



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2021/10761-10802

दिनांक: 23.11.2021

**विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 189वीं बैठक में स्वीकृत आउटेज कार्यक्रम की सूची।**

Subject: Outage programme approved in 189<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आउटेज कार्यक्रमों को दिनांक 22.11.2021 में आयोजित प्रचालन समन्वय उप- समिति की 189 वीं बैठक में चर्चा करने के पश्चात आउटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आउटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 189<sup>th</sup> OCC meeting held on 22.11.2021 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 189th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	NRPC Remarks
1	RQ73323	OCC_189	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	Annual maintenance of Unit.	01-Dec-2021	09:00	25-Dec-2021	18:00	Shutdown required on continuous basis.	PLANNED	Approved	01-Dec-21	09:00	25-Dec-21	18:00	
2	RQ73328	OCC_189	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVN	C	Annual Planned Maintenance of Generating Unit	26-Dec-2021	00:00	04-Jan-2022	18:00		PLANNED	Approved	26-Dec-21	00:00	04-Jan-22	18:00	
3	RQ73424	OCC_189	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVN	C	Annual Planned Maintenance of 250MW Generating Unit#01 of NJHPS.	26-Dec-2021	20:00	04-Jan-2022	18:00	Annual Planned Maintenance	PLANNED	Approved	26-Dec-21	20:00	04-Jan-22	18:00	
4	RQ73727	OCC_189	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual Maintenance	12-Dec-2021	00:01	01-Jan-2022	00:00	Unit no - 2	PLANNED	Approved	12-Dec-21	00:01	01-Jan-22	00:00	
5	RQ74428	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 3	NHPC	C	Complete shutdown of Power Station for HRT (Head Race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01-Dec-2021	08:00	14-Jan-2022	18:00		PLANNED	Approved	01-Dec-21	08:00	14-Jan-22	18:00	
6	RQ74429	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 1	NHPC	C	Complete shutdown of Power Station for HRT (Head race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01-Dec-2021	08:00	14-Jan-2022	18:00		PLANNED	Approved	01-Dec-21	08:00	14-Jan-22	18:00	
7	RQ74430	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 2	NHPC	C	Complete shutdown of Power Station for HRT (Head race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01-Dec-2021	08:00	14-Jan-2022	18:00		PLANNED	Approved	01-Dec-21	08:00	14-Jan-22	18:00	

8	RQ73467	OCC_189	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	GT-4 S/D for M8 EOH inspection	05-Dec-2021	00:00	11-Dec-2021	23:59	M8 EOH Inspection	PLANNED	Approved	05-Dec-21	00:00	11-Dec-21	23:59	
9	RQ73471	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	GT-3 Boiler s/d for license renewal	22-Dec-2021	00:00	23-Dec-2021	23:59	GT-3 Boiler will not be available	PLANNED	Approved	22-Dec-21	00:00	23-Dec-21	23:59	
10	RQ73469	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	GT-1 Boiler s/d for Boiler license renewwl	22-Dec-2021	00:00	24-Dec-2021	23:59	GT-1 Boiler will not be available.	PLANNED	Approved	22-Dec-21	00:00	24-Dec-21	23:59	
11	RQ73465	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	M4 EOH INSPECTION	09-Dec-2021	00:00	15-Dec-2021	23:59		PLANNED	Approved	09-Dec-21	00:00	15-Dec-21	23:59	
12	RQ73466	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	M4 EOH INSPECTION	06-Dec-2021	00:00	10-Dec-2021	23:59	s/d subjected to completion of	PLANNED	Approved	06-Dec-21	00:00	10-Dec-21	23:59	
13	RQ73405	OCC_189	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	subject to parallel AC lines in NER-ER corridor. All statutory clearances shall be obtained prior to charging
14	RQ73406	OCC_189	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	subject to parallel AC lines in NER-ER corridor. All statutory clearances shall be obtained prior to charging
15	RQ73627	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For replacement of CLR polymer insulator by WR-2 (A/R OFF on ckt-1 and dia to be kept open.)	15-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	16-Dec-21	18:00	ATC curtailment of 900 MW. Subjected to WRPC approval
16	RQ73626	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For replacement of CLR polymer insulator by WR-2 (A/R OFF on ckt-2 and dia to be kept open.)	13-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	14-Dec-21	18:00	ATC curtailment of 900 MW. Subjected to WRPC approval

17	RQ73500	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANT HA (PG) CKT-2	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be	08-Dec-2021	08:00	09-Dec-2021	18:00	A/R OF CKT-1 TO BE KEPT OFF AT BOTH END	PLANNED	Approved						To be clubbed with sl no. 24/25
18	RQ73496	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANT HA (PG) CKT-2	POWER GRID	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	08-Dec-2021	08:00	09-Dec-2021	18:00	S/D requested by WR-II	PLANNED	Approved						To be clubbed with sl no. 24/25
19	RQ73366	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	AMP work and CSD rectification	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	Subjected to ERPC approval	
20	RQ73499	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANT HA (PG) CKT-1	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be	06-Dec-2021	08:00	07-Dec-2021	18:00	A/R OF CKT-2 TO BE KEPT OFF AT BOTH END	PLANNED	Approved						To be clubbed with sl no. 24/25
21	RQ73703	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Cleaning of Bird excreta on insulatora at Tower location 108 to 113	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Rejected						duplicate entry
22	RQ73495	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANT HA (PG) CKT-1	POWER GRID	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	06-Dec-2021	08:00	07-Dec-2021	18:00	S/D requested by WR-II	PLANNED	Rejected						duplicate entry

23	RQ73628	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	TO FACILITE THE OUTAGE OF LINE REACTOR FOR SPARE ROTATION BY WR-2 ( A/R OFF on ckt-1 and dia to be kept open.)	04-Dec-2021	09:00	04-Dec-2021	14:00		PLANNED	Approved						To be clubbed with sl no. 15
24	RQ73421	OCC_189	apl_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	Outage require of T/L for stringing work of LBTL, between 2 & 3 and 3 & 4 of PGCIL Line	03-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	07-Dec-21	18:00	ATC Curtailment of 850 MW for DC outage	
25	RQ73422	OCC_189	apl_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	Outage require of T/L for stringing work of LBTL, between 2 & 3 and 3 & 4 of PGCIL Line	03-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	07-Dec-21	18:00	ATC Curtailment of 850 MW for DC outage	
26	RQ73387	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASIGAYA (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	Subjected to ERPC approval	
27	RQ73706	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASIGAYA (PG) CKT-1	POWER GRID	D	Cleaning of Bird excreta on insulators at Tower location between Tower no 105 to 112 BY	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	Subjected to ERPC approval	
28	RQ73344	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASIGAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Rejected						duplicate entry
29	RQ73494	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-1 and dia to be kept open.	02-Dec-2021	08:00	02-Dec-2021	18:00	S/D requested by WR-II	PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	ATC Curtailment of 450 MW. Subjected to WRPC approval	
30	RQ73343	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved					May be clubbed with ICT shutdown at Sasaram. Subjected to ERPC approval	
31	RQ73621	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R OFF for Live Line OPGW work by WR-2	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	Subjected to WRPC approval	

32	RQ73493	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(P G) (PG) CKT- 1	POWER GRID	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-2 and dia to be kept open.	01-Dec-2021	08:00	01-Dec-2021	18:00	S/D requested by WR-II	PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	ATC Curtailment of 450 MW. Subjected to WRPC approval
33	RQ73665	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI(P G)- VINDHYACH ALPOOL(PG) (PVTSL) CKT-2	PVTSL	D	ABB Telecom Equipment(FOTE) End to End testing with Ch-II Siemens DTPC and Scheme testing of spare BR as LR for Vindhyachal ckt- I&II	04-Dec-2021	09:00	04-Dec-2021	18:00		PLANNED	Approved					ATC curtailment of 1900 MW.may be clubbed with unit outage at Sasan/Rihand stg 3/Vindhyachal and availability of HVDC Rihand - Dadri Bipole Subjected to WRPC approval
34	RQ73664	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI(P G)- VINDHYACH ALPOOL(PG) (PVTSL) CKT-1	PVTSL	D	ABB Telecom Equipment(FOTE) End to End testing with Ch-II Siemens DTPC and Scheme testing of spare BR as LR for Vindhyachal ckt- I&II	03-Dec-2021	09:00	03-Dec-2021	18:00		PLANNED	Approved					ATC curtailment of 1900 MW.may be clubbed with unit outage at Sasan/Rihand stg 3/Vindhyachal and availability of HVDC Rihand - Dadri Bipole Subjected to WRPC approval

35	RQ73425	OCC_189	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDER GARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. This outage will also be	01-Dec-2021	08:00	04-Dec-2021	18:00	We can avail this outage from 25.11.2021-28.11.2021. If approved in November, this shall not be required in December	PLANNED	Approved	25-Nov-21	08:00	28-Nov-21	18:00	ATC curtailment of 1800 MW for Bipole. Subject to haryana consent
----	---------	---------	--------	-------------------	---	------------	---	--	-------------	-------	-------------	-------	--	---------	----------	-----------	-------	-----------	-------	---

36	RQ73426	OCC_189	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDER GARH(APL)-ADANI MUNDRA(A PL) (ATIL) CKT-2	POWER GRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. This outage will also be	01-Dec-2021	08:00	04-Dec-2021	18:00	We can avail this outage from 25.11.2021-28.11.2021. If approved in November, this shall not be required in December	PLANNED	Approved	25-Nov-21	08:00	28-Nov-21	18:00	ATC curtailment of 1800 MW for Bipole. Subject to haryana consent
37	RQ74101	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89A, 205 89B isolator	30-Dec-2021	09:00	30-Dec-2021	17:00	-	PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	17:00	
38	RQ74119	OCC_189	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	
39	RQ74118	OCC_189	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	



40	RQ74100	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Maintenance of 202 89A, 202 89B isolator	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	
41	RQ74089	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P SG)		D	Periodic Maintenance	28-Dec-2021	09:00	28-Dec-2021	17:00		PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
42	RQ74115	OCC_189	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR- MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	28-Dec-2021	09:00	28-Dec-2021	17:00		PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
43	RQ74117	OCC_189	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)- RAJPURA(PS ) (BB) CKT-1 AND FUTURE AT RAJPURA(PS )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
44	RQ74116	OCC_189	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)- RAJPURA(PS ) (BB) CKT-1 AT RAJPURA(PS )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
45	RQ74099	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89A, 201 89B isolator	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
46	RQ74077	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(PS) (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower no- 180 to 200	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	

47	RQ74114	OCC_189	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	27-Dec-2021	09:00	27-Dec-2021	17:00		PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	
48	RQ74068	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P SG)- MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Dec-2021	09:00	23-Dec-2021	17:00	-	PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	
49	RQ74070	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments.	23-Dec-2021	09:00	24-Dec-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	23-Dec-21	09:00	24-Dec-21	17:00	
50	RQ74113	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	23-Dec-2021	09:00	23-Dec-2021	17:00		PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	
51	RQ74088	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P SG)		D	Periodic Maintenance	22-Dec-2021	09:00	22-Dec-2021	17:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	17:00	

52	RQ74105	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Dec-2021	09:00	22-Dec-2021	17:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	17:00	
53	RQ74065	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(PS) (PS) CKT-1		D	Tree cutting and Jumper Tightening of tower no- 180 to 200	22-Dec-2021	09:00	23-Dec-2021	17:00	-	PLANNED	Approved	22-Dec-21	09:00	23-Dec-21	17:00	
54	RQ74066	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(PS) (PS) CKT-1		D	Maintenance of 407 89L , 407 89B, 408 89A, 407 LA, 407 CVT, 407 WT	22-Dec-2021	09:00	23-Dec-2021	17:00	-	PLANNED	Approved	22-Dec-21	09:00	23-Dec-21	17:00	
55	RQ74061	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS)		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Dec-2021	09:00	21-Dec-2021	17:00	-	PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
56	RQ74112	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	21-Dec-2021	09:00	21-Dec-2021	17:00		PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
57	RQ74098	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89L, 205 89C isolator, CT 205, CB 205,	21-Dec-2021	09:00	21-Dec-2021	17:00	-	PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
58	RQ74058	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	20-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
59	RQ74059	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	

60	RQ74087	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P S)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
61	RQ74111	OCC_189	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tighteneing of clamp and connectors of 421 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
62	RQ74097	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 412 89L, LA (HV), LA (IV), Body Cleaning of ICT	20-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
63	RQ74092	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
64	RQ74056	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-1		D	Jumper Tightening	17-Dec-2021	09:00	17-Dec-2021	17:00	-	PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	17:00	
65	RQ74096	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Testing to be done by Protection Team	17-Dec-2021	09:00	17-Dec-2021	17:00	-	PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	17:00	
66	RQ74104	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG) - MUKTSAR(P S) (PS) CKT- 2 AT		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16-Dec-2021	09:00	16-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	

67	RQ74110	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	16-Dec-2021	09:00	16-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
68	RQ74095	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Testing to be done by Protection Team	16-Dec-2021	09:00	16-Dec-2021	17:00	-	PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
69	RQ74051	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	15-Dec-2021	09:00	15-Dec-2021	17:00	-	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	17:00	
70	RQ74094	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89L, 201 89C isolator, CT 201, CB 201,	14-Dec-2021	09:00	14-Dec-2021	17:00	-	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:00	
71	RQ74093	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Annual maintenance/protction testing of ICT and its related equipments.	13-Dec-2021	09:00	17-Dec-2021	17:00	Shutdown required of ICT, ICT bays (HV, IV & Tie)	PLANNED	Approved	13-Dec-21	09:00	17-Dec-21	17:00	
72	RQ74047	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2		D	Cleaning/Washings of porcelain discs insulators of tower no. 1 to 119	11-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	11-Dec-21	09:00	20-Dec-21	17:00	
73	RQ74045	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	10-Dec-2021	09:00	10-Dec-2021	17:00	-	PLANNED	Approved	10-Dec-21	09:00	10-Dec-21	17:00	

74	RQ74109	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	09-Dec-2021	09:00	09-Dec-2021	17:00		PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	17:00	
75	RQ74042	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2		D	Washing of Disc insulator	09-Dec-2021	09:00	19-Dec-2021	17:00	-	PLANNED	Approved	09-Dec-21	09:00	19-Dec-21	17:00	
76	RQ74039	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS)		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Dec-2021	09:00	07-Dec-2021	17:00	-	PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
77	RQ74108	OCC_189	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	07-Dec-2021	09:00	07-Dec-2021	17:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
78	RQ74035	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Dec-2021	09:00	06-Dec-2021	17:00	-	PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
79	RQ74103	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	

80	RQ74107	OCC_189	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
81	RQ74037	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Cleaning/Washings of porcelain discs insulators of of tower no. 1 -128	06-Dec-2021	09:00	10-Dec-2021	17:00	-	PLANNED	Approved	02-Dec-21	09:00	06-Dec-21	18:00	
82	RQ74038	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Disc insulator strings washing from tower no-129 to 244	06-Dec-2021	09:00	10-Dec-2021	17:00	-	PLANNED	Approved	02-Dec-21	09:00	06-Dec-21	18:00	
83	RQ74091	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
84	RQ74030	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	03-Dec-2021	09:00	03-Dec-2021	17:00	-	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:00	
85	RQ74032	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	03-Dec-2021	09:00	03-Dec-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:00	
86	RQ74086	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	

87	RQ74106	OCC_189	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
88	RQ74026	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	02-Dec-2021	09:00	02-Dec-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
89	RQ74090	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings, OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
90	RQ74102	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG) - MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(P		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01-Dec-2021	09:00	01-Dec-2021	17:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
91	RQ74019	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -MOGA(PG) (PS) CKT-1		D	Disc washing of Line	01-Dec-2021	09:00	06-Dec-2021	17:00	-	PLANNED	Approved	28-Nov-21	09:00	01-Dec-21	18:00	
92	RQ74020	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2		D	Washing of Disc insulator	01-Dec-2021	09:00	05-Dec-2021	17:00	-	PLANNED	Approved	01-Dec-21	09:00	05-Dec-21	17:00	



93	RQ74023	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Tree cutting and Jumper Tightening of tower no- 220 to 200	01-Dec-2021	09:00	02-Dec-2021	17:00	-	PLANNED	Approved	01-Dec-21	09:00	02-Dec-21	17:00	
94	RQ73758	OCC_189	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_D(NP) - SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Shutdown required for Defect rectification work	29-Dec-2021	09:00	30-Dec-2021	17:00	To carry out defect rectification work	PLANNED	Approved	29-Dec-21	09:00	30-Dec-21	17:00	
95	RQ73374	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Relay Testing, AMP and insulator cleaning work	24-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	Subjected to ERPC approval
96	RQ73702	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	D	Insulator Cleaning Work at different locs.insulators polluted due to birds' droppingS	23-Dec-2021	08:00	24-Dec-2021	18:00	BY ER-1	PLANNED	Approved					To be clubbed with sl no. 104/105 and 101/102
97	RQ73701	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	A/R into Non-Auto mode to facilitate S/D of 400 KV Patna-Ballia-4	23-Dec-2021	08:00	24-Dec-2021	18:00	BY ER-1	PLANNED	Approved					To be clubbed with sl no. 104/105 and 101/102
98	RQ73699	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	Insulator Cleaning Work at different locs.insulators polluted due to birds' droppingS	21-Dec-2021	08:00	22-Dec-2021	18:00	BY ER-1	PLANNED	Approved					To be clubbed with sl no. 104/105 and 101/102
99	RQ73700	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	D	A/R into Non-Auto mode to facilitate S/D of 400 KV Patna-Ballia-3	21-Dec-2021	08:00	22-Dec-2021	18:00	BY ER-1	PLANNED	Approved					To be clubbed with sl no. 104/105 and 101/102
100	RQ73363	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	AMP work	20-Dec-2021	09:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	18:00	Subjected to revival of HVDC Rihand - Dadri bipole. Subjected to WRPC approval

101	RQ73697	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-3	POWER GRID	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20-Dec-2021	08:00	30-Dec-2021	18:00	Proposed by ER-1	PLANNED	Approved					Subjected to ERPC approval. To be culubbed with sl no. 104/105. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
102	RQ73698	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-4	POWER GRID	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20-Dec-2021	08:00	30-Dec-2021	18:00	Proposed by ER-1	PLANNED	Approved					Subjected to ERPC approval. To be culubbed with sl no. 104/105. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
103	RQ73688	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work by ER-1	19-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	19-Dec-21	08:00	24-Dec-21	18:00	Subjected to ERPC approval
104	RQ73695	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-3	POWER GRID	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	30-Dec-21	18:00	Subjected to ERPC approval. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.

105	RQ73696	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	30-Dec-21	18:00	Subjected to ERPC approval. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
106	RQ73361	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp-Motihari (I&II) line due to construction of Gorakhpur Link Expressway	14-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	17-Dec-21	18:00	May be facilitated before s/d of 400 kV Patna - Balia ckt 3 & 4. Subjected to ERPC approval. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
107	RQ73362	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp-Motihari (I&II) line due to construction of Gorakhpur Link Expressway	14-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	17-Dec-21	18:00	May be facilitated before s/d of 400 kV Patna - Balia ckt 3 & 4. Subjected to ERPC approval. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
108	RQ73396	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	Subjected to ERPC approval
109	RQ73710	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	To facilitate s/d work on other ckt. on same tower	03-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	auto-reclosure to be off.

110	RQ73711	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARI FF (PG) CKT-2	POWER GRID	D	Washing of Insulators at loc.-273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings	03-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	Subjected to ERPC approval
111	RQ73712	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARI FF (PG) CKT-1	POWER GRID	D	Washing of Insulators at loc.-273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings by ER-1	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	Subjected to ERPC approval
112	RQ73713	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARI FF (PG) CKT-2	POWER GRID	D	To facilitate s/d work on other ckt. on same tower	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	auto-reclosure to be off.
113	RQ73623	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT) - VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	For AMP work at Vindhychal (P) by WR-2 (Dia to be kept open.)	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Rejected					May be clubbed with unit outage in future
114	RQ73707	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARI FF (PG) CKT-1	POWER GRID	D	Washing of Insulators at loc.-273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings by ER-1	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Rejected					duplicate entry
115	RQ73708	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARI FF (PG) CKT-2	POWER GRID	D	A/R into non auto mode to facilitate S/D of Ballia-Biharsharif-1	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Rejected					duplicate entry
116	RQ73622	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT) - VINDHYACHALPOOL(PG) (PG) CKT-1	POWER GRID	D	For AMP work at Vindhychal (P) by WR-2 (Dia to be kept open.)	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Rejected					May be clubbed with unit outage in future
117	RQ73358	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWER LINK	D	AMP work	08-Dec-2021	10:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	18:00	Subjected to ERPC approval

118	RQ74449	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Amargarh-Wagoora Ckt-l.	03-Dec-2021	07:00	06-Dec-2021	18:00	Kindly approve	PLANNED	Approved	03-Dec-21	07:00	06-Dec-21	18:00	
119	RQ74446	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
120	RQ74451	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
121	RQ74450	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Uri1-Amargarh Ckt-l.	01-Dec-2021	07:00	02-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	02-Dec-21	18:00	
122	RQ74079	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (PG)-KARTARPUR (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Dec-2021	09:00	30-Dec-2021	17:00	-	PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	17:00	
123	RQ74074	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (PG)-KARTARPUR (PS) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Dec-2021	09:00	27-Dec-2021	17:00	-	PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	

124	RQ74072	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24-Dec-2021	09:00	24-Dec-2021	17:00	-	PLANNED	Approved	24-Dec-21	09:00	24-Dec-21	17:00	
125	RQ74064	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-Dec-2021	09:00	22-Dec-2021	17:00	-	PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	17:00	
126	RQ74052	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)- DASUYA(PS) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Dec-2021	09:00	15-Dec-2021	17:00	-	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	17:00	
127	RQ74041	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH (PG)- MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 170 to 176	07-Dec-2021	09:00	07-Dec-2021	17:00	-	PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
128	RQ74036	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Dec-2021	09:00	06-Dec-2021	17:00	-	PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
129	RQ74028	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH (PG)- MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 170 to 176	02-Dec-2021	09:00	02-Dec-2021	17:00	-	PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
130	RQ74370	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- SALAL(NH) (PG) CKT-2	POWER GRID	D	Line AMP Work (Spacer Repair and Jumper Tightning)	18-Dec-2021	09:00	18-Dec-2021	17:00	Line AMP Work (Spacer Repair and Jumper Tightning)	PLANNED	Approved	18-Dec-21	09:00	18-Dec-21	17:00	subject to NHPC consent
131	RQ74171	OCC_189	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SALAL(NH)- JAMMU(PD) (PG) CKT-2	POWER GRID	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	16-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	18-Dec-21	18:00	subject to J&K consent

132	RQ74369	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Line AMP Work (Spacer Repair and Jumper Tightning)	15-Dec-2021	09:00	15-Dec-2021	17:00	Line AMP Work (Spacer Repair and Jumper Tightning)	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	17:00	subject to NHPC consent
133	RQ74170	OCC_189	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PD) (PG) CKT-1	POWER GRID	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	13-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	15-Dec-21	18:00	subject to J&K consent
134	RQ74167	OCC_189	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	09-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	11-Dec-21	18:00	
135	RQ74378	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PD) (PG) CKT-1	POWER GRID	D	FOR CHECKING AUTORECLOSURE FUNCTION	06-Dec-2021	12:00	06-Dec-2021	13:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Approved	06-Dec-21	12:00	06-Dec-21	13:00	subject to J&K consent
136	RQ74165	OCC_189	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	Dismantling of old MOM and installation of new MOM and Annual Maintenance works.	06-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	
137	RQ74376	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR (PDD) (PG) CKT-1	POWER GRID	D	FOR CHECKING AUTORECLOSURE FUNCTION	04-Dec-2021	12:00	04-Dec-2021	13:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Approved	04-Dec-21	12:00	04-Dec-21	13:00	subject to J&K consent
138	RQ74377	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PD) (PG) CKT-1	POWER GRID	D	FOR CHECKING AUTORECLOSURE FUNCTION	04-Dec-2021	10:00	04-Dec-2021	11:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Approved	04-Dec-21	10:00	04-Dec-21	11:00	subject to J&K consent
139	RQ73477	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	Load rearrangement has to be done by rajasthan before availing the shutdown.

140	RQ73296	OCC_189	stuuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSAULI(BS)(UP) CKT-1	UPPTCL	C	Maintenance work in line (disc replacement)	08-Dec-2021	10:30	08-Dec-2021	17:00		PLANNED	Approved	08-Dec-21	10:30	08-Dec-21	17:00	Subjected to ERPC approval
141	RQ74368	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK)(PDD JK) CKT-2	PDD JK	D	AMP Work (Line equipment AMP Testing work and droper replacement)	04-Dec-2021	09:00	04-Dec-2021	13:00	AMP Work (Line equipment AMP Testing work and droper replacement)	PLANNED	Approved	04-Dec-21	09:00	04-Dec-21	13:00	subject to J&K consent
142	RQ74367	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK)(PDD JK) CKT-1	PDD JK	D	AMP Work (Line equipment AMP Testing work and droper replacement)	03-Dec-2021	09:00	03-Dec-2021	13:00	AMP Work (Line equipment AMP Testing work and droper replacement)	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	13:00	subject to J&K consent
143	RQ74075	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL(PS)(PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Dec-2021	09:00	27-Dec-2021	17:00	-	PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	
144	RQ74073	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA(HP)-PATHANKOT(PS)(PSTCL) CKT-1		D	Jumper tightening,Checking of tower accesorries	27-Dec-2021	09:00	27-Dec-2021	17:00	-	PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	
145	RQ74071	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA(HP)-PATHANKOT(PS)(PSTCL) CKT-1		D	Jumper tightening,Checking of tower accesorries	24-Dec-2021	09:00	24-Dec-2021	17:00	-	PLANNED	Approved	24-Dec-21	09:00	24-Dec-21	17:00	
146	RQ74067	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA(HP)-PATHANKOT(PS)(PSTCL) CKT-1		D	Jumper tightening,Checking of tower accesorries	23-Dec-2021	09:00	23-Dec-2021	17:00	-	PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	



147	RQ74046	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10-Dec-2021	09:00	10-Dec-2021	17:00	-	PLANNED	Approved	10-Dec-21	09:00	10-Dec-21	17:00	
148	RQ74029	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,Checking of tower accesories	03-Dec-2021	09:00	03-Dec-2021	17:00	-	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:00	
149	RQ74024	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accesories	02-Dec-2021	09:00	02-Dec-2021	17:00	-	PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
150	RQ74021	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01-Dec-2021	09:00	01-Dec-2021	17:00	-	PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
151	RQ74018	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accesories	01-Dec-2021	09:00	01-Dec-2021	17:00	-	PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
152	RQ74081	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	30-Dec-2021	09:00	30-Dec-2021	17:00	-	PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	17:00	
153	RQ74080	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening Tower No. 163-193	30-Dec-2021	09:00	30-Dec-2021	17:00	-	PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	17:00	
154	RQ74078	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	

155	RQ74076	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening Tower No. 132- 162	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
156	RQ74069	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening Tower No. 163-193	23-Dec-2021	09:00	23-Dec-2021	17:00	-	PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	
157	RQ74063	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(P S)-LUDHIANA(P G) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 30 to 60	21-Dec-2021	09:00	21-Dec-2021	17:00	-	PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
158	RQ74062	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening Tower No. 132- 162	21-Dec-2021	09:00	21-Dec-2021	17:00	-	PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
159	RQ74060	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(P S)-LUDHIANA(P G) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 10 to 30	20-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
160	RQ74057	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-SAHNEWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 270 to 290	17-Dec-2021	09:00	17-Dec-2021	17:00	-	PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	17:00	
161	RQ74054	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening Tower No. 45-90	16-Dec-2021	09:00	16-Dec-2021	17:00	-	PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
162	RQ74055	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-SAHNEWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 250 to 270	16-Dec-2021	09:00	16-Dec-2021	17:00	-	PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	

163	RQ74053	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-SAHNEWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 290/1 to 290/15	15-Dec-2021	09:00	15-Dec-2021	17:00	-	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	17:00	
164	RQ74049	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening Tower No. 01-44	14-Dec-2021	09:00	14-Dec-2021	17:00	-	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:00	
165	RQ74050	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-SAHNEWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 241 to 250	14-Dec-2021	09:00	14-Dec-2021	17:00	-	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:00	
166	RQ74048	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2		D	Washing of simple Disc insulator strings	13-Dec-2021	09:00	19-Dec-2021	17:00	-	PLANNED	Approved	13-Dec-21	09:00	19-Dec-21	17:00	
167	RQ74043	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening Tower No. 45-90	09-Dec-2021	09:00	09-Dec-2021	17:00	-	PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	17:00	
168	RQ74044	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2		D	Washing of simple Disc insulator strings	09-Dec-2021	09:00	11-Dec-2021	17:00	-	PLANNED	Approved	09-Dec-21	09:00	11-Dec-21	17:00	
169	RQ74040	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening Tower No. 01-44	07-Dec-2021	09:00	07-Dec-2021	17:00	-	PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
170	RQ74034	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-LALTOKALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 7 to 11	04-Dec-2021	09:00	04-Dec-2021	17:00	-	PLANNED	Approved	04-Dec-21	09:00	04-Dec-21	17:00	

171	RQ74031	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALA N(P) (PSTCL) CKT- 2		D	Tree cutting and Jumper tightening TN 1 to 7	03-Dec-2021	09:00	03-Dec-2021	17:00	-	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:00	
172	RQ74025	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALA N(P) (PSTCL) CKT- 1		D	Tree cutting and Jumper tightening TN 7 to 15	02-Dec-2021	09:00	02-Dec-2021	17:00	-	PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
173	RQ74022	OCC_189	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALA N(P) (PSTCL) CKT- 1		D	Tree cutting and Jumper tightening TN 1 to 7	01-Dec-2021	09:00	01-Dec-2021	17:00	-	PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
174	RQ73413	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
175	RQ73412	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	

176	RQ73414	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
177	RQ73411	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
178	RQ73410	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC BISHWANATH CHARIALI(PG) POLE-1	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
179	RQ73409	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC BISHWANATH CHARIALI(PG) POLE-2	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
180	RQ73408	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC ALIPURDWAR(PG) POLE-3	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	

181	RQ73407	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC ALIPURDWAR(PG) POLE-4	POWER GRID	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	19-Dec-21	18:00	
182	RQ73616	OCC_189	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Line diversion work for NHAI Sohna	15-Dec-2021	08:00	29-Dec-2021	18:00	Diversion work in line to be carried out by M/s NHAI in section (TN2037-TN2041) due to infringement in construction of NH148N at Ch.-24+939.66KV D/C Aurangabad-Bhiwadi Earth Electrode Transmission Line will be in outage	PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	May be facilitated in first half of December 21. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.

183	RQ73617	OCC_189	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Line diversion work for NHAI Sohna	15-Dec-2021	08:00	29-Dec-2021	18:00	Diversion work in line to be carried out by M/s NHAI in section (TN2037-TN2041) due to infringement in construction of NH148N at Ch.-24+939.66KV D/C Aurangabad -Bhiwadi Earth Electrode Transmission Line will be in outage . .	PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	May be facilitated in first half of December 21. All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.	
184	RQ73355	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For OPGW tapping work for repeater station	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00		
185	RQ73508	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	21-Dec-2021	08:00	21-Dec-2021	18:00	ckt-1 will be in non-auto	PLANNED	Approved						to be clubbed with bird diverter shutdown

186	RQ73498	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be	20-Dec-2021	08:00	21-Dec-2021	18:00	A/R OF CKT-1 TO BE KEPT OFF AT BOTH END .In view of quanatm of work 02 day shutdown is required .	PLANNED	Approved	20-Dec-21	08:00	21-Dec-21	18:00		
187	RQ73601	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00		
188	RQ73507	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	20-Dec-2021	08:00	20-Dec-2021	18:00	ckt-2 will be in non-auto	PLANNED	Approved						to be clubbed with bird diverter shutdown
189	RQ73497	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be	17-Dec-2021	08:00	18-Dec-2021	18:00	A/R OF CKT-2 TO BE KEPT OFF AT BOTH END .In view of quanatm of work 02 day shutdown is required .	PLANNED	Approved	17-Dec-21	08:00	18-Dec-21	18:00		
190	RQ73512	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter & Other ckt will be in non-auto	12-Dec-2021	08:00	13-Dec-2021	18:00	S/D may be availed on 26.11.2021 and 28.11.2021.	PLANNED	Approved						to be clubbed with bird diverter shutdown



191	RQ73602	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP work	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
192	RQ73501	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	TRANSMISSION LINE MAINTENANCE WORK & INSULATOR CLEANING etc	09-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	10-Dec-21	18:00	ATC curtailment of 200 MW
193	RQ73503	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at AJMER	08-Dec-2021	08:00	09-Dec-2021	18:00	ckt-1 will be in non-auto	PLANNED	Approved	08-Dec-21	15:00	09-Dec-21	23:00	May be facilitated after 1500 hrs.
194	RQ73365	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	C	Diversion Of Transmission Line for construction of Bundelkhand Expressway by UPEIDA	06-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	10-Dec-21	18:00	All Statutory clearances/approvals such as CEA safety clearance, PTCC approval have to be submitted to RLDC/NLDC well before charging of elements.
195	RQ73502	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at AJMER	06-Dec-2021	08:00	07-Dec-2021	18:00	ckt-2 will be in non-auto	PLANNED	Approved	06-Dec-21	15:00	07-Dec-21	23:00	May be facilitated after 1500 hrs.
196	RQ73385	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASIBALIA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	

197	RQ73506	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	To attend line maintenance work and LA replacement work by M/s Linxon at Ajmer SS end	03-Dec-2021	08:00	04-Dec-2021	18:00	By keeping Ckt#1 A/R in Non auto mode from both ends.S/D may be availed dt 26.11.21 to 27.11.20	PLANNED	Approved	25-Nov-21	08:00	26-Nov-21	18:00	
198	RQ73383	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
199	RQ73511	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter & Other ckt will be in non-auto	01-Dec-2021	08:00	02-Dec-2021	18:00	S/D may be availed on 22.11.2021 and 24.11.2021.	PLANNED	Approved					to be clubbed with bird diverter shutdown
200	RQ73382	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
201	RQ73505	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	To attend line maintenance work and LA replacement work by M/s Linxon at Ajmer SS end	01-Dec-2021	08:00	02-Dec-2021	18:00	By keeping Ckt#2 A/R in Non auto mode from both ends.S/D may be availed dt 24.11.21 to 25.11.21	PLANNED	Approved	27-Nov-21	08:00	28-Nov-21	18:00	
202	RQ73351	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	Subjected to ERPC approval
203	RQ73350	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	

204	RQ73504	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	RELOCATION OF R-PH BUSHING AT TERRACE-6 DUE TO SETTLEMENT OF FOUNDATION at Kote.S/S	01-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	06-Dec-21	18:00	
205	RQ73276	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	Attending of oil leakage from R-ph unit by replacement of gasket of 765kV, 3X110 MVAR Anpara'C' Line Reactor and centrifusing of complete Reactor oil of this unit at 765 kV S/s Unnao. 2. A/R tesing of main bay-4 protection relays & Tie Bay-5 BCU by M/s" & " GE T&D Engineer of 765 kV Unnao-Anpara C line.  3.Work for Testing of various equipments in Bay No -4(Main bay)	07-Dec-2021	10:00	15-Dec-2021	18:00	As per NRPC remark in OCC-188 (Sr. No.: 154) S/d of line is deferred to next OCC in Nov-2021 after revival of Rihand - Dadri pole,hence this shutdown is proposed on continious basis for the attending oil leakage of 765 kV Anpara'C' R-Ph Line	PLANNED	Approved					After Revival of Rihand Dadri Bipole. SPS logic may be modified with 765 kV Anpara D - Unnao line and may be clubbed with unit outage.
206	RQ73292	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-2	UPPTCL	D	For AMP of transmission line like Jumper Nut Bolt tightening and other work	04-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved					May be clubbed with unit outage at Lalitpur

207	RQ73219	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2 (UPC)- HAPUR (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line (260A-260B) and OPGW diamond configuration (at AP253-AP254 of GTL) by manual method, required Complete shutdown.	02-Dec-2021	08:00	04-Dec-2021	19:00		PLANNED	Approved	02-Dec-21	08:00	04-Dec-21	19:00		
208	RQ73291	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For AMP of transmission line like Jumper Nut Bolt tightening and other work	01-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved						May be clubbed with unit outage at Lalitpur
209	RQ73510	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH _II(PG) (PFTL) CKT-2	PFTL	D	For installation of Bird Diverter & Other ckt will be in non-auto	06-Dec-2021	08:00	11-Dec-2021	18:00	S/D may be availed on 27.11.2021 and 02.12.2021.	PLANNED	Approved	06-Dec-21	15:00	11-Dec-21	23:00		May be facilitated after 1500 hrs.
210	RQ73509	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH _II(PG) (PFTL) CKT-1	PFTL	D	For installation of Bird Diverter & Other ckt will be in non-auto	03-Dec-2021	08:00	04-Dec-2021	18:00	S/D may be availed on 20.11.2021 and 26.11.2021.	PLANNED	Approved	03-Dec-21	15:00	04-Dec-21	23:00		May be facilitated after 1500 hrs.
211	RQ73468	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator & Maintenance of Reactors & taking R-Phase in ckt. In place of Spare rector	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	16:00		SPS shall remain in service.
212	RQ73600	OCC_189	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	For AMP works.	27-Dec-2021	09:00	28-Dec-2021	18:00	For AMP works.	PLANNED	Approved	27-Dec-21	09:00	28-Dec-21	18:00		
213	RQ73523	OCC_189	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS	POWER GRID	D	FOR AMP WORK	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00		
214	RQ73522	OCC_189	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS	POWER GRID	D	FOR AMP WORK	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00		

215	RQ73519	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Busbar stability and testing of Line Reactor Bhadla-1 Ckt-2	17-Dec-2021	18:00	17-Dec-2021	23:30		PLANNED	Approved	17-Dec-21	18:00	17-Dec-21	23:30	May be facilitated after 1500 hrs.
216	RQ73520	OCC_189	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	17-Dec-2021	09:00	17-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	15:00	16-Dec-21	23:00	May be facilitated after 1500 hrs.
217	RQ73516	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Busbar stability and testing of Line Reactor Bhadla-1 Ckt-1	15-Dec-2021	18:00	15-Dec-2021	23:00		PLANNED	Approved	15-Dec-21	18:00	15-Dec-21	23:00	May be facilitated after 1500 hrs.
218	RQ73515	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Busbar stability for Bus Reactor-2 and bays	01-Dec-2021	18:00	01-Dec-2021	23:00		PLANNED	Approved	01-Dec-21	18:00	01-Dec-21	23:00	May be facilitated after 1500 hrs.
219	RQ73262	OCC_189	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	D	1.Different Testing of various equipments associated with 765kV Main Bus-1 like CBs,CTs,CVTs,Isolators etc. will also done in above shut down	09-Dec-2021	10:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	10:00	10-Dec-21	18:00	Subjected to revival of HVDC Rihadn dadri bipole and availability of all other elements at unnao
220	RQ73261	OCC_189	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	1.Different Testing of various equipments associated with 765kV Main Bus-1 like CBs,CTs,CVTs,Isolators etc. will also done in above shut down	07-Dec-2021	10:00	08-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	10:00	08-Dec-21	18:00	Subjected to revival of HVDC Rihadn dadri bipole and availability of all other elements at unnao
221	RQ73474	OCC_189	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For testing of equipments under man Bus-II	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	generation may be restricted to 3500MW
222	RQ73473	OCC_189	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For testing of equipments under man Bus-I	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	generation may be restricted to 3500MW
223	RQ73524	OCC_189	cpcc1_sd	BR/BSR/ MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	11-Dec-2021	08:00	11-Dec-2021	20:00		PLANNED	Rejected					

224	RQ73259	OCC_189	stuup_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	For AMP of Bus Reactor unit at 765kv Substation Fatehabad Agra")	10-Dec-2021	09:00	10-Dec-2021	18:00		PLANNED	Rejected						
225	RQ73529	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(P	POWER GRID	D	FOR AMP WORK	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Rejected						to be clubbed with sl no. 190
226	RQ73530	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(P	POWER GRID	D	FOR AMP WORK	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Rejected						To be clubbed with sl no. 199
227	RQ73631	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH	20-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	21-Dec-21	18:00		
228	RQ73630	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH	17-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	18-Dec-21	18:00		

229	RQ73528	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKAR	POWER GRID	D	CSD COMMISSIONING, ONLINE SWITCHING OF REACTOR- 5 SWITCHING	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Rejected						L/R SD to be clubbed with Line SD work
230	RQ73525	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	08-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	09-Dec-21	18:00	To be clubbed with sl no. 24/25	
231	RQ73634	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY , NGR CB at AJMER END.	08-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Rejected						
232	RQ73526	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	To be clubbed with sl no. 24/25	

233	RQ73635	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY , NGR CB at AJMER END.	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Rejected							
234	RQ73513	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	AMP Maintennace work of Non Switchable 240MVAR Reactors and Line Side Equipments of Meerut-Koteshwar Line-II at Meerut Substation.	02-Dec-2021	10:00	02-Dec-2021	18:00		PLANNED	Rejected							
235	RQ73527	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKAR	PKTSL	D	CSD COMMISSIONING, ONLINE SWITCHING OF REACTOR- 5 SWITCHING	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Rejected							L/R SD to be clubbed with Line SD work
236	RQ73256	OCC_189	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @UNNAO(UP)	UPPTCL	C	Removing of Bushing & Top Cover for attending of oil leakage from R-ph unit by replacement of gaskit of 765kV, 3X110 MVAR Anpara'C' Line Reactor,complete erection and centrifusing of Reactor oil of this unit at 765 kV S/s Unnao.")	07-Dec-2021	10:00	15-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	10:00	15-Dec-21	18:00			



237	RQ73456	OCC_189	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(P G) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPN L	D	. Maintenance of CB & CTs  2. Tightening of clamps & connectors of Isolators, CB & CTs.	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
238	RQ73451	OCC_189	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(P G) (PG) CKT- 2 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance.  2. Measurement of Tan-delta of CTs.  3. Tightening of clamps & connectors.	24-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	
239	RQ73433	OCC_189	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA- PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPN L	D	FOR 3rd Quarter maintenance	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	
240	RQ73432	OCC_189	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPN L	D	FOR 3rd Quarter maintenance	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	
241	RQ73450	OCC_189	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPN L	D	FOR 3rd Quarter maintenance	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	

242	RQ73457	OCC_189	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance.  2. Measurement of Tan-delta of CTs.  3. Tightening of clamps & connectors.	18-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	08:00	18-Dec-21	18:00	
243	RQ73434	OCC_189	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
244	RQ73437	OCC_189	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	

245	RQ73455	OCC_189	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	1. Measurements of operation timings of CB.  2. Measurement of Tan-delta of Current Transformers .  3. Tightness of clamps &	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
246	RQ73435	OCC_189	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
247	RQ73436	OCC_189	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
248	RQ73454	OCC_189	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	1. Maintenance of CB & CTs  2. Tightening of clamps & connectors of Isolators, CB & CTs.	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
249	RQ73453	OCC_189	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	1. Maintenance of CB & CTs  2. Tightening of clamps & connectors of Isolators, CB & CTs.	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	

250	RQ73538	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(	POWER GRID	D	CGL breaker checking by OEM	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
251	RQ73539	OCC_189	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG	POWER GRID	D	FOR AMP WORK	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	
252	RQ73536	OCC_189	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	ABB inspection of breaker	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	
253	RQ73599	OCC_189	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP of bay equipments	21-Dec-2021	09:00	22-Dec-2021	17:30	Kindly approve	PLANNED	Approved	21-Dec-21	09:00	22-Dec-21	17:30	
254	RQ73535	OCC_189	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWER GRID	D	ABB inspection of breaker	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	
255	RQ73537	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(	POWER GRID	D	ABB inspection of breaker	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	

256	RQ73444	OCC_189	cpcc3_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND 765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	16-Dec-2021	09:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	18:00	
257	RQ73597	OCC_189	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT	POWER GRID	D	AMP of bay equipments	16-Dec-2021	09:00	17-Dec-2021	18:00	Kindly approve	PLANNED	Approved	16-Dec-21	09:00	17-Dec-21	18:00	
258	RQ73452	OCC_189	slcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	1. To check the operation timings of CB & measurement of contact resistance.  2. Measurement of Tan-delta of CTs.  3. Tightening of clamps & connectors.	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
259	RQ73610	OCC_189	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP work	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
260	RQ73633	OCC_189	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	AMP work	14-Dec-2021	10:00	15-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	10:00	15-Dec-21	18:00	

261	RQ73609	OCC_189	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP work	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
262	RQ73632	OCC_189	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	09-Dec-2021	10:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	10:00	10-Dec-21	18:00	
263	RQ73608	OCC_189	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP work	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
264	RQ73640	OCC_189	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	765kv Bay No 713 PLCC Testing	09-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	10-Dec-21	18:00	
265	RQ73641	OCC_189	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWER GRID	D	765kv Bay No 713 PLCC Testing	09-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	10-Dec-21	18:00	

266	RQ73607	OCC_189	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP work	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
267	RQ73629	OCC_189	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	07-Dec-2021	10:00	08-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	10:00	08-Dec-21	18:00	
268	RQ73638	OCC_189	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWER GRID	D	765kV Bay No 716 PLCC Testing	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	
269	RQ73636	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	765kV Bay No 716 PLCC Testing	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	
270	RQ73533	OCC_189	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE	POWER GRID	D	FOR AMP WORK	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	

271	RQ73598	OCC_189	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT	POWER GRID	D	AMP of bay equipments	03-Dec-2021	09:00	04-Dec-2021	18:00	Kindly approve	PLANNED	Approved	03-Dec-21	09:00	04-Dec-21	18:00	
272	RQ73534	OCC_189	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	02-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	03-Dec-21	18:00	
273	RQ73596	OCC_189	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWER GRID	D	AMP of bay equipments	01-Dec-2021	09:00	02-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	09:00	02-Dec-21	18:00	
274	RQ73272	OCC_189	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	D	A/R tesing of main bay-1 protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara C line.	13-Dec-2021	10:00	14-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	10:00	14-Dec-21	18:00	
275	RQ73531	OCC_189	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-1 (PKTSL)	PKTSL	D	Oil Sampling	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	



276	RQ73532	OCC_189	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA( PG) (PG) CKT-2 (PKTSL)	PKTSL	D	Oil Sampling	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
277	RQ73222	OCC_189	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	UPPTCL	D	Gantry connection of new 765 kV S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's of Bay 704	06-Dec-2021	08:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	17:00	
278	RQ73223	OCC_189	stuup_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	D	Gantry connection of new 765 kV S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's of Bay 704	06-Dec-2021	08:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	17:00	
279	RQ73227	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	1. For the checking and testing of LV side BCU relay by M/s GE T&D Engineer.	11-Dec-2021	10:00	12-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	10:00	12-Dec-21	18:00	bus s/d and line s/d shall not be clubbed
280	RQ73242	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For AMP of ICT-II all units at 765kV Substation Fatehabad Agra")	08-Dec-2021	09:00	09-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	09:00	09-Dec-21	18:00	
281	RQ73225	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ANPARA_C(LAN)	UPPTCL	C	For Annual Maintenance work & Power evacuation shall be via ICT#1 during overhauling of	06-Dec-2021	09:00	09-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	09:00	06-Dec-21	18:00	

282	RQ73248	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	For stringing work (3 Days- 01.12.2021 to 03.12.2021) and Construction of Fire wall, shutdown required for safety purpose due to induction effect in switchyard	01-Dec-2021	08:00	30-Dec-2021	19:00		PLANNED	Rejected						As UP agreed to avail s/d with unit outage
283	RQ73521	OCC_189	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	10-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	11-Dec-21	18:00		
284	RQ73475	OCC_189	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers.  2. Tightening of clamps and connectors	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	Loading of ICT to managed by Rajasthan SLDC	
285	RQ73973	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)- FATEHABAD (PG) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line	30-Dec-2021	10:00	30-Dec-2021	17:00		PLANNED	Approved	30-Dec-21	10:00	30-Dec-21	17:00		
286	RQ73880	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)- KABLUPUR(HV) (HVPNL) CKT-2	HVPNL	D	For CCR intregation at Bhopal further The system availability will not affet as it would charged through	30-Dec-2021	10:00	30-Dec-2021	12:00		PLANNED	Approved	30-Dec-21	10:00	30-Dec-21	12:00		
287	RQ73952	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	For replacement work of isolator Jaw	30-Dec-2021	09:00	30-Dec-2021	18:00		PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	18:00		

288	RQ73879	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	29-Dec-2021	10:00	29-Dec-2021	12:00		PLANNED	Approved	29-Dec-21	10:00	29-Dec-21	12:00	
289	RQ73972	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line	28-Dec-2021	10:00	28-Dec-2021	17:00		PLANNED	Approved	28-Dec-21	10:00	28-Dec-21	17:00	
290	RQ73877	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	28-Dec-2021	10:00	28-Dec-2021	12:00		PLANNED	Approved	28-Dec-21	10:00	28-Dec-21	12:00	
291	RQ73878	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	27-Dec-2021	10:00	27-Dec-2021	12:00		PLANNED	Approved	27-Dec-21	10:00	27-Dec-21	12:00	
292	RQ73977	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Half yearly mtc of line and bay equipment	17-Dec-2021	10:00	17-Dec-2021	17:00		PLANNED	Approved	17-Dec-21	10:00	17-Dec-21	17:00	
293	RQ73978	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD (PG) (HV) CKT-1	HVPNL	D	Half yearly mtc of line and bay equipment	15-Dec-2021	10:00	15-Dec-2021	17:00		PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	17:00	
294	RQ73920	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement and testing of 403 bay DPS main-2 relay	15-Dec-2021	09:30	15-Dec-2021	18:30		PLANNED	Approved	15-Dec-21	09:30	15-Dec-21	18:30	
295	RQ73922	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For testing of 414 Bay LBB relay with both elements in DIA i.e with ICT-3 also	13-Dec-2021	10:30	13-Dec-2021	13:30		PLANNED	Approved	13-Dec-21	10:30	13-Dec-21	13:30	

296	RQ73921	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For testing of 417 Bay LBB relay with both elements in DIA i.e with ICT-4 also	10-Dec-2021	10:30	10-Dec-2021	13:30		PLANNED	Approved	10-Dec-21	10:30	10-Dec-21	13:30	
297	RQ73924	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For testing of 408 Bay LBB relay with both elements in DIA i.e with ICT-1 also	08-Dec-2021	10:30	08-Dec-2021	13:30		PLANNED	Approved	08-Dec-21	10:30	08-Dec-21	13:30	
298	RQ73923	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For testing of 411 Bay LBB relay with both elements in DIA i.e with ICT-2 also	06-Dec-2021	10:30	06-Dec-2021	13:30		PLANNED	Approved	06-Dec-21	10:30	06-Dec-21	13:30	
299	RQ73650	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	29-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	29-Dec-21	08:00	30-Dec-21	18:00	
300	RQ73881	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAHADURG ARH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	28-Dec-2021	16:00	28-Dec-2021	18:00		PLANNED	Approved	28-Dec-21	16:00	28-Dec-21	18:00	
301	RQ73884	OCC_189	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	27-Dec-2021	16:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	16:00	27-Dec-21	18:00	

302	RQ73651	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	27-Dec-2021	08:00	28-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	28-Dec-21	18:00	
303	RQ73326	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH (PG) (PG) CKT-1	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	26-Dec-2021	08:30	31-Dec-2021	18:00		PLANNED	Approved	26-Dec-21	08:30	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
304	RQ73327	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH (PG) (PG) CKT-2	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	26-Dec-2021	08:30	31-Dec-2021	18:00		PLANNED	Approved	26-Dec-21	08:30	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
305	RQ73863	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	24-Dec-2021	09:00	24-Dec-2021	18:00		PLANNED	Approved	24-Dec-21	09:00	24-Dec-21	18:00	
306	RQ73687	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc other ckt in Non auto mode	24-Dec-2021	08:00	24-Dec-2021	18:00	keeping A/R in non auto mode of both 400 KV Kota-Shreecement & 400 KV Shreecement bewar line from both ends	PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	

307	RQ73658	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	For installation of bird diverter in sections under Alwar (Rajasthan) Forest	24-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	
308	RQ73862	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	23-Dec-2021	09:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	18:00	
309	RQ73378	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-2	POWER GRID	D	Rectification of broken E/W at Loc No 378-379	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
310	RQ73686	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Bird diverter fixing work into OPGW into line by keeping Other ckt A/R in Non auto mode	23-Dec-2021	08:00	23-Dec-2021	17:00	keeping A/R in non auto mode of ckt#1	PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	17:00	
311	RQ73548	OCC_189	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	for SAS Integration	23-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	24-Dec-21	18:00	
312	RQ73657	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	For installation of bird diverter in sections under Alwar (Rajasthan) Forest	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	
313	RQ73371	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	For relay testing & Line AMP at Allahabad Substation	22-Dec-2021	09:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	18:00	
314	RQ73861	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	22-Dec-2021	09:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	18:00	

315	RQ73685	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Bird diverter fixing work into OPGW into line by keeping Other ckt A/R in Non auto mode	22-Dec-2021	08:00	22-Dec-2021	17:00	keeping A/R in non auto mode of ckt#2	PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	17:00	
316	RQ73372	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Replacement of Glass Insulator disc at Location no 58 & 81	21-Dec-2021	09:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	18:00	
317	RQ73364	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	AMP work	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
318	RQ74424	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	21-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	21-Dec-21	07:00	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
319	RQ73458	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs

320	RQ73463	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
321	RQ73462	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
322	RQ73461	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA (PG) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
323	RQ73325	OCC_189	rampur_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	20-Dec-2021	08:30	25-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:30	25-Dec-21	16:00	Shutdown to be returned before 1600 Hrs



324	RQ73324	OCC_189	rampur_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	20-Dec-2021	08:30	25-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:30	25-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
325	RQ73860	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)-KOTA(PG)	POWER GRID	D	Refixing Conductor VD and Grading Ring	17-Dec-2021	10:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	10:00	17-Dec-21	18:00	
326	RQ73547	OCC_189	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-2	POWER GRID	C	for SAS Integration of Line	17-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	18-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
327	RQ73612	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGA RH (PG) CKT-1	POWER GRID	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	16-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	30-Dec-21	18:00	subject to FTC formalities completion before availing S/D
328	RQ73303	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA (PG) (PG) CKT-2	POWER GRID	D	Annual Maintenance of Surge Arresters, CVT, Circuit Breaker & Relay Testing	15-Dec-2021	09:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
329	RQ73954	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
330	RQ73370	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD - KANPUR_GIS (PG) CKT-1	POWER GRID	D	For relays testing & Line AMP at Allahabad Substation	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	

331	RQ73348	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	15-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	24-Dec-21	18:00	
332	RQ73349	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	15-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	24-Dec-21	18:00	
333	RQ73645	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	15-Dec-2021	08:00	15-Dec-2021	18:00	A/R OF 400 KV RAPPD-JAIPUR SOUTH	PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
334	RQ73430	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at	15-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	17-Dec-21	18:00	subject to UP consent.N-1 Compliance required
335	RQ73663	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	SIDE HILL BENCHING WORKS IN SECTION 30-31	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
336	RQ74144	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	14-Dec-2021	16:00	14-Dec-2021	22:00		PLANNED	Approved	14-Dec-21	16:00	14-Dec-21	22:00	
337	RQ73304	OCC_189	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Maintenance of Surge Arresters, CVT, Circuit Breaker & Relay Testing	14-Dec-2021	09:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	16:00	Shutdown to be returned before 1600 Hrs

338	RQ73662	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-2	POWER GRID	D	AMP WORK( 404 MAIN &405 TIE BAY SHALL ALSO BE OPENED)	14-Dec-2021	09:00	14-Dec-2021	18:00		PLANNED	Rejected						Club with above S/D. same request as above
339	RQ73604	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Porcelain insulator replacement work with Polymer insulators.	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00		
340	RQ73402	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG) - AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Insulator replacement and Insulator Cleaning work	14-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	15-Dec-21	18:00		
341	RQ74353	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Line maintenance work and insulator cleaning	14-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	15-Dec-21	18:00		
342	RQ74352	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work and insulator cleaning	14-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	15-Dec-21	18:00		
343	RQ74143	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	13-Dec-2021	16:00	13-Dec-2021	22:00		PLANNED	Approved	13-Dec-21	16:00	13-Dec-21	22:00		
344	RQ74318	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP work of Line equipment and transmission Line	13-Dec-2021	11:00	13-Dec-2021	13:00	AMP work of Line equipment and transmission Line	PLANNED	Approved	13-Dec-21	11:00	13-Dec-21	13:00		
345	RQ73642	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD -KANPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	13-Dec-2021	09:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	09:00	13-Dec-21	18:00		
346	RQ73661	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1	POWER GRID	D	FOR AMP WORK ( 401 MAIN &402 TIE BAY SHALL ALSO BE OPENED)	13-Dec-2021	09:00	13-Dec-2021	18:00		PLANNED	Rejected						Club with above S/D. same request as above

347	RQ73971	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	13-Dec-2021	09:00	16-Dec-2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Approved	13-Dec-21	09:00	16-Dec-21	11:00	subject to NHPC consent; subject to FTC formalities completion before availing S/D
348	RQ73603	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Porcelain insulator replacement work with Polymer insulators.	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
349	RQ73428	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	For replacement of old 89 B isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not	12-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	12-Dec-21	08:00	14-Dec-21	18:00	subject to UP consent.N-1 Compliance required
350	RQ73401	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG) - AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Insulator replacement and Insulator Cleaning work	12-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	12-Dec-21	08:00	13-Dec-21	18:00	
351	RQ73682	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGA RH (PG) CKT-1	POWER GRID	D	For taking Kanpur-1 Line Reactor into service after Aircell replacement work	11-Dec-2021	15:00	11-Dec-2021	16:00		PLANNED	Approved	11-Dec-21	15:00	11-Dec-21	16:00	
352	RQ74316	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP work of Line equipment and transmission Line	11-Dec-2021	11:00	11-Dec-2021	13:00	AMP work of Line equipment and transmission Line	PLANNED	Approved	11-Dec-21	11:00	11-Dec-21	13:00	

353	RQ73857	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Refixing Conductor VD, Arcing horn, and CC Ring	11-Dec-2021	10:00	14-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	10:00	14-Dec-21	18:00	
354	RQ73613	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Porcelain insulator replacement work with Polymer insulators	11-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	
355	RQ74317	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP work of Line equipment and transmission Line	10-Dec-2021	11:00	10-Dec-2021	13:00	AMP work of Line equipment and transmission Line	PLANNED	Approved	10-Dec-21	11:00	10-Dec-21	13:00	
356	RQ73800	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED CLR POLYMER INSULATOR(R-PHASE) AT TOWER NO. 976	10-Dec-2021	10:00	10-Dec-2021	14:00		PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	14:00	
357	RQ74329	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	Spacer fixing and CC/Grading Ring tightening	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
358	RQ73546	OCC_189	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-1	POWER GRID	C	for SAS Integration of Line	10-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	11-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
359	RQ73392	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
360	RQ73369	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	C	Tapping of new diverted section of the 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	10-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	13-Dec-21	18:00	subject to CEA safety clearance; subject to FTC formalities completion before availing S/D

361	RQ73368	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	C	Tapping of new diverted section of the 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	10-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	13-Dec-21	18:00	subject to CEA safety clearance; subject to FTC formalities completion before availing S/D
362	RQ73721	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	For restoration of 400 kV Bus-I	09-Dec-2021	10:00	11-Dec-2021	22:00		PLANNED	Approved	09-Dec-21	10:00	11-Dec-21	22:00	
363	RQ73720	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Bus-I	09-Dec-2021	10:00	11-Dec-2021	22:00		PLANNED	Approved	09-Dec-21	10:00	11-Dec-21	22:00	
364	RQ73722	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Bus-I	09-Dec-2021	10:00	11-Dec-2021	22:00		PLANNED	Approved	09-Dec-21	10:00	11-Dec-21	22:00	
365	RQ73399	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
366	RQ73431	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For replacement of old 89 A isolator of 400 kV Knp Panki II Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki	09-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	11-Dec-21	18:00	subject to UP consent.N-1 Compliance required

367	RQ73964	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	08-Dec-2021	09:00	11-Dec-2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Approved	08-Dec-21	09:00	11-Dec-21	11:00	subject to NHPC consent; subject to FTC formalities completion before availing S/D
368	RQ73417	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	08-Dec-2021	09:00	09-Dec-2021	17:00	Annual Planned Maintenance	PLANNED	Approved	08-Dec-21	09:00	09-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
369	RQ74015	OCC_189	shcement_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)-KOTA(PG)	POWER GRID	D	Replacement of Puncture Insulator	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
370	RQ74325	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	Spacer fixing and CC/Grading Ring tightening	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
371	RQ73398	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHAN PUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
372	RQ73606	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Porcelain insulator replacement work with Polymer insulators.	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	

373	RQ74016	OCC_189	shcement_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)- MERTA(RS) (PG) CKT-1	POWER GRID	D	Replacement of Puncture Insulator	07-Dec-2021	08:00	07-Dec-2021	18:00	Approved in OCC 188, but shutdown not availed due to contractor unavailability	PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
374	RQ73394	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY(PG)- MORADABAD(UP) (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
375	RQ73605	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Porcelain insulator replacement work with Polymer insulators.	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
376	RQ74331	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHABAD -HISSAR (PG) CKT-1	POWER GRID	D	412 89L Isolator retrofitment of 400KV Fatehabad Line	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
377	RQ73420	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- PANCHKULA (PG) (PG) CKT-1	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	06-Dec-2021	09:00	07-Dec-2021	17:00	Annual Planned Maintenance	PLANNED	Approved	06-Dec-21	09:00	07-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
378	RQ73377	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD (PG) (PG) CKT-1	POWER GRID	D	"Insulator replacement and cleaning work "	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
379	RQ73380	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- GORAKHPUR(UP) (PG) CKT-2	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link	06-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	subject to CEA safety clearance; subject to FTC formalities completion before availing S/D



380	RQ73379	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link	06-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	subject to UP consent; subject to CEA safety clearance; subject to FTC formalities completion before availing S/D
381	RQ74328	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Spacer fixing and CC/Grading Ring tightening	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
382	RQ73393	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
383	RQ73429	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For replacement of old 89 B isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not	06-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	subject to UP consent.N-1 Compliance required
384	RQ73391	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	05-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	05-Dec-21	08:00	05-Dec-21	18:00	
385	RQ74332	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	407 89L Isolator retrofit of 400KV Moga Line-1	05-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	05-Dec-21	08:00	05-Dec-21	18:00	
386	RQ74324	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Spacer fixing and CC/Grading Ring tightening	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	

387	RQ73390	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD -FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
388	RQ73397	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
389	RQ73856	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Refixing Arcing horn , Grading Ring and CC Ring	03-Dec-2021	10:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	18:00	
390	RQ73705	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA_2 -BHADLA (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	03-Dec-2021	08:00	04-Dec-2021	18:00	Kindly approve from 22.11.21 to 23.11.21 and Other Ckt will be in non-auto mode	PLANNED	Approved	03-Dec-21	16:00	04-Dec-21	23:59	
391	RQ73357	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Replacement of Porcelain Insulator with Polymer insulator	03-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	
392	RQ73637	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work for winter preparedness	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
393	RQ74336	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	403 89L Isolator retrofitment of 400KV PG Bhiwani Line-1	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
394	RQ73855	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Refixing Conductor VD, Arcing horn , Grading Ring and CC Ring	02-Dec-2021	10:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	10:00	02-Dec-21	18:00	
395	RQ73679	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	C	S/D Due to NHAI DIVERSION WORK	02-Dec-2021	09:00	09-Dec-2021	18:00	NHAI DIVERSION WORK	PLANNED	Approved	02-Dec-21	09:00	09-Dec-21	18:00	

396	RQ73684	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGA RH (PG) CKT-3	POWER GRID	D	FOR TESTING OF FSC-3 SIGNALS DUE TO HMI & GATEWAY INTEGRATION	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
397	RQ73715	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	02-Dec-2021	08:00	02-Dec-2021	18:00	Kindly approve on 28.11.2021 and Other Ckt will be in non-auto mode	PLANNED	Approved	02-Dec-21	16:00	02-Dec-21	23:59	
398	RQ73376	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT) - ALLAHABAD (PG) (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
399	RQ73854	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGA RH(RS) (PG) CKT-1	POWER GRID	D	Refixing Conductor VD, Arcing horn , Grading Ring and CC Ring	01-Dec-2021	10:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	10:00	01-Dec-21	18:00	
400	RQ73683	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGA RH (PG) CKT-2	POWER GRID	D	FOR TESTING OF FSC-2 SIGNALS DUE TO HMI & GATEWAY INTEGRATION	01-Dec-2021	09:00	01-Dec-2021	17:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
401	RQ73734	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	Two ckt A/R at a time from dadri end
402	RQ73729	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANI BAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement project.	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	Two ckt A/R at a time from dadri end

403	RQ73724	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off)	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
404	RQ73345	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	S/D required from 25.11.21 to 04.12.21 for 'Line diversion work due to construction of M/s Kribhko new railway line Diversion between tower no 457 and 461	01-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	10-Dec-21	18:00	subject to UP consent.N-1 Compliance required
405	RQ73731	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
406	RQ73725	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	

407	RQ73723	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_D(NP) -KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
408	RQ73694	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA- FATEHGARH _II (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	01-Dec-2021	08:00	02-Dec-2021	18:00	Kindly approve from 25.11.21 to 26.11.21	PLANNED	Approved	01-Dec-21	16:00	02-Dec-21	23:59	
409	RQ73759	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA- FATEHGARH _II (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	01-Dec-2021	08:00	31-Dec-2021	18:00	S/D may be availed on dt 28.11.21 to 29.11.2021 & Other Ckt will be in non-auto mode	PLANNED	Approved	01-Dec-21	16:00	31-Dec-21	23:59	
410	RQ73714	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	01-Dec-2021	08:00	01-Dec-2021	18:00	Kindly approve on 27.11.2021 and Other Ckt will be in non-auto mode	PLANNED	Approved	01-Dec-21	16:00	01-Dec-21	23:59	
411	RQ73704	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA_2 - BHADLA (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	01-Dec-2021	08:00	02-Dec-2021	18:00	Kindly approve from 24.11.21 to 25.11.21 and Other Ckt will be in non-auto mode	PLANNED	Approved	01-Dec-21	16:00	02-Dec-21	23:59	

412	RQ73760	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH _II (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	01-Dec-2021	08:00	31-Dec-2021	18:00	Line is under construction . Other Ckt will be in non-auto mode.S/D may be availed on dt 28.11.21 to 29.11.2021	PLANNED	Approved	01-Dec-21	16:00	31-Dec-21	23:59	
413	RQ73736	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGA RH-GURGAON (PG) CKT-1	POWER GRID	D	OPGW laying pending 13 kms in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
414	RQ73356	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator with Polymer insulator	01-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	
415	RQ73728	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB ) (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project.	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	Two ckt A/R at a time from dadri end
416	RQ74346	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH _II (PG) CKT-1	POWER GRID	C	Restoration of contingent scheme to approved scheme. Line construction activities	01-Dec-2021	08:00	15-Dec-2021	18:00	Kindly approve from 24.11.2021 to 08.12.2021	PLANNED	Approved	01-Dec-21	16:00	15-Dec-21	23:59	
417	RQ74347	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA_2 - BHADLA (PG) CKT-2	POWER GRID	C	Restoration of contingent scheme to approved scheme. Line construction activities	01-Dec-2021	08:00	15-Dec-2021	18:00	Kindly approve from 24.11.2021 to 08.12.2021	PLANNED	Approved	01-Dec-21	16:00	15-Dec-21	23:59	

418	RQ73765	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01-Dec-2021	08:00	01-Dec-2021	18:00	For OPGW laying under reliable communication project. S/D may be availed on	PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
419	RQ73764	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01-Dec-2021	08:00	01-Dec-2021	18:00	For OPGW laying under reliable communication project.S/D may be availed on	PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
420	RQ73763	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01-Dec-2021	08:00	01-Dec-2021	18:00	For OPGW laying under reliable communication project.S/D may be availed on	PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
421	RQ73375	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT) - ALLAHABAD (PG) (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole
422	RQ73354	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	
423	RQ73352	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD -FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	
424	RQ73353	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	

425	RQ73403	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	For construction of Air Core Series Reactor at Kanpur 400kV switchyard under SS 34 Extension Package	01-Dec-2021	08:00	31-Dec-2021	18:00	26 days for erection and 5 days of HV testing for commissioning of Series Line Reactor under SS 34 Extension Work at Kanpur 400 kV. Erection of bus duct with switchgear-55 module, air bushing - 12 no., gas compartment-23 No., GIS bus duct coupling-	PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
426	RQ73730	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	OPGW laying completed (170 out of 190 Kms), Auto Recloser off permission required - minor rectification	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
427	RQ73611	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	01-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	15-Dec-21	18:00	subject to FTC formalities completion before availing S/D



428	RQ74405	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	20-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	20-Dec-21	18:00	
429	RQ74427	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
430	RQ74426	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR -HAMIRPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
431	RQ74465	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
432	RQ74425	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
433	RQ74466	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
434	RQ74444	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	28-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	28-Dec-21	07:00	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
435	RQ74443	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	23-Dec-2021	07:00	27-Dec-2021	18:00	Kindly approve	PLANNED	Approved	23-Dec-21	07:00	27-Dec-21	16:00	Shutdown to be returned before 1600 Hrs

436	RQ74341	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Protection testing of Main-2 relay after replacement	03-Dec-2021	10:00	03-Dec-2021	14:00	Protection testing of Main-2 relay after replacement	PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	14:00		
437	RQ74434	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	22-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid denied consent
438	RQ74445	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	22-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid denied consent
439	RQ73302	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Cleaning of Disc/Polymer rubber insulator, removing bird beat & bird nest from tower	27-Dec-2021	09:00	30-Dec-2021	21:00		PLANNED	Approved	27-Dec-21	09:00	30-Dec-21	21:00		
440	RQ73289	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFAR NAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	For removing PG clamp and jumper tightening.	27-Dec-2021	08:00	31-Dec-2021	17:00		PLANNED	Approved	27-Dec-21	08:00	31-Dec-21	17:00		
441	RQ73284	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR (UP) (UP) CKT-1	UPPTCL	D	For routine bay maintenance work	21-Dec-2021	10:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	10:00	21-Dec-21	18:00		
442	RQ73293	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	line Jumper Tightening and other works	20-Dec-2021	10:00	24-Dec-2021	19:00		PLANNED	Approved	20-Dec-21	10:00	24-Dec-21	19:00		
443	RQ73301	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer rubber insulator, removing bird beat & bird nest from tower	20-Dec-2021	09:00	25-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	25-Dec-21	17:00		

444	RQ73288	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2 (UPC)-GR.NOIDA(UP) (UP) CKT-2	UPPTCL	D	For disc cleaning of mentioned Line."	19-Dec-2021	10:00	21-Dec-2021	17:00		PLANNED	Approved	19-Dec-21	10:00	21-Dec-21	17:00	
445	RQ73287	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2 (UPC)-GR.NOIDA(UP) (UP) CKT-1	UPPTCL	D	For disc cleaning of mentioned Line."	16-Dec-2021	10:00	18-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	10:00	18-Dec-21	17:00	
446	RQ73297	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	for stringing at 400KV S/S Panki from gentry no 6 to 7	14-Dec-2021	09:00	16-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	09:00	16-Dec-21	18:00	
447	RQ73295	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	Jumper tightening, Tree cutting ,vibration damper relocating,	13-Dec-2021	09:30	20-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	09:30	20-Dec-21	18:00	
448	RQ73290	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Bay maintenance work.	13-Dec-2021	08:00	14-Dec-2021	17:00		PLANNED	Approved	13-Dec-21	08:00	14-Dec-21	17:00	
449	RQ73312	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	General maintenance and jumper tightening	09-Dec-2021	10:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	10:00	10-Dec-21	18:00	
450	RQ73277	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	for changing fixed contact of 400kv bareilly- Unnao ckt- I, B pase Pantograph isolator connected to main bus I "	06-Dec-2021	08:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	17:00	
451	RQ73283	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For routine bay maintenance and isolating 50MVAR Reactor for Centrifuging work	03-Dec-2021	10:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	18:00	
452	RQ73294	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	Jumper tightening, Tree cutting ,vibration damper relocating,spacer	03-Dec-2021	09:30	10-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	09:30	10-Dec-21	18:00	

453	RQ73298	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	for replacement of damage Y phase insulator string of tower location no 228 & R phase string of 229	03-Dec-2021	09:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	18:00	
454	RQ74399	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	25-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	25-Dec-21	07:00	31-Dec-21	18:00	
455	RQ74404	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Baspa HEP –Karcham Wangtoo Ckt-l.	25-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	25-Dec-21	07:00	31-Dec-21	18:00	
456	RQ73459	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs

457	RQ73460	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-2	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20-Dec-2021	09:00	21-Dec-2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Approved	20-Dec-21	09:00	21-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
458	RQ74400	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-II.	20-Dec-2021	07:00	24-Dec-2021	18:00	Kindly approve	PLANNED	Approved	20-Dec-21	07:00	24-Dec-21	18:00	
459	RQ73551	OCC_189	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-2	JPL,HB PCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 85 - 106.	09-Dec-2021	09:00	15-Dec-2021	17:00	KW-NJ ckt-2	PLANNED	Approved	09-Dec-21	09:00	15-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
460	RQ73552	OCC_189	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	C	Rectification of jumbled conductor in between tower span, Y Phase and new spacer damper to be fitted as per requirement at	06-Dec-2021	09:00	08-Dec-2021	17:00	KW-Baspa ckt-1	PLANNED	Approved	06-Dec-21	09:00	08-Dec-21	17:00	

461	RQ73419	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	03-Dec-2021	09:00	04-Dec-2021	17:00	Annual Planned Maintenance	PLANNED	Approved	03-Dec-21	09:00	04-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
462	RQ73550	OCC_189	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	C	Rectification of jumbled conductor in between tower span, B Phase and new spacer damper to be fitted as per requirement at	03-Dec-2021	09:00	05-Dec-2021	17:00	KW-NJ ckt-1	PLANNED	Approved	03-Dec-21	09:00	05-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
463	RQ73418	OCC_189	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	01-Dec-2021	09:00	02-Dec-2021	17:00	Annual Planned Maintenance	PLANNED	Approved	01-Dec-21	09:00	02-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
464	RQ73553	OCC_189	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	C	Rectification of jumbled conductor in between tower span, B Phase and new spacer damper to be fitted as per requirement at	01-Dec-2021	09:00	03-Dec-2021	17:00	KW-Baspa ckt-2	PLANNED	Approved	01-Dec-21	09:00	03-Dec-21	17:00	
465	RQ74403	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	24-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	24-Dec-21	18:00	
466	RQ74397	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	19-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	19-Dec-21	18:00	

467	RQ74402	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
468	RQ74398	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-2	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
469	RQ74389	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-l.	25-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	25-Dec-21	07:00	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
470	RQ74383	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11-Dec-2021	07:00	24-Dec-2021	18:00	Kindly approve	PLANNED	Approved	11-Dec-21	07:00	24-Dec-21	18:00	
471	RQ74388	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-l.	06-Dec-2021	07:00	10-Dec-2021	18:00	Kindly approve	PLANNED	Approved	06-Dec-21	07:00	10-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
472	RQ74382	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	05-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	05-Dec-21	18:00	

473	RQ74395	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-l.	25-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	25-Dec-21	07:00	31-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
474	RQ74393	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11-Dec-2021	07:00	24-Dec-2021	18:00	Kindly approve	PLANNED	Approved	11-Dec-21	07:00	24-Dec-21	18:00	
475	RQ74394	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-l.	06-Dec-2021	07:00	10-Dec-2021	18:00	Kindly approve	PLANNED	Approved	06-Dec-21	07:00	10-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
476	RQ74392	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	05-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	05-Dec-21	18:00	
477	RQ73415	OCC_189	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	Connection of New equipments with existing 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.& commissioning with Series	24-Dec-2021	08:00	31-Dec-2021	20:00		PLANNED	Rejected					shutdown request withdrawn



478	RQ73416	OCC_189	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDER GARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	C	Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-2 at Mohindergrah	01-Dec-2021	08:00	22-Dec-2021	20:00		PLANNED	Approved	01-Dec-21	08:00	22-Dec-21	20:00		
479	RQ74432	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	23-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid denied consent
480	RQ74433	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Nalagarh-Banala Ckt-I.	10-Dec-2021	07:00	22-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid has denied the consent
481	RQ74431	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	09-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid denied consent
482	RQ74464	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						indiagrid denied consent
483	RQ74158	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPN L	D	Quarterly Preventive Maintenance and testing work. And 400 KV LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	22-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	23-Dec-21	18:00		

484	RQ74140	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	
485	RQ74150	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPN L	D	Half yearly Maintance & testing work	21-Dec-2021	08:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	
486	RQ74151	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPN L	D	Half yearly Maintance & testing work	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
487	RQ74147	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work along with line reactor at 400KV GSS Bhadla	15-Dec-2021	16:00	16-Dec-2021	22:00		PLANNED	Approved	15-Dec-21	16:00	16-Dec-21	22:00	
488	RQ74162	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	12-Dec-2021	16:00	12-Dec-2021	22:00		PLANNED	Approved	12-Dec-21	16:00	12-Dec-21	22:00	
489	RQ74146	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPN L	D	Quarterly Maintenance Line with Reactor (50 MVAR Line Reactor) at Ramgarh	10-Dec-2021	16:00	10-Dec-2021	22:00		PLANNED	Approved	10-Dec-21	16:00	10-Dec-21	22:00	
490	RQ74157	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
491	RQ74163	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	C	Annual maintenance and testing of bay equipment at kawai and Chhabra both end	10-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	12-Dec-21	18:00	
492	RQ73927	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF Main and Tie BAY EQUIPMENTS	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	

493	RQ74145	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPL	D	Quarterly Maintenance Line with Reactor (50 MVAR Line Reactor) at Ramgarh	08-Dec-2021	16:00	08-Dec-2021	22:00		PLANNED	Approved	08-Dec-21	16:00	08-Dec-21	22:00	
494	RQ74161	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPL	D	Annual maintenance and testing of bay equipment's (Metering CT,CVT & Isolators).	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
495	RQ74164	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPL	D	Preventive Maintenance work of Bay at both end & line	08-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	09-Dec-21	18:00	
496	RQ74160	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPL	D	Quarterly Maintenance at both end	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
497	RQ74141	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPL	D	Preventive Maintenance work of Bay & line	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	
498	RQ74159	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPL	D	Quarterly Maintenance at both end	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
499	RQ73957	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH (RVUN)-RATANGARH (RS) (RS) CKT-2	RRVPL	C	For complete Mechanism Overhauling and Testing of Circuit Breaker in supervision of Service Engineer of OEM i.e. M/s CGPISL	03-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	06-Dec-21	18:00	
500	RQ74166	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPL	D	Routine Maintenane of 400 KV CHITTORGARH (RS) CKT-1 BAY(4252B) ASSOCIATED EQUIPMENTS	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	

501	RQ74156	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPN L	D	Routine maintenane of 400 KV AJMER-BHILWARA CKT-2 BAY(4452B) ASSOCIATED EQUIPMENTS	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
502	RQ74155	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPN L	D	Routine Maintenane of 400 KV AJMER-BHILWARA CKT-1 BAY(4352B) ASSOCIATED EQUIPMENTS	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
503	RQ73840	OCC_189	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PTCUL	D	for Construction of RUB (Railway Under Bridge) on NH-58 at Raiwala , Haridwar by NHAI	22-Dec-2021	06:00	23-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	06:00	23-Dec-21	18:00	
504	RQ74475	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	21-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	21-Dec-21	07:00	31-Dec-21	18:00	
505	RQ74471	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Wangtoo Ckt-1.	15-Dec-2021	07:00	20-Dec-2021	18:00	Kindly approve	PLANNED	Approved	15-Dec-21	07:00	20-Dec-21	18:00	
506	RQ74473	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	

507	RQ74474	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP)(HPPTCL)CKT-2	HPPTCL,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	14-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	14-Dec-21	18:00	
508	RQ74381	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP)(HPPTCL)CKT-1	PKATL,HPPTCL,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	21-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	21-Dec-21	07:00	31-Dec-21	18:00	
509	RQ74385	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP)(HPPTCL)CKT-1	PKATL,HPPTCL,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-Wangtoo ckt-I.	16-Dec-2021	07:00	20-Dec-2021	18:00	Kindly approve	PLANNED	Approved	16-Dec-21	07:00	20-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
510	RQ74380	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP)(HPPTCL)CKT-1	PKATL,HPPTCL,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	06-Dec-2021	07:00	15-Dec-2021	18:00	Kindly approve	PLANNED	Approved	06-Dec-21	07:00	15-Dec-21	18:00	
511	RQ74384	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP)(HPPTCL)CKT-1	PKATL,HPPTCL,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-Wangtoo ckt-I.	01-Dec-2021	07:00	05-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	05-Dec-21	16:00	Shutdown to be returned before 1600 Hrs

512	RQ74142	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS)(PG) CKT-1	POWER GRID,R RVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	17-Dec-2021	16:00	17-Dec-2021	22:00		PLANNED	Approved	17-Dec-21	16:00	17-Dec-21	22:00	
513	RQ73709	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS)(PG) CKT-1	POWER GRID,R RVPNL	D	For installation of Bird Diverter	01-Dec-2021	08:00	01-Dec-2021	18:00	Kindly approve on 26.11.2021 and Other parallel Ckt will be in non-auto	PLANNED	Approved	01-Dec-21	16:00	01-Dec-21	23:59	
514	RQ73866	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWER GRID,D TL	C	Connecting tapping point to LILO Line connecting to Dwarka SS	15-Dec-2021	09:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	09:00	16-Dec-21	18:00	subject to FTC formalities completion before availing S/D; subject to Delhi consent
515	RQ73867	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,D TL	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15-Dec-2021	09:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	09:00	16-Dec-21	18:00	subject to FTC formalities completion before availing S/D; subject to Delhi consent
516	RQ73766	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWER GRID,D TL	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Rejected					Duplicate entry
517	RQ73767	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,D TL	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Rejected					Duplicate entry
518	RQ73901	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,D TL	D	for checking and providing copper earth bond and other works as per PMS	03-Dec-2021	09:00	03-Dec-2021	17:00		PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:00	
519	RQ73903	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,D TL	D	for replacing damaged spacers and other works as per pMS	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	

520	RQ73902	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWER GRID,DTL	D	for replacing damaged spacers and other works as per pMS	01-Dec-2021	09:00	01-Dec-2021	17:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
521	RQ73285	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR (UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For routine bay maintenance work	10-Dec-2021	10:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	18:00	
522	RQ73735	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	One ckt A/R at a time from Nawada end
523	RQ74148	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Half Yearly Maintenance	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
524	RQ74152	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Half Yearly Maintenance	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
525	RQ73726	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW works under Fibre Optics Communication Package (Additional Requirement)	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
526	RQ74249	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA (PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	Pre-foggy Mtc.	09-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	10-Dec-21	18:00	

527	RQ74242	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Pre-foggy Mtc.	07-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	08-Dec-21	18:00	
528	RQ74234	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA (PG) (PG) CKT-1	POWER GRID,B BMB	C	Replacement of Directional O/C earth fault and LBB Relay.	03-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	
529	RQ74230	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,B BMB	C	Replacement of Distance protection main II and O/C earth fault relay & Pre-Foggy mtc.	01-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	
530	RQ73959	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	tan delta testing of line CVt and Bus ckt breakers & mtc of line islotors.	03-Dec-2021	10:00	03-Dec-2021	17:00	along with 400kV bus-2	PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	17:00	
531	RQ73947	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	tan delta testing of line CVt and mtc of line islotors.	01-Dec-2021	15:00	01-Dec-2021	18:00	Ckt-2 remain in service	PLANNED	Approved	01-Dec-21	15:00	01-Dec-21	18:00	
532	RQ73220	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,POWER GRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-reclosure in OFF Mode.	03-Dec-2021	08:00	07-Dec-2021	19:00		PLANNED	Approved	03-Dec-21	08:00	07-Dec-21	19:00	subject to Powerlink consent
533	RQ73221	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,POWER GRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-recloser in OFF Mode.	03-Dec-2021	08:00	07-Dec-2021	19:00		PLANNED	Approved	03-Dec-21	08:00	07-Dec-21	19:00	subject to Powerlink consent



534	RQ74348	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Erection of Tower adjacent to Khetri-Sikar Line-1 FOR BAY EXTNETION WORKS AT KHETRI SS	01-Dec-2021	08:00	01-Dec-2021	18:00	Kindly approve for 30.11.2021	PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00		
535	RQ74462	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						Request Rejected by Sekura
536	RQ74463	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Rejected						Request Rejected by Sekura
537	RQ73656	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	To carry out the Capacitance & Tan delta testing of CB's grading CT,Bus CVT as per PMS	31-Dec-2021	10:00	31-Dec-2021	15:00		PLANNED	Approved	31-Dec-21	10:00	31-Dec-21	15:00		
538	RQ73655	OCC_189	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To carry out the Capacitance & Tan delta testing of CB's grading CT, Bus CVT as per PMS	30-Dec-2021	10:00	30-Dec-2021	15:00		PLANNED	Approved	30-Dec-21	10:00	30-Dec-21	15:00		
539	RQ73900	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	for CT ,CVT & CB Tan delta and capacitance testing as per PMS schedule	10-Dec-2021	08:00	10-Dec-2021	17:30	load shall be shared to 400kV Bus-1	PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	17:30		
540	RQ73899	OCC_189	slcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	for CT ,CVT & CB Tan delta and capacitance testing as per PMS schedule	09-Dec-2021	08:00	09-Dec-2021	17:30	load shall be shared to 400kV Bus-2	PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	17:30		
541	RQ74083	OCC_189	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPI of 400 kV Bus-II to avoid unwanted tripping due to fog	04-Dec-2021	09:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	09:00	04-Dec-21	18:00		
542	RQ73955	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Mtc of bus isolators and CB testings	03-Dec-2021	10:00	03-Dec-2021	17:00	along with 400kV jhajjar ckt-2	PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	17:00		

543	RQ74082	OCC_189	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of oid unwanted tripping due to fog	01-Dec-2021	09:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	18:00	
544	RQ73993	OCC_189	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-	30-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	30-Dec-21	08:00	30-Dec-21	18:00	
545	RQ73991	OCC_189	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(P S)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
546	RQ73992	OCC_189	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
547	RQ73995	OCC_189	slcdps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of Bus-Bar.	09-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	10-Dec-21	18:00	
548	RQ73994	OCC_189	slcdps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of Bus-Bar.	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	
549	RQ73266	OCC_189	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	Annual Maintenance work"	28-Dec-2021	09:30	29-Dec-2021	19:00		PLANNED	Approved	28-Dec-21	09:30	29-Dec-21	19:00	
550	RQ73265	OCC_189	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	Annual Maintenance work"	27-Dec-2021	09:30	28-Dec-2021	19:00		PLANNED	Approved	27-Dec-21	09:30	28-Dec-21	19:00	
551	RQ73270	OCC_189	stuup_sd	BUS	400KV BUS 2 AT SIKANDRAB AD(UP)	UPPTCL	C	For Annual Maintenance & Testing ( There is no load interruption	14-Dec-2021	09:00	14-Dec-2021	17:30		PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:30	

552	RQ73448	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at	13-Dec-2021	09:00	18-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	09:00	18-Dec-21	18:00	subject to UP consent.N-1 Compliance required
553	RQ73449	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	For replacement of old 89 B isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not	12-Dec-2021	09:00	14-Dec-2021	18:00		PLANNED	Approved	19-Dec-21	09:00	20-Dec-21	18:00	subject to UP consent.N-1 Compliance required
554	RQ73269	OCC_189	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	UPPTCL	C	For Annual Maintenance & Testing ( There is no load interruption	11-Dec-2021	09:00	11-Dec-2021	15:30		PLANNED	Approved	11-Dec-21	09:00	11-Dec-21	15:30	
555	RQ73268	OCC_189	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(UP)	UPPTCL	C	For Annual Maintenance & Testing ( There is no load interruption	10-Dec-2021	09:00	10-Dec-2021	15:30		PLANNED	Approved	10-Dec-21	09:00	10-Dec-21	15:30	
556	RQ73447	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For replacement of old 89 A isolator of 400 kV Knp Panki II Line under add cap at Panki end.Sinmulateo usly S/d of line is required along with Bus 1 because TBC is not available at Panki	09-Dec-2021	09:00	11-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	09:00	11-Dec-21	18:00	subject to UP consent.N-1 Compliance required

557	RQ73267	OCC_189	stuurp_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	To attend hot point corresponding to 29A Isolators of 400KV Sarnath-Anapara L3, 400KV Sarnath-Anapara L5 &	07-Dec-2021	09:00	09-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	09:00	09-Dec-21	18:00	
558	RQ73446	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	For replacement of old 89 B isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not	06-Dec-2021	09:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	09:00	08-Dec-21	18:00	subject to UP consent.N-1 Compliance required
559	RQ74210	OCC_189	sldcrcs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	28-Dec-2021	08:00	28-Dec-2021	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	
560	RQ74211	OCC_189	sldcrcs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
561	RQ74215	OCC_189	sldcrcs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	23-Dec-2021	16:00	23-Dec-2021	22:00		PLANNED	Approved	23-Dec-21	16:00	23-Dec-21	22:00	
562	RQ74214	OCC_189	sldcrcs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	22-Dec-2021	16:00	22-Dec-2021	22:00		PLANNED	Approved	22-Dec-21	16:00	22-Dec-21	22:00	
563	RQ74208	OCC_189	sldcrcs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPN L	D	To replace remaining damaged 400 kV Post Insulator	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	
564	RQ74219	OCC_189	sldcrcs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPN L	D	Quarterly Maintenance	18-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	08:00	18-Dec-21	18:00	
565	RQ74218	OCC_189	sldcrcs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPN L	D	Quarterly Maintenance	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
566	RQ73953	OCC_189	sldcrcs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPN L	C	FOR MAINTAINCE WORK	15-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	17-Dec-21	18:00	

567	RQ74217	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPL	D	Half yearly Maintance & testing work	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
568	RQ73907	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPL	D	For testing of equipments under Main Bus-II	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
569	RQ74216	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPL	D	Half yearly Maintance & testing work	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
570	RQ73951	OCC_189	sldcrs_sd	BUS	400KV BUS 2CHHABRA(RS)	RRVPL	C	For annual maintenance work and attending other issues regarding Bus Isolator of different elements of 400 kV Bus-II.at Chhabra	10-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	12-Dec-21	18:00	
571	RQ73906	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPL	D	For testing of equipments under Main Bus-I	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
572	RQ74212	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPL	D	Half Yearly Maintenance	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
573	RQ74213	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPL	D	Half Yearly Maintenance	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
574	RQ74139	OCC_189	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Dec-2021	08:00	28-Dec-2021	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	
575	RQ73782	OCC_189	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	28-Dec-2021	08:00	28-Dec-2021	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	

576	RQ74351	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	27-Dec-2021	09:00	30-Dec-2021	18:00	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No	PLANNED	Approved	27-Dec-21	09:00	30-Dec-21	18:00	
577	RQ74138	OCC_189	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
578	RQ73781	OCC_189	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGA RH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
579	RQ74137	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Dec-2021	08:00	26-Dec-2021	18:00		PLANNED	Approved	26-Dec-21	08:00	26-Dec-21	18:00	
580	RQ73780	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGA RH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	26-Dec-2021	08:00	26-Dec-2021	18:00		PLANNED	Approved	26-Dec-21	08:00	26-Dec-21	18:00	
581	RQ74302	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	Jumping from B/B-II to new isolator under NRSS-XL	26-Dec-2021	08:00	26-Dec-2021	18:00		PLANNED	Approved	26-Dec-21	08:00	26-Dec-21	18:00	
582	RQ74136	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Dec-2021	08:00	25-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	25-Dec-21	18:00	

583	RQ73779	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGA RH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	25-Dec-2021	08:00	25-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	25-Dec-21	18:00	
584	RQ74298	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	Isolator Erection under 400KV B/B-II under NRSS-XL project	25-Dec-2021	08:00	25-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	25-Dec-21	18:00	
585	RQ74301	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	Jumpering from B/B-I to new isolator under NRSS-XL	24-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	
586	RQ74297	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	Isolator Erection under 400KV B/B-I under NRSS-XL project	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	
587	RQ73787	OCC_189	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	Isolator alignment of bay 424,427	22-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	16:00	23-Dec-21	23:59	
588	RQ73445	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	For updation of relay settings	20-Dec-2021	09:00	20-Dec-2021	14:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	14:00	
589	RQ74291	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANI BAGH(PG)	POWER GRID	C	Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar	17-Dec-2021	09:00	19-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	09:00	19-Dec-21	18:00	subject to Delhi consent; subject to FTC formalities completion before availing S/D
590	RQ73961	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	For Bus AMP work	15-Dec-2021	09:00	15-Dec-2021	18:00	For Bus AMP work	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	18:00	
591	RQ73960	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	For Bus AMP work	14-Dec-2021	09:00	14-Dec-2021	18:00	For Bus AMP work	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	18:00	
592	RQ74290	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANI BAGH(PG)	POWER GRID	C	Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar	14-Dec-2021	09:00	16-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	09:00	16-Dec-21	18:00	subject to Delhi consent; subject to FTC formalities completion before availing S/D
593	RQ73786	OCC_189	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	Isolator alignment of bay -422 425	14-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	16:00	15-Dec-21	23:59	

594	RQ73963	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	13-Dec-2021	09:00	16-Dec-2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Approved	13-Dec-21	09:00	16-Dec-21	11:00	subject to NHPC consent; Take it on Daily Basis
595	RQ74300	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	09-Dec-2021	09:00	09-Dec-2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	19:00	
596	RQ73792	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For restoration of 400 kV Bus-I	09-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	11-Dec-21	18:00	
597	RQ74373	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	POWER GRID	D	For AMP works.	08-Dec-2021	09:00	08-Dec-2021	18:00	For AMP works.	PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	18:00	
598	RQ74299	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	08-Dec-2021	09:00	08-Dec-2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	19:00	



599	RQ73962	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	08-Dec-2021	09:00	11-Dec-2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Approved	08-Dec-21	09:00	11-Dec-21	11:00	subject to NHPC consent; Take it on Daily Basis
600	RQ73791	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)	POWER GRID	D	Amp work	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
601	RQ74335	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	07-Dec-2021	09:00	07-Dec-2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	19:00	
602	RQ73790	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)	POWER GRID	D	Amp work	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
603	RQ74334	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	06-Dec-2021	09:00	06-Dec-2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	19:00	
604	RQ73848	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP work	05-Dec-2021	10:00	05-Dec-2021	18:00		PLANNED	Approved	05-Dec-21	10:00	05-Dec-21	18:00	

605	RQ73439	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP work	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
606	RQ73775	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For equipment erection and Bus bar connection of new 400 kV ICT bay	04-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	13-Dec-21	18:00	subject to FTC formalities completion before availing S/D
607	RQ73847	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP work	03-Dec-2021	10:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	10:00	03-Dec-21	18:00	
608	RQ73518	OCC_189	cpcc1_sd	BUS	400 KV FATEHGARH -II(PG) - BUS 2	POWER GRID	D	Busbar stability and connection for 400 kV ICT-3	02-Dec-2021	18:00	02-Dec-2021	23:00		PLANNED	Approved	02-Dec-21	18:00	02-Dec-21	23:00	
609	RQ74295	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	400KV B/B-II stability testing under NRSS-XL project	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
610	RQ73438	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
611	RQ74294	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	400KV B/B-I stability testing under NRSS-XL project	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
612	RQ73943	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	27-Dec-2021	09:00	27-Dec-2021	17:00		PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	
613	RQ74129	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA TPS(PG)	PSPCL	D	Annual Maintenance	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
614	RQ74128	OCC_189	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA TPS(PG)	PSPCL	D	Annual Maintenance	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
615	RQ73919	OCC_189	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus Bar Protection with	24-Dec-2021	09:30	24-Dec-2021	21:30		PLANNED	Approved	24-Dec-21	09:30	24-Dec-21	21:30	
616	RQ73918	OCC_189	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus Bar Protection with	22-Dec-2021	09:30	22-Dec-2021	21:30		PLANNED	Approved	22-Dec-21	09:30	22-Dec-21	21:30	

617	RQ73873	OCC_189	slchr_sd	BUS	400KV BUS 1 AT DHANODA(HV)	HVPLN	D	General mtc of Bus isolators	06-Dec-2021	09:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	18:00	
618	RQ74209	OCC_189	slcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Maintenance of 400 KV Bus - 1 & its connecting isolators.	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
619	RQ74292	OCC_189	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc.	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
620	RQ74288	OCC_189	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	बे उपकरणों की वार्षिक मैनटीनैन्स	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
621	RQ74286	OCC_189	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	बे उपकरणों की वार्षिक मैनटीनैन्स	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
622	RQ74284	OCC_189	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	For installation of yellow phase Limb of Bus-II isolator No. 405	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
623	RQ74017	OCC_189	shcement_sd	BUS	400KV BUS 1 AT SHREE CEMENT(SCL)	SH.CEMENT	D	Replacement of Bus-1 Faulty CVT (Y Phase)	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
624	RQ73263	OCC_189	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	Attending the mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay and testing of CBs & CTs of Bus Coupler. (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC. ")	07-Dec-2021	10:00	07-Dec-2021	15:00		PLANNED	Approved	07-Dec-21	10:00	07-Dec-21	15:00	
625	RQ73549	OCC_189	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	for TBC-2 bay Bus-4 Isolator prblem attending work	02-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	03-Dec-21	18:00	All elements must stay in service via other BUS

626	RQ73797	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	POWER GRID	D	FOR AMP WORK	29-Dec-2021	08:00	29-Dec-2021	18:00		PLANNED	Approved	29-Dec-21	08:00	29-Dec-21	18:00	
627	RQ73798	OCC_189	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	FOR REPLACEMENT WORK OF KANPUR-1 LINE REACTOR AIRCELL	10-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	11-Dec-21	18:00	
628	RQ73796	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	FOR AMP WORK	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
629	RQ74447	OCC_189	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPN L	D	Half Yearly Maintenance	17-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	
630	RQ74448	OCC_189	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPN L	D	Half Yearly Maintenance	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	

631	RQ73795	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG)(RS) CKT-2 @SIKAR(PG)	RRVPNL	D	FOR AMP WORK	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
632	RQ73794	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG)(RS) CKT-1 @SIKAR(PG)	RRVPNL	D	FOR AMP WORK	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
633	RQ73946	OCC_189	sldcps_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(P SG)	PSTCL	D	Periodic Maintenance	29-Dec-2021	09:00	29-Dec-2021	17:00		PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	
634	RQ73945	OCC_189	sldcps_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P S)	PSTCL	D	Periodic Maintenance	07-Dec-2021	09:00	07-Dec-2021	17:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
635	RQ74439	OCC_189	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
636	RQ74437	OCC_189	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadia	19-Dec-2021	16:00	19-Dec-2021	22:00		PLANNED	Approved	19-Dec-21	16:00	19-Dec-21	22:00	
637	RQ74438	OCC_189	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(R S)	RRVPNL	D	Half yearly Maintance & testing work	17-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	

638	RQ74440	OCC_189	sldcrs_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPN L	D	Preventive Maintenance work of Bay	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
639	RQ74436	OCC_189	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPN L	D	Quarterly Maintenance	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
640	RQ74441	OCC_189	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPN L	D	Quarterly Maintenance	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
641	RQ74435	OCC_189	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPN L	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
642	RQ74442	OCC_189	sldcrs_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPN L	D	Half Yearly Maintenance	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
643	RQ73988	OCC_189	cpcc2_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWER GRID,B BMB	C	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	15-Dec-2021	10:00	15-Dec-2021	18:00	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	18:00	
644	RQ73989	OCC_189	cpcc2_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWER GRID,B BMB	C	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	15-Dec-2021	10:00	15-Dec-2021	18:00	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	18:00	

645	RQ74401	OCC_189	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	For Final Commissioning of CSD	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
646	RQ73793	OCC_189	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	FOR AMP WORK	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
647	RQ73260	OCC_189	stuup_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	For replacement of 400 KV ,R AND Y phase bushing of 63 mvar busreactor at 400 kv s/s orai")	07-Dec-2021	10:00	14-Dec-2021	13:00		PLANNED	Approved	07-Dec-21	10:00	14-Dec-21	13:00	
648	RQ73257	OCC_189	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR (UP)	UPPTCL	C	For Centrifuging of transformer oil of 50MVAR line Reactor")	03-Dec-2021	10:00	06-Dec-2021	16:00		PLANNED	Approved	03-Dec-21	10:00	06-Dec-21	16:00	
649	RQ73258	OCC_189	stuup_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	UPPTCL	C	Replacement of 50 MVAR Bus Reactor by new 125 MVAR Bus Reactor.")	02-Dec-2021	08:00	31-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	08:00	31-Dec-21	17:00	subject to FTC formalities completion before availing S/D

650	RQ73887	OCC_189	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR( JHKT)- KABULPUR( HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR( HV) AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through main Bay.	30-Dec-2021	13:00	30-Dec-2021	15:00		PLANNED	Approved	30-Dec-21	13:00	30-Dec-21	15:00	
651	RQ73888	OCC_189	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR( JHKT)- KABULPUR( HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR( HV) AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through main Bay.	29-Dec-2021	13:00	29-Dec-2021	15:00		PLANNED	Approved	29-Dec-21	13:00	29-Dec-21	15:00	



652	RQ73886	OCC_189	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP )- KABULPUR( HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURG ARH(PG)- KABULPUR( HV) (PG) CKT-1 AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For CCR integartion at Bhopal further The system availability will not affet as it would charged through main Bay.	28-Dec-2021	13:00	28-Dec-2021	15:00		PLANNED	Approved	28-Dec-21	13:00	28-Dec-21	15:00	
653	RQ73883	OCC_189	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP )- KABULPUR( HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(P G)- KABULPUR( HV) (PG) CKT-1 AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For CCR integartion at Bhopal further The system availability will not affet as it would charged through Main Bay.	27-Dec-2021	13:00	27-Dec-2021	15:00		PLANNED	Approved	27-Dec-21	13:00	27-Dec-21	15:00	
654	RQ74119	OCC_189	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)- RAJPURA(PS ) (BB) CKT-1 AND FUTURE AT RAJPURA(PS )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29-Dec-2021	09:00	29-Dec-2021	17:00		PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	

655	RQ74118	OCC_189	slcpcs_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(P S ) (BB) CKT-1 AT RAJPURA(P S )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	
656	RQ74115	OCC_189	slcpcs_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	28-Dec-2021	09:00	28-Dec-2021	17:00		PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
657	RQ74117	OCC_189	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(P S ) (BB) CKT-1 AND FUTURE AT RAJPURA(P S )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
658	RQ74116	OCC_189	slcpcs_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(P S ) (BB) CKT-1 AT RAJPURA(P S )		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	

659	RQ74114	OCC_189	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	27-Dec-2021	09:00	27-Dec-2021	17:00		PLANNED	Approved	27-Dec-21	09:00	27-Dec-21	17:00	
660	RQ74113	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	23-Dec-2021	09:00	23-Dec-2021	17:00		PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	
661	RQ74105	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Dec-2021	09:00	22-Dec-2021	17:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	17:00	
662	RQ74112	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	21-Dec-2021	09:00	21-Dec-2021	17:00		PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	

663	RQ74111	OCC_189	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tighteneing of clamp and connectors of 421 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
664	RQ74104	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG) - MUKTSAR(P S) (PS) CKT-2 AT MUKTSAR(P		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16-Dec-2021	09:00	16-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
665	RQ74110	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	16-Dec-2021	09:00	16-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
666	RQ74109	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	09-Dec-2021	09:00	09-Dec-2021	17:00		PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	17:00	

667	RQ74108	OCC_189	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	07-Dec-2021	09:00	07-Dec-2021	17:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
668	RQ74103	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
669	RQ74107	OCC_189	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
670	RQ74106	OCC_189	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	

671	RQ74102	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG) - MUKTSAR(P S) (PS) CKT-1 AT MUKTSAR(P		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01-Dec-2021	09:00	01-Dec-2021	17:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
672	RQ74391	OCC_189	cpcc1_sd	BAY	410 MAIN BAY - 400 KV MEERUT(PG)- MUZAFFAR NAGAR(UP) (PG) CKT-1 AT MEERUT(P G)	POWER GRID	C	Relay Testing and Commissioning Work of 2*50MVAR Bus Reactors	28-Dec-2021	08:00	29-Dec-2021	18:00	Muzaffarnagar & Future Bus Reactor Tie bay (40910) and Future Main Bay (409)	PLANNED	Approved	28-Dec-21	08:00	29-Dec-21	18:00	
673	RQ73590	OCC_189	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	C	For Retrofitting of Isolator operating mechanism	27-Dec-2021	09:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	27-Dec-21	09:00	31-Dec-21	18:00	
674	RQ74342	OCC_189	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)- MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWER GRID	D	FOR AMP WORK	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	
675	RQ73817	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT	POWER GRID	D	For Oil Sample of Bay 413	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	

676	RQ73843	OCC_189	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGA RH (PG) CKT-2 AT BALLABHGA	POWER GRID	C	CB replacement work & AMP	22-Dec-2021	10:00	28-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	10:00	28-Dec-21	18:00	
677	RQ74276	OCC_189	cpcc1_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 1 AT MEERUT(PG) AND 400KV MEERUT-MANDOLA	POWER GRID	C	CB Pole Overhauling Work. Lines and ICT will remain charged through their respective main bays	22-Dec-2021	10:00	25-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	10:00	25-Dec-21	18:00	
678	RQ73816	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	21-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	30-Dec-21	18:00	subject to FTC formalities completion before availing S/D
679	RQ73818	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	C	For Overhauling of CB at Sikar Ss	21-Dec-2021	08:00	25-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	08:00	25-Dec-21	18:00	
680	RQ73826	OCC_189	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)	POWER GRID	C	Commissioning of new ICT-III/Bays and integration with existing system.	21-Dec-2021	08:00	20-Jan-2022	18:00		PLANNED	Approved	21-Dec-21	08:00	20-Jan-22	18:00	subject to FTC formalities completion before availing S/D

681	RQ73591	OCC_189	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	C	For Retrofitting of Isolator operating mechanism	20-Dec-2021	09:00	24-Dec-2021	18:00	Kindly approve	PLANNED	Approved	20-Dec-21	09:00	24-Dec-21	18:00	
682	RQ73853	OCC_189	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling Work of Main Bay CB. ICT Will remain charged through Tie Bay from HV side.	18-Dec-2021	10:00	22-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	10:00	22-Dec-21	18:00	
683	RQ74267	OCC_189	cpcc1_sd	BAY	405 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400/220KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	C	CB Pole Overhauling Work. Lines and ICT will remain charged through their respective main bays	18-Dec-2021	10:00	21-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	10:00	21-Dec-21	18:00	
684	RQ73926	OCC_189	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	17-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	
685	RQ73925	OCC_189	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
686	RQ73842	OCC_189	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGA RH (PG) CKT-1 AT BALLABHGA	POWER GRID	C	CB replacement work	15-Dec-2021	10:00	21-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	10:00	21-Dec-21	18:00	



687	RQ73851	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400KV MEERUT-BAGHPAT (PG) CKT-1 AND 400KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT(PG)	POWER GRID	C	CB Mechanism Overhauling Work. Both Lines will remain charged through their respective main bays	14-Dec-2021	10:00	17-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	10:00	17-Dec-21	18:00	
688	RQ74350	OCC_189	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANI BAGH(PG)	POWER GRID	C	ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required.	14-Dec-2021	08:00	19-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	19-Dec-21	18:00	subject to Delhi consent; subject to FTC formalities completion before availing S/D
689	RQ73670	OCC_189	slccdv_sd	BAY	415 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 (POWERGRID)	POWER GRID	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compressor	13-Dec-2021	10:00	13-Dec-2021	15:00	line remain in service through bay 416	PLANNED	Approved	13-Dec-21	10:00	13-Dec-21	15:00	
690	RQ73592	OCC_189	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT	POWER GRID	C	For Retrofitting of Isolator operating mechanism	13-Dec-2021	09:00	17-Dec-2021	18:00	Kindly approve	PLANNED	Approved	13-Dec-21	09:00	17-Dec-21	18:00	
691	RQ73815	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	11-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	20-Dec-21	18:00	subject to FTC formalities completion before availing S/D
692	RQ73852	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 400KV MEERUT-BAGHPAT (PG) CKT-2 AT	POWER GRID	C	CB Mechanism Overhauling Work. Line will remain charged through Tie Bay	10-Dec-2021	10:00	13-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	10:00	13-Dec-21	18:00	

693	RQ73825	OCC_189	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG)  (POWERGRID)	POWER GRID	D	FOR AMP WORK	10-Dec-2021	09:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	16:00	10-Dec-21	23:59	
694	RQ73824	OCC_189	cpcc1_sd	BAY	421 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)  (POWERGRID) AND 400 KV BHADLA(PG) - BUS 1 AT 400 KV BHADLA(PG)  (POWERGRID)	POWER GRID	D	FOR AMP WORK	09-Dec-2021	09:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	16:00	09-Dec-21	23:59	
695	RQ73844	OCC_189	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGA RH (PG) CKT-2 AND FUTURE AT BALLABHGA RH(PG)	POWER GRID	C	CB replacement work	08-Dec-2021	10:00	14-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	10:00	14-Dec-21	18:00	
696	RQ73823	OCC_189	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE AT BHADLA(PG)	POWER GRID	D	For AMP Work of 420 TIE BAY - FATEGARH LINE 2 TIE BAY	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	16:00	08-Dec-21	23:59	

697	RQ73594	OCC_189	cpcc2_sd	BAY	406 MAIN BAY - 400KV MOGA-FATEHABAD (PG) CKT-1 AT	POWER GRID	C	For Retrofitting of Isolator operating mechanism	07-Dec-2021	09:00	11-Dec-2021	18:30	Kindly approve	PLANNED	Approved	07-Dec-21	09:00	11-Dec-21	18:30	
698	RQ73822	OCC_189	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	Amp work	07-Dec-2021	08:00	07-Dec-2021	18:00	419 MAIN BAY - FATEGARH LINE-2 MAIN BAY	PLANNED	Approved	07-Dec-21	16:00	07-Dec-21	23:59	
699	RQ73850	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV MEERUT-BAGHPAT (PG) CKT-1 AT	POWER GRID	C	CB Mechanism Overhauling Work. Line will remain charged through Tie Bay	06-Dec-2021	10:00	09-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	10:00	09-Dec-21	18:00	
700	RQ74272	OCC_189	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	C	To Replace the isolator no 427	06-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	10-Dec-21	18:00	

701	RQ74270	OCC_189	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	बे उपकरणों की वार्षिक मैनटेनेन्स	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
702	RQ74366	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	For AMP WORK	04-Dec-2021	08:00	04-Dec-2021	18:00	417 TIE BAY- BHADLA -2 TIE BAY	PLANNED	Approved	04-Dec-21	16:00	04-Dec-21	23:59	
703	RQ74357	OCC_189	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP WORK	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	16:00	04-Dec-21	23:59	
704	RQ73821	OCC_189	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	16:00	03-Dec-21	23:59	

705	RQ74271	OCC_189	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	बे उपकरणों की वार्षिक मैनटेनेन्स	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
706	RQ74127	OCC_189	cpcc1_sd	BAY	411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
707	RQ73820	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	16:00	02-Dec-21	23:59	

708	RQ73615	OCC_189	cpcc3_sd	BAY	W12.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-4 AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	S/d of Z4 filter bank and Z4-Z3 tie bay is required together for replacment of Z4 main bay R-ph CT.	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
709	RQ73614	OCC_189	cpcc3_sd	BAY	W12.Q3 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-4 (POWERGRID)	POWER GRID	D	S/d of Z4 filter bank and Z4-Z3 tie bay is required together for replacment of Z4 main bay R-ph CT.	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
710	RQ74268	OCC_189	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	बे उपकरणों की वार्षिक मैनटेनेन्स	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
711	RQ73841	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARRH (PG) CKT-1 AND FUTURE AT BALLABHGARRH(PG)	POWER GRID	C	CB replacement work	01-Dec-2021	10:00	07-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	10:00	07-Dec-21	18:00	

712	RQ73593	OCC_189	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	For Retrofitting of Isolator operating mechanism	01-Dec-2021	09:00	05-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	09:00	05-Dec-21	18:00	
713	RQ74349	OCC_189	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	POWER GRID	C	For Installation of IPS Aluminum tube conductor for construction of New Bus Reactor bay in Bay No 427.	01-Dec-2021	09:00	20-Dec-2021	18:00	For Installation of IPS Aluminum tube conductor for construction of New Bus Reactor bay in Bay No 427.	PLANNED	Approved	01-Dec-21	09:00	20-Dec-21	18:00	subject to FTC formalities completion before availing S/D
714	RQ73819	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	16:00	01-Dec-21	23:59	
715	RQ74396	OCC_189	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWER GRID	D	Amp work	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	

716	RQ73814	OCC_189	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	01-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	12-Dec-21	18:00	subject to FTC formalities completion before availing S/D
717	RQ74269	OCC_189	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	बे उपकरणों की वार्षिक मैनटेनेन्स	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
718	RQ73545	OCC_189	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	for SAS Integration of Bay	27-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	31-Dec-21	18:00	
719	RQ73544	OCC_189	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	for Main Breaker, Bus Isolator and Line isolator SAS integration	19-Dec-2021	08:00	22-Dec-2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Approved	19-Dec-21	08:00	22-Dec-21	18:00	
720	RQ73543	OCC_189	singrauli_sd	BAY	403 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-2 AT SINGRAULI(NT)	NTPC	C	for SAS Integration of Main Bay Breaker and Bus and Line Isolator	13-Dec-2021	08:00	16-Dec-2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Approved	13-Dec-21	08:00	16-Dec-21	18:00	



721	RQ73542	OCC_189	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(NT)- ALLAHABAD (PG) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	for SAS Integration of Main Bay Breaker and Bus and Line Isolator	06-Dec-2021	08:00	09-Dec-2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Approved	06-Dec-21	08:00	09-Dec-21	18:00	
722	RQ73897	OCC_189	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	for CB testing and other pms works	23-Dec-2021	09:30	23-Dec-2021	13:30	line remain in service through bay 401	PLANNED	Approved	23-Dec-21	09:30	23-Dec-21	13:30	
723	RQ73898	OCC_189	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	for CB testing and other pms works	22-Dec-2021	09:30	22-Dec-2021	13:30	line remain in service through bay 402	PLANNED	Approved	22-Dec-21	09:30	22-Dec-21	13:30	
724	RQ73895	OCC_189	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	for CB testing and other pms works	21-Dec-2021	09:30	21-Dec-2021	13:30	line remain in service through bay 404	PLANNED	Approved	21-Dec-21	09:30	21-Dec-21	13:30	

725	RQ73896	OCC_189	slcdv_sd	BAY	404 MAIN BAY - 400 KV BAMNOLI(D V)- JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	for CB testing and other pms works	17-Dec-2021	09:30	17-Dec-2021	13:30	line remain in service through bay 405	PLANNED	Approved	17-Dec-21	09:30	17-Dec-21	13:30	
726	RQ73892	OCC_189	slcdv_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(D V) AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	for CB testing and other pms works	16-Dec-2021	09:30	16-Dec-2021	13:30	ict remain in service through bay 410	PLANNED	Approved	16-Dec-21	09:30	16-Dec-21	13:30	
727	RQ73891	OCC_189	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(D V) AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	for CB testing and other pms works	15-Dec-2021	09:30	15-Dec-2021	13:30	ict remain in service through bay 412	PLANNED	Approved	15-Dec-21	09:30	15-Dec-21	13:30	
728	RQ73668	OCC_189	slcdv_sd	BAY	417 MAIN BAY - 400 KV MANDOLA(P G)- BAWANA(D V) (DV) CKT-2 (DTL)	DTL	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compressor	14-Dec-2021	10:00	14-Dec-2021	15:00	line remain in service through bay 418	PLANNED	Approved	14-Dec-21	10:00	14-Dec-21	15:00	

729	RQ73894	OCC_189	slcdv_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(D V) AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	for CB testing and other pms works	14-Dec-2021	09:30	14-Dec-2021	13:30	ict remain in service through bay 407	PLANNED	Approved	14-Dec-21	09:30	14-Dec-21	13:30	
730	RQ73933	OCC_189	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	13-Dec-2021	10:00	13-Dec-2021	13:00	urrently bay 410 is on no load ,ICT-2 is not available.	PLANNED	Approved	13-Dec-21	10:00	13-Dec-21	13:00	
731	RQ73893	OCC_189	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(D V) AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	for CB testing and other pms works	13-Dec-2021	09:30	13-Dec-2021	13:30	ict remain in service through bay 409	PLANNED	Approved	13-Dec-21	09:30	13-Dec-21	13:30	
732	RQ74002	OCC_189	slcdv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Retrofitting of 420kV SF6 Circuit Breaker in bay 405	11-Dec-2021	09:00	20-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	09:00	20-Dec-21	18:00	

733	RQ73928	OCC_189	slcdv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(D V) AND FUTURE	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	10-Dec-2021	14:00	10-Dec-2021	17:30	currently bay 409 is on no load ,ICT-2 is not available.	PLANNED	Approved	10-Dec-21	14:00	10-Dec-21	17:30	
734	RQ73934	OCC_189	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	10-Dec-2021	10:00	10-Dec-2021	13:00	ct-1 remain in service through bay 406	PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	13:00	
735	RQ73929	OCC_189	slcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJJAR(APCL)- MUNDKA(D V) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(D V)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	09-Dec-2021	14:00	09-Dec-2021	17:30	line remain in service through bay 415 &416	PLANNED	Approved	09-Dec-21	14:00	09-Dec-21	17:30	
736	RQ73930	OCC_189	slcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	09-Dec-2021	10:00	09-Dec-2021	13:00	ict-3 remain in service through bay 412	PLANNED	Approved	09-Dec-21	10:00	09-Dec-21	13:00	

737	RQ73931	OCC_189	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	08-Dec-2021	14:00	08-Dec-2021	17:30	element remain in service through bay 411 &413	PLANNED	Approved	08-Dec-21	14:00	08-Dec-21	17:30	
738	RQ73671	OCC_189	slcdv_sd	BAY	418 MAIN BAY - 400 KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-2 (DTL) AT BAWANA(DV)	DTL	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compresso	08-Dec-2021	10:00	08-Dec-2021	15:00	line remain in service through bay 417	PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	15:00	
739	RQ73932	OCC_189	slcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	08-Dec-2021	10:00	08-Dec-2021	13:00	line remain in service through bay 412	PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	13:00	
740	RQ73935	OCC_189	slcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)- MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	07-Dec-2021	14:00	07-Dec-2021	17:30	line remain in service through bay 403	PLANNED	Approved	07-Dec-21	14:00	07-Dec-21	17:30	

741	RQ73669	OCC_189	slcdv_sd	BAY	416 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 (DTL)	DTL	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compresso	07-Dec-2021	10:00	07-Dec-2021	15:00	line remain in service through bay 415	PLANNED	Approved	07-Dec-21	10:00	07-Dec-21	15:00	
742	RQ73936	OCC_189	slcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	07-Dec-2021	10:00	07-Dec-2021	13:00	line remain in service through bay 404	PLANNED	Approved	07-Dec-21	10:00	07-Dec-21	13:00	
743	RQ73937	OCC_189	slcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	06-Dec-2021	13:00	06-Dec-2021	17:30	line remain in service through bay 401	PLANNED	Approved	06-Dec-21	13:00	06-Dec-21	17:30	
744	RQ73938	OCC_189	slcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	06-Dec-2021	10:00	06-Dec-2021	13:00	line remain in service through bay 402	PLANNED	Approved	06-Dec-21	10:00	06-Dec-21	13:00	

745	RQ74003	OCC_189	slcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Retrofitting of 420kV SF6 Circuit Breaker in bay 408	02-Dec-2021	09:00	10-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	09:00	10-Dec-21	18:00	
746	RQ74004	OCC_189	slcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Testing& checking of 220.6MVA Transformer GTGT#4	01-Dec-2021	09:00	03-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	09:00	03-Dec-21	18:00	
747	RQ73675	OCC_189	slcdv_sd	BAY	403 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL)	DTL	D	Annual PMS testing of CB & Gen Mtc as per OS manual .also replacement of oil and cleaning of compressor.	01-Dec-2021	08:00	31-Dec-2021	18:00	line remain in service through bay 404	PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
748	RQ73676	OCC_189	slcdv_sd	BAY	404 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL)	DTL	D	Annual PMS testing of CB & Gen Mtc as per OS manual .also replacement of oil and cleaning of compressor	01-Dec-2021	08:00	31-Dec-2021	18:00	line remain in service through bay 403	PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
749	RQ73678	OCC_189	slcdv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	DTL	D	Annual PMS testing of CB & Gen Mtc as per OS manual .also replacement of oil and cleaning of compressor	01-Dec-2021	08:00	31-Dec-2021	18:00	line remain in service through bay 402	PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	

750	RQ73677	OCC_189	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	DTL	D	Annual PMS testing of CB & Gen Mtc as per OS manual .also replacement of oil and cleaning of compressor	01-Dec-2021	08:00	31-Dec-2021	18:00	line remain in service through bay 401	PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
751	RQ74477	OCC_189	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPN L	D	1.To check operation timing of CB  2. Measurement of contact resistance of CB  3. Measurement of Tan-delta of CTs	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	
752	RQ74476	OCC_189	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPN L	D	1.To check operation timing of CB  2. Measurement of contact resistance of CB  3. Measurement of Tan-delta of CTs	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
753	RQ73271	OCC_189	stuup_sd	BAY	408 BUS COUPLER BAY - 400KV BUS 1 AT DASNA(UP) AND 400KV BUS 2 AT	UPPTCL	D	For Annual Maintenance & Testing ( There is no supply interruption	20-Dec-2021	10:00	20-Dec-2021	12:00		PLANNED	Approved	20-Dec-21	10:00	20-Dec-21	12:00	
754	RQ73273	OCC_189	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRAB AD (UP) CKT-1 AT SIKANDRAB	UPPTCL	D	For Annual Maintenance & Testing ( There is no load interruption as load will be feed by Tie Bay	16-Dec-2021	10:00	16-Dec-2021	14:30		PLANNED	Approved	16-Dec-21	10:00	16-Dec-21	14:30	



755	RQ73274	OCC_189	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRAB AD(UP) AND 400KV ALIGARH-SIKANDRAB AD (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing ( There is no load interruption as load will be feed by Main Bay	15-Dec-2021	10:00	15-Dec-2021	14:30		PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	14:30	
756	RQ73310	OCC_189	stuup_sd	BAY	403 MAIN BAY - 400KV SARNATH(U P)- VARANASI(P G) (PG) CKT- 2 AT SARNATH(U	UPPTCL	D	General maintenance of Bay & end to end testing of PLCC system	09-Dec-2021	09:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	18:00	
757	RQ73311	OCC_189	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B( UPUN)- SARNATH(U P) (UP) CKT- 1 AT SARNATH(U	UPPTCL	D	General maintenance of Bay & end to end testing of PLCC system	08-Dec-2021	09:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	18:00	
758	RQ73309	OCC_189	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B( UPUN)- SARNATH(U P) (UP) CKT- 2 AT SARNATH(U	UPPTCL	D	General maintenance of Bay & end to end testing of PLCC system	07-Dec-2021	09:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	18:00	
759	RQ74455	OCC_189	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(R VUN)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI	APL	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	18-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	08:00	18-Dec-21	18:00	

760	RQ74456	OCC_189	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI	APL	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
761	RQ74457	OCC_189	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI	APL	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
762	RQ74364	OCC_189	cpcc1_sd	BAY	418 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	09-Dec-2021	14:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	14:00	09-Dec-21	18:00	
763	RQ74359	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	09-Dec-2021	09:00	09-Dec-2021	12:00		PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	12:00	
764	RQ74365	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	08-Dec-2021	09:00	08-Dec-2021	12:00		PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	12:00	

765	RQ74362	OCC_189	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	08-Dec-2021	09:00	08-Dec-2021	12:00		PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	12:00	
766	RQ74360	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	07-Dec-2021	14:00	07-Dec-2021	17:00		PLANNED	Approved	07-Dec-21	14:00	07-Dec-21	17:00	
767	RQ74361	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	07-Dec-2021	09:00	07-Dec-2021	12:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	12:00	
768	RQ74358	OCC_189	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	06-Dec-2021	14:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	14:00	06-Dec-21	17:00	

769	RQ74363	OCC_189	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	DGA oil sampling of CT after charging of one month	06-Dec-2021	09:00	06-Dec-2021	12:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	12:00	
770	RQ74124	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURG ARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	FOR AMP WORK	05-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	05-Dec-21	08:00	05-Dec-21	18:00	
771	RQ74125	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURG ARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	FOR AMP WORK	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
772	RQ74126	OCC_189	cpcc1_sd	BAY	412 MAIN BAY - 400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1 (DTL)	POWER GRID,DTL	D	FOR AMP WORK	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	

773	RQ73889	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	30-Dec-2021	16:00	30-Dec-2021	18:00		PLANNED	Approved	30-Dec-21	16:00	30-Dec-21	18:00	
774	RQ73890	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through	29-Dec-2021	16:00	29-Dec-2021	18:00		PLANNED	Approved	29-Dec-21	16:00	29-Dec-21	18:00	
775	RQ73966	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For yearly mtc of T/F and bay equipment	23-Dec-2021	09:00	23-Dec-2021	17:00		PLANNED	Approved	23-Dec-21	09:00	23-Dec-21	17:00	
776	RQ73965	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For yearly mtc of T/F and bay equipment	21-Dec-2021	09:00	21-Dec-2021	17:00		PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
777	RQ73917	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	Annual mtc of transformer	20-Dec-2021	09:30	20-Dec-2021	18:30		PLANNED	Approved	20-Dec-21	09:30	20-Dec-21	18:30	
778	RQ73916	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	Annual mtc of transformer	17-Dec-2021	09:30	17-Dec-2021	18:30		PLANNED	Approved	17-Dec-21	09:30	17-Dec-21	18:30	
779	RQ73914	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For testing of 414 Bay LBB relay with both elements in DIA i.e with ICT-3 also	13-Dec-2021	11:00	13-Dec-2021	12:00		PLANNED	Approved	13-Dec-21	11:00	13-Dec-21	12:00	
780	RQ73912	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For testing of 408 Bay LBB relay with both elements in DIA i.e with ICT-1 also	08-Dec-2021	11:00	08-Dec-2021	12:00		PLANNED	Approved	08-Dec-21	11:00	08-Dec-21	12:00	
781	RQ73915	OCC_189	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For testing of 417 Bay LBB relay with both elements in DIA i.e with ICT-4 also	08-Dec-2021	11:00	08-Dec-2021	12:00		PLANNED	Approved	08-Dec-21	11:00	08-Dec-21	12:00	

782	RQ73913	OCC_189	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABA D(HV)	HVPNL	D	For testing of 411 Bay LBB relay with both elements in DIA i.e with ICT-2 also	06-Dec-2021	11:00	06-Dec-2021	12:00		PLANNED	Approved	06-Dec-21	11:00	06-Dec-21	12:00	
783	RQ74101	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89A, 205 89B isolator	30-Dec-2021	09:00	30-Dec-2021	17:00	-	PLANNED	Approved	30-Dec-21	09:00	30-Dec-21	17:00	
784	RQ74100	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Maintenance of 202 89A, 202 89B isolator	29-Dec-2021	09:00	29-Dec-2021	17:00	-	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	17:00	
785	RQ74089	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P SG)		D	Periodic Maintenance	28-Dec-2021	09:00	28-Dec-2021	17:00		PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
786	RQ74099	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89A, 201 89B isolator	28-Dec-2021	09:00	28-Dec-2021	17:00	-	PLANNED	Approved	28-Dec-21	09:00	28-Dec-21	17:00	
787	RQ74088	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P SG)		D	Periodic Maintenance	22-Dec-2021	09:00	22-Dec-2021	17:00		PLANNED	Approved	22-Dec-21	09:00	22-Dec-21	17:00	
788	RQ74098	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89L, 205 89C isolator, CT 205, CB 205,	21-Dec-2021	09:00	21-Dec-2021	17:00	-	PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	17:00	
789	RQ74087	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P S)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
790	RQ74097	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 412 89L, LA (HV), LA (IV), Body Cleaning of ICT	20-Dec-2021	09:00	20-Dec-2021	17:00	-	PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	
791	RQ74092	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	20-Dec-2021	09:00	20-Dec-2021	17:00		PLANNED	Approved	20-Dec-21	09:00	20-Dec-21	17:00	

792	RQ74096	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Testing to be done by Protection Team	17-Dec-2021	09:00	17-Dec-2021	17:00	-	PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	17:00	
793	RQ74095	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Testing to be done by Protection Team	16-Dec-2021	09:00	16-Dec-2021	17:00	-	PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
794	RQ74094	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89L, 201 89C isolator, CT 201, CB 201,	14-Dec-2021	09:00	14-Dec-2021	17:00	-	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:00	
795	RQ74093	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Annual maintenance/ protection testing of ICT and its related equipments.	13-Dec-2021	09:00	17-Dec-2021	17:00	Shutdown required of ICT, ICT bays (HV, IV & Tie)	PLANNED	Approved	13-Dec-21	09:00	17-Dec-21	17:00	
796	RQ74091	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	06-Dec-2021	09:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
797	RQ74086	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P S)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
798	RQ74090	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal	02-Dec-2021	09:00	02-Dec-2021	17:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	17:00	
799	RQ73639	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(P G)	POWER GRID	D	AMP work	29-Dec-2021	10:00	29-Dec-2021	18:00		PLANNED	Approved	29-Dec-21	10:00	29-Dec-21	18:00	

800	RQ74354	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	Fot testing of TEED protection for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	29-Dec-2021	09:00	29-Dec-2021	18:00	Fot testing of TEED protection for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	PLANNED	Approved	29-Dec-21	09:00	29-Dec-21	18:00	
801	RQ74222	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20989L AND 20989C Isolator By DTL	29-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	29-Dec-21	08:00	30-Dec-21	18:00	subject to delhi consent in D-3
802	RQ74224	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 21589L AND 21589C Isolator By DTL	25-Dec-2021	08:00	26-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	26-Dec-21	18:00	subject to delhi consent in D-3
803	RQ73753	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWER GRID	D	PD sensor mounting and earth switch repair by NHVS	23-Dec-2021	08:00	23-Dec-2021	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	
804	RQ73773	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWER GRID	D	Soil dressing & soil removal from charged area	16-Dec-2021	15:00	18-Dec-2021	23:59		PLANNED	Approved	16-Dec-21	15:00	18-Dec-21	23:59	
805	RQ73770	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB & AMP	16-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	20-Dec-21	18:00	
806	RQ73755	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWER GRID	D	AMP of ICT and associated bays	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
807	RQ73756	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	For Overhauling Work of ICT-02	12-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	12-Dec-21	08:00	24-Dec-21	18:00	
808	RQ73384	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	AMP Works	11-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	



809	RQ73769	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB & AMP	11-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	15-Dec-21	18:00	
810	RQ74339	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(P G)	POWER GRID	D	FOR AMP WORKS	10-Dec-2021	10:00	10-Dec-2021	17:00	For AMP works	PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	17:00	
811	RQ74337	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	D	FOR AMP WORKS	08-Dec-2021	10:00	08-Dec-2021	17:00	For AMP works	PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	17:00	
812	RQ74379	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD (PG)	POWER GRID	D	For AMP works - ICT3 and hotspot rectification works Isolator	07-Dec-2021	10:00	07-Dec-2021	18:00	For AMP works -ICT3 and hotspot rectification works Isolator	PLANNED	Approved	07-Dec-21	10:00	07-Dec-21	18:00	
813	RQ74338	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(P G)	POWER GRID	D	FOR AMP WORKS	06-Dec-2021	10:00	06-Dec-2021	17:00	For AMP works	PLANNED	Approved	06-Dec-21	10:00	06-Dec-21	17:00	
814	RQ73752	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	C	To attend oil leakage from bell tank of ICT-2 at Sikar Ss	06-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	20-Dec-21	18:00	
815	RQ74225	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(P G)	POWER GRID	C	Retrofitment of existing 20789L AND 20789C Isolator By DTL	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	subject to delhi consent in D-3
816	RQ73771	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB & AMP	06-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	10-Dec-21	18:00	
817	RQ73514	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH _II(PG)	POWER GRID	D	Testing of Tie Bay 402 Bay with 401 bay	03-Dec-2021	18:00	03-Dec-2021	21:00		PLANNED	Approved	03-Dec-21	18:00	03-Dec-21	21:00	
818	RQ73395	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP work	03-Dec-2021	09:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	18:00	

819	RQ74374	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWER GRID	D	FOR AMP	03-Dec-2021	09:00	03-Dec-2021	17:30	FOR AMP	PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	17:30	
820	RQ73754	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(P G)	POWER GRID	D	AMP of ICT and associated bays	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
821	RQ73772	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	Erection jumping of bay 222 ICT-6	02-Dec-2021	15:00	12-Dec-2021	23:59	Along with ICT Bus shutdown also require simultaneou sly Bus-220 kV section B 1&2	PLANNED	Approved	02-Dec-21	15:00	12-Dec-21	23:59	
822	RQ73388	OCC_189	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP Works	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
823	RQ74223	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(P G)	POWER GRID	C	Retrofitment of existing 21289L AND 21289C Isolator By DTL	02-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	03-Dec-21	18:00	subject to delhi consent in D-3
824	RQ73849	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	AMP work	01-Dec-2021	10:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	10:00	01-Dec-21	18:00	
825	RQ74375	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWER GRID	D	FOR AMP	01-Dec-2021	09:00	01-Dec-2021	17:30	FOR AMP	PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:30	
826	RQ73389	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD (PG)	POWER GRID	D	For isolator replacement work	01-Dec-2021	09:00	01-Dec-2021	17:00		PLANNED	Approved	01-Dec-21	09:00	01-Dec-21	17:00	
827	RQ73768	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB & AMP	01-Dec-2021	08:00	05-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	05-Dec-21	18:00	
828	RQ73255	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(U P)	UPPTCL	D	General maintenance & routine testing of ICT - IV ")	27-Dec-2021	08:00	27-Dec-2021	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	

829	RQ73234	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR (UP)	UPPTCL	D	For routine bay maintenance work	18-Dec-2021	10:00	18-Dec-2021	18:00		PLANNED	Approved	18-Dec-21	10:00	18-Dec-21	18:00	
830	RQ73254	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Transformer all Gasket replacement, L.A. and CT replacement")	18-Dec-2021	09:00	17-Jan-2022	18:00		PLANNED	Approved	18-Dec-21	09:00	17-Jan-22	18:00	
831	RQ73253	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	For Routine Testing & Maintenance Work")	16-Dec-2021	09:00	16-Dec-2021	17:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	17:00	
832	RQ73251	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR (UP)	UPPTCL	D	For Routine Testing & Maintenance Work")	15-Dec-2021	10:00	15-Dec-2021	17:00		PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	17:00	
833	RQ73243	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For attending oil leakage of transformer	15-Dec-2021	09:30	15-Dec-2021	17:00		PLANNED	Approved	15-Dec-21	09:30	15-Dec-21	17:00	
834	RQ73252	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	For Routine Testing & Maintenance Work")	14-Dec-2021	09:00	14-Dec-2021	17:00		PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	17:00	
835	RQ73229	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP )	UPPTCL	D	preventive maintenace	14-Dec-2021	08:00	14-Dec-2021	17:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	17:00	
836	RQ73235	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR (UP)	UPPTCL	D	For routine bay maintenance work	13-Dec-2021	10:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	10:00	13-Dec-21	18:00	
837	RQ73231	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP )	UPPTCL	D	preventive maintenace	13-Dec-2021	08:00	13-Dec-2021	17:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	17:00	
838	RQ73224	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD( PJFTL)	UPPTCL	D	Annual Maintenance Contract	13-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	14-Dec-21	18:00	

839	RQ73250	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	For Routine Testing & Maintenance Work")	10-Dec-2021	10:00	10-Dec-2021	17:00		PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	17:00	
840	RQ73247	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	To attend oil leakage from OLTC Tank & Radiators of ICT"	10-Dec-2021	09:00	17-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	09:00	17-Dec-21	18:00	
841	RQ73236	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP)	UPPTCL	D	General maintenance work will be done of 500MVA ICT-5th's bay	09-Dec-2021	10:00	09-Dec-2021	16:00		PLANNED	Approved	09-Dec-21	10:00	09-Dec-21	16:00	
842	RQ73226	OCC_189	stuup_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT ANPARA_C(LAN)	UPPTCL	C	For Annual Maintenance work & station supply shall be maintained via ST#2 during overhauling of ST#1	09-Dec-2021	09:00	11-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	09:00	11-Dec-21	18:00	
843	RQ73228	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	"Routine Protection Testing and Preventive Maintenance of Transformer and Testing of Circuit Breakers, CTs & Bushing of T/F at 400 KV S/S Unnao.")	09-Dec-2021	09:00	09-Dec-2021	17:00		PLANNED	Approved	09-Dec-21	09:00	09-Dec-21	17:00	
844	RQ73275	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	Annual Maintenance, Transformer Testing of Bushing & C.T.	08-Dec-2021	10:00	09-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	10:00	09-Dec-21	18:00	
845	RQ73239	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(UP)	UPPTCL	D	"routine testing and maintenance")	08-Dec-2021	09:00	08-Dec-2021	17:00		PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	17:00	
846	RQ73249	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	For Routine Testing & Maintenance Work")	06-Dec-2021	10:00	06-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	10:00	06-Dec-21	17:00	

847	RQ73233	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR (UP)	UPPTCL	D	For routine bay maintenance work	06-Dec-2021	10:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	10:00	06-Dec-21	18:00	
848	RQ73245	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(U P)	UPPTCL	D	General maintenance of ICT & shifting of energy meter to new panel	06-Dec-2021	09:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	18:00	subject to FTC formalities completion before availing S/D
849	RQ73244	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	For changing jumper of 220 KV Main bus-I side Isolator	06-Dec-2021	09:00	06-Dec-2021	16:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	16:00	
850	RQ73241	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	"routine testing and maintenance ")	06-Dec-2021	08:00	07-Dec-2021	17:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	17:00	
851	RQ73230	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP )	UPPTCL	D	preventive maintenance	01-Dec-2021	08:00	01-Dec-2021	17:30		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	17:30	
852	RQ74413	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	24-Dec-2021	16:00	24-Dec-2021	22:00		PLANNED	Approved	24-Dec-21	16:00	24-Dec-21	22:00	
853	RQ74419	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH( RS)	RRVPN L	D	Quarterly Maintenance	22-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	
854	RQ74418	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	21-Dec-2021	16:00	21-Dec-2021	22:00		PLANNED	Approved	21-Dec-21	16:00	21-Dec-21	22:00	
855	RQ74410	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	20-Dec-2021	16:00	20-Dec-2021	22:00		PLANNED	Approved	20-Dec-21	16:00	20-Dec-21	22:00	
856	RQ74414	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(R S)	RRVPN L	D	Quarterly Preventive Maintenance and testing work.	20-Dec-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
857	RQ74411	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(R S)	RRVPN L	D	Half yearly Maintenance & testing work	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	

858	RQ74409	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(R S)	RRVPN L	D	Half Yearly Maintenance	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
859	RQ74415	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH( RS)	RRVPN L	D	Quarterly Maintenance	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
860	RQ74407	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH( RS)	RRVPN L	D	Quarterly Maintenance	12-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	12-Dec-21	08:00	12-Dec-21	18:00	
861	RQ74420	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPN L	D	Half Yearly Maintenance	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
862	RQ74416	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
863	RQ74412	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	08-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	
864	RQ74423	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
865	RQ74422	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
866	RQ74408	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPN L	D	Half Yearly Maintenance	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
867	RQ74421	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS )	RRVPN L	D	Preventive Maintenance & Testing work of Transformer and Bay	02-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	03-Dec-21	18:00	
868	RQ74417	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(R S)	RRVPN L	C	Painting Work and Quarterly maintenance.	01-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	

869	RQ73305	OCC_189	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	HPSEB	D	Annual Maintenance of Transformer Bank, Circuit Breakers & Relays Testing	17-Dec-2021	09:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	18:00	
870	RQ73307	OCC_189	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	HPSEB	D	Annual Maintenance of Transformer Bank. Circuit Breakers & Relay Testing	16-Dec-2021	09:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	18:00	
871	RQ74279	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To take isolator No. 410 in service.	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	subject to delhi consent in D-3
872	RQ74278	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To take isolator no. 427 in service and to bypass single pole isolator no 410.	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	subject to delhi consent in D-3
873	RQ74277	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To bypass isolator no 427	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	subject to delhi consent in D-3
874	RQ74472	OCC_189	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	Annual overhauling and electrical testing	13-Dec-2021	08:00	18-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	18-Dec-21	18:00	
875	RQ73423	OCC_189	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Annual Planned Maintenance of GIS Line Bay & 400/22KV Station Transformer..	10-Dec-2021	09:00	11-Dec-2021	17:00	Annual Planned Maintenance	PLANNED	Approved	10-Dec-21	09:00	11-Dec-21	16:00	Shutdown to be returned before 1600 Hrs
876	RQ73910	OCC_189	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	stringing of jack Bus for 500Mva Incomer(newly erected bay) it is not the shutdown of 500MVA ICT-2 but Incomer from 220kv side needs off	02-Dec-2021	08:00	02-Dec-2021	18:00	220kv Bus-I ,2 & transfer Bus shutdown of half section is required in which Dial ckt-I & II ,PPK-III ckt-I & II and I/C-II & III are required to put OFF.	PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	subject to FTC formalities completion before availing S/D

877	RQ73911	OCC_189	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(D V)	DTL	D	stringing of jack Bus for 500Mva Incomer(newly erected bay) it is not the shutdown of 500MVA ICT -3 but Incomer from 220kV side needs off	02-Dec-2021	08:00	02-Dec-2021	18:00	220kV Bus-I ,2 & transfer Bus shutdown of half section is required in which Dial ckt-I & II ,PPK-III ckt-I &II and I/C- II & III are required to put OFF.	PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	subject to FTC formalities completion before availing S/D
878	RQ73944	OCC_189	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(D V)	DTL	D	tan delta testing of ICT-1	01-Dec-2021	09:30	01-Dec-2021	15:00	ICT -3 & ICT- 4 remain in service	PLANNED	Approved	01-Dec-21	09:30	01-Dec-21	15:00	
879	RQ73373	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILL Y(PG)	POWER GRID	D	AMP Works	14-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	
880	RQ73386	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGA RH(PG)	POWER GRID	D	AMP Works	13-Dec-2021	10:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	10:00	13-Dec-21	18:00	
881	RQ73232	OCC_189	stuup_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILL Y(PG)	POWER GRID	D	preventive maintenace	06-Dec-2021	08:00	06-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
882	RQ73381	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT TANAKPUR( NH)	POWER GRID	D	AMP Works	03-Dec-2021	09:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	09:00	03-Dec-21	18:00	
883	RQ74265	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGA RH- SAMAYPUR (BB) CKT-3	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ/समयपुर को स्वचालित करने हेतु	25-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	30-Dec-21	18:00	
884	RQ74266	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGA RH(BB)- BADARPUR( NT) (BB) CKT-2	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ को स्वचालित करने हेतु	25-Dec-2021	08:00	30-Dec-2021	18:00		PLANNED	Approved	25-Dec-21	08:00	30-Dec-21	18:00	subject to delhi consent in D-3



885	RQ74263	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGA RH-SAMAYPUR (BB) CKT-1	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ़/समयपुर को स्वचालित करने हेतु	20-Dec-2021	08:00	22-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	22-Dec-21	18:00	
886	RQ74264	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Replacement of three no. 220 KV Current Transformer between A-3 and line isolator No. 207	20-Dec-2021	08:00	24-Dec-2021	18:00		PLANNED	Approved	20-Dec-21	08:00	24-Dec-21	18:00	
887	RQ74257	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly Mtc	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
888	RQ74149	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(R S) (BB) CKT-1	BBMB	D	For routine Line maintenance & Tree Trimming under the Line	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
889	RQ74259	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
890	RQ74260	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR -PONG (BB) CKT-2	BBMB	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
891	RQ73982	OCC_189	slcdrv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	to carry out CRM & timing testing of CB and gen mtc work as per PMS.	15-Dec-2021	10:00	15-Dec-2021	14:00	load managed by DTL	PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	14:00	
892	RQ74254	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P S) (BB) CKT-	BBMB	D	Mtc. Of critical polluted tower	15-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	16-Dec-21	18:00	
893	RQ74256	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Annual mtc.	13-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	14-Dec-21	18:00	

894	RQ74251	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For Half Yearly mtc & replacemtn of TBC isolator of Bus-II.	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
895	RQ74252	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR -PONG (BB) CKT-2	BBMB	D	For Half Yearly mtc & replacemtn of TBC isolator of Bus-II.	13-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
896	RQ74255	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P S) (BB) CKT-	BBMB	D	Mtc. Of critical polluted tower	13-Dec-2021	08:00	14-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	14-Dec-21	18:00	
897	RQ74154	OCC_189	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	for overhauling of its circuit breaker at Dadri end and tree triming work under line	13-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	13-Dec-21	08:00	16-Dec-21	18:00	
898	RQ73999	OCC_189	slcdcv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	To carry out CRM & Timing Testing of C.B. and general maintenance work as per PMS	11-Dec-2021	10:00	11-Dec-2021	14:00		PLANNED	Approved	11-Dec-21	10:00	11-Dec-21	14:00	
899	RQ74247	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL (BB)-GOBINDGAR H(PS) (BB) CKT-2	BBMB	D	Annual mtc.	11-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	
900	RQ74327	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGA RH-CHARKHI DADRI (BB) CKT-1	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ को स्वचालित करने हेतु	10-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	16-Dec-21	18:00	
901	RQ74330	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGA RH-SAMAYPUR (BB) CKT-2	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर/बल्लबगढ को स्वचालित करने हेतु	10-Dec-2021	08:00	16-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	16-Dec-21	18:00	
902	RQ74239	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. Of critical polluted tower	09-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	12-Dec-21	18:00	

903	RQ74250	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of isolators.	09-Dec-2021	08:00	13-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	13-Dec-21	18:00	
904	RQ74153	OCC_189	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For tree trimming Work under line	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
905	RQ73998	OCC_189	slcdcv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out CRM & Timing Testing of C.B. and general maintenance work as per PMS	08-Dec-2021	10:00	08-Dec-2021	14:00		PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	14:00	
906	RQ74244	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Half yearly mtc.	07-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
907	RQ74238	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. Of critical polluted tower	06-Dec-2021	08:00	07-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	07-Dec-21	18:00	
908	RQ74240	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDER GARH(HV) (BB) CKT-2	BBMB	C	मैनअल आईसोलेटर को मोटराईज्ड आईसोलेटर से बदलने हेतु	06-Dec-2021	08:00	08-Dec-2021	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	
909	RQ74235	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
910	RQ74236	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR -PONG (BB) CKT-1	BBMB	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
911	RQ74233	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Yearly Mtc	03-Dec-2021	08:00	04-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	

912	RQ74232	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc.	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
913	RQ74231	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly mtc.	02-Dec-2021	08:00	02-Dec-2021	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
914	RQ73732	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2021	08:00	31-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	31-Dec-21	18:00	
915	RQ74221	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADR (BB) CKT-1	BBMB	D	Y.Mtc.	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
916	RQ74226	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	For Half Yearly mtc & replacement of TBC isolator of Bus-I.	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
917	RQ74227	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	For Half Yearly mtc & replacement of TBC isolator of Bus-I.	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
918	RQ74220	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Pre winter Mtc.	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	subject to delhi consent in D-3
919	RQ73976	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMS	22-Dec-2021	10:00	22-Dec-2021	16:00	load managed by DTL	PLANNED	Approved	22-Dec-21	10:00	22-Dec-21	16:00	
920	RQ73975	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out tree trimming work and other gen mtc work as per PMS	18-Dec-2021	10:00	18-Dec-2021	16:00	load managed by DTL	PLANNED	Approved	18-Dec-21	10:00	18-Dec-21	16:00	

921	RQ74280	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-NARELA(DV) (DTL) CKT-1	DTL	C	Retrofitment of existing 20189L Isolator By DTL	16-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	16-Dec-21	08:00	17-Dec-21	18:00	
922	RQ74281	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-NARELA(DV) (DTL) CKT-2	DTL	C	Retrofitment of existing 20289C Isolator By DTL	10-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	11-Dec-21	18:00	
923	RQ73968	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	wet cleaning ,tightening of clamps ,PMS activities	07-Dec-2021	10:00	07-Dec-2021	17:00	load managed by DTL	PLANNED	Approved	07-Dec-21	10:00	07-Dec-21	17:00	
924	RQ73967	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	wet cleaning ,tightening of clamps ,PMS activities	06-Dec-2021	10:00	06-Dec-2021	17:00	load managed by DTL	PLANNED	Approved	06-Dec-21	10:00	06-Dec-21	17:00	
925	RQ73970	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMS	04-Dec-2021	10:00	04-Dec-2021	16:00	load managed by DTL	PLANNED	Approved	04-Dec-21	10:00	04-Dec-21	16:00	
926	RQ73969	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMS	01-Dec-2021	10:00	01-Dec-2021	16:00	load managed by DTL	PLANNED	Approved	01-Dec-21	10:00	01-Dec-21	16:00	
927	RQ73667	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONS EC72(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	21-Dec-2021	09:00	21-Dec-2021	18:00		PLANNED	Approved	21-Dec-21	09:00	21-Dec-21	18:00	
928	RQ73666	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONS EC72(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	17-Dec-2021	09:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	18:00	

929	RQ74258	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
930	RQ74321	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)- FATEHABAD (HV) (HVPNL) CKT-1	HVPNL	D	204 89L isolator retrofitment of Fatehabad Line-1	15-Dec-2021	08:00	15-Dec-2021	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
931	RQ73717	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JIND(PG)- NARWANA (HV) (HVPNL) CKT-2	HVPNL	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	12-Dec-2021	08:00	12-Dec-2021	18:00		PLANNED	Approved	12-Dec-21	08:00	12-Dec-21	18:00	
932	RQ73716	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JIND(PG)- NARWANA (HV) (HVPNL) CKT-1	HVPNL	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	11-Dec-2021	08:00	11-Dec-2021	18:00		PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	
933	RQ73719	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JIND(PG)- MUND (HV) (HVPNL) CKT-2	HVPNL	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	10-Dec-2021	08:00	10-Dec-2021	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
934	RQ73845	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)- MAU(HV) (HVPNL) CKT-2	HVPNL	D	REPLACEMENT OF DRIVING MECHANISM OF BUS BAR-II ISOLOATOR (Q2) OF 204 GIS BAY MANESAR MAU CKT-II	09-Dec-2021	10:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	10:00	09-Dec-21	18:00	
935	RQ73718	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JIND(PG)- MUND (HV) (HVPNL) CKT-1	HVPNL	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	09-Dec-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
936	RQ73652	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-2	HVPNL	D	AMP of 209L Rewari-2 Line Bay	03-Dec-2021	08:00	03-Dec-2021	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	

937	RQ74470	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(H P)-PINJORE(HV) (HV) CKT-1	HVPNL	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
938	RQ74469	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
939	RQ74467	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR -PINJORE (HV) CKT-1	HVPNL	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
940	RQ74468	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR -PINJORE (HV) CKT-2	HVPNL	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Dec-2021	07:00	31-Dec-2021	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
941	RQ73483	OCC_189	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing and Isolators of Station Buses checks.	21-Dec-2021	08:00	23-Dec-2021	18:00	Line Shutdown required	PLANNED	Approved	21-Dec-21	08:00	23-Dec-21	18:00	
942	RQ73342	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	To apply insulation Sleeve at Loc.No. - 71 to maintain adequate electrical clearance from	17-Dec-2021	08:00	17-Dec-2021	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	
943	RQ73859	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGA RH(RS) (PG) CKT-2	POWER GRID	D	Refixing Conductor VD and Arcing horn	16-Dec-21	10:00	16-Dec-21	18:00		PLANNED	Approved	16-Dec-21	10:00	16-Dec-21	18:00	
944	RQ73648	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGA RH(RS) (PG) CKT-2	POWER GRID	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	16-Dec-21	09:00	16-Dec-21	18:00	A/R OF CKT-1 TO BE KEPT OFF AT BOTH END	PLANNED	Approved	16-Dec-21	09:00	16-Dec-21	18:00	

945	RQ74261	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP) -PONG(BB) (PG) CKT-1	POWER GRID	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16-Dec-21	08:00	16-Dec-21	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
946	RQ73647	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGA RH(RS) (PG) CKT-1	POWER GRID	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	15-Dec-21	09:00	15-Dec-21	18:00	A/R OF CKT- 2 TO BE KEPT OFF AT BOTH END	PLANNED	Approved	15-Dec-21	09:00	15-Dec-21	18:00	
947	RQ74406	OCC_189	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR( NH)- SITARGANJ( PG) (PG) CKT-1	POWER GRID	D	installation of SF6 gas & air pressure transmitted and taking their feedback on SCADA system	15-Dec-21	08:00	15-Dec-21	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
948	RQ73649	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-1	POWER GRID	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	14-Dec-21	09:00	14-Dec-21	18:00		PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	18:00	
949	RQ73480	OCC_189	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1	POWER GRID	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing and Isolators of Station Buses checks.	14-Dec-21	08:00	16-Dec-21	18:00	Line Shutdown required	PLANNED	Approved	14-Dec-21	08:00	16-Dec-21	18:00	
950	RQ74253	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP) -PONG(BB) (PG) CKT-1	POWER GRID	D	For Half Yearly mtc & replacemtn of TBC isolator of Bus-II.	13-Dec-21	08:00	13-Dec-21	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
951	RQ74319	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)- HISSAR IA(HV) (PG) CKT-2	POWER GRID	D	207 89C Transfer Bus isolator retro fitment of I/A Line- 2	13-Dec-21	08:00	13-Dec-21	18:00		PLANNED	Approved	13-Dec-21	08:00	13-Dec-21	18:00	
952	RQ73858	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGA RH(RS) (PG) CKT-1	POWER GRID	D	Refixing Conductor VD and Arcing horn	12-Dec-21	10:00	15-Dec-21	18:00		PLANNED	Approved	12-Dec-21	10:00	15-Dec-21	18:00	



953	RQ73799	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF FLASHED CLR POLYMER INSULATOR(B-PHASE) AT TOWER NO. 23	11-Dec-21	10:00	11-Dec-21	14:00		PLANNED	Approved	11-Dec-21	10:00	11-Dec-21	14:00	
954	RQ74314	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWER GRID	D	207 89L isolator retrofitment of I/A Line-2	11-Dec-21	08:00	11-Dec-21	18:00		PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	
955	RQ74372	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR (PDD) (PG) CKT-2	POWER GRID	D	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	09-Dec-21	10:00	09-Dec-21	17:00	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur	PLANNED	Approved	09-Dec-21	10:00	09-Dec-21	17:00	subject to J&K consent
956	RQ74313	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWER GRID	D	206 89L isolator retrofitment of I/A Line-1	09-Dec-21	08:00	09-Dec-21	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
957	RQ74371	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR (PDD) (PG) CKT-1	POWER GRID	D	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	08-Dec-21	10:00	08-Dec-21	17:00	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur	PLANNED	Approved	08-Dec-21	10:00	08-Dec-21	17:00	subject to J&K consent
958	RQ73280	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	220 kv Raebareli(PG)-Unchahar(NTPC)(20 kV) Ckt-II")	07-Dec-21	08:00	10-Dec-21	18:00		PLANNED	Approved	07-Dec-21	08:00	10-Dec-21	18:00	
959	RQ73476	OCC_189	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing and Isolators of Station Buses checks	07-Dec-21	08:00	09-Dec-21	18:00	Line shutdown required	PLANNED	Approved	07-Dec-21	08:00	09-Dec-21	18:00	

960	RQ73762	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	C	For CB replacement work of FGPP-2 bay in 220 KV BBMB switchyard.	06-Dec-21	08:00	10-Dec-21	18:00		PLANNED	Approved	06-Dec-21	08:00	10-Dec-21	18:00	
961	RQ73659	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RATANGAR H(RS)-SIKAR(PG) (PG) CKT-2	POWER GRID	D	For protection AMP Work	06-Dec-21	08:00	06-Dec-21	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	
962	RQ73346	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(U P) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	05-Dec-21	08:00	14-Dec-21	18:00		PLANNED	Approved	05-Dec-21	08:00	14-Dec-21	18:00	
963	RQ73347	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(U P) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	05-Dec-21	08:00	14-Dec-21	18:00		PLANNED	Approved	05-Dec-21	08:00	14-Dec-21	18:00	
964	RQ73981	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	BAY AMP	04-Dec-21	10:00	04-Dec-21	17:00	BAY AMP	PLANNED	Approved	04-Dec-21	10:00	04-Dec-21	17:00	subject to NHPC consent
965	RQ74237	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04-Dec-21	08:00	04-Dec-21	18:00		PLANNED	Approved	04-Dec-21	08:00	04-Dec-21	18:00	
966	RQ73974	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	BAY AMP	02-Dec-21	10:00	02-Dec-21	17:00	BAY AMP	PLANNED	Approved	02-Dec-21	10:00	02-Dec-21	17:00	subject to NHPC consent
967	RQ73660	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	POWER GRID	D	For AMP of Line Bay at Sikar SS	02-Dec-21	08:00	02-Dec-21	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
968	RQ74390	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS	01-Dec-21	10:00	01-Dec-21	14:00	FOR AMP WORKS	PLANNED	Approved	01-Dec-21	10:00	01-Dec-21	14:00	subject to Punjab consent

969	RQ74228	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)- PONG(BB) (PG) CKT-1	POWER GRID	D	For Half Yearly mtc & replacement of TBC isolator of Bus-l.	01-Dec-21	08:00	01-Dec-21	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
970	RQ73464	OCC_189	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1	POWER GRID	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing & checking and Isolators of Station Buses checks.	01-Dec-21	08:00	03-Dec-21	18:00	Line shutdown required	PLANNED	Approved	01-Dec-21	08:00	03-Dec-21	18:00	
971	RQ73282	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)- BACHRAVAN (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For routine bay maintenance work	21-Dec-21	08:00	21-Dec-21	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	
972	RQ74387	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG) - CHHAUR(EV R) (UNDEF) CKT-2	UNDEF	D	FOR BAY AMP WORKS	18-Dec-21	09:00	18-Dec-21	15:00	FOR BAY AMP WORKS	PLANNED	Approved	18-Dec-21	09:00	18-Dec-21	15:00	
973	RQ74386	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG) - CHHAUR(EV R) (UNDEF) CKT-1	UNDEF	D	FOR BAY AMP WORKS	17-Dec-21	09:00	17-Dec-21	15:00	FOR BAY AMP WORKS	PLANNED	Approved	17-Dec-21	09:00	17-Dec-21	15:00	
974	RQ73950	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)- SIKANDRA(U P) (PG) CKT- 1	POWER GRID,R RVPNL	D	For line maintenance work	17-Dec-21	08:00	17-Dec-21	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	
975	RQ73949	OCC_189	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)- BHARATPUR (RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For line and bay maintenance work	16-Dec-21	08:00	16-Dec-21	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	

976	RQ73940	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	For Quarterly maintenance work of whole grid sub-station	05-Dec-21	08:00	05-Dec-21	18:00		PLANNED	Approved	05-Dec-21	08:00	05-Dec-21	18:00	
977	RQ73956	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA (RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work	16-Dec-21	08:00	16-Dec-21	18:00		PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
978	RQ73958	OCC_189	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	RAPS_A(NP) - SAKATPURA (RS) (RS) CKT-2	RRVPNL	D	Quartly maintenance work	09-Dec-21	08:00	09-Dec-21	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
979	RQ73646	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	RRVPNL	D	FOR AMP WORK	02-Dec-21	08:00	02-Dec-21	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
980	RQ73654	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay retrofitting of Main 1 ( From SEL to SIEMENS )	02-Dec-21	08:00	02-Dec-21	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
981	RQ73653	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of 206L Bhiwadi-1 Line Bay and relay retrofitting of Main 1 ( From SEL to SIEMENS )	01-Dec-21	08:00	01-Dec-21	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
982	RQ74344	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS	15-Dec-21	10:00	15-Dec-21	17:00	For AMP works	PLANNED	Approved	15-Dec-21	10:00	15-Dec-21	17:00	
983	RQ74343	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS	14-Dec-21	10:00	14-Dec-21	17:00	For AMP works	PLANNED	Approved	14-Dec-21	10:00	14-Dec-21	17:00	

984	RQ74345	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS	13-Dec-21	10:00	13-Dec-21	17:00	For AMP works	PLANNED	Approved	13-Dec-21	10:00	13-Dec-21	17:00	
985	RQ74248	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL (BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Annual mtc.	09-Dec-21	08:00	09-Dec-21	18:00		PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	
986	RQ74246	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL (BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Annual mtc.	07-Dec-21	08:00	07-Dec-21	18:00		PLANNED	Approved	07-Dec-21	08:00	07-Dec-21	18:00	
987	RQ74460	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP) - NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	15-Dec-21	09:00	31-Dec-21	18:00	subject to hp consent
988	RQ74459	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	15-Dec-21	09:00	31-Dec-21	18:00	subject to hp consent
989	RQ74458	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	15-Dec-21	09:00	31-Dec-21	18:00	subject to hp consent

990	RQ73300	OCC_189	adhydro_s d	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06-Dec-21	10:00	11-Dec-21	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	06-Dec-21	10:00	11-Dec-21	16:30
991	RQ73299	OCC_189	adhydro_s d	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Dec-21	10:00	04-Dec-21	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Dec-21	10:00	04-Dec-21	16:30

992	RQ74461	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP) - NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
993	RQ74454	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
994	RQ74453	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	MODE required for OPGW installation works under ULDC scheme.	01-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	
995	RQ73281	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	220 kv Raebareli(PG)-Unchahar(NTPC)(20 kv) Ckt-III")	14-Dec-21	08:00	17-Dec-21	18:00		PLANNED	Approved	14-Dec-21	08:00	17-Dec-21	18:00	
996	RQ73360	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP of Line bay equipments	11-Dec-21	10:00	11-Dec-21	18:00		PLANNED	Approved	11-Dec-21	10:00	11-Dec-21	18:00	
997	RQ73359	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	AMP of Line bay equipments	10-Dec-21	10:00	10-Dec-21	18:00		PLANNED	Approved	10-Dec-21	10:00	10-Dec-21	18:00	
998	RQ73286	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR (UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance work	04-Dec-21	10:00	04-Dec-21	18:00		PLANNED	Approved	04-Dec-21	10:00	04-Dec-21	18:00	
999	RQ73990	OCC_189	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC20(UP) (UP) CKT-1	UPPTCL	D	tan delta testing and mtc of equipments as per pMS at 220kV Ghazipur stn	01-Dec-21	10:30	01-Dec-21	14:30	normally remains on No load	PLANNED	Approved	01-Dec-21	10:30	01-Dec-21	14:30	
1000	RQ73740	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	13-Dec-21	09:00	13-Dec-21	17:00		PLANNED	Approved	13-Dec-21	09:00	13-Dec-21	17:00	

1001	RQ73739	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	08-Dec-21	09:00	08-Dec-21	17:00		PLANNED	Approved	08-Dec-21	09:00	08-Dec-21	17:00	
1002	RQ73738	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	07-Dec-21	09:00	07-Dec-21	17:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	17:00	
1003	RQ73737	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	06-Dec-21	09:00	06-Dec-21	17:00		PLANNED	Approved	06-Dec-21	09:00	06-Dec-21	17:00	
1004	RQ73742	OCC_189	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	05-Dec-21	09:00	15-Dec-21	17:00		PLANNED	Approved	05-Dec-21	09:00	15-Dec-21	17:00	
1005	RQ73983	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	D	BAY AMP	06-Dec-21	09:30	06-Dec-21	17:00	BAY AMP	PLANNED	Approved	06-Dec-21	09:30	06-Dec-21	17:00	
1006	RQ74241	OCC_189	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,H VPNL	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	06-Dec-21	08:00	08-Dec-21	18:00		PLANNED	Approved	06-Dec-21	08:00	08-Dec-21	18:00	
1007	RQ73761	OCC_189	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,H VPNL	C	For CB replacement work of FGPP-1 bay in 220 KV BBMB switchyard.	01-Dec-21	08:00	05-Dec-21	18:00		PLANNED	Approved	01-Dec-21	08:00	05-Dec-21	18:00	
1008	RQ73404	OCC_189	budhil_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Annual maintenance of 220 KV Line, Tightening of Jumpers, Replacement of Line Protection Relay and Bus Bar protection Relay in Budhil GIS	01-Dec-21	08:00	11-Dec-21	20:00	Budhil Plant is already under forced outage due to Flooding in power house from 26.10.21.	PLANNED	Approved	01-Dec-21	08:00	11-Dec-21	20:00	



1009	RQ74452	OCC_189	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	MODE required for OPGW installation works under ULDC scheme.	01-Dec-21	07:00	31-Dec-21	18:00	Kindly approve	PLANNED	Approved	01-Dec-21	07:00	31-Dec-21	18:00	subject to Budhil consent.
1010	RQ74304	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	30-Dec-21	08:00	30-Dec-21	18:00		PLANNED	Approved	30-Dec-21	08:00	30-Dec-21	18:00	subject to delhi consent in D-3
1011	RQ74169	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	30-Dec-21	08:00	30-Dec-21	18:00		PLANNED	Approved	30-Dec-21	08:00	30-Dec-21	18:00	subject to delhi consent in D-3
1012	RQ74199	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	29-Dec-21	08:00	29-Dec-21	18:00		PLANNED	Approved	29-Dec-21	08:00	29-Dec-21	18:00	subject to delhi consent in D-3
1013	RQ74168	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	29-Dec-21	08:00	29-Dec-21	18:00		PLANNED	Approved	29-Dec-21	08:00	29-Dec-21	18:00	subject to delhi consent in D-3
1014	RQ73442	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD (PG)	POWER GRID	D	AMP Works	28-Dec-21	08:00	28-Dec-21	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	
1015	RQ74198	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	28-Dec-21	08:00	28-Dec-21	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	subject to delhi consent in D-3
1016	RQ74203	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	28-Dec-21	08:00	28-Dec-21	18:00		PLANNED	Approved	28-Dec-21	08:00	28-Dec-21	18:00	subject to delhi consent in D-3
1017	RQ74201	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	27-Dec-21	08:00	27-Dec-21	18:00		PLANNED	Approved	27-Dec-21	08:00	27-Dec-21	18:00	
1018	RQ74200	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	26-Dec-21	08:00	26-Dec-21	18:00		PLANNED	Approved	26-Dec-21	08:00	26-Dec-21	18:00	

1019	RQ74315	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689B Isolator By DTL	24-Dec-21	08:00	24-Dec-21	18:00		PLANNED	Approved	24-Dec-21	08:00	24-Dec-21	18:00	
1020	RQ74307	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689A Isolator By DTL	23-Dec-21	08:00	23-Dec-21	18:00		PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	subject to delhi consent in D-3
1021	RQ74229	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21589B Isolator by DTL	22-Dec-21	08:00	23-Dec-21	18:00		PLANNED	Approved	22-Dec-21	08:00	23-Dec-21	18:00	subject to delhi consent in D-3
1022	RQ74312	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689B Isolator By DTL	22-Dec-21	08:00	22-Dec-21	18:00		PLANNED	Approved	22-Dec-21	08:00	22-Dec-21	18:00	subject to delhi consent in D-3
1023	RQ74303	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	21-Dec-21	08:00	21-Dec-21	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	one bus at a time
1024	RQ74296	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589A Isolator By DTL	19-Dec-21	08:00	19-Dec-21	18:00		PLANNED	Approved	19-Dec-21	08:00	19-Dec-21	18:00	one bus at a time
1025	RQ74207	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289B Isolator by DTL	18-Dec-21	08:00	21-Dec-21	18:00		PLANNED	Approved	18-Dec-21	08:00	21-Dec-21	18:00	one bus at a time
1026	RQ74326	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20989B Isolator by DTL	17-Dec-21	08:00	17-Dec-21	18:00		PLANNED	Approved	17-Dec-21	08:00	17-Dec-21	18:00	
1027	RQ74323	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20989B Isolator by DTL	15-Dec-21	08:00	15-Dec-21	18:00		PLANNED	Approved	15-Dec-21	08:00	15-Dec-21	18:00	
1028	RQ74311	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	14-Dec-21	09:00	14-Dec-21	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	19:00	

1029	RQ74293	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20189A Isolator By DTL	14-Dec-21	08:00	14-Dec-21	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	subject to delhi consent in D-3
1030	RQ74289	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20189A Isolator By DTL	14-Dec-21	08:00	14-Dec-21	18:00		PLANNED	Approved	14-Dec-21	08:00	14-Dec-21	18:00	subject to delhi consent in D-3
1031	RQ74310	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	13-Dec-21	09:00	13-Dec-21	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	13-Dec-21	09:00	13-Dec-21	19:00	
1032	RQ74322	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B Isolator by DTL	12-Dec-21	08:00	12-Dec-21	18:00		PLANNED	Approved	12-Dec-21	08:00	12-Dec-21	18:00	subject to delhi consent in D-3
1033	RQ74287	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20189A Isolator By DTL	12-Dec-21	08:00	12-Dec-21	18:00		PLANNED	Approved	12-Dec-21	08:00	12-Dec-21	18:00	subject to delhi consent in D-3
1034	RQ74306	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	11-Dec-21	09:00	11-Dec-21	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	11-Dec-21	09:00	11-Dec-21	19:00	

1035	RQ74305	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	10-Dec-21	09:00	10-Dec-21	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Approved	10-Dec-21	09:00	10-Dec-21	19:00	
1036	RQ74356	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	10-Dec-21	09:00	11-Dec-21	18:00	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	PLANNED	Approved	10-Dec-21	09:00	11-Dec-21	18:00	
1037	RQ74320	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B Isolator by DTL	10-Dec-21	08:00	10-Dec-21	18:00		PLANNED	Approved	10-Dec-21	08:00	10-Dec-21	18:00	
1038	RQ73846	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWER GRID	D	SHUTDOWN OF BUS BAR-II IS REQUIRED FOR MANUAL OPERATION CHECK OF BUS BAR-II ISOLATOR (Q2) OF 204 GIS BAY MANESAR MAU CKT-II	09-Dec-21	10:00	09-Dec-21	18:00		PLANNED	Approved	09-Dec-21	10:00	09-Dec-21	18:00	

1039	RQ74355	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08-Dec-21	09:00	09-Dec-21	18:00	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	PLANNED	Approved	08-Dec-21	09:00	09-Dec-21	18:00	one bus at a time
1040	RQ73441	OCC_189	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP work	08-Dec-21	08:00	08-Dec-21	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	one bus at a time
1041	RQ74275	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289A Isolator By DTL	08-Dec-21	08:00	08-Dec-21	18:00		PLANNED	Approved	08-Dec-21	08:00	08-Dec-21	18:00	one bus at a time
1042	RQ73427	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	D	AMP Works	07-Dec-21	09:00	07-Dec-21	18:00		PLANNED	Approved	07-Dec-21	09:00	07-Dec-21	18:00	one bus at a time
1043	RQ73440	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP work	06-Dec-21	08:00	06-Dec-21	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	one bus at a time
1044	RQ74273	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289A Isolator By DTL	05-Dec-21	08:00	05-Dec-21	18:00		PLANNED	Approved	05-Dec-21	08:00	05-Dec-21	18:00	
1045	RQ73517	OCC_189	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 1	POWER GRID	D	Bus Stability for Bay 213 (400 kv ICT-3)	04-Dec-21	18:00	04-Dec-21	23:00	220 kv Bus 2A	PLANNED	Approved	04-Dec-21	18:00	04-Dec-21	23:00	
1046	RQ73777	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kv switchyard	04-Dec-21	08:00	11-Dec-21	18:00		PLANNED	Approved	04-Dec-21	08:00	11-Dec-21	18:00	one bus at a time

1047	RQ73774	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)	POWER GRID	D	FOR AMP WORK	03-Dec-21	08:00	03-Dec-21	18:00		PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	one bus at a time
1048	RQ73865	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	C	Bus Bar Augmentation of New Bay	03-Dec-21	08:00	04-Dec-21	18:00	Kindly approve for 29.11.21 to 30.11.21	PLANNED	Approved	03-Dec-21	08:00	04-Dec-21	18:00	one bus at a time
1049	RQ73776	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard	02-Dec-21	08:00	06-Dec-21	18:00		PLANNED	Approved	02-Dec-21	08:00	06-Dec-21	18:00	one bus at a time
1050	RQ73788	OCC_189	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	HGIS Jumpering CRM testing IPS tube erection equipment testing	01-Dec-21	15:00	15-Dec-21	23:59	220 kV Section B Bus-1	PLANNED	Approved	01-Dec-21	15:00	15-Dec-21	23:59	one bus at a time
1051	RQ73789	OCC_189	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	HGIS Jumpering CRM testing IPS tube erection equipment testing	01-Dec-21	15:00	15-Dec-21	23:59	220 kV Section B Bus-2	PLANNED	Approved	01-Dec-21	15:00	15-Dec-21	23:59	
1052	RQ73778	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	FOR AMP WORK	01-Dec-21	08:00	01-Dec-21	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
1053	RQ73864	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	C	Bus Bar Augmentation of New Bay	01-Dec-21	08:00	02-Dec-21	18:00	Kindly approve for 27.11.21 to 28.11.21	PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	one bus at a time
1054	RQ74262	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofittment of existing 20289A Isolator By DTL	01-Dec-21	08:00	01-Dec-21	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	one bus at a time
1055	RQ73485	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay	23-Dec-21	08:00	23-Dec-21	18:00	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, Annual Maintenance outage work planned from 21.12.2021 to 23.12.2021	PLANNED	Approved	23-Dec-21	08:00	23-Dec-21	18:00	one bus at a time

1056	RQ73484	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus- 2 Isolator of 220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2 Bay & AMP works on Circuit Bkr of BHILWARA(RS) CKT-2 Bay	21-Dec-21	08:00	22-Dec-21	18:00	220 KV ANTA(NT)- BHILWARA( RS) (PG) CKT-2, Annual Maintenanc e outage work planned from 21.12.2021 to 23.12.2021	PLANNED	Approved	21-Dec-21	08:00	22-Dec-21	18:00	
1057	RQ73482	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus- 1 Isolator of 220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1 Bay	16-Dec-21	08:00	16-Dec-21	18:00	220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1, Annual Maintenanc e outage work planned from 14.12.2021 to 16.12.2021	PLANNED	Approved	16-Dec-21	08:00	16-Dec-21	18:00	
1058	RQ73481	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus- 2 Isolator of 220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1 Bay & AMP works on Circuit Bkr of LALSOTE(RS) CKT- 1 Bay	14-Dec-21	08:00	15-Dec-21	18:00	220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1, Annual Maintenanc e outage work planned from 14.12.2021 to 16.12.2021	PLANNED	Approved	14-Dec-21	08:00	15-Dec-21	18:00	

1059	RQ73479	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-SAWAIMADHOPUR (RS) (PG) CKT-1 Bay	09-Dec-21	08:00	09-Dec-21	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1, Annual Maintenance outage work planned from 07.12.2021 to 09.12.2021	PLANNED	Approved	09-Dec-21	08:00	09-Dec-21	18:00	one bus at a time
1060	RQ73478	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-SAWAIMADHOPUR (RS) (PG) CKT-1 Bay & AMP works on Circuit Bkr of SAWAIMADHOPUR (RS) (PG) CKT-1 Bay	07-Dec-21	08:00	08-Dec-21	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1, Annual Maintenance outage work planned from 07.12.2021 to 09.12.2021	PLANNED	Approved	07-Dec-21	08:00	08-Dec-21	18:00	one bus at a time
1061	RQ73472	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of Anta(NT)-Bhilwara CKT1 Bay	03-Dec-21	08:00	03-Dec-21	18:00	Anta(NT)-Bhilwara CKT1 Line, AMP outage planned from 01.12.2021 to	PLANNED	Approved	03-Dec-21	08:00	03-Dec-21	18:00	
1062	RQ73470	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of Anta(NT)-Bhilwara CKT1 Bay & AMP works on Circuit Bkr of Bhilwara-1 Bay	01-Dec-21	08:00	02-Dec-21	18:00	Anta(NT)-Bhilwara CKT1 Line, AMP outage planned from 01.12.2021 to	PLANNED	Approved	01-Dec-21	08:00	02-Dec-21	18:00	
1063	RQ74283	OCC_189	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half yearly mtc.	21-Dec-21	08:00	21-Dec-21	18:00		PLANNED	Approved	21-Dec-21	08:00	21-Dec-21	18:00	subject to delhi consent in D-3



1064	RQ74282	OCC_189	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc.	06-Dec-21	08:00	06-Dec-21	18:00		PLANNED	Approved	06-Dec-21	08:00	06-Dec-21	18:00	subject to delhi consent in D-3
1065	RQ73264	OCC_189	stuup_sd	BUS	220KV BUS 2 AT MURADNAGAR_2(UP)	UPPTCL	D	bus maintenance")	04-Dec-21	09:00	04-Dec-21	14:00		PLANNED	Approved	04-Dec-21	09:00	04-Dec-21	14:00	
1066	RQ73939	OCC_189	slcdrs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB)(RS) CKT-1	RRVPNL	D	Maintanace of Line & Bay	20-Dec-21	08:00	20-Dec-21	18:00		PLANNED	Approved	20-Dec-21	08:00	20-Dec-21	18:00	
1067	RQ73278	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV PILIBHIT(UP) - SITARGANJ(PTCUL) (PTCUL) CKT-1	PTCUL	D	for overhead crossing of 132kv line by 132kv pilibhit-pilibhit TSS line	15-Dec-21	10:00	16-Dec-21	16:00		PLANNED	Approved	15-Dec-21	10:00	16-Dec-21	16:00	
1068	RQ73279	OCC_189	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KHATIMA(UK)-PILIBHIT(UP)(PTCUL) CKT-1	PTCUL	D	for overhead crossing of 132kv line by 132kv pilibhit-pilibhit TSS line	15-Dec-21	10:00	16-Dec-21	16:00		PLANNED	Approved	15-Dec-21	10:00	16-Dec-21	16:00	
1069	RQ73367	OCC_189	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP)(UP) CKT-1	UPPTCL	D	AMP work	02-Dec-21	09:00	02-Dec-21	18:00		PLANNED	Approved	02-Dec-21	09:00	02-Dec-21	18:00	
1070	RQ73443	OCC_189	cpcc3_sd	BUS	132 KV BALIA(PG) - BUS 1	POWER GRID	D	AMP work	02-Dec-21	08:00	02-Dec-21	18:00		PLANNED	Approved	02-Dec-21	08:00	02-Dec-21	18:00	
1071	RQ74333	OCC_189	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	C	220 केवी उपकेन्द्र समयपुर को स्वचालित करने हेतु	31-Dec-21	08:00	03-Jan-22	18:00		PLANNED	Approved	31-Dec-21	08:00	03-Jan-22	18:00	

1072	RQ74274	OCC_189	bbmb_sd	BAY	COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	09-Dec-21	08:00	11-Dec-21	18:00	PLANNED	Approved	09-Dec-21	08:00	11-Dec-21	18:00	
1073	RQ74285	OCC_189	cpcc1_sd	BAY	BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling Work of Main Bay CB. ICT Will remain charged through Tie Bay from HV side.	26-Dec-21	10:00	29-Dec-21	18:00	PLANNED	Approved	26-Dec-21	10:00	29-Dec-21	18:00	
1074	RQ73589	OCC_189	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	POST-REFURBISHMENT HARMONIC PERFORMANCE MEASUREMENT UNDER CERC ADD CAP. Schedule attached	11-Dec-21	08:00	19-Dec-21	18:00	PLANNED	Approved	11-Dec-21	08:00	19-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole. Schedule to be provided. Subjected to WRPC approval
1075	RQ73588	OCC_189	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	D	POST-REFURBISHMENT HARMONIC PERFORMANCE MEASUREMENT UNDER CERC ADD CAP. Schedule attached	11-Dec-21	08:00	19-Dec-21	18:00	PLANNED	Approved	11-Dec-21	08:00	19-Dec-21	18:00	Subject to revival of HVDC Rihand - Dadri Bipole. Schedule to be provided. Subjected to WRPC approval
1076	RQ73595	OCC_189	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z11 at Vindhyachal-North(PG)	POWER GRID	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	17-Dec-21	08:00	14-Jan-22	18:00	PLANNED	Approved	17-Dec-21	08:00	14-Jan-22	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2Z11, B2Z21

1077	RQ74478	OCC_189	cpcc2_sd	SVC/ST ATCOM	SVC No 1(- 400/+600M VAR) at 400 KV Ludhiana(PG )	POWER GRID	D	For AMP works & to attend controlled related issues.	15-Dec-21	10:00	16-Dec-21	18:00	Kindly approve	PLANNED	Approved	15-Dec-21	10:00	16-Dec-21	18:00	
1078	RQ74340	OCC_189	cpcc2_sd	SVC/ST ATCOM	SVC No 1(- 400/+600M VAR) at 400 KV Ludhiana(PG )	POWER GRID	D	For AMP works & to attend controlled related issues.	14-Dec-21	10:00	14-Dec-21	18:00	For AMP works & to attend controlled related issues.	PLANNED	Approved	14-Dec-21	10:00	14-Dec-21	18:00	one bus at a time
1079	RQ73689	OCC_189	cpcc3_sd	HVDC POLE	205 KV SASARAM(P G) POLE-1	POWER GRID	D	Pass may be taken into service as per requirement) by ER-1	14-Dec-21	09:00	14-Dec-21	18:00		PLANNED	Approved	14-Dec-21	09:00	14-Dec-21	18:00	

### Outages proposed in other RPCs requiring NRPC approval

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	8-Dec-21	09:00	8-Dec-21	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to ntpc consent
2	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	9-Dec-21	09:00	9-Dec-21	17:00	D	FOR LINE MAINTENANCE WORK		approved	SI. No. 2, 3 and 4 may be clubbed
3	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	28-Dec-21	09:00	28-Dec-21	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK		approved	SI. No. 2, 3 and 4 may be clubbed
4	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	29-Dec-21	09:00	29-Dec-21	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK		approved	SI. No. 2, 3 and 4 may be clubbed
5	WRPC	MP_SLDC	220KV-BHANPURA-MP-NIPANIYA	21-Dec-21	08:00	21-Dec-21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
6	WRPC	MP_SLDC	220KV-SUWASARA-MP-NIPANIYA	23-Dec-21	08:00	23-Dec-21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
7	WRPC	MP_SLDC	220KV-BHANPURA-MP-SUWASARA-MP	10-Dec-21	08:00	10-Dec-21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
8	WRPC	MP_SLDC	220KV-BHANPURA-MP-RANPUR (KOTA)	30-Dec-21	08:00	30-Dec-21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
9	WRPC	MP_SLDC	220KV-BHANPURA-MP-MODAK	7-Dec-21	08:00	7-Dec-21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
10	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR Ckt -2 TAP TO KANDHAR	1-Dec-21	08:00	25-Dec-21	18:00	D	Auto mode to non-auto mode for installation of OPGW		approved	subject to rajasthan consent.
11	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR Ckt -2 TAP TO KANDHAR	15-Dec-21	09:00	15-Dec-21	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to rajasthan consent.
12	WRPC	POWERGRID	Onload testing of upgraded Software in both Bipoles (Pole-1, Pole-2, Pole-3 & Pole-4) of HVDC Champa- Kurukshetra link	1-Dec-21	08:00	9-Dec-21	18:00	C	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC & wrldc)		approved	6000 MW curtailment will be there. Testing schedule shall be shared by powergrid in advance.
13	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1-Dec-21	07:00	31-Dec-21	18:00	D	Proposed by IT/ULDC- A/R OFF for OPGW stringing works under live condition.		approved	subject to all lines auto reclosure availability at orai
14	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-1	1-Dec-21	09:00	1-Dec-21	18:00	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-2 and dia to be kept open.		approved	subject to availability of all the lines in NR-WR region.
15	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	1-Dec-21	09:00	1-Dec-21	18:00	D	For AMP work Line Terminal equipment , at Vindhyaachal (P). Dia to be kept open.		rejected	shall be clubbed with unit outage
16	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-2	2-Dec-21	09:00	2-Dec-21	18:00	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-1 and dia to be kept open.		approved	subject to availability of all the lines in NR-WR region.
17	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	2-Dec-21	09:00	2-Dec-21	18:00	D	For AMP work Line Terminal equipment , at Vindhyaachal (P). Dia to be kept open.		rejected	shall be clubbed with unit outage
18	WRPC	POWERGRID	765KV-ORAI-JABALPUR-2	4-Dec-21	09:00	4-Dec-21	14:00	D	TO FACILITE THE OUTAGE OF LINE REACTOR FOR SPARE ROTATION. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.		approved	clubbed with SI No. 22
19	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTOGARH-1	6-Dec-21	09:00	7-Dec-21	18:30	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.		approved	shall be clubbed with outage approved in main list at SI No. 24/25
20	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTOGARH-2	8-Dec-21	09:00	9-Dec-21	18:30	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.		approved	shall be clubbed with outage approved in main list at SI No. 24/25
21	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	13-Dec-21	08:00	14-Dec-21	19:00	D	Proposed by Damoh TLM -For replacement of CLR polymer insulator. A/R OFF on ckt-2 and dia to be kept open.		approved	
22	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	15-Dec-21	08:00	16-Dec-21	19:00	D	Proposed by Damoh TLM -For replacement of CLR polymer insulator. A/R OFF on ckt-1 and dia to be kept open.		approved	

S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	NLDC/ RLDC Remarks	S/d Status	NRPC Remarks
1	400KV	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	1-Dec-21	8:00	22-Dec-21	20:00	Continuous	Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-2 at Mohindergrah HVDC station. This is as per approval in the 38th standing committee and 3rd meeting of ECT, hence outage to be considered as deemed available to ATIL.	ATIL-ADANI	ATIL-ADANI	250 MW ATC to be curtailed.	withdrawn	
2	400KV	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	24-Dec-21	08:00	31-Dec-21	20:00	Continuous	Connection of New equipments with existing 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 & commissioning with Series Reactor in Line. This is as per approval in the 38th standing committee and 3rd meeting of ECT, hence outage to be considered as deemed available to ATIL.	ATIL-ADANI	ATIL-ADANI	250 MW ATC to be curtailed. SD Already availed from 15th to 30th Nov	withdrawn	
3	765 kV	765 KV CHITTORGARH BANASKANTHA (PG) CKT-1	3-Dec-21	08:00	7-Dec-21	18:00	Daily	Only AR off required	PGCIL	LBTL-Adani	Line outage is also requested for the same dates.	approved	already approved in main list at SI No. 24/25
4	765 kV	765 KV CHITTORGARH BANASKANTHA (PG) CKT-2	3-Dec-21	08:00	7-Dec-21	18:00	Daily	Only AR off required	PGCIL		Line outage is also requested for the same dates.	approved	already approved in main list at SI No. 24/25
5	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	25-Nov-21	08:00	28-Nov-21	18:00	Continuous	Outage proposed to carry out the works for Northern Railways modification	ATIL-ADANI	ATIL-ADANI		approved	subject to haryana consent. 1700 MW curtailment in NR import
6	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	25-Nov-21	08:00	28-Nov-21	18:00	Continuous	Outage proposed to carry out the works for Northern Railways modification	ATIL-ADANI	ATIL-ADANI		approved	subject to haryana consent. 1700 MW curtailment in NR import

Outage Planning of Transmission Elements of APRL Kawai during the period of December - 2021														
S.No.	KV	Line/Bay	From		To		Basis	Reason	System	Agency	Type Construction/R outline	Remark	S/d Status	NRPC Remarks
			Date	Time	Date	Time								
1	400	400 KV Kawai - Anta Line # 2	08.12.2021	09:30	08.12.2021	19:30	Daily	Annual maintenance and testing of bay equipment's (Metering CT,CVT & Isolators).	APRL	APRL	R	1- 400kV Kawai - Anta Line-1 and 400kV Kawai - Chhabra Line-3 shall be available. 2- Main Bay (407) & Tie Bay (408) shall remain open during Line-2 shutdown.	approved	subject to rajasthan consent
2	400	400 KV Kawai - Chhabra Line # 3	10.12.2021	09:30	10.12.2021	19:30	Daily	Annual maintenance and testing of bay equipment's (Metering CT,CVT & Isolators).	APRL	APRL	R	1- 400kV Kawai - Anta Line-1 & Line-2 shall be available. 2- Main Bay (413) & Tie Bay (414) shall remain open during Line-3 shutdown.	approved	subject to rajasthan consent
3	400	403 Main bay of Kawai - Anta line # 1 at Kawai SCTPS.	14.12.2021	09:30	14.12.2021	19:30	Daily	Annual maintenance and testing of bay equipment's (CT and Breaker).	APRL	APRL	R	400 KV Kawai - Anta Line # 1 shall be available through Tie bay 402.	approved	all other elements shall remain in service
4	400	407 Main bay of Kawai - Anta line # 2 at Kawai SCTPS.	16.12.2021	09:30	16.12.2021	19:30	Daily	Annual maintenance and testing of bay equipment's (CT and Breaker).	APRL	APRL	R	400 KV Kawai - Anta Line # 2 shall be available through Tie bay 408.	approved	all other elements shall remain in service
5	400	413 Main bay of Kawai - Chhabra line # 3 at Kawai SCTPS.	18.12.2021	09:30	18.12.2021	19:30	Daily	Annual maintenance and testing of bay equipment's (CT and Breaker).	APRL	APRL	R	400 KV Kawai - Chhabra Line # 3 shall be available through Tie bay 414.	approved	all other elements shall remain in service
6	400	400 KV Bus - 1 at Kawai SCTPS	20.12.2021	09:30	20.12.2021	19:30	Daily	Maintenance of 400 KV Bus - 1 & its connecting isolators.	APRL	APRL	R	400 KV Bus - 2 shall be available.	approved	subject to rajasthan consent

Sl	Request Type	OCC Number	Name of Reque	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	S/d Status	NRPC Remarks
1	PLANNED	OCC_189	PSTCL	400 kV Talwandi Sabo – Muktsar Ckt-1	C	for stringing & sagging work of conductor for LILO of 400 KV Talwandi -Moga at 400 KV switching station at village Behmann Jassa Singh	07-Dec-2021	09:00	09-Dec-2021	18:00	approved	subject to ftc clearance
2	PLANNED	OCC_189	PSTCL	400 kV Talwandi Sabo – Muktsar Ckt-2	C	for stringing & sagging work of conductor for LILO of 400 KV Talwandi -Moga at 400 KV switching station at village Behmann Jassa Singh	07-Dec-2021	09:00	09-Dec-2021	18:00	approved	subject to ftc clearance
3	PLANNED	OCC_189	PSTCL	400 kV Amritsar – Makhu Ckt - 2	D	for washing of porcelain disc insulators	22-Nov-2021	09:00	25-Nov-2021	18:00	approved	
4	PLANNED	OCC_189	PSTCL	400 kV Nakodar – NPL Rajpura Ckt -2	D	for washing of porcelain disc insulators	26-Nov-2021	09:00	30-Nov-2021	18:00	approved	

OCC Meeting TSPL Switch Yard Shutdown Detail						
Sr No	Date	Description	Shut Down required	Remarks	S/d Status	NRPC Remarks
1	1.12.2021	Replacment of Bus1 CVT	BUS 1 Dead		approved	subject to ftc clearance
2	2.12.2021	PM Dia 1,2 (Isolator GS011 & Earth Switch GS012 )	Dia 1 ,2,3,4,5,6 (GS014 Isolator open & GS013 Earth switch Close)		approved	subject to ftc clearance
3	3.12.2021	PM Dia 3,4 (Isolator GS011 & Earth Switch GS012 )	Dia 1 ,2,3,4,5,6 (GS014 Isolator open & GS013 Earth switch Close)		approved	subject to ftc clearance
4	4.12.2021	PM Dia 5,6 (Isolator GS011 & Earth Switch GS012 )	Dia 1 ,2,3,4,5,6 (GS014 Isolator open & GS013 Earth switch Close)		approved	subject to ftc clearance
5	06.12.2021	ST1 bay maintenance	ST1 shutdown(Nakodar Ckt line shutdown)		approved	subject to ftc clearance
6	07.12.2021	ST2 bay maintenance	ST 2 Shut Down(Moga Ckt line shutdown)		approved	subject to ftc clearance
7	9.12.2021	ST1 Transformer Maintenance	ST1 shutdown(Nakodar Ckt line shutdown)		approved	subject to ftc clearance
8	10.12.2021	ST2 Transformer Maintenance	ST2 Shutdown(Moga Ckt line shutdown)		approved	subject to ftc clearance
9	11.12.2021	Dhuri ckt 2 bay maintenance( CB,CVT,Isolator)	Dhuri Ckt 2 line shutdown		approved	subject to ftc clearance
10	13.12.2021	Dhuri ckt 1 bay maintenance(CB,CVT,Isolator)	Dhuri Ckt 1 line shutdown		approved	subject to ftc clearance
11	14.12.2021	Nakodar ckt bay maintenance(CB,CVT,Isolator)	Nakodar Ckt line shutdown		approved	subject to ftc clearance
12	15.12.2021	Moga ckt bay Maintenance(CB,CVT,Isolator)	Moga Ckt line shutdown		approved	subject to ftc clearance
13	16.12.2021	Muktsar ckt 1 bay maintenance(CB,CVT,Isolator)	Muktsar ckt 1 line Shutdown		approved	subject to ftc clearance
14	17.12.2021	Muktsar ckt 2 bay maintenance(CB,CVT,Isolator)	Muktsar ckt 2 Line Shutdown		approved	subject to ftc clearance



FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
( SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		DEC'21		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	NRPC Remarks	
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO					
										DATE	TIME	DATE	TIME				
1	POWERGRID	400	Fatehpur	Unchahar	PUTL	1	INTRA	DAILY	For checking and rectification of auto reclose scheme at Fatehpur end.	04.12.21	10:00	04.12.21	14:00		approved		
2	POWERGRID	400	Lucknow(UP)	Singrauli (NTPC)	POWER GRID	1	INTRA	DAILY	Transfer bus Pantograph isolator retrofitment work	16.12.2021	09:00	18.12.2021	18:00	On each day of shutdown 01 no. isolator shall be dismantled and erected and line shall be taken into service after completion of erection every day.	approved		
3	POWERGRID	400	Lucknow(765 KV-PG)	Lucknow(PG)	POWER GRID	1	INTRA	DAILY	AMP Work	07.12.2021	09:00	07.12.2021	18:00		approved		
FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC																	
(PLANNED SHUT DOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III)			FOR THE MONTH of December'21				Reason	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	NRPC Remarks
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS				DAILY/ CONTINUOUS	PROPOSED DATE AND TIME										
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION		FROM			TO							
							DATE	TIME		DATE	TIME						
1	POWERGRID	400KV	B2221 FILTER AT VINDHYACHAL HVDC BTB STATION	PGCIL	INTRA	CONTINUOUS	RETROFITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.Approved under CERC Order number 543/TT/2014 dtd. 29.10.2014.	17-Dec-21	08:00	14-Jan-22	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2211, B2221	May be availed after Rihand Dadri Revival	approved	subject to CEA clearance. May be availed after Rihand Dadri Revival		
2	POWERGRID	400KV	315 MVA ICT-I AT SOHAWAL	PGCIL	INTRA	DAILY	For Balance AMP Work	06.12.21	10:00	06.12.21	16:00			approved			
3	POWERGRID	400KV	315 MVA ICT-II AT SOHAWAL	PGCIL	INTRA	DAILY	For Balance AMP Work	08.12.21	10:00	08.12.21	16:00			approved			

**POWERGRID NORTHERN REGION-III**

Name of Station: HVDC Rihand		DATE:	SUBJECT :- SD PROPOSAL for APPROVAL IN OCC MEETING									
S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Purpose/ Reason in Detail	Remark	S/d Status	NRPC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT		FROM		TO						
				DATE	TIME	DATE	TIME					
1	400kV	400kV Bus-A at Rihand HVDC	Bus Bar	23.11.2021	08:00	23.11.2021	12:00	Daily	For Primary injection and breaker failure Testing of Bus Bar Protection to integrate Bays WX2-Q2 and WX3-Q3 after refurbishment work of Pole-1 HVDC and bus bar system.	No interruption of power flow	approved	if work remain pending shall be allowed in next day
2	400kV	400kV Bus-B at Rihand HVDC	Bus Bar	23.11.2021	13:00	23.11.2021	17:00	Daily	For Primary injection and breaker failure Testing of Bus Bar Protection to integrate Bays WX2-Q1 and WX3-Q1 after refurbishment work of Pole-1 HVDC and bus bar system.	No interruption of power flow	approved	if work remain pending shall be allowed in next day
3	400kV	400kV Bus-A at Dadri HVDC	Bus Bar	23.11.2021	09:00	23.11.2021	12:00	Daily	For Primary injection and breaker failure Testing of Bus Bar Protection to integrate Bays WX2-Q2 and WX3-Q3 after refurbishment work of Pole-1 HVDC and bus bar system.		approved	
4	400kV	400kV Bus-B at Dadri HVDC	Bus Bar	23.11.2021	14:00	23.11.2021	17:00	Daily	For Primary injection and breaker failure Testing of Bus Bar Protection to integrate Bays WX2-Q1 and WX3-Q1 after refurbishment work of Pole-1 HVDC and bus bar system.		approved	
10									Pradeep Kumar Verma			

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

(Name of Station Incharge/ Authorised official)

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-185 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** Sr.DGM-CPCC, New Delhi  
**DATE** 16-11-21

**TO :** SE(OPN), NRPC, N DELHI  
**Copy:** GM (SO-1), NRLDC

Following S/D are required during the month of Decemeber, 2021 for 189th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/RLDC Remarks	S/d Status	NRPC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
<b>HVDC</b>												
1	CK Bipole-1 (Pole-1 & Pole-2) HVDC Kurukshetra	POWERGRID	CONTINUOUS	15.12.2021	08:00	19.12.2021	18:00	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure.	Approved in 188th OCC for the month of Nov'2021, however, Rescheduled due to non availability of OEM Engineer.	ATC to be curtailed by 2900 MW for Bipole. 5800 MW for all 4 pole SD.	approved	ATC to be curtailed by 2900 MW for Bipole. 5800 MW for all 4 pole SD.
2	CK Bipole-II (Pole-3 & Pole-4) HVDC Kurukshetra	POWERGRID	CONTINUOUS	20.12.2021	08:00	24.12.2021	18:00	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and <b>upgradation of control software.</b>			approved	
3	CK Bipole-1(Pole-1 & Pole-2) HVDC Kurukshetra	POWERGRID	CONTINUOUS	22.12.2021	08:00	24.12.2021	18:00	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and <b>upgradation of control software.</b>			approved	
4	Onload testing of upgraded Software in both Bipoles (Pole-1, Pole-2, Pole-3 & Pole-4) of HVDC Champa- Kurukshetra link	POWERGRID	DAILY	25.12.2021	08:00	03.01.2022	18:00	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)			Detailed Testing schedule to be submitted.	
<b>765kV Bays</b>												
1	765KV 701 BAY AT KHETRI SS	PGCIL	DAILY	02.12.2021	09:00	02.12.2021	12:00	DGA oil sampling of CT after charging of one month			approved	
2	765KV 702 BAY AT KHETRI SS	PGCIL	DAILY	02.12.2021	14:00	02.12.2021	17:00	DGA oil sampling of CT after charging of one month			approved	
3	765KV 703 BAY AT KHETRI SS	PGCIL	DAILY	03.12.2021	09:00	03.12.2021	12:00	DGA oil sampling of CT after charging of one month			approved	
4	765KV 704 BAY AT KHETRI SS	PGCIL	DAILY	03.12.2021	14:00	03.12.2021	17:00	DGA oil sampling of CT after charging of one month			approved	
5	765KV 705 BAY AT KHETRI SS	PGCIL	DAILY	04.12.2021	09:00	04.12.2021	12:00	DGA oil sampling of CT after charging of one month			approved	
6	765KV 706 BAY AT KHETRI SS	PGCIL	DAILY	04.12.2021	14:00	04.12.2021	17:00	DGA oil sampling of CT after charging of one month			approved	
7	765KV 707 BAY AT KHETRI SS	PGCIL	DAILY	06.12.2021	09:00	06.12.2021	12:00	DGA oil sampling of CT after charging of one month			approved	
8	765KV 708 BAY AT KHETRI SS	PGCIL	DAILY	06.12.2021	14:00	06.12.2021	17:00	DGA oil sampling of CT after charging of one month			approved	
9	765KV 709 BAY AT KHETRI SS	PGCIL	DAILY	07.12.2021	09:00	07.12.2021	12:00	DGA oil sampling of CT after charging of one month			approved	
<b>400KV ICTs &amp; BUS</b>												
1	500 MVA ICT-I at Jind	PGCIL	DAILY	25.11.2021	09:30:00	26.11.2021	17:30	Changing the direction of movement of Isolator arms while closing/ opening in 12 no. Tandem isolators at Jind substation.			approved	
2	500 MVA ICT-II at Jind	PGCIL	DAILY	27.11.2021	09:30:00	28.11.2021	17:30	Changing the direction of movement of Isolator arms while closing/ opening in 12 no. Tandem isolators at Jind substation.			approved	
3	400KV BUS-2 at Sonipat	POWERGRID	DAILY	01.12.21	08:00	02.12.21	18:00	Bus bar Testing for upcoming ICT-III at Sonipat.			approved	
<b>400kV Lines</b>												



**POWERGRID NORTHERN REGION-II**

<b>SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 189<sup>th</sup> OCC MEETING</b>												
S.N.	Details of Transmission Element			Category of element	DURATION				Daily/Continuous	Reason	S/d Status	NRPC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	FROM		TO							
			DATE		TIME	DATE	TIME					
<b>X-2 For construction activity</b>												
2	400kV	400kV D/C Kala Amb -Wangtoo	Circuit No - II	01-12-2021	07.00 Hrs.	05-12-2021	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved		
				11-12-2021	07.00 Hrs.	24-12-2021	18.00 Hrs.	Daily		approved		
23	765kV	765kV Moga - Meerut	N/A	01-12-2021	07.00 Hrs.	03-12-2021	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved		
				06-12-2021	07.00 Hrs.	08-12-2021	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved		
				13-12-2021	07.00 Hrs.	20-12-2021	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved		
<b>X-3 For O&amp;M activity</b>												
1	400kV	400kV Banala Amritsar TL	A	01.12.2021	09:00 HRS	31.12.2021	18:00 HRS	DAILY	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Hamirpur, Hamirpur Jalandhar & Jalandhar Amritsar	approved		
2	400kV	400kV Banala Hamirpur TL	A	01.12.2021	09:00 HRS	31.12.2021	18:00 HRS	DAILY	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of Amritsar Banala	approved		
3	400kV	400kV Hamirpur Jalandhar TL	A	01.12.2021	09:00 HRS	31.12.2021	18:00 HRS	DAILY	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of Amritsar banala	approved		
4	765KV	765KV Bikaner 1 Bay	A	01.12.2021	09:00 HRS	01.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
5	765KV	765KV BR Bay	A	01.12.2021	14:00 HRS	01.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
6	765KV	765KV Bikaner 1 BR1 Tie	A	02.12.2021	09:00 HRS	02.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
7	765KV	765KV Bikaner 2 Bay	A	02.12.2021	14:00 HRS	02.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
8	765KV	765KV BR Bay	A	03.12.2021	09:00 HRS	03.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
9	765KV	765KV Bikaner 2 BR 2 Tie	A	03.12.2021	14:00 HRS	03.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
10	765KV	765KV Meeruit Bay	A	04.12.2021	09:00 HRS	04.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
11	765KV	765KV Meeruit- ICT-I Tie	A	04.12.2021	14:00 HRS	04.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
12	765KV	765KV ICT-I Bay	A	05.12.2021	09:00 HRS	05.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
13	765KV	765KV Bhiwani 1Bay	A	05.12.2021	14:00 HRS	05.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
14	765KV	765KV Bhiwani -ICT-I Tie	A	06.12.2021	09:00 HRS	06.12.2021	1300 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		
15	765KV	765KV ICT-II Bay	A	06.12.2021	14:00 HRS	06.12.2021	1800 Hrs	DAILY	For washing of Insulators in view of Huge pollution in the area	approved		

**Category A:** Transmission elements at 400 kV and above.

**Category B:** Transmission elements at 132 kV and above level emanating from ISGS.

**Category C:** Transmission elements at 132 kV and above which are inter-regional in nature.

**Category D :**Transmission elements at 220 kV level with one end in a State while other end is in another State.

Sl	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	S/d Status	NRPC Remarks
1	PLANNED	OCC_189	ntpcos_sd	400kv MEJA-ALLAHABAD ckt-1	C	Annual testing of line equipment and isolator stud replacement	01-Dec-2021	09:30	03-Dec-2021	18:00	approved	subject to UP and powergrid consent
2	PLANNED	OCC_189	ntpcos_sd	400kv MEJA-ALLAHABAD ckt-2	C	Annual testing of line equipment and isolator stud replacement	06-Dec-2021	09:30	08-Dec-2021	18:00	approved	subject to UP and powergrid consent
3	PLANNED	OCC_189	ntpcos_sd	400kv MEJA-REWA ckt	C	Annual testing of line equipment and isolator stud replacement	09-Dec-2021	09:30	11-Dec-2021	18:00	approved	subject to UP and powergrid consent
4	PLANNED	OCC_189	ntpcos_sd	400kv Bus Reactor	C	Annual testing of bus reactor and isolator stud replacement	13-Dec-2021	09:30	15-Dec-2021	18:00	approved	
5	PLANNED	OCC_189	ntpcos_sd	400kv ICT-2	C	Annual testing of interconnecting transformer and isolator stud replacement	16-Dec-2021	09:30	18-Dec-2021	18:00	approved	subject to other ICT is in service/loading issue

**Scheduled Outage Proposal for Nov - 2021 - NRPC System**

**Outage from 1st Nov to 30th Nov 2021**

Sr. No.	Voltage	Line/Equipment name as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	S/d Status	NRPC Remarks
1	765kV	Bay-713 (Bikaner Line-1) REACTOR BAY (LRCB) - 765 KV KHETRI (PG)	25-Nov-21	8:00 AM	25-Nov-21	12:00 PM	Daily	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	POWERGRID	BKTL	approved	
2	765kV	Bay-710 (Bikaner Line-2) REACTOR BAY (LRCB) - 765 KV KHETRI (PG)	25-Nov-21	13:00 PM	25-Nov-21	17:00 PM	Daily		POWERGRID	BKTL	approved	
3	765kV	Bay-719 (Khetri Line-1) REACTOR BAY (LRCB) - 765 KV BIKANER(PG)	26-Nov-21	8:00 AM	26-Nov-21	12:00 PM	Daily	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	POWERGRID	BKTL	approved	
4	765kV	Bay-716 (Khetri Line-2) REACTOR BAY (LRCB) - 765 KV BIKANER(PG)	26-Nov-21	13:00 PM	26-Nov-21	17:00 PM	Daily		POWERGRID	BKTL	approved	

189th OCC additional shutdowns of Rajasthan for Dec-2021

S.No	Details of transmission		Category to which transmiss	Date		Timings			Reason	Remarks	S/d Status	NRPC Remarks
	Voltage level	Name		From	To	From	To					
1	400 KV	400KV Line SSCTPP-Bikaner-I along with Line Reactor	A	14.12.2021	17.12.2021	10:00	18:00	Cont.	For replacement of 6-Core CT's with 3- Core CT's of Line Reactor of 400KV SSCTPP-Bikaner-I Line	400KV Line SSCTPP-Bikaner-II with Reactor and 400KV Interconnector-I & II will remain available	approved	subject to ftc clearance
2	400 KV	400KV Line SSCTPP-Bikaner-II along with Line Reactor	A	18.12.2021	21.21.2021	10:00	18:00	Cont.	For replacement of 6-Core CT's with 3- Core CT's of Reactor of 400KV SSCTPP-Bikaner-II Line	400KV Line SSCTPP-Bikaner-I with Reactor and 400KV Interconnector-I & II will remain available	approved	subject to ftc clearance

\*\*\*\* Details of category

Category Transmission elements at 400 KV and above

Category Transmission elements at 132 kV and above level emanating from ISGS.

Category Transmission elements at 132 kV and above which are inter-regional in nature.

Category Transmission elements at 220 kV level with one end in a State while other end is in another State



**OUTAGE PLANNING TO BE APPROVED IN 189TH OCC MEETING**

**Format I(A): Request for transmission element outage by Indenting agency to RPC**

Indenting Agency		HPPTCL	For the Month	Nov-21	Date	22-11-2021									
Line Details							Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	S/d Status	NRPC Remarks
1	HPPTCL	220kV	132/220kV M/s EPPL Substation Chhenour (Charor)	220/400kV PGCIL Pooling Substation Banala	HPPTCL	220 kV D/C Charor-Banala, HPPTCL, Transmission Line	Inter-Regional	Daily	1. Annual maintenance of the 220kV D/C Charor-Banala, HPPTCL, Transmission Line, this line is evacuating the power of 100MW Malana-II HEP to the 220/400 kV PGIL pooling Station, Banala in Distt. Mandi.	8-Dec-2021	09:00hrs	8-Dec-2021	18:00hrs	approved	subject to malana consent.