

Proposed Outage Program of 189th OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ73323	OCC_189	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO-UNIT 1	C	Annual maintenance of Unit.	01/Dec/2021	09:00	25/Dec/2021	18:00	Shutdown required on continuous basis.	PLANNED	Requested	
2	RQ73328	OCC_189	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	C	Annual Planned Maintenance of Generating Unit	26/Dec/2021	00:00	04/Jan/2022	18:00		PLANNED	Requested	
3	RQ73424	OCC_189	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	C	Annual Planned Maintenance of 250MW Generating Unit#01 of NJHPS.	26/Dec/2021	20:00	04/Jan/2022	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ73727	OCC_189	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	C	Annual Maintenance	12/Dec/2021	00:01	01/Jan/2022	00:00	Unit no - 2	PLANNED	Requested	
5	RQ74428	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 3	C	Complete shutdown of Power Station for HRT (Head Race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01/Dec/2021	08:00	14/Jan/2022	18:00		PLANNED	Requested	
6	RQ74429	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 1	C	Complete shutdown of Power Station for HRT (Head race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01/Dec/2021	08:00	14/Jan/2022	18:00		PLANNED	Requested	
7	RQ74430	OCC_189	nhpccc_sd	GENERATING UNIT	180 MW CHAMERA I HPS - UNIT 2	C	Complete shutdown of Power Station for HRT (Head race Tunnel) repair works, Annual Maintenance of Unit and implementation of SCADA system.	01/Dec/2021	08:00	14/Jan/2022	18:00		PLANNED	Requested	
8	RQ73467	OCC_189	ntpcos_sd	GENERATING UNIT	154.51 MW DADRIGPS - UNIT 5	C	GT-4 S/D for M8 EOH inspection	05/Dec/2021	00:00	11/Dec/2021	23:59	M8 EOH Inspection	PLANNED	Requested	
9	RQ73471	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRIGPS - UNIT 3	C	GT-3 Boiler s/d for license renewal	22/Dec/2021	00:00	23/Dec/2021	23:59	GT-3 Boiler will not be available.	PLANNED	Requested	
10	RQ73469	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRIGPS - UNIT 1	C	GT-1 Boiler s/d for Boiler license renewal	22/Dec/2021	00:00	24/Dec/2021	23:59	GT-1 Boiler will not be available.	PLANNED	Requested	
11	RQ73465	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRIGPS - UNIT 1	C	M4 EOH INSPECTION	09/Dec/2021	00:00	15/Dec/2021	23:59		PLANNED	Requested	
12	RQ73466	OCC_189	ntpcos_sd	GENERATING UNIT	130.19 MW DADRIGPS - UNIT 3	C	M4 EOH INSPECTION	06/Dec/2021	00:00	10/Dec/2021	23:59	s/d subjected to completion of operating hours	PLANNED	Requested	
13	RQ73405	OCC_189	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
14	RQ73406	OCC_189	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
15	RQ73627	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	D	For replacement of CLR polymer insulator by WR-2 (A/R OFF on ckt-1 and dia to be kept open.)	15/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
16	RQ73626	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	For replacement of CLR polymer insulator by WR-2 (A/R OFF on ckt-2 and dia to be kept open.)	13/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
17	RQ73500	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be kept opened	08/Dec/2021	08:00	09/Dec/2021	18:00	A/R OF CKT-1 TO BE KEPT OFF AT BOTH END	PLANNED	Requested	
18	RQ73496	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	08/Dec/2021	08:00	09/Dec/2021	18:00	S/D requested by WR-II	PLANNED	Requested	
19	RQ73366	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	AMP work and CSD rectification	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
20	RQ73499	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be kept opened	06/Dec/2021	08:00	07/Dec/2021	18:00	A/R OF CKT-2 TO BE KEPT OFF AT BOTH END	PLANNED	Requested	
21	RQ73703	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	Cleaning of Bird excreta on insulators at Tower location 108 to 113	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
22	RQ73495	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	For AMP works at Banaskantha. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	06/Dec/2021	08:00	07/Dec/2021	18:00	S/D requested by WR-II	PLANNED	Requested	
23	RQ73628	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	D	TO FACILITE THE OUTAGE OF LINE REACTOR FOR SPARE ROTATION BY WR-2 (A/R OFF on ckt-1 and dia to be kept open.)	04/Dec/2021	09:00	04/Dec/2021	14:00		PLANNED	Requested	
24	RQ73421	OCC_189	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	Outage require of T/L for stringing work of LBLT, between 2 & 3 and 3 & 4 of PGCL Line	03/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	

25	RQ73422	OCC_189	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	Outage require of T/L for stringing work of LBTL between 2 & 3 and 3 & 4 of PGCIL Line	03/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
26	RQ73387	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	Insulator Cleaning Work	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
27	RQ73706	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	Cleaning of Bird excreta on insulators at Tower location between Tower no 105 to 112 BY ER-1	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
28	RQ73344	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	Insulator Cleaning Work	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
29	RQ73494	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-1 and dia to be kept open.	02/Dec/2021	08:00	02/Dec/2021	18:00	S/D requested by WR-II	PLANNED	Requested	
30	RQ73343	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	Insulator Cleaning Work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
31	RQ73621	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	A/R OFF for Live Line OPGW work by WR-2	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
32	RQ73493	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	AMP Works both at Gwalior and on line. A/R OFF on ckt-2 and dia to be kept open.	01/Dec/2021	08:00	01/Dec/2021	18:00	S/D requested by WR-II	PLANNED	Requested	
33	RQ73665	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	D	ABB Telecom Equipment(FOTE) End to End testing with Ch-II Siemens DTPC and Scheme testing of spare BR as LR for Vindhychal ckt-I&II	04/Dec/2021	09:00	04/Dec/2021	18:00		PLANNED	Requested	
34	RQ73664	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	D	ABB Telecom Equipment(FOTE) End to End testing with Ch-II Siemens DTPC and Scheme testing of spare BR as LR for Vindhychal ckt-I&II	03/Dec/2021	09:00	03/Dec/2021	18:00		PLANNED	Requested	
35	RQ73425	OCC_189	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. This outage will also be utilized for 765 kV D/C (Hex) Bhuj - Lakadia Transmission Line crossing across D/C HVDC Bipole Transmission Lines by WRSS XXI (A) Transco Ltd from 11th Nov 08:00 Hrs to 13th Nov 18:00 on continue basis.	01/Dec/2021	08:00	04/Dec/2021	18:00	We can avail this outage from 25.11.2021- 28.11.2021. If approved in November, this shall not be required in December	PLANNED	Requested	
36	RQ73426	OCC_189	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. This outage will also be utilized for 765 kV D/C (Hex) Bhuj - Lakadia Transmission Line crossing across D/C HVDC Bipole Transmission Lines by WRSS XXI (A) Transco Ltd from 11th Nov 08:00 Hrs to 13th Nov 18:00 on continue basis.	01/Dec/2021	08:00	04/Dec/2021	18:00	We can avail this outage from 25.11.2021- 28.11.2021. If approved in November, this shall not be required in December	PLANNED	Requested	
37	RQ74101	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 205 89A, 205 89B isolator	30/Dec/2021	09:00	30/Dec/2021	17:00	-	PLANNED	Requested	
38	RQ74119	OCC_189	slcdps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
39	RQ74118	OCC_189	slcdps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
40	RQ74100	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Maintenance of 202 89A, 202 89B isolator	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
41	RQ74089	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	D	Periodic Maintenance	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	

42	RQ74115	OCC_189	slcdps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
43	RQ74117	OCC_189	slcdps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
44	RQ74116	OCC_189	slcdps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
45	RQ74099	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89A, 201 89B isolator	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
46	RQ74077	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower no- 180 to 200	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
47	RQ74114	OCC_189	slcdps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	27/Dec/2021	09:00	27/Dec/2021	17:00	-	PLANNED	Requested	
48	RQ74068	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested	
49	RQ74070	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	D	Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments.	23/Dec/2021	09:00	24/Dec/2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Requested	
50	RQ74113	OCC_189	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	23/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested	
51	RQ74088	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	22/Dec/2021	09:00	22/Dec/2021	17:00	-	PLANNED	Requested	
52	RQ74105	OCC_189	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Dec/2021	09:00	22/Dec/2021	17:00	-	PLANNED	Requested	
53	RQ74065	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Tree cutting and Jumper Tightening of tower no- 180 to 200	22/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested	
54	RQ74066	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Maintenance of 407 89L , 407 89B, 408 89A, 407 LA, 407 CVT, 407 WT	22/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested	
55	RQ74061	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested	
56	RQ74112	OCC_189	slcdps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested	
57	RQ74098	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 205 89L, 205 89C isolator, CT 205, CB 205,	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested	
58	RQ74058	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
59	RQ74059	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
60	RQ74087	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
61	RQ74111	OCC_189	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening of clamp and connectors of 421 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
62	RQ74097	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 412 89L, LA (HV), LA (LV), Body Cleaning of ICT	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
63	RQ74092	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	

64	RQ74056	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	17/Dec/2021	09:00	17/Dec/2021	17:00	-	PLANNED	Requested
65	RQ74096	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Testing to be done by Protection Team	17/Dec/2021	09:00	17/Dec/2021	17:00	-	PLANNED	Requested
66	RQ74104	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested
67	RQ74110	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested
68	RQ74095	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Testing to be done by Protection Team	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested
69	RQ74051	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	15/Dec/2021	09:00	15/Dec/2021	17:00	-	PLANNED	Requested
70	RQ74094	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89L, 201 89C isolator, CT 201, CB 201,	14/Dec/2021	09:00	14/Dec/2021	17:00	-	PLANNED	Requested
71	RQ74093	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	D	Annual maintenance/protection testing of ICT and its related equipments.	13/Dec/2021	09:00	17/Dec/2021	17:00	Shutdown required of ICT, ICT bays (HV, IV & Tie)	PLANNED	Requested
72	RQ74047	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Cleaning/Washings of porcelain discs insulators of tower no. 1 to 119	11/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested
73	RQ74045	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	10/Dec/2021	09:00	10/Dec/2021	17:00	-	PLANNED	Requested
74	RQ74109	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	09/Dec/2021	09:00	09/Dec/2021	17:00	-	PLANNED	Requested
75	RQ74042	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Washing of Disc insulator	09/Dec/2021	09:00	19/Dec/2021	17:00	-	PLANNED	Requested
76	RQ74039	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	07/Dec/2021	09:00	07/Dec/2021	17:00	-	PLANNED	Requested
77	RQ74108	OCC_189	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	07/Dec/2021	09:00	07/Dec/2021	17:00	-	PLANNED	Requested
78	RQ74035	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	06/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested
79	RQ74103	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	06/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested
80	RQ74107	OCC_189	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	06/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested
81	RQ74037	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Cleaning/Washings of porcelain discs insulators of tower no. 1-128	06/Dec/2021	09:00	10/Dec/2021	17:00	-	PLANNED	Requested
82	RQ74038	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Disc insulator strings washing from tower no-129 to 244	06/Dec/2021	09:00	10/Dec/2021	17:00	-	PLANNED	Requested
83	RQ74091	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of HV and LV Bushings, OLTC motor Greasing and greasing of cooling fan motors, MB Terminal tightening	06/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested
84	RQ74030	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	03/Dec/2021	09:00	03/Dec/2021	17:00	-	PLANNED	Requested
85	RQ74032	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	D	Annual maintenance of LAS, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	03/Dec/2021	09:00	03/Dec/2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Requested
86	RQ74086	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	02/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested
87	RQ74106	OCC_189	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	02/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested

88	RQ74026	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT-1	D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	02/Dec/2021	09:00	02/Dec/2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Requested	
89	RQ74090	OCC_189	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested	
90	RQ74102	OCC_189	slcdps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1 AT MUKTSAR(P5)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Dec/2021	09:00	01/Dec/2021	17:00		PLANNED	Requested	
91	RQ74019	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MOGA(PG) (PS) CKT-1	D	Disc washing of Line	01/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested	
92	RQ74020	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-2	D	Washing of Disc insulator	01/Dec/2021	09:00	05/Dec/2021	17:00	-	PLANNED	Requested	
93	RQ74023	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Tree cutting and Jumper Tightening of tower no- 220 to 200	01/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested	
94	RQ73758	OCC_189	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	D	Shutdown required for Defect rectification work	29/Dec/2021	09:00	30/Dec/2021	17:00	To carry out defect rectification work	PLANNED	Requested	
95	RQ73374	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	Relay Testing, AMP and insulator cleaning work	24/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
96	RQ73702	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	D	Insulator Cleaning Work at different locs.insulators polluted due to birds' droppings	23/Dec/2021	08:00	24/Dec/2021	18:00	BY ER-1	PLANNED	Requested	
97	RQ73701	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	D	A/R into Non-Auto mode to facilitate S/D of 400 KV Patna-Balia-4	23/Dec/2021	08:00	24/Dec/2021	18:00	BY ER-1	PLANNED	Requested	
98	RQ73699	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	D	Insulator Cleaning Work at different locs.insulators polluted due to birds' droppings	21/Dec/2021	08:00	22/Dec/2021	18:00	BY ER-1	PLANNED	Requested	
99	RQ73700	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	D	A/R into Non-Auto mode to facilitate S/D of 400 KV Patna-Balia-3	21/Dec/2021	08:00	22/Dec/2021	18:00	BY ER-1	PLANNED	Requested	
100	RQ73363	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	D	AMP work	20/Dec/2021	09:00	20/Dec/2021	18:00		PLANNED	Requested	
101	RQ73697	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20/Dec/2021	08:00	30/Dec/2021	18:00	Proposed by ER-1	PLANNED	Requested	
102	RQ73698	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20/Dec/2021	08:00	30/Dec/2021	18:00	Proposed by ER-1	PLANNED	Requested	
103	RQ73688	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-2	D	A/R into non auto mode for Live Line OPGW Work by ER-1	19/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
104	RQ73695	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested	
105	RQ73696	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested	
106	RQ73361	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-1	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Motihari (I&II) line due to construction of Gorakhpur Link Expressway	14/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
107	RQ73362	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-2	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Motihari (I&II) line due to construction of Gorakhpur Link Expressway	14/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
108	RQ73396	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	Insulator Cleaning Work	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
109	RQ73710	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	To facilitate s/d work on other ckt. on same tower	03/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
110	RQ73711	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	Washing of Insulators at loc.- 273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings	03/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
111	RQ73712	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	Washing of Insulators at loc.- 273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings by ER-1	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
112	RQ73713	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	To facilitate s/d work on other ckt. on same tower	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
113	RQ73623	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	D	For AMP work at Vindhychal (P) by WR-2 (Dia to be kept open.)	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
114	RQ73707	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	Washing of Insulators at loc.- 273-280, 315-330, 410-414, 448-455 polluted due to birds' droppings by ER-1	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	

115	RQ73708	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	A/R into non auto mode to facilitate S/D of Ballia-Biharsharif-1	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
116	RQ73622	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) CKT-1	D	For AMP work at Vindhyaahal (P) by WR-2 (Dia to be kept open.)	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
117	RQ73358	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	D	AMP work	08/Dec/2021	10:00	08/Dec/2021	18:00		PLANNED	Requested
118	RQ74449	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Amargarh-Wagoora Ckt-1.	03/Dec/2021	07:00	06/Dec/2021	18:00	Kindly approve	PLANNED	Requested
119	RQ74446	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
120	RQ74451	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
121	RQ74450	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Uri1-Amargarh Ckt-1.	01/Dec/2021	07:00	02/Dec/2021	18:00	Kindly approve	PLANNED	Requested
122	RQ74079	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Dec/2021	09:00	30/Dec/2021	17:00	-	PLANNED	Requested
123	RQ74074	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Dec/2021	09:00	27/Dec/2021	17:00	-	PLANNED	Requested
124	RQ74072	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-NAKODAR(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Dec/2021	09:00	24/Dec/2021	17:00	-	PLANNED	Requested
125	RQ74064	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Dec/2021	09:00	22/Dec/2021	17:00	-	PLANNED	Requested
126	RQ74052	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PG) (BBMB) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Dec/2021	09:00	15/Dec/2021	17:00	-	PLANNED	Requested
127	RQ74041	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 170 to 176	07/Dec/2021	09:00	07/Dec/2021	17:00	-	PLANNED	Requested
128	RQ74036	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Dec/2021	09:00	06/Dec/2021	17:00	-	PLANNED	Requested
129	RQ74028	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 170 to 176	02/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested
130	RQ74370	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Line AMP Work (Spacer Repair and Jumper Tightning)	18/Dec/2021	09:00	18/Dec/2021	17:00	Line AMP Work (Spacer Repair and Jumper Tightning)	PLANNED	Requested
131	RQ74171	OCC_189	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	16/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested
132	RQ74369	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Line AMP Work (Spacer Repair and Jumper Tightning)	15/Dec/2021	09:00	15/Dec/2021	17:00	Line AMP Work (Spacer Repair and Jumper Tightning)	PLANNED	Requested
133	RQ74170	OCC_189	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	13/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested
134	RQ74167	OCC_189	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	Dismantling of old MOM and installation of new MOM and annual maintenance of Isolators.	09/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
135	RQ74378	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	D	FOR CHECKING AUTORECLOSURE FUNCTION	06/Dec/2021	12:00	06/Dec/2021	13:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Requested
136	RQ74165	OCC_189	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	Dismantling of old MOM and installation of new MOM and Annual Maintenance works.	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
137	RQ74376	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	D	FOR CHECKING AUTORECLOSURE FUNCTION	04/Dec/2021	12:00	04/Dec/2021	13:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Requested
138	RQ74377	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	D	FOR CHECKING AUTORECLOSURE FUNCTION	04/Dec/2021	10:00	04/Dec/2021	11:00	FOR CHECKING AUTORECLOSURE FUNCTION	PLANNED	Requested
139	RQ73477	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
140	RQ73296	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPUR(U)-PUSALULI(BS) (UP) CKT-1	C	Maintenance work in line (disc replacement)	08/Dec/2021	10:30	08/Dec/2021	17:00		PLANNED	Requested

141	RQ74368	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	D	AMP Work (Line equipment AMP Testing work and dropper replacement)	04/Dec/2021	09:00	04/Dec/2021	13:00	AMP Work (Line equipment AMP Testing work and dropper replacement)	PLANNED	Requested
142	RQ74367	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	D	AMP Work (Line equipment AMP Testing work and dropper replacement)	03/Dec/2021	09:00	03/Dec/2021	13:00	AMP Work (Line equipment AMP Testing work and dropper replacement)	PLANNED	Requested
143	RQ74075	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Dec/2021	09:00	27/Dec/2021	17:00	-	PLANNED	Requested
144	RQ74073	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	27/Dec/2021	09:00	27/Dec/2021	17:00	-	PLANNED	Requested
145	RQ74071	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	24/Dec/2021	09:00	24/Dec/2021	17:00	-	PLANNED	Requested
146	RQ74067	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	23/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested
147	RQ74046	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Dec/2021	09:00	10/Dec/2021	17:00	-	PLANNED	Requested
148	RQ74029	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2	D	Jumper tightening,Checking of tower accesories	03/Dec/2021	09:00	03/Dec/2021	17:00	-	PLANNED	Requested
149	RQ74024	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	02/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested
150	RQ74021	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Dec/2021	09:00	01/Dec/2021	17:00	-	PLANNED	Requested
151	RQ74018	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	01/Dec/2021	09:00	01/Dec/2021	17:00	-	PLANNED	Requested
152	RQ74081	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 20 to 40	30/Dec/2021	09:00	30/Dec/2021	17:00	-	PLANNED	Requested
153	RQ74080	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening Tower No. 163-193	30/Dec/2021	09:00	30/Dec/2021	17:00	-	PLANNED	Requested
154	RQ74078	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 1 to 20	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested
155	RQ74076	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening Tower No. 132- 162	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested
156	RQ74069	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening Tower No. 163-193	23/Dec/2021	09:00	23/Dec/2021	17:00	-	PLANNED	Requested
157	RQ74063	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 30 to 60	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested
158	RQ74062	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening Tower No. 132- 162	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested
159	RQ74060	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 10 to 30	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested
160	RQ74057	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 270 to 290	17/Dec/2021	09:00	17/Dec/2021	17:00	-	PLANNED	Requested
161	RQ74054	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening Tower No. 45-90	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested
162	RQ74055	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 250 to 270	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested
163	RQ74053	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	15/Dec/2021	09:00	15/Dec/2021	17:00	-	PLANNED	Requested
164	RQ74049	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening Tower No. 01-44	14/Dec/2021	09:00	14/Dec/2021	17:00	-	PLANNED	Requested
165	RQ74050	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 241 to 250	14/Dec/2021	09:00	14/Dec/2021	17:00	-	PLANNED	Requested
166	RQ74048	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Washing of simple Disc insulator strings	13/Dec/2021	09:00	19/Dec/2021	17:00	-	PLANNED	Requested
167	RQ74043	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening Tower No. 45-90	09/Dec/2021	09:00	09/Dec/2021	17:00	-	PLANNED	Requested
168	RQ74044	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Washing of simple Disc insulator strings	09/Dec/2021	09:00	11/Dec/2021	17:00	-	PLANNED	Requested
169	RQ74040	OCC_189	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening Tower No. 01-44	07/Dec/2021	09:00	07/Dec/2021	17:00	-	PLANNED	Requested

170	RQ74034	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P5) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 7 to 11	04/Dec/2021	09:00	04/Dec/2021	17:00	-	PLANNED	Requested	
171	RQ74031	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P5) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 1 to 7	03/Dec/2021	09:00	03/Dec/2021	17:00	-	PLANNED	Requested	
172	RQ74025	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P5) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 7 to 15	02/Dec/2021	09:00	02/Dec/2021	17:00	-	PLANNED	Requested	
173	RQ74022	OCC_189	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P5) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 1 to 7	01/Dec/2021	09:00	01/Dec/2021	17:00	-	PLANNED	Requested	
174	RQ73413	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
175	RQ73412	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
176	RQ73414	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
177	RQ73411	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
178	RQ73410	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC BISHWANATH CHARIALI(PG) POLE-1	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
179	RQ73409	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC BISHWANATH CHARIALI(PG) POLE-2	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
180	RQ73408	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC ALIPURDWAR(PG) POLE-3	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
181	RQ73407	OCC_189	cpcc3_sd	HVDC POLE	800 KV HVDC ALIPURDWAR(PG) POLE-4	C	S/D required from 25.11.21 to 29.11.21 for transmission line diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
182	RQ73616	OCC_189	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	C	Line diversion work for NHAI Sohna	15/Dec/2021	08:00	29/Dec/2021	18:00	Diversion work in line to be carried out by M/s NHAI in section (TN2037-TN2041) due to infringement in construction of NH148N at Ch.-24+939.66KV D/C Aurangabad-Bhiwadi Earth Electrode Transmission Line will be in outage	PLANNED	Requested	
183	RQ73617	OCC_189	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	C	Line diversion work for NHAI Sohna	15/Dec/2021	08:00	29/Dec/2021	18:00	Diversion work in line to be carried out by M/s NHAI in section (TN2037-TN2041) due to infringement in construction of NH148N at Ch.-24+939.66KV D/C Aurangabad-Bhiwadi Earth Electrode Transmission Line will be in outage . .	PLANNED	Requested	
184	RQ73355	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	For OPGW tapping work for repeater station	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested	
185	RQ73508	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	21/Dec/2021	08:00	21/Dec/2021	18:00	ckt-1 will be in non-auto	PLANNED	Requested	
186	RQ73498	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER, ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be kept opened	20/Dec/2021	08:00	21/Dec/2021	18:00	A/R OF CKT- 1 TO BE KEPT OFF AT BOTH END. In view of quantum of work 02 day shutdown is required .	PLANNED	Requested	



187	RQ73601	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	D	AMP work	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
188	RQ73507	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	20/Dec/2021	08:00	20/Dec/2021	18:00	ckt-2 will be in non-auto	PLANNED	Requested	
189	RQ73497	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END.Dia to be kept opened	17/Dec/2021	08:00	18/Dec/2021	18:00	A/R OF CKT- 2 TO BE KEPT OFF AT BOTH END .In view of quanatm of work 02 day shutdown is required .	PLANNED	Requested	
190	RQ73512	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	For installation of Bird Diverter & Other ckt will be in non-auto	12/Dec/2021	08:00	13/Dec/2021	18:00	S/D may be availed on 26.11.2021 and 28.11.2021.	PLANNED	Requested	
191	RQ73602	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	D	AMP work	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
192	RQ73501	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	TRANSMISSION LINE MAINTENANCE WORK & INSULATOR CLEANING etc	09/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
193	RQ73503	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at AJMER END.	08/Dec/2021	08:00	09/Dec/2021	18:00	ckt-1 will be in non-auto	PLANNED	Requested	
194	RQ73365	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	C	Diversion Of Transmission Line for construction of Bundelkhand Expressway by UPEIDA	06/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
195	RQ73502	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	AMP OF LINE ,TERMINAL EQUIPMENT & SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY at AJMER END.	06/Dec/2021	08:00	07/Dec/2021	18:00	ckt-2 will be in non-auto	PLANNED	Requested	
196	RQ73385	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	D	Insulator Cleaning Work	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
197	RQ73506	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	To attend line maintenace work and LA replacement work by M/s Linxon at Ajmer SS end	03/Dec/2021	08:00	04/Dec/2021	18:00	By keeping Ckt#1 A/R in Non auto mode from both ends.S/D may be availed dt 26.11.21 to 27.11.20	PLANNED	Requested	
198	RQ73383	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	D	Insulator Cleaning Work	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
199	RQ73511	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For installation of Bird Diverter & Other ckt will be in non-auto	01/Dec/2021	08:00	02/Dec/2021	18:00	S/D may be availed on 22.11.2021 and 24.11.2021.	PLANNED	Requested	
200	RQ73382	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	D	Insulator Cleaning Work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
201	RQ73505	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1	D	To attend line maintenace work and LA replacement work by M/s Linxon at Ajmer SS end	01/Dec/2021	08:00	02/Dec/2021	18:00	By keeping Ckt#2 A/R in Non auto mode from both ends.S/D may be availed dt 24.11.21 to 25.11.21	PLANNED	Requested	
202	RQ73351	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
203	RQ73350	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
204	RQ73504	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	D	RELOCATION OF R-PH BUSHING AT TERRACE-6 DUE TO SETTLEMENT OF FOUNDATION at Kote.S/S	01/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
205	RQ73276	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	C	Attending of oil leakage from R-ph unit by replacement of gasket of 765KV, 3X110 MVAR Anpara' C' Line Reactor and centrifusing of complete Reactor oil of this unit at 765 kV S/s Unnao. 2. A/R tesing of main bay-4 protection relays & Tie Bay-5 BCU by M/s"&" GE T&D Engineer of 765 kV Unnao-Anpara C line.  3.Work for Testing of various equipments in Bay No.-4(Main bay) AND Bay No.-5(Tie Bay)will also done in above shut down. "&" 4.Disc Cleaning work of above line at Unnao end will be done also by ETD-I Prayagraj.")	07/Dec/2021	10:00	15/Dec/2021	18:00	As per NRPC remark in OCC-188 (Sr. No.: 154) S/d of line is deferred to next OCC in Nov-2021 after revival of Rihand -Dadri pole,hence this shutdown is proposed on continious basis for the attending oil leakage of 765 kV Anpara' C' R-Ph Line Reactor at"&" 765 kV Unnao.")	PLANNED	Requested	

206	RQ73292	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	For AMP of transmission line like Jumper Nut Bolt tightening and other work	04/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested
207	RQ73219	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	D	Over Head Crossing By U/C 765 KV S/C Ghatampur-Hapur Transmission Line (260A-260B) and OPGW diamond configuration (at AP253-AP254 of GTL) by manual method, required Complete shutdown.	02/Dec/2021	08:00	04/Dec/2021	19:00		PLANNED	Requested
208	RQ73291	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	D	For AMP of transmission line like Jumper Nut Bolt tightening and other work	01/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested
209	RQ73510	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For installation of Bird Diverter & Other ckt will be in non-auto	06/Dec/2021	08:00	11/Dec/2021	18:00	S/D may be availed on 27.11.2021 and 02.12.2021.	PLANNED	Requested
210	RQ73509	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For installation of Bird Diverter & Other ckt will be in non-auto	03/Dec/2021	08:00	04/Dec/2021	18:00	S/D may be availed on 20.11.2021 and 26.11.2021.	PLANNED	Requested
211	RQ73468	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator & Maintenance of Reactors & taking R-Phase in ckt. In place of Spare reactor	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
212	RQ73600	OCC_189	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	D	For AMP works.	27/Dec/2021	09:00	28/Dec/2021	18:00	For AMP works.	PLANNED	Requested
213	RQ73523	OCC_189	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS 2	D	FOR AMP WORK	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
214	RQ73522	OCC_189	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS 1	D	FOR AMP WORK	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested
215	RQ73519	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	D	Busbar stability and testing of Line Reactor Bhadla-1 Ckt-2	17/Dec/2021	18:00	17/Dec/2021	23:30		PLANNED	Requested
216	RQ73520	OCC_189	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	D	FOR AMP WORK	17/Dec/2021	09:00	17/Dec/2021	18:00		PLANNED	Requested
217	RQ73516	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	D	Busbar stability and testing of Line Reactor Bhadla-1 Ckt-1	15/Dec/2021	18:00	15/Dec/2021	23:00		PLANNED	Requested
218	RQ73515	OCC_189	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	D	Busbar stability for Bus Reactor-2 and bays	01/Dec/2021	18:00	01/Dec/2021	23:00		PLANNED	Requested
219	RQ73262	OCC_189	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	D	1.Different Testing of various equipments associated with 765KV Main Bus-1 like CBs,CTs,CVTs,Isolators etc. will also done in above shut down	09/Dec/2021	10:00	10/Dec/2021	18:00		PLANNED	Requested
220	RQ73261	OCC_189	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	D	1.Different Testing of various equipments associated with 765KV Main Bus-1 like CBs,CTs,CVTs,Isolators etc. will also done in above shut down	07/Dec/2021	10:00	08/Dec/2021	18:00		PLANNED	Requested
221	RQ73474	OCC_189	sliders_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	For testing of equipments under man Bus-II	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
222	RQ73473	OCC_189	sliders_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	For testing of equipments under man Bus-I	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
223	RQ73524	OCC_189	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	FOR AMP WORK	11/Dec/2021	08:00	11/Dec/2021	20:00		PLANNED	Requested
224	RQ73259	OCC_189	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	D	For AMP of Bus Reactor unit at 765KV Substation Fatehabad Agra")	10/Dec/2021	09:00	10/Dec/2021	18:00		PLANNED	Requested
225	RQ73529	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	D	FOR AMP WORK	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
226	RQ73530	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	FOR AMP WORK	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested
227	RQ73631	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(P G)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	20/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
228	RQ73630	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(P G)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	17/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested
229	RQ73528	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	D	CSD COMMISSIONING, ONLINE SWITCHING OF REACTOR- 5 SWITCHING	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested

230	RQ73525	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	08/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
231	RQ73634	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY , NGR CB at AJMER END.	08/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
232	RQ73526	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED BAY EQUIPMENT OF LINE REACTOR BAY at CHITTORGARH END	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
233	RQ73635	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	D	AMP OF SWITCHABLE LINE REACTOR , CIRCUIT BREAKER ,ISOLATOR & ASSOCIATED EQUIPMENT OF LINE REACTOR BAY , NGR CB at AJMER END.	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
234	RQ73513	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	D	AMP Maintenance work of Non Switchable 240MVAR Reactors and Line Side Equipments of Meerut-Koteswar Line-II at Meerut Substation.	02/Dec/2021	10:00	02/Dec/2021	18:00		PLANNED	Requested	
235	RQ73527	OCC_189	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	D	CSD COMMISSIONING, ONLINE SWITCHING OF REACTOR- 5 SWITCHING	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
236	RQ73256	OCC_189	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @UNNAO(UP)	C	Removing of Bushing & Top Cover for attending of oil leakage from R-ph unit by replacement of gasket of 765kv, 3X110 MVAR Anpara' C Line Reactor,complete erection and centrifusing of Reactor oil of this unit at 765 kv S/s Unnao.")	07/Dec/2021	10:00	15/Dec/2021	18:00		PLANNED	Requested	
237	RQ73456	OCC_189	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	D	. Maintenance of CB & Cts 2. Tightening of clamps & connectors of Isolators, CB & Cts.	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested	
238	RQ73451	OCC_189	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of Cts. 3. Tightening of clamps & connectors.	24/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
239	RQ73433	OCC_189	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	D	FOR 3rd Quarter maintenance	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested	
240	RQ73432	OCC_189	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested	
241	RQ73450	OCC_189	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
242	RQ73457	OCC_189	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of Cts. 3. Tightening of clamps & connectors.	18/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested	
243	RQ73434	OCC_189	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
244	RQ73437	OCC_189	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	

245	RQ73455	OCC_189	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conectors	14/Dec/2021	08:00	14/Dec/2021	18:00			PLANNED	Requested	
246	RQ73435	OCC_189	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	14/Dec/2021	08:00	14/Dec/2021	18:00			PLANNED	Requested	
247	RQ73436	OCC_189	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	D	FOR 3rd Quarter maintenance	13/Dec/2021	08:00	13/Dec/2021	18:00			PLANNED	Requested	
248	RQ73454	OCC_189	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	09/Dec/2021	08:00	09/Dec/2021	18:00			PLANNED	Requested	
249	RQ73453	OCC_189	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	03/Dec/2021	08:00	03/Dec/2021	18:00			PLANNED	Requested	
250	RQ73538	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	D	CGL breaker checking by OEM	27/Dec/2021	08:00	27/Dec/2021	18:00			PLANNED	Requested	
251	RQ73539	OCC_189	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	D	FOR AMP WORK	23/Dec/2021	08:00	23/Dec/2021	18:00			PLANNED	Requested	
252	RQ73536	OCC_189	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	D	ABB inspection of breaker	22/Dec/2021	08:00	22/Dec/2021	18:00			PLANNED	Requested	
253	RQ73599	OCC_189	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	D	AMP of bay equipments	21/Dec/2021	09:00	22/Dec/2021	17:30	Kindly approve		PLANNED	Requested	
254	RQ73535	OCC_189	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	D	ABB inspection of breaker	21/Dec/2021	08:00	21/Dec/2021	18:00			PLANNED	Requested	
255	RQ73537	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	D	ABB inspection of breaker	20/Dec/2021	08:00	20/Dec/2021	18:00			PLANNED	Requested	
256	RQ73444	OCC_189	cpcc3_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND 765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	AMP work	16/Dec/2021	09:00	16/Dec/2021	18:00			PLANNED	Requested	
257	RQ73597	OCC_189	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	D	AMP of bay equipments	16/Dec/2021	09:00	17/Dec/2021	18:00	Kindly approve		PLANNED	Requested	
258	RQ73452	OCC_189	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	16/Dec/2021	08:00	16/Dec/2021	18:00			PLANNED	Requested	
259	RQ73610	OCC_189	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP work	15/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested	
260	RQ73633	OCC_189	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	D	AMP work	14/Dec/2021	10:00	15/Dec/2021	18:00			PLANNED	Requested	
261	RQ73609	OCC_189	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP work	14/Dec/2021	08:00	14/Dec/2021	18:00			PLANNED	Requested	

262	RQ73632	OCC_189	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	D	AMP work	09/Dec/2021	10:00	10/Dec/2021	18:00			PLANNED	Requested	
263	RQ73608	OCC_189	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP work	09/Dec/2021	08:00	09/Dec/2021	18:00			PLANNED	Requested	
264	RQ73640	OCC_189	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	D	765kV Bay No 713 PLCC Testing	09/Dec/2021	08:00	10/Dec/2021	18:00			PLANNED	Requested	
265	RQ73641	OCC_189	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	D	765kV Bay No 713 PLCC Testing	09/Dec/2021	08:00	10/Dec/2021	18:00			PLANNED	Requested	
266	RQ73607	OCC_189	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP work	08/Dec/2021	08:00	08/Dec/2021	18:00			PLANNED	Requested	
267	RQ73629	OCC_189	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	D	AMP work	07/Dec/2021	10:00	08/Dec/2021	18:00			PLANNED	Requested	
268	RQ73638	OCC_189	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	D	765kV Bay No 716 PLCC Testing	06/Dec/2021	08:00	07/Dec/2021	18:00			PLANNED	Requested	
269	RQ73636	OCC_189	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	D	765kV Bay No 716 PLCC Testing	06/Dec/2021	08:00	07/Dec/2021	18:00			PLANNED	Requested	
270	RQ73533	OCC_189	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE	D	FOR AMP WORK	04/Dec/2021	08:00	04/Dec/2021	18:00			PLANNED	Requested	
271	RQ73598	OCC_189	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	D	AMP of bay equipments	03/Dec/2021	09:00	04/Dec/2021	18:00	Kindly approve		PLANNED	Requested	
272	RQ73534	OCC_189	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	D	FOR AMP WORK	02/Dec/2021	08:00	03/Dec/2021	18:00			PLANNED	Requested	
273	RQ73596	OCC_189	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	D	AMP of bay equipments	01/Dec/2021	09:00	02/Dec/2021	18:00	Kindly approve		PLANNED	Requested	
274	RQ73272	OCC_189	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	D	A/R tesing of main bay-1 protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara C line.	13/Dec/2021	10:00	14/Dec/2021	18:00			PLANNED	Requested	
275	RQ73531	OCC_189	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL)	D	Oil Sampling	07/Dec/2021	08:00	07/Dec/2021	18:00			PLANNED	Requested	
276	RQ73532	OCC_189	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL)	D	Oil Sampling	06/Dec/2021	08:00	06/Dec/2021	18:00			PLANNED	Requested	
277	RQ73222	OCC_189	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	D	Gantry connection of new 765 kV S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's of Bay 704	06/Dec/2021	08:00	06/Dec/2021	17:00			PLANNED	Requested	
278	RQ73223	OCC_189	stuup_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	D	Gantry connection of new 765 kV S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's of Bay 704	06/Dec/2021	08:00	06/Dec/2021	17:00			PLANNED	Requested	
279	RQ73227	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	D	1. For the checking and testing of LV side BCU relay by M/s GE T&D Engineer.	11/Dec/2021	10:00	12/Dec/2021	18:00			PLANNED	Requested	
280	RQ73242	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	D	For AMP of ICT-II all units at 765kV Substation Fatehabad Agra")	08/Dec/2021	09:00	09/Dec/2021	18:00			PLANNED	Requested	
281	RQ73225	OCC_189	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ANPARA_C(LAN)	C	For Annual Maintenance work & Power evacuation shall be via ICT#1 during overhauling of ICT#2	06/Dec/2021	09:00	09/Dec/2021	18:00			PLANNED	Requested	

282	RQ73248	OCC_189	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	C	For stringing work (3 Days-01.12.2021 to 03.12.2021) and Construction of Fire wall, shutdown required for safety purpose due to induction effect in switchyard	01/Dec/2021	08:00	30/Dec/2021	19:00		PLANNED	Requested	
283	RQ73521	OCC_189	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	FOR AMP WORK	10/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
284	RQ73475	OCC_189	slchr_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
285	RQ73973	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	D	Pre-winter mtc of line	30/Dec/2021	10:00	30/Dec/2021	17:00		PLANNED	Requested	
286	RQ73880	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	30/Dec/2021	10:00	30/Dec/2021	12:00		PLANNED	Requested	
287	RQ73952	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	D	For replacement work of isolator Jaw	30/Dec/2021	09:00	30/Dec/2021	18:00		PLANNED	Requested	
288	RQ73879	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	29/Dec/2021	10:00	29/Dec/2021	12:00		PLANNED	Requested	
289	RQ73972	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	Pre-winter mtc of line	28/Dec/2021	10:00	28/Dec/2021	17:00		PLANNED	Requested	
290	RQ73877	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	28/Dec/2021	10:00	28/Dec/2021	12:00		PLANNED	Requested	
291	RQ73878	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	27/Dec/2021	10:00	27/Dec/2021	12:00		PLANNED	Requested	
292	RQ73977	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	Half yearly mtc of line and bay equipment	17/Dec/2021	10:00	17/Dec/2021	17:00		PLANNED	Requested	
293	RQ73978	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	D	Half yearly mtc of line and bay equipment	15/Dec/2021	10:00	15/Dec/2021	17:00		PLANNED	Requested	
294	RQ73920	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For replacement and testing of 403 bay DPS main-2 relay	15/Dec/2021	09:30	15/Dec/2021	18:30		PLANNED	Requested	
295	RQ73922	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	D	For testing of 414 Bay LBB relay with both elements in DIA i.e with ICT-3 also	13/Dec/2021	10:30	13/Dec/2021	13:30		PLANNED	Requested	
296	RQ73921	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	D	For testing of 417Bay LBB relay with both elements in DIA i.e with ICT-4 also	10/Dec/2021	10:30	10/Dec/2021	13:30		PLANNED	Requested	
297	RQ73924	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For testing of 408 Bay LBB relay with both elements in DIA i.e with ICT-1 also	08/Dec/2021	10:30	08/Dec/2021	13:30		PLANNED	Requested	
298	RQ73923	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For testing of 411 Bay LBB relay with both elements in DIA i.e with ICT-2 also	06/Dec/2021	10:30	06/Dec/2021	13:30		PLANNED	Requested	
299	RQ73650	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	29/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested	
300	RQ73881	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	28/Dec/2021	16:00	28/Dec/2021	18:00		PLANNED	Requested	
301	RQ73884	OCC_189	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Tie Bay.	27/Dec/2021	16:00	27/Dec/2021	18:00		PLANNED	Requested	
302	RQ73651	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc	27/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested	
303	RQ73326	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	26/Dec/2021	08:30	31/Dec/2021	18:00		PLANNED	Requested	
304	RQ73327	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	26/Dec/2021	08:30	31/Dec/2021	18:00		PLANNED	Requested	
305	RQ73863	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	24/Dec/2021	09:00	24/Dec/2021	18:00		PLANNED	Requested	

306	RQ73687	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Annual Maintenance work eg ,insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper, string Hook etc. other ckt in Non auto mode	24/Dec/2021	08:00	24/Dec/2021	18:00	keeping A/R in non auto mode of both 400 KV Kota-Shreecement & 400 KV Shreecement bewar line from both ends	PLANNED	Requested	
307	RQ73658	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	D	For installation of bird diverter in sections under Alwar (Rajasthan) Forest	24/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
308	RQ73862	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	23/Dec/2021	09:00	23/Dec/2021	18:00		PLANNED	Requested	
309	RQ73378	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Rectification of broken E/W at Loc No 378-379	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested	
310	RQ73686	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Bird diverter fixing work into OPGW into line by keeping Other ckt A/R in Non auto mode	23/Dec/2021	08:00	23/Dec/2021	17:00	keeping A/R in non auto mode of ckt#1	PLANNED	Requested	
311	RQ73548	OCC_189	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	C	for SAS Integration	23/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
312	RQ73657	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	D	For installation of bird diverter in sections under Alwar (Rajasthan) Forest	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested	
313	RQ73371	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	D	For relay testing & Line AMP at Allahabad Substation	22/Dec/2021	09:00	22/Dec/2021	18:00		PLANNED	Requested	
314	RQ73861	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	POLYMER INSULATOR CLEANING WORK AND WINTER MAINTENANCE WORK	22/Dec/2021	09:00	22/Dec/2021	18:00		PLANNED	Requested	
315	RQ73685	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Bird diverter fixing work into OPGW into line by keeping Other ckt A/R in Non auto mode	22/Dec/2021	08:00	22/Dec/2021	17:00	keeping A/R in non auto mode of ckt#2	PLANNED	Requested	
316	RQ73372	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	D	Replacement of Glass Insulator disc at Location no 58 & 81	21/Dec/2021	09:00	21/Dec/2021	18:00		PLANNED	Requested	
317	RQ73364	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	D	AMP work	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested	
318	RQ74424	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Amritsar-Jalandhar ckt-2, 400KV Jalandhar-Hamirpur ckt-1 & 400KV Hamirpur-Parbati Pooling Banala ckt-1.	21/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
319	RQ73458	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
320	RQ73463	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
321	RQ73462	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
322	RQ73461	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
323	RQ73325	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	20/Dec/2021	08:30	25/Dec/2021	18:00		PLANNED	Requested	
324	RQ73324	OCC_189	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	D	M2 Maintenance of GIS Bay under the supervision of OEM expert. Annual Planned Maintenance of POT Head Yard Equipments	20/Dec/2021	08:30	25/Dec/2021	18:00		PLANNED	Requested	
325	RQ73860	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	Refixing Conductor VD and Grading Ring	17/Dec/2021	10:00	17/Dec/2021	18:00		PLANNED	Requested	
326	RQ73547	OCC_189	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	C	for SAS Integration of Line	17/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested	

327	RQ73612	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	16/Dec/2021	08:00	30/Dec/2021	18:00			PLANNED	Requested
328	RQ73303	OCC_189	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	D	Annual Maintenance of Surge Arresters, CVT, Circuit Breaker & Relay Testing	15/Dec/2021	09:00	15/Dec/2021	18:00			PLANNED	Requested
329	RQ73954	OCC_189	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
330	RQ73370	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	D	For relays testing & Line AMP at Allahabad Substation	15/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
331	RQ73348	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	15/Dec/2021	08:00	24/Dec/2021	18:00			PLANNED	Requested
332	RQ73349	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	15/Dec/2021	08:00	24/Dec/2021	18:00			PLANNED	Requested
333	RQ73645	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	15/Dec/2021	08:00	15/Dec/2021	18:00	A/R OF 400 KV RAPPD-JAIPUR SOUTH		PLANNED	Requested
334	RQ73430	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	C	For replacement of old 89 A isolator of 400 kv Knp Panki I Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki(UPPCL) end.	15/Dec/2021	08:00	17/Dec/2021	18:00			PLANNED	Requested
335	RQ73663	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	D	SIDE HILL BENCHING WORKS IN SECTION 30-31	15/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
336	RQ74144	OCC_189	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Quarterly Maintenance work at 400KV GSS Bhadla	14/Dec/2021	16:00	14/Dec/2021	22:00			PLANNED	Requested
337	RQ73304	OCC_189	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Annual Maintenance of Surge Arresters, CVT, Circuit Breaker & Relay Testing	14/Dec/2021	09:00	14/Dec/2021	18:00			PLANNED	Requested
338	RQ73662	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	AMP WORK( 404 MAIN & 405 TIE BAY SHALL ALSO BE OPENED)	14/Dec/2021	09:00	14/Dec/2021	18:00			PLANNED	Requested
339	RQ73604	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	Porcelain insulator replacement work with Polymer insulators.	14/Dec/2021	08:00	14/Dec/2021	18:00			PLANNED	Requested
340	RQ73402	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	D	Insulator replacement and Insulator Cleaning work	14/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
341	RQ74353	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	Line maintenance work and insulator cleaning	14/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
342	RQ74352	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	Line maintenance work and insulator cleaning	14/Dec/2021	08:00	15/Dec/2021	18:00			PLANNED	Requested
343	RQ74143	OCC_189	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla	13/Dec/2021	16:00	13/Dec/2021	22:00			PLANNED	Requested
344	RQ74318	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	AMP work of Line equipment and transmission Line	13/Dec/2021	11:00	13/Dec/2021	13:00	AMP work of Line equipment and transmission Line		PLANNED	Requested
345	RQ73642	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	D	Insulator Cleaning Work	13/Dec/2021	09:00	13/Dec/2021	18:00			PLANNED	Requested
346	RQ73661	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	FOR AMP WORK ( 401 MAIN & 402 TIE BAY SHALL ALSO BE OPENED)	13/Dec/2021	09:00	13/Dec/2021	18:00			PLANNED	Requested
347	RQ73971	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	13/Dec/2021	09:00	16/Dec/2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),		PLANNED	Requested
348	RQ73603	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	Porcelain insulator replacement work with Polymer insulators.	13/Dec/2021	08:00	13/Dec/2021	18:00			PLANNED	Requested
349	RQ73428	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	C	For replacement of old 89 B isolator of 400 kv Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki(UPPCL) end.	12/Dec/2021	08:00	14/Dec/2021	18:00			PLANNED	Requested
350	RQ73401	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	Insulator replacement and Insulator Cleaning work	12/Dec/2021	08:00	13/Dec/2021	18:00			PLANNED	Requested



351	RQ73682	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	D	For taking Kanpur-1 Line Reactor into service after Aircell replacement work	11/Dec/2021	15:00	11/Dec/2021	16:00		PLANNED	Requested
352	RQ74316	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	D	AMP work of Line equipment and transmission Line	11/Dec/2021	11:00	11/Dec/2021	13:00	AMP work of Line equipment and transmission Line	PLANNED	Requested
353	RQ73857	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	D	Refixing Conductor VD, Arcing horn, and CC Ring	11/Dec/2021	10:00	14/Dec/2021	18:00		PLANNED	Requested
354	RQ73613	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	D	Porcelain insulator replacement work with Polymer insulators	11/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
355	RQ74317	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	AMP work of Line equipment and transmission Line	10/Dec/2021	11:00	10/Dec/2021	13:00	AMP work of Line equipment and transmission Line	PLANNED	Requested
356	RQ73800	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	D	FOR REPLACEMENT OF FLASHED CLR POLYMER INSULATOR(R-PHASE) AT TOWER NO. 976	10/Dec/2021	10:00	10/Dec/2021	14:00		PLANNED	Requested
357	RQ74329	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	Spacer fixing and CC/Grading Ring tightening	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
358	RQ73546	OCC_189	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	C	for SAS Integration of Line	10/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
359	RQ73392	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	D	Insulator Cleaning Work	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
360	RQ73369	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	C	Tapping of new diverted section of the 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	10/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
361	RQ73368	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	C	Tapping of new diverted section of the 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	10/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
362	RQ73721	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	C	For restoration of 400 kV Bus-1	09/Dec/2021	10:00	11/Dec/2021	22:00		PLANNED	Requested
363	RQ73720	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	C	For restoration of 400 kV Bus-1	09/Dec/2021	10:00	11/Dec/2021	22:00		PLANNED	Requested
364	RQ73722	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	C	For restoration of 400 kV Bus-1	09/Dec/2021	10:00	11/Dec/2021	22:00		PLANNED	Requested
365	RQ73399	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	D	Insulator Cleaning Work	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
366	RQ73431	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	For replacement of old 89 A isolator of 400 kV Knp Panki II Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki (UPPCL) end.	09/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
367	RQ73964	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	08/Dec/2021	09:00	11/Dec/2021	11:00	For interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Requested
368	RQ73417	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	08/Dec/2021	09:00	09/Dec/2021	17:00	Annual Planned Maintenance	PLANNED	Requested
369	RQ74015	OCC_189	shcement_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	Replacement of Puncture Insulator	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
370	RQ74325	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	Spacer fixing and CC/Grading Ring tightening	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
371	RQ73398	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	D	Insulator Cleaning Work	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
372	RQ73606	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Porcelain insulator replacement work with Polymer insulators.	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
373	RQ74016	OCC_189	shcement_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Replacement of Puncture Insulator	07/Dec/2021	08:00	07/Dec/2021	18:00	Approved in OCC 188, but shutdown not availed due to contractor unavailability	PLANNED	Requested
374	RQ73394	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-2	D	Insulator Cleaning Work	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
375	RQ73605	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Porcelain insulator replacement work with Polymer insulators.	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
376	RQ74331	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	D	412 89L Isolator retrofitment of 400KV Fatehabad Line	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
377	RQ73420	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	06/Dec/2021	09:00	07/Dec/2021	17:00	Annual Planned Maintenance	PLANNED	Requested

378	RQ73377	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	"Insulator replacement and cleaning work "	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
379	RQ73380	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	C	For Stringing (tapping and crossing) and de- stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link Expressway	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
380	RQ73379	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	C	For Stringing (tapping and crossing) and de- stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link Expressway	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
381	RQ74328	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	D	Spacer fixing and CC/Grading Ring tightening	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
382	RQ73393	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	D	Insulator Cleaning Work	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
383	RQ73429	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	For replacement of old 89 B isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki (UPPCL) end.	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
384	RQ73391	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	D	Insulator Cleaning Work	05/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
385	RQ74332	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	D	407 89L Isolator retrofitment of 400KV Moga Line-1	05/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
386	RQ74324	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	D	Spacer fixing and CC/Grading Ring tightening	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
387	RQ73390	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	Insulator Cleaning Work	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
388	RQ73397	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	D	Insulator Cleaning Work	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
389	RQ73856	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	Refixing Arcing horn , Grading Ring and CC Ring	03/Dec/2021	10:00	03/Dec/2021	18:00		PLANNED	Requested	
390	RQ73705	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA_2 -BHADLA (PG) CKT-2	D	For installation of Bird Diverter	03/Dec/2021	08:00	04/Dec/2021	18:00	Kindly approve from 22.11.21 to 23.11.21 and Other Ckt will be in non-auto mode	PLANNED	Requested	
391	RQ73357	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	Replacement of Porcelain Insulator with Polymer insulator	03/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
392	RQ73637	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	Insulator Cleaning Work for winter preparedness	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
393	RQ74336	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	403 89L Isolator retrofitment of 400KV PG Bhiwani Line-1	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
394	RQ73855	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Refixing Conductor VD, Arcing horn , Grading Ring and CC Ring	02/Dec/2021	10:00	02/Dec/2021	18:00		PLANNED	Requested	
395	RQ73679	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	C	S/D Due to NHAI DIVERSION WORK	02/Dec/2021	09:00	09/Dec/2021	18:00	NHAI DIVERSION WORK	PLANNED	Requested	
396	RQ73684	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	FOR TESTING OF FSC-3 SIGNALS DUE TO HMI & GATEWAY INTEGRATION	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested	
397	RQ73715	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	For installation of Bird Diverter	02/Dec/2021	08:00	02/Dec/2021	18:00	Kindly approve on 28.11.2021 and Other Ckt will be in non-auto mode	PLANNED	Requested	
398	RQ73376	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Cleaning Work	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
399	RQ73854	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Refixing Conductor VD, Arcing horn , Grading Ring and CC Ring	01/Dec/2021	10:00	01/Dec/2021	18:00		PLANNED	Requested	
400	RQ73683	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	FOR TESTING OF FSC-2 SIGNALS DUE TO HMI & GATEWAY INTEGRATION	01/Dec/2021	09:00	01/Dec/2021	17:00		PLANNED	Requested	
401	RQ73734	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
402	RQ73729	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(P G) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement project.	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
403	RQ73724	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off)	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	

404	RQ73345	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	C	S/D required from 25.11.21 to 04.12.21 for 'Line diversion work due to construction of M/s Kribhko new railway line Diversion between tower no 457 and 461	01/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
405	RQ73731	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	D	OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
406	RQ73725	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
407	RQ73723	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
408	RQ73694	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-1	D	For installation of Bird Diverter	01/Dec/2021	08:00	02/Dec/2021	18:00	Kindly approve from 25.11.21 to 26.11.21	PLANNED	Requested	
409	RQ73759	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-1	D	For installation of Bird Diverter	01/Dec/2021	08:00	31/Dec/2021	18:00	S/D may be availed on dt 28.11.21 to 29.11.2021& Other Ckt will be in non-auto mode	PLANNED	Requested	
410	RQ73714	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	For installation of Bird Diverter	01/Dec/2021	08:00	01/Dec/2021	18:00	Kindly approve on 27.11.2021 and Other Ckt will be in non-auto mode	PLANNED	Requested	
411	RQ73704	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA_2 -BHADLA (PG) CKT-1	D	For installation of Bird Diverter	01/Dec/2021	08:00	02/Dec/2021	18:00	Kindly approve from 24.11.21 to 25.11.21 and Other Ckt will be in non-auto mode	PLANNED	Requested	
412	RQ73760	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-2	D	For installation of Bird Diverter	01/Dec/2021	08:00	31/Dec/2021	18:00	Line is under construction. Other Ckt will be in non-auto mode.S/D may be availed on dt 28.11.21 to 29.11.2021	PLANNED	Requested	
413	RQ73736	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	D	OPGW laying pending 13 kms in this line under Reliable Communication package (Auto Reclose off)	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
414	RQ73356	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	Replacement of Porcelain Insulator with Polymer insulator	01/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
415	RQ73728	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project.	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
416	RQ74346	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-1	C	Restoration of contingent scheme to approved scheme. Line construction activities	01/Dec/2021	08:00	15/Dec/2021	18:00	Kindly approve from 24.11.2021 to 08.12.2021	PLANNED	Requested	
417	RQ74347	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA_2 -BHADLA (PG) CKT-2	C	Restoration of contingent scheme to approved scheme. Line construction activities	01/Dec/2021	08:00	15/Dec/2021	18:00	Kindly approve from 24.11.2021 to 08.12.2021	PLANNED	Requested	
418	RQ73765	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01/Dec/2021	08:00	01/Dec/2021	18:00	For OPGW laying under reliable communication project. S/D may be availed on dt 25.11.21	PLANNED	Requested	
419	RQ73764	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01/Dec/2021	08:00	01/Dec/2021	18:00	For OPGW laying under reliable communication project.S/D may be availed on dt 25.11.21	PLANNED	Requested	
420	RQ73763	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	D	For Diamond crossing at loc-126-127 with 400KV Dadri-Panipat-2 line of loc-134-135	01/Dec/2021	08:00	01/Dec/2021	18:00	For OPGW laying under reliable communication project.S/D may be availed on dt 25.11.21	PLANNED	Requested	
421	RQ73375	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Cleaning Work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
422	RQ73354	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
423	RQ73352	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
424	RQ73353	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	

425	RQ73403	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	C	For construction of Air Core Series Reactor at Kanpur 400KV switchyard under SS 34 Extension Package	01/Dec/2021	08:00	31/Dec/2021	18:00	26 days for erection and 5 days of HV testing for commissioning of Series Line Reactor under SS 34 Extension Work at Kanpur 400 kv. Erection of bus duct with switchgear- 55 module, air bushing- 12 no., gas compartment-23 No., GIS bus duct coupling- 64 Nos.	PLANNED	Requested	
426	RQ73730	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	OPGW laying completed (170 out of 190 Kms), Auto Recloser off permission required - minor rectification	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	
427	RQ73611	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	01/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
428	RQ74405	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	20/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
429	RQ74427	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
430	RQ74426	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
431	RQ74465	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
432	RQ74425	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
433	RQ74466	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
434	RQ74444	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	28/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
435	RQ74443	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	23/Dec/2021	07:00	27/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
436	RQ74341	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	D	Protection testing of Main-2 relay after replacement	03/Dec/2021	10:00	03/Dec/2021	14:00	Protection testing of Main-2 relay after replacement	PLANNED	Requested	
437	RQ74434	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	22/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
438	RQ74445	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	22/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
439	RQ73302	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	D	Cleaning of Disc/Polymer rubber insulator, removing bird beat & bird nest from tower	27/Dec/2021	09:00	30/Dec/2021	21:00		PLANNED	Requested	
440	RQ73289	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(UP) (UP) CKT-1	D	For removing PG clamp and jumper tightening.	27/Dec/2021	08:00	31/Dec/2021	17:00		PLANNED	Requested	
441	RQ73284	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	For routine bay maintenance work	21/Dec/2021	10:00	21/Dec/2021	18:00		PLANNED	Requested	
442	RQ73293	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	D	line Jumper Tightening and other works	20/Dec/2021	10:00	24/Dec/2021	19:00		PLANNED	Requested	
443	RQ73301	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	D	Cleaning of Disc/Polymer rubber insulator, removing bird beat & bird nest from tower	20/Dec/2021	09:00	25/Dec/2021	17:00		PLANNED	Requested	
444	RQ73288	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	D	For disc cleaning of mentioned Line."	19/Dec/2021	10:00	21/Dec/2021	17:00		PLANNED	Requested	
445	RQ73287	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	D	For disc cleaning of mentioned Line."	16/Dec/2021	10:00	18/Dec/2021	17:00		PLANNED	Requested	
446	RQ73297	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	C	for stringing at 400KV 5/5 Panki from gentry no 6 to 7	14/Dec/2021	09:00	16/Dec/2021	18:00		PLANNED	Requested	
447	RQ73295	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	D	Jumper tightening, Tree cutting ,vibration damper relocating, spacer replacement	13/Dec/2021	09:30	20/Dec/2021	18:00		PLANNED	Requested	

448	RQ73290	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	C	Bay maintenance work.	13/Dec/2021	08:00	14/Dec/2021	17:00		PLANNED	Requested	
449	RQ73312	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	D	General maintenance and jumper tightening	09/Dec/2021	10:00	10/Dec/2021	18:00		PLANNED	Requested	
450	RQ73277	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	D	for changing fixed contact of 400kv bareilly- Unnao ckt- 1, B pase Pantograph isolator connected to main bus I ")	06/Dec/2021	08:00	06/Dec/2021	17:00		PLANNED	Requested	
451	RQ73283	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	For routine bay maintenance and isolating 50MVAr Reactor for Centrifuging work	03/Dec/2021	10:00	03/Dec/2021	18:00		PLANNED	Requested	
452	RQ73294	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	D	Jumper tightening, Tree cutting ,vibration damper relocating,spacer replacement	03/Dec/2021	09:30	10/Dec/2021	18:00		PLANNED	Requested	
453	RQ73298	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	D	for replacement of damage Y phase insulator string of tower location no 228 & R phase string of 229	03/Dec/2021	09:00	03/Dec/2021	18:00		PLANNED	Requested	
454	RQ74399	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	25/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
455	RQ74404	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Baspa HEP -Karcham Wangtoo Ckt-I.	25/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
456	RQ73459	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
457	RQ73460	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	20/Dec/2021	09:00	21/Dec/2021	17:00	Final Testing and Commissioning of Station Event Logger	PLANNED	Requested	
458	RQ74400	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-II.	20/Dec/2021	07:00	24/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
459	RQ73551	OCC_189	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 85 - 106.	09/Dec/2021	09:00	15/Dec/2021	17:00	KW-NJ ckt-2	PLANNED	Requested	
460	RQ73552	OCC_189	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	C	Rectification of jumbled conductor in between tower span, Y Phase and new spacer damper to be fitted as per requirement at tower no. 34 - 35.	06/Dec/2021	09:00	08/Dec/2021	17:00	KW-Baspa ckt-1	PLANNED	Requested	
461	RQ73419	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	03/Dec/2021	09:00	04/Dec/2021	17:00	Annual Planned Maintenance	PLANNED	Requested	
462	RQ73550	OCC_189	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	C	Rectification of jumbled conductor in between tower span, B Phase and new spacer damper to be fitted as per requirement at tower no. 76 - 77.	03/Dec/2021	09:00	05/Dec/2021	17:00	KW-NJ ckt-1	PLANNED	Requested	
463	RQ73418	OCC_189	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	01/Dec/2021	09:00	02/Dec/2021	17:00	Annual Planned Maintenance	PLANNED	Requested	
464	RQ73553	OCC_189	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	C	Rectification of jumbled conductor in between tower span, B Phase and new spacer damper to be fitted as per requirement at tower no. 31 - 32.	01/Dec/2021	09:00	03/Dec/2021	17:00	KW-Baspa ckt-2	PLANNED	Requested	
465	RQ74403	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	24/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
466	RQ74397	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	19/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
467	RQ74402	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
468	RQ74398	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	

469	RQ74389	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	25/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
470	RQ74383	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11/Dec/2021	07:00	24/Dec/2021	18:00	Kindly approve	PLANNED	Requested
471	RQ74388	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	06/Dec/2021	07:00	10/Dec/2021	18:00	Kindly approve	PLANNED	Requested
472	RQ74382	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	05/Dec/2021	18:00	Kindly approve	PLANNED	Requested
473	RQ74395	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	25/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
474	RQ74393	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11/Dec/2021	07:00	24/Dec/2021	18:00	Kindly approve	PLANNED	Requested
475	RQ74394	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	06/Dec/2021	07:00	10/Dec/2021	18:00	Kindly approve	PLANNED	Requested
476	RQ74392	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	05/Dec/2021	18:00	Kindly approve	PLANNED	Requested
477	RQ73415	OCC_189	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	C	Connection of New equipments with existing 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.& commissioning with Series Reactor in Line	24/Dec/2021	08:00	31/Dec/2021	20:00		PLANNED	Requested
478	RQ73416	OCC_189	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	C	Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-2 at Mohindergrah HVDC station.	01/Dec/2021	08:00	22/Dec/2021	20:00		PLANNED	Requested
479	RQ74432	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	23/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
480	RQ74433	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Nalagarh-Banala Ckt-1.	10/Dec/2021	07:00	22/Dec/2021	18:00	Kindly approve	PLANNED	Requested
481	RQ74431	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	09/Dec/2021	18:00	Kindly approve	PLANNED	Requested
482	RQ74464	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
483	RQ74158	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	D	Quarterly Preventive Maintenance and testing work. And 400 KV LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	22/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
484	RQ74140	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	D	Quarterly Maintenance	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
485	RQ74150	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Half yearly Maintenance & testing work	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
486	RQ74151	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Half yearly Maintenance & testing work	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested
487	RQ74147	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	Quarterly Maintenance work along with line reactor at 400KV GSS Bhadla	15/Dec/2021	16:00	16/Dec/2021	22:00		PLANNED	Requested
488	RQ74162	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla	12/Dec/2021	16:00	12/Dec/2021	22:00		PLANNED	Requested
489	RQ74146	OCC_189	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	D	Quarterly Maintenance Line with Reactor (50 MVAR Line Reactor) at Ramgarh	10/Dec/2021	16:00	10/Dec/2021	22:00		PLANNED	Requested

490	RQ74157	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	D	Quarterly Maintenance	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
491	RQ74163	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	C	Annual maintenance and testing of bay equipment at kawai and Chhabra both end	10/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested	
492	RQ73927	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	D	QUARTERLY MAINTENANCE WORK OF Main and Tie BAY EQUIPMENTS	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
493	RQ74145	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	D	Quarterly Maintenance Line with Reactor (50 MVAR Line Reactor) at Ramgarh	08/Dec/2021	16:00	08/Dec/2021	22:00		PLANNED	Requested	
494	RQ74161	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	D	Annual maintenance and testing of bay equipment's (Metering CT,CVT & Isolators).	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
495	RQ74164	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	Preventive Maintenance work of Bay at both end & line	08/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
496	RQ74160	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	D	Quarterly Maintenance at both end	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
497	RQ74141	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	D	Preventive Maintenance work of Bay & line	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
498	RQ74159	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	Quarterly Maintenance at both end	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
499	RQ73957	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	C	For complete Mechanism Overhauling and Testing of Circuit Breaker in supervision of Service Engineer of OEM i.e. M/s CGPISL	03/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
500	RQ74166	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	D	Routine Maintenane of 400 KV CHITTOR-BHILWARA CKT-1 BAY(4252B) ASSOCIATED EQUIPMENTS	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
501	RQ74156	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	D	Routine maintenane of 400 KV AJMER-BHILWARA CKT-2 BAY(4452B) ASSOCIATED EQUIPMENTS	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
502	RQ74155	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	D	Routine Maintenane of 400 KV AJMER-BHILWARA CKT-1 BAY(4352B) ASSOCIATED EQUIPMENTS	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
503	RQ73840	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	D	for Construction of RUB (Railway Under Bridge) on NH-58 at Raiwala , Haridwar by NHAI	22/Dec/2021	06:00	23/Dec/2021	18:00		PLANNED	Requested	
504	RQ74475	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	21/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
505	RQ74471	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Wangtoo Ckt-1.	15/Dec/2021	07:00	20/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
506	RQ74473	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
507	RQ74474	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	14/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
508	RQ74381	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	21/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
509	RQ74385	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb - Sorang ckt-1 & 400 kv Sorang-Wangtoo ckt-1.	16/Dec/2021	07:00	20/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
510	RQ74380	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	06/Dec/2021	07:00	15/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
511	RQ74384	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb - Sorang ckt-1 & 400 kv Sorang-Wangtoo ckt-1.	01/Dec/2021	07:00	05/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
512	RQ74142	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla	17/Dec/2021	16:00	17/Dec/2021	22:00		PLANNED	Requested	
513	RQ73709	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	D	For installation of Bird Diverter	01/Dec/2021	08:00	01/Dec/2021	18:00	Kindly approve on 26.11.2021 and Other parallel Ckt will be in non-auto mode	PLANNED	Requested	
514	RQ73866	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15/Dec/2021	09:00	15/Dec/2021	18:00		PLANNED	Requested	
515	RQ73867	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15/Dec/2021	09:00	15/Dec/2021	18:00		PLANNED	Requested	

516	RQ73766	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested
517	RQ73767	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	Connecting tapping point to LILO Line connecting to Dwarka SS	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested
518	RQ73901	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	for checking and providing copper earth bond and other works as per PMS	03/Dec/2021	09:00	03/Dec/2021	17:00		PLANNED	Requested
519	RQ73903	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	for replacing damaged spacers and other works as per PMS	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested
520	RQ73902	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	D	for replacing damaged spacers and other works as per PMS	01/Dec/2021	09:00	01/Dec/2021	17:00		PLANNED	Requested
521	RQ73285	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	For routine bay maintenance work	10/Dec/2021	10:00	10/Dec/2021	18:00		PLANNED	Requested
522	RQ73735	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested
523	RQ74148	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	Half Yearly Maintenance	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
524	RQ74152	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Half Yearly Maintenance	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
525	RQ73726	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Auto Reclose off is required for OPGW works under Fibre Optics Communication Package (Additional Requirement)	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested
526	RQ74249	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	D	Pre-foggy Mtc.	09/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
527	RQ74242	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	D	Pre-foggy Mtc.	07/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
528	RQ74234	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	C	Replacement of Directional O/C earth fault and LBB Relay.	03/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
529	RQ74230	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	C	Replacement of Distance protection main II and O/C earth fault relay & Pre-Foggy mtc.	01/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
530	RQ73959	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	tan delta testing of line CVt and Bus ckt breakers & mtc of line isolators.	03/Dec/2021	10:00	03/Dec/2021	17:00	along with 400kv bus-2	PLANNED	Requested
531	RQ73947	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	tan delta testing of line CVt and mtc of line isolators.	01/Dec/2021	15:00	01/Dec/2021	18:00	Ckt-2 remain in service	PLANNED	Requested
532	RQ73220	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	D	Over Head Crossing By U/C 765 kv S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-reclosure in OFF Mode.	03/Dec/2021	08:00	07/Dec/2021	19:00		PLANNED	Requested
533	RQ73221	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	D	Over Head Crossing By U/C 765 kv S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-recloser in OFF Mode.	03/Dec/2021	08:00	07/Dec/2021	19:00		PLANNED	Requested
534	RQ74348	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	Erection of Tower adjacent to Khetri-Sikar Line-1 FOR BAY EXTNETION WORKS AT KHETRI SS	01/Dec/2021	08:00	01/Dec/2021	18:00	Kindly approve for 30.11.2021	PLANNED	Requested
535	RQ74462	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
536	RQ74463	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
537	RQ73656	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	D	To carry out the Capacitance & Tan delta testing of CB's grading CT, Bus CVT as per PMS	31/Dec/2021	10:00	31/Dec/2021	15:00		PLANNED	Requested
538	RQ73655	OCC_189	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	D	To carry out the Capacitance & Tan delta testing of CB's grading CT, Bus CVT as per PMS	30/Dec/2021	10:00	30/Dec/2021	15:00		PLANNED	Requested
539	RQ73900	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT BAMBOLI(DV)	D	for CT ,CVT & CB Tan delta and capacitance testing as per PMS schedule	10/Dec/2021	08:00	10/Dec/2021	17:30	load shall be shared to 400KV Bus-1	PLANNED	Requested
540	RQ73899	OCC_189	slcdv_sd	BUS	400KV BUS 1 AT BAMBOLI(DV)	D	for CT ,CVT & CB Tan delta and capacitance testing as per PMS schedule	09/Dec/2021	08:00	09/Dec/2021	17:30	load shall be shared to 400KV Bus-2	PLANNED	Requested
541	RQ74083	OCC_189	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	D	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog	04/Dec/2021	09:00	04/Dec/2021	18:00		PLANNED	Requested
542	RQ73955	OCC_189	slcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	D	Mtc of bus isolators and CB testings	03/Dec/2021	10:00	03/Dec/2021	17:00	along with 400kv jhajjar ckt-2	PLANNED	Requested
543	RQ74082	OCC_189	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	D	Cleaning of BPI of oid unwanted tripping due to fog	01/Dec/2021	09:00	01/Dec/2021	18:00		PLANNED	Requested



544	RQ73993	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	30/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested
545	RQ73991	OCC_189	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
546	RQ73992	OCC_189	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
547	RQ73995	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	D	Annual maintenance of Bus-Bar.	09/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
548	RQ73994	OCC_189	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	D	Annual maintenance of Bus-Bar.	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
549	RQ73266	OCC_189	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	D	Annual Maintenance work"	28/Dec/2021	09:30	29/Dec/2021	19:00		PLANNED	Requested
550	RQ73265	OCC_189	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	D	Annual Maintenance work"	27/Dec/2021	09:30	28/Dec/2021	19:00		PLANNED	Requested
551	RQ73270	OCC_189	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	C	For Annual Maintenance & Testing ( There is no load interruption	14/Dec/2021	09:00	14/Dec/2021	17:30		PLANNED	Requested
552	RQ73448	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For replacement of old 89 A isolator of 400 kv Knp Panki I Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki(UPPCL) end.	13/Dec/2021	09:00	18/Dec/2021	18:00		PLANNED	Requested
553	RQ73449	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	For replacement of old 89 B isolator of 400 kv Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki(UPPCL) end	12/Dec/2021	09:00	14/Dec/2021	18:00		PLANNED	Requested
554	RQ73269	OCC_189	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	C	For Annual Maintenance & Testing ( There is no load interruption	11/Dec/2021	09:00	11/Dec/2021	15:30		PLANNED	Requested
555	RQ73268	OCC_189	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(UP)	C	For Annual Maintenance & Testing ( There is no load interruption	10/Dec/2021	09:00	10/Dec/2021	15:30		PLANNED	Requested
556	RQ73447	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For replacement of old 89 A isolator of 400 kv Knp Panki II Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki (UPPCL) end.	09/Dec/2021	09:00	11/Dec/2021	18:00		PLANNED	Requested
557	RQ73267	OCC_189	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	C	To attend hot point corresponding to 29A Isolators of 400KV Sarnath-Anapara L3, 400KV Sarnath-Anapara L5 & 400KV Sarnath-Azamgarh Bay.,"	07/Dec/2021	09:00	09/Dec/2021	18:00		PLANNED	Requested
558	RQ73446	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	For replacement of old 89 B isolator of 400 kv Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki (UPPCL) end.	06/Dec/2021	09:00	08/Dec/2021	18:00		PLANNED	Requested
559	RQ74210	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	D	Quarterly Maintenance	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested
560	RQ74211	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	D	Quarterly Maintenance	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested
561	RQ74215	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	23/Dec/2021	16:00	23/Dec/2021	22:00		PLANNED	Requested
562	RQ74214	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	22/Dec/2021	16:00	22/Dec/2021	22:00		PLANNED	Requested
563	RQ74208	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	D	To replace remaining damaged 400 kv Post Insulator	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested
564	RQ74219	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	D	Quarterly Maintenance	18/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested
565	RQ74218	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	D	Quarterly Maintenance	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
566	RQ73953	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	C	FOR MAINTAINCE WORK	15/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested
567	RQ74217	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Half yearly Maintance & testing work	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
568	RQ73907	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	For testing of equipments under Main Bus-II	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
569	RQ74216	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Half yearly Maintance & testing work	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
570	RQ73951	OCC_189	sldcrs_sd	BUS	400KV BUS 2 CHHABRA(RS)	C	For annual maintenance work and attending other issues regarding Bus Isolator of different elements of 400 kv Bus-II.at Chhabra	10/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested
571	RQ73906	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	D	For testing of equipments under Main Bus-I	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
572	RQ74212	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	D	Half Yearly Maintenance	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
573	RQ74213	OCC_189	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	D	Half Yearly Maintenance	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
574	RQ74139	OCC_189	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested
575	RQ73782	OCC_189	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested

576	RQ74351	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	D	For installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	27/Dec/2021	09:00	30/Dec/2021	18:00	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	PLANNED	Requested
577	RQ74138	OCC_189	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested
578	RQ73781	OCC_189	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested
579	RQ74137	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26/Dec/2021	08:00	26/Dec/2021	18:00		PLANNED	Requested
580	RQ73780	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	26/Dec/2021	08:00	26/Dec/2021	18:00		PLANNED	Requested
581	RQ74302	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	D	Jumpering from B/B-II to new isolator under NRSS-XL	26/Dec/2021	08:00	26/Dec/2021	18:00		PLANNED	Requested
582	RQ74136	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25/Dec/2021	08:00	25/Dec/2021	18:00		PLANNED	Requested
583	RQ73779	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK & TESTING	25/Dec/2021	08:00	25/Dec/2021	18:00		PLANNED	Requested
584	RQ74298	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	Isolator Erection under 400KV B/B-II under NRSS-XL project	25/Dec/2021	08:00	25/Dec/2021	18:00		PLANNED	Requested
585	RQ74301	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	Jumpering from B/B-I to new isolator under NRSS-XL	24/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested
586	RQ74297	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	Isolator Erection under 400KV B/B-I under NRSS-XL project	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
587	RQ73787	OCC_189	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	D	Isolator alignment of bay 424,427	22/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
588	RQ73445	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	D	For updation of relay settings	20/Dec/2021	09:00	20/Dec/2021	14:00		PLANNED	Requested
589	RQ74291	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	C	Integration of Newly installed Recator bus bar with exiting 400KV Bus Bar	17/Dec/2021	09:00	19/Dec/2021	18:00		PLANNED	Requested
590	RQ73961	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	For Bus AMP work	15/Dec/2021	09:00	15/Dec/2021	18:00	For Bus AMP work	PLANNED	Requested
591	RQ73960	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	D	For Bus AMP work	14/Dec/2021	09:00	14/Dec/2021	18:00	For Bus AMP work	PLANNED	Requested
592	RQ74290	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	C	Integration of Newly installed Recator bus bar with exiting 400KV Bus Bar	14/Dec/2021	09:00	16/Dec/2021	18:00		PLANNED	Requested
593	RQ73786	OCC_189	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	D	Isolator alignment of bay -422 425	14/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested
594	RQ73963	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	13/Dec/2021	09:00	16/Dec/2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Requested
595	RQ74300	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	09/Dec/2021	09:00	09/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
596	RQ73792	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	C	For restoration of 400 kv Bus-I	09/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
597	RQ74373	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	D	For AMP works.	08/Dec/2021	09:00	08/Dec/2021	18:00	For AMP works.	PLANNED	Requested
598	RQ74299	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	08/Dec/2021	09:00	08/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
599	RQ73962	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	08/Dec/2021	09:00	11/Dec/2021	11:00	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay 409 & 400KV Lahal 2 Bay(409),	PLANNED	Requested
600	RQ73791	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)	D	Amp work	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
601	RQ74335	OCC_189	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	07/Dec/2021	09:00	07/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
602	RQ73790	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)	D	Amp work	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested

603	RQ74334	OCC_189	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	06/Dec/2021	09:00	06/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested	
604	RQ73848	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	D	AMP work	05/Dec/2021	10:00	05/Dec/2021	18:00		PLANNED	Requested	
605	RQ73439	OCC_189	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	D	AMP work	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
606	RQ73775	OCC_189	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	D	For equipment erection and Bus bar connection of new 400 kv ICT bay	04/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
607	RQ73847	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	D	AMP work	03/Dec/2021	10:00	03/Dec/2021	18:00		PLANNED	Requested	
608	RQ73518	OCC_189	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	D	Busbar stability and connection for 400 kv ICT-3	02/Dec/2021	18:00	02/Dec/2021	23:00		PLANNED	Requested	
609	RQ74295	OCC_189	cpcc1_sd	BUS	400KV B/B-II stability testing under NRSS-XL project	D	400KV B/B-II stability testing under NRSS-XL project	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
610	RQ73438	OCC_189	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	D	AMP work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
611	RQ74294	OCC_189	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	400KV B/B-I stability testing under NRSS-XL project	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
612	RQ73943	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	D	Periodic Maintenance	27/Dec/2021	09:00	27/Dec/2021	17:00		PLANNED	Requested	
613	RQ74129	OCC_189	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA TPS(PG)	D	Annual Maintenance	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
614	RQ74128	OCC_189	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA TPS(PG)	D	Annual Maintenance	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
615	RQ73919	OCC_189	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus Bar Protection with Bus-2	24/Dec/2021	09:30	24/Dec/2021	21:30		PLANNED	Requested	
616	RQ73918	OCC_189	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus Bar Protection with Bus-1	22/Dec/2021	09:30	22/Dec/2021	21:30		PLANNED	Requested	
617	RQ73873	OCC_189	sldchr_sd	BUS	400KV BUS 1 AT DHANODA(HV)	D	General mtc of Bus Isolators	06/Dec/2021	09:00	06/Dec/2021	18:00		PLANNED	Requested	
618	RQ74209	OCC_189	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	D	Maintenance of 400 KV Bus - 1 & its connecting isolators.	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
619	RQ74292	OCC_189	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	D	Half yearly mtc.	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
620	RQ74288	OCC_189	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	D	बे उपकरणों की वार्षिक मंटेनेन्स	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
621	RQ74286	OCC_189	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	D	बे उपकरणों की वार्षिक मंटेनेन्स	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
622	RQ74284	OCC_189	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	For installation of yellow phase Limb of Bus-II Isolator No. 405	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
623	RQ74017	OCC_189	shcement_sd	BUS	400KV BUS 1 AT SHREE CEMENT(SCL)	D	Replacement of Bus-1 Faulty CVT (Y Phase)	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
624	RQ73263	OCC_189	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	D	Attending the mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay and testing of CBs & CTs of Bus Coupler. (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC. ")	07/Dec/2021	10:00	07/Dec/2021	15:00		PLANNED	Requested	
625	RQ73549	OCC_189	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	C	for TBC-2 bay Bus-4 Isolator prblm attending work	02/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
626	RQ73797	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	D	FOR AMP WORK	29/Dec/2021	08:00	29/Dec/2021	18:00		PLANNED	Requested	
627	RQ73798	OCC_189	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	C	FOR REPLACEMENT WORK OF KANPUR-1 LINE REACTOR AIRCELL	10/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
628	RQ73796	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	D	FOR AMP WORK	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
629	RQ74447	OCC_189	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	D	Half Yearly Maintenance	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
630	RQ74448	OCC_189	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	D	Half Yearly Maintenance	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
631	RQ73795	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	D	FOR AMP WORK	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	

632	RQ73794	OCC_189	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	D	FOR AMP WORK	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
633	RQ73946	OCC_189	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PG)	D	Periodic Maintenance	29/Dec/2021	09:00	29/Dec/2021	17:00		PLANNED	Requested	
634	RQ73945	OCC_189	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Periodic Maintenance	07/Dec/2021	09:00	07/Dec/2021	17:00		PLANNED	Requested	
635	RQ74439	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	D	Quarterly Maintenance	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
636	RQ74437	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	19/Dec/2021	16:00	19/Dec/2021	22:00		PLANNED	Requested	
637	RQ74438	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Half yearly Maintance & testing work	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
638	RQ74440	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	D	Preventive Maintenance work of Bay	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
639	RQ74436	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	D	Quarterly Maintenance	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
640	RQ74441	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	D	Quarterly Maintenance	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
641	RQ74435	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
642	RQ74442	OCC_189	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	D	Half Yearly Maintenance	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
643	RQ73988	OCC_189	cpcc2_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	C	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	15/Dec/2021	10:00	15/Dec/2021	18:00	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	PLANNED	Requested	
644	RQ73989	OCC_189	cpcc2_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	C	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	15/Dec/2021	10:00	15/Dec/2021	18:00	For 5-Yearly GIS Gas Tripping check Bus Reactor Bay at BBMB Dehar Switchyard.	PLANNED	Requested	
645	RQ74401	OCC_189	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	D	For Final Commissioning of CSD	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
646	RQ73793	OCC_189	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	D	FOR AMP WORK	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
647	RQ73260	OCC_189	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	D	For replacement of 400 KV ,R AND Y phase bushing of 63 mvar busreactor at 400 kv s/s orai")	07/Dec/2021	10:00	14/Dec/2021	13:00		PLANNED	Requested	
648	RQ73257	OCC_189	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	C	For Centrifuging of transformer oil of 50MVar line Reactor")	03/Dec/2021	10:00	06/Dec/2021	16:00		PLANNED	Requested	
649	RQ73258	OCC_189	stuup_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	C	Replacement of 50 MVAR Bus Reactor by new 125 MVAR Bus Reactor.")	02/Dec/2021	08:00	31/Dec/2021	17:00		PLANNED	Requested	
650	RQ73887	OCC_189	sldchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR intergartion at Bhopal further The system availability will not affet as it would charged through main Bay.	30/Dec/2021	13:00	30/Dec/2021	15:00		PLANNED	Requested	
651	RQ73888	OCC_189	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR intergartion at Bhopal further The system availability will not affet as it would charged through main Bay.	29/Dec/2021	13:00	29/Dec/2021	15:00		PLANNED	Requested	
652	RQ73886	OCC_189	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR intergartion at Bhopal further The system availability will not affet as it would charged through main Bay.	28/Dec/2021	13:00	28/Dec/2021	15:00		PLANNED	Requested	

653	RQ73883	OCC_189	sldchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR intergation at Bhopal further The system availability will not affet as it would charged through Main Bay.	27/Dec/2021	13:00	27/Dec/2021	15:00		PLANNED	Requested	
654	RQ74119	OCC_189	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
655	RQ74118	OCC_189	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
656	RQ74115	OCC_189	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	28/Dec/2021	09:00	28/Dec/2021	17:00		PLANNED	Requested	
657	RQ74117	OCC_189	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
658	RQ74116	OCC_189	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
659	RQ74114	OCC_189	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	27/Dec/2021	09:00	27/Dec/2021	17:00		PLANNED	Requested	
660	RQ74113	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	23/Dec/2021	09:00	23/Dec/2021	17:00		PLANNED	Requested	
661	RQ74105	OCC_189	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Dec/2021	09:00	22/Dec/2021	17:00		PLANNED	Requested	
662	RQ74112	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	21/Dec/2021	09:00	21/Dec/2021	17:00		PLANNED	Requested	
663	RQ74111	OCC_189	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening of clamp and connectors of 421 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	20/Dec/2021	09:00	20/Dec/2021	17:00		PLANNED	Requested	
664	RQ74104	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Dec/2021	09:00	16/Dec/2021	17:00		PLANNED	Requested	
665	RQ74110	OCC_189	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	16/Dec/2021	09:00	16/Dec/2021	17:00		PLANNED	Requested	
666	RQ74109	OCC_189	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	09/Dec/2021	09:00	09/Dec/2021	17:00		PLANNED	Requested	
667	RQ74108	OCC_189	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK	07/Dec/2021	09:00	07/Dec/2021	17:00		PLANNED	Requested	
668	RQ74103	OCC_189	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	06/Dec/2021	09:00	06/Dec/2021	17:00		PLANNED	Requested	

669	RQ74107	OCC_189	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(P5)	D	Nut bolt tightening of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	06/Dec/2021	09:00	06/Dec/2021	17:00		PLANNED	Requested	
670	RQ74106	OCC_189	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(P5)	D	Nut bolt tightening of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panels and BMK	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested	
671	RQ74102	OCC_189	slcdps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (P5) CKT-1 AT MUKTSAR(P5)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Dec/2021	09:00	01/Dec/2021	17:00		PLANNED	Requested	
672	RQ74391	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 AT MEERUT(PG)	C	Relay Testing and Commissioning Work of 2*50MVAR Bus Reactors	28/Dec/2021	08:00	29/Dec/2021	18:00	Muzaffarnagar & Future Bus Reactor Tie bay (40910) and Future Main Bay (409)	PLANNED	Requested	
673	RQ73590	OCC_189	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 4 AT MOGA(PG)	C	For Retrofitting of Isolator operating mechanism	27/Dec/2021	09:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
674	RQ74342	OCC_189	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(R5) (PG) CKT-1 @MERTA(R5) AT MERTA(R5)	D	FOR AMP WORK	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested	
675	RQ73817	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG)	D	For Oil Sample of Bay 413	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested	
676	RQ73843	OCC_189	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	C	CB replacement work & AMP	22/Dec/2021	10:00	28/Dec/2021	18:00		PLANNED	Requested	
677	RQ74276	OCC_189	cpcc1_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 1 AT MEERUT(PG) AND 400KV MEERUT-MANDOLA (PG) CKT-1	C	CB Pole Overhauling Work. Lines and ICT will remain charged through their respective main bays	22/Dec/2021	10:00	25/Dec/2021	18:00		PLANNED	Requested	
678	RQ73816	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	21/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested	
679	RQ73818	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	C	For Overhauling of CB at Sikar Ss	21/Dec/2021	08:00	25/Dec/2021	18:00		PLANNED	Requested	
680	RQ73826	OCC_189	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)	C	Commissioning of new ICT-III/Bays and integration with existing system.	21/Dec/2021	08:00	20/Jan/2022	18:00		PLANNED	Requested	
681	RQ73591	OCC_189	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	C	For Retrofitting of Isolator operating mechanism	20/Dec/2021	09:00	24/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
682	RQ73853	OCC_189	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MEERUT(PG)	C	Pole Overhauling Work of Main Bay CB. ICT Will remain charged through Tie Bay from HV side.	18/Dec/2021	10:00	22/Dec/2021	18:00		PLANNED	Requested	
683	RQ74267	OCC_189	cpcc1_sd	BAY	405 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400/220KV 315 MVA ICT 3 AT MEERUT(PG)	C	CB Pole Overhauling Work. Lines and ICT will remain charged through their respective main bays	18/Dec/2021	10:00	21/Dec/2021	18:00		PLANNED	Requested	
684	RQ73926	OCC_189	slcdcr_sd	BAY	422 MAIN BAY - 400 KV AJMER(R5)-AJMER(PG) (PG) CKT-1 AT AJMER(R5)	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
685	RQ73925	OCC_189	slcdcr_sd	BAY	419 MAIN BAY - 400 KV AJMER(R5)-AJMER(PG) (PG) CKT-2 AT AJMER(R5)	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
686	RQ73842	OCC_189	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	C	CB replacement work	15/Dec/2021	10:00	21/Dec/2021	18:00		PLANNED	Requested	

687	RQ73851	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400KV MEERUT-BAGHPAT (PG) CKT-1 AND 400KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT(PG)	C	CB Mechanism Overhauling Work. Both Lines will remain charged through their respective main bays	14/Dec/2021	10:00	17/Dec/2021	18:00		PLANNED	Requested	
688	RQ74350	OCC_189	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	C	ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required.	14/Dec/2021	08:00	19/Dec/2021	18:00		PLANNED	Requested	
689	RQ73670	OCC_189	slcdc_sd	BAY	415 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 (POWERGRID)	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compresso	13/Dec/2021	10:00	13/Dec/2021	15:00	line remain in service through bay 416	PLANNED	Requested	
690	RQ73592	OCC_189	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	C	For Retrofitting of Isolator operating mechanism	13/Dec/2021	09:00	17/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
691	RQ73815	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	11/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
692	RQ73852	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 400KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT(PG)	C	CB Mechanism Overhauling Work. Line will remain charged through Tie Bay	10/Dec/2021	10:00	13/Dec/2021	18:00		PLANNED	Requested	
693	RQ73825	OCC_189	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	10/Dec/2021	09:00	10/Dec/2021	18:00		PLANNED	Requested	
694	RQ73824	OCC_189	cpcc1_sd	BAY	421 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 1 AT 400 KV BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	09/Dec/2021	09:00	09/Dec/2021	18:00		PLANNED	Requested	
695	RQ73844	OCC_189	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	C	CB replacement work	08/Dec/2021	10:00	14/Dec/2021	18:00		PLANNED	Requested	
696	RQ73823	OCC_189	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE AT BHADLA(PG)	D	For AMP Work of 420 TIE BAY - FATEGARH LINE 2 TIE BAY	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
697	RQ73594	OCC_189	cpcc2_sd	BAY	406 MAIN BAY - 400KV MOGA-FATEHABAD (PG) CKT-1 AT MOGA(PG)	C	For Retrofitting of Isolator operating mechanism	07/Dec/2021	09:00	11/Dec/2021	18:30	Kindly approve	PLANNED	Requested	
698	RQ73822	OCC_189	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	D	Amp work	07/Dec/2021	08:00	07/Dec/2021	18:00	419 MAIN BAY - FATEGARH LINE-2 MAIN BAY	PLANNED	Requested	
699	RQ73850	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400KV MEERUT-BAGHPAT (PG) CKT-1 AT MEERUT(PG)	C	CB Mechanism Overhauling Work. Line will remain charged through Tie Bay	06/Dec/2021	10:00	09/Dec/2021	18:00		PLANNED	Requested	
700	RQ74272	OCC_189	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	C	To Replace the isolator no 427	06/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
701	RQ74270	OCC_189	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	वे उपकरणों की वार्षिक मैनटेनेन्स	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
702	RQ74366	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	D	For AMP WORK	04/Dec/2021	08:00	04/Dec/2021	18:00	417 TIE BAY- BHADLA -2 TIE BAY	PLANNED	Requested	
703	RQ74357	OCC_189	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	D	For AMP WORK	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	

704	RQ73821	OCC_189	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)	D	AMP work	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
705	RQ74271	OCC_189	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	D	बे उपकरणों की वार्षिक मैनटेनेन्स	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
706	RQ74127	OCC_189	cpcc1_sd	BAY	411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	FOR AMP WORK	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
707	RQ73820	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	D	AMP work	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
708	RQ73615	OCC_189	cpcc3_sd	BAY	W12.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-4 AT 400 KV AGRA(PG) (POWERGRID)	D	S/d of Z4 filter bank and Z4-Z3 tie bay is required together for replacement of Z4 main bay R-ph CT.	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
709	RQ73614	OCC_189	cpcc3_sd	BAY	W12.Q3 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-4 (POWERGRID)	D	S/d of Z4 filter bank and Z4-Z3 tie bay is required together for replacement of Z4 main bay R-ph CT.	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
710	RQ74268	OCC_189	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	बे उपकरणों की वार्षिक मैनटेनेन्स	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
711	RQ73841	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	C	CB replacement work	01/Dec/2021	10:00	07/Dec/2021	18:00		PLANNED	Requested	
712	RQ73593	OCC_189	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	C	For Retrofitting of Isolator operating mechanism	01/Dec/2021	09:00	05/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
713	RQ74349	OCC_189	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	C	For Installation of IPS Aluminum tube conductor for construction of New Bus Reactor bay in Bay No 427.	01/Dec/2021	09:00	20/Dec/2021	18:00	For Installation of IPS Aluminum tube conductor for construction of New Bus Reactor bay in Bay No 427.	PLANNED	Requested	
714	RQ73819	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	D	AMP work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
715	RQ74396	OCC_189	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	D	Amp work	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
716	RQ73814	OCC_189	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	01/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested	
717	RQ74269	OCC_189	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	D	बे उपकरणों की वार्षिक मैनटेनेन्स	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
718	RQ73545	OCC_189	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	C	for SAS Integration of Bay	27/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested	



719	RQ73544	OCC_189	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	C	for Main Breaker, Bus Isolator and Line isolator SAS integration	19/Dec/2021	08:00	22/Dec/2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Requested	
720	RQ73543	OCC_189	singrauli_sd	BAY	403 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2 AT SINGRAULI(NT)	C	for SAS Integration of Main Bay Breaker and Bus and Line Isolator	13/Dec/2021	08:00	16/Dec/2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Requested	
721	RQ73542	OCC_189	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 AT SINGRAULI(NT)	C	for SAS Integration of Main Bay Breaker and Bus and Line Isolator	06/Dec/2021	08:00	09/Dec/2021	18:00	Line will be in service through TBC-1 Bus	PLANNED	Requested	
722	RQ73897	OCC_189	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMBOLI(DV)	D	for CB testing and other pms works	23/Dec/2021	09:30	23/Dec/2021	13:30	line remain in service through bay 401	PLANNED	Requested	
723	RQ73898	OCC_189	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMBOLI(DV)	D	for CB testing and other pms works	22/Dec/2021	09:30	22/Dec/2021	13:30	line remain in service through bay 402	PLANNED	Requested	
724	RQ73895	OCC_189	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMBOLI(DV)	D	for CB testing and other pms works	21/Dec/2021	09:30	21/Dec/2021	13:30	line remain in service through bay 404	PLANNED	Requested	
725	RQ73896	OCC_189	sldcdv_sd	BAY	404 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMBOLI(DV)	D	for CB testing and other pms works	17/Dec/2021	09:30	17/Dec/2021	13:30	line remain in service through bay 405	PLANNED	Requested	
726	RQ73892	OCC_189	sldcdv_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMBOLI(DV) AND 400KV BUS 2 AT BAMBOLI(DV)	D	for CB testing and other pms works	16/Dec/2021	09:30	16/Dec/2021	13:30	ict remain in service through bay 410	PLANNED	Requested	
727	RQ73891	OCC_189	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMBOLI(DV) AND 400KV BUS 1 AT BAMBOLI(DV)	D	for CB testing and other pms works	15/Dec/2021	09:30	15/Dec/2021	13:30	ict remain in service through bay 412	PLANNED	Requested	
728	RQ73668	OCC_189	sldcdv_sd	BAY	417 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 (DTL)	D	Annual PMS testing of CB and Gen mtc as per OS manual .also replacement of oil and cleaning of compressor	14/Dec/2021	10:00	14/Dec/2021	15:00	line remain in service through bay 418	PLANNED	Requested	
729	RQ73894	OCC_189	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMBOLI(DV) AND 400KV BUS 2 AT BAMBOLI(DV)	D	for CB testing and other pms works	14/Dec/2021	09:30	14/Dec/2021	13:30	ict remain in service through bay 407	PLANNED	Requested	
730	RQ73933	OCC_189	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	13/Dec/2021	10:00	13/Dec/2021	13:00	urrently bay 410 is on no load ,ICT-2 is not available.	PLANNED	Requested	
731	RQ73893	OCC_189	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMBOLI(DV) AND 400KV BUS 1 AT BAMBOLI(DV)	D	for CB testing and other pms works	13/Dec/2021	09:30	13/Dec/2021	13:30	ict remain in service through bay 409	PLANNED	Requested	
732	RQ74002	OCC_189	sldcdv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	C	Retrofitting of 420KV SF6 Circuit Breaker in bay 405	11/Dec/2021	09:00	20/Dec/2021	18:00		PLANNED	Requested	
733	RQ73928	OCC_189	sldcdv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	10/Dec/2021	14:00	10/Dec/2021	17:30	currently bay 409 is on no load ,ICT-2 is not available.	PLANNED	Requested	
734	RQ73934	OCC_189	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	10/Dec/2021	10:00	10/Dec/2021	13:00	ct-1 remain in service through bay 406	PLANNED	Requested	
735	RQ73929	OCC_189	sldcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJIAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	09/Dec/2021	14:00	09/Dec/2021	17:30	line remain in service through bay 415 &416	PLANNED	Requested	

736	RQ73930	OCC_189	slcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	09/Dec/2021	10:00	09/Dec/2021	13:00	ict-3 remain in service through bay 412	PLANNED	Requested	
737	RQ73931	OCC_189	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	08/Dec/2021	14:00	08/Dec/2021	17:30	element remain in service through bay 411 & 413	PLANNED	Requested	
738	RQ73671	OCC_189	slcdv_sd	BAY	418 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 (DTL) AT BAWANA(DV)	D	Annual PMS testing of CB and Gen mtc as per OS manual ,also replacement of oil and cleaning of compresso	08/Dec/2021	10:00	08/Dec/2021	15:00	line remain in service through bay 417	PLANNED	Requested	
739	RQ73932	OCC_189	slcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	08/Dec/2021	10:00	08/Dec/2021	13:00	line remain in service through bay 412	PLANNED	Requested	
740	RQ73935	OCC_189	slcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	07/Dec/2021	14:00	07/Dec/2021	17:30	line remain in service through bay 403	PLANNED	Requested	
741	RQ73669	OCC_189	slcdv_sd	BAY	416 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 (DTL)	D	Annual PMS testing of CB and Gen mtc as per OS manual ,also replacement of oil and cleaning of compresso	07/Dec/2021	10:00	07/Dec/2021	15:00	line remain in service through bay 415	PLANNED	Requested	
742	RQ73936	OCC_189	slcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	07/Dec/2021	10:00	07/Dec/2021	13:00	line remain in service through bay 404	PLANNED	Requested	
743	RQ73937	OCC_189	slcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	06/Dec/2021	13:00	06/Dec/2021	17:30	line remain in service through bay 401	PLANNED	Requested	
744	RQ73938	OCC_189	slcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	D	Testing of Breakers (Timing & DCRM),LA and CT IR testing bay mtc as per PMS schedule of DTL	06/Dec/2021	10:00	06/Dec/2021	13:00	line remain in service through bay 402	PLANNED	Requested	
745	RQ74003	OCC_189	slcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	C	Retrofitting of 420KV SF6 Circuit Breaker in bay 408	02/Dec/2021	09:00	10/Dec/2021	18:00		PLANNED	Requested	
746	RQ74004	OCC_189	slcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	C	Testing & checking of 220.6MVA Transformer GTGT#4	01/Dec/2021	09:00	03/Dec/2021	18:00		PLANNED	Requested	
747	RQ73675	OCC_189	slcdv_sd	BAY	403 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL)	D	Annual PMS testing of CB & Gen Mtc as per OS manual ,also replacement of oil and cleaning of compressor.	01/Dec/2021	08:00	31/Dec/2021	18:00	line remain in service through bay 404	PLANNED	Requested	
748	RQ73676	OCC_189	slcdv_sd	BAY	404 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL)	D	Annual PMS testing of CB & Gen Mtc as per OS manual ,also replacement of oil and cleaning of compressor	01/Dec/2021	08:00	31/Dec/2021	18:00	line remain in service through bay 403	PLANNED	Requested	
749	RQ73678	OCC_189	slcdv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	D	Annual PMS testing of CB & Gen Mtc as per OS manual ,also replacement of oil and cleaning of compressor	01/Dec/2021	08:00	31/Dec/2021	18:00	line remain in service through bay 402	PLANNED	Requested	
750	RQ73677	OCC_189	slcdv_sd	BAY	402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	D	Annual PMS testing of CB & Gen Mtc as per OS manual ,also replacement of oil and cleaning of compressor	01/Dec/2021	08:00	31/Dec/2021	18:00	line remain in service through bay 401	PLANNED	Requested	
751	RQ74477	OCC_189	slcds_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB 3. Measurement of Tan-delta of CTs	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested	
752	RQ74476	OCC_189	slcds_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB 3. Measurement of Tan-delta of CTs	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	

753	RQ73271	OCC_189	stuup_sd	BAY	408 BUS COUPLER BAY - 400KV BUS 1 AT DASNA(UP) AND 400KV BUS 2 AT DASNA(UP)	D	For Annual Maintenance & Testing ( There is no supply interruption	20/Dec/2021	10:00	20/Dec/2021	12:00		PLANNED	Requested	
754	RQ73273	OCC_189	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)	D	For Annual Maintenance & Testing ( There is no load interruption as load will be feed by Tie Bay	16/Dec/2021	10:00	16/Dec/2021	14:30		PLANNED	Requested	
755	RQ73274	OCC_189	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	For Annual Maintenance & Testing ( There is no load interruption as load will be feed by Main Bay	15/Dec/2021	10:00	15/Dec/2021	14:30		PLANNED	Requested	
756	RQ73310	OCC_189	stuup_sd	BAY	403 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 AT SARNATH(UP)	D	General maintenance of Bay & end to end testing of PLCC system	09/Dec/2021	09:00	09/Dec/2021	18:00		PLANNED	Requested	
757	RQ73311	OCC_189	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	D	General maintenance of Bay & end to end testing of PLCC system	08/Dec/2021	09:00	08/Dec/2021	18:00		PLANNED	Requested	
758	RQ73309	OCC_189	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	D	General maintenance of Bay & end to end testing of PLCC system	07/Dec/2021	09:00	07/Dec/2021	18:00		PLANNED	Requested	
759	RQ74455	OCC_189	slcdrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	18/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested	
760	RQ74456	OCC_189	slcdrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
761	RQ74457	OCC_189	slcdrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipment's (CT and Breaker).	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
762	RQ74364	OCC_189	cpcc1_sd	BAY	418 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL)	D	DGA oil sampling of CT after charging of one month	09/Dec/2021	14:00	09/Dec/2021	18:00		PLANNED	Requested	
763	RQ74359	OCC_189	cpcc1_sd	BAY	417 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	09/Dec/2021	09:00	09/Dec/2021	12:00		PLANNED	Requested	
764	RQ74365	OCC_189	cpcc1_sd	BAY	415 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL)	D	DGA oil sampling of CT after charging of one month	08/Dec/2021	09:00	08/Dec/2021	12:00		PLANNED	Requested	
765	RQ74362	OCC_189	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	08/Dec/2021	09:00	08/Dec/2021	12:00		PLANNED	Requested	
766	RQ74360	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	07/Dec/2021	14:00	07/Dec/2021	17:00		PLANNED	Requested	
767	RQ74361	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	07/Dec/2021	09:00	07/Dec/2021	12:00		PLANNED	Requested	
768	RQ74358	OCC_189	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	06/Dec/2021	14:00	06/Dec/2021	17:00		PLANNED	Requested	
769	RQ74363	OCC_189	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	D	DGA oil sampling of CT after charging of one month	06/Dec/2021	09:00	06/Dec/2021	12:00		PLANNED	Requested	

770	RQ74124	OCC_189	cpcc1_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	D	FOR AMP WORK	05/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
771	RQ74125	OCC_189	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	D	FOR AMP WORK	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested	
772	RQ74126	OCC_189	cpcc1_sd	BAY	412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL)	D	FOR AMP WORK	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
773	RQ73889	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through Tie Bay.	30/Dec/2021	16:00	30/Dec/2021	18:00		PLANNED	Requested	
774	RQ73890	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	D	For CCR integration at Bhopal further The system availability will not affect as it would be charged through Tie Bay.	29/Dec/2021	16:00	29/Dec/2021	18:00		PLANNED	Requested	
775	RQ73966	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	D	For yearly mtc of T/F and bay equipment	23/Dec/2021	09:00	23/Dec/2021	17:00		PLANNED	Requested	
776	RQ73965	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	D	For yearly mtc of T/F and bay equipment	21/Dec/2021	09:00	21/Dec/2021	17:00		PLANNED	Requested	
777	RQ73917	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	D	Annual mtc of transformer	20/Dec/2021	09:30	20/Dec/2021	18:30		PLANNED	Requested	
778	RQ73916	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	D	Annual mtc of transformer	17/Dec/2021	09:30	17/Dec/2021	18:30		PLANNED	Requested	
779	RQ73914	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	D	For testing of 414 Bay LBB relay with both elements in DIA i.e with ICT-3 also	13/Dec/2021	11:00	13/Dec/2021	12:00		PLANNED	Requested	
780	RQ73912	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	D	For testing of 408 Bay LBB relay with both elements in DIA i.e with ICT-1 also	08/Dec/2021	11:00	08/Dec/2021	12:00		PLANNED	Requested	
781	RQ73915	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	D	For testing of 417 Bay LBB relay with both elements in DIA i.e with ICT-4 also	08/Dec/2021	11:00	08/Dec/2021	12:00		PLANNED	Requested	
782	RQ73913	OCC_189	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	D	For testing of 411 Bay LBB relay with both elements in DIA i.e with ICT-2 also	06/Dec/2021	11:00	06/Dec/2021	12:00		PLANNED	Requested	
783	RQ74101	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 205 89A, 205 89B isolator	30/Dec/2021	09:00	30/Dec/2021	17:00	-	PLANNED	Requested	
784	RQ74100	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Maintenance of 202 89A, 202 89B isolator	29/Dec/2021	09:00	29/Dec/2021	17:00	-	PLANNED	Requested	
785	RQ74089	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	D	Periodic Maintenance	28/Dec/2021	09:00	28/Dec/2021	17:00		PLANNED	Requested	
786	RQ74099	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89A, 201 89B isolator	28/Dec/2021	09:00	28/Dec/2021	17:00	-	PLANNED	Requested	
787	RQ74088	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS)	D	Periodic Maintenance	22/Dec/2021	09:00	22/Dec/2021	17:00		PLANNED	Requested	
788	RQ74098	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 205 89L, 205 89C isolator, CT 205, CB 205,	21/Dec/2021	09:00	21/Dec/2021	17:00	-	PLANNED	Requested	
789	RQ74087	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Dec/2021	09:00	20/Dec/2021	17:00		PLANNED	Requested	
790	RQ74097	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of 412 89L, LA (HV), LA (LV), Body Cleaning of ICT	20/Dec/2021	09:00	20/Dec/2021	17:00	-	PLANNED	Requested	
791	RQ74092	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening	20/Dec/2021	09:00	20/Dec/2021	17:00		PLANNED	Requested	
792	RQ74096	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Testing to be done by Protection Team	17/Dec/2021	09:00	17/Dec/2021	17:00	-	PLANNED	Requested	
793	RQ74095	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Testing to be done by Protection Team	16/Dec/2021	09:00	16/Dec/2021	17:00	-	PLANNED	Requested	
794	RQ74094	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89L, 201 89C isolator, CT 201, CB 201,	14/Dec/2021	09:00	14/Dec/2021	17:00	-	PLANNED	Requested	
795	RQ74093	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	D	Annual maintenance/protection testing of ICT and its related equipments.	13/Dec/2021	09:00	17/Dec/2021	17:00	Shutdown required of ICT, ICT bays (HV, IV & Tie)	PLANNED	Requested	
796	RQ74091	OCC_189	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening	06/Dec/2021	09:00	06/Dec/2021	17:00		PLANNED	Requested	

797	RQ74086	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P5)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested	
798	RQ74090	OCC_189	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P5)	D	Nut bolt tightening and cleaning of HV and LV Bushings, OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tighteneing	02/Dec/2021	09:00	02/Dec/2021	17:00		PLANNED	Requested	
799	RQ73639	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	D	AMP work	29/Dec/2021	10:00	29/Dec/2021	18:00		PLANNED	Requested	
800	RQ74354	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	Fot testing of TEED protecxion for upcoming D1 No. 400KV 125 MVAR Reactor bay in Bay No 427.	29/Dec/2021	09:00	29/Dec/2021	18:00	Fot testing of TEED protecxion for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	PLANNED	Requested	
801	RQ74222	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	C	Retrofitment of existing 20989L AND 20989C Isolator By DTL	29/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested	
802	RQ74224	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	C	Retrofitment of existing 21589L AND 21589C Isolator By DTL	25/Dec/2021	08:00	26/Dec/2021	18:00		PLANNED	Requested	
803	RQ73753	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	D	PD sensor mounting and earth switch repair by NHVS	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested	
804	RQ73773	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	D	Soil dressing & soil removal from charged area	16/Dec/2021	15:00	18/Dec/2021	23:59		PLANNED	Requested	
805	RQ73770	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	S/D Required for replacement of 220 kv Side CB & AMP	16/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
806	RQ73755	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	D	AMP of ICT and associated bays	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
807	RQ73756	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	C	For Overhauling Work of ICT-02	12/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested	
808	RQ73384	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	D	AMP Works	11/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
809	RQ73769	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	C	S/D Required for replacement of 220 kv Side CB & AMP	11/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
810	RQ74339	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	D	FOR AMP WORKS	10/Dec/2021	10:00	10/Dec/2021	17:00	For AMP works	PLANNED	Requested	
811	RQ74337	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	D	FOR AMP WORKS	08/Dec/2021	10:00	08/Dec/2021	17:00	For AMP works	PLANNED	Requested	
812	RQ74379	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	D	For AMP works -ICT3 and hotspot rectification works Isolator	07/Dec/2021	10:00	07/Dec/2021	18:00	For AMP works - ICT3 and hotspot rectification works Isolator	PLANNED	Requested	
813	RQ74338	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	D	FOR AMP WORKS	06/Dec/2021	10:00	06/Dec/2021	17:00	For AMP works	PLANNED	Requested	
814	RQ73752	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	C	To attend oil leakage from bell tank of ICT-2 at Sikar Ss	06/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
815	RQ74225	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	C	Retrofitment of existing 20789L AND 20789C Isolator By DTL	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
816	RQ73771	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	C	S/D Required for replacement of 220 kv Side CB & AMP	06/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
817	RQ73514	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	Testing of Tie Bay 402 Bay with 401 bay	03/Dec/2021	18:00	03/Dec/2021	21:00		PLANNED	Requested	
818	RQ73395	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	D	AMP work	03/Dec/2021	09:00	03/Dec/2021	18:00		PLANNED	Requested	
819	RQ74374	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	D	FOR AMP	03/Dec/2021	09:00	03/Dec/2021	17:30	FOR AMP	PLANNED	Requested	
820	RQ73754	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	D	AMP of ICT and associated bays	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
821	RQ73772	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	D	Erection jumpering of bay 222 ICT-6	02/Dec/2021	15:00	12/Dec/2021	23:59	Along with ICT Bus shutdown also require simultaneously Bus-220 kv section B 1&2	PLANNED	Requested	
822	RQ73388	OCC_189	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	D	AMP Works	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
823	RQ74223	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	C	Retrofitment of existing 21289L AND 21289C Isolator By DTL	02/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
824	RQ73849	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	D	AMP work	01/Dec/2021	10:00	01/Dec/2021	18:00		PLANNED	Requested	
825	RQ74375	OCC_189	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	D	FOR AMP	01/Dec/2021	09:00	01/Dec/2021	17:30	FOR AMP	PLANNED	Requested	
826	RQ73389	OCC_189	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	D	For isolator replacement work	01/Dec/2021	09:00	01/Dec/2021	17:00		PLANNED	Requested	
827	RQ73768	OCC_189	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	C	S/D Required for replacement of 220 kv Side CB & AMP	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
828	RQ73255	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	D	General maintenance & routine testing of ( ICT - IV " )	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested	
829	RQ73234	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	For routine bay maintenance work	18/Dec/2021	10:00	18/Dec/2021	18:00		PLANNED	Requested	

830	RQ73254	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	C	Transformer all Gasket replacement, L.A. and CT replacement")	18/Dec/2021	09:00	17/Jan/2022	18:00		PLANNED	Requested	
831	RQ73253	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	D	For Routine Testing & Maintenance Work")	16/Dec/2021	09:00	16/Dec/2021	17:00		PLANNED	Requested	
832	RQ73251	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	D	For Routine Testing & Maintenance Work")	15/Dec/2021	10:00	15/Dec/2021	17:00		PLANNED	Requested	
833	RQ73243	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	D	For attending oil leakage of transformer	15/Dec/2021	09:30	15/Dec/2021	17:00		PLANNED	Requested	
834	RQ73252	OCC_189	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	D	For Routine Testing & Maintenance Work")	14/Dec/2021	09:00	14/Dec/2021	17:00		PLANNED	Requested	
835	RQ73229	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	D	preventive maintenance	14/Dec/2021	08:00	14/Dec/2021	17:00		PLANNED	Requested	
836	RQ73235	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	For routine bay maintenance work	13/Dec/2021	10:00	13/Dec/2021	18:00		PLANNED	Requested	
837	RQ73231	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	preventive maintenance	13/Dec/2021	08:00	13/Dec/2021	17:00		PLANNED	Requested	
838	RQ73224	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	D	Annual Maintenance Contract	13/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
839	RQ73250	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	D	For Routine Testing & Maintenance Work")	10/Dec/2021	10:00	10/Dec/2021	17:00		PLANNED	Requested	
840	RQ73247	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	C	To attend oil leakage from OLTC Tank & Radiators of ICT"	10/Dec/2021	09:00	17/Dec/2021	18:00		PLANNED	Requested	
841	RQ73236	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	D	General maintenance work will be done of 500MVA ICT-5th's bay	09/Dec/2021	10:00	09/Dec/2021	16:00		PLANNED	Requested	
842	RQ73226	OCC_189	stuup_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT ANPARA_C(LAN)	C	For Annual Maintenance work & station supply shall be maintained via ST#2 during overhauling of ST#1	09/Dec/2021	09:00	11/Dec/2021	18:00		PLANNED	Requested	
843	RQ73228	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT UNNAO(UP)	D	"Routine Protection Testing and Preventive Maintenance of Transformer and Testing of Circuit Breakers, CTs & Bushing of T/F at 400 KV S/S Unnao."	09/Dec/2021	09:00	09/Dec/2021	17:00		PLANNED	Requested	
844	RQ73275	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	D	Annual Maintenance, Transformer Testing of Bushing & C.T.	08/Dec/2021	10:00	09/Dec/2021	18:00		PLANNED	Requested	
845	RQ73239	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(U P)	D	"routine testing and maintenance ")	08/Dec/2021	09:00	08/Dec/2021	17:00		PLANNED	Requested	
846	RQ73249	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	D	For Routine Testing & Maintenance Work")	06/Dec/2021	10:00	06/Dec/2021	17:00		PLANNED	Requested	
847	RQ73233	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	For routine bay maintenance work	06/Dec/2021	10:00	06/Dec/2021	18:00		PLANNED	Requested	
848	RQ73245	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	D	General maintenance of ICT & shifting of energy meter to new panel	06/Dec/2021	09:00	06/Dec/2021	18:00		PLANNED	Requested	
849	RQ73244	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	D	For changing jumper of 220 KV Main bus-1 side Isolator	06/Dec/2021	09:00	06/Dec/2021	16:00		PLANNED	Requested	
850	RQ73241	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	D	"routine testing and maintenance ")	06/Dec/2021	08:00	07/Dec/2021	17:00		PLANNED	Requested	
851	RQ73230	OCC_189	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	D	preventive maintenance	01/Dec/2021	08:00	01/Dec/2021	17:30		PLANNED	Requested	
852	RQ74413	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	24/Dec/2021	16:00	24/Dec/2021	22:00		PLANNED	Requested	
853	RQ74419	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	D	Quarterly Maintenance	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested	
854	RQ74418	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	21/Dec/2021	16:00	21/Dec/2021	22:00		PLANNED	Requested	
855	RQ74410	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	20/Dec/2021	16:00	20/Dec/2021	22:00		PLANNED	Requested	
856	RQ74414	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	Quarterly Preventive Maintenance and testing work.	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
857	RQ74411	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Half yearly Maintance & testing work	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
858	RQ74409	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Half Yearly Maintenance	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
859	RQ74415	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH(RS)	D	Quarterly Maintenance	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested	
860	RQ74407	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	D	Quarterly Maintenance	12/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested	
861	RQ74420	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	D	Half Yearly Maintenance	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
862	RQ74416	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	D	Quarterly Maintenance	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
863	RQ74412	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	D	Quarterly Maintenance	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
864	RQ74423	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	D	Quarterly Maintenance	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested	
865	RQ74422	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	D	Quarterly Maintenance	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	

866	RQ74408	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	D	Half Yearly Maintenance	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested
867	RQ74421	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	D	Preventive Maintenance & Testing work of Transformer and Bay	02/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested
868	RQ74417	OCC_189	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	C	Painting Work and Quarterly maintenance.	01/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
869	RQ73305	OCC_189	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	D	Annual Maintenance of Transformer Bank, Circuit Breakers & Relays Testing	17/Dec/2021	09:00	17/Dec/2021	18:00		PLANNED	Requested
870	RQ73307	OCC_189	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	D	Annual Maintenance of Transformer Bank, Circuit Breakers & Relay Testing	16/Dec/2021	09:00	16/Dec/2021	18:00		PLANNED	Requested
871	RQ74279	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	D	To take isolator No. 410 in service.	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
872	RQ74278	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	D	To take isolator no. 427 in service and to bypass single pole isolator no 410.	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
873	RQ74277	OCC_189	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	D	To bypass isolator no 427	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested
874	RQ74472	OCC_189	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	C	Annual overhauling and electrical testing	13/Dec/2021	08:00	18/Dec/2021	18:00		PLANNED	Requested
875	RQ73423	OCC_189	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	D	Annual Planned Maintenance of GIS Line Bay & 400/22KV Station Transformer..	10/Dec/2021	09:00	11/Dec/2021	17:00	Annual Planned Maintenance	PLANNED	Requested
876	RQ73910	OCC_189	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	D	stringing of jack Bus for 500Mva Incomer(newly erected bay) it is not the shutdown of 500MVA ICT-2 but incomer from 220kV side needs ofF	02/Dec/2021	08:00	02/Dec/2021	18:00	220kV Bus-1, 2 & transfer Bus shutdown of half section is required in which Dial ckt-I & II, PPK-III ckt-I & II and I/C-II & III are required to put OFF.	PLANNED	Requested
877	RQ73911	OCC_189	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	D	stringing of jack Bus for 500Mva Incomer(newly erected bay) it is not the shutdown of 500MVA ICT -3 but incomer from 220kV side needs ofF	02/Dec/2021	08:00	02/Dec/2021	18:00	220kV Bus-1, 2 & transfer Bus shutdown of half section is required in which Dial ckt-I & II, PPK-III ckt-I & II and I/C-II & III are required to put OFF.	PLANNED	Requested
878	RQ73944	OCC_189	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	D	tan delta testing of ICT-1	01/Dec/2021	09:30	01/Dec/2021	15:00	ICT -3 & ICT-4 remain in service	PLANNED	Requested
879	RQ73373	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	D	AMP Works	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
880	RQ73386	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	D	AMP Works	13/Dec/2021	10:00	13/Dec/2021	18:00		PLANNED	Requested
881	RQ73232	OCC_189	stuup_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	D	preventive maintenace	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested
882	RQ73381	OCC_189	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT TANAKPUR(NH)	D	AMP Works	03/Dec/2021	09:00	03/Dec/2021	18:00		PLANNED	Requested
883	RQ74265	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ/समयपुर को स्वचालित करने हेतु	25/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested
884	RQ74266	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ को स्वचालित करने हेतु	25/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested
885	RQ74263	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ/समयपुर को स्वचालित करने हेतु	20/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested
886	RQ74264	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	C	Replacement of three no. 220 KV Current Transformer between A-3 and line isolator No. 207	20/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested
887	RQ74257	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	D	Yearly Mtc	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
888	RQ74149	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	For routine Line maintenance & Tree Trimming under the Line	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
889	RQ74259	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
890	RQ74260	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
891	RQ73982	OCC_189	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	D	to carry out CRM & timing testing of CB and gen mtc work as per PMS.	15/Dec/2021	10:00	15/Dec/2021	14:00	load managed by DTL	PLANNED	Requested
892	RQ74254	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	D	Mtc. Of critical polluted tower	15/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
893	RQ74256	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA L-GANGUWAL (BB) CKT-3	D	Annual mtc.	13/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
894	RQ74251	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	For Half Yearly mtc & replacemtn of TBC isolator of Bus-II.	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested

895	RQ74252	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	For Half Yearly mtc & replacemtn of TBC isolator of Bus-1.	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
896	RQ74255	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	D	Mtc. Of critical polluted tower	13/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
897	RQ74154	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	D	for overhauling of its circuit breaker at Dadri end and tree trimming work under line	13/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
898	RQ73999	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	D	To carry out CRM & Timing Testing of C.B. and general maintenance work as per PMS	11/Dec/2021	10:00	11/Dec/2021	14:00		PLANNED	Requested
899	RQ74247	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	D	Annual mtc.	11/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
900	RQ74327	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	C	220 केवी उपकेन्द्र, बीबीएमबी, बल्लबगढ को स्वचालित करने हेतु	10/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
901	RQ74330	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर/बल्लबगढ को स्वचालित करने हेतु	10/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
902	RQ74239	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	D	Mtc. Of critical polluted tower	09/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested
903	RQ74250	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For replacement of isolators.	09/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested
904	RQ74153	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For tree trimming Work under line	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
905	RQ73998	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	D	To carry out CRM & Timing Testing of C.B. and general maintenance work as per PMS	08/Dec/2021	10:00	08/Dec/2021	14:00		PLANNED	Requested
906	RQ74244	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Half yearly mtc.	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
907	RQ74238	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	D	Mtc. Of critical polluted tower	06/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
908	RQ74240	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	C	मैनूअल आईसोलेटर को मोटराईज्ड आईसोलेटर से बदलने हेतु	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
909	RQ74235	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
910	RQ74236	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
911	RQ74233	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	D	Yearly Mtc	03/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
912	RQ74232	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	D	Yearly mtc.	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested
913	RQ74231	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	Yearly mtc.	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
914	RQ73732	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Dec/2021	08:00	31/Dec/2021	18:00		PLANNED	Requested
915	RQ74221	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	D	Y.Mtc.	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
916	RQ74226	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	For Half Yearly mtc & replacement of TBC isolator of Bus-1.	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
917	RQ74227	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	For Half Yearly mtc & replacement of TBC isolator of Bus-1.	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
918	RQ74220	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	D	Pre winter Mtc.	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
919	RQ73976	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMS	22/Dec/2021	10:00	22/Dec/2021	16:00	load managed by DTL	PLANNED	Requested
920	RQ73975	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	to carry out tree trimming work and other gen mtc work as per PMS	18/Dec/2021	10:00	18/Dec/2021	16:00	load managed by DTL	PLANNED	Requested
921	RQ74280	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	C	Retrofitment of existing 20189L Isolator By DTL	16/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested
922	RQ74281	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	C	Retrofitment of existing 20289C Isolator By DTL	10/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
923	RQ73968	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	D	wet cleaning ,tightening of clamps ,PMS activities	07/Dec/2021	10:00	07/Dec/2021	17:00	load managed by DTL	PLANNED	Requested
924	RQ73967	OCC_189	slcdsv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	D	wet cleaning ,tightening of clamps ,PMS activities	06/Dec/2021	10:00	06/Dec/2021	17:00	load managed by DTL	PLANNED	Requested



925	RQ73970	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMs	04/Dec/2021	10:00	04/Dec/2021	16:00	load managed by DTL	PLANNED	Requested	
926	RQ73969	OCC_189	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	to carry out CRM, timing testing of CB and Gen mtc work of line and bay as per PMs	01/Dec/2021	10:00	01/Dec/2021	16:00	load managed by DTL	PLANNED	Requested	
927	RQ73667	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC2(HV) (HVPNL) CKT-2	D	FOR AMP WORK	21/Dec/2021	09:00	21/Dec/2021	18:00		PLANNED	Requested	
928	RQ73666	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC2(HV) (HVPNL) CKT-1	D	FOR AMP WORK	17/Dec/2021	09:00	17/Dec/2021	18:00		PLANNED	Requested	
929	RQ74258	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	D	Yearly Mtc	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
930	RQ74321	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	D	204 89L isolator retrofit of Fatehabad Line-1	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
931	RQ73717	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	12/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested	
932	RQ73716	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	11/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
933	RQ73719	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
934	RQ73845	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	D	REPLACEMENT OF DRIVING MECHANISM OF BUS BAR-II ISOLATOR (Q2) OF 204 GIS BAY MANESAR MAU CKT-II	09/Dec/2021	10:00	09/Dec/2021	18:00		PLANNED	Requested	
935	RQ73718	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1	D	TRANSFER BUS ISOLATOR 89C ALIGNMENT AND DIRECTION CORRECTION	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested	
936	RQ73652	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	AMP of 209L Rewari-2 Line Bay	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
937	RQ74470	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
938	RQ74469	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HV) (HV) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
939	RQ74467	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
940	RQ74468	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
941	RQ73483	OCC_189	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHWARA(RS) (PG) CKT-2	C	Annual Bay Maintenance Work, Line Equipments (CTS, CVTs and LAs etc) testing and Isolators of Station Buses checks.	21/Dec/2021	08:00	23/Dec/2021	18:00	Line Shutdown required	PLANNED	Requested	
942	RQ73342	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) CKT-1	D	To apply insulation Sleeve at Loc.No. - 71 to maintain adequate electrical clearance from Jumper to Tower Body.	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested	
943	RQ73859	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Refixing Conductor VD and Arcing horn	16/Dec/2021	10:00	16/Dec/2021	18:00		PLANNED	Requested	
944	RQ73648	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	16/Dec/2021	09:00	16/Dec/2021	18:00	A/R OF CKT-1 TO BE KEPT OFF AT BOTH END	PLANNED	Requested	
945	RQ74261	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HF)-PONG(BB) (PG) CKT-1	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested	
946	RQ73647	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	15/Dec/2021	09:00	15/Dec/2021	18:00	A/R OF CKT-2 TO BE KEPT OFF AT BOTH END	PLANNED	Requested	
947	RQ74406	OCC_189	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) CKT-1	D	installation of SF6 gas & air pressure transmitted and taking their feedback on SCADA system	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested	
948	RQ73649	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	FLASHED OVER INSULATOR TO BE REPLACED & BIRD GUARD TO BE FIXED AND CLEANING OF INSULATOR TO BE DONE	14/Dec/2021	09:00	14/Dec/2021	18:00		PLANNED	Requested	
949	RQ73480	OCC_189	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	C	Annual Bay Maintenance Work, Line Equipments (CTS, CVTs and LAs etc) testing and Isolators of Station Buses checks.	14/Dec/2021	08:00	16/Dec/2021	18:00	Line Shutdown required	PLANNED	Requested	
950	RQ74253	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HF)-PONG(BB) (PG) CKT-1	D	For Half Yearly mtc & replacement of TBC isolator of Bus-II.	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
951	RQ74319	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	D	207 89C Transfer Bus isolator retro fitment of I/A Line-2	13/Dec/2021	08:00	13/Dec/2021	18:00		PLANNED	Requested	
952	RQ73858	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Refixing Conductor VD and Arcing horn	12/Dec/2021	10:00	15/Dec/2021	18:00		PLANNED	Requested	

953	RQ73799	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-2	D	FOR REPLACEMENT OF FLASHED CLR POLYMER INSULATOR(B-PHASE) AT TOWER NO. 23	11/Dec/2021	10:00	11/Dec/2021	14:00		PLANNED	Requested
954	RQ74314	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	D	207 89L isolator retrofit of I/A Line-2	11/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested
955	RQ74372	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	D	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	09/Dec/2021	10:00	09/Dec/2021	17:00	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	PLANNED	Requested
956	RQ74313	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	D	206 89L isolator retrofit of I/A Line-1	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
957	RQ74371	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	D	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	08/Dec/2021	10:00	08/Dec/2021	17:00	AMP Work (Line equipment AMP Testing work at Kishenpur and Udhampur end)	PLANNED	Requested
958	RQ73280	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBARELLY(PG) (PG) CKT-3	D	220 kv Raebareli(PG)-Unchahar(NTPC)(220 kv Ckt-II")	07/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
959	RQ73476	OCC_189	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing and Isolators of Station Buses checks	07/Dec/2021	08:00	09/Dec/2021	18:00	Line shutdown required	PLANNED	Requested
960	RQ73762	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	C	For CB replacement work of FGPP-2 bay in 220 KV BBMB switchyard.	06/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested
961	RQ73659	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2	D	For protection AMP Work	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested
962	RQ73346	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	05/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
963	RQ73347	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	05/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
964	RQ73981	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	D	BAY AMP	04/Dec/2021	10:00	04/Dec/2021	17:00	BAY AMP	PLANNED	Requested
965	RQ74237	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	D	After replacement of isolators on TBC, S/d is required to take TBC in service.	04/Dec/2021	08:00	04/Dec/2021	18:00		PLANNED	Requested
966	RQ73974	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	D	BAY AMP	02/Dec/2021	10:00	02/Dec/2021	17:00	BAY AMP	PLANNED	Requested
967	RQ73660	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	D	For AMP of Line Bay at Sikar 55	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
968	RQ74390	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	FOR AMP WORKS	01/Dec/2021	10:00	01/Dec/2021	14:00	FOR AMP WORKS	PLANNED	Requested
969	RQ74228	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	D	For Half Yearly mtc & replacement of TBC isolator of Bus-1.	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
970	RQ73464	OCC_189	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	C	Annual Bay Maintenance Work, Line Equipments (CTs, CVTs and LAs etc) testing & checking and Isolators of Station Buses checks.	01/Dec/2021	08:00	03/Dec/2021	18:00	Line shutdown required	PLANNED	Requested
971	RQ73282	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBARELLY(PG)-BACHRAVAN(UP) (PG) CKT-1	D	For routine bay maintenance work	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
972	RQ74387	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-2	D	FOR BAY AMP WORKS	18/Dec/2021	09:00	18/Dec/2021	15:00	FOR BAY AMP WORKS	PLANNED	Requested
973	RQ74386	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-1	D	FOR BAY AMP WORKS	17/Dec/2021	09:00	17/Dec/2021	15:00	FOR BAY AMP WORKS	PLANNED	Requested
974	RQ73950	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	For line maintenance work	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested
975	RQ73949	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	D	For line and bay maintenance work	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
976	RQ73940	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	D	For Quarterly maintenance work of whole grid sub-station	05/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested
977	RQ73956	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	D	Quartly maintenance work	16/Dec/2021	08:00	16/Dec/2021	18:00		PLANNED	Requested
978	RQ73958	OCC_189	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	D	Quartly maintenance work	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
979	RQ73646	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	FOR AMP WORK	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested

980	RQ73654	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	Relay retrofitting of Main 1 ( From SEL to SIEMENS )	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested
981	RQ73653	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	AMP of 206L Bhiwadi-1 Line Bay and relay retrofitting of Main 1 ( From SEL to SIEMENS )	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested
982	RQ74344	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P) (PSTCL) CKT-2	D	FOR AMP WORKS	15/Dec/2021	10:00	15/Dec/2021	17:00	For AMP works	PLANNED	Requested
983	RQ74343	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P) (PSTCL) CKT-1	D	FOR AMP WORKS	14/Dec/2021	10:00	14/Dec/2021	17:00	For AMP works	PLANNED	Requested
984	RQ74345	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	D	FOR AMP WORKS	13/Dec/2021	10:00	13/Dec/2021	17:00	For AMP works	PLANNED	Requested
985	RQ74248	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	D	Annual mtc.	09/Dec/2021	08:00	09/Dec/2021	18:00		PLANNED	Requested
986	RQ74246	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	D	Annual mtc.	07/Dec/2021	08:00	07/Dec/2021	18:00		PLANNED	Requested
987	RQ74460	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
988	RQ74459	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
989	RQ74458	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
990	RQ73300	OCC_189	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06/Dec/2021	10:00	11/Dec/2021	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
991	RQ73299	OCC_189	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Dec/2021	10:00	04/Dec/2021	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
992	RQ74461	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
993	RQ74454	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
994	RQ74453	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
995	RQ73281	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBARELLY(PG) (UP) CKT-2	D	220 kv Raebarelli(PG)-Unchahar(NTPC)(220 kv) Ckt-lli)	14/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested
996	RQ73360	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	D	AMP of Line bay equipments	11/Dec/2021	10:00	11/Dec/2021	18:00		PLANNED	Requested
997	RQ73359	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	D	AMP of Line bay equipments	10/Dec/2021	10:00	10/Dec/2021	18:00		PLANNED	Requested
998	RQ73286	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	For routine bay maintenance work	04/Dec/2021	10:00	04/Dec/2021	18:00		PLANNED	Requested
999	RQ73990	OCC_189	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC20(UP) (UP) CKT-1	D	tan delta testing and mtc of equipments as per pMS at 220kv Ghazipur stn	01/Dec/2021	10:30	01/Dec/2021	14:30	normally remains on No load	PLANNED	Requested
1000	RQ73740	OCC_189	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	13/Dec/2021	09:00	13/Dec/2021	17:00		PLANNED	Requested
1001	RQ73739	OCC_189	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	08/Dec/2021	09:00	08/Dec/2021	17:00		PLANNED	Requested
1002	RQ73738	OCC_189	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	07/Dec/2021	09:00	07/Dec/2021	17:00		PLANNED	Requested

1003	RQ73737	OCC_189	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	06/Dec/2021	09:00	06/Dec/2021	17:00		PLANNED	Requested
1004	RQ73742	OCC_189	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	Stringing of 2nd Circuit of 220kv S/C transmission line on existing D/C Towers	05/Dec/2021	09:00	15/Dec/2021	17:00		PLANNED	Requested
1005	RQ73983	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	D	BAY AMP	06/Dec/2021	09:30	06/Dec/2021	17:00	BAY AMP	PLANNED	Requested
1006	RQ74241	OCC_189	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	06/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested
1007	RQ73761	OCC_189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	C	For CB replacement work of FGPP-1 bay in 220 KV BBMB switchyard.	01/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested
1008	RQ73404	OCC_189	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	Annual maintenance of 220 KV Line, Tightening of Jumpers, Replacement of Line Protection Relay and Bus Bar protection Relay in Budhil GIS	01/Dec/2021	08:00	11/Dec/2021	20:00	Budhil Plant is already under forced outage due to Flooding in power house from 26.10.21.	PLANNED	Requested
1009	RQ74452	OCC_189	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2021	07:00	31/Dec/2021	18:00	Kindly approve	PLANNED	Requested
1010	RQ74304	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20589B Isolator By DTL	30/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested
1011	RQ74169	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	30/Dec/2021	08:00	30/Dec/2021	18:00		PLANNED	Requested
1012	RQ74199	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	29/Dec/2021	08:00	29/Dec/2021	18:00		PLANNED	Requested
1013	RQ74168	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	29/Dec/2021	08:00	29/Dec/2021	18:00		PLANNED	Requested
1014	RQ73442	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	D	AMP Works	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested
1015	RQ74198	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested
1016	RQ74203	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	28/Dec/2021	08:00	28/Dec/2021	18:00		PLANNED	Requested
1017	RQ74201	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	27/Dec/2021	08:00	27/Dec/2021	18:00		PLANNED	Requested
1018	RQ74200	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	26/Dec/2021	08:00	26/Dec/2021	18:00		PLANNED	Requested
1019	RQ74315	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	Retrofitment of existing 21689B Isolator By DTL	24/Dec/2021	08:00	24/Dec/2021	18:00		PLANNED	Requested
1020	RQ74307	OCC_189	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	Retrofitment of existing 21689A Isolator By DTL	23/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
1021	RQ74229	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	Retrofitment of existing 21589B Isolator by DTL	22/Dec/2021	08:00	23/Dec/2021	18:00		PLANNED	Requested
1022	RQ74312	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	Retrofitment of existing 21689B Isolator By DTL	22/Dec/2021	08:00	22/Dec/2021	18:00		PLANNED	Requested
1023	RQ74303	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20589B Isolator By DTL	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
1024	RQ74296	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	Retrofitment of existing 20589A Isolator By DTL	19/Dec/2021	08:00	19/Dec/2021	18:00		PLANNED	Requested
1025	RQ74207	OCC_189	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	Retrofitment of existing 21289B Isolator by DTL	18/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested
1026	RQ74326	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20989B Isolator by DTL	17/Dec/2021	08:00	17/Dec/2021	18:00		PLANNED	Requested
1027	RQ74323	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20989B Isolator by DTL	15/Dec/2021	08:00	15/Dec/2021	18:00		PLANNED	Requested
1028	RQ74311	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	14/Dec/2021	09:00	14/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
1029	RQ74293	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	Retrofitment of existing 20189A Isolator By DTL	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
1030	RQ74289	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	Retrofitment of existing 20189A Isolator By DTL	14/Dec/2021	08:00	14/Dec/2021	18:00		PLANNED	Requested
1031	RQ74310	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	13/Dec/2021	09:00	13/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
1032	RQ74322	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20789B Isolator by DTL	12/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested
1033	RQ74287	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	Retrofitment of existing 20189A Isolator By DTL	12/Dec/2021	08:00	12/Dec/2021	18:00		PLANNED	Requested
1034	RQ74306	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	11/Dec/2021	09:00	11/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested
1035	RQ74305	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	10/Dec/2021	09:00	10/Dec/2021	19:00	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	PLANNED	Requested

1036	RQ74356	OCC_189	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	10/Dec/2021	09:00	11/Dec/2021	18:00	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	PLANNED	Requested	
1037	RQ74320	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20789B Isolator by DTL	10/Dec/2021	08:00	10/Dec/2021	18:00		PLANNED	Requested	
1038	RQ73846	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	D	SHUTDOWN OF BUS BAR-II IS REQUIRED FOR MANUAL OPERATION CHECK OF BUS BAR-II ISOLATOR (Q2) OF 204 GIS BAY MANESAR MAU CKT-II	09/Dec/2021	10:00	09/Dec/2021	18:00		PLANNED	Requested	
1039	RQ74355	OCC_189	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08/Dec/2021	09:00	09/Dec/2021	18:00	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	PLANNED	Requested	
1040	RQ73441	OCC_189	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	D	AMP work	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
1041	RQ74275	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20289A Isolator By DTL	08/Dec/2021	08:00	08/Dec/2021	18:00		PLANNED	Requested	
1042	RQ73427	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	D	AMP Works	07/Dec/2021	09:00	07/Dec/2021	18:00		PLANNED	Requested	
1043	RQ73440	OCC_189	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	D	AMP work	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
1044	RQ74273	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20289A Isolator by DTL	05/Dec/2021	08:00	05/Dec/2021	18:00		PLANNED	Requested	
1045	RQ73517	OCC_189	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) -BUS 1	D	Bus Stability for Bay 213 (400 kV ICT-3)	04/Dec/2021	18:00	04/Dec/2021	23:00	220 kV Bus 2A	PLANNED	Requested	
1046	RQ73777	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard	04/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
1047	RQ73774	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)	D	FOR AMP WORK	03/Dec/2021	08:00	03/Dec/2021	18:00		PLANNED	Requested	
1048	RQ73865	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	C	Bus Bar Augmentation of New Bay	03/Dec/2021	08:00	04/Dec/2021	18:00	Kindly approve for 29.11.21 to 30.11.21	PLANNED	Requested	
1049	RQ73776	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard	02/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
1050	RQ73788	OCC_189	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	D	HGIS Jumpering CRM testing IPS tube erection equipment testing	01/Dec/2021	15:00	15/Dec/2021	23:59	220 kV Section B Bus-1	PLANNED	Requested	
1051	RQ73789	OCC_189	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	D	HGIS Jumpering CRM testing IPS tube erection equipment testing	01/Dec/2021	15:00	15/Dec/2021	23:59	220 kV Section B Bus-2	PLANNED	Requested	
1052	RQ73778	OCC_189	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	D	FOR AMP WORK	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
1053	RQ73864	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	C	Bus Bar Augmentation of New Bay	01/Dec/2021	08:00	02/Dec/2021	18:00	Kindly approve for 27.11.21 to 28.11.21	PLANNED	Requested	
1054	RQ74262	OCC_189	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	Retrofitment of existing 20289A Isolator By DTL	01/Dec/2021	08:00	01/Dec/2021	18:00		PLANNED	Requested	
1055	RQ73485	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay	23/Dec/2021	08:00	23/Dec/2021	18:00	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, Annual Maintenance outage work planned from 21.12.2021 to 23.12.2021	PLANNED	Requested	
1056	RQ73484	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay & AMP works on Circuit Bkr of BHILWARA(RS) CKT-2 Bay	21/Dec/2021	08:00	22/Dec/2021	18:00	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, Annual Maintenance outage work planned from 21.12.2021 to 23.12.2021	PLANNED	Requested	
1057	RQ73482	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay	16/Dec/2021	08:00	16/Dec/2021	18:00	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1, Annual Maintenance outage work planned from 14.12.2021 to 16.12.2021	PLANNED	Requested	
1058	RQ73481	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay & AMP works on Circuit Bkr of LALSOTE(RS) CKT-1 Bay	14/Dec/2021	08:00	15/Dec/2021	18:00	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1, Annual Maintenance outage work planned from 14.12.2021 to 16.12.2021	PLANNED	Requested	
1059	RQ73479	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1 Bay	09/Dec/2021	08:00	09/Dec/2021	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1, Annual Maintenance outage work planned from 07.12.2021 to 09.12.2021	PLANNED	Requested	

1060	RQ73478	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1 Bay & AMP works on Circuit Bkr of SAWAIMADHOPUR(RS) (PG) CKT-1 Bay	07/Dec/2021	08:00	08/Dec/2021	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1, Annual Maintenance outage work planned from 07.12.2021 to 09.12.2021	PLANNED	Requested	
1061	RQ73472	OCC_189	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of Anta(NT)-Bhilwara CKT1 Bay	03/Dec/2021	08:00	03/Dec/2021	18:00	Anta(NT)-Bhilwara CKT1 Line, AMP outage planned from 01.12.2021 to 03.12.2021	PLANNED	Requested	
1062	RQ73470	OCC_189	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of Anta(NT)-Bhilwara CKT1 Bay & AMP works on Circuit Bkr of Bhilwara-1 Bay	01/Dec/2021	08:00	02/Dec/2021	18:00	Anta(NT)-Bhilwara CKT1 Line, AMP outage planned from 01.12.2021 to 03.12.2021	PLANNED	Requested	
1063	RQ74283	OCC_189	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	D	Half yearly mtc.	21/Dec/2021	08:00	21/Dec/2021	18:00		PLANNED	Requested	
1064	RQ74282	OCC_189	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	D	Half yearly mtc.	06/Dec/2021	08:00	06/Dec/2021	18:00		PLANNED	Requested	
1065	RQ73264	OCC_189	stuup_sd	BUS	220KV BUS 2 AT MURADNAGAR_2(U P)	D	bus maintenance")	04/Dec/2021	09:00	04/Dec/2021	14:00		PLANNED	Requested	
1066	RQ73939	OCC_189	slcfrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHED(R S)-HISAR(BB) (RS) CKT-1	D	Maintanace of Line & Bay	20/Dec/2021	08:00	20/Dec/2021	18:00		PLANNED	Requested	
1067	RQ73278	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PILIBHIT(UP)-SITARGANI(PTCUL) (PTCUL) CKT-1	D	for overhead crossing of 132kv line by 132kv pilibhit-pilibhit TSS line	15/Dec/2021	10:00	16/Dec/2021	16:00		PLANNED	Requested	
1068	RQ73279	OCC_189	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KHATIMA(UK)-PILIBHIT(UP) (PTCUL) CKT-1	D	for overhead crossing of 132kv line by 132kv pilibhit-pilibhit TSS line	15/Dec/2021	10:00	16/Dec/2021	16:00		PLANNED	Requested	
1069	RQ73367	OCC_189	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSIDIH(UP) (UP) CKT-1	D	AMP work	02/Dec/2021	09:00	02/Dec/2021	18:00		PLANNED	Requested	
1070	RQ73443	OCC_189	cpcc3_sd	BUS	132 KV BALIA(PG) - BUS 1	D	AMP work	02/Dec/2021	08:00	02/Dec/2021	18:00		PLANNED	Requested	
1071	RQ74333	OCC_189	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	220 केवी उपकेन्द्र समयपुर को स्वचालित करने हेतु	31/Dec/2021	08:00	03/Jan/2022	18:00		PLANNED	Requested	
1072	RQ74274	OCC_189	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	09/Dec/2021	08:00	11/Dec/2021	18:00		PLANNED	Requested	
1073	RQ74285	OCC_189	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	C	Pole Overhauling Work of Main Bay CB. ICT Will remain charged through Tie Bay from HV side.	26/Dec/2021	10:00	29/Dec/2021	18:00		PLANNED	Requested	
1074	RQ73589	OCC_189	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	D	POST-REFURBISHMENT HARMONIC PERFORMANCE MEASUREMENT UNDER CERC ADD CAP. Schedule attached	11/Dec/2021	08:00	19/Dec/2021	18:00		PLANNED	Requested	
1075	RQ73588	OCC_189	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	D	POST-REFURBISHMENT HARMONIC PERFORMANCE MEASUREMENT UNDER CERC ADD CAP. Schedule attached	11/Dec/2021	08:00	19/Dec/2021	18:00		PLANNED	Requested	
1076	RQ73595	OCC_189	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z11 at Vindhychal-North(PG)	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	17/Dec/2021	08:00	14/Jan/2022	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2Z11, B2Z21	PLANNED	Requested	
1077	RQ74478	OCC_189	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	D	For AMP works & to attend controlled related issues.	15/Dec/2021	10:00	16/Dec/2021	18:00	Kindly approve	PLANNED	Requested	
1078	RQ74340	OCC_189	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	D	For AMP works & to attend controlled related issues.	14/Dec/2021	10:00	14/Dec/2021	18:00	For AMP works & to attend controlled related issues.	PLANNED	Requested	
1079	RQ73689	OCC_189	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	D	AMP Work (AC By-Pass may be taken into service as per requirement) by ER-1	14/Dec/2021	09:00	14/Dec/2021	18:00		PLANNED	Requested	