

Proposed Outage Program of 190th OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ77105	OCC_190	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	C	Annual maintenance of Unit.	02/Jan/2022	09:00	26/Jan/2022	18:00	Shutdown required on continuous basis from 02 Jan 2022 to 26 Jan 2022.	PLANNED	Requested	
2	RQ77431	OCC_190	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	C	Annual Planned Maintenance of generating unit	28/Jan/2022	00:00	06/Feb/2022	18:00		PLANNED	Requested	
3	RQ77429	OCC_190	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	C	Annual Planned Maintenance of generating unit	16/Jan/2022	00:00	25/Jan/2022	18:00		PLANNED	Requested	
4	RQ77428	OCC_190	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	C	Annual Planned Maintenance of generating unit	06/Jan/2022	00:00	15/Jan/2022	18:00		PLANNED	Requested	
5	RQ77363	OCC_190	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	C	Annual Planned Maintenance of 250MW Generating Unit#04 of NJHPS.	28/Jan/2022	20:00	06/Feb/2022	18:00	Annual Planned Maintenance of 250MW Generating Unit#04 of NJHPS.	PLANNED	Requested	
6	RQ77362	OCC_190	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	16/Jan/2022	20:00	25/Jan/2022	18:00	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	PLANNED	Requested	
7	RQ77361	OCC_190	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	06/Jan/2022	20:00	15/Jan/2022	18:00	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	PLANNED	Requested	
8	RQ78042	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 1	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
9	RQ78044	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 3	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	

10	RQ78043	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 2	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
11	RQ77231	OCC_190	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	C	Boiler+Nox Modification +FGD+LPT+ TG vib issue	05/Jan/2022	00:00	19/Feb/2022	23:59		PLANNED	Requested	
12	RQ77142	OCC_190	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR II TPS - UNIT 1	C	Boiler annual over haul	27/Jan/2022	00:00	24/Feb/2022	23:59	APH Basket, MOP Inspection ,all TG Bearing inspection	PLANNED	Requested	
13	RQ77130	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 3	C	five days annual inspection	31/Jan/2022	00:00	04/Feb/2022	23:59		PLANNED	Requested	
14	RQ77129	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 2	C	five days annual inspection	18/Jan/2022	00:00	22/Jan/2022	23:59		PLANNED	Requested	
15	RQ77128	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	C	five days annual inspection	10/Jan/2022	00:00	14/Jan/2022	23:59		PLANNED	Requested	
16	RQ77196	OCC_190	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	C	mandatory inspection	05/Jan/2022	00:00	09/Jan/2022	23:00		PLANNED	Requested	
17	RQ77195	OCC_190	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	C	mandatory inspection	01/Jan/2022	08:00	08/Jan/2022	23:50		PLANNED	Requested	
18	RQ77201	OCC_190	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	C	Annual Maintenance of unit -1	04/Jan/2022	00:00	23/Jan/2022	23:59	Annual Maintenance	PLANNED	Requested	
19	RQ77440	OCC_190	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	25/Jan/2022	08:00	28/Jan/2022	18:00	All 04 Poles will be under S/D during this period	PLANNED	Requested	
20	RQ77441	OCC_190	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	25/Jan/2022	08:00	28/Jan/2022	18:00	All 04 Poles will be under S/D during this period	PLANNED	Requested	
21	RQ77410	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 765KV Phagi-Gwalior Line-II and 3X80MVAR Reactor Bank at Phagi	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Requested	

22	RQ77600	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Gwalior-Orai required. Dia to be kept open at both ends	19/Jan/2022	09:00	19/Jan/2022	18:00	PG-WR2	PLANNED	Requested	
23	RQ77676	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	A/R in non auto mode of 765KV Satna-Gwalior and 765KV Orai-Gwalior required. Dia to be kept open at both ends	19/Jan/2022	09:00	19/Jan/2022	18:00	For attending Shutdown nature defects in 765 kV Orai - satna ckt I for winter preparedness.(Proposed by WR2)	PLANNED	Requested	
24	RQ77599	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Satna-Orai required. Dia to be kept open at both ends	18/Jan/2022	09:00	18/Jan/2022	18:00	PG-WR2	PLANNED	Requested	
25	RQ77675	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	A/R in non auto mode of 765KV Satna-Gwalior and 765KV Satna-Orai required. Dia to be kept open at both ends	18/Jan/2022	09:00	18/Jan/2022	18:00	For attending Shutdown nature defects in 765kV Orai - gwalior ckt I for winter preparedness.(Proposed by WR2)	PLANNED	Requested	
26	RQ77499	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	14/Jan/2022	08:00	14/Jan/2022	18:00	S/d by PG-WR2-Banaskantha	PLANNED	Requested	
27	RQ77500	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	13/Jan/2022	08:00	13/Jan/2022	18:00	S/D by PG-WR2-Banaskantha	PLANNED	Requested	
28	RQ77598	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-1 to be kept in non auto mode	11/Jan/2022	09:00	11/Jan/2022	18:00	PG-WR2	PLANNED	Requested	

29	RQ77673	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	D	Ckt-II to be kept in non auto mode for facilitating rectification of S/D Nature defects on Ckt I	10/Jan/2022	09:00	10/Jan/2022	18:00	FOR FACILITATING RECTIFICATION OF S/D NATURE DEFECTS IN CKT I (PROPOSED BY WR2)	PLANNED	Requested	
30	RQ77597	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-II to be kept in non auto mode	10/Jan/2022	09:00	10/Jan/2022	18:00	Proposed by PG-WR2	PLANNED	Requested	
31	RQ77696	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	TO FACILITATE S/D WORK OF 765/400 KV ICT AS PER SCHEME BY ER1	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
32	RQ77702	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	insulator wash due to bird excreta at 10 locations by ER1	09/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Requested	
33	RQ77701	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	insulator wash due to bird excreta at 10 locations by ER1	07/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Requested	
34	RQ77596	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	Proposed by IT dept - A/R OFF for OPGW stringing under live line condition	01/Jan/2022	08:00	31/Jan/2022	18:00	PG-WR2-IT	PLANNED	Requested	
35	RQ77670	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening	31/Jan/2022	09:00	31/Jan/2022	17:00		PLANNED	Requested	
36	RQ77665	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Jan/2022	09:00	25/Jan/2022	17:00		PLANNED	Requested	
37	RQ77662	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Requested	
38	RQ77663	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Requested	
39	RQ77658	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Requested	
40	RQ77657	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2	D	410 89 B, 4011 89A + 410 CT	18/Jan/2022	09:00	18/Jan/2022	17:00	_	PLANNED	Requested	
41	RQ77649	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Requested	

42	RQ77650	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Requested	
43	RQ77654	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower No- 145 to 165	17/Jan/2022	09:00	18/Jan/2022	17:00	—	PLANNED	Requested	
44	RQ77655	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P.S) (PS) CKT-2	D	410 89 L , CVT , WT , LA	17/Jan/2022	09:00	17/Jan/2022	17:00	—	PLANNED	Requested	
45	RQ77647	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P.S) (PS) CKT-2	D	Protection Testing	14/Jan/2022	09:00	14/Jan/2022	17:00	—	PLANNED	Requested	
46	RQ77648	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower No- 166 to 178	14/Jan/2022	09:00	14/Jan/2022	17:00	—	PLANNED	Requested	
47	RQ77643	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Requested	
48	RQ77640	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P.S) (PS) CKT-2	D	Annual maintenance and protection testing of bay equipments.	11/Jan/2022	09:00	11/Jan/2022	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Requested	
49	RQ77634	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Requested	
50	RQ77635	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Requested	
51	RQ77638	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P.S) (PS) CKT-1	D	Tree cutting and Jumper Tightening of tower No- 155 to 179	10/Jan/2022	09:00	11/Jan/2022	17:00	—	PLANNED	Requested	
52	RQ77639	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P.S) (PS) CKT-1	D	Annual maintenance and protection testing of bay equipments.	10/Jan/2022	09:00	10/Jan/2022	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Requested	
53	RQ77626	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P.S) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Requested	
54	RQ77617	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Requested	

55	RQ77618	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Requested	
56	RQ77620	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Tree cutting and Jumper Tightening of tower No- 175 to 199	03/Jan/2022	09:00	04/Jan/2022	17:00	—	PLANNED	Requested	
57	RQ77720	OCC_190	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	C	tapping/jumpering of LILO OF CKT-II OF 400 KV KISHANPUR NEW WANPOH TRANSMISSION LINE WITH POTHEAD YARD BHEP-II	22/Jan/2022	09:00	29/Jan/2022	17:00	No Load will be curtailed. Load will be met from 400KV D/C kishanpur new wanpoh ckit 1,3 &4.	PLANNED	Requested	
58	RQ77721	OCC_190	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	C	tapping/jumpering of LILO OF CKT-II OF 400 KV KISHANPUR NEW WANPOH TRANSMISSION LINE WITH POTHEAD YARD BHEP-II	22/Jan/2022	08:00	29/Jan/2022	17:00	No Load will be curtailed. Load will be met from 400KV D/C kishanpur new wanpoh ckit 1,3 &4.	PLANNED	Requested	
59	RQ77366	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	12/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
60	RQ77367	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	12/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
61	RQ77501	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	D	Proposed by Banaskantha for Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end	12/Jan/2022	08:00	12/Jan/2022	18:00	S/d by PG-WR2-Banaskantha	PLANNED	Requested	
62	RQ78204	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	D	AMP Work (Line equipment AMP Testing work)	11/Jan/2022	09:00	11/Jan/2022	13:00	Kindly Approve	PLANNED	Requested	
63	RQ77602	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	D	For AMP work Line Terminal equipment , at Vindhyachal (P). Dia to be kept open.	06/Jan/2022	09:00	06/Jan/2022	18:00	PG-WR2	PLANNED	Requested	
64	RQ77694	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara. by ER 1	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
65	RQ77695	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara. by ER 1	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	

66	RQ77395	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	D	AMP work	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
67	RQ77698	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	insulator wash due to bird excreta at 23 locations, Non auto mode OF 400KV SASARAM-ALLAHABAD LINE BY ER1	04/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
68	RQ77699	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	Relay setting for 400KV ALLAHABAD - SASARAM #1 may be changed from Auto reclose to Non-auto reclose mode TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-VARANASI LINE BY ER1	04/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
69	RQ77601	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	D	For AMP work Line Terminal equipment , at Vindhychal (P). Dia to be kept open.	04/Jan/2022	09:00	04/Jan/2022	18:00	PG-WR2	PLANNED	Requested	
70	RQ77394	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	D	AMP work	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Requested	
71	RQ78202	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	Repair and rectification of tower at location no.261 and 246.	03/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
72	RQ78216	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	AMP Works.	01/Jan/2022	09:00	01/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
73	RQ77697	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	insulator wash due to bird excreta at 23 locations, Non auto mode OF 400KV SASARAM- VARANASI LINE BY ER 1	01/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Requested	
74	RQ77700	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	Relay setting for 400KV VARANASI - SASARAM #1 may be changed from Auto reclose to Non-auto reclose mode TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-ALLAHABAD LINE BY ER1	01/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Requested	

75	RQ78231	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Amargarh-Wagoora Ckt-1.	03/Jan/2022	07:00	06/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
76	RQ78230	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
77	RQ78258	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
78	RQ78259	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Uri1-Amargarh Ckt-1.	01/Jan/2022	07:00	02/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
79	RQ77797	OCC_190	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	D	Defect rectification work	02/Jan/2022	08:00	03/Jan/2022	17:00	For defect rectification	PLANNED	Requested	
80	RQ77672	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31/Jan/2022	09:00	31/Jan/2022	17:00	-	PLANNED	Requested	
81	RQ77660	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Jan/2022	09:00	20/Jan/2022	17:00	-	PLANNED	Requested	
82	RQ77653	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T.no 173,175/4,176	17/Jan/2022	09:00	17/Jan/2022	17:00	—	PLANNED	Requested	
83	RQ77642	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Jan/2022	09:00	11/Jan/2022	17:00	-	PLANNED	Requested	
84	RQ77641	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T.no 171,172,172A	11/Jan/2022	09:00	11/Jan/2022	17:00	—	PLANNED	Requested	
85	RQ77633	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T.no 180,182,183	07/Jan/2022	09:00	07/Jan/2022	17:00	—	PLANNED	Requested	

86	RQ77630	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Requested	
87	RQ77622	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Jan/2022	09:00	04/Jan/2022	17:00		PLANNED	Requested	
88	RQ77625	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumper of T.no 173,175/1,175/2	04/Jan/2022	09:00	04/Jan/2022	17:00	—	PLANNED	Requested	
89	RQ78207	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	AMP Work (Arching horn Loose) & Vibration damper dislocated its actual position	21/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
90	RQ78206	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	AMP Work (Line equipment AMP Testing work)& Arching horn Loose & Vibration damper loose	18/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
91	RQ78209	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Repair and Rectification work of location No. 131	17/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
92	RQ78210	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Repair and Rectification work of location No. 131	17/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
93	RQ77272	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSAULI(BS) (UP) CKT-1	D	Replacement of old disc insulator, jumper tightening and general maintenance.	12/Jan/2022	09:00	12/Jan/2022	15:00	During the S/D Period there will be No outage as load will be met out by 220 KV Sahupuri-Sarnath, Sahupuri-Obra line	PLANNED	Requested	
94	RQ77668	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Jan/2022	09:00	27/Jan/2022	17:00	-	PLANNED	Requested	
95	RQ77656	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesories	18/Jan/2022	09:00	18/Jan/2022	17:00	—	PLANNED	Requested	
96	RQ77629	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2022	09:00	06/Jan/2022	17:00	-	PLANNED	Requested	
97	RQ77621	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2	D	Jumper tightening,Checking of tower accesories	04/Jan/2022	09:00	04/Jan/2022	17:00	—	PLANNED	Requested	

98	RQ77616	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesorries	03/Jan/2022	09:00	03/Jan/2022	17:00	—	PLANNED	Requested	
99	RQ77615	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accesorries	01/Jan/2022	09:00	01/Jan/2022	17:00	—	PLANNED	Requested	
100	RQ77242	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNAS(A)(BS) (UP) CKT-1	D	Stringing of approx 17 KM missing earth wire.	15/Jan/2022	09:00	30/Jan/2022	15:00	132KV Sahupuri-Karamnasa line is Charged at No load from Karamnasa end. Hence during S/D there will be No outage.	PLANNED	Requested	
101	RQ77671	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 03	31/Jan/2022	09:00	31/Jan/2022	17:00		PLANNED	Requested	
102	RQ77669	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 03	29/Jan/2022	09:00	29/Jan/2022	17:00		PLANNED	Requested	
103	RQ77667	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	27/Jan/2022	09:00	27/Jan/2022	17:00		PLANNED	Requested	
104	RQ77666	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	25/Jan/2022	09:00	25/Jan/2022	17:00		PLANNED	Requested	
105	RQ77664	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Requested	
106	RQ77661	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 132- 162	21/Jan/2022	09:00	21/Jan/2022	17:00		PLANNED	Requested	
107	RQ77659	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	19/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Requested	
108	RQ77651	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 132- 162	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Requested	
109	RQ77652	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 101 to 140 , 141 to 191 and 191/01 to 191/13.	17/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Requested	

110	RQ77646	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 45-90	14/Jan/2022	09:00	14/Jan/2022	17:00		PLANNED	Requested	
111	RQ77644	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 01-44	12/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Requested	
112	RQ77645	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 .	12/Jan/2022	09:00	15/Jan/2022	17:00		PLANNED	Requested	
113	RQ77636	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 45-90	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Requested	
114	RQ77637	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 180 and 181 to 218.	10/Jan/2022	09:00	11/Jan/2022	17:00		PLANNED	Requested	
115	RQ77632	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 01-44	07/Jan/2022	09:00	07/Jan/2022	17:00		PLANNED	Requested	
116	RQ77631	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 60 to 80	06/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Requested	
117	RQ77628	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 40 to 60	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Requested	
118	RQ77627	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 38 to 51	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Requested	
119	RQ77623	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 and 101 to 140.	04/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Requested	
120	RQ77624	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 60 to 80	04/Jan/2022	09:00	04/Jan/2022	17:00		PLANNED	Requested	

121	RQ77619	OCC_190	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 40 to 60	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Requested	
122	RQ77494	OCC_190	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	C	NHAI Diversion Work	02/Jan/2022	08:00	16/Jan/2022	18:00	NHAI Sohna Diversion Work at loc. no 2037 to 2041 at Ch.- 24+939.66 kV D/C Aurangabad-Bhiwadi Earth Electrode will be in outage	PLANNED	Requested	
123	RQ77495	OCC_190	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	C	NHAI Diversion Work	02/Jan/2022	08:00	16/Jan/2022	18:00	NHAI Sohna Diversion Work at loc. no 2037 to 2041 at Ch.- 24+939.66 kV D/C Aurangabad-Bhiwadi Earth Electrode will be in outage	PLANNED	Requested	
124	RQ77420	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	D	AMP work	24/Jan/2022	09:00	24/Jan/2022	18:00		PLANNED	Requested	
125	RQ77411	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Shutdown of line alongwith 3*80 MVAR line reactor at Phagi 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs & Reactor Bank. 3. Tightening of clamps & connectors.	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
126	RQ77432	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	C	ShutdownFor connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jan/2022	09:00	22/Jan/2022	16:00		PLANNED	Requested	
127	RQ77687	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	21/Jan/2022	08:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

128	RQ77681	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	C	For rectification of tower peak at Loc No. 986 & 988 and replacement of 23 Nos. polymer insulators (12 Nos. on ckt-1 and 11Nos. on ckt-2).	20/Jan/2022	08:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
129	RQ77682	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	C	For rectification of tower peak at Loc No. 986 & 988 and replacement of 23 Nos. polymer insulators (12 Nos. on ckt-1 and 11Nos. on ckt-2).	20/Jan/2022	08:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
130	RQ77412	OCC_190	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Shutdown of line alongwith 3*80 MVAR line reactor at Phagi For maintenance & testing work of line equipment and replacement work of faulty surge counters in 765KV Phagi-Bhiwani Line-II	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
131	RQ77493	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	For AMP of line and bay equipment's.	19/Jan/2022	08:00	19/Jan/2022	18:00	ckt-1 will be in non-auto	PLANNED	Requested	
132	RQ77492	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For AMP of line and bay equipment's.	18/Jan/2022	08:00	18/Jan/2022	18:00	ckt-2 will be in non-auto	PLANNED	Requested	
133	RQ77484	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	C	Diversion of TL on behalf of Northern Railway	14/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
134	RQ77685	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	13/Jan/2022	07:00	20/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
135	RQ77489	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	10/Jan/2022	08:00	10/Jan/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
136	RQ77686	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	09/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
137	RQ77406	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	D	Jumper rectification work	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	

138	RQ77488	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	06/Jan/2022	08:00	06/Jan/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
139	RQ77482	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Insulator Cleaning & line maintenance work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
140	RQ77425	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
141	RQ77427	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
142	RQ77426	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
143	RQ77483	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	01/Jan/2022	08:00	02/Jan/2022	18:00	/D may be availed on dt 29.12.21 to 30.12.2021	PLANNED	Requested	
144	RQ77684	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	08/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
145	RQ77108	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	C	1. A/R tesing of main bay-1 protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara C line. 2.Complete ecection and centrifusing of 765 kV Spare Line Reactor Unit at 765 kV S/S Unnao. 3.Different Testing of various equipment like CBs,CTs,CVTs,Isolators etc. will also done in above shut down.	23/Jan/2022	09:00	28/Jan/2022	18:00	This Shut down was approved in 188 OCC for month of November 2021 but NRLDC/NLDC not permitted to avail the shut down due to shut down of Rihand -Dadri bipole work hence it is proposed on continious basis for Complete erection and centrifusing of 765 kV Spare Line Reactor Unit at 765 kV S/S Unnao.	PLANNED	Requested	

146	RQ77127	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	C	Shifting of Line Reactor from Anpara-D to Obra-C S/S.	10/Jan/2022	10:00	28/Feb/2022	18:00	1. Line Reactor will be shifted from Anpara-D to Obra-C S/S for 2 x 660 MW Obra-C project. After commissioning of reactor at Obra C, 765KV Anpara -D to Unnao Line will be modified as Anpara-D to Obra-C (LILO)-Unnao. 2.This shutdown is required from 10.01.2022 to 09.05.2022	PLANNED	Requested	
147	RQ77110	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	C	line maintenance and testing also replacement of 704 circuit breaker	17/Jan/2022	09:00	20/Jan/2022	18:30		PLANNED	Requested	
148	RQ77109	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	Charging of Line Reactor R Phase unit (After more than 06 Months) and Spare Reactor will be charge as Y Phase. (At present Spare unit is cahрге as R Ph). OPGW stringing work between Tower No- 731-733.	04/Jan/2022	11:00	05/Jan/2022	16:00		PLANNED	Requested	
149	RQ77386	OCC_190	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	D	AMP works	28/Jan/2022	10:00	28/Jan/2022	18:00		PLANNED	Requested	
150	RQ77385	OCC_190	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	D	AMP works	27/Jan/2022	10:00	27/Jan/2022	18:00		PLANNED	Requested	
151	RQ77524	OCC_190	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	D	For AMP Work	19/Jan/2022	09:00	19/Jan/2022	18:00		PLANNED	Requested	
152	RQ77523	OCC_190	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	D	For AMP Work	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
153	RQ77521	OCC_190	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	D	AMP OF BAY	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
154	RQ77522	OCC_190	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	D	For AMP Work	01/Jan/2022	09:00	01/Jan/2022	18:00	Kindly approve for dt.28.12.2021.	PLANNED	Requested	
155	RQ77389	OCC_190	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	D	lInd HALF YEARLY MAINTENANCE	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
156	RQ77388	OCC_190	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	D	lInd HALF YEARLY MAINTENANCE	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
157	RQ77391	OCC_190	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	For testing of equipments under man Bus-II	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
158	RQ77390	OCC_190	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	For testing of equipments under man Bus-I	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	

159	RQ77400	OCC_190	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	D	1. Measurement of Tan-delta of Bushings of Reactors. 2. Other maintenance work of reactors. & Main Bay CB (705-52A)	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
160	RQ77545	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	D	CSD FINE TUNING WORK	23/Jan/2022	15:00	23/Jan/2022	22:00		PLANNED	Requested	
161	RQ77531	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	AMP OF BUS REACTOR BANK & ASSOCIATED EQUIPMENT AT CHITTORGARH	20/Jan/2022	09:00	20/Jan/2022	18:00	DIA TO BE KEPT OPENED	PLANNED	Requested	
162	RQ77544	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	D	CSD FINE TUNING WORK	18/Jan/2022	15:00	18/Jan/2022	22:00		PLANNED	Requested	
163	RQ77543	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	FOR TAKING R-PHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
164	RQ77541	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	D	CSD FINE TUNING WORK	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
165	RQ77542	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	CSD FINE TUNING WORK	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
166	RQ77301	OCC_190	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	D	For AMP of 400kV Bus Reactor Unit at 765kV Substation Fatehabad Agra	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Requested	
167	RQ77536	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR NON- SWITCHABLE LR ON JHATIKARA- ALIGARH (PG) CKT- 1 @JHATIKARA(PG)	D	CSD INSTALLATION & TUNING (5 ONLINE SWITCHING)	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
168	RQ77535	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR NON- SWITCHABLE LR ON JHATIKARA- ALIGARH (PG) CKT- 1 @JHATIKARA(PG)	D	CGL BREAKER RECTIFICATION	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	

169	RQ77538	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	D	CSD FINE TUNING WORK	22/Jan/2022	15:00	22/Jan/2022	22:00		PLANNED	Requested	
170	RQ77540	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	D	CSD FINE TUNING WORK	21/Jan/2022	15:00	21/Jan/2022	22:00		PLANNED	Requested	
171	RQ77539	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	D	CFT Terminal Replacement	21/Jan/2022	15:00	21/Jan/2022	22:00		PLANNED	Requested	
172	RQ77537	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	D	CSD FINE TUNING WORK	20/Jan/2022	15:00	20/Jan/2022	22:00		PLANNED	Requested	
173	RQ77532	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
174	RQ77533	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
175	RQ77534	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	D	CSD TUNING (5 ONLINE OPERATION	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	

176	RQ77530	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
177	RQ77529	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
178	RQ77527	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	04/Jan/2022	09:00	04/Jan/2022	18:00		PLANNED	Requested	
179	RQ77528	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Requested	
180	RQ77525	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	02/Jan/2022	09:00	02/Jan/2022	18:00		PLANNED	Requested	
181	RQ77526	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	D	AMP OF REACTOR & ITS BAY	01/Jan/2022	09:00	01/Jan/2022	18:00		PLANNED	Requested	
182	RQ77119	OCC_190	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	C	Reactor overhalling and testing work	17/Jan/2022	09:00	20/Jan/2022	18:30		PLANNED	Requested	
183	RQ77568	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	For AMP Work	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	

184	RQ77383	OCC_190	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	D	AMP works	24/Jan/2022	10:00	25/Jan/2022	18:00		PLANNED	Requested	
185	RQ77604	OCC_190	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	D	AMP works	24/Jan/2022	09:00	24/Jan/2022	18:00		PLANNED	Requested	
186	RQ77570	OCC_190	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	For AMP Work	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
187	RQ77574	OCC_190	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	D	For AMP Work	21/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
188	RQ77825	OCC_190	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	D	AMP works	20/Jan/2022	10:00	21/Jan/2022	18:00		PLANNED	Requested	
189	RQ77564	OCC_190	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)	D	For AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
190	RQ77575	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	D	For AMP Work	19/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
191	RQ77569	OCC_190	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	D	For AMP Work	19/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	

192	RQ77816	OCC_190	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT- 1 AT LUCKNOW_2(PG)	D	AMP works	18/Jan/2022	10:00	19/Jan/2022	18:00		PLANNED	Requested	
193	RQ77371	OCC_190	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)- GAYA(PG) (UNDEF) CKT-1	D	amp work	17/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Requested	
194	RQ77565	OCC_190	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	For AMP Work	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
195	RQ77572	OCC_190	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	D	For AMP Work	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
196	RQ77576	OCC_190	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	D	For AMP Work	14/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
197	RQ77547	OCC_190	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA- BIKANER (PG) CKT- 1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
198	RQ77555	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	

199	RQ77546	OCC_190	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
200	RQ77573	OCC_190	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	D	For AMP Work	12/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
201	RQ77554	OCC_190	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
202	RQ77550	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
203	RQ77557	OCC_190	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
204	RQ77549	OCC_190	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

205	RQ77566	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	D	For AMP Work	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
206	RQ77579	OCC_190	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT- 1 AT BHIWANI(PG)	D	For AMP Work	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
207	RQ77553	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-1 AT BIKANER	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
208	RQ77556	OCC_190	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
209	RQ77813	OCC_190	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	D	AMP work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
210	RQ77548	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
211	RQ77393	OCC_190	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND FUTURE	D	AMP works	08/Jan/2022	10:00	08/Jan/2022	18:00		PLANNED	Requested	
212	RQ77688	OCC_190	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA- MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	D	For washing of Insulators in view of Huge pollution in the area.	08/Jan/2022	09:00	08/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
213	RQ77558	OCC_190	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	

214	RQ77552	OCC_190	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
215	RQ77690	OCC_190	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	D	For washing of Insulators in view of Huge pollution in the area.	07/Jan/2022	09:00	07/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
216	RQ77559	OCC_190	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
217	RQ77551	OCC_190	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
218	RQ77571	OCC_190	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	D	For AMP Work	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	

219	RQ77689	OCC_190	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	D	For washing of Insulators in view of Huge pollution in the area.	06/Jan/2022	09:00	06/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
220	RQ77560	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	D	For AMP Work	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
221	RQ77563	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
222	RQ77567	OCC_190	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
223	RQ77577	OCC_190	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	D	For AMP Work	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
224	RQ77562	OCC_190	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
225	RQ77365	OCC_190	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	D	amp work	03/Jan/2022	10:00	04/Jan/2022	18:00		PLANNED	Requested	
226	RQ77561	OCC_190	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	

227	RQ77578	OCC_190	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	D	For AMP Work	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
228	RQ77117	OCC_190	stuup_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MAINPURI(UP)	D	CB Jumpers Replacements	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Requested	
229	RQ77116	OCC_190	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT- 1 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 712Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	24/Jan/2022	09:00	27/Jan/2022	18:00		PLANNED	Requested	
230	RQ77118	OCC_190	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)- MAINPURI (UP) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV MAINPURI(UP) AT 765 KV MAINPURI(UP)	D	CB Jumpers Replacements	22/Jan/2022	10:00	22/Jan/2022	18:00		PLANNED	Requested	
231	RQ77115	OCC_190	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT- 2 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 709Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	19/Jan/2022	09:00	22/Jan/2022	18:00		PLANNED	Requested	
232	RQ77114	OCC_190	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 703Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	15/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	

233	RQ77113	OCC_190	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 702Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	10/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Requested	
234	RQ77111	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	D	"For Different type Testing of various equipments like CBs,CTs,CVTs,Isolators etc. "	29/Jan/2022	09:00	30/Jan/2022	18:00		PLANNED	Requested	
235	RQ77120	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	D	"1. For the checking and testing of LV side BCU relay by M/s GE T&D Engineer. 2.Different Testing of various equipments like CBs,CTs,CVTs,Isolators etc. will also done in above shut down. "	22/Jan/2022	09:00	22/Jan/2022	18:00	Shut down proposed again as per remark of NRPC in 189 OCC Meeting on Sr. No. 205,allowed at the condition of after revival of Rihand - Dadri bipole,if it is availed in Month of December then it will be not neede in January 2022.	PLANNED	Requested	
236	RQ77112	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	C	For stringing work (3 Days-01.01.2022 to 03.01.2022) and Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Jan/2022	08:00	30/Jan/2022	19:00		PLANNED	Requested	
237	RQ77518	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	D	For AMP Work	23/Jan/2022	09:00	23/Jan/2022	18:00		PLANNED	Requested	
238	RQ77519	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	D	CSD FINE TUNING WORK	20/Jan/2022	15:00	20/Jan/2022	22:00		PLANNED	Requested	
239	RQ77520	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	D	CSD FINE TUNING WORK	19/Jan/2022	15:00	19/Jan/2022	22:00		PLANNED	Requested	
240	RQ77517	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	D	For AMP Work	14/Jan/2022	09:00	14/Jan/2022	18:00		PLANNED	Requested	

241	RQ77513	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORK	10/Jan/2022	15:00	10/Jan/2022	22:00		PLANNED	Requested	
242	RQ77512	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORK	09/Jan/2022	15:00	09/Jan/2022	22:00		PLANNED	Requested	
243	RQ77511	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	D	For attending Punch Points	05/Jan/2022	15:00	05/Jan/2022	23:00		PLANNED	Requested	
244	RQ77368	OCC_190	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	D	amp work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Requested	
245	RQ77504	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	D	Variable Frequency Tan delta of Bushing	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
246	RQ77398	OCC_190	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	D	1Ind HALF YEARLY MAINTENANCE	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
247	RQ77397	OCC_190	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	D	1Ind HALF YEARLY MAINTENANCE	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
248	RQ77507	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	D	CSD FINE TUNING WORK	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
249	RQ77506	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	D	CSD FINE TUNING WORK	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
250	RQ77508	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	D	FOR TAKING SPARE UNIT IN SERVICE IN PLACE OF Y-PHASE	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
251	RQ77447	OCC_190	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	C	Shutdown required by GVK for replacement of CT	31/Jan/2022	09:00	05/Feb/2022	18:00		PLANNED	Requested	
252	RQ77457	OCC_190	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	D	for scheduled preventive maintenance	10/Jan/2022	10:00	10/Jan/2022	16:00		PLANNED	Requested	
253	RQ77456	OCC_190	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	D	for scheduled preventive maintenance	07/Jan/2022	10:00	07/Jan/2022	16:00		PLANNED	Requested	
254	RQ78103	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	D	For installation of Bird Diverter	31/Jan/2022	08:00	03/Feb/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	

255	RQ77829	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of Ckt# 1 to be kept into non auto mode at both end. Dia to be kept opened..	29/Jan/2022	10:00	29/Jan/2022	18:00		PLANNED	Requested	
256	RQ78175	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	29/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
257	RQ78079	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For TL AMP works, with Abdullapur Bawana on Non auto	29/Jan/2022	09:00	29/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
258	RQ77828	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of Ckt#2 to be kept into non auto mode at both end. Dia to be kept opened	28/Jan/2022	10:00	28/Jan/2022	18:00		PLANNED	Requested	
259	RQ78075	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	D	For TL AMP works, with Abdullapur Bawana on Non auto	28/Jan/2022	09:00	28/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
260	RQ77827	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of RAPP - KANKROIL Ckt# to be kept into non auto mode at both end. Dia to be kept opened	27/Jan/2022	10:00	27/Jan/2022	18:00		PLANNED	Requested	
261	RQ78073	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	For TL AMP works, with Abdullapur Deepalpur on Non auto	27/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
262	RQ78111	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	For installation of Bird Diverter	27/Jan/2022	08:00	28/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	

263	RQ78135	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	D	For installation of Bird Diverter	27/Jan/2022	08:00	30/Jan/2022	18:00	Ckt-2 is not in list. Hence, plz approve ckt2 S/D in requested date instead of ckt1. Ckt-1 SD already requested separately. Other Ckt will be in non-auto mode	PLANNED	Requested	
264	RQ77863	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	Replacement of CC Ring Installation, Jumper, spacer tightening work	26/Jan/2022	08:00	26/Jan/2022	18:00	S/D may be availed at 26.12.2021	PLANNED	Requested	
265	RQ78171	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	25/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
266	RQ78110	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	For installation of Bird Diverter	24/Jan/2022	08:00	25/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
267	RQ78100	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-2	D	For installation of Bird Diverter	23/Jan/2022	08:00	26/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
268	RQ77257	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	For replacement of line isolator from 2000A to 3150A capacity	21/Jan/2022	10:00	21/Jan/2022	17:00		PLANNED	Requested	
269	RQ77423	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	D	AMP work	20/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Requested	
270	RQ77839	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
271	RQ77840	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
272	RQ77341	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	D	For JKTPL SCADA upgradation	19/Jan/2022	13:00	19/Jan/2022	15:00		PLANNED	Requested	

273	RQ77387	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	C	Transfer bus Pantograph isolator retrofitment work at Lucknow(UP)	19/Jan/2022	09:00	21/Jan/2022	18:00	On each day of shutdown 01 no. isolator shall be dismantled and erected and line shall be taken into service after completion of erection every day.	PLANNED	Requested	
274	RQ78076	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	C	"For replacement of old 89 B isolator of 400 kv Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	19/Jan/2022	09:00	21/Jan/2022	18:00		PLANNED	Requested	
275	RQ77335	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	For JKTPL SCADA upgradation. The system availability will not affect as it would charged through TIE bay	18/Jan/2022	16:00	18/Jan/2022	18:00		PLANNED	Requested	
276	RQ77340	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For JKTPL SCADA upgradation	18/Jan/2022	13:00	18/Jan/2022	16:00		PLANNED	Requested	
277	RQ77370	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	D	amp work	18/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Requested	
278	RQ77239	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	D	For routine Testing and Maintenance.	18/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	
279	RQ78099	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-1	D	For installation of Bird Diverter	18/Jan/2022	08:00	22/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
280	RQ77336	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	D	For JKTPL SCADA upgradation. The system availability will not affect as it would charged through TIE bay	17/Jan/2022	16:00	17/Jan/2022	18:00		PLANNED	Requested	
281	RQ77238	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	D	For routine Testing and Maintenance.	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
282	RQ77424	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	D	AMP work	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
283	RQ77820	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	D	For protection AMP Work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	

284	RQ77866	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	C	For upgradation of Jack Bus from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
285	RQ77418	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 400KV Phagi-Bassi Line-II	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
286	RQ77351	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	D	Routine Testing & General Maintenance of Line Bay	16/Jan/2022	09:00	16/Jan/2022	18:00	Power flow through 400KV Sarnath-Varanasi PG-I line will be intrupted during this shutdown.	PLANNED	Requested	
287	RQ78168	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	16/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
288	RQ78070	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	C	"For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki"	16/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	
289	RQ78249	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	16/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
290	RQ77860	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	D	AMP WORK IN LINE AND BAY EQUIPMENTS.	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
291	RQ77741	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	Maintenance work of bay equipments , isolators and testing work of bay equipments & communication panel.	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	

292	RQ77855	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
293	RQ77856	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
294	RQ77369	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	D	AMP work	14/Jan/2022	10:00	14/Jan/2022	18:00		PLANNED	Requested	
295	RQ77859	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	D	AMP WORK IN LINE AND BAY EQUIPMENTS.	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
296	RQ78077	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	"For replacement of old 89 B isolator of 400 kv Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	13/Jan/2022	09:00	15/Jan/2022	18:00		PLANNED	Requested	
297	RQ78157	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	13/Jan/2022	09:00	15/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
298	RQ77838	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
299	RQ77845	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	C	NHAI DIVERSION WORK	12/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
300	RQ77417	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 400KV Phagi-Bassi Line-I	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
301	RQ78083	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	D	For TL AMP and TL equipment AMP works	11/Jan/2022	10:00	11/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
302	RQ77821	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	For protection AMP Work, CT Shifting work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

303	RQ78082	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	D	For TL AMP and TL equipment AMP works	10/Jan/2022	10:00	10/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
304	RQ77399	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	AMP work	10/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Requested	
305	RQ78071	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	"For replacement of old 89 A isolator of 400 kv Knp Panki II Line under add cap at Panki end. Simultaneously usly S/d of line is required along with Bus 1 because TBC is not available at Panki"	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Requested	
306	RQ77268	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Routine Testing and Bay maintenance work.	10/Jan/2022	08:00	11/Jan/2022	17:00		PLANNED	Requested	
307	RQ77869	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
308	RQ77867	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	For Dismantling and re-erection of LA & BPI and Jumper for Bypass arrangement of 400kv mahendergarh-Bhiwani and Hisar-Bhiwani D/C Bypass	09/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
309	RQ78191	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
310	RQ78190	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
311	RQ78192	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
312	RQ77804	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For AMP work of line	08/Jan/2022	12:00	08/Jan/2022	15:00		PLANNED	Requested	
313	RQ77826	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	D	AMP works	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Requested	

314	RQ77414	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	D	AMP work	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Requested	
315	RQ77413	OCC_190	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	07/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Requested	
316	RQ77780	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	C	Diversion works of 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	07/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Requested	
317	RQ77779	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	C	Diversion works of 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	07/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Requested	
318	RQ78187	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	C	Implementation of SCADA system at Chamera-1 Power Station	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
319	RQ77862	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Bird diverter Installation work into OPGW/earthwire	07/Jan/2022	08:00	07/Jan/2022	18:00	A/R to be kept in Nonauto mode of Ckt#1(SD already approved in OCC189th but if Agency could not depolyed & complete work in Dec2021)	PLANNED	Requested	
320	RQ78184	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	D	For rectification of reverse CC rings (60 No.s approx).	07/Jan/2022	08:00	07/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
321	RQ78198	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	For AMP works.	06/Jan/2022	09:00	06/Jan/2022	15:00	Kindly Approve.	PLANNED	Requested	
322	RQ77408	OCC_190	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
323	RQ77822	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	For protection AMP Work	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
324	RQ77269	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	D	Routine Testing and Bay maintenance work.	06/Jan/2022	08:00	07/Jan/2022	17:00		PLANNED	Requested	

325	RQ77861	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Bird diverter Installation work into OPGW/earthwire	06/Jan/2022	08:00	06/Jan/2022	18:00	A/R to be kept in Nonauto mode of Ckt#2(SD already approved in OCC189th but if Agency could not deployed & complete work in Dec2021)	PLANNED	Requested	
326	RQ77438	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	D	AMP work in Line & at Singrauli (NTPC)	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
327	RQ78250	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	15/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
328	RQ77294	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	
329	RQ77321	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
330	RQ77326	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	

331	RQ77325	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
332	RQ77324	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
333	RQ78189	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	C	Implementation of SCADA system at Chamera-1 Power Station	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
334	RQ77868	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	For Dismantling and re-erection of LA & BPI and Jumper for Bypass arrangement of 400kv mahendergarh-Bhiwani and Hisar-Bhiwani D/C Bypass	05/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
335	RQ77835	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For Line Reactor CSD online testing & Tuning.	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
336	RQ77436	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	04/Jan/2022	09:00	04/Jan/2022	15:00		PLANNED	Requested	
337	RQ77382	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	D	AMP work	03/Jan/2022	10:00	03/Jan/2022	18:00		PLANNED	Requested	
338	RQ77819	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	For protection AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	

339	RQ78188	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	C	Implementation of SCADA system at Chamera-1 Power Station	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
340	RQ77437	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	AMP work & rectification of TBC isolator at Singrauli(NTPC)	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
341	RQ78183	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	D	For rectification of reverse CC rings (60 No.s approx).	03/Jan/2022	08:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
342	RQ78066	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Replacement Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Requested	
343	RQ78102	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
344	RQ78105	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	

345	RQ78114	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
346	RQ78115	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
347	RQ78117	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Banala Amritsar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
348	RQ77758	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	C	For commissioning of series reactor	01/Jan/2022	09:00	31/Jan/2022	18:00		PLANNED	Requested	
349	RQ78053	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
350	RQ78055	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(P G) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharaniabagh LILO point under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	

351	RQ78050	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
352	RQ78051	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
353	RQ78049	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
354	RQ77435	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
355	RQ77433	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
356	RQ77434	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
357	RQ78054	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
358	RQ77847	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	C	NHAI DIVERSION WORK	01/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
359	RQ77846	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	C	NHAI DIVERSION WORK	01/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

360	RQ77299	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	
361	RQ77298	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	
362	RQ77297	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	
363	RQ78065	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Replacement Work	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Requested	
364	RQ78056	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	D	Auto Reclose off is required for OPGW laying (completed 5 out of 36 Kms) under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
365	RQ78236	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
366	RQ78237	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
367	RQ78228	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
368	RQ78232	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

369	RQ78229	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
370	RQ78248	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
371	RQ77264	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UP)-NAWADA(HV) (PG) CKT-1	D	For general mentinance and routine testing.	28/Jan/2022	10:00	28/Jan/2022	17:00	There will be no supply interruption due to this shut down ,load of 400kV S/S Gr. Noida will be feed by 400kV D/C line (765KV S/S Gr. Noida)- 400kV S/S Gr. Noida and 400kV S/S Dadari-400kV S/S Gr. Noida line	PLANNED	Requested	
372	RQ77442	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	D	AMP of line equipment at Mau(UP) end	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Requested	
373	RQ77221	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	Routine Bay maintenance work	21/Jan/2022	10:00	21/Jan/2022	18:00		PLANNED	Requested	
374	RQ77379	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	D	AMP work	12/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Requested	
375	RQ77218	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	D	For Annual Testing and Maintenance of various equipments like CBs,CTs,CVTs,Isolators etc.	12/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Requested	
376	RQ77256	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UP)-NAWADA(HV) (PG) CKT-1	D	For replacement of line isolator from 2000A to 3150A capacity	11/Jan/2022	10:00	11/Jan/2022	17:00		PLANNED	Requested	
377	RQ77378	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	D	AMP work	10/Jan/2022	10:00	10/Jan/2022	18:00		PLANNED	Requested	

378	RQ77381	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	D	AMP work	07/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Requested	
379	RQ77380	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	D	AMP work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Requested	
380	RQ77215	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	C	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	02/Jan/2022	08:30	15/Jan/2022	17:00	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	PLANNED	Requested	
381	RQ78057	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
382	RQ78270	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	28/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
383	RQ78268	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	28/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
384	RQ78267	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	23/Jan/2022	07:00	27/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
385	RQ78112	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower .SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	05/Jan/2022	09:00	12/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
386	RQ78266	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

387	RQ78269	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	27/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
388	RQ77232	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	Routien maintenance of line	27/Jan/2022	09:00	30/Jan/2022	17:00		PLANNED	Requested	
389	RQ77220	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	Routine Bay maintenance work	25/Jan/2022	10:00	25/Jan/2022	18:00		PLANNED	Requested	
390	RQ77275	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	C	CT Replacement	24/Jan/2022	09:00	29/Jan/2022	18:00		PLANNED	Requested	
391	RQ77230	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	D	1. Cleaning of Disc/Polymer insulator, removing bird beat & Nest from line. 2.Routine Testing , General Maintenece of Line Bay , Testing & commissioning of PLCC Panel.	22/Jan/2022	09:00	25/Jan/2022	17:00	Power flow through 400KV Sarnath-Anpara B(L5) Line will be intruptted during this shutdown.	PLANNED	Requested	
392	RQ77263	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	D	Gerenal Maintenance, Conductor repairing and Jumper tightning	18/Jan/2022	10:00	20/Jan/2022	18:00	There will be no supply disturbance during this shutdown.	PLANNED	Requested	
393	RQ77344	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	JUMPER TIGHTENING AND REPLACEMENT WORK	18/Jan/2022	10:00	19/Jan/2022	17:00		PLANNED	Requested	
394	RQ77271	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	D	Suspension Tower Silicon Polymer Insulator Replacement and other works	18/Jan/2022	10:00	22/Jan/2022	19:00		PLANNED	Requested	
395	RQ77234	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	D	"1. Routine Testing , General Maintenece of Line Bay , Testing & commissioning of PLCC Panel. 2.for Commissioning and Testing of DTPC & PLCC pannel at 400KV S/S Azamgarh & 400KV S/S Sarnath"	18/Jan/2022	09:00	19/Jan/2022	18:00	Power flow through 400KV Sarnath-Azamgarh line will be intruptted during this shutdown.	PLANNED	Requested	
396	RQ77229	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	D	1.Cleaning of Disc/Polymer insulator, removing bird beat & Nest from line. 2. For replacement of 0.5class accuracy to 0.2 class accuracy CT")	17/Jan/2022	09:00	21/Jan/2022	17:00		PLANNED	Requested	

397	RQ77270	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	D	JUMPER TIGHTENING AND REPLACEMENT WORK	17/Jan/2022	09:00	17/Jan/2022	16:00		PLANNED	Requested	
398	RQ77217	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	C	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	17/Jan/2022	08:30	27/Jan/2022	17:00	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	PLANNED	Requested	
399	RQ77235	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	D	for Commissioning & testing of PLCC pannel at 400KV S/S Azamgarh & 400KV sustation Mau	11/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Requested	
400	RQ77241	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	D	For routine Testing and Maintenance.	11/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Requested	
401	RQ77240	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	D	For routine Testing and Maintenance.	10/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Requested	
402	RQ77233	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	D	Routine Testing , General Maintenace of Line Bay , Testing & commissioning of PLCC Panel.	10/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Requested	
403	RQ77283	OCC_190	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	D	AMP of Jawaharpur Ckt-2	10/Jan/2022	08:00	11/Jan/2022	18:00	Line is charge on anti-theft	PLANNED	Requested	
404	RQ77237	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	D	For checking & rectification of PLCC link of same line	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
405	RQ77228	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	D	Routien maintenance of line	06/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Requested	
406	RQ77236	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	D	For checking & rectification of PLCC link of same line	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
407	RQ77222	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	Routine Bay maintenance work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Requested	
408	RQ77227	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	C	for replacement of circuit breaker with new .	03/Jan/2022	08:30	28/Jan/2022	17:00	during shutdown period line will be energised through transfer breaker .	PLANNED	Requested	
409	RQ77282	OCC_190	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	D	AMP of Jawaharpur Ckt-1	03/Jan/2022	08:00	04/Jan/2022	18:00	Line is charge on anti-theft	PLANNED	Requested	

410	RQ77273	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	D	FOR ERECTION & STRINGING WORK OF 400KV DC SHAMLI-ALIGARH LINE LOCATION No 1/0, 2/0 & 3/0	03/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
411	RQ77274	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	FOR ERECTION & STRINGING WORK OF 400KV DC SHAMLI-ALIGARH LINE LOCATION No 2/0, 3/0 & 4/0	03/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
412	RQ77935	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	C	Final stringing of TL No. 8, 9 & 9A as deposit work of ACC Barmana	27/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Requested	
413	RQ78247	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	25/Jan/2022	08:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
414	RQ78235	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Baspa - Karcham Wangtoo Ckt-1.	25/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
415	RQ78246	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-2.	20/Jan/2022	07:00	24/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
416	RQ77295	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	

417	RQ77322	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
418	RQ77323	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
419	RQ77296	OCC_190	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Requested	
420	RQ77160	OCC_190	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 104 - 108	03/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Requested	
421	RQ77161	OCC_190	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 104 - 108.	03/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Requested	
422	RQ78234	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	24/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

423	RQ78244	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	19/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
424	RQ78233	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
425	RQ78245	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
426	RQ77963	OCC_190	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	D	shutdown for AMC	25/Jan/2022	08:00	25/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
427	RQ77327	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	D	For bay equipment mtc	24/Jan/2022	09:00	24/Jan/2022	18:00		PLANNED	Requested	
428	RQ77342	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	D	For JKPL SCADA upgradation	20/Jan/2022	10:00	20/Jan/2022	12:00		PLANNED	Requested	
429	RQ77334	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	D	For JKPL SCADA upgradation. The system availability will not affect as it would charged through TIE bay	19/Jan/2022	10:00	19/Jan/2022	12:00		PLANNED	Requested	
430	RQ77332	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	For JKPL SCADA upgradation. The system availability will not affect as it would charged through TIE bay	18/Jan/2022	10:00	18/Jan/2022	12:00		PLANNED	Requested	
431	RQ77333	OCC_190	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	D	For JKPL SCADA upgradation. The system availability will not affect as it would charged through TIE bay	17/Jan/2022	10:00	17/Jan/2022	12:00		PLANNED	Requested	
432	RQ78252	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	23/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

433	RQ78253	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Nalagarh-Banala Ckt-I.	10/Jan/2022	08:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
434	RQ78106	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	05/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
435	RQ78108	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower.SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL.	05/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
436	RQ78109	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Sainj-Parbati-3	05/Jan/2022	09:00	12/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
437	RQ78101	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	

438	RQ78104	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kv Banala - Hamirpur & 400kv Banala-Parbati-3 on one side & 400kv Banala - Amritsar & 400kv Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kv Banala - Hamirpur & 400kv Banala-Parbati-3	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
439	RQ78251	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	09/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
440	RQ78227	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
441	RQ78241	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	23/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
442	RQ78239	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	13/Jan/2022	07:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
443	RQ78240	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
444	RQ78238	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

445	RQ78257	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt-1.	23/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
446	RQ78255	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	13/Jan/2022	07:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
447	RQ78256	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt-1.	06/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
448	RQ78254	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
449	RQ78107	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	D	For installation of Bird Diverter	22/Jan/2022	08:00	23/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
450	RQ77736	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	C	Repairing work of conductor at 400 KV Bhadla-Bikaner(PGCIL) & bhadla Bikaner lines.	05/Jan/2022	06:00	11/Jan/2022	18:00		PLANNED	Requested	
451	RQ78263	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	21/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
452	RQ78262	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Karcham Wangtoo - Wangtoo Ckt-1.	15/Jan/2022	07:00	20/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
453	RQ78260	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

454	RQ78261	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	14/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
455	RQ77745	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Half yearly Maintance & testing work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
456	RQ77734	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	D	Quarterly Maintenance	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
457	RQ77739	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	D	Quarterly Maintenance	17/Jan/2022	08:00	17/Jan/2022	16:00		PLANNED	Requested	
458	RQ77416	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	D	lInd HALF YEARLY MAINTENANCE	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
459	RQ77743	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN) -RATANGARH(RS) (RS) CKT-2	C	Replacement of the defective disc insulators as per the PID test report at Tower Location no. 212, 229, 235, 245, 247, 258, 269, 289, 297, 299 and 406.	17/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
460	RQ77738	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	D	Quarterly Maintenance	14/Jan/2022	08:00	14/Jan/2022	16:00		PLANNED	Requested	
461	RQ77742	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN) -RATANGARH(RS) (RS) CKT-1	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
462	RQ77415	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	D	lInd HALF YEARLY MAINTENANCE	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
463	RQ77737	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Deedwana Line & Bay (406)	12/Jan/2022	10:00	12/Jan/2022	15:00		PLANNED	Requested	
464	RQ77733	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	D	Quarterly Maintenance	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
465	RQ77753	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -II Line & Bay (404) & TIE bay 400 KV Ajmer-Bhilwara Ckt-II (405)	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

466	RQ77824	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	For protection AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
467	RQ77752	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -I Line & Bay (401) & TIE bay 400 KV Ajmer-Bhilwara Ckt-I (402)	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
468	RQ77823	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	For protection AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
469	RQ77754	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	C	Repairing work of conductor at 400 KV Bhadla-Bikaner(PGCIL) & bhadla Bikaner lines.	05/Jan/2022	06:00	11/Jan/2022	18:00		PLANNED	Requested	
470	RQ77404	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	D	amp work	18/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	
471	RQ77403	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	D	AMP work	12/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Requested	
472	RQ77949	OCC_190	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	D	SF6 refill work	17/Jan/2022	09:00	17/Jan/2022	13:00	SF6 gas filling work	PLANNED	Requested	
473	RQ78243	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb - Sorang ckt-1 & 400 kV Sorang-Wangtoo ckt-1.	16/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
474	RQ78219	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	15/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
475	RQ78242	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb - Sorang ckt-1 & 400 kV Sorang-Wangtoo ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

476	RQ78097	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For installation of Bird Diverter	14/Jan/2022	08:00	17/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
477	RQ78095	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For installation of Bird Diverter	10/Jan/2022	08:00	14/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested	
478	RQ77818	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	For protection AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
479	RQ78052	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
480	RQ77865	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-2	C	For Diamantling of Wave Trap from existing Line.	06/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
481	RQ77864	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-1	C	For Diamantling of Wave Trap from existing Line.	03/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
482	RQ77815	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	02/Jan/2022	08:00	02/Jan/2022	18:00	S/D may be availed at 28.12.2021	PLANNED	Requested	
483	RQ77814	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	01/Jan/2022	08:00	01/Jan/2022	18:00	S/D may be availed at 27.12.2021	PLANNED	Requested	
484	RQ78264	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
485	RQ78265	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
486	RQ77178	OCC_190	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	D	Periodic Maintenance	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
487	RQ77177	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	D	Periodic Maintenance	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	

488	RQ77154	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
489	RQ77156	OCC_190	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
490	RQ77155	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
491	RQ78154	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	29/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
492	RQ78014	OCC_190	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
493	RQ77972	OCC_190	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	S/D Required for Bus Bar protection retrofit work.	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
494	RQ78013	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
495	RQ77971	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	S/D Required for Bus Bar protection retrofit work.	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
496	RQ78012	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Requested	
497	RQ77970	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	D	S/D Required for Bus Bar protection retrofit work.	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Requested	
498	RQ78153	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	25/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
499	RQ78011	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
500	RQ77969	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	D	S/D Required for Bus Bar protection retrofit work.	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	

501	RQ78006	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For upgradation of Jack Bus of 422-423-424 Dia from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	24/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Requested	
502	RQ78199	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	20/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
503	RQ78009	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For upgradation of Jack Bus of 422-423-424 Dia from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	20/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
504	RQ78197	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	D	For AMP Work	19/Jan/2022	09:00	19/Jan/2022	13:00	Kindly Approve	PLANNED	Requested	
505	RQ77989	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
506	RQ77988	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	D	For AMP Work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
507	RQ78008	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For upgradation of Jack Bus of Hisar-Bhiwani ckt-I from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
508	RQ78001	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	C	" Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar"	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
509	RQ77999	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	D	For AMP Work	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
510	RQ77960	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	D	For AMP Work	14/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
511	RQ78000	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	C	" Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar"	14/Jan/2022	08:00	16/Jan/2022	18:00		PLANNED	Requested	
512	RQ78003	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
513	RQ77998	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	

514	RQ77959	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	D	For AMP Work	11/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
515	RQ78002	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
516	RQ77980	OCC_190	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	D	400KV ICT1 COMMISSIONING TESTS	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
517	RQ78146	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	D	For AMP works.	07/Jan/2022	09:00	07/Jan/2022	17:30		PLANNED	Requested	
518	RQ77979	OCC_190	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	D	400KV ICT1 COMMISSIONING TESTS	07/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
519	RQ78144	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	D	For AMP works.	05/Jan/2022	09:00	05/Jan/2022	17:30		PLANNED	Requested	
520	RQ77984	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
521	RQ78010	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
522	RQ78007	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
523	RQ77986	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	D	For AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00	S/D may be availed at 29.12.2021	PLANNED	Requested	
524	RQ77994	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	D	For Bus Stringing in Bikaner Bay Area	24/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
525	RQ77997	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	For Erection of 41289B Isolator	22/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
526	RQ77996	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	For Erection of BPI and 41289A Isolator under Main Bus - II	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
527	RQ77995	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	For Bus stringing in Bikaner bays area	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
528	RQ77278	OCC_190	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	D	.For Annual Maintenance of Transfer Bus Clamps and Conductors etc.	21/Jan/2022	09:00	22/Jan/2022	18:00		PLANNED	Requested	
529	RQ78090	OCC_190	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	"For replacement of old 89 B isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	19/Jan/2022	09:00	21/Jan/2022	18:00		PLANNED	Requested	
530	RQ77276	OCC_190	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	D	For Annual Maintenance of Bus-1 Clamps and Conductors etc.	19/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Requested	
531	RQ77284	OCC_190	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	D	Attending Hot Points at various points & repairing of BUS	16/Jan/2022	09:00	19/Jan/2022	14:00		PLANNED	Requested	

532	RQ78089	OCC_190	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	"For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end.Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki"	16/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	
533	RQ77277	OCC_190	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	D	For replacement work of Bus-2 Isolator in 400 KV Unnao Bay, 400 KV Unnao Line will be charged through Transfer Bus during this period.	14/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Requested	
534	RQ78086	OCC_190	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	"For replacement of old 89 B isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	13/Jan/2022	09:00	15/Jan/2022	18:00		PLANNED	Requested	
535	RQ78085	OCC_190	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	"For replacement of old 89 A isolator of 400 kV Knp Panki II Line under add cap at Panki end.Simultaneously usly S/d of line is required along with Bus 1 because TBC is not available at Panki"	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Requested	
536	RQ77285	OCC_190	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	D	For Annual Maintenance & testing work of Bus-2 (There will be no load interruptionn , load will be feed through Bus-1)	08/Jan/2022	10:00	08/Jan/2022	15:00		PLANNED	Requested	
537	RQ77281	OCC_190	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(UP)	C	Replacement of Bus CVT and Turn buccle and general maintenance of Bus	06/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Requested	
538	RQ77287	OCC_190	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	D	Erection work of 400 KV Shamli Bay (under Construction)	05/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
539	RQ77280	OCC_190	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(UP)	C	Replacement of Bus CVT and Turn buccle and general maintenance of Bus	03/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Requested	
540	RQ77286	OCC_190	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	D	Erection work of 400 KV Shamli Bay (under Construction)	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	

541	RQ77767	OCC_190	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	D	Quarterly Maintenance	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
542	RQ77768	OCC_190	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	D	Quarterly Maintenance	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
543	RQ77422	OCC_190	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	For testing of equipments under man Bus-II	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
544	RQ77421	OCC_190	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	D	For testing of equipments under man Bus-I	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
545	RQ77279	OCC_190	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	C	For detecting and arresting of sf6 gas leakage in 400kv C.B Bus coupler. If leakage will be found in porcelain and metal joints the same will be replaced	17/Jan/2022	10:00	22/Jan/2022	18:00	There will be no supply interruption due to this shut down .Load of 400kv S/S Gr. Noida will be feed by Main Bus B	PLANNED	Requested	
546	RQ77937	OCC_190	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	To replace 3 no's 400 KV Bus-II Red, Yellow and Blue phase CTs between Bus Isolator No 419 and breaker X-6.	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
547	RQ77936	OCC_190	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	To replace 3 no's 400 KV Bus-II Red, Yellow and Blue phase CTs between Bus Isolator No 419 and breaker X-6.	03/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
548	RQ77328	OCC_190	sldchr_sd	BUS	400KV BUS 2 AT DHANODA(HV)	D	General mtc of bus isolators	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Requested	
549	RQ77396	OCC_190	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	06/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Requested	
550	RQ77392	OCC_190	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	04/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
551	RQ77781	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	D	Shutdown required for AMP	05/Jan/2022	09:00	05/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
552	RQ77777	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	D	Shutdown required for AMP	04/Jan/2022	09:00	04/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
553	RQ77925	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	D	Shutdown for AMP	04/Jan/2022	09:00	04/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
554	RQ77776	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 1	D	Shutdown required for AMP	03/Jan/2022	09:00	03/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	

555	RQ78040	OCC_190	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	D	S/D required for AMP work of line reactor.	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
556	RQ78034	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	D	For Final Commissioning of CSD	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	
557	RQ78039	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	D	S/D required for CSD online testing & tuning.	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
558	RQ78035	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
559	RQ77759	OCC_190	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
560	RQ78037	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	D	For AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Requested	
561	RQ77803	OCC_190	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KADARPUR (GPTL)	D	shutdown for AMP work	23/Jan/2022	08:00	23/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
562	RQ77179	OCC_190	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
563	RQ77761	OCC_190	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	D	Quarterly Maintenance	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
564	RQ77760	OCC_190	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
565	RQ78036	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	D	CSD FINE TUNING WORKS	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

566	RQ77302	OCC_190	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	D	Routine Testing & General Maintenance of Reactor	10/Jan/2022	10:00	10/Jan/2022	17:00		PLANNED	Requested	
567	RQ77304	OCC_190	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	D	For routine testing	05/Jan/2022	10:00	05/Jan/2022	17:00		PLANNED	Requested	
568	RQ77305	OCC_190	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANJ (UP)	C	For attending oil leakage from different points of top flange of Radiator of Bus Reactor	04/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
569	RQ77292	OCC_190	stuup_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MORADABAD(UP)	D	Internal inspection of 50 MVAR Bus Reactor, turret C.T. by removing R- Phase bushing .	03/Jan/2022	10:00	12/Jan/2022	18:00	Internal inspection of 50 MVAR Bus Reactor, turret C.T. by removing R- Phase bushing .	PLANNED	Requested	
570	RQ77288	OCC_190	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	C	Transfer breaker will be used for charging of 400KV bareilly- Unnao circuit -II .	03/Jan/2022	08:30	28/Jan/2022	17:00		PLANNED	Requested	
571	RQ77293	OCC_190	stuup_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	C	Dismantaling of 50 MVAR Bus Reactor for installation of 125 MVAR Bus Reactor.	02/Jan/2022	08:00	31/Jan/2022	17:00		PLANNED	Requested	
572	RQ77303	OCC_190	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	C	Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Jan/2022	08:00	30/Jan/2022	19:00		PLANNED	Requested	
573	RQ77384	OCC_190	rampur_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Requested	
574	RQ77451	OCC_190	sldcuk_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	D	for scheduled preventive maintenance	05/Jan/2022	10:00	05/Jan/2022	14:00		PLANNED	Requested	
575	RQ78038	OCC_190	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	C	Attending Punch Points	04/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Requested	
576	RQ77192	OCC_190	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR- MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tighteneing of clamp and connectors of 411 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Requested	

577	RQ77194	OCC_190	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
578	RQ77193	OCC_190	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tighteneing of clamp and connectors of 408bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
579	RQ77191	OCC_190	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
580	RQ77190	OCC_190	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	Nut bolt tighteneing of clamp and connectors of 405 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
581	RQ77188	OCC_190	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
582	RQ77189	OCC_190	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HWSS	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
583	RQ77187	OCC_190	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	

584	RQ77186	OCC_190	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
585	RQ77185	OCC_190	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut- bolt tightening,cleaning and IR of equipments.	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
586	RQ77183	OCC_190	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut- bolt tightening,cleaning and IR of equipments.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
587	RQ77184	OCC_190	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
588	RQ77182	OCC_190	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT- 1 MB	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
589	RQ77180	OCC_190	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	General maintenance for nut- bolt tightening,cleaning and IR of equipments.	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
590	RQ77181	OCC_190	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	D	Nut bolt tighteneing of clamp and connectors of 402 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
591	RQ78123	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI- BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	C	S/D Required for CB replacement work.	28/Jan/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested	

592	RQ78182	OCC_190	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)	C	BREAKER OVERHAULLING	25/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	
593	RQ78176	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	D	BREAKER OVERHAULLING	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
594	RQ78125	OCC_190	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MEERUT(PG)	C	Pole Overhauling of CGL make Cb and Testing of Cb after Overhauling Work.	23/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Requested	
595	RQ78172	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	D	BREAKER OVERHAULLING	22/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
596	RQ78128	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	21/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	
597	RQ77350	OCC_190	slchr_sd	BAY	414 TIE BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-2 AND 400KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 AT ABDULLAPUR(PG)	D	For JKPL SCADA upgradation	19/Jan/2022	16:00	19/Jan/2022	18:00		PLANNED	Requested	
598	RQ78122	OCC_190	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	C	S/D Required for CB replacement work.	19/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
599	RQ77358	OCC_190	slchr_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	For JKPL SCADA upgradation	18/Jan/2022	16:00	18/Jan/2022	18:00		PLANNED	Requested	

600	RQ77948	OCC_190	indigrid_sd	BAY	403 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATRAN(PATR)	D	SF6 gas filling work	17/Jan/2022	09:00	17/Jan/2022	13:00	SF6 gas filling work	PLANNED	Requested	
601	RQ78179	OCC_190	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	C	For Retrofitting of CB	16/Jan/2022	09:00	25/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
602	RQ78148	OCC_190	cpcc1_sd	BAY	418 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AT BHIWANI(PG)	C	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	14/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Requested	
603	RQ78132	OCC_190	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	C	" ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required. "	14/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
604	RQ78129	OCC_190	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	11/Jan/2022	08:00	20/Jan/2022	18:00	400kV Bay No 407 Agra 1 Main Bay at Bhiwadi HVAC as per site	PLANNED	Requested	
605	RQ78118	OCC_190	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	C	For CT Shifting work	11/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
606	RQ78120	OCC_190	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	C	S/D Required for CB replacement work.	10/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
607	RQ78160	OCC_190	cpcc1_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	

608	RQ78167	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
609	RQ78136	OCC_190	cpcc1_sd	BAY	432 TIE BAY - 400KV BHIWANI- HISSAR (PG) CKT-2 AND FUTURE AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar- Bhiwani-I to 400kV Moga- Bhiwani Line (bypass at Hisar SS)	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
610	RQ78142	OCC_190	cpcc1_sd	BAY	433 MAIN BAY - 400KV BHIWANI- HISSAR (PG) CKT-2 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar- Bhiwani-I to 400kV Moga- Bhiwani Line (bypass at Hisar SS)	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
611	RQ78178	OCC_190	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA- HISSAR (PG) CKT-1 AT MOGA(PG)	C	For Retrofitting of CB	06/Jan/2022	09:00	15/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
612	RQ78116	OCC_190	cpcc1_sd	BAY	408 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANESAR(PG)	D	For Tan delta and capacitance of 33kv tertiary bushing in ICT- 2 has to reviewed	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
613	RQ78119	OCC_190	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA- SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	C	FOR OVERHAULING OF CB	06/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
614	RQ78137	OCC_190	cpcc1_sd	BAY	429 TIE BAY - 400KV BHIWANI- HISSAR (PG) CKT-3 AND 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-2 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar- Bhiwani-I to 400kV Moga- Bhiwani Line (bypass at Hisar SS)	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
615	RQ78164	OCC_190	cpcc1_sd	BAY	411 MAIN BAY - 400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	

616	RQ78141	OCC_190	cpcc1_sd	BAY	428 MAIN BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-2 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
617	RQ78138	OCC_190	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
618	RQ78143	OCC_190	cpcc1_sd	BAY	425 MAIN BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-1 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
619	RQ78147	OCC_190	cpcc1_sd	BAY	427 MAIN BAY - 400KV BUS 2 AT BHIWANI(PG) (POWERGRID)	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00	Mahendargarh-III Main Bay 427 at Bhiwani at Bhiwani	PLANNED	Requested	
620	RQ78145	OCC_190	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
621	RQ78140	OCC_190	cpcc1_sd	BAY	412 MAIN BAY - 400KV BHIWANI-JIND (PG) CKT-1 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Requested	
622	RQ78215	OCC_190	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	

623	RQ78127	OCC_190	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	01/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
624	RQ78139	OCC_190	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHIWANI(PG)	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Requested	
625	RQ78121	OCC_190	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	C	S/D Required for CB replacement work.	01/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
626	RQ77306	OCC_190	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	D	Annual Maintenance Plan (AMP)	24/Jan/2022	08:00	25/Jan/2022	18:00	AMP	PLANNED	Requested	
627	RQ77307	OCC_190	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	D	Annual Maintenance Plan (AMP)	17/Jan/2022	08:00	18/Jan/2022	18:00	AMP	PLANNED	Requested	
628	RQ77311	OCC_190	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	17:30	05/Jan/2022	18:30	CT oil sampling	PLANNED	Requested	

629	RQ77310	OCC_190	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	16:30	05/Jan/2022	17:30	CT oil sampling	PLANNED	Requested	
630	RQ77314	OCC_190	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	15:30	05/Jan/2022	16:30	CT oil sampling	PLANNED	Requested	
631	RQ77309	OCC_190	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	14:30	05/Jan/2022	15:30	CT oil sampling	PLANNED	Requested	
632	RQ77313	OCC_190	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	13:30	05/Jan/2022	14:30	CT oil sampling	PLANNED	Requested	
633	RQ77308	OCC_190	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	11:30	05/Jan/2022	12:30	CT oil sampling	PLANNED	Requested	
634	RQ77312	OCC_190	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	D	CT sampling	05/Jan/2022	10:00	05/Jan/2022	11:00	CT oil sampling	PLANNED	Requested	

635	RQ77348	OCC_190	sldchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)- KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	20/Jan/2022	10:00	20/Jan/2022	12:00		PLANNED	Requested	
636	RQ77349	OCC_190	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	19/Jan/2022	13:00	19/Jan/2022	15:00		PLANNED	Requested	
637	RQ77347	OCC_190	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG) -KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	18/Jan/2022	13:00	18/Jan/2022	15:00		PLANNED	Requested	
638	RQ77346	OCC_190	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTP SCADA upgradation	18/Jan/2022	10:00	18/Jan/2022	12:00		PLANNED	Requested	

639	RQ77345	OCC_190	sldchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)- KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTPS SCADA upgradation	17/Jan/2022	13:00	17/Jan/2022	15:00		PLANNED	Requested	
640	RQ77343	OCC_190	sldchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)- KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For JKTPS SCADA upgradation. The system availability will not affect as it would be charged through TIE bay	17/Jan/2022	13:00	17/Jan/2022	15:00		PLANNED	Requested	
641	RQ77775	OCC_190	sldcrs_sd	BAY	404 MAIN BAY - 400KV BIKANER(RS)- SSCTPSSURATGARH(RS) (UNDEF) CKT-2 AT BIKANER(RS)	D	Routine Maintenance	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
642	RQ77771	OCC_190	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)- CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	D	Routine maintenance of 400 KV Tie-2 BAY(4252T)& ASSOCIATED EQUIPMENTS	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
643	RQ77774	OCC_190	sldcrs_sd	BAY	420 MAIN BAY - 400KV BIKANER(RS)- SIKAR(PG) (RS) CKT- 2 AT BIKANER(RS)	D	Routine Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	

644	RQ77770	OCC_190	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	D	Routine maintenance of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
645	RQ77769	OCC_190	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	D	Routine maintenance of 400 KV Tie-4 BAY(4452T)& ASSOCIATED EQUIPMENTS	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
646	RQ78159	OCC_190	cpcc1_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
647	RQ78161	OCC_190	cpcc1_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
648	RQ78162	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
649	RQ78163	OCC_190	cpcc1_sd	BAY	412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL)	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	

650	RQ77402	OCC_190	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	04/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Requested	
651	RQ77123	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	C	For Annual Maintenance & testing work of ICT	31/Jan/2022	11:00	31/Jan/2022	15:00		PLANNED	Requested	
652	RQ77122	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	C	For Annual Maintenance & testing work of ICT	20/Jan/2022	11:00	20/Jan/2022	15:00		PLANNED	Requested	
653	RQ77212	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	D	for attending oil leakage	20/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Requested	
654	RQ77205	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	Routine Bay maintenance work	18/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Requested	
655	RQ77203	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	D	for preventive maintenace and testing	18/Jan/2022	09:00	18/Jan/2022	17:00		PLANNED	Requested	
656	RQ77126	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	D	For Annual Maintenance & testing work of ICT	17/Jan/2022	11:00	17/Jan/2022	15:00		PLANNED	Requested	
657	RQ77213	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	D	Routine Testing & General Maintenance of Transformer	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
658	RQ77206	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	Routine Bay maintenance work	16/Jan/2022	10:00	16/Jan/2022	18:00		PLANNED	Requested	
659	RQ77125	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	D	For Annual Maintenance & testing work of ICT	13/Jan/2022	11:00	13/Jan/2022	15:00		PLANNED	Requested	
660	RQ77208	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	D	For general mentinance and routine testing	12/Jan/2022	10:00	12/Jan/2022	16:00	There will be no supply interruption due to this shut down as load of 400kv S/S Gr Noida will be feed through (1x315+2X500)MVA ICTs	PLANNED	Requested	
661	RQ77124	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	D	For Annual Maintenance & testing work of ICT	10/Jan/2022	11:00	10/Jan/2022	15:00		PLANNED	Requested	

662	RQ77210	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	D	Routine protection testing and other maintenance work.	10/Jan/2022	10:00	10/Jan/2022	17:00		PLANNED	Requested	
663	RQ77204	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	Routine Bay maintenance work	10/Jan/2022	10:00	10/Jan/2022	18:00		PLANNED	Requested	
664	RQ77214	OCC_190	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	D	routine testing and maintenance	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Requested	
665	RQ77202	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	D	For Annual Testing and Maintenance of various equipments like CBs,CTs,CVTs,Isolators etc.	10/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Requested	
666	RQ77209	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	C	Replacement of Gasket of 240 MVA ICT-III	05/Jan/2022	09:00	25/Jan/2022	17:30		PLANNED	Requested	
667	RQ77211	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	C	Routine Testing and Bay maintenance work.	03/Jan/2022	08:00	04/Jan/2022	17:00		PLANNED	Requested	
668	RQ78186	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1)	28/Jan/2022	11:00	28/Jan/2022	12:00	Kindly Approve	PLANNED	Requested	
669	RQ78200	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	28/Jan/2022	09:00	28/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
670	RQ77375	OCC_190	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	D	For confirmatory testing of R ph IV bushing	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Requested	
671	RQ78194	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	D	For AMP works.	21/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
672	RQ78081	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	D	FOR AMP WORKS	17/Jan/2022	09:00	17/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
673	RQ78201	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	D	For AMP works.	17/Jan/2022	09:00	17/Jan/2022	17:00	Kindly Approve	PLANNED	Requested	
674	RQ78032	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	Fine Tuning of CSD installed in newly commissioned 500 MVA ICT-III	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
675	RQ78024	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	C	S/D required for replacement of 220 KV side CB	14/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	

676	RQ78030	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORKS	12/Jan/2022	16:00	12/Jan/2022	23:00		PLANNED	Requested	
677	RQ78027	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORKS	11/Jan/2022	16:00	11/Jan/2022	23:00		PLANNED	Requested	
678	RQ78025	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	C	220KV BUS-COUPLER & TBC COMMISSIONING	10/Jan/2022	18:00	12/Jan/2022	04:00	ICT-2 will be charged in day time 0400 to 1800 hrs	PLANNED	Requested	
679	RQ78029	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORKS	10/Jan/2022	16:00	10/Jan/2022	23:00		PLANNED	Requested	
680	RQ78158	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	D	For replacement of 220 KV Y & B ph CB pole due to DCRM & CRM result violation.	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
681	RQ78031	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	Construction works for Integaration of new 220 Line Bay(213 and 214) with Bus-2,	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
682	RQ78023	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	S/D required for replacemnt of 220 KV side CB	10/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
683	RQ78028	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	CSD FINE TUNING WORKS	09/Jan/2022	16:00	09/Jan/2022	23:00		PLANNED	Requested	
684	RQ78020	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	C	To attend oil leakage from bell tank of ICT-3 at Sikar Ss	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
685	RQ78022	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	C	S/D required for replacemnt of 220 KV side CB	06/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Requested	
686	RQ78026	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	C	COMPLETE OVERHAULING WORK OF ICT	05/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
687	RQ78019	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	D	For AMP work of ICT	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
688	RQ78033	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	

689	RQ78021	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	C	S/D required for replacement of 220 KV side CB	02/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
690	RQ77176	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
691	RQ77172	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
692	RQ77171	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
693	RQ77166	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT, CB, isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
694	RQ77174	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
695	RQ77175	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
696	RQ77173	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
697	RQ77170	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
698	RQ77169	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
699	RQ77165	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 420 CT, CB, isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
700	RQ77168	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Protection Testing, 403 89L, 403 89A isolator, Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar, Transformer Cleaning	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
701	RQ77167	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of Isolator 411 89B 412 89A	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	

702	RQ77163	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
703	RQ77164	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
704	RQ77162	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	D	Annual maintenance/protection testing of ICT and its related equipments.	03/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
705	RQ77801	OCC_190	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	D	Switching Operation	23/Jan/2022	10:00	23/Jan/2022	11:00	For taking Spare ICT in service and switching ICT-2 R-Ph (Switching Operation)	PLANNED	Requested	
706	RQ77800	OCC_190	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	D	Switching Operation	19/Jan/2022	10:00	19/Jan/2022	11:00	For taking ICT-1 R-ph in service and switching ICT-1 Y-Ph (Switching Operation)	PLANNED	Requested	
707	RQ77799	OCC_190	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	D	Switching Operation	17/Jan/2022	10:00	17/Jan/2022	11:00	For taking ICT-1 B-ph in service and switching ICT-1 R-Ph (Switching Operation)	PLANNED	Requested	
708	RQ77354	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	D	For JKTP SCADA upgradation.	21/Jan/2022	10:00	21/Jan/2022	12:00		PLANNED	Requested	
709	RQ77352	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	20/Jan/2022	16:00	20/Jan/2022	18:00		PLANNED	Requested	
710	RQ77355	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	For JKTP SCADA upgradation.	20/Jan/2022	13:00	20/Jan/2022	15:00		PLANNED	Requested	
711	RQ77356	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	D	For JKTP SCADA upgradation	20/Jan/2022	10:00	20/Jan/2022	12:00		PLANNED	Requested	
712	RQ77353	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	19/Jan/2022	16:00	19/Jan/2022	18:00		PLANNED	Requested	

713	RQ77357	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	For JKTPS SCADA upgradation	19/Jan/2022	10:00	19/Jan/2022	12:00		PLANNED	Requested	
714	RQ77809	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	For JKTPS SCADA upgradation	17/Jan/2022	16:00	17/Jan/2022	18:00		PLANNED	Requested	
715	RQ77807	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	D	For JKTPS SCADA upgradation	17/Jan/2022	10:00	17/Jan/2022	12:00		PLANNED	Requested	
716	RQ77329	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	D	For testing of relays and three yearly mtc	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Requested	
717	RQ77808	OCC_190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	For AMP Work	07/Jan/2022	10:00	07/Jan/2022	16:00		PLANNED	Requested	
718	RQ77802	OCC_190	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL)	D	Shutdown required for AMP	21/Jan/2022	08:00	21/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
719	RQ78185	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	For AMP works.	19/Jan/2022	10:00	19/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
720	RQ77763	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
721	RQ77762	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Requested	
722	RQ77765	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	D	Quarterly Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
723	RQ77764	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
724	RQ77766	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	D	Quarterly Maintenance	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
725	RQ78058	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	Due to proposed Shut down of Two Nos Main Bus of 220 KV side (D & F) Circuit Breaker of 220 KV side of ILT-2 & ILT-3 to keep switch off to limit the supply source as per feeding capacity of single 220 KV Main Bus-E/CTs. No work is to be done on ILT-2 & ILT-3 but these will remain in circuit on No load.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	

726	RQ77773	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	Quarterly maintenance work of 400 ,220 KV side bay Equipments and attend Oil leakage problem by M/s D.N.Corporation Bulandshahar	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Requested	
727	RQ77727	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	D	TAN Delta testing & General Maintenance	14/Jan/2022	11:30	14/Jan/2022	17:00		PLANNED	Requested	
728	RQ77726	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	D	TAN Delta testing & General Maintenance	13/Jan/2022	11:30	13/Jan/2022	17:00		PLANNED	Requested	
729	RQ77725	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	11/Jan/2022	11:30	11/Jan/2022	17:00		PLANNED	Requested	
730	RQ77724	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	10/Jan/2022	11:30	10/Jan/2022	17:00		PLANNED	Requested	
731	RQ77756	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	D	For Transformer Testings and Annual Maintenance as per PMS.	05/Jan/2022	11:30	05/Jan/2022	17:30		PLANNED	Requested	
732	RQ77757	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	D	For Transformer Testings and Annual Maintenance as per PMS.	04/Jan/2022	11:30	04/Jan/2022	17:30		PLANNED	Requested	
733	RQ77755	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	D	For Transformer Testings and Annual Maintenance as per PMS.	03/Jan/2022	11:30	03/Jan/2022	17:30		PLANNED	Requested	
734	RQ77453	OCC_190	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	D	for scheduled preventive maintenance	06/Jan/2022	14:00	06/Jan/2022	17:00		PLANNED	Requested	
735	RQ77452	OCC_190	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	D	for scheduled preventive maintenance	06/Jan/2022	10:00	06/Jan/2022	13:00		PLANNED	Requested	

736	RQ77330	OCC_190	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Requested	
737	RQ77795	OCC_190	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	C	SF6 gas leakage arrest	01/Jan/2022	08:00	06/Jan/2022	18:00	PATRAN would like to avail the outage from 30.12.2021 to 04.01.2021. Due to limitation of placing the request PATRAN is not able to punch on the required date. Request the forum to accord the approval on from 30.12.2021.	PLANNED	Requested	
738	RQ78096	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	FOR AMP WORKS	28/Jan/2022	10:00	28/Jan/2022	17:00	Kindly Approve.	PLANNED	Requested	
739	RQ77732	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	D	For changing LA orientation towards Line side	27/Jan/2022	09:00	27/Jan/2022	18:00		PLANNED	Requested	
740	RQ77731	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	D	For changing LA orientation towards Line side	25/Jan/2022	09:00	25/Jan/2022	18:00		PLANNED	Requested	
741	RQ77732	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH) - PITHORAGARH(PG) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Requested	
742	RQ77734	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Requested	
743	RQ77733	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Requested	

744	RQ77834	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	C	S/D required for 220 KV CB replacement of POWERGRID bays in BBMB (samaipur) end.	22/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
745	RQ77749	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	D	Quarterly maintenance work	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Requested	
746	RQ77851	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	For insertion of glass discs in 220 kV RAPP(C)-Anta S/C line	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Requested	
747	RQ77748	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
748	RQ77747	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	Routine Maintenance of Bay & Line	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
749	RQ77746	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	Routine Maintenance of Bay & Line	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
750	RQ77912	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Requested	
751	RQ78067	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	D	For Isolator Arm replacement work at Allahabd	11/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Requested	
752	RQ77444	OCC_190	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	11/Jan/2022	08:00	13/Jan/2022	18:00	Line shutdown required	PLANNED	Requested	
753	RQ78212	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	AMP Work Peak Band of LOC-3,24	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
754	RQ78211	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	AMP Work Peak Band of LOC-3,24	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
755	RQ77730	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	D	AMP works	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Requested	
756	RQ77728	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	D	AMP works	07/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Requested	

757	RQ77906	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Requested	
758	RQ77911	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Requested	
759	RQ77722	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	AMP works	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
760	RQ77729	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	D	AMP works	04/Jan/2022	09:00	04/Jan/2022	18:00		PLANNED	Requested	
761	RQ77817	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	D	For AMP of Line Bay at Sikar SS	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
762	RQ77409	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	D	For retrofitting of M2 distance relay as existing relay's back port became faulty.	03/Jan/2022	10:00	03/Jan/2022	18:00		PLANNED	Requested	
763	RQ77905	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Requested	
764	RQ77723	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	D	AMP works	28/Jan/2022	09:00	28/Jan/2022	18:00		PLANNED	Requested	
765	RQ77224	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	Routine Bay maintenance work	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Requested	
766	RQ77267	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	D	Looping & chopping of trees in line corridor	24/Jan/2022	10:00	29/Jan/2022	17:00		PLANNED	Requested	
767	RQ77266	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	D	Looping & chopping of trees in line corridor	24/Jan/2022	10:00	29/Jan/2022	17:00		PLANNED	Requested	
768	RQ77858	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	D	For AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	

769	RQ77857	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
770	RQ77439	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	D	AMP work	12/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Requested	
771	RQ77832	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	For protection AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
772	RQ77831	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1	D	For protection AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
773	RQ77605	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-FEROZABAD(UP) (UP) CKT-1	D	AMP of line bay	07/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Requested	
774	RQ77265	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	D	OVERHEAD CROSSING OF 400KV SHAMLI--ALIGARH LINE AT LOCATION NO 82/0--83/0 IN BETWEEN LOCATION NO 63--64 OF 220KV KHURJA-NAPP 2nd CIRCUIT	04/Jan/2022	09:00	05/Jan/2022	18:00	There will be no supply disturbance during this shutdown	PLANNED	Requested	
775	RQ77830	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1	D	For protection AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Requested	
776	RQ77843	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
777	RQ77844	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
778	RQ77841	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
779	RQ77842	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
780	RQ77917	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	C	For Replacement of 245kv line Isolator No. 214 with new one	27/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	

781	RQ77927	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	D	For Quarterly mtc.	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
782	RQ77744	OCC_190	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	For routine Line maintenance & Tree Trimming under the Line requiring Shutdown	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
783	RQ77934	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	C	For replacement of 220 KV TBC bypass isolator No. 244 of the said CKT on Cont Basis.	18/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
784	RQ77926	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	C	For Replacement of 245kV line Isolator No. 246 with new one	17/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
785	RQ77907	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Requested	
786	RQ77909	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Requested	
787	RQ77914	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	D	अध्यात्मिक मरम्मत हेतु	13/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
788	RQ77930	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	D	Maintenance during foggy season	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
789	RQ77929	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	Maintenance during foggy season	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
790	RQ77751	OCC_190	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	D	For overhauling of its CB at dadri end	11/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
791	RQ77916	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	D	For Quarterly mtc.	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
792	RQ77928	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	C	For Replacement of 245kV line Isolator No. 240 with new one at Jamalpur and Quarterly mtc at Ganguwal.	11/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Requested	
793	RQ77931	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	D	Maintenance during foggy season	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
794	RQ77750	OCC_190	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For maintenance Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	

795	RQ77920	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	वार्षिक मरम्मत	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
796	RQ77901	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Requested	
797	RQ77903	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Requested	
798	RQ77908	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Requested	
799	RQ77910	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Requested	
800	RQ77913	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	D	डिस्क की सफाई व अर्धवार्षिक मरम्मत हेतु	04/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
801	RQ77915	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	D	For Quarterly mtc.	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
802	RQ77902	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Requested	
803	RQ77904	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Requested	
804	RQ77918	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	D	वार्षिक मरम्मत	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
805	RQ77923	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	D	वार्षिक मरम्मत	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Requested	
806	RQ77924	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	D	वार्षिक मरम्मत	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Requested	
807	RQ77837	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2	D	For Bay AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	

808	RQ78088	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2	D	For TL equipment AMP works	19/Jan/2022	09:00	19/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
809	RQ78087	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1	D	For TL equipment AMP works	18/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
810	RQ77836	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1	D	For Bay AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
811	RQ77922	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	D	वार्षिक मरम्मत	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
812	RQ77921	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	D	वार्षिक मरम्मत	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
813	RQ77946	OCC_190	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2	D	Shutdown required for AMP	08/Jan/2022	09:00	08/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
814	RQ77919	OCC_190	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	D	वार्षिक मरम्मत	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
815	RQ77944	OCC_190	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1	D	Shutdown for AMP	07/Jan/2022	09:00	07/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
816	RQ77852	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
817	RQ78274	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
818	RQ78273	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
819	RQ78271	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

820	RQ78272	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
821	RQ77740	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	maintenance of line	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Requested	
822	RQ77735	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Requested	
823	RQ77833	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	C	S/D required for 220 KV CB replacement of POWERGRID bays in BBMB (samaipur) end.	18/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Requested	
824	RQ77103	OCC_190	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	17/Jan/2022	10:00	19/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 .	PLANNED	Requested	
825	RQ78226	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
826	RQ78221	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
827	RQ78223	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

828	RQ77101	OCC_190	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10/Jan/2022	10:00	15/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 .	PLANNED	Requested	
829	RQ77100	OCC_190	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	03/Jan/2022	10:00	08/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 .	PLANNED	Requested	
830	RQ78225	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
831	RQ78220	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
832	RQ78222	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
833	RQ77848	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	For AMP Work	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
834	RQ77850	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	

835	RQ77849	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Requested	
836	RQ77854	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
837	RQ77853	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
838	RQ77455	OCC_190	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	D	for scheduled preventive maintenance	12/Jan/2022	10:00	12/Jan/2022	16:00		PLANNED	Requested	
839	RQ77454	OCC_190	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	D	for scheduled preventive maintenance	11/Jan/2022	10:00	11/Jan/2022	16:00		PLANNED	Requested	
840	RQ78156	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	D	For Annual maintenance	12/Jan/2022	09:00	12/Jan/2022	17:00	Kindly approve.	PLANNED	Requested	
841	RQ78155	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	D	For Annual maintenance	11/Jan/2022	09:00	11/Jan/2022	17:00	Kindly Approve.	PLANNED	Requested	
842	RQ77940	OCC_190	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-KAKRALA(PS) (PSTCL) CKT-1	C	SF6 gas leakage arrest	05/Jan/2022	08:00	10/Jan/2022	18:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Requested	
843	RQ78193	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	D	Line equipment AMP	11/Jan/2022	09:00	11/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
844	RQ77491	OCC_190	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	D	For testing of CT's & PT's of 220kV Dehar Kangoo & Rouri and 132kV Dehar Kangoo at 220kV substation Kangoo by M & T and other maintenance work at 220/132/33kV Sub-Station at Kangoo.	10/Jan/2022	11:00	10/Jan/2022	17:00		PLANNED	Requested	
845	RQ78224	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Requested	

846	RQ78016	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Busbar Bay unit retrofit	29/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Requested	
847	RQ78015	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Busbar Bay unit retrofit	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Requested	
848	RQ77956	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	D	For AMP Work	27/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Requested	
849	RQ78018	OCC_190	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For Busbar Bay unit retrofit	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Requested	
850	RQ78017	OCC_190	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For Busbar Bay unit retrofit	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Requested	
851	RQ77967	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
852	RQ77966	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Requested	
853	RQ77955	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	D	For AMP Work	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Requested	
854	RQ78150	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	D	For AMP works.	12/Jan/2022	09:00	12/Jan/2022	17:30		PLANNED	Requested	
855	RQ78195	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	12/Jan/2022	09:00	13/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
856	RQ78149	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	D	For AMP works.	10/Jan/2022	09:00	10/Jan/2022	17:30		PLANNED	Requested	
857	RQ78196	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	10/Jan/2022	09:00	11/Jan/2022	18:00	Kindly Approve	PLANNED	Requested	
858	RQ78005	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	D	Construction works for Integaration of new 220 Line Bay(213 and 214) with Bus-2, Bus-2 stability and Bus Bar Testing.	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
859	RQ77981	OCC_190	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	C	400KV ICT1 COMMISSIONING TESTS	07/Jan/2022	18:00	12/Jan/2022	04:00	220kv Bus-1 will be charged in day time 0400 to 1800hrs	PLANNED	Requested	
860	RQ77962	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	D	For AMP Work	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	

861	RQ78134	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	06/Jan/2022	09:00	06/Jan/2022	19:00	Kindly approve.	PLANNED	Requested	
862	RQ78004	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	D	Construction works for Integaration of new 220 Line Bay(213 and 214) with Bus-1, Bus-1 stability and Bus Bar Testing.	06/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	
863	RQ78068	OCC_190	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	D	AMP work	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Requested	
864	RQ78133	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	05/Jan/2022	09:00	05/Jan/2022	19:00	Kindly Approve.	PLANNED	Requested	
865	RQ78092	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	D	For Bus AMP	05/Jan/2022	09:00	06/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
866	RQ77992	OCC_190	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
867	RQ78152	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	04/Jan/2022	09:00	04/Jan/2022	19:00	Kindly approve.	PLANNED	Requested	
868	RQ77991	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Requested	
869	RQ77961	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	D	For AMP Work	04/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Requested	
870	RQ78174	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	D	AMP of Bus Equipment	04/Jan/2022	08:00	04/Jan/2022	18:00	Kindly approve.	PLANNED	Requested	
871	RQ78151	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	03/Jan/2022	09:00	03/Jan/2022	19:00	Kindly Approve.	PLANNED	Requested	
872	RQ78091	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	D	For Bus AMP	03/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	
873	RQ77990	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Requested	
874	RQ78173	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	D	AMP of Bus Equipment	03/Jan/2022	08:00	03/Jan/2022	18:00	Kindly Approve.	PLANNED	Requested	

875	RQ77985	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	D	For AMP Work	01/Jan/2022	08:00	01/Jan/2022	18:00	S/D may be availed at 27.12.2021	PLANNED	Requested	
876	RQ77993	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	D	For AMP Work	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Requested	
877	RQ77450	OCC_190	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of Station Transfer Bus Bay	20/Jan/2022	08:00	20/Jan/2022	18:00	NTPC Anta Bus 1 shutdown required	PLANNED	Requested	
878	RQ77448	OCC_190	antagas_sd	BUS	220KV BUS 3 AT ANTA(NT)	C	Annual Maintenance for Station Transfer Bus elements	18/Jan/2022	08:00	20/Jan/2022	18:00	Station Transfer Bus (Bus 3) shutdown required for Maintenance work	PLANNED	Requested	
879	RQ77449	OCC_190	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of Station Transfer Bus Bay & Work on Transfer Bay Circuit Breaker	18/Jan/2022	08:00	19/Jan/2022	18:00	NTPC Anta Bus 2 shutdown required	PLANNED	Requested	
880	RQ77446	OCC_190	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1 Bay	13/Jan/2022	08:00	13/Jan/2022	18:00	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	PLANNED	Requested	
881	RQ77445	OCC_190	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of RAPS_B(NP) (PG) CKT-1 Bay & AMP works on Circuit Bkr of RAPS_B(NP) (PG) CKT-1 Bay	11/Jan/2022	08:00	12/Jan/2022	18:00	NTPC Anta Bus 2 shutdown required and AMP works on Circuit Bkr RAPS_B(NP) (PG) CKT-1 Bay	PLANNED	Requested	
882	RQ77939	OCC_190	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	D	वार्षिक मरम्मत व 1 नं. सीटी बदलने हेतु	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Requested	
883	RQ77938	OCC_190	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	D	वार्षिक मरम्मत व 3 नं. सीटी बदलने हेतु ।	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Requested	
884	RQ77782	OCC_190	indigrd_sd	BUS	220 KV PRITHALA (GPTL) - BUS 2	D	Shutdown required for AMP	06/Jan/2022	09:00	06/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
885	RQ77778	OCC_190	indigrd_sd	BUS	220 KV PRITHALA (GPTL) - BUS 1	D	Shutdown required for AMP	04/Jan/2022	09:00	05/Jan/2022	18:00	AMP Work	PLANNED	Requested	
886	RQ77490	OCC_190	slchp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	D	For testing of CT's & PT's of 220kV Dehar Kangoo & Rouri and 132kV Dehar Kangoo at 220kV substation Kangoo by M & T and other maintenance work at 220/132/33kV Sub-Station at Kangoo.	10/Jan/2022	10:00	10/Jan/2022	11:00		PLANNED	Requested	

887	RQ78098	OCC_190	cpcc2_sd	BR/BSR/MSR/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV FATEHABAD(PG)	D	For collecting the Oil Sample of 212 Bay CTs for DGA testing (ABB make,03 Nos)	05/Jan/2022	11:00	05/Jan/2022	13:00	Kindly Approve.	PLANNED	Requested	
888	RQ78048	OCC_190	indigrid_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Shutdown for AMP	31/Jan/2022	08:00	31/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
889	RQ78047	OCC_190	indigrid_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Shutdown for AMP	29/Jan/2022	08:00	29/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
890	RQ78046	OCC_190	indigrid_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Shutdown required for AMP	28/Jan/2022	08:00	28/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
891	RQ78045	OCC_190	indigrid_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Shutdown for AMP	27/Jan/2022	08:00	27/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
892	RQ77945	OCC_190	indigrid_sd	BAY	202 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 (GPTL) AT PRITHALA (GPTL)	D	Shutdown for AMP	08/Jan/2022	09:00	08/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	
893	RQ77943	OCC_190	indigrid_sd	BAY	205 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 (GPTL) AT RANGALA RAJPUR- 1 (GPTL)	D	Shutdown required for AMP	07/Jan/2022	08:00	07/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Requested	

894	RQ78126	OCC_190	cpcc1_sd	BAY	215 MAIN BAY - 220 KV MEERUT(PG)- NARA(UP) (UP) CKT- 1 AT MEERUT(PG)	C	Pole Overhauling of CGL make Cb and Testing of Cb after Overhauling Work.	27/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	
895	RQ78169	OCC_190	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	C	REPLACEMENT OF OLD CB BY NEW CGL BREAKER	24/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Requested	
896	RQ78180	OCC_190	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chandera /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	17/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Requested	
897	RQ78124	OCC_190	cpcc1_sd	BAY	207 TRANSFER BUS BAY - 220KV BUS 3 AT MEERUT(PG)	C	Retrofitment of CGL Make Spring-Pneumatic CB	10/Jan/2022	08:00	16/Jan/2022	18:00		PLANNED	Requested	
898	RQ78181	OCC_190	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chandera /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	10/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
899	RQ78177	OCC_190	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVPNL end. AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus	03/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Requested	

900	RQ77947	OCC_190	indigrd_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	C	SF6 gas leakage arrest	11/Jan/2022	08:00	16/Jan/2022	18:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Requested	
901	RQ77790	OCC_190	indigrd_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	C	SF6 gas leakage arrest	01/Jan/2022	08:00	06/Jan/2022	18:00	PATRAN would like to avail the outage from 24.12.2021 to 29.12.2021. Due to limitation of placing the request PTCL is not able to punch on the required date. Request the forum to accord the approval on from 24.12.2021	PLANNED	Requested	
902	RQ77407	OCC_190	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z13 at Vindhyachal-North(PG)	D	AMP of Bay & filter equipment	29/Jan/2022	10:00	29/Jan/2022	18:00	Dual block POWER limited to 170MW in W->N direction, 170MW in N->W direction No Mono block operation of Block-1, "	PLANNED	Requested	
903	RQ77405	OCC_190	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z11 at Vindhyachal-North(PG)	D	AMP of Bay & filter equipment	28/Jan/2022	10:00	28/Jan/2022	18:00	Dual block POWER limited to 345MW in W->N direction, 395MW in N->W direction No Mono block operation of Block-1, "	PLANNED	Requested	
904	RQ77401	OCC_190	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1Z12 at Vindhyachal-North(PG)	D	AMP of Bay and Filter equipment	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Requested	
905	RQ77691	OCC_190	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	D	AMP of Filter Banks	19/Jan/2022	10:00	20/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Requested	
906	RQ77692	OCC_190	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	D	AMP of Filter Banks	17/Jan/2022	10:00	18/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Requested	
907	RQ77693	OCC_190	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	D	AMP of Filter Banks	14/Jan/2022	10:00	15/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Requested	

908	RQ77376	OCC_190	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	D	AMP works	10/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Requested	
909	RQ77377	OCC_190	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	D	AMP works	05/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Requested	
910	RQ77703	OCC_190	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	D	AMP WORK(BYPASS ISOLATOR WILL BE IN CLOSED CONDITION) by ER 1	13/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Requested	