



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/1901-1942

दिनांक: 18.02.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 192^{वीं} बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 192nd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 17.02.2022 में आयोजित प्रचालन समन्वय उप-समिति की 192^{वीं} बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 192nd OCC meeting held on 17.02.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)
अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 192nd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	NRPC Remarks	
1	RQ84084	OCC_192	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	GT#3 Planned outage	16/Mar/2022	00:00	31/Mar/2022	00:00	Excitation system and WHRB RLA Work	PLANNED	Approved	16-Mar-22	00:00	31-Mar-22	00:00		
2	RQ84065	OCC_192	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler+FGD Gate installation+Generator	16/Mar/2022	00:00	19/Apr/2022	23:59	subjected covid conditions in UK	PLANNED	Rejected						UP denied consent. NTPC was asked to reschedule the outage.
3	RQ84131	OCC_192	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance	04/Mar/2022	00:00	16/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	00:00	16-Mar-22	18:00		
4	RQ84031	OCC_192	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of Unit#5	01/Mar/2022	20:00	10/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	20:00	10-Mar-22	18:00		
5	RQ83838	OCC_192	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI(LTUHP)	C	Annual Maintenance	17/Mar/2022	08:00	31/Mar/2022	23:00	annual maintenance	PLANNED	Approved	17-Mar-22	08:00	31-Mar-22	23:00		
6	RQ84078	OCC_192	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Annual Maintenance	25/Mar/2022	09:00	24/Apr/2022	00:00		PLANNED	Approved	25-Mar-22	09:00	24-Apr-22	00:00	may be planned from 1st week of March	
7	RQ83774	OCC_192	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	JSW	C	Annual Maintenance of unit-4	01/Mar/2022	00:00	20/Mar/2022	23:59		PLANNED	Approved	01-Mar-22	00:00	20-Mar-22	23:59		
8	RQ84204	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	23/Mar/2022	08:00	26/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	20-Mar-22	08:00	23-Mar-22	18:00	subject to real time conditions. May be availed in between 01-15th March 2022. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC & NERPC Approval	

9	RQ84205	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	23/Mar/2022	08:00	26/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	20-Mar-22	08:00	23-Mar-22	18:00	subject to real time conditions. May be availed in between 01-15th March 2022. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC & NERPC Approval
10	RQ84217	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	11-Mar-22	08:00	16-Mar-22	18:00	May be availed in first half of March. ATC curtailment of 5800 MW. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to WRPC Approval
11	RQ84216	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	11-Mar-22	08:00	16-Mar-22	18:00	May be availed in first half of March. ATC curtailment of 5800 MW. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to WRPC Approval
12	RQ84218	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	11-Mar-22	08:00	16-Mar-22	18:00	May be availed in first half of March. ATC curtailment of 5800 MW. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to WRPC Approval

13	RQ84219	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Approved	11-Mar-22	08:00	16-Mar-22	18:00	May be availed in first half of March. ATC curtailment of 5800 MW. EI approval, PTCC (approval or applicable) to be submitted before charging of line. Subjected to WRPC Approval
14	RQ84304	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For Summer preparedness works (By WR2). A/R OFF on ckt-1 and dia to be kept open.	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	09:00	29-Mar-22	18:00	ATC Curtailment of 1150 MW. Subjected to WRPC approval
15	RQ84305	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF on ckt-1 to facilitate Summer preparedness works in Ckt 2 by WR2 and dia to be kept open.	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	09:00	29-Mar-22	18:00	Subjected to WRPC approval
16	RQ84242	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	AMP OF ITS L/R BAY AT SASARAM AND RELAY FIRMWARE UPGRADATION WORK AT SASARAM END	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	Subjected to ERPC Approval. ICT AMP work at Sasaram may also be clubbed.
17	RQ84303	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	For Summer preparedness works (By WR2). A/R OFF on ckt-2 and dia to be kept open.	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	18:00	ATC Curtailment of 1150 MW. Subjected to WRPC approval. All other lines in Wr-NR corridor shall be in service.
18	RQ84306	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R OFF on ckt-2 to facilitate Summer preparedness works in Ckt 1 by WR2 and dia to be kept open.	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	18:00	Subjected to WRPC approval

19	RQ84336	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF on 765kv Gwalior-Orai to facilitate Summer Preparedness works of in 765kv Satna - Gwalior ckt 2 (By WR2)	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	26-Mar-22	18:00	Subjected to WRPC approval
20	RQ84337	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R OFF on 765kv Satna-Orai to facilitate Summer Preparedness works of in 765kv Satna - Gwalior ckt 2 (By WR2)	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	26-Mar-22	18:00	Subjected to WRPC approval
21	RQ84301	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Shut down nature defect rectification works by Satna TLM(WR2)	16/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	18:00	may be availed in first week of march.ATC Curtailment of 2450 MW. Subjected to WRPC approval. All other lines in WR-NR corridor shall be in service.
22	RQ84302	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF to facitate Shut down nature defect rectification works of 765kv Orai - Satna Ckt I (By WR2).	16/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	18:00	Subjected to WRPC approval
23	RQ84248	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	REPLACEMENT OF BROKEN DISC GLASS INSULATOR AT DIFFERENT LOCATIONS, DAMAGED BY MISCREANTS (Tower location 32,160,163,173,196,234) BY ER-1	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	05-Mar-22	18:00	Subjected to ERPC Approval.
24	RQ84300	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R OFF for OPGW stringing under live line condition (by WR2)	01/Mar/2022	07:00	31/Mar/2022	19:00		PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	19:00	Subjected to WRPC approval

25	RQ83899	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	17:00	
26	RQ83896	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Mar/2022	09:00	24/Mar/2022	17:00		PLANNED	Approved	24-Mar-22	09:00	24-Mar-22	17:00	
27	RQ83741	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	17:00	
28	RQ83889	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2022	09:00	21/Mar/2022	17:00		PLANNED	Approved	21-Mar-22	09:00	21-Mar-22	17:00	
29	RQ83891	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2		D	Jumper Checking /Tightening and tree trimming of tower no -100 to 150	21/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	21-Mar-22	09:00	22-Mar-22	17:00	
30	RQ83885	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	17:00	
31	RQ83739	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	15/Mar/2022	09:00	15/Mar/2022	17:00	-	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
32	RQ83740	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PG)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	

33	RQ83880	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Mar/2022	09:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	17:00	
34	RQ83883	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PSG) (PS) CKT-1		D	Jumper Checking /Tightining and tree trimming of tower no-100 to 150	14/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	15-Mar-22	17:00	
35	RQ83760	OCC_192	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PSG)(PSTCL) CKT-2 (PSTCL) AT MAKHU(PSG)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	17:00	
36	RQ83872	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	17:00	
37	RQ83738	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSG)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Mar/2022	09:00	09/Mar/2022	17:00	-	PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	17:00	
38	RQ83736	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	

39	RQ83737	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
40	RQ83865	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS) G)- MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	17:00	
41	RQ83758	OCC_192	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PS) G)- MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	17:00	
42	RQ83868	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA- DHURI (PS) CKT-2		D	Jumper checking/Tightining and tree trimming of tower no -244 to 129	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	17:00	
43	RQ83757	OCC_192	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)- RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual protection Testing	04/Mar/2022	10:00	04/Mar/2022	15:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	15:00	
44	RQ83735	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	17:00	

45	RQ83733	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
46	RQ83861	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)- RAJPURA(PS) (PG) CKT-1		D	Annual protection Testing	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
47	RQ83734	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00	-	PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
48	RQ83732	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
49	RQ83856	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)- MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
50	RQ83859	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1		D	Annual protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
51	RQ84296	OCC_192	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)- VINDHYACHA L(PG) (PG) CKT-2	POWER GRID	C	For SAS Integration	24/Mar/2022	08:00	26/Mar/2022	18:00	Line shutdown will be required.	PLANNED	Approved	18-Mar-22	08:00	20-Mar-22	18:00	may be planned from 1st week of March
52	RQ84696	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DULHASTI(NH)- KISHENPUR(P G) (PG) CKT-2	POWER GRID	C	ERS Dismantling and restoration work of location no. 261 and 246.	21/Mar/2022	09:00	25/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	21-Mar-22	09:00	25-Mar-22	18:00	subject to NHPC consent/safety clearance required

53	RQ84705	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipments	14/Mar/2022	09:00	14/Mar/2022	13:00	Kindly Approve	PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	13:00	
54	RQ84225	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of broken porcelain insulator with CLR polymer at Loc no. 553	12/Mar/2022	09:00	12/Mar/2022	17:00		PLANNED	Approved	12-Mar-22	09:00	12-Mar-22	17:00	Subjected to ERPC Approval.
55	RQ84244	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIAPATNA (PG) CKT-1	POWER GRID	C	DIVERSION WORK CAUSED DUE TO CONSTRUCTION OF BROAD GAUGE RAILWAY LINE FROM NEORA TO DANIIYAWAN BY RVNL(RAIL VIKAS NIGAM LIMITED) BY ER-1	10/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	25-Mar-22	18:00	other line in ER-NR corridor shall be in service.El approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval
56	RQ84245	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIAPATNA (PG) CKT-2	POWER GRID	C	DIVERSION WORK CAUSED DUE TO CONSTRUCTION OF BROAD GAUGE RAILWAY LINE FROM NEORA TO DANIIYAWAN BY RVNL(RAIL VIKAS NIGAM LIMITED) BY ER-1	10/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	25-Mar-22	18:00	other line in ER-NR corridor shall be in service.El approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval
57	RQ84201	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(MOTIHARI(BS)) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	10-Mar-22	18:00	other line in ER-NR corridor shall be in service.El approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval

58	RQ84202	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	10-Mar-22	18:00	other line in ER-NR corridor shall be in service.EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval
59	RQ84239	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	AMP Work	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	17:00	Subjected to ERPC Approval.
60	RQ84238	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	AMP work	03/Mar/2022	10:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	17:00	Subjected to ERPC Approval.
61	RQ84246	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIAPATNA (PG) CKT-3	POWER GRID	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONSTRUCTION BY NHAI. ER-1 proposed by ER-1	03/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	12-Mar-22	18:00	other line in ER-NR corridor shall be in service.EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval
62	RQ84247	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIAPATNA (PG) CKT-4	POWER GRID	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONSTRUCTION BY NHAI proposed ER-1	03/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	12-Mar-22	18:00	other line in ER-NR corridor shall be in service.EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line . Subjected to ERPC Approval
63	RQ84243	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	OVERHAULING OF Y-PH POLE OF L/R CB AT SASARAM.	02/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	08:00	14-Mar-22	18:00	Subjected to ERPC Approval. May be clubbed with Sl. No. 54

64	RQ84030	OCC_192	sldcjk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(P G) (PDD JK) CKT-2	PDD JK	D	carry out schedule maintenance works or 400 KV Bagiihar-Kishenpur Transmission line such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/ cleaning of Disc insulators & fittings, replacement of damaged insulator discs & spacers, corona rings and branch/tree fop cuffing of critical trees that infringes the clearance	05/Mar/2022	08:00	08/Mar/2022	17:00		PLANNED	Approved	05-Mar-22	08:00	08-Mar-22	17:00	
----	---------	---------	-----------	---	--	--------	---	---	-------------	-------	-------------	-------	--	---------	----------	-----------	-------	-----------	-------	--

65	RQ84029	OCC_192	sldcjk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	carry out schedule maintenance works or 400 KV Bagiihar-Kishenpur Transmission line such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/ cleaning of Disc insulators & fittings, replacement of damaged insulator discs & spacers, corona rings and branch/tree fop cuffing of critical trees that infringes the clearance	01/Mar/2022	08:00	04/Mar/2022	17:00		PLANNED	Approved	01-Mar-22	08:00	04-Mar-22	17:00	
66	RQ84419	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Amargarh-Wagoora ckt-1.	05/Mar/2022	07:00	08/Mar/2022	18:00	Kindly approve	PLANNED	Approved	05-Mar-22	07:00	08-Mar-22	18:00	
67	RQ84506	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Uri1-Amargarh ckt-1.	01/Mar/2022	07:00	02/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	02-Mar-22	18:00	

68	RQ83901	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Mar/2022	09:00	30/Mar/2022	17:00		PLANNED	Approved	30-Mar-22	09:00	30-Mar-22	17:00	
69	RQ83894	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Mar/2022	09:00	23/Mar/2022	17:00		PLANNED	Approved	23-Mar-22	09:00	23-Mar-22	17:00	
70	RQ83893	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2		D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	17:00	
71	RQ83887	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1		D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	17:00	
72	RQ83873	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	17:00	
73	RQ83871	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T .no 77,78,83,84	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
74	RQ83862	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T .no 77,78,83,84	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
75	RQ84123	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	24-Mar-22	18:00	Subjected to WRPC Approval.

76	RQ84079	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSAULI(BS) (UP) CKT-1	UPPTCL	D	For replacement of old disc insulator by new polymer insulator	20/Mar/2022	07:00	05/Apr/2022	15:00	During S/D period 220 KV S/S Sahupuri will be fed by 220 KV Sahupuri-Sarnath, 220 KV Sahupuri-Obra, 220 KV Sahupuri-Churk lines, therefore there will be no outage during S/D period.	PLANNED	Approved	20-Mar-22	07:00	05-Apr-22	15:00	Subjected to ERPC Approval.
77	RQ84698	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Rectification work of location No. 131	09/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	09-Mar-22	09:00	11-Mar-22	18:00	subject to NHPC consent/safety clearance required
78	RQ84699	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Rectification work of location No. 131	09/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	09-Mar-22	09:00	11-Mar-22	18:00	subject to NHPC consent/safety clearance required
79	RQ85035	OCC_192	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	18:00	subject to NHPC consent
80	RQ85036	OCC_192	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	18:00	subject to NHPC consent
81	RQ85034	OCC_192	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	18:00	subject to NHPC consent

82	RQ83963	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNABA(BS) (UP) CKT-1	UPPTCL	C	For stringing of approx 17 Km missing earthwire	25/Mar/2022	09:00	15/Apr/2022	18:00	132 KV Sahupuri-Karamnasa line is Charged at No load from 220 KV S/S Sahupuri end. Therefore there will be no outage during S/D.	PLANNED	Approved	25-Mar-22	09:00	15-Apr-22	18:00	
83	RQ83886	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	17:00	
84	RQ83857	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
85	RQ83900	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening and Tree Cutting from Tower No. 175-195	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	17:00	
86	RQ83898	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening and Tree Cutting from Tower No. 175-195	25/Mar/2022	09:00	25/Mar/2022	17:00		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	17:00	
87	RQ83766	OCC_192	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	25/Mar/2022	09:00	25/Mar/2022	17:00		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	17:00	

88	RQ83897	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 80 to 96	24/Mar/2022	09:00	24/Mar/2022	17:00		PLANNED	Approved	24-Mar-22	09:00	24-Mar-22	17:00	
89	RQ83895	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Jumper Tightening and Tree Cutting from Tower No. 111-125	23/Mar/2022	09:00	23/Mar/2022	17:00		PLANNED	Approved	23-Mar-22	09:00	23-Mar-22	17:00	
90	RQ83765	OCC_192	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HWSS	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	17:00	
91	RQ83892	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 60 to 80	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	17:00	
92	RQ83890	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Jumper Tightening and Tree Cutting from Tower No. 126-140	21/Mar/2022	09:00	21/Mar/2022	17:00		PLANNED	Approved	21-Mar-22	09:00	21-Mar-22	17:00	
93	RQ83764	OCC_192	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	17/Mar/2022	09:00	17/Mar/2022	17:00		PLANNED	Approved	17-Mar-22	09:00	17-Mar-22	17:00	

94	RQ83888	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Jumper Tightening and Tree Cutting from Tower No.141-155	17/Mar/2022	09:00	17/Mar/2022	17:00		PLANNED	Approved	17-Mar-22	09:00	17-Mar-22	17:00	
95	RQ83762	OCC_192	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
96	RQ83884	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Jumper Tightening and Tree Cutting from Tower No. 111-125	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
97	RQ83763	OCC_192	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tightening and cleaning of Bay 420 CT, CB, isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
98	RQ83761	OCC_192	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	14/Mar/2022	09:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	17:00	
99	RQ83881	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Jumper Tightening and Tree Cutting from Tower No. 126-140	14/Mar/2022	09:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	17:00	

100	RQ83882	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS)(BB) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 101 to 140 , 141 to 191 and 191/01 to 191/13.	14/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	17:00	
101	RQ83879	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS)(PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 40 to 60	12/Mar/2022	09:00	12/Mar/2022	17:00		PLANNED	Approved	12-Mar-22	09:00	12-Mar-22	17:00	
102	RQ83878	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS)(PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	11/Mar/2022	09:00	11/Mar/2022	17:00		PLANNED	Approved	11-Mar-22	09:00	11-Mar-22	17:00	
103	RQ83877	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS)(PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	17:00	
104	RQ83876	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS)(PSTCL) CKT-2		D	Jumper Tightening and Tree Cutting from Tower No.141-155	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	17:00	
105	RQ83874	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS)(PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 6 to 11	09/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	17:00	
106	RQ83875	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS)(BB) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 .	09/Mar/2022	09:00	12/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	09:00	12-Mar-22	17:00	
107	RQ83869	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS)(PSTCL) CKT-1		D	Jumper Tightening and Tree Cutting from Tower No. 53 to 53/39	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	

108	RQ83870	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 6	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
109	RQ83759	OCC_192	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
110	RQ83866	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 7 to 15	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	17:00	
111	RQ83867	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 180 and 181 to 218.	07/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	08-Mar-22	17:00	
112	RQ83864	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- LALTOKALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 7	05/Mar/2022	09:00	05/Mar/2022	17:00		PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	17:00	
113	RQ83863	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- SAHNEWAL(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 241 to 250	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	17:00	
114	RQ83860	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- SAHNEWAL(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 250 to 270	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	

115	RQ83756	OCC_192	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
116	RQ83858	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- SAHNEWAL(P S) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 270 to 290	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
117	RQ83854	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- SAHNEWAL(P S) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 290/1 to 290/15	01/Mar/2022	09:00	01/Mar/2022	17:00		PLANNED	Approved	01-Mar-22	09:00	01-Mar-22	17:00	
118	RQ83855	OCC_192	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH (PS) (BB) CKT-2		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 and 101 to 140.	01/Mar/2022	09:00	05/Mar/2022	17:00		PLANNED	Approved	01-Mar-22	09:00	05-Mar-22	17:00	
119	RQ84146	OCC_192	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	For diversion work of line due to infringement in construction work of Delhi-Vadodara Expressway.S/D by NHAI	10/Mar/2022	08:00	26/Mar/2022	18:00	66 kV Earth Electrode Bhiwadi - Aurangabad line will be in outage.	PLANNED	Approved	10-Mar-22	08:00	20-Mar-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line .
120	RQ84147	OCC_192	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	For diversion work of line due to infringement in construction work of Delhi-Vadodara Expressway.S/D by NHAI	10/Mar/2022	08:00	26/Mar/2022	18:00	66 kV Earth Electrode Bhiwadi - Aurangabad line will be in outage	PLANNED	Approved	10-Mar-22	08:00	20-Mar-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line .

121	RQ84233	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Shutdown required for connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	28/Mar/2022	09:00	28/Mar/2022	16:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	16:00	
122	RQ84080	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	FOR RECTIFICATION OF TWO NOS. EARTHWIRE TOWER PEAKS AND REPLACEMNET OF 23NOS. COMPOSITE INSULATORS (CKT 1 -12NOS., CKT2-11 NOS.).	23/Mar/2022	08:00	25/Mar/2022	18:00	Kindly Approve.	PLANNED	Approved	23-Mar-22	08:00	25-Mar-22	18:00	765kv Bikaner-Khetri, Bhadal2-Ajmer lines shall be in service.
123	RQ84081	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	FOR RECTIFICATION OF TWO NOS. EARTHWIRE TOWER PEAKS AND REPLACEMNET OF 23NOS. COMPOSITE INSULATORS (CKT 1 -12NOS., CKT2-11 NOS.).	23/Mar/2022	08:00	25/Mar/2022	18:00	Kindly approve.	PLANNED	Approved	23-Mar-22	08:00	25-Mar-22	18:00	765kv Bikaner-Khetri, Bhadal2-Ajmer lines shall be in service.
124	RQ84155	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	for installation of bird diverters	14/Mar/2022	08:00	18/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	14-Mar-22	16:00	18-Mar-22	23:00	May be availed after 16:00 hrs.
125	RQ84142	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Pre-summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	11-Mar-22	18:00	

126	RQ84149	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	10/Mar/2022	08:00	10/Mar/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	200MW curtailment in NR import.
127	RQ84154	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	for installation of bird diverters	09/Mar/2022	08:00	13/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	09-Mar-22	16:00	13-Mar-22	23:00	May be allowed after 16:00 hrs.
128	RQ84153	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For AMP of line/ Line bay Equipment's.	09/Mar/2022	07:00	09/Mar/2022	19:00	Other Ckt will be in non-auto	PLANNED	Approved	07-Mar-22	16:00	07-Mar-22	23:00	May be allowed after 16:00 hrs.
129	RQ84152	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For AMP of line/ Line bay Equipment's.	08/Mar/2022	07:00	08/Mar/2022	19:00	Other Ckt will be in non-auto	PLANNED	Approved	08-Mar-22	16:00	08-Mar-22	23:00	May be allowed after 16:00 hrs.
130	RQ84143	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA BHIWANI (PG) CKT-1	POWER GRID	D	Pre-summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	
131	RQ84148	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	07/Mar/2022	08:00	07/Mar/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	200MW curtailment in NR import.
132	RQ84249	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIALUCKNOW_2 (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	05/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	09-Mar-22	18:00	

133	RQ83812	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 12 & 13 of PGCIL 765 kv S/C Varanasi (VNS) Fatehpur (FTP) Transmission line.	04/Mar/2022	09:00	05/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	17:00	
134	RQ84145	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	AMP OF LINE/ BAY AND REACTOR BAY	03/Mar/2022	10:00	03/Mar/2022	18:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Approved	03-Mar-22	16:00	04-Mar-22	23:00	May be allowed after 16:00 hrs
135	RQ84144	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	AMP OF LINE/ BAY AND REACTOR BAY	02/Mar/2022	10:00	02/Mar/2022	18:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Approved	01-Mar-22	16:00	02-Mar-22	23:00	May be allowed after 16:00 hrs
136	RQ84232	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:00	
137	RQ84231	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:00	
138	RQ83964	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD required for re-installation of balance work of Aviation Globules after installation of OPGW under ULDC scheme.	01/Mar/2022	07:00	10/Mar/2022	18:00	Kindly Approve.	PLANNED	Approved	25-Feb-22	07:00	05-Mar-22	18:00	All lines from Moga shall be in service during this period.
139	RQ84151	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I (PG) (PFTL) CKT-2	PFTL	D	for installation of bird diverters	26/Mar/2022	08:00	30/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	26-Mar-22	16:00	30-Mar-22	23:00	May be allowed after 16:00 hrs

140	RQ84150	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_1 I(PG) (PFTL) CKT-1	PFTL	D	for installation of bird diverters	20/Mar/2022	08:00	25/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	20-Mar-22	16:00	25-Mar-22	23:00	May be allowed after 16:00 hrs
141	RQ83813	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	Annual maintenance includes tower top portion tightening work, providing missing jumper cone and CC ring bolts.	25/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Approved					May be clubbed with unit outage at Lalitpur
142	RQ83814	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Annual maintenance includes tower top portion tightening work, providing missing jumper cone and CC ring bolts.	21/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved					May be clubbed with unit outage at Lalitpur
143	RQ84125	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	lind HALF YEARLY MAINTENANCE of line alongwith 240 MVAR line reactor at Anta	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	SPS at Anta shall be in service.
144	RQ84124	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	lind HALF YEARLY MAINTENANCE of line alongwith 240 MVAR line reactor at Anta	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	SPS at Anta shall be in service.
145	RQ83808	OCC_192	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(U P)	UPPTCL	D	Annual Maintenance program of Bus and associated bays	29/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	09:00	30-Mar-22	18:00	ICT-1&2 will be In service with Lalitpur-1&2 lines in case of (N-1) of other bus.
146	RQ83807	OCC_192	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	Annual Maintenance program of Bus and associated bays	14/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	09:00	15-Mar-22	18:00	ICT-1&2 will be In service with Lalitpur-1&2 lines in case of (N-1) of other bus.
147	RQ84164	OCC_192	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Construction work of Bus extension	24/Mar/2022	15:00	24/Mar/2022	23:00		PLANNED	Approved	24-Mar-22	17:00	24-Mar-22	23:00	
148	RQ84163	OCC_192	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Construction work of Bus extension	23/Mar/2022	15:00	23/Mar/2022	23:00		PLANNED	Approved	23-Mar-22	17:00	23-Mar-22	23:00	

149	RQ84167	OCC_192	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For alignment of 70489A Isolator	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	18:00	
150	RQ84165	OCC_192	cpcc1_sd	BUS	765 KV FATEHGARH_I(PG) - BUS 1	POWER GRID	D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Approved	22-Mar-22	17:00	22-Mar-22	23:00	
151	RQ84166	OCC_192	cpcc1_sd	BUS	765 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	For AMP work	12/Mar/2022	17:00	12/Mar/2022	23:00		PLANNED	Approved	12-Mar-22	17:00	12-Mar-22	23:00	
152	RQ84325	OCC_192	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	17:00	
153	RQ84324	OCC_192	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	17:00	
154	RQ84162	OCC_192	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP work	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
155	RQ84130	OCC_192	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	08:00	12-Mar-22	18:00	Bypass arrangement to be done at Anta for Chabra-Anta-Kota Iline. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subjected Rajasthan real time consent.
156	RQ84129	OCC_192	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	Bypass arrangement to be done at Anta for Chabra-Anta-Kota Iline. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subjected Rajasthan real time consent.

157	RQ84127	OCC_192	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	Bypass arrangement to be done at Anta for Chabra-Anta-Kota lline.. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subjected Rajasthan real time consent.
158	RQ84126	OCC_192	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	Bypass arrangement to be done at Anta for Chabra-Anta-Kota lline.. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subjected Rajasthan real time consent.
159	RQ84074	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	D	For charging of Y Phase unit. Spare unit will be charge as B Phase. At present Spare unit is charged as Y Ph)	12/Mar/2022	10:00	12/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	10:00	12-Mar-22	18:00	
160	RQ83806	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Testing of 765kV equipments like BUS Reactor,CB,CT,Isolators etc. at 765kV S/S Unnao	11/Mar/2022	09:00	12/Mar/2022	18:00	As per 191th OCC Remarks deferred to next OCC .	PLANNED	Approved	11-Mar-22	09:00	12-Mar-22	18:00	
161	RQ83798	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	for maintenance and testing work of reactor	10/Mar/2022	09:30	10/Mar/2022	13:30		PLANNED	Approved	10-Mar-22	09:30	10-Mar-22	13:30	
162	RQ83797	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	for maintenance and testing work of reactor	05/Mar/2022	09:30	05/Mar/2022	13:30		PLANNED	Approved	05-Mar-22	09:30	05-Mar-22	13:30	

163	RQ84168	OCC_192	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG)	POWER GRID	D	For AMP work	05/Mar/2022	10:00	05/Mar/2022	15:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	15:00	
164	RQ84169	OCC_192	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT AND CSD FINE TUNING WORKS	03/Mar/2022	10:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	18:00	
165	RQ84172	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	FOR CSD TUNING	12/Mar/2022	17:00	12/Mar/2022	23:00		PLANNED	Approved	12-Mar-22	17:00	12-Mar-22	23:00	
166	RQ84171	OCC_192	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	To attend CB problem.	10/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved					to be availed with Line outage
167	RQ84173	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	FOR CSD TUNING	08/Mar/2022	17:00	08/Mar/2022	23:00	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 @FATEHGARH_II(PG).S/D required for L/R of ckt-1 at Fatehgarh -II .it is not showing in software.	PLANNED	Approved	08-Mar-22	17:00	08-Mar-22	23:00	

168	RQ84170	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-JHATIKARA (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	To attend CB problem.	07/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved						to be availed with Line outage
169	RQ84083	OCC_192	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG)	POWER GRID	D	SD REQUIRED FOR ATTENDING PROBLEM IN 707 52 ABB MAKE RE CB WITH THE HELP OF OEM ENGINEER.DURING THIS PERIOD LINE IS UNDER SHUTDOWN FOR OPGW WORKS.	01/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve.	PLANNED	Approved	25-Feb-22	09:00	28-Feb-22	18:00	Line shutdown will also under SD.	
170	RQ83975	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	PKTSL	C	Rectification work including settling time regarding oil leakage observed in B Phase Line Reactor of Circuit - 1	09/Mar/2022	10:00	10/Mar/2022	10:00	Rectification work including settling time regarding oil leakage observed in B Phase Line Reactor of Circuit -1	PLANNED	Approved						to be availed with Line outage
171	RQ83973	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	PKTSL	D	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	04/Mar/2022	14:00	04/Mar/2022	17:00	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	PLANNED	Approved	04-Mar-22	16:00	04-Mar-22	20:00		

172	RQ83974	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	PKTSL	D	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	04/Mar/2022	10:00	04/Mar/2022	13:00	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker. Since Line reactor bay is not mapped in NRLDC portal we are mentioning 710 main bay outage. Request to provide Line reactor bay outage.	PLANNED	Approved	05-Mar-22	16:00	05-Mar-22	20:00	
173	RQ84082	OCC_192	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @BARA(UP)	UPPTCL	C	For construction of Fire wall for safety purpose	01/Mar/2022	08:00	31/Mar/2022	20:00		PLANNED	Rejected	01-Mar-22	08:00	31-Mar-22	20:00	May be taken along with Line SD
174	RQ84329	OCC_192	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP WORKS	24/Mar/2022	10:00	25/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	10:00	25-Mar-22	18:00	
175	RQ84332	OCC_192	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	22/Mar/2022	10:00	23/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	10:00	23-Mar-22	18:00	

176	RQ84061	OCC_192	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	AMP of bay equipments.	17/Mar/2022	09:00	17/Mar/2022	17:30	Kindly Approve.	PLANNED	Approved	17-Mar-22	09:00	17-Mar-22	17:30	
177	RQ84060	OCC_192	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	AMP of bay equipments	16/Mar/2022	09:00	16/Mar/2022	17:30	Kindly Approve.	PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	17:30	
178	RQ84344	OCC_192	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	AMP WORKS	15/Mar/2022	10:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	17:00	
179	RQ84174	OCC_192	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	15-Mar-22	18:00	
180	RQ84077	OCC_192	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	D	For thorough inspection of CB drive mechanism as recommended by expert committee.	14/Mar/2022	09:00	17/Mar/2022	18:00	Kindly Approve.	PLANNED	Approved	14-Mar-22	09:00	17-Mar-22	18:00	

181	RQ84175	OCC_192	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	
182	RQ84176	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
183	RQ84343	OCC_192	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	AMP WORKS	08/Mar/2022	10:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	17:00	
184	RQ84177	OCC_192	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	

185	RQ84335	OCC_192	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP WORKS	07/Mar/2022	10:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	10:00	08-Mar-22	18:00	
186	RQ84178	OCC_192	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
187	RQ84342	OCC_192	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	AMP WORKS	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	17:00	
188	RQ84184	OCC_192	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWER GRID	D	For AMP work	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
189	RQ84181	OCC_192	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	05-Mar-22	18:00	
190	RQ84188	OCC_192	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	

191	RQ84187	OCC_192	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for Yearly CT Oil sampling	03/Mar/2022	15:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	15:00	03-Mar-22	17:00	
192	RQ84186	OCC_192	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for Yearly CT Oil sampling	03/Mar/2022	12:00	03/Mar/2022	14:00		PLANNED	Approved	03-Mar-22	12:00	03-Mar-22	14:00	
193	RQ84185	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for Yearly CT Oil sampling	03/Mar/2022	10:00	03/Mar/2022	12:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	12:00	
194	RQ84183	OCC_192	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP work	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	

195	RQ84179	OCC_192	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	
196	RQ84189	OCC_192	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWER GRID	D	For CT Oil Sampling	02/Mar/2022	15:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	15:00	02-Mar-22	18:00	
197	RQ84330	OCC_192	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP WORKS	02/Mar/2022	10:00	03/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	10:00	03-Mar-22	18:00	
198	RQ84190	OCC_192	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	POWER GRID	D	For CT Oil Sampling	02/Mar/2022	10:00	02/Mar/2022	12:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	12:00	
199	RQ84182	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWER GRID	D	For AMP work	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	

200	RQ84180	OCC_192	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	
201	RQ84137	OCC_192	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	
202	RQ84136	OCC_192	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
203	RQ84135	OCC_192	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
204	RQ84156	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	For 33 kV and 52 kV bus extension and erection works	25/Mar/2022	12:00	26/Mar/2022	23:00		PLANNED	Approved	25-Mar-22	18:00	27-Mar-22	23:00	

205	RQ84316	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	For Anchoring work on Isolator of all 3 phases in ICT - 1	23/Mar/2022	10:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	10:00	23-Mar-22	18:00	NR import will be reduced by 200MW.
206	RQ84314	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	22/Mar/2022	10:00	22/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	10:00	23-Mar-22	18:00	NR import will be reduced by 200MW. May be clubbed with SI. No. 205
207	RQ84315	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	For Anchoring work on Isolator of all 3 phases in ICT - 2	15/Mar/2022	10:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	18:00	NR import will be reduced by 200MW.
208	RQ84313	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP WORKS	14/Mar/2022	10:00	14/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	18:00	NR import will be reduced by 200MW. May be clubbed with SI. No. 207
209	RQ84311	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	14/Mar/2022	10:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	17:00	
210	RQ84157	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	10/Mar/2022	17:00	10/Mar/2022	23:00		PLANNED	Approved	10-Mar-22	18:00	10-Mar-22	23:59	
211	RQ84161	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	For Fine Tuning of CSD and attending hot spot in 400kV Side Isolator and replcement of NCT damaged terminal connector	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
212	RQ84158	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	04/Mar/2022	17:00	04/Mar/2022	23:00		PLANNED	Approved	04-Mar-22	18:00	04-Mar-22	23:59	
213	RQ84159	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	03/Mar/2022	17:00	03/Mar/2022	23:00		PLANNED	Approved	03-Mar-22	18:00	03-Mar-22	23:59	

214	RQ84160	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	For Bay extension work-For shifting of 400kV side Bays from 416-417 to 419-420 for rearrangement under Bus Splitting scheme to control fault level	01/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	12-Mar-22	18:00	All elements at Bhiwani shall be in service. POWERGRID shall submit the requisite documents for continuous work.
215	RQ83799	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	for maintenance and testing work of transformer	12/Mar/2022	09:30	12/Mar/2022	14:00		PLANNED	Approved	12-Mar-22	09:30	12-Mar-22	14:00	
216	RQ83803	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual maintenance program consist of all regular test of 1500MVA ICT-I units and relay testing at 765kV Substation Fatehabad Agra	09/Mar/2022	09:00	11/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	11-Mar-22	18:00	
217	RQ83788	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Testing of 400KV equipments like CB CT isolators at 765 s/s unnao	09/Mar/2022	09:00	10/Mar/2022	18:00	power flow will be through ICT-1,3 so there will be no power interruption.	PLANNED	Approved	09-Mar-22	09:00	10-Mar-22	18:00	
218	RQ83804	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual maintenance program consist of all regular test of 1500MVA ICT-II units at 765kV Substation Fatehabad Agra	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
219	RQ83787	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	Testing of 400kv equipments like CBs, CTs,isolators etc at 765 KV s/s unnao	07/Mar/2022	09:00	08/Mar/2022	18:00	power will flow through ICT - 2,3 hence there will be no power interruption	PLANNED	Approved	07-Mar-22	09:00	08-Mar-22	18:00	SPS at Unnao shall be in service

220	RQ84115	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For general mtc and setting of bus pentagraph isolators	31/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	09:00	31-Mar-22	18:00	
221	RQ84114	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	For general mtc and setting of bus pentagraph isolators	30/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	09:00	30-Mar-22	18:00	
222	RQ83786	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For isolator jaw replacement work	30/Mar/2022	07:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	07:00	30-Mar-22	18:00	
223	RQ84116	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	For general mtc and setting of bus pentagraph isolators	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	09:00	29-Mar-22	18:00	
224	RQ84113	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For general mtc and setting of bus pentagraph isolators	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	18:00	
225	RQ84104	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	24/Mar/2022	10:00	24/Mar/2022	17:00		PLANNED	Approved	24-Mar-22	10:00	24-Mar-22	17:00	
226	RQ84103	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	24/Mar/2022	10:00	24/Mar/2022	17:00		PLANNED	Approved	24-Mar-22	10:00	24-Mar-22	17:00	
227	RQ84102	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	23/Mar/2022	10:00	23/Mar/2022	17:00		PLANNED	Approved	23-Mar-22	10:00	23-Mar-22	17:00	

228	RQ84101	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	23/Mar/2022	10:00	23/Mar/2022	17:00		PLANNED	Approved	23-Mar-22	10:00	23-Mar-22	17:00	
229	RQ83784	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	C	For relocation of tower no-10	21/Mar/2022	10:00	31/Mar/2022	17:00		PLANNED	Approved	21-Mar-22	10:00	31-Mar-22	17:00	Annexure B-7 requirement,CEA safety clearance,Generation backing down may be required in case of N-1, Jhajar unit outage status, may plan at the earliest by 27 Feb to 07 March without any slippage in outage. In case of n-1 contingency generation restriction of 800 MW at Jhajar
230	RQ83785	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	C	For relocation of tower no-10	21/Mar/2022	10:00	31/Mar/2022	17:00		PLANNED	Approved	21-Mar-22	10:00	31-Mar-22	17:00	Annexure B-7 requirement,CEA safety clearance,Generation backing down may be required in case of N-1, Jhajar unit outage status, may plan at the earliest by 27 Feb to 07 March without any slippage in outage. In case of n-1 contingency generation restriction of 800 MW at Jhajar
231	RQ83781	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For half yearly mtc of line	11/Mar/2022	10:00	11/Mar/2022	17:00		PLANNED	Approved	11-Mar-22	10:00	11-Mar-22	17:00	

232	RQ83780	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For half yearly mtc of line	09/Mar/2022	10:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	10:00	09-Mar-22	17:00	
233	RQ83776	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To provide the pilot disk on the line & repair the worn out conductor of line	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
234	RQ83946	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For CCR integration at Bhopal	04/Mar/2022	10:00	04/Mar/2022	12:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	12:00	
235	RQ83783	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For half yearly mtc of line	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	17:00	
236	RQ83945	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For CCR integration at Bhopal	03/Mar/2022	10:00	03/Mar/2022	12:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	12:00	
237	RQ83775	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To provide the pilot disk on the line & repair the worn out conductor of line	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	
238	RQ83938	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For CCR integration at Bhopal	02/Mar/2022	10:00	02/Mar/2022	12:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	12:00	
239	RQ83782	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For half yearly mtc of line	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	17:00	

240	RQ83939	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For CCR integration at Bhopal	01/Mar/2022	16:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	16:00	01-Mar-22	18:00	
241	RQ83940	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For CCR integration at Bhopal	01/Mar/2022	10:00	01/Mar/2022	12:00		PLANNED	Approved	01-Mar-22	10:00	01-Mar-22	12:00	
242	RQ83947	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For CCR integration at Bhopal	01/Mar/2022	10:00	01/Mar/2022	12:00		PLANNED	Approved	01-Mar-22	10:00	01-Mar-22	12:00	
243	RQ84297	OCC_192	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	for SAS Integration	31/Mar/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	12-Mar-22	08:00	13-Mar-22	18:00	
244	RQ84841	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	31/Mar/2022	08:00	01/Apr/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved					may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC. May be taken in first half of march.
245	RQ84842	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	29/Mar/2022	08:00	30/Mar/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved					may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC. May be taken in first half of march.
246	RQ84227	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	For replacement of broken porcelain insulator with CLR polymer at Loc no. 555 and insuator changing work at major crossings	26/Mar/2022	09:00	26/Mar/2022	17:00		PLANNED	Approved	26-Mar-22	09:00	26-Mar-22	17:00	

247	RQ84237	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	25/Mar/2022	09:00	25/Mar/2022	15:00		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	15:00	
248	RQ84439	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Construction / Retrofitment of 89A isolator at Panki end under ADD-CAP	24/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	09:00	26-Mar-22	18:00	subject to UP consent
249	RQ84230	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	For 21M2 (Micom P444)Relay Firmware updation	23/Mar/2022	10:00	23/Mar/2022	13:00		PLANNED	Approved	23-Mar-22	10:00	23-Mar-22	13:00	
250	RQ84377	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWER GRID	D	For AMP work	23/Mar/2022	09:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	09:00	23-Mar-22	18:00	
251	RQ84382	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3	POWER GRID	D	For AMP work	23/Mar/2022	09:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	09:00	23-Mar-22	18:00	
252	RQ84840	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Bird diverter Installation work into OPGW/earthwire. A/R to be kept in Nonauto mode of Ckt#1(23/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	24-Mar-22	18:00	
253	RQ84122	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	Overhauling of Bus-1 Pantograph Isolator	23/Mar/2022	08:00	23/Mar/2022	17:00	Ballia PGCIL line charge through Bus Transfer breaker and Bus-1 & Ballia PGCIL Breaker under shutdown	PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	17:00	

254	RQ84220	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	23/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	26-Mar-22	18:00	may be planned early in march/Annexure B-7,Safety clearance
255	RQ84221	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	23/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	26-Mar-22	18:00	may be planned early in march/Annexure B-7,Safety clearance
256	RQ84229	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	For 21M2 (Micom P444)Relay Firmware updation	22/Mar/2022	10:00	22/Mar/2022	13:00		PLANNED	Approved	22-Mar-22	10:00	22-Mar-22	13:00	
257	RQ84376	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	D	For AMP work	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	18:00	
258	RQ84345	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Line Equipment AMP	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	18:00	
259	RQ84371	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Line Equipment AMP	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	18:00	
260	RQ84706	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay extension Pkg	22/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	29-Mar-22	18:00	FTC formalities/CEA clearance
261	RQ84228	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	For 21M2 (Micom P444)Relay Firmware updation	21/Mar/2022	10:00	21/Mar/2022	13:00		PLANNED	Approved	21-Mar-22	10:00	21-Mar-22	13:00	only one S/D on Daily basis apart from Continuous S/D

262	RQ84458	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	CT testing & rectification at Auraiya end	21/Mar/2022	10:00	21/Mar/2022	13:00		PLANNED	Approved	21-Mar-22	10:00	21-Mar-22	13:00		
263	RQ84807	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	22-Mar-22	18:00		
264	RQ84808	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	22-Mar-22	18:00		
265	RQ84839	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Bird diverter Installation work into OPGW/earthwire. A/R to be kept in Nonauto mode of Ckt#2{	21/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	22-Mar-22	18:00		
266	RQ84398	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Approved						subject to DTL consent/CEA clearance/Annexure B-7/Adhere to timeline/no time slippage/avoid during parliamentary session
267	RQ84399	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Approved						subject to DTL consent/CEA clearance/Annexure B-7/Adhere to timeline/no time slippage/avoid during parliamentary session
268	RQ84816	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendragarh-III Line	20/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	20-Mar-22	08:00	22-Mar-22	18:00		

269	RQ84346	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Line Equipment AMP & Jumpering anchor and Line maintenance	19/Mar/2022	09:00	19/Mar/2022	18:00		PLANNED	Approved	19-Mar-22	09:00	19-Mar-22	18:00	
270	RQ84837	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	Summer preparedness	19/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	19-Mar-22	08:00	19-Mar-22	18:00	
271	RQ84348	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	Line Equipment AMP	17/Mar/2022	09:00	17/Mar/2022	18:00		PLANNED	Approved	17-Mar-22	09:00	17-Mar-22	18:00	
272	RQ84836	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWER GRID	D	Summer preparedness	17/Mar/2022	08:00	18/Mar/2022	18:00		PLANNED	Approved	17-Mar-22	08:00	18-Mar-22	18:00	
273	RQ84817	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendergarh-IV Line	17/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	17-Mar-22	08:00	19-Mar-22	18:00	
274	RQ84492	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	16/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	16-Mar-22	07:00	31-Mar-22	18:00	One S/D from Parbati could be given at a time

275	RQ84347	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Line Equipment AMP	15/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	18:00		
276	RQ84353	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	FOR attending/rectification of CT	15/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Approved						to be clubbed with s/d at Sl. No. 254
277	RQ84236	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	15/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	31-Mar-22	18:00		Only one non A/R mode would be given from Allahabdd end
278	RQ84922	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	15-Mar-22	18:00		
279	RQ84215	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	FIRMWARE UPGRADATION OF NUMERICAL RELAY & FURTHER RELAY TESTING	14/Mar/2022	10:00	14/Mar/2022	13:00		PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	13:00		
280	RQ84213	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	Checking of Auto reclose scheme of line	14/Mar/2022	10:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	17:00		
281	RQ84380	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	20:00		Safety clearance
282	RQ84379	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	20:00		Safety clearance

283	RQ84378	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	20:00	Safety clearance
284	RQ84381	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	20:00	Safety clearance
285	RQ84810	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	14/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	15-Mar-22	18:00	
286	RQ84815	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	For Isolator retrofitting for upgradation from 2000A to 3000A	14/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	16-Mar-22	18:00	
287	RQ84396	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	For AMP work of Line	13/Mar/2022	08:00	13/Mar/2022	19:00		PLANNED	Approved	13-Mar-22	16:00	13-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
288	RQ84214	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	FIRMWARE UPGRADATION OF NUMERICAL RELAY & FURTHER RELAY TESTING	12/Mar/2022	10:00	12/Mar/2022	13:00		PLANNED	Approved	12-Mar-22	10:00	12-Mar-22	13:00	
289	RQ84395	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	For AMP work of Line	12/Mar/2022	08:00	12/Mar/2022	19:00		PLANNED	Approved	12-Mar-22	16:00	12-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
290	RQ84746	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	11/Mar/2022	10:00	11/Mar/2022	13:00		PLANNED	Approved	11-Mar-22	10:00	11-Mar-22	13:00	

291	RQ84638	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)- BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP and TL equipment AMP works with Abdullapur-Deepalpur on Non-Auto mode	11/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	11-Mar-22	09:00	11-Mar-22	18:00	
292	RQ84701	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay Extension Pkg.	11/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	21-Mar-22	18:00	
293	RQ84241	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP work	10/Mar/2022	10:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	17:00	
294	RQ84743	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	10/Mar/2022	10:00	10/Mar/2022	13:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	13:00	
295	RQ84793	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP works with Abdullapur-Bawana on Non-Auto mode.	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	18:00	
296	RQ84663	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)- CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	12-Mar-22	18:00	subject to NHPC consent/FTC Formalities if new element will be charged
297	RQ84488	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	10/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	10-Mar-22	07:00	15-Mar-22	18:00	two non A/R from Parbati at a time

298	RQ84742	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	09/Mar/2022	10:00	09/Mar/2022	13:00		PLANNED	Approved	09-Mar-22	10:00	09-Mar-22	13:00	
299	RQ84385	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	For AMP work	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	
300	RQ84397	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	FOR AMP WORK OF LINE Equipment	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	16:00	09-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
301	RQ84942	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	Shut down is required for AMP works . Auto Reclose of 400 KV Kurukshetra - Jalandhar is required to be put on NON auto mode during shut down period.	09/Mar/2022	09:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	
302	RQ84828	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	CC RING & SPACER FIXING	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	
303	RQ84639	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	For TL AMP and TL equipment AMP works with Abdullapur-Bawana on Non-Auto mode	09/Mar/2022	09:00	09/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	
304	RQ84226	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	For relays testing & Line AMP at Allahabad Substation	08/Mar/2022	10:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	17:00	

305	RQ84741	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	08/Mar/2022	10:00	08/Mar/2022	13:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	13:00	
306	RQ84827	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	CC RING & SPACER FIXING	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
307	RQ84939	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	Shut down is required for AMP works . Auto Reclose of 400 KV Kurukshetra - Nakodar is required to be put on NON auto mode during shut down period.	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly approve	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
308	RQ84212	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	D	Transfer bus Pantograph isolator retrofitment work	08/Mar/2022	09:00	10/Mar/2022	18:00	"On each day of shutdown 01 no. isolator shall be dismantled and erected and line shall be taken into service after completion of erection every day. SD of TBC i.e. Transfer bus shall also be required along with line for facilitating isolator retrofit work.	PLANNED	Approved	08-Mar-22	09:00	10-Mar-22	18:00	

309	RQ84352	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Line Equipment AMP	08/Mar/2022	09:00	08/Mar/2022	18:00	AT 400KV RATANGARH (RVPNL SUBSTATION)	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
310	RQ84388	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	For AMP work of Line	08/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	09-Mar-22	18:00	
311	RQ84740	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	07/Mar/2022	10:00	07/Mar/2022	13:00		PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	13:00	
312	RQ84890	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	for Line Bay AMP WORK at MANESAR S/S	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	18:00	
313	RQ84637	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	POWER GRID	D	For TL AMP and TL equipment AMP works with ckt-2 on Non-Auto mode	07/Mar/2022	09:00	07/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	18:00	
314	RQ84913	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	esting work of 400 KV side bay Equipments	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
315	RQ84835	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	C	for diversion work of line due to infringement in construction work of Delhi-Gurugram SNB Regional Rapid Transit System (RRTS) corridor of M/ s NCRTC	07/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	21-Mar-22	18:00	Annexure B-7/Safety clearance

316	RQ84834	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	C	for diversion work of line due to infringement in construction work of Delhi-Gurugram SNB Regional Rapid Transit System (RRTS) corridor of M/ s NCRTC	07/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	21-Mar-22	18:00	Annexure B-7/Safety clearance
317	RQ84757	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	06/Mar/2022	16:00	06/Mar/2022	22:00		PLANNED	Approved	06-Mar-22	16:00	06-Mar-22	22:00	
318	RQ83919	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	C	Tightening of Bay.	06/Mar/2022	09:00	06/Mar/2022	18:00	There will no power flow through the line during aforesaid period	PLANNED	Approved	06-Mar-22	09:00	06-Mar-22	18:00	
319	RQ84662	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	06-Mar-22	09:00	08-Mar-22	18:00	subject to NHPC consent/FTC Formalities if new element will be charged
320	RQ84756	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	05/Mar/2022	16:00	05/Mar/2022	22:00		PLANNED	Approved	05-Mar-22	16:00	05-Mar-22	22:00	
321	RQ84831	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	C	Line Diversion Work due to NHAI Highway,Jaipur S group for AMP OP	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	14-Mar-22	18:00	Annexure B-7/Safety clearance

322	RQ84830	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway,Jaipur S group for AMP OP	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	14-Mar-22	18:00	Annexure B-7/Safety clearance
323	RQ84661	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	subject to NHPC consent/FTC Formalities if new element will be charged
324	RQ84636	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	POWER GRID	D	For TL AMP and TL equipment AMP works with ckt-2 on Non-Auto mode	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	
325	RQ83949	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal	03/Mar/2022	13:00	03/Mar/2022	15:00		PLANNED	Approved	03-Mar-22	13:00	03-Mar-22	15:00	
326	RQ84736	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	03/Mar/2022	10:00	03/Mar/2022	13:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	13:00	
327	RQ84389	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	AMP of line equipment	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	

328	RQ84660	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBHA(PG) (PG) CKT-1	POWER GRID	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	subject to NHPC consent/FTC Formalities if new element will be charged
329	RQ84351	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Line Equipment AMP	03/Mar/2022	08:00	03/Mar/2022	18:00	AT 400KV RATANGARH (RVPNL SUBSTATION)	PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	
330	RQ84708	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	C	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay extension Pkg	03/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	09-Mar-22	18:00	only one s/d at a time on continuous basis.FTC formalities/CEA clearance
331	RQ83941	OCC_192	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal	02/Mar/2022	16:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	16:00	02-Mar-22	18:00	
332	RQ83948	OCC_192	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal	02/Mar/2022	13:00	02/Mar/2022	15:00		PLANNED	Approved	02-Mar-22	13:00	02-Mar-22	15:00	
333	RQ84295	OCC_192	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	For wave trap replacement	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	06-Mar-22	18:00	Annexure B-6 REQUIRED, SAFETY CLEARANCE
334	RQ83942	OCC_192	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For CCR integration at Bhopal	01/Mar/2022	16:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	16:00	01-Mar-22	18:00	

335	RQ84605	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	Confirmatory testing of Yph HV and NGR bushing of LR at Lucknow S/S	01/Mar/2022	10:00	01/Mar/2022	14:00		PLANNED	Approved	01-Mar-22	10:00	01-Mar-22	14:00	
336	RQ84234	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:00	Only one non A/R mode would be given from Allahabdd end
337	RQ84235	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:00	
338	RQ84739	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Actual S/D required from 21.02.22 to 02.03.22' for commissioning of Series line reactor at Kanpur 400kv end under SS-34 Bay Extension PKG.	01/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved					Approved from 25/02/2022 to 06/03/2022.FTC formalities/CEA clearance
339	RQ84794	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	subject to buses are in split condition.Two ckt non A/R mode at a time from Dadri (exception so that work can be carried out before summer). One ckt non A/R mode at a time from Maharani Bagh

340	RQ84797	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	subject to buses are in split condition. Two ckt non A/R mode at a time from Dadri (exception so that work can be carried out before summer). One ckt non A/R mode at a time from Maharani Bagh
341	RQ84795	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (works completed, minor rectification required in 2-3 spans) under reliable communication replacement project.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	subject to buses are in split condition. Two ckt non A/R mode at a time from Dadri (exception so that work can be carried out before summer). One ckt non A/R mode at a time from Maharani Bagh
342	RQ84800	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharani Bagh LILO point under reliable communication replacement project. (balance 18 Kms)	01/Mar/2022	08:00	31/Mar/2022	18:30	10 days shutdown may be issued for atleast 10 kms of the line near Dadri Vacinity, very high Earth fault line (under Reliable Communication Project Head) - Critical in nature (Shutdown may be issued in Feb' 2022)	PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	subject to buses are in split condition. Two ckt non A/R mode at a time from Dadri (exception so that work can be carried out before summer). One ckt non A/R mode at a time from Maharani Bagh

343	RQ84796	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharaniabagh LILO point under reliable communication replacement project. (balance 18 Kms)	01/Mar/2022	08:00	31/Mar/2022	18:30	10 days shutdown may be issued for atleast 10 kms of the line near Dadri Vacinity, very high Earth fault line (under Reliable Communciation Project Head) - Critical in nature (Shutdown may be issued in Feb' 2022)	PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	subject to buses are in split condition.Two ckt non A/R mode at a time from Dadri (exception so that work can be carried out before summer). One ckt non A/R mode at a time from Maharani Bagh
344	RQ84798	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	One ckt non A/R mode at a time from Nawada
345	RQ84799	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Ballabgarh gantry to Maharaniabagh LILO point under reliable communication replacement project. (only two spans involved)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	One ckt non A/R mode at a time from Maharani Bagh

346	RQ84803	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)- KOTA(PG) (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (53.5 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	
347	RQ84801	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-2	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (53.5 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	
348	RQ84802	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (work completed, rectification required at one tower location) under Reliable Communication package (Auto Reclose off)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	

349	RQ84805	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for Bassi - Bhiwadi under Reliable communication replacement project (work completed, rectification in 3 sections)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	
350	RQ84427	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	two non A/R from Parbati at a time
351	RQ84428	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
352	RQ84425	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	One ckt non A/R at a time
353	RQ84420	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
354	RQ84426	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	One ckt non A/R at a time

355	RQ84489	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Mar/2022	07:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	09-Mar-22	18:00	One S/D from Parbati could be given at a time
356	RQ83921	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For configuration of additional feature in MAIN-1 & MAIN-2 distance protection relay and testing of same, bay maintenance work	30/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	09:00	13-Mar-22	18:00	
357	RQ83914	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	for bay maintenance of bay.	29/Mar/2022	09:30	29/Mar/2022	18:30		PLANNED	Approved	29-Mar-22	09:30	29-Mar-22	18:30	
358	RQ84059	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	28/Mar/2022	09:00	28/Mar/2022	15:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	15:00	
359	RQ84058	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	26/Mar/2022	09:00	26/Mar/2022	15:00		PLANNED	Approved	26-Mar-22	09:00	26-Mar-22	15:00	
360	RQ84057	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	25/Mar/2022	14:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	14:00	25-Mar-22	18:00	

361	RQ83913	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Height Raising work of 400 KV Mathura – Muradnagar Line Between Loc. No. 497A (Monopole) to 498 B+0 due to Construction of RRTS Corridor of NCRTC	25/Mar/2022	09:30	31/Mar/2022	22:00		PLANNED	Approved	25-Mar-22	09:30	31-Mar-22	22:00	
362	RQ84056	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	25/Mar/2022	09:00	25/Mar/2022	13:00		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	13:00	
363	RQ83920	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For commissioning of one no. PLCC panel & installation of 02 nos. wave trap, bay maintenance work	25/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	09:00	26-Mar-22	18:00	
364	RQ83910	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	shutdown required for dismantling of birdguard	25/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	29-Mar-22	18:00	
365	RQ83934	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	For general maintenance	22/Mar/2022	10:30	22/Mar/2022	17:30	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv Dadri line,400KV Nawada Line and 400KV Gr.Noida to 400KV (765KV S/S) Gr.Noida Ckt II	PLANNED	Approved	22-Mar-22	10:30	22-Mar-22	17:30	

366	RQ83849	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	Routine Bay maintenance	22/Mar/2022	10:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	10:00	22-Mar-22	18:00	
367	RQ84106	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	09:00	16-Mar-22	17:00	
368	RQ84105	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
369	RQ84128	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	1.Cleaning of Disc/polymer insulator, removing kite, kite thread, bird beat & bird nest. 2.For testing of PLCC.	14/Mar/2022	09:00	16/Mar/2022	17:00	There will no power flow through the line during aforesaid period	PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	17:00	only one s/d at a time from anpara and sarnath end
370	RQ84138	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	1. Cleaning of Disc/polymer insulator, removing kite, kite thread, bird beat & bird nest. 2. Overhauling of Bus-1 Pantograph Isolator	13/Mar/2022	09:00	13/Mar/2022	17:00	Anpara line charge through Bus Transfer breaker and Bus-1 & Anpara Breaker under shutdown	PLANNED	Approved	13-Mar-22	09:00	13-Mar-22	17:00	
371	RQ83950	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations.	13/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	13-Mar-22	08:00	15-Mar-22	18:00	
372	RQ83912	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations.	10/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	12-Mar-22	18:00	

373	RQ83911	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations.	08/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	09-Mar-22	18:00	
374	RQ83909	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Bay maintenance	08/Mar/2022	08:00	09/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	08:00	09-Mar-22	17:00	
375	RQ84063	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	07/Mar/2022	14:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	14:00	07-Mar-22	18:00	
376	RQ83932	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	Routine Bay maintenance	07/Mar/2022	10:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	18:00	
377	RQ84062	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Annual Maintenance of transmission line and line bay equipment	07/Mar/2022	09:00	07/Mar/2022	13:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	13:00	
378	RQ84109	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Jumper tightening and looping chopping of trees	07/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	08-Mar-22	18:00	
379	RQ83917	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For testing of PLCC.	04/Mar/2022	09:00	04/Mar/2022	18:00	There will no power flow through the line during aforesaid period	PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	only one s/d at a time from anpara and sarnath end
380	RQ83935	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For replacement of damaged tower No. 20 of 400 KV D/C Muzaffarnagar-Vishnu Prayag line	03/Mar/2022	08:30	15/Mar/2022	18:00		PLANNED	Rejected					Uttarakhand denied consent. Deffered to next OCC

381	RQ83846	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Diversion/Height raising due to construction of outer ring road by NHAI	03/Mar/2022	08:00	18/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	08:00	18-Mar-22	17:00	Annexure B-7/Cea clearance
382	RQ83903	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	Replacement of Standard Isolator and General Maintenance of Bay	02/Mar/2022	10:00	03/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	10:00	03-Mar-22	17:00	CEA clearancure B-6 require
383	RQ83905	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For replacement of damaged tower No. 20 of 400 KV D/C Muzaffarnagar-Vishnu Prayag line	01/Mar/2022	08:30	15/Mar/2022	18:00		PLANNED	Rejected					Uttarakhand denied consent. Deffered to next OCC
384	RQ84040	OCC_192	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	C	AMP of Jawaharpur Ckt-1	01/Mar/2022	08:00	01/Mar/2022	18:00	Line is charge on anti-theft	PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
385	RQ84066	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	D	AMP of Firozabad PJFTL Jawaharpur Ckt-1	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
386	RQ84932	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPN	D	Half yearly Maintance & testing work	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	
387	RQ84759	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPN	D	Quarterly Maintenance	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
388	RQ84779	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPN	D	Quarterly Maintenance	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	24-Mar-22	18:00	

389	RQ84760	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPN L	D	lind HALF YEARLY MAINTENANCE	21/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	21-Mar-22	18:00	
390	RQ84911	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPN L	D	esting work of 400 KV side bay Equipments	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	15-Mar-22	18:00	
391	RQ84910	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPN L	D	esting work of 400 KV side bay Equipments	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	
392	RQ84762	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPN L	D	Line Patrolling and Maintenance	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	
393	RQ84778	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPN L	D	lind HALF YEARLY MAINTENANCE	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
394	RQ84780	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPN L	C	Routine Maintenance and Testing of 400 KV CHHABRA LINE with 50MVAR Reactor at Bhilwara	11/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	12-Mar-22	18:00	
395	RQ85037	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPN L	D	Due to shutdown of 400kV Main Bus-II 400 KV Ajmer - Phagi Ckt-II will remain "OFF" due to defective Main Circuit breaker.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
396	RQ84758	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	

397	RQ84777	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1	RRV PN L	D	11nd HALF YEARLY MAINTENANCE	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
398	RQ84888	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT- 1	RRV PN L	D	Annual maintenance of line	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
399	RQ84763	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGAR H (RS) CKT-2	RRV PN L	D	Routine Maintenane and testing of 400 KV CHITTOR- BHILWARA CKT-2 at both end	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
400	RQ84912	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA- HINDAUN (RS) CKT-1	RRV PN L	D	Bay maintenance at Hindaun and Testing work of 400 KV ,50 MVAR Line reactor at Heerapura and	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
401	RQ84908	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- BIKANER(RS) (RS) CKT-1	RRV PN L	D	On 8.3.2022 400 kV STPS Line has to be kept OFF during shutdown of MAIN Bus -B due to problem in Main Breaker(252A) of 400 kV STPS Line.Line cannot be charged through Main Bus I and On 09.03.2022, Routine maintenance of 400 kV STPS Line.	08/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	09-Mar-22	18:00	
402	RQ84925	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR- KANKANI (RS) CKT-2	RRV PN L	D	Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV KANKANI II BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	

403	RQ84923	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPN L	D	Quarterly Preventive Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
404	RQ84755	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPN L	D	Quarterly Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
405	RQ84909	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPN L	D	Routine Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	16:00	04-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
406	RQ84921	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPN L	D	Preventive Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
407	RQ84920	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	D	Quarterly Preventive Maintenance and testing work.	03/Mar/2022	16:00	03/Mar/2022	22:00		PLANNED	Approved	03-Mar-22	16:00	03-Mar-22	22:00	
408	RQ84754	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	

409	RQ84924	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPN L	D	Quarterly Preventive Maintenance and testing work of line and 400 KV LINE REACTOR OF 400 KV KANKANI I BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	
410	RQ84904	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPN L	D	Auto reclosure (AR) to be kept OFF for safety purpose during 400 kv SSCTPS-Bikaner (ATRL) CKT-1 outage.	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
411	RQ84903	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPN L	D	Shutdown required for Annual maintenance of transmission line.	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
412	RQ84203	OCC_192	slchp_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	C	for restoration of Bay 410 at wangtoo substation	28/Mar/2022	09:00	29/Mar/2022	18:00	Wangtoo-Shorang ckt. will in service. There is no generation loss.	PLANNED	Approved	28-Mar-22	09:00	29-Mar-22	18:00	only one S/D from Kala Amb station
413	RQ84447	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kv Kala Amb-Sorang ckt-1 & 400kv Sorang-Wangtoo ckt-1.	16/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	16-Mar-22	07:00	31-Mar-22	18:00	only one S/D from Kala Amb station.
414	RQ84445	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	11/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	11-Mar-22	07:00	15-Mar-22	18:00	

422	RQ84499	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Mar/2022	07:00	25/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
423	RQ84714	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For attending Hotspot in line dropper R-Phase	07/Mar/2022	10:00	07/Mar/2022	13:00	Kindly Approve	PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	13:00		
424	RQ84497	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
425	RQ84501	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	25/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
426	RQ85000	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	General maintenance as per PMS	25/Mar/2022	09:00	25/Mar/2022	16:30		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	16:30		
427	RQ84997	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For Providing counter weight on tower no. 208 and other PMS work	24/Mar/2022	09:00	24/Mar/2022	17:30		PLANNED	Approved	24-Mar-22	09:00	24-Mar-22	17:30		
428	RQ84998	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWER GRID,DTL	D	Installation of BCPU & MU relay under PSDF scheme	23/Mar/2022	09:30	23/Mar/2022	18:00	Now 400kv Bamnoli-Dwarka ckt.	PLANNED	Approved	23-Mar-22	09:30	23-Mar-22	18:00		
429	RQ84999	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	C	Installation of BCPU & MU relay under PSDF scheme	07/Mar/2022	09:30	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:30	08-Mar-22	18:00		

430	RQ84469	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	25/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	25-Mar-22	07:00	31-Mar-22	18:00	
431	RQ84424	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Baspa - Karcham Wangtoo ckt-1.	21/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	21-Mar-22	07:00	31-Mar-22	18:00	
432	RQ84476	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	16/Mar/2022	07:00	24/Mar/2022	18:00	Kindly approve	PLANNED	Approved	16-Mar-22	07:00	24-Mar-22	18:00	
433	RQ83842	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 94 - 96, 108 - 109, 56, 94 & 95.	09/Mar/2022	09:00	12/Mar/2022	17:00	Auto Reclosed OFF KW- NJ CKT-II From 11.03.2022 to 12.03.2022	PLANNED	Approved	09-Mar-22	09:00	12-Mar-22	17:00	

434	RQ83843	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 94 - 96 & 108 - 109.	09/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	09:00	10-Mar-22	17:00	One ckt S/D from jhakri at a time
435	RQ83844	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Line maintenance work such as checking of Insulator, Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 18, 26, 27 & Pothead Yard Baspa.	07/Mar/2022	09:00	08/Mar/2022	17:00	Auto Reclosed OFF KW- BP CKT-II	PLANNED	Approved	07-Mar-22	09:00	08-Mar-22	17:00	
436	RQ83845	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Line maintenance work such as checking of Insulator, Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 17, 26, 27, 30, 32 & Pothead Yard Baspa.	04/Mar/2022	09:00	05/Mar/2022	17:00	Auto Reclosed OFF KW- BP CKT-I	PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	17:00	

437	RQ83916	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Cutting of tree below CKT- II in tower span T 06 - 07 for maintaining electrical clearance from the conductor.	02/Mar/2022	14:30	03/Mar/2022	18:00	Auto Reclosed OFF KW- BPCKT-I	PLANNED	Approved	02-Mar-22	14:30	03-Mar-22	18:00		
438	RQ83915	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Cutting of tree below CKT- I in tower span T 06 - 07 for maintaining electrical clearance from the conductor.	02/Mar/2022	09:00	03/Mar/2022	14:00	Auto Reclosed OFF KW- BPCKT-II	PLANNED	Approved	02-Mar-22	09:00	03-Mar-22	14:00		
439	RQ84422	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	20-Mar-22	18:00		
440	RQ84465	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	15-Mar-22	18:00		
441	RQ84421	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00		
442	RQ84466	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	For AMP works	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00		
443	RQ84495	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent

444	RQ84496	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Nalagarh-Banala Ckt-1.	10/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
445	RQ84494	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
446	RQ84418	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Indigrid denied consent
447	RQ84464	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS (HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	23-Mar-22	07:00	31-Mar-22	18:00		
448	RQ84457	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS (HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Kala Amb -Wangtoo ckt-1.	16/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Approved	16-Mar-22	07:00	22-Mar-22	18:00	One S/D from Kala-Amb, and sorang	
449	RQ84463	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS (HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	06/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	06-Mar-22	07:00	15-Mar-22	18:00		

450	RQ84456	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS (HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JPL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Kala Amb -Wangtoo ckt-1.	01/Mar/2022	07:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	05-Mar-22	18:00	One S/D from Kala-Amb, and sorang
451	RQ84453	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,JPL,GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Kala Amb-Wangtoo ckt-1.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	23-Mar-22	07:00	31-Mar-22	18:00	only one S/D from Kala Amb station
452	RQ84451	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,JPL,GREENKO	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	16/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Approved	16-Mar-22	07:00	22-Mar-22	18:00	
453	RQ84452	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,JPL,GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Kala Amb-Wangtoo ckt-1.	06/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	06-Mar-22	07:00	15-Mar-22	18:00	only one S/D from Kala Amb station
454	RQ84448	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,JPL,GREENKO	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	05-Mar-22	18:00	
455	RQ83779	OCC_192	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Bay equipment maintenance	21/Mar/2022	09:00	21/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	09:00	21-Mar-22	18:00	

456	RQ84367	OCC_192	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	AMC	16/Mar/2022	08:00	16/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	16-Mar-22	08:00	16-Mar-22	20:00	
457	RQ83778	OCC_192	slidchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1	GPTL	D	Bay equipment maintenance	14/Mar/2022	09:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	18:00	
458	RQ84366	OCC_192	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	AMC	14/Mar/2022	08:00	14/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	20:00	
459	RQ84365	OCC_192	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2	GPTL	D	AMC	11/Mar/2022	08:00	11/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	20:00	
460	RQ84364	OCC_192	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1	GPTL	D	AMC	10/Mar/2022	10:00	10/Mar/2022	22:00	Annual Maintenance Works	PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	22:00	
461	RQ84481	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	21/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	21-Mar-22	07:00	31-Mar-22	18:00	
462	RQ84482	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Wangtoo Ckt-1.	15/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Approved	15-Mar-22	07:00	20-Mar-22	18:00	

463	RQ84069	OCC_192	slidchp_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	Annual Testing and Maintenance	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	18:00	
464	RQ84073	OCC_192	slidchp_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Annual Testing and Maintenance	05/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	18:00	
465	RQ83773	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Annual Maintenance of pothead yard equipment	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	17:00	
466	RQ83772	OCC_192	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	Annual Maintenance of pothead yard equipment	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
467	RQ84477	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
468	RQ84478	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	14/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	14-Mar-22	18:00	

469	RQ83972	OCC_192	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGA RH(APL)- DHANODA(H V) (ATIL) CKT- 2	ATIL	C	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2.	12/Mar/2022	08:00	22/Mar/2022	18:00	Continous shutdown required for Commission ing and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERG ARH(APL)- DHANODA(HV) (ATIL) CKT-2.	PLANNED	Approved	01-Mar-22	08:00	11-Mar-22	18:00	Mundra Mahindergarh to be restricted to 1750 MW. ATC curtailment of 250 MW
470	RQ83969	OCC_192	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGA RH(APL)- DHANODA(H V) (ATIL) CKT- 1	ATIL	C	Work to be carried out to accomodate other utlity i.e., NHAI Bhiwani modification/ construction of line to accommodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	01/Mar/2022	08:00	05/Mar/2022	18:00	Work to be carried out to accomodate other utlity i.e., NHAI Bhiwani modification / construction of line to accommoda te/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	PLANNED	Rejected	01-Mar-22	08:00	05-Mar-22	18:00	s/d already availed by ATIL

471	RQ83970	OCC_192	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGA RH(APL)- DHANODA(H V) (ATIL) CKT- 2	ATIL	C	Work to be carried out to accommodate other utility i.e., NHAI Bhiwani modification/ construction of line to accommodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	01/Mar/2022	08:00	05/Mar/2022	18:00	Work to be carried out to accommodate other utility i.e., NHAI Bhiwani modification / construction of line to accommodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	PLANNED	Rejected	01-Mar-22	08:00	05-Mar-22	18:00	s/d already availed by ATIL
472	RQ83971	OCC_192	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGA RH(APL)- DHANODA(H V) (ATIL) CKT- 1	ATIL	C	Continuous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	01/Mar/2022	08:00	11/Mar/2022	18:00	Continuous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	PLANNED	Approved	12-Mar-22	08:00	22-Mar-22	18:00	Mundra Mahindergarh to be restricted to 1750 MW. ATC curtailment of 250 MW
473	RQ84768	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(P G)-BABAI(RS) (NRSS36) CKT- 1	POWER GRID,N RSS36	D	Quarterly Maintenance	11/Mar/2022	09:00	11/Mar/2022	15:00		PLANNED	Approved	11-Mar-22	09:00	11-Mar-22	15:00	

474	RQ84765	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Quarterly Maintenance	10/Mar/2022	00:09	10/Mar/2022	15:00		PLANNED	Approved	10-Mar-22	00:09	10-Mar-22	15:00	
475	RQ84806	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	
476	RQ84907	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Routine Maintenance	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	17:00	11-Mar-22	23:00	To be taken after 1700 Hrs
477	RQ84944	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Y. MTC.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
478	RQ84943	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	Y. MTC.	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
479	RQ84889	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	for Line Bay AMP WORK at MANESAR S/S	10/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	18:00	
480	RQ84363	OCC_192	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-2	POWER GRID,P ATRAN	D	Scada upgradation work	09/Mar/2022	10:00	09/Mar/2022	14:00	SCADA Upgradation	PLANNED	Approved	09-Mar-22	10:00	09-Mar-22	14:00	

481	RQ84387	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	For AMP WORK at Kurukshetra Substation	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00		
482	RQ84955	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	For AMP work of bay-405& 406 at Kurukshetra Substation	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00		
483	RQ84504	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Sekura
484	RQ84505	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Sekura
485	RQ83851	OCC_192	stuuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(LUCKNOW_1(PG) CKT-1	POWER GRID,U PPTCL	D	Routine Bay maintenance	04/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	18:00		
486	RQ84206	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	AMP work	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	17:00		

487	RQ84804	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP C)- NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	08:00	31-Mar-22	18:30	One ckt non A/R mode at a time from Nawada
488	RQ84064	OCC_192	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARN AGAR(UP) (PTCUL) CKT-1	PTCUL	D	For Loping Choping, Removing of Birds Nest and Maintenance Work	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	17:00	
489	RQ84460	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGAR H(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/Mar/2022	10:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	10:00	31-Mar-22	18:00	
490	RQ84462	OCC_192	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGAR H(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/Mar/2022	10:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	10:00	31-Mar-22	18:00	
491	RQ84459	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGAR H(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/Mar/2022	10:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	10:00	30-Mar-22	18:00	
492	RQ84461	OCC_192	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGAR H(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/Mar/2022	10:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	10:00	30-Mar-22	18:00	
493	RQ84852	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Commissioning of Bus Splitting Scheme and upgradation of Isolator of 424 & 418 Bay	30/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	08:00	31-Mar-22	18:00	FTC formalities required if new element charged
494	RQ84519	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Jumpering and Busbar stability test	29/Mar/2022	12:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	16:00	29-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.

495	RQ84521	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Jumpering and Busbar stability test	29/Mar/2022	12:00	29/Mar/2022	23:00		PLANNED	Approved	29-Mar-22	16:00	29-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
496	RQ84851	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For commissioning of Bus Splitting Scheme	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	FTC formalities required if new element charged
497	RQ84518	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Jumpering and Busbar stability test	28/Mar/2022	12:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	16:00	28-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
498	RQ84520	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Jumpering and Busbar stability test	28/Mar/2022	12:00	28/Mar/2022	23:00		PLANNED	Approved	28-Mar-22	16:00	28-Mar-22	23:00	may be allowed from 16:00 hrs. subject to real time conditions and prior study by NRLDC.
499	RQ84326	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	For LBB integration of TIE bay CB-425	28/Mar/2022	10:00	28/Mar/2022	17:00		PLANNED	Approved	28-Mar-22	10:00	28-Mar-22	17:00	
500	RQ84600	OCC_192	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
501	RQ84517	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP work	28/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	08:00	28-Mar-22	18:00	
502	RQ84599	OCC_192	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Mar/2022	09:00	27/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
503	RQ84598	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
504	RQ84855	OCC_192	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	FOR INTERCONNECTIO N OF BUS-2 WITH UPCOMING BAYS	26/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	28-Mar-22	18:00	FTC formalities require if new element charged

505	RQ84597	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Mar/2022	09:00	25/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
506	RQ84847	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Installation of CVT and other equipment Bypass Isolator under Bus Splitting Scheme	25/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	28-Mar-22	18:00	
507	RQ84596	OCC_192	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For AMP work	23/Mar/2022	17:00	23/Mar/2022	23:00		PLANNED	Approved	23-Mar-22	17:00	23-Mar-22	23:00	
508	RQ84468	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	For AMP work	22/Mar/2022	08:00	22/Mar/2022	20:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	20:00	
509	RQ84854	OCC_192	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	FOR INTERCONNECTION OF BUS-1 WITH UPCOMING BAYS	22/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	24-Mar-22	18:00	FTC formalities require if new element charged
510	RQ84467	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	For AMP work	21/Mar/2022	08:00	21/Mar/2022	20:00		PLANNED	Approved	21-Mar-22	08:00	21-Mar-22	20:00	
511	RQ84846	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Installation of CVT and other equipment Bypass Isolator under Bus Splitting Scheme	21/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	24-Mar-22	18:00	FTC formalities require if new element charged
512	RQ84850	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Installation of CVT and By-pass Isolator under Bus Splitting Scheme	21/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Rejected					Duplicate entry
513	RQ84526	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWER GRID	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVAR newly commissioned reactor.	17/Mar/2022	09:00	19/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	09-Mar-22	18:00	subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22),possible dates : from 04.03.22 to 06.03.22 (Bus-I) & 07.03.22 to 09.03.22(Bus-II)

514	RQ84685	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	AMP work of Line Equipments	15/Mar/2022	09:00	15/Mar/2022	16:00	Kindly Approve	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	16:00	
515	RQ84444	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For restoration of 400 kV Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00		PLANNED	Approved	14-Mar-22	09:00	16-Mar-22	20:00	Safety clearance
516	RQ84525	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWER GRID	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVAR newly commissioned reactor.	14/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	06-Mar-22	18:00	subject to delhi consent. May please avail before 14.03.22(Parliment session from 14.03.22 to 08.04.22), possible dates : from 04.03.22 to 06.03.22 (Bus-I) & 07.03.22 to 09.03.22(Bus-II)
517	RQ84853	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Isolator retrofitting for upgradation from 2000A to 3000A	14/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	16-Mar-22	18:00	B-6 Annexure/CEA safety clearance require
518	RQ84906	OCC_192	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP Work	10/Mar/2022	10:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	17:00	
519	RQ84321	OCC_192	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	AMP and Protection Testing work	10/Mar/2022	10:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	17:00	
520	RQ84522	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	For AMP work	10/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	18:00	
521	RQ84787	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWER GRID	D	YEARLY AMP AND TIGHTNESS	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	18:00	
522	RQ84659	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	12-Mar-22	18:00	FTC Formalities if new element is charged

523	RQ84441	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWER GRID	D	AMP WORKS	09/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	10-Mar-22	18:00	
524	RQ84849	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Testing and commissioning of Bay 422 for 400kv Series Bus Reactor	09/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	12-Mar-22	18:00	FTC formalities require if new element charged
525	RQ84595	OCC_192	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For AMP work	08/Mar/2022	17:00	08/Mar/2022	23:00		PLANNED	Approved	08-Mar-22	17:00	08-Mar-22	23:00	
526	RQ84649	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	08/Mar/2022	10:00	08/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	17:00	
527	RQ84320	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	AMP and Protection Testing work	08/Mar/2022	10:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	17:00	
528	RQ84786	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWER GRID	D	YEARLY AMP AND TIGHTNESS	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
529	RQ84648	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	07/Mar/2022	10:00	07/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	17:00	
530	RQ84905	OCC_192	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP work	07/Mar/2022	10:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	17:00	
531	RQ84440	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWER GRID	D	AMP WORKS	06/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	06-Mar-22	09:00	07-Mar-22	18:00	
532	RQ84658	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	06-Mar-22	09:00	08-Mar-22	18:00	FTC Formalities if new element is charged
533	RQ84323	OCC_192	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	17:00	

534	RQ84684	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	04/Mar/2022	09:00	05/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	18:00	
535	RQ84657	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	FTC Formalities if new element is charged
536	RQ84319	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	Bphase CVT replacement work	03/Mar/2022	10:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	17:00	B-6 Annexure/CEA safety clearance require
537	RQ84656	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	FTC Formalities if new element is charged
538	RQ84848	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Testing and commissioning of Bay 419 with 765kv ICT-I	03/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	05-Mar-22	18:00	FTC formalities require if new element charged
539	RQ84322	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	17:00	

540	RQ84120	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	For general mtc and setting of bus pentagraph isolators	31/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	09:00	31-Mar-22	18:00	
541	RQ84119	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	For general mtc and setting of bus pentagraph isolators	30/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	09:00	30-Mar-22	18:00	
542	RQ84118	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	For general mtc and setting of bus pentagraph isolators	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	09:00	29-Mar-22	18:00	
543	RQ84117	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	For general mtc and setting of bus pentagraph isolators	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	18:00	
544	RQ84574	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPN L	D	Quarterly Maintenance	31/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	08:00	31-Mar-22	18:00	
545	RQ84578	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT CHITTORGAR H(RS)	RRVPN L	C	For maintenance and testing work of all isolators	29/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	31-Mar-22	18:00	
546	RQ84580	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	18:00	
547	RQ84579	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
548	RQ84573	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPN L	D	Quarterly Maintenance	19/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	19-Mar-22	08:00	19-Mar-22	18:00	
549	RQ84582	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	16/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	08:00	16-Mar-22	18:00	FTC formalities require if new element charged
550	RQ84567	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPN L	D	Quarterly Preventive Maintenance and testing work.	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	
551	RQ84581	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	FTC formalities require if new element charged

552	RQ84566	OCC_192	sldcrcs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPN L	D	Quarterly Preventive Maintenance and testing work.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
553	RQ85032	OCC_192	sldcrcs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPN L	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II .Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period & load will be fed by 400 /220 KV ICT-I. (2) 400 KV Ajmer - Phagi Ckt-II will remain "OFF" due to defective Main Circuit breaker.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
554	RQ84577	OCC_192	sldcrcs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
555	RQ84576	OCC_192	sldcrcs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPN L	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
556	RQ84558	OCC_192	sldcrcs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	FTC formalities require if new element charged
557	RQ84570	OCC_192	sldcrcs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPN L	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I .	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
558	RQ84575	OCC_192	sldcrcs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPN L	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	

559	RQ84557	OCC_192	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	FTC formalities require if new element charged
560	RQ83746	OCC_192	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	31/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	31-Mar-22	08:00	31-Mar-22	18:00	
561	RQ83745	OCC_192	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	
562	RQ84994	OCC_192	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	30/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	08:00	30-Mar-22	18:00	
563	RQ84983	OCC_192	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To replace old semi pantograph type 400 KV Isolator No.404 (Bus-I) with new pantograph type isolator of 400 KV Dehar Unit No.3.	14/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	15-Mar-22	18:00	
564	RQ84981	OCC_192	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To replace old semi pantograph type 400 KV Isolator No.404 (Bus-I) with new pantograph type isolator of 400 KV Dehar Unit No.3.	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	
565	RQ84982	OCC_192	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace 2 No's 400 Kv Bus-II Yellow and Blue phase CT's between Bus isolator No. 405 and breaker X-2 of Dehar Unit No.4	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	03-Mar-22	18:00	Annexure B-6/CEA safety clearance required
566	RQ84455	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bus Jumping & Busbar stability test	30/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	08:00	31-Mar-22	18:00	

567	RQ84449	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bus Jumping & Busbar stability test	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	08:00	29-Mar-22	18:00	
568	RQ84450	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Jumping works	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	26-Mar-22	18:00	
569	RQ84454	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Isolator Alignment & IPS Tube Erection	15/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	16-Mar-22	18:00	
570	RQ83748	OCC_192	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	
571	RQ83747	OCC_192	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
572	RQ84569	OCC_192	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance of 400 KV Bus connecting isolators.	25/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	26-Mar-22	18:00	
573	RQ84568	OCC_192	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance of 400 KV Bus connecting isolators.	23/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	24-Mar-22	18:00	
574	RQ84327	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofitment of 89A isolator at Panki end under Adcap	23/Mar/2022	10:00	26/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	10:00	26-Mar-22	18:00	subject to UP consent
575	RQ83937	OCC_192	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	Shutdown required due to jumper replacement of ICT-II from 400 KV Main Bus A.	11/Mar/2022	08:00	12/Mar/2022	17:00		PLANNED	Approved					to be Clubbed with s/d at Sl.No. 574
576	RQ83936	OCC_192	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARN AGAR(UP)	UPPTCL	D	For repairing of 95 Breaker Pantograph Isolator	10/Mar/2022	10:00	11/Mar/2022	16:00		PLANNED	Approved	10-Mar-22	10:00	11-Mar-22	16:00	
577	RQ83966	OCC_192	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For tightening of Isolator system corresponding to different Bays, repairing of Bus and attending Hot points.	10/Mar/2022	09:00	12/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	09:00	12-Mar-22	18:00	

578	RQ83944	OCC_192	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Jumpering, Testing & commissioning work of 400 KV Shamli line-II bay	06/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	06-Mar-22	08:00	07-Mar-22	18:00	
579	RQ83965	OCC_192	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	For tightening of Isolator system corresponding to different Bays, repairing of Bus and attending Hot points.	04/Mar/2022	09:00	06/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	06-Mar-22	18:00	
580	RQ84076	OCC_192	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(U P)	UPPTCL	D	Annual Maintenance program of Bus and associated bays	04/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	18:00	
581	RQ83943	OCC_192	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Jumpering work of 400 KV Shamli line-I bay	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	05-Mar-22	18:00	
582	RQ84075	OCC_192	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	Annual Maintenance program of Bus and associated bays	02/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	09:00	03-Mar-22	18:00	
583	RQ83933	OCC_192	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP C)	UPPCL	D	For general maintenance	13/Mar/2022	10:00	13/Mar/2022	16:30	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv main bus-II	PLANNED	Approved	13-Mar-22	10:00	13-Mar-22	16:30	
584	RQ83951	OCC_192	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(J HKT)	KT-JHAJJA R	D	For CCR integration at Bhopal further	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	17:00	
585	RQ83952	OCC_192	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(J HKT)	KT-JHAJJA R	D	For CCR integration at Bhopal further	09/Mar/2022	08:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	17:00	
586	RQ85019	OCC_192	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Newly erected isolator in upcoming bay is to be connected to live bus	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	CEA safty clearance required

587	RQ85018	OCC_192	slcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Newly erected isolator in upcoming bay is to be connected to live bus	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	CEA saftey clearance required
588	RQ85003	OCC_192	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	To Carryout the Capacitance & Tan delta testing of CB'S grading capacitor, CT, & Bus CVT as per PMS.	05/Mar/2022	10:00	05/Mar/2022	15:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	15:00	
589	RQ85017	OCC_192	slcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	Newly erected isolator in upcoming bay no-412 is to be connected to live bus	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	CEA saftey clearance required
590	RQ85016	OCC_192	slcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	Newly erected isolator is to be connected in upcoming bay no-411 to live bus	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	CEA saftey clearance required
591	RQ84572	OCC_192	slcdv_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	For Annual Preventive Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
592	RQ84571	OCC_192	slcdv_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	For Annual Preventive Maintenance	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
593	RQ84292	OCC_192	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	C	To facilitate Crane movement for Singrauli Rihand Line-2 Wave trap replacement	02/Mar/2022	08:00	03/Mar/2022	18:00	as wave trap is near to 400kV Bus-3. hence shutdown of Bus is required	PLANNED	Approved	05-Mar-22	08:00	06-Mar-22	18:00	
594	RQ83957	OCC_192	stuup_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @ALIGARH(UP)	UPPTCL	C	Centrifuging of reactor oil, preventive maintenance of reactor.	22/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	25-Mar-22	18:00	

595	RQ84675	OCC_192	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA-JALANDHAR (PG) CKT-1 @JALANDHAR (PG)	POWER GRID	D	For AMP works.	08/Mar/2022	10:00	08/Mar/2022	14:00	Kindly Approve	PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	14:00	
596	RQ84550	OCC_192	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	04/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	18:00	
597	RQ84549	OCC_192	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	04/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	18:00	
598	RQ84689	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPN L	D	Quarterly Maintenance	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	26-Mar-22	18:00	
599	RQ84694	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	24-Mar-22	18:00	
600	RQ84693	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	24-Mar-22	18:00	
601	RQ84692	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPN L	D	For Annual Preventive Maintenance	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	

602	RQ84690	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPN L	D	On 08.03.2022 Bus reactor has to be kept OFF during shutdown of MAIN Bus -A because due to problem in Main Breaker(252A) of 400 kV STPS Line. Reactor cannot be charged through Main Bus I and On 09.03.2022 Bus reactor has to be kept OFF for its routine maintenance	08/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	09-Mar-22	18:00	
603	RQ84691	OCC_192	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPN L	C	Routine Maintenance & To attend Oil leakage in Reactor	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	03-Mar-22	18:00	
604	RQ83954	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	C	Centrifuging of reactor oil, preventive maintenance of reactor.	26/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	29-Mar-22	18:00	
605	RQ83962	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	For replacing of R & Y PHASE 400 KV bushing	21/Mar/2022	09:30	26/Mar/2022	15:00		PLANNED	Approved	21-Mar-22	09:30	26-Mar-22	15:00	CEA safety clearance required
606	RQ84055	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Maintenance & Testing work of Reactor	14/Mar/2022	09:30	14/Mar/2022	13:30		PLANNED	Approved	14-Mar-22	09:30	14-Mar-22	13:30	
607	RQ83961	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work of Bay Equipment's.	09/Mar/2022	10:00	09/Mar/2022	20:00		PLANNED	Approved	09-Mar-22	10:00	09-Mar-22	20:00	

608	RQ84121	OCC_192	stuup_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(U P)	UPPTCL	D	Annual maintenance program consist of all regular test of 400kV Bus Reactor at 765kV Substation Fatehabad Agra	06/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	06-Mar-22	09:00	07-Mar-22	18:00	
609	RQ84583	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I I(PG)		D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Approved	22-Mar-22	17:00	22-Mar-22	23:00	
610	RQ84584	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV FATEHPUR(PG)	POWER GRID	D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Approved	22-Mar-22	17:00	22-Mar-22	23:00	
611	RQ84530	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	FOR FINAL COMMISSIONING OF CSD	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
612	RQ84529	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	BUS REACTOR AMP	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
613	RQ84545	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF AND DIFF RELAY	01/Mar/2022	09:00	02/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	09:00	02-Mar-22	18:00	
614	RQ84548	OCC_192	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	FINE TUNNG OF CSD RELAY	01/Mar/2022	09:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	09:00	01-Mar-22	18:00	
615	RQ83749	OCC_192	sldcps_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CB cleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HWSS	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	

616	RQ84996	OCC_192	bbmb_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly mtc.	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
617	RQ84724	OCC_192	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPN L	D	1. To check the operation timing of CB & measurement of contact resistance. 2. Measurement of Tan Delta of CTs. 3. Tightening of clamps & Connectors.	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	
618	RQ84134	OCC_192	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPN L	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS (3) Tightening of clamps & connectors.	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
619	RQ84133	OCC_192	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPN L	D	lInd HALF YEARLY MAINTENANCE	23/Mar/2022	08:00	23/Mar/2022	18:00	400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C	PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	18:00	
620	RQ84139	OCC_192	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPN L	D	lInd HALF YEARLY MAINTENANCE	23/Mar/2022	08:00	23/Mar/2022	18:00	400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C	PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	18:00	

621	RQ84897	OCC_192	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	FOR BAY AMP WORK	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
622	RQ84725	OCC_192	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
623	RQ84900	OCC_192	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	FOR BAY AMP WORK	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	
624	RQ84899	OCC_192	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	FOR BAY AMP WORK	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
625	RQ84299	OCC_192	singrauli_sd	BAY	420 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 AT SINGRAULI(NT)	NTPC	C	main Bay SAS Integration	28/Mar/2022	08:00	30/Mar/2022	18:00	Line will be charged through TBC	PLANNED	Approved	28-Mar-22	08:00	30-Mar-22	18:00	

626	RQ84722	OCC_192	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
627	RQ84298	OCC_192	singrauli_sd	BAY	415 MAIN BAY - 400 KV SINGRAULI(N T)- VINDHYACHAL(PG) (PG) CKT-2 AT SINGRAULI(N T)	NTPC	C	Line will be taken on TBC. Main Bay SAS Integration to be done	21/Mar/2022	08:00	23/Mar/2022	18:00	Line will be taken on TBC for 3 days before actual shutdown	PLANNED	Approved	21-Mar-22	08:00	23-Mar-22	18:00	
628	RQ84293	OCC_192	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(N T) (NTPC) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T) (NTPC)	NTPC	C	for SAS Integration	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	10-Mar-22	18:00	
629	RQ84052	OCC_192	stuuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	Overhauling of Main Circuit Breaker.	24/Mar/2022	10:00	31/Mar/2022	18:00	The ICT will remain charged through TBC Circuit Breaker	PLANNED	Approved	24-Mar-22	10:00	31-Mar-22	18:00	
630	RQ84895	OCC_192	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)- MURADNAGAR_1(UP) (UNDEF) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	for AMP work at Muradnagar(UP) S/S	01/Mar/2022	09:00	01/Mar/2022	18:30		PLANNED	Approved	01-Mar-22	09:00	01-Mar-22	18:30	

631	RQ84745	OCC_192	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	C	For Overhauling of operating mechanism of CB	24/Mar/2022	08:00	02/Apr/2022	18:00	Kindly Approve	PLANNED	Approved	24-Mar-22	08:00	02-Apr-22	18:00	
632	RQ84952	OCC_192	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	Bay will be taken under SD with 765kV ICT-I SD and Bay will be charged with Series Reactor	24/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	25-Mar-22	18:00	
633	RQ84951	OCC_192	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	Bay will be taken under SD with 765kV ICT-I SD and Bay will be charged with Series Reactor	24/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	25-Mar-22	18:00	
634	RQ84858	OCC_192	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWER GRID	C	To attend B Phase CT oil leakage	15/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	16-Mar-22	18:00	
635	RQ84733	OCC_192	slcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWER GRID	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS (3) Tightening of clamps & connectors.	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	
636	RQ84747	OCC_192	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	For Overhauling of operating mechanism of CB	14/Mar/2022	08:00	23/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	14-Mar-22	08:00	23-Mar-22	18:00	
637	RQ84731	OCC_192	slcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Tie Bay (423) .	10/Mar/2022	14:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	14:00	10-Mar-22	17:00	

638	RQ84732	OCC_192	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Main Bay (422) .	10/Mar/2022	09:00	10/Mar/2022	13:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	13:00	
639	RQ84953	OCC_192	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERGA RH(APL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For Erection of Line dropper of Mahendergarh-III Line	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
640	RQ84729	OCC_192	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Tie Bay (420) .	09/Mar/2022	14:00	09/Mar/2022	17:00		PLANNED	Approved	09-Mar-22	14:00	09-Mar-22	17:00	
641	RQ84730	OCC_192	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Main Bay (419) .	09/Mar/2022	09:00	09/Mar/2022	13:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	13:00	
642	RQ84683	OCC_192	cpcc2_sd	BAY	424 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT 400 KV KISHENPUR(PG)	POWER GRID	D	BB extension work/ BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
643	RQ84901	OCC_192	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWER GRID	D	FOR BAY AMP WORK	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	

644	RQ84898	OCC_192	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWER GRID	D	FOR BAY AMP WORK	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
645	RQ84734	OCC_192	sldcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3) Tighetening of clamps & connectors.	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
646	RQ84887	OCC_192	cpcc1_sd	BAY	40652T TIE BAY - 400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGAR H(RS)	POWER GRID	D	AMP WORK OF TIE BAY EQUIPMENT (POWERGRID OWNED BAY)	03/Mar/2022	10:00	04/Mar/2022	16:00	AT RRVPNL - (RS) CHITTORGA RH SUBSTATION	PLANNED	Approved	03-Mar-22	10:00	04-Mar-22	16:00	
647	RQ83959	OCC_192	slchr_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	POWER GRID	D	For CCR integration at Bhopal	02/Mar/2022	16:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	16:00	02-Mar-22	18:00	
648	RQ84993	OCC_192	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly mtc.	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	

649	RQ83955	OCC_192	slchr_sd	BAY	1T BAY TIE BAY - 400 KV DEEPALPUR(J HKT)- KABLUPUR(H V) (HVPNL) CKT-2 (POWERGRID) AND FUTURE AT 400 KV DEEPALPUR(J HKT) (POWERGRID)	POWER GRID	D	For CCR integration at Bhopal	01/Mar/2022	13:00	01/Mar/2022	15:00		PLANNED	Approved	01-Mar-22	13:00	01-Mar-22	15:00	
650	RQ84681	OCC_192	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(P G) AND FUTURE	POWER GRID	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Mar/2022	09:00	20/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	01-Mar-22	09:00	20-Mar-22	18:00	
651	RQ84950	OCC_192	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWANI(PG)- BAWANA(DTL) (PG) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For Erection and testing of Bay 419 with 765kV ICT-I	01/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	08-Mar-22	18:00	
652	RQ84723	OCC_192	sldcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	21/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	21-Mar-22	18:00	
653	RQ84721	OCC_192	sldcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	

654	RQ84987	OCC_192	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	to facilitate S/D of 412 upcoming bay for safety purpose at Khetri.	16/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	08:00	31-Mar-22	18:00	
655	RQ84726	OCC_192	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of bay equipment's (CT,Breaker & Isolator).	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	15-Mar-22	18:00	
656	RQ84727	OCC_192	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	11/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	12-Mar-22	18:00	
657	RQ84728	OCC_192	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	09/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	10-Mar-22	18:00	

658	RQ85027	OCC_192	slcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Retrofitting of 420kV SF6 Circuit Breaker in bay 408	14/Mar/2022	10:00	25/Mar/2022	18:00	Bay No 408 is TIE Bay of Unit STG#2. STG#2 will be available through other bay.	PLANNED	Approved	14-Mar-22	10:00	25-Mar-22	18:00	
659	RQ85028	OCC_192	slcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Testing& checking of 220.6MVA Transformer GTGT#4	08/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	10-Mar-22	18:00	
660	RQ84559	OCC_192	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Mar/2022	09:30	04/Mar/2022	13:30		PLANNED	Approved	04-Mar-22	09:30	04-Mar-22	13:30	
661	RQ84560	OCC_192	slcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABA D(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	03/Mar/2022	09:30	03/Mar/2022	13:30		PLANNED	Approved	03-Mar-22	09:30	03-Mar-22	13:30	

662	RQ85026	OCC_192	slcdv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Retrofitting of 420kV SF6 Circuit Breaker in bay 405	02/Mar/2022	10:00	12/Mar/2022	18:00	Bay No 405 is TIE Bay of Unit STG#1. STG#1 will be available through other bay.	PLANNED	Approved	02-Mar-22	10:00	12-Mar-22	18:00	
663	RQ83760	OCC_192	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	17:00	
664	RQ83758	OCC_192	slcdps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	17:00	
665	RQ83757	OCC_192	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual protection Testing	04/Mar/2022	10:00	04/Mar/2022	15:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	15:00	

666	RQ84039	OCC_192	slidchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABLUPUR(H V) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABLUPUR(H V) AT 400 KV KABLUPUR(H V) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	04/Mar/2022	13:00	04/Mar/2022	15:00		PLANNED	Approved	04-Mar-22	13:00	04-Mar-22	15:00	
667	RQ84037	OCC_192	slidchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR (PG)- DEEPALPUR(J HKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT) AT 400 KV DEEPALPUR(J HKT) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	03/Mar/2022	16:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	16:00	03-Mar-22	18:00	
668	RQ84038	OCC_192	slidchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABLUPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABLUPUR(H V) AT 400 KV KABLUPUR(H V) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	03/Mar/2022	13:00	03/Mar/2022	15:00		PLANNED	Approved	03-Mar-22	13:00	03-Mar-22	15:00	

669	RQ83960	OCC_192	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGA RH(PG)- KABULPUR(H V) (PG) CKT-1 AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	02/Mar/2022	13:00	02/Mar/2022	15:00		PLANNED	Approved	02-Mar-22	13:00	02-Mar-22	15:00	
670	RQ83958	OCC_192	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(H V) AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	02/Mar/2022	10:00	02/Mar/2022	12:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	12:00	
671	RQ83956	OCC_192	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(H V) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)- KABULPUR(H V) (PG) CKT-1 AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For CCR integration at Bhopal	01/Mar/2022	13:00	01/Mar/2022	15:00		PLANNED	Approved	01-Mar-22	13:00	01-Mar-22	15:00	
672	RQ84561	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	28/Mar/2022	17:00	28/Mar/2022	23:00		PLANNED	Approved	28-Mar-22	17:00	28-Mar-22	23:00	

673	RQ84317	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	For attending Oil leakage from Radiator Fin and integration of LBB relay of ICT-1 TIE bay along with 400KV BUS-1	28/Mar/2022	10:00	28/Mar/2022	16:00		PLANNED	Approved	28-Mar-22	10:00	28-Mar-22	16:00		
674	RQ84415	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR (PG)	POWER GRID	D	For arresting the oil leakage in ICT-01	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	18:00		
675	RQ84992	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	For Sub-Station Automation	28/Mar/2022	07:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	07:00	28-Mar-22	18:00		
676	RQ84564	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	25/Mar/2022	17:00	25/Mar/2022	23:00		PLANNED	Approved	25-Mar-22	17:00	25-Mar-22	23:00		
677	RQ84433	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWER GRID	D	For AMP work	25/Mar/2022	09:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	18:00		
678	RQ84565	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	23/Mar/2022	17:00	23/Mar/2022	23:00		PLANNED	Approved	23-Mar-22	17:00	23-Mar-22	23:00		
679	RQ84990	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Half yearly mtc	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Rejected						Consent denied by Powergrid
680	RQ84563	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	21/Mar/2022	17:00	21/Mar/2022	23:00		PLANNED	Approved	21-Mar-22	17:00	21-Mar-22	23:00		
681	RQ84562	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	19/Mar/2022	17:00	19/Mar/2022	23:00		PLANNED	Approved	19-Mar-22	17:00	19-Mar-22	23:00		
682	RQ84679	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	15/Mar/2022	09:00	15/Mar/2022	17:30	Kindly Approve	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:30		

683	RQ84437	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	FOR FINE TUNNING OF CSD , NEWLY COMMISSIONED ICT-3	15/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	18:00	
684	RQ84430	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	POWER GRID	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly comissioned reactor. All 400kV lines and ICTs except ICT-4 shall be charged and on load through Bus 1 or Bus 2	14/Mar/2022	09:00	19/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	06-Mar-22	18:00	subject to delhi consent.
685	RQ84423	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	Complete Overhauling Work of TELK make ICT- 02 at Bassi.	14/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	25-Mar-22	18:00	
686	RQ84438	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-2. STABILITY & BUS BAR TESTING	11/Mar/2022	09:00	12/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	09:00	12-Mar-22	18:00	FTC formalities require if new element charged
687	RQ84312	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	10/Mar/2022	10:00	10/Mar/2022	17:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	17:00	
688	RQ84695	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	18:00	safety clearance required
689	RQ84991	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	For Sub-Station Automation	10/Mar/2022	07:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	07:00	10-Mar-22	18:00	

690	RQ84429	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)	POWER GRID	D	Oil sampling for DGA of CTs in newly commissioned bays.	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	18:00	
691	RQ84310	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	Replacement of Aircell	07/Mar/2022	10:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	17:00	
692	RQ84735	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	C	For augmentation of 315 MVA ICT-2 with 500 MVA transformer as approved in NRPC. Completion of work may take 45 days.	07/Mar/2022	10:00	31/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	07-Mar-22	10:00	31-Mar-22	18:00	FTC formalities required
693	RQ84844	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	D	To attend hot spot on 208 Y-Ph CT connector	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	18:00	
694	RQ84416	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR (PG)	POWER GRID	D	For the testing of ICT-03 under defect liability period	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	09:00	07-Mar-22	18:00	
695	RQ84710	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	For connection of tertiary connection which will be disconnected from ICT-2 due to augmentation of ICT-2 with 500 MVA transformer	05/Mar/2022	10:00	05/Mar/2022	14:00	Kindly Approve	PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	14:00	
696	RQ84845	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	To attend hot spot on 203 R-Ph CT connector	05/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	18:00	
697	RQ84644	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	FOR AMP WORKS	04/Mar/2022	10:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	18:00	
698	RQ84436	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF AND DIFF RELAY	04/Mar/2022	09:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	

699	RQ84645	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	FOR AMP WORKS	03/Mar/2022	10:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	18:00	
700	RQ84711	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	D	For disconnection of tertiary connection for shifting to ICT-3 as ICT-2 is to be augmented by 500 MVA transformer	03/Mar/2022	10:00	03/Mar/2022	14:00	Kindly Approve	PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	14:00	
701	RQ84843	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Mar/2022	09:30	03/Mar/2022	18:30		PLANNED	Approved	03-Mar-22	09:30	03-Mar-22	18:30	
702	RQ84404	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	For AMP work	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	
703	RQ84435	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF AND DIFF RELAY	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	
704	RQ84785	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	ICT YEARLY AMP	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	
705	RQ84309	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	AMP WORKS	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	17:00	
706	RQ84643	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	02/Mar/2022	10:00	02/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	02-Mar-22	10:00	02-Mar-22	18:00	
707	RQ84640	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	For ICT AMP works	02/Mar/2022	09:00	02/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	18:00	

708	RQ84709	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	D	For attending Hotspot in line isolator. To be done before shutdown of ICT-2 for augmentation	02/Mar/2022	09:00	02/Mar/2022	13:00	Kindly Approve	PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	13:00	
709	RQ84405	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGAR H(PG)	POWER GRID	C	For 220 KV CB OVERHAULING WORK	01/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	10:00	04-Mar-22	18:00	
710	RQ84053	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	Routine Maintenance	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Approved	28-Mar-22	09:00	28-Mar-22	17:00	
711	RQ83831	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Routine Maintenance	25/Mar/2022	08:00	25/Mar/2022	17:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	17:00	
712	RQ83829	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(U P)	UPPTCL	C	For routine testing of relay and maintenance of Bay	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	23-Mar-22	18:00	
713	RQ83836	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABA D(UP)	UPPTCL	D	For Maintenance , Testing & CSD Commissioning work of Transformer	22/Mar/2022	09:30	22/Mar/2022	13:30	Shutdown was approved in the OCC-190 but recently CSD have been procured and it is expected to reach at site in Feb'22 so shutdown was not availed to combine the maintenanc e & CSD commissioni ng activities in one shutdown only .	PLANNED	Approved	22-Mar-22	09:30	22-Mar-22	13:30	

714	RQ83821	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance	19/Mar/2022	10:00	19/Mar/2022	18:00		PLANNED	Approved	19-Mar-22	10:00	19-Mar-22	18:00	
715	RQ83837	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	UPPTCL	D	For Maintenance , Testing & CSD Commissioning work of Transformer	15/Mar/2022	09:00	15/Mar/2022	13:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	13:00	
716	RQ84067	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance	14/Mar/2022	10:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	18:00	
717	RQ83790	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	testing of 400 kv CB of transformer	14/Mar/2022	09:00	14/Mar/2022	17:00		PLANNED	Approved	14-Mar-22	09:00	14-Mar-22	17:00	
718	RQ83830	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	Routine Maintenance	12/Mar/2022	08:00	12/Mar/2022	17:00		PLANNED	Approved	12-Mar-22	08:00	12-Mar-22	17:00	
719	RQ83835	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For Annual Maintenance & Testing work of Transformer	11/Mar/2022	10:00	11/Mar/2022	13:00		PLANNED	Approved	11-Mar-22	10:00	11-Mar-22	13:00	
720	RQ83968	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For routing testing of relay/ ICT	11/Mar/2022	09:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	09:00	11-Mar-22	18:00	
721	RQ83841	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GONDA(UP)	UPPTCL	C	OLTC overhauling becuase of seepage observed in OLTC chamber	11/Mar/2022	08:30	14/Mar/2022	17:00		PLANNED	Approved	11-Mar-22	08:30	14-Mar-22	17:00	
722	RQ83824	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Bay maintenance	11/Mar/2022	08:00	12/Mar/2022	17:00		PLANNED	Approved	11-Mar-22	08:00	12-Mar-22	17:00	
723	RQ83820	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance	10/Mar/2022	10:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	18:00	
724	RQ83826	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work of Bay Equipments.	10/Mar/2022	10:00	11/Mar/2022	20:00	supply shall not be affected	PLANNED	Approved	10-Mar-22	10:00	11-Mar-22	20:00	

725	RQ83827	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for tan delta testing of bushing	10/Mar/2022	09:30	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	09:30	10-Mar-22	18:00	
726	RQ83801	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	for maintenance testing and CSD commissioning of transformer	09/Mar/2022	09:30	09/Mar/2022	13:30		PLANNED	Approved	09-Mar-22	09:30	09-Mar-22	13:30	
727	RQ83800	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	for maintenance testing and CSD commissioning of transformer	08/Mar/2022	09:30	08/Mar/2022	13:30		PLANNED	Approved	08-Mar-22	09:30	08-Mar-22	13:30	
728	RQ83931	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	replacement of damaged jumpers and clamps	08/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	09-Mar-22	17:00	
729	RQ83839	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	D	For Maintenance , Testing & CSD Commissioning work of Transformer	07/Mar/2022	09:30	07/Mar/2022	14:00	Shutdown was approved in the OCC-190 but recently CSD have been procured and it is expected to reach at site in Feb'22 so shutdown was not availed to combine the maintenance & CSD commissioning activities in one shutdown only .	PLANNED	Approved	07-Mar-22	09:30	07-Mar-22	14:00	
730	RQ83840	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GONDA(UP)	UPPTCL	C	OLTC overhauling because of seepage observed in OLTC chamber	07/Mar/2022	08:30	10/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	08:30	10-Mar-22	17:00	
731	RQ83828	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	C	For routing testing of relay/ ICT	05/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	18:00	

732	RQ83822	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	UPPTCL	C	Replacement of Standard Isolator and General Maintenance of Bay	04/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	10:00	05-Mar-22	17:00	Annexure B-6/CEA safety clearance required
733	RQ84054	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work of Transformer	04/Mar/2022	10:00	04/Mar/2022	12:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	12:00	
734	RQ84613	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance & testing work	28/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	08:00	28-Mar-22	18:00	
735	RQ84614	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	26-Mar-22	08:00	26-Mar-22	18:00	
736	RQ84611	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance & testing work	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
737	RQ84624	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	For maintenance and testing work	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
738	RQ84608	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	For maintenance and testing work	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	24-Mar-22	18:00	
739	RQ84410	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	C	DROPPER CONNECTION WITH 220KV BUS2	13/Mar/2022	18:00	14/Mar/2022	04:00		PLANNED	Approved	13-Mar-22	18:00	14-Mar-22	04:00	
740	RQ84407	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	C	DROPPER CONNECTION WITH 220KV BUS2	12/Mar/2022	18:00	13/Mar/2022	04:00		PLANNED	Approved	12-Mar-22	18:00	13-Mar-22	04:00	
741	RQ84623	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	08:00	12-Mar-22	18:00	
742	RQ84627	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV & 220 KV side bay Equipments	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	12-Mar-22	08:00	12-Mar-22	18:00	

743	RQ84610	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV & 220 KV side bay Equipments	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
744	RQ85038	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	During shutdown of Main bus -II, Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
745	RQ84622	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
746	RQ84617	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV & 220 KV side bay Equipments	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
747	RQ84621	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing of 400KV ICT-1 Bay (4152A) & Associated Equipments	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
748	RQ84618	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
749	RQ84626	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV & 220 KV side bay Equipments	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
750	RQ84620	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	05/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	05-Mar-22	18:00	
751	RQ84616	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	04/Mar/2022	16:00	04/Mar/2022	22:00		PLANNED	Approved	04-Mar-22	16:00	04-Mar-22	22:00	

752	RQ84628	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPN L	D	Quarterly Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
753	RQ84625	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	03/Mar/2022	16:00	03/Mar/2022	22:00		PLANNED	Approved	03-Mar-22	16:00	03-Mar-22	22:00	
754	RQ84607	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPN L	D	Quarterly Maintenance	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	
755	RQ84612	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	02/Mar/2022	16:00	02/Mar/2022	22:00		PLANNED	Approved	02-Mar-22	16:00	02-Mar-22	22:00	
756	RQ85007	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta testing of 315MVA ICT 3 and maintenance of 220kV incomer line isolator and bus isolator	26/Mar/2022	10:00	26/Mar/2022	15:00		PLANNED	Approved	26-Mar-22	10:00	26-Mar-22	15:00	
757	RQ84554	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	C	Installation of BCPU & MU relay under PSDF scheme	21/Mar/2022	09:30	22/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	09:30	22-Mar-22	18:00	
758	RQ84556	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	C	Installation of BCPU & MU relay under PSDF scheme	16/Mar/2022	09:30	17/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	09:30	17-Mar-22	18:00	
759	RQ84553	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	C	Installation of BCPU & MU relay under PSDF scheme	14/Mar/2022	09:30	15/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	09:30	15-Mar-22	18:00	
760	RQ84555	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	DTL	C	Installation of BCPU & MU relay under PSDF scheme	10/Mar/2022	09:30	11/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	09:30	11-Mar-22	18:00	
761	RQ85001	OCC_192	sldccdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan- Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	04/Mar/2022	10:00	04/Mar/2022	15:00		PLANNED	Approved	04-Mar-22	10:00	04-Mar-22	15:00	

762	RQ85002	OCC_192	slcdcvsd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	03/Mar/2022	10:00	03/Mar/2022	15:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	15:00	
763	RQ83741	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)		D	Periodic Maintenance	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	17:00	
764	RQ83739	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	15/Mar/2022	09:00	15/Mar/2022	17:00	-	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
765	RQ83740	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	17:00	
766	RQ83738	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Mar/2022	09:00	09/Mar/2022	17:00	-	PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	17:00	
767	RQ83736	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)		D	Periodic Maintenance	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	

768	RQ83737	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
769	RQ83735	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	17:00	
770	RQ83733	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
771	RQ83734	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00	-	PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	17:00	
772	RQ83732	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	17:00	
773	RQ84370	OCC_192	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)	GPTL	D	For Tan delta point replacement	21/Mar/2022	08:00	21/Mar/2022	17:00	For Tan delta point replacement	PLANNED	Approved	21-Mar-22	08:00	21-Mar-22	17:00	
774	RQ84368	OCC_192	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	AMC	18/Mar/2022	08:00	18/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	18-Mar-22	08:00	18-Mar-22	20:00	
775	RQ84100	OCC_192	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Annual mtc work	17/Mar/2022	10:00	17/Mar/2022	17:00		PLANNED	Approved	17-Mar-22	10:00	17-Mar-22	17:00	

776	RQ84098	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Annual mtc work	16/Mar/2022	10:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	10:00	16-Mar-22	17:00	
777	RQ84099	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Annual mtc work	15/Mar/2022	10:00	15/Mar/2022	17:00		PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	17:00	
778	RQ83777	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	Three yearly maintenance	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	
779	RQ84035	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal	05/Mar/2022	16:00	05/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	16:00	05-Mar-22	18:00	
780	RQ84036	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal	05/Mar/2022	10:00	05/Mar/2022	12:00		PLANNED	Approved	05-Mar-22	10:00	05-Mar-22	12:00	
781	RQ84034	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal	04/Mar/2022	16:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	16:00	04-Mar-22	18:00	
782	RQ84033	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	For CCR integration at Bhopal	03/Mar/2022	16:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	16:00	03-Mar-22	18:00	
783	RQ84032	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	For CCR integration at Bhopal	03/Mar/2022	10:00	03/Mar/2022	12:00		PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	12:00	
784	RQ84989	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	15-Mar-22	18:00	
785	RQ84071	OCC_192	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTO_GIS(HP)	HPSEB	D	Annual Testing and Maintenance	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	09-Mar-22	18:00	

786	RQ84072	OCC_192	slidchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTO_GIS (HP)	HPSEB	D	Annual Testing and Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
787	RQ84609	OCC_192	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPN L,ATSL	D	For Annual Preventive Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
788	RQ84615	OCC_192	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPN L,ATSL	D	For Annual Preventive Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
789	RQ84619	OCC_192	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPN L,ATSL	D	For Annual Preventive Maintenance	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	18:00	
790	RQ84673	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	For AMP Works	03/Mar/2022	10:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	03-Mar-22	10:00	03-Mar-22	18:00	
791	RQ84191	OCC_192	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	Annual overhauling and electrical testing	01/Mar/2022	08:00	07/Mar/2022	18:00	Approved in 189OCC but due to high load on ICT, shutdown was not done in Dec	PLANNED	Approved	01-Mar-22	08:00	07-Mar-22	18:00	
792	RQ84308	OCC_192	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWER GRID	D	For replacement work of Canopy	11/Mar/2022	10:00	11/Mar/2022	12:00		PLANNED	Approved	11-Mar-22	10:00	11-Mar-22	12:00	
793	RQ84307	OCC_192	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	D	For replacement of Canopy and Bay AMP works	08/Mar/2022	10:00	08/Mar/2022	14:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	14:00	
794	RQ85011	OCC_192	slidcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H(BB)- BADARPUR(N T) (BB) CKT-2	BBMB	D	C & Tanδ test of CT & CVT	29/Mar/2022	14:30	29/Mar/2022	17:30		PLANNED	Approved	29-Mar-22	14:30	29-Mar-22	17:30	
795	RQ85010	OCC_192	slidcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H(BB)- BADARPUR(N T) (BB) CKT-1	BBMB	D	C & Tanδ test of CT & CVT	29/Mar/2022	11:30	29/Mar/2022	14:00		PLANNED	Approved	29-Mar-22	11:30	29-Mar-22	14:00	

796	RQ84976	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	C	For Sub-Station Automation	29/Mar/2022	08:00	01/Apr/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	01-Apr-22	18:00	
797	RQ84979	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Quarterly mtc	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	29-Mar-22	18:00	
798	RQ84821	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved					club with bbmb request for s/d of same ckt
799	RQ84822	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved					club with bbmb request for s/d of same ckt
800	RQ84819	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	28-Mar-22	08:00	29-Mar-22	18:00	
801	RQ84820	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved					club with bbmb request for s/d of same ckt
802	RQ84766	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
803	RQ84977	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	For Sub-Station Automation	24/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	27-Mar-22	18:00	

804	RQ84947	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
805	RQ84972	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc. Of line	22/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	24-Mar-22	18:00	
806	RQ84948	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Y. MTC.	21/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	21-Mar-22	18:00	
807	RQ84971	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half Yearly Mtc. Of line	15/Mar/2022	08:00	17/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	17-Mar-22	18:00	
808	RQ84776	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For Automation work at dadri end	15/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	08:00	19-Mar-22	18:00	
809	RQ84970	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	For overhauling of 245kV line Bus-1 Isolator No. 215	14/Mar/2022	08:00	17/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	17-Mar-22	18:00	
810	RQ84940	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	C	For Sub-Station Automation	14/Mar/2022	08:00	17/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	17-Mar-22	18:00	
811	RQ84775	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	14-Mar-22	18:00	

812	RQ84949	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Y. MTC.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
813	RQ84941	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For Sub-Station Automation	09/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	12-Mar-22	18:00	
814	RQ84929	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	For overhauling of 245kv line Bus-2 Isolator No. 212	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	10-Mar-22	18:00	
815	RQ84930	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	For Sub-Station Automation	05/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	08-Mar-22	18:00	
816	RQ84928	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	For overhauling of 245kv line Bus-2 Isolator No. 216	01/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	04-Mar-22	18:00	
817	RQ84931	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	For Sub-Station Automation	01/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	04-Mar-22	18:00	
818	RQ85009	OCC_192	slcdcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(N T)-ALWAR MIA(RS) (RS) CKT-1	RRVPN L	D	C & Tanδ test of CT & CVT	28/Mar/2022	14:00	28/Mar/2022	17:30		PLANNED	Approved	28-Mar-22	14:00	28-Mar-22	17:30	
819	RQ84372	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPN L	D	Line Equipment AMP	24/Mar/2022	09:00	24/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	09:00	24-Mar-22	18:00	

820	RQ84770	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(N T)-ALWAR MIA(RS) (RS) CKT-1	RRVPL	C	For Bay / Line maintenance & tree trimming work under line	20/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	20-Mar-22	08:00	25-Mar-22	18:00	
821	RQ84927	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPL	D	Relay retrofiting of Main 1 (From SEL to SIEMENS)	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
822	RQ84926	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPL	D	Relay retrofiting of Main 1 (From SEL to SIEMENS)	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	03-Mar-22	18:00	
823	RQ85014	OCC_192	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	C	220 KV SOW-Mandola Ckt III alongwith 220 KV Bus-I.Note Bus-I shut down is required for 02-03 hrs only on 28.03.2022 & 30.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.)Due to single Bus selection 220 KV Gopalpur ckt -II & 220 KV Mandola Ckt -II remained off only during 220 KV Bus-I shut down	28/Mar/2022	10:00	30/Mar/2022	14:00		PLANNED	Approved	28-Mar-22	10:00	30-Mar-22	14:00	

824	RQ85013	OCC_192	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	C	220 KV SOW-Mandola Ckt II alongwith 220 KV Bus-I. (Note Bus-I shut down is required for 02-03 hrs only on 24.03.2022 & 26.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.) Due to single Bus selection 220 KV Gopalpur ckt -II remained off only during 220 KV Bus-I shut down.	24/Mar/2022	14:00	26/Mar/2022	17:00		PLANNED	Approved	24-Mar-22	14:00	26-Mar-22	17:00	
825	RQ85012	OCC_192	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	C	220 KV SOW-Mandola Ckt I alongwith 220 KV Bus-I.(Note Bus-I shut down is required for 02-03 hrs only on 21.03.2022 & 23.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.) Due to single Bus selection 220 KV Gopalpur ckt -II & 220 KV Mandola Ckt -II remained off only during 220 KV Bus-I shut down.	21/Mar/2022	10:00	23/Mar/2022	14:00		PLANNED	Approved	21-Mar-22	10:00	23-Mar-22	14:00	
826	RQ85008	OCC_192	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(N T)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ test of CT & CVT	28/Mar/2022	10:00	28/Mar/2022	13:30		PLANNED	Approved	28-Mar-22	10:00	28-Mar-22	13:30	

827	RQ83850	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT)(UP) CKT-2	UPPTCL	D	Routine Bay maintenance	25/Mar/2022	10:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	10:00	25-Mar-22	18:00	
828	RQ83908	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (UP)-KHODRI(UK)(UP) CKT-1	UPPTCL	D	For looping & Chopping of trees in line corridor.	23/Mar/2022	09:00	27/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	09:00	27-Mar-22	18:00	
829	RQ83902	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP)(UP) CKT-1	UPPTCL	C	For Crossing Ganga Expressway	21/Mar/2022	09:00	27/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	09:00	27-Mar-22	18:00	
830	RQ83853	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG)(UP) CKT-2	UPPTCL	D	Routine line maintenance	21/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	23-Mar-22	18:00	
831	RQ84431	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP)(UP) CKT-1	UPPTCL	D	AMP work	16/Mar/2022	10:00	16/Mar/2022	17:00		PLANNED	Approved	16-Mar-22	10:00	16-Mar-22	17:00	
832	RQ83907	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK)(UP) CKT-1	UPPTCL	D	For looping & Chopping of trees in line corridor.	09/Mar/2022	09:00	13/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	09:00	13-Mar-22	18:00	
833	RQ83904	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK)(UP) CKT-1	UPPTCL	D	Jumper tightening and looping chopping of trees	04/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	18:00	
834	RQ84753	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS)(PG) CKT-1	POWER GRID,RV PNL	C	For earthwire replacement work	28/Mar/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	28-Mar-22	08:00	02-Apr-22	18:00	

835	RQ84764	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	For maintenance of line	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
836	RQ84222	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	AMP work	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
837	RQ84771	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For quarterly maintenance work of whole grid sub-station	06/Mar/2022	08:00	06/Mar/2022	18:00		PLANNED	Approved	06-Mar-22	08:00	06-Mar-22	18:00	
838	RQ84978	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	25-Mar-22	18:00	
839	RQ84974	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B) (HVPNL) CKT-2	HVPNL	C	For Sub-Station Automation	24/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	24-Mar-22	08:00	26-Mar-22	18:00	
840	RQ84386	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	HVPNL	D	For AMP WORK at Kurukshetra Substation	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	09:00	22-Mar-22	18:00	
841	RQ84954	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	HVPNL	D	For AMP work of bay-210 at Kurukshetra Substation	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
842	RQ84973	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B) (HVPNL) CKT-1	HVPNL	C	For Sub-Station Automation	21/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Approved	21-Mar-22	08:00	23-Mar-22	18:00	

843	RQ85004	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-BADSHAHPUR (HV) (HVPNL) CKT-1	HVPNL	C	For Sub-Station Automation	17/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	17-Mar-22	08:00	19-Mar-22	18:00	
844	RQ85005	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-BADSHAHPUR (HV) (HVPNL) CKT-2	HVPNL	C	For Sub-Station Automation	14/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	16-Mar-22	18:00	
845	RQ84937	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPATTH(H V)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Y. MTC.	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
846	RQ84792	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	HVPNL	D	AMP WORK of 201 L bay (Line Equipment) at Panchkula S/s	08/Mar/2022	09:00	08/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	17:00	
847	RQ84938	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPATTH(H V)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Y. MTC.	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	18:00	
848	RQ84936	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	For Sub-Station Automation	07/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	09-Mar-22	18:00	
849	RQ84934	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJIPUR(HV) (HVPNL) CKT-2	HVPNL	D	Y. MTC.	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	04-Mar-22	18:00	
850	RQ84935	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	For Sub-Station Automation	03/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	08:00	05-Mar-22	18:00	

851	RQ84373	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	Line Equipment AMP	02/Mar/2022	09:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	18:00	
852	RQ84933	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJIPUR(HV) (HVPNL) CKT-1	HVPNL	D	Y. MTC.	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	02-Mar-22	18:00	
853	RQ84510	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
854	RQ84509	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
855	RQ84507	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
856	RQ84508	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
857	RQ84975	OCC_192	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Quarterly mtc and to attend hot spot.	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Approved	22-Mar-22	08:00	22-Mar-22	18:00	
858	RQ84718	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	For attending Hotspot on line side	17/Mar/2022	10:00	17/Mar/2022	16:00	Kindly Approve	PLANNED	Approved	17-Mar-22	10:00	17-Mar-22	16:00	

859	RQ84717	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	For attending Hotspot on line side	16/Mar/2022	10:00	16/Mar/2022	16:00	Kindly Approve	PLANNED	Approved	16-Mar-22	10:00	16-Mar-22	16:00	
860	RQ84716	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PSTCL) CKT-2	PSTCL	D	For attending Hotspot on line side	15/Mar/2022	10:00	15/Mar/2022	16:00	Kindly Approve	PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	16:00	
861	RQ84653	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS of line Equipments	15/Mar/2022	10:00	15/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	17:00	
862	RQ84715	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PSTCL) CKT-1	PSTCL	D	For attending Hotspot on line side	14/Mar/2022	10:00	14/Mar/2022	16:00	Kindly Approve	PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	16:00	
863	RQ84207	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) CKT-1	POWER GRID	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly S/S	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Approved	20-Mar-22	08:00	27-Mar-22	18:00	NHPC and Uttarakhand gave consent for one ckt at a time/FTC formalities
864	RQ84209	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly S/S	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Approved	20-Mar-22	08:00	27-Mar-22	18:00	NHPC and Uttarakhand gave consent for one ckt at a time/FTC formalities
865	RQ84208	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly S/S	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Approved	20-Mar-22	08:00	27-Mar-22	18:00	NHPC and Uttarakhand gave consent for one ckt at a time/FTC formalities
866	RQ84752	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAU BASTA(UP) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	19/Mar/2022	10:00	19/Mar/2022	13:00		PLANNED	Approved	19-Mar-22	10:00	19-Mar-22	13:00	

867	RQ84748	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	17/Mar/2022	10:00	17/Mar/2022	13:00		PLANNED	Approved	17-Mar-22	10:00	17-Mar-22	13:00	
868	RQ84750	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	16/Mar/2022	10:00	16/Mar/2022	13:00		PLANNED	Approved	16-Mar-22	10:00	16-Mar-22	13:00	
869	RQ84434	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(N T) (PG) CKT-4	POWER GRID	D	For LA orientation rectification at Kanpur end and line bay AMP	15/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	18:00	
870	RQ84703	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP Work Peak Bend of LOC-3,24 & Vibration Damper Losse	15/Mar/2022	09:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	18:00	
871	RQ84702	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP Work Peak Bend of LOC-3,24 & Vibration Damper Losse	15/Mar/2022	09:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	15-Mar-22	09:00	15-Mar-22	18:00	
872	RQ84749	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	14/Mar/2022	10:00	14/Mar/2022	13:00		PLANNED	Approved	14-Mar-22	10:00	14-Mar-22	13:00	
873	RQ84751	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(N T) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	12/Mar/2022	10:00	12/Mar/2022	13:00		PLANNED	Approved	12-Mar-22	10:00	12-Mar-22	13:00	
874	RQ84773	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	11/Mar/2022	09:00	11/Mar/2022	14:00		PLANNED	Approved	11-Mar-22	09:00	11-Mar-22	14:00	

875	RQ84774	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	4th QUARTER MAINTENANCE	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	11-Mar-22	18:00	
876	RQ84200	OCC_192	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	AMP Work	10/Mar/2022	10:00	10/Mar/2022	16:00		PLANNED	Approved	10-Mar-22	10:00	10-Mar-22	16:00	
877	RQ84772	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	10/Mar/2022	09:00	10/Mar/2022	14:00		PLANNED	Approved	10-Mar-22	09:00	10-Mar-22	14:00	
878	RQ84767	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	4th QUARTER MAINTENANCE	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
879	RQ83771	OCC_192	sldchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Periodical Testing and General Maintenance	08/Mar/2022	14:00	08/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	14:00	08-Mar-22	18:00	
880	RQ83770	OCC_192	sldchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Periodical Testing and General Maintenance	08/Mar/2022	10:00	08/Mar/2022	14:00		PLANNED	Approved	08-Mar-22	10:00	08-Mar-22	14:00	
881	RQ84769	OCC_192	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	D	For Quarterly Maintenance at 220kV GSS SWM	08/Mar/2022	09:00	08/Mar/2022	14:00		PLANNED	Approved	08-Mar-22	09:00	08-Mar-22	14:00	
882	RQ83769	OCC_192	sldchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Periodical Testing and General Maintenance	07/Mar/2022	14:00	07/Mar/2022	17:00		PLANNED	Approved	07-Mar-22	14:00	07-Mar-22	17:00	

883	RQ83768	OCC_192	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Periodical Testing and General Maintenance	07/Mar/2022	10:00	07/Mar/2022	14:00		PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	14:00	
884	RQ84087	OCC_192	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	C	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	07/Mar/2022	08:00	09/Mar/2022	18:00	line shutdown required	PLANNED	Approved	07-Mar-22	08:00	09-Mar-22	18:00	
885	RQ84833	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	14-Mar-22	18:00	Annexure B-7/CEA clearance
886	RQ84832	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Approved	05-Mar-22	08:00	14-Mar-22	18:00	Annexure B-7/CEA clearance
887	RQ84826	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWER GRID	D	To attend hot spot on 207 Y-Ph CT connector	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Approved	03-Mar-22	09:00	03-Mar-22	18:00	
888	RQ84825	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWER GRID	D	To attend hot spot on 206 R-Ph CT connector	02/Mar/2022	09:00	02/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	09:00	02-Mar-22	18:00	
889	RQ84198	OCC_192	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Replacement/upgrade CT cores in 220kV outgoing feeder	15/Mar/2022	09:00	27/Mar/2022	22:00		PLANNED	Approved	15-Mar-22	09:00	27-Mar-22	22:00	
890	RQ84199	OCC_192	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	C	Replacement/upgrade CT cores in 220kV incoming feeder	15/Mar/2022	09:00	27/Mar/2022	22:00		PLANNED	Approved	15-Mar-22	09:00	27-Mar-22	22:00	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh

891	RQ83978	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post snow maintenance of 220 kV AD HYDRO Prini switchyard.	14/Mar/2022	09:00	21/Mar/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal (HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	14-Mar-22	09:00	21-Mar-22	18:00	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh
892	RQ83979	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post snow maintenance of 220 kV AD HYDRO Prini switchyard.	14/Mar/2022	09:00	21/Mar/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal (HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	14-Mar-22	09:00	21-Mar-22	18:00	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh

893	RQ83977	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	07/Mar/2022	10:00	12/Mar/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Approved	07-Mar-22	10:00	12-Mar-22	16:30	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh
894	RQ83976	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	02/Mar/2022	10:00	05/Mar/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Approved	02-Mar-22	10:00	05-Mar-22	16:30	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh

895	RQ84414	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	10:00	15-Mar-22	16:30	one s/d at a time from AD Hydro Phozal and AD Hydro Nallagarh
896	RQ84409	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	10:00	15-Mar-22	16:30	one SD at a time from AD Hydro Phozal and AD Hydro Nallagarh
897	RQ84412	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	10:00	15-Mar-22	16:30	one SD at a time from AD Hydro Phozal and AD Hydro Nallagarh
898	RQ84413	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
899	RQ84408	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
900	RQ84417	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
901	RQ83852	OCC_192	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	Routine line maintenance	14/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	16-Mar-22	18:00	
902	RQ84789	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHAND IGARH SEB	D	Yearly Line AMP and TIGHTNESS	05/Mar/2022	09:00	05/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	05-Mar-22	09:00	05-Mar-22	18:00	

903	RQ84788	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-1	CHANDIGARH SEB	D	YEARLY AMP AND TIGHTNESS	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	04-Mar-22	09:00	04-Mar-22	18:00	
904	RQ84513	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-1	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
905	RQ84514	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-2	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
906	RQ84590	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
907	RQ84959	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For AMP work at Fatehgarh-II	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
908	RQ84589	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
909	RQ84958	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For AMP work at Fatehgarh-II	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	

910	RQ84587	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
911	RQ84956	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For AMP work at Fatehgarh-II	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
912	RQ84588	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
913	RQ84957	OCC_192	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For AMP work at Fatehgarh-II	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
914	RQ84406	OCC_192	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Approved	01-Mar-22	07:00	31-Mar-22	18:00	
915	RQ84516	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP work	30/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Approved	30-Mar-22	08:00	30-Mar-22	18:00	
916	RQ84602	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun

917	RQ84601	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Approved					IF possible , May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
918	RQ84604	OCC_192	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Mar/2022	09:00	27/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
919	RQ84603	OCC_192	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
920	RQ84790	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	As per Annual Maintenance Plan	25/Mar/2022	09:00	25/Mar/2022	17:30	Kindly Approve	PLANNED	Approved	25-Mar-22	09:00	25-Mar-22	17:30	
921	RQ84491	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	25/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Approved	25-Mar-22	08:00	26-Mar-22	18:00	
922	RQ84791	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	As per Annual Maintenance Plan	23/Mar/2022	09:00	23/Mar/2022	17:30	Kindly Approve	PLANNED	Approved	23-Mar-22	09:00	23-Mar-22	17:30	
923	RQ84490	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	23/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	24-Mar-22	18:00	
924	RQ84318	OCC_192	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORKS	22/Mar/2022	10:00	22/Mar/2022	17:00		PLANNED	Approved	22-Mar-22	10:00	22-Mar-22	17:00	
925	RQ84655	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	16/Mar/2022	10:00	16/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	16-Mar-22	10:00	16-Mar-22	17:00	

926	RQ84443	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWER GRID	D	AMP WORKS	16/Mar/2022	09:00	17/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	09:00	17-Mar-22	18:00	
927	RQ84512	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	C	TBC BAY COMMISSIONING	13/Mar/2022	18:00	14/Mar/2022	04:00		PLANNED	Approved	13-Mar-22	18:00	14-Mar-22	04:00	FTC formalities require if new element charged
928	RQ84442	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWER GRID	D	AMP WORKS	13/Mar/2022	09:00	14/Mar/2022	18:00		PLANNED	Approved	13-Mar-22	09:00	14-Mar-22	18:00	
929	RQ84503	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	C	TBC BAY COMMISSIONING	12/Mar/2022	18:00	13/Mar/2022	04:00		PLANNED	Approved	12-Mar-22	18:00	13-Mar-22	04:00	FTC formalities require if new element charged
930	RQ84688	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	11/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	11-Mar-22	09:00	12-Mar-22	18:00	
931	RQ84524	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-2. STABILITY & BUS BAR TESTING	11/Mar/2022	08:00	13/Mar/2022	18:00		PLANNED	Approved	11-Mar-22	08:00	13-Mar-22	18:00	FTC formalities require if new element charged
932	RQ84515	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWER GRID	C	TBC BAY COMMISSIONING	10/Mar/2022	18:00	11/Mar/2022	04:00		PLANNED	Approved	10-Mar-22	18:00	11-Mar-22	04:00	FTC formalities require if new element charged
933	RQ84738	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	For annual maintenance activities of bus	10/Mar/2022	09:00	11/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	10-Mar-22	09:00	11-Mar-22	17:00	
934	RQ84511	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWER GRID	C	TBC BAY COMMISSIONING	09/Mar/2022	18:00	10/Mar/2022	04:00		PLANNED	Approved	09-Mar-22	18:00	10-Mar-22	04:00	FTC formalities require if new element charged
935	RQ84502	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWER GRID	C	TBC BAY COMMISSIONING	08/Mar/2022	18:00	09/Mar/2022	04:00		PLANNED	Approved	08-Mar-22	18:00	09-Mar-22	04:00	FTC formalities require if new element charged
936	RQ84857	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For AMP work	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun

937	RQ84737	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	For annual maintenance activities of bus	08/Mar/2022	09:00	09/Mar/2022	17:00	Kindly Approve	PLANNED	Approved	08-Mar-22	09:00	09-Mar-22	17:00	
938	RQ84687	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08/Mar/2022	09:00	09/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	08-Mar-22	09:00	09-Mar-22	18:00	
939	RQ84523	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-1. STABILITY & BUS BAR TESTING	08/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	08-Mar-22	08:00	10-Mar-22	18:00	FTC formalities require if new element charged
940	RQ84856	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For AMP work	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Approved					subject to delhi consent. May please avail before 14.03.22(Parliament session from 14.03.22 to 08.04.22)or on Sat/sun
941	RQ84484	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	subject to UP consent/FTC formalities require if new element charged
942	RQ84483	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	subject to UP consent/FTC formalities require if new element charged
943	RQ84946	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For Bus AMP works	04/Mar/2022	09:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Approved	04-Mar-22	09:00	05-Mar-22	18:00	

944	RQ84480	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Approved	04-Mar-22	08:00	05-Mar-22	18:00	subject to UP consent/FTC formalities require if new element charged
945	RQ84591	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 4	POWER GRID	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00	220 KV Bus Bar-2B	PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
946	RQ84593	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00	220 KV Bus Bar-2A	PLANNED	Approved	02-Mar-22	17:00	02-Mar-22	23:00	
947	RQ84945	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	D	For Bus AMP works	02/Mar/2022	09:00	03/Mar/2022	18:00	Kindly approve	PLANNED	Approved	02-Mar-22	09:00	03-Mar-22	18:00	
948	RQ84479	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR (PG)	POWER GRID	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	02-Mar-22	08:00	03-Mar-22	18:00	subject to UP consent/FTC formalities require if new element charged
949	RQ84592	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 1	POWER GRID	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00	220 KV Bus Bar-1A	PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
950	RQ84594	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 3	POWER GRID	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00	220 KV Bus Bar-1B	PLANNED	Approved	01-Mar-22	17:00	01-Mar-22	23:00	
951	RQ84672	OCC_192	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-IV .	01/Mar/2022	14:00	01/Mar/2022	15:00	Kindly Approve	PLANNED	Approved	01-Mar-22	14:00	01-Mar-22	15:00	
952	RQ84671	OCC_192	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-III.	01/Mar/2022	11:00	01/Mar/2022	12:00	Kindly Approve	PLANNED	Approved	01-Mar-22	11:00	01-Mar-22	12:00	
953	RQ84670	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-II .	01/Mar/2022	09:00	01/Mar/2022	11:00	Kindly Approve	PLANNED	Approved	01-Mar-22	09:00	01-Mar-22	11:00	
954	RQ84902	OCC_192	cpcc1_sd	BUS	220KV BUS 3 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	01-Mar-22	18:00	
955	RQ84086	OCC_192	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Annual Bay Maintenance Work and checking of Main Bus 1 Isolator of GT#3 Bay	19/Mar/2022	08:00	19/Mar/2022	18:00	GT#3 under planned outage	PLANNED	Approved	19-Mar-22	08:00	19-Mar-22	18:00	

956	RQ84085	OCC_192	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Annual Bay maintenane activity for checking of Main Bus 2 Isolator and CB of GT#3 Bay	17/Mar/2022	08:00	18/Mar/2022	18:00	GT#3 under Planned outage	PLANNED	Approved	17-Mar-22	08:00	18-Mar-22	18:00	
957	RQ84089	OCC_192	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Annual checking of Main Bus 1 Isolator of Swaimadhpor Bay	09/Mar/2022	08:00	09/Mar/2022	18:00	220 KV ANTA(NT)-SAWAIMAD HOPUR(RS) (PG) CKT-1 LINE UNDER OUTAGE	PLANNED	Approved	09-Mar-22	08:00	09-Mar-22	18:00	
958	RQ84088	OCC_192	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	07/Mar/2022	08:00	08/Mar/2022	18:00	220 KV ANTA(NT)-SAWAIMAD HOPUR(RS) (PG) CKT-1 LINE UNDER OUTAGE	PLANNED	Approved	07-Mar-22	08:00	08-Mar-22	18:00	
959	RQ84669	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(HV)	HVPNL	D	FOR AMP WORKS	15/Mar/2022	10:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	15-Mar-22	10:00	15-Mar-22	18:00	
960	RQ84668	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(HV)	HVPNL	D	For AMP works.	11/Mar/2022	10:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Approved	11-Mar-22	10:00	11-Mar-22	18:00	
961	RQ84761	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Line Patrolling and Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Approved	10-Mar-22	08:00	10-Mar-22	18:00	
962	RQ84197	OCC_192	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	For replacement of voltage selection relay with new relay in C& R panel by ABB Engineer	01/Mar/2022	11:30	01/Mar/2022	18:00	Actual shutdwon required on 27.02.2022 from 11:30 Hrs. to 18: Hrs.	PLANNED	Approved	01-Mar-22	11:30	01-Mar-22	18:00	

963	RQ84995	OCC_192	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	C	For Sub-Station Automation	29/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Approved	29-Mar-22	08:00	30-Mar-22	18:00	
964	RQ84896	OCC_192	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	For Overhauling of CB	23/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	09:00	29-Mar-22	18:00	
965	RQ84960	OCC_192	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	For Overhauling of CB	23/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Approved	23-Mar-22	08:00	29-Mar-22	18:00	
966	RQ84894	OCC_192	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVPNL end. ,AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	21/Mar/2022	08:00	26/Mar/2022	18:00	At 220 KV RRVPNL-DEBARI SUBSTATION (UDAIPUR) SEB SS (RS)	PLANNED	Approved	21-Mar-22	08:00	26-Mar-22	18:00	

967	RQ84892	OCC_192	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	14/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Approved	14-Mar-22	08:00	19-Mar-22	18:00	
968	RQ84893	OCC_192	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	07/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Approved	07-Mar-22	08:00	12-Mar-22	18:00	
969	RQ84362	OCC_192	indigrid_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	D	AMP	08/Mar/2022	08:00	08/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	08-Mar-22	08:00	08-Mar-22	20:00	
970	RQ84361	OCC_192	indigrid_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	D	Scada upgradation work	07/Mar/2022	10:00	07/Mar/2022	14:00	SCADA Upgradation	PLANNED	Approved	07-Mar-22	10:00	07-Mar-22	14:00	

971	RQ84360	OCC_192	indigrd_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	D	AMP	07/Mar/2022	08:00	07/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Approved	07-Mar-22	08:00	07-Mar-22	20:00	
972	RQ84547	OCC_192	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	POWER GRID	C	FOR FIREWALL INSTALLATION IN FSC PLATFORM	16/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Approved	16-Mar-22	08:00	31-Mar-22	18:00	
973	RQ84546	OCC_192	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	POWER GRID	C	FOR FIREWALL INSTALLATION IN FSC PLATFORM	01/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Approved	01-Mar-22	08:00	15-Mar-22	18:00	

Outages proposed in other RPCs requiring NRPC approval												
SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	ERPC	POWERGRID,ER-II	HVDC 800KV ALIPURDUAR POLE 3	23/Mar/22	08:00	26/Mar/22	17:00	D	RTV COATING WORKS AT POLE-3 DC YARD FILTER REACTORS	May be clubbed with Diversion work SD scheduled from 23rd to 26th March	approved	May be clubbed with Diversion work SD scheduled from 23rd to 26th March
2	ERPC	POWERGRID,ER-II	HVDC 800KV ALIPURDUAR POLE 4	23/Mar/22	08:00	26/Mar/22	17:00	D	RTV COATING WORKS AT POLE-4 DC YARD FILTER REACTORS	May be clubbed with Diversion work SD scheduled from 23rd to 26th March	approved	
3	NRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	1/Mar/22	9:00	1/Mar/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
4	NRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	4/Mar/22	9:00	4/Mar/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
5	NRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	8/Mar/22	9:00	8/Mar/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
6	NRPC	MP_SLDC	220KV-BHANPURA-MP-MODAK	9/Mar/22	8:00	9/Mar/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
7	NRPC	MP_SLDC	220KV-BHANPURA-MP-SUWASARA-MP	15/Mar/22	8:00	15/Mar/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
8	NRPC	MP_SLDC	220KV-SUWASARA-MP-NIPANIYA	22/Mar/22	8:00	22/Mar/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 150 MW(max)
9	NRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR + TAP TO KANDHAR	23/Mar/22	9:00	23/Mar/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to rajasthan consent
10	NRPC	MP_SLDC	220KV-BHANPURA-MP-NIPANIYA	25/Mar/22	8:00	25/Mar/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
11	NRPC	MP_SLDC	220KV-BHANPURA-MP-RANPUR	29/Mar/22	8:00	29/Mar/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
12	NRPC	Sterlite-VNLTL	765kv-BANASKANTHA-CHITTORGARH-01	18/Mar/22	8:00	19/Mar/22	18:00	Daily	Powerline Crossing works related to LILO(under construction) of 400kv Zerda-Ranchodpura ckt-02	ATC Curtailment of 850 MW for DC Outage.	approved	subject to consent of WRPC. May explore the possibility of doing the work by hot-line method considering prevailing gujarat grid condition
13	NRPC	Sterlite-VNLTL	765kv-BANASKANTHA-CHITTORGARH-02	18/Mar/22	8:00	19/Mar/22	18:00	Daily	Powerline Crossing works related to LILO(under construction) of 400kv Zerda-Ranchodpura ckt-02	ATC Curtailment of 850 MW for DC Outage.	approved	subject to consent of WRPC. May explore the possibility of doing the work by hot-line method considering prevailing gujarat grid condition

S. No.	Name of Element	From		To		Basis	Reason	S/d Status	NRPC Remarks
		Date	Time	Date	Time				
1	220 KV Bus Coupler-2 (A-15) at Samaypur (BBMB)	11.03.2022	8:00	12.03.2022	18:00	Continuous	For Sub Station Automation	approved	

Scheduled Outage Proposal for March 2022 - NRPC System												
S. No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	S/d Status	NRPC Remarks
1	765KV	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	9/Mar/22	10:00	10/Mar/22	10:00	Continuous	Rectification work including settling time regarding oil leakage observed in B Phase Line Reactor of Circuit -1	PGCIL	BKTL-ADANI	rejected	Reactor SD shall be planned with line outage work.
2	765KV	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	4/Mar/22	8:00	4/Mar/22	12:00	Daily	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	PGCIL	BKTL-ADANI	approved	
3	765KV	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	4/Mar/22	12:30	4/Mar/22	16:30	Daily	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	PGCIL	BKTL-ADANI	approved	
4	400KV	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	23/Mar/22	13:00	23/Mar/22	16:00	Daily	For Commssioning of CSD in the line to reduce the impact of Switching surges	MTSCL	MTSCL	approved	

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

INDENTING AGENCY		UPPTCL		FOR THE MONTH	Mar-22		REASON	DATE		07.02.2022		Remarks	S/d Status	NRPC Remarks
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	ELEMENT DETAILS	OWNER	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
								FROM		TO				
								DATE	TIME	DATE	TIME			
1	UPPTCL	765KV	330MVAR Line Reactor of 765KV Bara-Mainpuri Line at Bara TPS	UPPTCL	Intra Regional	CONTINUOUS	For construction of Firewall of newly constructed 1500MVA ICT-II	23.02.2022	8:00	09.03.2022	18:00	330MVAR Line Reactor is very close to newly constructed Firewall	approved	Bara+Meja generation will be resrectied to 2100MW.
2	UPPTCL	765KV	765KV Bara-Mainpuri Line	UPPTCL	Intra Regional	CONTINUOUS	Due to shutdown of 330MVAR Line Reactor of 765KV Bara-Mainpuri Line at Bara TPS.	23.02.2022	8:00	09.03.2022	18:00		approved	
3	WUPPTCL	765KV	1500MVA ICT-I AT 765/400KV S/S GR.NOIDA	WUPPTCL	Intra Regional	Daily	ROUTINE MAINTENANCE AND CHANGEOVER WORK	25.03.2022	10:00	25.03.2022	11:00		approved	

Proposed Shutdown for the Month of February, 2022

Not Found in Portal

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Daily/Continuous basis	Remarks	S/d Status	NRPC Remarks
	Voltage level	Name		From	To	From	To					
1	400 KV	315 MVA ICT04 SARNATH	A	12.03.2022	12.02.2022	10:00	16:00	Tightening of Bay and Isolator system including trapzee corresponding to main bus - II	CONTINUOUS	ICT should be charged through TBC	approved	No other S/D from Sarnath

Sl. No.	Request by	Owner	Element Type	Element Name	Mode	Reason	Outage Approval				Remark	S/d Status	NRPC Remarks
							From date	From Time	To date	To time			
1	UPRVUNL, HARDUAGANJ	UPRVUNL	Transformer	100MVA, 400/11.5/11.5KV Station Transformer-2	Continuous	For Cladding Sheet work	19.02.2022	08:00 Hrs	24.02.2022	18:00Hrs	Work of fixing of cladding sheets on transformer side wall of CCR building will be carried out which need complete shut down of transformer due to over head conductors anchored in CCR building. This is height work.	approved	

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Remarks	Daily/Continuous basis	S/d Status	NRPC Remarks
	Voltage level	Name		From	To	From	To					
1	400 kV	400kV Bawana_Mandola Ckt-1	A	01-03-2022	02-03-2022	9:30 of dated 01.03.22	18:00 of dated 02.03.22	Commissioning of BCPU/MU under PSDF scheme	Load shall be managed by Ckt-2	Continuous	approved	
2	400kV	400kV Bawana_Mandola Ckt-2	A	07-03-2022	08-03-2022	9:30 of dated 07.03.22	18:00 of dated 08.03.22	Commissioning of BCPU/MU under PSDF scheme	Load shall be managed by Ckt-1	Continuous	approved	

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUT DOWNS)														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH of December '21			DATE		DD:MM:YYYY		Remarks	S/d Status	NRPC Remarks	
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM		TO				
								DATE	TIME	DATE				TIME
1	POWERGRID	765	765kV Bus-1 at 765 KV Bareilly	POWERGRID	INTRA	Daily	For scheduled AMP works	04.03.2022	9:00	04.03.2022	18:00		approved	
2	POWERGRID	765	765kV Bus-2 at 765 KV Bareilly	POWERGRID	INTRA	Daily	For scheduled AMP works	05.03.2022	9:00	05.03.2022	18:00		approved	
3	POWERGRID	765	708 Tie Bay at 765 KV Bareilly	POWERGRID	INTRA	Daily	To Check A/R function	10.03.2021	9:00	05.02.2021	18:00		approved	
4	POWERGRID	220	220 KV Bus 1 at Sitarganj	POWERGRID	INTRA	Daily	AMP Work	04.03.2022	9:00	04.03.2022	17:30		approved	subject to all elements will remain in service via other bus

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 192nd OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Reason	S/d Status	NRPC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
X-3	For O&M activity										
1	765 KV	765 KV S/C Meerut-Moga TL	A	01.03.2022	8:00	10.03.2022	18:00	Continuous	NH-152 D Ismailabad-Narnaul Diversion works under Bharatmala Project including Tower Erection and Stringing of existing Line	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line .
2	400 KV	400 KV D/C Kaithal-Baghpat # I & II	A	11.03.2022	8:00	25.03.2022	18:00	Continuous	NH-152 D Ismailabad-Narnaul Diversion works under Bharatmala Project including Tower Erection and Stringing of Line of existing line. Both Ckt will be remained OFF.	approved	If required, can be given one D/C shutdown at a time,shutdown duaration could be reduced;Club with Baghpat other S/D approved in main discussion
3	400 KV	400 KV D/C Kurukshetra-Jind # I & II	A	15.03.2022	8:00	30.03.2022	18:00	Continuous	NH-152 D Ismailabad-Narnaul Diversion works under Bharatmala Project including Tower Erection and Stringing of existing Line. Both Ckt will be remained OFF.	approved	If required, can be given one D/C shutdown at a time,shutdown duaration could be reduced

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

