

Proposed Outage Program of 193rd OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ88037	OCC_193	antagaj_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	C	RLA Study and External Hydro Test (Statutory) of WHRB1, GT#1 available in Open Cycle Operation	07-Apr-2022	00:00	16-Apr-2022	00:00	Unit available in Open Cycle Operation	PLANNED	Requested	
2	RQ87821	OCC_193	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 1	C	Capital Overhaul of Turbine, condenser tube leakage	15-Apr-2022	00:00	29-May-2022	23:59	Major liability-condenser tube leakage	PLANNED	Requested	
3	RQ88193	OCC_193	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	C	Annual Overhauling	01-Apr-2022	00:00	05-May-2022	23:59		PLANNED	Requested	
4	RQ88084	OCC_193	tehrj_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	C	Annual Maintenance	24-Apr-2022	09:00	24-May-2022	00:00		PLANNED	Requested	
5	RQ88151	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	26-Apr-2022	08:00	29-Apr-2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
6	RQ88152	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	26-Apr-2022	08:00	29-Apr-2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
7	RQ88052	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	Insulation Sleeve Installation & Maintenance in line	28-Apr-2022	08:00	29-Apr-2022	19:00	other ckt will be in non auto mode.	PLANNED	Requested	
8	RQ88235	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE TO FACILITATE FOR PRESUMMER PREPAREDNESS WORK OF 765KV SATNA - GWALIOR CKT 2(BY WR2)	27-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested	
9	RQ88236	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE.A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE TO FACILITATE FOR PRESUMMER PREPAREDNESS WORK OF 765KV SATNA -GWALIOR CKT 2(BY WR2)	27-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested	
10	RQ88210	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	AMP Works of Line Reactor at Gwalior. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	25-Apr-2022	08:00	25-Apr-2022	18:00	S/D request by WR-II	PLANNED	Requested	
11	RQ88271	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	Insulator Replacement work damaged by miscreants (ER1)	16-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested	
12	RQ88051	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	15-Apr-2022	08:00	25-Apr-2022	18:00	other ckt will be in non auto mode if required.	PLANNED	Requested	
13	RQ88270	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	Insulator Replacement work damaged by miscreants(ER1)	15-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested	
14	RQ88233	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	A/R OFF on 765KV SATNA-ORAI LINE TO FACILITATE PRESUMMER PREPAREDNESS WORK OF 765KV GWALIOR-ORAI LINE(BY WR2)	14-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
15	RQ88232	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	FOR PRESUMMER PREPAREDNESS WORK. A/R OFF on 765KV SATNA-ORAI LINE. Dia to be kept open.(By WR2)	14-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
16	RQ88269	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	Insulator Replacement work by ER1	14-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
17	RQ88231	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	FOR PRESUMMER PREPAREDNESS WORK.A/R OFF on 765KV GWALIOR-ORAI LINE. Dia to be kept open.(WR2)	13-Apr-2022	09:00	13-Apr-2022	18:00		PLANNED	Requested	
18	RQ88234	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	A/R OFF on 765KV GWALIOR-ORAI TO FACILITATE LINE PRESUMMER PREPAREDNESS WORK OF 765KV SATNA-ORAI LINE (BY WR2)	13-Apr-2022	09:00	13-Apr-2022	18:00		PLANNED	Requested	
19	RQ88136	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	D	Protection Testing	04-Apr-2022	10:00	04-Apr-2022	13:00		PLANNED	Requested	
20	RQ88272	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	Replacement of Flashed insulator at loc.20. by ER1	01-Apr-2022	08:00	01-Apr-2022	18:00		PLANNED	Requested	
21	RQ88230	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	A/R OFF for OPGW stringing under live line condition(WR 2)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
22	RQ88747	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Apr-2022	09:00	27-Apr-2022	17:00		PLANNED	Requested	
23	RQ88730	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25-Apr-2022	09:00	25-Apr-2022	17:00		PLANNED	Requested	
24	RQ88739	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20-Apr-2022	09:00	20-Apr-2022	17:00		PLANNED	Requested	
25	RQ88735	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
26	RQ88482	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
27	RQ88485	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Jumper Checking /Tightening and tree trimmingof tower no -150 to 200	18-Apr-2022	09:00	19-Apr-2022	17:00		PLANNED	Requested	
28	RQ88738	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Jumper Checking /Tightening and tree trimmingof tower no -150 to 200	18-Apr-2022	09:00	19-Apr-2022	17:00		PLANNED	Requested	

29	RQ88491	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested
30	RQ88744	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested
31	RQ88457	OCC_193	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested
32	RQ88470	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested
33	RQ88723	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested
34	RQ88727	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested
35	RQ88474	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested
36	RQ88729	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Jumper Checking /Tightining and tree trimming of tower no-150 to 200	11-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested
37	RQ88476	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Jumper Checking /Tightining and tree trimming of tower no-150 to 200	11-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested
38	RQ88473	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Apr-2022	09:00	06-Apr-2022	17:00		PLANNED	Requested
39	RQ88726	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Apr-2022	09:00	06-Apr-2022	17:00		PLANNED	Requested
40	RQ88455	OCC_193	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	06-Apr-2022	09:00	06-Apr-2022	17:00		PLANNED	Requested
41	RQ88721	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	D	General Maintenance for nut bolt tightening, cleaning and IR of equipments.	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested
42	RQ88468	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	D	General Maintenance for nut bolt tightening, cleaning and IR of equipments.	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested
43	RQ88454	OCC_193	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(V Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested
44	RQ88465	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
45	RQ88718	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
46	RQ88719	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
47	RQ88466	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
48	RQ88720	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Jumper checking/Tightining and tree trimming of tower no -244 to 129	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
49	RQ88467	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Jumper checking/Tightining and tree trimming of tower no -244 to 129	04-Apr-2022	09:00	04-Apr-2022	17:00		PLANNED	Requested
50	RQ88221	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	16-Apr-2022	09:00	16-Apr-2022	18:00		PLANNED	Requested
51	RQ88267	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	C	Destrining, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31(By ER1)	16-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
52	RQ88268	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	C	Destrining, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31(By ER1)	16-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
53	RQ88261	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Rectification/replacement of G-Ring / CC ring at six locations.	12-Apr-2022	09:00	12-Apr-2022	13:00		PLANNED	Requested
54	RQ88068	OCC_193	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	01-Apr-2022	08:00	02-Apr-2022	17:00		PLANNED	Requested
55	RQ88733	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26-Apr-2022	09:00	26-Apr-2022	17:00		PLANNED	Requested

56	RQ88734	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T .no3,4,5,6	20-Apr-2022	09:00	20-Apr-2022	17:00		PLANNED	Requested	
57	RQ88725	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
58	RQ88472	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
59	RQ88731	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T .no3,4,5,6	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested	
60	RQ88478	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T .no3,4,5,6	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested	
61	RQ88724	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Apr-2022	09:00	07-Apr-2022	17:00		PLANNED	Requested	
62	RQ88471	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Apr-2022	09:00	07-Apr-2022	17:00		PLANNED	Requested	
63	RQ88740	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20-Apr-2022	09:00	20-Apr-2022	17:00		PLANNED	Requested	
64	RQ88722	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested	
65	RQ88469	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested	
66	RQ87931	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UJ)-MORWA(MP) (UP) CKT-1	C	RAILWAY DIVERSION WORK	01-Apr-2022	08:00	30-Apr-2022	18:00	DURING SHUT DOWN SUPPLY WILL NOT BE DISTRUB. LINE CHARGED ON NO LOAD	PLANNED	Requested	
67	RQ88462	OCC_193	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	29-Apr-2022	09:00	29-Apr-2022	17:00		PLANNED	Requested	
68	RQ88743	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 60 to 75	27-Apr-2022	09:00	27-Apr-2022	17:00		PLANNED	Requested	
69	RQ88461	OCC_193	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	26-Apr-2022	09:00	26-Apr-2022	17:00		PLANNED	Requested	
70	RQ88460	OCC_193	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	25-Apr-2022	09:00	25-Apr-2022	17:00		PLANNED	Requested	
71	RQ88748	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	25-Apr-2022	09:00	25-Apr-2022	17:00		PLANNED	Requested	
72	RQ88745	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	22-Apr-2022	09:00	22-Apr-2022	17:00		PLANNED	Requested	
73	RQ88741	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 60 to 75	20-Apr-2022	09:00	20-Apr-2022	17:00		PLANNED	Requested	
74	RQ88459	OCC_193	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening and cleaning of Bay 420 CT, CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	19-Apr-2022	09:00	19-Apr-2022	17:00		PLANNED	Requested	
75	RQ88458	OCC_193	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
76	RQ88737	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
77	RQ88484	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	18-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
78	RQ88493	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 85 to 96	15-Apr-2022	09:00	15-Apr-2022	17:00		PLANNED	Requested	
79	RQ88746	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 85 to 96	15-Apr-2022	09:00	15-Apr-2022	17:00		PLANNED	Requested	
80	RQ88742	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 70 to 85	13-Apr-2022	09:00	13-Apr-2022	17:00		PLANNED	Requested	

81	RQ88489	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 70 to 85	13-Apr-2022	09:00	13-Apr-2022	17:00		PLANNED	Requested	
82	RQ88479	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested	
83	RQ88732	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested	
84	RQ88483	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 60 to 70	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested	
85	RQ88736	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening between tower no.- 60 to 70	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested	
86	RQ88728	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 53/1 to 53/39	09-Apr-2022	09:00	09-Apr-2022	17:00		PLANNED	Requested	
87	RQ88475	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 53/1 to 53/39	09-Apr-2022	09:00	09-Apr-2022	17:00		PLANNED	Requested	
88	RQ88456	OCC_193	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	07-Apr-2022	09:00	07-Apr-2022	17:00		PLANNED	Requested	
89	RQ88156	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	C	Transmission Line diversion work due to construction of railway track by Jawaharpur Thermal Power Plant	01-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
90	RQ88155	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	C	Transmission Line diversion work due to construction of railway track by Jawaharpur Thermal Power Plant	01-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
91	RQ87895	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	For jumper tightening, CC nut bolts tightening and other maintenance work of Line. For charging of Y phase Line Reactor-II unit at 765kV Substation Fatehabad Agra. (At present, Spare unit is charged as Y phase)	25-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested	
92	RQ87894	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	D	For jumper tightening, CC nut bolts tightening and other maintenance work of Line	13-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested	
93	RQ88060	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	For installation of Bird Divertor	24-Apr-2022	08:00	30-Apr-2022	22:00	Other ckt will be in non auto mode.	PLANNED	Requested	
94	RQ88175	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	For connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station under ULDC reliable communication scheme	22-Apr-2022	11:00	22-Apr-2022	14:00		PLANNED	Requested	
95	RQ88055	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	Live Line OPGW fitting rectification work AR ON NON AUTO	18-Apr-2022	08:00	22-Apr-2022	18:00	Line SD not required.	PLANNED	Requested	
96	RQ88059	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For installation of Bird Divertor	18-Apr-2022	08:00	24-Apr-2022	22:00	Other ckt will be in non auto mode.	PLANNED	Requested	
97	RQ88054	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	C	For R-Ph bushing relocation work at Terrace-6 of Koteswar Ss.	15-Apr-2022	09:00	22-Apr-2022	18:00	Earlier shutdown approved in OCC-191 but can't be availed due to non availability of GIS bellow	PLANNED	Requested	
98	RQ88064	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	For installation of Bird Divertor	11-Apr-2022	08:00	15-Apr-2022	18:00	Other ckt will be in non auto mode.	PLANNED	Requested	
99	RQ88137	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	D	To attend S/D nature defects	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested	
100	RQ88057	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(R5)-BHIWANI(PG) (PG) CKT-2	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 25-1, 25-IA, 25-II, 25-IIA	09-Apr-2022	08:00	09-Apr-2022	18:00	Construction of 400 kv D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
101	RQ88056	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(R5)-BHIWANI(PG) (PG) CKT-1	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-1, 22-IA, 22-II, 22-IIA	06-Apr-2022	08:00	06-Apr-2022	18:00	Construction of 400 kv D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
102	RQ88224	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	D	Main-1 Relay Firmware updation and Line AMP work.	05-Apr-2022	09:00	05-Apr-2022	13:00		PLANNED	Requested	
103	RQ88063	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	For installation of Bird Divertor	05-Apr-2022	08:00	10-Apr-2022	18:00	Other ckt will be in non auto mode.	PLANNED	Requested	

104	RQ88190	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	AMP Work in line and Bay maintenance (Tan delta measurement of line reactor bushings, 765KV line reactor CB Timing , DCRM, Grading capacitor tan delta, CRM, SF6 gas due point measurement, 145kv NGR CB Testing and tightening of connectors etc).	03-Apr-2022	09:00	04-Apr-2022	18:00	Along with Line reactor & other ckt will be in non auto mode. Kindly consider for 27.03.22 to 28.03.22 due to Shutdown of 765KV Ajmer-BHADLA II ckt-2 also approved in Feb-22 but due to Continues shutdown of 765KV Fatehgarh-2 Bhadla-2 ckt-1&2 not approved for Ajmer s/s. Now kindly arrange the same in MARCH-22 For completion the AMP plan of FY 21-22.	PLANNED	Requested	
105	RQ88053	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	AMP Work in line and Bay maintenance (Tan delta measurement of line reactor bushings, 765KV line reactor CB Timing , DCRM, Grading capacitor tan delta, CRM, SF6 gas due point measurement, 145kv NGR CB Testing and tightening of connectors etc).	01-Apr-2022	09:00	02-Apr-2022	19:00	Along with Line reactor & other ckt will be in non auto mode. Kindly consider for 25.03.22 to 26.03.22 due to Shutdown of 765KV Ajmer-BHADLA II ckt-1 also approved in Feb-22 but due to Continues shutdown of 765KV Fatehgarh-2 Bhadla-2 ckt-1&2 not approved for Ajmer s/s. Now kindly arrange the same in MARCH-22 For completion the AMP plan of FY 21-22.	PLANNED	Requested	
106	RQ88202	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	01-Apr-2022	08:00	10-Apr-2022	19:00	Kindly approve	PLANNED	Requested	
107	RQ88174	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
108	RQ88168	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
109	RQ88058	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	C	Line diversion work due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	01-Apr-2022	08:00	12-Apr-2022	18:00	Kindly approve from 26.03.22 to 06.04.22 . The S/D is requested by NHAI.	PLANNED	Requested	
110	RQ88061	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	C	Line diversion work for railway crossing	01-Apr-2022	08:00	13-Apr-2022	18:00	Kindly approve from 26.03.2022 to 08.04.2022	PLANNED	Requested	
111	RQ88048	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	D	Installation of Bird Diverter	18-Apr-2022	17:00	25-Apr-2022	23:00	Other ckt will be in non auto mode.	PLANNED	Requested	
112	RQ88047	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	D	Installation of Bird Diverter	11-Apr-2022	17:00	17-Apr-2022	23:00	Other ckt will be in non auto mode.	PLANNED	Requested	
113	RQ88091	OCC_193	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	D	For AMP work	27-Apr-2022	08:00	27-Apr-2022	18:00	for AMP work	PLANNED	Requested	
114	RQ88090	OCC_193	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	D	For AMP work	26-Apr-2022	08:00	26-Apr-2022	18:00	for AMP work	PLANNED	Requested	
115	RQ88181	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 1	C	For Construction work of incoming 765kv ICT-4	23-Apr-2022	17:00	24-Apr-2022	05:00		PLANNED	Requested	
116	RQ88184	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 1	C	For Construction work of incoming 765kv ICT-4	22-Apr-2022	17:00	23-Apr-2022	05:00		PLANNED	Requested	
117	RQ88093	OCC_193	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 2	D	For Bus Extention work jumper and spacer installation	21-Apr-2022	16:00	21-Apr-2022	23:00		PLANNED	Requested	
118	RQ88092	OCC_193	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 1	D	For Bus Extention work jumper and spacer installation	20-Apr-2022	16:00	20-Apr-2022	23:00		PLANNED	Requested	
119	RQ88182	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 2	C	For Construction work of incoming 765kv ICT-4	13-Apr-2022	16:00	14-Apr-2022	05:00		PLANNED	Requested	
120	RQ88185	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 2	C	For Construction work of incoming 765kv ICT-4	12-Apr-2022	17:00	13-Apr-2022	05:00		PLANNED	Requested	
121	RQ88124	OCC_193	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	D	AMP Works	09-Apr-2022	10:00	09-Apr-2022	18:00		PLANNED	Requested	
122	RQ88123	OCC_193	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	D	AMP Works	08-Apr-2022	10:00	08-Apr-2022	18:00		PLANNED	Requested	
123	RQ88148	OCC_193	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	04-Apr-2022	10:00	04-Apr-2022	18:00		PLANNED	Requested	
124	RQ88147	OCC_193	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	02-Apr-2022	10:00	02-Apr-2022	18:00		PLANNED	Requested	
125	RQ87946	OCC_193	stuup_sd	BUS	765KV BUS 2 AT BARAI(UP)	C	Jumpering work for new 1500MVA ICT-2 bay at 765kv Bara TPS site	20-Apr-2022	07:00	21-Apr-2022	18:00		PLANNED	Requested	

126	RQ87890	OCC_193	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	D	Bus CVT Tan Delta testing & CRM Testing of 765kv Bus Isolators associated with 765KV Main Bus-1 .	18-Apr-2022	09:00	18-Apr-2022	18:00	1-Above Shut Down could not availed due to problem in testing kit in Month of February and non movement of hydra in switchyard having moisture in soil because of rain 2-During Shut Down 1000MVA ICT-I,II,III & 63MVAR Bus Reactor will be fed through Bus-II	PLANNED	Requested	
127	RQ87891	OCC_193	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	D	CRM Testing of 765KV Bus Isolators associated with 765KV Main Bus-2	18-Apr-2022	09:00	19-Apr-2022	18:00	1-Above Shut Down could not availed due to problem in testing kit in Month of February and non movement of hydra in switchyard having moisture in soil because of rain. 2-During Shut Down 1000MVA ICT-I,II,III & 63MVAR Bus Reactor will be fed through Bus-I.	PLANNED	Requested	
128	RQ88096	OCC_193	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	For AMP work	18-Apr-2022	10:00	18-Apr-2022	15:00		PLANNED	Requested	
129	RQ88134	OCC_193	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	D	For anchoring work	16-Apr-2022	10:00	16-Apr-2022	18:00		PLANNED	Requested	
130	RQ88133	OCC_193	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	D	For anchoring work	13-Apr-2022	10:00	13-Apr-2022	18:00		PLANNED	Requested	
131	RQ88189	OCC_193	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	D	CSD Fine tuning work.	12-Apr-2022	17:00	12-Apr-2022	23:00		PLANNED	Requested	
132	RQ88188	OCC_193	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	D	CSD Fine tuning work	08-Apr-2022	17:00	08-Apr-2022	23:00		PLANNED	Requested	
133	RQ88094	OCC_193	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	FOR TAKING RPHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT AND CSD FINE TUNING WORKS	03-Apr-2022	10:00	03-Apr-2022	18:00		PLANNED	Requested	
134	RQ88238	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	D	For AMP work	27-Apr-2022	09:00	27-Apr-2022	18:00		PLANNED	Requested	
135	RQ88099	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	D	For replacement work of CFT module	26-Apr-2022	11:00	26-Apr-2022	18:00		PLANNED	Requested	
136	RQ88237	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	D	For AMP work	25-Apr-2022	09:00	25-Apr-2022	18:00		PLANNED	Requested	
137	RQ88167	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	D	CSD Fine tuning work	18-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
138	RQ88166	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	D	CSD Fine tuning work	11-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
139	RQ88100	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	D	For R phase charging after aircell rectification	08-Apr-2022	11:00	08-Apr-2022	18:00		PLANNED	Requested	
140	RQ88098	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	D	CSD insatllation & 5 online Switching	07-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested	
141	RQ88097	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	D	Breaker Rectification in R phase & AMP work	04-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	

142	RQ88087	OCC_193	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	C	"A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kv Unnao-Anpara D line."	22-Apr-2022	09:00	25-Apr-2022	18:00	"765 kv Unnao - Anpara D Line are already in under shut down,taken by Anpara D end for Line Reactor shifting work from Anpara D end to Obra from 08.02.2022 to 26.04.2022. 2-Power will be flow through 765kv Anpara C - unnao line "	PLANNED	Requested	
143	RQ88089	OCC_193	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)	D	FOR REPLACEMENT OF FAULTY SOLENOID COIL OF EARTH SWITCH 89BE	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested	
144	RQ88162	OCC_193	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	D	AMP Works	19-Apr-2022	10:00	20-Apr-2022	18:00		PLANNED	Requested	
145	RQ88127	OCC_193	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	D	AMP works	18-Apr-2022	10:00	18-Apr-2022	18:00		PLANNED	Requested	
146	RQ88160	OCC_193	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	D	AMP Works	12-Apr-2022	10:00	13-Apr-2022	18:00		PLANNED	Requested	
147	RQ88088	OCC_193	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	D	For AMP work	12-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
148	RQ88154	OCC_193	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	D	AMP Works	08-Apr-2022	10:00	08-Apr-2022	18:00		PLANNED	Requested	
149	RQ88153	OCC_193	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	D	AMP Works	05-Apr-2022	10:00	05-Apr-2022	18:00		PLANNED	Requested	
150	RQ88079	OCC_193	slcdcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	18-Apr-2022	09:00	18-Apr-2022	18:00		PLANNED	Requested	
151	RQ88080	OCC_193	slcdcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
152	RQ88081	OCC_193	slcdcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested	
153	RQ88082	OCC_193	slcdcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested	
154	RQ88203	OCC_193	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	D	For AMP works.	25-Apr-2022	09:00	25-Apr-2022	18:00	Kindly approve	PLANNED	Requested	
155	RQ88191	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	D	For Spare neutral bus extension work under construction activity	23-Apr-2022	16:00	23-Apr-2022	23:00		PLANNED	Requested	
156	RQ88192	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	D	For 33kv tertiary bus extension work under construction activity	22-Apr-2022	16:00	22-Apr-2022	23:00		PLANNED	Requested	
157	RQ88207	OCC_193	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	D	For on-load validation of CSD Commissioning of bay no. 430	18-Apr-2022	10:00	18-Apr-2022	16:00	Kindly approve	PLANNED	Requested	
158	RQ88125	OCC_193	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	D	AMP works	11-Apr-2022	10:00	11-Apr-2022	18:00		PLANNED	Requested	
159	RQ88069	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	D	For AMP work	10-Apr-2022	17:00	10-Apr-2022	23:00		PLANNED	Requested	
160	RQ88070	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	For AMP work	04-Apr-2022	17:00	04-Apr-2022	23:00		PLANNED	Requested	
161	RQ88067	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	D	HOTSPARE CHANGE OVER	04-Apr-2022	10:00	04-Apr-2022	11:30		PLANNED	Requested	
162	RQ88071	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	D	For AMP work	03-Apr-2022	17:00	03-Apr-2022	23:00		PLANNED	Requested	

163	RQ87892	OCC_193	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	D	Timing,DCRM and CRM Testing of 765kV Circuit Breaker of ICT-III.	20-Apr-2022	09:00	21-Apr-2022	18:00	Power will be flow through ICT-1 & 2 hence there will be no power intrruption.	PLANNED	Requested	
164	RQ87896	OCC_193	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	D	For restoration/ charging of 500MVA ICT-1 R Phase at 765kV Substation Fatehabad Agra (At present Spare Phase is charged as R Ph)	11-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested	
165	RQ88228	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	D	Porcelain to Polymer Insulator replacement	30-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
166	RQ88256	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring and other ckt 400 kV RAPP D Jaipur south in Non Auto- mode.	30-Apr-2022	09:00	30-Apr-2022	18:00	other ckt 400 kV RAPP D Jaipur south in Non Auto- mode.	PLANNED	Requested	
167	RQ88853	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	Testing of Relays of Bus Bar Protection	30-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
168	RQ88854	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	Testing of Relays of Bus Bar Protection	30-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
169	RQ88227	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	Porcelain to Polymer Insulator replacement	29-Apr-2022	09:00	29-Apr-2022	18:00		PLANNED	Requested	
170	RQ88871	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	29-Apr-2022	09:00	29-Apr-2022	18:00	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	PLANNED	Requested	
171	RQ88852	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	29-Apr-2022	09:00	29-Apr-2022	18:00	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	PLANNED	Requested	
172	RQ88956	OCC_193	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	C	for SAS R&M	29-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
173	RQ88799	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	For replacement of Leakage Current Monitor of Surge Arrestor of 400 kV Line-1	28-Apr-2022	09:00	28-Apr-2022	18:00	For replacement of Leakage Current monitor of Surge Arrestor of 400 kV Line-1, Maintenance of Bay Equipments	PLANNED	Requested	
174	RQ88216	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	Removal of 7 Nos aviation globe in the river crossing section & other two span of DN-02 (TN 19-24) under ULDC reliable communication scheme	28-Apr-2022	09:00	28-Apr-2022	18:00		PLANNED	Requested	
175	RQ88163	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	D	AMP of line bay equipments & testing at Anparawork	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
176	RQ88787	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27-Apr-2022	11:15	27-Apr-2022	12:00	BAY 403 ALONG WITH LINE MANESAR-NEEMRAMANA CKT-2 GIS Mansar s/s	PLANNED	Requested	
177	RQ88786	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27-Apr-2022	10:15	27-Apr-2022	11:00	BAY 402 ALONG WITH LINE Manesar-Neemrana ckt-1 GIS Mansar s/s	PLANNED	Requested	
178	RQ88884	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	For AMP works.	27-Apr-2022	09:00	27-Apr-2022	18:00		PLANNED	Requested	
179	RQ88186	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	Removal of 7 Nos aviation globe in the river crossing section for installation of OPGW work under ULDC Reliable Communication Scheme	27-Apr-2022	09:00	27-Apr-2022	17:00		PLANNED	Requested	
180	RQ88340	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Bird diverter fixing work at 95 Nos. locations	27-Apr-2022	08:00	27-Apr-2022	18:00	Other Ckt will be in non auto mode	PLANNED	Requested	
181	RQ88183	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For OPGW installation in river crossing under ULDC Reliable Communication Scheme	26-Apr-2022	09:00	26-Apr-2022	17:00		PLANNED	Requested	
182	RQ88222	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	26-Apr-2022	09:00	26-Apr-2022	18:00		PLANNED	Requested	
183	RQ88363	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	C	For shifting the line from ERS to new erected tower	26-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
184	RQ88339	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Bird diverter fixing work at 95 Nos. locations	26-Apr-2022	08:00	26-Apr-2022	18:00	Other Ckt will be in non auto mode	PLANNED	Requested	
185	RQ88361	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRAMANA (PG) CKT-2	D	For maintenance work eg. Insulator cleaning, tightening of loose conductor, VD, corona ring, arcing horn	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	
186	RQ88369	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	D	For HV test of By pass isolator	25-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	
187	RQ88274	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	Porcelain to Polymer Insulator replacement	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested	
188	RQ88360	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRAMANA (PG) CKT-1	D	For maintenance work eg. Insulator cleaning, tightening of loose conductor, VD, corona ring, arcing horn	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested	

189	RQ88874	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	D	For annual maintenance works	22-Apr-2022	10:00	22-Apr-2022	13:00		PLANNED	Requested
190	RQ88229	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	D	For LA orientation rectification at Kanpur	22-Apr-2022	09:00	22-Apr-2022	18:00		PLANNED	Requested
191	RQ88952	OCC_193	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	C	for SAS R&M	22-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested
192	RQ88354	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
193	RQ88373	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	For Line maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	21-Apr-2022	08:00	21-Apr-2022	23:00	Other ckt will be in non auto mode	PLANNED	Requested
194	RQ88357	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
195	RQ88883	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	For AMP works.	20-Apr-2022	09:00	20-Apr-2022	18:00		PLANNED	Requested
196	RQ88165	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	D	Replacement of broken insulator with Polymer insulator	20-Apr-2022	09:00	20-Apr-2022	18:00		PLANNED	Requested
197	RQ88345	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
198	RQ88346	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
199	RQ88273	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	Porcelain to Polymer Insulator replacement	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
200	RQ88372	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	For Line maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	20-Apr-2022	08:00	20-Apr-2022	23:00	Other ckt will be in non auto mode	PLANNED	Requested
201	RQ88582	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	C	For Diversion work of NHAI	20-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested
202	RQ88362	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	C	For shifting the line from ERS to new erected tower	20-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested
203	RQ88667	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	C	Isolator Stud replacement and Testing.	20-Apr-2022	08:00	21-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested
204	RQ88337	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20-Apr-2022	08:00	30-Apr-2022	18:00	LOA Placed on M/s Kuddus Ali. Shutdown already approved in March-22 OCC(20-03-22 to 30-03-22); however Foundation is still to be completed and March shutdown may not be availed and therefore proposed in April-22	PLANNED	Requested
205	RQ88335	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20-Apr-2022	08:00	30-Apr-2022	18:00	LOA Placed on M/s Kuddus Ali. Shutdown already approved in March-22 OCC(20-03-22 to 30-03-22); however Foundation is still to be completed and March shutdown may not be availed and therefore proposed in April-22	PLANNED	Requested
206	RQ88359	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
207	RQ88308	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	Rectification/replacement of G-Ring at two locations.	19-Apr-2022	09:00	19-Apr-2022	13:00		PLANNED	Requested
208	RQ88358	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
209	RQ88666	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	C	Isolator Stud replacement and Testing.	18-Apr-2022	08:00	19-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested
210	RQ88356	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested
211	RQ88527	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	17-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
212	RQ88066	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-2	D	For installation of Bird Divertor	16-Apr-2022	08:00	20-Apr-2022	18:00	Other ckt will be in non auto mode.	PLANNED	Requested
213	RQ88355	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	16-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
214	RQ88333	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	To change flash over insulator of B phase at loc .no. 508	15-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested

215	RQ88347	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
216	RQ88343	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	13-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested
217	RQ88128	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	D	AMP work	12-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested
218	RQ88276	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	C	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCSPNR Meeting	12-Apr-2022	09:00	20-Apr-2022	18:00		PLANNED	Requested
219	RQ88344	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	D	For AMP work on Bhiwadi bay (403) at Gurgaon	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
220	RQ88955	OCC_193	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	C	for wave trap replacement	12-Apr-2022	08:00	13-Apr-2022	18:00	400kV Bus-3 shutdown also required	PLANNED	Requested
221	RQ88240	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	Insert additional glass disc on polymer insulator where external flashover noticed during emergency patrolling at loc no 83 & 109, 134 and other maintenance work	11-Apr-2022	09:00	11-Apr-2022	18:00	AMP for summer preparation	PLANNED	Requested
222	RQ88897	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested
223	RQ88065	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	D	For installation of Bird Divertor	10-Apr-2022	08:00	15-Apr-2022	18:00	Other ckt will be in non auto mode.	PLANNED	Requested
224	RQ88259	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	AMP OF TERMINAL EQUIPMENT AT BOTH END	09-Apr-2022	09:00	09-Apr-2022	18:00		PLANNED	Requested
225	RQ88129	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	D	For pilot installation and grading ring reversal.	09-Apr-2022	09:00	09-Apr-2022	18:00		PLANNED	Requested
226	RQ88258	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	AMP OF TERMINAL EQUIPMENT AT BOTH END	08-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested
227	RQ88247	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring. Other Ckt 400 KV RAPS_C(NP)-CHITTORGARH(RS)(PG) CKT-1 in non-auto	08-Apr-2022	09:00	08-Apr-2022	18:00	Other Ckt 400 KV RAPS_C(NP)-CHITTORGARH(RS)(PG) CKT-1 in non-auto	PLANNED	Requested
228	RQ88528	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UPL)-BAREILLY(PG) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	08-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested
229	RQ88132	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UPL)-MORADABAD(UPL) (PG) CKT-1	D	AMP work	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
230	RQ88785	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANANESAR (PG) CKT-1	D	Line/bay maintenance work	07-Apr-2022	09:00	07-Apr-2022	18:00	BAY 402 ALONG WITH LINE Manesar-Neemrana ckt-1 GIS Mansar s/s	PLANNED	Requested
231	RQ88246	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring, Other Ckt 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 in non-auto	07-Apr-2022	09:00	07-Apr-2022	18:00	Other Ckt 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 in non-auto	PLANNED	Requested
232	RQ88225	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	D	Main-1 Relay Firmware updation and Line AMP work.	07-Apr-2022	09:00	07-Apr-2022	13:00		PLANNED	Requested
233	RQ88126	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	D	For pilot installation at loc no 44 and 45 LILO section	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
234	RQ88220	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Replacement work	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
235	RQ88260	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	FOR AMP OF LINE BAY EQUIPMENTS & Testing of DTPC	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
236	RQ88584	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	C	For Isolator Finger replacement for upgradation from 2000A to 3000A	07-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested
237	RQ88131	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UPL) (PG) CKT-2	D	AMP WORK	06-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested
238	RQ88030	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UPL)-VARANASI(PG) (PG) CKT-2	D	Tightening of Bay.	06-Apr-2022	09:00	06-Apr-2022	18:00	The line will also remain under shut down and there will be no power flow through this line.	PLANNED	Requested
239	RQ88250	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring, and 400 kv Kota-Merta (Non Auto-mode)	06-Apr-2022	09:00	06-Apr-2022	18:00	400 kv Kota-Merta (Non Auto-mode)	PLANNED	Requested

240	RQ88896	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay(409) & 400KV Lahal 2 Bay(410).	06-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested	
241	RQ88342	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	For maintenance work eg. Insulator cleaning, tightening of loose conductor, VD, corona ring, arcing horn	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
242	RQ88784	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBs.	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
243	RQ88130	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	D	AMP work	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested	
244	RQ88219	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Replacement work	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested	
245	RQ88330	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	C	Line Diversion Work due to NHAI Highway	05-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
246	RQ88329	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	05-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
247	RQ88338	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring, jumper tightening etc.	05-Apr-2022	08:00	05-Apr-2022	18:00	During line maintenance A/R to kept off from both ends of 400 KV Kota-merta line	PLANNED	Requested	
248	RQ88592	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(BDTL)-BHIWANI(PG) (PG) CKT-1	D	For Testing of Tie Bay LBB after modification in Dia with 765KV ICT-I under Bay Extension Work	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
249	RQ88307	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	For maintenance work eg. Insulator cleaning, tightening of loose conductor, VD, corona ring, arcing horn	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
250	RQ88341	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	For maintenance work eg. Insulator cleaning, tightening of loose conductor, VD, corona ring, arcing horn	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
251	RQ88783	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBs.	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
252	RQ88336	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	Anchoring of Jumper at Tower Location 50 and 51 Bahadurgarh Sonipet TL Ckt -II	04-Apr-2022	10:00	04-Apr-2022	17:00		PLANNED	Requested	
253	RQ88882	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHAST(NH)-KISHENPUR(PG) (PG) CKT-2	C	For repair and rectification work of towers at location no. 261 and 246.	04-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested	
254	RQ88585	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendergarh-III Line	04-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
255	RQ88609	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	D	Yearly Maintenance and attending current imbalance problem.	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
256	RQ88368	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHARGARH (PG) CKT-1	D	FOR TAKING OUT LINE REACTOR FOR AIRCEL REPLACEMENT WORK.	03-Apr-2022	09:00	03-Apr-2022	09:30		PLANNED	Requested	
257	RQ88895	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay(409) & 400KV Lahal 2 Bay(410).	03-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested	
258	RQ88366	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	D	FATEHABAD & BBMB BHIWANI LINE BYPASSING AT HISAR	03-Apr-2022	08:00	04-Apr-2022	18:00	S/D may be availed last week of march	PLANNED	Requested	
259	RQ88364	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	D	FATEHABAD & BBMB BHIWANI LINE BYPASSING AT HISAR	03-Apr-2022	08:00	04-Apr-2022	18:00	S/D may be availed last week of march	PLANNED	Requested	
260	RQ88848	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	For replacement of sub conductors in Ravi River crossing span no. 174-175.	02-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested	
261	RQ88900	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala- Amritsar TL	01-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested	
262	RQ88903	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested	

263	RQ88904	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
264	RQ88901	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
265	RQ88909	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Banala Amritsar TL	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
266	RQ88910	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
267	RQ88911	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
268	RQ88275	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	D	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCPSNR Meeting	01-Apr-2022	09:00	11-Apr-2022	18:00		PLANNED	Requested	
269	RQ88856	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	D	Non-Auto mode is required for tightening of earth-wire hardware fittings on both 400kV Kurukshetra-Jalandhar ckt-1 & 400kV Kurukshetra-Nakodar ckt-1 lines simultaneously.	01-Apr-2022	09:00	11-Apr-2022	18:00	Please approve from 21.03.2022 to 31.03.2022.	PLANNED	Requested	
270	RQ88855	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	Non-Auto mode is required for tightening of earth-wire hardware fittings on both 400kV Kurukshetra-Jalandhar ckt-1 & 400kV Kurukshetra-Nakodar ckt-1 lines simultaneously.	01-Apr-2022	09:00	11-Apr-2022	18:00	Please approve from 21.03.2022 to 31.03.2022.	PLANNED	Requested	
271	RQ88898	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	
272	RQ88178	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
273	RQ88176	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
274	RQ88177	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
275	RQ88321	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	For Pilot fixing at loc 14A (on 02 phase) and 63 (02 phase)	01-Apr-2022	08:00	01-Apr-2022	18:00		PLANNED	Requested	
276	RQ88305	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
277	RQ88353	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2	C	Diversion work due to NCRTC	01-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested	
278	RQ88352	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1	C	Diversion work due to NCRTC	01-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested	
279	RQ88303	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	Auto Reclose off is required for Bassi - Bhiwadi under Reliable communication replacement project (work completed, rectification in 3 sections)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
280	RQ88586	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendergarh-IV Line	01-Apr-2022	08:00	03-Apr-2022	18:00		PLANNED	Requested	
281	RQ88365	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	D	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR	01-Apr-2022	08:00	02-Apr-2022	18:00	S/D may be availed last week of march	PLANNED	Requested	
282	RQ88367	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR	01-Apr-2022	08:00	02-Apr-2022	18:00	S/D may be availed last week of march	PLANNED	Requested	

283	RQ88072	OCC_193	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	01-Apr-2022	08:00	02-Apr-2022	17:00		PLANNED	Requested	
284	RQ88299	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	D	"OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line."	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
285	RQ88300	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	"OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line."	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
286	RQ88301	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Auto Reclose off is required for OPGW laying (works completed, only minor rectification required in 2-3 spans) under reliable communication replacement project.	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
287	RQ88302	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(P G) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement project. (balance 8 Kms)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
288	RQ88546	OCC_193	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	C	Implementation of SCADA system balance works	01-Apr-2022	08:00	02-Apr-2022	18:00	Actual shutdown required from 21-03-2022 to 22-03-2022.	PLANNED	Requested	
289	RQ88545	OCC_193	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	C	Implementation of SCADA system balance works	01-Apr-2022	08:00	02-Apr-2022	18:00	Actual shutdown required from 29-03-2022 to 30-03-2022.	PLANNED	Requested	
290	RQ88547	OCC_193	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	C	Implementation of SCADA system balance works	01-Apr-2022	08:00	02-Apr-2022	18:00	Actual shutdown required from 25-03-2022 to 26-03-2022.	PLANNED	Requested	
291	RQ88921	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
292	RQ88297	OCC_193	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	D	AMP Works	30-Apr-2022	08:00	30-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
293	RQ88296	OCC_193	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	D	AMP Works	23-Apr-2022	08:00	23-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
294	RQ88789	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28-Apr-2022	11:15	28-Apr-2022	12:00	BAY 407 ALONG WITH LINE MANESAR SOHNA ROAD CKT-2 GIS Mansar s/s	PLANNED	Requested	
295	RQ88788	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28-Apr-2022	10:15	28-Apr-2022	11:00	BAY 406 ALONG WITH LINE MANESAR SOHNA ROAD CKT-1 GIS Mansar s/s	PLANNED	Requested	
296	RQ88295	OCC_193	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	D	AMP Works	15-Apr-2022	08:00	15-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
297	RQ88294	OCC_193	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	D	AMP Works	14-Apr-2022	08:00	14-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
298	RQ88106	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	D	For lopping & chopping of tree in Line corridor.	28-Apr-2022	10:00	28-Apr-2022	18:00	There will be NO supply interruption during this shutdown period. Load of 400kV S/S Greater Noida Will be feed through 400kV Dadri line, 400kV Nawada Line and 400kV Gr. Noida-Gr. Noida(765kV S/S) Ckt-1st during this shutdown period.	PLANNED	Requested	
299	RQ88026	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	D	Jumper Tightening of Tension Towers and other works	28-Apr-2022	09:30	30-Apr-2022	21:00		PLANNED	Requested	
300	RQ88672	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	C	Isolator Stud replacement and Testing.	27-Apr-2022	08:00	28-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested	
301	RQ87950	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV Sub-Station Unnao	25-Apr-2022	09:00	25-Apr-2022	17:00		PLANNED	Requested	

302	RQ88034	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	25-Apr-2022	09:00	27-Apr-2022	17:00		PLANNED	Requested	
303	RQ88671	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	C	Isolator Stud replacement and Testing.	25-Apr-2022	08:00	26-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested	
304	RQ88014	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	C	Erection of new tower between tower No. 18 & 19 of 400 KV Srinagar (Alaknanda) - Vishnu Prayag Line	23-Apr-2022	08:00	30-Apr-2022	17:00		PLANNED	Requested	
305	RQ88669	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	C	Isolator Stud replacement and Testing.	22-Apr-2022	08:00	23-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested	
306	RQ87826	OCC_193	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	C	Routine Testing & bay Maintenance	20-Apr-2022	08:00	20-Apr-2022	17:00		PLANNED	Requested	
307	RQ88027	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	D	shutdown of this line is required for shutdown of 400 kv main bus -2 because of incompleation of tie bay of 400 kv orai-banda line-1.	19-Apr-2022	09:00	19-Apr-2022	18:30		PLANNED	Requested	
308	RQ88033	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	19-Apr-2022	09:00	23-Apr-2022	17:00		PLANNED	Requested	
309	RQ87952	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	For Routine Bay maintenance	18-Apr-2022	10:00	18-Apr-2022	18:00		PLANNED	Requested	
310	RQ88032	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	16-Apr-2022	09:00	18-Apr-2022	17:00		PLANNED	Requested	
311	RQ88015	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	C	Erection of new tower between tower No. 18 & 19 of 400 KV Muzaffarnagar-Vishnu Prayag Line	15-Apr-2022	08:00	22-Apr-2022	17:00		PLANNED	Requested	
312	RQ88661	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	C	Isolator Stud replacement and Testing.	15-Apr-2022	08:00	16-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested	
313	RQ88029	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	D	Bay maintenance and relay testing work	13-Apr-2022	09:00	13-Apr-2022	18:30		PLANNED	Requested	
314	RQ88025	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	C	Height Raising work of 400 KV Mathura-Muradnagar Line between Loc.no.497A(MonoPole) to 498B+0 due to Construction of RRTS corridor of NCRTC.	12-Apr-2022	07:00	19-Apr-2022	22:00		PLANNED	Requested	
315	RQ87953	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	For Routine Bay maintenance	11-Apr-2022	10:00	11-Apr-2022	18:00		PLANNED	Requested	
316	RQ88028	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	D	Bay maintenance and relay testing work	11-Apr-2022	09:00	11-Apr-2022	18:30		PLANNED	Requested	
317	RQ88036	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	D	Installation of Bird Flight Diverter	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
318	RQ88074	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	D	1. FOR ERECTION OF TOWER NO 1,2 &3 OF 400KV DC SHAMLI-ALIGARH LINE AND STRINGING OF CONDUCTOR, E/W & OPGW IN BETWEEN 400KV ALIGARH-MAINPURI 1st & 400KV ALIGARH-HARDUAGANJ CKT & OVERHEAD CROSSING AP7 & AP8 2. Replacement of Disc insulator by polymer insulator at critical locations	07-Apr-2022	09:00	18-Apr-2022	17:00	There will be NO supply interruption during this shutdown	PLANNED	Requested	
319	RQ88101	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	1. FOR ERECTION OF TOWER NO 1,2 &3 OF 400KV DC SHAMLI-ALIGARH LINE AND STRINGING OF CONDUCTOR, E/W & OPGW IN BETWEEN 400KV ALIGARH-MAINPURI 1st & 400KV ALIGARH-HARDUAGANJ CKT & OVERHEAD CROSSING AP7 & AP8 2. Replacement of Disc insulator by polymer insulator at critical locations	07-Apr-2022	08:00	18-Apr-2022	17:00	There will be NO supply interruption during this shutdown	PLANNED	Requested	
320	RQ88031	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	C	Major maintenance of bay equipments and its testing and changing of old rusted IPS pipe.Work is not possible on daily basis. So kindly allow on continuous basis.	07-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
321	RQ87829	OCC_193	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	C	Bay Tightening work	05-Apr-2022	08:00	05-Apr-2022	17:00		PLANNED	Requested	
322	RQ88024	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -SIKANDRABAD (UP) CKT-1	D	Replacement of Disc insulator by polymer insulator at critical locations	03-Apr-2022	08:00	06-Apr-2022	17:00		PLANNED	Requested	
323	RQ87951	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	C	Replacement of Defective CIRCUIT BREAKER	01-Apr-2022	09:00	21-Apr-2022	18:00	LINE WILL BE CHRGED THROUGH TRANSFER BREAKER	PLANNED	Requested	
324	RQ88011	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	D	Replacement of Disc insulator by polymer insulator at critical locations	01-Apr-2022	08:00	02-Apr-2022	17:00		PLANNED	Requested	
325	RQ88705	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
326	RQ88703	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Half yearly Maintance work	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	

327	RQ88704	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Half yearly Maintance work	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested
328	RQ88868	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Routine Maintenance	20-Apr-2022	17:00	20-Apr-2022	23:00		PLANNED	Requested
329	RQ88700	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	To replace remaining damaged 400 kv Post Insulator	19-Apr-2022	17:00	19-Apr-2022	23:00		PLANNED	Requested
330	RQ88709	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	D	Shutdown of line and LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR (To replace remaining damaged 400 kv Post Insulator)	18-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
331	RQ88713	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	C	Annual maintenance and testing of Line/Bay equipments.	15-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
332	RQ88712	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	C	Annual maintenance and testing of Line/Bay equipments.	13-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
333	RQ88698	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	D	Quarterly Maintenance alongwith 50 MVAR Line Reactor)	08-Apr-2022	17:00	08-Apr-2022	22:00		PLANNED	Requested
334	RQ88697	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	D	Quarterly Maintenance alongwith 50 MVAR Line Reactor)	06-Apr-2022	17:00	06-Apr-2022	22:00		PLANNED	Requested
335	RQ88869	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	D	Routine Maintenance	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
336	RQ88711	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	D	Quarterly Maintenance	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested
337	RQ88710	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	Quarterly Maintenance	02-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested
338	RQ88867	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	D	Routine Maintenance	26-Apr-2022	17:00	26-Apr-2022	23:00		PLANNED	Requested
339	RQ88751	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	Line/bay maintenance work	26-Apr-2022	17:00	26-Apr-2022	23:00		PLANNED	Requested
340	RQ88750	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	Line/bay maintenance work	24-Apr-2022	17:00	24-Apr-2022	23:00		PLANNED	Requested
341	RQ88919	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
342	RQ88944	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	26-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
343	RQ88918	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21-Apr-2022	07:00	25-Apr-2022	18:00		PLANNED	Requested
344	RQ88907	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	05-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested
345	RQ88943	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	20-Apr-2022	18:00		PLANNED	Requested
346	RQ88945	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	25-Apr-2022	18:00		PLANNED	Requested
347	RQ88161	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	D	AMP of Line Bay Equipments	25-Apr-2022	09:00	25-Apr-2022	17:00		PLANNED	Requested
348	RQ88940	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
349	RQ88925	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	08-Apr-2022	07:00	24-Apr-2022	18:00		PLANNED	Requested
350	RQ88939	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	07-Apr-2022	18:00		PLANNED	Requested
351	RQ88938	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
352	RQ88924	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(UJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Baspa - Karcham Wangtoo ckt-1.	01-Apr-2022	07:00	20-Apr-2022	18:00		PLANNED	Requested

353	RQ88942	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	23-Apr-2022	07:00	30-Apr-2022	18:00			PLANNED	Requested
354	RQ88920	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-I.	10-Apr-2022	07:00	22-Apr-2022	18:00			PLANNED	Requested
355	RQ88905	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	05-Apr-2022	09:00	08-Apr-2022	18:00			PLANNED	Requested
356	RQ88908	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	05-Apr-2022	09:00	12-Apr-2022	18:00			PLANNED	Requested
357	RQ88906	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL	05-Apr-2022	09:00	08-Apr-2022	18:00			PLANNED	Requested
358	RQ88899	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL	01-Apr-2022	09:00	04-Apr-2022	18:00			PLANNED	Requested
359	RQ88902	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01-Apr-2022	09:00	04-Apr-2022	18:00			PLANNED	Requested
360	RQ88941	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	09-Apr-2022	18:00			PLANNED	Requested
361	RQ88947	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00			PLANNED	Requested
362	RQ87900	OCC_193	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	22-Apr-2022	10:00	22-Apr-2022	16:00			PLANNED	Requested
363	RQ87899	OCC_193	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	21-Apr-2022	10:00	21-Apr-2022	16:00			PLANNED	Requested
364	RQ88421	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	21-Apr-2022	10:00	21-Apr-2022	17:00			PLANNED	Requested
365	RQ87856	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For relocation of tower no-10 (This is been tentatively scheduled in anticipation that the location is merged in 2-3ft deep water (Badshahpur-Manesar drain) & by the time, it may be cleared.	21-Apr-2022	10:00	30-Apr-2022	17:00			PLANNED	Requested
366	RQ87857	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For relocation of tower no-10 (This is been tentatively scheduled in anticipation that the location is merged in 2-3ft deep water (Badshahpur-Manesar drain) & by the time, it may be cleared.	21-Apr-2022	10:00	30-Apr-2022	17:00			PLANNED	Requested
367	RQ88419	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(PG)-NUHIAWALI(HV) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	19-Apr-2022	10:00	19-Apr-2022	17:00			PLANNED	Requested
368	RQ87866	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For replacement of existing DBR type isolator set with HDB type isolator set	18-Apr-2022	10:00	18-Apr-2022	17:00			PLANNED	Requested
369	RQ87863	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For replacement of existing DBR type isolator set with HDB type isolator set	17-Apr-2022	10:00	17-Apr-2022	17:00			PLANNED	Requested
370	RQ87861	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For replacement of existing DBR type isolator set with HDB type isolator set	16-Apr-2022	10:00	16-Apr-2022	17:00			PLANNED	Requested

371	RQ87943	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	D	Shutdown nature defects rectification/preventive maintenance	16-Apr-2022	09:00	16-Apr-2022	19:00		PLANNED	Requested
372	RQ87859	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For replacement of existing DBR type isolator set with HDB type isolator set	15-Apr-2022	10:00	15-Apr-2022	17:00		PLANNED	Requested
373	RQ87942	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	D	Shutdown nature defects rectification/preventive maintenance	15-Apr-2022	09:00	15-Apr-2022	19:00		PLANNED	Requested
374	RQ87941	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	D	Shutdown nature defects rectification/preventive maintenance	13-Apr-2022	09:00	13-Apr-2022	19:00		PLANNED	Requested
375	RQ88420	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	12-Apr-2022	10:00	12-Apr-2022	17:00		PLANNED	Requested
376	RQ87865	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For replacement of existing DBR type isolator set with HDB type isolator set	12-Apr-2022	10:00	12-Apr-2022	17:00		PLANNED	Requested
377	RQ87940	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	Shutdown nature defects rectification/preventive maintenance	12-Apr-2022	09:00	12-Apr-2022	19:00		PLANNED	Requested
378	RQ87862	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For replacement of existing DBR type isolator set with HDB type isolator set	11-Apr-2022	10:00	11-Apr-2022	17:00		PLANNED	Requested
379	RQ87860	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For replacement of existing DBR type isolator set with HDB type isolator set	10-Apr-2022	10:00	10-Apr-2022	17:00		PLANNED	Requested
380	RQ87858	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For replacement of existing DBR type isolator set with HDB type isolator set (The replacement case of GR make isolators stands approved by WTDs of HVPNL, shall be replaced one by one)	09-Apr-2022	10:00	09-Apr-2022	17:00		PLANNED	Requested
381	RQ87883	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	07-Apr-2022	10:00	07-Apr-2022	17:00		PLANNED	Requested
382	RQ87846	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
383	RQ88413	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	For gen mtc and setting of bus pentagraph isolators	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
384	RQ87884	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	06-Apr-2022	10:00	06-Apr-2022	17:00		PLANNED	Requested
385	RQ87845	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	D	Gen mtc and setting of bus pentagraph isolators	06-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested
386	RQ88412	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	D	For gen mtc and setting of bus pentagraph isolators	06-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested
387	RQ87879	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	05-Apr-2022	10:00	05-Apr-2022	17:00		PLANNED	Requested
388	RQ87844	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested
389	RQ88411	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	D	For gen mtc and setting of bus pentagraph isolators	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested
390	RQ87880	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	04-Apr-2022	10:00	04-Apr-2022	17:00		PLANNED	Requested
391	RQ87843	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	04-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested
392	RQ88410	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	D	For gen mtc and setting of bus pentagraph isolators	04-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested
393	RQ87882	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	03-Apr-2022	10:00	03-Apr-2022	17:00	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	PLANNED	Requested

394	RQ87881	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	02-Apr-2022	10:00	02-Apr-2022	17:00		PLANNED	Requested	
395	RQ88430	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	D	Time synchronization of tariff energy meter with GPS time	01-Apr-2022	16:00	01-Apr-2022	18:00		PLANNED	Requested	
396	RQ88429	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	Time synchronization of tariff energy meter with GPS time	01-Apr-2022	14:00	01-Apr-2022	16:00		PLANNED	Requested	
397	RQ88423	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	D	Time synchronization of tariff energy meter with GPS time	01-Apr-2022	11:00	01-Apr-2022	13:00		PLANNED	Requested	
398	RQ87878	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	01-Apr-2022	10:00	01-Apr-2022	17:00		PLANNED	Requested	
399	RQ88422	OCC_193	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	D	Time synchronization of tariff energy meter with GPS time	01-Apr-2022	09:00	01-Apr-2022	11:00		PLANNED	Requested	
400	RQ88922	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(UJW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Wangtoo Ckt-2.	21-Apr-2022	07:00	22-Apr-2022	18:00		PLANNED	Requested	
401	RQ88923	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(UJW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Wangtoo Ckt-1.	15-Apr-2022	07:00	20-Apr-2022	18:00		PLANNED	Requested	
402	RQ87949	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	For Routine Bay maintenance	20-Apr-2022	10:00	20-Apr-2022	18:00		PLANNED	Requested	
403	RQ88322	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	For Pilot fixing at loc 63- on two phases(top and bottom)	02-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested	
404	RQ88304	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
405	RQ88927	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	20-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
406	RQ88926	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	06-Apr-2022	07:00	15-Apr-2022	18:00		PLANNED	Requested	
407	RQ88929	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	16-Apr-2022	07:00	20-Apr-2022	18:00		PLANNED	Requested	
408	RQ88928	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	01-Apr-2022	07:00	05-Apr-2022	18:00		PLANNED	Requested	
409	RQ88931	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	16-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
410	RQ88930	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	01-Apr-2022	07:00	10-Apr-2022	18:00		PLANNED	Requested	
411	RQ88635	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	D	Replace the Earth wire	12-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
412	RQ88850	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	For AMP works. Non auto mode of 400 KV Patran-Kaithal ckt.-1 is required during shut down period.	08-Apr-2022	09:00	09-Apr-2022	18:00		PLANNED	Requested	

413	RQ88849	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	For AMP works. Non auto mode of 400 KV Patran-Kaithal ckt.-2 is required during shut down period.	06-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested
414	RQ88105	OCC_193	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	05-Apr-2022	09:00	05-Apr-2022	18:30		PLANNED	Requested
415	RQ88104	OCC_193	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	04-Apr-2022	09:00	04-Apr-2022	18:30		PLANNED	Requested
416	RQ88103	OCC_193	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	02-Apr-2022	09:00	02-Apr-2022	18:30		PLANNED	Requested
417	RQ88102	OCC_193	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	01-Apr-2022	09:00	01-Apr-2022	18:30		PLANNED	Requested
418	RQ88932	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
419	RQ88933	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
420	RQ88917	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Amargarh-Wagoora ckt-1.	05-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested
421	RQ88946	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Uri1-Amargarh ckt-1.	01-Apr-2022	07:00	02-Apr-2022	18:00		PLANNED	Requested
422	RQ88306	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested
423	RQ88211	OCC_193	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	C	Continuous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.	01-Apr-2022	08:00	10-Apr-2022	18:00		PLANNED	Requested
424	RQ88451	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	OPGW installation work	01-Apr-2022	07:00	30-Apr-2022	19:00	Only autoclosure will be disabled. Line will be in service	PLANNED	Requested
425	RQ88452	OCC_193	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	OPGW installation work	01-Apr-2022	07:00	30-Apr-2022	19:00	Only autoclosure will be disabled. Line will be in service	PLANNED	Requested
426	RQ88857	OCC_193	koteswar_sd	BUS	400KV BUS 1 AT KOTESWAR(TH)	D	Testing of Bus Bar Protection	30-Apr-2022	09:00	30-Apr-2022	14:00		PLANNED	Requested
427	RQ88858	OCC_193	koteswar_sd	BUS	400KV BUS 2 AT KOTESWAR(TH)	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30-Apr-2022	09:00	30-Apr-2022	14:00		PLANNED	Requested
428	RQ88859	OCC_193	koteswar_sd	BUS	400KV BUS 3 AT KOTESWAR(TH)	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30-Apr-2022	09:00	30-Apr-2022	14:00		PLANNED	Requested
429	RQ88860	OCC_193	koteswar_sd	BUS	400KV BUS 4 AT KOTESWAR(TH)	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30-Apr-2022	09:00	30-Apr-2022	14:00		PLANNED	Requested
430	RQ88551	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	D	Jumpering works from Bus-I & bus-bar stability for associated line bays for Bikaner-II-Khetri and Khetri-Bhiwadi TL - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	29-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested
431	RQ88554	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Jumpering works from Bus-II & Bus-bar stability for associated line bays for Bikaner-II-Khetri and Khetri-Bhiwadi TL - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
432	RQ88553	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Jumpering works from Bus-II to associated line bay 412 & Bus-bar stability for Bikaner-II-Khetri - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
433	RQ88552	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Isolator Alignment & IPS Tube Erection in 400 KV Spare bay 412 for Bikaner-II-Khetri line - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	15-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
434	RQ88760	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
435	RQ88759	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested
436	RQ88570	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	D	For erection work under SS extension package S501	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
437	RQ88758	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
438	RQ88572	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	D	For Bus Bar protection retrofitment work.	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
439	RQ88574	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	For Bus Bar protection retrofitment work.	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
440	RQ88757	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested
441	RQ88569	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	D	For erection work under SS extension package S501	25-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
442	RQ88571	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	D	For Bus Bar protection retrofitment work.	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested

443	RQ88573	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHARGARH(PG)	D	For Bus Bar protection retrofitment work.	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested
444	RQ88591	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Isolator Finger replacement for upgradation from 2000A to 3000A	24-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
445	RQ88556	OCC_193	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	23-Apr-2022	17:00	24-Apr-2022	05:00		PLANNED	Requested
446	RQ88590	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For commissioning of Bus Splitting Scheme	21-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested
447	RQ88568	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	D	AMP WORK	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
448	RQ88567	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	D	AMP WORK	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
449	RQ88589	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For commissioning of Bus Splitting Scheme	18-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
450	RQ88576	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor.	17-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
451	RQ88566	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	D	AMP WORK	16-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
452	RQ88565	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	D	AMP WORK	15-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested
453	RQ88575	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor.	14-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
454	RQ88588	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	C	For Installation of CVT and Bus Bypass Isolator under Bus Splitting Scheme	14-Apr-2022	08:00	17-Apr-2022	18:00		PLANNED	Requested
455	RQ88761	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	AMP WORK	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
456	RQ88894	OCC_193	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested
457	RQ88587	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	C	For installation of CVT and Bus Bypass Isolator under Bus Splitting Scheme	10-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested
458	RQ88555	OCC_193	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	08-Apr-2022	17:00	09-Apr-2022	05:00		PLANNED	Requested
459	RQ88762	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	AMP WORK	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
460	RQ88893	OCC_193	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested
461	RQ88279	OCC_193	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	C	Extension of 400KV Existing Bus -2 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd.	05-Apr-2022	08:00	08-Apr-2022	18:00	Shutdown requested from 28.03.2022 to 31.03.2022	PLANNED	Requested
462	RQ88579	OCC_193	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	C	FOR PEAK ERECTION WORK	04-Apr-2022	18:00	11-Apr-2022	04:00	from 1800 hrs to 0400 hrs daily Basis.	PLANNED	Requested
463	RQ88892	OCC_193	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested
464	RQ88891	OCC_193	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03-Apr-2022	09:00	03-Apr-2022	18:00		PLANNED	Requested
465	RQ88562	OCC_193	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	D	For 400/220 KV ICT 2 and ICT 3 charging	02-Apr-2022	16:00	02-Apr-2022	23:00		PLANNED	Requested
466	RQ88561	OCC_193	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	D	For 400/220 KV ICT 2 and ICT 3 charging	01-Apr-2022	16:00	01-Apr-2022	23:00		PLANNED	Requested
467	RQ88278	OCC_193	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	C	Extension of 400KV Existing Bus -1 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd.	01-Apr-2022	08:00	04-Apr-2022	18:00	Shutdown requested from 24.03.2022 to 27.03.2022	PLANNED	Requested
468	RQ88432	OCC_193	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of Bus Bar-2	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
469	RQ88431	OCC_193	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of Bus Bar-1	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
470	RQ87935	OCC_193	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	C	Overhauling of Pantograph isolator of bus coupler under bus A	26-Apr-2022	10:00	30-Apr-2022	18:00		PLANNED	Requested
471	RQ87945	OCC_193	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)	D	Jumping work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	23-Apr-2022	07:00	23-Apr-2022	19:00		PLANNED	Requested
472	RQ87944	OCC_193	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	D	Jumping work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	22-Apr-2022	07:00	22-Apr-2022	19:00		PLANNED	Requested
473	RQ87936	OCC_193	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	C	Overhauling of Pantograph isolator of bus coupler under bus B	21-Apr-2022	10:00	25-Apr-2022	18:00		PLANNED	Requested
474	RQ88108	OCC_193	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	D	bus bar tightening and relay testing work	19-Apr-2022	09:00	19-Apr-2022	18:30		PLANNED	Requested
475	RQ88035	OCC_193	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	D	For replacement of Scissor assembly of pantograph isolator of Sarnath Circuit -(L-3) & Generator-3	11-Apr-2022	08:00	11-Apr-2022	22:00	Bus-I will be put on shutdown after shifting the loads on Bus-II, whereas sarnath circuit-(L-3) will remain in service through transfer breaker.	PLANNED	Requested
476	RQ87869	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For replacement of existing DBR type isolator set with HDB type isolator set	20-Apr-2022	10:00	20-Apr-2022	17:00		PLANNED	Requested

477	RQ87870	OCC_193	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For replacement of existing DBR type isolator set with HDB type isolator set	19-Apr-2022	10:00	19-Apr-2022	17:00		PLANNED	Requested	
478	RQ87867	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For replacement of existing DBR type isolator set with HDB type isolator set	14-Apr-2022	10:00	14-Apr-2022	17:00		PLANNED	Requested	
479	RQ87889	OCC_193	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	D	Shutdown nature defects rectification/Preventive maintenance	14-Apr-2022	09:00	14-Apr-2022	17:00		PLANNED	Requested	
480	RQ87868	OCC_193	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For replacement of existing DBR type isolator set with HDB type isolator set	13-Apr-2022	10:00	13-Apr-2022	17:00		PLANNED	Requested	
481	RQ87888	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	D	Shutdown nature defects rectification/Preventive maintenance	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested	
482	RQ87874	OCC_193	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	07-Apr-2022	10:00	07-Apr-2022	17:00		PLANNED	Requested	
483	RQ87872	OCC_193	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	06-Apr-2022	10:00	06-Apr-2022	17:00		PLANNED	Requested	
484	RQ87877	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	05-Apr-2022	10:00	05-Apr-2022	17:00		PLANNED	Requested	
485	RQ87876	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	04-Apr-2022	10:00	04-Apr-2022	17:00		PLANNED	Requested	
486	RQ87875	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	03-Apr-2022	10:00	03-Apr-2022	17:00		PLANNED	Requested	
487	RQ87873	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	02-Apr-2022	10:00	02-Apr-2022	17:00		PLANNED	Requested	
488	RQ87871	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	01-Apr-2022	10:00	01-Apr-2022	17:00		PLANNED	Requested	
489	RQ88536	OCC_193	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	D	To replace remaining damaged 400 kV Post Insulator	20-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested	
490	RQ88541	OCC_193	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Half yearly Maintance work	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
491	RQ88643	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	D	To replace remaining damaged 400 kV Post Insulator	18-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
492	RQ88540	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Half yearly Maintance work	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested	
493	RQ88543	OCC_193	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	D	Quarterly Maintenance	16-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested	
494	RQ88542	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	D	Quarterly Maintenance	14-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested	
495	RQ88539	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	D	Routine Maintenance	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
496	RQ88293	OCC_193	indgrid_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 2	D	AMP Works	18-Apr-2022	08:00	18-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
497	RQ88292	OCC_193	indgrid_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 1	D	AMP Works	16-Apr-2022	08:00	16-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
498	RQ88538	OCC_193	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	C	Annual maintenance of 400 KV Bus connecting isolators	11-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
499	RQ88537	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	C	Annual maintenance of 400 KV Bus connecting isolators	08-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested	
500	RQ87850	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested	
501	RQ88417	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	For gen mtc and setting of bus pentagraph isolators	07-Apr-2022	09:00	07-Apr-2022	18:00		PLANNED	Requested	
502	RQ87849	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	06-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested	
503	RQ88416	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	For gen mtc and setting of bus pentagraph isolators	06-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested	
504	RQ87848	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested	
505	RQ88415	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	For gen mtc and setting of bus pentagraph isolators	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested	
506	RQ87847	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	04-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested	
507	RQ88414	OCC_193	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	D	For gen mtc and setting of bus pentagraph isolators	01-Apr-2022	09:00	30-Apr-2022	18:00		PLANNED	Requested	

508	RQ88673	OCC_193	meja_sd	BUS	400KV BUS 2 AT MEJA TPS(MUN)	C	Replacement of expansion type clamps in bus bar at 04 no. place and studs of Bus isolator of 7 nos bays	01-Apr-2022	08:00	07-Apr-2022	18:00	All th lines/CT/BR connected to Bus-2 shall remain charged through their tie breaker	PLANNED	Requested	
509	RQ88780	OCC_193	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	D	FOR AIRCEL REPLACEMENT WORK.	03-Apr-2022	08:00	03-Apr-2022	18:00		PLANNED	Requested	
510	RQ88777	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	D	CONFIRMATORY C&TANDELTA TEST OF BUSHING	29-Apr-2022	09:00	29-Apr-2022	14:00		PLANNED	Requested	
511	RQ88798	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADEATION WORK	28-Apr-2022	14:00	28-Apr-2022	15:00	BAY 409 ALONG WITH BUS REACTOR-2 GIS Mansar s/s	PLANNED	Requested	
512	RQ88797	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADEATION WORK	28-Apr-2022	09:00	28-Apr-2022	10:00	BAY 405 ALONG WITH BUS REACTOR-1 GIS Mansar s/s	PLANNED	Requested	
513	RQ88774	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	D	For AMP work	24-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested	
514	RQ88773	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	D	For AMP work	22-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested	
515	RQ88772	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	D	FOR AMP WORKS	19-Apr-2022	10:00	19-Apr-2022	14:00		PLANNED	Requested	
516	RQ88776	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	D	For AMP work	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
517	RQ88864	OCC_193	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV PATIALA(PG)	D	For 06 Monthly checks after new commissioning of equipment.	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
518	RQ88395	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
519	RQ88865	OCC_193	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG)	D	For replacement of 01 No. FO temperature-sensor .	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
520	RQ88778	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBs.	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
521	RQ88779	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	D	FOR FINE TUNNING AND CT SAMPLING	02-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested	
522	RQ88433	OCC_193	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CB cleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	
523	RQ88628	OCC_193	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	C	Annual maintenance and testing of 63 MVAR Bus reactor#1	25-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	
524	RQ88771	OCC_193	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	D	CSD fine tuning work	22-Apr-2022	17:00	22-Apr-2022	23:00		PLANNED	Requested	
525	RQ88630	OCC_193	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Half yearly Maintance work	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested	
526	RQ88631	OCC_193	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	D	Quarterly Maintenance	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested	
527	RQ88629	OCC_193	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	D	Routine Maintenance	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested	
528	RQ88627	OCC_193	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	D	Routine maintenance of 400 KV SOMVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
529	RQ87903	OCC_193	sldcuk_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	D	for scheduled preventive maintenance	18-Apr-2022	10:00	18-Apr-2022	14:00		PLANNED	Requested	
530	RQ88281	OCC_193	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SOHNA ROAD (GPTL)	D	AMP Works	04-Apr-2022	08:00	04-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
531	RQ87934	OCC_193	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	C	Transfer bus will be used for energisation of 400kv bareilly-unnao ckt II , there is no separate bay for bus reactor	01-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested	
532	RQ88676	OCC_193	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	29-Apr-2022	08:00	29-Apr-2022	18:00		PLANNED	Requested	

533	RQ88684	OCC_193	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	D	1.Measurement of tan-delta of Cts 2. Maintenance of CB & CTS. 3. Tightening of clamps & connectors of Isolators, CB & CTS.	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
534	RQ88078	OCC_193	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTS. 3. Maintenance of CB & CTS. 4. Tightening of clamps & connectors.	26-Apr-2022	09:00	26-Apr-2022	18:00		PLANNED	Requested	
535	RQ88075	OCC_193	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	25-Apr-2022	10:00	25-Apr-2022	16:00		PLANNED	Requested	
536	RQ88682	OCC_193	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3) Tightening of clamps & connectors.	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested	
537	RQ88677	OCC_193	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested	
538	RQ88683	OCC_193	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3) Tightening of clamps & connectors.	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested	
539	RQ88679	OCC_193	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
540	RQ88077	OCC_193	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	FOR Quarterly maintenance of 400 KV Anta - kawai sapre bay	18-Apr-2022	10:00	18-Apr-2022	16:00		PLANNED	Requested	
541	RQ88076	OCC_193	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	FOR Quarterly maintenance of 400 KV Anta - kawai sapre bay	18-Apr-2022	10:00	18-Apr-2022	16:00		PLANNED	Requested	
542	RQ88873	OCC_193	sldcrs_sd	BAY	405 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURATGARH (RS) (UNDEF) CKT-2 AND 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT BIKANER(RS)	D	Routine Maintenance	13-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
543	RQ88687	OCC_193	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	D	FOR Quarterly maintenance	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
544	RQ88686	OCC_193	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested	
545	RQ88688	OCC_193	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
546	RQ88691	OCC_193	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	D	Quarterly maintenance work of associated equipments of Bay.	07-Apr-2022	09:00	07-Apr-2022	12:00		PLANNED	Requested	
547	RQ88690	OCC_193	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	D	Quarterly maintenance work of associated equipments of Bay.	06-Apr-2022	13:00	06-Apr-2022	16:00		PLANNED	Requested	
548	RQ88689	OCC_193	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	D	Quarterly maintenance work of associated equipments of Bay.	06-Apr-2022	09:00	06-Apr-2022	12:00		PLANNED	Requested	
549	RQ88692	OCC_193	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	D	Quarterly maintenance work of associated equipments of Bay.	05-Apr-2022	13:00	05-Apr-2022	16:00		PLANNED	Requested	

550	RQ88693	OCC_193	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	D	Quarterly maintenance work of associated equipments of Bay.	05-Apr-2022	09:00	05-Apr-2022	12:00		PLANNED	Requested	
551	RQ88678	OCC_193	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
552	RQ88680	OCC_193	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	D	FOR Quarterly maintenance	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
553	RQ88663	OCC_193	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	अर्धवार्षिक मरम्मत हेतु	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
554	RQ88794	OCC_193	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG)	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27-Apr-2022	12:15	27-Apr-2022	13:00		PLANNED	Requested	
555	RQ88664	OCC_193	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	D	अर्धवार्षिक मरम्मत हेतु	27-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested	
556	RQ88662	OCC_193	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	अर्धवार्षिक मरम्मत हेतु	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested	
557	RQ88954	OCC_193	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	C	for SAS R&M, Line will be taken on TBC	25-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
558	RQ88660	OCC_193	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	D	अर्धवार्षिक मरम्मत हेतु	25-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested	
559	RQ88656	OCC_193	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PG) (BB) CKT-1 AT BHIWANI(BB)	D	अर्धवार्षिक मरम्मत हेतु	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
560	RQ88950	OCC_193	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	C	for SAS R&M, Line will be taken on TBC	18-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested	
561	RQ88836	OCC_193	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	11-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested	
562	RQ88593	OCC_193	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	D	For Erection of Line dropper of Mahendergarh-III Line	10-Apr-2022	08:00	10-Apr-2022	18:00		PLANNED	Requested	
563	RQ88835	OCC_193	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	06-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested	
564	RQ88828	OCC_193	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	D	AMP OF LINE EQUIPMENT AND TESTING OF PLCC OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
565	RQ88187	OCC_193	cpcc3_sd	BAY	413 (HVDC POLE-I MAIN BAY AT AGRA) MAIN BAY - 400KV AGRA(PG) - BUS 6 (POWERGRID)	D	AMP Works	05-Apr-2022	10:00	05-Apr-2022	18:00	W1_P1_MB_W18_A gra Pole 1 Main Bay AT AGRA	PLANNED	Requested	
566	RQ88829	OCC_193	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 (POWERGRID) AT 400 KV KASHIPUR(UK)	D	AMP OF LINE EQUIPMENT AND TESTING OF PLCC OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
567	RQ88804	OCC_193	cpcc1_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	D	For AMP of Main Bay	04-Apr-2022	08:00	04-Apr-2022	18:00	400 KV DADRI-PANIPAT CKT#2- MAIN BAY (at NTPC DADRI switchyard)	PLANNED	Requested	
568	RQ88832	OCC_193	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	D	For AMP work	01-Apr-2022	08:00	01-Apr-2022	18:00	at Muradnagar	PLANNED	Requested	

569	RQ88834	OCC_193	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	01-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
570	RQ88830	OCC_193	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHARH (PG) CKT-2 AND FUTURE AT BALLABHARH(PG)	C	For CB 42052 overhauling work	01-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested	
571	RQ88876	OCC_193	ntpcos_sd	BAY	424 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 AT RIHAND(NT)	C	Major OH of CB after 10 years of service as per OEM guidelines	21-Apr-2022	09:00	30-Apr-2022	18:00	Only bay shutdown is required, line will remain in service	PLANNED	Requested	
572	RQ88875	OCC_193	ntpcos_sd	BAY	420 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 AT RIHAND(NT)	C	Major OH of CB after 10 years of service as per OEM guidelines	11-Apr-2022	08:00	20-Apr-2022	18:00	Only bay shutdown is required, line will remain in service	PLANNED	Requested	
573	RQ88803	OCC_193	cpcc1_sd	BAY	402 TIE BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AND FUTURE AT DADRI(NT)	D	For AMP of TIE Bay	05-Apr-2022	08:00	05-Apr-2022	18:00	400 KV DADRI-PANIPAT CKT#2-TIE BAY (at NTPC DADRI switchyard)	PLANNED	Requested	
574	RQ88659	OCC_193	bbmb_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	D	अधेवार्षिक मरम्मत हेतु	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested	
575	RQ88654	OCC_193	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	अधेवार्षिक मरम्मत हेतु	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
576	RQ88653	OCC_193	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	D	Yearly Mtc.	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
577	RQ88681	OCC_193	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	18-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested	
578	RQ88685	OCC_193	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	15-Apr-2022	08:00	17-Apr-2022	18:00		PLANNED	Requested	
579	RQ88805	OCC_193	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	C	Replacement of 400KV CB w/o PIR with CB with PIR for Bikaner-II - Khetri line and associated augmentation works in CRP - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	15-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
580	RQ88115	OCC_193	sldcdv_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	D	To carry out Capacitance & Tan-Delta testing of CB PIR's, CT's etc. by CTL.	13-Apr-2022	12:00	13-Apr-2022	15:00		PLANNED	Requested	
581	RQ88531	OCC_193	sldcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	C	Preventive Mtc. and Testing of Bay Equipments	13-Apr-2022	09:00	15-Apr-2022	18:00	GT-1 shall be available through tie bay 402.	PLANNED	Requested	
582	RQ88114	OCC_193	sldcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	D	To carry out Capacitance & Tan-Delta testing of CB PIR's, CT's etc. by CTL.	13-Apr-2022	09:00	13-Apr-2022	12:00		PLANNED	Requested	
583	RQ88457	OCC_193	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	12-Apr-2022	09:00	12-Apr-2022	17:00		PLANNED	Requested	
584	RQ88455	OCC_193	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	06-Apr-2022	09:00	06-Apr-2022	17:00		PLANNED	Requested	
585	RQ88454	OCC_193	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested	
586	RQ88658	OCC_193	meja_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)	C	Annual Testing of Bus Reactor and Isolator Stud replacement.	11-Apr-2022	09:00	13-Apr-2022	18:00	Old version isolator studs to be replaced	PLANNED	Requested	
587	RQ88062	OCC_193	sldcup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	C	Major overhauling of 400KV side main circuit breaker	11-Apr-2022	08:00	18-Apr-2022	18:00	315 MVA ICT - III will remain charged through TBC Circuit Breaker	PLANNED	Requested	

588	RQ88120	OCC_193	stuup_sd	BAY	407 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-2 AT ANPARA_D(UP)	C	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 and Tie bay- 408)	05-Apr-2022	09:00	06-Apr-2022	18:00	Annual Testing of Line and Bay Equipments	PLANNED	Requested
589	RQ88833	OCC_193	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT MURADNAGAR_1(UP)	D	For AMP work	02-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested
590	RQ88532	OCC_193	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	C	Preventive Mtc. and Testing of Bay Equipment	07-Apr-2022	09:00	09-Apr-2022	18:00		PLANNED	Requested
591	RQ87851	OCC_193	sldchr_sd	BAY	405 TIE BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AND 400/220KV 250 MVA ICT 2 AT NAWADA(HV)	D	Changing of line isolator (R, Y, B) phase of 2000A by 3150 A	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
592	RQ87852	OCC_193	sldchr_sd	BAY	404 MAIN BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT NAWADA(HV)	D	Changing of line isolator (R, Y, B) phase of 2000A by 3150 A	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested
593	RQ88463	OCC_193	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	D	General maintenance for nut-bolt tightening,clearing and IR of equipments.	01-Apr-2022	08:00	01-Apr-2022	18:00		PLANNED	Requested
594	RQ88298	OCC_193	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	D	AMP Works	29-Apr-2022	08:00	29-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
595	RQ88282	OCC_193	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL)	D	AMP Works	07-Apr-2022	08:00	07-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
596	RQ88795	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADEATION WORK	28-Apr-2022	12:00	28-Apr-2022	13:00	BAY 408/207ALONG WITH 500 MVA ICT-2 GIS Mansar s/s	PLANNED	Requested
597	RQ88796	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADEATION WORK	27-Apr-2022	09:00	27-Apr-2022	10:00	BAY 401/205 ALONG WITH 500 MVA ICT-1 GIS Mansar s/s	PLANNED	Requested
598	RQ88379	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	D	CSD fine tuning work	25-Apr-2022	17:00	25-Apr-2022	23:00		PLANNED	Requested
599	RQ88378	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	D	CSD fine tuning work	23-Apr-2022	17:00	23-Apr-2022	23:00		PLANNED	Requested
600	RQ88377	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	CSD fine tuning work	21-Apr-2022	17:00	21-Apr-2022	23:00		PLANNED	Requested
601	RQ88157	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	D	AMP Works	20-Apr-2022	10:00	20-Apr-2022	18:00		PLANNED	Requested
602	RQ88376	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	CSD fine tuning work	19-Apr-2022	17:00	19-Apr-2022	23:00		PLANNED	Requested
603	RQ88885	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	D	For AMP works.	19-Apr-2022	09:00	19-Apr-2022	18:00		PLANNED	Requested
604	RQ88374	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	C	For replacement of 220 KV Bushing of ICT-II (Y-Ph – for Violation of VFTD & B-Ph- for Oil Leakage as observed during AMP)	18-Apr-2022	08:00	24-Apr-2022	18:00		PLANNED	Requested
605	RQ88159	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	D	AMP Works	14-Apr-2022	10:00	14-Apr-2022	18:00		PLANNED	Requested
606	RQ88380	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	D	For AMP work	14-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
607	RQ88158	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	D	AMP Works	12-Apr-2022	10:00	12-Apr-2022	18:00		PLANNED	Requested
608	RQ88383	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	D	For AMP work	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
609	RQ88877	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	D	For AMP works.	11-Apr-2022	10:00	11-Apr-2022	17:00		PLANNED	Requested
610	RQ88164	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	D	or attending Oil leakage from Radiator Fin and integration of LBB relay of ICT-1 TIE bay along with 400KV BUS-1	11-Apr-2022	10:00	11-Apr-2022	18:00		PLANNED	Requested
611	RQ88846	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	D	For AMP works.	10-Apr-2022	09:00	10-Apr-2022	18:00		PLANNED	Requested
612	RQ88390	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	D	For AMP work	10-Apr-2022	08:00	10-Apr-2022	18:00		PLANNED	Requested
613	RQ88393	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	09-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested
614	RQ88382	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	C	PEAK ERECTION & CSD FINE TUNING WORK	08-Apr-2022	18:00	11-Apr-2022	04:00	from 1800 hrs to 0400 hrs Daily basis,	PLANNED	Requested
615	RQ88844	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	D	For AMP works.	08-Apr-2022	09:00	08-Apr-2022	17:30		PLANNED	Requested

616	RQ88861	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	D	For AMP works.	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
617	RQ88392	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
618	RQ88387	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	D	For AMP work on ICT-4 and associated 400 KV (411) & 220 KV (211) bays	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested	
619	RQ88391	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	D	FINE TUNNING OF CSD	07-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested	
620	RQ88839	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	D	For Upgradation of FIRMWARE of GE make back up impedance relay	06-Apr-2022	10:00	06-Apr-2022	13:00		PLANNED	Requested	
621	RQ88863	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	D	For AMP works.	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
622	RQ88386	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	D	Recheck of Bad Tan Delta value of ICT-1 IV B phase for result Violation	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
623	RQ88388	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	D	For AMP work on ICT-3 and associated 400 KV (410) & 220 KV (210) bays	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested	
624	RQ88384	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	C	complete overhauling of ICT	05-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested	
625	RQ88381	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	C	PEAK ERECTION & CSD FINE TUNING WORK	04-Apr-2022	18:00	07-Apr-2022	04:00	from 1800 hrs to 0400 hrs Daily basis,	PLANNED	Requested	
626	RQ88888	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	C	Rectification of SF6 leakage in Bay 204.	04-Apr-2022	09:00	08-Apr-2022	18:00		PLANNED	Requested	
627	RQ88862	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	D	For AMP works.	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
628	RQ88394	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03-Apr-2022	08:00	03-Apr-2022	18:00		PLANNED	Requested	
629	RQ88389	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	FOR 220 KV CB OVERHAULING WORKS	02-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested	
630	RQ88375	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	C	For internal inspection of ICT	01-Apr-2022	17:00	08-Apr-2022	23:00	S/D may be availed from 23.03.2022 to 01.04.2022	PLANNED	Requested	
631	RQ88385	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	C	Internal inspection of ICT-2 at Bhiwadi in view of PD and rising gases	01-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
632	RQ88866	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	C	For augmentation of 315 MVA ICT-2 with 500 MVA transformer as approved in NRPC.	01-Apr-2022	00:00	30-Apr-2022	23:59		PLANNED	Requested	
633	RQ87932	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	For Routine Bay maintenance	25-Apr-2022	10:00	25-Apr-2022	18:00		PLANNED	Requested	
634	RQ87926	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	D	Annual Testing and Maintenance of Bay	25-Apr-2022	08:00	26-Apr-2022	21:00		PLANNED	Requested	
635	RQ87925	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	D	Annual Testing and Maintenance of Bay	22-Apr-2022	08:00	23-Apr-2022	21:00		PLANNED	Requested	
636	RQ87909	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	preventive maintenance	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested	
637	RQ87933	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	For Routine Bay maintenance	16-Apr-2022	10:00	16-Apr-2022	18:00		PLANNED	Requested	
638	RQ87908	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	D	preventive maintenance	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested	
639	RQ87910	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	D	preventive maintenance	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested	
640	RQ87828	OCC_193	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	C	Bay Tightening work	10-Apr-2022	08:00	10-Apr-2022	17:00		PLANNED	Requested	
641	RQ87915	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	D	For routine testing of 315MVA ICT-2nd.	09-Apr-2022	10:30	09-Apr-2022	15:00	There will be NO supply interruption during this shutdown period. Load of 400kV S/S Greater Noida Will be feed through 2x 500MVA ICT- 5th & 6th and 1x315MVA ICT-1st during this shutdown period.	PLANNED	Requested	
642	RQ88146	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	For Routine Bay maintenance	07-Apr-2022	10:00	07-Apr-2022	18:00		PLANNED	Requested	
643	RQ87921	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(UP)	D	General tightening and maintenance work	07-Apr-2022	09:00	07-Apr-2022	17:00		PLANNED	Requested	
644	RQ87928	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	D	General maintenance of ICT and routine testing of relays	07-Apr-2022	09:00	07-Apr-2022	18:00	All other ICTs i.e. 2 x 315 + 500 MVA will remain in service. Only 315 MVA ICT - IV will remain under Shut down.	PLANNED	Requested	
645	RQ87920	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(UP)	D	General tightening and maintenance work	05-Apr-2022	09:00	05-Apr-2022	17:00		PLANNED	Requested	
646	RQ87948	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	D	Checking & testing of motorized operation of 400KV side Isolators	05-Apr-2022	09:00	05-Apr-2022	18:00	All other ICTs i.e. 3 x 315 MVA will remain in service. Only 500 MVA ICT - II will remain under Shut down.	PLANNED	Requested	

647	RQ88119	OCC_193	stucup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	04-Apr-2022	08:00	30-Apr-2022	18:00	"400/132/33 KV ICT-3 of ATPS will remain under shut-down on continuous basis to attend overhauling as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and needs to be attended at the earliest: "	PLANNED	Requested
648	RQ88204	OCC_193	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	D	Stringing of Jack Bus Newly constructed ICT-III bay at 400 KV Substation Aligarh	04-Apr-2022	07:00	05-Apr-2022	18:00		PLANNED	Requested
649	RQ87929	OCC_193	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	D	For Strengthening of 220 KV Jack bus bar of 315MVA ICT Bay	02-Apr-2022	10:00	02-Apr-2022	14:00		PLANNED	Requested
650	RQ87930	OCC_193	stucup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	D	For Strengthening of 220 KV Jack bus bar of 500MVA ICT Bay	02-Apr-2022	10:00	02-Apr-2022	14:00		PLANNED	Requested
651	RQ87947	OCC_193	stucup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	D	For Strengthening of 220 KV Jack bus bar of 500MVA ICT Bay	02-Apr-2022	10:00	02-Apr-2022	14:00		PLANNED	Requested
652	RQ88443	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Half yearly Maintenance work	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
653	RQ88447	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
654	RQ88445	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	To replace remaining damaged 400 kv Post Insulator	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
655	RQ88442	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Half yearly Maintenance work	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
656	RQ88450	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	D	Quarterly Maintenance	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
657	RQ88446	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH(RS)	D	Quarterly Maintenance	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
658	RQ88448	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	D	Routine Maintenance	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested
659	RQ88440	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	D	Quarterly Maintenance	10-Apr-2022	08:00	10-Apr-2022	18:00		PLANNED	Requested
660	RQ88464	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	C	Complete Testing of BHEL Make Trf and Preventive Maintenance work of ICT-II Bay & Equipments	07-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
661	RQ88449	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	D	Routine Maintenance	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
662	RQ88441	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	C	For maintenance work of Transformer like attend oil leakage, painting work & protection checking etc., Maintenance of Bay equipments like CB, CTs & Isolators etc., Testing of Protection relays	05-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
663	RQ88444	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	04-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
664	RQ87902	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	D	for scheduled preventive maintenance	20-Apr-2022	10:00	20-Apr-2022	16:00		PLANNED	Requested
665	RQ87855	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	D	Regarding residual life assessment (RLA) and another testing of transformer	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
666	RQ87840	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	C	Regarding residual life assessment (RLA) and other testing of transformers.	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
667	RQ87901	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	D	for scheduled preventive maintenance	19-Apr-2022	10:00	19-Apr-2022	16:00		PLANNED	Requested
668	RQ87854	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	D	Regarding residual life assessment (RLA) and another testing of transformer	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
669	RQ87839	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	C	Regarding residual life assessment (RLA) and other testing of transformers.	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
670	RQ88438	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-3 MB	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
671	RQ88435	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
672	RQ88436	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-2 MB	07-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
673	RQ88434	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
674	RQ88437	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested

675	RQ88111	OCC_193	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220/33kV ICT along with 220kV I/C-1 CT's by CTL	11-Apr-2022	09:00	11-Apr-2022	17:00		PLANNED	Requested	
676	RQ88113	OCC_193	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BANNOLI(DV)	D	For Tan Delta and Capacitance testing and other PMS work	08-Apr-2022	09:30	08-Apr-2022	17:30		PLANNED	Requested	
677	RQ88112	OCC_193	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	D	Top up of Oil in 315MVA ICT 1 and maintenance of 220kV Bus Isolators and Line Isolators of incomer bay 208	02-Apr-2022	10:00	02-Apr-2022	17:00		PLANNED	Requested	
678	RQ88668	OCC_193	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	D	अर्धवार्षिक मरम्मत हेतु	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested	
679	RQ87833	OCC_193	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP)	C	For replacement/repair work of Control cables of 220KV side CB/control panel	03-Apr-2022	08:00	04-Apr-2022	18:00	kindly approve from 30.03.2022 to 31.03.2022	PLANNED	Requested	
680	RQ87832	OCC_193	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	C	For replacement/repair work of Control cables of 220KV side CB/control panel	01-Apr-2022	08:00	02-Apr-2022	18:00	Kindly approve from 28.03.2022 to 29.03.2022	PLANNED	Requested	
681	RQ88613	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	D	half yearly mtc of S/Stn equipments	30-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
682	RQ88638	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	D	Annual mtc.	15-Apr-2022	08:00	15-Apr-2022	18:00		PLANNED	Requested	
683	RQ88637	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	D	Mtc. of S/S equipment	13-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
684	RQ88626	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	D	Annual mtc.	09-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested	
685	RQ88612	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	D	Yearly Mtc. Of sub station equipments .	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested	
686	RQ88791	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29-Apr-2022	12:15	29-Apr-2022	13:00	BAY 204 ALONG WITH LINE MANESAR MAU CKT-2 GIS Mansar s/s	PLANNED	Requested	
687	RQ88790	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29-Apr-2022	11:15	29-Apr-2022	12:00	BAY 203 ALONG WITH LINE MANESAR MAU CKT-1 GIS Mansar s/s	PLANNED	Requested	
688	RQ88793	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29-Apr-2022	10:15	29-Apr-2022	11:00	BAY 202 ALONG WITH LINE MANESAR BADSHAHPUR CKT-2 (THE CKT IS THEFT CHARGE) GIS Mansar s/s	PLANNED	Requested	
689	RQ88792	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29-Apr-2022	09:15	29-Apr-2022	10:00	BAY 201 ALONG WITH LINE MANESAR BADSHAHPUR CKT-1 (THE CKT IS THEFT CHARGE)	PLANNED	Requested	
690	RQ88646	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	C	उपकेन्द्र के स्वचालित हेतु	25-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
691	RQ88650	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	C	अर्धवार्षिक मरम्मत हेतु एवं आटमिशन हेतु	25-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
692	RQ88371	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	D	FOR AMP OF LINE BAY EQUIPMENTS	23-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested	
693	RQ88370	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested	
694	RQ88605	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	C	उपकेन्द्र के स्वचालित हेतु	11-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested	
695	RQ87819	OCC_193	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	C	Destringing of conductor between towers T-331 to T-334 and T-338 to T-339 of 220 kV Kunihar-Pinjore ckt and stringing & sagging of conductor between T-331 to T-1 of 220kV Baddi-Kunihar ckt. and stringing & sagging of conductor between T-339 to T-5 of 220kV Baddi-Pinjore ckt for LLOing of 220kV Kunihar-Pinjore ckt. to 220/66/33/11kV Substation Baddi	04-Apr-2022	09:00	08-Apr-2022	19:00		PLANNED	Requested	
696	RQ88604	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	C	उपकेन्द्र के स्वचालित हेतु	04-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested	
697	RQ88652	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	Half Yearly Mtc. Of sub station equipments .	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
698	RQ88350	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
699	RQ88351	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
700	RQ88348	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	
701	RQ88349	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested	

702	RQ88647	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	उपकेन्द्र के स्वचालित हेतु	25-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested
703	RQ88648	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	D	Half Yearly Mtc. Of sub station equipments .	25-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested
704	RQ88649	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	C	अर्धवार्षिक मरम्मत हेतु एवं आटोमेशन हेतु	25-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested
705	RQ88651	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	C	For Overhauling of 220kV Bus-I Isolator No. 203	25-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
706	RQ88616	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	D	half yearly mtc of S/Stn equipments	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
707	RQ88702	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
708	RQ88617	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	D	half yearly mtc of S/Stn equipments	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
709	RQ88644	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	D	Half yearly mtc.	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
710	RQ88645	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	D	Half Yearly Mtc. Of sub station equipments .	20-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
711	RQ88641	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	D	Half Yearly Mtc. Of sub station equipments .	19-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
712	RQ88640	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	D	Half Yearly Mtc. Of sub station equipments .	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested
713	RQ88633	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	C	For Overhauling of 220kV Bus-I Isolator No. 249	18-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
714	RQ88642	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	C	To replace Bus Isolator No. 201 of Bus-I PT.	18-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
715	RQ88639	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	D	Half yearly mtc.	17-Apr-2022	08:00	17-Apr-2022	18:00		PLANNED	Requested
716	RQ88615	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	D	half yearly mtc	16-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
717	RQ88636	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	D	Half Yearly Mtc. Of sub station equipments .	12-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
718	RQ88607	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	C	उपकेन्द्र के स्वचालित हेतु	11-Apr-2022	08:00	16-Apr-2022	18:00		PLANNED	Requested
719	RQ88632	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	C	For Overhauling of 220kV Bus-I Isolator No. 243	11-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
720	RQ88624	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	D	Yearly Mtc.	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
721	RQ88625	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	D	Quarterly mtc.	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
722	RQ88707	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For maintenance Work & tree trimming	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
723	RQ88599	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-2	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	07-Apr-2022	10:00	07-Apr-2022	18:00		PLANNED	Requested
724	RQ88623	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	D	Yearly Mtc.	07-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
725	RQ88598	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-1	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	06-Apr-2022	10:00	06-Apr-2022	18:00		PLANNED	Requested
726	RQ88622	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	Yearly Mtc.	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
727	RQ88619	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	D	Pre monsoon Maintenance	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
728	RQ88614	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	D	half yearly mtc of S/Stn equipments	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
729	RQ88601	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	05-Apr-2022	10:00	05-Apr-2022	18:00		PLANNED	Requested
730	RQ88618	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	D	Overhauling works.	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
731	RQ88620	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	D	Half Yearly Mtc. Of sub station equipments .	05-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
732	RQ88621	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	D	For replacing Y phase due to High Tan Delta Value	05-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested

733	RQ88600	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	04-Apr-2022	10:00	04-Apr-2022	18:00		PLANNED	Requested
734	RQ88610	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-2	C	For Overhauling of 220kV Bus-I Isolator No. 211	04-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
735	RQ88708	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For Automation work at dadri end	04-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
736	RQ88608	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	उपकेन्द्र के स्वचालित हेतु	04-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested
737	RQ88596	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	D	Half Yearly Mtc. Of Line and Sub-Station Equipment	01-Apr-2022	08:00	03-Apr-2022	18:00		PLANNED	Requested
738	RQ87914	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	For Routine Bay maintenance	26-Apr-2022	10:00	26-Apr-2022	18:00		PLANNED	Requested
739	RQ87924	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	D	Lopping chopping of trees in line corridor	25-Apr-2022	09:00	29-Apr-2022	18:00		PLANNED	Requested
740	RQ88323	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	20-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
741	RQ87923	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	D	Lopping chopping of trees in line corridor	18-Apr-2022	09:00	22-Apr-2022	18:00		PLANNED	Requested
742	RQ88324	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2	D	FOR AMP OF LINE BAY EQUIPMENTS	18-Apr-2022	08:00	19-Apr-2022	18:00		PLANNED	Requested
743	RQ87922	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	D	Lopping chopping of trees, jumper tightening	15-Apr-2022	09:00	16-Apr-2022	18:00		PLANNED	Requested
744	RQ88326	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	11-Apr-2022	08:00	12-Apr-2022	18:00		PLANNED	Requested
745	RQ88328	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	08-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested
746	RQ88135	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	D	Testing of CT	07-Apr-2022	09:00	07-Apr-2022	14:00		PLANNED	Requested
747	RQ88327	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	06-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
748	RQ87916	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAP(NP)-SIMBHOLI(UP) (UP) CKT-1	D	jumper tighting and conductor repairing	05-Apr-2022	09:00	06-Apr-2022	18:00	There will be NO supply interruption during this shutdown period	PLANNED	Requested
749	RQ87904	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	C	Replacement of Defective Distance Protection Relay Panel	05-Apr-2022	09:00	06-Apr-2022	18:00		PLANNED	Requested
750	RQ88325	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	04-Apr-2022	08:00	05-Apr-2022	18:00		PLANNED	Requested
751	RQ88139	OCC_193	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17213C) by OEM.	26-Apr-2022	10:00	30-Apr-2022	17:00	Shutdown of bay is required.	PLANNED	Requested
752	RQ88138	OCC_193	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17209C) by OEM.	05-Apr-2022	10:00	09-Apr-2022	17:00		PLANNED	Requested
753	RQ88110	OCC_193	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	D	General Maintenance works, Tree Trimming, Jumper Tighning & cleaning	02-Apr-2022	09:30	02-Apr-2022	14:00		PLANNED	Requested
754	RQ88140	OCC_193	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17208C) by OEM.	01-Apr-2022	10:00	04-Apr-2022	17:00	Shutdown of bay is required.	PLANNED	Requested
755	RQ88109	OCC_193	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	D	General Maintenance works, Tree Trimming, Tan delta, Jumper Tighning & cleaning	01-Apr-2022	09:30	01-Apr-2022	14:00		PLANNED	Requested
756	RQ88313	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	26-Apr-2022	09:00	26-Apr-2022	13:00		PLANNED	Requested
757	RQ88706	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	D	Quartly maintenance work and Testing of Equipment	22-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
758	RQ88714	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	D	Quartly maintenance work and Testing of Equipment	18-Apr-2022	08:00	18-Apr-2022	18:00		PLANNED	Requested
759	RQ88334	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	D	AMP of Line bay Equipment's at Kankroli End	11-Apr-2022	09:00	11-Apr-2022	13:00		PLANNED	Requested
760	RQ88317	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZAIIPUR(RS) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	11-Apr-2022	08:00	11-Apr-2022	18:00		PLANNED	Requested
761	RQ88315	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	FOR AMP OF LINE BAY EQUIPMENTS	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested

762	RQ88314	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	06-Apr-2022	08:00	06-Apr-2022	18:00		PLANNED	Requested
763	RQ88316	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	04-Apr-2022	08:00	04-Apr-2022	18:00		PLANNED	Requested
764	RQ88318	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	01-Apr-2022	08:00	01-Apr-2022	18:00		PLANNED	Requested
765	RQ88149	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	D	To take 25 MVAR Line Reactor installed at NHPC Dhauilganga In Service for AMP work	25-Apr-2022	15:00	25-Apr-2022	16:00		PLANNED	Requested
766	RQ88145	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	D	To take 25 MVAR Non - Switchable Line Reactor installed at NHPC Dhauilganga In Service for AMP work	25-Apr-2022	10:00	25-Apr-2022	11:00		PLANNED	Requested
767	RQ88039	OCC_193	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	C	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	25-Apr-2022	08:00	27-Apr-2022	18:00	Line Shut down Required	PLANNED	Requested
768	RQ88223	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	23-Apr-2022	09:00	23-Apr-2022	18:00		PLANNED	Requested
769	RQ88143	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	D	For Firmware Upgradation of Relay	20-Apr-2022	10:00	20-Apr-2022	12:00		PLANNED	Requested
770	RQ88142	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH) - PITHORAGARH(PG) (PG) CKT-1	D	For Firmware Upgradation of Relay	19-Apr-2022	10:00	19-Apr-2022	12:00		PLANNED	Requested
771	RQ88881	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	For AMP works & rectification works of bent peak at location no. 3 & 24.	15-Apr-2022	09:00	16-Apr-2022	18:00		PLANNED	Requested
772	RQ88880	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	For AMP works & rectification works of bent peak at location no. 3 & 24.	15-Apr-2022	09:00	16-Apr-2022	18:00		PLANNED	Requested
773	RQ88252	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	Maintenance work such as refixing Cond. VD, Arcing horn and Grading ring and other ckt 220 kV Anta-Bhilwara ckt-I in Non Auto- mode.	13-Apr-2022	09:00	13-Apr-2022	18:00		PLANNED	Requested
774	RQ88251	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	Maintenance work such as refixing Cond. VD, Arcing horn and Grading ring and other ckt 220 kV Anta-Bhilwara ckt-II in Non Auto- mode.	12-Apr-2022	09:00	12-Apr-2022	18:00		PLANNED	Requested
775	RQ88878	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	For repair and rectification work of tower at location No. 131	11-Apr-2022	09:00	14-Apr-2022	18:00		PLANNED	Requested
776	RQ88879	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	For repair and rectification work of tower at location No. 131	11-Apr-2022	09:00	14-Apr-2022	18:00		PLANNED	Requested
777	RQ88602	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	09-Apr-2022	10:00	09-Apr-2022	18:00		PLANNED	Requested
778	RQ88603	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	08-Apr-2022	10:00	08-Apr-2022	18:00		PLANNED	Requested
779	RQ88320	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	06-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
780	RQ88239	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	For replacement of faulty insulator string with new one insulator strings at loc no 294 and other maintenance work	05-Apr-2022	09:00	05-Apr-2022	18:00	AMP for summer preparation	PLANNED	Requested
781	RQ88226	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	D	For LA orientation rectification at Kanpur	05-Apr-2022	09:00	05-Apr-2022	18:00		PLANNED	Requested
782	RQ88332	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	05-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
783	RQ88331	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	05-Apr-2022	08:00	14-Apr-2022	18:00		PLANNED	Requested
784	RQ88889	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	C	Rectification of SF6 leakage in Bay 204.	04-Apr-2022	10:00	08-Apr-2022	18:00		PLANNED	Requested
785	RQ88890	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	C	Rectification of SF6 leakage in Bay 204.	04-Apr-2022	10:00	08-Apr-2022	18:00		PLANNED	Requested
786	RQ88218	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	D	Fixing of new jumper at Loc-12 and jumper tightening work	04-Apr-2022	09:00	04-Apr-2022	18:00		PLANNED	Requested
787	RQ88038	OCC_193	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	C	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	04-Apr-2022	08:00	06-Apr-2022	18:00	Line Shut down Required	PLANNED	Requested
788	RQ88217	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	D	For jumper tightening work, fixing of PG clamp at Loc 10, 11. and Relay testing work	02-Apr-2022	09:00	02-Apr-2022	18:00		PLANNED	Requested

789	RQ88847	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1	D	For replacement of Flashover Polymer Insulator on Tower No 59.	01-Apr-2022	10:00	01-Apr-2022	15:00		PLANNED	Requested	
790	RQ88841	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	D	For rectification of damaged peak at tower loc no. 309	01-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested	
791	RQ88840	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	D	For rectification of damaged peak at tower loc no. 309	01-Apr-2022	08:00	02-Apr-2022	18:00		PLANNED	Requested	
792	RQ88319	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	FOR AMP OF LINE BAY EQUIPMENTS	13-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
793	RQ88208	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	11-Apr-2022	10:00	12-Apr-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Requested	
794	RQ88206	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04-Apr-2022	10:00	09-Apr-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Requested	
795	RQ88205	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Apr-2022	10:00	02-Apr-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Requested	
796	RQ88915	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01-Apr-2022	08:00	25-Apr-2022	18:00		PLANNED	Requested	
797	RQ88914	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	25-Apr-2022	18:00		PLANNED	Requested	
798	RQ88913	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	25-Apr-2022	18:00		PLANNED	Requested	
799	RQ88936	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
800	RQ88935	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
801	RQ88934	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested	
802	RQ88634	OCC_193	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	C	To replace 3 nos. 245 KV CTs between Bus Isolator No. 210 and extended Bus 220 Kv Bus Section II.	11-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
803	RQ87917	OCC_193	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	D	jumper tightening and conductor repairing	07-Apr-2022	09:00	08-Apr-2022	18:00	There will be NO supply interruption during this shutdown period	PLANNED	Requested	
804	RQ87898	OCC_193	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	06-Apr-2022	10:00	08-Apr-2022	16:00		PLANNED	Requested	
805	RQ87897	OCC_193	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	06-Apr-2022	10:00	08-Apr-2022	16:00		PLANNED	Requested	
806	RQ88701	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	C	For earthwire replacement work	04-Apr-2022	08:00	13-Apr-2022	18:00		PLANNED	Requested	
807	RQ88755	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	Line/bay maintenance work	02-Apr-2022	17:00	02-Apr-2022	23:00		PLANNED	Requested	
808	RQ88754	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	Line/bay maintenance work	01-Apr-2022	17:00	01-Apr-2022	23:00		PLANNED	Requested	

809	RQ88752	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	Line/bay maintenance work	02-Apr-2022	17:00	02-Apr-2022	23:00		PLANNED	Requested
810	RQ88753	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	Line/bay maintenance work	01-Apr-2022	17:00	01-Apr-2022	23:00		PLANNED	Requested
811	RQ88937	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01-Apr-2022	07:00	30-Apr-2022	18:00		PLANNED	Requested
812	RQ88122	OCC_193	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	D	AMP Works	29-Apr-2022	10:00	29-Apr-2022	18:00		PLANNED	Requested
813	RQ88764	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	29-Apr-2022	08:00	29-Apr-2022	18:00		PLANNED	Requested
814	RQ88770	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20589B Isolator By DTL	29-Apr-2022	08:00	29-Apr-2022	18:00		PLANNED	Requested
815	RQ88121	OCC_193	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	D	AMP Works	28-Apr-2022	10:00	28-Apr-2022	18:00		PLANNED	Requested
816	RQ88763	OCC_193	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	28-Apr-2022	08:00	28-Apr-2022	18:00		PLANNED	Requested
817	RQ88766	OCC_193	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For Busbar Bay unit Retrofitment	27-Apr-2022	08:00	27-Apr-2022	18:00		PLANNED	Requested
818	RQ88765	OCC_193	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	26-Apr-2022	08:00	26-Apr-2022	18:00		PLANNED	Requested
819	RQ88769	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	Retrofitment of existing 20589B Isolator By DTL	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
820	RQ88564	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	D	For the erection work of 220 kV Bay under Substation extension package SS-57	21-Apr-2022	08:00	22-Apr-2022	18:00		PLANNED	Requested
821	RQ88563	OCC_193	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	D	For the erection work of 220 kV Bay under Substation extension package SS-57	19-Apr-2022	08:00	20-Apr-2022	18:00		PLANNED	Requested
822	RQ88144	OCC_193	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	D	AMP Works	12-Apr-2022	10:00	12-Apr-2022	18:00		PLANNED	Requested
823	RQ88887	OCC_193	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	D	Rectification of SF6 leakage in Bay 204.	09-Apr-2022	10:00	09-Apr-2022	18:00		PLANNED	Requested
824	RQ88886	OCC_193	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	D	Rectification of SF6 leakage in Bay 204.	09-Apr-2022	10:00	09-Apr-2022	18:00		PLANNED	Requested
825	RQ88578	OCC_193	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	C	FOR DROPPER CONNECTION FROM BUS2 TO ICT2 JACK BUS	08-Apr-2022	18:00	11-Apr-2022	04:00	from 1800 hrs to 0400 hrs daily basis.	PLANNED	Requested
826	RQ88768	OCC_193	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	AMP WORK	08-Apr-2022	08:00	08-Apr-2022	18:00		PLANNED	Requested
827	RQ88767	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	AMP WORK	07-Apr-2022	08:00	07-Apr-2022	18:00		PLANNED	Requested
828	RQ88577	OCC_193	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	C	FOR REMAINING CONSTRUCTION WORK	04-Apr-2022	18:00	07-Apr-2022	04:00	from 1800 hrs to 0400 hrs daily basis.	PLANNED	Requested
829	RQ88557	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	C	For NEW 220 KV SLAOR BAYS/CT IN PHASE -2	02-Apr-2022	17:00	03-Apr-2022	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S	PLANNED	Requested
830	RQ88559	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	C	For NEW 220 KV SLAOR BAYS/CT IN PHASE -2	02-Apr-2022	17:00	03-Apr-2022	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S	PLANNED	Requested
831	RQ88558	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	C	For NEW 220 KV SLAOR BAYS/CT IN PHASE -2	01-Apr-2022	17:00	02-Apr-2022	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S	PLANNED	Requested
832	RQ88560	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	C	For NEW 220 KV SLAOR BAYS/CT IN PHASE -2	01-Apr-2022	17:00	02-Apr-2022	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S	PLANNED	Requested
833	RQ88043	OCC_193	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Annual checking of Main Bus 1 Isolator of Bay	27-Apr-2022	08:00	27-Apr-2022	18:00	Bus Shutdown required	PLANNED	Requested
834	RQ88042	OCC_193	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	25-Apr-2022	08:00	26-Apr-2022	18:00	Bus Shutdown required	PLANNED	Requested
835	RQ88041	OCC_193	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Annual checking of Main Bus 1 Isolator of Bay	06-Apr-2022	08:00	06-Apr-2022	18:00	Bus Shutdown required	PLANNED	Requested
836	RQ88040	OCC_193	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	04-Apr-2022	08:00	05-Apr-2022	18:00	Main Bus 2 shutdown required	PLANNED	Requested
837	RQ88291	OCC_193	indigrd_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 2	D	AMP Works	20-Apr-2022	08:00	20-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
838	RQ88290	OCC_193	indigrd_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 1	D	AMP Works	19-Apr-2022	08:00	19-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
839	RQ88699	OCC_193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	D	Line Patrolling and Maintenance	21-Apr-2022	08:00	21-Apr-2022	18:00		PLANNED	Requested
840	RQ88838	OCC_193	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	D	AMP work	24-Apr-2022	10:00	24-Apr-2022	17:00		PLANNED	Requested
841	RQ88277	OCC_193	cpcc3_sd	BUS	132 KV SITARGANJ(PTCUL) - BUS 1	D	AMP Works	01-Apr-2022	10:00	01-Apr-2022	18:00	Shutdown requested for 24.03.2022	PLANNED	Requested
842	RQ88288	OCC_193	indigrd_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	D	AMP Works	27-Apr-2022	08:00	27-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
843	RQ88289	OCC_193	indigrd_sd	BAY	208 BUS COUPLER BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AND 220 KV SOHNA ROAD (GPTL) - BUS 2 AT 220 KV SOHNA ROAD (GPTL) (GPTL)	D	AMP Works	26-Apr-2022	08:00	26-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested
844	RQ88286	OCC_193	indigrd_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	D	AMP Works	25-Apr-2022	08:00	25-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested

845	RQ88287	OCC_193	indigrid_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	D	AMP Works	20-Apr-2022	08:00	20-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
846	RQ88285	OCC_193	indigrid_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	D	AMP Works	19-Apr-2022	08:00	19-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
847	RQ88284	OCC_193	indigrid_sd	BAY	206 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-2 (GPTL) AT SOHNA ROAD(GPTL)	D	AMP Works	12-Apr-2022	08:00	12-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
848	RQ88283	OCC_193	indigrid_sd	BAY	210 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-1 (GPTL) AT SOHNA ROAD (GPTL)	D	AMP Works	11-Apr-2022	08:00	11-Apr-2022	20:00	Annual Maintenance Works	PLANNED	Requested	
849	RQ88802	OCC_193	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	25-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
850	RQ88831	OCC_193	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	C	ABB BREAKER OVERHAULLING	23-Apr-2022	08:00	29-Apr-2022	18:00		PLANNED	Requested	
851	RQ88116	OCC_193	slcdv_sd	BAY	218 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 (POWERGRID) AT 220 KV MANDOLA(PG)	C	Complete overhauling of its 220KV CGL make Circuit Breaker (Sr. No.- 17214C) by OEM.	21-Apr-2022	10:00	24-Apr-2022	17:00		PLANNED	Requested	
852	RQ88801	OCC_193	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	18-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested	
853	RQ88117	OCC_193	slcdv_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)	C	Complete overhauling of its 220KV CGL make Circuit Breaker (Sr. No.- 17212C) by OEM.	16-Apr-2022	10:00	19-Apr-2022	17:00		PLANNED	Requested	
854	RQ88118	OCC_193	slcdv_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	C	Complete overhauling of its 220KV CGL make Circuit Breaker (Sr. No.- 17207C) by OEM.	11-Apr-2022	10:00	14-Apr-2022	17:00		PLANNED	Requested	
855	RQ88800	OCC_193	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	01-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
856	RQ88837	OCC_193	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	Automation of Substation	18-Apr-2022	08:00	23-Apr-2022	18:00		PLANNED	Requested	
857	RQ88782	OCC_193	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR- BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	C	FOR FIREWALL INSTALLATION WORK IN FSC PLATFORM	16-Apr-2022	08:00	30-Apr-2022	18:00		PLANNED	Requested	
858	RQ88870	OCC_193	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	D	For replacement of controller cards.	06-Apr-2022	10:00	06-Apr-2022	15:00		PLANNED	Requested	
859	RQ88141	OCC_193	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	C	Overhauling of Bypass Circuit Breakers BBR1 & BBR2	04-Apr-2022	10:00	15-Apr-2022	18:00		PLANNED	Requested	
860	RQ88775	OCC_193	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	D	For AMP work	04-Apr-2022	08:00	09-Apr-2022	18:00		PLANNED	Requested	
861	RQ88150	OCC_193	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR- LUCKNOW_1 (PG) CKT-3 AT LUCKNOW_1(PG)	D	AMP Works	03-Apr-2022	10:00	03-Apr-2022	18:00		PLANNED	Requested	
862	RQ88280	OCC_193	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	C	Overhauling of Bypass Circuit Breakers BBR1 & BBR2	01-Apr-2022	10:00	12-Apr-2022	18:00	Shutdown requested from 24.03.2022 to 04.04.2022	PLANNED	Requested	

863	RQ88781	OCC_193	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	C	FOR FIREWALL INSTALLATION WORK IN FSC PLATFORM	01-Apr-2022	08:00	15-Apr-2022	18:00			PLANNED	Requested	
-----	---------	---------	----------	-----	---	---	--	-------------	-------	-------------	-------	--	--	---------	-----------	--