



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2022/3811-3852

दिनांक: 24.05.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप-समिति की 195<sup>वीं</sup> बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

**Subject:** Outage programme approved in 195<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 23.05.2022 एवं 24.05.2022 में आयोजित प्रचालन समन्वय उप-समिति की 195<sup>वीं</sup> बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 195<sup>th</sup> OCC meeting held on 23.05.2022 & 24.05.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

**Encls:** As above

  
(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 195th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks	
1	RQ94130	OCC_195	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	Planned Outage of Gas Turbine-3 Minor Inspection (12000 VOH)	06/Jun/2022	00:00	12/Jun/2022	00:00	GT3 Minor Inspection A Type (12000 VOH) to be carried out as per OEM recommendation	PLANNED	Rejected						deferred to sept.
2	RQ94413	OCC_195	ntpcncr_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	NTPC	C	FGD Commissioning as per MOEF Target	01/Jun/2022	00:00	10/Jun/2022	18:00	10 days s/d required in May 22: from 20-25 th may any time	PLANNED	Rejected						Not Approved in LGBR/cannot be given due to high demand
3	RQ94111	OCC_195	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 1	NTPC	C	Boiler + Turbine+ RLA of turbine components+ Generator	11/Jun/2022	00:00	15/Jul/2022	23:00		PLANNED	Rejected						Not Approved in LGBR/deferred to sept.

4	RQ94110	OCC_195	ntpcncr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	11/Jun/2022	00:00	20/Jul/2022	23:59	Poor Unit operating condition	PLANNED	Rejected						OCC forum has Rejected the planned shutdown request by NTPC. However, NTPC has expressed its inability to run the machine further and stated that this shutdown may be considered as forced shutdown because of deteriorating condition of turbine and other condensor tube etc. So accordingly OCC forum noted their statement.
5	RQ94109	OCC_195	ntpcncr_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	WHRB-2: Mandatory Boiler license renewal	03/Jun/2022	00:00	03/Jun/2022	23:59		PLANNED	Approved	03-Jun-22	00:00	03-Jun-22	23:59		
6	RQ94097	OCC_195	meja_sd	GENERATING UNIT	660 MW MEJA TPS - UNIT 1	UPPTCL ,NTPC	C	BOILER LICENSE RENEWAL	01/Jun/2022	00:00	04/Jun/2022	23:59	HYDRO TEST FOR RENEWAL	PLANNED	Rejected						Consent of power management cell of UP is required.
7	RQ94108	OCC_195	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance	05/Jun/2022	09:00	05/Jul/2022	00:00		PLANNED	Approved	05-Jun-22	09:00	30-Jun-22	00:00	may be given subject to revival of unit-2. Further, if s/d taken then unit-3 to be revived before 30th June. THDC has informed that there will be no peaking loss	
8	RQ94173	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Rejected						May be availed after high hydro season oct/nov

9	RQ94174	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Rejected					May be availed after high hydro season oct/nov
10	RQ94366	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
11	RQ94365	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
12	RQ94367	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
13	RQ94368	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
14	RQ94170	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
15	RQ94169	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.

16	RQ94171	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
17	RQ94172	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected					May be availed in Oct/Nov after NR Peak demand season.
18	RQ93937	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	REPLACEMENT of CIRCUIT BREAKER CONTROL CABLE FROM KIOSK TO Line reactor CB - MB	29/Jun/2022	10:00	29/Jun/2022	14:00	The breaker control cable used for circuit breaker control & supervision purpose found low megger value and number of times DC earth fault also observed in the 220 Volt DC source - 1 , the spare core available all has been used. Hence cable need to be replaced for	PLANNED	Approved	29-Jun-22	10:00	29-Jun-22	14:00	ATC Curtailment of 200 MW. Subjected to WRPC approval

19	RQ94334	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	08:00	30-Jun-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC approval
20	RQ93947	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	FOR NHAI diversion work	15/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Rejected					Request deferred to august due to NR peak demand.
21	RQ94199	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	AMP work	14/Jun/2022	09:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	09:00	14-Jun-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval
22	RQ94346	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work by WR2	13/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	20-Jun-22	18:00	Subjected to WRPC approval
23	RQ94347	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	FOR SUMMER PREPAREDNESS WORK. A/R off of 765KV Satna-Gwalior & 765KV Gwalior-Orai lines and Dia to be kept open at Both ends by WR2	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	ATC Curtailment of 2450 MW. Subjected to WRPC approval. No other s/d in wr-nr and er-nr corridor
24	RQ94350	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R off of 765KV Satna-Gwalior and 765KV Gwalior-Orai to facilitate summer preparedness work in 765kv Orai - satna Ckt I by WR2	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	Subjected to WRPC approval
25	RQ94351	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196 by ER1	09/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	10-Jun-22	18:00	Subjected to ERPC approval

26	RQ94345	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 1 and Dia to be kept open at Both ends by WR2	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	08-Jun-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval
27	RQ94348	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai to facilitate summer preparedness work by WR2	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	Subjected to WRPC approval
28	RQ94349	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai to facilitate summer preparedness work by WR2	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected					duplicate entry
29	RQ94344	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work by WR2	05/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	12-Jun-22	18:00	Subjected to WRPC approval
30	RQ94123	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	For Line AMP Works. Dia to be kept open at Both ends	04/Jun/2022	08:00	04/Jun/2022	18:00	S/D requested by WR-2	PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	18:00	ATC Curtailment of 450 MW. Subjected to WRPC approval
31	RQ94342	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval

32	RQ94341	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. Also Spare Reactor rotation at Jabalpur PS end before 6 months as per CEA guidelines. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2.	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval
33	RQ94343	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	A/R off on Ckt 2 to facilitate LINE AMP FOR ATTENDING SD NATURE DEFECTS in Ckt 1 by WR2	02/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	03-Jun-22	18:00	Subjected to WRPC approval
34	RQ94332	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	AMP work and Firm upgradation work	01/Jun/2022	09:00	01/Jun/2022	14:00		PLANNED	Approved	01-Jun-22	09:00	01-Jun-22	14:00	Subjected to ERPC approval
35	RQ94340	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R to be kept in non auto mode For OPGW stringing under live line condition (By WR2)	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	Subjected to WRPC approval
36	RQ93998	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jun/2022	08:00	30/Jun/2022	18:30	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:30	Subjected to WRPC approval
37	RQ93999	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jun/2022	08:00	30/Jun/2022	18:30	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:30	Subjected to WRPC approval



38	RQ94000	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Jun/2022	08:00	30/Jun/2022	18:30	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:30	subject to furnishing of power order details. ATC will be curtailed accordingly. Subjected to WRPC approval
39	RQ94355	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	For replacement of flashed insulator by ER1	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	08:00	27-Jun-22	18:00	Subjected to ERPC approval
40	RQ94354	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	A/R off on CKT 1 TO FACILITATE SD OF CKT 2 by ER1	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	08:00	27-Jun-22	18:00	Subjected to ERPC approval
41	RQ94352	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	For replacement of flashed insulator by ER1	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Approved	26-Jun-22	08:00	26-Jun-22	18:00	Subjected to ERPC approval
42	RQ94353	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	A/R off on CKT 2 TO FACILITATE SD OF CKT 1 by ER1	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Approved	26-Jun-22	08:00	26-Jun-22	18:00	Subjected to ERPC approval
43	RQ93986	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	22/Jun/2022	08:00	22/Jun/2022	18:00	Rectification/replacement of CC ring and G-Ring at various locations.	PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	powergrid has requested outage for one day for line maintenance work

44	RQ94357	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Transmission line Diversion work due to RVNL by ER1	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Rejected						May avail shutdown in Sept second fortnight.
45	RQ94358	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Transmission line Diversion work due to RVNL by ER1	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Rejected						May avail shutdown in Sept second fortnight.
46	RQ94229	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	AMP work	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00		
47	RQ94356	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	A/R into non auto mode	
48	RQ93987	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	10/Jun/2022	08:00	26/Jun/2022	19:00	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	PLANNED	Approved	10-Jun-22	08:00	26-Jun-22	19:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to WRPC approval.	
49	RQ93988	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	C	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	10/Jun/2022	08:00	26/Jun/2022	19:00	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	PLANNED	Approved	10-Jun-22	08:00	26-Jun-22	19:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to WRPC approval.	

50	RQ94045	OCC_195	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan	03/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	09-Jun-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to WRPC approval.
51	RQ94168	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to construction of rail network of Jawaharpur Thermal Power Plant	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Rejected					may plan the same during lean NR demand period and along with unit outage at Rihand.
52	RQ94167	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to construction of rail network of Jawaharpur Thermal Power Plant	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Rejected					may plan the same during lean NR demand period and along with unit outage at Rihand.
53	RQ93936	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	HOTSPARE CHANGE OVER OF L/R	28/Jun/2022	10:00	28/Jun/2022	12:00		PLANNED	Approved	28-Jun-22	10:00	28-Jun-22	12:00	Spare changeover work of L/R to be clubbed with Line AMP work if due
54	RQ94228	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
55	RQ94285	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To take in service- Non Switchable 765KV Line Reactor at 765 Bareilly (PG) for AMP work	25/Jun/2022	17:30	25/Jun/2022	18:00		PLANNED	Approved					To be clubbed with sl 54

56	RQ94284	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To take out of service- Non Switchable 765KV Line Reactor at 765 Bareilly (PG) for AMP work	25/Jun/2022	10:00	25/Jun/2022	10:30		PLANNED	Approved						To be clubbed with sl 54
57	RQ93938	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	LINE BAY EQUIPMENTS & LR AMP WORK	24/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Approved	24-Jun-22	08:00	24-Jun-22	18:00		
58	RQ93940	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	LINE BAY EQUIPMENTS AMP WORK	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved						May avail in first week of June, before start of paddy season in Punjab.
59	RQ94202	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Shut down required for OPGW connection from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jun/2022	10:00	22/Jun/2022	14:00		PLANNED	Approved	22-Jun-22	10:00	22-Jun-22	14:00		
60	RQ93939	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) CKT-1	POWER GRID	D	LINE BAY EQUIPMENTS AMP WORK	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00		
61	RQ93952	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	13/Jun/2022	07:00	13/Jun/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	13-Jun-22	07:00	13-Jun-22	18:00		ATC Curtailment of 200 MW.
62	RQ94337	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	10/Jun/2022	08:00	19/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	19-Jun-22	18:00		

63	RQ94364	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	D	Construction of 765kV LILO Line(under PMSTL TBCB project)	10/Jun/2022	08:00	11/Jun/2022	18:00	Span :LO 14/0-15/0 & LI 17/0 - 18/0 stringing work	PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	
64	RQ93951	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	08/Jun/2022	07:00	08/Jun/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	08-Jun-22	07:00	08-Jun-22	18:00	ATC Curtailment of 200 MW.
65	RQ94175	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
66	RQ93946	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRAJHATIKARA (PG) CKT-1	POWER GRID	C	For diversion work due to infringement of alignment of NCRTC	06/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Rejected					May plan the same during lean NR demand period.
67	RQ94333	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Firmware upgradation work.	02/Jun/2022	09:00	02/Jun/2022	12:00		PLANNED	Approved	02-Jun-22	09:00	02-Jun-22	12:00	
68	RQ93945	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	01/Jun/2022	08:00	01/Jun/2022	18:00	Jumper rectification work at Loc 223.S/D may be availed in last month of may	PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	powergrid has requested outage for one day for line maintenance work
69	RQ94201	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	

70	RQ94200	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	
71	RQ93948	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	FOR Northern Railway diversion work	01/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	09-Jun-22	18:00	S/D to be only availed if line can be revived by 09.06.2022.
72	RQ94331	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Actual S/D required from 24.05.22 to 25.05.22 for rectification of S/D nature defects.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	02-Jun-22	18:00	
73	RQ93989	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	
74	RQ93889	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	D	A/R tesing of Main Bay-1 protection relays & Tie Bay-2 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara D line(Proposed as 765kV Unnao-Obra C LILO line in future).	12/Jun/2022	08:00	15/Jun/2022	18:00	Due to S/D of 765 kV Unnao - Anpara D Line(Proposed as 765kV Unnao-Obra C LILO line in future) power will be flow through 765 kV Unnao - Anpara C Line in this period at 765 kV S/s Unnao.	PLANNED	Rejected					

75	RQ93933	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,F BTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	11/Jun/2022	15:00	14/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	17:00	14-Jun-22	23:00	May be availed after 17:00 Hrs
76	RQ93932	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,F BTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	07/Jun/2022	15:00	10/Jun/2022	23:00		PLANNED	Approved	07-Jun-22	17:00	10-Jun-22	23:00	May be availed after 17:00 Hrs
77	RQ93935	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Installation of Bird Diverters	10/Jun/2022	15:00	20/Jun/2022	23:00	Other ckt will be in Non auto mode.	PLANNED	Approved	10-Jun-22	17:00	20-Jun-22	23:00	May be availed after 17:00 Hrs
78	RQ93942	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	06/Jun/2022	15:00	09/Jun/2022	23:00	along with L/R	PLANNED	Approved	06-Jun-22	17:00	09-Jun-22	23:00	May be availed after 17:00 Hrs
79	RQ93941	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	02/Jun/2022	15:00	05/Jun/2022	23:00	along with L/R	PLANNED	Approved	02-Jun-22	17:00	05-Jun-22	23:00	May be availed after 17:00 Hrs
80	RQ93934	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Installation of Bird Diverters	01/Jun/2022	15:00	09/Jun/2022	23:00	Other ckt will be in Non auto mode.S/dD may be availed in last month of May.	PLANNED	Approved	01-Jun-22	17:00	09-Jun-22	23:00	May be availed after 17:00 Hrs

81	RQ93944	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Isolator Alingment reactification, SIEMENS breaker limb bellow installation, Equioment testing , Ganatry V string installation.Reacto r testing (Line iso, reactor iso icluding Spare iso, Dropper jumper bay isol)	10/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	14-Jun-22	18:00	
82	RQ93943	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Isolator Alingment reactification, SIEMENS breaker limb bellow installation, Equioment testing , Ganatry V string installation.Reacto r testing (Line iso, reactor iso icluding Spare iso, Dropper jumper bay isol)	06/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	09-Jun-22	18:00	
83	RQ93890	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara C line.	08/Jun/2022	08:00	11/Jun/2022	18:00	"Due to S/D of 765 kV Unnao - Anpara C Line power will be flow through 765 kV Unnao - Anpara D Line(Proposed as 765kV Unnao-Obra C LILo line in future) in this period at 765 kV S/s Unnao. "	PLANNED	Approved	08-Jun-22	08:00	11-Jun-22	18:00	shutdown will be facilitated after revival of Anpara D- Unnao line



84	RQ93949	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR NCRTC diversion work	01/Jun/2022	08:00	30/Jun/2022	18:00	Ajmer-Phagi-2 ckt will be in non auto mode	PLANNED	Approved	21-Jun-22	08:00	21-Jun-22	18:00	powergrid has requested outage for one day for line maintenance work
85	RQ93950	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR NCRTC diversion work	01/Jun/2022	08:00	30/Jun/2022	18:00	Ajmer-Phagi-1 ckt will be in non auto mode	PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	powergrid has requested outage for one day for line maintenance work
86	RQ93963	OCC_195	cpcc1_sd	BUS	765 KV FATEHGARH II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA	23/Jun/2022	15:00	27/Jun/2022	23:00		PLANNED	Approved	23-Jun-22	17:00	27-Jun-22	23:00	May be availed after 17:00 Hrs
87	RQ93962	OCC_195	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	JUMPERING & BAY EXTENSION WORK BY M/S TECHNO	21/Jun/2022	15:00	21/Jun/2022	23:00		PLANNED	Approved	21-Jun-22	17:00	21-Jun-22	23:00	May be availed after 17:00 Hrs
88	RQ93961	OCC_195	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	JUMPERING & BAY EXTENSION WORK BY M/S TECHNO	20/Jun/2022	15:00	20/Jun/2022	23:00		PLANNED	Approved	20-Jun-22	17:00	20-Jun-22	23:00	May be availed after 17:00 Hrs
89	RQ93959	OCC_195	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	18:00	
90	RQ94190	OCC_195	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	15/Jun/2022	10:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	10:00	15-Jun-22	18:00	
91	RQ94204	OCC_195	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	18:00	
92	RQ93960	OCC_195	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	02/Jun/2022	15:00	03/Jun/2022	23:00		PLANNED	Approved	02-Jun-22	17:00	03-Jun-22	23:00	May be availed after 17:00 Hrs

93	RQ94189	OCC_195	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	'Bus Bar Open( High resistance) issue rectification in 765KV Bus Bar 1 for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	18:00	
94	RQ93964	OCC_195	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA	01/Jun/2022	15:00	04/Jun/2022	23:00		PLANNED	Approved	01-Jun-22	17:00	04-Jun-22	23:00	May be availed after 17:00 Hrs
95	RQ93978	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare Reactor	19/Jun/2022	15:00	22/Jun/2022	23:00		PLANNED	Approved	19-Jun-22	17:00	22-Jun-22	23:00	May be availed after 17:00 Hrs
96	RQ93979	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare Reactor	15/Jun/2022	15:00	18/Jun/2022	23:00		PLANNED	Approved	15-Jun-22	17:00	18-Jun-22	23:00	May be availed after 17:00 Hrs
97	RQ93980	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00	
98	RQ93977	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING R-PHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
99	RQ94078	OCC_195	stuup_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	D	Relay, Tan delta and other Testing work	02/Jun/2022	09:00	02/Jun/2022	19:00		PLANNED	Approved	02-Jun-22	09:00	02-Jun-22	19:00	

100	RQ93973	OCC_195	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	FOR AMP WORK	15/Jun/2022	08:00	15/Jun/2022	18:00	LINE REACTOR IS SWITCHABLE	PLANNED	Approved						To be clubbed with sl 60
101	RQ93974	OCC_195	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	Replacement of Aircel & maintenance works	04/Jun/2022	15:00	04/Jun/2022	23:00		PLANNED	Approved	04-Jun-22	15:00	04-Jun-22	23:00	to be clubbed with Line outage work	
102	RQ93975	OCC_195	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	Replacement of Aircel & maintenance works	02/Jun/2022	17:00	02/Jun/2022	23:00		PLANNED	Approved	02-Jun-22	17:00	02-Jun-22	23:00	to be clubbed with Line outage work	
103	RQ94251	OCC_195	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP works	23/Jun/2022	10:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	10:00	23-Jun-22	18:00		
104	RQ94250	OCC_195	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP works	22/Jun/2022	10:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	10:00	22-Jun-22	18:00		

105	RQ93982	OCC_195	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	FOR AMP WORK	21/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	08:00	21-Jun-22	18:00	
106	RQ93981	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	
107	RQ94239	OCC_195	cpcc3_sd	BAY	718 MAIN BAY - 330 MVAR BUS REACTOR NO 3 AT 765 KV ORAI(PG)	POWER GRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	10:00	16-Jun-22	18:00	
108	RQ94051	OCC_195	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID ) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID )	POWER GRID	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
109	RQ94244	OCC_195	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	13/Jun/2022	10:00	14/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	14-Jun-22	18:00	

110	RQ94243	OCC_195	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP works	10/Jun/2022	10:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	10:00	11-Jun-22	18:00	
111	RQ94274	OCC_195	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	18:00	
112	RQ94429	OCC_195	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP works	09/Jun/2022	10:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	10:00	09-Jun-22	18:00	
113	RQ94748	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	08/Jun/2022	15:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	15:00	08-Jun-22	18:00	
114	RQ94277	OCC_195	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	08/Jun/2022	10:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	18:00	
115	RQ94242	OCC_195	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID )	POWER GRID	D	AMP works	08/Jun/2022	10:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	10:00	09-Jun-22	18:00	

116	RQ94747	OCC_195	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	08/Jun/2022	10:00	08/Jun/2022	12:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	12:00	
117	RQ93985	OCC_195	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
118	RQ94745	OCC_195	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	07/Jun/2022	15:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	15:00	07-Jun-22	18:00	
119	RQ94744	OCC_195	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	07/Jun/2022	10:00	07/Jun/2022	13:00		PLANNED	Approved	07-Jun-22	10:00	07-Jun-22	13:00	
120	RQ93984	OCC_195	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
121	RQ94742	OCC_195	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	06/Jun/2022	15:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	15:00	06-Jun-22	18:00	

122	RQ94740	OCC_195	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID )	POWER GRID	D	Testing and velidation of signal from New SCADA	06/Jun/2022	10:00	06/Jun/2022	13:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	13:00	
123	RQ94738	OCC_195	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID ) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID )	POWER GRID	D	Testing and velidation of signal from New SCADA	04/Jun/2022	15:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	15:00	04-Jun-22	18:00	
124	RQ94737	OCC_195	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID ) AT MEERUT (PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	04/Jun/2022	10:00	04/Jun/2022	13:00		PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	13:00	
125	RQ94735	OCC_195	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	03/Jun/2022	15:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	15:00	03-Jun-22	18:00	
126	RQ94241	OCC_195	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2( PG) (POWERGRID )	POWER GRID	D	AMP works	03/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	10:00	04-Jun-22	18:00	

127	RQ94734	OCC_195	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	03/Jun/2022	10:00	03/Jun/2022	13:00		PLANNED	Approved	03-Jun-22	10:00	03-Jun-22	13:00	
128	RQ93983	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00	
129	RQ94054	OCC_195	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00	
130	RQ94732	OCC_195	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	02/Jun/2022	15:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	15:00	02-Jun-22	18:00	
131	RQ94273	OCC_195	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	C	Attending SF6 Gas Leakage on R and Y Pole	02/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	10:00	03-Jun-22	18:00	
132	RQ94731	OCC_195	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	Testing and velidation of signal from New SCADA	02/Jun/2022	10:00	02/Jun/2022	13:00		PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	13:00	



133	RQ94730	OCC_195	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID ) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID )	POWER GRID	D	Testing and velidation of signal from New SCADA	01/Jun/2022	15:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	15:00	01-Jun-22	18:00	
134	RQ94729	OCC_195	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID ) AT MEERUT	POWER GRID	D	Testing and velidation of signal from New SCADA	01/Jun/2022	10:00	01/Jun/2022	13:00		PLANNED	Approved	01-Jun-22	10:00	01-Jun-22	13:00	
135	RQ94048	OCC_195	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	18:00	
136	RQ94057	OCC_195	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	
137	RQ94053	OCC_195	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPN L	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	

138	RQ94049	OCC_195	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	FOR Quarterly maintenance	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	
139	RQ94050	OCC_195	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
140	RQ94052	OCC_195	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	
141	RQ94056	OCC_195	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
142	RQ93897	OCC_195	stuup_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	16/Jun/2022	07:00	16/Jun/2022	13:00		PLANNED	Approved	16-Jun-22	07:00	16-Jun-22	13:00	

143	RQ93896	OCC_195	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	13/Jun/2022	07:00	13/Jun/2022	13:00		PLANNED	Approved	13-Jun-22	07:00	13-Jun-22	13:00	
144	RQ94359	OCC_195	sldcup_sd	BAY	709 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	09/Jun/2022	08:00	09/Jun/2022	16:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	16:00	
145	RQ93895	OCC_195	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	08/Jun/2022	07:00	08/Jun/2022	13:00		PLANNED	Approved	08-Jun-22	07:00	08-Jun-22	13:00	
146	RQ93894	OCC_195	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(U P) (UPPTCL)	UPPTCL	D	For maintenance and testing of bay equipments (Shutdown is approved in OCC-194 but will not be availed in May month as 703 is under shutdown)	05/Jun/2022	10:00	05/Jun/2022	13:00		PLANNED	Approved	05-Jun-22	10:00	05-Jun-22	13:00	
147	RQ94214	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP works	21/Jun/2022	10:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	10:00	21-Jun-22	18:00	ATC Curtailment of 400 MW

148	RQ94211	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	'Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T-Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	18:00	
149	RQ93956	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11/Jun/2022	15:00	14/Jun/2022	23:00		PLANNED	Approved	11-Jun-22	17:00	14-Jun-22	23:00	May be availed after 17:00 Hrs
150	RQ93957	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR AIRCELL REPLACEMENT IN ICT2 R-PHASE	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
151	RQ94212	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	'Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T-Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd	09/Jun/2022	10:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	10:00	09-Jun-22	18:00	
152	RQ93953	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	07/Jun/2022	15:00	10/Jun/2022	23:00		PLANNED	Approved	07-Jun-22	17:00	10-Jun-22	23:00	May be availed after 17:00 Hrs
153	RQ94222	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	Firmware upgradation in Backup Imp relay (Both HV and IV Side)	04/Jun/2022	10:00	04/Jun/2022	13:00		PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	13:00	
154	RQ93954	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	03/Jun/2022	15:00	06/Jun/2022	23:00		PLANNED	Approved	03-Jun-22	17:00	06-Jun-22	23:00	May be availed after 17:00 Hrs

155	RQ94223	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	Firmware upgradation in Backup Imp relay (Both HV and IV Side)	03/Jun/2022	10:00	03/Jun/2022	13:00		PLANNED	Approved	03-Jun-22	10:00	03-Jun-22	13:00	
156	RQ93958	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	C	FOR TAKING RPHASE TRANSFORMER UNIT IN SERVICE IN PLACE OF SPARE TRANSFORMER UNIT AT BHIWANI SS	01/Jun/2022	08:00	02/Jun/2022	18:00	S/D may be availed last month of may.	PLANNED	Approved	04-Jun-22	08:00	05-Jun-22	18:00	s/d may be availed on weekends
157	RQ93893	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For periodic testing and maintenance of transformer	21/Jun/2022	07:00	21/Jun/2022	11:00		PLANNED	Approved	21-Jun-22	07:00	21-Jun-22	11:00	
158	RQ93891	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For restoration/chargi ng of 500MVA ICT- 1 R Phase and testing of Spare Phase unit at 765kV Substation Fatehabad Agra. (At present Spare phase unit is charged as R Phase). We had approved shutdown in OCC- 194 for May month but we will not take shutdown at that time.	06/Jun/2022	09:00	07/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	09:00	07-Jun-22	18:00	
159	RQ93892	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2( UPC)	UPPTCL	D	For normalization the ICT-2 , B phase shall be charged in place of spare ICT and ICT-2 shall be charged for 4 hours on no load .	04/Jun/2022	08:00	04/Jun/2022	09:00		PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	09:00	

160	RQ94715	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jun/2022	11:15	28/Jun/2022	12:00	400 KV BAY 407 ALONG WITH LINE MANESAR-SOHNA ROAD CKT-2 at GIS MANESAR S/S	PLANNED	Approved	28-Jun-22	11:15	28-Jun-22	12:00	
161	RQ94714	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jun/2022	10:15	28/Jun/2022	11:00	400 KV BAY 406 ALONG WITH LINE MANESAR-SOHNA ROAD CKT-1 at GIS MANESAR S/S	PLANNED	Approved	28-Jun-22	10:15	28-Jun-22	11:00	
162	RQ94515	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	
163	RQ94240	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWER LINK	D	Relay Firmware upgradation work	28/Jun/2022	10:00	28/Jun/2022	13:00		PLANNED	Approved	28-Jun-22	10:00	28-Jun-22	13:00	
164	RQ94713	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	11:15	27/Jun/2022	12:00	400 KV BAY 403 ALONG WITH LINE MANESAR-NEEMRANA CKT-2 at GIS MANESAR S/S	PLANNED	Approved	27-Jun-22	11:15	27-Jun-22	12:00	
165	RQ94712	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	10:15	27/Jun/2022	11:00	400 KV BAY 402 ALONG WITH LINE MANESAR-NEEMRANA CKT-1 at GIS MANESAR S/S	PLANNED	Approved	27-Jun-22	10:15	27-Jun-22	11:00	

166	RQ94389	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP work	27/Jun/2022	09:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	09:00	27-Jun-22	18:00	
167	RQ94630	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-1	POWER GRID	D	For Line equipment AMP testing.	24/Jun/2022	09:00	24/Jun/2022	18:00	Kindly approve	PLANNED	Approved	24-Jun-22	09:00	24-Jun-22	18:00	
168	RQ94487	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	23/Jun/2022	08:00	23/Jun/2022	18:00	Rectification of g-ring/VD/arcng horn at 5 locations	PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
169	RQ94502	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
170	RQ94181	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For retrofit of 89A isolator at Panki(UP) under Add Cap	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
171	RQ94440	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For retrofit of 89A isolator at Panki(UP) under Add Cap	23/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	26-Jun-22	18:00	UP gave Consent
172	RQ94033	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	for routine testing and maintenance of bay	23/Jun/2022	06:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	06:00	23-Jun-22	18:00	
173	RQ94418	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	Insulation sleeve installation work	22/Jun/2022	09:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	09:00	22-Jun-22	18:00	

174	RQ94501	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	
175	RQ94196	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP work	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	
176	RQ94032	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	for routine testing and maintenance of bay	21/Jun/2022	06:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	06:00	21-Jun-22	18:00	
177	RQ94213	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	Firmware upgradation in Micom Relay at Kanpur end	20/Jun/2022	10:00	20/Jun/2022	13:00		PLANNED	Approved	20-Jun-22	10:00	20-Jun-22	13:00	
178	RQ94486	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	18:00	
179	RQ94500	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	FOR NHAI diversion work	20/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Rejected					shutdown request withdrawn by NR-3 powergrid
180	RQ94505	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jun/2022	07:00	21/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	07:00	21-Jun-22	18:00	
181	RQ94506	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jun/2022	07:00	21/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	07:00	21-Jun-22	18:00	



182	RQ94363	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	D	Construction of 765kV LILOLine(under PMSTL TBCB project)	18/Jun/2022	08:00	19/Jun/2022	18:00	Span :DC 1/0-2/0 stringing work	PLANNED	Approved	18-Jun-22	08:00	19-Jun-22	18:00		
183	RQ94103	OCC_195	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(P G) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION	17/Jun/2022	08:00	18/Jun/2022	18:00	LINE WILL BE UNDER SHUTDOWN	PLANNED	Approved						only one day shutdown will be taken by singrauli on Sunday
184	RQ93992	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	OPGW cable replacement for two drums under Reliable Communication package (Auto Reclose off) - 9 kms	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	30-Jun-22	18:00		
185	RQ94210	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	Firmware upgradation of Distance Relay	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00		
186	RQ94179	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	C	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCSPNR Meeting	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Rejected						shutdown request withdrawn by NR-3 powergrid
187	RQ94339	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	AMP and Firm Upgradation work	15/Jun/2022	09:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	09:00	15-Jun-22	18:00		
188	RQ94503	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	C	FOR NCRTC diversion work	15/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	30-Jun-22	18:00	Annexure B7 required	

189	RQ94504	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	C	FOR NCRTC diversion work	15/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	30-Jun-22	18:00	Annexure B7 required	
190	RQ94180	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	AMP work	15/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	18:00		
191	RQ94442	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI.	15/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Rejected						deferred to next occ
192	RQ94392	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	14/Jun/2022	09:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	09:00	14-Jun-22	18:00		
193	RQ94631	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(P G) (PG) CKT-1	POWER GRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	14/Jun/2022	09:00	14/Jun/2022	18:00	Kindly approve	PLANNED	Approved	14-Jun-22	09:00	14-Jun-22	18:00		
194	RQ94318	OCC_195	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	2nd Quaterly Preventive Maintenance	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00		
195	RQ94227	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Removal of 7 Nos aviation globe in the river crossing section & other two span for OPGW commissioning work under reliable communication scheme.	14/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	15-Jun-22	18:00		

196	RQ94635	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	For AMP of Line	14/Jun/2022	08:00	14/Jun/2022	18:00	Kindly approve	PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
197	RQ94338	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	AMP and Firm Upgradation work	13/Jun/2022	09:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	09:00	13-Jun-22	18:00	
198	RQ94507	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	14-Jun-22	18:00	
199	RQ94102	OCC_195	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION	13/Jun/2022	08:00	16/Jun/2022	18:00	LINE WILL BE CHARGED THROUGH TBC	PLANNED	Approved					only one day shutdown will be taken by singrauli on Sunday
200	RQ94753	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhalvi Line(under PMSTL TBCB project)	13/Jun/2022	08:00	14/Jun/2022	18:00	Span :1/0-2/0 stringing work.	PLANNED	Approved	13-Jun-22	08:00	14-Jun-22	18:00	
201	RQ94488	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	AMP of line and Line/bay Equipment	12/Jun/2022	10:00	12/Jun/2022	18:00		PLANNED	Approved	12-Jun-22	10:00	12-Jun-22	18:00	
202	RQ94421	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP of line bay equipments	12/Jun/2022	06:00	12/Jun/2022	18:00		PLANNED	Approved	12-Jun-22	06:00	12-Jun-22	18:00	
203	RQ94046	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHRECEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	For replacement of 01 nos. tension insulator at Loc678	11/Jun/2022	09:00	11/Jun/2022	13:00	during shutdown , 400 KV Kota-Merta line A/R to be kept in Non auto mode from both ends	PLANNED	Approved	11-Jun-22	09:00	11-Jun-22	13:00	

204	RQ94462	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00		
205	RQ94460	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown already approved in previous OCC(20-05-22 to 30-05-22); however Foundation is still to be completed and May shutdown may not be availed and therefore proposed in June-22	10/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent considering High demand due to summer
206	RQ94461	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown already approved in previous OCC(20-05-22 to 30-05-22); however Foundation is still to be completed and May shutdown may not be availed and therefore proposed in June-22	10/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent considering High demand due to summer

207	RQ94516	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	
208	RQ94751	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	For AMP of Line along with non auto mode on 400kV Ludhiana-Patiala ckt-1.	10/Jun/2022	08:00	10/Jun/2022	18:00	Kindly approve	PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
209	RQ94315	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREEMERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	10-Jun-22	18:00	
210	RQ94463	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
211	RQ94471	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	D	For Line /Bay Equipment AMP work	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
212	RQ94750	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	For AMP of Line along with non auto mode on 400kV Ludhiana-Patiala ckt-2.	09/Jun/2022	08:00	09/Jun/2022	18:00	Kindly approve	PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
213	RQ94030	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARAGAR(UP) (PG) CKT-1	POWER GRID	D	For protection testing and other maintenance work	08/Jun/2022	10:00	08/Jun/2022	16:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	16:00	
214	RQ94391	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP work	08/Jun/2022	09:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	09:00	08-Jun-22	18:00	

215	RQ94749	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP WORK Spacer Open	08/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve	PLANNED	Approved	08-Jun-22	09:00	08-Jun-22	18:00	
216	RQ93991	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	OPGW cable replacement for two drums under Reliable Comunication package (Auto Reclose off) - 7 kms	08/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	15-Jun-22	18:00	
217	RQ94388	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	AMP of Bay equipments and Defect rectification work of Line	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
218	RQ94464	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	For glass disc insertion in RAPP(C)-Kota line	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
219	RQ94470	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	D	For Line /Bay Equipment AMP work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
220	RQ94473	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	D	For Line /Bay Equipment AMP work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	5:00	08-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs.
221	RQ94336	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement and AMP Work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
222	RQ94319	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	08-Jun-22	18:00	

223	RQ94325	OCC_195	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of 400 KV side bay Equipments	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
224	RQ94387	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	AMP of Bay equipments and Defect rectification work of Line	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
225	RQ94517	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	08-Jun-22	18:00	
226	RQ94335	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator Replacement and AMP Work	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
227	RQ94326	OCC_195	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance of 400 KV side bay Equipments	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
228	RQ94458	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	AMP of line and Line/bay Equipment	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	

229	RQ94394	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	06/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	26-Jun-22	18:00	CEA safety clearance required
230	RQ94395	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	06/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	26-Jun-22	18:00	CEA safety clearance required
231	RQ94752	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :7/0-8/0 stringing work	PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	18:00	Only One S/D from dadri would be given at a time
232	RQ94733	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For rectification of Grading rings installed reverse & AMP works with 400kV Abdullapur-Deepalpur & 400kV Deepalpur-Bawana lines on non-auto mode.	04/Jun/2022	08:00	04/Jun/2022	18:00	Kindly approve	PLANNED	Approved	04-Jun-22	5:00	04-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs.
233	RQ94736	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP works, with 400kV Abdullapur-Bawana line on non auto mode.	03/Jun/2022	08:00	03/Jun/2022	18:00	Kindly approve	PLANNED	Approved	03-Jun-22	5:00	03-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs.



234	RQ94741	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	To take non-switchable Line Reactor In	02/Jun/2022	14:00	02/Jun/2022	14:15	Kindly approve	PLANNED	Approved	02-Jun-22	14:00	02-Jun-22	14:15	
235	RQ94454	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGAR H (PG) CKT-2	POWER GRID	D	FOR NCRTC diversion work	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	18:00	
236	RQ94474	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For Line /Bay Equipment AMP work	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	18:00	
237	RQ94475	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	C	For HV test of Bypass isolator arrangement. HV kit has to be keep under Ballagarh-Dadri line , therefore line has no clearance.	02/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	10:00	05-Jun-22	18:00	
238	RQ94476	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	C	For HV test of Bypass isolator arrangement. HV kit has to be keep under Ballagarh-Dadri line , therefore line has no clearance.	02/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	10:00	03-Jun-22	18:00	Only One S/D from dadri would be given at a time/Subject to Delhi consent
239	RQ94739	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	To take non-switchable Line Reactor out	02/Jun/2022	10:00	02/Jun/2022	10:15	Kindly approve	PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	10:15	
240	RQ94746	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For replacement of sub conductors in Ravi River crossing span 174-175.	02/Jun/2022	09:00	07/Jun/2022	18:00	Kindly approve	PLANNED	Approved	02-Jun-22	09:00	07-Jun-22	18:00	

241	RQ94498	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	C	FOR NHAI diversion work	02/Jun/2022	08:00	15/Jun/2022	18:00	Requested by NHAI for diversion work due to infringement of construction work of Delhi-Bombay Expressway	PLANNED	Approved	01-Jun-22	08:00	14-Jun-22	18:00	CEA safety clearance required
242	RQ94499	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	C	FOR NHAI diversion work	02/Jun/2022	08:00	15/Jun/2022	18:00	Requested by NHAI for diversion work due to infringement of construction work of Delhi-Bombay Expressway	PLANNED	Approved	01-Jun-22	08:00	14-Jun-22	18:00	CEA safety clearance required
243	RQ94495	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking Line Reactor into service	01/Jun/2022	18:00	01/Jun/2022	18:30		PLANNED	Approved	01-Jun-22	18:00	01-Jun-22	18:30	
244	RQ94453	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	FOR NCRTC diversion work	01/Jun/2022	10:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	10:00	01-Jun-22	18:00	
245	RQ94494	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking out Line Reactor for Aircell replacement work	01/Jun/2022	09:00	01/Jun/2022	09:30		PLANNED	Approved	01-Jun-22	09:00	01-Jun-22	09:30	

246	RQ94620	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	"For stringing of CKT-2. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Jun/2022	09:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by NHPC
247	RQ94203	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	
248	RQ94205	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	30-Jun-22	18:00	
249	RQ93990	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	OPGW cable replacement for one drum under Reliable Communication package (Auto Reclose off) - 4 kms	01/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	07-Jun-22	18:00	Only One S/D from dadri would be given at a time
250	RQ94441	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI.	01/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	10-Jun-22	18:00	
251	RQ94720	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Ismail-Narnaul) under Bharatmala project.	01/Jun/2022	08:00	21/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	08:00	21-Jun-22	18:00	

252	RQ94721	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Ismail-Narnaul) under Bharatmala project.	01/Jun/2022	08:00	21/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	08:00	21-Jun-22	18:00		
253	RQ94637	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Ismail-Narnaul) under Bharatmala project.	01/Jun/2022	08:00	21/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						duplicate entry
254	RQ94642	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Peak replacement of tower no. 91	01/Jun/2022	08:00	02/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						NHPC denied consent. deferred to next occ
255	RQ94178	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCSPNR Meeting	01/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	08:00	06-Jun-22	18:00	subject to FTC/CEA safety clearance	
256	RQ94701	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00		
257	RQ94702	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00		

258	RQ94703	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Jun/2022	07:00	05/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	05-Jun-22	18:00	Only One S/D from Parbati Would be given at a time
259	RQ94023	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For Routine bay maintenance	26/Jun/2022	10:00	26/Jun/2022	18:00		PLANNED	Approved	26-Jun-22	10:00	26-Jun-22	18:00	
260	RQ94417	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Insulation sleeve installation work	20/Jun/2022	10:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	10:00	20-Jun-22	18:00	
261	RQ94029	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP)C)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	For General maintenance work	12/Jun/2022	09:30	12/Jun/2022	15:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv (765KV S/S) Greater noida to 400KV S/S Greater Noida Ckt-I&II and 400kv Dadri line.	PLANNED	Approved	12-Jun-22	09:30	12-Jun-22	15:00	Only One shutdown from Nawada will be given at a time/Subject to haryana consent

262	RQ94042	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(U P) (PG) CKT-2	POWER GRID,U PPTCL	D	Jumper Tightening work	10/Jun/2022	10:00	10/Jun/2022	17:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	17:00		
263	RQ94040	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(U P) (PG) CKT-1	POWER GRID,U PPTCL	D	Jumper Tightening work	07/Jun/2022	10:00	07/Jun/2022	17:00		PLANNED	Approved	07-Jun-22	10:00	07-Jun-22	17:00		
264	RQ94680	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
265	RQ94675	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
266	RQ94676	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
267	RQ94674	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	20/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
268	RQ94679	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.

269	RQ94028	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	For looping Chopping of tree	25/Jun/2022	10:30	25/Jun/2022	18:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv (765KV S/S) Greater noida to 400KV S/S Greater Noida Ckt-I,400KV Dadri line and 400kv Nawada Line	PLANNED	Approved	25-Jun-22	10:30	25-Jun-22	18:00	
270	RQ94022	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	20/Jun/2022	10:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	10:00	20-Jun-22	18:00	
271	RQ94043	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Defective Polymer replacement work	17/Jun/2022	10:00	17/Jun/2022	17:00		PLANNED	Approved	17-Jun-22	10:00	17-Jun-22	17:00	
272	RQ94041	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Defective Polymer replacement work	14/Jun/2022	10:00	14/Jun/2022	17:00		PLANNED	Approved	14-Jun-22	10:00	14-Jun-22	17:00	
273	RQ94038	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	routine maintenance and testing work	13/Jun/2022	09:00	15/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	09:00	15-Jun-22	18:00	

274	RQ94490	OCC_195	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat from insulators at different locations of line	09/Jun/2022	08:00	12/Jun/2022	17:00		PLANNED	Approved	09-Jun-22	08:00	12-Jun-22	17:00	
275	RQ94160	OCC_195	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV REWAROAD-PANKI (UP) CKT-1	UPPTCL	D	Bay Maintenance & Protection testing.	09/Jun/2022	08:00	10/Jun/2022	17:00		PLANNED	Approved	09-Jun-22	08:00	10-Jun-22	17:00	
276	RQ94424	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Overhead crossing stringing work of 400 KV Aligarh-Kurja D/C line for M/S THDC under consultancy work.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	
277	RQ94423	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDJAGAN J - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Overhead crossing stringing work of 400 KV Aligarh-Kurja D/C line for M/S THDC under consultancy work.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	
278	RQ94152	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Complete tightening of Bay	07/Jun/2022	10:00	07/Jun/2022	17:30	The line will not remain in service & there will be no power flow through the line	PLANNED	Approved	07-Jun-22	10:00	07-Jun-22	17:30	
279	RQ94159	OCC_195	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Bay Maintenance & Protection testing.	07/Jun/2022	08:00	08/Jun/2022	17:00		PLANNED	Approved	07-Jun-22	08:00	08-Jun-22	17:00	
280	RQ94024	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	18:00	



281	RQ94153	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Complete tightening of Bay	06/Jun/2022	09:30	06/Jun/2022	18:00	The line will not remain in service & there will be no power flow through the line	PLANNED	Approved	06-Jun-22	09:30	06-Jun-22	18:00	
282	RQ94031	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARN AGAR-ATAUR (UP) CKT-1	UPPTCL	D	Looping chooping and tree cutting, jumper tightening	06/Jun/2022	09:00	07/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	09:00	07-Jun-22	18:00	
283	RQ94580	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :11/0-12/0 stringing work	PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	18:00	
284	RQ94037	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(P JFTL) (UP) CKT-1	UPPTCL	D	Installation of Bird Flight Diverter	05/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	05-Jun-22	18:00	
285	RQ94025	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	1. shut down required for dismantling of damaged bird guard. 2.Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	05/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	08-Jun-22	18:00	
286	RQ94422	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Overhead crossing stringing work of 400 KV Aligarh-Kurja D/C line for M/S THDC under consultancy work.	04/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	08:00	05-Jun-22	18:00	subject to UP Consent
287	RQ94039	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(U P)-FIROZABAD(P JFTL) (UP) CKT-1	UPPTCL	D	Relay and other Testing, Annual Maintenance work	03/Jun/2022	08:00	03/Jun/2022	19:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	19:00	

288	RQ94065	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 )	02/Jun/2022	09:00	02/Jun/2022	18:00	"Annual Testing of Line and Bay Equipments. There will be no effect on Power Flow as 765 KV Anpara-D to Lanco and 400 KV Anpara-D to Anpara-B Line-1 will remain in charged condition."	PLANNED	Approved	02-Jun-22	09:00	02-Jun-22	18:00		
289	RQ94027	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	preventive maintenance and testing	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00		
290	RQ94026	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	preventive maintenance and testing	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00		
291	RQ94455	OCC_195	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	For Construction of tower at Location no.-479 and other maintenance workat S/S	01/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Rejected						deferred to next occ
292	RQ94098	OCC_195	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	For Annual maintenance work	24/Jun/2022	08:00	24/Jun/2022	20:00	AMP Work	PLANNED	Approved	24-Jun-22	08:00	24-Jun-22	20:00		
293	RQ94096	OCC_195	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	For Annual maintenance work	22/Jun/2022	08:00	22/Jun/2022	20:00	AMP Work	PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	20:00		

294	RQ94177	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Stringing work of 400 KV Aligarh-Kurja D/C line for M/S THDC consultancy work.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	02-Jun-22	18:00	
295	RQ94176	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Stringing work of 400 KV Aligarh-Kurja D/C line for M/S THDC consultancy work.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	02-Jun-22	18:00	
296	RQ94316	OCC_195	slccrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
297	RQ94321	OCC_195	slccrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	21/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	08:00	21-Jun-22	18:00	
298	RQ94310	OCC_195	slccrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	D	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	17-Jun-22	18:00	May be taken on Daily Basis subject to real time condition/Quad moose
299	RQ94311	OCC_195	slccrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	D	2nd Quarterly Preventive Maintenance	15/Jun/2022	18:00	15/Jun/2022	23:00		PLANNED	Approved	15-Jun-22	18:00	15-Jun-22	23:00	
300	RQ94308	OCC_195	slccrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPN L	D	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	15-Jun-22	18:00	May be taken on Daily Basis subject to real time condition/Quad moose

301	RQ94313	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI HEERAPURA (RS) CKT-2	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	
302	RQ94292	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPN L	D	Routine Maintenane and testing of 400 KV CHITTOR-BHILWARA CKT-2 BAY(4152B)& ASSOCIATED EQUIPMENTS	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	
303	RQ94307	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	D	Calibration of line metering CT's and Energy meters.	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	May be taken on Daily Basis subject to real time condition/Quad moose
304	RQ94328	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPN L	D	2nd Quaterly Preventive Maintenance alongwith 50 MVAR line reactor at Jodhpur	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	
305	RQ94309	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPN L	D	Routine maintenance and testing of 400 KV CHHABRA LINE & BAY(4352A)& ASSOCIATED EQUIPMENTS alongwith 50 MVAR line reactor at Bhilwara	11/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	08:00	11-Jun-22	18:00	
306	RQ94312	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI HEERAPURA (RS) CKT-1	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
307	RQ94327	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPN L	D	2nd Quaterly Preventive Maintenance	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	

308	RQ94296	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGAJMER (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS of 400 KV AJMER-PHAGI CKT-II LINE & BAY (410) & TIE 400 KV AJMER-PHAGI CKT-II (411)	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
309	RQ94320	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
310	RQ94314	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	2nd Quaterly Preventive Maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
311	RQ94291	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine Maintenane and testing of 400 KV CHITTOR-BHILWARA CKT-1 BAY(4252B) ASSOCIATED EQUIPMENTS	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
312	RQ94317	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
313	RQ94306	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenane and testing of 400 KV AJMER-BHILWARA CKT-2 BAY(4452B) ASSOCIATED EQUIPMENTS	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
314	RQ94288	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Testing by Protection Wing	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	

315	RQ94305	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPN L	D	Routine Maintenane and testing of 400 KV AJMER-BHILWARA CKT-1 BAY(4352B) ASSOCIATED EQUIPMENTS	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00		
316	RQ94324	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPN L	D	2nd Quaterly Preventive Maintenance alongwith 50 MVAR line reactor at Jodhpur	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00		
317	RQ94287	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPN L	D	Testing by Protection Wing	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00		
318	RQ94672	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
319	RQ94616	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kv Banala-Parbati-III Line at Banala SS	22/Jun/2022	10:00	22/Jun/2022	17:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.
320	RQ94673	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Nalagarh-Banala Ckt-I.	10/Jun/2022	07:00	22/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indigrid. Matter subjudiced.

321	RQ94615	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	For Bay AMP works. Double Main scheme is implemented at GIS Banala, therefore, Banala-Nalagarh Transmission Line shall also be under shutdown.	04/Jun/2022	10:00	04/Jun/2022	17:00	Kindly approve	PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	17:00		
322	RQ94671	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	09/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indgrid. Matter subjudiced.
323	RQ94681	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent Denied by Indgrid. Matter subjudiced.
324	RQ94436	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Jumper tightening	17/Jun/2022	08:00	17/Jun/2022	17:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	17:00		
325	RQ94434	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Spacer tightening	15/Jun/2022	08:00	15/Jun/2022	17:00		PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	17:00		
326	RQ94435	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Fixing of earth wire	15/Jun/2022	08:00	15/Jun/2022	17:00		PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	17:00		
327	RQ94433	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Spacer tightening	09/Jun/2022	08:00	09/Jun/2022	17:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	17:00		

328	RQ94432	OCC_195	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Conductor repair	08/Jun/2022	08:00	08/Jun/2022	17:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	17:00	
329	RQ94430	OCC_195	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	For attending gas leakage dismantling of breaker	06/Jun/2022	09:00	07/Jun/2022	23:00		PLANNED	Approved	06-Jun-22	09:00	07-Jun-22	23:00	
330	RQ94431	OCC_195	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Conductor repair	03/Jun/2022	08:00	03/Jun/2022	17:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	17:00	
331	RQ94299	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Quarterly Maintenance	16/Jun/2022	07:00	16/Jun/2022	13:00		PLANNED	Approved	16-Jun-22	07:00	16-Jun-22	13:00	
332	RQ94297	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Quarterly Maintenance	10/Jun/2022	07:00	10/Jun/2022	13:00		PLANNED	Approved	10-Jun-22	07:00	10-Jun-22	13:00	
333	RQ94472	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWER LINK,POWER GRID	D	For Line /Bay Equipment AMP work	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
334	RQ94582	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	08/Jun/2022	08:00	09/Jun/2022	18:00	Span :50/0-51/0 stringing work	PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	
335	RQ94581	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	08/Jun/2022	08:00	09/Jun/2022	18:00	Span :50/0-51/0 stringing work	PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	



336	RQ94578	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWER LINK, POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :5A/0-7/0 stringing work.S/D may be availed in last week of may month	PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	18:00	
337	RQ94579	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	POWER LINK, POWER GRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :5A/0-7/0 stringing work.S/D may be availed in last week of may month	PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	18:00	
338	RQ94400	OCC_195	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	for lopping-chopping of trees, removing bird's nest and maintenance work	08/Jun/2022	09:00	08/Jun/2022	17:00		PLANNED	Approved	08-Jun-22	09:00	08-Jun-22	17:00	
339	RQ94437	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage dismantling of breaker	08/Jun/2022	09:00	09/Jun/2022	23:00		PLANNED	Approved	08-Jun-22	09:00	09-Jun-22	23:00	ATC curtailment of 250 MW
340	RQ94280	OCC_195	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
341	RQ94276	OCC_195	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 110	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
342	RQ94272	OCC_195	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	

343	RQ94271	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
344	RQ94275	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 71 to 90	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
345	RQ94270	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 110	04/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	18:00	
346	RQ94268	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening and tree trimming between tower no-110 to 150	03/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	04-Jun-22	18:00	
347	RQ94264	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 71 to 90	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	
348	RQ94267	OCC_195	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening and tree trimming between tower no-60 to 100	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	
349	RQ94696	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
350	RQ94699	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	

351	RQ94700	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
352	RQ94695	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
353	RQ94639	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	Broken insulator replacement at T.No 95 with non auto of 400KV URI Wagoora Ckt-1	08/Jun/2022	08:00	08/Jun/2022	19:00	Kindly approve	PLANNED	Approved	08-Jun-22	10:00	09-Jun-22	14:00	
354	RQ94692	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 406	07/Jun/2022	08:00	07/Jun/2022	14:00		PLANNED	Approved	07-Jun-22	5:00	07-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs./Onle one S/D from Maharani bagh at a time
355	RQ94691	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 406	06/Jun/2022	08:00	06/Jun/2022	14:00		PLANNED	Approved	06-Jun-22	5:00	06-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs./Onle one S/D from Maharani bagh at a time
356	RQ94688	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 404	02/Jun/2022	08:00	02/Jun/2022	14:00		PLANNED	Approved	02-Jun-22	5:00	02-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs./Onle one S/D from Maharani bagh at a time
357	RQ94682	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 404	01/Jun/2022	08:00	01/Jun/2022	14:00		PLANNED	Approved	01-Jun-22	5:00	01-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs./Onle one S/D from Maharani bagh at a time

358	RQ94513	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Jun/2022	08:00	03/Jun/2022	18:00	Span :4/0-5A/0 stringing work. S/D may be availed in last week of may	PLANNED	Approved						Subject to delhi consent shutdown may be availed for only one day. To be planned on sunday
359	RQ94514	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Jun/2022	08:00	03/Jun/2022	18:00	Span :4/0-5A/0 stringing work.. S/D may be availed in last week of may	PLANNED	Approved						Subject to delhi consent shutdown may be availed for only one day. To be planned on sunday
360	RQ94217	OCC_195	slccdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Removal of bird nests from Gantry	01/Jun/2022	06:00	01/Jun/2022	09:00		PLANNED	Rejected						Request withdrawn by delhi
361	RQ94693	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Sekura
362	RQ94694	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Sekura
363	RQ94570	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work	30/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	30-Jun-22	08:00	30-Jun-22	18:00		
364	RQ94572	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work	30/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	30-Jun-22	08:00	30-Jun-22	18:00		
365	RQ94556	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP work	29/Jun/2022	08:00	29/Jun/2022	18:00		PLANNED	Approved	29-Jun-22	08:00	29-Jun-22	18:00		
366	RQ94569	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work	29/Jun/2022	08:00	29/Jun/2022	18:00		PLANNED	Approved	29-Jun-22	08:00	29-Jun-22	18:00		

367	RQ94571	OCC_195	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work	29/Jun/2022	08:00	29/Jun/2022	18:00		PLANNED	Approved	29-Jun-22	08:00	29-Jun-22	18:00	
368	RQ94557	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP WORK	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
369	RQ94555	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP work	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
370	RQ94664	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
371	RQ94566	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Construction works related to Bus-2 Sectionalizer under Amar Raja package	27/Jun/2022	17:00	30/Jun/2022	23:00		PLANNED	Approved	27-Jun-22	17:00	30-Jun-22	23:00	
372	RQ94724	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	12:15	27/Jun/2022	16:00	400 KV BAY 404 BUS COUPLER along with 400 kv BUS 1 and BUS 2 at GIS MANESAR S/S	PLANNED	Approved	27-Jun-22	12:15	27-Jun-22	16:00	
373	RQ94723	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	12:15	27/Jun/2022	16:00	400 KV BAY 404 BUS COUPLER along with 400 kv BUS 1 and BUS 2 at GIS MANESAR S/S	PLANNED	Approved	27-Jun-22	12:15	27-Jun-22	16:00	
374	RQ94663	OCC_195	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	08:00	27-Jun-22	18:00	allowed subject to no load drawl restriction to delhi
375	RQ94662	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Approved	26-Jun-22	08:00	26-Jun-22	18:00	allowed subject to no load drawl restriction to delhi
376	RQ94661	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Approved	25-Jun-22	08:00	25-Jun-22	18:00	allowed subject to no load drawl restriction to delhi

377	RQ94568	OCC_195	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For construction related works of 765 kV ICT-4 & 400 kV Fatehgarh-3 Line	23/Jun/2022	17:00	29/Jun/2022	23:00		PLANNED	Approved	23-Jun-22	17:00	29-Jun-22	23:00	
378	RQ94565	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Construction works related to Bus-1 Sectionalizer under Amar Raja package	22/Jun/2022	17:00	25/Jun/2022	23:00		PLANNED	Approved	22-Jun-22	17:00	25-Jun-22	23:00	
379	RQ94558	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGA RH(PG)	POWER GRID	D	AMP WORK	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	
380	RQ94564	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For Extension of Bus Bar by M/s Tata	16/Jun/2022	17:00	16/Jun/2022	23:00		PLANNED	Approved	16-Jun-22	17:00	16-Jun-22	23:00	
381	RQ94195	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	10:00	16-Jun-22	18:00	
382	RQ94191	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT ORAI(PG)	POWER GRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	10:00	16-Jun-22	18:00	
383	RQ94636	OCC_195	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA (PG)	POWER GRID	D	For AMP of BUS	16/Jun/2022	08:00	16/Jun/2022	18:00	Kindly approve	PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	
384	RQ94194	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP works	15/Jun/2022	10:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	10:00	15-Jun-22	18:00	
385	RQ94563	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	bus bar extension, jumpering and stability related to ICT-6 by M/s Tata	13/Jun/2022	17:00	14/Jun/2022	23:00		PLANNED	Approved	13-Jun-22	17:00	14-Jun-22	23:00	
386	RQ94551	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	AMP work	11/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	08:00	11-Jun-22	18:00	
387	RQ94669	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	allowed subject to no load drawl restriction to delhi
388	RQ94550	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	Replacement of defective R-Ph CVT	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
389	RQ94567	OCC_195	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For construction related works of 765 kV ICT-4 & 400 kV Fatehgarh-3 Line	08/Jun/2022	17:00	13/Jun/2022	23:00		PLANNED	Approved	08-Jun-22	17:00	13-Jun-22	23:00	

390	RQ94193	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP works	08/Jun/2022	10:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	18:00	
391	RQ94670	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	allowed subject to no load drawl restriction to delhi
392	RQ94658	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWER GRID	C	GIS Bay Extension at Bhiwadi	08/Jun/2022	08:00	09/Jun/2022	20:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	20:00	
393	RQ94192	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP works	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	18:00	
394	RQ94657	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	C	GIS Bay Extension at Bhiwadi	06/Jun/2022	08:00	07/Jun/2022	20:00		PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	20:00	
395	RQ94552	OCC_195	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWER GRID	D	FOR PEAK ERECTION ACTIVITY NEAR 400KV BUS2 & ICTs	05/Jun/2022	17:00	10/Jun/2022	23:00		PLANNED	Approved	05-Jun-22	17:00	10-Jun-22	23:00	
396	RQ94559	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Isolator Alignment & IPS Tube Erection	28/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	30-Jun-22	18:00	
397	RQ94560	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Isolator Alignment & IPS Tube Erection	25/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	25-Jun-22	08:00	27-Jun-22	18:00	
398	RQ94562	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Isolator Alignment & IPS Tube Erection	22/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	24-Jun-22	18:00	

399	RQ94561	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Isolator Alignment & IPS Tube Erection	14/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	15-Jun-22	18:00	
400	RQ94238	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	'For retrofiting of 89A isolator of 400kV Kanpur-Panki-2 at UPPCL Panki under AddCap	23/Jun/2022	10:00	26/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	10:00	26-Jun-22	18:00	UP gave Consent
401	RQ93916	OCC_195	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)	07/Jun/2022	07:00	07/Jun/2022	17:00		PLANNED	Approved	07-Jun-22	07:00	07-Jun-22	17:00	
402	RQ93915	OCC_195	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	Tightening of 29B Isolator assembly of Various 400KV Bays	06/Jun/2022	09:00	08/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	09:00	08-Jun-22	18:00	
403	RQ93914	OCC_195	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For retrofiting of old Electromechanical type Bus-Bar Protection Banel with new Numerical Bus-Bar Protection Panel	05/Jun/2022	09:00	15/Jun/2022	17:00		PLANNED	Approved	05-Jun-22	09:00	15-Jun-22	17:00	
404	RQ94071	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
405	RQ94075	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments (400/220, ILT-1,2,3 & 4 and 400 KV Bassi-I, Bassi-II will remain on during shutdown period through 400 KV Main Bus-2 and Tie C.B.s.	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	18:00	
406	RQ94072	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	



407	RQ94076	OCC_195	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments (400/220 315 MVA ILT-4 will remain off during shutdown period & 400 KV Phagi-I, Phagi-II, Hindaun and Merta will remain on through 400 KV Main Bus-1 and Tie C.B.s.	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
408	RQ94074	OCC_195	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	07/Jun/2022	18:00	07/Jun/2022	23:50		PLANNED	Approved	07-Jun-22	18:00	07-Jun-22	23:50	
409	RQ94073	OCC_195	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	06/Jun/2022	18:00	06/Jun/2022	23:50		PLANNED	Approved	06-Jun-22	18:00	06-Jun-22	23:50	
410	RQ94067	OCC_195	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPN L	D	2nd Quarterly Preventive Maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
411	RQ94068	OCC_195	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPN L	D	2nd Quarterly Preventive Maintenance	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00	
412	RQ94077	OCC_195	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For Isolator Alignment work of 400KV Bus-1 Isolator of ICT-3	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	
413	RQ94080	OCC_195	indigrd_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	14/Jun/2022	08:00	14/Jun/2022	20:00	AMP Work	PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	20:00	
414	RQ94079	OCC_195	indigrd_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	For Annual maintenance work	13/Jun/2022	08:00	13/Jun/2022	20:00	AMP Work	PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	20:00	
415	RQ94070	OCC_195	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance & testing of 400 KV Bus - 2 connecting isolators.	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	May be taken on Daily Basis subject to real time condition

416	RQ94069	OCC_195	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	May be taken on Daily Basis subject to real time condition
417	RQ94540	OCC_195	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWER GRID	D	AMP WORK	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
418	RQ94743	OCC_195	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON JALANDHAR-HAMIRPUR (PG) CKT-1 @HAMIRPUR (PG)	POWER GRID	D	For PRD Gasket Replacement	02/Jun/2022	10:00	02/Jun/2022	14:15	Kindly approve	PLANNED	Approved	02-Jun-22	10:00	02-Jun-22	14:15	
419	RQ94549	OCC_195	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABGARH (PG) CKT-1 @BALLABGARH(PG)	POWER GRID	C	For Aircel replacement work.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	02-Jun-22	18:00	
420	RQ94157	OCC_195	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPN L	D	Quarterly Maintenance	24/Jun/2022	07:00	24/Jun/2022	18:00		PLANNED	Approved	24-Jun-22	07:00	24-Jun-22	18:00	
421	RQ94158	OCC_195	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPN L	D	Quarterly Maintenance	23/Jun/2022	07:00	23/Jun/2022	13:00		PLANNED	Approved	23-Jun-22	07:00	23-Jun-22	13:00	

422	RQ94726	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG )	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	09:00	29/Jun/2022	10:00	400 KV BAY 409 ALONG WITH 125 MVAR BUS REACTOR-2 at GIS MANESAR S/S	PLANNED	Approved	29-Jun-22	09:00	29-Jun-22	10:00	
423	RQ94539	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWER GRID	D	AMP WORK	24/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Approved	24-Jun-22	08:00	24-Jun-22	18:00	
424	RQ94543	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGAR H(PG)	POWER GRID	D	AMP WORK	14/Jun/2022	10:00	14/Jun/2022	14:00		PLANNED	Approved	14-Jun-22	10:00	14-Jun-22	14:00	
425	RQ94544	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	AMP WORK	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
426	RQ94546	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	18:00	
427	RQ94542	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR (PG)	POWER GRID	D	AMP WORK	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	
428	RQ94548	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGAR H(PG)	POWER GRID	C	For change of GD orientation in GIS bays of BSR	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	11-Jun-22	18:00	
429	RQ94545	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG )	POWER GRID	D	AMP WORK	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	

430	RQ94541	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR (PG)	POWER GRID	D	AMP WORK	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	09-Jun-22	18:00	
431	RQ94155	OCC_195	slcsrcs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(R5)	RRVPN L	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	18:00	
432	RQ94156	OCC_195	slcsrcs_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(R5)	RRVPN L	D	Quarterly Maintenance	17/Jun/2022	07:00	17/Jun/2022	13:00		PLANNED	Approved	17-Jun-22	07:00	17-Jun-22	13:00	
433	RQ94154	OCC_195	slcsrcs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(R5)	RRVPN L	D	Quarterly Maintenance work at 400KV GSS Bhadla	05/Jun/2022	10:00	05/Jun/2022	14:00		PLANNED	Approved	05-Jun-22	10:00	05-Jun-22	14:00	
434	RQ94547	OCC_195	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP WORK	22/Jun/2022	17:00	22/Jun/2022	23:00		PLANNED	Approved	22-Jun-22	17:00	22-Jun-22	23:00	
435	RQ94263	OCC_195	slcsrcs_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
436	RQ93918	OCC_195	sttuup_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	01/Jun/2022	08:00	01/Jun/2022	16:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	16:00	

437	RQ94380	OCC_195	rampur_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVN L	C	As inflow in River Satluj is in rising trend and it is expected that Rampur HPS will be operating the machines in its full load in coming days and also line voltage during full load of the machines will be well within the permissible limits as per previous records .So Shunt reactor may be shut in this peak season like previous years.	01/Jun/2022	08:00	28/Sep/2022	18:00	If voltage is not in permissible range then Bus reactor may be kept in on condition, as per NRLDC requirement.	PLANNED	Approved	01-Jun-22	08:00	28-Sep-22	18:00	
438	RQ94232	OCC_195	slcdcrs_sd	BAY	408 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURAT GARH(RS) (UNDEF) CKT-1 AND FUTURE AT BIKANER(RS)	RRV PNL	D	Routine Maintenance	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
439	RQ94165	OCC_195	slcdcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRV PNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	08:00	28-Jun-22	18:00	
440	RQ94055	OCC_195	slcdcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRV PNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	21/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	08:00	21-Jun-22	18:00	

441	RQ94231	OCC_195	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGAR H (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
442	RQ94233	OCC_195	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGAR H(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00	
443	RQ94230	OCC_195	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-4 BAY(4452T)& ASSOCIATED EQUIPMENTS	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	

444	RQ94577	OCC_195	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID ) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	27/Jun/2022	17:00	27/Jun/2022	23:00		PLANNED	Approved	27-Jun-22	17:00	27-Jun-22	23:00	
445	RQ94576	OCC_195	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID ) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	AMP WORK	26/Jun/2022	17:00	26/Jun/2022	23:00		PLANNED	Approved	26-Jun-22	17:00	26-Jun-22	23:00	
446	RQ94575	OCC_195	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID ) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	25/Jun/2022	17:00	25/Jun/2022	23:00		PLANNED	Approved	25-Jun-22	17:00	25-Jun-22	23:00	
447	RQ94599	OCC_195	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kv CB	25/Jun/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	25-Jun-22	08:00	01-Jul-22	18:00	

448	RQ94574	OCC_195	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID ) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	AMP WORK	24/Jun/2022	17:00	24/Jun/2022	23:00		PLANNED	Approved	24-Jun-22	17:00	24-Jun-22	23:00	
449	RQ94265	OCC_195	cpcc3_sd	BAY	W10Q2 TIE BAY - 400 KV AGRA(PG)- FILTER BANK-1 (POWERGRID ) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID )	POWER GRID	D	AMP works(W1.W10.Q2 )	20/Jun/2022	10:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	10:00	20-Jun-22	18:00	
450	RQ94438	OCC_195	slchr_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1 (POWERGRID ) AT 400 KV NEEMRANA(PG)	POWER GRID	D	To attend spring charging problem in line breaker no 404	20/Jun/2022	08:00	20/Jun/2022	13:00	400kV Dhanonda-Daultabad Ckt-1 Line bay 404 is required	PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	13:00	
451	RQ94269	OCC_195	cpcc3_sd	BAY	W12.Q1 MAIN BAY - 400 KV AGRA(PG)- FILTER BANK-3 (POWERGRID )	POWER GRID	D	AMP works(W1.W12.Q1 )	18/Jun/2022	10:00	18/Jun/2022	18:00		PLANNED	Approved	18-Jun-22	10:00	18-Jun-22	18:00	



452	RQ94598	OCC_195	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kv CB	17/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	24-Jun-22	18:00	
453	RQ94266	OCC_195	cpcc3_sd	BAY	W10Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID)	POWER GRID	D	AMP works(W1.W10.Q1)	14/Jun/2022	10:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	10:00	14-Jun-22	18:00	
454	RQ94257	OCC_195	cpcc3_sd	BAY	413 (HVDC POLE-I MAIN BAY AT AGRA) MAIN BAY - 400KV AGRA(PG) - BUS 6 (POWERGRID)	POWER GRID	D	AMP works(W1.W18.Q1)	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	18:00	
455	RQ94611	OCC_195	cpcc1_sd	BAY	405 TIE BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AND 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	13/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	16-Jun-22	18:00	
456	RQ94252	OCC_195	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWER GRID	D	AMP works	11/Jun/2022	10:00	11/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	10:00	11-Jun-22	18:00	

457	RQ94646	OCC_195	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	11/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	08:00	16-Jun-22	18:00	
458	RQ94283	OCC_195	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	D	AMP works	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	18:00	
459	RQ94236	OCC_195	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
460	RQ94597	OCC_195	cpcc1_sd	BAY	407 MAIN BAY - 400KV BHIWADI-GURGAON (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kv CB	09/Jun/2022	08:00	16/Jun/2022	18:00	400kv Bay No 407 Agra 1 Main Bay at Bhiwadi	PLANNED	Approved	09-Jun-22	08:00	16-Jun-22	18:00	
461	RQ94609	OCC_195	cpcc1_sd	BAY	404 MAIN BAY - 400KV ROORKEE(PG) RISHIKESH(UK) (UK) CKT-1 AT ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	09/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	12-Jun-22	18:00	

462	RQ94237	OCC_195	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
463	RQ94330	OCC_195	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWER GRID	D	AMP works(W1.WCA.Q 2)	07/Jun/2022	10:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	10:00	07-Jun-22	18:00	
464	RQ94234	OCC_195	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07/Jun/2022	08:00	07/Jun/2022	11:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	11:00	
465	RQ94329	OCC_195	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWER GRID	D	AMP Works(W1.WCA.Q 1)	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	18:00	
466	RQ94235	OCC_195	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	06/Jun/2022	08:00	06/Jun/2022	11:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	11:00	
467	RQ94644	OCC_195	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	06/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	10-Jun-22	18:00	

468	RQ94608	OCC_195	cpcc1_sd	BAY	402 TIE BAY - 400KV ROORKEE(PG) MUZAFFARN AGAR(UP) (UK) CKT-1 AND 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	05/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	08-Jun-22	18:00	
469	RQ94583	OCC_195	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGAR H (PG) CKT-1 AND 400KV BALLABHGAR H-GURGAON (PG) CKT-1 AT BALLABHGAR H(PG)	POWER GRID	C	CB overhauling work	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	05-Jun-22	18:00	
470	RQ94596	OCC_195	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kV CB	01/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	08-Jun-22	18:00	
471	RQ94606	OCC_195	cpcc1_sd	BAY	401 MAIN BAY - 400KV ROORKEE(PG) MUZAFFARN AGAR(UP) (UK) CKT-1 AT ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	01/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	04-Jun-22	18:00	

472	RQ94643	OCC_195	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	05-Jun-22	18:00	
473	RQ94113	OCC_195	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(N T) (NTPC) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T) (NTPC)	NTPC	C	SAS INTEGRATION	27/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	08:00	30-Jun-22	18:00	
474	RQ94163	OCC_195	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	08:00	27-Jun-22	18:00	
475	RQ94090	OCC_195	singrauli_sd	BAY	424-BS BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(N T) AND 400KV BUS 4 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	SAS INTEGRATION WORK	20/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	23-Jun-22	18:00	

476	RQ94089	OCC_195	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	SAS INTEGRATION WORK	06/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	09-Jun-22	18:00	
477	RQ94164	OCC_195	sldcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	25/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Approved	25-Jun-22	08:00	25-Jun-22	18:00	
478	RQ94162	OCC_195	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	20/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	23-Jun-22	18:00	
479	RQ94063	OCC_195	sttup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	24/Jun/2022	07:00	24/Jun/2022	11:00		PLANNED	Approved	24-Jun-22	07:00	24-Jun-22	11:00	
480	RQ94361	OCC_195	sldcup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	23/Jun/2022	08:00	23/Jun/2022	14:00		PLANNED	Approved	23-Jun-22	08:00	23-Jun-22	14:00	

481	RQ94360	OCC_195	sidcup_sd	BAY	414 TIE BAY - 400KV HAPUR(UP)-MORADABAD (UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	22/Jun/2022	08:00	22/Jun/2022	14:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	14:00	
482	RQ94161	OCC_195	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	Overhauling of Main Circuit Breaker	20/Jun/2022	10:00	25/Jun/2022	18:00	315MVA ICT-03 will remain charged through TBC Circuit Breaker.	PLANNED	Approved	20-Jun-22	10:00	25-Jun-22	18:00	
483	RQ93898	OCC_195	stuup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	17/Jun/2022	14:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	14:00	17-Jun-22	18:00	
484	RQ94062	OCC_195	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	17/Jun/2022	07:00	17/Jun/2022	11:00		PLANNED	Approved	17-Jun-22	07:00	17-Jun-22	11:00	
485	RQ94061	OCC_195	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	15/Jun/2022	07:00	15/Jun/2022	11:00		PLANNED	Approved	15-Jun-22	07:00	15-Jun-22	11:00	

486	RQ94060	OCC_195	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	14/Jun/2022	14:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	14:00	14-Jun-22	18:00	
487	RQ94059	OCC_195	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	14/Jun/2022	07:00	14/Jun/2022	11:00		PLANNED	Approved	14-Jun-22	07:00	14-Jun-22	11:00	
488	RQ94058	OCC_195	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	11/Jun/2022	08:00	11/Jun/2022	16:00		PLANNED	Approved	11-Jun-22	08:00	11-Jun-22	16:00	
489	RQ94047	OCC_195	stuup_sd	BAY	415 MAIN BAY - 400KV HAPUR(UP)-MORADABAD (UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	10/Jun/2022	08:00	10/Jun/2022	16:00		PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	16:00	
490	RQ94362	OCC_195	sldcup_sd	BAY	417 TIE BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	For maintenance and testing of bay equipments	04/Jun/2022	15:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	15:00	04-Jun-22	18:00	



491	RQ94439	OCC_195	slchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPLN	D	To attend the spring charging problem in TIE breaker bay no 402	20/Jun/2022	14:00	20/Jun/2022	19:00	400kv Dhanonda-Daultabad ckt-2 line bay 402 is required	PLANNED	Approved	20-Jun-22	14:00	20-Jun-22	19:00	
492	RQ94093	OCC_195	indigrid_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	20:00	
493	RQ94092	OCC_195	indigrid_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL) AND 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 AT 400 KV KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	20:00	
494	RQ94166	OCC_195	slcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	16/Jun/2022	08:00	18/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	18-Jun-22	18:00	

495	RQ94601	OCC_195	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Circuit Breaker Dismantling, Re-Erection, Isolator Erection, IPS Tube Installation, Jumpering and Augmentation work of CRP	14/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	27-Jun-22	18:00	
496	RQ94253	OCC_195	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
497	RQ94256	OCC_195	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PS G)- MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
498	RQ94255	OCC_195	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	

499	RQ94254	OCC_195	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(P)	PSTCL	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	
500	RQ94521	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARN AGAR(UP)	POWER GRID,U PPTCL	D	For AMP work	30/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	30-Jun-22	08:00	30-Jun-22	18:00	
501	RQ94623	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWER GRID	D	For AMP Works	29/Jun/2022	08:00	29/Jun/2022	17:00	Kindly approve	PLANNED	Approved	29-Jun-22	08:00	29-Jun-22	17:00	
502	RQ94527	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	28/Jun/2022	17:00	28/Jun/2022	23:00		PLANNED	Approved	28-Jun-22	17:00	28-Jun-22	23:00	
503	RQ94704	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jun/2022	12:00	28/Jun/2022	13:30	220 KV BAY 207 ALONG WITH 500 MVA ICT-2 at GIS MANESAR S/S	PLANNED	Approved	28-Jun-22	12:00	28-Jun-22	13:30	
504	RQ94705	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	08:30	27/Jun/2022	10:00	220 KV BAY 205 ALONG WITH 500 MVA ICT-1 at GIS MANESAR S/S	PLANNED	Approved	27-Jun-22	08:30	27-Jun-22	10:00	
505	RQ94530	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	25/Jun/2022	17:00	25/Jun/2022	23:00		PLANNED	Approved	25-Jun-22	17:00	25-Jun-22	23:00	
506	RQ94531	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	23/Jun/2022	17:00	23/Jun/2022	23:00		PLANNED	Approved	23-Jun-22	17:00	23-Jun-22	23:00	

507	RQ94534	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWER GRID	D	AMP WORK	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	
508	RQ94533	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	AMP WORK	22/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	23-Jun-22	18:00	
509	RQ94529	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	21/Jun/2022	17:00	21/Jun/2022	23:00		PLANNED	Approved	21-Jun-22	17:00	21-Jun-22	23:00	
510	RQ94648	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	For AMP Works	21/Jun/2022	09:00	21/Jun/2022	17:30	Kindly approve	PLANNED	Approved	21-Jun-22	09:00	21-Jun-22	17:30	
511	RQ94532	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWER GRID	D	AMP WORK	20/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	21-Jun-22	18:00	
512	RQ94528	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	19/Jun/2022	16:00	19/Jun/2022	23:00		PLANNED	Approved	19-Jun-22	16:00	19-Jun-22	23:00	
513	RQ94224	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP, equipment testing, tightening & Relay Testing	18/Jun/2022	10:00	18/Jun/2022	18:00		PLANNED	Approved	18-Jun-22	10:00	18-Jun-22	18:00	
514	RQ94651	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	C	Internal Inspection of ICT-2 for investigation of high rise in fault gases, as per the recommendation of DGA committee.	15/Jun/2022	09:00	20/Jun/2022	18:00	Kindly approve	PLANNED	Approved					may be availed in last week of may and s/d to be taken only if line can be revived before 10th June. Subject to real time consent of punjab and chandigarh
515	RQ94218	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	Firmware upgrade of Backup impedance relay	13/Jun/2022	10:00	13/Jun/2022	13:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	13:00	

516	RQ94537	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	D	AMP WORK	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	Subject to Rajasthan consent
517	RQ94219	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	Firmware upgrade of Backup impedance relay	10/Jun/2022	10:00	10/Jun/2022	13:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	13:00	
518	RQ94526	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	FINE TUNNING OF CSD & CT OIL SAMPLING	09/Jun/2022	10:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	10:00	09-Jun-22	18:00	
519	RQ94647	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	For AMP Works	09/Jun/2022	09:00	09/Jun/2022	17:30	Kindly approve	PLANNED	Approved	09-Jun-22	09:00	09-Jun-22	17:30	
520	RQ94520	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	PEAK ERECTION AND CSD FINE TUNING	08/Jun/2022	17:00	10/Jun/2022	23:00		PLANNED	Approved	08-Jun-22	17:00	10-Jun-22	23:00	
521	RQ94524	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	08/Jun/2022	10:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	18:00	
522	RQ94697	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	5:00	08-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs.
523	RQ94525	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	07/Jun/2022	10:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	10:00	07-Jun-22	18:00	
524	RQ94538	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	AMP WORK	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
525	RQ94518	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWER GRID	D	For AMP work	06/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	07-Jun-22	18:00	
526	RQ94519	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	PEAK ERECTION AND CSD FINE TUNING	05/Jun/2022	17:00	07/Jun/2022	23:00		PLANNED	Approved	05-Jun-22	17:00	07-Jun-22	23:00	

527	RQ94536	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For 220 KV CB Overhauling work	05/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	07-Jun-22	18:00	
528	RQ94226	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	04/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	18:00	
529	RQ94220	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	IR testing of ICT#1 B-ph LA (due to violation observed in THRC)	04/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	18:00	
530	RQ94221	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	Checking of problem of discharge of Aircell	03/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	10:00	03-Jun-22	18:00	
531	RQ94728	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA (PG)	POWER GRID	C	Overhauling of 200 KV CB. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	03/Jun/2022	08:00	04/Jun/2022	18:00	Kindly approve	PLANNED	Approved	03-Jun-22	08:00	04-Jun-22	18:00	
532	RQ94698	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	5:00	03-Jun-22	10:00	shutdown may please avail in morning hours 05.00hrs to 10.00hrs.
533	RQ94523	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	For DGA of ICT-2 Bushings	01/Jun/2022	09:00	01/Jun/2022	15:00		PLANNED	Approved	01-Jun-22	09:00	01-Jun-22	15:00	
534	RQ94522	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	For Complete overhauling work of ICT-02	01/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	12-Jun-22	18:00	Subject to Rajasthan consent
535	RQ94535	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWER GRID	D	AMP work and cable box air cell replacement	01/Jun/2022	08:00	01/Jun/2022	18:00	S/D may be availed in las week of may.	PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	

536	RQ94725	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA (PG)	POWER GRID	D	For replacement of 220 KV Y & B ph CB pole due to DCRM & CRM result violation. Replacement of 01 no 220 KV CT due to oil seepage. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	01/Jun/2022	08:00	01/Jun/2022	20:00	Kindly approve	PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	20:00	
537	RQ94146	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	17:00	27-Jun-22	23:00	To be taken after 1700Hrs/Non solar generating Hours
538	RQ94149	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	
539	RQ94142	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	
540	RQ94144	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	
541	RQ94140	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	15/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	18:00	
542	RQ94150	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance of 400 KV side bay Equipments	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	
543	RQ94151	OCC_195	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPN L	D	Quarterly Maintenance	09/Jun/2022	07:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	07:00	09-Jun-22	18:00	

544	RQ94143	OCC_195	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	08/Jun/2022	18:00	08/Jun/2022	23:00		PLANNED	Approved	08-Jun-22	18:00	08-Jun-22	23:00	
545	RQ94147	OCC_195	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	2nd Quaterly Preventive Maintenance	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
546	RQ94145	OCC_195	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	2nd Quaterly Preventive Maintenance	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
547	RQ94148	OCC_195	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	04/Jun/2022	18:00	04/Jun/2022	23:00		PLANNED	Approved	04-Jun-22	18:00	04-Jun-22	23:00	
548	RQ94141	OCC_195	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	03/Jun/2022	18:00	03/Jun/2022	23:00		PLANNED	Approved	03-Jun-22	18:00	03-Jun-22	23:00	
549	RQ94091	OCC_195	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	20:00	
550	RQ93907	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(U P)	UPPTCL	D	For routine maintenance and testing of ICT.	19/Jun/2022	09:00	19/Jun/2022	17:00		PLANNED	Approved	19-Jun-22	09:00	19-Jun-22	17:00	
551	RQ93913	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For General maintenance work	18/Jun/2022	10:00	18/Jun/2022	15:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 2X500MVA ICT-III@IV and 1X315MVA ICT-I	PLANNED	Approved	18-Jun-22	10:00	18-Jun-22	15:00	



552	RQ93908	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(U P)	UPPTCL	D	For routine maintenance and testing of ICT.	18/Jun/2022	09:00	18/Jun/2022	17:00		PLANNED	Approved	18-Jun-22	09:00	18-Jun-22	17:00	
553	RQ93912	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR( UP)	UPPTCL	D	For Routine bay maintenance	17/Jun/2022	10:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	10:00	17-Jun-22	18:00	
554	RQ94095	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR( UP)	UPPTCL	D	For Routine bay maintenance	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	18:00	
555	RQ93903	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for painting of 240 mva transformer	13/Jun/2022	06:00	19/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	06:00	19-Jun-22	18:00	
556	RQ93911	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR( UP)	UPPTCL	D	For Routine bay maintenance	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	10:00	10-Jun-22	18:00	
557	RQ93906	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	Complete tightening of Bay	08/Jun/2022	10:00	08/Jun/2022	17:30	The ICT-1 will not remain in service & all the loads will be met out through remaining available ICTs.	PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	17:30	
558	RQ94100	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00	
559	RQ93902	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	routine maintenance and testing work	07/Jun/2022	09:00	08/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	09:00	08-Jun-22	18:00	
560	RQ94099	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	

561	RQ93904	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	04/Jun/2022	08:00	04/Jun/2022	16:00		PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	16:00	
562	RQ94101	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	18:00	
563	RQ93905	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	03/Jun/2022	08:00	03/Jun/2022	16:00		PLANNED	Approved	03-Jun-22	08:00	03-Jun-22	16:00	
564	RQ94262	OCC_195	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-3 MB	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
565	RQ94260	OCC_195	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-2 MB	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
566	RQ94259	OCC_195	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00	
567	RQ94258	OCC_195	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	
568	RQ94261	OCC_195	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	
569	RQ94727	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	For AMP Works	01/Jun/2022	08:00	01/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	18:00	

570	RQ94225	OCC_195	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	AMP works of 100 MVA ICT & 220/132 KV CT, LA & Transformer Isolators	01/Jun/2022	10:00	01/Jun/2022	18:00	actual requested on 30.05.2022	PLANNED	Approved	01-Jun-22	10:00	01-Jun-22	18:00	Subject to Uttarakhand consent
571	RQ94122	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP)(RS) CKT-1	RRVPNL	D	RAPS-1&2 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-9 related job. PM checks on LA and CT with main BUS – II shutdown.	02/Jul/2022	08:00	02/Jul/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	02-Jul-22	08:00	02-Jul-22	18:00	
572	RQ94120	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	KOTA Line PM checks on DS-B, DS-D, associated jumpers and CB-8 related job. PM checks on LA and CT with main BUS – II shutdown.	28/Jun/2022	08:00	29/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	28-Jun-22	08:00	29-Jun-22	18:00	
573	RQ94290	OCC_195	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP)(RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	
574	RQ94118	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP)(RS) CKT-1	RRVPNL	C	PROTECTION RELAYS UPGRADATION, PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-9 and testing related jobs. PM Checks on LA and CVT with 220kV main BUS-I Shutdown.	16/Jun/2022	08:00	19/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	16-Jun-22	08:00	19-Jun-22	18:00	

575	RQ94115	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPN L	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-8 and testing related job. PM checks on LA and CVT with 220kV main BUS-I Shutdown	11/Jun/2022	08:00	12/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	11-Jun-22	08:00	12-Jun-22	18:00	
576	RQ94322	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPN L	D	Quartly maintenance work and Testing of Equipment	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
577	RQ94457	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPN L	D	AMP of relay and Line Equipment	05/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	08:00	05-Jun-22	18:00	
578	RQ94456	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPN L	D	AMP of relay and Line Equipment	04/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	18:00	
579	RQ94649	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PD) (PG) CKT-1	POWER GRID	D	For AMP Works	30/Jun/2022	09:00	30/Jun/2022	12:30	Kindly approve	PLANNED	Approved	30-Jun-22	09:00	30-Jun-22	12:30	Subject to JK consent
580	RQ94650	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PD) (PG) CKT-2	POWER GRID	D	For AMP Works	25/Jun/2022	09:00	25/Jun/2022	12:30	Kindly approve	PLANNED	Approved	25-Jun-22	09:00	25-Jun-22	12:30	Subject to JK consent
581	RQ94119	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	PM checks on Bay-10, chittor line -1 equipment's such as LA and GS adjustment with main BUS – II shutdown.	25/Jun/2022	08:00	25/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	25-Jun-22	08:00	25-Jun-22	18:00	

582	RQ94493	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	25/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Approved	25-Jun-22	08:00	25-Jun-22	18:00	
583	RQ94625	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	For AMP works & tower rectification of Tower Leg rectification at Loc No. 131	21/Jun/2022	09:00	23/Jun/2022	18:00	Kindly approve	PLANNED	Approved	05-Jun-22	09:00	07-Jun-22	18:00	NHPC gave consent
584	RQ94626	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	For AMP works & tower rectification of Tower Leg rectification at Loc No. 131	21/Jun/2022	09:00	23/Jun/2022	18:00	Kindly approve	PLANNED	Approved	05-Jun-22	09:00	07-Jun-22	18:00	NHPC gave consent
585	RQ94491	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	18/Jun/2022	08:00	18/Jun/2022	18:00		PLANNED	Approved	18-Jun-22	08:00	18-Jun-22	18:00	
586	RQ94294	OCC_195	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	
587	RQ94302	OCC_195	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	16/Jun/2022	09:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	09:00	16-Jun-22	18:00	
588	RQ94385	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	AMP work	15/Jun/2022	10:00	15/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	10:00	15-Jun-22	18:00	NHPC gave consent

589	RQ94629	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	For replacement of R-Phase moving Arm of Line Isolator at Udhampur end.	15/Jun/2022	09:00	15/Jun/2022	18:00	Kindly approve	PLANNED	Approved	15-Jun-22	09:00	15-Jun-22	18:00	
590	RQ94117	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	PM checks on Bay-11, chittor line -2 equipment's such as LA and GS adjustment with 220kV main BUS-I Shutdown.	15/Jun/2022	08:00	15/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	18:00	
591	RQ94384	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	18:00	NHPC gave consent
592	RQ94420	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	AMP works	11/Jun/2022	09:00	11/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	09:00	11-Jun-22	18:00	
593	RQ94492	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	11/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	11-Jun-22	08:00	11-Jun-22	18:00	
594	RQ94419	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	AMP works	10/Jun/2022	09:00	10/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	09:00	10-Jun-22	18:00	
595	RQ94323	OCC_195	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	D	Half yearly maintenance	10/Jun/2022	09:00	10/Jun/2022	15:00		PLANNED	Approved	10-Jun-22	09:00	10-Jun-22	15:00	

596	RQ94114	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	PM checks on 220 kv Udaipur line equipment's such as LA and GS adjustment with 220kv main BUS- I Shutdown.	10/Jun/2022	08:00	10/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	10-Jun-22	08:00	10-Jun-22	18:00		
597	RQ94451	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	For NHAI Diversion Work	10/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	16-Jun-22	18:00		
598	RQ94452	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	For NHAI Diversion Work	10/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	10-Jun-22	08:00	16-Jun-22	18:00		
599	RQ94295	OCC_195	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	FOR Quarterly maintenance at both end	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00		
600	RQ94188	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Approved	08-Jun-22	08:00	08-Jun-22	18:00		
601	RQ94628	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP Work & rectification of Peak Bent at LOC-324 & tightening of Vibration Damper Losse	07/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve	PLANNED	Approved	07-Jun-22	09:00	08-Jun-22	18:00		
602	RQ94627	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP Work & rectification of Peak Bent at LOC-324 & tightening of Vibration Damper Losse	07/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve	PLANNED	Approved	07-Jun-22	09:00	08-Jun-22	18:00		
603	RQ94301	OCC_195	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Rejected						PG denied consent as same SD was availed in last month.

604	RQ94187	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWER GRID	D	AMP WORK	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00		
605	RQ94300	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Rejected						PG denied consent as same SD was availed in last month.
606	RQ94383	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	06/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Rejected						Consent denied by NHPC due to high hydro season. Deferred to sept
607	RQ94186	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	AMP WORK	04/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	04-Jun-22	08:00	04-Jun-22	18:00		
608	RQ94185	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	AMP work	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00		
609	RQ94754	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Protection AMP testing and firmware upgradation of MICOM relay	01/Jun/2022	09:00	01/Jun/2022	15:00		PLANNED	Approved	01-Jun-22	09:00	01-Jun-22	15:00		NHPC gave consent
610	RQ94755	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For attending the electrical clearance of Jumper from Tower body at Loc. No. - 71	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	02-Jun-22	08:00	02-Jun-22	18:00		NHPC gave consent
611	RQ94381	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Rejected						Consent denied by NHPC due to high hydro season. Deferred to sept



612	RQ94382	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Rejected						Consent denied by NHPC due to high hydro season. Deferred to sept
613	RQ94121	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,N PCIL	C	RAPS-5&6 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-4 related job. PM checks on LA and CT with main BUS – II shutdown.	30/Jun/2022	08:00	01/Jul/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	30-Jun-22	08:00	01-Jul-22	18:00		
614	RQ94116	OCC_195	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,N PCIL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-4 and testing related job. PM checks on LA and CVT with 220kV main BUS-I Shutdown.	13/Jun/2022	08:00	14/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Approved	13-Jun-22	08:00	14-Jun-22	18:00		
615	RQ94717	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	14:15	29/Jun/2022	15:00	220 KV BAY 204 ALONG WITH LINE MANESAR MAU CKT-2 at GIS MANESAR S/S	PLANNED	Approved	29-Jun-22	14:15	29-Jun-22	15:00		
616	RQ94716	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	12:15	29/Jun/2022	13:00	220 KV BAY 203 ALONG WITH LINE MANESAR MAU CKT-1 at GIS MANESAR S/S	PLANNED	Approved	29-Jun-22	12:15	29-Jun-22	13:00		
617	RQ94719	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	11:15	29/Jun/2022	12:00	220 KV BAY 202 ALONG WITH LINE MANESARB ADSHAHPUR CKT-2 at GIS MANESAR S/S	PLANNED	Approved	29-Jun-22	11:15	29-Jun-22	12:00		

618	RQ94718	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	10:15	29/Jun/2022	11:00	220 KV BAY 201 ALONG WITH LINE MANESARBADSHAHPUR CKT-1 at GIS MANESAR S/S	PLANNED	Approved	29-Jun-22	10:15	29-Jun-22	11:00	
619	RQ94489	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	AMP works	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Approved	22-Jun-22	08:00	22-Jun-22	18:00	
620	RQ94484	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	21/Jun/2022	10:00	21/Jun/2022	18:00		PLANNED	Approved	21-Jun-22	10:00	21-Jun-22	18:00	
621	RQ94622	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For AMP Works	15/Jun/2022	08:00	15/Jun/2022	18:00	Kindly approve	PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	18:00	
622	RQ94709	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
623	RQ94708	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
624	RQ94706	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
625	RQ94707	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	

626	RQ94390	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKA NPUR(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	28/Jun/2022	09:00	28/Jun/2022	18:00		PLANNED	Approved	28-Jun-22	09:00	28-Jun-22	18:00	
627	RQ94466	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For Line /Bay Equipment AMP work	06/Jun/2022	09:00	06/Jun/2022	15:00		PLANNED	Approved	06-Jun-22	09:00	06-Jun-22	15:00	
628	RQ94467	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-NARA(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For Line /Bay Equipment AMP work	03/Jun/2022	09:00	03/Jun/2022	15:00		PLANNED	Approved	03-Jun-22	09:00	03-Jun-22	15:00	
629	RQ94469	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM (UP) (PG) CKT-2	POWER GRID,U PPTCL	D	For Line /Bay Equipment AMP work	02/Jun/2022	09:00	02/Jun/2022	15:00		PLANNED	Approved	02-Jun-22	09:00	02-Jun-22	15:00	
630	RQ94468	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For Line /Bay Equipment AMP work	01/Jun/2022	09:00	01/Jun/2022	15:00		PLANNED	Approved	01-Jun-22	09:00	01-Jun-22	15:00	
631	RQ94510	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	07:00	28-Jun-22	18:00	subject to Haryana and BBMB consent
632	RQ94511	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	07:00	28-Jun-22	18:00	subject to Haryana and BBMB consent
633	RQ94509	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	07:00	28-Jun-22	18:00	subject to Haryana and BBMB consent

634	RQ94508	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	06:00	28/Jun/2022	18:00		PLANNED	Approved	27-Jun-22	06:00	28-Jun-22	18:00	subject to Haryana and BBMB consent
635	RQ94304	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For maintenance Work & tree trimming	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	18:00	
636	RQ94645	OCC_195	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	For Automation of sub-station	15/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Approved	15-Jun-22	08:00	20-Jun-22	18:00	subject to Haryana and BBMB consent
637	RQ94303	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Approved	14-Jun-22	08:00	14-Jun-22	18:00	subject to Haryana, BBMB and Rajasthan consent
638	RQ94298	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quartely maintenance of bay equipments amd 220 KV Main bus at 220 KV GSS, Chirawa & Tree Trimming under the Line requiring Shutdown	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
639	RQ93901	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARSAWAN(U P)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chooping of tree in line corridor	20/Jun/2022	09:00	20/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	09:00	20-Jun-22	18:00	
640	RQ94247	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	Firmware upgradation of Distance Relay.	15/Jun/2022	10:00	15/Jun/2022	13:00		PLANNED	Approved	15-Jun-22	10:00	15-Jun-22	13:00	

641	RQ94246	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	Firmware upgradation of Distance Relay.	14/Jun/2022	10:00	14/Jun/2022	13:00		PLANNED	Approved	14-Jun-22	10:00	14-Jun-22	13:00	
642	RQ93900	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chooping of tree in line corridor	13/Jun/2022	09:00	17/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	09:00	17-Jun-22	18:00	
643	RQ94459	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR (PG) (UP) CKT-1	UPPTCL	D	For AMP work	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00	
644	RQ93899	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping chooping and tree cutting, jumper tightening	09/Jun/2022	09:00	10/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	09:00	10-Jun-22	18:00	
645	RQ94465	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-JAGRITI VIHAR (UP) (UP) CKT-1	UPPTCL	D	For Line /Bay Equipment AMP work	07/Jun/2022	09:00	07/Jun/2022	15:00		PLANNED	Approved	07-Jun-22	09:00	07-Jun-22	15:00	
646	RQ94066	OCC_195	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine bay maintenance	05/Jun/2022	10:00	05/Jun/2022	18:00		PLANNED	Approved	05-Jun-22	10:00	05-Jun-22	18:00	
647	RQ94393	OCC_195	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP work and Relay Firmware upgradation work	18/Jun/2022	09:00	18/Jun/2022	18:00		PLANNED	Approved	18-Jun-22	09:00	18-Jun-22	18:00	
648	RQ94293	OCC_195	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RV PNL	D	For line maintenance work	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	

649	RQ94485	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-3	PTCUL	D	FOR AMP WORK	16/Jun/2022	10:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	10:00	16-Jun-22	18:00	
650	RQ94478	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAHARANIB AGH(PG)-PRAGATI(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Rejected					
651	RQ94216	OCC_195	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General Maintenance works	07/Jun/2022	05:00	07/Jun/2022	09:00		PLANNED	Approved	07-Jun-22	05:00	07-Jun-22	09:00	
652	RQ94479	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAHARANIB AGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Rejected					
653	RQ94207	OCC_195	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out pruning of trees before rainy season and maintenance of bay equipments before peak load of summer.	05/Jun/2022	05:00	05/Jun/2022	09:00		PLANNED	Approved	05-Jun-22	05:00	05-Jun-22	09:00	
654	RQ94477	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAHARANIB AGH(PG)-LODHIROAD(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	04/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Rejected					
655	RQ94208	OCC_195	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out pruning of trees before rainy season, maintenance of bay equipments & tightening of jumper clamp at Tower no.-56	04/Jun/2022	05:00	04/Jun/2022	09:00		PLANNED	Approved	04-Jun-22	05:00	04-Jun-22	09:00	

656	RQ94209	OCC_195	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Capacitance and tan delta measurement of bay equipment and tree trimming work under ckt.	02/Jun/2022	05:00	02/Jun/2022	10:00		PLANNED	Approved	02-Jun-22	05:00	02-Jun-22	10:00	
657	RQ94215	OCC_195	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Tan Delta, PMS, work	01/Jun/2022	05:00	01/Jun/2022	09:00		PLANNED	Approved	01-Jun-22	05:00	01-Jun-22	09:00	
658	RQ94404	OCC_195	slcdps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	08:00	09-Jun-22	18:00	
659	RQ94278	OCC_195	slcdps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	06-Jun-22	18:00	
660	RQ94483	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Jun/2022	17:00	02/Jun/2022	23:00		PLANNED	Approved	02-Jun-22	19:00	02-Jun-22	23:00	To be taken after 1900Hrs/Non solar generating Hours
661	RQ94482	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Jun/2022	17:00	30/Jun/2022	23:00		PLANNED	Approved	01-Jun-22	19:00	30-Jun-22	23:00	To be taken after 1900Hrs/Non solar generating Hours
662	RQ94480	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Jun/2022	17:00	02/Jun/2022	23:00		PLANNED	Approved	02-Jun-22	19:00	02-Jun-22	23:00	To be taken after 1900Hrs/Non solar generating Hours

663	RQ94481	OCC_195	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jun/2022	17:00	01/Jun/2022	23:00		PLANNED	Approved	01-Jun-22	19:00	01-Jun-22	23:00	To be taken after 1900Hrs/Non solar generating Hours
664	RQ94689	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	25-Jun-22	18:00	as the lines are under breakdown condition, shutdown may be taken at the earliest; one line s/d at a time may be taken
665	RQ94687	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	25-Jun-22	18:00	as the lines are under breakdown condition, shutdown may be taken at the earliest; one line s/d at a time may be taken
666	RQ94686	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	25-Jun-22	18:00	as the lines are under breakdown condition, shutdown may be taken at the earliest; one line s/d at a time may be taken
667	RQ94690	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
668	RQ94685	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	
669	RQ94684	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	



670	RQ93917	OCC_195	sidchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB)(LB) CKT-1	GREEN KO BUDHIL	D	Stringing work on 400kV Lahal-Rajera line	01/Jun/2022	07:00	01/Jun/2022	19:00	Actual Shutdown required on 30.05.2022 from 07:00 to 19:00 hrs.	PLANNED	Rejected						
671	RQ94683	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB)(LB) CKT-1	GREEN KO BUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00		
672	RQ94710	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-1	CHAND IGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	subject to Chandigarh consent.	
673	RQ94711	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-2	CHAND IGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Approved	01-Jun-22	07:00	30-Jun-22	18:00	subject to Chandigarh consent.	
674	RQ94722	OCC_195	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	15:15	29/Jun/2022	18:30	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Approved	29-Jun-22	15:15	29-Jun-22	18:30		
675	RQ94666	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29/Jun/2022	08:00	29/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area
676	RQ94678	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	29/Jun/2022	08:00	29/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area
677	RQ94665	OCC_195	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area

678	RQ94668	OCC_195	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area
679	RQ94667	OCC_195	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area
680	RQ94677	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofittment of existing 20589B Isolator By DTL	21/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Rejected						Delhi denied consent as considering high load condition in Delhi area
681	RQ94198	OCC_195	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	17/Jun/2022	10:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	10:00	17-Jun-22	18:00		
682	RQ94197	OCC_195	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	16/Jun/2022	10:00	16/Jun/2022	18:00		PLANNED	Approved	16-Jun-22	10:00	16-Jun-22	18:00		
683	RQ94554	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP WORK	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	13-Jun-22	18:00		
684	RQ94206	OCC_195	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	09/Jun/2022	10:00	09/Jun/2022	18:00		PLANNED	Approved	09-Jun-22	10:00	09-Jun-22	18:00		
685	RQ94660	OCC_195	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension works by M/s TATA	07/Jun/2022	17:00	07/Jun/2022	23:00		PLANNED	Approved	07-Jun-22	19:00	07-Jun-22	23:00		To be taken after 1900Hrs/Non solar generating Hours
686	RQ94659	OCC_195	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension works by M/s TATA	06/Jun/2022	17:00	06/Jun/2022	23:00		PLANNED	Approved	06-Jun-22	19:00	06-Jun-22	23:00		To be taken after 1900Hrs/Non solar generating Hours
687	RQ94553	OCC_195	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	D	FOR PEAK ERECTION ACTIVITY NEAR 400KV BUS2 & ICTs	05/Jun/2022	17:00	06/Jun/2022	23:00		PLANNED	Approved	05-Jun-22	17:00	06-Jun-22	23:00		
688	RQ94656	OCC_195	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	AMP WORK	02/Jun/2022	17:00	02/Jun/2022	23:00		PLANNED	Approved	02-Jun-22	19:00	02-Jun-22	23:00		To be taken after 1900Hrs/Non solar generating Hours
689	RQ94655	OCC_195	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	AMP WORK	01/Jun/2022	17:00	01/Jun/2022	23:00		PLANNED	Approved	01-Jun-22	19:00	01-Jun-22	23:00		To be taken after 1900Hrs/Non solar generating Hours

690	RQ94082	OCC_195	indigrid_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	16/Jun/2022	08:00	16/Jun/2022	20:00	AMP work	PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	20:00	
691	RQ94081	OCC_195	indigrid_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	For Annual maintenance work	15/Jun/2022	08:00	15/Jun/2022	20:00	AMP Work	PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	20:00	
692	RQ94289	OCC_195	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Quarterly Maintenance	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	17-Jun-22	18:00	
693	RQ94634	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	For Line equipment AMP testing.	09/Jun/2022	09:00	09/Jun/2022	12:00	Kindly approve	PLANNED	Approved	09-Jun-22	09:00	09-Jun-22	12:00	Subject to JK consent
694	RQ94632	OCC_195	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	For Line equipment AMP testing.	07/Jun/2022	09:00	07/Jun/2022	12:00	Kindly approve	PLANNED	Approved	07-Jun-22	09:00	07-Jun-22	12:00	Subject to JK consent/Sewa_2 consent
695	RQ94279	OCC_195	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Approved	07-Jun-22	08:00	07-Jun-22	18:00	
696	RQ94415	OCC_195	cpcc3_sd	BAY	AWX1.Q2 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-2 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWER GRID	D	Rectification of over-heating issue of contactors/control cables in common control MB of the breakers	04/Jun/2022	10:00	04/Jun/2022	18:00	Pole 2 will remain charged through Tie CB.	PLANNED	Approved	04-Jun-22	10:00	04-Jun-22	18:00	

697	RQ94416	OCC_195	cpcc3_sd	BAY	AWX2.Q1 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-1 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWER GRID	D	Rectification of over-heating issue of contactors/control cables in common control MB of the breakers	03/Jun/2022	10:00	03/Jun/2022	18:00	Pole 1 will remain charged through Tie CB.	PLANNED	Approved	03-Jun-22	10:00	03-Jun-22	18:00	
698	RQ94633	OCC_195	cpcc1_sd	BAY	207 MAIN BAY - 220 KV ROORKEE(PG); RAMNAGAR(UK) (PTCUL) CKT-1 (POWERGRID) AT ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	23/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	25-Jun-22	18:00	
699	RQ94654	OCC_195	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULING	23/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Approved	23-Jun-22	08:00	30-Jun-22	18:00	
700	RQ94624	OCC_195	cpcc1_sd	BAY	206 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1 (POWERGRID) AT PIRANKALIYAR(UK)	POWER GRID	C	OVERHAULING OF CB POLES	20/Jun/2022	08:00	22/Jun/2022	18:00	at Roorkee, wrongly mention in software	PLANNED	Approved	20-Jun-22	08:00	22-Jun-22	18:00	

701	RQ94641	OCC_195	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Approved	20-Jun-22	08:00	26-Jun-22	18:00	
702	RQ94621	OCC_195	cpcc1_sd	BAY	205 MAIN BAY - 220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-2 (POWERGRID ) AT 220 KV ROORKEE(PG)	POWER GRID	C	OVERHAULING OF CB POLES	17/Jun/2022	08:00	19/Jun/2022	18:00		PLANNED	Approved	17-Jun-22	08:00	19-Jun-22	18:00	
703	RQ94573	OCC_195	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT MAHARANIB AGH(PG) (POWERGRID ) AND 220KV BUS 2 AT MAHARANIB AGH(PG) AT 220 KV MAHARANIB AGH(PG) (POWERGRID )	POWER GRID	D	For Line Bay Equipment AMP work	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	10:00	13-Jun-22	18:00	

704	RQ94640	OCC_195	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	13/Jun/2022	08:00	18/Jun/2022	18:00		PLANNED	Approved	13-Jun-22	08:00	18-Jun-22	18:00	
705	RQ94602	OCC_195	cpcc1_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 AT ANTA(NT)	POWER GRID	C	Overhauling of M/CB	06/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	11-Jun-22	18:00	
706	RQ94638	OCC_195	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	06/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	08:00	11-Jun-22	18:00	
707	RQ94600	OCC_195	cpcc1_sd	BAY	208 MAIN BAY - 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1 (POWERGRID ) AT 220 KV KOTPUTLI(PG)	POWER GRID	C	Overhauling of 220kV CB -208-52	01/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Approved	01-Jun-22	08:00	03-Jun-22	18:00	

708	RQ94094	OCC_195	indigrid_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Approved	20-Jun-22	08:00	20-Jun-22	20:00	
709	RQ94085	OCC_195	indigrid_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	Bay outage for Busbar testing purpose	16/Jun/2022	08:00	16/Jun/2022	20:00	Bay outage for Busbar testing purpose	PLANNED	Approved	16-Jun-22	08:00	16-Jun-22	20:00	
710	RQ94086	OCC_195	indigrid_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	Bay outage for Busbar testing purpose	15/Jun/2022	08:00	15/Jun/2022	20:00	Bay outage for Busbar testing purpose	PLANNED	Approved	15-Jun-22	08:00	15-Jun-22	20:00	
711	RQ94281	OCC_195	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	D	PSD FINE TUNING OF HVDC BLOCK#2 NORTH & WEST CONVERTER CB, CWC Pump change over logic modification	08/Jun/2022	10:00	08/Jun/2022	13:00		PLANNED	Approved	08-Jun-22	10:00	08-Jun-22	13:00	Subjected to WRPC approval
712	RQ94282	OCC_195	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	PSD FINE TUNING OF HVDC BLOCK#1 NORTH & WEST CONVERTER CB, CWC Pump change over logic modification	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Approved	06-Jun-22	10:00	06-Jun-22	18:00	Subjected to WRPC approval
713	RQ94652	OCC_195	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	YEARLY AMP OF STATCOM	03/Jun/2022	09:00	05/Jun/2022	18:00	Kindly approve	PLANNED	Approved	03-Jun-22	09:00	05-Jun-22	18:00	

714	RQ94653	OCC_195	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	YEARLY AMP OF STATCOM	03/Jun/2022	09:00	05/Jun/2022	18:00	Kindly approve	PLANNED	Approved	03-Jun-22	09:00	05-Jun-22	18:00	
-----	---------	---------	----------	-------------	--	------------	---	-----------------------	-------------	-------	-------------	-------	----------------	---------	----------	-----------	-------	-----------	-------	--



### Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	OCC Remarks
1	WRPC	RTCL - IndiGrid	400KV-SHUJALPUR-RAPP-1	10/Jun/22	8:00	24/Jun/22	19:00	Continuous	Shutdown required for NHAI Diversion/Shifting. We have already started the foundation work for the same from Last week of April.	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line
2	WRPC	RTCL - IndiGrid	400KV-SHUJALPUR-RAPP-2	10/Jun/22	8:00	24/Jun/22	19:00	Continuous	Shutdown required for NHAI Diversion/Shifting. We have already started the foundation work for the same from Last week of April.	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line
3	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	16/Jun/22	9:00	16/Jun/22	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK		approved	
4	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	6/Jun/22	9:00	6/Jun/22	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK		approved	
5	WRPC	MP_SLDC	220KV-NEPANIYA-BHANPURA-1	28/Jun/22	8:00	28/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.	approved	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.
6	WRPC	MP_SLDC	220KV-SUWASARA-NEPANIYA-1	7/Jun/22	8:00	7/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.	approved	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.
7	WRPC	MP_SLDC	220KV-SUWASARA-BHANPURA-1	17/Jun/22	8:00	17/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.	approved	Drawl restriction of Rajasthan 100-150 MW from Bhunpura end.
8	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR	6/Jun/22	8:00	13/Jun/22	18:00	C	SLAB WORK OF NH 1-1-48 BENEATH THE LINE		approved	
9	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	6/Jun/22	8:00	13/Jun/22	18:00	C	SLAB WORK OF NH 1-1-48 BENEATH THE LINE		approved	
10	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR	15/Jun/22	8:00	15/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK		approved	
11	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	21/Jun/22	8:00	21/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK		approved	
12	ERPC	POWERGRID ER-I	765KV-GAYA-VARANASI-1	9/Jun/22	9:00	10/Jun/22	17:00	ODB	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196.		approved	
13	ERPC	POWERGRID ER-I	400kV Biharsharif Ballia ckt 1	26/Jun/22	9:00	26/Jun/22	17:00	ODB	For replacement of flashed insulator		approved	
14	ERPC	POWERGRID ER-I	A/R 400kV Biharsharif Ballia ckt 2	26/Jun/22	9:00	26/Jun/22	17:00	ODB	TO FACILITATE SD OF CKT 1		approved	
15	ERPC	POWERGRID ER-I	400kV Biharsharif Ballia ckt 2	27/Jun/22	9:00	27/Jun/22	17:00	ODB	For replacement of flashed insulator		approved	
16	ERPC	POWERGRID ER-I	A/R 400kV Biharsharif Ballia ckt 1	27/Jun/22	9:00	27/Jun/22	17:00	ODB	TO FACILITATE SD OF CKT 2		approved	
17	ERPC	POWERGRID ER-I	400KV-NEW RANCHI-CHANDWA-1	27/Jun/22	9:00	27/Jun/22	18:00	ODB	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	ATC Curtailment of 300 MW	approved	ATC Curtailment of 300 MW
18	ERPC	POWERGRID ER-I	A/R OF 400KV-NEW RANCHI-CHANDWA-2	27/Jun/22	9:00	27/Jun/22	18:00	ODB	TO FACILITATE SD OF CKT 1		approved	
19	ERPC	POWERGRID ER-I	400KV-NEW RANCHI-CHANDWA-2	28/Jun/22	9:00	28/Jun/22	18:00	ODB	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	ATC Curtailment of 300 MW	approved	ATC Curtailment of 300 MW
20	ERPC	POWERGRID ER-I	A/R OF 400KV-NEW RANCHI-CHANDWA-1	28/Jun/22	9:00	28/Jun/22	18:00	ODB	TO FACILITATE SD OF CKT 2		approved	
21	ERPC	POWERGRID ER-I	400KV-GAYA-CHANDWA-2	17/Jun/22	9:00	17/Jun/22	18:00	ODB	REPLACEMENT OF FLASHED INSULATORS	ATC Curtailment of 400 MW	approved	ATC Curtailment of 400 MW
22	ERPC	POWERGRID ER-I	A/R OF 400KV-GAYA-CHANDWA-1	17/Jun/22	9:00	17/Jun/22	18:00	ODB	TO FACILITATE SD OF CKT 2		approved	
23	ERPC	POWERGRID	765kV Gaya Balia	1/Jun/22	8:00	1/Jun/22	14:00	ODB	AMP of Line Reactor and Firmware Upgradation work in M-1 and Backup Impedence relay at Balia end.		approved	
24	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/Jun/22	7:00	30/Jun/22	18:00	D	A/R to be kept in non auto mode For OPGW stringing under live line condition		approved	
25	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	2/Jun/22	8:00	2/Jun/22	19:00	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. Also Spare Reactor rotation at Jabalpur PS end before 6 months as per CEA guidelines. A/R off of Ckt 2 and Dia to be kept open at Both ends		approved	ATC curtailment of 900 MW
26	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	3/Jun/22	8:00	3/Jun/22	19:00	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 2 and Dia to be kept open at Both ends		approved	ATC curtailment of 900 MW
27	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-1	4/Jun/22	9:00	4/Jun/22	18:00	D	For Line AMP Works. Dia to be kept open at Both ends		approved	ATC curtailment of 450 MW

28	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	5/Jun/22	9:00	12/Jun/22	18:00	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work		approved	
29	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	7/Jun/22	8:00	8/Jun/22	19:00	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 1 and Dia to be kept open at Both ends		approved	
30	WRPC	POWERGRID	765KV-SATNA-ORAI-1	9/Jun/22	8:00	9/Jun/22	19:00	D	FOR SUMMER PREPAREDNESS WORK. A/R off of 765KV Satna-Gwalior & 765KV Gwalior-Orai lines and Dia to be kept open at Both ends		rejected	ATC curtailment of 2450 MW. UP denied consent due to high demand
31	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	13/Jun/22	9:00	20/Jun/22	18:00	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work		approved	
32	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	6/Jun/22	8:00	6/Jun/22	19:00	D	PRESUMMER PREPAREDNESS WORK. A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends		rejected	ATC curtailment of 2150 MW. UP denied consent due to high demand

Scheduled Outage Proposal for June 2022 - NRPC System												
S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Shutdown Status	OCC Remarks
1	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	1/Jun/22	8:00	30/Jun/22	18:30	Daily	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	ATIL-ADANI	ATIL-ADANI	approved	
2	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	1/Jun/22	8:00	30/Jun/22	18:30	Daily	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	ATIL-ADANI	ATIL-ADANI	approved	
3	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	1/Jun/22	8:00	30/Jun/22	18:30	Daily	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	ATIL-ADANI	ATIL-ADANI	approved	

**Proposed Shutdown for the Month of June, 2022**

**Not Found in Portal**

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Daily/Continuous basis	Shutdown Status	OCC Remarks
	Voltage level	Name		From	To	From	To				
1	765 kV	Main Bay-709 (Mainpuri Line ) at Hapur S/s	A	09-06-2022	09-06-2022	8:00	16:00	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	daily	approved	
2	400 kV	Tie Bay No-414 ( Between 400kv Dasna TL Ckt-2 & 400kv Moradabad TL) at Hapur S/s	A	22-06-2022	22-06-2022	8:00	14:00	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	daily	approved	
3	400 kV	Tie Bay No-411 ( Between 400kv Dasna CKT-1 & 400kv Muradnanagr TL ) at Hapur S/s	A	23-06-2022	23-06-2022	8:00	14:00	For annual maintenance & Testing work ( There is no load interruption as load will be feed by main bay)	daily	approved	
4	400 kV	408 Bay (400 kV Fatehabad- Agra_UP - II line Tie Bay at 765kV Fatehabad)	A	04-06-2022	04-06-2022	9:00	12:00	For maintenance and testing of bay equipments	daily	approved	
5	400 kV	417 Bay (400 kV Fatehabad- Mathura - II line Tie Bay at 765kV Fatehabad)	A	04-06-2022	04-06-2022	15:00	18:00	For maintenance and testing of bay equipments	daily	approved	
6	400 kV	400 kV transfer BUS at Agra (UPPTCL)	A	08-06-2022	10-06-2022	10:00	17:30	overhauling of Y phase pole to attend SF-6 gas leakage	daily	approved	
7	400 kV	400KV Bus Transfer Bay at Bareilly	A	09-06-2022	09-06-2022	8:00	18:00	preventive maintenance and testing	daily	approved	

S.No.	Details of transmission element	Date		Timings		Type of Shutdown(daily/Continuous Basis)	Reason	Remarks	Shutdown Status	OCC Remarks
		From	To	From	To					
1	220 KV Bagru-Bassi (PGCIL) line	05.06.2022	05.06.2022	09.00Hrs	17.00Hrs	Daily	For quarterly maintenance work of whole grid sub-station	Total supply shall remain OFF during the shut down period	approved	
2	765 KV Phagi- Anta ckt-2	25.05.2022	25.05.2022	08.00Hrs	18.00Hrs	Daily	For Attending of damage Jumper at Location /Tower No. 444.	765KV Anta-Phagi Ckt-I Will Remain In Ckt.	approved	to be clubbed with unit outage

**Performa for Shutdown**

Sr. No.	Name of Sub-Station	*Code/ID of Element (Transformer,Line,Bus-Coupler etc.)	Shutdown	Shutdown Requird 'From'		Shutdown Requird 'To'		Total outage Time (Hrs.)	Alternate Source of supply	Shutdown Status	OCC Remarks
		( Transformer,Line,Bus-Coupler etc.) / Rated Voltage	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time				
1	400KV S/Stn Daultabad	400kV Daultabad-Dhanonda (HV) Ckt-1	For general maintenance and Nut Bolt Tightening of isolators & CT Clamps	06.06.2022	9:30 Hrs.	06.06.2022	17:30 Hrs.	8 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-2	approved	
2		400kV Daultabad-Dhanonda (HV) Ckt-2	For general maintenance and Nut Bolt Tightening of isolators & CT Clamps	08.06.2022	9:30 Hrs.	08.06.2022	17:30 Hrs.	8 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-1	approved	
3		400kV Jhajjar (APCL)- Daultabad Ckt-1	For Relocation of Tower No. 10 of 400kV Jhajjar (APCL)- Daultabad D/C Line( <b>This is been tentatively scheduled in anticipation that the location is still merged in 1-2Ft deep drain water (Badshahpur-Manesar Drain) &amp; by the time, it may be cleared otherwise as monsoon start building up during June-2022, it may not be possible to carry-out the Work).</b>	10.06.2022	9:30 Hrs.	21.06.2022	17:30 Hrs.	11 Days	400KV Daultabad-Sec-72 (PGCIL ) D/C Line & 400kV Daultabad- Dhanonda D/C Line	rejected	deferred to sept
4		400kV Jhajjar (APCL)- Daultabad Ckt-2								rejected	deferred to sept

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Remarks	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
1	400kV	400kV Muktsar - Makhu	Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	only one s/d at a time
2	400kV	400kV Muktsar - Makhu	Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	only one s/d at a time
3	400kV	400kV Makhu - Nakodhar	Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	only one s/d at a time
4	400kV	400kV Makhu - Nakodhar	Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	only one s/d at a time
5	400kV	400 KV RAJPURA TPS-NAKODAR CKT-1	Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
6	400kV	400 KV RAJPURA TPS-NAKODAR CKT-2	Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
7	400kV	400kV Talwandi Sabo-Dhuri CKT-1	Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
8	400kV	400kV Talwandi Sabo-Dhuri CKT-2	Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
9	400kV	400kV Talwandi Sabo-Muktsar CKT-1	Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
10	400kV	400kV Talwandi Sabo-Muktsar CKT-2	Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works.	approved	only one s/d at a time
11	400kV	400kV Talwandi Sabo-Behman Jassa Singh	Circuit No - I	6/2/22	07.00 Hrs.	6/2/22	18.00 Hrs.	Daily	Jumper tightening	approved	only one s/d at a time
12	400kV	400kV Talwandi Sabo-Behman Jassa Singh	Circuit No - I	6/6/22	07.00 Hrs.	6/6/22	18.00 Hrs.	Daily	Jumper tightening	approved	only one s/d at a time
13	400kV	400kV Moga(PGCIL)-Behman Jassa Singh	Circuit No - I	6/7/22	07.00 Hrs.	6/7/22	18.00 Hrs.	Daily	Jumper tightening	approved	only one s/d at a time
14	400kV	400KV Moga(PGCIL)-Behman Jassa Singh	Circuit No - I	6/9/22	07.00 Hrs.	6/9/22	18.00 Hrs.	Daily	Jumper tightening	approved	only one s/d at a time
15	220KV	220 KV JALANDHAR(P G)- KARTARPUR(PS) (PSTCL) CKT-2	Circuit No - II	6/2/22	07.00 Hrs.	6/11/22	18.00 Hrs.	Continuous	Augmentation of Conductor to HTLS	approved	only one s/d at a time
16	400kV	400 KV RAJPURA TPS-NAKODAR CKT-2	Circuit No - II	5/28/22	07.00 Hrs.	5/28/22	18.00 Hrs.	Daily	Checking of Jumper,suspension clamp and Damper, Tree cutting and disc cleaning	approved	only one s/d at a time
17	400KV	400KV ICT-2 at Malerkotla (PGCIL)		5/28/22	07.00 Hrs.	5/28/22	18.00 Hrs.	Daily	Half yearly mtc of line and LV side of CB (400 KV side will remain enegised at No Load)	approved	only one s/d at a time
18	220KV	220 KV Malerkotla(P G)- Malerkotla (P S) (PSTCL) CKT-2	Circuit No - II	5/28/22	07.00 Hrs.	5/28/22	18.00 Hrs.	Daily	Half yearly mtc of line and LV side of CB	approved	only one s/d at a time

S.N.	Details of Transmission Element			Line ownership	DURATION				Daily/ Continuous	Remarks	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	Circuit No		FROM		TO					
					DATE	TIME	DATE	TIME				
X-2	For construction activity											
1	400kV	400kV Muktsar - Makhu		Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
2	400kV	400kV Muktsar - Makhu		Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
3	400kV	400kV Makhu - Nakodhar		Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
4	400kV	400kV Makhu - Nakodhar		Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
5	220kV	220kV D/C Madanpura - Pinjore		Circuit No - I	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
6	220kV	220kV D/C Madanpura - Pinjore		Circuit No - II	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
7	220kV	220kV Pinjore - Baddi		N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
8	220kV	220kV Baddi - Kunihar		N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
9	220kV	220kV Pinjore - Kunihar		N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
10	220kV	220kV Chandigarh (Manimajra) - Nalagarh (UT)	UT	N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
11	66kV	66kV Pinjore - Panchkula (Sector 32)	HVPNL	N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	
12	66kV	66kV Pinjore - Chandigarh (Manimajra)	HVPNL	N/A	6/1/22	07.00 Hrs.	6/30/22	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	approved	



**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**( SHUTDOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		JUNE'22		REASON	DATE		DD:MM:YYYY		Remarks	Shutdown Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO				
										DATE	TIME	DATE	TIME			
1	POWERGRID	132KV	BALIA(PG)	SIKANDARPUR(UP)	UPPTCL	1	INTER	DAILY	To facilitate S/D of 200 MVA ICT and Insulator string replacement at Sub-Station	6/1/22	9:00	6/1/22	18:00hrs		approved	
2	POWERGRID	132KV	BALIA(PG)	BANSDIH(UP)	UPPTCL	1	INTER	DAILY	To facilitate S/D of 200 MVA ICT and Insulator string replacement at Sub-Station	6/1/22	9:00	6/1/22	18:00hrs		approved	subject to UP consent
3	POWERGRID ER-I	220 KV	Baikunthapur (Bareilly)	Dhauliganga	POWERGRID	1	INTRA	ODB	AMP of equipments installed in Line & main bay and firmware upgradation of MICOM relay	6.06.2022	10:00	6.06.2022	18:00		approved	subject to NHPC consent

**FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC**

INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH of JUNE'22		Reason	DATE		DD:MM:YYYY		Remarks	Shutdown Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS						PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO				
								DATE	TIME	DATE	TIME			
1	POWERGRID	400KV	200MVA, 400/132kV ICT at HVDC Balia	POWERGRID	INTRA	DAILY	AMP and Testing of ICT	6/1/22	9:00	6/1/22	18:00	During S/D of ICT, both lines of 132 KV Balia-Bansdih & 132 KV Ballia-Sikandarpur will be under S/D	approved	
2	POWERGRID	400KV	AC Filter subbank Z3.Z1 at Agra	POWERGRID	Intra Region	Daily	AMP Works	6/7/22	9:00	6/7/22	18:00		approved	no power order restriction
3	POWERGRID	400KV	AC Filter subbank Z3.Z2 at Agra	POWERGRID	Intra Region	Daily	AMP Works	6/8/22	9:00	6/8/22	18:00		approved	no power order restriction
4	POWERGRID	400KV	AC Filter subbank Z3.Z3 at Agra	POWERGRID	Intra Region	Daily	AMP Works	6/9/22	9:00	6/9/22	18:00		approved	no power order restriction
5	POWERGRID	400KV	AC Filter subbank Z3.Z4 at Agra	POWERGRID	Intra Region	Daily	AMP Works	6/10/22	9:00	6/10/22	18:00		approved	no power order restriction
6	POWERGRID	765 KV	765/400 kV ICT-II at Aligarh GIS	PGCIL	INTRA	Daily	For construction of the 400 kV GIBs related to the ICT-III (Future) under 400 KV Khurja line bay extension work.	26.05.2022	9:00	26.05.2022	18:00		approved	
7	POWERGRID	765 KV	400 KV BUS-1 at Aligarh GIS	PGCIL	INTRA	Continuous	for HV test, PD measurement, bus integration and other works	02.06.2022	9:00	05.06.2022	20:00		approved	all elements shall remain in
8	POWERGRID	765 KV	400 KV BUS-2 at Aligarh GIS	PGCIL	INTRA	Continuous	for HV test, PD measurement, bus integration and other works	07.06.2022	9:00	10.06.2022	20:00		approved	all elements shall remain in
9	POWERGRID	765 KV	400 KV BUS-2 at Aligarh GIS	PGCIL	INTRA	Continuous	for final bus integration, Bus Stability and other works	14.06.2022	9:00	16.06.2022	20:00		approved	all elements shall remain in

10	POWERGRID	765 KV	400 KV BUS-1 at Aligarh GIS	PGCIL	INTRA	Continuous	for final bus integration , Bus Stability and other works	18.06.2022	9:00	20.06.2022	20:00		approved	all elements shall remain in	
11	POWERGRID	766 KV	765/400 KV ICT-II at Aligarh GIS	PGCIL	INTRA	Continuous	To facilitate construction of 400 KV Aux Bus GIBs for ICT-III (Future) and its connection with existing Aux. Bus (Adjacent bay of ICT-II is charged at rated voltage)	07.06.2022	9:00	08.06.2022	20:00		approved		
12	POWERGRID	767 KV	765/400 KV ICT-II at Aligarh GIS	PGCIL	INTRA	Continuous	To facilitate construction of 400 KV Aux BUS for ICT-III (Future) for final Interconnection with existing system. (Adjacent bay of ICT-II is charged at rated voltage)	14.06.2022	9:00	15.06.2022	20:00		approved		

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-195 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** Sr.DGM-CPCC, New Delhi  
**DATE:-** 18/05/22

**TO :** SE(OPN), NRPC, N DELHI  
**Copy:** Sr.GM (SO-1), NRLDC

Following Additional S/D are reqd during the month of JUNE, 2022 for 195th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/ RLDC Remarks	Shutdown Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
<b>765kV/400kV Lines</b>												
1	765KV AJMER-BHADLA_2 Ckt-I	PGCIL	DAILY	01.06.2022	17:00	07.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
2	765KV AJMER-BHADLA_2 Ckt-II	PGCIL	DAILY	08.06.2022	17:00	14.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.	May be allowed after 17:00 hrs. No of days of SD may be increased (if required)	approved	
3	765KV BIKANER-BHADLA_2 Ckt-I	PGCIL	DAILY	15.06.2022	17:00	22.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
4	765KV BIKANER-BHADLA_2 Ckt-II	PGCIL	DAILY	23.06.2022	17:00	30.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
5	765 kV D/C Bhadla-Bikaner I	PGCIL	DAILY	10.06.2022	17:00	20.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
6	765 kV D/C Bhadla-Bikaner II	PGCIL	DAILY	21.06.2022	17:00	30.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
7	765kV Koteswar-Meerut-2 Line	PGCIL	Continuous	15.06.2022	9:00	23.06.2022	18:00	For R-Ph bushing relocation work at Terrace-6 of Koteswar Ss. Shutdown was also approved in OCC-193, but the supply from NHVS China is pending. Therefore, requested for June-2022.			May be availed in lean hydro period i.e. Sep/Oct	rejected
8	400KV MATHURA-MURADNAGR	UPPCL	DAILY	13.06.2022	8:00	14.06.2022	18:00	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project).Span :1/0-2/0 stringing work	It is wroglly punch as 400KV Hapur-Muradngar in software.Kindly correct & update.		approved	clubbed with NR-3 shutdown
9	400 kV D/C Bhadla -Bhadla (RVPN line)- I	PGCIL	DAILY	01.06.2022	17:00	10.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
10	400 kV D/C Bhadla -Bhadla (RVPN line)- II	PGCIL	DAILY	11.06.2022	17:00	20.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
11	400 kV D/C Bhadla I- Bhadla II Ckt- I	PGCIL	DAILY	07.06.2022	17:00	16.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
12	400 kV D/C Bhadla I- Bhadla II Ckt- II	PGCIL	DAILY	17.06.2022	17:00	26.06.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.		approved	
13	400KV ROORKI-KASHIPUR-I	PGCIL	Continuous	15.06.2022	8:00	20.06.2022	18:00	Restotaion of Subject CKT-I from ERS Tower to Normal Tower on pile foundation			approved	subject to uttarakhand consent
14	400KV ROORKI-KASHIPUR-II	PGCIL	Continuous	21.06.2022	8:00	25.06.2022	18:00	Restotaion of Subject CKT-II from ERS Tower to Normal Tower on pile foundation			approved	subject to uttarakhand consent
15	400KV RAPP(D)-JAIPUR SOUTH(PG)	PGCIL	DAILY	01.06.2022	9:00	01.06.2022	9:30	Shutdown of 400kV RAPP-Jaipur South line for 00:30 Hrs for taking out non switchable reactor for offline filtration & AMP.			approved	subject to RAPP/Rajasthan consent
16	400KV RAPP(D)-JAIPUR SOUTH(PG)	PGCIL	DAILY	03.06.2022	17:00	03.06.2022	17:30	Shutdown of 400kV RAPP-Jaipur South line for 00:30 Hrs for taking in non switchable reactor.			approved	subject to RAPP/Rajasthan consent
<b>765kV/400KV/220KV Bus Reactor</b>												
1	240MVAR B/Reactor KOTESHW-765	PGCIL	Continuous	22.06.2022	9:00	30.06.2022	18:00	For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8.			approved	
2	50 MVAR,420 KV Line Reactor of 400 KV RAPP Line at JAIPUR SOUTH(PG)	PGCIL	Continuous	01.06.2022	9:00	03.06.2022	17:30	oil filtration for necessary degassing in the non switchable Line reactor of 400kV RAPP(D)- Jaipur South Line.			approved	
<b>400/220kV Bays</b>												
1	400KV future line M/BAY 424 at Fatehgarh-2 S/s	PGCIL	DAILY	01.06.2022	17:00	05.06.2022	5:00	For construction of 400 kV Fatehgarh-3 line			approved	
2	400KV future line T/BAY 423 at Fatehgarh-2 S/s	PGCIL	DAILY	01.06.2022	17:00	05.06.2022	5:00	For construction of 400 kV Fatehgarh-3 line			approved	
3	220kV Bus sectionalizer Bay 230 at Bhadla	PGCIL	DAILY	06.06.2022	19:00	07.06.2022	5:00	FOR AMP WORK			approved	
4	220kV Bus sectionalizer Bay 229 at Bhadla	PGCIL	DAILY	07.06.2022	19:00	08.06.2022	5:00	FOR AMP WORK			approved	
5	220kV Bus Coupler Bay 228 at Bhadla	PGCIL	DAILY	08.06.2022	19:00	09.06.2022	5:00	FOR AMP WORK			approved	
6	220kV Bus coupler Bay -231 at Bhadla	PGCIL	DAILY	09.06.2022	19:00	10.06.2022	5:00	FOR AMP WORK			approved	

Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	Duration	Shutdown Status	OCC Remarks
GENERATING UNIT	NPCIL RAPS-B Unit-2 (220MW)	NPCIL	Continuous	BIENNIAL SHUTDOWN ACTIVITIES AND MANDATORY REGULATORY SURVEILLANCE	5-Jun-22	24-Jul-22	50 days	approved	AREB regulatory requirement

Sr.No	Name of Element	Shutdown From	Shutdown To	Continuous/Daily	Reason	Shutdown Status	OCC Remarks
1	400 KV Bhiwani-Rajpura	15.06.2022 (08:00)	05.07.2022 (18:00)	Continuous	For Erection of towers stringing & sagging in Span no. TL 888-889 as deposit work of Northern Railways	Rejected	Punjab denied consent
2	220 KV Hissar-Bhiwani Ckt-II	30.05.2022 (08:00)	04.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
3	220 KV Hissar-Bhiwani Ckt-I	06.06.2022 (08:00)	11.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
4	220 KV Hissar-Sangrur Ckt-I	13.06.2022 (08:00)	18.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
5	220 KV Ch.Dadri-Samaypur S/C	16.06.2022 (08:00)	20.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
6	220 KV Hissar-Sangrur Ckt-II	20.06.2022 (08:00)	25.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
7	220 KV Ch.Dadri-Mahindergarh Ckr-I	21.06.2022 (08:00)	24.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
8	220KV Ch.Dadri-Lulaahir S/C	25.06.2022 (08:00)	28.06.2022 (18:00)	Continuous	For Sub-station Automation works	approved	
9	220 KV Ch.Dadri-Mahindergarh Ckr-II	29.06.2022 (08:00)	03.07.2022 (18:00)	Continuous	For Sub-station Automation works	approved	

**Proposed Planned Outage for Annual Maintenance of Unit-4 of Koteshwar HEP**

S. N.	OCC No.	Name of requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Request from date	Request from Time	Request To date	Request To Time	Requester remark	Shutdown status	OCC Remarks
1	OCC_195	Koteshwar_SD	Generating Unit	100 MW Koteshwar HPP Unit-4	THDC	Continuous	Annual maintenance (The available discharge from Tehri HPP will be for the peaking of only Two units of Koteshwar HEP).	6/6/22	10:00 Hrs	6/25/22	17:00 Hrs	Tehri reservoir level is expected to reach near MDDL in the first week of June 2022. There after the available discharge from Tehri HPP will be for the peaking of only Two units of Koteshwar HEP.	Approved	THDC informed that it expects inflow for 2 machines, there will not be any spillage.