



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2022/4749-4790

दिनांक: 22.06.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 196^{वीं} बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 196th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 21.06.2022 में आयोजित प्रचालन समन्वय उप- समिति की 196^{वीं} बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 196th OCC meeting held on 21.06.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 196th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ97031	OCC_196	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	VOH completed, mandatory mnt work	18/Jul/2022	00:00	24/Jul/2022	18:00	mandatory work, unit operation not possible after completion of voh	PLANNED	Approved	18-Jul-22	00:00	24-Jul-22	18:00	OCC forum agreed that shutdown may be taken after the end of VOH hours. However, if weather permits, shutdown may be availed under low demand condition subject to real time consent by NRLDC.
2	RQ97076	OCC_196	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Generator + LP Turbine+ condenser tube replacement	01/Jul/2022	08:00	31/Jul/2022	18:00	actual overhaul proposed from 20.06.2022 for 40 days	PLANNED	Rejected					OCC forum has rejected the planned shutdown request by NTPC due to seasonal high demand.
3	RQ96836	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line (under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Rejected					deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
4	RQ96835	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line (under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Rejected					deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
5	RQ96837	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line (under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Rejected					deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
6	RQ96838	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line (under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Rejected					deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
7	RQ96866	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Diversion work of 800 kV HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Rejected					deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.

8	RQ96865	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Diversion work of 800 kv HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
9	RQ96867	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Diversion work of 800 kv HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
10	RQ96868	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Diversion work of 800 kv HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
11	RQ96863	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800kv HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	18/Jul/2022	08:00	24/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov..To be facilitated in lean hydro period. Oct/Nov
12	RQ96864	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800kv HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	18/Jul/2022	08:00	24/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov..To be facilitated in lean hydro period. Oct/Nov
13	RQ96742	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Line maintenance work & insulation sleeve installation work	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Approved	29-Jul-22	08:00	29-Jul-22	18:00	ATC Curtailment of 450 MW	
14	RQ96892	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	C	Diversion work due to construction of Ganga Expressway of UPEADA	21/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov..To be facilitated in lean hydro period. Oct/Nov
15	RQ96950	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	For Insulator Replacement work BY ER1	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00		

16	RQ96909	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends to facilitate Summer preparedness of 765KV Satna - Gwalior line by WR2	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	08:00	16-Jul-22	18:00		
17	RQ96910	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends to facilitate Summer preparedness of 765KV Satna - Gwalior line by WR2	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	08:00	16-Jul-22	18:00		
18	RQ96741	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	FOR NHAI diversion work	15/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Rejected						deferred to Oct/nov. May be facilitated in Oct/Nov during lean NR demand period.
19	RQ96949	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196 by ER1	10/Jul/2022	08:00	10/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	10-Jul-22	18:00		Subjected to ERPC Consent
20	RQ96906	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-2 for Tower strengthening work	07/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	15-Jul-22	18:00		
21	RQ96908	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	To facilitate AMP Works of Line and Line Reactor @Gwalior end of 765kv Orai - Gwalior ckt 1.A/R in non auto mode of 765KV Satna-Orai and Satna-Gwalior required	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Rejected						ATC Curtailment of 2450 MW.

22	RQ96907	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	For AMP Works of Line Reactor @Gwalior end. Also Line AMP works. A/R in non auto mode of 765KV Satna-Orai and Satna-Gwalior required	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00	Subjected to WRPC Consent
23	RQ96904	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends by WR2	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Rejected					ATC Curtailment of 900 MW.
24	RQ96870	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIAGAYA (PG) CKT-1	POWER GRID	D	AMP and Firmware Upgradation work in M-1 and Backup Impedence relay	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00	Subjected to ERPC Consent
25	RQ96903	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Rejected					ATC Curtailment of 900 MW.
26	RQ96905	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	To facilitate Line Terminal equipment AMP work in CKT 1. A/R off of Ckt 2 required by WR2	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Rejected					ATC Curtailment of 900 MW.
27	RQ96902	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-1 for Tower strengthening work by WR2	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	06-Jul-22	18:00	
28	RQ96901	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R to be kept in non auto mode For OPGW stringing under live line condition by WR2	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	Subjected to WRPC Consent
29	RQ96948	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASIGAYA (PG) CKT-1	POWER GRID	D	Replacement of flashed insulator by ER1	01/Jul/2022	08:00	01/Jul/2022	13:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	13:00	Subjected to ERPC Consent

30	RQ96575	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jul/2022	08:00	31/Jul/2022	18:30	Work will be carried out online. No outage required.	PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:30	Subjected to WRPC approval
31	RQ96576	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jul/2022	08:00	31/Jul/2022	18:30	Work will be carried out online. No outage required.	PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:30	Subjected to WRPC approval
32	RQ96578	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Jul/2022	08:00	31/Jul/2022	18:30	No outage required. Work will be carried out online with RVO block mode.	PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:30	Subjected to WRPC approval
33	RQ96957	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	A/R off on CKT 1 to facilitate the shutdown of 400Kv BSF-Ballia Ckt- 2	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00	Subjected to ERPC Consent. Only one ckt shutdown at a time in the corridor
34	RQ96956	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	For replacement of flashed insulator by ER1.	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00	Subjected to ERPC Consent. Only one ckt shutdown at a time in the corridor
35	RQ96958	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	A/R off on CKT 2 to facilitate the shutdown of 400Kv BSF-Ballia Ckt- 1	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	Subjected to ERPC Consent. Only one ckt shutdown at a time in the corridor
36	RQ96955	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	For replacement of flashed insulator by ER1.	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	Subjected to ERPC Consent. Only one ckt shutdown at a time in the corridor
37	RQ96953	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/r off on Ckt 1 to facilitate Insulator Replacement work at Major Crossing on Ckt 2 by ER1	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved					May be clubbed with sl 49. Subjected to ERPC Consent

38	RQ96952	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Insulator Replacement work at Major Crossing BY ER1	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved					May be clubbed with sl 48. Subjected to ERPC Consent
39	RQ96954	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	A/r off on Ckt 2 Insulator Replacement work at Major Crossing on Ckt 2 by ER1	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved					May be clubbed with sl 48. Subjected to ERPC Consent
40	RQ96951	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Insulator Replacement work at Major Crossing BY ER1	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved					May be clubbed with sl 49. Subjected to ERPC Consent
41	RQ96816	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Rectification/replacement of CC ring and G-Ring at various locations.	12/Jul/2022	08:00	12/Jul/2022	18:00	Summer Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	Subjected to WRPC Consent
42	RQ96860	OCC_196	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) CKT-2	POWER GRID	C	SAS INTEGRATION	08/Jul/2022	08:00	09/Jul/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	08-Jul-22	08:00	09-Jul-22	18:00	Can be facilitated subject to no Power order restriction HVDC Vindychal.
43	RQ96874	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	AMP Work of Line Side Equipments and Line Reactor	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	07-Jul-22	18:00	Subjected to ERPC Consent
44	RQ96817	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Rectification/replacement of CC ring and G-Ring at various locations.	05/Jul/2022	08:00	06/Jul/2022	18:00	Summer Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Approved	05-Jul-22	08:00	06-Jul-22	18:00	Subjected to WRPC Consent

45	RQ96873	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	AMP Work of Line Side Equipments and Line Reactor	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	06-Jul-22	18:00	Subjected to ERPC Consent	
46	RQ96859	OCC_196	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	SAS INTEGRATION	04/Jul/2022	08:00	07/Jul/2022	18:00	LINE WILL BE IN CHARGE CONDITION THROUGH TRANSFER BUS	PLANNED	Approved	04-Jul-22	08:00	07-Jul-22	18:00	Can be facilitated subject to no Power order restriction HVDC Vindyachal.	
47	RQ96852	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	Wrapping of insulation tape on middle phase of Jumper at Loc 888 as clearance is not adequate.	02/Jul/2022	11:00	02/Jul/2022	17:00		PLANNED	Approved	02-Jul-22	11:00	02-Jul-22	17:00	Subjected to ERPC Consent	
48	RQ96872	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	For Construction of Firewall / Final lift casting at Balia	01/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	03-Jul-22	18:00	sketch to be shared with NLDC	
49	RQ96871	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	For Construction of Firewall / Final lift casting at Balia	01/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	03-Jul-22	18:00	sketch to be shared with NLDC	
50	RQ96830	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	SF6 gas leakage issue attending at Kansari(Zerda) end by Banaskantha	01/Jul/2022	08:00	01/Jul/2022	20:00	S/D requested by WR-2	PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	20:00		
51	RQ96803	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	C	NHAI Diversion Work	01/Jul/2022	07:00	10/Jul/2022	18:00	NHAI Diversion Work	PLANNED	Rejected						to be requested in real time condition in case of spillover
52	RQ96802	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	NHAI diversion work	01/Jul/2022	07:00	10/Jul/2022	18:00	NHAI Diversion work	PLANNED	Rejected						to be requested in real time condition in case of spillover
53	RQ96614	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For quarterly bay maintenance of bay and equipments.	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00	Subjected to WRPC Consent	

54	RQ96606	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSAULI(BS) (UP) CKT-1	UPPTCL	D	For replacement of old disc insulator by polymer insulator	12/Jul/2022	08:00	21/Jul/2022	16:00	During S/D 220 KV S/S Sahupuri will be fed by 220 KV Sahupuri-Obra, 220 KV Sahupuri-Churk, 220 KV Sahupuri-Sarnath lines, therefore there will be no outage during S/D	PLANNED	Approved	12-Jul-22	08:00	21-Jul-22	16:00	Subjected to ERPC Consent
55	RQ96577	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	For stringing of missing earthwire	24/Jul/2022	08:00	05/Aug/2022	17:00	132 KV Sahupuri-Karamanasa line is Charged at No load, therefore there will be no outage during S/D	PLANNED	Approved	24-Jul-22	08:00	05-Aug-22	17:00	Subjected to ERPC Consent
56	RQ96564	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	Railway diversion work	01/Jul/2022	06:00	31/Jul/2022	16:00		PLANNED	Approved	01-Jul-22	06:00	31-Jul-22	16:00	Subjected to WRPC Consent. EI approval, PTCC approval to be submitted before charging of line .
57	RQ96755	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27/Jul/2022	08:00	27/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	27-Jul-22	15:00	27-Jul-22	23:00	May be facilitated from 15:00 hrs to 23:00 hrs in view voltage variations at Bhadla/Fategarh SS during high solar period.
58	RQ96754	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Jul/2022	08:00	26/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	26-Jul-22	15:00	26-Jul-22	23:00	May be facilitated from 15:00 hrs to 23:00 hrs in view voltage variations at Bhadla/Fategarh SS during high solar period.

59	RQ96762	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	25/Jul/2022	08:00	31/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	25-Jul-22	17:00	31-Jul-22	23:00	To be facilitated after 17:00 hrs
60	RQ96760	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	25/Jul/2022	08:00	02/Aug/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	25-Jul-22	17:00	02-Aug-22	23:00	To be facilitated after 17:00 hrs
61	RQ96890	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Shutdown of 765KV Kanpur Varanasi #1 shall be required for tapping from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	22-Jul-22	18:00	
62	RQ96882	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Reactor isolator anchoring work and AMP at Agra	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	22-Jul-22	18:00	
63	RQ96759	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	21/Jul/2022	08:00	30/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	21-Jul-22	17:00	30-Jul-22	23:00	To be facilitated after 17:00 hrs
64	RQ96881	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Reactor isolator anchoring work and AMP at Agra	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	20-Jul-22	18:00	
65	RQ96761	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	18/Jul/2022	08:00	24/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	18-Jul-22	17:00	24-Jul-22	23:00	To be facilitated after 17:00 hrs
66	RQ96733	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	For Relocation of R-Ph GIB	18/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Rejected					May be availed in lean hydro season

67	RQ96831	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	13/Jul/2022	08:00	14/Jul/2022	18:00	Span -LI 17/0 - LI 18/0 stringing work	PLANNED	Approved	13-Jul-22	08:00	14-Jul-22	18:00	
68	RQ96869	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Works	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	12-Jul-22	18:00	
69	RQ96883	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Protection testing	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
70	RQ96757	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	11/Jul/2022	08:00	15/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	11-Jul-22	15:00	15-Jul-22	23:00	May be facilitated from 15:00 hrs to 23:00 hrs in view voltage variations at Bhadla/Fategarh SS during high solar period.
71	RQ96789	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	11/Jul/2022	08:00	20/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Jul-22	17:00	20-Jul-22	23:00	May be facilitated after 17:00 hrs
72	RQ96893	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	C	Diversion work due to construction of Ganga Expressway of UPEADA	10/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	19-Jul-22	18:00	EI approval, PTCC approval to be submitted before charging of line .
73	RQ96891	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification work at Loc. 340	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	18:00	
74	RQ96850	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of line bay equipment	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
75	RQ96787	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	For diversion work due to infringement of alignment of NCRTC	07/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Rejected					deferred to next occ. May avail during NR lean demand period.

76	RQ96744	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	Live line OPGW fitting defect & Clearance rectification work	06/Jul/2022	08:00	08/Jul/2022	18:00	During liveline OPGW rectification work, A/R to be kept in Non auto mode from both ends of both 765 KV Ajmer-Chittorgarh Ckt#1 & Ckt#2	PLANNED	Approved	06-Jul-22	08:00	08-Jul-22	18:00	A/R only.
77	RQ96745	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	Insulator Grading Ring FIXING WORK AT LOC 325	05/Jul/2022	09:00	05/Jul/2022	13:00		PLANNED	Approved	05-Jul-22	09:00	05-Jul-22	13:00	
78	RQ96756	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	05/Jul/2022	08:00	10/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	05-Jul-22	15:00	10-Jul-22	23:00	May be facilitated from 15:00 hrs to 23:00 hrs in view of voltage variations at Bhadla/Fategarh SS during high solar period.
79	RQ96858	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Jumper modification at Tower no.1	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Approved	02-Jul-22	08:00	02-Jul-22	18:00	
80	RQ96897	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Relay setting for 765KV Orai Aligarh #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	
81	RQ96740	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	
82	RQ96788	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	01/Jul/2022	08:00	10/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	01-Jul-22	17:00	10-Jul-22	23:00	May be facilitated after 17:00 hrs

83	RQ96758	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Railway Diversion work between location 131 & 132	01/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Rejected						After High demand period of Punjab.
84	RQ96857	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP of line bay and main bay equipments	01/Jul/2022	08:00	01/Jul/2022	18:00	Actual shutdown required on 24.06.22	PLANNED	Rejected						ATC Curtailment of 600 MW.
85	RQ96900	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Relay setting for 765KV Kanpur Varanasi #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	A/R only.	
86	RQ96568	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Providing missing Jumper cone bolt and tightening of CC Ring bolt and jumper nut bolts.	20/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Rejected						May be clubbed with Unit outage at Lalitpur
87	RQ96567	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	Providing missing Jumper cone bolt and tightening of CC Ring bolt and jumper nut bolts.	17/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Rejected						May be clubbed with Unit outage at Lalitpur
88	RQ96565	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	A/R testing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara C line.	10/Jul/2022	09:00	13/Jul/2022	18:00	Shut down of 765kV Anpara C-Unnao line approved in 195th OCC Meeting on Sr. No-83 with remark as after revival of Anpara D-Unnao line which is being proposed as 765kV Unnao-Obra C LILO line.	PLANNED	Approved	10-Jul-22	09:00	13-Jul-22	18:00	subject to after revival of Anpara_D unnao	

89	RQ96792	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_I (PG)- BHADLA(PG) (FBTL) CKT-1	POWER GRID,F BTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	18/Jul/2022	16:00	22/Jul/2022	23:00	along with L/R	PLANNED	Approved	18-Jul-22	17:00	22-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs
90	RQ96793	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_I (PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,F BTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	13/Jul/2022	16:00	17/Jul/2022	23:00	along with L/R	PLANNED	Approved	13-Jul-22	17:00	17-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs
91	RQ96791	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I (PG) (PFTL) CKT-2	PFTL	D	For installation of Bird Divertor	09/Jul/2022	08:00	16/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	09-Jul-22	17:00	16-Jul-22	23:00	To be facilitated after 17:00 hrs
92	RQ96795	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I (PG) (PFTL) CKT-2	PFTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	07/Jul/2022	16:00	12/Jul/2022	23:00	along with L/R	PLANNED	Approved	07-Jul-22	17:00	12-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs
93	RQ96794	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I (PG) (PFTL) CKT-1	PFTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	02/Jul/2022	16:00	06/Jul/2022	23:00	along with L/R	PLANNED	Approved	02-Jul-22	17:00	06-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs
94	RQ96790	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I (PG) (PFTL) CKT-1	PFTL	D	For installation of Bird Divertor	01/Jul/2022	08:00	08/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	01-Jul-22	17:00	08-Jul-22	23:00	To be facilitated after 17:00 hrs
95	RQ96615	OCC_196	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPN L	C	Shutdon is required alongwith 3X80 MVAR Reactor Bank-1. Purpose :- For Repair & Replacement the damage Conductor at Tower Loc 145-146(D) and attend the Jumper at Tower Loc 239-240 at Railway Crossing.	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	03-Jul-22	08:00	04-Jul-22	18:00	SPS should be in service at Anta. May club the SD during unit outage at Kawai/Kalisinsindh & Chhabra.
96	RQ96807	OCC_196	cpcc1_sd	BUS	765 KV FATEHGARH_I (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS BY M/S TATA for 765 kv Bhadla-2 Circuit-2 & circuit-4	23/Jul/2022	16:00	27/Jul/2022	23:00		PLANNED	Approved	23-Jul-22	17:00	27-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs

97	RQ96722	OCC_196	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	For Busbar Relay Testing	16/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	10:00	16-Jul-22	18:00		
98	RQ96724	OCC_196	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	15/Jul/2022	10:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	10:00	15-Jul-22	18:00		
99	RQ96939	OCC_196	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWER GRID	D	AMP Works	09/Jul/2022	10:00	09/Jul/2022	18:00		PLANNED	Rejected						In case of (N-1) of other Bus there is curtailment of 3500MW TTC in NR import. Deferred to sept.
100	RQ96721	OCC_196	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	For Busbar Relay Testing	09/Jul/2022	10:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	10:00	09-Jul-22	18:00		
101	RQ96806	OCC_196	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS BY M/S TATA & TECHNO	08/Jul/2022	16:00	08/Jul/2022	23:00		PLANNED	Approved	08-Jul-22	17:00	08-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs	
102	RQ96805	OCC_196	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS BY M/S TATA & TECHNO	07/Jul/2022	16:00	07/Jul/2022	23:00		PLANNED	Approved	07-Jul-22	17:00	07-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs	
103	RQ96809	OCC_196	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP WORK	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00		
104	RQ96723	OCC_196	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	Bus Bar Open(High resistance) issue rectification in 765KV Bus Bar 1 for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	02/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Approved	02-Jul-22	10:00	06-Jul-22	18:00		
105	RQ96808	OCC_196	cpcc1_sd	BUS	765 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS BY M/S TATA for 765 kv Bhadla-2 Circuit-2 & circuit-4	01/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Approved	01-Jul-22	17:00	04-Jul-22	23:00	May be facilitated from 17:00 hrs to 23:00 hrs	
106	RQ96814	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I(PG)	POWER GRID	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	20/Jul/2022	16:00	24/Jul/2022	23:00		PLANNED	Approved	20-Jul-22	16:00	24-Jul-22	23:00		
107	RQ96815	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I(PG)	POWER GRID	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	15/Jul/2022	16:00	19/Jul/2022	23:00		PLANNED	Approved	15-Jul-22	16:00	19-Jul-22	23:00		

108	RQ96810	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	Replacement of VP BUSBAR	11/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	17-Jul-22	18:00	
109	RQ96813	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	Spare Reactor to be taken in Service	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
110	RQ96812	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	AMP WORK	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00	
111	RQ96585	OCC_196	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	D	For routine maintenance and testing of Reactor units, Testing of relays. Charging of B Phase unit. (On dated 12/03/2022, Spare phase unit is charged as B phase.)	12/Jul/2022	09:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	09:00	12-Jul-22	18:00	
112	RQ96811	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	07-Jul-22	18:00	
113	RQ96818	OCC_196	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	SPARE LR UN IT SWITCHING	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	17:00	12-Jul-22	23:00	May be facilitiated from 17:00 hrs to 23:00 hrs
114	RQ96917	OCC_196	cpcc3_sd	BAY	711 TIE BAY - 765KV ORAI(PG)-SATNA(PG) (UNDEF) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	AMP Works	30/Jul/2022	10:00	30/Jul/2022	18:00		PLANNED	Approved	30-Jul-22	10:00	30-Jul-22	18:00	

115	RQ96918	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV ORAI(PG)-SATNA(PG) (UNDEF) CKT-1 AT ORAI(PG)	POWER GRID	D	AMP Works	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00	
116	RQ96922	OCC_196	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) AT 765 KV KANPUR_GIS(PG) (POWERGRID)	POWER GRID	D	AMP Works	26/Jul/2022	10:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	10:00	26-Jul-22	18:00	
117	RQ96912	OCC_196	cpcc3_sd	BAY	705 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	AMP Works	25/Jul/2022	10:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	10:00	25-Jul-22	18:00	
118	RQ96820	OCC_196	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	24/Jul/2022	16:00	24/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	24-Jul-22	16:00	24-Jul-22	23:00	
119	RQ96923	OCC_196	cpcc3_sd	BAY	711 TIE BAY - 765KV KANPUR_GIS-ALIGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWER GRID	D	AMP Works	23/Jul/2022	10:00	23/Jul/2022	18:00		PLANNED	Approved	23-Jul-22	10:00	23-Jul-22	18:00	

120	RQ96911	OCC_196	cpcc3_sd	BAY	704 MAIN BAY - 765 KV ORAI-ALIGARH (PG) CKT-1 (POWERGRID) AT ORAI	POWER GRID	D	AMP Works	23/Jul/2022	10:00	23/Jul/2022	18:00		PLANNED	Approved	23-Jul-22	10:00	23-Jul-22	18:00	
121	RQ96819	OCC_196	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_I (PG) CKT-1 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	22/Jul/2022	16:00	22/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	22-Jul-22	16:00	22-Jul-22	23:00	
122	RQ96924	OCC_196	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP Works	22/Jul/2022	07:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	07:00	22-Jul-22	18:00	
123	RQ96821	OCC_196	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	21/Jul/2022	16:00	21/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	21-Jul-22	16:00	21-Jul-22	23:00	
124	RQ96822	OCC_196	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	20/Jul/2022	16:00	20/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	20-Jul-22	16:00	20-Jul-22	23:00	
125	RQ96913	OCC_196	cpcc3_sd	BAY	702 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AND 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP Works	20/Jul/2022	10:00	20/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	10:00	20-Jul-22	18:00	

126	RQ96823	OCC_196	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	19/Jul/2022	16:00	19/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	19-Jul-22	16:00	19-Jul-22	23:00	
127	RQ96824	OCC_196	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	18/Jul/2022	16:00	18/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	18-Jul-22	16:00	18-Jul-22	23:00	
128	RQ96916	OCC_196	cpcc3_sd	BAY	701 MAIN BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AT ORAI(PG)	POWER GRID	D	AMP Works	18/Jul/2022	10:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	10:00	18-Jul-22	18:00	
129	RQ96825	OCC_196	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	17/Jul/2022	16:00	17/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	17-Jul-22	16:00	17-Jul-22	23:00	
130	RQ96826	OCC_196	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	16/Jul/2022	16:00	16/Jul/2022	23:00	at Bhadla-2	PLANNED	Approved	16-Jul-22	16:00	16-Jul-22	23:00	
131	RQ96932	OCC_196	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	10:00	13-Jul-22	18:00	

132	RQ96829	OCC_196	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
133	RQ96915	OCC_196	cpcc3_sd	BAY	707 MAIN BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AT ORAI(PG)	POWER GRID	D	AMP Works	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	10:00	11-Jul-22	18:00	
134	RQ96934	OCC_196	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP Works	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	10:00	11-Jul-22	18:00	
135	RQ96828	OCC_196	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	For AMP work	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
136	RQ96925	OCC_196	cpcc3_sd	BAY	704 MAIN BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 (POWERGRID) AT VARANASI	POWER GRID	D	AMP Works	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
137	RQ96914	OCC_196	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	18:00	

138	RQ96920	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	18:00	
139	RQ96933	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	18:00	
140	RQ96919	OCC_196	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	05/Jul/2022	10:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	10:00	05-Jul-22	18:00	
141	RQ96617	OCC_196	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-2	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	22-Jul-22	18:00	
142	RQ96618	OCC_196	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-1	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00	
143	RQ96619	OCC_196	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-BHIWANI LINE-2	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
144	RQ96590	OCC_196	stuup_sd	BAY	712 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	12/Jul/2022	08:00	12/Jul/2022	15:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	15:00	

145	RQ96940	OCC_196	sldcup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 (UPPTCL) AND 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 AT 765 KV GR.NOIDA_2(UPC) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	09/Jul/2022	08:00	09/Jul/2022	15:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	15:00	
146	RQ96589	OCC_196	stuup_sd	BAY	710 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AT GR.NOIDA_2 (UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	06/Jul/2022	08:00	06/Jul/2022	15:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	15:00	
147	RQ96941	OCC_196	sldcup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Jul/2022	08:00	07/Jul/2022	20:00		PLANNED	Approved	01-Jul-22	08:00	07-Jul-22	20:00	
148	RQ96591	OCC_196	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	D	A/R tesing of Main Bay-1 protection relays & BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara D line.	06/Jul/2022	09:00	09/Jul/2022	18:00	Above shut down will be require if existing 765kV Anpara D- Unnao line remain in under shut down.	PLANNED	Approved	06-Jul-22	09:00	09-Jul-22	18:00	

149	RQ96774	OCC_196	stuup_sd	BAY	702 TIE BAY WITH 765 KV ANPARA-D TIE BAY - 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	D	A/R tesing of Tie Bay-2 protection relays & BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara D line.	06/Jul/2022	09:00	09/Jul/2022	18:00	Above shut down will be require if existing 765kV Anpara D- Unnao line remain in under shut down.	PLANNED	Approved	06-Jul-22	09:00	09-Jul-22	18:00	
150	RQ96827	OCC_196	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP work	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	07-Jul-22	18:00	
151	RQ96583	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For Transformer Bank normalization of ICT as repaired transformer will charged at B phase in place of Spare ICT (For change over and 24 Hour on no load charging of transformer)	23/Jul/2022	08:00	24/Jul/2022	08:00		PLANNED	Approved	23-Jul-22	08:00	24-Jul-22	08:00	
152	RQ96582	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For the Transformer Bank Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and 24 Hour on no load charging of transformer)	16/Jul/2022	08:00	17/Jul/2022	08:00		PLANNED	Approved	16-Jul-22	08:00	17-Jul-22	08:00	

153	RQ96581	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For restoration/charin g of 500MVA ICT-1 R Phase at 765kV Substation Fatehaabd Agra. (At present Spare phase unit is charged as R Phase). We had approved shutdown in OCC- 195 for June Month for 02 Days but we will take shutdown of 01 days only in June/22.	07/Jul/2022	09:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	18:00	
154	RQ96607	OCC_196	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-2 AND ASSOCITED BAY EQUIPMENTS	19/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	20-Jul-22	18:00	
155	RQ96609	OCC_196	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPN L	D	2 HALF YEARLY MAINTENANCE	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00	
156	RQ96611	OCC_196	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPN L	D	2 HALF YEARLY MAINTENANCE	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
157	RQ96608	OCC_196	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPN L	D	2 HALF YEARLY MAINTENANCE	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
158	RQ96610	OCC_196	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-1 AND ASSOCITED BAY EQUIPMENTS	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	06-Jul-22	18:00	
159	RQ96801	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ I(PG)	POWER GRID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	18/Jul/2022	16:00	22/Jul/2022	23:00		PLANNED	Approved	18-Jul-22	16:00	22-Jul-22	23:00	

160	RQ96936	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd.	14/Jul/2022	10:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	10:00	14-Jul-22	18:00	
161	RQ96798	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I(PG)	POWER GRID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	13/Jul/2022	16:00	17/Jul/2022	23:00		PLANNED	Approved	13-Jul-22	16:00	17-Jul-22	23:00	
162	RQ96935	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd.	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	10:00	13-Jul-22	18:00	
163	RQ96797	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	SPARE ICT UNIT SWITCHING	10/Jul/2022	08:00	10/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	10-Jul-22	18:00	
164	RQ96799	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I(PG)	POWER GRID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	08/Jul/2022	16:00	12/Jul/2022	23:00		PLANNED	Approved	08-Jul-22	16:00	12-Jul-22	23:00	
165	RQ96804	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	AMP WORK	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00	
166	RQ96796	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2(PG)	POWER GRID	D	BAY EXTENSION WORKS	04/Jul/2022	16:00	06/Jul/2022	23:00		PLANNED	Approved	04-Jul-22	16:00	06-Jul-22	23:00	

167	RQ96800	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I (PG)	POWER GRID	D	Commissioning with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	03/Jul/2022	16:00	07/Jul/2022	23:00		PLANNED	Approved	03-Jul-22	16:00	07-Jul-22	23:00	
168	RQ96718	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	01/Jul/2022	10:00	01/Jul/2022	18:00	actual requested on 27.06.2022	PLANNED	Approved	27-Jun-22	10:00	27-Jun-22	18:00	
169	RQ96937	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	Stability Test and Final Bus Integration along with AuxBUS	01/Jul/2022	10:00	02/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	10:00	02-Jul-22	18:00	
170	RQ97186	OCC_196	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) CKT-1	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	31/Jul/2022	08:00	31/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Approved	31-Jul-22	08:00	31-Jul-22	18:00	Subject To completion of all FTC formalities before charging
171	RQ97187	OCC_196	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) CKT-2	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	31/Jul/2022	08:00	31/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Approved	31-Jul-22	08:00	31-Jul-22	18:00	Subject To completion of all FTC formalities before charging
172	RQ96698	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH- MAU (UP) CKT-1	UPPTCL	C	For Configuration of additional features in main-1 and main-2 distance protection relay at 400KV S/S Azamgarh and testing of same, bay maintenance work.	28/Jul/2022	09:00	29/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	09:00	29-Jul-22	18:00	
173	RQ96699	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening and Other works	27/Jul/2022	08:30	31/Jul/2022	21:00		PLANNED	Approved	27-Jul-22	08:30	31-Jul-22	21:00	
174	RQ96700	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening & Maintenance work	25/Jul/2022	10:00	26/Jul/2022	17:00		PLANNED	Approved	25-Jul-22	10:00	26-Jul-22	17:00	

175	RQ96702	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening & Maintenance work	23/Jul/2022	10:00	24/Jul/2022	17:00		PLANNED	Approved	23-Jul-22	10:00	24-Jul-22	17:00	
176	RQ96679	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For routine bay maintenance	23/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Approved	23-Jul-22	08:00	23-Jul-22	18:00	
177	RQ96685	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	Bay maintenance & relay testing work.	21/Jul/2022	06:00	21/Jul/2022	17:00		PLANNED	Approved	21-Jul-22	06:00	21-Jul-22	17:00	
178	RQ96684	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	Bay maintenance & relay testing work.	19/Jul/2022	06:00	19/Jul/2022	17:00		PLANNED	Approved	19-Jul-22	06:00	19-Jul-22	17:00	
179	RQ96683	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening and Other works	18/Jul/2022	08:30	22/Jul/2022	21:00		PLANNED	Approved	18-Jul-22	08:30	22-Jul-22	21:00	
180	RQ97184	OCC_196	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) CKT-1	UPPTCL	C	for PLCC FOTE commissioning	15/Jul/2022	08:00	20/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Approved	15-Jul-22	08:00	20-Jul-22	18:00	
181	RQ97185	OCC_196	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) CKT-2	UPPTCL	C	for PLCC FOTE commissioning	15/Jul/2022	08:00	20/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Approved	15-Jul-22	08:00	20-Jul-22	18:00	
182	RQ97458	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	14/Jul/2022	08:00	16/Jul/2022	18:00	Span :1/0-2/0 stringing work	PLANNED	Approved	14-Jul-22	08:00	16-Jul-22	18:00	
183	RQ96686	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	TESTING OF PROTECTIVE RELAY DUE TO UNWANTED RECEIVED OF DT	12/Jul/2022	10:00	13/Jul/2022	17:00		PLANNED	Approved	12-Jul-22	10:00	13-Jul-22	17:00	

184	RQ96730	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)- GR.NOIDA(UP C) (UP) CKT-1	UPPTCL	D	In this shutdown period, Maintenance work will be done of mentioned Bay at 400kV S/S Gr. Noida.	09/Jul/2022	10:00	09/Jul/2022	18:00	There will be No any supply interruption during this shutdown period. Load of 400kV Substation Gr. Noida will be fed through 400kV S/S Gr. Noida to 400kV Dadri Line, 400kV S/S Gr. Noida- 400kV Nawada Line & 400kV Gr. Noida(400k V)-400kV Gr.	PLANNED	Approved	09-Jul-22	10:00	09-Jul-22	18:00	
185	RQ96833	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ATAUR- HAPUR (UP) CKT-1	UPPTCL	D	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	08/Jul/2022	08:00	09/Jul/2022	18:00	Span : 36A/0- 36B/0 stringing work	PLANNED	Approved	11-Jul-22	08:00	12-Jul-22	18:00	May be taken on weekend
186	RQ96834	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ATAUR- HAPUR (UP) CKT-2	UPPTCL	D	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	08/Jul/2022	08:00	09/Jul/2022	18:00	Span : 36A/0- 36B/0 stringing work	PLANNED	Approved	11-Jul-22	08:00	12-Jul-22	18:00	May be taken on weekend
187	RQ96671	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-1	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE 50MVAR LINE REACTOR IN CIRCUIT	07/Jul/2022	10:00	07/Jul/2022	14:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	14:00	
188	RQ96775	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-2	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE OUT 50 MVar -II LINE REACTOR FROM CKT	05/Jul/2022	07:00	05/Jul/2022	12:00	LINE WILL BE CHERGED AFTER TAKING OUT 50MVar-II LINE REACTOR.	PLANNED	Approved	05-Jul-22	07:00	05-Jul-22	12:00	

189	RQ96776	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-2	UPPTCL	C	TO ATTEND OIL LEAKAGES FROM 50MVAR-II LINE REACTOR	05/Jul/2022	07:00	07/Jul/2022	14:00	THIS SHUTDOWN IS REQUIRED IF SHUTDOWN OF REACTOR ONLY IS NOT ALLOWED i.e. CHARGING OF LINE WITHOUT REACTOR IS NOT ALLOWED (AS APPLIED SL. NO. 1 2 & 3).	PLANNED	Approved	05-Jul-22	07:00	07-Jul-22	14:00	only line reactor s/d will be taken	
190	RQ96729	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFARN AGAR-ATAUR (UP) CKT-1	UPPTCL	D	1. Jumper tightening & providing vibration damper . 2. Looping chopping of trees and Jumper tightening	04/Jul/2022	08:00	07/Jul/2022	17:00		PLANNED	Approved	04-Jul-22	08:00	07-Jul-22	17:00		
191	RQ97418	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH- SIKANDRABA D (UP) CKT-1	UPPTCL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Rejected						request withdrawn by powergrid
192	RQ97417	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDUAGAN J - SIKANDRABA D (UP) CKT-1	UPPTCL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Rejected						request withdrawn by powergrid

193	RQ96681	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	erection of new tower in place of damaged tower no-479 dstringing and stringing from tower no 478-479-480	01/Jul/2022	08:00	10/Jul/2022	18:00	in above shutdown all 400kv line emanating from 400kv s/s sultanpur remain in service there is no supply interruption in above shutdown	PLANNED	Rejected						deferred to sept.
194	RQ97016	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	For Annual maintenance work	29/Jul/2022	08:00	29/Jul/2022	20:00	AMP Work	PLANNED	Approved	29-Jul-22	08:00	29-Jul-22	20:00		
195	RQ97015	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	For Annual maintenance work	27/Jul/2022	08:00	27/Jul/2022	20:00	AMP Work	PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	20:00		
196	RQ97416	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved						Club with Sr No 390
197	RQ97415	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved						club with SI No. 381
198	RQ97141	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Line isolator rectification work	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Approved	29-Jul-22	08:00	29-Jul-22	18:00		
199	RQ97404	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	12:00	27/Jul/2022	13:00	along with bays at Manesar	PLANNED	Approved	27-Jul-22	12:00	27-Jul-22	13:00		

200	RQ97403	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	10:00	27/Jul/2022	11:00	along with bays at Manesar	PLANNED	Approved	27-Jul-22	10:00	27-Jul-22	11:00	
201	RQ96889	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	Insulation sleeve installation work	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	
202	RQ97129	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	
203	RQ97424	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Rectification /Checking of DT scheme	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00	
204	RQ97423	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	Rectification /Checking of DT scheme	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00	
205	RQ97088	OCC_196	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	General maintenance of loop out porition	22/Jul/2022	09:00	22/Jul/2022	17:00	along with TIE bay	PLANNED	Approved	22-Jul-22	09:00	22-Jul-22	17:00	
206	RQ96981	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	Flashover insulator replacement at loc. 508 of B phase	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	22-Jul-22	18:00	
207	RQ97128	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	21/Jul/2022	08:00	21/Jul/2022	18:00	400KV RAPP- Chittorgarh - I will be in Non auto mode	PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00	

208	RQ96887	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Line Maintenance works	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00		
209	RQ96962	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	22-Jul-22	18:00		
210	RQ96965	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	AMP & Jumper length correction at Loc. 352	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00		
211	RQ96976	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	23-Jul-22	08:00	24-Jul-22	18:00		
212	RQ96977	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	23-Jul-22	08:00	24-Jul-22	18:00		
213	RQ97127	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	20/Jul/2022	08:00	20/Jul/2022	18:00	400KV RAPPK-Kankroli ckt will be in Non auto mode	PLANNED	Approved	20-Jul-22	08:00	20-Jul-22	18:00		
214	RQ96886	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	Line Maintenance works	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	20-Jul-22	18:00		
215	RQ97073	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For retrofitment of 89A isolator at Panki(UP) under Add Cap	18/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022

216	RQ96899	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Insulator replacement work	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	18-Jul-22	18:00	
217	RQ97068	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Line and Line Reactor AMP works at Kanpur	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	08:00	16-Jul-22	18:00	
218	RQ96968	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	08:00	16-Jul-22	18:00	
219	RQ96832	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	15/Jul/2022	08:00	16/Jul/2022	18:00	Span :DC 7/0-DC 8/0 stringing work	PLANNED	Approved	15-Jul-22	08:00	16-Jul-22	18:00	
220	RQ97000	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Insulator Grading Ring FIXING WORK AT LOC 486, 515	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00	
221	RQ96967	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00	
222	RQ96989	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	AMP of line bay Equipments	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00	
223	RQ96963	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	C	FOR NHAI diversion work	14/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	27-Jul-22	18:00	Only One D/C Shutdown to be taken at a time from Agra end

224	RQ96964	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	C	FOR NHAI diversion work	14/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	27-Jul-22	18:00	Only One D/C Shutdown to be taken at a time from Agra end
225	RQ96982	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	15-Jul-22	18:00	
226	RQ97069	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	'Line and Line Reactor AMP works at Kanpur	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00	
227	RQ96896	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Removal of 7 Nos aviation globe in the river crossing section & other two span of DN-02 (TN 19-24)	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	15-Jul-22	18:00	
228	RQ96988	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	AMP of line bay Equipments	13/Jul/2022	08:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	13-Jul-22	18:00	
229	RQ96966	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	14-Jul-22	18:00	Could be taken after revival of Bhiwadi-Hissar-I
230	RQ97369	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AMP Testing of line Equipments and TL Work (spacer ,Vibration damper loose)	12/Jul/2022	09:00	12/Jul/2022	13:00	Kindly approve	PLANNED	Approved	12-Jul-22	09:00	12-Jul-22	13:00	
231	RQ97469	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Shutdown of 400kV line for 00:30 Hrs for taking out/service associated Non-switchable Reactor for Relay retrofitment work & AMP.	12/Jul/2022	09:00	12/Jul/2022	09:30		PLANNED	Approved	12-Jul-22	09:00	12-Jul-22	09:30	

232	RQ96983	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
233	RQ97002	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	95 Nos. Bird diverter fixing work into earthwire/OPGW & attending S/D nature defects	12/Jul/2022	08:00	12/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
234	RQ97147	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	AMP of line reactor and Line	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
235	RQ96970	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWER GRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
236	RQ97468	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Shutdown of 400kv line for 00:30 Hrs for taking out/ service associated Non-switchable Reactor for Relay retrofitment work & AMP.	11/Jul/2022	09:00	11/Jul/2022	09:30		PLANNED	Approved	11-Jul-22	09:00	11-Jul-22	09:30	
237	RQ97001	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	95 Nos. Bird diverter fixing work into earthwire/OPGW & attending S/D nature defects	11/Jul/2022	08:00	11/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
238	RQ97072	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Rectification of DC Changeover scheme	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	

239	RQ96959	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Jul/2022	08:00	10/Jul/2022	18:00	For Counter wt/Pilot insulator fixing	PLANNED	Approved	12-Jul-22	5:00	12-Jul-22	10:00	subject to real time consent of delhi
240	RQ96994	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown already approved in earlier OCC; however Foundation is still to be completed and last month shutdown may not be availed and therefore proposed in July-22	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Rejected					deferred to Sepember/Delhi denied consent
241	RQ96995	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown already approved in earlier OCC; however Foundation is still to be completed and last month shutdown may not be availed and therefore proposed in July-22	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Rejected					deferred to Sepember/Delhi denied consent
242	RQ97071	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Rectification of DC Changeover scheme	10/Jul/2022	08:00	10/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	10-Jul-22	18:00	
243	RQ97357	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	AMP Work spacer ,Vibration damper loose	09/Jul/2022	09:00	09/Jul/2022	18:00	Kindly approve	PLANNED	Approved	09-Jul-22	09:00	09-Jul-22	18:00	

244	RQ96969	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWER GRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	18:00	
245	RQ96876	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP Work of Line Side Equipments and Line Reactor	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	18:00	
246	RQ97283	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	To take Line- Reactor in service after AMP work	08/Jul/2022	17:15	08/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	08-Jul-22	17:15	08-Jul-22	17:30	
247	RQ96998	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Shutdown of 400kV RAPP- Jaipur South line for 03:30 Hrs for taking in non switchable reactor & line equipment AMP	08/Jul/2022	14:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	14:00	08-Jul-22	18:00	
248	RQ97282	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	To take Line- Reactor out of service for AMP work	08/Jul/2022	09:00	08/Jul/2022	09:15	Kindly Approve	PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	09:15	
249	RQ97358	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP Testing of line Equipments and TL Work (spacer ,Vibration damper loose)	08/Jul/2022	09:00	08/Jul/2022	17:00	Kindly approve	PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	17:00	
250	RQ97447	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	OPGW cable replacement for two drums under Reliable Comunication package (Auto Reclose off) - 7 kms	08/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	15-Jul-22	18:00	

251	RQ96985	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00		
252	RQ96855	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	C	Diversion work due to construction of outer ring road by NHAI	08/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Rejected						deferred to September
253	RQ96875	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIASOHAWAL (PG) CKT-1	POWER GRID	D	AMP Work of Line Side Equipments and Line Reactor	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00		
254	RQ97280	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	To take Line-Reactor in service after AMP work	07/Jul/2022	17:15	07/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	07-Jul-22	17:15	07-Jul-22	17:30		
255	RQ97278	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	To take Line-Reactor out of service for AMP work	07/Jul/2022	09:00	07/Jul/2022	09:15	Kindly Approve	PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	09:15		
256	RQ97279	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	To take Line-Reactor in service after AMP work	06/Jul/2022	17:15	06/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	06-Jul-22	17:15	06-Jul-22	17:30		
257	RQ97155	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-2	POWER GRID	C	For Shifting of line from ERS to main tower	06/Jul/2022	10:00	10/Jul/2022	19:00		PLANNED	Approved	06-Jul-22	10:00	10-Jul-22	19:00	Subject to UK consent	
258	RQ97277	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	To take Line-Reactor out of service for AMP work	06/Jul/2022	09:00	06/Jul/2022	09:15	Kindly Approve	PLANNED	Approved	06-Jul-22	09:00	06-Jul-22	09:15		
259	RQ96851	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipments	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00		

260	RQ96996	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Shutdown of 400kv RAPP-Jaipur South line for 02:00 Hrs for taking out non switchable reactor for offline filtration	05/Jul/2022	09:00	05/Jul/2022	11:00		PLANNED	Approved	05-Jul-22	09:00	05-Jul-22	11:00	
261	RQ96978	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	06-Jul-22	18:00	
262	RQ96973	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	AMP OF 50MVAR LINE REACTOR AND LINE SIDE EQUIPMENTS	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
263	RQ97451	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	Creation of diamond on 400kv Bhiwadi - Hissar line and 400kv Bhiwadi-Kotputli (lower line , tower no. 73-76 LILO section) with 400kv D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	

264	RQ97452	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Creation of diamond on 400kV Bhiwadi - Hissar line and 400kV Bhiwadi-Kotputli (lower line , tower no. 73-76 LILO section) with 400kV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
265	RQ97454	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	Creation of diamond on 400kV Bhiwadi - Hissar line and 400kV Bhiwadi-Kotputli (lower line , tower no. 73-76 LILO section) with 400kV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
266	RQ97453	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Creation of diamond on 400kV Bhiwadi - Hissar line and 400kV Bhiwadi-Kotputli (lower line , tower no. 73-76 LILO section) with 400kV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	

267	RQ96984	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWER GRID	D	AMP OF BAWANA LINE BAY AT BAHADURGARH END	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Rejected						Considering high demand in delhi and high loading of 400kv Bawana - Mundka ckts Delhi denied consent , in case of urgent work , sd may availed from 05.00 hrs to 10.00hrs.
268	RQ96880	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	for removing samples i.e. conductor/jumper/earthwire/insulator etc. for carrying out Residual Life Assessment (RLA) of line.	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00		
269	RQ97003	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Live line OPGW fitting defect & Clearance rectification work	04/Jul/2022	08:00	05/Jul/2022	18:00	During live line OPGW rectification work , A/R to be kept in Nonauto mode of both 400 KV Ajmer-Ajmer(rvpnl) Ckt#1 & Ckt#2 from both ends	PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00		
270	RQ96999	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00		
271	RQ96884	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	Diversion work due ton construction of Delhi- Vadodhara Mega express way by NHAI	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	15-Jul-22	18:00	Only One D/C Shutdown to be taken at a time from Agra end	
272	RQ96885	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	C	Diversion work due ton construction of Delhi- Vadodhara Mega express way by NHAI	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	15-Jul-22	18:00	Only One D/C Shutdown to be taken at a time from Agra end	

273	RQ96898	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	For line side equipment AMP & relay Firmware Upgrade at Allahabad SS	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00	
274	RQ96972	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S- JUMPER REMOVAL, SWITCHABLE REACTOR CB LBB relay testing, PLCC Testing with bypass mode	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	03-Jul-22	08:00	04-Jul-22	18:00	
275	RQ96975	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	SS-34 LINE BYPASSING WORK -JUMPER REMOVAL & PLCC testing	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	03-Jul-22	08:00	04-Jul-22	18:00	
276	RQ97154	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-1	POWER GRID	C	For Shifting of line from ERS to main tower	01/Jul/2022	10:00	05/Jul/2022	19:00		PLANNED	Approved	01-Jul-22	10:00	05-Jul-22	19:00	Subject to UK consent
277	RQ96682	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	01/Jul/2022	09:00	01/Jul/2022	19:00		PLANNED	Approved	01-Jul-22	09:00	01-Jul-22	19:00	Subject to Delhi consent/only one SD would be taken from Dadri end
278	RQ96894	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	*Relay setting for 400KV Allahabad Fatehpur #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	
279	RQ97455	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	OPGW cable replacement for one drum under Reliable Communication package (Auto Reclose off) - 4 kms	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	07-Jul-22	18:00	Subject to Delhi consent/only one SD would be taken from Dadri end

280	RQ96974	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI((BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S-PLCC SIGNALS MODIFICATION & TESTING	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	02-Jul-22	18:00	
281	RQ96971	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S-PLCC SIGNALS MODIFICATION & TESTING	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	02-Jul-22	18:00	
282	RQ97446	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	Auto recloser off - Creation of diamond on 400kV Bhiwadi - Kotputli line (lower line , tower no. 73-76) with 400kV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	05-Jul-22	18:00	
283	RQ97448	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Auto recloser off - Creation of diamond on 400kV Bhiwadi - Hissar line (lower line , tower no. 73-76) with 400kV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	05-Jul-22	18:00	
284	RQ96856	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	Diversion work due to construction of outer ring road by NHAI	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	07-Jul-22	18:00	Anexxure B-7 Requirement/CEA clearance required

285	RQ96895	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Relay setting for 400KV S/C Kanpur Ballabgarh #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK in River crossing section and one another section	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	31-Jul-22	18:00	
286	RQ97224	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
287	RQ97225	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
288	RQ97398	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL, POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	11:00	28/Jul/2022	12:00	along with bays at Manesar	PLANNED	Approved	28-Jul-22	11:00	28-Jul-22	12:00	
289	RQ97397	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL, POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	10:00	28/Jul/2022	11:00	along with bays at Manesar	PLANNED	Approved	28-Jul-22	10:00	28-Jul-22	11:00	
290	RQ96680	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(LUCKNOW_1) (PG) (PG) CKT-1	POWER GRID, UPPTCL	D	For routine bay maintenance	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	08:00	28-Jul-22	18:00	
291	RQ96888	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID, UPPTCL	D	Insulation sleeve installation work	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00	
292	RQ96701	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID, UPPTCL	D	Jumper Tightening & Maintenance work	16/Jul/2022	10:00	16/Jul/2022	17:00		PLANNED	Approved	16-Jul-22	10:00	16-Jul-22	17:00	

293	RQ96703	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(U P) (PG) CKT-1	POWER GRID,U PPTCL	D	Jumper Tightening & Maintenance work	15/Jul/2022	10:00	15/Jul/2022	17:00		PLANNED	Approved	15-Jul-22	10:00	15-Jul-22	17:00	
294	RQ97132	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,F BTL	D	Balance construction work	26/Jul/2022	17:00	26/Jul/2022	23:00		PLANNED	Approved	26-Jul-22	17:00	26-Jul-22	23:00	To be taken after 17:00 hrs
295	RQ97131	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,F BTL	D	Balance construction work	24/Jul/2022	17:00	24/Jul/2022	23:00		PLANNED	Approved	24-Jul-22	17:00	24-Jul-22	23:00	To be taken after 17:00 hrs
296	RQ97152	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,F BTL	D	For installation of Bird Divertor	16/Jul/2022	08:00	20/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	16-Jul-22	17:00	20-Jul-22	23:00	To be taken after 17:00 hrs
297	RQ97151	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,F BTL	D	For installation of Bird Divertor	10/Jul/2022	08:00	15/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	10-Jul-22	17:00	15-Jul-22	23:00	To be taken after 17:00 hrs
298	RQ97208	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Jul/2022	08:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indigrid
299	RQ97211	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indigrid
300	RQ97209	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indigrid

301	RQ97207	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	20/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
302	RQ97210	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
303	RQ97474	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	25/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Rejected						deferred to sept.
304	RQ97441	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	For replacement of porcelain disc insulators with polymer insulator at various tower locations according to PID test report.	25/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Rejected						deferred to sept.
305	RQ97443	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	2 HALF YEARLY MAINTENANCE	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022
306	RQ97408	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	22-Jul-22	18:00		
307	RQ96992	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Power line crossing between AP63 and AP64 under construction work of 400 KV 2*DC Bikaner-II Khetri T/L	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	21-Jul-22	18:00		

308	RQ96993	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Power line crossing between AP63 and AP64 under construction work of 400 KV 2*DC Bikaner-II Khetri T/L	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	21-Jul-22	18:00		
309	RQ97442	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTAKALISINDH (RS) CKT-1	RRVPNL	D	2 HALF YEARLY MAINTENANCE	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022
310	RQ97411	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	18/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	19-Jul-22	18:00		
311	RQ97473	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	15/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Rejected						May be taken in September
312	RQ97407	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments at both end	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	15-Jul-22	18:00		
313	RQ97472	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Rejected						May be taken in September/Already Approved earlier two times on Daily Basis
314	RQ97436	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS) - CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	Maintenance work at Hindaun and 1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Relay Testing of CTPP-Hindaun Line at CTPP End.	12/Jul/2022	08:00	13/Jul/2022	18:00		PLANNED	Rejected						deferred to sept.

315	RQ97466	OCC_196	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	D	Calibration of line metering CT's and Energy meters.	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Rejected						May be taken in September/Already Approved earlier two times on Daily Basis
316	RQ97410	OCC_196	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Line Equipments	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	12-Jul-22	18:00		
317	RQ97406	OCC_196	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Line Equipments	07/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	08-Jul-22	18:00		
318	RQ97409	OCC_196	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Line Equipments	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00		
319	RQ97440	OCC_196	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPN L	D	For Replacement of porcelain chamber of R-phase of main circuit breaker (452B)	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Approved	02-Jul-22	08:00	03-Jul-22	18:00		
320	RQ97120	OCC_196	slcdchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	23/Jul/2022	09:00	30/Jul/2022	17:00		PLANNED	Rejected						Could be taken in September 2022
321	RQ97084	OCC_196	slcdchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	OPGW tightening of line and half yearly mtc at Daultabad	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	20-Jul-22	18:00		
322	RQ97083	OCC_196	slcdchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Spacer tightening	19/Jul/2022	08:00	19/Jul/2022	17:00		PLANNED	Approved	19-Jul-22	08:00	19-Jul-22	17:00		
323	RQ97119	OCC_196	slcdchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	15/Jul/2022	09:00	22/Jul/2022	17:00		PLANNED	Rejected						Could be taken in September 2022

324	RQ97082	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	14/Jul/2022	08:00	14/Jul/2022	17:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	17:00		
325	RQ97118	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	for anticipated general mtc	13/Jul/2022	09:00	13/Jul/2022	17:00		PLANNED	Approved	13-Jul-22	09:00	13-Jul-22	17:00		
326	RQ97077	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage dismantling of breaker is required	11/Jul/2022	09:00	12/Jul/2022	23:00		PLANNED	Rejected						Could be taken in September 2022
327	RQ97117	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	for anticipated general mtc	11/Jul/2022	09:00	11/Jul/2022	17:00		PLANNED	Approved	11-Jul-22	09:00	11-Jul-22	17:00		
328	RQ97081	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	11/Jul/2022	08:00	11/Jul/2022	17:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	17:00		
329	RQ97457	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	for AMP of line bay equipments	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00		
330	RQ97078	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	04/Jul/2022	08:00	04/Jul/2022	17:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	17:00		
331	RQ97079	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	OPGW tightening of line and half yearly mtc at Daultabad	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00		
332	RQ97014	OCC_196	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the replacement work of isolator jaw	01/Jul/2022	07:00	01/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022

333	RQ97205	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
334	RQ97206	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	10/Jul/2022	07:00	22/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
335	RQ97204	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	09/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
336	RQ97223	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
337	RQ97080	OCC_196	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage dismantling of breaker is required	13/Jul/2022	09:00	14/Jul/2022	23:00		PLANNED	Rejected						250 MW ATC curtailment/Haryana consent/After September
338	RQ96566	OCC_196	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay equipment testing & maintenance	02/Jul/2022	08:00	02/Jul/2022	18:00	Bay equipment testing & maintenance	PLANNED	Rejected						250 MW ATC curtailment/Haryana consent/After September
339	RQ97067	OCC_196	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	To attend / replace the damaged jumper conductors of line droppers & tightening of clamps / connectors etc.	11/Jul/2022	06:00	11/Jul/2022	10:00		PLANNED	Approved	11-Jul-22	06:00	11-Jul-22	10:00		
340	RQ97066	OCC_196	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	To attend / replace the damaged jumper conductors of line droppers & tightening of clamps / connectors etc.	08/Jul/2022	06:00	08/Jul/2022	10:00		PLANNED	Approved	08-Jul-22	06:00	08-Jul-22	10:00		

341	RQ96773	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG) - MUZAFFARN AGAR(UP) (PTCUL) CKT-1	PTCUL	D	Cleaning of bird nest	08/Jul/2022	10:00	08/Jul/2022	11:00		PLANNED	Approved	08-Jul-22	10:00	08-Jul-22	11:00	
342	RQ97047	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB) - RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	C	For erection of towers, stringing & sagging at new towers No. 888-889 as deposit work of railway. (being monitored at Pragati Portal by PMO)	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	15-Jul-22	18:00	subject to real time Punjab consent.
343	RQ97153	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)- MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kv lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Jul/2022	08:00	06/Jul/2022	18:00	S/D MAY BE AVAILED IN LAST WEEK OF JUNE	PLANNED	Approved	01-Jul-22	08:00	06-Jul-22	18:00	Shutdown may be allowed subject to no load restriction
344	RQ97480	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)- MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakages from old wsi make ct of main bay 404/406	01/Jul/2022	08:00	04/Jul/2022	14:00		PLANNED	Approved	01-Jul-22	08:00	04-Jul-22	14:00	Shutdown may be allowed subject to no load restriction
345	RQ97200	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
346	RQ97201	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
347	RQ97197	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	

348	RQ97194	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
349	RQ97195	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
350	RQ97202	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
351	RQ97198	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
352	RQ97193	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
353	RQ97199	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
354	RQ97196	OCC_196	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
355	RQ97339	OCC_196	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	31/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	31-Jul-22	08:00	31-Jul-22	18:00	
356	RQ97338	OCC_196	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	30/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Approved	30-Jul-22	08:00	30-Jul-22	18:00	
357	RQ97337	OCC_196	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	19-Jul-22	18:00	

358	RQ97336	OCC_196	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	18-Jul-22	18:00	
359	RQ97022	OCC_196	indigrid_sd	BUS	400 KV KADARPUR (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	30/Jul/2022	08:00	30/Jul/2022	20:00	AMP Work	PLANNED	Approved	30-Jul-22	08:00	30-Jul-22	20:00	
360	RQ97190	OCC_196	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP, Bus equipment testing, tightening at 765KV Fatehpur ss	28/Jul/2022	10:00	28/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	10:00	28-Jul-22	18:00	
361	RQ97297	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	08:00	28-Jul-22	18:00	
362	RQ97421	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	12:00	27/Jul/2022	16:00	along with bays at Manesar	PLANNED	Approved	27-Jul-22	12:00	27-Jul-22	16:00	
363	RQ97296	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00	
364	RQ97422	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	08:00	27/Jul/2022	18:00	along with bays at Manesar	PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00	
365	RQ97115	OCC_196	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP work	26/Jul/2022	09:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	09:00	26-Jul-22	18:00	
366	RQ97295	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	
367	RQ97294	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00	
368	RQ97258	OCC_196	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For construction related works of 400 kV Fatehgarh-3 Line and Bus sectionalizer	23/Jul/2022	16:00	29/Jul/2022	23:00		PLANNED	Approved	23-Jul-22	19:00	29-Jul-22	23:00	To be taken after 19:00 hrs
369	RQ97465	OCC_196	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	for interconnection of upcoming bays in extension package:	21/Jul/2022	08:00	23/Jul/2022	19:00		PLANNED	Rejected					Could be taken post Hydro season of Tehri for reliability purposes

370	RQ97308	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	AMP WORK	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	18-Jul-22	18:00		
371	RQ97464	OCC_196	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	for interconnection of upcoming bays in extension package:	18/Jul/2022	08:00	20/Jul/2022	19:00		PLANNED	Rejected						Could be taken post Hydro season of Tehri for reliability purposes
372	RQ97245	OCC_196	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	15/Jul/2022	16:00	16/Jul/2022	23:00		PLANNED	Approved	15-Jul-22	18:00	16-Jul-22	23:00		To be taken after 18:00 hrs
373	RQ97311	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	For taking Bus Series Reactor into service	14/Jul/2022	16:00	14/Jul/2022	19:00		PLANNED	Approved	14-Jul-22	16:00	14-Jul-22	19:00		
374	RQ97310	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	For taking Bus Series Reactor into service	14/Jul/2022	14:00	14/Jul/2022	16:00		PLANNED	Approved	14-Jul-22	14:00	14-Jul-22	16:00		
375	RQ97244	OCC_196	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	13/Jul/2022	16:00	14/Jul/2022	23:00		PLANNED	Approved	13-Jul-22	18:00	14-Jul-22	23:00		To be taken after 18:00 hrs
376	RQ97309	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	AMP WORK	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00		
377	RQ97313	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	For taking Bus Series Reactor out of service	11/Jul/2022	10:00	11/Jul/2022	12:00		PLANNED	Approved	11-Jul-22	10:00	11-Jul-22	12:00		
378	RQ97312	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	For taking Bus Series Reactor out of service	11/Jul/2022	08:00	11/Jul/2022	10:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	10:00		
379	RQ97257	OCC_196	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For construction related works of 400 kV Fatehgarh-3 Line and Bus sectionalizer	08/Jul/2022	16:00	13/Jul/2022	23:00		PLANNED	Approved	08-Jul-22	19:00	13-Jul-22	23:00		To be taken after 19:00 hrs
380	RQ97302	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00		
381	RQ97112	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	Stability Test and Final Bus Integration	06/Jul/2022	09:00	09/Jul/2022	19:00		PLANNED	Approved	06-Jul-22	09:00	09-Jul-22	19:00		Subject to CEA Clearance/FTC formalities completion
382	RQ97291	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWER GRID	C	BAY EXTENSION WORKS	06/Jul/2022	08:00	07/Jul/2022	18:00	400 kV Bus II A at Bhiwadi Substation	PLANNED	Approved	06-Jul-22	08:00	07-Jul-22	18:00		
383	RQ97192	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	Bay extension related work - Stability Test and Final Bus Integration	06/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Rejected	06-Jul-22	08:00	09-Jul-22	18:00		

384	RQ97269	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	For AMP works.	05/Jul/2022	09:00	05/Jul/2022	19:00	Kindly Approve	PLANNED	Approved	05-Jul-22	09:00	05-Jul-22	19:00		
385	RQ97272	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA (PG)	POWER GRID	D	The jackbus of ICT-2 is above the 400 KV BUS-1. Hence to replace the Jackbus, S/d of the Bus-1 is also required with ICT-2. AMP of the BUS-1 will be carried out during this s/d also.	05/Jul/2022	08:00	05/Jul/2022	20:00	Kindly Approve	PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	20:00		
386	RQ97107	OCC_196	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	For Bus bar relay testing pertaining to Jauljibi Bays	04/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	10:00	04-Jul-22	18:00		
387	RQ97290	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	C	BAY EXTENSION WORKS	04/Jul/2022	08:00	05/Jul/2022	18:00	400 kv Bus IA at Bhiwadi Substation	PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00		
388	RQ97307	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIB AGH(PG)	POWER GRID	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar -1.	04/Jul/2022	08:00	06/Jul/2022	18:00	S/D may be availed last week of JUNE	PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent.
389	RQ97106	OCC_196	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	For Bus bar relay testing pertaining to Jauljibi Bays	02/Jul/2022	10:00	02/Jul/2022	18:00		PLANNED	Approved	02-Jul-22	10:00	02-Jul-22	18:00		
390	RQ97191	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	Bay extension related work - Stability Test and Final Bus Integration	01/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	10:00	04-Jul-22	18:00	Subject to CEA Clearance/FTC formalities completion	
391	RQ97111	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	Stability Test and Final Bus Integration	01/Jul/2022	09:00	04/Jul/2022	19:00		PLANNED	Rejected					Club with above /Duplicate entry	

392	RQ97306	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIB AGH(PG)	POWER GRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kv lines and ICTs except Mbagh-Mandola line 1 shall be charged and on load through Bus Bar -2.	01/Jul/2022	08:00	03/Jul/2022	18:00	S/D may be availed last week of JUNE	PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent.
393	RQ97246	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTS (Shutdown requested by KEC)- Jumpering work of Reactor Isolator	28/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	08:00	30-Jul-22	18:00	May be planned in June or on weekend	
394	RQ97248	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTS (Shutdown requested by KEC)- Jumpering works	22/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	27-Jul-22	18:00	May be planned in June or on weekend	
395	RQ97247	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTS (Shutdown requested by KEC)- Jumpering work of Reactor Isolator	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	15-Jul-22	18:00	May be planned in June or on weekend	
396	RQ97327	OCC_196	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofit of 89A isolator of 400kv Kanpur-Panki-2 at UPPTCL Panki under AddCap	18/Jul/2022	10:00	21/Jul/2022	18:00		PLANNED	Rejected					Could be taken in September 2022	
397	RQ96665	OCC_196	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	C	For replacement of defective 400 KV GIS EDS (Earth And Disconnector Switch) Mechanism by M/s NHVS (China) Engineer.	12/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	10:00	16-Jul-22	18:00		
398	RQ96662	OCC_196	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(UP)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	12/Jul/2022	09:00	16/Jul/2022	19:00		PLANNED	Approved	12-Jul-22	09:00	16-Jul-22	19:00		

399	RQ96663	OCC_196	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARN AGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	10:00	08/Jul/2022	11:00		PLANNED	Approved	08-Jul-22	10:00	08-Jul-22	11:00		
400	RQ96666	OCC_196	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Jul/2022	09:00	08/Jul/2022	14:00		PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	14:00		
401	RQ96664	OCC_196	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARN AGAR(UP)	UPPTCL	D	Cleaning of bird nest	07/Jul/2022	10:00	07/Jul/2022	11:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	11:00		
402	RQ96658	OCC_196	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	PREVENTIVE MAINTENACE	01/Jul/2022	07:00	01/Jul/2022	17:00		PLANNED	Approved	01-Jul-22	07:00	01-Jul-22	17:00		
403	RQ97101	OCC_196	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductors of Bus droppers & tightening of clamps / connectors etc.	15/Jul/2022	06:00	15/Jul/2022	10:00		PLANNED	Approved	15-Jul-22	06:00	15-Jul-22	10:00		
404	RQ97102	OCC_196	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductors of Bus droppers & tightening of clamps / connectors etc.	13/Jul/2022	06:00	13/Jul/2022	10:00		PLANNED	Approved	13-Jul-22	06:00	13-Jul-22	10:00		
405	RQ96661	OCC_196	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP C)	UPPCL	D	In this shutdown period, Maintenance work will be done of 400kV Main Bus-1st at 400kV S/S Gr. Noida.	10/Jul/2022	10:00	10/Jul/2022	16:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 400kV Main Bus 2nd during this shutdown period.	PLANNED	Approved	10-Jul-22	10:00	10-Jul-22	16:00		
406	RQ97335	OCC_196	slcdcs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus-2 connecting isolators.	08/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Rejected						May be taken in September/Already Approved earlier two times on Daily Basis

407	RQ97334	OCC_196	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus-1 connecting isolators.	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Rejected						May be taken in September/Already Approved earlier two times on Daily Basis
408	RQ97490	OCC_196	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	Dimension Verification of Bus Bar for GIS Interface between existing Siemens GIS and Hyosung GIS Bus Bar for Extension of 400 kV Kala Amb (GIS) Substation including 125 MVAR Bus Reactor	02/Jul/2022	09:00	02/Jul/2022	17:00	Kindly approve	PLANNED	Rejected						Could be taken in September 2022
409	RQ97489	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	Dimension Verification of Bus Bar for GIS Interface between existing Siemens GIS and Hyosung GIS Bus Bar for Extension of 400 kV Kala Amb (GIS) Substation including 125 MVAR Bus Reactor	01/Jul/2022	09:00	01/Jul/2022	17:00	Kindly approve	PLANNED	Rejected						Could be taken in September 2022
410	RQ97477	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00		
411	RQ97476	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00		

412	RQ97281	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG)	POWER GRID	D	For AMP works.	08/Jul/2022	09:00	08/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	17:30	
413	RQ97275	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-2 @MOGA(PG)	POWER GRID	D	For AMP works.	07/Jul/2022	09:00	07/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	17:30	
414	RQ97276	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-1 @MOGA(PG)	POWER GRID	D	FOR AMP WORKS	06/Jul/2022	09:00	06/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	06-Jul-22	09:00	06-Jul-22	17:30	
415	RQ97328	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	C	oil filtration for necessary degassing in the non switchable Line reactor of 400kv RAPP(D)-Jaipur South Line.	05/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	08-Jul-22	18:00	
416	RQ96670	OCC_196	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	TO ATTEND OIL LEAKAGES FROM REACTOR	05/Jul/2022	07:00	07/Jul/2022	14:00		PLANNED	Approved	05-Jul-22	07:00	07-Jul-22	14:00	
417	RQ97326	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	09:00	29/Jul/2022	10:00	400 KV BAY 409 ALONG WITH 125 MVAR BUS REACTOR-2 at GIS MANESAR S/S	PLANNED	Approved	29-Jul-22	09:00	29-Jul-22	10:00	

418	RQ97325	OCC_196	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	09:00	28/Jul/2022	10:00	400 KV BAY 405 ALONG WITH 125 MVAR BUS REACTOR-1 at GIS MANESAR S/S	PLANNED	Approved	28-Jul-22	09:00	28-Jul-22	10:00	
419	RQ97314	OCC_196	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00	
420	RQ97315	OCC_196	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	VFTD OF NEUTRAL BUSHING AND FINE TUNING OF CSD RELAY	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00	
421	RQ97475	OCC_196	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	14-Jul-22	18:00	
422	RQ97324	OCC_196	cpcc1_sd	BR/BSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	C	For repalcement of density switch and dial gauge of GIS.	11/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	14-Jul-22	18:00	Subject to real time study by NRLDC
423	RQ97323	OCC_196	cpcc1_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	AMP WORK	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	18:00	Subject to real time study by NRLDC
424	RQ97274	OCC_196	cpcc2_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG)	POWER GRID	D	For AMP works.	05/Jul/2022	09:00	05/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	05-Jul-22	09:00	05-Jul-22	17:30	
425	RQ97316	OCC_196	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I(PG)		D	AMP WORK	22/Jul/2022	17:00	22/Jul/2022	23:00		PLANNED	Approved	22-Jul-22	19:00	22-Jul-22	23:00	To be taken after 19:00 hrs

426	RQ97383	OCC_196	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPN L	D	For CSD commissioning and online testing	20/Jul/2022	11:00	20/Jul/2022	14:00		PLANNED	Approved	20-Jul-22	11:00	20-Jul-22	14:00	
427	RQ97385	OCC_196	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(R S)	RRVPN L	D	Preventive maintenance work of bay	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	19-Jul-22	18:00	
428	RQ97382	OCC_196	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPN L	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00	
429	RQ97384	OCC_196	sldcrs_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Equipments	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	02-Jul-22	18:00	
430	RQ96669	OCC_196	stuup_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(U P)	UPPTCL	D	For routine maintenance and testing of Reactor, Testing of relays. (We had applied in OCC- 195 for June month but not consider it.	13/Jul/2022	09:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	09:00	13-Jul-22	18:00	
431	RQ96668	OCC_196	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	C	For replacement of defective 400 KV GIS EDS (Earth And Disconnect Switch) Mechanism by M/s NHVS (China) Engineer.	12/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	10:00	16-Jul-22	18:00	
432	RQ96667	OCC_196	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(UP)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	06/Jul/2022	09:00	11/Jul/2022	19:00		PLANNED	Approved	06-Jul-22	09:00	11-Jul-22	19:00	
433	RQ97378	OCC_196	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-BASSI LINE-2	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	08:00	28-Jul-22	18:00	

434	RQ97478	OCC_196	cpcc1_sd	BAY	427 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	CB OVERHAULING WORK	26/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	31-Jul-22	18:00	
435	RQ97379	OCC_196	slccrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-BASSI LINE-1	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	
436	RQ97431	OCC_196	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGAR H (PG) CKT-1 AND 400KV BALLABHGAR H-GURGAON (PG) CKT-1 AT BALLABHGAR H(PG)	POWER GRID	C	For CB Overhauling work.	18/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	22-Jul-22	18:00	
437	RQ97289	OCC_196	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG)	POWER GRID	C	To replace CB pole to pole cabling , cable insulation failure	14/Jul/2022	09:00	15/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	14-Jul-22	09:00	15-Jul-22	18:00	
438	RQ96946	OCC_196	cpcc3_sd	BAY	W2BS2. BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 4 (POWERGRID) AND 400KV AGRA(PG) - BUS 8 AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	10:00	13-Jul-22	18:00	
439	RQ97426	OCC_196	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	13/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	18-Jul-22	18:00	

440	RQ97393	OCC_196	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kV CB - 415-52	12/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	19-Jul-22	18:00	
441	RQ97287	OCC_196	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	C	To replace CB pole to pole cabling , cable insulation failure	11/Jul/2022	09:00	12/Jul/2022	19:00	Kindly Approve	PLANNED	Approved	11-Jul-22	09:00	12-Jul-22	19:00	
442	RQ97444	OCC_196	cpcc1_sd	BAY	428 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kV CB	11/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	17-Jul-22	18:00	
443	RQ97479	OCC_196	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	CB OVERHAULING WORK	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	16-Jul-22	18:00	
444	RQ96943	OCC_196	cpcc3_sd	BAY	W3851 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWER GRID	D	AMP Works	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
445	RQ97288	OCC_196	cpcc2_sd	BAY	402 TIE BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AND 400KV MALERKOTLA -PATIALA (PG) CKT-1 AT PATIALA(PG)	POWER GRID	C	To replace CB pole to pole cabling , cable insulation failure	07/Jul/2022	09:00	08/Jul/2022	19:00	Kindly Approve	PLANNED	Approved	07-Jul-22	09:00	08-Jul-22	19:00	

446	RQ97428	OCC_196	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	07/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	12-Jul-22	18:00	
447	RQ96942	OCC_196	cpcc3_sd	BAY	W4852 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWER GRID	D	AMP Works	06/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	10:00	07-Jul-22	18:00	
448	RQ97065	OCC_196	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	For replacement of old red phase CT	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
449	RQ97286	OCC_196	cpcc2_sd	BAY	401 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATIALA(PG)	POWER GRID	C	To replace CB pole to pole cabling , cable insulation failure	04/Jul/2022	09:00	05/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	04-Jul-22	09:00	05-Jul-22	18:00	
450	RQ97445	OCC_196	cpcc1_sd	BAY	429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWER GRID	C	Overhauling of 400 kv CB	04/Jul/2022	08:00	10/Jul/2022	18:00	433 AC Filter II Main Bay	PLANNED	Approved	04-Jul-22	08:00	10-Jul-22	18:00	
451	RQ97342	OCC_196	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Overhauling of 400 kv CB - 413-52	04/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	11-Jul-22	18:00	

452	RQ97427	OCC_196	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	06-Jul-22	18:00	
453	RQ97273	OCC_196	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	For Retrofitting of Bay CB	01/Jul/2022	08:00	10/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	01-Jul-22	08:00	10-Jul-22	18:00	
454	RQ96712	OCC_196	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	27/Jul/2022	09:00	27/Jul/2022	13:00		PLANNED	Approved	27-Jul-22	09:00	27-Jul-22	13:00	
455	RQ96711	OCC_196	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	26/Jul/2022	09:00	26/Jul/2022	13:00		PLANNED	Approved	26-Jul-22	09:00	26-Jul-22	13:00	
456	RQ96710	OCC_196	stuup_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Jul/2022	09:00	22/Jul/2022	13:00		PLANNED	Approved	22-Jul-22	09:00	22-Jul-22	13:00	
457	RQ96947	OCC_196	sldcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGAN J - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08/Jul/2022	14:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	14:00	08-Jul-22	18:00	

458	RQ96945	OCC_196	sldcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGAN J - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	08/Jul/2022	09:00	08/Jul/2022	13:00		PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	13:00	
459	RQ96944	OCC_196	sldcup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	C	For Busbar stability test	08/Jul/2022	09:00	08/Jul/2022	14:00		PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	14:00	
460	RQ96750	OCC_196	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	For Complete tightening of Bay & General Maintenance	08/Jul/2022	09:00	08/Jul/2022	17:00		PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	17:00	
461	RQ96715	OCC_196	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	07/Jul/2022	14:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	14:00	07-Jul-22	18:00	
462	RQ96739	OCC_196	stuup_sd	BAY	411 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT AZAMGARH(UP)	UPPTCL	D	for bay-maintenance work at 400KV S/S Azamgarh	07/Jul/2022	10:00	07/Jul/2022	16:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	16:00	

463	RQ96732	OCC_196	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE 50MVAR-II LINE REACTOR IN CIRCUIT	07/Jul/2022	10:00	07/Jul/2022	14:00	LINE WILL BE RECHARGED AFTER TAKING 50MVar-II LINE REACTOR. IN CKT.	PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	14:00	
464	RQ96714	OCC_196	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	07/Jul/2022	09:00	07/Jul/2022	13:00		PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	13:00	
465	RQ96751	OCC_196	stuup_sd	BAY	401 MAIN BAY - 400KV SARNATH(UP) - VARANASI(PG) (PG) CKT-1 AT SARNATH(UP)	UPPTCL	D	For Complete tightening of Bay & General Maintenance	06/Jul/2022	09:00	06/Jul/2022	17:00		PLANNED	Approved	06-Jul-22	09:00	06-Jul-22	17:00	
466	RQ96713	OCC_196	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	04/Jul/2022	09:00	04/Jul/2022	13:00		PLANNED	Approved	04-Jul-22	09:00	04-Jul-22	13:00	
467	RQ97429	OCC_196	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	AMP WORK	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00	

468	RQ97375	OCC_196	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	18:00		
469	RQ96862	OCC_196	singrauli_sd	BAY	413 BUS SECTIONALIZE R BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	BREAKER REPLACEMENT,SAS INTEGRATION	25/Jul/2022	08:00	31/Jul/2022	18:00	BAY SHUTDOWN WILL BE REQUIRED	PLANNED	Rejected						Could be taken in September 2022
470	RQ96861	OCC_196	singrauli_sd	BAY	424-BS BUS SECTIONALIZE R BAY - 400KV BUS 2 AT SINGRAULI(N T) AND 400KV BUS 4 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	BREAKER REPLACEMENT	11/Jul/2022	08:00	17/Jul/2022	18:00	BAY SHUTDOWN WILL BE REQUIRED	PLANNED	Rejected						Could be taken in September 2022
471	RQ97376	OCC_196	sldcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00		
472	RQ97374	OCC_196	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	18/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	21-Jul-22	18:00		

473	RQ97432	OCC_196	cpcc1_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	C	CGL BREAKER OVERHAULLING WORK AT JODHPUR S/S	24/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	24-Jul-22	08:00	28-Jul-22	18:00	
474	RQ97433	OCC_196	cpcc1_sd	BAY	401 MAIN BAY - 400KV JODHPUR(RS) - KANKANI(RS) (UNDEF) CKT-1 AT JODHPUR(RS)	RRVPNL	C	CGL BREAKER OVERHAULLING WORK AT JODHPUR S/S	19/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	23-Jul-22	18:00	
475	RQ97389	OCC_196	slcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)- DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER- BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	15/Jul/2022	09:00	15/Jul/2022	13:00		PLANNED	Approved	15-Jul-22	09:00	15-Jul-22	13:00	
476	RQ97388	OCC_196	slcrs_sd	BAY	404 MAIN BAY - 400KV AJMER- BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	14/Jul/2022	09:00	14/Jul/2022	13:00		PLANNED	Approved	14-Jul-22	09:00	14-Jul-22	13:00	
477	RQ97390	OCC_196	slcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)- DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	13/Jul/2022	09:00	13/Jul/2022	13:00		PLANNED	Approved	13-Jul-22	09:00	13-Jul-22	13:00	
478	RQ97391	OCC_196	slcrs_sd	BAY	402 TIE BAY - 400KV AJMER- BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	12/Jul/2022	09:00	12/Jul/2022	13:00		PLANNED	Approved	12-Jul-22	09:00	12-Jul-22	13:00	

479	RQ97377	OCC_196	slcrs_sd	BAY	415 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-HEERAPURA LINE-2	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
480	RQ97392	OCC_196	slcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPN L	D	Quarterly maintenance work of bay and associated equipment.	11/Jul/2022	09:00	11/Jul/2022	13:00		PLANNED	Approved	11-Jul-22	09:00	11-Jul-22	13:00	
481	RQ97381	OCC_196	slcrs_sd	BAY	408 TIE BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPN L	C	S/D require to attend/Rectification of SF6 Gas Leakage in R-Ph. Pole of Circuit Breaker	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00	
482	RQ97086	OCC_196	slchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend spring charging problem in line TIE breaker bay no-402	16/Jul/2022	14:00	16/Jul/2022	19:00	TIE-402 belongs to 400Kv Daultabad-Dhanonda ckt-2, ICT-3	PLANNED	Approved	16-Jul-22	14:00	16-Jul-22	19:00	
483	RQ97125	OCC_196	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	C	For defect Rectification (4T52 CB (R-Phase) TIE bay Interrupter replacement for SF6 leakage)	15/Jul/2022	09:00	16/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	09:00	16-Jul-22	18:00	

484	RQ97087	OCC_196	slchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	15/Jul/2022	08:00	15/Jul/2022	13:00	TIE-404 belongs to 400Kv Daultabad-Dhanonda ckt-2	PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	13:00		
485	RQ97380	OCC_196	slchr_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	15/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022
486	RQ97425	OCC_196	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)- Augmentation work of CRP	14/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Rejected						Could be taken in September 2022
487	RQ97075	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	AMP Works	30/Jul/2022	10:00	30/Jul/2022	18:00		PLANNED	Approved	30-Jul-22	10:00	30-Jul-22	18:00		
488	RQ97168	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I (PG)	POWER GRID	D	For AMP work	28/Jul/2022	17:00	28/Jul/2022	23:00		PLANNED	Approved	28-Jul-22	19:00	28-Jul-22	23:00		To be taken after 19:00 hrs
489	RQ97175	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I (PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	28/Jul/2022	17:00	30/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Approved	28-Jul-22	19:00	30-Jul-22	23:00		To be taken after 19:00 hrs
490	RQ97413	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	12:00	28/Jul/2022	13:00		PLANNED	Approved	28-Jul-22	12:00	28-Jul-22	13:00		
491	RQ97414	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	08:00	27/Jul/2022	09:00		PLANNED	Approved	27-Jul-22	08:00	27-Jul-22	09:00		

492	RQ97317	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP, equipment testing, tightening & Relay Testing at 765KV Fatehpur ss.	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	18:00	
493	RQ97171	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	25/Jul/2022	17:00	25/Jul/2022	23:00		PLANNED	Approved	25-Jul-22	19:00	25-Jul-22	23:00	To be taken after 19:00 hrs
494	RQ97284	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWER GRID	D	For AMP works.	25/Jul/2022	09:00	25/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	25-Jul-22	09:00	25-Jul-22	17:30	
495	RQ97172	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	23/Jul/2022	17:00	23/Jul/2022	23:00		PLANNED	Approved	23-Jul-22	19:00	23-Jul-22	23:00	To be taken after 19:00 hrs
496	RQ97170	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	21/Jul/2022	17:00	21/Jul/2022	23:00		PLANNED	Approved	21-Jul-22	19:00	21-Jul-22	23:00	To be taken after 19:00 hrs
497	RQ97164	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	For AMP work	21/Jul/2022	08:00	21/Jul/2022	18:00	500 MVA ICT-2 ALONG WITH 400 KV BAY 408 AND 200 KV BAY 207 AT MANESAR S/S	PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00	
498	RQ97158	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	D	For AMP work	20/Jul/2022	07:00	20/Jul/2022	20:00		PLANNED	Approved	20-Jul-22	07:00	20-Jul-22	20:00	
499	RQ97169	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP work	19/Jul/2022	17:00	19/Jul/2022	23:00		PLANNED	Approved	19-Jul-22	19:00	19-Jul-22	23:00	To be taken after 19:00 hrs
500	RQ97074	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP Works	19/Jul/2022	10:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	10:00	19-Jul-22	18:00	
501	RQ97234	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWER GRID	D	For AMP work	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	19-Jul-22	18:00	

502	RQ97285	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NEWWANPOH(PG)	POWER GRID	D	FOR AMP WORKS	18/Jul/2022	09:00	18/Jul/2022	17:30	Kindly Approve	PLANNED	Approved	18-Jul-22	09:00	18-Jul-22	17:30	
503	RQ97163	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	FINE TUNNING OF CSD & CT OIL SAMPLING	13/Jul/2022	08:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	13-Jul-22	18:00	
504	RQ97165	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)	POWER GRID	D	For AMP work	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
505	RQ97161	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
506	RQ97471	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00	
507	RQ97470	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
508	RQ97162	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
509	RQ97178	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	10/Jul/2022	17:00	12/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Approved	10-Jul-22	19:00	12-Jul-22	23:00	To be taken after 19:00 hrs
510	RQ97233	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)	POWER GRID	D	For AMP work	08/Jul/2022	09:00	08/Jul/2022	13:00		PLANNED	Approved	08-Jul-22	09:00	08-Jul-22	13:00	
511	RQ97235	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	For AMP work	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	subject to real time delhi consent
512	RQ97179	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_I(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	07/Jul/2022	17:00	09/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Approved	07-Jul-22	19:00	09-Jul-22	23:00	To be taken after 19:00 hrs
513	RQ96720	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	For calibration of OTI/WTI	07/Jul/2022	10:00	07/Jul/2022	12:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	12:00	

514	RQ97263	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	For AMP Works & Relay Testing	07/Jul/2022	10:00	07/Jul/2022	13:00	Kindly Approve	PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	13:00	
515	RQ97232	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWER GRID	D	For AMP work	07/Jul/2022	09:00	07/Jul/2022	13:00		PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	13:00	
516	RQ97166	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	POWER GRID	D	For AMP work	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	07-Jul-22	18:00	
517	RQ96719	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	For calibration of OTI/WTI	06/Jul/2022	10:00	06/Jul/2022	12:00		PLANNED	Approved	06-Jul-22	10:00	06-Jul-22	12:00	
518	RQ97271	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA (PG)	POWER GRID	D	"1) AMP of ICT. 2) Modification of Digital interface (New process bus instruments) wirings. 3) Repair of jackbus from Tie bay to Transformer bay gantry above Bus-1"	05/Jul/2022	08:00	05/Jul/2022	20:00	Kindly Approve	PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	20:00	
519	RQ97177	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	04/Jul/2022	16:00	06/Jul/2022	22:00	ICT only out from 220KV side only	PLANNED	Approved	04-Jul-22	19:00	06-Jul-22	23:00	To be taken after 19:00 hrs
520	RQ97262	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWER GRID	D	For AMP Works & Relay Testing	04/Jul/2022	10:00	04/Jul/2022	13:00	Kindly Approve	PLANNED	Approved	04-Jul-22	10:00	04-Jul-22	13:00	
521	RQ97237	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	For 220KV side CB overhauling work.	04/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	06-Jul-22	18:00	
522	RQ97167	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR (PG)	POWER GRID	C	For Oil filtration of OLTC tank and maintenance work	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00	

523	RQ97090	OCC_196	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attend its Tie-CB's Isolator No. 789A for dislocated 4" IPS pipe conductors due to jammed isolator blades (both R & Y- ph.) for proper functioning.	04/Jul/2022	06:00	04/Jul/2022	10:00		PLANNED	Approved	04-Jul-22	06:00	04-Jul-22	10:00	
524	RQ97236	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Approved	03-Jul-22	5:00	03-Jul-22	10:00	
525	RQ97176	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_I (PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	01/Jul/2022	16:00	03/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Approved	01-Jul-22	19:00	03-Jul-22	23:00	To be taken after 19:00 hrs
526	RQ96612	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Transformer and Bay at 400 KV S/S Unnao.	30/Jul/2022	09:00	30/Jul/2022	17:00		PLANNED	Approved	30-Jul-22	09:00	30-Jul-22	17:00	
527	RQ96628	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus - 1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	26/Jul/2022	08:00	26/Jul/2022	16:30		PLANNED	Approved	26-Jul-22	08:00	26-Jul-22	16:30	

528	RQ96621	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	In this shutdown period, Maintenance work will be done of 500MVA ICT-6th bays at 400kV S/S Gr. Noida.	24/Jul/2022	10:00	24/Jul/2022	15:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 1x500MVA ICT-5th and 2x315MVA ICT-1st & ICT-2nd during this shutdown period.	PLANNED	Approved	24-Jul-22	10:00	24-Jul-22	15:00	
529	RQ96613	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	20-Jul-22	08:00	20-Jul-22	18:00	
530	RQ96622	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	In this shutdown period, Maintenance work will be done of 315MVA ICT-1st bays at 400kV S/S Gr. Noida.	16/Jul/2022	10:00	16/Jul/2022	15:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 2x500MVA ICT-5th & 6th and 1x315MVA ICT-2nd during this shutdown period.	PLANNED	Approved	16-Jul-22	10:00	16-Jul-22	15:00	
531	RQ96596	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00	

532	RQ96627	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	for centrifuging of OLTC tank oil	14/Jul/2022	08:00	15/Jul/2022	20:00		PLANNED	Approved	14-Jul-22	08:00	15-Jul-22	20:00	
533	RQ96598	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	Routine testing, maintenance and painting work.	12/Jul/2022	10:00	14/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	10:00	14-Jul-22	18:00	
534	RQ96595	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	11-Jul-22	18:00	
535	RQ96717	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For attending oil leakage of Radiator Bank	09/Jul/2022	09:00	09/Jul/2022	17:00		PLANNED	Approved	09-Jul-22	09:00	09-Jul-22	17:00	
536	RQ96625	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARAGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	12:00	08/Jul/2022	14:00		PLANNED	Approved	08-Jul-22	12:00	08-Jul-22	14:00	
537	RQ96623	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARAGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	11:00	08/Jul/2022	12:00		PLANNED	Approved	08-Jul-22	11:00	08-Jul-22	12:00	
538	RQ96626	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	Replacement of 220 KV 'A' Bus Isolator Jaw & Blade.	08/Jul/2022	08:00	08/Jul/2022	17:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	17:00	
539	RQ96690	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For testing of motorization of Pantograph Isolators	07/Jul/2022	10:00	07/Jul/2022	14:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	14:00	
540	RQ96629	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For the maintenance of transformer and testing work	05/Jul/2022	08:00	05/Jul/2022	10:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	10:00	
541	RQ96600	OCC_196	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	D	ROUTINE TESTING & MAINTENANCE	04/Jul/2022	10:00	04/Jul/2022	17:00		PLANNED	Approved	04-Jul-22	10:00	04-Jul-22	17:00	
542	RQ96597	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	02/Jul/2022	09:00	05/Jul/2022	19:00		PLANNED	Approved	02-Jul-22	09:00	05-Jul-22	19:00	

543	RQ97348	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	28/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Approved	28-Jul-22	08:00	29-Jul-22	18:00	
544	RQ97349	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	25/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Approved	25-Jul-22	08:00	26-Jul-22	18:00	
545	RQ97362	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	08:00	22-Jul-22	18:00	
546	RQ97361	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	21-Jul-22	18:00	
547	RQ97366	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Preventive maintenance work of bay & Transformer	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	14-Jul-22	18:00	
548	RQ97367	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Preventive maintenance work of bay & Transformer	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	12-Jul-22	18:00	
549	RQ97359	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE AND TESTING WORK	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
550	RQ97365	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE AND TESTING WORK	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	07-Jul-22	18:00	
551	RQ97368	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	For testing and attend leakage	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	07-Jul-22	18:00	
552	RQ97363	OCC_196	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	

553	RQ97039	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	27/Jul/2022	09:00	27/Jul/2022	10:00	For taking ICT-2 Yph in service and switching with ICT-2 Rph , ICT-2 R AMP Work	PLANNED	Approved	27-Jul-22	09:00	27-Jul-22	10:00	
554	RQ97038	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	26/Jul/2022	09:00	26/Jul/2022	10:00	For taking ICT-2 Bph in service and switching With ICT-2 Yph , ICT-2 Y AMP Work	PLANNED	Approved	26-Jul-22	09:00	26-Jul-22	10:00	
555	RQ97037	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	25/Jul/2022	09:00	25/Jul/2022	10:00	For taking Spare ICT in service and switching With ICT-2 Bph , ICT-2 B AMP Work	PLANNED	Approved	25-Jul-22	09:00	25-Jul-22	10:00	
556	RQ97025	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For switching operation. for taking bphase in service	20/Jul/2022	09:00	20/Jul/2022	10:00	For taking ICT-1 B-ph in service and switching with ICT Spare, ICT Spare AMP Work	PLANNED	Approved	20-Jul-22	09:00	20-Jul-22	10:00	
557	RQ97024	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For switching operation. taking Yphase in service	19/Jul/2022	09:00	19/Jul/2022	10:00	For taking ICT-1 Y-ph in service and switching with ICT-1 B-Ph, ICT-1 B-Ph AMP Work	PLANNED	Approved	19-Jul-22	09:00	19-Jul-22	10:00	
558	RQ97023	OCC_196	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For Switching operation. For taking Rphase in service	18/Jul/2022	09:00	18/Jul/2022	10:00	For taking ICT-1 R-ph in service and switching with ICT-1 Y-Ph, ICT-1 Y-Ph AMP Work	PLANNED	Approved	18-Jul-22	09:00	18-Jul-22	10:00	

559	RQ97040	OCC_196	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	For Annual maintenance work	25/Jul/2022	08:00	25/Jul/2022	20:00	AMP Work	PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	20:00	
560	RQ97085	OCC_196	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	Yearly maintenance	22/Jul/2022	09:00	22/Jul/2022	19:00		PLANNED	Approved	22-Jul-22	09:00	22-Jul-22	19:00	
561	RQ97089	OCC_196	slchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	To attend the leakage from LV bushing	11/Jul/2022	09:00	11/Jul/2022	17:00		PLANNED	Approved	11-Jul-22	09:00	11-Jul-22	17:00	
562	RQ97124	OCC_196	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	Planned PM Activities	04/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	10:00	04-Jul-22	18:00	
563	RQ97360	OCC_196	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPL,ATSL	D	For CSD commissioning and online testing	19/Jul/2022	11:00	19/Jul/2022	14:00		PLANNED	Approved	19-Jul-22	11:00	19-Jul-22	14:00	
564	RQ97364	OCC_196	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPL,ATSL	D	For CSD commissioning and online testing	18/Jul/2022	11:00	18/Jul/2022	14:00		PLANNED	Approved	18-Jul-22	11:00	18-Jul-22	14:00	
565	RQ97267	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	For AMP works.	07/Jul/2022	10:00	07/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	18:00	
566	RQ96624	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	POWER GRID,U PPTCL	D	Cleaning of bird nest	07/Jul/2022	10:00	07/Jul/2022	11:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	11:00	
567	RQ97092	OCC_196	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Tan Delta and Capacitance testing and other PMS work	06/Jul/2022	06:00	06/Jul/2022	10:00		PLANNED	Approved	06-Jul-22	06:00	06-Jul-22	10:00	
568	RQ97091	OCC_196	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductor of 220kV Bushings & tightening of clamps / connectors etc.	05/Jul/2022	06:00	05/Jul/2022	10:00		PLANNED	Approved	05-Jul-22	06:00	05-Jul-22	10:00	

569	RQ97043	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	31/Jul/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	31-Jul-22	08:00	04-Aug-22	18:00	Subject to Haryana consent
570	RQ97145	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	28-Jul-22	18:00	Subject to Haryana/BBMB consent
571	RQ97146	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	28-Jul-22	18:00	Subject to Haryana/BBMB consent
572	RQ97143	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	28-Jul-22	18:00	Subject to Haryana/BBMB consent
573	RQ97144	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Approved	27-Jul-22	08:00	28-Jul-22	18:00	Subject to Haryana/BBMB consent
574	RQ97439	OCC_196	slcdcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of isolator at 220KV GSS BBMB Charkhi Dadri(Automation work)	19/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	22-Jul-22	18:00	Subject to Haryana/BBMB consent
575	RQ97045	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	18/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	23-Jul-22	18:00	Subject to Haryana consent
576	RQ97044	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	11/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	16-Jul-22	18:00	Subject to Haryana consent
577	RQ97049	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	07/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	11-Jul-22	18:00	Subject to Haryana consent

578	RQ97046	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	04/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	09-Jul-22	18:00	Subject to Haryana consent
579	RQ97042	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	05-Jul-22	18:00	Subject to Haryana consent
580	RQ97219	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
581	RQ97220	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
582	RQ97400	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	13:00	29/Jul/2022	14:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	13:00	29-Jul-22	14:00	
583	RQ97399	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	12:00	29/Jul/2022	13:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	12:00	29-Jul-22	13:00	
584	RQ97402	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	11:00	29/Jul/2022	12:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	11:00	29-Jul-22	12:00	
585	RQ97401	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	10:00	29/Jul/2022	11:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	10:00	29-Jul-22	11:00	

586	RQ97041	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	C	उपकेन्द्र को स्वचालित करने हेतु	26/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Approved	26-Jul-22	08:00	30-Jul-22	18:00	Subject to Haryana consent	
587	RQ97064	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI(HV) - BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	To replace cable for attending DC leakage.	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	12-Jul-22	08:00	12-Jul-22	18:00		
588	RQ97253	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HV) - PINJORE(HV) (HV) CKT-1	HVPNL	D	Shutdown required for OPGW installation works at peak bend tower section.	10/Jul/2022	07:00	12/Jul/2022	18:00	Kindly approve	PLANNED	Approved	10-Jul-22	07:00	12-Jul-22	18:00		
589	RQ97229	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HV) - PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00		
590	RQ97228	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00		
591	RQ97226	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00		
592	RQ97227	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00		
593	RQ97350	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Permanent Restoration work of location No. 131	26/Jul/2022	09:00	29/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						NHPC denied consent
594	RQ97356	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Permanent Restoration work of location No. 131	26/Jul/2022	09:00	29/Jul/2022	18:00	Kindly approve	PLANNED	Rejected						NHPC denied consent

595	RQ97126	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	25/Jul/2022	08:00	25/Jul/2022	18:00	other ckt will be in Non auto mode	PLANNED	Approved	25-Jul-22	08:00	25-Jul-22	18:00	
596	RQ97438	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	08:00	19-Jul-22	18:00	
597	RQ97437	OCC_196	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	08:00	18-Jul-22	18:00	
598	RQ96991	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	16-Jul-22	08:00	16-Jul-22	18:00	
599	RQ97354	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	15/Jul/2022	09:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					NHPC denied consent
600	RQ97355	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	15/Jul/2022	09:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					NHPC denied consent
601	RQ97270	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	For AMP works.	12/Jul/2022	10:00	12/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	12-Jul-22	10:00	12-Jul-22	18:00	Subject to NHPC/BBMB consent
602	RQ96980	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	NHAI Diversion Work	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	20-Jul-22	18:00	Subject to rajasthan consent

603	RQ96979	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	NHAI Diversion Work	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Approved	10-Jul-22	08:00	20-Jul-22	18:00	Subject to rajasthan/NTPC consent
604	RQ96877	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Rejected					may be taken in September
605	RQ96879	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Rejected					may be taken in September
606	RQ96878	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Rejected					may be taken in September
607	RQ96990	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	09-Jul-22	08:00	09-Jul-22	18:00	
608	RQ97435	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	08:00	08-Jul-22	18:00	
609	RQ97353	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP Work Vibration Damper Loose , CU-Bond	07/Jul/2022	09:00	07/Jul/2022	18:00	Kindly approve	PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	18:00	Subject to Punjab consent
610	RQ97352	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP Work Vibration Damper Loose , CU-Bond	07/Jul/2022	09:00	07/Jul/2022	18:00	Kindly approve	PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	18:00	Subject to Punjab consent

611	RQ97449	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)- DAUSA(RS) (PG) CKT-2	POWER GRID	C	For dismantling of old 220KV Circuit Breaker. Dismantling of old foundation & construction of new foundation by civil wing. Erection & commissioning work of new 245KV CGL make Circuit Breaker in the 220KV PGCIL-BASSI-II bay vide WBS element No./REPL/ BP.21.19	06/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	27-Jul-22	18:00	
612	RQ97450	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LALSOTE(RS)- DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00	
613	RQ97370	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV WAGOORA(P G)- PAMPORE(PD D) (PG) CKT-2	POWER GRID	D	AMP Works	01/Jul/2022	09:00	01/Jul/2022	12:30	Kindly approve	PLANNED	Rejected					May be taken in September
614	RQ97137	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-RENEW SUNWAVE SL_FGRAH_P) G (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	25/Jul/2022	17:00	28/Jul/2022	23:00		PLANNED	Approved	25-Jul-22	19:00	28-Jul-22	23:00	To be taken after 19:00 hrs
615	RQ97136	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)- RENEW_JHAR KHAND 3 SL_FGARH_P G (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3P L	D	For testing and commissioning works with TBC Bay	22/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Approved	22-Jul-22	19:00	25-Jul-22	23:00	To be taken after 19:00 hrs
616	RQ97459	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KOTPUTLI(PG) -BANSUR(RS) (RS) CKT-1	RRVPN L	C	o carry out stringing work for the proposed overhead line crossing of 765kv D/C Sikar-II Aligarh T/L.	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	22-Jul-22	18:00	Subject to rajasthan consent

617	RQ97460	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	RRVPL	C	o carry out stringing work for the proposed overhead line crossing of 765kV D/C Sikar-II Aligarh T/L.	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Approved	21-Jul-22	08:00	22-Jul-22	18:00	Subject to rajasthan consent
618	RQ97434	OCC_196	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPL	D	General Maintenance & Tree trimming Work	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	07-Jul-22	18:00	
619	RQ96987	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPL	D	Oil Sample of 220kV CT at Sikar PG	06/Jul/2022	14:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	14:00	06-Jul-22	18:00	
620	RQ96986	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPL	D	Oil Sample of 220kV CT at Sikar PG	06/Jul/2022	08:00	06/Jul/2022	13:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	13:00	
621	RQ96961	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2	RRVPL	D	AMP of relay and Line Equipment	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	18:00	
622	RQ96960	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-1	RRVPL	D	AMP of relay and Line Equipment	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00	
623	RQ96605	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	C	For interconnection newly constructed LILO of 220 KV Neebkaori-Mainpuri (PGCIL) Line - I at 220 KV S/S Farrukhabad	20/Jul/2022	09:00	25/Jul/2022	16:00		PLANNED	Approved	20-Jul-22	09:00	25-Jul-22	16:00	
624	RQ96604	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of trees and Jumper tightening	06/Jul/2022	09:00	07/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	09:00	07-Jul-22	18:00	

625	RQ96601	OCC_196	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT)(UP) CKT-2	UPPTCL	D	For routine bay maintenance	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00		
626	RQ97121	OCC_196	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	for AMP works	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00		
627	RQ97133	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	19/Jul/2022	17:00	22/Jul/2022	23:00		PLANNED	Approved	19-Jul-22	19:00	22-Jul-22	23:00	To be taken after 19:00 hrs	
628	RQ97140	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	16/Jul/2022	17:00	19/Jul/2022	23:00		PLANNED	Approved	16-Jul-22	19:00	19-Jul-22	23:00	To be taken after 19:00 hrs	
629	RQ96997	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	AMP of line bay Equipments	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00		
630	RQ97461	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RRVPNL	D	For line maintenance work	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	08:00	15-Jul-22	18:00		
631	RQ97456	OCC_196	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	For bay and line maintenance work	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00		
632	RQ97021	OCC_196	indigrd_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2	PDD JK	D	For Annual maintenance work	14/Jul/2022	09:00	14/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Rejected						May be taken in September

633	RQ97020	OCC_196	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	13/Jul/2022	09:00	13/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Rejected						May be taken in September
634	RQ97019	OCC_196	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	13/Jul/2022	09:00	13/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Rejected						May be taken in September
635	RQ97018	OCC_196	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	For Annual maintenance work	12/Jul/2022	09:00	12/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Rejected						May be taken in September
636	RQ97017	OCC_196	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	11/Jul/2022	09:00	11/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Rejected						May be taken in September
637	RQ97142	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	LINE EQUIPMENT AMP WORK	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Approved	14-Jul-22	08:00	14-Jul-22	18:00		
638	RQ96854	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP of line bay equipments	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	10:00	11-Jul-22	18:00		
639	RQ96853	OCC_196	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP of line bay Equipments	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	10:00	07-Jul-22	18:00		
640	RQ97130	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RENEW SOLARURJASL_FGARH_PG (RSUPL)-FATEHGARH_I (PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	13/Jul/2022	17:00	16/Jul/2022	23:00		PLANNED	Approved	13-Jul-22	19:00	16-Jul-22	23:00	To be taken after 19:00 hrs	

641	RQ97134	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ3L PSS HB_FGRAH_P G (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	10/Jul/2022	17:00	13/Jul/2022	23:00		PLANNED	Approved	10-Jul-22	19:00	13-Jul-22	23:00	To be taken after 19:00 hrs	
642	RQ97139	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJOL PSS HB_FGRAH_P G (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	07/Jul/2022	17:00	10/Jul/2022	23:00		PLANNED	Approved	07-Jul-22	19:00	10-Jul-22	23:00	To be taken after 19:00 hrs	
643	RQ97138	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJOL PSS HB_FGRAH_P G (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	04/Jul/2022	17:00	06/Jul/2022	23:00		PLANNED	Approved	04-Jul-22	19:00	06-Jul-22	23:00	To be taken after 19:00 hrs	
644	RQ97116	OCC_196	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(P G)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Measurement of electrical clearances of the premises as per instruction of secretary Cosumer Grievance Redressal Forum BSES Yamuna Power Ltd.	05/Jul/2022	08:00	05/Jul/2022	10:00		PLANNED	Approved	05-Jul-22	08:00	05-Jul-22	10:00		
645	RQ97150	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHRADUN(P G)- JHAJRA(UK) (PTCUL) CKT-2	PTCUL	D	For AMP work	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Rejected						
646	RQ97149	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHRADUN(P G)- JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	For AMP work	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00	subject to real time condition	
647	RQ97135	OCC_196	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ2L PSS HB_FGRAH_P G (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Approved	01-Jul-22	19:00	04-Jul-22	23:00	To be taken after 19:00 hrs	

648	RQ97063	OCC_196	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (HVPNL) CKT-1	POWER GRID,H VPNL	C	उपकेन्द्र को स्वचालित करने हेतु	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	07-Jul-22	18:00	Subject to Haryana consent
649	RQ97218	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					AD Hydro denied consent. May be taken in September
650	RQ97216	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					AD Hydro denied consent. May be taken in September
651	RQ97215	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					AD Hydro denied consent. May be taken in September
652	RQ97217	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	One non Auto could be given at a time
653	RQ97214	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	One non Auto could be given at a time
654	RQ97213	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	One non Auto could be given at a time
655	RQ97212	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Rejected					Budhil denied consent in view of High Hydro generation
656	RQ97230	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHAND IGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	

657	RQ97231	OCC_196	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD)(CHD) CKT-2	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	
658	RQ97420	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	15:00	29/Jul/2022	18:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	15:00	29-Jul-22	18:00	
659	RQ97419	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	15:00	29/Jul/2022	18:00	along with bays at Manesar	PLANNED	Approved	29-Jul-22	15:00	29-Jul-22	18:00	
660	RQ97299	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Rejected					Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
661	RQ97298	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Rejected					Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
662	RQ97301	OCC_196	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Rejected					Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
663	RQ97300	OCC_196	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Rejected					Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.

664	RQ97304	OCC_196	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
665	RQ97305	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
666	RQ97189	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	19/Jul/2022	10:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	10:00	19-Jul-22	18:00		
667	RQ97114	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for construction of new bays	19/Jul/2022	09:00	19/Jul/2022	18:00		PLANNED	Approved	19-Jul-22	09:00	19-Jul-22	18:00		
668	RQ97321	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Works	18/Jul/2022	10:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	10:00	18-Jul-22	18:00		
669	RQ97188	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	18/Jul/2022	10:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	10:00	18-Jul-22	18:00		
670	RQ97113	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Pole, BPI erection and Jumpering work for construction of new bays	18/Jul/2022	09:00	18/Jul/2022	18:00		PLANNED	Approved	18-Jul-22	09:00	18-Jul-22	18:00		
671	RQ97243	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	BAY EXTENSION WORKS	12/Jul/2022	16:00	12/Jul/2022	23:00		PLANNED	Approved	12-Jul-22	19:00	12-Jul-22	23:00	To be taken after 19:00 hrs	
672	RQ97242	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	BAY EXTENSION WORKS	11/Jul/2022	16:00	11/Jul/2022	23:00		PLANNED	Approved	11-Jul-22	19:00	11-Jul-22	23:00	To be taken after 19:00 hrs	
673	RQ97241	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	10/Jul/2022	16:00	10/Jul/2022	23:00		PLANNED	Approved	10-Jul-22	19:00	10-Jul-22	23:00	To be taken after 19:00 hrs	
674	RQ97240	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	09/Jul/2022	16:00	09/Jul/2022	23:00		PLANNED	Approved	09-Jul-22	19:00	09-Jul-22	23:00	To be taken after 19:00 hrs	

675	RQ97268	OCC_196	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	For AMP works.	07/Jul/2022	09:00	07/Jul/2022	19:00	Kindly Approve	PLANNED	Approved	07-Jul-22	09:00	07-Jul-22	19:00	
676	RQ97254	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	06/Jul/2022	17:00	11/Jul/2022	23:00		PLANNED	Approved	06-Jul-22	19:00	11-Jul-22	23:00	To be taken after 19:00 hrs
677	RQ97256	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	06/Jul/2022	17:00	11/Jul/2022	23:00		PLANNED	Approved	06-Jul-22	19:00	11-Jul-22	23:00	To be taken after 19:00 hrs
678	RQ97252	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	For AMP work	06/Jul/2022	16:00	06/Jul/2022	23:00		PLANNED	Approved	06-Jul-22	19:00	06-Jul-22	23:00	To be taken after 19:00 hrs
679	RQ97322	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Works	06/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	10:00	06-Jul-22	18:00	
680	RQ97110	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP work	06/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	10:00	06-Jul-22	18:00	
681	RQ97261	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	To attend current deviation in Bus Coupler	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	06-Jul-22	18:00	
682	RQ97239	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	ISOLATOR ALIGNMENT ISSUES ASSOCIATED WITH BUS-I	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Approved	06-Jul-22	08:00	07-Jul-22	18:00	
683	RQ97251	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	For AMP work	05/Jul/2022	16:00	05/Jul/2022	22:00		PLANNED	Approved	05-Jul-22	19:00	05-Jul-22	23:00	To be taken after 19:00 hrs
684	RQ97250	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP work	04/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Approved	04-Jul-22	19:00	04-Jul-22	23:00	To be taken after 19:00 hrs
685	RQ97260	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	D	To attend current deviation in Bus Coupler	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	04-Jul-22	18:00	
686	RQ97238	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	ISOLATOR ALIGNMENT ISSUES ASSOCIATED WITH BUS-I	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	05-Jul-22	18:00	
687	RQ97249	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWER GRID	D	For AMP work	03/Jul/2022	16:00	03/Jul/2022	23:00		PLANNED	Approved	03-Jul-22	19:00	03-Jul-22	23:00	To be taken after 19:00 hrs
688	RQ97255	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay	01/Jul/2022	17:00	05/Jul/2022	23:00		PLANNED	Approved	01-Jul-22	19:00	05-Jul-22	23:00	To be taken after 19:00 hrs
689	RQ97259	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay	01/Jul/2022	17:00	05/Jul/2022	23:00		PLANNED	Approved	01-Jul-22	19:00	05-Jul-22	23:00	To be taken after 19:00 hrs

690	RQ97303	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent however in case of urgent work may please avail from 05.00hrs to 10.00hrs.
691	RQ97266	OCC_196	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(H P)	HPSEB	D	AMP & BB Protectin testing	06/Jul/2022	15:00	06/Jul/2022	18:00	Kindly Approve	PLANNED	Approved	06-Jul-22	15:00	06-Jul-22	18:00		
692	RQ97265	OCC_196	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(H P)	HPSEB	D	AMP & BB Protectin testing	05/Jul/2022	11:00	05/Jul/2022	13:00	Kindly Approve	PLANNED	Approved	05-Jul-22	11:00	05-Jul-22	13:00		
693	RQ97264	OCC_196	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(H P)	HPSEB	D	AMP & BB Protectin testing	04/Jul/2022	11:00	04/Jul/2022	16:00	Kindly Approve	PLANNED	Approved	04-Jul-22	11:00	04-Jul-22	16:00		
694	RQ97148	OCC_196	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PINJOR(HV)-ROPAR(PS) (HVPNL) CKT-1	HVPNL	D	test	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Approved	01-Jul-22	08:00	01-Jul-22	18:00		
695	RQ97221	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	Subject to JK consent	
696	RQ97343	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	Subject to JK consent	
697	RQ97222	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Approved	01-Jul-22	07:00	31-Jul-22	18:00	Subject to JK consent	

698	RQ97430	OCC_196	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULING	23/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Rejected						Considering high demand in delhi , Delhi cannot give consent , it is requested to postpone the overhauling work
699	RQ97463	OCC_196	cpcc1_sd	BAY	211 MAIN BAY - 220 KV BHIWADI(PG) -MAU(HV) (HVPNL) CKT-1 (POWERGRID)	POWER GRID	C	CB OVERHAULING WORK	13/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	08:00	18-Jul-22	18:00		
700	RQ97412	OCC_196	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	11/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	08:00	16-Jul-22	18:00		
701	RQ97462	OCC_196	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	CB OVERHAULING WORK	07/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Approved	07-Jul-22	08:00	12-Jul-22	18:00		

702	RQ97405	OCC_196	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	04/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Approved	04-Jul-22	08:00	09-Jul-22	18:00	
703	RQ97467	OCC_196	cpcc1_sd	SVC/ST ATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For installation of Electric Fencing around Entire SVC.	25/Jul/2022	08:00	27/Jul/2022	20:00		PLANNED	Approved	25-Jul-22	08:00	27-Jul-22	20:00	
704	RQ96927	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWER GRID	D	For rectification of Z4.Z3 isolator allignment issue.	15/Jul/2022	10:00	15/Jul/2022	18:00		PLANNED	Approved	15-Jul-22	10:00	15-Jul-22	18:00	Subjected to no power order restriction
705	RQ96928	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWER GRID	D	For meggering of Y phase LA due to THRC limit violation.	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	10:00	13-Jul-22	18:00	Subjected to no power order restriction
706	RQ96929	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 2 at Agra(PG)	POWER GRID	D	For rectification of Z2.Z4 isolator allignment issue.	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Approved	11-Jul-22	10:00	11-Jul-22	18:00	Subjected to no power order restriction
707	RQ96930	OCC_196	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Approved	13-Jul-22	10:00	13-Jul-22	18:00	
708	RQ96931	OCC_196	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	AMP Works	08/Jul/2022	10:00	08/Jul/2022	18:00		PLANNED	Approved	08-Jul-22	10:00	08-Jul-22	18:00	

Outages proposed in other RPCs requiring NRPC approval

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	OCC Remarks
1	ERPC	ER-1	765KV Gaya-Varanasi Ckt-1	1/Jul/22	9:00	1/Jul/22	13:00	ODB	Already approved in 1911th OCC For replacement of flashed insulator It may be availed if not availed in Month of June-22 in 1911th OCC.		approved	
2	ERPC	ER-1	765 KV Gaya- Varanasi- II (S/C)	9/Jul/22	9:00	10/Jul/22	17:00	ODB	Already approved in 1911th OCC Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196- It may be availed if not availed in Month of June-22 in 1911th OCC.		approved	
3	ERPC	ER-1	765KV Gaya-Ballia Line	18/Jul/22	9:00	18/Jul/22	13:00	ODB	Already approved in 1911th for OCC AMP of Line Reactor and Firmware Upgradation work in M-1 and Backup Impedence relay at Ballia end- SD REQUESTED BY NR3- It may be availed if not availed in Month of June-22 in 1911th OCC.		approved	
4	ERPC	ER-1	400KV Gaya-chandwa Ckt 1	15/Jul/22	9:00	15/Jul/22	13:00	ODB	Already approved in 1911th OCC For replacement of flashed insulator It may be availed if not availed in Month of June-22 in 1911th OCC.	400MW TTC curtailment in WR-ER corridor.	rejected	400MW TTC curtailment in WR-ER corridor.
5	ERPC	ER-1	A/R of 400KV Gaya-chandwa Ckt 2	15/Jul/22	9:00	15/Jul/22	13:00	ODB	To Facilitate the shutdown of 400KV Gaya-chandwa Ckt 1		rejected	
6	ERPC	ER-1	400KV Gaya-chandwa ckt2	4/Jul/22	9:00	4/Jul/22	13:00	ODB	Already approved in 1911th OCC For replacement of flashed insulator It may be availed if not availed in Month of June-22 in 1911th OCC.	400MW TTC curtailment in WR-ER corridor.	rejected	400MW TTC curtailment in WR-ER corridor.
7	ERPC	ER-1	A/R of 400KV Gaya-chandwa Ckt 1	4/Jul/22	9:00	4/Jul/22	13:00	ODB	To Facilitate the shutdown of 400KV Gaya-chandwa Ckt -2		rejected	
8	ERPC	ER-1	765KV-FATEHPUR-PUSAULI-1	21/Jul/22	9:00	21/Jul/22	18:00	ODB	For Insulator Replacement work		approved	
9	ERPC	ER-1	400 KV Naubatpur-Ballia-1	19/Jul/22	8:00	19/Jul/22	18:00	ODB	Insulator Replacement work at Major Crossing		approved	
10	ERPC	ER-1	A/R 400 KV Naubatpur-Ballia-2	19/Jul/22	8:00	19/Jul/22	18:00	ODB	To Facilitate the shutdown of 400 KV Patna-Ballia-3		approved	
11	ERPC	ER-1	400 KV Naubatpur-Ballia-2	20/Jul/22	8:00	20/Jul/22	18:00	ODB	Insulator Replacement work at Major Crossing		approved	
12	ERPC	ER-1	A/R 400 KV Naubatpur-Ballia-1	20/Jul/22	8:00	20/Jul/22	18:00	ODB	To Facilitate the shutdown of 400 KV Patna-Ballia-4		approved	
13	ERPC	ER-1	400kv BSF-Ballia Ckt- 1	26/Jul/22	8:00	26/Jul/22	18:00	ODB	For replacement of flashed insulator.		approved	
14	ERPC	ER-1	A/R 400kv BSF-Ballia Ckt- 2	26/Jul/22	8:00	26/Jul/22	18:00	ODB	To Facilitate the shutdown of 400kv BSF-Ballia Ckt- 1		approved	
15	ERPC	ER-1	400kv BSF-Ballia Ckt- 2	27/Jul/22	8:00	27/Jul/22	18:00	ODB	For replacement of flashed insulator.		approved	
16	ERPC	ER-1	A/R 400kv BSF-Ballia Ckt- 1	27/Jul/22	8:00	27/Jul/22	18:00	ODB	To Facilitate the shutdown of 400kv BSF-Ballia Ckt- 2		approved	
17	ERPC	NR-3	800KV BNC-AGRA (HVDC)-1	18/Jul/22	8:00	24/Jul/22	18:00	OCB	For Stringing (tapping and crossing) and de- stringing of 800kv diverted section of new 800kv HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	May be availed after high hydro season.	rejected	May be availed after high hydro season.
18	ERPC	NR-3	800KV BNC-AGRA (HVDC)-2	18/Jul/22	8:00	24/Jul/22	18:00	OCB	For Stringing (tapping and crossing) and de- stringing of 800kv diverted section of new 800kv HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	May be availed after high hydro season.	rejected	May be availed after high hydro season.
19	ERPC	NR-3	400KV Gorakhpur-Motihari-2	2/Jul/22	11:00	2/Jul/22	18:00	ODB	Wrapping of insulation tape on middle phase of Jumper at Loc 888 as clearance is not adequate.		approved	
20	ERPC	NR-3	765KV Gaya-Ballia Line	4/Jul/22	9:00	4/Jul/22	18:00	ODB	AMP and Firmware Upgradation work in M-1 and Backup Impedence relay		approved	
21	ERPC	NR-3	400 KV Naubatpur-Ballia-1	1/Jul/22	8:00	3/Jul/22	18:00	ODB	For Firewall Final Lift Casting at Ballia	why both ckt S/D required at same time??	approved	
22	ERPC	NR-3	400 KV Naubatpur-Ballia-2	1/Jul/22	8:00	3/Jul/22	18:00	ODB	For Firewall Final Lift Casting at ballia	why both ckt S/D required at same time??	approved	
23	ERPC	NR-3	765KV-FATEHPUR-PUSAULI	21/Jul/22	8:00	30/Jul/22	18:00	OCB	Diversion work due to construction of Ganga Expressway of UPEADA		approved	subject to one line at a time
24	ERPC	ER-1	400KV-PATNA-BALIA-1	16/Jul/22	9:00	30/Jul/22	18:00	OCB	Transmission line Diversion work due to RVNL	Diversion works will be facilitated one line at a time.	approved	subject to one line at a time
25	ERPC	ER-1	400KV-PATNA-BALIA-2	16/Jul/22	9:00	30/Jul/22	18:00	OCB	Transmission line Diversion work due to RVNL		approved	subject to one line at a time
26	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/Jul/22	9:00	7/Jul/22	17:00	D	FOR LINE MAINTENANCE WORK	Subject to NTPC consent	approved	Subject to NTPC consent

27	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	12/Jul/22	9:00	12/Jul/22	17:00	D	FOR LINE MAINTENANCE WORK	Subject to NTPC consent	approved	Subject to NTPC consent
28	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	28/Jun/22	8:00	28/Jun/22	18:00	D	FOR LINE MAINTENANCE WORK	Subject to Rajasthan consent	approved	Subject to Rajasthan consent
29	WRPC	MP_SLDC	220KV-SUWASARA-NEPANIYA-1	14/Jul/22	8:00	14/Jul/22	18:00	D	FOR LINE MAINTENANCE WORK	Subject to Rajasthan consent, drwal restriction at Bhanpura SS.	approved	Subject to Rajasthan consent
30	WRPC	MP_SLDC	220KV-NEPANIYA-BHANPURA-1	19/Jul/22	8:00	19/Jul/22	18:00	D	FOR LINE MAINTENANCE WORK	Subject to Rajasthan consent, drwal restriction at Bhanpura SS.	approved	Subject to Rajasthan consent
31	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	6/Jun/22	8:00	13/Jun/22	18:00	C	SLAB WORK OF NH 1-1-48 BENEATH THE LINE	Subject to Rajasthan consent	approved	Subject to Rajasthan consent
32	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	15/Jul/22	9:00	15/Jul/22	17:00	D	FOR LINE MAINTENANCE WORK	Subject to Rajasthan consent	approved	Subject to Rajasthan consent
33	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	26/Jul/22	8:00	26/Jul/22	18:00	D	FOR LINE MAINTENANCE WORK	Subject to Rajasthan consent	approved	Subject to Rajasthan consent
34	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jul/22	7:00	31/Jul/22	18:00	D	A/R to be kept in non auto mode For OPGW stringing under live line condition		approved	
35	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	1/Jul/22	7:00	1/Jul/22	20:00	D	SF6 gas leakage issue attending at Kansari(Zerda) end by Banaskantha		approved	
36	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Jul/22	9:00	6/Jul/22	18:00	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-1 for Tower strengthening work	1150 MW curtailment in NR import.	approved	A/R to be kept in non-auto mode
37	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	2/Jul/22	9:00	2/Jul/22	18:00	D	For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends		rejected	900 MW curtailment in NR import.
38	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	2/Jul/22	9:00	2/Jul/22	18:00	D	FOR REACTOR AMP WORK at Jabalpur PS end		rejected	
39	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	5/Jul/22	9:00	5/Jul/22	18:00	D	For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends	900 MW curtailment in NR import.	rejected	900 MW curtailment in NR import.
40	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	5/Jul/22	9:00	5/Jul/22	18:00	D	FOR REACTOR AMP WORK at Jabalpur PS end		rejected	
41	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	6/Jul/22	9:00	6/Jul/22	18:00	D	For AMP Works of Line Reactor @Gwalior end. Also Line AMP works. A/R in non auto mode of 765KV Satna-Orai and Satna-Gwalior required		approved	
42	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1 L/R@ GWALIOR - 765KV	6/Jul/22	9:00	6/Jul/22	18:00	D	For AMP Works of Line Reactor @Gwalior end.		approved	
43	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	7/Jul/22	9:00	15/Jul/22	18:00	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-2 for Tower strengthening work	1150 MW curtailment in NR import.	approved	A/R to be kept in non-auto mode
44	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1 L/R@ BANASKANTHA - 765KV	15/Jul/22	9:00	15/Jul/22	18:00	D	For Routine Spare Changeover of Chittorgarh- 1 R Phase L/R with Spare	L/R SD will be faciilattaed along with line.	rejected	to be clubbed with line outage
45	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	16/Jul/22	8:00	16/Jul/22	19:00	D	PRESUMMER PREPAREDNESS WORK. A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends	2150 MW curtailment in NR import.	rejected	2150 MW curtailment in NR import.

Agenda for OCC unit/line shut downs										
S.N.	Station	Unit #	From		To		Duration	Remarks	S/d Status	OCC Remarks
			Date	Time	Date	Time				
1	Meja UNPL	1	7/31/2022	0:00	9/23/2022	24:00:00	55 days	Meja unit-1 is due for boiler license renewal since 16.03.2022. Two time extension is already given by Govt. of UP, due to huge power demand in UP. Second extension is valid upto 30.07.2022 after two time extension. Unit capital overhauling due since 01.02.2022. LGBR Approved. Running with high vibrations.	rejected	Meja representative was requested by MS,NRPC that another attempt for further deferrment may be made through the intervention of Min. of Power and DO letter from Secretary (Power),MoP may be taken for further deferrment.

Proposed Shutdown for the Month of July, 2022

Not Found in Portal

S.No.	Detail of transmission element		Category to which transmission	Date		Timings		Purpose	Daily/Continuous basis	S/d Status	OCC Remarks
	Voltage level	Name		From	To	From	To				
1	765 kV	Bay no. 704 (for new 1500MVA ICT-II Bay), 765kV BARA TPS Prayagraj	A	01-07-2022	07-07-2022	8:00	20:00	Cable termination work in bay no. 704 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	continuous	approved	
2	765 kV	Tie Bay no. 705 (for new 1500MVA ICT-II Bay), 765kV BARA TPS Prayagraj	A	01-07-2022	07-07-2022	8:00	20:00	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	continuous	approved	
3	765 kV	Tie Bay-711(765kv Hapur Line & Spare) at Greater Noida S/s	A	09-07-2022	09-07-2022	8:00	15:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	continuous	approved	
4	400 kV	Bay no. 412 of 400kV Line-2 Tie bay at 765kV BARA TPS, Prayagraj	A	08-07-2022	08-07-2022	9:00	14:00	For Busbar stability test	daily	approved	subject to all connected elements must remain in service
5	400 kV	Tie Bay-402(400kv Aligarh ckt-2 & 500 MVA ICT-1) at Sikandrabad S/s	A	08-07-2022	08-07-2022	9:00	13:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	continuous	approved	subject to all connected elements must remain in service
6	400 kV	Main Bay-403 (400kv Aligarh Ckt-2) at Sikandrabad S/s	A	08-07-2022	08-07-2022	14:00	18:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	continuous	approved	subject to all connected elements must remain in service
7	400 kV	400KV Rosa-Shahjahnpur PGCIL Line-1	A	05-07-2022	05-07-2022	10:00	17:00	for relay firmware upgradation at PGCIL S/S	daily	approved	subject to all connected elements must remain in service
8	400 kV	400KV Rosa-Shahjahnpur PGCIL Line-2	A	06-07-2022	06-07-2022	10:00	17:00	for relay firmware upgradation at PGCIL S/S	daily	approved	subject to all connected elements must remain in service
9	220KV	220KV Bachhrawan-Raebareli (PGCIL)	B	02-07-2022	02-07-2022	09:00hrs	18:00hrs	Bay Maintenance at 220KV Bachhrawan End & Jumper tightening	Daily	approved	subject to load management by UP
10	400 kV	200 MVA ICT -I at 400KV Nehtaur (WUPPTCL)	A	05-07-2022	05-07-2022	11:00hrs	13:00hrs	for SPS mock testing	daily	approved	
11	400 kV	200 MVA ICT -II at 400KV Nehtaur (WUPPTCL)	A	05-07-2022	05-07-2022	11:00hrs	13:00hrs	for SPS mock testing	daily	approved	

400kV Level Plan Shutdown of July, 2022 for 1500MW CCGT, Bawana(PPCL)

S.No	Details of Transmission Element		Category	From		To		Work to be Carried	Remarks	S/d Status	OCC Remarks
	Voltage L	Name		Date	Time	Date	Time				
1	400kV	Bay 402 & 403	A	05.07.2022	09:00 hrs	07.07.2022	18:00 hrs	Testing& checking of 220.6MVA Transformer GTGT#2	Generation of GT#2 will be unavailable	approved	
2	400kV	Bay 401 & 402	A	12.07.2022	09:00 hrs	14.07.2022	18:00 hrs	Testing& Checking of 220.6MVA Transformer GTGT#1	Generation of GT#1 will be unavailable	approved	

Sr.No	Name of Element	Shutdown From	Shutdown To	Continuous/Daily	Reason	Remark	S/d Status	OCC Remarks
1	220 KV Rohtak Road- Narela D/c	25.06.2022(08:00)	20.07.2022 (18:00)	Continuous	DMRC execution work near Prasant Vihar of Jahangirpuri Majlis Park corridor of phase-IV.	During this shutdown local supply of 220 KV sub-station BBMB delhi which is around 250A will be taken as back feed from TPDDL. Consent regarding same be ensured from DTL	rejected	deferred to sept.

S.No	Details of Transmission Element		Requesting Agency	From		To		Daily/Continuous	Work to be Carried	S/d Status	OCC Remarks
	Voltage Level	Name		Date	Time	Date	Time				
1	132 KV	132 KV TANAKPUR-MAHENDRA NAGAR LINE	TANAKPUR,NHPC LIMITED	27.06.2022	09:00 hrs	29.06.2022	19:00 hrs	Daily	1. Shifting of 132KV/220KV Energy Meters. 2. Extension & testing of switchgear feedbacks to newly installed SCADA system Implementation of SCADA system at CPS-I	approved	Subjected to Nepal Consent

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.		For the Month	Date		Proposed Date and Time						S/d Status	OCC Remarks	
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/Continuous	Reason	From Date	From Time	To Date			To Time
2	KISHANGANGA, NHPC LIMITED	220 kV	KISHANGANGA	WAGOORA	PGCIL	220KV Kishanganga-Wagoora-2	Inter-Regional	Daily	For checking the signal of Breaker status to 442 Main-I Relay	26/06/2022	10:00	26/06/2022	13:00	approved	

Performa for Shutdown

Sr. No.	*Code/ID of Element (Transformer,Line,Bus-Coupler etc.)	Shutdown		Shutdown Requird 'From'		Shutdown Requird 'To'		Alternate Source of supply	S/d Status	OCC Remarks
	(Transformer,Line,Bus-Coupler etc.) /Rated Voltage	Planned for Preventive maintenance	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time			
1	400kV Daultabad-Dhanonda (HV) Ckt-1	Planned Shutdown	For half yearly mtc	04.07.2022	9:00 Hrs.	04.07.2022	17:00 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-2	approved	
2	400kV Daultabad-Dhanonda (HV) Ckt-1	Planned Shutdown	For half yearly mtc	05.07.2022	9:00 Hrs.	05.07.2022	17:00 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-2	approved	
3	400kV Daultabad-Dhanonda (HV) Ckt-2	Planned Shutdown	For half yearly mtc	07.07.2022	9:00 Hrs.	07.07.2022	17:00 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-1	approved	
4	400kV Daultabad-Dhanonda (HV) Ckt-2	Planned Shutdown	For half yearly mtc	08.07.2022	9:00 Hrs.	08.07.2022	17:00 Hrs.	400kV Daultabad-Dhanonda (HV) Ckt-1	approved	
5	400kV Sector 72(PG)-Daultabad Ckt-1	Planned Shutdown	For anticipated general mtc	11.07.2022	9:00 Hrs.	11.07.2022	17:00 Hrs.	400kV Sector 72(PG)-Daultabad Ckt-2	approved	
6	400kV Sector 72(PG)-Daultabad Ckt-2	Planned Shutdown	For anticipated general mtc	13.07.2022	9:00 Hrs.	13.07.2022	17:00 Hrs.	400kV Sector 72(PG)-Daultabad Ckt-1	approved	
7	400kV Jhajjar (APCL)-Daultabad Ckt-1	Planned Shutdown	Replacement of Porcelain insulator with polymer strings on daily basis	24.06.2022	9:00 Hrs.	27.06.2022	17:00 Hrs.	400kV Jhajjar (APCL)-Daultabad Ckt-2	approved	subject to real time condition
8	400kV Jhajjar (APCL)-Daultabad Ckt-2	Planned Shutdown	Replacement of Porcelain insulator with polymer strings on daily basis	28.06.2022	9:00 Hrs.	30.06.2022	17:00 Hrs.	400kV Jhajjar (APCL)-Daultabad Ckt-1	approved	subject to real time condition

Shutdown Request by NTPC:

1. Singrauli St-2 PG test of DDCMIS System (Unit# 6 & unit# 7, 500MW each)

Each Unit PG test for unit #6 will take around roughly 2 days. During PG test of load will be reduced as per test procedure.

This test is necessary for providing Grid reliability & System Support as well as checking and ensuring ramping capability of station and healthiness of DDCMIS System.

Tentative schedule for PG Test may be planned on two consecutive Saturdays/Sundays as per discussion in OCC meeting.

NLDC/RLDC Remaks:

Testing could be done with coordination of states/No NRLDC,OCC approval required in this regard

OCC REMARKS-

OCC AGREED

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-196 MEETING
(PLANNED SHUTDOWNS)**

FROM: GM-CPCC, New Delhi
DATE 16/06/22

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of JULY, 2022 for 196th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV Lines											
1	400 KV Ataur-Muzzafernagar Transmission Line.	UPPTCL	DAILY	24.06.2022	8:00	25.06.2022	18:00	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	Span : 9/0-10/0 stringing work	approved	subject to UP consent
2	400 KV Ataur-Muradnagar Transmission Line.	UPPTCL	DAILY	24.06.2022	8:00	25.06.2022	18:00	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	Span : 9/0-10/0 stringing work	approved	subject to UP consent
3	400 kV D/C Bhadla -Bhadla (RVPN line)- I	PGCIL	DAILY	10.07.2022	19:00	15.07.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.	approved	
4	400 kV D/C Bhadla -Bhadla (RVPN line)- II	PGCIL	DAILY	16.07.2022	19:00	20.07.2022	23:00	Installation of Bird Diverters	Other ckt will be in Non auto mode.	approved	
5	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-I	PGCIL	DAILY	04.07.2022	8:00	06.07.2022	18:00	OPGW snapped on Dadri-Maharanibagh (tower no. 56-57) line during windstorms, diamond creation is required for permanent solution with overhead crossing on 400kV Greater Noida (765) to Noida 148 D/C line (tower no. 127-128)	Auto recloser off only	approved	Auto recloser off only
6	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-I	PGCIL	DAILY	07.07.2022	6:00	07.07.2022	10:00	OPGW snapped on Dadri-Maharanibagh (tower no. 56-57) line during windstorms, diamond creation is required for permanent solution with overhead crossing on 400kV Greater Noida (765) to Noida 148 D/C line (tower no. 127-128)	shutdown	approved	
7	400 KV G/ Noida (765 - WUPPTCL) - G/ Noida 148 CKT-I	UPPTCL	DAILY	07.07.2022	8:00	07.07.2022	15:00	OPGW snapped on Dadri-Maharanibagh (tower no. 56-57) line during windstorms, diamond creation is required for permanent solution with overhead crossing on 400kV Greater Noida (765) to Noida 148 D/C line (tower no. 127-128)	shutdown	approved	subject to UP consent
8	400 KV G/ Noida (765 - WUPPTCL) - G/ Noida 148 CKT-II	UPPTCL	DAILY	07.07.2022	8:00	07.07.2022	15:00	OPGW snapped on Dadri-Maharanibagh (tower no. 56-57) line during windstorms, diamond creation is required for permanent solution with overhead crossing on 400kV Greater Noida (765) to Noida 148 D/C line (tower no. 127-128)	shutdown	approved	subject to UP consent
9	400 KV Bahadurgarh - Kabulpur (HVPNL) PG line	PGCIL	DAILY	11.07.2022	8:00	13.07.2022	18:00	OPGW snapped on Bahadurgarh-Kabulpur line (tower no. 86-87) line during windstorms on 23.05.2022, diamond creation is required for permanent solution with overhead crossing on 400kV Bahadurgarh-Sonepat D/C line (tower no. 50-51)	Auto recloser off only	approved	Auto recloser off only
10	400 KV Bahadurgarh - Kabulpur (HVPNL) PG line	PGCIL	DAILY	14.07.2022	8:00	14.07.2022	15:00	OPGW snapped on Bahadurgarh-Kabulpur line (tower no. 86-87) line during windstorms on 23.05.2022, diamond creation is required for permanent solution with overhead crossing on 400kV Bahadurgarh-Sonepat D/C line (tower no. 50-51)	shutdown	approved	One S/D from bahadurgarh at a time could be given
11	400 KV Bahadurgarh - Sonepat PG line -I	PGCIL	DAILY	15.07.2022	8:00	15.07.2022	15:00	OPGW snapped on Bahadurgarh-Kabulpur line (tower no. 86-87) line during windstorms on 23.05.2022, diamond creation is required for permanent solution with overhead crossing on 400kV Bahadurgarh-Sonepat D/C line (tower no. 50-51)	shutdown	approved	One S/D from bahadurgarh at a time could be given

12	400 KV Bahadurgarh - Sonapat PG line -II	PGCIL	DAILY	16.07.2022	8:00	16.07.2022	15:00	OPGW snapped on Bahadurgarh-Kabulpur line (tower no. 86-87) line during windstorms on 23.05.2022, diamond creation is required for permanent solution with overhead crossing on 400kV Bahadurgarh-Sonapat D/C line (tower no. 50-51)	shutdown	approved	One S/D from bahadurgarh at a time could be given
13	400KV BLBGRH-MAHRANIBG	PGCIL	Cont..	01.07.2022	8:00	10.07.2022	18:00	For Diversion by NHAI		rejected	deffered to sept.
14	400KV BLBGRH-NAVADA(HVPN)	PGCIL	Cont..	01.07.2022	8:00	10.07.2022	18:00	For Diversion by NHAI		rejected	deffered to sept.
15	220KV FGPP-FARIDABAD(Sec-58)-I	PGCIL	Cont..	15.07.2022	8:00	22.07.2022	18:00	For Diversion by NHAI		rejected	haryana denied consent. Deffered to sept.
16	220KV FGPP-FARIDABAD(Sec-58)-II	PGCIL	Cont..	15.07.2022	8:00	22.07.2022	18:00	For Diversion by NHAI		rejected	haryana denied consent. Deffered to sept.
17	220KV MEERUT-SIMBHOLI	PGCIL	DAILY	29.06.2022	9:00	30.06.2022	18:00	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	Span: LI 13/0 - LI 14/0 LO12/0- LO13/0 Stringing Work	approved	subject to UP consent
18	220 KV RAPS_B(NP) DEBARI (RS) (PG) CKT # LINE	PGCIL	DAILY	01.07.2022	9:00:00	03.07.2022	18:00	Insertion of one additional glass disk (120KN)in existing suspension string of 220kv Rapp-Debari TL		approved	subject to RAP/ rajasthan consent
19	400kV Neemrana-Babai line	PGCIL	DAILY	15.07.2022	08:00	30.07.2022	18:30	Auto Reclose off is required for OPGW rectiifcation works under Fibre Optics Communication Package (Additional Requirement)	Auto recloser off only	approved	Auto recloser off only
20	400kV Jhajjar -Mundka ckt-I	PGCIL	DAILY	01.07.2022	07:00	15.07.2022	18:30	OPGW cable replacement for two drums under Reliable Comunication package (Auto Reclose off) - 2 spans change	Auto recloser off only	approved	One ckt at a time could be given in non A/R mode
21	400kV Jhajjar - Mundka ckt-II	PGCIL	DAILY	01.07.2022	07:00	15.07.2022	18:30	OPGW cable replacement for two drums under Reliable Comunication package (Auto Reclose off) - 2 spans change	Auto recloser off only	approved	One ckt at a time could be given in non A/R mode
22	400kv Deepalpur-Bawana ckt-I	PGCIL	DAILY	01.07.2022	07:00	15.07.2022	18:30	Auto Reclose off is required for OPGW rectiifcation works under Fibre Optics Communication Package (Additional Requirement)	Auto recloser off only	approved	One ckt at a time could be given in non A/R mode
23	400kv Deepalpur-Bawana ckt-II	PGCIL	DAILY	01.07.2022	07:00	15.07.2022	18:30	Auto Reclose off is required for OPGW rectiifcation works under Fibre Optics Communication Package (Additional Requirement)	Auto recloser off only	approved	One ckt at a time could be given in non A/R mode
765kV/400KV/220KV Bus											
1	400KV A.WL1.Q Bus Sectionalizer Bus -B at HVDC Dadri	PGCIL	DAILY	09.07.2022	9:00	09.07.2022	17:00	To modify control wiring for mechanism box		approved	Could be given subject to all connected elements must remain in service
2	400KV A.WL2.Q Bus Sectionalizer Bus -A at HVDC Dadri	PGCIL	DAILY	10.07.2022	9:00	10.07.2022	17:00	To modify control wiring for mechanism box		approved	Could be given subject to all connected elements must remain in service
765/400/220kV Bays											
1	765KV 710 Main Bay of 765KV Ajmer-Phagi line-1 at Ajmer s/s	PGCIL	DAILY	23.06.2022	8:00	23.06.2022	14:00	For replacement of Rubber bellow cover of 765kV CB by M/s Siemens before Mansoon.		approved	

2	765KV 713 Main Bay of 765KV Ajmer-Phagi line-1 at Ajmer s/s	PGCIL	DAILY	23.06.2022	14:00	23.06.2022	18:00	For replacement of Rubber bellow cover of 765kV CB by M/s Siemens before Mansoon.		approved	
3	765KV 714 Tie Bay of 765KV Ajmer-Phagi line-1 at Ajmer s/s	PGCIL	DAILY	24.06.2022	8:00	25.06.2022	14:00	For replacement of Rubber bellow cover of 765kV CB by M/s Siemens before Mansoon.		approved	
4	765KV Fatehgarh-I & Bus Reactor-I Tie Bay 708 at Bhadla-II	PGCIL	DAILY	23.07.2022	17:00	23.07.2022	23:00	BAY AMP WORKS		approved	
5	400KV future line M/BAY 424 at Fatehgarh-2 S/s	PGCIL	DAILY	01.07.2022	17:00	05.07.2022	5:00	For construction of 400 kV Fatehgarh-3 line		approved	Could be given subject to all connected elements must remain in service
6	400KV future line T/BAY 423 at Fatehgarh-2 S/s	PGCIL	DAILY	01.07.2022	17:00	05.07.2022	5:00	For construction of 400 kV Fatehgarh-3 line		approved	Could be given subject to all connected elements must remain in service
7	400KV A.WX1.Q1, Filter bank 1 main bay Bay no: 401 at HVDC Dadri	PGCIL	DAILY	01.07.2022	9:00	01.07.2022	17:00	To modify control wiring for mechanism box	The heating issue has been observed in new mechanism box of Siemens box of circuit breakers. To attend the issue shutdown of these breakers is required. For each breaker 8 Hrs. of shutdown is required.	approved	May be given subject to availability of filter
8	400KV A.WX1.Q2 Pole 2 Main Bay Bay no: 412 at HVDC Dadri	PGCIL	DAILY	02.07.2022	9:00	02.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
9	400KV A.WX1.Q3 Pole 2 and Filter bank 1 tie bay Bay no: 403 at HVDC Dadri	PGCIL	DAILY	03.07.2022	9:00	03.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
10	400KV A.WX2.Q1 Pole 1 Main Bay Bay no: 421 at HVDC Dadri	PGCIL	DAILY	04.07.2022	9:00	04.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
11	400KV A.WX2.Q2 Filter bank 2 main bay Bay no: 406 at HVDC Dadri	PGCIL	DAILY	05.07.2022	9:00	05.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
12	400KV A.WX2.Q3 Filter bank 2 and Pole 1 Tie Bay Bay no: 405 at HVDC Dadri	PGCIL	DAILY	06.07.2022	9:00	06.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
13	400KV A.WX3.Q3 Filter bank 3 tie bay Bay No: 433 at HVDC Dadri	PGCIL	DAILY	07.07.2022	9:00	07.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
14	400KV A.WX3.Q1 Filter bank 3 main bay Bay No: 409 at HVDC Dadri	PGCIL	DAILY	08.07.2022	9:00	08.07.2022	17:00	To modify control wiring for mechanism box		approved	May be given subject to availability of filter
15	220 kV Bay No 210 Bhiwadi - Bawal Main Bay at Bhiwadi	PGCIL	Cont.	01.07.2022	9:00	06.07.2022	18:00	Overhauling of 220 kV CB 210		approved	Could be given subject to all connected elements must remain in service
16	400 kV Bay 417 Bhiwadi Neemrana I Tie Bay at Bhiwadi	PGCIL	Cont.	21.07.2022	9:00	27.07.2022	18:00	Overhauling of 400 kV CB 417		approved	Could be given subject to all connected elements must remain in service

POWERGRID NORTHERN REGION-II

SUBJECT :- Additional S/D REQUEST FOR TRANSMISSION ELEMENTS PERTAINING TO NR2 for 196th OCC MEETING											
S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
1	400 KV	400KV Dulhasti-Kishenpur- Ckt- 1	A	01.07.2022	11:00	03.07.2022	15:00	Daily	Shutdown required for Completion of Tapping work at Drabshalla Re-Routing from location no. 43-47.	approved	
2	400 KV	400KV Kishenpur- New Wanpoh Ckt- 3 & 4	A	19.06.2022	9:00	30.06.2022	18:00	Daily	Non-Auto of both Ckts (Ckt-3&4) required for Carrying out PID Testing in Batote & Kishenpur Jurisdiction.	approved	
3	400 KV	400KV Kishenpur- New Wanpoh Ckt- 3	A	26.06.2022	9:00	30.06.2022	18:00	Continuous	Shutdown required for Rectification of Damaged Corss-arm at location no. 288 in Banihal area with non auto of 400KV Kishenpur Wanpoh Ckt 4	approved	may be availed in june last week

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																
(SHUTDOWNS)																
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		JULY'22		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	LINE DETAILS				DAILY/ CONTINUOUS	PROPOSED DATE AND TIME								
			FROM S/S	TO S/S	OWNER	CKT ID		INTER/ INTRA REGIONAL		FROM		TO				
										DATE	TIME	DATE	TIME			
1	POWERGRID	220 KV	Allahabad (PG)	JHUSI	POWER GRID	1	Intra	Daily	Replacement of Insulator String on Loc No 48 (River crossing Span)	11-Jul-22	8:00	11-Jul-22	18:00	approved	subject to real time UP consent	
2	POWERGRID	500 KV HVDC	Rihand	Dadri	POWER GRID	Pole 1	Inter	Continuous	For stringing work under diversion due to infringement of rail network of Jawaharpur Thermal Power Plant	8-Jul-22	8:00	12-Jul-22	18:00	rejected	May availed in lean NR demand period and to be clubbed with unit outage at Rihand.	
3	POWERGRID	500 KV HVDC	Rihand	Dadri	POWER GRID	Pole 2	Inter	Continuous	For stringing work under diversion due to infringement of rail network of Jawaharpur Thermal Power Plant	8-Jul-22	8:00	12-Jul-22	18:00	rejected	May availed in lean NR demand period and to be clubbed with unit outage at Rihand.	
4	POWERGRID	765	Orai GIS	Gwalior SS	POWER GRID	-	Inter	Daily	AMP of Line terminal equipment	11-Jul-22	9:00	11-Jul-22	19:00	Shutdown of Line required.	approved	Subjected to WRPC Consent
5	POWERGRID	765	Orai GIS	Jabalpur pooling SS	POWER GRID	2	Inter	Daily	AMP of Line reactor and Line terminal equipment	7-Jul-22	9:00	7-Jul-22	19:00	Shutdown of Line and Line reactor required.	rejected	ATC Curtailment of 900 MW.
6	POWERGRID	765	Gaya	Varanasi	POWER GRID	2	Inter	Daily	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196-	9-Jul-22	9:00	9-Jul-22	19:00		approved	Subjected to ERPC Consent
7	POWERGRID	400	Bareilly	Moradabad	POWERGRID	1	Intra	Daily	A/R into Non-Auto mode for OPGW replacement work in between tower 784 - 786	23-Jun-22	7:00	25-Jun-22	19:00		approved	A/R into Non-Auto mod

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC														
(PLANNED SHUT DOWNS)														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH of JULY'22			DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	EQUIPMENT DETAILS				Reason	PROPOSED DATE AND TIME						
			NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO				
								DATE	TIME	DATE	TIME			
1	POWERGRID	765KV	704 Main Bay of Varanasi Line 2 at Kanpur GIS	PGCIL	INTRA	ODB	AMP works	11-Jul-22	09.00	11-Jul-22	17.00		approved	