

Proposed Outage Program of 196th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ97031	OCC_196	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	VOH completed, mandatory mntc work	18/Jul/2022	00:00	24/Jul/2022	18:00	mandatory work, unit operation not possible after completion of voh	PLANNED	Requested	
2	RQ97076	OCC_196	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Generator + LP Turbine+ condenser tube replacement	01/Jul/2022	08:00	31/Jul/2022	18:00	actual over haul proposed from 20.06.2022 for 40 days	PLANNED	Requested	
3	RQ96836	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Requested	
4	RQ96835	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Requested	
5	RQ96837	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Requested	
6	RQ96838	OCC_196	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	25/Jul/2022	08:00	26/Jul/2022	18:00	Span: LI 20/0 - LI 21/0 Stringing Work	PLANNED	Requested	
7	RQ96866	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Diversion work of 800 KV HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
8	RQ96865	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Diversion work of 800 KV HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
9	RQ96867	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Diversion work of 800 KV HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
10	RQ96868	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Diversion work of 800 KV HVDC Champa Kurukshetra D/C Line for Jawaharpur Power Project	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
11	RQ96863	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800KV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	18/Jul/2022	08:00	24/Jul/2022	18:00		PLANNED	Requested	
12	RQ96864	OCC_196	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800KV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	18/Jul/2022	08:00	24/Jul/2022	18:00		PLANNED	Requested	
13	RQ96742	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Line maintenance work & insulation sleeve installation work	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Requested	
14	RQ96892	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	Diversion work due to construction of Ganga Expressway of UPEADA	21/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
15	RQ96950	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	For Insulator Replacement work BY ER1	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
16	RQ96909	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends to facilitate Summer preparedness of 765KV Satna - Gwalior line by WR2	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
17	RQ96910	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai and Dia to be kept open at Both ends to facilitate Summer preparedness of 765KV Satna - Gwalior line by WR2	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
18	RQ96741	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	FOR NHAI diversion work	15/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
19	RQ96949	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196 by ER1	10/Jul/2022	08:00	10/Jul/2022	18:00		PLANNED	Requested	
20	RQ96906	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-2 for Tower strengthening work	07/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
21	RQ96908	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	To facilitate AMP Works of Line and Line Reactor @Gwalior end of 765KV Orai - Gwalior ckt 1.A/R in non auto mode of 765KV Satna-Orai and Satna-Gwalior required	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
22	RQ96907	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	For AMP Works of Line Reactor @Gwalior end. Also Line AMP works. A/R in non auto mode of 765KV Satna-Orai and Satna-Gwalior required	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
23	RQ96904	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends by WR2	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
24	RQ96870	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	AMP and Firmware Upgradation work in M-1 and Backup Impedence relay	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
25	RQ96903	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	

26	RQ96905	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) KALP-2	POWERGRID	D	To facilitate Line Terminal equipment AMP work in CKT 1. A/R off of Ckt 2 required by WR2	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
27	RQ96902	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Tower Strengthening Work. A/R to be kept in non-auto mode for 765KV S/C Gwalior-Agra-1 for Tower strengthening work by WR2	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
28	RQ96901	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R to be kept in non auto mode For OPGW stringing under live line condition by WR2	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
29	RQ96948	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Replacement of flashed insulator by ER1	01/Jul/2022	08:00	01/Jul/2022	13:00		PLANNED	Requested	
30	RQ96575	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jul/2022	08:00	31/Jul/2022	18:30	Work will be carried out online. No outage required.	PLANNED	Requested	
31	RQ96576	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jul/2022	08:00	31/Jul/2022	18:30	Work will be carried out online. No outage required.	PLANNED	Requested	
32	RQ96578	OCC_196	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Jul/2022	08:00	31/Jul/2022	18:30	No outage required. Work will be carried out online with RVO block mode	PLANNED	Requested	
33	RQ96957	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R off on CKT 1 to facilitate the shutdown of 400kv BSF-Ballia Ckt- 2	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
34	RQ96956	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	For replacement of flashed insulator by ER1.	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
35	RQ96958	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R off on CKT 2 to facilitate the shutdown of 400kv BSF-Ballia Ckt- 1	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
36	RQ96955	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	For replacement of flashed insulator by ER1.	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
37	RQ96953	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/r off on Ckt 1 to facilitate Insulator Replacement work at Major Crossing on Ckt 2 by ER1	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
38	RQ96952	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	Insulator Replacement work at Major Crossing BY ER1	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
39	RQ96954	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	A/r off on Ckt 2 Insulator Replacement work at Major Crossing on Ckt 2 by ER1	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
40	RQ96951	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	Insulator Replacement work at Major Crossing BY ER1	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
41	RQ96816	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Rectification/replacement of CC ring and G-Ring at various locations.	12/Jul/2022	08:00	12/Jul/2022	18:00	Summer Line maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Requested	
42	RQ96860	OCC_196	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	SAS INTEGRATION	08/Jul/2022	08:00	09/Jul/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
43	RQ96874	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	AMP Work of Line Side Equipments and Line Reactor	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
44	RQ96817	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Rectification/replacement of CC ring and G-Ring at various locations.	05/Jul/2022	08:00	06/Jul/2022	18:00	Summer Line maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Requested	
45	RQ96873	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	AMP Work of Line Side Equipments and Line Reactor	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
46	RQ96859	OCC_196	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	SAS INTEGRATION	04/Jul/2022	08:00	07/Jul/2022	18:00	LINE WILL BE IN CHARGE CONDITION THROUGH TRANSFER BUS	PLANNED	Requested	
47	RQ96852	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-2	POWERGRID	D	Wrapping of insulation tape on middle phase of Jumper at Loc 888 as clearance is not adequate.	02/Jul/2022	11:00	02/Jul/2022	17:00		PLANNED	Requested	
48	RQ96872	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For Construction of Firewall / Final lift casting at Balla	01/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested	
49	RQ96871	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	For Construction of Firewall / Final lift casting at Balla	01/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested	
50	RQ96830	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Sf6 gas leakage issue attending at Kansari(Zerda) end by Banaskantha	01/Jul/2022	08:00	01/Jul/2022	20:00	S/D requested by WR-2	PLANNED	Requested	
51	RQ96803	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	C	NHAI Diversion Work	01/Jul/2022	07:00	10/Jul/2022	18:00	NHAI Diversion Work	PLANNED	Requested	
52	RQ96802	OCC_196	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	NHAI diversion work	01/Jul/2022	07:00	10/Jul/2022	18:00	NHAI Diversion work	PLANNED	Requested	
53	RQ96614	OCC_196	sliders_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For quarterly bay maintenance of bay and equipments.	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	

54	RQ96606	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSULI(BS) (UP) CKT-1	UPPTCL	D	For replacement of old disc insulator by polymer insulator	12/Jul/2022	08:00	21/Jul/2022	16:00	During S/D 220 KV S/S Sahupuri will be fed by 220 KV Sahupuri-Obra, 220 KV Sahupuri- Churk, 220 KV Sahupuri-Sarnath lines, therefore there will be no outage during S/D	PLANNED	Requested	
55	RQ96577	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNANA(BS) (UP) CKT-1	UPPTCL	C	For stringing of missing earthwire	24/Jul/2022	08:00	05/Aug/2022	17:00	132 KV Sahupuri-Karamanasa line is Charged at No load, therefore there will be no outage during S/D	PLANNED	Requested	
56	RQ96564	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	Railway diversion work	01/Jul/2022	06:00	31/Jul/2022	16:00		PLANNED	Requested	
57	RQ96755	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27/Jul/2022	08:00	27/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
58	RQ96754	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Jul/2022	08:00	26/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
59	RQ96762	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	For installation of Bird Divertor	25/Jul/2022	08:00	31/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
60	RQ96760	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For installation of Bird Divertor	25/Jul/2022	08:00	02/Aug/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
61	RQ96890	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Shutdown of 765KV Kanpur Varanasi #1 shall be required for tapping from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
62	RQ96882	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Reactor isolator anchoring work and AMP at Agra	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
63	RQ96759	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For installation of Bird Divertor	21/Jul/2022	08:00	30/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
64	RQ96881	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Reactor isolator anchoring work and AMP at Agra	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
65	RQ96761	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	For installation of Bird Divertor	18/Jul/2022	08:00	24/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
66	RQ96733	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	C	For Relocation of R-Ph GIB	18/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
67	RQ96831	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	D	Construction of LI/O of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	13/Jul/2022	08:00	14/Jul/2022	18:00	Span :LI 17/0 - LI 18/0 stringing work	PLANNED	Requested	
68	RQ96869	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	AMP Works	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
69	RQ96883	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Protection testing	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
70	RQ96757	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	For installation of Bird Divertor	11/Jul/2022	08:00	15/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
71	RQ96789	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For installation of Bird Divertor	11/Jul/2022	08:00	20/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
72	RQ96893	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	C	Diversion work due to construction of Ganga Expressway of UPEADA	10/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
73	RQ96891	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification work at Loc. 340	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
74	RQ96850	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of line bay equipment	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
75	RQ96787	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	C	For diversion work due to infringement of alignment of NCRTC	07/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
76	RQ96744	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Live line OPGW fitting defect & Clearance rectification work	06/Jul/2022	08:00	08/Jul/2022	18:00	During liveline OPGW rectification work, A/R to be kept in Non auto mode from both ends of both 765 KV Ajmer-Chittorgarh Ckt#1 & Ckt#2	PLANNED	Requested	
77	RQ96745	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	Insulator Grading Ring FIXING WORK AT LOC 325	05/Jul/2022	09:00	05/Jul/2022	13:00		PLANNED	Requested	
78	RQ96756	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	For installation of Bird Divertor	05/Jul/2022	08:00	10/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
79	RQ96858	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Jumper modification at Tower no.1	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
80	RQ96897	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting for 765KV Orai Aligarh #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
81	RQ96740	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
82	RQ96788	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For installation of Bird Divertor	01/Jul/2022	08:00	10/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Requested	

83	RQ96758	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERG RID	C	Railway Diversion work between location 131 & 132	01/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
84	RQ96857	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERG RID	D	AMP of line bay and main bay equipments	01/Jul/2022	08:00	01/Jul/2022	18:00	Actual shutdown required on 24.06.22	PLANNED	Requested	
85	RQ96900	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	Relay setting for 765KV Kanpur Varanasi #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
86	RQ96568	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Providing missing Jumper cone bolt and tightening of CC Ring bolt and jumper nut bolts.	20/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
87	RQ96567	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	Providing missing Jumper cone bolt and tightening of CC Ring bolt and jumper nut bolts.	17/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
88	RQ96565	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	A/R testing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kv Unnao-Anpara C line.	10/Jul/2022	09:00	13/Jul/2022	18:00	Shut down of 765kv Anpara C-Unnao line approved in 195th OCC Meeting on Sr. No-83 with remark as after revival of Anpara D-Unnao line which is being proposed as 765kv Unnao-Obra C LILO line.	PLANNED	Requested	
89	RQ96792	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	18/Jul/2022	16:00	22/Jul/2022	23:00	along with L/R	PLANNED	Requested	
90	RQ96793	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	13/Jul/2022	16:00	17/Jul/2022	23:00	along with L/R	PLANNED	Requested	
91	RQ96791	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For installation of Bird Divertor	09/Jul/2022	08:00	16/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
92	RQ96795	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	07/Jul/2022	16:00	12/Jul/2022	23:00	along with L/R	PLANNED	Requested	
93	RQ96794	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	02/Jul/2022	16:00	06/Jul/2022	23:00	along with L/R	PLANNED	Requested	
94	RQ96790	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For installation of Bird Divertor	01/Jul/2022	08:00	08/Jul/2022	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
95	RQ96615	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	Shutdon is required alongwith 3X80 MVAR Reactor Bank-1. Purpose :-For Repair & Replacement the damage Conductor at Tower Loc 145-146(D) and attend the Jumper at Tower Loc 239-240 at Railway Crossing.	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
96	RQ96807	OCC_196	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERG RID	D	BAY EXTENSION WORKS BY M/S TATA for 765 kv Bhadla-2 Circuit-2 & circuit-4	23/Jul/2022	16:00	27/Jul/2022	23:00		PLANNED	Requested	
97	RQ96722	OCC_196	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERG RID	D	For Busbar Relay Testing	16/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Requested	
98	RQ96724	OCC_196	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWERG RID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	15/Jul/2022	10:00	15/Jul/2022	18:00		PLANNED	Requested	
99	RQ96939	OCC_196	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWERG RID	D	AMP Works	09/Jul/2022	10:00	09/Jul/2022	18:00		PLANNED	Requested	
100	RQ96721	OCC_196	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERG RID	D	For Busbar Relay Testing	09/Jul/2022	10:00	09/Jul/2022	18:00		PLANNED	Requested	
101	RQ96806	OCC_196	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	BAY EXTENSION WORKS BY M/S TATA & TECHNO	08/Jul/2022	16:00	08/Jul/2022	23:00		PLANNED	Requested	
102	RQ96805	OCC_196	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	BAY EXTENSION WORKS BY M/S TATA & TECHNO	07/Jul/2022	16:00	07/Jul/2022	23:00		PLANNED	Requested	
103	RQ96809	OCC_196	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWERG RID	D	AMP WORK	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
104	RQ96723	OCC_196	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWERG RID	D	Bus Bar Open( High resistance) issue rectification in 765KV Bus Bar 1 for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	02/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Requested	
105	RQ96808	OCC_196	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	POWERG RID	D	BAY EXTENSION WORKS BY M/S TATA for 765 kv Bhadla-2 Circuit-2 & circuit-4	01/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Requested	
106	RQ96814	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	20/Jul/2022	16:00	24/Jul/2022	23:00		PLANNED	Requested	
107	RQ96815	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	Commissioning with with Spare reactor, Primary stability with spare reactor and CSD Fine tune	15/Jul/2022	16:00	19/Jul/2022	23:00		PLANNED	Requested	
108	RQ96810	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERG RID	C	Replacement of VP BUSBAR	11/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Requested	
109	RQ96813	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWERG RID	D	Spare Reactor to be taken in Service	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
110	RQ96812	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWERG RID	D	AMP WORK	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	

111	RQ96585	OCC_196	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	For routine maintenance and testing of Reactor units, Testing of relays. Charging of B Phase unit. (On dated 12/03/2022, Spare phase unit is charged as B phase.)	12/Jul/2022	09:00	12/Jul/2022	18:00			PLANNED	Requested	
112	RQ96811	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	07/Jul/2022	08:00	07/Jul/2022	18:00			PLANNED	Requested	
113	RQ96818	OCC_196	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	SPARE LR UNIT SWITCHING	12/Jul/2022	08:00	12/Jul/2022	18:00			PLANNED	Requested	
114	RQ96917	OCC_196	cpcc3_sd	BAY	711 TIE BAY - 765KV ORAI(PG)-SATNA(PG) (UNDEF) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	AMP Works	30/Jul/2022	10:00	30/Jul/2022	18:00			PLANNED	Requested	
115	RQ96918	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV ORAI(PG)-SATNA(PG) (UNDEF) CKT-1 AT ORAI(PG)	POWERGRID	D	AMP Works	27/Jul/2022	08:00	27/Jul/2022	18:00			PLANNED	Requested	
116	RQ96922	OCC_196	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) AT 765 KV KANPUR_GIS(PG) (POWERGRID)	POWERGRID	D	AMP Works	26/Jul/2022	10:00	26/Jul/2022	18:00			PLANNED	Requested	
117	RQ96912	OCC_196	cpcc3_sd	BAY	705 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	AMP Works	25/Jul/2022	10:00	25/Jul/2022	18:00			PLANNED	Requested	
118	RQ96820	OCC_196	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	BAY AMP WORKS	24/Jul/2022	16:00	24/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
119	RQ96923	OCC_196	cpcc3_sd	BAY	711 TIE BAY - 765KV KANPUR_GIS-ALIGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	AMP Works	23/Jul/2022	10:00	23/Jul/2022	18:00			PLANNED	Requested	
120	RQ96911	OCC_196	cpcc3_sd	BAY	704 MAIN BAY - 765 KV ORAI-ALIGARH (PG) CKT-1 (POWERGRID) AT ORAI	POWERGRID	D	AMP Works	23/Jul/2022	10:00	23/Jul/2022	18:00			PLANNED	Requested	
121	RQ96819	OCC_196	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	BAY AMP WORKS	22/Jul/2022	16:00	22/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
122	RQ96924	OCC_196	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP Works	22/Jul/2022	07:00	22/Jul/2022	18:00			PLANNED	Requested	
123	RQ96821	OCC_196	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	BAY AMP WORKS	21/Jul/2022	16:00	21/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
124	RQ96822	OCC_196	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	BAY AMP WORKS	20/Jul/2022	16:00	20/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
125	RQ96913	OCC_196	cpcc3_sd	BAY	702 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AND 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP Works	20/Jul/2022	10:00	20/Jul/2022	18:00			PLANNED	Requested	
126	RQ96823	OCC_196	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	BAY AMP WORKS	19/Jul/2022	16:00	19/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
127	RQ96824	OCC_196	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	BAY AMP WORKS	18/Jul/2022	16:00	18/Jul/2022	23:00	at Bhadla-2		PLANNED	Requested	
128	RQ96916	OCC_196	cpcc3_sd	BAY	701 MAIN BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AT ORAI(PG)	POWERGRID	D	AMP Works	18/Jul/2022	10:00	18/Jul/2022	18:00			PLANNED	Requested	

129	RQ96825	OCC_196	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	BAY AMP WORKS	17/Jul/2022	16:00	17/Jul/2022	23:00	at Bhadla-2	PLANNED	Requested	
130	RQ96826	OCC_196	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	BAY AMP WORKS	16/Jul/2022	16:00	16/Jul/2022	23:00	at Bhadla-2	PLANNED	Requested	
131	RQ96932	OCC_196	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Requested	
132	RQ96829	OCC_196	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
133	RQ96915	OCC_196	cpcc3_sd	BAY	707 MAIN BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AT ORAI(PG)	POWERGRID	D	AMP Works	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Requested	
134	RQ96934	OCC_196	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP Works	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Requested	
135	RQ96828	OCC_196	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWERGRID	D	For AMP work	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
136	RQ96925	OCC_196	cpcc3_sd	BAY	704 MAIN BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 (POWERGRID) AT VARANASI	POWERGRID	D	AMP Works	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
137	RQ96914	OCC_196	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Requested	
138	RQ96920	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWERGRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Requested	
139	RQ96933	OCC_196	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWERGRID	D	AMP Works	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Requested	
140	RQ96919	OCC_196	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP Works	05/Jul/2022	10:00	05/Jul/2022	18:00		PLANNED	Requested	
141	RQ96617	OCC_196	slidcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-2	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
142	RQ96618	OCC_196	slidcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-1	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
143	RQ96619	OCC_196	slidcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-BHIWANI LINE-2	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
144	RQ96590	OCC_196	stuup_sd	BAY	712 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	12/Jul/2022	08:00	12/Jul/2022	15:00		PLANNED	Requested	
145	RQ96940	OCC_196	slidcup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 (UPPTCL) AND 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 AT 765 KV GR.NOIDA_2(UPC) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	09/Jul/2022	08:00	09/Jul/2022	15:00		PLANNED	Requested	
146	RQ96589	OCC_196	stuup_sd	BAY	710 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	06/Jul/2022	08:00	06/Jul/2022	15:00		PLANNED	Requested	
147	RQ96941	OCC_196	slidcup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Jul/2022	08:00	07/Jul/2022	20:00		PLANNED	Requested	

148	RQ96591	OCC_196	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	D	A/R tesing of Main Bay-1 protection relays & BCU SCADA problem by M/S GE T&D Engineer of 765 kv Unnao-Anpara D line.	06/Jul/2022	09:00	09/Jul/2022	18:00	Above shut down will be require if existing 765kV Anpara D-Unnao line remain in under shut down.	PLANNED	Requested	
149	RQ96774	OCC_196	stuup_sd	BAY	702 TIE BAY WITH 765 KV ANPARA-D TIE BAY - 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	D	A/R tesing of Tie Bay-2 protection relays & BCU SCADA problem by M/S GE T&D Engineer of 765 kv Unnao-Anpara D line.	06/Jul/2022	09:00	09/Jul/2022	18:00	Above shut down will be require if existing 765kV Anpara D-Unnao line remain in under shut down.	PLANNED	Requested	
150	RQ96827	OCC_196	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP work	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
151	RQ96583	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For Transformer Bank normalization of ICT as repaired transformer will charged at B phase in place of Spare ICT ( For change over and 24 Hour on no load charging of transformer )	23/Jul/2022	08:00	24/Jul/2022	08:00		PLANNED	Requested	
152	RQ96582	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For the Transformer Bank Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT ( For change over and 24 Hour on no load charging of transformer )	16/Jul/2022	08:00	17/Jul/2022	08:00		PLANNED	Requested	
153	RQ96581	OCC_196	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For restoration/charging of 500MVA ICT-1 R Phase at 765KV Substation Fatehaabd Agra. (At present Spare phase unit is charged as R Phase). We had approved shutdown in OCC-195 for June Month for 02 Days but we will take shutdown of 01 days only in June/22.	07/Jul/2022	09:00	07/Jul/2022	18:00		PLANNED	Requested	
154	RQ96607	OCC_196	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-2 AND ASSOCIATED BAY EQUIPMENTS	19/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
155	RQ96609	OCC_196	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
156	RQ96611	OCC_196	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
157	RQ96608	OCC_196	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
158	RQ96610	OCC_196	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-1 AND ASSOCIATED BAY EQUIPMENTS	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
159	RQ96801	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERG RID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	18/Jul/2022	16:00	22/Jul/2022	23:00		PLANNED	Requested	
160	RQ96936	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERG RID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd.	14/Jul/2022	10:00	14/Jul/2022	18:00		PLANNED	Requested	
161	RQ96798	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERG RID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	13/Jul/2022	16:00	17/Jul/2022	23:00		PLANNED	Requested	
162	RQ96935	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERG RID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd.	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Requested	
163	RQ96797	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERG RID	D	SPARE ICT UNIT SWITCHING	10/Jul/2022	08:00	10/Jul/2022	18:00		PLANNED	Requested	
164	RQ96799	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERG RID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	08/Jul/2022	16:00	12/Jul/2022	23:00		PLANNED	Requested	
165	RQ96804	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWERG RID	D	AMP WORK	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
166	RQ96796	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERG RID	D	BAY EXTENSION WORKS	04/Jul/2022	16:00	06/Jul/2022	23:00		PLANNED	Requested	
167	RQ96800	OCC_196	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERG RID	D	Commissioning with with Spare ICT, Primary stability with spare ICT and IPS Tube erection and CSD Fine tune	03/Jul/2022	16:00	07/Jul/2022	23:00		PLANNED	Requested	
168	RQ96718	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERG RID	D	AMP works	01/Jul/2022	10:00	01/Jul/2022	18:00	actual requested on 27.06.2022	PLANNED	Requested	

169	RQ96937	OCC_196	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C	Stability Test and Final Bus Integration along with AuxBUS	01/Jul/2022	10:00	02/Jul/2022	18:00		PLANNED	Requested	
170	RQ97186	OCC_196	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	31/Jul/2022	08:00	31/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Requested	
171	RQ97187	OCC_196	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	31/Jul/2022	08:00	31/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Requested	
172	RQ96698	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For Configuration of additional features in main-1 and main-2 distance protection relay at 400KV S/S Azamgarh and testing of same, bay maintenance work.	28/Jul/2022	09:00	29/Jul/2022	18:00		PLANNED	Requested	
173	RQ96699	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening and Other works	27/Jul/2022	08:30	31/Jul/2022	21:00		PLANNED	Requested	
174	RQ96700	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening & Maintenance work	25/Jul/2022	10:00	26/Jul/2022	17:00		PLANNED	Requested	
175	RQ96702	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening & Maintenance work	23/Jul/2022	10:00	24/Jul/2022	17:00		PLANNED	Requested	
176	RQ96679	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For routine bay maintenance	23/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Requested	
177	RQ96685	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	Bay maintenance & relay testing work.	21/Jul/2022	06:00	21/Jul/2022	17:00		PLANNED	Requested	
178	RQ96684	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	Bay maintenance & relay testing work.	19/Jul/2022	06:00	19/Jul/2022	17:00		PLANNED	Requested	
179	RQ96683	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening and Other works	18/Jul/2022	08:30	22/Jul/2022	21:00		PLANNED	Requested	
180	RQ97184	OCC_196	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	C	for PLCC FOTE commissioning	15/Jul/2022	08:00	20/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Requested	
181	RQ97185	OCC_196	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	C	for PLCC FOTE commissioning	15/Jul/2022	08:00	20/Jul/2022	18:00	Line is charged on antitheft	PLANNED	Requested	
182	RQ97458	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Construction of 400KV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	14/Jul/2022	08:00	16/Jul/2022	18:00	Span :1/0-2/0 stringing work	PLANNED	Requested	
183	RQ96686	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUNJ)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	TESTING OF PROTECTIVE RELAY DUE TO UNWANTED RECEIVED OF DT	12/Jul/2022	10:00	13/Jul/2022	17:00		PLANNED	Requested	
184	RQ96730	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	In this shutdown period, Maintenance work will be done of mentioned Bay at 400kV S/S Gr. Noida.	09/Jul/2022	10:00	09/Jul/2022	18:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 400KV S/S Gr. Noida to 400KV Dadri Line, 400KV S/S Gr. Noida-400KV Nawada Line & 400KV Gr. Noida(400KV)-400KV Gr. Noida(765KV) CKT-2nd during this shutdown period.	PLANNED	Requested	
185	RQ96833	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-1	UPPTCL	D	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	08/Jul/2022	08:00	09/Jul/2022	18:00	Span : 36A/0-36B/0 stringing work	PLANNED	Requested	
186	RQ96834	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	D	Construction of 400 KC D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project)	08/Jul/2022	08:00	09/Jul/2022	18:00	Span : 36A/0-36B/0 stringing work	PLANNED	Requested	
187	RQ96671	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE 50MVAR LINE REACTOR IN CIRCUIT	07/Jul/2022	10:00	07/Jul/2022	14:00		PLANNED	Requested	
188	RQ96775	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE OUT 50 MVAR -II LINE REACTOR FROM CKT	05/Jul/2022	07:00	05/Jul/2022	12:00	LINE WILL BE CHERGED AFTER TAKING OUT 50MVAR-II LINE REACTOR.	PLANNED	Requested	
189	RQ96776	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	TO ATTEND OIL LEAKAGES FROM 50MVAR-II LINE REACTOR	05/Jul/2022	07:00	07/Jul/2022	14:00	THIS SHUTDOWN IS REQUIRED IF SHUTDOWN OF REACTOR ONLY IS NOT ALLOWED i.e. CHARGING OF LINE WITHOUT REACTOR IS NOT ALLOWED (AS APPLIED SL. NO. 1, 2 & 3).	PLANNED	Requested	
190	RQ96729	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	1. Jumper tightening & providing vibration damper . 2. Looping chopping of trees and Jumper tightening	04/Jul/2022	08:00	07/Jul/2022	17:00		PLANNED	Requested	
191	RQ97418	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested	



192	RQ97417	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested	
193	RQ96681	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	erection of new tower in place of damaged tower no-479 dstringing and stringing from tower no 478-479-480	01/Jul/2022	08:00	10/Jul/2022	18:00	in above shutdown all 400kv line emnating from 400kv s/s sultanpur remain in service there is no supply interruption in above shutdown	PLANNED	Requested	
194	RQ97016	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	For Annual maintenance work	29/Jul/2022	08:00	29/Jul/2022	20:00	AMP Work	PLANNED	Requested	
195	RQ97015	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	For Annual maintenance work	27/Jul/2022	08:00	27/Jul/2022	20:00	AMP Work	PLANNED	Requested	
196	RQ97416	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
197	RQ97415	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For overhead stringing of 400KV Khurja-Aligarh TR. line under consultancy services to THDCIL	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
198	RQ97141	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Line isolator rectification work	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Requested	
199	RQ97404	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	12:00	27/Jul/2022	13:00	along with bays at Manesar	PLANNED	Requested	
200	RQ97403	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jul/2022	10:00	27/Jul/2022	11:00	along with bays at Manesar	PLANNED	Requested	
201	RQ96889	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	Insulation sleeve installation work	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
202	RQ97129	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
203	RQ97424	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	'Rectification /Checking of DT scheme	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
204	RQ97423	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	'Rectification /Checking of DT scheme	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
205	RQ97088	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	General maintenance of loop out porition	22/Jul/2022	09:00	22/Jul/2022	17:00	along with TIE bay	PLANNED	Requested	
206	RQ96981	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Flashover insulator replacement at loc. 508 of B phase	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
207	RQ97128	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	21/Jul/2022	08:00	21/Jul/2022	18:00	400KV RAPPCC-Chittorgarh -I will be in Non auto mode	PLANNED	Requested	
208	RQ96887	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Line Maintenance works	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
209	RQ96962	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
210	RQ96965	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	AMP & Jumper length correction at Loc. 352	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
211	RQ96976	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc 34/0-35/0	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
212	RQ96977	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc 34/0-35/0	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
213	RQ97127	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	20/Jul/2022	08:00	20/Jul/2022	18:00	400KV RAPPCC-Kankrol ckt will be in Non auto mode	PLANNED	Requested	
214	RQ96886	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Line Maintenance works	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
215	RQ97073	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	For retrofitment of 89A isolator at Panki(UP) under Add Cap	18/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
216	RQ96899	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Insulator replacement work	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
217	RQ97068	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	'Line and Line Reactor AMP works at Kanpur	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
218	RQ96968	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
219	RQ96832	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	Construction of LLO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project)	15/Jul/2022	08:00	16/Jul/2022	18:00	Span :DC 7/0-DC 8/0 stringing work	PLANNED	Requested	
220	RQ97000	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Insulator Grading Ring FIXING WORK AT LOC 486, 515	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	

221	RQ96967	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	15/Jul/2022	08:00	15/Jul/2022	18:00			PLANNED	Requested	
222	RQ96989	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	AMP of line bay Equipments	14/Jul/2022	08:00	14/Jul/2022	18:00			PLANNED	Requested	
223	RQ96963	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	C	FOR NHAI diversion work	14/Jul/2022	08:00	27/Jul/2022	18:00			PLANNED	Requested	
224	RQ96964	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	C	FOR NHAI diversion work	14/Jul/2022	08:00	27/Jul/2022	18:00			PLANNED	Requested	
225	RQ96982	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	14/Jul/2022	08:00	15/Jul/2022	18:00			PLANNED	Requested	
226	RQ97069	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	'Line and Line Reactor AMP works at Kanpur	14/Jul/2022	08:00	14/Jul/2022	18:00			PLANNED	Requested	
227	RQ96896	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Removal of 7 Nos aviation globe in the river crossing section & other two span of DN-02 (TN 19-24)	14/Jul/2022	08:00	15/Jul/2022	18:00			PLANNED	Requested	
228	RQ96988	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	AMP of line bay Equipments	13/Jul/2022	08:00	13/Jul/2022	18:00			PLANNED	Requested	
229	RQ96966	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jul/2022	08:00	14/Jul/2022	18:00			PLANNED	Requested	
230	RQ97369	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AMP Testing of line Equipments and TL Work (spacer ,Vibration damper loose)	12/Jul/2022	09:00	12/Jul/2022	13:00	Kindly approve		PLANNED	Requested	
231	RQ97469	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	Shutdown of 400kv line for 00:30 Hrs for taking out/service associated Non-switchable Reactor for Relay retrofitment work & AMP.	12/Jul/2022	09:00	12/Jul/2022	09:30			PLANNED	Requested	
232	RQ96983	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Jul/2022	08:00	12/Jul/2022	18:00			PLANNED	Requested	
233	RQ97002	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	95 Nos. Bird diverter fixing work into earthwire/OPGW & attending S/D nature defects	12/Jul/2022	08:00	12/Jul/2022	18:00	other ckt will be in non auto mode.		PLANNED	Requested	
234	RQ97147	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANROLI(PG) (PG) CKT-1	POWERGRID	D	AMP of line reactor and Line	12/Jul/2022	08:00	12/Jul/2022	18:00			PLANNED	Requested	
235	RQ96970	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWERGRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Jul/2022	08:00	12/Jul/2022	18:00			PLANNED	Requested	
236	RQ97468	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Shutdown of 400KV line for 00:30 Hrs for taking out/ service associated Non-switchable Reactor for Relay retrofitment work & AMP.	11/Jul/2022	09:00	11/Jul/2022	09:30			PLANNED	Requested	
237	RQ97001	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	95 Nos. Bird diverter fixing work into earthwire/OPGW & attending S/D nature defects	11/Jul/2022	08:00	11/Jul/2022	18:00	other ckt will be in non auto mode.		PLANNED	Requested	
238	RQ97072	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	Rectification of DC Changeover scheme	11/Jul/2022	08:00	11/Jul/2022	18:00			PLANNED	Requested	
239	RQ96959	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NTI)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Jul/2022	08:00	10/Jul/2022	18:00	For Counter wt/Pilot insulator fixing		PLANNED	Requested	
240	RQ96994	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Shutdown already approved in earlier OCC; however Foundation is still to be completed and last month shutdown may not be availed and therefore proposed in July-22	10/Jul/2022	08:00	20/Jul/2022	18:00			PLANNED	Requested	
241	RQ96995	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Shutdown already approved in earlier OCC; however Foundation is still to be completed and last month shutdown may not be availed and therefore proposed in July-22	10/Jul/2022	08:00	20/Jul/2022	18:00			PLANNED	Requested	
242	RQ97071	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	Rectification of DC Changeover scheme	10/Jul/2022	08:00	10/Jul/2022	18:00			PLANNED	Requested	
243	RQ97357	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	AMP Work spacer ,Vibration damper loose	09/Jul/2022	09:00	09/Jul/2022	18:00	Kindly approve		PLANNED	Requested	
244	RQ96969	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWERGRID	D	Summer line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	09/Jul/2022	08:00	09/Jul/2022	18:00			PLANNED	Requested	
245	RQ96876	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP Work of Line Side Equipments and Line Reactor	09/Jul/2022	08:00	09/Jul/2022	18:00			PLANNED	Requested	
246	RQ97283	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	To take Line-Reacto in service after AMP work	08/Jul/2022	17:15	08/Jul/2022	17:30	Kindly Approve		PLANNED	Requested	

247	RQ96998	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Shutdown of 400KV RAPP-Jaipur South line for 03:30 Hrs for taking in non switchable reactor & line equipment AMP	08/Jul/2022	14:00	08/Jul/2022	18:00		PLANNED	Requested	
248	RQ97282	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	To take Line-Reactor out of service for AMP work	08/Jul/2022	09:00	08/Jul/2022	09:15	Kindly Approve	PLANNED	Requested	
249	RQ97358	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP Testing of line Equipments and TL Work (spacer ,Vibration damper loose)	08/Jul/2022	09:00	08/Jul/2022	17:00	Kindly approve	PLANNED	Requested	
250	RQ97447	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	OPGW cable replacement for two drums under Reliable Communication package (Auto Reclose off) - 7 kms	08/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
251	RQ96985	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
252	RQ96855	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Diversion work due to construction of outer ring road by NHAI	08/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Requested	
253	RQ96875	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP Work of Line Side Equipments and Line Reactor	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
254	RQ97280	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	To take Line-Reactor in service after AMP work	07/Jul/2022	17:15	07/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
255	RQ97278	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	To take Line-Reactor out of service for AMP work	07/Jul/2022	09:00	07/Jul/2022	09:15	Kindly Approve	PLANNED	Requested	
256	RQ97279	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	To take Line-Reactor in service after AMP work	06/Jul/2022	17:15	06/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
257	RQ97155	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	C	For Shifting of line from ERS to main tower	06/Jul/2022	10:00	10/Jul/2022	19:00		PLANNED	Requested	
258	RQ97277	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	To take Line-Reactor out of service for AMP work	06/Jul/2022	09:00	06/Jul/2022	09:15	Kindly Approve	PLANNED	Requested	
259	RQ96851	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipments	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
260	RQ96996	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Shutdown of 400KV RAPP-Jaipur South line for 02:00 Hrs for taking out non switchable reactor for offline filtration	05/Jul/2022	09:00	05/Jul/2022	11:00		PLANNED	Requested	
261	RQ96978	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	05/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
262	RQ96973	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	AMP OF 50MVAR LINE REACTOR AND LINE SIDE EQUIPMENTS	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
263	RQ97451	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	Creation of diamond on 400kv Bhiwadi -Hissar line and 400kv Bhiwadi- Kotputli (lower line , tower no. 73-76 LILO section ) with 400kv D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
264	RQ97452	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Creation of diamond on 400kv Bhiwadi -Hissar line and 400kv Bhiwadi- Kotputli (lower line , tower no. 73-76 LILO section ) with 400kv D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
265	RQ97454	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWERGRID	D	Creation of diamond on 400kv Bhiwadi -Hissar line and 400kv Bhiwadi- Kotputli (lower line , tower no. 73-76 LILO section ) with 400kv D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
266	RQ97453	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWERGRID	D	Creation of diamond on 400kv Bhiwadi -Hissar line and 400kv Bhiwadi- Kotputli (lower line , tower no. 73-76 LILO section ) with 400kv D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
267	RQ96984	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	D	AMP OF BAWANA LINE BAY AT BAHADURGARH END	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
268	RQ96880	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	for removing samples i.e. conductor/jumper/earthwire/insulator etc. for carrying out Residual Life Assessment (RLA) of line.	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	

269	RQ97003	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Live line OPGW fitting defect & Clearance rectification work	04/Jul/2022	08:00	05/Jul/2022	18:00	During live line OPGW rectification work , A/R to be kept in Nonauto mode of both 400 KV Ajmer-Ajmer(rvpnl) Ckt#1 & Ckt#2 from both ends	PLANNED	Requested	
270	RQ96999	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
271	RQ96884	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	C	Diversion work due ton construction of Delhi-Vadodhara Mega express way by NHAI	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
272	RQ96885	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	C	Diversion work due ton construction of Delhi-Vadodhara Mega express way by NHAI	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
273	RQ96898	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	For line side equipment AMP & relay Firmware Upgrade at Allahabad SS	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
274	RQ96972	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S- JUMPER REMOVAL, SWITCHABLE REACTOR CB LBB relay testing, PLCC Testing with bypass mode	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
275	RQ96975	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	C	SS-34 LINE BYPASSING WORK - JUMPER REMOVAL & PLCC testing	03/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
276	RQ97154	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	C	For Shifting of line from ERS to main tower	01/Jul/2022	10:00	05/Jul/2022	19:00		PLANNED	Requested	
277	RQ96682	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	POWERGRID	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	01/Jul/2022	09:00	01/Jul/2022	19:00		PLANNED	Requested	
278	RQ96894	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	'Relay setting for 400KV Allahabad Fatehpur #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
279	RQ97455	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW cable replacement for one drum under Reliable Communication package (Auto Reclose off) - 4 kms	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
280	RQ96974	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S- PLCC SIGNALS MODIFICATION & TESTING	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
281	RQ96971	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	C	SS-34 LINE BYPASSING WORK FROM HISAR S/S- PLCC SIGNALS MODIFICATION & TESTING	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
282	RQ97446	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	Auto recloser off - Creation of diamond on 400KV Bhiwadi - Kotputli line (lower line , tower no. 73-76 ) with 400KV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
283	RQ97448	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Auto recloser off - Creation of diamond on 400KV Bhiwadi - Hissar line (lower line , tower no. 73-76 ) with 400KV D/C Manesar-Neemrana line (upper crossing line, tower no. 131-132). Frequent tripping issue observed during heavy windstorm	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
284	RQ96856	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	Diversion work due to construction of outer ring road by NHAI	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
285	RQ96895	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWERGRID	D	'Relay setting for 400KV S/C Kanpur Ballabgarh #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK in River crossing section and one another section	01/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
286	RQ97224	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
287	RQ97225	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-2	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
288	RQ97398	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,PO WERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	11:00	28/Jul/2022	12:00	along with bays at Manesar	PLANNED	Requested	
289	RQ97397	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,PO WERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	10:00	28/Jul/2022	11:00	along with bays at Manesar	PLANNED	Requested	
290	RQ96680	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPT CL	D	For routine bay maintenance	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
291	RQ96888	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPT CL	D	Insulation sleeve installation work	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
292	RQ96701	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPT CL	D	Jumper Tightening & Maintenance work	16/Jul/2022	10:00	16/Jul/2022	17:00		PLANNED	Requested	

293	RQ96703	OCC_196	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Jumper Tightening & Maintenance work	15/Jul/2022	10:00	15/Jul/2022	17:00		PLANNED	Requested	
294	RQ97132	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID,FBTL	D	Balance construction work	26/Jul/2022	17:00	26/Jul/2022	23:00		PLANNED	Requested	
295	RQ97131	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,FBTL	D	Balance construction work	24/Jul/2022	17:00	24/Jul/2022	23:00		PLANNED	Requested	
296	RQ97152	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERGRID,FBTL	D	For installation of Bird Divertor	16/Jul/2022	08:00	20/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
297	RQ97151	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID,FBTL	D	For installation of Bird Divertor	10/Jul/2022	08:00	15/Jul/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
298	RQ97208	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Jul/2022	08:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
299	RQ97211	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
300	RQ97209	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
301	RQ97207	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	20/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
302	RQ97210	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
303	RQ97474	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWAN(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	25/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
304	RQ97441	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	For replacement of porcelain disc insulators with polymer insulator at various tower locations according to PID test report.	25/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
305	RQ97443	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	2 HALF YEARLY MAINTENANCE	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
306	RQ97408	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
307	RQ96992	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Power line crossing between AP63 and AP64 under construction work of 400 KV 2*DC Bikaner-II Khetri T/L	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
308	RQ96993	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Power line crossing between AP63 and AP64 under construction work of 400 KV 2*DC Bikaner-II Khetri T/L	20/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
309	RQ97442	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	2 HALF YEARLY MAINTENANCE	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
310	RQ97411	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	18/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
311	RQ97473	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	15/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
312	RQ97407	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments at both end	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
313	RQ97472	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
314	RQ97436	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	Maintenance work at Hindaun and 1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Relay Testing of CTPP-Hindaun Line at CTPP End.	12/Jul/2022	08:00	13/Jul/2022	18:00		PLANNED	Requested	
315	RQ97466	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Calibration of line metering CT's and Energy meters.	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
316	RQ97410	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
317	RQ97406	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	07/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
318	RQ97409	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
319	RQ97440	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	For Replacement of porcelain chamber of R-phase of main circuit breaker (452B)	02/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested	
320	RQ97120	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	23/Jul/2022	09:00	30/Jul/2022	17:00		PLANNED	Requested	

321	RQ97084	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-2	HVPNL	D	OPGW tightening of line and half yearly mtc at Daultabad	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
322	RQ97083	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-1	HVPNL	D	Spacer tightening	19/Jul/2022	08:00	19/Jul/2022	17:00		PLANNED	Requested	
323	RQ97119	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	15/Jul/2022	09:00	22/Jul/2022	17:00		PLANNED	Requested	
324	RQ97082	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-2	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	14/Jul/2022	08:00	14/Jul/2022	17:00		PLANNED	Requested	
325	RQ97118	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	for anticipated general mtc	13/Jul/2022	09:00	13/Jul/2022	17:00		PLANNED	Requested	
326	RQ97077	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage dismantling of breaker is required	11/Jul/2022	09:00	12/Jul/2022	23:00		PLANNED	Requested	
327	RQ97117	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	for anticipated general mtc	11/Jul/2022	09:00	11/Jul/2022	17:00		PLANNED	Requested	
328	RQ97081	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-1	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	11/Jul/2022	08:00	11/Jul/2022	17:00		PLANNED	Requested	
329	RQ97457	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	for AMP of line bay equipments	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
330	RQ97078	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-1	HVPNL	D	Worn out conductor repairing at Dhanoda and half yearly mtc at Daultabad	04/Jul/2022	08:00	04/Jul/2022	17:00		PLANNED	Requested	
331	RQ97079	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-2	HVPNL	D	OPGW tightening of line and half yearly mtc at Daultabad	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	
332	RQ97014	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the replacement work of isolator jaw	01/Jul/2022	07:00	01/Jul/2022	18:00		PLANNED	Requested	
333	RQ97205	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCLPO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
334	RQ97206	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCLPO WERGRID	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	10/Jul/2022	07:00	22/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
335	RQ97204	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCLPO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	09/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
336	RQ97223	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCLPO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
337	RQ97080	OCC_196	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage dismantling of breaker is required	13/Jul/2022	09:00	14/Jul/2022	23:00		PLANNED	Requested	
338	RQ96566	OCC_196	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay equipment testing & maintenance	02/Jul/2022	08:00	02/Jul/2022	18:00	Bay equipment testing & maintenance	PLANNED	Requested	
339	RQ97067	OCC_196	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	To attend / replace the damaged jumper conductors of line droppers & tightening of clamps / connectors etc.	11/Jul/2022	06:00	11/Jul/2022	10:00		PLANNED	Requested	
340	RQ97066	OCC_196	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	To attend / replace the damaged jumper conductors of line droppers & tightening of clamps / connectors etc.	08/Jul/2022	06:00	08/Jul/2022	10:00		PLANNED	Requested	
341	RQ96773	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Cleaning of bird nest	08/Jul/2022	10:00	08/Jul/2022	11:00		PLANNED	Requested	
342	RQ97047	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJUPURA(PS) (PG) CKT-1	POWERGRID, BBMB	C	For erection of towers, stringing & sagging at new towers No. 888-889 as deposit work of railway. (being monitored at Pragati Portal by PMO)	04/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
343	RQ97153	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Jul/2022	08:00	06/Jul/2022	18:00	S/D MAY BE AVAILED IN LAST WEEK OF JUNE	PLANNED	Requested	
344	RQ97480	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	Attending oil leakages from old wsi make ct of main bay 404/406	01/Jul/2022	08:00	04/Jul/2022	14:00		PLANNED	Requested	
345	RQ97200	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSARMAKHU (PS) CKT-2	PSSTCL	D	OPGW work - Only Auto reclosure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
346	RQ97201	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSSTCL	D	OPGW work - Only Auto reclosure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	

347	RQ97197	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
348	RQ97194	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
349	RQ97195	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
350	RQ97202	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
351	RQ97198	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
352	RQ97193	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
353	RQ97199	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
354	RQ97196	OCC_196	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	OPGW work - Only Auto re-closure disable	01/Jul/2022	07:00	31/Jul/2022	18:00		PLANNED	Requested	
355	RQ97339	OCC_196	slidcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	31/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
356	RQ97338	OCC_196	slidcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	30/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
357	RQ97337	OCC_196	slidcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
358	RQ97336	OCC_196	slidcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
359	RQ97022	OCC_196	indgrid_sd	BUS	400 KV KADARPUR (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	30/Jul/2022	08:00	30/Jul/2022	20:00	AMP Work	PLANNED	Requested	
360	RQ97190	OCC_196	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERG RID	D	AMP, Bus equipment testing, tightening at 765KV Fatehpur ss	28/Jul/2022	10:00	28/Jul/2022	18:00		PLANNED	Requested	
361	RQ97297	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
362	RQ97421	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWERG RID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGADATION WORK	27/Jul/2022	12:00	27/Jul/2022	16:00	along with bays at Manesar	PLANNED	Requested	
363	RQ97296	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
364	RQ97422	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWERG RID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGADATION WORK	27/Jul/2022	08:00	27/Jul/2022	18:00	along with bays at Manesar	PLANNED	Requested	
365	RQ97115	OCC_196	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERG RID	D	AMP work	26/Jul/2022	09:00	26/Jul/2022	18:00		PLANNED	Requested	
366	RQ97295	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
367	RQ97294	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
368	RQ97258	OCC_196	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERG RID	D	For construction related works of 400 kv Fatehgarh-3 Line and Bus sectionalizer	23/Jul/2022	16:00	29/Jul/2022	23:00		PLANNED	Requested	
369	RQ97465	OCC_196	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERG RID	C	for interconnection of upcoming bays in extension package:	21/Jul/2022	08:00	23/Jul/2022	19:00		PLANNED	Requested	
370	RQ97308	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERG RID	D	AMP WORK	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
371	RQ97464	OCC_196	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERG RID	C	for interconnection of upcoming bays in extension package:	18/Jul/2022	08:00	20/Jul/2022	19:00		PLANNED	Requested	
372	RQ97245	OCC_196	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	BAY EXTENSION WORKS	15/Jul/2022	16:00	16/Jul/2022	23:00		PLANNED	Requested	
373	RQ97311	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERG RID	D	For taking Bus Series Reactor into service	14/Jul/2022	16:00	14/Jul/2022	19:00		PLANNED	Requested	
374	RQ97310	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERG RID	D	For taking Bus Series Reactor into service	14/Jul/2022	14:00	14/Jul/2022	16:00		PLANNED	Requested	
375	RQ97244	OCC_196	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	BAY EXTENSION WORKS	13/Jul/2022	16:00	14/Jul/2022	23:00		PLANNED	Requested	
376	RQ97309	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERG RID	D	AMP WORK	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
377	RQ97313	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERG RID	D	For taking Bus Series Reactor out of service	11/Jul/2022	10:00	11/Jul/2022	12:00		PLANNED	Requested	
378	RQ97312	OCC_196	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERG RID	D	For taking Bus Series Reactor out of service	11/Jul/2022	08:00	11/Jul/2022	10:00		PLANNED	Requested	
379	RQ97257	OCC_196	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERG RID	D	For construction related works of 400 kv Fatehgarh-3 Line and Bus sectionalizer	08/Jul/2022	16:00	13/Jul/2022	23:00		PLANNED	Requested	
380	RQ97302	OCC_196	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	AMP WORK	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
381	RQ97112	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERG RID	C	Stability Test and Final Bus Integration	06/Jul/2022	09:00	09/Jul/2022	19:00		PLANNED	Requested	
382	RQ97291	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWERG RID	C	BAY EXTENSION WORKS	06/Jul/2022	08:00	07/Jul/2022	18:00	400 kv Bus II A at Bhiwadi Substation	PLANNED	Requested	
383	RQ97192	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERG RID	C	Bay extension related work - Stability Test and Final Bus Integration	06/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
384	RQ97269	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERG RID	D	For AMP works.	05/Jul/2022	09:00	05/Jul/2022	19:00	Kindly Approve	PLANNED	Requested	
385	RQ97272	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	POWERG RID	D	The jackbus of ICT-2 is above the 400 KV BUS-1. Hence to replace the Jackbus, S/d of the Bus-1 is also required with ICT-2. AMP of the BUS-1 will be carried out during this s/d also.	05/Jul/2022	08:00	05/Jul/2022	20:00	Kindly Approve	PLANNED	Requested	

386	RQ97107	OCC_196	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	For Bus bar relay testing pertaining to Jauljibi Bays	04/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Requested	
387	RQ97290	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGRID	C	BAY EXTENSION WORKS	04/Jul/2022	08:00	05/Jul/2022	18:00	400 KV Bus IA at Bhiwadi Substation	PLANNED	Requested	
388	RQ97307	OCC_196	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar -1.	04/Jul/2022	08:00	06/Jul/2022	18:00	S/D may be availed last week of JUNE	PLANNED	Requested	
389	RQ97106	OCC_196	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	For Bus bar relay testing pertaining to Jauljibi Bays	02/Jul/2022	10:00	02/Jul/2022	18:00		PLANNED	Requested	
390	RQ97191	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	C	Bay extension related work - Stability Test and Final Bus Integration	01/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Requested	
391	RQ97111	OCC_196	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	C	Stability Test and Final Bus Integration	01/Jul/2022	09:00	04/Jul/2022	19:00		PLANNED	Requested	
392	RQ97306	OCC_196	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line 1 shall be charged and on load through Bus Bar -2.	01/Jul/2022	08:00	03/Jul/2022	18:00	S/D may be availed last week of JUNE	PLANNED	Requested	
393	RQ97246	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering work of Reactor Isolator	28/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
394	RQ97248	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works	22/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
395	RQ97247	OCC_196	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering work of Reactor Isolator	14/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
396	RQ97327	OCC_196	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	*For retrofitment of 89A isolator of 400KV Kanpur-Panki-2 at UPPCL Panki under AddCap	18/Jul/2022	10:00	21/Jul/2022	18:00		PLANNED	Requested	
397	RQ96665	OCC_196	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	C	For replacement of defective 400 KV GIS EDS (Earth And Disconnector Switch) Mechanism by M/s NHVS (China) Engineer.	12/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Requested	
398	RQ96662	OCC_196	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(UP)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	12/Jul/2022	09:00	16/Jul/2022	19:00		PLANNED	Requested	
399	RQ96663	OCC_196	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	10:00	08/Jul/2022	11:00		PLANNED	Requested	
400	RQ96666	OCC_196	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Jul/2022	09:00	08/Jul/2022	14:00		PLANNED	Requested	
401	RQ96664	OCC_196	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Cleaning of bird nest	07/Jul/2022	10:00	07/Jul/2022	11:00		PLANNED	Requested	
402	RQ96658	OCC_196	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	PREVENTIVE MAINTENACE	01/Jul/2022	07:00	01/Jul/2022	17:00		PLANNED	Requested	
403	RQ97101	OCC_196	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductors of Bus droppers & tightening of clamps / connectors etc.	15/Jul/2022	06:00	15/Jul/2022	10:00		PLANNED	Requested	
404	RQ97102	OCC_196	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductors of Bus droppers & tightening of clamps / connectors etc.	13/Jul/2022	06:00	13/Jul/2022	10:00		PLANNED	Requested	
405	RQ96661	OCC_196	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	In this shutdown period, Maintenance work will be done of 400KV Main Bus-1st at 400KV S/S Gr. Noida.	10/Jul/2022	10:00	10/Jul/2022	16:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 400KV Main Bus 2nd during this shutdown period.	PLANNED	Requested	
406	RQ97335	OCC_196	slcds_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus-2 connecting isolators.	08/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
407	RQ97334	OCC_196	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus-1 connecting isolators.	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
408	RQ97490	OCC_196	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	Dimension Verification of Bus Bar for GIS Interface between existing Siemens GIS and Hyosung GIS Bus Bar for Extension of 400 kv Kala Amb (GIS) Substation including 125 MVAR Bus Reactor	02/Jul/2022	09:00	02/Jul/2022	17:00	Kindly approve	PLANNED	Requested	
409	RQ97489	OCC_196	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	Dimension Verification of Bus Bar for GIS Interface between existing Siemens GIS and Hyosung GIS Bus Bar for Extension of 400 kv Kala Amb (GIS) Substation including 125 MVAR Bus Reactor	01/Jul/2022	09:00	01/Jul/2022	17:00	Kindly approve	PLANNED	Requested	
410	RQ97477	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	



411	RQ97476	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
412	RQ97281	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG)	POWERGRID	D	For AMP works.	08/Jul/2022	09:00	08/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
413	RQ97275	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-2 @MOGA(PG)	POWERGRID	D	For AMP works.	07/Jul/2022	09:00	07/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
414	RQ97276	OCC_196	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-1 @MOGA(PG)	POWERGRID	D	FOR AMP WORKS	06/Jul/2022	09:00	06/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
415	RQ97328	OCC_196	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	C	oil filtration for necessary degassing in the non switchable Line reactor of 400KV RAPP(D)- Jaipur South Line.	05/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
416	RQ96670	OCC_196	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	TO ATTEND OIL LEAKAGES FROM REACTOR	05/Jul/2022	07:00	07/Jul/2022	14:00		PLANNED	Requested	
417	RQ97326	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	09:00	29/Jul/2022	10:00	400 KV BAY 409 ALONG WITH 125 MVAR BUS REACTOR-2 at GIS MANESAR S/S	PLANNED	Requested	
418	RQ97325	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jul/2022	09:00	28/Jul/2022	10:00	400 KV BAY 405 ALONG WITH 125 MVAR BUS REACTOR-1 at GIS MANESAR S/S	PLANNED	Requested	
419	RQ97314	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
420	RQ97315	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	D	VFTD OF NEUTRAL BUSHING AND FINE TUNING OF CSD RELAY	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
421	RQ97475	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
422	RQ97324	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	C	For replacement of density switch and dial gauge of GIS.	11/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
423	RQ97323	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	AMP WORK	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
424	RQ97274	OCC_196	cpcc2_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG)	POWERGRID	D	For AMP works.	05/Jul/2022	09:00	05/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
425	RQ97316	OCC_196	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP WORK	22/Jul/2022	17:00	22/Jul/2022	23:00		PLANNED	Requested	
426	RQ97383	OCC_196	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	For CSD commissioning and online testing	20/Jul/2022	11:00	20/Jul/2022	14:00		PLANNED	Requested	
427	RQ97385	OCC_196	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JALSALMER(RS)	RRVPNL	D	Preventive maintenance work of bay	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
428	RQ97382	OCC_196	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
429	RQ97384	OCC_196	slidcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
430	RQ96669	OCC_196	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	For routine maintenance and testing of Reactor, Testing of relays. (We had applied in OCC- 195 for June month but not consider it.	13/Jul/2022	09:00	13/Jul/2022	18:00		PLANNED	Requested	
431	RQ96668	OCC_196	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	C	For replacement of defective 400 KV GIS EDS (Earth And Disconnector Switch) Mechanism by M/s NHVS (China) Engineer.	12/Jul/2022	10:00	16/Jul/2022	18:00		PLANNED	Requested	
432	RQ96667	OCC_196	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(U P)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	06/Jul/2022	09:00	11/Jul/2022	19:00		PLANNED	Requested	
433	RQ97378	OCC_196	slidcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-BASSI LINE-2	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
434	RQ97478	OCC_196	cpcc1_sd	BAY	427 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT BHIWADI(PG)	POWERGRID	C	CB OVERHAULING WORK	26/Jul/2022	08:00	31/Jul/2022	18:00		PLANNED	Requested	
435	RQ97379	OCC_196	slidcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-BASSI LINE-1	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	

436	RQ97431	OCC_196	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For CB Overhauling work.	18/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
437	RQ97289	OCC_196	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	C	To replace CB pole to pole cabling, cable insulation failure	14/Jul/2022	09:00	15/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	
438	RQ96946	OCC_196	cpcc3_sd	BAY	W2BS2. BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 4 (POWERGRID) AND 400KV AGRA(PG) - BUS 8 AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Requested	
439	RQ97426	OCC_196	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	13/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
440	RQ97393	OCC_196	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB - 415-52	12/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
441	RQ97287	OCC_196	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	C	To replace CB pole to pole cabling, cable insulation failure	11/Jul/2022	09:00	12/Jul/2022	19:00	Kindly Approve	PLANNED	Requested	
442	RQ97444	OCC_196	cpcc1_sd	BAY	428 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB	11/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Requested	
443	RQ97479	OCC_196	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	CB OVERHAULING WORK	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
444	RQ96943	OCC_196	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWERGRID	D	AMP Works	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
445	RQ97288	OCC_196	cpcc2_sd	BAY	402 TIE BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AND 400KV MALERKOTLA-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	To replace CB pole to pole cabling, cable insulation failure	07/Jul/2022	09:00	08/Jul/2022	19:00	Kindly Approve	PLANNED	Requested	
446	RQ97428	OCC_196	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	07/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
447	RQ96942	OCC_196	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWERGRID	D	AMP Works	06/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Requested	
448	RQ97065	OCC_196	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWERGRID	D	For replacement of old red phase CT	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
449	RQ97286	OCC_196	cpcc2_sd	BAY	401 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	To replace CB pole to pole cabling, cable insulation failure	04/Jul/2022	09:00	05/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	
450	RQ97445	OCC_196	cpcc1_sd	BAY	429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	C	Overhauling of 400 kv CB	04/Jul/2022	08:00	10/Jul/2022	18:00	433 AC Filter II Main Bay	PLANNED	Requested	
451	RQ97342	OCC_196	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB - 413-52	04/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
452	RQ97427	OCC_196	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
453	RQ97273	OCC_196	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWERGRID	C	For Retrofitting of Bay CB	01/Jul/2022	08:00	10/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	

454	RQ96712	OCC_196	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	27/Jul/2022	09:00	27/Jul/2022	13:00		PLANNED	Requested	
455	RQ96711	OCC_196	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	26/Jul/2022	09:00	26/Jul/2022	13:00		PLANNED	Requested	
456	RQ96710	OCC_196	stuup_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	22/Jul/2022	09:00	22/Jul/2022	13:00		PLANNED	Requested	
457	RQ96947	OCC_196	slidcup_sd	BAY	403 MAIN BAY - 400 KV HARDJAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	08/Jul/2022	14:00	08/Jul/2022	18:00		PLANNED	Requested	
458	RQ96945	OCC_196	slidcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDJAGANJ - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	08/Jul/2022	09:00	08/Jul/2022	13:00		PLANNED	Requested	
459	RQ96944	OCC_196	slidcup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	C	For Busbar stability test	08/Jul/2022	09:00	08/Jul/2022	14:00		PLANNED	Requested	
460	RQ96750	OCC_196	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	For Complete tightening of Bay & General Maintenance	08/Jul/2022	09:00	08/Jul/2022	17:00		PLANNED	Requested	
461	RQ96715	OCC_196	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	07/Jul/2022	14:00	07/Jul/2022	18:00		PLANNED	Requested	
462	RQ96739	OCC_196	stuup_sd	BAY	411 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT AZAMGARH(UP)	UPPTCL	D	for bay-maintenance work at 400KV S/S Azamgarh	07/Jul/2022	10:00	07/Jul/2022	16:00		PLANNED	Requested	
463	RQ96732	OCC_196	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	D	SHUTDOWN OF LINE IS REQUIRED TO TAKE 50MVAR-II LINE REACTOR IN CIRCUIT	07/Jul/2022	10:00	07/Jul/2022	14:00	LINE WILL BE CHERGED AFTER TAKING 50MVAR-II LINE REACTOR. IN CKT.	PLANNED	Requested	
464	RQ96714	OCC_196	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	07/Jul/2022	09:00	07/Jul/2022	13:00		PLANNED	Requested	
465	RQ96751	OCC_196	stuup_sd	BAY	401 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 AT SARNATH(UP)	UPPTCL	D	For Complete tightening of Bay & General Maintenance	06/Jul/2022	09:00	06/Jul/2022	17:00		PLANNED	Requested	
466	RQ96713	OCC_196	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	04/Jul/2022	09:00	04/Jul/2022	13:00		PLANNED	Requested	
467	RQ97429	OCC_196	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AT MURADNAGAR_1(U P)	UPPTCL	D	AMP WORK	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	
468	RQ97375	OCC_196	slidcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	

469	RQ96862	OCC_196	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	BREAKER REPLACEMENT,SAS INTEGRATION	25/Jul/2022	08:00	31/Jul/2022	18:00	BAY SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
470	RQ96861	OCC_196	singrauli_sd	BAY	424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	BREAKER REPLACEMENT	11/Jul/2022	08:00	17/Jul/2022	18:00	BAY SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
471	RQ97376	OCC_196	slcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	25/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
472	RQ97374	OCC_196	slcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	18/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
473	RQ97432	OCC_196	cpcc1_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	C	CGL BREAKER OVERHAULLING WORK AT JODHPUR S/S	24/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
474	RQ97433	OCC_196	cpcc1_sd	BAY	401 MAIN BAY - 400KV JODHPUR(RS)-KANKANI(RS) (UNDEF) CKT-1 AT JODHPUR(RS)	RRVPNL	C	CGL BREAKER OVERHAULLING WORK AT JODHPUR S/S	19/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Requested	
475	RQ97389	OCC_196	slcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	15/Jul/2022	09:00	15/Jul/2022	13:00		PLANNED	Requested	
476	RQ97388	OCC_196	slcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	14/Jul/2022	09:00	14/Jul/2022	13:00		PLANNED	Requested	
477	RQ97390	OCC_196	slcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	13/Jul/2022	09:00	13/Jul/2022	13:00		PLANNED	Requested	
478	RQ97391	OCC_196	slcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	12/Jul/2022	09:00	12/Jul/2022	13:00		PLANNED	Requested	
479	RQ97377	OCC_196	slcrs_sd	BAY	415 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-HEERAPURA LINE-2	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
480	RQ97392	OCC_196	slcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of bay and associated equipment.	11/Jul/2022	09:00	11/Jul/2022	13:00		PLANNED	Requested	
481	RQ97381	OCC_196	slcrs_sd	BAY	408 TIE BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	C	S/D require to attend/Rectification of SF6 Gas Leakage in R-Ph. Pole of Circuit Breaker	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
482	RQ97086	OCC_196	slchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend spring charging problem in line TIE breaker bay no-402	16/Jul/2022	14:00	16/Jul/2022	19:00	TIE-402 belongs to 400Kv Daultabad-Dhanonda ckt-2, ICT-3	PLANNED	Requested	
483	RQ97125	OCC_196	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	C	For defect Rectification ( 4T52 CB (R-Phase) TIE bay Interrupter replacement for SF6 leakage )	15/Jul/2022	09:00	16/Jul/2022	18:00		PLANNED	Requested	
484	RQ97087	OCC_196	slchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	15/Jul/2022	08:00	15/Jul/2022	13:00	TIE-404 belongs to 400Kv Daultabad-Dhanonda ckt-2	PLANNED	Requested	

485	RQ97380	OCC_196	slidrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	15/Jul/2022	08:00	17/Jul/2022	18:00		PLANNED	Requested	
486	RQ97425	OCC_196	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	14/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
487	RQ97075	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERG RID	D	AMP Works	30/Jul/2022	10:00	30/Jul/2022	18:00		PLANNED	Requested	
488	RQ97168	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERG RID	D	For AMP work	28/Jul/2022	17:00	28/Jul/2022	23:00		PLANNED	Requested	
489	RQ97175	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	28/Jul/2022	17:00	30/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Requested	
490	RQ97413	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWERG RID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADEATION WORK	28/Jul/2022	12:00	28/Jul/2022	13:00		PLANNED	Requested	
491	RQ97414	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERG RID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADEATION WORK	27/Jul/2022	08:00	27/Jul/2022	09:00		PLANNED	Requested	
492	RQ97317	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERG RID	D	AMP, equipment testing, tightening & Relay Testing at 765KV Fatehpur ss.	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
493	RQ97171	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERG RID	D	For AMP work	25/Jul/2022	17:00	25/Jul/2022	23:00		PLANNED	Requested	
494	RQ97284	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWERG RID	D	For AMP works.	25/Jul/2022	09:00	25/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
495	RQ97172	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERG RID	D	For AMP work	23/Jul/2022	17:00	23/Jul/2022	23:00		PLANNED	Requested	
496	RQ97170	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERG RID	D	For AMP work	21/Jul/2022	17:00	21/Jul/2022	23:00		PLANNED	Requested	
497	RQ97164	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWERG RID	D	For AMP work	21/Jul/2022	08:00	21/Jul/2022	18:00	500 MVA ICT-2 ALONG WITH 400 KV BAY 408 AND 200 KV BAY 207 AT MANESAR S/S	PLANNED	Requested	
498	RQ97158	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERG RID	D	For AMP work	20/Jul/2022	07:00	20/Jul/2022	20:00		PLANNED	Requested	
499	RQ97169	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERG RID	D	For AMP work	19/Jul/2022	17:00	19/Jul/2022	23:00		PLANNED	Requested	
500	RQ97074	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERG RID	D	AMP Works	19/Jul/2022	10:00	19/Jul/2022	18:00		PLANNED	Requested	
501	RQ97234	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERG RID	D	For AMP work	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
502	RQ97285	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NEWWANPOH(PG)	POWERG RID	D	FOR AMP WORKS	18/Jul/2022	09:00	18/Jul/2022	17:30	Kindly Approve	PLANNED	Requested	
503	RQ97163	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWERG RID	D	FINE TUNNING OF CSD & CT OIL SAMPLING	13/Jul/2022	08:00	13/Jul/2022	18:00		PLANNED	Requested	
504	RQ97165	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)	POWERG RID	D	For AMP work	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
505	RQ97161	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERG RID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
506	RQ97471	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERG RID	D	RETROFITTING OF REF & DIFF RELAY	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
507	RQ97470	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWERG RID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
508	RQ97162	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERG RID	D	RETROFITTING OF REF & DIFF RELAY	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
509	RQ97178	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	10/Jul/2022	17:00	12/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Requested	
510	RQ97233	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)	POWERG RID	D	For AMP work	08/Jul/2022	09:00	08/Jul/2022	13:00		PLANNED	Requested	
511	RQ97235	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERG RID	D	For AMP work	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
512	RQ97179	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	07/Jul/2022	17:00	09/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Requested	
513	RQ96720	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERG RID	D	For calibration of OTI/WTI	07/Jul/2022	10:00	07/Jul/2022	12:00		PLANNED	Requested	
514	RQ97263	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERG RID	D	For AMP Works & Relay Testing	07/Jul/2022	10:00	07/Jul/2022	13:00	Kindly Approve	PLANNED	Requested	
515	RQ97232	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWERG RID	D	For AMP work	07/Jul/2022	09:00	07/Jul/2022	13:00		PLANNED	Requested	
516	RQ97166	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	POWERG RID	D	For AMP work	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	

517	RQ96719	OCC_196	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPUR(PG)	POWERGRID	D	For calibration of OTI/WTI	06/Jul/2022	10:00	06/Jul/2022	12:00		PLANNED	Requested
518	RQ97271	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	D	"1) AMP of ICT. 2) Modification of Digital interface (New process bus instruments) wirings. 3) Repair of jackbus from Tie bay to Transformer bay gantry above Bus-1"	05/Jul/2022	08:00	05/Jul/2022	20:00	Kindly Approve	PLANNED	Requested
519	RQ97177	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	04/Jul/2022	16:00	06/Jul/2022	22:00	ICT only out from 220KV side only	PLANNED	Requested
520	RQ97262	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERGRID	D	For AMP Works & Relay Testing	04/Jul/2022	10:00	04/Jul/2022	13:00	Kindly Approve	PLANNED	Requested
521	RQ97237	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	D	For 220KV side CB overhauling work.	04/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested
522	RQ97167	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWERGRID	C	For Oil filtration of OLTC tank and maintenance work	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested
523	RQ97090	OCC_196	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	To attend its Tie-CB's Isolator No. 789A for dislocated 4" IPS pipe conductors due to jammed isolator blades (both R & Y- ph.) for proper functioning.	04/Jul/2022	06:00	04/Jul/2022	10:00		PLANNED	Requested
524	RQ97236	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jul/2022	08:00	03/Jul/2022	18:00		PLANNED	Requested
525	RQ97176	OCC_196	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	01/Jul/2022	16:00	03/Jul/2022	23:00	ICT only out from 220KV side only	PLANNED	Requested
526	RQ96612	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Transformer and Bay at 400 KV S/S Unnao.	30/Jul/2022	09:00	30/Jul/2022	17:00		PLANNED	Requested
527	RQ96628	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus -1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	26/Jul/2022	08:00	26/Jul/2022	16:30		PLANNED	Requested
528	RQ96621	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	In this shutdown period, Maintenance work will be done of 500MVA ICT-6th bays at 400KV S/S Gr. Noida.	24/Jul/2022	10:00	24/Jul/2022	15:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 1x500MVA ICT-5th and 2x315MVA ICT-1st & ICT-2nd during this shutdown period.	PLANNED	Requested
529	RQ96613	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested
530	RQ96622	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	In this shutdown period, Maintenance work will be done of 315MVA ICT-1st bays at 400KV S/S Gr. Noida.	16/Jul/2022	10:00	16/Jul/2022	15:00	There will be No any supply interruption during this shutdown period. Load of 400KV Substation Gr. Noida will be fed through 2x500MVA ICT-5th & 6th and 1x315MVA ICT-2nd during this shutdown period.	PLANNED	Requested
531	RQ96596	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested
532	RQ96627	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	for centrifuging of OLTC tank oil	14/Jul/2022	08:00	15/Jul/2022	20:00		PLANNED	Requested
533	RQ96598	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	Routine testing, maintenance and painting work.	12/Jul/2022	10:00	14/Jul/2022	18:00		PLANNED	Requested
534	RQ96595	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	11/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested
535	RQ96717	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For attending oil leakage of Radiator Bank	09/Jul/2022	09:00	09/Jul/2022	17:00		PLANNED	Requested
536	RQ96625	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	12:00	08/Jul/2022	14:00		PLANNED	Requested
537	RQ96623	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Cleaning of bird nest	08/Jul/2022	11:00	08/Jul/2022	12:00		PLANNED	Requested
538	RQ96626	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	Replacement of 220 KV 'A' Bus Isolator Jaw & Blade.	08/Jul/2022	08:00	08/Jul/2022	17:00		PLANNED	Requested
539	RQ96690	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For testing of motorization of Pantograph Isolators	07/Jul/2022	10:00	07/Jul/2022	14:00		PLANNED	Requested
540	RQ96629	OCC_196	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For the maintenance of transformer and testing work	05/Jul/2022	08:00	05/Jul/2022	10:00		PLANNED	Requested
541	RQ96600	OCC_196	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	D	ROUTINE TESTING & MAINTENANCE	04/Jul/2022	10:00	04/Jul/2022	17:00		PLANNED	Requested

542	RQ96597	OCC_196	stuuu_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)	UPPTCL	D	Erection and Commissioning of Equipment Construction of 02 Nos. 400KV Line bay	02/Jul/2022	09:00	05/Jul/2022	19:00		PLANNED	Requested	
543	RQ97348	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	28/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Requested	
544	RQ97349	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	25/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
545	RQ97362	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	22/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
546	RQ97361	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
547	RQ97366	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Preventive maintenance work of bay & Transformer	13/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
548	RQ97367	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Preventive maintenance work of bay & Transformer	11/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
549	RQ97359	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINANCE AND TESTING WORK	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
550	RQ97365	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINANCE AND TESTING WORK	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
551	RQ97368	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	For testing and attend leakage	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
552	RQ97363	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
553	RQ97039	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	27/Jul/2022	09:00	27/Jul/2022	10:00	For taking ICT-2 Yph in service and switching with ICT-2 Rph , ICT-2 R AMP Work	PLANNED	Requested	
554	RQ97038	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	26/Jul/2022	09:00	26/Jul/2022	10:00	For taking ICT-2 Bph in service and switching With ICT-2 Yph , ICT-2 Y AMP Work	PLANNED	Requested	
555	RQ97037	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	switchover operation	25/Jul/2022	09:00	25/Jul/2022	10:00	For taking Spare ICT in service and switching With ICT-2 Bph , ICT-2 B AMP Work	PLANNED	Requested	
556	RQ97025	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For switching operation. for taking bphase in service	20/Jul/2022	09:00	20/Jul/2022	10:00	For taking ICT-1 B-ph in service and switching with ICT Spare, ICT Spare AMP Work	PLANNED	Requested	
557	RQ97024	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For switching operation. taking Yphase in service	19/Jul/2022	09:00	19/Jul/2022	10:00	For taking ICT-1 Y-ph in service and switching with ICT-1 B-Ph, ICT-1 B-Ph AMP Work	PLANNED	Requested	
558	RQ97023	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For Switching operation. For taking Rphase in service	18/Jul/2022	09:00	18/Jul/2022	10:00	For taking ICT-1 R-ph in service and switching with ICT-1 Y-Ph, ICT-1 Y-Ph AMP Work	PLANNED	Requested	
559	RQ97040	OCC_196	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	For Annual maintenance work	25/Jul/2022	08:00	25/Jul/2022	20:00	AMP Work	PLANNED	Requested	
560	RQ97085	OCC_196	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	Yearly maintenance	22/Jul/2022	09:00	22/Jul/2022	19:00		PLANNED	Requested	
561	RQ97089	OCC_196	slidchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	To attend the leakage from LV bushing	11/Jul/2022	09:00	11/Jul/2022	17:00		PLANNED	Requested	
562	RQ97124	OCC_196	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	Planned PM Activities	04/Jul/2022	10:00	04/Jul/2022	18:00		PLANNED	Requested	
563	RQ97360	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL_A TSL	D	For CSD commissioning and online testing	19/Jul/2022	11:00	19/Jul/2022	14:00		PLANNED	Requested	
564	RQ97364	OCC_196	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL_A TSL	D	For CSD commissioning and online testing	18/Jul/2022	11:00	18/Jul/2022	14:00		PLANNED	Requested	
565	RQ97267	OCC_196	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERG RID,BBMB	D	For AMP works.	07/Jul/2022	10:00	07/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	
566	RQ96624	OCC_196	stuuu_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	POWERG RID,UPPT CL	D	Cleaning of bird nest	07/Jul/2022	10:00	07/Jul/2022	11:00		PLANNED	Requested	
567	RQ97092	OCC_196	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Tan Delta and Capacitance testing and other PMS work	06/Jul/2022	06:00	06/Jul/2022	10:00		PLANNED	Requested	
568	RQ97091	OCC_196	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	To attend / replace the damaged jumper conductor of 220kV Bushings & tightening of clamps / connectors etc.	05/Jul/2022	06:00	05/Jul/2022	10:00		PLANNED	Requested	
569	RQ97043	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	31/Jul/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested	
570	RQ97145	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
571	RQ97146	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
572	RQ97143	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
573	RQ97144	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
574	RQ97439	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of isolator at 220KV GSS BBMB Charkhi Dadri( Automation work)	19/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	

575	RQ97045	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	C	अपकेन्द्र को स्वचालित करने हेतु	18/Jul/2022	08:00	23/Jul/2022	18:00		PLANNED	Requested	
576	RQ97044	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	C	अपकेन्द्र को स्वचालित करने हेतु	11/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
577	RQ97049	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	अपकेन्द्र को स्वचालित करने हेतु	07/Jul/2022	08:00	11/Jul/2022	18:00		PLANNED	Requested	
578	RQ97046	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	C	अपकेन्द्र को स्वचालित करने हेतु	04/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
579	RQ97042	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	अपकेन्द्र को स्वचालित करने हेतु	01/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
580	RQ97219	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
581	RQ97220	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
582	RQ97400	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	13:00	29/Jul/2022	14:00	along with bays at Manesar	PLANNED	Requested	
583	RQ97399	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	12:00	29/Jul/2022	13:00	along with bays at Manesar	PLANNED	Requested	
584	RQ97402	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	11:00	29/Jul/2022	12:00	along with bays at Manesar	PLANNED	Requested	
585	RQ97401	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	10:00	29/Jul/2022	11:00	along with bays at Manesar	PLANNED	Requested	
586	RQ97041	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	C	अपकेन्द्र को स्वचालित करने हेतु	26/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
587	RQ97064	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	To replace cable for attending DC leakage.	12/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
588	RQ97253	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HV)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Shutdown required for OPGW installation works at peak bend tower section.	10/Jul/2022	07:00	12/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
589	RQ97229	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HV)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
590	RQ97228	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
591	RQ97226	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
592	RQ97227	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
593	RQ97350	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Permanent Restoration work of location No. 131	26/Jul/2022	09:00	29/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
594	RQ97356	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Permanent Restoration work of location No. 131	26/Jul/2022	09:00	29/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
595	RQ97126	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Summer Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	25/Jul/2022	08:00	25/Jul/2022	18:00	other ckt will be in Non auto mode	PLANNED	Requested	
596	RQ97438	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	19/Jul/2022	08:00	19/Jul/2022	18:00		PLANNED	Requested	
597	RQ97437	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	18/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
598	RQ96991	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	16/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
599	RQ97354	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	15/Jul/2022	09:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
600	RQ97355	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	15/Jul/2022	09:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
601	RQ97270	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	For AMP works.	12/Jul/2022	10:00	12/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	
602	RQ96980	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
603	RQ96979	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
604	RQ96877	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	



605	RQ96879	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
606	RQ96878	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	10/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
607	RQ96990	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTION AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	09/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
608	RQ97435	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree trimming Work	08/Jul/2022	08:00	08/Jul/2022	18:00		PLANNED	Requested	
609	RQ97353	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWERGRID	D	AMP Work Vibration Damper Loose , CU-Bond	07/Jul/2022	09:00	07/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
610	RQ97352	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWERGRID	D	AMP Work Vibration Damper Loose , CU-Bond	07/Jul/2022	09:00	07/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
611	RQ97449	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	C	For dismantling of old 220KV Circuit Breaker. Dismantling of old foundation & construction of new foundation by civil wing. Erection & commissioning work of new 245KV CGL make Circuit Breaker in the 220KV PGCIL-BASSI-II bay vide WBS element No./ REPL/ BP.21.19	06/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
612	RQ97450	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
613	RQ97370	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWERGRID	D	AMP Works	01/Jul/2022	09:00	01/Jul/2022	12:30	Kindly approve	PLANNED	Requested	
614	RQ97137	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	25/Jul/2022	17:00	28/Jul/2022	23:00		PLANNED	Requested	
615	RQ97136	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW JHARKHAND 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1	RSEI3PL	D	For testing and commissioning works with TBC Bay	22/Jul/2022	08:00	25/Jul/2022	18:00		PLANNED	Requested	
616	RQ97459	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1	RRVPNL	C	o carry out stringing work for the proposed overhead line crossing of 765kV D/C Sikar-II Aligarh T/L	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
617	RQ97460	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	RRVPNL	C	o carry out stringing work for the proposed overhead line crossing of 765kV D/C Sikar-II Aligarh T/L	21/Jul/2022	08:00	22/Jul/2022	18:00		PLANNED	Requested	
618	RQ97434	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	07/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
619	RQ96987	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPNL	D	Oil Sample of 220kV CT at Sikar PG	06/Jul/2022	14:00	06/Jul/2022	18:00		PLANNED	Requested	
620	RQ96986	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPNL	D	Oil Sample of 220kV CT at Sikar PG	06/Jul/2022	08:00	06/Jul/2022	13:00		PLANNED	Requested	
621	RQ96961	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	05/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
622	RQ96960	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
623	RQ96605	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	C	For interconnection newly constructed JLO of 220 KV Neebkaori-Mainpuri (PGCIL) Line - I at 220 KV S/S Farrukhabad	20/Jul/2022	09:00	25/Jul/2022	16:00		PLANNED	Requested	
624	RQ96604	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of trees and Jumper tightening	06/Jul/2022	09:00	07/Jul/2022	18:00		PLANNED	Requested	
625	RQ96601	OCC_196	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
626	RQ97121	OCC_196	slcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	for AMP works	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	
627	RQ97133	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	19/Jul/2022	17:00	22/Jul/2022	23:00		PLANNED	Requested	
628	RQ97140	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	16/Jul/2022	17:00	19/Jul/2022	23:00		PLANNED	Requested	
629	RQ96997	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	AMP of line bay Equipments	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	

630	RQ97461	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,RRVPNL	D	For line maintenance work	15/Jul/2022	08:00	15/Jul/2022	18:00		PLANNED	Requested	
631	RQ97456	OCC_196	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	For bay and line maintenance work	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
632	RQ97021	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2	PDD JK	D	For Annual maintenance work	14/Jul/2022	09:00	14/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Requested	
633	RQ97020	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	13/Jul/2022	09:00	13/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Requested	
634	RQ97019	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	13/Jul/2022	09:00	13/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Requested	
635	RQ97018	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	For Annual maintenance work	12/Jul/2022	09:00	12/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Requested	
636	RQ97017	OCC_196	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	For Annual maintenance work	11/Jul/2022	09:00	11/Jul/2022	18:00	AMP WORK, LA,CVT,WT	PLANNED	Requested	
637	RQ97142	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	LINE EQUIPMENT AMP WORK	14/Jul/2022	08:00	14/Jul/2022	18:00		PLANNED	Requested	
638	RQ96854	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	AMP of line bay equipments	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Requested	
639	RQ96853	OCC_196	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	AMP of line bay Equipments	07/Jul/2022	10:00	07/Jul/2022	18:00		PLANNED	Requested	
640	RQ97130	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	13/Jul/2022	17:00	16/Jul/2022	23:00		PLANNED	Requested	
641	RQ97134	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	10/Jul/2022	17:00	13/Jul/2022	23:00		PLANNED	Requested	
642	RQ97139	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	07/Jul/2022	17:00	10/Jul/2022	23:00		PLANNED	Requested	
643	RQ97138	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	04/Jul/2022	17:00	06/Jul/2022	23:00		PLANNED	Requested	
644	RQ97116	OCC_196	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Measurement of electrical clearances of the premises as per instruction of secretary Cosumer Grievance Redressal Forum BSES Yamuna Power Ltd.	05/Jul/2022	08:00	05/Jul/2022	10:00		PLANNED	Requested	
645	RQ97150	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-2	PTCUL	D	For AMP work	02/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
646	RQ97149	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	For AMP work	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	
647	RQ97135	OCC_196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Requested	
648	RQ97063	OCC_196	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID,HVPNL	C	अपेन्द्र को स्वचालित करने हेतु	01/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
649	RQ97218	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
650	RQ97216	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
651	RQ97215	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	25/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
652	RQ97217	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
653	RQ97214	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
654	RQ97213	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
655	RQ97212	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKOBUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	15/Jul/2022	18:00	Kindly approve	PLANNED	Requested	

656	RQ97230	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
657	RQ97231	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
658	RQ97420	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	15:00	29/Jul/2022	18:00	along with bays at Manesar	PLANNED	Requested	
659	RQ97419	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jul/2022	15:00	29/Jul/2022	18:00	along with bays at Manesar	PLANNED	Requested	
660	RQ97299	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	29/Jul/2022	08:00	29/Jul/2022	18:00		PLANNED	Requested	
661	RQ97298	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	28/Jul/2022	08:00	28/Jul/2022	18:00		PLANNED	Requested	
662	RQ97301	OCC_196	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	27/Jul/2022	08:00	27/Jul/2022	18:00		PLANNED	Requested	
663	RQ97300	OCC_196	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	26/Jul/2022	08:00	26/Jul/2022	18:00		PLANNED	Requested	
664	RQ97304	OCC_196	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP WORK	21/Jul/2022	08:00	21/Jul/2022	18:00		PLANNED	Requested	
665	RQ97305	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP WORK	20/Jul/2022	08:00	20/Jul/2022	18:00		PLANNED	Requested	
666	RQ97189	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	19/Jul/2022	10:00	19/Jul/2022	18:00		PLANNED	Requested	
667	RQ97114	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for construction of new bays	19/Jul/2022	09:00	19/Jul/2022	18:00		PLANNED	Requested	
668	RQ97321	OCC_196	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Works	18/Jul/2022	10:00	18/Jul/2022	18:00		PLANNED	Requested	
669	RQ97188	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	18/Jul/2022	10:00	18/Jul/2022	18:00		PLANNED	Requested	
670	RQ97113	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for construction of new bays	18/Jul/2022	09:00	18/Jul/2022	18:00		PLANNED	Requested	
671	RQ97243	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	BAY EXTENSION WORKS	12/Jul/2022	16:00	12/Jul/2022	23:00		PLANNED	Requested	
672	RQ97242	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	BAY EXTENSION WORKS	11/Jul/2022	16:00	11/Jul/2022	23:00		PLANNED	Requested	
673	RQ97241	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	10/Jul/2022	16:00	10/Jul/2022	23:00		PLANNED	Requested	
674	RQ97240	OCC_196	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	09/Jul/2022	16:00	09/Jul/2022	23:00		PLANNED	Requested	
675	RQ97268	OCC_196	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For AMP works.	07/Jul/2022	09:00	07/Jul/2022	19:00	Kindly Approve	PLANNED	Requested	
676	RQ97254	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Jul/2022	17:00	11/Jul/2022	23:00		PLANNED	Requested	
677	RQ97256	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Jul/2022	17:00	11/Jul/2022	23:00		PLANNED	Requested	
678	RQ97252	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	For AMP work	06/Jul/2022	16:00	06/Jul/2022	23:00		PLANNED	Requested	
679	RQ97322	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP Works	06/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Requested	
680	RQ97110	OCC_196	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP work	06/Jul/2022	10:00	06/Jul/2022	18:00		PLANNED	Requested	
681	RQ97261	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWERGRID	D	To attend current deviation in Bus Coupler	06/Jul/2022	08:00	06/Jul/2022	18:00		PLANNED	Requested	
682	RQ97239	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	ISOLATOR ALIGNMENT ISSUES ASSOCIATED WITH BUS-I	06/Jul/2022	08:00	07/Jul/2022	18:00		PLANNED	Requested	
683	RQ97251	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	For AMP work	05/Jul/2022	16:00	05/Jul/2022	22:00		PLANNED	Requested	
684	RQ97250	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	For AMP work	04/Jul/2022	16:00	04/Jul/2022	23:00		PLANNED	Requested	
685	RQ97260	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWERGRID	D	To attend current deviation in Bus Coupler	04/Jul/2022	08:00	04/Jul/2022	18:00		PLANNED	Requested	
686	RQ97238	OCC_196	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	ISOLATOR ALIGNMENT ISSUES ASSOCIATED WITH BUS-I	04/Jul/2022	08:00	05/Jul/2022	18:00		PLANNED	Requested	
687	RQ97249	OCC_196	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	For AMP work	03/Jul/2022	16:00	03/Jul/2022	23:00		PLANNED	Requested	
688	RQ97255	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Jul/2022	17:00	05/Jul/2022	23:00		PLANNED	Requested	
689	RQ97259	OCC_196	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Jul/2022	17:00	05/Jul/2022	23:00		PLANNED	Requested	
690	RQ97303	OCC_196	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	Retrofitment of existing 20589B Isolator By DTL	01/Jul/2022	08:00	02/Jul/2022	18:00		PLANNED	Requested	
691	RQ97266	OCC_196	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(HP)	HPSEB	D	AMP & BB Protectin testing	06/Jul/2022	15:00	06/Jul/2022	18:00	Kindly Approve	PLANNED	Requested	
692	RQ97265	OCC_196	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(HP)	HPSEB	D	AMP & BB Protectin testing	05/Jul/2022	11:00	05/Jul/2022	13:00	Kindly Approve	PLANNED	Requested	
693	RQ97264	OCC_196	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(HP)	HPSEB	D	AMP & BB Protectin testing	04/Jul/2022	11:00	04/Jul/2022	16:00	Kindly Approve	PLANNED	Requested	
694	RQ97148	OCC_196	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PINJOR(HV)-ROPAR(PG) (HVPNL) CKT-1	HVPNL	D	test	01/Jul/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested	
695	RQ97221	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
696	RQ97343	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	
697	RQ97222	OCC_196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2022	07:00	31/Jul/2022	18:00	Kindly approve	PLANNED	Requested	

698	RQ97430	OCC_196	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWERGRID	C	ABB BREAKER OVERHAULLING	23/Jul/2022	08:00	30/Jul/2022	18:00		PLANNED	Requested	
699	RQ97463	OCC_196	cpcc1_sd	BAY	211 MAIN BAY - 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1 (POWERGRID)	POWERGRID	C	CB OVERHAULLING WORK	13/Jul/2022	08:00	18/Jul/2022	18:00		PLANNED	Requested	
700	RQ97412	OCC_196	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWERGRID	C	OVERHAULLING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	11/Jul/2022	08:00	16/Jul/2022	18:00		PLANNED	Requested	
701	RQ97462	OCC_196	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	CB OVERHAULLING WORK	07/Jul/2022	08:00	12/Jul/2022	18:00		PLANNED	Requested	
702	RQ97405	OCC_196	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	C	OVERHAULLING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	04/Jul/2022	08:00	09/Jul/2022	18:00		PLANNED	Requested	
703	RQ97467	OCC_196	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrolli(PG)	POWERGRID	D	For installation of Electric Fencing around Entire SVC.	25/Jul/2022	08:00	27/Jul/2022	20:00		PLANNED	Requested	
704	RQ96927	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWERGRID	D	For rectification of 24.23 isolator alignment issue.	15/Jul/2022	10:00	15/Jul/2022	18:00		PLANNED	Requested	
705	RQ96928	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWERGRID	D	For meggering of Y phase LA due to THRC limit violation.	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Requested	
706	RQ96929	OCC_196	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 2 at Agra(PG)	POWERGRID	D	For rectification of 22.24 isolator alignment issue.	11/Jul/2022	10:00	11/Jul/2022	18:00		PLANNED	Requested	
707	RQ96930	OCC_196	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	D	AMP Works	13/Jul/2022	10:00	13/Jul/2022	18:00		PLANNED	Requested	
708	RQ96931	OCC_196	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	AMP Works	08/Jul/2022	10:00	08/Jul/2022	18:00		PLANNED	Requested	