



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/6564-6605

दिनांक: 27.07.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 197 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 197th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 21.07.2022 में आयोजित प्रचालन समन्वय उप- समिति की 197 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 197th OCC meeting held on 21.07.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 197th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ99731	OCC_197	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler+Generator+FGD Installation	22/Aug/2022	08:00	25/Sep/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	25-Sep-22	18:00	provisionally Approved, final call in next OCC-before 20 Aug
2	RQ99529	OCC_197	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 1	NTPC	C	Boiler +Turbine+ Turbine RLA+ Generator	26/Aug/2022	00:00	29/Sep/2022	18:00		PLANNED	Rejected					OCC forum has Rejected , may be taken in next occ.
3	RQ99905	OCC_197	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	22/Aug/2022	00:00	01/Oct/2022	23:50		PLANNED	Approved	22-Jul-22	00:00	30-Aug-22	23:50	MS NRPC has allowed s/d due to emergency situation
4	RQ99907	OCC_197	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	01/Aug/2022	00:00	14/Aug/2022	18:00	actual s/d proposed from 20.07.22-14.08.22 for 25 days	PLANNED	Rejected					OCC forum has Rejected.
5	RQ99530	OCC_197	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 6	NTPC	C	Boiler + LPT insitu inspection MPI, PAUT+CC Mdfication + All Bearings inspection	05/Aug/2022	00:00	08/Sep/2022	23:00		PLANNED	Rejected					Review in next occ.

6	RQ99987	OCC_197	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	mandatory inspection after 8500 VOH-for CI Inspection	01/Aug/2022	08:00	31/Aug/2022	18:00	actual 00.00 Hrs of 25.07.2022-24.00 Hrs of 31.07.2022	PLANNED	Approved	25-Jul-22	08:00	30-Jul-22	18:00	Approved due to mandatory inspection
7	RQ99952	OCC_197	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 4	NTPC	C	capital over haul	20/Aug/2022	08:00	28/Sep/2022	18:00		PLANNED	Approved	20-Aug-22	08:00	28-Sep-22	18:00	Provisionally Approved.Final Call may be taken in next OCC after restoration of Singrauli#1
8	RQ99917	OCC_197	rappc_sd	GENERATING UNIT	200 MW RAPS-A - UNIT 2	NPCIL	C	Enmasse boiler hairpins replacement as per AERB requirement	15/Aug/2022	01:00	14/Nov/2022	18:00	As per LGBR	PLANNED	Approved	30-Aug-22	01:00	29-Nov-22	18:00	Provisionally Approved.Final Call may be taken in next OCC
9	RQ99707	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Aug/2022	08:00	31/Aug/2022	18:00	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	Subjected to WRPC approval
10	RQ99708	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Aug/2022	08:00	31/Aug/2022	18:00	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	Subjected to WRPC approval
11	RQ99709	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Aug/2022	08:00	31/Aug/2022	18:00	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	Subjected to WRPC approval
12	RQ99794	OCC_197	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	BREAKER R&M	08/Aug/2022	08:00	09/Aug/2022	18:00	LINE WILL BE UNDER SHUTDOWN	PLANNED	Approved					May club with Sr.No 13

13	RQ99791	OCC_197	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHALI(PG) (PG) CKT-2	POWER GRID	C	BREAKER R&M	01/Aug/2022	08:00	07/Aug/2022	18:00	LINE WILL BE CHARGED THROUGH TBC	PLANNED	Approved	01-Aug-22	08:00	07-Aug-22	18:00	subject to no back to back restriction at vindhyachal
14	RQ100241	OCC_197	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MALANPUR(MP) (PG) CKT-1	POWER GRID	D	Annual overhauling and electrical testing	11/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Approved	11-Aug-22	08:00	12-Aug-22	18:00	Subjected to WRPC approval. Subject to NTPC consent
15	RQ100240	OCC_197	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MEHGAON(MP) (MPSEB) CKT-1	MPSEB	D	Annual Electrical Testing of bay equipments	08/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	08:00	09-Aug-22	18:00	Subjected to WRPC approval. Subject to NTPC consent
16	RQ99764	OCC_197	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan	01/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	09-Aug-22	18:00	Subjected to WRPC approval
17	RQ99582	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I (PG) (PFTL) CKT-1	PFTL	D	For CSD Fine tune and Commissioning check with Spare reactor	02/Aug/2022	16:00	04/Aug/2022	23:00	along with L/R	PLANNED	Approved	02-Aug-22	17:00	04-Aug-22	23:00	May avail from 17:00 hrs
18	RQ99577	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	For FSC Testing Work at meerut	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	subject to NLDC consent as per real time grid condition
19	RQ99575	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Railway diversion work	01/Aug/2022	08:00	14/Aug/2022	20:00		PLANNED	Rejected					May avail after High NR demand & paddy season
20	RQ99578	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	NCRTC Diversion work	01/Aug/2022	08:00	14/Aug/2022	18:00		PLANNED	Rejected					May avail after High NR demand season

21	RQ99576	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	For FSC Testing Work at meerut	01/Aug/2022	08:00	01/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	01-Aug-22	18:00	subject to NLDC consent as per real time grid condition
22	RQ99824	OCC_197	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWER GRID	D	AMP works	08/Aug/2022	10:00	08/Aug/2022	18:00		PLANNED	Rejected					May plan during lean demand period.
23	RQ99650	OCC_197	cpcc1_sd	BUS	765 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA	01/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	17:00	04-Aug-22	23:00	
24	RQ99809	OCC_197	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Bus Reactor-2	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00	
25	RQ99838	OCC_197	sldcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Line Reactor of 765KV Phagi-Bhiwani Line-2	24/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Rejected					L/R maintenance work to be clubbed with Line AMP work
26	RQ99837	OCC_197	sldcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Line Reactor of 765KV Phagi-Bhiwani Line-1	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Rejected					L/R maintenance work to be clubbed with Line AMP work
27	RQ99669	OCC_197	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_I(PG) (PFTL) CKT-1 @FATEHGARH II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare reactor	02/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	17:00	04-Aug-22	23:00	
28	RQ99668	OCC_197	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I-BHADLA (PG) CKT-2 @FATEHGARH II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare reactor	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	17:00	03-Aug-22	23:00	

29	RQ99846	OCC_197	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	30/Aug/2022	08:00	30/Aug/2022	18:00		PLANNED	Approved	30-Aug-22	08:00	30-Aug-22	18:00	
30	RQ99844	OCC_197	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	10/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Approved	10-Aug-22	08:00	10-Aug-22	18:00	
31	RQ99843	OCC_197	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00	
32	RQ99842	OCC_197	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	
33	RQ99841	OCC_197	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	
34	RQ99845	OCC_197	sldcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	12/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Approved	12-Aug-22	08:00	12-Aug-22	18:00	

35	RQ99854	OCC_197	cpcc1_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT- 1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	AMP work	02/Aug/2022	10:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	10:00	02-Aug-22	18:00	
36	RQ99835	OCC_197	slcup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 (UPPTCL) AND 765 KV AGRA FATEHBAD- GR.NOIDA_2(UPC) (UP) CKT-1 AT 765 KV GR.NOIDA_2(UPC) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	06/Aug/2022	08:00	06/Aug/2022	15:00		PLANNED	Approved	06-Aug-22	08:00	06-Aug-22	15:00	
37	RQ99829	OCC_197	slcup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 704 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Aug/2022	08:00	07/Aug/2022	18:00	This shutdown was approved in OCC-196 but not availed due to non- availability of material	PLANNED	Approved	01-Aug-22	08:00	07-Aug-22	18:00	
38	RQ99831	OCC_197	slcup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Aug/2022	08:00	07/Aug/2022	18:00	This shutdown was approved in OCC-196 but not availed due to non- availability of material	PLANNED	Approved	01-Aug-22	08:00	07-Aug-22	18:00	

39	RQ99691	OCC_197	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
40	RQ99694	OCC_197	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	C	For Preventive Inspection of ABB make CB and SAS Validation Work	03/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	06-Aug-22	18:00	
41	RQ99690	OCC_197	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	AMP work	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	
42	RQ99688	OCC_197	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	AMP work	01/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	02-Aug-22	18:00	
43	RQ99851	OCC_197	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP Works.	25/Aug/2022	08:30	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected					May avail after Punjab Paddy season.
44	RQ99820	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP works	24/Aug/2022	10:00	24/Aug/2022	18:00		PLANNED	Approved	24-Aug-22	10:00	24-Aug-22	18:00	ATC Curtailment of 400 MW
45	RQ99808	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	AMP works	20/Aug/2022	10:00	20/Aug/2022	18:00		PLANNED	Approved	20-Aug-22	10:00	20-Aug-22	18:00	
46	RQ99850	OCC_197	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP Works.	19/Aug/2022	08:30	19/Aug/2022	18:00	Kindly approve	PLANNED	Rejected					May avail after Punjab Paddy season.

47	RQ99807	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP works	13/Aug/2022	10:00	13/Aug/2022	18:00		PLANNED	Approved	13-Aug-22	10:00	13-Aug-22	18:00	
48	RQ99800	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	12/Aug/2022	10:00	12/Aug/2022	18:00		PLANNED	Approved	12-Aug-22	10:00	12-Aug-22	18:00	
49	RQ99641	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	TO TAKE ICT1 B-PHASE OUT AND SPARE ICT TO BE USED IN PLACE OF B-PHASE	03/Aug/2022	10:00	03/Aug/2022	14:00		PLANNED	Approved	03-Aug-22	16:00	03-Aug-22	23:00	
50	RQ99642	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	TO TAKE ICT2 R-PHASE IN SERVICE (SPARE ICT CURRENTLY BEING USED IN PLACE OF ICT2 R-PHASE	02/Aug/2022	10:00	02/Aug/2022	14:00		PLANNED	Approved	02-Aug-22	16:00	02-Aug-22	23:00	
51	RQ99646	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Aug/2022	16:00	03/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	17:00	03-Aug-22	23:00	May avail after 17:00 hrs.
52	RQ99804	OCC_197	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-3 AND ASSOCIATED BAY EQUIPMENTS	17/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Approved	17-Aug-22	08:00	18-Aug-22	18:00	
53	RQ99532	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For the Maintenance of Transformer Bank and Normalization of ICT as repaired transformer will charged at B phase in place of Spare ICT (For change over and after that 24 Hour on no load charging of transformer)	13/Aug/2022	08:00	14/Aug/2022	08:00		PLANNED	Approved	13-Aug-22	08:00	14-Aug-22	08:00	

54	RQ99623	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For charging of ICT-1 R- Phase unit. At present, Spare Phase unit is Charged as Y Phase. Work is delayed by M/s GE (OEM) so we can't avail June-2022 shutdown as approved in OCC-195	08/Aug/2022	09:00	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	18:00		
55	RQ99531	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and after that 24 Hour on no load charging of transformer)	06/Aug/2022	08:00	07/Aug/2022	08:00		PLANNED	Approved	06-Aug-22	08:00	07-Aug-22	08:00		
56	RQ100152	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Line Maintenance work	31/Aug/2022	09:00	31/Aug/2022	17:00	Annual Maintenance & Rectification	PLANNED	Rejected						May be taken after Peak Hydro Season
57	RQ100202	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrd
58	RQ100203	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. Non-auto mode is required on 400kv Nalagarh-Banala Ckt-I.	10/Aug/2022	07:00	22/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						May be taken after Peak Hydro Season

59	RQ100201	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	09/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
60	RQ100209	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indigrid
61	RQ100198	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP works & Protection testing.	31/Aug/2022	09:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						May be taken after Peak Hydro Season
62	RQ99601	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Aug/2022	14:00	25/Aug/2022	17:00		PLANNED	Approved	25-Aug-22	14:00	25-Aug-22	17:00		
63	RQ99599	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Aug/2022	09:00	25/Aug/2022	12:00		PLANNED	Approved	03-Aug-22	09:00	03-Aug-22	12:00	May be taken after 15 September	
64	RQ100180	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	For replacement of flashed disc insulator at Loc no 43 along with non-auto mode of 400kv Amritsar-Banala ckt-1.	24/Aug/2022	10:00	24/Aug/2022	16:00	Kindly approve	PLANNED	Rejected						May be taken after Peak Hydro Season
65	RQ99979	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	24/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Rejected						PG denied consent; Maint. may be done during opportunity Shutdown
66	RQ100197	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP works & Protection testing along with non-auto mode on 400kv Kishenpur-Samba ckt-2.	23/Aug/2022	09:00	23/Aug/2022	18:00	Kindly approve	PLANNED	Approved	23-Aug-22	09:00	23-Aug-22	18:00		

67	RQ100242	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for rectification of damaged X-arm at loc 288 which got damaged due to heavy snowfall in 2019 alongwith non auto of 400 KV Kishenpur-Wanpoh-4.	23/Aug/2022	09:00	27/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	09:00	27-Aug-22	18:00	subject to real time condition	
68	RQ100071	OCC_197	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	preventive mtc and testing of Bay equipments.	23/Aug/2022	09:00	24/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	09:00	24-Aug-22	18:00	Delhi consented subject to 400kV interconnector needs to closed .	
69	RQ100188	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For Line Bay AMP Works.	16/Aug/2022	10:00	16/Aug/2022	14:00	Kindly approve	PLANNED	Approved	16-Aug-22	10:00	16-Aug-22	14:00		
70	RQ100070	OCC_197	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	preventive mtc and testing of Bay equipments.	09/Aug/2022	09:00	10/Aug/2022	18:00		PLANNED	Approved	09-Aug-22	09:00	10-Aug-22	18:00	Delhi consented subject to 400kV interconnector needs to closed .	
71	RQ99763	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of R Phase Jumper of standard Isolator & Bay tightening.	06/Aug/2022	08:00	06/Aug/2022	17:00		PLANNED	Approved	06-Aug-22	08:00	06-Aug-22	17:00		
72	RQ99981	OCC_197	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Rejected						PG denied consent; Maint. may be done during opportunity Shutdown
73	RQ99752	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH-SONIPAT (PG) CKT-2	POWER GRID	D	FOR AMP WORKS	03/Aug/2022	10:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	10:00	03-Aug-22	18:00		
74	RQ100010	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	For TL AMP work & Rectification of shutdown nature defects	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00		

75	RQ100011	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Non-auto of 400KV Bhiwadi-Hisar Ckt-2 required during Shutdown of CKT-III.	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
76	RQ100014	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	C	SS-34 Bypassing work-commissioning	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	03-Aug-22	18:00	Subject to necessary CEA clearances/FTC clearance.
77	RQ100015	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	SS-34 Bypassing work-commissioning	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	03-Aug-22	18:00	Subject to necessary CEA clearances/FTc clearance.
78	RQ100225	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
79	RQ100226	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
80	RQ100151	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY.	PLANNED	Approved	01-Aug-22	07:00	12-Aug-22	19:00	
81	RQ100143	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY.	PLANNED	Approved	01-Aug-22	07:00	12-Aug-22	19:00	

82	RQ99614	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening and Maintenance work	30/Aug/2022	10:00	31/Aug/2022	17:00		PLANNED	Approved	30-Aug-22	10:00	31-Aug-22	17:00		
83	RQ99779	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For installation of wave trap and commissioning and testing of PLCC panel at 400KV Azamgarh-Sarnath Line. at 400kv S/S Azamgarh	29/Aug/2022	10:00	30/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
84	RQ99622	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	29/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
85	RQ99615	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening and Maintenance work	28/Aug/2022	10:00	29/Aug/2022	17:00		PLANNED	Approved	28-Aug-22	10:00	29-Aug-22	17:00		
86	RQ99618	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	For work of Installation of Counters for PLCC Cabinets of respective line.	25/Aug/2022	08:00	27/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	27-Aug-22	18:00		
87	RQ99617	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For work of Installation of Counters for PLCC Cabinets of respective line.	24/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Approved	24-Aug-22	08:00	26-Aug-22	18:00		
88	RQ99613	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening ,Nest removal and Other work	23/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	08:00	26-Aug-22	18:00		
89	RQ99620	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	21/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
90	RQ99616	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening, Nest removal and other work	19/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	19-Aug-22	08:00	22-Aug-22	18:00		

91	RQ99603	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	For erection of jack bus for additional 315MVA ICT	18/Aug/2022	10:00	21/Aug/2022	18:00		PLANNED	Rejected							deferred to next occ
92	RQ99759	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	1. Diversion / Height Raising for Ganga Expressway (UPEIDA) work". 2.For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	16/Aug/2022	08:00	31/Aug/2022	17:00		PLANNED	Approved	16-Aug-22	08:00	31-Aug-22	17:00		May be Given	
93	RQ99619	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	For commissioning & testing of DTPC at 400KV Azamgarh-Gorakhpur Line , Bay maintenance work	11/Aug/2022	10:00	11/Aug/2022	18:00		PLANNED	Approved	11-Aug-22	10:00	11-Aug-22	18:00			
94	RQ99605	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	General Maintenance work will be carried out of mentioned bay during this shutdown period.	08/Aug/2022	10:30	08/Aug/2022	18:00	There will be No supply interruption during this shutdown period. Load of 400kV S/S Greater Noida will be fed through 400kV Dadri line, 400 kv Nawada line and 400kV Gr. Noida(400)-Gr. Noida(765) Ckt-1st during this shutdown period.	PLANNED	Approved	08-Aug-22	10:30	08-Aug-22	18:00			

95	RQ99761	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	DIVERSION OF 400 KV D/C UNNAO-BAREILLY LINE DUE TO GANGA EXPRESSWAY (UPEIDA)	08/Aug/2022	09:00	14/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
96	RQ99762	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	DIVERSION OF 400 KV D/C UNNAO-BAREILLY LINE DUE TO GANGA EXPRESSWAY (UPEIDA)	08/Aug/2022	09:00	14/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
97	RQ99611	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	D	Preventive Maintenance and testing of the line bay.	07/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Approved	07-Aug-22	08:00	07-Aug-22	18:00		
98	RQ99610	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Preventive Maintenance and testing of the line bay.	06/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Approved	06-Aug-22	08:00	06-Aug-22	18:00		
99	RQ99609	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of the line and bay and testing of this bay.	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00		
100	RQ99608	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGAN J-ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of the line and bay and testing of this bay.	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00		
101	RQ99586	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	03/Aug/2022	09:00	03/Aug/2022	17:00		PLANNED	Approved	03-Aug-22	09:00	03-Aug-22	17:00		
102	RQ99621	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	03/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
103	RQ99607	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	lopping chopping & conductor repair and fixing missing vibration dampers	02/Aug/2022	08:00	06/Aug/2022	17:00		PLANNED	Approved	02-Aug-22	08:00	06-Aug-22	17:00		

104	RQ99606	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFARN AGAR(UP)- VISHNUPRAY AG(JP) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	01/Aug/2022	08:00	01/Aug/2022	17:00		PLANNED	Approved	01-Aug-22	08:00	01-Aug-22	17:00	
105	RQ99776	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(UP)- AGRA FATEHBAD(U P) (PG) CKT-2	POWER GRID,U PPTCL	D	Jumper Tightening and Maintenance work	27/Aug/2022	10:00	27/Aug/2022	17:00		PLANNED	Approved	27-Aug-22	10:00	27-Aug-22	17:00	
106	RQ99602	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)- LUCKNOW(U P) (PG) CKT-1	POWER GRID,U PPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	26/Aug/2022	14:00	26/Aug/2022	17:00		PLANNED	Approved	26-Aug-22	14:00	26-Aug-22	17:00	
107	RQ99600	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)- LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For routine bay maintenance work	24/Aug/2022	10:00	24/Aug/2022	18:00		PLANNED	Approved	24-Aug-22	10:00	24-Aug-22	18:00	
108	RQ99777	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)- AGRA FATEHBAD(U P) (PG) CKT-1	POWER GRID,U PPTCL	D	Jumper Tightening and Maintenance work	19/Aug/2022	10:00	19/Aug/2022	17:00		PLANNED	Approved	19-Aug-22	10:00	19-Aug-22	17:00	
109	RQ99584	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)- JEHTA_HARD OI ROAD (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	02/Aug/2022	09:00	02/Aug/2022	17:00		PLANNED	Approved	02-Aug-22	09:00	02-Aug-22	17:00	
110	RQ99585	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)- JEHTA_HARD OI ROAD (UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	01/Aug/2022	09:00	01/Aug/2022	17:00		PLANNED	Approved	01-Aug-22	09:00	01-Aug-22	17:00	
111	RQ99894	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPN L	D	Halfyearly maintenance of main and tie bay	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Approved	26-Aug-22	08:00	26-Aug-22	18:00	

112	RQ99889	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1	RRV PN L	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	25/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
113	RQ99885	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2	RRV PN L	C	AT Kawai end :- 1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments. At Anta end:- Half yearly maintenance work	23/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
114	RQ99883	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA- CHHABRA SCTPS (RS) CKT-2	RRV PN L	D	2 HALF YEARLY MAINTENANCE	22/Aug/2022	09:00	22/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	09:00	22-Aug-22	18:00		
115	RQ99884	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1	RRV PN L	D	Calibration of line metering CT's and Energy meters. at Kawai and 2 HALF YEARLY MAINTENANCE at Anta	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	22-Aug-22	18:00		
116	RQ99893	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI- AJMER (RS) CKT-1	RRV PN L	D	Halfyearly maintenance of main and tie bay	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	22-Aug-22	18:00		
117	RQ99944	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL- JODHPUR (RS) CKT-1	RRV PN L	D	Quarterly Maintenance	18/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Approved	18-Aug-22	08:00	18-Aug-22	18:00		
118	RQ99946	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL- RAMGARH (RS) CKT-2	RRV PN L	D	Quarterly Maintenance	17/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Approved	17-Aug-22	08:00	17-Aug-22	18:00		

119	RQ99943	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	16/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Approved	16-Aug-22	08:00	16-Aug-22	18:00	
120	RQ99964	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16/Aug/2022	06:00	24/Aug/2022	20:00		PLANNED	Approved	16-Aug-22	15:00	24-Aug-22	23:00	May be given on Daily basis after 15:00 Hrs
121	RQ99965	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPN L	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16/Aug/2022	06:00	24/Aug/2022	20:00		PLANNED	Approved	16-Aug-22	15:00	24-Aug-22	23:00	May be given on Daily basis after 15:00 Hrs
122	RQ99888	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPN L	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	15/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	15-Aug-22	08:00	22-Aug-22	18:00	Subject to Rajasthan consent
123	RQ99945	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	11/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Approved	11-Aug-22	08:00	12-Aug-22	18:00	
124	RQ99869	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPN L	D	2 HALF YEARLY MAINTENANCE	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00	
125	RQ99982	OCC_197	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	

126	RQ99968	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Maintenance at both end	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00		
127	RQ99976	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00		
128	RQ99967	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650)	01/Aug/2022	11:00	18/Aug/2022	16:00		PLANNED	Approved	01-Aug-22	11:00	18-Aug-22	16:00	Low voltage zone;Load management to be taken care by Rajsthan as radial connection from Hindaun/Suitable time to be discussed	
129	RQ100093	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	In order to switch off and isolate the 400 kv 50 MVar shunt reactor installed at 400 kv Jodhpur to Akal bay at 400 kv GSS, Jodhpur	01/Aug/2022	10:00	01/Aug/2022	13:00		PLANNED	Approved	01-Aug-22	10:00	01-Aug-22	13:00		
130	RQ99983	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Aug/2022	08:00	01/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	01-Aug-22	18:00		
131	RQ99966	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	C	Shutdown for Shifting and repairing of work of 400 kv S/C Bikaner-STPS Line. (Under deposit work of NHAI Supervision by RVPNL) by Kay CEE Energy & Infra Private Limited. (Request Letter enclosed with the mail)	01/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	16-Aug-22	18:00	May be given subject to all CEA clearances	
132	RQ100208	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						May be taken after Peak Hydro Season

133	RQ100205	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid
134	RQ100206	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						May be taken after Peak Hydro Season
135	RQ100204	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	20/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid
136	RQ100207	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid
137	RQ99931	OCC_197	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker	24/Aug/2022	09:00	25/Aug/2022	23:00		PLANNED	Approved	24-Aug-22	09:00	25-Aug-22	23:00	ATC Curtailment of 200-300 MW. Subjectd to WRPC Consent	
138	RQ99929	OCC_197	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	12/Aug/2022	09:00	12/Aug/2022	19:00		PLANNED	Approved	12-Aug-22	09:00	12-Aug-22	19:00	ATC Curtailment of 200-300 MW. Subjectd to WRPC Consent	
139	RQ99928	OCC_197	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	10/Aug/2022	09:00	10/Aug/2022	19:00		PLANNED	Approved					May club with Sr.No 137	
140	RQ99706	OCC_197	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay equipment testing & maintenance	02/Aug/2022	08:00	02/Aug/2022	18:00	Bay equipment testing & maintenance	PLANNED	Approved					May club with Sr.No 138	
141	RQ100236	OCC_197	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-1	PSTCL	D	To check Tan delta of CVTs	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	08:00	23-Aug-22	18:00		

142	RQ100235	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	To check Tan delta of CVTs	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	22-Aug-22	18:00	
143	RQ99937	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
144	RQ99938	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
145	RQ99934	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
146	RQ99932	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
147	RQ99939	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
148	RQ99935	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
149	RQ99936	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	
150	RQ99933	OCC_197	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00	

151	RQ99930	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker	22/Aug/2022	09:00	23/Aug/2022	23:00		PLANNED	Rejected							deferred to next occ
152	RQ99923	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	05/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Rejected							deferred to next occ
153	RQ99922	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	04/Aug/2022	09:00	04/Aug/2022	18:00		PLANNED	Rejected							deferred to next occ
154	RQ99927	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	03/Aug/2022	09:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	09:00	03-Aug-22	18:00			
155	RQ99926	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	02/Aug/2022	09:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	09:00	02-Aug-22	18:00			
156	RQ100078	OCC_197	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-2	DTL	C	preventive mtc and testing of Bay equipments.	16/Aug/2022	09:00	18/Aug/2022	18:00		PLANNED	Approved	16-Aug-22	09:00	18-Aug-22	18:00			Delhi consented subject to 400kV interconnector needs to closed .
157	RQ99925	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	16/Aug/2022	08:00	16/Aug/2022	17:00		PLANNED	Approved	16-Aug-22	08:00	16-Aug-22	17:00			
158	RQ99924	OCC_197	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	13/Aug/2022	09:00	13/Aug/2022	18:00		PLANNED	Approved	13-Aug-22	09:00	13-Aug-22	18:00			
159	RQ99785	OCC_197	slcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	for scheduled maintenance & lopping-chopping	12/Aug/2022	11:00	12/Aug/2022	16:00		PLANNED	Approved	12-Aug-22	11:00	12-Aug-22	16:00			

160	RQ99784	OCC_197	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	for scheduled maintenance & lopping-chopping	10/Aug/2022	14:00	10/Aug/2022	17:00		PLANNED	Approved	10-Aug-22	14:00	10-Aug-22	17:00		
161	RQ99910	OCC_197	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	AMP Work, LA,CVT,WT in associated bay	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	12-Aug-22	09:00	12-Aug-22	18:00		
162	RQ99906	OCC_197	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	AMP Work, LA,CVT,WT in associated bay	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	11-Aug-22	09:00	11-Aug-22	18:00		
163	RQ99880	OCC_197	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	AMP Work, LA,CVT,WT of associated Bay	05/Aug/2022	09:00	05/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	05-Aug-22	09:00	05-Aug-22	20:00		
164	RQ99849	OCC_197	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	04-Aug-22	09:00	04-Aug-22	18:00		
165	RQ99635	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,F BTL	D	For AMP Work	02/Aug/2022	19:00	02/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	02-Aug-22	23:00		
166	RQ99634	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,F BTL	D	For AMP Work	01/Aug/2022	19:00	01/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	01-Aug-22	23:00		
167	RQ99963	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Routine Maintenance	02/Aug/2022	18:00	02/Aug/2022	23:00		PLANNED	Rejected						PG denied consent; Maint. may be done during opportunity Shutdown
168	RQ100133	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakages of old wsi make ct of main bay 404	02/Aug/2022	08:00	02/Aug/2022	15:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	15:00		Subject to Delhi consent

169	RQ10013 2	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(P G)- MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,D TL	D	Attending oil leakages of old wsi make ct of main bay 404	01/Aug/2022	08:00	01/Aug/2022	15:00		PLANNED	Approved	01-Aug-22	08:00	01-Aug-22	15:00	Subject to Delhi consent
170	RQ99748	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(P G)- MAHARANIB AGH(PG) (DTL) CKT-1	POWER GRID,D TL	C	Connection of Exiting Bus Bar with new installedd Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	05-Aug-22	18:00	Subject to Delhi consent
171	RQ10014 2	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2	APCPL	D	OPGW cable replacement for two spans under Reliable Communication package (Auto Reclose off) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY	PLANNED	Approved	01-Aug-22	07:00	12-Aug-22	19:00	
172	RQ10014 1	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-1	APCPL	D	OPGW cable replacement for two spans under Reliable Communication package (Auto Reclose off) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY	PLANNED	Approved	01-Aug-22	07:00	12-Aug-22	19:00	
173	RQ99793	OCC_197	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	27/Aug/2022	08:00	27/Aug/2022	17:00		PLANNED	Approved	27-Aug-22	08:00	27-Aug-22	17:00	
174	RQ99792	OCC_197	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	25/Aug/2022	08:00	25/Aug/2022	17:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	17:00	

175	RQ99591	OCC_197	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type	22/Aug/2022	09:00	30/Aug/2022	18:00	Shutdown also includes shutdown of 400 KV Bus Coupler Bay	PLANNED	Approved	22-Aug-22	09:00	30-Aug-22	18:00		
176	RQ99593	OCC_197	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400KV bus-B for extension of bus	17/Aug/2022	11:00	17/Aug/2022	15:00		PLANNED	Approved	17-Aug-22	11:00	17-Aug-22	15:00		
177	RQ99592	OCC_197	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400KV bus-A for extension of bus	17/Aug/2022	07:00	17/Aug/2022	11:00		PLANNED	Approved	17-Aug-22	07:00	17-Aug-22	11:00		
178	RQ99596	OCC_197	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-2	10/Aug/2022	06:30	10/Aug/2022	18:00		PLANNED	Approved	10-Aug-22	06:30	10-Aug-22	18:00		
179	RQ99753	OCC_197	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Aug/2022	09:00	08/Aug/2022	14:00		PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	14:00		
180	RQ99595	OCC_197	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-1	08/Aug/2022	06:30	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	06:30	08-Aug-22	18:00		
181	RQ99597	OCC_197	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	Bus strengthening and general maintenance	04/Aug/2022	09:00	06/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	09:00	06-Aug-22	18:00		
182	RQ99754	OCC_197	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentograph isolator of Sarnath Circuit -(L-3) & Generator-3	01/Aug/2022	08:00	02/Aug/2022	22:00	Bus-I will be put on shutdown after shifting the loads on Bus-II. whereas sarnath circuit-(L-3) will remain in service through transfer breaker. During this shutdown all elements of switchyard is in service except BUS-I	PLANNED	Rejected						deferred to next occ

183	RQ99962	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	25/Aug/2022	07:00	25/Aug/2022	13:00		PLANNED	Approved	25-Aug-22	07:00	25-Aug-22	13:00		
184	RQ99961	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	08:00	23-Aug-22	18:00		
185	RQ99960	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	22-Aug-22	18:00		
186	RQ99948	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	18/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Approved	18-Aug-22	08:00	18-Aug-22	18:00		
187	RQ99947	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	16/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Approved	16-Aug-22	08:00	16-Aug-22	18:00		
188	RQ100100	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00		
189	RQ99594	OCC_197	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	General Maintenance work will be carried out during of 400kV Main bus 2nd during this shutdown period.	14/Aug/2022	10:00	14/Aug/2022	15:00	There will be No supply interruption during this shutdown period. Load of 400kV Main Bus 2nd will be fed through 400kV Main Bus 1st during this shutdown period.	PLANNED	Approved	14-Aug-22	10:00	14-Aug-22	15:00		
190	RQ99887	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 2 connecting isolators.	12/Aug/2022	08:00	13/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
191	RQ99886	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	08/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Rejected						deferred to next occ
192	RQ99822	OCC_197	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	Bay extension works - Stability Test and Final Bus Integration	06/Aug/2022	10:00	09/Aug/2022	18:00		PLANNED	Approved	06-Aug-22	10:00	09-Aug-22	18:00		

193	RQ100145	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bus 1 sectionaliser commissioning related works Works by Amaraja	03/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Approved	03-Aug-22	17:00	04-Aug-22	23:00		
194	RQ100062	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)	POWER GRID	D	For AMP Work	03/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	04-Aug-22	18:00		
195	RQ100065	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works by TATA	02/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	17:00	02-Aug-22	23:00		
196	RQ100064	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works by TATA	01/Aug/2022	17:00	01/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	17:00	01-Aug-22	23:00		
197	RQ99821	OCC_197	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	Bay extension works - Stability Test and Final Bus Integration	01/Aug/2022	10:00	04/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	10:00	04-Aug-22	18:00		
198	RQ100057	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	C	GIS Bay Extension Work(Shutdown requested by KEC for Bus Stability Test and Jumpering work)	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	03-Aug-22	18:00		
199	RQ100041	OCC_197	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	For interconnection work of BUSES with upcoming bays	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Rejected						May be taken after September
200	RQ100059	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIB AGH(PG)	POWER GRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	03-Aug-22	18:00	Subject to Delhi consent	
201	RQ99956	OCC_197	slcdcs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPN L	D	Quarterly Maintenance	26/Aug/2022	07:00	26/Aug/2022	13:00		PLANNED	Approved	26-Aug-22	07:00	26-Aug-22	13:00		

202	RQ99957	OCC_197	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance	25/Aug/2022	07:00	25/Aug/2022	13:00		PLANNED	Approved	25-Aug-22	07:00	25-Aug-22	13:00	
203	RQ100095	OCC_197	sldcrs_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AKAL-JODHPUR (RS) CKT-1 @JODHPUR(RS)	RRVPNL	C	Requires to be swtiched off immediately due to internal inspection to be carried out by the firm. The DGA analysis of the said reactor shows that there is a tremendous increase in the amount of fault gases like CO2, CO, acetyline, methane etc. which requires proper internal inspection of the same	01/Aug/2022	08:00	30/Sep/2022	18:00		PLANNED	Rejected					Already availed
204	RQ99553	OCC_197	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	FOR PAINTING OF 63 MVAR BUS REACTOR	22/Aug/2022	08:00	27/Aug/2022	19:00		PLANNED	Approved	22-Aug-22	08:00	27-Aug-22	19:00	
205	RQ99554	OCC_197	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	For erection of jack bus for additional 315MVA ICT	17/Aug/2022	10:00	21/Aug/2022	18:00		PLANNED	Approved	17-Aug-22	10:00	21-Aug-22	18:00	
206	RQ99598	OCC_197	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	preventive maintenance	17/Aug/2022	08:30	17/Aug/2022	17:30		PLANNED	Approved	17-Aug-22	08:30	17-Aug-22	17:30	
207	RQ99552	OCC_197	stuup_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	For work of Installation, Testing & Commissioning of Nitrogen Injection Fire Protection System for 125 MVAR Reactor at 400 KV S/S Banda	09/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Approved	09-Aug-22	08:00	10-Aug-22	18:00	

208	RQ99786	OCC_197	sldcuk_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	09/Aug/2022	10:00	09/Aug/2022	13:00		PLANNED	Approved	09-Aug-22	10:00	09-Aug-22	13:00	
209	RQ99941	OCC_197	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPL	D	Quarterly Maintenance	09/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Approved	09-Aug-22	08:00	09-Aug-22	18:00	
210	RQ99942	OCC_197	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPL	D	Quarterly Maintenance	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	08:00	08-Aug-22	18:00	
211	RQ99988	OCC_197	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPL	D	Routine Maintenance	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00	
212	RQ99989	OCC_197	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPL	D	Routine Maintenance	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	
213	RQ99990	OCC_197	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPL	D	Quarterly/Half yearly Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	
214	RQ99993	OCC_197	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPL	C	Annual maintenance of Reactor,Bay equipments & Relay testing	04/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	06-Aug-22	18:00	
215	RQ99991	OCC_197	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPL	D	Quarterly/Half yearly Maintenance work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
216	RQ99992	OCC_197	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS)	RRVPL	C	Annual maintenance of Reactor,Bay equipments & Relay testing	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	03-Aug-22	18:00	

217	RQ99882	OCC_197	indigrid_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	20:00	
218	RQ99881	OCC_197	indigrid_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	20:00	
219	RQ99950	OCC_197	slchr_sd	BAY	405 TIE BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AND FUTURE AT DAULATABAD (HV)	HVPNL	D	To attend the spring charging problem in line breaker	27/Aug/2022	14:00	27/Aug/2022	19:00	402 TIE bay belongs to ICT-2 & Dhanoda-B/Bad ckt-1	PLANNED	Approved	27-Aug-22	14:00	27-Aug-22	19:00	
220	RQ99949	OCC_197	slchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker	26/Aug/2022	08:00	26/Aug/2022	13:00	404 bay belongs to Neermrana-Dhanoda ckt-1	PLANNED	Approved	26-Aug-22	08:00	26-Aug-22	13:00	
221	RQ99951	OCC_197	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(J HKT) AT 400 KV DEEPALPUR(J HKT) (HVPNL)	HVPNL	D	To carry out the replacement work of brunt B phase PG clamp	17/Aug/2022	09:00	17/Aug/2022	18:00		PLANNED	Approved	17-Aug-22	09:00	17-Aug-22	18:00	
222	RQ99914	OCC_197	indigrid_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWER GRID	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Approved	26-Aug-22	08:00	01-Sep-22	00:00	

223	RQ99915	OCC_197	indigrd_sd	BAY	405 TIE BAY - 400KV PATRAN(PATR)- KAITHAL(PG) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWER GRID	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Approved	26-Aug-22	08:00	01-Sep-22	00:00	
224	RQ10019	OCC_197	cpcc2_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG) AND 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)	POWER GRID	C	For replacement of Pole to Pole wiring conduit of Circuit Breaker.	08/Aug/2022	09:00	09/Aug/2022	18:00	Kindly approve	PLANNED	Approved	08-Aug-22	09:00	09-Aug-22	18:00	
225	RQ10020	OCC_197	cpcc2_sd	BAY	405 TIE BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	C	For replacement of Pole to Pole wiring conduit of Circuit Breaker.	03/Aug/2022	09:00	04/Aug/2022	18:00	Kindly approve	PLANNED	Approved	03-Aug-22	09:00	04-Aug-22	18:00	
226	RQ10009	OCC_197	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	For Bay AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
227	RQ10016	OCC_197	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	05-Aug-22	18:00	
228	RQ10013	OCC_197	cpcc1_sd	BAY	413FLTR2 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF2 (POWERGRID)	POWER GRID	C	For CB overhauling work	01/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	07-Aug-22	18:00	

229	RQ100114	OCC_197	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	For testing and Fine Tuning of CSD	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	03-Aug-22	18:00	
230	RQ99780	OCC_197	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	23/Aug/2022	08:00	23/Aug/2022	13:00		PLANNED	Approved	23-Aug-22	08:00	23-Aug-22	13:00	
231	RQ99732	OCC_197	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	20/Aug/2022	08:00	20/Aug/2022	13:00		PLANNED	Approved	20-Aug-22	08:00	20-Aug-22	13:00	
232	RQ99714	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17/Aug/2022	08:00	17/Aug/2022	13:00		PLANNED	Approved	17-Aug-22	08:00	17-Aug-22	13:00	
233	RQ99778	OCC_197	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	15/Aug/2022	08:00	20/Aug/2022	18:00		PLANNED	Approved	15-Aug-22	08:00	20-Aug-22	18:00	

234	RQ99746	OCC_197	stuup_sd	BAY	410 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2022	14:00	09/Aug/2022	18:00		PLANNED	Approved	09-Aug-22	14:00	09-Aug-22	18:00	
235	RQ99744	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-1 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2022	09:00	09/Aug/2022	13:00		PLANNED	Approved	09-Aug-22	09:00	09-Aug-22	13:00	
236	RQ99733	OCC_197	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08/Aug/2022	14:00	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	14:00	08-Aug-22	18:00	
237	RQ99817	OCC_197	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	08/Aug/2022	09:00	08/Aug/2022	13:00		PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	13:00	
238	RQ99826	OCC_197	sldcup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	C	For Busbar stability test	08/Aug/2022	09:00	08/Aug/2022	14:00		PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	14:00	
239	RQ99757	OCC_197	stuup_sd	BAY	416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL)	UPPTCL	D	Attending heating at 29A Isolator and tightening of bay	06/Aug/2022	09:00	06/Aug/2022	17:00	the line will remain charged through TBC Bay and there will be no interruption in power flow to the line.	PLANNED	Approved	06-Aug-22	09:00	06-Aug-22	17:00	

240	RQ99758	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	Attending heating at 29A Isolator and tightening of bay	05/Aug/2022	09:00	05/Aug/2022	16:00	the line will remain charged through TBC Bay and there will be no interruption in power flow to the line.	PLANNED	Approved	05-Aug-22	09:00	05-Aug-22	16:00	
241	RQ99612	OCC_197	sldcup_sd	BAY	405 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MORADABAD (UP)	UPPTCL	C	Attandeing SF6 Gas leakage and overhauling of Main breaker	04/Aug/2022	10:00	05/Aug/2022	18:00	500 MVA ICT 2 shall remain in service via tie bay	PLANNED	Approved	04-Aug-22	10:00	05-Aug-22	18:00	
242	RQ99825	OCC_197	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	04/Aug/2022	08:30	04/Aug/2022	17:30		PLANNED	Approved	04-Aug-22	08:30	04-Aug-22	17:30	
243	RQ99892	OCC_197	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	20/Aug/2022	08:00	20/Aug/2022	18:00		PLANNED	Approved	20-Aug-22	08:00	20-Aug-22	18:00	
244	RQ99818	OCC_197	singrauli_sd	BAY	413 BUS SECTIONALIZE R BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	BREAKER R&M ,SAS INTEGRATION	15/Aug/2022	08:00	22/Aug/2022	18:00	BAY WILL BE UNDER SHUTDOWN	PLANNED	Approved	15-Aug-22	08:00	22-Aug-22	18:00	

245	RQ99704	OCC_197	ntpcos_sd	BAY	404 MAIN BAY - 400KV/220KV UNCHAHAH(N TB)-ICT-1 AT UNCHAHAH(N TB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	03-Aug-22	18:00	
246	RQ99528	OCC_197	ntpcos_sd	BAY	404 MAIN BAY - 400KV/220KV UNCHAHAH(N TB)-ICT-1 AT UNCHAHAH(N TB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	03-Aug-22	18:00	
247	RQ99703	OCC_197	ntpcos_sd	BAY	405 TIE BAY - 400KV UNCHAHAH(N TB) B/R 1 AND 400KV/220KV UNCHAHAH(N TB)-ICT-1 AT UNCHAHAH(N TB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	03-Aug-22	18:00	
248	RQ99890	OCC_197	sldcrcs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	17/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Approved	17-Aug-22	08:00	17-Aug-22	18:00	
249	RQ99909	OCC_197	indigrd_sd	BAY	408 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	12-Aug-22	09:00	12-Aug-22	18:00	

250	RQ99908	OCC_197	indigrid_sd	BAY	407 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AT NRSS XXIX XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	12-Aug-22	09:00	12-Aug-22	18:00	
251	RQ99903	OCC_197	indigrid_sd	BAY	410 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AT NRSS XXIX XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	11-Aug-22	09:00	11-Aug-22	18:00	
252	RQ99904	OCC_197	indigrid_sd	BAY	411 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	11-Aug-22	09:00	11-Aug-22	18:00	
253	RQ99898	OCC_197	indigrid_sd	BAY	415 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	18:00	
254	RQ99895	OCC_197	indigrid_sd	BAY	414 TIE BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX) AND FUTURE AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	18:00	

255	RQ99878	OCC_197	indigrid_sd	BAY	412 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 (NRSS XXIX) AT WAGOORA(PG XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	05/Aug/2022	09:00	05/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	05-Aug-22	09:00	05-Aug-22	18:00	
256	RQ99879	OCC_197	indigrid_sd	BAY	411 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	05/Aug/2022	09:00	05/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	05-Aug-22	09:00	05-Aug-22	20:00	
257	RQ99848	OCC_197	indigrid_sd	BAY	408 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	04-Aug-22	09:00	04-Aug-22	18:00	
258	RQ99847	OCC_197	indigrid_sd	BAY	409 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 (NRSS XXIX) AT WAGOORA(PG XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Approved	04-Aug-22	09:00	04-Aug-22	18:00	

259	RQ99766	OCC_197	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	08:00	08-Aug-22	18:00	
260	RQ99765	OCC_197	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	08:00	08-Aug-22	18:00	
261	RQ100177	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	For ICT and Bay AMP works.	31/Aug/2022	10:00	31/Aug/2022	17:00	Kindly approve	PLANNED	Rejected					May be taken after Peak Hydro Season
262	RQ100176	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	For ICT and Bay AMP works.	29/Aug/2022	10:00	29/Aug/2022	17:00	Kindly approve	PLANNED	Rejected					May be taken after Peak Hydro Season
263	RQ99994	OCC_197	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	MP Works. (W2.W8.T2 ICT 2 Bay CT)	25/Aug/2022	10:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	10:00	25-Aug-22	18:00	
264	RQ99799	OCC_197	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	04/Aug/2022	10:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	10:00	04-Aug-22	18:00	
265	RQ100030	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIB AGH(PG)	POWER GRID	D	AMP work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	Subject to Delhi consent
266	RQ100026	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWER GRID	D	AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
267	RQ100107	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For 220KV side CB overhauling work.	03/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	05-Aug-22	18:00	

268	RQ100022	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	D	For Bushing Tan-Delta as per revised frequency for Ds1 category and 5 yearly AMP as per latest AM Norms	02/Aug/2022	08:00	02/Aug/2022	20:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	20:00	
269	RQ100025	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR (PG)	POWER GRID	D	AMP and Relay testing work.	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	
270	RQ100035	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWER GRID	D	For attending hotspot on 401-02 89B B ph isolator towards ICT dropper	01/Aug/2022	10:00	01/Aug/2022	14:00		PLANNED	Approved	01-Aug-22	10:00	01-Aug-22	14:00	
271	RQ100179	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWER GRID	D	For AMP Works.	01/Aug/2022	08:00	01/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	08:00	01-Aug-22	18:00	
272	RQ99969	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPN L	D	Maintenance work	30/Aug/2022	08:00	30/Aug/2022	18:00		PLANNED	Approved	30-Aug-22	08:00	30-Aug-22	18:00	
273	RQ99972	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPN L	D	Maintenance work	29/Aug/2022	08:00	29/Aug/2022	18:00		PLANNED	Approved	29-Aug-22	08:00	29-Aug-22	18:00	
274	RQ99973	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPN L	D	Maintenance work	29/Aug/2022	08:00	29/Aug/2022	18:00		PLANNED	Approved	29-Aug-22	08:00	29-Aug-22	18:00	
275	RQ99971	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPN L	D	Maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00	
276	RQ99897	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPN L	D	HALF YEARLY MAINTENANCE	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00	
277	RQ99896	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPN L	D	HALF YEARLY MAINTENANCE	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	08:00	23-Aug-22	18:00	
278	RQ99900	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00	
279	RQ99899	OCC_197	sldcrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	

280	RQ99970	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPL	D	Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	
281	RQ99974	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPL	D	Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	08:00	04-Aug-22	18:00	
282	RQ99902	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPL	D	Quarterly Maintenance	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
283	RQ99901	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPL	D	Quarterly Maintenance	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	
284	RQ99565	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	28/Aug/2022	10:00	28/Aug/2022	18:00		PLANNED	Approved	28-Aug-22	10:00	28-Aug-22	18:00	
285	RQ99560	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Aug/2022	14:00	27/Aug/2022	17:00		PLANNED	Approved	27-Aug-22	14:00	27-Aug-22	17:00	
286	RQ99561	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Aug/2022	09:00	27/Aug/2022	12:00		PLANNED	Approved	27-Aug-22	09:00	27-Aug-22	12:00	

287	RQ99579	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	General Maintenance work will be carried out of maintained ICT bays during this shutdown period.	26/Aug/2022	10:00	26/Aug/2022	15:00	There will be No supply interruption during this shutdown period. Load of 400kV S/S Greater Noida will be fed through 2x500 MVA ICT-5th & 6th and 1x315MVA ICT 1st during this shutdown period.	PLANNED	Approved	26-Aug-22	10:00	26-Aug-22	15:00	
288	RQ99550	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	Painting and routine testing & maintenance work	23/Aug/2022	09:00	25/Aug/2022	18:00		PLANNED	Approved	23-Aug-22	09:00	25-Aug-22	18:00	
289	RQ99562	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	attending oil leakages	22/Aug/2022	08:30	25/Aug/2022	17:30		PLANNED	Approved	22-Aug-22	08:30	25-Aug-22	17:30	
290	RQ99566	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	General Maintenance work will be carried out during of maintained ICT bays this shutdown period.	21/Aug/2022	10:00	21/Aug/2022	15:00		PLANNED	Approved	21-Aug-22	10:00	21-Aug-22	15:00	
291	RQ99572	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	General maintenance and tightening of Bay	17/Aug/2022	09:00	17/Aug/2022	18:00	There will be no power flow through the ICT during the shutdown period.	PLANNED	Approved	17-Aug-22	09:00	17-Aug-22	18:00	

292	RQ99755	OCC_197	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For overhauling of this ICT.	16/Aug/2022	08:00	10/Sep/2022	18:00	"400/132/33 KV ICT-3 of ATPS will remain under shut - down on continuous basis to attend leakage of oil as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred	PLANNED	Approved	16-Aug-22	08:00	10-Sep-22	18:00	
293	RQ99570	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus - 1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	13/Aug/2022	06:30	13/Aug/2022	17:00		PLANNED	Approved	13-Aug-22	06:30	13-Aug-22	17:00	

294	RQ99551	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus - 1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	13/Aug/2022	06:30	13/Aug/2022	17:00		PLANNED	Approved	13-Aug-22	06:30	13-Aug-22	17:00	
295	RQ99547	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	12/Aug/2022	10:00	12/Aug/2022	18:00		PLANNED	Approved	12-Aug-22	10:00	12-Aug-22	18:00	
296	RQ99548	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	10/Aug/2022	10:00	10/Aug/2022	18:00		PLANNED	Approved	10-Aug-22	10:00	10-Aug-22	18:00	
297	RQ99567	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Replacement of LV side Y Phase Isolator Clamp.	08/Aug/2022	08:00	08/Aug/2022	14:00		PLANNED	Approved	08-Aug-22	08:00	08-Aug-22	14:00	
298	RQ99568	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Retrofitting of REF relay	05/Aug/2022	10:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	10:00	05-Aug-22	18:00	
299	RQ99573	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	There will be no power flow through the ICT during the shut down period.	04/Aug/2022	09:00	04/Aug/2022	16:00	There will be no power flow through the ICT during the shut down period.	PLANNED	Approved	04-Aug-22	09:00	04-Aug-22	16:00	
300	RQ99569	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Retrofitting of REF relay	03/Aug/2022	10:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	10:00	03-Aug-22	18:00	
301	RQ99549	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	Painting and routine testing & maintenance work	03/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	09:00	05-Aug-22	18:00	
302	RQ99564	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	02/Aug/2022	08:30	02/Aug/2022	17:30		PLANNED	Approved	02-Aug-22	08:30	02-Aug-22	17:30	

303	RQ99563	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	01/Aug/2022	08:30	01/Aug/2022	17:30		PLANNED	Approved	01-Aug-22	08:30	01-Aug-22	17:30		
304	RQ99916	OCC_197	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATRAN)	PATRAN	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Rejected						deferred to next occ
305	RQ99790	OCC_197	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	10/Aug/2022	10:00	10/Aug/2022	13:00		PLANNED	Approved	10-Aug-22	10:00	10-Aug-22	13:00		
306	RQ99789	OCC_197	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	09/Aug/2022	14:00	09/Aug/2022	17:00		PLANNED	Approved	09-Aug-22	14:00	09-Aug-22	17:00		
307	RQ99921	OCC_197	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	09/Aug/2022	09:00	09/Aug/2022	19:00		PLANNED	Approved	09-Aug-22	09:00	09-Aug-22	19:00		
308	RQ99920	OCC_197	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	08/Aug/2022	09:00	08/Aug/2022	19:00		PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	19:00		
309	RQ99919	OCC_197	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	06/Aug/2022	09:00	06/Aug/2022	19:00		PLANNED	Approved	06-Aug-22	09:00	06-Aug-22	19:00		
310	RQ99865	OCC_197	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	Annual maintenance	04/Aug/2022	09:00	04/Aug/2022	17:00		PLANNED	Approved	04-Aug-22	09:00	04-Aug-22	17:00		
311	RQ99701	OCC_197	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 4 AT UNCHAHAR(NT)	NTPC	C	Protection panel replacement (electromechanical to neumerical)	29/Aug/2022	08:00	07/Sep/2022	18:00		PLANNED	Approved	29-Aug-22	08:00	07-Sep-22	18:00	subject to no Auxiliary supply will not be affected	
312	RQ99700	OCC_197	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 3 AT UNCHAHAR(NT)	NTPC	C	protection panel replacement (from electromechanical to neumerical relay)	18/Aug/2022	08:00	28/Aug/2022	18:00		PLANNED	Approved	18-Aug-22	08:00	28-Aug-22	18:00	subject to no Auxiliary supply will not be affected	
313	RQ99806	OCC_197	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	AMP works	26/Aug/2022	10:00	26/Aug/2022	18:00		PLANNED	Approved	26-Aug-22	10:00	26-Aug-22	18:00	Subject to UK consent	

314	RQ99805	OCC_197	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	AMP works	25/Aug/2022	10:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	10:00	25-Aug-22	18:00	Subject to UK consent
315	RQ100174	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 22 & 23 of 220kV D/C Abdullapur-Railway ckt-1&2.	31/Aug/2022	10:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	31-Aug-22	10:00	31-Aug-22	18:00	Subject to Haryana/Railway DCrtp consent
316	RQ100175	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 22 & 23 of 220kV D/C Abdullapur-Railway ckt-1&2.	31/Aug/2022	10:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	31-Aug-22	10:00	31-Aug-22	18:00	Subject to Haryana/Railway DCrtp consent
317	RQ100172	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 86 & 87 of 220kV D/C DCRTTP-Abdullapur Transmission line (one circuit LILO at Rampur).	29/Aug/2022	10:00	29/Aug/2022	18:00	Kindly approve	PLANNED	Approved	29-Aug-22	10:00	29-Aug-22	18:00	Subject to Haryana/Railway DCrtp consent
318	RQ100173	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- DCRTTPYAM UNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 86 & 87 of 220kV D/C DCRTTP-Abdullapur Transmission line (one circuit LILO at Rampur).	29/Aug/2022	10:00	29/Aug/2022	18:00	Kindly approve	PLANNED	Approved	29-Aug-22	10:00	29-Aug-22	18:00	Subject to Haryana/Railway DCrtp consent
319	RQ99912	OCC_197	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-BADSHAHPUR (HV) (HVPNL) CKT-2	HVPNL	D	AMP works in Bay	16/Aug/2022	08:00	16/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	16-Aug-22	08:00	16-Aug-22	20:00	

320	RQ99911	OCC_197	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-BADSHAHPUR (HV) (HVPNL) CKT-1	HVPNL	D	AMP Work in Bay	15/Aug/2022	08:00	15/Aug/2022	20:00	Annual Maintenance	PLANNED	Approved	15-Aug-22	08:00	15-Aug-22	20:00	
321	RQ100230	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP) - PINJORE(HV) (HV) CKT-1	HVPNL	D	Shutdown required for OPGW installation works at peak bend tower section.	10/Aug/2022	07:00	12/Aug/2022	18:00	Kindly approve	PLANNED	Approved	10-Aug-22	07:00	12-Aug-22	18:00	Subject to Haryana/HP consent
322	RQ100234	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP) - PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
323	RQ100227	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
324	RQ100228	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
325	RQ99985	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	29/Aug/2022	09:00	29/Aug/2022	14:00		PLANNED	Rejected					PG denied consent; Maint. may be done during opportunity Shutdown
326	RQ100178	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	For AMP Works.	26/Aug/2022	09:30	26/Aug/2022	17:30	Kindly approve	PLANNED	Rejected					NHPC denied consent
327	RQ99980	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	26/Aug/2022	09:00	26/Aug/2022	15:00		PLANNED	Rejected					PG denied consent; Maint. may be done during opportunity Shutdown
328	RQ99984	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	26/Aug/2022	09:00	26/Aug/2022	15:00		PLANNED	Approved	26-Aug-22	09:00	26-Aug-22	15:00	

329	RQ99978	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00		
330	RQ100195	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	AMP and Tightening of loose Jumper Bolt/Nut, Vibration damper, etc	18/Aug/2022	09:00	18/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						deferred to next occ
331	RQ100194	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP and Tightening of loose Jumper Bolt/Nut, Vibration damper, etc	16/Aug/2022	09:00	16/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						deferred to next occ
332	RQ99702	OCC_197	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-4	POWER GRID	C	bay equipment testing	16/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Approved	16-Aug-22	08:00	17-Aug-22	18:00		
333	RQ99986	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	C	For dismental of old 220KV Circuit Breaker. Dismental of old foundation & construction of new foundation by civil wing. Erection & commissioning work of new 245KV CGL make Circuit Breaker in the 220KV PGCIL-BASSI-II bay vide WBS element No./REPL/ BP.21.19	12/Aug/2022	08:00	28/Aug/2022	18:00		PLANNED	Approved	12-Aug-22	08:00	28-Aug-22	18:00		
334	RQ100191	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	For AMP Works along with non-auto mode on 220kV Jalandhar-Nehrian ckt-1.	10/Aug/2022	10:00	10/Aug/2022	14:00	Kindly approve	PLANNED	Approved	10-Aug-22	10:00	10-Aug-22	14:00		
335	RQ100192	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	For Permanent Restoration work at location No. 131	10/Aug/2022	09:00	11/Aug/2022	15:00	Kindly approve	PLANNED	Rejected						deferred to next occ

336	RQ100193	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	For Permanent Restoration work at location No. 131	10/Aug/2022	09:00	11/Aug/2022	15:00	Kindly approve	PLANNED	Rejected							deferred to next occ
337	RQ100196	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	AMP, Protection testing and attending hot spot in Line isolator.	08/Aug/2022	09:00	08/Aug/2022	18:00	Kindly approve	PLANNED	Approved	08-Aug-22	09:00	08-Aug-22	18:00		subject to JK/NHPC consent	
338	RQ99636	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	FOR DISC INSERTION IN POLYMER INSULATOR	03/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	05-Aug-22	18:00			
339	RQ99546	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance work	26/Aug/2022	10:00	26/Aug/2022	18:00		PLANNED	Approved	26-Aug-22	10:00	26-Aug-22	18:00			
340	RQ99559	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	08/Aug/2022	09:00	09/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	09:00	09-Aug-22	18:00			
341	RQ99544	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	For routine line maintenance	07/Aug/2022	10:00	08/Aug/2022	18:00		PLANNED	Approved	07-Aug-22	10:00	08-Aug-22	18:00			
342	RQ99589	OCC_197	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	protection relays testing job	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Approved	05-Aug-22	08:00	05-Aug-22	18:00			
343	RQ99545	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	04/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	09:00	05-Aug-22	18:00			
344	RQ99558	OCC_197	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	03/Aug/2022	09:00	07/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	09:00	07-Aug-22	18:00			

345	RQ99588	OCC_197	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	protection relays testing job	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
346	RQ99587	OCC_197	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Protection relays testing	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Approved	02-Aug-22	08:00	02-Aug-22	18:00	
347	RQ100171	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 16 & 17 of 220KV S/C Jagadhari-Kurukshetra BBMB line.	26/Aug/2022	10:00	26/Aug/2022	18:00	Kindly approve	PLANNED	Approved	26-Aug-22	10:00	26-Aug-22	18:00	
348	RQ100167	OCC_197	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For stringing (by POWERGRID) of 220KV line from 400/220 KV POWERGRID S/stn Abdullapur to Jagadhari DFCCIL S/stn crossing over 220 KV Jagadhari-Kurukshetra (BBMB) at T. No. 16 and 17.	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Approved	26-Aug-22	08:00	26-Aug-22	18:00	
349	RQ99953	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00	
350	RQ99955	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of Main bus isloator at 220KV GSS BBMB Dadri	22/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	22-Aug-22	08:00	25-Aug-22	18:00	
351	RQ100137	OCC_197	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	उपकेन्द्र के स्वचालित हेतु	16/Aug/2022	08:00	21/Aug/2022	18:00		PLANNED	Approved	16-Aug-22	08:00	21-Aug-22	18:00	

352	RQ99954	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Approved	03-Aug-22	08:00	03-Aug-22	18:00	
353	RQ10020	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
354	RQ10021	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
355	RQ99977	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	For line maintenance work	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Approved	26-Aug-22	08:00	26-Aug-22	18:00	
356	RQ99975	OCC_197	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For bay and line maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Approved	25-Aug-22	08:00	25-Aug-22	18:00	
357	RQ99783	OCC_197	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled maintenance & lopping-chopping	08/Aug/2022	14:00	08/Aug/2022	17:00		PLANNED	Approved	08-Aug-22	14:00	08-Aug-22	17:00	
358	RQ99782	OCC_197	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled maintenance & lopping-chopping	08/Aug/2022	10:00	08/Aug/2022	13:00		PLANNED	Approved	08-Aug-22	10:00	08-Aug-22	13:00	
359	RQ99760	OCC_197	stuuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For routine line maintenance	04/Aug/2022	10:00	05/Aug/2022	18:00		PLANNED	Approved	04-Aug-22	10:00	05-Aug-22	18:00	

360	RQ99632	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1	SAURYA URJA	D	For AMP Work	03/Aug/2022	19:00	03/Aug/2022	23:00		PLANNED	Approved	03-Aug-22	19:00	03-Aug-22	23:00	
361	RQ100162	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
362	RQ100159	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
363	RQ100165	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
364	RQ100006	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken sfter 1900 Hrs
365	RQ100164	OCC_197	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken sfter 1900 Hrs

366	RQ100005	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJOL PSS HB_FGRAH_P G (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken sfter 1900 Hrs
367	RQ100163	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-RENEW SUNWAVE (RSWPL) SL_FGRAH_P G (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
368	RQ100160	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ3L PSS HB_FGRAH_P G (AHEJ3L) (AHEJ3L) CKT- 1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
369	RQ100003	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ3L PSS HB_FGRAH_P G (AHEJ3L) (AHEJ3L) CKT- 1	AHEJ3L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken sfter 1900 Hrs
370	RQ100166	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-EDEN SL_FGRAH_P G (ERCPL) (EDEN (ERCPL)) CKT- 1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	02-Aug-22	19:00	03-Aug-22	23:00	May be taken sfter 1900 Hrs
371	RQ100004	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ2L PSS HB_FGRAH_P G (AHEJ2L) (AHEJ2L) CKT- 1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken sfter 1900 Hrs

372	RQ100161	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I (PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken after 1900 Hrs	
373	RQ100158	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_I (PG) (RENEW SOLARURJA (RSUPL)) CKT-1	RENEW SOLARURJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	02-Aug-22	23:00	May be taken after 1900 Hrs	
374	RQ100233	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	08:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	08:00	31-Aug-22	18:00		
375	RQ100232	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00		
376	RQ100219	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						
377	RQ100217	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADHYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						
378	RQ100216	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADHYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Rejected						

379	RQ100218	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
380	RQ100211	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
381	RQ100210	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
382	RQ100231	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADDI(HP)-PINJORE (HV) (HPPTCL) CKT-1	HPPTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
383	RQ100139	OCC_197	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	11/Aug/2022	08:00	13/Aug/2022	18:00		PLANNED	Approved	11-Aug-22	08:00	13-Aug-22	18:00	
384	RQ100138	OCC_197	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	08/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Approved	08-Aug-22	08:00	10-Aug-22	18:00	
385	RQ100066	OCC_197	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works	03/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Approved	03-Aug-22	19:00	03-Aug-22	23:00	May be taken after 1900 Hrs
386	RQ100075	OCC_197	cpcc1_sd	BUS	220 KV FATEHGARH_I (PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay	01/Aug/2022	17:00	05/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	05-Aug-22	23:00	May be taken after 1900 Hrs
387	RQ100077	OCC_197	cpcc1_sd	BUS	220 KV FATEHGARH_I (PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay	01/Aug/2022	17:00	05/Aug/2022	23:00		PLANNED	Approved	01-Aug-22	19:00	05-Aug-22	23:00	May be taken after 1900 Hrs
388	RQ100222	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
389	RQ100224	OCC_197	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	

390	RQ100223	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Approved	01-Aug-22	07:00	31-Aug-22	18:00	
391	RQ99913	OCC_197	indigrid_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PATRAN(PATR) (STERLITE)	STERLITE	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Approved	26-Aug-22	08:00	01-Sep-22	00:00	
392	RQ100136	OCC_197	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Approved	01-Aug-22	08:00	07-Aug-22	18:00	

Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date and time	Requested To Date and time	Duration	S/D Status	OCC Remarks
TRANSMISSION LINE	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	Daily	REASON NOT INTIMATED BY RAPS	1/8/2022, 08:00hrs	1/8/2022 , 20:00	1 day	rejected	s/d request withdrawn by RAPS

			From		To				
S.N.	Station	Unit #	Date	Time	Date	Time	Remarks	S/d Status	OCC Remarks
1	216 MW GT 1 AT PPCL BAWANA	1	25-Sep-2022	0:00	12-Oct-2022	24:00:00	Hot gas path inspection of GT 1 due after completion of 24000 hrs of operation.	provisionally approved	may be again reviewed in next occ.

Sr No	Element Name	Request Type	Requester	Meeting	Req Shutdown Range	Reason	NLDC/NRLDC comments	S/D Status	OCC Remarks
88	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	15-08-2022 17:00 - 18-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor		approved	
128	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PLANNED	cpcc1_sd	OCC_197	10-08-2022 08:00 - 10-08-2022 18:00	FOR TAKING R-PHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS		approved	
93	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	PLANNED	cpcc1_sd	OCC_197	15-08-2022 08:00 - 21-08-2022 18:00	For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8.		approved	
20	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	PLANNED	cpcc1_sd	OCC_197	26-08-2022 09:00 - 26-08-2022 18:00	For AMP Work		approved	
195	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	PLANNED	cpcc1_sd	OCC_197	04-08-2022 09:00 - 04-08-2022 18:00	For AMP Work		approved	
62	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	19-08-2022 17:00 - 22-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor		approved	
194	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PLANNED	cpcc1_sd	OCC_197	04-08-2022 10:00 - 04-08-2022 18:00	Spare reactor Commissioning		approved	
104	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	PLANNED	cpcc1_sd	OCC_197	12-08-2022 09:00 - 12-08-2022 14:00	For AMP Work		approved	
40	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	PLANNED	cpcc1_sd	OCC_197	23-08-2022 09:00 - 23-08-2022 18:00	For AMP Work		approved	
66	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	PLANNED	cpcc1_sd	OCC_197		For AMP Work	May be clubbed with line outage on 12 & 13	approved	May be clubbed with line outage on 12 & 13
39	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	PLANNED	cpcc1_sd	OCC_197	23-08-2022 11:00 - 23-08-2022 18:00	AMP of Reactors	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
35	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	PLANNED	cpcc1_sd	OCC_197	24-08-2022 11:00 - 24-08-2022 18:00	AMP of Reactors	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
107	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197		For CSD Fine tune and Commissioning check with Spare reactor	May club with line outage on 12 to 14 Aug	approved	May club with line outage on 12 to 14 Aug
230	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197		For CSD Fine tune and Commissioning check with Spare reactor	May club with line outage on 8 to 11 Aug	approved	May club with line outage on 8 to 11 Aug
150	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	PLANNED	cpcc1_sd	OCC_197	08-08-2022 17:00 - 08-08-2022 23:00	For AMP Work	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
164	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	PLANNED	cpcc1_sd	OCC_197	07-08-2022 17:00 - 07-08-2022 23:00	For AMP Work	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
266	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	01-08-2022 17:00 - 31-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor	May avail after 17:00 hrs	approved	May avail after 17:00 hrs
102	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	PLANNED	cpcc1_sd	OCC_197	12-08-2022 17:00 - 12-08-2022 23:00	For AMP Work	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
132	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	PLANNED	cpcc1_sd	OCC_197	09-08-2022 17:00 - 09-08-2022 23:00	For AMP Work	LR AMP work to be clubbed in Line outage work	rejected	LR AMP work to be clubbed in Line outage work
37	765 KV FATEHGARH_II(PG) - BUS 1	PLANNED	cpcc1_sd	OCC_197	23-08-2022 17:00 - 27-08-2022 23:00	Jumpering and bay extension work by M/s TATA		approved	
253	765 KV FATEHGARH_II(PG) - BUS 2	PLANNED	cpcc1_sd	OCC_197	01-08-2022 17:00 - 04-08-2022 23:00	Jumpering and bay extension work by M/s TATA		approved	
267	765 KV AGRA-JHATIKARA (PG) CKT-1	PLANNED	cpcc1_sd	OCC_197	01-08-2022 08:00 - 14-08-2022 18:00	NCRTC Diversion work	May avail in lean NR Demand period	rejected	May avail in lean NR Demand period
116	765 KV BHADLA_2 (PG) - BUS 1	PLANNED	cpcc1_sd	OCC_197	10-08-2022 17:00 - 10-08-2022 23:00	BAy Extension Works by Techno	May be availed in lean hydro period	approved	
108	765 KV BHADLA_2 (PG) - BUS 2	PLANNED	cpcc1_sd	OCC_197	11-08-2022 17:00 - 11-08-2022 23:00	BAy Extension Works by Techno		approved	
232	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PLANNED	cpcc1_sd	OCC_197	02-08-2022 17:00 - 04-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor	May avail after 17:00 hrs	approved	
182	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PLANNED	cpcc1_sd	OCC_197	05-08-2022 17:00 - 07-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor	May avail after 17:00 hrs	approved	

151	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	PLANNED	cpcc1_sd	OCC_197	08-08-2022 17:00 - 11-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor	May avail after 17:00 hrs	approved	
103	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	PLANNED	cpcc1_sd	OCC_197	12-08-2022 17:00 - 15-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare reactor		approved	
256	765 KV KOTESHWAR-MEERUT (PG) CKT-1	PLANNED	cpcc1_sd	OCC_197	01-08-2022 08:00 - 01-08-2022 18:00	For FSC Testing Work at meerut	May be availed in lean hydro period	rejected	May be availed in lean hydro period
159	765 KV KOTESHWAR-MEERUT (PG) CKT-2	PLANNED	cpcc1_sd	OCC_197	08-08-2022 08:00 - 14-08-2022 18:00	For R-Ph bushing relocation work at Terrace-6 of Koteshwar Ss	May avail during Hydro lean period.	rejected	May avail during Hydro lean period.
237	765 KV KOTESHWAR-MEERUT (PG) CKT-2	PLANNED	cpcc1_sd	OCC_197	02-08-2022 08:00 - 02-08-2022 18:00	For FSC Testing Work at meerut	May avail in lean hydro period	rejected	May avail in lean hydro period
105	765 KV MEERUT-BHIWANI (PG) CKT-1	PLANNED	cpcc1_sd	OCC_197	12-08-2022 08:00 - 13-08-2022 18:00	Line maintenance work eg. tightening of loose conductor, VD, Jumper spacer, arcing horn		approved	
263	765 KV MOGA-BHIWANI (PG) CKT-1	PLANNED	cpcc1_sd	OCC_197	01-08-2022 08:00 - 14-08-2022 20:00	Railway diversion work	May avail after Paddy season of Punjab	rejected	May avail after Paddy season of Punjab. However, POWERGRID request for 765kV Moga-Bhiwani ckt-I may be discussed separately with POSOCO.
193	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	04-08-2022 17:00 - 06-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare ICT	May avail after 17:00 hrs	approved	
211	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	PLANNED	cpcc1_sd	OCC_197	03-08-2022 16:00 - 03-08-2022 23:00	TO TAKE ICT1 B-PHASE OUT AND SPARE ICT TO BE USED IN PLACE OF B-PHASE	May avail after 16:00 hrs	approved	
165	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	07-08-2022 17:00 - 10-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare ICT	May avail after 17:00 hrs	approved	
163	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	PLANNED	cpcc1_sd	OCC_197	07-08-2022 17:00 - 07-08-2022 23:00	For tertiary bay extension work		approved	
234	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	PLANNED	cpcc1_sd	OCC_197	02-08-2022 16:00 - 02-08-2022 23:00	TO TAKE ICT2 R-PHASE IN SERVICE (SPARE ICT CURRENTLY BEING USED IN PLACE OF ICT2 R-PHASE)	May avail after 16:00 hrs	approved	
109	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	11-08-2022 17:00 - 14-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare ICT	May avail after 17:00 hrs	approved	
254	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	PLANNED	cpcc1_sd	OCC_197	01-08-2022 17:00 - 03-08-2022 23:00	For CSD Fine tune and Commissioning check with Spare ICT		approved	

Sr No	Element Name	Req Shutdown Range	Reason	RLDC Remarks	S/D Status,OCC Remarks
3	220KV BUS 2 AT MANDOLA(PG)	29-08-2022 08:00 - 29-08-2022 18:00	For Busbar Bay unit retrofitment	May be given subject toDelhi consent	Approved
7	400 KV KHETRI (PKTSL) - BUS 2	28-08-2022 08:00 - 31-08-2022 18:00	Bay extension work under PBTSL (Shutdown requested by KEC)- Jumpering works of Isolator, Bus Jumpering & Busbar stability test	May be given on Daily Basis subject to no element outage/One BUS at atime only/All element must remain in service	Approved
8	220KV BUS 1 AT MANDOLA(PG)	28-08-2022 08:00 - 28-08-2022 18:00	For Busbar Bay unit retrofitment	May be given subject toDelhi consent	Approved
9	220KV BUS 4 AT MANDOLA(PG)	27-08-2022 08:00 - 27-08-2022 18:00	For Busbar Bay unit retrofitment	May be given subject toDelhi consent	Approved
13	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	27-08-2022 08:00 - 28-08-2022 18:00	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/042/0	May be given subject to Haryana/BBMB consent	Approved
14	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	27-08-2022 08:00 - 28-08-2022 18:00	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/042/0	May be given subject to Haryana/BBMB consent	Approved
15	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	27-08-2022 08:00 - 28-08-2022 18:00	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/042/0	May be given subject to Haryana/BBMB consent	Approved
16	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	27-08-2022 08:00 - 28-08-2022 18:00	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/042/0	May be given subject to Haryana/BBMB consent	Approved
21	220KV BUS 3 AT MANDOLA(PG)	26-08-2022 08:00 - 26-08-2022 18:00	For Busbar Bay unit retrofitment	May be given subject toDelhi consent	Approved
25	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	25-08-2022 08:00 - 26-08-2022 18:00	Jumper connection from Ballagarh-Mbagh line to By-pass isolator arrangement	May be given subject toDelhi consent	Approved
30	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	25-08-2022 08:00 - 26-08-2022 18:00	Jumper connection from Ddari-Mbagh line to By-pass isolator arrangement.	May be given subject toDelhi consent	Approved
32	220KV BUS 2 AT MANDOLA(PG)	25-08-2022 08:00 - 25-08-2022 18:00	Retrofitment of existing 20589B Isolator By DTL	May be given subject toDelhi consent	Approved
34	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	24-08-2022 14:00 - 24-08-2022 23:00	For pending construction related works	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
43	400 KV KHETRI (PKTSL) - BUS 2	23-08-2022 08:00 - 27-08-2022 18:00	Bay extension work under PBTSL (Shutdown requested by KEC)- Jumpering works of Isolator, Bus Jumpering & Busbar stability test	May be given on Daily Basis subject to no element outage/One BUS at atime only/All element must remain in service	Approved on Daily basis
69	220 KV BHADLA_2 (PG) - BUS 4	18-08-2022 17:00 - 19-08-2022 23:00	Bay Extension Works for 219, 221 line bays and TBC commissioning.	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
70	220 KV BHADLA_2 (PG) - BUS 3	18-08-2022 17:00 - 19-08-2022 23:00	Bay Extension Works for 219, 221 line bays and TBC commissioning.	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
76	220 KV BHADLA_2 (PG) - BUS 1	16-08-2022 17:00 - 17-08-2022 23:00	Bay Extension Works for ICT 2 and 3 and line bays 202,203,205,206	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
78	220 KV BHADLA_2 (PG) - BUS 2	16-08-2022 16:00 - 17-08-2022 23:00	Bay Extension Works for ICT 2 and 3 and line bays 202,203,205,206	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
87	220 KV BHADLA_2 (PG) - BUS 3	15-08-2022 17:00 - 16-08-2022 23:00	Bay Extension Works for 219, 221 line bays and TBC commissioning.	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
89	220 KV BHADLA_2 (PG) - BUS 4	15-08-2022 17:00 - 16-08-2022 23:00	Bay Extension Works for 219, 221 line bays and TBC commissioning.	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
95	220 KV BHADLA_2 (PG) - BUS 2	13-08-2022 17:00 - 14-08-2022 23:00	Bay Extension Works for ICT 2 and 3 and line bays 202,203,205,206	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
96	220 KV BHADLA_2 (PG) - BUS 1	13-08-2022 17:00 - 14-08-2022 23:00	Bay Extension Works for ICT 2 and 3 and line bays 202,203,205,206	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
138	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	09-08-2022 08:00 - 09-08-2022 18:00	Annual maintenance work.	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS

146	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	08-08-2022 18:00 - 08-08-2022 23:00	TBC 210 LBB protection testing work	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1800 HRS
147	400 KV BHADLA_2 (PG) - BUS 1	08-08-2022 17:00 - 11-08-2022 23:00	Bus 1 sectionalisor commissioning related works Works by Amaraja	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
148	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	08-08-2022 17:00 - 08-08-2022 23:00	TBC 210 LBB protection testing work	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
170	220 KV BHADLA_2 (PG) - BUS 4	06-08-2022 17:00 - 06-08-2022 23:00	Bay Extension Works	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
175	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	06-08-2022 08:00 - 06-08-2022 18:00	AMP work	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
180	400 KV BHADLA_2 (PG) - BUS 2	05-08-2022 17:00 - 06-08-2022 23:00	Bus 1 sectionalisor commissioning related works Works by Amaraja	May be given subject to real time conditions on daily basis after 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
181	220 KV BHADLA_2 (PG) - BUS 3	05-08-2022 17:00 - 05-08-2022 23:00	Bay Extension Works	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
192	220 KV BHADLA_2 (PG) - BUS 2	04-08-2022 17:00 - 04-08-2022 23:00	Bay Extension Works	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
209	220 KV BHADLA_2 (PG) - BUS 1	03-08-2022 17:00 - 03-08-2022 23:00	Bay Extension Works	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
34	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	24-08-2022 14:00 - 24-08-2022 23:00	For pending construction related works	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
36	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	23-08-2022 17:00 - 23-08-2022 23:00	For pending construction related works	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
38	400 KV FATEHGARH-II(PG) - BUS 2	23-08-2022 17:00 - 29-08-2022 23:00	For pending construction related works of 765 kV ICT-4 & 400 kV Fatehgarh-3 Line	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
45	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	22-08-2022 17:00 - 22-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
54	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	21-08-2022 17:00 - 21-08-2022 23:00	For pending construction related works	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
58	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	20-08-2022 17:00 - 20-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
63	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	19-08-2022 17:00 - 19-08-2022 23:00	For pending construction related works	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
149	400 KV FATEHGARH-II(PG) - BUS 1	08-08-2022 17:00 - 13-08-2022 23:00	For pending construction related works of 765 kV ICT-4 & 400 kV Fatehgarh-3 Line	May be given from 1700 Hrs	Approved,MAY BE TAKEN FROM 1700 HRS
169	220 KV FATEHGARH_II(PG) - BUS 2	06-08-2022 17:00 - 11-08-2022 23:00	For erection and commissioning works in TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
171	220 KV FATEHGARH_II(PG) - BUS 4	06-08-2022 17:00 - 11-08-2022 23:00	For erection and commissioning works in TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
224	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS

225	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
227	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
228	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
229	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
231	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	02-08-2022 17:00 - 03-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
243	220 KV FATEHGARH_II(PG) - BUS 1	01-08-2022 17:00 - 05-08-2022 23:00	For erection and commissioning works in TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
244	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
245	220 KV FATEHGARH_II(PG) - BUS 3	01-08-2022 17:00 - 05-08-2022 23:00	For erection and commissioning works in TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
246	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
247	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
248	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
249	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
251	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
252	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	01-08-2022 17:00 - 02-08-2022 23:00	For testing and commissioning works with TBC Bay	May be given subject to real time conditions on daily basis after 1900 Hrs	Approved,MAY BE TAKEN FROM 1900 HRS
92	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	15-08-2022 08:00 - 25-08-2022 18:00	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September; however Foundation completed; stringing and Tower Erection to be taken up and therefore proposed in August 2022	May be given subject to Delhi consent	Approved,Subject to delhi consent
94	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	15-08-2022 08:00 - 25-08-2022 18:00	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September; however Foundation completed; stringing and Tower Erection to be taken up and therefore proposed in August 2022	May be given subject to Delhi consent	Approved,Subject to delhi consent
179	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	06-08-2022 08:00 - 06-08-2022 18:00	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	May be given subject to Delhi consent	Approved,Subject to delhi consent
188	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	05-08-2022 08:00 - 05-08-2022 18:00	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	May be given subject to Delhi consent	Approved,Subject to delhi consent

120	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	10-08-2022 08:00 - 10-08-2022 18:00	For installation of insulation sleeve in jumper	May be taken in next OCC	Rejected,deferred till next OCC
203	KOTESHWAR(PG) - 400KV - BUS 2	04-08-2022 08:00 - 06-08-2022 18:00	For interconnection work of BUSES with upcoming bays	May be taken in next OCC	Rejected,deferred till next OCC
261	KOTESHWAR(PG) - 400KV - BUS 1	01-08-2022 08:00 - 03-08-2022 18:00	For interconnection work of BUSES with upcoming bays	May be taken in next OCC	Rejected,deferred till next OCC
174	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	06-08-2022 08:00 - 06-08-2022 18:00	AMP work	Subject to delhi consent may be given	Approved,Subject to delhi consent
202	400KV BUS 2 AT MAHARANIBAGH(PG)	04-08-2022 08:00 - 06-08-2022 18:00	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	Subject to delhi consent may be given	Approved,Subject to delhi consent
207	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	04-08-2022 08:00 - 04-08-2022 18:00	AMP work	Subject to delhi consent may be given	Approved,Subject to delhi consent
241	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	02-08-2022 08:00 - 02-08-2022 15:00	Attending oil leakages of old wsi make ct of main bay 404	Subject to delhi consent may be given	Approved,Subject to delhi consent
258	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	01-08-2022 08:00 - 01-08-2022 15:00	Attending oil leakages of old wsi make ct of main bay 404	Subject to delhi consent may be given	Approved,Subject to delhi consent
259	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	01-08-2022 08:00 - 05-08-2022 18:00	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	Subject to delhi consent may be given	Approved,Subject to delhi consent
268	400KV BUS 1 AT MAHARANIBAGH(PG)	01-08-2022 08:00 - 03-08-2022 18:00	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	Subject to delhi consent may be given	Approved,Subject to delhi consent

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-197 MEETING
(PLANNED SHUTDOWNS)

FROM: GM-CPCC, New Delhi
DATE: 18/07/22

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of AUGUST, 2022 for 197th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
	765kV/400kV/220kV Lines											
1	765 KV Phagi-Gwalior ckt -1	PGCIL	Cont.	15.08.2022	18:00	25.08.2022	18:00	For NHAII diversion work.			rejected	
2	765kV Meerut - Bhiwani line	PGCIL	Daily	01.08.2022	07:00	31.08.2022	18:30	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	Auto Reclose off		approved	
3	500KV HVDC Balia-Bhiwadi-1	PGCIL	Daily	25.07.2022	08:00	25.07.2022	18:00	For Line maintenance works eg.bird guard installation,insulator replacement. Tightening of loose conductor VD, Corona ring, arcing horn , Conductor Spacer etc.			approved	No power flow restriction on other pole
4	500KV HVDC Balia-Bhiwadi-2	PGCIL	Daily	26.07.2022	08:00	26.07.2022	18:00	For Line maintenance works eg.bird guard installation,insulator replacement. Tightening of loose conductor VD, Corona ring, arcing horn , Conductor Spacer etc.			approved	No power flow restriction on other pole
5	765 kV DC Fatehgarh II- Bhadla II Ckt-2	PGCIL	Daily	21.07.2022	17:00	20.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
6	765 kV DC Fatehgarh II- Bhadla II Ckt-1	PGCIL	Daily	05.08.2022	17:00	15.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
7	765 kV DC Ajmer- Bhadla2 Ckt-1	PGCIL	Daily	01.08.2022	17:00	10.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
8	765 kV DC Ajmer Bhadla2 Ckt-2	PGCIL	Daily	11.08.2022	17:00	20.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
9	756 kV DC Bhadla2-Bikaner I	PGCIL	Daily	01.08.2022	17:00	10.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
10	765 kV DC Bhadla2-Bikaner II	PGCIL	Daily	11.08.2022	17:00	20.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
11	756 kV DC Bhadla-Bikaner I	PGCIL	Daily	01.08.2022	17:00	10.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
12	765 kV DC Bhadla-Bikaner II	PGCIL	Daily	11.08.2022	17:00	20.08.2022	23:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.		approved	
13	400 kV DC Bhadla I- Bhadla II Ckt-1	PGCIL	Daily	01.08.2022	08:00	10.08.2022	18:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.	Other ckt will be non auto mode/May be taken after 1800 Hrs	approved	will be taken from 1700 hrs
14	400 kV DC Bhadla I- Bhadla II Ckt-2	PGCIL	Daily	11.08.2022	08:00	20.08.2022	18:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.	Other ckt will be non auto mode/May be taken after 1800 Hrs	approved	will be taken from 1700 hrs
15	400 kV DC Bhadla-Bhadla RVPN Line-1	PGCIL	Daily	01.08.2022	08:00	10.08.2022	18:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.	Other ckt will be non auto mode/May be taken after 1800 Hrs	approved	will be taken from 1700 hrs
16	400 kV DC Bhadla-Bhadla RVPN Line-2	PGCIL	Daily	11.08.2022	08:00	20.08.2022	18:00	For installation of bird diverters as per supreme court order	Other ckt will be non auto mode.	Other ckt will be non auto mode/May be taken after 1800 Hrs	approved	will be taken from 1700 hrs

17	400KV Maharaniabagh-Mandola line-1	PGCIL	Cont.	01.08.2022	10:00	06.08.2022	19:00	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar		Subject to Delhi consent/May be taken in next OCC	Approved	Subject to delhi consent.
18	220KV FGPP-FARIDABAD(Sec-58)-I & II	PGCIL	Cont.	01.08.2022	08:00	10.08.2022	19:00	For NHAi diversion			Approved	Subject to Haryana consent
19	400KV D/C Ballabgarh-Maharaniabagh	PGCIL	Cont.	15.08.2022	08:00	30.08.2022	19:00	For NHAi diversion			Rejected	May be taken in next OCC
20	400KV D/C Ballabgarh-Nawada	PGCIL	Cont.	15.08.2022	08:00	30.08.2022	19:00	For NHAi diversion			Rejected	May be taken in next OCC
765kv Line Reactor												
1	765 kV Fatehgarh-2 to Bhadla CKT#1 Line reactor at Fatehgarh-2	PGCIL	Daily	07.08.2022	17:00	10.08.2022	23:00	For CSD Fine tune and Commissioning check with Spare reactor		approved		
400KV Bus												
1	400KV Bus Bar-1 at maharaniabagh	PGCIL	Cont.	01.08.2022	08:00	03.08.2022	19:00	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line 1 shall be charged and on load through Bus Bar -2.		Subject to Delhi consent	rejected	PGCIL and Delhi may coordinate for exploring the possibilities of s/d.Take up in next OCC.
2	400KV Bus Bar-2 at maharaniabagh	PGCIL	Cont.	04.08.2022	08:00	06.08.2022	19:00	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly comissioned reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar -1.		Subject to Delhi consent	rejected	PGCIL and Delhi may coordinate for exploring the possibilities of s/d.Take up in next OCC.
3	400KV Bus Bar-1 at Koteshwar	PGCIL	Cont.	01.08.2022	08:00	03.08.2022	19:00	For interconnection work of upcoming extension Bays with existing BUS & to conduct HV and PD test			Rejected	
4	400KV Bus Bar-2 at Koteshwar	PGCIL	Cont.	04.08.2022	08:00	06.08.2022	19:00	For interconnection work of upcoming extension Bays with existing BUS & to conduct HV and PD test			Rejected	
5	400KV Bus Bar-1 at Koteshwar	PGCIL	Cont.	08.08.2022	08:00	09.08.2022	19:00	For interconnection work of upcoming extension Bays with existing BUS & to conduct HV and PD test			Rejected	
6	400KV Bus Bar-2 at Koteshwar	PGCIL	Cont.	11.08.2022	08:00	12.08.2022	19:00	For interconnection work of upcoming extension Bays with existing BUS & to conduct HV and PD test			Rejected	
765/400/220kV Bays												
1	400KV future line M/BAY 424 at Fatehgarh-2 S/s	PGCIL	DAILY	01.08.2022	17:00	05.08.2022	5:00	For construction of 400 kV Fatehgarh-3 line		May be given subject to availability of all elements	Approved	
2	400KV future line T/BAY 423 at Fatehgarh-2 S/s	PGCIL	DAILY	01.08.2022	17:00	05.08.2022	5:00	For construction of 400 kV Fatehgarh-3 line		May be given subject to availability of all elements	Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 197 OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	A	S/D Status	OCC REMARKS
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
X-3	For O&M activity										
SUBSTATION											
1	400 KV	-400/+600 MVAR SVC at Ludhiana	A	03.08.2022	09:00	04.08.2022	17:00	D	For AMP & installation of electric fencing on roof top of SVC building	approved	
2	765KV	765/400 kV 1500 MVA ICT-2 at Moga	A	25.08.2022	08:30	25.08.2022	18:00	DAILY	AMP of ICT-2	rejected	
3	765KV	765 kV Moga- Bikaner Line-1 Main Bay (Bay 701)	A	01.08.2022	09:00	01.08.2022	17:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 701	approved	
4	765KV	765 kV Moga- Bikaner Line-2 Main Bay (Bay 704)	A	02.08.2022	09:00	02.08.2022	17:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 704	approved	
5	765KV	765 kV Moga- Bikaner Line-1 Line Bay (Bay 701L)	A	03.08.2022	16:00	03.08.2022	23:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 701L	approved	
6	765KV	765 kV Moga- Bikaner Line-2 line Bay (Bay 704L)	A	04.08.2022	16:00	04.08.2022	23:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 704L	approved	
7	765KV	765 kV Moga- Bikaner Line-1 Reactor Bay (Bay 701R)	A	03.08.2022	16:00	03.08.2022	23:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 701R	approved	Reactor bay SD to be clubbed with Line AMP work
8	765KV	765 kV Moga- Bikaner Line-2 Reactor Bay (Bay 704R)	A	04.08.2022	16:00	04.08.2022	23:30	DAILY	Alignment of 765 kV Siemens make Isolator of Bay no. 704R	approved	Reactor bay SD to be clubbed with Line AMP work
9	765KV	765 kV Moga- Bikaner Line-1 Main Bay (Bay 701)	A	05.08.2022	09:00	07.08.2022	17:30	Continuous	SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701	approved	
10	765KV	765 kV Moga- Bikaner Line-2 Main Bay (Bay 704)	A	08.08.2022	09:00	10.08.2022	17:30	Continuous	SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704	approved	
11	765KV	765 kV Moga- Bikaner Line-1 Reactor Bay (Bay 701R)	A	11.08.2022	16:00	13.08.2022	23:00	DAILY	SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701R	approved	
12	765KV	765 kV Moga- Bikaner Line-2 Reactor Bay (Bay 704R)	A	14.08.2022	16:00	17.08.2022	23:00	DAILY	SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R	approved	
13	400KV	400 kV, Hisar-1 Line Main bay (Bay No:407)	A	01.08.2022	08:00	10.08.2022	18:00	Continuous	For Retrofitting of Bay CB	approved	
14	400 KV	-200/+300 MVAR SVC at New Wanpoh	A	10.08.2022	09:00	11.08.2022	17:00	D	For AMP	approved	
15	400 KV	400/220/33KV 315MVA ICT 3 at Hamirpur	A	12.08.2022	09:00	12.08.2022	17:00	D	For AMP	approved	
16	400 KV	400/220/33KV 315MVA ICT 1 at Abdullapur	A	16.08.2022	09:00	16.08.2022	17:00	D	For AMP	approved	
16	400 KV	400/220/33KV 315MVA ICT 2 at Abdullapur	A	17.08.2022	09:00	17.08.2022	17:00	D	For AMP	approved	

16	400 KV	400/220/33KV 315MVA ICT 3 at Abdullapur	A	18.08.2022	09:00	18.08.2022	17:00	D	For AMP	approved	
----	--------	---	---	------------	-------	------------	-------	---	---------	----------	--

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		Aug-22		REASON	DATE		DD:MM:YYYY		NRLDC/ NLDC Remarks	S/D Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO				
										DATE	TIME	DATE	TIME			
1	CPCC 3	400KV	Fatehpur	Mainpuri	POWERGRID	1	Intra	Daily	Line Bay AMP Works	8/5/2022	9:00	8/5/2022	18:00	May be given	approved	
2	CPCC 3	400KV	Fatehpur	Mainpuri	POWERGRID	2	Intra	Daily	Line Bay AMP Works	8/6/2022	9:00	8/6/2022	18:00	May be given	approved	
3	CPCC 3	400KV	Fatehpur	Allahabad	POWERGRID	2	Intra	Daily	Line Bay AMP Works	8/22/2022	9:00	8/22/2022	18:00	May be given	approved	
4	CPCC 3	400KV	Fatehpur	Unchahar	PUTL	1	Intra	Daily	Line Bay AMP Works	8/23/2022	9:00	8/23/2022	18:00	May be given	approved	
5	CPCC 3	220KV	Fatehpur	Fatehpur	POWERGRID	2	Intra	Daily	Line Bay AMP Works	8/30/2022	9:00	8/30/2022	18:00	May be given	approved	
6	CPCC 3	220KV	Shahjahanpur(PG)	Ajijpur(UPPTCL)	UPPTCL	1	Intra	Daily	For Micom Main 2 relay firmware upgradation work	8/1/2022	10:00	8/1/2022	12:00	May be given	approved	
7	CPCC 3	220KV	Shahjahanpur(PG)	Ajijpur(UPPTCL)	UPPTCL	2	Intra	Daily	For Micom Main 2 relay firmware upgradation work	8/2/2022	10:00	8/2/2022	12:00	May be given	approved	
8	CPCC 3	400KV	Shahjahanpur	Lucknow	POWERGRID	1	Intra	Daily	For Micom Main 2 relay firmware upgradation work	8/3/2022	10:00	8/3/2022	12:00	May be given	approved	
9	CPCC 3	400KV	Shahjahanpur	Bareilly	POWERGRID	1	Intra	Daily	For Micom Main 2 relay firmware upgradation work	8/4/2022	10:00	8/4/2022	12:00	May be given	approved	
10	CPCC 3	400kV	Lucknow 400KV(PG)	Jehta(UPPTCL)	POWERGRID	1	Intra	Daily	AMP works	8/3/2022	9:00	8/3/2022	18:00	May be given	approved	
11	CPCC 3	400kV	Lucknow 400KV(PG)	Jehta(UPPTCL)	POWERGRID	2	Intra	Daily	AMP works	8/5/2022	9:00	8/5/2022	18:00	May be given	approved	
12	CPCC 3	400kV	Lucknow 400KV(PG)	Shahjahanpur(PG)	POWERGRID	1	Intra	Daily	AMP works	8/24/2022	10:00	8/24/2022	18:00	May be given	approved	
13	CPCC 3	400kV	Lucknow 400KV(PG)	Sultanpur (UPPTCL)	POWERGRID	1	Intra	Daily	AMP works	8/26/2022	9:00	8/26/2022	18:00	May be given	approved	
14	CPCC 3	400kV	Kanpur	Panki	POWERGRID	1	Intra	Daily	AMP works	8/2/2022	09:00	8/2/2022	18:00	May be given	approved	
15	CPCC 3	400kV	Kanpur	Auraiya	POWERGRID	1	Intra	Daily	AMP works	8/6/2022	09:00	8/6/2022	18:00	May be given	approved	
16	CPCC 3	400KV	Kanpur GIS	Allahabad	POWERGRID	2	Intra	Daily	Pilot installation in Tower 483(R phase)	8/4/2022	09:00	8/4/2022	18:00	May be given	approved	
17	CPCC 3	400kV	Kanpur	Panki	POWERGRID	2	Intra	Continuous	For retrofitment of 89A isolator of 400kV Kanpur-Panki-2 at UPPTCL Panki under ADDCAP	8/16/2022	09:00	8/20/2022	18:00	Subject to UP consent, amy be given	approved	subject to UP consent
18	CPCC 3	220kV	Kanpur	Unchahar	POWERGRID	4	Intra	Daily	AMP works	8/10/2022	09:00	8/10/2022	18:00	May be given	approved	
19	CPCC 3	400KV	Agra	Sikar	POWERGRID	1	Intra	Continuous	Transmission line diversion work due to construction of Delhi Vadodara Mega express way by NHAI	8/1/2022	09:00	8/14/2022	18:00	Alreadady give in Last OCC	rejected	

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		Aug-22		REASON	DATE		DD:MM:YYYY		NRLDC/ NLDC Remarks	S/D Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO				
										DATE	TIME	DATE	TIME			
20	CPCC 3	400KV	Agra	Sikar	POWERGRID	2	Intra	Continuous	Transmission line diversion work due to construction of Delhi Vadodara Mega express way by NHAI	8/1/2022	09:00	8/14/2022	18:00	Already give in Last OCC	rejected	
21	CPCC 3	400KV	Agra	Kanpur	POWERGRID	1	Intra	Daily	Insulator Replacement and AMP work	8/24/2022	09:00	8/24/2022	18:00	May be given	approved	
22	CPCC 3	400KV	Agra	Auraiya	POWERGRID	2	Intra	Daily	AMP works	8/10/2022	09:00	8/10/2022	18:00	May be given	approved	
23	CPCC 3	400 KV	Bareilly (PG)	Bareilly (UP)	POWERGRID	1	Intra	Daily	Retrofitment of PLCC system	8/4/2022	12:00	8/4/2022	16:00	May be given	approved	
24	CPCC 3	400 KV	Bareilly (PG)	Bareilly (UP)	POWERGRID	2	Intra	Daily	Retrofitment of PLCC system	8/5/2022	12:00	8/5/2022	16:00	May be given	approved	
25	CPCC 3	220 KV	CB ganj (Bareilly - UP)	Tanakpur	POWERGRID	1	Intra	Daily	Retrofitment of PLCC system	8/8/2022	12:00	8/8/2022	16:00	Subject to Tanakpur consent, may be given	rejected	
26	CPCC 3	400 KV	Rihand	Allahabad	POWERGRID	1	Intra	Daily	Replacement of flash over insulators of tower no. 655	8/12/2022	9:00	8/12/2022	18:00	May be given	approved	
27	CPCC 3	400 KV	Rihand	Allahabad	POWERGRID	2	Intra	Daily	Replacement of flash over insulators of tower no. 658 and 700	8/13/2022	9:00	8/13/2022	18:00	May be given	approved	
28	CPCC 3	400 KV	Meja	Allahabad	POWERGRID	1	Intra	Daily	AMP works	8/23/2022	10:00	8/23/2022	18:00	May be given	approved	
29	CPCC 3	400 KV	Meja	Allahabad	POWERGRID	2	Intra	Daily	AMP works	8/25/2022	10:00	8/25/2022	18:00	May be given	approved	
30	CPCC 3	220 KV	Allahabad	NC Railway, Naini	NC Railway	2	Intra	Daily	AMP works	8/18/2022	10:00	8/18/2022	18:00	May be given	approved	
31	CPCC 3	220 KV	Allahabad	Phoolpur	UPPTCL	1	Intra	Daily	AMP works	8/20/2022	10:00	8/20/2022	18:00	May be given	approved	
32	CPCC 3	400 KV	Allahabad	Varanasi	POWERGRID	1	Intra	Daily	Insulator Replacement work	8/2/2022	8:00	8/2/2022	18:00	May be given	approved	
33	CPCC 3	400 KV	Kanpur	Ballabgarh	POWERGRID	2	Intra	Daily	Line rectification work in diverted section 271 to 276B	8/2/2022	8:00	8/2/2022	18:00	May be given	approved	
34	CPCC 3	400 KV	Kanpur	Ballabgarh	POWERGRID	3	Intra	Daily	Line rectification work in diverted section 271 to 276B	8/3/2022	8:00	8/3/2022	18:00	May be given	approved	
35	CPCC 3	400	Kanpur	Ballabgarh	POWERGRID	1	Intra	Daily	A/R into non-auto mode for OPGW LIVE LINE WORK	8/1/2022	8:00	8/31/2022	18:00	May be given	approved	
36	CPCC 3	400	Allahabad	Fatehpur	POWERGRID	1	Intra	Daily	Installaion of 7 Nos aviation globe in the river crossing section Under Reliable communication scheme.	8/14/2022	9:00	8/15/2022	17:00	May be given	approved	
37	POWERGRID	400	Singrauli	Lucknow(UP)	PGCIL	1	Intra	Continous	Diversion work due to construction of outer ring road by NHAI	7/28/2022	8:00	8/6/2022	18:00		rejected	

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC														
(PLANNED SHUT DOWNS)														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH			Aug-22	DATE		DD:MM:YYYY		NRLDC/NLDC Remarks	S/D Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					Reason	PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO				
								DATE	TIME	DATE	TIME			
1	CPCC 3	220KV	220KV Bus-1 at Fatehpur	POWERGRID	Intra	Daily	Construction of new Bay Extension works (201 & 215 bays)	8/1/2022	10:00	8/1/2022	18:00	May be given	approved	
2	CPCC 3	220KV	220KV Bus-2 at Fatehpur	POWERGRID	Intra	Daily	Construction of new Bay Extension works (201 & 215 bays)	8/2/2022	10:00	8/2/2022	18:00	May be given	approved	
4	CPCC 3	400KV	400/220kV, 315 MVA ICT#3 at Gorakhpur	POWERGRID	Intra	Daily	AMP Works	8/10/2022	10:00	8/10/2022	18:00	May be given	approved	
5	CPCC 3	400KV	400KV BUS-1 at 765 KV Bareilly S/S	POWERGRID	Intra	Daily	FOR BUSBAR RELAY TESTING pertaining to commissioning of Jauljibi Bays	8/5/2022	10:00	8/5/2022	18:00	May be given	approved	
6	CPCC 3	400KV	400KV BUS-1 at 765 KV Bareilly S/S	POWERGRID	Intra	Daily	FOR BUSBAR RELAY TESTING pertaining to commissioning of Jauljibi Bays	8/6/2022	10:00	8/6/2022	18:00	May be given	approved	
8	CPCC 3	400KV	400KV Bus-1 at Kanpur 400kV	POWERGRID	Intra	Continuous	opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	8/1/2022	10:00	8/3/2022	18:00	May be given;Subject to all elements must remain in service	approved	Subject to all elements must remain in service
9	CPCC 3	400KV	400KV Bus-2 at Kanpur 400kV	POWERGRID	Intra	Continuous	For removing bus section isolator and replace with IPS tube	8/4/2022	10:00	8/6/2022	18:00	May be given;Subject to all elements must remain in service	approved	Subject to all elements must remain in service
10	CPCC 3	400KV	400KV Bus-1 at Kanpur 400kV	POWERGRID	Intra	Daily	For closing jumper connection of Bay-412	8/7/2022	10:00	8/7/2022	13:00	May be given	approved	
11	CPCC 3	400KV	400KV Bus-1 at Panki(UPPTCL)	POWERGRID	Intra	Continuous	For retrofit of 89A isolator of 400kV Kanpur-Panki-2 at UPPCL Panki under AddCap	8/16/2022	10:00	8/19/2022	18:00	May be given	approved	subject to UP consent
12	CPCC 3	400KV	400KV Bus-2 at Panki(UPPTCL)	POWERGRID	Intra	Daily	For rectification of 89B isolator of 400kV Kanpur-Panki-2 at UPPCL Panki	8/20/2022	10:00	8/20/2022	18:00	May be given	approved	subject to UP consent
13	CPCC 3	220KV	(W2.W4.Q1)BUSCOUPLER AT AGRA	POWERGRID	Intra	Daily	AMP Works.	8/29/2022	10:00	8/29/2022	18:00	May be given	approved	

14	CPCC 3	400KV	400KV BUS 2A & BUS 2C SECTIONALIZER (W1.WCC.Q1) 429 AT AGRA	POWERGRID	Intra	Daily	AMP Works.	8/13/2022	10:00	8/13/2022	18:00	May be given	approved	
15	CPCC 3	220KV	220 kV Bus-1 at Agra	POWERGRID	Intra	Daily	AMP Works	8/16/2022	10:00	8/16/2022	18:00	May be given	approved	

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		Aug-22		REASON	DATE		DD:MM:YYYY		Remarks	NLDC Remarks	S/D Status	OCC REMARKS
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO					
										DATE	TIME	DATE	TIME				
1	CPCC 3	800KV HVDC	AGRA	BNC	POWERGRID	1	Inter	Continuous	Transmission line diversion works due to construction of Gorakhpur Link Expressway	8/22/2022	8:00	8/28/2022	18:00		May be availed in lean Hydro season	rejected	May be availed in lean Hydro season
2	CPCC 3	800KV HVDC	AGRA	BNC	POWERGRID	2	Inter	Continuous	Transmission line diversion works due to construction of Gorakhpur Link Expressway	8/22/2022	8:00	8/28/2022	18:00		May be availed in lean Hydro season	rejected	May be availed in lean Hydro season
3	CPCC 3	765	Agra	Jhatikara	POWERGRID	1	Intra	Daily	Jumper replacement work.	8/22/2022	09:00	8/22/2022	18:00			approved	
4	CPCC 3	765	Ballia	Varanasi	POWERGRID	1	Intra	Daily	AMP Works	8/22/2022	9:00	8/22/2022	18:00			approved	
5	CPCC 3	765	Ballia	Gaya	POWERGRID	i	Inter	Daily	Crossing Insulator Replacme	8/23/2022	8:00	8/24/2022	18:00			approved	
6	CPCC 3	400	Ballia	Naubatpur	POWERGRID	1	Inter	Daily	For Firewall Final Lift Casting between Line reactor at Balia End	8/10/2022	8:00	8/13/2022	18:00	Shutdown of both the lines simultaneously required for final lift casting	Why this SD required at this time?	approved	no other 765Kv lines s/d in NR corridor during this period
7	CPCC 3	400	Ballia	Naubatpur	POWERGRID	2	Inter	Daily	For Firewall Final Lift Casting between Line reactor at Balia End	8/10/2022	8:00	8/13/2022	18:00		approved		
8	CPCC 3	765	Varanasi	Fatehpur	POWERGRID	1	Intra	Continuous	Transmission line Diversion work due to construction of Ganga Expressway of UPEADA	8/10/2022	8:00	8/19/2022	18:00		May be availed after High NR Demand period	rejected	deferred to next occ.
9	CPCC 3	765	Sasaram	Fatehpur	POWERGRID	1	Inter	Continuous	Transmission line Diversion work due to construction of Ganga Expressway of UPEADA	8/21/2022	8:00	8/31/2022	18:00		May be availed after High NR Demand period	rejected	deferred to next occ.
10	CPCC 3	400	Allahabad	Sasaram	POWERGRID	1	Inter	Daily	Insulator Replacement work	8/3/2022	8:00	8/3/2022	18:00			approved	
11	CPCC 3	400	Allahabad	Sasaram	POWERGRID	1	Inter	Daily	Insulator Replacement work	8/5/2022	8:00	8/5/2022	18:00			approved	
12	CPCC 3	500 KV HVDC	Rihand	Dadri	POWERGRID	Pole 1	Intra	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/8/2022	8:00	8/12/2022	18:00		May be availed after High NR Demand period and Club with unit outage at Rihand.	rejected	May be availed after High NR Demand period and Club with unit outage at Rihand.
13	CPCC 3	500 KV HVDC	Rihand	Dadri	POWERGRID	Pole 2	Intra	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/8/2022	8:00	8/12/2022	18:00		May be availed after High NR Demand period and Club with unit outage at Rihand.	rejected	May be availed after High NR Demand period and Club with unit outage at Rihand.
14	CPCC 3	765 kV	Kanpur	Aligarh	POWERGRID	1	Intra	Daily	For rectification of punch points in diverted section 285-286B	8/4/2022	8:00	8/4/2022	18:00			approved	
15	CPCC 3	765	Aligarh	Greater Noida	POWERGRID	1	Intra	Daily	For Shutdown nature defect rectification	8/5/2022	8:00	8/5/2022	18:00		ATC curtailment of 600 MW	approved	ATC curtailment of 600 MW
16	CPCC 3	765	Agra	Aligarh	POWERGRID	1	Intra	Daily	For Shutdown nature defect rectification	8/9/2022	8:00	8/10/2022	18:00			approved	
17	CPCC 3	800 KV HVDC	Champa	Kurukshetra	POWERGRID	Pole 1	Inter	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/12/2022	8:00	8/17/2022	18:00		May be availed after High NR Demand period	rejected	May be availed after High NR Demand period
18	CPCC 3	800 KV HVDC	Champa	Kurukshetra	POWERGRID	Pole 2	Inter	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/12/2022	8:00	8/17/2022	18:00		May be availed after High NR Demand period	rejected	May be availed after High NR Demand period

19	CPCC 3	800 KV HVDC	Champa	Kurukshetra	POWERGRID	Pole 3	Inter	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/12/2022	8:00	8/17/2022	18:00		May be availed after High NR Demand period	rejected	May be availed after High NR Demand period
20	CPCC 3	800 KV HVDC	Champa	Kurukshetra	POWERGRID	Pole 4	Inter	Continuous	Transmission line diversion work due to construction of railway track to Jawaharpur Thermal Power Plant	8/12/2022	8:00	8/17/2022	18:00		May be availed after High NR Demand period	rejected	May be availed after High NR Demand period
21	CPCC 3	765	Orai	Aligarh	POWERGRID	1	Intra	Daily	Relay setting for 765KV Orai Aligarh #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	8/1/2022	8:00	8/31/2022	18:00	On daily basis		approved	
22	CPCC 3	765	Kanpur	Varanasi	POWERGRID	1	Intra	Daily	Relay setting for 765KV Kanpur Varanasi #1 may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK	8/1/2022	8:00	8/31/2022	18:00	On daily basis		approved	
23	CPCC 3	765	Kanpur	Varanasi	POWERGRID	1	Intra	Daily	Reliable Communication OPGW work - for tapping from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	8/22/2022	10:00	8/22/2022	14:00			approved	
24	CPCC 3	765	Gaya	Varanasi	POWERGRID	2	Inter	Daily	Replacement of Flashed insulator by ER1	8/9/2022	10:00	8/9/2022	17:00			approved	
25	CPCC 3	400	Chandwa	Gaya	POWERGRID	1	Intra	Daily	Replacement of Flashed insulator by ER1	8/13/2022	10:00	8/13/2022	17:00		ATC curtailment of 400 MW	approved	ATC curtailment of 400 MW
26	CPCC 3	400	Chandwa	Gaya	POWERGRID	2	Intra	Daily	A/R OFF on CKT 2 To facilitate S/D of 400 KV Chandwa - Gaya Ckt 1 by ER1	8/13/2022	10:00	8/13/2022	17:00			approved	
27	CPCC 3	400	Ranchi	Chandwa	POWERGRID	2	Intra	Daily	Replacement of insulator broken by miscreants by ER1	8/5/2022	9:00	8/5/2022	17:00		ATC curtailment of 300 MW	approved	ATC curtailment of 300 MW
28	CPCC 3	400	Ranchi	Chandwa	POWERGRID	1	Intra	Daily	A/R OFF on CKT 1 To facilitate S/D of 400 KV NEW RANCHI CHANDWA Ckt 2 by ER1	8/5/2022	9:00	8/5/2022	17:00			approved	
29	CPCC 3	400	Ballia	Biharshariff	POWERGRID	1	Inter	Daily	For Replacement of flashed insulator and upgradation of siemens distance relay at Biharshariff end by ER1	8/26/2022	9:00	8/26/2022	17:00		Subjected to ERPC Consent	approved	Subjected to ERPC Consent
30	CPCC 3	400	Ballia	Biharshariff	POWERGRID	2	Inter	Daily	A/R OFF on CKT 2 To facilitate S/D of 400kV Biharsharif Ballia ckt 1 by ER1	8/26/2022	9:00	8/26/2022	17:00		Subjected to ERPC Consent	approved	Subjected to ERPC Consent
31	CPCC 3	400	Ballia	Biharshariff	POWERGRID	2	Inter	Daily	For Replacement of flashed insulator and upgradation of siemens distance relay at Biharshariff end by ER1	8/27/2022	9:00	8/27/2022	17:00		Subjected to ERPC Consent	approved	Subjected to ERPC Consent
32	CPCC 3	400	Ballia	Biharshariff	POWERGRID	1	Inter	Daily	A/R OFF on CKT 2 To facilitate S/D of 400kV Biharsharif Ballia ckt 1 by ER1	8/27/2022	9:00	8/27/2022	17:00		Subjected to ERPC Consent	approved	Subjected to ERPC Consent
33	CPCC 3	800KV HVDC	AGRA	BNC	POWERGRID	1	Inter	Daily	For repairing of broken jumper pad at 02 locations due to heavy wind cyclone by ER1	8/2/2022	10:00	8/2/2022	14:00		Subjected to ERPC & NERPC Consent	approved	Subjected to ERPC & NERPC Consent
34	CPCC 3	765	Orai	Jabalpur	POWERGRID	1	Inter	Daily	A/R to be kept in non auto mode For OPGW stringing under live line condition by WR2	8/1/2022	7:00	8/31/2022	18:00		Subjected to WRPC Consent	approved	Subjected to WRPC Consent
35	CPCC 3	765	Orai	Jabalpur	POWERGRID	1	Inter	Daily	For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2	8/28/2022	9:00	8/28/2022	18:00		ATC Curtailment of 900 MW. Subjected to WRPC Consent	approved	ATC Curtailment of 900 MW. Subjected to WRPC Consent

36	CPCC 3	765	Orai	Jabalpur	POWERGRID	2	Inter	Daily	A/R to be kept in non auto mode on Ckt 1 to facilitate S/D on Ckt 1 by WR2	8/28/2022	9:00	8/28/2022	18:00		Subjected to WRPC Consent	approved	Subjected to WRPC Consent
37	CPCC 3	765	Orai	Jabalpur	POWERGRID	2	Inter	Daily	For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends by WR2	8/29/2022	9:00	8/29/2022	18:00		ATC Curtailment of 900 MW. Subjected to WRPC Consent	approved	ATC Curtailment of 900 MW. Subjected to WRPC Consent
38	CPCC 3	765	Orai	Jabalpur	POWERGRID	1	Inter	Daily	A/R to be kept in non auto mode on Ckt 1 to facilitate S/D on Ckt 2 by WR2	8/29/2022	9:00	8/29/2022	18:00		Subjected to WRPC Consent	approved	Subjected to WRPC Consent
39	CPCC 3	765	Orai	Satna	POWERGRID	1	Inter	Daily	For Switching of Y-Ph with Spare at Satna end (For taking Spare in Service) by WR2	8/6/2022	9:00	8/6/2022	14:00		ATC Curtailment of 2450 MW. Subjected to WRPC Consent	rejected	ATC Curtailment of 2450 MW.
40	CPCC 3	765	Satna	Bina	POWERGRID	2	Intra	Daily	For AMP of L/R and Line terminal equipments at Bina end. Also Line AMP works. Dia to be kept open at both ends by WR2	8/10/2022	9:15	8/10/2022	18:15		ATC Curtailment of 750 MW.	approved	ATC Curtailment of 750 MW.
41	CPCC 3	765	Satna	Bina	POWERGRID	1	Intra	Daily	For AMP of L/R and Line terminal equipments at Bina end. Also Line AMP works. Dia to be kept open at both ends by WR2	8/11/2022	9:15	8/11/2022	18:15		ATC Curtailment of 750 MW.	approved	ATC Curtailment of 750 MW.

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC															
(PLANNED SHUT DOWNS)															
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH			Aug-22	DATE		DD:MM:YYYY		Remarks	NRLDC/ NLDC Remarks	S/D Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					Reason	PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO					
								DATE	TIME	DATE	TIME				
1	CPCC 3	765	703 Main bay at Fatehpur	POWERGRID	Intra	Daily	AMP Works	8/18/2022	10:00	8/18/2022	18:00			approved	
2	CPCC 3	765	765/400kV ICT-II at Fatehpur	POWERGRID	Intra	Daily	AMP Works	8/12/2022	10:00	8/12/2022	18:00			approved	
3	CPCC 3	765	765KV Bus-1 at Kanpur GIS	POWERGRID	Intra	Daily	Bus Bar Open(High resistance) issue rectification in 765KV Bus Bar 1 for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	8/2/2022	10:00	8/6/2022	18:00			approved	
4	CPCC 3	765	765KV Bus-2 at Kanpur GIS	POWERGRID	Intra	Daily	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714)	8/17/2022	10:00	8/17/2022	18:00			approved	
5	CPCC 3	765	765/400KV ICT-1 at Kanpur GIS	POWERGRID	Intra	Daily	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	8/10/2022	10:00	8/10/2022	18:00			approved	
6	CPCC 3	765	765/400KV ICT-2 at Kanpur GIS	POWERGRID	Intra	Daily	Bay extension work -Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	8/11/2022	10:00	8/11/2022	18:00			approved	
7	CPCC 3	765	710 Main Bay at Kanpur GIS	POWERGRID	Intra	Daily	AMP Works	8/23/2022	10:00	8/23/2022	18:00			approved	
8	CPCC 3	765	765/400 KV ICT-1 at Bareilly 765kV	POWERGRID	Intra	Daily	AMP Works	8/13/2022	10:00	8/13/2022	18:00			approved	
9	CPCC 3	765	765/400 KV ICT-2 at Bareilly 765kV	POWERGRID	Intra	Daily	AMP Works	8/20/2022	10:00	8/20/2022	18:00			approved	

10	CPCC 3	765	765kV Bus 2 at Agra	POWERGRID	Intra	Daily	AMP Works.	8/12/2022	10:00	8/12/2022	18:00	AMP work may be availed after high NR Demand period	AMP work may be availed after high NR Demand period	rejected	AMP work may be availed after high NR Demand period
11	CPCC 3	765	704 Main Bay at Lucknow 765	POWERGRID	Intra	Daily	AMP Works.	8/3/2022	10:00	8/3/2022	18:00			approved	
12	CPCC 3	765	705 Tie Bay at Lucknow 765	POWERGRID	Intra	Daily	AMP Works.	8/8/2022	10:00	8/8/2022	18:00			approved	
13	CPCC 3	765	765 KV Bus-1 at Lucknow 765	POWERGRID	Intra	Daily	AMP Works.	8/18/2022	10:00	8/18/2022	18:00			approved	
14	CPCC 3	765	765 KV Bus-2 at Lucknow 765	POWERGRID	Intra	Daily	AMP Works.	8/22/2022	10:00	8/22/2022	18:00			approved	
15	CPCC 3	765	765/400kV ICT-1 at varanasi	POWERGRID	Intra	Daily	AMP Works.	8/18/2022	10:00	8/18/2022	18:00			approved	
16	CPCC 3	765	765kV Bus-2 at Orai	POWERGRID	Intra	Daily	AMP Works.	08/08/22	10:00	08/08/22	18:00	AMP work may be availed after high NR Demand period	AMP work may be availed after high NR Demand period	rejected	AMP work may be availed after high NR Demand period
17	CPCC 3	765	765/400kV ICT-1 at Orai	POWERGRID	Intra	Daily	AMP Works.	24/08/22	10:00	24/08/22	18:00	ATC Curtailment of 400 MW	ATC Curtailment of 400 MW	approved	ATC Curtailment of 400 MW

ADDITIONAL OUTAGE PROPOSAL
FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)															
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE		Aug-22		REASON	DATE		DD:MM:YYYY		S/D Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/CONTINUOUS		PROPOSED DATE AND TIME					
		VOLT LEVEL	FROM S/S	TO S/S	OWNER	CKT ID	INTER/INTRA			FROM		TO			
										DATE	TIME	DATE	TIME		
1	POWERGRID	765KV	Varanasi	Vindhyachal	PVTSL	1	Inter	Daily	for CSD commissioning work at Varanasi SS	8/16/2022	10:00	8/16/2022	15:00	Rejected	Curtailed of around 2800 MW
2	POWERGRID	765KV	Varanasi	Vindhyachal	PVTSL	2	Inter	Daily	for CSD commissioning work at Varanasi SS	8/17/2022	10:00	8/17/2022	15:00	Rejected	Curtailed of around 2800 MW
3	POWERGRID	400KV	Balia	Naubatpur	PGCIL	1	Inter	Daily	A/R in non-auto modeFor OPGW installation Work under Strengthening of OPGW Network by ER-1	8/1/2022	7:00	8/31/2022	18:00	Approved	
4	POWERGRID	400	Sohawal	Lucknow	PGCIL	1	Intra	Daily	AMP work	8/26/2022	9:30	8/26/2022	17:30	Approved	Subject to UP consent.
5	POWERGRID	765	Lucknow	Balia	PGCIL	1	Intra	DAILY	CLEANING OF POLLUTED INSULATOR'S	8/25/2022	9:30	8/25/2022	17:30	Approved	