

Proposed Outage Program of 197th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ99731	OCC_197	ntpcnr_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler+Generator+FGD Installation	22/Aug/2022	08:00	25/Sep/2022	18:00		PLANNED	Requested	
2	RQ99529	OCC_197	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 1	NTPC	C	Boiler + Turbine+ Turbine RLA+ Generator	26/Aug/2022	00:00	29/Sep/2022	18:00		PLANNED	Requested	
3	RQ99905	OCC_197	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	22/Aug/2022	00:00	01/Oct/2022	23:50		PLANNED	Requested	
4	RQ99907	OCC_197	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	01/Aug/2022	00:00	14/Aug/2022	18:00	actual s/d proposed from 20.07.22-14.08.22 for 25 days	PLANNED	Requested	
5	RQ99530	OCC_197	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 6	NTPC	C	Boiler + LPT insitu inspection MPI, PAUT+CC Modification + All Bearings inspection	05/Aug/2022	00:00	08/Sep/2022	23:00		PLANNED	Requested	
6	RQ99987	OCC_197	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	mandatory inspection after 8500 VOH-for CI inspection	01/Aug/2022	08:00	31/Aug/2022	18:00	actual 00.00 Hrs of 25.07.2022-24.00 Hrs of 31.07.2022	PLANNED	Requested	
7	RQ99952	OCC_197	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 4	NTPC	C	capital over haul	20/Aug/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested	
8	RQ99917	OCC_197	rappc_sd	GENERATING UNIT	200 MW RAPS-A - UNIT 2	NPCIL	C	Enmasse boiler hairpins replacement as per AERB requirement	15/Aug/2022	01:00	14/Nov/2022	18:00	As per LGBR	PLANNED	Requested	
9	RQ99707	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Aug/2022	08:00	31/Aug/2022	18:00	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Requested	
10	RQ99708	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Aug/2022	08:00	31/Aug/2022	18:00	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Requested	
11	RQ99709	OCC_197	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Aug/2022	08:00	31/Aug/2022	18:00	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	PLANNED	Requested	
12	RQ99794	OCC_197	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	BREAKER R&M	08/Aug/2022	08:00	09/Aug/2022	18:00	LINE WILL BE UNDER SHUTDOWN	PLANNED	Requested	
13	RQ99791	OCC_197	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	BREAKER R&M	01/Aug/2022	08:00	07/Aug/2022	18:00	LINE WILL BE CHARGED THROUGH TBC	PLANNED	Requested	
14	RQ100241	OCC_197	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MALANPUR(MP) (PG) CKT-1	POWERGRID	D	Annual overhauling and electrical testing	11/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Requested	
15	RQ100240	OCC_197	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MEHGAON(MP) (MPSEB) CKT-1	MPSEB	D	Annual Electrical Testing of bay equipments	08/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Requested	
16	RQ99764	OCC_197	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan	01/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Requested	
17	RQ99582	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For CSD Fine tune and Commissioning check with Spare reactor	02/Aug/2022	16:00	04/Aug/2022	23:00	along with L/R	PLANNED	Requested	
18	RQ99577	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	For FSC Testing Work at meerut	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested	
19	RQ99575	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	C	Railway diversion work	01/Aug/2022	08:00	14/Aug/2022	20:00		PLANNED	Requested	
20	RQ99578	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	C	NCRTC Diversion work	01/Aug/2022	08:00	14/Aug/2022	18:00		PLANNED	Requested	
21	RQ99576	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	For FSC Testing Work at meerut	01/Aug/2022	08:00	01/Aug/2022	18:00		PLANNED	Requested	
22	RQ99824	OCC_197	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWERGRID	D	AMP works	08/Aug/2022	10:00	08/Aug/2022	18:00		PLANNED	Requested	
23	RQ99650	OCC_197	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	Jumping and bay extension work by M/s TATA	01/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Requested	
24	RQ99809	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Bus Reactor-2	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested	
25	RQ99838	OCC_197	slidcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Line Reactor of 765KV Phagi-Bhiwani Line-2	24/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Requested	
26	RQ99837	OCC_197	slidcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Line Reactor of 765KV Phagi-Bhiwani Line-1	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Requested	
27	RQ99669	OCC_197	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare reactor	02/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Requested	
28	RQ99668	OCC_197	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare reactor	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested	

29	RQ99846	OCC_197	slidcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	30/Aug/2022	08:00	30/Aug/2022	18:00		PLANNED	Requested
30	RQ99844	OCC_197	slidcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	10/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Requested
31	RQ99843	OCC_197	slidcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
32	RQ99842	OCC_197	slidcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
33	RQ99841	OCC_197	slidcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
34	RQ99845	OCC_197	slidcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	12/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Requested
35	RQ99654	OCC_197	cpcc1_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	AMP work	02/Aug/2022	10:00	02/Aug/2022	18:00		PLANNED	Requested
36	RQ99835	OCC_197	slidcup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 (UPPTCL) AND 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 AT 765 KV GR.NOIDA_2(UPC) (UPPTCL)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	06/Aug/2022	08:00	06/Aug/2022	15:00		PLANNED	Requested
37	RQ99829	OCC_197	slidcup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 704 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Aug/2022	08:00	07/Aug/2022	18:00	This shutdown was approved in OCC-196 but not availed due to non-availability of material	PLANNED	Requested
38	RQ99831	OCC_197	slidcup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Aug/2022	08:00	07/Aug/2022	18:00	This shutdown was approved in OCC-196 but not availed due to non-availability of material	PLANNED	Requested
39	RQ99691	OCC_197	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
40	RQ99694	OCC_197	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	C	For Preventive Inspection of ABB make CB and SAS Validation Work	03/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Requested
41	RQ99690	OCC_197	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	AMP work	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
42	RQ99688	OCC_197	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWERGRID	D	AMP work	01/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
43	RQ99851	OCC_197	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For AMP Works.	25/Aug/2022	08:30	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
44	RQ99820	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP works	24/Aug/2022	10:00	24/Aug/2022	18:00		PLANNED	Requested
45	RQ99808	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	AMP works	20/Aug/2022	10:00	20/Aug/2022	18:00		PLANNED	Requested
46	RQ99850	OCC_197	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP Works.	19/Aug/2022	08:30	19/Aug/2022	18:00	Kindly approve	PLANNED	Requested
47	RQ99807	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP works	13/Aug/2022	10:00	13/Aug/2022	18:00		PLANNED	Requested
48	RQ99800	OCC_197	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	12/Aug/2022	10:00	12/Aug/2022	18:00		PLANNED	Requested
49	RQ99641	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	TO TAKE ICT1 B-PHASE OUT AND SPARE ICT TO BE USED IN PLACE OF B-PHASE	03/Aug/2022	10:00	03/Aug/2022	14:00		PLANNED	Requested
50	RQ99642	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	TO TAKE ICT2 R-PHASE IN SERVICE (SPARE ICT CURRENTLY BEING USED IN PLACE OF ICT2 R-PHASE	02/Aug/2022	10:00	02/Aug/2022	14:00		PLANNED	Requested
51	RQ99646	OCC_197	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Aug/2022	16:00	03/Aug/2022	23:00		PLANNED	Requested
52	RQ99804	OCC_197	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF 3x500MVA ICT-3 AND ASSOCIATED BAY EQUIPMENTS	17/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Requested

53	RQ99532	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For the Maintenance of Transformer Bank and Normalization of ICT as repaired transformer will charged at B phase in place of Spare ICT (For change over and after that 24 Hour on no load charging of transformer)	13/Aug/2022	08:00	14/Aug/2022	08:00		PLANNED	Requested
54	RQ99623	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For charging of ICT-1 R- Phase unit. At present, Spare Phase unit is Charged as Y Phase. Work is delayed by M/s GE (OEM) so we can't avail June-2022 shutdown as approved in OCC-195	08/Aug/2022	09:00	08/Aug/2022	18:00		PLANNED	Requested
55	RQ99531	OCC_197	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and after that 24 Hour on no load charging of transformer)	06/Aug/2022	08:00	07/Aug/2022	08:00		PLANNED	Requested
56	RQ100152	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Line Maintenance work	31/Aug/2022	09:00	31/Aug/2022	17:00	Annual Maintenance & Rectification	PLANNED	Requested
57	RQ100202	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
58	RQ100203	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-1.	10/Aug/2022	07:00	22/Aug/2022	18:00	Kindly approve	PLANNED	Requested
59	RQ100201	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	09/Aug/2022	18:00	Kindly approve	PLANNED	Requested
60	RQ100209	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
61	RQ100198	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For AMP works & Protection testing.	31/Aug/2022	09:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
62	RQ99601	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Aug/2022	14:00	25/Aug/2022	17:00		PLANNED	Requested
63	RQ99599	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NH)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Aug/2022	09:00	25/Aug/2022	12:00		PLANNED	Requested
64	RQ100180	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For replacement of flashed disc insulator at Loc no 43 along with non-auto mode of 400kV Amritsar-Banala ckt-1.	24/Aug/2022	10:00	24/Aug/2022	16:00	Kindly approve	PLANNED	Requested
65	RQ99979	OCC_197	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	24/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Requested
66	RQ100197	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	For AMP works & Protection testing along with non-auto mode on 400kV Kishenpur-Samba ckt-2.	23/Aug/2022	09:00	23/Aug/2022	18:00	Kindly approve	PLANNED	Requested
67	RQ100242	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged X-arm at loc 288 which got damaged due to heavy snowfall in 2019 alongwith non auto of 400 KV Kishenpur-Wanpoh-4.	23/Aug/2022	09:00	27/Aug/2022	18:00		PLANNED	Requested
68	RQ100071	OCC_197	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	preventive mtc and testing of Bay equipments.	23/Aug/2022	09:00	24/Aug/2022	18:00		PLANNED	Requested
69	RQ100188	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For Line Bay AMP Works.	16/Aug/2022	10:00	16/Aug/2022	14:00	Kindly approve	PLANNED	Requested
70	RQ100070	OCC_197	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWERGRID	C	preventive mtc and testing of Bay equipments.	09/Aug/2022	09:00	10/Aug/2022	18:00		PLANNED	Requested
71	RQ99763	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of R Phase Jumper of standard Isolator & Bay tightening.	06/Aug/2022	08:00	06/Aug/2022	17:00		PLANNED	Requested
72	RQ99981	OCC_197	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
73	RQ99752	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWERGRID	D	FOR AMP WORKS	03/Aug/2022	10:00	03/Aug/2022	18:00		PLANNED	Requested
74	RQ100010	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	D	For TL AMP work & Rectification of shutdown nature defects	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
75	RQ100011	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	Non-auto of 400KV Bhiwadi-Hisar Ckt-2 required during Shutdown of CKT-III.	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested

76	RQ100014	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	C	SS-34 Bypassing work-commissioning	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
77	RQ100015	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	C	SS-34 Bypassing work-commissioning	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
78	RQ100225	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested	
79	RQ100226	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested	
80	RQ100151	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULAPUR(PG)-DEEPALPUR(UHKT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY.	PLANNED	Requested	
81	RQ100143	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(UHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY.	PLANNED	Requested	
82	RQ99614	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening and Maintenance work	30/Aug/2022	10:00	31/Aug/2022	17:00		PLANNED	Requested	
83	RQ99779	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For installation of wave trap and commissioning and testing of PLCC panel at 400KV Azamgarh-Sarnath Line. at 400kv S/S Azamgarh	29/Aug/2022	10:00	30/Aug/2022	18:00		PLANNED	Requested	
84	RQ99622	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	29/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested	
85	RQ99615	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening and Maintenance work	28/Aug/2022	10:00	29/Aug/2022	17:00		PLANNED	Requested	
86	RQ99618	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	For work of installation of Counters for PLCC Cabinets of respective line.	25/Aug/2022	08:00	27/Aug/2022	18:00		PLANNED	Requested	
87	RQ99617	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For work of installation of Counters for PLCC Cabinets of respective line.	24/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested	
88	RQ99613	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening ,Nest removal and Other work	23/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested	
89	RQ99620	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	21/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested	
90	RQ99616	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Line Jumper Tightening, Nest removal and other work	19/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested	
91	RQ99603	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	For erection of jack bus for additional 315MVA ICT	18/Aug/2022	10:00	21/Aug/2022	18:00		PLANNED	Requested	
92	RQ99759	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	1. Diversion / Height Raising for Ganga Expressway (UPEIDA) work". 2.For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	16/Aug/2022	08:00	31/Aug/2022	17:00		PLANNED	Requested	
93	RQ99619	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	For commissioning & testing of DTPC at 400KV Azamgarh-Gorakhpur Line , Bay maintenance work	11/Aug/2022	10:00	11/Aug/2022	18:00		PLANNED	Requested	
94	RQ99605	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	General Maintenance work will be carried out of mentioned bay during this shutdown period.	08/Aug/2022	10:30	08/Aug/2022	18:00	There will be No supply interruption during this shutdown period. Load of 400kv S/S Greater Noida will be fed through 400KV Dadri line, 400 kv Nawada line and 400kv Gr. Noida(400)-Gr. Noida(765) Ckt-1st during this shutdown period.	PLANNED	Requested	
95	RQ99761	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	DIVERSION OF 400 KV D/C UNNAO-BAREILLY LINE DUE TO GANGA EXPRESSWAY (UPEIDA)	08/Aug/2022	09:00	14/Aug/2022	18:00		PLANNED	Requested	
96	RQ99762	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	DIVERSION OF 400 KV D/C UNNAO-BAREILLY LINE DUE TO GANGA EXPRESSWAY (UPEIDA)	08/Aug/2022	09:00	14/Aug/2022	18:00		PLANNED	Requested	
97	RQ99611	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	D	Preventive Maintenance and testing of the line bay.	07/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Requested	
98	RQ99610	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Preventive Maintenance and testing of the line bay.	06/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Requested	
99	RQ99609	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of the line and bay and testing of this bay.	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested	
100	RQ99608	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of the line and bay and testing of this bay.	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested	
101	RQ99586	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	03/Aug/2022	09:00	03/Aug/2022	17:00		PLANNED	Requested	
102	RQ99621	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper tightening ,Conductor tightening etc.	03/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Requested	

103	RQ99607	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	lopping chopping & conductor repair and fixing missing vibration dampers	02/Aug/2022	08:00	06/Aug/2022	17:00		PLANNED	Requested
104	RQ99606	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	01/Aug/2022	08:00	01/Aug/2022	17:00		PLANNED	Requested
105	RQ99776	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Jumper Tightening and Maintenance work	27/Aug/2022	10:00	27/Aug/2022	17:00		PLANNED	Requested
106	RQ99602	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	26/Aug/2022	14:00	26/Aug/2022	17:00		PLANNED	Requested
107	RQ99600	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	For routine bay maintenance work	24/Aug/2022	10:00	24/Aug/2022	18:00		PLANNED	Requested
108	RQ99777	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Jumper Tightening and Maintenance work	19/Aug/2022	10:00	19/Aug/2022	17:00		PLANNED	Requested
109	RQ99584	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	02/Aug/2022	09:00	02/Aug/2022	17:00		PLANNED	Requested
110	RQ99585	OCC_197	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	01/Aug/2022	09:00	01/Aug/2022	17:00		PLANNED	Requested
111	RQ99894	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Halfyearly maintenance of main and tie bay	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested
112	RQ99889	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	25/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested
113	RQ99885	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	AT Kawai end :- 1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments. At Anta end:- Half yearly maintenance work	23/Aug/2022	08:00	24/Aug/2022	18:00		PLANNED	Requested
114	RQ99883	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	2 HALF YEARLY MAINTENANCE	22/Aug/2022	09:00	22/Aug/2022	18:00		PLANNED	Requested
115	RQ99884	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Calibration of line metering CT's and Energy meters. at Kawai and 2 HALF YEARLY MAINTENANCE at Anta	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested
116	RQ99893	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Halfyearly maintenance of main and tie bay	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested
117	RQ99944	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	18/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Requested
118	RQ99946	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	17/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Requested
119	RQ99943	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	16/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Requested
120	RQ99964	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16/Aug/2022	06:00	24/Aug/2022	20:00		PLANNED	Requested
121	RQ99965	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16/Aug/2022	06:00	24/Aug/2022	20:00		PLANNED	Requested
122	RQ99888	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of National Highway Amritsar - Jammu T/L under Bharatmala project of PIU - Hanumangarh.	15/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested
123	RQ99945	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	11/Aug/2022	08:00	12/Aug/2022	18:00		PLANNED	Requested
124	RQ99869	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	2 HALF YEARLY MAINTENANCE	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
125	RQ99982	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
126	RQ99968	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Maintenance at both end	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
127	RQ99976	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
128	RQ99967	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650)	01/Aug/2022	11:00	18/Aug/2022	16:00		PLANNED	Requested
129	RQ100093	OCC_197	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	In order to switch off and isolate the 400 kv 50 MVAr shunt reactor installed at 400 kv Jodhpur to Akal bay at 400 kv GSS, Jodhpur	01/Aug/2022	10:00	01/Aug/2022	13:00		PLANNED	Requested

130	RQ99983	OCC_197	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Aug/2022	08:00	01/Aug/2022	18:00		PLANNED	Requested
131	RQ99966	OCC_197	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	C	Shutdown for Shifting and repairing of work of 400 KV S/C Bikaner-STPS Line. (Under deposit work of NHAI Supervision by RVPNL) by Kay CEE Energy & Infra Private Limited. (Request Letter enclosed with the mail)	01/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Requested
132	RQ100208	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
133	RQ100205	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
134	RQ100206	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
135	RQ100204	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	20/Aug/2022	18:00	Kindly approve	PLANNED	Requested
136	RQ100207	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
137	RQ99931	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker	24/Aug/2022	09:00	25/Aug/2022	23:00		PLANNED	Requested
138	RQ99929	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	12/Aug/2022	09:00	12/Aug/2022	19:00		PLANNED	Requested
139	RQ99928	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	10/Aug/2022	09:00	10/Aug/2022	19:00		PLANNED	Requested
140	RQ99706	OCC_197	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay equipment testing & maintenance	02/Aug/2022	08:00	02/Aug/2022	18:00	Bay equipment testing & maintenance	PLANNED	Requested
141	RQ100236	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	To check Tan delta of CVTs	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Requested
142	RQ100235	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	To check Tan delta of CVTs	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested
143	RQ99937	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
144	RQ99938	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
145	RQ99934	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
146	RQ99932	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
147	RQ99939	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
148	RQ99935	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
149	RQ99936	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
150	RQ99933	OCC_197	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-2	PSTCL	D	OPGW Work. Auto Reclosure disable only	01/Aug/2022	08:00	31/Aug/2022	18:00		PLANNED	Requested
151	RQ99930	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP IHAIJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker	22/Aug/2022	09:00	23/Aug/2022	23:00		PLANNED	Requested
152	RQ99923	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP IHAIJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	05/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Requested
153	RQ99922	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP IHAIJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	04/Aug/2022	09:00	04/Aug/2022	18:00		PLANNED	Requested
154	RQ99927	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	03/Aug/2022	09:00	03/Aug/2022	18:00		PLANNED	Requested
155	RQ99926	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DLAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	02/Aug/2022	09:00	02/Aug/2022	18:00		PLANNED	Requested
156	RQ100078	OCC_197	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-2	DTL	C	preventive mtc and testing of Bay equipments.	16/Aug/2022	09:00	18/Aug/2022	18:00		PLANNED	Requested
157	RQ99925	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	16/Aug/2022	08:00	16/Aug/2022	17:00		PLANNED	Requested
158	RQ99924	OCC_197	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	13/Aug/2022	09:00	13/Aug/2022	18:00		PLANNED	Requested
159	RQ99785	OCC_197	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	for scheduled maintenance & lopping-chopping	12/Aug/2022	11:00	12/Aug/2022	16:00		PLANNED	Requested

160	RQ99784	OCC_197	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	for scheduled maintenance & lopping-chopping	10/Aug/2022	14:00	10/Aug/2022	17:00		PLANNED	Requested
161	RQ99910	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWERG RID,NRSS XXIX	D	AMP Work, LA,CVT,WT in associated bay	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested
162	RQ99906	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERG RID,NRSS XXIX	D	AMP Work, LA,CVT,WT in associated bay	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested
163	RQ99880	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERG RID,NRSS XXIX	D	AMP Work, LA,CVT,WT of associated Bay	05/Aug/2022	09:00	05/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested
164	RQ99849	OCC_197	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERG RID,NRSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested
165	RQ99635	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For AMP Work	02/Aug/2022	19:00	02/Aug/2022	23:00		PLANNED	Requested
166	RQ99634	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For AMP Work	01/Aug/2022	19:00	01/Aug/2022	23:00		PLANNED	Requested
167	RQ99963	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERG RID,RRVP NL	D	Routine Maintenance	02/Aug/2022	18:00	02/Aug/2022	23:00		PLANNED	Requested
168	RQ100133	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERG RID,DTL	D	Attending oil leakages of old wsi make ct of main bay 404	02/Aug/2022	08:00	02/Aug/2022	15:00		PLANNED	Requested
169	RQ100132	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERG RID,DTL	D	Attending oil leakages of old wsi make ct of main bay 404	01/Aug/2022	08:00	01/Aug/2022	15:00		PLANNED	Requested
170	RQ99748	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERG RID,DTL	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
171	RQ100142	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJIAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	OPGW cable replacement for two spans under Reliable Communication package (Auto Reclose off) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY	PLANNED	Requested
172	RQ100141	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJIAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	OPGW cable replacement for two spans under Reliable Communication package (Auto Reclose off) - one by one circuit	01/Aug/2022	07:00	12/Aug/2022	19:00	NON AUTO MODE ONLY	PLANNED	Requested
173	RQ99793	OCC_197	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	27/Aug/2022	08:00	27/Aug/2022	17:00		PLANNED	Requested
174	RQ99792	OCC_197	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	25/Aug/2022	08:00	25/Aug/2022	17:00		PLANNED	Requested
175	RQ99591	OCC_197	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type	22/Aug/2022	09:00	30/Aug/2022	18:00	Shutdown also includes shutdown of 400 KV Bus Coupler Bay	PLANNED	Requested
176	RQ99593	OCC_197	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400KV bus-B for extension of bus	17/Aug/2022	11:00	17/Aug/2022	15:00		PLANNED	Requested
177	RQ99592	OCC_197	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400KV bus-A for extension of bus	17/Aug/2022	07:00	17/Aug/2022	11:00		PLANNED	Requested
178	RQ99596	OCC_197	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-2	10/Aug/2022	06:30	10/Aug/2022	18:00		PLANNED	Requested
179	RQ99753	OCC_197	stuup_sd	BUS	400KV BUS 1 AT BARAI(UP)	UPPTCL	D	For Busbar stability test	08/Aug/2022	09:00	08/Aug/2022	14:00		PLANNED	Requested
180	RQ99595	OCC_197	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-1	08/Aug/2022	06:30	08/Aug/2022	18:00		PLANNED	Requested
181	RQ99597	OCC_197	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	Bus strengthening and general maintenance	04/Aug/2022	09:00	06/Aug/2022	18:00		PLANNED	Requested
182	RQ99754	OCC_197	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentagraph isolator of Samath Circuit -(L-3) & Generator-3	01/Aug/2022	08:00	02/Aug/2022	22:00	Bus-1 will be put on shutdown after shifting the loads on Bus-II, whereas samath circuit-(L-3) will remain in service through transfer breaker. During this shutdown all elements of switchyard is in service except BUS-1	PLANNED	Requested
183	RQ99962	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	25/Aug/2022	07:00	25/Aug/2022	13:00		PLANNED	Requested
184	RQ99961	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Requested
185	RQ99960	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22/Aug/2022	08:00	22/Aug/2022	18:00		PLANNED	Requested
186	RQ99948	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	18/Aug/2022	08:00	18/Aug/2022	18:00		PLANNED	Requested
187	RQ99947	OCC_197	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	16/Aug/2022	08:00	16/Aug/2022	18:00		PLANNED	Requested
188	RQ100100	OCC_197	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quartely Maintenance work	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested

189	RQ99594	OCC_197	stuuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)		D	General Maintenance work will be carried out during of 400KV Main bus 2nd during this shutdown period.	14/Aug/2022	10:00	14/Aug/2022	15:00	There will be No supply interruption during this shutdown period. Load of 400KV Main Bus 2nd will be fed through 400KV Main Bus 1st during this shutdown period.	PLANNED	Requested
190	RQ99887	OCC_197	slidcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	UPPCL	C	Annual maintenance & testing of 400 KV Bus - 2 connecting isolators.	12/Aug/2022	08:00	13/Aug/2022	18:00		PLANNED	Requested
191	RQ99886	OCC_197	slidcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	08/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Requested
192	RQ99822	OCC_197	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	C	Bay extension works - Stability Test and Final Bus Integration	06/Aug/2022	10:00	09/Aug/2022	18:00		PLANNED	Requested
193	RQ100145	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bus 1 sectionaliser commissioning related works Works by Amaraja	03/Aug/2022	17:00	04/Aug/2022	23:00		PLANNED	Requested
194	RQ100062	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT SIKARI(PG)	POWERGRID	D	For AMP Work	03/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
195	RQ100065	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension Works by TATA	02/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested
196	RQ100064	OCC_197	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension Works by TATA	01/Aug/2022	17:00	01/Aug/2022	23:00		PLANNED	Requested
197	RQ99821	OCC_197	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	C	Bay extension works - Stability Test and Final Bus Integration	01/Aug/2022	10:00	04/Aug/2022	18:00		PLANNED	Requested
198	RQ100057	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGRID	C	GIS Bay Extension Work(Shutdown requested by KEC for Bus Stability Test and Jumpering work)	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
199	RQ100041	OCC_197	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	For interconnection work of BUSES with upcoming bays	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
200	RQ100059	OCC_197	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
201	RQ99956	OCC_197	slidcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABA(RS)	RRVPNL	D	Quarterly Maintenance	26/Aug/2022	07:00	26/Aug/2022	13:00		PLANNED	Requested
202	RQ99957	OCC_197	slidcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABA(RS)	RRVPNL	D	Quarterly Maintenance	25/Aug/2022	07:00	25/Aug/2022	13:00		PLANNED	Requested
203	RQ100095	OCC_197	slidcrs_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AKAL-JODHPUR (RS) CKT-1 @JODHPUR(RS)	RRVPNL	C	Requires to be switched off immediately due to internal inspection to be carried out by the firm. The DGA analysis of the said reactor shows that there is a tremendous increase in the amount of fault gases like CO ₂ , CO, acetylene, methane etc. which requires proper internal inspection of the same	01/Aug/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
204	RQ99553	OCC_197	stuuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	FOR PAINTING OF 63 MVAR BUS REACTOR	22/Aug/2022	08:00	27/Aug/2022	19:00		PLANNED	Requested
205	RQ99554	OCC_197	stuuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	For erection of Jack bus for additional 315MVA ICT	17/Aug/2022	10:00	21/Aug/2022	18:00		PLANNED	Requested
206	RQ99598	OCC_197	stuuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	preventive maintenance	17/Aug/2022	08:30	17/Aug/2022	17:30		PLANNED	Requested
207	RQ99552	OCC_197	stuuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	For work of Installation, Testing & Commissioning of Nitrogen Injection Fire Protection System for 125 MVAR Reactor at 400 KV S/5 Banda	09/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Requested
208	RQ99786	OCC_197	slidcuk_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	09/Aug/2022	10:00	09/Aug/2022	13:00		PLANNED	Requested
209	RQ99941	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	09/Aug/2022	08:00	09/Aug/2022	18:00		PLANNED	Requested
210	RQ99942	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Requested
211	RQ99988	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
212	RQ99989	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
213	RQ99990	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
214	RQ99993	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor,Bay equipments & Relay testing	04/Aug/2022	08:00	06/Aug/2022	18:00		PLANNED	Requested
215	RQ99991	OCC_197	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested

216	RQ99992	OCC_197	slidchr_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor,Bay equipments & Relay testing	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
217	RQ99882	OCC_197	indigrd_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested
218	RQ99881	OCC_197	indigrd_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested
219	RQ99950	OCC_197	slidchr_sd	BAY	405 TIE BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AND FUTURE AT DAULATABAD(HV)	HVPNL	D	To attend the spring charging problem in line breaker	27/Aug/2022	14:00	27/Aug/2022	19:00	402 TIE bay belongs to ICT-2 & Dhanoda-B/Bad ckt-1	PLANNED	Requested
220	RQ99949	OCC_197	slidchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker	26/Aug/2022	08:00	26/Aug/2022	13:00	404 bay belongs to Neermana-Dhanoda ckt-1	PLANNED	Requested
221	RQ99951	OCC_197	slidchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	To carry out the replacement work of burnt B phase PG clamp	17/Aug/2022	09:00	17/Aug/2022	18:00		PLANNED	Requested
222	RQ99914	OCC_197	indigrd_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWERGRID	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Requested
223	RQ99915	OCC_197	indigrd_sd	BAY	405 TIE BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWERGRID	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Requested
224	RQ100199	OCC_197	cpcc2_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG) AND 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)	POWERGRID	C	For replacement of Pole to Pole wiring conduit of Circuit Breaker.	08/Aug/2022	09:00	09/Aug/2022	18:00	Kindly approve	PLANNED	Requested
225	RQ100200	OCC_197	cpcc2_sd	BAY	405 TIE BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	C	For replacement of Pole to Pole wiring conduit of Circuit Breaker.	03/Aug/2022	09:00	04/Aug/2022	18:00	Kindly approve	PLANNED	Requested
226	RQ100091	OCC_197	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	For Bay AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
227	RQ100116	OCC_197	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
228	RQ100103	OCC_197	cpcc1_sd	BAY	413FLTR2 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF2 (POWERGRID)	POWERGRID	C	For CB overhauling work	01/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Requested
229	RQ100114	OCC_197	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	01/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
230	RQ99780	OCC_197	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	23/Aug/2022	08:00	23/Aug/2022	13:00		PLANNED	Requested
231	RQ99732	OCC_197	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	20/Aug/2022	08:00	20/Aug/2022	13:00		PLANNED	Requested
232	RQ99714	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17/Aug/2022	08:00	17/Aug/2022	13:00		PLANNED	Requested
233	RQ99778	OCC_197	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	Disc Cleaning, Jumper tightening, Conductor tightening etc.	15/Aug/2022	08:00	20/Aug/2022	18:00		PLANNED	Requested
234	RQ99746	OCC_197	stuup_sd	BAY	410 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2022	14:00	09/Aug/2022	18:00		PLANNED	Requested
235	RQ99744	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400KV ATAUH-HAPUR (UP) CKT-1 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2022	09:00	09/Aug/2022	13:00		PLANNED	Requested
236	RQ99733	OCC_197	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUH-HAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08/Aug/2022	14:00	08/Aug/2022	18:00		PLANNED	Requested
237	RQ99817	OCC_197	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUH-HAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	08/Aug/2022	09:00	08/Aug/2022	13:00		PLANNED	Requested
238	RQ99826	OCC_197	slidcup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	C	For Busbar stability test	08/Aug/2022	09:00	08/Aug/2022	14:00		PLANNED	Requested

239	RQ99757	OCC_197	stuup_sd	BAY	416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL)	UPPTCL	D	Attending heating at 29A Isolator and tightening of bay	06/Aug/2022	09:00	06/Aug/2022	17:00	the line will remain charged through TBC Bay and there will be no interruption in power flow to the line.	PLANNED	Requested	
240	RQ99758	OCC_197	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	Attending heating at 29A Isolator and tightening of bay	05/Aug/2022	09:00	05/Aug/2022	16:00	the line will remain charged through TBC Bay and there will be no interruption in power flow to the line.	PLANNED	Requested	
241	RQ99612	OCC_197	slidcup_sd	BAY	405 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	C	Attendeing SF6 Gas leakage and overhauling of Main breaker	04/Aug/2022	10:00	05/Aug/2022	18:00	500 MVA ICT 2 shall remain in service via tie bay	PLANNED	Requested	
242	RQ99825	OCC_197	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	04/Aug/2022	08:30	04/Aug/2022	17:30		PLANNED	Requested	
243	RQ99892	OCC_197	slidcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	20/Aug/2022	08:00	20/Aug/2022	18:00		PLANNED	Requested	
244	RQ99818	OCC_197	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	BREAKER R&M ,SAS INTEGRATION	15/Aug/2022	08:00	22/Aug/2022	18:00	BAY WILL BE UNDER SHUTDOWN	PLANNED	Requested	
245	RQ99704	OCC_197	ntpcos_sd	BAY	404 MAIN BAY - 400KV/220KV UNCHAHAR(NTB)-ICT-1 AT UNCHAHAR(NTB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
246	RQ99528	OCC_197	ntpcos_sd	BAY	404 MAIN BAY - 400KV/220KV UNCHAHAR(NTB)-ICT-1 AT UNCHAHAR(NTB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
247	RQ99703	OCC_197	ntpcos_sd	BAY	405 TIE BAY - 400KV UNCHAHAR(NTB) B/R 1 AND 400KV/220KV UNCHAHAR(NTB)-ICT-1 AT UNCHAHAR(NTB)	NTPC	D	bay equipment testing	02/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
248	RQ99890	OCC_197	slidcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	17/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Requested	
249	RQ99909	OCC_197	indigrd_sd	BAY	408 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
250	RQ99908	OCC_197	indigrd_sd	BAY	407 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AT NRSS XXIX XXXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	12/Aug/2022	09:00	12/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
251	RQ99903	OCC_197	indigrd_sd	BAY	410 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AT NRSS XXIX XXXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
252	RQ99904	OCC_197	indigrd_sd	BAY	411 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	11/Aug/2022	09:00	11/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
253	RQ99898	OCC_197	indigrd_sd	BAY	415 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
254	RQ99895	OCC_197	indigrd_sd	BAY	414 TIE BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX) AND FUTURE AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA & BR	08/Aug/2022	09:00	08/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
255	RQ99878	OCC_197	indigrd_sd	BAY	412 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 (NRSS XXIX) AT WAGOORA(PG XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	05/Aug/2022	09:00	05/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested	
256	RQ99879	OCC_197	indigrd_sd	BAY	411 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	05/Aug/2022	09:00	05/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested	

257	RQ99848	OCC_197	indigrd_id	BAY	408 TIE BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AND 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested
258	RQ99847	OCC_197	indigrd_id	BAY	409 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 (NRSS XXIX) AT WAGOORA(PG XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	04/Aug/2022	09:00	04/Aug/2022	18:00	Annual Maintenance	PLANNED	Requested
259	RQ99766	OCC_197	sldcrs_sd	BAY	411-52 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Requested
260	RQ99765	OCC_197	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	2 HALF YEARLY MAINTENANCE	08/Aug/2022	08:00	08/Aug/2022	18:00		PLANNED	Requested
261	RQ100177	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	31/Aug/2022	10:00	31/Aug/2022	17:00	Kindly approve	PLANNED	Requested
262	RQ100176	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	29/Aug/2022	10:00	29/Aug/2022	17:00	Kindly approve	PLANNED	Requested
263	RQ99994	OCC_197	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	MP Works. (W2.W8.T2 ICT 2 Bay CT)	25/Aug/2022	10:00	25/Aug/2022	18:00		PLANNED	Requested
264	RQ99799	OCC_197	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	04/Aug/2022	10:00	04/Aug/2022	18:00		PLANNED	Requested
265	RQ100030	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	POWERGRID	D	AMP work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
266	RQ100026	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWERGRID	D	AMP work	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
267	RQ100107	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGHARH(PG)	POWERGRID	C	For 220KV side CB overhauling work.	03/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
268	RQ100022	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	D	For Bushing Tan-Delta as per revised frequency for Ds1 category and 5 yearly AMP as per latest AM Norms	02/Aug/2022	08:00	02/Aug/2022	20:00		PLANNED	Requested
269	RQ100025	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	AMP and Relay testing work.	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
270	RQ100035	OCC_197	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWERGRID	D	For attending hotspot on 401-02 89B B ph isolator towards ICT dropper	01/Aug/2022	10:00	01/Aug/2022	14:00		PLANNED	Requested
271	RQ100179	OCC_197	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWERGRID	D	For AMP Works.	01/Aug/2022	08:00	01/Aug/2022	18:00	Kindly approve	PLANNED	Requested
272	RQ99969	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Maintenance work	30/Aug/2022	08:00	30/Aug/2022	18:00		PLANNED	Requested
273	RQ99972	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work	29/Aug/2022	08:00	29/Aug/2022	18:00		PLANNED	Requested
274	RQ99973	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Maintenance work	29/Aug/2022	08:00	29/Aug/2022	18:00		PLANNED	Requested
275	RQ99971	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested
276	RQ99897	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested
277	RQ99896	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	23/Aug/2022	08:00	23/Aug/2022	18:00		PLANNED	Requested
278	RQ99900	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
279	RQ99899	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
280	RQ99970	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
281	RQ99974	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAJI(RS)	RRVPNL	D	Maintenance work	04/Aug/2022	08:00	04/Aug/2022	18:00		PLANNED	Requested
282	RQ99902	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested
283	RQ99901	OCC_197	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested
284	RQ99565	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	28/Aug/2022	10:00	28/Aug/2022	18:00		PLANNED	Requested
285	RQ99560	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Aug/2022	14:00	27/Aug/2022	17:00		PLANNED	Requested
286	RQ99561	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Aug/2022	09:00	27/Aug/2022	12:00		PLANNED	Requested
287	RQ99579	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	General Maintenance work will be carried out of mentioned ICT bays during this shutdown period.	26/Aug/2022	10:00	26/Aug/2022	15:00	There will be No supply interruption during this shutdown period. Load of 400KV S/S Greater Noida will be fed through 2x500 MVA ICT-5th & 6th and 1x315MVA ICT 1st during this shutdown period.	PLANNED	Requested
288	RQ99550	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	Painting and routine testing & maintenance work	23/Aug/2022	09:00	25/Aug/2022	18:00		PLANNED	Requested

289	RQ99562	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UPI)	UPPTCL	C	attending oil leakages	22/Aug/2022	08:30	25/Aug/2022	17:30		PLANNED	Requested
290	RQ99566	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	General Maintenance work will be carried out during of maintained ICT bays this shutdown period.	21/Aug/2022	10:00	21/Aug/2022	15:00		PLANNED	Requested
291	RQ99572	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UPI)	UPPTCL	D	General maintenance and tightening of Bay	17/Aug/2022	09:00	17/Aug/2022	18:00	There will be no power flow through the ICT during the shut down period.	PLANNED	Requested
292	RQ99755	OCC_197	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UPI)	UPPTCL	C	For overhauling of this ICT.	16/Aug/2022	08:00	10/Sep/2022	18:00	"400/132/33 KV ICT-3 of ATPS will remain under shut - down on continuous basis to attend leakage of oil as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and needs to be attended at the earliest: "	PLANNED	Requested
293	RQ99570	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UPI)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus -1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	13/Aug/2022	06:30	13/Aug/2022	17:00		PLANNED	Requested
294	RQ99551	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UPI)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus -1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately.	13/Aug/2022	06:30	13/Aug/2022	17:00		PLANNED	Requested
295	RQ99547	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UPI)	UPPTCL	D	For routine bay maintenance work	12/Aug/2022	10:00	12/Aug/2022	18:00		PLANNED	Requested
296	RQ99548	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UPI)	UPPTCL	D	For routine bay maintenance work	10/Aug/2022	10:00	10/Aug/2022	18:00		PLANNED	Requested
297	RQ99567	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UPI)	UPPTCL	D	Replacement of LV side Y Phase Isolator Clamp.	08/Aug/2022	08:00	08/Aug/2022	14:00		PLANNED	Requested
298	RQ99568	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UPI)	UPPTCL	D	Retrofitting of REF relay	05/Aug/2022	10:00	05/Aug/2022	18:00		PLANNED	Requested
299	RQ99573	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UPI)	UPPTCL	D	There will be no power flow through the ICT during the shut down period.	04/Aug/2022	09:00	04/Aug/2022	16:00	There will be no power flow through the ICT during the shut down period.	PLANNED	Requested
300	RQ99569	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UPI)	UPPTCL	D	Retrofitting of REF relay	03/Aug/2022	10:00	03/Aug/2022	18:00		PLANNED	Requested
301	RQ99549	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UPI)	UPPTCL	D	Painting and routine testing & maintenance work	03/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Requested
302	RQ99564	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UPI)	UPPTCL	D	preventive maintenance	02/Aug/2022	08:30	02/Aug/2022	17:30		PLANNED	Requested
303	RQ99563	OCC_197	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UPI)	UPPTCL	D	preventive maintenance	01/Aug/2022	08:30	01/Aug/2022	17:30		PLANNED	Requested
304	RQ99916	OCC_197	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Requested
305	RQ99790	OCC_197	slidcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	10/Aug/2022	10:00	10/Aug/2022	13:00		PLANNED	Requested
306	RQ99789	OCC_197	slidcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	09/Aug/2022	14:00	09/Aug/2022	17:00		PLANNED	Requested
307	RQ99921	OCC_197	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	09/Aug/2022	09:00	09/Aug/2022	19:00		PLANNED	Requested
308	RQ99920	OCC_197	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	08/Aug/2022	09:00	08/Aug/2022	19:00		PLANNED	Requested
309	RQ99919	OCC_197	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	06/Aug/2022	09:00	06/Aug/2022	19:00		PLANNED	Requested
310	RQ99865	OCC_197	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	Annual maintenance	04/Aug/2022	09:00	04/Aug/2022	17:00		PLANNED	Requested
311	RQ99701	OCC_197	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 4 AT UNCHAHAR(NT)	NTPC	C	Protection panel replacement (electromechanical to neumerical)	29/Aug/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
312	RQ99700	OCC_197	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 3 AT UNCHAHAR(NT)	NTPC	C	protection panel replacement (from electromechanical to neumerical relay)	18/Aug/2022	08:00	28/Aug/2022	18:00		PLANNED	Requested
313	RQ99806	OCC_197	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGAN(PG)	POWERGRID	D	AMP works	26/Aug/2022	10:00	26/Aug/2022	18:00		PLANNED	Requested
314	RQ99805	OCC_197	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGAN(PG)	POWERGRID	D	AMP works	25/Aug/2022	10:00	25/Aug/2022	18:00		PLANNED	Requested
315	RQ100174	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYH(RLY) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 22 & 23 of 220kV D/C Abdullapur-Railway ckt-1&2.	31/Aug/2022	10:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested

316	RQ100175	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 22 & 23 of 220kV D/C Abdullapur-Railway ckt-1&2.	31/Aug/2022	10:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
317	RQ100172	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 86 & 87 of 220kV D/C DCRTPP-Abdullapur Transmission line (one circuit LILO at Rampur).	29/Aug/2022	10:00	29/Aug/2022	18:00	Kindly approve	PLANNED	Requested
318	RQ100173	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCIL Project at span no. 86 & 87 of 220kV D/C DCRTPP-Abdullapur Transmission line (one circuit LILO at Rampur).	29/Aug/2022	10:00	29/Aug/2022	18:00	Kindly approve	PLANNED	Requested
319	RQ99912	OCC_197	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	AMP works in Bay	16/Aug/2022	08:00	16/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested
320	RQ99911	OCC_197	indlgrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	AMP Work in Bay	15/Aug/2022	08:00	15/Aug/2022	20:00	Annual Maintenance	PLANNED	Requested
321	RQ100230	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HV)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Shutdown required for OPGW installation works at peak bend tower section.	10/Aug/2022	07:00	12/Aug/2022	18:00	Kindly approve	PLANNED	Requested
322	RQ100234	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HV)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
323	RQ100227	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
324	RQ100228	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
325	RQ99985	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	29/Aug/2022	09:00	29/Aug/2022	14:00		PLANNED	Requested
326	RQ100178	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWERGRID	D	For AMP Works.	26/Aug/2022	09:30	26/Aug/2022	17:30	Kindly approve	PLANNED	Requested
327	RQ99980	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	26/Aug/2022	09:00	26/Aug/2022	15:00		PLANNED	Requested
328	RQ99984	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	26/Aug/2022	09:00	26/Aug/2022	15:00		PLANNED	Requested
329	RQ99978	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested
330	RQ100195	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	AMP and Tightening of loose Jumper Bolt/Nut, Vibration damper, etc	18/Aug/2022	09:00	18/Aug/2022	18:00	Kindly approve	PLANNED	Requested
331	RQ100194	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP and Tightening of loose Jumper Bolt/Nut, Vibration damper, etc	16/Aug/2022	09:00	16/Aug/2022	18:00	Kindly approve	PLANNED	Requested
332	RQ99702	OCC_197	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	C	bay equipment testing	16/Aug/2022	08:00	17/Aug/2022	18:00		PLANNED	Requested
333	RQ99986	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	C	For dismental of old 220KV Circuit Breaker. Dismental of old foundation & construction of new foundation by civil wing. Erection & commissioning work of new 245KV CGL make Circuit Breaker in the 220KV PGCL-BASSI-II bay vide WBS element No. / REPL/ BP.21.19	12/Aug/2022	08:00	28/Aug/2022	18:00		PLANNED	Requested
334	RQ100191	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HV) (PG) CKT-2	POWERGRID	D	For AMP Works along with non-auto mode on 220KV Jalandhar-Nehrian ckt-1.	10/Aug/2022	10:00	10/Aug/2022	14:00	Kindly approve	PLANNED	Requested
335	RQ100192	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	For Permanent Restoration work at location No. 131	10/Aug/2022	09:00	11/Aug/2022	15:00	Kindly approve	PLANNED	Requested
336	RQ100193	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	For Permanent Restoration work at location No. 131	10/Aug/2022	09:00	11/Aug/2022	15:00	Kindly approve	PLANNED	Requested
337	RQ100196	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	AMP, Protection testing and attending hot spot in Line isolator.	08/Aug/2022	09:00	08/Aug/2022	18:00	Kindly approve	PLANNED	Requested
338	RQ99636	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	FOR DISC INSERTION IN POLYMER INSULATOR	03/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
339	RQ99546	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance work	26/Aug/2022	10:00	26/Aug/2022	18:00		PLANNED	Requested
340	RQ99559	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	08/Aug/2022	09:00	09/Aug/2022	18:00		PLANNED	Requested
341	RQ99544	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBARELLY(PG) (UP) CKT-2	UPPTCL	D	For routine line maintenance	07/Aug/2022	10:00	08/Aug/2022	18:00		PLANNED	Requested
342	RQ99589	OCC_197	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	protection relays testing job	05/Aug/2022	08:00	05/Aug/2022	18:00		PLANNED	Requested
343	RQ99545	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	04/Aug/2022	09:00	05/Aug/2022	18:00		PLANNED	Requested
344	RQ99558	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	03/Aug/2022	09:00	07/Aug/2022	18:00		PLANNED	Requested

345	RQ99588	OCC_197	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(U) (UP) CKT-1	UPPTCL	C	protection relays testing job	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
346	RQ99587	OCC_197	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(U) (UP) CKT-1	UPPTCL	C	Protection relays testing	02/Aug/2022	08:00	02/Aug/2022	18:00		PLANNED	Requested	
347	RQ100171	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For stringing of 220kV Abdullapur-Jagadhari T/L of DFCCL Project at span no. 16 & 17 of 220KV S/C Jagadhari-Kurukshetra BBMB line.	26/Aug/2022	10:00	26/Aug/2022	18:00	Kindly approve	PLANNED	Requested	
348	RQ100167	OCC_197	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For stringing (by POWERGRID) of 220KV line from 400/220 KV POWERGRID S/stn Abdullapur to Jagadhari DFCCL S/stn crossing over 220 KV Jagadhari-Kurukshetra (BBMB) at T. No. 16 and 17.	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested	
349	RQ99953	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested	
350	RQ99955	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of Main bus isolator at 220KV GSS BBMB Dadri	22/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested	
351	RQ100137	OCC_197	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	उपकेन्द्र के स्वचालित हेतु	16/Aug/2022	08:00	21/Aug/2022	18:00		PLANNED	Requested	
352	RQ99954	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	03/Aug/2022	08:00	03/Aug/2022	18:00		PLANNED	Requested	
353	RQ100220	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested	
354	RQ100221	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested	
355	RQ99977	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(U) (PG) CKT-1	POWERGRID,RRVP,NL	D	For line maintenance work	26/Aug/2022	08:00	26/Aug/2022	18:00		PLANNED	Requested	
356	RQ99975	OCC_197	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVP,NL	D	For bay and line maintenance work	25/Aug/2022	08:00	25/Aug/2022	18:00		PLANNED	Requested	
357	RQ99783	OCC_197	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	for scheduled maintenance & lopping-chopping	08/Aug/2022	14:00	08/Aug/2022	17:00		PLANNED	Requested	
358	RQ99782	OCC_197	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	for scheduled maintenance & lopping-chopping	08/Aug/2022	10:00	08/Aug/2022	13:00		PLANNED	Requested	
359	RQ99760	OCC_197	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	For routine line maintenance	04/Aug/2022	10:00	05/Aug/2022	18:00		PLANNED	Requested	
360	RQ99632	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1	SAURYA URJA	D	For AMP Work	03/Aug/2022	19:00	03/Aug/2022	23:00		PLANNED	Requested	
361	RQ100162	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested	
362	RQ100159	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT) (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested	
363	RQ100165	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested	
364	RQ100006	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested	
365	RQ100164	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested	
366	RQ100005	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested	
367	RQ100163	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE) (RSWPL) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested	

368	RQ100160	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested
369	RQ100003	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested
370	RQ100166	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCLP) (EDEN (ERCLP) CKT-1	EDEN (ERCLP)	D	For testing and commissioning works with TBC Bay	02/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested
371	RQ100004	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested
372	RQ100161	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested
373	RQ100158	OCC_197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Aug/2022	17:00	02/Aug/2022	23:00		PLANNED	Requested
374	RQ100233	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIG ARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	08:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
375	RQ100232	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIG ARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
376	RQ100219	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
377	RQ100217	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
378	RQ100216	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	25/Aug/2022	18:00	Kindly approve	PLANNED	Requested
379	RQ100218	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
380	RQ100211	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
381	RQ100210	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
382	RQ100231	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADDI(HP)-PINJORE (HV) (HPPTCL) CKT-1	HPPTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
383	RQ100139	OCC_197	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADR(I) (BB)	BBMB	C	उपकेंद्र को स्वचालित करने हेतु	11/Aug/2022	08:00	13/Aug/2022	18:00		PLANNED	Requested
384	RQ100138	OCC_197	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADR(I) (BB)	BBMB	C	उपकेंद्र को स्वचालित करने हेतु	08/Aug/2022	08:00	10/Aug/2022	18:00		PLANNED	Requested
385	RQ100066	OCC_197	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension Works	03/Aug/2022	17:00	03/Aug/2022	23:00		PLANNED	Requested
386	RQ100075	OCC_197	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Aug/2022	17:00	05/Aug/2022	23:00		PLANNED	Requested
387	RQ100077	OCC_197	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Aug/2022	17:00	05/Aug/2022	23:00		PLANNED	Requested
388	RQ100222	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
389	RQ100224	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
390	RQ100223	OCC_197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2022	07:00	31/Aug/2022	18:00	Kindly approve	PLANNED	Requested
391	RQ99913	OCC_197	indigrd_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PATRAN(PATR) (STERLITE)	STERLITE	C	207 bay SF6 leakage arrest work and AMP for ICT-2	26/Aug/2022	08:00	01/Sep/2022	00:00	Annual Maintenance & Rectification	PLANNED	Requested
392	RQ100136	OCC_197	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Aug/2022	08:00	07/Aug/2022	18:00		PLANNED	Requested