

Proposed Outage Program of 199th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ105184	OCC_199	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	mandatory inspection after 12000 VOH	11/Oct/2022	00:00	17/Oct/2022	23:00	as per Tech manuals	PLANNED	Requested	
2	RQ105187	OCC_199	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR II TPS - UNIT 1	NTPC	C	COH for 35 adys	16/Oct/2022	00:00	19/Nov/2022	23:00		PLANNED	Requested	
3	RQ105185	OCC_199	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 6	NTPC	C	Boiler+ Turbine Capital overhaul	10/Oct/2022	00:00	13/Nov/2022	23:00		PLANNED	Requested	
4	RQ105186	OCC_199	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 4	NTPC	C	COH	16/Oct/2022	00:00	24/Nov/2022	23:00		PLANNED	Requested	
5	RQ105040	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	18/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
6	RQ105041	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	18/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
7	RQ105037	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Transmission Line Diversion work due to construction of rail network for JUVNL	07/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
8	RQ105036	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of rail network for JUVNL	07/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
9	RQ105039	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Transmission Line Diversion work due to construction of rail network for JUVNL	07/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
10	RQ105038	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Transmission Line Diversion work due to construction of rail network for JUVNL	07/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
11	RQ104985	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Construction of 765kV Loop in Line(under PMSTL TBCB project)	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 22.09.22	PLANNED	Requested	
12	RQ104988	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Construction of 765kV Loop in Line(under PMSTL TBCB project)	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 22.09.22	PLANNED	Requested	
13	RQ104986	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Construction of 765kV Loop in Line(under PMSTL TBCB project)	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 22.09.22	PLANNED	Requested	
14	RQ104987	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Construction of 765kV Loop in Line(under PMSTL TBCB project)	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 22.09.22	PLANNED	Requested	
15	RQ105150	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning Winter Preparedness	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
16	RQ105149	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning Winter Preparedness	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
17	RQ105154	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#1 to be kept in non auto mode.by WR2	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
18	RQ105153	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#2 to be kept in non auto mode by WR2	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
19	RQ104959	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI DIVERSION WORK	15/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
20	RQ105133	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	AMP and Insulator Replacement Work with Polymer	15/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
21	RQ105146	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	INSTALLATION OF BIRD GUARD AT 765 KV GAYA - VARANASI - I (111 ,112,113 AND 114) BY ER1	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
22	RQ105147	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	REPLACEMENT OF DISC INSULATOR AT TOWER LOCATION 234 (B PHASE) BY ER1	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
23	RQ104995	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA	11/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
24	RQ105158	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Tower Strengthening Work. Autoreclosure to be kept in non auto mode by WR2	09/Oct/2022	08:00	16/Oct/2022	18:00		PLANNED	Requested	
25	RQ105159	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	765kV Gwalior-Orai and 765kV Satna-Orai to be kept in non auto mode to facilitate S/D works on other CKT by WR2	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
26	RQ105160	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	765kV Gwalior-Orai and 765kV Satna-Orai to be kept in non auto mode to facilitate S/D works on other CKT by WR2	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
27	RQ105152	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition by WR2	01/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
28	RQ105157	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Tower Strengthening Work. Autoreclosure to be kept in non auto mode.by WR2	01/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	

29	RQ105142	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWERGRID	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
30	RQ105141	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWERGRID	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
31	RQ105156	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO (PG) CKT-2	POWERGRID	D	Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends by WR2	18/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
32	RQ105336	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
33	RQ105161	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASISASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning Winter Preparedness	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
34	RQ105335	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
35	RQ105155	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO (PG) CKT-1	POWERGRID	D	Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends by WR2	14/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
36	RQ105111	OCC_199	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-2	POWERGRID	C	Breaker R&M and SAS R&M work	13/Oct/2022	08:00	14/Oct/2022	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
37	RQ105167	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For removal and fixing of aviation globe for OPGW erection work by ER1	13/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
38	RQ105108	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Replacement work	11/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
39	RQ105137	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	For Transmission line diversion work by ER1	10/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested	
40	RQ105138	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	For Transmission line diversion work by ER1	10/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested	
41	RQ105166	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	For removal and fixing of aviation globe for OPGW erection work by ER1	06/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested	
42	RQ105165	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE.Line reactor and main bay circuit breaker at Kansari end. Dia to be kept opened at both ends.	06/Oct/2022	08:00	06/Oct/2022	15:00	S/D requested by WR-II	PLANNED	Requested	
43	RQ105135	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	AMP work	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
44	RQ105110	OCC_199	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-2	POWERGRID	C	Breaker R&M and SAS R&M work	04/Oct/2022	08:00	12/Oct/2022	18:00	Line will charged through TBC.	PLANNED	Requested	
45	RQ105134	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	AMP work	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
46	RQ105109	OCC_199	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-1	POWERGRID	C	C isolator ,R phase Isolator MB box alignment	01/Oct/2022	09:00	01/Oct/2022	16:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
47	RQ105164	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Transfer bus scheme testing for the line with TBC bay at Kansari end.	01/Oct/2022	08:00	31/Oct/2022	18:00	S/D requested by WR-II	PLANNED	Requested	
48	RQ105143	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/R OFF TO FACILITATE OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
49	RQ105902	OCC_199	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12/Oct/2022	08:00	12/Oct/2022	17:00		PLANNED	Requested	
50	RQ105899	OCC_199	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) CKT-1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
51	RQ105911	OCC_199	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Oct/2022	08:00	07/Oct/2022	17:00		PLANNED	Requested	
52	RQ105894	OCC_199	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Oct/2022	08:00	03/Oct/2022	17:00		PLANNED	Requested	
53	RQ106027	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 158	31/Oct/2022	08:00	31/Oct/2022	17:00		PLANNED	Requested	
54	RQ106023	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 158	28/Oct/2022	08:00	28/Oct/2022	17:00		PLANNED	Requested	

55	RQ106002	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Oct/2022	08:00	20/Oct/2022	17:00			PLANNED	Requested
56	RQ106000	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 166 to 173	19/Oct/2022	08:00	19/Oct/2022	17:00			PLANNED	Requested
57	RQ105987	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Oct/2022	08:00	17/Oct/2022	17:00			PLANNED	Requested
58	RQ105988	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Oct/2022	08:00	17/Oct/2022	17:00			PLANNED	Requested
59	RQ105991	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 166 to 173	17/Oct/2022	08:00	17/Oct/2022	17:00			PLANNED	Requested
60	RQ105980	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Oct/2022	08:00	14/Oct/2022	17:00			PLANNED	Requested
61	RQ105962	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Oct/2022	08:00	10/Oct/2022	17:00			PLANNED	Requested
62	RQ105967	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176	10/Oct/2022	08:00	10/Oct/2022	17:00			PLANNED	Requested
63	RQ104954	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	Quarterly maintenancework	14/Oct/2022	08:00	14/Oct/2022	18:00			PLANNED	Requested
64	RQ106016	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Oct/2022	08:00	26/Oct/2022	17:00			PLANNED	Requested
65	RQ105977	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Oct/2022	08:00	13/Oct/2022	17:00			PLANNED	Requested
66	RQ105956	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Oct/2022	08:00	06/Oct/2022	17:00			PLANNED	Requested
67	RQ106025	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	31/Oct/2022	08:00	31/Oct/2022	17:00	Jumper Tightening		PLANNED	Requested
68	RQ105919	OCC_199	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	31/Oct/2022	08:00	31/Oct/2022	17:00			PLANNED	Requested
69	RQ106026	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 179 to 194	31/Oct/2022	08:00	31/Oct/2022	17:00			PLANNED	Requested
70	RQ105905	OCC_199	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT,CB related with associated bay	29/Oct/2022	08:00	29/Oct/2022	17:00			PLANNED	Requested
71	RQ106024	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	29/Oct/2022	08:00	29/Oct/2022	17:00			PLANNED	Requested
72	RQ106021	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Oct/2022	08:00	28/Oct/2022	17:00			PLANNED	Requested
73	RQ106022	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	28/Oct/2022	08:00	28/Oct/2022	17:00			PLANNED	Requested
74	RQ106020	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Maintenance of (410 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (410), For LA (410)	27/Oct/2022	08:00	27/Oct/2022	17:00			PLANNED	Requested
75	RQ106015	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Oct/2022	08:00	26/Oct/2022	17:00			PLANNED	Requested
76	RQ106018	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	26/Oct/2022	08:00	27/Oct/2022	17:00			PLANNED	Requested
77	RQ106017	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 80 to 100	26/Oct/2022	08:00	26/Oct/2022	17:00			PLANNED	Requested
78	RQ106019	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Maintenance of (410 89B isolator, 411 89A isolator)Tightness of Clamp connectors of CT (407)	26/Oct/2022	08:00	26/Oct/2022	17:00			PLANNED	Requested
79	RQ106014	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Checking/ tightening the nut-bolts of dead-end towers' jumpers , and their accessories.	22/Oct/2022	08:00	22/Oct/2022	17:00			PLANNED	Requested
80	RQ106011	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 129 to 115	22/Oct/2022	08:00	22/Oct/2022	17:00			PLANNED	Requested
81	RQ106013	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 75 to 80	22/Oct/2022	08:00	22/Oct/2022	17:00			PLANNED	Requested
82	RQ106010	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Checking/ tightening the nut-bolts of dead-end towers' jumpers , and their accessories.	21/Oct/2022	08:00	21/Oct/2022	17:00			PLANNED	Requested

83	RQ106009	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING	21/Oct/2022	08:00	21/Oct/2022	17:00		PLANNED	Requested	
84	RQ106008	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 60 to 75	21/Oct/2022	08:00	21/Oct/2022	17:00		PLANNED	Requested	
85	RQ106005	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories.	20/Oct/2022	08:00	20/Oct/2022	17:00		PLANNED	Requested	
86	RQ106001	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING	20/Oct/2022	08:00	20/Oct/2022	17:00		PLANNED	Requested	
87	RQ106004	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 45 to 60	20/Oct/2022	08:00	20/Oct/2022	17:00		PLANNED	Requested	
88	RQ105996	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING	19/Oct/2022	08:00	19/Oct/2022	17:00		PLANNED	Requested	
89	RQ105999	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories.Maintenance of (404 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (404), For LA (404)	19/Oct/2022	08:00	19/Oct/2022	17:00		PLANNED	Requested	
90	RQ105994	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	18/Oct/2022	08:00	21/Oct/2022	17:00		PLANNED	Requested	
91	RQ105992	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING	18/Oct/2022	08:00	18/Oct/2022	17:00		PLANNED	Requested	
92	RQ105995	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories.Maintenance of (404 89B isolator, 405 89A isolator)Tightness of Clamp connectors of CT (404)	18/Oct/2022	08:00	18/Oct/2022	17:00		PLANNED	Requested	
93	RQ105986	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	17/Oct/2022	08:00	17/Oct/2022	17:00	Jumper Tightening	PLANNED	Requested	
94	RQ105917	OCC_199	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	17/Oct/2022	08:00	17/Oct/2022	17:00		PLANNED	Requested	
95	RQ105989	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 163 to 178	17/Oct/2022	08:00	17/Oct/2022	17:00		PLANNED	Requested	
96	RQ105990	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING	17/Oct/2022	08:00	17/Oct/2022	17:00		PLANNED	Requested	
97	RQ105983	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 144 to 130	15/Oct/2022	08:00	15/Oct/2022	17:00		PLANNED	Requested	
98	RQ105916	OCC_199	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 415 and cleaning of CR panel and BMK of CT,CB related with associated bay	13/Oct/2022	08:00	13/Oct/2022	17:00		PLANNED	Requested	
99	RQ105975	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1		D	Tree cutting and Jumper tightening TN 15 to 30	12/Oct/2022	08:00	12/Oct/2022	17:00		PLANNED	Requested	
100	RQ105914	OCC_199	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tightening of clamp and connectors of bay 421 and cleaning of CR panel and BMK of CT,CB related with associated bay	11/Oct/2022	08:00	11/Oct/2022	17:00		PLANNED	Requested	
101	RQ105970	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 10	11/Oct/2022	08:00	11/Oct/2022	17:00		PLANNED	Requested	
102	RQ105972	OCC_199	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-DHURI(PS) (PS) CKT-1		D	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	11/Oct/2022	08:00	11/Oct/2022	17:00		PLANNED	Requested	

103	RQ105961	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	10/Oct/2022	08:00	10/Oct/2022	17:00	Jumper Tightening	PLANNED	Requested	
104	RQ105966	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Maintenance of (407 898 isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407)	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
105	RQ105900	OCC_199	sldeps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
106	RQ105963	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 148 to 162	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
107	RQ105964	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2		D	Tree cutting and Jumper tightening TN 70 to 80	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
108	RQ105960	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 160 to 145	08/Oct/2022	08:00	08/Oct/2022	17:00		PLANNED	Requested	
109	RQ105958	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2		D	Tree cutting and Jumper tightening TN 60 to 70	07/Oct/2022	08:00	07/Oct/2022	17:00		PLANNED	Requested	
110	RQ105959	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176	07/Oct/2022	08:00	07/Oct/2022	17:00		PLANNED	Requested	
111	RQ105955	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Oct/2022	08:00	06/Oct/2022	17:00		PLANNED	Requested	
112	RQ105910	OCC_199	sldeps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT,CB related with associated bay	06/Oct/2022	08:00	06/Oct/2022	17:00		PLANNED	Requested	
113	RQ105957	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2		D	Conductor repair from TN 1 to Gantry	06/Oct/2022	08:00	06/Oct/2022	17:00		PLANNED	Requested	
114	RQ105896	OCC_199	sldeps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay	04/Oct/2022	08:00	04/Oct/2022	17:00		PLANNED	Requested	
115	RQ105953	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2		D	Conductor repair from TN 1 to Gantry	04/Oct/2022	08:00	04/Oct/2022	17:00		PLANNED	Requested	
116	RQ105954	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/S gantry	04/Oct/2022	08:00	04/Oct/2022	17:00		PLANNED	Requested	
117	RQ105949	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	03/Oct/2022	08:00	03/Oct/2022	17:00	Jumper Tightening	PLANNED	Requested	
118	RQ105950	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Oct/2022	08:00	03/Oct/2022	17:00		PLANNED	Requested	
119	RQ105952	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1		D	Conductor repair from TN 1 to Gantry	03/Oct/2022	08:00	03/Oct/2022	17:00		PLANNED	Requested	
120	RQ105951	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 132 to 147	03/Oct/2022	08:00	03/Oct/2022	17:00		PLANNED	Requested	
121	RQ105945	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	General Maintenance	01/Oct/2022	08:00	12/Oct/2022	17:00	General Maintenance of Line	PLANNED	Requested	
122	RQ105946	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 176 to 161	01/Oct/2022	08:00	01/Oct/2022	17:00		PLANNED	Requested	
123	RQ105947	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1		D	Conductor repair from TN 1 to Gantry	01/Oct/2022	08:00	01/Oct/2022	17:00		PLANNED	Requested	
124	RQ105948	OCC_199	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/S gantry	01/Oct/2022	08:00	01/Oct/2022	17:00		PLANNED	Requested	
125	RQ105062	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	For Annual Maintenance of HVDC Sub-station & transmission line maintenance	30/Oct/2022	08:00	01/Nov/2022	18:00		PLANNED	Requested	
126	RQ105061	OCC_199	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	For Annual Maintenance of HVDC Sub-station & transmission line maintenance	26/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
127	RQ105043	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to construction of rail network for JUVNL	13/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
128	RQ105042	OCC_199	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to construction of rail network for JUVNL	13/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
129	RQ105144	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	To attend shut down nature work	25/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
130	RQ104981	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	AMP of Line Reactor and Line Equipment at Meerut end	24/Oct/2022	08:00	24/Oct/2022	18:00		PLANNED	Requested	
131	RQ105151	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	Insulator cleaning Winter Preparedness	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	

132	RQ104978	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	19/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
133	RQ105048	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	AMP work	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
134	RQ105049	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	AMP work	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
135	RQ104977	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
136	RQ105046	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	To attend Shut down nature work	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
137	RQ105139	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For tapping of OPGW from 765 KV Kanpur-Varanasi Line to 132 KV Sangipur-Kuna Line for repeater station.	12/Oct/2022	10:00	12/Oct/2022	14:00		PLANNED	Requested	
138	RQ105047	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	To attend Shut down nature work	11/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
139	RQ105145	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIALUCKNOW_2 (PG) CKT-1	POWERGRID	D	Insulator cleaning Winter Preparedness	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
140	RQ104969	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
141	RQ104968	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
142	RQ104966	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	C	NCRTC diversion work	03/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
143	RQ104982	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	AMP of Line Reactor and Line Equipment at Meerut end	02/Oct/2022	08:00	02/Oct/2022	18:00		PLANNED	Requested	
144	RQ105090	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	FOR TAKING LINE REACTOR INTO SERVICE AT BAREILLY END TO FACILITATE ATTENDING SIR AUDIT POINTS , OTI & WTI TRIP LOGIC MODIFICATIONS	01/Oct/2022	17:30	01/Oct/2022	18:00		PLANNED	Requested	
145	RQ105089	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	FOR TAKING LINE REACTOR OUT OF SERVICE AT BAREILLY END TO FACILITATE ATTENDING SIR AUDIT POINTS , OTI & WTI TRIP LOGIC MODIFICATIONS	01/Oct/2022	10:00	01/Oct/2022	10:30		PLANNED	Requested	
146	RQ105136	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
147	RQ104992	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	D	Construction of 765KV LILOLine(under PMSTL TBCB project)	01/Oct/2022	08:00	02/Oct/2022	18:00	Kindly approve for dt. 20.09.22 and 21.09.22	PLANNED	Requested	
148	RQ104958	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
149	RQ104994	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA	01/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
150	RQ104964	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	C	RAILWAY DIVERSION WORK	01/Oct/2022	06:00	15/Oct/2022	23:00	PLEASE APPROVE AS AP1 AND AP4 TOWERS HAS TO BE ERECTED BELOW THE LINE. AP2 & AP3 TOWERS ERECTED AND E/W & CONDUCTOR STRINGING IN SPAN AP2-AP3 DONE.	PLANNED	Requested	
151	RQ104973	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Ladder logic commissioning, CSD fine tuning	18/Oct/2022	17:00	23/Oct/2022	23:00	along with line reactor	PLANNED	Requested	
152	RQ104972	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Ladder logic commissioning, CSD fine tuning	13/Oct/2022	17:00	17/Oct/2022	23:00	along with line reactor	PLANNED	Requested	
153	RQ104961	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Bird diverters indtallation work	03/Oct/2022	17:00	23/Oct/2022	23:00	other ckt will be in non auto mode	PLANNED	Requested	
154	RQ104960	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Bird diverters indtallation work	01/Oct/2022	17:00	02/Oct/2022	23:00	other ckt will be in non auto mode	PLANNED	Requested	
155	RQ104976	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	14/Oct/2022	08:00	15/Oct/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
156	RQ104975	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Oct/2022	08:00	13/Oct/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested	
157	RQ104971	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	Ladder logic commissioning, CSD fine tuning	10/Oct/2022	17:00	12/Oct/2022	23:00	along with line reactor	PLANNED	Requested	
158	RQ104970	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	Ladder logic commissioning, CSD fine tuning and first time charging of Spare reactor	07/Oct/2022	17:00	09/Oct/2022	23:00	along with line reactor	PLANNED	Requested	

159	RQ105163	OCC_199	slcup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For attending Hot point, Jumper Tightening and fixing jumper nut bolt	10/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested
160	RQ105162	OCC_199	slcup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For attending Hot point, Jumper Tightening and fixing jumper nut bolt and 80MVAR Spare Phase Line Reactor unit will be charge as R Phase unit at 765KV Substation Fatehabad Agra	07/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
161	RQ104997	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	C	Construction of 765KV LILO Line(under PMSTL TBCB project)	01/Oct/2022	08:00	08/Oct/2022	18:00	Kindly approve for dt 19.09.22 to 26.09.22	PLANNED	Requested
162	RQ104996	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	C	Construction of 765KV LILO Line(under PMSTL TBCB project)	01/Oct/2022	08:00	08/Oct/2022	18:00	Kindly approve for dt 19.09.22 to 26.09.22	PLANNED	Requested
163	RQ105016	OCC_199	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) -BUS 1	POWERGRID	D	Jumpering and bay extension work by M/s TATA	23/Oct/2022	17:00	27/Oct/2022	23:00		PLANNED	Requested
164	RQ105029	OCC_199	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	20/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested
165	RQ105028	OCC_199	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	17/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested
166	RQ104974	OCC_199	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP Works	10/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested
167	RQ105017	OCC_199	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) -BUS 2	POWERGRID	D	Jumpering and bay extension work by M/s TATA	01/Oct/2022	17:00	05/Oct/2022	23:00		PLANNED	Requested
168	RQ104834	OCC_199	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	12/Oct/2022	09:00	12/Oct/2022	17:30		PLANNED	Requested
169	RQ104832	OCC_199	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) -BUS 2	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	10/Oct/2022	08:30	10/Oct/2022	18:00		PLANNED	Requested
170	RQ104833	OCC_199	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	08/Oct/2022	09:00	08/Oct/2022	17:30		PLANNED	Requested
171	RQ104831	OCC_199	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) -BUS 1	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	03/Oct/2022	08:30	03/Oct/2022	18:00		PLANNED	Requested
172	RQ105023	OCC_199	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
173	RQ105022	OCC_199	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR AMP WORK	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested
174	RQ105033	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic and CSD fine tuning	19/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested
175	RQ105032	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic and CSD fine tuning	15/Oct/2022	17:00	18/Oct/2022	23:00		PLANNED	Requested
176	RQ105045	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	C	"For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8."	15/Oct/2022	08:00	30/Oct/2022	18:00		PLANNED	Requested
177	RQ105044	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
178	RQ105035	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	05/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested
179	RQ105034	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested
180	RQ104836	OCC_199	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV MAINPURI(UP)	UPPTCL	D	Rutine chacking and WTI Meter testing works	07/Oct/2022	10:00	07/Oct/2022	15:00	No power effected	PLANNED	Requested
181	RQ105069	OCC_199	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	CT OIL SAMPLING	22/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested
182	RQ105068	OCC_199	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	CT OIL SAMPLING	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested
183	RQ104828	OCC_199	slsdrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
184	RQ104823	OCC_199	slsdrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested
185	RQ104826	OCC_199	slsdrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested

186	RQ104824	OCC_199	slcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
187	RQ104830	OCC_199	slcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
188	RQ104827	OCC_199	slcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
189	RQ104829	OCC_199	slcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
190	RQ105083	OCC_199	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	18/Oct/2022	17:00	18/Oct/2022	23:00		PLANNED	Requested	
191	RQ105082	OCC_199	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	17/Oct/2022	17:00	17/Oct/2022	23:00		PLANNED	Requested	
192	RQ105081	OCC_199	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	16/Oct/2022	17:00	16/Oct/2022	23:00		PLANNED	Requested	
193	RQ105080	OCC_199	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	15/Oct/2022	17:00	15/Oct/2022	23:00		PLANNED	Requested	
194	RQ105079	OCC_199	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	14/Oct/2022	17:00	14/Oct/2022	23:00		PLANNED	Requested	
195	RQ105078	OCC_199	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	13/Oct/2022	17:00	13/Oct/2022	23:00		PLANNED	Requested	
196	RQ105077	OCC_199	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	12/Oct/2022	17:00	12/Oct/2022	23:00		PLANNED	Requested	
197	RQ105076	OCC_199	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	11/Oct/2022	17:00	11/Oct/2022	23:00		PLANNED	Requested	
198	RQ104991	OCC_199	cpcc3_sd	BAY	713 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	AMP works	11/Oct/2022	10:00	11/Oct/2022	18:00		PLANNED	Requested	
199	RQ105075	OCC_199	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	10/Oct/2022	17:00	10/Oct/2022	23:00		PLANNED	Requested	
200	RQ105096	OCC_199	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	D	AMP Works	10/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested	
201	RQ105055	OCC_199	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	

202	RQ105053	OCC_199	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
203	RQ105074	OCC_199	cpcc1_sd	BAY	708 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	09/Oct/2022	17:00	09/Oct/2022	23:00		PLANNED	Requested	
204	RQ105052	OCC_199	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP Work	09/Oct/2022	08:00	09/Oct/2022	18:00		PLANNED	Requested	
205	RQ105073	OCC_199	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	C	Bay CT oil sampling works	08/Oct/2022	17:00	08/Oct/2022	23:00		PLANNED	Requested	
206	RQ105071	OCC_199	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
207	RQ105051	OCC_199	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
208	RQ105050	OCC_199	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
209	RQ105070	OCC_199	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
210	RQ104965	OCC_199	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	Relay Testing and CSD modification	06/Oct/2022	10:00	06/Oct/2022	18:00		PLANNED	Requested	
211	RQ105054	OCC_199	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	06/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
212	RQ105058	OCC_199	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	05/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested	
213	RQ104963	OCC_199	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	Relay Testing and CSD modification	04/Oct/2022	10:00	04/Oct/2022	18:00		PLANNED	Requested	
214	RQ105057	OCC_199	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
215	RQ105056	OCC_199	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
216	RQ105067	OCC_199	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)	BKTL	D	FOR AMP WORK	16/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
217	RQ105066	OCC_199	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	For AMP Work	14/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
218	RQ105065	OCC_199	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)	BKTL	D	FOR AMP WORK	12/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
219	RQ105064	OCC_199	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	FOR AMP WORK	10/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	

220	RQ104825	OCC_199	slcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
221	RQ104956	OCC_199	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly maintenance work	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
222	RQ104957	OCC_199	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly maintenance work	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
223	RQ104955	OCC_199	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly maintenance work	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
224	RQ104854	OCC_199	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For annual routine maintenance work of ICT and associated bays	15/Oct/2022	09:00	15/Oct/2022	18:00		PLANNED	Requested	
225	RQ105252	OCC_199	slcup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and after that 4 Hour on no load charging of transformer)	12/Oct/2022	10:00	12/Oct/2022	14:00		PLANNED	Requested	
226	RQ104852	OCC_199	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For the checking and testing of BCU relay by M/s GE T&D Engineer.	11/Oct/2022	09:00	11/Oct/2022	18:00		PLANNED	Requested	
227	RQ104853	OCC_199	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For annual routine maintenance work of ICT and associated bays	06/Oct/2022	09:00	06/Oct/2022	18:00		PLANNED	Requested	
228	RQ105003	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works	11/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
229	RQ105107	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP Works	10/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested	
230	RQ104984	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS	08/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
231	RQ104979	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP work and OTI/WTI Wiring Modification	08/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
232	RQ105128	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	New bay extension works - Scheme Checking/ Interlock checking with old and new system.(Aligarh -Khurja THDC Project)	08/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
233	RQ105001	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works	07/Oct/2022	17:00	10/Oct/2022	23:00		PLANNED	Requested	
234	RQ104980	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work and OTI/WTI Wiring Modification	07/Oct/2022	10:00	07/Oct/2022	18:00		PLANNED	Requested	
235	RQ104983	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS	06/Oct/2022	10:00	06/Oct/2022	18:00		PLANNED	Requested	
236	RQ105002	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works	03/Oct/2022	17:00	06/Oct/2022	23:00		PLANNED	Requested	
237	RQ105012	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
238	RQ105004	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Oct/2022	17:00	05/Oct/2022	23:00		PLANNED	Requested	
239	RQ104962	OCC_199	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	New bay extension work - Scheme Checking/ Interlock checking with old and new system.(Aligarh -Khurja THDC Project)	01/Oct/2022	10:00	01/Oct/2022	18:00		PLANNED	Requested	
240	RQ105007	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
241	RQ105010	OCC_199	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
242	RQ105123	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Shut Down defect Rectification work	31/Oct/2022	09:30	31/Oct/2022	17:30	A/R off of 400 kv Parbati III- 400kv Sainj (H.P.) required	PLANNED	Requested	
243	RQ105890	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
244	RQ105891	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	SD required due to steep slope in the valley for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	10/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
245	RQ104923	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2		C	Annual Maintainance	31/Oct/2022	09:00	01/Nov/2022	19:00	Annual Maintainance	PLANNED	Requested	
246	RQ104922	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1		C	Annual Maintainance	28/Oct/2022	09:00	29/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	
247	RQ104918	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1		C	Annual Maintainance	20/Oct/2022	09:00	21/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	
248	RQ104919	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-2		C	Annual Maintainance	17/Oct/2022	09:00	18/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	
249	RQ104921	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2		C	Annual Maintainance	13/Oct/2022	09:00	14/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	

250	RQ104920	OCC_199	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1		C	Annual Maintenance	10/Oct/2022	09:00	11/Oct/2022	19:00	Annual Maintenance	PLANNED	Requested
251	RQ105244	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	31/Oct/2022	08:00	31/Oct/2022	17:00		PLANNED	Requested
252	RQ105021	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	20/Oct/2022	09:00	20/Oct/2022	18:00		PLANNED	Requested
253	RQ105239	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend drone survey observations.	20/Oct/2022	08:00	20/Oct/2022	17:00		PLANNED	Requested
254	RQ105020	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	19/Oct/2022	09:00	19/Oct/2022	18:00		PLANNED	Requested
255	RQ105019	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	18/Oct/2022	09:00	18/Oct/2022	18:00		PLANNED	Requested
256	RQ105192	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	preventive maintenance and isolator jaw replacement work	18/Oct/2022	07:00	18/Oct/2022	18:00		PLANNED	Requested
257	RQ105015	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	"Replacement of Porcelain insulator with polymer strings on daily basis (Due to ongoing standing paddy crop in the field & waterlogging in most of the tower locations, it is requested to cancel the shutdowns approved in 198th OCC vide sr. no. 208, requested to consider these for October 2022 & approved please) "	17/Oct/2022	09:30	31/Oct/2022	17:30		PLANNED	Requested
258	RQ105018	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	17/Oct/2022	09:00	17/Oct/2022	18:00		PLANNED	Requested
259	RQ105237	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	17/Oct/2022	09:00	17/Oct/2022	18:00		PLANNED	Requested
260	RQ105238	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend drone survey observations.	17/Oct/2022	09:00	17/Oct/2022	17:00		PLANNED	Requested
261	RQ105234	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend drone survey observations/worn out conductor repairing	12/Oct/2022	08:00	12/Oct/2022	17:00		PLANNED	Requested
262	RQ105230	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	10/Oct/2022	09:00	11/Oct/2022	23:00		PLANNED	Requested
263	RQ105243	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested
264	RQ105233	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend drone survey observations/worn out conductor repairing	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested
265	RQ105229	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	08/Oct/2022	09:00	08/Oct/2022	18:00		PLANNED	Requested
266	RQ105242	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	07/Oct/2022	09:00	07/Oct/2022	18:00		PLANNED	Requested
267	RQ105241	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	06/Oct/2022	09:00	06/Oct/2022	18:00		PLANNED	Requested
268	RQ105014	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	"Replacement of Porcelain insulator with polymer strings on daily basis (Due to ongoing standing paddy crop in the field & waterlogging in most of the tower locations, it is requested to cancel the shutdowns approved in 198th OCC vide sr. no. 208, requested to consider these for October 2022 & approved please) "	03/Oct/2022	09:30	16/Oct/2022	17:30		PLANNED	Requested
269	RQ106034	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	O/H crossing of under construction 400 KV D/C Khetri-Bhiwadi TL - b/w Section AP24 - AP 25	30/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested
270	RQ106033	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	O/H crossing of under construction 400 KV D/C Khetri-Bhiwadi TL - b/w Section AP24 - AP 25	30/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested
271	RQ105377	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	AMP OF LINE BAY EQUIPMENT	29/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested
272	RQ105376	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	AMP OF LINE BAY EQUIPMENT	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested
273	RQ104999	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP and firm ware upgradation work	29/Oct/2022	10:00	29/Oct/2022	18:00		PLANNED	Requested
274	RQ105799	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	For TL AMP works with non-auto mode on 400kV Nalagarh-Patiala Ckt-1.	29/Oct/2022	08:00	29/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
275	RQ105357	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWERGRID	D	for fixing of pilot string & other maintenance work	29/Oct/2022	08:00	30/Oct/2022	18:00		PLANNED	Requested

276	RQ104998	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	AMP and firm ware upgradation work	28/Oct/2022	10:00	28/Oct/2022	18:00		PLANNED	Requested
277	RQ105208	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	28/Oct/2022	09:00	28/Oct/2022	18:00		PLANNED	Requested
278	RQ105798	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For TL AMP works with non-auto mode on 400kV Nalagarh-Patiala Ckt-2.	28/Oct/2022	08:00	28/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
279	RQ105474	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	Jumper Anchoring work	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested
280	RQ105871	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27/Oct/2022	09:00	27/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
281	RQ105356	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWERGRID	D	for fixing of pilot string & other maintenance work	27/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested
282	RQ105414	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	FOR AMP WORK	25/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested
283	RQ105872	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	21/Oct/2022	09:00	21/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
284	RQ105785	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	For line equipments AMP works.	20/Oct/2022	10:00	20/Oct/2022	14:00	Kindly Approve	PLANNED	Requested
285	RQ105207	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP work	20/Oct/2022	09:00	20/Oct/2022	18:00		PLANNED	Requested
286	RQ105407	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWERGRID	D	FOR AMP WORK	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
287	RQ105270	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UJ)-BALIA(PG) (PG) CKT-1	POWERGRID	D	Insulator Cleaning Winter Preparedness	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
288	RQ105406	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWERGRID	D	For AMP Work	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested
289	RQ105475	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	Bhiwadi line -1 Line Reactor at Bassi end AMP work	18/Oct/2022	08:00	18/Oct/2022	18:00	line out two times during L/R opening & charging	PLANNED	Requested
290	RQ105355	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested
291	RQ105764	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Allgarh Transmission line(Under Construction)	18/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
292	RQ105770	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Allgarh Transmission line(Under Construction)	18/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
293	RQ105786	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	For line equipments AMP works.	17/Oct/2022	10:00	17/Oct/2022	14:00	Kindly Approve	PLANNED	Requested
294	RQ105204	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested
295	RQ105788	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	For line equipments AMP works.	15/Oct/2022	10:00	15/Oct/2022	14:00	Kindly Approve	PLANNED	Requested
296	RQ105263	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	AMP work	15/Oct/2022	09:00	15/Oct/2022	17:00		PLANNED	Requested
297	RQ105382	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
298	RQ105267	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	To attend shut down nature defects	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
299	RQ105411	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	FOR COMMISSIONING IN BYPASS MODE	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
300	RQ105409	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	FOR COMMISSIONING IN BYPASS MODE	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
301	RQ105787	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	For line equipments AMP works.	14/Oct/2022	10:00	14/Oct/2022	14:00	Kindly Approve	PLANNED	Requested
302	RQ105381	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested
303	RQ105854	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	For TL AMP works with non-auto on 400kV Moga-Hissar ckt-2.	14/Oct/2022	08:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
304	RQ105266	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	To attend shut down nature defects	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested
305	RQ105412	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	FOR COMMISSIONING IN BYPASS MODE	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested
306	RQ105410	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	FOR COMMISSIONING IN BYPASS MODE	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested

307	RQ105348	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) CKT-1	POWERGRID	D	Replacement of Bird polluted insulator at loc 247 and rectification of shutdown nature defects	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
308	RQ105383	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
309	RQ105403	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
310	RQ105197	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Insulator Replacement work	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
311	RQ105275	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	"For Rectification of Reverse Grading ring. 400kv Abdullapur-Bawana to be kept in Non auto "	12/Oct/2022	09:00	12/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
312	RQ105853	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	For TL AMP works with non-auto on 400kv Moga-Hissar ckt-3.	12/Oct/2022	08:00	12/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
313	RQ105346	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Refixing of cond. VD, tightening of arcing horn, Grading ring, CC ring and other SD maintainance activity	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
314	RQ105765	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Alligarh Transmission line(Under Construction)	12/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
315	RQ105766	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Alligarh Transmission line(Under Construction)	12/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
316	RQ105385	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
317	RQ105339	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	11/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
318	RQ105347	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Replacement of damaged polymer insulator at loc no 242, refixing of cond. VD, tightening of arcing horn, Grading ring, CC ring and other SD maintainance activity	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
319	RQ105274	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For Rectification of Reverse Grading ring. 400kv Abdullapur-Deepalpur and 400kv Deepalpur-Bawana to be kept in Non auto	10/Oct/2022	09:00	11/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
320	RQ105384	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
321	RQ105417	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	JUMPER ANCHORING AND INSTALLATION OF INSULATION SLEEVE	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
322	RQ105359	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWERGRID	D	OPGW CLEARANCE RECTIFICATION WORK IN CKT-1 & ONLY NON AUTO MODE OF CKT-1 REQUIRED	10/Oct/2022	08:00	19/Oct/2022	18:00	ONLY NON AUTO MODE	PLANNED	Requested	
323	RQ105201	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Fixing of Insulation sleeve between Tower No.42B-42C and Insulator replacement at Loc.165	09/Oct/2022	08:00	09/Oct/2022	18:00		PLANNED	Requested	
324	RQ105413	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
325	RQ105199	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	D	Fixing of Insulation sleeve between Tower No.42B-42C	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
326	RQ105769	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Alligarh Transmission line(Under Construction)	08/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
327	RQ105768	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Alligarh Transmission line(Under Construction)	08/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
328	RQ105856	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	For TL AMP works with non-auto on 400kv Moga-Jalandhar ckt-1.	07/Oct/2022	08:00	07/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
329	RQ105352	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	for fixing of pilot string & other maintenance work	07/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
330	RQ105401	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
331	RQ105402	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
332	RQ105855	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	For TL AMP works with non-auto on 400kv Moga-Jalandhar ckt-2.	05/Oct/2022	08:00	05/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
333	RQ105122	OCC_199	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	To check the malfunctioning of SF6 gas sensor	04/Oct/2022	09:00	04/Oct/2022	17:00		PLANNED	Requested	
334	RQ105767	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	C	For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Alligarh Transmission line(Under Construction)	04/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
335	RQ105121	OCC_199	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	To trim the tree branches in the vicinity of transmission line	03/Oct/2022	09:00	03/Oct/2022	17:00		PLANNED	Requested	
336	RQ105354	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	C	For NHAI diversion work	03/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
337	RQ105353	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	C	For NHAI diversion work	03/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	

338	RQ105265	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For pilot erection at Tower No.483 and attend other shut down nature work.	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
339	RQ105421	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	C	For NHAI diversion work	02/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
340	RQ105420	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	C	For NHAI diversion work	02/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
341	RQ105193	OCC_199	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	PG clamp replacement near 89L line isolator	01/Oct/2022	10:00	01/Oct/2022	16:00		PLANNED	Requested	
342	RQ105294	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Oct/2022	09:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
343	RQ105505	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For Upgradation of Bus Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) at Sarojini Nagar End.	01/Oct/2022	09:00	01/Oct/2022	12:00		PLANNED	Requested	
344	RQ105140	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
345	RQ105360	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
346	RQ105349	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	C	Charging of Bypass isolator by connecting the jumper from Dadri line to Bypass isolator arrangement	01/Oct/2022	08:00	02/Oct/2022	18:00	Kindly approve for dt 23.09.22 to 24.09.22	PLANNED	Requested	
347	RQ105351	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	REPLACEMENT OF FAULTY R-PHASE CLR POLYMER INSULATOR AND CC RING AT TOWER NO. 14 (FLASHED OVER OCCURED DURING A/R ON DATED 30.05.2022)	01/Oct/2022	08:00	01/Oct/2022	18:00	KINDLY APPROVE FOR DT 30.09.22	PLANNED	Requested	
348	RQ105408	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	C	Charging of Bypass isolator by connecting the jumper from Ballabgarh line to Bypass isolator arrangement	01/Oct/2022	08:00	02/Oct/2022	18:00	Kindly approve for dt 23.09.22 to 24.09.22	PLANNED	Requested	
349	RQ105893	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
350	RQ105892	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
351	RQ105617	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	FOR PROTECTION TESTING	29/Oct/2022	07:00	29/Oct/2022	18:00		PLANNED	Requested	
352	RQ105548	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Jumper Tightening and other General Preventive Maintenance	28/Oct/2022	09:00	31/Oct/2022	17:00		PLANNED	Requested	
353	RQ105547	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of 400 KV Bay and Line.	28/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
354	RQ105614	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	FOR PROTECTION TESTING	28/Oct/2022	07:00	28/Oct/2022	18:00		PLANNED	Requested	
355	RQ105621	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line	20/Oct/2022	10:00	21/Oct/2022	17:00		PLANNED	Requested	
356	RQ105625	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	New Tower erection between tower No. 18 & 19 for maintaining ground clearance.	17/Oct/2022	13:00	23/Oct/2022	18:00		PLANNED	Requested	
357	RQ105627	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Jumper Tightening and defective polymer replacement work	17/Oct/2022	10:00	18/Oct/2022	17:00		PLANNED	Requested	
358	RQ105615	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	for replacement of B-PHASE dropper JUMPER	17/Oct/2022	07:00	17/Oct/2022	16:00		PLANNED	Requested	
359	RQ105626	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line	16/Oct/2022	10:00	19/Oct/2022	17:00		PLANNED	Requested	
360	RQ105647	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	Diversion Work of 400 KV Unnao-Bareilly Line due to Ganga Expressway (UPEIDA)	15/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	
361	RQ105616	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	for replacement of R-PHASE dropper JUMPER	15/Oct/2022	07:00	15/Oct/2022	16:00		PLANNED	Requested	
362	RQ105633	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	For Jumper Tightening and defective polymer replacement work	14/Oct/2022	10:00	15/Oct/2022	17:00		PLANNED	Requested	
363	RQ105655	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	1. For complete Bay tightening and for testing of Event Logger alarm status. 2. Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line	14/Oct/2022	09:00	15/Oct/2022	18:00	During this shut down there is no power flow through aforesaid line.	PLANNED	Requested	
364	RQ105638	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For offline secure meter calibration at Alaknanda (Srinagar) end & new tower erection between tower No. 18 & 19 for maintaining ground clearance.	12/Oct/2022	13:30	17/Oct/2022	11:00		PLANNED	Requested	

365	RQ105639	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	For offline secure meter calibration at Alaknanda (Srinagar) end & replacing of flash over polymer at tower No. 642	12/Oct/2022	08:00	12/Oct/2022	13:00		PLANNED	Requested	
366	RQ105645	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	for dismantling of bushings of 50 MVAR line reactor II , (clearance required from jack bus) and maintenance of 400kv bareilly unnao ckt ii , R phase bus -I pantograph isolator	12/Oct/2022	08:00	12/Oct/2022	18:00	shutdown is required along with 400kv main bus I	PLANNED	Requested	
367	RQ105620	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	For Attending Hot Point and pre-festival maintenance at 400kV SS Azamgarh	11/Oct/2022	09:00	11/Oct/2022	17:00		PLANNED	Requested	
368	RQ105654	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	1. For attending hot points on jack bus of C.T. Gantry and for testing of Event Logger alarm status.. 2.Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line	11/Oct/2022	09:00	12/Oct/2022	18:00	During this shut down there is no power flow through aforesaid line.	PLANNED	Requested	
369	RQ105635	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Jumper Tightening and other General Preventive Maintenance	10/Oct/2022	09:00	13/Oct/2022	17:00		PLANNED	Requested	
370	RQ105640	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	fixing missing earthwire, vibration damper, lopping chopping of trees and jumper tightening work	10/Oct/2022	08:00	14/Oct/2022	17:00		PLANNED	Requested	
371	RQ105218	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	AMP work	07/Oct/2022	10:00	07/Oct/2022	17:00		PLANNED	Requested	
372	RQ105641	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	for taking new 63 mvar line reactor in circuit in place of defective 50 mvar line reactor I	06/Oct/2022	08:00	06/Oct/2022	18:00	new element (63 mvar-i line reactor) will be taken into circuit	PLANNED	Requested	
373	RQ105628	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	Bay Tightening.	05/Oct/2022	10:00	05/Oct/2022	17:00		PLANNED	Requested	
374	RQ105812	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-1	UPPTCL	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	03/Oct/2022	08:00	04/Oct/2022	18:00	KINDLY APPROVE FOR DT 28.09.22 TO 29.09.22	PLANNED	Requested	
375	RQ105813	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	03/Oct/2022	08:00	04/Oct/2022	18:00	KINDLY APPROVE FOR DT 28.09.22 TO 29.09.22	PLANNED	Requested	
376	RQ105500	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Line Diversion and Height raising work for Ganga Expressway	01/Oct/2022	10:00	15/Oct/2022	17:00	Shut down is urgent to complete only left over work of diversion of Line	PLANNED	Requested	
377	RQ105810	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	01/Oct/2022	08:00	02/Oct/2022	18:00	KINDLY APPROVE FOR DT 23.09.22 TO 24.09.22	PLANNED	Requested	
378	RQ105811	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	01/Oct/2022	08:00	02/Oct/2022	18:00	KINDLY APPROVE FOR DT 23.09.22 TO 24.09.22	PLANNED	Requested	
379	RQ105642	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	for bushing erection of 63 mvar line reactor -I in place of defective 50 mvar line reactor I (which is already out of ckt)	01/Oct/2022	08:00	01/Oct/2022	18:00	shutdown is required for erection of bushing , as clearance is required for jack bus of 400kv bareilly-unnao ckt -I	PLANNED	Requested	
380	RQ105232	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
381	RQ105231	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	27/Oct/2022	09:00	27/Oct/2022	18:00		PLANNED	Requested	
382	RQ105672	OCC_199	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan delta testing of line CVT and CB_CT of Bay no 417 & 418	28/Oct/2022	07:00	28/Oct/2022	14:00	load shall be shared to 400kV Bawana -Mundka-I	PLANNED	Requested	
383	RQ105423	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2	DTL	D	for removing Kite threads and attending Shutdown defects	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 23.09.22	PLANNED	Requested	
384	RQ105675	OCC_199	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tan delta testing of line CVT and CB_CT of Bay no 403	27/Oct/2022	07:00	27/Oct/2022	10:00	load shall be shared to 400kV Mundka-Jhatikara ckt-I	PLANNED	Requested	
385	RQ105374	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	C	417 TIE BAY 89B ISOLATOR RETROFITMENT (LINE DROPPER JUMPER ISOLATOR)	14/Oct/2022	08:00	16/Oct/2022	18:00		PLANNED	Requested	
386	RQ105373	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	C	414 TIE BAY 89B ISOLATOR RETROFITMENT (LINE DROPPER JUMPER ISOLATOR)	11/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
387	RQ105416	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	replacement of old wsi make ct of main bay 406	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
388	RQ105422	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	for removing Kite threads and attending Shutdown defects	02/Oct/2022	08:00	02/Oct/2022	18:00	Kindly approve for dt 24.09.22	PLANNED	Requested	
389	RQ105425	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2	POWERGRID, DTL	D	for removing Kite threads and attending Shutdown defects	02/Oct/2022	08:00	02/Oct/2022	18:00	Kindly approve for dt 24.09.22	PLANNED	Requested	
390	RQ105424	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	for removing Kite threads and attending Shutdown defects	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 23.09.22	PLANNED	Requested	
391	RQ105415	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	replacement of old wsi make ct of main bay 404	01/Oct/2022	08:00	02/Oct/2022	14:00		PLANNED	Requested	

392	RQ105363	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID, FBTL	D	For pending construction related works	26/Oct/2022	17:00	26/Oct/2022	23:00		PLANNED	Requested	
393	RQ105362	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID, FBTL	D	For pending construction related works	24/Oct/2022	17:00	24/Oct/2022	23:00		PLANNED	Requested	
394	RQ105236	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	22/Oct/2022	09:00	22/Oct/2022	19:00		PLANNED	Requested	
395	RQ105240	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	21/Oct/2022	09:00	21/Oct/2022	19:00		PLANNED	Requested	
396	RQ105235	OCC_199	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	12/Oct/2022	09:00	13/Oct/2022	23:00		PLANNED	Requested	
397	RQ105632	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	For Jumper Tightening work	20/Oct/2022	10:00	20/Oct/2022	17:00		PLANNED	Requested	
398	RQ105629	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For Jumper Tightening work	19/Oct/2022	10:00	19/Oct/2022	17:00		PLANNED	Requested	
399	RQ105552	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	D	For routine testing work	07/Oct/2022	10:30	07/Oct/2022	15:00	There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400KV Dadri line and 400KV greater Noida to 400KV (765KV S/S) Greater Noida Ckt-I&II.	PLANNED	Requested	
400	RQ105211	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Jumper replacement work at Loc no.52	07/Oct/2022	09:00	07/Oct/2022	18:00		PLANNED	Requested	
401	RQ105118	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shut Down defect Rectification work as per annual plan	20/Oct/2022	09:00	20/Oct/2022	18:00	Annual Maintenance	PLANNED	Requested	
402	RQ105117	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Shut Down defect Rectification work as per annual plan	19/Oct/2022	09:00	19/Oct/2022	18:00	A/R off of Amargarh-Samba Ckt-2 required	PLANNED	Requested	
403	RQ105848	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For taking LR in service at Samba end.	04/Oct/2022	16:30	04/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
404	RQ105847	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For taking out LR at Samba end.	04/Oct/2022	09:00	04/Oct/2022	09:30	Kindly Approve	PLANNED	Requested	
405	RQ105846	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For taking LR in service at Samba end.	03/Oct/2022	16:00	03/Oct/2022	16:30	Kindly Approve	PLANNED	Requested	
406	RQ105844	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For taking out LR at Samba end.	03/Oct/2022	09:00	03/Oct/2022	09:30	Kindly Approve	PLANNED	Requested	
407	RQ105116	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	D	LA,CVT,WT AMP Work in associated Bays	20/Oct/2022	08:00	20/Oct/2022	20:00	Annual Maintenance	PLANNED	Requested	
408	RQ105115	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	LA,CVT,WT AMP Work in associated Bays	18/Oct/2022	08:00	18/Oct/2022	20:00	Annual Maintenance	PLANNED	Requested	
409	RQ105113	OCC_199	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	POWERGRID, PATRAN	D	LA,CVT,WT AMP Work in associated Bays	17/Oct/2022	08:00	17/Oct/2022	20:00	Annual Maintenance	PLANNED	Requested	
410	RQ105262	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	AMP work	19/Oct/2022	09:00	19/Oct/2022	17:00		PLANNED	Requested	
411	RQ105203	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	Line and bay AMP work	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
412	RQ105558	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-2 Bay & ASSOCIATED BAY EQUIPMENTS at both end	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
413	RQ105624	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
414	RQ105567	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
415	RQ105623	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
416	RQ105564	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	

417	RQ105622	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Oct/2022	08:00	13/Oct/2022	18:00			PLANNED	Requested	
418	RQ105563	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Oct/2022	08:00	12/Oct/2022	18:00			PLANNED	Requested	
419	RQ105553	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	11/Oct/2022	08:00	18/Oct/2022	18:00			PLANNED	Requested	
420	RQ105576	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-1 Bay & ASSOCIATED BAY EQUIPMENTS	11/Oct/2022	08:00	11/Oct/2022	18:00			PLANNED	Requested	
421	RQ105556	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	04/Oct/2022	06:00	12/Oct/2022	20:00			PLANNED	Requested	
422	RQ105557	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	04/Oct/2022	06:00	12/Oct/2022	20:00			PLANNED	Requested	
423	RQ105566	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650)	01/Oct/2022	08:00	18/Oct/2022	18:00			PLANNED	Requested	
424	RQ105562	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	C	Shutdown for Shifting/Modification work at tower location 222 to 224 of 400 KV S/C Bikaner-STPS Line. (Under deposit work of NHAJ Supervision by RVPNL)	01/Oct/2022	08:00	15/Oct/2022	18:00			PLANNED	Requested	
425	RQ105273	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	AMP of Line equipments and Protection Testing	15/Oct/2022	10:00	15/Oct/2022	16:00			PLANNED	Requested	
426	RQ105272	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK, POWERGRID	D	Retrofitment of PLCC	13/Oct/2022	12:00	13/Oct/2022	16:00			PLANNED	Requested	
427	RQ105271	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK, POWERGRID	D	Retrofitment of PLCC	11/Oct/2022	12:00	11/Oct/2022	16:00			PLANNED	Requested	
428	RQ105817	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	05/Oct/2022	08:00	06/Oct/2022	18:00	KINDLY APPROVE FOR DT 26.09.22 TO 24709.22		PLANNED	Requested	
429	RQ105816	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project)	05/Oct/2022	08:00	06/Oct/2022	18:00	KINDLY APPROVE FOR DT 26.09.22 TO 27.09.22		PLANNED	Requested	
430	RQ105634	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	Annual Routine testing of protection system and tightening of clamps & connector of complete bay	15/Oct/2022	09:00	15/Oct/2022	18:00			PLANNED	Requested	
431	RQ105176	OCC_199	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	preventive maintenance of substation/Lines before diwali	07/Oct/2022	10:00	07/Oct/2022	17:00			PLANNED	Requested	
432	RQ105380	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	AMP OF LINE BAY EQUIPMENT	12/Oct/2022	08:00	12/Oct/2022	18:00			PLANNED	Requested	
433	RQ105372	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	AMP of Bay and Line Equipment	11/Oct/2022	10:00	11/Oct/2022	18:00			PLANNED	Requested	
434	RQ105350	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	for fixing of pilot string & other maintenance work	07/Oct/2022	08:00	08/Oct/2022	18:00			PLANNED	Requested	
435	RQ105922	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAIPURA(PS) (PG) CKT-1	POWERGRID, BBMB	C	Erection, Stringing & sagging of new Towers in place of Tower No. 888-889 as Deposit Work of Northern Railways Subject to forest clearance of ROW by Railway & Pre-foggy Mt.	10/Oct/2022	08:00	21/Oct/2022	18:00			PLANNED	Requested	
436	RQ105177	OCC_199	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID, PTCUL	D	preventive maintenance of substation/Lines before diwali	08/Oct/2022	10:00	08/Oct/2022	17:00			PLANNED	Requested	
437	RQ105878	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PTCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Makhu-Nakodar ckt-2.	06/Oct/2022	07:00	07/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
438	RQ105876	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
439	RQ105875	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
440	RQ105877	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. Non Auto mode is required on 400kV Makhu-Nakodar ckt-2.	01/Oct/2022	07:00	02/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	

441	RQ105825	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Construction of 400KV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Oct/2022	08:00	02/Oct/2022	18:00	KINDLY APPROVE FOR DT 23.09.22 TO 24.09.22	PLANNED	Requested	
442	RQ105824	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	D	Construction of 400KV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Oct/2022	08:00	02/Oct/2022	18:00	KINDLY APPROVE FOR DT 23.09.22 TO 24.09.22	PLANNED	Requested	
443	RQ105483	OCC_199	cpcc1_sd	BUS	400 KV DADR(PG) - BUS 2	POWERGRID	D	AMP work	02/Nov/2022	08:00	02/Nov/2022	18:00	during pole -2 SD	PLANNED	Requested	
444	RQ105697	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	POWERGRID	D	For AMP Work	31/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
445	RQ105680	OCC_199	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	FOR AMP WORK	30/Oct/2022	10:00	30/Oct/2022	16:00		PLANNED	Requested	
446	RQ105482	OCC_199	cpcc1_sd	BUS	400 KV DADR(PG) - BUS 1	POWERGRID	D	FOR AMP WORK	28/Oct/2022	08:00	28/Oct/2022	18:00	during pole -1 SD	PLANNED	Requested	
447	RQ105718	OCC_199	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
448	RQ105717	OCC_199	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
449	RQ105694	OCC_199	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	STATCOM 400KV half dia 430 bay CT, CB erection works and Bus bar relay testing	26/Oct/2022	17:00	31/Oct/2022	23:00		PLANNED	Requested	
450	RQ105716	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/Oct/2022	08:00	26/Oct/2022	18:00		PLANNED	Requested	
451	RQ105715	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
452	RQ105692	OCC_199	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	construction related works of Phase II like bus bar extension,bus bar testing for sectionaliser bayetc	23/Oct/2022	17:00	29/Oct/2022	23:00		PLANNED	Requested	
453	RQ105843	OCC_199	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	D	For replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	20/Oct/2022	08:00	22/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
454	RQ105094	OCC_199	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP Works	18/Oct/2022	10:00	18/Oct/2022	18:00		PLANNED	Requested	
455	RQ105088	OCC_199	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	For closing jumper connection of Bay-412	16/Oct/2022	10:00	16/Oct/2022	18:00		PLANNED	Requested	
456	RQ105093	OCC_199	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP Works	15/Oct/2022	10:00	15/Oct/2022	18:00		PLANNED	Requested	
457	RQ105714	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
458	RQ105085	OCC_199	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	C	AMP Works	14/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
459	RQ105087	OCC_199	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	C	For removing bus section isolator and replace with IPS tube	13/Oct/2022	10:00	15/Oct/2022	18:00		PLANNED	Requested	
460	RQ105099	OCC_199	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	AMP Works	12/Oct/2022	10:00	12/Oct/2022	18:00		PLANNED	Requested	
461	RQ105481	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
462	RQ105713	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
463	RQ105683	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
464	RQ105701	OCC_199	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERGRID	C	"For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test"	12/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
465	RQ105100	OCC_199	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP Works	11/Oct/2022	10:00	11/Oct/2022	18:00		PLANNED	Requested	
466	RQ105684	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
467	RQ105707	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
468	RQ105132	OCC_199	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGRID	D	FOR BUS AMP WORK & PROTECTION TESTING	10/Oct/2022	10:00	10/Oct/2022	18:00	Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both direction	PLANNED	Requested	
469	RQ105086	OCC_199	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	C	For opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	10/Oct/2022	10:00	12/Oct/2022	18:00		PLANNED	Requested	
470	RQ105706	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
471	RQ105723	OCC_199	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
472	RQ105700	OCC_199	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	"For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test"	10/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
473	RQ105691	OCC_199	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	construction related works of Phase II like bus bar extension,bus bar testing for sectionaliser bayetc	08/Oct/2022	17:00	14/Oct/2022	23:00		PLANNED	Requested	
474	RQ105084	OCC_199	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	C	AMP Works	07/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
475	RQ105699	OCC_199	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERGRID	C	"For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test"	07/Oct/2022	08:00	09/Oct/2022	18:00		PLANNED	Requested	
476	RQ105127	OCC_199	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	C	New bay extension work - Stability Test and Final Bus Integration	06/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
477	RQ105842	OCC_199	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung), Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	06/Oct/2022	08:00	19/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
478	RQ105682	OCC_199	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	C	GIS Bay Extension Work (Jumper Connection)	06/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
479	RQ105698	OCC_199	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	"For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test"	04/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	

480	RQ105681	OCC_199	cpcc1_sd	BUS	400KV BUS 3 AT BHIWAD(PG)	POWERGRID	C	GIS Bay Extension Work (Jumper Connection)	03/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested	
481	RQ105711	OCC_199	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	Bus Bar Integration Testing for addition of 04 No. New Bays K	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
482	RQ105780	OCC_199	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For Bus AMP works.	01/Oct/2022	10:00	01/Oct/2022	17:30	Kindly Approve	PLANNED	Requested	
483	RQ105126	OCC_199	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	C	New bay extension work - Stability Test and Final Bus Integration	01/Oct/2022	10:00	03/Oct/2022	18:00		PLANNED	Requested	
484	RQ105841	OCC_199	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGRID	D	To attend SF6 gas leakage by OEM (M/s Hysung) in GIS Bus Sectionalizer DS section.	01/Oct/2022	08:00	04/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
485	RQ105710	OCC_199	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	Bus Bar Integration Testing for addition of 04 No. New Bays	01/Oct/2022	08:00	02/Oct/2022	18:00		PLANNED	Requested	
486	RQ105514	OCC_199	slcops_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
487	RQ105513	OCC_199	slcops_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
488	RQ105503	OCC_199	slcops_sd	BUS	400KV BUS 1 AT DHURI(PS)	PTCL	D	Tightness of Clamp connectors Tightness of Clamp connectors of CB 401 & 404, checking of CB operation lockouts Circuit Breaker,	12/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
489	RQ105506	OCC_199	slcops_sd	BUS	400KV BUS 1 AT DHURI(PS)	PTCL	D	Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R panel	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
490	RQ105509	OCC_199	slcops_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	06/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
491	RQ105507	OCC_199	slcops_sd	BUS	400KV BUS 2 AT DHURI(PS)	PTCL	D	Maintenance of (409 89B Isolator, 412 89B Isolator) ,Tightness of Clamp connectors of CB 412, checking of CB PD relay, anti pumping relay, check of interlocks, operation lockouts Circuit Breaker, Checking of CB SF6 pressure	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
492	RQ105512	OCC_199	slcops_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	05/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested	
493	RQ105508	OCC_199	slcops_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
494	RQ105504	OCC_199	slcops_sd	BUS	400KV BUS 2 AT DHURI(PS)	PTCL	D	Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R panel	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
495	RQ105511	OCC_199	slcops_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
496	RQ104845	OCC_199	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 2	FBTL	D	For Annual Preventive Maintenance	21/Oct/2022	10:30	21/Oct/2022	17:00		PLANNED	Requested	
497	RQ104844	OCC_199	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 1	FBTL	D	For Annual Preventive Maintenance	20/Oct/2022	10:30	20/Oct/2022	17:00		PLANNED	Requested	
498	RQ105027	OCC_199	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	20/Oct/2022	09:00	20/Oct/2022	18:00		PLANNED	Requested	
499	RQ105026	OCC_199	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	19/Oct/2022	09:00	19/Oct/2022	18:00		PLANNED	Requested	
500	RQ105025	OCC_199	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	18/Oct/2022	09:00	18/Oct/2022	18:00		PLANNED	Requested	
501	RQ105024	OCC_199	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	17/Oct/2022	09:00	17/Oct/2022	18:00		PLANNED	Requested	
502	RQ105613	OCC_199	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	For general maintenance work	18/Oct/2022	10:30	18/Oct/2022	16:00	There will be no any supply interruption due to this shut down .load of sub station will be feed through 400kv main bus-1	PLANNED	Requested	
503	RQ105636	OCC_199	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	Erection of Penta Isolator for 125 MVAR Bus Reactor Bay.	18/Oct/2022	10:00	20/Oct/2022	17:00		PLANNED	Requested	
504	RQ105499	OCC_199	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	17/Oct/2022	08:30	17/Oct/2022	17:30		PLANNED	Requested	

505	RQ105575	OCC_199	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For bus strengthening & repairing work.	14/Oct/2022	09:00	16/Oct/2022	18:00	During this shut down 400KV 315 MVA ICT - I, 315 MVA ICT - III will be charged through Bus Transfer on dated 15.10.2022 and 500MVA ICT - II will be charge through Bus Transfer on 16.10.2022.	PLANNED	Requested	
506	RQ105492	OCC_199	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	14/Oct/2022	08:30	14/Oct/2022	17:30		PLANNED	Requested	
507	RQ105527	OCC_199	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	maintenance of 400kv bareilly unnao ckt ii , R phase bus -I pantograph isolator	12/Oct/2022	08:00	12/Oct/2022	18:00	shutdown is required along with 400kv bareilly- unnao ckt II	PLANNED	Requested	
508	RQ105522	OCC_199	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	For Preventative Maintenance of Bay Equipments at 400 KV S/S Sarojini Nagar, Lucknow	11/Oct/2022	09:00	11/Oct/2022	18:00	During the Shutdown Period, 80 MVar Bus Reactor will remain out of circuit at Sarojini Nagar End as 80 MVar reactor can only be charged through transfer Bus.	PLANNED	Requested	
509	RQ105574	OCC_199	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	For bus strengthening & repairing work. During this shut down 400KV Anpara L5 & 500MVA ICT - II will be charged through Bus Transfer on dated 12.10.2022 & 13.10.2022 respectively for Bus repairing work.	11/Oct/2022	09:00	13/Oct/2022	18:00	During this shut down 400KV Anpara L5 & 500MVA ICT - II will be charged through Bus Transfer on dated 12.10.2022 & 13.10.2022 respectively.	PLANNED	Requested	
510	RQ105618	OCC_199	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(U P)	UPPTCL	D	construction of 400kv D/c Muradnagarnew to Shimbhawli Line Bay	10/Oct/2022	09:00	11/Oct/2022	17:00		PLANNED	Requested	
511	RQ105578	OCC_199	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Oct/2022	09:00	08/Oct/2022	14:00		PLANNED	Requested	
512	RQ105551	OCC_199	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	D	Preventive maintenance and tightening of jumpers	07/Oct/2022	10:00	07/Oct/2022	17:30		PLANNED	Requested	
513	RQ105550	OCC_199	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	D	Preventive maintenance and tightening of jumpers	06/Oct/2022	10:00	06/Oct/2022	17:00		PLANNED	Requested	
514	RQ105702	OCC_199	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator	18/Oct/2022	08:00	22/Oct/2022	18:00		PLANNED	Requested	
515	RQ105703	OCC_199	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator	11/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
516	RQ105608	OCC_199	slcrs_sd	BUS	400KV BUS 1 AT CHITTORGAR(HRS)	RRVPLN	C	FOR MAINTAINANCE AND TESTING WORK	18/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
517	RQ105944	OCC_199	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
518	RQ105471	OCC_199	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(P G)	POWERGRID	D	FOR AMP WORK	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
519	RQ105472	OCC_199	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
520	RQ105859	OCC_199	cpcc2_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG)	POWERGRID	D	FOR AMP WORKS	14/Oct/2022	08:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
521	RQ105858	OCC_199	cpcc2_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG)	POWERGRID	D	For AMP works.	12/Oct/2022	08:00	12/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
522	RQ105850	OCC_199	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 @SAMBA(PG)	POWERGRID	D	For LR AMP works at Samba end.	04/Oct/2022	09:00	04/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
523	RQ105849	OCC_199	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 @SAMBA(PG)	POWERGRID	D	For LR AMP works at Samba end.	03/Oct/2022	09:00	03/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
524	RQ105120	OCC_199	indigrd_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 @AMARGARH(NRS S XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT	20/Oct/2022	09:00	20/Oct/2022	18:00	Annual Maintenance	PLANNED	Requested	

525	RQ105119	OCC_199	indigrd_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 @AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work, LA,CVT,WT & LR	19/Oct/2022	09:00	19/Oct/2022	18:00	Annual Maintenance	PLANNED	Requested	
526	RQ105643	OCC_199	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP)	UPPTCL	D	for replacement of 50 mvar line reactor II with 63 mvar line reactor II , (shutdown of 400kv bareilly - Unnao ckt II will be required to out the line reactor from ckt)	10/Oct/2022	10:00	10/Oct/2022	17:00	shutdown (for 30 mins only) of 400kv bareilly - unnao ckt II will be required to out the line reactor from ckt , line will be charged immediately after taking out line reactor from ckt	PLANNED	Requested	
527	RQ105461	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	FOR AMP WORK	31/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
528	RQ105459	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
529	RQ105469	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	D	FOR AMP WORK	24/Oct/2022	10:00	24/Oct/2022	18:00		PLANNED	Requested	
530	RQ105470	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
531	RQ105468	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	For Fine Tuning of CSD & AMP work	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
532	RQ105466	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	FOR AMP WORK	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
533	RQ105464	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	AMP work	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
534	RQ105467	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWAN(PG)	POWERGRID	C	FOR AMP WORK	09/Oct/2022	08:00	10/Oct/2022	18:00	For attending issue in R phase bottom support & general tightening and maintenance of first commissioning in presence of OEM	PLANNED	Requested	
535	RQ105460	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	AMP work	09/Oct/2022	08:00	09/Oct/2022	18:00		PLANNED	Requested	
536	RQ105463	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
537	RQ105462	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
538	RQ105530	OCC_199	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSTCL	D	Periodic Maintenance	26/Oct/2022	08:00	26/Oct/2022	18:00		PLANNED	Requested	
539	RQ105515	OCC_199	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
540	RQ105465	OCC_199	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/Oct/2022	17:00	23/Oct/2022	23:00		PLANNED	Requested	
541	RQ105941	OCC_199	bbmb_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Half yearly mtc	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
542	RQ105181	OCC_199	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	preventive maintenance before diwali	12/Oct/2022	10:00	12/Oct/2022	17:00		PLANNED	Requested	
543	RQ105603	OCC_199	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK of reactor and bay equipments	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
544	RQ105602	OCC_199	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
545	RQ105604	OCC_199	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APR L	D	Annual maintenance and testing of bus reactor#2 & Isolators.	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
546	RQ105601	OCC_199	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	painting of 400 kv, 63mvar bus reactor	06/Oct/2022	10:00	11/Oct/2022	18:00		PLANNED	Requested	
547	RQ105676	OCC_199	slcdcv_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Tan delta testing of CT of Bay no 406	27/Oct/2022	12:00	27/Oct/2022	15:00	ICT shall remain charged through CB 407	PLANNED	Requested	
548	RQ105830	OCC_199	slcdcv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT LONI HARSH VIHAR(DV) (DTL)	DTL	C	For rectification of hydraulic oil leakage in CB hydraulic mechanism	01/Oct/2022	10:00	04/Oct/2022	18:00		PLANNED	Requested	

549	RQ105114	OCC_199	singrauli_sd	BAY	TBC-1 TRANSFER BUS BAY - 400KV BUSES AT SINGRAULI(NT) (NTPC)	NTPC	C	SAS R&M work	26/Oct/2022	08:00	31/Oct/2022	18:00	UNDER SHUTDOWN	PLANNED	Requested	
550	RQ106045	OCC_199	ntpcos_sd	BAY	413 BUS COUPLER BAY - 400KV BUS 1 AT RIHAND(NT) (NTPC) AND 400KV BUS 3 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Annual Maintenance of Bay Equipments & CT replacement	25/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
551	RQ106044	OCC_199	ntpcos_sd	BAY	414 BUS COUPLER BAY - 400KV BUS 2 AT RIHAND(NT) (NTPC) AND 400KV BUS 4 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Annual Maintenance of Bay Equipments & CT replacement	18/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
552	RQ105112	OCC_199	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	Breaker R&M and SAS R&M work	17/Oct/2022	08:00	25/Oct/2022	18:00	UNDER SHUTDOWN	PLANNED	Requested	
553	RQ105103	OCC_199	cpcc3_sd	BAY	W12.Q3 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-4 (POWERGRID)	POWERGRID	D	AMP Works	21/Oct/2022	10:00	21/Oct/2022	18:00		PLANNED	Requested	
554	RQ105104	OCC_199	cpcc3_sd	BAY	W12.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-4 AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP Works	19/Oct/2022	10:00	19/Oct/2022	18:00		PLANNED	Requested	
555	RQ105737	OCC_199	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-23 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)	POWERGRID	D	For Bay equipment AMP work	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
556	RQ105740	OCC_199	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-23 AT DADRI(PG)	POWERGRID	D	For Bay equipment AMP work	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
557	RQ105738	OCC_199	cpcc1_sd	BAY	405 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-22 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)	POWERGRID	D	For Bay equipment AMP work	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
558	RQ105754	OCC_199	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For internal inspection of interrupter chamber of CB	17/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
559	RQ105760	OCC_199	cpcc1_sd	BAY	4112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWERGRID	C	For testing and Fine Tuning of CSD	17/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
560	RQ105741	OCC_199	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-22 AT DADRI(PG)	POWERGRID	D	For Bay equipment AMP work	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
561	RQ105739	OCC_199	cpcc1_sd	BAY	403 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 (POWERGRID) AND 400 KV DADR(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)	POWERGRID	D	For Bay equipment AMP work	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
562	RQ105758	OCC_199	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	14/Oct/2022	08:00	16/Oct/2022	18:00		PLANNED	Requested	
563	RQ105102	OCC_199	cpcc3_sd	BAY	W1.BS1. BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 3 (POWERGRID) AND 400KV AGRA(PG) - BUS 7 AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	400KV BUS 1A & BUS 1C SECTIONALIZER (W1.WCC.Q2) 428 at Agra - AMP Works	13/Oct/2022	10:00	13/Oct/2022	18:00		PLANNED	Requested	

564	RQ105729	OCC_199	cpcc1_sd	BAY	425 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG)	POWERGRID	D	FOR AMP WORK	13/Oct/2022	08:00	13/Oct/2022	18:00			PLANNED	Requested	
565	RQ105742	OCC_199	cpcc1_sd	BAY	401 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 AT DADRI(PG)	POWERGRID	D	For Bay equipment AMP work	13/Oct/2022	08:00	13/Oct/2022	18:00			PLANNED	Requested	
566	RQ105728	OCC_199	cpcc1_sd	BAY	426 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	12/Oct/2022	08:00	12/Oct/2022	18:00			PLANNED	Requested	
567	RQ105735	OCC_199	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB - 415-52	12/Oct/2022	08:00	19/Oct/2022	18:00			PLANNED	Requested	
568	RQ105757	OCC_199	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWERGRID	C	For testing and Fine Tuning of CSD	11/Oct/2022	08:00	13/Oct/2022	18:00			PLANNED	Requested	
569	RQ105755	OCC_199	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For ALSTOM CB Overhauling work.	10/Oct/2022	08:00	14/Oct/2022	18:00			PLANNED	Requested	
570	RQ105761	OCC_199	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	08/Oct/2022	08:00	10/Oct/2022	18:00			PLANNED	Requested	
571	RQ105753	OCC_199	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	07/Oct/2022	17:00	07/Oct/2022	23:00			PLANNED	Requested	
572	RQ105752	OCC_199	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	06/Oct/2022	17:00	06/Oct/2022	23:00			PLANNED	Requested	
573	RQ105940	OCC_199	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	06/Oct/2022	08:00	06/Oct/2022	18:00			PLANNED	Requested	
574	RQ105751	OCC_199	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	05/Oct/2022	17:00	05/Oct/2022	23:00			PLANNED	Requested	
575	RQ105750	OCC_199	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	04/Oct/2022	17:00	04/Oct/2022	23:00			PLANNED	Requested	
576	RQ105736	OCC_199	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB - 413-52	04/Oct/2022	08:00	11/Oct/2022	18:00			PLANNED	Requested	
577	RQ105749	OCC_199	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	Bay CT oil sampling works	03/Oct/2022	17:00	03/Oct/2022	23:00			PLANNED	Requested	
578	RQ105748	OCC_199	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	02/Oct/2022	17:00	02/Oct/2022	23:00			PLANNED	Requested	

579	RQ105747	OCC_199	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	Bay CT oil sampling works	01/Oct/2022	17:00	01/Oct/2022	23:00		PLANNED	Requested	
580	RQ105745	OCC_199	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWERGRID	D	FOR AMP WORK	01/Oct/2022	08:00	31/Oct/2022	18:00	at Muradnagr	PLANNED	Requested	
581	RQ105744	OCC_199	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULING	01/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
582	RQ105743	OCC_199	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	C	Overhauling of M/s CGL Circuit Breaker	01/Oct/2022	08:00	05/Oct/2022	18:00	may be availed in sept last week	PLANNED	Requested	
583	RQ104843	OCC_199	apl_sd	BAY	405 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual Preventive Maintenance	19/Oct/2022	10:30	19/Oct/2022	17:00		PLANNED	Requested	
584	RQ104842	OCC_199	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual Preventive Maintenance	18/Oct/2022	10:30	18/Oct/2022	17:00		PLANNED	Requested	
585	RQ104841	OCC_199	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual Preventive Maintenance	17/Oct/2022	10:30	17/Oct/2022	17:00		PLANNED	Requested	
586	RQ104839	OCC_199	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual Preventive Maintenance	13/Oct/2022	10:30	13/Oct/2022	17:00		PLANNED	Requested	
587	RQ104835	OCC_199	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual Preventive Maintenance	10/Oct/2022	10:30	10/Oct/2022	17:00		PLANNED	Requested	
588	RQ105644	OCC_199	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	18/Oct/2022	09:00	18/Oct/2022	13:00		PLANNED	Requested	
589	RQ105645	OCC_199	stuup_sd	BAY	414 TIE BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2 AND FUTURE AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	13/Oct/2022	09:00	15/Oct/2022	13:00		PLANNED	Requested	
590	RQ105648	OCC_199	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Oct/2022	09:00	08/Oct/2022	14:00		PLANNED	Requested	
591	RQ105599	OCC_199	slidcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	17/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
592	RQ105245	OCC_199	slidchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the spring charging problem in TIE breaker no 402	15/Oct/2022	14:00	15/Oct/2022	19:00	400KV Dhanonda applied Shutdown on 400KV Dhanonda-Daultabad ckt-2, Only TIE bay no 402	PLANNED	Requested	
593	RQ105246	OCC_199	slidchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	14/Oct/2022	08:00	14/Oct/2022	13:00	Bay no 404 belongs to 400kv Neemrana-Dhanoda ckt-1	PLANNED	Requested	

594	RQ105651	OCC_199	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
595	RQ105650	OCC_199	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
596	RQ105653	OCC_199	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
597	RQ105649	OCC_199	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
598	RQ105652	OCC_199	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
599	RQ105598	OCC_199	slcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Annual maintenance and testing of Bay equipments (CB & CT) and Circuit Breaker Overhauling	14/Oct/2022	08:00	16/Oct/2022	18:00		PLANNED	Requested	
600	RQ105597	OCC_199	slcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
601	RQ104838	OCC_199	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	For Annual Preventive Maintenance	12/Oct/2022	10:30	12/Oct/2022	17:00		PLANNED	Requested	
602	RQ105902	OCC_199	slcpcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12/Oct/2022	08:00	12/Oct/2022	17:00		PLANNED	Requested	
603	RQ105899	OCC_199	slcpcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Oct/2022	08:00	10/Oct/2022	17:00		PLANNED	Requested	
604	RQ105911	OCC_199	slcpcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Oct/2022	08:00	07/Oct/2022	17:00		PLANNED	Requested	
605	RQ104936	OCC_199	meja_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400/24 KV 750 MVA GT 2 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)		C	Annual Maintainance	07/Oct/2022	08:00	08/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	
606	RQ104937	OCC_199	meja_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)		C	Annual Maintainance	07/Oct/2022	08:00	08/Oct/2022	19:00	Annual Maintainance	PLANNED	Requested	
607	RQ105894	OCC_199	slcpcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Oct/2022	08:00	03/Oct/2022	17:00		PLANNED	Requested	

608	RQ105596	OCC_199	slcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPLN	D	Routine maintenance of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
609	RQ105756	OCC_199	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	10/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
610	RQ105938	OCC_199	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
611	RQ105939	OCC_199	bbmb_sd	BAY	404 MAIN BAY - 400KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1 AT DEHAR(BB)	BBMB	D	Annual mtc works and replacement of defective jumper of yellow phase between isolator no.411 and breaker X-4.	03/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
612	RQ105937	OCC_199	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half Yearly Mtc..	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
613	RQ105436	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	28/Oct/2022	17:00	29/Oct/2022	23:00		PLANNED	Requested	
614	RQ105431	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
615	RQ105280	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	For ICT-2 at BBMB Panipat AMP	27/Oct/2022	09:00	27/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
616	RQ105440	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	23/Oct/2022	17:00	24/Oct/2022	23:00		PLANNED	Requested	
617	RQ105438	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	21/Oct/2022	17:00	22/Oct/2022	23:00		PLANNED	Requested	
618	RQ105444	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	
619	RQ105793	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	For AMP works.	20/Oct/2022	09:00	20/Oct/2022	17:30	Kindly Approve	PLANNED	Requested	
620	RQ105278	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	For ICT-1 AMP work	20/Oct/2022	08:00	20/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
621	RQ105437	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	19/Oct/2022	17:00	20/Oct/2022	23:00		PLANNED	Requested	
622	RQ105874	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	Isolator MOM Box Retrofitting Work	18/Oct/2022	09:00	18/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
623	RQ105441	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
624	RQ105442	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	POWERGRID	D	FOR AMP WORK	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
625	RQ105289	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	D	For AMP works.	17/Oct/2022	10:00	17/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
626	RQ105873	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERGRID	D	Isolator MOM Box Retrofitting Work	17/Oct/2022	09:00	17/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
627	RQ105450	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
628	RQ105455	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 20989L Isolator By DTL	15/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
629	RQ105430	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
630	RQ105098	OCC_199	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP Works	12/Oct/2022	10:00	12/Oct/2022	18:00		PLANNED	Requested	
631	RQ105802	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)	POWERGRID	D	For AMP works.	12/Oct/2022	09:30	12/Oct/2022	17:30	Kindly Approve	PLANNED	Requested	
632	RQ105792	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	For AMP works.	12/Oct/2022	09:00	12/Oct/2022	16:30	Kindly Approve	PLANNED	Requested	
633	RQ105446	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	For checking low oil level of R phase IV Bushing	12/Oct/2022	09:00	12/Oct/2022	12:00		PLANNED	Requested	
634	RQ105448	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
635	RQ105452	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
636	RQ105443	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
637	RQ105943	OCC_199	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
638	RQ105097	OCC_199	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP Works	10/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested	

639	RQ105447	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested
640	RQ105428	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested
641	RQ105449	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested
642	RQ105454	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	For AMP Work	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested
643	RQ105457	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 21589L Isolator By DTL	10/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested
644	RQ105429	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
645	RQ105453	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
646	RQ105439	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2022	17:00	17/Oct/2022	23:00		PLANNED	Requested
647	RQ105293	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	07/Oct/2022	10:00	07/Oct/2022	17:00	Kindly Approve	PLANNED	Requested
648	RQ105851	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	For ICT AMP works.	07/Oct/2022	09:00	07/Oct/2022	17:30	Kindly Approve	PLANNED	Requested
649	RQ105433	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested
650	RQ105434	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	Construction work of Tertiary	06/Oct/2022	16:00	06/Oct/2022	23:00		PLANNED	Requested
651	RQ105782	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	POWERGRID	D	For ICT AMP works.	06/Oct/2022	09:00	06/Oct/2022	19:00	Kindly Approve	PLANNED	Requested
652	RQ106041	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For erection of LM tower and commissioning works in TBC Bay	05/Oct/2022	17:00	15/Oct/2022	23:00		PLANNED	Requested
653	RQ106040	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERGRID	D	For erection of LM tower and commissioning works in TBC Bay	05/Oct/2022	17:00	15/Oct/2022	23:00		PLANNED	Requested
654	RQ105435	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	Construction work of Tertiary	05/Oct/2022	16:00	05/Oct/2022	23:00		PLANNED	Requested
655	RQ105445	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWERGRID	D	To rectification of issue related with core insulation epoxy plate	05/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested
656	RQ105456	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 21289L Isolator By DTL	05/Oct/2022	08:00	09/Oct/2022	18:00		PLANNED	Requested
657	RQ104990	OCC_199	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP Works	04/Oct/2022	10:00	04/Oct/2022	18:00		PLANNED	Requested
658	RQ105292	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	04/Oct/2022	10:00	04/Oct/2022	17:00	Kindly Approve	PLANNED	Requested
659	RQ105781	OCC_199	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)	POWERGRID	D	For ICT AMP works.	04/Oct/2022	09:00	04/Oct/2022	19:00	Kindly Approve	PLANNED	Requested
660	RQ105427	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	03/Oct/2022	16:00	03/Oct/2022	23:00		PLANNED	Requested
661	RQ104989	OCC_199	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP Works	03/Oct/2022	10:00	03/Oct/2022	18:00		PLANNED	Requested
662	RQ105677	OCC_199	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	To carry out Capacitance and tan delta testing of ICT, CT, CVt as per PMS	03/Oct/2022	09:00	03/Oct/2022	15:00	PGCIL consent required and load shall be shifted to ICT-1, IV, V & VI	PLANNED	Requested
663	RQ105432	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	C	Complete Overhauling work of ICT-02	03/Oct/2022	08:00	16/Oct/2022	18:00		PLANNED	Requested
664	RQ105451	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	C	For 220kv side CB overhauling work.	03/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested
665	RQ105426	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG)	POWERGRID	D	AMP work	01/Oct/2022	08:00	01/Oct/2022	18:00	Kindly approve for dt 27.09.2022	PLANNED	Requested
666	RQ105458	OCC_199	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 20789L Isolator By DTL	01/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested
667	RQ105498	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested
668	RQ105490	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAIPURA(PS)	PSCL	D	For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments.	24/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested
669	RQ105497	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PG)	PSCL	D	Periodic Maintenance	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested
670	RQ105494	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCL	D	Maintenance of 406 89L, 406 89A Isolator, Maintenance of ICT Bushing Clamps, 220 KV Output Bus bar , Transformer Cleaning	20/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested
671	RQ105496	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PG)	PSCL	D	Periodic Maintenance	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested
672	RQ105495	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCL	D	Maintenance of 202 89L, 202 89C, CT 202, CB 202,	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested
673	RQ105489	OCC_199	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAIPURA(PS)	PSCL	D	For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments.	16/Oct/2022	08:00	23/Oct/2022	18:00		PLANNED	Requested

674	RQ105493	OCC_199	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURJ(PS)	PS TCL	D	Maintenance of 205 89L, 205 89C, CT 205, CB 205,	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
675	RQ105488	OCC_199	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
676	RQ105491	OCC_199	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAIPURA(PS)	PS TCL	D	For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments.	08/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
677	RQ105486	OCC_199	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
678	RQ105487	OCC_199	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
679	RQ105600	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For routine test and general Maintenance work work	20/Oct/2022	10:30	20/Oct/2022	16:00	There will be no any supply interruption due to this shut down .Load of sub station will be feed through 1X315,400/220/33K V MVA ICT I and 2X500 MVA 400/220/33KV ICT- 5th & 6th.	PLANNED	Requested	
680	RQ105510	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Preventive Maintenance of ICT and its Associated bays.	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
681	RQ105535	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	for general maintenance & testing of Event logger alarm status.	18/Oct/2022	09:00	18/Oct/2022	18:00	During this shut down there is no power flow through aforesaid ICT.	PLANNED	Requested	
682	RQ105538	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	For Attending Hot Point and pre-festival maintenance of ICT-II and its Bay at 400KV SS Azamgarh	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
683	RQ105517	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	C	Retrofitting of Relays and Preventive maintenance of ICT and bay	17/Oct/2022	09:00	18/Oct/2022	19:00		PLANNED	Requested	
684	RQ105521	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Preventive Maintenance of the Transformer and Transformer Bay (both 400 KV & 220 KV Side)at 400 KV S/S, Sarojini Nagar, Lucknow	17/Oct/2022	09:00	17/Oct/2022	18:00		PLANNED	Requested	
685	RQ105594	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	Annual Routine testing of protection system and General maintenance ,checking & tightening of clamps and connectors of complete bay H.V. & L.V. side ,including transformer bushing clamps	17/Oct/2022	09:00	18/Oct/2022	18:00		PLANNED	Requested	
686	RQ105612	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	For routine test and general Maintenance work work	16/Oct/2022	10:30	16/Oct/2022	16:00	There will be no any supply interruption due to this shut down .Load of sub station will be feed through P312X315,400/220/3 3KV MVA ICT I&II and 1X500 MVA 400/220/33KV ICT- 5th.	PLANNED	Requested	
687	RQ105534	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For tightening of Bus Isolator	16/Oct/2022	09:00	16/Oct/2022	16:00	During this shut down 500 MVA ICT - II will be charged through Bus Transfer.	PLANNED	Requested	
688	RQ105533	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For attending hot points and pantograph isolator	15/Oct/2022	15:00	15/Oct/2022	18:00	During this shut down 315 MVA ICT - I will be charged through Bus Transfer.	PLANNED	Requested	
689	RQ105611	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Bay Tightening & Replacement of LV Side Y Phase Isolator Clamps.	15/Oct/2022	10:00	15/Oct/2022	17:00		PLANNED	Requested	
690	RQ105536	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For attending hot points and pantograph isolator	15/Oct/2022	09:00	15/Oct/2022	13:00	During this shut down 315 MVA ICT - I will be charged through Bus Transfer.	PLANNED	Requested	
691	RQ105539	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	For Attending Hot Point and pre-festival maintenance of ICT-I and its Bay at 400KV SS Azamgarh	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
692	RQ105581	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
693	RQ105590	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintence	12/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
694	RQ105518	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	C	Retrofitting of Relays and Preventive maintenance of ICT and bay	11/Oct/2022	09:00	12/Oct/2022	19:00		PLANNED	Requested	
695	RQ105523	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	Preventive maintenance of ICT and bay	10/Oct/2022	10:00	10/Oct/2022	17:00		PLANNED	Requested	
696	RQ105593	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	Annual Routine testing of protection system and General maintenance ,checking & tightening of clamps and connectors of complete bay H.V. & L.V. side,including transformer bushing clamps	10/Oct/2022	09:30	11/Oct/2022	18:00		PLANNED	Requested	

697	RQ105520	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Annual Protection Testing and Preventive Maintenance of Transformer & Transformer Bay (both 400 KV & 220 KV Side) at 400 KV S/S Sarojini Nagar, Lucknow	10/Oct/2022	09:00	10/Oct/2022	18:00			PLANNED	Requested	
698	RQ105537	OCC_199	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	D	Routine testing and maintenance	07/Oct/2022	09:00	07/Oct/2022	14:00			PLANNED	Requested	
699	RQ105610	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)	UPPTCL	D	Routine testing and General maintenance of bay	03/Oct/2022	09:00	04/Oct/2022	18:00			PLANNED	Requested	
700	RQ105582	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	03/Oct/2022	08:00	03/Oct/2022	18:00			PLANNED	Requested	
701	RQ105605	OCC_199	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(U P)	UPPTCL	D	Routine testing and General maintenance of bay	01/Oct/2022	09:00	02/Oct/2022	18:00			PLANNED	Requested	
702	RQ105249	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	20/Oct/2022	09:00	20/Oct/2022	19:00			PLANNED	Requested	
703	RQ105248	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	19/Oct/2022	09:00	19/Oct/2022	19:00			PLANNED	Requested	
704	RQ105247	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	18/Oct/2022	09:00	18/Oct/2022	19:00			PLANNED	Requested	
705	RQ105194	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	To attend the hot point in expansion clamp of CB	03/Oct/2022	10:00	03/Oct/2022	16:00			PLANNED	Requested	
706	RQ105251	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHAWALI(HV)	HVPNL	D	To attend the seepage on ICT	01/Oct/2022	14:00	01/Oct/2022	17:00			PLANNED	Requested	
707	RQ105250	OCC_199	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHAWALI(HV)	HVPNL	D	To attend the seepage on ICT	01/Oct/2022	10:00	01/Oct/2022	13:00			PLANNED	Requested	
708	RQ105804	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	C	For rectification of hydraulic oil leakage in CB hydraulic mechanism	17/Oct/2022	10:00	19/Oct/2022	18:00			PLANNED	Requested	
709	RQ105805	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	C	For rectification of hydraulic oil leakage in CB hydraulic mechanism	13/Oct/2022	10:00	15/Oct/2022	18:00			PLANNED	Requested	
710	RQ105803	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	C	For rectification of hydraulic oil leakage in CB hydraulic mechanism	06/Oct/2022	10:00	08/Oct/2022	18:00			PLANNED	Requested	
711	RQ105671	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MINJOKAI(DV)	DTL	D	oil top up in the transformer and LV testing of Transformer	02/Oct/2022	05:30	02/Oct/2022	13:00	Load shall be met through 315 MVA ICT-4		PLANNED	Requested	
712	RQ105179	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	preventive maintenance before diwall	11/Oct/2022	10:00	11/Oct/2022	17:00			PLANNED	Requested	
713	RQ105178	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	preventive maintenance before diwall	10/Oct/2022	10:00	10/Oct/2022	17:00			PLANNED	Requested	
714	RQ105072	OCC_199	slidcvt_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	PTCUL	C	for replacement of male and female contacts of bus isolator (209-89C) of 315 MVA T/F-2 LV side	09/Oct/2022	09:00	09/Oct/2022	16:00			PLANNED	Requested	
715	RQ105588	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators with testing and oil filling	10/Oct/2022	08:00	10/Oct/2022	18:00			PLANNED	Requested	
716	RQ105586	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators with testing and oil filling	08/Oct/2022	08:00	08/Oct/2022	18:00			PLANNED	Requested	
717	RQ105584	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	07/Oct/2022	08:00	07/Oct/2022	18:00			PLANNED	Requested	
718	RQ105583	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	06/Oct/2022	08:00	06/Oct/2022	18:00			PLANNED	Requested	
719	RQ105585	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators with testing and oil filling	06/Oct/2022	08:00	06/Oct/2022	18:00			PLANNED	Requested	
720	RQ105587	OCC_199	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHLWARA(RS)	RRVPNL	D	Routine maintenance of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	06/Oct/2022	08:00	06/Oct/2022	18:00			PLANNED	Requested	
721	RQ105589	OCC_199	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of station transformer#1 & bay equipments.	06/Oct/2022	08:00	07/Oct/2022	18:00			PLANNED	Requested	
722	RQ105290	OCC_199	jhajar_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT JHAJAR(APCL)	APCPL	C	Preventive Maintenance	10/Oct/2022	00:00	12/Oct/2022	23:59			PLANNED	Requested	
723	RQ105942	OCC_199	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	07/Oct/2022	08:00	07/Oct/2022	18:00			PLANNED	Requested	
724	RQ105091	OCC_199	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	AMP Works	12/Oct/2022	10:00	12/Oct/2022	18:00			PLANNED	Requested	
725	RQ105092	OCC_199	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP Works	07/Oct/2022	10:00	07/Oct/2022	18:00			PLANNED	Requested	
726	RQ105924	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSCL	D	Yearly Mtc. Of sub station equipments	01/Nov/2022	08:00	01/Nov/2022	18:00			PLANNED	Requested	
727	RQ105936	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_(BB)-MAHILPUR(PS) (PS) CKT-2	PSCL	D	Half Yearly Mtc.	31/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	
728	RQ105923	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSCL	D	Yearly Mtc. Of sub station equipments	31/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	
729	RQ105934	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSCL	D	Yearly Mtc. Of sub station equipments and line	31/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	

730	RQ105927	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P)S (PS) CKT-1	PS TCL	D	Half yearly mtc	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	
731	RQ105795	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)PS (PSTCL) CKT-1	PS TCL	D	For line equipments AMP works at Ludhiana SS.	14/Oct/2022	09:00	14/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
732	RQ105831	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(P)S (PSTCL) CKT-1	PS TCL	D	Half yearly mtc of S/stn equipments	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
733	RQ105829	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(P)S (PSTCL) CKT-1	PS TCL	D	mtc of sub station equipments	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
734	RQ105815	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(P)S (PSTCL) CKT-1	PS TCL	D	mtc of transmission line	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
735	RQ105291	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(P)S (PSTCL) CKT-2	PS TCL	D	For AMP works.	03/Oct/2022	10:00	03/Oct/2022	13:00	Kindly Approve	PLANNED	Requested	
736	RQ105794	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P)S (PSTCL) CKT-1	PS TCL	D	For line equipments AMP works at Ludhiana SS.	03/Oct/2022	09:00	03/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
737	RQ105285	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPPY Amunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	31/Oct/2022	10:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
738	RQ105284	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPPY Amunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	31/Oct/2022	10:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
739	RQ105391	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
740	RQ105387	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
741	RQ105386	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
742	RQ105388	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
743	RQ105283	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	14/Oct/2022	10:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
744	RQ105282	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	14/Oct/2022	10:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
745	RQ105800	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1	HVPNL	D	For line equipments AMP works at Panchkula end.	14/Oct/2022	09:30	14/Oct/2022	17:30	Kindly Approve	PLANNED	Requested	
746	RQ105836	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
747	RQ105390	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
748	RQ105389	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1	HVPNL	D	For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
749	RQ105404	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
750	RQ105814	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	

751	RQ105405	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	04/Oct/2022	08:00	04/Oct/2022	18:00		PLANNED	Requested	
752	RQ105935	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. Of transmission lines	31/Oct/2022	08:00	31/Oct/2022	18:00		PLANNED	Requested	
753	RQ105933	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Yearly mtc.	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
754	RQ105929	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	annual mtc	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
755	RQ105397	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
756	RQ105398	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
757	RQ105400	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
758	RQ105399	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
759	RQ105931	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	C	For re-routing of tower.no.10-11 as a deposit work of suger mill.	28/Oct/2022	08:00	04/Nov/2022	18:00		PLANNED	Requested	
760	RQ105932	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half Yearly Mtc..	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
761	RQ105928	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc.	26/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
762	RQ105930	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Mtc. Of transmission lines	25/Oct/2022	08:00	25/Oct/2022	18:00		PLANNED	Requested	
763	RQ105926	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc. Of sub station equipments and line	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	
764	RQ105925	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly mtc	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
765	RQ105570	OCC_199	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
766	RQ105840	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly mtc	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
767	RQ105834	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half yearly mtc	19/Oct/2022	08:00	19/Oct/2022	18:00		PLANNED	Requested	
768	RQ106029	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	19/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
769	RQ105569	OCC_199	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	18/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
770	RQ106030	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	18/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
771	RQ106028	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	17/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
772	RQ105839	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
773	RQ105921	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	Overhauling of 220 KV Isolators	17/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
774	RQ105828	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	yearly mtc	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
775	RQ105838	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Replacement of faulty backup relay	15/Oct/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested	
776	RQ105837	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	yearly mtc of S/stn equipments	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
777	RQ105835	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	yearly mtc	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
778	RQ105565	OCC_199	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Tree Trimming, as per govt. norms, under the Line requiring Shutdown	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
779	RQ105833	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	yearly mtc	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
780	RQ105809	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	वार्षिक मरम्मत हेतु	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
781	RQ105808	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	वार्षिक मरम्मत हेतु	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	

782	RQ105281	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.	11/Oct/2022	10:00	11/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
783	RQ105819	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara	11/Oct/2022	10:00	11/Oct/2022	18:00		PLANNED	Requested
784	RQ105827	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	yearly mtc	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested
785	RQ105832	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	11/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested
786	RQ105818	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara	10/Oct/2022	10:00	10/Oct/2022	18:00		PLANNED	Requested
787	RQ105826	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	yearly mtc	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested
788	RQ105821	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara & Half Yearly mtc at Jalandhar	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
789	RQ105820	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara & Half Yearly mtc at Jalandhar	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested
790	RQ105920	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	Overhauling of 220 KV Isolators	06/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested
791	RQ105807	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	वार्षिक मरम्मत हेतु	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested
792	RQ106036	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	O/H crossing of under construction 400 KV D/C Khetri-Bhiwadi TL-b/w Section AP26-AP27	05/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested
793	RQ105806	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई व अर्धवार्षिक मरम्मत हेतु	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested
794	RQ106035	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	O/H crossing of under construction 400 KV D/C Khetri-Bhiwadi TL-b/w Section AP31- AP32	01/Oct/2022	08:00	02/Oct/2022	18:00		PLANNED	Requested
795	RQ105886	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
796	RQ105885	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
797	RQ105867	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Permanent Restoration Work at Loc-131	27/Oct/2022	09:00	29/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
798	RQ105866	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Permanent Restoration Work at Loc-131	27/Oct/2022	09:00	29/Oct/2022	18:00	Kindly Approve	PLANNED	Requested
799	RQ105791	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	For line equipments AMP works.	19/Oct/2022	10:00	19/Oct/2022	17:30	Kindly Approve	PLANNED	Requested
800	RQ105790	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	For line equipments AMP works.	18/Oct/2022	10:00	18/Oct/2022	17:30	Kindly Approve	PLANNED	Requested
801	RQ105344	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	Insertion of glass disc and other SD maintainance activity	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested
802	RQ105063	OCC_199	slidjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	16/Oct/2022	08:00	16/Oct/2022	14:00		PLANNED	Requested
803	RQ105060	OCC_199	slidjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	16/Oct/2022	08:00	16/Oct/2022	14:00		PLANNED	Requested
804	RQ105059	OCC_199	slidjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	16/Oct/2022	08:00	16/Oct/2022	14:00		PLANNED	Requested
805	RQ105852	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	For AMP works.	15/Oct/2022	08:00	15/Oct/2022	12:00	Kindly Approve	PLANNED	Requested
806	RQ105870	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	AMP Work Spacer ,Vibration damper loose	14/Oct/2022	09:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested

807	RQ105560	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree trimming Work	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
808	RQ105343	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Insertion of glass disc and other SD maintenance activity	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
809	RQ105822	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara	13/Oct/2022	10:00	13/Oct/2022	18:00		PLANNED	Requested	
810	RQ105345	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1	POWERGRID	D	Insertion of glass disc and other SD maintenance activity	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
811	RQ105823	OCC_199	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara	12/Oct/2022	10:00	12/Oct/2022	18:00		PLANNED	Requested	
812	RQ105869	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	12/Oct/2022	09:00	12/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
813	RQ105662	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G. NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
814	RQ105342	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	Replacement of flashover polymer insulator at loc no 228 and other SD maintenance activity	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
815	RQ105212	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWERGRID	C	Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S	10/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
816	RQ105213	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S	10/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
817	RQ105214	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S	10/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
818	RQ105340	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Insertion of glass disc and other SD maintenance activity	08/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
819	RQ105287	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS	07/Oct/2022	10:00	07/Oct/2022	13:00	Kindly Approve	PLANNED	Requested	
820	RQ105868	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	07/Oct/2022	09:00	07/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
821	RQ105379	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
822	RQ105341	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Replacement of flashover polymer insulator at loc no 21, 98 and other SD maintenance activity	07/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
823	RQ105358	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECT	06/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
824	RQ105168	OCC_199	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	bay equipment testing	04/Oct/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested	
825	RQ105378	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
826	RQ105419	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	POWERGRID	C	For NHAI diversion work	01/Oct/2022	08:00	07/Oct/2022	18:00	Kindly approve for dt 24.09.22 to 01.10.22	PLANNED	Requested	
827	RQ105532	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For over head crossing of Under Construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line .	01/Oct/2022	08:00	01/Oct/2022	14:00	Shut down is urgent to complete only left over work of under construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line	PLANNED	Requested	
828	RQ105540	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For over head crossing of Under Construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line .	01/Oct/2022	08:00	01/Oct/2022	14:00	Shut down is urgent to complete only left over work of under construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line	PLANNED	Requested	
829	RQ105572	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	21/Oct/2022	08:00	21/Oct/2022	18:00		PLANNED	Requested	
830	RQ105561	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	
831	RQ105571	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	

832	RQ105555	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	13/Oct/2022	08:00	13/Oct/2022	18:00			PLANNED	Requested	
833	RQ105568	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	11/Oct/2022	08:00	11/Oct/2022	18:00			PLANNED	Requested	
834	RQ105338	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	05/Oct/2022	08:00	05/Oct/2022	18:00			PLANNED	Requested	
835	RQ105337	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Oct/2022	08:00	04/Oct/2022	18:00			PLANNED	Requested	
836	RQ105375	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	AMP OF LINE BAY EQUIPMENT	01/Oct/2022	08:00	01/Oct/2022	18:00			PLANNED	Requested	
837	RQ105371	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For pending construction related works	17/Oct/2022	17:00	23/Oct/2022	23:00			PLANNED	Requested	
838	RQ105501	OCC_199	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-1	PTCUL	D	1. Periodical Testing of 100 MVA Transformer No.1 & 2 and general maintenance and attend the hot spot points of Giri Khodri side 2. Re-alignment of BUA-A Isolator & Incomer Isolator of 220kV Ckt.1 3. General maintenance of 220kV Circuit Breakers. 4. Replacement of burnt jumpers & clamps of 220kV Incomer No.1 & 2 deleted in Thermal scanning	16/Oct/2022	09:00	16/Oct/2022	18:00			PLANNED	Requested	
839	RQ105502	OCC_199	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-2	PTCUL	D	1. Periodical Testing of 100 MVA Transformer No.1 & 2 and general maintenance and attend the hot spot points of Giri Khodri side 2. Re-alignment of BUA-A Isolator & Incomer Isolator of 220kV Ckt.1 3. General maintenance of 220kV Circuit Breakers. 4. Replacement of burnt jumpers & clamps of 220kV Incomer No.1 & 2 deleted in Thermal scanning	16/Oct/2022	09:00	16/Oct/2022	18:00			PLANNED	Requested	
840	RQ105880	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	16/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
841	RQ105879	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	16/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
842	RQ105883	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	16/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
843	RQ105882	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	15/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
844	RQ105884	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	15/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
845	RQ105881	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Oct/2022	07:00	15/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
846	RQ105865	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	D	Isolator MOM Box Retrofitting Work	15/Oct/2022	09:00	15/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
847	RQ105864	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	Isolator MOM Box Retrofitting Work	14/Oct/2022	09:00	14/Oct/2022	18:00	Kindly Approve		PLANNED	Requested	
848	RQ105862	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	For AMP works.	06/Oct/2022	09:00	06/Oct/2022	17:00	Kindly Approve		PLANNED	Requested	
849	RQ105863	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	FOR AMP WORKS	05/Oct/2022	09:00	05/Oct/2022	17:00	Kindly Approve		PLANNED	Requested	
850	RQ105631	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	C	Looping chopping and other maintenance work	15/Oct/2022	09:00	18/Oct/2022	18:00			PLANNED	Requested	
851	RQ105393	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD	15/Oct/2022	08:00	15/Oct/2022	18:00			PLANNED	Requested	
852	RQ105544	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For Relay Panel Replacement	14/Oct/2022	08:00	15/Oct/2022	17:00			PLANNED	Requested	
853	RQ105637	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping chopping and other maintenance work	13/Oct/2022	09:00	14/Oct/2022	18:00			PLANNED	Requested	
854	RQ105264	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	AMP work	12/Oct/2022	10:00	12/Oct/2022	18:00			PLANNED	Requested	
855	RQ105169	OCC_199	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	bay equipment testing	11/Oct/2022	08:00	12/Oct/2022	18:00			PLANNED	Requested	
856	RQ105396	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD	08/Oct/2022	08:00	08/Oct/2022	18:00			PLANNED	Requested	

857	RQ105392	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD	07/Oct/2022	08:00	07/Oct/2022	18:00			PLANNED	Requested	
858	RQ105630	OCC_199	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	C	Looping chopping and other maintenance work	06/Oct/2022	09:00	10/Oct/2022	18:00			PLANNED	Requested	
859	RQ105395	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD	05/Oct/2022	08:00	06/Oct/2022	18:00			PLANNED	Requested	
860	RQ105216	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	AMP work	04/Oct/2022	10:00	04/Oct/2022	17:00			PLANNED	Requested	
861	RQ105217	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	AMP work	03/Oct/2022	10:00	03/Oct/2022	17:00			PLANNED	Requested	
862	RQ105394	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD	03/Oct/2022	08:00	03/Oct/2022	18:00			PLANNED	Requested	
863	RQ105361	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For pending construction related works	13/Oct/2022	17:00	19/Oct/2022	23:00			PLANNED	Requested	
864	RQ105524	OCC_199	sidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Replacement of Red Hot Jumper & T Clamp of B phase of 220 KV bus and others maintenance works	11/Oct/2022	10:00	11/Oct/2022	17:00			PLANNED	Requested	
865	RQ105661	OCC_199	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly maintenance of Bay Equipment	11/Oct/2022	08:00	11/Oct/2022	18:00			PLANNED	Requested	
866	RQ105559	OCC_199	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	For line maintenance work	10/Oct/2022	08:00	10/Oct/2022	18:00			PLANNED	Requested	
867	RQ105368	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For pending construction related works	08/Oct/2022	17:00	12/Oct/2022	23:00			PLANNED	Requested	
868	RQ106039	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For erection of LM tower and commissioning works in TBC Bay	01/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	
869	RQ105364	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For pending construction related works	07/Oct/2022	17:00	17/Oct/2022	23:00			PLANNED	Requested	
870	RQ106037	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For erection of LM tower and commissioning works in TBC Bay	05/Oct/2022	17:00	15/Oct/2022	23:00			PLANNED	Requested	
871	RQ105367	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For pending construction related works	07/Oct/2022	17:00	17/Oct/2022	23:00			PLANNED	Requested	
872	RQ106038	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For erection of LM tower and commissioning works in TBC Bay	01/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	
873	RQ105370	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For pending construction related works	02/Oct/2022	17:00	06/Oct/2022	23:00			PLANNED	Requested	
874	RQ105369	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For pending construction related works	01/Oct/2022	17:00	05/Oct/2022	23:00			PLANNED	Requested	
875	RQ105365	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For pending construction related works	02/Oct/2022	17:00	06/Oct/2022	23:00			PLANNED	Requested	
876	RQ105366	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For pending construction related works	01/Oct/2022	17:00	05/Oct/2022	23:00			PLANNED	Requested	
877	RQ105418	OCC_199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1	POWERGRID, HVPNL	C	For NHAI diversion work	01/Oct/2022	08:00	07/Oct/2022	18:00	Kindly approve for dt 24.09.22 to 01.10.22		PLANNED	Requested	
878	RQ105712	OCC_199	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	31/Oct/2022	08:00	31/Oct/2022	18:00			PLANNED	Requested	

879	RQ105696	OCC_199	cpcc1_sd	BUS	220KV BUS 3 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	30/Oct/2022	08:00	30/Oct/2022	18:00		PLANNED	Requested	
880	RQ105709	OCC_199	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	30/Oct/2022	08:00	30/Oct/2022	18:00		PLANNED	Requested	
881	RQ105288	OCC_199	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	FOR AMP WORKS	29/Oct/2022	10:00	29/Oct/2022	17:00	Kindly Approve	PLANNED	Requested	
882	RQ105708	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	29/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
883	RQ105695	OCC_199	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	29/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
884	RQ105720	OCC_199	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	29/Oct/2022	08:00	29/Oct/2022	18:00		PLANNED	Requested	
885	RQ105719	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	28/Oct/2022	08:00	28/Oct/2022	18:00		PLANNED	Requested	
886	RQ105722	OCC_199	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	27/Oct/2022	08:00	27/Oct/2022	18:00		PLANNED	Requested	
887	RQ105721	OCC_199	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	26/Oct/2022	08:00	26/Oct/2022	18:00		PLANNED	Requested	
888	RQ105095	OCC_199	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP Works	20/Oct/2022	10:00	20/Oct/2022	18:00		PLANNED	Requested	
889	RQ105277	OCC_199	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For Bus AMP	13/Oct/2022	09:00	14/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
890	RQ105727	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	D	Tightening of bus side connectors	13/Oct/2022	08:00	13/Oct/2022	18:00		PLANNED	Requested	
891	RQ105726	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	D	Tightening of bus side connectors	12/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
892	RQ105705	OCC_199	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	D	FOR AMP WORK	11/Oct/2022	08:00	11/Oct/2022	18:00		PLANNED	Requested	
893	RQ105783	OCC_199	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For Bus AMP works.	10/Oct/2022	09:00	10/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
894	RQ105704	OCC_199	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	FOR AMP WORK	10/Oct/2022	08:00	10/Oct/2022	18:00		PLANNED	Requested	
895	RQ105101	OCC_199	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Works	08/Oct/2022	10:00	08/Oct/2022	18:00		PLANNED	Requested	
896	RQ105478	OCC_199	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7	POWERGRID	D	FOR AMP WORK	07/Oct/2022	16:00	07/Oct/2022	23:00	220kv Transfer Bus sec-A	PLANNED	Requested	
897	RQ105276	OCC_199	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For Bus AMP	07/Oct/2022	09:00	08/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
898	RQ105690	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Oct/2022	17:00	10/Oct/2022	23:00		PLANNED	Requested	
899	RQ105688	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Oct/2022	17:00	10/Oct/2022	23:00		PLANNED	Requested	
900	RQ105477	OCC_199	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	06/Oct/2022	16:00	06/Oct/2022	23:00	220kv Bus-2 SEC-A	PLANNED	Requested	
901	RQ106042	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	For erection of LM tower and commissioning works in TBC Bay	05/Oct/2022	17:00	15/Oct/2022	23:00		PLANNED	Requested	
902	RQ106043	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For erection of LM tower and commissioning works in TBC Bay	05/Oct/2022	17:00	15/Oct/2022	23:00		PLANNED	Requested	
903	RQ105476	OCC_199	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	FOR AMP WORK	05/Oct/2022	16:00	05/Oct/2022	23:00	220kv Bus-1 SEC-A	PLANNED	Requested	
904	RQ105479	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	03/Oct/2022	08:00	03/Oct/2022	18:00		PLANNED	Requested	
905	RQ105125	OCC_199	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	New bay extension works -Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	02/Oct/2022	10:00	02/Oct/2022	18:00		PLANNED	Requested	
906	RQ105725	OCC_199	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For AMP Work	02/Oct/2022	08:00	02/Oct/2022	18:00		PLANNED	Requested	
907	RQ105693	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Oct/2022	17:00	05/Oct/2022	23:00		PLANNED	Requested	
908	RQ105689	OCC_199	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Oct/2022	17:00	05/Oct/2022	23:00		PLANNED	Requested	
909	RQ105124	OCC_199	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	New bay extension works -Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	01/Oct/2022	10:00	01/Oct/2022	18:00		PLANNED	Requested	
910	RQ105724	OCC_199	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
911	RQ105480	OCC_199	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	AMP work	01/Oct/2022	08:00	01/Oct/2022	18:00		PLANNED	Requested	
912	RQ105171	OCC_199	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	D	jumper connection for new bay	17/Oct/2022	08:00	17/Oct/2022	18:00		PLANNED	Requested	
913	RQ105170	OCC_199	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	D	jumper connection for new bay	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
914	RQ105191	OCC_199	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	one day s/d for bay mntc alongwith GT S/D	13/Oct/2022	08:00	13/Oct/2022	20:00		PLANNED	Requested	
915	RQ105190	OCC_199	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	2 DAYS S/D FOR BAY MNTC ALONG WITH GT S/d	11/Oct/2022	08:00	12/Oct/2022	20:00		PLANNED	Requested	
916	RQ105030	OCC_199	sljdk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Oct/2022	08:00	16/Oct/2022	14:00	50-80MW may be shifted and fed from sister 220kv grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Requested	
917	RQ105031	OCC_199	sljdk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Oct/2022	08:00	16/Oct/2022	14:00	50-80MW may be shifted and fed from sister 220kv grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Requested	
918	RQ105619	OCC_199	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	Stringing of Twin Moose Conductor.	11/Oct/2022	10:00	13/Oct/2022	17:00		PLANNED	Requested	
919	RQ105526	OCC_199	stuup_sd	BUS	220KV BUS 2BAREILLY(UP)	UPPTCL	D	For connecting Main Bus-02 section of newly constructed Amariya bay	08/Oct/2022	08:00	08/Oct/2022	17:00	new element will be charged through MB-02	PLANNED	Requested	
920	RQ105525	OCC_199	stuup_sd	BUS	220KV BUS 1BAREILLY(UP)	UPPTCL	D	For connecting Main Bus-01 section of newly constructed Amariya bay	07/Oct/2022	08:00	07/Oct/2022	17:00	new element will be charged through MB-01	PLANNED	Requested	

921	RQ105215	OCC_199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP work	17/Oct/2022	10:00	17/Oct/2022	17:00		PLANNED	Requested	
922	RQ105554	OCC_199	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Quarterly Maintenance	14/Oct/2022	08:00	14/Oct/2022	18:00		PLANNED	Requested	
923	RQ105889	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
924	RQ105888	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
925	RQ105887	OCC_199	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Oct/2022	07:00	31/Oct/2022	18:00	Kindly Approve	PLANNED	Requested	
926	RQ105789	OCC_199	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG)	POWERGRID	D	For AMP works.	21/Oct/2022	08:00	21/Oct/2022	20:00	Kindly Approve	PLANNED	Requested	
927	RQ105784	OCC_199	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG)	POWERGRID	D	AMP WORK	13/Oct/2022	08:00	13/Oct/2022	20:00	Kindly Approve	PLANNED	Requested	
928	RQ105746	OCC_199	cpcc1_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	POWERGRID	C	ABB BREAKER OVERHAULING	23/Oct/2022	08:00	30/Oct/2022	18:00		PLANNED	Requested	
929	RQ105734	OCC_199	cpcc1_sd	BAY	211 MAIN BAY - 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1 (POWERGRID)	POWERGRID	C	Overhauling of 220 kv CB 211	13/Oct/2022	08:00	18/Oct/2022	18:00		PLANNED	Requested	
930	RQ105731	OCC_199	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	11/Oct/2022	17:00	11/Oct/2022	23:00		PLANNED	Requested	
931	RQ105730	OCC_199	cpcc1_sd	BAY	203 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG)	POWERGRID	D	For AMP Work	10/Oct/2022	17:00	10/Oct/2022	23:00		PLANNED	Requested	
932	RQ105733	OCC_199	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	Overhauling of 220 kv CB 209	07/Oct/2022	08:00	12/Oct/2022	18:00		PLANNED	Requested	
933	RQ105759	OCC_199	cpcc1_sd	BAY	214 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM(UP) (UP) CKT-1 AT MEERUT(PG)	POWERGRID	C	For attending SF6 Leakage in Y Pole CB	06/Oct/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested	
934	RQ105762	OCC_199	cpcc1_sd	BAY	216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINAGAR(UP) (UP) CKT-1 AT MEERUT(PG)	POWERGRID	C	For attending SF6 gas leakage in B phase CB	05/Oct/2022	08:00	08/Oct/2022	18:00		PLANNED	Requested	
935	RQ105732	OCC_199	cpcc1_sd	BAY	210 MAIN BAY - 220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	Overhauling of 220 kv CB 210	01/Oct/2022	08:00	06/Oct/2022	18:00		PLANNED	Requested	
936	RQ105129	OCC_199	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	FOR AMP OF HVDC BLOCK#2	10/Oct/2022	10:00	13/Oct/2022	18:00	Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both direction	PLANNED	Requested	
937	RQ104993	OCC_199	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-3 AT LUCKNOW_1(PG)	POWERGRID	D	AMP works - Basti CKT 2 -FSC at 400/220KV Lucknow SS (PG)	25/Oct/2022	10:00	26/Oct/2022	18:00		PLANNED	Requested	
938	RQ105473	OCC_199	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	For signal re integration to RTAMC	20/Oct/2022	08:00	20/Oct/2022	18:00		PLANNED	Requested	

939	RQ105131	OCC_199	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No BZZ23 at Vindhyachal- North(PG)	POWERGRID	D	AMP OF BLOCK#2 FILTER Z23 & ASSOCIATED FILTER PROTECTION	12/Oct/2022	10:00	12/Oct/2022	18:00	Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 175MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both direction	PLANNED	Requested	
940	RQ105130	OCC_199	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No BZZ13 at Vindhyachal- North(PG)	POWERGRID	D	AMP OF BLOCK#2 FILTER Z13 & ASSOCIATED FILTER PROTECTION & PSD Tuning	11/Oct/2022	10:00	11/Oct/2022	18:00	Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 175MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both direction	PLANNED	Requested	