



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/5420-5461


दिनांक: 19.05.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 207वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 207<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 18.05.2023 में आयोजित प्रचालन समन्वय उप- समिति की 207 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 207<sup>th</sup> OCC meeting held on 18.05.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
19/5/23  
(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,  
प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 207th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ133114	OCC_207	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 2	NTPC	C	Boiler license renewal	10/Jun/2023	00:00	14/Jun/2023	00:00	mandatory boiler license renewal, unit to be taken under s/d before 14.06.2023	PLANNED	Approved	02-Jun-23	00:00	04-Jun-23	23:59	To be availed on weekends. Shutdown is approved as per mandatory requirement. Work to be completed in 3 days.
2	RQ133007	OCC_207	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Annual Maintenance	18/Jun/2023	08:00	11/Jul/2023	23:00		PLANNED	Approved	18-Jun-23	08:00	11-Jul-23	23:00	
3	RQ133895	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Rejected					Already facilitated in May
4	RQ133894	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Rejected					Already facilitated in May
5	RQ133896	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Rejected					Already facilitated in May
6	RQ133897	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Rejected					Already facilitated in May
7	RQ133495	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
8	RQ133494	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
9	RQ133496	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep

10	RQ133497	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4	POWER GRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765KV Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
11	RQ133891	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-2	POWER GRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Rejected						Already facilitated in May
12	RQ133890	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-1	POWER GRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Rejected						Already facilitated in May
13	RQ133892	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3	POWER GRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Rejected						Already facilitated in May
14	RQ133893	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4	POWER GRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Rejected						Already facilitated in May
15	RQ133509	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect by WR2.Dia to be kept open at both ends.	24/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep

16	RQ133508	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defect by WR2.Dia to be kept open at both ends.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
17	RQ133039	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jun/2023	08:00	21/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	21-Jun-23	15:00	21-Jun-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent.	
18	RQ133038	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jun/2023	08:00	20/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	20-Jun-23	15:00	20-Jun-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent	
19	RQ133037	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Defect rectification and general maintenance work	18/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Approved	18-Jun-23	08:00	18-Jun-23	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Consent. May be availed on sundays	
20	RQ133195	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defect.Dia to be kept open at both ends.	16/Jun/2023	08:00	17/Jun/2023	18:00	PG-WR2-GWALIOR	PLANNED	Approved	16-Jun-23	08:00	17-Jun-23	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Consent. May be availed on sundays	
21	RQ133194	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	14/Jun/2023	08:00	15/Jun/2023	18:00	PG-WR2-GWALIOR	PLANNED	Approved					To be clubbed with diversion work. SI 25	
22	RQ133933	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK BY WR2.A/R TO BE KEPT OFF IN OTHER CKT (765KV GWALIOR-ORAI LINE, 765KV SATNA -GWALIOR LINE) AND DIA TO BE KEPT OPEN AT BOTH ENDS.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep	
23	RQ133504	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect by WR2. Dia to be kept open at both sides.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep	

24	RQ133505	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Gwalior-Orai # 1 by WR2	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
25	RQ133036	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI Diversion Work	10/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
26	RQ133503	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwalior # 2 by WR2	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
27	RQ133502	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwalior # 2 by WR2	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
28	RQ133193	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-2	POWER GRID	D	Switching of spare reactor with B Phase LR. DIA TO BE KEPT OPEN AT BOTH ENDS	06/Jun/2023	08:00	06/Jun/2023	15:00	PG-WR2-BANASKANTHA	PLANNED	Approved						To be clubbed with sl 17
29	RQ133910	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project. To facilitate shutdown in Ckt-2 due to Old/damaged earthwire & line crossing.	05/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	10-Jun-23	18:00	Subjected to ERPC Consent	
30	RQ133901	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Old/damaged earthwire & line crossing by ER1	05/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	10-Jun-23	18:00	Subjected to ERPC Consent	

31	RQ133934	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end BY WR2. Due date 24.06.23. Dia to be kept open at both ends.	03/Jun/2023	07:00	03/Jun/2023	10:00		PLANNED	Approved	04-Jun-23	07:00	04-Jun-23	10:00	May be availed in May month. ATC-TTC of NR import to be curtailed by 2450 MW. Subjected to WRPC consent
32	RQ133493	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Switching spare reactor out of service from B Phase LR by WR2. DIA TO BE KEPT OPEN AT BOTH ENDS. Switching spare reactor out of service from B Phase LR at Satna. Due date 03.09.2023	03/Jun/2023	07:00	03/Jun/2023	10:00		PLANNED	Rejected					duplicate entry
33	RQ133911	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R Non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	Subjected to ERPC Consent
34	RQ133492	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	
35	RQ133913	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning by ER1	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
36	RQ133809	OCC_207	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Jun/2023	08:00	30/Jun/2023	18:30	No outage Required	PLANNED	Conditionally Approved	01-Jun-23	08:00	30-Jun-23	18:30	Subjected to WRPC Consent. Kindly mention mode of operation? The shutdown was being approved for past several months, why it wasn't availed earlier?

37	RQ133939	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	For Installation of IPS Section from TBC Isolator to Line HCB Isolator in 417 Bay at SSTPS-NTPC, Shaktinagar for normalization / charging of line with Bus 1 / 2 Isolator, to free-up TBC Bay.	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	
38	RQ133041	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	26/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	15:00	28-Jun-23	23:00	Subjected to WRPC Consent
39	RQ133908	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate PID TEST by ER1	23/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	30-Jun-23	18:00	
40	RQ133909	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	A/R non auto mode to facilitate PID TEST by ER1	23/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	30-Jun-23	18:00	
41	RQ133917	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	
42	RQ133915	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	FOR OVERHAULLING OF CB PIR (DISMATLING OF CB PIR FOR O/H PURPOSE) by ER1	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
43	RQ133916	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
44	RQ133914	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	FOR OVERHAULLING OF CB PIR (DISMATLING OF CB PIR FOR O/H PURPOSE) by ER1	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00	
45	RQ133906	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate PID TEST by ER1	15/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	22-Jun-23	18:00	
46	RQ133907	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	A/R non auto mode to facilitate PID TEST by ER1	15/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	22-Jun-23	18:00	

47	RQ133900	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on CKT 1 to facilitate S/D on CKT 2	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	14-Jun-23	18:00		
48	RQ133899	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on CKT 2 to facilitate S/D on CKT 1	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	11-Jun-23	18:00		
49	RQ133500	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	A/R Non auto mode to facilitate Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-2 at Vindhyachal PS end by WR2	08/Jun/2023	10:00	08/Jun/2023	16:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
50	RQ133940	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00		Subjected to WRPC Consent
51	RQ133499	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS by WR2. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-2 at Vindhyachal Ps end. Dia to be Kept open at both ends.A/R in non auto mode on CKT 1 required for facilitating Line AMP works in 400KV-VINDHYACHAL(PG)-RIHAND-2 Line.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep



52	RQ133501	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWER GRID	D	A/R Non auto mode to facilitate Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(P5)-RIHAND-1 at Vindhyachal Ps end by WR2	06/Jun/2023	10:00	06/Jun/2023	16:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
53	RQ133040	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	06/Jun/2023	08:00	08/Jun/2023	18:00	Line shutdown is required .Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2 ) to be kept into non auto mode.	PLANNED	Approved	06-Jun-23	15:00	08-Jun-23	23:00	ATC curtailment of 1350 MW in NR Export. Subjected to WRPC approval	
54	RQ133904	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on Ckt 1 to facilitate S/D works on Ckt 2	06/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	08-Jun-23	18:00		
55	RQ133498	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS by WR2. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(P5)-RIHAND-1 at Vindhyachal Ps end. Dia to be Kept open at both ends. A/R in non auto mode on CKT 2 required for facilitating Line AMP works in 400KV-VINDHYACHAL(P5)-RIHAND-1 Line.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep

56	RQ133918	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
57	RQ133919	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
58	RQ133922	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE . A/R OFF on other Ckt on same tower	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected					Already facilitated in May
59	RQ133923	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE . A/R OFF on other Ckt on same tower	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected					Already facilitated in May
60	RQ133902	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	For fixing of aviation globule for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on CKT 2 to facilitate S/D works on CKT 1	04/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	04-Jun-23	08:00	15-Jun-23	18:00	One circuit at a time may be facilitated. Subjected to ERPC Consent

61	RQ133905	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on Ckt 1 to facilitate S/D works on Ckt 2	04/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	04-Jun-23	08:00	15-Jun-23	18:00	One circuit at a time may be facilitated. Subjected to ERPC Consent
62	RQ133903	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on Ckt 2 to facilitate S/D works on Ckt 1	03/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	05-Jun-23	18:00	
63	RQ133912	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R Non auto mode for OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	Subjected to ERPC Consent
64	RQ133920	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	07-Jun-23	18:00	
65	RQ133921	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	07-Jun-23	18:00	
66	RQ133938	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper changing due to short clearance issue at Loc 329, 330	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
67	RQ133937	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper changing due to short clearance issue at Loc 329, 330	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
68	RQ133063	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	27-Jun-23	17:00	28-Jun-23	23:00	
69	RQ133062	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	25/Jun/2023	17:00	26/Jun/2023	23:00		PLANNED	Approved	25-Jun-23	17:00	26-Jun-23	23:00	

70	RQ133059	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Jun/2023	17:00	26/Jun/2023	23:00		PLANNED	Approved	20-Jun-23	17:00	26-Jun-23	23:00	
71	RQ133058	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Jun/2023	17:00	19/Jun/2023	23:00		PLANNED	Approved	13-Jun-23	17:00	19-Jun-23	23:00	
72	RQ133070	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	24/Jun/2023	17:00	24/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Approved	24-Jun-23	17:00	24-Jun-23	23:00	
73	RQ133412	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	
74	RQ133057	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval Line along with Line Reactor at Chittorgarh SS	23/Jun/2023	08:00	23/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	23-Jun-23	15:00	23-Jun-23	23:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
75	RQ133069	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	22/Jun/2023	17:00	22/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Approved	22-Jun-23	17:00	22-Jun-23	23:00	
76	RQ133056	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval & Line along with Line Reactor at Chittorgarh SS	22/Jun/2023	08:00	22/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	22-Jun-23	15:00	22-Jun-23	23:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
77	RQ133068	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	21/Jun/2023	17:00	21/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Approved	21-Jun-23	17:00	21-Jun-23	23:00	

78	RQ133067	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	20/Jun/2023	17:00	20/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Approved	20-Jun-23	17:00	20-Jun-23	23:00	
79	RQ133384	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Construction / Tapping of OPGW for repeater station under reliable communication Scheme.	20/Jun/2023	10:00	20/Jun/2023	18:00		PLANNED	Approved					To be clubbed with sl 97
80	RQ133055	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	17/Jun/2023	08:00	18/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	17-Jun-23	08:00	18-Jun-23	18:00	
81	RQ133485	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Implementation of 9th and 10th PCC & Spare Line Reactor rotation	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
82	RQ133054	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	15/Jun/2023	08:00	16/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
83	RQ133043	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	10-Jun-23	18:00	
84	RQ133416	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	ATC Curtailment of 600 MW in NR Import. May be availed on sundays
85	RQ133071	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	08/Jun/2023	07:00	15/Jun/2023	19:00	To attend shutdown nature defects	PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
86	RQ133050	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	07/Jun/2023	15:00	08/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	07-Jun-23	17:00	08-Jun-23	23:00	May be availed from 17:00 hrs

87	RQ133385	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Construction / Tapping of OPGW for repeater station under reliable communication Scheme.	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
88	RQ133042	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
89	RQ133049	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	05/Jun/2023	15:00	06/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	05-Jun-23	17:00	06-Jun-23	23:00	May be availed from 17:00 hrs
90	RQ133415	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects in Transmission Line	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	06-Jun-23	18:00	
91	RQ133051	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	FINAL SHUTDOWN NATURE DEFECT RECTIFICATION WORK UNDER PHASE-1 MODEL TRANSMISSION LINE	05/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	07-Jun-23	18:00	
92	RQ133595	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SD NATURE DEFECTS	05/Jun/2023	08:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jun-23	08:00	06-Jun-23	18:00	To be availed before 10th Jun
93	RQ133382	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	
94	RQ133383	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	
95	RQ133633	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	only Auto-recloser on daily basis	PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	

96	RQ133632	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	only Auto-recloser on daily basis	PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00		
97	RQ133350	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	10-Jun-23	18:00	All statutory approval, FTC approval to be submitted before chargin of line.	
98	RQ133351	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	10-Jun-23	18:00	All statutory approval, FTC approval to be submitted before chargin of line.	
99	RQ133641	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	01/Jun/2023	08:00	07/Jun/2023	18:00	To attend the defect rectification	PLANNED	Rejected						
100	RQ133065	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	17:00	24-Jun-23	23:00		
101	RQ133064	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	22-Jun-23	23:00		
102	RQ133061	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	17:00	12-Jun-23	23:00		
103	RQ133060	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	17:00	06-Jun-23	23:00		

104	RQ132853	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG )(UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers 80MVar Spa	22/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
105	RQ132852	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG )(UP) CKT-1	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers.	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. After 15th Sep
106	RQ132854	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Un	05/Jun/2023	09:00	08/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	09:00	08-Jun-23	18:00	HVDC Rihand-Dadri poles should be in service	
107	RQ133889	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-2 at Phagi	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00		
108	RQ133158	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Anta	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00		
109	RQ132848	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity and routine annual maintenance activity.	17/Jun/2023	09:00	17/Jun/2023	18:00		PLANNED	Approved	17-Jun-23	09:00	17-Jun-23	18:00		
110	RQ133053	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	09/Jun/2023	08:00	10/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	09-Jun-23	08:00	10-Jun-23	18:00		
111	RQ133052	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	07/Jun/2023	08:00	08/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	07-Jun-23	08:00	08-Jun-23	18:00		



112	RQ132899	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	C	* for height raising of 765 kv anpara d unnao line(obra c unnao line)	01/Jun/2023	08:00	10/Jul/2023	18:00		PLANNED	Conditionally Approved	11-Jun-23	08:00	30-Jun-23	18:00	To be availed in lean demand period. In case of generation loss, UPSLDC has agreed to manage. UPPTCL has confirm/intimate the work progress to UPSLDC before availing shutdown.
113	RQ133088	OCC_207	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	17:00	28-Jun-23	23:00	
114	RQ133557	OCC_207	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Satbility Testing (Construction)	19/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	20-Jun-23	18:00	
115	RQ133618	OCC_207	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	14/Jun/2023	10:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	10:00	14-Jun-23	18:00	
116	RQ133617	OCC_207	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	13/Jun/2023	10:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	10:00	13-Jun-23	18:00	
117	RQ133091	OCC_207	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Signal Validation for SCADA upgradation	12/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Approved	12-Jun-23	17:00	13-Jun-23	23:00	
118	RQ133090	OCC_207	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Signal Validation for SCADA upgradation	10/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Approved	10-Jun-23	17:00	11-Jun-23	23:00	
119	RQ133089	OCC_207	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	01/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	17:00	07-Jun-23	23:00	
120	RQ133177	OCC_207	slcdcs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
121	RQ133176	OCC_207	slcdcs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
122	RQ133133	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jun/2023	17:00	25/Jun/2023	23:00		PLANNED	Approved	20-Jun-23	17:00	25-Jun-23	23:00	

123	RQ133139	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	FOR AMP WORK	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00	
124	RQ133134	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jun/2023	17:00	19/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	19-Jun-23	23:00	
125	RQ133131	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09/Jun/2023	17:00	10/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Approved	09-Jun-23	17:00	10-Jun-23	23:00	
126	RQ133132	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Jun/2023	17:00	08/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Approved	07-Jun-23	17:00	08-Jun-23	23:00	
127	RQ133138	OCC_207	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	01/Jun/2023	08:00	02/Jun/2023	18:00	For AMP and Arresting oil leakage of Y Phase BR by applying super seal cold welding compound.	PLANNED	Approved	01-Jun-23	08:00	02-Jun-23	18:00	

128	RQ133137	OCC_207	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For spare switching & internal inspection	19/Jun/2023	08:00	20/Jun/2023	18:00	For attending oil leakage	PLANNED	Approved	19-Jun-23	08:00	20-Jun-23	18:00	
129	RQ133936	OCC_207	sldcup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV LALITPUR(LPG)	UPPTCL	C	"To perform Preventive Checking "	01/Jun/2023	08:00	02/Jun/2023	18:00	Shutdown is required from 29.05.2023 to 30.05.2023. As of Now Bus Reactor Bank #2 in standby condition and will be taken in service during shut down of Bus Ractor Bank	PLANNED	Approved	01-Jun-23	08:00	02-Jun-23	18:00	
130	RQ133121	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 100/102
131	RQ133122	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 101/103

132	RQ133118	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09/Jun/2023	17:00	10/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved					To be clubbed with sl 101/103
133	RQ133117	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07/Jun/2023	17:00	08/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved					To be clubbed with sl 100/102
134	RQ133126	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	FOR AMP WORK	06/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 101/103
135	RQ133125	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	FOR AMP WORK	05/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 100/102

136	RQ133120	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jun/2023	17:00	25/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 68/70
137	RQ133110	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved						To be clubbed with sl 74
138	RQ133111	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved						To be clubbed with sl 18
139	RQ133112	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved						To be clubbed with sl 17
140	RQ133119	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 69/71
141	RQ133113	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved						To be clubbed with sl 18

142	RQ133129	OCC_207	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	09/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 72
143	RQ133092	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP work of line reactor and reactor bay	09/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 72
144	RQ133130	OCC_207	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	08/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 75
145	RQ133127	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	07/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 72
146	RQ133093	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP work of line reactor and reactor bay	07/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 75
147	RQ133128	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	06/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved						To be clubbed with sl 75

148	RQ133116	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	05/Jun/2023	17:00	06/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved					To be clubbed with sl 68/70
149	RQ133124	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	04/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 68/70
150	RQ133123	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Approved					To be clubbed with sl 69/71
151	RQ133115	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Jun/2023	17:00	04/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved					To be clubbed with sl 69/71

152	RQ133161	OCC_207	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	28/Jun/2023	15:00	28/Jun/2023	23:00		PLANNED	Approved	28-Jun-23	15:00	28-Jun-23	23:00	
153	RQ133160	OCC_207	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	27/Jun/2023	15:00	27/Jun/2023	23:00		PLANNED	Approved	27-Jun-23	15:00	27-Jun-23	23:00	
154	RQ133788	OCC_207	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	17:00	24-Jun-23	23:00	
155	RQ133163	OCC_207	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	23/Jun/2023	15:00	24/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	15:00	24-Jun-23	23:00	
156	RQ133597	OCC_207	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP works	23/Jun/2023	10:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	10:00	23-Jun-23	18:00	



157	RQ133521	OCC_207	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP works	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	
158	RQ133542	OCC_207	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	24-Jun-23	18:00	
159	RQ133543	OCC_207	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	24-Jun-23	18:00	
160	RQ133173	OCC_207	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	21/Jun/2023	15:00	22/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	15:00	22-Jun-23	23:00	
161	RQ133141	OCC_207	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	21-Jun-23	18:00	
162	RQ133544	OCC_207	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	22-Jun-23	18:00	
163	RQ133546	OCC_207	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	22-Jun-23	18:00	

164	RQ133140	OCC_207	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	FOR AMP WORK	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
165	RQ133625	OCC_207	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	21-Jun-23	18:00	
166	RQ133172	OCC_207	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	19/Jun/2023	15:00	20/Jun/2023	23:00		PLANNED	Approved	19-Jun-23	15:00	20-Jun-23	23:00	
167	RQ133171	OCC_207	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	17/Jun/2023	17:00	18/Jun/2023	23:00		PLANNED	Approved	17-Jun-23	17:00	18-Jun-23	23:00	
168	RQ133192	OCC_207	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
169	RQ133189	OCC_207	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	15/Jun/2023	15:00	15/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	15:00	15-Jun-23	23:00	

170	RQ133170	OCC_207	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	15/Jun/2023	15:00	16/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	15:00	16-Jun-23	23:00	
171	RQ133547	OCC_207	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
172	RQ133548	OCC_207	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
173	RQ133188	OCC_207	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	14/Jun/2023	15:00	14/Jun/2023	23:00	AT Bhadla-2	PLANNED	Approved	14-Jun-23	15:00	14-Jun-23	23:00	
174	RQ133593	OCC_207	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	14/Jun/2023	08:30	15/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	14-Jun-23	08:30	15-Jun-23	18:00	

175	RQ133580	OCC_207	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	
176	RQ133169	OCC_207	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	13/Jun/2023	15:00	14/Jun/2023	23:00		PLANNED	Approved	13-Jun-23	15:00	14-Jun-23	23:00	
177	RQ133587	OCC_207	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP works	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
178	RQ133592	OCC_207	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS	12/Jun/2023	08:30	13/Jun/2023	18:00	Kindly Approve it for Moga SS	PLANNED	Approved	12-Jun-23	08:30	13-Jun-23	18:00	
179	RQ133174	OCC_207	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
180	RQ133586	OCC_207	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP works	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	

181	RQ133551	OCC_207	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	13-Jun-23	18:00	
182	RQ133552	OCC_207	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	13-Jun-23	18:00	
183	RQ133168	OCC_207	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	11/Jun/2023	15:00	12/Jun/2023	23:00		PLANNED	Approved	11-Jun-23	15:00	12-Jun-23	23:00	
184	RQ133579	OCC_207	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP works	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	08:00	10-Jun-23	18:00	
185	RQ133167	OCC_207	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Jun/2023	15:00	10/Jun/2023	23:00		PLANNED	Approved	09-Jun-23	15:00	10-Jun-23	23:00	

186	RQ133166	OCC_207	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	07/Jun/2023	15:00	08/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	15:00	08-Jun-23	23:00	
187	RQ133846	OCC_207	slcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	
188	RQ133602	OCC_207	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
189	RQ133165	OCC_207	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	05/Jun/2023	15:00	06/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	15:00	06-Jun-23	23:00	
190	RQ133164	OCC_207	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	03/Jun/2023	15:00	04/Jun/2023	23:00		PLANNED	Approved	03-Jun-23	15:00	04-Jun-23	23:00	

191	RQ133555	OCC_207	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP works	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	
192	RQ133556	OCC_207	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
193	RQ133601	OCC_207	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
194	RQ133162	OCC_207	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Jun/2023	15:00	02/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	15:00	02-Jun-23	23:00	
195	RQ133591	OCC_207	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP work	01/Jun/2023	09:00	01/Jun/2023	17:30	Kindly Approve	PLANNED	Approved	01-Jun-23	09:00	01-Jun-23	17:30	

196	RQ133611	OCC_207	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
197	RQ133585	OCC_207	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP works (Actual shutdown required on 22.05.2023)	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
198	RQ133841	OCC_207	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	21-Jun-23	18:00	
199	RQ133840	OCC_207	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
200	RQ133842	OCC_207	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
201	RQ133843	OCC_207	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
202	RQ133844	OCC_207	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	
203	RQ133839	OCC_207	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	



204	RQ133845	OCC_207	slcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00		
205	RQ133392	OCC_207	slcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00		
206	RQ133847	OCC_207	slcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00		
207	RQ133596	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	TAKING INTO SERVICE FOR TERTIARY CONDUCTOR INSULATION WORK	28/Jun/2023	10:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	10:00	28-Jun-23	18:00	ATC curtailment of 200 MW in NR Import. May be availed on Sundays	
208	RQ133081	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	25/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	25-Jun-23	17:00	28-Jun-23	23:00		
209	RQ133594	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	TAKING OUT OF SERVICE FOR TERTIARY CONDUCTOR INSULATION WORK and OTI & WTI modification work	22/Jun/2023	10:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	10:00	22-Jun-23	18:00	ATC curtailment of 200 MW in NR Import. May be availed on Sundays	
210	RQ133080	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	24-Jun-23	23:00		
211	RQ133529	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	For WTI/OTI Scheme Modification	21/Jun/2023	10:00	21/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	10:00	21-Jun-23	18:00		
212	RQ133589	OCC_207	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP work	20/Jun/2023	08:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Conditionally Approved						to be availed before 10th Jun

213	RQ133537	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(P G)	POWER GRID	D	GOOSE signal rectification works and attending protection audit points.	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
214	RQ133536	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(P G)	POWER GRID	D	GOOSE signal rectification works and attending protection audit points.	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00	
215	RQ133079	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	FOR AMP WORK	18/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Approved	18-Jun-23	17:00	20-Jun-23	23:00	
216	RQ133078	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	17/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Approved	17-Jun-23	17:00	20-Jun-23	23:00	
217	RQ133082	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	FOR AMP WORK	15/Jun/2023	17:00	17/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	17-Jun-23	23:00	
218	RQ133077	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	15/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	20-Jun-23	23:00	
219	RQ133539	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
220	RQ133072	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
221	RQ133538	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	13-Jun-23	18:00	
222	RQ133073	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	

223	RQ133074	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	10/Jun/2023	17:00	14/Jun/2023	23:00		PLANNED	Approved	10-Jun-23	17:00	14-Jun-23	23:00		
224	RQ133566	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00		
225	RQ133590	OCC_207	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP work	08/Jun/2023	08:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Conditionally Approved						to be availed before 10th Jun
226	RQ133526	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	FOR RPH Fine Tuning	07/Jun/2023	10:00	07/Jun/2023	12:00		PLANNED	Approved	07-Jun-23	10:00	07-Jun-23	12:00		
227	RQ133087	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	Attending RTCC issues and CSD fine tuning	06/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00		
228	RQ133527	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	FOR RPH Fine Tuning	06/Jun/2023	10:00	06/Jun/2023	12:00		PLANNED	Approved	06-Jun-23	10:00	06-Jun-23	12:00		
229	RQ133075	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	09-Jun-23	23:00		
230	RQ133610	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP & OTI/WTI MODIFICATION WORK	05/Jun/2023	10:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	10:00	05-Jun-23	18:00	ATC curtailment of 200 MW in NR Import. May be availed on Sundays	
231	RQ133565	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP works	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00		
232	RQ133086	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	Testing for 720 Bay to avoid induction	03/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Approved	03-Jun-23	17:00	05-Jun-23	23:00		
233	RQ133085	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	Attending RTCC issues	02/Jun/2023	17:00	02/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	17:00	02-Jun-23	23:00		
234	RQ133076	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Jun/2023	17:00	04/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	17:00	04-Jun-23	23:00		

235	RQ133083	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
236	RQ133212	OCC_207	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
237	RQ133218	OCC_207	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	
238	RQ133220	OCC_207	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
239	RQ133217	OCC_207	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
240	RQ133226	OCC_207	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
241	RQ132980	OCC_207	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRS TL (UP)	UPPTCL	D	For CSD Fine Tuning of 765kV 1500MVA ICT-2 at 765/400/220kV Rampur GIS	08/Jun/2023	10:00	08/Jun/2023	13:00		PLANNED	Approved	08-Jun-23	10:00	08-Jun-23	13:00	
242	RQ132979	OCC_207	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRS TL (UP)	UPPTCL	D	For CSD Fine Tuning of 765kV 1500MVA ICT-1 at 765/400/220kV Rampur GIS	07/Jun/2023	10:00	07/Jun/2023	13:00		PLANNED	Approved	07-Jun-23	10:00	07-Jun-23	13:00	
243	RQ133009	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(P G)- DAULATABAD (HV) (HV) CKT- 1	HVPNL	D	For replacement of Main-2 DPR relay	30/Jun/2023	09:00	30/Jun/2023	17:00		PLANNED	Approved	30-Jun-23	09:00	30-Jun-23	17:00	
244	RQ133008	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	29/Jun/2023	09:00	29/Jun/2023	17:00		PLANNED	Approved	29-Jun-23	09:00	29-Jun-23	17:00	
245	RQ133020	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To repair worn out conductor	20/Jun/2023	09:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	18:00	
246	RQ133019	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To repair worn out conductor	19/Jun/2023	09:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	18:00	

247	RQ133011	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	14/Jun/2023	09:00	26/Jun/2023	17:00		PLANNED	Approved	14-Jun-23	09:00	26-Jun-23	17:00		
248	RQ133017	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and to resolve the spring charging problem in breaker	10/Jun/2023	10:00	10/Jun/2023	18:30		PLANNED	Approved	10-Jun-23	10:00	10-Jun-23	18:30		
249	RQ133016	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and to resolve the spring charging problem in breaker	09/Jun/2023	10:00	09/Jun/2023	18:30		PLANNED	Approved	09-Jun-23	10:00	09-Jun-23	18:30		
250	RQ133015	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	05/Jun/2023	09:00	06/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	09:00	06-Jun-23	23:00	All FTC clearances, EI clearances etc. to be taken before charging as applicable.	
251	RQ133276	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	Line isolator alignment work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00		
252	RQ133010	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01/Jun/2023	09:00	13/Jun/2023	17:00		PLANNED	Approved	01-Jun-23	09:00	13-Jun-23	17:00		
253	RQ133448	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	For AMP work	29/Jun/2023	09:00	29/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	29-Jun-23	09:00	29-Jun-23	18:00		
254	RQ133362	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Jun/2023	16:00	28/Jun/2023	23:00		PLANNED	Rejected						CONSENT DENIED BY POWERGRID. Shutdown may be availed with bird diverter work
255	RQ133361	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Jun/2023	16:00	27/Jun/2023	23:00		PLANNED	Rejected						CONSENT DENIED BY POWERGRID. Shutdown may be availed with bird diverter work

256	RQ133447	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For AMP work	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00		
257	RQ133235	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	08:00	28-Jun-23	18:00	submit FTC documents	
258	RQ132999	OCC_207	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD (PG) (PG) CKT-2	POWER GRID	C	For Annual Maintenance of Bay equipment & replacement of CVTs (3 no.)	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Rejected						to be taken with unit outage. Continuous Shutdown to be deferred to July due to peak summers and high demand season
259	RQ133264	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	To attend SD nature defects identified by Cross patrolling checking team	27/Jun/2023	08:00	27/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	27-Jun-23	17:00	27-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
260	RQ133570	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	NON AUTO MODE REQUIRED FOR INSTALLATION OF CANOPE OVER SINGLE SUSPENSION "I" STRING TO AVOID BIRD DROPPINGS OVER INSULATORS.	26/Jun/2023	09:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Approved	26-Jun-23	09:00	30-Jun-23	18:00		
261	RQ133510	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	For AMP work of line	26/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	26-Jun-23	09:00	26-Jun-23	18:00		
262	RQ133511	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP work of line	26/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	26-Jun-23	09:00	26-Jun-23	18:00		
263	RQ133256	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWER GRID	D	FOR AMP OF LINE	26/Jun/2023	08:00	26/Jun/2023	18:00	other ckt put in non auto mode	PLANNED	Approved	26-Jun-23	08:00	26-Jun-23	18:00		
264	RQ133263	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	To attend SD nature defects identified by Cross patrolling checking team	26/Jun/2023	08:00	26/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	26-Jun-23	17:00	26-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
265	RQ133626	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	26/Jun/2023	08:00	30/Jun/2023	18:00	Kindly Approve	PLANNED	Rejected						request withdrawn by powergrid

266	RQ133255	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWER GRID	D	FOR AMP OF LINE	25/Jun/2023	08:00	25/Jun/2023	18:00	other ckt put in non auto mode	PLANNED	Approved	25-Jun-23	08:00	25-Jun-23	18:00		
267	RQ133414	OCC_207	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	LINE UNDER SHUTDOWN FOR SAS RELATED TESTING WORK	24/Jun/2023	08:00	27/Jun/2023	18:00	LINE SHUTDOWN	PLANNED	Rejected						to be taken with unit outage.Continuous Shutdown to be deferred to July due to peak summers and high demand season
268	RQ133572	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	NON AUTO MODE REQUIRED FOR INSTALLATION OF CANOPE OVER SINGLE SUSPENSION "I" STRING TO AVOID BIRD DROPPINGS OVER INSULATORS.	22/Jun/2023	09:00	24/Jun/2023	18:00	Non Shutdown activity	PLANNED	Approved	22-Jun-23	09:00	24-Jun-23	18:00		
269	RQ133506	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP work of line	22/Jun/2023	09:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	18:00	Only one Ckt Shutdown will be allowed at a time.	
270	RQ133507	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP work of line	22/Jun/2023	09:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	18:00	Only one Ckt Shutdown will be allowed at a time.	
271	RQ133024	OCC_207	sidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Replacement of clevis eye and AMP of line equipment (Testing of 400kV CB & Bus isolator alignment)	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	18:00		
272	RQ133236	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	22/Jun/2023	08:00	23/Jun/2023	18:00	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1 put in non auto mode	PLANNED	Approved	22-Jun-23	17:00	23-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
273	RQ133465	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	For rectification work of tower no. 185.	22/Jun/2023	08:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00		
274	RQ133466	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	For rectification work of tower no. 185.	22/Jun/2023	08:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00		
275	RQ133562	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	For AMP work of line	21/Jun/2023	09:00	21/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	21-Jun-23	09:00	21-Jun-23	18:00		

276	RQ133280	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	AMP For Line bay equipments	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	21-Jun-23	18:00		
277	RQ133046	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	21/Jun/2023	08:00	26/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	21-Jun-23	08:00	26-Jun-23	18:00		
278	RQ133460	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	For rectification work of tower no. 272.	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	18:00		
279	RQ133461	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	For rectification work of tower no. 272.	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	18:00		
280	RQ133266	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 171-174 NHAI	20/Jun/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	05-Jul-23	18:00	U.P. has given consent in occ meeting. All FTC clearances, EI clearnces,PTCC clearances etc. to be taken before charging as applicable.	
281	RQ132998	OCC_207	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	For Annual Maintenance of Bay equipments & replacement of CVTs (3 no.)	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Rejected						to be taken with unit outage.Continuous Shutdown to be deferred to July due to peak summers and high demand season
282	RQ133667	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	19/Jun/2023	09:00	19/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	18:00		
283	RQ133561	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	For AMP work of line	19/Jun/2023	09:00	19/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	18:00		
284	RQ133237	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	19/Jun/2023	08:00	20/Jun/2023	18:00	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 put in non auto mode	PLANNED	Approved	19-Jun-23	17:00	20-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
285	RQ133330	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH-SONIPAT (PG) CKT-2	POWER GRID	D	FOR AMP OF LINE BAY EQUIPMENT	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00		
286	RQ133227	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	18/Jun/2023	08:00	18/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	18-Jun-23	08:00	18-Jun-23	18:00		



287	RQ133558	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP work of line	17/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	17-Jun-23	09:00	17-Jun-23	18:00		
288	RQ133297	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected						deferred to next occ
289	RQ133299	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected						deferred to next occ
290	RQ133228	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	16/Jun/2023	08:00	16/Jun/2023	18:00	For attending S/D nature Defects	PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00		
291	RQ133608	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15/Jun/2023	09:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	22-Jun-23	18:00	Only one Ckt Shutdown will be allowed at a time.	
292	RQ133607	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15/Jun/2023	09:00	18/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	18-Jun-23	18:00	Only one Ckt Shutdown will be allowed at a time.	
293	RQ133337	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH-SONIPAT (PG) CKT-1	POWER GRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00		
294	RQ133285	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	15/Jun/2023	08:00	15/Jun/2023	18:00	Non auto for 400 kv Kota-Merta Ckt	PLANNED	Rejected						Subject to unit outage at Shree Cement.

295	RQ133269	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	C	DIVERSION WORK 122-123 NHAI	15/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Rejected						In view of peak summer season and high generation at Dadri,shutdown to be deferrerd.
296	RQ133268	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 122-123 NHAI	15/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Rejected						In view of peak summer season and high generation at Dadri,shutdown to be deferrerd.
297	RQ133258	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00		
298	RQ133261	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend SD nature defects identified by Cross patrolling checking team	15/Jun/2023	08:00	16/Jun/2023	18:00	Non auto of 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Rejected						Subject to unit outage at Shree Cement.
299	RQ133045	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	15/Jun/2023	08:00	20/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	15-Jun-23	08:00	20-Jun-23	18:00		
300	RQ133286	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	14/Jun/2023	08:00	14/Jun/2023	18:00	Non auto for 400 kv Kota-Beawar Ckt	PLANNED	Approved	14-Jun-23	16:00	14-Jun-23	23:00		Shutdown to be taken from 1600 hrs
301	RQ133301	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWER GRID	D	For attending of SD nature defects	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	17:00	14-Jun-23	23:00		Shutdown allowed from 1700 hrs
302	RQ133484	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Checking of MOG of line reactor	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00		
303	RQ133458	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve along with Non-Auto of Ckt-IV.	PLANNED	Rejected						shutdown request withdrawn by powergrid
304	RQ133284	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Rejected						Shutdown allowed from 1700 hrs
305	RQ133267	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Pilot insulator and fitting fixation work at Tower No. 301	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00		Subject to U.P. consent.
306	RQ133300	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWER GRID	D	For attending of SD nature defects	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	17:00	13-Jun-23	23:00		Shutdown allowed from 1700 hrs

307	RQ133262	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend SD nature defects identified by Cross patrolling checking team	13/Jun/2023	08:00	14/Jun/2023	18:00	Non auto of 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	13-Jun-23	16:00	14-Jun-23	23:00	Shutdown to be taken from 1600 hrs
308	RQ133241	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	13/Jun/2023	08:00	15/Jun/2023	18:00	Zerda-Kankroli line(Ckt# 1 )to be kept into non auto mode.	PLANNED	Approved	13-Jun-23	17:00	15-Jun-23	23:00	Shutdown allowed from 1700 hrs
309	RQ133271	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor in service.	12/Jun/2023	18:00	12/Jun/2023	19:00		PLANNED	Approved	12-Jun-23	18:00	12-Jun-23	19:00	PG to cofirm whether LR is switchable or not.
310	RQ133270	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor out of service.	12/Jun/2023	09:00	12/Jun/2023	10:00		PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	10:00	
311	RQ133257	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
312	RQ133200	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	17:00	12-Jun-23	23:00	Shutdown allowed from 1700 hrs
313	RQ133199	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	11-Jun-23	17:00	11-Jun-23	23:00	Shutdown allowed from 1700 hrs
314	RQ133279	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	AMP For Line bay equipments	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	17:00	10-Jun-23	23:00	Shutdown allowed from 1700 hrs
315	RQ133433	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	Jumper Rectification Work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	
316	RQ133289	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion work	09/Jun/2023	08:00	09/Jun/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs
317	RQ133410	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects in Transmission Line	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	11-Jun-23	18:00	

318	RQ133339	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN THE LINE	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs
319	RQ133202	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs
320	RQ133432	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	Jumper Rectification Work	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
321	RQ133290	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	08/Jun/2023	08:00	08/Jun/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs
322	RQ133197	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	08/Jun/2023	08:00	15/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	08-Jun-23	08:00	15-Jun-23	18:00	
323	RQ133283	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	POWER GRID	D	For rectification of Shutdown nature defects	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs
324	RQ133201	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs
325	RQ133430	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP work	07/Jun/2023	09:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	09:00	07-Jun-23	18:00	
326	RQ133371	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREECEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	17:00	07-Jun-23	23:00	Shutdown allowed from 1700 hrs
327	RQ133291	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	07/Jun/2023	08:00	07/Jun/2023	18:00	Non auto for 400 kv RAPPC-Kankroli	PLANNED	Approved	07-Jun-23	17:00	07-Jun-23	23:00	Shutdown allowed from 1700 hrs
328	RQ133428	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Insulator replacement work.	07/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	08-Jun-23	18:00	

329	RQ133259	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	SD nature defects observed by cross checking team eg GR loose ,GR reversed ,cotter nut loose	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	
330	RQ133434	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)	POWER GRID	D	For Line CVT PMS testing by CTL team	07/Jun/2023	05:00	07/Jun/2023	09:00		PLANNED	Approved	07-Jun-23	05:00	07-Jun-23	09:00	
331	RQ133472	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
332	RQ133513	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	17:00	Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	17:00	
333	RQ133564	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
334	RQ133663	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
335	RQ133550	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment	06/Jun/2023	09:00	06/Jun/2023	15:00	Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	15:00	
336	RQ133292	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	06/Jun/2023	08:00	06/Jun/2023	18:00	Non auto for 400 kv RAPPC-Chittorgarh	PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs
337	RQ133044	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	15:00	07-Jun-23	23:00	Shutdown allowed from 1500 hrs
338	RQ133399	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Live Line OPGW stringing work in long span river crossing locations under reliable communication scheme.	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	07-Jun-23	18:00	
339	RQ133409	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects in Transmission Line	06/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	08-Jun-23	18:00	

340	RQ133375	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs
341	RQ133454	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Rectification work of tower no. 166 and 195.	06/Jun/2023	08:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Rejected					NHPC has denied consent.
342	RQ133340	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF DAMAGE INSULATOR AT LOCATION NO 18&25	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs
343	RQ133549	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	05/Jun/2023	09:00	05/Jun/2023	15:00	Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	05-Jun-23	15:00	
344	RQ133198	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	05/Jun/2023	09:00	05/Jun/2023	15:00		PLANNED	Approved	05-Jun-23	09:00	05-Jun-23	15:00	
345	RQ133599	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SHUT DOWN IS REQUIRED ON ALTERNATE DAY BASIS FOR REPLACEMENT OF DECCAN MAKE POLYMER INSULATORS IN LINE CROSSINGS WITH NON AUTO MODE OF 400KV BANALA-AMRITSAR TL	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	10-Jun-23	18:00	
346	RQ133600	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SHUT DOWN IS REQUIRED ON ALTERNATE DAY BASIS FOR REPLACEMENT OF DECCAN MAKE POLYMER INSULATORS IN LINE CROSSINGS WITH NON AUTO MODE OF 400KV BANALA-HAMIRPUR TL	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	10-Jun-23	18:00	

347	RQ133427	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator replacement work.	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	06-Jun-23	18:00	
348	RQ133260	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	Bypass arrangement of 400 KV Dadri Maharaniabagh and 400 KV Ballabgarh-Maharaniabagh at Maharaniabagh to be removed(presently line is 400 KV Dadri-Ballabgarh) and 400 KV Dadri Maharaniabagh to be taken in service. Shutdown from 0500 hrs to be explored to complete the work earlier.
349	RQ133048	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 1st PHASE OF MAKING MODEL LINES	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs
350	RQ133376	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	17:00	05-Jun-23	23:00	Shutdown allowed from 1700 hrs
351	RQ133329	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH-SONIPAT (PG) CKT-1	POWER GRID	D	FOR AMP OF LINE BAY EQUIPMENT	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
352	RQ133426	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Insulator replacement work.	03/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	04-Jun-23	18:00	
353	RQ133333	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	For Line Side Equipments Overhauling work at Both Heerapura and Bassi End	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	17:00	03-Jun-23	23:00	Shutdown allowed from 1700 hrs
354	RQ133417	OCC_207	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	D	Repairing of Jack Bus & jumpers	03/Jun/2023	05:00	03/Jun/2023	12:00		PLANNED	Approved	03-Jun-23	05:00	03-Jun-23	12:00	

355	RQ133898	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	Lucknow (UPPCL) line reactor replacement work, Jumper opening and bushing dismantling. Line will be charged without line reactor as old reactor shall be replaced with new reactor under ADDcap.	02/Jun/2023	10:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	10:00	02-Jun-23	18:00	FTC and safety clearances to be submitted before charging.
356	RQ133512	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP works	02/Jun/2023	09:00	02/Jun/2023	17:00	Kindly Approve	PLANNED	Approved	02-Jun-23	09:00	02-Jun-23	17:00	
357	RQ133476	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	To bypass PLCC/Protection Scheme	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	22-May-23	08:00	22-May-23	18:00	
358	RQ133475	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	To bypass PLCC/Protection Scheme	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	22-May-23	08:00	22-May-23	18:00	
359	RQ133942	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	03 Nos Insulator Broken in one string at Loc 17, AMP of Bay equipment	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	04-Jun-23	08:00	04-Jun-23	18:00	May be allowed on weekend, subject to Real-Time Grid conditions.
360	RQ133034	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	FINAL SHUTDOWN NATURE DEFECT RECTIFICATION WORK UNDER PHASE-2 MODEL TRANSMISSION LINE	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
361	RQ133047	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 1st PHASE OF MAKING MODEL LINES	02/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	17:00	03-Jun-23	23:00	Shutdown allowed from 1700 hrs
362	RQ133568	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	INSTALLATION OF PILOT STRING WITH COUNTER WEIGHTS AT B & Y PHASE TO AVOID SWING OF JUMPERS.	01/Jun/2023	09:00	01/Jun/2023	18:00	Kindly Approve along with non auto mode of Kurushetra-Nakodar ckt	PLANNED	Approved	01-Jun-23	09:00	01-Jun-23	18:00	
363	RQ133386	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGAR H (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	



364	RQ133425	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	01/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	02-Jun-23	18:00		
365	RQ133196	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	01/Jun/2023	08:00	07/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	01-Jun-23	08:00	07-Jun-23	18:00		
366	RQ133298	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	For attending of SD nature defects	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00		
367	RQ133469	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown is required to carryout stringing on circuit 2 .	01/Jun/2023	08:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						shutdown request withdrawn by powergrid
368	RQ133471	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR Non auto mode is required for stringing of ckt 2nd	01/Jun/2023	08:00	30/Jun/2023	18:00	Non Shutdown activity. Only AR non auto mode is required	PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00		
369	RQ133240	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	C	For reconductoring works	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of shutdown of 400 KV Bikaner Bikaner line	
370	RQ133736	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non auto mode required for Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00		
371	RQ133737	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non auto mode required for Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Kindly approve	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00		
372	RQ133002	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	29/Jun/2023	08:00	29/Jun/2023	12:00		PLANNED	Approved	29-Jun-23	08:00	29-Jun-23	12:00		
373	RQ133001	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	28/Jun/2023	08:00	28/Jun/2023	12:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	12:00		
374	RQ132930	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Annual Protection testing Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Ty	27/Jun/2023	09:00	27/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00		

375	RQ132908	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Jumper tightening work of Tower no 141 will be carried out during this shutdown period of mentioned line.	23/Jun/2023	10:00	23/Jun/2023	17:00		PLANNED	Approved	23-Jun-23	10:00	23-Jun-23	17:00	
376	RQ132902	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	22/Jun/2023	10:00	24/Jun/2023	17:00		PLANNED	Approved	22-Jun-23	10:00	24-Jun-23	17:00	
377	RQ132918	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* Bay tightening and replacement of R-phase CT (bay no.406) of main bay of orai-banda ckt-2 due to oil leakage .	16/Jun/2023	09:00	16/Jun/2023	17:00		PLANNED	Approved	16-Jun-23	09:00	16-Jun-23	17:00	May be allowed. safety clearance, B6
378	RQ132901	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	15/Jun/2023	10:00	17/Jun/2023	17:00		PLANNED	Approved	15-Jun-23	10:00	17-Jun-23	17:00	
379	RQ132922	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* 400 Kv Manth-Fatehabad Line-1 shutdown for jumper Tightening, Insulator Cleaning and Other works.	10/Jun/2023	10:00	14/Jun/2023	20:00		PLANNED	Approved	10-Jun-23	10:00	14-Jun-23	20:00	
380	RQ132977	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGAN J - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance	09/Jun/2023	09:00	12/Jun/2023	17:00		PLANNED	Approved	09-Jun-23	09:00	12-Jun-23	17:00	
381	RQ133004	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	09/Jun/2023	07:00	09/Jun/2023	13:00		PLANNED	Approved	09-Jun-23	07:00	09-Jun-23	13:00	
382	RQ132909	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Commissioning of 50 MVAR line reactor and DTTC	08/Jun/2023	09:00	15/Jun/2023	15:00		PLANNED	Approved	08-Jun-23	09:00	15-Jun-23	15:00	Shutdown to be deferred in view of Summer season and high demand.
383	RQ132978	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance and Annual Testing.	06/Jun/2023	09:00	08/Jun/2023	17:00		PLANNED	Approved	06-Jun-23	09:00	08-Jun-23	17:00	

384	RQ132921	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-MuradnagarII Line Shutdown for Jumper Tightening, Insulator cleaning and other works.	05/Jun/2023	10:00	09/Jun/2023	20:00		PLANNED	Approved	05-Jun-23	10:00	09-Jun-23	20:00	
385	RQ132941	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGAN J -ALIGARH (UP) CKT-1	UPPTCL	D	Annual Testing and Preventive Maintenance of Line and Bay.	05/Jun/2023	09:00	05/Jun/2023	17:00		PLANNED	Approved	05-Jun-23	09:00	05-Jun-23	17:00	
386	RQ132927	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* to take new line reactor in service and other maintenance activities	04/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Approved	04-Jun-23	08:00	04-Jun-23	18:00	All FTC and Safety clearances to be taken before charging
387	RQ132936	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur.	02/Jun/2023	10:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	10:00	02-Jun-23	18:00	
388	RQ132900	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* looping chopping of trees,removing bird nests,jumpers tightening , resagging repairing of conductors at various loca	01/Jun/2023	09:00	05/Jun/2023	17:00		PLANNED	Approved	01-Jun-23	09:00	05-Jun-23	17:00	
389	RQ133490	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV HVDC Agra-BNC Line(Dismantled portion) in overhead crossing span of Bareilly-Unnao Line	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected					Shutdown may be deferred in peak summer and high demand season
390	RQ133491	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For De-stringing of 800 KV HVDC Agra-BNC Line(Dismantled portion) in overhead crossing span of Bareilly-Unnao Line	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Rejected					Shutdown may be deferred in peak summer and high demand season
391	RQ132984	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	for Height Raising work due to construction of Defence corridor	01/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	12-Jun-23	18:00	Subject to availability of all lines from Unnao and Lucknow
392	RQ132904	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	27/Jun/2023	10:00	28/Jun/2023	17:00		PLANNED	Approved	27-Jun-23	10:00	28-Jun-23	17:00	

393	RQ132937	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) CKT-1	POWER GRID,UP PTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur.	22/Jun/2023	10:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	10:00	22-Jun-23	18:00	
394	RQ133429	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	09:00	14-Jun-23	18:00	
395	RQ132903	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(U P) (PG) CKT-2	POWER GRID,UP PTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	12/Jun/2023	10:00	13/Jun/2023	17:00		PLANNED	Approved	12-Jun-23	10:00	13-Jun-23	17:00	
396	RQ133381	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD (UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	AMP and Protection Testing at Moradabad	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
397	RQ133380	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	AMP and protection testing at Bareilly	05/Jun/2023	08:30	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:30	05-Jun-23	18:00	
398	RQ133143	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	17:00	23-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
399	RQ133374	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	17:00	20-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
400	RQ133109	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Approved	17-Jun-23	17:00	17-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
401	RQ133230	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Approved					Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time. To be clubbed with Sr. no. 398.
402	RQ133234	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP of Line Bay equipments	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
403	RQ133157	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Rejected					Shutdown may be explored during unit outage at Chhabra/Kawai. Shutdown on daily basis may be facilitated from 1600 hrs.

404	RQ133364	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	15/Jun/2023	16:00	15/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	15-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
405	RQ133233	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	17:00	15-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
406	RQ133095	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipment at both end	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
407	RQ133363	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Jun/2023	16:00	14/Jun/2023	23:00		PLANNED	Approved	14-Jun-23	17:00	14-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
408	RQ133144	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	C	1. For maintenance of Switchyard Equipments at CTPP End. 2. For attending hotspot at R-Phase line Isolator. 3. Annual Relay Testing at CTPP End. 4. Half Yearly and Quarterly Maintenance at Anta end	14/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected					Continuous shutdown NOT to be allowed. Subject to unit outage at Chhabra
409	RQ133156	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected					Continuous shutdown NOT to be allowed. Subject to unit outage at Kawai
410	RQ133365	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	12/Jun/2023	16:00	13/Jun/2023	23:00		PLANNED	Approved	12-Jun-23	17:00	13-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
411	RQ133367	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	17:00	13-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.

412	RQ133155	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Rejected						Continuous shutdown NOT to be allowed. Subject to unit outage at Kawai
413	RQ133366	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	09/Jun/2023	16:00	10/Jun/2023	23:00		PLANNED	Approved	09-Jun-23	17:00	10-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
414	RQ133370	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	
415	RQ133101	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	
416	RQ133369	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	
417	RQ133373	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	
418	RQ133379	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Maintenance work at both end. jodhpur end-Checking of line insulators on specific locations in order to preventing tripping and Testing work of Kankani-II reactor . Kankani end - Preventive maintenance & Testing of bay and equipments	08/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	

419	RQ133377	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	07/Jun/2023	16:00	08/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	17:00	08-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
420	RQ133154	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Bhilwara -Ajmer Ckt-2 Line & Bay (4452B) & TIE bay 400 kV Bhilwara - Ajmer Ckt-2 Line (4452T)	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	17:00	07-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
421	RQ133372	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments and 400 KV, 50 MVAR Reactor at both end	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	15:00	07-Jun-23	23:00	Shutdown to be taken from 1500 hrs
422	RQ133146	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGAR H (RS) CKT-2	RRVPNL	D	Half yearly maintenance and testing work of associated equipments of 400 kV Bhilwara - Chitor Ckt-2 Line & Bay (4152B) & TIE bay 400 kV Bhilwara -Chitor Ckt-1 (4152T)	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
423	RQ133378	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance work at both end. jodhpur end-Checking of line insulators on specific locations in order to preventing tripping. Kankani end - Preventive maintenance & Testing of bay and equipments	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	17:00	07-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.

424	RQ133142	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT 1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of National Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU -	05/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Rejected						Continuous shutdown NOT to be allowed. RE curtailment may be required.
425	RQ133145	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGAR H (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Bhilwara - Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kV Bhilwara -Chitor Ckt-1 Line (4252T)	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	17:00	05-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.	
426	RQ133275	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRD modification in 400kV Sikar-Bikaner-2 LR	02/Jun/2023	08:00	02/Jun/2023	14:00	400KV SIKAR(PG)-BIKANER(RVPN) - CKT-2 at Sikar S/s	PLANNED	Approved	02-Jun-23	17:00	02-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
427	RQ133368	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 23.05.2023 to 10.06.2023	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Rejected						Continuous shutdown NOT to be allowed. RE curtailment may be required.
428	RQ133274	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Oil leakage attend and PRD modification in 400kV Sikar-Bikaner-1 LR	01/Jun/2023	08:00	01/Jun/2023	18:00	400KV SIKAR(PG)-BIKANER(RVPN) - CKT-1 at Sikar S/s	PLANNED	Approved	01-Jun-23	17:00	01-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
429	RQ133359	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	C	For Shifting / raising work of 400 KV D/C Akal-Kankani Line (Bharat mala Project)	01/Jun/2023	00:00	10/Jun/2023	18:00	Shutdown is required from 23.05.2023 to 10.06.2023	PLANNED	Rejected						Continuous shutdown NOT to be allowed. RE curtailment may be required.
430	RQ133265	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAY AT SL)-BHADLA_2 (PG) (NTPC_KOLAY AT SL) CKT-1	NTPC_KOLAYAT SL	D	For Relay replacement work at both the end	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	



431	RQ133244	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Jun/2023	17:00	22/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	20-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
432	RQ133243	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Jun/2023	17:00	10/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	08-Jun-23	17:00	10-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
433	RQ133609	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARN AGAR(UP) (PTCUL) CKT-1	PTCUL	D	for replacement of insulator & removing of bird's nests	20/Jun/2023	09:00	20/Jun/2023	17:00		PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	17:00	
434	RQ133606	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	for replacement of insulator & removing of bird's nests	19/Jun/2023	09:00	19/Jun/2023	17:00		PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	17:00	
435	RQ133084	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)-KASHIPUR(UK) (PTCUL) CKT-1	PTCUL	D	for the work of zinc coating on rusted transmission tower peaks	06/Jun/2023	07:00	08/Jun/2023	13:00		PLANNED	Approved	06-Jun-23	07:00	08-Jun-23	13:00	
436	RQ133666	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JKSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	18:00	
437	RQ133281	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	For Line Bay AMP Work at Neemrana SS	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
438	RQ133149	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NRSS36	D	Half Yearly Maintenance	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
439	RQ133147	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NRSS36	D	Half yearly Maintenance	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis

440	RQ133282	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS)(NRSS36) CKT-1	POWER GRID,NR SS36	D	For rectification of Shutdown nature defects	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
441	RQ133760	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
442	RQ133759	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
443	RQ133763	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	
444	RQ133762	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	
445	RQ133764	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
446	RQ133761	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
447	RQ133665	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NR SS XXIX	D	Rectification of broken insulator of loc No. 210 Y&R phases	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	14-Jun-23	09:00	14-Jun-23	18:00	
448	RQ133664	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Rectification of broken pilot insulator of loc No. 210 Y phase	13/Jun/2023	09:00	13/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	13-Jun-23	09:00	13-Jun-23	18:00	

449	RQ133673	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Rectification of broken insulator of loc No. 155 B phase	08/Jun/2023	09:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	08-Jun-23	09:00	08-Jun-23	18:00		
450	RQ133731	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Shutdown required for Aviation Globules removal work for OPGW intallation work under ULDC	10/Jun/2023	07:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						CONSENT DENIED BY PKTCL.
451	RQ133735	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Rejected						CONSENT DENIED BY PKTCL.
452	RQ133304	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWERGRID	D	For attending of SD nature defects	09/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	10-Jun-23	18:00		
453	RQ133254	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	C	ISOLATOR RETROFITMENT OF 418-89A	08/Jun/2023	08:00	09/Jun/2023	18:00	400KV JHATIKARTA MUNDKA CKT 2 AT JHATIKARA SS	PLANNED	Rejected						deferred to next occ
454	RQ133253	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	C	ISOLATOR RETROFITMENTO F 415-89A	06/Jun/2023	08:00	07/Jun/2023	18:00	400KV JHATIKARTA MUNDKA CKT 1 A T JHATIKARA SS	PLANNED	Rejected						deferred to next occ
455	RQ133437	OCC_207	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For Line CVT PMS testing by CTL team	06/Jun/2023	05:00	06/Jun/2023	09:00		PLANNED	Approved	06-Jun-23	05:00	06-Jun-23	09:00		
456	RQ133436	OCC_207	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For Line CVT PMS testing by CTL team	02/Jun/2023	05:00	02/Jun/2023	09:00		PLANNED	Approved	02-Jun-23	05:00	02-Jun-23	09:00		
457	RQ133435	OCC_207	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For Line CVT PMS testing by CTL team	01/Jun/2023	05:00	01/Jun/2023	09:00		PLANNED	Approved	01-Jun-23	05:00	01-Jun-23	09:00		

458	RQ133018	OCC_207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	07/Jun/2023	09:00	08/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	09:00	08-Jun-23	23:00	All FTC and Safety clearances to be submitted before charging.
459	RQ133360	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	05/Jun/2023	16:00	06/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	06-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
460	RQ133185	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	30/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	30-Jun-23	17:00	30-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
461	RQ133187	OCC_207	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Jun/2023	08:00	27/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	17:00	27-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
462	RQ133186	OCC_207	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	17:00	26-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
463	RQ133181	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Jun/2023	16:00	24/Jun/2023	23:00		PLANNED	Approved	24-Jun-23	17:00	24-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
464	RQ133180	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	23/Jun/2023	16:00	23/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	17:00	23-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
465	RQ133184	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	17:00	23-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
466	RQ133183	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	17:00	19-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
467	RQ133191	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
468	RQ133175	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.

469	RQ133190	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	17:00	15-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
470	RQ133182	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	17:00	12-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
471	RQ133179	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Half yearly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
472	RQ133178	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Half yearly Maintenance	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	08-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
473	RQ133881	OCC_207	sldcrs_sd	BUS	400KV BUS 2 AT KALISINDH(RS)	RRVPNL	D	Annually Maintainance Work of BUS	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected					Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.Subject to unit outage at Kalisindh.
474	RQ133880	OCC_207	sldcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annually Maintainance Work of BUS	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Rejected					Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.Subject to unit outage at Kalisindh.
475	RQ133669	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29/Jun/2023	07:00	30/Jun/2023	20:00		PLANNED	Rejected					deferred to next occ
476	RQ133701	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	
477	RQ133668	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/Jun/2023	07:00	28/Jun/2023	20:00		PLANNED	Rejected					deferred to next occ
478	RQ133699	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	26/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	08:00	28-Jun-23	18:00	
479	RQ133674	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	25/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Approved	25-Jun-23	08:00	25-Jun-23	18:00	
480	RQ133660	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-4	25/Jun/2023	07:00	26/Jun/2023	20:00		PLANNED	Rejected					deferred to next occ

481	RQ133685	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for Erection of IPS tubes of 403 Bay.	24/Jun/2023	09:00	24/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jun-23	09:00	24-Jun-23	18:00		
482	RQ133697	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	23/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	25-Jun-23	18:00		
483	RQ133659	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-3	23/Jun/2023	07:00	24/Jun/2023	20:00		PLANNED	Rejected						deferred to next occ
484	RQ133716	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	construction related works of Phase II, STATCOM erection works ,Bus Bar,LBB Relay Testing for Ph-II Commissioning work	21/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	28-Jun-23	23:00		Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
485	RQ133718	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	20-Jun-23	17:00	28-Jun-23	23:00		Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
486	RQ133684	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for dismantling the IPS tubes of 403 Bay.	19/Jun/2023	09:00	19/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	18:00		
487	RQ133654	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWER GRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	19/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
488	RQ133700	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	18/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Approved	18-Jun-23	08:00	18-Jun-23	18:00		
489	RQ133681	OCC_207	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For Busbar retrofitment work	16/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	16-Jun-23	17:00	22-Jun-23	23:00		Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
490	RQ133613	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP work and busbar relay testing	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	10:00	16-Jun-23	18:00		

491	RQ133698	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	16/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	18-Jun-23	18:00		
492	RQ133650	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For complete & final testing of new Bays & ICT-4 for commissioning.	15/Jun/2023	09:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	18:00		
493	RQ133675	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00		
494	RQ133520	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP works	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00		
495	RQ133696	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	13/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	15-Jun-23	18:00		
496	RQ133680	OCC_207	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For Busbar retrofitment work	12/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Approved	12-Jun-23	17:00	15-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
497	RQ133683	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for Erection of IPS tubes of 406 Bay.	12/Jun/2023	09:00	12/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	18:00	Safety clearance to be taken before charging of any new element.	
498	RQ133653	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	12/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Rejected						Continuous Shutdown deferred in view of peak demand season
499	RQ133514	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	11-Jun-23	08:00	12-Jun-23	18:00	May be allowed. FTC of new ict bay	
500	RQ133612	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP work and busbar relay testing	09/Jun/2023	10:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	10:00	09-Jun-23	18:00		
501	RQ133715	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Approved	08-Jun-23	17:00	15-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
502	RQ133656	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-4 Extension module for GIS extension	08/Jun/2023	07:00	14/Jun/2023	20:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
503	RQ133649	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For Jumper connections, Final Commissioning & Stability Tests.	07/Jun/2023	09:00	07/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	07-Jun-23	09:00	07-Jun-23	18:00		

504	RQ133717	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works	06/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Approved	06-Jun-23	17:00	13-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
505	RQ133682	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for dismantling the IPS tubes of 406 Bay.	06/Jun/2023	09:00	06/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
506	RQ133567	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate dismantling of Siemens CB and CT from bay-424	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
507	RQ133705	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	For Bay extension work at Neemrana for Bus bar Integration work	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	06-Jun-23	18:00	
508	RQ133704	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	For Bay extension work at Neemrana for Bus bar Integration work	03/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	04-Jun-23	18:00	
509	RQ133655	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-3 Extension module for GIS extension	01/Jun/2023	07:00	07/Jun/2023	20:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season
510	RQ133006	OCC_207	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For testing of bus bar protection	28/Jun/2023	09:00	28/Jun/2023	17:00		PLANNED	Approved	28-Jun-23	09:00	28-Jun-23	17:00	
511	RQ133005	OCC_207	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of bus bar protection	27/Jun/2023	09:00	27/Jun/2023	17:00		PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	17:00	
512	RQ133524	OCC_207	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	28/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					In view of high generation and spillage condition in Jhakri complex as per previous year, shutdown may be deferred to September.
513	RQ133525	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Jun/2023	09:00	27/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					In view of high generation and spillage condition in Jhakri complex, shutdown may be deferred to September.



514	RQ133522	OCC_207	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	11/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected							In view of high generation and spillage condition in Jhakri complex, shutdown may be deferred to September.	
515	RQ133523	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected							In view of high generation and spillage condition in Jhakri complex, shutdown may be deferred to September.	
516	RQ132931	OCC_207	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(U P)	UPPTCL	D	* Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protec	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	09:00	28-Jun-23	18:00				
517	RQ132907	OCC_207	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(U P)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	22/Jun/2023	09:00	29/Jun/2023	18:00		PLANNED	Rejected							Shutdown deferred in view of peak demand season	
518	RQ132939	OCC_207	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR( UP)	UPPTCL	C	* For replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	08/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Rejected							Shutdown deferred in view of peak demand season	
519	RQ133012	OCC_207	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABA D(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00				
520	RQ132938	OCC_207	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR( UP)	UPPTCL	C	* For replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	02/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected							Shutdown deferred in view of peak demand season	
521	RQ133808	OCC_207	apl_sd	BUS	400 KV FATEHGARH POOLING(FBT L) - BUS 2	FBTL	D	Annual Maintenance of bus equipment	26/Jun/2023	17:30	27/Jun/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Approved	26-Jun-23	17:30	27-Jun-23	23:30			Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	

522	RQ133807	OCC_207	apl_sd	BUS	400 KV FATEHGARRH POOLING(FBTL) - BUS 1	FBTL	D	Annual Maintenance of bus equipment	23/Jun/2023	17:30	24/Jun/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Approved	23-Jun-23	17:30	24-Jun-23	23:30	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
523	RQ133926	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-1 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar by POWERGRID	26/Jun/2023	08:00	27/Jun/2023	18:00	line will be in service through Transfer Bus	PLANNED	Rejected					Shutdown deferred in view of peak demand season
524	RQ133925	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-1 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar c	23/Jun/2023	08:00	24/Jun/2023	18:00	line will be in service through Transfer Bus	PLANNED	Rejected					Shutdown deferred in view of peak demand season
525	RQ133927	OCC_207	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB	19/Jun/2023	08:00	21/Jun/2023	18:00	Concurrent outage of 400KV Singrauli-Vindhyachal-Iline-1 is required, same is proposed for retrofitement of Isolators in 417 Bay at SSTPS-NTPC, Shaktinagar.	PLANNED	Rejected					Shutdown deferred in view of peak demand season
526	RQ133136	OCC_207	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
527	RQ133411	OCC_207	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-1 SHUTDOWN FOR ALD-1 ISOLATOR WORK	12/Jun/2023	08:00	15/Jun/2023	18:00	BUS -1 WILL BE UNDER SHUTDOWN	PLANNED	Rejected					Shutdown deferred in view of peak demand season
528	RQ133135	OCC_207	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
529	RQ133396	OCC_207	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	ICT -2 BUS -4 ISOLATOR JOB	06/Jun/2023	08:00	09/Jun/2023	18:00	BUS SHUTDOWN IS REQUIRED ,ICT-2 WILL BE TRANSFERED TO TBC	PLANNED	Rejected					Shutdown deferred in view of peak demand season

530	RQ133395	OCC_207	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	C	ICT -2 BUS -3 ISOLATOR JOB	01/Jun/2023	08:00	04/Jun/2023	18:00	BUS SHUTDOWN IS REQUIRED ,ICT WILL BE TRANSFERED TO TBC	PLANNED	Rejected						Shutdown deferred in view of peak demand season
531	RQ133025	OCC_207	slchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(J HKT)	KT-JHAJJAR	D	Replacement of clevis eye and AMP of line equipment (Testing of 400kV CB & Bus isolator alignment)	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	18:00		
532	RQ132910	OCC_207	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UP C)	UPPCL	D	* General maintenance work of 400 kV main Bus 2nd will be carried out this shutdown period.	18/Jun/2023	10:00	18/Jun/2023	16:00		PLANNED	Approved	18-Jun-23	10:00	18-Jun-23	16:00		
533	RQ133709	OCC_207	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	17:00	14-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
534	RQ133708	OCC_207	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	17:00	10-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
535	RQ133439	OCC_207	slcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV )	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	04/Jun/2023	05:00	04/Jun/2023	09:00		PLANNED	Approved	04-Jun-23	05:00	04-Jun-23	09:00		
536	RQ133346	OCC_207	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	C	407R-52 Breaker overhauling work	26/Jun/2023	08:00	29/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season	
537	RQ133345	OCC_207	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	C	410R- 52 Breaker overhauling work	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season	

538	RQ133639	OCC_207	cpcc2_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 @PANCHKULA(PG)	POWER GRID	D	Overhauling of Operating mechanism of CGL make 400 kv Circuit breaker	13/Jun/2023	09:00	16/Jun/2023	18:00	Kindly Approve for 419R bay(Line Reactor bay)	PLANNED	Approved	13-Jun-23	09:00	16-Jun-23	18:00		
539	RQ133344	OCC_207	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWER GRID	D	FOR AMP WORK	12/Jun/2023	10:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	10:00	12-Jun-23	18:00		
540	RQ133640	OCC_207	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1 @PANCHKULA(PG)	POWER GRID	D	Overhauling of Operating mechanism of CGL make 400 kv Circuit breaker	06/Jun/2023	09:00	09/Jun/2023	18:00	Kindly Approve for 416R bay(Line Reactor bay)	PLANNED	Approved	06-Jun-23	09:00	09-Jun-23	18:00	Subject to Real-Time Grid conditions. Simultaneous outage of Line reactors at both ends NOT to be allowed.	
541	RQ132940	OCC_207	stuup_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @ALIGARH(UP)	UPPTCL	D	Testing & Preventive Maintenance.	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	08:00	21-Jun-23	18:00		
542	RQ132919	OCC_207	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce 50 MVAR line reactor with 63 MVAR line reactor	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season

543	RQ132961	OCC_207	jhakri_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1 @NATHPA JHAKRI(SJ)	SJVNL	C	The Peaking season is about to start & during the peaking season all the generating units of 1500MW Nathpa Jhakri HPS operates round the clock at full capacity & during the peaking season the Line voltage remain with in permissible limits i.e. below 420KV. Therefore, it is requested to shut down 80MVAR Bus Reactor w.e.f. 20.05.2023 to 15.09.2023.	01/Jun/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	15-Sep-23	18:00	May be allowed, Subject to Real-Time Grid conditions.
544	RQ133391	OCC_207	sldcrs_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Approved	30-Jun-23	17:00	30-Jun-23	23:00	Shutdown allowed from 1700 hrs.
545	RQ133388	OCC_207	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	17:00	26-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
546	RQ133389	OCC_207	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	
547	RQ133387	OCC_207	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Half Yearly maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
548	RQ133450	OCC_207	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ABDULLAPUR (PG)	POWER GRID	D	For AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	14-Jun-23	09:00	14-Jun-23	18:00	
549	RQ133449	OCC_207	cpcc2_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR (PG)	POWER GRID	D	For AMP work	13/Jun/2023	09:00	13/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	13-Jun-23	09:00	13-Jun-23	18:00	

550	RQ133342	OCC_207	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00		
551	RQ133390	OCC_207	slcds_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Rejected						CONSENT DENIED BY POWERGRID
552	RQ133341	OCC_207	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00		
553	RQ133545	OCC_207	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWER GRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						shutdown request withdrawn by powergrid
554	RQ132954	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 9th lift of Firewaii.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00		
555	RQ132953	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 8th lift of Firewaii.	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	11-Jun-23	08:00	11-Jun-23	18:00		
556	RQ132952	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 7th lift of Firewaii.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00		
557	RQ132951	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 6th lift of Firewaii.	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00		
558	RQ132950	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 5th lift of Firewaii.	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00		
559	RQ132949	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 4th lift of Firewaii.	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00		

560	RQ132948	OCC_207	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 3rd lift of Firewaii.	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
561	RQ133755	OCC_207	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PS G)	PSTCL	D	Maintenance of all equipments of Reactor	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
562	RQ132970	OCC_207	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	C	The Peaking season is about to start & during the peaking season all the generating units of 412MW Rampur HPS operates round the clock full capacity & during the peaking season the Line voltage remain within permissible limits i.e, below 420KV. Therefore, it is requested to shut down 80 MVAR Bus Reactor w.e.f. 20.05.2023 to 15.09.2023.	01/Jun/2023	08:00	15/Sep/2023	18:00	Its a tentative date and shut down depend on the inflow of river water.	PLANNED	Approved	01-Jun-23	08:00	15-Sep-23	18:00	
563	RQ133791	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	29/Jun/2023	17:00	30/Jun/2023	23:00		PLANNED	Approved	29-Jun-23	17:00	30-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
564	RQ133790	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	27/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	27-Jun-23	17:00	28-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis

565	RQ133789	OCC_207	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	25/Jun/2023	08:00	26/Jun/2023	23:00		PLANNED	Approved	25-Jun-23	08:00	26-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
566	RQ132960	OCC_207	stuup_sd	BAY	410 MAIN BAY - 400 KV LUCKNOW_1(PG)-LUCKNOW(U P) (PG) CKT-1 (POWERGRID)	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	24/Jun/2023	09:00	24/Jun/2023	18:00		PLANNED	Approved	24-Jun-23	09:00	24-Jun-23	18:00	
567	RQ132957	OCC_207	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1 AT LUCKNOW(UP)	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	23/Jun/2023	09:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	09:00	23-Jun-23	18:00	
568	RQ133819	OCC_207	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	For Mechanism Overhauling Work of Circuit Breaker	23/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	26-Jun-23	18:00	
569	RQ133825	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis



570	RQ132956	OCC_207	stuup_sd	BAY	403 AT LUCKNOW UP MAIN BAY - 400 KV SINGRAULI(N T)- LUCKNOW(U P) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW(U P) (POWERGRID)	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type ( Connection of CT Bus-Bar Prot	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	18:00	
571	RQ133861	OCC_207	sldcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
572	RQ133869	OCC_207	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
573	RQ133824	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	21/Jun/2023	17:00	21/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	21-Jun-23	23:00	
574	RQ133787	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	22-Jun-23	23:00	
575	RQ133823	OCC_207	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	20/Jun/2023	17:00	20/Jun/2023	23:00	AT BHADLA_2 (PG) (POWERGRID )	PLANNED	Approved	20-Jun-23	17:00	20-Jun-23	23:00	

576	RQ133870	OCC_207	slcdrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	
577	RQ133822	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	19/Jun/2023	17:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	17:00	19-Jun-23	18:00	
578	RQ133786	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	19/Jun/2023	16:00	20/Jun/2023	22:00		PLANNED	Approved	19-Jun-23	16:00	20-Jun-23	22:00	
579	RQ133677	OCC_207	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	19/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	19-Jun-23	09:00	30-Jun-23	18:00	May be allowed

580	RQ133867	OCC_207	slcds_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00		
581	RQ133818	OCC_207	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWER GRID	C	For Mechanism Overhauling Work of Circuit Breaker	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	22-Jun-23	18:00		
582	RQ133419	OCC_207	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	LINE WILL BE CHARGED THROUGH TRANSFER BUS	19/Jun/2023	08:00	23/Jun/2023	18:00	NO SHUTDOWN REQUIRED, ONLY TRANSFER ON TBC	PLANNED	Rejected						Shutdown deferred in view of peak demand season
583	RQ133821	OCC_207	cpcc1_sd	BAY	439 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	17/Jun/2023	17:00	17/Jun/2023	23:00		PLANNED	Approved	17-Jun-23	17:00	17-Jun-23	23:00		
584	RQ133785	OCC_207	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	17/Jun/2023	16:00	18/Jun/2023	23:00		PLANNED	Approved	17-Jun-23	16:00	18-Jun-23	23:00		
585	RQ133932	OCC_207	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWER GRID	D	AMP works	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Approved	17-Jun-23	08:00	17-Jun-23	18:00		

586	RQ133820	OCC_207	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	16/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	
587	RQ133868	OCC_207	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
588	RQ133774	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	16/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	22-Jun-23	18:00	May be allowed. if CB is to be replaced then B6, safety clearance
589	RQ133796	OCC_207	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	15/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	16-Jun-23	23:00	

590	RQ133784	OCC_207	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	15/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	15-Jun-23	17:00	16-Jun-23	23:00	
591	RQ133929	OCC_207	cpcc3_sd	BAY	W12.Q1 MAIN BAY - 400 KV AGRA(PG)- FILTER BANK-3 (POWERGRID)	POWER GRID	D	AMP works	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
592	RQ133928	OCC_207	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHA L(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHA L(PG) AT 400 KV VINDHYACHA L(PG) (POWERGRID)	POWER GRID	D	AWL7 Bus Coupler Bay AMP works	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
593	RQ133817	OCC_207	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	For Mechanism Overhauling Work of Circuit Breaker	15/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	18-Jun-23	18:00	

594	RQ133792	OCC_207	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	14/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Approved	14-Jun-23	17:00	15-Jun-23	23:00		
595	RQ133783	OCC_207	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	13/Jun/2023	17:00	14/Jun/2023	23:00		PLANNED	Approved	13-Jun-23	17:00	14-Jun-23	23:00		
596	RQ133643	OCC_207	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(N T)- VINDHYACHA L(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(N T)- VINDHYACHA L(PG) (PG) CKT-2 AT 400 KV VINDHYACHA L(PG) (POWERGRID)	POWER GRID	C	AMP of Bay equipment & Pneumatic drive mechanish overhauling	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
597	RQ133782	OCC_207	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	11/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Approved	11-Jun-23	17:00	12-Jun-23	23:00		

598	RQ133795	OCC_207	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	10/Jun/2023	17:00	11/Jun/2023	22:00		PLANNED	Approved	10-Jun-23	17:00	11-Jun-23	22:00	
599	RQ133781	OCC_207	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	09/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Approved	09-Jun-23	17:00	10-Jun-23	23:00	
600	RQ133773	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PS G) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	09/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	16-Jun-23	18:00	May be allowed. if CB is to be replaced then B6, safety clearance
601	RQ133776	OCC_207	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Approved	08-Jun-23	17:00	13-Jun-23	23:00	

602	RQ133930	OCC_207	cpcc3_sd	BAY	W10.Q2 TIE BAY - 400 KV AGRA(PG)- FILTER BANK-1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00		
603	RQ133642	OCC_207	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(N T)- VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	C	AMP of Bay equipment & Pneumatic drive mechanish overhauling	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
604	RQ133780	OCC_207	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	07/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	17:00	08-Jun-23	23:00		
605	RQ133676	OCC_207	cpcc3_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	06/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	17-Jun-23	18:00	B6, safety clearance	
606	RQ133931	OCC_207	cpcc3_sd	BAY	W10Q1 MAIN BAY - 400 KV AGRA(PG)- FILTER BANK-1 (POWERGRID)	POWER GRID	D	AMP works	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00		



607	RQ133779	OCC_207	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	05/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	06-Jun-23	23:00	
608	RQ133797	OCC_207	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	C	CB Mechanism overhauling work	05/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	08-Jun-23	18:00	
609	RQ133778	OCC_207	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	03/Jun/2023	17:00	04/Jun/2023	23:00		PLANNED	Approved	03-Jun-23	17:00	04-Jun-23	23:00	
610	RQ133815	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	DCRM TEST AND BAY AMP	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	
611	RQ133470	OCC_207	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Half yearly mtc	02/Jun/2023	08:00	02/Jun/2023	18:00	400 KV Bhiwani-Hissar shall remain charged (in operation) through CB X-6.	PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	

612	RQ133777	OCC_207	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	01/Jun/2023	17:00	02/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	17:00	02-Jun-23	23:00	
613	RQ133772	OCC_207	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kv GIS CB rectification works	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	07-Jun-23	18:00	if CB is to be replaced then B6, safety clearance
614	RQ133860	OCC_207	slcdcs_sd	BAY	415 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	
615	RQ133856	OCC_207	slcdcs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	27/Jun/2023	08:00	27/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	08:00	27-Jun-23	18:00	
616	RQ133857	OCC_207	slcdcs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	08:00	26-Jun-23	18:00	
617	RQ133858	OCC_207	slcdcs_sd	BAY	411 TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	

618	RQ133871	OCC_207	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
619	RQ133872	OCC_207	sldcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
620	RQ133859	OCC_207	sldcrs_sd	BAY	408 TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	08:00	10-Jun-23	18:00	
621	RQ133873	OCC_207	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
622	RQ133866	OCC_207	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
623	RQ133878	OCC_207	sldcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
624	RQ133877	OCC_207	sldcrs_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	

625	RQ133876	OCC_207	sldcrs_sd	BAY	40652T TIE BAY - 400 KV MERTA- HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	
626	RQ133879	OCC_207	sldcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA- RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
627	RQ133875	OCC_207	sldcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
628	RQ133874	OCC_207	sldcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA- RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
629	RQ133883	OCC_207	sldcrs_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 1 AT KALISINDH(RS) AND 400KV ANTA- KALISINDH (RS) CKT-1	RRVPNL	C	R pole of breaker will be repair (due to sudden loss of SF6 .) (Shutdown is required from 25.05.2023 to 08.06.2023)	01/Jun/2023	08:00	08/Jun/2023	18:00	Shutdown is required from 25.05.2023 to 08.06.2023	PLANNED	Approved	25-May-23	08:00	08-Jun-23	18:00	b6, safety clearance
630	RQ133745	OCC_207	meja_sd	BAY	420 MAIN BAY - 400KV ALLAHABAD( PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	25/Jun/2023	09:00	25/Jun/2023	19:00		PLANNED	Approved	25-Jun-23	09:00	25-Jun-23	19:00	

631	RQ133746	OCC_207	meja_sd	BAY	419 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	23/Jun/2023	09:00	23/Jun/2023	19:00		PLANNED	Approved	23-Jun-23	09:00	23-Jun-23	19:00	
632	RQ133747	OCC_207	meja_sd	BAY	418 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	22/Jun/2023	09:00	22/Jun/2023	19:00		PLANNED	Approved	22-Jun-23	09:00	22-Jun-23	19:00	
633	RQ133748	OCC_207	meja_sd	BAY	416 MAIN BAY - 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	C	400kv CT Oil Sampling	20/Jun/2023	09:00	20/Jun/2023	19:00		PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	19:00	
634	RQ132932	OCC_207	stuup_sd	BAY	403 MAIN BAY - 400KV OBRA_B-SULTANPUR (UP) CKT-1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur.	19/Jun/2023	10:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	10:00	19-Jun-23	18:00	
635	RQ133744	OCC_207	meja_sd	BAY	409 MAIN BAY - 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	19/Jun/2023	09:00	19/Jun/2023	19:00		PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	19:00	
636	RQ133743	OCC_207	meja_sd	BAY	408 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AND 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	16/Jun/2023	09:00	16/Jun/2023	19:00		PLANNED	Approved	16-Jun-23	09:00	16-Jun-23	19:00	

637	RQ133742	OCC_207	meja_sd	BAY	407 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	15/Jun/2023	09:00	15/Jun/2023	19:00		PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	19:00	
638	RQ133014	OCC_207	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	15/Jun/2023	08:00	15/Jun/2023	13:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	13:00	
639	RQ133013	OCC_207	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	14/Jun/2023	08:00	14/Jun/2023	13:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	13:00	
640	RQ133741	OCC_207	meja_sd	BAY	406 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	13/Jun/2023	09:00	13/Jun/2023	19:00		PLANNED	Approved	13-Jun-23	09:00	13-Jun-23	19:00	
641	RQ133740	OCC_207	meja_sd	BAY	405 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	12/Jun/2023	09:00	12/Jun/2023	19:00		PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	19:00	
642	RQ133394	OCC_207	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	23/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	25-Jun-23	18:00	

643	RQ133806	OCC_207	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	21/Jun/2023	17:30	21/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	21-Jun-23	17:30	21-Jun-23	23:30	
644	RQ133805	OCC_207	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	Annual Maintenance of bay equipment	19/Jun/2023	17:30	19/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	19-Jun-23	17:30	19-Jun-23	23:30	
645	RQ133804	OCC_207	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	16/Jun/2023	17:30	16/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	16-Jun-23	17:30	16-Jun-23	23:30	
646	RQ133802	OCC_207	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	12/Jun/2023	17:30	12/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	12-Jun-23	17:30	12-Jun-23	23:30	

647	RQ133799	OCC_207	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	05/Jun/2023	17:30	05/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	05-Jun-23	17:30	05-Jun-23	23:30		
648	RQ133393	OCC_207	slcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	22-Jun-23	18:00		
649	RQ133402	OCC_207	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1 AT SINGRAULI(N T)	NTPC	C	ALD-1 BUS-1 ISOLATOR REPLACEMENT	12/Jun/2023	08:00	15/Jun/2023	18:00	LINE WILL CHARGED THROUGH TRANSFER BUS	PLANNED	Rejected						Shutdown deferred in view of peak demand season
650	RQ133398	OCC_207	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(N T)	NTPC	C	ICT-2 BUS 4 ISOLATOR WORK	06/Jun/2023	08:00	09/Jun/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Rejected						Shutdown deferred in view of peak demand season
651	RQ133397	OCC_207	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(N T)	NTPC	C	ICT-2 BUS3 ISOLATOR WORK	01/Jun/2023	08:00	04/Jun/2023	18:00	BAY WILL CHARGED THROUGH TRANSFER BUS,	PLANNED	Rejected						Shutdown deferred in view of peak demand season



652	RQ133801	OCC_207	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBT L)-ADANI RENEWPARK_SL_FGARH_FB TL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBT L)	AREPRL	D	Annual Maintenance of bay equipment	09/Jun/2023	17:30	09/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	09-Jun-23	17:30	09-Jun-23	23:30	
653	RQ133756	OCC_207	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
654	RQ133758	OCC_207	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
655	RQ133757	OCC_207	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB,CT.	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
656	RQ133798	OCC_207	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	06-Jun-23	18:00	

657	RQ133440	OCC_207	slcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB PMS testing by CTL	05/Jun/2023	05:00	05/Jun/2023	09:00		PLANNED	Approved	05-Jun-23	05:00	05-Jun-23	09:00	
658	RQ133307	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For pending construction related works and LM erection Works	28/Jun/2023	17:00	29/Jun/2023	23:00		PLANNED	Approved	28-Jun-23	17:00	29-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
659	RQ133528	OCC_207	cpcc_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	OTI/WTI , PRV and AMP work along with S/D of 132 kV Balia - Bansdih and 132kV Balia - Sikandarpur	28/Jun/2023	10:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	10:00	28-Jun-23	18:00	
660	RQ133541	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	For Insulation Coating on Tertiary Jumpers of 400/220/33kV 105X3=315MVA ICT-1 at 400/220kV Jauljibi GIS	27/Jun/2023	10:00	27/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	10:00	27-Jun-23	18:00	
661	RQ133540	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For Insulation Coating on Tertiary Jumpers of 400/220/33kV 105X3=315MVA ICT-1 at 400/220kV Jauljibi GIS	26/Jun/2023	10:00	26/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	10:00	26-Jun-23	18:00	
662	RQ133322	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	For punch point rectification	24/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Approved	24-Jun-23	17:00	24-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
663	RQ133321	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	23/Jun/2023	17:00	23/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	17:00	23-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
664	RQ133313	OCC_207	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Approved	23-Jun-23	17:00	24-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis. ftc of TBC bay

665	RQ133323	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
666	RQ133326	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
667	RQ133324	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	21/Jun/2023	17:00	21/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	21-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
668	RQ133309	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
669	RQ133452	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR (PG)	POWER GRID	D	For OSR, PRD wiring modification Only	21/Jun/2023	09:00	21/Jun/2023	11:00	Kindly Approve	PLANNED	Approved	21-Jun-23	09:00	21-Jun-23	11:00	
670	RQ133687	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(P G)	POWER GRID	D	For AMP work	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jun-23	09:00	20-Jun-23	18:00	
671	RQ133308	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	19/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Approved	19-Jun-23	17:00	20-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
672	RQ133688	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(P G)	POWER GRID	D	For AMP work	17/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	17-Jun-23	09:00	17-Jun-23	18:00	
673	RQ133319	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(P G)	POWER GRID	D	For modification works in OSR scheme of ICT-2 as per IOM	16/Jun/2023	11:00	16/Jun/2023	14:00		PLANNED	Approved	16-Jun-23	11:00	16-Jun-23	14:00	subject to Rajasthan consent.
674	RQ133534	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD( PG)	POWER GRID	D	AMP works	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	10:00	16-Jun-23	18:00	subject to U.P. consent.
675	RQ133451	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR (PG)	POWER GRID	D	For OSR, PRD wiring modification Only	16/Jun/2023	09:00	16/Jun/2023	11:00	Kindly Approve	PLANNED	Approved	16-Jun-23	09:00	16-Jun-23	11:00	

676	RQ133320	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(P G)	POWER GRID	D	For modification works in PRD & OSR scheme of ICT- 1 as per IOM	15/Jun/2023	11:00	15/Jun/2023	14:00		PLANNED	Approved	15-Jun-23	11:00	15-Jun-23	14:00	subject to Rajasthan consent.
677	RQ133305	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)	POWER GRID	D	For attending the oil leakages of ICT	15/Jun/2023	10:00	15/Jun/2023	17:00		PLANNED	Approved	15-Jun-23	10:00	15-Jun-23	17:00	
678	RQ133453	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR (PG)	POWER GRID	D	For OSR, PRD wiring modification Only	15/Jun/2023	09:00	15/Jun/2023	11:00	Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	11:00	
679	RQ133317	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)	POWER GRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
680	RQ133689	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(P G)	POWER GRID	D	For AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	14-Jun-23	09:00	14-Jun-23	18:00	
681	RQ133535	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD( PG)	POWER GRID	D	AMP works	13/Jun/2023	10:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	10:00	13-Jun-23	18:00	
682	RQ133306	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)	POWER GRID	D	For replacement of faulty WTI IV winding	13/Jun/2023	10:00	13/Jun/2023	14:00		PLANNED	Approved	13-Jun-23	10:00	13-Jun-23	14:00	
683	RQ133686	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(P G)	POWER GRID	D	For AMP work	12/Jun/2023	09:00	12/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	18:00	
684	RQ133318	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	POWER GRID	D	FOR AMP WORK	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
685	RQ133638	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(P G)	POWER GRID	D	AMP works	09/Jun/2023	10:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	10:00	09-Jun-23	18:00	
686	RQ133637	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(P G)	POWER GRID	D	AMP works	08/Jun/2023	10:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	10:00	08-Jun-23	18:00	

687	RQ133651	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	D	For replacement of Y Ph Damaged Yoke plate on 220 KV Side	08/Jun/2023	09:00	08/Jun/2023	14:00	Kindly Approve	PLANNED	Approved	08-Jun-23	09:00	08-Jun-23	14:00		
688	RQ133327	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00		
689	RQ133310	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For pending construction related works and LM erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	17:00	16-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
690	RQ133328	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPU R(PG)	POWER GRID	D	FOR AMP WORK	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00		
691	RQ133489	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00		
692	RQ133311	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_ II(PG)	POWER GRID	D	For Dia completion work, LBB testing and TBC testing	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	08-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
693	RQ133314	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other pending construction works	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	08-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
694	RQ133315	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-7 CSD Relay final tuning and other pending construction works	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Approved	05-Jun-23	17:00	08-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
695	RQ133325	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWER GRID	C	For Complete Overhauling Work of ICT-01	05/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
696	RQ133312	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other pending construction works	03/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	03-Jun-23	17:00	06-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	
697	RQ133316	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG )	POWER GRID	D	FOR AMP WORK	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	17:00	01-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis	

698	RQ133720	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01/Jun/2023	00:00	21/Jun/2023	00:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	00:00	07-Jun-23	00:00	PG to confirm expected revival date. All FTC clearances to be submitted before charging.
699	RQ133588	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	Augmentation work of 250 MVA ICT-2 with 500 MVA ICT	01/Jun/2023	00:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	00:00	07-Jun-23	18:00	PG to confirm expected revival date. All FTC clearances to be submitted before charging.
700	RQ132911	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	* Tan Delta testing work will be carried out during this shutdown period at 400 KV S/S Greater Noida.	27/Jun/2023	10:00	27/Jun/2023	16:00		PLANNED	Approved	27-Jun-23	10:00	27-Jun-23	16:00	
701	RQ132928	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(U P)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	26/Jun/2023	09:00	26/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	09:00	26-Jun-23	18:00	
702	RQ133000	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	UPPTCL	D	Annual Maintenance Work of Transformer	26/Jun/2023	09:00	26/Jun/2023	13:00		PLANNED	Approved	26-Jun-23	09:00	26-Jun-23	13:00	
703	RQ132929	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(U P)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	25/Jun/2023	09:00	25/Jun/2023	18:00		PLANNED	Approved	25-Jun-23	09:00	25-Jun-23	18:00	
704	RQ132934	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	17/Jun/2023	10:00	17/Jun/2023	18:00		PLANNED	Approved	17-Jun-23	10:00	17-Jun-23	18:00	
705	RQ133022	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage, Testing & Preventive Maintenance.	14/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved					explore the possibility to avail the shutdown in the month of may.
706	RQ132935	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	12/Jun/2023	10:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	10:00	12-Jun-23	18:00	

707	RQ132973	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UP C)	UPPTCL	D	* Ten Delta testing will be carried out of mentioned ICT during this shutdown period at 400 kV S/S Greater Noida.	11/Jun/2023	10:00	11/Jun/2023	16:00		PLANNED	Approved	11-Jun-23	10:00	11-Jun-23	16:00	
708	RQ132933	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	10/Jun/2023	10:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	10:00	10-Jun-23	18:00	
709	RQ133023	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage, Testing & Preventive Maintenance.	09/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved					explore the possibility to avail the shutdown in the month of may.
710	RQ132905	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* For replacement of R-phase B- phase 220KV CT due to higher tan delta value .	08/Jun/2023	09:00	09/Jun/2023	17:00		PLANNED	Approved	08-Jun-23	09:00	09-Jun-23	17:00	b6, safety clearance
711	RQ132982	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PR S TL (UP)	UPPTCL	D	For CSD Fine Tuning of 400kv 500MVA ICT-2 at 765/400/220kv Rampur GIS	06/Jun/2023	10:00	06/Jun/2023	13:00		PLANNED	Approved	06-Jun-23	10:00	06-Jun-23	13:00	
712	RQ133739	OCC_207	meja_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	C	Annual Maintainance	06/Jun/2023	09:00	10/Jun/2023	19:00		PLANNED	Approved	06-Jun-23	09:00	10-Jun-23	19:00	
713	RQ132981	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PR S TL (UP)	UPPTCL	D	For CSD Fine Tuning of 400kv 500MVA ICT-1 at 765/400/220kv Rampur GIS	05/Jun/2023	10:00	05/Jun/2023	13:00		PLANNED	Approved	05-Jun-23	10:00	05-Jun-23	13:00	
714	RQ132906	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(U P)	UPPTCL	C	* Shutdown of 500 MVA ICT-3 for Centrifuging Of OLTC Oil.	02/Jun/2023	09:00	03/Jun/2023	20:00		PLANNED	Approved					explore the possibility to avail the shutdown in the month of may.
715	RQ132989	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	Preventive Maintenance, Testing & Centrifuging of Transformer Oil	02/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved					explore the possibility to avail the shutdown in the month of may.
716	RQ132920	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* Preventive maintenace and testing , pantograph maintenance	02/Jun/2023	08:00	02/Jun/2023	17:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	17:00	
717	RQ133738	OCC_207	meja_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJA TPS(MUN)	UPPTCL	C	Annual Maintainance	01/Jun/2023	09:00	04/Jun/2023	19:00		PLANNED	Approved	01-Jun-23	09:00	04-Jun-23	19:00	

718	RQ133209	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	
719	RQ133224	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	24-Jun-23	18:00	
720	RQ133207	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
721	RQ133204	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
722	RQ133213	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Jun/2023	16:00	22/Jun/2023	23:00		PLANNED	Approved	21-Jun-23	17:00	22-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
723	RQ133225	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	21-Jun-23	17:00	22-Jun-23	18:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
724	RQ133208	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Jun/2023	16:00	20/Jun/2023	23:00		PLANNED	Approved	19-Jun-23	17:00	20-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
725	RQ133216	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH( RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Approved	17-Jun-23	08:00	17-Jun-23	18:00	
726	RQ133221	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Jun/2023	16:00	17/Jun/2023	23:00		PLANNED	Approved	16-Jun-23	17:00	17-Jun-23	23:00	Shutdown will be taken from 1700 hrs to 2300 hrs on daily basis
727	RQ133211	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH( RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs. Only one Ckt Shutdown will be allowed at a time.
728	RQ133223	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA( RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	17:00	16-Jun-23	23:00	Shutdown allowed from 1700 hrs.



729	RQ133205	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA( RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	17:00	15-Jun-23	23:00	Shutdown allowed from 1700 hrs.
730	RQ133214	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA( RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	17:00	14-Jun-23	23:00	Shutdown allowed from 1700 hrs.
731	RQ133222	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA( RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	17:00	13-Jun-23	23:00	Shutdown allowed from 1700 hrs.
732	RQ133210	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH( RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	17:00	10-Jun-23	23:00	Shutdown allowed from 1700 hrs.
733	RQ133203	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	17:00	09-Jun-23	23:00	Shutdown allowed from 1700 hrs.
734	RQ133219	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Testing work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	17:00	07-Jun-23	23:00	Shutdown allowed from 1700 hrs.
735	RQ133215	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Testing work	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	17:00	06-Jun-23	23:00	Shutdown allowed from 1700 hrs.
736	RQ133206	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHHABRA(RV UN)	RRVPNL	C	1. For Attending oil leakage from Top of 220 kV V- Phase bushing of ICT. 2. Oil filtration of ICT. 3. For maintenance of Switchyard Equipments at CTPP End.	01/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	17:00	05-Jun-23	23:00	Shutdown allowed from 1700 hrs.
737	RQ133003	OCC_207	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For gen mtc and Tan Delta of HV & LV CT	13/Jun/2023	10:00	13/Jun/2023	16:00		PLANNED	Approved	13-Jun-23	10:00	13-Jun-23	16:00	
738	RQ133728	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARN AGAR(UP)	POWER GRID,UP PTCL	D	FOR AMP WORK	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	

739	RQ133754	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
740	RQ133752	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
741	RQ133751	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	Maintenance of all equipments of ict	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
742	RQ133753	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
743	RQ132972	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR( UP)- TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay Maintenance work at 220KV S/S Sultanpur.	30/Jun/2023	10:00	30/Jun/2023	18:00		PLANNED	Approved	30-Jun-23	10:00	30-Jun-23	18:00	
744	RQ133418	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(P G)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP work	27/Jun/2023	09:00	27/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00	
745	RQ133438	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)- TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	19/Jun/2023	09:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	09:00	19-Jun-23	18:00	
746	RQ132851	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH( NT)- RAEBAREILLY( PG) (UP) CKT- 2	UPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling etc	09/Jun/2023	10:00	11/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	10:00	11-Jun-23	18:00	
747	RQ133334	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- BAROT(UP) (UP) CKT-1	UPPTCL	D	For SF6 Gas re- filling work in B- Phase CB pole	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
748	RQ132926	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR( UK)- BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Preventive Maintenance and Routine Testing of relays	05/Jun/2023	10:00	05/Jun/2023	12:00		PLANNED	Approved	05-Jun-23	10:00	05-Jun-23	12:00	

749	RQ133349	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	AMP work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
750	RQ133336	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND (UP)-SAHARANPUR(PG) (UP) CKT-2	UPPTCL	D	For CT oil sampling	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
751	RQ133335	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND (UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	For CT oil sampling	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
752	RQ132971	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	1.* OVERHEAD CROSSING OF 400KV DC SHAMLI-ALIGARH LINE AT TOWER NO 63-64. 2. * SHUTDOWN REQUIRED FOR OVERHEAD CROSSING OF 400KV DC SHAMLI-ALIGARH LINE TOWER NO	01/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	02-Jun-23	18:00	
753	RQ133851	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PD) (PG) CKT-2	POWER GRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	30/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	30-Jun-23	09:00	30-Jun-23	18:00	May be allowed. b6, safety clearance
754	RQ133332	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	C	For New Cts Erection & Commissioning in All the three phases under Add Cap	30/Jun/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	30-Jun-23	08:00	03-Jul-23	18:00	May be allowed. b6, safety clearance
755	RQ133424	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWER GRID	D	AMP work	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	09:00	28-Jun-23	18:00	
756	RQ133672	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00	May be allowed

757	RQ133559	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	For AMP work of line	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00	subject to JK consent
758	RQ133560	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	For AMP work of line	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	27-Jun-23	09:00	27-Jun-23	18:00	subject to JK consent
759	RQ133629	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	25/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	25-Jun-23	09:00	26-Jun-23	18:00	CEA and other FTC clearances to be taken before charging.No other line from Salal to be taken under shutdown. Subject to NHPC consent.
760	RQ133614	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jun/2023	09:00	28/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jun-23	09:00	28-Jun-23	18:00	
761	RQ133615	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	24/Jun/2023	09:00	28/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jun-23	09:00	28-Jun-23	18:00	
762	RQ133628	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	23/Jun/2023	09:00	24/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	23-Jun-23	09:00	24-Jun-23	18:00	CEA and other FTC clearances to be taken before charging.No other line from Salal to be taken under shutdown. Subject to NHPC consent.
763	RQ133151	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Rejected					CONSENT DENIED BY POWERGRID
764	RQ133150	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Rejected					CONSENT DENIED BY POWERGRID

765	RQ133616	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/Jun/2023	09:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	19-Jun-23	09:00	22-Jun-23	18:00	
766	RQ133849	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PD) (PG) CKT-2	POWER GRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	18/Jun/2023	09:00	18/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	18-Jun-23	09:00	18-Jun-23	18:00	safety clearance, B6
767	RQ133287	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
768	RQ133099	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance of bay and Line	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	subject to consent Powergrid
769	RQ133850	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PD) (PG) CKT-1	POWER GRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	15/Jun/2023	09:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	18:00	safety clearance, B6
770	RQ133413	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
771	RQ133100	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	13/Jun/2023	09:00	13/Jun/2023	15:00		PLANNED	Approved	13-Jun-23	09:00	13-Jun-23	15:00	subject to consent Powergrid
772	RQ133554	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	For AMP work	13/Jun/2023	09:00	13/Jun/2023	15:00	Kindly Approve	PLANNED	Approved	13-Jun-23	09:00	13-Jun-23	15:00	
773	RQ133103	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	12/Jun/2023	09:00	12/Jun/2023	15:00		PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	15:00	subject to consent Powergrid
774	RQ133553	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	For AMP work	12/Jun/2023	09:00	12/Jun/2023	15:00	Kindly Approve	PLANNED	Approved	12-Jun-23	09:00	12-Jun-23	15:00	
775	RQ133229	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	AMP of Line Bay equipment's	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	

776	RQ133108	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	09/Jun/2023	09:00	09/Jun/2023	15:00		PLANNED	Approved	09-Jun-23	09:00	09-Jun-23	15:00	subject to consent Powergrid
777	RQ133102	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	09-Jun-23	18:00	subject to consent Powergrid
778	RQ133107	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	08/Jun/2023	09:00	08/Jun/2023	15:00		PLANNED	Approved	08-Jun-23	09:00	08-Jun-23	15:00	subject to consent Powergrid
779	RQ133400	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	AMP work	07/Jun/2023	10:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	10:00	07-Jun-23	18:00	
780	RQ133479	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	
781	RQ133338	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN THE LINE	07/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	08-Jun-23	18:00	
782	RQ133622	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jun/2023	09:00	08/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	08-Jun-23	18:00	
783	RQ133623	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05/Jun/2023	09:00	08/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	08-Jun-23	18:00	

784	RQ133478	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	AMP work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
785	RQ133288	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
786	RQ133477	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	AMP work	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	
787	RQ133848	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOOA(PG)-PAMPPORE(PD) (PG) CKT-1	POWER GRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	02/Jun/2023	09:00	02/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	02-Jun-23	09:00	02-Jun-23	18:00	May be allowed. safety clearance, B6
788	RQ132916	OCC_207	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	Lilo of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV S/s Safai(UP).	01/Jun/2023	10:00	02/Jun/2023	16:00		PLANNED	Approved	01-Jun-23	10:00	02-Jun-23	16:00	Powergrid consent required. FTC and safety clearances to be submitted before charging.
789	RQ132917	OCC_207	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Lilo of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV S/s Safai(UP)	01/Jun/2023	10:00	02/Jun/2023	16:00		PLANNED	Approved	01-Jun-23	10:00	02-Jun-23	16:00	Powergrid consent required. FTC and safety clearances to be submitted before charging.
790	RQ133634	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	Only Auto-recloser on daily basis	PLANNED	Approved	01-Jun-23	08:00	30-Jun-23	18:00	
791	RQ133431	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	09:00	28-Jun-23	18:00	
792	RQ133771	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Works and attending Hot Spot in line bay	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	

793	RQ132850	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling etc	06/Jun/2023	10:00	08/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	10:00	08-Jun-23	18:00	
794	RQ133331	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	C	For New Cts Erection & Commissioning in All the three phases under Add Cap	26/Jun/2023	08:00	29/Jun/2023	18:00		PLANNED	Approved	26-Jun-23	08:00	29-Jun-23	18:00	FTC and safety clearances to be submitted before charging.
795	RQ133098	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	For line maintenance work	24/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Approved	24-Jun-23	08:00	24-Jun-23	18:00	
796	RQ133094	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For bay and line maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	08:00	23-Jun-23	18:00	
797	RQ133106	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	11-Jun-23	08:00	11-Jun-23	18:00	
798	RQ133769	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	
799	RQ133768	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	08:00	19-Jun-23	18:00	
800	RQ133652	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-RAJPURA(PS) (PSTCL) CKT-1	PSTCL	C	For Stringing of Zag Bus for two gantries between Bus-1 & Bus-2	02/Jun/2023	09:00	04/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	02-Jun-23	09:00	04-Jun-23	18:00	subject to Punjab consent.
801	RQ133767	OCC_207	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	08:00	01-Jun-23	18:00	
802	RQ133153	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	subject to BBMB consent.



803	RQ133148	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly Maintenance of bay equipments and tree trimming under the line as per govt. norms, requiring Shutdown subject to the condition that if shutdown for 12/05/2023 is not granted.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Approved	22-Jun-23	08:00	22-Jun-23	18:00	subject to BBMB consent.
804	RQ133152	OCC_207	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	20-Jun-23	18:00	subject to BBMB consent.
805	RQ133459	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly mtc	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00	
806	RQ133770	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	
807	RQ133463	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line mtc.	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	
808	RQ133457	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Half yearly mtc	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
809	RQ133462	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line mtc.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	
810	RQ133464	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line mtc.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	
811	RQ133884	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17.	09/Jun/2023	10:00	09/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	09-Jun-23	10:00	09-Jun-23	18:00	subject to BBMB consent.

812	RQ133456	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
813	RQ133455	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Approved	06-Jun-23	08:00	06-Jun-23	18:00	
814	RQ133887	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	21/Jun/2023	10:00	21/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	21-Jun-23	10:00	21-Jun-23	18:00	Railway connectivity to be ensured. Subject to HVPNL consent.
815	RQ133888	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	21/Jun/2023	10:00	21/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	21-Jun-23	10:00	21-Jun-23	18:00	Railway connectivity to be ensured. Subject to HVPNL consent.
816	RQ133293	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season
817	RQ133302	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season
818	RQ133303	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Rejected					Shutdown deferred in view of peak demand season

819	RQ133885	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	15/Jun/2023	10:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	10:00	15-Jun-23	18:00	subject to HVPNL consent.
820	RQ133886	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-DCRTPPYAM UNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	15/Jun/2023	10:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	10:00	15-Jun-23	18:00	subject to HVPNL consent.
821	RQ133443	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For AMP Works	05/Jun/2023	09:00	05/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	05-Jun-23	18:00	subject to HVPNL consent.
822	RQ133444	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For AMP work	02/Jun/2023	09:00	02/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	02-Jun-23	09:00	02-Jun-23	18:00	subject to HVPNL consent.

823	RQ133295	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
824	RQ133294	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
825	RQ133296	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Rejected						Shutdown deferred in view of peak demand season
826	RQ133488	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21/Jun/2023	09:00	28/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
827	RQ133487	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13/Jun/2023	09:00	16/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
828	RQ133486	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For extending the existing bus-1 & Bus-2 for new bay (bay no. 207 - Future line bay for Chamba-HPPTCL Majra)	01/Jun/2023	09:00	10/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
829	RQ133278	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay Retrofitment	17/Jun/2023	08:00	17/Jun/2023	18:00	AT BHIWADI PG	PLANNED	Approved	17-Jun-23	08:00	17-Jun-23	18:00	subject to RRVPNL consent.	
830	RQ133277	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay Retrofitment	16/Jun/2023	08:00	16/Jun/2023	18:00	AT BHIWADI PG	PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	subject to RRVPNL consent.	
831	RQ133097	OCC_207	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance of bay and Line	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	15-Jun-23	18:00		
832	RQ133231	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	subject to RRVPNL consent.	
833	RQ133238	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	subject to RRVPNL consent.	

834	RQ133232	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	13-Jun-23	18:00	subject to RRVPNL consent.
835	RQ133239	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Approved	12-Jun-23	08:00	12-Jun-23	18:00	subject to RRVPNL consent.
836	RQ133105	OCC_207	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Approved	09-Jun-23	08:00	11-Jun-23	18:00	
837	RQ133104	OCC_207	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	08-Jun-23	18:00	
838	RQ133598	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP work of line	15/Jun/2023	09:00	15/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	18:00	subject to JK consent.
839	RQ133407	OCC_207	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	13/Jun/2023	05:00	13/Jun/2023	09:00		PLANNED	Approved	13-Jun-23	05:00	13-Jun-23	09:00	
840	RQ133406	OCC_207	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	09/Jun/2023	05:00	09/Jun/2023	09:00		PLANNED	Approved	09-Jun-23	05:00	09-Jun-23	09:00	
841	RQ133421	OCC_207	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	For Jumper tightening of critical towers nos.- 18, 17, & 17A,09,02, 01 & Gantry Mandola .	07/Jun/2023	05:00	07/Jun/2023	09:00		PLANNED	Approved	07-Jun-23	05:00	07-Jun-23	09:00	
842	RQ133405	OCC_207	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	06/Jun/2023	05:00	06/Jun/2023	09:00		PLANNED	Approved	06-Jun-23	05:00	06-Jun-23	09:00	
843	RQ133420	OCC_207	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	For checking the Alignment of earth switch	05/Jun/2023	05:00	05/Jun/2023	09:00		PLANNED	Approved	05-Jun-23	05:00	05-Jun-23	09:00	

844	RQ133408	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	03/Jun/2023	05:00	03/Jun/2023	09:00		PLANNED	Approved	03-Jun-23	05:00	03-Jun-23	09:00	
845	RQ133423	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General maintenance	02/Jun/2023	05:00	02/Jun/2023	09:00		PLANNED	Approved	02-Jun-23	05:00	02-Jun-23	09:00	
846	RQ133422	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	General maintenance	01/Jun/2023	05:00	01/Jun/2023	09:00		PLANNED	Approved	01-Jun-23	05:00	01-Jun-23	09:00	
847	RQ133401	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP work	10/Jun/2023	10:00	10/Jun/2023	18:00		PLANNED	Approved	10-Jun-23	10:00	10-Jun-23	18:00	Railway connectivity to be ensured.
848	RQ133245	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	16-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
849	RQ133248	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	16-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

850	RQ133249	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	16-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
851	RQ133357	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-2	PTCUL	C	for overhauling and repairing of mechanism & poles of 220 kv SF6 breaker	04/Jun/2023	10:00	06/Jun/2023	17:00		PLANNED	Approved	04-Jun-23	10:00	06-Jun-23	17:00	subject to H.P.consent.
852	RQ133356	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-1	PTCUL	C	for overhauling and repairing of mechanism & poles of 220 kv SF6 breaker	01/Jun/2023	10:00	03/Jun/2023	17:00		PLANNED	Approved	01-Jun-23	10:00	03-Jun-23	17:00	subject to H.P.consent.
853	RQ133273	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2	SAURYA URJA	D	AMP For Line bay equipments	03/Jun/2023	17:00	03/Jun/2023	23:00		PLANNED	Approved	03-Jun-23	19:00	03-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
854	RQ133272	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1	SAURYA URJA	D	AMP For Line bay equipments	01/Jun/2023	17:00	01/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	01-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
855	RQ133251	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	19:00	07-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
856	RQ133250	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	06-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

857	RQ133246	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	19:00	06-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
858	RQ133247	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	05-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
859	RQ133242	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	05-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
860	RQ133252	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	05-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
861	RQ133031	OCC_207	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,NP CIL	C	Upgradation of line Main protection relay and replacement of communication channel (from RS485 to fibre-optic)	01/Jun/2023	09:00	02/Jun/2023	18:00	On continuous isolation basis	PLANNED	Approved	01-Jun-23	09:00	02-Jun-23	18:00	subject to Powergrid consent.
862	RQ133723	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00	
863	RQ133722	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00	



864	RQ133721	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00		
865	RQ133730	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work) for OPGW intallation work under ULDC	01/Jun/2023	07:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						shutdown request withdrawn by powergrid.
866	RQ133729	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work) for OPGW intallation work under ULDC	01/Jun/2023	07:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						shutdown request withdrawn by powergrid.
867	RQ133865	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As 220KV PAMPORE-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-2 is charged via 220kV TBC bay, 220KV PAMPORE-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	30/Jun/2023	13:00	30/Jun/2023	15:00	Under construction head, Kindly Approve	PLANNED	Approved	30-Jun-23	13:00	30-Jun-23	15:00	B6, safety clearance of new elements	

868	RQ133864	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As 220KV PAMPORE-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-2 is charged via 220kv TBC bay, 220KV PAMPORE-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	30/Jun/2023	09:00	30/Jun/2023	11:00	Under construction head, Kindly Approve	PLANNED	Approved	30-Jun-23	09:00	30-Jun-23	11:00	B6, safety clearance of new elements
869	RQ133621	OCC_207	cpcc3_sd	BUS	220 KV JAULJIVI (PG) - BUS 4	POWER GRID	C	For SF6 Gas Leakage Attending Work from 21189BE compartment at 400/220kv Jauljibi GIS for which 220kv Bus-4 is the adjacent compartment hence SF6 gas pressure of 220kv Bus-4 Needs to be down to half the rated pressure	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	08:00	28-Jun-23	18:00	
870	RQ133483	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-2 & stability test with Bus Bar-2	25/Jun/2023	09:00	28/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected					Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
871	RQ133671	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	23/Jun/2023	07:00	24/Jun/2023	20:00		PLANNED	Approved	23-Jun-23	07:00	24-Jun-23	20:00	
872	RQ133727	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	19:00	28-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

873	RQ133726	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Approved	22-Jun-23	19:00	28-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
874	RQ133636	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	Bus bar Stability Test	22/Jun/2023	09:30	22/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	22-Jun-23	09:30	22-Jun-23	17:30	
875	RQ133635	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	Bus bar Stability Test	21/Jun/2023	09:30	21/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	21-Jun-23	09:30	21-Jun-23	17:30	
876	RQ133482	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-1 & stability test with Bus Bar-1	21/Jun/2023	09:00	24/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected					Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
877	RQ133670	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	21/Jun/2023	07:00	22/Jun/2023	20:00		PLANNED	Approved	21-Jun-23	07:00	22-Jun-23	20:00	
878	RQ133631	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	220 kv BUS-1 Jumper connection for under construction bay no. 217 & 218	20/Jun/2023	09:30	20/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	20-Jun-23	09:30	20-Jun-23	17:30	
879	RQ133630	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	220 kv BUS-1 Jumper connection for under construction bay no. 217 & 218	19/Jun/2023	09:30	19/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	19-Jun-23	09:30	19-Jun-23	17:30	
880	RQ133481	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-2	19/Jun/2023	09:00	20/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected					Shutdown to be deferred in view of High Hydro and peak demand. Deferred to sept occ
881	RQ133662	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	19/Jun/2023	07:00	20/Jun/2023	20:00		PLANNED	Approved	19-Jun-23	07:00	20-Jun-23	20:00	
882	RQ133517	OCC_207	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Transfer Bus	18/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	18-Jun-23	08:00	19-Jun-23	18:00	May be allowed. FTC of new ICT
883	RQ133863	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV PAMPORE-2 Bay (206), Jumpers of 220kv BUS-1 will be removed to isolate the 20689A and 20689B isolator completely.	17/Jun/2023	14:00	17/Jun/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	17-Jun-23	14:00	17-Jun-23	17:00	May be allowed. b6,safety clearance of isolator

884	RQ133480	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-1	17/Jun/2023	09:00	18/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Approved	17-Jun-23	09:00	18-Jun-23	19:00	
885	RQ133862	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV PAMPPORE-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A and 20689B isolator completely.	17/Jun/2023	09:00	17/Jun/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	17-Jun-23	09:00	17-Jun-23	12:00	May be allowed. b6,safety clearance of isolator
886	RQ133661	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	17/Jun/2023	07:00	18/Jun/2023	20:00		PLANNED	Approved	17-Jun-23	07:00	18-Jun-23	20:00	
887	RQ133855	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As 220KV PAMPPORE-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPPORE-1 is charged via 220KV TBC bay, 220KV PAMPPORE-1 S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	15/Jun/2023	13:00	15/Jun/2023	15:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	13:00	15-Jun-23	15:00	May be allowed. b6,safety clearance of isolator

888	RQ133854	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As 220KV PAMPPORE-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPPORE-1 is charged via 220kv TBC bay, 220KV PAMPPORE-1 S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	15/Jun/2023	09:00	15/Jun/2023	11:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	15-Jun-23	11:00	May be allowed. b6,safety clearance of isolator
889	RQ133516	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II & AMP	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	15-Jun-23	08:00	16-Jun-23	18:00	
890	RQ133515	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I & AMP	13/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	13-Jun-23	08:00	14-Jun-23	18:00	
891	RQ133694	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	For Bay extension work	12/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Approved	12-Jun-23	19:00	12-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
892	RQ133693	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	For Bay extension work	11/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Approved	11-Jun-23	19:00	11-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
893	RQ133679	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For Bay extension work	10/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Approved	10-Jun-23	19:00	10-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
894	RQ133678	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For Bay extension work	09/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved	09-Jun-23	19:00	09-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
895	RQ133658	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For Erection of Interface Module for GIS Extension Bus-2	08/Jun/2023	07:00	14/Jun/2023	20:00		PLANNED	Rejected					explore the possibility to avail the shutdown in the month of may.
896	RQ133695	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	For Bay extension work	07/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	09-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
897	RQ133712	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	07/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	11-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs). FTC of new TBC

898	RQ133714	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	07/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Approved	07-Jun-23	19:00	11-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs). FTC of new TBC
899	RQ133474	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	for extending the existing bus-2 for new bay (207)	06/Jun/2023	09:00	10/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected					Shutdown to be deferred in view of High Hydro and peak demand
900	RQ133647	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	D	For Final Commissioning & Stability Tests	06/Jun/2023	09:00	06/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	06-Jun-23	09:00	06-Jun-23	18:00	
901	RQ133648	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For Final Commissioning & Stability Tests	05/Jun/2023	09:00	05/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jun-23	09:00	05-Jun-23	18:00	
902	RQ133531	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Bus Bar testing of New 209 bay with Bus 2 Isolator	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Approved	05-Jun-23	08:00	05-Jun-23	18:00	
903	RQ133530	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Bus Bar testing of New 209 bay with Bus 1 IsolatorFor Bus Bar testing of New 209 bay with Bus 1 IsolatorFor Bus Bar testing of New 209 bay with Bus 1 Isolator	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Approved	03-Jun-23	08:00	03-Jun-23	18:00	
904	RQ133725	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	19:00	09-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
905	RQ133724	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Approved	02-Jun-23	19:00	09-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

906	RQ133749	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	C	Shutdown required partially for Stringing of Zag Bus for two gantries between TBC Bus & Aluminium pipe connections. Bus-1 & 2 will be charged upto before 209 bay after removal of Bus Jumpers. Bus 1/2 shutdown taken one by one for removal for jumper near 209 bay.	02/Jun/2023	09:00	04/Jun/2023	18:00	Kindly approve under construction head	PLANNED	Approved	02-Jun-23	09:00	04-Jun-23	18:00	
907	RQ133750	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	C	Shutdown required partially for Stringing of Zag Bus for two gantries between TBC Bus & Aluminium pipe connections. Bus-1 & 2 will be charged upto before 209 bay after removal of Bus Jumpers. Bus 1/2 shutdown taken one by one for removal for jumper near 209 bay.	02/Jun/2023	09:00	04/Jun/2023	18:00	Kindly approve under construction head	PLANNED	Approved	02-Jun-23	09:00	04-Jun-23	18:00	
908	RQ133620	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00	
909	RQ133713	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	06-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
910	RQ133719	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Approved	01-Jun-23	19:00	06-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

911	RQ133853	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV PAMPORE-1 Bay (207), Jumpers of 220KV BUS-2 will be removed to isolate the 20789B isolator completely.	01/Jun/2023	14:00	01/Jun/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	14:00	01-Jun-23	17:00		
912	RQ133619	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	01/Jun/2023	10:00	01/Jun/2023	18:00		PLANNED	Approved	01-Jun-23	10:00	01-Jun-23	18:00		
913	RQ133852	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	.For Bus Isolator retrofitting of 220KV PAMPORE-1 Bay (207), Jumpers of 220KV BUS-1 will be removed to isolate the 20789A isolator completely.	01/Jun/2023	09:00	01/Jun/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	09:00	01-Jun-23	12:00		
914	RQ133473	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	for extending the existing bus-1 for new bay (207)	01/Jun/2023	09:00	05/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown to be deferred in view of High Hydro and peak demand
915	RQ133646	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	C	For Stringing of Zag Bus for two gantries between TBC Bus	01/Jun/2023	09:00	01/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	09:00	01-Jun-23	18:00		
916	RQ133657	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For Erection of Interface Module for GIS Extension Bus-1	01/Jun/2023	07:00	07/Jun/2023	20:00		PLANNED	Approved	01-Jun-23	07:00	07-Jun-23	20:00		
917	RQ133644	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	C	For Erection of Tower & Gantry for new 220 Bay construction	29/May/2023	09:00	30/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	29-May-23	09:00	30-May-23	18:00		
918	RQ133645	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	C	For Erection of Tower & Gantry for new 220 Bay construction	25/May/2023	09:00	27/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	25-May-23	09:00	27-May-23	18:00		
919	RQ133468	OCC_207	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00		
920	RQ133467	OCC_207	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Approved	02-Jun-23	08:00	02-Jun-23	18:00		
921	RQ133766	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	subject to H.P. consent.	



922	RQ133765	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Approved	07-Jun-23	08:00	07-Jun-23	18:00	subject to H.P. consent.
923	RQ133354	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	To facilitate S/D of 200 MVA ICT	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	subject to U.P. consent.
924	RQ133353	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPU R(UP) (UP) CKT-1	UPPTCL	D	To facilitate S/D of 200 MVA ICT	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	28-Jun-23	08:00	28-Jun-23	18:00	subject to U.P. consent.
925	RQ133096	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	14-Jun-23	08:00	14-Jun-23	18:00	
926	RQ133605	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	06/Jun/2023	08:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	28-May-23	08:00	03-Jun-23	18:00	subject to NHPC & JK PDD consent. safety clearance, B7, PTCC Route. Subject to real time conditions.
927	RQ133604	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	06/Jun/2023	08:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	28-May-23	08:00	03-Jun-23	18:00	subject to NHPC & JK PDD consent. safety clearance, B7, PTCC Route. Subject to real time conditions.
928	RQ133732	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00	
929	RQ133734	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00	
930	RQ133733	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Approved	01-Jun-23	07:00	30-Jun-23	18:00	

931	RQ133627	OCC_207	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) CKT-1	PTCUL	C	Erection and stringing work of tower location No.-78	01/Jun/2023	10:00	07/Jun/2023	17:00		PLANNED	Approved	01-Jun-23	10:00	07-Jun-23	17:00	subject to Powergrid consent required. safety clearance, B7, PTCC Route
932	RQ133624	OCC_207	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	For SF6 Gas Leakage Attending Work from 21189BE compartment at 400/220kV Jauljibi GIS	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Approved	27-Jun-23	08:00	28-Jun-23	18:00	
933	RQ133692	OCC_207	cpcc2_sd	BAY	206 MAIN BAY - 220 KV WAGOORA(PG)-PAMPPORE(PD) (PG) CKT-2 (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP 220kV PAMPPORE-2 will remain charged via TBC	17/Jun/2023	09:00	27/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	17-Jun-23	09:00	27-Jun-23	18:00	All FTC, Safety clearance to be submitted before charging.
934	RQ133935	OCC_207	cpcc3_sd	BAY	W2.W5.Q1 TRANSFER BUS BAY - 220KV BUS 3 AT AGRA(PG) (POWERGRID)	POWER GRID	D	AMP works	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	08:00	16-Jun-23	18:00	
935	RQ133794	OCC_207	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Jun/2023	17:00	19/Jun/2023	22:00	A214 BAY 220 KV BUS 3A & BUS 3B SECTIONALIZER AT FATEHGARH-2 S/S	PLANNED	Approved	14-Jun-23	19:00	19-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

936	RQ133690	OCC_207	cpcc2_sd	BAY	210 MAIN BAY - 220 KV WAGOORA(PG)- ZIANKOTE(JK) (PDD JK) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP. 220kv ZAINAKOTE-1 will remain charged via TBC	10/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	10-Jun-23	09:00	17-Jun-23	18:00	All FTC, Safety clearance to be submitted before charging.
937	RQ133816	OCC_207	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	Overhauling of mechanism	08/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Approved	08-Jun-23	08:00	14-Jun-23	18:00	
938	RQ133793	OCC_207	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 6 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jun/2023	17:00	05/Jun/2023	23:00	Bus coupler bay 238 of Bus 3A & Bus 4A(Bay A208)	PLANNED	Approved	01-Jun-23	19:00	05-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)
939	RQ133775	OCC_207	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jun/2023	17:00	05/Jun/2023	23:00	Bus coupler bay 247 of Bus 3B & Bus 4B(Bay A217)	PLANNED	Approved	01-Jun-23	19:00	05-Jun-23	23:00	Shutdown will be allowed in Non Solar generation hours (from 1900 hrs)

940	RQ133691	OCC_207	cpcc2_sd	BAY	207 MAIN BAY - 220 KV WAGOORA(PG)- PAMPORE(PD D) (PG) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP. 220kv PAMPORE-1 will remain charged via TBC	01/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jun-23	09:00	10-Jun-23	18:00	All FTC, Safety clearance to be submitted before charging.
941	RQ133532	OCC_207	cpcc2_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	23/Jun/2023	10:00	23/Jun/2023	18:00		PLANNED	Approved	23-Jun-23	10:00	23-Jun-23	18:00	
942	RQ133343	OCC_207	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MV AR) at 400 KV Kankroli(PG)	POWER GRID	D	Replacement of Faulty card and mother board of IBA DR	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Approved	19-Jun-23	17:00	19-Jun-23	23:00	Shutdown to be taken from 1700 hrs
943	RQ133533	OCC_207	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Approved	16-Jun-23	10:00	16-Jun-23	18:00	
944	RQ133563	OCC_207	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MV AR) at 400 KV Ludhiana(PG)	POWER GRID	D	Scheme modification	15/Jun/2023	09:00	16/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	15-Jun-23	09:00	16-Jun-23	18:00	
945	RQ133518	OCC_207	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	For AMP work	07/Jun/2023	09:00	10/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	07-Jun-23	09:00	10-Jun-23	18:00	
946	RQ133519	OCC_207	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	For AMP work	07/Jun/2023	09:00	10/Jun/2023	18:00	Kindly Approve	PLANNED	Approved	07-Jun-23	09:00	10-Jun-23	18:00	
947	RQ133924	OCC_207	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	Valve cooling PLC Maintenance work. and BPI replacement work in Filter Main Bays by ER1. AC Bypass will be not available.	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Approved	20-Jun-23	08:00	21-Jun-23	18:00	scheme details to be shared with NLDC.

**Outages proposed in other RPCs requiring NRPC approval**

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	ER-0	400KV-BIHARSARIFF(PG)-VARANASI-1	9/Jun/23	8:00	11/Jun/23	18:00	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING		approved	
2	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-VARANASI-2	9/Jun/23	8:00	11/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
3	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	12/Jun/23	8:00	14/Jun/23	18:00	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING		approved	
4	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-VARANASI-1	12/Jun/23	8:00	14/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
5	ERPC	ER-1	765KV-GAYA-VARANASI-2	5/Jun/23	7:00	10/Jun/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Old/damaged earthwire & line crossing.		approved	
6	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-1	4/Jun/23	7:00	15/Jun/23	18:00	D	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project.		approved	
7	ERPC	ER-1	A/R of 400KV-NAUBATPUR(BH)-BALIA-2	4/Jun/23	7:00	15/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
8	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	3/Jun/23	8:00	5/Jun/23	18:00	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING		approved	
9	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-BALIA-2	3/Jun/23	8:00	5/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
10	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	6/Jun/23	8:00	8/Jun/23	18:00	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING		approved	
11	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-BALIA-1	6/Jun/23	8:00	8/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
12	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-2	4/Jun/23	7:00	15/Jun/23	18:00	D	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project.		approved	
13	ERPC	ER-1	A/R of 400KV-NAUBATPUR(BH)-BALIA-1	4/Jun/23	7:00	15/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
14	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	15/Jun/23	8:00	22/Jun/23	18:00	D	PID TEST		approved	
15	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	15/Jun/23	8:00	22/Jun/23	18:00	D	PID TEST		approved	
16	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-1	5/Jun/23	7:00	10/Jun/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. To facilitate shutdown in Ckt-2 due to Old/damaged earthwire & line crossing.		approved	
17	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-2	1/Jun/23	7:00	30/Jun/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project		approved	
18	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	23/Jun/23	8:00	30/Jun/23	18:00	D	PID TEST		approved	
19	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	23/Jun/23	8:00	30/Jun/23	18:00	D	PID TEST		approved	
20	ERPC	ER-1	A/R OF 400KV-NABAUTPUR(BH)-BALIA-1	1/Jun/23	7:00	30/Jun/23	18:00	D	For OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion		approved	
21	ERPC	ER-1	765KV-GAYA-VARANASI-1	1/Jun/23	9:00	1/Jun/23	18:00	C	Insulator cleaning		approved	
22	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	19/Jun/23	9:00	19/Jun/23	17:00	D	FOR OVERHAULLING OF CB PIR (DISMATLING OF CB PIR FOR O/H PURPOSE)		approved	
23	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	20/Jun/23	9:00	20/Jun/23	13:00	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H)		approved	
24	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	22/Jun/23	9:00	22/Jun/23	17:00	D	FOR OVERHAULLING OF CB PIR (DISMATLING OF CB PIR FOR O/H PURPOSE)		approved	
25	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	23/Jun/23	9:00	23/Jun/23	13:00	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H)		approved	
26	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-1	5/Jun/23	7:00	6/Jun/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)- PUSAULI(PG) LINE .		approved	
27	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-VARANASI-2	5/Jun/23	7:00	6/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
28	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	5/Jun/23	7:00	6/Jun/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)- PUSAULI(PG) LINE .		approved	
29	ERPC	ER-1	A/R of 400KV-BIHARSARIFF(PG)-VARANASI-1	5/Jun/23	7:00	6/Jun/23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		approved	
30	ERPC	ER-1	400KV-PATNA-BALIA-1	5/Jun/23	7:00	25/Jun/23	18:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	All statutory approval, FTC approval to be submitted before charging of line.	rejected	

31	ERPC	ER-1	400KV-PATNA-BALIA-II	5/Jun/23	7:00	25/Jun/23	18:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	All statutory approval, FTC approval to be submitted before charging of line.	rejected	
32	ERPC	ER-1	A/R OF 400 KV MOTIHARI GORAKHPUR-1	1/Jun/23	7:00	7/Jun/23	18:00	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS		approved	
33	ERPC	ER-1	A/R OF 400 KV MOTIHARI GORAKHPUR-2	1/Jun/23	7:00	7/Jun/23	18:00	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS		approved	
34	ERPC	ER-1	Back to Back HVDC Pusauli	20/Jun/23	9:00	21/Jun/23	18:00	D	Valve cooling PLC Maintenance work. and BPI replacement work in Filter Main Bays	AC Bypass will be not available.	approved	
35	WRPC	RTCL - INDIGRID	400KV-SHUJALPUR-RAPP-1	2/Jun/23	8:00	2/Jun/23	17:00	D	FOR AMP WORK		approved	
36	WRPC	RTCL - INDIGRID	400KV-SHUJALPUR-RAPP-2	3/Jun/23	8:00	3/Jun/23	17:00	D	FOR AMP WORK		approved	
37	WRPC	RSTCPL - INDIGRID	765KV-SOLAPUR-RAICHUR-2	1/Jun/23	9:00	3/Jun/23	18:00	D	A/R in Non-AutoMode required for tightening of Earthwire accessories		approved	
38	WRPC	RSTCPL - INDIGRID	765KV-SOLAPUR-RAICHUR-2	5/Jun/23	9:00	10/Jun/23	18:00	D	A/R in Non-AutoMode required for tightening of Earthwire accessories		approved	
39	WRPC	RSTCPL - INDIGRID	765KV-SOLAPUR-RAICHUR-2	12/Jun/23	9:00	17/Jun/23	18:00	D	A/R in Non-AutoMode required for tightening of Earthwire accessories		approved	
40	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jun/23	7:00	30/Jun/23	18:00	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.		approved	
41	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	4/Jun/23	7:00	4/Jun/23	10:00	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end. Due date 24.06.23. Dia to be kept open at both ends.	ATC Curtailment of 2450 MW in NR import. May be availed on Sunday	approved	ATC Curtailment of 2450 MW in NR import. May be availed on Sunday
42	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	4/Jun/23	7:00	4/Jun/23	10:00	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end. Due date 24.06.23. Dia to be kept open at both ends.	Along with line outage	approved	
43	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	11/Jun/23	9:00	11/Jun/23	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR import. May be availed on Sunday	approved	ATC Curtailment of 750 MW in NR import. May be availed on Sunday
44	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	6/Jun/23	9:00	6/Jun/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-1 at Vindhychal Ps end. Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3	rejected	to be availed in NR lean demand period after 15th Sep
45	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	6/Jun/23	9:00	6/Jun/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	To be clubbed with Unit outage at Rihand 4	rejected	to be availed in NR lean demand period after 15th Sep
46	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	6/Jun/23	9:00	6/Jun/23	15:00	D	Switching of spare reactor with B Phase LR. DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 1750 MW in NR Export	approved	ATC Curtailment of 1750 MW in NR Export
47	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	6/Jun/23	10:00	6/Jun/23	16:00	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-1 at Vindhychal Ps end.	To be clubbed with Unit outage at Rihand 3	rejected	to be availed in NR lean demand period after 15th Sep
48	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	7/Jun/23	9:00	7/Jun/23	18:00	D	Terminal Equipment AMP at Vindhychal PS and Line Amp works. Line Reactor AMP. Dia to be kept open at both ends. Firmware upgradation work in P444 Relay(Main 1) of 765KV-SATNA-VINDHYACHAL(PS)-1 at Vindhychal end.	ATC Curtailment of 750 MW in NR import. May be availed on Sunday	approved	ATC Curtailment of 750 MW in NR import. May be availed on Sunday
49	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	8/Jun/23	9:00	8/Jun/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-2 at Vindhychal Ps end. Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3	rejected	to be availed in NR lean demand period after 15th Sep
50	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	8/Jun/23	9:00	8/Jun/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	To be clubbed with Unit outage at Rihand 3	rejected	to be availed in NR lean demand period after 15th Sep
51	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	8/Jun/23	10:00	8/Jun/23	16:00	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-2 at Vindhychal PS end.	To be clubbed with Unit outage at Rihand 3	rejected	to be availed in NR lean demand period after 15th Sep
52	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	9/Jun/23	7:00	9/Jun/23	18:00	D	FOR LINE AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 700 MW in NR Export	approved	
53	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	10/Jun/23	8:00	10/Jun/23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both sides.	ATC Curtailment of 2150 MW. May be availed on Sunday	rejected	to be availed in NR lean demand period after 15th Sep
54	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	10/Jun/23	8:00	10/Jun/23	18:00	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwalior # 2		rejected	
55	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	10/Jun/23	8:00	10/Jun/23	18:00	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwalior # 2		rejected	
56	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	12/Jun/23	8:00	12/Jun/23	18:00	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect. Dia to be kept open at both sides.		approved	
57	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	12/Jun/23	8:00	12/Jun/23	18:00	D	A/R in non auto mode required at both ends for facilitating work on 765KV Gwalior-Oral # 1		approved	

58	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	12/Jun/23	8:00	12/Jun/23	18:00	D	A/R in non auto mode required at both ends for facilitating work on 765KV Gwalior-Orai # 1		approved	
59	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	13/Jun/23	8:00	13/Jun/23	19:00	D	FOR PRESUMMER PREPAREDNESS WORK.A/R TO BE KEPT OFF IN OTHER CKT (765KV GWALIOR-ORAI LINE) AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 2450 MW. May be availed on Sunday	rejected	to be availed in NR lean demand period after 15th Sep
60	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	13/Jun/23	8:00	13/Jun/23	19:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765KV SATNA -ORAI # 1		rejected	
61	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	13/Jun/23	8:00	13/Jun/23	19:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765KV SATNA -ORAI # 1		rejected	
62	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	14/Jun/23	8:00	15/Jun/23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import	approved	ATC Curtailment of 450 MW in NR Import. May be availed on Sunday
63	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	15/Jun/23	9:00	15/Jun/23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	rejected	to be availed in NR lean demand period after 15th Sep
64	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	15/Jun/23	9:00	15/Jun/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-1 Line.		rejected	to be availed in NR lean demand period after 15th Sep
65	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	16/Jun/23	8:00	17/Jun/23	18:00	D	For rectification of shutdown nature defect.Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import	approved	ATC Curtailment of 450 MW in NR Import. May be availed on Sunday
66	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	17/Jun/23	9:00	17/Jun/23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	rejected	to be availed in NR lean demand period after 15th Sep
67	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	17/Jun/23	9:00	17/Jun/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-2 Line.		rejected	to be availed in NR lean demand period after 15th Sep
68	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	22/Jun/23	8:00	22/Jun/23	18:00	D	For rectification of shutdown nature defect.Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	rejected	to be availed in NR lean demand period after 15th Sep
69	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	23/Jun/23	9:00	23/Jun/23	18:00	D	Conductor repair work at location between 73 - 74. A/R off of Ckt 1 and Dia to be Kept open at both ends.Simultaneous outage of 765KV Satna-Vindhychal PS # 2 and 765KV Satna-Sasan # 2 is required.	ATC Curtailment of 750 MW in NR import. May be availed on Sunday	approved	ATC Curtailment of 750 MW in NR import. May be availed on Sunday
70	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	24/Jun/23	8:00	24/Jun/23	18:00	D	For rectification of shutdown nature defect.Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	rejected	to be availed in NR lean demand period after 15th Sep
71	WRPC	MP SLDC	220KV-MALANPUR-AURIYA-1	6/Jun/23	9:00	6/Jun/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	
72	WRPC	MP SLDC	220KV-MEHAON-AURIYA-1	13/Jun/23	9:00	13/Jun/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	

S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Shutdown Status	OCC Remarks
1	500kV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	27/May/23	6:00	28/5/2023	18:30	Daily	Outage of HVDC Pole 2 is required on daily basis for replacement of Earthwire with OPGW under offline condition in creek area in Kutch region. (Bird flight diverter is installed on Earthwire and due to this live line replacement is not possible)	ATIL	ATIL	approved	



Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	207	PPGCL_BARA	Bus Reactor	125 MVAR 400KV BUS Reactor	PPGCL-BARA	Continious	Construction of FGD TRAF0 Firewall	20-May-23	9:00	30-Jun-23	17:00	Shut down require for construction of firewall for FGD TRAF0. which is 12 mtr in height and in vicinity to LA and reactor.	approved	

**Planning for S/D JKPTCL for the month of June-2023**

Sr. No.	Name of transmission elements	Date		Daily basis	Timings		Purpose/ Reasons	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
		From	To		From (Hrs.)	To (Hrs.)				
1	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	18.06.2023	18.06.2023	Daily basis	07:00 hrs	12:00 hrs	Preventive Maintenance works	As per the request complete shutdown of 220 KV Jammu(Gladni) is requested.	rejected	cosnent denied by NHPC.
2	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	18.06.2023	18.06.2023	Daily basis	07:00 hrs	12:00 hrs	Preventive Maintenance works	As per the request complete shutdown of 220 KV Jammu(Gladni) is requested. Consent of NHPC and PGCIL required. Shutdown may be preponed in view of increasing generation trend of Salal in peak Summer.	rejected	cosnent denied by NHPC.
3	220 KV SAMBA (PG)-GLADNI(PDD) (PDD JK) CKT-1	18.06.2023	18.06.2023	Daily basis	07:00 hrs	12:00 hrs	Preventive Maintenance works	As per the request complete shutdown of 220 KV Jammu(Gladni) is requested. Consent of NHPC and PGCIL required. Shutdown may be preponed in view of increasing generation trend of Salal in peak Summer.	rejected	cosnent denied by NHPC.
4	220KV BUS 1 AT GLADNI(PDD)	18.06.2023	18.06.2023	Daily basis	07:00 hrs	12:00 hrs	Preventive Maintenance works	As per the request complete shutdown of 220 KV Jammu(Gladni) is requested. Consent of NHPC and PGCIL required. Shutdown may be preponed in view of increasing generation trend of Salal in peak Summer.	rejected	cosnent denied by NHPC.

5	220KV BUS 2 AT GLADNI(PDD)	18.06.2023	18.06.2023	Daily basis	07:00 hrs	12:00 hrs	Preventive Maintenance works	As per the request complete shutdown of 220 KV Jammu(Gladni) is requested. Consent of NHPC and PGCIL required. Shutdown may be preponed in view of increasing generation trend of Salal in peak Summer.	rejected	cosnent denied by NHPC.
---	----------------------------	------------	------------	-------------	-----------	-----------	------------------------------	---	----------	-------------------------

**Sub: Request for shutdown of 400kV Roorkee(PG)-Muzaffarnagar(UP) line**

<b>S.I. No.</b>	<b>Name of the line/equipment</b>	<b>Tentative date of proposed S/D</b>	<b>Reason of shut down</b>
1.	400KV Roorkee-Muzaffarnagar Line	Dt. 05.06.2012 (8:00Hrs) to 20.06.2023 (18:00Hrs) (16 days)	For work of National Highway Project of "4-Lanning of Chutmalpur-Ganeshpur section of NH-72A from Km 0.000 (Km 22.825 of NH-73) to km 17.900 (Km 16.000 of NH-72A) & Roorkee- Chutmalpur-Gagalheri section of NH-73 from Km 0.000 (Km 33.000 of NH-73) to Km. 35.400 (Km 71.640 of NH-73) in the state of Uttarakhand and Uttar Pradesh on DBOT Hybrid Annuity Mode".

**Shutdown Status:**

rejected

**OCC Comments:**

Continuous Shutdown in peak Demand season may be deferred and facilitated in September. UP and PGCIL consent will also be required to facilitate the shutdown.

**PLANNED SHUT DOWN FOR THE MONTH OF June- 2023 WHICH ARE TO BE APPROVED BY OCC**

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Category to which transmission on	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To				
1	765kV	765kV BAY 703 at 765KV FATEHABAD AGRA	A	15.06.2023	10:00:00	15.06.2023	17:00:00	* For Annual Maintenance of 765kV, Bay 703	CONTINUOUS	approved	
2	765kV	765kV BAY 702 at 765KV FATEHABAD AGRA	A	14.06.2023	10:00:00	14.06.2023	17:00:00	* For Annual Maintenance of 765kV, Bay 702	CONTINUOUS	approved	
3	765kV	765kV BAY 712 at 765KV FATEHABAD AGRA	A	16.06.2023	10:00:00	16.06.2023	17:00:00	* For Annual Maintenance of 765kV, Bay 712	CONTINUOUS	approved	
4	400kV	765/400/220kV GIS Substation PRSTL Rampur-400kV POWERGRID Bareilly Single Ckt. Line	A	01.06.2023	9:00:00	01.06.2023	17:00:00	Wave Trap shifting from R-Ph to Y-Ph at 765/400/220kV GIS Substation Rampur.	Daily	approved	
5	400kV	765/400/220kV GIS Substation PRSTL Rampur-400kV Moradabad Substation Single Ckt. Line	A	02.06.2023	9:00:00	02.06.2023	17:00:00	Wave Trap shifting from R-Ph to Y-Ph at 765/400/220kV GIS Substation Rampur.	Daily	approved	
6	400kV	400kV BUS COUPLER BAY at 400KV SAROJINI NAGAR, LUCKNOW	A	22.06.2023	9:00:00	29.06.2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	CONTINUOUS	rejected	Continuous shutdown may be preponed in may month.
7	400kV	400kV BUS REACTR BAY 80MVAR SHUNT REACTR at 400KV SAROJINI NAGAR, LUCKNOW	A	28.06.2023	9:00:00	28.06.2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	CONTINUOUS	approved	
8	220KV	220KV SIKANDRA-AGRA PG(765KV) LINE		06.06.2023	9:00:00	08.06.2023	18:00:00	* For making LILO of 220KV SIKANDRA-AGRA PG(765KV) LINE at 220KV Kirawali S/s	Continuous	approved	All FTC /EI/PTCC clearances to be taken before charging of LILO line.
9	400kV	400KV MORADABAD-HAPUR LINE		22.05.2023	9:00:00	23.05.2023	18:00:00	* For Stringing of 400KV Aligarh-Shamli line	Daily	approved	

**Proposed Shutdown for the Month of May'23 and Jun'23**

**Not Found in Portal**

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
(PLANNED SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		Jun-23		REASON		DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS							DAILY/CONTINUOUS	REASON	PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/INTRA REGIONAL	FROM			TO						
								DATE			TIME	DATE	TIME				
1	POWERGRID, NR3	400kV	Sarojini Nagar	Unnao	UPPTCL	I	Intra Regional	DAILY	Tapping & tower erection work at location no. AP-48/0 in LILO of 400 kV S/C Sarojani Nagar - Unnao T/L at 400 kV GIS S/s, Mohanlalganj	01.06.2023	8:00	03.06.2023	18:00		approved	to be clubbed with shutdown being availed by UP	
2	POWERGRID, NR3	400kV	Lucknow (PG)	Sultanpur (UPPTCL)	POWERGRID & UPPTCL	I	Intra Regional	DAILY	Tapping & tower erection work at location no. AP-13/0 in LILO of 400 kV S/C Sarojani Nagar - Unnao T/L at 400 kV GIS S/s, Mohanlalganj	13.06.2023	8:00	15.06.2023	18:00		approved	No other shutdown from Sultanpur to be taken. Subject to real time grid conditions.	

### 207th OCC additional shutdown of Rajasthan for June-2023

S.No.	Voltage level	Name	Category to which transmission element belong (A/B/C/D) ****	Date		Timings		Type of Shutdown(daily/Continuous Basis)	Reason	Remarks	Shutdown Status	OCC Remarks
				From	To	From	To					
1	400 KV	Tie Circuit Breaker (452T) of 400KV Hindaun-Heerapura Line & 400/220/33KV,315MVA ICT-II(Make-CGL) at 400kv GSS Hindaun	A	23.05.2023	26.05.2023	7:00	18:00	Continuous	For replacement of 420KV Pole(R-Ph.) with interuupter without PIR with grading capacitor of Tie Circuit Breaker 452T	400KV Hindaun-Heerapura Line remain charge through Main Circuit Breaker 452B & 400/220/33KV,315MVA ICT-II(Make-CGL) will remain charge through Main Circuit Breaker 452A,Hence there will be no supply disturbance. Service engineer of M/s CGPISL will reach at site on dt. 23.05.2023.	approved	May be allowed.FTC clearances/EI clearances to be taken before charging.

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-207 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** GM-RTAMC, New Delhi  
**DATE:** 12/05/23

**TO :** SE(OPN), NRPC, N DELHI  
**Copy:** GM (SO-1), NRLDC

Following Additional S/D are required during the month of JUNE, 2023 for 207th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	<b>765kV/400kV/220kV/132kV Lines</b>										
1	765 kV AJMER-Bhadla_II # 1	PGCIL	DAILY	07.06.2023	17:00:00:00	08.06.2023	23:00	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR ) and Line reactor, NGR, Reactor CB AMP work	along with Line reactor at Ajmer ss	approved	
2	765 kV AJMER-Bhadla_II # 2	PGCIL	DAILY	09.06.2023	17:00:00:00	10.06.2023	23:00	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR ) and Line reactor, NGR, Reactor CB AMP work	along with Line reactor at Ajmer ss	approved	
3	400KV Bikaner(PG)-Bikaner(RRVPNL)-1 Interim Arrangement	Powergrid	Continuous	15.06.2023	8:00	30.06.2023	18:00	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2		hold	To be discussed in separate physical meeting with the constituents in last week of may.
4	400KV Bikaner(PG)-Bikaner(RRVPNL)-2 Interim Arrangement	Powergrid	Continuous	15.06.2023	8:00	30.06.2023	18:00	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2		hold	To be discussed in separate physical meeting with the constituents in last week of may.
5	400KV Ataur - Indirapuram Ckt 1 & 2	UPPCL	Continuous	28.06.2023	8:00	29.06.2023	18:00	For connection of newly constructed line with existing 400KV line, Powergrid Gomati Yamuna Transmission Limited required shutdown of 400KV Autaur- Indirapuram T/L.		Conditionally Approved	Subject to UP consent in real time.Outage of one ckt may be taken at a time. To be availed on weekends. To be discussed in next occ



6	400 KV Dehradun- Roorkee	PGCIL	DAILY	30.05.2023	10:00	30.05.2023	14:00	for installation/ fixing of polymer insulator string between bottom conductors/ phases of 400 KV Dehradun Roorkee & 400 KV Dehradun Bagpat (double circuit line) in section 37-38 (having low Clearance from side hill) to curb the swing of conductor towards side hill during heavy wind.		approved	
7	400 KV Dehradun- Bagpat line	PGCIL	DAILY	30.05.2023	10:00	30.05.2023	14:00	for installation/ fixing of polymer insulator string between bottom conductors/ phases of 400 KV Dehradun Roorkee & 400 KV Dehradun Bagpat (double circuit line) in section 37-38 (having low Clearance from side hill) to curb the swing of conductor towards side hill during heavy wind.		approved	
8	220kV D/C Daultabad-Manesar Line	HVPNL	Continuous	16.06.2023	8:00	30.06.2023	18:00	For NCRTC diversion work		rejected	Shutdown may be deferred in view of peak Summer season.
<b>400/220kV ICT</b>											
1	500 MVA ICT-4 AT Mandola	POWERGRID	DAILY	02.06.2023	08:00 Hrs	02.06.2023	18:00 Hrs	For AMP Work		approved	
<b>400/220kV BUS</b>											
1	400KV BUS -2 AT MANDOLA	POWERGRID	DAILY	03.06.2023	0:00	03.06.2023	18:00 Hrs	For AMP Work		approved	
2	400kV Bus-2A Fatehgarh-2(PG)	POWERGRID	DAILY	01.06.2023	19:00	10.06.2023	23:59Hrs	For TBCB bay extension works (IPS tube erection and jumpering) of 400 kV Fatehgarh-2 to Fatehgarh-3 Double circuit line construction work.		approved	
<b>765KV/400/220kV Bays</b>											
1	765KV, 708 Tie Bay 765kV Fatehgarh-2 Ckt1 & Bus Reactor 1 at Bhadla-2	POWERGRID	DAILY	16.06.2023	17:00	16.06.2023	23:30	AMP OF THE BAY		approved	
2	400kV Bikaner2-4 Main Bay No. 412 at Khetri substation	PKTSL	DAILY	05.06.2023	8:00	06.06.2023	18:00	CSD final commissioning and fine tuning		approved	
3	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	15.06.2023	17:00	19.06.2023	23:00	Construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)		approved	
4	400kV Bay 408 at Kurukshetra S/s	POWERGRID	Continuous	23.06.2023	7:00	30.06.2023	17:00	For 400kV GIS CB rectification works		approved	Tie bay of 400 KV Jalandhar and filter bank. Subject to Real time grid condition.
5	400KV 413 Future bay at Chittorgarh	POWERGRID	Continuous	05.06.2023	9:00	19.06.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	
6	414 Tie bay of ICT-1 and Future Bay at Chittorgarh	POWERGRID	Continuous	05.06.2023	9:00	19.06.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 207th OCC MEETING**

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
<b>X-2</b>	<b>For construction activity</b>										
1	220 KV	220 KV Bus-1 at Kargil	D	04.06.2023	09.00 Hrs.	04.06.2023	13:00 Hrs	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	approved	
2	220 KV	220 KV Bus-2 at Kargil	D	04.06.2023	15.00 Hrs.	04.06.2023	18:00 Hrs	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	approved	
<b>X-3</b>	<b>For O&amp;M activity</b>										
1	220kV	50 MVA ICT-I at Kargil	D	12.06.2023	10:00 hrs	12.06.2023	14:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	
2	220kV	50 MVA ICT-I at Kargil	D	13.06.2023	10:00 hrs	13.06.2023	14:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	
3	220kV	50 MVA ICT-II at Kargil	D	14.06.2023	10:00 hrs	14.06.2023	14:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	
4	220kV	50 MVA ICT-II at Kargil	D	15.06.2023	10:00 hrs	15.06.2023	14:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	
5	220kV	50 MVA ICT at Drass	D	18.06.2023	11:00 hrs	18.06.2023	15:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	subject to JK consent
6	220kV	50 MVA ICT at Drass	D	19.06.2023	11:00 hrs	19.06.2023	15:00Hrs.	Daily	AMP works, OTI/WTI trip logic and PRD logic modification	approved	subject to JK consent
7	400 kV	416R Bus Reactor MAIN bay at Panchkula	A	06.06.2023	09.30 Hrs	09.06.2023	17.30Hrs	Continuous	Overhauling of Operating mechanism of 400 kV Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	approved	
8	400kV	400kV S/C Parbati II (HEP) - Parbati III	A	01.06.2023	07.00 Hrs.	30.06.2023	18.00 Hrs.	Daily	Non auto mode required for OPGW installation works under ULDC	rejecetd	Indgrid denied consent
9	400kV	400kV S/C Parbati II (HEP) - Parbati III	A	21.06.2023	07.00 Hrs.	30.06.2023	18.00 Hrs.	Daily	Shutdown required for reinstallation of Aviation Globules after OPGW intallation work under ULDC	rejecetd	Indgrid denied consent

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132kV and above which are inter-regional in nature.

Category D: Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
( SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow				FOR THE MONTH		MAY'23		REASON	DATE		DD:MM:YYYY		NLDLC/RLDC Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS	PROPOSED DATE AND TIME								
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL		FROM		TO						
									DATE		TIME	DATE	TIME				
1	POWERGRID, NR3	400 KV	Lucknow(UP)	Unnao	UPPTCL	I	INTRA	D	For facilitating Tower erection work of AP-48/0 of LILO of 400kV S/C Lucknow - Sultanpur T/L at 400 kV GIS S/s, Mohanlalganj	25.05.2023	8:00	27.05.2023	18:00	May be allowed. UP may please inform revival status of 400 KV Jehta-Unnao 2 line	approved	to be clubbed with shutdown being availed by UP	
2	POWERGRID, NR3	400 KV	Lucknow(UP)	Sultanpur(UP)	POWER GRID / UPPTCL	I	INTRA	D	For facilitating Tower erection work of AP-13/0 of LILO of 400kV S/C Lucknow - Sultanpur T/L at 400 kV GIS S/s, Mohanlalganj	05.06.2023	8:00	07.06.2023	18:00	Station should be Lucknow(PG),UP and PGCIL may clarify reason for outage requirement of this line. No other shutdown from Sultanpur to be taken.	approved	No other shutdown from Sultanpur to be taken. Subject to real time grid conditions.	
3	POWERGRID, NR3	400KV	Orai	Orai(UP)	POWER GRID	2	Intra	D	For installation of 03 nos. New Pilot String at Location No.- 110	01.06.2023	8:00	01.06.2023	18:00		approved		
4	POWERGRID, ER1	765KV	Sasaram	Fatehpur	POWER GRID	1	Inter	D	For replacement of insulator at Major crossing locations by ER1.	22.05.2023	8:00	25.05.2023	18:00		approved		
5	POWERGRID, ER1	400KV-BIHARSARIEFF(PG)-BALIA-1						INTRA	D	For facilitating Tower erection work of AP-13/0 of LILO of 400kV S/C Lucknow - Sultanpur T/L at 400 kV GIS S/s, Mohanlalganj	05.06.2023	8:00	07.06.2023	18:00		approved	
6	POWERGRID, ER1	400KV-BIHARSARIEFF(PG)-BALIA-2						Inter	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING. A/R OFF on CKT-2 .	18-Jun-23	8:00	20-Jun-23	18:00		approved	
7	POWERGRID, ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1						Inter	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING. A/R OFF on CKT-1 .	22-Jun-23	8:00	24-Jun-23	18:00		approved	
8	POWERGRID, ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2						Inter	D	LBB RELAY RETROFITTING AT MUZAFFARPUR SS	9-Jun-23	9:00	10-Jun-23	17:30		approved	
9	POWERGRID, ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2						Inter	D	LBB RELAY RETROFITTING AT MUZAFFARPUR SS	7-Jun-23	9:00	8-Jun-23	17:30		approved	
10	POWERGRID, ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1						Inter	D	LBB RELAY RETROFITTING AT MUZAFFARPUR SS	16-Jun-23	9:00	16-Jun-23	17:30		approved	

11	POWERGRID, ER1	400KV-GAYA-CHANDWA-1	Intra	D	Insulator Replacement Broken by miscreants. A/R OFF on CKT-2 .	22-Jun-23	9:00	22-Jun-23	18:00	ATC-TTC of NR Import to be curtailed by 400 MW	approved	ATC-TTC of NR Import to be curtailed by 400 MW. Subject to real time grid condition
12	POWERGRID, ER1	400KV-GAYA-CHANDWA-2	Intra	D	Insulator Replacement Broken by miscreants. A/R OFF on CKT-1 .	23-Jun-23	9:00	23-Jun-23	18:00	ATC-TTC of NR Import to be curtailed by 400 MW	approved	ATC-TTC of NR Import to be curtailed by 400 MW. Subject to real time grid condition
13	POWERGRID, WR2	765KV-BHUJ-BANASKANTHA-2	Intra	D	SUMMER PREPAREDNESS WORK. DIA TO BE KEPT OPEN AT BOTH ENDS. A/R OFF on Ckt 1.	2-Jun-23	9:00	2-Jun-23	18:00	May be allowed	approved	
14	POWERGRID, WR2	765KV-BINA-GWALIOR-1	Intra	D	For rectification of shutdown nature defect and AMP of Line Reactor. Dia to be kept open at both sides.	3-Jun-23	8:00	3-Jun-23	18:00	May be allowed	approved	
15	POWERGRID, WR2	765KV-SATNA-VINDHYACHAL(PS)-2	Intra	D	For rectification of shutdown nature defects . Dia to be kept open at both ends . A/R OFF on Ckt 1.	4-Jun-23	9:00	4-Jun-23	18:00	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Sundays	approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Sundays
16	POWERGRID, WR2	765KV-BANASKANTHA-CHITTORGARH-2	Intra	D	Switching of spare reactor with B Phase LR. DIA TO BE KEPT OPEN AT BOTH ENDS	6-Jun-23	9:00	6-Jun-23	15:00	To be clubbed with RQ133039	approved	To be clubbed with RQ133039 in main list
17	POWERGRID, WR2	765KV/400KV VADODARA-ICT-3	Intra	D	CSD Commissioning work. Dia to be kept open at both sides. Multiple operation will be taken place.	6-Jun-23	8:00	6-Jun-23	18:00	May be allowed	approved	
18	POWERGRID, WR2	765KV-SATNA-VINDHYACHAL(PS)-1	Intra	D	Terminal Equipment AMP at Vindhyachal PS and Line Amp works. Line Reactor AMP. Dia to be kept open at both ends. Firmware upgradation work in P444 Relay(Main 1) of 765KV-SATNA-VINDHYACHAL(PS)-1 at Vindhyachal end. A/R OFF on Ckt 2	11-Jun-23	9:00	11-Jun-23	18:00	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Sundays	approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Sundays

**FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC  
(PLANNED SHUT DOWNS)**

S.N	INDENTING AGENCY	PGCIL, CPCC (NR-III), LUCKNOW	EQUIPMENT DETAILS			FOR THE MONTH	Mar-23	DATE		DD:MM:YYYY	Remarks	NLDC/ RLDC Remark	S/d Status	OCC Remarks
			NAME OF REQUEST	VOLT	NAME OF ELEMENTS			INTER/	DAILY/ CONTIN					

	NG AGENCY	LEVEL (KV)	(ICT, B/R, SVC, Bays, etc)	OWNER	INTRA REGION	UOUS		DATE	TIME	DATE	TIME		ks		
1	POWERGRID	220	220/132 kV ICT 1 AT SITARGANJ	POWERGRID	Intra	DAILY	AMP WORKS	28.05.2023	9:00 AM	28.05.2023	17:30	Allowed subject to Uttarakhand consent.		approved	subject to uttarakhand consent
2	POWERGRID	220	220/132 kV ICT 3 AT SITARGANJ	POWERGRID	Intra	DAILY	AMP WORKS	30.05.2023	9:00 AM	30.05.2023	17:30	Allowed subject to Uttarakhand consent.		approved	subject to uttarakhand consent
3	POWERGRID	400	Bus-2 Bus Sectionalizer (WCA.Q1) bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP WORKS	01.06.2023	9:00 AM	01.06.2023	17:30	May be allowed		approved	
4	POWERGRID	400	Bus-1 Bus Sectionalizer (WCA.Q2) bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP WORKS	03.06.2023	9:00 AM	03.06.2023	17:30	May be allowed		approved	
5	POWERGRID	400	63MVAR Bus Reactor-I at Sohawal	POWERGRID	INTRA	DAILY	For construction of Firewall to avoid induction due to commissioning of New ICT-III at Sohawal under Transformer capacity enhancing scheme vide 3rd NRPC(TP) meeting dt.19.02.21 approval	22.05.2023	8:00 AM	05.06.2023	18:00			approved	

### NHPC Outages: 207 OCC Meeting of NRPC

Sr No	Name of Requesting Agency	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	S/d Status	OCC Remarks
1	NHPC Ltd.	400KV Parbati-2-Banala	NHPC Ltd.	Daily	replacement of DC Cables in DCDB	21-May-23	10:00	21-May-23	15:00	approved	May be allowed subject to Real time grid condition. Consent of PKTCL and PGCIL to be taken.
2	NHPC Ltd.	400KV Parbati-2-Sainj	NHPC Ltd.	Daily	replacement of DC Cables in DCDB	21-May-23	10:00	21-May-23	15:00	approved	May be allowed subject to Real time grid condition. Consent of PKTCL and PGCIL to be taken.
3	Chamera-1 Power Station (NHPC Ltd.)	400KV Chamera-1-jalandhar -I	PGCIL	Continuous	Implementation of SCADA system of CPS-1, testing of Micom Relay and checking of auto reclosure circuit.	3-Jun-23	9:00	4-Jun-23	17:00	approved	subject to real time grid condition
4	Chamera-1 Power Station (NHPC Ltd.)	400KV Chamera-1-jalandhar -II	PGCIL	Continuous	Implementation of SCADA system of CPS-1, testing of Micom Relay and checking of auto reclosure circuit.	5-Jun-23	9:00	6-Jun-23	17:00	approved	subject to real time grid condition
5	Chamera-1 Power Station (NHPC Ltd.)	400 KV Chamera-1-Chamera-2 Transmission Line	PGCIL	Continuous	Implementation of SCADA system of CPS-1, testing of Micom Relay and checking of auto reclosure circuit.	7-Jun-23	9:00	8-Jun-23	17:00	approved	subject to real time grid condition

**NTPC : ANTA-GAS - BUS Maintenance Program for approval in OCC 207 for June Month**

S.No.	Detail of Transmission Element		Duration				Mode	Reason	Shutdown Status	OCC Remarks
	Voltage Level	Name	Date		Time		Daily / Continuous			
			From	To	From	To				
1	220 kV	Main Bus-1	22.05.2023	23.05.2023	9:00 AM	6:00 PM	Continuous	Anta Solar bay erection work	approved	
2	220 kV	Main Bus-2	25.05.2023	26.05.2023	9:00 AM	6:00 PM	Continuous	Anta Solar bay erection work	approved	
3	220 kV	Transfer Bus	29.05.2023	30.05.2023	9:00 AM	6:00 PM	Continuous	Anta Solar bay erection work	approved	