

**Proposed Outage Program of 208th OCC meeting of NRPC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ135840	OCC_208	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 2	NPICL	C	BSD OF NAPS UNIT-2	10/Jul/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested	
2	RQ136647	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
3	RQ136649	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
4	RQ136648	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
5	RQ136650	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
6	RQ136156	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Requested	
7	RQ136157	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Requested	
8	RQ136158	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Requested	
9	RQ136155	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Requested	
10	RQ136140	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	31/Jul/2023	08:00	31/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
11	RQ136139	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	28/Jul/2023	08:00	28/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
12	RQ136813	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends. by WR2	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested	
13	RQ136812	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends by WR2	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
14	RQ136846	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Implementation & testing for PRD revised scheme	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
15	RQ136845	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	Implementation & testing for PRD revised scheme	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
16	RQ136810	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect and Line Reactor AMP works.Dia to be kept open at both ends. A/R OFF on 765kV Orai - Satna Ckt 1	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
17	RQ136148	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	11/Jul/2023	09:00	11/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
18	RQ136145	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	11/Jul/2023	08:00	11/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
19	RQ136147	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Jul/2023	09:00	10/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
20	RQ136146	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested	
21	RQ136144	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	10/Jul/2023	08:00	10/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
22	RQ136809	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
23	RQ136808	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
24	RQ136827	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	S/D for OPGW installation Work under Strengthening of OPGW Network in ER Project.Old/damaged earthwire & line crossing by ER1	05/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
25	RQ136136	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)	04/Jul/2023	09:00	04/Jul/2023	15:00	along with L/R. S/D requested by WR-II	PLANNED	Requested	
26	RQ136802	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end by WR2	03/Jul/2023	07:00	03/Jul/2023	10:00		PLANNED	Requested	
27	RQ136836	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER1	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	

28	RQ136828	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
29	RQ136797	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE REQUIRED AT BOTH ENDS.For OPGW stringing under live line condition.	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
30	RQ136635	OCC_208	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Jul/2023	06:00	31/Jul/2023	19:30	No outage Required	PLANNED	Requested	
31	RQ136858	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	For installation of IPS section from TBC isolator to line HCB isolator in at NTPC under ADD-CAP	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
32	RQ136149	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	24/Jul/2023	08:00	28/Jul/2023	18:00	Line shutdown is required- Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2) to be kept into non auto mode.	PLANNED	Requested	
33	RQ136138	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting work at Kansari end. DIA TO BE KEPT OPEN AT BOTH ENDS.	22/Jul/2023	09:00	22/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
34	RQ136151	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	20/Jul/2023	08:00	22/Jul/2023	18:00	Line shutdown is required- Auto reclose relay of zerda-Kankroli line(Ckt# 1) to be kept into non auto mode.	PLANNED	Requested	
35	RQ136137	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting work at Kansari end. DIA TO BE KEPT OPEN AT BOTH ENDS.	20/Jul/2023	08:00	20/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
36	RQ136856	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	Retrofitment of line bay isolator(HCB) & TBC pantograph isolators under ADD-CAP	19/Jul/2023	08:00	21/Jul/2023	18:00	Concurrent outage of TBC Bus is required for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Singrauli & dismantling of IPS from TBC Isolator to Line HCB Bus section. After Work completion line will be charged on TBC Bay	PLANNED	Requested	
37	RQ136834	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1. A/R OFF on Ckt 1	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
38	RQ136832	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) and TL work by ER1. A/R OFF on Ckt 1	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
39	RQ136833	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) and TL work by ER1. A/R OFF on Ckt 2	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
40	RQ136807	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-2	POWERGRID	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-2	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
41	RQ136804	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-2	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be kept open at both ends. A/R OFF on Ckt 1	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
42	RQ136831	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITTING. FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) and TL work by ER1. A/R OFF on Ckt 2	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
43	RQ136822	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	S/D required for OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAUL(PG) LINE by ER1	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
44	RQ136823	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	S/D required for OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAUL(PG) LINE by ER1	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
45	RQ136806	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-1	POWERGRID	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-1	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
46	RQ136803	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-1	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be kept open at both ends. A/R OFF on Ckt 2.	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
47	RQ136824	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
48	RQ136825	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
49	RQ136830	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/R NON Auto mode for OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	

50	RQ136651	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
51	RQ136652	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
52	RQ136165	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	28/Jul/2023	15:00	29/Jul/2023	23:00	To attend shutdown nature defects. Other ckt will be in Non auto mode.	PLANNED	Requested
53	RQ136164	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	26/Jul/2023	15:00	27/Jul/2023	23:00	To attend shutdown nature defects. Other ckt will be in Non auto mode.	PLANNED	Requested
54	RQ136666	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Replacement of broken CC Ring & AMP work	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Requested
55	RQ136172	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	21/Jul/2023	08:00	21/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
56	RQ136168	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jul/2023	08:00	21/Jul/2023	18:00	along with Line Reactor at Chittorgarh SS & other ckt will be in non auto mode.	PLANNED	Requested
57	RQ136015	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	21/Jul/2023	08:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
58	RQ136226	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Overhead crossing by u/c of 765kv Bhadla 2-Sikar 2 TLC (Part-2) at AP 58-59	21/Jul/2023	08:00	22/Jul/2023	19:00		PLANNED	Requested
59	RQ136225	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Overhead crossing by u/c of 765kv Bhadla 2-Sikar 2 TLC (Part-2) at AP 58-59	21/Jul/2023	08:00	22/Jul/2023	19:00		PLANNED	Requested
60	RQ136171	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	20/Jul/2023	08:00	20/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
61	RQ136167	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jul/2023	08:00	20/Jul/2023	18:00	along with Line Reactor at Chittorgarh SS & other ckt will be in non auto mode.	PLANNED	Requested
62	RQ136166	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	For AMP of Line Equipment's	12/Jul/2023	17:00	12/Jul/2023	23:00	Other ckt will be in Non auto mode.	PLANNED	Requested
63	RQ136266	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For AMP work of reactor bay and reactor	10/Jul/2023	15:00	11/Jul/2023	23:00	Along with Line Reactor at Ajmer end	PLANNED	Requested
64	RQ136702	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested
65	RQ136265	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For AMP work of reactor bay and reactor	08/Jul/2023	15:00	09/Jul/2023	23:00	Along with Line Reactor at Ajmer end	PLANNED	Requested
66	RQ136701	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested
67	RQ136150	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	07/Jul/2023	08:00	08/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Requested
68	RQ136700	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested
69	RQ136697	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	For replacement of broken insulator disc at loc 696 & 844	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested
70	RQ136869	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	To attend S/D nature defect in Line	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested
71	RQ136665	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
72	RQ136758	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Line reactor replacement work at Bareilly S/S under ADD-CAP	03/Jul/2023	08:00	03/Jul/2023	18:00	Line will be charged without Line Reactor as old reactor to be replaced with new one under DD-CAP	PLANNED	Requested
73	RQ136688	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Commissioning/construction of OPGW link and tapping of OPGW link for repeater station under reliable communication scheme	03/Jul/2023	08:00	03/Jul/2023	18:00	Simultaneous S/D of 400 KV Kanpur-Ballabgarh-1 is also required	PLANNED	Requested
74	RQ136159	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested
75	RQ136687	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	A/R into non-auto mode for OPGW stringing work.	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested
76	RQ136141	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	**For formation of Diamond arrangement of Earthwire with Existing line to overhead Crossing of 765 KV D/C (Hexa) Sikar-Allgarh Transmission line(Under Construction)	01/Jul/2023	08:00	03/Jul/2023	18:00	S/D required from date 16.06.2023 to 18.06.2023 on daily basis	PLANNED	Requested
77	RQ136174	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Jul/2023	17:00	27/Jul/2023	23:59		PLANNED	Requested
78	RQ136173	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Jul/2023	17:00	23/Jul/2023	23:59		PLANNED	Requested

79	RQ136161	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Requested
80	RQ136160	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Requested
81	RQ136170	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	25/Jul/2023	08:00	25/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
82	RQ136169	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	24/Jul/2023	08:00	24/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
83	RQ135950	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	HEIGHT RAISING OF 765KV OBRA C-UNNAO LINE ( JHUSI-UNNAO SECTION)	23/Jul/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested
84	RQ136101	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* 80MVAr Spare Line Reactor will be charge as Line Reactor-II R Phase at 765kV Substation Fatehabad Agra. Spare Phase Line R	04/Jul/2023	08:00	04/Jul/2023	12:00		PLANNED	Requested
85	RQ135819	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* height raising of 765 kv Anpara C Unnao line Due to proposed Ganga EXP.way. * 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kv Un	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested
86	RQ136176	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	22/Jul/2023	17:00	22/Jul/2023	23:59		PLANNED	Requested
87	RQ136175	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Jul/2023	17:00	21/Jul/2023	23:59		PLANNED	Requested
88	RQ136163	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Requested
89	RQ136162	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested
90	RQ136617	OCC_208	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVNL	D	Quarterly Maintenance work alongwith 3x80MVAr Reactor Bank at Phagi	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested
91	RQ136230	OCC_208	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	19/Jul/2023	17:00	20/Jul/2023	23:00	DURING 765 KV BUS-2 SHUT DOWN, 765/400 KV ICT-3 SHALL BECOME OUT AS ICT-3 IS CHARGED THROUGH BUS-2 ONLY	PLANNED	Requested
92	RQ136229	OCC_208	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	17/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Requested
93	RQ136227	OCC_208	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	Jumping and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested
94	RQ136631	OCC_208	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Satbility Testing (Construction)	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested
95	RQ136228	OCC_208	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG)-BUS 2	POWERGRID	D	Jumping and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Requested
96	RQ136746	OCC_208	slidcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVNL	D	For Attending alignment of Isolator 703-89AA	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested
97	RQ136235	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested
98	RQ136629	OCC_208	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	SPARE ROTATION,OTI-WTI SCHEME MODIFICATION & PRV SCHEME MODIFICATION	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested
99	RQ136236	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Requested
100	RQ136234	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Jul/2023	17:00	12/Jul/2023	18:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Requested
101	RQ136233	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Jul/2023	17:00	10/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Requested

102	RQ136870	OCC_208	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	AMP, Replacement of CFT, Implementation & testing for OTI & WTI Alarm & Trip revised scheme, Implementation & testing for PRD revised scheme, SF6 quality check of gas compartments, and Spare switching in Bus Reactor-2	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
103	RQ135870	OCC_208	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For routine Maintenance and Testing of Relays and reactor unit at 765KV Substation Fatehabad Agra	17/Jul/2023	09:00	17/Jul/2023	18:00		PLANNED	Requested	
104	RQ136231	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	11/Jul/2023	09:00	12/Jul/2023	18:00		PLANNED	Requested	
105	RQ136232	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	09/Jul/2023	09:00	10/Jul/2023	18:00		PLANNED	Requested	
106	RQ136771	OCC_208	slcdrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
107	RQ136259	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested	
108	RQ136260	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Requested	
109	RQ136264	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	FOR AMP WORKS	06/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Requested	
110	RQ136256	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	06/Jul/2023	17:00	11/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
111	RQ136263	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	FOR AMP WORKS	05/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Requested	
112	RQ136255	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	05/Jul/2023	17:00	10/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
113	RQ136238	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORKS	24/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested	
114	RQ136237	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORKS	23/Jul/2023	17:00	23/Jul/2023	23:00		PLANNED	Requested	
115	RQ136258	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jul/2023	17:00	25/Jul/2023	23:00		PLANNED	Requested	
116	RQ136240	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORKS	22/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Requested	
117	RQ136239	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORKS	21/Jul/2023	17:00	21/Jul/2023	23:00		PLANNED	Requested	
118	RQ136250	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	

119	RQ136257	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jul/2023	17:00	22/Jul/2023	23:00			PLANNED	Requested	
120	RQ136249	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AIMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jul/2023	08:00	20/Jul/2023	18:00			PLANNED	Requested	
121	RQ136242	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	FOR AMP WORK	12/Jul/2023	17:00	12/Jul/2023	22:00			PLANNED	Requested	
122	RQ136247	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	12/Jul/2023	17:00	12/Jul/2023	23:00			PLANNED	Requested	
123	RQ136241	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	FOR AMP WORK	11/Jul/2023	17:00	11/Jul/2023	22:00			PLANNED	Requested	
124	RQ136248	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	11/Jul/2023	17:00	11/Jul/2023	23:00			PLANNED	Requested	
125	RQ136252	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	11/Jul/2023	08:00	11/Jul/2023	18:00			PLANNED	Requested	
126	RQ136246	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	10/Jul/2023	17:00	10/Jul/2023	23:00			PLANNED	Requested	
127	RQ136251	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Jul/2023	08:00	10/Jul/2023	18:00			PLANNED	Requested	
128	RQ136805	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	D	FOR REACTOR/BAY AMP WORKS	10/Jul/2023	08:00	10/Jul/2023	18:00			PLANNED	Requested	
129	RQ136245	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	09/Jul/2023	17:00	09/Jul/2023	23:00			PLANNED	Requested	
130	RQ136243	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	08/Jul/2023	17:00	08/Jul/2023	23:00			PLANNED	Requested	
131	RQ136244	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP of the Reactor & its bay	07/Jul/2023	17:00	07/Jul/2023	23:00			PLANNED	Requested	
132	RQ136262	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORKS	04/Jul/2023	17:00	06/Jul/2023	22:00			PLANNED	Requested	
133	RQ136254	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	04/Jul/2023	17:00	08/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown		PLANNED	Requested	
134	RQ136261	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORKS	03/Jul/2023	17:00	05/Jul/2023	23:00			PLANNED	Requested	
135	RQ136253	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Jul/2023	17:00	06/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown		PLANNED	Requested	

136	RQ136182	OCC_208	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	CSD Fine tuning works at Bhadla-2	30/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Requested	
137	RQ136199	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	29/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Requested	
138	RQ136181	OCC_208	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	CSD Fine tuning works at Bhadla-2	29/Jul/2023	17:00	29/Jul/2023	23:00		PLANNED	Requested	
139	RQ136184	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For DGA oil testing of bay 765kv CT	28/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested	
140	RQ136685	OCC_208	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT 1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
141	RQ136198	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For Bay AMP works	27/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested	
142	RQ136183	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765kv CT	27/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Requested	
143	RQ136197	OCC_208	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	25/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Requested	
144	RQ136196	OCC_208	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For Bay AMP works	23/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested	
145	RQ136201	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Requested	
146	RQ136195	OCC_208	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For Bay AMP works	21/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Requested	
147	RQ136200	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Requested	
148	RQ136450	OCC_208	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT 1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP works	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
149	RQ136194	OCC_208	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	19/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Requested	
150	RQ136193	OCC_208	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	17/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Requested	

151	RQ136634	OCC_208	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	16/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
152	RQ136633	OCC_208	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	16/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
153	RQ136192	OCC_208	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For Bay AMP works	15/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
154	RQ136191	OCC_208	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For Bay AMP works	13/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Requested	
155	RQ136478	OCC_208	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	13/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
156	RQ136479	OCC_208	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Reactor LBB Testing	13/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
157	RQ136190	OCC_208	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	11/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Requested	
158	RQ136447	OCC_208	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALLIA(PG)	POWERGRID	D	AMP works	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
159	RQ136202	OCC_208	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For erection works of S5-63 A1, B1 & TBCB bay extension.	10/Jul/2023	17:00	17/Jul/2023	23:00		PLANNED	Requested	
160	RQ136189	OCC_208	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For Bay AMP works	09/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Requested	
161	RQ136188	OCC_208	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For Bay AMP works	07/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Requested	
162	RQ136180	OCC_208	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
163	RQ136187	OCC_208	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	05/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
164	RQ136461	OCC_208	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
165	RQ136470	OCC_208	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
166	RQ136179	OCC_208	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	



167	RQ136476	OCC_208	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Allgarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
168	RQ136477	OCC_208	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	For termination of the cable related to the 765 kv Allgarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
169	RQ136186	OCC_208	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For Bay AMP works	03/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Requested	
170	RQ136446	OCC_208	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
171	RQ136462	OCC_208	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
172	RQ136185	OCC_208	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For Bay AMP works	01/Jul/2023	17:00	02/Jul/2023	23:00		PLANNED	Requested	
173	RQ136474	OCC_208	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Allgarh-Sikar-II Line 1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
174	RQ136475	OCC_208	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Allgarh-Sikar-II Line 1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
175	RQ136121	OCC_208	stuup_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	12/Jul/2023	08:00	12/Jul/2023	14:00		PLANNED	Requested	
176	RQ136119	OCC_208	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	11/Jul/2023	08:00	11/Jul/2023	14:00		PLANNED	Requested	
177	RQ136118	OCC_208	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	10/Jul/2023	08:00	10/Jul/2023	14:00		PLANNED	Requested	
178	RQ136178	OCC_208	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR AMP WORK	11/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
179	RQ136177	OCC_208	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR AMP WORK	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
180	RQ136213	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	25/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Requested	
181	RQ136212	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	22/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested	
182	RQ136214	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	18/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Requested	
183	RQ136730	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORK , IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES & Spare Rotation	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
184	RQ136224	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	CSD fine tuning Works	16/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
185	RQ136223	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Requested	
186	RQ136211	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	15/Jul/2023	17:00	17/Jul/2023	23:00		PLANNED	Requested	
187	RQ136210	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested	

188	RQ136732	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	Implementation & testing for PRD and OSR revised scheme	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
189	RQ136222	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	14/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Requested	
190	RQ136205	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
191	RQ136215	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Requested	
192	RQ136729	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORK, IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
193	RQ136206	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
194	RQ136731	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	Implementation & testing for PRD and OSR revised scheme	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
195	RQ136207	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Requested	
196	RQ136216	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Requested	
197	RQ136220	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning Works	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
198	RQ136203	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	SPARE ICT SWITCHING WITH ICT1 B-PHASE	06/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
199	RQ136221	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning Works	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
200	RQ136208	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Requested	
201	RQ136219	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning Works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
202	RQ136204	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWERGRID	D	CSD Fine tuning & Spare ICT Switching	04/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Requested	
203	RQ136787	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIVANI(PG)	POWERGRID	D	FOR REACTOR/BAY AMP WORKS	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Requested	
204	RQ136218	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning Works	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
205	RQ136472	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
206	RQ136209	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
207	RQ136473	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
208	RQ136217	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	13/Jul/2023	09:00	14/Jul/2023	18:00		PLANNED	Requested	
209	RQ136728	OCC_208	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPLN	D	For proper alignment of LV side HCB isolators through M/s TBEA	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
210	RQ135869	OCC_208	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Charging of 500MVA ICT-II R Phase unit at 765KV Substation Fatehabad Agra. At present Spare Phase unit is charged as R	03/Jul/2023	10:00	03/Jul/2023	17:00		PLANNED	Requested	
211	RQ136100	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	31/Jul/2023	10:00	31/Jul/2023	17:00		PLANNED	Requested	
212	RQ135953	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	26/Jul/2023	09:00	26/Jul/2023	18:00		PLANNED	Requested	
213	RQ136095	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Jumper Tightening Defective Polymer/Jumper Changing	25/Jul/2023	10:00	27/Jul/2023	17:00		PLANNED	Requested	
214	RQ135843	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur	14/Jul/2023	10:00	14/Jul/2023	18:00		PLANNED	Requested	
215	RQ136091	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	D	* High Temp. Point will be attended at R phase Wave trap clamp of 400 kv Dadri Bay. This work will be attended for healthline	09/Jul/2023	10:00	09/Jul/2023	14:00		PLANNED	Requested	
216	RQ135833	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID, UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
217	RQ136641	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID, UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
218	RQ135955	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	29/Jul/2023	09:00	29/Jul/2023	18:00		PLANNED	Requested	

219	RQ136102	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)- Fatehabad Line-1 shutdown for Jumper Tightening, Nest Removal, Polymer Cleaning and other works.	26/Jul/2023	10:00	29/Jul/2023	20:00			PLANNED	Requested
220	RQ135916	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Tree trimming will be carried out in line corridor during this shutdown period.	25/Jul/2023	10:00	25/Jul/2023	17:00			PLANNED	Requested
221	RQ136662	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested
222	RQ136661	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested
223	RQ135837	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested
224	RQ135836	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested
225	RQ136653	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	22/Jul/2023	08:00	22/Jul/2023	18:00			PLANNED	Requested
226	RQ136654	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	22/Jul/2023	08:00	22/Jul/2023	18:00			PLANNED	Requested
227	RQ135834	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Jul/2023	08:00	22/Jul/2023	18:00			PLANNED	Requested
228	RQ135835	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Jul/2023	08:00	22/Jul/2023	18:00			PLANNED	Requested
229	RQ136096	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	20/Jul/2023	10:00	22/Jul/2023	17:00			PLANNED	Requested
230	RQ135904	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Jul/2023	08:00	31/Jul/2023	18:00			PLANNED	Requested
231	RQ136104	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* For attending oil leakage of 400 kv R-phase CT of main bay -406(400 kv orai-banda ckt-2)	19/Jul/2023	09:00	19/Jul/2023	17:00			PLANNED	Requested
232	RQ135831	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(P G)-ROSA(UPC) (UP) CKT-1	UPPTCL	D	in order to carry out annual maintenance of line equipment's and cleaning of BPI	18/Jul/2023	10:00	18/Jul/2023	17:00			PLANNED	Requested
233	RQ135923	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* SHUTDOWN APPLIED FOR REPLACEMENT OF DISC INSULATORS BY POLYMER INSULATORS AT SUSPENSION TOWERS, JUMPER TIGHTENING AND OTHE	18/Jul/2023	08:00	31/Jul/2023	18:00			PLANNED	Requested
234	RQ135844	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur	17/Jul/2023	10:00	17/Jul/2023	18:00			PLANNED	Requested
235	RQ136094	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	17/Jul/2023	10:00	19/Jul/2023	17:00			PLANNED	Requested
236	RQ135860	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Relay Retrofitting Commissioning of 50MVAR Line Reactor. on 400kV Azamgarh Mau Line	13/Jul/2023	09:00	18/Jul/2023	15:00			PLANNED	Requested
237	RQ135841	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	12/Jul/2023	10:00	12/Jul/2023	18:00			PLANNED	Requested
238	RQ135888	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Annual Testing and Preventive Maintenance of Line bay.	11/Jul/2023	10:00	11/Jul/2023	16:00			PLANNED	Requested
239	RQ135832	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(P G)-ROSA(UPC) (UP) CKT-2	UPPTCL	D	in order to carry out annual maintenance of line equipment's and cleaning of BPI	11/Jul/2023	10:00	11/Jul/2023	17:00			PLANNED	Requested
240	RQ135927	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-Muradnagar new Line Shutdown for Jumper Tightening, Bird Nest Removal, Insulator Cleaning and other	11/Jul/2023	10:00	14/Jul/2023	20:00			PLANNED	Requested
241	RQ135925	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* For Jumper tightening and Line maintenance work of 400 KV Banda-Rewaroad 2 line (under ETD Banda)	10/Jul/2023	08:00	14/Jul/2023	18:00			PLANNED	Requested
242	RQ135946	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC commissioning, 400kV Reactor Isolator Commissioning Commissioning of 50MVAR line reactor of 400kv Azamgarh Sa. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Jul/2023	08:00	31/Jul/2023	18:00			PLANNED	Requested

243	RQ136103	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Shutdown Taken for Maintenance work/Jumper Tightening of 400KV Panki Aligarh Line	05/Jul/2023	10:00	05/Jul/2023	18:00		PLANNED	Requested
244	RQ135894	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Interconnection of Existing Bus 1 with New Extended Bus-2	05/Jul/2023	08:00	05/Jul/2023	18:00	For above work we need shutdown of 400 KV Bus-1 & Bus-2, LINE-2 shutdown will be required as it is just near to Existing Support Towers	PLANNED	Requested
245	RQ135912	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* REMOVING BIRD NESTS,JUMPER TIGHTENING,LOOPING-CHOPINGS OF TRESS,AND OTHER MR WORKS .	03/Jul/2023	09:00	06/Jul/2023	17:00		PLANNED	Requested
246	RQ135893	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Interconnection of Existing Bus 1 with New Extended Bus-1	03/Jul/2023	08:00	03/Jul/2023	18:00	Safety clearance from Electrical safety department is still awaited.	PLANNED	Requested
247	RQ135924	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* For Jumper tightening and line maintenance work of 400 KV Banda-Rewaroad 1 line (under ETD Banda)	03/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested
248	RQ135951	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance ,testing of Bay and Taking in ckt new 63 MVAR line reactor	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
249	RQ135922	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* SHUTDOWN APPLIED FOR REPLACEMENT OF DISC INSULATORS BY POLYMER INSULATORS AT SUSPENSTION TOWERS,JUMPER TIGHTENING AND OTHE	02/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested
250	RQ135926	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Hight raising work of 400KV Panki Unao Line due to NHAI,Mandhana (Kanpur Nagar)	01/Jul/2023	09:00	15/Jul/2023	18:00		PLANNED	Requested
251	RQ135952	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* to out line reactor from ckt for reactor replacement work and preventive maintenance , Testing of Bay	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested
252	RQ136840	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For de-stringing of HVDC AGRA BNC line(Dismantalled portion)	01/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
253	RQ136841	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For de-stringing of HVDC AGRA BNC line(Dismantalled portion)	01/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
254	RQ136552	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BOM & protection signals in SAS.	28/Jul/2023	09:00	28/Jul/2023	18:00		PLANNED	Requested
255	RQ136567	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 Relay	17/Jul/2023	09:00	17/Jul/2023	17:00		PLANNED	Requested
256	RQ136553	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BOM & protection signals in SAS.	12/Jul/2023	09:00	12/Jul/2023	18:00		PLANNED	Requested
257	RQ136568	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2	10/Jul/2023	09:00	10/Jul/2023	17:00		PLANNED	Requested
258	RQ136566	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc	05/Jul/2023	09:00	05/Jul/2023	17:00		PLANNED	Requested
259	RQ135826	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	CB SF6 Gas analysis & BCU replacement work	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Requested
260	RQ135825	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	CB SF6 Gas analysis & BCU replacement work	03/Jul/2023	09:00	03/Jul/2023	18:00		PLANNED	Requested
261	RQ136565	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc & replacement of DPR Main-2	03/Jul/2023	09:00	03/Jul/2023	17:00		PLANNED	Requested
262	RQ136684	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP WORK	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested
263	RQ136318	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	DEFECT RECTIFICATION WORK	28/Jul/2023	08:00	28/Jul/2023	18:00	Line maintenance work	PLANNED	Requested
264	RQ136681	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Installation of pilot insulators at D type towers	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested
265	RQ136154	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	C	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	27/Jul/2023	08:00	28/Jul/2023	20:00		PLANNED	Requested
266	RQ136598	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Jul/2023	16:00	26/Jul/2023	23:00		PLANNED	Requested
267	RQ136105	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	* For routine protection testing maintenance work of bay.	26/Jul/2023	09:00	26/Jul/2023	17:00		PLANNED	Requested
268	RQ136844	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested
269	RQ136668	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Installation of pilot insulators at D type towers	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested
270	RQ136014	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	26/Jul/2023	08:00	26/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
271	RQ136445	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION AND TESTING	26/Jul/2023	08:00	28/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	Requested
272	RQ136597	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Jul/2023	16:00	25/Jul/2023	23:00		PLANNED	Requested

273	RQ135956	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	25/Jul/2023	09:00	25/Jul/2023	18:00		PLANNED	Requested
274	RQ136326	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Line and bay AMP work	25/Jul/2023	08:00	25/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV Kota-Merta line	PLANNED	Requested
275	RQ135954	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	24/Jul/2023	09:00	24/Jul/2023	18:00		PLANNED	Requested
276	RQ136843	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP WORK	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested
277	RQ136821	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	AMP WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Requested
278	RQ136037	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Jul/2023	08:00	22/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
279	RQ136038	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Jul/2023	08:00	22/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
280	RQ136011	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Relay testing and line equipment AMP work	21/Jul/2023	09:00	21/Jul/2023	17:30	Kindly Approve	PLANNED	Requested
281	RQ136036	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
282	RQ136035	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
283	RQ136010	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	Relay testing and line equipment AMP work	20/Jul/2023	09:00	20/Jul/2023	17:30	Kindly Approve	PLANNED	Requested
284	RQ136820	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	AMP WORK	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested
285	RQ136335	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHARH (PG) CKT-2	POWERGRID	D	to attend SD nature defects	20/Jul/2023	08:00	20/Jul/2023	18:00	Line maintenance work	PLANNED	Requested
286	RQ136341	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	20/Jul/2023	08:00	05/Aug/2023	18:00		PLANNED	Requested
287	RQ136340	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	20/Jul/2023	08:00	05/Aug/2023	18:00		PLANNED	Requested
288	RQ136043	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/Jul/2023	09:00	22/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
289	RQ136312	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects	19/Jul/2023	08:00	19/Jul/2023	18:00	During Shutdown , A/R to be kept off of 400 KV Kota-Merta line from both ends as safety measures	PLANNED	Requested
290	RQ136350	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	For attending of SD nature defects	19/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested
291	RQ136327	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Line and bay AMP work	19/Jul/2023	08:00	19/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV Kota-Shree Cement (Beawar) line	PLANNED	Requested
292	RQ135974	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	For AMP work of line	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
293	RQ136849	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	AMP WORK	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested
294	RQ136310	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects	18/Jul/2023	08:00	18/Jul/2023	18:00	During Shutdown , A/R to be kept off of 400 KV Kota-Merta line from both ends as safety measures	PLANNED	Requested
295	RQ136334	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHARH (PG) CKT-1	POWERGRID	D	to attend SD nature defects	18/Jul/2023	08:00	18/Jul/2023	18:00	Line maintenance work	PLANNED	Requested
296	RQ136276	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	18/Jul/2023	08:00	18/Jul/2023	18:00	Line maintenance work.	PLANNED	Requested

297	RQ136818	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	Jumper replacement work at Loc 22	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested
298	RQ136054	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	17/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
299	RQ135973	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	For AMP work of line	17/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
300	RQ136848	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For installation of backup impedance relay for Line reactor at Singrauli end	17/Jul/2023	09:00	17/Jul/2023	15:00		PLANNED	Requested
301	RQ136762	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects.	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested
302	RQ136300	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	17/Jul/2023	08:00	21/Jul/2023	18:00	Zerda-Kankroli line(CKt# 1) to be kept into non auto mode.	PLANNED	Requested
303	RQ136304	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	17/Jul/2023	08:00	20/Jul/2023	18:00	Zerda-Kankroli line(CKt# 1) to be kept into non auto mode.	PLANNED	Requested
304	RQ136311	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects	17/Jul/2023	08:00	17/Jul/2023	18:00	During Shutdown , A/R to be kept off of both 400 KV Kota-Shreecement & 400 KV Shreecement-Merta line from both ends as safety measures	PLANNED	Requested
305	RQ136835	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	C	For line isolator 415 89-L and reactor isolator 415-89-R replacement under ADD-CAP	17/Jul/2023	08:00	23/Jul/2023	18:00	After isolator replacement line will be charged through tie bay only as main bay will be under S/D for 415 89 and 41589A isolator replacement under ADD-CAP	PLANNED	Requested
306	RQ136280	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested
307	RQ136153	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	17/Jul/2023	08:00	22/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
308	RQ136351	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	For NCRTC diversion work	16/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested
309	RQ136349	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	C	For NCRTC diversion work	16/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested
310	RQ136041	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15/Jul/2023	09:00	18/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
311	RQ136042	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shutdown is required for re-installation of avaiaion Globules after OPGW works with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15/Jul/2023	09:00	25/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
312	RQ136605	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested
313	RQ136275	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	15/Jul/2023	08:00	15/Jul/2023	18:00	Line maintenance work.	PLANNED	Requested
314	RQ136637	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	15/Jul/2023	08:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
315	RQ136610	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	For Quarterly/Half Yearly maintenance work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested
316	RQ136269	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion work	14/Jul/2023	08:00	14/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV RAPP D-Jaipur line	PLANNED	Requested
317	RQ136817	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	For jumper replacement work at Loc 63	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested
318	RQ136034	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown along with non auto mode of ckt 4 is required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
319	RQ136816	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested
320	RQ136143	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	13/Jul/2023	08:00	13/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Requested
321	RQ136301	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	To Attend Loose G Ring and other Shutdown nature defects	13/Jul/2023	08:00	13/Jul/2023	18:00	400 KV RAPP-KANKROLI CK-II o be kept in non Auto mode	PLANNED	Requested
322	RQ136336	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	SD nature defects observed by cross checking team eg GR loose ,GR reversed ,cotter nut loose	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested
323	RQ136270	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	13/Jul/2023	08:00	13/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV RAPP D-Kota and 400 KV Kota - Jaipur line	PLANNED	Requested

324	RQ136013	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	Relay testing, OTI/WTI & PRV logic modification of L/R and line equipment AMP work	12/Jul/2023	09:00	12/Jul/2023	17:30	Kindly Approve	PLANNED	Requested
325	RQ136761	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested
326	RQ136142	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	12/Jul/2023	08:00	12/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Requested
327	RQ136277	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	To Attend Loose G Ring and other Shutdown nature defects	11/Jul/2023	08:00	11/Jul/2023	18:00	400 KV Chittor - KANKROLI CK-1 to be kept in non Auto mode	PLANNED	Requested
328	RQ136012	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	Relay testing, OTI/WTI & PRV logic modification of L/R and line equipment AMP work	11/Jul/2023	08:00	11/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
329	RQ136337	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested
330	RQ136017	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	Auto recloser Non Auto Mode required to attend Earthwire fittings tightening	10/Jul/2023	09:00	15/Jul/2023	18:00	Non shutdown activity, Kindly Approve	PLANNED	Requested
331	RQ136016	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Auto recloser Non Auto Mode required to attend Earthwire fittings tightening	10/Jul/2023	09:00	15/Jul/2023	18:00	Non shutdown activity, Kindly Approve	PLANNED	Requested
332	RQ136699	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
333	RQ136842	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
334	RQ136284	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	For AMP work of Line equipment's	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
335	RQ136314	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	NHAI DIVERSION WORK 171-174	10/Jul/2023	08:00	25/Jul/2023	18:00	During outage both side jumper shall be open at working area, rest of the line shall be charged from both side to prevent theft.	PLANNED	Requested
336	RQ136152	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	10/Jul/2023	08:00	15/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
337	RQ136710	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects.	09/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested
338	RQ136283	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	For AMP work of Line equipment's	09/Jul/2023	08:00	09/Jul/2023	18:00		PLANNED	Requested
339	RQ136839	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	AMP WORK	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested
340	RQ136424	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	REACTOR ISOLTOR REPLACEMNT	08/Jul/2023	08:00	11/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	Requested
341	RQ136022	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	For AMP work	07/Jul/2023	09:00	07/Jul/2023	17:00	Kindly Approve	PLANNED	Requested
342	RQ135919	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	POWERGRID	D	Replacement of PG clamp to C-wedge clamp at tapping point of L10 400KV Kabulpur.	07/Jul/2023	08:30	08/Jul/2023	17:00		PLANNED	Requested
343	RQ136306	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested
344	RQ136760	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	AMP of Line Reactor and other maintenance work	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested
345	RQ136829	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	To connect jumper of 406 89-A isolator after isolator under ADD-CAP	07/Jul/2023	08:00	07/Jul/2023	18:00	S/D of 400 KV Bus-1at Panki is also required for alignment after rectification	PLANNED	Requested
346	RQ136021	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	For AMP work	06/Jul/2023	09:00	06/Jul/2023	17:00	Kindly Approve	PLANNED	Requested
347	RQ135967	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	06/Jul/2023	09:00	06/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
348	RQ136709	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	06/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested
349	RQ136638	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown required for rectification work of tower no. 166 and 195.	06/Jul/2023	08:00	08/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
350	RQ136325	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	06/Jul/2023	08:00	06/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV RAPP C-Kankrolli line	PLANNED	Requested
351	RQ136049	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	SD required to attend shutdown nature defects	05/Jul/2023	09:00	06/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
352	RQ136039	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
353	RQ136040	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Requested

354	RQ136315	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	NHAI DIVERSION WORK 122-123	05/Jul/2023	08:00	17/Jul/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Requested	
355	RQ136316	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	NHAI DIVERSION WORK 122-123	05/Jul/2023	08:00	17/Jul/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Requested	
356	RQ136642	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
357	RQ136643	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
358	RQ136324	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	05/Jul/2023	08:00	05/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV RAPP C-Kankrolli line	PLANNED	Requested	
359	RQ135966	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	04/Jul/2023	09:00	04/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
360	RQ135920	OCC_208	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	Replacement of PG clamp to C-wedge clamp at tapping point of LLO 400kV Kabulpur.	04/Jul/2023	08:30	05/Jul/2023	17:00		PLANNED	Requested	
361	RQ136317	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	D	DEFECT RECTIFICATION WORK	04/Jul/2023	08:00	04/Jul/2023	18:00	Line maintenance work	PLANNED	Requested	
362	RQ136305	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
363	RQ136847	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Installation of counter weight at Location No.110 and for AMP work	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
364	RQ136864	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Line and Line Reactor AMP Work	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
365	RQ136798	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	D	For 400 kv Hisar-Bhiwani-4 & 400 kv Hisar-Bhiwani-2 Bypass arrangement	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
366	RQ136801	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-4	POWERGRID	D	For 400 kv Hisar-Bhiwani-3 & 400 kv Hisar-Bhiwani-3 Bypass arrangement	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
367	RQ136279	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	For AMP work of Line equipments and non switchable Line reactor	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
368	RQ136826	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Isolator replacement at Panki under ADD-CAP	03/Jul/2023	08:00	03/Jul/2023	18:00	S/D of 400 KV Bus-1at Panki is also required for alignment after rectification	PLANNED	Requested	
369	RQ136419	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	LINE ISOLATOR REPLACEMENT	03/Jul/2023	08:00	06/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	Requested	
370	RQ136686	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Construction/commissioning of OPGW link and Tapping of OPGW for repeater station under reliable communication scheme.	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
371	RQ136344	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	For Line Side Equipments Overhauling work at Both Heerapura and Bassi End	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
372	RQ136020	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	For AMP work of line	02/Jul/2023	08:00	02/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
373	RQ135985	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jul/2023	09:00	10/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
374	RQ136838	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	AMP WORK	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
375	RQ135964	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown is required to carryout stringing on circuit 2 .400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
376	RQ136278	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	For reconductoring works with Twin HTLS	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
377	RQ135965	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Non auto mode is required to carryout stringing on circuit 2	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve Non auto mode	PLANNED	Requested	
378	RQ136309	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	RETROFITMENT OF LINE BAY CVT 'S ALONG WITH CVT JB AT HISAR END AND AMP OF LINE TERMINAL EQUIPMENTS	01/Jul/2023	08:00	01/Jul/2023	22:00		PLANNED	Requested	
379	RQ136640	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	Actual S/D required on 26.06.23 for power line crossing of under construction loop out ckt of LLO of 765 KV Ghatampur-Hapur Line at Rampur S/S.	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	



380	RQ136707	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
381	RQ136708	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
382	RQ136865	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALUA-SOHAWAL (PG) CKT-1	POWERGRID	D	For Measurement of FSC-1 R-Ph LA IR Value due to rise in THRC Value. Actual S/D required on 23.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
383	RQ136867	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	For Fixing safety Plate in R-Ph Wave Trap (As per observation of Regional SIR Audit) and AMP of Line Equipment	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
384	RQ136799	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	D	For 400 kv Hisar-Bhiwani-4 & 400 kv Hisar-Bhiwani-2 Bypass arrangement	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
385	RQ136800	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-3	POWERGRID	D	For 400 kv Hisar-Bhiwani-3 & 400 kv Hisar-Bhiwani-3 Bypass arrangement	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
386	RQ135941	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
387	RQ136330	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Overhead crossing by u/c of 765kv Bhadla 2-Sikar 2 TLC (Part-2) at AP 81-82	28/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Requested	
388	RQ135940	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
389	RQ136320	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRV MODIFICATION WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Requested	
390	RQ136319	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	PRV MODIFICATION WORK	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
391	RQ135961	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
392	RQ136607	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Schedule of work to be done by M/S Man Structural Ltd. :- 1. Erection work of D+6 Tower with location number 62. 2. Erection work of D+9 Tower with location number 65. 3. Dismantle work of existing towers with no. 62, 63, 64 and 65.. 4. Old conductor dismantle and clamping. 5. Complete stringing work of six sections. 6. Work of jumpers of all towers. 7. Complete stringing work of all towers throughout.	17/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
393	RQ136609	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUNI(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
394	RQ135945	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
395	RQ135942	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
396	RQ136331	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Overhead crossing by u/c of 765kv Bhadla 2-Sikar 2 TLC (Part-2) at AP 51-52	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
397	RQ136616	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
398	RQ136600	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Jul/2023	16:00	13/Jul/2023	23:00		PLANNED	Requested	
399	RQ135930	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance at both end	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
400	RQ136599	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Jul/2023	16:00	12/Jul/2023	23:00		PLANNED	Requested	
401	RQ135933	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
402	RQ135960	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
403	RQ136619	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
404	RQ136601	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	10/Jul/2023	16:00	11/Jul/2023	23:00		PLANNED	Requested	
405	RQ135963	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
406	RQ136603	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at both end	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
407	RQ136596	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	10/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	

408	RQ135932	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	10/Jul/2023	08:00	11/Jul/2023	18:00			PLANNED	Requested	
409	RQ136267	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	08/Jul/2023	07:00	11/Jul/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to RRVPNL line, shutdown is required in day hours only.		PLANNED	Requested	
410	RQ136602	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	07/Jul/2023	16:00	08/Jul/2023	23:00			PLANNED	Requested	
411	RQ135962	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	07/Jul/2023	08:00	07/Jul/2023	18:00			PLANNED	Requested	
412	RQ136618	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	07/Jul/2023	08:00	07/Jul/2023	18:00			PLANNED	Requested	
413	RQ136608	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	06/Jul/2023	08:00	06/Jul/2023	18:00			PLANNED	Requested	
414	RQ136615	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS & 50MVAR line Reactor-at Merta	06/Jul/2023	08:00	06/Jul/2023	18:00			PLANNED	Requested	
415	RQ136614	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	05/Jul/2023	16:00	06/Jul/2023	23:00			PLANNED	Requested	
416	RQ135959	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine Maintenance of Bay & Line	05/Jul/2023	08:00	05/Jul/2023	18:00			PLANNED	Requested	
417	RQ136594	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	05/Jul/2023	08:00	06/Jul/2023	18:00			PLANNED	Requested	
418	RQ135935	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	05/Jul/2023	08:00	06/Jul/2023	18:00			PLANNED	Requested	
419	RQ136611	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	05/Jul/2023	08:00	05/Jul/2023	18:00			PLANNED	Requested	
420	RQ136593	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments ,isolators and testing work of bay equipments. at both end	04/Jul/2023	08:00	04/Jul/2023	18:00			PLANNED	Requested	
421	RQ136604	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Jul/2023	08:00	04/Jul/2023	18:00			PLANNED	Requested	
422	RQ135934	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	03/Jul/2023	08:00	04/Jul/2023	18:00			PLANNED	Requested	
423	RQ136606	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Schedule of work to be done by M/S Man Structural's Ltd. :- 1. Erection work of D+6 Tower with location number 65. 2. Erection work of D+9 Tower with location number 64. 3. Erection work of D+0 Tower with location number 62. 4. Dismantle work of existing towers with no. 62, 63, 64 and 65. 5. Old conductor dismantle and clamping. 6. Complete stringing work of six sections. 7. Work of jumpers of all towers. 8. Complete stringing work of all towers throughout.	01/Jul/2023	08:00	16/Jul/2023	18:00			PLANNED	Requested	
424	RQ136656	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested	
425	RQ136655	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested	
426	RQ135839	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested	
427	RQ135838	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00			PLANNED	Requested	
428	RQ136291	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID, FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Jul/2023	17:00	21/Jul/2023	23:00	Other Circuit in Non Auto Mode		PLANNED	Requested	
429	RQ136282	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For AMP work of Line equipment's	10/Jul/2023	17:00	10/Jul/2023	23:00			PLANNED	Requested	

430	RQ136281	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For AMP work of Line equipment's	09/Jul/2023	17:00	09/Jul/2023	18:00		PLANNED	Requested
431	RQ136290	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID, FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Jul/2023	17:00	09/Jul/2023	23:00	Other Circuit in Non Auto Mode	PLANNED	Requested
432	RQ136555	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BOM & protection signals in SAS.	20/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Requested
433	RQ136554	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BOM & protection signals in SAS.	18/Jul/2023	09:00	18/Jul/2023	18:00		PLANNED	Requested
434	RQ136053	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JSPDCL) CKT-1	POWERGRID, J KSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
435	RQ136556	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BOM & protection signals in SAS.	14/Jul/2023	09:00	14/Jul/2023	18:00		PLANNED	Requested
436	RQ136557	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BOM & protection signals in SAS.	10/Jul/2023	09:00	10/Jul/2023	18:00		PLANNED	Requested
437	RQ136052	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	12/Jul/2023	09:00	12/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
438	RQ136051	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	11/Jul/2023	09:00	11/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
439	RQ136050	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	04/Jul/2023	09:00	04/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
440	RQ136308	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	Attending oil leakages from all ct of old wsl make ct of main bay 404 by DTL	09/Jul/2023	08:00	09/Jul/2023	14:30		PLANNED	Requested
441	RQ136307	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	Attending oil leakages from all ct of old wsl make ct of main bay 404 by DTL	06/Jul/2023	08:00	06/Jul/2023	14:30		PLANNED	Requested
442	RQ136595	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID, RRVNPL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50 MVAR Line Reactor at Bhadla	03/Jul/2023	16:00	04/Jul/2023	23:00		PLANNED	Requested
443	RQ136764	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAM(PATRA) (PATRAM) CKT-2	POWERGRID, PATRAM	D	Shutdown required along with AR non auto mode of 400KV Patiala-Patram-I for rectification of shutdown nature defects	02/Jul/2023	08:00	02/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
444	RQ136763	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAM(PATRA) (PATRAM) CKT-1	POWERGRID, PATRAM	D	Shutdown required along with AR non auto mode of 400KV Patiala-Patram-II for rectification of shutdown nature defects	01/Jul/2023	08:00	01/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
445	RQ136582	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJAPURA(PS) (PG) CKT-1	POWERGRID, BBMB	C	Erection of towers, String & sagging of line between Tno.640-641 deposit work of NHAI	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested
446	RQ136033	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL_POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
447	RQ136705	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	To open Jumper of 415-89 isolator for isolator replacement under ADDCAP	31/Jul/2023	15:00	31/Jul/2023	18:00		PLANNED	Requested
448	RQ136437	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 & Busbar Relay Testing after HV test	29/Jul/2023	07:00	30/Jul/2023	20:00		PLANNED	Requested
449	RQ136454	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested
450	RQ136414	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested
451	RQ136703	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	To open jumper of 415-89 isolator for isolator replacement under ADDCAP	27/Jul/2023	08:00	27/Jul/2023	11:00		PLANNED	Requested
452	RQ136436	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 & Busbar Relay Testing after HV test	27/Jul/2023	07:00	28/Jul/2023	20:00		PLANNED	Requested
453	RQ136452	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested
454	RQ136412	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	26/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested
455	RQ136451	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested
456	RQ136453	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Requested
457	RQ136410	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	23/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested
458	RQ136486	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested
459	RQ136494	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For erection work of bay extension of 400 kv Jackson line bays	21/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested

460	RQ136488	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested	
461	RQ136413	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
462	RQ136675	OCC_208	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP works	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
463	RQ136408	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	17/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Requested	
464	RQ136430	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-4	17/Jul/2023	07:00	18/Jul/2023	20:00		PLANNED	Requested	
465	RQ136411	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	16/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
466	RQ136429	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-3	15/Jul/2023	07:00	16/Jul/2023	20:00		PLANNED	Requested	
467	RQ136058	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for Erection of IPS tubes of 403 Bay.	14/Jul/2023	09:00	14/Jul/2023	17:00	Kindly approve under construction activity	PLANNED	Requested	
468	RQ136442	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
469	RQ136441	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
470	RQ136674	OCC_208	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
471	RQ136409	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	13/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
472	RQ136459	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	C	ISOLATOR REPLACEMENT OF 412-89B	13/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
473	RQ136416	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
474	RQ136493	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Requested	
475	RQ136415	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
476	RQ136407	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	10/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
477	RQ136460	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWERGRID	C	ISOLATOR REPLACEMENT OF 415-89B	10/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
478	RQ136485	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Requested	
479	RQ136420	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	08/Jul/2023	07:00	14/Jul/2023	20:00		PLANNED	Requested	
480	RQ136698	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To Close Jumper of 406-89 isolator after isolator replacement under ADDCAP	07/Jul/2023	15:00	07/Jul/2023	18:00		PLANNED	Requested	
481	RQ136487	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For erection of LV side Jack bus of 765/400 KV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Jul/2023	17:00	13/Jul/2023	23:00		PLANNED	Requested	
482	RQ136403	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	Bus bar Integration Work	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
483	RQ136400	OCC_208	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BUS SECTIONALIZER COMMISSIONING WORKS	05/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Requested	
484	RQ136677	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
485	RQ136689	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
486	RQ136402	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	Bus bar Integration Work	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
487	RQ136056	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Bus-1 Droppers will be removed for Isolator retrofitting as the main CB is under retrofitting and ICT-2 is charged via TBC	04/Jul/2023	09:00	04/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested	
488	RQ136855	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	Changing the direction of grading ring in 400 KV Bus-2 Insulator	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
489	RQ136057	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for dismantling the IPS tubes for CB Retrofitting and correspondingly Bus-2 Droppers will be removed for Isolator retrofitting.	03/Jul/2023	09:00	03/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
490	RQ136690	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To open jumper of 406-89 isolator for isolator replacement under ADDCAP	03/Jul/2023	08:00	03/Jul/2023	11:00		PLANNED	Requested	
491	RQ136854	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	Changing the direction of grading ring in 400 KV Bus-1 Insulator	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
492	RQ136399	OCC_208	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BUS SECTIONALIZER COMMISSIONING WORKS	01/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Requested	
493	RQ136492	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection work of bay extension of 400 KV Jackson line bays	01/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Requested	

494	RQ136421	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Jul/2023	07:00	07/Jul/2023	20:00		PLANNED	Requested	
495	RQ136109	OCC_208	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	POWERGRID	D	* Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protecio	30/Jul/2023	09:00	30/Jul/2023	18:00		PLANNED	Requested	
496	RQ135910	OCC_208	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	24/Jul/2023	09:00	31/Jul/2023	18:00		PLANNED	Requested	
497	RQ135850	OCC_208	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	17/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
498	RQ135849	OCC_208	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	12/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested	
499	RQ135858	OCC_208	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For attending hot point and bay tightening work >X* 30.05.2023 15:54:28 INDIA (11007349)	07/Jul/2023	09:00	08/Jul/2023	18:00		PLANNED	Requested	
500	RQ135907	OCC_208	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* preventive mainteance	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
501	RQ135828	OCC_208	stuup_sd	BUS	400KV BUS 2PARICHA(UP)	UPPTCL	D	Interconnection of Existing Bus 1 with New Extended Bus-2	05/Jul/2023	08:00	05/Jul/2023	18:00	After getting clearance from Electrical safety department, Interconnection of Reactor Bay 400KV Bus-1 and Bus-2 with Existing Bus will be required for charging the Bus Reactor	PLANNED	Requested	
502	RQ135906	OCC_208	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* preventive mainteance of bus and PGCL CKT -I Isolators	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
503	RQ135859	OCC_208	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Repairing and Strengthening of damaged portion of 400KV Bus	03/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Requested	
504	RQ135827	OCC_208	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	Interconnection of Existing Bus 1 with New Extended Bus-1	03/Jul/2023	08:00	03/Jul/2023	18:00	Bay construction work for OI No. 125 MVAR is almost completed.	PLANNED	Requested	
505	RQ136712	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	*For rectification of damaged isolator of R ph of 400KV Fatehpur (Kanpur)-Panki-2 line	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
506	RQ135991	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Jul/2023	09:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
507	RQ135990	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Jul/2023	09:00	28/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
508	RQ135989	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Jul/2023	09:00	25/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
509	RQ135988	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	22/Jul/2023	09:00	23/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
510	RQ135987	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	15/Jul/2023	09:00	18/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
511	RQ135986	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	10/Jul/2023	09:00	14/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
512	RQ136754	OCC_208	cpcc3_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-4 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	26/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
513	RQ136753	OCC_208	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-3 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	23/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested	
514	RQ136755	OCC_208	cpcc3_sd	BUS	400KV BUS6 AT SINGRAULI(NT)	NTPC	C	S/D of Transfer Bus for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB	19/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
515	RQ136449	OCC_208	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	BUS 4 ISOLATOR REPLACEMENT	17/Jul/2023	08:00	20/Jul/2023	18:00	BUS 4 SHUTDOWN REQUIRED	PLANNED	Requested	
516	RQ136448	OCC_208	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	BUS 3 ISOLATOR REPLACEMENT	13/Jul/2023	08:00	16/Jul/2023	18:00	BUS 3 SHUTDOWN REQUIRED	PLANNED	Requested	
517	RQ136748	OCC_208	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested	
518	RQ136747	OCC_208	slcds_sd	BUS	400KV BUS 1KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested	
519	RQ136743	OCC_208	slcds_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	22/Jul/2023	16:00	22/Jul/2023	18:00		PLANNED	Requested	
520	RQ136742	OCC_208	slcds_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Jul/2023	16:00	21/Jul/2023	23:00		PLANNED	Requested	
521	RQ136745	OCC_208	slcds_sd	BUS	400KV BUS 2 AT HINDAUNI(RS)	RRVNL	D	For Quarterly/Half Yearly maintenance work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	

522	RQ136744	OCC_208	slcds_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
523	RQ136739	OCC_208	slcds_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
524	RQ136750	OCC_208	slcds_sd	BUS	400 KV CHHABRA SCTPS(RS) - BUS 2	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
525	RQ136738	OCC_208	slcds_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
526	RQ136749	OCC_208	slcds_sd	BUS	400 KV CHHABRA SCTPS(RS) - BUS 1	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
527	RQ136740	OCC_208	slcds_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	C	Jumping work,Bus VT extension from existing system and Bus Bar testing (CU to PU) by M/s NRSS for commissioning of 400 KV D/C Bhwani line bays.	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
528	RQ136741	OCC_208	slcds_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	C	Jumping work,Bus VT extension from existing system and Bus Bar testing (CU to PU) by M/s NRSS for commissioning of 400 KV D/C Bhwani line bays.	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
529	RQ135915	OCC_208	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out during this shutdown period at 400 kv S/5 Greater Noida.	16/Jul/2023	10:00	16/Jul/2023	16:00		PLANNED	Requested	
530	RQ136564	OCC_208	slcds_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For replacement of Bay Unit (Bay 403) & testing of Bus Bar Protection (SD will be availed after purchasing Bay units and matter has been taken with firm for this purpose)	13/Jul/2023	09:00	13/Jul/2023	17:00		PLANNED	Requested	
531	RQ136563	OCC_208	slcds_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For replacement of Bay Unit (Bay 418) & testing of Bus Bar Protection (SD will be availed after purchasing Bay units and matter has been taken with firm for this purpose)	12/Jul/2023	09:00	12/Jul/2023	17:00		PLANNED	Requested	
532	RQ135830	OCC_208	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 2	OCBTL	D	For Annual maintenance of Bus elements & protection system	05/Jul/2023	09:30	05/Jul/2023	18:30		PLANNED	Requested	
533	RQ135829	OCC_208	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 1	OCBTL	D	For Annual maintenance of Bus elements & protection system	03/Jul/2023	09:30	03/Jul/2023	18:30		PLANNED	Requested	
534	RQ136550	OCC_208	slcds_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus Isolator alignment)	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
535	RQ136526	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWERGRID	C	Overhauling work on 407LR Breaker	17/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
536	RQ136527	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWERGRID	D	AMP work on reactor and reactor bay	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
537	RQ136525	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWERGRID	C	Overhauling work on 410LR Breaker	03/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
538	RQ136523	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	FOR AMP WORK	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
539	RQ136108	OCC_208	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-1 @BAREILLY(UP)	UPPTCL	C	* to repalce this 50 MVAR line reactor with new 63 MVAR line reactor	01/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested	
540	RQ136500	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	For current injection point for Bus-4 for Busbar Relay Testing after HV test of ICT-3 bays.	29/Jul/2023	07:00	30/Jul/2023	20:00		PLANNED	Requested	
541	RQ136499	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	D	FOR AMP WORK	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested	
542	RQ136496	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
543	RQ136497	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD Fine tuning work	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested	
544	RQ136501	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	FOR AMP WORK	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
545	RQ135984	OCC_208	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jul/2023	09:00	10/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
546	RQ136770	OCC_208	slcds_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
547	RQ136766	OCC_208	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Jul/2023	09:00	24/Jul/2023	14:00		PLANNED	Requested	
548	RQ136769	OCC_208	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
549	RQ136767	OCC_208	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	12/Jul/2023	08:00	12/Jul/2023	16:00		PLANNED	Requested	
550	RQ136768	OCC_208	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	

551	RQ136495	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/Jul/2023	17:00	23/Jul/2023	23:00		PLANNED	Requested	
552	RQ136588	OCC_208	bbmb_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Half yearly mtc	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
553	RQ135908	OCC_208	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* preventive maintenance work to free transfer bus for Maintenance	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
554	RQ135823	OCC_208	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANI (UP)	UPPTCL	D	For annual testing of Reactor	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
555	RQ136772	OCC_208	ntpcos_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 2 AT 400 KV RIHAND(NT)	NTPC	C	For Annual Maintenance of Reactor & Other Bay equipments	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
556	RQ136519	OCC_208	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB Mechanism Overhauling work for All the three phases	27/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Requested	
557	RQ136518	OCC_208	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWERGRID	C	CB Mechanism Overhauling work for All the three phases	23/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
558	RQ136006	OCC_208	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	Circuit Breaker SF6 Leakage to be attended.	22/Jul/2023	09:00	31/Jul/2023	17:30	Kindly Approve	PLANNED	Requested	
559	RQ136444	OCC_208	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	SAS INTEGRATION	21/Jul/2023	08:00	25/Jul/2023	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
560	RQ136517	OCC_208	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	CB Mechanism Overhauling work for All the three phases	19/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Requested	
561	RQ136587	OCC_208	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Half yearly mtc	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
562	RQ136515	OCC_208	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	17/Jul/2023	08:00	22/Jul/2023	20:00		PLANNED	Requested	
563	RQ136005	OCC_208	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	Circuit Breaker SF6 Leakage to be attended.	12/Jul/2023	09:00	19/Jul/2023	17:30	Kindly Approve	PLANNED	Requested	
564	RQ136757	OCC_208	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	Pneumatic drive mechanish overhauling	12/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
565	RQ136514	OCC_208	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	09/Jul/2023	08:00	16/Jul/2023	20:00		PLANNED	Requested	
566	RQ136506	OCC_208	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Jul/2023	15:00	13/Jul/2023	23:00		PLANNED	Requested	
567	RQ136756	OCC_208	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	Pneumatic drive mechanish overhauling	08/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	

568	RQ136511	OCC_208	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADR(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWERGRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	07/Jul/2023	08:00	07/Jul/2023	18:00			PLANNED	Requested	
569	RQ136512	OCC_208	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	06/Jul/2023	08:00	12/Jul/2023	18:00			PLANNED	Requested	
570	RQ136107	OCC_208	stuup_sd	BAY	421 MAIN BAY - 400KV BAREILLY-BAREILLY (PG) CKT-1 AT BAREILLY(PG)	POWERGRID	D	* to mainteance of 400 KV BUS I pantograph isoator , line will be chraged through transfer breaker	04/Jul/2023	08:00	04/Jul/2023	18:00			PLANNED	Requested	
571	RQ136055	OCC_208	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP.ICT-2 will remain charged via TBC	03/Jul/2023	09:00	14/Jul/2023	18:00	Under construction head, Kindly Approve		PLANNED	Requested	
572	RQ136004	OCC_208	cpcc2_sd	BAY	430 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT MOGA(PG) (POWERGRID) AND FUTURE AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	GIS Circuit Breaker Modification work by (OEM)	03/Jul/2023	09:00	09/Jul/2023	17:30	Kindly Approve		PLANNED	Requested	
573	RQ136513	OCC_208	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	For 400kv GIS CB rectification works	01/Jul/2023	08:00	07/Jul/2023	20:00			PLANNED	Requested	
574	RQ136784	OCC_208	slcdcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	24/Jul/2023	08:00	24/Jul/2023	18:00			PLANNED	Requested	
575	RQ136783	OCC_208	slcdcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	24/Jul/2023	08:00	24/Jul/2023	18:00			PLANNED	Requested	
576	RQ136794	OCC_208	slcdcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	22/Jul/2023	10:00	22/Jul/2023	13:00			PLANNED	Requested	
577	RQ136777	OCC_208	slcdcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	22/Jul/2023	08:00	22/Jul/2023	18:00			PLANNED	Requested	
578	RQ136792	OCC_208	slcdcrs_sd	BAY	40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	21/Jul/2023	13:00	21/Jul/2023	17:00			PLANNED	Requested	
579	RQ136793	OCC_208	slcdcrs_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	21/Jul/2023	10:00	21/Jul/2023	13:00			PLANNED	Requested	
580	RQ136778	OCC_208	slcdcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	21/Jul/2023	08:00	21/Jul/2023	18:00			PLANNED	Requested	
581	RQ136795	OCC_208	slcdcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20/Jul/2023	10:00	20/Jul/2023	13:00			PLANNED	Requested	
582	RQ136775	OCC_208	slcdcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	20/Jul/2023	08:00	20/Jul/2023	18:00			PLANNED	Requested	
583	RQ136790	OCC_208	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	19/Jul/2023	13:00	19/Jul/2023	17:00			PLANNED	Requested	
584	RQ136791	OCC_208	slcdcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	19/Jul/2023	10:00	19/Jul/2023	13:00			PLANNED	Requested	
585	RQ136796	OCC_208	slcdcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	18/Jul/2023	10:00	18/Jul/2023	13:00			PLANNED	Requested	
586	RQ136776	OCC_208	slcdcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	18/Jul/2023	08:00	18/Jul/2023	18:00			PLANNED	Requested	
587	RQ136788	OCC_208	slcdcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	17/Jul/2023	13:00	17/Jul/2023	17:00			PLANNED	Requested	



588	RQ136789	OCC_208	slcdcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	17/Jul/2023	10:00	17/Jul/2023	13:00		PLANNED	Requested	
589	RQ136779	OCC_208	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
590	RQ136780	OCC_208	slcdcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
591	RQ136516	OCC_208	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)	RRVPNL	C	For New CBs Erection & Commissioning in All the three phases under Add Cap	13/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested	
592	RQ136786	OCC_208	slcdcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	21/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Requested	
593	RQ136127	OCC_208	stuup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	18/Jul/2023	09:30	18/Jul/2023	13:30		PLANNED	Requested	
594	RQ136125	OCC_208	stuup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	17/Jul/2023	13:30	17/Jul/2023	17:30		PLANNED	Requested	
595	RQ136123	OCC_208	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	17/Jul/2023	08:00	17/Jul/2023	12:00		PLANNED	Requested	
596	RQ136106	OCC_208	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AND SELECT AT AGRA SOUTH(UP)	UPPTCL	D	* FOR PLCC/DPC CKT TESTING AND OTHER MAINTENANCE WORK	11/Jul/2023	10:00	12/Jul/2023	18:00		PLANNED	Requested	
597	RQ136117	OCC_208	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	08/Jul/2023	13:30	08/Jul/2023	18:00		PLANNED	Requested	
598	RQ135895	OCC_208	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	* for attending hot point & Bay tightening work 30.05.2023 15:58:52 INDIA (11007349).Complete Bay tightening	07/Jul/2023	14:30	07/Jul/2023	18:00		PLANNED	Requested	
599	RQ135897	OCC_208	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	* for attending hot point & bus repairing work 30.05.2023 15:56:21 INDIA (11007349). Complete Bay tightening	07/Jul/2023	09:00	07/Jul/2023	14:00		PLANNED	Requested	
600	RQ136572	OCC_208	slcdcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGANI - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	06/Jul/2023	13:30	06/Jul/2023	18:00		PLANNED	Requested	
601	RQ136116	OCC_208	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	06/Jul/2023	08:00	06/Jul/2023	12:00		PLANNED	Requested	
602	RQ136115	OCC_208	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	05/Jul/2023	13:30	05/Jul/2023	18:00		PLANNED	Requested	
603	RQ136114	OCC_208	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	05/Jul/2023	08:00	05/Jul/2023	12:00		PLANNED	Requested	
604	RQ135896	OCC_208	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	* For attending hot points and Bus repairing work 30.05.2023 15:47:40 INDIA (11007349). For repairing/strengthening of damaged bus and complete bay tightening.	03/Jul/2023	09:00	03/Jul/2023	18:00		PLANNED	Requested	

605	RQ136440	OCC_208	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	BUS 4 ISOLATOR REPLACEMENT	17/Jul/2023	08:00	20/Jul/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
606	RQ136435	OCC_208	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	BUS 3 ISOLATOR REPALCEMNT	13/Jul/2023	08:00	16/Jul/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
607	RQ136785	OCC_208	slcds_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	17/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
608	RQ135902	OCC_208	stuup_sd	BAY	405 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-1 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-5 equipments	08/Jul/2023	09:30	08/Jul/2023	18:30		PLANNED	Requested	
609	RQ135900	OCC_208	stuup_sd	BAY	404 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-5 equipments	08/Jul/2023	09:30	08/Jul/2023	18:30		PLANNED	Requested	
610	RQ135901	OCC_208	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-6 equipments	07/Jul/2023	09:30	07/Jul/2023	18:30		PLANNED	Requested	
611	RQ135899	OCC_208	stuup_sd	BAY	401 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-6 equipments	07/Jul/2023	09:30	07/Jul/2023	18:30		PLANNED	Requested	
612	RQ136381	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	29/Jul/2023	17:00	29/Jul/2023	23:00		PLANNED	Requested	
613	RQ136383	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	28/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested	
614	RQ136367	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERGRID	D	LM erection Works	28/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Requested	
615	RQ136382	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	27/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Requested	
616	RQ136379	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
617	RQ136384	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	26/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Requested	
618	RQ136380	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
619	RQ136734	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP including compliance of 9th and 10th PCC meeting	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
620	RQ136385	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA 2 (PG)	POWERGRID	D	FOR AMP WORK	25/Jul/2023	17:00	25/Jul/2023	23:00		PLANNED	Requested	
621	RQ136373	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	23/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Requested	
622	RQ136369	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	21/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Requested	
623	RQ136375	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For erection works of 33 kv Auxiliary transformer of Statcom-1 and its commissioning	21/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Requested	
624	RQ136468	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	PRD & OSR scheme modification work	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
625	RQ136733	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP including compliance of 9th and 10th PCC meeting	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
626	RQ136362	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	D	For replacement of LBB relay of 220KV CB.	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
627	RQ136368	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	19/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Requested	
628	RQ136361	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	D	For replacement of LBB relay of 220KV CB.	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Requested	
629	RQ136852	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP works	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
630	RQ136363	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	D	For replacement of LBB relay of 220KV CB.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
631	RQ136360	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	D	For replacement of LBB relay of 220KV CB.	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
632	RQ136357	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	EARTHWIRE STRINGING WORK Above ICT1&2 JACK BUS	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Requested	
633	RQ136356	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	EARTHWIRE STRINGING WORK Above ICT1&2 JACK BUS	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Requested	
634	RQ136371	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Jul/2023	17:00	19/Jul/2023	22:00		PLANNED	Requested	
635	RQ136467	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	PRD & OSR scheme modification work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	

636	RQ136850	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
637	RQ136853	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHWAL(PG)	POWERGRID	D	AMP works	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
638	RQ136851	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
639	RQ136366	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	D	Outdoor GIB of ICT-3 will be installed in near vicinity of ICT-2 220kV SF6 to Air Bushing. For safety reasons, ICT-2 shutdown required for 220kV GIB erection works for ICT-3 commissioning .	10/Jul/2023	07:00	10/Jul/2023	20:00		PLANNED	Requested	
640	RQ136007	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	For AMP work	09/Jul/2023	08:00	09/Jul/2023	20:00	Kindly Approve	PLANNED	Requested	
641	RQ136628	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
642	RQ136370	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	LM erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
643	RQ136359	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	FOR AMP WORK	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
644	RQ136358	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	06/Jul/2023	08:00	06/Jul/2023	18:00	500 MVA ICT-2 ALONG WITH 400 KV BAY 408 AND 220 KV BAY 207 AT GIS MANESAR SS	PLANNED	Requested	
645	RQ136374	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other construction works	05/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Requested	
646	RQ136376	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-7 CSD Relay final tuning and other construction works	05/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Requested	
647	RQ136355	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
648	RQ136364	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
649	RQ136354	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	03/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Requested	
650	RQ136372	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	For commissioning works of 400 KV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other construction works	03/Jul/2023	17:00	09/Jul/2023	23:00	for LBB testing of Bay 443 for commissioning check with ICT-6 LV Bay(Bay 231)	PLANNED	Requested	
651	RQ136365	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
652	RQ136378	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	FOR AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
653	RQ135992	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	GIB Erection of New Dia along with existing GIB of ICT-2. The clearance between existing GIB and new GIB is not permitting to work. Hence shutdown is proposed.	01/Jul/2023	09:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
654	RQ136377	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	Attending Oil leakages from oltc	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
655	RQ135865	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type ( Connection of CT Bus-Bar Prot	28/Jul/2023	09:00	28/Jul/2023	18:00		PLANNED	Requested	
656	RQ135866	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type ( Connection of CT Bus-Bar Prot	27/Jul/2023	09:00	27/Jul/2023	18:00		PLANNED	Requested	
657	RQ135867	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Transformer and Bay equipment.	27/Jul/2023	09:00	27/Jul/2023	17:00		PLANNED	Requested	
658	RQ135868	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be carried out during this shutdown period.	21/Jul/2023	10:00	21/Jul/2023	16:00		PLANNED	Requested	
659	RQ135846	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	11/Jul/2023	10:00	11/Jul/2023	18:00		PLANNED	Requested	
660	RQ135873	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* For work of 400 KV 220 KV Bay maintenance related to 315 MVA ICT-2 at 400 KV S/S Banda.	10/Jul/2023	10:00	11/Jul/2023	18:00		PLANNED	Requested	
661	RQ135855	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For General Maintenance and attending hot points >X* 30.05.2023 16:00:35 INDIA (11007349)	08/Jul/2023	09:00	08/Jul/2023	18:00		PLANNED	Requested	
662	RQ135847	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	07/Jul/2023	10:00	07/Jul/2023	18:00		PLANNED	Requested	
663	RQ135872	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work.	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
664	RQ135856	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For General maintenance and bay tightening work >X* 30.05.2023 15:53:04 INDIA (11007349)	06/Jul/2023	09:00	06/Jul/2023	18:00		PLANNED	Requested	
665	RQ135861	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	

666	RQ135854	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For General Maintenance and Complete Bay Tightening	05/Jul/2023	09:00	05/Jul/2023	18:00		PLANNED	Requested	
667	RQ135862	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
668	RQ135892	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage.	05/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
669	RQ135845	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	04/Jul/2023	10:00	04/Jul/2023	18:00		PLANNED	Requested	
670	RQ135857	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	* for general Maintenance and bay tightening >X* 30.05.2023 15:50:40 INDIA (11007349)	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Requested	
671	RQ135871	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
672	RQ135848	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	For overhauling of circuit breaker on the 400 kv side	02/Jul/2023	10:00	03/Jul/2023	18:00		PLANNED	Requested	
673	RQ136560	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	25/Jul/2023	09:00	25/Jul/2023	18:00		PLANNED	Requested	
674	RQ136559	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	21/Jul/2023	09:00	21/Jul/2023	18:00		PLANNED	Requested	
675	RQ136711	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For testing of tan delta and bushing and winding	18/Jul/2023	10:00	18/Jul/2023	15:00		PLANNED	Requested	
676	RQ136561	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	06/Jul/2023	09:00	06/Jul/2023	18:00		PLANNED	Requested	
677	RQ136720	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested	
678	RQ136716	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVNL	D	For Quarterly/Half Yearly maintenance work	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
679	RQ136722	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVNL	D	Routine Bay Maintenance Work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
680	RQ136714	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVNL	D	For Quarterly/Half Yearly maintenance work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
681	RQ136719	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Jul/2023	16:00	20/Jul/2023	23:00		PLANNED	Requested	
682	RQ136725	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	19/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
683	RQ136718	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
684	RQ136715	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	17/Jul/2023	16:00	18/Jul/2023	23:00		PLANNED	Requested	
685	RQ136726	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
686	RQ136724	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Jul/2023	16:00	15/Jul/2023	23:00		PLANNED	Requested	
687	RQ136721	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVNL	D	Routine Bay Maintenance Work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested	
688	RQ136723	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
689	RQ136717	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
690	RQ136727	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
691	RQ136713	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
692	RQ136048	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID, BBMB	C	"Scheme modification works:- 1. Cable termination for scheme modification implementation work at CT ends Relay ends and 86 Group relay ends. 2. 2 nos. of Backup O/c & EF cable termination (Mechanical protection of ICT will be brought in these 02 nos. relays and Output command will be extended to 86 group relay in POWER House). - Signal testing and commissioning. 3. Bus Voltage extension for Earth fault feature in Backup O/c & EF protection relay through selection logic (isolator status wiring for selected Bus Voltage). 4. Integration in SCADA and testing of all signals in RHMI During the scheme modification work AMP work for ICT will also be done."	12/Jul/2023	09:00	13/Jul/2023	18:00	Kindly Approve along with its 400KV and 220KV bays	PLANNED	Requested	
693	RQ135821	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANI (UP)	UPRVUNL	D	For annual testing of transformer	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
694	RQ135822	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)	UPRVUNL	D	For annual testing of transformer	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
695	RQ136018	OCC_208	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)	POWERGRID	D	For AMP work	10/Jul/2023	09:00	10/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	

696	RQ136426	OCC_208	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	AMP Works. Actual S/D required on 29.06.2023	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
697	RQ136425	OCC_208	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	AMP Works. Actual S/D required on 26.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
698	RQ136130	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Insulator cleaning CT and CVT diagnostic and relay testing job.	11/Aug/2023	08:00	12/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Requested	
699	RQ136129	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Insulator cleaning CT and CVT diagnostic and relay testing job.	09/Aug/2023	08:00	10/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Requested	
700	RQ136128	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Khurja line jumper tightness, insulator cleaning CT and CVT diagnostic and relay testing job.	04/Aug/2023	08:00	07/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Requested	
701	RQ135842	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* For routine bay maintenance work at 220KV S/S Sultanpur.	28/Jul/2023	10:00	28/Jul/2023	18:00		PLANNED	Requested	
702	RQ135877	OCC_208	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	CT and bay equipment testing	28/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Requested	
703	RQ136683	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
704	RQ136682	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
705	RQ136287	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	C	For rectification of PD defect in 220 kv Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Requested	
706	RQ136286	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	C	For rectification of PD defect in 220 kv Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Requested	
707	RQ136285	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	UPPTCL	C	For rectification of PD defect in 220 kv Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Requested	
708	RQ135863	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For relay testing and routine maintenance	03/Jul/2023	09:00	03/Jul/2023	17:00		PLANNED	Requested	
709	RQ136868	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIPUR (UP)-SHAHJAHANPUR(PG) (UP) CKT-2	UPPTCL	D	AMP works	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested	
710	RQ136866	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	As a reference Bay for Bus bar testing of ICT-III 220KV Bay 204 with 220KV Bus-II. Actual S/D required on 22.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
711	RQ135939	OCC_208	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
712	RQ135944	OCC_208	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and installation of pilot string on (C.D type tower ) on 220 KV Lalsot-Anta Line	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
713	RQ135978	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	27/Jul/2023	09:00	29/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
714	RQ135943	OCC_208	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
715	RQ136339	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	POWERGRID	D	Earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra ( to attend punch point )	26/Jul/2023	10:00	26/Jul/2023	14:00		PLANNED	Requested	
716	RQ136329	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
717	RQ136046	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jul/2023	09:00	27/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
718	RQ136047	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	24/Jul/2023	09:00	27/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
719	RQ135977	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	24/Jul/2023	09:00	26/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
720	RQ136059	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	23/Jul/2023	09:00	23/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
721	RQ136328	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	AMP WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Requested	
722	RQ135979	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	For AMP work of line	21/Jul/2023	09:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
723	RQ135980	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	For AMP work of line	21/Jul/2023	09:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
724	RQ135976	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	For AMP work of line	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	

725	RQ135975	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWERGRID	D	For AMP work of line	19/Jul/2023	09:00	19/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
726	RQ136322	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	AMP work line and bay equipment's.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested
727	RQ135997	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWERGRID	D	For rectification of SIR Audit observations	16/Jul/2023	10:00	16/Jul/2023	15:00	Kindly Approve	PLANNED	Requested
728	RQ136133	OCC_208	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Requested
729	RQ136134	OCC_208	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Requested
730	RQ135996	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	For rectification of SIR Audit observations	15/Jul/2023	10:00	15/Jul/2023	15:00	Kindly Approve	PLANNED	Requested
731	RQ136620	OCC_208	slcdup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	Stringing work of LILO Tower ,LILO of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV Saifai.	15/Jul/2023	10:00	16/Jul/2023	16:00		PLANNED	Requested
732	RQ135938	OCC_208	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	maintenance of line	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested
733	RQ136272	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	14/Jul/2023	08:00	14/Jul/2023	18:00	Line maintenance work.	PLANNED	Requested
734	RQ135972	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	For AMP work	13/Jul/2023	10:00	13/Jul/2023	16:00	Kindly Approve	PLANNED	Requested
735	RQ136271	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	13/Jul/2023	08:00	13/Jul/2023	18:00	Line maintenance work.	PLANNED	Requested
736	RQ135981	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	For AMP work at BBMB Pong	12/Jul/2023	10:00	12/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
737	RQ135958	OCC_208	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested
738	RQ136323	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Retrofitting of LBB relay	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested
739	RQ136273	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	12/Jul/2023	08:00	12/Jul/2023	18:00	Line maintenance work.	PLANNED	Requested
740	RQ135957	OCC_208	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested
741	RQ136321	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	AMP work line and bay equipment's.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
742	RQ136343	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	C	For New CTs Erection & Commissioning in All the three phases under Add Cap	09/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested
743	RQ136302	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	07/Jul/2023	08:00	07/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
744	RQ136860	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	D	AMP WORK	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested
745	RQ136303	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defects	06/Jul/2023	08:00	06/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
746	RQ136044	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jul/2023	09:00	08/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
747	RQ136045	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05/Jul/2023	09:00	08/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
748	RQ136706	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested
749	RQ135931	OCC_208	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and testing of Bay Equipment	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested
750	RQ136859	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested

751	RQ136274	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
752	RQ136019	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(P)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	For AMP work of Line	01/Jul/2023	08:00	01/Jul/2023	18:00	Kindly Approve	PLANNED	Requested	
753	RQ135937	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested	
754	RQ135928	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
755	RQ136819	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AMP WORK	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Requested	
756	RQ135929	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly maintenance and testing of Bay Equipment	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
757	RQ136342	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	C	For New CTs Erection & Commissioning in All the three phases under Add Cap	05/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
758	RQ136759	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	For rectification of S/D nature defects.	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested	
759	RQ136586	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half yearly mtc	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested	
760	RQ136613	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
761	RQ136612	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
762	RQ136585	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-2	BBMB	D	To attend three nos hot points & scheduled mtc. Work.	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
763	RQ136584	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-1	BBMB	D	To attend four nos hot points & scheduled mtc. Work.	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
764	RQ136625	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Jul/2023	10:00	26/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
765	RQ136624	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Jul/2023	10:00	26/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
766	RQ136622	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampur Yamunanagar (HVPNL) TL at location no. 86 & 87.	20/Jul/2023	10:00	20/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
767	RQ136623	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampur Yamunanagar (HVPNL) TL at location no. 86 & 87.	20/Jul/2023	10:00	20/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
768	RQ136528	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	Overhauling of mechanism of CB	17/Jul/2023	08:00	22/Jul/2023	18:00	220KV Rewari-2(208 Main Bay)	PLANNED	Requested	
769	RQ136352	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Requested	
770	RQ136353	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Requested	
771	RQ136345	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Requested	
772	RQ136313	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
773	RQ136583	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
774	RQ136348	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	

775	RQ136346	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
776	RQ136347	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
777	RQ136338	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra ( to attend punch point )	26/Jul/2023	10:00	26/Jul/2023	14:00		PLANNED	Requested	
778	RQ136268	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1	NTPC_DEVIKOT	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	26/Jul/2023	07:00	29/Jul/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	
779	RQ135876	OCC_208	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	C	CT and bay equipment testing	25/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested	
780	RQ136704	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	09/Jul/2023	08:00	09/Jul/2023	18:00		PLANNED	Requested	
781	RQ136072	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	09:00	23/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
782	RQ136068	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Isolator retrofitting of 220KV Zainakote-1 Bay (21089C & 21089L ISOLATORS). The S/D is taken to Bypass the 21089L isolator, the conductor from CT to 21089L isolator shall be removed. For 21089C, Temporary arrangement will be made from CT to TBC connection so that 21089C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-1 may be charged via 220KV TBC afterwards.	16/Jul/2023	09:00	16/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
783	RQ135971	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	For AMP work	14/Jul/2023	10:00	14/Jul/2023	16:00	Kindly Approve	PLANNED	Requested	
784	RQ136073	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220KV TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	09:00	13/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
785	RQ136063	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	Isolator retrofitting of 220KV Zainakote-2 Bay (20589C & 20589L ISOLATORS). The S/D is taken to Bypass the 20589L isolator, the conductor from CT to 20589L isolator shall be removed. For 20589C, Temporary arrangement will be made from CT to TBC connection so that 20589C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-2 may be charged via 220KV TBC afterwards.	04/Jul/2023	09:00	04/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
786	RQ135995	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21/Jul/2023	09:00	28/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
787	RQ135994	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13/Jul/2023	09:00	16/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	



788	RQ135993	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for connecting existing bus-1 & Bus-2 with proposed extended part (Excluding conductor) i.e. for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -Future line bay for Chamba-HPPTCL Majra)	01/Jul/2023	09:00	10/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
789	RQ136530	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Replacement of relay	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested	
790	RQ136529	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Replacement of relay	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
791	RQ135936	OCC_208	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance of bay and Line	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
792	RQ136135	OCC_208	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Requested	
793	RQ135970	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP work	15/Jul/2023	10:00	15/Jul/2023	16:00	Kindly Approve	PLANNED	Requested	
794	RQ135969	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWERGRID, PDD JK	D	For AMP work	07/Jul/2023	10:00	07/Jul/2023	16:00	Kindly Approve	PLANNED	Requested	
795	RQ135968	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP work	06/Jul/2023	10:00	06/Jul/2023	16:00	Kindly Approve	PLANNED	Requested	
796	RQ136295	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_HARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
797	RQ136292	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
798	RQ136296	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Requested	
799	RQ136293	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Requested	
800	RQ136298	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Requested	
801	RQ136297	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
802	RQ136299	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
803	RQ136289	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	05/Jul/2023	23:00		PLANNED	Requested	
804	RQ136294	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested	
805	RQ136023	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
806	RQ136025	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
807	RQ136024	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
808	RQ136026	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/Jul/2023	07:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	

809	RQ136027	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/Jul/2023	07:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
810	RQ136077	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20889B)	31/Jul/2023	14:00	31/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
811	RQ136076	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20889A)	31/Jul/2023	09:00	31/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
812	RQ136455	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Requested
813	RQ136458	OCC_208	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Requested
814	RQ136457	OCC_208	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Requested
815	RQ136003	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-2 & stability test with Bus Bar-2	25/Jul/2023	09:00	28/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
816	RQ136439	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG)-BUS 2	POWERGRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	25/Jul/2023	07:00	26/Jul/2023	20:00		PLANNED	Requested
817	RQ136067	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofit of 220KV BUS-Coupler Bay (208), Jumpers of 220KV BUS-2 will be removed to isolate the 20889B isolator completely.	24/Jul/2023	14:00	24/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
818	RQ136066	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofit of 220KV BUS-Coupler Bay (208), Jumpers of 220KV BUS-1 will be removed to isolate the 20889A isolator completely.	24/Jul/2023	09:00	24/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
819	RQ136456	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Requested
820	RQ136075	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofit of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	14:00	23/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
821	RQ136074	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofit of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	09:00	23/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
822	RQ136438	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG)-BUS 1	POWERGRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	23/Jul/2023	07:00	24/Jul/2023	19:00		PLANNED	Requested
823	RQ136002	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-1 & stability test with Bus Bar-1	21/Jul/2023	09:00	24/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
824	RQ136431	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG)-BUS 1	POWERGRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	21/Jul/2023	07:00	22/Jul/2023	20:00		PLANNED	Requested
825	RQ136001	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	HV Testing of newly installed bus with Bus Bar-2	19/Jul/2023	09:00	20/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
826	RQ136432	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG)-BUS 2	POWERGRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	19/Jul/2023	07:00	20/Jul/2023	20:00		PLANNED	Requested
827	RQ136490	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG)-BUS 7	POWERGRID	D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Jul/2023	17:00	28/Jul/2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Requested
828	RQ135982	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For AMP work	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Requested
829	RQ136491	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG)-BUS 8	POWERGRID	D	For Bay extension and bus bar testing of line Bay A218,(248) (Jumpering and bay extension work of new bays of Phase II)	17/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Requested
830	RQ136000	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	HV Testing of newly installed bus with Bus Bar-1	17/Jul/2023	09:00	18/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
831	RQ136418	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested
832	RQ136065	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofit of 220KV Zainakote-1 Bay (210), Jumpers of 220KV BUS-2 will be removed to isolate the 21089B isolator completely.	15/Jul/2023	14:00	15/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
833	RQ136064	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofit of 220KV Zainakote-1 Bay (210), Jumpers of 220KV BUS-1 will be removed to isolate the 21089A isolator completely.	15/Jul/2023	09:00	15/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
834	RQ136417	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested

835	RQ136401	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERGRID	D	BAY EXTENSION WORKS	13/Jul/2023	17:00	13/Jul/2023	23:00	During 220 KV Bus-5 shut down, 220 KV AVADA Line Bay (206) and 220 KV side of ICT-6 (bay 210) shall become out as Avada line bay and ICT bay is charged through Bus-5 only	PLANNED	Requested	
836	RQ136071	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220kV TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	14:00	13/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested	
837	RQ136070	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220kV TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	09:00	13/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested	
838	RQ136398	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	BAY EXTENSION WORKS	12/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Requested	
839	RQ136397	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	BAY EXTENSION WORKS	11/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Requested	
840	RQ136396	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	10/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Requested	
841	RQ136390	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	C	FOR TOWER STRENGTHING WORK. DURING THIS SHUT DOWN SECTION A solar generation lines (203,205,206,207) along with ICTs (ICT-01,2,3,4) will be isolated continuously for 10 days.	10/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Requested	
842	RQ136389	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	C	FOR TOWER STRENGTHING WORK. DURING THIS SHUT DOWN SECTION A solar generation lines (203,205,206,207) along with ICTs (ICT-01,2,3,4) will be isolated continuously for 10 days.	10/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Requested	
843	RQ136395	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	09/Jul/2023	17:00	09/Jul/2023	23:00		PLANNED	Requested	
844	RQ136391	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Requested	
845	RQ136392	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Requested	
846	RQ136394	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Requested	
847	RQ136393	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Requested	
848	RQ136482	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG)-BUS 2	POWERGRID	D	For erection and commissioning works in TBC Bay	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Requested	
849	RQ136480	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG)-BUS 4	POWERGRID	D	For erection and commissioning works in TBC Bay	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Requested	
850	RQ135983	OCC_208	cpcc2_sd	BUS	220KV BUS 3 AT JALANDHAR(PG)	POWERGRID	D	For AMP work	07/Jul/2023	09:00	07/Jul/2023	18:00	Kindly Approve for Transfer Bus	PLANNED	Requested	
851	RQ136443	OCC_208	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP works	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
852	RQ136388	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWERGRID	D	IPS TUBE ERECTION FOR BAY EXTENSION WORK	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested	
853	RQ135999	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-2 with proposed extended part (Excluding conductor), i.e. for extending the existing bus-2 for new bay (207)	06/Jul/2023	09:00	10/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
854	RQ136009	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus bar re-ally testing after modification of bus bar protection	05/Jul/2023	09:00	05/Jul/2023	17:30	Kindly Approve	PLANNED	Requested	
855	RQ136387	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWERGRID	D	ERECTION OF ISOLATOR FOR BAY EXTENSION WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested	
856	RQ136423	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For Erection of interface module for connection of ICT-3 bay with existing Bus-2. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	05/Jul/2023	07:00	08/Jul/2023	20:00		PLANNED	Requested	
857	RQ136405	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWERGRID	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Requested	
858	RQ136406	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)	POWERGRID	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Requested	
859	RQ136404	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	C	For replacement of flang of 202Q52 CB in 202 Bus Coupler Bay.	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	

860	RQ136062	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Zainakote-2 Bay (205), Jumpers of 220KV BUS-2 will be removed to isolate the 20589B isolator completely.	03/Jul/2023	14:00	03/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
861	RQ136008	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus bar realy testing after modification of bus bar protection	03/Jul/2023	09:00	03/Jul/2023	17:30	Kindly Approve	PLANNED	Requested
862	RQ136061	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Zainakote-2 Bay (205), Jumpers of 220KV BUS-1 will be removed to isolate the 20589A isolator completely.	03/Jul/2023	09:00	03/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
863	RQ136680	OCC_208	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
864	RQ136386	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWERGRID	D	ERECTION OF ISOLATOR FOR BAY EXTENSION WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested
865	RQ136483	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWERGRID	D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Jul/2023	17:00	13/Jul/2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Requested
866	RQ136484	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERGRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Jul/2023	17:00	13/Jul/2023	23:00		PLANNED	Requested
867	RQ136434	OCC_208	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Requested
868	RQ136489	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested
869	RQ136481	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Requested
870	RQ135998	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-1 with proposed extended part (Excluding conductor) i.e. for extending the existing bus-1 for new bay (207)	01/Jul/2023	09:00	05/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
871	RQ136433	OCC_208	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Requested
872	RQ136422	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For Erection of interface module for connection of ICT-3 bay with existing Bus-2. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Jul/2023	07:00	04/Jul/2023	20:00		PLANNED	Requested
873	RQ135875	OCC_208	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	17/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested
874	RQ135874	OCC_208	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	10/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Requested
875	RQ136131	OCC_208	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Requested
876	RQ136132	OCC_208	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Requested
877	RQ136591	OCC_208	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Quarterly mtc	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested
878	RQ136589	OCC_208	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Half yearly mtc	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Requested
879	RQ136863	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested
880	RQ136862	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-3	PTCUL	D	AMP WORK	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested
881	RQ136861	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-2	PTCUL	D	AMP WORK	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested
882	RQ136592	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend two nos hot points on 132 KV Bus & scheduled mtc. Work.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
883	RQ135898	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	C	for Line Maintenance And Tree Trimming Work at various locations (total line length is 180 KM) in Haryana State	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested
884	RQ136030	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested

885	RQ136029	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
886	RQ136028	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
887	RQ136428	OCC_208	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	AMP works	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Requested	
888	RQ136590	OCC_208	bbmb_sd	BUS	132 KV DEHAR(BB) - BUS 1	BBMB	D	To attend two nos hot points & scheduled mtc. Work.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested	
889	RQ136498	OCC_208	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Requested	
890	RQ136069	OCC_208	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWERGRID	C	BUS-Coupler Bay will remain under S/D due to Isolator retrofitting 20889A, 20889B	24/Jul/2023	09:00	31/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested	
891	RQ136508	OCC_208	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (lumpsum and bay extension work of new bays of Phase II)	14/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Requested	
892	RQ136522	OCC_208	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
893	RQ136520	OCC_208	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
894	RQ136503	OCC_208	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	C	For replacement of flang of 202Q52 CB in 202 Bus Coupler Bay.	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
895	RQ136505	OCC_208	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	For rectification of PD defect in 220 kv Bus 1	04/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
896	RQ136060	OCC_208	cpcc2_sd	BAY	205 MAIN BAY - 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP. 220kv Zainakote-2 will remain charged via TBC	03/Jul/2023	09:00	12/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
897	RQ136521	OCC_208	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
898	RQ136510	OCC_208	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 6 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jul/2023	15:00	05/Jul/2023	23:00		PLANNED	Requested	

899	RQ136507	OCC_208	cpcc3_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jul/2023	15:00	05/Jul/2023	23:00		PLANNED	Requested	
900	RQ136752	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2213 at Vindhyachal-North(PG)	POWERGRID	D	PSD FINE TUNING	31/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
901	RQ136751	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2211 at Vindhyachal-North(PG)	POWERGRID	D	PSD FINE TUNING	31/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Requested	
902	RQ136736	OCC_208	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1212 at Vindhyachal-North(PG)	POWERGRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Requested	
903	RQ136735	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1211 at Vindhyachal-North(PG)	POWERGRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Requested	
904	RQ136737	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1213 at Vindhyachal-North(PG)	POWERGRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Requested	
905	RQ136644	OCC_208	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-33.Q. There shall not be any restriction on HVDC power Flow.	24/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Requested	
906	RQ136465	OCC_208	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Requested	
907	RQ136645	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-32.Q. There shall not be any restriction on HVDC power Flow.	20/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Requested	
908	RQ136646	OCC_208	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-31.Q. There shall not be any restriction on HVDC power Flow.	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Requested	
909	RQ136466	OCC_208	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Requested	
910	RQ136672	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 22.223 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-223.Q	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Requested	
911	RQ136814	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 22.222 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-222.Q	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Requested	
912	RQ136663	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 22.221 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-221.Q	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Requested	
913	RQ136673	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 21.213 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-213.Q	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Requested	
914	RQ136815	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 21.212 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-212.Q	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Requested	
915	RQ136664	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	S/D of AC SUB FILTER BANK 21.211 at Rihand for Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-211.Q	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Requested	
916	RQ136857	OCC_208	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE 1	POWERGRID	C	Valve cooling PLC Maintenance work and BPI replacement work in Filter Main Bay by ER1. AC bypass will not be in service due to non availability of filter bay.	11/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	
917	RQ136463	OCC_208	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	D	AMP works	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Requested	
918	RQ136464	OCC_208	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	AMP works	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Requested	