



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/6230-6271


दिनांक: 19.07.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 209वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 209th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 18.07.2023 में आयोजित प्रचालन समन्वय उप- समिति की 209 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 209th OCC meeting held on 18.07.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


19/7/23

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 209th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ138801	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW UNCHAHR IV TPS - UNIT 1	NTPC	C	Overhauling	21/Aug/2023	00:00	04/Oct/2023	23:59		PLANNED	Rejected					UP PMC denied consent. Hence, OCC forum rejected the planned shutdown request by NTPC due to seasonal high demand.
2	RQ138887	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	Overhauling	20/Aug/2023	00:00	04/Oct/2023	23:59		PLANNED	Rejected					UP PMC denied consent. deferred to next occ
3	RQ138871	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 1	NTPC	C	Overhauling	18/Aug/2023	00:00	21/Sep/2023	23:59		PLANNED	Rejected					UP PMC denied consent. deferred to next occ
4	RQ138886	OCC_209	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Overhauling	01/Aug/2023	00:00	31/Aug/2023	23:59		PLANNED	Conditionally Approved	01-Aug-23	00:00	31-Aug-23	23:59	subject to WRPC approval. Gujarat has entitlement of approx 70 percent.
5	RQ139765	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-2	POWER GRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
6	RQ139764	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-1	POWER GRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
7	RQ139766	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3	POWER GRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October

8	RQ139767	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
9	RQ139293	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Diversion for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
10	RQ139294	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Diversion for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
11	RQ139062	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Diversion work for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
12	RQ139063	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Diversion work for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
13	RQ139688	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments at Orai end and also line amp works on Opportunity. Dia to be kept open at both ends. A/R OFF on 765kV Orai-Satna Ckt 1 and 765kV Satna - Gwalior Ckt 2 (BY WR2)	22/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
14	RQ139682	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	Implementation and testing of PRD scheme at Orai end and also line works BY WR2. Dia to be kept open at both ends. A/R OFF on CKT 1	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October

15	RQ139679	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Line Terminal equipment AMP and LINE AMP works.Also Implementation and testing of PRD scheme at Orai end. Dia to be kept open at both ends. FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END BY WR2. A/R OFF ON CKT 2.	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
16	RQ139060	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK	10/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
17	RQ139052	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Aug/2023	08:00	08/Aug/2023	18:00	Auto reclose relay of Ckt#1 to be kept into non auto mode.	PLANNED	Approved	08-Aug-23	16:00	08-Aug-23	23:00	ATC-TTC of NR Import/ NR Export to be curtailed by 200/1750 MW. Subjected to WRPC approval	
18	RQ139051	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Aug/2023	08:00	07/Aug/2023	18:00	Auto reclose relay of Ckt#2 to be kept into non auto mode.	PLANNED	Approved	07-Aug-23	16:00	07-Aug-23	23:00	ATC-TTC of NR Import/ NR Export to be curtailed by 200/1750 MW. Subjected to WRPC approval	
19	RQ139602	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition. A/R in non auto mode is required at both ends. BY WR2	01/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
20	RQ139362	OCC_209	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Aug/2023	08:00	31/Aug/2023	18:30	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:30	Subjected to WRPC approval	

21	RQ139046	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Birg guards, etc.	28/Aug/2023	08:00	28/Aug/2023	18:00	400 KV Zerda-Bhinmal line Ckt II put in Non Auto Mode	PLANNED	Approved	28-Aug-23	08:00	28-Aug-23	18:00	ATC-TTC of NR Export to be curtailed by 1350 MW. Subjected to WRPC approval
22	RQ139049	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	To attending cross patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings etc.	26/Aug/2023	08:00	26/Aug/2023	18:00	400 KV Zerda-Kankroli line Ckt 1 put in Non Auto Mode	PLANNED	Approved	26-Aug-23	08:00	26-Aug-23	18:00	Subjected to WRPC approval
23	RQ139047	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	C	For bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LILO line vide note E-654054,	24/Aug/2023	08:00	25/Aug/2023	18:00	Bypass arrangement 400 KV Zerda-Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary), 400 KV Zerda - Kankroli line in Non Auto Mode	PLANNED	Approved	24-Aug-23	08:00	25-Aug-23	18:00	Subjected to WRPC approval
24	RQ139358	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting work. Dia to be kept open at both ends.	19/Aug/2023	08:00	19/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Approved					To be clubbed with SI 21
25	RQ139601	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIEF (PG) CKT-2	POWER GRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 1 (BY ER1	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	Subjected to ERPC approval
26	RQ139359	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting work. Dia to be kept open at both ends.	17/Aug/2023	08:00	17/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Approved					To be clubbed with SI 22
27	RQ139050	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	16/Aug/2023	08:00	19/Aug/2023	18:00	Line shutdown is required .Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2) to be kept into non auto mode.	PLANNED	Approved					To be clubbed with SI 21

28	RQ139600	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 2 (BY ER1	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Subjected to ERPC approval
29	RQ139048	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Auto Reclose off (Non Auto Mode) is required for online Bird Guards Installation works	10/Aug/2023	08:00	31/Aug/2023	18:00	only Non auto mode	PLANNED	Approved	10-Aug-23	08:00	31-Aug-23	18:00	Subjected to WRPC approval
30	RQ139599	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 1 (BY ER1	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	Subjected to ERPC approval
31	RQ139676	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHAL POOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends.A/R OFF on CKT 1(BY WR2)	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Conditionally Approved					To be clubbed with Unit outage at Rihand III. Subjected to WRPC approval
32	RQ139598	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 2 (BY ER1)	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	Subjected to ERPC approval
33	RQ139675	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHAL POOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends. A/R OFF ON CKT 2 (BY WR2)	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Conditionally Approved					To be clubbed with Unit outage at Rihand III. Subjected to WRPC approval
34	RQ139597	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	01/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
35	RQ139596	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	01/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Rejected					To be availed in lean demand period of NR i.e.October
36	RQ139355	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.	16/Aug/2023	08:00	16/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	Subjected to WRPC approval

37	RQ139356	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.	01/Aug/2023	08:00	01/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	Subjected to WRPC approval	
38	RQ139769	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Approved	13-Aug-23	08:00	13-Aug-23	18:00		
39	RQ139768	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Approved	13-Aug-23	08:00	13-Aug-23	18:00		
40	RQ138752	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity and routine annual maintenance activity of relay and reactor.	29/Aug/2023	09:00	29/Aug/2023	18:00		PLANNED	Approved	29-Aug-23	09:00	29-Aug-23	18:00		
41	RQ139053	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards etc.	29/Aug/2023	08:00	29/Aug/2023	18:00	Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Approved	29-Aug-23	08:00	29-Aug-23	18:00		
42	RQ138959	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	25/Aug/2023	08:00	25/Aug/2023	18:00	Kindly approve	PLANNED	Rejected						May be availed after paddy season
43	RQ139237	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Replacement of damaged CLR insulator	25/Aug/2023	08:00	25/Aug/2023	18:00	Miscellaneous rectification works.	PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00		
44	RQ139263	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Maintenance work and defect rectification work	24/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	08:00	25-Aug-23	18:00		

45	RQ139257	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	23/Aug/2023	19:00	23/Aug/2023	21:00		PLANNED	Approved	23-Aug-23	19:00	23-Aug-23	21:00		
46	RQ139256	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	23/Aug/2023	17:00	23/Aug/2023	19:00		PLANNED	Approved	23-Aug-23	17:00	23-Aug-23	19:00		
47	RQ139255	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	22/Aug/2023	19:00	22/Aug/2023	21:00		PLANNED	Approved	22-Aug-23	19:00	22-Aug-23	21:00		
48	RQ139254	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	22/Aug/2023	17:00	22/Aug/2023	19:00		PLANNED	Approved	22-Aug-23	17:00	22-Aug-23	19:00		
49	RQ139061	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	D	Maintenance work and defect rectification work	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Rejected						May be availed after paddy season
50	RQ139235	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Miscellaneous rectification works.	22/Aug/2023	08:00	24/Aug/2023	18:00	Line Maintenance work .	PLANNED	Approved	22-Aug-23	08:00	24-Aug-23	18:00		
51	RQ139266	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	19/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season
52	RQ139753	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP works	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00		
53	RQ139057	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards etc.	18/Aug/2023	08:00	18/Aug/2023	18:00	Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00		
54	RQ139265	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	17/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season

55	RQ139737	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Attend broken insulator in Tower 212	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00		
56	RQ139260	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Maintenance work and defect rectification work	15/Aug/2023	08:00	18/Aug/2023	19:00		PLANNED	Approved	15-Aug-23	08:00	18-Aug-23	19:00		
57	RQ139239	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Aug/2023	08:00	10/Aug/2023	18:00	Along with L/R & other ckt will be in non auto mode.	PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval	
58	RQ139238	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Aug/2023	08:00	09/Aug/2023	18:00	Along with L/R & other ckt will be in non auto mode.	PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval	
59	RQ139738	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Attend broken insulator in Tower 307	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00		
60	RQ139745	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	C	1. Replacement of PDM sensor for arresting SF6 leakage in 704-18-B and 704-28-Y Gas compartments. 2. Implementation & testing of PRD revised scheme.	08/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
61	RQ139746	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	1. Shutdown nature defect rectification work in line. 2. Rotation of Spare 80 MVAR Line reactor. 3. Implementation & testing of PRD revised scheme.	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
62	RQ139388	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tapping of OPGW for repeater link under reliable communication scheme	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
63	RQ139734	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00		

64	RQ139241	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	SD Nature Miscellaneous rectification works for Model Transmission Line	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season
65	RQ139227	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00		
66	RQ139261	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Maintenance work and defect rectification work	01/Aug/2023	08:00	01/Aug/2023	18:00	Kindly approve for dt 24.07.2023	PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00		
67	RQ139262	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Maintenance work and defect rectification work	01/Aug/2023	08:00	01/Aug/2023	18:00	Kindly approve for dt 23.07.2023	PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00		
68	RQ139387	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for OPGW stringing work	01/Aug/2023	08:00	15/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00		
69	RQ139231	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I I(PG) (PFTL) CKT-2	PFTL	D	Miscellaneous rectification works.	26/Aug/2023	17:00	26/Aug/2023	23:00		PLANNED	Approved	26-Aug-23	17:00	26-Aug-23	23:00		
70	RQ139230	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I I(PG) (PFTL) CKT-1	PFTL	D	Miscellaneous rectification works.	25/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Approved	25-Aug-23	17:00	25-Aug-23	23:00		
71	RQ139251	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I I(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	22/Aug/2023	17:00	22/Aug/2023	23:59		PLANNED	Approved	22-Aug-23	17:00	22-Aug-23	23:59		
72	RQ139253	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I I(PG) (PFTL) CKT-2	PFTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	21/Aug/2023	19:00	21/Aug/2023	21:00		PLANNED	Approved	21-Aug-23	19:00	21-Aug-23	21:00		
73	RQ139252	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_I I(PG) (PFTL) CKT-1	PFTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	21/Aug/2023	17:00	21/Aug/2023	19:00		PLANNED	Approved	21-Aug-23	17:00	21-Aug-23	19:00		

74	RQ139250	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Aug/2023	16:00	21/Aug/2023	23:59		PLANNED	Approved	21-Aug-23	17:00	21-Aug-23	23:59	From 17:00 hrs
75	RQ139247	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	08/Aug/2023	17:00	13/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	08-Aug-23	17:00	13-Aug-23	23:00	
76	RQ139246	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Aug/2023	17:00	07/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	02-Aug-23	17:00	07-Aug-23	23:00	
77	RQ139249	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	24/Aug/2023	17:00	24/Aug/2023	23:58		PLANNED	Approved	24-Aug-23	17:00	24-Aug-23	23:58	
78	RQ139248	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Aug/2023	17:00	23/Aug/2023	23:59		PLANNED	Approved	23-Aug-23	17:00	23-Aug-23	23:59	
79	RQ139245	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	21/Aug/2023	17:00	31/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	21-Aug-23	17:00	31-Aug-23	23:00	
80	RQ139244	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Aug/2023	17:00	20/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	13-Aug-23	17:00	20-Aug-23	23:00	
81	RQ139229	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For Bus jumper rectification work	09/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Approved	09-Aug-23	17:00	09-Aug-23	23:00	
82	RQ139234	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Jumper rectification works (Strand cut).	09/Aug/2023	17:00	10/Aug/2023	23:00		PLANNED	Approved	09-Aug-23	17:00	10-Aug-23	23:00	
83	RQ139228	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For Bus jumper rectification work	08/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Approved	08-Aug-23	17:00	08-Aug-23	23:00	

84	RQ139233	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_I I(PG)-BHADLA(PG)(FBTL) CKT-1	POWER GRID,FB TL	D	Jumper rectification works & refixing of spacer	07/Aug/2023	17:00	08/Aug/2023	23:00	Jumper rectification works. (Tower No:105)	PLANNED	Approved	07-Aug-23	17:00	08-Aug-23	23:00		
85	RQ139361	OCC_209	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	C	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	24/Aug/2023	08:00	30/Aug/2023	18:30	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	PLANNED	Approved	24-Aug-23	08:00	30-Aug-23	18:30		
86	RQ139360	OCC_209	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	24/Aug/2023	08:00	30/Aug/2023	18:30	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	PLANNED	Approved	24-Aug-23	08:00	30-Aug-23	18:30		
87	RQ139363	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* HEIGHT RAISING OF 765 KV ANPARA D UNNNAO LINE (OBRA C UNNAO LINE)	16/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
88	RQ138736	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* 1. Work for Upgradation of ABB REL-670(Distance Protection M-1) Relay software By M/S ABB including testing after upgradati	07/Aug/2023	09:00	10/Aug/2023	17:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
89	RQ138735	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers. 80MVAR Spare Reac	03/Aug/2023	08:00	04/Aug/2023	17:00		PLANNED	Conditionally Approved						Subjected to at least one unit outage at lalitpur
90	RQ138737	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* 1. * SHUT DOWN FOR HEIGHT RAISING OF 765 KV ANPARA C UNNAO LINE . 2.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kV Un	01/Aug/2023	08:00	15/Aug/2023	18:00		PLANNED	Rejected						To be availed in lean demand period of NR i.e.October

91	RQ138734	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG)(UP) CKT-1	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of * Broken Jumper and Conductor Spacers.	01/Aug/2023	08:00	02/Aug/2023	17:00		PLANNED	Conditionally Approved						Subjected to at least one unit outage at lalitpur
92	RQ138986	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work alongwith 3x80MVAr Reactor Bank at Phagi	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Approved	14-Aug-23	08:00	14-Aug-23	18:00		
93	RQ138911	OCC_209	slcdrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00		Bypass to be done. Generation at Chhabra
94	RQ139275	OCC_209	cpcc1_sd	BUS	765 KV FATEHGARH_I I(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Approved	15-Aug-23	17:00	28-Aug-23	23:00		
95	RQ139546	OCC_209	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	11/Aug/2023	10:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	10:00	11-Aug-23	18:00		
96	RQ139564	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1/2 and 765 kV BUS BAR-1 protection Satbility Testing (Construction)	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	18:00		
97	RQ139545	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	18:00		
98	RQ139403	OCC_209	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	18:00		
99	RQ139269	OCC_209	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWER GRID	D	For AMP work	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00		
100	RQ139271	OCC_209	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	For Jumper rectification work of Fategarh-II lines at Bhadla SS	08/Aug/2023	17:00	08/Aug/2023	23:59	For Bus jumper rectification of Fategarh 2 line-01 & 2	PLANNED	Approved	08-Aug-23	17:00	08-Aug-23	23:59		
101	RQ139402	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	08/Aug/2023	10:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	18:00		

102	RQ139268	OCC_209	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWER GRID	D	For AMP work	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
103	RQ139273	OCC_209	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works	06/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Approved	06-Aug-23	17:00	08-Aug-23	23:00	
104	RQ139272	OCC_209	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works	01/Aug/2023	17:00	03/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	03-Aug-23	23:00	
105	RQ139276	OCC_209	cpcc1_sd	BUS	765 KV FATEHGARH_I I(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Aug/2023	17:00	14/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	14-Aug-23	23:00	
106	RQ139278	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	20/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Approved	20-Aug-23	08:00	20-Aug-23	18:00	
107	RQ139279	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	19/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Approved	19-Aug-23	08:00	19-Aug-23	18:00	
108	RQ139283	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Approved	19-Aug-23	17:00	25-Aug-23	23:00	
109	RQ139284	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Aug/2023	17:00	20/Aug/2023	23:00		PLANNED	Approved	15-Aug-23	17:00	20-Aug-23	23:00	
110	RQ138937	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	

111	RQ139281	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I (PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Aug/2023	17:00	12/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	08-Aug-23	17:00	12-Aug-23	23:00	
112	RQ139289	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	07/Aug/2023	21:00	07/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	21:00	07-Aug-23	23:00	
113	RQ139282	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I (PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Aug/2023	17:00	10/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-Aug-23	17:00	10-Aug-23	23:00	
114	RQ139290	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	07/Aug/2023	17:00	07/Aug/2023	20:00		PLANNED	Approved	07-Aug-23	17:00	07-Aug-23	20:00	
115	RQ139285	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00	
116	RQ138862	OCC_209	stuup_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD fine tuning	17/Aug/2023	10:00	17/Aug/2023	13:00		PLANNED	Approved	17-Aug-23	10:00	17-Aug-23	13:00	

117	RQ139309	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 @FATEHGARH _II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Approved	26-Aug-23	17:00	28-Aug-23	23:00		
118	RQ139311	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 @FATEHGARH _II(PG)	PFTL	D	For Erection works of Bhadla-2 circuit - 4 line reactor.	20/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
119	RQ139310	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 @FATEHGARH _II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Aug/2023	17:00	15/Aug/2023	23:00		PLANNED	Approved	13-Aug-23	17:00	15-Aug-23	23:00		
120	RQ139315	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 @FATEHGARH _II(PG)	PFTL	D	For AMP work	06/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
121	RQ139306	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 @FATEHGARH _II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	06/Aug/2023	17:00	11/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	06-Aug-23	17:00	11-Aug-23	23:00		

122	RQ139314	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 @FATEHGARH _II(PG)	PFTL	D	For AMP work	05/Aug/2023	17:00	07/Aug/2023	22:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
123	RQ139305	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 @FATEHGARH _II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	05/Aug/2023	17:00	10/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	05-Aug-23	17:00	10-Aug-23	23:00		
124	RQ139308	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 @FATEHGARH _II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Approved	23-Aug-23	17:00	25-Aug-23	23:00		
125	RQ139307	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH _II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Aug/2023	17:00	22/Aug/2023	23:00		PLANNED	Approved	20-Aug-23	17:00	22-Aug-23	23:00		
126	RQ139317	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	For AMP work	19/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage

127	RQ139318	OCC_209	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	Body protection modification work	12/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage
128	RQ139295	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	For AMP work	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage
129	RQ139297	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage
130	RQ139298	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage
131	RQ139299	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage
132	RQ139296	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	For AMP work	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Conditionally Approved					Shall be clubbed with line outage

133	RQ139300	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
134	RQ139313	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 @FATEHGARH_I(PG)	POWER GRID	D	For AMP work	04/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
135	RQ139304	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 @FATEHGARH_I(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	04/Aug/2023	17:00	08/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	04-Aug-23	17:00	08-Aug-23	23:00		
136	RQ139312	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_I(PG)	POWER GRID	D	For AMP work	03/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage

137	RQ139303	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_I I(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Aug/2023	17:00	06/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	03-Aug-23	17:00	06-Aug-23	23:00		
138	RQ139316	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Conditionally Approved						Shall be clubbed with line outage
139	RQ139337	OCC_209	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	29/Aug/2023	17:00	30/Aug/2023	23:00		PLANNED	Approved	29-Aug-23	17:00	30-Aug-23	23:00		
140	RQ139339	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	28/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Approved	28-Aug-23	17:00	28-Aug-23	23:00		

141	RQ139552	OCC_209	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	28/Aug/2023	10:00	28/Aug/2023	18:00		PLANNED	Approved	28-Aug-23	10:00	28-Aug-23	18:00	
142	RQ139336	OCC_209	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP work	27/Aug/2023	17:00	28/Aug/2023	23:00	at FATEHGARH_I I(PG)	PLANNED	Approved	27-Aug-23	17:00	28-Aug-23	23:00	
143	RQ139338	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For DGA oil testing of bay 765kV CT	27/Aug/2023	08:00	27/Aug/2023	18:00		PLANNED	Approved	27-Aug-23	08:00	27-Aug-23	18:00	
144	RQ139335	OCC_209	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP work	25/Aug/2023	17:00	26/Aug/2023	23:00	at FATEHGARH_I I(PG)	PLANNED	Approved	25-Aug-23	17:00	26-Aug-23	23:00	
145	RQ139534	OCC_209	cpcc3_sd	BAY	715 MAIN BAY - 765KV BUS 1 AT KANPUR_GIS(PG) AND FUTURE	POWER GRID	D	AMP works	25/Aug/2023	10:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	10:00	25-Aug-23	18:00	
146	RQ138948	OCC_209	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	25/Aug/2023	08:30	25/Aug/2023	18:00	Kindly approve	PLANNED	Approved	25-Aug-23	08:30	25-Aug-23	18:00	

147	RQ139551	OCC_209	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	24/Aug/2023	10:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	10:00	24-Aug-23	18:00	
148	RQ138946	OCC_209	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER- MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	24/Aug/2023	08:30	24/Aug/2023	18:00	Kindly approve	PLANNED	Approved	24-Aug-23	08:30	24-Aug-23	18:00	
149	RQ139334	OCC_209	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	23/Aug/2023	17:00	24/Aug/2023	23:00		PLANNED	Approved	23-Aug-23	17:00	24-Aug-23	23:00	
150	RQ139340	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Aug/2023	17:00	30/Aug/2023	23:00		PLANNED	Approved	23-Aug-23	17:00	30-Aug-23	23:00	
151	RQ139533	OCC_209	cpcc3_sd	BAY	714 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) AND FUTURE	POWER GRID	D	AMP works	23/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	10:00	23-Aug-23	18:00	
152	RQ139550	OCC_209	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA- FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	23/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	10:00	23-Aug-23	18:00	

153	RQ139333	OCC_209	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-2 AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	21/Aug/2023	17:00	22/Aug/2023	23:00		PLANNED	Approved	21-Aug-23	17:00	22-Aug-23	23:00	
154	RQ139341	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Aug/2023	17:00	27/Aug/2023	23:00		PLANNED	Approved	21-Aug-23	17:00	27-Aug-23	23:00	
155	RQ139549	OCC_209	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP works	21/Aug/2023	10:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	10:00	21-Aug-23	18:00	
156	RQ138944	OCC_209	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP work of Bay	21/Aug/2023	08:30	22/Aug/2023	18:00	Kindly approve	PLANNED	Approved	21-Aug-23	08:30	22-Aug-23	18:00	

157	RQ139332	OCC_209	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	19/Aug/2023	17:00	20/Aug/2023	23:00		PLANNED	Approved	19-Aug-23	17:00	20-Aug-23	23:00	
158	RQ139331	OCC_209	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	17/Aug/2023	17:00	18/Aug/2023	23:00		PLANNED	Approved	17-Aug-23	17:00	18-Aug-23	23:00	
159	RQ138945	OCC_209	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWER GRID	D	AMP work of Bay	17/Aug/2023	08:30	18/Aug/2023	18:00	Kindly approve	PLANNED	Approved	17-Aug-23	08:30	18-Aug-23	18:00	
160	RQ139330	OCC_209	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	15/Aug/2023	17:00	16/Aug/2023	22:00		PLANNED	Approved	15-Aug-23	17:00	16-Aug-23	22:00	

161	RQ139329	OCC_209	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	13/Aug/2023	17:00	14/Aug/2023	23:00		PLANNED	Approved	13-Aug-23	17:00	14-Aug-23	23:00	
162	RQ139328	OCC_209	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	11/Aug/2023	17:00	12/Aug/2023	23:00		PLANNED	Approved	11-Aug-23	17:00	12-Aug-23	23:00	
163	RQ139343	OCC_209	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_I I (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	10/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Approved	10-Aug-23	17:00	17-Aug-23	23:00	
164	RQ139327	OCC_209	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	09/Aug/2023	17:00	10/Aug/2023	23:00		PLANNED	Approved	09-Aug-23	17:00	10-Aug-23	23:00	
165	RQ139555	OCC_209	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	For termination of the cable related to the 765 KV Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00	

166	RQ139554	OCC_209	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00	
167	RQ139326	OCC_209	cpcc3_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	07/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	17:00	08-Aug-23	23:00	
168	RQ139553	OCC_209	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	CRM testing of CB	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	18:00	
169	RQ139556	OCC_209	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	
170	RQ139557	OCC_209	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	

171	RQ139325	OCC_209	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	05/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	05-Aug-23	17:00	06-Aug-23	23:00	
172	RQ139322	OCC_209	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	For AMP work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
173	RQ139324	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG)	POWER GRID	D	For AMP work	03/Aug/2023	17:00	04/Aug/2023	23:00		PLANNED	Approved	03-Aug-23	17:00	04-Aug-23	23:00	
174	RQ138941	OCC_209	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	AMP work of Bay Bay AMP Works	03/Aug/2023	08:30	04/Aug/2023	18:00	Kindly approve	PLANNED	Approved	03-Aug-23	08:30	04-Aug-23	18:00	
175	RQ139321	OCC_209	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	

176	RQ139558	OCC_209	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00	
177	RQ139559	OCC_209	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00	
178	RQ139320	OCC_209	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00	
179	RQ139323	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	For AMP work	01/Aug/2023	17:00	02/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	02-Aug-23	23:00	

180	RQ138942	OCC_209	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	AMP work of Bay	01/Aug/2023	08:30	02/Aug/2023	18:00	Kindly approve	PLANNED	Approved	01-Aug-23	08:30	02-Aug-23	18:00	
181	RQ139319	OCC_209	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	For AMP work	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	
182	RQ139560	OCC_209	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	02-Aug-23	18:00	
183	RQ139561	OCC_209	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	02-Aug-23	18:00	
184	RQ139027	OCC_209	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Aug/2023	08:00	26/Aug/2023	18:00		PLANNED	Approved	26-Aug-23	08:00	26-Aug-23	18:00	
185	RQ139029	OCC_209	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	08:00	24-Aug-23	18:00	
186	RQ139028	OCC_209	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	

187	RQ139030	OCC_209	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	
188	RQ139031	OCC_209	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
189	RQ139032	OCC_209	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00	
190	RQ138727	OCC_209	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	18/Aug/2023	09:00	18/Aug/2023	15:00		PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	15:00	
191	RQ138725	OCC_209	stuup_sd	BAY	708 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	07/Aug/2023	09:00	07/Aug/2023	15:00		PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	15:00	
192	RQ139083	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I(PG)	POWER GRID	D	For AMP works	24/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Approved	24-Aug-23	17:00	28-Aug-23	23:00	

193	RQ139082	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP works	22/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Approved	22-Aug-23	17:00	25-Aug-23	23:00	
194	RQ139419	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(P G)	POWER GRID	D	AMP works	19/Aug/2023	10:00	19/Aug/2023	18:00		PLANNED	Approved	19-Aug-23	10:00	19-Aug-23	18:00	
195	RQ139081	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP works	18/Aug/2023	16:00	21/Aug/2023	23:00		PLANNED	Approved	18-Aug-23	17:00	21-Aug-23	23:00	From 17:00 hrs
196	RQ139073	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
197	RQ139431	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP works	17/Aug/2023	10:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	10:00	17-Aug-23	18:00	
198	RQ139074	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
199	RQ139425	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	16/Aug/2023	10:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	10:00	16-Aug-23	18:00	
200	RQ139078	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Aug/2023	17:00	23/Aug/2023	23:00		PLANNED	Approved	15-Aug-23	17:00	23-Aug-23	23:00	
201	RQ139084	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG)	POWER GRID	D	For AMP works	14/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Approved	14-Aug-23	17:00	17-Aug-23	23:00	
202	RQ139424	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	14/Aug/2023	10:00	14/Aug/2023	18:00		PLANNED	Approved	14-Aug-23	10:00	14-Aug-23	18:00	

203	RQ139079	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I (PG)	POWER GRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Aug/2023	17:00	20/Aug/2023	23:59	For Commissioning works of STATCOM-1	PLANNED	Approved	12-Aug-23	17:00	20-Aug-23	23:59		
204	RQ139085	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	SCADA VALIDATION	12/Aug/2023	17:00	12/Aug/2023	19:00		PLANNED	Approved	12-Aug-23	17:00	12-Aug-23	19:00		
205	RQ139418	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(P G)	POWER GRID	D	AMP works	12/Aug/2023	10:00	12/Aug/2023	18:00		PLANNED	Approved	12-Aug-23	10:00	12-Aug-23	18:00		
206	RQ139075	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I (PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Aug/2023	17:00	18/Aug/2023	23:00		PLANNED	Approved	10-Aug-23	17:00	18-Aug-23	23:00		
207	RQ139086	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	For commissioning testing of Bay 720 and SCADA VALIDATION	10/Aug/2023	17:00	11/Aug/2023	23:00		PLANNED	Approved	10-Aug-23	17:00	11-Aug-23	23:00		
208	RQ139420	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	AMP and WTI/OTI Scheme Modification works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	18:00		
209	RQ138932	OCC_209	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP works	10/Aug/2023	08:00	10/Aug/2023	18:00	Kindly approve	PLANNED	Rejected						May be availed after paddy season
210	RQ139071	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	AMP of the ICT	09/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Approved	09-Aug-23	17:00	09-Aug-23	23:00		
211	RQ139562	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00		
212	RQ139087	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	For commissioning testing of Bay 720 and SCADA VALIDATION	08/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Approved	08-Aug-23	17:00	09-Aug-23	23:00		
213	RQ138931	OCC_209	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP works	08/Aug/2023	08:00	08/Aug/2023	18:00	Kindly approve	PLANNED	Rejected						May be availed after paddy season

214	RQ139080	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG)	POWER GRID	D	For Erection works of SS-63 A1 package 765 kV ICT-5 B phase unit	07/Aug/2023	17:00	11/Aug/2023	23:00	For commissioning works of SS- 63 A1 package 765 kV ICT-5	PLANNED	Approved	07-Aug-23	17:00	11-Aug-23	23:00		
215	RQ139563	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00		
216	RQ139070	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	For AMP of ICT 3	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00		
217	RQ139076	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Aug/2023	17:00	12/Aug/2023	23:00		PLANNED	Approved	05-Aug-23	17:00	12-Aug-23	23:00		
218	RQ139072	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWER GRID	D	CSD Fine tuning work & ICT3 Y- Phase Radiator replacemenmt work	04/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Approved	04-Aug-23	17:00	08-Aug-23	23:00		
219	RQ139066	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season i.e after 15 Sep
220	RQ139067	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season i.e after 15 Sep
221	RQ139417	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP works	02/Aug/2023	10:00	02/Aug/2023	18:00		PLANNED	Approved	06-Aug-23	10:00	06-Aug-23	18:00		To be availed on Sunday
222	RQ139065	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season i.e after 15 Sep
223	RQ139077	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	06-Aug-23	23:00		
224	RQ139064	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning work	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Rejected						To be availed after high hydro season i.e after 15 Sep

225	RQ139069	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For AMP of spare ICT	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00		
226	RQ139068	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	for CSD fine tuning and attending oil leakage	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00		
227	RQ138738	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.Work for Upgradation of Differential Relay(P-643,87TB Main-2) software By M/S GE T&D including testing after upgra	04/Aug/2023	09:00	05/Aug/2023	17:00		PLANNED	Approved	04-Aug-23	09:00	05-Aug-23	17:00		
228	RQ138849	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	03/Aug/2023	09:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00		
229	RQ138739	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* 1. For Replacement of CT Switching Relay in 400kV Side by M/S GE T &D.	02/Aug/2023	09:00	03/Aug/2023	17:00		PLANNED	Approved	02-Aug-23	09:00	03-Aug-23	17:00		
230	RQ139002	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION	30/Aug/2023	08:00	01/Sep/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved						To be taken during weekend.
231	RQ139128	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)- BAWANA(DV) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment (Testing of line CVT, LA, CT and alignment checking of BUS isolator/Earth Switch)	29/Aug/2023	09:00	29/Aug/2023	18:00	shutdown on Bay 3A and 3T	PLANNED	Approved	29-Aug-23	09:00	29-Aug-23	18:00		
232	RQ138989	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Aug/2023	16:00	28/Aug/2023	23:00		PLANNED	Rejected						Consent denied by PGCIL
233	RQ139129	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- DEEPALPUR(J HKT) (PG) CKT- 1	POWER GRID	D	AMP of line bay equipment (Testing of line CVT, LA, CT and alignment checking of BUS isolator/Earth Switch)	28/Aug/2023	09:00	28/Aug/2023	18:00	shutdown on Bay 4A and 4T	PLANNED	Approved	28-Aug-23	09:00	28-Aug-23	18:00		

234	RQ139101	OCC_209	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	For replacement of Line CTs & CVTs and annual Maintenance of Bay equipments	28/Aug/2023	08:00	30/Aug/2023	18:00		PLANNED	Approved						Shutdown not to overlap with Sl. No. 230
235	RQ138988	OCC_209	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Aug/2023	16:00	26/Aug/2023	23:00		PLANNED	Rejected						Consent denied by PGCIL
236	RQ138828	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Annual Protection testing & Upgradation of Bus-Bar Protection Panel from E/M type to Numerical Type (Connection	24/Aug/2023	09:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	09:00	24-Aug-23	18:00		
237	RQ138827	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	23/Aug/2023	09:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	09:00	23-Aug-23	18:00		
238	RQ139368	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	AMP WORK	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00		
239	RQ138801	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH (PG)-BAGLIHAR(JK) (PG)	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	22/Aug/2023	09:00	22/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	22-Aug-23	09:00	22-Aug-23	18:00		
240	RQ139181	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Aug/2023	09:00	22/Aug/2023	18:00	Kindly approve	PLANNED	Approved						Shutdown not to be clubbed with Sl. 239
241	RQ139182	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Aug/2023	09:00	22/Aug/2023	18:00	Kindly approve	PLANNED	Approved						Shutdown not to be clubbed with Sl. 239
242	RQ139100	OCC_209	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	For replacement of Line CTs & CVTs and annual Maintenance of Bay equipments	22/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	24-Aug-23	18:00		
243	RQ138790	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	For AMP works	21/Aug/2023	09:00	21/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	21-Aug-23	09:00	21-Aug-23	18:00		
244	RQ138802	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	21/Aug/2023	09:00	21/Aug/2023	18:00	Kindly Approve	PLANNED	Approved						Same as Sl. 243

245	RQ139055	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	ATTENDING S/D NATURE DEFECTS TO MAKE IT A MODEL LINE	21/Aug/2023	08:00	26/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Approved	21-Aug-23	08:00	26-Aug-23	18:00	
246	RQ139179	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	20-Aug-23	09:00	20-Aug-23	18:00	
247	RQ139180	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	20-Aug-23	09:00	20-Aug-23	18:00	
248	RQ139376	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	20/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	20-Aug-23	08:00	22-Aug-23	18:00	
249	RQ139780	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV Nallagarh-Banala	18/Aug/2023	09:00	18/Aug/2023	13:00	Kindly approve	PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	13:00	
250	RQ139366	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
251	RQ138775	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP work of line equipments	17/Aug/2023	10:00	17/Aug/2023	14:00	Kindly Approve	PLANNED	Approved	17-Aug-23	10:00	17-Aug-23	14:00	
252	RQ138784	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	For AMP of line Equipments	17/Aug/2023	09:00	17/Aug/2023	17:00	Kindly Approve	PLANNED	Approved					Not to be clubbed with Sl. No. 251
253	RQ139189	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	25-Jul-23	09:00	25-Jul-23	18:00	
254	RQ139741	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP works	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
255	RQ138976	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Rejected					Consent denied by PGCIL
256	RQ139375	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	19-Aug-23	18:00	

257	RQ139740	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	For line isolator 415-89L and reactor isolator 415-89R replacement under ADDCAP along with AMP of line equipment and AMP of non-switchable line reactor.	17/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	23-Aug-23	18:00		
258	RQ138975	OCC_209	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Rejected						Consent denied by PGCIL
259	RQ139054	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	ATTENDING S/D NATURE DEFECTS TO MAKE IT A MODEL LINE	14/Aug/2023	08:00	19/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Approved	14-Aug-23	08:00	19-Aug-23	18:00		
260	RQ138796	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	For replacement of Y Ph droppers of wave trap and CVT	12/Aug/2023	08:00	12/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	12-Aug-23	08:00	12-Aug-23	17:00		
261	RQ138963	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/Aug/2023	08:00	12/Aug/2023	18:00	Kindly approve	PLANNED	Approved	12-Aug-23	08:00	12-Aug-23	18:00		
262	RQ138914	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	11/Aug/2023	09:00	11/Aug/2023	13:00	Kindly approve	PLANNED	Approved	11-Aug-23	09:00	11-Aug-23	13:00		
263	RQ138783	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP of line Equipments	10/Aug/2023	09:00	10/Aug/2023	17:00	Kindly Approve	PLANNED	Approved						Shutdown at Sl. 263,264 and 265 not to be clubbed together.
264	RQ139185	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Approved						Shutdown at Sl. 263,264 and 265 not to be clubbed together.
265	RQ139186	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Approved						Shutdown at Sl. 263,264 and 265 not to be clubbed together.
266	RQ138770	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For replacement of broken insulator and flashed insulator	10/Aug/2023	08:00	11/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	10-Aug-23	08:00	11-Aug-23	18:00		
267	RQ139735	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GISLUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP works	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00		

268	RQ138779	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	08/Aug/2023	09:30	08/Aug/2023	13:30	Kindly Approve	PLANNED	Approved	08-Aug-23	09:30	08-Aug-23	13:30	
269	RQ139124	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	* For Bus repairing & Strengthening	08/Aug/2023	09:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	09:00	08-Aug-23	18:00	
270	RQ139059	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	08/Aug/2023	08:00	14/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Approved	08-Aug-23	08:00	14-Aug-23	18:00	
271	RQ138964	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	08/Aug/2023	08:00	08/Aug/2023	18:00	Kindly approve	PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
272	RQ139736	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP works	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	
273	RQ139397	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	To close jumper of 406 89A isolator after isolator replacement & for rectification of R-Ph damaged isolator	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	
274	RQ138998	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	REACTOR ISOLTOR REPLACEMNT	07/Aug/2023	08:00	09/Aug/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	07-Aug-23	08:00	09-Aug-23	18:00	
275	RQ139123	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	* For Bus repairing & Strengthening	05/Aug/2023	09:00	05/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	09:00	05-Aug-23	18:00	
276	RQ139264	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	SAS INTEGRATION	05/Aug/2023	08:00	05/Aug/2023	18:00	LINE SHUTDOWN	PLANNED	Approved	05-Aug-23	08:00	05-Aug-23	18:00	
277	RQ139183	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Aug/2023	08:00	05/Aug/2023	18:00	Kindly approve	PLANNED	Approved	05-Aug-23	08:00	05-Aug-23	18:00	

278	RQ139226	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Aug/2023	08:00	05/Aug/2023	18:00	Kindly approve	PLANNED	Approved	05-Aug-23	08:00	05-Aug-23	18:00		
279	RQ139384	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP WORK	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
280	RQ138870	OCC_209	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
281	RQ139389	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Tapping of OPGW for repeater station under reliable communication scheme alongwith S/D of 765 KV Aligarh-Kanpur Line	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
282	RQ139374	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	Jumper rectification of Pilot String	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
283	RQ138869	OCC_209	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Rejected						Consent denied by PGCIL
284	RQ139395	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	To open jumper of 406 89A isolator for isolator replacement under ADD-CAP at Kanpur S/S	03/Aug/2023	08:00	03/Aug/2023	11:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	11:00		
285	RQ139396	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP of Line bay equipment at Panki	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved						Not to be clubbed with Sl. No. 284
286	RQ139056	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	LINC CVT'S RETROFITMENT AT HISSAR SS END	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00		
287	RQ139373	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	Jumper rectification of Pilot String	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00		
288	RQ138797	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	02/Aug/2023	09:00	02/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	18:00		
289	RQ139370	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	AMP of Line bay equipments and Line maintenance work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00		

290	RQ139369	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	D	Replacement of Insulator disc at Loc 61	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00	
291	RQ139177	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For Lifting and Erection of Gantry Tower No.02 under 400 kV Bay Extension Package at Kishenpur S/s	01/Aug/2023	09:30	04/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	09:30	04-Aug-23	18:00	
292	RQ139192	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/Hamirpur Jalandhar TL for hot line works	01/Aug/2023	09:00	14/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	01-Aug-23	09:00	14-Aug-23	18:00	
293	RQ139191	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/Hamirpur Jalandhar TL for hot line works	01/Aug/2023	09:00	14/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	01-Aug-23	09:00	14-Aug-23	18:00	
294	RQ138774	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR in Non auto required for stringing of 2nd circuit .	01/Aug/2023	08:00	31/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00	
295	RQ139394	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP Work and attending hot spots	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	
296	RQ139744	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	line reactor replacement work, Jumper opening and bushing dismantelling at 400 kv Bareilly Substation.Line will be charged without line reactor as old reactor shall be replaced with new reactor under Addcap.	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	

297	RQ139184	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	01/Aug/2023	08:00	31/Aug/2023	18:00	Kindly approve	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00	
298	RQ139739	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP of Line & Main Bay. Replacement of Air Cell/MOG in Line Reactor	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	
299	RQ139058	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	01/Aug/2023	08:00	07/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Approved	01-Aug-23	08:00	07-Aug-23	18:00	
300	RQ139014	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown is required to carryout stringing on circuit 2	01/Aug/2023	08:00	31/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					High Inflow season, schedule of 385 MW approx round the clock. NHPC denied consent.
301	RQ139005	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	TBC ISOLATOR REPLACEMNT	01/Aug/2023	08:00	03/Aug/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	01-Aug-23	08:00	03-Aug-23	18:00	
302	RQ139144	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works.	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	07:00	31-Aug-23	18:00	
303	RQ139145	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works.	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved					Not to be clubbed with Sl. No. 302
304	RQ139438	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP of Line reactor	29/Aug/2023	16:30	29/Aug/2023	17:30	NA	PLANNED	Approved	29-Aug-23	16:30	29-Aug-23	17:30	
305	RQ139437	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP of Line reactor	29/Aug/2023	09:00	29/Aug/2023	10:00	NA	PLANNED	Approved					Same as Sl. No. 304
306	RQ139486	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	29/Aug/2023	08:00	31/Aug/2023	18:00	Zerda-Kankroli line(Ckt# 1)to be kept into non auto mode.	PLANNED	Approved	29-Aug-23	16:00	31-Aug-23	23:00	Shutdown to be taken from 1600 hrs

307	RQ139467	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For taking line reactor in service.	28/Aug/2023	18:00	28/Aug/2023	19:00	NA	PLANNED	Approved	28-Aug-23	18:00	28-Aug-23	19:00	
308	RQ139466	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For taking line reactor out of service.	26/Aug/2023	09:00	26/Aug/2023	10:00	NA	PLANNED	Approved	26-Aug-23	09:00	26-Aug-23	10:00	
309	RQ139522	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_I I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Shut down required for Tower Erection work of under construction line i.e. 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line. Without shutdown top portion of tower can not be erected.	25/Aug/2023	07:00	28/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Approved	25-Aug-23	17:00	28-Aug-23	23:00	Shutdown to be taken from 1700 hrs
310	RQ139459	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LILO line vide note E- 654054,	24/Aug/2023	08:00	25/Aug/2023	18:00	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda- Bhinmal-Kankroli LILO line vide note E- 654054,	PLANNED	Conditionally Approved	24-Aug-23	08:00	25-Aug-23	18:00	Subject to revival of 400kV Bhadla(RS)- Bikaner (RS) D/C lines. Shutdown may be allowed considering Rajasathan full Solar generation of approx. 3400 MW, Wind generation of 1500 MW and ISGS full RE generation of 12389 MW. In case of wind generation more than 1500 MW in Rajasthan and full Solar generation in Rajasthan control area and ISGS curtailment of 100-200 MW at Fatehgarh 1 may be required. NLDC comments are to be taken. Shutdown to be taken alongwith SI. No. 23.

311	RQ139436	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Amp Work of Line Reactor	23/Aug/2023	16:30	23/Aug/2023	17:30	NA	PLANNED	Approved	23-Aug-23	16:30	23-Aug-23	17:30	Subject to NPCIL consent
312	RQ139435	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Amp Work of Line Reactor	23/Aug/2023	09:00	23/Aug/2023	10:00	NA	PLANNED	Approved					Same as Sl. No.311
313	RQ139472	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGAR H (PG) CKT-2		D	to attend SD nature defects	23/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	
314	RQ139490	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For rectification of shutdown nature defects	23/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Approved	23-Aug-23	08:00	25-Aug-23	18:00	
315	RQ139460	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AMP of Line Bay Equipment and hot spot attend	22/Aug/2023	09:00	22/Aug/2023	18:00	NA	PLANNED	Approved	22-Aug-23	09:00	22-Aug-23	18:00	
316	RQ139471	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGAR H (PG) CKT-1		D	to attend SD nature defects	22/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	
317	RQ139465	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGAR H (PG) CKT-1		D	For taking line reactor in service.	21/Aug/2023	18:00	21/Aug/2023	19:00	NA	PLANNED	Approved	21-Aug-23	18:00	21-Aug-23	19:00	
318	RQ139482	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_I (PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Aug/2023	18:00	22/Aug/2023	23:59	Other Circuit in Non Auto Mode	PLANNED	Approved	20-Aug-23	18:00	22-Aug-23	23:59	
319	RQ139489	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For rectification of shutdown nature defects	20/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Approved	20-Aug-23	08:00	22-Aug-23	18:00	
320	RQ139464	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGAR H (PG) CKT-1		D	For taking line reactor out of service.	19/Aug/2023	09:00	19/Aug/2023	10:00	NA	PLANNED	Approved	19-Aug-23	09:00	19-Aug-23	10:00	
321	RQ139456	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNA GAR(UP) (PG) CKT-1		D	AMP of Line Bay Equipment and hot spot attend	19/Aug/2023	09:00	19/Aug/2023	18:00	NA	PLANNED	Approved	19-Aug-23	09:00	19-Aug-23	18:00	
322	RQ139455	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	AMP of Line Bay Equipment and hot spot attend	18/Aug/2023	09:00	18/Aug/2023	18:00	NA	PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	18:00	

323	RQ139508	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	17/Aug/2023	07:00	18/Aug/2023	20:00	NA	PLANNED	Approved	17-Aug-23	07:00	18-Aug-23	20:00		
324	RQ139506	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	04/Sep/2023	18:00	NA	PLANNED	Rejected						deferred to next occ
325	RQ139507	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	04/Sep/2023	18:00	NA	PLANNED	Rejected						deferred to next occ
326	RQ139531	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	15/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Conditionally Approved	15-Aug-23	08:00	31-Aug-23	18:00	subject to real time grid condition	

327	RQ139530	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	15/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Conditionally Approved	15-Aug-23	08:00	31-Aug-23	18:00	subject to real time grid condition
328	RQ139434	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Equipment AMP	14/Aug/2023	09:00	14/Aug/2023	17:30	Line Maintenance work will also be carried out	PLANNED	Approved	14-Aug-23	15:00	14-Aug-23	23:00	Shutdown tobe taken from 1500 hrs
329	RQ139513	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	PRD TRIP MODIFICATION WORK	14/Aug/2023	09:00	14/Aug/2023	13:00	NA	PLANNED	Approved	14-Aug-23	16:00	14-Aug-23	23:00	Shutdown tobe taken from 1600 hrs
330	RQ139494	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1		D	FOR REPLACEMENT OF FAULTY INSULATOR	14/Aug/2023	08:00	14/Aug/2023	18:00	NA	PLANNED	Approved	14-Aug-23	16:00	14-Aug-23	23:00	Shutdown tobe taken from 1600 hrs
331	RQ139512	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR ATTENDING OIL LEAKAGE IN LINE REACTOR	12/Aug/2023	09:00	12/Aug/2023	13:00	NA	PLANNED	Approved	12-Aug-23	16:00	12-Aug-23	23:00	Shutdown tobe taken from 1600 hrs
332	RQ139527	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Maintenance work	11/Aug/2023	08:00	12/Aug/2023	19:00	NA	PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	19:00	
333	RQ139449	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	11/Aug/2023	08:00	12/Aug/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	18:00	Consent of RAPS C required

334	RQ139470	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	11/Aug/2023	08:00	11/Aug/2023	18:00	NA	PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	relay setting to be change in co-ordination with NTPC
335	RQ139433	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	PRD modification as per recent CC circulars of Line reactor & Line equipment AMP.	10/Aug/2023	16:30	10/Aug/2023	17:30	NA	PLANNED	Approved	10-Aug-23	16:30	10-Aug-23	17:30	
336	RQ139267	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	PRD modification as per recent CC circulars of Line reactor & Line equipment AMP.	10/Aug/2023	09:00	10/Aug/2023	10:00		PLANNED	Approved					Same as Sl. No. 335
337	RQ139525	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_I (PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Replacement of line spacer & other rectification works	10/Aug/2023	09:00	10/Aug/2023	19:00	NA	PLANNED	Approved	10-Aug-23	17:00	10-Aug-23	23:00	Shutdown to be taken from 1700 hrs
338	RQ139526	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Maintenance work	10/Aug/2023	08:00	10/Aug/2023	19:00	NA	PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	19:00	
339	RQ139519	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1		D	Overhead crossing i.e. Stringing work of 400kv D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	10/Aug/2023	07:00	14/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to RRVPNL line, shutdown is required in day hours only.	PLANNED	Approved	10-Aug-23	15:00	14-Aug-23	23:00	To be taken from 1500 hrs

340	RQ139469	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	to attend SD nature defects	09/Aug/2023	09:00	09/Aug/2023	18:00	NA	PLANNED	Approved	09-Aug-23	09:00	09-Aug-23	18:00	
341	RQ139448	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	09/Aug/2023	08:00	10/Aug/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00	Subject to NPCIL consent
342	RQ139499	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09/Aug/2023	08:00	09/Aug/2023	18:00	NA	PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00	
343	RQ139484	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	09/Aug/2023	08:00	09/Aug/2023	18:00	400 KV RAPP-KANKROLI CK-II o be kept in non Auto mode	PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00	
344	RQ139481	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Aug/2023	18:00	10/Aug/2023	23:59	Other Circuit in Non Auto Mode	PLANNED	Approved	08-Aug-23	18:00	10-Aug-23	23:59	
345	RQ139468	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	to attend SD nature defects	08/Aug/2023	09:00	08/Aug/2023	18:00	NA	PLANNED	Approved	08-Aug-23	09:00	08-Aug-23	18:00	
346	RQ139509	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For AMP of Line Reactor and modification of body protection	08/Aug/2023	09:00	08/Aug/2023	18:00	NA	PLANNED	Approved	08-Aug-23	09:00	08-Aug-23	18:00	Shutdown is on daily basis, subject to consent of Shree Cement Limited
347	RQ139483	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	08/Aug/2023	08:00	08/Aug/2023	18:00	400 KV Chittor - KANKROLI CK-I to be kept in non Auto mode	PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	Subject to consent of RAPS C
348	RQ139524	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2		D	For Shut down nature defect attend i.e Jumper bolt, GR Fixing, VD Fixing etc.	08/Aug/2023	08:00	08/Aug/2023	18:00	NA	PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
349	RQ139518	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSIKOTPUTLI (PG) CKT-1		D	For Line Reactor/Equipmen t AMP work and Modification as per RHQ-AM circular	07/Aug/2023	09:00	07/Aug/2023	15:00	NA	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	15:00	

350	RQ139447	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	07/Aug/2023	08:00	08/Aug/2023	18:00	Non auto for 400 kv RAPPK-Kankroli	PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	Subject to NPCIL consent
351	RQ139497	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Aug/2023	08:00	07/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	
352	RQ139498	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Aug/2023	08:00	06/Aug/2023	18:00	NA	PLANNED	Approved	06-Aug-23	08:00	06-Aug-23	18:00	
353	RQ139517	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	For Line Reactor/Equipment AMP work and Modification as per RHQ-AM circular	05/Aug/2023	09:00	05/Aug/2023	15:00	NA	PLANNED	Approved	05-Aug-23	09:00	05-Aug-23	15:00	
354	RQ139446	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	04/Aug/2023	08:00	05/Aug/2023	18:00	Non auto for 400 kv RAPPK-Chittorgarh	PLANNED	Approved	04-Aug-23	08:00	05-Aug-23	18:00	Subject to NPCIL consent
355	RQ139496	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
356	RQ139463	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR SS	03/Aug/2023	09:00	03/Aug/2023	18:00	NA	PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00	
357	RQ139516	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Line Reactor/Equipment AMP work and Modification as per RHQ-AM circular	03/Aug/2023	09:00	03/Aug/2023	15:00	NA	PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	15:00	
358	RQ139462	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	LINC CVT'S RETROFITMENT AT BBMB BHIWANI SS END	02/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	18:00	
359	RQ139523	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For CSD fine tuning	01/Aug/2023	09:00	01/Aug/2023	18:00	Along with Line reactor at khetri	PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	18:00	Shutdown to be taken from 1600 hrs

360	RQ139461	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	LINC CVT'S RETROFITMENT AT HISAR SS END	01/Aug/2023	09:00	01/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	18:00		
361	RQ139440	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00		
362	RQ139495	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK 171-174 NHAI	01/Aug/2023	08:00	15/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft. For O&M works, outage may be taken on dailly basis from 08:00hrs to 18:00Hrs.	PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00	UP consent required.	
363	RQ139529	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	DIVERSION WORK 122-123 NHAI	01/Aug/2023	08:00	12/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Rejected						duplicate entry
364	RQ139528	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	DIVERSION WORK 122-123 NHAI	01/Aug/2023	08:00	12/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Rejected						duplicate entry

365	RQ139485	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconductoring works with Twin HTLS	01/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Rejected					As decided in OCC Forum (OCC 208), Powergrid was asked to do reconductoring work after the month of September.
366	RQ138981	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly maintenance	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Approved	29-Aug-23	16:00	29-Aug-23	23:00	To be taken from 1600 hrs
367	RQ138969	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Approved	28-Aug-23	16:00	28-Aug-23	23:00	To be taken from 1600 hrs
368	RQ138973	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly maintenance	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	16:00	24-Aug-23	23:00	To be taken from 1600 hrs
369	RQ138977	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	16:00	24-Aug-23	23:00	To be taken from 1600 hrs
370	RQ138983	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	16:00	22-Aug-23	23:00	To be taken from 1600 hrs
371	RQ138982	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	16:00	21-Aug-23	23:00	To be taken from 1600 hrs
372	RQ138868	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	
373	RQ138970	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of National Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU -	18/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Rejected					work is already completed.

374	RQ138979	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Schedule of work to be done by M/S Man Structural Ltd. :- 1. Erection work of D+6 Tower with location number 62. 2.Erection work of D+9 Tower with location number 65. 3.Dismantle work of existing towers with no. 62, 63 , 64 and 65.. 4. Old conductor dismantle and clamping. 5. Complete stringing work of six sections. 6. Work of jumpers of all towers. 7. Complete	18/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Rejected						Shutdowns to be clubbed alongwith planned unit shutdowns at Suratgarh and Suratgarh Super Critical TPS To be taken up in Aug OCC.
375	RQ138991	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Aug/2023	16:00	16/Aug/2023	23:00		PLANNED	Approved	16-Aug-23	16:00	16-Aug-23	23:00		
376	RQ138990	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Aug/2023	16:00	14/Aug/2023	23:00		PLANNED	Approved	14-Aug-23	16:00	14-Aug-23	23:00		
377	RQ138980	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Approved	14-Aug-23	16:00	14-Aug-23	23:00	To be taken from 1600 hrs	
378	RQ138984	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Approved	12-Aug-23	16:00	12-Aug-23	23:00	To be taken from 1600 hrs	

379	RQ138992	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Aug/2023	16:00	12/Aug/2023	23:00		PLANNED	Approved	11-Aug-23	16:00	12-Aug-23	23:00	Presently line is already out since 31.05.2023 due to tower collapse. Shutdown to be availed before line revival.
380	RQ138974	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	
381	RQ138971	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	
382	RQ138867	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	16:00	10-Aug-23	23:00	Shutdown to be taken from 1600 hrs
383	RQ138993	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	09/Aug/2023	16:00	10/Aug/2023	23:00		PLANNED	Approved	09-Aug-23	16:00	10-Aug-23	23:00	Presently line is already out since 08.07.2023 due to tower collapse. Shutdown to be availed before line revival.
384	RQ138866	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	08/Aug/2023	00:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	16:00	08-Aug-23	23:00	Shutdown to be taken from 1600 hrs
385	RQ138994	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	07/Aug/2023	16:00	08/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	16:00	08-Aug-23	23:00	
386	RQ138865	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	16:00	07-Aug-23	23:00	Shutdown to be taken from 1600 hrs

387	RQ138978	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Schedule of work to be done by M/S Man Structural's Ltd. :- 1. Erection work of D+6 Tower with location number 65. 2.Erection work of D+9 Tower with location number 64. 3.Erection work of D+0 Tower with location number 62. 4. Dismantle work of existing towers with no. 62, 63 , 64 and 65. 5. Old conductor dismantle and clamping. 6. Complete stringing work of six sections.	05/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Rejected					Shutdowns to be clubbed alongwith planned unit shutdowns at Suratgarh and Suratgarh Super Critical TPS To be taken up in Aug OCC.
388	RQ138985	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Intergration of PMU under STNAMS Project by M/S GE T&D India Ltd.	03/Aug/2023	10:00	03/Aug/2023	15:00		PLANNED	Approved	03-Aug-23	16:00	03-Aug-23	23:00	To be taken from 1600 hrs
389	RQ138972	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Intergration of PMU under STNAMS Project by M/S GE T&D India Ltd.	02/Aug/2023	10:00	02/Aug/2023	15:00		PLANNED	Approved	02-Aug-23	16:00	02-Aug-23	23:00	To be taken from 1600 hrs
390	RQ138829	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	28/Aug/2023	09:00	28/Aug/2023	18:00		PLANNED	Approved	28-Aug-23	09:00	28-Aug-23	18:00	
391	RQ139760	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kv GIS SS Rampur_PRSTL	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	Consent of UP required

392	RQ139761	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	Consent of UP required
393	RQ139292	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-2	UPPTCL	D	For Annual maintenance of Line and Bay equipments	24/Aug/2023	11:00	25/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	11:00	25-Aug-23	18:00	
394	RQ139291	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-1	UPPTCL	D	For Annual maintenance of Line and Bay equipments	22/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	10:00	23-Aug-23	18:00	
395	RQ139092	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	1.* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF. 2. * For Complete Bay tightening work	21/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Rejected					As dicussed in OCC 208,Shutdown deferred til Sep OCC
396	RQ138745	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Rejected					To be deferred to September OCC in view of High demand period.
397	RQ139102	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Jumper tightening work will be carried of mentioned line during this shutdown period.	19/Aug/2023	10:00	19/Aug/2023	17:00		PLANNED	Approved	19-Aug-23	10:00	19-Aug-23	17:00	
398	RQ138876	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* S/D OF 400KV ORAI-MAINPURI LINE 2ND CKT FOR OF TIGHTENING OF JUMPER, CC RING,etc. for PREVENTIVE MAINTENANCE.	18/Aug/2023	09:00	31/Aug/2023	17:00		PLANNED	Approved	18-Aug-23	09:00	31-Aug-23	17:00	

399	RQ138847	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	"routine testing and maintenance "	17/Aug/2023	11:00	17/Aug/2023	17:00		PLANNED	Approved	17-Aug-23	11:00	17-Aug-23	17:00	
400	RQ139758	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
401	RQ139759	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
402	RQ139094	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and reactor related work	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Approved	13-Aug-23	08:00	13-Aug-23	18:00	
403	RQ139093	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* to take new line reactor in ckt alongwith testing of bay reactor at 400KV Bareilly S/s.	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	18:00	
404	RQ139091	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Bus repairing & Strengthening	10/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Rejected					To be deferred to September OCC in view of High demand period.

405	RQ138895	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3)& SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Complete Bay tightening work	10/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Rejected							To be deferred to September OCC in view of High demand period.
406	RQ138750	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* 400 KV Panki Unnao Line shutdown required for protection testing and bay maintenance (line s/d required)	09/Aug/2023	10:00	10/Aug/2023	17:00		PLANNED	Approved	09-Aug-23	10:00	10-Aug-23	17:00			
407	RQ138751	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* 400kv panki aligarh line shutdown require for protection testing and bay maintenance(line s/d required)	07/Aug/2023	10:00	08/Aug/2023	17:00		PLANNED	Approved	07-Aug-23	10:00	08-Aug-23	17:00			
408	RQ138754	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-Muradnagar Line Shutdown for Jumper tightening ,Polymer Replacement/Cleaning work, Bird nest removal	07/Aug/2023	09:00	11/Aug/2023	20:00		PLANNED	Approved	07-Aug-23	09:00	11-Aug-23	20:00			
409	RQ138842	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	05/Aug/2023	09:00	05/Aug/2023	17:00		PLANNED	Approved	05-Aug-23	09:00	05-Aug-23	17:00			
410	RQ138841	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	04/Aug/2023	09:00	04/Aug/2023	17:00		PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	17:00			
411	RQ138875	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* S/D OF 400KV ORAI-MAINPURI LINE 1ST CKT FOR OF TIGHTENING OF JUMPER, CC RING,etc. for PREVENTIVE MAINTENANCE.	02/Aug/2023	09:00	17/Aug/2023	17:00		PLANNED	Approved	02-Aug-23	09:00	17-Aug-23	17:00			

412	RQ138753	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad-Firozabad(PJFTL) Line for Relay Testing of Concern Line at 765kV S/S Fatehabad.	01/Aug/2023	10:00	01/Aug/2023	15:00		PLANNED	Approved	01-Aug-23	10:00	01-Aug-23	15:00	
413	RQ139134	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To repair worn out conductor	25/Aug/2023	10:00	25/Aug/2023	18:30		PLANNED	Approved	25-Aug-23	10:00	25-Aug-23	18:30	
414	RQ139132	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	23/Aug/2023	10:00	23/Aug/2023	18:30		PLANNED	Approved	23-Aug-23	10:00	23-Aug-23	18:30	
415	RQ139133	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To repair worn out conductor	18/Aug/2023	10:00	18/Aug/2023	18:30		PLANNED	Approved	18-Aug-23	10:00	18-Aug-23	18:30	
416	RQ139127	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1	HVPNL	D	general maintenance of line and trimming of trees	11/Aug/2023	10:00	11/Aug/2023	17:00		PLANNED	Approved	11-Aug-23	10:00	11-Aug-23	17:00	
417	RQ139131	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	09/Aug/2023	10:00	09/Aug/2023	18:30		PLANNED	Approved	09-Aug-23	10:00	09-Aug-23	18:30	
418	RQ139126	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	general maintenance of line and trimming of trees	04/Aug/2023	10:00	04/Aug/2023	17:00		PLANNED	Approved	04-Aug-23	10:00	04-Aug-23	17:00	
419	RQ139161	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	04/Aug/2023	09:00	04/Aug/2023	17:00		PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	17:00	
420	RQ139160	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of Main-2 DPR relay	03/Aug/2023	09:00	03/Aug/2023	17:00		PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	17:00	
421	RQ139159	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	02/Aug/2023	09:00	02/Aug/2023	17:00		PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	17:00	
422	RQ139342	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Switchyard bay equipment preventive maintenance work	02/Aug/2023	09:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	18:00	HVPN requested for shutdown of ckt 2 instead of ckt 1. OCC approved the shutdown of ckt 2 in place of ckt 1 for said duration

423	RQ139162	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HV PNL	D	For replacement of Main-2 DPR relay	01/Aug/2023	09:00	01/Aug/2023	17:00		PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	17:00	
424	RQ138826	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Annual Protection testing & Upgradation of Bus-Bar Protection Panel from E/M type to Numerical Type (Connection	25/Aug/2023	09:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	09:00	25-Aug-23	18:00	
425	RQ139365	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARD OI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP WORK	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Consent of UP required
426	RQ139754	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	Consent of UP required
427	RQ139364	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARD OI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00	Consent of UP required
428	RQ138840	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	08/Aug/2023	09:00	08/Aug/2023	17:00		PLANNED	Approved	08-Aug-23	09:00	08-Aug-23	17:00	Consent of PGCIL required
429	RQ138839	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	07/Aug/2023	09:00	07/Aug/2023	17:00		PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	17:00	Consent of PGCIL required
430	RQ139259	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	24/Aug/2023	19:00	24/Aug/2023	21:00		PLANNED	Approved	24-Aug-23	19:00	24-Aug-23	21:00	

431	RQ139258	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	24/Aug/2023	17:00	24/Aug/2023	19:00		PLANNED	Approved	24-Aug-23	17:00	24-Aug-23	19:00	
432	RQ138791	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	For AMP works	22/Aug/2023	09:00	22/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	22-Aug-23	09:00	22-Aug-23	18:00	
433	RQ139763	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	
434	RQ139762	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	
435	RQ139152	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	for checking and Tightning of All CB,CT and Isolator clamps of the Bays	20/Aug/2023	06:00	20/Aug/2023	10:00		PLANNED	Approved	20-Aug-23	06:00	20-Aug-23	10:00	
436	RQ139151	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	for checking and Tightning of All CB,CT and Isolator clamps of the Bays	11/Aug/2023	06:00	11/Aug/2023	10:00		PLANNED	Approved	11-Aug-23	06:00	11-Aug-23	10:00	
437	RQ138913	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AMP of Line Equipments	18/Aug/2023	09:00	18/Aug/2023	13:00	Kindly approve	PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	13:00	
438	RQ139781	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Nallagarh-Koldam	11/Aug/2023	09:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Approved	11-Aug-23	09:00	11-Aug-23	18:00	

439	RQ139146	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR NON - AUTO MODE required for live line OPGW installation works.	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Rejected						Consent denied by Indgrid
440	RQ138800	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	17-Aug-23	09:00	17-Aug-23	18:00		
441	RQ138799	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	10-Aug-23	09:00	10-Aug-23	18:00		
442	RQ138798	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	09/Aug/2023	09:00	09/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	09-Aug-23	09:00	09-Aug-23	18:00		
443	RQ139150	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta testing of CVT of Jhajjar Circuit 1 along with Bay No. 414 and 415	17/Aug/2023	05:00	17/Aug/2023	10:00		PLANNED	Approved	17-Aug-23	05:00	17-Aug-23	10:00		
444	RQ138846	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Annual testing of Protection system	12/Aug/2023	11:00	12/Aug/2023	12:30		PLANNED	Approved	12-Aug-23	11:00	12-Aug-23	12:30		
445	RQ138845	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Annual testing of Protection system	11/Aug/2023	11:00	11/Aug/2023	12:30		PLANNED	Approved	11-Aug-23	11:00	11-Aug-23	12:30		
446	RQ139772	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	For Half Yearly Maintenance including Circuit braker X-5 and X-2	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Rejected						To be deferred to September OCC in view of High demand period.
447	RQ139770	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	General Maintenance	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Rejected						To be deferred to September OCC in view of High demand period.
448	RQ138987	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	03/Aug/2023	16:00	04/Aug/2023	23:00		PLANNED	Approved	03-Aug-23	16:00	04-Aug-23	23:00		

449	RQ139539	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'To close jumper of 415-89 isolator for isolator replacement under ADDCAP	31/Aug/2023	08:00	31/Aug/2023	11:00		PLANNED	Approved	31-Aug-23	08:00	31-Aug-23	11:00	
450	RQ139537	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'To open jumper of 415-89 isolator for isolator replacement under ADDCAP	27/Aug/2023	08:00	27/Aug/2023	11:00		PLANNED	Approved	27-Aug-23	08:00	27-Aug-23	11:00	
451	RQ139540	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	'To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	14/Aug/2023	15:00	14/Aug/2023	18:00		PLANNED	Approved	14-Aug-23	15:00	14-Aug-23	18:00	
452	RQ139538	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	'To open jumper of 406-89 isolator for isolator replacement under ADDCAP	10/Aug/2023	08:00	10/Aug/2023	11:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	11:00	
453	RQ139544	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	09/Aug/2023	10:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	10:00	09-Aug-23	18:00	
454	RQ139209	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40289B jumper Connection.	09/Aug/2023	09:00	09/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	09-Aug-23	09:00	09-Aug-23	17:30	
455	RQ138777	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	For AMP work	08/Aug/2023	10:00	08/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	18:00	
456	RQ139543	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	18:00	
457	RQ139208	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40289A jumper Connection.	07/Aug/2023	09:00	07/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	17:30	
458	RQ139542	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Aug/2023	10:00	05/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	10:00	05-Aug-23	18:00	
459	RQ139207	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40289B jumper removal.	02/Aug/2023	09:00	02/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	17:30	
460	RQ139532	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP works	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	10:00	01-Aug-23	18:00	

461	RQ139206	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40289A jumper removal.	01/Aug/2023	09:00	01/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	17:30		
462	RQ138928	OCC_209	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus.	01/Aug/2023	08:00	10/Aug/2023	18:00	Kindly approve	PLANNED	Approved	01-Aug-23	08:00	10-Aug-23	18:00		
463	RQ139040	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Aug/2023	09:00	31/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
464	RQ139039	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Aug/2023	09:00	28/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
465	RQ139036	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Aug/2023	09:00	25/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
466	RQ139035	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Aug/2023	09:00	24/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
467	RQ139034	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Aug/2023	09:00	09/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
468	RQ139033	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Aug/2023	09:00	05/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred to September OCC in view of High generation period in Karcham Jhakri complex.
469	RQ138907	OCC_209	slcds_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Approved	29-Aug-23	16:00	29-Aug-23	23:00		To be taken from 1600 hrs

470	RQ138906	OCC_209	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Approved	28-Aug-23	16:00	28-Aug-23	23:00	To be taken from 1600 hrs
471	RQ138909	OCC_209	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Aug/2023	16:00	25/Aug/2023	23:00		PLANNED	Approved	25-Aug-23	16:00	25-Aug-23	23:00	
472	RQ138908	OCC_209	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Aug/2023	16:00	24/Aug/2023	23:00		PLANNED	Approved	24-Aug-23	16:00	24-Aug-23	23:00	
473	RQ138905	OCC_209	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	16:00	17-Aug-23	23:00	To be taken from 1600 hrs
474	RQ138910	OCC_209	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	16:00	16-Aug-23	23:00	To be taken from 1600 hrs
475	RQ138857	OCC_209	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	16:00	02-Aug-23	23:00	To be taken from 1600 hrs
476	RQ138856	OCC_209	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	16:00	01-Aug-23	23:00	To be taken from 1600 hrs
477	RQ138733	OCC_209	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	28/Aug/2023	08:30	28/Aug/2023	17:30		PLANNED	Approved	28-Aug-23	08:30	28-Aug-23	17:30	
478	RQ139648	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	For new Busbar Protection testing	28/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Approved	28-Aug-23	08:00	31-Aug-23	18:00	
479	RQ139652	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	28/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Approved	28-Aug-23	08:00	28-Aug-23	18:00	
480	RQ139651	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	25/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	
481	RQ139647	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	For new Busbar Protection testing	25/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Approved	25-Aug-23	08:00	28-Aug-23	18:00	

482	RQ139649	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	For new Busbar Protection testing	23/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Approved	23-Aug-23	08:00	25-Aug-23	18:00	
483	RQ139653	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	23/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	
484	RQ139623	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Approved	21-Aug-23	17:00	28-Aug-23	23:00	
485	RQ139625	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400 kV Jackson line bays	21/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Approved	21-Aug-23	17:00	28-Aug-23	23:00	
486	RQ139620	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	21/Aug/2023	09:00	26/Aug/2023	18:00	NA	PLANNED	Approved	21-Aug-23	09:00	26-Aug-23	18:00	
487	RQ139627	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Approved	20-Aug-23	17:00	28-Aug-23	23:00	
488	RQ139654	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	20/Aug/2023	08:00	20/Aug/2023	18:00	NA	PLANNED	Approved	20-Aug-23	08:00	20-Aug-23	18:00	
489	RQ139650	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	For new Busbar Protection testing	20/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Approved	20-Aug-23	08:00	23-Aug-23	18:00	

490	RQ139668	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 & Busbar Relay Testing after HV test	19/Aug/2023	07:00	20/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
491	RQ139667	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 & Busbar Relay Testing after HV test	17/Aug/2023	07:00	18/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
492	RQ139606	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP WORK	14/Aug/2023	08:00	14/Aug/2023	18:00	NA	PLANNED	Approved	14-Aug-23	08:00	14-Aug-23	18:00		
493	RQ139666	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For HV Test of GIS Extension bay of Bus-4	13/Aug/2023	07:00	14/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
494	RQ139624	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Aug/2023	17:00	20/Aug/2023	23:00	NA	PLANNED	Approved	11-Aug-23	17:00	20-Aug-23	23:00		
495	RQ139665	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For HV Test of GIS Extension bay of Bus-3	11/Aug/2023	07:00	12/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
496	RQ139656	OCC_209	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Sectionalizer Commissioning work	10/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Approved	10-Aug-23	17:00	13-Aug-23	23:00		
497	RQ139621	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Aug/2023	17:00	15/Aug/2023	23:00	NA	PLANNED	Approved	08-Aug-23	17:00	15-Aug-23	23:00		
498	RQ139619	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	07/Aug/2023	09:00	12/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	09:00	12-Aug-23	18:00		
499	RQ139614	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay integration and AMP WORK	07/Aug/2023	08:00	07/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00		

500	RQ139626	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Approved	06-Aug-23	17:00	13-Aug-23	23:00		
501	RQ139655	OCC_209	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Sectionalizer Commissioning work	06/Aug/2023	17:00	09/Aug/2023	23:00	NA	PLANNED	Approved	06-Aug-23	17:00	09-Aug-23	23:00		
502	RQ139664	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 tie bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	06/Aug/2023	07:00	10/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
503	RQ139613	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay integration and AMP work	04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00		
504	RQ139639	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	Isolator retrofitting work	03/Aug/2023	09:00	04/Aug/2023	18:00	NA	PLANNED	Approved	03-Aug-23	09:00	04-Aug-23	18:00		
505	RQ139641	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	For AMP work	03/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00		
506	RQ139622	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400 kV Jackson line bays	01/Aug/2023	17:00	10/Aug/2023	23:00	NA	PLANNED	Approved	01-Aug-23	17:00	10-Aug-23	23:00		
507	RQ139638	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	Isolator retrofitting work	01/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	09:00	02-Aug-23	18:00		
508	RQ139640	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	For AMP work	01/Aug/2023	08:00	02/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	16:00	02-Aug-23	23:00	Shutdown to be taken from 1600 hrs	

509	RQ139663	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Aug/2023	07:00	05/Aug/2023	20:00	NA	PLANNED	Rejected						To be availed in lean demand period of NR i.e.October
510	RQ138746	OCC_209	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	23/Aug/2023	09:00	30/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	09:00	30-Aug-23	18:00		
511	RQ138740	OCC_209	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	D	* ROUTINE TESTING AND MAINTENANCE WORK OF 400 KV MAIN BUS-1.	08/Aug/2023	07:00	08/Aug/2023	16:00		PLANNED	Approved	08-Aug-23	07:00	08-Aug-23	16:00		
512	RQ139536	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	*For rectification of damaged isolator of R ph of 400kv Fatehpur (Kanpur)-Panki-2 line at 400kv Bus A at Panki(UP)	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	18:00		
513	RQ138743	OCC_209	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Bus repairing Strengthening	07/Aug/2023	09:00	08/Aug/2023	17:00		PLANNED	Approved	07-Aug-23	09:00	08-Aug-23	17:00		
514	RQ138742	OCC_209	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For Bus repairing Strengthening work	04/Aug/2023	09:00	05/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	09:00	05-Aug-23	18:00		
515	RQ139136	OCC_209	sldchr_sd	BUS	400KV BUS 1 AT DHANODA(HV)	HVPNL	D	For yearly maintenance	21/Aug/2023	10:00	21/Aug/2023	18:30		PLANNED	Approved	21-Aug-23	10:00	21-Aug-23	18:30		
516	RQ139137	OCC_209	sldchr_sd	BUS	400KV BUS 2 AT DHANODA(HV)	HVPNL	D	For yearly maintenance	17/Aug/2023	10:00	17/Aug/2023	18:30		PLANNED	Approved	17-Aug-23	10:00	17-Aug-23	18:30		

517	RQ139004	OCC_209	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 3 ISOLATOR REPLACEMENT	21/Aug/2023	08:00	24/Aug/2023	18:00	BUS 3 SHUTDOWN REQUIRED	PLANNED	Approved	21-Aug-23	08:00	24-Aug-23	18:00	
518	RQ139003	OCC_209	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 4 ISOLATOR REPLACEMENT	14/Aug/2023	08:00	17/Aug/2023	18:00	BUS 4 SHUTDOWN REQUIRED	PLANNED	Approved	14-Aug-23	08:00	17-Aug-23	18:00	
519	RQ139099	OCC_209	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
520	RQ139165	OCC_209	slchp_sd	BUS	400 KV GUMMA (HP) - BUS 2	HPSEB	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Rejected					Work may be carried out during low generation period. Presently Spillage condition
521	RQ139164	OCC_209	slchp_sd	BUS	400 KV GUMMA (HP) - BUS 1	HPSEB	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Rejected					Work may be carried out during low generation period. Presently Spillage condition in Karcham, Jhakri complex
522	RQ139695	OCC_209	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARRH(PG)	POWER GRID	C	For implementing NGR bypass scheme	26/Aug/2023	10:00	28/Aug/2023	18:00		PLANNED	Approved	26-Aug-23	10:00	28-Aug-23	18:00	
523	RQ139692	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	

524	RQ139694	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGAR H (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	For implementing NGR bypass scheme	19/Aug/2023	10:00	21/Aug/2023	18:00		PLANNED	Approved	19-Aug-23	10:00	21-Aug-23	18:00	
525	RQ139699	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	C	BRAKER OVERHAULING WORK	16/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	19-Aug-23	18:00	
526	RQ139697	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	D	For AMP work	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	
527	RQ139693	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	PRD modification as per recent CC circulars & AMP.	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	
528	RQ139729	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	POWER GRID	D	FOR AMP WORK of L/R	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
529	RQ139698	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	C	BRAKER OVERHAULING WORK	07/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	10-Aug-23	18:00	
530	RQ139696	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	D	For AMP work	05/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	08:00	05-Aug-23	18:00	

531	RQ138838	OCC_209	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP)	UPPTCL	C	* Replacement of old gasket of Reactor and other associated work at 400KV S/S Unnao. This Reactor is already under breakdown	16/Aug/2023	09:00	31/Aug/2023	17:00		PLANNED	Approved	16-Aug-23	09:00	31-Aug-23	17:00	
532	RQ139098	OCC_209	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce old line reactor with new line reactor	13/Aug/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Aug-23	08:00	13-Sep-23	18:00	
533	RQ138936	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Quarterly maintenance	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	
534	RQ138935	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly maintenance	24/Aug/2023	09:00	24/Aug/2023	14:00		PLANNED	Approved	24-Aug-23	09:00	24-Aug-23	14:00	
535	RQ138934	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
536	RQ138940	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly maintenance	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
537	RQ138939	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance	10/Aug/2023	10:00	10/Aug/2023	14:00		PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	14:00	
538	RQ139691	OCC_209	indigrd_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	D	Sf6 gas top up to be done	23/Aug/2023	11:00	23/Aug/2023	15:00	411 Tie Bay & 412 Main Bay of the substation will also be under outage.	PLANNED	Approved	23-Aug-23	11:00	23-Aug-23	15:00	
539	RQ139681	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWER GRID	D	For AMP Work and body protection modification work	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	

540	RQ139687	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	For AMP work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	
541	RQ139684	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For AMP work	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
542	RQ139685	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD Fine tuning work	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
543	RQ138938	OCC_209	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Quarterly maintenance	07/Aug/2023	10:00	07/Aug/2023	14:00		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	14:00	
544	RQ139777	OCC_209	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400KV VINDHYACHAL (PG)	POWER GRID	D	AMP works	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	
545	RQ139178	OCC_209	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWER GRID	C	For Stringing work over Line Equipments and Bus Reactor-3 under 400 kV Bay Extension Package at Kishenpur S/s	01/Aug/2023	09:30	05/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	09:30	05-Aug-23	18:00	
546	RQ139689	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I(PG)		D	For AMP work	22/Aug/2023	17:00	23/Aug/2023	23:00		PLANNED	Approved	22-Aug-23	17:00	23-Aug-23	23:00	
547	RQ139007	OCC_209	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVNL)	RRVNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Approved	28-Aug-23	08:00	28-Aug-23	18:00	

548	RQ139009	OCC_209	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	
549	RQ139011	OCC_209	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	08:00	24-Aug-23	18:00	
550	RQ139008	OCC_209	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	
551	RQ139037	OCC_209	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	
552	RQ139010	OCC_209	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	

553	RQ139012	OCC_209	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
554	RQ139038	OCC_209	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
555	RQ139013	OCC_209	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
556	RQ139016	OCC_209	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	
557	RQ139019	OCC_209	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	
558	RQ139018	OCC_209	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	

559	RQ139020	OCC_209	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA- CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	
560	RQ139015	OCC_209	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA- KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
561	RQ139017	OCC_209	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA- KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	
562	RQ139723	OCC_209	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)- HEERAPURA(R S) (PG) CKT-1 AND 400KV HEERAPURA- HINDAUN (RS) CKT-1 AT HEERAPURA(R S)	RRVPNL	C	AMP/LBB Retrofitment work	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00	
563	RQ139722	OCC_209	cpcc1_sd	BAY	40652T TIE BAY - 400 KV BASSI(PG)- HEERAPURA(R S) (PG) CKT-2 (RRVPNL) AND FUTURE AT 400 KV HEERAPURA(R S) (RRVPNL)	RRVPNL	C	AMP/LBB Retrofitment work	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	02-Aug-23	18:00	
564	RQ139001	OCC_209	singrauli_s d	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(N T)	POWER GRID	C	SAS INTEGRATION	26/Aug/2023	08:00	29/Aug/2023	18:00	Line will charged through TBC	PLANNED	Approved	26-Aug-23	08:00	29-Aug-23	18:00	

565	RQ139567	OCC_209	cpcc3_sd	BAY	W2B52 BUS SECTIONALIZE R BAY - 400KV AGRA(PG) - BUS 4 AND 400KV AGRA(PG) - BUS 6 AT AGRA(PG)	POWER GRID	D	AMP works of 400KV BUS 2A & BUS 2C BUS SECTIONALIZER (W1.WCC.Q1)	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	
566	RQ139566	OCC_209	cpcc3_sd	BAY	W1.WCA.Q1 BAY BUS-2 & 2A SECTIONALIZE R BUS SECTIONALIZE R BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	Repeat Oil sampling of CT & VFTD	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	
567	RQ139700	OCC_209	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	For current injection point for Bus-4 for Busbar Relay Testing after HV test of ICT-3 bays.	19/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Approved	19-Aug-23	08:00	20-Aug-23	18:00	
568	RQ139721	OCC_209	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kv GIS CB rectification works	18/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	22-Aug-23	18:00	
569	RQ139720	OCC_209	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kv GIS CB rectification works	09/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	16-Aug-23	18:00	

570	RQ139710	OCC_209	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08/Aug/2023	15:00	13/Aug/2023	23:00		PLANNED	Approved	08-Aug-23	15:00	13-Aug-23	23:00	
571	RQ139135	OCC_209	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWER GRID	D	* 400 kV Busbar Protection panel commissioning work	07/Aug/2023	11:00	07/Aug/2023	13:00		PLANNED	Approved	07-Aug-23	11:00	07-Aug-23	13:00	
572	RQ139718	OCC_209	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	06/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	06-Aug-23	08:00	10-Aug-23	18:00	
573	RQ139724	OCC_209	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT HEERAPURA(RS)	POWER GRID	C	AMP/LBB Retrofitment work	05/Aug/2023	08:00	06/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	08:00	06-Aug-23	18:00	
574	RQ139716	OCC_209	cpcc1_sd	BAY	432 TIE BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWER GRID	C	For Overhauling of Hivelm make Isolator	04/Aug/2023	08:00	06/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	06-Aug-23	18:00	

575	RQ139717	OCC_209	cpcc1_sd	BAY	433 MAIN BAY - 400 KV BHIWANI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWANI(PG)	POWER GRID	C	For Overhauling of Hivelm make Isolator	04/Aug/2023	08:00	06/Aug/2023	18:00	400 kV Main Bay 433 at HVDC Bhiwadi	PLANNED	Approved	04-Aug-23	08:00	06-Aug-23	18:00	
576	RQ139205	OCC_209	cpcc2_sd	BAY	402 BUS COUPLER BAY 400KV BUS 1 AT WAGOORA(P G) AND 400KV BUS 2 AT WAGOORA(P G)	POWER GRID	C	Isolator retrofitting of BUS Coupler Bay 402. 40289A and 40289B isolators to be retrofitted	01/Aug/2023	09:00	07/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	01-Aug-23	09:00	07-Aug-23	17:30	
577	RQ139719	OCC_209	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kV GIS CB rectification works	01/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	08-Aug-23	18:00	
578	RQ139715	OCC_209	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID)	POWER GRID	C	For Overhauling of Hivelm make Isolator	01/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	03-Aug-23	18:00	
579	RQ139714	OCC_209	cpcc1_sd	BAY	429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWER GRID	C	For Overhauling of Hivelm make Isolator	01/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	03-Aug-23	18:00	

580	RQ138728	OCC_209	stuup_sd	BAY	408 TIE BAY - 400KV ATAUHAPUR (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	25/Aug/2023	09:00	25/Aug/2023	15:00		PLANNED	Approved	25-Aug-23	09:00	25-Aug-23	15:00	
581	RQ138765	OCC_209	stuup_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	24/Aug/2023	09:00	24/Aug/2023	15:00		PLANNED	Approved	24-Aug-23	09:00	24-Aug-23	15:00	
582	RQ138764	OCC_209	stuup_sd	BAY	421 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	23/Aug/2023	09:00	23/Aug/2023	15:00		PLANNED	Approved	23-Aug-23	09:00	23-Aug-23	15:00	
583	RQ138732	OCC_209	stuup_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Aug/2023	14:00	22/Aug/2023	18:30		PLANNED	Approved	22-Aug-23	14:00	22-Aug-23	18:30	
584	RQ138763	OCC_209	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Aug/2023	09:00	22/Aug/2023	15:00		PLANNED	Approved	22-Aug-23	09:00	22-Aug-23	15:00	
585	RQ138731	OCC_209	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	22/Aug/2023	08:00	22/Aug/2023	12:30		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	12:30	

586	RQ138762	OCC_209	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	11/Aug/2023	09:00	11/Aug/2023	15:00		PLANNED	Approved	11-Aug-23	09:00	11-Aug-23	15:00	
587	RQ138759	OCC_209	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	10/Aug/2023	09:00	10/Aug/2023	15:00		PLANNED	Approved	10-Aug-23	09:00	10-Aug-23	15:00	
588	RQ138758	OCC_209	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUH- HAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2023	09:00	09/Aug/2023	15:00		PLANNED	Approved	09-Aug-23	09:00	09-Aug-23	15:00	
589	RQ139130	OCC_209	stuup_sd	BAY	401 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AND SELECT AT AGRA(UP)	UPPTCL	D	* 400 kV Busbar Protection panel commissioning work	07/Aug/2023	14:00	07/Aug/2023	16:00		PLANNED	Approved	07-Aug-23	14:00	07-Aug-23	16:00	
590	RQ139110	OCC_209	stuup_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 1 AT AGRA(UP) AND SELECT	UPPTCL	D	* 400 kV Busbar Protection panel commissioning work	05/Aug/2023	10:00	05/Aug/2023	12:00		PLANNED	Approved	05-Aug-23	10:00	05-Aug-23	12:00	
591	RQ139108	OCC_209	stuup_sd	BAY	405 BUS COUPLER BAY 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	D	* 400 kV Busbar Protection panel commissioning work	04/Aug/2023	13:00	04/Aug/2023	15:00		PLANNED	Approved	04-Aug-23	13:00	04-Aug-23	15:00	

592	RQ138850	OCC_209	stuup_sd	BAY	402 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BARA(UP) (UPPTCL) AT 400 KV BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	03/Aug/2023	09:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00	
593	RQ139541	OCC_209	sldcup_sd	BAY	405 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RASRA (UP) (UPPTCL) AT 400 KV RASRA (UP)	UPPTCL	C	Erection,relay and ICT testing,jumpering from bay to transformer and commissioning work of 500 MVA 400/220 kv ICT-II.	01/Aug/2023	08:00	15/Aug/2023	18:00	Kindly approve shutdown of this bay from 17.07.2023 to 31.07.2023 on continuous basis for commissioning of 500MVA ICT-2 at 400KV Rasra.	PLANNED	Approved	21-Jul-23	08:00	04-Aug-23	18:00	
594	RQ139023	OCC_209	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	25/Aug/2023	08:00	27/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	27-Aug-23	18:00	
595	RQ139024	OCC_209	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
596	RQ139025	OCC_209	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Approved	14-Aug-23	08:00	14-Aug-23	18:00	

597	RQ139026	OCC_209	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	
598	RQ139301	OCC_209	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of operating mechanism, replacement of seals of one pole.	21/Aug/2023	09:30	25/Aug/2023	17:30		PLANNED	Approved	21-Aug-23	09:30	25-Aug-23	17:30	
599	RQ139302	OCC_209	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	C	For overhauling of operating mechanism, replacement of seals of one pole.	16/Aug/2023	09:30	18/Aug/2023	17:30		PLANNED	Approved	16-Aug-23	09:30	18-Aug-23	17:30	
600	RQ139000	OCC_209	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	BUS 3 ISOLATOR REPLACEMENT	21/Aug/2023	08:00	24/Aug/2023	18:00	Line will be charged through TBC	PLANNED	Approved	21-Aug-23	08:00	24-Aug-23	18:00	
601	RQ139006	OCC_209	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 4 ISOLATOR REPLACEMENT	14/Aug/2023	08:00	17/Aug/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	14-Aug-23	08:00	17-Aug-23	18:00	
602	RQ139022	OCC_209	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	21/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	24-Aug-23	18:00	

603	RQ139690	OCC_209	indigrid_sd	BAY	414 TIE BAY - 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 (GPTL) AND 400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL) AT 400 KV SOHNA ROAD (GPTL) (GPTL)	GPTL	D	Top-up of Sf6 gas in G18 B-phase at GPTL-Sohna Road SS	16/Aug/2023	09:00	16/Aug/2023	14:00	Sf6 leakage in chamber, require shutdown for defect rectification	PLANNED	Approved	16-Aug-23	09:00	16-Aug-23	14:00		
604	RQ139170	OCC_209	sldchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
605	RQ139173	OCC_209	sldchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
606	RQ139169	OCC_209	sldchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
607	RQ139171	OCC_209	sldchp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
608	RQ139172	OCC_209	sldchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex

609	RQ139166	OCC_209	sldchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
610	RQ139168	OCC_209	sldchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex
611	RQ139167	OCC_209	sldchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Rejected						Work may be carried out during low generation period. Presently Spillage condition in Karcham,Jhakri complex

612	RQ139204	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(P G)	POWER GRID	D	S/D required for retrofitting of Isolator of 220KV ICT-1 Bay (20989C & 20989L ISOLATORS) under ADD CAP vide CERE order No . Petition No. 470/TT/2020. The S/D is taken to Bypass the 20989L isolator, the conductor from CT to 20989L isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C isolator droppers from TBC shall be removed and WAGOORA-ICT-1	31/Aug/2023	09:00	31/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	31-Aug-23	09:00	31-Aug-23	17:30	FTC/CEA/B6 format to be submitted as applicable.
613	RQ139203	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(P G)	POWER GRID	D	S/D required for retrofitting of Isolator of 220KV ICT-1 Bay (20989C & 20989L ISOLATORS) under ADD CAP vide CERE order No . Petition No. 470/TT/2020. The S/D is taken to Bypass the 20989L isolator, the conductor from CT to 20989L isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C isolator droppers from TBC shall be removed and WAGOORA-ICT-1	27/Aug/2023	09:00	27/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Approved	27-Aug-23	09:00	27-Aug-23	17:30	FTC/CEA/B6 format to be submitted as applicable.

614	RQ139414	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	22/Aug/2023	10:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	10:00	22-Aug-23	18:00	
615	RQ139426	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	19/Aug/2023	10:00	19/Aug/2023	18:00		PLANNED	Approved	19-Aug-23	10:00	19-Aug-23	18:00	
616	RQ139200	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	AMP works	19/Aug/2023	09:00	19/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	19-Aug-23	09:00	19-Aug-23	18:00	
617	RQ139413	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP and PRD & OSR scheme modification work	18/Aug/2023	10:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	10:00	18-Aug-23	18:00	
618	RQ139427	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	17/Aug/2023	11:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	11:00	17-Aug-23	18:00	
619	RQ139412	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP and PRD & OSR scheme modification work	16/Aug/2023	10:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	10:00	16-Aug-23	18:00	
620	RQ138995	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWER GRID	D	AMP works	15/Aug/2023	09:00	15/Aug/2023	17:30	Kindly approve	PLANNED	Approved	15-Aug-23	09:00	15-Aug-23	17:30	
621	RQ138930	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP works	14/Aug/2023	08:00	14/Aug/2023	18:00	Kindly approve	PLANNED	Approved	14-Aug-23	08:00	14-Aug-23	18:00	
622	RQ138780	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	12/Aug/2023	09:00	12/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	12-Aug-23	09:00	12-Aug-23	18:00	
623	RQ139041	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWER GRID	C	GIB Erection of New Dia along with existing GIB of ICT-2.	10/Aug/2023	09:00	23/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	10-Aug-23	09:00	23-Aug-23	18:00	
624	RQ139422	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	08/Aug/2023	10:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	18:00	

625	RQ138768	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	For OSR/ PRD Wiring Modification.	08/Aug/2023	10:00	08/Aug/2023	12:00	Kindly Approve	PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	12:00	
626	RQ138996	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	AMP works	08/Aug/2023	09:00	08/Aug/2023	17:30	Kindly approve	PLANNED	Approved	08-Aug-23	09:00	08-Aug-23	17:30	
627	RQ139778	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	For AMP work	07/Aug/2023	17:00	07/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	17:00	07-Aug-23	23:00	
628	RQ138781	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	05/Aug/2023	09:00	05/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	05-Aug-23	09:00	05-Aug-23	18:00	
629	RQ139411	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI(PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc.	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
630	RQ138769	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWER GRID	D	For OSR/ PRD Wiring Modification.	03/Aug/2023	10:00	03/Aug/2023	12:00	Kindly Approve	PLANNED	Approved	03-Aug-23	10:00	03-Aug-23	12:00	
631	RQ139748	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	For AMP work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	
632	RQ139410	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI(PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc.	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	

633	RQ139423	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWER GRID	D	AMP works(Actual SD required on 25.07.23)	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	
634	RQ139421	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works(Actual SD required on 26.07.23)	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Approved	26-Jul-23	10:00	26-Jul-23	18:00	
635	RQ139432	OCC_209	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	OTI/WTI , PRV and AMP work	01/Aug/2023	10:00	01/Aug/2023	18:00	During ICT Shutdown - 132 KV Balia - Bandsih and 132 KV Balia - Sikandarpur lines will be under shutdown	PLANNED	Approved	01-Aug-23	10:00	01-Aug-23	18:00	
636	RQ139747	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	attending leakges from oltc	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	02-Aug-23	18:00	
637	RQ139390	OCC_209	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	Yearly Maintenance	30/Aug/2023	10:00	30/Aug/2023	16:00		PLANNED	Approved	30-Aug-23	10:00	30-Aug-23	16:00	
638	RQ139139	OCC_209	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(J HKT)	HVPNL	D	AMP of Transformer & Bay Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	02/Aug/2023	10:00	02/Aug/2023	18:00	shutdown on Bay 4B and 4T (subject to real time loading conditions)	PLANNED	Approved	02-Aug-23	10:00	02-Aug-23	18:00	
639	RQ139138	OCC_209	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT)	HVPNL	D	AMP of Transformer & Bay Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	01/Aug/2023	10:00	01/Aug/2023	18:00	shutdown on Bay 3B and 3T (subject to real time loading conditions)	PLANNED	Approved	01-Aug-23	10:00	01-Aug-23	18:00	
640	RQ139572	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I I(PG)		D	For construction related works and LM erection	28/Aug/2023	17:00	30/Aug/2023	23:59	NA	PLANNED	Approved	28-Aug-23	17:00	30-Aug-23	23:59	
641	RQ139570	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_I I(PG)		D	For testing and commissioning works with TBC Bay	23/Aug/2023	17:00	25/Aug/2023	23:59	NA	PLANNED	Approved	23-Aug-23	17:00	25-Aug-23	23:59	

642	RQ139585	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	For rectification of CFT plate issue and body protection modification work	22/Aug/2023	09:00	22/Aug/2023	18:00	NA	PLANNED	Approved	22-Aug-23	09:00	22-Aug-23	18:00	
643	RQ139569	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_I I(PG)		D	For testing and commissioning works with TBC Bay	21/Aug/2023	17:00	23/Aug/2023	23:59	NA	PLANNED	Approved	21-Aug-23	17:00	23-Aug-23	23:59	
644	RQ139583	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	Bay Extension Works	21/Aug/2023	17:00	23/Aug/2023	23:00	NA	PLANNED	Approved	21-Aug-23	17:00	23-Aug-23	23:00	
645	RQ139573	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I I(PG)		D	For erection works of 33 kV Auxiliary transformer of Statcom-1 and its commissioning	21/Aug/2023	17:00	27/Aug/2023	23:59	NA	PLANNED	Approved	21-Aug-23	17:00	27-Aug-23	23:59	
646	RQ139586	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	For AMP work	19/Aug/2023	17:00	19/Aug/2023	23:00	NA	PLANNED	Approved	19-Aug-23	17:00	19-Aug-23	23:00	
647	RQ139568	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_I I(PG)		D	For testing and commissioning works with TBC Bay	19/Aug/2023	17:00	21/Aug/2023	23:59	NA	PLANNED	Approved	19-Aug-23	17:00	21-Aug-23	23:59	
648	RQ139582	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	Bay Extension Works	18/Aug/2023	17:00	20/Aug/2023	23:00	NA	PLANNED	Approved	18-Aug-23	17:00	20-Aug-23	23:00	
649	RQ139584	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	FOR AMP	17/Aug/2023	17:00	17/Aug/2023	23:00	NA	PLANNED	Approved	17-Aug-23	17:00	17-Aug-23	23:00	
650	RQ139580	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	FOR AMP & OLTC REPAIR WORK	17/Aug/2023	08:00	17/Aug/2023	18:00	NA	PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	
651	RQ139576	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_I I(PG)		D	LBB testing and TBC testing of ICT- 7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Aug/2023	17:00	20/Aug/2023	23:59	NA	PLANNED	Approved	14-Aug-23	17:00	20-Aug-23	23:59	
652	RQ139591	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	For ICT-03 AMP work and Modification as per RHQ-AM circular	14/Aug/2023	09:00	14/Aug/2023	17:00	NA	PLANNED	Approved	14-Aug-23	16:00	14-Aug-23	23:00	Shutdown to be taken from 1600 hrs

653	RQ139590	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	For ICT-02 AMP work and Modification as per RHQ-AM circular	11/Aug/2023	09:00	11/Aug/2023	17:00	NA	PLANNED	Approved	11-Aug-23	16:00	11-Aug-23	23:00	Shutdown to be taken from 1600 hrs
654	RQ139579	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	Compliance of CC Circular (PRD cable laying)	10/Aug/2023	08:00	10/Aug/2023	18:00	NA	PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	
655	RQ139588	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For rectification of body protection modification work	09/Aug/2023	10:00	09/Aug/2023	12:00	NA	PLANNED	Approved	09-Aug-23	10:00	09-Aug-23	12:00	
656	RQ139589	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	For ICT-01 AMP work and Modification as per RHQ-AM circular	09/Aug/2023	09:00	09/Aug/2023	17:00	NA	PLANNED	Approved	09-Aug-23	16:00	09-Aug-23	23:00	Shutdown to be taken from 1600 hrs
657	RQ139587	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For rectification of body protection modification work	08/Aug/2023	10:00	08/Aug/2023	12:00	NA	PLANNED	Approved	08-Aug-23	16:00	08-Aug-23	23:00	Shutdown to be taken from 1600 hrs
658	RQ139578	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	Compliance CC Circular SIR point	08/Aug/2023	08:00	08/Aug/2023	18:00	NA	PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	
659	RQ139571	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_I I(PG)		D	For construction related works and LM erection Works	07/Aug/2023	17:00	17/Aug/2023	23:59	NA	PLANNED	Approved	07-Aug-23	17:00	17-Aug-23	23:59	
660	RQ139575	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_I I(PG)		D	ICT-9 CSD Relay final tuning and other pending construction works	05/Aug/2023	17:00	09/Aug/2023	23:59	NA	PLANNED	Approved	05-Aug-23	17:00	09-Aug-23	23:59	
661	RQ139577	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_I I(PG)		D	ICT-7 CSD Relay final tuning and other pending construction works	05/Aug/2023	17:00	11/Aug/2023	23:59	NA	PLANNED	Approved	05-Aug-23	17:00	11-Aug-23	23:59	

662	RQ139595	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGAR H(PG)		D	For replacement of LBB relay of 220KV CB.	04/Aug/2023	09:00	04/Aug/2023	18:00	NA	PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	18:00	
663	RQ139581	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	FOR AMP	04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	
664	RQ139574	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_I I(PG)		D	For commissioning works of 400 kV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works	03/Aug/2023	17:00	10/Aug/2023	23:59	NA	PLANNED	Approved	03-Aug-23	17:00	10-Aug-23	23:59	
665	RQ139594	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGAR H(PG)		D	For replacement of LBB relay of 220KV CB.	03/Aug/2023	09:00	03/Aug/2023	18:00	NA	PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00	
666	RQ139593	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGAR H(PG)		D	For replacement of LBB relay of 220KV CB.	02/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	18:00	
667	RQ139592	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGAR H(PG)		D	For replacement of LBB relay of 220KV CB.	01/Aug/2023	09:00	01/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	18:00	
668	RQ138747	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	27/Aug/2023	09:00	27/Aug/2023	18:00		PLANNED	Approved	27-Aug-23	09:00	27-Aug-23	18:00	
669	RQ138748	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	26/Aug/2023	09:00	26/Aug/2023	18:00		PLANNED	Approved	26-Aug-23	09:00	26-Aug-23	18:00	
670	RQ138830	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	* 315 MVA ICT-I s/d required for bay maintenance	17/Aug/2023	10:00	17/Aug/2023	17:00		PLANNED	Approved	17-Aug-23	10:00	17-Aug-23	17:00	

671	RQ138749	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	* General Maintenance work will be done during this shutdown period.	12/Aug/2023	10:00	12/Aug/2023	15:00		PLANNED	Approved	12-Aug-23	10:00	12-Aug-23	15:00	
672	RQ139096	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenace and testing	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	
673	RQ139095	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* Preventive maintenace of ICT and testing	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	18:00	
674	RQ138848	OCC_209	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	D	"routine testing and maintenance "	07/Aug/2023	11:00	07/Aug/2023	17:00		PLANNED	Approved	07-Aug-23	11:00	07-Aug-23	17:00	
675	RQ139104	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UP C)	UPPTCL	D	* Defective Jack bus (Y Phase) will be replacement of LV side of 500 MVA ICT-6 th during this shutdown period.	06/Aug/2023	09:00	06/Aug/2023	17:00		PLANNED	Approved	06-Aug-23	09:00	06-Aug-23	17:00	
676	RQ138831	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* 315 MVA ICT-II BAY S/D FOR PROTECTION TESTING AND BAY MAINTINANCE	04/Aug/2023	10:00	05/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	10:00	05-Aug-23	18:00	
677	RQ139125	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For Bus repairing & Strengthening	04/Aug/2023	09:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	18:00	
678	RQ138744	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* 400/220 KV 500 MVA ICT-3 Shutdown for Centrifuging of OLTC Oil.	03/Aug/2023	09:00	04/Aug/2023	21:00		PLANNED	Approved	03-Aug-23	09:00	04-Aug-23	21:00	
679	RQ138741	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For connecting Neutral delta earthing to Main Eatthmate	03/Aug/2023	09:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00	
680	RQ139097	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* centrifusing of ICT oil as per recommendation of CPRI	01/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	07-Aug-23	18:00	
681	RQ139156	OCC_209	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	DCRM testing for OLTC functioning	26/Aug/2023	05:00	26/Aug/2023	10:00		PLANNED	Approved	26-Aug-23	05:00	26-Aug-23	10:00	

682	RQ139158	OCC_209	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	For checking & tightning of all Bushing, Isolator, CT and CB clamps of Transformer and associative bay	18/Aug/2023	06:00	18/Aug/2023	10:00		PLANNED	Approved	18-Aug-23	06:00	18-Aug-23	10:00	
683	RQ139157	OCC_209	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	For checking & tightning of all Bushing, Isolator, CT and CB clamps of Transformer and associative bay	09/Aug/2023	06:00	09/Aug/2023	10:00		PLANNED	Approved	09-Aug-23	06:00	09-Aug-23	10:00	
684	RQ138919	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	22/Aug/2023	16:00	23/Aug/2023	23:00		PLANNED	Approved	22-Aug-23	16:00	23-Aug-23	23:00	
685	RQ138874	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SURATGARH(RVUN)	RRVPNL	C	1) Replacement of Aircell 2) Checking of Tan Delta of Bushings 3) Oil Filtration 4)Checking of protections of Transformer 5) Painting of Transformer	22/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	31-Aug-23	18:00	
686	RQ138924	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly maintenance	21/Aug/2023	16:00	21/Aug/2023	23:00		PLANNED	Approved	21-Aug-23	16:00	21-Aug-23	23:00	
687	RQ138917	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Aug/2023	16:00	19/Aug/2023	23:00		PLANNED	Approved	19-Aug-23	16:00	19-Aug-23	23:00	
688	RQ138861	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
689	RQ138921	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	17/Aug/2023	16:00	18/Aug/2023	23:00		PLANNED	Approved	17-Aug-23	16:00	18-Aug-23	23:00	
690	RQ138858	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	

691	RQ138859	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(R S)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
692	RQ138916	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400/220 kV, 315 MVA ICT-I Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	16:00	16-Aug-23	23:00	Shutdown to be taken from 1600 hrs
693	RQ138860	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(R S)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	
694	RQ138920	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	10-Aug-23	16:00	10-Aug-23	23:00	Shutdown to be taken from 1600 hrs
695	RQ138918	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	16:00	08-Aug-23	23:00	Shutdown to be taken from 1600 hrs
696	RQ138923	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	16:00	04-Aug-23	23:00	Shutdown to be taken from 1600 hrs
697	RQ138922	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	16:00	02-Aug-23	23:00	Shutdown to be taken from 1600 hrs
698	RQ139190	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,BB MB	C	AMP works along with scheme modification works.Signal testing and commissioing	17/Aug/2023	09:00	18/Aug/2023	18:00	Kindly Approve along with its associated 400 KV & 220 KV Bays	PLANNED	Rejected					BBMB denied consent: "Cannot be consented on account of peak hydro period at Dehar Power House"
699	RQ138844	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual testing of Protection system	09/Aug/2023	11:00	09/Aug/2023	12:30		PLANNED	Approved	09-Aug-23	11:00	09-Aug-23	12:30	
700	RQ138843	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual testing of Protection system	08/Aug/2023	11:00	08/Aug/2023	12:30		PLANNED	Approved	08-Aug-23	11:00	08-Aug-23	12:30	

701	RQ139382	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	31/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Approved	31-Aug-23	08:00	31-Aug-23	18:00	Subject to UP consent
702	RQ138793	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	27/Aug/2023	09:00	29/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	27-Aug-23	09:00	29-Aug-23	18:00	Subject to NHPC consent
703	RQ139217	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PD) (PG) CKT-2	POWER GRID	D	Shutdown required for replacement of Isolators under ADDCAP vide CERE order No . Petition No. 470/TT/2020 As 220KV Pampore-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-2 S/D will be taken to remove all the temporary arrangements and connect via retrofitted	25/Aug/2023	09:00	25/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Approved	25-Aug-23	09:00	25-Aug-23	18:00	Subjecto JK SLDC consent
704	RQ138803	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	24/Aug/2023	09:00	24/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	24-Aug-23	09:00	24-Aug-23	18:00	Subject to NHPC consent
705	RQ138792	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	24/Aug/2023	09:00	26/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	24-Aug-23	09:00	26-Aug-23	18:00	Subject to NHPC consent
706	RQ139042	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP work of Line Equipment	23/Aug/2023	09:30	23/Aug/2023	15:00	Kindly Approve	PLANNED	Approved	23-Aug-23	09:30	23-Aug-23	15:00	Subject to NHPC consent
707	RQ139187	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work	23/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Rejected					After rearrangement work of Chamera 3-Budhil-Chamba lines, this ckt is evacuating Hydro generation of Chamera 3 HEP. The shutdown may be

708	RQ139188	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work	23/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Rejected						After rearrangement work of Chamera 3-Budhil-Chamba lines, this ckt is evacuating Hydro generation of Budhil HEP. The shutdown may be
709	RQ138776	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	For AMP work of line equipments	22/Aug/2023	10:00	22/Aug/2023	14:00	Kindly Approve	PLANNED	Approved	22-Aug-23	10:00	22-Aug-23	14:00	Subject to HP SLDC consent	
710	RQ139193	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	AR Non auto mode of one ckt is required on daily basis for 220KV Nehrian Hamirpur Ckt-I/Ckt-II for hot line works	21/Aug/2023	09:00	31/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	21-Aug-23	09:00	31-Aug-23	18:00	Subject to HP SLDC consent	
711	RQ139194	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AR Non auto mode of one ckt is required on daily basis for 220KV Nehrian Hamirpur Ckt-I/Ckt-II for hot line works	21/Aug/2023	09:00	31/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	21-Aug-23	09:00	31-Aug-23	18:00	Subject to HP SLDC consent	
712	RQ139114	OCC_209	sldejck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Approved	20-Aug-23	07:00	20-Aug-23	12:00	Subject to NHPC consent	
713	RQ139115	OCC_209	sldejck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance works (Overdue for last six months))	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Approved	20-Aug-23	07:00	20-Aug-23	12:00	Subject to NHPC consent	

714	RQ138795	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-2	POWER GRID	D	For AMP work	18/Aug/2023	09:00	18/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	18:00	Subject to Punjab SLDC consent
715	RQ139045	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PD) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment	17/Aug/2023	09:30	17/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	17-Aug-23	09:30	17-Aug-23	17:00	Subject to JK SLDC consent
716	RQ138794	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-1	POWER GRID	D	For AMP work	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	17-Aug-23	09:00	17-Aug-23	18:00	Subject to Punjab SLDC consent
717	RQ139216	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOOORA(PG)-PAMPPORE(PD) (PG) CKT-2	POWER GRID	D	Shutdown required for replacement of Isolators under ADDCAP vide CERE order No . Petition No. 470/TT/2020 Isolator retrofitting of 220KV Pampore-2 Bay (20689C & 20689L ISOLATORS). The S/D is taken to Bypass the 20689L isolator, the conductor from CT to 20689L isolator shall be removed. For 20689C, Temporary arrangement will be made from CT to TBC connection so that 20689C	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Approved	17-Aug-23	09:00	17-Aug-23	18:00	Subject to JK SLDC consent . FTC/CEA clearances and B6 format to be submitted.
718	RQ139195	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-1	POWER GRID	D	Ar Non auto mode of one ckt is required on daily basis for 220KV Hamirpur Hamirpur Ckt-I/Ckt-II for hot line works	16/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	16-Aug-23	09:00	20-Aug-23	18:00	Subject to HP SLDC Consent
719	RQ139196	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	Ar Non auto mode of one ckt is required on daily basis for 220KV Hamirpur Hamirpur Ckt-I/Ckt-II for hot line works	16/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	16-Aug-23	09:00	20-Aug-23	18:00	Subject to HP SLDC Consent

720	RQ139215	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PD) (PG) CKT-1	POWER GRID	D	Shutdown required for replacement of Isolators under ADDCAP vide CERE order No . Petition No. 470/TT/2020. As 220KV Pampore-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	15/Aug/2023	09:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Approved	15-Aug-23	09:00	15-Aug-23	18:00	Subject to JK SLDC consent.FTC/CEA clearances and B6 format to be submitted.
721	RQ138864	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Subject to PGCIL consent
722	RQ138872	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	04/Aug/2023	10:00	04/Aug/2023	18:00		PLANNED	Rejected					Subject to PGCIL consent

723	RQ139214	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PD) (PG) CKT-1	POWER GRID	D	Shutdown required for replacement of Isolators under ADDCAP vide CERE order No . Petition No. 470/TT/2020. Isolator retrofitting of 220KV Pampore-1 Bay (20789C & 20789L ISOLATORS). The S/D is taken to Bypass the 20789L isolator, the conductor from CT to 20789L isolator shall be removed. For 20789C, Temporary arrangement will be made from CT to TBC connection so that 20789C	04/Aug/2023	09:00	04/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	18:00	Subject to JK SLDC consent . FTC/CEA clearances and B6 format to be submitted.
724	RQ139176	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Aug/2023	09:00	04/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	17:00	Subject to JK SLDC consent.
725	RQ139175	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Aug/2023	09:00	04/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	17:00	Subject to JK SLDC consent.
726	RQ139733	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-4	POWER GRID	D	AMP works	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	Subject to NTPC consent
727	RQ139391	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	04-Aug-23	18:00	Subject to UP consent
728	RQ139732	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-3	POWER GRID	D	AMP works	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	Subject to NTPC consent
729	RQ139731	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-2	POWER GRID	D	AMP works	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	02-Aug-23	18:00	Subject to NTPC consent

730	RQ139197	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/Hamirpur Jalandhar TL for hot line works	01/Aug/2023	09:00	14/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	01-Aug-23	09:00	14-Aug-23	18:00	PGCIL clarified that it is 400 KV Jalandhar Hamirpur.
731	RQ139730	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-1	POWER GRID	D	AMP works	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	Subject to NTPC consent
732	RQ139381	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	30/Aug/2023	08:00	30/Aug/2023	18:00		PLANNED	Approved	30-Aug-23	08:00	30-Aug-23	18:00	Subject to UP consent
733	RQ139379	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Approved	29-Aug-23	08:00	29-Aug-23	18:00	Subject to UP consent
734	RQ139378	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	Subject to UP consent
735	RQ138834	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* shutdown for looping chopping in line corridor	09/Aug/2023	09:00	12/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	09:00	12-Aug-23	18:00	Subject to SLDC Uttarakhand consent
736	RQ139385	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(N T)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	05/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	08:00	05-Aug-23	18:00	Subject to NTPC and UP consent
737	RQ138835	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN FOR LOOPING CHOPPING AND JUMPER TIGHTENING	03/Aug/2023	09:00	07/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	09:00	07-Aug-23	18:00	Subject to SLDC Uttarakhand consent
738	RQ139488	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For rectification of shutdown nature defects	26/Aug/2023	08:00	26/Aug/2023	18:00	220KV Anta-Bhilwara Line CKT-1 to be kept in non Auto Mode	PLANNED	Approved	26-Aug-23	08:00	26-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent

739	RQ139521	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-DEVIKOT SL_FTHGH2 (NTPC_DEVIK OT) (NTPC_DEVIK OT) CKT-1		D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	26/Aug/2023	07:00	29/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Approved	26-Aug-23	19:00	29-Aug-23	19:00	Subject to NTPC consent .shutdown to be taken during Non Solar hours.
740	RQ139487	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For rectification of shutdown nature defects	25/Aug/2023	08:00	25/Aug/2023	18:00	220KV Anta-Bhilwara Line CKT-II to be kept in non Auto Mode	PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent
741	RQ139458	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	AMP of Line Bay Equipment and hot spot attend	21/Aug/2023	09:00	21/Aug/2023	18:00	NA	PLANNED	Approved	21-Aug-23	09:00	21-Aug-23	18:00	Subject to UP consent
742	RQ139474	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	19/Aug/2023	10:00	19/Aug/2023	14:00	NA	PLANNED	Approved	19-Aug-23	10:00	19-Aug-23	14:00	Subject to NTPC and SLDC Haryana consent
743	RQ139473	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1		D	earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	19/Aug/2023	10:00	19/Aug/2023	14:00	NA	PLANNED	Approved	19-Aug-23	10:00	19-Aug-23	14:00	Subject to NTPC and SLDC Haryana consent

744	RQ139480	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect Identification and Rectification	18/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Approved	18-Aug-23	10:00	19-Aug-23	20:00	Subject to SLDC UP consent
745	RQ139457	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(UP) (PG) CKT-1		D	AMP of Line Bay Equipment and hot spot attend	17/Aug/2023	09:00	17/Aug/2023	18:00	NA	PLANNED	Approved	17-Aug-23	09:00	17-Aug-23	18:00	Subject to SLDC UP consent
746	RQ139479	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Approved	16-Aug-23	10:00	19-Aug-23	20:00	Subject to SLDC UP consent
747	RQ139478	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Approved	16-Aug-23	10:00	19-Aug-23	20:00	Subject to SLDC UP consent
748	RQ139505	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	30/Aug/2023	18:00	NA	PLANNED	Approved	16-Aug-23	08:00	30-Aug-23	18:00	Subject to SLDC Haryana consent
749	RQ139500	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	30/Aug/2023	18:00	NA	PLANNED	Approved	16-Aug-23	08:00	30-Aug-23	18:00	Subject to SLDC Haryana consent
750	RQ139493	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	12/Aug/2023	08:00	12/Aug/2023	18:00	NA	PLANNED	Approved	12-Aug-23	08:00	12-Aug-23	18:00	Subject to NPCIL and SLDC Rajasthan consent
751	RQ139477	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect Identification and Rectification	11/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Approved	11-Aug-23	10:00	12-Aug-23	20:00	Subject to SLDC UP consent
752	RQ139515	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP WORK OF LINE EQUIPMENT	11/Aug/2023	09:00	11/Aug/2023	13:00	NA	PLANNED	Approved	11-Aug-23	09:00	11-Aug-23	13:00	Subject to SLDC Rajasthan consent
753	RQ139492	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	11/Aug/2023	08:00	11/Aug/2023	18:00	NA	PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Subject to NPCIL and SLDC Rajasthan consent

754	RQ139514	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG)(RS) CKT-1		D	FOR AMP WORK OF LINE EQUIPMENT	10/Aug/2023	09:00	10/Aug/2023	13:00	NA	PLANNED	Approved	10-Aug-23	09:00	10-Aug-23	13:00	Subject to SLDC Rajasthan consent
755	RQ139511	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT)(PG) CKT-1		C	FOR RETROFITMENT OF LBB RELAY TO NUMERICAL LBB RELAY	10/Aug/2023	09:00	11/Aug/2023	18:00	NA	PLANNED	Approved	10-Aug-23	09:00	11-Aug-23	18:00	Subject to NPCIL and NTPC consent
756	RQ139491	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS)(PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	10/Aug/2023	08:00	10/Aug/2023	18:00	NA	PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	18:00	Subject to NPCIL and SLDC Rajasthan consent
757	RQ139476	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP)(UP) CKT-2		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Approved	09-Aug-23	10:00	12-Aug-23	20:00	Subject to UP SLDC consent
758	RQ139475	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP)(UP) CKT-1		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Approved	09-Aug-23	10:00	12-Aug-23	20:00	Subject to UP SLDC consent
759	RQ139510	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG)(RS) CKT-1		C	FOR AMP WORK OF LINE EQUIPMENT	09/Aug/2023	09:00	09/Aug/2023	18:00	NA	PLANNED	Approved	09-Aug-23	09:00	09-Aug-23	18:00	Subject to SLDC Rajasthan consent.
760	RQ139520	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	Overhead crossing i.e. Stringing work of 400kv D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	07/Aug/2023	07:00	10/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Approved	07-Aug-23	19:00	10-Aug-23	19:00	Subject to ASEJOL consent. To be taken in Non Solar hours.

761	RQ139454	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	AMP of Line Bay Equipment	05/Aug/2023	09:00	05/Aug/2023	17:00	NA	PLANNED	Approved	05-Aug-23	09:00	05-Aug-23	17:00	Subject to SLDC Rajasthan consent.
762	RQ139453	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	04/Aug/2023	09:00	04/Aug/2023	17:00	NA	PLANNED	Approved	04-Aug-23	09:00	04-Aug-23	17:00	Subject to SLDC Rajasthan consent.
763	RQ139452	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	AMP of Line Bay Equipment	03/Aug/2023	09:00	03/Aug/2023	17:00	NA	PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	17:00	Subject to SLDC Haryana consent.
764	RQ139445	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	03/Aug/2023	08:00	03/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	Subject to NPCIL and NTPC consent
765	RQ139451	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	02/Aug/2023	09:00	02/Aug/2023	17:00	NA	PLANNED	Approved	02-Aug-23	09:00	02-Aug-23	17:00	Subject to SLDC Rajasthan consent.
766	RQ139450	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	01/Aug/2023	09:00	01/Aug/2023	17:00	NA	PLANNED	Approved	01-Aug-23	09:00	01-Aug-23	17:00	Subject to SLDC Rajasthan consent.
767	RQ139439	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00	Subject to NPCIL and NTPC consent
768	RQ139442	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent
769	RQ139441	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent

770	RQ139444	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Aug/2023	08:00	07/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Approved	01-Aug-23	08:00	07-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent
771	RQ139443	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Aug/2023	08:00	07/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Approved	01-Aug-23	08:00	07-Aug-23	18:00	Subject to NTPC and SLDC Rajasthan consent
772	RQ139502	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00	Subject to SLDC Haryana consent.
773	RQ139501	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00	Subject to SLDC Haryana consent.
774	RQ139503	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00	Subject to SLDC Haryana consent.
775	RQ139504	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	08:00	15-Aug-23	18:00	Subject to SLDC Haryana consent.
776	RQ138878	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Approved	25-Aug-23	08:00	25-Aug-23	18:00	Subject to BBMB consent
777	RQ138880	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Approved	24-Aug-23	08:00	24-Aug-23	18:00	Subject to BBMB consent
778	RQ138879	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	Subject to BBMB consent
779	RQ139774	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	For Half Yearly Maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Subject to BBMB consent
780	RQ139771	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	For carrying out Annual Maintenance	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	07-Aug-23	18:00	

781	RQ138804	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	23/Aug/2023	10:00	23/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	23-Aug-23	10:00	23-Aug-23	18:00	Subject to SLDC Haryana consent. Railway connectivity to be ensured.
782	RQ138805	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	23/Aug/2023	10:00	23/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	23-Aug-23	10:00	23-Aug-23	18:00	Subject to SLDC Haryana consent. Railway connectivity to be ensured.
783	RQ139773	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	For Half Yearly Maintenance	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	Subject to SLDC Haryana consent.
784	RQ138806	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	10/Aug/2023	10:00	10/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	18:00	Subject to SLDC Haryana consent.
785	RQ138807	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMU NANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	10/Aug/2023	10:00	10/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	10-Aug-23	10:00	10-Aug-23	18:00	Subject to SLDC Haryana consent.
786	RQ138778	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	04/Aug/2023	09:30	04/Aug/2023	13:30	Kindly Approve	PLANNED	Approved	04-Aug-23	09:30	04-Aug-23	13:30	Subject to SLDC Haryana consent.
787	RQ139116	OCC_209	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID, PDD JK	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Approved	20-Aug-23	07:00	20-Aug-23	12:00	Subject to PGCIL consent

788	RQ138961	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	To attend Hot-spot and tightening work of line equipment Jumper and Bus Bar Relay testing of 220 kv bus-2 after modification on 18.08.2023	18/Aug/2023	09:00	18/Aug/2023	18:00	Kindly approve	PLANNED	Approved	18-Aug-23	09:00	18-Aug-23	18:00	Subject to SLDC Punjab consent
789	RQ138960	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of Line Equipement and Bus Bar Relay testing of 220 kv Bus-1 after modification on 11.08.2023	11/Aug/2023	09:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Approved	11-Aug-23	09:00	11-Aug-23	18:00	Subject to SLDC Punjab consent
790	RQ139393	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	18:00	Subject to Railway consent
791	RQ139392	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP WORK	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	Subject to Railway consent
792	RQ139153	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretery CGRF for BSES Yamuna Power Ltd.	08/Aug/2023	06:00	08/Aug/2023	10:00		PLANNED	Approved	08-Aug-23	06:00	08-Aug-23	10:00	Subject to PGCIL consent
793	RQ139155	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Tree Trimming , PMS activities	02/Aug/2023	06:00	02/Aug/2023	10:00		PLANNED	Approved	02-Aug-23	06:00	02-Aug-23	10:00	Subject to PGCIL consent
794	RQ139154	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Tree Trimming , PMS activities	01/Aug/2023	06:00	01/Aug/2023	10:00		PLANNED	Approved	01-Aug-23	06:00	01-Aug-23	10:00	Subject to PGCIL consent

795	RQ139755	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_I I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	17:00	17-Aug-23	23:00	To be taken in Non Solar hours
796	RQ139726	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_I I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
797	RQ139756	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)- RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	17:00	17-Aug-23	23:00	To be taken in Non Solar hours
798	RQ139727	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)- RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
799	RQ139757	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Approved	07-Aug-23	17:00	17-Aug-23	23:00	To be taken in Non Solar hours

800	RQ139728	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
801	RQ139752	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
802	RQ139751	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
803	RQ139725	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_I I(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	02-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours
804	RQ139750	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	06-Aug-23	23:00	To be taken in Non Solar hours.Subject to AHEJ2L consent.
805	RQ139749	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	01/Aug/2023	16:00	06/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	16:00	06-Aug-23	23:00	To be taken in Non Solar hours.Subject to AHEJ3L consent.

806	RQ139201	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with newly constructed bay (bay no. 207 for Chamba-HPPTCL Majra)	01/Aug/2023	09:00	16/Aug/2023	19:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	09:00	16-Aug-23	19:00	Subject to HP SLDC consent	
807	RQ139372	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(R S) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP WORK	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	Subject to SLDC Rajasthan consent	
808	RQ138902	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00		
809	RQ138900	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00		
810	RQ138899	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	08:00	31-Aug-23	18:00		
811	RQ139149	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Aug/2023	07:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Rejected						AD Hydro denied consent
812	RQ139148	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Aug/2023	07:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Rejected						AD Hydro denied consent
813	RQ139225	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(P G)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20989B)	31/Aug/2023	14:00	31/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	31-Aug-23	14:00	31-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable	
814	RQ139224	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(P G)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20989A)	31/Aug/2023	09:00	31/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	31-Aug-23	09:00	31-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable	
815	RQ139223	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(P G)	POWER GRID	D	For Bus Isolator retrofitting of 220KV ICT-1 Bay (209), Jumpers of 220kV BUS-2 will be removed to isolate the 20989B isolator completely.	26/Aug/2023	13:00	26/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	26-Aug-23	13:00	26-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable	

816	RQ139222	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV ICT-1 Bay (209), Jumpers of 220kV BUS-1 will be removed to isolate the 20989A isolator completely.	26/Aug/2023	09:00	26/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	26-Aug-23	09:00	26-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable
817	RQ139221	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20689B)	24/Aug/2023	14:00	24/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	24-Aug-23	14:00	24-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable
818	RQ139220	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	24/Aug/2023	09:00	24/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	24-Aug-23	09:00	24-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable
819	RQ138927	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar Relay Modification work and Testing work	18/Aug/2023	08:00	18/Aug/2023	18:00	Kindly approve	PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	To be taken from 1600 hrs
820	RQ139219	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-2 will be removed to isolate the 20689B isolator completely.	16/Aug/2023	13:00	16/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	16-Aug-23	13:00	16-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable
821	RQ139218	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A isolator completely.	16/Aug/2023	09:00	16/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	16-Aug-23	09:00	16-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable
822	RQ139213	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20789B)	14/Aug/2023	13:00	14/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	14-Aug-23	13:00	14-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable
823	RQ139212	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20789A)	14/Aug/2023	09:00	14/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	14-Aug-23	09:00	14-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable
824	RQ138926	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar Relay Modification work and Testing work	11/Aug/2023	08:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Approved	11-Aug-23	16:00	11-Aug-23	23:00	To be taken from 1600 hrs

825	RQ139202	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-2 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-2 after integration with new bay.	09/Aug/2023	09:00	16/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be deferred till 15.09.2023 in view of High Hydro season.
826	RQ139535	OCC_209	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To attend Hot spot in y phase 203-89 B isolator.	08/Aug/2023	10:00	08/Aug/2023	13:00		PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	13:00		
827	RQ138788	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	Bus bar Stability Test	04/Aug/2023	09:30	04/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	26-Jul-23	09:30	26-Jul-23	17:30		
828	RQ139211	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-1 Bay (207), Jumpers of 220KV BUS-2 will be removed to isolate the 20789B isolator completely.	03/Aug/2023	13:00	03/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Approved	03-Aug-23	13:00	03-Aug-23	17:00	CEA/FTC Clearances/B6 format to be submitted as applicable	
829	RQ138787	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	Bus bar Stability Test	03/Aug/2023	09:30	03/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	09:30	24-Jul-23	17:30		
830	RQ139210	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-1 Bay (207), Jumpers of 220KV BUS-1 will be removed to isolate the 20789A isolator completely.	03/Aug/2023	09:00	03/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	12:00	CEA/FTC Clearances/B6 format to be submitted as applicable	
831	RQ139548	OCC_209	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	02/Aug/2023	10:00	02/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	10:00	02-Aug-23	18:00		
832	RQ138786	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	220 kV BUS-2 Jumper connection for under construction bay no. 217 & 218	02/Aug/2023	09:30	02/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	22-Jul-23	09:30	22-Jul-23	17:30		
833	RQ139547	OCC_209	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	10:00	01-Aug-23	18:00		

834	RQ138785	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	220 kV BUS-1 Jumper connection for under construction bay no. 217 & 218	01/Aug/2023	09:30	01/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	09:30	01-Aug-23	17:30	CEA/FTC Clearances/B6 format to be submitted as applicable
835	RQ139198	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-1 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Aug/2023	09:00	08/Aug/2023	19:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Aug-23	09:00	08-Aug-23	19:00	CEA/FTC Clearances/B6 format to be submitted as applicable
836	RQ139645	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	28/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Approved	28-Aug-23	08:00	28-Aug-23	18:00	
837	RQ139642	OCC_209	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For AMP work	27/Aug/2023	08:00	27/Aug/2023	18:00	NA	PLANNED	Approved	27-Aug-23	08:00	27-Aug-23	18:00	
838	RQ139644	OCC_209	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	27/Aug/2023	08:00	27/Aug/2023	18:00	NA	PLANNED	Approved	27-Aug-23	08:00	27-Aug-23	18:00	
839	RQ139643	OCC_209	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	26/Aug/2023	08:00	26/Aug/2023	18:00	NA	PLANNED	Approved	26-Aug-23	08:00	26-Aug-23	18:00	
840	RQ139646	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	24/Aug/2023	08:00	24/Aug/2023	18:00	NA	PLANNED	Approved	24-Aug-23	08:00	24-Aug-23	18:00	
841	RQ139672	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-2 & Busbar Relay Testing	23/Aug/2023	07:00	24/Aug/2023	20:00	NA	PLANNED	Approved	23-Aug-23	07:00	24-Aug-23	20:00	
842	RQ139605	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PS)		D	AMP WORK	22/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Approved	22-Aug-23	08:00	22-Aug-23	18:00	
843	RQ139671	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	21/Aug/2023	07:00	22/Aug/2023	20:00	NA	PLANNED	Approved	21-Aug-23	07:00	22-Aug-23	20:00	
844	RQ139604	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PS)		D	AMP WORK	20/Aug/2023	08:00	20/Aug/2023	18:00	NA	PLANNED	Approved	20-Aug-23	08:00	20-Aug-23	18:00	

845	RQ139662	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Works	19/Aug/2023	17:00	19/Aug/2023	23:00	NA	PLANNED	Approved	19-Aug-23	17:00	19-Aug-23	23:00	
846	RQ139661	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Works	18/Aug/2023	17:00	18/Aug/2023	23:00	NA	PLANNED	Approved	18-Aug-23	17:00	18-Aug-23	23:00	
847	RQ139635	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_I I(PG) - BUS 6		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Approved	18-Aug-23	17:00	28-Aug-23	23:00	CEA/FTC Clearances/B6 format to be submitted as applicable
848	RQ139633	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_I I(PG) - BUS 8		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	18/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Approved	18-Aug-23	17:00	28-Aug-23	23:00	CEA/FTC Clearances/B6 format to be submitted as applicable
849	RQ139660	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Works	17/Aug/2023	17:00	17/Aug/2023	23:00	NA	PLANNED	Approved	17-Aug-23	17:00	17-Aug-23	23:00	
850	RQ139659	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Works	16/Aug/2023	17:00	16/Aug/2023	23:00	NA	PLANNED	Approved	16-Aug-23	17:00	16-Aug-23	23:00	
851	RQ139618	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	NA	PLANNED	Approved	16-Aug-23	10:00	19-Aug-23	20:00	
852	RQ139607	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)		D	AMP WORK	16/Aug/2023	08:00	16/Aug/2023	18:00	NA	PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
853	RQ139670	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	16/Aug/2023	07:00	16/Aug/2023	20:00	NA	PLANNED	Approved	16-Aug-23	07:00	16-Aug-23	20:00	
854	RQ139658	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Works	15/Aug/2023	17:00	15/Aug/2023	23:00	NA	PLANNED	Approved	15-Aug-23	17:00	15-Aug-23	23:00	
855	RQ139669	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	15/Aug/2023	07:00	15/Aug/2023	20:00	NA	PLANNED	Approved	15-Aug-23	07:00	15-Aug-23	20:00	
856	RQ139657	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Works	14/Aug/2023	17:00	14/Aug/2023	23:00	NA	PLANNED	Approved	14-Aug-23	17:00	14-Aug-23	23:00	
857	RQ139610	OCC_209	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For AMP work	10/Aug/2023	18:00	10/Aug/2023	23:00	NA	PLANNED	Approved	10-Aug-23	18:00	10-Aug-23	23:00	

858	RQ139674	OCC_209	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		C	For Conductor Dropper and connection between New Bus and existing Bus and Bus Stability Bay No 211,212,214,215	10/Aug/2023	08:00	12/Aug/2023	18:00	NA	PLANNED	Approved	10-Aug-23	08:00	12-Aug-23	18:00	CEA/FTC Clearances/B6 format to be submitted as applicable
859	RQ139609	OCC_209	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For AMP work	09/Aug/2023	18:00	09/Aug/2023	23:00	NA	PLANNED	Approved	09-Aug-23	18:00	09-Aug-23	23:00	
860	RQ139617	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	NA	PLANNED	Approved	09-Aug-23	10:00	12-Aug-23	20:00	
861	RQ139616	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)		D	For PD defect Identification and Rectification	08/Aug/2023	15:00	08/Aug/2023	17:00	NA	PLANNED	Approved	08-Aug-23	15:00	08-Aug-23	17:00	
862	RQ139615	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		D	For PD defect Identification and Rectification	08/Aug/2023	11:00	08/Aug/2023	13:00	NA	PLANNED	Approved	08-Aug-23	11:00	08-Aug-23	13:00	
863	RQ139631	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For erection and commissioning works in TBC Bay	07/Aug/2023	17:00	11/Aug/2023	23:00	NA	PLANNED	Approved	07-Aug-23	17:00	11-Aug-23	23:00	
864	RQ139630	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For erection and commissioning works in TBC Bay	07/Aug/2023	17:00	11/Aug/2023	23:00	NA	PLANNED	Approved	07-Aug-23	17:00	11-Aug-23	23:00	
865	RQ139637	OCC_209	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2		D	For AMP work	07/Aug/2023	09:00	07/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	18:00	
866	RQ139636	OCC_209	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1		D	For AMP work	07/Aug/2023	09:00	07/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	18:00	
867	RQ139608	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR (PG)		C	For the replacement work SSF Flange in CB	07/Aug/2023	09:00	09/Aug/2023	17:30	NA	PLANNED	Approved	07-Aug-23	09:00	09-Aug-23	17:30	
868	RQ139673	OCC_209	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		C	For Conductor Dropper and connection between New Bus and existing Bus and Bus Stability Bay No 211,212,214,215	07/Aug/2023	08:00	09/Aug/2023	18:00	NA	PLANNED	Approved	07-Aug-23	08:00	09-Aug-23	18:00	CEA/FTC Clearances/B6 format to be submitted as applicable
869	RQ139612	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(P G)		D	AMP WORK	03/Aug/2023	08:00	03/Aug/2023	18:00	NA	PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	

870	RQ139634	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_I I(PG) - BUS 5		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Approved	02-Aug-23	17:00	13-Aug-23	23:00	
871	RQ139632	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_I I(PG) - BUS 7		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Approved	02-Aug-23	17:00	13-Aug-23	23:00	
872	RQ139628	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Aug/2023	17:00	06/Aug/2023	23:00	NA	PLANNED	Approved	01-Aug-23	17:00	06-Aug-23	23:00	
873	RQ139629	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Aug/2023	17:00	06/Aug/2023	23:00	NA	PLANNED	Approved	01-Aug-23	17:00	06-Aug-23	23:00	
874	RQ139611	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(P G)		D	AMP WORK	01/Aug/2023	08:00	01/Aug/2023	18:00	NA	PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	
875	RQ139776	OCC_209	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	For Half Yearly Maintenance	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Approved	23-Aug-23	08:00	23-Aug-23	18:00	
876	RQ139775	OCC_209	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	

877	RQ139118	OCC_209	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Approved	20-Aug-23	07:00	20-Aug-23	12:00	
878	RQ139119	OCC_209	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Approved	20-Aug-23	07:00	20-Aug-23	12:00	
879	RQ139043	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	22/Aug/2023	09:30	22/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	22-Aug-23	09:30	22-Aug-23	17:00	Subject to JK SLDC consent
880	RQ139044	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	21/Aug/2023	09:30	21/Aug/2023	17:00	Kindly Approve	PLANNED	Approved	21-Aug-23	09:30	21-Aug-23	17:00	Subject to JK SLDC and NHPC consent
881	RQ138772	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	Replacement of damaged conductor at Tapping point Tower No 101.	07/Aug/2023	09:00	07/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	18:00	Subject to JK SLDC and NHPC consent
882	RQ138773	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR Non Auto required for Safety of manpower working in Kathua Ckt purpose.	07/Aug/2023	09:00	07/Aug/2023	18:00	Non shutdown activity. Kindly Approve for Non Auto mode	PLANNED	Approved	07-Aug-23	09:00	07-Aug-23	18:00	Subject to JK SLDC and NHPC consent
883	RQ138771	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	D	For replacement of flashed insulator	03/Aug/2023	08:00	03/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	03-Aug-23	08:00	03-Aug-23	18:00	Subject to JK SLDC and NHPC consent

884	RQ139141	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	07:00	31-Aug-23	18:00	Subject to JK SLDC and NHPC consent
885	RQ139143	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	07:00	31-Aug-23	18:00	Subject to JK SLDC consent
886	RQ139142	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Aug-23	07:00	31-Aug-23	18:00	Subject to JK SLDC and NHPC consent
887	RQ138877	OCC_209	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Approved	21-Aug-23	08:00	21-Aug-23	18:00	Subject to BBMB consent
888	RQ139371	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	AMP of Line Bay Equipments	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	18:00	Subject to SLDC Uttarakhand consent
889	RQ139742	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR (UP) (UP) CKT-1	UPPTCL	D	For facilitating AMP works 200MVA, 400/132kV ICT1 at Balia	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	Subject to UP SLDC consent
890	RQ139743	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	For facilitating AMP works 200MVA, 400/132kV ICT1 at Balia	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Approved	01-Aug-23	08:00	01-Aug-23	18:00	Subject to UP SLDC consent
891	RQ139686	OCC_209	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For AMP work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	17-Aug-23	08:00	17-Aug-23	18:00	

892	RQ139711	OCC_209	cpcc1_sd	BAY	A214 BUS SECTIONALIZE R BAY - 220 KV FATEHGARH_I I(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_I I(PG) - BUS 8 AT 220 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Aug/2023	17:00	19/Aug/2023	23:00		PLANNED	Approved	14-Aug-23	17:00	19-Aug-23	23:00	
893	RQ139703	OCC_209	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For PD defect Identification and Rectification	09/Aug/2023	08:00	19/Aug/2023	18:00	two times	PLANNED	Approved	09-Aug-23	08:00	19-Aug-23	18:00	
894	RQ139702	OCC_209	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR (PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR (PG) AT 220 KV SAHARANPUR (PG) (POWERGRID)	POWER GRID	C	For the replacement work SSF Flange in CB	07/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	09-Aug-23	18:00	

895	RQ139706	OCC_209	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	PGCIL confirmed line will remain charged through tie bay.
896	RQ139704	OCC_209	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	04/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Approved	04-Aug-23	08:00	05-Aug-23	18:00	PGCIL confirmed line will remain charged through tie bay.
897	RQ139705	OCC_209	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	02/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Approved	02-Aug-23	08:00	03-Aug-23	18:00	PGCIL confirmed line will remain charged through tie bay.

898	RQ139712	OCC_209	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_I I(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_I I(PG) - BUS 6 AT 220 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	05-Aug-23	23:00	
899	RQ139707	OCC_209	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_I I(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_I I(PG) - BUS 8 AT 220 KV FATEHGARH_I I(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	17:00	05-Aug-23	23:00	
900	RQ139713	OCC_209	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 2 AT 220 KV FATEHGARH (PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	15:00	05/Aug/2023	23:00		PLANNED	Approved	01-Aug-23	15:00	05-Aug-23	23:00	
901	RQ139683	OCC_209	indigrd_sd	BAY	202 MAIN BAY - 220 KV SOHNA ROAD (GPTL)- GURGAONSEC 72(HV) (HVPNL) CKT-2 (GPTL)	GPTL	D	AMP works of Bay	11/Aug/2023	08:00	11/Aug/2023	20:00	220 KV Gurugram Sec-69 (HV)-Sohna Road (GPTL) (HVPNL) Ckt-2 line will also be under outage	PLANNED	Approved	11-Aug-23	08:00	11-Aug-23	20:00	

902	RQ139680	OCC_209	indigrid_sd	BAY	204 MAIN BAY - 220 KV SOHNA ROAD (GPTL)- GURGAONSEC 72(HV) (HVPNL) CKT-1 (GPTL)	GPTL	D	AMP works of Bay	10/Aug/2023	08:00	10/Aug/2023	20:00	220 KV Gurugram Sec-69 (HV)-Sohna Road (GPTL) (HVPNL) Ckt-1 line will also be under outage.	PLANNED	Approved	10-Aug-23	08:00	10-Aug-23	20:00	
903	RQ139677	OCC_209	indigrid_sd	BAY	203 MAIN BAY - 220 KV SOHNA ROAD (GPTL)- RANGALA RAJPUR (HV) (HVPNL) CKT-2 (GPTL)	GPTL	D	AMP works of Bay	09/Aug/2023	08:00	09/Aug/2023	20:00	220 KV Sohna Road (GPTL)- Rangala Rajpur (HV) (HVPNL) Ckt-2 line will also be under outage	PLANNED	Approved	09-Aug-23	08:00	09-Aug-23	20:00	
904	RQ139603	OCC_209	indigrid_sd	BAY	201 MAIN BAY - 220 KV SOHNA ROAD (GPTL)- RANGALA RAJPUR (HV) (HVPNL) CKT-1 (GPTL)	GPTL	D	AMP works of Bay	08/Aug/2023	08:00	08/Aug/2023	20:00	220 KV Sohna Road (GPTL)- Rangala Rajpur (HV) (HVPNL) Ckt-1 will also be under outage	PLANNED	Approved	08-Aug-23	08:00	08-Aug-23	20:00	
905	RQ138782	OCC_209	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	For AMP work	22/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Approved	22-Aug-23	09:00	23-Aug-23	18:00	
906	RQ139678	OCC_209	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For body protection modification work	21/Aug/2023	10:00	21/Aug/2023	14:00		PLANNED	Approved	21-Aug-23	10:00	21-Aug-23	14:00	
907	RQ139021	OCC_209	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	for AMP works	21/Aug/2023	07:00	23/Aug/2023	12:00	Kindly Approve	PLANNED	Approved	21-Aug-23	07:00	23-Aug-23	12:00	
908	RQ139408	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z23.Q of AC SUB FILTER BANK Z2.Z23	18/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	19-Aug-23	18:00	No Power order restriction
909	RQ139406	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z22.Q of AC SUB FILTER BANK Z2.Z22	16/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	17-Aug-23	18:00	No Power order restriction

910	RQ139404	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z21.Q of AC SUB FILTER BANK Z2.Z21	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	18:00	No Power order restriction
911	RQ139409	OCC_209	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z13.Q of AC SUB FILTER BANK Z1.Z13	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00	No Power order restriction
912	RQ139415	OCC_209	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	08/Aug/2023	10:00	08/Aug/2023	18:00		PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	18:00	
913	RQ139565	OCC_209	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWER GRID	D	AMP works	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	18:00	No Power order restriction
914	RQ139407	OCC_209	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z12.Q of AC SUB FILTER BANK Z1.Z12	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	No Power order restriction
915	RQ139416	OCC_209	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	05/Aug/2023	10:00	05/Aug/2023	18:00		PLANNED	Approved	05-Aug-23	10:00	05-Aug-23	18:00	
916	RQ139405	OCC_209	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z11.Q of AC SUB FILTER BANK Z1.Z11	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00	No Power order restriction

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From Date	From Time	To Date	To Time	Basis	Reason	Remarks (If Any)	S/d Status	OCC Remarks
1	ERPC	POWERGRID	400KV-PATNA-BALIA-I	1/Aug/23	7:00	20/Aug/23	18:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
2	ERPC	POWERGRID	400KV-PATNA-BALIA-II	1/Aug/23	7:00	20/Aug/23	18:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
3	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-1	11/Aug/23	8:00	11/Aug/23	18:00	D	FLASHED INSULATOR REPLACEMENT WORK		approved	
4	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	11/Aug/23	8:00	11/Aug/23	18:00	D	TO FACILITATE SD WORK ON PARALLEL CKT		approved	
5	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-2	17/Aug/23	8:00	17/Aug/23	18:00	D	FLASHED INSULATOR REPLACEMENT WORK		approved	
6	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	17/Aug/23	8:00	17/Aug/23	18:00	D	TO FACILITATE SD WORK ON PARALLEL CKT		approved	
7	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1	8/Aug/23	8:00	8/Aug/23	18:00	D	FLASHED INSULATOR REPLACEMENT WORK		approved	
8	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	8/Aug/23	8:00	8/Aug/23	18:00	D	TO FACILITATE SD WORK ON PARALLEL CKT		approved	
9	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2	10/Aug/23	8:00	10/Aug/23	18:00	D	FLASHED INSULATOR REPLACEMENT WORK		approved	
10	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	10/Aug/23	8:00	10/Aug/23	18:00	D	TO FACILITATE SD WORK ON PARALLEL CKT		approved	
11	WRPC	POWERGRID	400KV-SHUALPUR-RAPP-2	1/Aug/23	9:30	1/Aug/23	17:30	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.		approved	
12	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/Aug/23	7:00	31/Aug/23	18:00	D	For OPGW stringing under live line condition. A/R in non auto mode is required at both ends.		approved	
13	WRPC	POWERGRID	BLOCK#1 WEST SIDE SHUNT CAPACITOR BANK B1Z24 at Vindhyachal	1/Aug/23	8:00	3/Aug/23	18:00	D	AMP OF BAY EQUIPMENTS. There will no power restriction due to outage of this filter bank. Redundant filter bank B2Z24 will be available for service		approved	
14	WRPC	POWERGRID	125 MVAR NORTH BUS REACTOR AR3 at Vindhyachal	1/Aug/23	8:00	3/Aug/23	18:00	D	AMP OF BAY EQUIPMENTS		approved	
15	WRPC	POWERGRID	400 KV KANKROLI JODHPUR LINE	1/Aug/23	8:00	31/Aug/23	18:00	C	RECONDUCTORING WORK OF ALL 188 KM OF 400 KV KANKROLI JODHPUR LINE	ATC-TTC of NR Export to be curtailed by 400 MW	approved	ATC-TTC of NR Export to be curtailed by 400 MW
16	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	4/Aug/23	9:00	4/Aug/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS Dia to be Kept open at both ends.	Subjected to unit outage	conditionally approved	Subjected to unit outage
17	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	4/Aug/23	9:00	4/Aug/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	Subjected to unit outage	conditionally approved	Subjected to unit outage
18	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-1	6/Aug/23	9:00	6/Aug/23	13:00	D	For Switching of Y-ph with Spare L/R at Satna end (For taking spare in Service). (Due date 30.08.2023)	ATC-TTC of NR Import to be curtailed by 750 MW	approved	ATC-TTC of NR Import to be curtailed by 750 MW
19	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@ SATNA - 765KV	6/Aug/23	9:00	6/Aug/23	13:00	D	For Switching of Y-ph L/R with Spare L/R (For taking spare in Service).(Due date 30.08.2023)		approved	
20	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	7/Aug/23	16:00	7/Aug/23	23:00	D	To configure Line Reactor Tripping on Single phase fault and attending line S/D nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import/NR Export to be curtailed by 200/1750 MW	approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/1750 MW
21	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	7/Aug/23	16:00	7/Aug/23	23:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING S/D NATURE DEFECT WORKS IN CKT # 1		approved	
22	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	8/Aug/23	9:00	8/Aug/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS Dia to be Kept open at both ends.	Subjected to unit outage	conditionally approved	Subjected to unit outage
23	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	8/Aug/23	9:00	8/Aug/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	Subjected to unit outage	conditionally approved	Subjected to unit outage
24	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	8/Aug/23	16:00	8/Aug/23	23:00	D	To configure Line Reactor Tripping on Single phase fault and attending line S/D nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import/NR Export to be curtailed by 200/1750 MW	approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/1750 MW

25	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	8/Aug/23	16:00	8/Aug/23	23:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING S/D NATURE DEFECT WORKS IN CKT # 2		approved	
26	WRPC	POWERGRID	765KV-INDORE-VADODARA-1	10/Aug/23	8:00	10/Aug/23	18:00	D	Line insulator replacement work Loc 576. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 700 MW	approved	ATC-TTC of NR Export to be curtailed by 700 MW
27	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	10/Aug/23	8:00	31/Aug/23	18:00	D	Auto Reclose off (Non Auto Mode) is required at both ends for online Bird Guards Installation works	ATC-TTC of NR Export to be curtailed by 1350 MW	approved	ATC-TTC of NR Export to be curtailed by 1350 MW
28	WRPC	POWERGRID	765KV-SATNA-BINA-2	12/Aug/23	9:15	12/Aug/23	18:15	D	For AMP works. Dia to be kept open at both ends	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
29	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	16/Aug/23	9:30	16/Aug/23	18:30	D	For Line Terminal equipment AMP and LINE AMP works.Also Implementation and testing of PRD scheme at Orai end. Dia to be kept open at both ends.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
30	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	16/Aug/23	9:30	16/Aug/23	18:30	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 12.09.2023)	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
31	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	16/Aug/23	9:30	16/Aug/23	18:30	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV JABALPUR-ORAI # 1	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
32	WRPC	POWERGRID	765KV-SATNA-BINA-1	16/Aug/23	9:15	16/Aug/23	18:15	D	For AMP works. Dia to be kept open at both ends	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
33	WRPC	POWERGRID	400KV-SHUALPUR-RAPP-1	16/Aug/23	9:30	16/Aug/23	17:30	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.		approved	
34	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-1	16/Aug/23	7:00	31/Aug/23	20:00	C	Diversion for UPEIDA project	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
35	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-2	16/Aug/23	7:00	31/Aug/23	20:00	C	Diversion for UPEIDA project	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
36	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-3	16/Aug/23	7:00	31/Aug/23	20:00	C	Diversion for UPEIDA project	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
37	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-4	16/Aug/23	7:00	31/Aug/23	20:00	C	Diversion for UPEIDA project	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
38	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	16/Aug/23	9:00	19/Aug/23	18:00	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.Auto reclose relay of Bhinmal-Kankroli line(CKT# 2) to be kept into non auto mode.Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 1350 MW	approved	ATC-TTC of NR Export to be curtailed by 1350 MW
39	WRPC	POWERGRID	400KV-KANSARI-BHINMAL-1	16/Aug/23	9:00	19/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR WORK IN 400KV KANSARI-KANKROLI # 1		approved	
40	WRPC	POWERGRID	400KV-KANSARI-BHINMAL-1	17/Aug/23	9:00	17/Aug/23	18:00	D	REF Relay Retrofitting work. Dia to be kept open at both ends.		approved	
41	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	17/Aug/23	9:00	17/Aug/23	18:00	D	Implementation and testing of PRD scheme at Orai end and also line works. Dia to be kept open at both ends.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
42	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	17/Aug/23	9:00	17/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV JABALPUR-ORAI # 2.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
43	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	17/Aug/23	9:00	17/Aug/23	18:00	D	Implementation and testing of PRD scheme at Orai end and also line works. Dia to be kept open at both ends.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
44	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	17/Aug/23	9:00	17/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV JABALPUR-ORAI # 2.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
45	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	19/Aug/23	9:00	19/Aug/23	18:00	D	REF Relay Retrofitting work. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 1350 MW	approved	ATC-TTC of NR Export to be curtailed by 1350 MW
46	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-2	22/Aug/23	9:00	22/Aug/23	15:00	D	FOR SWITCHING OF SPARE ICT UNIT WITH Y PHASE OF ICT #2. (Due date 18.10.2023) Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 650 MW	approved	ATC-TTC of NR Export to be curtailed by 650 MW

47	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	22/Aug/23	9:00	23/Aug/23	18:00	C	Replacement of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments at Orai end and also line amp works on Opportunity. Dia to be kept open at both ends.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
48	WRPC	POWERGRID	765KV-SATNA-ORAI-1	22/Aug/23	9:00	23/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV GWALIOR -ORAI # 1.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
49	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	22/Aug/23	9:00	23/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV GWALIOR -ORAI # 1.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
50	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	22/Aug/23	9:00	23/Aug/23	18:00	C	Replacement of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments at Orai end and also line amp works on Opportunity. Dia to be kept open at both ends.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
51	WRPC	POWERGRID	765KV-SATNA-ORAI-1	22/Aug/23	9:00	23/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV GWALIOR -ORAI # 1.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
52	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	22/Aug/23	9:00	23/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV GWALIOR -ORAI # 1.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
53	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV	24/Aug/23	9:30	24/Aug/23	18:30	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 22.09.2023)		rejected	To be availed in lean demand period of NR i.e.October
54	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-JABALPUR-2	24/Aug/23	9:30	24/Aug/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT AND LINE AMP WORKS AND DIA TO KEPT OPEN AT BOTH ENDS.	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
55	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-JABALPUR-1	24/Aug/23	9:30	24/Aug/23	18:30	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV JABALPUR-VINDHYACHAL(PS) # 2	To be availed in lean demand period of NR i.e.October	rejected	To be availed in lean demand period of NR i.e.October
56	WRPC	POWERGRID	400KV-KANSARI-BHINMAL-1	24/Aug/23	8:00	25/Aug/23	18:00	C	For bypass WR-NR Inter- Regional Corridor / 400 KV Zerda-Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal- Kankroli LILO line vide note E-654054,		approved	
57	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	24/Aug/23	8:00	25/Aug/23	18:00	D	A/R in non auto mode at both ends is required for bypass arrangement of 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal- Kankroli LILO line vide note E-654054,		approved	
58	WRPC	POWERGRID	400KV-KANSARI-BHINMAL-1	26/Aug/23	8:00	26/Aug/23	18:00	D	To attending corss patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings etc.Dia to be kept open at both ends.		approved	
59	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	26/Aug/23	8:00	26/Aug/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR WORK IN 400KV KANSARI-BHINMAL # 1		approved	
60	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	18/Aug/23	9:00	18/Aug/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	
61	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	8/Aug/23	9:00	8/Aug/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	
62	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	7/Aug/23	9:00	7/Aug/23	18:00	D	FOR LINE MAINTENANCE WORK		approved	
63	WRPC	MP_SLDC	220 Kv Malanpur- Auriya ckt	21/Jul/23	9:00	27/Jul/23	17:00	C	for modification/shifting work at Loc. No. 40 to 51 due to		approved	
64	WRPC	MP_SLDC	220 kv Mehgaon- Auriya ckt	21/Jul/23	8:00	27/Jul/23	18:00	C	Construction of Bundelkhand expressway		approved	

PLANNED SHUT DOWN FOR THE MONTH OF July- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Category to which transmission on	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To					
1	765 kV	765kV 240MVAR Switchable Line RAECTOR (Charged as a Bus Reactor due to Line not commissioned)	A	16-Aug-23	16-Aug-23	10:00:00	13:00:00	For CSD Fine Tuning	Daily	765kV PRSTL-Ghatampur Line is under construction and Line Reactor is charged as a bus reactor	approved	at rampur substation
2	765 kV	Tie Bay-711(765kv Hapur Line & Spare) at Greater Noida S/s	A	17-Aug-23	17-Aug-23	9:00:00	15:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	Continuous		approved	
3	765 kV	Main Bay-710(765kv Hapur Line) at Greater Noida S/s	A	19-Aug-23	19-Aug-23	9:00:00	15:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	Continuous		approved	
4	400kV	Bay no. 403 of 1500MVA ICT -II LV TIE BAY at 765kV BARA TPS, Prayagraj	A	3-Aug-23	3-Aug-23	9:00:00	18:00:00	attending punch point and fixing of patch cord between FOTS device to display unit	Daily		approved	
5	400kV	400kV POWER GRID BAY 400kV POWER GRID CT RPH at 400KV S/s AGRA	A	3-Aug-23	3-Aug-23	14:00:00	16:00:00	* CT wiring checking and rectification for 400 kV Busbar protection panel commissioning.	Continuous		approved	
6	400kV	400kV I/C-315MVA T/F BAY 400kV I/C-315MVA T/F CT RPH at 400KV AGRA	A	4-Aug-23	4-Aug-23	10:00:00	12:00:00	* 400 kV Busbar Protection panel commissioning work	Continuous		approved	
7	400kV	400kV I/C-500MVA T/F 2 BAY 400kV I/C-500MVA T/F 2 CT RPH at 400KV S/s AGRA	A	5-Aug-23	5-Aug-23	13:00:00	15:00:00	* 400 kV Busbar Protection panel commissioning work	Continuous		approved	
8	400kV	Tie Bay No-405 (400kv Ataur TL CKT-2) at Hapur S/s	A	8-Aug-23	8-Aug-23	9:00:00	15:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	Continuous		approved	
9	400kV	400kV BUS COUPLER BAY 400kV BUS COUPLER at 400KV SAROJINI NAGAR, LUCKNOW	A	23-Aug-23	30-Aug-23	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Pro	Continuous		approved	
10	400kV	400kV TRANSFER BUS BAR at 400KV SAROJINI NAGAR, LUCKNOW	A	29-Aug-23	29-Aug-23	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus-Bar Protecion Core, Interconnec	Continuous		approved	

209th OCC additional shutdown of JKPTCL for July-2023

S.No.	Voltage level	Name of the line	Date		Timings		Type of Shutdown(daily/Continous Basis)	Reason	Remarks	Shutdown Status	OCC Remarks
			From	To	From	To					
1	200 KV	220kV Wagoora-Zainakote	20.07.2023	19.08.2023	9:00 Hrs	16:00 Hrs	Continous	HTLS Re-conductoring of said circuit is to be carried out from Wagoora Grid to Budgam Tap Line	For opening of jumpers near tap tower GSS Budgam shall remain off on 20.07.2023 from 09:00 AM to 12:00 PM and load of 70 MW will be affected during this period	approved	ftc clearence to be taken

Sub: Shutdown (complete) of 320 MVA, 220/132/66 KV Grid Station Hiranagar

Subject: Shutdown (complete) of 320 MVA, 220/132/66 KV Grid Station Hiranagar on 16-07-2023.

Reference: S.E. O&M Circle-II JKPTCL Jammu's letter No. SE/O&M/Cr-II/768-69 dated 10-07-2023.

Sir,

Superintending Engineer, O&M Circle-II, JKPTCL, Jammu vide his letter under reference has requested for complete shutdown of 320 MVA, 220/132/66 KV Grid Station Hiranagar including 220 KV Hiranagar- Jatwal Transmission Line (both circuits), 220 KV Hiranagar- Sarna S/C Transmission line, 220 KV S/C Hiranagar- Bishnah Transmission Line and 132 KV D/C Hiranagar- Sewa –II Transmission line on Sunday i.e. 16-07-2023 from 06.00 AM to 12.00 Noon for rectification of hotspots, replacement of damaged/ worn out Jumpers and droppers alongwith preventive maintenance of transmission infrastructure and for testing and commissioning of 01 No. 220 KV Circuit breaker of 120 MVA Transformer bank under Turnkey contract for replacement of old/ worn out damaged breaker by way of supply, erection, testing and commissioning of 02 No. 245 KV SF6 Circuit breaker by M/S Orange Instruments in order to ensure smooth power supply under summer preparedness through 320 MVA, 220/132/66 KV Grid Station Hiranagar as per **Annexure-A**.

As such, it is requested that consent of the shutdown as proposed above may kindly be sent to Incharge SLDC, JKPTCL, Jammu for approval.

Shutdown Status:

Rejected

OCC Remarks:

NHPC denied consent

FORMAT FOR SHUTDOWN

"Annexure-A"

S. No.	Particulars of the Feeder/Grid	Agency involved	Date & Time	Load to be Curtailed (MW)	Whether the curtailed load can be accommodated from other source of power	Whether Cleared in OCC	Areas to be affected	Reason for Shutdown
1	320 MVA, 220/132/66 KV Grid Station Hiranagar including 132 KV Bus Bar and 66 KV Bus Bar along with all outgoing feeders.	JKPDD/ JKPTCL	16-07-2023 (Sunday)	250 MW (Approx.)	Yes, Partial load of Samba grid including RTSS Samba shall be fed from Gladni through BB-II grid.	—	Kathua, Mahanpur, SEWA HEP, Samba, Billawar, Ghatti, Hiranagar and adjoining areas including Industrial areas and Railway Traction Supply Manwal during half an hour in the morning and evening.	For rectification of hotspots, replacement of damaged/ worn out jumpers and droppers along with preventive maintenance of transmission infrastructure and for testing and commissioning of 1 No. 220 KV circuit breaker of 120 MVA Trf bank under Turnkey contract for replacement of old worn out damaged breaker by way of supply, erection, testing & commissioning of 02 Nos 245 KV SF-6 circuit breaker by M S Orange Instruments in order to ensure smooth power supply under summer preparedness through 320 MVA, 220/132/66 KV Grid station Hiranagar in Jammu region
a.	132 KV Hiranagar – Samba – Bari Brahmana – II D/C T/L.	JKPDD/JKPTCL	06:00 AM to 12:00 PM					
b.	132 KV Hiranagar – Kathua I& II D/C T/L.	JKPDD/JKPTCL						
c.	132 KV Hiranagar – Manwal I& II D/C T/L.	JKPDD/JKPTCL						
d.	220 KV Samba (Jatwal) – Hiranagar Ckt- I & Ckt – II	PGCIL						
e.	220 KV Sarna – Hiranagar S/C T/L	PGCIL						
f.	220 KV Bishnah – Hiranagar S/C T/L	JKPDD/JKPTCL						
g.	132 KV Hiranagar – SEWA ckt-I & ckt-II D/C T/L.	PGCIL						

Note: No work is to be carried out at 132 KV D/C Sewa I&II bay at Hiranagar end as the lines are owned and managed by PGCIL.

Element Name	Reason	Requested From		Requested To		Shutdown Status	OCC Remarks
		Date	Time	Date	Time		
220 KV NAPP(NP)-SIMBOLI(UP)	Line-2 protection relays schedule testing	1-Aug-23	08:00 Hrs	1-Aug-23	18:00 Hrs	approved	
220 KV NAPP(NP)-SAMBHAL(UP)	Line-1 protection relays schedule testing	2-Aug-23	08:00 Hrs	2-Aug-23	18:00 Hrs	approved	
220 KV NAPP(NP)-ATRAULI(UP)	Line-5 protection relays schedule testing	4-Aug-23	08:00 Hrs	4-Aug-23	18:00 Hrs	approved	
220 KV NAPP(NP)-DEBAI(UP)	Line-3 protection relays schedule testing	28-Aug-23	08:00 Hrs	28-Aug-23	18:00 Hrs	approved	

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-209 MEETING
(PLANNED SHUTDOWNS)**

FROM: GM-RTAMC, New Delhi
DATE: 14/07/23

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of AUGUST, 2023 for 209th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765 KV Bikaner -Moga Ckt -1	PGCIL	Continuous	01.08.2023	09:00 hrs	15.08.2023	18:00 hrs	NHAI Diversion work		rejected	due to high demand season. Deferred to september occ
2	765 KV Bikaner -Moga Ckt- 2	PGCIL	Continuous	01.08.2023	09:00 hrs	15.08.2023	18:00 hrs	NHAI Diversion work		rejected	due to high demand season. Deferred to september occ
3	400kV Bikaner-Merta (RS) RVPNL line	RRVPNL	Daily	17.08.2023	15:00 hrs	18.08.2023	23:00 hrs	Stringing of u/c 765kV Bhadla 2 - Sikar 2 TLC in section 51-52		approved	
4	400kV S/C Akal (Jaisalmer) - Barmer Line	RRVPNL	Daily	10.08.2023	15:00 hrs	14.08.2023	23:00 hrs	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to RRVPNL line, shutdown is required in day hours only.	approved	
5	220kV S/C Rewari to Devka transmission line (220KV ASEJOL_HB FTGH2-ASEJOL_WIND FTGH2 (ASEJOL) Ckt-1)	Adani Solar Energy Jaisalmer One Ltd	Daily	07.08.2023	19:00	10.08.2023	23:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	approved	subject to ASEJOL consent
6	220KV D/C LINE AKAL SS to Rajgarh (Bhikasar, Ramgarh) SS - (AP28/0 - AP29/0)	Wind	Daily	02.08.2023	7:00	06.08.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).		to be taken up with rajasthan sldc
7	200KV AKAL (RRVPNL) TO Dangri SS - (AP28/0 - AP29/0)	IWISL	Daily	11.08.2023	7:00	14.08.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).		to be taken up with rajasthan sldc
8	220 KV D/C Line from 400/200KV GSS AKAL (RRVPNL) to 220KV GAMESA SS - (AP30/0 - AP31/0)	SGRE	Daily	16.08.2023	7:00	18.08.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).		to be taken up with rajasthan sldc
9	220 kV M/C line Fatehgarh-II to 180MW Solar PSS Devikot - (27/1-27/2)	NTPC Devikot	Daily	07.08.2023	7:00	10.08.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.		to be taken up with rajasthan sldc
10	400kv NOIDA Sector-148- NOIDA Sector-123 line	UPPTCL	Daily	05.08.2023	10:00	05.08.2023	14:00	for making of diamond connection of Earth wire and OPGW on new under construction line from old existing line could require S/D	Alternate source not available	rejected	
11	220kv Pali-Sector-20 line	UPPTCL	Daily	03.08.2023	10:00	03.08.2023	14:00	for making of diamond connection of Earth wire and OPGW on new under construction line from old existing line could require S/D	Alternate source not available	rejected	
12	132kv Pratap vihar-DPH line	UPPTCL	Daily	01.08.2023	10:00	01.08.2023	14:00	for making of diamond connection of Earth wire and OPGW on new under construction line from old existing line could require S/D	As per available information alternate source available from Muradnagar	approved	
13	NON-AUTO of 765KV Phagi-Bhiwani-I	PGCIL	Daily	21.07.2023	08:00 Hrs	30.08.2023	18:00 Hrs	NON-AUTO of Line for Tower Strengthening Works.		approved	
400/220kV ICT											
1	400/220 KV ICT-6 at Fatehgarh-2 S/s	POWERGRID	DAILY	21.08.2023	17:00	29.08.2023	5:00	ICT-6 CSD Relay final tuning and TBC testing of LV side bay		approved	
765KV/400/220kV Bays											
1	Tie Bay of 400 kV Bassi-Heerapura 01 T/L at RVPNL Heerapura end	POWERGRID	Conitinous	13.08.2023	09:00 Hrs	16.08.2023	18:00 hrs	For New CBs Erection & Commissioning in All the three phases under Add Cap		approved	
2	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	19.08.2023	17:00	15.08.2023	23:00	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)		approved	
3	400kV Bay 408 at Kurukshetra S/s	POWERGRID	Continuous	23.08.2023	8:00	30.08.2023	17:00	For 400kV GIS CB rectification works		approved	
4	400KV 413 Future bay at Chittorgarh	POWERGRID	Continuous	01.08.2023	9:00	14.08.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	
5	414 Tie bay of ICT-1 and Future Bay at Chittorgarh	POWERGRID	Continuous	01.08.2023	9:00	14.08.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	
6	Bus coupler bay 238 of Bus 3A & Bus 4A(Bay A208)	POWERGRID	Daily	01.08.2023	18:00	05.08.2023	5:00	FOR ConstructionWORKS OF PHASE-2		approved	
7	400 kV Tie Bay 429 at HVDC Bhiwadi	POWERGRID	Continuous	01.08.2023	9:00	03.08.2023	18:00	For Overhauling of Hivelm make Isolator		approved	
8	400 kV Main Bay 430 at HVDC Bhiwadi	POWERGRID	Continuous	01.08.2023	9:00	03.08.2023	18:00	For Overhauling of Hivelm make Isolator		approved	
9	400 kV Tie Bay 432 at HVDC Bhiwadi	POWERGRID	Continuous	04.08.2023	9:00	06.08.2023	18:00	For Overhauling of Hivelm make Isolator		approved	
10	400 kV Main Bay 433 at HVDC Bhiwadi	POWERGRID	Continuous	04.08.2023	9:00	06.08.2023	18:00	For Overhauling of Hivelm make Isolator		approved	
11	400KV HRP_R-MAIN_BAY of Hindon line 405 AT Heerapura RVPNL GSS	POWERGRID	Continuous	21.08.2023	9:00	22.08.2023	18:00	AMPLBB Retrofitment work		approved	

12	400KV HRP_R-MAIN_BAY_406 of Bassi line AT Heerapura RVPN GSS	POWERGRID	Continuous	23.08.2023	9:00	24.08.2023	18:00	AMP/LBB Retrofitment work		approved	
13	400KV HRP_R-TIE_BAY_404 of Hindon line AT Heerapura RVPN GSS	POWERGRID	Continuous	25.08.2023	9:00	26.08.2023	18:00	AMP/LBB Retrofitment work		approved	
14	220KV HRP_R-MAIN_BAY_211 of Mansarovar line AT Heerapura RVPN GSS	POWERGRID	Continuous	27.08.2023	9:00	28.08.2023	18:00	AMP/LBB Retrofitment work		approved	
15	220 HRP_R-MAIN_BAY_212 of IG Nagar line AT Heerapura RVPN GSS	POWERGRID	Continuous	29.08.2023	9:00	30.08.2023	18:00	AMP/LBB Retrofitment work		approved	

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
(SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow				FOR THE MONTH		AUG'23		DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks	
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	LINE DETAILS				DAILY/ CONTINUOUS	REASON	PROPOSED DATE AND TIME								
			FROM S/S	TO S/S	OWNER	CKT ID			INTER/ INTRA REGIONAL	FROM		TO					
										DATE	TIME	DATE	TIME				
1	POWERGRID_NR3	400	SOHAWAL	LUCKNOW	POWERGRID	I	Intra	Daily	Line bay AMP works	09.08.2023	9:00	09.08.2023	18:00	approved			
2	POWERGRID_NR3	220	SOHAWAL	Sohawal	UPPTCL	II	Intra	Daily	Line bay AMP works	04.08.2023	9:00	04.08.2023	18:00	approved			
3	POWERGRID_NR3	400	Fatehpur	Unchahar	POWERGRID	I	Intra	Daily	AMP Works.	05.08.2023	9:30	05.08.2023	18:00	approved	subject to NTPC consent		
4	POWERGRID_NR3	400 KV	Kanpur	Agra	POWERGRID	1	Intra	Continuous	For line isolator 415-89L and reactor isolator 415-89R replacement and jumper opening of 415-89A isolator for isolator retrofit of 415-89A isolator	31/07/2023	8:00	08/08/2023	18:00	approved	After isolator replacement line will be charged through TIE bay only, as main bay 415 will be under shutdown fic clearance to be taken		
5	POWERGRID_ER1	765KV	Gaya	Varanasi	POWERGRID	1	Inter	Daily	A/R Non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project	1-Aug-23	7:00	31-Aug-23	18:00	approved			
6	POWERGRID_NR3	400 KV	Varanasi	Sasaram	POWERGRID	1	Inter	Daily	A/R Non-auto mode for PID test of porcelain insulators.	24.07.2023	8:00	25.07.2023	18:00	approved			
7	POWERGRID_NR3	400 KV	Unnao	Jehta	POWERGRID	1	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	01.08.2023	8:00	15.08.2023	18:00	approved			
10	POWERGRID_NR3	400 KV	Unnao	Jehta	POWERGRID	2	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	16.08.2023	8:00	31.08.2023	18:00	approved			
11	POWERGRID_NR3	400 KV	Fatehpur	Mainpuri	POWERGRID	1	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	01.08.2023	8:00	15.08.2023	18:00	approved			
14	POWERGRID_NR3	400 KV	Fatehpur	Mainpuri	POWERGRID	2	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	16.08.2023	8:00	31.08.2023	18:00	approved			
15	POWERGRID_NR3	400 KV	Sasaram	Allahabad	POWERGRID	1	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	01.08.2023	8:00	11.08.2023	18:00	approved			
16	POWERGRID_NR3	400 KV	Rihand	Allahabad	POWERGRID	1	Intra	Daily	A/R Non-auto mode for PID test of porcelain insulators.	12.08.2023	8:00	22.08.2023	18:00	approved			
17	POWERGRID_WR2	765 KV	Vindhyachal	Varanasi	PVTSL	1	Inter	Daily	A/R in non-auto mode for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa	01.08.2023	9:00	08.08.2023	18:00	approved			
18	POWERGRID_WR2	765 KV	Vindhyachal	Varanasi	PVTSL	2	Inter	Daily	A/R in non-auto mode for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines	01.08.2023	9:00	08.08.2023	18:00	approved			
FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc. OUTAGE TO RPC																	
(PLANNED SHUT DOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH			Mar-23		DATE		DD:MM:YYYY		Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	EQUIPMENT DETAILS				DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME								
			NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	FROM			TO								
						DATE			TIME	DATE	TIME						

1	POWERGRID	400 KV	BLOCK#1 WEST SIDE SHUNT CAPACITOR BANK B1Z24 at Vindhyachal HVDC	POWERGRID	Intra	DAILY	AMP OF BAY EQUIPMENTS	1-Aug-23	8:00	1-Aug-23	18:00	There will no power restriction due to outage of this filter bank. Redundant filter bank B2Z24 will be available for service	approved	
2	POWERGRID	400 KV	400KV SINGRAULI-RIHAND#1 MAIN BAY	POWERGRID	Intra	Continuou	Drive Mechanism Overhauling of Main Bay CB	9-Aug-23	8:00	11-Aug-23	18:00	Line to be in service through TBC	approved	
3	POWERGRID	400 KV	400KV BUS-1 at 400 KV Bareilly(PG)	POWERGRID	Intra	DAILY	AMP OF BUS-1 and Bus bar relay firmware upgradation	4-Aug-23	9:30	4-Aug-23	17:30		approved	
4	POWERGRID	400 KV	400KV BUS-1 at Balia	POWERGRID	Intra	DAILY	AMP works	24-Jul-23	9:30	24-Jul-23	17:30		approved	

Sub: Dadri GT#1 shut down for M4 Inspection

Dadri GT#1 to be taken under shut down from 24.07.2023-02.08.2023 for M4 inspection.

Shutdown Status:

Approved