

Proposed Outage Program of 29th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ138901	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW UNCHAHAR IV TPS - UNIT 1	NTPC	C	Overhauling	21/Aug/2023	00:00	04/Oct/2023	23:59		PLANNED	Requested	
2	RQ138887	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	Overhauling	20/Aug/2023	00:00	04/Oct/2023	23:59		PLANNED	Requested	
3	RQ138871	OCC_209	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 1	NTPC	C	Overhauling	18/Aug/2023	00:00	21/Sep/2023	23:59		PLANNED	Requested	
4	RQ138886	OCC_209	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Overhauling	01/Aug/2023	00:00	31/Aug/2023	23:59		PLANNED	Requested	
5	RQ139765	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
6	RQ139764	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
7	RQ139766	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
8	RQ139767	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
9	RQ139293	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Diversion for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Requested	
10	RQ139294	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Diversion for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Requested	
11	RQ139062	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Diversion work for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Requested	
12	RQ139063	OCC_209	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Diversion work for UPEIDA project	16/Aug/2023	07:00	31/Aug/2023	20:00		PLANNED	Requested	
13	RQ139688	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	C	Replacement of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments at Orai end and also line amp works on Opportunity. Dia to be kept open at both ends. A/R OFF on 765KV Orai -Satna Ckt 1 and 765KV Satna - Gwalior Ckt 2 (BY WR2)	22/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
14	RQ139682	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Implementation and testing of PRD scheme at Orai end and also line works BY WR2. Dia to be kept open at both ends. A/R OFF on CKT 1	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
15	RQ139679	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line Terminal equipment AMP and LINE AMP works.Also Implementation and testing of PRD scheme at Orai end. Dia to be kept open at both ends. FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END BY WR2. A/R OFF ON CKT 2.	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
16	RQ139060	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI DIVERSION WORK	10/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
17	RQ139052	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Aug/2023	08:00	08/Aug/2023	18:00	Auto reclose relay of Ckt#1 to be kept into non auto mode.	PLANNED	Requested	
18	RQ139051	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Aug/2023	08:00	07/Aug/2023	18:00	Auto reclose relay of Ckt#2 to be kept into non auto mode.	PLANNED	Requested	
19	RQ139602	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition. A/R in non auto mode is required at both ends. BY WR2	01/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
20	RQ139362	OCC_209	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Aug/2023	08:00	31/Aug/2023	18:30	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	PLANNED	Requested	
21	RQ139046	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Birg guards, etc.	28/Aug/2023	08:00	28/Aug/2023	18:00	400 KV Zerda-Bhinmal line Ckt II put in Non Auto Mode	PLANNED	Requested	
22	RQ139049	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	To attending cross patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings etc.	26/Aug/2023	08:00	26/Aug/2023	18:00	400 KV Zerda-Kankroli line Ckt 1 put in Non Auto Mode	PLANNED	Requested	

23	RQ139047	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	C	For bypass WR-NR Inter-Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli L10 line vide note E-654054,	24/Aug/2023	08:00	25/Aug/2023	18:00	Bypass arrangement 400 KV Zerda-Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary), 400 KV Zerda -Kankroli line in Non Auto Mode	PLANNED	Requested	
24	RQ139358	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting work. Dia to be kept open at both ends.	19/Aug/2023	08:00	19/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
25	RQ139601	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 1 (BY ER1	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
26	RQ139359	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting work. Dia to be kept open at both ends.	17/Aug/2023	08:00	17/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
27	RQ139050	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	16/Aug/2023	08:00	19/Aug/2023	18:00	Line shutdown is required .Auto reclose relay of Bhinmal-Kankroli line(CKT# 2) to be kept into non auto mode.	PLANNED	Requested	
28	RQ139600	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 2 (BY ER1	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
29	RQ139048	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Auto Reclose off (Non Auto Mode) is required for online Bird Guards installation works	10/Aug/2023	08:00	31/Aug/2023	18:00	only Non auto mode	PLANNED	Requested	
30	RQ139599	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 1 (BY ER1	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
31	RQ139676	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be kept open at both ends.A/R OFF on CKT 1(BY WR2)	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
32	RQ139598	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FLASHED INSULATOR REPLACEMENT WORK AND A/R OFF ON CKT 2 (BY ER1	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
33	RQ139675	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be kept open at both ends. A/R OFF ON CKT 2 (BY WR2)	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
34	RQ139597	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	01/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
35	RQ139596	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	01/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
36	RQ139355	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.	16/Aug/2023	08:00	16/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
37	RQ139356	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Line terminal equipment works and L/R amp works at Shujalpur. Dia to be kept open at both ends.	01/Aug/2023	08:00	01/Aug/2023	18:00	S/D requested by WR-II	PLANNED	Requested	
38	RQ139769	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADR1 (PG) CKT-2		D	Power line crossing work for under construction of Loop Out CKT of L10 of 765KV GHatampur-Hapur line at 765/400/220KV GIS SS Rampur. PRSTL	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Requested	
39	RQ139768	OCC_209	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADR1 (PG) CKT-1		D	Power line crossing work for under construction of Loop Out CKT of L10 of 765KV GHatampur-Hapur line at 765/400/220KV GIS SS Rampur. PRSTL	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Requested	
40	RQ138752	OCC_209	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(LPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity and routine annual maintenance activity of relay and reactor.	29/Aug/2023	09:00	29/Aug/2023	18:00		PLANNED	Requested	
41	RQ139053	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards etc.	29/Aug/2023	08:00	29/Aug/2023	18:00	Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Requested	
42	RQ138959	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	25/Aug/2023	08:00	25/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
43	RQ139237	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Replacement of damaged CLR insulator	25/Aug/2023	08:00	25/Aug/2023	18:00	Miscellaneous rectification works.	PLANNED	Requested	
44	RQ139263	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	Maintenance work and defect rectification work	24/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
45	RQ139257	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	23/Aug/2023	19:00	23/Aug/2023	21:00		PLANNED	Requested	
46	RQ139256	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	23/Aug/2023	17:00	23/Aug/2023	19:00		PLANNED	Requested	
47	RQ139255	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	22/Aug/2023	19:00	22/Aug/2023	21:00		PLANNED	Requested	
48	RQ139254	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	22/Aug/2023	17:00	22/Aug/2023	19:00		PLANNED	Requested	
49	RQ139061	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	D	Maintenance work and defect rectification work	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
50	RQ139235	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	Miscellaneous rectification works.	22/Aug/2023	08:00	24/Aug/2023	18:00	Line Maintenance work .	PLANNED	Requested	

51	RQ139266	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	19/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
52	RQ139753	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	AMP works	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
53	RQ139057	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	To attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards etc.	18/Aug/2023	08:00	18/Aug/2023	18:00	Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Requested	
54	RQ139265	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	17/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
55	RQ139737	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Attend broken insulator in Tower 212	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
56	RQ139260	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Maintenance work and defect rectification work	15/Aug/2023	08:00	18/Aug/2023	19:00		PLANNED	Requested	
57	RQ139239	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Aug/2023	08:00	10/Aug/2023	18:00	Along with L/R & other ckt will be in non auto mode.	PLANNED	Requested	
58	RQ139238	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Aug/2023	08:00	09/Aug/2023	18:00	Along with L/R & other ckt will be in non auto mode.	PLANNED	Requested	
59	RQ139738	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Attend broken insulator in Tower 307	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
60	RQ139745	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	C	1. Replacement of PDM sensor for arresting SF6 leakage in 704-18-B and 704-28-Y Gas compartments. 2. Implementation & testing of PRD revised scheme.	08/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
61	RQ139746	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	1. Shutdown nature defect rectification work in line. 2. Rotation of Spare 80 MVAR Line reactor. 3. Implementation & testing of PRD revised scheme.	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
62	RQ139388	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Tapping of OPGW for repeater link under reliable communication scheme	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
63	RQ139734	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
64	RQ139241	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	SD Nature Miscellaneous rectification works for Model Transmission Line	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
65	RQ139227	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	
66	RQ139261	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Maintenance work and defect rectification work	01/Aug/2023	08:00	01/Aug/2023	18:00	Kindly approve for dt 24.07.2023	PLANNED	Requested	
67	RQ139262	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	Maintenance work and defect rectification work	01/Aug/2023	08:00	01/Aug/2023	18:00	Kindly approve for dt 23.07.2023	PLANNED	Requested	
68	RQ139387	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for OPGW stringing work	01/Aug/2023	08:00	15/Aug/2023	18:00		PLANNED	Requested	
69	RQ139231	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Miscellaneous rectification works.	26/Aug/2023	17:00	26/Aug/2023	23:00		PLANNED	Requested	
70	RQ139230	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Miscellaneous rectification works.	25/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Requested	
71	RQ139251	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	22/Aug/2023	17:00	22/Aug/2023	23:59		PLANNED	Requested	
72	RQ139253	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	21/Aug/2023	19:00	21/Aug/2023	21:00		PLANNED	Requested	
73	RQ139252	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	21/Aug/2023	17:00	21/Aug/2023	19:00		PLANNED	Requested	
74	RQ139250	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Aug/2023	16:00	21/Aug/2023	23:59		PLANNED	Requested	
75	RQ139247	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	08/Aug/2023	17:00	13/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Requested	
76	RQ139246	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Aug/2023	17:00	07/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Requested	
77	RQ139249	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	24/Aug/2023	17:00	24/Aug/2023	23:58		PLANNED	Requested	
78	RQ139248	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Aug/2023	17:00	23/Aug/2023	23:59		PLANNED	Requested	

79	RQ139245	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	21/Aug/2023	17:00	31/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Requested	
80	RQ139244	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Aug/2023	17:00	20/Aug/2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Requested	
81	RQ139229	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For Bus Jumper rectification work	09/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Requested	
82	RQ139234	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	Jumper rectification works (Strand cut).	09/Aug/2023	17:00	10/Aug/2023	23:00		PLANNED	Requested	
83	RQ139228	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For Bus Jumper rectification work	08/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Requested	
84	RQ139233	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	Jumper rectification works & refixing of spacer	07/Aug/2023	17:00	08/Aug/2023	23:00	Jumper rectification works. (Tower No:105)	PLANNED	Requested	
85	RQ139361	OCC_209	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	C	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	24/Aug/2023	08:00	30/Aug/2023	18:30	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	PLANNED	Requested	
86	RQ139360	OCC_209	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	24/Aug/2023	08:00	30/Aug/2023	18:30	Shutdown for strengthening of transposition tower cross arm at Tower No 405.	PLANNED	Requested	
87	RQ139363	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* HEIGHT RAISING OF 765 KV ANPARA D UNNAO LINE (OBRA C UNNAO LINE)	16/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
88	RQ138736	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* 1. Work for Upgradation of ABB REL-670(Distance Protection M-1) Relay software By M/S ABB including testing after upgradati	07/Aug/2023	09:00	10/Aug/2023	17:00		PLANNED	Requested	
89	RQ138735	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers. 80MVAR Spare Reac	03/Aug/2023	08:00	04/Aug/2023	17:00		PLANNED	Requested	
90	RQ138737	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* 1. * SHUT DOWN FOR HEIGHT RAISING OF 765 KV ANPARA C UNNAO LINE . 2.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kv Un	01/Aug/2023	08:00	15/Aug/2023	18:00		PLANNED	Requested	
91	RQ138734	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of * Broken Jumper and Conductor Spacers.	01/Aug/2023	08:00	02/Aug/2023	17:00		PLANNED	Requested	
92	RQ138986	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work alongwith 3x80MVAR Reactor Bank at Phagi	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Requested	
93	RQ138911	OCC_209	slcdrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
94	RQ139275	OCC_209	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Requested	
95	RQ139546	OCC_209	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	11/Aug/2023	10:00	11/Aug/2023	18:00		PLANNED	Requested	
96	RQ139564	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 KV Aligarh-Sikar-II Line 1/2 and 765 KV BUS BAR-1 protection Satbililty Testing (Construction)	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested	
97	RQ139545	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Requested	
98	RQ139403	OCC_209	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Requested	
99	RQ139269	OCC_209	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWERGRID	D	For AMP work	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
100	RQ139271	OCC_209	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	D	For Jumper rectification work of Fategarh-II lines at Bhadla SS	08/Aug/2023	17:00	08/Aug/2023	23:59	For Bus jumper rectification of Fategarh 2 line-01 &2	PLANNED	Requested	
101	RQ139402	OCC_209	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	08/Aug/2023	10:00	08/Aug/2023	18:00		PLANNED	Requested	
102	RQ139268	OCC_209	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERGRID	D	For AMP work	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
103	RQ139273	OCC_209	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension Works	06/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Requested	
104	RQ139272	OCC_209	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension Works	01/Aug/2023	17:00	03/Aug/2023	23:00		PLANNED	Requested	
105	RQ139276	OCC_209	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Aug/2023	17:00	14/Aug/2023	23:00		PLANNED	Requested	
106	RQ139278	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	20/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
107	RQ139279	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	19/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Requested	
108	RQ139283	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Requested	

109	RQ139284	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Aug/2023	17:00	20/Aug/2023	23:00		PLANNED	Requested	
110	RQ138937	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
111	RQ139281	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Aug/2023	17:00	12/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
112	RQ139289	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	07/Aug/2023	21:00	07/Aug/2023	23:00		PLANNED	Requested	
113	RQ139282	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Aug/2023	17:00	10/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
114	RQ139290	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	Validation of Bay equipment in Siemens SCADA through RTAMC	07/Aug/2023	17:00	07/Aug/2023	20:00		PLANNED	Requested	
115	RQ139285	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
116	RQ138862	OCC_209	stuup_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD fine tuning	17/Aug/2023	10:00	17/Aug/2023	13:00		PLANNED	Requested	
117	RQ139309	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Requested	
118	RQ139311	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For Erection works of Bhadla-2 circuit -4 line reactor.	20/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Requested	
119	RQ139310	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Aug/2023	17:00	15/Aug/2023	23:00		PLANNED	Requested	
120	RQ139315	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For AMP work	06/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Requested	
121	RQ139306	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	06/Aug/2023	17:00	11/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
122	RQ139314	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For AMP work	05/Aug/2023	17:00	07/Aug/2023	22:00		PLANNED	Requested	
123	RQ139305	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	05/Aug/2023	17:00	10/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
124	RQ139308	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Requested	
125	RQ139307	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Aug/2023	17:00	22/Aug/2023	23:00		PLANNED	Requested	

126	RQ139317	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	For AMP work	19/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Requested	
127	RQ139318	OCC_209	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-AUGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	Body protection modification work	12/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested	
128	RQ139295	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	For AMP work	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
129	RQ139297	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
130	RQ139298	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
131	RQ139299	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
132	RQ139296	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	For AMP work	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
133	RQ139300	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
134	RQ139313	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	For AMP work	04/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
135	RQ139304	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	04/Aug/2023	17:00	08/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested	
136	RQ139312	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	For AMP work	03/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Requested	
137	RQ139303	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Aug/2023	17:00	06/Aug/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested	
138	RQ139316	OCC_209	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
139	RQ139337	OCC_209	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	29/Aug/2023	17:00	30/Aug/2023	23:00		PLANNED	Requested	
140	RQ139339	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765KV CT	28/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Requested	
141	RQ139552	OCC_209	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	28/Aug/2023	10:00	28/Aug/2023	18:00		PLANNED	Requested	

142	RQ139336	OCC_209	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP work	27/Aug/2023	17:00	28/Aug/2023	23:00	at FATEHGARH_II(PG)	PLANNED	Requested	
143	RQ139338	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27/Aug/2023	08:00	27/Aug/2023	18:00		PLANNED	Requested	
144	RQ139335	OCC_209	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For AMP work	25/Aug/2023	17:00	26/Aug/2023	23:00	at FATEHGARH_II(PG)	PLANNED	Requested	
145	RQ139534	OCC_209	cpcc3_sd	BAY	715 MAIN BAY - 765KV BUS 1 AT KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	AMP works	25/Aug/2023	10:00	25/Aug/2023	18:00		PLANNED	Requested	
146	RQ138948	OCC_209	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	25/Aug/2023	08:30	25/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
147	RQ139551	OCC_209	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	24/Aug/2023	10:00	24/Aug/2023	18:00		PLANNED	Requested	
148	RQ138946	OCC_209	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	24/Aug/2023	08:30	24/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
149	RQ139334	OCC_209	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	23/Aug/2023	17:00	24/Aug/2023	23:00		PLANNED	Requested	
150	RQ139340	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Aug/2023	17:00	30/Aug/2023	23:00		PLANNED	Requested	
151	RQ139533	OCC_209	cpcc3_sd	BAY	714 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	AMP works	23/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Requested	
152	RQ139550	OCC_209	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	23/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Requested	
153	RQ139333	OCC_209	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	21/Aug/2023	17:00	22/Aug/2023	23:00		PLANNED	Requested	
154	RQ139341	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Aug/2023	17:00	27/Aug/2023	23:00		PLANNED	Requested	
155	RQ139549	OCC_209	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP works	21/Aug/2023	10:00	21/Aug/2023	18:00		PLANNED	Requested	
156	RQ138944	OCC_209	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP work of Bay	21/Aug/2023	08:30	22/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
157	RQ139332	OCC_209	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	19/Aug/2023	17:00	20/Aug/2023	23:00		PLANNED	Requested	
158	RQ139331	OCC_209	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	17/Aug/2023	17:00	18/Aug/2023	23:00		PLANNED	Requested	

159	RQ138945	OCC_209	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWERGRID	D	AMP work of Bay	17/Aug/2023	08:30	18/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
160	RQ139330	OCC_209	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	15/Aug/2023	17:00	16/Aug/2023	22:00		PLANNED	Requested	
161	RQ139329	OCC_209	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	13/Aug/2023	17:00	14/Aug/2023	23:00		PLANNED	Requested	
162	RQ139328	OCC_209	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	11/Aug/2023	17:00	12/Aug/2023	23:00		PLANNED	Requested	
163	RQ139343	OCC_209	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT -1 (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	10/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Requested	
164	RQ139327	OCC_209	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	09/Aug/2023	17:00	10/Aug/2023	23:00		PLANNED	Requested	
165	RQ139555	OCC_209	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
166	RQ139554	OCC_209	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
167	RQ139326	OCC_209	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	07/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Requested	
168	RQ139553	OCC_209	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	CRM testing of CB	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Requested	
169	RQ139556	OCC_209	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
170	RQ139557	OCC_209	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
171	RQ139325	OCC_209	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	05/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
172	RQ139322	OCC_209	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	For AMP work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
173	RQ139324	OCC_209	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	03/Aug/2023	17:00	04/Aug/2023	23:00		PLANNED	Requested	

174	RQ138941	OCC_209	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	AMP work of Bay Bay AMP Works	03/Aug/2023	08:30	04/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
175	RQ139321	OCC_209	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
176	RQ139558	OCC_209	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
177	RQ139559	OCC_209	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	03/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
178	RQ139320	OCC_209	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
179	RQ139323	OCC_209	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	01/Aug/2023	17:00	02/Aug/2023	23:00		PLANNED	Requested	
180	RQ138942	OCC_209	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	D	AMP work of Bay	01/Aug/2023	08:30	02/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
181	RQ139319	OCC_209	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWERGRID	D	For AMP work	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested	
182	RQ139560	OCC_209	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
183	RQ139561	OCC_209	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
184	RQ139027	OCC_209	slcds_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Aug/2023	08:00	26/Aug/2023	18:00		PLANNED	Requested	
185	RQ139029	OCC_209	slcds_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
186	RQ139028	OCC_209	slcds_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
187	RQ139030	OCC_209	slcds_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
188	RQ139031	OCC_209	slcds_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
189	RQ139032	OCC_209	slcds_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
190	RQ138727	OCC_209	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	18/Aug/2023	09:00	18/Aug/2023	15:00		PLANNED	Requested	

191	RQ138725	OCC_209	stuup_sd	BAY	708 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	07/Aug/2023	09:00	07/Aug/2023	15:00		PLANNED	Requested	
192	RQ139083	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	24/Aug/2023	17:00	28/Aug/2023	23:00		PLANNED	Requested	
193	RQ139082	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	22/Aug/2023	17:00	25/Aug/2023	23:00		PLANNED	Requested	
194	RQ139419	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	AMP works	19/Aug/2023	10:00	19/Aug/2023	18:00		PLANNED	Requested	
195	RQ139081	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	18/Aug/2023	16:00	21/Aug/2023	23:00		PLANNED	Requested	
196	RQ139073	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
197	RQ139431	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP works	17/Aug/2023	10:00	17/Aug/2023	18:00		PLANNED	Requested	
198	RQ139074	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
199	RQ139425	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	16/Aug/2023	10:00	16/Aug/2023	18:00		PLANNED	Requested	
200	RQ139078	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Aug/2023	17:00	23/Aug/2023	23:00		PLANNED	Requested	
201	RQ139084	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	14/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Requested	
202	RQ139424	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	14/Aug/2023	10:00	14/Aug/2023	18:00		PLANNED	Requested	
203	RQ139079	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Aug/2023	17:00	20/Aug/2023	23:59	For Commissioning works of STATCOM-1	PLANNED	Requested	
204	RQ139085	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	SCADA VALIDATION	12/Aug/2023	17:00	12/Aug/2023	19:00		PLANNED	Requested	
205	RQ139418	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP works	12/Aug/2023	10:00	12/Aug/2023	18:00		PLANNED	Requested	
206	RQ139075	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Aug/2023	17:00	18/Aug/2023	23:00		PLANNED	Requested	
207	RQ139086	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	For commissioning testing of Bay 720 and SCADA VALIDATION	10/Aug/2023	17:00	11/Aug/2023	23:00		PLANNED	Requested	
208	RQ139420	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	AMP and WTI/OTI Scheme Modification works	10/Aug/2023	10:00	10/Aug/2023	18:00		PLANNED	Requested	
209	RQ138932	OCC_209	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP works	10/Aug/2023	08:00	10/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
210	RQ139071	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP of the ICT	09/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Requested	
211	RQ139562	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
212	RQ139087	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	For commissioning testing of Bay 720 and SCADA VALIDATION	08/Aug/2023	17:00	09/Aug/2023	23:00		PLANNED	Requested	
213	RQ138931	OCC_209	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP works	08/Aug/2023	08:00	08/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
214	RQ139080	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/Aug/2023	17:00	11/Aug/2023	23:00	For commissioning works of SS-63 A1 package 765 KV ICT-5	PLANNED	Requested	
215	RQ139563	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
216	RQ139070	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWERGRID	D	For AMP of ICT 3	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
217	RQ139076	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Aug/2023	17:00	12/Aug/2023	23:00		PLANNED	Requested	
218	RQ139072	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWERGRID	D	CSD Fine tuning work & ICT3 Y-Phase Radiator replacemnt work	04/Aug/2023	17:00	08/Aug/2023	23:00		PLANNED	Requested	
219	RQ139066	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning work	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
220	RQ139067	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
221	RQ139417	OCC_209	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP works	02/Aug/2023	10:00	02/Aug/2023	18:00		PLANNED	Requested	
222	RQ139065	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning work	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
223	RQ139077	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	

224	RQ139064	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGRID	D	CSD commissioning and fine tuning work	01/Aug/2023 08:00	01/Aug/2023 18:00			PLANNED	Requested	
225	RQ139069	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For AMP of spare ICT	18/Aug/2023 08:00	18/Aug/2023 18:00			PLANNED	Requested	
226	RQ139068	OCC_209	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	for CSD fine tuning and attending oil leakage	16/Aug/2023 08:00	16/Aug/2023 18:00			PLANNED	Requested	
227	RQ138738	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.Work for Upgradation of Differential Relay(P-643,87TB Main-2) software By M/S GE T&D including testing after upgra	04/Aug/2023 09:00	05/Aug/2023 17:00			PLANNED	Requested	
228	RQ138849	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	03/Aug/2023 09:00	03/Aug/2023 18:00			PLANNED	Requested	
229	RQ138739	OCC_209	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* 1. For Replacement of CT Switching Relay in 400kV Side by M/S GE T &D.	02/Aug/2023 09:00	03/Aug/2023 17:00			PLANNED	Requested	
230	RQ139002	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION	30/Aug/2023 08:00	01/Sep/2023 18:00	LINE UNDER SHUTDOWN		PLANNED	Requested	
231	RQ139128	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment (Testing of line CVT, LA, CT and alignment checking of BUS Isolator/Earth Switch)	29/Aug/2023 09:00	29/Aug/2023 18:00	shutdown on Bay 3A and 3T		PLANNED	Requested	
232	RQ138989	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Aug/2023 16:00	28/Aug/2023 23:00			PLANNED	Requested	
233	RQ139129	OCC_209	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment (Testing of line CVT, LA, CT and alignment checking of BUS Isolator/Earth Switch)	28/Aug/2023 09:00	28/Aug/2023 18:00	shutdown on Bay 4A and 4T		PLANNED	Requested	
234	RQ139101	OCC_209	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	For replacement of Line CTs & CVTs and annual Maintenance of Bay equipments	28/Aug/2023 08:00	30/Aug/2023 18:00			PLANNED	Requested	
235	RQ138988	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Aug/2023 16:00	26/Aug/2023 23:00			PLANNED	Requested	
236	RQ138828	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Annual Protection testing & Upgradation of Bus-Bar Protection Panel from E/M type to Numerical Type (Connection	24/Aug/2023 09:00	24/Aug/2023 18:00			PLANNED	Requested	
237	RQ138827	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Intero	23/Aug/2023 09:00	23/Aug/2023 18:00			PLANNED	Requested	
238	RQ139368	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	AMP WORK	23/Aug/2023 08:00	23/Aug/2023 18:00			PLANNED	Requested	
239	RQ138801	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	22/Aug/2023 09:00	22/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
240	RQ139181	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Aug/2023 09:00	22/Aug/2023 18:00	Kindly approve		PLANNED	Requested	
241	RQ139182	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Aug/2023 09:00	22/Aug/2023 18:00	Kindly approve		PLANNED	Requested	
242	RQ139100	OCC_209	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	For replacement of Line CTs & CVTs and annual Maintenance of Bay equipments	22/Aug/2023 08:00	24/Aug/2023 18:00			PLANNED	Requested	
243	RQ138790	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	For AMP works	21/Aug/2023 09:00	21/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
244	RQ138802	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	21/Aug/2023 09:00	21/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
245	RQ139055	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-2	POWERGRID	D	ATTENDING S/D NATURE DEFECTS TO MAKE IT A MODEL LINE	21/Aug/2023 08:00	26/Aug/2023 18:00	Other ckt will be in Non auto mode		PLANNED	Requested	
246	RQ139179	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Aug/2023 09:00	20/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
247	RQ139180	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Aug/2023 09:00	20/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
248	RQ139376	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	20/Aug/2023 08:00	22/Aug/2023 18:00			PLANNED	Requested	
249	RQ139780	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Nallagarh-Banala	18/Aug/2023 09:00	18/Aug/2023 13:00	Kindly approve		PLANNED	Requested	
250	RQ139366	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	18/Aug/2023 08:00	18/Aug/2023 18:00			PLANNED	Requested	
251	RQ138775	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP work of line equipments	17/Aug/2023 10:00	17/Aug/2023 14:00	Kindly Approve		PLANNED	Requested	
252	RQ138784	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	For AMP of line Equipments	17/Aug/2023 09:00	17/Aug/2023 17:00	Kindly Approve		PLANNED	Requested	
253	RQ139189	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work	17/Aug/2023 09:00	17/Aug/2023 18:00	Kindly Approve		PLANNED	Requested	
254	RQ139741	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP works	17/Aug/2023 08:00	17/Aug/2023 18:00			PLANNED	Requested	

255	RQ138976	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
256	RQ139375	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Requested	
257	RQ139740	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	C	For line isolator 415-89L and reactor isolator 415-89R replacement under ADDCAP along with AMP of line equipment and AMP of non-switchable line reactor.	17/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
258	RQ138975	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Requested	
259	RQ139054	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	D	ATTENDING S/D NATURE DEFECTS TO MAKE IT A MODEL LINE	14/Aug/2023	08:00	19/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
260	RQ138796	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For replacement of Y Ph droppers of wave trap and CVT	12/Aug/2023	08:00	12/Aug/2023	17:00	Kindly Approve	PLANNED	Requested	
261	RQ138963	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/Aug/2023	08:00	12/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
262	RQ138914	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	11/Aug/2023	09:00	11/Aug/2023	13:00	Kindly approve	PLANNED	Requested	
263	RQ138783	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP of line Equipments	10/Aug/2023	09:00	10/Aug/2023	17:00	Kindly Approve	PLANNED	Requested	
264	RQ139185	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
265	RQ139186	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
266	RQ138770	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For replacement of broken insulator and flashed insulator	10/Aug/2023	08:00	11/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
267	RQ139735	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP works	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
268	RQ138779	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	08/Aug/2023	09:30	08/Aug/2023	13:30	Kindly Approve	PLANNED	Requested	
269	RQ139124	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	* For Bus repairing & Strengthening	08/Aug/2023	09:00	08/Aug/2023	18:00		PLANNED	Requested	
270	RQ139059	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	08/Aug/2023	08:00	14/Aug/2023	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
271	RQ138964	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	08/Aug/2023	08:00	08/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
272	RQ139736	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP works	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
273	RQ139397	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	To close jumper of 406 89A isolator after isolator replacement & for rectification of R-Ph damaged isolator	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
274	RQ138998	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	REACTOR ISOLTOR REPLACEMNT	07/Aug/2023	08:00	09/Aug/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
275	RQ139123	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	* For Bus repairing & Strengthening	05/Aug/2023	09:00	05/Aug/2023	18:00		PLANNED	Requested	
276	RQ139264	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	SAS INTEGRATION	05/Aug/2023	08:00	05/Aug/2023	18:00	LINE SHUTDOWN	PLANNED	Requested	
277	RQ139183	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Aug/2023	08:00	05/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
278	RQ139226	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Aug/2023	08:00	05/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
279	RQ139384	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP WORK	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
280	RQ138870	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
281	RQ139389	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWERGRID	D	Tapping of OPGW for repeater station under reliable communication scheme alongwith S/D of 765 KV Aligarh-Kanpur Line	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
282	RQ139374	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	Jumper rectification of Pilot String	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	
283	RQ138869	OCC_209	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
284	RQ139395	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	To open jumper of 406 89A isolator for isolator replacement under ADD-CAP at Kanpur S/S	03/Aug/2023	08:00	03/Aug/2023	11:00		PLANNED	Requested	
285	RQ139396	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment at Panki	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	

286	RQ139056	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	LINC CVT'S RETROFITMENT AT HISAR SS END	03/Aug/2023 08:00	03/Aug/2023 18:00		PLANNED	Requested	
287	RQ139373	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	Jumper rectification of Pilot String	03/Aug/2023 08:00	03/Aug/2023 18:00		PLANNED	Requested	
288	RQ138797	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URLI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	02/Aug/2023 09:00	02/Aug/2023 18:00	Kindly Approve	PLANNED	Requested	
289	RQ139370	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	AMP of Line bay equipments and Line maintenance work	02/Aug/2023 08:00	02/Aug/2023 18:00		PLANNED	Requested	
290	RQ139369	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	D	Replacement of Insulator disc at Loc 61	02/Aug/2023 08:00	02/Aug/2023 18:00		PLANNED	Requested	
291	RQ139177	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	For Lifting and Erection of Gantry Tower No.02 under 400 kv Bay Extension Package at Kishenpur S/s	01/Aug/2023 09:30	04/Aug/2023 18:00	Under construction head, Kindly Approve	PLANNED	Requested	
292	RQ139192	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/ Hamirpur Jalandhar TL for hot line works	01/Aug/2023 09:00	14/Aug/2023 18:00	Kindly Approve	PLANNED	Requested	
293	RQ139191	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/ Hamirpur Jalandhar TL for hot line works	01/Aug/2023 09:00	14/Aug/2023 18:00	Kindly Approve	PLANNED	Requested	
294	RQ138774	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR in Non auto required for stringing of 2nd circuit .	01/Aug/2023 08:00	31/Aug/2023 18:00	Under construction head, Kindly Approve	PLANNED	Requested	
295	RQ139394	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP Work and attending hot spots	01/Aug/2023 08:00	01/Aug/2023 18:00		PLANNED	Requested	
296	RQ139744	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	line reactor replacement work, Jumper opening and bushing dismantelling at 400 kv Bareilly Substation.Line will be charged without line reactor as old reactor shall be replaced with new reactor under Addcap.	01/Aug/2023 08:00	01/Aug/2023 18:00		PLANNED	Requested	
297	RQ139184	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	01/Aug/2023 08:00	31/Aug/2023 18:00	Kindly approve	PLANNED	Requested	
298	RQ139739	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP of Line & Main Bay. Replacement of Air Cell/MOG in Line Reactor	01/Aug/2023 08:00	01/Aug/2023 18:00		PLANNED	Requested	
299	RQ139058	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(LUK) (PG) CKT-1	POWERGRID	D	Attending shutdown nature patrolling defects i.e. missing / loose hardware fittings, Grading rings, CC rings, Bird Guards, tightening of jumper bolt etc.	01/Aug/2023 08:00	07/Aug/2023 18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
300	RQ139014	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown is required to carryout stringing on circuit 2	01/Aug/2023 08:00	31/Aug/2023 18:00	Under construction head, Kindly Approve	PLANNED	Requested	
301	RQ139005	OCC_209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	TBC ISOLATOR REPLACEMNT	01/Aug/2023 08:00	03/Aug/2023 18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
302	RQ139144	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works.	01/Aug/2023 07:00	31/Aug/2023 18:00	Non shutdown activity, Kindly approve	PLANNED	Requested	
303	RQ139145	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works.	01/Aug/2023 07:00	31/Aug/2023 18:00	Non shutdown activity, Kindly approve	PLANNED	Requested	
304	RQ139438	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	AMP of Line reactor	29/Aug/2023 16:30	29/Aug/2023 17:30	NA	PLANNED	Requested	
305	RQ139437	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	AMP of Line reactor	29/Aug/2023 09:00	29/Aug/2023 10:00	NA	PLANNED	Requested	
306	RQ139486	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	29/Aug/2023 08:00	31/Aug/2023 18:00	Zerda-Kankroli line(Ckt# 1)to be kept into non auto mode.	PLANNED	Requested	
307	RQ139467	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor in service.	28/Aug/2023 18:00	28/Aug/2023 19:00	NA	PLANNED	Requested	
308	RQ139466	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor out of service.	26/Aug/2023 09:00	26/Aug/2023 10:00	NA	PLANNED	Requested	
309	RQ139522	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID	D	Shut down required for Tower Erection work of under construction line i.e. 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line. Without shutdown top portion of tower can not be erected.	25/Aug/2023 07:00	28/Aug/2023 19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	

310	RQ139459	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	for bypass WR-NR Inter-Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LILo line vide note E-654054,	24/Aug/2023	08:00	25/Aug/2023	18:00	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LILo line vide e note E-654054,	PLANNED	Requested	
311	RQ139436	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Amp Work of Line Reactor	23/Aug/2023	16:30	23/Aug/2023	17:30	NA	PLANNED	Requested	
312	RQ139435	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Amp Work of Line Reactor	23/Aug/2023	09:00	23/Aug/2023	10:00	NA	PLANNED	Requested	
313	RQ139472	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		D	to attend SD nature defects	23/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Requested	
314	RQ139490	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For rectification of shutdown nature defects	23/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Requested	
315	RQ139460	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AMP of Line Bay Equipment and hot spot attend	22/Aug/2023	09:00	22/Aug/2023	18:00	NA	PLANNED	Requested	
316	RQ139471	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1		D	to attend SD nature defects	22/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Requested	
317	RQ139465	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1		D	For taking line reactor in service.	21/Aug/2023	18:00	21/Aug/2023	19:00	NA	PLANNED	Requested	
318	RQ139482	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	20/Aug/2023	18:00	22/Aug/2023	23:59	Other Circuit in Non Auto Mode	PLANNED	Requested	
319	RQ139489	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For rectification of shutdown nature defects	20/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Requested	
320	RQ139464	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1		D	For taking line reactor out of service.	19/Aug/2023	09:00	19/Aug/2023	10:00	NA	PLANNED	Requested	
321	RQ139456	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(LP) (PG) CKT-1		D	AMP of Line Bay Equipment and hot spot attend	19/Aug/2023	09:00	19/Aug/2023	18:00	NA	PLANNED	Requested	
322	RQ139455	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	AMP of Line Bay Equipment and hot spot attend	18/Aug/2023	09:00	18/Aug/2023	18:00	NA	PLANNED	Requested	
323	RQ139508	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	17/Aug/2023	07:00	18/Aug/2023	20:00	NA	PLANNED	Requested	
324	RQ139506	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	04/Sep/2023	18:00	NA	PLANNED	Requested	
325	RQ139507	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	04/Sep/2023	18:00	NA	PLANNED	Requested	
326	RQ139531	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	15/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Requested	
327	RQ139530	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	15/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Requested	
328	RQ139434	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Equipment AMP	14/Aug/2023	09:00	14/Aug/2023	17:30	Line Maintenance work will also be carried out	PLANNED	Requested	
329	RQ139513	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	PRD TRIP MODIFICATION WORK	14/Aug/2023	09:00	14/Aug/2023	13:00	NA	PLANNED	Requested	
330	RQ139494	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	FOR REPLACEMENT OF FAULTY INSULATOR	14/Aug/2023	08:00	14/Aug/2023	18:00	NA	PLANNED	Requested	
331	RQ139512	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR ATTENDING OIL LEAKAGE IN LINE REACTOR	12/Aug/2023	09:00	12/Aug/2023	13:00	NA	PLANNED	Requested	
332	RQ139527	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Maintenance work	11/Aug/2023	08:00	12/Aug/2023	19:00	NA	PLANNED	Requested	
333	RQ139449	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	11/Aug/2023	08:00	12/Aug/2023	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Requested	
334	RQ139470	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1		D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	11/Aug/2023	08:00	11/Aug/2023	18:00	NA	PLANNED	Requested	

335	RQ139433	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	PRD modification as per recent CC circulars of Line reactor & Line equipment AMP.	10/Aug/2023	16:30	10/Aug/2023	17:30	NA	PLANNED	Requested	
336	RQ139267	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	PRD modification as per recent CC circulars of Line reactor & Line equipment AMP.	10/Aug/2023	09:00	10/Aug/2023	10:00		PLANNED	Requested	
337	RQ139525	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Replacement of line spacer & other rectification works	10/Aug/2023	09:00	10/Aug/2023	19:00	NA	PLANNED	Requested	
338	RQ139526	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Maintenance work	10/Aug/2023	08:00	10/Aug/2023	19:00	NA	PLANNED	Requested	
339	RQ139519	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1		D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	10/Aug/2023	07:00	14/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to RRVNPL line, shutdown is required in day hours only.	PLANNED	Requested	
340	RQ139469	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGH (PG) CKT-3		D	to attend SD nature defects	09/Aug/2023	09:00	09/Aug/2023	18:00	NA	PLANNED	Requested	
341	RQ139448	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	09/Aug/2023	08:00	10/Aug/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Requested	
342	RQ139499	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	09/Aug/2023	08:00	09/Aug/2023	18:00	NA	PLANNED	Requested	
343	RQ139484	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	09/Aug/2023	08:00	09/Aug/2023	18:00	400 KV RAPP-KANKROLI CK-II o be kept in non Auto mode	PLANNED	Requested	
344	RQ139481	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	08/Aug/2023	18:00	10/Aug/2023	23:59	Other Circuit in Non Auto Mode	PLANNED	Requested	
345	RQ139468	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGH (PG) CKT-2		D	to attend SD nature defects	08/Aug/2023	09:00	08/Aug/2023	18:00	NA	PLANNED	Requested	
346	RQ139509	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		C	For AMP of Line Reactor and modification of body protection	08/Aug/2023	09:00	08/Aug/2023	18:00	NA	PLANNED	Requested	
347	RQ139483	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	08/Aug/2023	08:00	08/Aug/2023	18:00	400 KV Chittoor - KANKROLI CK-I to be kept in non Auto mode	PLANNED	Requested	
348	RQ139524	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For Shut down nature defect attend i.e Jumper bolt, GR Fixing, VD Fixing etc.	08/Aug/2023	08:00	08/Aug/2023	18:00	NA	PLANNED	Requested	
349	RQ139518	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Line Reactor/Equipment AMP work and Modification as per RHQ-AM circular	07/Aug/2023	09:00	07/Aug/2023	15:00	NA	PLANNED	Requested	
350	RQ139447	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	07/Aug/2023	08:00	08/Aug/2023	18:00	Non auto for 400 kv RAPP-C-Kankroli	PLANNED	Requested	
351	RQ139497	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Aug/2023	08:00	07/Aug/2023	18:00	NA	PLANNED	Requested	
352	RQ139498	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Aug/2023	08:00	06/Aug/2023	18:00	NA	PLANNED	Requested	
353	RQ139517	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	For Line Reactor/Equipment AMP work and Modification as per RHQ-AM circular	05/Aug/2023	09:00	05/Aug/2023	15:00	NA	PLANNED	Requested	
354	RQ139446	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	04/Aug/2023	08:00	05/Aug/2023	18:00	Non auto for 400 kv RAPP-C-Chittorgarh	PLANNED	Requested	
355	RQ139496	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Requested	
356	RQ139463	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR SS	03/Aug/2023	09:00	03/Aug/2023	18:00	NA	PLANNED	Requested	
357	RQ139516	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Line Reactor/Equipment AMP work and Modification as per RHQ-AM circular	03/Aug/2023	09:00	03/Aug/2023	15:00	NA	PLANNED	Requested	
358	RQ139462	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	LINC CVT'S RETROFITMENT AT BBMB BHIWANI SS END	02/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Requested	
359	RQ139523	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For CSD fine tuning	01/Aug/2023	09:00	01/Aug/2023	18:00	Along with Line reactor at khetri	PLANNED	Requested	
360	RQ139461	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	LINC CVT'S RETROFITMENT AT HISAR SS END	01/Aug/2023	09:00	01/Aug/2023	18:00	NA	PLANNED	Requested	
361	RQ139440	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	

362	RQ139495	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK 171-174 NHAI	01/Aug/2023	08:00	15/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft. For O&M works, outage may be taken on dailly basis from 08:00hrs to 18:00Hrs.	PLANNED	Requested	
363	RQ139529	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	DIVERSION WORK 122-123 NHAI	01/Aug/2023	08:00	12/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Requested	
364	RQ139528	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	DIVERSION WORK 122-123 NHAI	01/Aug/2023	08:00	12/Aug/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Requested	
365	RQ139485	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconductoring works with Twin HTLS	01/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Requested	
366	RQ138981	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly maintenance	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Requested	
367	RQ138969	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
368	RQ138973	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly maintenance	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
369	RQ138977	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
370	RQ138983	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
371	RQ138982	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
372	RQ138868	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
373	RQ138970	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	18/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
374	RQ138979	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Schedule of work to be done by M/S Man Structural's Ltd. - 1. Erection work of D+6 Tower with location number 62. 2. Erection work of D+9 Tower with location number 65. 3. Dismantle work of existing towers with no. 62, 63, 64 and 65. 4. Old conductor dismantle and clamping. 5. Complete stringing work of six sections. 6. Work of jumpers of all towers. 7. Complete stringing work of all towers throughout.	18/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
375	RQ138991	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Aug/2023	16:00	16/Aug/2023	23:00		PLANNED	Requested	
376	RQ138990	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Aug/2023	16:00	14/Aug/2023	23:00		PLANNED	Requested	
377	RQ138980	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Requested	
378	RQ138984	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested	
379	RQ138992	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Aug/2023	16:00	12/Aug/2023	23:00		PLANNED	Requested	
380	RQ138974	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
381	RQ138971	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
382	RQ138867	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
383	RQ138993	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	09/Aug/2023	16:00	10/Aug/2023	23:00		PLANNED	Requested	
384	RQ138866	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	08/Aug/2023	00:00	08/Aug/2023	18:00		PLANNED	Requested	
385	RQ138994	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	07/Aug/2023	16:00	08/Aug/2023	23:00		PLANNED	Requested	
386	RQ138865	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	

387	RQ138978	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Schedule of work to be done by M/S Man Structural's Ltd. :- 1. Erection work of D+6 Tower with location number 65. 2. Erection work of D+9 Tower with location number 64. 3. Erection work of D+0 Tower with location number 62. 4. Dismantle work of existing towers with no. 62, 63, 64 and 65. 5. Old conductor dismantle and clamping. 6. Complete stringing work of six sections. 7. Work of jumpers of all towers. 8. Complete stringing work of all towers throughout.	05/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
388	RQ138985	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Intergration of PMU under STNAMMS Project by M/S GE T&D India Ltd.	03/Aug/2023	10:00	03/Aug/2023	15:00		PLANNED	Requested	
389	RQ138972	OCC_209	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Intergration of PMU under STNAMMS Project by M/S GE T&D India Ltd.	02/Aug/2023	10:00	02/Aug/2023	15:00		PLANNED	Requested	
390	RQ138829	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	28/Aug/2023	09:00	28/Aug/2023	18:00		PLANNED	Requested	
391	RQ139760	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur. PRSTL	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
392	RQ139761	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur. PRSTL	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
393	RQ139292	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -BADAUNE (UP) CKT-2	UPPTCL	D	For Annual maintenance of Line and Bay equipments	24/Aug/2023	11:00	25/Aug/2023	18:00		PLANNED	Requested	
394	RQ139291	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -BADAUNE (UP) CKT-1	UPPTCL	D	For Annual maintenance of Line and Bay equipments	22/Aug/2023	10:00	23/Aug/2023	18:00		PLANNED	Requested	
395	RQ139092	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	1.* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF. 2. * For Complete Bay tightening work	21/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
396	RQ138745	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
397	RQ139102	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Jumper tightening work will be carried of mentioned line during this shutdown period.	19/Aug/2023	10:00	19/Aug/2023	17:00		PLANNED	Requested	
398	RQ138876	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* S/D OF 400KV ORAI-MAINPURI LINE 2ND CKT FOR OF TIGHTENING OF JUMPER, CC RING.etc. for PREVENTIVE MAINTENANCE.	18/Aug/2023	09:00	31/Aug/2023	17:00		PLANNED	Requested	
399	RQ138847	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	"routine testing and maintenance "	17/Aug/2023	11:00	17/Aug/2023	17:00		PLANNED	Requested	
400	RQ139758	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur. PRSTL	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
401	RQ139759	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur. PRSTL	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
402	RQ139094	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and reactor related work	13/Aug/2023	08:00	13/Aug/2023	18:00		PLANNED	Requested	
403	RQ139093	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* to take new line reactor in ckt alongwith testing of bay reactor at 400KV Bareilly S/s.	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested	
404	RQ139091	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Bus repairing & Strengthening	10/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
405	RQ138895	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3)& SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Complete Bay tightening work	10/Aug/2023	08:00	20/Aug/2023	18:00		PLANNED	Requested	
406	RQ138750	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* 400 KV Panki Unnao Line shutdown required for protection testing and bay maintenance (line s/d required)	09/Aug/2023	10:00	10/Aug/2023	17:00		PLANNED	Requested	

407	RQ138751	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* 400kv panki aligarh line shut down require for protection testing and bay maintenance(line s/d required)	07/Aug/2023	10:00	08/Aug/2023	17:00		PLANNED	Requested	
408	RQ138754	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-Muradnagar Line Shutdown for Jumper tightening ,Polymer Replacement/Cleaning work, Bird nest removal	07/Aug/2023	09:00	11/Aug/2023	20:00		PLANNED	Requested	
409	RQ138842	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	05/Aug/2023	09:00	05/Aug/2023	17:00		PLANNED	Requested	
410	RQ138841	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	04/Aug/2023	09:00	04/Aug/2023	17:00		PLANNED	Requested	
411	RQ138875	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* S/D OF 400KV ORAI-MAINPURI LINE 1ST CKT FOR OF TIGHTENING OF JUMPER, CC RING,etc. for PREVENTIVE MAINTENANCE.	02/Aug/2023	09:00	17/Aug/2023	17:00		PLANNED	Requested	
412	RQ138753	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHABAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad-Firozabad(PJFTL) Line for Relay Testing of Concern Line at 765kv S/S Fatehabad.	01/Aug/2023	10:00	01/Aug/2023	15:00		PLANNED	Requested	
413	RQ139134	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To repair worn out conductor	25/Aug/2023	10:00	25/Aug/2023	18:30		PLANNED	Requested	
414	RQ139132	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	23/Aug/2023	10:00	23/Aug/2023	18:30		PLANNED	Requested	
415	RQ139133	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To repair worn out conductor	18/Aug/2023	10:00	18/Aug/2023	18:30		PLANNED	Requested	
416	RQ139127	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	general maintenance of line and trimming of trees	11/Aug/2023	10:00	11/Aug/2023	17:00		PLANNED	Requested	
417	RQ139131	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	09/Aug/2023	10:00	09/Aug/2023	18:30		PLANNED	Requested	
418	RQ139126	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	general maintenance of line and trimming of trees	04/Aug/2023	10:00	04/Aug/2023	17:00		PLANNED	Requested	
419	RQ139161	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	04/Aug/2023	09:00	04/Aug/2023	17:00		PLANNED	Requested	
420	RQ139160	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of Main-2 DPR relay	03/Aug/2023	09:00	03/Aug/2023	17:00		PLANNED	Requested	
421	RQ139159	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	02/Aug/2023	09:00	02/Aug/2023	17:00		PLANNED	Requested	
422	RQ139342	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAIJARI(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Switchyard bay equipment preventive maintenance work	02/Aug/2023	09:00	02/Aug/2023	18:00		PLANNED	Requested	
423	RQ139162	OCC_209	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAIJARI(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	01/Aug/2023	09:00	01/Aug/2023	17:00		PLANNED	Requested	
424	RQ138826	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Annual Protection testing& Upgrade of Bus-Bar Protection. Panel from E/M type to Numerical Type (Connection	25/Aug/2023	09:00	25/Aug/2023	18:00		PLANNED	Requested	
425	RQ139365	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP WORK	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
426	RQ139754	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID, UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
427	RQ139364	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
428	RQ138840	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	08/Aug/2023	09:00	08/Aug/2023	17:00		PLANNED	Requested	
429	RQ138839	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	07/Aug/2023	09:00	07/Aug/2023	17:00		PLANNED	Requested	
430	RQ139259	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERGRID, FBTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	24/Aug/2023	19:00	24/Aug/2023	21:00		PLANNED	Requested	
431	RQ139258	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID, FBTL	D	Validation of Bay equipment in Siemens SCADA through RTAMC	24/Aug/2023	17:00	24/Aug/2023	19:00		PLANNED	Requested	
432	RQ138791	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, JKSPDCL	D	For AMP works	22/Aug/2023	09:00	22/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
433	RQ139763	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	

434	RQ139762	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur_PRSTL	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
435	RQ139152	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	for checking and Tightning of All CB,CT and Isolator clamps of the Bays	20/Aug/2023	06:00	20/Aug/2023	10:00		PLANNED	Requested	
436	RQ139151	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	for checking and Tightning of All CB,CT and Isolator clamps of the Bays	11/Aug/2023	06:00	11/Aug/2023	10:00		PLANNED	Requested	
437	RQ138913	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AMP of Line Equipments	18/Aug/2023	09:00	18/Aug/2023	13:00	Kindly approve	PLANNED	Requested	
438	RQ139781	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Nallagarh-Koldam	11/Aug/2023	09:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
439	RQ139146	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR NON - AUTO MODE required for live line OPGW installation works.	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
440	RQ138800	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
441	RQ138799	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	10/Aug/2023	09:00	10/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
442	RQ138798	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Jumper tightening of vulnerable tension towers	09/Aug/2023	09:00	09/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
443	RQ139150	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta testing of CVT of Jhajjar Circuit 1 along with Bay No. 414 and 415	17/Aug/2023	05:00	17/Aug/2023	10:00		PLANNED	Requested	
444	RQ138846	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Annual testing of Protection system	12/Aug/2023	11:00	12/Aug/2023	12:30		PLANNED	Requested	
445	RQ138845	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Annual testing of Protection system	11/Aug/2023	11:00	11/Aug/2023	12:30		PLANNED	Requested	
446	RQ139772	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	For Half Yearly Maintenance including Circuit breaker X-5 and X-2	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
447	RQ139770	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	General Maintenance	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
448	RQ138987	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	03/Aug/2023	16:00	04/Aug/2023	23:00		PLANNED	Requested	
449	RQ139539	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	To close jumper of 415-89 isolator for isolator replacement under ADDCAP	31/Aug/2023	08:00	31/Aug/2023	11:00		PLANNED	Requested	
450	RQ139537	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	To open jumper of 415-89 isolator for isolator replacement under ADDCAP	27/Aug/2023	08:00	27/Aug/2023	11:00		PLANNED	Requested	
451	RQ139540	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	14/Aug/2023	15:00	14/Aug/2023	18:00		PLANNED	Requested	
452	RQ139538	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To open jumper of 406-89 isolator for isolator replacement under ADDCAP	10/Aug/2023	08:00	10/Aug/2023	11:00		PLANNED	Requested	
453	RQ139544	OCC_209	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	09/Aug/2023	10:00	09/Aug/2023	18:00		PLANNED	Requested	
454	RQ139209	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 isolator 40289B jumper Connection.	09/Aug/2023	09:00	09/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Requested	
455	RQ138777	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For AMP work	08/Aug/2023	10:00	08/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
456	RQ139543	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Requested	
457	RQ139208	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40289A jumper Connection.	07/Aug/2023	09:00	07/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Requested	
458	RQ139542	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Aug/2023	10:00	05/Aug/2023	18:00		PLANNED	Requested	
459	RQ139207	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 isolator 40289B jumper removal.	02/Aug/2023	09:00	02/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Requested	
460	RQ139532	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	AMP works	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Requested	
461	RQ139206	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40289A jumper removal.	01/Aug/2023	09:00	01/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Requested	
462	RQ138928	OCC_209	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus.	01/Aug/2023	08:00	10/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
463	RQ139040	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Aug/2023	09:00	31/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
464	RQ139039	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Aug/2023	09:00	28/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	

465	RQ139036	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Aug/2023	09:00	25/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
466	RQ139035	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Aug/2023	09:00	24/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
467	RQ139034	OCC_209	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Aug/2023	09:00	09/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
468	RQ139033	OCC_209	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Aug/2023	09:00	05/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
469	RQ138907	OCC_209	slcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Requested	
470	RQ138906	OCC_209	slcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
471	RQ138909	OCC_209	slcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Aug/2023	16:00	25/Aug/2023	23:00		PLANNED	Requested	
472	RQ138908	OCC_209	slcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Aug/2023	16:00	24/Aug/2023	23:00		PLANNED	Requested	
473	RQ138905	OCC_209	slcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-1 to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
474	RQ138910	OCC_209	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
475	RQ138857	OCC_209	slcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
476	RQ138856	OCC_209	slcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested	
477	RQ138733	OCC_209	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	28/Aug/2023	08:30	28/Aug/2023	17:30		PLANNED	Requested	
478	RQ139648	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	For new Busbar Protection testing	28/Aug/2023	08:00	31/Aug/2023	18:00	NA	PLANNED	Requested	
479	RQ139652	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	28/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Requested	
480	RQ139651	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	25/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Requested	
481	RQ139647	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	For new Busbar Protection testing	25/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Requested	
482	RQ139649	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	For new Busbar Protection testing	23/Aug/2023	08:00	25/Aug/2023	18:00	NA	PLANNED	Requested	
483	RQ139653	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	23/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Requested	
484	RQ139623	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2		D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Requested	
485	RQ139625	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2		D	For erection work of bay extension of 400 KV Jackson line bays	21/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Requested	
486	RQ139620	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	21/Aug/2023	09:00	26/Aug/2023	18:00	NA	PLANNED	Requested	
487	RQ139627	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4		D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Requested	
488	RQ139654	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	20/Aug/2023	08:00	20/Aug/2023	18:00	NA	PLANNED	Requested	
489	RQ139650	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	For new Busbar Protection testing	20/Aug/2023	08:00	23/Aug/2023	18:00	NA	PLANNED	Requested	
490	RQ139668	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 & Busbar Relay Testing after HV test	19/Aug/2023	07:00	20/Aug/2023	20:00	NA	PLANNED	Requested	
491	RQ139667	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 & Busbar Relay Testing after HV test	17/Aug/2023	07:00	18/Aug/2023	20:00	NA	PLANNED	Requested	
492	RQ139606	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP WORK	14/Aug/2023	08:00	14/Aug/2023	18:00	NA	PLANNED	Requested	
493	RQ139666	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For HV Test of GIS Extension bay of Bus-4	13/Aug/2023	07:00	14/Aug/2023	20:00	NA	PLANNED	Requested	
494	RQ139624	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2		D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Aug/2023	17:00	20/Aug/2023	23:00	NA	PLANNED	Requested	
495	RQ139665	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For HV Test of GIS Extension bay of Bus-3	11/Aug/2023	07:00	12/Aug/2023	20:00	NA	PLANNED	Requested	
496	RQ139656	OCC_209	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Sectionalizer Commissioning work	10/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Requested	
497	RQ139621	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1		D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Aug/2023	17:00	15/Aug/2023	23:00	NA	PLANNED	Requested	
498	RQ139619	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	07/Aug/2023	09:00	12/Aug/2023	18:00	NA	PLANNED	Requested	
499	RQ139614	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay integration and AMP WORK	07/Aug/2023	08:00	07/Aug/2023	18:00	NA	PLANNED	Requested	
500	RQ139626	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kv ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Requested	
501	RQ139655	OCC_209	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Sectionalizer Commissioning work	06/Aug/2023	17:00	09/Aug/2023	23:00	NA	PLANNED	Requested	

502	RQ139664	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 tie bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	06/Aug/2023	07:00	10/Aug/2023	20:00	NA	PLANNED	Requested	
503	RQ139613	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay integration and AMP work	04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Requested	
504	RQ139639	OCC_209	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	Isolator retrofitting work	03/Aug/2023	09:00	04/Aug/2023	18:00	NA	PLANNED	Requested	
505	RQ139641	OCC_209	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	For AMP work	03/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Requested	
506	RQ139622	OCC_209	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1		D	For erection work of bay extension of 400 kV Jackson line bays	01/Aug/2023	17:00	10/Aug/2023	23:00	NA	PLANNED	Requested	
507	RQ139638	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	Isolator retrofitting work	01/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Requested	
508	RQ139640	OCC_209	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	For AMP work	01/Aug/2023	08:00	02/Aug/2023	18:00	NA	PLANNED	Requested	
509	RQ139663	OCC_209	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Aug/2023	07:00	05/Aug/2023	20:00	NA	PLANNED	Requested	
510	RQ138746	OCC_209	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	23/Aug/2023	09:00	30/Aug/2023	18:00		PLANNED	Requested	
511	RQ138740	OCC_209	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	D	* ROUTINE TESTING AND MAINTENANCE WORK OF 400 KV MAIN BUS-1.	08/Aug/2023	07:00	08/Aug/2023	16:00		PLANNED	Requested	
512	RQ139536	OCC_209	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	For rectification of damaged isolator of R ph of 400KV Fatehpur (Kanpur)-Panki-2 line at 400KV Bus A at Panki(UP)	07/Aug/2023	10:00	07/Aug/2023	18:00		PLANNED	Requested	
513	RQ138743	OCC_209	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Bus repairing Strengthening	07/Aug/2023	09:00	08/Aug/2023	17:00		PLANNED	Requested	
514	RQ138742	OCC_209	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For Bus repairing Strengthening work	04/Aug/2023	09:00	05/Aug/2023	18:00		PLANNED	Requested	
515	RQ139136	OCC_209	slidchr_sd	BUS	400KV BUS 1 AT DHANODAH(HV)	HVPNL	D	For yearly maintenance	21/Aug/2023	10:00	21/Aug/2023	18:30		PLANNED	Requested	
516	RQ139137	OCC_209	slidchr_sd	BUS	400KV BUS 2 AT DHANODAH(HV)	HVPNL	D	For yearly maintenance	17/Aug/2023	10:00	17/Aug/2023	18:30		PLANNED	Requested	
517	RQ139004	OCC_209	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 3 ISOLATOR REPLACEMENT	21/Aug/2023	08:00	24/Aug/2023	18:00	BUS 3 SHUTDOWN REQUIRED	PLANNED	Requested	
518	RQ139003	OCC_209	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 4 ISOLATOR REPLACEMENT	14/Aug/2023	08:00	17/Aug/2023	18:00	BUS 4 SHUTDOWN REQUIRED	PLANNED	Requested	
519	RQ139099	OCC_209	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
520	RQ139165	OCC_209	slidchp_sd	BUS	400 KV GUMMA (HP) - BUS 2	HPSEB	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Requested	
521	RQ139164	OCC_209	slidchp_sd	BUS	400 KV GUMMA (HP) - BUS 1	HPSEB	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Requested	
522	RQ139695	OCC_209	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGRID	C	For implementing NGR bypass scheme	26/Aug/2023	10:00	28/Aug/2023	18:00		PLANNED	Requested	
523	RQ139692	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
524	RQ139694	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGRID	C	For implementing NGR bypass scheme	19/Aug/2023	10:00	21/Aug/2023	18:00		PLANNED	Requested	
525	RQ139699	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWERGRID	C	BRAKER OVERHAULING WORK	16/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Requested	
526	RQ139697	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWERGRID	D	For AMP work	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
527	RQ139693	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	PRD modification as per recent CC circulars & AMP.	10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
528	RQ139729	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	POWERGRID	D	FOR AMP WORK OF L/R	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
529	RQ139698	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWERGRID	C	BRAKER OVERHAULING WORK	07/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
530	RQ139696	OCC_209	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWERGRID	D	For AMP work	05/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Requested	

531	RQ138838	OCC_209	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP)	UPPTCL	C	* Replacement of old gasket of Reactor and other associated work at 400KV S/S Unnao. This Reactor is already under breakdown	16/Aug/2023	09:00	31/Aug/2023	17:00		PLANNED	Requested	
532	RQ139098	OCC_209	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce old line reactor with new line reactor	13/Aug/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested	
533	RQ138936	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Quarterly maintenance	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
534	RQ138935	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly maintenance	24/Aug/2023	09:00	24/Aug/2023	14:00		PLANNED	Requested	
535	RQ138934	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
536	RQ138940	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly maintenance	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
537	RQ138939	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance	10/Aug/2023	10:00	10/Aug/2023	14:00		PLANNED	Requested	
538	RQ139691	OCC_209	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	D	Sf6 gas top up to be done	23/Aug/2023	11:00	23/Aug/2023	15:00	411 Tie Bay & 412 Main Bay of the substation will also be under outage.	PLANNED	Requested	
539	RQ139681	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	For AMP Work and body protection modification work	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
540	RQ139687	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	D	For AMP work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
541	RQ139684	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For AMP work	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
542	RQ139685	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD Fine tuning work	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
543	RQ138938	OCC_209	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Quarterly maintenance	07/Aug/2023	10:00	07/Aug/2023	14:00		PLANNED	Requested	
544	RQ139777	OCC_209	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400KV VINDHYACHAL(PG)	POWERGRID	D	AMP works	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
545	RQ139178	OCC_209	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 under 400 KV Bay Extension Package at Kishenpur S/s	01/Aug/2023	09:30	05/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
546	RQ139689	OCC_209	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	22/Aug/2023	17:00	23/Aug/2023	23:00		PLANNED	Requested	
547	RQ139007	OCC_209	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	28/Aug/2023	08:00	28/Aug/2023	18:00		PLANNED	Requested	
548	RQ139009	OCC_209	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
549	RQ139011	OCC_209	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
550	RQ139008	OCC_209	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
551	RQ139037	OCC_209	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
552	RQ139010	OCC_209	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
553	RQ139012	OCC_209	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
554	RQ139038	OCC_209	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	

555	RQ139013	OCC_209	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	17/Aug/2023	08:00	17/Aug/2023	18:00			PLANNED	Requested	
556	RQ139016	OCC_209	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00			PLANNED	Requested	
557	RQ139019	OCC_209	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	10/Aug/2023	08:00	10/Aug/2023	18:00			PLANNED	Requested	
558	RQ139018	OCC_209	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	08/Aug/2023	08:00	08/Aug/2023	18:00			PLANNED	Requested	
559	RQ139020	OCC_209	slcdcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	07/Aug/2023	08:00	07/Aug/2023	18:00			PLANNED	Requested	
560	RQ139015	OCC_209	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance	04/Aug/2023	08:00	04/Aug/2023	18:00			PLANNED	Requested	
561	RQ139017	OCC_209	slcdcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly maintenance	03/Aug/2023	08:00	03/Aug/2023	18:00			PLANNED	Requested	
562	RQ139723	OCC_209	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)	RRVPNL	C	AMP/LBB Retrofitment work	03/Aug/2023	08:00	04/Aug/2023	18:00			PLANNED	Requested	
563	RQ139722	OCC_209	cpcc1_sd	BAY	40652T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 (RRVPNL) AND FUTURE AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	AMP/LBB Retrofitment work	01/Aug/2023	08:00	02/Aug/2023	18:00			PLANNED	Requested	
564	RQ139001	OCC_209	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHANDI(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	SAS INTEGRATION	26/Aug/2023	08:00	29/Aug/2023	18:00	Line will charged through TBC		PLANNED	Requested	
565	RQ139567	OCC_209	cpcc3_sd	BAY	W2852 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 4 AND 400KV AGRA(PG) - BUS 6 AT AGRA(PG)	POWERGRID	D	AMP works of 400KV BUS 2A & BUS 2C BUS SECTIONALIZER (W1.WCC.Q1)	23/Aug/2023	08:00	23/Aug/2023	18:00			PLANNED	Requested	
566	RQ139566	OCC_209	cpcc3_sd	BAY	W1.WCA.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	Repeat Oil sampling of CT & VFTD	21/Aug/2023	08:00	21/Aug/2023	18:00			PLANNED	Requested	
567	RQ139700	OCC_209	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	For current injection point for Bus-4 for Busbar Relay Testing after HV test of ICT-3 bays.	19/Aug/2023	08:00	20/Aug/2023	18:00			PLANNED	Requested	
568	RQ139721	OCC_209	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	18/Aug/2023	08:00	22/Aug/2023	18:00			PLANNED	Requested	
569	RQ139720	OCC_209	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	09/Aug/2023	08:00	16/Aug/2023	18:00			PLANNED	Requested	
570	RQ139710	OCC_209	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Aug/2023	15:00	13/Aug/2023	23:00			PLANNED	Requested	
571	RQ139135	OCC_209	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWERGRID	D	* 400 kV Busbar Protection panel commissioning work	07/Aug/2023	11:00	07/Aug/2023	13:00			PLANNED	Requested	

572	RQ139718	OCC_209	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	06/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
573	RQ139724	OCC_209	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT HEERAPURA(RS)	POWERGRID	C	AMP/LBB Retrofitment work	05/Aug/2023	08:00	06/Aug/2023	18:00		PLANNED	Requested	
574	RQ139716	OCC_209	cpcc1_sd	BAY	432 TIE BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	C	For Overhauling of Hivelm make Isolator	04/Aug/2023	08:00	06/Aug/2023	18:00		PLANNED	Requested	
575	RQ139717	OCC_209	cpcc1_sd	BAY	433 MAIN BAY - 400 KV BHIWANI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWANI(PG)	POWERGRID	C	For Overhauling of Hivelm make Isolator	04/Aug/2023	08:00	06/Aug/2023	18:00	400 kv Main Bay 433 at HVDC Bhiwadi	PLANNED	Requested	
576	RQ139205	OCC_209	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of BUS Coupler Bay 402. 40289A and 40289B isolators to be retrofitted	01/Aug/2023	09:00	07/Aug/2023	17:30	Kindly approve under construction head	PLANNED	Requested	
577	RQ139719	OCC_209	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	For 400kv GIS CB rectification works	01/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
578	RQ139715	OCC_209	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID)	POWERGRID	C	For Overhauling of Hivelm make Isolator	01/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
579	RQ139714	OCC_209	cpcc1_sd	BAY	429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	C	For Overhauling of Hivelm make Isolator	01/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
580	RQ138728	OCC_209	stuup_sd	BAY	408 TIE BAY - 400KV ATAUR-HAPUR (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	25/Aug/2023	09:00	25/Aug/2023	15:00		PLANNED	Requested	
581	RQ138765	OCC_209	stuup_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	24/Aug/2023	09:00	24/Aug/2023	15:00		PLANNED	Requested	
582	RQ138764	OCC_209	stuup_sd	BAY	421 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	23/Aug/2023	09:00	23/Aug/2023	15:00		PLANNED	Requested	
583	RQ138732	OCC_209	stuup_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Aug/2023	14:00	22/Aug/2023	18:30		PLANNED	Requested	
584	RQ138763	OCC_209	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Aug/2023	09:00	22/Aug/2023	15:00		PLANNED	Requested	
585	RQ138731	OCC_209	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	22/Aug/2023	08:00	22/Aug/2023	12:30		PLANNED	Requested	
586	RQ138762	OCC_209	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	11/Aug/2023	09:00	11/Aug/2023	15:00		PLANNED	Requested	
587	RQ138759	OCC_209	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	10/Aug/2023	09:00	10/Aug/2023	15:00		PLANNED	Requested	
588	RQ138758	OCC_209	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2 AT (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Aug/2023	09:00	09/Aug/2023	15:00		PLANNED	Requested	
589	RQ139130	OCC_209	stuup_sd	BAY	401 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AND SELECT AT AGRA(UP)	UPPTCL	D	* 400 kv Busbar Protection panel commissioning work	07/Aug/2023	14:00	07/Aug/2023	16:00		PLANNED	Requested	

590	RQ139110	OCC_209	stuup_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 1 AT AGRA(UP) AND SELECT	UPPTCL	D	* 400 KV Busbar Protection panel commissioning work	05/Aug/2023	10:00	05/Aug/2023	12:00		PLANNED	Requested	
591	RQ139108	OCC_209	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	D	* 400 KV Busbar Protection panel commissioning work	04/Aug/2023	13:00	04/Aug/2023	15:00		PLANNED	Requested	
592	RQ138850	OCC_209	stuup_sd	BAY	402 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BARA(UP) (UPPTCL) AT 400 KV BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	03/Aug/2023	09:00	03/Aug/2023	18:00		PLANNED	Requested	
593	RQ139541	OCC_209	sldcup_sd	BAY	405 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RASRA (UP) (UPPTCL) AT 400 KV RASRA (UP)	UPPTCL	C	Erection,relay and ICT testing,jumpering from bay to transformer and commissioning work of 500 MVA 400/220 KV ICT-II.	01/Aug/2023	08:00	15/Aug/2023	18:00	Kindly approve shutdown of this bay from 17.07.2023 to 31.07.2023 on continuous basis for commissioning of 500MVA ICT-2 at 400KV Rasra.	PLANNED	Requested	
594	RQ139023	OCC_209	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	25/Aug/2023	08:00	27/Aug/2023	18:00		PLANNED	Requested	
595	RQ139024	OCC_209	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
596	RQ139025	OCC_209	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	14/Aug/2023	08:00	14/Aug/2023	18:00		PLANNED	Requested	
597	RQ139026	OCC_209	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
598	RQ139301	OCC_209	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMBOLI(DV)	DTL	C	For overhauling of operating mechanism, replacement of seals of one pole.	21/Aug/2023	09:30	25/Aug/2023	17:30		PLANNED	Requested	
599	RQ139302	OCC_209	sldcdv_sd	BAY	403 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMBOLI(DV)	DTL	C	For overhauling of operating mechanism, replacement of seals of one pole.	16/Aug/2023	09:30	18/Aug/2023	17:30		PLANNED	Requested	
600	RQ139000	OCC_209	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	BUS 3 ISOLATOR REPALCEMNT	21/Aug/2023	08:00	24/Aug/2023	18:00	Line will charged through TBC	PLANNED	Requested	
601	RQ139006	OCC_209	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT2 BUS 4 ISOLATOR REPLACEMENT	14/Aug/2023	08:00	17/Aug/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
602	RQ139022	OCC_209	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	21/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
603	RQ139690	OCC_209	indigrd_sd	BAY	414 TIE BAY - 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 (GPTL) AND 400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL) AT 400 KV SOHNA ROAD (GPTL) (GPTL)	GPTL	D	Top-up of SF6 gas in G18 B-phase at GPTL-Sohna Road SS	16/Aug/2023	09:00	16/Aug/2023	14:00	SF6 leakage in chamber, require shutdown for defect rectification	PLANNED	Requested	
604	RQ139170	OCC_209	slchcp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Requested	
605	RQ139173	OCC_209	slchcp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Requested	
606	RQ139169	OCC_209	slchcp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Requested	
607	RQ139171	OCC_209	slchcp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto recloser	02/Aug/2023	10:00	02/Aug/2023	16:00		PLANNED	Requested	
608	RQ139172	OCC_209	slchcp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00		PLANNED	Requested	

609	RQ139166	OCC_209	slchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00			PLANNED	Requested	
610	RQ139168	OCC_209	slchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00			PLANNED	Requested	
611	RQ139167	OCC_209	slchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto recloser	01/Aug/2023	10:00	01/Aug/2023	16:00			PLANNED	Requested	
612	RQ139204	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	S/D required for retrofitting of Isolator of 220KV ICT-1 Bay (20989C & 20989L ISOLATORS) under ADD CAP vide CERE order No . Petition No. 470/TT/2020. The S/D is taken to Bypass the 20989L isolator, the conductor from CT to 20989L isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C isolator droppers from TBC shall be removed and WAGOORA-ICT-1 may be charged via 220kv TBC afterwards.	31/Aug/2023	09:00	31/Aug/2023	17:30	Kindly approve under construction head		PLANNED	Requested	
613	RQ139203	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	S/D required for retrofitting of Isolator of 220KV ICT-1 Bay (20989C & 20989L ISOLATORS) under ADD CAP vide CERE order No . Petition No. 470/TT/2020. The S/D is taken to Bypass the 20989L isolator, the conductor from CT to 20989L isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C isolator droppers from TBC shall be removed and WAGOORA-ICT-1 may be charged via 220kv TBC afterwards.	27/Aug/2023	09:00	27/Aug/2023	17:30	Kindly approve under construction head		PLANNED	Requested	
614	RQ139414	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	22/Aug/2023	10:00	22/Aug/2023	18:00			PLANNED	Requested	
615	RQ139426	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	19/Aug/2023	10:00	19/Aug/2023	18:00			PLANNED	Requested	
616	RQ139200	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	AMP works	19/Aug/2023	09:00	19/Aug/2023	18:00	Kindly Approve		PLANNED	Requested	
617	RQ139413	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP and PRD & OSR scheme modification work	18/Aug/2023	10:00	18/Aug/2023	18:00			PLANNED	Requested	
618	RQ139427	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	17/Aug/2023	11:00	17/Aug/2023	18:00			PLANNED	Requested	
619	RQ139412	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP and PRD & OSR scheme modification work	16/Aug/2023	10:00	16/Aug/2023	18:00			PLANNED	Requested	
620	RQ138995	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWERGRID	D	AMP works	15/Aug/2023	09:00	15/Aug/2023	17:30	Kindly approve		PLANNED	Requested	
621	RQ138990	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	AMP works	14/Aug/2023	08:00	14/Aug/2023	18:00	Kindly approve		PLANNED	Requested	
622	RQ138780	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWERGRID	D	For AMP work	12/Aug/2023	09:00	12/Aug/2023	18:00	Kindly Approve		PLANNED	Requested	
623	RQ139041	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	GIB Erection of New Dia along with existing GIB of ICT-2.	10/Aug/2023	09:00	23/Aug/2023	18:00	Under construction head, Kindly Approve		PLANNED	Requested	
624	RQ139422	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	08/Aug/2023	10:00	08/Aug/2023	18:00			PLANNED	Requested	
625	RQ138768	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	For OSR/ PRD Wiring Modification.	08/Aug/2023	10:00	08/Aug/2023	12:00	Kindly Approve		PLANNED	Requested	
626	RQ138996	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	AMP works	08/Aug/2023	09:00	08/Aug/2023	17:30	Kindly approve		PLANNED	Requested	
627	RQ139778	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	For AMP work	07/Aug/2023	17:00	07/Aug/2023	23:00			PLANNED	Requested	
628	RQ138781	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)	POWERGRID	D	For AMP work	05/Aug/2023	09:00	05/Aug/2023	18:00	Kindly Approve		PLANNED	Requested	
629	RQ139411	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc.	04/Aug/2023	08:00	04/Aug/2023	18:00			PLANNED	Requested	
630	RQ138769	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	For OSR/ PRD Wiring Modification.	03/Aug/2023	10:00	03/Aug/2023	12:00	Kindly Approve		PLANNED	Requested	

631	RQ139748	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	For AMP work	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
632	RQ139410	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc.	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
633	RQ139423	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERGRID	D	AMP works(Actual SD required on 25.07.23)	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
634	RQ139421	OCC_209	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works(Actual SD required on 26.07.23)	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Requested	
635	RQ139432	OCC_209	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	OTI/WTI , PRV and AMP work	01/Aug/2023	10:00	01/Aug/2023	18:00	During ICT Shutdown - 132 KV Balia - Bandsih and 132 KV Balia - Sikandarpur lines will be under shutdown	PLANNED	Requested	
636	RQ139747	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	attending leakges from oltc	01/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
637	RQ139390	OCC_209	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	Yearly Maintenance	30/Aug/2023	10:00	30/Aug/2023	16:00		PLANNED	Requested	
638	RQ139139	OCC_209	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	02/Aug/2023	10:00	02/Aug/2023	18:00	shutdown on Bay 4B and 4T (subject to real time loading conditions)	PLANNED	Requested	
639	RQ139138	OCC_209	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	01/Aug/2023	10:00	01/Aug/2023	18:00	shutdown on Bay 3B and 3T (subject to real time loading conditions)	PLANNED	Requested	
640	RQ139572	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	HVPNL	D	For construction related works and LM erection	28/Aug/2023	17:00	30/Aug/2023	23:59	NA	PLANNED	Requested	
641	RQ139570	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	HVPNL	D	For testing and commissioning works with TBC Bay	23/Aug/2023	17:00	25/Aug/2023	23:59	NA	PLANNED	Requested	
642	RQ139585	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	HVPNL	D	For rectification of CFT plate issue and body protection modification work	22/Aug/2023	09:00	22/Aug/2023	18:00	NA	PLANNED	Requested	
643	RQ139569	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	HVPNL	D	For testing and commissioning works with TBC Bay	21/Aug/2023	17:00	23/Aug/2023	23:59	NA	PLANNED	Requested	
644	RQ139583	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	HVPNL	D	Bay Extension Works	21/Aug/2023	17:00	23/Aug/2023	23:00	NA	PLANNED	Requested	
645	RQ139573	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	HVPNL	D	For erection works of 33 kv Auxiliary transformer of Statcom-1 and its commissioning	21/Aug/2023	17:00	27/Aug/2023	23:59	NA	PLANNED	Requested	
646	RQ139586	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	HVPNL	D	For AMP work	19/Aug/2023	17:00	19/Aug/2023	23:00	NA	PLANNED	Requested	
647	RQ139568	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	HVPNL	D	For testing and commissioning works with TBC Bay	19/Aug/2023	17:00	21/Aug/2023	23:59	NA	PLANNED	Requested	
648	RQ139582	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	HVPNL	D	Bay Extension Works	18/Aug/2023	17:00	20/Aug/2023	23:00	NA	PLANNED	Requested	
649	RQ139584	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	HVPNL	D	FOR AMP	17/Aug/2023	17:00	17/Aug/2023	23:00	NA	PLANNED	Requested	
650	RQ139580	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	HVPNL	D	FOR AMP & OLTC REPAIR WORK	17/Aug/2023	08:00	17/Aug/2023	18:00	NA	PLANNED	Requested	
651	RQ139576	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	HVPNL	D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Aug/2023	17:00	20/Aug/2023	23:59	NA	PLANNED	Requested	
652	RQ139591	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	HVPNL	D	For ICT-03 AMP work and Modification as per RHQ-AM circular	14/Aug/2023	09:00	14/Aug/2023	17:00	NA	PLANNED	Requested	
653	RQ139590	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	HVPNL	D	For ICT-02 AMP work and Modification as per RHQ-AM circular	11/Aug/2023	09:00	11/Aug/2023	17:00	NA	PLANNED	Requested	
654	RQ139579	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	HVPNL	D	Compliance of CC Circular (PRD cable laying)	10/Aug/2023	08:00	10/Aug/2023	18:00	NA	PLANNED	Requested	
655	RQ139588	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	HVPNL	D	For rectification of body protection modification work	09/Aug/2023	10:00	09/Aug/2023	12:00	NA	PLANNED	Requested	
656	RQ139589	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	HVPNL	D	For ICT-01 AMP work and Modification as per RHQ-AM circular	09/Aug/2023	09:00	09/Aug/2023	17:00	NA	PLANNED	Requested	
657	RQ139587	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	HVPNL	D	For rectification of body protection modification work	08/Aug/2023	10:00	08/Aug/2023	12:00	NA	PLANNED	Requested	
658	RQ139578	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	HVPNL	D	Compliance CC Circular SIR point	08/Aug/2023	08:00	08/Aug/2023	18:00	NA	PLANNED	Requested	
659	RQ139571	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	HVPNL	D	For construction related works and LM erection Works	07/Aug/2023	17:00	17/Aug/2023	23:59	NA	PLANNED	Requested	
660	RQ139575	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	HVPNL	D	ICT-9 CSD Relay final tuning and other pending construction works	05/Aug/2023	17:00	09/Aug/2023	23:59	NA	PLANNED	Requested	
661	RQ139577	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	HVPNL	D	ICT-7 CSD Relay final tuning and other pending construction works	05/Aug/2023	17:00	11/Aug/2023	23:59	NA	PLANNED	Requested	
662	RQ139595	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	HVPNL	D	For replacement of LBB relay of 220KV CB.	04/Aug/2023	09:00	04/Aug/2023	18:00	NA	PLANNED	Requested	

663	RQ139581	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	FOR AMP		04/Aug/2023	08:00	04/Aug/2023	18:00	NA	PLANNED	Requested	
664	RQ139574	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For commissioning works of 400 KV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works		03/Aug/2023	17:00	10/Aug/2023	23:59	NA	PLANNED	Requested	
665	RQ139594	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.		03/Aug/2023	09:00	03/Aug/2023	18:00	NA	PLANNED	Requested	
666	RQ139593	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.		02/Aug/2023	09:00	02/Aug/2023	18:00	NA	PLANNED	Requested	
667	RQ139592	OCC_209	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.		01/Aug/2023	09:00	01/Aug/2023	18:00	NA	PLANNED	Requested	
668	RQ138747	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco		27/Aug/2023	09:00	27/Aug/2023	18:00		PLANNED	Requested	
669	RQ138748	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco		26/Aug/2023	09:00	26/Aug/2023	18:00		PLANNED	Requested	
670	RQ138830	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	* 315 MVA ICT-1 s/d required for bay maintenance		17/Aug/2023	10:00	17/Aug/2023	17:00		PLANNED	Requested	
671	RQ138749	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* General Maintenance work will be done during this shutdown period.		12/Aug/2023	10:00	12/Aug/2023	15:00		PLANNED	Requested	
672	RQ139096	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing		10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
673	RQ139095	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* Preventive maintenance of ICT and testing		09/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	
674	RQ138848	OCC_209	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	D	"routine testing and maintenance "		07/Aug/2023	11:00	07/Aug/2023	17:00		PLANNED	Requested	
675	RQ139104	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Defective Jack bus (Y Phase) will be replacement of LV side of 500 MVA ICT-6 th during this shutdown period.		06/Aug/2023	09:00	06/Aug/2023	17:00		PLANNED	Requested	
676	RQ138831	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* 315 MVA ICT-II BAY S/D FOR PROTECTION TESTING AND BAY MAINTAINANCE		04/Aug/2023	10:00	05/Aug/2023	18:00		PLANNED	Requested	
677	RQ139125	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For Bus repairing & Strengthening		04/Aug/2023	09:00	04/Aug/2023	18:00		PLANNED	Requested	
678	RQ138744	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* 400/220 KV 500 MVA ICT-3 Shutdown for Centrifuging of OLTC Oil.		03/Aug/2023	09:00	04/Aug/2023	21:00		PLANNED	Requested	
679	RQ138741	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For connecting Neutral delta earthing to Main Earthmate		03/Aug/2023	09:00	03/Aug/2023	18:00		PLANNED	Requested	
680	RQ139097	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* centrifuging of ICT oil as per recommendation of CPRI		01/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
681	RQ139156	OCC_209	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	DCRM testing for OLTC functioning		26/Aug/2023	05:00	26/Aug/2023	10:00		PLANNED	Requested	
682	RQ139158	OCC_209	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	For checking & tightening of all Bushing, Isolator, CT and CB clamps of Transformer and associative bay		18/Aug/2023	06:00	18/Aug/2023	10:00		PLANNED	Requested	
683	RQ139157	OCC_209	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	For checking & tightening of all Bushing, Isolator, CT and CB clamps of Transformer and associative bay		09/Aug/2023	06:00	09/Aug/2023	10:00		PLANNED	Requested	
684	RQ138919	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla		22/Aug/2023	16:00	23/Aug/2023	23:00		PLANNED	Requested	
685	RQ138874	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SURATGARH(RVUN)	RRVPNL	C	1) Replacement of Aircrel 2) Checking of Tan Delta of Bushings 3) Oil Filtration 4)Checking of protections of Transformer 5) Painting of Transformer		22/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
686	RQ138924	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly maintenance		21/Aug/2023	16:00	21/Aug/2023	23:00		PLANNED	Requested	
687	RQ138917	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla		19/Aug/2023	16:00	19/Aug/2023	23:00		PLANNED	Requested	
688	RQ138861	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments		18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
689	RQ138921	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla		17/Aug/2023	16:00	18/Aug/2023	23:00		PLANNED	Requested	
690	RQ138858	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments		17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
691	RQ138859	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments		16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
692	RQ138916	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400/220 KV, 315 MVA ICT-I Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota		16/Aug/2023	08:00	16/Aug/2023	18:00		PLANNED	Requested	
693	RQ138860	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments		11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
694	RQ138920	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance		10/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	
695	RQ138918	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance		08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
696	RQ138923	OCC_209	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance		04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested	

697	RQ138922	OCC_209	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested	
698	RQ139190	OCC_209	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID, BBMB	C	AMP works along with scheme modification works.Signal testing and commissioning	17/Aug/2023	09:00	18/Aug/2023	18:00	Kindly Approve along with its associated 400 KV & 220 KV Bays	PLANNED	Requested	
699	RQ138844	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual testing of Protection system	09/Aug/2023	11:00	09/Aug/2023	12:30		PLANNED	Requested	
700	RQ138843	OCC_209	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual testing of Protection system	08/Aug/2023	11:00	08/Aug/2023	12:30		PLANNED	Requested	
701	RQ139382	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	31/Aug/2023	08:00	31/Aug/2023	18:00		PLANNED	Requested	
702	RQ138793	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	27/Aug/2023	09:00	29/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
703	RQ139217	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	Shutdown required for replacement of isolators under ADDCAP vide CERE order No . Petition No. 470/TT/2020 As 220KV Pampore-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-2 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	25/Aug/2023	09:00	25/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested	
704	RQ138803	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	24/Aug/2023	09:00	24/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
705	RQ138792	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	24/Aug/2023	09:00	26/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
706	RQ139042	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment	23/Aug/2023	09:30	23/Aug/2023	15:00	Kindly Approve	PLANNED	Requested	
707	RQ139187	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBABA(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work	23/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
708	RQ139188	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBABA(PG) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work	23/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
709	RQ138776	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	For AMP work of line equipments	22/Aug/2023	10:00	22/Aug/2023	14:00	Kindly Approve	PLANNED	Requested	
710	RQ139193	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AR Non auto mode of one ckt is required on daily basis for 220KV Nehrian Hamirpur Ckt-I/Ckt-II for hot line works	21/Aug/2023	09:00	31/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
711	RQ139194	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR Non auto mode of one ckt is required on daily basis for 220KV Nehrian Hamirpur Ckt-I/Ckt-II for hot line works	21/Aug/2023	09:00	31/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
712	RQ139114	OCC_209	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kv grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested	
713	RQ139115	OCC_209	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works (Overdue for last six months))	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220kv grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested	
714	RQ138795	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	For AMP work	18/Aug/2023	09:00	18/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
715	RQ139045	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment	17/Aug/2023	09:30	17/Aug/2023	17:00	Kindly Approve	PLANNED	Requested	
716	RQ138794	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	For AMP work	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	

717	RQ139216	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	Shutdown required for replacement of isolators under ADDCAP vide CERe order No . Petition No. 470/TT/2020 Isolator retrofitting of 220KV Pampore-2 Bay (20689C & 20689L ISOLATORS). The S/D is taken to Bypass the 20689L isolator, the conductor from CT to 20689L isolator shall be removed. For 20689C, Temporary arrangement will be made from CT to TBC connection so that 20689C isolator droppers from TBC shall be removed and WAGOORA-pampore-2 may be charged via 220KV TBC afterwards.	17/Aug/2023	09:00	17/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested
718	RQ139195	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	Ar Non auto mode of one ckt is required on daily basis for 220KV Hamirpur Hamirpur Ckt-I/Ckt-II for hot line works	16/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Requested
719	RQ139196	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	Ar Non auto mode of one ckt is required on daily basis for 220KV Hamirpur Hamirpur Ckt-I/Ckt-II for hot line works	16/Aug/2023	09:00	20/Aug/2023	18:00	Kindly Approve	PLANNED	Requested
720	RQ139215	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Shutdown required for replacement of isolators under ADDCAP vide CERe order No . Petition No. 470/TT/2020. As 220KV Pampore-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	15/Aug/2023	09:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested
721	RQ138864	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work of 400 KV side bay Equipments	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested
722	RQ138872	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	04/Aug/2023	10:00	04/Aug/2023	18:00		PLANNED	Requested
723	RQ139214	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Shutdown required for replacement of isolators under ADDCAP vide CERe order No . Petition No. 470/TT/2020. Isolator retrofitting of 220KV Pampore-1 Bay (20789C & 20789L ISOLATORS). The S/D is taken to Bypass the 20789L isolator, the conductor from CT to 20789L isolator shall be removed. For 20789C, Temporary arrangement will be made from CT to TBC connection so that 20789C isolator droppers from TBC shall be removed and WAGOORA-pampore-1 may be charged via 220KV TBC afterwards.	04/Aug/2023	09:00	04/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested
724	RQ139176	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Aug/2023	09:00	04/Aug/2023	17:00	Kindly Approve	PLANNED	Requested
725	RQ139175	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLUSTENG-DRASS (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Aug/2023	09:00	04/Aug/2023	17:00	Kindly Approve	PLANNED	Requested
726	RQ139733	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP works	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested
727	RQ139391	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	04/Aug/2023	08:00	04/Aug/2023	18:00		PLANNED	Requested
728	RQ139732	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP works	03/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested
729	RQ139731	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP works	02/Aug/2023	08:00	02/Aug/2023	18:00		PLANNED	Requested
730	RQ139197	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR Non auto mode of one ckt is required on daily basis for 400kv Banala-Amritsar/Banala-Hamirpur/ Hamirpur Jalandhar TL for hot line works	01/Aug/2023	09:00	14/Aug/2023	18:00	Kindly Approve	PLANNED	Requested
731	RQ139730	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP works	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested
732	RQ139381	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	30/Aug/2023	08:00	30/Aug/2023	18:00		PLANNED	Requested
733	RQ139379	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	29/Aug/2023	08:00	29/Aug/2023	18:00		PLANNED	Requested
734	RQ139378	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested
735	RQ138834	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* shutdown for looping chopping in line corridor	09/Aug/2023	09:00	12/Aug/2023	18:00		PLANNED	Requested

736	RQ139385	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	05/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Requested	
737	RQ138835	OCC_209	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN FOR LOOPING CHOPPING AND JUMPER TIGHTENING	03/Aug/2023	09:00	07/Aug/2023	18:00		PLANNED	Requested	
738	RQ139488	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For rectification of shutdown nature defects	26/Aug/2023	08:00	26/Aug/2023	18:00	220KV Anta-Bhilwara Line CKT-I to be kept in non Auto Mode	PLANNED	Requested	
739	RQ139521	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTFC_DEVIKOT) (NTFC_DEVIKOT) CKT-1		D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	26/Aug/2023	07:00	29/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	
740	RQ139487	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For rectification of shutdown nature defects	25/Aug/2023	08:00	25/Aug/2023	18:00	220KV Anta-Bhilwara Line CKT-II to be kept in non Auto Mode	PLANNED	Requested	
741	RQ139458	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	AMP of Line Bay Equipment and hot spot attend	21/Aug/2023	09:00	21/Aug/2023	18:00	NA	PLANNED	Requested	
742	RQ139474	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	19/Aug/2023	10:00	19/Aug/2023	14:00	NA	PLANNED	Requested	
743	RQ139473	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1		D	earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	19/Aug/2023	10:00	19/Aug/2023	14:00	NA	PLANNED	Requested	
744	RQ139480	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect Identification and Rectification	18/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Requested	
745	RQ139457	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(UP) (PG) CKT-1		D	AMP of Line Bay Equipment and hot spot attend	17/Aug/2023	09:00	17/Aug/2023	18:00	NA	PLANNED	Requested	
746	RQ139479	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Requested	
747	RQ139478	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	Shutdown along with Main Bus 2	PLANNED	Requested	
748	RQ139505	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	30/Aug/2023	18:00	NA	PLANNED	Requested	
749	RQ139500	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	16/Aug/2023	08:00	30/Aug/2023	18:00	NA	PLANNED	Requested	
750	RQ139493	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	12/Aug/2023	08:00	12/Aug/2023	18:00	NA	PLANNED	Requested	
751	RQ139477	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect Identification and Rectification	11/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Requested	
752	RQ139515	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP WORK OF LINE EQUIPMENT	11/Aug/2023	09:00	11/Aug/2023	13:00	NA	PLANNED	Requested	
753	RQ139492	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	11/Aug/2023	08:00	11/Aug/2023	18:00	NA	PLANNED	Requested	
754	RQ139514	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP WORK OF LINE EQUIPMENT	10/Aug/2023	09:00	10/Aug/2023	13:00	NA	PLANNED	Requested	
755	RQ139511	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	FOR RETROFITMENT OF LBB RELAY TO NUMERICAL LBB RELAY	10/Aug/2023	09:00	11/Aug/2023	18:00	NA	PLANNED	Requested	
756	RQ139491	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECTS	10/Aug/2023	08:00	10/Aug/2023	18:00	NA	PLANNED	Requested	
757	RQ139476	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Requested	
758	RQ139475	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	Shutdown along with Main Bus 1	PLANNED	Requested	
759	RQ139510	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		C	FOR AMP WORK OF LINE EQUIPMENT	09/Aug/2023	09:00	09/Aug/2023	18:00	NA	PLANNED	Requested	

760	RQ139520	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	07/Aug/2023	07:00	10/Aug/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	
761	RQ139454	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	AMP of Line Bay Equipment	05/Aug/2023	09:00	05/Aug/2023	17:00	NA	PLANNED	Requested	
762	RQ139453	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	04/Aug/2023	09:00	04/Aug/2023	17:00	NA	PLANNED	Requested	
763	RQ139452	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	AMP of Line Bay Equipment	03/Aug/2023	09:00	03/Aug/2023	17:00	NA	PLANNED	Requested	
764	RQ139445	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	03/Aug/2023	08:00	03/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Requested	
765	RQ139451	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	02/Aug/2023	09:00	02/Aug/2023	17:00	NA	PLANNED	Requested	
766	RQ139450	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	AMP of Line Bay Equipment	01/Aug/2023	09:00	01/Aug/2023	17:00	NA	PLANNED	Requested	
767	RQ139439	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	
768	RQ139442	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	
769	RQ139441	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Aug/2023	08:00	31/Aug/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	
770	RQ139444	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Aug/2023	08:00	07/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Requested	
771	RQ139443	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Aug/2023	08:00	07/Aug/2023	18:00	Timely requirement of S/D	PLANNED	Requested	
772	RQ139502	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Requested	
773	RQ139501	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Requested	
774	RQ139503	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Requested	
775	RQ139504	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2		C	For NCRTC diversion work	01/Aug/2023	08:00	15/Aug/2023	18:00	NA	PLANNED	Requested	
776	RQ138878	OCC_209	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	25/Aug/2023	08:00	25/Aug/2023	18:00		PLANNED	Requested	
777	RQ138880	OCC_209	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	24/Aug/2023	08:00	24/Aug/2023	18:00		PLANNED	Requested	
778	RQ138879	OCC_209	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	22/Aug/2023	08:00	22/Aug/2023	18:00		PLANNED	Requested	
779	RQ139774	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	For Half Yearly Maintenance	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
780	RQ139771	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	For carrying out Annual Maintenance	07/Aug/2023	08:00	07/Aug/2023	18:00		PLANNED	Requested	
781	RQ138804	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCIL Project	23/Aug/2023	10:00	23/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
782	RQ138805	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCIL Project	23/Aug/2023	10:00	23/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
783	RQ139773	OCC_209	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	For Half Yearly Maintenance	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
784	RQ138806	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCIL Project	10/Aug/2023	10:00	10/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
785	RQ138807	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNAN AGAR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCIL Project	10/Aug/2023	10:00	10/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	

786	RQ138778	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	04/Aug/2023	09:30	04/Aug/2023	13:30	Kindly Approve	PLANNED	Requested	
787	RQ139116	OCC_209	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested	
788	RQ138961	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-3	PSTCL	D	To attend Hot-spot and tightening work of line equipment Jumper and Bus Bar Relay testing of 220 kv bus 2 after modification on 18.08.2023	18/Aug/2023	09:00	18/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
789	RQ138960	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1	PSTCL	D	For AMP of Line Equipement and Bus Bar Relay testing of 220 kv Bus-1 after modification on 11.08.2023	11/Aug/2023	09:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
790	RQ139393	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	11/Aug/2023	08:00	11/Aug/2023	18:00		PLANNED	Requested	
791	RQ139392	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP WORK	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
792	RQ139153	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	08/Aug/2023	06:00	08/Aug/2023	10:00		PLANNED	Requested	
793	RQ139155	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Tree Trimming , PMS activities	02/Aug/2023	06:00	02/Aug/2023	10:00		PLANNED	Requested	
794	RQ139154	OCC_209	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Tree Trimming , PMS activities	01/Aug/2023	06:00	01/Aug/2023	10:00		PLANNED	Requested	
795	RQ139755	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL) FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Requested	
796	RQ139726	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL) FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
797	RQ139756	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_HARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Requested	
798	RQ139727	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_HARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
799	RQ139757	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Aug/2023	17:00	17/Aug/2023	23:00		PLANNED	Requested	
800	RQ139728	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
801	RQ139752	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
802	RQ139751	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
803	RQ139725	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL) FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	02/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	
804	RQ139750	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Aug/2023	17:00	06/Aug/2023	23:00		PLANNED	Requested	

805	RQ139749	OCC_209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	01/Aug/2023	16:00	06/Aug/2023	23:00		PLANNED	Requested	
806	RQ139201	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with newly constructed bay (bay no. 207 for Chamba-HPPTCL Majra)	01/Aug/2023	09:00	16/Aug/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
807	RQ139372	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AMP WORK	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested	
808	RQ138902	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested	
809	RQ138900	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested	
810	RQ138899	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode required for OPGW works	01/Aug/2023	08:00	31/Aug/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested	
811	RQ139149	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation globules re-installation work	01/Aug/2023	07:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested	
812	RQ139148	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation globules re-installation work	01/Aug/2023	07:00	15/Aug/2023	18:00	Kindly approve under construction head	PLANNED	Requested	
813	RQ139225	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20989B)	31/Aug/2023	14:00	31/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
814	RQ139224	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20989A)	31/Aug/2023	09:00	31/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
815	RQ139223	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV ICT-1 Bay (209), Jumpers of 220KV BUS-2 will be removed to isolate the 20989B isolator completely.	26/Aug/2023	13:00	26/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
816	RQ139222	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV ICT-1 Bay (209), Jumpers of 220KV BUS-1 will be removed to isolate the 20989A isolator completely.	26/Aug/2023	09:00	26/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
817	RQ139221	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20689B)	24/Aug/2023	14:00	24/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
818	RQ139220	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	24/Aug/2023	09:00	24/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
819	RQ138927	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar Relay Modification work and Testing work	18/Aug/2023	08:00	18/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
820	RQ139219	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-2 will be removed to isolate the 20689B isolator completely.	16/Aug/2023	13:00	16/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
821	RQ139218	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A isolator completely.	16/Aug/2023	09:00	16/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
822	RQ139213	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20789B)	14/Aug/2023	13:00	14/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
823	RQ139212	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20789A)	14/Aug/2023	09:00	14/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
824	RQ138926	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus Bar Relay Modification work and Testing work	11/Aug/2023	08:00	11/Aug/2023	18:00	Kindly approve	PLANNED	Requested	
825	RQ139202	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-2 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-2 after integration with new bay.	09/Aug/2023	09:00	16/Aug/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
826	RQ139535	OCC_209	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To attend Hot spot in y phase 203-89 B isolator.	08/Aug/2023	10:00	08/Aug/2023	13:00		PLANNED	Requested	
827	RQ138788	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	Bus bar Stability Test	04/Aug/2023	09:30	04/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested	
828	RQ139211	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-1 Bay (207), Jumpers of 220KV BUS-2 will be removed to isolate the 20789B isolator completely.	03/Aug/2023	13:00	03/Aug/2023	17:00	Kindly approve under construction head	PLANNED	Requested	
829	RQ138787	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	Bus bar Stability Test	03/Aug/2023	09:30	03/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested	
830	RQ139210	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-1 Bay (207), Jumpers of 220KV BUS-1 will be removed to isolate the 20789A isolator completely.	03/Aug/2023	09:00	03/Aug/2023	12:00	Kindly approve under construction head	PLANNED	Requested	
831	RQ139548	OCC_209	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	02/Aug/2023	10:00	02/Aug/2023	18:00		PLANNED	Requested	
832	RQ138786	OCC_209	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	220 kV BUS-2 Jumper connection for under construction bay no. 217 & 218	02/Aug/2023	09:30	02/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested	
833	RQ139547	OCC_209	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	01/Aug/2023	10:00	01/Aug/2023	18:00		PLANNED	Requested	
834	RQ138785	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	220 kV BUS-1 Jumper connection for under construction bay no. 217 & 218	01/Aug/2023	09:30	01/Aug/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested	

835	RQ139198	OCC_209	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)		C	For connecting existing bus-1 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Aug/2023	09:00	08/Aug/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
						POWERGRID										
836	RQ139645	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	28/Aug/2023	08:00	28/Aug/2023	18:00	NA	PLANNED	Requested	
837	RQ139642	OCC_209	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For AMP work	27/Aug/2023	08:00	27/Aug/2023	18:00	NA	PLANNED	Requested	
838	RQ139644	OCC_209	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	27/Aug/2023	08:00	27/Aug/2023	18:00	NA	PLANNED	Requested	
839	RQ139643	OCC_209	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	26/Aug/2023	08:00	26/Aug/2023	18:00	NA	PLANNED	Requested	
840	RQ139646	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	24/Aug/2023	08:00	24/Aug/2023	18:00	NA	PLANNED	Requested	
841	RQ139672	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-2 & Busbar Relay Testing	23/Aug/2023	07:00	24/Aug/2023	20:00	NA	PLANNED	Requested	
842	RQ139605	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	AMP WORK	22/Aug/2023	08:00	22/Aug/2023	18:00	NA	PLANNED	Requested	
843	RQ139671	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	21/Aug/2023	07:00	22/Aug/2023	20:00	NA	PLANNED	Requested	
844	RQ139604	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	AMP WORK	20/Aug/2023	08:00	20/Aug/2023	18:00	NA	PLANNED	Requested	
845	RQ139662	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Works	19/Aug/2023	17:00	19/Aug/2023	23:00	NA	PLANNED	Requested	
846	RQ139661	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Works	18/Aug/2023	17:00	18/Aug/2023	23:00	NA	PLANNED	Requested	
847	RQ139635	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	18/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Requested	
848	RQ139633	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumping and bay extension work of new bays of Phase II)	18/Aug/2023	17:00	28/Aug/2023	23:00	NA	PLANNED	Requested	
849	RQ139660	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Works	17/Aug/2023	17:00	17/Aug/2023	23:00	NA	PLANNED	Requested	
850	RQ139659	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Works	16/Aug/2023	17:00	16/Aug/2023	23:00	NA	PLANNED	Requested	
851	RQ139618	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPATI(PG)		C	For PD defect Identification and Rectification	16/Aug/2023	10:00	19/Aug/2023	20:00	NA	PLANNED	Requested	
852	RQ139607	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)		D	AMP WORK	16/Aug/2023	08:00	16/Aug/2023	18:00	NA	PLANNED	Requested	
853	RQ139670	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	16/Aug/2023	07:00	16/Aug/2023	20:00	NA	PLANNED	Requested	
854	RQ139658	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Works	15/Aug/2023	17:00	15/Aug/2023	23:00	NA	PLANNED	Requested	
855	RQ139669	OCC_209	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	15/Aug/2023	07:00	15/Aug/2023	20:00	NA	PLANNED	Requested	
856	RQ139657	OCC_209	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Works	14/Aug/2023	17:00	14/Aug/2023	23:00	NA	PLANNED	Requested	
857	RQ139610	OCC_209	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For AMP work	10/Aug/2023	18:00	10/Aug/2023	23:00	NA	PLANNED	Requested	
858	RQ139674	OCC_209	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		C	For Conductor Dropper and connection between New Bus and existing Bus and Bus Stability Bay No 211,212,214,215	10/Aug/2023	08:00	12/Aug/2023	18:00	NA	PLANNED	Requested	
859	RQ139609	OCC_209	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For AMP work	09/Aug/2023	18:00	09/Aug/2023	23:00	NA	PLANNED	Requested	
860	RQ139617	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPATI(PG)		C	For PD defect Identification and Rectification	09/Aug/2023	10:00	12/Aug/2023	20:00	NA	PLANNED	Requested	
861	RQ139616	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPATI(PG)		D	For PD defect Identification and Rectification	08/Aug/2023	15:00	08/Aug/2023	17:00	NA	PLANNED	Requested	
862	RQ139615	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPATI(PG)		D	For PD defect Identification and Rectification	08/Aug/2023	11:00	08/Aug/2023	13:00	NA	PLANNED	Requested	
863	RQ139631	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For erection and commissioning works in TBC Bay	07/Aug/2023	17:00	11/Aug/2023	23:00	NA	PLANNED	Requested	
864	RQ139630	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For erection and commissioning works in TBC Bay	07/Aug/2023	17:00	11/Aug/2023	23:00	NA	PLANNED	Requested	
865	RQ139637	OCC_209	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2		D	For AMP work	07/Aug/2023	09:00	07/Aug/2023	18:00	NA	PLANNED	Requested	
866	RQ139636	OCC_209	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1		D	For AMP work	07/Aug/2023	09:00	07/Aug/2023	18:00	NA	PLANNED	Requested	
867	RQ139608	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		C	For the replacement work SSF Flange in CB	07/Aug/2023	09:00	09/Aug/2023	17:30	NA	PLANNED	Requested	
868	RQ139673	OCC_209	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		C	For Conductor Dropper and connection between New Bus and existing Bus and Bus Stability Bay No 211,212,214,215	07/Aug/2023	08:00	09/Aug/2023	18:00	NA	PLANNED	Requested	
869	RQ139612	OCC_209	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP WORK	03/Aug/2023	08:00	03/Aug/2023	18:00	NA	PLANNED	Requested	
870	RQ139634	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	02/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Requested	
871	RQ139632	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumping and bay extension work of new bays of Phase II)	02/Aug/2023	17:00	13/Aug/2023	23:00	NA	PLANNED	Requested	
872	RQ139628	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Aug/2023	17:00	06/Aug/2023	23:00	NA	PLANNED	Requested	
873	RQ139629	OCC_209	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Aug/2023	17:00	06/Aug/2023	23:00	NA	PLANNED	Requested	

874	RQ139611	OCC_209	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	01/Aug/2023	08:00	01/Aug/2023	18:00	NA	PLANNED	Requested	
875	RQ139776	OCC_209	bbmb_sd	BUS	220KV BUS 1 AT BHIWAN(BB)	BBMB	D	For Half Yearly Maintenance	23/Aug/2023	08:00	23/Aug/2023	18:00		PLANNED	Requested	
876	RQ139775	OCC_209	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly maintenance	18/Aug/2023	08:00	18/Aug/2023	18:00		PLANNED	Requested	
877	RQ139118	OCC_209	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)		D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested	
878	RQ139119	OCC_209	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive Maintenance works (Overdue for last six months)	20/Aug/2023	07:00	20/Aug/2023	12:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested	
879	RQ139043	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	AMP work of Line Equipment	22/Aug/2023	09:30	22/Aug/2023	17:00	Kindly Approve	PLANNED	Requested	
880	RQ139044	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	AMP work of Line Equipment	21/Aug/2023	09:30	21/Aug/2023	17:00	Kindly Approve	PLANNED	Requested	
881	RQ138772	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of damaged conductor at Tapping point Tower No 101.	07/Aug/2023	09:00	07/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
882	RQ138773	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	AR Non Auto required for Safety of manpower working in Kathua Ckt purpose.	07/Aug/2023	09:00	07/Aug/2023	18:00	Non shutdown activity. Kindly Approve for Non Auto mode	PLANNED	Requested	
883	RQ138771	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For replacement of flashed insulator	03/Aug/2023	08:00	03/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
884	RQ139141	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
885	RQ139143	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
886	RQ139142	OCC_209	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Aug/2023	07:00	31/Aug/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
887	RQ138877	OCC_209	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1		D	for Line Maintenance And Tree Trimming Work	21/Aug/2023	08:00	21/Aug/2023	18:00		PLANNED	Requested	
888	RQ139371	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1		D	AMP of Line Bay Equipments	08/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
889	RQ139742	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1		D	For facilitating AMP works 200MVA, 400/132kV ICT1 at Balia	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested	
890	RQ139743	OCC_209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1		D	For facilitating AMP works 200MVA, 400/132kV ICT1 at Balia	01/Aug/2023	08:00	01/Aug/2023	18:00		PLANNED	Requested	
891	RQ139686	OCC_209	cpcc1_sd	BR/BSR/MSC/M/SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)		D	For AMP work	17/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
892	RQ139711	OCC_209	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)		D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Aug/2023	17:00	19/Aug/2023	23:00		PLANNED	Requested	
893	RQ139703	OCC_209	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)		C	For PD defect Identification and Rectification	09/Aug/2023	08:00	19/Aug/2023	18:00	two times	PLANNED	Requested	
894	RQ139702	OCC_209	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)		C	For the replacement work SF Flange in CB	07/Aug/2023	08:00	09/Aug/2023	18:00		PLANNED	Requested	

895	RQ139706	OCC_209	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPIUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07/Aug/2023	08:00	08/Aug/2023	18:00		PLANNED	Requested	
896	RQ139704	OCC_209	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	04/Aug/2023	08:00	05/Aug/2023	18:00		PLANNED	Requested	
897	RQ139705	OCC_209	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	02/Aug/2023	08:00	03/Aug/2023	18:00		PLANNED	Requested	
898	RQ139712	OCC_209	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 6 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Requested	
899	RQ139707	OCC_209	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	17:00	05/Aug/2023	23:00		PLANNED	Requested	
900	RQ139713	OCC_209	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 2 AT 220 KV FATEHGARH (PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Aug/2023	15:00	05/Aug/2023	23:00		PLANNED	Requested	
901	RQ139683	OCC_209	indigrd_sd	BAY	202 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-GURGAONSEC72(HV) (HVPNL) CKT-2 (GPTL)	GPTL	D	AMP works of Bay	11/Aug/2023	08:00	11/Aug/2023	20:00	220 KV Gurugram Sec-69 (HV),Sohna Road (GPTL) (HVPNL) Ckt-2 line will also be under outage.	PLANNED	Requested	
902	RQ139680	OCC_209	indigrd_sd	BAY	204 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-GURGAONSEC72(HV) (HVPNL) CKT-1 (GPTL)	GPTL	D	AMP works of Bay	10/Aug/2023	08:00	10/Aug/2023	20:00	220 KV Gurugram Sec-69 (HV),Sohna Road (GPTL) (HVPNL) Ckt-1 line will also be under outage.	PLANNED	Requested	
903	RQ139677	OCC_209	indigrd_sd	BAY	203 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-RANGALA RAIPUR (HV) (HVPNL) CKT-2 (GPTL)	GPTL	D	AMP works of Bay	09/Aug/2023	08:00	09/Aug/2023	20:00	220 KV Sohna Road (GPTL)-Rangala Rajpur (HV) (HVPNL) Ckt-2 line will also be under outage.	PLANNED	Requested	
904	RQ139603	OCC_209	indigrd_sd	BAY	201 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-RANGALA RAIPUR (HV) (HVPNL) CKT-1 (GPTL)	GPTL	D	AMP works of Bay	08/Aug/2023	08:00	08/Aug/2023	20:00	220 KV Sohna Road (GPTL)-Rangala Rajpur (HV) (HVPNL) Ckt-1 will also be under outage.	PLANNED	Requested	
905	RQ138782	OCC_209	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	For AMP work	22/Aug/2023	09:00	23/Aug/2023	18:00	Kindly Approve	PLANNED	Requested	
906	RQ139678	OCC_209	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrolli(PG)	POWERGRID	D	For body protection modification work	21/Aug/2023	10:00	21/Aug/2023	14:00		PLANNED	Requested	
907	RQ139021	OCC_209	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	for AMP works	21/Aug/2023	07:00	23/Aug/2023	12:00	Kindly Approve	PLANNED	Requested	
908	RQ139408	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z23.Q of AC SUB FILTER BANK Z2.Z23	18/Aug/2023	08:00	19/Aug/2023	18:00		PLANNED	Requested	
909	RQ139406	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z22.Q of AC SUB FILTER BANK Z2.Z22	16/Aug/2023	08:00	17/Aug/2023	18:00		PLANNED	Requested	
910	RQ139404	OCC_209	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z21.Q of AC SUB FILTER BANK Z2.Z21	11/Aug/2023	08:00	12/Aug/2023	18:00		PLANNED	Requested	
911	RQ139409	OCC_209	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT along with resctification of issue of Nut Blot rusting in CB-Z13.Q of AC SUB FILTER BANK Z1.Z13	09/Aug/2023	08:00	10/Aug/2023	18:00		PLANNED	Requested	

