

Proposed Outage Program of 210th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ141855	OCC_210	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 1	NTPC	C	Overhauling	01/Sep/2023	00:00	06/Oct/2023	23:59	Boiler, LPT plus Generator Overhaul	PLANNED	Requested	
2	RQ141834	OCC_210	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	for Capital overhaul. As there is liability in unit related to TG Brg vibrations and HP casing top/bottom DT running high which are planned to correct in the capital overhaul. In addition to that other major works like replacement of Economizer coils, APH baskets are also planned to be carried out.	01/Sep/2023	00:00	15/Oct/2023	23:59		PLANNED	Requested	
3	RQ142057	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
4	RQ142059	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
5	RQ142056	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
6	RQ142058	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
7	RQ142934	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Requested	
8	RQ142935	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Requested	
9	RQ142752	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Insulator Replacment due to suspected Hotspot. Dia to be kept open at both ends.	22/Sep/2023	08:00	22/Sep/2023	18:00	S/D by WR-2	PLANNED	Requested	
10	RQ142751	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Insulator Corona Ring Installation. Dia to be kept open at both ends.	21/Sep/2023	08:00	21/Sep/2023	18:00	S/D by WR-2	PLANNED	Requested	
11	RQ142933	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Insulator Replacment due to suspected Hotspot by WR2. Dia to be kept open at both ends.	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
12	RQ142932	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Insulator Replacment works by WR2. Dia to be kept open at both ends.	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested	
13	RQ142885	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For replacement of broken glass insulator at location 57 & 110 by ER1	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
14	RQ142149	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	To implement PRD modification scheme proposed by Power Grid	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested	
15	RQ142148	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	To implement PRD modification scheme proposed by Power Grid	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested	
16	RQ142804	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	Line Diversion work	10/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested	
17	RQ142236	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE.FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END AND DIA TO BE KEPT OPEN AT BOTH ENDS and A/R OFF on Ckt 1. BY WR2	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested	
18	RQ142235	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE.FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END AND DIA TO BE KEPT OPEN AT BOTH ENDS and A/R OFF on Ckt 2. BY WR2	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested	
19	RQ142184	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R into non auto mode for OPGW stringing work under ER-1 project	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested	
20	RQ142929	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested	
21	RQ142247	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSLS) CKT-1	PVTSLS	D	For T point isolator (718 89A) alignment work at Vindhyachal PS end. Dia to be kept open at both ends. BY WR2	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested	
22	RQ142918	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSLS) CKT-1	PVTSLS	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines 765KV Vindhyachal-varanasi # 1& 2 and also of 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa by WR2	01/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	

23	RQ142919	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSJ) CKT-2	PVTSJ	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhychal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines: 765KV vindhyachal-varanasi # 1 & 2 and also of 400KV Vindhychal-Sasan and 400KV Sasan-Rewa by WR2	01/Sep/2023	08:00	15/Sep/2023	18:00			PLANNED	Requested
24	RQ1421682	OCC_210	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Sep/2023	08:00	30/Sep/2023	18:30	No outage is required.		PLANNED	Requested
25	RQ142187	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of damaged insulator	27/Sep/2023	08:00	27/Sep/2023	18:00			PLANNED	Requested
26	RQ142884	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	For shutdown defects rectification work by ER1. A/R non auto mode of Ckt 1.	21/Sep/2023	08:00	21/Sep/2023	18:00			PLANNED	Requested
27	RQ142186	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Replacement of damaged insulator string	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
28	RQ142883	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	For shutdown defects rectification work by ER1. A/R non auto mode of Ckt 2.	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
29	RQ142749	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROUZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting work & Yearly AMP at Kansari end. Dia to be kept open at both ends.	20/Sep/2023	08:00	20/Sep/2023	18:00	S/D by WR-2		PLANNED	Requested
30	RQ142750	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	REF Relay Retrofitting works at Kansari end. Dia to be kept open at both ends.	18/Sep/2023	08:00	18/Sep/2023	18:00	S/D by WR-2		PLANNED	Requested
31	RQ142931	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2. Dia to be kept open at both ends. A/R in non auto mode in Ckt 1	15/Sep/2023	08:00	15/Sep/2023	18:00			PLANNED	Requested
32	RQ142877	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work, Line reactor tripping modification at Sasaram end by ER1. A/R Non auto mode of 400 KV SASARAM-ALLAHABAD line.	15/Sep/2023	08:00	15/Sep/2023	18:00			PLANNED	Requested
33	RQ142029	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	For Installation of IPS Section from TBC Isolator to Line HCB Isolator in 417 Bay at SSTPS-NTPC, Shaktinagar for normalization / charging of line with Bus 1 / 2 Isolator, to free-up TBC Bay.	14/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
34	RQ142254	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	13/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested
35	RQ142253	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
36	RQ142930	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2 Dia to be kept open at both ends. A/R in non auto mode of Ckt 2	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
37	RQ142876	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work by ER1. A/R OFF on Ckt 1	10/Sep/2023	08:00	11/Sep/2023	18:00			PLANNED	Requested
38	RQ142875	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work by ER1. A/R OFF on Ckt 2	07/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
39	RQ142874	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	Diversion work under consultancy services to RVNL by ER1	04/Sep/2023	08:00	23/Sep/2023	18:00			PLANNED	Requested
40	RQ142873	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	Diversion work under consultancy services to RVNL by ER1	04/Sep/2023	08:00	23/Sep/2023	18:00			PLANNED	Requested
41	RQ142028	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	Retrofitment of line bay isolators (HCB) & TBC pantograph isolators at Singrauli.	04/Sep/2023	08:00	06/Sep/2023	18:00	Concurrent outage of TBC -2 at NTPC, Singrauli is required for Retrofitment of 417 Bay TBC Isolator after dismantling at SSTPS-NTPC, Singrauli & dismantling of IPS from TBC Isolator to Line HCB Bus section. After Work completion line will be charged on TBC-2 Bay at NTPC, Singrauli		PLANNED	Requested
42	RQ141995	OCC_210	sliders_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	14/Sep/2023	09:00	14/Sep/2023	16:00			PLANNED	Requested
43	RQ142675	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)		D	FOR OVERHAULING OF REACTOR CB (SWITCHABLE)	26/Sep/2023	09:00	29/Sep/2023	18:00	Switchable LR		PLANNED	Requested
44	RQ142671	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)		D	For AMP and body protection modification work of Line Reactor	20/Sep/2023	09:00	20/Sep/2023	18:00			PLANNED	Requested
45	RQ142674	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)		D	FOR OVERHAULING OF REACTOR CB (SWITCHABLE)	18/Sep/2023	09:00	21/Sep/2023	18:00	Switchable LR		PLANNED	Requested
46	RQ142673	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MODAK-HISSAR (PG) CKT-1 @HISSAR(PG)		D	For fine tuning of CSD of switchable line reactor	12/Sep/2023	09:30	12/Sep/2023	16:00	Switchable LR		PLANNED	Requested
47	RQ142677	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AIMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Sep/2023	09:00	09/Sep/2023	18:00	Switchable LR		PLANNED	Requested

48	RQ142676	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Sep/2023	09:00	08/Sep/2023	18:00	Switchable LR	PLANNED	Requested
49	RQ142679	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Sep/2023	09:00	07/Sep/2023	18:00	Switchable LR	PLANNED	Requested
50	RQ142678	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Sep/2023	09:00	06/Sep/2023	18:00	Switchable LR	PLANNED	Requested
51	RQ142697	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	Tower erection, Conductor stringing, Destringing and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Requested
52	RQ142699	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	Tower erection, Conductor stringing, Destringing and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Requested
53	RQ142700	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	Tower erection, Conductor stringing, Destringing and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Requested
54	RQ142698	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	Tower erection, Conductor stringing, Destringing and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Requested
55	RQ142063	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND DADRI (PG) CKT-2		C	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
56	RQ142062	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND DADRI (PG) CKT-1		C	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
57	RQ142164	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE LINE BAY AND 20 MVARs LINE REACTOR AT ANTA END)	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested
58	RQ142163	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE AT BOTH END (LINE BAY AND 20 MVARs LINE REACTORS AT BOTH END)	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Requested
59	RQ142419	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	27/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
60	RQ142439	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For shutdown nature defect rectification of model transmission line	26/Sep/2023	08:00	26/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
61	RQ142438	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For shutdown nature defect rectification of model transmission line	25/Sep/2023	08:00	25/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
62	RQ142418	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	24/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Requested
63	RQ142417	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	22/Sep/2023	17:00	23/Sep/2023	23:59		PLANNED	Requested
64	RQ142416	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	21/Sep/2023	17:00	22/Sep/2023	23:59		PLANNED	Requested
65	RQ142323	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Non auto mode for tower rectification works	21/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested
66	RQ142415	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	20/Sep/2023	17:00	27/Sep/2023	23:59		PLANNED	Requested
67	RQ142295	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	19/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
68	RQ142321	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	to attend of s/d nature defects	18/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Requested
69	RQ142362	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring etc	15/Sep/2023	08:00	16/Sep/2023	19:30		PLANNED	Requested
70	RQ142432	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	14/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
71	RQ142414	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	13/Sep/2023	17:00	20/Sep/2023	23:59		PLANNED	Requested
72	RQ142294	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
73	RQ142405	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATKARA(PG) (PKTSL) CKT-2		D	AMP + SHUTDOWN NATURE DEFECT	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
74	RQ142345	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR,NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
75	RQ142307	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Requested
76	RQ142293	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	08/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Requested
77	RQ142306	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Requested

78	RQ142413	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Requested
79	RQ142305	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested
80	RQ142310	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	to fixing grading ring and twin spacer jumper spacer and lightning of jumper	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
81	RQ142304	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested
82	RQ142309	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	to fixing grading ring and twin spacer jumper spacer and lightning of jumper	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested
83	RQ142445	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For rectification of shut down nature defect	04/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested
84	RQ142356	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring etc	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
85	RQ142412	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	02/Sep/2023	17:00	07/Sep/2023	23:59		PLANNED	Requested
86	RQ142444	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For rectification of shut down nature defect	01/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Requested
87	RQ142322	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non auto mode for tower rectification works	01/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Requested
88	RQ142368	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested
89	RQ141863	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA X problem by M/S GE T&D Engineer of 765 kv Un	27/Sep/2023	09:00	30/Sep/2023	17:00		PLANNED	Requested
90	RQ141762	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of X Broken Jumper and Conductor Spacers.	26/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Requested
91	RQ141763	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of X Broken Jumper and Conductor Spacers.	23/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested
92	RQ141951	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	1. * 30.07.2023 21:11:56 INDIA (11007553) Phone 9453043692 X* height raising of 765 kv obra c unnao line. 2.Replacement of Defective Aircell in Y & B line Phase Reactor of X 765kv Obra C Unnao Line.	15/Sep/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
93	RQ141866	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	RELAY TESTING	07/Sep/2023	08:00	09/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-1 & 400KV CKT-2	PLANNED	Requested
94	RQ142188	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-BALIA (PG) CKT-1	POWERGRID	D	Replacement of broken CC ring	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Requested
95	RQ142165	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	25/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested
96	RQ141830	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shut nature defects of line	22/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested
97	RQ142947	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UP)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	for S/D nature defect rectification	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
98	RQ142018	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
99	RQ141827	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	Shutdown required for rectification of shut nature defects of line	14/Sep/2023	08:00	14/Sep/2023	18:00	Kindly approve	PLANNED	Requested
100	RQ142257	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested
101	RQ142191	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	S/D required for OPGW tapping work for repeater station	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested
102	RQ142252	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-BALIA (PG) CKT-1	POWERGRID	D	AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested
103	RQ142190	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for OPGW stringing work.	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
104	RQ141771	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Charging of 63MVar Spare Phase unit as R- Phase unit at 765KV Substation Fatehabad	19/Sep/2023	10:00	19/Sep/2023	14:00		PLANNED	Requested
105	RQ141772	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UP) (GTL) CKT-1	GTL	D	For Routine Relay (of Line and Line Reactor) and Line Reactor Units (3X80MVAR) Testing Work at 765kv Substation Fatehabad Agra	17/Sep/2023	09:00	17/Sep/2023	18:00		PLANNED	Requested
106	RQ141920	OCC_210	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	28/Sep/2023	10:00	28/Sep/2023	18:00		PLANNED	Requested
107	RQ141962	OCC_210	sldrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPLN	D	For Attending alignment of Isolator 703-89AA	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested
108	RQ142644	OCC_210	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	18/Sep/2023	17:00	19/Sep/2023	23:59		PLANNED	Requested
109	RQ142643	OCC_210	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	16/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Requested
110	RQ142652	OCC_210	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG)-BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
111	RQ142642	OCC_210	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	AMP WORK	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested
112	RQ142641	OCC_210	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP WORK	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested

113	RQ142653	OCC_210	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Sep/2023 17:00	14/Sep/2023 23:59		PLANNED	Requested
114	RQ142716	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	FOR AMP WORK	28/Sep/2023 08:00	28/Sep/2023 18:00		PLANNED	Requested
115	RQ142726	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Sep/2023 17:00	26/Sep/2023 23:00		PLANNED	Requested
116	RQ142727	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Sep/2023 17:00	20/Sep/2023 23:00		PLANNED	Requested
117	RQ142723	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Sep/2023 17:00	12/Sep/2023 23:00		PLANNED	Requested
118	RQ142725	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Sep/2023 17:00	10/Sep/2023 23:00		PLANNED	Requested
119	RQ142710	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	14/Sep/2023 08:00	14/Sep/2023 18:00		PLANNED	Requested
120	RQ142711	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	12/Sep/2023 08:00	12/Sep/2023 18:00		PLANNED	Requested
121	RQ142234	OCC_210	sldrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE of line bay and reactor	29/Sep/2023 08:00	29/Sep/2023 18:00		PLANNED	Requested
122	RQ142233	OCC_210	sldrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-1 @ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE of line bay and reactor	27/Sep/2023 08:00	27/Sep/2023 18:00		PLANNED	Requested
123	RQ141824	OCC_210	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	30/Sep/2023 08:30	30/Sep/2023 18:00	Kindly approve	PLANNED	Requested
124	RQ142838	OCC_210	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	29/Sep/2023 17:00	30/Sep/2023 23:00		PLANNED	Requested
125	RQ141823	OCC_210	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29/Sep/2023 08:30	29/Sep/2023 18:00	Kindly approve 701R bay for Moga SS	PLANNED	Requested
126	RQ142820	OCC_210	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG) FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765kV CT	28/Sep/2023 17:00	28/Sep/2023 23:00		PLANNED	Requested
127	RQ142837	OCC_210	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	27/Sep/2023 17:00	28/Sep/2023 23:00		PLANNED	Requested
128	RQ142819	OCC_210	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For DGA oil testing of bay 765kV CT	27/Sep/2023 17:00	27/Sep/2023 23:00		PLANNED	Requested
129	RQ142835	OCC_210	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	25/Sep/2023 17:00	26/Sep/2023 23:00		PLANNED	Requested
130	RQ141818	OCC_210	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	AMP Works	25/Sep/2023 08:30	26/Sep/2023 18:00	Kindly approve	PLANNED	Requested
131	RQ142834	OCC_210	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_III(PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	23/Sep/2023 17:00	24/Sep/2023 23:00		PLANNED	Requested
132	RQ142833	OCC_210	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	21/Sep/2023 17:00	22/Sep/2023 23:00		PLANNED	Requested
133	RQ142832	OCC_210	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	19/Sep/2023 17:00	20/Sep/2023 23:00		PLANNED	Requested
134	RQ141969	OCC_210	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP WORK	19/Sep/2023 10:00	19/Sep/2023 18:00		PLANNED	Requested

135	RQ142818	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	19/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
136	RQ141979	OCC_210	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWERGRID	D	AMP Works	18/Sep/2023	10:00	18/Sep/2023	18:00		PLANNED	Requested	
137	RQ142831	OCC_210	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	17/Sep/2023	17:00	18/Sep/2023	23:00		PLANNED	Requested	
138	RQ142836	OCC_210	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For erection works of 5S-63 A1, B1 & TBCB bay extension.	15/Sep/2023	15:00	22/Sep/2023	23:00		PLANNED	Requested	
139	RQ142830	OCC_210	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	15/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested	
140	RQ141968	OCC_210	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	13/Sep/2023	10:00	13/Sep/2023	18:00		PLANNED	Requested	
141	RQ141980	OCC_210	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Works	12/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Requested	
142	RQ142828	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II - BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	11/Sep/2023	17:00	12/Sep/2023	23:00		PLANNED	Requested	
143	RQ142817	OCC_210	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	11/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested	
144	RQ141822	OCC_210	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	Rectification work of CB, operate on PD during charging	10/Sep/2023	08:30	11/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
145	RQ142816	OCC_210	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	10/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested	
146	RQ142827	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II - BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/Sep/2023	17:00	10/Sep/2023	23:00		PLANNED	Requested	
147	RQ141978	OCC_210	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND 765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP Works	09/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Requested	
148	RQ142824	OCC_210	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For erection works of 5S-63 A1, B1 & TBCB bay extension.	08/Sep/2023	15:00	15/Sep/2023	23:00		PLANNED	Requested	
149	RQ142826	OCC_210	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II - BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	07/Sep/2023	17:00	08/Sep/2023	23:00		PLANNED	Requested	
150	RQ141967	OCC_210	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP Works	07/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Requested	
151	RQ142825	OCC_210	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II - BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/Sep/2023	17:00	06/Sep/2023	23:00		PLANNED	Requested	
152	RQ141970	OCC_210	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP Works	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Requested	
153	RQ142243	OCC_210	sldrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	

154	RQ141821	OCC_210	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWERGRID	C	Rectification work of CB, operate on PD during charging	04/Sep/2023	08:30	05/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
155	RQ141977	OCC_210	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2 LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP Works	02/Sep/2023	10:00	02/Sep/2023	18:00		PLANNED	Requested	
156	RQ141820	OCC_210	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWERGRID	C	Rectification work of CB, operate on PD during charging	02/Sep/2023	08:30	03/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
157	RQ142823	OCC_210	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	01/Sep/2023	15:00	07/Sep/2023	23:00		PLANNED	Requested	
158	RQ141981	OCC_210	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALLIA (PG) CKT-1 AT BALLIA(PG)	POWERGRID	D	AMP WORK	01/Sep/2023	10:00	01/Sep/2023	18:00		PLANNED	Requested	
159	RQ142470	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	28/Sep/2023	08:00	28/Sep/2023	17:00		PLANNED	Requested	
160	RQ142469	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	27/Sep/2023	08:00	27/Sep/2023	17:00		PLANNED	Requested	
161	RQ142465	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	23/Sep/2023	08:00	23/Sep/2023	17:00		PLANNED	Requested	
162	RQ142537	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	AMP Works	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Requested	
163	RQ142464	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	22/Sep/2023	08:00	22/Sep/2023	17:00		PLANNED	Requested	
164	RQ142539	OCC_210	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For Bay AMP works	21/Sep/2023	17:00	22/Sep/2023	23:00		PLANNED	Requested	
165	RQ142536	OCC_210	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)		D	AMP Works	21/Sep/2023	09:00	21/Sep/2023	18:00		PLANNED	Requested	
166	RQ142474	OCC_210	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	17:00		PLANNED	Requested	
167	RQ142473	OCC_210	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	20/Sep/2023	08:00	20/Sep/2023	17:00		PLANNED	Requested	
168	RQ142472	OCC_210	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)		D	FOR AMP WORK	19/Sep/2023	08:00	19/Sep/2023	17:00		PLANNED	Requested	
169	RQ142481	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) AND FUTURE		D	FOR AMP WORK	15/Sep/2023	10:00	15/Sep/2023	17:00		PLANNED	Requested	
170	RQ142480	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) AND SELECT		D	FOR AMP WORK	14/Sep/2023	10:00	14/Sep/2023	17:00		PLANNED	Requested	
171	RQ142496	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)		D	FOR AMP WORK	14/Sep/2023	09:00	14/Sep/2023	17:00		PLANNED	Requested	
172	RQ142495	OCC_210	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	17:00		PLANNED	Requested	
173	RQ142494	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)		D	FOR AMP WORK	11/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Requested	

174	RQ142475	OCC_210	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	09/Sep/2023	08:00	09/Sep/2023	17:00		PLANNED	Requested
175	RQ142493	OCC_210	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	17:00		PLANNED	Requested
176	RQ142478	OCC_210	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	08:00	07/Sep/2023	17:00		PLANNED	Requested
177	RQ142477	OCC_210	cpcc1_sd	BAY	705 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	05/Sep/2023	08:00	05/Sep/2023	17:00		PLANNED	Requested
178	RQ142476	OCC_210	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	04/Sep/2023	08:00	04/Sep/2023	17:00		PLANNED	Requested
179	RQ142535	OCC_210	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)		D	AMP Works	02/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Requested
180	RQ142534	OCC_210	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)		D	AMP Works	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested
181	RQ142238	OCC_210	slcds_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
182	RQ142239	OCC_210	slcds_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
183	RQ141890	OCC_210	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL.	20/Sep/2023	09:00	26/Sep/2023	17:00		PLANNED	Requested
184	RQ141891	OCC_210	stuup_sd	BAY	705 TIE BAY - 765KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL.	12/Sep/2023	09:00	19/Sep/2023	17:00		PLANNED	Requested
185	RQ142237	OCC_210	slcds_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly maintenance work	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Requested
186	RQ141889	OCC_210	stuup_sd	BAY	702 TIE BAY WITH 765 KV ANPARA-D TIE BAY - 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	* 1-Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL.	05/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Requested
187	RQ142574	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	AMP + For providing insulation on Tertiary connector and conductor	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Requested
188	RQ142573	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	AMP + For providing insulation on Tertiary connector and conductor	28/Sep/2023	09:00	28/Sep/2023	18:00		PLANNED	Requested
189	RQ142556	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	26/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested
190	RQ142602	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	765KV/400KV ICT 1 for AMP works	24/Sep/2023	17:00	28/Sep/2023	23:53		PLANNED	Requested
191	RQ142601	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	765KV/400KV ICT 2 for AMP works	22/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Requested
192	RQ142555	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	22/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Requested
193	RQ142554	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	20/Sep/2023	09:00	21/Sep/2023	18:00		PLANNED	Requested
194	RQ142599	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	765KV/400KV ICT 4 for AMP works	18/Sep/2023	17:00	21/Sep/2023	23:53		PLANNED	Requested
195	RQ142600	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	765KV/400KV ICT 3 for AMP works	18/Sep/2023	17:00	21/Sep/2023	23:59		PLANNED	Requested

196	RQ142553	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	18/Sep/2023	09:00	19/Sep/2023	18:00			PLANNED	Requested
197	RQ142550	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	FOR AMP WORK	18/Sep/2023	08:00	19/Sep/2023	20:00			PLANNED	Requested
198	RQ142596	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Sep/2023	17:00	24/Sep/2023	23:53			PLANNED	Requested
199	RQ142577	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	15/Sep/2023	17:00	16/Sep/2023	23:59			PLANNED	Requested
200	RQ142576	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	14/Sep/2023	17:00	15/Sep/2023	23:59			PLANNED	Requested
201	RQ142572	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP + SHUTDOWN NATURE DEFECT	14/Sep/2023	08:00	15/Sep/2023	18:00			PLANNED	Requested
202	RQ142571	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	13/Sep/2023	17:00	13/Sep/2023	23:59			PLANNED	Requested
203	RQ142597	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Sep/2023	17:00	20/Sep/2023	23:53			PLANNED	Requested
204	RQ142575	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHWANI(PG)		D	AMP of ICT-3 B Phase	12/Sep/2023	09:00	12/Sep/2023	18:00			PLANNED	Requested
205	RQ142595	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Sep/2023	17:00	19/Sep/2023	23:59			PLANNED	Requested
206	RQ142598	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Sep/2023	17:00	11/Sep/2023	23:53			PLANNED	Requested
207	RQ142541	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	SPARE ICT SWITCHING	05/Sep/2023	17:00	05/Sep/2023	23:00			PLANNED	Requested
208	RQ142594	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Sep/2023	17:00	13/Sep/2023	23:59			PLANNED	Requested
209	RQ142540	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	CSD FINE TUNING	04/Sep/2023	17:00	04/Sep/2023	23:00			PLANNED	Requested
210	RQ142593	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Sep/2023	17:00	07/Sep/2023	23:59			PLANNED	Requested
211	RQ141826	OCC_210	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP Works	23/Sep/2023	08:00	23/Sep/2023	18:00	Kindly approve		PLANNED	Requested
212	RQ141825	OCC_210	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP Works	21/Sep/2023	08:00	21/Sep/2023	18:00	Kindly approve		PLANNED	Requested
213	RQ141900	OCC_210	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORK , IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES	18/Sep/2023	10:00	18/Sep/2023	18:00			PLANNED	Requested
214	RQ141905	OCC_210	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	FOR AMP WORK OF ICT & PRD SCHEME MODIFICATION	14/Sep/2023	10:00	14/Sep/2023	18:00			PLANNED	Requested
215	RQ141714	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing Work of ICT Units and Relays at 765kv Substation Fatehabad Agra	21/Sep/2023	09:00	22/Sep/2023	18:00			PLANNED	Requested
216	RQ141859	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.Routine protection Relay testing and maintenance of 1000 MVA ICT-II . * 2.Power supply will be fed through 1000MVA ICT-1	12/Sep/2023	09:00	13/Sep/2023	17:00			PLANNED	Requested
217	RQ141860	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* 1. For Replacement/Repair of Pantograph Isolator male female contact of X B phase connected through 400KV Main Bus-A at 400k	10/Sep/2023	09:00	11/Sep/2023	17:00			PLANNED	Requested
218	RQ141935	OCC_210	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
219	RQ141938	OCC_210	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	18/Sep/2023	08:00	18/Sep/2023	18:00			PLANNED	Requested
220	RQ141933	OCC_210	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	15/Sep/2023	08:00	15/Sep/2023	18:00			PLANNED	Requested
221	RQ141930	OCC_210	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
222	RQ141937	OCC_210	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04/Sep/2023	08:00	04/Sep/2023	18:00			PLANNED	Requested
223	RQ141788	OCC_210	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Shut Down defect Rectification work as per annual plan	30/Sep/2023	10:00	30/Sep/2023	16:00	Annual Maintenance		PLANNED	Requested
224	RQ141761	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* Jumper Tightening & Defective Polymer & Jumper Replacement X work	29/Sep/2023	10:00	30/Sep/2023	17:00			PLANNED	Requested
225	RQ141854	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28/Sep/2023	09:00	28/Sep/2023	18:00			PLANNED	Requested
226	RQ141738	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance.	25/Sep/2023	10:00	25/Sep/2023	18:00			PLANNED	Requested
227	RQ141737	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown is Required for DTPC Commissioning and Overhauling of Line Side Isolator of 400KV Azamgarh-Mau line.	25/Sep/2023	09:00	29/Sep/2023	17:00			PLANNED	Requested
228	RQ142143	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kv GIS SS Rampur	25/Sep/2023	08:00	25/Sep/2023	18:00			PLANNED	Requested
229	RQ142144	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kv GIS SS Rampur	25/Sep/2023	08:00	25/Sep/2023	18:00			PLANNED	Requested
230	RQ141768	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at 765/400/220kv GIS SS Rampur through TBCB route (PGTCL)	25/Sep/2023	08:00	25/Sep/2023	18:00			PLANNED	Requested

231	RQ141769	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGTYL)	25/Sep/2023	08:00	25/Sep/2023	18:00			PLANNED	Requested
232	RQ141923	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Sep/2023	08:00	30/Sep/2023	18:00			PLANNED	Requested
233	RQ141734	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Sep/2023	08:00	30/Sep/2023	18:00			PLANNED	Requested
234	RQ141735	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* Shutdown is required for routine testing of protection relays of 400kv Azamgarh-Gorakhpur line and other maintenance work.	20/Sep/2023	09:00	20/Sep/2023	18:00			PLANNED	Requested
235	RQ141736	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	* Shutdown is Required for Routine testing of Protection relays and Other maintenance Works.	18/Sep/2023	09:00	18/Sep/2023	17:00			PLANNED	Requested
236	RQ141851	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and testing	18/Sep/2023	08:00	19/Sep/2023	18:00			PLANNED	Requested
237	RQ142140	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	17/Sep/2023	08:00	17/Sep/2023	18:00			PLANNED	Requested
238	RQ142139	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	17/Sep/2023	08:00	17/Sep/2023	18:00			PLANNED	Requested
239	RQ141767	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGTYL)	17/Sep/2023	08:00	17/Sep/2023	18:00			PLANNED	Requested
240	RQ141766	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGTYL)	17/Sep/2023	08:00	17/Sep/2023	18:00			PLANNED	Requested
241	RQ141862	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* FOR ROUTINE TESTING AND MAINTENANCE	14/Sep/2023	10:00	15/Sep/2023	17:00			PLANNED	Requested
242	RQ141760	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Jumper Tightening & Defective Polymer & Jumper Replacement X work	14/Sep/2023	10:00	16/Sep/2023	17:00			PLANNED	Requested
243	RQ141865	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	RELAY TESTING	14/Sep/2023	08:00	16/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2		PLANNED	Requested
244	RQ141741	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA, B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance at 400KV S/S Sultanpur	11/Sep/2023	10:00	11/Sep/2023	18:00			PLANNED	Requested
245	RQ141864	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	RELAY TESTING	11/Sep/2023	08:00	13/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2		PLANNED	Requested
246	RQ141657	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* SHUTDOWN REQUIRED FOR BAY MAINTENANCE(REQUIRED LINE S/D)	10/Sep/2023	10:00	10/Sep/2023	17:00			PLANNED	Requested
247	RQ141921	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
248	RQ141922	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
249	RQ141765	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGTYL)	10/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested
250	RQ141896	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* ERECTION OF BUSHING OF 50 MVAR LINE REACTOR OF 400 KV X UNNAO-BAREILLY-II LINE AT 400 KV S/S UNNAO	09/Sep/2023	09:00	09/Sep/2023	17:00			PLANNED	Requested
251	RQ141897	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* DISMANTLING OF BUSHING FOR REPLACEMENT OF OLD GASKET OF 50 MVAR LINE X REACTOR OF 400 KV UNNAO-BAREILLY-II LINE AT 400 KV S	07/Sep/2023	09:00	07/Sep/2023	17:00			PLANNED	Requested
252	RQ142249	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Tower erection work of LILO of 400 KV lucknow-Unnao-1 at Mohanlalganj Station to avoid induction	04/Sep/2023	08:00	06/Sep/2023	18:00			PLANNED	Requested
253	RQ141850	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* shutdown of line required to take newly commissioned 63 mvar line X reactor in circuit at 400 kv sub station bareilly .	04/Sep/2023	08:00	05/Sep/2023	18:00			PLANNED	Requested
254	RQ142055	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Actual S/D required on 22.08.23 for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	01/Sep/2023	18:00			PLANNED	Requested
255	RQ142942	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Sep/2023	08:00	02/Sep/2023	18:00			PLANNED	Requested

256	RQ142943	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2		C	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Requested
257	RQ142270	OCC_210	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Power line crossing work for under construction of Loop In CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS 55 Rampur through TBCB route (PGVTL)	01/Sep/2023	08:00	01/Sep/2023	18:00	This shutdown is required on 22.08.2023.	PLANNED	Requested
258	RQ142172	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn out conductor	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Requested
259	RQ142175	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observations and set right the worn out conductor.	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested
260	RQ142218	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	25/Sep/2023	08:00	12/Oct/2023	20:00		PLANNED	Requested
261	RQ142217	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	25/Sep/2023	08:00	12/Oct/2023	20:00		PLANNED	Requested
262	RQ141756	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	General maintenance of line and trimming of trees	20/Sep/2023	10:00	20/Sep/2023	17:00		PLANNED	Requested
263	RQ141688	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly mtc of Line	18/Sep/2023	09:30	18/Sep/2023	18:00		PLANNED	Requested
264	RQ141687	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yearly mtc of Line	15/Sep/2023	09:30	15/Sep/2023	18:00		PLANNED	Requested
265	RQ141757	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General maintenance of line and trimming of trees	14/Sep/2023	10:00	14/Sep/2023	17:00		PLANNED	Requested
266	RQ142171	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CL)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To replace the line LTU and testing of PLCC equipment.	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Requested
267	RQ141686	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of DPR Main-2 Relay at Daulatabad & to attend the drone inspection observations.	13/Sep/2023	09:30	13/Sep/2023	18:00		PLANNED	Requested
268	RQ142170	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CL)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To replace the line LTU and testing of PLCC equipment.	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested
269	RQ141685	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 Relay at Daulatabad & to attend the drone inspection observations.	11/Sep/2023	09:30	11/Sep/2023	18:00		PLANNED	Requested
270	RQ141690	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly mtc of Line	07/Sep/2023	09:30	07/Sep/2023	18:00		PLANNED	Requested
271	RQ142173	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observations.	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested
272	RQ141689	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yearly mtc of Line	04/Sep/2023	09:30	04/Sep/2023	18:00		PLANNED	Requested
273	RQ142216	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	02/Sep/2023	08:00	13/Sep/2023	20:00		PLANNED	Requested
274	RQ142215	OCC_210	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	02/Sep/2023	08:00	13/Sep/2023	20:00		PLANNED	Requested
275	RQ142288	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	29/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
276	RQ142451	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For rectification of shut down nature defect	28/Sep/2023	09:00	30/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
277	RQ142441	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-GURGAON (PG) CKT-1		D	For shutdown nature defect rectification & fixing of pilot in transmission line	26/Sep/2023	09:15	26/Sep/2023	17:30		PLANNED	Requested
278	RQ142440	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	For shutdown nature defect rectification & fixing of pilot in transmission line	26/Sep/2023	09:15	26/Sep/2023	17:30		PLANNED	Requested
279	RQ142450	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	For rectification of shut down nature defect	25/Sep/2023	09:00	27/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
280	RQ142287	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	25/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested
281	RQ142361	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	Rectification of SD Nature Defects i.e. lightning Jumper, Spacer, Fixing G ring to make this line a model line etc	25/Sep/2023	08:00	30/Sep/2023	19:30	Auto-reclose of 400 KV KAITHAL-HISSAR (PG) CKT-1 is required to be on Non-auto mode	PLANNED	Requested
282	RQ142411	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	REPLACEMENT OF RELAY	23/Sep/2023	17:00	23/Sep/2023	23:59		PLANNED	Requested
283	RQ142282	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD/JGR etc.	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Requested
284	RQ142410	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Requested
285	RQ142409	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	23/Sep/2023	08:00	23/Sep/2023	18:00	SD of one side of both ckt. reqd. on same day for spacer damper fixing	PLANNED	Requested
286	RQ142336	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP of Line equipment	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Requested

287	RQ142283	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
288	RQ142437	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For shutdown nature defect rectification of model transmission line	22/Sep/2023	08:00	22/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
289	RQ142449	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	For rectification of shut down nature defect	21/Sep/2023	09:00	23/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
290	RQ142347	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	Diversion work for UPEIDA Ganga Expressway under EPC	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
291	RQ142346	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
292	RQ142290	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Rectification of SD Nature Defects for cross-patrolled tower i.e. Jumper lightning, rectification of VD,IGR etc.	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
293	RQ142436	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	21/Sep/2023	08:00	21/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
294	RQ142328	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Attending Shutdown nature defects i.e. Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	21/Sep/2023	08:00	23/Sep/2023	18:00	Zerda-Kankroli line(CKT# 1) to be kept into non auto mode.	PLANNED	Requested
295	RQ142289	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
296	RQ142435	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	20/Sep/2023	08:00	20/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
297	RQ142430	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Sep/2023	00:00	22/Sep/2023	00:00		PLANNED	Requested
298	RQ142434	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	19/Sep/2023	08:00	19/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
299	RQ142448	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For rectification of shut down nature defect	18/Sep/2023	09:00	20/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
300	RQ142404	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	18/Sep/2023	08:00	19/Sep/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Requested
301	RQ142360	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring to make this line a model line etc	18/Sep/2023	08:00	23/Sep/2023	19:30	Auto-reclose of 400 KV KAITHAL-HISSAR (PG) CKT-2 is required to be on Non-auto mode	PLANNED	Requested
302	RQ142433	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	18/Sep/2023	08:00	18/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
303	RQ142408	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
304	RQ142407	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00	SD of one side of both ckt. reqd. on same day for spacer damper fixing	PLANNED	Requested
305	RQ142403	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	15/Sep/2023	08:00	16/Sep/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Requested
306	RQ142397	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	14/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Requested
307	RQ142443	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	For shutdown nature defect rectification & fixing of pilot in transmission line	14/Sep/2023	08:30	15/Sep/2023	18:00		PLANNED	Requested
308	RQ142330	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	14/Sep/2023	08:00	14/Sep/2023	18:00	400 KV RAPP-KANKROLI CK-II o be kept in non Auto mode	PLANNED	Requested
309	RQ142402	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PS) CKT-1		D	Additional glass disc insertion: LOA given	13/Sep/2023	08:00	14/Sep/2023	18:00	Non auto for 400 kv RAPPD-Kankroli	PLANNED	Requested
310	RQ142447	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	For rectification of shut down nature defect	12/Sep/2023	09:00	16/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested
311	RQ142335	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For AMP and body protection modification work of non switchable Line Reactor	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested
312	RQ142431	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested
313	RQ142442	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	For shutdown nature defect rectification & fixing of pilot in transmission line	12/Sep/2023	08:30	13/Sep/2023	18:00		PLANNED	Requested
314	RQ142329	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	12/Sep/2023	08:00	12/Sep/2023	18:00	400 KV Chittor - KANKROLI CK-I to be kept in non Auto mode	PLANNED	Requested
315	RQ142359	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring etc	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
316	RQ142396	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	Auto reclose in Non-Auto Mode for Aluminium bond installation on OPGW	11/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested
317	RQ142401	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	11/Sep/2023	08:00	12/Sep/2023	18:00	Non auto for 400 kv RAPPD-Chittorgarh	PLANNED	Requested
318	RQ142350	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
319	RQ142349	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
320	RQ142344	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
321	RQ142355	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
322	RQ142343	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
323	RQ142358	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring etc	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested

324	RQ142366	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Auto reclose in NON Auto Mode for Bird Guard installation (online work)	10/Sep/2023	09:15	30/Sep/2023	18:00	Auto reclose Non Auto Mode	PLANNED	Requested	
325	RQ142376	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	09/Sep/2023	09:00	09/Sep/2023	18:30		PLANNED	Requested	
326	RQ142285	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2	D	Single Suspension Tower fittings replace with Double Suspension tower of SH & NH Crossing i.e. Loc.no. 100,101,161,162	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Requested	
327	RQ142406	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGH (PG) CKT-1	D	to attend SD nature defects	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Requested	
328	RQ142303	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHWADI (PG) CKT-2	C	Reactor commissioning work	08/Sep/2023	09:00	11/Sep/2023	20:00		PLANNED	Requested	
329	RQ142286	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	D	Single Suspension Tower fittings replace with Double Suspension tower of SH & NH Crossing i.e. Loc.no. 100,101,161,162	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested	
330	RQ142311	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	Replacement of insulator damage and jumper spacer fixing	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested	
331	RQ142429	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_H(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	08/Sep/2023	00:00	10/Sep/2023	00:00		PLANNED	Requested	
332	RQ142374	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Sep/2023	09:00	07/Sep/2023	18:30		PLANNED	Requested	
333	RQ142446	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	D	For rectification of shut down nature defect	07/Sep/2023	09:00	11/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Requested	
334	RQ142357	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Rectification of SD Nature Defects i.e. lightning Jumper, Spacer, Fixing G ring etc	07/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested	
335	RQ142395	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested	
336	RQ142318	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	AMP work of Line equipment	06/Sep/2023	09:00	06/Sep/2023	17:00		PLANNED	Requested	
337	RQ142375	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Sep/2023	09:00	06/Sep/2023	18:30		PLANNED	Requested	
338	RQ142365	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fittings, bird guards etc.	06/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested	
339	RQ142394	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested	
340	RQ142390	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	AMP OF LINE BAY	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested	
341	RQ142317	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	AMP work of Line reactor and Line equipment	05/Sep/2023	09:00	05/Sep/2023	17:00		PLANNED	Requested	
342	RQ142327	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	05/Sep/2023	08:00	08/Sep/2023	18:00	Auto reclose relay of Bhinmal-Kankroli line(CK# 2) to be kept into non auto mode.	PLANNED	Requested	
343	RQ142393	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
344	RQ142308	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	to fixing grading ring and jumper tightening and suspension fitting tightening etc	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
345	RQ142373	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Requested	
346	RQ142364	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	C	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal- Kankroli LILO line vide note E-654054,	04/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested	
347	RQ142363	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	C	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal- Kankroli LILO line vide note E-654054,	04/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested	
348	RQ142320	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Non-Auto mode for on line PID testing of porcelain insulator	04/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Requested	
349	RQ142284	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	D	Auto reclose in Non-Auto Mode for All. Bond installation on OPGW	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
350	RQ142292	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	03/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Requested	
351	RQ142291	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	D	Rectification of SD Nature Defects i.e. Jumper lightning, rectification of VD,IGR etc.	02/Sep/2023	08:00	02/Sep/2023	16:00		PLANNED	Requested	
352	RQ142385	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	D	FOR AMP WORK	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Requested	
353	RQ142389	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	AMP OF LINE BAY	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Requested	
354	RQ142372	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHR(THDC)-KOTESHWAR(PG) (PG) CKT-3	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis	PLANNED	Requested	

355	RQ142351	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1		C	DIVERSION WORK 122-123 NHAI	01/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
356	RQ142352	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2		C	DIVERSION WORK 122-123 NHAI	01/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
357	RQ142348	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(U)-MORADABAD(U) (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Requested
358	RQ142337	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Requested
359	RQ142338	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Requested
360	RQ142331	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG) JODHPUR(RS) (PG) CKT-1		C	For reconducting works with Twin HTLS	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
361	RQ142332	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG) JODHPUR(RS) (PG) CKT-1		C	NON AUTO MODE OPGW STRINGING	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
362	RQ142769	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	28/Sep/2023	09:00	28/Sep/2023	18:00	Kindly approve	PLANNED	Requested
363	RQ142954	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	For rectification of open/damaged bundle spacers	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested
364	RQ141814	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for installation of canopy on suspension insulators to avoid bird droppings.	25/Sep/2023	09:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
365	RQ141869	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core.1	24/Sep/2023	09:00	24/Sep/2023	18:00		PLANNED	Requested
366	RQ142081	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown required for rectification work of tower no. 166 and 195.	24/Sep/2023	08:00	26/Sep/2023	18:00	Kindly approve	PLANNED	Requested
367	RQ141808	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP Works of Line equipments	23/Sep/2023	09:00	23/Sep/2023	18:00	Kindly approve	PLANNED	Requested
368	RQ141853	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(U) (PG) CKT-1	POWERGRID	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X Panel From E/M type to Numerical (Connection of	23/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Requested
369	RQ141807	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	AMP Works of Line equipments	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested
370	RQ142755	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested
371	RQ142756	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested
372	RQ142951	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Insulator replacement work at Loc352 due to flashover	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
373	RQ141811	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	AR non auto mode required for rectification work of earth wire suspension clamp	21/Sep/2023	09:00	23/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
374	RQ142181	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-TRAIBHAGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
375	RQ142030	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	Overhauling of 422 bay - CB, Pneumatic drive mechanism	21/Sep/2023	08:00	23/Sep/2023	18:00	The line will be charged on TBC-2 at NTPC, Singrauli, after completion of overhauling of pneumatic drive mechanism (ABB make CB), the line will be switched to main bay CB.	PLANNED	Requested
376	RQ142754	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve	PLANNED	Requested
377	RQ142753	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve	PLANNED	Requested
378	RQ142952	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Insulator replacement work at Loc320	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
379	RQ142693	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Sep/2023	10:00	19/Sep/2023	15:00	Kindly approve	PLANNED	Requested
380	RQ142180	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested
381	RQ141812	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR non auto mode required for rectification work of earth wire suspension clamp	18/Sep/2023	09:00	20/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
382	RQ142168	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	AMP WORK	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
383	RQ142179	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
384	RQ142160	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
385	RQ142185	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(U)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Replacement of damaged insulator fitting	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
386	RQ142031	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	Overhauling of 423 bay - CB, Pneumatic drive mechanism	18/Sep/2023	08:00	20/Sep/2023	18:00	The line will be charged on TBC-2 at NTPC, Singrauli, after completion of overhauling of pneumatic drive mechanism (ABB make CB), the line will be switched to main bay CB.	PLANNED	Requested

387	RQ142807	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION PENDING WORK	18/Sep/2023	08:00	19/Sep/2023	18:00	SAS INTEGRATION PENDING WORK	PLANNED	Requested
388	RQ141883	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Shutdown required for replacement of broken insulator at Loc No.271.	17/Sep/2023	08:00	18/Sep/2023	18:00	Kindly approve	PLANNED	Requested
389	RQ142080	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	17/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested
390	RQ142867	OCC_210	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWERGRID	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested
391	RQ142868	OCC_210	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested
392	RQ141813	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	AMP Works and to attend shutdown nature defects of line	16/Sep/2023	09:00	16/Sep/2023	18:00	Kindly approve	PLANNED	Requested
393	RQ141870	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Annual Protection testing, CB timing & Bay Maintenance work X including overhauling of 400 KV A Bus Isolator. Shut	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested
394	RQ142256	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
395	RQ142012	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
396	RQ142159	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
397	RQ141810	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	AMP of line Equipments and Protection Test	14/Sep/2023	09:00	14/Sep/2023	17:00	Kindly approve	PLANNED	Requested
398	RQ142251	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	14/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
399	RQ142255	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
400	RQ142953	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Insulator replacement work at Loc363	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
401	RQ142085	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Sep/2023	09:00	17/Sep/2023	18:00	Kindly approve	PLANNED	Requested
402	RQ142086	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Sep/2023	09:00	17/Sep/2023	18:00	Kindly approve	PLANNED	Requested
403	RQ142167	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
404	RQ142145	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
405	RQ141809	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	AMP of line Equipments and Protection Test	12/Sep/2023	09:00	12/Sep/2023	17:00	Kindly approve	PLANNED	Requested
406	RQ142014	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
407	RQ142032	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
408	RQ142169	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	AMP WORK	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested
409	RQ142250	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
410	RQ142955	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Line & Line Reactor AMP Work and Time Delay in Buchholz Protection, Insulator replacement work at Loc383 due to flashover	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested
411	RQ142806	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	REACTOR ISOLATOR REPLACEMNT	11/Sep/2023	08:00	14/Sep/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
412	RQ142748	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PS) CKT-2	POWERGRID	D	For current injection point for Bus-3 for busbar relay testing after HV test of let-3 bay	09/Sep/2023	08:00	09/Sep/2023	20:00		PLANNED	Requested
413	RQ142177	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	For jumper rectification work	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested
414	RQ142050	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-1 Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-1 (423) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested
415	RQ142770	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of damaged peak at Loc No. 343	07/Sep/2023	09:00	07/Sep/2023	18:00	Kindly approve	PLANNED	Requested
416	RQ142176	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	For jumper rectification work	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
417	RQ142956	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Line AMP Work	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
418	RQ142936	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	To close jumper of 406-89A isolator after isolator replacement & For rectification of damaged isolator of R ph of 400KV Fatehpur (Kanpur)-Panki-2 line and AMP of line bay equipment at Kanpur end.S/d of 400KV Bus-A also required at Panki substation for isolator rectification at Panki	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
419	RQ142774	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06/Sep/2023	09:00	06/Sep/2023	18:00	Kindly approve	PLANNED	Requested

420	RQ142245	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	S/D required for tapping of OPGW work for repeater station	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested
421	RQ142088	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Sep/2023	08:00	05/Sep/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested
422	RQ142087	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Sep/2023	08:00	05/Sep/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested
423	RQ142021	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Lucknow (UP) line reactor replacement work, Jumper opening and bushing dismantling at 400 kv Bareilly Substation. Line will be charged without line reactor as old reactor shall be replaced with new reactor under ADD-CAP	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
424	RQ142051	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
425	RQ142775	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	04/Sep/2023	09:00	04/Sep/2023	18:00	Kindly approve	PLANNED	Requested
426	RQ142957	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	Line Bay AMP	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested
427	RQ142805	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	LINE ISOLATOR REPLACEMENT	04/Sep/2023	08:00	07/Sep/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
428	RQ142946	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP of Line & Main Bay, Replacement of Air Cell/MOG in Line Reactor	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested
429	RQ142944	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP of line bay equipment	02/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Requested
430	RQ141879	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested
431	RQ141878	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity, Kindly approve	PLANNED	Requested
432	RQ141797	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIMASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR Non auto mode is required to carryout stringing on circuit 2	01/Sep/2023	08:00	30/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
433	RQ142937	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur and at Panki(UP) end	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested
434	RQ142945	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Connection of jumper from 41589 A Isolatorof 415 Main Bay to line side after retrofitfitment of 41589 A Isolator under Add Cap	01/Sep/2023	08:00	01/Sep/2023	12:00		PLANNED	Requested
435	RQ141798	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown is required to carryout stringing on circuit 2	01/Sep/2023	08:00	30/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
436	RQ142773	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URLI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT 1	POWERGRID,N RSS XXIX	D	Replacement of damaged insulators at Loc. 155	26/Sep/2023	09:00	26/Sep/2023	18:00	Kindly approve	PLANNED	Requested
437	RQ142771	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID,N RSS XXIX	D	Replacement of damaged insulators at Loc. 210	19/Sep/2023	09:00	19/Sep/2023	18:00	Kindly approve	PLANNED	Requested
438	RQ142772	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID,N RSS XXIX	D	Replacement of damaged insulators at Loc. 210	14/Sep/2023	09:00	14/Sep/2023	18:00	Kindly approve	PLANNED	Requested
439	RQ142154	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested
440	RQ142053	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments at both end	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
441	RQ142155	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
442	RQ142052	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments at both end	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
443	RQ142054	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
444	RQ142008	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
445	RQ142001	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Tower dismantling, Tower erection (extended) and restringing work by M/s man structurals	16/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Requested
446	RQ142037	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance work of associated equipments of 400 kv Bhilwara -Chitor Ckt-1 Line at both end	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
447	RQ142000	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
448	RQ142162	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	Annual maintenance and testing of Line/Bay equipments.	15/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
449	RQ142036	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance work of associated equipments of 400 kv Bhilwara -Chitor Ckt-1 Line at both end	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
450	RQ142152	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
451	RQ142153	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
452	RQ142019	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Half yearly Maintenance work	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested

453	RQ141990	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW) KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	13/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
454	RQ142035	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Deedwana Line & Bay (406) to be carried out by M/s Kay Cee Energy Infra Ltd. Kota	13/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested
455	RQ142157	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	Annual maintenance and testing of Line/Bay equipments.	13/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
456	RQ142158	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
457	RQ142151	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	11/Sep/2023	08:00	11/Sep/2023	18:00			PLANNED	Requested
458	RQ142004	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half yearly Maintenance work	11/Sep/2023	08:00	11/Sep/2023	18:00			PLANNED	Requested
459	RQ142011	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
460	RQ142156	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	Annual maintenance and testing of Line/Bay equipments.	11/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
461	RQ141992	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance of Line with Reactor (50 MVAR Line Reactor) at Ramgarh	10/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested
462	RQ142150	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	08/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
463	RQ141996	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	08/Sep/2023	08:00	09/Sep/2023	18:00			PLANNED	Requested
464	RQ141991	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance of Line with Reactor (50 MVAR Line Reactor) at Ramgarh	08/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
465	RQ142161	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	06/Sep/2023	10:00	06/Sep/2023	18:00			PLANNED	Requested
466	RQ142007	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	18:00			PLANNED	Requested
467	RQ142010	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Sep/2023	08:00	07/Sep/2023	18:00			PLANNED	Requested
468	RQ142006	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/Sep/2023	08:00	04/Sep/2023	18:00			PLANNED	Requested
469	RQ141989	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Sep/2023	08:00	05/Sep/2023	18:00			PLANNED	Requested
470	RQ142002	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Tower dismantling, Tower erection (extended) and restringing work by M/s man structural	03/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
471	RQ142003	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For checking and Testing of protection and Relay panel and wiring of PLC panels by Prot. & Comm. Team (Required on 22.08.2023 but requested date entered as 01.09.2023 as date of August is not accepted for this OCC	01/Sep/2023	09:00	01/Sep/2023	14:00	Kindly approve for 22.08.2023		PLANNED	Requested
472	RQ141997	OCC_210	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Sep/2023	08:00	02/Sep/2023	18:00			PLANNED	Requested
473	RQ142728	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Overhead crossing i.e. Stringing work of 400kv D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Sep/2023	07:00	02/Sep/2023	20:00	Kindly approve for dt 22.08.2023 & 23.08.2023		PLANNED	Requested
474	RQ141868	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	25/Sep/2023	09:00	25/Sep/2023	18:00			PLANNED	Requested
475	RQ141758	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	* Jumper Tightening Defective Jumper Replacement work	20/Sep/2023	10:00	21/Sep/2023	17:00			PLANNED	Requested
476	RQ141759	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	* Jumper Tightening & Defective Jumper Replacement work	18/Sep/2023	10:00	19/Sep/2023	17:00			PLANNED	Requested
477	RQ142013	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	Rectification of S/D nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00			PLANNED	Requested
478	RQ141740	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,U PPTCL	D	* Routine Bay maintenance.	14/Sep/2023	10:00	14/Sep/2023	18:00			PLANNED	Requested
479	RQ142138	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,U PPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv Ghatampur-Hapur line at 765/400/220kv GIS SS Rampur	13/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested
480	RQ142146	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	AMP WORK	08/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
481	RQ141867	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	* For Annual Protection testing, CB timing test & Bay Maintenance X Work at 400 KV Sub-Station, Lucknow(UP). The Shutdown	05/Sep/2023	09:00	05/Sep/2023	18:00			PLANNED	Requested
482	RQ141755	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,U PPTCL	D	* Shutdown of 400 kv Dadri-Gr. Noida line is required for attended high temp point at Y phase Wavetrap clamp at 400 kv Gr. N	03/Sep/2023	09:00	03/Sep/2023	14:00			PLANNED	Requested
483	RQ142248	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,U PPTCL	C	Tower erection work of LILO of 400 KV lucknow-Sultanpur Line at Mohanlalanj Station to avoid induction	01/Sep/2023	08:00	03/Sep/2023	18:00			PLANNED	Requested
484	RQ142125	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,B BMB	D	Routine Mtc.	25/Sep/2023	08:00	25/Sep/2023	18:00			PLANNED	Requested

485	RQ142147	OCC_210	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(U P) (PTCUL) CKT-1	PTCUL	C	Erection & stringing for shifting of electrical utility namely 400 kv Rookee- Muzaffarnagar line at 10.650 km for NHAI four- lanning of NH-72 A & 73	25/Sep/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
486	RQ142084	OCC_210	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(U P) (PTCUL) CKT-1	PTCUL	C	For work of regarding of Erection &Stringing for "Shifting of electrical utilities namely 400 kv Rookee- Muzaffarnagar line at 10.650 km	25/Sep/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
487	RQ142732	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	PBTSL	D	RECTIFICATION OF SHUTDOWN NATURE WORK IN T/L	22/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve for dt 22.08.2023	PLANNED	Requested
488	RQ142731	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	PBTSL	D	RECTIFICATION OF SHUTDOWN NATURE WORK IN T/L	21/Sep/2023	08:00	21/Sep/2023	18:00	Kindly approve for dt 21.08.2023	PLANNED	Requested
489	RQ142142	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-2	POWERLINK, P OWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kv GIS SS Rampur	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
490	RQ142141	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-1	POWERLINK, P OWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at 765/400/220kv GIS SS Rampur	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
491	RQ142174	OCC_210	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Annual Maintenance Works AT ALWAR END and Half yearly maintenance work of Main bay and Tie bay at Hindaun end on 22.09.2023	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
492	RQ142865	OCC_210	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (HPPTCL) CKT-1	POWERGRID, H PPTCL	D	Testing of Auto recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested
493	RQ142866	OCC_210	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURMA (HP)-PANCHKULA(PG) (HPPTCL) CKT-1	POWERGRID, H PPTCL	D	Testing of Auto recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested
494	RQ141787	OCC_210	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Shut Down defect Rectification work as per annual plan	15/Sep/2023	09:00	15/Sep/2023	18:00	Annual Maintenance	PLANNED	Requested
495	RQ141786	OCC_210	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Rectification of Shutdown nature defects	13/Sep/2023	09:00	13/Sep/2023	18:00	Annual Maintenance	PLANNED	Requested
496	RQ142039	OCC_210	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, N RSS36	D	Quarterly Maintenance	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
497	RQ142041	OCC_210	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, N RSS36	D	Quarterly Maintenance	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
498	RQ142604	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	Annual bay equipment maintenance and testing	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
499	RQ142850	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIRZABAD(PJFTL)-JAWAHARPUR_TPS(U P) (PJFTL) CKT-1	UPPTCL, PJFTL	D	For Annual Maintenance Work of Line	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested
500	RQ141880	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
501	RQ142730	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID, FBTL	D	Tower Erection and stringing work in 400KV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	01/Sep/2023	07:00	04/Sep/2023	20:00	Kindly approve for dt 22.08.2023 & 25.08.2023	PLANNED	Requested
502	RQ142271	OCC_210	slidcup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X. Connection of CT Bus-Bar Protection Core, Interconnect	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Requested
503	RQ141743	OCC_210	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 kv Sub-Station, Sarojini	23/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Requested
504	RQ141658	OCC_210	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	* MAJOR OVERHAULING OF 400KV A-BUS PANTA ISOLATOR AND 220KV JACK BUS >X STRINGING OF TWIN MOOSE CONDUCTOR OF 315 MVA ICT-1	20/Sep/2023	10:00	26/Sep/2023	17:00		PLANNED	Requested
505	RQ141665	OCC_210	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumping work for 400 kv Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	20/Sep/2023	10:00	20/Sep/2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kv Main Bus-I	PLANNED	Requested
506	RQ141664	OCC_210	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumping work for 400 kv Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	17/Sep/2023	10:00	17/Sep/2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kv Main Bus-II	PLANNED	Requested
507	RQ141742	OCC_210	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	D	* For Overhauling and Replacement of Clamps and Connectors of 400 KV Main Bus-I Pantograph Isolator of 400 kv Bareilly (PG)	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested
508	RQ141731	OCC_210	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* for protection testing of BUS BAR MAIN 1 and MAIN 2 Differential relay	11/Sep/2023	10:00	11/Sep/2023	17:00		PLANNED	Requested
509	RQ141744	OCC_210	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* THE SHUTDOWN OF 400 KV MAIN BUS -I IS REQUIRED FOR REPLACEMENT OF THE 400-6-89A, B-PHASE DAMAGED BUS ISOLATOR AT 400 KV SUB	10/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Requested
510	RQ141915	OCC_210	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	For rectification of damaged isolator of R ph of 400kv Fatehpur (Kanpur)-Panki-2 line	07/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Requested
511	RQ141895	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Sep/2023	09:00	01/Oct/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
512	RQ141894	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Sep/2023	09:00	28/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested

513	RQ141893	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Sep/2023	09:00	25/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
514	RQ141892	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Sep/2023	09:00	24/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
515	RQ141888	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Sep/2023	09:00	09/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
516	RQ141887	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Sep/2023	09:00	05/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
517	RQ142624	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	PKATL	D	For Busbar Bay unit retrofit	28/Sep/2023	09:00	28/Sep/2023	18:30		PLANNED	Requested
518	RQ142622	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	PKATL	D	For Busbar Bay unit retrofit	27/Sep/2023	09:00	27/Sep/2023	18:30		PLANNED	Requested
519	RQ142625	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	PKATL	C	For Busbar Bay unit retrofit	27/Sep/2023	09:00	29/Sep/2023	18:30		PLANNED	Requested
520	RQ142620	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	PKATL	D	For Busbar Bay unit retrofit	26/Sep/2023	09:00	26/Sep/2023	18:30		PLANNED	Requested
521	RQ142618	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	PKATL	D	For Busbar Bay unit retrofit	25/Sep/2023	09:00	25/Sep/2023	18:30		PLANNED	Requested
522	RQ142623	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	PKATL	C	For Busbar Bay unit retrofit	24/Sep/2023	09:00	26/Sep/2023	18:30		PLANNED	Requested
523	RQ142646	OCC_210	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	23/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Requested
524	RQ142656	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
525	RQ142658	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400 kV Jackson line bays	21/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
526	RQ142636	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	AMP+ ISOLATOR RETROFITTING WORK	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
527	RQ142645	OCC_210	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	20/Sep/2023	17:00	22/Sep/2023	23:59		PLANNED	Requested
528	RQ142660	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
529	RQ142621	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	19/Sep/2023	09:00	22/Sep/2023	18:30		PLANNED	Requested
530	RQ142635	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	AMP+ ISOLATOR RETROFITTING WORK	19/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
531	RQ142669	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For erection of interface module for construction of ICT -3 main bay with existing Bus-4 .	18/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested
532	RQ142619	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	15/Sep/2023	09:00	18/Sep/2023	18:30		PLANNED	Requested
533	RQ142657	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Sep/2023	17:00	20/Sep/2023	23:59		PLANNED	Requested
534	RQ142638	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBC at Chittorgarh SS	11/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Requested
535	RQ142612	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	APM & Bay Integration Work	10/Sep/2023	08:00	11/Sep/2023	20:00		PLANNED	Requested
536	RQ142654	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	08/Sep/2023	17:00	15/Sep/2023	23:59		PLANNED	Requested
537	RQ142611	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	APM & Bay Integration Work	07/Sep/2023	08:00	08/Sep/2023	20:00		PLANNED	Requested
538	RQ142659	OCC_210	cpcc1_sd	BUS	400KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Requested
539	RQ142617	OCC_210	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP WORK	05/Sep/2023	17:00	05/Sep/2023	23:00		PLANNED	Requested
540	RQ142640	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		D	AMP WORK	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested
541	RQ142616	OCC_210	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP WORK	04/Sep/2023	17:00	04/Sep/2023	23:00		PLANNED	Requested
542	RQ142639	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		D	AMP WORK	04/Sep/2023	09:00	04/Sep/2023	18:00		PLANNED	Requested
543	RQ142637	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBC at Chittorgarh SS	04/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Requested
544	RQ142655	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400 kV Jackson line bays	01/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Requested
545	RQ141966	OCC_210	sldrs_sd	BUS	400KV BUS ZKANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Requested
546	RQ141965	OCC_210	sldrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested
547	RQ141958	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
548	RQ141957	OCC_210	sldrs_sd	BUS	400KV BUS 2 AT BHIWARA(RS)	RRVPNL	D	Routine maintenance of 400KV Main Bus-2 and Associated Equipments	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
549	RQ141956	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT BHIWARA(RS)	RRVPNL	D	Routine maintenance of 400KV Main Bus-1 and Associated Equipments	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
550	RQ141964	OCC_210	sldrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Requested
551	RQ141961	OCC_210	sldrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
552	RQ141953	OCC_210	sldrs_sd	BUS	400KV BUS 2 AT AIMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested
553	RQ141963	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
554	RQ141960	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
555	RQ141959	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testling work	13/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
556	RQ141955	OCC_210	sldrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested
557	RQ141954	OCC_210	sldrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
558	RQ141675	OCC_210	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 2	FBTL	D	Annual Maintenance of bus equipment	25/Sep/2023	17:30	26/Sep/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Requested
559	RQ141674	OCC_210	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 1	FBTL	D	Annual Maintenance of bus equipment	22/Sep/2023	17:30	23/Sep/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Requested

560	RQ142815	OCC_210	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS 1 SHUTDOWN REQUIRED	25/Sep/2023	08:00	28/Sep/2023	18:00	ANPARA LINE BUS 1 ISOLATOR REPLACEMENT	PLANNED	Requested	
561	RQ142809	OCC_210	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	BUS 4 SHUTDOWN REQUIRED	20/Sep/2023	08:00	23/Sep/2023	18:00	ICT2 BUS 4 ISOLATOR REPLACEMENT	PLANNED	Requested	
562	RQ141946	OCC_210	cpcc3_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)		C	Retrofitment of 417 Bay Bus-4 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar, line will be in service through TBC-2 at NTPC, Singrauli	11/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Requested	
563	RQ141945	OCC_210	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)		C	Retrofitment of 417 Bay Bus-3 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar, line will be in service through TBC-2 at NTPC, Singrauli	08/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Requested	
564	RQ141947	OCC_210	cpcc3_sd	BUS	400KV BUS 6 AT SINGRAULI(NT)		C	Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB (TBC bay 2). Concurrent outage of 400KV Singrauli-Vindhyachal-line-1 is required	04/Sep/2023	10:00	06/Sep/2023	18:00		PLANNED	Requested	
565	RQ141691	OCC_210	slidchr_sd	BUS	400KV BUS 2 AT DAULATFARAD(HV)	HVPLN	D	For testing of Bus Bar Protection	20/Sep/2023	09:30	20/Sep/2023	18:00		PLANNED	Requested	
566	RQ142206	OCC_210	slidchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPLN	D	AMP of BUS Equipment(Testing of line CVT, BUS Isolator Alignment) Also Installation of Fire Wedge Instead of Clamp & connectors to avoid Hot spot in future (Hot spot arises due to Loading of equipments)	06/Sep/2023	08:00	06/Sep/2023	20:00		PLANNED	Requested	
567	RQ142207	OCC_210	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPLN	D	AMP of BUS Equipment(Testing of line CVT, BUS Isolator Alignment) Also Installation of Fire Wedge Instead of Clamp & connectors to avoid Hot spot in future (Hot spot arises due to Loading of equipments)	05/Sep/2023	08:00	05/Sep/2023	20:00		PLANNED	Requested	
568	RQ142852	OCC_210	slidchp_sd	BUS	400 KV GUMMA (HP) BUS 2	HPSEB	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
569	RQ142851	OCC_210	slidchp_sd	BUS	400 KV GUMMA (HP) BUS 1	HPSEB	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
570	RQ141918	OCC_210	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Requested	
571	RQ141802	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP Works	11/Sep/2023	09:00	11/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
572	RQ142783	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 isolator 40389B jumper Connection for isolator retrofitting.	09/Sep/2023	09:00	09/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
573	RQ142782	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40389A jumper Connection for isolator retrofitting.	08/Sep/2023	09:00	08/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
574	RQ142746	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-3	08/Sep/2023	08:00	09/Sep/2023	20:00		PLANNED	Requested	
575	RQ142781	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 isolator 40389B jumper removal for isolator retrofitting.	06/Sep/2023	09:00	06/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
576	RQ142747	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-4	06/Sep/2023	08:00	07/Sep/2023	20:00		PLANNED	Requested	
577	RQ141917	OCC_210	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	S/d of Bus-1 is required to facilitate un-installation of Siemens CB and CT from bay-424	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Requested	
578	RQ142780	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40389A jumper removal for isolator retrofitting.	05/Sep/2023	09:00	05/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
579	RQ142739	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For erection of interface module for construction of ICT -3 main bay with existing Bus-4 .	04/Sep/2023	08:00	06/Sep/2023	18:00	Kindly approve for dt 25.08.2023 & 27.08.2023	PLANNED	Requested	
580	RQ142742	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	D	For HV test of GIS extension bay of bus -3	02/Sep/2023	08:00	03/Sep/2023	20:00		PLANNED	Requested	
581	RQ142743	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	D	For HV test of GIS extension bay of bus -4	01/Sep/2023	08:00	02/Sep/2023	20:00	Kindly approve for dt 31.08.2023 & 01.09.2023	PLANNED	Requested	
582	RQ142738	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For erection of interface module for construction of ICT -3 main bay with existing Bus-3.	01/Sep/2023	08:00	03/Sep/2023	18:00	Kindly approve for dt 28.08.2023 & 30.08.2023	PLANNED	Requested	
583	RQ141754	OCC_210	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out during this shutdown period.	10/Sep/2023	09:00	10/Sep/2023	15:00		PLANNED	Requested	
584	RQ141753	OCC_210	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out of 400 kv Main Bus 1st during this shutdown period at 400 kv S/S Greater Noida.	09/Sep/2023	09:00	09/Sep/2023	16:00		PLANNED	Requested	
585	RQ141982	OCC_210	slidcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance (Being used as Bus reactor as line is not commissioned yet)	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Requested	
586	RQ141983	OCC_210	slidcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance (Being used as Bus reactor as line is not commissioned yet)	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
587	RQ141852	OCC_210	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* for replacement of 50 mvar line reactor with new 63 mvar line reactor at 400 kv substation bareilly	07/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested	
588	RQ141752	OCC_210	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP)	UPPTCL	C	* REPLACEMENT OF OLD GASKET AND OTHER ASSOCIATED WORK OF 50 MVAR LINE REACTOR OF 400 KV UNNAO-BAREILLY-II LINE AT 400 KV S/S	06/Sep/2023	09:00	22/Sep/2023	17:00		PLANNED	Requested	
589	RQ142706	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	02/Sep/2023	15:00	02/Sep/2023	18:00	Kindly approve for dt 19.08.2023	PLANNED	Requested	

590	RQ142705	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	02/Sep/2023	11:00	02/Sep/2023	14:00	Kindly approve for dt 19.08.2023	PLANNED	Requested
591	RQ142704	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	01/Sep/2023	15:00	01/Sep/2023	18:00	Kindly approve for dt 18.08.2023	PLANNED	Requested
592	RQ142703	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	01/Sep/2023	11:00	01/Sep/2023	14:00	Kindly approve for dt 18.08.2023	PLANNED	Requested
593	RQ142712	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	30/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
594	RQ142709	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMBANAJ(PG)	POWERGRID	D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested
595	RQ142715	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested
596	RQ142713	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
597	RQ142714	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
598	RQ142718	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD Fine tuning work/Body protection modifications	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
599	RQ142722	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	BAY EXTENSION WORK	16/Sep/2023	17:00	16/Sep/2023	23:54		PLANNED	Requested
600	RQ142707	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	D	FOR AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested
601	RQ142717	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWERGRID	D	FOR AMP WORK	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Requested
602	RQ142720	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	D	FOR AMP WORK	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Requested
603	RQ142721	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTOORGARH(PG)	POWERGRID	D	FOR AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested
604	RQ141975	OCC_210	sldrs_sd	BR/BSR/MSC/MR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANJ(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested
605	RQ141972	OCC_210	sldrs_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested
606	RQ141973	OCC_210	sldrs_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Maintenance work	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
607	RQ141971	OCC_210	sldrs_sd	BR/BSR/MSC/MR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested
608	RQ141974	OCC_210	sldrs_sd	BR/BSR/MSC/MR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	07/Sep/2023	10:00	07/Sep/2023	14:00		PLANNED	Requested
609	RQ141976	OCC_210	sldrs_sd	BR/BSR/MSC/MR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	15:00		PLANNED	Requested
610	RQ142724	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	RRVPNL	D	FOR AMP WORK	22/Sep/2023	17:00	24/Sep/2023	23:00		PLANNED	Requested
611	RQ141764	OCC_210	stuup_sd	BR/BSR/MSC/MR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UPT)	UPPTCL	D	Annual maintenance	22/Sep/2023	08:00	23/Sep/2023	18:00	Annual maintenance of BUS REACTOR and transfer bus Bay. Bus reactor is charged through Transfer BUS of BTPS	PLANNED	Requested
612	RQ142702	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of Main Bay/Tie Bay Circuit Breakers of Bus reactor	02/Sep/2023	11:00	02/Sep/2023	18:00	Kindly approve for dt 21.08.2023	PLANNED	Requested
613	RQ142701	OCC_210	cpcc1_sd	BR/BSR/MSC/MR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of Main Bay/Tie Bay Circuit Breakers of Bus reactor	01/Sep/2023	11:00	01/Sep/2023	18:00	Kindly approve for dt 20.08.2023	PLANNED	Requested
614	RQ142514	OCC_210	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	30/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Requested
615	RQ142488	OCC_210	cpcc1_sd	BAY	426 TIE BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG) AND 125 MVAR BUS REACTOR NO 3 AT 400KV BASSI(PG)		D	FOR AMP WORK	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Requested
616	RQ142513	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 400KV DADR(INT)-MANDOLA(PG) (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Requested
617	RQ142471	OCC_210	cpcc1_sd	BAY	418 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL)		D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	17:00		PLANNED	Requested

618	RQ142512	OCC_210	cpcc1_sd	BAY	418 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofit	28/Sep/2023	09:00	28/Sep/2023	18:00		PLANNED	Requested	
619	RQ142511	OCC_210	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested	
620	RQ142487	OCC_210	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	FOR AMP WORK	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Requested	
621	RQ142510	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Requested	
622	RQ142468	OCC_210	cpcc1_sd	BAY	415 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL)		D	FOR AMP WORK	26/Sep/2023	08:00	26/Sep/2023	17:00		PLANNED	Requested	
623	RQ142509	OCC_210	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	25/Sep/2023	09:00	25/Sep/2023	18:00		PLANNED	Requested	
624	RQ142467	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	25/Sep/2023	08:00	25/Sep/2023	17:00		PLANNED	Requested	
625	RQ142508	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	24/Sep/2023	09:00	24/Sep/2023	18:00		PLANNED	Requested	
626	RQ142466	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	24/Sep/2023	08:00	24/Sep/2023	17:00		PLANNED	Requested	
627	RQ142462	OCC_210	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)		D	AMP Works	23/Sep/2023	09:00	23/Sep/2023	17:00		PLANNED	Requested	
628	RQ142538	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)		D	AMP Works	23/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Requested	
629	RQ142507	OCC_210	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Requested	
630	RQ142461	OCC_210	cpcc1_sd	BAY	408 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)		D	AMP Works	21/Sep/2023	09:00	21/Sep/2023	17:00		PLANNED	Requested	
631	RQ142506	OCC_210	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG) BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	20/Sep/2023	09:00	20/Sep/2023	18:00		PLANNED	Requested	
632	RQ142505	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	19/Sep/2023	09:00	19/Sep/2023	18:00		PLANNED	Requested	
633	RQ142460	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Works	18/Sep/2023	09:00	18/Sep/2023	17:00		PLANNED	Requested	
634	RQ142504	OCC_210	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG) BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Requested	
635	RQ142497	OCC_210	cpcc1_sd	BAY	40506T TIE BAY - 400/220 KV 315 MVA ICT 2 AT MEERUT(PG) (POWERGRID) AND 400 KV MEERUT-MANDOLA (PG) CKT-1 AT 400 KV MEERUT(PG) (POWERGRID)		D	FOR AMP WORK	15/Sep/2023	09:00	15/Sep/2023	17:00		PLANNED	Requested	
636	RQ142529	OCC_210	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)		D	FOR AMP WORK	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested	
637	RQ142503	OCC_210	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested	

638	RQ142485	OCC_210	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	FOR CB OVERHAULING	15/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested	
639	RQ142532	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	FOR AMP WORK	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Requested	
640	RQ142502	OCC_210	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Requested	
641	RQ142479	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND SELECT AT AJMER(PG)		D	FOR AMP WORK	13/Sep/2023	10:00	13/Sep/2023	17:00		PLANNED	Requested	
642	RQ142528	OCC_210	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested	
643	RQ142531	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AT SIKAR(PG)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested	
644	RQ142459	OCC_210	cpcc1_sd	BAY	405 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	17:00		PLANNED	Requested	
645	RQ142501	OCC_210	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested	
646	RQ142530	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	FOR AMP WORK	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested	
647	RQ142458	OCC_210	cpcc1_sd	BAY	404 MAIN BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AT BHINMAL(PG)		D	AMP Works	12/Sep/2023	09:00	12/Sep/2023	17:00		PLANNED	Requested	
648	RQ142526	OCC_210	cpcc1_sd	BAY	408 TIE BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AND FUTURE AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested	
649	RQ142525	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	11/Sep/2023	18:00		PLANNED	Requested	
650	RQ142524	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	10/Sep/2023	09:00	10/Sep/2023	18:00		PLANNED	Requested	
651	RQ142457	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Works	09/Sep/2023	09:00	09/Sep/2023	17:00		PLANNED	Requested	
652	RQ142523	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofit	09/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Requested	
653	RQ142533	OCC_210	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP	08/Sep/2023	17:00	08/Sep/2023	23:59		PLANNED	Requested	
654	RQ142527	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Requested	
655	RQ142486	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Requested	
656	RQ142522	OCC_210	cpcc1_sd	BAY	420 TIE BAY - 400KV NEERUF-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Requested	
657	RQ142498	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	17:00	07/Sep/2023	23:00		PLANNED	Requested	
658	RQ142484	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400KV KOTA(PG)-ANTA(NT) (UNDEF) CKT-1 AND 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	FOR AMP WORK	07/Sep/2023	10:00	07/Sep/2023	17:30		PLANNED	Requested	

659	RQ142489	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AT 400 KV CHITTORGARH(PG) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested	
660	RQ142456	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)		D	AMP Works	07/Sep/2023	09:00	07/Sep/2023	17:00		PLANNED	Requested	
661	RQ142521	OCC_210	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND FUTURE AT MEERUT(PG)		D	For Busbar Bay unit retrofit	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested	
662	RQ142483	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 400KV KOTA(PG)-ANTA(NT) (UNDEF) CKT-1 AT KOTA(PG)		D	FOR AMP WORK	06/Sep/2023	10:00	06/Sep/2023	17:30		PLANNED	Requested	
663	RQ142520	OCC_210	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested	
664	RQ142482	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 400KV SHREEMENT(SCL)-KOTA(PG) (PG) CKT-1 AND 400KV KOTA(PG) MERTA(RS) (PG) CKT-1 AT KOTA(PG)		D	FOR AMP WORK	05/Sep/2023	10:00	05/Sep/2023	17:30		PLANNED	Requested	
665	RQ142519	OCC_210	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested	
666	RQ142518	OCC_210	cpcc1_sd	BAY	425 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MEERUT(PG)		D	For Busbar Bay unit retrofit	04/Sep/2023	09:00	04/Sep/2023	18:00		PLANNED	Requested	
667	RQ142517	OCC_210	cpcc1_sd	BAY	424 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	03/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Requested	
668	RQ142516	OCC_210	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MEERUT(PG)		D	For Busbar Bay unit retrofit	02/Sep/2023	09:00	02/Sep/2023	18:00		PLANNED	Requested	
669	RQ142515	OCC_210	cpcc1_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Requested	
670	RQ142133	OCC_210	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRINT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested	
671	RQ142092	OCC_210	cpcc3_sd	BAY	WC.CQ2 428 BAY BUS-1A 8amp; 1C SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP WORK	26/Sep/2023	10:00	26/Sep/2023	18:00		PLANNED	Requested	
672	RQ142131	OCC_210	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRINT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested	
673	RQ142959	OCC_210	cpcc3_sd	BAY	414 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	22/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested	
674	RQ142803	OCC_210	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	FOR CB OVERHAULING	19/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested	
675	RQ142962	OCC_210	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	19/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested	
676	RQ142958	OCC_210	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	16/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
677	RQ141948	OCC_210	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	AWL7 Bus Coupler Bay of 400KV North Bus-1A & 2A at Vindhyachal-HVDC Pneumatic drive mechanism overhauling	15/Sep/2023	10:00	17/Sep/2023	18:00		PLANNED	Requested	
678	RQ141819	OCC_210	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	D	Complete CB Overhauling work	14/Sep/2023	08:00	19/Sep/2023	18:00	Kindly approve	PLANNED	Requested	

679	RQ142802	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	FOR CB OVERHAULING	11/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested	
680	RQ142127	OCC_210	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	Half yearly mtc	10/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested	
681	RQ142822	OCC_210	cpcc3_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Sep/2023	15:00	13/Sep/2023	23:00			PLANNED	Requested	
682	RQ142089	OCC_210	cpcc3_sd	BAY	W1/W2/Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-2 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-5 AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP Works	08/Sep/2023	10:00	08/Sep/2023	18:00			PLANNED	Requested	
683	RQ142452	OCC_210	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	AMP	05/Sep/2023	09:00	05/Sep/2023	18:00			PLANNED	Requested	
684	RQ142961	OCC_210	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For dismantling Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	04/Sep/2023	08:00	05/Sep/2023	18:00			PLANNED	Requested	
685	RQ142960	OCC_210	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	For dismantling Main bay CB and CT along with bypassing bus protection scheme to 425 bay	02/Sep/2023	08:00	06/Sep/2023	18:00			PLANNED	Requested	
686	RQ142799	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Sep/2023	15:00	01/Sep/2023	23:00			PLANNED	Requested	
687	RQ142128	OCC_210	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Half Yearly Mtc..	01/Sep/2023	08:00	01/Sep/2023	18:00			PLANNED	Requested	
688	RQ142737	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWERGRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	01/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested	
689	RQ142197	OCC_210	slidchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP- JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	25/Sep/2023	08:00	25/Sep/2023	16:00			PLANNED	Requested	
690	RQ142194	OCC_210	slidchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (ICT-1 will be charged through Tie Bay)	23/Sep/2023	08:00	23/Sep/2023	16:00			PLANNED	Requested	
691	RQ142198	OCC_210	slidchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	22/Sep/2023	08:00	22/Sep/2023	16:00			PLANNED	Requested	
692	RQ142205	OCC_210	slidchr_sd	BAY	400-4A MAIN BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	21/Sep/2023	08:00	21/Sep/2023	16:00			PLANNED	Requested	
693	RQ142195	OCC_210	slidchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (ICT-2 will be charged through Tie Bay)	20/Sep/2023	08:00	20/Sep/2023	16:00			PLANNED	Requested	
694	RQ142199	OCC_210	slidchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	19/Sep/2023	08:00	19/Sep/2023	16:00			PLANNED	Requested	
695	RQ142204	OCC_210	slidchr_sd	BAY	400-3A MAIN BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	18/Sep/2023	08:00	18/Sep/2023	16:00			PLANNED	Requested	
696	RQ142202	OCC_210	slidchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	16/Sep/2023	08:00	16/Sep/2023	16:00			PLANNED	Requested	

697	RQ142200	OCC_210	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	15/Sep/2023	08:00	15/Sep/2023	16:00		PLANNED	Requested	
698	RQ142196	OCC_210	slchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	14/Sep/2023	08:00	14/Sep/2023	16:00		PLANNED	Requested	
699	RQ142203	OCC_210	slchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	13/Sep/2023	08:00	13/Sep/2023	16:00		PLANNED	Requested	
700	RQ142201	OCC_210	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	12/Sep/2023	08:00	12/Sep/2023	16:00		PLANNED	Requested	
701	RQ142814	OCC_210	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT 1 AT SINGRAULI(NT)	NTPC	C	ANPARAR BUS 1 ISOLATOR REPLECEMENT	25/Sep/2023	08:00	28/Sep/2023	18:00	BAY /LINE WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
702	RQ142808	OCC_210	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT 2 BUS 4 ISOLATOR REPLACEMENT, ICT WILL BE CHARGED THROUGH TBC	20/Sep/2023	08:00	23/Sep/2023	18:00	ISOLATOR REPLACEMENT	PLANNED	Requested	
703	RQ142244	OCC_210	slcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	25/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Requested	
704	RQ141673	OCC_210	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	21/Sep/2023	17:30	21/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
705	RQ141672	OCC_210	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	Annual Maintenance of bay equipment	20/Sep/2023	17:30	20/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
706	RQ141671	OCC_210	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGA RH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	18/Sep/2023	17:30	18/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
707	RQ141668	OCC_210	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	14/Sep/2023	17:30	14/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
708	RQ141663	OCC_210	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	11/Sep/2023	17:30	11/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
709	RQ142242	OCC_210	slcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	20/Sep/2023	08:00	24/Sep/2023	18:00		PLANNED	Requested	
710	RQ142130	OCC_210	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested	
711	RQ142132	OCC_210	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested	
712	RQ142129	OCC_210	bbmb_sd	BAY	403 MAIN BAY - 400KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1 AT DEHAR(BB)	BBMB	D	To attend the minor oil Seepage of Blue phase 400 KV CT of Dehar - Panchkula Breaker X-3 Bay	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested	
713	RQ142275	OCC_210	slcdc_vd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	18/Sep/2023	09:30	19/Sep/2023	17:00		PLANNED	Requested	
714	RQ142276	OCC_210	slcdc_vd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	14/Sep/2023	09:30	16/Sep/2023	17:00		PLANNED	Requested	

715	RQ142274	OCC_210	slcdcv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	12/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Requested	
716	RQ142858	OCC_210	slidchp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
717	RQ142861	OCC_210	slidchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
718	RQ142857	OCC_210	slidchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
719	RQ142862	OCC_210	slidchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
720	RQ142863	OCC_210	slidchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Requested	
721	RQ142854	OCC_210	slidchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
722	RQ142856	OCC_210	slidchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
723	RQ142853	OCC_210	slidchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
724	RQ142855	OCC_210	slidchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
725	RQ142859	OCC_210	slidchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Requested	
726	RQ141667	OCC_210	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)- ADANI RENEWPARK_SL_FGA RH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	Annual Maintenance of bay equipment	13/Sep/2023	17:30	13/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
727	RQ142848	OCC_210	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(U P) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested	
728	RQ142260	OCC_210	slidcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	12/Sep/2023	09:00	12/Sep/2023	14:00		PLANNED	Requested	
729	RQ142261	OCC_210	slidcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	11/Sep/2023	09:00	11/Sep/2023	14:00		PLANNED	Requested	
730	RQ142849	OCC_210	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested	
731	RQ141785	OCC_210	indigrd_sd	BAY	407 MAIN BAY - 400 KV ALIGARH(PG)- PRITHALA (GPTL) (NRSS XXX) CKT-1 AT ALIGARH(PG)	STPL	D	AMP of bays	07/Sep/2023	08:00	07/Sep/2023	20:00	Annual Maintenance	PLANNED	Requested	
732	RQ141784	OCC_210	indigrd_sd	BAY	406 MAIN BAY - 400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-2 (GPTL) AT ALIGARH(PG)	GPTL	D	AMP of bays	06/Sep/2023	08:00	06/Sep/2023	20:00	Annual Maintenance	PLANNED	Requested	
733	RQ142241	OCC_210	slidcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
734	RQ142240	OCC_210	slidcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested	

735	RQ142585	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For pending construction related works and LM erection	28/Sep/2023	17:00	30/Sep/2023	23:53		PLANNED	Requested	
736	RQ142549	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	FOR AMP WORK	27/Sep/2023	08:00	27/Sep/2023	20:00		PLANNED	Requested	
737	RQ142548	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	FOR AMP WORK	25/Sep/2023	08:00	25/Sep/2023	20:00		PLANNED	Requested	
738	RQ142583	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	23/Sep/2023	17:00	25/Sep/2023	23:53		PLANNED	Requested	
739	RQ142582	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	21/Sep/2023	17:00	23/Sep/2023	23:53		PLANNED	Requested	
740	RQ142586	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For erection works of 33 kV Auxiliary transformer of Statcom-1 and its commissioning	21/Sep/2023	17:00	27/Sep/2023	23:53		PLANNED	Requested	
741	RQ142592	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Sep/2023	17:00	29/Sep/2023	23:53		PLANNED	Requested	
742	RQ142591	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Sep/2023	17:00	29/Sep/2023	23:53		PLANNED	Requested	
743	RQ142581	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	19/Sep/2023	17:00	21/Sep/2023	23:53		PLANNED	Requested	
744	RQ142580	OCC_210	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ST 2 AT BHADLA_2 (PG)		D	BUS SECTIONALISER WORK	18/Sep/2023	17:00	18/Sep/2023	23:59		PLANNED	Requested	
745	RQ142579	OCC_210	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ST 1 AT BHADLA_2 (PG)		D	BUS SECTIONALISER WORK	16/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Requested	
746	RQ142552	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP Work and Body protection modification work	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested	
747	RQ142589	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Sep/2023	17:00	20/Sep/2023	23:53		PLANNED	Requested	
748	RQ142545	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	FOR ARRESTING OF OIL LEAKAGE	14/Sep/2023	09:00	14/Sep/2023	12:00		PLANNED	Requested	
749	RQ142551	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	For AMP Work and rectification of CFT related issue	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested	
750	RQ142570	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	Pending Punch point	12/Sep/2023	17:00	12/Sep/2023	23:45		PLANNED	Requested	
751	RQ142543	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	FOR AMP	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested	
752	RQ142544	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	FOR AMP	12/Sep/2023	09:00	12/Sep/2023	17:00		PLANNED	Requested	
753	RQ142558	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	Cabling for PRD modification work & AMP	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested	
754	RQ142569	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	Pending Punch point	11/Sep/2023	17:00	11/Sep/2023	23:59		PLANNED	Requested	
755	RQ142566	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	11/Sep/2023	08:00	11/Sep/2023	18:30		PLANNED	Requested	
756	RQ142568	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP	10/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Requested	
757	RQ142578	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP	10/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Requested	
758	RQ142565	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	09/Sep/2023	08:00	09/Sep/2023	18:30		PLANNED	Requested	
759	RQ142564	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	08/Sep/2023	08:00	08/Sep/2023	18:30		PLANNED	Requested	
760	RQ142547	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	CSD FINE TUNING & RTCC	07/Sep/2023	17:00	07/Sep/2023	23:30		PLANNED	Requested	
761	RQ142584	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For pending construction related works and LM erection Works	07/Sep/2023	17:00	17/Sep/2023	23:53		PLANNED	Requested	
762	RQ142563	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	07/Sep/2023	08:00	07/Sep/2023	18:30		PLANNED	Requested	
763	RQ142546	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	CSD FINE TUNING & RTCC	06/Sep/2023	17:00	06/Sep/2023	23:30		PLANNED	Requested	
764	RQ142557	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)		D	Cabling for PRD modification work & AMP	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested	
765	RQ142588	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	ICT-9 CSD Relay final tuning and other pending construction works	05/Sep/2023	17:00	09/Sep/2023	23:53		PLANNED	Requested	
766	RQ142590	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	ICT-7 CSD Relay final tuning and other pending construction works	05/Sep/2023	17:00	11/Sep/2023	23:53		PLANNED	Requested	
767	RQ142542	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	FOR AMP	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Requested	
768	RQ142567	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	AMP	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
769	RQ142562	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	AMP	04/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Requested	
770	RQ142587	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For commissioning works of 400 kV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works	03/Sep/2023	17:00	10/Sep/2023	23:53		PLANNED	Requested	
771	RQ142561	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	AMP	02/Sep/2023	09:00	02/Sep/2023	18:30		PLANNED	Requested	
772	RQ142559	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	FOR AMP WORK	01/Sep/2023	17:00	01/Sep/2023	23:00		PLANNED	Requested	
773	RQ142560	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakages from oltc	01/Sep/2023	09:00	01/Sep/2023	20:00		PLANNED	Requested	
774	RQ142183	OCC_210	slidhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	28/Sep/2023	09:30	28/Sep/2023	19:00		PLANNED	Requested	

775	RQ142182	OCC_210	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To set right the issue of OLTC and verify the protection signal in SAS	20/Sep/2023	09:30	20/Sep/2023	19:00		PLANNED	Requested	
776	RQ142178	OCC_210	slidchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	Annual Mtc.	15/Sep/2023	10:00	15/Sep/2023	15:00		PLANNED	Requested	
777	RQ141901	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works & compliance of 9th & 10th PCC observations	27/Sep/2023	10:00	27/Sep/2023	18:00		PLANNED	Requested	
778	RQ141906	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP WORK	25/Sep/2023	10:00	25/Sep/2023	18:00		PLANNED	Requested	
779	RQ141902	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works & Time Delay in Buchholz Protection	25/Sep/2023	10:00	25/Sep/2023	18:00		PLANNED	Requested	
780	RQ142784	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	Shutdown required to remove all the temporary arrangements and connect via retrofitted isolators of 40389T & 40389C	25/Sep/2023	09:00	25/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
781	RQ141908	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP including compliance of 9th and 10th PCC meeting	22/Sep/2023	10:00	22/Sep/2023	18:00		PLANNED	Requested	
782	RQ142778	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	Shutdown required to remove all the temporary arrangements and to connect via retrofitted 220KV isolators of 20289T & 20289C.	21/Sep/2023	09:00	21/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
783	RQ141907	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP including compliance of 9th and 10th PCC meeting	20/Sep/2023	10:00	20/Sep/2023	18:00		PLANNED	Requested	
784	RQ141912	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP of ICT#2 and PRD & OSR scheme modification work	20/Sep/2023	10:00	20/Sep/2023	18:00		PLANNED	Requested	
785	RQ141911	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP of ICT#1 and PRD & OSR scheme modification work	18/Sep/2023	10:00	18/Sep/2023	18:00		PLANNED	Requested	
786	RQ142777	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	Isolator retrofitting of 220KV ICT-2 Bay (20289C & 20289T ISOLATORS). The S/D is taken to Bypass the 20289T isolator, the conductor from CT to 20289T isolator shall be removed. For 20289C, Temporary arrangement will be made from CT to TBC connection so that 20289C isolator droppers from TBC shall be removed and ICT-2 may be charged via 220KV TBC afterwards.	16/Sep/2023	09:00	16/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
787	RQ142779	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	Isolator retrofitting of 400KV ICT-2 Bay (40389C & 40389T ISOLATORS). The S/D is taken to Bypass the 40389T isolator, the IPS from CT to 40389T isolator shall be removed. For 40389C, Temporary arrangement will be made from CT to TBC connection so that 40389C isolator droppers from TBC shall be removed and ICT-2 may be charged via 400KV TBC afterwards.	15/Sep/2023	09:00	15/Sep/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
788	RQ141716	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
789	RQ141815	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHRULA(PG)	POWERGRID	D	AMP Works	12/Sep/2023	09:30	12/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
790	RQ142776	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	AMP Works	12/Sep/2023	09:00	12/Sep/2023	17:30	Kindly approve	PLANNED	Requested	
791	RQ141898	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	Shutdown required for providing clearance between existing GIB and new GIB for GIB Erection of New Dia along with existing GIB of ICT-2.	10/Sep/2023	09:00	23/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
792	RQ141910	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWERGRID	D	For insulation sleeve on 33kv bare jumpers installed in AIS in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-2	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Requested	
793	RQ141715	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Works	05/Sep/2023	09:00	05/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
794	RQ141909	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWERGRID	D	For insulation sleeve on 33kv bare jumpers installed in AIS in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-1	04/Sep/2023	10:00	04/Sep/2023	18:00		PLANNED	Requested	
795	RQ141693	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay maintenance and Testing.	27/Sep/2023	10:00	27/Sep/2023	18:00		PLANNED	Requested	
796	RQ141872	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X. Connection of CT Bus-Bar Protection Core, Interco	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested	
797	RQ141861	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for the Annual Routine Testing of X. Protection System of 500MVA ICT-(ABB make).	26/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Requested	
798	RQ141709	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protection Core, Interco	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Requested	
799	RQ141790	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	26/Sep/2023	08:00	29/Sep/2023	20:00		PLANNED	Requested	
800	RQ141846	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested	
801	RQ141789	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus replacement work will be carried out of 220 KV side during this X shutdown period at 400 kv S/S Greater Noida.	24/Sep/2023	08:30	24/Sep/2023	17:00		PLANNED	Requested	
802	RQ141713	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus of 220 kv side will be replacement during this shutdown period at 400 kv S/S Gr. Noida.	23/Sep/2023	08:30	23/Sep/2023	17:00		PLANNED	Requested	
803	RQ141791	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	21/Sep/2023	08:00	25/Sep/2023	20:00		PLANNED	Requested	

804	RQ141779	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	21/Sep/2023	08:00	22/Sep/2023	20:00		PLANNED	Requested	
805	RQ141692	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* Centrifuging of Transformer Oil.	18/Sep/2023	10:00	24/Sep/2023	18:00		PLANNED	Requested	
806	RQ141871	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing, CB timing and Bay Maintenance Work at 400 X KV Sub-Station, Sarojini Nagar, Lucknow.The Shutd	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Requested	
807	RQ141679	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For Complete Bay tightening work	16/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Requested	
808	RQ141680	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	* For repairing of Pump of ICT	14/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested	
809	RQ141845	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay maintenance.	12/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Requested	
810	RQ141848	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* centrifuging of oil act as per recommendation of M/S CPRI at 400 kv s/s Bareilly	08/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
811	RQ141659	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	Replacement of 315 MVA ICT-1st to 500 MVA ICT and 220 kv Jack Bus stringing of twin moose conductor.	01/Sep/2023	10:00	30/Sep/2023	17:00		PLANNED	Requested	
812	RQ141847	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested	
813	RQ142950	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT RIHAND(NT)	NTPC	C	For Annual Maintenance of Transformer & Bay equipments	27/Sep/2023	08:00	30/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Requested	
814	RQ142949	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For Annual Maintenance of Transformer & Bay equipments	20/Sep/2023	08:00	23/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Requested	
815	RQ142948	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT RIHAND(NT)	NTPC	C	For Annual Maintenance of Transformer & Bay equipments	13/Sep/2023	08:00	16/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Requested	
816	RQ141899	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	C	2) Oil Filtration 3)Checking of protections of Transformer 4) Mechanism Overhauling of 400KV SF6 Breaker of 1LT#II by the service engineer of M/s CGPISL (LOI Issued on 26.09.23)	26/Sep/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
817	RQ141936	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested	
818	RQ141926	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested	
819	RQ141939	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested	
820	RQ141942	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested	
821	RQ141928	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HINDAUNI(RS)	RRVPNL	D	Half yearly Maintenance work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested	
822	RQ141934	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
823	RQ141940	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
824	RQ141927	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUNI(RS)	RRVPNL	D	Half yearly Maintenance work	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested	
825	RQ141931	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested	
826	RQ141943	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested	
827	RQ141944	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated 400KV 220 KV BAY EQUIPMENTS Equipments	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested	
828	RQ141941	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
829	RQ141932	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400/220 kv, 315 MVA ICT-III Bay (418) to be carried out ON 14.09.2023 & On 15.09.2023 ICT-3 will remain OFF during S/D Period of 400 KV Main Bus-II as the Tie bay has not been commissioned.	14/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
830	RQ141924	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested	
831	RQ141929	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
832	RQ141925	OCC_210	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested	
833	RQ142269	OCC_210	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	01/Sep/2023	08:00	01/Sep/2023	17:30		PLANNED	Requested	
834	RQ141903	OCC_210	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	For AMP works and implementation of time delay in ICT body protection.	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Requested	
835	RQ141904	OCC_210	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	AMP work. S/D actual required on 26.08.2023	01/Sep/2023	10:00	01/Sep/2023	18:00		PLANNED	Requested	
836	RQ142009	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quartly maintenance work and Testing of Equipment	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Requested	
837	RQ141999	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested	
838	RQ142045	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line	16/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Requested	
839	RQ141994	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Requested	

840	RQ142120	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	To replace old CVT with PT.	29/Sep/2023	08:00	29/Sep/2023	18:00			PLANNED	Requested
841	RQ142119	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly Mtc.	28/Sep/2023	08:00	28/Sep/2023	18:00			PLANNED	Requested
842	RQ142126	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of Line	27/Sep/2023	08:00	27/Sep/2023	18:00			PLANNED	Requested
843	RQ142118	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	To replace old CVT with PT.	27/Sep/2023	08:00	27/Sep/2023	18:00			PLANNED	Requested
844	RQ142117	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	To replace old CVT with PT.	26/Sep/2023	08:00	26/Sep/2023	18:00			PLANNED	Requested
845	RQ142115	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00			PLANNED	Requested
846	RQ142266	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	20/Sep/2023	12:00	20/Sep/2023	16:00			PLANNED	Requested
847	RQ142262	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	20/Sep/2023	09:00	20/Sep/2023	12:00			PLANNED	Requested
848	RQ142121	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Line	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
849	RQ142114	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc.	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested
850	RQ142265	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	19/Sep/2023	12:00	19/Sep/2023	16:00			PLANNED	Requested
851	RQ142263	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	19/Sep/2023	09:00	19/Sep/2023	12:00			PLANNED	Requested
852	RQ142116	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	19/Sep/2023	08:00	19/Sep/2023	18:00			PLANNED	Requested
853	RQ142264	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	18/Sep/2023	12:00	18/Sep/2023	16:00			PLANNED	Requested
854	RQ142113	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	18/Sep/2023	08:00	18/Sep/2023	18:00			PLANNED	Requested
855	RQ142103	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Maintenance of Line	14/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
856	RQ142109	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Quarterly mtc	14/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
857	RQ142049	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14/Sep/2023	08:00	14/Sep/2023	18:00			PLANNED	Requested
858	RQ142106	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc	13/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested
859	RQ142102	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Maintenance of Line	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
860	RQ142048	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
861	RQ142108	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc	11/Sep/2023	08:00	11/Sep/2023	18:00			PLANNED	Requested
862	RQ142107	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc	08/Sep/2023	08:00	08/Sep/2023	18:00			PLANNED	Requested
863	RQ142105	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc	06/Sep/2023	08:00	06/Sep/2023	18:00			PLANNED	Requested
864	RQ142104	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half yearly mtc	05/Sep/2023	08:00	05/Sep/2023	18:00			PLANNED	Requested
865	RQ141873	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve		PLANNED	Requested
866	RQ141874	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve		PLANNED	Requested
867	RQ142095	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Erection of Towers, String & sagging of line between TL No. 76-77 deposit work of RVNL.	01/Sep/2023	08:00	30/Sep/2023	18:00			PLANNED	Requested
868	RQ142096	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Erection of Towers, String & sagging of line between TL No. 76-77 deposit work of RVNL.	01/Sep/2023	08:00	30/Sep/2023	18:00			PLANNED	Requested
869	RQ142764	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	AR non auto mode required to re-check some OPGW joint boxes on urgent basis due to losses in fibre	01/Sep/2023	07:00	15/Sep/2023	19:00	Kindly approve		PLANNED	Requested
870	RQ142765	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	AR non auto mode required to re-check some OPGW joint boxes on urgent basis due to losses in fibre	01/Sep/2023	07:00	15/Sep/2023	19:00	Kindly approve		PLANNED	Requested
871	RQ142761	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	28/Sep/2023	09:00	30/Sep/2023	18:00	Kindly approve		PLANNED	Requested
872	RQ142760	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	25/Sep/2023	09:00	27/Sep/2023	18:00	Kindly approve		PLANNED	Requested
873	RQ142766	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve		PLANNED	Requested
874	RQ142757	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	D	AMP of Line equipments at Dasuya end by POWERGRID	19/Sep/2023	09:00	19/Sep/2023	18:00	Kindly approve		PLANNED	Requested
875	RQ142758	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of CT, Isolators & E/S, Control & Relay Panel under Add Cap.	18/Sep/2023	10:00	30/Sep/2023	18:00	Under construction head, kindly approve		PLANNED	Requested
876	RQ142042	OCC_210	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	18/Sep/2023	08:00	18/Sep/2023	18:00			PLANNED	Requested

877	RQ142094	OCC_210	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected	PLANNED	Requested	
878	RQ142093	OCC_210	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected	PLANNED	Requested	
879	RQ142763	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWERGRID	C	FOR ADD-CAP WORKS AT SARNA APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	16/Sep/2023	10:00	30/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
880	RQ141805	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AMP Works	15/Sep/2023	09:00	15/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
881	RQ141998	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree Trimming Work	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
882	RQ142040	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Requested	
883	RQ142044	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Requested	
884	RQ142768	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable crossing towers	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
885	RQ142941	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP works at Kanpur end	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested	
886	RQ142047	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance work	12/Sep/2023	09:00	12/Sep/2023	12:00		PLANNED	Requested	
887	RQ142767	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	12/Sep/2023	09:00	12/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
888	RQ142940	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP works at Kanpur end	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested	
889	RQ142455	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	AMP Works	11/Sep/2023	10:00	11/Sep/2023	16:00	Kindly approve	PLANNED	Requested	
890	RQ142046	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	11/Sep/2023	09:00	11/Sep/2023	12:00		PLANNED	Requested	
891	RQ142939	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP works at Kanpur end	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Requested	
892	RQ142938	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP works at Kanpur end	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Requested	
893	RQ142043	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	09/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Requested	
894	RQ142881	OCC_210	ntpcnr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	Annual Bay maintenance	07/Sep/2023	08:00	09/Sep/2023	18:00	No generation will be affected	PLANNED	Requested	
895	RQ141800	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Sep/2023	09:00	04/Sep/2023	17:00	Kindly approve	PLANNED	Requested	
896	RQ141799	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Sep/2023	09:00	04/Sep/2023	17:00	Kindly approve	PLANNED	Requested	
897	RQ142879	OCC_210	ntpcnr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	C	Annual Bay maintenance	04/Sep/2023	08:00	06/Sep/2023	18:00	No generation will be affected	PLANNED	Requested	
898	RQ142759	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of CT, Isolators & E/S, Control & Relay Panel under Add Cap.	02/Sep/2023	10:00	16/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
899	RQ142762	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS AT SARNA APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	01/Sep/2023	10:00	15/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
900	RQ142326	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2	POWERGRID	D	AMP work of Line equipment	28/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Requested	
901	RQ142325	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1	POWERGRID	D	AMP work of Line equipment	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested	
902	RQ142342	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	POWERGRID	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRS	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested	
903	RQ142334	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defects	20/Sep/2023	08:00	20/Sep/2023	18:00	220KV Anta-Bhilwara Line CKT-I to be kept in non Auto Mode	PLANNED	Requested	
904	RQ142333	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	19/Sep/2023	08:00	19/Sep/2023	18:00	220KV Anta-Bhilwara Line CKT-II to be kept in non Auto Mode	PLANNED	Requested	
905	RQ142387	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (TPGEL) CKT-2	POWERGRID	D	FOR AMP WORK	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Requested	
906	RQ142367	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-NEHTAUR(LUP) (LUP) CKT-1	POWERGRID	D	For Line Equipment AMP work and Hot spot attending	15/Sep/2023	09:00	15/Sep/2023	17:00		PLANNED	Requested	
907	RQ142316	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1	POWERGRID	D	AMP work of Line equipment	13/Sep/2023	17:00	13/Sep/2023	23:00		PLANNED	Requested	
908	RQ142315	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1	POWERGRID	D	AMP work of Line equipment	12/Sep/2023	17:00	12/Sep/2023	23:00		PLANNED	Requested	

909	RQ142384	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	12/Sep/2023	09:00	13/Sep/2023	18:30		PLANNED	Requested
910	RQ142313	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-2		D	Additional Glass disc insertion	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Requested
911	RQ142314	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	AMP work of Line equipment	11/Sep/2023	17:00	11/Sep/2023	23:00		PLANNED	Requested
912	RQ142386	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCL) CKT-1		D	FOR AMP WORK	11/Sep/2023	09:00	11/Sep/2023	18:00		PLANNED	Requested
913	RQ142383	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	12/Sep/2023	18:30		PLANNED	Requested
914	RQ142341	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
915	RQ142382	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	10/Sep/2023	09:00	11/Sep/2023	18:30		PLANNED	Requested
916	RQ142381	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	09/Sep/2023	09:00	10/Sep/2023	18:30		PLANNED	Requested
917	RQ142312	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-1		D	Replacement of Grading reverseal Arcing horn and jumper lighting	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Requested
918	RQ142400	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	08/Sep/2023	08:00	09/Sep/2023	18:00	Timely requirement of S/D	PLANNED	Requested
919	RQ142426	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Requested
920	RQ142424	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Requested
921	RQ142425	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Requested
922	RQ142380	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	07/Sep/2023	09:00	08/Sep/2023	18:30		PLANNED	Requested
923	RQ142392	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP OF LINE BAY	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested
924	RQ142324	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEJAIPUR(RS) (RS) CKT-2		D	AMP work of Line equipment	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Requested
925	RQ142319	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG) KANKROLI(RS) (RS) CKT-1		D	AMP work of Line equipment	07/Sep/2023	09:00	07/Sep/2023	13:00		PLANNED	Requested
926	RQ142391	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	AMP OF LINE BAY	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Requested
927	RQ142297	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2		D	AMP WORK	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Requested
928	RQ142379	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	05/Sep/2023	09:00	06/Sep/2023	18:30		PLANNED	Requested
929	RQ142296	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1		D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
930	RQ142302	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-BHWADI(RS) (RS) CKT-2		D	Relay works	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
931	RQ142301	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-BHWADI(RS) (RS) CKT-1		D	Relay works	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested
932	RQ142300	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	AMP WORK	03/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Requested
933	RQ142378	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	03/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Requested
934	RQ142423	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For testing and commissioning works with TBC Bay	02/Sep/2023	17:00	07/Sep/2023	23:59		PLANNED	Requested
935	RQ142422	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For testing and commissioning works with TBC Bay	02/Sep/2023	17:00	07/Sep/2023	23:59		PLANNED	Requested
936	RQ142299	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP WORK	02/Sep/2023	09:00	02/Sep/2023	18:00		PLANNED	Requested

937	RQ142420	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			PLANNED	Requested
938	RQ142427	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCL) (EDEN) (ERCL) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			PLANNED	Requested
939	RQ142428	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA) (RSUPL) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			PLANNED	Requested
940	RQ142421	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			PLANNED	Requested
941	RQ142298	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		D	AMP WORK	01/Sep/2023	09:00	01/Sep/2023	18:00			PLANNED	Requested
942	RQ142377	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	01/Sep/2023	09:00	02/Sep/2023	18:30			PLANNED	Requested
943	RQ142388	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	FOR AMP OF LINE TERMINAL EQUIPMENTS AT HISAR(PG) SS END	01/Sep/2023	09:00	01/Sep/2023	18:00			PLANNED	Requested
944	RQ142371	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		PLANNED	Requested
945	RQ142370	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		PLANNED	Requested
946	RQ142369	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		PLANNED	Requested
947	RQ142354	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00			PLANNED	Requested
948	RQ142398	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00	Timely requirement of S/D		PLANNED	Requested
949	RQ142353	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00			PLANNED	Requested
950	RQ142399	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00	Timely requirement of S/D		PLANNED	Requested
951	RQ142340	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG) MAU(HV) (HVPNL) CKT-2		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested
952	RQ142339	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG) MAU(HV) (HVPNL) CKT-1		C	Diversion work for NCRCT Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested
953	RQ141655	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Narora-Atrauli line surge arrester replacement job	28/Sep/2023	08:00	30/Sep/2023	20:00			PLANNED	Requested
954	RQ142606	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	isolator maintenance and contacts cheking	27/Sep/2023	08:00	28/Sep/2023	18:00			PLANNED	Requested
955	RQ141656	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Narora-Khurja line surge arrester replacement job	24/Sep/2023	08:00	26/Sep/2023	23:00			PLANNED	Requested
956	RQ141739	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay maintenance.	20/Sep/2023	10:00	20/Sep/2023	18:00			PLANNED	Requested
957	RQ141653	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Narora-Dibai line surge arrester replacement job	18/Sep/2023	08:00	20/Sep/2023	20:00			PLANNED	Requested
958	RQ141652	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Narora-Simbholi line surge arrester replacement job.	11/Sep/2023	08:00	13/Sep/2023	20:00			PLANNED	Requested
959	RQ142016	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIPIUR (UP)-SHAHJAHANPUR(PG) (UP) CKT-1	UPPTCL	D	AMP WORK	09/Sep/2023	08:00	09/Sep/2023	18:00			PLANNED	Requested
960	RQ141849	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For connection of CT and PT and other CB, Iso status on Video Display X Wall and Preventive maintenance purpose	08/Sep/2023	10:00	08/Sep/2023	12:00			PLANNED	Requested
961	RQ142189	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00			PLANNED	Requested
962	RQ141651	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Narora-Sambhal line surge arrester replacement job	04/Sep/2023	08:00	06/Sep/2023	20:00			PLANNED	Requested
963	RQ142122	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Line	26/Sep/2023	08:00	26/Sep/2023	18:00			PLANNED	Requested
964	RQ142100	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHAL(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	19/Sep/2023	08:00	19/Sep/2023	18:00			PLANNED	Requested
965	RQ142696	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	12/Sep/2023	10:00	12/Sep/2023	15:00	Kindly approve		PLANNED	Requested
966	RQ142101	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Half Yearly Mtc..	12/Sep/2023	08:00	12/Sep/2023	18:00			PLANNED	Requested
967	RQ141829	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	For AMP works of line equipments and Busbar relay testing	09/Sep/2023	09:00	09/Sep/2023	18:00	Kindly approve		PLANNED	Requested

968	RQ141828	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-1	PSTCL	D	For AMP works of line equipments and Busbar relay testing	07/Sep/2023	09:00	07/Sep/2023	18:00	Kindly approve	PLANNED	Requested
969	RQ141804	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P) (PSTCL) CKT-2	PSTCL	D	AMP Works	06/Sep/2023	10:00	06/Sep/2023	14:00	Kindly approve	PLANNED	Requested
970	RQ141803	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P) (PSTCL) CKT-1	PSTCL	D	AMP Works	05/Sep/2023	10:00	05/Sep/2023	14:00	Kindly approve	PLANNED	Requested
971	RQ142605	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,U PPTCL	C	isolator maintenance and contacts checking	25/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested
972	RQ142246	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(U) (PG) CKT-1	POWERGRID,U PPTCL	D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested
973	RQ142268	OCC_210	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	22/Sep/2023	09:30	22/Sep/2023	12:30		PLANNED	Requested
974	RQ142267	OCC_210	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	21/Sep/2023	09:30	21/Sep/2023	12:30		PLANNED	Requested
975	RQ142259	OCC_210	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	21/Sep/2023	09:30	21/Sep/2023	11:00		PLANNED	Requested
976	RQ142258	OCC_210	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	19/Sep/2023	09:30	19/Sep/2023	11:00		PLANNED	Requested
977	RQ142112	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly Mtc.	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
978	RQ142124	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
979	RQ142111	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
980	RQ142734	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested
981	RQ141793	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	20/Sep/2023	10:00	20/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
982	RQ141794	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	20/Sep/2023	10:00	20/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
983	RQ142110	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Requested
984	RQ141795	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	12/Sep/2023	10:00	12/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
985	RQ141796	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAG AR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	12/Sep/2023	10:00	12/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested
986	RQ141719	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAG AR(HV) (HVPNL) CKT-1	HVPNL	D	AMP Works	11/Sep/2023	09:00	11/Sep/2023	18:00	Kindly approve	PLANNED	Requested
987	RQ142733	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
988	RQ141806	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	HVPNL	D	AMP Works of Line equipments	05/Sep/2023	10:00	05/Sep/2023	14:00	Kindly approve	PLANNED	Requested
989	RQ142735	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
990	RQ142736	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Requested
991	RQ142058	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,R RVPNL	D	maintenance of line	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Requested
992	RQ142034	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested
993	RQ142005	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRUR(S) (PG) CKT-1	POWERGRID,R RVPNL	D	For quarterly maintenance work of whole grid sub-station	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Requested
994	RQ142166	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Requested
995	RQ142864	OCC_210	slddcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,R RVPNL	C	for making LILO of 220KV SIKANDRA (AGRA)-AGRA PG LINE at 220KV KIRAWALI S/s	01/Sep/2023	08:00	04/Sep/2023	18:00	Shutdown is required from 22.08.2023 to 25.08.2023	PLANNED	Requested
996	RQ142097	OCC_210	slddjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID,P DD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20-50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected	PLANNED	Requested
997	RQ142453	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWERGRID,P DD JK	D	AMP Works	14/Sep/2023	10:00	14/Sep/2023	16:00	Kindly approve	PLANNED	Requested
998	RQ142790	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGODORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Shutdown required to remove all the temporary arrangements and connect via retrofitted isolators.	13/Sep/2023	09:00	13/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested

999	RQ142454	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	AMP Works	06/Sep/2023	10:00	06/Sep/2023	16:00	Kindly approve	PLANNED	Requested	
1000	RQ142789	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZAINAKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Isolator retrofitting of 220KV Zainakote-1 Bay (21089C & 21089L ISOLATORS). The S/D is taken to Bypass the 21089L isolator, the conductor from CT to 21089L isolator shall be removed. For 21089C, Temporary arrangement will be made from CT to TBC connection so that 21089C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-1 may be charged via 220KV TBC afterwards.	04/Sep/2023	09:00	04/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1001	RQ141884	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing Bus-1 & Bus-2 with newly constructed bay no. 207(Chamba-HPPTCL Majra)	01/Sep/2023	09:00	16/Sep/2023	19:00	Under construction head, kindly approve	PLANNED	Requested	
1002	RQ141832	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDROI(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity, kindly approve	PLANNED	Requested	
1003	RQ141831	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDROI(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity, kindly approve	PLANNED	Requested	
1004	RQ141833	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity, kindly approve	PLANNED	Requested	
1005	RQ141882	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Sep/2023	07:00	15/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1006	RQ141881	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDROI(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Sep/2023	07:00	15/Sep/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1007	RQ142729	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASEJOL_HB FTGH2 - ASEJOL_WIND FTGH2 (ASEJOL) CKT-1	ASEJOL	D	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Sep/2023	07:00	04/Sep/2023	20:00	Kindly approve for dt 25.08.2023 & 28.08.2023	PLANNED	Requested	
1008	RQ142695	OCC_210	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	bus side isolator maintenance and checking	03/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1009	RQ142694	OCC_210	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	bus side isolator maintenance and checking	28/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Requested	
1010	RQ142890	OCC_210	ntpcnr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Bus#2 S/d for Annual bay Maintenance	09/Sep/2023	08:00	09/Sep/2023	18:00	No generation will be affected	PLANNED	Requested	
1011	RQ142888	OCC_210	ntpcnr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Bus#1 S/d for Annual bay Maintenance	06/Sep/2023	08:00	08/Sep/2023	18:00	No generation will be affected	PLANNED	Requested	
1012	RQ142889	OCC_210	ntpcnr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Bus#2 S/d for Annual bay Maintenance	04/Sep/2023	08:00	05/Sep/2023	18:00	No generation will be affected	PLANNED	Requested	
1013	RQ142649	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	30/Sep/2023	17:00	30/Sep/2023	23:59		PLANNED	Requested	
1014	RQ142648	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	27/Sep/2023	17:00	29/Sep/2023	23:59		PLANNED	Requested	
1015	RQ142651	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	BAY EXTENTION WORK	20/Sep/2023	17:00	20/Sep/2023	23:15		PLANNED	Requested	
1016	RQ142610	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT KANKROLI(PG)		D	AMP OF TRANSFER BUS	19/Sep/2023	09:00	19/Sep/2023	17:00		PLANNED	Requested	
1017	RQ142650	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	BAY EXTENTION WORK	18/Sep/2023	17:00	19/Sep/2023	23:59		PLANNED	Requested	
1018	RQ142668	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested	
1019	RQ142666	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Requested	
1020	RQ142615	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	AMP WORK	17/Sep/2023	09:00	17/Sep/2023	18:00		PLANNED	Requested	
1021	RQ142614	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP WORK	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Requested	
1022	RQ142629	OCC_210	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	14/Sep/2023	09:00	14/Sep/2023	18:30		PLANNED	Requested	
1023	RQ142613	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Requested	
1024	RQ142628	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	13/Sep/2023	09:00	13/Sep/2023	18:30		PLANNED	Requested	
1025	RQ142627	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Requested	
1026	RQ142626	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	11/Sep/2023	18:30		PLANNED	Requested	
1027	RQ142633	OCC_210	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	11/Sep/2023	09:00	13/Sep/2023	18:30		PLANNED	Requested	
1028	RQ142609	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		C	Replacement of Flange of 202QCB of Bus Coupler bay	10/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Requested	
1029	RQ142632	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	08/Sep/2023	09:00	10/Sep/2023	18:30		PLANNED	Requested	
1030	RQ142663	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	For erection and commissioning works in TBC Bay	07/Sep/2023	17:00	11/Sep/2023	23:59		PLANNED	Requested	
1031	RQ142664	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4		D	For erection and commissioning works in TBC Bay	07/Sep/2023	17:00	11/Sep/2023	23:59		PLANNED	Requested	
1032	RQ142608	OCC_210	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Interconnection between existing and new bus and bus stability for bay extension work	07/Sep/2023	07:00	09/Sep/2023	19:00		PLANNED	Requested	
1033	RQ142647	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	BAY EXTENTION WORK	06/Sep/2023	17:00	08/Sep/2023	23:59		PLANNED	Requested	
1034	RQ142631	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	05/Sep/2023	09:00	07/Sep/2023	18:30		PLANNED	Requested	
1035	RQ142634	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	AMP OF 220KV BUS 1 AT HISSAR	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested	
1036	RQ142607	OCC_210	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Interconnection between existing and new bus and bus stability for bay extension work	04/Sep/2023	07:00	06/Sep/2023	19:00		PLANNED	Requested	
1037	RQ142667	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Requested	
1038	RQ142665	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Requested	
1039	RQ142630	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	02/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Requested	

1040	RQ142662	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3		D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Sep/2023	17:00	06/Sep/2023	23:59		PLANNED	Requested	
1041	RQ142661	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/Sep/2023	17:00	06/Sep/2023	23:59		PLANNED	Requested	
1042	RQ142798	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20389B)	27/Sep/2023	14:00	27/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1043	RQ142797	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20389A)	27/Sep/2023	09:00	27/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1044	RQ141718	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Works	25/Sep/2023	09:00	26/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
1045	RQ142796	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-2 will be removed to isolate the 20389B isolator completely.	23/Sep/2023	13:00	23/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1046	RQ142795	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-1 will be removed to isolate the 20389A isolator completely.	23/Sep/2023	09:00	23/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1047	RQ142794	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20289B)	22/Sep/2023	14:00	22/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1048	RQ142793	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20289A)	22/Sep/2023	09:00	22/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1049	RQ141717	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Works	21/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
1050	RQ142792	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV ICT-2 Bay (202), Jumpers of 220KV BUS-2 will be removed to isolate the 20289B isolator completely.	14/Sep/2023	13:00	14/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1051	RQ142791	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV ICT-2 Bay (202), Jumpers of 220KV BUS-1 will be removed to isolate the 20289A isolator completely.	14/Sep/2023	09:00	14/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1052	RQ142745	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-2	12/Sep/2023	08:00	13/Sep/2023	20:00		PLANNED	Requested	
1053	RQ142788	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (21089B)	11/Sep/2023	14:00	11/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1054	RQ142787	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (21089A)	11/Sep/2023	09:00	11/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1055	RQ142744	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-1	10/Sep/2023	08:00	11/Sep/2023	20:00		PLANNED	Requested	
1056	RQ141886	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-2 with new bay no. 207(Chamba-Majra Line) and testing of Bus Bar 1 after integration with new bay	09/Sep/2023	09:00	16/Sep/2023	19:00	Under construction head, kindly approve	PLANNED	Requested	
1057	RQ141817	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar Relay Modification work and Testing work and attending hot spot	09/Sep/2023	08:00	10/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
1058	RQ141916	OCC_210	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To attend Hot spot in y phase 203-89 B isolator. 220KV Kanpur-Sikandara line will be shifted to TBC for attending hot spot	08/Sep/2023	10:00	08/Sep/2023	18:00		PLANNED	Requested	
1059	RQ141816	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus Bar Relay Modification work and Testing work and attending hot spot	07/Sep/2023	08:00	08/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
1060	RQ142741	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	D	For HV test of 220KV bus-2 GIS extension.	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
1061	RQ142740	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	For HV test of 220KV bus-1 GIS extension.	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested	
1062	RQ142786	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220KV BUS-2 will be removed to isolate the 21089B isolator completely.	01/Sep/2023	13:00	01/Sep/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
1063	RQ141885	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-1 with new bay no. 207(Chamba-Majra Line) and testing of Bus Bar 1 after integration with new bay	01/Sep/2023	09:00	08/Sep/2023	19:00	Under construction head, kindly approve	PLANNED	Requested	
1064	RQ142785	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220KV BUS-1 will be removed to isolate the 21089A isolator completely.	01/Sep/2023	09:00	01/Sep/2023	12:00	Under construction head, kindly approve	PLANNED	Requested	
1065	RQ142137	OCC_210	bbmb_sd	BUS	220KV BUS 2 AT GANGUWAL(BB)	BBMB	D	Half yearly mtc	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Requested	
1066	RQ142136	OCC_210	bbmb_sd	BUS	220KV BUS 1 AT ZHARKHI DADRNI(BB)	BBMB	D	Half yearly mtc	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Requested	
1067	RQ142135	OCC_210	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Requested	
1068	RQ141801	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve	PLANNED	Requested	
1069	RQ142098	OCC_210	slidjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20-50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1070	RQ142099	OCC_210	slidjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20-50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1071	RQ142134	OCC_210	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	D	Quarterly mtc	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Requested	
1072	RQ141986	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP of line bay equipments at Sitarganj(PG)	12/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Requested	
1073	RQ141984	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-2	PTCUL	D	AMP of line bay equipments at Sitarganj(PG)	09/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Requested	

1074	RQ141985	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-3	PTCUL	D	AMP of line bay equipments at Sitargani(PG)	07/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Requested	
1075	RQ141993	OCC_210	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS) HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Requested	
1076	RQ141877	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NRSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1077	RQ141875	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NRSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1078	RQ141876	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NRSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1079	RQ142686	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26/Sep/2023	17:00	28/Sep/2023	23:00		PLANNED	Requested	
1080	RQ142685	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Sep/2023	17:00	25/Sep/2023	23:00		PLANNED	Requested	
1081	RQ142684	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Sep/2023	17:00	22/Sep/2023	23:00		PLANNED	Requested	
1082	RQ142688	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For Erection works of Bhadla-2 circuit -4 line reactor.	20/Sep/2023	17:00	28/Sep/2023	23:00		PLANNED	Requested	
1083	RQ142670	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)		D	AMP OF SWITCHABLE LINE REACTOR	15/Sep/2023	09:00	15/Sep/2023	17:00		PLANNED	Requested	
1084	RQ142672	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	For AMP of Reactor and Circuit Breaker	14/Sep/2023	09:00	14/Sep/2023	18:00	Switchable LR	PLANNED	Requested	
1085	RQ142687	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13/Sep/2023	17:00	15/Sep/2023	23:00		PLANNED	Requested	
1086	RQ142692	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	06/Sep/2023	17:00	08/Sep/2023	23:00		PLANNED	Requested	
1087	RQ142683	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Line Reactor	06/Sep/2023	17:00	11/Sep/2023	23:00		PLANNED	Requested	
1088	RQ142691	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	05/Sep/2023	17:00	07/Sep/2023	23:00		PLANNED	Requested	
1089	RQ142682	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Line Reactor	05/Sep/2023	17:00	10/Sep/2023	23:00		PLANNED	Requested	
1090	RQ142690	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	04/Sep/2023	17:00	06/Sep/2023	23:00		PLANNED	Requested	
1091	RQ142681	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Line Reactor	04/Sep/2023	17:00	08/Sep/2023	23:00		PLANNED	Requested	
1092	RQ142689	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	03/Sep/2023	17:00	05/Sep/2023	23:00		PLANNED	Requested	

1093	RQ142680	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Line Reactor	03/Sep/2023	17:00	06/Sep/2023	23:00			PLANNED	Requested	
1094	RQ141919	OCC_210	cpcc3_sd	BUS	132 KV SITARGANI(PG) - BUS 1	POWERGRID	D	AMP WORK	22/Sep/2023	10:00	22/Sep/2023	18:00			PLANNED	Requested	
1095	RQ142708	OCC_210	cpcc1_sd	BR/BSR/MSR/MR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWERGRID	D	FOR AMP WORK	20/Sep/2023	08:00	20/Sep/2023	18:00			PLANNED	Requested	
1096	RQ142719	OCC_210	cpcc1_sd	BR/BSR/MSR/MR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	19/Sep/2023	08:00	19/Sep/2023	18:00			PLANNED	Requested	
1097	RQ142492	OCC_210	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVNPL DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	18/Sep/2023	09:00	19/Sep/2023	18:00			PLANNED	Requested	
1098	RQ142463	OCC_210	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND FUTURE AT 220 KV BIKANER(PG) (POWERGRID)		D	AMP Works	14/Sep/2023	17:00	14/Sep/2023	23:00			PLANNED	Requested	
1099	RQ142500	OCC_210	cpcc1_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	11/Sep/2023	18:00			PLANNED	Requested	
1100	RQ142491	OCC_210	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVNPL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	11/Sep/2023	09:00	12/Sep/2023	18:00			PLANNED	Requested	
1101	RQ142499	OCC_210	cpcc1_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofit	08/Sep/2023	09:00	08/Sep/2023	18:00			PLANNED	Requested	
1102	RQ142490	OCC_210	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVNPL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	08/Sep/2023	09:00	09/Sep/2023	18:00			PLANNED	Requested	
1103	RQ142840	OCC_210	cpcc1_sd	BAY	215 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 3 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	15/Sep/2023	17:00	19/Sep/2023	23:00	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S		PLANNED	Requested	
1104	RQ142839	OCC_210	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Sep/2023	17:00	19/Sep/2023	23:00			PLANNED	Requested	
1105	RQ142829	OCC_210	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 3 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 4 AT 220 KV FATEHGARH (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	13/Sep/2023	17:00	14/Sep/2023	23:00			PLANNED	Requested	
1106	RQ142964	OCC_210	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBASTA(U P) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For overhauling of circuit breaker ABB make. Line will remain charged from TBC	11/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested	
1107	RQ142801	OCC_210	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	C	Replacement of Flange of 202Q52 CB of Bus Coupler Bay	10/Sep/2023	08:00	13/Sep/2023	18:00			PLANNED	Requested	
1108	RQ142963	OCC_210	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For overhauling of circuit breaker ABB make. Line will remain charged from TBC	08/Sep/2023	08:00	10/Sep/2023	18:00			PLANNED	Requested	
1109	RQ142800	OCC_210	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID) AT 220 KV BHADLA(PG)	POWERGRID	D	FOR AMP WORK	02/Sep/2023	17:00	02/Sep/2023	23:00			PLANNED	Requested	

1110	RQ142841	OCC_210	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 6 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Sep/2023	17:00	05/Sep/2023	23:00		PLANNED	Requested	
1111	RQ142821	OCC_210	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Sep/2023	15:00	05/Sep/2023	23:00		PLANNED	Requested	
1112	RQ142219	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z33 at Rihand HVDC. No Power flow restriction	22/Sep/2023	10:00	23/Sep/2023	18:00		PLANNED	Requested	
1113	RQ142212	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z31 at Rihand HVDC. No Power flow restriction	20/Sep/2023	10:00	21/Sep/2023	18:00		PLANNED	Requested	
1114	RQ142209	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z33 at Rihand HVDC. No Power flow restriction	18/Sep/2023	10:00	19/Sep/2023	18:00		PLANNED	Requested	
1115	RQ141949	OCC_210	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP Works	15/Sep/2023	10:00	15/Sep/2023	18:00		PLANNED	Requested	
1116	RQ142220	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z23 at Rihand HVDC. No Power flow restriction	15/Sep/2023	10:00	16/Sep/2023	18:00		PLANNED	Requested	
1117	RQ141950	OCC_210	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP Works	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Requested	
1118	RQ142213	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z22 at Rihand HVDC. No Power flow restriction	13/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Requested	
1119	RQ142210	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z21 at Rihand HVDC. No Power flow restriction	11/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Requested	
1120	RQ142222	OCC_210	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWERGRID	D	AMP work of AC FILTER Sub bank Z4.Z22 at Agra HVDC	11/Sep/2023	10:00	11/Sep/2023	18:00		PLANNED	Requested	
1121	RQ141913	OCC_210	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	08/Sep/2023	10:00	08/Sep/2023	18:00		PLANNED	Requested	
1122	RQ142221	OCC_210	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z13 at Rihand HVDC. No Power flow restriction	08/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Requested	
1123	RQ142214	OCC_210	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z12 at Rihand HVDC. No Power flow restriction	06/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Requested	
1124	RQ141914	OCC_210	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Requested	
1125	RQ142211	OCC_210	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z11 at Rihand HVDC. No Power flow restriction	04/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Requested	