

Proposed Outage Program of 211th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ145628	OCC_211	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	NTPC	C	BOILER LICENSE RENEWAL & UNIT OVERHAULING	01/Oct/2023	00:00	09/Nov/2023	23:59		PLANNED	Requested	
2	RQ145629	OCC_211	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 1	NTPC	C	Capital Overhauling	27/Oct/2023	00:00	10/Dec/2023	23:59		PLANNED	Requested	
3	RQ145631	OCC_211	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	Turbine Inspection	05/Oct/2023	00:00	08/Oct/2023	23:59		PLANNED	Requested	
4	RQ145630	OCC_211	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	GT#2 Turbine inspection	10/Oct/2023	00:00	25/Oct/2023	23:59		PLANNED	Requested	
5	RQ145347	OCC_211	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 2	NPCIL	C	Biennial Shutdown of NAPS-2	28/Oct/2023	00:00	28/Dec/2023	18:00		PLANNED	Requested	
6	RQ145578	OCC_211	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 2	NPCIL	C	Biennial shut down maintenance of RAPS-6	01/Oct/2023	00:00	09/Nov/2023	23:00	S/D was approved in Dec.-2023 in LGBR but due to some technical issues it is proposed to prepond the shut down from 1st October (30th Sept 2350 hrs.) Kindly approve	PLANNED	Requested	
7	RQ145894	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV Ghatampur-Hapur line at Rampur	29/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested	
8	RQ145893	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV Ghatampur-Hapur line at Rampur	29/Oct/2023	08:00	30/Oct/2023	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
9	RQ145895	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV Ghatampur-Hapur line at Rampur	29/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested	
10	RQ145896	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Power line crossing work for under construction of Loop Out CKT of L1LO of 765kV Ghatampur-Hapur line at Rampur	29/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested	
11	RQ146397	OCC_211	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
12	RQ146396	OCC_211	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
13	RQ146398	OCC_211	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
14	RQ146399	OCC_211	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
15	RQ146140	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	28/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
16	RQ146148	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Shut down defect rectification works	26/Oct/2023	08:00	28/Oct/2023	20:00		PLANNED	Requested	
17	RQ146137	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	24/Oct/2023	17:00	25/Oct/2023	23:30		PLANNED	Requested	
18	RQ146172	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 1 for AMP works	24/Oct/2023	17:00	28/Oct/2023	23:59		PLANNED	Requested	
19	RQ146478	OCC_211	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	For bay AMP Works	23/Oct/2023	17:00	24/Oct/2023	23:00	For Bay AMP works	PLANNED	Requested	
20	RQ146125	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	23/Oct/2023	17:00	23/Oct/2023	23:30		PLANNED	Requested	
21	RQ146212	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK (724)	23/Oct/2023	17:00	24/Oct/2023	23:59		PLANNED	Requested	
22	RQ146146	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Shut down defect rectification works	23/Oct/2023	08:00	25/Oct/2023	20:00		PLANNED	Requested	
23	RQ146123	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	22/Oct/2023	17:00	22/Oct/2023	23:30		PLANNED	Requested	
24	RQ146171	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 2 for AMP works	22/Oct/2023	17:00	25/Oct/2023	23:59		PLANNED	Requested	
25	RQ146211	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR rectification WORK	22/Oct/2023	17:00	22/Oct/2023	23:59		PLANNED	Requested	
26	RQ146404	OCC_211	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For bay AMP Works	21/Oct/2023	17:00	22/Oct/2023	23:00	For Bay AMP works	PLANNED	Requested	
27	RQ146139	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	20/Oct/2023	17:00	27/Oct/2023	23:30		PLANNED	Requested	
28	RQ146813	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	19/Oct/2023	17:00	25/Oct/2023	23:00		PLANNED	Requested	
29	RQ146169	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 4 for AMP works	18/Oct/2023	17:00	21/Oct/2023	23:59		PLANNED	Requested	

30	RQ146170	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 3 for AMP works	18/Oct/2023	17:00	21/Oct/2023	23:59			PLANNED	Requested
31	RQ146229	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	18/Oct/2023	17:00	18/Oct/2023	23:59			PLANNED	Requested
32	RQ146203	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR AMP WORK	18/Oct/2023	09:00	18/Oct/2023	18:00			PLANNED	Requested
33	RQ146228	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	17/Oct/2023	17:00	17/Oct/2023	23:59			PLANNED	Requested
34	RQ146143	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Liquidation of Shut Down nature defects and closing of notification & LINE BAY AMP	17/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested
35	RQ146227	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	16/Oct/2023	17:00	16/Oct/2023	23:59			PLANNED	Requested
36	RQ146127	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
37	RQ146129	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
38	RQ146133	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
39	RQ146119	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
40	RQ146141	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
41	RQ146121	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	AMP / SHUTDOWN RELATED WORK & To configure Line Reactor Tripping on Single phase fault as per CC approval	16/Oct/2023	08:00	16/Oct/2023	18:00		765 KV AJMER-CHITTORGARH (PG) CKT-1 to be kept in non auto mode	PLANNED	Requested
42	RQ146812	OCC_211	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	15/Oct/2023	17:00	20/Oct/2023	23:00			PLANNED	Requested
43	RQ146167	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Oct/2023	17:00	24/Oct/2023	23:59			PLANNED	Requested
44	RQ146120	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	AMP / SHUTDOWN RELATED WORK & To configure Line Reactor Tripping on Single phase fault as per CC approval	14/Oct/2023	08:00	14/Oct/2023	18:00		765 KV AJMER-CHITTORGARH (PG) CKT-2 to be kept in non auto mode	PLANNED	Requested
45	RQ146136	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	13/Oct/2023	17:00	20/Oct/2023	23:30			PLANNED	Requested
46	RQ146135	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	TO ATTEND CROSS PATROLLING DEFECTS & To configure Line Reactor Tripping on Single phase fault as per CC approval	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
47	RQ146134	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	TO ATTEND CROSS PATROLLING DEFECTS & To configure Line Reactor Tripping on Single phase fault as per CC approval	12/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
48	RQ146150	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shut down maintenance work & FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	11/Oct/2023	08:00	13/Oct/2023	19:00			PLANNED	Requested
49	RQ146166	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Oct/2023	17:00	19/Oct/2023	23:59			PLANNED	Requested
50	RQ146153	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI diversion work	10/Oct/2023	08:00	25/Oct/2023	19:00			PLANNED	Requested
51	RQ146811	OCC_211	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Bus Reactor	08/Oct/2023	17:00	12/Oct/2023	23:00		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
52	RQ146124	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	08/Oct/2023	17:00	13/Oct/2023	23:30			PLANNED	Requested
53	RQ146810	OCC_211	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Bus Reactor	07/Oct/2023	17:00	10/Oct/2023	23:00		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
54	RQ146168	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Oct/2023	17:00	11/Oct/2023	23:59		For commissioning works of SS-63 A1 package 765 kv ICT-5	PLANNED	Requested
55	RQ146154	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Tightening of Jumper & hardware fitting & fixing of missing Jumper N&B	06/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
56	RQ146165	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Oct/2023	17:00	13/Oct/2023	23:59			PLANNED	Requested
57	RQ146453	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)		D	AMP	05/Oct/2023	09:00	05/Oct/2023	18:00			PLANNED	Requested

58	RQ146201	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	FOR AMP WORK AND For providing insulation on Tertiary connector and conductor	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
59	RQ146452	OCC_211	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)		D	AMP	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested	
60	RQ146151	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Liquidation of Shut Down nature defects and closing of notification & FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested	
61	RQ146152	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Tightening of Jumper & hardware fitting & fixing of missing Jumper N&B	04/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
62	RQ146202	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For providing insulation on Tertiary connector and conductor	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
63	RQ146451	OCC_211	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP	03/Oct/2023	09:00	03/Oct/2023	18:00		PLANNED	Requested	
64	RQ146122	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	02/Oct/2023	17:00	07/Oct/2023	23:30		PLANNED	Requested	
65	RQ146117	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	overhead crossing by u/c 765KV Bhadla 2 - Sikar 2 TLC TW02	02/Oct/2023	09:00	03/Oct/2023	17:00	Shutdown may be availed in Sept-23.	PLANNED	Requested	
66	RQ146118	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	overhead crossing by u/c 765KV Bhadla 2 - Sikar 2 TLC TW02	02/Oct/2023	09:00	03/Oct/2023	17:00	Shutdown may be availed in Sept-23.	PLANNED	Requested	
67	RQ146164	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Oct/2023	17:00	07/Oct/2023	23:59		PLANNED	Requested	
68	RQ146210	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	FOR AMP WORK	01/Oct/2023	09:00	01/Oct/2023	18:00		PLANNED	Requested	
69	RQ146209	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	FOR AMP WORK	01/Oct/2023	09:00	01/Oct/2023	18:30		PLANNED	Requested	
70	RQ146126	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
71	RQ146128	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
72	RQ146131	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
73	RQ146138	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
74	RQ146116	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
75	RQ146147	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2023	08:00	31/Oct/2023	18:00	Non-Auto, on daily basis	PLANNED	Requested	
76	RQ146680	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE. FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR.DIA TO BE KEPT OPEN AT BOTH ENDS.CKT 1 -A/R IN NON AUTO MODE I TO FACILITATE WORK IN 765KV JABALPUR - ORAI # 2 BY WR2	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
77	RQ146719	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Replacement of Broken Insulators & Rectification of other Shutdown defects by ER1	16/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
78	RQ146690	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	To take Spare LR in service(Spare Changeover) at Gwalior end. DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
79	RQ146805	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	TO ATTEND CROSS PATROLLING DEFECTS & To configure Line Reactor Tripping on Single phase fault as per CC approval. DIA TO BE KEPT OPEN AT BOTH ENDS.	13/Oct/2023	08:00	13/Oct/2023	18:00	S/D by WR-2	PLANNED	Requested	
80	RQ146804	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN 765KV BANASKANTHA-CHITTORGARH # 2	13/Oct/2023	08:00	13/Oct/2023	18:00	only Non auto mode by WR-2	PLANNED	Requested	
81	RQ146802	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	TO ATTEND CROSS PATROLLING DEFECTS & To configure Line Reactor Tripping on Single phase fault as per CC approval. DIA TO BE KEPT OPEN AT BOTH ENDS.	12/Oct/2023	08:00	12/Oct/2023	18:00	S/D by WR-2	PLANNED	Requested	
82	RQ146803	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN 765KV BANASKANTHA-CHITTORGARH # 1	12/Oct/2023	08:00	12/Oct/2023	18:00	request by wr2	PLANNED	Requested	
83	RQ146806	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI line Diverson work.DIA TO BE KEPT OPEN AT BOTH ENDS.	10/Oct/2023	08:00	25/Oct/2023	18:00	S/D by WR-2	PLANNED	Requested	
84	RQ146724	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulators with Polymer Insulators at major crossings by ER1	09/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	

85	RQ145957	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Replacement of connector and pilot insulator string	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
86	RQ146666	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE. FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR.DIA TO BE KEPT OPEN AT BOTH ENDS.CKT 2 -A/R IN NON AUTO MODE I TO FACILITATE WORK IN 765KV JABALPUR - ORAI # 1 BY WR2	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
87	RQ146718	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulators with Polymer Insulators at major crossings by ER1	05/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
88	RQ146681	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
89	RQ146395	OCC_211	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	AMP work	09/Oct/2023	09:00	11/Oct/2023	18:00			PLANNED	Requested
90	RQ145346	OCC_211	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Oct/2023	08:00	31/Oct/2023	18:30	No outage Required		PLANNED	Requested
91	RQ146086	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1		D	For taking line reactor into service.	28/Oct/2023	18:00	28/Oct/2023	19:00			PLANNED	Requested
92	RQ146180	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection Works	28/Oct/2023	17:00	30/Oct/2023	23:59			PLANNED	Requested
93	RQ146049	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	TL CROSS PATROLLING DEFECTS ATTENDING AND SHUTDOWN RELATED WORK & AMP / SHUTDOWN RELATED WORK	27/Oct/2023	08:00	29/Oct/2023	18:00	400 KV KANKROLI-ZERDA (PG) CKT-1 to be kept in non auto mode		PLANNED	Requested
94	RQ146214	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP	26/Oct/2023	17:00	26/Oct/2023	23:59			PLANNED	Requested
95	RQ146085	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1		D	For taking line reactor out of service.	26/Oct/2023	09:00	26/Oct/2023	10:00			PLANNED	Requested
96	RQ146443	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)		D	For bay AMP Works	26/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
97	RQ146213	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	TERTIARY TRANSFORMER ERECTION WORK	24/Oct/2023	17:00	25/Oct/2023	23:59			PLANNED	Requested
98	RQ146178	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	23/Oct/2023	17:00	25/Oct/2023	23:59			PLANNED	Requested
99	RQ146029	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	For AMP of Line Bay	23/Oct/2023	09:00	23/Oct/2023	18:00			PLANNED	Requested
100	RQ146177	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	21/Oct/2023	17:00	23/Oct/2023	23:59			PLANNED	Requested
101	RQ146181	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For erection works of 33 KV Auxiliary transformer of Statcom-1 and its commissioning	21/Oct/2023	17:00	27/Oct/2023	23:59			PLANNED	Requested
102	RQ146186	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Oct/2023	17:00	29/Oct/2023	23:59			PLANNED	Requested
103	RQ146437	OCC_211	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT SONIPAT(PG)		D	For bay AMP Works	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested
104	RQ146070	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTOORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	AMP / SHUTDOWN RELATED WORK	21/Oct/2023	08:00	21/Oct/2023	18:00	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 to be kept non Auto mode		PLANNED	Requested
105	RQ146208	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	FOR AMP WORK	20/Oct/2023	17:00	20/Oct/2023	23:59			PLANNED	Requested
106	RQ146207	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	FOR AMP WORK	20/Oct/2023	10:00	20/Oct/2023	18:00			PLANNED	Requested
107	RQ146442	OCC_211	cpcc1_sd	BAY	410 MAIN BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AT ROORKEE(PG)		D	For bay AMP Works	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
108	RQ146056	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	To attend Shutdown Nature Defects	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
109	RQ146176	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For testing and commissioning works with TBC Bay	19/Oct/2023	17:00	21/Oct/2023	23:59			PLANNED	Requested
110	RQ146429	OCC_211	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)		D	For bay AMP Works	19/Oct/2023	09:00	19/Oct/2023	17:30			PLANNED	Requested
111	RQ146023	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1		D	For AMP of Line Bay/ For taking line reactor in service.	19/Oct/2023	09:00	19/Oct/2023	18:00			PLANNED	Requested

112	RQ146050	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1		D	TL CROSS PATROLLING DEFECTS ATTENDING AND SHUTDOWN RELATED WORK	19/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested	
113	RQ146206	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	FOR AMP WORK	18/Oct/2023	10:00	18/Oct/2023	18:00		PLANNED	Requested	
114	RQ146433	OCC_211	cpcc1_sd	BAY	405 TIE BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For bay AMP Works	18/Oct/2023	09:00	18/Oct/2023	18:00		PLANNED	Requested	
115	RQ146109	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	18/Oct/2023	08:00	19/Oct/2023	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Requested	
116	RQ146450	OCC_211	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP	17/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested	
117	RQ146205	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKARI(PG)		D	FOR AMP WORK	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
118	RQ146204	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	FOR AMP WORK	17/Oct/2023	08:00	17/Oct/2023	20:00		PLANNED	Requested	
119	RQ146449	OCC_211	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	16/Oct/2023	10:00	17/Oct/2023	18:00		PLANNED	Requested	
120	RQ146432	OCC_211	cpcc1_sd	BAY	410 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT BAHADURGARH(PG)		D	For bay AMP Works	16/Oct/2023	09:00	16/Oct/2023	18:00		PLANNED	Requested	
121	RQ146030	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	For AMP of Line Bay	16/Oct/2023	09:00	16/Oct/2023	18:00		PLANNED	Requested	
122	RQ146108	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	16/Oct/2023	08:00	17/Oct/2023	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Requested	
123	RQ146048	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	
124	RQ146045	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	
125	RQ146081	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	
126	RQ146084	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	AMP / SHUTDOWN RELATED WORK & TL DEFECTS ATTENDING AND SHUTDOWN RELATED WORK	16/Oct/2023	08:00	19/Oct/2023	18:00	400 KV BHINMAL-KANKROLI (PG) CKT-1 to kept in non-auto mode	PLANNED	Requested	
127	RQ146082	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK BETWEEN 171-174 & 226 & 228	16/Oct/2023	06:00	31/Oct/2023	18:00		PLANNED	Requested	
128	RQ146418	OCC_211	cpcc1_sd	BAY	436 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)		D	For bay AMP Works	15/Oct/2023	09:00	15/Oct/2023	18:00		PLANNED	Requested	
129	RQ146042	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	To attend Shutdown Nature Defects	15/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested	
130	RQ146184	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Oct/2023	17:00	20/Oct/2023	23:59		PLANNED	Requested	
131	RQ146101	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Liquidation of Shut nature defects	14/Oct/2023	09:00	14/Oct/2023	19:00	A/R of 400 KV MOGA-HISSAR (PG) CKT-2 required to be on non-auto mode	PLANNED	Requested	
132	RQ146032	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
133	RQ146033	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
134	RQ146040	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK & Line Bay AMP work	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
135	RQ146405	OCC_211	cpcc1_sd	BAY	426 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	FOR BAY AMP WORK	13/Oct/2023	17:00	13/Oct/2023	23:59		PLANNED	Requested	
136	RQ146226	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	13/Oct/2023	17:00	13/Oct/2023	23:59		PLANNED	Requested	

137	RQ146448	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	13/Oct/2023	10:00	14/Oct/2023	18:00		PLANNED	Requested
138	RQ146436	OCC_211	cpcc1_sd	BAY	404 MAIN BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT BAHADURGARH(PG)		D	For bay AMP Works	13/Oct/2023	09:00	13/Oct/2023	18:00		PLANNED	Requested
139	RQ146446	OCC_211	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)		D	AMP	13/Oct/2023	09:00	13/Oct/2023	18:00		PLANNED	Requested
140	RQ146100	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Liquidation of Shut Down nature defects	13/Oct/2023	09:00	13/Oct/2023	18:00	A/R of 400 KV MOGA HISSAR (PG) CKT-2 required to be on non-auto mode	PLANNED	Requested
141	RQ146441	OCC_211	cpcc1_sd	BAY	407 MAIN BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
142	RQ146106	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	13/Oct/2023	08:00	14/Oct/2023	18:00	Non auto for 400 kv RAPPCC-Kankrolli	PLANNED	Requested
143	RQ146039	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Porcelain insulator cleaning work & Line Bay AMP work / FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
144	RQ146225	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	12/Oct/2023	17:00	12/Oct/2023	23:59		PLANNED	Requested
145	RQ146419	OCC_211	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)		D	For bay AMP Works	12/Oct/2023	09:00	12/Oct/2023	18:00		PLANNED	Requested
146	RQ146435	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	For bay AMP Works	12/Oct/2023	09:00	12/Oct/2023	18:00		PLANNED	Requested
147	RQ146221	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINDOLA(PG)		D	FOR AMP	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
148	RQ146028	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	To attend Shutdown Nature Defects	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
149	RQ146027	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
150	RQ146038	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Porcelain insulator cleaning work	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
151	RQ146224	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	11/Oct/2023	17:00	11/Oct/2023	23:59		PLANNED	Requested
152	RQ146447	OCC_211	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	11/Oct/2023	10:00	12/Oct/2023	18:00		PLANNED	Requested
153	RQ146060	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Liquidation of Shut Down nature defects and closing of notification	11/Oct/2023	09:00	11/Oct/2023	18:00		PLANNED	Requested
154	RQ146069	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	TO ATTEND SHUT DOWN NATURE DEFECTS	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
155	RQ146026	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
156	RQ146037	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Porcelain insulator cleaning work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
157	RQ146107	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given & AMP / SHUTDOWN RELATED WORK	11/Oct/2023	08:00	12/Oct/2023	18:00	Non auto for 400 kv RAPPCC-Chittorgarh & 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 to kept in Non -Auto Mode	PLANNED	Requested
158	RQ146223	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	10/Oct/2023	17:00	10/Oct/2023	23:59		PLANNED	Requested
159	RQ146818	OCC_211	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	AMP work	10/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested
160	RQ146434	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	For bay AMP Works	10/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested
161	RQ146059	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Liquidation of Shut Down nature defects and closing of notification	10/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested
162	RQ146094	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	10/Oct/2023	09:00	12/Oct/2023	18:00		PLANNED	Requested

163	RQ146440	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)		D	For bay AMP Works	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
164	RQ146041	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	To attend Shutdown Nature Defects	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
165	RQ146052	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	10/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested
166	RQ146053	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	10/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested
167	RQ146112	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
168	RQ146068	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	TO SHUT DOWN DEFECT	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
169	RQ146222	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	09/Oct/2023	17:00	09/Oct/2023	23:59		PLANNED	Requested
170	RQ146817	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	AMP work	09/Oct/2023	09:00	09/Oct/2023	18:00		PLANNED	Requested
171	RQ146814	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		D	AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
172	RQ146111	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	Shut down defect rectification works	09/Oct/2023	08:00	14/Oct/2023	20:00	Non auto of Ckt 1	PLANNED	Requested
173	RQ146105	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK & SD nature defect rectification work i.e.IGR, Jumper Nut-bolt Tightening,CC ring fixing etc.	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
174	RQ146179	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection Works	07/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested
175	RQ146431	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AND FUTURE AT BAHADURGARH(PG)		D	For bay AMP Works	07/Oct/2023	09:00	07/Oct/2023	18:00		PLANNED	Requested
176	RQ146428	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		D	For bay AMP Works	07/Oct/2023	09:00	07/Oct/2023	17:30		PLANNED	Requested
177	RQ146031	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	07/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested
178	RQ146034	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	07/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested
179	RQ146220	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	07/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
180	RQ146430	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For bay AMP Works	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested
181	RQ146093	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	06/Oct/2023	09:00	08/Oct/2023	18:00		PLANNED	Requested
182	RQ146439	OCC_211	cpcc1_sd	BAY	416 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
183	RQ146114	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK & Line Bay AMP work	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
184	RQ146183	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	ICT-9 CSD Relay final tuning and other pending construction works	05/Oct/2023	17:00	09/Oct/2023	23:59		PLANNED	Requested
185	RQ146185	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	ICT-7 CSD Relay final tuning and other pending construction works	05/Oct/2023	17:00	11/Oct/2023	23:59		PLANNED	Requested
186	RQ146413	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	For bay AMP Works	05/Oct/2023	09:00	05/Oct/2023	18:00		PLANNED	Requested
187	RQ146216	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	FOR AMP WORK	05/Oct/2023	08:00	05/Oct/2023	20:00		PLANNED	Requested
188	RQ146095	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	05/Oct/2023	08:00	15/Oct/2023	18:00	Non-Auto, on daily basis; Shutdown may be availed in Sept-23.	PLANNED	Requested

189	RQ146113	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	FOR CLEANING OF INSULATOR AND SHUT DOWN RELATED WORK & Line Bay AMP work	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
190	RQ146066	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For rectification work in transmission line	05/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
191	RQ146065	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For rectification work in transmission line	05/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
192	RQ146219	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	05/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
193	RQ146412	OCC_211	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)		D	For bay AMP Works	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested
194	RQ146438	OCC_211	cpcc1_sd	BAY	413 MAIN BAY - 400KV ROORKEE-DEHRADUN (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
195	RQ146200	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
196	RQ146074	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN MODEL TRANSMISSION LINE	04/Oct/2023	08:00	04/Oct/2023	18:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
197	RQ146182	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For commissioning works of 400 kv ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works	03/Oct/2023	17:00	10/Oct/2023	23:59	for LBB testing of Bay 443 for commissioning check with ICT-6 LV Bay(Bay 231)	PLANNED	Requested
198	RQ146071	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	INSULATOR REPLACEMENT WORK AT TOWER NO. 33	03/Oct/2023	10:00	03/Oct/2023	16:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
199	RQ146075	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Shut down defect rectification works	03/Oct/2023	09:00	03/Oct/2023	17:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
200	RQ146076	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Shut down defect rectification works	03/Oct/2023	09:00	03/Oct/2023	17:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
201	RQ146215	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	FOR AMP WORK	03/Oct/2023	08:00	03/Oct/2023	20:00		PLANNED	Requested
202	RQ146199	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
203	RQ146055	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	RETROFITTING OF LINE SIDE CVT AT BBMB BHIWANI END BY POWERGRID HISAR GROUP IN ADD CAP	03/Oct/2023	08:00	04/Oct/2023	18:00	SHUTDOWN IS IN ADD CAP BLOCK19-24	PLANNED	Requested
204	RQ146064	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For rectification work in transmission line	03/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
205	RQ146063	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For rectification work in transmission line	03/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
206	RQ146110	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	Shut down defect rectification works	03/Oct/2023	08:00	08/Oct/2023	20:00	Non auto of Ckt 2	PLANNED	Requested
207	RQ146218	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	03/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
208	RQ146188	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)		D	AMP WORKS	02/Oct/2023	08:00	02/Oct/2023	18:00	Shutdown to be availed in Sept-23.	PLANNED	Requested
209	RQ146198	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	02/Oct/2023	08:00	02/Oct/2023	18:00		PLANNED	Requested
210	RQ146078	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	01/Oct/2023	17:00	06/Oct/2023	23:30		PLANNED	Requested
211	RQ146080	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	01/Oct/2023	17:00	06/Oct/2023	23:30		PLANNED	Requested
212	RQ146175	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR STRINGING WORKS OF 765/400 KV ICT-5 LV SIDE	01/Oct/2023	15:00	06/Oct/2023	23:59	REQUIRED FOR SS-63 A1 PACKAGE	PLANNED	Requested
213	RQ146067	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1		D	overhead crossing by u/c 765KV Bhadla 2 - Sikar 2 TLC TW02	01/Oct/2023	09:00	02/Oct/2023	17:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
214	RQ146187	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)		D	AMP WORKS	01/Oct/2023	08:00	01/Oct/2023	18:00	Shutdown to be availed in Sept-23.	PLANNED	Requested
215	RQ146047	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested
216	RQ146044	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested
217	RQ146079	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested

218	RQ146197	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHAGARH(PG)		D	For replacement of LBB relay of 220KV CB.	01/Oct/2023	08:00	01/Oct/2023	18:00			PLANNED	Requested
219	RQ146115	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2023	08:00	31/Oct/2023	18:00	Non-Auto, on daily basis		PLANNED	Requested
220	RQ146054	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	RETROFITTING OF LINE SIDE CVT AT BBMB BHIWANI END BY POWERGRID HISAR GROUP IN ADD CAP	01/Oct/2023	08:00	02/Oct/2023	18:00	SHUTDOWN IS IN ADD CAP BLOCK19-24		PLANNED	Requested
221	RQ146083	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	RECONDUCTORING WORK	01/Oct/2023	08:00	31/Oct/2023	18:00	ANTI THEFT CHARGING MAY BE APPROVED		PLANNED	Requested
222	RQ146217	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	01/Oct/2023	08:00	02/Oct/2023	18:00			PLANNED	Requested
223	RQ146717	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Replacement in Fog Affected Areas by ER1. CKT 1 - A/R Off to facilitate S/D on CKT 2	28/Oct/2023	08:00	01/Nov/2023	18:00			PLANNED	Requested
224	RQ146716	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Replacement in Fog Affected Areas by ER1. CKT 2 - A/R Off to facilitate S/D on CKT 1	24/Oct/2023	08:00	28/Oct/2023	18:00			PLANNED	Requested
225	RQ145959	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Cleaning Work	21/Oct/2023	08:00	21/Oct/2023	18:00			PLANNED	Requested
226	RQ145958	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
227	RQ145961	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Insulator Cleaning Work	19/Oct/2023	08:00	19/Oct/2023	18:00			PLANNED	Requested
228	RQ145960	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	18/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested
229	RQ146729	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	FLASHED INSULATOR REPLACEMENT WORK BY ER1. CKT 2 - A/R off to facilitate S/D on CKT 1	09/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested
230	RQ146731	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	INSULATOR CLEANING FOR WINTER PREPAREDNESS BY ER1. CKT 1 - A/R off to facilitate S/D on CKT 2	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
231	RQ146721	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR TIE LBB RELAY RETROFITTING WORK BY ER1. CKT 1 - A/R off to facilitate S/D on CKT 2	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
232	RQ146687	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHANDI(NT)-WINDHYACHALPOO L(PG) (PG) CKT-2	POWERGRID	D	Line AMP works by WR2, Dia to be kept open at both ends. CKT 1 - A/R in non auto mode.	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
233	RQ146730	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	INSULATOR CLEANING FOR WINTER PREPAREDNESS BY ER1. CKT 2 - A/R OFF to facilitate S/D on CKT 1	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
234	RQ146720	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR TIE LBB RELAY RETROFITTING WORK BY ER1. CKT 2 - A/R off to facilitate S/D on CKT 1	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
235	RQ146686	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHANDI(NT)-WINDHYACHALPOO L(PG) (PG) CKT-1	POWERGRID	D	Line AMP works by WR2, Dia to be kept open at both ends. CKT 2 - A/R in non auto mode.	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
236	RQ146722	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	DIVERSION WORK UNDER CONSULTANCY SERVICES TO RVNL by ER1	03/Oct/2023	08:00	23/Oct/2023	18:00			PLANNED	Requested
237	RQ146723	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	DIVERSION WORK UNDER CONSULTANCY SERVICES TO RVNL by ER1	03/Oct/2023	08:00	23/Oct/2023	18:00			PLANNED	Requested
238	RQ146610	OCC_211	Indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Rajgarh Transmission Limited has submitted a shutdown request for the month of OCT23 to RTCL - IndiGrid, RTCL - IndiGrid on behalf of Rajgarh Transmission Limited, has incorporated this proposed shutdown for the Stringing Work of the 400 KV Pachora-Bhopal under construction Line, so that it can be under consideration for OCC Approval.	20/Oct/2023	09:00	20/Oct/2023	17:00	Stringing Work of U/C 400 KV Pachora-Bhopal Line		PLANNED	Requested
239	RQ146612	OCC_211	Indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Rajgarh Transmission Limited has submitted a shutdown request for the month of OCT23 to RTCL - IndiGrid, RTCL - IndiGrid on behalf of Rajgarh Transmission Limited, has incorporated this proposed shutdown for the Stringing Work of the 400 KV Pachora-Bhopal under construction Line, so that it can be under consideration for OCC Approval.	20/Oct/2023	09:00	20/Oct/2023	17:00	Stringing Work of U/C 400 KV Pachora-Bhopal Line		PLANNED	Requested
240	RQ146004	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For testing and commissioning works with TBC Bay	20/Oct/2023	17:00	22/Oct/2023	23:30			PLANNED	Requested
241	RQ146018	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	20/Oct/2023	08:00	21/Oct/2023	18:00	Timely requirement of S/D		PLANNED	Requested
242	RQ145999	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMP / SHUTDOWN RELATED WORK	18/Oct/2023	09:00	18/Oct/2023	13:30			PLANNED	Requested
243	RQ146017	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	TO ATTEND SHUT DOWN NATURE DEFECTS	18/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested

244	RQ146016	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOORGARH(RS) (PG) CKT-1		D	TO ATTEND THE SHUT DOWN DEFECTS	17/Oct/2023	08:00	17/Oct/2023	18:00			PLANNED	Requested
245	RQ145993	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	AMP / SHUTDOWN RELATED WORK	15/Oct/2023	08:00	15/Oct/2023	18:00	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 to be kept in non auto mode		PLANNED	Requested
246	RQ145991	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	AMP / SHUTDOWN RELATED WORK	14/Oct/2023	08:00	14/Oct/2023	18:00	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 to be kept in non auto mode		PLANNED	Requested
247	RQ146003	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For testing and commissioning works with TBC Bay	08/Oct/2023	17:00	10/Oct/2023	23:30			PLANNED	Requested
248	RQ146022	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Oct/2023	17:00	17/Oct/2023	23:30			PLANNED	Requested
249	RQ146007	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Oct/2023	17:00	17/Oct/2023	23:30			PLANNED	Requested
250	RQ146006	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Oct/2023	17:00	17/Oct/2023	23:30			PLANNED	Requested
251	RQ146414	OCC_211	cpcc1_sd	BAY	202 MAIN BAY - 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1 AT KANKROLI(PG)		D	For bay AMP Works	06/Oct/2023	09:00	06/Oct/2023	18:00			PLANNED	Requested
252	RQ145997	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1		D	For AMP of Line Bay	03/Oct/2023	09:00	03/Oct/2023	18:00			PLANNED	Requested
253	RQ146010	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMP / SHUTDOWN RELATED WORK	03/Oct/2023	09:00	03/Oct/2023	13:00			PLANNED	Requested
254	RQ145996	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI diversion work	03/Oct/2023	08:00	09/Oct/2023	18:00	Timely requirement of S/D		PLANNED	Requested
255	RQ145995	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI diversion work	03/Oct/2023	08:00	09/Oct/2023	18:00	Timely requirement of S/D		PLANNED	Requested
256	RQ146001	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For testing and commissioning works with TBC Bay	02/Oct/2023	17:00	07/Oct/2023	23:30			PLANNED	Requested
257	RQ146002	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For testing and commissioning works with TBC Bay	02/Oct/2023	17:00	07/Oct/2023	23:30			PLANNED	Requested
258	RQ146406	OCC_211	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 2 AT 220 KV FATEHGARH (PG) (POWERGRID)		D	FOR ConstructionWORKS OF PHASE-2	01/Oct/2023	18:00	05/Oct/2023	23:00			PLANNED	Requested
259	RQ146021	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1		D	For testing and commissioning works with TBC Bay	01/Oct/2023	17:00	06/Oct/2023	23:30			PLANNED	Requested
260	RQ146005	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For testing and commissioning works with TBC Bay	01/Oct/2023	17:00	06/Oct/2023	23:30			PLANNED	Requested
261	RQ146019	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2023	08:00	31/Oct/2023	18:00	Non-Auto, on daily basis		PLANNED	Requested
262	RQ145992	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2023	08:00	31/Oct/2023	18:00	Non-Auto, on daily basis		PLANNED	Requested
263	RQ145994	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Oct/2023	08:00	31/Oct/2023	18:00	Non-Auto, on daily basis		PLANNED	Requested

264	RQ146375	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Oct/2023	17:00	28/Oct/2023	23:00			PLANNED	Requested	
265	RQ146342	OCC_211	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	C	For implementing NGR bypass scheme	26/Oct/2023	09:00	28/Oct/2023	18:00			PLANNED	Requested	
266	RQ146379	OCC_211	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @AGRA(PG)	D	FOR AMP WORKS	24/Oct/2023	09:00	24/Oct/2023	17:30			PLANNED	Requested	
267	RQ146335	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Oct/2023	17:00	25/Oct/2023	23:00			PLANNED	Requested	
268	RQ146351	OCC_211	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	D	410R AMP WORK	23/Oct/2023	09:00	23/Oct/2023	18:00			PLANNED	Requested	
269	RQ146334	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Oct/2023	17:00	22/Oct/2023	23:00			PLANNED	Requested	
270	RQ146338	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	D	For Erection works of Bhadla-2 circuit -4 line reactor.	20/Oct/2023	17:00	28/Oct/2023	23:00			PLANNED	Requested	
271	RQ146341	OCC_211	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	C	For implementing NGR bypass scheme	19/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested	
272	RQ146350	OCC_211	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	C	410R CB OVERHAULING WORK	18/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested	
273	RQ146376	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Oct/2023	17:00	15/Oct/2023	23:00			PLANNED	Requested	
274	RQ146352	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) CKT-1 @MEERUT(PG)	D	For AMP Work-Line shall remain charged	10/Oct/2023	09:00	10/Oct/2023	18:00			PLANNED	Requested	
275	RQ146333	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	D	For final testing of CSD Relay of 765KV Line Reactor and AMP works	06/Oct/2023	17:00	11/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown		PLANNED	Requested	
276	RQ146346	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested	
277	RQ146371	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	D	For final testing of CSD Relay of 765KV Line Reactor and AMP works	05/Oct/2023	17:00	10/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown		PLANNED	Requested	
278	RQ146345	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested	
279	RQ146331	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	D	For final testing of CSD Relay of 765KV Line Reactor and AMP works	04/Oct/2023	17:00	08/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown		PLANNED	Requested	

280	RQ146383	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(P G)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
281	RQ146369	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(P G)		D	For final testing of CSD Relay of 765KV Line Reactor and AMP works	03/Oct/2023	17:00	06/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown		PLANNED	Requested
282	RQ146343	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(P G)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
283	RQ145904	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Insulator Cleaning Work	14/Oct/2023	08:00	15/Oct/2023	18:00			PLANNED	Requested
284	RQ145903	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Insulator Cleaning Work	12/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
285	RQ145888	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LILO of 765kv Ghatampur-Hapur line at Rampur S/S	06/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
286	RQ145887	OCC_211	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LILO of 765kv Ghatampur-Hapur line at Rampur S/S	06/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
287	RQ146619	OCC_211	cpcc3_sd	BUS	500KV HVDC BUS 2 AT BALIA(PG)	POWERGRID	D	Polymer insulators replacement work	13/Oct/2023	10:00	13/Oct/2023	18:00			PLANNED	Requested
288	RQ146618	OCC_211	cpcc3_sd	BUS	500KV HVDC BUS 1 AT BALIA(PG)	POWERGRID	D	Polymer insulators replacement work	12/Oct/2023	10:00	12/Oct/2023	18:00			PLANNED	Requested
289	RQ145981	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	30/Oct/2023	08:00	30/Oct/2023	18:00			PLANNED	Requested
290	RQ145966	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	27/Oct/2023	08:00	28/Oct/2023	18:00			PLANNED	Requested
291	RQ145773	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	For S/D type defect rectification work	26/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
292	RQ145970	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Oct/2023	08:00	19/Oct/2023	18:00			PLANNED	Requested
293	RQ145963	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	16/Oct/2023	08:00	16/Oct/2023	18:00			PLANNED	Requested
294	RQ145776	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	For S/D type defect rectification work	16/Oct/2023	08:00	16/Oct/2023	18:00			PLANNED	Requested
295	RQ145827	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	13/Oct/2023	08:00	13/Oct/2023	18:00	Kindly approve		PLANNED	Requested
296	RQ146494	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP work	07/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
297	RQ145774	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	For S/D type defect rectification work	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
298	RQ145962	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP work	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
299	RQ146756	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate changing of OPGW between tower no.131 to 132	01/Oct/2023	08:00	15/Oct/2023	18:00			PLANNED	Requested
300	RQ145712	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	C	shutdown for height raising of 765 kv	27/Oct/2023	08:00	17/Nov/2023	18:00			PLANNED	Requested
301	RQ145713	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPCL	C	height raising of 765 kv Anpara C Unnao	25/Oct/2023	08:00	13/Nov/2023	18:00			PLANNED	Requested
302	RQ146640	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JAWAHARPUR_TPS-MAINPURI (UP)	UPPTCL	C	For two SPS Logic implementation (Simulation test) :- 1.Incorporation of 1st logic of system protection scheme i.e.Tripping of all the running units of Jawaharpur TPS when 765KV Jawaharpur-Greater Noida line trips. 2. Incorporation of 2nd logic of system protection scheme i.e. Tripping of all the running units of Jawaharpur TPS on flow of more than 50MW from Jawaharpur TPS to Mainpuri through 765KV line.	20/Oct/2023	09:00	21/Oct/2023	17:00			PLANNED	Requested

303	RQ146641	OCC_211	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)		C	For two SPS Logic implementation (Simulation test) :- 1.Incorporation of 1st logic of system protection scheme i.e.Tripping of all the running units of Jawaharpur TPS when 765KV Jawaharpur-Greater Noida line trips. 2. Incorporation of 2nd logic of system protection scheme i.e. Tripping of all the running units of Jawaharpur TPS on flow of more than 50MW from Jawaharpur TPS to Mainpuri through 765KV line.	20/Oct/2023	09:00	21/Oct/2023	17:00			PLANNED	Requested
304	RQ145463	OCC_211	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts also replacing X the Broken Spacers.	06/Oct/2023	08:00	08/Oct/2023	18:00			PLANNED	Requested
305	RQ146491	OCC_211	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	height raising of 765 kv Anpara C Unnao	06/Oct/2023	08:00	24/Oct/2023	18:00			PLANNED	Requested
306	RQ145462	OCC_211	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts also replacing X the Broken Spacers.	03/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
307	RQ146142	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	Diversion of Lines Due ingression of Ganga Expressway of M/s UPEIDA	25/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
308	RQ146149	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For Line Equipment and LR AMP at Meerut end	16/Oct/2023	08:00	16/Oct/2023	18:00			PLANNED	Requested
309	RQ146145	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	LINE BAY AMP	06/Oct/2023	09:00	06/Oct/2023	18:00			PLANNED	Requested
310	RQ146144	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	LINE BAY AMP	05/Oct/2023	09:00	05/Oct/2023	18:00			PLANNED	Requested
311	RQ146130	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	Diversion work of transmission line due to infringement with Bharatmala Expressway of NHAI	04/Oct/2023	08:00	15/Oct/2023	20:00			PLANNED	Requested
312	RQ146132	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	Diversion work of transmission line due to infringement with Bharatmala Expressway of NHAI	04/Oct/2023	08:00	15/Oct/2023	20:00			PLANNED	Requested
313	RQ145765	OCC_211	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	Quarterly maintenance work	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
314	RQ145764	OCC_211	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Quarterly maintenance work	18/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested
315	RQ145337	OCC_211	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Charging of 63MVar Spare Phase unit as R-Phase unit at 765KV Substation Fatehabad	04/Oct/2023	10:00	04/Oct/2023	14:00			PLANNED	Requested
316	RQ145841	OCC_211	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP WORKS	30/Oct/2023	08:00	31/Oct/2023	18:00	Kindly approve		PLANNED	Requested
317	RQ146392	OCC_211	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWERGRID	D	To attend Chattering at insulator string	27/Oct/2023	10:00	27/Oct/2023	18:00			PLANNED	Requested
318	RQ145840	OCC_211	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	26/Oct/2023	08:00	27/Oct/2023	18:00	Kindly approve		PLANNED	Requested
319	RQ145967	OCC_211	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP work	13/Oct/2023	10:00	13/Oct/2023	18:00			PLANNED	Requested
320	RQ146266	OCC_211	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	ISOLATOR REPLACEMENT	26/Oct/2023	09:15	27/Oct/2023	18:00	AMP		PLANNED	Requested
321	RQ146278	OCC_211	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, For jumpering of new Bay in 713 and 716 and Bus Bar LBB testing	15/Oct/2023	17:00	19/Oct/2023	23:59			PLANNED	Requested
322	RQ146234	OCC_211	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package S5-01, S5-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Oct/2023	17:00	28/Oct/2023	23:30			PLANNED	Requested
323	RQ146246	OCC_211	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	For stringing work under 765KV bay extension (M/s KEC)	15/Oct/2023	08:00	16/Oct/2023	20:00			PLANNED	Requested
324	RQ146245	OCC_211	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	For stringing work under 765KV bay extension (M/s KEC)	13/Oct/2023	08:00	14/Oct/2023	20:00			PLANNED	Requested
325	RQ146256	OCC_211	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
326	RQ146277	OCC_211	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, For jumpering of new Bay in 713 and 716 and Bus Bar LBB testing	10/Oct/2023	17:00	14/Oct/2023	23:59			PLANNED	Requested
327	RQ146299	OCC_211	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	FOR AMP WORKS	09/Oct/2023	17:00	11/Oct/2023	23:30			PLANNED	Requested
328	RQ146255	OCC_211	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
329	RQ146298	OCC_211	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR AMP WORKS	07/Oct/2023	17:00	09/Oct/2023	23:30			PLANNED	Requested
330	RQ146235	OCC_211	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package S5-01, S5-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Oct/2023	17:00	14/Oct/2023	23:30			PLANNED	Requested
331	RQ145690	OCC_211	slidcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For Attending alignment of Isolator 703-89AA	26/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
332	RQ145525	OCC_211	stuuup_sd	BUS	765KV BUS 2 AT MAINPURI(UP)	UPPTCL	C	FOR CONNECTION OF HAPUR BAY AND LINE REACTOR	03/Oct/2023	08:30	06/Oct/2023	18:00	BUS S/D REQUIRED 703, 706, 712 BAY CB SHUTDOWN NO POWER AFFECTED		PLANNED	Requested

333	RQ146823	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	SPARE ROATATION	28/Oct/2023	09:15	28/Oct/2023	15:00		PLANNED	Requested	
334	RQ146813	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	19/Oct/2023	17:00	25/Oct/2023	23:00		PLANNED	Requested	
335	RQ146815	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)		D	AMP work	17/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested	
336	RQ146812	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	15/Oct/2023	17:00	20/Oct/2023	23:00		PLANNED	Requested	
337	RQ146821	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)		D	For attending leakage and internal inspection	11/Oct/2023	09:00	12/Oct/2023	18:00		PLANNED	Requested	
338	RQ146820	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)		D	For attending leakage and internal inspection	09/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested	
339	RQ146811	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Bus Reactor	08/Oct/2023	17:00	12/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
340	RQ146810	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	For final testing of CSD Relay of 765KV Bus Reactor	07/Oct/2023	17:00	10/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
341	RQ146750	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	For SPARE ROATATION	28/Oct/2023	09:00	28/Oct/2023	14:00		PLANNED	Requested	
342	RQ146739	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Oct/2023	17:00	25/Oct/2023	23:00		PLANNED	Requested	
343	RQ146743	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For AMP work	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
344	RQ146740	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Oct/2023	17:00	20/Oct/2023	23:00		PLANNED	Requested	
345	RQ146737	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Oct/2023	17:00	12/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
346	RQ146738	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Oct/2023	17:00	10/Oct/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
347	RQ146616	OCC_211	cpcc3_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP and OTI WTI modification work	07/Oct/2023	10:00	07/Oct/2023	18:00		PLANNED	Requested	
348	RQ146615	OCC_211	cpcc3_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP and OTI WTI modification work	05/Oct/2023	10:00	05/Oct/2023	18:00		PLANNED	Requested	
349	RQ145742	OCC_211	slcdrs_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested	
350	RQ145383	OCC_211	stuup_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of Bus Reactor as it is not working X properly by SCADA Engineer	12/Oct/2023	09:00	12/Oct/2023	13:00		PLANNED	Requested	
351	RQ146747	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For attending leakage and internal inspection	11/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
352	RQ146748	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For attending leakage and internal inspection	09/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	
353	RQ145767	OCC_211	slcdrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-2 @PHAGI(RS)	RRVFNL	D	Quarterly Maintenance work OF REACTORS ALONGWITH LINE	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested	
354	RQ145766	OCC_211	slcdrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-1 @PHAGI(RS)	RRVFNL	D	Quarterly Maintenance work OF REACTORS ALONGWITH LINE	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested	
355	RQ146427	OCC_211	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP work	31/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	

356	RQ146423	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	For bay AMP Works	29/Oct/2023	09:00	30/Oct/2023	18:00			PLANNED	Requested
357	RQ146422	OCC_211	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)		D	For bay AMP Works	27/Oct/2023	09:00	28/Oct/2023	18:00			PLANNED	Requested
358	RQ146421	OCC_211	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	For bay AMP Works	25/Oct/2023	09:00	26/Oct/2023	18:00			PLANNED	Requested
359	RQ146478	OCC_211	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	For bay AMP Works	23/Oct/2023	17:00	24/Oct/2023	23:00	For Bay AMP works		PLANNED	Requested
360	RQ146420	OCC_211	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)		D	For bay AMP Works	23/Oct/2023	09:00	24/Oct/2023	18:00			PLANNED	Requested
361	RQ146404	OCC_211	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For bay AMP Works	21/Oct/2023	17:00	22/Oct/2023	23:00	For Bay AMP works		PLANNED	Requested
362	RQ146426	OCC_211	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP work	14/Oct/2023	08:00	14/Oct/2023	18:00			PLANNED	Requested
363	RQ146417	OCC_211	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)		D	For bay AMP Works	13/Oct/2023	09:00	13/Oct/2023	18:00			PLANNED	Requested
364	RQ146445	OCC_211	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP	12/Oct/2023	09:15	13/Oct/2023	18:00			PLANNED	Requested
365	RQ146479	OCC_211	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	For erection works of SS-63 A1, B1 & TBCB bay extension.	10/Oct/2023	17:00	17/Oct/2023	23:00	For erection works of SS-63 A1, B1 & TBCB bay extension.		PLANNED	Requested
366	RQ146444	OCC_211	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP	10/Oct/2023	09:15	11/Oct/2023	18:00			PLANNED	Requested
367	RQ146415	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 765/400KV 1500 MVA ICT 1 AT AJMER(PG) AND 400KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For bay AMP Works	10/Oct/2023	09:00	10/Oct/2023	18:00			PLANNED	Requested
368	RQ146453	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)		D	AMP	05/Oct/2023	09:00	05/Oct/2023	18:00			PLANNED	Requested
369	RQ146452	OCC_211	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)		D	AMP	04/Oct/2023	09:00	04/Oct/2023	18:00			PLANNED	Requested
370	RQ146451	OCC_211	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP	03/Oct/2023	09:00	03/Oct/2023	18:00			PLANNED	Requested
371	RQ146455	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	New bay extension 716	01/Oct/2023	17:00	31/Oct/2023	23:59			PLANNED	Requested
372	RQ146454	OCC_211	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	New bay extension 716	01/Oct/2023	17:00	31/Oct/2023	23:59			PLANNED	Requested
373	RQ146728	OCC_211	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765kv CT	28/Oct/2023	17:00	28/Oct/2023	23:00			PLANNED	Requested

374	RQ146727	OCC_211	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27/Oct/2023	17:00	27/Oct/2023	23:00			PLANNED	Requested
375	RQ146757	OCC_211	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	25/Oct/2023	17:00	26/Oct/2023	23:00			PLANNED	Requested
376	RQ146768	OCC_211	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP work	23/Oct/2023	17:00	24/Oct/2023	23:00			PLANNED	Requested
377	RQ146758	OCC_211	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Oct/2023	17:00	30/Oct/2023	23:00	For erection works of SS-63 A1, B1 & TBCB bay extension.		PLANNED	Requested
378	RQ145858	OCC_211	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP WORKS	23/Oct/2023	08:30	24/Oct/2023	18:00	Kindly approve		PLANNED	Requested
379	RQ146768	OCC_211	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	21/Oct/2023	17:00	22/Oct/2023	23:00			PLANNED	Requested
380	RQ146770	OCC_211	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Oct/2023	17:00	27/Oct/2023	23:00	For erection works of SS-63 A1, B1 & TBCB bay extension.		PLANNED	Requested
381	RQ146776	OCC_211	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	21/Oct/2023	08:00	22/Oct/2023	18:00			PLANNED	Requested
382	RQ146767	OCC_211	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	19/Oct/2023	17:00	20/Oct/2023	22:00			PLANNED	Requested
383	RQ145857	OCC_211	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP WORKS	19/Oct/2023	08:30	20/Oct/2023	18:00	Kindly approve		PLANNED	Requested
384	RQ146775	OCC_211	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	19/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
385	RQ146588	OCC_211	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA- FATEHPUR (PG) CKT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP work	18/Oct/2023	10:00	18/Oct/2023	18:00			PLANNED	Requested
386	RQ146766	OCC_211	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	17/Oct/2023	17:00	18/Oct/2023	23:00			PLANNED	Requested
387	RQ146587	OCC_211	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP work	17/Oct/2023	10:00	17/Oct/2023	18:00			PLANNED	Requested
388	RQ145856	OCC_211	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	C	AMP WORKS	16/Oct/2023	08:30	17/Oct/2023	18:00	Kindly approve		PLANNED	Requested

389	RQ146765	OCC_211	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	15/Oct/2023	17:00	16/Oct/2023	23:00			PLANNED	Requested
390	RQ146789	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	15/Oct/2023	17:00	16/Oct/2023	23:00			PLANNED	Requested
391	RQ146586	OCC_211	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	14/Oct/2023	10:00	14/Oct/2023	18:00			PLANNED	Requested
392	RQ146764	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Oct/2023	17:00	14/Oct/2023	23:00			PLANNED	Requested
393	RQ145854	OCC_211	cpcc3_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Bay AMP and SF6 Alarm ckt modification work	13/Oct/2023	08:30	13/Oct/2023	18:00	Kindly approve		PLANNED	Requested
394	RQ146560	OCC_211	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND 765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP work	12/Oct/2023	10:00	12/Oct/2023	18:00			PLANNED	Requested
395	RQ145855	OCC_211	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	Bay AMP and SF6 Alarm ckt modification work	12/Oct/2023	08:30	12/Oct/2023	18:00	Kindly approve		PLANNED	Requested
396	RQ146763	OCC_211	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	11/Oct/2023	17:00	12/Oct/2023	23:00			PLANNED	Requested
397	RQ146561	OCC_211	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWERGRID	D	AMP work	10/Oct/2023	10:00	10/Oct/2023	18:00			PLANNED	Requested
398	RQ146762	OCC_211	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	09/Oct/2023	17:00	10/Oct/2023	23:00			PLANNED	Requested
399	RQ146761	OCC_211	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	07/Oct/2023	17:00	08/Oct/2023	23:00			PLANNED	Requested
400	RQ146563	OCC_211	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP work	06/Oct/2023	10:00	06/Oct/2023	18:00			PLANNED	Requested
401	RQ146773	OCC_211	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
402	RQ146760	OCC_211	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	05/Oct/2023	17:00	06/Oct/2023	23:00			PLANNED	Requested
403	RQ146567	OCC_211	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	D	For changing connector and pilot insulator string	05/Oct/2023	10:00	05/Oct/2023	18:00			PLANNED	Requested

404	RQ146772	OCC_211	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	For bay AMP Works	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
405	RQ146771	OCC_211	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWERGRID	D	For bay AMP Works	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
406	RQ146759	OCC_211	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Oct/2023	17:00	04/Oct/2023	23:00			PLANNED	Requested
407	RQ146568	OCC_211	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP work	03/Oct/2023	10:00	03/Oct/2023	18:00			PLANNED	Requested
408	RQ146572	OCC_211	cpcc3_sd	BAY	817 TIE BAY - 765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction). Actual S/D required on 27.09.2023 to 28.09.2023	03/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
409	RQ146574	OCC_211	cpcc3_sd	BAY	816 MAIN BAY - 765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2 (POWERGRID) AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction). Actual S/D required on 27.09.2023 to 28.09.2023	03/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
410	RQ145859	OCC_211	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	02/Oct/2023	08:30	03/Oct/2023	18:00	Kindly approve		PLANNED	Requested
411	RQ146573	OCC_211	cpcc3_sd	BAY	814 TIE BAY - 765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction). Actual S/D required on 25.09.2023 to 26.09.2023	01/Oct/2023	08:00	02/Oct/2023	18:00			PLANNED	Requested
412	RQ146575	OCC_211	cpcc3_sd	BAY	813 MAIN BAY - 765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1 (POWERGRID) AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction). Actual S/D required on 25.09.2023 to 26.09.2023	01/Oct/2023	08:00	02/Oct/2023	18:00			PLANNED	Requested
413	RQ146631	OCC_211	slcds_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	26/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
414	RQ146638	OCC_211	slcds_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
415	RQ146632	OCC_211	slcds_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	19/Oct/2023	08:00	19/Oct/2023	18:00			PLANNED	Requested
416	RQ146633	OCC_211	slcds_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
417	RQ146637	OCC_211	slcds_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	12/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
418	RQ146634	OCC_211	slcds_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
419	RQ146635	OCC_211	slcds_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
420	RQ146636	OCC_211	slcds_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested

421	RQ146608	OCC_211	slidcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPLN	D	Quarterly maintenance work	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
422	RQ146607	OCC_211	slidcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPLN	D	Quarterly maintenance work	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
423	RQ145385	OCC_211	stuup_sd	BAY	709 MAIN BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL X including testing of Circuit Breaker.	25/Oct/2023	09:00	31/Oct/2023	17:00		PLANNED	Requested
424	RQ145464	OCC_211	stuup_sd	BAY	704 MAIN BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL X including testing of Circuit Breaker.	18/Oct/2023	09:00	24/Oct/2023	17:00		PLANNED	Requested
425	RQ145370	OCC_211	stuup_sd	BAY	706 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL X including testing of Circuit Breaker.	11/Oct/2023	09:00	17/Oct/2023	17:00		PLANNED	Requested
426	RQ145465	OCC_211	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For rectification of remote operation function of CB and Isolator by X SCADA Engineer	10/Oct/2023	10:00	10/Oct/2023	14:00		PLANNED	Requested
427	RQ145369	OCC_211	stuup_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765KV Breaker Mechanism by M/S CGL X including testing of Circuit Breaker.	04/Oct/2023	09:00	10/Oct/2023	17:00		PLANNED	Requested
428	RQ146774	OCC_211	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For bay AMP Works	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
429	RQ145848	OCC_211	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	PRV modification work	25/Oct/2023	10:00	25/Oct/2023	18:00		PLANNED	Requested
430	RQ145890	OCC_211	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORK , IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES PRV Modification	12/Oct/2023	10:00	12/Oct/2023	18:00		PLANNED	Requested
431	RQ145849	OCC_211	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	PRV modification work	11/Oct/2023	10:00	11/Oct/2023	18:00		PLANNED	Requested
432	RQ145846	OCC_211	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGAR(PG)	POWERGRID	D	AMP WORKS	11/Oct/2023	08:00	11/Oct/2023	18:00	Kindly approve	PLANNED	Requested
433	RQ145845	OCC_211	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGAR(PG)	POWERGRID	D	AMP WORKS	09/Oct/2023	08:00	09/Oct/2023	18:00	Kindly approve	PLANNED	Requested
434	RQ146639	OCC_211	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction). Actual S/D required on 25.09.2023	01/Oct/2023	08:00	01/Oct/2023	18:00		PLANNED	Requested
435	RQ146172	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 1 for AMP works	24/Oct/2023	17:00	28/Oct/2023	23:59		PLANNED	Requested
436	RQ146212	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK (724)	23/Oct/2023	17:00	24/Oct/2023	23:59		PLANNED	Requested
437	RQ146171	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 2 for AMP works	22/Oct/2023	17:00	25/Oct/2023	23:59		PLANNED	Requested
438	RQ146211	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR rectification WORK	22/Oct/2023	17:00	22/Oct/2023	23:59		PLANNED	Requested
439	RQ146169	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 4 for AMP works	18/Oct/2023	17:00	21/Oct/2023	23:59		PLANNED	Requested
440	RQ146170	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 3 for AMP works	18/Oct/2023	17:00	21/Oct/2023	23:59		PLANNED	Requested
441	RQ146229	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	18/Oct/2023	17:00	18/Oct/2023	23:59		PLANNED	Requested
442	RQ146203	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR AMP WORK	18/Oct/2023	09:00	18/Oct/2023	18:00		PLANNED	Requested
443	RQ146228	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	17/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested
444	RQ146227	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	16/Oct/2023	17:00	16/Oct/2023	23:59		PLANNED	Requested
445	RQ146167	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Oct/2023	17:00	24/Oct/2023	23:59		PLANNED	Requested
446	RQ146192	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	12/Oct/2023	09:00	13/Oct/2023	18:00		PLANNED	Requested
447	RQ146166	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Oct/2023	17:00	19/Oct/2023	23:59		PLANNED	Requested
448	RQ146191	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	10/Oct/2023	09:00	11/Oct/2023	18:00		PLANNED	Requested
449	RQ146168	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Oct/2023	17:00	11/Oct/2023	23:59	For commissioning works of SS-63 A1 package 765 kv ICT-5	PLANNED	Requested

450	RQ146165	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Oct/2023	17:00	13/Oct/2023	23:59			PLANNED	Requested
451	RQ146190	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	05/Oct/2023	09:00	06/Oct/2023	18:00			PLANNED	Requested
452	RQ146196	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For spare switching and inspection	05/Oct/2023	09:00	06/Oct/2023	18:00			PLANNED	Requested
453	RQ146201	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	FOR AMP WORK AND For providing insulation on Tertiary connector and conductor	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
454	RQ146202	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For providing insulation on Tertiary connector and conductor	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
455	RQ146189	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	03/Oct/2023	09:00	04/Oct/2023	18:00			PLANNED	Requested
456	RQ146195	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For leakage attending	03/Oct/2023	09:00	04/Oct/2023	18:00			PLANNED	Requested
457	RQ146164	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Oct/2023	17:00	07/Oct/2023	23:59			PLANNED	Requested
458	RQ146210	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	FOR AMP WORK	01/Oct/2023	09:00	01/Oct/2023	18:00			PLANNED	Requested
459	RQ146209	OCC_211	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	FOR AMP WORK	01/Oct/2023	09:00	01/Oct/2023	18:30			PLANNED	Requested
460	RQ145529	OCC_211	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Maintenance & testing work	20/Oct/2023	09:00	20/Oct/2023	13:00			PLANNED	Requested
461	RQ145361	OCC_211	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of ICT HV and IV side as it is not X working properly by SCADA Engineer	13/Oct/2023	10:00	13/Oct/2023	17:00			PLANNED	Requested
462	RQ145528	OCC_211	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & testing and CSD tuning work	11/Oct/2023	09:00	11/Oct/2023	13:00			PLANNED	Requested
463	RQ145451	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Bay Maintenance and 400 KV Circuit Breaker timing at 400 KV X Sub-Station, Sarojini Nagar, Lucknow.	31/Oct/2023	09:00	31/Oct/2023	18:00			PLANNED	Requested
464	RQ145440	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking out of Circuit of Non Switchable 50MVAR Line Reactor at 400KV X S/S Sultanpur	25/Oct/2023	10:00	25/Oct/2023	15:00			PLANNED	Requested
465	RQ145921	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	25/Oct/2023	08:00	25/Oct/2023	18:00			PLANNED	Requested
466	RQ145922	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	25/Oct/2023	08:00	25/Oct/2023	18:00			PLANNED	Requested
467	RQ145435	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
468	RQ145673	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	1. * DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF. 2. * For Complete Bay tightening work	21/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
469	RQ145438	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Preventive maintenance of Bay at 400KV S/S Sultanpur.	20/Oct/2023	10:00	20/Oct/2023	18:00			PLANNED	Requested
470	RQ145527	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	D	For Line Maintenance & GIS bay gas quality testing work	18/Oct/2023	13:00	18/Oct/2023	16:00			PLANNED	Requested
471	RQ145526	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	D	For Line Maintenance & GIS bay gas quality testing work	18/Oct/2023	09:00	18/Oct/2023	12:00			PLANNED	Requested
472	RQ145457	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* Defective polymer & jumper replacement/tightening work	17/Oct/2023	10:00	19/Oct/2023	17:00			PLANNED	Requested
473	RQ145909	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	Power line crossing work with diamond arrangement for E/w for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	17/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested
474	RQ145984	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2	UPPTCL	C	Power line crossing work with diamond arrangement for E/w for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at Rampur	17/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested
475	RQ145357	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* Installation of check meter (line s/d require)	16/Oct/2023	12:00	16/Oct/2023	14:00			PLANNED	Requested
476	RQ145358	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* 400 KV Panki Unnao Line S/D FOR INSTALLATION OF CHECK METER(LINE S/D X REQUIRED)	13/Oct/2023	12:00	13/Oct/2023	14:00			PLANNED	Requested
477	RQ146368	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Checking of PLCC	12/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
478	RQ145453	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Jumper tightening work will be carried out on mentioned line during this X shutdown period.	11/Oct/2023	10:00	12/Oct/2023	18:00			PLANNED	Requested

479	RQ145456	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Defective polymer & jumper replacement/tightening work	11/Oct/2023	10:00	13/Oct/2023	17:00		PLANNED	Requested
480	RQ145939	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP work	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
481	RQ145671	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Replacement of Disc Insulator of Jack Bus.	10/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
482	RQ145747	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance of Line .	10/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
483	RQ146487	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	AMC	09/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
484	RQ145433	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* FOR REPLACEMENT OF CU BOND OF EARTHWIRE AND RUSTED SUSPENSION FITTING X DAMAGE INSULATOR AND JUPMER AT VARIOUS LOCATION	09/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
485	RQ145748	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Preventive Maintenance of Line .	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
486	RQ145938	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	AMP work	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
487	RQ145746	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance of Line .	06/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested
488	RQ145745	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	D	Annual Testing and Preventive Maintenance of Line bay.	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
489	RQ145444	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and testing	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
490	RQ145443	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* preventive maintenance and testing	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
491	RQ145744	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Annual Testing and Preventive Maintenance of Line bay.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
492	RQ145452	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* RESAGGING OF LINE, LOOPING CHOPING OF TREES, AND OTHER M & R WORK	03/Oct/2023	09:00	06/Oct/2023	17:00		PLANNED	Requested
493	RQ145434	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	* FOR REPLACEMENT OF CU BOND OF EARTHWIRE, RUSTED SUSPENSION FITTING, X DAMAGE INSULATOR AND JUMPER OF 400 KV OBRA REWAROAD LIN	03/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
494	RQ145672	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. * For Complete Bay tightening work	01/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested
495	RQ146691	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV BNC Agra line(Dismantalled portion) in overhead crossing span (Ganga Expressway diversion works)	01/Oct/2023	08:00	02/Oct/2023	18:00		PLANNED	Requested
496	RQ146692	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For De-stringing of 800 KV BNC Agra line(Dismantalled portion) in overhead crossing span (Ganga Expressway diversion works)	01/Oct/2023	08:00	02/Oct/2023	18:00		PLANNED	Requested
497	RQ145910	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	C	Power line crossing work with diamond arrangement for E/w for under construction of Loop Out CKT of L1LO of 765KV Ghatampur-Hapur line at Rampur	01/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested
498	RQ145521	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Replacement of damaged insulators at Loc. 210	31/Oct/2023	09:00	31/Oct/2023	18:00	Kindly approve	PLANNED	Requested
499	RQ145520	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Replacement of damaged insulators at Loc. 210	25/Oct/2023	09:00	25/Oct/2023	18:00	Kindly approve	PLANNED	Requested
500	RQ145522	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Replacement of damaged insulators at Loc. 155	24/Oct/2023	09:00	24/Oct/2023	18:00	Kindly approve	PLANNED	Requested
501	RQ146358	OCC_211	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANEER(RS) (RS) CKT-1	RRVPNL	D	Rectification of Shutdown defects & Hardware Fittings Tightening	31/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested
502	RQ145763	OCC_211	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested
503	RQ145761	OCC_211	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested
504	RQ145760	OCC_211	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested

505	RQ145755	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) CKT-1	RRVPNL	D	Testing and Routine Bay Maintenance Work	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested	
506	RQ145759	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments	18/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested	
507	RQ145816	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Oct/2023	18:00	17/Oct/2023	23:00			PLANNED	Requested	
508	RQ145752	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	Maintenance along with testing of Bay equipments	17/Oct/2023	08:00	17/Oct/2023	18:00			PLANNED	Requested	
509	RQ145751	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments	16/Oct/2023	08:00	16/Oct/2023	18:00			PLANNED	Requested	
510	RQ145818	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested	
511	RQ145815	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested	
512	RQ145754	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Maintenance along with testing of Bay equipments	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested	
513	RQ145822	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at both end.	10/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested	
514	RQ145753	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments	10/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested	
515	RQ145821	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested	
516	RQ146367	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested	
517	RQ145762	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments AT BOTH END.	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested	
518	RQ145749	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested	
519	RQ145817	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested	
520	RQ146357	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance/testing work of 400 KV side bay Equipments	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested	
521	RQ146733	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50 MVAR LINE Reactor AT MERTA	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested	
522	RQ145750	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Maintenance along with testing of Bay equipment AT BOTH END	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested	
523	RQ146360	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance/testing work of 400 KV side bay Equipments	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested	
524	RQ146356	OCC_211	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested	
525	RQ145828	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	31/Oct/2023	08:00	31/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
526	RQ145544	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AMP WORKS	30/Oct/2023	09:00	30/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
527	RQ145534	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF BANALA-ASR CKT	30/Oct/2023	09:00	30/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
528	RQ145535	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF BANALA-ASR CKT	30/Oct/2023	09:00	30/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
529	RQ145461	OCC_211	stulp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	* Defective jumper replacement & tightening work	26/Oct/2023	10:00	27/Oct/2023	17:00			PLANNED	Requested	
530	RQ145518	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shut nature defects of line	26/Oct/2023	09:00	26/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
531	RQ146512	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects and installation of E/W between Tower 515-516	25/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested	
532	RQ145617	OCC_211	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	25/Oct/2023	08:00	26/Oct/2023	18:00	LINE UNDER SHUTDOWN		PLANNED	Requested	
533	RQ145636	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For replacement of broken insulator at Loc No.271.	24/Oct/2023	08:00	25/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
534	RQ145483	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	23/Oct/2023	08:00	23/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
535	RQ145484	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	23/Oct/2023	08:00	23/Oct/2023	18:00	Kindly approve		PLANNED	Requested	
536	RQ145805	OCC_211	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1	POWERGRID	D	Periodical Testing	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested	
537	RQ145807	OCC_211	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWERGRID	D	Periodical Testing	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested	
538	RQ146514	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	21/Oct/2023	08:00	21/Oct/2023	18:00			PLANNED	Requested	

539	RQ145481	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Oct/2023	09:00	20/Oct/2023	18:00	Kindly approve	PLANNED	Requested
540	RQ145482	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Oct/2023	09:00	20/Oct/2023	18:00	Kindly approve	PLANNED	Requested
541	RQ146513	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
542	RQ145356	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	* 400KV PANKI - FATEHPUR PG I LINE FOR S/D BAY MAINTENANCE AND REPLACEMENT X OF R-PHASE CONDUCTOR TRASFER BUS ISOLATOR TO STAN	19/Oct/2023	10:00	19/Oct/2023	17:00		PLANNED	Requested
543	RQ145819	OCC_211	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
544	RQ145928	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	19/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
545	RQ145820	OCC_211	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
546	RQ145808	OCC_211	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Periodical Testing	17/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested
547	RQ145806	OCC_211	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWERGRID	D	Periodical Testing	17/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested
548	RQ145394	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	Shutdown required for rectification of shut nature defects of line	17/Oct/2023	08:00	17/Oct/2023	18:00	Kindly approve	PLANNED	Requested
549	RQ146502	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects and AMP work	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
550	RQ145547	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AMP WORKS	16/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
551	RQ145546	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF JAL-HAMIRPUR CKT	16/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
552	RQ145545	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF JAL-HAMIRPUR CKT	16/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
553	RQ145927	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	16/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
554	RQ145678	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AMP Works and rectification of shutdown nature defects	13/Oct/2023	09:00	13/Oct/2023	18:00	Kindly approve	PLANNED	Requested
555	RQ145392	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	13/Oct/2023	08:00	13/Oct/2023	18:00	Kindly approve	PLANNED	Requested
556	RQ145616	OCC_211	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	REACTOR ISOLTOR REPLACEMNT	13/Oct/2023	08:00	16/Oct/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
557	RQ145436	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	* For annual maintenance and testing work.	12/Oct/2023	11:00	12/Oct/2023	18:00		PLANNED	Requested
558	RQ145480	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR Non auto mode required for safety of manpower working in ckt-3	12/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
559	RQ145415	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP of line Equipments and Protection Test	12/Oct/2023	09:00	12/Oct/2023	17:00	Kindly approve	PLANNED	Requested
560	RQ145479	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	12/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
561	RQ145519	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of damaged peak at Loc No. 343	12/Oct/2023	09:00	12/Oct/2023	18:00	Kindly approve	PLANNED	Requested
562	RQ146500	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
563	RQ146732	OCC_211	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance/testing work of 400 KV side bay Equipments	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
564	RQ145393	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	11/Oct/2023	08:00	11/Oct/2023	18:00	Kindly approve	PLANNED	Requested
565	RQ145416	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	For AMP of line Equipments and Protection Test	10/Oct/2023	09:00	10/Oct/2023	17:00	Kindly approve	PLANNED	Requested
566	RQ146499	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-1	POWERGRID	D	AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
567	RQ145932	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
568	RQ145615	OCC_211	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	LINE ISOLATOR REPLACEMENT	09/Oct/2023	08:00	12/Oct/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
569	RQ146693	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	For replacement of damaged conductor in span of 604-605	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested

570	RQ145478	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown required for rectification work of tower no. 166 and 195.	09/Oct/2023	08:00	11/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
571	RQ145772	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWERGRID	D	For S/D type defect rectification work	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested	
572	RQ146682	OCC_211	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWERGRID	D	For CB testing and other PMS work	07/Oct/2023	09:00	07/Oct/2023	18:00		PLANNED	Requested	
573	RQ145735	OCC_211	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch.	07/Oct/2023	09:00	07/Oct/2023	18:00		PLANNED	Requested	
574	RQ145418	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	For AMP of line Equipments and Protection Test	07/Oct/2023	09:00	07/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
575	RQ146509	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP work	07/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested	
576	RQ146705	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	07/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested	
577	RQ145410	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	06/Oct/2023	09:30	06/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
578	RQ145734	OCC_211	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch.	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested	
579	RQ145417	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	For AMP of line Equipments and Protection Test	06/Oct/2023	09:00	06/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
580	RQ146704	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested	
581	RQ145829	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	06/Oct/2023	08:00	06/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
582	RQ145472	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP WORKS	05/Oct/2023	10:00	05/Oct/2023	14:00	Kindly approve	PLANNED	Requested	
583	RQ145584	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	AMP WORKS	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
584	RQ145548	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF JAL-ASR CKT-2	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
585	RQ145549	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF JAL-ASR CKT-2	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
586	RQ145524	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
587	RQ146508	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	AMP work	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
588	RQ145956	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Installation of meters under SAMAST project	04/Oct/2023	13:30	04/Oct/2023	14:30		PLANNED	Requested	
589	RQ145955	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Installation of meters under SAMAST project	04/Oct/2023	13:00	04/Oct/2023	14:00		PLANNED	Requested	
590	RQ145471	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP WORKS	04/Oct/2023	10:00	04/Oct/2023	14:00	Kindly approve	PLANNED	Requested	
591	RQ145411	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment	04/Oct/2023	09:30	04/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
592	RQ146511	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP work	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
593	RQ146366	OCC_211	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance/testing work of 400 KV side bay Equipments	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
594	RQ145583	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	AMP WORKS	03/Oct/2023	09:00	03/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
595	RQ146510	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP work	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
596	RQ145614	OCC_211	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	SAS INTEGRATION	03/Oct/2023	08:00	05/Oct/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
597	RQ146503	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Lucknow (UPPLC) line reactor replacement work, Jumper opening and bushing dismantelling at 400 kv Bareilly Substation. under ADD-CAP	03/Oct/2023	08:00	03/Oct/2023	18:00	Line will be charged without line reactor as old reactor shall be replaced with new reactor under Add cap.	PLANNED	Requested	
598	RQ146519	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP and replacement of Air cell/MOG in Line Reactor	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
599	RQ145477	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	03/Oct/2023	08:00	08/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
600	RQ146801	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	Defect rectification work in the line	02/Oct/2023	08:00	02/Oct/2023	18:00	SD may availed in sept month & other ckt will be in non auto	PLANNED	Requested	

601	RQ145670	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR non auto mode required for hot line work	01/Oct/2023	09:00	14/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
602	RQ146800	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	Defect rectification work in the line	01/Oct/2023	08:00	01/Oct/2023	18:00	SD may availed in sept month. & other ckt will be in non auto	PLANNED	Requested	
603	RQ145665	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for hot line work	01/Oct/2023	08:00	14/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
604	RQ145664	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for hot line work	01/Oct/2023	08:00	14/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
605	RQ145390	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR non auto mode required to carryout stringing on circuit 2	01/Oct/2023	08:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
606	RQ145389	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown is required to carryout stringing on circuit 2	01/Oct/2023	08:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
607	RQ145500	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
608	RQ145501	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
609	RQ145403	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, J KSPDCL	D	AMP Works and rectification of shutdown nature defects	30/Oct/2023	09:00	30/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
610	RQ145523	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, J KSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	10/Oct/2023	09:00	10/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
611	RQ145878	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc. & Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	30/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	
612	RQ145900	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested	
613	RQ145899	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Oct/2023	08:00	25/Oct/2023	18:00		PLANNED	Requested	
614	RQ145881	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc. ,Maintenance of 410 89B, 411 89A & CT407 & Maintenance of 410 89L, alignment of isolators and checking of interlock, Tightness of clamp connectors of CVT(410). Tightness and cleaning of Wave trap, LA	25/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
615	RQ145892	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 132 to 169.	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested	
616	RQ145879	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Maintenance of 404 89L, alignment of isolators and checking of interlock, Tightness of clamp connectors of CVT(404). Tightness and cleaning of Wave trap, LA	18/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
617	RQ145907	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance and Operation Checking of Line Side Equipment	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
618	RQ145906	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance and Operation Checking of Line Side Equipment	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
619	RQ145891	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 170 to 199.	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
620	RQ145883	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
621	RQ145882	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
622	RQ145880	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc, Maintenance of 407 89L alignment of isolators and checking of interlock, Tightness of clamp connectors of CVT(407), Checking of oil level and leakage, Tightness and cleaning of wave trap, for LA & Maintenance of 407 89 B, 408 89A. Tightness of clamp connectors of CT(407) associated with this ckt.	09/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	
623	RQ145889	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 200 to 229.	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
624	RQ145975	OCC_211	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	Installation of meters under SAMAST project	06/Oct/2023	11:00	06/Oct/2023	13:30		PLANNED	Requested	

625	RQ145974	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	Installation of meters under SAMAST project	06/Oct/2023	11:00	06/Oct/2023	13:30			PLANNED	Requested
626	RQ145898	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
627	RQ145905	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	04/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
628	RQ145884	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 230 to 262.	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
629	RQ145897	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
630	RQ145908	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
631	RQ145514	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	1. Off line calibration of Energy Meters.	29/Oct/2023	12:00	29/Oct/2023	20:00			PLANNED	Requested
632	RQ145513	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	1. CB, ISOLATOR,EARTH SWITCH(Inspection, Testing, Connection tightness) 2. Off line calibration of Energy Meters.	26/Oct/2023	08:00	29/Oct/2023	12:00			PLANNED	Requested
633	RQ145512	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	CB, ISOLATOR, EARTH SWITCH (Inspection,Testing & Connection tightness)	23/Oct/2023	08:00	25/Oct/2023	20:00			PLANNED	Requested
634	RQ145454	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	* PLANNED S/D OF 400KV MORADABAD-KASHIPUR LINE.THIS S/D IS REQUIRED FOR X TESTING OF PROTECTION SYSTEM IN WHICH-	17/Oct/2023	09:00	18/Oct/2023	18:00			PLANNED	Requested
635	RQ146685	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	D	For CB testing and other PMS work	28/Oct/2023	09:00	28/Oct/2023	18:00			PLANNED	Requested
636	RQ146689	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For CB testing and other PMS work	20/Oct/2023	09:00	20/Oct/2023	18:00			PLANNED	Requested
637	RQ146688	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For CB testing and other PMS work	19/Oct/2023	09:00	19/Oct/2023	18:00			PLANNED	Requested
638	RQ146684	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For CB testing and other PMS work	18/Oct/2023	09:00	18/Oct/2023	18:00			PLANNED	Requested
639	RQ146725	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	tan delta testing	18/Oct/2023	07:00	18/Oct/2023	12:00			PLANNED	Requested
640	RQ146676	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tan Delta testing	18/Oct/2023	07:00	18/Oct/2023	12:00			PLANNED	Requested
641	RQ146683	OCC_211	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For CB testing and other PMS work	17/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested
642	RQ145775	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	D	For S/D type defect rectification work	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
643	RQ145439	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Preventive maintenance of Bay at 400K S/S Sultanpur	27/Oct/2023	10:00	27/Oct/2023	18:00			PLANNED	Requested
644	RQ145437	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* For annual maintenance and testing work.	13/Oct/2023	11:00	13/Oct/2023	18:00			PLANNED	Requested
645	RQ145455	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Defective jumper replacement/tightening work	09/Oct/2023	10:00	10/Oct/2023	17:00			PLANNED	Requested
646	RQ145338	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-PGCIL Ckt-2 for annual routine testing work	05/Oct/2023	11:00	05/Oct/2023	17:00			PLANNED	Requested
647	RQ146614	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc.	26/Oct/2023	08:00	27/Oct/2023	18:00			PLANNED	Requested
648	RQ146523	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Pre-foggy Mtc.	17/Oct/2023	08:00	18/Oct/2023	18:00			PLANNED	Requested
649	RQ146025	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For taking line reactor in service.	24/Oct/2023	17:00	24/Oct/2023	17:30			PLANNED	Requested
650	RQ146024	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Line Reactor out of service for AMP work	24/Oct/2023	09:00	24/Oct/2023	09:30			PLANNED	Requested
651	RQ146088	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Oct/2023	08:00	30/Oct/2023	18:00			PLANNED	Requested
652	RQ146051	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Oct/2023	08:00	30/Oct/2023	18:00			PLANNED	Requested
653	RQ146090	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	16/Oct/2023	07:00	16/Oct/2023	20:00			PLANNED	Requested

654	RQ146036	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	Diversion of Lines Due infringement of Ganga Expressway of M/s UPEIDA	15/Oct/2023	08:00	30/Oct/2023	18:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
655	RQ146035	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	Diversion of Lines Due infringement of Ganga Expressway of M/s UPEIDA	15/Oct/2023	08:00	30/Oct/2023	18:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
656	RQ146104	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	SD nature defect rectification work i.e.IGR, Jumper Nut-bolt Tightening,CC ring fixing etc.	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested
657	RQ146103	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	SD nature defect rectification work i.e.IGR, Jumper Nut-bolt Tightening,CC ring fixing etc.	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
658	RQ146102	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	SD nature defect rectification work i.e.IGR, Jumper Nut-bolt Tightening,CC ring fixing etc.	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
659	RQ146089	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	SD nature defect rectification work i.e.IGR, Jumper Nut-bolt Tightening,CC ring fixing etc.	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
660	RQ146087	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL) BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	AMP	08/Oct/2023	17:00	08/Oct/2023	23:59		PLANNED	Requested
661	RQ146046	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Line Bay AMP work	06/Oct/2023	17:00	06/Oct/2023	23:59		PLANNED	Requested
662	RQ146062	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	PRD and mechanical tripping modification(Line reactor)	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested
663	RQ146092	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-4		D	For Bypass commissioning work	05/Oct/2023	09:00	05/Oct/2023	18:00		PLANNED	Requested
664	RQ146057	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	For Bypass commissioning work	05/Oct/2023	09:00	05/Oct/2023	18:00		PLANNED	Requested
665	RQ146061	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	oil leakage ,PRD and mechanical tripping modification(LINE REACTOR)	05/Oct/2023	09:00	05/Oct/2023	18:00		PLANNED	Requested
666	RQ146098	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	Diversion of Lines Due infringement of Ganga Expressway of M/s UPEIDA	05/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
667	RQ146099	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	Diversion of Lines Due infringement of Ganga Expressway of M/s UPEIDA	05/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
668	RQ146043	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Line Bay AMP work	04/Oct/2023	17:00	04/Oct/2023	23:59		PLANNED	Requested
669	RQ146058	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3		D	For Bypass commissioning work	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested
670	RQ146091	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-3		D	For Bypass commissioning work	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested
671	RQ146160	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDRAPURAM (UP) CKT-2		D	For connection of LILO at Noida	01/Oct/2023	09:00	01/Oct/2023	18:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
672	RQ146159	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDRAPURAM (UP) CKT-1		D	For connection of LILO at Noida	01/Oct/2023	09:00	01/Oct/2023	18:00	Shutdown may be availed in Sept-23.	PLANNED	Requested
673	RQ146073	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	Diversion WORK BETWEEN 122-123 NHAI	01/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
674	RQ146072	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	Diversion WORK BETWEEN 122-123 NHAI	01/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
675	RQ146097	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	Diversion WORK of NHAI	01/Oct/2023	08:00	15/Oct/2023	18:00	S/D of Both the line shall be availed simultaneously for 15 days on continuous basis	PLANNED	Requested
676	RQ146096	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	Diversion WORK of NHAI	01/Oct/2023	08:00	15/Oct/2023	18:00	S/D of Both the line shall be availed simultaneously for 15 days on continuous basis	PLANNED	Requested
677	RQ145917	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at Rampur	22/Oct/2023	08:00	22/Oct/2023	18:00		PLANNED	Requested
678	RQ145916	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765KV GHatampur-Hapur line at Rampur	22/Oct/2023	08:00	22/Oct/2023	18:00		PLANNED	Requested
679	RQ146497	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	AMP work	21/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
680	RQ146678	OCC_211	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan Delta testing	17/Oct/2023	07:00	17/Oct/2023	12:00		PLANNED	Requested
681	RQ146677	OCC_211	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta testing	16/Oct/2023	07:00	16/Oct/2023	12:00		PLANNED	Requested
682	RQ146675	OCC_211	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Tan Delta testing	16/Oct/2023	12:30	16/Oct/2023	17:00		PLANNED	Requested

683	RQ145710	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(PHG)-NUHIAWAL(HV) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400KV PGCIL-Matana line by firm engineer in presence of M&P Team	12/Oct/2023	10:00	13/Oct/2023	17:00			PLANNED	Requested
684	RQ145711	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWAL(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400KV PGCIL-Matana line by firm engineer in presence of M&P Team	10/Oct/2023	10:00	11/Oct/2023	18:00			PLANNED	Requested
685	RQ145675	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	09/Oct/2023	09:30	11/Oct/2023	17:00			PLANNED	Requested
686	RQ145676	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the pre- winter maintenance.	09/Oct/2023	09:00	09/Oct/2023	18:00			PLANNED	Requested
687	RQ145729	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	For providing Pilot string on various towers at Daultabad and to set right the worn-out conductor at Dhanoda	06/Oct/2023	09:00	06/Oct/2023	18:00			PLANNED	Requested
688	RQ145656	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out the pre- winter maintenance.	05/Oct/2023	09:00	05/Oct/2023	18:00			PLANNED	Requested
689	RQ145674	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	M&P testing of DPS relay	04/Oct/2023	11:00	04/Oct/2023	15:00			PLANNED	Requested
690	RQ145730	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	For replacement of DPR Main-2 Relay at Daultabad and to attend the drone inspection observations at Dhanoda	04/Oct/2023	09:00	04/Oct/2023	18:00			PLANNED	Requested
691	RQ145732	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHAI_Line Diversion work (De-stringing and Stringing work) in between tower no. KD 165 to 168.	03/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested
692	RQ145733	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHAI_Line Diversion work (De-stringing and Stringing work) in between tower no. KD 165 to 168.	03/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested
693	RQ146364	OCC_211	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Rectification of Shutdown defects & Hardware Fittings Tightening	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
694	RQ145706	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	Annual bay equipment maintenance and testing	09/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested
695	RQ145458	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	bay equipment testing	09/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested
696	RQ146496	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	AMP work	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
697	RQ146495	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	AMP work	05/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
698	RQ145345	OCC_211	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-2	ATIL	D	Annual Maintenance	07/Oct/2023	09:00	07/Oct/2023	17:00	Annual Maintenance		PLANNED	Requested
699	RQ145344	OCC_211	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-1	ATIL	D	Annual Maintenance	06/Oct/2023	09:00	06/Oct/2023	17:00	Annual Maintenance		PLANNED	Requested
700	RQ145343	OCC_211	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Annual Maintenance	05/Oct/2023	09:00	05/Oct/2023	17:00	Annual Maintenance		PLANNED	Requested
701	RQ145555	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Line Reactor-2 shall be taken into service at Samba SS after completion of AMP	06/Oct/2023	16:00	06/Oct/2023	16:30	Kindly approve		PLANNED	Requested
702	RQ145553	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	To Isolate Line reactor -2 at Samba SS for AMP	06/Oct/2023	09:00	06/Oct/2023	09:30	Kindly approve		PLANNED	Requested
703	RQ145554	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Line Reactor-1 shall be taken into service at Samba SS after completion of AMP	04/Oct/2023	16:00	04/Oct/2023	16:30	Kindly approve		PLANNED	Requested
704	RQ145552	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	To Isolate Line reactor -1 at Samba SS for AMP	04/Oct/2023	09:00	04/Oct/2023	09:30	Kindly approve		PLANNED	Requested
705	RQ146233	OCC_211	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shut Down defect Rectification work as per annual plan	04/Oct/2023	08:00	04/Oct/2023	16:00	Annual Maintenance		PLANNED	Requested
706	RQ146232	OCC_211	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Shut Down defect Rectification work as per annual plan	03/Oct/2023	08:00	03/Oct/2023	16:00	Annual Maintenance		PLANNED	Requested
707	RQ146643	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	AMP of line bay equipments at Aligarh	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
708	RQ146642	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	AMP of line bay equipments at Aligarh	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
709	RQ146480	OCC_211	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL_JPL,GR EENKO	D	DCRM testing, CB timing and SF6 gas analysis	04/Oct/2023	09:00	04/Oct/2023	16:00			PLANNED	Requested
710	RQ146230	OCC_211	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	Shut Down defect Rectification work as per annual plan	01/Oct/2023	10:00	01/Oct/2023	16:00	Annual Maintenance		PLANNED	Requested

711	RQ145502	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
712	RQ145619	OCC_211	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	BUS -4 UNDER SHUTDOWN	31/Oct/2023	19:00	31/Oct/2023	23:00	DEAD BUS CHARGING OF UNIT-07 AFTER SAS INTEGRATION	PLANNED	Requested
713	RQ145618	OCC_211	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS -2 ISOLATOR REPLACEMENT	17/Oct/2023	08:00	20/Oct/2023	18:00	BUS-2 UNDERSHUTDOWN AND ANPARA LINE WILL BE CHARGED THROUGH TBC BREAKER	PLANNED	Requested
714	RQ145602	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 401898 jumper Connection. (Isolator Retrofitting of 400kv TBC)	31/Oct/2023	12:30	31/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
715	RQ145601	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40189A jumper Connection. (Isolator Retrofitting of 400kv TBC)	31/Oct/2023	09:00	31/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested
716	RQ145600	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40189B jumper removal. (Isolator Retrofitting of 400kv TBC)	30/Oct/2023	12:30	30/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
717	RQ145599	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40189A jumper removal. (Isolator Retrofitting of 400kv TBC)	30/Oct/2023	09:00	30/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested
718	RQ145965	OCC_211	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP work	29/Oct/2023	10:00	29/Oct/2023	18:00		PLANNED	Requested
719	RQ145964	OCC_211	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	AMP work	27/Oct/2023	10:00	27/Oct/2023	18:00		PLANNED	Requested
720	RQ145651	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	For BUS-2 isolator Retrofitting 40289B	25/Oct/2023	09:00	28/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
721	RQ145650	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40289A jumper connection. Isolator Retrofitting 40289A	24/Oct/2023	09:00	24/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
722	RQ145655	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40289A jumper removal. Isolator Retrofitting 40289A	20/Oct/2023	09:00	20/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
723	RQ145989	OCC_211	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	19/Oct/2023	10:00	19/Oct/2023	18:00		PLANNED	Requested
724	RQ145596	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40889B jumper Connection after retrofitting of isolator	18/Oct/2023	12:30	18/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
725	RQ145595	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40889A jumper Connection after retrofitting of isolator	18/Oct/2023	09:00	18/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested
726	RQ145988	OCC_211	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	17/Oct/2023	10:00	17/Oct/2023	18:00		PLANNED	Requested
727	RQ145839	OCC_211	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 KV GIS Bus-2	15/Oct/2023	08:00	30/Oct/2023	18:00	Kindly approve for 400KV GIS Bus-2 Shutdown	PLANNED	Requested
728	RQ146328	OCC_211	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP work	13/Oct/2023	10:00	13/Oct/2023	18:00		PLANNED	Requested
729	RQ146327	OCC_211	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	12/Oct/2023	10:00	12/Oct/2023	18:00		PLANNED	Requested
730	RQ145594	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40889B jumper removal for isolator retrofitting.	09/Oct/2023	12:30	09/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
731	RQ145593	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 40889A jumper removal for isolator retrofitting.	09/Oct/2023	09:00	09/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested
732	RQ145979	OCC_211	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Oct/2023	10:00	05/Oct/2023	18:00		PLANNED	Requested
733	RQ145982	OCC_211	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	AMP works and Bus bar relay firmware upgradation	04/Oct/2023	10:00	04/Oct/2023	18:00		PLANNED	Requested
734	RQ145684	OCC_211	slcdrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	31/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested
735	RQ145685	OCC_211	slcdrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
736	RQ145689	OCC_211	slcdrs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	D	Maintenance along with testing of Bay equipments	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
737	RQ145683	OCC_211	slcdrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
738	RQ145688	OCC_211	slcdrs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	D	Maintenance along with testing of Bay equipments	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
739	RQ145682	OCC_211	slcdrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
740	RQ145681	OCC_211	slcdrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
741	RQ145687	OCC_211	slcdrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
742	RQ145686	OCC_211	slcdrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance work of 400 KV side bay Equipments	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
743	RQ145424	OCC_211	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* maintenance work will be carried out of mentioned Bus during this X shutdown period.	29/Oct/2023	10:00	29/Oct/2023	16:00		PLANNED	Requested
744	RQ145423	OCC_211	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* maintenance work will be carried out of mentioned Bus during this X shutdown period.	14/Oct/2023	10:00	14/Oct/2023	16:00		PLANNED	Requested
745	RQ145508	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 for GIS Bay Ext. and 125MVAR BR installation	29/Oct/2023	09:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
746	RQ145507	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 for GIS Bay Ext. and 125MVAR BR installation	26/Oct/2023	09:00	28/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
747	RQ145506	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-2 for GIS Bay Ext. and 125MVAR BR installation	25/Oct/2023	09:00	25/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
748	RQ145505	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-1 for GIS Bay Ext. and 125MVAR BR installation	24/Oct/2023	09:00	24/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
749	RQ145504	OCC_211	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Construction of Interface Module for GIS Bay Ext. and 125MVAR BR installation	06/Oct/2023	09:00	09/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
750	RQ145503	OCC_211	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Construction of Interface Module for GIS Bay Ext. and 125MVAR BR installation	01/Oct/2023	09:00	05/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested

751	RQ145680	OCC_211	slccrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Circuit Breaker Overhauling	27/Oct/2023	08:00	27/Oct/2023	18:00			PLANNED	Requested
752	RQ146258	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	23/Oct/2023	08:00	28/Oct/2023	18:00			PLANNED	Requested
753	RQ146303	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection and construction works of bay extension of 400 kV Jackson line bay	21/Oct/2023	17:00	28/Oct/2023	23:30			PLANNED	Requested
754	RQ146292	OCC_211	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	21/Oct/2023	08:00	24/Oct/2023	18:00			PLANNED	Requested
755	RQ146305	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Oct/2023	17:00	28/Oct/2023	23:30			PLANNED	Requested
756	RQ146282	OCC_211	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, For jumpering of new Bay in 430 and 431 and Bus Bar LBB testing	19/Oct/2023	17:00	21/Oct/2023	23:59			PLANNED	Requested
757	RQ146248	OCC_211	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	AMP work	19/Oct/2023	08:00	20/Oct/2023	20:00			PLANNED	Requested
758	RQ146281	OCC_211	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, For jumpering of new Bay in 407 and 410 and Bus Bar LBB testing	18/Oct/2023	17:00	20/Oct/2023	23:59			PLANNED	Requested
759	RQ146265	OCC_211	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		C	ISOLATOR REPLACEMENT	18/Oct/2023	09:15	19/Oct/2023	18:00		ISOLATOR REPLACEMENT	PLANNED	Requested
760	RQ146280	OCC_211	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, For jumpering of new Bay in 407 and 410 and Bus Bar LBB testing	17/Oct/2023	17:00	19/Oct/2023	23:59			PLANNED	Requested
761	RQ146247	OCC_211	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	AMP work	17/Oct/2023	08:00	18/Oct/2023	20:00			PLANNED	Requested
762	RQ146291	OCC_211	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	17/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
763	RQ146279	OCC_211	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, For jumpering of new Bay in 407 and 410 and Bus Bar LBB testing	16/Oct/2023	17:00	18/Oct/2023	23:59			PLANNED	Requested
764	RQ146264	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		C	ISOLATOR REPLACEMENT	16/Oct/2023	09:15	17/Oct/2023	18:00		ISOLATOR REPLACEMENT	PLANNED	Requested
765	RQ146257	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	16/Oct/2023	08:00	21/Oct/2023	18:00			PLANNED	Requested
766	RQ146274	OCC_211	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 after HV test and busbar relay testing.	15/Oct/2023	07:00	16/Oct/2023	20:00			PLANNED	Requested
767	RQ146250	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT SONIPATI(PG)		D	AMP work	14/Oct/2023	10:00	14/Oct/2023	18:00			PLANNED	Requested
768	RQ146297	OCC_211	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR AMP	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
769	RQ146290	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	13/Oct/2023	08:00	16/Oct/2023	18:00			PLANNED	Requested
770	RQ146273	OCC_211	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 after HV test and busbar relay testing	13/Oct/2023	07:00	14/Oct/2023	20:00			PLANNED	Requested
771	RQ146260	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	FOR AMP & Bay integration WORK	12/Oct/2023	08:00	12/Oct/2023	20:00			PLANNED	Requested
772	RQ146317	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR AMP WORKS	11/Oct/2023	17:00	13/Oct/2023	23:30			PLANNED	Requested
773	RQ146302	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Oct/2023	17:00	20/Oct/2023	23:30			PLANNED	Requested
774	RQ146254	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	10/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested
775	RQ146259	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	FOR AMP & Bay integration WORK	10/Oct/2023	08:00	10/Oct/2023	20:00			PLANNED	Requested
776	RQ146316	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR AMP WORKS	09/Oct/2023	17:00	11/Oct/2023	23:30			PLANNED	Requested
777	RQ146289	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	09/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
778	RQ146270	OCC_211	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		D	For HV Test of GIS Extension bay of Bus-4	09/Oct/2023	07:00	10/Oct/2023	20:00			PLANNED	Requested
779	RQ146300	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Oct/2023	17:00	15/Oct/2023	23:30			PLANNED	Requested
780	RQ146315	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	FOR AMP WORKS	07/Oct/2023	17:00	09/Oct/2023	23:30			PLANNED	Requested
781	RQ146253	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	07/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
782	RQ146304	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Oct/2023	17:00	13/Oct/2023	23:30			PLANNED	Requested
783	RQ146269	OCC_211	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	06/Oct/2023	07:00	08/Oct/2023	20:00			PLANNED	Requested
784	RQ146314	OCC_211	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1		D	FOR AMP WORKS	05/Oct/2023	17:00	07/Oct/2023	23:30			PLANNED	Requested
785	RQ146237	OCC_211	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP work	05/Oct/2023	09:00	05/Oct/2023	18:00			PLANNED	Requested
786	RQ146236	OCC_211	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)		D	AMP work	04/Oct/2023	09:00	04/Oct/2023	18:00			PLANNED	Requested
787	RQ146268	OCC_211	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		D	For HV Test of GIS Extension bay of Bus-3	04/Oct/2023	07:00	05/Oct/2023	20:00			PLANNED	Requested

788	RQ146301	OCC_211	cpc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400 KV Jackson line bays	01/Oct/2023	17:00	10/Oct/2023	23:30			PLANNED	Requested
789	RQ146267	OCC_211	cpc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 tie bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Oct/2023	07:00	03/Oct/2023	20:00			PLANNED	Requested
790	RQ146674	OCC_211	slcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta testing of 400KV Bus I CVT, CTs and CBs	21/Oct/2023	07:00	21/Oct/2023	14:00			PLANNED	Requested
791	RQ146673	OCC_211	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-I	14/Oct/2023	09:00	14/Oct/2023	17:00			PLANNED	Requested
792	RQ145787	OCC_211	slcup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)		C	* For bay Maintenance work and CB Timing work. The Shutdown of 80 MVAR Bus X reactor will be required simulateneously as 80 MV	19/Oct/2023	09:00	19/Oct/2023	18:00			PLANNED	Requested
793	RQ145425	OCC_211	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)		D	* Annual routine maintenance of 400 kv Main Bus -2 at 400 kv S/s Agra	11/Oct/2023	09:00	11/Oct/2023	17:00			PLANNED	Requested
794	RQ145692	OCC_211	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)		C	* Shutdown required of 400KV Main Bus-B for replacement of Bus-B X Pantograph isolator of 315MVA ICT-IV (Cont. basis). During	10/Oct/2023	08:00	14/Oct/2023	18:00			PLANNED	Requested
795	RQ145350	OCC_211	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)		C	* For repairing and tightening of 400KV Main Bus - II	09/Oct/2023	09:00	10/Oct/2023	18:00			PLANNED	Requested
796	RQ145349	OCC_211	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)		C	* For Repairing & tightening of 400KV Main Bus-I	06/Oct/2023	09:00	07/Oct/2023	18:00			PLANNED	Requested
797	RQ145691	OCC_211	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)		C	* Shutdown required of 400KV Main Bus-A for replacement of Bus-A X Pantograph isolator of 315MVA ICT-IV (Cont. basis). During	04/Oct/2023	09:00	08/Oct/2023	18:00			PLANNED	Requested
798	RQ145387	OCC_211	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)		D	* preventive maintenance of ict i pantograph isolator at 400 bareilly and X other maitence work of bus I	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
799	RQ145359	OCC_211	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* 400KV A-BUS S/D FOR MAJOR OVER HAULING OF 400KV 'A' BUS PANTA ISOLATOR X AND STRINGING OF TWIN MOOSE CONDUCTOR OF 315MVA ICT-	01/Oct/2023	10:00	10/Oct/2023	17:00			PLANNED	Requested
800	RQ145811	OCC_211	slcdps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)		D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	16/Oct/2023	08:00	19/Oct/2023	18:00			PLANNED	Requested
801	RQ145810	OCC_211	slcdps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)		D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	11/Oct/2023	08:00	14/Oct/2023	18:00			PLANNED	Requested
802	RQ145812	OCC_211	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)		D	Maintenance of (407 89 A isolator, 410 89 A isolator) Tightness of terminal connectors and cleaning of Marshalling boxes.	11/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
803	RQ145814	OCC_211	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)		D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of marshalling box of Capacitive Voltage Transformer anc C & R pannel.	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
804	RQ145813	OCC_211	slcdps_sd	BUS	400KV BUS 2 AT DHURI(PS)		D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of marshalling box of Capacitive Voltage Transformer anc C & R pannel.	03/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
805	RQ145969	OCC_211	tehr1_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	For Bus-bar protection related work of PSP	04/Oct/2023	07:00	04/Oct/2023	17:00			PLANNED	Requested
806	RQ145954	OCC_211	tehr1_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	For Bus-bar protection related work of PSP	03/Oct/2023	07:00	03/Oct/2023	17:00			PLANNED	Requested
807	RQ145386	OCC_211	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON OBRA_B-SULTANPUR (UP) CKT-1 @SULTANPUR(UP)		C	* For Replacement of T/F oil of Reactor and Centrifuging work	25/Oct/2023	10:00	04/Nov/2023	18:00			PLANNED	Requested
808	RQ145695	OCC_211	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)		C	* to replace this 50 MVAR line reactor with 63 MVAR line reactor at 400 KV X S/S Bareilly	01/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
809	RQ145556	OCC_211	cpc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 @SAMBA(PG)	POWERGRID	D	AMP WORKS	06/Oct/2023	09:00	06/Oct/2023	16:30	Kindly approve		PLANNED	Requested
810	RQ145557	OCC_211	cpc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 @SAMBA(PG)	POWERGRID	D	AMP WORKS	04/Oct/2023	09:00	04/Oct/2023	16:30	Kindly approve		PLANNED	Requested

811	RQ145737	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Testing and Routine Bay Maintenance Work	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
812	RQ145738	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Testing and Routine Bay Maintenance Work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
813	RQ145740	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
814	RQ146394	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance for Reactor, Filtration of Reactor Oil, tightening of Bay equipments, Relay testing, Protection checking of Transformer	10/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
815	RQ145741	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
816	RQ145736	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
817	RQ145739	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Oct/2023	08:00	07/Oct/2023	18:00		PLANNED	Requested
818	RQ146393	OCC_211	slcdcrs_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance for Reactor, Filtration of Reactor Oil, tightening of Bay equipments, Relay testing, Protection checking of Transformer	03/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
819	RQ145788	OCC_211	slcdcup_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW(UP)	UPPTCL	C	* For Annual Maintenance of 80 MVAR Bus Reactor.The Shutdown will be X required along with 400 KV Transfer Bus which is apply	19/Oct/2023	09:00	19/Oct/2023	18:00	Kindly update 80MVAR Bus Reactor inplace of 50MVAR Bus Reactor in outage portal	PLANNED	Requested
820	RQ145379	OCC_211	sttuup_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	D	* For annual maintenance and testing work.	11/Oct/2023	11:00	11/Oct/2023	17:00		PLANNED	Requested
821	RQ145384	OCC_211	sttuup_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of Bus Reactor as it is not working X properly by SCADA Engineer	11/Oct/2023	09:00	11/Oct/2023	13:00		PLANNED	Requested
822	RQ145381	OCC_211	sttuup_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	* MENTINANCE OF 125 MVAR REACTOR AND COMMISSIONING OF NIPS SYSTEM	11/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
823	RQ145743	OCC_211	sttuup_sd	BR/BSR/MSC/M/SR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	Annual Testing and Preventive Maintenance of Line bay.	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
824	RQ146816	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	AMP work	18/Oct/2023	09:00	18/Oct/2023	18:00		PLANNED	Requested
825	RQ146825	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	FOR CSD FINE TUNING	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
826	RQ146819	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	D	AMP work	16/Oct/2023	09:00	16/Oct/2023	18:00		PLANNED	Requested
827	RQ146827	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	C	BUS BAR RETROFITTING WORK	13/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested
828	RQ146809	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	11/Oct/2023	09:00	11/Oct/2023	17:30		PLANNED	Requested
829	RQ146818	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	AMP work	10/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested
830	RQ146824	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	C	For dismantling of Reactor CB and commissioning of CSD in Main & tie Bay CB	10/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested
831	RQ146826	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	BUS BAR RETROFITTING WORK	10/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
832	RQ146817	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	AMP work	09/Oct/2023	09:00	09/Oct/2023	18:00		PLANNED	Requested
833	RQ146814	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
834	RQ146822	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	AMP work	06/Oct/2023	10:00	06/Oct/2023	18:00		PLANNED	Requested
835	RQ146808	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	04/Oct/2023	09:00	04/Oct/2023	17:30		PLANNED	Requested
836	RQ146742	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For AMP work	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
837	RQ146752	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	FOR CSD FINE TUNING	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
838	RQ146746	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	D	For AMP work	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
839	RQ146754	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	C	BUS BAR RETROFITTING WORK	13/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested

840	RQ146736	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
841	RQ146745	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	For AMP work	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	
842	RQ146751	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	C	For dismantling of Reactor CB and commissioning of CSD in Main & tie Bay CB	10/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
843	RQ146753	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	BUS BAR RETROFITTING WORK	10/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
844	RQ146741	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	For AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
845	RQ146744	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	For AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
846	RQ146749	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	For AMP work	06/Oct/2023	10:00	06/Oct/2023	18:00		PLANNED	Requested	
847	RQ146735	OCC_211	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
848	RQ145412	OCC_211	cpcc2_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Erection and Commissioning work of New Equipment under 400 kv Bay Extension Package at Kishenpur S/s(Package No.:NZJM/C&M/CS/04/21) and Conversion of 125 MVar Bus Reactor into Line Reactor of 400KV Kishenpur Dulhasti Ckt 2.	01/Oct/2023	09:30	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
849	RQ145847	OCC_211	slidcps_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
850	RQ145863	OCC_211	slidcps_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIPFS	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
851	RQ146543	OCC_211	indigrd_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	D	AMP works of Bus Reactor	06/Oct/2023	08:00	06/Oct/2023	20:00	BR associated bays 411 & 412 will also be under shutdown	PLANNED	Requested	
852	RQ146797	OCC_211	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	30/Oct/2023	17:00	31/Oct/2023	23:00		PLANNED	Requested	
853	RQ146796	OCC_211	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	28/Oct/2023	17:00	29/Oct/2023	23:00		PLANNED	Requested	
854	RQ146795	OCC_211	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	26/Oct/2023	17:00	27/Oct/2023	23:00		PLANNED	Requested	
855	RQ145647	OCC_211	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 40289B isolators to be retrofitted	25/Oct/2023	09:00	28/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested	
856	RQ146794	OCC_211	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	24/Oct/2023	17:00	25/Oct/2023	23:00		PLANNED	Requested	
857	RQ146627	OCC_211	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested	
858	RQ146793	OCC_211	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	22/Oct/2023	17:00	23/Oct/2023	22:00		PLANNED	Requested	
859	RQ146591	OCC_211	cpcc3_sd	BAY	414 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	22/Oct/2023	10:00	26/Oct/2023	18:00		PLANNED	Requested	

860	RQ146792	OCC_211	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	20/Oct/2023	17:00	21/Oct/2023	23:00			PLANNED	Requested
861	RQ146791	OCC_211	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	19/Oct/2023	17:00	20/Oct/2023	23:00			PLANNED	Requested
862	RQ146596	OCC_211	cpcc3_sd	BAY	418 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	19/Oct/2023	10:00	22/Oct/2023	18:00			PLANNED	Requested
863	RQ146649	OCC_211	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Yearly mtc.	19/Oct/2023	08:00	19/Oct/2023	18:00			PLANNED	Requested
864	RQ146790	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	17/Oct/2023	17:00	18/Oct/2023	23:00			PLANNED	Requested
865	RQ146590	OCC_211	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	16/Oct/2023	10:00	20/Oct/2023	18:00			PLANNED	Requested
866	RQ145853	OCC_211	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	CB Overhauling work	16/Oct/2023	08:00	21/Oct/2023	18:00	Kindly approve		PLANNED	Requested
867	RQ146799	OCC_211	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	13/Oct/2023	17:00	14/Oct/2023	23:00			PLANNED	Requested
868	RQ146788	OCC_211	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	13/Oct/2023	17:00	14/Oct/2023	23:00			PLANNED	Requested
869	RQ146781	OCC_211	cpcc1_sd	BAY	425 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG)	POWERGRID	D	For AMP work	12/Oct/2023	17:00	12/Oct/2023	23:00			PLANNED	Requested
870	RQ146787	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	11/Oct/2023	17:00	12/Oct/2023	23:00			PLANNED	Requested
871	RQ146786	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	09/Oct/2023	17:00	10/Oct/2023	23:00			PLANNED	Requested
872	RQ146629	OCC_211	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half yearly mtc	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
873	RQ146778	OCC_211	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Oct/2023	16:00	13/Oct/2023	22:00			PLANNED	Requested

874	RQ146777	OCC_211	cpcc1_sd	BAY	412 MAIN BAY - 400 KV BIKANER_2 (PBTL)-BIKANER(PG) (PSTCL) CKT-1 (POWERGRID) AT 400 KV BIKANER(PG)	POWERGRID	D	For AMP work	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
875	RQ146785	OCC_211	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	07/Oct/2023	17:00	08/Oct/2023	23:00		PLANNED	Requested
876	RQ146784	OCC_211	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	05/Oct/2023	17:00	06/Oct/2023	23:00		PLANNED	Requested
877	RQ146798	OCC_211	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	05/Oct/2023	17:00	06/Oct/2023	23:00		PLANNED	Requested
878	RQ145698	OCC_211	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 AT AGRA(UP)	POWERGRID	D	* Annual routine maintenance of 400 kv Fatehabad ckt-2bay at 400 kv S/s Agra	05/Oct/2023	09:00	05/Oct/2023	17:00		PLANNED	Requested
879	RQ146593	OCC_211	cpcc1_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For dismantling Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	04/Oct/2023	10:00	05/Oct/2023	18:00		PLANNED	Requested
880	RQ145701	OCC_211	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWERGRID	D	* Annual routine maintenance of 400 kv Fatehabad ckt-1 bay at 400 kv S/s Agra	04/Oct/2023	09:00	04/Oct/2023	17:00		PLANNED	Requested
881	RQ146645	OCC_211	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAIPURA(PG) (BB) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Yearly Mtc.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
882	RQ146783	OCC_211	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	03/Oct/2023	17:00	04/Oct/2023	23:00		PLANNED	Requested
883	RQ146592	OCC_211	cpcc1_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For dismantling Main bay CB and CT along with bypassing bus protection scheme to 425 bay	02/Oct/2023	10:00	06/Oct/2023	18:00		PLANNED	Requested
884	RQ146782	OCC_211	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	01/Oct/2023	16:00	02/Oct/2023	22:00		PLANNED	Requested
885	RQ146411	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	For bay AMP Works	28/Oct/2023	09:00	28/Oct/2023	18:00		PLANNED	Requested
886	RQ146477	OCC_211	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	BUS BAR RETROFITTING WORK	28/Oct/2023	08:00	28/Oct/2023	18:00		PLANNED	Requested
887	RQ146410	OCC_211	cpcc1_sd	BAY	405 TIE BAY - 400KV KOTPUTLI-BHIWADI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	For bay AMP Works	27/Oct/2023	09:00	27/Oct/2023	18:00		PLANNED	Requested
888	RQ146476	OCC_211	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested
889	RQ146443	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)		D	For bay AMP Works	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested
890	RQ146475	OCC_211	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested

891	RQ146403	OCC_211	cpcc1_sd	BAY	417 TIE BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-2 AND 400KV AGRA-BHIWADI (PG) CKT-2 AT AGRA(PG)		D	AMP work	25/Oct/2023	09:30	25/Oct/2023	17:30		PLANNED	Requested
892	RQ146474	OCC_211	cpcc1_sd	BAY	424 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	24/Oct/2023	08:00	24/Oct/2023	18:00		PLANNED	Requested
893	RQ146473	OCC_211	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested
894	RQ146437	OCC_211	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT SONIPAT(PG)		D	For bay AMP Works	21/Oct/2023	09:00	21/Oct/2023	18:00		PLANNED	Requested
895	RQ146472	OCC_211	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	21/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
896	RQ146442	OCC_211	cpcc1_sd	BAY	410 MAIN BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AT ROORKEE(PG)		D	For bay AMP Works	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
897	RQ146471	OCC_211	cpcc1_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
898	RQ146402	OCC_211	cpcc1_sd	BAY	415 MAIN BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-1 AND SELECT AT AGRA(PG)		D	AMP work	19/Oct/2023	09:30	19/Oct/2023	17:30		PLANNED	Requested
899	RQ146429	OCC_211	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)		D	For bay AMP Works	19/Oct/2023	09:00	19/Oct/2023	17:30		PLANNED	Requested
900	RQ146470	OCC_211	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
901	RQ146433	OCC_211	cpcc1_sd	BAY	405 TIE BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For bay AMP Works	18/Oct/2023	09:00	18/Oct/2023	18:00		PLANNED	Requested
902	RQ146469	OCC_211	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
903	RQ146450	OCC_211	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP	17/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested
904	RQ146401	OCC_211	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-1 AND 400KV AGRA-BHIWADI (PG) CKT-1 AT AGRA(PG)		D	AMP work	17/Oct/2023	09:30	17/Oct/2023	17:30		PLANNED	Requested
905	RQ146468	OCC_211	cpcc1_sd	BAY	418 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
906	RQ146449	OCC_211	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	16/Oct/2023	10:00	17/Oct/2023	18:00		PLANNED	Requested
907	RQ146432	OCC_211	cpcc1_sd	BAY	410 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT BAHADURGARH(PG)		D	For bay AMP Works	16/Oct/2023	09:00	16/Oct/2023	18:00		PLANNED	Requested
908	RQ146467	OCC_211	cpcc1_sd	BAY	417 TIE BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested

909	RQ146418	OCC_211	cpcc1_sd	BAY	436 MAIN BAY - 400KV KANPUR-BALLABHARGH (PG) CKT-2 AT BALLABHARGH(PG)		D	For bay AMP Works	15/Oct/2023	09:00	15/Oct/2023	18:00			PLANNED	Requested
910	RQ146409	OCC_211	cpcc1_sd	BAY	404 MAIN BAY - 400KV KOTPUTLI-BHIWADI (PG) CKT-1 AT KOTPUTLI(PG)		D	For bay AMP Works	14/Oct/2023	09:00	14/Oct/2023	18:00			PLANNED	Requested
911	RQ146466	OCC_211	cpcc1_sd	BAY	416 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	14/Oct/2023	08:00	14/Oct/2023	18:00			PLANNED	Requested
912	RQ146405	OCC_211	cpcc1_sd	BAY	426 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	FOR BAY AMP WORK	13/Oct/2023	17:00	13/Oct/2023	23:59			PLANNED	Requested
913	RQ146448	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	13/Oct/2023	10:00	14/Oct/2023	18:00			PLANNED	Requested
914	RQ146400	OCC_211	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)		D	AMP work	13/Oct/2023	09:30	13/Oct/2023	17:30			PLANNED	Requested
915	RQ146436	OCC_211	cpcc1_sd	BAY	404 MAIN BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT BAHADURGARH(PG)		D	For bay AMP Works	13/Oct/2023	09:00	13/Oct/2023	18:00			PLANNED	Requested
916	RQ146446	OCC_211	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)		D	AMP	13/Oct/2023	09:00	13/Oct/2023	18:00			PLANNED	Requested
917	RQ146441	OCC_211	cpcc1_sd	BAY	407 MAIN BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
918	RQ146465	OCC_211	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	13/Oct/2023	08:00	13/Oct/2023	18:00			PLANNED	Requested
919	RQ146419	OCC_211	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPUR-BALLABHARGH (PG) CKT-2 AT BALLABHARGH(PG)		D	For bay AMP Works	12/Oct/2023	09:00	12/Oct/2023	18:00			PLANNED	Requested
920	RQ146416	OCC_211	cpcc1_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG) AND 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For bay AMP Works	12/Oct/2023	09:00	12/Oct/2023	18:00			PLANNED	Requested
921	RQ146435	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	For bay AMP Works	12/Oct/2023	09:00	12/Oct/2023	18:00			PLANNED	Requested
922	RQ146464	OCC_211	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	12/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
923	RQ146425	OCC_211	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SONIPAT(PG)		D	For bay AMP Works	11/Oct/2023	10:00	11/Oct/2023	18:00			PLANNED	Requested
924	RQ146447	OCC_211	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)		C	BAY LBB RETROFITMENT WORK	11/Oct/2023	10:00	12/Oct/2023	18:00			PLANNED	Requested
925	RQ146463	OCC_211	cpcc1_sd	BAY	413 MAIN BAY - 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
926	RQ146424	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SONIPAT(PG)		D	For bay AMP Works	10/Oct/2023	10:00	10/Oct/2023	18:00			PLANNED	Requested
927	RQ146434	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	For bay AMP Works	10/Oct/2023	09:00	10/Oct/2023	18:00			PLANNED	Requested
928	RQ146440	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)		D	For bay AMP Works	10/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested
929	RQ146462	OCC_211	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	10/Oct/2023	08:00	10/Oct/2023	18:00			PLANNED	Requested

930	RQ146461	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
931	RQ146460	OCC_211	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
932	RQ146431	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AND FUTURE AT BAHADURGARH(PG)		D	For bay AMP Works	07/Oct/2023	09:00	07/Oct/2023	18:00		PLANNED	Requested
933	RQ146428	OCC_211	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		D	For bay AMP Works	07/Oct/2023	09:00	07/Oct/2023	17:30		PLANNED	Requested
934	RQ146408	OCC_211	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	For bay AMP Works	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested
935	RQ146430	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For bay AMP Works	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested
936	RQ146439	OCC_211	cpcc1_sd	BAY	416 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
937	RQ146459	OCC_211	cpcc1_sd	BAY	408 TIE BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AND FUTURE AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
938	RQ146413	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	For bay AMP Works	05/Oct/2023	09:00	05/Oct/2023	18:00		PLANNED	Requested
939	RQ146458	OCC_211	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
940	RQ146407	OCC_211	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI-KOTPUTLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	For bay AMP Works	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested
941	RQ146412	OCC_211	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)		D	For bay AMP Works	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested
942	RQ146438	OCC_211	cpcc1_sd	BAY	413 MAIN BAY - 400KV ROORKEE-DEHRADUN (PG) CKT-1 AT ROORKEE(PG)		D	For bay AMP Works	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
943	RQ146457	OCC_211	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MANDOLA(PG) (POWERGRID)		D	BUS BAR RETROFITTING WORK	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
944	RQ146456	OCC_211	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)		D	BUS BAR RETROFITTING WORK	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
945	RQ146628	OCC_211	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested
946	RQ146644	OCC_211	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Yearly mtc.	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
947	RQ146626	OCC_211	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half yearly mtc	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
948	RQ146630	OCC_211	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested

949	RQ145870	OCC_211	slidcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	27/Oct/2023	08:00	27/Oct/2023	18:00			PLANNED	Requested
950	RQ145850	OCC_211	slidcps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1 AT 400 KV MAKHU(PG) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT, CB related with associated bay	25/Oct/2023	08:00	25/Oct/2023	18:00			PLANNED	Requested
951	RQ145851	OCC_211	slidcps_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2 AT 400 KV MAKHU(PG) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT, CB related with associated bay	23/Oct/2023	08:00	23/Oct/2023	18:00			PLANNED	Requested
952	RQ145871	OCC_211	slidcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
953	RQ145872	OCC_211	slidcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1 AT MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
954	RQ145940	OCC_211	slidchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Periodical Testing	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested
955	RQ145942	OCC_211	slidchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Periodical Testing	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested
956	RQ145941	OCC_211	slidchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	21/Oct/2023	09:00	21/Oct/2023	18:00			PLANNED	Requested
957	RQ145950	OCC_211	slidchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	20/Oct/2023	09:00	20/Oct/2023	18:00	spare Transformer		PLANNED	Requested
958	RQ145948	OCC_211	slidchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	19/Oct/2023	09:00	19/Oct/2023	18:00			PLANNED	Requested
959	RQ145949	OCC_211	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	19/Oct/2023	09:00	19/Oct/2023	18:00			PLANNED	Requested
960	RQ145946	OCC_211	slidchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	18/Oct/2023	09:00	18/Oct/2023	18:00			PLANNED	Requested
961	RQ145947	OCC_211	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	18/Oct/2023	09:00	18/Oct/2023	18:00			PLANNED	Requested
962	RQ145944	OCC_211	slidchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing	17/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested
963	RQ145943	OCC_211	slidchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Periodical Testing	17/Oct/2023	09:00	17/Oct/2023	18:00			PLANNED	Requested

964	RQ145945	OCC_211	slidchp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Periodical Testing	17/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested
965	RQ146651	OCC_211	slidcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
966	RQ146652	OCC_211	slidcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
967	RQ146620	OCC_211	slidcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
968	RQ146621	OCC_211	slidcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
969	RQ146653	OCC_211	slidcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
970	RQ146650	OCC_211	slidcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
971	RQ146622	OCC_211	slidcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
972	RQ146623	OCC_211	slidcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
973	RQ146624	OCC_211	slidcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
974	RQ146660	OCC_211	slidcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
975	RQ146625	OCC_211	slidcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
976	RQ146659	OCC_211	slidcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
977	RQ146658	OCC_211	slidcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO.1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance of 400 KV Tie bay	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
978	RQ145620	OCC_211	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-2 ISOLATOR REPLACEMENT	17/Oct/2023	08:00	20/Oct/2023	18:00	ANPARA LINE WILL BE CHARGED THROUGH TRANSFER BREAKER	PLANNED	Requested
979	RQ145804	OCC_211	slidcup_sd	BAY	412 MAIN BAY - 400/220 KV 100 MVA ST 1 AT HARDUAGANJ (UP)	UPRVUNL	C	For routine testing and preventive maintenance of 400KV Current Transformer (CT)	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
980	RQ145803	OCC_211	slidcup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP) AND 400/220 KV 100 MVA ST 1 AT HARDUAGANJ (UP) AT 400 KV HARDUAGANJ (UP)	UPRVUNL	C	For routine testing and preventive maintenance of 400KV Current Transformer (CT)	13/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested
981	RQ145802	OCC_211	slidcup_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVUNL	C	For routine testing and preventive maintenance of 400KV Current Transformer (CT)	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
982	RQ146710	OCC_211	slidcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BARNOLI(DV) AND 400KV BUS 1 AT BARNOLI(DV)	DTL	D	For CB testing and other PMS work	13/Oct/2023	09:30	13/Oct/2023	17:00		PLANNED	Requested

983	RQ146715	OCC_211	slidcdv_sd	BAY	404 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	12/Oct/2023	09:30	12/Oct/2023	17:00			PLANNED	Requested
984	RQ146698	OCC_211	slidcdv_sd	BAY	420-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	12/Oct/2023	07:00	12/Oct/2023	11:00			PLANNED	Requested
985	RQ146709	OCC_211	slidcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	11/Oct/2023	09:30	11/Oct/2023	17:00			PLANNED	Requested
986	RQ146699	OCC_211	slidcdv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	11/Oct/2023	07:00	11/Oct/2023	11:00			PLANNED	Requested
987	RQ146708	OCC_211	slidcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	10/Oct/2023	09:30	10/Oct/2023	17:00			PLANNED	Requested
988	RQ146696	OCC_211	slidcdv_sd	BAY	418-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	10/Oct/2023	07:00	10/Oct/2023	11:00			PLANNED	Requested
989	RQ146707	OCC_211	slidcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	09/Oct/2023	09:30	09/Oct/2023	17:00			PLANNED	Requested
990	RQ146697	OCC_211	slidcdv_sd	BAY	417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	09/Oct/2023	07:00	09/Oct/2023	11:00			PLANNED	Requested
991	RQ146711	OCC_211	slidcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	06/Oct/2023	09:30	06/Oct/2023	17:00			PLANNED	Requested
992	RQ146700	OCC_211	slidcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	06/Oct/2023	07:00	06/Oct/2023	11:00			PLANNED	Requested
993	RQ146712	OCC_211	slidcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	05/Oct/2023	09:30	05/Oct/2023	17:00			PLANNED	Requested
994	RQ146701	OCC_211	slidcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	05/Oct/2023	07:00	05/Oct/2023	11:00			PLANNED	Requested
995	RQ146713	OCC_211	slidcdv_sd	BAY	414 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Oct/2023	09:30	04/Oct/2023	17:00			PLANNED	Requested
996	RQ146702	OCC_211	slidcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	04/Oct/2023	07:00	04/Oct/2023	11:00			PLANNED	Requested
997	RQ146714	OCC_211	slidcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	03/Oct/2023	09:30	03/Oct/2023	17:00			PLANNED	Requested
998	RQ146703	OCC_211	slidcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	03/Oct/2023	07:00	03/Oct/2023	11:00			PLANNED	Requested
999	RQ146646	OCC_211	slidcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	There is deviation in CB CRM (Dynamic Contact Resistance Measurement) signature. Circuit Breaker Overhauling need to be done to attend the defect.	13/Oct/2023	08:00	17/Oct/2023	18:00			PLANNED	Requested

1000	RQ145466	OCC_211	stucup_sd	BAY	418 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For rectification of Status of CB and checking remote operation by SCADA X Engineer	12/Oct/2023	14:00	12/Oct/2023	17:00			PLANNED	Requested
1001	RQ145795	OCC_211	slidcup_sd	BAY	405 TIE BAY - 400KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 AND 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For rectification of Status of CB and checking remote operation by SCADA Engineer	11/Oct/2023	14:00	11/Oct/2023	17:00			PLANNED	Requested
1002	RQ145801	OCC_211	slidcup_sd	BAY	409 MAIN BAY - 400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP) (UPPTCL)	UPPTCL	C	For routine testing and preventive maintenance of 400kV Current Transformer (CT)	11/Oct/2023	08:00	11/Oct/2023	18:00			PLANNED	Requested
1003	RQ145707	OCC_211	stucup_sd	BAY	401 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AND SELECT AT AGRA(UP)	UPPTCL	D	* Annual routine maintenance of 400 kV Unnao bay	10/Oct/2023	09:00	10/Oct/2023	17:00			PLANNED	Requested
1004	RQ145708	OCC_211	stucup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	D	* Annual routine maintenance of 400 kV Main bus-1 at 400 kv S/s Agra	10/Oct/2023	09:00	10/Oct/2023	17:00			PLANNED	Requested
1005	RQ145800	OCC_211	slidcup_sd	BAY	407 MAIN BAY - 400 KV HARDUAGANJ - ALIGARH (UP) CKT-1 (UPPTCL) AT 400 KV HARDUAGANJ (UP)	UPPTCL	C	For routine testing and preventive maintenance of 400kV Current Transformer (CT)	07/Oct/2023	08:00	07/Oct/2023	18:00			PLANNED	Requested
1006	RQ146486	OCC_211	stucup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(UP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(UP) AT 400 KV ANPARA(UP) (UPPTCL)	UPPTCL	C	For replacement of breaker.	05/Oct/2023	08:00	18/Nov/2023	18:00			PLANNED	Requested
1007	RQ145342	OCC_211	stucup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	D	* Shutdown of 400 kv Bus Coupler for annual routine testing work	04/Oct/2023	11:00	04/Oct/2023	16:00			PLANNED	Requested
1008	RQ145798	OCC_211	slidcup_sd	BAY	405 TIE BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL) AND FUTURE AT 400 KV HARDUAGANJ (UP) (UPPTCL)	UPPTCL	D	For routine testing and preventive maintenance of 400kV Current Transformer (CT)	04/Oct/2023	08:00	05/Oct/2023	18:00			PLANNED	Requested
1009	RQ145797	OCC_211	slidcup_sd	BAY	404 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For routine testing and preventive maintenance of 400kV Current Transformer (CT)	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
1010	RQ146647	OCC_211	slidcup_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	There is deviation in CB DCRM (Dynamic Contact Resistance Measurement) signature. Circuit Breaker Overhauling need to be done to attend the defect.	09/Oct/2023	08:00	12/Oct/2023	18:00			PLANNED	Requested
1011	RQ146648	OCC_211	slidcup_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
1012	RQ145862	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	31/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
1013	RQ145834	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of 411 89 B and 412 89A Tightness of terminal connectors and cleaning of Marshalling boxes	31/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
1014	RQ145826	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	30/Oct/2023	08:00	31/Oct/2023	18:00			PLANNED	Requested
1015	RQ145825	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	26/Oct/2023	08:00	27/Oct/2023	18:00			PLANNED	Requested
1016	RQ145831	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	25/Oct/2023	08:00	25/Oct/2023	18:00			PLANNED	Requested
1017	RQ145830	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	23/Oct/2023	08:00	23/Oct/2023	18:00			PLANNED	Requested
1018	RQ145836	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing clamps, 220 KV output bus bar, 406 89L	23/Oct/2023	08:00	23/Oct/2023	18:00			PLANNED	Requested
1019	RQ145824	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	20/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested

1020	RQ145835	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of 405 89B and 406 89 A Tightness of terminal connectors and cleaning of Marshalling boxes	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
1021	RQ145833	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1022	RQ145844	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
1023	RQ145861	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1024	RQ145832	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of 205 89A Tightness of terminal connectors and cleaning of Marshalling boxes	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1025	RQ145842	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
1026	RQ145972	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	Installation of meters under SAMAST project	05/Oct/2023	11:00	05/Oct/2023	14:30		PLANNED	Requested
1027	RQ145973	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	Installation of meters under SAMAST project	05/Oct/2023	11:00	05/Oct/2023	14:30		PLANNED	Requested
1028	RQ145971	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	Installation of meters under SAMAST project	05/Oct/2023	11:00	05/Oct/2023	14:30		PLANNED	Requested
1029	RQ145951	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS)	PSTCL	D	Installation of meters under SAMAST project	04/Oct/2023	12:00	04/Oct/2023	13:00		PLANNED	Requested
1030	RQ145952	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSTCL	D	Installation of meters under SAMAST project	04/Oct/2023	11:00	04/Oct/2023	13:30		PLANNED	Requested
1031	RQ145843	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1032	RQ145860	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1033	RQ145987	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Installation of meters under SAMAST scheme	03/Oct/2023	11:00	03/Oct/2023	14:30		PLANNED	Requested
1034	RQ145986	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Installation of meters under SAMAST scheme	03/Oct/2023	11:00	03/Oct/2023	14:30		PLANNED	Requested
1035	RQ145985	OCC_211	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Installation of meters under SAMAST scheme	03/Oct/2023	11:00	03/Oct/2023	14:30		PLANNED	Requested
1036	RQ146180	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection Works	28/Oct/2023	17:00	30/Oct/2023	23:59		PLANNED	Requested
1037	RQ146214	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP	26/Oct/2023	17:00	26/Oct/2023	23:59		PLANNED	Requested
1038	RQ146213	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	TERTIARY TRANSFORMER ERECTION WORK	24/Oct/2023	17:00	25/Oct/2023	23:59		PLANNED	Requested
1039	RQ146178	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	23/Oct/2023	17:00	25/Oct/2023	23:59		PLANNED	Requested
1040	RQ146177	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	21/Oct/2023	17:00	23/Oct/2023	23:59		PLANNED	Requested
1041	RQ146181	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For erection works of 33 kv Auxiliary transformer of Statcom-1 and its commissioning	21/Oct/2023	17:00	27/Oct/2023	23:59		PLANNED	Requested
1042	RQ146186	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Oct/2023	17:00	29/Oct/2023	23:59		PLANNED	Requested
1043	RQ146208	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	FOR AMP WORK	20/Oct/2023	17:00	20/Oct/2023	23:59		PLANNED	Requested
1044	RQ146207	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	FOR AMP WORK	20/Oct/2023	10:00	20/Oct/2023	18:00		PLANNED	Requested
1045	RQ146193	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP WORKS	20/Oct/2023	08:00	20/Oct/2023	20:00		PLANNED	Requested
1046	RQ146176	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	19/Oct/2023	17:00	21/Oct/2023	23:59		PLANNED	Requested
1047	RQ146206	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	FOR AMP WORK	18/Oct/2023	10:00	18/Oct/2023	18:00		PLANNED	Requested
1048	RQ146205	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)		D	FOR AMP WORK	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1049	RQ146204	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	FOR AMP WORK	17/Oct/2023	08:00	17/Oct/2023	20:00		PLANNED	Requested
1050	RQ146194	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	AMP WORKS	15/Oct/2023	08:00	15/Oct/2023	20:00		PLANNED	Requested
1051	RQ146184	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Oct/2023	17:00	20/Oct/2023	23:59		PLANNED	Requested
1052	RQ146226	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	13/Oct/2023	17:00	13/Oct/2023	23:59		PLANNED	Requested
1053	RQ146225	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	12/Oct/2023	17:00	12/Oct/2023	23:59		PLANNED	Requested
1054	RQ146221	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	FOR AMP	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested

1055	RQ146224	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	11/Oct/2023	17:00	11/Oct/2023	23:59		PLANNED	Requested
1056	RQ146223	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	10/Oct/2023	17:00	10/Oct/2023	23:59		PLANNED	Requested
1057	RQ146222	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	For installation and testing of Backup Impedance relay in ICT	09/Oct/2023	17:00	09/Oct/2023	23:59		PLANNED	Requested
1058	RQ146179	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection Works	07/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested
1059	RQ146220	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	07/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
1060	RQ146174	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP work	05/Oct/2023	17:00	05/Oct/2023	23:59		PLANNED	Requested
1061	RQ146183	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	ICT-9 CSD Relay final tuning and other pending construction works	05/Oct/2023	17:00	09/Oct/2023	23:59		PLANNED	Requested
1062	RQ146185	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	ICT-7 CSD Relay final tuning and other pending construction works	05/Oct/2023	17:00	11/Oct/2023	23:59		PLANNED	Requested
1063	RQ146216	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	FOR AMP WORK	05/Oct/2023	08:00	05/Oct/2023	20:00		PLANNED	Requested
1064	RQ146219	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	05/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
1065	RQ146200	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1066	RQ146173	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP work	03/Oct/2023	17:00	03/Oct/2023	23:59		PLANNED	Requested
1067	RQ146182	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For commissioning works of 400 kv ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works	03/Oct/2023	17:00	10/Oct/2023	23:59	for LBB testing of Bay 443 for commissioning check with ICT-6 LV Bay(BaY 231)	PLANNED	Requested
1068	RQ146215	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	FOR AMP WORK	03/Oct/2023	08:00	03/Oct/2023	20:00		PLANNED	Requested
1069	RQ146199	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
1070	RQ146218	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	03/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1071	RQ146188	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)		D	AMP WORKS	02/Oct/2023	08:00	02/Oct/2023	18:00	Shutdown to be availed in Sept-23.	PLANNED	Requested
1072	RQ146198	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	02/Oct/2023	08:00	02/Oct/2023	18:00		PLANNED	Requested
1073	RQ146175	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	FOR STRINGING WORKS OF 765/400 KV ICT-5 LV SIDE	01/Oct/2023	15:00	06/Oct/2023	23:59	REQUIRED FOR SS-63 A1 PACKAGE	PLANNED	Requested
1074	RQ146187	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)		D	AMP WORKS	01/Oct/2023	08:00	01/Oct/2023	18:00	Shutdown to be availed in Sept-23.	PLANNED	Requested
1075	RQ146197	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	01/Oct/2023	08:00	01/Oct/2023	18:00		PLANNED	Requested
1076	RQ146217	OCC_211	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	01/Oct/2023	08:00	02/Oct/2023	18:00		PLANNED	Requested
1077	RQ146329	OCC_211	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	27/Oct/2023	08:00	27/Nov/2023	18:00	400/132/33 kv ICT-3 of ATPS will remain under shutdown on continous basis to attend overhauling as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and needs to be attended at the earliest.	PLANNED	Requested
1078	RQ145793	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	* Annual maintenance of 400 & 220 kv Bays with CT/CB/ICT of ICT-3 at 400 kv S/s Agra	20/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
1079	RQ145360	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* MAINTINANCE OF 315 MVA ICT II	18/Oct/2023	10:00	18/Oct/2023	15:00		PLANNED	Requested
1080	RQ145705	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	* Annual maintenance of 400 & 220 kv Bays with CT/CB/ICT of ICT-2 at X 400 kv S/s Agra	18/Oct/2023	09:00	19/Oct/2023	17:00		PLANNED	Requested
1081	RQ145376	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance and Testing of T/F	17/Oct/2023	10:00	17/Oct/2023	18:00		PLANNED	Requested
1082	RQ145372	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing, Bay Maintenance work and strenghtening of X Neutral Delta Earthing at 400 KV Sub-Station, Sar	17/Oct/2023	09:00	17/Oct/2023	18:00		PLANNED	Requested
1083	RQ145366	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	* Annual maintenance of 400 & 220 kv Bays with CT/CB/ICT at 400 kv X S/s Agra	16/Oct/2023	09:00	17/Oct/2023	17:00		PLANNED	Requested
1084	RQ145373	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested

1085	RQ145378	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	D	* For annual maintenance and testing work.	10/Oct/2023	11:00	10/Oct/2023	18:00		PLANNED	Requested	
1086	RQ145367	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for the Annual Routine Testing of X Protection System of 500MVA ICT-II(T&R make).	10/Oct/2023	09:00	11/Oct/2023	18:00		PLANNED	Requested	
1087	RQ145351	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For Bay & Bus Tightening	10/Oct/2023	09:00	10/Oct/2023	18:00		PLANNED	Requested	
1088	RQ145377	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	D	* For annual maintenance and testing work.	09/Oct/2023	11:00	09/Oct/2023	18:00		PLANNED	Requested	
1089	RQ145791	OCC_211	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing work will be carried out of mentioned ICT during this shutdown period.	08/Oct/2023	10:00	08/Oct/2023	15:00		PLANNED	Requested	
1090	RQ145809	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine testing work will be carried out of mentioned ICT during this X shutdown period.	08/Oct/2023	10:00	08/Oct/2023	15:00		PLANNED	Requested	
1091	RQ145368	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine testing work will be carried out of mentioned ICT during this X shutdown period.	06/Oct/2023	10:00	06/Oct/2023	15:00		PLANNED	Requested	
1092	RQ145371	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing, bay Maintenance work & X Strengthening of Neutral Delta Earthing at 400 KV Sub-Station,	04/Oct/2023	09:00	04/Oct/2023	18:00		PLANNED	Requested	
1093	RQ145375	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* centrifusing of oil	04/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	
1094	RQ145374	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
1095	RQ145354	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315MVA ICT-1 S/D FOR REPLACEMENT OF 315MVA ICT-1 TO 500MVA ICT AND 220KV X JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	01/Oct/2023	10:00	31/Oct/2023	17:00		PLANNED	Requested	
1096	RQ145355	OCC_211	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-II S/D FOR STRINGING OF TWIN MOOSE CONDUCTOR	01/Oct/2023	10:00	06/Oct/2023	17:00		PLANNED	Requested	
1097	RQ145396	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	26/Oct/2023	08:00	26/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1098	RQ145901	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP work	23/Oct/2023	10:00	23/Oct/2023	18:00		PLANNED	Requested	
1099	RQ145876	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works & compliance of 9th & 10th PCC observations	20/Oct/2023	10:00	20/Oct/2023	18:00		PLANNED	Requested	
1100	RQ145398	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	AMP Works and WTI/OTI trip logic modification.	19/Oct/2023	10:00	19/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
1101	RQ145590	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	As 400/220KV ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. ICT-1 S/D will be taken to remove all the temporary arrangements from both 400KV and 220KV sides and connect via retrofitted isolators.	19/Oct/2023	09:00	19/Oct/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
1102	RQ145877	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works & Time Delay in Buchholz Protection	18/Oct/2023	10:00	18/Oct/2023	18:00		PLANNED	Requested	
1103	RQ145395	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	AMP WORKS	18/Oct/2023	08:00	18/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1104	RQ145399	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	D	AMP WORKS	17/Oct/2023	09:00	17/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1105	RQ145902	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP work	16/Oct/2023	10:00	16/Oct/2023	18:00		PLANNED	Requested	
1106	RQ145397	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	AMP Works and WTI/OTI trip logic modification.	16/Oct/2023	10:00	16/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
1107	RQ145875	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP work	14/Oct/2023	10:00	14/Oct/2023	18:00		PLANNED	Requested	
1108	RQ145868	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP of ICT#2 and PRD & OSR scheme modification work	14/Oct/2023	10:00	14/Oct/2023	18:00		PLANNED	Requested	
1109	RQ145638	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGRID	D	AMP Works and WTI/OTI trip logic modification.	12/Oct/2023	09:00	12/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1110	RQ145402	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	AMP WORKS	12/Oct/2023	08:00	12/Oct/2023	20:00	Kindly approve	PLANNED	Requested	
1111	RQ145866	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	11/Oct/2023	10:00	11/Oct/2023	18:00		PLANNED	Requested	
1112	RQ145867	OCC_211	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP of ICT#1 and PRD & OSR scheme modification work	11/Oct/2023	10:00	11/Oct/2023	18:00		PLANNED	Requested	
1113	RQ145476	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	D	AMP WORKS	10/Oct/2023	10:00	10/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1114	RQ145400	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	POWERGRID	D	AMP WORKS	10/Oct/2023	09:00	10/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1115	RQ145511	OCC_211	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	Shutdown is required for GIB Erection of New Dia along with existing GIB of ICT-2	10/Oct/2023	09:00	23/Oct/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1116	RQ146671	OCC_211	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	10/Oct/2023	09:00	10/Oct/2023	16:00		PLANNED	Requested	

1117	RQ145551	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	AMP WORKS	09/Oct/2023	09:00	09/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1118	RQ145589	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Isolator retrofitting of 400kV/220KV ICT-1 Bay (20989C & 20989T, 40889C & 40889T ISOLATORS). The S/D is taken to Bypass the 20989T & 40889T isolators, the conductor from CT to 20989T & 40889T isolators shall be removed. For 20989C & 40889C, Temporary arrangement will be made from CT to TBC connection so that 20989C & 40889C isolators droppers from TBC shall be removed and WAGOORA-ICT-1 may be charged via 220kV TBC and 400kV TBC afterwards.	07/Oct/2023	09:00	07/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
1119	RQ145401	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)	POWERGRID	D	AMP WORKS	05/Oct/2023	09:30	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1120	RQ145488	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	AMP WORKS	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1121	RQ145637	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGRID	D	AMP Works and WTI/OTI trip logic modification.	05/Oct/2023	09:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1122	RQ145874	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to ICT-1 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-2	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1123	RQ146679	OCC_211	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	D	Yearly mtc. on 220 KV side at Samaypur BBMB.	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1124	RQ145550	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	04/Oct/2023	10:00	04/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1125	RQ145487	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABADI(PG)	POWERGRID	D	AMP WORKS	04/Oct/2023	10:00	04/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1126	RQ145886	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP work	03/Oct/2023	10:00	03/Oct/2023	18:00		PLANNED	Requested
1127	RQ145873	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to ICT-1 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-1	03/Oct/2023	10:00	03/Oct/2023	18:00		PLANNED	Requested
1128	RQ145885	OCC_211	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP work. S/D actual required on 26.09.2023	01/Oct/2023	10:00	01/Oct/2023	18:00		PLANNED	Requested
1129	RQ145660	OCC_211	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the all-signal BIM, BOM in SAS.	25/Oct/2023	09:00	25/Oct/2023	18:00		PLANNED	Requested
1130	RQ145661	OCC_211	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify the all-signal BIM, BOM in SAS.	18/Oct/2023	09:00	18/Oct/2023	18:00		PLANNED	Requested
1131	RQ145727	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
1132	RQ145720	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
1133	RQ145728	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
1134	RQ145719	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested
1135	RQ145718	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested
1136	RQ145726	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	14/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested
1137	RQ145715	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
1138	RQ145725	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	12/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1139	RQ145723	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1140	RQ145724	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Quarterly Maintenance/testing work of 400 KV/220 KV side bay Equipments	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
1141	RQ145717	OCC_211	sliders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	C	1) Checking of Tan Delta of Bushings 2) Oil Filtration 3)Checking of protections of Transformer. Attending Leakages 4) Mechanism Overhauling of 400KV SF6 Breaker of ILT#II by the service engineer of M/s CGPISL (PO issued on 03.08.23 5)ETC work Numerical Relays in Protection panel of ILTs. After approval of Drg. Material received at site.(PO dtd 21.4.23)	10/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested

1142	RQ145716	OCC_211	slidcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPLN	D	Quarterly Maintenance/testing work of 400 KV/220 KV side bay Equipments	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
1143	RQ145721	OCC_211	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPLN	D	Maintenance along with testing of Bay equipments	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested	
1144	RQ145722	OCC_211	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPLN	D	Maintenance along with testing of Bay equipments	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
1145	RQ146489	OCC_211	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	As per CEA guidelines switching of ICT-1 R-phase with Spare ICT. (Last Switching date: 10-May-23)	18/Oct/2023	11:00	18/Oct/2023	12:00	Associated 402 Tie bay, 403 Main bay & 203 Main Bay supply will also remain affected	PLANNED	Requested	
1146	RQ146670	OCC_211	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	09/Oct/2023	09:00	09/Oct/2023	16:00		PLANNED	Requested	
1147	RQ146706	OCC_211	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	winding resistance, pi and other annual testings	07/Oct/2023	07:00	07/Oct/2023	13:00		PLANNED	Requested	
1148	RQ146549	OCC_211	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL)	GPTL	D	AMP works of Transformer	04/Oct/2023	08:00	04/Oct/2023	20:00	Associated 408 TIE BAY, 409 MIAN BAY & 207 MAIN BAY will also be under shutdown	PLANNED	Requested	
1149	RQ146520	OCC_211	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)	GPTL	D	AMP work of ICT	03/Oct/2023	08:00	03/Oct/2023	20:00	All the associated bays -401 MAIN BAY,402 TIE BAY & 203 MAIN BAY supply will also be affected	PLANNED	Requested	
1150	RQ145864	OCC_211	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	D	For AMP works and implementation of time delay in ICT body protection.	17/Oct/2023	10:00	17/Oct/2023	18:00		PLANNED	Requested	
1151	RQ145865	OCC_211	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	For AMP works and implementation of time delay in ICT body protection.	10/Oct/2023	10:00	10/Oct/2023	18:00		PLANNED	Requested	
1152	RQ145869	OCC_211	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP work	05/Oct/2023	10:00	05/Oct/2023	18:00		PLANNED	Requested	
1153	RQ145934	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	31/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested	
1154	RQ145933	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 55 to 65	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
1155	RQ145919	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
1156	RQ145532	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP work	20/Oct/2023	10:00	20/Oct/2023	14:00	Kindly approve	PLANNED	Requested	
1157	RQ145926	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested	
1158	RQ145931	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 55	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
1159	RQ146600	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Half Yearly Mtc..	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1160	RQ145918	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1161	RQ145930	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 240 to 260	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1162	RQ146599	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Half yearly mtc	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1163	RQ145925	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1164	RQ146604	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	16/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1165	RQ145414	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of line Equipments and Protection Test	14/Oct/2023	09:00	14/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
1166	RQ146595	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	For yearly maintenance of Sub-Station Equipment	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
1167	RQ145413	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALANI(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of line Equipments and Protection Test	13/Oct/2023	09:00	13/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
1168	RQ146594	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	For yearly maintenance of Sub-Station Equipment	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1169	RQ145533	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	AMP work	11/Oct/2023	10:00	11/Oct/2023	14:00	Kindly approve	PLANNED	Requested	
1170	RQ146579	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	For Early Maintenance of Line and Sub-Station Equipment	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	

1171	RQ145936	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 176 to 183	09/Oct/2023	08:00	09/Oct/2023	18:00			PLANNED	Requested
1172	RQ146569	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	For Early Maintenance of Line and Sub-Station Equipment	06/Oct/2023	08:00	06/Oct/2023	18:00			PLANNED	Requested
1173	RQ145935	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 176 to 183	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
1174	RQ145914	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	04/Oct/2023	08:00	04/Oct/2023	18:00			PLANNED	Requested
1175	RQ145913	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	03/Oct/2023	08:00	03/Oct/2023	18:00			PLANNED	Requested
1176	RQ145609	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	As 220KV Pampore-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	28/Oct/2023	09:00	28/Oct/2023	18:00	Under construction head, Kindly approve		PLANNED	Requested
1177	RQ145405	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	26/Oct/2023	09:00	28/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1178	RQ146525	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWERGRID	D	Yearly Mtc.	26/Oct/2023	08:00	26/Oct/2023	18:00			PLANNED	Requested
1179	RQ145531	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	AMP work	24/Oct/2023	10:00	24/Oct/2023	14:00	Kindly approve		PLANNED	Requested
1180	RQ145530	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE REQUIRED DURING AMP OF CKT-2	24/Oct/2023	10:00	24/Oct/2023	14:00	Kindly approve		PLANNED	Requested
1181	RQ145610	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWERGRID	D	As 220KV Pampore-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-2 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	24/Oct/2023	09:00	24/Oct/2023	18:00	Under construction head, Kindly approve		PLANNED	Requested
1182	RQ145404	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	23/Oct/2023	09:00	25/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1183	RQ145666	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AR non auto mode required for hot line work	21/Oct/2023	09:00	30/Oct/2023	18:00	Non shutdown activity. Kindly approve		PLANNED	Requested
1184	RQ145667	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR non auto mode required for hot line work	21/Oct/2023	09:00	30/Oct/2023	18:00	Non shutdown activity. Kindly approve		PLANNED	Requested
1185	RQ145516	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	20/Oct/2023	09:00	20/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1186	RQ145406	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-4	POWERGRID	D	AMP Works and rectification of shutdown nature defects	20/Oct/2023	09:00	20/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1187	RQ145677	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	AMP Works and rectification of shutdown nature defects	20/Oct/2023	09:00	20/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1188	RQ145515	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	19/Oct/2023	09:00	19/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1189	RQ145676	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	AMP Works and rectification of shutdown nature defects	19/Oct/2023	09:00	19/Oct/2023	18:00	Kindly approve		PLANNED	Requested
1190	RQ145607	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Isolator retrofitting of 220KV Pampore-1 Bay (20789C & 20689L ISOLATORS). The S/D is taken to Bypass the 20789L isolator, the conductor from CT to 20789L isolator shall be removed. For 20789C, Temporary arrangement will be made from CT to TBC connection so that 20789C isolator droppers from TBC shall be removed and WAGOORA-pampore-1 may be charged via 220KV TBC afterwards.	19/Oct/2023	09:00	19/Oct/2023	18:00	Under construction head, Kindly approve		PLANNED	Requested
1191	RQ145731	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	Annual bay equipment maintenance and testing	19/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested
1192	RQ145459	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	bay equipment testing	19/Oct/2023	08:00	20/Oct/2023	18:00			PLANNED	Requested

1193	RQ145558	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacment of CT, Isolators & E/S, Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	18/Oct/2023	10:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1194	RQ145561	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	Replacment of CT,CVT, Isolators & E/S, Control & Relay Panel under Add Cap_Petition No. 695/TT/2020 at both ends.	18/Oct/2023	09:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1195	RQ146695	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
1196	RQ145475	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 AT SARNA	17/Oct/2023	10:00	31/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1197	RQ145408	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	AMP Works and rectification of shutdown nature defects	17/Oct/2023	09:00	17/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1198	RQ145517	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORA(PDD) (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable crossing towers	17/Oct/2023	09:00	17/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1199	RQ146694	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1200	RQ145668	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	AR non auto mode required for hot line work	16/Oct/2023	09:00	20/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
1201	RQ145669	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	AR non auto mode required for hot line work	16/Oct/2023	09:00	20/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
1202	RQ145407	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	AMP Works and rectification of shutdown nature defects	16/Oct/2023	09:00	16/Oct/2023	18:00	Kindly approve	PLANNED	Requested
1203	RQ145608	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORA(PDD) (PG) CKT-2	POWERGRID	D	Isolator retrofitting of 220KV Pampore-2 Bay (20689C & 20689L ISOLATORS). The S/D is taken to Bypass the 20689L isolator, the conductor from CT to 20689L isolator shall be removed. For 20689C, Temporary arrangement will be made from CT to TBC connection so that 20689C isolator droppers from TBC shall be removed and WAGOORA-pampore-2 may be charged via 220kv TBC afterwards.	16/Oct/2023	09:00	16/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1204	RQ145703	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	Annual bay equipment maintenance and testing	16/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1205	RQ145460	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	bay equipment testing	16/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1206	RQ146507	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	AMP work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1207	RQ146501	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULJANGA(NH) (PG) CKT-1	POWERGRID	D	AMP work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1208	RQ146518	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1209	RQ146362	OCC_211	sliders_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Half Yearly maintenance work	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1210	RQ146359	OCC_211	sliders_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested
1211	RQ146517	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP work	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
1212	RQ145473	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 AT SARNA	11/Oct/2023	10:00	25/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1213	RQ146516	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1214	RQ146363	OCC_211	sliders_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1215	RQ145409	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment at Udhampur and Kishenpur end.	10/Oct/2023	09:30	10/Oct/2023	17:00	Kindly approve	PLANNED	Requested
1216	RQ146515	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP work	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested

1217	RQ146482	OCC_211	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	08/Oct/2023	07:00	08/Oct/2023	12:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1218	RQ146481	OCC_211	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	08/Oct/2023	07:00	08/Oct/2023	12:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1219	RQ146361	OCC_211	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1220	RQ145391	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWERGRID	D	Jumper Tightening works and ligation of shut down nature defects.	04/Oct/2023	09:00	05/Oct/2023	17:00	Kindly approve	PLANNED	Requested	
1221	RQ145474	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 AT SARNA	03/Oct/2023	10:00	16/Oct/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1222	RQ145559	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASU(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of CT, Isolators & E/S, Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	02/Oct/2023	10:00	16/Oct/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1223	RQ145560	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	Replacemnt of CT,CVT, Isolators & E/S, Control & Relay Panel under Add Cap_Petition No. 695/TT/2020 at both ends.	02/Oct/2023	09:00	16/Oct/2023	18:00	Under construction head, kindly approve	PLANNED	Requested	
1224	RQ146355	OCC_211	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested	
1225	RQ146353	OCC_211	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
1226	RQ146617	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	For yearly maintenance of Line and Sub-Station Equipment	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested	
1227	RQ146603	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS), LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of transmission Line	25/Oct/2023	08:00	25/Oct/2023	18:00		PLANNED	Requested	
1228	RQ146601	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of transmission Line & Annual mtc at Bhakra end	25/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested	
1229	RQ146548	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc.	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested	
1230	RQ145580	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Stringing of 765 kv D/C Khetri-Narela TL	22/Oct/2023	07:00	25/Oct/2023	19:00		PLANNED	Requested	
1231	RQ145756	OCC_211	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For bay Maintenance & For tree trimming under the line	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
1232	RQ146582	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
1233	RQ146541	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested	
1234	RQ146581	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested	
1235	RQ145581	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Stringing of 765 kv D/C Khetri-Narela TL	18/Oct/2023	07:00	21/Oct/2023	19:00		PLANNED	Requested	
1236	RQ146542	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1237	RQ146613	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Pre Winter/Yearly Maintenance of line and allied Sub-Station Equipment	17/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
1238	RQ146538	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	For Maintenance of Sub-Station Equipment & yearly mtc. at Ganguwal end.	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1239	RQ146583	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
1240	RQ146544	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc.	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1241	RQ146556	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Quarterly mtc	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1242	RQ146570	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1243	RQ146554	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	Yearly mtc.	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
1244	RQ146602	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Maintenance	12/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	

1245	RQ145758	OCC_211	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested
1246	RQ146537	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	For Maintenance of Sub-Station Equipment & yearly mtc. at Ganguwal end.	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1247	RQ146580	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1248	RQ146535	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Yearly mtc.	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
1249	RQ146589	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	10/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1250	RQ145757	OCC_211	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
1251	RQ146559	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested
1252	RQ146553	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Yearly mtc.	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
1253	RQ146558	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Quarterly mtc	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
1254	RQ146536	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For Pre Winter/Yearly Maintenance of line and allied Sub-Station Equipment	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
1255	RQ145929	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested
1256	RQ146552	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Yearly mtc.	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested
1257	RQ146547	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
1258	RQ146540	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc.	05/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested
1259	RQ146533	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly Mtc.	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1260	RQ146564	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Quarterly mtc	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1261	RQ146584	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	For Early Maintenance of Line and Sub-Station Equipment	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1262	RQ146532	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1263	RQ146551	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1264	RQ146539	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	03/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1265	RQ146521	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 deptsit work of RVNL	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested
1266	RQ146522	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 deptsit work of RVNL	01/Oct/2023	08:00	15/Oct/2023	18:00		PLANNED	Requested
1267	RQ146524	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Yearly mtc.	23/Oct/2023	08:00	23/Oct/2023	18:00		PLANNED	Requested
1268	RQ146011	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-GAJRAULA(UP) (UP) CKT-1		D	For attending Hotspot & Line Equipment work at Meerut	21/Oct/2023	08:00	21/Oct/2023	18:00		PLANNED	Requested
1269	RQ146014	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(UP) (PG) CKT-1		D	For attending Hotspot & Line Equipment work at Meerut	20/Oct/2023	08:00	20/Oct/2023	18:00		PLANNED	Requested
1270	RQ146012	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	For attending Hotspot & Line Equipment work at Meerut	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested
1271	RQ146015	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	For attending Hotspot & Line Equipment work at Meerut	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
1272	RQ146013	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-NEHTAUR(UP) (UP) CKT-1		D	For attending Hotspot & Line Equipment work at Meerut	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1273	RQ146008	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		C	LBB RETROFITMENT WORK OF IGNAGAR BAY AT HEERAPURA END	09/Oct/2023	10:00	10/Oct/2023	18:00		PLANNED	Requested
1274	RQ146020	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	Line Bay AMP work	09/Oct/2023	09:00	09/Oct/2023	18:00		PLANNED	Requested
1275	RQ146009	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1		C	LBB RETROFITMENT WORK OF MANSAROVAR BAY AT HEERAPURA END	05/Oct/2023	10:00	06/Oct/2023	18:00		PLANNED	Requested
1276	RQ145990	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACRENEW_RJ01_5L_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	NEW BAY EXTENSION AND AMP	02/Oct/2023	17:00	02/Oct/2023	23:59		PLANNED	Requested

1277	RQ145998	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	NEW BAY EXTENSION AND AMP	01/Oct/2023	17:00	01/Oct/2023	23:59		PLANNED	Requested	
1278	RQ146000	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
1279	RQ146531	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc	19/Oct/2023	08:00	19/Oct/2023	18:00		PLANNED	Requested	
1280	RQ146611	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Yearly mtc.	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1281	RQ146530	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc	16/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1282	RQ146550	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1283	RQ146557	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Quarterly mtc	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1284	RQ146528	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
1285	RQ146734	OCC_211	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1	HVPNL	D	AMP works of Bay	11/Oct/2023	08:00	11/Oct/2023	20:00	The line will be under shutdown because of planned maintenance in associated Main Bay 205	PLANNED	Requested	
1286	RQ146545	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	10/Oct/2023	08:00	10/Oct/2023	18:00		PLANNED	Requested	
1287	RQ146529	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
1288	RQ145485	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For isolator Maintenance and alignment	06/Oct/2023	10:00	06/Oct/2023	14:00	Kindly approve	PLANNED	Requested	
1289	RQ146527	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALL(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested	
1290	RQ146546	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly mtc.	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
1291	RQ146526	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALL(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
1292	RQ145704	OCC_211	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	12/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1293	RQ145352	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Shutdown for Lopping Chopping in line corridor & Jumper tightening X of line 220 kv SARSAWA KHODRI	09/Oct/2023	09:00	12/Oct/2023	18:00		PLANNED	Requested	
1294	RQ145442	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For maintenance of line	09/Oct/2023	08:00	09/Oct/2023	17:00		PLANNED	Requested	
1295	RQ145937	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPUR(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	AMP work	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1296	RQ146492	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP work	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested	
1297	RQ145353	OCC_211	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Shutdown for Lopping Chopping in line corridor & Jumper tightening X of line 220 kv Saharanpur Khodri	03/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested	
1298	RQ146493	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP work	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
1299	RQ146506	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
1300	RQ146505	OCC_211	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP work	09/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
1301	RQ146555	OCC_211	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Yearly mtc.	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
1302	RQ146483	OCC_211	slidjc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Oct/2023	07:00	08/Oct/2023	12:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	

1303	RQ145491	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with newly constructed bay (bay no. 207 for Chamba-HPPTCL Majra Line)	01/Oct/2023	09:00	16/Oct/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested
1304	RQ145494	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Oct/2023	07:00	15/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1305	RQ145495	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Oct/2023	07:00	15/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1306	RQ145492	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
1307	RQ145493	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
1308	RQ145496	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
1309	RQ146807	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASEJOL_HB FTGH2 - ASEJOL_WIND FTGH2 (ASEJOL) CKT-1	ASEJOL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Oct/2023	07:00	05/Oct/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occur as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only. Shutdown may be availed in Sept-23.	PLANNED	Requested
1310	RQ146667	OCC_211	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	31/Oct/2023	08:00	31/Oct/2023	18:00		PLANNED	Requested
1311	RQ145568	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection after completion of ADD CAP works	29/Oct/2023	10:00	29/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1312	RQ145569	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection after completion of ADD CAP works	28/Oct/2023	10:00	28/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1313	RQ146669	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc. at RHS section of Bus 2	27/Oct/2023	08:00	27/Oct/2023	18:00		PLANNED	Requested
1314	RQ146665	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested
1315	RQ146668	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. at LHS section of Bus 2	26/Oct/2023	08:00	26/Oct/2023	18:00		PLANNED	Requested
1316	RQ145565	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	20/Oct/2023	10:00	20/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1317	RQ145564	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	19/Oct/2023	10:00	19/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1318	RQ146664	OCC_211	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	18/Oct/2023	08:00	18/Oct/2023	18:00		PLANNED	Requested
1319	RQ146663	OCC_211	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested
1320	RQ145567	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection after completion of ADD CAP works	15/Oct/2023	10:00	15/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1321	RQ145566	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection after completion of ADD CAP works	14/Oct/2023	10:00	14/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1322	RQ146662	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1323	RQ146655	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	For Maintenance of Sub-Station Equipment	09/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested
1324	RQ146661	OCC_211	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1325	RQ145563	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	04/Oct/2023	10:00	04/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1326	RQ146657	OCC_211	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	For yearly maintenance of Line and Sub-Station Equipment	04/Oct/2023	08:00	04/Oct/2023	18:00		PLANNED	Requested
1327	RQ145562	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	03/Oct/2023	10:00	03/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1328	RQ146656	OCC_211	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	For yearly maintenance of Line and Sub-Station Equipment	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested
1329	RQ146654	OCC_211	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	For Maintenance of Sub-Station Equipment	03/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested
1330	RQ145576	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection after completion of ADD CAP works	29/Oct/2023	10:00	29/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1331	RQ145577	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection after completion of ADD CAP works	28/Oct/2023	10:00	28/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1332	RQ145573	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	20/Oct/2023	10:00	20/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1333	RQ145572	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	19/Oct/2023	10:00	19/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1334	RQ145575	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection after completion of ADD CAP works	15/Oct/2023	10:00	15/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
1335	RQ145574	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection after completion of ADD CAP works	14/Oct/2023	10:00	14/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested

1336	RQ145571	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	04/Oct/2023	10:00	04/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1337	RQ145570	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	03/Oct/2023	10:00	03/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1338	RQ145470	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	27/Oct/2023	10:00	28/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1339	RQ145469	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	25/Oct/2023	10:00	26/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1340	RQ145649	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	For BUS-2 isolator 20889B isolator retrofitting	25/Oct/2023	09:00	28/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested	
1341	RQ145648	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20889A jumper connection. 20889A isolator retrofitting	24/Oct/2023	09:00	24/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested	
1342	RQ145606	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20689B)	23/Oct/2023	14:00	23/Oct/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
1343	RQ145605	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	23/Oct/2023	09:00	23/Oct/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
1344	RQ145654	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20889A jumper removal. 20889A isolator retrofitting	20/Oct/2023	09:00	20/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested	
1345	RQ145598	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20989B jumper Connection after retrofitting of isolators	18/Oct/2023	12:30	18/Oct/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested	
1346	RQ145468	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Oct/2023	10:00	19/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1347	RQ145597	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20989A jumper Connection after retrofitting of isolators	18/Oct/2023	09:00	18/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested	
1348	RQ145467	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	16/Oct/2023	10:00	17/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1349	RQ145604	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-2 will be removed to isolate the 20689B isolator completely.	15/Oct/2023	13:00	15/Oct/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
1350	RQ145603	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-1 will be removed to isolate the 20689A isolator completely.	15/Oct/2023	09:00	15/Oct/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
1351	RQ145486	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	AMP WORKS	10/Oct/2023	10:00	10/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1352	RQ146326	OCC_211	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP work	10/Oct/2023	10:00	10/Oct/2023	18:00		PLANNED	Requested	
1353	RQ145592	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20989B jumper removal. for isolator retrofitting	09/Oct/2023	13:00	09/Oct/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
1354	RQ146325	OCC_211	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	09/Oct/2023	10:00	09/Oct/2023	18:00		PLANNED	Requested	
1355	RQ145977	OCC_211	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP work	09/Oct/2023	10:00	09/Oct/2023	18:00		PLANNED	Requested	
1356	RQ145490	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-2 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-2 after integration with new bay.	09/Oct/2023	09:00	16/Oct/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested	
1357	RQ145591	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 isolator 20989A jumper removal for isolator retrofitting.	09/Oct/2023	09:00	09/Oct/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested	
1358	RQ145978	OCC_211	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP works & To attend Hot spot in y phase 203-89 B isolator.220KV Kanpur-Sikandara line will be shifted to TBC for attending hot spot	08/Oct/2023	10:00	08/Oct/2023	18:00		PLANNED	Requested	
1359	RQ145838	OCC_211	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	C	Bus Bar Relay Modification work and Testing work and attending hot spot	06/Oct/2023	08:00	07/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1360	RQ145837	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	C	Bus Bar Relay Modification work and Testing work and attending hot spot	04/Oct/2023	08:00	05/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1361	RQ145489	OCC_211	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-1 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Oct/2023	09:00	08/Oct/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested	
1362	RQ146293	OCC_211	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	25/Oct/2023	08:00	28/Oct/2023	18:00		PLANNED	Requested	
1363	RQ146288	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, For Jumping of new Bays	24/Oct/2023	17:00	27/Oct/2023	23:59		PLANNED	Requested	
1364	RQ146287	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, For Jumping of new Bays	24/Oct/2023	17:00	26/Oct/2023	23:59		PLANNED	Requested	
1365	RQ146286	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, For Jumping of new Bays	23/Oct/2023	17:00	25/Oct/2023	23:59		PLANNED	Requested	
1366	RQ146285	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, For Jumping of new Bays	22/Oct/2023	17:00	24/Oct/2023	23:59		PLANNED	Requested	
1367	RQ146321	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_JI(PG) - BUS 6		D	FOR AMP WORKS	21/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
1368	RQ146319	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_JI(PG) - BUS 2		D	FOR AMP WORKS	21/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
1369	RQ146284	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, For Jumping of new Bays	21/Oct/2023	17:00	23/Oct/2023	23:59		PLANNED	Requested	
1370	RQ146323	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_JI(PG) - BUS 5		D	FOR AMP WORKS	20/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
1371	RQ146283	OCC_211	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, For Jumping of new Bay in 430 and 431and Bus Bar LBB testing	20/Oct/2023	17:00	22/Oct/2023	23:59		PLANNED	Requested	
1372	RQ146276	OCC_211	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-2 & Busbar Relay Testing	19/Oct/2023	07:00	20/Oct/2023	20:00		PLANNED	Requested	

1373	RQ146313	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
1374	RQ146311	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Oct/2023	17:00	28/Oct/2023	23:30		PLANNED	Requested	
1375	RQ146263	OCC_211	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	For AMP work	17/Oct/2023	08:00	17/Oct/2023	18:00		PLANNED	Requested	
1376	RQ146275	OCC_211	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 and Busbar Relay Testing	17/Oct/2023	07:00	18/Oct/2023	20:00		PLANNED	Requested	
1377	RQ146262	OCC_211	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	For AMP work	14/Oct/2023	08:00	14/Oct/2023	18:00		PLANNED	Requested	
1378	RQ146249	OCC_211	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	AMP work	13/Oct/2023	10:00	13/Oct/2023	18:00		PLANNED	Requested	
1379	RQ146261	OCC_211	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	FOR AMP WORK	13/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1380	RQ146243	OCC_211	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)		D	AMP work	12/Oct/2023	08:00	12/Oct/2023	20:00		PLANNED	Requested	
1381	RQ146272	OCC_211	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		D	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	12/Oct/2023	07:00	12/Oct/2023	20:00		PLANNED	Requested	
1382	RQ146241	OCC_211	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP work	11/Oct/2023	17:00	11/Oct/2023	23:59		PLANNED	Requested	
1383	RQ146320	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	FOR AMP WORKS	11/Oct/2023	17:00	20/Oct/2023	23:30		PLANNED	Requested	
1384	RQ146244	OCC_211	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	AMP work	11/Oct/2023	08:00	11/Oct/2023	20:00		PLANNED	Requested	
1385	RQ146271	OCC_211	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		D	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	11/Oct/2023	07:00	11/Oct/2023	20:00		PLANNED	Requested	
1386	RQ146240	OCC_211	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP work	10/Oct/2023	17:00	10/Oct/2023	23:59		PLANNED	Requested	
1387	RQ146242	OCC_211	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	AMP work	10/Oct/2023	08:00	10/Oct/2023	20:00		PLANNED	Requested	
1388	RQ146296	OCC_211	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	10/Oct/2023	08:00	13/Oct/2023	18:00		PLANNED	Requested	
1389	RQ146239	OCC_211	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		C	For the Replacement of SSF Flange of CB in Bay-202	09/Oct/2023	09:00	11/Oct/2023	18:00		PLANNED	Requested	
1390	RQ146318	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	FOR AMP WORKS	08/Oct/2023	17:00	15/Oct/2023	23:30		PLANNED	Requested	
1391	RQ146309	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	For erection and commissioning works in TBC Bay	07/Oct/2023	17:00	11/Oct/2023	23:30		PLANNED	Requested	
1392	RQ146308	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection and commissioning works in TBC Bay	07/Oct/2023	17:00	11/Oct/2023	23:30		PLANNED	Requested	
1393	RQ146322	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR AMP WORKS	06/Oct/2023	17:00	13/Oct/2023	23:30		PLANNED	Requested	
1394	RQ146238	OCC_211	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)		D	AMP work	06/Oct/2023	09:00	06/Oct/2023	18:00		PLANNED	Requested	
1395	RQ146295	OCC_211	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	06/Oct/2023	08:00	09/Oct/2023	18:00		PLANNED	Requested	
1396	RQ146252	OCC_211	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		C	Interconnection between new bus and existing bus and conductor dropping work for 211,212,214 and Bus Stability work for bay no 211 and 212 & 214,215	04/Oct/2023	08:00	06/Oct/2023	20:00		PLANNED	Requested	
1397	RQ146310	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Oct/2023	17:00	13/Oct/2023	23:30		PLANNED	Requested	
1398	RQ146312	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Oct/2023	17:00	13/Oct/2023	23:30		PLANNED	Requested	
1399	RQ146294	OCC_211	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	02/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1400	RQ146324	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR AMP WORKS	01/Oct/2023	17:00	06/Oct/2023	23:30		PLANNED	Requested	
1401	RQ146306	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Oct/2023	17:00	06/Oct/2023	23:30		PLANNED	Requested	
1402	RQ146307	OCC_211	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Oct/2023	17:00	06/Oct/2023	23:30		PLANNED	Requested	
1403	RQ146251	OCC_211	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		C	Interconnection between new bus and existing bus and conductor dropping work for 211,212,214 and Bus Stability work for bay no 211 and 212 & 214,215	01/Oct/2023	08:00	03/Oct/2023	20:00		PLANNED	Requested	
1404	RQ145510	OCC_211	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 2	PKATL	D	For checking interconnection of bay extension	12/Oct/2023	09:00	12/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1405	RQ145509	OCC_211	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 1	PKATL	D	For checking interconnection of bay extension	10/Oct/2023	09:00	10/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1406	RQ146484	OCC_211	slidck_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	08/Oct/2023	07:00	08/Oct/2023	12:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	

1407	RQ146534	OCC_211	slidck_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	08/Oct/2023	07:00	08/Oct/2023	12:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1408	RQ145700	OCC_211	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	PDD JK	C	bus side isolator maintenance and checking	03/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1409	RQ145924	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Oct/2023	08:00	30/Oct/2023	18:00		PLANNED	Requested	
1410	RQ145923	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Oct/2023	08:00	12/Oct/2023	18:00		PLANNED	Requested	
1411	RQ145911	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc	03/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
1412	RQ145920	OCC_211	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Oct/2023	08:00	03/Oct/2023	18:00		PLANNED	Requested	
1413	RQ146498	OCC_211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP work	11/Oct/2023	08:00	11/Oct/2023	18:00		PLANNED	Requested	
1414	RQ146354	OCC_211	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	06/Oct/2023	08:00	06/Oct/2023	18:00		PLANNED	Requested	
1415	RQ145497	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1416	RQ145499	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1417	RQ145498	OCC_211	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR Non auto mode is required for OPGW works	01/Oct/2023	07:00	31/Oct/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1418	RQ145635	OCC_211	phlt_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (UPL) CKT-2		D	AMP and cleaning of disc insulators	17/Nov/2023	08:00	17/Nov/2023	21:00	AMP and cleaning of disc insulators	PLANNED	Requested	
1419	RQ145633	OCC_211	phlt_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (UPL) CKT-2		D	AMP and cleaning of disc insulators	17/Nov/2023	08:00	17/Nov/2023	21:00	AMP and cleaning of disc insulators	PLANNED	Requested	
1420	RQ145634	OCC_211	phlt_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (UPL) CKT-1		D	AMP and cleaning of disc insulators	16/Nov/2023	08:00	16/Nov/2023	17:00	AMP and cleaning of disc insulators	PLANNED	Requested	
1421	RQ145632	OCC_211	phlt_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (UPL) CKT-1		D	AMP and cleaning of disc insulators	16/Nov/2023	08:00	16/Nov/2023	17:00	AMP and cleaning of disc insulators	PLANNED	Requested	
1422	RQ146155	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Oct/2023	07:00	28/Oct/2023	19:00		PLANNED	Requested	
1423	RQ146156	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Oct/2023	07:00	28/Oct/2023	19:00		PLANNED	Requested	
1424	RQ146158	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Oct/2023	07:00	28/Oct/2023	19:00		PLANNED	Requested	
1425	RQ146157	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Oct/2023	07:00	28/Oct/2023	19:00		PLANNED	Requested	
1426	RQ146161	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	04/Oct/2023	07:00	06/Oct/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	
1427	RQ146162	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) Ckt-1		D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	04/Oct/2023	07:00	06/Oct/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	

1428	RQ146163	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) Ckt-2		D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	04/Oct/2023	07:00	06/Oct/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	PLANNED	Requested	
1429	RQ146077	OCC_211	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Stringing work in 400kV D/C Ramgarh II (Fatehgarh-II) – Fatehgarh II transmission Line	01/Oct/2023	07:00	05/Oct/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only. Shutdown may be availed in Sept-23.	PLANNED	Requested	
1430	RQ146388	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	IOM IMPLEMENTATION AND SPARE ROTATION	24/Oct/2023	09:15	24/Oct/2023	15:00		PLANNED	Requested	
1431	RQ146348	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)		D	IOM IMPLEMENTATION AND SPARE ROTATION	23/Oct/2023	09:15	23/Oct/2023	15:00		PLANNED	Requested	
1432	RQ146347	OCC_211	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)		D	IOM IMPLEMENTATION AND SPARE ROTATION	20/Oct/2023	09:15	20/Oct/2023	15:00		PLANNED	Requested	
1433	RQ146378	OCC_211	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)		D	FOR AMP WORKS	17/Oct/2023	17:00	17/Oct/2023	23:59		PLANNED	Requested	
1434	RQ146828	OCC_211	cpcc1_sd	BR/BSR/MS/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)		C	BUS BAR RETROFITTING WORK	15/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1435	RQ146755	OCC_211	cpcc1_sd	BR/BSR/MS/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	C	BUS BAR RETROFITTING WORK	15/Oct/2023	08:00	16/Oct/2023	18:00		PLANNED	Requested	
1436	RQ145646	OCC_211	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWERGRID	C	Isolator retrofitting of 20889B isolators to be retrofitted	25/Oct/2023	09:00	28/Oct/2023	17:30	Under construction head, kindly approve	PLANNED	Requested	
1437	RQ146780	OCC_211	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Oct/2023	17:00	19/Oct/2023	23:00		PLANNED	Requested	
1438	RQ146598	OCC_211	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNABASTA (UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	11/Oct/2023	10:00	13/Oct/2023	18:00		PLANNED	Requested	
1439	RQ146597	OCC_211	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	08/Oct/2023	10:00	10/Oct/2023	18:00		PLANNED	Requested	

1440	RQ146779	OCC_211	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Oct/2023	17:00	05/Oct/2023	22:00		PLANNED	Requested	
1441	RQ146585	OCC_211	indigrid_sd	BAY	211 MAIN BAY - 220 KV PRITHALA (GPTL) - BUS 1 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	19/Oct/2023	08:00	19/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1442	RQ146578	OCC_211	indigrid_sd	BAY	210 MAIN BAY - 220 KV PRITHALA (GPTL) - BUS 1 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	18/Oct/2023	08:00	18/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1443	RQ146577	OCC_211	indigrid_sd	BAY	209 MAIN BAY - 220 KV PRITHALA (GPTL) - BUS 1 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	17/Oct/2023	08:00	17/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1444	RQ146576	OCC_211	indigrid_sd	BAY	208 MAIN BAY - 220 KV PRITHALA (GPTL) - BUS 1 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	16/Oct/2023	08:00	16/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1445	RQ146571	OCC_211	indigrid_sd	BAY	202 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	12/Oct/2023	08:00	12/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1446	RQ146566	OCC_211	indigrid_sd	BAY	205 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 (GPTL) AT RANGALA RAJPUR-1 (GPTL)	GPTL	D	AMP works of Bay	11/Oct/2023	08:00	11/Oct/2023	20:00	Annual Maintenance	PLANNED	Requested	
1447	RQ146565	OCC_211	indigrid_sd	BAY	204 MAIN BAY - 220 KV PRITHALA (GPTL)-PALWAL(HV) (HVPNL) CKT-2 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	10/Oct/2023	08:00	10/Oct/2023	20:00	Associated 220 KV Prithala (GPTL)-Palwal(HV) (HVPNL) Ckt-2 line will also be under shutdown	PLANNED	Requested	
1448	RQ146562	OCC_211	indigrid_sd	BAY	201 MAIN BAY - 220 KV PRITHALA (GPTL)-PALWAL(HV) (HVPNL) CKT-1 (GPTL) AT PRITHALA (GPTL)	GPTL	D	AMP works of Bay	09/Oct/2023	08:00	09/Oct/2023	20:00	Associated 220 KV Prithala (GPTL)-Palwal(HV) (HVPNL) Ckt-1 line will also be under shutdown	PLANNED	Requested	
1449	RQ145419	OCC_211	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP WORKS	16/Oct/2023	09:00	18/Oct/2023	18:00	Kindly approve	PLANNED	Requested	
1450	RQ146605	OCC_211	cpcc3_sd	TSCS	TSCS OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	08/Oct/2023	08:00	08/Oct/2023	18:00		PLANNED	Requested	
1451	RQ146606	OCC_211	cpcc3_sd	TSCS	TSCS OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	05/Oct/2023	08:00	05/Oct/2023	18:00		PLANNED	Requested	
1452	RQ146609	OCC_211	cpcc3_sd	FSC	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(LUP) (PG) CKT-1 AT LUCKNOW_1(PG)		D	AMP work	06/Oct/2023	10:00	06/Oct/2023	18:00		PLANNED	Requested	