



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/6786-6827

दिनांक: 19.10.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 212वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 212th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 18.10.2023 में आयोजित प्रचालन समन्वय उप- समिति की 212 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 212th OCC meeting held on 18.10.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

Santosh
19/10/23

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 212th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ149699	OCC_212	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler Licence Renewal	27/Nov/2023	00:00	03/Dec/2023	23:59	Planned outage is already approved by LGBR forum from 10-12-23 to 16-12-23. Licence is valid till 03-12-23	PLANNED	Approved	27-Nov-23	00:00	03-Dec-23	23:59	
2	RQ150313	OCC_212	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAH III TPS - UNIT 1	NTPC	C	Unit Overhauling	21/Nov/2023	00:00	26/Dec/2023	23:59		PLANNED	Rejected					shutdown request withdrawn by NTPC
3	RQ150307	OCC_212	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAH TPS - UNIT 2	NTPC	C	Boiler License Renewal	06/Nov/2023	00:00	11/Nov/2023	23:59		PLANNED	Approved	04-Nov-23	00:00	09-Nov-23	23:59	Approved in 27th LGBR meeting from 10th March to 08th April, 2024/ May be preponed.
4	RQ150409	OCC_212	ntpcncr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 3	NTPC	C	CAPITAL OVERHAULING	20/Nov/2023	00:00	04/Jan/2024	23:59		PLANNED	Approved	14-Nov-23	00:00	30-Dec-23	23:59	
5	RQ150317	OCC_212	ntpcncr_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	GT-2 TURBINE INSPECTION	05/Nov/2023	00:00	20/Nov/2023	23:59		PLANNED	Approved	05-Nov-23	00:00	20-Nov-23	23:59	
6	RQ150306	OCC_212	ntpcncr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 3	NTPC	C	Boiler License Renewal	15/Nov/2023	00:00	18/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	00:00	18-Nov-23	23:59	
7	RQ150410	OCC_212	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual maintenance of Unit-4 & Erection, Testing and commissioning of new 123 MVA Generator Transformer in Unit-4.	01/Nov/2023	10:00	31/Dec/2023	18:00	Annual maintenance of Unit-4 & Erection, Testing and commissioning of new 123 MVA Generator Transformer in Unit-4	PLANNED	Approved	01-Nov-23	10:00	31-Dec-23	18:00	Approved in 27th LGBR meeting from 01st October to 14th November, 2023.
8	RQ150139	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Approved	01-Nov-23	07:00	15-Nov-23	21:00	All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval
9	RQ150138	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Approved	01-Nov-23	07:00	15-Nov-23	21:00	All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval
10	RQ150140	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Approved	01-Nov-23	07:00	15-Nov-23	21:00	All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval

11	RQ150141	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Approved	01-Nov-23	07:00	15-Nov-23	21:00	All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval
12	RQ150994	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	ATC Curtailment of 1150 MW in NR Import
13	RQ150993	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	ATC Curtailment of 1150 MW in NR Import
14	RQ150810	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	"Replacemenmt of PDM sensor for arresting SF6 leakage in 716-17-Y Gas compartments with non auto of A/R of other Ckt	27/Nov/2023	09:00	28/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Approved	27-Nov-23	09:00	28-Nov-23	18:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC approval
15	RQ150824	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved					To be clubbed with sl 16
16	RQ150949	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing by ER1	23/Nov/2023	08:00	26/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	26-Nov-23	18:00	
17	RQ150865	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-2	POWER GRID	D	To implement PRD modification scheme proposed by Power Grid (Alongwith line reactor at Phagi)	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 18
18	RQ150036	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	22/Nov/2023	08:00	23/Nov/2023	18:00	S/D by WR-2	PLANNED	Approved	22-Nov-23	08:00	23-Nov-23	18:00	ATC Curtailment of 450 MW in NR Import.
19	RQ150809	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacemenmt of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments with Non-Auto of A/R of other Ckt	20/Nov/2023	09:00	21/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Approved	20-Nov-23	09:00	21-Nov-23	18:00	Subjected to WRPC approval
20	RQ150864	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-1	POWER GRID	D	To implement PRD modification scheme proposed by Power Grid (Alongwith line reactor at Phagi)	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 40
21	RQ150035	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-1	POWER GRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	20/Nov/2023	08:00	21/Nov/2023	18:00	S/D by WR-2	PLANNED	Approved					May be clubbed with sl 40

22	RQ150934	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-2	POWER GRID	D	Insulator cleaning by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
23	RQ150961	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-2	POWER GRID	D	Insulator cleaning by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
24	RQ150834	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	Subjected to ERPC approval
25	RQ150826	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 22/23
26	RQ150988	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE OF CKT 1	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC approval
27	RQ150825	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 31
28	RQ150935	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-2	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. Due to Water Logging, River crossing and Damaged peak/earthwire. During S/D of CKT-2 in GAYA-VARANASI TL, A/R of CKT-1 will be in non-auto mode by ER1	06/Nov/2023	08:00	12/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 22/23

29	RQ150987	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE OF CKT 2	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC approval
30	RQ150992	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE ON 765KV-SATNA-GWALIOR-2 AND 765KV-SATNA-ORAI-1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
31	RQ150929	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing by ER1	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	03-Nov-23	18:00	
32	RQ150943	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI GAYA (PG) CKT-2	POWER GRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	
33	RQ150990	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 BY WR2	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
34	RQ150991	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 BY WR2	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
35	RQ150995	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS BY WR2	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	

36	RQ150712	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT 2		D	SD defects attending and NHA1 diversion work	17/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	19-Nov-23	18:00	
37	RQ150694	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	for Erection and Stringing work of Shifting & Raising height of 765 KV D/C Bikaner Moga line (Location Km. 130+000 to Km. 131+000)	15/Nov/2023	08:00	30/Nov/2023	18:00	To be availed till 10.12.2023.	PLANNED	Rejected	15-Nov-23	08:00	30-Nov-23	18:00	NRLDC and Powergrid to coordinate to explore ERS possibility and plan to minimize RE curtailment. To be discussed seperately.
38	RQ150696	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	for Erection and Stringing work of Shifting & Raising height of 765 KV D/C Bikaner Moga line (Location Km. 130+000 to Km. 131+000)	15/Nov/2023	08:00	30/Nov/2023	18:00	To be availed till 10.12.2023.	PLANNED	Rejected	15-Nov-23	08:00	30-Nov-23	18:00	NRLDC and Powergrid to coordinate to explore ERS possibility and plan to minimize RE curtailment. To be discussed seperately.
39	RQ150710	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT 1		D	SD defects attending and NHA1 diversion work	13/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	08:00	16-Nov-23	18:00	
40	RQ150718	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-1		C	NHA1 DIVERSION WORK	10/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	24-Nov-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 450 MW in NR Import. Subjected to WRPC Approval
41	RQ150688	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval
42	RQ150687	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval
43	RQ150253	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
44	RQ150699	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval
45	RQ150698	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval

46	RQ150252	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
47	RQ150251	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
48	RQ150250	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
49	RQ151007	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS by WR2. ONLINE WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	May be staggered from HVDC Kurukshetra SD
50	RQ151006	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS by WR2. ONLINE WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	May be staggered from HVDC Kurukshetra SD
51	RQ150447	OCC_212	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	Annual maintenance of Valve Hall & testing of equipment	28/Nov/2023	08:00	30/Nov/2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Approved	28-Nov-23	08:00	30-Nov-23	20:00	ATC Curtailment of 900/1100 MW in NR Impot/Export. Subjected to WRPC approval. May be staggered from HVDC Kurukshetra SD
52	RQ150446	OCC_212	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Nov/2023	08:00	30/Nov/2023	18:30	No outage Required	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:30	Subjected to WRPC approval.
53	RQ150135	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	AMP WORK	25/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	09:00	27-Nov-23	18:00	
54	RQ150137	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	AMP WORK OF LINE & TERMINAL	05/Nov/2023	08:00	07/Nov/2023	18:00	P1 GR MODE	PLANNED	Approved	05-Nov-23	08:00	07-Nov-23	18:00	

55	RQ150136	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP WORK OF LINE & TERMINAL	02/Nov/2023	08:00	04/Nov/2023	18:00	P2 GR MODE	PLANNED	Approved	02-Nov-23	08:00	04-Nov-23	18:00	
56	RQ150939	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 1 to facilitate S/D works on Ckt 2 by ER1	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00	
57	RQ150836	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	Subjected to ERPC approval
58	RQ150938	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 2 to facilitate S/D works on Ckt 1 by ER1	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
59	RQ150835	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	Subjected to ERPC approval
60	RQ150922	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 1 to facilitate S/D works on Ckt 2 by ER1	13/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	08:00	17-Nov-23	18:00	
61	RQ150956	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R Non auto mode to facilitate the shutdown work at CKT 2 under OPGW installation Work by ER1.	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	18-Nov-23	18:00	
62	RQ150955	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	18-Nov-23	18:00	
63	RQ150942	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FOR LBB RELAY RETROFITTING WORK BY ER1	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
64	RQ150941	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITTING WORK BY ER1	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
65	RQ150921	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 2 to facilitate S/D works on Ckt 1 by ER1	06/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	10-Nov-23	18:00	
66	RQ150926	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Diversion work under consultancy services to rvnl by ER1	03/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	23-Nov-23	18:00	

67	RQ150927	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Diversion work under consultancy services to rvnl by ER1	03/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	23-Nov-23	18:00	
68	RQ150923	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Reactor Time delay, REL 670 Firmware upgradation by ER1	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	
69	RQ151002	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works BY WR2, Dia to be Kept open at both ends. A/R NON AUTO MODE OF CKT 1	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	To be clubbed with unit outage at Rihand 3
70	RQ150924	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Reactor Time delay, REL 670 Firmware upgradation by ER1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
71	RQ150607	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For attending shutdown nature defect	19/Nov/2023	09:00	19/Nov/2023	18:00		PLANNED	Approved	19-Nov-23	09:00	19-Nov-23	18:00	
72	RQ150610	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For AMP of Line Bay.	19/Nov/2023	09:00	19/Nov/2023	18:00		PLANNED	Approved	19-Nov-23	09:00	19-Nov-23	18:00	
73	RQ150672	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 3/0 TO AP 4/0	19/Nov/2023	07:00	20/Nov/2023	19:00		PLANNED	Approved	19-Nov-23	07:00	20-Nov-23	19:00	
74	RQ150643	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	Diversion of LINE due to infringement of NH & Expressway	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	30-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/UP Consent required.
75	RQ150617	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For attending shutdown nature defect	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Approved	12-Nov-23	09:00	12-Nov-23	18:00	
76	RQ150612	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP OF LINE EQUIPMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	
77	RQ150657	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	10/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	12-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdwon at a time.

78	RQ150611	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1		D	AMP OF LINE EQUIPMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
79	RQ150262	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	17:00	
80	RQ151034	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	08/Nov/2023	08:00	08/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdwon at a time.
81	RQ150604	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defect rectification work	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
82	RQ151033	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	07/Nov/2023	08:00	07/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdwon at a time.
83	RQ150659	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	TREE CUTTING WORK	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
84	RQ150603	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defect rectification work	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
85	RQ150656	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	06/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	08-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdwon at a time.
86	RQ151032	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	06/Nov/2023	08:00	06/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdwon at a time.
87	RQ150618	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	TREE CUTTING WORK	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
88	RQ150675	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	SD defects attending and NHAI diversion work	06/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	11-Nov-23	18:00	

89	RQ150261	OCC_212	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
90	RQ150653	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	To attend SD nature defects	03/Nov/2023	09:15	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:15	03-Nov-23	18:00	
91	RQ150260	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
92	RQ151031	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	03/Nov/2023	08:00	03/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
93	RQ150638	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	INSULATOR REPLACEMENT	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end.
94	RQ150652	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	To attend SD nature defects	02/Nov/2023	09:15	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:15	02-Nov-23	18:00	
95	RQ151030	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	02/Nov/2023	08:00	02/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
96	RQ151029	OCC_212	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	01/Nov/2023	08:00	01/Nov/2023	18:00	Preventive Maintenance	PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
97	RQ150674	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	SD defects attending and NHAI diversion work	01/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	05-Nov-23	18:00	
98	RQ150595	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	25/Nov/2023	07:00	26/Nov/2023	19:00		PLANNED	Approved	25-Nov-23	07:00	26-Nov-23	19:00	
99	RQ150590	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		C	for stringing work for diversion work due to Ganga Expressway	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	23-Nov-23	18:00	May be given subject to real time grid conditions/UP consent required.

100	RQ150593	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	22/Nov/2023	07:00	23/Nov/2023	19:00		PLANNED	Approved	22-Nov-23	07:00	23-Nov-23	19:00	Subject to RAPS & Rajasthan consent.	
101	RQ150594	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	22/Nov/2023	07:00	23/Nov/2023	19:00		PLANNED	Approved	22-Nov-23	07:00	23-Nov-23	19:00	Subject to RAPS & Rajasthan consent.	
102	RQ150596	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	17/Nov/2023	07:00	18/Nov/2023	19:00		PLANNED	Approved	17-Nov-23	07:00	18-Nov-23	19:00		
103	RQ150867	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	03/Nov/2023	10:30	03/Nov/2023	16:30		PLANNED	Approved	03-Nov-23	10:30	03-Nov-23	16:30	Subjected to WRPC approval	
104	RQ149900	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	Replacement of Jumper and Isolator arm replacement and repair	28/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	29-Nov-23	18:00	Subjected to WRPC approval	
105	RQ150132	OCC_212	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)		D	FOR AMP WORKS	21/Nov/2023	09:00	21/Nov/2023	17:30		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	17:30		
106	RQ150124	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved						To be clubbed with sl 41

107	RQ150123	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved						To be clubbed with sl 42
108	RQ150122	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved						To be clubbed with sl 44
109	RQ150121	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved						To be clubbed with sl 45
110	RQ150126	OCC_212	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	For fine tuning of CSD of switchable Line Reactor	02/Nov/2023	10:00	02/Nov/2023	13:00		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	13:00		
111	RQ150945	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Insulator Cleaning Work	28/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	30-Nov-23	18:00		
112	RQ150944	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Insulator Cleaning Work	25/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	27-Nov-23	18:00		
113	RQ150946	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LLO of 765kV GHatampur-Hapur line at Rampur to avoid induction.	18/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	08:00	20-Nov-23	18:00		All statutory clearances, FTC Approval to be submitted before charging of line.
114	RQ150947	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LLO of 765kV GHatampur-Hapur line at Rampur to avoid induction	18/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	08:00	20-Nov-23	18:00		All statutory clearances, FTC Approval to be submitted before charging of line.

115	RQ150752	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT 1	POWER GRID	D	For line maintenance work (Polymer insulator replacement at T.No. 258, Tightening work, CC ring, AH, VD etc fixing work) Pre winter maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00	Kindly approve	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
116	RQ150845	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	Subjected to ERPC approval
117	RQ150858	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00	ATC Curtailment of 600 MW in NR Import.
118	RQ150736	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	22-Nov-23	18:00	
119	RQ150969	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
120	RQ150859	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
121	RQ150968	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
122	RQ150792	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP WORK & Insulator Cleaning Work	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
123	RQ150814	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Rotation of Spare 80 MVAR Line reactor for replacemnt of PDM sensor for arresting SF6 leakage in 701-15-R Gas compartments.	07/Nov/2023	09:00	07/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	ATC Curtailment of 1100 MW in NR Import.
124	RQ150965	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI BALIA (PG) CKT-1	POWER GRID	D	FOR changing connector and pilot insulator string in switchyard	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:00	
125	RQ150813	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	C	"Replacemnt of PDM sensor for arresting SF6 leakage in 704-28-Y & 704-18 B Gas compartments. "	03/Nov/2023	09:00	04/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Approved	03-Nov-23	09:00	04-Nov-23	18:00	ATC Curtailment of 1100 MW in NR Import.
126	RQ150739	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORK & Insulator Cleaning Work	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	

127	RQ150888	OCC_212	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	(Required along with line reactor at Phagi end)Cleaning of Insulator at Tower location no 257	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	
128	RQ150704	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	AMP WORKS	23/Nov/2023	15:00	29/Nov/2023	23:59		PLANNED	Approved	23-Nov-23	15:00	29-Nov-23	23:59	
129	RQ150700	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	FOR AMP of Line Bay Equipments	22/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Approved	22-Nov-23	15:00	22-Nov-23	23:59	
130	RQ150717	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-2		D	Insulators cleaning and AMP Work/ Rectification of shutdown nature defect	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	23-Nov-23	18:00	ATC Curtailment of 200 MW in NR Import.
131	RQ150719	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-2		D	For Shut down type defect rectification work	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	23-Nov-23	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
132	RQ150716	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-1		D	Insulators cleaning and AMP Work/ Rectification of shutdown nature defect	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	ATC Curtailment of 200 MW in NR Import.
133	RQ150691	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	30-Nov-23	18:00	
134	RQ150693	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	30-Nov-23	18:00	
135	RQ150697	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 40
136	RQ150686	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	16:00	30-Nov-23	23:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval. To be availed from 17:00 hrs
137	RQ150705	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	16:00	30-Nov-23	23:00	To be availed from 16:00 hrs
138	RQ150713	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	17-Nov-23	18:00	
139	RQ150703	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Commissioning check works with Spare reactor and ladder logic works	15/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	16:00	22-Nov-23	23:59	To be availed from 16:00 hrs

140	RQ150684	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For attending shutdown nature defect	12/Nov/2023	09:00	13/Nov/2023	18:00	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	12-Nov-23	09:00	13-Nov-23	18:00	
141	RQ150706	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	Diversion of Lines Due ingrigement of Ganga Expressway of M/s UPEIDA	12/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Approved	12-Nov-23	08:00	27-Nov-23	18:00	
142	RQ150683	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For attending shutdown nature defect	10/Nov/2023	09:00	11/Nov/2023	18:00	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	10-Nov-23	09:00	11-Nov-23	18:00	
143	RQ150708	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
144	RQ150701	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Commissioning check works with Spare reactor and ladder logic works	08/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Approved	08-Nov-23	16:00	14-Nov-23	23:59	To be availed from 16:00 hrs
145	RQ150682	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of defect	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
146	RQ150709	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT 1		D	For attending shutdown nature defect	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	18:00	
147	RQ150714	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of defect	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
148	RQ150707	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of defect	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
149	RQ150689	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	AMP WORKS	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	16:00	07-Nov-23	23:59	To be availed from 16:00 hrs
150	RQ150690	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	16:00	15-Nov-23	23:59	To be availed from 16:00 hrs
151	RQ150692	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	16:00	15-Nov-23	23:59	To be availed from 16:00 hrs
152	RQ150695	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved					May be clubbed with sl 39

153	RQ150702	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	15-Nov-23	18:00	
154	RQ150685	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	16:00	15-Nov-23	23:59	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval . To be availed from 16:00 hrs
155	RQ150711	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT 2		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	
156	RQ150715	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWAN(PG) (PG) CKT-1		D	non auto mode for defects rectification and tower tightening workN	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	
157	RQ150120	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	1. * height raising of 765 kv Anpara c unnao line.2.*A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA X problem by M/S GE T&D Engineer of 765 kv Un	20/Nov/2023	08:00	10/Dec/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	05-Dec-23	18:00	All statutory clearances to be submitted before chraging of Line
158	RQ150526	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* 1.Replacement of Defective Aircell in Y & B line Phase Reactor of X 765kv Obra C-Unnao Line.	02/Nov/2023	09:00	07/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:00	07-Nov-23	17:00	All statutory clearances to be submitted before chraging of Line
159	RQ150358	OCC_212	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-2 Equipment	23/Nov/2023	08:00	24/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	23-Nov-23	08:00	24-Nov-23	18:00	
160	RQ150352	OCC_212	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-2 Equipment	23/Nov/2023	08:00	24/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	23-Nov-23	08:00	24-Nov-23	18:00	
161	RQ150357	OCC_212	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-1 Equipment	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	
162	RQ150351	OCC_212	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-1 Equipment	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	
163	RQ150433	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	FOR changing connector and pilot insulator string	02/Nov/2023	10:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	18:00	
164	RQ150435	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORKS	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	10:00	01-Nov-23	18:00	
165	RQ150434	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	FOR changing connector and pilot insulator string	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	10:00	01-Nov-23	18:00	
166	RQ150157	OCC_212	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	For 765kV bay extension work (busbar extension) at Khetri substation	20/Nov/2023	08:00	21/Nov/2023	17:00		PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	17:00	
167	RQ150156	OCC_212	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	For 765kV bay extension work (busbar extension) at Khetri substation	17/Nov/2023	08:00	18/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	08:00	18-Nov-23	17:00	
168	RQ150201	OCC_212	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Erection, testing & Commissioning of 724, 727 bay	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	17:00	25-Nov-23	23:59	

169	RQ150166	OCC_212	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work	04/Nov/2023	17:00	06/Nov/2023	23:59		PLANNED	Approved	04-Nov-23	17:00	06-Nov-23	23:59	
170	RQ150160	OCC_212	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	FOR AMP	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
171	RQ150165	OCC_212	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work	01/Nov/2023	17:00	03/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	03-Nov-23	23:59	
172	RQ150200	OCC_212	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Erection, testing & Commissioning of 722, 725 bay	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	10-Nov-23	23:59	
173	RQ150722	OCC_212	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
174	RQ150746	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For commissioning of ladder logic for swithing of spare reactor	15/Nov/2023	17:00	22/Nov/2023	23:00		PLANNED	Approved	15-Nov-23	17:00	22-Nov-23	23:00	
175	RQ150745	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For commissioning of ladder logic for swithing of spare reactor	08/Nov/2023	17:00	14/Nov/2023	23:00		PLANNED	Approved	08-Nov-23	17:00	14-Nov-23	23:00	
176	RQ150535	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)		D	For internal inspection and attending oil leakage	24/Nov/2023	08:30	25/Nov/2023	19:00		PLANNED	Approved	24-Nov-23	08:30	25-Nov-23	19:00	
177	RQ150536	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	FOR AMP	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
178	RQ150534	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)		D	For internal inspection and attending oil leakage	22/Nov/2023	08:30	23/Nov/2023	19:00		PLANNED	Approved	22-Nov-23	08:30	23-Nov-23	19:00	
179	RQ150543	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)		D	CSD fine tuning works	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
180	RQ150725	OCC_212	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly maintenance work	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	

181	RQ150085	OCC_212	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Replacement of Air Cell of R and Y phase and attending Oil leakages from top cover of Bus Reactor alongwith Testing of CT and Circuit breaker of Bus Reactor Bays (Main Bay- 706, Tie Bay- 705)	01/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	07-Nov-23	18:00	
182	RQ150360	OCC_212	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29/Nov/2023	08:30	29/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	29-Nov-23	08:30	29-Nov-23	18:00	
183	RQ150359	OCC_212	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	28/Nov/2023	08:30	28/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	28-Nov-23	08:30	28-Nov-23	18:00	
184	RQ150321	OCC_212	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP work	26/Nov/2023	17:00	26/Nov/2023	23:00	at Bhadla-2	PLANNED	Approved	26-Nov-23	17:00	26-Nov-23	23:00	
185	RQ150320	OCC_212	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	For AMP work	25/Nov/2023	17:00	25/Nov/2023	23:00		PLANNED	Approved	25-Nov-23	17:00	25-Nov-23	23:00	

186	RQ150319	OCC_212	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP work	24/Nov/2023	17:00	24/Nov/2023	23:00		PLANNED	Approved	24-Nov-23	17:00	24-Nov-23	23:00	
187	RQ150318	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	For AMP work	23/Nov/2023	17:00	23/Nov/2023	23:00		PLANNED	Approved	23-Nov-23	17:00	23-Nov-23	23:00	
188	RQ150430	OCC_212	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	22/Nov/2023	10:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	10:00	22-Nov-23	18:00	
189	RQ150309	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	18/Nov/2023	15:00	18/Nov/2023	23:00		PLANNED	Approved	18-Nov-23	15:00	18-Nov-23	23:00	
190	RQ150429	OCC_212	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	18:00	
191	RQ150361	OCC_212	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	C	AMP work of Bay	16/Nov/2023	08:00	17/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	16-Nov-23	08:00	17-Nov-23	18:00	
192	RQ150428	OCC_212	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	15/Nov/2023	10:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	10:00	15-Nov-23	18:00	
193	RQ150334	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT 1 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	

194	RQ150328	OCC_212	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	13/Nov/2023	16:00	18/Nov/2023	23:00		PLANNED	Approved	13-Nov-23	16:00	18-Nov-23	23:00	
195	RQ150325	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	For AMP work	13/Nov/2023	15:00	13/Nov/2023	23:00		PLANNED	Approved	13-Nov-23	15:00	13-Nov-23	23:00	
196	RQ150324	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	For AMP work	11/Nov/2023	15:00	11/Nov/2023	23:00		PLANNED	Approved	11-Nov-23	15:00	11-Nov-23	23:00	
197	RQ150323	OCC_212	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	10/Nov/2023	15:00	10/Nov/2023	23:00		PLANNED	Approved	10-Nov-23	15:00	10-Nov-23	23:00	
198	RQ150333	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT 2 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
199	RQ150322	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	09/Nov/2023	15:00	09/Nov/2023	23:00		PLANNED	Approved	09-Nov-23	15:00	09-Nov-23	23:00	
200	RQ150312	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWER GRID	D	For AMP work	09/Nov/2023	15:00	09/Nov/2023	23:00		PLANNED	Approved	09-Nov-23	15:00	09-Nov-23	23:00	

201	RQ150431	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORKS	09/Nov/2023	10:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	18:00	
202	RQ150310	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	07/Nov/2023	15:00	07/Nov/2023	23:00		PLANNED	Approved	07-Nov-23	15:00	07-Nov-23	23:00	
203	RQ150332	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
204	RQ150327	OCC_212	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	06/Nov/2023	17:00	10/Nov/2023	22:00		PLANNED	Approved	06-Nov-23	17:00	10-Nov-23	22:00	
205	RQ150442	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	18:00	
206	RQ150998	OCC_212	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
207	RQ150326	OCC_212	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	POWER GRID	D	For AMP work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
208	RQ150316	OCC_212	cpcc1_sd	BAY	721 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 765 KV BHADLA_2 (PG)	POWER GRID	C	For AMP work	05/Nov/2023	17:00	05/Nov/2023	23:00		PLANNED	Approved	05-Nov-23	17:00	05-Nov-23	23:00	

209	RQ150308	OCC_212	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	04/Nov/2023	15:00	04/Nov/2023	23:00		PLANNED	Approved	04-Nov-23	15:00	04-Nov-23	23:00	
210	RQ150331	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:00	
211	RQ150330	OCC_212	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	03/Nov/2023	15:00	04/Nov/2023	23:00		PLANNED	Approved	03-Nov-23	15:00	04-Nov-23	23:00	
212	RQ150311	OCC_212	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	03/Nov/2023	15:00	03/Nov/2023	23:00		PLANNED	Approved	03-Nov-23	15:00	03-Nov-23	23:00	
213	RQ150363	OCC_212	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWER GRID	C	AMP work of Bay	03/Nov/2023	08:00	04/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	18:00	
214	RQ150427	OCC_212	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	02/Nov/2023	10:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	18:00	
215	RQ150329	OCC_212	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	01/Nov/2023	15:00	02/Nov/2023	23:00		PLANNED	Approved	01-Nov-23	15:00	02-Nov-23	23:00	
216	RQ150426	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP WORKS	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	10:00	01-Nov-23	18:00	

217	RQ150362	OCC_212	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWER GRID	C	AMP work of Bay	01/Nov/2023	08:00	02/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	08:00	02-Nov-23	18:00	
218	RQ150034	OCC_212	stuup_sd	BAY	710 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	28/Nov/2023	09:00	28/Nov/2023	16:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	16:00	
219	RQ150033	OCC_212	stuup_sd	BAY	707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	23/Nov/2023	09:00	23/Nov/2023	16:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	16:00	
220	RQ151037	OCC_212	sldcup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00	
221	RQ150242	OCC_212	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	27/Nov/2023	17:00	27/Nov/2023	23:00		PLANNED	Approved	27-Nov-23	17:00	27-Nov-23	23:00	
222	RQ150255	OCC_212	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	AMP WORK	27/Nov/2023	15:00	30/Nov/2023	23:59		PLANNED	Approved	27-Nov-23	15:00	30-Nov-23	23:59	
223	RQ150254	OCC_212	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	AMP WORK	20/Nov/2023	15:00	25/Nov/2023	23:59		PLANNED	Approved	20-Nov-23	15:00	25-Nov-23	23:59	
224	RQ150241	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	17/Nov/2023	17:00	17/Nov/2023	23:00		PLANNED	Approved	17-Nov-23	17:00	17-Nov-23	23:00	
225	RQ150223	OCC_212	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)		D	AMP OF BAY EQUIPMENT	17/Nov/2023	15:00	17/Nov/2023	23:00		PLANNED	Approved	17-Nov-23	15:00	17-Nov-23	23:00	

226	RQ150281	OCC_212	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
227	RQ150235	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	for Commissioning & erection of Bay equipment in 713 Bay	16/Nov/2023	17:00	30/Nov/2023	23:00		PLANNED	Approved	16-Nov-23	17:00	30-Nov-23	23:00	
228	RQ150280	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR- MEERUT (PG) CKT 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00	
229	RQ150244	OCC_212	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	AMP WORKS	15/Nov/2023	16:00	15/Nov/2023	22:00		PLANNED	Approved	15-Nov-23	16:00	15-Nov-23	22:00	
230	RQ150234	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT- 2 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	15:00	15/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	15:00	15-Nov-23	23:59	
231	RQ150259	OCC_212	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA- ALIGARH (PG) CKT-1 AT JHATIKARA(PG)		D	AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	18:00	

232	RQ150243	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER(PG)- AZURERS43 SL_BKN_PG(AZUR E) (AZURE) CKT-1 AT 400 KV BIKANER(PG) (POWERGRID)		D	AMP WORKS	14/Nov/2023	16:00	14/Nov/2023	22:00		PLANNED	Approved	14-Nov-23	16:00	14-Nov-23	22:00	
233	RQ150258	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)		D	AMP WORKS	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
234	RQ150279	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
235	RQ150238	OCC_212	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	13/Nov/2023	17:00	13/Nov/2023	23:00		PLANNED	Approved	13-Nov-23	17:00	13-Nov-23	23:00	
236	RQ150257	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	AMP WORKS	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	18:00	
237	RQ150256	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	AMP WORKS	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	

238	RQ150222	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	15:00	08/Nov/2023	23:00		PLANNED	Approved	08-Nov-23	15:00	08-Nov-23	23:00	
239	RQ150253	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
240	RQ150269	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
241	RQ150263	OCC_212	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)		D	AMP WORK	06/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	07-Nov-23	18:00	
242	RQ150268	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORK	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	09:00	05-Nov-23	18:00	
243	RQ150252	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
244	RQ150251	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
245	RQ150267	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)		D	AMP WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	

246	RQ150250	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)		D	AMP OF BAY EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
247	RQ150997	OCC_212	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
248	RQ150996	OCC_212	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
249	RQ151000	OCC_212	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:00	
250	RQ150999	OCC_212	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	
251	RQ151001	OCC_212	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
252	RQ150971	OCC_212	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	C	* 1.Servicing & Overhauling of 765kV Breaker(700-1-52) Mechanism by X M/S CGL including testing of Circuit Breaker.	02/Nov/2023	09:00	07/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:00	07-Nov-23	17:00	

253	RQ150092	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ANPARA_D(UP)	UPPTCL	C	Attending Major oil leakages from Neutral Grounding Transformer and attending hot spot in ICT Bushing alongwith Testing of CT, CVT and Circuit breaker of ICT Bays (765KV Main Bay-707, Tie Bay- 708; 400KV Main Bay-401, Tie Bay-402)	25/Nov/2023	09:00	10/Dec/2023	18:00	Requested Shutdown is proposed during Planned Overhauling/S hutdown of 500 MW Unit-6, DTPS, Anpara, because only one 500MW Unit (Unit-7) will be in running condition and there will be no effect on Power Flow due to this shutdown as 765 KV Line-1 and Line-2 will be in charged condition.	PLANNED	Approved	25-Nov-23	09:00	10-Dec-23	18:00	
254	RQ149764	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 400 KV SF6 C.B mechanism by M/S CGLX Including testing of C.B. & Qty,half-yearly b	24/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	27-Nov-23	18:00	
255	RQ149766	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 400 KV SF6 C.B mechanism by M/S CGL X Including testing of C.B.& Qty,half-yearly b	20/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	23-Nov-23	18:00	
256	RQ149765	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	* Routine testing Of protection relay and maintenance & X ,half-yearly bay equipment testing programme of 1000 MVA ICT-	16/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	17-Nov-23	18:00	
257	RQ150032	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & Testing and During shutdown Spare ICT will be charged in place of R phase of ICT-1	06/Nov/2023	09:00	06/Nov/2023	13:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	13:00	
258	RQ150494	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	18:00	

259	RQ150493	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
260	RQ150492	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	18:00	
261	RQ150490	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	FOR AMP	16/Nov/2023	09:30	17/Nov/2023	17:00		PLANNED	Approved	16-Nov-23	09:30	17-Nov-23	17:00	
262	RQ150510	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	18:00	
263	RQ150489	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	FOR AMP	14/Nov/2023	09:30	15/Nov/2023	17:00		PLANNED	Approved	14-Nov-23	09:30	15-Nov-23	17:00	
264	RQ150459	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR AMP WORKS	13/Nov/2023	17:00	13/Nov/2023	23:00		PLANNED	Approved	13-Nov-23	17:00	13-Nov-23	23:00	
265	RQ150458	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	FOR AMP WORKS	12/Nov/2023	17:00	12/Nov/2023	23:00		PLANNED	Approved	12-Nov-23	17:00	12-Nov-23	23:00	
266	RQ150467	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP, PRV Wire modition, Installation of Shrouds	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	18:00	
267	RQ150466	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP, PRV Wire modition, Installation of Shrouds	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	
268	RQ150507	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORKS	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
269	RQ150487	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP WORKS	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	18:00	
270	RQ150491	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	CSD fine tuning and back-up impedance retrofitting works and its testing	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	18:00	
271	RQ150474	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For taking spare into service and taking out main unit out of service	06/Nov/2023	16:00	07/Nov/2023	23:00		PLANNED	Approved	06-Nov-23	16:00	07-Nov-23	23:00	May be availed from 16:00 hrs
272	RQ150455	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR AMP WORKS	05/Nov/2023	17:00	06/Nov/2023	23:00		PLANNED	Approved	05-Nov-23	17:00	06-Nov-23	23:00	
273	RQ150473	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For taking spare into service and taking out main unit out of service	04/Nov/2023	16:00	05/Nov/2023	23:00		PLANNED	Approved	04-Nov-23	16:00	05-Nov-23	23:00	May be availed from 17:00 hrs
274	RQ150465	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For installation & commissioning of Back-up impedance relay	03/Nov/2023	17:00	04/Nov/2023	23:59		PLANNED	Approved	03-Nov-23	17:00	04-Nov-23	23:59	
275	RQ150472	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For taking spare into service and taking out main unit out of service	02/Nov/2023	16:00	03/Nov/2023	23:00		PLANNED	Approved	02-Nov-23	16:00	03-Nov-23	23:00	May be availed from 17:00 hrs

276	RQ150486	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP WORKS	02/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	03-Nov-23	18:00	
277	RQ150464	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For installation & commissioning of Back-up impedance relay	01/Nov/2023	17:00	02/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	02-Nov-23	23:59	
278	RQ150477	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR SPARE REACTOR COMMISSIONING	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	16:00	07-Nov-23	23:59	May be availed from 16:00 hrs
279	RQ150415	OCC_212	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP WORKS	19/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Approved	19-Nov-23	08:00	19-Nov-23	18:00	
280	RQ150414	OCC_212	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP WORKS	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	18:00	
281	RQ150356	OCC_212	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP OF 1500 MVA ICT-2	15/Nov/2023	08:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
282	RQ150355	OCC_212	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP OF 1500 MVA ICT-1	13/Nov/2023	08:00	13/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	13-Nov-23	08:00	13-Nov-23	18:00	
283	RQ150554	OCC_212	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	07-Nov-23	18:00	
284	RQ150552	OCC_212	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	03-Nov-23	18:00	
285	RQ150002	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of bay equipments. Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
286	RQ150027	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
287	RQ149961	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Washing of Porcelain disc insulator strings from Tower no-129 to 244	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	30-Nov-23	18:00	

288	RQ149956	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
289	RQ150000	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt. Annual maintenance and Protection testing of bay equipments.	28/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	29-Nov-23	18:00	
290	RQ149960	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Maintenance of 401 89B , 402 89A & Tightness of clamp of CT(401).	28/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	29-Nov-23	18:00	
291	RQ150001	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	
292	RQ149994	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR (PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
293	RQ149984	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Washing of Porcelain disc insulator strings from Tower no- 4 to 250	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
294	RQ149965	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Protection Testing	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
295	RQ150006	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
296	RQ149955	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
297	RQ150005	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	

298	RQ149999	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	20/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	24-Nov-23	18:00	
299	RQ150007	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	14/Nov/2023	08:00	17/Nov/2023	18:00	Except 15 & 16 Nov.2023	PLANNED	Approved	14-Nov-23	08:00	17-Nov-23	18:00	
300	RQ149948	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	13/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	08:00	14-Nov-23	18:00	
301	RQ149966	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Protection Testing	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
302	RQ149870	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	AMP WORKS	08/Nov/2023	10:00	08/Nov/2023	15:00	Kindly approve	PLANNED	Approved	08-Nov-23	10:00	08-Nov-23	15:00	
303	RQ149962	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Protection Testing	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
304	RQ149997	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Cleaning of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	07/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	11-Nov-23	18:00	
305	RQ149986	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
306	RQ149952	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	06/Nov/2023	08:00	06/Nov/2023	17:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	17:00	

307	RQ149985	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P5) (P5) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
308	RQ150616	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Insulators cleaning and AMP Work	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
309	RQ150670	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non Auto mode for Installation of Al. bond	29/Nov/2023	09:00	30/Nov/2023	16:00		PLANNED	Approved	29-Nov-23	09:00	30-Nov-23	16:00	
310	RQ150615	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Insulators cleaning and AMP Work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
311	RQ150646	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Rectification of defect	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	May be given subject to real time grid conditions and Delhi consent.
312	RQ150651	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	28/Nov/2023	09:00	28/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV KANKROLI CHITTORGARH LINE	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Approval
313	RQ150645	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of defect	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	May be given subject to real time grid conditions and Delhi consent.
314	RQ150668	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non Auto mode for Installation of Al. bond	27/Nov/2023	09:00	28/Nov/2023	16:00		PLANNED	Approved	27-Nov-23	09:00	28-Nov-23	16:00	
315	RQ150649	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	For liquidation of S/D nature defects to make it a model line 2nd phase	27/Nov/2023	08:00	30/Nov/2023	18:30	A/R of 400 KV KAITHAL-HISSAR (PG) CKT-1 required to be on non-auto mode	PLANNED	Approved	27-Nov-23	08:00	30-Nov-23	18:30	
316	RQ150631	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For attending shutdown nature defect	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Approved	26-Nov-23	09:00	26-Nov-23	18:00	
317	RQ150609	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	AMP WORK	25/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	09:00	25-Nov-23	18:00	
318	RQ150647	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of defect	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	May be given subject to real time grid conditions and Delhi consent.

319	RQ150679	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Insulators cleaning and AMP Work/ line bay AMP work	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	
320	RQ150608	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	AMP WORK	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	
321	RQ150677	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	24/Nov/2023	09:00	24/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	17:30	
322	RQ150680	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Insulators cleaning and AMP Work/ line bay AMP work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
323	RQ150678	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	23/Nov/2023	09:00	23/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	17:30	
324	RQ150624	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE AND CROSS PATROLLING DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	23/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	25-Nov-23	18:00	Subjected to WRPC Approval
325	RQ150654	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	22/Nov/2023	09:00	22/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	17:30	
326	RQ150642	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
327	RQ150625	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
328	RQ150648	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	For liquidation of S/D nature defects to make it a model line 2nd phase	22/Nov/2023	08:00	25/Nov/2023	18:30	A/R of 400 KV KAITHAL-HISSAR (PG) CKT-2 required to be on non-auto mode	PLANNED	Approved	22-Nov-23	08:00	25-Nov-23	18:30	

329	RQ150606	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	21/Nov/2023	09:00	21/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	17:30	
330	RQ150636	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	PRV MODIFICATION WORK	21/Nov/2023	09:00	21/Nov/2023	15:00		PLANNED	Approved	21-Nov-23	17:00	21-Nov-23	23:59	May be given from 1700 Hrs
331	RQ150637	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	Shutdown nature defect rectification work	21/Nov/2023	08:00	21/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV RAPPK KANKROLI LINE	PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	May be given subject to real time grid conditions and no generation loss.
332	RQ150605	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	20/Nov/2023	09:00	20/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	17:30	
333	RQ150623	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE AND CROSS PATROLLING DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	20/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	22-Nov-23	18:00	
334	RQ150660	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	MAIN-1 RELAY RETROFITMENT	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
335	RQ150673	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Shutdown nature defect rectification work	20/Nov/2023	08:00	20/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV KANKROLI BHINMAL	PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
336	RQ150630	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
337	RQ150658	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	MAIN-1 RELAY RETROFITMENT	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
338	RQ150655	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	NCRTC DIVERSION WORK	16/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	25-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Rajasthan consent required/Only two continuous shutdown would be given at a time

339	RQ150626	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	NCRTC DIVERSION WORK	16/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	25-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time
340	RQ150629	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00	
341	RQ150622	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	17:00	30-Nov-23	23:00	May be given from 1700 Hrs
342	RQ150620	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	17:00	30-Nov-23	23:00	May be given from 1700 Hrs
343	RQ150641	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	17:00	30-Nov-23	18:00	May be given from 1700 Hrs
344	RQ150662	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	Diversion of Lines Due ingriement of Delhi-Dehradun (Bharatmala Pariyojna)	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Rejected					s/d already Availed by utility.
345	RQ150661	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	Diversion of Lines Due ingriement of Delhi-Dehradun (Bharatmala Pariyojna)	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Rejected					s/d already Availed by utility.
346	RQ150633	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of defect	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	08:00	11-Nov-23	18:00	
347	RQ150667	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shutdown nature defect rectification work	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	
348	RQ150632	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of defect	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
349	RQ150669	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defect rectification work	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
350	RQ150671	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defect rectification work	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	

351	RQ150614	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT 2		C	Diversion of Lines Due ingrigement of Ganga Expressway of M/s UPEIDA	07/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	24-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already Approved in previous OCC from 28th October to 08th November, 2023
352	RQ150613	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT 1		C	Diversion of Lines Due ingrigement of Ganga Expressway of M/s UPEIDA	07/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	24-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already Approved in previous OCC from 28th October to 08th November, 2023
353	RQ150634	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1		D	AMP OF THE LINE BAY EQUIPMENTS	06/Nov/2023	05:30	06/Nov/2023	11:45		PLANNED	Approved	06-Nov-23	17:00	06-Nov-23	23:59	May be given from 1700 Hrs
354	RQ150666	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For liquidation of S/D nature defects .	04/Nov/2023	08:00	04/Nov/2023	18:30	A/R of 400 KV MOGA-HISSAR (PG) CKT-2 required to be on non auto mode	PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:30	
355	RQ150602	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) BAWANA(DV) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
356	RQ150665	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	For liquidation of S/D nature defects .	03/Nov/2023	08:00	03/Nov/2023	18:30	A/R of 400 KV MOGA-HISSAR (PG) CKT-3 required to be on non auto mode	PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:30	
357	RQ150676	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	AMP OF LINE EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
358	RQ150639	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
359	RQ150635	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765kV Bhadla 2 - Sikar 2 TLC TW02	02/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	17:00	03-Nov-23	23:59	May be given from 1700 Hrs

360	RQ150627	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	10-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time
361	RQ150628	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	10-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time
362	RQ150644	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
363	RQ150621	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	17:00	15-Nov-23	23:00	May be given from 1700 Hrs
364	RQ150619	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	17:00	15-Nov-23	23:00	May be given from 1700 Hrs
365	RQ150640	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	17:00	15-Nov-23	23:00	May be given from 1700 Hrs
366	RQ150681	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions and THDC consent.
367	RQ150663	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	Diversion of Lines Due ingrigement of Ganga Expressway of M/s UPEIDA	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	19-Oct-23	08:00	21-Oct-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already Approved in previous OCC from 15th October to 26th October, 2023
368	RQ150664	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	Diversion of Lines Due ingrigement of Ganga Expressway of M/s UPEIDA	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	19-Oct-23	08:00	21-Oct-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already Approved in previous OCC from 15th October to 26th October, 2023
369	RQ150650	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	Re-conductoring work of 400 kv Kankroli Jodhpur Line from Twin ACSR to Twin HTLS	01/Nov/2023	00:00	30/Nov/2023	23:59	Permisson for Anti theft charging required.	PLANNED	Approved	01-Nov-23	00:00	30-Nov-23	23:59	ATC Curtailment of 400 MW in NR Export. Subjected to WRPC Approval

370	RQ149946	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Routine Testing and Routine Maintenance of Bay	29/Nov/2023	10:00	30/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	10:00	30-Nov-23	18:00		
371	RQ149931	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	28/Nov/2023	10:00	29/Nov/2023	17:00		PLANNED	Approved	28-Nov-23	10:00	29-Nov-23	17:00		
372	RQ149942	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Disc cleaning work will be carried out during this shutdown period of X mentioned line.	28/Nov/2023	10:00	30/Nov/2023	17:00		PLANNED	Approved	28-Nov-23	10:00	30-Nov-23	17:00		
373	RQ149981	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00		
374	RQ149941	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Disc cleaning work will be carried out during this shutdown period.	25/Nov/2023	10:00	27/Nov/2023	17:00		PLANNED	Approved	25-Nov-23	10:00	27-Nov-23	17:00		
375	RQ149990	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Preventive maintenance of Bay at 400KV S/S Sultanpur	22/Nov/2023	10:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	10:00	22-Nov-23	18:00		
376	RQ149996	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* DTPC commissioning and overhauling of LINE SIDE ISOLATOR.	21/Nov/2023	09:00	23/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	09:00	23-Nov-23	17:00	Annexure B-6/Safety clearance required before charging/No other shutdown be allowed from both ends.	
377	RQ149918	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Work - earthwire erection at location number 614 to 624.	21/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	25-Nov-23	18:00	One ckt shutdwn may be given at a time from unnao/Annexure B-6/Safety clearance required before charging/No other shutdown be allowed from both ends.	
378	RQ150106	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Rejected						s/d request withdrawn by UP.

379	RQ149995	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) &ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Rejected						s/d request withdrawn by UP.
380	RQ149908	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MENTINANCE OF LINE BAY OF 400 KV X BANDA -ORAI LINE I	20/Nov/2023	10:00	20/Nov/2023	17:00		PLANNED	Approved	20-Nov-23	10:00	20-Nov-23	17:00		
381	RQ149709	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING OF 400 KV ALAKHNANDA VISHUN PRYAG LINE AND LINE >X ISOLATOR MAINTENANCE WORK	20/Nov/2023	08:00	30/Nov/2023	17:00		PLANNED	Approved	20-Nov-23	08:00	30-Nov-23	17:00		
382	RQ149907	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* 1. SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MENTINANCE OF BAY OF 400 KV X BANDA - ORAI LINE I2. * shutdown needed for rtoutine testing of protection relay of 400 KV MAIN X BUS 2.	18/Nov/2023	10:00	18/Nov/2023	17:00		PLANNED	Approved	18-Nov-23	10:00	18-Nov-23	17:00		
383	RQ149910	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTIEN TESTING OF RELAY AND BAY MENTINANCE OF 400 X KV REWA ROAD LINE II .	17/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	17:00		
384	RQ149923	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	16/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Approved	16-Nov-23	10:00	17-Nov-23	17:00		
385	RQ149909	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTINE TESTING OF RELAY OF 400 KV BANDA-REWA ROAD X LINE.	16/Nov/2023	10:00	16/Nov/2023	17:00		PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	17:00		

386	RQ150105	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Rejected						s/d request withdrawn by UP.
387	RQ150119	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR.2. * PLCC commissioning and overhauling of line side isolator.	10/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Rejected						s/d request withdrawn by UP.
388	RQ150787	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span of 400 KV D/C Unnao-Bareilly line	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	05-Nov-23	18:00	No other shutdown be allowed from both ends/ May be proposed on weekends(Sat &Sunday).	
389	RQ150788	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span of 400 KV D/C Unnao-Bareilly line	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	05-Nov-23	18:00	No other shutdown be allowed from both ends/ May be proposed on weekends(Sat &Sunday).	
390	RQ149991	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking in Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S X Sultanpur	06/Nov/2023	10:00	06/Nov/2023	16:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	16:00	Subject to real time Grid conditions and no Generation backdown at Obra end	
391	RQ150962	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	(220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f as it's tie bay is incomplete).	06/Nov/2023	09:00	06/Nov/2023	17:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	17:00		
392	RQ150896	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP WORK	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00		
393	RQ149716	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance Work of Line	03/Nov/2023	09:00	03/Nov/2023	18:00	AMP of Line and Bay Equipments.	PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00		

394	RQ150029	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	C	M2 RELAY RETROFITTING	03/Nov/2023	08:00	04/Nov/2023	22:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	22:00	May be allowed subject to no other outage.
395	RQ149711	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Crossing of 400 KV Aligarh-Shamli line between Location No. 117/0 to 118/0	03/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	18:00	
396	RQ149708	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UP)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	* WORK OF SAG ADJUSTMENT BETWEEN TOWER NO 408-409	03/Nov/2023	08:00	04/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	17:00	
397	RQ149998	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* Resagging of conductor,looping-chopping of tress,jumper tightening and X other m&r work.	02/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:00	04-Nov-23	17:00	
398	RQ149988	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive mainteance and testing	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
399	RQ149922	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 MATHURA (UP) CKT-1	UPPTCL	D	* Line Jumper Tigthtening, Polymer replacement/cleanin g work, Bird Nest X removal and Other work.	01/Nov/2023	10:00	02/Nov/2023	20:00		PLANNED	Approved	01-Nov-23	10:00	02-Nov-23	20:00	
400	RQ149989	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* Preventive mainteance and testing work , To out 50 MVAR line reactor X from ckt for new reactor replacement work at 400 KV S	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
401	RQ149916	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Work NHAI Line Diversion work	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	15-Nov-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/One ckt shutdwn may be given at a time from unnao/No other shutdown be allowed from both ends.
402	RQ150028	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	C	M2 RELAY RETROFITTING	01/Nov/2023	08:00	02/Nov/2023	22:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	PLANNED	Approved	01-Nov-23	08:00	02-Nov-23	22:00	May be allowed subject to no other outage.

403	RQ150920	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	09:00	29-Nov-23	18:00	
404	RQ149829	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	28/Nov/2023	09:00	29/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Approved	28-Nov-23	09:00	29-Nov-23	17:00	May be given subject to real time grid conditions and PG consent.
405	RQ150978	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	A/R in non auto mode for PID testing	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
406	RQ150730	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	AMP WORK	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	18:00	
407	RQ150401	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27/Nov/2023	09:00	27/Nov/2023	18:00	Kindly Approve	PLANNED	Approved					Subject to NHPC consent/May be clubbed with S. No. 429
408	RQ150977	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R in non auto mode for PID testing	26/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Approved	26-Nov-23	08:00	27-Nov-23	18:00	
409	RQ150295	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and PG consent.
410	RQ150296	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedul	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and PG consent.
411	RQ150530	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	RIHAND-1 LINE BUS-3 ISOLATOR HOT SPOT AT TRAPPEZE CONTACT	25/Nov/2023	08:00	25/Nov/2023	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end.
412	RQ149828	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	24/Nov/2023	09:00	25/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Approved	24-Nov-23	09:00	25-Nov-23	17:00	May be given subject to real time grid conditions and PG consent.
413	RQ150812	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	
414	RQ150221	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core, I	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	

415	RQ150811	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	18:00		
416	RQ150142	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X Panel from E/M type to Numerical (Connection of	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end.	
417	RQ149947	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1	POWER GRID	D	* 400KV MURADNAGAR-2 TO DADRI LINE REQUIRED PLAN SHUT DOWN FOR ROUTINE X TESTING AND PREVENTIVE MAINTNANCE	23/Nov/2023	09:00	23/Nov/2023	17:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	17:00	May be given subject to real time grid conditions and no other shutdown from Dadri end.	
418	RQ150113	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For removal of Shut down nature defects identified during comprehensive Audit.	23/Nov/2023	09:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Approved						Subject to NHPC consent/May be clubbed with S. No. 429
419	RQ150901	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Rectification of S/D nature defects	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00		
420	RQ149898	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	23/Nov/2023	08:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00		
421	RQ149899	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	23/Nov/2023	08:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00		
422	RQ150967	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	AMP WORK	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00		
423	RQ149827	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	22/Nov/2023	09:00	23/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Approved	22-Nov-23	09:00	23-Nov-23	17:00	May be given subject to real time grid conditions and PG consent.	
424	RQ150937	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00		
425	RQ150902	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00		

426	RQ149882	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) BAWANA(DV) (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22/Nov/2023	08:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
427	RQ150936	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
428	RQ150900	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
429	RQ149893	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For replacement of broken insulator at Loc No.271.	21/Nov/2023	08:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Approved	21-Nov-23	08:00	22-Nov-23	18:00	Subject to NHPC consent.
430	RQ149895	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
431	RQ149896	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
432	RQ150855	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	20/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	22-Nov-23	18:00	
433	RQ150751	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For line maintenance work (Tightening work, CC ring, AH, VD etc fixing work) Pre winter maintenance	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly approve	PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end.
434	RQ149915	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	* BAY MAINTENANCE (LINE S/D REQUIRED)	17/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	17:00	
435	RQ150854	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	19-Nov-23	18:00	
436	RQ150904	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects & Insulator cleaning work	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
437	RQ149926	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	LINE EQUIPMENTS AMP WORK	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	14:00	
438	RQ149927	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	AR non auto mode for safety manpower working in 400KV Jalandhar-Nakodar line	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	14:00	

439	RQ150742	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALNAKODAR CKT FOR TLM WORKS	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	14:00	
440	RQ149880	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Nov/2023	08:00	16/Nov/2023	18:00	Kindly approve	PLANNED	Approved	16-Nov-23	08:00	16-Nov-23	18:00	
441	RQ150979	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved					May be clubbed with outage at S. No. 416
442	RQ150395	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	14/Nov/2023	09:00	14/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
443	RQ149901	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Nov/2023	09:00	17/Nov/2023	18:00	Kindly approve	PLANNED	Approved	13-Nov-23	09:00	17-Nov-23	18:00	Only one continuous shutdown will be given at a time
444	RQ150394	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	13/Nov/2023	09:00	13/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	13-Nov-23	09:00	13-Nov-23	18:00	
445	RQ149902	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	C	AR non auto mode required for safety of manpower working in ckt-4	13/Nov/2023	09:00	17/Nov/2023	18:00	Kindly approve	PLANNED	Approved	13-Nov-23	09:00	17-Nov-23	18:00	Only one continuous shutdown will be given at a time
446	RQ150397	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of damaged peak at Loc No. 343	11/Nov/2023	09:00	11/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	18:00	
447	RQ150897	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	AMP WORK	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
448	RQ150764	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
449	RQ150760	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP WORK	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
450	RQ150895	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	AMP WORK	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
451	RQ150367	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	For attending shutdown nature defects of the Line	09/Nov/2023	09:00	09/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
452	RQ150821	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	18-Nov-23	18:00	May be given subject to real time grid conditions and NTPC Singrauli consent.

453	RQ150759	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
454	RQ150293	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Bus-bar protection work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be availed during Zero Schedule	PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and PG consent.
455	RQ150294	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	Bus-bar protection work of Tehri PS	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be availed during Zero Schedule	PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and PG consent.
456	RQ150894	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
457	RQ150755	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
458	RQ150396	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	07/Nov/2023	09:00	08/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	18:00	
459	RQ150366	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	For attending shutdown nature defects of the Line	07/Nov/2023	09:00	07/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
460	RQ150872	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	17:00	07-Nov-23	23:00	May be given from 1700 Hrs
461	RQ149924	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	AMP WORK OF LINE EQUIPMENTS	06/Nov/2023	10:00	06/Nov/2023	14:00	Kindly approve	PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	14:00	Subject to NHPC consent.
462	RQ149925	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-1	06/Nov/2023	10:00	06/Nov/2023	14:00	Kindly approve	PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	14:00	Subject to NHPC consent.
463	RQ150754	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
464	RQ150735	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
465	RQ150393	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06/Nov/2023	09:00	06/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	

466	RQ150976	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	AMP WORK	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
467	RQ150871	OCC_212	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	17:00	06-Nov-23	23:00	May be given from 1700 Hrs
468	RQ149817	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION OF TBC BREAKER	06/Nov/2023	08:00	07/Nov/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	06-Nov-23	08:00	07-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end.
469	RQ149903	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	06/Nov/2023	08:00	11/Nov/2023	18:00	Kindly approve	PLANNED	Approved	06-Nov-23	08:00	11-Nov-23	18:00	Subject to NHPC consent and no Generation loss.
470	RQ150763	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
471	RQ150218	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Bay Maintenance & Annual Protection testing at 400 KV >X Sub-Station, Sarojini Nagar, Lucknow	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Rejected					Duplicate entry with S. No 416
472	RQ150975	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	AMP WORK	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:00	
473	RQ150076	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	03/Nov/2023	09:00	03/Nov/2023	17:00	Kindly approve	PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	Subject to NHPC consent and no Generation loss.
474	RQ150762	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	Rectification of S/D nature defects	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
475	RQ150733	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
476	RQ150527	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	* for routine testing and maintenance	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
477	RQ149816	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	SAS INTEGRATION OF TBC BREAKER	03/Nov/2023	08:00	04/Nov/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end.
478	RQ149878	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03/Nov/2023	08:00	03/Nov/2023	18:00	Kindly approve	PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	

479	RQ150727	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	AMP WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
480	RQ150365	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	For attending shutdown nature defects of the Line	02/Nov/2023	09:00	02/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
481	RQ150933	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP WORK	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
482	RQ150970	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
483	RQ150283	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Protection testing of 50 MVAR Line Reactor Relays at 400 KV X Sub-Station, Sarojini nagar, Lucknow	01/Nov/2023	10:00	01/Nov/2023	14:00		PLANNED	Approved	01-Nov-23	10:00	01-Nov-23	14:00	
484	RQ150104	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	AMP of line equipments	01/Nov/2023	09:30	01/Nov/2023	17:00	Kindly approve	PLANNED	Approved	01-Nov-23	09:30	01-Nov-23	17:00	
485	RQ150726	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	AMP WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
486	RQ150740	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
487	RQ150391	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	01/Nov/2023	09:00	01/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	Subject to NHPC consent.
488	RQ150364	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	For attending shutdown nature defects of the Line	01/Nov/2023	09:00	01/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
489	RQ150820	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	08-Nov-23	18:00	
490	RQ149905	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR non auto mode is required to carryout stringing on circuit 2	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	Subject to NHPC consent and no Generation loss.
491	RQ149904	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown is required to carryout stringing on circuit 2	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	Subject to NHPC consent and no Generation loss.
492	RQ150376	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions.

493	RQ150377	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions.
494	RQ150444	OCC_212	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators and fixing of bird's scare	29/Nov/2023	09:00	29/Nov/2023	17:00		PLANNED	Approved	29-Nov-23	09:00	29-Nov-23	17:00	
495	RQ150443	OCC_212	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulator and fixing of bird's scare	28/Nov/2023	09:00	28/Nov/2023	17:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	17:00	
496	RQ150837	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy mtc. Of line	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	30-Nov-23	18:00	
497	RQ150791	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Yearly mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
498	RQ150786	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Yearly mtc.	26/Nov/2023	08:00	26/Nov/2023	18:00		PLANNED	Approved	26-Nov-23	08:00	26-Nov-23	18:00	
499	RQ150003	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
500	RQ150830	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Pre-foggy Mtc. and replacement of earthwire	20/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	22-Nov-23	18:00	
501	RQ150004	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
502	RQ150785	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Yearly mtc.	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	02-Nov-23	18:00	
503	RQ150882	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance at both end	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	17:00	29-Nov-23	23:00	May be given from 1700 Hrs
504	RQ150862	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	17:00	28-Nov-23	23:00	May be given from 1700 Hrs
505	RQ150869	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	27/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Approved	27-Nov-23	17:00	27-Nov-23	23:00	May be given from 1700 Hrs
506	RQ150884	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	17:00	25-Nov-23	23:00	May be given from 1700 Hrs

507	RQ150883	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	17:00	24-Nov-23	23:00	May be given from 1700 Hrs
508	RQ150887	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	17:00	18-Nov-23	23:00	May be given from 1700 Hrs
509	RQ150881	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	17:00	17-Nov-23	23:00	May be given from 1700 Hrs
510	RQ150886	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Maintenance & Testing work at both end	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	17:00	17-Nov-23	23:00	May be given from 1700 Hrs
511	RQ150952	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	17:00	11-Nov-23	23:00	May be given from 1700 Hrs
512	RQ150950	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	17:00	10-Nov-23	23:00	May be given from 1700 Hrs
513	RQ150951	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work. at both end alongwith LINE REACTORAT 400 KV GSS RVPN JODHPUR	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	17:00	09-Nov-23	23:00	May be given from 1700 Hrs
514	RQ150885	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance & Testing work at both end	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	17:00	09-Nov-23	23:00	May be given from 1700 Hrs
515	RQ150953	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	17:00	08-Nov-23	23:00	May be given from 1700 Hrs
516	RQ150874	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:00	May be given from 1700 Hrs
517	RQ150873	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	17:00	02-Nov-23	23:00	May be given from 1700 Hrs
518	RQ150954	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith LINE REACTORAT 400 KV GSS RVPN JODHPUR	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	17:00	02-Nov-23	23:00	May be given from 1700 Hrs

519	RQ150091	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For AMP of line Equipments and Protection Test	28/Nov/2023	09:00	28/Nov/2023	17:00	Kindly approve	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	17:00	
520	RQ150090	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of line Equipments and Protection Test	27/Nov/2023	09:00	27/Nov/2023	17:00	Kindly approve	PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	17:00	
521	RQ149982	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X Panel from E/M type to Numerical (Connection of	25/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	09:00	25-Nov-23	18:00	
522	RQ149930	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	18/Nov/2023	10:00	18/Nov/2023	17:00		PLANNED	Approved	18-Nov-23	10:00	18-Nov-23	17:00	
523	RQ150966	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00	
524	RQ150734	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
525	RQ149727	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and realy testing	03/Nov/2023	10:00	03/Nov/2023	17:00	No supply disturbance as 400 kV PGCIL(Ballia)-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	03-Nov-23	10:00	03-Nov-23	17:00	
526	RQ149726	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and realy testing	02/Nov/2023	10:00	02/Nov/2023	17:00	No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	17:00	
527	RQ149729	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	23/Nov/2023	10:00	23/Nov/2023	18:30		PLANNED	Approved	23-Nov-23	10:00	23-Nov-23	18:30	

528	RQ149733	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT &CVT Junction boxes	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	18:00	May be given subject to real time grid conditions and Jhajjar consent.
529	RQ149741	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00	
530	RQ149732	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT &CVT Junction boxes	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	May be given subject to real time grid conditions and Jhajjar consent.
531	RQ149740	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
532	RQ149731	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT &CVT Junction boxes	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	18:00	May be given subject to real time grid conditions and Jhajjar consent.
533	RQ149738	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	18:00	
534	RQ149730	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT &CVT Junction boxes	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	May be given subject to real time grid conditions and Jhajjar consent.
535	RQ149739	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
536	RQ149788	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	17:00	May be given subject to real time grid conditions and Jhajjar consent.

537	RQ149737	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
538	RQ149789	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter mtc of line	08/Nov/2023	10:00	08/Nov/2023	17:00		PLANNED	Approved	08-Nov-23	10:00	08-Nov-23	17:00	May be given subject to real time grid conditions and Jhajjar consent.
539	RQ149736	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
540	RQ149785	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For pre winter mtc of line	07/Nov/2023	10:00	07/Nov/2023	17:00		PLANNED	Approved	07-Nov-23	10:00	07-Nov-23	17:00	
541	RQ149734	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
542	RQ149784	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For pre winter mtc of line	06/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	17:00	
543	RQ149735	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
544	RQ149787	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter mtc of line	03/Nov/2023	10:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	10:00	03-Nov-23	17:00	
545	RQ149728	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	03/Nov/2023	10:00	03/Nov/2023	18:30		PLANNED	Approved	03-Nov-23	10:00	03-Nov-23	18:30	
546	RQ149786	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	02/Nov/2023	10:00	02/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	17:00	
547	RQ149833	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01 - 12.	23/Nov/2023	09:00	29/Nov/2023	17:00	Only Auto Reclose OFF from KW - Baspa, CKT-1.	PLANNED	Approved	23-Nov-23	09:00	29-Nov-23	17:00	May be given subject to real time grid conditions and HP consent.
548	RQ149805	OCC_212	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	For replacement of calibration Main & Check meters at Baspa -II Power House	10/Nov/2023	10:00	10/Nov/2023	12:00		PLANNED	Approved					May be clubbed with outage at S. No. 547.

549	RQ149804	OCC_212	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP) KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBP CL	D	For replacement of calibration Main & Check meters at Baspa -II Power House	10/Nov/2023	08:00	10/Nov/2023	10:00		PLANNED	Approved						May be clubbed with outage at S. No. 552
550	RQ149830	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBP CL	D	i) Repair sleeve fitted in tower span 74 - 75, B- Phase from KW - NJ. ii) Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 76 - 80.	07/Nov/2023	09:00	08/Nov/2023	17:00	Only Auto Reclose OFF from KW - NJ, CKT-II.	PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	17:00	May be given subject to real time grid conditions and SJVNL consent.	
551	RQ149831	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBP CL	D	i) Repair sleeve fitted in tower span 64 - 65, B- Phase from KW - NJ. ii) Vibration damper fitted in tower span 67 - 68, Earthwire from KW - NJ. iii) Replacement of spacer damper in tower span 74 - 75, R Phase from KW - NJ. iv) Repair sleeve fitted in tower span 107 - 108, R- Phase from KW - NJ.	03/Nov/2023	09:00	08/Nov/2023	17:00	Only Auto Reclose OFF from KW - NJ, CKT-I.	PLANNED	Approved	03-Nov-23	09:00	08-Nov-23	17:00	May be given subject to real time grid conditions and SJVNL/PG consent.	
552	RQ149832	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP) KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBP CL	D	Replacement of Corona Control Ring, Y-Phase and Bundle Spacer, R - Phase of tower no. 01	01/Nov/2023	09:00	02/Nov/2023	17:00	Only Auto Reclose OFF from KW - Baspa,CKT-II.	PLANNED	Approved	01-Nov-23	09:00	02-Nov-23	17:00	May be given subject to real time grid conditions and HP consent.	
553	RQ149826	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (HPPTCL) CKT-1	POWER GRID,HP PTCL	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	20/Nov/2023	09:00	21/Nov/2023	17:00	Annual Planned Maintenance	PLANNED	Approved	20-Nov-23	09:00	21-Nov-23	17:00	May be given subject to real time grid conditions and HP consent.	

554	RQ149957	OCC_212	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	Shut Down defect Rectification work as per annual plan	10/Nov/2023	08:00	10/Nov/2023	20:00	Associated 404 Main Bay & 405 Tie Bay at 400kV Prithala Substation and 406 Main Bay & 405 Tie Bay at 400kV Kadarpur substation will also be under shutdown	PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	20:00	
555	RQ149945	OCC_212	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-1	GPTL	D	Line and associated Bays Shut Down defect Rectification work as per annual plan.	08/Nov/2023	08:00	08/Nov/2023	20:00	Associated 403 Main Bay & 402 Tie Bay at 400kV Prithala Substation and 407 Main Bay & 408 Tie bay at 400kV Kadarpur substation will also be under shutdown.	PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	20:00	
556	RQ149713	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT 1	POWERLINK,PO WERGRI D	D	Crossing of 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	09-Nov-23	18:00	
557	RQ150964	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT 2	POWERLINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at Rampur	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
558	RQ150963	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT 1	POWERLINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at Rampur	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
559	RQ150380	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	AMP WORKS	06/Nov/2023	09:00	06/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
560	RQ150392	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	04/Nov/2023	09:00	04/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	

561	RQ150379	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	AMP WORKS	03/Nov/2023	09:00	03/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00		
562	RQ150932	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-2	PUTL	D	AMP WORK	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.	
563	RQ149715	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	For Annual Maintenance Work of Line	02/Nov/2023	09:00	02/Nov/2023	18:00	AMP of Line and Bay Equipments.	PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00		
564	RQ150378	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Rejected						IndiGrid denied Consent.As per RoP issued by CERC after hearing on 09.03.2022 wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets. PKTCL has also represented the matter in front of commission during the hearing and would like not to grant these outages till the matter is pending with honorable commission. Matter subjudiced. (RoP attached)
565	RQ150917	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40189B jumper Connection. (Isolator Retrofitting of 400kV TBC)	30/Nov/2023	13:00	30/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	30-Nov-23	13:00	30-Nov-23	17:00		
566	RQ150916	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40189A jumper Connection. (Isolator Retrofitting of 400kV TBC)	30/Nov/2023	09:00	30/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Approved	30-Nov-23	09:00	30-Nov-23	12:30		
567	RQ150390	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	For BUS-2 isolator 40289B jumper removal. Isolator Retrofitting 40289B	26/Nov/2023	09:00	29/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	26-Nov-23	09:00	29-Nov-23	18:00	May be given subject to no other shutdown at Wagoora.	
568	RQ150439	OCC_212	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate installation of conductor from jack bus of 425 Bus upto 42489 isolator terminal through a pilot insulator	23/Nov/2023	10:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	10:00	23-Nov-23	18:00		

569	RQ150915	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40189B jumper removal. (Isolator Retrofitting of 400kV TBC)	23/Nov/2023	09:00	23/Nov/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	17:30	
570	RQ150914	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40189A jumper removal. (Isolator Retrofitting of 400kV TBC)	22/Nov/2023	09:00	22/Nov/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	17:30	
571	RQ150389	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	C	For BUS-1 isolator 40289A jumper removal. Isolator Retrofitting 40289A	21/Nov/2023	09:00	25/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	21-Nov-23	09:00	25-Nov-23	18:00	May be given subject to no other shutdown at Wagoora.
572	RQ150388	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40889B jumper Connection after isolator retrofitting	17/Nov/2023	13:00	17/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	17-Nov-23	13:00	17-Nov-23	18:00	
573	RQ150387	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40889A jumper Connection after isolator retrofitting	17/Nov/2023	09:00	17/Nov/2023	12:00	Kindly Approve under construction head.	PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	12:00	
574	RQ150386	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40889B jumper removal for isolator retrofitting	14/Nov/2023	09:00	14/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
575	RQ150385	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40889A jumper removal for isolator retrofitting	13/Nov/2023	09:00	13/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	13-Nov-23	09:00	13-Nov-23	18:00	
576	RQ150349	OCC_212	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	11/Nov/2023	08:00	25/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	11-Nov-23	08:00	25-Nov-23	18:00	May be allowed subject to no other outage.
577	RQ150432	OCC_212	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	AMP works and Bus bar relay firmware upgradation	04/Nov/2023	10:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	10:00	04-Nov-23	18:00	
578	RQ150440	OCC_212	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	to facilitate connection of jumper connection to 40689 isolator	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	10:00	01-Nov-23	18:00	
579	RQ150078	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Stringing, Jumper connection and Commissioning work of New Equipment under 400 kV Bay Extension Package at Kishenpur S/s(Package No.:N2JM/C&M/CS/04(21).	01/Nov/2023	09:30	02/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	09:30	02-Nov-23	18:00	

580	RQ150348	OCC_212	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-1	01/Nov/2023	08:00	10/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	08:00	10-Nov-23	18:00	May be allowed subject to no other outage.
581	RQ149777	OCC_212	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For general mtc of Bus isolators of 400 kV Bus bar-2	30/Nov/2023	10:00	30/Nov/2023	17:00		PLANNED	Approved	30-Nov-23	10:00	30-Nov-23	17:00	
582	RQ149776	OCC_212	sldchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For general mtc of Bus isolators of 400 kV Bus bar-1	29/Nov/2023	10:00	29/Nov/2023	17:00		PLANNED	Approved	29-Nov-23	10:00	29-Nov-23	17:00	
583	RQ149835	OCC_212	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
584	RQ149834	OCC_212	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
585	RQ150519	OCC_212	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	17:00	30-Nov-23	23:00	May be given from 1700 Hrs
586	RQ150520	OCC_212	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	17:00	29-Nov-23	23:00	May be given from 1700 Hrs
587	RQ150517	OCC_212	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	17:00	07-Nov-23	23:00	May be given from 1700 Hrs
588	RQ150523	OCC_212	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Stringing work of Bus-Bar of 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	17:00	07-Nov-23	23:00	May be given from 1700 Hrs
589	RQ150012	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
590	RQ150522	OCC_212	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Stringing work of Bus-Bar of 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:00	May be given from 1700 Hrs
591	RQ150521	OCC_212	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:59	May be given from 1700 Hrs
592	RQ150516	OCC_212	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	17:00	01-Nov-23	23:00	May be given from 1700 Hrs
593	RQ150011	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
594	RQ150175	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line (403 bay in same Dia)	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	09:00	29-Nov-23	18:00	

595	RQ150159	OCC_212	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	FOR AMP	29/Nov/2023	08:00	30/Nov/2023	17:00		PLANNED	Approved	29-Nov-23	17:00	30-Nov-23	23:00	May be given from 1700 Hrs
596	RQ150164	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	TO ATTEND HOTSPT AND ISOLATOR ALIGNMENT ISSUES	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
597	RQ150174	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
598	RQ150158	OCC_212	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	FOR AMP	27/Nov/2023	08:00	28/Nov/2023	17:00		PLANNED	Approved	27-Nov-23	17:00	28-Nov-23	23:00	May be given from 1700 Hrs
599	RQ150216	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
600	RQ150179	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	400 kv Bus bar retrofitment work	21/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:00	25-Nov-23	18:00	Subject to Delhi consent one BUS shutdown at a time may be given
601	RQ150199	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	Erection, testing & Commissioning of 438, 441 bay	20/Nov/2023	17:00	30/Nov/2023	23:59		PLANNED	Approved	20-Nov-23	17:00	30-Nov-23	23:59	May be given from 1700 Hrs
602	RQ150162	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	20/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	25-Nov-23	18:00	May be allowed subject to no other outage.
603	RQ150217	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP WORK	19/Nov/2023	08:30	19/Nov/2023	18:00		PLANNED	Approved	19-Nov-23	08:30	19-Nov-23	18:00	
604	RQ150178	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	400 kv Bus bar retrofitment work	17/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	20-Nov-23	18:00	Subject to Delhi consent one BUS shutdown at a time may be given
605	RQ150151	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Connection of internal conductor of new ICT-03 GIS Bay with existing GIS Bus-04 after HV test and busbar relay testing.	16/Nov/2023	08:00	17/Nov/2023	17:00		PLANNED	Rejected					May be clubbed with outgae of Champa-Kurukshetra poles, Already Approved in previous OCC.
606	RQ150197	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Erection, testing & Commissioning of 424 & 427 bay	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	17:00	25-Nov-23	23:59	May be given from 1700 Hrs
607	RQ150177	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	400 kv Bus bar retrofitment work	14/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	09:00	17-Nov-23	18:00	Subject to Delhi consent one BUS shutdown at a time may be given
608	RQ150150	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Connection of internal conductor of new ICT-03 GIS Bay with existing GIS Bus-03 after HV test and busbar relay testing.	14/Nov/2023	08:00	15/Nov/2023	17:00		PLANNED	Rejected					May be clubbed with outgae of Champa-Kurukshetra poles, Already Approved in previous OCC.
609	RQ150168	OCC_212	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, For jumpering of new Bay	10/Nov/2023	17:00	12/Nov/2023	23:59		PLANNED	Approved	10-Nov-23	17:00	12-Nov-23	23:59	May be given from 1700 Hrs
610	RQ150198	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	Erection, testing & Commissioning of 433, 439 & 436 bay	10/Nov/2023	17:00	20/Nov/2023	23:59		PLANNED	Approved	10-Nov-23	17:00	20-Nov-23	23:59	May be given from 1700 Hrs

611	RQ150176	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	400 kv Bus bar retrofit work	10/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	13-Nov-23	18:00	Subject to Delhi consent one BUS shutdown at a time may be given	
612	RQ150163	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)		D	FOR AMP WORKS	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00		
613	RQ150147	OCC_212	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	EARTHWIRE STRINGING WORK ABOVE BUS-2	08/Nov/2023	17:30	08/Nov/2023	23:30		PLANNED	Approved	08-Nov-23	17:30	08-Nov-23	23:30		
614	RQ150213	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	New Bay Integration Work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00		
615	RQ150167	OCC_212	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, For jumpering of new Bay in 430 and 431 and Bus Bar LBB testing	07/Nov/2023	17:00	09/Nov/2023	23:59		PLANNED	Approved	07-Nov-23	17:00	09-Nov-23	23:59	May be given from 1700 Hrs	
616	RQ150161	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	06/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	11-Nov-23	18:00	May be allowed subject to no other outage.	
617	RQ150149	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test. Further HV Test shall be performed on GIS Extension Bay of BUS-4.	06/Nov/2023	08:00	10/Nov/2023	17:00		PLANNED	Rejected						May be clubbed with outage of Champa-Kurukshetra poles, Already Approved in previous OCC.
618	RQ150212	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	New Bay Integration Work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00		
619	RQ150196	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Erection, testing & Commissioning of 425 & 426 bay	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	10-Nov-23	23:59	May be given from 1700 Hrs	
620	RQ150144	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)		D	AMP WORKS	01/Nov/2023	14:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	14:00	01-Nov-23	18:00		
621	RQ150143	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		D	AMP WORKS	01/Nov/2023	08:00	01/Nov/2023	13:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	13:00		

622	RQ150148	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test. Further HV Test shall be performed on GIS Extension Bay of BUS-3.	01/Nov/2023	08:00	05/Nov/2023	17:00		PLANNED	Rejected						May be clubbed with outage of Champa-Kurukshetra poles, Already Approved in previous OCC.
623	RQ150065	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for BB Stability of 400KV Bus-2 under Package SS-67 in progress)	29/Nov/2023	09:00	01/Dec/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	29-Nov-23	09:00	01-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time	
624	RQ150064	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for BB Stability of 400KV Bus-1 under Package SS-67 in progress)	26/Nov/2023	09:00	28/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	26-Nov-23	09:00	28-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time	
625	RQ150062	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	S/D required for commissioning of new Bus Reactor for HV Test of 400KV Bus-2 under Package SS-67 in progress)	25/Nov/2023	09:00	25/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	25-Nov-23	09:00	25-Nov-23	18:00		
626	RQ150061	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	S/D required for commissioning of new Bus Reactor for HV Test of 400KV Bus-1 under Package SS-67 in progress)	24/Nov/2023	09:00	24/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00		
627	RQ150060	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Nov/2023	09:00	09/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	06-Nov-23	09:00	09-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time	

628	RQ150059	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Nov/2023	09:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	09:00	05-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
629	RQ150518	OCC_212	slcdcs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Circuit Breaker Overhauling	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	17:00	29-Nov-23	23:00	May be given from 1700 Hrs
630	RQ150852	OCC_212	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
631	RQ150851	OCC_212	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
632	RQ150853	OCC_212	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
633	RQ149839	OCC_212	slcdcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) BUS 2	PSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
634	RQ149838	OCC_212	slcdcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) BUS 1	PSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
635	RQ149837	OCC_212	slcdcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
636	RQ149836	OCC_212	slcdcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
637	RQ149824	OCC_212	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE BUS 1 ISOLATOR REPLACEMENT	27/Nov/2023	08:00	30/Nov/2023	18:00	BUS -1 SHUTDOWN REQUIRED	PLANNED	Approved	27-Nov-23	08:00	30-Nov-23	18:00	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time
638	RQ150528	OCC_212	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	BUS-03 SHUTDOWN FOR ATTENDING HOT SPOT IN RIHAND-1 LINE ISOLATOR	25/Nov/2023	08:00	25/Nov/2023	18:00	BUS -03 WILL BE UNDER SHUTDOWN	PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time
639	RQ149822	OCC_212	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS 2 ISOLATOR REPLACEMENT	20/Nov/2023	08:00	23/Nov/2023	18:00	BUS-2 SHUTDOWN IS REQUIRED	PLANNED	Approved	20-Nov-23	08:00	23-Nov-23	18:00	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time
640	RQ149823	OCC_212	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS 1 ISOLATOR REPLACEMENT	15/Nov/2023	08:00	18/Nov/2023	18:00	BUS -1 SHUTDOWN REQUIRED	PLANNED	Approved	15-Nov-23	08:00	18-Nov-23	18:00	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time
641	RQ150303	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
642	RQ150304	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.

643	RQ150302	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
644	RQ150305	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
645	RQ150300	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	24/Nov/2023	00:00	24/Nov/2023	23:59		PLANNED	Approved	29-Nov-23	00:00	29-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
646	RQ150299	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	24/Nov/2023	00:00	24/Nov/2023	23:59		PLANNED	Approved	29-Nov-23	00:00	29-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
647	RQ150297	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	23/Nov/2023	00:00	23/Nov/2023	23:59		PLANNED	Approved	28-Nov-23	00:00	28-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
648	RQ150298	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	23/Nov/2023	00:00	23/Nov/2023	23:59		PLANNED	Approved	28-Nov-23	00:00	28-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
649	RQ150286	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Rejected	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
650	RQ150287	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
651	RQ150285	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
652	RQ150288	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	16:00	May be given subject to real time grid conditions and no generation loss.
653	RQ150284	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	07/Nov/2023	00:00	07/Nov/2023	23:59		PLANNED	Approved	16-Nov-23	00:00	16-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
654	RQ150282	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	07/Nov/2023	00:00	07/Nov/2023	23:59		PLANNED	Approved	16-Nov-23	00:00	16-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
655	RQ150220	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	06/Nov/2023	00:00	06/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	00:00	15-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
656	RQ150219	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	06/Nov/2023	00:00	06/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	00:00	15-Nov-23	23:59	May be given subject to real time grid conditions and no generation loss.
657	RQ150048	OCC_212	slcdcv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of 400kV Bus I CVT, CTs and CBs	24/Nov/2023	08:00	24/Nov/2023	14:00		PLANNED	Approved	24-Nov-23	5:00	24-Nov-23	12:00	May be given subject to real time grid conditions/One BUS shutdown at a time/May be taken from 0500 to 1200 Hrs.
658	RQ150046	OCC_212	slcdcv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	21/Nov/2023	07:00	21/Nov/2023	17:30		PLANNED	Approved	21-Nov-23	5:00	21-Nov-23	12:00	May be given subject to real time grid conditions/One BUS shutdown at a time/May be taken from 0500 to 1200 Hrs.

659	RQ150045	OCC_212	slcdv_sd	BUS	400KV BUS 1 AT BAMBOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	20/Nov/2023	07:00	20/Nov/2023	17:30		PLANNED	Approved	20-Nov-23	5:00	20-Nov-23	12:00	May be given subject to real time grid conditions/One BUS shutdown at a time/May be taken from 0500 to 1200 Hrs.
660	RQ150047	OCC_212	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-II	17/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	5:00	17-Nov-23	12:00	May be given subject to real time grid conditions/One BUS shutdown at a time/May be taken from 0500 to 1200 Hrs.
661	RQ149796	OCC_212	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	23/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	09:00	30-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
662	RQ149795	OCC_212	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For Overhauling of Bus-B Pantograph isolator of 315MVA ICT-IV (Cont. X basis). During S/D 315MVA ICT-IV will be remain charg	22/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	26-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
663	RQ149794	OCC_212	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* For Overhauling of Bus-A Pantograph isolator of 315MVA ICT-IV (Cont. X basis). During S/D 315MVA ICT-IV will be remain charg	16/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	21-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
664	RQ149800	OCC_212	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* shutdown is needed for routine testting of protection relay X* 30.09.2023 16:13:37 INDIA (11008046) Phone 7570003157	06/Nov/2023	09:00	06/Nov/2023	17:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	17:00	
665	RQ149798	OCC_212	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* MAJOR OVERHAULING OF 400 KV 'A' BUS PANTOGRAPH ISOLATOR & X STRINGING OF TWIN MOOSE CONDUCTOR OF 315 MVA ICT-1 &	01/Nov/2023	10:00	10/Nov/2023	17:00		PLANNED	Approved	01-Nov-23	10:00	10-Nov-23	17:00	May be given Subject to real time grid conditions. Subject to no other outage at panki
666	RQ150301	OCC_212	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Jumpering and Bus extension works by M/s JAKSON	22/Nov/2023	17:00	24/Nov/2023	23:00		PLANNED	Approved	22-Nov-23	17:00	24-Nov-23	23:00	May be given from 1700 Hrs

667	RQ149797	OCC_212	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be done during this shutdown period of 400 kV Main X Bus 1st at 400 kV S/S Greater Noida.	21/Nov/2023	10:00	21/Nov/2023	16:00		PLANNED	Approved	21-Nov-23	10:00	21-Nov-23	16:00	
668	RQ150044	OCC_212	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	1.For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2).2. Maintenance work will be done during this shutdown period of 400 kV Main X Bus 1st at 400 kV S/S Greater Noida.	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	18:00	
669	RQ149743	OCC_212	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	20/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	23-Nov-23	18:00	
670	RQ149742	OCC_212	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	06/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	09-Nov-23	18:00	
671	RQ150545	OCC_212	stuup_sd	BUS	400KV BUS 2 AT PARICHA(UPUN)	UPRVU NL	D	Interconnection of Existing Bus-1 with New Extended Bus-2	03/Nov/2023	08:00	03/Nov/2023	18:00	New constructed Bus and charging of new bay with ExistingBay.	PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	
672	RQ150544	OCC_212	stuup_sd	BUS	400KV BUS 1 AT PARICHA(UPUN)	UPRVU NL	D	Interconnection of Existing Bus-1 with New Extended Bus-1	01/Nov/2023	08:00	01/Nov/2023	18:00	New constructed Bus and charging of new bay with ExistingBay.	PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
673	RQ149803	OCC_212	meja_sd	BUS	400KV BUS 1 AT MEJA TPS(MUN)	MUNPL	C	For Annual Maintainance and Stud replacement	02/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	09-Nov-23	18:00	May be given subject UP consent and real time grid conditions/One BUS shutdown at a time
674	RQ150861	OCC_212	bbmb_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	For yearly mtc along with shutdown on 400 KV Bhiwani-Rajpura	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	

675	RQ149877	OCC_212	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANCHKULA-ABDULLAPUR (PG) CKT-2 @ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	21/Nov/2023	08:00	21/Nov/2023	18:00	Line Reactor is switchable. Kindly approve	PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
676	RQ149876	OCC_212	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANCHKULA-ABDULLAPUR (PG) CKT-1 @ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	16/Nov/2023	08:00	16/Nov/2023	18:00	Line Reactor is switchable. Kindly approve	PLANNED	Approved	16-Nov-23	08:00	16-Nov-23	18:00	
677	RQ149719	OCC_212	karcham_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1 @KARCHAM WANGTOO(JSW)	JSW	C	Annual Maintenance of Reactor-1	01/Nov/2023	08:00	07/Nov/2023	18:00	Annual Maintenance of Reactor-1	PLANNED	Approved	01-Nov-23	08:00	07-Nov-23	18:00	May be given subject to real time grid conditions
678	RQ149801	OCC_212	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce 50 MVAR line reactor with new 63 MVAR line Reactor at 400 KV X S/S Bareilkly	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions
679	RQ150721	OCC_212	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPLN	D	Quarterly maintenance work	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	May be given subject to real time grid conditions.
680	RQ150720	OCC_212	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPLN	D	Quarterly Maintenance	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	23-Nov-23	18:00	May be given subject to real time grid conditions.
681	RQ150724	OCC_212	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPLN	D	Quarterly Maintenance	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	May be given subject to real time grid conditions.
682	RQ150538	OCC_212	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line (403 bay in same Dia)	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	
683	RQ150539	OCC_212	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)		D	FOR AMP	23/Nov/2023	09:00	23/Nov/2023	17:30		PLANNED	Approved	23-Nov-23	09:00	23-Nov-23	17:30	
684	RQ150540	OCC_212	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		D	AMP WORKS	23/Nov/2023	08:00	23/Nov/2023	20:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	20:00	

685	RQ150537	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)		D	FOR AMP	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00		
686	RQ150541	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)		D	CSD FINE TUNNING	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00		
687	RQ150533	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)		D	AMP WORKS	15/Nov/2023	08:30	15/Nov/2023	19:00		PLANNED	Approved	15-Nov-23	08:30	15-Nov-23	19:00		
688	RQ150542	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)		D	AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00		
689	RQ149802	OCC_212	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* Preventive maintenace and testing at 400 KV S/S Bareilly	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00		
690	RQ149725	OCC_212	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	D	Routine maintenace and realy testing	06/Nov/2023	10:00	07/Nov/2023	17:00	No supply will be affected.	PLANNED	Approved	06-Nov-23	10:00	07-Nov-23	17:00		
691	RQ150893	OCC_212	bbmb_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly mtc.	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00		
692	RQ150723	OCC_212	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Rejected						PG denied consent with remarks "Club with PG".
693	RQ150750	OCC_212	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWER GRID	C	Replacement of Existing Reactor with New Reactor under ADD CAP	01/Nov/2023	08:00	20/Nov/2023	18:00	Shutdown may be availed from 25.10.2023 to 15.11.2023	PLANNED	Approved	01-Nov-23	08:00	20-Nov-23	18:00	May be given subject to real time grid conditions	

694	RQ150077	OCC_212	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWER GRID	C	For Erection and Commissioning work of New Equipment and Augmentation of Bus Reactor protection to switchable LR Protection & Erection, Testing & commissioning works of C&R scheme of Dulhasti - 3-line protection with existing 427 & 426Bays under 400 kV Bay Extension Package at Kishenpur S/s(Package No.:N2JM/C&M/CS/04(21)	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions
695	RQ150264	OCC_212	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)		D	AMP WORKS	30/Nov/2023	09:00	30/Nov/2023	18:00	PLZ APPROVE	PLANNED	Approved	30-Nov-23	09:00	30-Nov-23	18:00	
696	RQ150271	OCC_212	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)		D	AMP OF BAY EQUIPMENT	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
697	RQ150224	OCC_212	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)		D	AMP WORK	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
698	RQ150246	OCC_212	cpcc1_sd	BAY	408 TIE BAY - 400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)		D	AMP WORKS	18/Nov/2023	16:00	18/Nov/2023	22:00		PLANNED	Approved	18-Nov-23	15:00	18-Nov-23	22:00	May be given from 1500 Hrs
699	RQ150240	OCC_212	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)		D	AMP OF BAY EQUIPMENT	16/Nov/2023	17:00	16/Nov/2023	23:00		PLANNED	Approved	16-Nov-23	15:00	16-Nov-23	23:00	May be given from 1500 Hrs

700	RQ150245	OCC_212	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 (POWERGRID)		D	AMP WORKS	16/Nov/2023	16:00	16/Nov/2023	22:00		PLANNED	Approved	16-Nov-23	15:00	16-Nov-23	22:00	May be given from 1500 Hrs
701	RQ150239	OCC_212	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	17:00	15/Nov/2023	23:00		PLANNED	Approved	15-Nov-23	15:00	15-Nov-23	23:00	May be given from 1500 Hrs
702	RQ150225	OCC_212	cpcc1_sd	BAY	438 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-3 AND FUTURE AT BALLABHGARH(PG)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	18:00	
703	RQ150233	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	14/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Approved	14-Nov-23	15:00	14-Nov-23	23:59	May be given from 1500 Hrs
704	RQ150249	OCC_212	cpcc1_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	13/Nov/2023	19:30	13/Nov/2023	21:30		PLANNED	Approved	13-Nov-23	15:00	13-Nov-23	21:30	May be given from 1500 Hrs
705	RQ150248	OCC_212	cpcc1_sd	BAY	423 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	13/Nov/2023	17:00	13/Nov/2023	19:00		PLANNED	Approved	13-Nov-23	15:00	13-Nov-23	19:00	May be given from 1500 Hrs
706	RQ150232	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)		D	AMP OF BAY EQUIPMENT	13/Nov/2023	15:00	13/Nov/2023	23:59		PLANNED	Approved	13-Nov-23	15:00	13-Nov-23	23:59	May be given from 1500 Hrs
707	RQ150247	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	12/Nov/2023	17:00	12/Nov/2023	19:00		PLANNED	Approved	12-Nov-23	15:00	12-Nov-23	19:00	May be given from 1500 Hrs

708	RQ150237	OCC_212	cpcc1_sd	BAY	446 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	17:00	10/Nov/2023	23:00		PLANNED	Approved	10-Nov-23	15:00	10-Nov-23	23:00	May be given from 1500 Hrs
709	RQ150231	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	15:00	10/Nov/2023	23:59		PLANNED	Approved	10-Nov-23	15:00	10-Nov-23	23:59	May be given from 1500 Hrs
710	RQ150277	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	
711	RQ150230	OCC_212	cpcc1_sd	BAY	405 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	09/Nov/2023	15:00	09/Nov/2023	23:59		PLANNED	Approved	09-Nov-23	15:00	09-Nov-23	23:59	May be given from 1500 Hrs
712	RQ150276	OCC_212	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-1 AND 400/220KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
713	RQ150236	OCC_212	cpcc1_sd	BAY	443 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	17:00	08/Nov/2023	23:00		PLANNED	Approved	08-Nov-23	15:00	08-Nov-23	23:00	May be given from 1500 Hrs
714	RQ150229	OCC_212	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	15:00	08/Nov/2023	23:59		PLANNED	Approved	08-Nov-23	15:00	08-Nov-23	23:59	May be given from 1500 Hrs

715	RQ150262	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	17:00	
716	RQ150228	OCC_212	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	07-Nov-23	15:00	07-Nov-23	23:59	May be given from 1500 Hrs
717	RQ150275	OCC_212	cpcc1_sd	BAY	429 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND FUTURE AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	15:00	07-Nov-23	23:00	May be given from 1500 Hrs
718	RQ150227	OCC_212	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID)		D	AMP OF BAY EQUIPMENT	06/Nov/2023	15:00	06/Nov/2023	23:59		PLANNED	Approved	06-Nov-23	15:00	06-Nov-23	23:59	May be given from 1500 Hrs
719	RQ150274	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	15:00	06-Nov-23	23:00	May be given from 1500 Hrs
720	RQ150226	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	CB OVERHAULING WORK	05/Nov/2023	10:00	09/Nov/2023	17:00	To be availed in Oct-23.	PLANNED	Approved	05-Nov-23	10:00	09-Nov-23	17:00	Element must remain in service via other bay.
721	RQ150266	OCC_212	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400 KV BUS BAR UNIT RETROFITMENT	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	09:00	05-Nov-23	18:00	

722	RQ150261	OCC_212	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
723	RQ150273	OCC_212	cpcc1_sd	BAY	428 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	15:00	04-Nov-23	23:00	May be given from 1500 Hrs
724	RQ150265	OCC_212	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	400 KV BUS BAR UNIT RETROFITMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
725	RQ150260	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
726	RQ150270	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
727	RQ150272	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	15:00	03-Nov-23	23:00	May be given from 1500 Hrs
728	RQ151008	OCC_212	slcdcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
729	RQ151009	OCC_212	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	15:00	29-Nov-23	23:00	May be given from 1500 Hrs

730	RQ151011	OCC_212	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	15:00	28-Nov-23	23:00	May be given from 1500 Hrs
731	RQ151004	OCC_212	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	15:00	24-Nov-23	23:00	May be given from 1500 Hrs
732	RQ151013	OCC_212	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	15:00	24-Nov-23	23:00	May be given from 1500 Hrs
733	RQ151005	OCC_212	sldcrs_sd	BAY	411 TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	15:00	23-Nov-23	23:00	May be given from 1500 Hrs
734	RQ151010	OCC_212	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	15:00	23-Nov-23	23:00	May be given from 1500 Hrs
735	RQ151003	OCC_212	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	15:00	21-Nov-23	23:00	May be given from 1500 Hrs
736	RQ151012	OCC_212	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	15:00	21-Nov-23	23:00	May be given from 1500 Hrs
737	RQ151028	OCC_212	sldcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	15:00	17-Nov-23	23:00	May be given from 1500 Hrs

738	RQ151027	OCC_212	sldcrs_sd	BAY	952 T TIE BAY - 400 KV JODHPUR-KANKANI (RS) CKT-2 (RRVPNL) AND 400KV BUS 2 AT JODHPUR(RS) AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	15:00	03-Nov-23	23:00	May be given from 1500 Hrs
739	RQ151021	OCC_212	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	15:00	29-Nov-23	23:00	May be given from 1500 Hrs
740	RQ151022	OCC_212	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	15:00	24-Nov-23	23:00	May be given from 1500 Hrs
741	RQ150421	OCC_212	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	For dismantlig of BHEL make CB and installation of SIEMENS make CB	24/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	30-Nov-23	18:00	Element must remain in service via other bay.
742	RQ151019	OCC_212	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	15:00	23-Nov-23	23:00	May be given from 1500 Hrs
743	RQ151020	OCC_212	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	15:00	22-Nov-23	23:00	May be given from 1500 Hrs
744	RQ149865	OCC_212	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
745	RQ150753	OCC_212	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of BUS Coupler Bay 402. 40289A and 40289B isolators to be retrofitted	21/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	21-Nov-23	09:00	29-Nov-23	17:00	May be given subject to real time grid conditions

746	RQ149866	OCC_212	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
747	RQ150423	OCC_212	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	"For dismantlig Main bay CB and CT along with bypassing bus protection scheme to 425 bay	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	23-Nov-23	18:00	Element must remain in service via other bay.
748	RQ150424	OCC_212	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'For dismantlig Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	23-Nov-23	18:00	Element must remain in service via other bay.
749	RQ149867	OCC_212	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	16-Nov-23	18:00	
750	RQ149868	OCC_212	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
751	RQ150425	OCC_212	cpcc3_sd	BAY	418 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	'For dismantlig of BHEL make CB and installation of SIEMENS make CB	15/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	20-Nov-23	18:00	Element must remain in service via other bay.
752	RQ150315	OCC_212	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	CB OVERHAULING WORK	10/Nov/2023	08:00	14/Nov/2023	18:00	S/D may be availed in OCT month.	PLANNED	Approved	10-Nov-23	08:00	14-Nov-23	18:00	Element must remain in service via other bay.
753	RQ150890	OCC_212	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly mtc.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	

754	RQ150314	OCC_212	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	CB OVERHAULING WORK	01/Nov/2023	08:00	04/Nov/2023	18:00	S/D may be availed in OCT month.	PLANNED	Approved	01-Nov-23	08:00	04-Nov-23	18:00	Element must remain in service via other bay.
755	RQ150743	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWER GRID	C	FOR NEEMUCH TBCB LINE BAY EXTENSION WORK AT CHITTORGARH SS	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	15-Nov-23	18:00	
756	RQ150422	OCC_212	cpcc3_sd	BAY	414 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	For dismantlig of BHEL make CB and installation of SIEMENS make CB	01/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	07-Nov-23	18:00	Element must remain in service via other bay.
757	RQ150043	OCC_212	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	27/Nov/2023	09:00	27/Nov/2023	15:00		PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	15:00	
758	RQ150041	OCC_212	stuup_sd	BAY	410 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	24/Nov/2023	09:00	24/Nov/2023	15:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	15:00	
759	RQ150042	OCC_212	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	22/Nov/2023	09:00	22/Nov/2023	15:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	15:00	
760	RQ150040	OCC_212	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	08/Nov/2023	09:00	08/Nov/2023	15:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	15:00	
761	RQ150039	OCC_212	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	06/Nov/2023	09:00	06/Nov/2023	15:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	15:00	

762	RQ150038	OCC_212	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	03/Nov/2023	09:00	03/Nov/2023	15:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	15:00	
763	RQ149820	OCC_212	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS 1 SHUTDOWN REQUIRED	27/Nov/2023	08:00	30/Nov/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS,NO LINE SHUTDOWN REQUIRED	PLANNED	Approved	27-Nov-23	08:00	30-Nov-23	18:00	Element must remain in service via other bay.
764	RQ149819	OCC_212	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS-2V ISOLATOR REPLACEMENT	20/Nov/2023	08:00	23/Nov/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS,NO LINE SHUTDOWN REQUIRED	PLANNED	Approved	20-Nov-23	08:00	23-Nov-23	18:00	Element must remain in service via other bay.
765	RQ149818	OCC_212	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS-1 ISOLATOR REPLACEMENT	15/Nov/2023	08:00	18/Nov/2023	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BREAKER,NO SHUTDOWN OF LINE	PLANNED	Approved	15-Nov-23	08:00	18-Nov-23	18:00	Element must remain in service via other bay.
766	RQ149938	OCC_212	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
767	RQ149937	OCC_212	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
768	RQ149853	OCC_212	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
769	RQ149852	OCC_212	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	

770	RQ149934	OCC_212	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
771	RQ149854	OCC_212	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
772	RQ149855	OCC_212	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
773	RQ151014	OCC_212	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	28-Nov-23	18:00	Element must remain in service via other bay.
774	RQ150066	OCC_212	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	22/Nov/2023	09:30	22/Nov/2023	15:30		PLANNED	Approved	22-Nov-23	09:30	22-Nov-23	15:30	Element must remain in service via other bay.
775	RQ150114	OCC_212	sldcdv_sd	BAY	402A MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2023	14:00	08/Nov/2023	17:30		PLANNED	Approved	08-Nov-23	14:00	08-Nov-23	17:30	Element must remain in service via other bay.
776	RQ150115	OCC_212	sldcdv_sd	BAY	401A MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2023	10:00	08/Nov/2023	13:30		PLANNED	Approved	08-Nov-23	10:00	08-Nov-23	13:30	Element must remain in service via other bay.

777	RQ150094	OCC_212	sldcdv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2023	14:00	07/Nov/2023	17:30		PLANNED	Approved	07-Nov-23	14:00	07-Nov-23	17:30	Element must remain in service via other bay.
778	RQ150095	OCC_212	sldcdv_sd	BAY	415 TIE BAY - 400 KV JHAJJAR(APCL) MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2023	10:00	07/Nov/2023	13:30		PLANNED	Approved	07-Nov-23	10:00	07-Nov-23	13:30	Element must remain in service via other bay.
779	RQ150096	OCC_212	sldcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	06/Nov/2023	14:00	06/Nov/2023	17:30		PLANNED	Approved	06-Nov-23	14:00	06-Nov-23	17:30	Element must remain in service via other bay.
780	RQ150087	OCC_212	sldcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	06/Nov/2023	10:00	06/Nov/2023	13:30		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	13:30	Element must remain in service via other bay.
781	RQ150088	OCC_212	sldcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL) MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	04/Nov/2023	14:00	04/Nov/2023	17:30		PLANNED	Approved	04-Nov-23	14:00	04-Nov-23	17:30	Element must remain in service via other bay.
782	RQ150089	OCC_212	sldcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	04/Nov/2023	10:00	04/Nov/2023	13:30		PLANNED	Approved	04-Nov-23	10:00	04-Nov-23	13:30	Element must remain in service via other bay.
783	RQ150079	OCC_212	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	03/Nov/2023	14:00	03/Nov/2023	17:30		PLANNED	Approved	03-Nov-23	14:00	03-Nov-23	17:30	Element must remain in service via other bay.
784	RQ150080	OCC_212	sldcdv_sd	BAY	408 MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	03/Nov/2023	10:00	03/Nov/2023	13:30		PLANNED	Approved	03-Nov-23	10:00	03-Nov-23	13:30	Element must remain in service via other bay.

785	RQ150081	OCC_212	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	02/Nov/2023	14:00	02/Nov/2023	17:30		PLANNED	Approved	02-Nov-23	14:00	02-Nov-23	17:30	Element must remain in service via other bay.
786	RQ150082	OCC_212	sldcdv_sd	BAY	405 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	02/Nov/2023	10:00	02/Nov/2023	13:30		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	13:30	Element must remain in service via other bay.
787	RQ151015	OCC_212	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	23-Nov-23	18:00	Element must remain in service via other bay.
788	RQ151016	OCC_212	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	15:00	07-Nov-23	23:00	May be given from 1500 Hrs
789	RQ151036	OCC_212	sldcup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	C	AMP WORK	18/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	08:00	18-Nov-23	18:00	Element must remain in service via other bay.
790	RQ149717	OCC_212	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
791	RQ149718	OCC_212	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	16-Nov-23	18:00	

792	RQ149721	OCC_212	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
793	RQ149722	OCC_212	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
794	RQ150350	OCC_212	sldchp_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	HPSEB	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
795	RQ150347	OCC_212	sldchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
796	RQ150353	OCC_212	sldchp_sd	BAY	401 MAIN BAY - 400 KV LAHAL(HP) - BUS 1 (HPPTCL) AT 400 KV LAHAL(HP)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
797	RQ150342	OCC_212	sldchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
798	RQ150903	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	Yearly mtc.	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	08:00	30-Nov-23	18:00	
799	RQ150416	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORKS	24/Nov/2023	10:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	10:00	24-Nov-23	18:00	

800	RQ149921	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	POWER GRID	D	AMP WORKS	24/Nov/2023	10:00	24/Nov/2023	18:00	Kindly approve	PLANNED	Approved	24-Nov-23	10:00	24-Nov-23	18:00	
801	RQ150069	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALA AMB(PKTL)	POWER GRID	C	S/D required commissioning of New Bus Reactor for safe working during installation of GIS Duct	24/Nov/2023	09:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	24-Nov-23	09:00	27-Nov-23	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time
802	RQ149875	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	24/Nov/2023	08:00	24/Nov/2023	18:00	Kindly approve	PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
803	RQ149917	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWER GRID	D	AMP WORKS	22/Nov/2023	10:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Approved	22-Nov-23	10:00	22-Nov-23	18:00	
804	RQ149919	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	AMP WORKS	22/Nov/2023	09:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
805	RQ150899	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
806	RQ149920	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)	POWER GRID	D	AMP WORKS	21/Nov/2023	10:00	21/Nov/2023	18:00	Kindly approve	PLANNED	Approved	21-Nov-23	10:00	21-Nov-23	18:00	
807	RQ149913	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWER GRID	D	For AMP/ Implementation of Protection IOMS.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
808	RQ150384	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	18/Nov/2023	09:00	18/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00	
809	RQ150411	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	18:00	
810	RQ150083	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	17/Nov/2023	09:00	17/Nov/2023	17:00	Kindly approve	PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	17:00	

811	RQ150097	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWER GRID	D	AMP WORKS	16/Nov/2023	09:30	16/Nov/2023	18:00	Kindly approve	PLANNED	Approved	16-Nov-23	09:30	16-Nov-23	18:00	
812	RQ150412	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works	13/Nov/2023	10:00	13/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	10:00	13-Nov-23	18:00	
813	RQ150382	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	11/Nov/2023	09:00	11/Nov/2023	17:30	Kindly Approve under construction head.	PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	17:30	
814	RQ150418	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating on jumpers installed to prevent ph to ph faults	10/Nov/2023	10:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	10:00	10-Nov-23	18:00	
815	RQ150070	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWER GRID	C	S/D required commissioning of New Bus Reactor for safe working during installation of GIS Duct	10/Nov/2023	09:00	23/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	10-Nov-23	09:00	23-Nov-23	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time

816	RQ150383	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	10/Nov/2023	09:00	10/Nov/2023	17:30	Kindly Approve under construction head.	PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	17:30	
817	RQ150417	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating on jumpers installed to prevent ph to ph faults	09/Nov/2023	10:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	18:00	
818	RQ149873	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	09/Nov/2023	08:00	09/Nov/2023	18:00	Kindly approve	PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
819	RQ150108	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWER GRID	D	AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	17:30	Kindly approve	PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	17:30	
820	RQ149874	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	07/Nov/2023	08:00	07/Nov/2023	18:00	Kindly approve	PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
821	RQ149872	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00	Kindly approve	PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	18:00	
822	RQ150084	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	06/Nov/2023	09:00	06/Nov/2023	17:00	Kindly approve	PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	17:00	
823	RQ150413	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	AMP WORKS	04/Nov/2023	10:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	10:00	04-Nov-23	18:00	
824	RQ150482	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	29/Nov/2023	10:00	29/Nov/2023	19:00		PLANNED	Approved	29-Nov-23	10:00	29-Nov-23	19:00	
825	RQ150483	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	24/Nov/2023	10:00	24/Nov/2023	19:00		PLANNED	Approved	24-Nov-23	10:00	24-Nov-23	19:00	
826	RQ150481	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	22/Nov/2023	10:00	22/Nov/2023	19:00		PLANNED	Approved	22-Nov-23	10:00	22-Nov-23	19:00	

827	RQ150480	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	20/Nov/2023	10:00	20/Nov/2023	19:00		PLANNED	Approved	20-Nov-23	10:00	20-Nov-23	19:00	
828	RQ150471	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	AMP WORKS	17/Nov/2023	16:00	17/Nov/2023	23:59		PLANNED	Approved	17-Nov-23	17:00	17-Nov-23	23:59	May be given from 1700 Hrs
829	RQ150470	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	AMP WORKS	16/Nov/2023	16:00	16/Nov/2023	23:59		PLANNED	Approved	16-Nov-23	17:00	16-Nov-23	23:59	May be given from 1700 Hrs
830	RQ150506	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending oilleakages from oltc	16/Nov/2023	09:00	16/Nov/2023	19:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	19:00	
831	RQ150469	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP WORKS	15/Nov/2023	16:00	15/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	17:00	15-Nov-23	23:59	May be given from 1700 Hrs
832	RQ150505	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	FOR AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	19:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	19:00	
833	RQ150468	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP WORKS	14/Nov/2023	16:00	14/Nov/2023	23:59		PLANNED	Approved	14-Nov-23	17:00	14-Nov-23	23:59	May be given from 1700 Hrs
834	RQ150509	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORKS	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
835	RQ150508	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP WORKS	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	09:00	13-Nov-23	18:00	
836	RQ150460	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	Tertiary Transformer Erection Works	10/Nov/2023	17:00	11/Nov/2023	23:00		PLANNED	Approved	10-Nov-23	17:00	11-Nov-23	23:00	May be given from 1700 Hrs
837	RQ150476	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR STRINGING WORKS OF 765/400 KV ICT-5	10/Nov/2023	15:00	20/Nov/2023	23:59		PLANNED	Approved	10-Nov-23	17:00	20-Nov-23	23:59	May be given from 1700 Hrs
838	RQ150461	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	AMP WORKS	10/Nov/2023	08:30	10/Nov/2023	20:00		PLANNED	Approved	10-Nov-23	08:30	10-Nov-23	20:00	
839	RQ150457	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	FOR AMP WORKS	09/Nov/2023	17:00	10/Nov/2023	23:00		PLANNED	Approved	09-Nov-23	17:00	10-Nov-23	23:00	May be given from 1700 Hrs
840	RQ150463	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	RTCC PANEL COMMISSIONING WORK	08/Nov/2023	17:30	08/Nov/2023	23:00		PLANNED	Approved	08-Nov-23	17:30	08-Nov-23	23:00	
841	RQ150504	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
842	RQ150462	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	EARTHWIRE STRINGING WORK IN TWO SPANS	07/Nov/2023	17:30	07/Nov/2023	23:45		PLANNED	Approved	07-Nov-23	17:30	07-Nov-23	23:45	
843	RQ150456	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	FOR AMP WORKS	07/Nov/2023	17:00	08/Nov/2023	23:00		PLANNED	Approved	07-Nov-23	17:00	08-Nov-23	23:00	May be given from 1700 Hrs

844	RQ150514	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	FOR AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
845	RQ150503	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
846	RQ150513	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	FOR AMP WORKS	07/Nov/2023	08:00	07/Nov/2023	20:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	20:00	
847	RQ150479	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	for TBC testing	06/Nov/2023	15:00	13/Nov/2023	23:59		PLANNED	Approved	06-Nov-23	17:00	13-Nov-23	23:59	May be given from 1700 Hrs
848	RQ150502	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
849	RQ150501	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	09:00	05-Nov-23	18:00	
850	RQ150453	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB and for AMP.	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
851	RQ150500	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
852	RQ150499	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
853	RQ150452	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
854	RQ150512	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	AMP WORKS	03/Nov/2023	08:00	03/Nov/2023	20:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	20:00	
855	RQ150448	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP OF ICT	03/Nov/2023	08:00	03/Nov/2023	19:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	19:00	
856	RQ150485	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	AMP OF ICT 3 AT HISSAR SS	03/Nov/2023	08:00	03/Nov/2023	19:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	19:00	
857	RQ150478	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For TBC testing & CSD Fine tuning works	02/Nov/2023	15:00	05/Nov/2023	23:59		PLANNED	Approved	02-Nov-23	17:00	05-Nov-23	23:59	May be given from 1700 Hrs
858	RQ150496	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	For installation & commissioning of Back-up impedance relay	02/Nov/2023	09:30	02/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:30	02-Nov-23	17:00	
859	RQ150488	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For arresting minor Oil Leakage	02/Nov/2023	09:00	02/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	17:00	
860	RQ150498	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	

861	RQ150451	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	
862	RQ150454	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	FOR AMP WORKS	01/Nov/2023	15:00	01/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	01-Nov-23	23:59	May be given from 1700 Hrs
863	RQ150475	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CONSTRUCTION WORK OF TERTIARY BAY 304 IN SS-63 LT PACKAGE	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	17:00	07-Nov-23	23:59	May be given from 1700 Hrs
864	RQ150495	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	For installation & commissioning of Back-up impedance relay	01/Nov/2023	09:30	01/Nov/2023	17:00		PLANNED	Approved	01-Nov-23	09:30	01-Nov-23	17:00	
865	RQ150497	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
866	RQ150450	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
867	RQ150511	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	AMP WORKS	01/Nov/2023	08:00	01/Nov/2023	20:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	20:00	
868	RQ150449	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	AMP OF ICT	01/Nov/2023	08:00	01/Nov/2023	19:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	19:00	
869	RQ150484	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	AMP OF ICT 2 AT HISSAR SS	01/Nov/2023	08:00	01/Nov/2023	19:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	19:00	
870	RQ149842	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
871	RQ149840	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
872	RQ149841	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
873	RQ149845	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc of NIFPS	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	

874	RQ149847	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 402 89B, 403 89A isolator and tightning of clamps of 402 CT, 403 CT & 402 CB	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	
875	RQ149848	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing clamps, 220 KV output bus bar, 403- 89L Isolator HV LA & LV LA	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	17-Nov-23	18:00	
876	RQ149850	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
877	RQ149851	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
878	RQ149844	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
879	RQ149849	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 201 89C & 89 L and CT 201, CB 201	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
880	RQ149843	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
881	RQ149846	OCC_212	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing clamps, 220 KV output bus bar, 412 89L Isolator	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
882	RQ149979	OCC_212	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	C	Shut Down defect Rectification work_207 ICT-2 Bay B7 and B8 compartment SF6 gas leakage rectification work.	28/Nov/2023	09:00	02/Dec/2023	23:00	Associated 406 Main Bay, 405 Tie Bay and 207 Main Bay will also be under shutdown.	PLANNED	Approved	28-Nov-23	09:00	02-Dec-23	23:00	May be given subject to real time grid conditions/One ICT shutdown at a time
883	RQ150289	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protecion Core, Interco	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	18:00	

884	RQ149748	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* TAN DELTA TESTING OF BUSHINGS AND REPLACEMENT OF DEFECTIVE IV SIDE WTI >X TRANSDUCER	27/Nov/2023	09:00	28/Nov/2023	17:00		PLANNED	Approved	27-Nov-23	09:00	28-Nov-23	17:00	May be given subject to load management by UP
885	RQ150747	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protection Core, Interco	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Approved	26-Nov-23	09:00	26-Nov-23	18:00	
886	RQ149770	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	* Routine Testing and Routine Maintenance of Bay >X* 23.09.2023 20:27:38 INDIA (11000470)	21/Nov/2023	10:00	23/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	10:00	23-Nov-23	18:00	
887	RQ150748	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES.)	21/Nov/2023	09:00	21/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	17:00	
888	RQ150930	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES.)	21/Nov/2023	09:00	22/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	09:00	22-Nov-23	17:00	
889	RQ149793	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance and Testing of T/F	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	18:00	
890	RQ149756	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* Centrifusing of 315 MVA ICT II oil at 400KV S/S Bareilly	17/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	22-Nov-23	18:00	May be given subject to load management by UP

891	RQ149714	OCC_212	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	15/Nov/2023	08:00	15/Dec/2023	18:00	Shut down of ICT-III was approved from 27.10.2023 to 27.11.2023 in 211 th OCC meeting. But M/s BHEL has informed that Team may be available only from 15.11.2023. Hence shut down from 27.10.2023 may be treated as withdrawn. Kindly allow shut down from 15.11.2023.	PLANNED	Approved	15-Nov-23	08:00	15-Dec-23	18:00	May be given subject to load management by UP
892	RQ150524	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	17:00	
893	RQ149783	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* Annual Preventive maintenance and OLTC oil Centrifuging work.	08/Nov/2023	09:00	09/Nov/2023	21:00		PLANNED	Approved	08-Nov-23	09:00	09-Nov-23	21:00	
894	RQ149754	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenaced and testing	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
895	RQ149744	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	07/Nov/2023	10:00	07/Nov/2023	17:00		PLANNED	Approved	07-Nov-23	10:00	07-Nov-23	17:00	
896	RQ149771	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Single conductor jack bus will be replaced of R & Y phase of 220KV X side of 315 MVA ICT-2nd during this shutdown peri	07/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Approved	07-Nov-23	09:00	08-Nov-23	17:00	
897	RQ149782	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* Annual Preventive maintenance and OLTC oil Centrifuging work.	06/Nov/2023	09:00	07/Nov/2023	21:00		PLANNED	Approved	06-Nov-23	09:00	07-Nov-23	21:00	
898	RQ150291	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing and Bay maintenance works at 400 KV >X Sub-Station, Sarojini Nagar, Lucknow	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	

899	RQ149792	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR PAINTING WORK AND MAINTINANCE WORK .	06/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	08-Nov-23	18:00	
900	RQ149755	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* Preventive mainternace and testing	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
901	RQ150732	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Partially damade Jack Bus(R & Y phase)will be rlaced by new of X 220kv side 500 MVA ICT-4th, ABB make during this shu	05/Nov/2023	09:00	06/Nov/2023	17:00		PLANNED	Approved	05-Nov-23	09:00	06-Nov-23	17:00	
902	RQ151035	OCC_212	slcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	D	Routine maintenance and relay testing	04/Nov/2023	10:00	05/Nov/2023	17:00	During shutdown Period no supply will be affected as 500 MVA ICT II will be in service during above s/d.	PLANNED	Approved	04-Nov-23	10:00	05-Nov-23	17:00	
903	RQ150290	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protecion Core, Interco	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
904	RQ150292	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protecion Core, Interco	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	
905	RQ149747	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	* Routine Testing of Protection Relays and Bay maintenance work	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
906	RQ149790	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* REPLACEMENT OF 315 MVA ICT-1 TO 500MVA ICT& 220 KV JACK BUS X STRINGING OF TWIN MOOSE CONDUCTOR.	01/Nov/2023	10:00	30/Nov/2023	17:00		PLANNED	Approved	01-Nov-23	10:00	30-Nov-23	17:00	One shutdown at a time may be given subject to load management by UP/CEA clearance/PTCC clearance and Annexure B-7 required before charging.
907	RQ149791	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 220KV JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	01/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Approved	01-Nov-23	10:00	06-Nov-23	17:00	One shutdown at a time may be given subject to load management by UP/CEA clearance/PTCC clearance and Annexure B-7 required before charging.

908	RQ150892	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	23/Nov/2023	10:00	23/Nov/2023	17:00		PLANNED	Approved	23-Nov-23	10:00	23-Nov-23	17:00	
909	RQ150891	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	21/Nov/2023	10:00	21/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	10:00	21-Nov-23	17:00	
910	RQ149781	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	21/Nov/2023	10:00	21/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	10:00	21-Nov-23	17:00	
911	RQ149780	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	20/Nov/2023	10:00	20/Nov/2023	17:00		PLANNED	Approved	20-Nov-23	10:00	20-Nov-23	17:00	
912	RQ149745	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals in SAS system and attend oil seepage on top cover	20/Nov/2023	10:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	10:00	20-Nov-23	18:00	
913	RQ149779	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	17/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	10:00	17-Nov-23	17:00	
914	RQ149778	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	16/Nov/2023	10:00	16/Nov/2023	17:00		PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	17:00	
915	RQ150118	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Annual periodical testing	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	17:00	
916	RQ150860	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	for annual maintenance	08/Nov/2023	10:00	08/Nov/2023	15:00		PLANNED	Approved	08-Nov-23	10:00	08-Nov-23	15:00	
917	RQ150117	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Annual periodical testing	06/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	17:00	
918	RQ149746	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the yearly mtc.	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	18:00	
919	RQ150116	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Annual periodical testing	02/Nov/2023	10:00	02/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	10:00	02-Nov-23	17:00	
920	RQ150550	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	17:00	22-Nov-23	23:00	May be given from 1700 Hrs
921	RQ151039	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	17:00	16-Nov-23	23:00	May be given from 1700 Hrs
922	RQ150553	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	17:00	15-Nov-23	23:00	May be given from 1700 Hrs

923	RQ151038	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	17:00	09-Nov-23	23:00	May be given from 1700 Hrs
924	RQ150548	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	17:00	08-Nov-23	23:00	May be given from 1700 Hrs
925	RQ151041	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	17:00	07-Nov-23	23:00	May be given from 1700 Hrs
926	RQ150556	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	17:00	06-Nov-23	23:00	May be given from 1700 Hrs
927	RQ151040	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	17:00	04-Nov-23	23:00	May be given from 1700 Hrs
928	RQ150555	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:00	May be given from 1700 Hrs
929	RQ150547	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:00	May be given from 1700 Hrs
930	RQ150960	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SURATGARH(RVUN)	RRVPNL	C	1) Replacement of Aircell 2) Checking of Tan Delta of Bushings 3) Oil Filtration 4) Checking of protections of Transformer 5) Attending Leakages of Transformer and Painting 6) Mechanism Overhauling of 400KV SF6 Breaker of ILTHI by the service engineer of M/s CGPISL (PO dtd 03.08.23 7)ETC work of Numerical Relays in Protection panel of ILT by the service engineer of M/s Hitachi (Formerly M/s ABB). PO dtd 21.4.23	01/Nov/2023	00:00	26/Nov/2023	08:00	Shutdown id required from 26.10.2023 to 04.11.2023. Requested from 01.11.2023 due to limitation of starting date.	PLANNED	Approved	26-Oct-23	00:00	04-Nov-23	08:00	Subject to no backdown in Suratgarh/220 kV load management by Rajasthan required
931	RQ150898	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
932	RQ149825	OCC_212	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVN	D	Annual Planned Maintenance of GIS Bay & 400/22KV Station Transformer.	17/Nov/2023	09:00	18/Nov/2023	17:00	Annual Planned maintenance.	PLANNED	Approved	17-Nov-23	09:00	18-Nov-23	17:00	May be given subject to real time grid conditions.

933	RQ150073	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	10/Nov/2023	09:00	10/Nov/2023	16:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	16:00	May be given subject to real time grid conditions and load management by Delhi.
934	RQ151044	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done	10/Nov/2023	08:00	11/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Approved	10-Nov-23	08:00	11-Nov-23	18:00	May be given subject to load management by Delhi
935	RQ150050	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	08/Nov/2023	09:30	08/Nov/2023	17:00		PLANNED	Approved	08-Nov-23	09:30	08-Nov-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
936	RQ150072	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	08/Nov/2023	09:00	08/Nov/2023	16:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	16:00	May be given subject to real time grid conditions and load management by Delhi.
937	RQ151043	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done	08/Nov/2023	08:00	09/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Approved	08-Nov-23	08:00	09-Nov-23	18:00	May be given subject to load management by Delhi
938	RQ150049	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	07/Nov/2023	09:30	07/Nov/2023	17:00		PLANNED	Approved	07-Nov-23	09:30	07-Nov-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
939	RQ150071	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	06/Nov/2023	09:00	06/Nov/2023	16:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	16:00	May be given subject to real time grid conditions and load management by Delhi.
940	RQ151042	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done.	06/Nov/2023	08:00	07/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Approved	06-Nov-23	08:00	07-Nov-23	18:00	May be given subject to load management by Delhi
941	RQ150051	OCC_212	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	01/Nov/2023	09:30	01/Nov/2023	17:00		PLANNED	Approved	01-Nov-23	09:30	01-Nov-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
942	RQ149710	OCC_212	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance (Pre-Diwali)	05/Nov/2023	10:00	05/Nov/2023	17:00	Load will be managed by 400/220 kV 315 MVA 1	PLANNED	Approved	05-Nov-23	10:00	05-Nov-23	17:00	
943	RQ150354	OCC_212	sldchp_sd	TRANSFORMER	400/220 KV 105 MVA ICT 1 AT LAHAL	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
944	RQ150346	OCC_212	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	17:00	
945	RQ150549	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL, ATSL	D	Annual Preventive maintenance activity	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	17:00	03-Nov-23	23:00	May be given from 1700 Hrs

946	RQ150551	OCC_212	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL, ATSL	D	Annual Preventive maintenance activity	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	17:00	02-Nov-23	23:00	May be given from 1700 Hrs
947	RQ150406	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	30/Nov/2023	09:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	30-Nov-23	09:00	30-Nov-23	18:00	
948	RQ150407	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	30/Nov/2023	09:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	30-Nov-23	09:00	30-Nov-23	18:00	
949	RQ150405	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
950	RQ150404	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
951	RQ150765	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	24/Nov/2023	09:00	24/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	
952	RQ150403	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	23/Nov/2023	09:00	25/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	23-Nov-23	09:00	25-Nov-23	18:00	
953	RQ150816	OCC_212	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	Tan delta measurement of 0-513-CVT-2, 0-513-CT-2 (Anta Line) and preventive maintenance of Disconnecting switches, circuit breaker and relays.	21/Nov/2023	09:00	22/Nov/2023	20:00		PLANNED	Approved	21-Nov-23	09:00	22-Nov-23	20:00	May be given subject to real time grid conditions and PG/NTPC consent.

954	RQ150400	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable crossing towers	21/Nov/2023	09:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	21-Nov-23	09:00	21-Nov-23	18:00	
955	RQ150402	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	20/Nov/2023	09:00	22/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	20-Nov-23	09:00	22-Nov-23	18:00	
956	RQ150768	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	20/Nov/2023	09:00	20/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	20-Nov-23	09:00	20-Nov-23	18:00	
957	RQ150381	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	AMP WORKS	18/Nov/2023	09:00	18/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00	
958	RQ149936	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWER GRID	C	Repalcement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	17-Nov-23	10:00	30-Nov-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
959	RQ149928	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS	17/Nov/2023	10:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Approved	17-Nov-23	10:00	20-Nov-23	18:00	
960	RQ149929	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AR non auto mode required fo safety of manpower working in ckt-1	17/Nov/2023	10:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Approved	17-Nov-23	10:00	20-Nov-23	18:00	

961	RQ149860	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	17-Nov-23	10:00	30-Nov-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
962	RQ149858	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected					Duplicate entry with S. No 958
963	RQ150769	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	17/Nov/2023	09:00	17/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
964	RQ149932	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	16/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Nov-23	10:00	30-Nov-23	18:00	may be given subject to HP/BBMB consent
965	RQ150974	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	

966	RQ149856	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	11/Nov/2023	10:00	25/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	11-Nov-23	10:00	25-Nov-23	18:00	May be given subject to Jammu consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
967	RQ150870	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work	09/Nov/2023	09:30	09/Nov/2023	15:30		PLANNED	Approved	09-Nov-23	15:00	09-Nov-23	23:00	May be given from 1500 Hrs
968	RQ150399	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	09/Nov/2023	09:00	09/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
969	RQ150766	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWER GRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	09/Nov/2023	09:00	09/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	
970	RQ150876	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work	08/Nov/2023	09:30	08/Nov/2023	15:30		PLANNED	Approved	08-Nov-23	15:00	08-Nov-23	23:00	May be given from 1500 Hrs
971	RQ150729	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	AMP WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
972	RQ150398	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Repair of damaged conductor in span no 289-290	08/Nov/2023	09:00	08/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	

973	RQ150109	OCC_212	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	C	Annual bay equipment maintenance and testing	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	09-Nov-23	18:00	May be given subject to real time grid conditions and PG consent.	
974	RQ150728	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00		
975	RQ150107	OCC_212	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	Annual bay equipment maintenance and testing	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	07-Nov-23	18:00	May be given subject to real time grid conditions and PG consent.	
976	RQ150758	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP WORK	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.	
977	RQ149857	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected						Duplicate entry with S. No 980
978	RQ149859	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	03-Nov-23	10:00	16-Nov-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.	
979	RQ150757	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.	
980	RQ149935	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	POWER GRID	C	Repalcement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	02/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	02-Nov-23	10:00	16-Nov-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.	
981	RQ150756	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.	
982	RQ149933	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01/Nov/2023	10:00	15/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	10:00	15-Nov-23	18:00	may be given subject to BBMB and NHPC consent	

983	RQ149914	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	01/Nov/2023	09:00	03/Nov/2023	18:00	Kindly approve	PLANNED	Approved	01-Nov-23	09:00	03-Nov-23	18:00	
984	RQ150408	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Peak replacement work at Loc -03, 28, 159 of 220KV D/C Kishnepur- Sarna Line crossing from above.	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
985	RQ150075	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	06/Nov/2023	09:00	06/Nov/2023	17:00	Kindly approve	PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	17:00	
986	RQ150838	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	
987	RQ150880	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay maintenance & testing of bay equipments & line maintenance	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	Subject to BBMB consent.
988	RQ150875	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For bay Maintenance & For tree trimming work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	15:00	23-Nov-23	23:00	May be given from 1500 Hrs
989	RQ150879	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay maintenance & testing of bay equipments & line maintenance	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00	Subject to BBMB consent.
990	RQ150828	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
991	RQ150833	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	22-Nov-23	18:00	
992	RQ150827	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
993	RQ150829	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
994	RQ150831	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBA T(PS) (BBMB) CKT-1	BBMB	D	Maintenance of transmission Line	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
995	RQ150819	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of transmission Line	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	21-Nov-23	18:00	

996	RQ150014	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 38 TO 45	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
997	RQ150009	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 58 TO 70	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
998	RQ150798	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Mtc. at Ganguwal end & mtc of Line & Substation Equipment at Dhulkote end.	14/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	15-Nov-23	18:00	
999	RQ150818	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of transmission Line	14/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	15-Nov-23	18:00	
1000	RQ150013	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 38 TO 45	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	08:00	11-Nov-23	18:00	
1001	RQ150789	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 depsit work of RVNL	10/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	25-Nov-23	18:00	Subject to real time Grid conditions/CEA safety clearance and B-7 annex required.
1002	RQ150790	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 depsit work of RVNL	10/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	25-Nov-23	18:00	Subject to real time Grid conditions/CEA safety clearance and B-7 annex required.
1003	RQ150795	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
1004	RQ150010	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
1005	RQ150799	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For Maintenance of Line and Sub-Station Equipment	09/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	10-Nov-23	18:00	
1006	RQ150808	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
1007	RQ150020	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	08-Nov-23	18:00	
1008	RQ150796	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Yearly mtc.	07/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	08-Nov-23	18:00	

1009	RQ150784	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	To attend one no Hot Point & yearly Maintenance works	07/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	08-Nov-23	18:00	
1010	RQ150794	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly Mtc.	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
1011	RQ150800	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For Pre Winter/Yearly Maintenance of line & allied Sub-Station Equipment	06/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	08-Nov-23	18:00	
1012	RQ150815	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB) DASUYA(PS) (BBMB) CKT-2	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
1013	RQ150823	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of transmission Line	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	07-Nov-23	18:00	
1014	RQ150807	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	05/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	08:00	05-Nov-23	18:00	
1015	RQ150806	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	04-Nov-23	18:00	
1016	RQ150803	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	04/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	05-Nov-23	18:00	
1017	RQ150783	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	To set right the Faulty closing/opening mechanism of Earth switch no 206 of Dehar Ganguwal Ckt 1 line. & To attend one no Hot Point & Yearly maintenance works.	03/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	18:00	
1018	RQ150793	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc.	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
1019	RQ150008	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 TO 20	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	02-Nov-23	18:00	
1020	RQ150024	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 TO 80	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	08:00	28-Nov-23	18:00	

1021	RQ150019	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	25-Nov-23	08:00	25-Nov-23	18:00	
1022	RQ150026	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	24-Nov-23	18:00	
1023	RQ150023	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 20	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	23-Nov-23	18:00	
1024	RQ150025	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	
1025	RQ149992	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	08:00	17-Nov-23	18:00	
1026	RQ150098	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PS)-PATIALA(PG) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	15/Nov/2023	09:30	15/Nov/2023	17:00	Kindly approve	PLANNED	Approved	15-Nov-23	09:30	15-Nov-23	17:00	
1027	RQ150103	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PS)-PATIALA(PG) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	14/Nov/2023	09:30	14/Nov/2023	17:00	Kindly approve	PLANNED	Approved	14-Nov-23	09:30	14-Nov-23	17:00	
1028	RQ150018	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
1029	RQ150804	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	08:00	14-Nov-23	18:00	
1030	RQ150022	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 TO 250	13/Nov/2023	08:00	13/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	08:00	13-Nov-23	18:00	
1031	RQ149993	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
1032	RQ150021	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 TO 250	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
1033	RQ149871	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-1	PSTCL	D	AMP WORKS	09/Nov/2023	10:00	09/Nov/2023	15:00	Kindly approve	PLANNED	Approved	09-Nov-23	10:00	09-Nov-23	15:00	

1034	RQ150102	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	09/Nov/2023	09:30	09/Nov/2023	17:00	Kindly approve	PLANNED	Approved	09-Nov-23	09:30	09-Nov-23	17:00	
1035	RQ150101	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	06/Nov/2023	09:30	06/Nov/2023	17:00	Kindly approve	PLANNED	Approved	06-Nov-23	09:30	06-Nov-23	17:00	
1036	RQ150100	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	04/Nov/2023	09:30	04/Nov/2023	17:00	Kindly approve	PLANNED	Approved	04-Nov-23	09:30	04-Nov-23	17:00	
1037	RQ150099	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	03/Nov/2023	09:30	03/Nov/2023	17:00	Kindly approve	PLANNED	Approved	03-Nov-23	09:30	03-Nov-23	17:00	
1038	RQ150797	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Yearly Mtc.	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	03-Nov-23	18:00	
1039	RQ150868	OCC_212	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	15:00	24-Nov-23	23:00	May be given from 1500 Hrs
1040	RQ150863	OCC_212	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	15:00	23-Nov-23	23:00	May be given from 1500 Hrs
1041	RQ150589	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-GAJRAULA(UP) (UP)		D	LINE EQUIPMENT AMP WORK	22/Nov/2023	09:30	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:30	22-Nov-23	18:00	
1042	RQ150564	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2		D	AMP WORK	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	
1043	RQ150566	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2		D	FOR AMP of Line Bay Equipments	21/Nov/2023	15:00	21/Nov/2023	23:59		PLANNED	Approved	21-Nov-23	19:00	21-Nov-23	23:59	May be given from 1900 Hrs
1044	RQ150591	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	21/Nov/2023	09:30	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	09:30	21-Nov-23	18:00	
1045	RQ150565	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-1		D	FOR AMP of Line Bay Equipments	20/Nov/2023	15:00	20/Nov/2023	23:59		PLANNED	Approved	20-Nov-23	19:00	20-Nov-23	23:59	May be given from 1900 Hrs
1046	RQ150562	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdwon for OPGW Installation Works under NROSS Package	20/Nov/2023	08:00	25/Nov/2023	18:00	S/D On daily Basis	PLANNED	Approved	20-Nov-23	08:00	25-Nov-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.

1047	RQ150560	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdwon for OPGW Installation Works under NROSS Package	20/Nov/2023	08:00	25/Nov/2023	18:00	S/D On daily Basis	PLANNED	Approved	20-Nov-23	08:00	25-Nov-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1048	RQ150558	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	NEW BAY EXTENSION AND AMP	19/Nov/2023	17:00	19/Nov/2023	23:59		PLANNED	Approved	19-Nov-23	19:00	19-Nov-23	23:59	May be given from 1900 Hrs
1049	RQ150557	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	NEW BAY EXTENSION AND AMP	18/Nov/2023	17:00	18/Nov/2023	23:59		PLANNED	Approved	18-Nov-23	19:00	18-Nov-23	23:59	May be given from 1900 Hrs
1050	RQ150588	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	FOR BUSBAR UNIT RETROFITMENT	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00	
1051	RQ150599	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1		D	NEW BAY EXTENSION AND AMP	17/Nov/2023	17:00	17/Nov/2023	23:59		PLANNED	Approved	17-Nov-23	19:00	17-Nov-23	23:59	May be given from 1900 Hrs
1052	RQ150559	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	17/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	17:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1053	RQ150586	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	FOR BUSBAR UNIT RETROFITMENT	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
1054	RQ150571	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	CT OIL SAMPLING	16/Nov/2023	17:00	16/Nov/2023	21:30		PLANNED	Approved	16-Nov-23	19:00	16-Nov-23	23:00	May be given from 1900 Hrs
1055	RQ150567	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	NEW BAY EXTENSION AND AMP	16/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Approved	16-Nov-23	19:00	16-Nov-23	23:59	May be given from 1900 Hrs

1056	RQ150585	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00	
1057	RQ150600	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1		D	CT OIL SAMPLING	15/Nov/2023	17:00	15/Nov/2023	21:30		PLANNED	Approved	15-Nov-23	19:00	15-Nov-23	23:00	May be given from 1900 Hrs
1058	RQ150592	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	NEW BAY EXTENSION AND AMP	15/Nov/2023	17:00	15/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	19:00	15-Nov-23	23:59	May be given from 1900 Hrs
1059	RQ150583	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	18:00	
1060	RQ150601	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	CT OIL SAMPLING	14/Nov/2023	17:00	14/Nov/2023	21:30		PLANNED	Approved	14-Nov-23	19:00	14-Nov-23	23:00	May be given from 1900 Hrs
1061	RQ150577	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Approved	14-Nov-23	09:00	14-Nov-23	18:00	
1062	RQ150575	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	09:00	13-Nov-23	18:00	
1063	RQ150581	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Approved	12-Nov-23	09:00	12-Nov-23	18:00	
1064	RQ150579	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	18:00	
1065	RQ150587	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	FOR BUSBAR UNIT RETROFITMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00	
1066	RQ150584	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	09:00	09-Nov-23	18:00	

1067	RQ150582	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	18:00	
1068	RQ150576	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	09:00	07-Nov-23	18:00	
1069	RQ150574	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	09:00	06-Nov-23	18:00	
1070	RQ150580	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	09:00	05-Nov-23	18:00	
1071	RQ150573	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	AS REFERNCE CIRCUIT FOR STABILITY OF 220 KV BUS 2	05/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Approved	05-Nov-23	08:00	05-Nov-23	18:00	
1072	RQ150578	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	09:00	04-Nov-23	18:00	
1073	RQ150572	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	AS REFERNCE CIRCUIT FOR STABILITY OF 220 KV BUS 1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
1074	RQ150570	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	AMP Work and Hotspot attending	01/Nov/2023	09:15	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:15	01-Nov-23	18:00	
1075	RQ150598	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	AMP OF LINE EQUIPMENT	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	01-Nov-23	18:00	
1076	RQ150569	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	10-Nov-23	18:00	May be given subject to haryana consent/B-7 and CEA clearance required before charging
1077	RQ150568	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	09:00	10-Nov-23	18:00	May be given subject to haryana consent/B-7 and CEA clearance required before charging
1078	RQ150597	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions and RAPS/NTPC consent.
1079	RQ150563	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1080	RQ150561	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Approved	01-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.

1081	RQ150093	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG)(HVPNL) CKT-1	HVPNL	D	AMP WORKS	21/Nov/2023	09:30	21/Nov/2023	18:00	Kindly approve	PLANNED	Approved	21-Nov-23	09:30	21-Nov-23	18:00	
1082	RQ150878	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS)(RS) CKT-1	RRVPNL	C	For Bay maintenance & testing of bay equipments & line maintenance	18/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	08:00	19-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.
1083	RQ150877	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS)(RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	May be given subject to real time grid conditions and NTPC consent.
1084	RQ150889	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS)(RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	15:00	03-Nov-23	23:00	May be given from 1500 Hrs
1085	RQ149628	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Pre-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220KV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the	16/Nov/2023	09:00	25/Nov/2023	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	16-Nov-23	09:00	25-Nov-23	18:00	May be given subject to real time grid conditions, PG consent and nogenesis loss.

1086	RQ149629	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Pre-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the	16/Nov/2023	09:00	25/Nov/2023	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	16-Nov-23	09:00	25-Nov-23	18:00	
1087	RQ150374	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	15/Nov/2023	07:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	15-Nov-23	07:00	15-Nov-23	18:00	May be given subject to real time grid conditions and AD Hydro/HP consent and no generation loss.
1088	RQ149627	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	13/Nov/2023	10:00	15/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	13-Nov-23	10:00	15-Nov-23	16:30	May be given subject to real time grid conditions, PG consent and nogeneration loss.

1089	RQ149626	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06/Nov/2023	10:00	11/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	06-Nov-23	10:00	11-Nov-23	16:30	May be given subject to real time grid conditions, PG consent and nogeneration loss.
1090	RQ149625	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Nov/2023	10:00	04/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Nov-23	10:00	04-Nov-23	16:30	May be given subject to real time grid conditions, PG consent and nogeneration loss.
1091	RQ150375	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions and AD Hydro/HP consent.
1092	RQ150372	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions,AD Hydro consent.

1093	RQ150371	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions and AD Hydro/HP consent.
1094	RQ150749	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Nov/2023	07:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	07:00	14-Nov-23	18:00	May be given subject to real time grid conditions and AD Hydro/HP consent and no generation loss.
1095	RQ150373	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Nov/2023	07:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Approved					May be clubbed with outage at S. No. 1088, 1089 & 1090.
1096	RQ149974	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220 KV NARA-ROORKEE LINE FOR LOPPING,CHOPPING, CUTTING OF X TREES	16/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Approved	16-Nov-23	09:00	17-Nov-23	17:00	
1097	RQ150931	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
1098	RQ149987	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Relay Testing and protection equipment testing	03/Nov/2023	09:00	03/Nov/2023	12:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	12:00	
1099	RQ150110	OCC_212	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)-UNCHAHAHAR(NT) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	03/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	04-Nov-23	18:00	May be given subject to real time grid conditions and UP consent.
1100	RQ150973	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	08:00	11-Nov-23	18:00	
1101	RQ150972	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
1102	RQ150058	OCC_212	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Annual PMS	08/Nov/2023	09:30	08/Nov/2023	14:00		PLANNED	Approved	08-Nov-23	09:30	08-Nov-23	14:00	May be given subject to real time grid conditions and load management by Delhi.
1103	RQ150057	OCC_212	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Alignment of Bus-II isolator	07/Nov/2023	09:30	07/Nov/2023	14:00		PLANNED	Approved	07-Nov-23	09:30	07-Nov-23	14:00	May be given subject to real time grid conditions and load management by Delhi.

1104	RQ150055	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	03/Nov/2023	09:30	03/Nov/2023	17:30		PLANNED	Approved	03-Nov-23	09:30	03-Nov-23	17:30	May be given subject to real time grid conditions and load management by Delhi.
1105	RQ150054	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	02/Nov/2023	09:30	02/Nov/2023	12:00		PLANNED	Approved	02-Nov-23	09:30	02-Nov-23	12:00	May be given subject to real time grid conditions and load management by Delhi.
1106	RQ150053	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	01/Nov/2023	09:30	01/Nov/2023	17:30		PLANNED	Approved	01-Nov-23	09:30	01-Nov-23	17:30	May be given subject to real time grid conditions and load management by Delhi.
1107	RQ149906	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with newly constructed bay (bay no. 207 for Chamba-HPPTCL Majra)	01/Nov/2023	09:00	16/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	09:00	16-Nov-23	19:00	May be given subject to HP consent/B-7 and CEA clearance required before charging
1108	RQ150191	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	30/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Approved	30-Nov-23	09:00	30-Nov-23	18:00	
1109	RQ150190	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	09:00	29-Nov-23	18:00	
1110	RQ150183	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
1111	RQ150189	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	18:00	
1112	RQ150188	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	18:00	
1113	RQ150182	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Approved	27-Nov-23	09:00	27-Nov-23	18:00	
1114	RQ150181	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Approved	26-Nov-23	09:00	26-Nov-23	18:00	
1115	RQ150155	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT KURUKSHETRA(B B)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus 1 & Busbar Relay Testing	24/Nov/2023	08:00	25/Nov/2023	17:00		PLANNED	Rejected					May be clubbed with outage of Champa-Kurukshetra poles, Already Approved in previous OCC.
1116	RQ150173	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumpering of New Bays	23/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Approved	23-Nov-23	19:00	25-Nov-23	23:59	May be given from 1900 Hrs
1117	RQ150180	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	09:00	22-Nov-23	18:00	

1118	RQ150154	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT KURUKSHETRA(B B)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus 1 & Busbar Relay Testing	22/Nov/2023	08:00	23/Nov/2023	17:00		PLANNED	Rejected						May be clubbed with outage of Champa-Kurukshetra poles, Already Approved in previous OCC.
1119	RQ150153	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT KURUKSHETRA(B B)		D	For HV Test of GIS Extension bay of Bus-2	21/Nov/2023	08:00	21/Nov/2023	17:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	17:00		
1120	RQ150172	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bays	20/Nov/2023	17:00	22/Nov/2023	23:59		PLANNED	Approved	20-Nov-23	19:00	22-Nov-23	23:59	May be given from 1900 Hrs	
1121	RQ150215	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP WORK	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00		
1122	RQ150152	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT KURUKSHETRA(B B)		D	For HV Test of GIS Extension bay of Bus-1	20/Nov/2023	08:00	20/Nov/2023	17:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	17:00		
1123	RQ150195	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	18:00		
1124	RQ150171	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bays	17/Nov/2023	17:00	19/Nov/2023	23:59		PLANNED	Approved	17-Nov-23	19:00	19-Nov-23	23:59	May be given from 1900 Hrs	
1125	RQ150194	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00		
1126	RQ150170	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bays	16/Nov/2023	17:00	18/Nov/2023	23:59		PLANNED	Approved	16-Nov-23	19:00	18-Nov-23	23:59	May be given from 1900 Hrs	
1127	RQ150193	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	18:00		
1128	RQ150205	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 6		D	Erection, testing & Commissioning of 220 kV bay under phase -2	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	19:00	25-Nov-23	23:59	May be given from 1900 Hrs	
1129	RQ150211	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	AMP WORK	15/Nov/2023	09:00	15/Nov/2023	17:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	17:00		
1130	RQ150210	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	AMP WORK	15/Nov/2023	09:00	15/Nov/2023	17:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	17:00		
1131	RQ150192	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	18:00		
1132	RQ150169	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bays	13/Nov/2023	17:00	15/Nov/2023	23:59		PLANNED	Approved	13-Nov-23	19:00	15-Nov-23	23:59	May be given from 1900 Hrs	
1133	RQ150209	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 2		D	For AMP work	13/Nov/2023	16:30	13/Nov/2023	23:59		PLANNED	Approved	13-Nov-23	19:00	13-Nov-23	23:59	May be given from 1900 Hrs	
1134	RQ150187	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Approved	13-Nov-23	09:00	13-Nov-23	18:00		
1135	RQ150186	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Approved	12-Nov-23	09:00	12-Nov-23	18:00		
1136	RQ150185	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Approved	11-Nov-23	09:00	11-Nov-23	18:00		
1137	RQ150208	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 1		D	For AMP work	10/Nov/2023	16:30	10/Nov/2023	23:59		PLANNED	Approved	10-Nov-23	19:00	10-Nov-23	23:59	May be given from 1900 Hrs	
1138	RQ150184	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	09:00	10-Nov-23	18:00		

1139	RQ150214	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Approved	10-Nov-23	08:00	10-Nov-23	18:00	
1140	RQ150207	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	For AMP work	09/Nov/2023	16:30	09/Nov/2023	23:59		PLANNED	Approved	09-Nov-23	19:00	09-Nov-23	23:59	May be given from 1900 Hrs
1141	RQ150203	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	Erection, testing & Commissioning of A218 bay	08/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Approved	08-Nov-23	19:00	16-Nov-23	23:59	May be given from 1900 Hrs
1142	RQ150202	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	Erection, testing & Commissioning of A218 bay	08/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Approved	08-Nov-23	19:00	16-Nov-23	23:59	May be given from 1900 Hrs
1143	RQ150206	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	For AMP work	08/Nov/2023	16:30	08/Nov/2023	23:00		PLANNED	Approved	08-Nov-23	19:00	08-Nov-23	23:00	May be given from 1900 Hrs
1144	RQ150146	OCC_212	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		C	BUS BAR INTEGRATION OF UNDER CONSTRUCTION BAYS and Stability Test of 211, 212, 214 and 215 bays	04/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	04-Nov-23	08:00	06-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1145	RQ150204	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	Erection, testing & Commissioning of 220 KV bay under phase -2	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	19:00	10-Nov-23	23:59	May be given from 1900 Hrs
1146	RQ150145	OCC_212	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		C	BUS BAR INTEGRATION OF UNDER CONSTRUCTION BAYS and Stability Test of 211, 212, 214 and 215 bays	01/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	03-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1147	RQ150345	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	C	AMP work & attending hot spot	29/Nov/2023	08:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	29-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1148	RQ150776	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20389B)	28/Nov/2023	14:00	28/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	28-Nov-23	14:00	28-Nov-23	17:00	
1149	RQ150775	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20389A)	28/Nov/2023	09:00	28/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Approved	28-Nov-23	09:00	28-Nov-23	12:00	
1150	RQ150774	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-2 will be removed to isolate the 20389B isolator completely.	26/Nov/2023	13:00	26/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	26-Nov-23	13:00	26-Nov-23	17:00	
1151	RQ150802	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	For BUS-2 isolator 20889B jumper removal. 20889B isolator retrofitting	26/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	26-Nov-23	09:00	29-Nov-23	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time

1152	RQ150773	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220kV BUS-1 will be removed to isolate the 20389A isolator completely.	26/Nov/2023	09:00	26/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Approved	26-Nov-23	09:00	26-Nov-23	12:00	
1153	RQ150344	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	C	AMP work & attending hot spot	26/Nov/2023	08:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	26-Nov-23	08:00	28-Nov-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1154	RQ150438	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORKS	21/Nov/2023	10:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	10:00	21-Nov-23	18:00	
1155	RQ150801	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	C	For BUS-1 isolator 20889A jumper removal. 20889A isolator retrofitting	21/Nov/2023	09:00	25/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	21-Nov-23	09:00	25-Nov-23	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1156	RQ150437	OCC_212	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	Isolator hot spot attending	20/Nov/2023	10:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	10:00	20-Nov-23	18:00	
1157	RQ150908	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 20989B jumper Connection after isolator retrofitting	18/Nov/2023	13:00	18/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	18-Nov-23	13:00	18-Nov-23	17:00	
1158	RQ150436	OCC_212	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	Isolator hot spot attending	18/Nov/2023	10:00	18/Nov/2023	18:00		PLANNED	Approved	18-Nov-23	10:00	18-Nov-23	18:00	
1159	RQ150907	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 20989A jumper Connection after isolator retrofitting	18/Nov/2023	09:00	18/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Approved	18-Nov-23	09:00	18-Nov-23	12:30	
1160	RQ150778	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20689B)	16/Nov/2023	14:00	16/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	16-Nov-23	14:00	16-Nov-23	17:00	
1161	RQ150777	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	16/Nov/2023	09:00	16/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Approved	16-Nov-23	09:00	16-Nov-23	12:00	
1162	RQ150906	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 20989B jumper removal for isolator retrofitting	15/Nov/2023	13:00	15/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	15-Nov-23	13:00	15-Nov-23	17:00	
1163	RQ150905	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 20989A jumper removal for isolator retrofitting	15/Nov/2023	09:00	15/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Approved	15-Nov-23	09:00	15-Nov-23	12:30	
1164	RQ149864	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	13/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	13-Nov-23	10:00	14-Nov-23	18:00	
1165	RQ149863	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	10/Nov/2023	10:00	11/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	10-Nov-23	10:00	11-Nov-23	18:00	

1166	RQ149912	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-2 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-2 after integration with new bay.	09/Nov/2023	09:00	16/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Approved	09-Nov-23	09:00	16-Nov-23	19:00	Subject to NHPC, HP, LAHAL & BUDHIL consent. one BUS shutdown at a time may be given
1167	RQ150782	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-2 will be removed to isolate the 20689B isolator completely.	08/Nov/2023	13:00	08/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	08-Nov-23	13:00	08-Nov-23	17:00	
1168	RQ150781	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-1 will be removed to isolate the 20689A isolator completely.	08/Nov/2023	09:00	08/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Approved	08-Nov-23	09:00	08-Nov-23	12:00	
1169	RQ149862	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	06/Nov/2023	10:00	07/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	06-Nov-23	10:00	07-Nov-23	18:00	
1170	RQ149861	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	01/Nov/2023	10:00	02/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	10:00	02-Nov-23	18:00	
1171	RQ149911	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-1 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Nov/2023	09:00	08/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	09:00	08-Nov-23	19:00	Subject to NHPC, HP, LAHAL & BUDHIL consent. one BUS shutdown at a time may be given
1172	RQ149954	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection for ADD CAP works	28/Nov/2023	10:00	28/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	28-Nov-23	10:00	28-Nov-23	18:00	
1173	RQ149953	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection for ADD CAP works	27/Nov/2023	10:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	27-Nov-23	10:00	27-Nov-23	18:00	
1174	RQ150850	OCC_212	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Approved	23-Nov-23	08:00	23-Nov-23	18:00	
1175	RQ150857	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	Yearly Mtc.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Approved	22-Nov-23	08:00	22-Nov-23	18:00	
1176	RQ150856	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Approved	21-Nov-23	08:00	21-Nov-23	18:00	
1177	RQ150849	OCC_212	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	

1178	RQ149950	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	19/Nov/2023	10:00	20/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	19-Nov-23	10:00	20-Nov-23	18:00	
1179	RQ149949	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	17/Nov/2023	10:00	18/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	17-Nov-23	10:00	18-Nov-23	18:00	
1180	RQ150848	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	16-Nov-23	18:00	
1181	RQ149944	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection(ADD CAP works)	15/Nov/2023	10:00	15/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	15-Nov-23	10:00	15-Nov-23	18:00	
1182	RQ149943	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection(ADD CAP works)	14/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	14-Nov-23	10:00	14-Nov-23	18:00	
1183	RQ150842	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Yearly Mtc.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	09-Nov-23	08:00	09-Nov-23	18:00	
1184	RQ150840	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	08:00	09-Nov-23	18:00	
1185	RQ150847	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	For yearly Maintenance of Sub-Station Equipment	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Approved	07-Nov-23	08:00	07-Nov-23	18:00	
1186	RQ150844	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Quarterly mtc	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
1187	RQ150846	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	For yearly Maintenance of Sub-Station Equipment	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	08:00	06-Nov-23	18:00	
1188	RQ149940	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	04/Nov/2023	10:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	04-Nov-23	10:00	05-Nov-23	18:00	
1189	RQ150843	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Quarterly mtc	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Approved	03-Nov-23	08:00	03-Nov-23	18:00	
1190	RQ149939	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	02/Nov/2023	10:00	03/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	02-Nov-23	10:00	03-Nov-23	18:00	
1191	RQ150841	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Yearly mtc.	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	01-Nov-23	18:00	
1192	RQ150839	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	01-Nov-23	08:00	02-Nov-23	18:00	
1193	RQ149972	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection for ADD CAP works	27/Nov/2023	10:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	27-Nov-23	10:00	27-Nov-23	18:00	
1194	RQ149971	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection for ADD CAP works	26/Nov/2023	10:00	26/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	26-Nov-23	10:00	26-Nov-23	18:00	

1195	RQ149968	OCC_212	cpcc_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	20/Nov/2023	10:00	21/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	20-Nov-23	10:00	21-Nov-23	18:00	
1196	RQ149967	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	19/Nov/2023	10:00	19/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	19-Nov-23	10:00	19-Nov-23	18:00	
1197	RQ149964	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection for ADD CAP works	16/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Nov-23	10:00	16-Nov-23	18:00	
1198	RQ149963	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Connecting of Bus Isolator connection for ADD CAP works	14/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	14-Nov-23	10:00	14-Nov-23	18:00	
1199	RQ149959	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	04/Nov/2023	10:00	04/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	04-Nov-23	10:00	04-Nov-23	18:00	
1200	RQ149958	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PSTCL	D	Removing of Bus Isolator connection for ADD CAP works	03/Nov/2023	10:00	03/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	03-Nov-23	10:00	03-Nov-23	18:00	
1201	RQ150017	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	29-Nov-23	18:00	
1202	RQ150016	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Approved	15-Nov-23	08:00	15-Nov-23	18:00	
1203	RQ150015	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Approved	02-Nov-23	08:00	02-Nov-23	18:00	
1204	RQ150731	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	09:00	24-Nov-23	18:00	
1205	RQ149707	OCC_212	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	For lopping chopping , tightening of jumper and other routine maintenance work	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Approved	03-Nov-23	09:00	03-Nov-23	17:00	
1206	RQ149706	OCC_212	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	For lopping chopping, tightening of jumper and other routine maintenance work	02/Nov/2023	09:00	02/Nov/2023	17:00		PLANNED	Approved	02-Nov-23	09:00	02-Nov-23	17:00	
1207	RQ150866	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHED I(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	15:00	24-Nov-23	23:00	May be given from 1500 Hrs

1208	RQ149891	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR non auto mode required for OPGW works	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected					Duplicate entry with S. No 1212
1209	RQ149892	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR non auto mode required for OPGW works	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected					Duplicate entry with S. No 1214
1210	RQ149890	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinked)	01/Nov/2023	08:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	08:00	05-Nov-23	18:00	Subject to NHPC/JK consent and no Generation loss.
1211	RQ149889	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinked)	01/Nov/2023	08:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Nov-23	08:00	05-Nov-23	18:00	Subject to NHPC/JK consent and no Generation loss.
1212	RQ150368	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions and JK/NHPC consent.
1213	RQ150370	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions and JK/NHPC consent.
1214	RQ150369	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Approved	01-Nov-23	07:00	30-Nov-23	18:00	May be given subject to real time grid conditions and JK/NHPC consent.
1215	RQ150130	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & AMP work	23/Nov/2023	15:00	29/Nov/2023	23:59		PLANNED	Approved	23-Nov-23	15:00	29-Nov-23	23:59	

1216	RQ150134	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT 1 @MEERUT(PG)		D	FOR AMP WORKS	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Approved	17-Nov-23	09:00	17-Nov-23	18:00	
1217	RQ150128	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & commissioning of ladder logic fro switching of spare reactor	15/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Approved	15-Nov-23	15:00	22-Nov-23	23:59	
1218	RQ150133	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT 1 @MEERUT(PG)		D	FOR AMP WORKS	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Approved					To be clubbed with sl 39/146
1219	RQ150127	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & commissioning of ladder logic fro switching of spare reactor	08/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Approved	08-Nov-23	15:00	14-Nov-23	23:59	
1220	RQ150125	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)		D	FOR AMP WORKS	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Approved					To be clubbed with sl 150
1221	RQ150129	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & AMP work	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	15:00	07-Nov-23	23:59	
1222	RQ150131	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	FOR CONSTRUCTION OF FIRE WALL NEAR R PHASE REACTOR	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Approved	01-Nov-23	16:00	07-Nov-23	23:59	Powergrid to share with NLDC/NRLDC schematic before availing s/d

1223	RQ150112	OCC_212	ntpcos_sd	BAY	BS2 BUS SECTIONALIZER BAY - 220KV BUS 2 AT UNCHAHAR(NT) (NTPC) AND 220KV BUS 4 AT UNCHAHAR(NT) AT 220 KV UNCHAHAR(NT) (NTPC)	NTPC	C	Annual bay equipment maintenance and testing	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Approved	29-Nov-23	08:00	30-Nov-23	18:00	May be given subject to real time grid conditions.
1224	RQ150111	OCC_212	ntpcos_sd	BAY	BS1 BUS SECTIONALIZER BAY - 220KV BUS 1 AT UNCHAHAR(NT) (NTPC) AND 220KV BUS 3 AT UNCHAHAR(NT) AT 220 KV UNCHAHAR(NT) (NTPC)	NTPC	C	Annual bay equipment maintenance and testing	24/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Approved	24-Nov-23	08:00	25-Nov-23	18:00	May be given subject to real time grid conditions.
1225	RQ150761	OCC_212	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWER GRID	C	Isolator retrofitting of BUS Coupler Bay 208. 20889A and 20889B isolators to be retrofitted	21/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	21-Nov-23	09:00	29-Nov-23	17:00	Element must remain in service via other bay.
1226	RQ150278	OCC_212	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 220 KV BIKANER(PG) - BUS 2 AT 220 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	14/Nov/2023	17:00	14/Nov/2023	19:00		PLANNED	Approved	14-Nov-23	19:00	14-Nov-23	23:00	May be given from 1900 Hrs
1227	RQ150086	OCC_212	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP WORKS	21/Nov/2023	09:00	23/Nov/2023	17:00	Kindly approve	PLANNED	Approved	21-Nov-23	09:00	23-Nov-23	17:00	
1228	RQ150744	OCC_212	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	FOR REPLACEMENT OF IBA CARDS	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Approved	16-Nov-23	08:00	17-Nov-23	18:00	
1229	RQ150419	OCC_212	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	08/Nov/2023	10:00	08/Nov/2023	18:00		PLANNED	Approved	08-Nov-23	10:00	08-Nov-23	18:00	

1230	RQ150737	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Bhadla-II PS	06/Nov/2023	17:00	10/Nov/2023	19:00	STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1 GW) under Phase-II-Part B1.	PLANNED	Approved	06-Nov-23	17:00	10-Nov-23	19:00	May be planned on daily basis in non solar generation hours.
1231	RQ150420	OCC_212	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	18:00	
1232	RQ150738	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Bhadla-II PS	01/Nov/2023	17:00	05/Nov/2023	19:00	STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1 GW) under Phase-II-Part B1.	PLANNED	Approved	01-Nov-23	17:00	05-Nov-23	19:00	May be planned on daily basis in non solar generation hours.
1233	RQ150959	OCC_212	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	For LT changeover scheme checking by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Approved	20-Nov-23	08:00	20-Nov-23	18:00	

1234	RQ150741	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Fatehgarh-II	10/Nov/2023	17:00	20/Nov/2023	19:00		PLANNED	Approved	10-Nov-23	17:00	20-Nov-23	19:00	May be planned on daily basis in non solar generation hours.
1235	RQ150441	OCC_212	cpcc3_sd	FSC	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT LUCKNOW_1(PG)		D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Approved	06-Nov-23	10:00	06-Nov-23	18:00	

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From Date	From Time	To Date	To Time	Basis	Reason	Shutdown Status	OCC Remarks
1	WRPC	NTPC/VSTPS	400KV-VINDHYACHAL-VINDHYACHAL HVDC-2	7/Nov/23	8:00	9/Nov/23	18:00	C	Annual Bay Maintenance and Testing	approved	One pole to be in service with maximum 250 MW power order
2	WRPC	NTPC/VSTPS	MAIN BAY OF 400KV-VINDHYACHAL-VINDHYACHAL HVDC-2 AND VINDHYACHAL - 400KV - BUS 1 @VINDHYACHAL - 400KV at VINDHYACHAL - 400KV	7/Nov/23	8:00	9/Nov/23	18:00	C	Annual Bay Maintenance and Testing	approved	
3	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/Nov/23	9:00	7/Nov/23	17:00	D	FOR LINE MAINTENANCE WORK	approved	
4	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	9/Nov/23	9:00	9/Nov/23	17:00	D	FOR LINE MAINTENANCE WORK	approved	
5	WRPC	MPPTCL	132KV Sabalgarh-Sheopur ckt-2 tap kandhar	21/Oct/23	9:00	30/Oct/23	18:00	C	for modification/shifting and tower erection work due to gauge conversion of Railways	approved	132kv Sabalgarh-Sheopur ckt -1 will also be under outage, as both ckts are on same tower
6	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	3/Nov/23	9:30	3/Nov/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 900 MW in NR Import
7	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	3/Nov/23	9:30	3/Nov/23	18:30	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN CKT # 1	approved	
8	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	8/Nov/23	9:30	8/Nov/23	18:30	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN CKT # 2	approved	
9	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	8/Nov/23	9:30	8/Nov/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 900 MW in NR Import
10	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1/Nov/23	9:00	1/Nov/23	18:00	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 2150 MW in NR Import
11	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	1/Nov/23	9:00	1/Nov/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2	approved	
12	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	1/Nov/23	9:00	1/Nov/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2	approved	
13	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	2/Nov/23	9:00	2/Nov/23	18:00	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	
14	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	2/Nov/23	9:00	2/Nov/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV GWALIOR-ORAI # 1	approved	
15	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	2/Nov/23	9:00	2/Nov/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV GWALIOR-ORAI # 1	approved	
16	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	20/Nov/23	9:00	21/Nov/23	18:00	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 450 MW in NR Import
17	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	22/Nov/23	9:00	23/Nov/23	18:00	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 450 MW in NR Import
18	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	28/Nov/23	9:00	28/Nov/23	18:00	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS	approved	ATC Curtailment of 1150 MW in NR Import
19	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	29/Nov/23	9:00	29/Nov/23	18:00	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS	approved	ATC Curtailment of 1150 MW in NR Import
20	WRPC	POWERGRID_N R1	765KV/400KV BANASKANTHA-ICT-1	3/Nov/23	9:00	3/Nov/23	18:00	D	Yearly AMP.DIA TO BE KEPT OPEN AT BOTH SIDES	approved	ATC Curtailment of 650 MW in NR Export
21	WRPC	POWERGRID_N R1	765KV/400KV BANASKANTHA-ICT-2	4/Nov/23	9:00	4/Nov/23	18:00	D	Yearly AMP.DIA TO BE KEPT OPEN AT BOTH SIDES	approved	ATC Curtailment of 650 MW in NR Export
22	WRPC	POWERGRID_N R1	765KV-JABALPUR-ORAI-1	1/Nov/23	7:00	30/Nov/23	18:00	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	approved	
23	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	2/Nov/23	9:00	2/Nov/23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	approved	Shall be clubbed with unit outage at Rihand 3
24	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	2/Nov/23	9:00	2/Nov/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	approved	Shall be clubbed with unit outage at Rihand 3
25	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	3/Nov/23	9:00	3/Nov/23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	approved	Shall be clubbed with unit outage at Rihand 3
26	WRPC	POWERGRID_N R3	400KV-VINDHYACHAL(PS)-RIHAND-1	3/Nov/23	9:00	3/Nov/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	approved	Shall be clubbed with unit outage at Rihand 3
27	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	4/Nov/23	10:00	4/Nov/23	14:00	D	Spare Rotation Work, Due date 20.11.2023	approved	ATC Curtailment of 750 MW in NR Import
28	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2 L/R@VINDHYACHAL(PS) - 765KV	4/Nov/23	10:00	4/Nov/23	14:00	D	Spare Rotation Work, Due date 20.11.2023	approved	
29	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	22/Nov/23	9:00	22/Nov/23	18:00	D	For Line terminal equipment AMP work at Vindhychal PS. Dia to be kept open at both ends	approved	ATC Curtailment of 1100 MW in NR Import

30	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1 L/R@VINDHYACHAL(PS) - 765KV	22/Nov/23	9:00	22/Nov/23	18:00	D	For Reactor AMP work and spare rotation work at Vindhychal PS	approved	
31	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@VINDHYACHAL(PS) - 765KV	7/Nov/23	9:00	7/Nov/23	18:00	D	For Firmware Ugradation work of Backup Imp Relay (P442) at Vindhychal PS	approved	
32	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@VINDHYACHAL(PS) - 765KV	8/Nov/23	9:00	8/Nov/23	18:00	D	For Firmware Ugradation work of Backup Imp Relay (P442) at Vindhychal PS	approved	
33	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	8/Nov/23	9:00	8/Nov/23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS	approved	ATC Curtailment of 1100 MW in NR Import
34	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	9/Nov/23	9:00	9/Nov/23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS	approved	ATC Curtailment of 950 MW in NR Import
35	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	9/Nov/23	9:00	9/Nov/23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS	approved	ATC Curtailment of 950 MW in NR Import
36	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	3/Nov/23	9:00	3/Nov/23	18:00	D	Yearly AMP work AND for taking Spare reactor as a Y ph , Oil leakage attending work Y ph at Vadodara & DIA TO BE KEPT OPEN AT BOTH ENDS.	approved	ATC Curtailment of 600 MW in NR Export
37	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	28/Nov/23	9:00	28/Nov/23	18:00	D	Yearly AMP work and also Spare reactor free from Y ph at Vadodara end.	approved	ATC Curtailment of 600 MW in NR Export
38	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	30/Nov/23	9:00	30/Nov/23	18:00	D	Line insulator replacement work Loc 576 & LINE TERMINAL EQUIPMENTS AMP WORKS AT BOTH END. Dia to be kept open at both ends.	approved	ATC Curtailment of 700 MW in NR Export
39	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-1	6/Nov/23	9:00	10/Nov/23	18:00	D	Replacement and cleaning of Insulators in fog affected areas	approved	
40	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	13/Nov/23	9:00	17/Nov/23	18:00	D	Replacement and cleaning of Insulators in fog affected areas	approved	
41	ERPC	ER-1	400KV-PUSAULI(PG)-VARANASI-1	2/Nov/23	9:00	2/Nov/23	18:00	C	Reactor Time delay, REL 670 Firmware upgradation	approved	
42	ERPC	ER-1	400KV-PUSAULI(PG)-ALLAHABAD-1	3/Nov/23	9:00	3/Nov/23	18:00	C	Reactor Time delay, REL 670 Firmware upgradation	approved	
43	ERPC	ER-1	HVDC PUSAULI	20/Nov/23	9:00	20/Nov/23	18:00	C	For LT changeover scheme checking	approved	
44	ERPC	ER-1	765KV-GAYA-VARANASI-1	2/Nov/23	9:00	3/Nov/23	18:00	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing	approved	
45	ERPC	ER-1	765KV-GAYA-VARANASI-2	20/Nov/23	9:00	20/Nov/23	18:00	D	Insulator Cleaning	approved	
46	ERPC	ER-1	765KV-GAYA-VARANASI-2	6/Nov/23	7:00	12/Nov/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. Due to Water Logging, River crossing and Damaged peak/earthwire. During S/D of CKT-2 in GAYA-VARANASI TL, A/R of CKT-1 will be in non-auto mode.	approved	
47	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	22/Nov/23	8:00	22/Nov/23	18:00	D	INSULATOR CLEANING	approved	
48	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	23/Nov/23	8:00	23/Nov/23	18:00	D	INSULATOR CLEANING	approved	
49	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	6/Nov/23	9:00	6/Nov/23	18:00	D	FOR LBB RELAY RETROFITTING WORK	approved	
50	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	8/Nov/23	9:00	8/Nov/23	18:00	D	FOR LBB RELAY RETROFITTING WORK	approved	
51	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-2	9/Nov/23	7:00	18/Nov/23	18:00	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.	approved	
52	ERPC	ER-1	400KV-PATNA-BALIA-1	3/Nov/23	8:00	23/Nov/23	18:00	C	Diversion work under consultancy services to rvnl	approved	All statutory approval, FTC consent to be submitted before charging of line.
53	ERPC	ER-1	400KV-PATNA-BALIA-2	3/Nov/23	8:00	23/Nov/23	18:00	C	Diversion work under consultancy services to rvnl	approved	All statutory approval, FTC consent to be submitted before charging of line.
54	ERPC	ER-1	765KV-GAYA-BALIA-1	23/Nov/23	9:00	26/Nov/23	18:00	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing	approved	
55	ERPC	ER-1	400KV-GAYA-CHANDWA-1	7/Nov/23	9:00	7/Nov/23	18:00	D	For Replacement of Lightning Flashover Insulator	approved	ATC Curtailment of 400 MW in NR Import
56	ERPC	ER-1	400KV-GAYA-CHANDWA-2	8/Nov/23	9:00	8/Nov/23	18:00	D	For Replacement of Lightning Flashover Insulator	approved	ATC Curtailment of 400 MW in NR Import
57	ERPC	ER-1	400KV-NEW RANCHI-CHANDWA-1	20/Nov/23	9:00	20/Nov/23	18:00	D	For Replacement of Lightning Flashover Insulator	approved	ATC Curtailment of 300 MW in NR Import
58	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	13/Nov/23	9:00	17/Nov/23	18:00	D	For availing shutdown in parallel circuit	approved	
59	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	6/Nov/23	9:00	10/Nov/23	18:00	D	For availing shutdown in parallel circuit	approved	
60	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-1	6/Nov/23	7:00	12/Nov/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. A/R of CKT-1 will be in non-auto mode during S/D of CKT-2 in GAYA-VARANASI TL.	approved	
61	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-2	1/Nov/23	7:00	30/Nov/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.	approved	
62	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	23/Nov/23	8:00	23/Nov/23	18:00	D	To facilitate the shutdown work at parallel circuit	approved	
63	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	22/Nov/23	8:00	22/Nov/23	18:00	D	To facilitate the shutdown work at parallel circuit	approved	

64	ERPC	ER-1	A/R OF 400KV-NABAUTPUR(BH)-BALIA-1	9/Nov/23	7:00	18/Nov/23	18:00	D	To facilitate the shutdown work at parallel circuit for Installation of Aviation Glouble in 400KV NAUBATPUR(BH)-BALIA-2 under OPGW installation Work under Strengthening of OPGW Network in ER Project.	approved	
65	ERPC	ER-1	A/R OF 400KV-GAYA-CHANDWA-1	8/Nov/23	9:00	8/Nov/23	18:00	D	For availing shutdown in parallel circuit	approved	
66	ERPC	ER-1	A/R OF 400KV-GAYA-CHANDWA-2	7/Nov/23	9:00	7/Nov/23	18:00	D	For availing shutdown in parallel circuit	approved	
67	ERPC	ER-1	A/R OF 400KV-NEW RANCHI-CHANDWA-2	20/Nov/23	9:00	20/Nov/23	18:00	D	For availing shutdown in parallel circuit	approved	
68	ERPC	ER-1	800KV HVDC AGRA BNC LINE 1	6/Nov/23	8:00	7/Nov/23	17:00	ODB	Rectification of Broken glass insulators and other Shutdown nature defect	approved	Subjected to NERPC approval
69	ERPC	ER-1	800KV HVDC AGRA BNC LINE 2	17/Nov/23	8:00	18/Nov/23	17:00	ODB	Rectification of Broken glass insulators and other Shutdown nature defect	approved	Subjected to NERPC approval

OUTAGE PLANNING TO BE APPROVED IN 212th OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPPTCL	For the Month	Oct-23	Date	10.11.2023										
Line Details										Proposed Date and Time						
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	HPPTCL	220 KV	Phozal (HPPTCL)	Nalagarh (PGCIL)	ADHPL	Phozal-Nalagarh	Inter-Regional	Daily	Yearly Periodic maintenance of Phozal Substation	29.11.2023	09:00 hrs	29.11.2023	22:00 hrs	220 kV and 33 kV bus at Phozal substation will remain energized during the shutdown period to evacuate the power of Kanchenjunga IPP and for fulfillment of load demands of HPSEBL	approved	May be given subject to real time grid conditions and AD Hydro/PG consent and no generation loss. May be clubbed with PG shutdown.
2	HPPTCL	220 KV	ADHPL (IPP)	Phozal (HPPTCL)	ADHPL	ADHPL (IPP)-Phozal (HPPTCL)	Inter-Regional	Daily		30.11.2023	09:00 hrs	30.11.2023	22:00 hrs		approved	May be given subject to real time grid conditions and AD Hydro and no generation loss. May be clubbed with PG shutdown.
5	HPSEBL	220 KV	Majri	Khodri	HPSEBL	Khodri- Majri feeder-2	Inter-Regional	Daily	1.) For fixing the ABB make distance protection relay Model No. REL 670 and its erection after the dismantling of the old faulty relay in 220 KCV Khodri Majari Feeder No.-2, C & R Panel 2.) To attend the observations raised by UJVNL authority	02.11.2023	09:00 hrs	04.11.2023	18:00 hrs	1). IPP affected- Nil 2.)Load Shedding/Generation Loss- Nil	approved	subject to no generation loss

OUTAGE PLANNING TO BE APPROVED IN 212TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC														
Indenting Agency			For the Month	Nov-23	Date	11/20/23								
Line Details							Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	LPGCL Lalitpur	765KV	LPGCL Unit-01 Generating Transformer Bank#01	LPGCL	Intra-Regional	Continous	GT #1 and UT Transformer Testing and Overhauling activities as Unit#1 will be under shutdown for Annual Overhauling activities.	20-Nov-2023	09:00 Hrs.	15-Dec-2023	16:00 Hrs.	Unit#1 will be under AOH during the period	approved	
2	LPGCL Lalitpur	765/220/33 KV	LPGCL Interconnecting Transformer Bank # 2 (765 KV / 220 KV/33 KV, 3 X 105 MVA)	LPGCL	Intra-Regional	Continous	1.) ICT#2Y replacement with spare ICT as due to reising trend of C2H2 Fault Gas value. 2.) To perform Complete Transformer Overhauling , gaskets replacement and Testing	20-Nov-2023	10:00 Hrs.	15-Dec-2023	10:00 Hrs.	Unit#1 will be under AOH during the period	approved	

Sr. No	Element Name	Daily/ Continuous	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Reason	Shutdown Status	OCC Remaks
1	Narora - Sambhal	C	21-Nov-23	0800 hrs	26-Nov-23	1800 hrs	L-1 busbar differential testing on Bus-B, DS-17(L-1 Bus-A) overhauling, bay jumper tightness, CT diagnostic testing.	approved	May be given subject to real time grid conditions and UP consent.
2	Narora-Simbholi	C	27-Nov-23	0800 hrs	3-Dec-23	1800 hrs	L-2 busbar differential testing on Bus-B, DS-25(L-2 Bus-A) overhauling, 220KV LA replacement, bay jumper tightness, CT diagnostic testing.	approved	May be given subject to real time grid conditions and UP consent.

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	S/d Status	OCC Remarks
1	220 KV Rohtak Road - Narela D/c (ckt-I & II)	BBMB	Continuous	For Shifting/height raising work between tower no. 1021-22 for Development of 6-lane Urban Extension Road (UER) by NHAI being reviewed under PRAGATI & PM GATI SHAKTI Program.	25.10.2023 (08:00)	30.10.2023 (17:00)	approved	Shutdown may be approved subject to Delhi consent and real time Grid conditions
2	220 KV Panipat- Narela ckt-III	BBMB	Continuous	For Shifting/height raising work between tower no. 133-134 for Development of 4-lane by NHAI between Haryana border to Rohana.	25.10.2023 (08:00)	30.10.2023 (17:00)	approved	Shutdown may be approved subject to Delhi consent and real time Grid conditions

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remarks
1	212	PPGCL_BARA	400KV LINE	400KV LINE#1	PPGCL-BARA	Continuous	M2 RELAY RETROFITTING	01.11.2023	08:00AM	02.11.2023	22:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	approved	May be given subject to real time grid conditions and UP consent.
2	212	PPGCL_BARA	400KV LINE	400KV LINE#2	PPGCL-BARA	Continuous	M2 RELAY RETROFITTING	03.11.2023	08:00AM	04.11.2023	22:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	approved	May be given subject to real time grid conditions and UP consent.

			From		To					
S.N.	Name of transmission elements	Owner	Date	Time	Date	Time	MODE	Remarks	S/d Status	OCC Remarks
1	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	09/Nov/2023	08:00	09/Nov/2023	18:00	C	Preventive Maintenance	approved	May be given subject to real time grid conditions/One circuit shutdwn at a time.
2	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	10/Nov/2023	08:00	10/Nov/2023	18:00	C	Preventive Maintenance	approved	May be given subject to real time grid conditions/One circuit shutdwn at a time.
3	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	11/Nov/2023	08:00	11/Nov/2023	18:00	C	Preventive Maintenance	approved	May be given subject to real time grid conditions/One circuit shutdwn at a time.
4	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	13/Nov/2023	08:00	13/Nov/2023	18:00	C	Preventive Maintenance	approved	May be given subject to real time grid conditions/One circuit shutdwn at a time.

PLANNED SHUT DOWN FOR THE MONTH OF November- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400 kV	400kV TRAFER BUS BAR at 400kV S/S DIV SAROJINI NAGAR	29.11.2023	29.11.2023	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protection Core, Interconec	CONTINUOUS		approved	May be given subject to real time grid conditions.
2	400 kV	400kV BUS COUPLER 400kV BUS COUPLER BAY at 400kV S/S DIV SAROJINI NAGAR	23.11.2023	30.11.2023	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type (Connection of CT Bus-Bar Prot	CONTINUOUS		approved	May be given subject to real time grid conditions.
3	400 kV	400kV BUS REACTR BAY 80MVAR SHUNT REACTR 400KV SAROJINI NAGAR, LUCKNOW	29.11.2023	29.11.2023	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	CONTINUOUS		approved	Element must remain in service via other bay.
4	765 KV	Main Bay- 706, 765 kV Anpara D	01.11.2023	07.11.2023	9:00:00	18:00:00	Replacement of Air Cell of R and Y phase and attending Oil leakages from top cover of Bus Reactor alongwith Testing of CT and Circuit breaker of Bus Reactor Bays (Main Bay- 706, Tie Bay- 705)	CONTINUOUS		approved	
5	765 KV	Tie Bay- 705 at 765 kVAnpara D	01.11.2023	07.11.2023	9:00:00	18:00:00	Replacement of Air Cell of R and Y phase and attending Oil leakages from top cover of Bus Reactor alongwith Testing of CT and Circuit breaker of Bus Reactor Bays (Main Bay- 706, Tie Bay- 705)	CONTINUOUS		approved	
6	400KV	400 KV ICT -I bay circuit breaker 400kv,100MVA ICT-I- Bay circuit breaker at 400 kV Anpara	02.11.2023	16.12.2023	9:00:00	17:00:00	For replacement of ICT-I- bay circuit breaker	CONTINUOUS	ICT will remain in charged condition through BT	approved	Element must remain in service via other bay.
7	400KV	500 MVA,400/220 KV ICT -I at 400 kV Substation Rasra	04.11.2023	05.11.2023	10:00:00	17:00:00	Routine maintenace and realy testing	DAILY	During shutdown Period no supply will be affected as 500 MVA ICT II will be in service during above s/d.	approved	Element must remain in service via other bay.
8	765 KV	Main Bay-704 (765kv Ghatam Pur TL) at Hapur S/s	18.11.2023	18.11.2023	9:00:00	18:00:00	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	DAILY		approved	
9	400 kV	BAY-408 PJFTL 400/220/132KV SS, PJFTL FIROZABAD	18.11.2023	18.11.2023	8:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	approved	Element must remain in service via other bay.

Sub: Shutdown of 220kV D/C (Kishanpur(PG)-Mirbazar(PDD)-I(JKPDD))

Sir,

M/S Vinay Construction Company , Channi Himmat Jammu vide his letter under reference has requested for shut down of 220 KV, D/C, KPTL between Kishenpur-Mirbazar KPTL for insertion of tower between loc no 299 and loc no 300, the shut down is urgently required for insertion of M type tower between location No: 299 and location No: 300 of the said line.

It is pertinent to mention here that this tower insertion is required urgently as there is every apperception of snowfall in this region in the ensuring winter & the existing span is approx 1300 mtrs & thus this work is of utmost importance.

The detail of proposed shutdown as per the prescribed format is as under:

Element Type	Outage Type	Date and Time	Load Affected	Areas Affected
220 KV, D/C, (Kishenpur-Mirbazar (KPTL Ckt-I)	Planned	16-10-2023 from (9 AM) 26-10-2023 to (05 PM)	NIL	No area will be affected as the load will be re-oriented during the shut down period from Kishenpur end of 220 KV D/C KPTL

NLDC/NRLDC Comments:

Shutdown may be approved subject to availability of 220kV Mirbazar-Pampore ckt and real time Grid conditions.

Shutdown Status:

approved from 19th October for 10 days subject to load management by J&K and availability of 220kV Mirbazar-Pampore ckt

OCC Remarks:

During the shutdown of 220 KV Kishenpur (PG)-Mir Bazar(PDD)(PDD) Ckt.-1 , J&K SLDC informed that the 220 KV Ramban (PDD)- Mir Bazar (PDD) Ckt. will also remain under shutdown and the load of Mir Bazar station will be fed from Pampore station.

Format I(A): Request for transmission element outage by Indenting agency to RPC: 212th OCC Meeting

Indenting Agency		NHPC LTD.	For the Month	Nov-23	Date					Proposed Date and Time					S/d Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks		
1	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of 525kV VSSB and 50MVAR Shunt Reactor	21-Nov-2023	9:00	23-Nov-2023	17:00		approved	May be given subject to real time grid conditions and PG consent and no generation loss.
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of 525kV VSSB and 50MVAR Shunt Reactor	28-Nov-2023	9:00	30-Nov-2023	17:00		approved	May be given subject to real time grid conditions and PG consent and no generation loss.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	765 KV AJMER-BHADLA_2 (PG) CKT-1	PGCIL	Continuous	10/22/23	09:00	10/26/23	18:00	For overhead stringing by 765kV D/C bhadla II - SikarII T/L TW02 package in section AP58/0-AP59/0.	Timing of shut down is very odd (i.e 17:00 to 23:00 hrs) when sun light starts to deplete, we get about one and half hrs daily for 02 days to complete the entire task at the height of 112mtrs including time of formalities for availing the shutdown from substation end. Process of stringing involves bringing down the OPGW / earth wires below top conductor level. It is very difficult to bring down Existing OPGW for crossing. OPGW's diamond crossing will again require additional working days.	POWERGRID may submit tentative plan for charging of Sikar substation and transmission line.	rejected	
2	765 KV AJMER-BHADLA_2 (PG) CKT-2	PGCIL	Continuous	10/22/23	09:00	10/26/23	18:00	For overhead stringing by 765kV D/C bhadla II - SikarII T/L TW02 package in section AP58/0-AP59/0.	Timing of shut down is very odd (i.e 17:00 to 23:00 hrs) when sun light starts to deplete, we get about one and half hrs daily for 02 days to complete the entire task at the height of 112mtrs including time of formalities for availing the shutdown from substation end. Process of stringing involves bringing down the OPGW / earth wires below top conductor level. It is very difficult to bring down Existing OPGW for crossing. OPGW's diamond crossing will again require additional working days.	POWERGRID may submit tentative plan for charging of Sikar substation and transmission line.	rejected	
3	765KV Meerut-Koteswar Ckt-II	PGCIL	Continuous	15.11.2023	09:00	25.11.2023	18:00	For shifting of tower loc no 79 (D+0) due to landslide taken place leading to deformation in 15 nos. tower members of Tower no 79.	Discussed in OCC-211 with Agenda Table Number-3 (Refere MoM of OCC-211)	Possibility of daily shutdown/ERS tower/ THDC consent.	approved	NRLDC to issue SOP before giving permission for s/d in real time.
4	800 KV HVDC KURUKSHETRACHAMPA (PG) CKT-1	PGCIL	Continuous	01.11.2023	09:00	15.11.2023	18:00	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	All four Pole all together		approved	
5	800 KV HVDC KURUKSHETRACHAMPA (PG) CKT-2	PGCIL	Continuous	01.11.2023	09:00	15.11.2023	18:00	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	All four Pole all together		approved	
6	800 KV HVDC KURUKSHETRACHAMPA (PG) CKT-3	PGCIL	Continuous	01.11.2023	09:00	15.11.2023	18:00	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	All four Pole all together		approved	
7	800 KV HVDC KURUKSHETRACHAMPA (PG) CKT-4	PGCIL	Continuous	01.11.2023	09:00	15.11.2023	18:00	DIVERSION OF LINES DUE INFRINGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	All four Pole all together		approved	
8	400 KV MEERUT-MANDOLA CKT-3	PGCIL	Continuous	10/19/23	09:00	10/21/23	18:00	Shutdown of 400 kV Meerut Mandola Ckt 1 & 2 are already approved and tower erection, Conductor stringing, Destraining work are under progress due to infringement of Delhi-Saharanpur Expressway of NHAL. The 400 kV Meerut Mandola Ckt 3 & 4 under crossing 400 kV Meerut- Mandola 1 & 2. So simultaneously Both Ckt 3 & 4 (both) needs to be taken under shutdown to complete the stringing, Destraining the work in Ckt 1 & 2.	Already Approved in OCC-211.	400 KV MEERUT-MANDOLA (PG) CKT-1 & 2 already under outage till 24th Oct, 2023./May be completed in two days	approved	already discussed in main list
9	400 KV MEERUT-MANDOLA CKT-4	PGCIL	Continuous	10/19/23	09:00	10/21/23	18:00	Shutdown of 400 kV Meerut Mandola Ckt 1 & 2 are already approved and tower erection, Conductor stringing, Destraining work are under progress due to infringement of Delhi-Saharanpur Expressway of NHAL. The 400 kV Meerut Mandola Ckt 3 & 4 under crossing 400 kV Meerut- Mandola 1 & 2. So simultaneously Both Ckt 3 & 4 (both) needs to be taken under shutdown to complete the stringing, Destraining the work in Ckt 1 & 2.	Already Approved in OCC-211.	400 KV MEERUT-MANDOLA (PG) CKT-1 & 2 already under outage till 24th Oct, 2023./May be completed in two days	approved	already discussed in main list
10	400kV D/C Muradnagar- Simbawali Tr. Line 1 & II	PGCIL	DAILY	21.10.2023	08:00 Hrs	30.10.2023	18:30 Hrs	Stringing of balance portion (55/0 to 56/0) (No power flow on line, it is charged on antitheft)		May be given subject to real time grid conditions.	approved	May be given subject to real time grid conditions.
11	220 KV DAULTABAD-MANESAR CKT-1&2	HVPNL	Continuous	11/15/23	09:00	11/24/23	18:00	FOR NCRTC DIVERSION WORK		Subject to Harayana consent.	approved	Subject to Harayana consent.
12	220 KV BAWAL (HVPNL)-MAU(HVPNL) LINE	HVPNL	Continuous	11/1/23	09:00	11/10/23	18:00	FOR NCRTC DIVERSION WORK		Subject to Harayana consent.	approved	Subject to Harayana consent.
13	132 kV Bamantukda-Amet S/C line	RRVPN	DAILY	11/26/23	08:00	11/26/23	18:00	400 kV Kankroli Jodhpur Reconductoring Work		Subject to Rajasthan consent, may be takne during non solar hours.	approved	Subject to Rajasthan consent, may be taken during non solar hours.
14	220 kV Bhiwara Bali Line S/C	RRVPN	DAILY	11/1/23	08:00	11/1/23	18:00	400 kV Kankroli Jodhpur Reconductoring Work		Subject to Rajasthan consent, may be takne during non solar hours.	approved	Subject to Rajasthan consent, may be taken during non solar hours.
15	132 kV Pali Kharchi S/c line	RRVPN	DAILY	11/4/23	08:00	11/4/23	18:00	400 kV Kankroli Jodhpur Reconductoring Work		Subject to Rajasthan consent, may be takne during non solar hours.	approved	Subject to Rajasthan consent, may be taken during non solar hours.
16	132 kV Pali Sojat S/c line	RRVPN	DAILY	11/25/23	08:00	11/25/23	18:00	400 kV Kankroli Jodhpur Reconductoring Work		Subject to Rajasthan consent, may be takne during non solar hours.	approved	Subject to Rajasthan consent, may be taken during non solar hours.
400/220kV ICT/STATCOMS												
1	765KV/400KV BANASKANTHA-ICT-1	PG-WR2-	DAILY	03-11-2023	9:00:00	03-11-2023	18:00	FOR SWITCHING OF SPARE ICT UNIT WITH B PHASE OF ICT #1. DIA TO BE KEPT OPEN AT BOTH SIDES.	S/D Requested by WR-2		approved	
2	765KV/400KV BANASKANTHA-ICT-2	PG-WR2-	DAILY	04-11-2023	9:00:00	04-11-2023	18:00	Yearly AMP. DIA TO BE KEPT OPEN AT BOTH SIDES.	S/D Requested by WR-2		approved	
3	STATCOM-2 at Fatehgarh-2	PGCIL	DAILY	15-11-2023	17:00:00	30-11-2023	23:59	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Fatehgarh-II under package	STATCOM Package-II for STATCOM at 400kV Bhadla-II PS & Fatehgarh_2 associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones I Rajasthan(8.1GW) under Phase-II-Part B1.	May be given subject to real time grid conditions.	approved	May be given subject to real time grid conditions.

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 207th OCC MEETING

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
X-3	For O&M activity										
1	220kV	50 MVA ICT at Drass	D	04.11.2023	09:00 hrs	04.11.2023	18:00Hrs.	D	AMP works	approved	May be given subject to real time grid conditions and JK consent
2	220kV	50 MVA ICT at Drass	D	05.11.2023	09:00 hrs	05.11.2023	18:00Hrs.	D	BPIs erection and conductor stringing for conversion of Cold spare unit into hot spare	approved	May be given subject to real time grid conditions and JK consent

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC													
(SHUTDOWNS)													
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow		NOV'23		DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	LINE DETAILS	DAILY/ CONTINUOUS	REASON	PROPOSED DATE AND TIME								
					FROM		TO						
					DATE	TIME	DATE	TIME					
1	POWERGRID_N R3	765 KV AGRA-ALIGARH (PG) CKT-1	D	Rectification of S/D nature defects	27-Nov-2023	9:00	29-Nov-2023	18:00		May be allowed	approved		
2	POWERGRID_N R3	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Cleaning Work	19-Nov-2023	9:00	19-Nov-2023	18:00			approved	subject to no other s/d from singrauli end	
3	POWERGRID_N R3	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Cleaning Work	18-Nov-2023	9:00	18-Nov-2023	18:00		May be given subject to real time grid conditions and no other shutdown from Singrauli end.	approved	May be given subject to real time grid conditions and no other shutdown from Singrauli end.	
4	POWERGRID_N R3	400 KV FATEHPUR-KANPUR (PG) CKT-2	D	Insulator Cleaning Work	13-Nov-2023	9:00	13-Nov-2023	18:00		May be given subject to real time grid condition.	approved	May be given subject to real time grid condition.	
5	POWERGRID_N R3	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Cleaning Work	13-Nov-2023	9:00	13-Nov-2023	18:00		May be given subject to real time grid conditions and no other shutdown from Rihand end.	approved		
6	POWERGRID_N R3	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Cleaning Work	12-Nov-2023	9:00	12-Nov-2023	18:00		May be given subject to real time grid conditions and no other shutdown from Rihand end.	approved		
7	POWERGRID_N R3	765 KV AGRA-JHATIKARA (PG) CKT-1	D	Insulator Cleaning Work	07-Nov-2023	8:00	07-Nov-2023	18:00		May be allowed	approved		
8	POWERGRID_N R3	400 KV Bareilly - Lucknow(UP)	D	Lucknow (UPPCL) line reactor replacement work, Installation of bushing in new 80 MVA reactor. Line will be charged without line reactor as old reactor shall be replaced with new reactor under ADD-CAP.	06-Nov-2023	9:30	06-Nov-2023	17:30		May be given subject to real time grid condition.	approved		
9	POWERGRID_N R3	220kV Mainpuri (PG)-Mainpuri(UP)	D	AMP of Line Bay Equipment at Mainpuri s/s	06-Nov-2023	9:00	06-Nov-2023	18:00		May be given subject to real time grid condition and UP consent.	approved		
10	POWERGRID_N R3	400kV Allahabad - Kanpur	D	For Rectification of Defect list/Punch points of Line Re-	04-Nov-2023	12:00	04-Nov-2023	14:00		May be given subject to real time grid condition.	approved		
11	POWERGRID_N R3	± 500kV HVDC BALLIA-BHIWADI (PG) POLE-2	C	For HVDC Ballia AMP work of Pole-2	28-Nov-2023	8:00	30-Nov-2023	18:00	HVDC 400kV Bus-Extension- IIA Shall be out	May be given subject to real time grid condition.	approved	to be clubbed with NR1 s/d	
12	POWERGRID_N R3	± 500kV HVDC BALLIA-BHIWADI (PG) POLE-1 POLE-2	D	For HVDC Ballia AMP work of Pole-1 & 2	01-Dec-2023	8:00	01-Dec-2023	18:00	HVDC 400kV Bus-Extension- IA & IIA Shall be out	May be given subject to real time grid condition.	approved		
13	PGYTL	800 KV HVDC KURUKSHETRA-CHAMPA (PG) Line-1 (POLE-1 & POLE-3)	C	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV Ghatampur-Hapur line at 765/400/220kV GIS SS Rampur. During S/D all 04 poles will be out.	11-Nov-2023	8:00	12-Nov-2023	18:00		To be clubbed with Ganga Expressway diversion work. All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval	approved	to be clubbed with ganga expressway diversion work. Subjected to WRPC Approval	

14	PGYTL	800 KV HVDC KURUKSHETRA-CHAMPA (PG) Line-2 (POLE-2 & POLE-4)	C	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur. During S/D all 04 poles will be out.	11-Nov-2023	8:00	12-Nov-2023	18:00		To be clubbed with Ganga Expressway diversion work. All statutory clearances, FTC Approval to be submitted before charging of Lines. ATC to be curtailed by 5800 MW in NR Import. Subjected to WRPC Approval	approved	to be clubbed with ganga expressway diversion work. Subjected to WRPC Approval
15	POWERGRID_W R2	765KV-SATNA-GWALIOR-2	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	01-Nov-2023	9:00	01-Nov-2023	18:00		ATC Curtailment of 2150 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved	
16	POWERGRID_W R2	765KV-GWALIOR-JAIPUR-1	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	20-Nov-2023	9:00	21-Nov-2023	18:00		ATC Curtailment of 450 MW in NR Import.	approved	
17	POWERGRID_W R2	765KV-GWALIOR-JAIPUR-2	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	22-Nov-2023	9:00	23-Nov-2023	18:00		ATC Curtailment of 450 MW in NR Import.	approved	
18	POWERGRID_W R2	765KV/400KV BANASKANTHA-ICT-1	D	Yearly AMP.DIA TO BE KEPT OPEN AT BOTH SIDES	03-Nov-2023	9:00	03-Nov-2023	18:00		ATC Curtailment of 650 MW in NR Export.	approved	
19	POWERGRID_W R2	765KV/400KV BANASKANTHA-ICT-2	D	Yearly AMP.DIA TO BE KEPT OPEN AT BOTH SIDES	04-Nov-2023	9:00	04-Nov-2023	18:00		ATC Curtailment of 650 MW in NR Export.	approved	
20	POWERGRID_W R2	400KV-VINDHYACHAL(PS)-RIHAND-1	D	Line AMP works, Dia to be Kept open at both ends. A/R IN NON AUTO MODE of CKT 2 FOR FACILITATING WORKS IN CKT # 1	02-Nov-2023	9:00	02-Nov-2023	18:00		To be clubbed with unit outage at Rihand 3	approved	To be clubbed with unit outage at Rihand 3
21	POWERGRID_W R2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Line reactor Spare Rotation Work at Vindhyachal(PS), Due date 20.11.2023	04-Nov-2023	10:00	04-Nov-2023	14:00		ATC Curtailment of 750 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved	
22	POWERGRID_W R2	765KV-VINDHYACHAL(PS)-JABALPUR-1	D	For Line terminal equipment AMP work at Vindhyachal PS and line reactor AMP work and spare rotation work at Vindhyachal PS. Dia to be kept open at both ends	22-Nov-2023	9:00	22-Nov-2023	18:00		ATC Curtailment of 1100 MW in NR Import.	approved	
23	POWERGRID_W R2	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@ VINDHYACHAL(PS) - 765KV	D	For Firmware Ugradation work of Backup Imp Relay (P442) at Vindhyachal PS (ONLINE WORK)	07-Nov-2023	9:00	07-Nov-2023	18:00		To be clubbed with L/R AMP/Outage work	approved	
24	POWERGRID_W R2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ VINDHYACHAL(PS) - 765KV	D	For Firmware Ugradation work of Backup Imp Relay (P442) at Vindhyachal PS (ONLINE WORK)	08-Nov-2023	9:00	08-Nov-2023	18:00		To be clubbed with sl 27	approved	To be clubbed with sl 27
25	POWERGRID_W R2	765KV-VINDHYACHAL(PS)-JABALPUR-2	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS (ONLINE WORK)	08-Nov-2023	9:00	08-Nov-2023	18:00		ATC Curtailment of 1100 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved	
26	POWERGRID_W R2	765KV-VADODARA-DHULE-1	D	Yearly AMP work AND for taking Spare reactor as a Y ph , Oil leakage attending work Y ph at Vadodara & DIA TO BE KEPT OPEN AT BOTH ENDS.	03-Nov-2023	9:00	03-Nov-2023	18:00		ATC Curtailment of 600 MW in NR Export.	approved	
27	POWERGRID_W R2	765KV-VADODARA-DHULE-1	D	Yearly AMP work and also Spare reactor free from Y ph at Vadodara end.	28-Nov-2023	9:00	28-Nov-2023	18:00		ATC Curtailment of 600 MW in NR Export.	approved	
28	POWERGRID_W R2	765KV-INDORE-VADODARA-1	D	Line insulator replacement work Loc 576 & LINE TERMINAL EQUIPMENTS AMP WORKS AT BOTH END. Dia to be kept open at both ends.	30-Nov-2023	9:00	30-Nov-2023	18:00		ATC Curtailment of 700 MW in NR Export.	approved	
29	POWERGRID_W R2	765KV-SATNA-BINA-2	D	For AMP of line terminal equipment and Line amp works. Dia to be kept open at both ends. CKT 1- A/R IN NON AUTO MODE.	04-Nov-2023	9:15	04-Nov-2023	18:15		ATC Curtailment of 750 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved	
30	POWERGRID_ER 1	400KV-GAYA-CHANDWA-1	D	For Replacement of Lightning Flashover insulator. A/R of 400KV-GAYA-CHANDWA-2 in Non Auto Mode	07-Nov-2023	9:00	07-Nov-2023	18:00		ATC Curtailment of 400 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved	

31	POWERGRID_ER1		400KV-GAYA-CHANDWA-2	D	For Replacement of Lightening Flashover Insulator. A/R of 400KV-GAYA-CHANDWA-1 in Non Auto Mode	08-Nov-2023	9:00	08-Nov-2023	18:00		ATC Curtailment of 400 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved		
32	POWERGRID_ER1		400KV-NEW RANCHI-CHANDWA-1	D	For Replacement of Lightening Flashover Insulator. A/R of 400KV-NEW RANCHI-CHANDWA-2 in Non Auto Mode	20-Nov-2023	9:00	20-Nov-2023	18:00		ATC Curtailment of 300 MW in NR Import. Not to be availed with Chmpa - KKR Diversion work Shutdown	approved		
33	POWERGRID_ER1		400KV Varanasi-Sasaram-1	D	A/R non auto mode to facilitate S/D of other ckt on the same tower	21-Nov-2023	9:00	21-Nov-2023	18:00		May be allowed	approved		
34	POWERGRID_ER1		400KV Sasaram-Allahabad-2	D	A/R non auto mode to facilitate S/D of other ckt on the same tower	22-Nov-2023	9:00	22-Nov-2023	18:00		May be allowed	approved		
FORMAT I(B): REQUEST FOR BUS,BAY,ICTS,FACTS,FSCs,SVCs etc OUTAGE TO RPC (PLANNED SHUT DOWNS)														
			INDENTING AGENCY		DATE		DD:MM:YYYY							
			EQUIPMENT DETAILS		PROPOSED DATE AND TIME									
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	FROM				TO		Remarks	DAILY/ CONTINUOUS	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
				DATE	TIME			DATE	TIME					
1	POWERGRID_N R3	400KV	AWL7 Bus Coupler Bay of 400KV North Bus-1A & 2A at Vindhychal-HVDC	06-Nov-2023	8:00			08-Nov-2023	8:00	Pneumatic drive mechanish overhauling	Continuous	approved		
2	POWERGRID_N R3	400KV	AC FILTER Sub bank Z4:Z1 at Agra HVDC	10-Nov-2023	8:00			10-Nov-2023	8:00	AMP of CTs	Daily	approved	Subjected to no power order restricton on HVDC	
3	POWERGRID_N R3	400KV	AC FILTER Sub bank Z4:Z2 at Agra HVDC	13-Nov-2023	8:00			13-Nov-2023	8:00	AMP of CTs	Daily	approved	Subjected to no power order restricton on HVDC	
4	POWERGRID_N R3	400KV	AC FILTER Sub bank Z4:Z3 at Agra HVDC	15-Nov-2023	8:00			15-Nov-2023	8:00	AMP of CTs	Daily	approved	Subjected to no power order restricton on HVDC	
5	POWERGRID_N R3	400KV	AC FILTER Sub bank Z4:Z4 at Agra HVDC	17-Nov-2023	8:00			17-Nov-2023	8:00	AMP of CTs	Daily	approved	Subjected to no power order restricton on HVDC	
6	POWERGRID_N R3	400KV	400kV Bus-Extension-IIA at Balia HVDC	28-Nov-2023	8:00			30-Nov-2023	18:00	For HVDC Ballia AMP work of Pole-2	Continuous	approved		
7	POWERGRID_N R3	400KV	400kV Bus-Extension-IA & IIA at Balia HVDC	01-Dec-2023	8:00			01-Dec-2023	18:00	For HVDC Ballia AMP work of Pole-1 & 2	DAILY	approved		
8	POWERGRID_N R3	38.5KV	604 Bay (150 MVAR MSR 1) at Lucknow STATCOM	01-Nov-2023	9:00			01-Nov-2023	17:00	AMP OF 150 MVAR MSR 1 Bay	DAILY	approved	May be given subject to real time grid conditions.	
9	POWERGRID_N R3	38.5KV	605 Bay (150 MVAR MSR 2) at Lucknow STATCOM	03-Nov-2023	9:00			03-Nov-2023	17:00	AMP OF 150 MVAR MSR 2 Bay	DAILY	approved	May be given subject to real time grid conditions.	
10	POWERGRID_N R3	400	500MVA ICT-1 at Sambhal_PRSTL	22.11.2023	9:00			22.11.2023	18:00	Annual Maintenance work	DAILY	approved		
11	POWERGRID_N R3	400	500MVA ICT-2 at Sambhal_PRSTL	23.11.2023	9:00			23.11.2023	18:00	Annual Maintenance work	DAILY	approved		
12	POWERGRID_N R3	765	701 Future Bay at Balia	26.10.2023	10:00			26.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		
13	POWERGRID_N R3	765	702 Main Bay at Balia	26.10.2023	10:00			26.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		
14	POWERGRID_N R3	765	703 Main Bay at Balia	26.10.2023	12:00			26.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		
15	POWERGRID_N R3	765	706 Main Bay at Balia	26.10.2023	16:00			26.10.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		
16	POWERGRID_N R3	765	704 Main Bay at Balia	27.10.2023	10:00			27.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		
17	POWERGRID_N R3	765	704R LR Bay at Balia	27.10.2023	12:00			27.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY	approved		

18	POWERGRID_N R3	765	705 Tie Bay at Balia	27.10.2023	16:00	27.10.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
19	POWERGRID_N R3	765	707 Main Bay at Balia	28.10.2023	10:00	28.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
20	POWERGRID_N R3	765	707R LR Bay at Balia	28.10.2023	12:00	28.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
21	POWERGRID_N R3	765	708 Tie Bay at Balia	28.10.2023	16:00	28.10.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
22	POWERGRID_N R3	765	709 Main Bay at Balia	30.10.2023	10:00	30.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
23	POWERGRID_N R3	765	710 Main Bay at Balia	30.10.2023	12:00	30.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
24	POWERGRID_N R3	765	711 Tie Bay at Balia	30.10.2023	16:00	30.10.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
25	POWERGRID_N R3	765	712 Main Bay at Balia	31.10.2023	10:00	31.10.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
26	POWERGRID_N R3	400	401 Future Bay at Balia	31.10.2023	12:00	31.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
27	POWERGRID_N R3	400	402 Main Bay at Balia	31.10.2023	12:00	31.10.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
28	POWERGRID_N R3	400	403 Main Bay at Balia	31.10.2023	16:00	31.10.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
29	POWERGRID_N R3	400	404 Main Bay at Balia	01.11.2023	10:00	01.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
30	POWERGRID_N R3	400	405 Tie Bay at Balia	01.11.2023	12:00	01.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
31	POWERGRID_N R3	400	406 Main Bay at Balia	01.11.2023	16:00	01.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
32	POWERGRID_N R3	400	407 Main Bay at Balia	02.11.2023	10:00	02.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
33	POWERGRID_N R3	400	408 Tie Bay at Balia	02.11.2023	12:00	02.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
34	POWERGRID_N R3	400	409 Main Bay at Balia	02.11.2023	16:00	02.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
35	POWERGRID_N R3	400	410 Main Bay at Balia	03.11.2023	10:00	03.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
36	POWERGRID_N R3	400	411 Tie Bay at Balia	03.11.2023	12:00	03.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
37	POWERGRID_N R3	400	412 Main Bay at Balia	03.11.2023	16:00	03.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
38	POWERGRID_N R3	400	413 Main Bay at Balia	04.11.2023	10:00	04.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
39	POWERGRID_N R3	400	414 Tie Bay at Balia	04.11.2023	12:00	04.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.

40	POWERGRID_N R3	400	415 Main Bay at Balia	04.11.2023	16:00	04.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
41	POWERGRID_N R3	400	416 Main Bay at Balia	06.11.2023	10:00	06.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
42	POWERGRID_N R3	400	417 Tie Bay at Balia	06.11.2023	12:00	06.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
43	POWERGRID_N R3	400	418 Main Bay at Balia	06.11.2023	16:00	06.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
44	POWERGRID_N R3	400	419 Main Bay at Balia	07.11.2023	10:00	07.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
45	POWERGRID_N R3	400	420 Tie Bay at Balia	07.11.2023	12:00	07.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
46	POWERGRID_N R3	400	421 Main Bay at Balia	07.11.2023	16:00	07.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
47	POWERGRID_N R3	400	422 Main Bay at Balia	08.11.2023	10:00	08.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
48	POWERGRID_N R3	400	423 Main Bay at Balia	08.11.2023	12:00	08.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
49	POWERGRID_N R3	400	424 Future bay at Balia	08.11.2023	16:00	08.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
50	POWERGRID_N R3	400	425 Main Bay at Balia	09.11.2023	10:00	09.11.2023	11:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	Element must remain in service via other bay.
51	POWERGRID_N R3	400	426 Tie Bay at Balia	09.11.2023	12:00	09.11.2023	13:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	
52	POWERGRID_N R3	400	427 Main Bay at Balia	09.11.2023	16:00	09.11.2023	17:00	For Signal Validation (with Upgraded SCADA)	DAILY		approved	

Additional Outage in respect of NTPC, other than applied in Portal

Element Name/Description	From	Time	To	Time	Reason	Daily/Continuous	Remarks	Shutdown Status	OCC Remaks
Anta									
Anta GT#1	29-Nov-23	0:00	06-Dec-23	23:59	Minor overhauling 8000 VOH From 29.11.23 for 7 days	Continous		approved	May be given subject to real time grid conditions/One GT shutdown at a time.
Anta GT#2	25-Nov-23	0:00	02-Dec-23	23:59	Minor overhauling 12000 VOH From 25.11.23 for 7 days	Continous		approved	May be given subject to real time grid conditions/One GT shutdown at a time.
Anta GT#3	18-Nov-23	0:00	18-Dec-23	23:59	Major overhauling 16000 VOH From 18.11.23 for 30 days	Continous		approved	May be given subject to real time grid conditions/One GT shutdown at a time.
220 KV BUS -1 Anta	16-Nov-23	0:00	18-Nov-23	23:59	IPS Tube Erection/Jumpering & Stringing	Continous		approved	May be given subject to real time grid conditions/One Bus Shutdown at a time.
220 KV BUS -2 Anta	20-Nov-23	0:00	20-Dec-23	23:59	IPS Tube Erection/Jumpering & Stringing	Continous		approved	May be given subject to real time grid conditions/One Bus Shutdown at a time.
220 KV Transfer BUS Anta	23-Nov-23	0:00	25-Nov-23	23:59	IPS Tube Erection/Jumpering & Stringing	Continous		approved	May be given subject to real time grid conditions/One Bus Shutdown at a time.
Dadri Coal									
Dadri Coal Stage-2 Unit-1 490 MW	20-Oct-23	0:00	04-Dec-23	23:59	Condensor Vacuum Low, unable to maintain even after both Vacuum pump in service. 2. HP Heater Bypass Valve 50 % & 100% Both (FDV-11 & FDV-12) are inoperative due to water falling from FRS (Low Range line) valve (FDV-14) heavy leakage, which cannot be attended due to isolation issues, we will have to emergency trip unit in case of any level abnormality in HPH, as water may ingress to turbine due to inoperative valves.	Continous	Preponement	approved	
Unchahar									
Unchahar Stage-1 Unit-1, 210 MW	25-Oct-23	0:00	04-Nov-23	23:59	for performance improvement of flue duct leakages to arrest partial loss.	Continous		approved	
Unchahar Stage-1 Unit-2, 210 MW	21-Nov-23	0:00	26-Dec-23	23:59	for Overhauling	Continous	applied in portal for stage 3 unit-1, instead of above this outage is required	approved	
Dadri Gas									
400KV/220KV ICT#3 at DGPS, NTPC Dadri	1-Nov-23	0:00	10-Nov-23	23:59	Replacement of 220KV Isolators in ICT#3	Continous	already putup in portal, but not being seen in Outage to be discussed	approved	May be given subject to real time grid conditions and railway consent.
400KV/220KV ICT#4 at DGPS, NTPC Dadri	15-Nov-23	0:00	30-Nov-23	23:59	Replacement of 220KV Isolators in ICT#4	Continous	already putup in portal, but not being seen in Outage to be discussed	approved	May be given subject to real time grid conditions and railway consent.