

Proposed Outage Program of 212th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ149699	OCC_212	jhajar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler Licence Renewal	27/Nov/2023	00:00	03/Dec/2023	23:59	Planned outage is already approved by LGBR forum from 10-12-23 to 16-12-23. Licence is valid till 03-12-23	PLANNED	Requested	
2	RQ150313	OCC_212	ntpcnr_sd	GENERATING UNIT	210 MW UNCHAHAR III TPS - UNIT 1	NTPC	C	Unit Overhauling	21/Nov/2023	00:00	26/Dec/2023	23:59		PLANNED	Requested	
3	RQ150307	OCC_212	ntpcnr_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 2	NTPC	C	Boiler License Renewal	06/Nov/2023	00:00	11/Nov/2023	23:59		PLANNED	Requested	
4	RQ150409	OCC_212	ntpcnr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 3	NTPC	C	CAPITAL OVERHAULING	20/Nov/2023	00:00	04/Jan/2024	23:59		PLANNED	Requested	
5	RQ150317	OCC_212	ntpcnr_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	GT-2 TURBINE INSPECTION	05/Nov/2023	00:00	20/Nov/2023	23:59		PLANNED	Requested	
6	RQ150306	OCC_212	ntpcnr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 3	NTPC	C	Boiler License Renewal	15/Nov/2023	00:00	18/Nov/2023	23:59		PLANNED	Requested	
7	RQ150410	OCC_212	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual maintenance of Unit-4 & Erection, Testing and commissioning of new 123 MVA Generator Transformer in Unit-4.	01/Nov/2023	10:00	31/Dec/2023	18:00	Annual maintenance of Unit-4 & Erection, Testing and commissioning of new 123 MVA Generator Transformer in Unit-4	PLANNED	Requested	
8	RQ150139	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE INFRIGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Requested	
9	RQ150138	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE INFRIGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Requested	
10	RQ150140	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE INFRIGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Requested	
11	RQ150141	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE INFRIGEMENT OF GANGA EXPRESSWAY OF M/s UPEIDA	01/Nov/2023	07:00	15/Nov/2023	21:00	All four Pole all together	PLANNED	Requested	
12	RQ150994	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
13	RQ150993	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	AMP work of Line.DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
14	RQ150810	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAJABALPUR (PG) CKT-2	POWERGRID	D	*Replacement of PDM sensor for arresting SF6 leakage in 716-17-Y Gas compartments with non auto of A/R of other Ckt	27/Nov/2023	09:00	28/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Requested	
15	RQ150824	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
16	RQ150949	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing by ER1	23/Nov/2023	08:00	26/Nov/2023	18:00		PLANNED	Requested	
17	RQ150865	OCC_212	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	To implement PRD modification scheme proposed by Power Grid (Alongwith line reactor at Phagi)	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
18	RQ150036	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	22/Nov/2023	08:00	23/Nov/2023	18:00	S/D by WR-2	PLANNED	Requested	
19	RQ150809	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAJABALPUR (PG) CKT-1	POWERGRID	C	Replacement of GD Monitor valve for arresting SF6 leakage in 707-05-B Gas compartments with Non-Auto of A/R of other Ckt	20/Nov/2023	09:00	21/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Requested	
20	RQ150864	OCC_212	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	To implement PRD modification scheme proposed by Power Grid (Alongwith line reactor at Phagi)	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
21	RQ150035	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS.	20/Nov/2023	08:00	21/Nov/2023	18:00	S/D by WR-2	PLANNED	Requested	
22	RQ150934	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
23	RQ150961	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
24	RQ150834	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
25	RQ150826	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator Cleaning Work	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
26	RQ150988	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAJABALPUR (PG) CKT-2	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE OF CKT 1	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
27	RQ150825	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
28	RQ150935	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. Due to Water Logging, River crossing and Damaged peak/earthwire. During S/D of CKT-2 in GAYA-VARANASI TL, A/R of CKT-1 will be in non-auto mode by ER1	06/Nov/2023	08:00	12/Nov/2023	18:00		PLANNED	Requested	

29	RQ150987	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND SPARE L/R CHANGEOVER AT JABALPUR PS AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE OF CKT 2	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
30	RQ150992	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	AMP Works of Line. DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2. A/R NON AUTO MODE ON 765KV-SATNA-GWALIOR-2 AND 765KV-SATNA-ORAI-1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
31	RQ150929	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing by ER1	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
32	RQ150943	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
33	RQ150990	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 BY WR2	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
34	RQ150991	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 BY WR2	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
35	RQ150995	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS BY WR2	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
36	RQ150712	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	SD defects attending and NHAI diversion work	17/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Requested	
37	RQ150694	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	for Erection and Stringing work of Shifting & Raising height of 765 KV D/C Bikaner Moga line (Location Km. 130+000 to Km. 131+000)	15/Nov/2023	08:00	30/Nov/2023	18:00	To be availed till 10.12.2023.	PLANNED	Requested	
38	RQ150696	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	for Erection and Stringing work of Shifting & Raising height of 765 KV D/C Bikaner Moga line (Location Km. 130+000 to Km. 131+000)	15/Nov/2023	08:00	30/Nov/2023	18:00	To be availed till 10.12.2023.	PLANNED	Requested	
39	RQ150710	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	SD defects attending and NHAI diversion work	13/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
40	RQ150718	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAG(I(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	10/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
41	RQ150688	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
42	RQ150687	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
43	RQ150253	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
44	RQ150699	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
45	RQ150698	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
46	RQ150252	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
47	RQ150251	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
48	RQ150250	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
49	RQ151007	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	For Firmware Upgradation work of Distance Relay (P444) at Vindhyachal PS by WR2. ONLINE WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
50	RQ151006	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	For Firmware Upgradation work of Distance Relay (P444) at Vindhyachal PS by WR2. ONLINE WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
51	RQ150447	OCC_212	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	Annual maintenance of Valve Hall & testing of equipment	28/Nov/2023	08:00	30/Nov/2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Requested	
52	RQ150446	OCC_212	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Nov/2023	08:00	30/Nov/2023	18:30	No outage Required	PLANNED	Requested	

53	RQ150135	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	AMP WORK	25/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested	
54	RQ150137	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	AMP WORK OF LINE & TERMINAL	05/Nov/2023	08:00	07/Nov/2023	18:00	P1 GR MODE	PLANNED	Requested	
55	RQ150136	OCC_212	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP WORK OF LINE & TERMINAL	02/Nov/2023	08:00	04/Nov/2023	18:00	P2 GR MODE	PLANNED	Requested	
56	RQ150939	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 2 to facilitate S/D works on Ckt 2 by ER1	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
57	RQ150836	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
58	RQ150938	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 2 to facilitate S/D works on Ckt 1 by ER1	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
59	RQ150835	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
60	RQ150922	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 1 to facilitate S/D works on Ckt 2 by ER1	13/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
61	RQ150956	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/R Non auto mode to facilitate the shutdown work at CKT 2 under OPGW installation Work by ER1.	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Requested	
62	RQ150955	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Requested	
63	RQ150942	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR LBB RELAY RETROFITTING WORK BY ER1	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
64	RQ150941	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITTING WORK BY ER1	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
65	RQ150921	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Cleaning. A/R Non auto mode of Ckt 2 to facilitate S/D works on Ckt 1 by ER1	06/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
66	RQ150926	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	Diversion work under consultancy services to rvnl by ER1	03/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
67	RQ150927	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	Diversion work under consultancy services to rvnl by ER1	03/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
68	RQ150923	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Reactor Time delay, REL 670 Firmware upgradation by ER1	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
69	RQ151002	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	Line AMP works by WR2, Dia to be Kept open at both ends. A/R NON AUTO MODE OF CKT 1	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
70	RQ150924	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Reactor Time delay, REL 670 Firmware upgradation by ER1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
71	RQ150607	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For attending shutdown nature defect	19/Nov/2023	09:00	19/Nov/2023	18:00		PLANNED	Requested	
72	RQ150610	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For AMP of Line Bay.	19/Nov/2023	09:00	19/Nov/2023	18:00		PLANNED	Requested	
73	RQ150672	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 3/0 TO AP 4/0	19/Nov/2023	07:00	20/Nov/2023	19:00		PLANNED	Requested	
74	RQ150643	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(LUP)-MORADABAD(LUP) (PG) CKT-1		C	Diversion of LINE due to infringement of NH & Expressway	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
75	RQ150617	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For attending shutdown nature defect	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Requested	
76	RQ150612	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP OF LINE EQUIPMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
77	RQ150657	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	10/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Requested	
78	RQ150611	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1		D	AMP OF LINE EQUIPMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
79	RQ150262	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Requested	
80	RQ151034	OCC_212	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	08/Nov/2023	08:00	08/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
81	RQ150604	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defect rectification work	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
82	RQ151033	OCC_212	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	07/Nov/2023	08:00	07/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
83	RQ150659	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	TREE CUTTING WORK	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	

84	RQ150603	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defect rectification work	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
85	RQ150656	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	06/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
86	RQ151032	OCC_212	Jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	06/Nov/2023	08:00	06/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
87	RQ150618	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	TREE CUTTING WORK	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
88	RQ150675	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	SD defects attending and NHAJ diversion work	06/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested	
89	RQ150261	OCC_212	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
90	RQ150653	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	To attend SD nature defects	03/Nov/2023	09:15	03/Nov/2023	18:00		PLANNED	Requested	
91	RQ150260	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
92	RQ151031	OCC_212	Jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	03/Nov/2023	08:00	03/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
93	RQ150638	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-BALLABHGARH(PG) (PG)		D	INSULATOR REPLACEMENT	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
94	RQ150652	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	To attend SD nature defects	02/Nov/2023	09:15	02/Nov/2023	18:00		PLANNED	Requested	
95	RQ151030	OCC_212	Jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		C	Preventive Maintenance	02/Nov/2023	08:00	02/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
96	RQ151029	OCC_212	Jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		C	Preventive Maintenance	01/Nov/2023	08:00	01/Nov/2023	18:00	Preventive Maintenance	PLANNED	Requested	
97	RQ150674	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	SD defects attending and NHAJ diversion work	01/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Requested	
98	RQ150595	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	25/Nov/2023	07:00	26/Nov/2023	19:00		PLANNED	Requested	
99	RQ150590	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UJ) (PG) CKT-1		C	for stringing work for diversion work due to Ganga Expressway	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
100	RQ150593	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	22/Nov/2023	07:00	23/Nov/2023	19:00		PLANNED	Requested	
101	RQ150594	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	22/Nov/2023	07:00	23/Nov/2023	19:00		PLANNED	Requested	
102	RQ150596	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	17/Nov/2023	07:00	18/Nov/2023	19:00		PLANNED	Requested	
103	RQ150867	OCC_212	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	03/Nov/2023	10:30	03/Nov/2023	16:30		PLANNED	Requested	
104	RQ149900	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	Replacement of Jumper and Isolator arm replacement and repair	28/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Requested	
105	RQ150132	OCC_212	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)		D	FOR AMP WORKS	21/Nov/2023	09:00	21/Nov/2023	17:30		PLANNED	Requested	
106	RQ150124	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
107	RQ150123	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
108	RQ150122	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	

109	RQ150121	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
110	RQ150126	OCC_212	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	For fine tuning of CSD of switchable Line Reactor	02/Nov/2023	10:00	02/Nov/2023	13:00		PLANNED	Requested	
111	RQ150945	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Insulator Cleaning Work	28/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
112	RQ150944	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Insulator Cleaning Work	25/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Requested	
113	RQ150946	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LILO of 765kV GHatampur-Hapur line at Rampur to avoid induction.	18/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
114	RQ150947	OCC_212	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Power line crossing work cum tapping arrangement for under construction of Loop In CKT of LILO of 765kV GHatampur-Hapur line at Rampur to avoid induction	18/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
115	RQ150752	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	For line maintenance work (Polymer insulator replacement at T.No. 258, Tightening work, CC ring, AH, VD etc fixing work) Pre winter maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
116	RQ150845	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
117	RQ150858	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
118	RQ150736	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
119	RQ150969	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
120	RQ150859	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
121	RQ150968	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
122	RQ150792	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	AMP WORK & Insulator Cleaning Work	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
123	RQ150814	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Rotation of Spare 80 MVAR Line reactor for replacement of PDM sensor for arresting SF6 leakage in 701-15-R Gas compartments.	07/Nov/2023	09:00	07/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Requested	
124	RQ150965	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	FOR changing connector and pilot insulator string in switchyard	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
125	RQ150813	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	C	*Replacement of PDM sensor for arresting SF6 leakage in 704-28-Y & 704-18-B Gas compartments.	03/Nov/2023	09:00	04/Nov/2023	18:00	S/D of Line Reactor is also required	PLANNED	Requested	
126	RQ150739	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP WORK & Insulator Cleaning Work	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
127	RQ150888	OCC_212	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	(Required alongwith line reactor at Phagi end)Cleaning of Insulator at Tower location no 257	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
128	RQ150704	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	AMP WORKS	23/Nov/2023	15:00	29/Nov/2023	23:59		PLANNED	Requested	
129	RQ150700	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	FOR AMP of Line Bay Equipments	22/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Requested	
130	RQ150717	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Insulators cleaning and AMP Work/ Rectification of shutdown nature defect	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
131	RQ150719	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Shut down type defect rectification work	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
132	RQ150716	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Insulators cleaning and AMP Work/ Rectification of shutdown nature defect	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
133	RQ150691	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
134	RQ150693	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
135	RQ150697	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
136	RQ150686	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
137	RQ150705	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
138	RQ150713	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
139	RQ150703	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Commissioning check works with Spare reactor and ladder logic works	15/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Requested	

140	RQ150684	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For attending shutdown nature defect	12/Nov/2023	09:00	13/Nov/2023	18:00	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
141	RQ150706	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	Diversion of Lines Due ingrimgement of Ganga Expressway of M/s UPEIDA	12/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Requested	
142	RQ150683	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For attending shutdown nature defect	10/Nov/2023	09:00	11/Nov/2023	18:00	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
143	RQ150708	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
144	RQ150701	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Commissioning check works with Spare reactor and ladder logic works	08/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Requested	
145	RQ150682	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of defect	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
146	RQ150709	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For attending shutdown nature defect	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
147	RQ150714	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of defect	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
148	RQ150707	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of defect	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
149	RQ150689	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	AMP WORKS	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested	
150	RQ150690	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
151	RQ150692	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
152	RQ150695	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
153	RQ150702	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
154	RQ150685	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
155	RQ150711	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Requested	
156	RQ150715	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	non auto mode for defects rectification and tower tightening workN	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
157	RQ150120	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	1. * height raising of 765 kv Anpara c unnao line.2. *A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA X problem by M/S GE T&D Engineer of 765 kv Un	20/Nov/2023	08:00	10/Dec/2023	18:00		PLANNED	Requested	
158	RQ150526	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* 1.Replacement of Defective Aircell in Y & B line Phase Reactor of X 765kv Obra C- Unnao Line.	02/Nov/2023	09:00	07/Nov/2023	17:00		PLANNED	Requested	
159	RQ150358	OCC_212	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP of 765 kv Bus-2 Equipment	23/Nov/2023	08:00	24/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
160	RQ150352	OCC_212	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP of 765 kv Bus-2 Equipment	23/Nov/2023	08:00	24/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
161	RQ150357	OCC_212	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP of 765 kv Bus-1 Equipment	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
162	RQ150351	OCC_212	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP of 765 kv Bus-1 Equipment	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
163	RQ150433	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWERGRID	D	FOR changing connector and pilot insulator string	02/Nov/2023	10:00	02/Nov/2023	18:00		PLANNED	Requested	
164	RQ150435	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Requested	
165	RQ150434	OCC_212	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWERGRID	D	FOR changing connector and pilot insulator string	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Requested	
166	RQ150157	OCC_212	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 2		D	For 765KV bay extension work (busbar extension) at Khetri substation	20/Nov/2023	08:00	21/Nov/2023	17:00		PLANNED	Requested	
167	RQ150156	OCC_212	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 1		D	For 765KV bay extension work (busbar extension) at Khetri substation	17/Nov/2023	08:00	18/Nov/2023	17:00		PLANNED	Requested	
168	RQ150201	OCC_212	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) -BUS 2		D	Erection, testing & Commissioning of 724, 727 bay	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Requested	
169	RQ150166	OCC_212	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 2		D	Bay Extension Work	04/Nov/2023	17:00	06/Nov/2023	23:59		PLANNED	Requested	
170	RQ150160	OCC_212	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	FOR AMP	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
171	RQ150165	OCC_212	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 1		D	Bay Extension Work	01/Nov/2023	17:00	03/Nov/2023	23:59		PLANNED	Requested	
172	RQ150200	OCC_212	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 1		D	Erection, testing & Commissioning of 722, 725 bay	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Requested	
173	RQ150722	OCC_212	sldrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
174	RQ150746	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For commissioning of ladder logic for swithing of spare reactor	15/Nov/2023	17:00	22/Nov/2023	23:00		PLANNED	Requested	
175	RQ150745	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For commissioning of ladder logic for swithing of spare reactor	08/Nov/2023	17:00	14/Nov/2023	23:00		PLANNED	Requested	
176	RQ150535	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)		D	For internal inspection and attending oil leakage	24/Nov/2023	08:30	25/Nov/2023	19:00		PLANNED	Requested	

177	RQ150536	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	FOR AMP	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
178	RQ150534	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)		D	For internal inspection and attending oil leakage	22/Nov/2023	08:30	23/Nov/2023	19:00		PLANNED	Requested	
179	RQ150543	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)		D	CSD fine tuning works	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
180	RQ150725	OCC_212	slcdrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGH(RS)	PAPTL	D	Quarterly maintenance work	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
181	RQ150085	OCC_212	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Replacement of Air Cell of R and Y phase and attending Oil leakages from top cover of Bus Reactor alongwith Testing of CT and Circuit breaker of Bus Reactor Bays (Main Bay- 706, Tie Bay- 705)	01/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
182	RQ150360	OCC_212	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29/Nov/2023	08:30	29/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
183	RQ150359	OCC_212	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	28/Nov/2023	08:30	28/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
184	RQ150321	OCC_212	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP work	26/Nov/2023	17:00	26/Nov/2023	23:00	at Bhadla-2	PLANNED	Requested	
185	RQ150320	OCC_212	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	For AMP work	25/Nov/2023	17:00	25/Nov/2023	23:00		PLANNED	Requested	
186	RQ150319	OCC_212	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	For AMP work	24/Nov/2023	17:00	24/Nov/2023	23:00		PLANNED	Requested	
187	RQ150318	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	For AMP work	23/Nov/2023	17:00	23/Nov/2023	23:00		PLANNED	Requested	
188	RQ150430	OCC_212	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWERGRID	D	AMP WORKS	22/Nov/2023	10:00	22/Nov/2023	18:00		PLANNED	Requested	
189	RQ150309	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	18/Nov/2023	15:00	18/Nov/2023	23:00		PLANNED	Requested	
190	RQ150429	OCC_212	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP WORKS	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Requested	
191	RQ150361	OCC_212	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	C	AMP work of Bay	16/Nov/2023	08:00	17/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
192	RQ150428	OCC_212	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP WORKS	15/Nov/2023	10:00	15/Nov/2023	18:00		PLANNED	Requested	
193	RQ150334	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	POWERGRID	D	For AMP work	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
194	RQ150328	OCC_212	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Nov/2023	16:00	18/Nov/2023	23:00		PLANNED	Requested	
195	RQ150325	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	For AMP work	13/Nov/2023	15:00	13/Nov/2023	23:00		PLANNED	Requested	

196	RQ150324	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	For AMP work	11/Nov/2023	15:00	11/Nov/2023	23:00		PLANNED	Requested	
197	RQ150323	OCC_212	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	10/Nov/2023	15:00	10/Nov/2023	23:00		PLANNED	Requested	
198	RQ150333	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	POWERGRID	D	For AMP work	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
199	RQ150322	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	09/Nov/2023	15:00	09/Nov/2023	23:00		PLANNED	Requested	
200	RQ150312	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWERGRID	D	For AMP work	09/Nov/2023	15:00	09/Nov/2023	23:00		PLANNED	Requested	
201	RQ150431	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIALUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP WORKS	09/Nov/2023	10:00	09/Nov/2023	18:00		PLANNED	Requested	
202	RQ150310	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	07/Nov/2023	15:00	07/Nov/2023	23:00		PLANNED	Requested	
203	RQ150332	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
204	RQ150327	OCC_212	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	06/Nov/2023	17:00	10/Nov/2023	22:00		PLANNED	Requested	
205	RQ150442	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Requested	
206	RQ150998	OCC_212	slcdrs_sd	BAY	70252A MAIN BAY - 765 KV PHAG(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAG(RS)	POWERGRID	D	Quarterly maintenance work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
207	RQ150326	OCC_212	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	POWERGRID	D	For AMP work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
208	RQ150316	OCC_212	cpcc1_sd	BAY	721 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 765 KV BHADLA_2 (PG)	POWERGRID	C	For AMP work	05/Nov/2023	17:00	05/Nov/2023	23:00		PLANNED	Requested	
209	RQ150308	OCC_212	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	04/Nov/2023	15:00	04/Nov/2023	23:00		PLANNED	Requested	
210	RQ150331	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP work	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
211	RQ150330	OCC_212	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	03/Nov/2023	15:00	04/Nov/2023	23:00		PLANNED	Requested	
212	RQ150311	OCC_212	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Nov/2023	15:00	03/Nov/2023	23:00		PLANNED	Requested	
213	RQ150363	OCC_212	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWERGRID	C	AMP work of Bay	03/Nov/2023	08:00	04/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	

214	RQ150427	OCC_212	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALLIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	02/Nov/2023	10:00	02/Nov/2023	18:00		PLANNED	Requested	
215	RQ150329	OCC_212	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	01/Nov/2023	15:00	02/Nov/2023	23:00		PLANNED	Requested	
216	RQ150426	OCC_212	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Requested	
217	RQ150362	OCC_212	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWERGRID	C	AMP work of Bay	01/Nov/2023	08:00	02/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
218	RQ150034	OCC_212	stuup_sd	BAY	710 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	28/Nov/2023	09:00	28/Nov/2023	16:00		PLANNED	Requested	
219	RQ150033	OCC_212	stuup_sd	BAY	707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	23/Nov/2023	09:00	23/Nov/2023	16:00		PLANNED	Requested	
220	RQ151037	OCC_212	sldcup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested	
221	RQ150242	OCC_212	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	27/Nov/2023	17:00	27/Nov/2023	23:00		PLANNED	Requested	
222	RQ150255	OCC_212	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	AMP WORK	27/Nov/2023	15:00	30/Nov/2023	23:59		PLANNED	Requested	
223	RQ150254	OCC_212	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	AMP WORK	20/Nov/2023	15:00	25/Nov/2023	23:59		PLANNED	Requested	
224	RQ150241	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	17/Nov/2023	17:00	17/Nov/2023	23:00		PLANNED	Requested	
225	RQ150223	OCC_212	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)		D	AMP OF BAY EQUIPMENT	17/Nov/2023	15:00	17/Nov/2023	23:00		PLANNED	Requested	
226	RQ150281	OCC_212	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
227	RQ150235	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	for Commissioning & erection of Bay equipment in 713 Bay	16/Nov/2023	17:00	30/Nov/2023	23:00		PLANNED	Requested	
228	RQ150280	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
229	RQ150244	OCC_212	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	AMP WORKS	15/Nov/2023	16:00	15/Nov/2023	22:00		PLANNED	Requested	
230	RQ150234	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	15:00	15/Nov/2023	23:59		PLANNED	Requested	
231	RQ150259	OCC_212	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)		D	AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Requested	
232	RQ150243	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 AT 400 KV BIKANER(PG) (POWERGRID)		D	AMP WORKS	14/Nov/2023	16:00	14/Nov/2023	22:00		PLANNED	Requested	

233	RQ150258	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)		D	AMP WORKS	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Requested	
234	RQ150279	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP work before end of DLP	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Requested	
235	RQ150238	OCC_212	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	13/Nov/2023	17:00	13/Nov/2023	23:00		PLANNED	Requested	
236	RQ150257	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	AMP WORKS	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Requested	
237	RQ150256	OCC_212	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	AMP WORKS	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
238	RQ150222	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	15:00	08/Nov/2023	23:00		PLANNED	Requested	
239	RQ150253	OCC_212	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
240	RQ150269	OCC_212	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
241	RQ150263	OCC_212	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)		D	AMP WORK	06/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
242	RQ150268	OCC_212	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORK	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Requested	
243	RQ150252	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
244	RQ150251	OCC_212	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
245	RQ150267	OCC_212	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)		D	AMP WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
246	RQ150250	OCC_212	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	AMP OF BAY EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
247	RQ150997	OCC_212	slcds_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
248	RQ150996	OCC_212	slcds_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
249	RQ151000	OCC_212	slcds_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
250	RQ150999	OCC_212	slcds_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	

251	RQ151001	OCC_212	slclrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)		D	Quarterly maintenance work	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
						RRVPNL										
252	RQ150971	OCC_212	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	C	* 1. Servicing & Overhauling of 765kV Breaker(700-1-52) Mechanism by X M/S CGL including testing of Circuit Breaker.	02/Nov/2023	09:00	07/Nov/2023	17:00		PLANNED	Requested	
253	RQ150092	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ANPARA_D(UP)	UPPCL	C	Attending Major oil leakages from Neutral Grounding Transformer and attending hot spot in ICT Bushing alongwith Testing of CT, CVT and Circuit breaker of ICT Bays (765KV Main Bay- 707, Tie Bay- 708; 400KV Main Bay- 401, Tie Bay- 402)	25/Nov/2023	09:00	10/Dec/2023	18:00	Requested Shutdown is proposed during Planned Overhauling/Shutdown of 500 MW Unit-6, DTPS, Anpara, because only one 500MW Unit (Unit-7) will be in running condition and there will be no effect on Power Flow due to this shutdown as 765 KV Line-1 and Line-2 will be in charged condition.	PLANNED	Requested	
254	RQ149764	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPCL	C	* 1. Servicing & Overhauling of 400 KV SF6 C.B mechanism by M/S CGLX Including testing of C.B. & Qty, half-yearly b	24/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested	
255	RQ149766	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPCL	C	* 1. Servicing & Overhauling of 400 KV SF6 C.B mechanism by M/S CGL X Including testing of C.B. & Qty, half-yearly b	20/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
256	RQ149765	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPCL	D	* Routine testing Of protection relay and maintenance & X half-yearly bay equipment testing programme of 1000 MVA ICT-	16/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
257	RQ150032	OCC_212	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPCL	D	For Maintenance & Testing and During shutdown Spare ICT will be charged in place of R phase of ICT-1	06/Nov/2023	09:00	06/Nov/2023	13:00		PLANNED	Requested	
258	RQ150494	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
259	RQ150493	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
260	RQ150492	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Back-up impedance retrofitting works and its testing	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Requested	
261	RQ150490	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	FOR AMP	16/Nov/2023	09:30	17/Nov/2023	17:00		PLANNED	Requested	
262	RQ150510	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Requested	
263	RQ150489	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	FOR AMP	14/Nov/2023	09:30	15/Nov/2023	17:00		PLANNED	Requested	
264	RQ150459	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR AMP WORKS	13/Nov/2023	17:00	13/Nov/2023	23:00		PLANNED	Requested	
265	RQ150458	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	FOR AMP WORKS	12/Nov/2023	17:00	12/Nov/2023	23:00		PLANNED	Requested	
266	RQ150467	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP, PRV Wire modtion, Installation of Shrouds	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Requested	
267	RQ150466	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP, PRV Wire modtion, Installation of Shrouds	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
268	RQ150507	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORKS	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
269	RQ150487	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP WORKS	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
270	RQ150491	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	CSD fine tuning and back-up impedance retrofitting works and its testing	07/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
271	RQ150474	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For taking spare into service and taking out main unit out of service	06/Nov/2023	16:00	07/Nov/2023	23:00		PLANNED	Requested	
272	RQ150455	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR AMP WORKS	05/Nov/2023	17:00	06/Nov/2023	23:00		PLANNED	Requested	
273	RQ150473	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For taking spare into service and taking out main unit out of service	04/Nov/2023	16:00	05/Nov/2023	23:00		PLANNED	Requested	
274	RQ150465	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For installation & commissioning of Back-up impedance relay	03/Nov/2023	17:00	04/Nov/2023	23:59		PLANNED	Requested	
275	RQ150472	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For taking spare into service and taking out main unit out of service	02/Nov/2023	16:00	03/Nov/2023	23:00		PLANNED	Requested	
276	RQ150486	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP WORKS	02/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
277	RQ150464	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For installation & commissioning of Back-up impedance relay	01/Nov/2023	17:00	02/Nov/2023	23:59		PLANNED	Requested	
278	RQ150477	OCC_212	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	FOR SPARE REACTOR COMMISSIONING	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested	
279	RQ150415	OCC_212	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	AMP WORKS	19/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Requested	

280	RQ150414	OCC_212	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	AMP WORKS	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Requested	
281	RQ150356	OCC_212	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP OF 1500 MVA ICT-2	15/Nov/2023	08:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
282	RQ150355	OCC_212	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP OF 1500 MVA ICT-1	13/Nov/2023	08:00	13/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
283	RQ150554	OCC_212	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
284	RQ150552	OCC_212	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
285	RQ150002	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-RAJIPURA(P5) (PS) CKT-2	PSSTCL	D	Annual maintenance and Protection testing of bay equipments. Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
286	RQ150027	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(P5G) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
287	RQ149961	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA-DHURI (PS) CKT-2	PSSTCL	D	Washing of Porcelain disc insulator strings from Tower no-129 to 244	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
288	RQ149956	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
289	RQ150000	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-RAJIPURA(P5) (PS) CKT-1	PSSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt. Annual maintenance and Protection testing of bay equipments.	28/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
290	RQ149960	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA-DHURI (PS) CKT-1	PSSTCL	D	Maintenance of 401 89B . 402 89A & Tightness of clamp of CT(401).	28/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
291	RQ150001	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-RAJIPURA(P5) (PS) CKT-1	PSSTCL	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
292	RQ149994	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
293	RQ149984	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-2	PSSTCL	D	Washing of Porcelain disc insulator strings from Tower no-4 to 250	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
294	RQ149965	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1	PSSTCL	D	Protection Testing	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
295	RQ150006	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
296	RQ149955	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
297	RQ150005	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
298	RQ149999	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1	PSSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	20/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
299	RQ150007	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1	PSSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	14/Nov/2023	08:00	17/Nov/2023	18:00	Except 15 & 16 Nov.2023	PLANNED	Requested	
300	RQ149948	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	13/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
301	RQ149966	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSSTCL	D	Protection Testing	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
302	RQ149870	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSSTCL	D	AMP WORKS	08/Nov/2023	10:00	08/Nov/2023	15:00	Kindly approve	PLANNED	Requested	
303	RQ149962	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA-DHURI (PS) CKT-2	PSSTCL	D	Protection Testing	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
304	RQ149997	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-2	PSSTCL	D	Cleaning of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	07/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested	
305	RQ149986	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
306	RQ149952	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	06/Nov/2023	08:00	06/Nov/2023	17:00		PLANNED	Requested	

307	RQ149985	OCC_212	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P5) CKT-1	PS TCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
308	RQ150616	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Insulators cleaning and AMP Work	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
309	RQ150670	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non Auto mode for Installation of Al. bond	29/Nov/2023	09:00	30/Nov/2023	16:00		PLANNED	Requested	
310	RQ150615	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Insulators cleaning and AMP Work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
311	RQ150646	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Rectification of defect	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
312	RQ150651	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	28/Nov/2023	09:00	28/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV KANKROLI CHITTORGARH LINE	PLANNED	Requested	
313	RQ150645	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of defect	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
314	RQ150668	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non Auto mode for Installation of Al. bond	27/Nov/2023	09:00	28/Nov/2023	16:00		PLANNED	Requested	
315	RQ150649	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	For liquidation of S/D nature defects to make it a model line 2nd phase	27/Nov/2023	08:00	30/Nov/2023	18:30	A/R of 400 KV KAITHAL-HISSAR (PG) CKT-1 required to be on non-auto mode	PLANNED	Requested	
316	RQ150631	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For attending shutdown nature defect	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Requested	
317	RQ150609	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	AMP WORK	25/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Requested	
318	RQ150647	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of defect	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
319	RQ150679	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Insulators cleaning and AMP Work/ line bay AMP work	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
320	RQ150608	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	AMP WORK	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Requested	
321	RQ150677	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	24/Nov/2023	09:00	24/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
322	RQ150680	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Insulators cleaning and AMP Work/ line bay AMP work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
323	RQ150678	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	23/Nov/2023	09:00	23/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
324	RQ150624	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE AND CROSS PATROLLING DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	23/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Requested	
325	RQ150654	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	22/Nov/2023	09:00	22/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
326	RQ150642	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAONI(PG)-SOHMA ROAD (GPTL) (GPTL) CKT-2		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
327	RQ150625	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAONI (PG) CKT-1		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
328	RQ150648	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	For liquidation of S/D nature defects to make it a model line 2nd phase	22/Nov/2023	08:00	25/Nov/2023	18:30	A/R of 400 KV KAITHAL-HISSAR (PG) CKT-2 required to be on non-auto mode	PLANNED	Requested	
329	RQ150606	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	21/Nov/2023	09:00	21/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
330	RQ150636	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	PRV MODIFICATION WORK	21/Nov/2023	09:00	21/Nov/2023	15:00		PLANNED	Requested	
331	RQ150637	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	Shutdown nature defect rectification work	21/Nov/2023	08:00	21/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV RAPPC KANKROLI LINE	PLANNED	Requested	
332	RQ150605	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	20/Nov/2023	09:00	20/Nov/2023	17:30	A/R to kept off of other charged Ckts from both ends as safety measures	PLANNED	Requested	
333	RQ150623	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	ATTENDING SHUTDOWN NATURE AND CROSS PATROLLING DEFECTS I.E MISSING GRADING RING, VD,CC RING, SPACER ETC.	20/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
334	RQ150660	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	MAIN-1 RELAY RETROFITMENT	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Requested	
335	RQ150673	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Shutdown nature defect rectification work	20/Nov/2023	08:00	20/Nov/2023	18:00	NON AUTO MODE REQUIRED FOR 400 KV KANKROLI BHINMAL	PLANNED	Requested	
336	RQ150630	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
337	RQ150658	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	MAIN-1 RELAY RETROFITMENT	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
338	RQ150655	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	NCRTC DIVERSION WORK	16/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Requested	

339	RQ150626	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	NCRTC DIVERSION WORK	16/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Requested	
340	RQ150629	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	FOR ATTENDING OF SHUT DOWN NATURE DEFECTS	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
341	RQ150622	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
342	RQ150620	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
343	RQ150641	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
344	RQ150662	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	Diversion of Lines Due ingriement of Delhi-Dehradun (Bharatmala Pariyojna)	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
345	RQ150661	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	Diversion of Lines Due ingriement of Delhi-Dehradun (Bharatmala Pariyojna)	16/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
346	RQ150633	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of defect	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested	
347	RQ150667	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shutdown nature defect rectification work	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
348	RQ150632	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of defect	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
349	RQ150669	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defect rectification work	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
350	RQ150671	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defect rectification work	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
351	RQ150614	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	Diversion of Lines Due ingriement of Ganga Expressway of M/s UPEIDA	07/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
352	RQ150613	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	Diversion of Lines Due ingriement of Ganga Expressway of M/s UPEIDA	07/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
353	RQ150634	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1		D	AMP OF THE LINE BAY EQUIPMENTS	06/Nov/2023	05:30	06/Nov/2023	11:45		PLANNED	Requested	
354	RQ150666	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For liquidation of S/D nature defects .	04/Nov/2023	08:00	04/Nov/2023	18:30	A/R of 400 KV MOGA-HISSAR (PG) CKT-2 required to be on non auto mode	PLANNED	Requested	
355	RQ150602	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
356	RQ150665	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	For liquidation of S/D nature defects .	03/Nov/2023	08:00	03/Nov/2023	18:30	A/R of 400 KV MOGA-HISSAR (PG) CKT-3 required to be on non auto mode	PLANNED	Requested	
357	RQ150676	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	AMP OF LINE EQUIPMENT	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
358	RQ150639	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
359	RQ150635	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS) DEEDWANAN(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765KV Bhadia 2 - Sikar 2 TLC TW02	02/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
360	RQ150627	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested	
361	RQ150628	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested	
362	RQ150644	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
363	RQ150621	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
364	RQ150619	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
365	RQ150640	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
366	RQ150681	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRAN(HDC)-KOTESHWAR(PG) (PG) CKT-3		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Requested	
367	RQ150663	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	Diversion of Lines Due ingriement of Ganga Expressway of M/s UPEIDA	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
368	RQ150664	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	Diversion of Lines Due ingriement of Ganga Expressway of M/s UPEIDA	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
369	RQ150650	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	Re-conductoring work of 400 kv Kankrolli Jodhpur Line from Twin ACSR to Twin HTLS	01/Nov/2023	00:00	30/Nov/2023	23:59	Permisson for Anti theft charging required.	PLANNED	Requested	
370	RQ149946	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Routine Testing and Routine Maintenance of Bay	29/Nov/2023	10:00	30/Nov/2023	18:00		PLANNED	Requested	
371	RQ149931	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	28/Nov/2023	10:00	29/Nov/2023	17:00		PLANNED	Requested	

372	RQ149942	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Disc cleaning work will be carried out during this shutdown period of X mentioned line.	28/Nov/2023	10:00	30/Nov/2023	17:00			PLANNED	Requested
373	RQ149981	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28/Nov/2023	09:00	28/Nov/2023	18:00			PLANNED	Requested
374	RQ149941	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Disc cleaning work will be carried out during this shutdown period.	25/Nov/2023	10:00	27/Nov/2023	17:00			PLANNED	Requested
375	RQ149990	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Preventive maintenance of Bay at 400KV S/S Sultanpur	22/Nov/2023	10:00	22/Nov/2023	18:00			PLANNED	Requested
376	RQ149996	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* DTPC commissioning and overhauling of LINE SIDE ISOLATOR.	21/Nov/2023	09:00	23/Nov/2023	17:00			PLANNED	Requested
377	RQ149918	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Work - earthwire erection at location number 614 to 624.	21/Nov/2023	08:00	25/Nov/2023	18:00			PLANNED	Requested
378	RQ150106	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Nov/2023	08:00	30/Nov/2023	18:00			PLANNED	Requested
379	RQ149995	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) &ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Nov/2023	08:00	30/Nov/2023	18:00			PLANNED	Requested
380	RQ149908	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTINE TESTING AND MENTINANCE OF LINE BAY OF 400 KV X BANDA -ORAI LINE I	20/Nov/2023	10:00	20/Nov/2023	17:00			PLANNED	Requested
381	RQ149709	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKHANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING OF 400 KV ALAKHANDA VISHUN PRYAG LINE AND LINE >X ISOLATOR MAINTENANCE WORK	20/Nov/2023	08:00	30/Nov/2023	17:00			PLANNED	Requested
382	RQ149907	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* 1. SHUT DOWN TAKEN FOR ROUTINE TESTING AND MENTINANCE OF BAY OF 400 KV X BANDA - ORAI LINE I2. * shutdown needed for rtoutine testing of protection relay of 400 KV MAIN X BUS 2.	18/Nov/2023	10:00	18/Nov/2023	17:00			PLANNED	Requested
383	RQ149910	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTINE TESTING OF RELAY AND BAY MENTINANCE OF 400 X KV REWA ROAD LINE II .	17/Nov/2023	10:00	17/Nov/2023	17:00			PLANNED	Requested
384	RQ149923	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	16/Nov/2023	10:00	17/Nov/2023	17:00			PLANNED	Requested
385	RQ149909	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTINE TESTING OF RELAY OF 400 KV BANDA-REWA ROAD X LINE.	16/Nov/2023	10:00	16/Nov/2023	17:00			PLANNED	Requested
386	RQ150105	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Nov/2023	08:00	20/Nov/2023	18:00			PLANNED	Requested
387	RQ150119	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR.2.* PLCC commissioning and overhauling of line side isolator.	10/Nov/2023	08:00	20/Nov/2023	18:00			PLANNED	Requested
388	RQ150787	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span of 400 KV D/C Unnao-Bareilly line	07/Nov/2023	09:00	08/Nov/2023	18:00			PLANNED	Requested
389	RQ150788	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span of 400 KV D/C Unnao-Bareilly line	07/Nov/2023	09:00	08/Nov/2023	18:00			PLANNED	Requested
390	RQ149991	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking in Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S X Sultanpur	06/Nov/2023	10:00	06/Nov/2023	16:00			PLANNED	Requested
391	RQ150962	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	(220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f as it's tie bay is incomplete).	06/Nov/2023	09:00	06/Nov/2023	17:00			PLANNED	Requested
392	RQ150896	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP WORK	06/Nov/2023	08:00	06/Nov/2023	18:00			PLANNED	Requested
393	RQ149716	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance Work of Line	03/Nov/2023	09:00	03/Nov/2023	18:00		AMP of Line and Bay Equipments.	PLANNED	Requested
394	RQ150029	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	C	M2 RELAY RETROFITTING	03/Nov/2023	08:00	04/Nov/2023	22:00		Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	PLANNED	Requested
395	RQ149711	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Crossing of 400 KV Algarh-Shamli line between Location No. 117/0 to 118/0	03/Nov/2023	08:00	04/Nov/2023	18:00			PLANNED	Requested
396	RQ149708	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKHANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	* WORK OF SAG ADJUSTMENT BETWEEN TOWER NO 408-409	03/Nov/2023	08:00	04/Nov/2023	17:00			PLANNED	Requested

397	RQ149998	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* Resagging of conductor,looping-chopping of tress,jumper tightening and X other m&r work.	02/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
398	RQ149988	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance and testing	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
399	RQ149922	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* Line Jumper Tightening, Polymer replacement/cleaning work, Bird Nest X removal and Other work.	01/Nov/2023	10:00	02/Nov/2023	20:00		PLANNED	Requested	
400	RQ149989	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* Preventive maintenance and testing work . To out 50 MVAR line reactor X from ckt for new reactor replacement work at 400 KV 5	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
401	RQ149916	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Work NHAI Line Diversion work	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
402	RQ150028	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	C	M2 RELAY RETROFITTING	01/Nov/2023	08:00	02/Nov/2023	22:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	PLANNED	Requested	
403	RQ150920	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Requested	
404	RQ149829	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	28/Nov/2023	09:00	29/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Requested	
405	RQ150978	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	A/R in non auto mode for PID testing	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
406	RQ150730	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-1	POWERGRID	D	AMP WORK	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested	
407	RQ150401	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27/Nov/2023	09:00	27/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
408	RQ150977	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	A/R in non auto mode for PID testing	26/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Requested	
409	RQ150295	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Requested	
410	RQ150296	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedul	PLANNED	Requested	
411	RQ150530	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	RIHAND-1 LINE BUS -3 ISOLATOR HOT SPOT AT TRAPPEZE CONTACT	25/Nov/2023	08:00	25/Nov/2023	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
412	RQ149828	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	24/Nov/2023	09:00	25/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Requested	
413	RQ150812	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Requested	
414	RQ150221	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Requested	
415	RQ150811	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
416	RQ150142	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X Panel from E/M type to Numerical (Connection of	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
417	RQ149947	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	D	* 400KV MURADNAGAR-2 TO DADRI LINE REQUIRED PLAN SHUT DOWN FOR ROUTINE X TESTING AND PREVENTIVE MAINTNANCE	23/Nov/2023	09:00	23/Nov/2023	17:00		PLANNED	Requested	
418	RQ150113	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For removal of Shut down nature defects identified during comprehensive Audit.	23/Nov/2023	09:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
419	RQ150901	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Rectification of S/D nature defects	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
420	RQ149898	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	23/Nov/2023	08:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
421	RQ149899	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	23/Nov/2023	08:00	23/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
422	RQ150967	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAUI(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	AMP WORK	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
423	RQ149827	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	22/Nov/2023	09:00	23/Nov/2023	17:00	Annual Planned Maintenance.	PLANNED	Requested	
424	RQ150937	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	Insulator Cleaning Work	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
425	RQ150902	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
426	RQ149882	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22/Nov/2023	08:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
427	RQ150936	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
428	RQ150900	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	

429	RQ149893	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For replacement of broken insulator at Loc No.271.	21/Nov/2023	08:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
430	RQ149895	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
431	RQ149896	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
432	RQ150855	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	20/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
433	RQ150751	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	For line maintenance work (tightening work, CC ring, AH, VD etc fixing work) Pre winter maintenance	20/Nov/2023	08:00	21/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
434	RQ149915	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	* BAY MAINTENANCE (LINE S/D REQUIRED)	17/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Requested	
435	RQ150854	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Requested	
436	RQ150904	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects & Insulator cleaning work	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
437	RQ149926	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	LINE EQUIPMENTS AMP WORK	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Requested	
438	RQ149927	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	AR non auto mode for safety manpower working in 400KV Jalandhar-Nakodar line	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Requested	
439	RQ150742	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-NAKODAR CKT FOR TLM WORKS	16/Nov/2023	10:00	16/Nov/2023	14:00	Kindly approve	PLANNED	Requested	
440	RQ149880	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Nov/2023	08:00	16/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
441	RQ150979	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Insulator Replacement Work	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
442	RQ150395	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	14/Nov/2023	09:00	14/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
443	RQ149901	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Nov/2023	09:00	17/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
444	RQ150394	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	13/Nov/2023	09:00	13/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
445	RQ149902	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	AR non auto mode required for safety of manpower working in ckt-4	13/Nov/2023	09:00	17/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
446	RQ150397	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of damaged peak at Loc No. 343	11/Nov/2023	09:00	11/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
447	RQ150897	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	AMP WORK	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
448	RQ150764	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Insulator Cleaning Work	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
449	RQ150760	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP WORK	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
450	RQ150895	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	AMP WORK	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
451	RQ150367	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	For attending shutdown nature defects of the Line	09/Nov/2023	09:00	09/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
452	RQ150821	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	A/R into Non-Auto mode for PID testing	09/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Requested	
453	RQ150759	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
454	RQ150293	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	Bus-bar protection work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be availed during Zero Schedule	PLANNED	Requested	
455	RQ150294	OCC_212	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	Bus-bar protection work of Tehri P5	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be availed during Zero Schedule	PLANNED	Requested	
456	RQ150894	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
457	RQ150755	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
458	RQ150396	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	07/Nov/2023	09:00	08/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
459	RQ150366	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	For attending shutdown nature defects of the Line	07/Nov/2023	09:00	07/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
460	RQ150872	OCC_212	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
461	RQ149924	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AMP WORK OF LINE EQUIPMENTS	06/Nov/2023	10:00	06/Nov/2023	14:00	Kindly approve	PLANNED	Requested	

462	RQ149925	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-1	06/Nov/2023	10:00	06/Nov/2023	14:00	Kindly approve	PLANNED	Requested	
463	RQ150754	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
464	RQ150735	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
465	RQ150393	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06/Nov/2023	09:00	06/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
466	RQ150976	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP WORK	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
467	RQ150871	OCC_212	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
468	RQ149817	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION OF TBC BREAKER	06/Nov/2023	08:00	07/Nov/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
469	RQ149903	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	06/Nov/2023	08:00	11/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
470	RQ150763	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
471	RQ150218	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Bay Maintenance & Annual Protection testing at 400 KV-X Sub-Station, Sarojini Nagar, Lucknow	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
472	RQ150975	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	AMP WORK	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
473	RQ150076	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	03/Nov/2023	09:00	03/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
474	RQ150762	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	Rectification of S/D nature defects	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
475	RQ150733	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
476	RQ150527	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	* for routine testing and maintenance	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
477	RQ149816	OCC_212	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	SAS INTEGRATION OF TBC BREAKER	03/Nov/2023	08:00	04/Nov/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
478	RQ149878	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03/Nov/2023	08:00	03/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
479	RQ150727	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	AMP WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
480	RQ150365	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	For attending shutdown nature defects of the Line	02/Nov/2023	09:00	02/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
481	RQ150933	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP WORK	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
482	RQ150970	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
483	RQ150283	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Protection testing of 50 MVAR Line Reactor Relays at 400 KV X Sub-Station, Sarojini nagar, Lucknow	01/Nov/2023	10:00	01/Nov/2023	14:00		PLANNED	Requested	
484	RQ150104	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWERGRID	D	AMP of line equipments	01/Nov/2023	09:30	01/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
485	RQ150726	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	AMP WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
486	RQ150740	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
487	RQ150391	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	01/Nov/2023	09:00	01/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
488	RQ150364	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	For attending shutdown nature defects of the Line	01/Nov/2023	09:00	01/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
489	RQ150820	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	A/R into Non-Auto mode for PID testing	01/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
490	RQ149905	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	AR non auto mode is required to carryout stringing on circuit 2	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
491	RQ149904	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown is required to carryout stringing on circuit 2	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
492	RQ150376	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
493	RQ150377	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	

494	RQ150444	OCC_212	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators and fixing of bird's scare	29/Nov/2023	09:00	29/Nov/2023	17:00		PLANNED	Requested
495	RQ150443	OCC_212	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulator and fixing of bird's scare	28/Nov/2023	09:00	28/Nov/2023	17:00		PLANNED	Requested
496	RQ150837	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc. Of line	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested
497	RQ150791	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Yearly mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested
498	RQ150786	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Yearly mtc.	26/Nov/2023	08:00	26/Nov/2023	18:00		PLANNED	Requested
499	RQ150003	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Annual maintenance and Protection testing of bay equipments.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested
500	RQ150830	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Pre-foggy Mtc. and replacement of earthwire	20/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested
501	RQ150004	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Annual maintenance and Protection testing of bay equipments.	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested
502	RQ150785	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Yearly mtc.	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested
503	RQ150882	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance at both end	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested
504	RQ150862	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested
505	RQ150869	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	27/Nov/2023	08:00	27/Nov/2023	18:00		PLANNED	Requested
506	RQ150884	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested
507	RQ150883	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested
508	RQ150887	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Requested
509	RQ150881	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested
510	RQ150886	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Maintenance & Testing work at both end	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested
511	RQ150952	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested
512	RQ150950	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested
513	RQ150951	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work. at both end alongwith LINE REACTORAT 400 KV GSS RVPN JODHPUR	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested
514	RQ150885	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance & Testing work at both end	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested
515	RQ150953	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested
516	RQ150874	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested
517	RQ150873	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested
518	RQ150954	OCC_212	slcpcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith LINE REACTORAT 400 KV GSS RVPN JODHPUR	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested
519	RQ150091	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For AMP of line Equipments and Protection Test	28/Nov/2023	09:00	28/Nov/2023	17:00	Kindly approve	PLANNED	Requested
520	RQ150090	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of line Equipments and Protection Test	27/Nov/2023	09:00	27/Nov/2023	17:00	Kindly approve	PLANNED	Requested
521	RQ149982	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X. Panel from E/M type to Numerical (Connection of	25/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Requested
522	RQ149930	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* For Jumper Tightening and Defective Polymer/Jumper Replacement Work	18/Nov/2023	10:00	18/Nov/2023	17:00		PLANNED	Requested
523	RQ150966	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested
524	RQ150734	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Rectification of S/D nature defects	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested

525	RQ149727	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID, UPTCL	D	Routine maintenance and reley testing	03/Nov/2023	10:00	03/Nov/2023	17:00	No supply disturbance as 400 kV PGCL(Ballia)-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Requested	
526	RQ149726	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID, UPTCL	D	Routine maintenance and reley testing	02/Nov/2023	10:00	02/Nov/2023	17:00	No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Requested	
527	RQ149729	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DALULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	23/Nov/2023	10:00	23/Nov/2023	18:30		PLANNED	Requested	
528	RQ149733	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT & CVT Junction boxes	23/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
529	RQ149741	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
530	RQ149732	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT & CVT Junction boxes	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
531	RQ149740	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested	
532	RQ149731	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT & CVT Junction boxes	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Requested	
533	RQ149738	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Requested	
534	RQ149730	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Tariff Energy meters (main & check) testing and calibration work. Inspection of CT & CVT Junction boxes	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Requested	
535	RQ149739	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Requested	
536	RQ149788	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJIAR(APCL)-DALULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Requested	
537	RQ149737	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
538	RQ149789	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJIAR(APCL)-DALULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter mtc of line	08/Nov/2023	10:00	08/Nov/2023	17:00		PLANNED	Requested	
539	RQ149736	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
540	RQ149785	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DALULATABAD (HV) CKT-2	HVPNL	D	For pre winter mtc of line	07/Nov/2023	10:00	07/Nov/2023	17:00		PLANNED	Requested	
541	RQ149734	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators along with respective circuits punched separately	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
542	RQ149784	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DALULATABAD (HV) CKT-1	HVPNL	D	For pre winter mtc of line	06/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Requested	
543	RQ149735	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
544	RQ149787	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DALULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter mtc of line	03/Nov/2023	10:00	03/Nov/2023	17:00		PLANNED	Requested	
545	RQ149728	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DALULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	03/Nov/2023	10:00	03/Nov/2023	18:30		PLANNED	Requested	
546	RQ149786	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DALULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	02/Nov/2023	10:00	02/Nov/2023	17:00		PLANNED	Requested	
547	RQ149833	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01 - 12.	23/Nov/2023	09:00	29/Nov/2023	17:00	Only Auto Reclose Off from KW - Baspa, CKT-1.	PLANNED	Requested	
548	RQ149805	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	For replacement of calibration Main & Check meters at Baspa-II Power House	10/Nov/2023	10:00	10/Nov/2023	12:00		PLANNED	Requested	
549	RQ149804	OCC_212	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	For replacement of calibration Main & Check meters at Baspa-II Power House	10/Nov/2023	08:00	10/Nov/2023	10:00		PLANNED	Requested	
550	RQ149830	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	i) Repair sleeve fitted in tower span 74 - 75, B- Phase from KW - NJ. ii) Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 76 - 80.	07/Nov/2023	09:00	08/Nov/2023	17:00	Only Auto Reclose Off from KW - NJ, CKT-II.	PLANNED	Requested	

551	RQ149831	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	i) Repair sleeve fitted in tower span 64 - 65, B- Phase from KW - NJ. ii) Vibration damper fitted in tower span 67 - 68, Earthwire from KW - NJ. iii) Replacement of spacer damper in tower span 74 - 75, R- Phase from KW - NJ. iv) Repair sleeve fitted in tower span 107 - 108, R- Phase from KW - NJ.	03/Nov/2023	09:00	08/Nov/2023	17:00	Only Auto Reclose OFF from KW - NJ, CKT-1.	PLANNED	Requested
552	RQ149832	OCC_212	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Replacement of Corona Control Ring, Y-Phase and Bundle Spacer, R - Phase of tower no. 01	01/Nov/2023	09:00	02/Nov/2023	17:00	Only Auto Reclose OFF from KW - Baspa,CKT-II.	PLANNED	Requested
553	RQ149826	OCC_212	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-GUMMA (HP) (HPPTCL) CKT-1	POWERGRID, HPPTCL	D	Annual Planned Maintenance of GIS Line Bay & Switchard Equipments.	20/Nov/2023	09:00	21/Nov/2023	17:00	Annual Planned Maintenance	PLANNED	Requested
554	RQ149957	OCC_212	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	Shut Down defect Rectification work as per annual plan	10/Nov/2023	08:00	10/Nov/2023	20:00	Associated 404 Main Bay & 405 Tie Bay at 400KV Prithala Substation and 406 Main Bay & 405 Tie Bay at 400KV Kadarapur substation will also be under shutdown	PLANNED	Requested
555	RQ149945	OCC_212	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-1	GPTL	D	Line and associated Bays Shut Down defect Rectification work as per annual plan.	08/Nov/2023	08:00	08/Nov/2023	20:00	Associated 403 Main Bay & 402 Tie Bay at 400KV Prithala Substation and 407 Main Bay & 408 Tie Bay at 400KV Kadarapur substation will also be under shutdown.	PLANNED	Requested
556	RQ149713	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,P OWERGRID	D	Crossing of 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested
557	RQ150964	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,P OWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at Rampur	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested
558	RQ150963	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,P OWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kv GHatampur-Hapur line at Rampur	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested
559	RQ150380	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	AMP WORKS	06/Nov/2023	09:00	06/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
560	RQ150392	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	04/Nov/2023	09:00	04/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
561	RQ150379	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	AMP WORKS	03/Nov/2023	09:00	03/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
562	RQ150932	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	AMP WORK	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested
563	RQ149715	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL,PJFTL	D	For Annual Maintenance Work of Line	02/Nov/2023	09:00	02/Nov/2023	18:00	AMP of Line and Bay Equipments.	PLANNED	Requested
564	RQ150378	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Non auto of OPGW installation work)	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
565	RQ150917	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 40189B jumper Connection. (Isolator Retrofitting of 400kv TBC)	30/Nov/2023	13:00	30/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested
566	RQ150916	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 40189A jumper Connection. (Isolator Retrofitting of 400kv TBC)	30/Nov/2023	09:00	30/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested
567	RQ150390	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	For BUS-2 Isolator 40289B jumper removal. Isolator Retrofitting 40289B	26/Nov/2023	09:00	29/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested
568	RQ150439	OCC_212	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate installation of conductor from jack bus of 425 Bus upto 42489 isolator terminal through a pilot insulator	23/Nov/2023	10:00	23/Nov/2023	18:00		PLANNED	Requested
569	RQ150915	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 40189B jumper removal. (Isolator Retrofitting of 400kv TBC)	23/Nov/2023	09:00	23/Nov/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
570	RQ150914	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 40189A jumper removal. (Isolator Retrofitting of 400kv TBC)	22/Nov/2023	09:00	22/Nov/2023	17:30	Under construction head, Kindly approve	PLANNED	Requested
571	RQ150389	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	C	For BUS-1 Isolator 40289A jumper removal. Isolator Retrofitting 40289A	21/Nov/2023	09:00	25/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested
572	RQ150388	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 40889B jumper Connection after isolator retrofitting	17/Nov/2023	13:00	17/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested
573	RQ150387	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 40889A jumper Connection after isolator retrofitting	17/Nov/2023	09:00	17/Nov/2023	12:00	Kindly Approve under construction head.	PLANNED	Requested
574	RQ150386	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 40889B jumper removal for isolator retrofitting	14/Nov/2023	09:00	14/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested
575	RQ150385	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 40889A jumper removal for isolator retrofitting	13/Nov/2023	09:00	13/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested
576	RQ150349	OCC_212	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kv GIS Bus-2	11/Nov/2023	08:00	25/Nov/2023	18:00	Kindly Approve	PLANNED	Requested

577	RQ150432	OCC_212	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	AMP works and Bus bar relay firmware updgradation	04/Nov/2023	10:00	04/Nov/2023	18:00		PLANNED	Requested	
578	RQ150440	OCC_212	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	to facilitate connection of jumper connection to 40689 isolator	01/Nov/2023	10:00	01/Nov/2023	18:00		PLANNED	Requested	
579	RQ150078	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	For Stringing, Jumper connection and Commissioning work of New Equipment under 400 kv Bay Extension Package at Kishenpur 5/s(Package No.:N2JM/C&M/CS/04/21).	01/Nov/2023	09:30	02/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
580	RQ150348	OCC_212	cpcc2_sd	BUS	400KV BUS 3 AT MDGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kv GIS Bus-1	01/Nov/2023	08:00	10/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
581	RQ149777	OCC_212	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For general mtc of Bus Isolators of 400 kv Bus bar-2	30/Nov/2023	10:00	30/Nov/2023	17:00		PLANNED	Requested	
582	RQ149776	OCC_212	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For general mtc of Bus Isolators of 400 kv Bus bar-1	29/Nov/2023	10:00	29/Nov/2023	17:00		PLANNED	Requested	
583	RQ149835	OCC_212	slcpr_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
584	RQ149834	OCC_212	slcpr_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
585	RQ150519	OCC_212	slcpr_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
586	RQ150520	OCC_212	slcpr_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
587	RQ150517	OCC_212	slcpr_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
588	RQ150523	OCC_212	slcpr_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVNL	D	Stringing work of Bus-Bar of 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
589	RQ150012	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVNL	D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
590	RQ150522	OCC_212	slcpr_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVNL	D	Stringing work of Bus-Bar of 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
591	RQ150521	OCC_212	slcpr_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVNL	D	Bay Maintenance Work	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
592	RQ150516	OCC_212	slcpr_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
593	RQ150011	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
594	RQ150175	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line (403 bay in same Dia)	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Requested	
595	RQ150159	OCC_212	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	FOR AMP	29/Nov/2023	08:00	30/Nov/2023	17:00		PLANNED	Requested	
596	RQ150164	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	TO ATTEND HOTSPOT AND ISOLATOR ALIGNMENT ISSUES	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
597	RQ150174	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Requested	
598	RQ150158	OCC_212	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	FOR AMP	27/Nov/2023	08:00	28/Nov/2023	17:00		PLANNED	Requested	
599	RQ150216	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
600	RQ150179	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	400 kv Bus bar retrofit work	21/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Requested	
601	RQ150199	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	Erection, testing & Commissioning of 438, 441 bay	20/Nov/2023	17:00	30/Nov/2023	23:59		PLANNED	Requested	
602	RQ150162	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	20/Nov/2023	09:00	25/Nov/2023	18:00		PLANNED	Requested	
603	RQ150217	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP WORK	19/Nov/2023	08:30	19/Nov/2023	18:00		PLANNED	Requested	
604	RQ150178	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	400 kv Bus bar retrofit work	17/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Requested	
605	RQ150151	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Connection of internal conductor of new ICT-03 GIS Bay with existing GIS Bus-04 after HV test and busbar relay testing.	16/Nov/2023	08:00	17/Nov/2023	17:00		PLANNED	Requested	
606	RQ150197	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Erection, testing & Commissioning of 424 & 427 bay	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Requested	
607	RQ150177	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	400 kv Bus bar retrofit work	14/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
608	RQ150150	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Connection of internal conductor of new ICT-03 GIS Bay with existing GIS Bus-03 after HV test and busbar relay testing.	14/Nov/2023	08:00	15/Nov/2023	17:00		PLANNED	Requested	
609	RQ150168	OCC_212	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, For jumpering of new Bay	10/Nov/2023	17:00	12/Nov/2023	23:59		PLANNED	Requested	
610	RQ150198	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	Erection, testing & Commissioning of 433, 439 & 436 bay	10/Nov/2023	17:00	20/Nov/2023	23:59		PLANNED	Requested	
611	RQ150176	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	400 kv Bus bar retrofit work	10/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Requested	
612	RQ150163	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)		D	FOR AMP WORKS	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
613	RQ150147	OCC_212	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	EARTHWIRE STRINGING WORK ABOVE BUS-2	08/Nov/2023	17:30	08/Nov/2023	23:30		PLANNED	Requested	
614	RQ150213	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	New Bay Integration Work	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
615	RQ150167	OCC_212	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, For jumpering of new Bay in 430 and 431 and Bus Bar LBB testing	07/Nov/2023	17:00	09/Nov/2023	23:59		PLANNED	Requested	
616	RQ150161	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	06/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Requested	

617	RQ150149	OCC_212	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test. Further HV Test shall be performed on GIS Extension Bay of BUS-4.	06/Nov/2023	08:00	10/Nov/2023	17:00		PLANNED	Requested	
618	RQ150212	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	New Bay Integration Work	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
619	RQ150196	OCC_212	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Erection, testing & Commissioning of 425 & 426 bay	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Requested	
620	RQ150144	OCC_212	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)		D	AMP WORKS	01/Nov/2023	14:00	01/Nov/2023	18:00		PLANNED	Requested	
621	RQ150143	OCC_212	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		D	AMP WORKS	01/Nov/2023	08:00	01/Nov/2023	13:00		PLANNED	Requested	
622	RQ150148	OCC_212	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)		C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test. Further HV Test shall be performed on GIS Extension Bay of BUS-3.	01/Nov/2023	08:00	05/Nov/2023	17:00		PLANNED	Requested	
623	RQ150065	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for BB Stability of 400KV Bus-2 under Package SS-67 in progress)	29/Nov/2023	09:00	01/Dec/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
624	RQ150064	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for BB Stability of 400KV Bus-1 under Package SS-67 in progress)	26/Nov/2023	09:00	28/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
625	RQ150062	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	S/D required for commissioning of new Bus Reactor for HV Test of 400KV Bus-2 under Package SS-67 in progress)	25/Nov/2023	09:00	25/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
626	RQ150061	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	S/D required for commissioning of new Bus Reactor for HV Test of 400KV Bus-1 under Package SS-67 in progress)	24/Nov/2023	09:00	24/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
627	RQ150060	OCC_212	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Nov/2023	09:00	09/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
628	RQ150059	OCC_212	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	S/D required for commissioning of new Bus Reactor for Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Nov/2023	09:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
629	RQ150518	OCC_212	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Circuit Breaker Overhauling	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
630	RQ150852	OCC_212	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
631	RQ150851	OCC_212	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
632	RQ150853	OCC_212	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
633	RQ149839	OCC_212	slcdps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
634	RQ149838	OCC_212	slcdps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSSTCL	D	Periodical Testing of Bays by Protection HUB Ludhiana	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
635	RQ149837	OCC_212	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
636	RQ149836	OCC_212	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
637	RQ149824	OCC_212	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE BUS 1 ISOLATOR REPLACEMENT	27/Nov/2023	08:00	30/Nov/2023	18:00	BUS -1 SHUTDOWN REQUIRED	PLANNED	Requested	
638	RQ150528	OCC_212	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	BUS-03 SHUTDOWN FOR ATTENDING HOT SPOT IN RIHAND-1 LINE ISOLATOR	25/Nov/2023	08:00	25/Nov/2023	18:00	BUS -03 WILL BE UNDER SHUTDOWN	PLANNED	Requested	
639	RQ149822	OCC_212	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS -2 ISOLATOR REPLACEMENT	20/Nov/2023	08:00	23/Nov/2023	18:00	BUS-2 SHUTDOWN IS REQUIRED	PLANNED	Requested	
640	RQ149823	OCC_212	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS 1 ISOLATOR REPLACEMENT	15/Nov/2023	08:00	18/Nov/2023	18:00	BUS -1 SHUTDOWN REQUIRED	PLANNED	Requested	
641	RQ150303	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Requested	
642	RQ150304	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Requested	
643	RQ150302	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Requested	
644	RQ150305	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	25/Nov/2023	08:00	25/Nov/2023	16:00	Shutdown will be availed during zero schedule	PLANNED	Requested	
645	RQ150300	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	24/Nov/2023	00:00	24/Nov/2023	23:59		PLANNED	Requested	
646	RQ150299	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	24/Nov/2023	00:00	24/Nov/2023	23:59		PLANNED	Requested	
647	RQ150297	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	23/Nov/2023	00:00	23/Nov/2023	23:59		PLANNED	Requested	
648	RQ150298	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	23/Nov/2023	00:00	23/Nov/2023	23:59		PLANNED	Requested	
649	RQ150286	OCC_212	tehri_sd	BUS	TEHRI(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Requested	

650	RQ150287	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Requested	
651	RQ150285	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Requested	
652	RQ150288	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	08/Nov/2023	08:00	08/Nov/2023	16:00	Shutdown will be taken during zero schedule	PLANNED	Requested	
653	RQ150284	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 4	THDC	D	Bus-bar related work of Tehri PSP	07/Nov/2023	00:00	07/Nov/2023	23:59		PLANNED	Requested	
654	RQ150282	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 2	THDC	D	Bus-bar related work of Tehri PSP	07/Nov/2023	00:00	07/Nov/2023	23:59		PLANNED	Requested	
655	RQ150220	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 3	THDC	D	Bus-bar related work of Tehri PSP	06/Nov/2023	00:00	06/Nov/2023	23:59		PLANNED	Requested	
656	RQ150219	OCC_212	tehrj_sd	BUS	TEHRJ(THDC) - 400KV - BUS 1	THDC	D	Bus-bar related work of Tehri PSP	06/Nov/2023	00:00	06/Nov/2023	23:59		PLANNED	Requested	
657	RQ150048	OCC_212	slcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of 400KV Bus I CVT, CTs and C&S	24/Nov/2023	08:00	24/Nov/2023	14:00		PLANNED	Requested	
658	RQ150046	OCC_212	slcdv_sd	BUS	400KV BUS 2 AT BANNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	21/Nov/2023	07:00	21/Nov/2023	17:30		PLANNED	Requested	
659	RQ150045	OCC_212	slcdv_sd	BUS	400KV BUS 1 AT BANNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	20/Nov/2023	07:00	20/Nov/2023	17:30		PLANNED	Requested	
660	RQ150047	OCC_212	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and C&S towards Bus-II	17/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Requested	
661	RQ149796	OCC_212	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	23/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Requested	
662	RQ149795	OCC_212	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For Overhauling of Bus-B Pantograph isolator of 315MVA ICT-IV (Cont. X basis). During S/D 315MVA ICT-IV will be remain charge	22/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Requested	
663	RQ149794	OCC_212	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* For Overhauling of Bus-A Pantograph isolator of 315MVA ICT-IV (Cont. X basis). During S/D 315MVA ICT-IV will be remain charge	16/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Requested	
664	RQ149800	OCC_212	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* shutdown is needed for routine testing of protection relay X* 30.09.2023 16:13:37 INDIA (11008046) Phone 7570003157	06/Nov/2023	09:00	06/Nov/2023	17:00		PLANNED	Requested	
665	RQ149798	OCC_212	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* MAJOR OVERHAULING OF 400 KV 'A' BUS PANTOGRAPH ISOLATOR & X STRINGING OF TWIN MOOSE CONDUCTOR OF 315 MVA ICT-1 &	01/Nov/2023	10:00	10/Nov/2023	17:00		PLANNED	Requested	
666	RQ150301	OCC_212	cpcc2_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Jumpering and Bus extension works by M/s JAKSON	22/Nov/2023	17:00	24/Nov/2023	23:00		PLANNED	Requested	
667	RQ149797	OCC_212	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP)	UPPCL	D	* Maintenance work will be done during this shutdown period of 400 kv Main X Bus 1st at 400 kv S/S Greater Noida.	21/Nov/2023	10:00	21/Nov/2023	16:00		PLANNED	Requested	
668	RQ150044	OCC_212	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP)	UPPCL	D	1.For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2). 2. Maintenance work will be done during this shutdown period of 400 kv Main X Bus 1st at 400 kv S/S Greater Noida.	21/Nov/2023	09:00	21/Nov/2023	18:00		PLANNED	Requested	
669	RQ149743	OCC_212	slchr_sd	BUS	400KV BUS 2 AT KHEDEAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantograph Isolators along with respective circuits punched separately	20/Nov/2023	09:00	23/Nov/2023	18:00		PLANNED	Requested	
670	RQ149742	OCC_212	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantograph Isolators along with respective circuits punched separately	06/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
671	RQ150545	OCC_212	stuup_sd	BUS	400KV BUS 2 AT PARICHA(UPUN)	UPRVUNL	D	Interconnection of Existing Bus-I with New Extended Bus-2	03/Nov/2023	08:00	03/Nov/2023	18:00	New constructed Bus and charging of new bay with Existing Bay.	PLANNED	Requested	
672	RQ150544	OCC_212	stuup_sd	BUS	400KV BUS 1 AT PARICHA(UPUN)	UPRVUNL	D	Interconnection of Existing Bus-I with New Extended Bus-1	01/Nov/2023	08:00	01/Nov/2023	18:00	New constructed Bus and charging of new bay with Existing Bay.	PLANNED	Requested	
673	RQ149803	OCC_212	meja_sd	BUS	400KV BUS 1 AT MEJA TPS(MUN)	MUNPL	C	For Annual Maintenance and Stud replacement	02/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
674	RQ150861	OCC_212	bbmb_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	For yearly mtc along with shutdown on 400 KV Bhiwani-Rajpura	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
675	RQ149877	OCC_212	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANCHKULA-ABDULLAPUR (PG) CKT-2 @ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	21/Nov/2023	08:00	21/Nov/2023	18:00	Line Reactor is switchable. Kindly approve	PLANNED	Requested	
676	RQ149876	OCC_212	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANCHKULA-ABDULLAPUR (PG) CKT-1 @ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	16/Nov/2023	08:00	16/Nov/2023	18:00	Line Reactor is switchable. Kindly approve	PLANNED	Requested	
677	RQ149719	OCC_212	karcham_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-1 @KARCHAM WANGTOO(JSW)	JSW	C	Annual Maintenance of Reactor-1	01/Nov/2023	08:00	07/Nov/2023	18:00	Annual Maintenance of Reactor-1	PLANNED	Requested	
678	RQ149801	OCC_212	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce 50 MVAR line reactor with new 63 MVAR line Reactor at 400 KV X S/S Bareilkly	01/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
679	RQ150721	OCC_212	slcdrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAG(RS)	RRVPL	D	Quarterly maintenance work	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	

680	RQ150720	OCC_212	slcdrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	22/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
681	RQ150724	OCC_212	slcdrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
682	RQ150538	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	for integration of new CT with existing bus during reconductoring work of 400 KV Kank-Jodhpur Line (403 bay in same Dia)	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Requested	
683	RQ150539	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)		D	FOR AMP	23/Nov/2023	09:00	23/Nov/2023	17:30		PLANNED	Requested	
684	RQ150540	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		D	AMP WORKS	23/Nov/2023	08:00	23/Nov/2023	20:00		PLANNED	Requested	
685	RQ150537	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)		D	FOR AMP	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
686	RQ150541	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)		D	CSD FINE TUNNING	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
687	RQ150533	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)		D	AMP WORKS	15/Nov/2023	08:30	15/Nov/2023	19:00		PLANNED	Requested	
688	RQ150542	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)		D	AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
689	RQ149802	OCC_212	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* Preventive maintenance and testing at 400 KV S/S Bareilly	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
690	RQ149725	OCC_212	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	D	Routine maintenance and realy testing	06/Nov/2023	10:00	07/Nov/2023	17:00	No supply will be affected.	PLANNED	Requested	
691	RQ150893	OCC_212	bbmb_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly mtc.	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
692	RQ150723	OCC_212	slcdrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARIH(RS)	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
693	RQ150750	OCC_212	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	C	Replacement of Existing Reactor with New Reactor under ADD CAP	01/Nov/2023	08:00	20/Nov/2023	18:00	Shutdown may be availed from 25.10.2023 to 15.11.2023	PLANNED	Requested	
694	RQ150077	OCC_212	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Erection and Commissioning work of New Equipment and Augmentation of Bus Reactor protection to switchable LR Protection & Erection, Testing & commissioning works of C&R scheme of Dulhasti -3-line protection with existing 427 & 426Bays under 400 kv Bay Extension Package at Kishenpur S/s(Package No.:N2JM/C&M/CS/04(21)	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
695	RQ150264	OCC_212	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)		D	AMP WORKS	30/Nov/2023	09:00	30/Nov/2023	18:00	PLZ APPROVE	PLANNED	Requested	
696	RQ150271	OCC_212	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)		D	AMP OF BAY EQUIPMENT	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Requested	
697	RQ150224	OCC_212	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)		D	AMP WORK	20/Nov/2023	09:00	20/Nov/2023	18:00		PLANNED	Requested	
698	RQ150246	OCC_212	cpcc1_sd	BAY	408 TIE BAY - 400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)		D	AMP WORKS	18/Nov/2023	16:00	18/Nov/2023	22:00		PLANNED	Requested	
699	RQ150240	OCC_212	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)		D	AMP OF BAY EQUIPMENT	16/Nov/2023	17:00	16/Nov/2023	23:00		PLANNED	Requested	
700	RQ150245	OCC_212	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BIKANER(PG)-AZURES43 SL_BKN_PG(AZURE) (AZURE) CKT-1 (POWERGRID)		D	AMP WORKS	16/Nov/2023	16:00	16/Nov/2023	22:00		PLANNED	Requested	
701	RQ150239	OCC_212	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	17:00	15/Nov/2023	23:00		PLANNED	Requested	
702	RQ150225	OCC_212	cpcc1_sd	BAY	438 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-3 AND FUTURE AT BALLABHGARH(PG)		D	AMP OF BAY EQUIPMENT	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Requested	

703	RQ150233	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	14/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Requested	
704	RQ150249	OCC_212	cpcc1_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	13/Nov/2023	19:30	13/Nov/2023	21:30		PLANNED	Requested	
705	RQ150248	OCC_212	cpcc1_sd	BAY	423 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	13/Nov/2023	17:00	13/Nov/2023	19:00		PLANNED	Requested	
706	RQ150232	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)		D	AMP OF BAY EQUIPMENT	13/Nov/2023	15:00	13/Nov/2023	23:59		PLANNED	Requested	
707	RQ150247	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	12/Nov/2023	17:00	12/Nov/2023	19:00		PLANNED	Requested	
708	RQ150237	OCC_212	cpcc1_sd	BAY	446 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	17:00	10/Nov/2023	23:00		PLANNED	Requested	
709	RQ150231	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	15:00	10/Nov/2023	23:59		PLANNED	Requested	
710	RQ150277	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
711	RQ150230	OCC_212	cpcc1_sd	BAY	405 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	09/Nov/2023	15:00	09/Nov/2023	23:59		PLANNED	Requested	
712	RQ150276	OCC_212	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-2 AND 400/220KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
713	RQ150236	OCC_212	cpcc1_sd	BAY	443 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	17:00	08/Nov/2023	23:00		PLANNED	Requested	
714	RQ150229	OCC_212	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	15:00	08/Nov/2023	23:59		PLANNED	Requested	
715	RQ150262	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	08/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Requested	
716	RQ150228	OCC_212	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested	
717	RQ150275	OCC_212	cpcc1_sd	BAY	429 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND FUTURE AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	

718	RQ150227	OCC_212	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID)		D	AMP OF BAY EQUIPMENT	06/Nov/2023	15:00	06/Nov/2023	23:59		PLANNED	Requested	
719	RQ150274	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
720	RQ150226	OCC_212	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	CB OVERHAULING WORK	05/Nov/2023	10:00	09/Nov/2023	17:00	To be availed in Oct-23.	PLANNED	Requested	
721	RQ150266	OCC_212	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400 KV BUS BAR UNIT RETROFITMENT	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Requested	
722	RQ150261	OCC_212	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
723	RQ150273	OCC_212	cpcc1_sd	BAY	428 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
724	RQ150265	OCC_212	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	400 KV BUS BAR UNIT RETROFITMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
725	RQ150260	OCC_212	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
726	RQ150270	OCC_212	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
727	RQ150272	OCC_212	cpcc1_sd	BAY	419 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT SIKAR(PG)		D	AMP OF BAY EQUIPMENT	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
728	RQ151008	OCC_212	slcdcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
729	RQ151009	OCC_212	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
730	RQ151011	OCC_212	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
731	RQ151004	OCC_212	slcdcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
732	RQ151013	OCC_212	slcdcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
733	RQ151005	OCC_212	slcdcrs_sd	BAY	411 TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
734	RQ151010	OCC_212	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
735	RQ151003	OCC_212	slcdcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
736	RQ151012	OCC_212	slcdcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Yearly Maintenance & Testing work	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
737	RQ151028	OCC_212	slcdcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	

738	RQ151027	OCC_212	sldcrs_sd	BAY	952 T TIE BAY - 400 KV JODHPUR-KANKANI (RS) CKT-2 (RRVNL) AND 400KV BUS 2 AT JODHPUR(RS) AT 400 KV JODHPUR(RS) (RRVNL)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
739	RQ151021	OCC_212	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT 1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
740	RQ151022	OCC_212	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT 1 AT AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
741	RQ150421	OCC_212	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	'For dismantling of BHEL make CB and installation of SIEMENS make CB	24/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
742	RQ151019	OCC_212	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT 2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
743	RQ151020	OCC_212	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT 2 AT AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
744	RQ149865	OCC_212	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
745	RQ150753	OCC_212	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of BUS Coupler Bay 402. 40289A and 40289B isolators to be retrofitted	21/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, kindly approve	PLANNED	Requested	
746	RQ149866	OCC_212	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
747	RQ150423	OCC_212	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2 (-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	"For dismantling Main bay CB and CT along with bypassing bus protection scheme to 425 bay	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
748	RQ150424	OCC_212	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2 (-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	'For dismantling Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
749	RQ149868	OCC_212	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
750	RQ149868	OCC_212	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
751	RQ150425	OCC_212	cpcc3_sd	BAY	418 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	'For dismantling of BHEL make CB and installation of SIEMENS make CB	15/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
752	RQ150315	OCC_212	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB OVERHAULING WORK	10/Nov/2023	08:00	14/Nov/2023	18:00	S/D may be availed in OCT month.	PLANNED	Requested	
753	RQ150890	OCC_212	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly mtc.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
754	RQ150314	OCC_212	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	CB OVERHAULING WORK	01/Nov/2023	08:00	04/Nov/2023	18:00	S/D may be availed in OCT month.	PLANNED	Requested	
755	RQ150743	OCC_212	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWERGRID	C	FOR NEEEMUCH TBCB LINE BAY EXTENSION WORK AT CHITTORGARH SS	01/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
756	RQ150422	OCC_212	cpcc3_sd	BAY	414 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	'For dismantling of BHEL make CB and installation of SIEMENS make CB	01/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
757	RQ150043	OCC_212	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	27/Nov/2023	09:00	27/Nov/2023	15:00		PLANNED	Requested	

758	RQ150041	OCC_212	stuup_sd	BAY	410 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	24/Nov/2023	09:00	24/Nov/2023	15:00		PLANNED	Requested	
759	RQ150042	OCC_212	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	22/Nov/2023	09:00	22/Nov/2023	15:00		PLANNED	Requested	
760	RQ150040	OCC_212	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	08/Nov/2023	09:00	08/Nov/2023	15:00		PLANNED	Requested	
761	RQ150039	OCC_212	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	06/Nov/2023	09:00	06/Nov/2023	15:00		PLANNED	Requested	
762	RQ150038	OCC_212	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	03/Nov/2023	09:00	03/Nov/2023	15:00		PLANNED	Requested	
763	RQ149820	OCC_212	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS 1 SHUTDOWN REQUIRED	27/Nov/2023	08:00	30/Nov/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS,NO LINE SHUTDOWN REQUIRED	PLANNED	Requested	
764	RQ149819	OCC_212	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS-2V ISOLATOR REPLACEMENT	20/Nov/2023	08:00	23/Nov/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS,NO LINE SHUTDOWN REQUIRED	PLANNED	Requested	
765	RQ149818	OCC_212	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	LUCKNOW LINE BUS-1 ISOLATOR REPLACEMENT	15/Nov/2023	08:00	18/Nov/2023	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BREAKER,NO SHUTDOWN OF LINE	PLANNED	Requested	
766	RQ149938	OCC_212	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
767	RQ149937	OCC_212	slcdps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
768	RQ149853	OCC_212	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
769	RQ149852	OCC_212	slcdps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
770	RQ149934	OCC_212	slcdps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
771	RQ149854	OCC_212	slcdps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT, CB related with associated bay	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
772	RQ149855	OCC_212	slcdps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT, CB related with associated bay	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
773	RQ151014	OCC_212	slcdps_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRCL	C	Circuit Breaker Overhauling	24/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
774	RQ150066	OCC_212	slcdps_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	22/Nov/2023	09:30	22/Nov/2023	15:30		PLANNED	Requested	
775	RQ150114	OCC_212	slcdps_sd	BAY	402A MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2023	14:00	08/Nov/2023	17:30		PLANNED	Requested	
776	RQ150115	OCC_212	slcdps_sd	BAY	401A MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2023	10:00	08/Nov/2023	13:30		PLANNED	Requested	

777	RQ150094	OCC_212	slcdv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2023	14:00	07/Nov/2023	17:30		PLANNED	Requested	
778	RQ150095	OCC_212	slcdv_sd	BAY	415 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2023	10:00	07/Nov/2023	13:30		PLANNED	Requested	
779	RQ150096	OCC_212	slcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	06/Nov/2023	14:00	06/Nov/2023	17:30		PLANNED	Requested	
780	RQ150087	OCC_212	slcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	06/Nov/2023	10:00	06/Nov/2023	13:30		PLANNED	Requested	
781	RQ150088	OCC_212	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	04/Nov/2023	14:00	04/Nov/2023	17:30		PLANNED	Requested	
782	RQ150089	OCC_212	slcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	04/Nov/2023	10:00	04/Nov/2023	13:30		PLANNED	Requested	
783	RQ150079	OCC_212	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	03/Nov/2023	14:00	03/Nov/2023	17:30		PLANNED	Requested	
784	RQ150080	OCC_212	slcdv_sd	BAY	408 MAIN BAY - 400KV BUS 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	03/Nov/2023	10:00	03/Nov/2023	13:30		PLANNED	Requested	
785	RQ150081	OCC_212	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	02/Nov/2023	14:00	02/Nov/2023	17:30		PLANNED	Requested	
786	RQ150082	OCC_212	slcdv_sd	BAY	405 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	02/Nov/2023	10:00	02/Nov/2023	13:30		PLANNED	Requested	
787	RQ151015	OCC_212	slcdv_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
788	RQ151016	OCC_212	slcdv_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
789	RQ151036	OCC_212	slcdv_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	C	AMP WORK	18/Nov/2023	08:00	18/Nov/2023	18:00		PLANNED	Requested	
790	RQ149717	OCC_212	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
791	RQ149718	OCC_212	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
792	RQ149721	OCC_212	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
793	RQ149722	OCC_212	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
794	RQ150350	OCC_212	slcdv_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	HPSEB	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	

795	RQ150347	OCC_212	slchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
796	RQ150353	OCC_212	slchp_sd	BAY	401 MAIN BAY - 400 KV LAHAL(HP) - BUS 1 (HPPTCL) AT 400 KV LAHAL(HP)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
797	RQ150342	OCC_212	slchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
798	RQ150903	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	POWERGRID	D	Yearly mtc.	30/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested	
799	RQ150416	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP WORKS	24/Nov/2023	10:00	24/Nov/2023	18:00		PLANNED	Requested	
800	RQ149921	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	24/Nov/2023	10:00	24/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
801	RQ150069	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALA AMB(PKTL)	POWERGRID	C	S/D required commissioning of New Bus Reactor for safe working during installation of GIS Duct	24/Nov/2023	09:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
802	RQ149875	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	24/Nov/2023	08:00	24/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
803	RQ149917	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWERGRID	D	AMP WORKS	22/Nov/2023	10:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
804	RQ149919	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	AMP WORKS	22/Nov/2023	09:00	22/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
805	RQ150899	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
806	RQ149920	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	21/Nov/2023	10:00	21/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
807	RQ149913	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERGRID	D	For AMP/ Implementation of Protection IOMs.	20/Nov/2023	09:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
808	RQ150384	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	18/Nov/2023	09:00	18/Nov/2023	18:00	Kindly Approve under construction head.	PLANNED	Requested	
809	RQ150411	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Requested	
810	RQ150083	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	17/Nov/2023	09:00	17/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
811	RQ150097	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	D	AMP WORKS	16/Nov/2023	09:30	16/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
812	RQ150412	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works	13/Nov/2023	10:00	13/Nov/2023	18:00		PLANNED	Requested	
813	RQ150382	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	11/Nov/2023	09:00	11/Nov/2023	17:30	Kindly Approve under construction head.	PLANNED	Requested	
814	RQ150418	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating on jumpers installed to prevent ph to ph faults	10/Nov/2023	10:00	10/Nov/2023	18:00		PLANNED	Requested	
815	RQ150070	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	S/D required commissioning of New Bus Reactor for safe working during installation of GIS Duct	10/Nov/2023	09:00	23/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	

816	RQ150383	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month", above S/D is being considered under construction head.	10/Nov/2023	09:00	10/Nov/2023	17:30	Kindly Approve under construction head.	PLANNED	Requested	
817	RQ150417	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating on jumpers installed to prevent ph to ph faults	09/Nov/2023	10:00	09/Nov/2023	18:00		PLANNED	Requested	
818	RQ149873	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	09/Nov/2023	08:00	09/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
819	RQ150108	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWERGRID	D	AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	17:30	Kindly approve	PLANNED	Requested	
820	RQ149874	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	07/Nov/2023	08:00	07/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
821	RQ149872	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
822	RQ150084	OCC_212	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	06/Nov/2023	09:00	06/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
823	RQ150413	OCC_212	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPUR(PG)	POWERGRID	D	AMP WORKS	04/Nov/2023	10:00	04/Nov/2023	18:00		PLANNED	Requested	
824	RQ150482	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	29/Nov/2023	10:00	29/Nov/2023	19:00		PLANNED	Requested	
825	RQ150483	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	24/Nov/2023	10:00	24/Nov/2023	19:00		PLANNED	Requested	
826	RQ150481	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	22/Nov/2023	10:00	22/Nov/2023	19:00		PLANNED	Requested	
827	RQ150480	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	FOR PRV WIRING MODIFICATION WORK	20/Nov/2023	10:00	20/Nov/2023	19:00		PLANNED	Requested	
828	RQ150471	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	AMP WORKS	17/Nov/2023	16:00	17/Nov/2023	23:59		PLANNED	Requested	
829	RQ150470	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	AMP WORKS	16/Nov/2023	16:00	16/Nov/2023	23:59		PLANNED	Requested	
830	RQ150506	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending oilleakages from oltc	16/Nov/2023	09:00	16/Nov/2023	19:00		PLANNED	Requested	
831	RQ150469	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP WORKS	15/Nov/2023	16:00	15/Nov/2023	23:59		PLANNED	Requested	
832	RQ150505	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	FOR AMP WORKS	15/Nov/2023	09:00	15/Nov/2023	19:00		PLANNED	Requested	
833	RQ150468	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP WORKS	14/Nov/2023	16:00	14/Nov/2023	23:59		PLANNED	Requested	
834	RQ150509	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORKS	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Requested	
835	RQ150508	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP WORKS	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Requested	
836	RQ150460	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	Tertiary Transformer Erection Works	10/Nov/2023	17:00	11/Nov/2023	23:00		PLANNED	Requested	
837	RQ150476	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR STRINGING WORKS OF 765/400 KV ICT-5	10/Nov/2023	15:00	20/Nov/2023	23:59		PLANNED	Requested	
838	RQ150461	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	AMP WORKS	10/Nov/2023	08:30	10/Nov/2023	20:00		PLANNED	Requested	
839	RQ150457	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	FOR AMP WORKS	09/Nov/2023	17:00	10/Nov/2023	23:00		PLANNED	Requested	
840	RQ150463	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	RTCC PANEL COMMISSIONING WORK	08/Nov/2023	17:30	08/Nov/2023	23:00		PLANNED	Requested	
841	RQ150504	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
842	RQ150462	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	EARTHWIRE STRINGING WORK IN TWO SPANS	07/Nov/2023	17:30	07/Nov/2023	23:45		PLANNED	Requested	
843	RQ150456	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	FOR AMP WORKS	07/Nov/2023	17:00	08/Nov/2023	23:00		PLANNED	Requested	
844	RQ150514	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	FOR AMP WORKS	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
845	RQ150503	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
846	RQ150513	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	FOR AMP WORKS	07/Nov/2023	08:00	07/Nov/2023	20:00		PLANNED	Requested	
847	RQ150479	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	for TBC testing	06/Nov/2023	15:00	13/Nov/2023	23:59		PLANNED	Requested	
848	RQ150502	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
849	RQ150501	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Requested	

850	RQ150453	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB and for AMP.	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
851	RQ150500	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
852	RQ150499	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
853	RQ150452	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
854	RQ150512	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	AMP WORKS	03/Nov/2023	08:00	03/Nov/2023	20:00		PLANNED	Requested	
855	RQ150448	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP OF ICT	03/Nov/2023	08:00	03/Nov/2023	19:00		PLANNED	Requested	
856	RQ150485	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	AMP OF ICT 3 AT HISAR SS	03/Nov/2023	08:00	03/Nov/2023	19:00		PLANNED	Requested	
857	RQ150478	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	For TBC testing & CSD Fine tuning works	02/Nov/2023	15:00	05/Nov/2023	23:59		PLANNED	Requested	
858	RQ150496	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	For installation & commissioning of Back-up impedance relay	02/Nov/2023	09:30	02/Nov/2023	17:00		PLANNED	Requested	
859	RQ150488	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For arresting minor Oil Leakage	02/Nov/2023	09:00	02/Nov/2023	17:00		PLANNED	Requested	
860	RQ150498	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
861	RQ150451	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
862	RQ150454	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	FOR AMP WORKS	01/Nov/2023	15:00	01/Nov/2023	23:59		PLANNED	Requested	
863	RQ150475	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR CONSTRUCTION WORK OF TERTIARY BAY 304 IN SS-63 LT PACKAGE	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested	
864	RQ150495	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	For installation & commissioning of Back-up impedance relay	01/Nov/2023	09:30	01/Nov/2023	17:00		PLANNED	Requested	
865	RQ150497	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR RETROFITTING WORK	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
866	RQ150450	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For replacement of LBB relay of 220KV CB.	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
867	RQ150511	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	AMP WORKS	01/Nov/2023	08:00	01/Nov/2023	20:00		PLANNED	Requested	
868	RQ150449	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	AMP OF ICT	01/Nov/2023	08:00	01/Nov/2023	19:00		PLANNED	Requested	
869	RQ150484	OCC_212	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	AMP OF ICT 2 AT HISAR SS	01/Nov/2023	08:00	01/Nov/2023	19:00		PLANNED	Requested	
870	RQ149842	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
871	RQ149840	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
872	RQ149841	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
873	RQ149845	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
874	RQ149847	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSSTCL	D	Maintenance of isolator 402 89B, 403 89A Isolator and tightning of clamps of 402 CT, 403 CT & 402 CB	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
875	RQ149848	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSSTCL	D	Maintenance of ICT Bushing clamps, 220 KV output bus bar, 403- 89L Isolator HV LA & LV LA	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
876	RQ149850	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
877	RQ149851	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
878	RQ149844	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
879	RQ149849	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSSTCL	D	Maintenance of Isolator 201 89C & 89 L and CT 201, CB 201	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
880	RQ149843	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.Mtc of NIFPS	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
881	RQ149846	OCC_212	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	Maintenance of ICT Bushing clamps, 220 KV output bus bar, 412 89L Isolator	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
882	RQ149979	OCC_212	lndigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	C	Shut Down defect Rectification work_207 ICT-2 Bay B7 and B8 compartment SF6 gas leakage rectification work.	28/Nov/2023	09:00	02/Dec/2023	23:00	Associated 406 Main Bay, 405 Tie Bay and 207 Main Bay will also be under shutdown.	PLANNED	Requested	

883	RQ150289	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested	
884	RQ149748	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* TAN DELTA TESTING OF BUSHINGS AND REPLACEMENT OF DEFECTIVE IV SIDE WTI >X TRANSDUCER	27/Nov/2023	09:00	28/Nov/2023	17:00		PLANNED	Requested	
885	RQ150747	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protection Core, Interco	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Requested	
886	RQ149770	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	UPPTCL	D	* Routine Testing and Routine Maintenance of Bay >X* 23.09.2023 20:27:38 INDIA (11000470)	21/Nov/2023	10:00	23/Nov/2023	18:00		PLANNED	Requested	
887	RQ150748	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES.)	21/Nov/2023	09:00	21/Nov/2023	17:00		PLANNED	Requested	
888	RQ150930	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES.)	21/Nov/2023	09:00	22/Nov/2023	17:00		PLANNED	Requested	
889	RQ149793	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance and Testing of T/F	17/Nov/2023	10:00	17/Nov/2023	18:00		PLANNED	Requested	
890	RQ149756	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* Centrifuging of 315 MVA ICT II oil at 400KV 5/5 Bareilly	17/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
891	RQ149714	OCC_212	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	15/Nov/2023	08:00	15/Dec/2023	18:00	Shut down of ICT-III was approved from 27.10.2023 to 27.11.2023 in 211 th OCC meeting. But M/s BHEL has informed that Team may be available only from 15.11.2023 Hence shut down from 27.10.2023 may be treated as withdrawn. Kindly allow shut down from 15.11.2023.	PLANNED	Requested	
892	RQ150524	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Requested	
893	RQ149783	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* Annual Preventive maintenance and OLTC oil Centrifuging work.	08/Nov/2023	09:00	09/Nov/2023	21:00		PLANNED	Requested	
894	RQ149754	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintained and testing	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
895	RQ149744	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	07/Nov/2023	10:00	07/Nov/2023	17:00		PLANNED	Requested	
896	RQ149771	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Single conductor jack bus will be replaced of R & Y phase of 220KV X side of 315 MVA ICT-2nd during this shutdown peri	07/Nov/2023	09:00	08/Nov/2023	17:00		PLANNED	Requested	
897	RQ149782	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* Annual Preventive maintenance and OLTC oil Centrifuging work.	06/Nov/2023	09:00	07/Nov/2023	21:00		PLANNED	Requested	
898	RQ150291	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing and Bay maintenance works at 400 KV-X Sub-Station, Sarojini Nagar, Lucknow	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
899	RQ149792	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR PAINTING WORK AND MAINTENANCE WORK .	06/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
900	RQ149755	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* Preventive maintenance and testing	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
901	RQ150732	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Partially damaged Jack Bus (R & Y phase) will be replaced by new of X 220KV side 500 MVA ICT-4th, ABB make during this shu	05/Nov/2023	09:00	06/Nov/2023	17:00		PLANNED	Requested	
902	RQ151035	OCC_212	sldcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	D	Routine maintenance and reley testing	04/Nov/2023	10:00	05/Nov/2023	17:00	During shutdown Period no supply will be affected as 500 MVA ICT II will be in service during above s/d.	PLANNED	Requested	
903	RQ150290	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protection Core, Interco	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
904	RQ150292	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical TypeX Connection of CT Bus-Bar Protection Core, Interco	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
905	RQ149747	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	* Routine Testing of Protection Relays and Bay maintenance work	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested	
906	RQ149790	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* REPLACEMENT OF 315 MVA ICT-1 TO 500MVA ICT& 220 KV JACK BUS X STRINGING OF TWIN MOOSE CONDUCTOR.	01/Nov/2023	10:00	30/Nov/2023	17:00		PLANNED	Requested	
907	RQ149791	OCC_212	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 220KV JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	01/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Requested	
908	RQ150892	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHAWAL(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	23/Nov/2023	10:00	23/Nov/2023	17:00		PLANNED	Requested	
909	RQ150891	OCC_212	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHAWAL(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	21/Nov/2023	10:00	21/Nov/2023	17:00		PLANNED	Requested	

910	RQ149781	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	21/Nov/2023	10:00	21/Nov/2023	17:00		PLANNED	Requested	
911	RQ149780	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	20/Nov/2023	10:00	20/Nov/2023	17:00		PLANNED	Requested	
912	RQ149745	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals in SAS system and attend oil seepage on top cover	20/Nov/2023	10:00	20/Nov/2023	18:00		PLANNED	Requested	
913	RQ149779	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	17/Nov/2023	10:00	17/Nov/2023	17:00		PLANNED	Requested	
914	RQ149778	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For general mtc, tightening of nut bolts of isolator clamps, CT clamps & CB clamps	16/Nov/2023	10:00	16/Nov/2023	17:00		PLANNED	Requested	
915	RQ150118	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIOR(IHV)	HVPNL	D	Annual periodical testing	09/Nov/2023	10:00	09/Nov/2023	17:00		PLANNED	Requested	
916	RQ150860	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	for annual maintenance	08/Nov/2023	10:00	08/Nov/2023	15:00		PLANNED	Requested	
917	RQ150117	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIOR(IHV)	HVPNL	D	Annual periodical testing	06/Nov/2023	10:00	06/Nov/2023	17:00		PLANNED	Requested	
918	RQ149746	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the yearly mtc.	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Requested	
919	RQ150116	OCC_212	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIOR(IHV)	HVPNL	D	Annual periodical testing	02/Nov/2023	10:00	02/Nov/2023	17:00		PLANNED	Requested	
920	RQ150550	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
921	RQ151039	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
922	RQ150553	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
923	RQ151038	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
924	RQ150548	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
925	RQ151041	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
926	RQ150556	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
927	RQ151040	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
928	RQ150555	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVNL	D	Quarterly Maintenance	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
929	RQ150547	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
930	RQ150960	OCC_212	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SURATGARH(RVUN)	RRVNL	C	1) Replacement of Aircell 2) Checking of Tan Delta of Bushings 3) Oil Filtration 4) Checking of protections of Transformer 5) Attending Leakages of Transformer and Painting 6) Mechanism Overhauling of 400KV SFG Breaker of ILTI by the service engineer of M/s CGPISL (PO dtd 03.08.23 7)ETC work of Numerical Relays in Protection panel of ILT by the service engineer of M/s Hitachi (Formerly M/s ABB). PO dtd 21.4.23	01/Nov/2023	00:00	26/Nov/2023	08:00	Shutdown id required from 26.10.2023 to 04.11.2023. Requested from 01.11.2023 due to limitation of starting date.	PLANNED	Requested	
931	RQ150898	OCC_212	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
932	RQ149825	OCC_212	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVN	D	Annual Planned Maintenance of GIS Bay & 400/22KV Station Transformer.	17/Nov/2023	09:00	18/Nov/2023	17:00	Annual Planned maintenance.	PLANNED	Requested	
933	RQ150073	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	10/Nov/2023	09:00	10/Nov/2023	16:00		PLANNED	Requested	
934	RQ151044	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done	10/Nov/2023	08:00	11/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Requested	
935	RQ150050	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	08/Nov/2023	09:30	08/Nov/2023	17:00		PLANNED	Requested	
936	RQ150072	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	08/Nov/2023	09:00	08/Nov/2023	16:00		PLANNED	Requested	
937	RQ151043	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done	08/Nov/2023	08:00	09/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Requested	
938	RQ150049	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	07/Nov/2023	09:30	07/Nov/2023	17:00		PLANNED	Requested	
939	RQ150071	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Maintenance and Testing of NIFPS As per AMC	06/Nov/2023	09:00	06/Nov/2023	16:00		PLANNED	Requested	
940	RQ151042	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	C	Annual maintenance of CTR make NIFPES by OEM and MTC & overhauling of OLTC also to be done.	06/Nov/2023	08:00	07/Nov/2023	18:00	earlier punched for one day but two works involved and will take two days	PLANNED	Requested	
941	RQ150051	OCC_212	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR Make NIFPES by OEM & Mtc. done by mtc. deptt.	01/Nov/2023	09:30	01/Nov/2023	17:00		PLANNED	Requested	

942	RQ149710	OCC_212	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance (Pre-Diwall)	05/Nov/2023	10:00	05/Nov/2023	17:00	Load will be managed by 400/220 KV 315 MVA 1	PLANNED	Requested	
943	RQ150354	OCC_212	slchp_sd	TRANSFORMER	400/220 KV 105 MVA ICT 1 AT LAHAL	HPPTCL	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
944	RQ150346	OCC_212	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL (HP)	HPSEB	D	Periodical testing of 400/220 KV GIS Substation Lahal	04/Nov/2023	09:00	04/Nov/2023	17:00		PLANNED	Requested	
945	RQ150549	OCC_212	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPLN_ATSL	D	Annual Preventive maintenance activity	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
946	RQ150551	OCC_212	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPLN_ATSL	D	Annual Preventive maintenance activity	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
947	RQ150406	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	30/Nov/2023	09:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
948	RQ150407	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose)	30/Nov/2023	09:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
949	RQ150405	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	Peak replacement work at Loc-03, 28, 159	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
950	RQ150404	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Peak replacement work at Loc-03, 28, 159	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
951	RQ150765	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024. Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month", above S/D is being considered under construction head.	24/Nov/2023	09:00	24/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
952	RQ150403	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	23/Nov/2023	09:00	25/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
953	RQ150816	OCC_212	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	C	Tan delta measurement of 0-513-CVT-2, 0-513-CT-2 (Anta Line) and preventive maintenance of Disconnecting switches, circuit breaker and relays.	21/Nov/2023	09:00	22/Nov/2023	20:00		PLANNED	Requested	
954	RQ150400	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable crossing towers	21/Nov/2023	09:00	21/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
955	RQ150402	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	20/Nov/2023	09:00	22/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
956	RQ150768	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024. Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month", above S/D is being considered under construction head.	20/Nov/2023	09:00	20/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
957	RQ150381	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	AMP WORKS	18/Nov/2023	09:00	18/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
958	RQ149936	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	Repalcement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
959	RQ149928	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS	17/Nov/2023	10:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
960	RQ149929	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR non auto mode required fo safety of manpower working in ckt-1	17/Nov/2023	10:00	20/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
961	RQ149860	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
962	RQ149858	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	

963	RQ150769	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	17/Nov/2023	09:00	17/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
964	RQ149932	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP) PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP. Petition No. 712/TT/2020 at Pong end.	16/Nov/2023	10:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
965	RQ150974	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
966	RQ149856	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	11/Nov/2023	10:00	25/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
967	RQ150870	OCC_212	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work	09/Nov/2023	09:30	09/Nov/2023	15:30		PLANNED	Requested	
968	RQ150399	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	09/Nov/2023	09:00	09/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
969	RQ150766	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	S/D for renovation/upgradation/additional capitalization of bay equipments approved by the Commission vide CERC petition No 470/TT/2020 dated 14.10.2021 for tariff block 2019-2024 . Copy of approval is attached. As per tariff regulations Appendix-II clause 4 under head "Procedure for Calculation of Transmission System Availability Factor for a Month" , above S/D is being considered under construction head.	09/Nov/2023	09:00	09/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
970	RQ150876	OCC_212	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALNOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work	08/Nov/2023	09:30	08/Nov/2023	15:30		PLANNED	Requested	
971	RQ150729	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP WORK	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
972	RQ150398	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	08/Nov/2023	09:00	08/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
973	RQ150109	OCC_212	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-4	POWERGRID	C	Annual bay equipment maintenance and testing	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
974	RQ150728	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP WORK	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
975	RQ150107	OCC_212	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-3	POWERGRID	C	Annual bay equipment maintenance and testing	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
976	RQ150758	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP WORK	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
977	RQ149857	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
978	RQ149859	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
979	RQ150757	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP WORK	03/Nov/2023	09:00	03/Nov/2023	18:00		PLANNED	Requested	
980	RQ149935	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	Replacement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP. Petition No. 695/TT/2020 at both ends.	02/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
981	RQ150756	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP WORK	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested	
982	RQ149933	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASILU(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP. Petition No. 712/TT/2020 at Pong end.	01/Nov/2023	10:00	15/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
983	RQ149914	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENGDRASS (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	01/Nov/2023	09:00	03/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
984	RQ150408	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Peak replacement work at Loc-03, 28, 159 of 220KV D/C Kishnepur- Sarna Line crossing from above.	28/Nov/2023	09:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	

985	RQ150075	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	06/Nov/2023	09:00	06/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
986	RQ150838	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly mtc.	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested	
987	RQ150880	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay maintenance & testing of bay equipments & line maintenance	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested	
988	RQ150875	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For bay Maintenance & For tree trimming work	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
989	RQ150879	OCC_212	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay maintenance & testing of bay equipments & line maintenance	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
990	RQ150828	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
991	RQ150833	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
992	RQ150827	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
993	RQ150829	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
994	RQ150831	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of transmission Line	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
995	RQ150819	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of transmission Line	20/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
996	RQ150014	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 38 TO 45	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
997	RQ150009	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 58 TO 70	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested	
998	RQ150798	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Mtc. at Ganguwal end & mtc of Line & Substation Equipment at Dhulkote end.	14/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
999	RQ150818	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of transmission Line	14/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
####	RQ150013	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 38 TO 45	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested	
####	RQ150789	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 deptsit work of RVNL	10/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
####	RQ150790	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Erection of towers, String & sagging of line between T. no.75-77 deptsit work of RVNL	10/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
####	RQ150795	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150010	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150799	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For Maintenance of Line and Sub-Station Equipment	09/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150808	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150020	OCC_212	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150796	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Yearly mtc.	07/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150784	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	To attend one no Hot Point & yearly Maintenance works	07/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150794	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHAGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly Mtc.	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150800	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For Pre Winter/Yearly Maintenance of line & allied Sub-Station Equipment	06/Nov/2023	08:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150815	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150823	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of transmission Line	06/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
####	RQ150807	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	05/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Requested	
####	RQ150806	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHAGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	04/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	
####	RQ150803	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	04/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Requested	
####	RQ150783	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	To set right the Faulty closing/opening mechanism of Earth switch no 206 of Dehar Ganguwal Ckt 1 line. & To attend one no Hot Point & Yearly maintenance works.	03/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested	

####	RQ150793	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHAGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc.	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested
####	RQ150008	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 TO 20	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested
####	RQ150024	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 TO 80	28/Nov/2023	08:00	28/Nov/2023	18:00		PLANNED	Requested
####	RQ150019	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	25/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested
####	RQ150026	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA (RBB)-MAHLPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested
####	RQ150023	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 20	21/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested
####	RQ150025	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA (RBB)-MAHLPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested
####	RQ149992	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	17/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested
####	RQ150098	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-PATIALA(PG) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	15/Nov/2023	09:30	15/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150103	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-PATIALA(PG) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	14/Nov/2023	09:30	14/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150018	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested
####	RQ150804	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	14/Nov/2023	08:00	14/Nov/2023	18:00		PLANNED	Requested
####	RQ150022	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 TO 250	13/Nov/2023	08:00	13/Nov/2023	18:00		PLANNED	Requested
####	RQ149993	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested
####	RQ150021	OCC_212	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 TO 250	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested
####	RQ149871	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-1	PSTCL	D	AMP WORKS	09/Nov/2023	10:00	09/Nov/2023	15:00	Kindly approve	PLANNED	Requested
####	RQ150102	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	09/Nov/2023	09:30	09/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150101	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	06/Nov/2023	09:30	06/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150100	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-2	PSTCL	D	AMP of line equipments	04/Nov/2023	09:30	04/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150099	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-1	PSTCL	D	AMP of line equipments	03/Nov/2023	09:30	03/Nov/2023	17:00	Kindly approve	PLANNED	Requested
####	RQ150797	OCC_212	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Yearly Mtc.	02/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested
####	RQ150868	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested
####	RQ150863	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested
####	RQ150589	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-GAJRAULA(UP) (UP)		D	LINE EQUIPMENT AMP WORK	22/Nov/2023	09:30	22/Nov/2023	18:00		PLANNED	Requested
####	RQ150564	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2		D	AMP WORK	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested
####	RQ150566	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2		D	FOR AMP of Line Bay Equipments	21/Nov/2023	15:00	21/Nov/2023	23:59		PLANNED	Requested
####	RQ150591	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	21/Nov/2023	09:30	21/Nov/2023	18:00		PLANNED	Requested
####	RQ150565	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-1		D	FOR AMP of Line Bay Equipments	20/Nov/2023	15:00	20/Nov/2023	23:59		PLANNED	Requested
####	RQ150562	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdown for OPGW Installation Works under NROSS Package	20/Nov/2023	08:00	25/Nov/2023	18:00	S/D On daily Basis	PLANNED	Requested
####	RQ150560	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdown for OPGW Installation Works under NROSS Package	20/Nov/2023	08:00	25/Nov/2023	18:00	S/D On daily Basis	PLANNED	Requested
####	RQ150558	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	NEW BAY EXTENSION AND AMP	19/Nov/2023	17:00	19/Nov/2023	23:59		PLANNED	Requested

####	RQ150557	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RI01_5 L_BHD2_PG-BHADLA_2 (PG) (ABC RI01) CKT-1		D	NEW BAY EXTENSION AND AMP	18/Nov/2023	17:00	18/Nov/2023	23:59		PLANNED	Requested	
####	RQ150588	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	FOR BUSBAR UNIT RETROFITMENT	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested	
####	RQ150599	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURIA)-BHADLA_2 (PG) (MEGA_SURYAURIA) CKT-1		D	NEW BAY EXTENSION AND AMP	17/Nov/2023	17:00	17/Nov/2023	23:59		PLANNED	Requested	
####	RQ150559	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	FOR AMP OF LINE EQUIPMENT AND BAY	17/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Requested	
####	RQ150586	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	FOR BUSBAR UNIT RETROFITMENT	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
####	RQ150571	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	CT OIL SAMPLING	16/Nov/2023	17:00	16/Nov/2023	21:30		PLANNED	Requested	
####	RQ150567	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	NEW BAY EXTENSION AND AMP	16/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Requested	
####	RQ150585	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
####	RQ150600	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1		D	CT OIL SAMPLING	15/Nov/2023	17:00	15/Nov/2023	21:30		PLANNED	Requested	
####	RQ150592	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	NEW BAY EXTENSION AND AMP	15/Nov/2023	17:00	15/Nov/2023	23:59		PLANNED	Requested	
####	RQ150583	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Requested	
####	RQ150601	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	CT OIL SAMPLING	14/Nov/2023	17:00	14/Nov/2023	21:30		PLANNED	Requested	
####	RQ150577	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	14/Nov/2023	09:00	14/Nov/2023	18:00		PLANNED	Requested	
####	RQ150575	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Requested	
####	RQ150581	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Requested	
####	RQ150579	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Requested	
####	RQ150587	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	FOR BUSBAR UNIT RETROFITMENT	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150584	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150582	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	08/Nov/2023	09:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150576	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	07/Nov/2023	09:00	07/Nov/2023	18:00		PLANNED	Requested	
####	RQ150574	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	06/Nov/2023	09:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150580	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	FOR BUSBAR UNIT RETROFITMENT	05/Nov/2023	09:00	05/Nov/2023	18:00		PLANNED	Requested	
####	RQ150573	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	AS REFERENCE CIRCUIT FOR STABILITY OF 220 KV BUS 2	05/Nov/2023	08:00	05/Nov/2023	18:00		PLANNED	Requested	
####	RQ150578	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	FOR BUSBAR UNIT RETROFITMENT	04/Nov/2023	09:00	04/Nov/2023	18:00		PLANNED	Requested	
####	RQ150572	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	AS REFERENCE CIRCUIT FOR STABILITY OF 220 KV BUS 1	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
####	RQ150570	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	AMP Work and Hotspot attending	01/Nov/2023	09:15	01/Nov/2023	18:00		PLANNED	Requested	

####	RQ150598	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	AMP OF LINE EQUIPMENT	01/Nov/2023	09:00	01/Nov/2023	18:00		PLANNED	Requested	
####	RQ150569	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150568	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		C	NCRTC DIVERSION WORK	01/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150597	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Requested	
####	RQ150563	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Requested	
####	RQ150561	OCC_212	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non- Auto for OPGW Installation Works under NROSS Package	01/Nov/2023	08:00	30/Nov/2023	18:00	A/R On daily Basis	PLANNED	Requested	
####	RQ150093	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWL(HV)-PANCHKULA(PG) (HVPNL) CKT-1	HVPNL	D	AMP WORKS	21/Nov/2023	09:30	21/Nov/2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ150878	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	For Bay maintenance & testing of bay equipments & line maintenance	18/Nov/2023	08:00	19/Nov/2023	18:00		PLANNED	Requested	
####	RQ150877	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150889	OCC_212	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
####	RQ149628	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Pre-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,VT,CVT, Isolators and LA. Also including preventive maintenance work of the 220KV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16/Nov/2023	09:00	25/Nov/2023	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ149629	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Pre-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,VT,CVT, Isolators and LA. Also including preventive maintenance work of the 220KV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16/Nov/2023	09:00	25/Nov/2023	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ150374	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	15/Nov/2023	07:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
####	RQ149627	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	13/Nov/2023	10:00	15/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ149626	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06/Nov/2023	10:00	11/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

####	RQ149625	OCC_212	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Nov/2023	10:00	04/Nov/2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) CKT-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
####	RQ150375	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150372	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150371	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150749	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re- installation work)	01/Nov/2023	07:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ150373	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re- installation work)	01/Nov/2023	07:00	15/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ149974	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UJ)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220 KV NARA-ROORKEE LINE FOR LOPPING,CHOPPING,CUTTING OF X TREES	16/Nov/2023	09:00	17/Nov/2023	17:00		PLANNED	Requested
####	RQ150931	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested
####	RQ149987	OCC_212	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Relay Testing and protection equipment testing	03/Nov/2023	09:00	03/Nov/2023	12:00		PLANNED	Requested
####	RQ150110	OCC_212	ntpcsd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)-UNCHAHAR(NT) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	03/Nov/2023	08:00	04/Nov/2023	18:00		PLANNED	Requested
####	RQ150973	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	11/Nov/2023	08:00	11/Nov/2023	18:00		PLANNED	Requested
####	RQ150972	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP WORK	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested
####	RQ150058	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Annual PMS	08/Nov/2023	09:30	08/Nov/2023	14:00		PLANNED	Requested
####	RQ150057	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Alignment of Bus-II Isolator	07/Nov/2023	09:30	07/Nov/2023	14:00		PLANNED	Requested
####	RQ150055	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	03/Nov/2023	09:30	03/Nov/2023	17:30		PLANNED	Requested
####	RQ150054	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	02/Nov/2023	09:30	02/Nov/2023	12:00		PLANNED	Requested
####	RQ150053	OCC_212	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Application of RTV Silicon High Voltage Insulator coating (HVIC) on I-String/ Dropper Porcelain Insulator of 220KV Transmission lines under GM (O&M)-I	01/Nov/2023	09:30	01/Nov/2023	17:30		PLANNED	Requested
####	RQ149906	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with newly constructed bay (bay no. 207 for Chamba-HPPTCL Majra)	01/Nov/2023	09:00	16/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ150191	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	30/Nov/2023	09:00	30/Nov/2023	18:00		PLANNED	Requested
####	RQ150190	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	29/Nov/2023	09:00	29/Nov/2023	18:00		PLANNED	Requested
####	RQ150183	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Requested
####	RQ150189	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	28/Nov/2023	09:00	28/Nov/2023	18:00		PLANNED	Requested
####	RQ150188	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested
####	RQ150182	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	27/Nov/2023	09:00	27/Nov/2023	18:00		PLANNED	Requested
####	RQ150181	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	26/Nov/2023	09:00	26/Nov/2023	18:00		PLANNED	Requested
####	RQ150155	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT KURUKSHETRA(BB)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	24/Nov/2023	08:00	25/Nov/2023	17:00		PLANNED	Requested
####	RQ150173	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumpering of New Bays	23/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Requested
####	RQ150180	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofitment work	22/Nov/2023	09:00	22/Nov/2023	18:00		PLANNED	Requested
####	RQ150154	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT KURUKSHETRA(BB)		C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	22/Nov/2023	08:00	23/Nov/2023	17:00		PLANNED	Requested
####	RQ150153	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT KURUKSHETRA(BB)		D	For HV Test of GIS Extension bay of Bus-2	21/Nov/2023	08:00	21/Nov/2023	17:00		PLANNED	Requested
####	RQ150172	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bays	20/Nov/2023	17:00	22/Nov/2023	23:59		PLANNED	Requested

####	RQ150215	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP WORK	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
####	RQ150152	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT KURUKSHETRA(BB)		D	For HV Test of GIS Extension bay of Bus-1	20/Nov/2023	08:00	20/Nov/2023	17:00		PLANNED	Requested	
####	RQ150195	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofit work	18/Nov/2023	09:00	18/Nov/2023	18:00		PLANNED	Requested	
####	RQ150171	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bays	17/Nov/2023	17:00	19/Nov/2023	23:59		PLANNED	Requested	
####	RQ150194	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofit work	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested	
####	RQ150170	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bays	16/Nov/2023	17:00	18/Nov/2023	23:59		PLANNED	Requested	
####	RQ150193	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofit work	16/Nov/2023	09:00	16/Nov/2023	18:00		PLANNED	Requested	
####	RQ150205	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	Erection, testing & Commissioning of 220 kv bay under phase -2	15/Nov/2023	17:00	25/Nov/2023	23:59		PLANNED	Requested	
####	RQ150211	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	AMP WORK	15/Nov/2023	09:00	15/Nov/2023	17:00		PLANNED	Requested	
####	RQ150210	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	AMP WORK	15/Nov/2023	09:00	15/Nov/2023	17:00		PLANNED	Requested	
####	RQ150192	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofit work	15/Nov/2023	09:00	15/Nov/2023	18:00		PLANNED	Requested	
####	RQ150169	OCC_212	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bays	13/Nov/2023	17:00	15/Nov/2023	23:59		PLANNED	Requested	
####	RQ150209	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For AMP work	13/Nov/2023	16:30	13/Nov/2023	23:59		PLANNED	Requested	
####	RQ150187	OCC_212	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	220 kv busbar retrofit work	13/Nov/2023	09:00	13/Nov/2023	18:00		PLANNED	Requested	
####	RQ150186	OCC_212	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	220 kv busbar retrofit work	12/Nov/2023	09:00	12/Nov/2023	18:00		PLANNED	Requested	
####	RQ150185	OCC_212	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	220 kv busbar retrofit work	11/Nov/2023	09:00	11/Nov/2023	18:00		PLANNED	Requested	
####	RQ150208	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For AMP work	10/Nov/2023	16:30	10/Nov/2023	23:59		PLANNED	Requested	
####	RQ150184	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	220 kv busbar retrofit work	10/Nov/2023	09:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150214	OCC_212	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	10/Nov/2023	08:00	10/Nov/2023	18:00		PLANNED	Requested	
####	RQ150207	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	For AMP work	09/Nov/2023	16:30	09/Nov/2023	23:59		PLANNED	Requested	
####	RQ150203	OCC_212	cpcc1_sd	BUS	220 kv FATEHGARH_II(PG) - BUS 8		D	Erection, testing & Commissioning of A218 bay	08/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Requested	
####	RQ150202	OCC_212	cpcc1_sd	BUS	220 kv FATEHGARH_II(PG) - BUS 7		D	Erection, testing & Commissioning of A218 bay	08/Nov/2023	17:00	16/Nov/2023	23:59		PLANNED	Requested	
####	RQ150206	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	For AMP work	08/Nov/2023	16:30	08/Nov/2023	23:00		PLANNED	Requested	
####	RQ150146	OCC_212	cpcc1_sd	BUS	220 kv JIND(PG) - BUS 2		C	BUS BAR INTEGRATION OF UNDER CONSTRUCTION BAYS and Stability Test of 211, 212, 214 and 215 bays	04/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150204	OCC_212	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	Erection, testing & Commissioning of 220 kv bay under phase -2	01/Nov/2023	17:00	10/Nov/2023	23:59		PLANNED	Requested	
####	RQ150145	OCC_212	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		C	BUS BAR INTEGRATION OF UNDER CONSTRUCTION BAYS and Stability Test of 211, 212, 214 and 215 bays	01/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
####	RQ150345	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	C	AMP work & attending hot spot	29/Nov/2023	08:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
####	RQ150776	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20389B)	28/Nov/2023	14:00	28/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150775	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20389A)	28/Nov/2023	09:00	28/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150774	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-2 will be removed to isolate the 20389B isolator completely.	26/Nov/2023	13:00	26/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150802	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	For BUS-2 Isolator 20889B jumper removal. 20889B Isolator retrofitting	26/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150773	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-1 will be removed to isolate the 20389A isolator completely.	26/Nov/2023	09:00	26/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150344	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	C	AMP work & attending hot spot	26/Nov/2023	08:00	28/Nov/2023	18:00	Kindly Approve	PLANNED	Requested	
####	RQ150438	OCC_212	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	21/Nov/2023	10:00	21/Nov/2023	18:00		PLANNED	Requested	
####	RQ150801	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	C	For BUS-1 Isolator 20889A jumper removal. 20889A Isolator retrofitting	21/Nov/2023	09:00	25/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150437	OCC_212	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	Isolator hot spot attending	20/Nov/2023	10:00	20/Nov/2023	18:00		PLANNED	Requested	
####	RQ150908	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 20889B jumper Connection after Isolator retrofitting	18/Nov/2023	13:00	18/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150436	OCC_212	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	Isolator hot spot attending	18/Nov/2023	10:00	18/Nov/2023	18:00		PLANNED	Requested	
####	RQ150907	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 20889A jumper Connection after Isolator retrofitting	18/Nov/2023	09:00	18/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150778	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20689B)	16/Nov/2023	14:00	16/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150777	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	16/Nov/2023	09:00	16/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150906	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 20889B jumper removal for Isolator retrofitting	15/Nov/2023	13:00	15/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150905	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 20889A jumper removal for Isolator retrofitting	15/Nov/2023	09:00	15/Nov/2023	12:30	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149864	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	13/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149863	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	10/Nov/2023	10:00	11/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	

####	RQ149912	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-2 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-2 after integration with new bay.	09/Nov/2023	09:00	16/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150782	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206). Jumpers of 220KV BUS-2 will be removed to isolate the 20689B isolator completely.	08/Nov/2023	13:00	08/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150781	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206). Jumpers of 220KV BUS-1 will be removed to isolate the 20689A isolator completely.	08/Nov/2023	09:00	08/Nov/2023	12:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149862	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	06/Nov/2023	10:00	07/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149861	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction of 220KV Line Bay No (213) at Amritsar	01/Nov/2023	10:00	02/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149911	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For connecting existing bus-1 with new bay (i.e. bay no. 207 for chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Nov/2023	09:00	08/Nov/2023	19:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149954	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection for ADD CAP works	28/Nov/2023	10:00	28/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149953	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection for ADD CAP works	27/Nov/2023	10:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150850	OCC_212	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	23/Nov/2023	08:00	23/Nov/2023	18:00		PLANNED	Requested	
####	RQ150857	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	Yearly Mtc.	22/Nov/2023	08:00	22/Nov/2023	18:00		PLANNED	Requested	
####	RQ150856	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Yearly mtc.	21/Nov/2023	08:00	21/Nov/2023	18:00		PLANNED	Requested	
####	RQ150849	OCC_212	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
####	RQ149950	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	19/Nov/2023	10:00	20/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149949	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	17/Nov/2023	10:00	18/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150848	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	16/Nov/2023	08:00	16/Nov/2023	18:00		PLANNED	Requested	
####	RQ149944	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection(ADD CAP works)	15/Nov/2023	10:00	15/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149943	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Connecting of Bus Isolator connection(ADD CAP works)	14/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150842	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADR(BB)	BBMB	D	Yearly Mtc.	09/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150840	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	08/Nov/2023	08:00	09/Nov/2023	18:00		PLANNED	Requested	
####	RQ150847	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	For yearly Maintenance of Sub-Station Equipment	07/Nov/2023	08:00	07/Nov/2023	18:00		PLANNED	Requested	
####	RQ150844	OCC_212	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Quarterly mtc	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150846	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	For yearly Maintenance of Sub-Station Equipment	06/Nov/2023	08:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ149940	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	04/Nov/2023	10:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150843	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Quarterly mtc	03/Nov/2023	08:00	03/Nov/2023	18:00		PLANNED	Requested	
####	RQ149939	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Removing of Bus Isolator connection for ADD CAP works	02/Nov/2023	10:00	03/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150841	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADR(BB)	BBMB	D	Yearly mtc.	01/Nov/2023	08:00	01/Nov/2023	18:00		PLANNED	Requested	
####	RQ150839	OCC_212	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	01/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	
####	RQ149972	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PTCL	D	Connecting of Bus Isolator connection for ADD CAP works	27/Nov/2023	10:00	27/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149971	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PTCL	D	Connecting of Bus Isolator connection for ADD CAP works	26/Nov/2023	10:00	26/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149968	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PTCL	D	Removing of Bus Isolator connection for ADD CAP works	20/Nov/2023	10:00	21/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149967	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PTCL	D	Removing of Bus Isolator connection for ADD CAP works	19/Nov/2023	10:00	19/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149964	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PTCL	D	Connecting of Bus Isolator connection for ADD CAP works	16/Nov/2023	10:00	16/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149963	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PTCL	D	Connecting of Bus Isolator connection for ADD CAP works	14/Nov/2023	10:00	14/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149959	OCC_212	cpcc2_sd	BUS	220KV BUS 2 AT DASUYA(PS)	PTCL	D	Removing of Bus Isolator connection for ADD CAP works	04/Nov/2023	10:00	04/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ149958	OCC_212	cpcc2_sd	BUS	220KV BUS 1 AT DASUYA(PS)	PTCL	D	Removing of Bus Isolator connection for ADD CAP works	03/Nov/2023	10:00	03/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150017	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1	PTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2023	08:00	29/Nov/2023	18:00		PLANNED	Requested	
####	RQ150016	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1	PTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Nov/2023	08:00	15/Nov/2023	18:00		PLANNED	Requested	
####	RQ150015	OCC_212	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1	PTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Nov/2023	08:00	02/Nov/2023	18:00		PLANNED	Requested	

####	RQ150731	OCC_212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK	24/Nov/2023	09:00	24/Nov/2023	18:00		PLANNED	Requested
####	RQ149707	OCC_212	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	For lopping chopping , tightening of jumper and other routine maintenance work	03/Nov/2023	09:00	03/Nov/2023	17:00		PLANNED	Requested
####	RQ149706	OCC_212	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	For lopping chopping, tightening of jumper and other routine maintenance work	02/Nov/2023	09:00	02/Nov/2023	17:00		PLANNED	Requested
####	RQ150866	OCC_212	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	24/Nov/2023	08:00	24/Nov/2023	18:00		PLANNED	Requested
####	RQ149891	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR non auto mode required for OPGW works	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ149892	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR non auto mode required for OPGW works	01/Nov/2023	08:00	30/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ149890	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinked)	01/Nov/2023	08:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ149889	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinked)	01/Nov/2023	08:00	05/Nov/2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ150368	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150370	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150369	OCC_212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2023	07:00	30/Nov/2023	18:00	Kindly Approve	PLANNED	Requested
####	RQ150130	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & AMP work	23/Nov/2023	15:00	29/Nov/2023	23:59		PLANNED	Requested
####	RQ150134	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG)		D	FOR AMP WORKS	17/Nov/2023	09:00	17/Nov/2023	18:00		PLANNED	Requested
####	RQ150128	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & commissioning of ladder logic fro switching of spare reactor	15/Nov/2023	15:00	22/Nov/2023	23:59		PLANNED	Requested
####	RQ150133	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)		D	FOR AMP WORKS	09/Nov/2023	09:00	09/Nov/2023	18:00		PLANNED	Requested
####	RQ150127	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & commissioning of ladder logic fro switching of spare reactor	08/Nov/2023	15:00	14/Nov/2023	23:59		PLANNED	Requested
####	RQ150125	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)		D	FOR AMP WORKS	02/Nov/2023	09:00	02/Nov/2023	18:00		PLANNED	Requested
####	RQ150129	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For fine tuning of CSD of switchable Line Reactor & AMP work	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested
####	RQ150131	OCC_212	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	FOR CONSTRUCTION OF FIRE WALL NEAR R PHASE REACTOR	01/Nov/2023	15:00	07/Nov/2023	23:59		PLANNED	Requested
####	RQ150112	OCC_212	ntpcos_sd	BAY	B52 BUS SECTIONALIZER BAY - 220KV BUS 2 AT UNCHAHAR(NT) (NTPC) AND 220KV BUS 4 AT UNCHAHAR(NT) AT 220 KV UNCHAHAR(NT) (NTPC)	NTPC	C	Annual bay equipment maintenance and testing	29/Nov/2023	08:00	30/Nov/2023	18:00		PLANNED	Requested

####	RQ150111	OCC_212	ntpc_sd	BAY	BS1 BUS SECTIONALIZER BAY - 220KV BUS 1 AT UNCHAHAR(NT) (NTPC) AND 220KV BUS 3 AT UNCHAHAR(NT) AT 220 KV UNCHAHAR(NT) (NTPC)	NTPC	C	Annual bay equipment maintenance and testing	24/Nov/2023	08:00	25/Nov/2023	18:00		PLANNED	Requested	
####	RQ150761	OCC_212	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWERGRID	C	Isolator retrofitting of BUS Coupler Bay 208. 20889A and 20889B isolators to be retrofitted	21/Nov/2023	09:00	29/Nov/2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ150278	OCC_212	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 220 KV BIKANER(PG) - BUS 2 AT 220 KV BIKANER(PG) (POWERGRID)		D	CT OIL SAMPLING	14/Nov/2023	17:00	14/Nov/2023	19:00		PLANNED	Requested	
####	RQ150086	OCC_212	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP WORKS	21/Nov/2023	09:00	23/Nov/2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ150744	OCC_212	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	FOR REPLACEMENT OF IBA CARDS	16/Nov/2023	08:00	17/Nov/2023	18:00		PLANNED	Requested	
####	RQ150419	OCC_212	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	08/Nov/2023	10:00	08/Nov/2023	18:00		PLANNED	Requested	
####	RQ150737	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	C	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Bhadla-II PS	06/Nov/2023	17:00	10/Nov/2023	19:00	STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	PLANNED	Requested	
####	RQ150420	OCC_212	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Requested	
####	RQ150738	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	C	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Bhadla-II PS	01/Nov/2023	17:00	05/Nov/2023	19:00	STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	PLANNED	Requested	
####	RQ150959	OCC_212	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	D	For LT changeover scheme checking by ER1	20/Nov/2023	08:00	20/Nov/2023	18:00		PLANNED	Requested	
####	RQ150741	OCC_212	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	C	Installation and commissioning of Auxiliary Transformer branch', commissioning of AVR (Automatic voltage regulator), PU coating, RTV coating and fine tuning of CSD as well as TDC controller in STATCOM STATION-1 and STATCOM STATION-2 at Fatehgarh-II	10/Nov/2023	17:00	20/Nov/2023	19:00		PLANNED	Requested	
####	RQ150441	OCC_212	cpcc3_sd	FSC	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT LUCKNOW_1(PG)		D	AMP WORKS	06/Nov/2023	10:00	06/Nov/2023	18:00		PLANNED	Requested	