

I/31804/2023



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/

दिनांक: 22.11.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 213 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 213th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 21.11.2023 में आयोजित प्रचालन समन्वय उप- समिति की 213 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 213th OCC meeting held on 21.11.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(अंजुम परवेज)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 213th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ153630	OCC_213	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD HYDRO - Unit # 1 Shutdown required on continuous basis from 01-Dec-23 (09:00 hrs) to 25-Dec-23 (18:00 hrs).	01-Dec-2023	09:00	25-Dec-2023	18:00	Shutdown required on continuous basis from 01-Dec-23 (09:00 hrs) to 25-Dec-23 (18:00 hrs).	PLANNED	Approved	01-Dec-23	09:00	25-Dec-23	18:00	
2	RQ154990	OCC_213	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	boiler turbine and generator overhauling	20-Dec-2023	00:00	03-Feb-2024	23:59	45 days overhauling	PLANNED	Approved	20-Dec-23	00:00	03-Feb-24	23:59	
3	RQ155000	OCC_213	ntpcos_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Turbine Inspection	01-Dec-2023	00:00	18-Dec-2023	23:59	to be taken from 22.11.2023 to 18.12.2023. but could not able to apply in the portal from 22.11.2023. hence applied from 01.12.2023	PLANNED	Approved	22-Nov-23	00:00	18-Dec-23	23:59	
4	RQ154993	OCC_213	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	M4 Inspection	15-Dec-2023	00:00	19-Dec-2023	23:59		PLANNED	Approved	15-Dec-23	00:00	19-Dec-23	23:59	Approved in 27th LGBR meeting from 06th November to 12th November, 2023.
5	RQ155001	OCC_213	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	M8 Inspection Outage from 04 to 10 Dec 2023	04-Dec-2023	00:00	10-Dec-2023	23:59		PLANNED	Approved	04-Dec-23	00:00	10-Dec-23	23:59	Approved in 27th LGBR meeting from 01st April to 07th April, 2023.
6	RQ154994	OCC_213	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	Turbine Inspection	01-Dec-2023	00:00	15-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	00:00	15-Dec-23	23:59	Approved in 27th LGBR meeting from 15th November to 14th December, 2023.
7	RQ154989	OCC_213	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 1	NTPC	D	Fourty Days Capital Overhaul	17-Dec-2023	00:00	25-Jan-2024	23:59		PLANNED	Approved	10-Dec-23	00:00	18-Jan-24	23:59	Approved in 27th LGBR meeting from 18th August to
8	RQ154988	OCC_213	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 3	NTPC	C	boiler overhauling	01-Dec-2023	08:00	08-Dec-2023	23:59	to be taken from 19.11.2023 to 08.12.2023. however could not be able to apply from 19.11.2023. hence applied from 01.12.2023	PLANNED	Approved	22-Nov-23	08:00	08-Dec-23	23:59	UP consent required.
9	RQ153647	OCC_213	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI (LTUHP)	C	Annual Maintenance	15-Dec-2023	08:00	10-Jan-2024	23:59		PLANNED	Approved	15-Dec-23	08:00	10-Jan-24	23:59	

10	RQ154198	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	20-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line. ATC Curtailment of 5800 MW in NR Import for All 4 pole shutdown. Subjected to
11	RQ154197	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	20-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line. ATC Curtailment of 5800 MW in NR Import for All 4 pole shutdown. Subjected to
12	RQ154199	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	20-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line. ATC Curtailment of 5800 MW in NR Import for All 4 pole shutdown. Subjected to
13	RQ154200	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	20-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line. ATC Curtailment of 5800 MW in NR Import for All 4 pole shutdown. Subjected to
14	RQ154091	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	27-Dec-2023	07:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	07:00	27-Dec-23	18:00	
15	RQ154098	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	23-Dec-2023	08:00	23-Dec-2023	18:00	765 KV AJMER-CHITTORGARH CK-I TO BE KEPT IN NON AUTO MODE	PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
16	RQ154032	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	22-Dec-2023	08:00	24-Dec-2023	18:00	Non auto mode of circuit 2	PLANNED	Approved	22-Dec-23	08:00	24-Dec-23	18:00	May be facilitatetd from 16:00 hrs
17	RQ154097	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	22-Dec-2023	08:00	22-Dec-2023	18:00	765 KV AJMER-CHITTORGARH CK-II TO BE KEPT IN NON AUTO MODE	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
18	RQ154031	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18-Dec-2023	08:00	20-Dec-2023	18:00	Non auto mode of circuit 2	PLANNED	Approved	18-Dec-23	08:00	20-Dec-23	18:00	
19	RQ154029	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	
20	RQ154081	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	15-Dec-2023	08:00	15-Dec-2023	18:30		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:30	
21	RQ154042	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval

22	RQ154092	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	07-Dec-2023	07:00	07-Dec-2023	18:30		PLANNED	Approved	07-Dec-23	07:00	07-Dec-23	18:30	
23	RQ154041	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
24	RQ154047	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval and SHUTDOWN NATURE DEFECT RECTIFICATION WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC Approval
25	RQ154024	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	05-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	06-Dec-23	18:00	ATC Curtailment of 200 WM in NR import
26	RQ154046	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval and SHUTDOWN NATURE DEFECT RECTIFICATION WORK	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC Approval
27	RQ154090	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	04-Dec-2023	07:00	04-Dec-2023	18:15		PLANNED	Approved	04-Dec-23	07:00	04-Dec-23	18:15	
28	RQ154030	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	01-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	02-Dec-23	18:00	ATC Curtailment of 200 WM in NR import
29	RQ154120	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	
30	RQ154161	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non -Auto mode for on line defects rectification/tower tightening works	01-Dec-2023	08:00	31-Dec-2023	18:00	Non -auto mode for on line defects rectification/tower tightening works	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	
31	RQ154033	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	DIVERSION OF TRANSMISSION LINE DUE TO INFRINGEMENT WITH BHARATMALA EXPRESSWAY OF M/S NHAI	01-Dec-2023	07:00	15-Dec-2023	21:00		PLANNED	Rejected					Any RE curtailment shall be intimated by NRLDC. All statutory clearances, FTC Approval to be obtained before charging of line.

32	RQ154034	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	DIVERSION OF TRANSMISSION LINE DUE TO INFRINGEMENT WITH BHARATMALA EXPRESSWAY OF M/S NHAI	01-Dec-2023	07:00	15-Dec-2023	21:00		PLANNED	Rejected						Any RE curtailment shall be intimated by NRLDC. All statutory clearances, FTC Approval to be obtained before charging of line.
33	RQ154792	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP works of Line by WR2. Dia to be kept open at both ends.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	ATC Curtailment of 1150 MW of NR Import	
34	RQ154768	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects. DIA TO BE KEPT OPEN AT BOTH ENDS.	20-Dec-2023	08:00	20-Dec-2023	18:00	S/D by WR-2	PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	ATC Curtailment of 1750 MW in NR Export	
35	RQ154791	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line by WR2. Dia to be kept open at both ends.	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	ATC Curtailment of 1150 MW of NR Import	
36	RQ154769	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 1	20-Dec-2023	08:00	20-Dec-2023	18:00	only non auto mode by WR2	PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00		
37	RQ154682	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning by ER1.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	Subjected to ERPC Approval	
38	RQ154681	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator Cleaning work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	Subjected to ERPC Approval	
39	RQ154766	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT #2	12-Dec-2023	08:00	12-Dec-2023	18:00	only Non auto mode	PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00		
40	RQ154767	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects. DIA TO BE KEPT OPEN AT BOTH ENDS.	12-Dec-2023	08:00	12-Dec-2023	18:00	S/D by WR-2	PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	ATC Curtailment of 1750 MW in NR Export.	
41	RQ154656	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	AMP WORKS	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	Subjected to ERPC Approval	
42	RQ154683	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning and insulator replacement by ER1	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00		
43	RQ153965	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning work	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	Subjected to ERPC Approval	

44	RQ154808	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line by WR2. Dia to be kept open at both ends. A/R OFF OF 765KV SATNA-GWALIOR # 2 AND 765KV SATNA-ORAI # 1 IS ALSO REQUIRED.	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	Subjected to WRPC Approval
45	RQ154809	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE BY WR2. DIA TO BE KEPT OPEN AT BOTH ENDS. A/R OFF On CKT 1	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
46	RQ154699	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved					May be clubbed with Diversion work. Subjected to ERPC Approval
47	RQ154817	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	Subjected to WRPC Approval
48	RQ154818	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	Subjected to WRPC Approval
49	RQ154736	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R non auto mode for OPGW change between tower no. 337 to 339.	01-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	08-Dec-23	18:00	Subjected to WRPC Approval
50	RQ154862	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R non auto mode for OPGW live line stringing work by ER1	01-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	
51	RQ154814	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	Subjected to WRPC Approval
52	RQ153543	OCC_213	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	Annual maintenance of Valve Hall & testing of equipment	04-Dec-2023	08:00	06-Dec-2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Approved	04-Dec-23	08:00	06-Dec-23	20:00	ATC Curtailment of 900/100 MW in NR Import/Export. Subjected to WRPC Approval

53	RQ153542	OCC_213	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	C	Annual maintenance of Valve Hall & testing of equipment	01-Dec-2023	08:00	03-Dec-2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Approved	01-Dec-23	08:00	03-Dec-23	20:00	ATC Curtailment of 900/100 MW in NR Import/Export. Subjected to WRPC Approval
54	RQ154692	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator cleaning in dust prone areas & LBB Retrofitting Work at Biharsharif SS by ER1. A/R OFF on Ckt 1	27-Dec-2023	08:00	30-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	08:00	30-Dec-23	18:00	
55	RQ154691	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator cleaning in dust prone areas & LBB Retrofitting Work at Biharsharif SS by ER1. A/R OFF on Ckt 2	26-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	29-Dec-23	18:00	
56	RQ154663	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	AMP WORKS	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved					May be clubbed with diversion work. Subjected to ERPC Approval
57	RQ155083	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	TBC SAS INTEGRATION	22-Dec-2023	08:00	23-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	22-Dec-23	08:00	23-Dec-23	18:00	
58	RQ154664	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	AMP WORK	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved					May be clubbed with diversion work. Subjected to ERPC Approval
59	RQ154660	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	AMP WORKS	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	Subjected to ERPC Approval
60	RQ154680	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning by ER1. A/R OFF on 400kV Allahabad-Sasaram Ckt 1	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
61	RQ154661	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	AMP WORK	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	Subjected to ERPC Approval
62	RQ154679	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning by ER1. A/R OFF on 400kV Varanasi - Sasaram Ckt 1	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	Subjected to ERPC Approval
63	RQ154701	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Insulator cleaning by ER1. A/R OFF on Ckt 1	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	
64	RQ154700	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Insulator cleaning by ER1. A/R OFF on Ckt 2	09-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	10-Dec-23	18:00	
65	RQ155082	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	08-Dec-2023	08:00	09-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	08-Dec-23	08:00	09-Dec-23	18:00	

66	RQ154685	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator replacement by ER1. A/R OFF on Ckt 1	06-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	10-Dec-23	18:00	
67	RQ154697	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Diversion work under consultancy services to M/s RVNL by ER1	01-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	06-Dec-23	18:00	All statutory clearances, FTC Approval to be obtained before charging of line.
68	RQ154698	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Diversion work under consultancy services to M/s RVNL by ER1	01-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	06-Dec-23	18:00	All statutory clearances, FTC Approval to be obtained before charging of line.
69	RQ154684	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator replacement by ER1. A/R OFF on Ckt 2	01-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	05-Dec-23	18:00	
70	RQ154028	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
71	RQ154006	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	To attend SD nature defects	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	08:00	25-Dec-23	18:00	
72	RQ154004	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	To attend SD nature defects	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	
73	RQ154087	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	22-Dec-2023	07:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	07:00	22-Dec-23	18:00	
74	RQ154027	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
75	RQ154317	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	18-Dec-2023	09:00	19-Dec-2023	18:00	Bay Extension work	PLANNED	Approved	18-Dec-23	09:00	19-Dec-23	18:00	Element must remain in service via other bay.
76	RQ154009	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT CROSS PATROLLING DEFECTS RECTIFICATION WORK	18-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	20-Dec-23	18:00	Subjected to WRPC Approval
77	RQ154076	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		D	CVT REPLACEMENT UNDER ADCAP AT BBMB BHIWANI	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Approved	17-Dec-23	08:00	17-Dec-23	18:00	
78	RQ154002	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor into service.	16-Dec-2023	17:30	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	17:30	16-Dec-23	18:00	

79	RQ154001	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor out of service.	16-Dec-2023	09:00	16-Dec-2023	09:30		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	09:30	
80	RQ154101	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	15-Dec-2023	08:00	17-Dec-2023	18:00	AR OF BHINMAL - Kankroli line to be kept in non auto mode	PLANNED	Approved	15-Dec-23	08:00	17-Dec-23	18:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Approval
81	RQ154075	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	CVT REPLACEMENT UNDER ADCAP AT BBMB BHIWANI	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
82	RQ154080	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	14-Dec-2023	08:00	14-Dec-2023	18:30	A/R OF MOGA-HISSAR CKT 2 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:30	
83	RQ154240	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	AMP	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
84	RQ154079	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	13-Dec-2023	08:00	13-Dec-2023	18:30	A/R OF MOGA-HISSAR CKT 3 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:30	
85	RQ154088	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	13-Dec-2023	07:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	07:00	13-Dec-23	18:00	
86	RQ154084	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	12-Dec-2023	09:00	12-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	17:30	
87	RQ154005	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	12-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:00	14-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
88	RQ154165	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	for insulator cleaning and general maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
89	RQ154008	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	SHUTDOWN NATURE DEFECT CROSS PATROLLING DEFECTS RECTIFICATION WORK	11-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	13-Dec-23	18:00	
90	RQ154023	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	

91	RQ154146	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	11-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	20-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already
92	RQ154145	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	11-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	20-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already
93	RQ154089	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	11-Dec-2023	07:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	07:00	11-Dec-23	18:00	
94	RQ154007	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	replacement of flashed CLR insulator at LOC 47	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
95	RQ154167	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	for insulator cleaning and general maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
96	RQ154166	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	for insulator cleaning and general maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
97	RQ154078	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	07-Dec-2023	09:00	09-Dec-2023	18:30	A/R OF HISAR-KAITHAL CKT 1 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Approved	07-Dec-23	09:00	09-Dec-23	18:30	
98	RQ154163	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	for insulator cleaning and general maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
99	RQ154003	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	06-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	08-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
100	RQ154162	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	for insulator cleaning and general maintenance work	06-Dec-2023	08:00	06-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	

101	RQ154040	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 3/0 TO AP 4/0	06-Dec-2023	07:00	07-Dec-2023	19:00		PLANNED	Approved	06-Dec-23	17:00	07-Dec-23	23:59	May be given from 1700 Hrs
102	RQ154083	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	FOR AMP OF LINE BAY EQUIPMENTS	05-Dec-2023	09:00	05-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	17:30	
103	RQ154156	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SD Nature defect rectification work and insulator cleaning	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
104	RQ154077	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	04-Dec-2023	09:00	06-Dec-2023	18:30	A/R OF HISAR-KAITHAL CKT 2 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Approved	04-Dec-23	09:00	06-Dec-23	18:30	
105	RQ154155	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SD Nature defect rectification work and insulator cleaning	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
106	RQ154035	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	FOR LINE BAY AMP WORK	01-Dec-2023	17:30	01-Dec-2023	21:30		PLANNED	Approved	01-Dec-23	17:00	01-Dec-23	23:59	May be given from 1700 Hrs
107	RQ154082	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	01-Dec-2023	09:00	01-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	17:30	
108	RQ154164	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR LINE BAY AMP WORK	01-Dec-2023	09:00	01-Dec-2023	17:00		PLANNED	Approved	01-Dec-23	17:00	01-Dec-23	23:59	May be given from 1700 Hrs
109	RQ154180	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765kV Bhadla 2 - Sikar 2 TLC TW02	01-Dec-2023	09:00	02-Dec-2023	17:00		PLANNED	Approved	01-Dec-23	17:00	02-Dec-23	23:59	May be given from 1700 Hrs
110	RQ154100	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	FOR RECONDUCTORING WORK	01-Dec-2023	08:00	31-Dec-2023	18:00	ANTI THEFT CHARGING MAY BE APPROVED	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	ATC Curtailment of 400 MW in NR Export. Subjected to WRPC Approval
111	RQ154119	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions and THDC consent.
112	RQ153930	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	Subjected to ERPC Approval

113	RQ153929	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP WORK	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	Subjected to ERPC Approval
114	RQ154785	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP of line bay by ER1	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
115	RQ154786	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of line bay by ER1	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
116	RQ154774	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF SUJALPUR-RAPP1_LINE REACTOR AT SHUJALPUR END AND TERMINAL EQUIPMENT AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.	08-Dec-2023	08:00	08-Dec-2023	18:00	S/D by WR-2	PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
117	RQ154043	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	19-Dec-2023	07:00	20-Dec-2023	19:00		PLANNED	Approved	19-Dec-23	07:00	20-Dec-23	19:00	Subject to RAPS & Rajasthan consent.
118	RQ154036	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	19-Dec-2023	07:00	20-Dec-2023	19:00		PLANNED	Approved	19-Dec-23	07:00	20-Dec-23	19:00	Subject to RAPS & Rajasthan consent.
119	RQ154074	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	TRIPPING TIME DELAY RECTIFICATION WORK	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00	

120	RQ154038	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	14-Dec-2023	07:00	15-Dec-2023	19:00		PLANNED	Approved	14-Dec-23	07:00	15-Dec-23	19:00	
121	RQ154094	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	REFERENCE CIRCUIT FOR 220 KV BUS 2 STABILITY FOR BAY EXTENSION WORK	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
122	RQ154093	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	REFERENCE CIRCUIT FOR 220 KV BUS 1 STABILITY FOR BAY EXTENSION WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	18:00	
123	RQ154107	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions and RAPS/NTPC consent.
124	RQ154106	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
125	RQ154105	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
126	RQ154245	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)		C	Overhauling of Switchable CB at Sikar (PG)	19-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	09:00	22-Dec-23	18:00	May be given subject to real time grid conditions.
127	RQ154220	OCC_213	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)		D	For AMP work of line reactor.	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00	
128	RQ154242	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	NEUTRAL TWIN MOOSE MODIFICATION + SPARE SWITCHING	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Approved					L/R work to be clubbed with Line AMP/Outage work
129	RQ154241	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)		D	NEUTRAL TWIN MOOSE MODIFICATION	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved					L/R work to be clubbed with Line AMP/Outage work

130	RQ154221	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)		D	AMP work of line reactor and Bay	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved							To be clubbed with sl 19	
131	RQ154219	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	AMP work of line reactor	11-Dec-2023	14:00	12-Dec-2023	22:00		PLANNED	Approved								To be clubbed with sl 15/21
132	RQ154050	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	Diversion due to NHAI	09-Dec-2023	09:00	24-Dec-2023	18:00	Diversion Work	PLANNED	Rejected								
133	RQ154051	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	Shutdown Maintenance of Transmission line	08-Dec-2023	09:00	08-Dec-2023	18:00	Defect rectification	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00				
134	RQ154218	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	AMP work of line reactor	07-Dec-2023	14:00	08-Dec-2023	22:00		PLANNED	Approved								To be clubbed with sl 17/23
135	RQ154225	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved								To be clubbed with sl 15/21
136	RQ154224	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved								To be clubbed with sl 17/23
137	RQ154239	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	FINE TUNING OF SWITCHABLE LR CB CSD	05-Dec-2023	10:00	05-Dec-2023	15:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	15:00				

138	RQ154223	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved						To be clubbed with sl 24/36/40
139	RQ154049	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	05-Dec-2023	09:00	06-Dec-2023	18:00	E/W peak member replacement	PLANNED	Approved	25-Dec-23	09:00	27-Dec-23	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC & BBMB consent.	
140	RQ154048	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	Shutdown Maintenance of Transmission line	05-Dec-2023	09:00	06-Dec-2023	18:00	E/W peak member replacement	PLANNED	Approved	05-Dec-23	09:00	06-Dec-23	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC & UP consent.	
141	RQ154222	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved						To be clubbed with 26/34/39
142	RQ153982	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Insulator Cleaning work	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00		
143	RQ153981	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Insulator Cleaning work	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00		
144	RQ154667	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	HVDC Bi-pole AMP work,(HVDC Bus Extn. IA & IIA shall be out during this S/d period)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00		
145	RQ154668	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	HVDC Bi-pole AMP work.(HVDC Bus Extn. IA & IIA shall be out during this S/d period)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00		
146	RQ154538	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* Height raising of 765 kv Anpara C Unnao and disc cleaning of line.	28-Dec-2023	08:00	16-Jan-2024	18:00		PLANNED	Rejected						
147	RQ154537	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* Height raising of 765 kv Obra C Unnao and disc cleaning.	06-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	04-Jan-24	18:00		
148	RQ154912	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	D	Shutdown required for rectification of shutdown nature defects	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00		
149	RQ154457	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	ATC Curtailment of 600 MW in NR Import.	

150	RQ154456	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	
151	RQ154909	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	Shutdown required for rectification of shutdown nature defects	19-Dec-2023	09:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Rejected					
152	RQ154908	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	Shutdown required for rectification of shutdown nature defects	14-Dec-2023	09:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Rejected					
153	RQ153937	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Cleaning work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
154	RQ153882	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP and Relay Testing WORK	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
155	RQ153880	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	
156	RQ154659	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORKS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
157	RQ154530	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work with 3x80MVAR Reactor Bank at Phagi	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Rejected					L/R AMP work shall be clubbed with line outage/AMP work
158	RQ153966	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	Subjected to ERPC Approval
159	RQ154149	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	21-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	31-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line.
160	RQ154171	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	16:00	31-Dec-23	23:59	May be facilitatd from 16:00 hrs
161	RQ154184	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	16:00	31-Dec-23	23:59	May be facilitatd from 16:00 hrs
162	RQ154173	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	16:00	31-Dec-23	23:59	
163	RQ154182	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	16:00	31-Dec-23	23:59	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Approval. May be facilitatd from 16:00 hrs

164	RQ154175	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	16:00	31-Dec-23	23:59	May be facilitatd from 16:00 hrs
165	RQ154055	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	13-Dec-2023	15:00	20-Dec-2023	23:59		PLANNED	Approved	13-Dec-23	16:00	20-Dec-23	23:59	May be facilitatd from 16:00 hrs
166	RQ154057	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	11-Dec-2023	15:00	15-Dec-2023	23:59	To be availed on 24-11-2023 to 27-11-2023.	PLANNED	Approved	11-Dec-23	16:00	15-Dec-23	23:59	May be facilitatd from 16:00 hrs
167	RQ154104	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	10-Dec-2023	09:30	11-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	09:30	11-Dec-23	18:00	
168	RQ154085	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	10-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	08:00	24-Dec-23	18:00	All statutory clearances, FTC Approval to be submitted before charging of Line. ATC Curtailment of 450 MW in NR
169	RQ154056	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP works	09-Dec-2023	15:00	10-Dec-2023	23:59	To be availed on 27-11-2023 to 28-11-2023.	PLANNED	Approved	09-Dec-23	16:00	10-Dec-23	23:59	May be facilitatd from 16:00 hrs
170	RQ154103	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08-Dec-2023	09:30	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:30	09-Dec-23	18:00	
171	RQ154054	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP works	07-Dec-2023	15:00	08-Dec-2023	23:59	To be availed on 24-11-2023 to 25-11-2023.	PLANNED	Approved	07-Dec-23	16:00	08-Dec-23	23:59	May be facilitatd from 16:00 hrs
172	RQ154061	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07-Dec-2023	15:00	13-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	16:00	13-Dec-23	23:59	
173	RQ154086	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shut down nature defect rectification work	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	07-Dec-23	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
174	RQ154060	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP works	03-Dec-2023	15:00	04-Dec-2023	23:59	To be availed on 22-11-2023 to 23-11-2023.	PLANNED	Approved	03-Dec-23	16:00	04-Dec-23	23:59	May be facilitatd from 16:00 hrs
175	RQ154059	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Approved	02-Dec-23	16:00	07-Dec-23	23:59	May be facilitatd from 16:00 hrs
176	RQ154058	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP works	01-Dec-2023	15:00	02-Dec-2023	23:59	To be availed on 21-11-2023 to 22-11-2023.	PLANNED	Approved	01-Dec-23	16:00	02-Dec-23	23:59	May be facilitatd from 16:00 hrs
177	RQ154170	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	16:00	15-Dec-23	23:59	May be facilitatd from 16:00 hrs

178	RQ154183	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	16:00	15-Dec-23	23:59	May be facilitetd from 16:00 hrs
179	RQ154172	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	16:00	15-Dec-23	23:59	May be facilitetd from 16:00 hrs
180	RQ154174	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	16:00	15-Dec-23	23:59	May be facilitetd from 16:00 hrs
181	RQ154181	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	08:00	15-Dec-23	18:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
182	RQ153830	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For CSD Finetuning of Line at Fatehabad(Agra) SS end	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00	
183	RQ154507	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Yearly Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
184	RQ154506	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Yearly Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
185	RQ154890	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	AMP	20-Dec-2023	17:00	22-Dec-2023	23:00		PLANNED	Approved	20-Dec-23	17:00	22-Dec-23	23:00	
186	RQ154888	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15-Dec-2023	17:00	28-Dec-2023	23:00		PLANNED	Approved	15-Dec-23	17:00	28-Dec-23	23:00	
187	RQ154889	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	AMP	08-Dec-2023	17:00	12-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	12-Dec-23	18:00	
188	RQ154849	OCC_213	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	08-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	09-Dec-23	18:00	
189	RQ154690	OCC_213	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP WORKS	07-Dec-2023	08:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	
190	RQ154850	OCC_213	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	07-Dec-23	18:00	
191	RQ154689	OCC_213	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP WORKS	05-Dec-2023	08:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	08:00	06-Dec-23	18:00	

192	RQ154887	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01-Dec-2023	17:00	14-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	17:00	14-Dec-23	23:00	
193	RQ154770	OCC_213	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWER GRID	D	To attend Chattering at insulator	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	10:00	01-Dec-23	18:00	
194	RQ154372	OCC_213	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
195	RQ154371	OCC_213	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
196	RQ154858	OCC_213	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	BAY EXTENSION WORK UNDER PNLT	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	13:00	07-Dec-23	23:00	
197	RQ154857	OCC_213	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	BAY EXTENSION WORK UNDER PNLT	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	13:00	05-Dec-23	23:00	
198	RQ154723	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20-Dec-2023	17:00	25-Dec-2023	23:00		PLANNED	Approved	20-Dec-23	17:00	25-Dec-23	23:00	
199	RQ154715	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP Work and Hot Spare changeover	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
200	RQ154725	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Dec-2023	15:00	19-Dec-2023	23:00		PLANNED	Approved	15-Dec-23	16:00	19-Dec-23	23:00	May be facilitatd from 16:00 hrs
201	RQ154739	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13-Dec-2023	15:00	18-Dec-2023	22:00		PLANNED	Approved	13-Dec-23	16:00	18-Dec-23	22:00	May be facilitatd from 16:00 hrs
202	RQ154738	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	16:00	12-Dec-23	23:00	May be facilitatd from 16:00 hrs
203	RQ154720	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	05-Dec-2023	15:00	06-Dec-2023	22:00		PLANNED	Approved	05-Dec-23	16:00	06-Dec-23	22:00	May be facilitatd from 16:00 hrs
204	RQ154721	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	03-Dec-2023	15:00	04-Dec-2023	22:00		PLANNED	Approved	03-Dec-23	16:00	04-Dec-23	22:00	May be facilitatd from 16:00 hrs

205	RQ154745	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	19-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Approved	19-Dec-23	16:00	25-Dec-23	23:00	May be facilitetd from 16:00 hrs
206	RQ154741	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)		D	For AMP Work and Hot Spare changeover	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	09:00	18-Dec-23	18:00	
207	RQ154744	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	15-Dec-2023	15:00	20-Dec-2023	23:00		PLANNED	Approved	15-Dec-23	16:00	20-Dec-23	23:00	May be facilitetd from 16:00 hrs
208	RQ154747	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	16:00	12-Dec-23	23:00	May be facilitetd from 16:00 hrs
209	RQ154753	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)		C	For internal inspection and oil leakage attending	08-Dec-2023	09:00	09-Dec-2023	18:00	For internal inspection and oil leakage attending	PLANNED	Approved	08-Dec-23	09:00	09-Dec-23	18:00	
210	RQ154746	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	16:00	12-Dec-23	23:00	May be facilitetd from 16:00 hrs
211	RQ154752	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)		C	For internal inspection and oil leakage attending	06-Dec-2023	09:00	07-Dec-2023	18:00	For internal inspection and oil leakage attending	PLANNED	Approved	06-Dec-23	09:00	07-Dec-23	18:00	
212	RQ154743	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		D	For AMP works	04-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	04-Dec-23	16:00	06-Dec-23	23:00	May be facilitetd from 16:00 hrs
213	RQ154742	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)		D	For AMP works	03-Dec-2023	15:00	05-Dec-2023	23:00		PLANNED	Approved	03-Dec-23	16:00	05-Dec-23	23:00	May be facilitetd from 16:00 hrs
214	RQ154759	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	08-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	09-Dec-23	18:00	
215	RQ154760	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	07-Dec-23	18:00	

216	RQ154393	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	28-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved	28-Dec-23	15:00	28-Dec-23	23:00	
217	RQ154392	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kV CT	27-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Approved	27-Dec-23	15:00	27-Dec-23	23:00	
218	RQ154385	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	23-Dec-2023	16:00	24-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	16:00	24-Dec-23	23:00	
219	RQ154388	OCC_213	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP work	23-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	15:00	24-Dec-23	23:00	
220	RQ154382	OCC_213	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	23-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	15:00	24-Dec-23	23:00	
221	RQ154389	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23-Dec-2023	15:00	30-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	15:00	30-Dec-23	23:00	

222	RQ154386	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	21-Dec-2023	16:00	22-Dec-2023	23:00		PLANNED	Approved	21-Dec-23	16:00	22-Dec-23	23:00	
223	RQ154380	OCC_213	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	21-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Approved	21-Dec-23	15:00	22-Dec-23	23:00	
224	RQ154381	OCC_213	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	21-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Approved	21-Dec-23	15:00	22-Dec-23	23:00	
225	RQ154390	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Approved	21-Dec-23	15:00	27-Dec-23	23:00	
226	RQ154379	OCC_213	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	19-Dec-2023	16:00	20-Dec-2023	23:00		PLANNED	Approved	19-Dec-23	16:00	20-Dec-23	23:00	
227	RQ154706	OCC_213	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	19-Dec-2023	08:30	19-Dec-2023	18:00	Kindly approve	PLANNED	Approved	19-Dec-23	08:30	19-Dec-23	18:00	

228	RQ154773	OCC_213	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP WORKS	18-Dec-2023	10:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	18:00	
229	RQ154705	OCC_213	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	18-Dec-2023	08:30	18-Dec-2023	18:00	Kindly approve for 701R Reactor Bay at Moga	PLANNED	Approved	18-Dec-23	08:30	18-Dec-23	18:00	
230	RQ154377	OCC_213	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	15-Dec-2023	16:00	16-Dec-2023	23:00		PLANNED	Approved	15-Dec-23	16:00	16-Dec-23	23:00	
231	RQ154772	OCC_213	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORKS	15-Dec-2023	10:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	18:00	
232	RQ154709	OCC_213	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP WORKS	15-Dec-2023	08:30	16-Dec-2023	18:00	Kindly approve	PLANNED	Approved	15-Dec-23	08:30	16-Dec-23	18:00	
233	RQ154378	OCC_213	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	13-Dec-2023	15:00	14-Dec-2023	22:00		PLANNED	Approved	13-Dec-23	15:00	14-Dec-23	22:00	
234	RQ154771	OCC_213	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	AMP WORKS	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	

235	RQ154614	OCC_213	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
236	RQ154606	OCC_213	cpcc3_sd	BAY	715 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2 AT VARANASI(PG)	POWER GRID	C	SF6 GAS Filling in CB	13-Dec-2023	09:00	13-Dec-2023	14:00		PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	14:00	
237	RQ154391	OCC_213	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	12-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	12-Dec-23	15:00	17-Dec-23	23:00	
238	RQ154572	OCC_213	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	POWER GRID	D	SF6 GAS Filling in CB	12-Dec-2023	14:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	14:00	12-Dec-23	18:00	
239	RQ154613	OCC_213	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
240	RQ154571	OCC_213	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	12-Dec-2023	09:00	12-Dec-2023	13:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	13:00	
241	RQ154710	OCC_213	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP WORKS	12-Dec-2023	08:30	13-Dec-2023	18:00	Kindly approve	PLANNED	Approved	12-Dec-23	08:30	13-Dec-23	18:00	

242	RQ154364	OCC_213	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	11-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	11-Dec-23	15:00	12-Dec-23	23:00	
243	RQ154568	OCC_213	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	11-Dec-2023	14:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	14:00	11-Dec-23	18:00	
244	RQ154604	OCC_213	cpcc3_sd	BAY	711 TIE BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	11-Dec-2023	14:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	14:00	11-Dec-23	18:00	
245	RQ154363	OCC_213	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	09-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	09-Dec-23	15:00	12-Dec-23	23:00	
246	RQ154602	OCC_213	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	09-Dec-2023	14:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	14:00	09-Dec-23	18:00	
247	RQ154564	OCC_213	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	09-Dec-2023	09:00	09-Dec-2023	13:00		PLANNED	Approved	09-Dec-23	09:00	09-Dec-23	13:00	
248	RQ154563	OCC_213	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	SF6 GAS Filling in CB	08-Dec-2023	14:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	14:00	08-Dec-23	18:00	

249	RQ153845	OCC_213	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWER GRID	D	For annual Maintenance of Bay Equipment	08-Dec-2023	09:00	08-Dec-2023	13:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	13:00	
250	RQ154561	OCC_213	cpcc3_sd	BAY	707 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	08-Dec-2023	09:00	08-Dec-2023	13:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	13:00	
251	RQ154707	OCC_213	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	AMP WORKS	08-Dec-2023	08:30	09-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	08:30	09-Dec-23	18:00	
252	RQ154361	OCC_213	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	07-Dec-2023	15:00	08-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	15:00	08-Dec-23	23:00	
253	RQ154558	OCC_213	cpcc3_sd	BAY	706 MAIN BAY - 765KV VARANASI-FATEHPUR (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	07-Dec-2023	14:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	14:00	07-Dec-23	18:00	
254	RQ154609	OCC_213	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	18:00	
255	RQ154559	OCC_213	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	07-Dec-2023	09:00	07-Dec-2023	13:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	13:00	

256	RQ154553	OCC_213	cpcc3_sd	BAY	704 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	06-Dec-2023	09:00	06-Dec-2023	13:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	13:00	
257	RQ154708	OCC_213	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	AMP WORKS	06-Dec-2023	08:30	07-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	08:30	07-Dec-23	18:00	
258	RQ154362	OCC_213	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	05-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	05-Dec-23	15:00	06-Dec-23	23:00	
259	RQ154607	OCC_213	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
260	RQ154554	OCC_213	cpcc3_sd	BAY	703 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	05-Dec-2023	09:00	05-Dec-2023	13:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	13:00	
261	RQ154552	OCC_213	cpcc3_sd	BAY	701 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	04-Dec-2023	14:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	14:00	04-Dec-23	18:00	
262	RQ154551	OCC_213	cpcc3_sd	BAY	702 TIE BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG) AND 765KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SF6 GAS Filling in CB	04-Dec-2023	09:00	04-Dec-2023	13:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	13:00	

263	RQ154359	OCC_213	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	03-Dec-2023	15:00	04-Dec-2023	23:00		PLANNED	Approved	03-Dec-23	15:00	04-Dec-23	23:00	
264	RQ154777	OCC_213	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	01-Dec-2023	15:00	02-Dec-2023	22:00		PLANNED	Approved	01-Dec-23	15:00	02-Dec-23	22:00	
265	RQ154324	OCC_213	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For AMP works	25-Dec-2023	15:00	26-Dec-2023	23:00		PLANNED	Approved	25-Dec-23	15:00	26-Dec-23	23:00	
266	RQ154321	OCC_213	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	AMP WORK	25-Dec-2023	09:00	26-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	25-Dec-23	09:00	26-Dec-23	18:00	
267	RQ154312	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT BHADLA(PG)		D	For AMP works	23-Dec-2023	17:00	23-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	23-Dec-23	17:00	23-Dec-23	23:59	
268	RQ154311	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	22-Dec-2023	17:00	22-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	22-Dec-23	17:00	22-Dec-23	23:59	

269	RQ154320	OCC_213	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)		D	AMP WORK	22-Dec-2023	09:00	23-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	22-Dec-23	09:00	23-Dec-23	18:00	
270	RQ154319	OCC_213	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	AMP WORK	20-Dec-2023	09:00	21-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	20-Dec-23	09:00	21-Dec-23	18:00	
271	RQ154318	OCC_213	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)		D	AMP WORK	18-Dec-2023	09:00	19-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	18-Dec-23	09:00	19-Dec-23	18:00	
272	RQ154307	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) (POWERGRID)		D	For AMP works	15-Dec-2023	17:00	15-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	
273	RQ154306	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	13-Dec-2023	17:00	13-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Approved	13-Dec-23	17:00	13-Dec-23	23:59	
274	RQ154293	OCC_213	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)		D	For AMP works	06-Dec-2023	17:30	06-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Approved	06-Dec-23	17:30	06-Dec-23	22:30	

275	RQ154292	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2 AT 400 KV BIKANER(PG) (POWERGRID)		D	For AMP works	04-Dec-2023	17:30	04-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Approved	04-Dec-23	17:30	04-Dec-23	22:30	
276	RQ154296	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)		C	For Bay Extension work	04-Dec-2023	08:00	16-Dec-2023	18:00	Shutdown to be along with 413 Future Bay	PLANNED	Approved	04-Dec-23	08:00	16-Dec-23	18:00	
277	RQ154512	OCC_213	slcdcs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
278	RQ154509	OCC_213	slcdcs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
279	RQ154510	OCC_213	slcdcs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
280	RQ154511	OCC_213	slcdcs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly maintenance work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
281	RQ154981	OCC_213	slcdcup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing Work of 709Bay Elements CB, CT and X isolator at 765kV Substation Fatehabad Agra	09-Dec-2023	14:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	14:00	09-Dec-23	18:00	

282	RQ153841	OCC_213	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	09-Dec-2023	09:00	09-Dec-2023	13:00		PLANNED	Approved	09-Dec-23	09:00	09-Dec-23	13:00	
283	RQ153839	OCC_213	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	08-Dec-2023	14:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	14:00	08-Dec-23	18:00	
284	RQ155036	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP works	26-Dec-2023	15:00	29-Dec-2023	23:00		PLANNED	Approved	26-Dec-23	16:00	29-Dec-23	23:00	May be facilitetd from 16:00 hrs
285	RQ155047	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare ICT logic scheme checking	23-Dec-2023	15:00	29-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	16:00	29-Dec-23	23:00	May be facilitetd from 16:00 hrs
286	RQ155037	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP works	22-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Approved	22-Dec-23	16:00	25-Dec-23	23:00	May be facilitetd from 16:00 hrs
287	RQ155051	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	21-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Approved	21-Dec-23	16:00	27-Dec-23	23:00	May be facilitetd from 16:00 hrs
288	RQ155038	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP works	18-Dec-2023	15:00	21-Dec-2023	23:00		PLANNED	Approved	18-Dec-23	16:00	21-Dec-23	23:00	May be facilitetd from 16:00 hrs
289	RQ155043	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP works	17-Dec-2023	15:00	20-Dec-2023	23:00		PLANNED	Approved	17-Dec-23	16:00	20-Dec-23	23:00	May be facilitetd from 16:00 hrs
290	RQ155044	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare ICT logic scheme checking	15-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Approved	15-Dec-23	16:00	22-Dec-23	23:00	May be facilitetd from 16:00 hrs
291	RQ155048	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	14-Dec-2023	08:00	20-Dec-2023	23:00		PLANNED	Approved	14-Dec-23	16:00	20-Dec-23	23:00	May be facilitetd from 16:00 hrs
292	RQ154711	OCC_213	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP WORKS	11-Dec-2023	08:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Approved	11-Dec-23	16:00	11-Dec-23	18:00	May be facilitetd from 16:00 hrs
293	RQ155045	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare ICT logic scheme checking	08-Dec-2023	15:00	14-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	16:00	14-Dec-23	23:00	May be facilitetd from 16:00 hrs

294	RQ155049	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	08-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	16:00	13-Dec-23	23:00	May be facilitatd from 16:00 hrs
295	RQ155046	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare ICT logic scheme checking	01-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	16:00	07-Dec-23	23:00	May be facilitatd from 16:00 hrs
296	RQ155050	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	01-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	16:00	07-Dec-23	23:00	May be facilitatd from 16:00 hrs
297	RQ153726	OCC_213	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & Testing and During shutdown Spare ICT will be charged in place of B phase of ICT-1	25-Dec-2023	11:30	25-Dec-2023	13:00		PLANNED	Approved	25-Dec-23	11:30	25-Dec-23	13:00	
298	RQ153637	OCC_213	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of ICT HV and IV side as it is not X working properly by SCADA Engineer and Charging of	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	09:00	19-Dec-23	18:00	
299	RQ153892	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP work and providing insulation on Tertiary connector and conductor	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	18:00	
300	RQ153891	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP work and providing insulation on Tertiary connector and conductor	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	18:00	
301	RQ153903	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	11-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	09:00	12-Dec-23	18:00	
302	RQ153888	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For AMP work	09-Dec-2023	17:00	09-Dec-2023	23:59	For AMP work	PLANNED	Approved	09-Dec-23	17:00	09-Dec-23	23:59	
303	RQ153902	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	09-Dec-2023	09:00	10-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	09:00	10-Dec-23	18:00	
304	RQ153890	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	For AMP work	08-Dec-2023	09:00	08-Dec-2023	18:00	For AMP work	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
305	RQ153901	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	07-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	08-Dec-23	18:00	
306	RQ153900	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	05-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	06-Dec-23	18:00	
307	RQ153898	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	04-Dec-2023	09:00	05-Dec-2023	18:00	For attending oil leakage	PLANNED	Approved	04-Dec-23	09:00	05-Dec-23	18:00	

308	RQ153896	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Spare switching + defect rectification	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00		
309	RQ153917	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP and other maintenance work	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	18:00		
310	RQ153895	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP	01-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	02-Dec-23	18:00		
311	RQ153897	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	01-Dec-2023	09:00	02-Dec-2023	18:00	For attending oil leakage	PLANNED	Approved	01-Dec-23	09:00	02-Dec-23	18:00		
312	RQ153916	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP and other maintenance work	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00		
313	RQ154406	OCC_213	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00		
314	RQ154414	OCC_213	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00		
315	RQ154415	OCC_213	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00		
316	RQ154454	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2024	09:00	04-Jan-2024	18:00		PLANNED	Approved						May be given subject to real time grid conditions and SJVNL/PG consent/May be clubbed with S. No. 319
317	RQ154455	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2024	09:00	04-Jan-2024	18:00		PLANNED	Approved						May be given subject to real time grid conditions and SJVNL/PG consent/May be clubbed with S. No. 320
318	RQ155084	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	29-Dec-2023	08:00	30-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	29-Dec-23	08:00	30-Dec-23	18:00		May be given subject to real time grid conditions/One circuit shutdown at a time.
319	RQ154451	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	28-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	09:00	30-Dec-23	18:00		May be given subject to real time grid conditions and PG consent.
320	RQ154452	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	28-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	09:00	30-Dec-23	18:00		May be given subject to real time grid conditions and PG consent.
321	RQ154450	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	26-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Approved						May be given subject to real time grid conditions and SJVNL/PG consent/May be clubbed with S. No. 336 & 360

322	RQ154449	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	26-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Approved					May be given subject to real time grid conditions and SJVNL/PG consent/May be clubbed with S. No. 337 & 361
323	RQ154907	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	26-Dec-2023	09:00	27-Dec-2023	17:00	Kindly approve	PLANNED	Approved	26-Dec-23	09:00	27-Dec-23	17:00	
324	RQ153987	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	Subject to NHPC consent.
325	RQ153988	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	Subject to NHPC consent.
326	RQ154207	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	
327	RQ154208	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	
328	RQ155078	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	LUCKNOW LINE REACTOR ISOLATOR REPLACEMENT	25-Dec-2023	08:00	28-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	25-Dec-23	08:00	28-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
329	RQ154440	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core, I	24-Dec-2023	09:00	24-Dec-2023	18:00		PLANNED	Approved	24-Dec-23	09:00	24-Dec-23	18:00	
330	RQ153974	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00	
331	RQ153975	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00	

332	RQ154438	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to NumericalX (Connection of CT Bus-Bar Protection Core, Interc	23-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Approved					May be clubbed with s. No. 328
333	RQ154961	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR non auto mode required during AMP of ckt-2	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00	
334	RQ154962	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR non auto mode required during AMP of ckt-1	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00	
335	RQ153926	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP of Line equipments	20-Dec-2023	10:00	20-Dec-2023	17:00	Kindly approve	PLANNED	Approved	20-Dec-23	10:00	20-Dec-23	17:00	
336	RQ154447	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	20-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	23-Dec-23	18:00	May be given subject to real time grid conditions and SJVNL/PG consent.
337	RQ154444	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	20-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	23-Dec-23	18:00	May be given subject to real time grid conditions and SJVNL/PG consent.
338	RQ154205	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20-Dec-2023	09:00	28-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	28-Dec-23	18:00	
339	RQ154206	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20-Dec-2023	09:00	28-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	28-Dec-23	18:00	
340	RQ154979	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AMP WORK BY TL and rectification of shutdown nature defects	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
341	RQ154972	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF BANALA-ASR CKT	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
342	RQ154975	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF BANALA-ASR CKT	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
343	RQ153933	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP WORK	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	

344	RQ153928	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	AMP and rectification of S/D nature defects	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00		
345	RQ154529	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For replacement of broken insulator at Loc No.271 as per report under Comprehensive audit of NR-II.	19-Dec-2023	08:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved						Subject to NHPC consent/May be clubbed with S. No. 325
346	RQ153836	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	19-Dec-2023	08:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00		
347	RQ153927	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP and rectification of S/D nature defects	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00		
348	RQ154968	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AMP WORK	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00		
349	RQ154978	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00		
350	RQ154971	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00		
351	RQ154662	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP WORKS	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	18:00		
352	RQ154925	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	15-Dec-2023	09:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00	Subject to NHPC consent and no Generation loss.	
353	RQ153837	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	15-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00		
354	RQ153978	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	POWER GRID	D	For shifting of line bay equipments for line reactor commissioning work.	15-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	18-Dec-23	18:00		
355	RQ154191	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	15-Dec-2023	07:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	07:00	15-Dec-23	18:00		
356	RQ154474	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP WORK	14-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	10:00	14-Dec-23	18:00		

357	RQ153949	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP WORK	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	18:00	
358	RQ154932	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Jumper tightening of tension towers in Pir Panjal section	14-Dec-2023	09:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	18:00	
359	RQ154210	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur and Nathpha Jakhri consent. Shutdown may be availed during non peak Hours.
360	RQ154214	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur and Nathpha Jakhri consent. Shutdown may be availed during non peak Hours.
361	RQ154213	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur and Nathpha Jakhri consent. Shutdown may be availed during non peak Hours.

362	RQ154209	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
363	RQ154473	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
364	RQ154973	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF JAL-MOGA CKT-2 FOR TLM WORKS	13-Dec-2023	10:00	13-Dec-2023	14:00	Kindly approve	PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	14:00	
365	RQ154974	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	LINE EQUIPMENTS AMP WORK	13-Dec-2023	10:00	13-Dec-2023	14:00	Kindly approve	PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	14:00	
366	RQ154204	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt 3	13-Dec-2023	09:00	17-Dec-2023	18:00	Kindly approve	PLANNED	Approved	13-Dec-23	09:00	17-Dec-23	18:00	
367	RQ154203	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13-Dec-2023	09:00	17-Dec-2023	18:00	Kindly approve	PLANNED	Approved	13-Dec-23	09:00	17-Dec-23	18:00	May be given subject to real time grid conditions and no other shutdown from both end.
368	RQ154931	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Jumper tightening of tension towers in Pir Panjal section	13-Dec-2023	09:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	18:00	
369	RQ153835	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	13-Dec-2023	08:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
370	RQ154970	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF JAL-MOGA CKT-1 FOR TLM WORKS	12-Dec-2023	10:00	12-Dec-2023	14:00	Kindly approve	PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	14:00	
371	RQ154969	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	LINE EQUIPMENTS AMP WORK	12-Dec-2023	10:00	12-Dec-2023	14:00	Kindly approve	PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	14:00	
372	RQ154470	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Testing of Non switchable line reactor at Kanpur	12-Dec-2023	09:00	12-Dec-2023	12:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	12:00	
373	RQ154463	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	

374	RQ154488	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	17:00	11-Dec-23	23:59	May be given from 1700 Hrs
375	RQ155080	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	SAS INTEGRATION	11-Dec-2023	08:00	13-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	11-Dec-23	08:00	13-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
376	RQ154453	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Installation of Backup impedance relay for Line Reactor at Singrauli	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved					May be clubbed with s. No. 409
377	RQ153977	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For shifting of line bay equipments for line reactor commissioning work.	11-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	14-Dec-23	18:00	
378	RQ153935	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	18:00	
379	RQ154911	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	Shutdown required for rectification of shutdown nature defects	09-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve	PLANNED	Approved	09-Dec-23	09:00	09-Dec-23	18:00	
380	RQ154465	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Insulator replacement work at major crossing	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
381	RQ154494	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
382	RQ154462	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP WORK	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
383	RQ154464	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work at major crossings	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
384	RQ154916	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	07-Dec-2023	09:30	07-Dec-2023	17:00	Kindly approve	PLANNED	Approved	07-Dec-23	09:30	07-Dec-23	17:00	Subject to NHPC consent and no Generation loss.
385	RQ153951	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	AMP WORK	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	

386	RQ154461	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP WORK	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
387	RQ153922	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	AMP and Relay Testing WORK	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
388	RQ154930	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06-Dec-2023	09:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
389	RQ154910	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	Shutdown required for rectification of shutdown nature defects	06-Dec-2023	09:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
390	RQ154467	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Insulator replacement work at major crossing	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
391	RQ154201	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	06-Dec-2023	08:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	08:00	11-Dec-23	18:00	Subject to NHPC consent and no Generation loss.
392	RQ153979	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
393	RQ153950	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	AMP WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
394	RQ153875	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	For AMP and Protection testing works	05-Dec-2023	09:00	05-Dec-2023	13:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	13:00	
395	RQ154937	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 219, 232, 247, L11/1 & L14/1 along with non auto mode on 400 kV Baglihar-New Wanpoh-1.	04-Dec-2023	10:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	18:00	
396	RQ153876	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	For AMP and Protection testing works	04-Dec-2023	09:00	04-Dec-2023	13:00	Kindly approve	PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	13:00	
397	RQ154466	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Insulator Replacement Work at major crossings	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
398	RQ154906	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03-Dec-2023	09:00	03-Dec-2023	17:00	Kindly approve	PLANNED	Approved	03-Dec-23	09:00	03-Dec-23	17:00	

399	RQ154938	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 252 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	02-Dec-2023	10:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	
400	RQ153874	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP and Protection testing works	02-Dec-2023	09:00	02-Dec-2023	13:00	Kindly approve	PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	13:00	
401	RQ154947	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-NewWanpoh ckt-3	02-Dec-2023	09:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	18:00	
402	RQ154905	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	02-Dec-2023	09:00	02-Dec-2023	17:00	Kindly approve	PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	17:00	
403	RQ154202	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown required for rectification work of tower no. 166 and 195.	02-Dec-2023	08:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Approved	02-Dec-23	08:00	04-Dec-23	18:00	Subject to NHPC consent and no Generation loss.
404	RQ154469	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	For rectification of earth wire tension clamp defects in earth wire diamond formation in powerline crossing	01-Dec-2023	12:00	01-Dec-2023	15:00	Simultaneous S/D of 400 KV Fatehpur-Panki -1is also required	PLANNED	Approved	01-Dec-23	12:00	01-Dec-23	15:00	
405	RQ154468	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	For rectification of earth wire tension clamp defects in earth wire diamond formation in powerline crossing	01-Dec-2023	12:00	01-Dec-2023	15:00	Simultaneous S/D of 400 KV Allahabad-Kanpur-2 is also required	PLANNED	Approved	01-Dec-23	12:00	01-Dec-23	15:00	
406	RQ153881	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	Lucknow (UPPTCL) line reactor replacement work, Installation of bushing in new 80 MVAr switchable reactor	01-Dec-2023	09:00	01-Dec-2023	18:00	Line will be charged without line reactor as old reactor shall be replaced with new reactor under Add-Cap	PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	
407	RQ154924	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	D	Stringing of snapped conductor and hill cutting in span 21-22.	01-Dec-2023	09:00	07-Dec-2023	18:00	Kindly approve	PLANNED	Approved	01-Dec-23	09:00	07-Dec-23	18:00	Subject to NHPC consent and no Generation loss.

408	RQ153939	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown is required to carryout stringing on circuit 2 for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	Subject to NHPC consent and no Generation loss.
409	RQ155081	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	01-Dec-2023	08:00	02-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	01-Dec-23	08:00	02-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
410	RQ153940	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR non auto mode is required to carryout stringing on circuit 2 for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	Subject to NHPC consent and no Generation loss.
411	RQ154730	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate Hot line maintenance works. Actual S/D required on 30.11.2023	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
412	RQ154731	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	A/R non auto mode to facilitate Hot line maintenance works. Actual S/D required on 30.11.2023	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
413	RQ154734	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	A/R non auto mode to facilitate Hot line maintenance works.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
414	RQ154733	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate Hot line maintenance works.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
415	RQ153961	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	07:00	31-Dec-23	18:00	
416	RQ153962	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	07:00	31-Dec-23	18:00	
417	RQ154439	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28-Dec-2023	09:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	09:00	28-Dec-23	18:00	
418	RQ153826	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	1. CTs & CVTs(Inspection, Testing& Connectiontightness	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Approved	28-Dec-23	08:00	30-Dec-23	19:00	May be given on daily basis subject to real time grid conditions and no other shutdown from both end.

419	RQ153825	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	1. CTs & CVTs(Inspection, Testing& Connection tightness	25-Dec-2023	08:00	27-Dec-2023	19:00		PLANNED	Approved	25-Dec-23	08:00	27-Dec-23	19:00	May be given on daily basis subject to real time grid conditions and no other shutdown from both end.
420	RQ153724	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) CKT-2	UPPTCL	D	Complete Bay Tightening & Relay Testing	21-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	09:00	21-Dec-23	18:00	May be given subject to real time grid conditions and no other shutdown from both end.
421	RQ154646	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Complete Bay Tightening	20-Dec-2023	09:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
422	RQ154716	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For line jumper tightening and polymer repalcement, cleaning and other work	19-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	22-Dec-23	18:00	
423	RQ154669	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Line Maintainance (Jumper Tightening and Conductor repair)	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	
424	RQ154567	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	For O/H of 400 KV Circuit Breaker	18-Dec-2023	08:00	22-Dec-2023	20:00		PLANNED	Approved	18-Dec-23	08:00	22-Dec-23	20:00	May be given subject to real time grid conditions and no other shutdown from both
425	RQ154383	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16-Dec-2023	10:00	16-Dec-2023	17:00		PLANNED	Approved	16-Dec-23	10:00	16-Dec-23	17:00	
426	RQ154649	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking in Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S X Sultanpur	15-Dec-2023	10:00	15-Dec-2023	16:00		PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	16:00	
427	RQ153711	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Substation AMP works	13-Dec-2023	09:00	13-Dec-2023	17:00		PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	17:00	
428	RQ154665	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintainance (Jumper Tightening and Conductor repair)	13-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	15-Dec-23	18:00	
429	RQ153710	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Substation AMP works	12-Dec-2023	09:00	12-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	17:00	
430	RQ154358	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* To Change Relay Facia of Distance Protection Relay (M-II) & X Interpannel wiring of Reactor Pannel	12-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	09:00	14-Dec-23	17:00	May be given subject to real time grid conditions and no other shutdown from both end.
431	RQ154717	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	

432	RQ154666	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	
433	RQ154539	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* sd of 400 kv rewa road panki for replacement of damaged copper bond & disc cleaning at panki end	11-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	13-Dec-23	18:00	
434	RQ154652	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Routine testing and routine maintenance of Bay	08-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	09-Dec-23	18:00	
435	RQ154566	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	* shut down of 400 obra rewa road for replacement of damaged copper bond X and rusted fitting	07-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	09-Dec-23	18:00	
436	RQ154400	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* preventive maintenance and testing	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
437	RQ154647	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking out of Circuit of Non Switchable 50MVAR Line Reactor at 400KV X S/S Sultanpur	04-Dec-2023	10:00	04-Dec-2023	15:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	15:00	
438	RQ154351	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	04-Dec-2023	10:00	04-Dec-2023	17:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	17:00	
439	RQ154678	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	For replacement of CT and CVT	04-Dec-2023	09:00	07-Dec-2023	17:00		PLANNED	Approved	04-Dec-23	09:00	07-Dec-23	17:00	May be given subject to real time grid conditions and no other shutdown from both
440	RQ154645	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC Commissioning and Overhauling of Line side isolator	04-Dec-2023	09:00	06-Dec-2023	17:00		PLANNED	Approved	04-Dec-23	09:00	06-Dec-23	17:00	May be given subject to real time grid conditions and no other shutdown from both end.
441	RQ153827	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	For safety purpose during ongoing construction work of 400/220KV , 315 MVA ict's LV and HV bays as it's tie bay connection to 400 KV main Bus 1 is incomplete.	02-Dec-2023	09:00	08-Dec-2023	17:00		PLANNED	Approved	02-Dec-23	09:00	08-Dec-23	17:00	
442	RQ154401	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and testing	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
443	RQ154115	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28-Dec-2023	08:00	29-Dec-2023	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Approved	28-Dec-23	08:00	29-Dec-23	18:00	

444	RQ154124	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Approved	28-Dec-23	08:00	30-Dec-23	19:00	May be given subject to real time grid conditions and NRSS36 consent.
445	RQ154123	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Approved	28-Dec-23	08:00	30-Dec-23	19:00	May be given subject to real time grid conditions and NRSS36 consent.
446	RQ154099	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	27-Dec-2023	08:00	27-Dec-2023	18:00	400 KV RAPS_C (NP) - KANKROLI TO BE KEPT IN NON AUTO MODE	PLANNED	Approved	27-Dec-23	17:00	27-Dec-23	23:59	May be given from 1700 Hrs
447	RQ154109	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	26-Dec-2023	08:00	27-Dec-2023	18:00	Non auto for 400 kv RAPPK-Kankroli	PLANNED	Approved	26-Dec-23	17:00	27-Dec-23	23:59	May be given from 1700 Hrs
448	RQ153997	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature defect	22-Dec-2023	08:00	22-Dec-2023	18:00	Date - 22-12-2024	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
449	RQ153996	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	22-Dec-2023	08:00	22-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
450	RQ154110	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given / SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	22-Dec-2023	08:00	23-Dec-2023	18:00	Non auto for 400 kv RAPPK-Chittorgarh	PLANNED	Approved	22-Dec-23	08:00	23-Dec-23	18:00	
451	RQ153995	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	21-Dec-2023	08:00	21-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
452	RQ154157	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	SD Nature defect rectification work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
453	RQ153999	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Rectification of Shutdown Nature defect	20-Dec-2023	08:00	20-Dec-2023	18:00	Date - 20-12-2023	PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
454	RQ153994	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	20-Dec-2023	08:00	20-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
455	RQ154152	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non-Auto for AL bond Installation Works	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	

456	RQ153993	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	19-Dec-2023	08:00	19-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	
457	RQ154154	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non-Auto for AL bond Installation Works	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	
458	RQ154116	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	18-Dec-2023	08:00	19-Dec-2023	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	
459	RQ154000	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Rectification of Shutdown Nature defect	18-Dec-2023	08:00	18-Dec-2023	18:00	Date - 18-12-2023	PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
460	RQ153992	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18-Dec-2023	08:00	18-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
461	RQ154179	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	17:00	31-Dec-23	23:59	May be given from 1700 Hrs
462	RQ154177	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	17:00	31-Dec-23	23:59	May be given from 1700 Hrs
463	RQ154169	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	16-Dec-23	17:00	31-Dec-23	18:00	May be given from 1700 Hrs
464	RQ154160	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	16-Dec-2023	08:00	19-Dec-2023	18:00	Ckt-I Need to be Non-Auto mode	PLANNED	Approved	16-Dec-23	08:00	19-Dec-23	18:00	
465	RQ154019	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	15-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	25-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before
466	RQ154020	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	15-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	25-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before
467	RQ153998	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	Rectification of Shutdown Nature defect	15-Dec-2023	08:00	15-Dec-2023	18:00	Date - 15-12-2023	PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
468	RQ154022	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	FOR SD NATURE DEFECT RECTIFICATION WORK	13-Dec-2023	09:30	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	09:30	13-Dec-23	18:00	
469	RQ154159	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	13-Dec-2023	08:00	15-Dec-2023	18:00	Ckt-II Need to be Non-Auto mode	PLANNED	Approved	13-Dec-23	08:00	15-Dec-23	18:00	

470	RQ154021	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	FOR SD NATURE DEFECT RECTIFICATION WORK	12-Dec-2023	09:30	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:30	12-Dec-23	18:00	
471	RQ154045	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	17:00	09-Dec-23	23:59	May be given from 1700 Hrs
472	RQ154016	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	AR RELAY TESTING	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
473	RQ154150	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	SD Nature defect rectification work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
474	RQ154052	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP works	08-Dec-2023	15:00	11-Dec-2023	23:59		PLANNED	Approved	08-Dec-23	17:00	11-Dec-23	23:59	May be given from 1700 Hrs
475	RQ154102	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For oil leakage in line reactor	08-Dec-2023	09:30	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	09-Dec-23	23:59	May be given from 1700 Hrs
476	RQ154142	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	Relay retrofitment	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
477	RQ154017	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AR RELAY TESTING	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
478	RQ154044	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	SHUTDEOWN NATURE DEFECT RECTIFICATION	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
479	RQ154158	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	SD Nature defect rectification work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
480	RQ154143	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Relay retrofitment	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
481	RQ154018	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	AR RELAY TESTING	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
482	RQ154153	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	SD Nature defect rectification work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
483	RQ154151	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	SD Nature defect rectification work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	

484	RQ154053	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP works	05-Dec-2023	15:00	06-Dec-2023	23:59	To be availed on 20-11-2023 to 22-11-2023.	PLANNED	Approved	05-Dec-23	17:00	06-Dec-23	23:59	May be given from 1700 Hrs
485	RQ154141	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
486	RQ154011	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	10-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before
487	RQ154010	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	10-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before
488	RQ154178	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
489	RQ154176	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
490	RQ154168	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Approved	01-Dec-23	17:00	15-Dec-23	18:00	May be given from 1700 Hrs
491	RQ154121	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	01-Dec-2023	08:00	03-Dec-2023	19:00		PLANNED	Approved	01-Dec-23	08:00	03-Dec-23	19:00	
492	RQ154147	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	10-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time.
493	RQ154148	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	10-Dec-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time.
494	RQ153804	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 31 to 60	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
495	RQ153744	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 31 to 60	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
496	RQ153707	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	

497	RQ153800	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
498	RQ153742	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
499	RQ153706	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
500	RQ155076	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
501	RQ155071	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
502	RQ153705	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
503	RQ155072	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1	PSTCL	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
504	RQ155073	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2	PSTCL	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
505	RQ153704	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
506	RQ153699	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PSTCL) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	
507	RQ153743	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 27 to 53	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
508	RQ153803	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 27 to 53	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
509	RQ154190	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1	PSTCL	D	AMP WORKS	08-Dec-2023	10:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	

510	RQ153701	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
511	RQ153721	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
512	RQ153700	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
513	RQ153703	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
514	RQ153712	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
515	RQ153720	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
516	RQ153698	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	07-Dec-23	18:00	
517	RQ153799	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
518	RQ153741	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
519	RQ153702	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
520	RQ154441	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core, I	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	

521	RQ154398	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Shutdown of 400 kv Jehta-PGCIL Ckt-1 for annual routine testing work.	23-Dec-2023	10:00	23-Dec-2023	17:00		PLANNED	Approved	23-Dec-23	10:00	23-Dec-23	17:00	
522	RQ154397	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Shutdown of 400 kv Jehta-Unnao Ckt-2 for annual routine testing work.	22-Dec-2023	10:00	22-Dec-2023	17:00		PLANNED	Approved	22-Dec-23	10:00	22-Dec-23	17:00	
523	RQ154396	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Shutdown of 400 kv Jehta-Unnao Ckt-1 for annual routine testing work.	21-Dec-2023	10:00	21-Dec-2023	17:00		PLANNED	Approved	21-Dec-23	10:00	21-Dec-23	17:00	
524	RQ154384	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18-Dec-2023	10:00	18-Dec-2023	16:00		PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	16:00	
525	RQ154396	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
526	RQ154442	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	D	* Maintenance work will be carried out at Bus PG Isolator(92 B), B phase X of 400 kv Nawada Line during shutdown period at 400	10-Dec-2023	10:00	10-Dec-2023	16:00		PLANNED	Approved	10-Dec-23	10:00	10-Dec-23	16:00	
527	RQ155023	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	21-Dec-2023	10:00	21-Dec-2023	17:00		PLANNED	Approved	21-Dec-23	10:00	21-Dec-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
528	RQ155021	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightening of tension tower fittings	18-Dec-2023	09:00	24-Dec-2023	17:00	load shall be managed on ckt-1	PLANNED	Approved	18-Dec-23	09:00	24-Dec-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
529	RQ155020	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of tension tower fittings	11-Dec-2023	09:00	16-Dec-2023	17:00	load shall be managed on ckt-1l	PLANNED	Approved	11-Dec-23	09:00	16-Dec-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
530	RQ154737	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPC L	D	Annual Maintenance	21-Dec-2023	09:00	30-Dec-2023	17:00	Auto Re-Close OFF for KW - NJ,CKT-1.	PLANNED	Approved	21-Dec-23	09:00	30-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss and SJVNL consent.

531	RQ154211	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
532	RQ154212	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
533	RQ154735	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	11-Dec-2023	09:00	20-Dec-2023	17:00	Auto Re-Close OFF for KW - NJ,CKT-II.	PLANNED	Approved	11-Dec-23	09:00	20-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss and SJVNL consent.
534	RQ154732	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	04-Dec-2023	09:00	09-Dec-2023	17:00	Auto reclose off for KW-Baspa ckt-2	PLANNED	Approved	04-Dec-23	09:00	09-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss and Baspa consent.
535	RQ154481	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	17:00	21-Dec-23	18:00	May be given from 1700 Hrs/subject to real time grid conditions and PG consent.
536	RQ154483	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	17:00	20-Dec-23	23:59	May be given from 1700 Hrs
537	RQ154480	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Yearly Maintenance work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	17:00	19-Dec-23	23:59	May be given from 1700 Hrs
538	RQ154479	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	17:00	18-Dec-23	23:59	May be given from 1700 Hrs
539	RQ154503	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs

540	RQ154505	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
541	RQ154504	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Yearly Maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	17:00	14-Dec-23	23:59	May be given from 1700 Hrs
542	RQ154502	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	17:00	13-Dec-23	23:59	May be given from 1700 Hrs
543	RQ154476	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	11-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Approved	11-Dec-23	17:00	20-Dec-23	23:59	May be given from 1700 Hrs
544	RQ154532	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	11-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Approved	11-Dec-23	17:00	20-Dec-23	23:59	May be given from 1700 Hrs
545	RQ154531	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	1.For Checking/ Replacement of Y-Phase Line CVT at CTPP end. 2. Maintenance Work of Bay at CTPP End. and maintenance at Hindaun end too.	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
546	RQ154492	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	17:00	07-Dec-23	23:59	May be given from 1700 Hrs
547	RQ154486	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	17:00	06-Dec-23	23:59	May be given from 1700 Hrs
548	RQ154484	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	01-Dec-2023	16:00	10-Dec-2023	20:00		PLANNED	Approved	01-Dec-23	17:00	10-Dec-23	23:59	May be given from 1700 Hrs

549	RQ154485	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	01-Dec-2023	16:00	10-Dec-2023	20:00		PLANNED	Approved	01-Dec-23	17:00	10-Dec-23	23:59	May be given from 1700 Hrs
550	RQ155022	OCC_213	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	20-Dec-2023	10:00	20-Dec-2023	17:00		PLANNED	Approved	20-Dec-23	10:00	20-Dec-23	17:00	May be given subject to real time grid conditions and load management by Delhi.
551	RQ155028	OCC_213	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For Line CVT Testing as per PMS	19-Dec-2023	09:00	19-Dec-2023	14:00		PLANNED	Approved	19-Dec-23	09:00	19-Dec-23	14:00	May be given subject to real time grid conditions and load management by Delhi.
552	RQ154611	OCC_213	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	19-Dec-2023	08:00	22-Dec-2023	17:00	Maintenance works	PLANNED	Approved	19-Dec-23	08:00	22-Dec-23	17:00	May be given subject to real time grid conditions/One Ckt shutdown at a time/No generation loss
553	RQ154610	OCC_213	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	15-Dec-2023	08:00	18-Dec-2023	17:00	Maintenance works	PLANNED	Approved	15-Dec-23	08:00	18-Dec-23	17:00	May be given subject to real time grid conditions/One Ckt shutdown at a time/No generation loss

554	RQ154913	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	05-Dec-2023	09:30	05-Dec-2023	17:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:30	05-Dec-23	17:00	
555	RQ154489	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly Maintenance	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
556	RQ154495	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly Maintenance	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	17:00	14-Dec-23	23:59	May be given from 1700 Hrs
557	RQ153824	OCC_213	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV PGCIL_Fatehbad(Matana)-Nuhianwali line by firm engineer in presence of M&P Team and for pre-winter activities such as disc cleaning etc.	14-Dec-2023	10:00	15-Dec-2023	17:00		PLANNED	Approved	14-Dec-23	10:00	15-Dec-23	17:00	
558	RQ153823	OCC_213	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV PGCIL_Fatehbad(Matana)-Nuhianwali line by firm engineer in presence of M&P Team and for pre-winter activities such as disc cleaning etc.	12-Dec-2023	10:00	13-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	10:00	13-Dec-23	17:00	
559	RQ153782	OCC_213	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	11-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	09:00	12-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
560	RQ154394	OCC_213	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHAI line diversion / shifting due to newly construction of NH - Delhi - Katra Expressway in between tower no. KD83 & 84.	11-Dec-2023	08:00	23-Dec-2023	20:00		PLANNED	Approved	11-Dec-23	08:00	23-Dec-23	20:00	Subject to HVPNL consent.
561	RQ154395	OCC_213	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHAI line diversion / shifting due to newly construction of NH - Delhi - Katra Expressway in between tower no. KD83 & 84.	11-Dec-2023	08:00	23-Dec-2023	20:00		PLANNED	Approved	11-Dec-23	08:00	23-Dec-23	20:00	Subject to HVPNL consent.

562	RQ153781	OCC_213	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	08-Dec-2023	09:00	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:00	09-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
563	RQ153780	OCC_213	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	06-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	07-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
564	RQ153779	OCC_213	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	04-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	05-Dec-23	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
565	RQ154729	OCC_213	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulator and bird scare fixing	08-Dec-2023	08:00	08-Dec-2023	17:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	17:00	
566	RQ154728	OCC_213	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and bird scare fixing	07-Dec-2023	08:00	07-Dec-2023	17:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	17:00	
567	RQ154929	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	07-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	07-Dec-23	09:00	08-Dec-23	18:00	
568	RQ154946	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-NewWanpoh ckt-1	04-Dec-2023	09:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	
569	RQ153750	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy mtc.	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
570	RQ153752	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy mtc. Of line	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	08:00	03-Dec-23	18:00	
571	RQ153751	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Pre-foggy Mtc.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
572	RQ153923	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	AMP WORK	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	
573	RQ153748	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	Crossing of under construction 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00	
574	RQ153747	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	Crossing of under construction 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00	

575	RQ154727	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	A/R non auto mode to facilitate Hot line maintenance works at Bareilly. (Actual S/D required on 29.11.2023 & 30.11.2023)	03-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	08:00	04-Dec-23	18:00		
576	RQ154726	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	A/R non auto mode to facilitate Hot line maintenance works at Bareilly.	01-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	02-Dec-23	18:00		
577	RQ154928	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	04-Dec-2023	09:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00		
578	RQ153963	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected						
579	RQ153757	OCC_213	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	28-Dec-2023	10:00	28-Dec-2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-I	PLANNED	Approved	28-Dec-23	10:00	28-Dec-23	16:00		
580	RQ153756	OCC_213	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	26-Dec-2023	10:00	26-Dec-2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-II	PLANNED	Approved	26-Dec-23	10:00	26-Dec-23	16:00		
581	RQ153829	OCC_213	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	26-Dec-2023	09:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	09:00	26-Dec-23	18:00		
582	RQ154217	OCC_213	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	23-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	09:00	30-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time	
583	RQ153722	OCC_213	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For Repairing & Tightening of Bus	20-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	21-Dec-23	18:00	May be given subject to real time grid conditions/One BUS	
584	RQ154719	OCC_213	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00		

585	RQ154718	OCC_213	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
586	RQ154256	OCC_213	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of 400kV Bus-Iland Testing Work of its associated X Elements CB, CT and isolator at 765kV Substation	12-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:00	13-Dec-23	18:00	
587	RQ153727	OCC_213	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	18:00	
588	RQ154255	OCC_213	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of 400kV Bus-I and Testing Work of its associated X Elements CB, CT and isolator at 765kV Substation	10-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	09:00	11-Dec-23	18:00	
589	RQ153990	OCC_213	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* Bus maintenance work & ICT I Pnatograph maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
590	RQ153991	OCC_213	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* maintenance of Bus and ICT -I pantograph maintenance work	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	08:00	03-Dec-23	18:00	
591	RQ153828	OCC_213	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	For safety purpose during ongoing construction work of 400/220 KV, 315 MVA ict"s LV and HV bays.	02-Dec-2023	09:00	08-Dec-2023	17:00		PLANNED	Approved	02-Dec-23	09:00	08-Dec-23	17:00	
592	RQ154776	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	28-Dec-2023	09:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	09:00	28-Dec-23	18:00	
593	RQ154366	OCC_213	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	17:00	28-Dec-23	23:59	May be given from 1700 Hrs
594	RQ154775	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	09:00	22-Dec-23	18:00	
595	RQ154365	OCC_213	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	17:00	22-Dec-23	23:59	May be given from 1700 Hrs

596	RQ154376	OCC_213	slcdcs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	17:00	18-Dec-23	23:59	May be given from 1700 Hrs
597	RQ154370	OCC_213	slcdcs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	17:00	13-Dec-23	23:59	May be given from 1700 Hrs
598	RQ154369	OCC_213	slcdcs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	17:00	12-Dec-23	23:59	May be given from 1700 Hrs
599	RQ154373	OCC_213	slcdcs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Yearly Maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
600	RQ154375	OCC_213	slcdcs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
601	RQ154368	OCC_213	slcdcs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	17:00	07-Dec-23	23:59	May be given from 1700 Hrs
602	RQ154374	OCC_213	slcdcs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Yearly Maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	17:00	04-Dec-23	23:59	May be given from 1700 Hrs
603	RQ154886	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	08:00	28-Dec-23	18:00	
604	RQ154885	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	08:00	27-Dec-23	18:00	
605	RQ154884	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
606	RQ154883	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	08:00	25-Dec-23	18:00	
607	RQ154882	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	24-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Approved	24-Dec-23	08:00	24-Dec-23	18:00	
608	RQ154881	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	
609	RQ154543	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	FIXING GRADING RING AT INSULATORS IN JACK BUS	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	
610	RQ154880	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
611	RQ154879	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
612	RQ154856	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	C	Bay Extension Work: for stability with new equipments	21-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	22-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
613	RQ154895	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	20-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved	20-Dec-23	17:00	28-Dec-23	23:00	May be given from 1700 Hrs
614	RQ153832	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	19-Dec-2023	08:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	19-Dec-23	08:00	20-Dec-23	18:00	
615	RQ154848	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWER GRID	D	ISOLATOR CONTACT REPLACEMENT	19-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	20-Dec-23	18:00	
616	RQ154823	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWER GRID	C	Bay Extension Work	18-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	23-Dec-23	18:00	May be allowed subject to no other outage.
617	RQ154821	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWER GRID	C	Bay Extension Work	18-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Rejected					Duplicate entry with S No. 616
618	RQ154855	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	C	Bay Extension Work: for stability with new equipments	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time

619	RQ154813	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 4	POWER GRID	D	BB AMP	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Approved	17-Dec-23	08:00	17-Dec-23	18:00	
620	RQ154812	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 3	POWER GRID	D	BB AMP	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	18:00	
621	RQ154688	OCC_213	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	16-Dec-2023	08:00	30-Dec-2023	18:00	Kindly approve	PLANNED	Approved	16-Dec-23	08:00	30-Dec-23	18:00	May be allowed subject to no other outage.
622	RQ154847	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	ISOLATOR CONTACT REPLACEMENT	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	16-Dec-23	18:00	
623	RQ153831	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	14-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Approved	14-Dec-23	08:00	15-Dec-23	18:00	
624	RQ154811	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWER GRID	D	BB AMP	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	15-Dec-23	18:00	
625	RQ154854	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	C	Bay Extension Work: for new equipment connection	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	15-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
626	RQ154810	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWER GRID	D	BB AMP	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
627	RQ154588	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
628	RQ154853	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	C	Bay Extension Work: for new equipment connection	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	13-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
629	RQ154958	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP WORKS	11-Dec-2023	10:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Approved	11-Dec-23	10:00	11-Dec-23	18:00	
630	RQ154784	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
631	RQ154820	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	C	Bay Extension Work	11-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	16-Dec-23	18:00	May be allowed subject to no other outage.
632	RQ154822	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	C	Bay Extension Work	11-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Rejected					Duplicate entry with S No. 631
633	RQ154625	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	10-Dec-2023	10:00	10-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	10:00	10-Dec-23	18:00	
634	RQ154582	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP WORK	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	
635	RQ154618	OCC_213	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	08-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	09-Dec-23	18:00	
636	RQ153878	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	AMP WORKS	08-Dec-2023	09:00	08-Dec-2023	17:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	17:00	
637	RQ154845	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP and other maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
638	RQ154900	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	AMP	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	17-Dec-23	23:00	May be given from 1700 Hrs

639	RQ154902	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	AMP	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	17-Dec-23	23:00	May be given from 1700 Hrs
640	RQ154897	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	12-Dec-23	23:00	May be given from 1700 Hrs
641	RQ154898	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	12-Dec-23	23:00	May be given from 1700 Hrs
642	RQ154581	OCC_213	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	18:00	
643	RQ153877	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	AMP WORKS	07-Dec-2023	09:00	07-Dec-2023	17:00	Kindly approve	PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	17:00	
644	RQ154844	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP and other maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
645	RQ154794	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	AMP	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
646	RQ154841	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP and Bay Integration Work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
647	RQ154807	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	D	Isolator Overhauling Work and AMP	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	07-Dec-23	18:00	
648	RQ154624	OCC_213	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate installation of pilot insulator from tie bay jack bus upto 42489 isolator terminal to bypass 424 bay	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
649	RQ154619	OCC_213	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	05-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	10:00	06-Dec-23	18:00	
650	RQ154793	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
651	RQ154840	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP and Bay Integration Work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
652	RQ154806	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	D	Isolator Overhauling Work and AMP	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00	
653	RQ154899	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	AMP	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	17:00	06-Dec-23	23:00	May be given from 1700 Hrs
654	RQ154901	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	AMP	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	17:00	06-Dec-23	23:00	May be given from 1700 Hrs

655	RQ154896	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	17:00	06-Dec-23	23:00	May be given from 1700 Hrs
656	RQ154687	OCC_213	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-1	01-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Approved	01-Dec-23	08:00	15-Dec-23	18:00	May be allowed subject to no other outage.
657	RQ153532	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	08:00	27-Dec-23	18:00	
658	RQ153531	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
659	RQ153654	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT RAJPURA TPS(PSG)	PSPCL	D	Bus#1 Annual Maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
660	RQ153539	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Protection testing of CVT 407 & 410 CB Tan Delta	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
661	RQ153540	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance of (409 89B isolator, 409 CB, 412 89B isolator, 412 CB) isolator tightness of terminal connectors and cleaning of Marshalling boxes	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
662	RQ153544	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
663	RQ153537	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance of (407 89A isolator, 407 CB, 410 89A isolator, 410 CB) Tightness of terminal connectors and cleaning of Marshalling boxes	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	
664	RQ153538	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance & tightness of clamp connectors of capacitive voltage transformer, tightness of terminal connectors and cleaning of marshalling box of capacitive voltage transformer and C & R panel	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	13-Dec-23	18:00	
665	RQ153535	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	11-Dec-2023	08:00	12-Dec-2023	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	

666	RQ153534	OCC_213	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	08-Dec-2023	08:00	08-Dec-2023	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
667	RQ153530	OCC_213	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
668	RQ153533	OCC_213	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	04-Dec-2023	08:00	07-Dec-2023	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	04-Dec-23	08:00	07-Dec-23	18:00	
669	RQ153529	OCC_213	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
670	RQ154367	OCC_213	sldcps_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	17:00	26-Dec-23	23:59	May be given from 1700 Hrs
671	RQ154816	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT BHIWANI(BB)	BBMB	D	BB AMP	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	
672	RQ154815	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT BHIWANI(BB)	BBMB	D	BB AMP	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
673	RQ154586	OCC_213	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Yearly mtc & attending hot point (at B-phase T-clamp above isolator no. 416)	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	
674	RQ154819	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	BB AMP	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	
675	RQ154585	OCC_213	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly Maintenance	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00	
676	RQ154677	OCC_213	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVU NL	C	For replacement of CTs	18-Dec-2023	09:00	20-Dec-2023	17:00		PLANNED	Approved	18-Dec-23	09:00	20-Dec-23	17:00	May be given subject to no other shutdown at Anpara_B end/One BUS shutdown at a
677	RQ154676	OCC_213	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	C	For replacement of CTs	12-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	09:00	14-Dec-23	17:00	May be given subject to no other shutdown at Anpara_B end/One BUS shutdown at a

678	RQ154674	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	16-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	16-Dec-23	09:00	20-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
679	RQ154673	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	10-Dec-2023	09:00	15-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	10-Dec-23	09:00	15-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
680	RQ154671	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	08-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	08-Dec-23	09:00	09-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
681	RQ154670	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06-Dec-2023	09:00	07-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	06-Dec-23	09:00	07-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
682	RQ155027	OCC_213	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-II	14-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
683	RQ155025	OCC_213	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPI of 400 kV Bus-II to avoid unwanted tripping due to fog	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
684	RQ155026	OCC_213	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-I	12-Dec-2023	09:00	12-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
685	RQ155024	OCC_213	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of 400 kV Bus-I to avoid unwanted tripping due to fog	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
686	RQ154250	OCC_213	jhakri_sd	BUS	400KV BUS 3 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.

687	RQ154251	OCC_213	jhakri_sd	BUS	400KV BUS 4 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
688	RQ154248	OCC_213	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
689	RQ154249	OCC_213	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
690	RQ154833	OCC_213	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	11-Dec-2023	16:00	15-Dec-2023	23:00		PLANNED	Approved	11-Dec-23	17:00	15-Dec-23	23:00	May be given from 1700 Hrs
691	RQ154832	OCC_213	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	04-Dec-2023	16:00	08-Dec-2023	23:00		PLANNED	Approved	04-Dec-23	17:00	08-Dec-23	23:00	May be given from 1700 Hrs
692	RQ154247	OCC_213	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out at Bus PG isolator(92 B), B phase X of 400 kV Nawada bay under 400 kV main Bus 2nd duri	10-Dec-2023	10:00	10-Dec-2023	16:00		PLANNED	Approved	10-Dec-23	10:00	10-Dec-23	16:00	

693	RQ153775	OCC_213	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORK	10-Dec-2023	08:00	10-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	18:00	
694	RQ153776	OCC_213	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORK	06-Dec-2023	08:00	06-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
695	RQ154436	OCC_213	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Yearly Maintenance	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	17:00	19-Dec-23	23:59	May be given from 1700 Hrs
696	RQ154437	OCC_213	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Yearly Maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	17:00	08-Dec-23	23:59	May be given from 1700 Hrs
697	RQ154240	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	AMP	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
698	RQ154960	OCC_213	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWER GRID	D	AMP WORKS	08-Dec-2023	10:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	
699	RQ154959	OCC_213	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWER GRID	D	AMP WORKS	06-Dec-2023	10:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	18:00	
700	RQ154258	OCC_213	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON OBRA_B-SULTANPUR (UP) CKT-1 @SULTANPUR(UP)	UPPTCL	C	* For Replacement of T/F oil of Reactor and Centrifuging work at 400KV S/S X Sultanpur	04-Dec-2023	10:00	15-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	15-Dec-23	18:00	May be given subject to real time grid conditions.
701	RQ154260	OCC_213	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* To repalce existing 50 MVAR line reactor II , with new 63 mvar line at X 400 bareilly-unnao ckt ii at 400 Kv s/s bareilly	01-Dec-2023	08:00	30-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	30-Dec-23	18:00	May be given subject to real time grid conditions.

702	RQ154261	OCC_213	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing & Upgradation of Bus-Bar Protection X Panel from E/M to Numerical Type (Connection of	29-Dec-2023	09:00	29-Dec-2023	18:00		PLANNED	Approved	29-Dec-23	09:00	29-Dec-23	18:00	
703	RQ154259	OCC_213	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 63 MVAR Bus Reactor for annual routine testing work	20-Dec-2023	10:00	20-Dec-2023	17:00		PLANNED	Approved	20-Dec-23	10:00	20-Dec-23	17:00	
704	RQ153723	OCC_213	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
705	RQ153783	OCC_213	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	08-Dec-2023	08:00	08-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
706	RQ154713	OCC_213	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	For routine testing and maintenance work	05-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	06-Dec-23	18:00	
707	RQ154694	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	FOR AMP WORK AND BODY PROTECTION MODIFICATION	23-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	09:00	23-Dec-23	18:00	
708	RQ154724	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP work	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Approved	22-Dec-23	17:00	24-Dec-23	23:00	May be given from 1700 Hrs
709	RQ154748	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP works	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Approved	22-Dec-23	17:00	24-Dec-23	23:00	May be given from 1700 Hrs
710	RQ154693	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	FOR AMP WORK AND BODY PROTECTION MODIFICATION	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	09:00	22-Dec-23	18:00	
711	RQ154750	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For stability twat with bus 2	21-Dec-2023	09:00	22-Dec-2023	18:00	For stability twat with bus 2	PLANNED	Approved	21-Dec-23	09:00	22-Dec-23	18:00	May be given subject to real time grid conditions.
712	RQ154756	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)		D	AMP WORK	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	09:00	19-Dec-23	18:00	
713	RQ154755	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)		D	For CSD Fine tuning work	17-Dec-2023	09:30	17-Dec-2023	18:30	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Approved	17-Dec-23	09:30	17-Dec-23	18:30	

714	RQ154751	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For COMMISSIONING OF NEW BAY 403 (MAIN Bay)	16-Dec-2023	09:00	21-Dec-2023	18:00	For COMMISSIONING OF NEW BAY 403 (MAIN Bay)	PLANNED	Approved	16-Dec-23	09:00	21-Dec-23	18:00	May be given subject to real time grid conditions.	
715	RQ154749	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For equipment change due to reconditioning work	14-Dec-2023	09:00	15-Dec-2023	18:00	For equipment change due to reconditioning work	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	18:00	May be given subject to real time grid conditions.	
716	RQ154754	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)		D	For AMP work	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00		
717	RQ154757	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	For stability twat with bus 2	21-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Rejected						Duplicate entry with S No. 711
718	RQ154763	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	D	For AMP work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00		
719	RQ154762	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD Fine tuning work	17-Dec-2023	08:00	17-Dec-2023	18:00	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Approved	17-Dec-23	08:00	17-Dec-23	18:00		
720	RQ154758	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	For COMMISSIONING OF NEW BAY 403 (MAIN Bay)	16-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Rejected						Duplicate entry with S No. 714
721	RQ154740	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	For equipment change due to reconditioning work	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Rejected						Duplicate entry with S No. 715
722	RQ154761	OCC_213	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	For AMP work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00		
723	RQ154917	OCC_213	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWER GRID	C	For Erection and Commissioning work of New Equipment and Augmentation of Bus Reactor protection to switchable LR Protection & Erection, Testing & commissioning works of C&R scheme of Dulhasti -3-line protection with existing 427 & 426Bays	01-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	01-Dec-23	09:00	08-Dec-23	18:00	May be given subject to real time grid conditions.	

724	RQ154216	OCC_213	jhakri_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur and Nathpha Jakhri consent. Shutdown may be availed during non peak Hours.
725	RQ154432	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	17:00	14-Dec-23	23:59	May be given from 1700 Hrs
726	RQ154434	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Top-UP	11-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	15-Dec-23	18:00	May be given subject to real time grid conditions.
727	RQ154433	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Top-UP	04-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	09-Dec-23	18:00	May be given subject to real time grid conditions.
728	RQ154435	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly Maintenance	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	17:00	04-Dec-23	23:59	May be given from 1700 Hrs
729	RQ153579	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
730	RQ154431	OCC_213	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	May be given subject to real time grid conditions.
731	RQ153867	OCC_213	indigrd_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KADARPUR (GPTL)	GPTL	D	AMP works of the Reactor	06-Dec-2023	08:00	06-Dec-2023	20:00	Associated bays - 412 Main Bay and 411 Tie Bay will also be under outage	PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	20:00	
732	RQ154315	OCC_213	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)		D	For AMP work	30-Dec-2023	14:00	30-Dec-2023	22:00		PLANNED	Approved	30-Dec-23	14:00	30-Dec-23	22:00	

733	RQ154314	OCC_213	cpcc1_sd	BAY	220 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	For AMP works	27-Dec-2023	17:00	27-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	27-Dec-23	15:00	27-Dec-23	23:59	May be given from 1500 Hrs
734	RQ154313	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	For AMP works	26-Dec-2023	17:00	26-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	26-Dec-23	15:00	26-Dec-23	23:59	May be given from 1500 Hrs
735	RQ154349	OCC_213	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	26-Dec-2023	09:00	31-Dec-2023	23:00		PLANNED	Approved	26-Dec-23	09:00	31-Dec-23	23:00	Element must remain in service via other bay.
736	RQ154341	OCC_213	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	
737	RQ154340	OCC_213	cpcc1_sd	BAY	424 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	09:00	22-Dec-23	18:00	
738	RQ154310	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	21-Dec-2023	17:00	21-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	21-Dec-23	15:00	21-Dec-23	23:59	May be given from 1500 Hrs
739	RQ154279	OCC_213	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	21-Dec-2023	09:00	21-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	21-Dec-23	09:00	21-Dec-23	18:00	Element must remain in service via other bay.
740	RQ154276	OCC_213	cpcc1_sd	BAY	417 TIE BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-2 AND 400KV AGRA-BHIWADI (PG) CKT-2 AT AGRA(PG)		D	For AMP works	21-Dec-2023	09:00	21-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Approved	21-Dec-23	09:00	21-Dec-23	17:30	

741	RQ154339	OCC_213	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	21-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	09:00	21-Dec-23	18:00	
742	RQ154309	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	19-Dec-2023	17:00	19-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	19-Dec-23	15:00	19-Dec-23	23:59	May be given from 1500 Hrs
743	RQ154275	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-2 AND SELECT AT AGRA(PG)		D	For AMP works	19-Dec-2023	09:00	19-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Approved	19-Dec-23	09:00	19-Dec-23	17:30	
744	RQ154344	OCC_213	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	09:00	19-Dec-23	18:00	
745	RQ154308	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	18-Dec-2023	17:00	18-Dec-2023	23:59	for AMP WORKS	PLANNED	Approved	18-Dec-23	15:00	18-Dec-23	23:59	May be given from 1500 Hrs
746	RQ154272	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	For AMP works	18-Dec-2023	10:00	18-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	18:00	
747	RQ154278	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	18-Dec-2023	09:00	18-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	18-Dec-23	09:00	18-Dec-23	18:00	Element must remain in service via other bay.

748	RQ154338	OCC_213	cpcc1_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	09:00	18-Dec-23	18:00	Element must remain in service via other bay.
749	RQ154348	OCC_213	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	18-Dec-2023	09:00	23-Dec-2023	23:00		PLANNED	Approved	18-Dec-23	09:00	23-Dec-23	23:00	Element must remain in service via other bay.
750	RQ154317	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	18-Dec-2023	09:00	19-Dec-2023	18:00	Bay Extension work	PLANNED	Approved	18-Dec-23	09:00	19-Dec-23	18:00	Element must remain in service via other bay.
751	RQ154337	OCC_213	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	17-Dec-2023	09:00	17-Dec-2023	18:00		PLANNED	Approved	17-Dec-23	09:00	17-Dec-23	18:00	
752	RQ154271	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP works	16-Dec-2023	10:00	16-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	16-Dec-23	10:00	16-Dec-23	18:00	
753	RQ154343	OCC_213	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00	
754	RQ154336	OCC_213	cpcc1_sd	BAY	418 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofit	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	18:00	Element must remain in service via other bay.
755	RQ154270	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP works	15-Dec-2023	10:00	15-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	18:00	

756	RQ154316	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AT JHATIKARA(PG)		D	AMP WORK	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00	
757	RQ154274	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)		D	For AMP works	15-Dec-2023	09:00	15-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	17:30	
758	RQ154284	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For AMP works	15-Dec-2023	09:00	15-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00	
759	RQ154335	OCC_213	cpcc1_sd	BAY	417 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 (DTL)		D	For Busbar Bay unit retrofitment	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	18:00	
760	RQ154269	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	14-Dec-2023	10:00	14-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	14-Dec-23	10:00	14-Dec-23	18:00	
761	RQ154277	OCC_213	cpcc1_sd	BAY	403 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	14-Dec-2023	09:00	14-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	18:00	Element must remain in service via other bay.
762	RQ154334	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	18:00	Element must remain in service via other bay.
763	RQ154342	OCC_213	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	18:00	
764	RQ154268	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	For AMP works	13-Dec-2023	10:00	13-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	

765	RQ154291	OCC_213	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP works	13-Dec-2023	09:00	13-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	18:00	
766	RQ154333	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	18:00	
767	RQ154267	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	For AMP works	12-Dec-2023	10:00	12-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
768	RQ154303	OCC_213	cpcc1_sd	BAY	417 TIE BAY - SVC NO 1(-300/+400MVAR) AT 400 KV KANKROLI(PG) AND FUTURE		D	For AMP works	12-Dec-2023	09:30	12-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	12-Dec-23	09:30	12-Dec-23	17:00	
769	RQ154290	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	12-Dec-2023	09:00	12-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	18:00	
770	RQ154332	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	18:00	
771	RQ154305	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For AMP works	11-Dec-2023	17:00	11-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Approved	11-Dec-23	15:00	11-Dec-23	23:59	May be given from 1500 Hrs
772	RQ154266	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AT KOTA(PG)		D	For AMP works	11-Dec-2023	10:00	11-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	11-Dec-23	10:00	11-Dec-23	18:00	
773	RQ154302	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For AMP works	11-Dec-2023	09:30	11-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	11-Dec-23	09:30	11-Dec-23	17:00	

774	RQ154304	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For equipment change due to reconductoring work	11-Dec-2023	09:30	25-Dec-2023	17:00	For equipment change due to reconductoring work	PLANNED	Approved	11-Dec-23	09:30	25-Dec-23	17:00	May be given subject to real time grid conditions.
775	RQ154289	OCC_213	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP works	11-Dec-2023	09:00	11-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	18:00	
776	RQ154331	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	18:00	
777	RQ154347	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)- NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	11-Dec-2023	09:00	16-Dec-2023	23:00		PLANNED	Approved	11-Dec-23	09:00	16-Dec-23	23:00	Element must remain in service via other bay.
778	RQ154295	OCC_213	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	For AMP works	10-Dec-2023	17:30	10-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Approved	10-Dec-23	17:30	10-Dec-23	22:30	May be given from 1500 Hrs
779	RQ154323	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AT NEEMRANA(PG)		D	AMP WORK	10-Dec-2023	10:00	10-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	10-Dec-23	10:00	10-Dec-23	18:00	
780	RQ154330	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	10-Dec-2023	09:00	10-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	09:00	10-Dec-23	18:00	
781	RQ154322	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		D	AMP WORK	09-Dec-2023	10:00	09-Dec-2023	18:00	FOR AMP WORK	PLANNED	Approved	09-Dec-23	10:00	09-Dec-23	18:00	
782	RQ154265	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KOTA(PG)		D	For AMP works	09-Dec-2023	10:00	09-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	09-Dec-23	10:00	09-Dec-23	18:00	
783	RQ154294	OCC_213	cpcc1_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	For AMP works	08-Dec-2023	17:30	08-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Approved	08-Dec-23	17:30	08-Dec-23	22:30	May be given from 1500 Hrs

784	RQ154264	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 315 MVA ICT 1 AT KOTA(PG) (POWERGRID) AND 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 AT 400 KV KOTA(PG) (POWERGRID)		D	For AMP works	08-Dec-2023	10:00	08-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	
785	RQ154301	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP works	08-Dec-2023	09:30	08-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	08-Dec-23	09:30	08-Dec-23	17:00	
786	RQ154288	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	For AMP works	08-Dec-2023	09:00	08-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
787	RQ154329	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
788	RQ154300	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP works	07-Dec-2023	09:30	07-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	07-Dec-23	09:30	07-Dec-23	17:00	
789	RQ154287	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	For AMP works	07-Dec-2023	09:00	07-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	
790	RQ154299	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP works	06-Dec-2023	09:30	06-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	06-Dec-23	09:30	06-Dec-23	17:00	
791	RQ154283	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400KV BAGHPAT-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)		D	For AMP works	06-Dec-2023	09:00	06-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
792	RQ154286	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	06-Dec-2023	09:00	06-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
793	RQ154328	OCC_213	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	

794	RQ154263	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	05-Dec-2023	10:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
795	RQ154298	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP works	05-Dec-2023	09:30	05-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	05-Dec-23	09:30	05-Dec-23	17:00	
796	RQ154285	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	05-Dec-2023	09:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
797	RQ154282	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG)) AND 400KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	For AMP works	05-Dec-2023	09:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
798	RQ154262	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	04-Dec-2023	10:00	04-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	18:00	
799	RQ154297	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	For AMP works	04-Dec-2023	09:30	04-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Approved	04-Dec-23	15:00	04-Dec-23	23:59	May be given from 1500 Hrs
800	RQ154281	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)		D	For AMP works	04-Dec-2023	09:00	04-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	
801	RQ154346	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	04-Dec-2023	09:00	09-Dec-2023	23:00		PLANNED	Approved	04-Dec-23	09:00	09-Dec-23	23:00	Element must remain in service via other bay.

802	RQ154327	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	03-Dec-2023	09:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	09:00	03-Dec-23	18:00	
803	RQ154326	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	18:00	
804	RQ154280	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	For AMP works	01-Dec-2023	09:00	01-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	
805	RQ154325	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	
806	RQ153989	OCC_213	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	27-Dec-2023	10:00	30-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	10:00	30-Dec-23	18:00	Element must remain in service via other bay.
807	RQ153967	OCC_213	stuup_sd	BAY	409 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	15-Dec-2023	10:00	18-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	10:00	18-Dec-23	18:00	Element must remain in service via other bay.
808	RQ153964	OCC_213	stuup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	11-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	10:00	14-Dec-23	18:00	Element must remain in service via other bay.

809	RQ154542	OCC_213	cpcc3_sd	BAY	401 MAIN BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	CB MECHANISM OVERHAULING	26-Dec-2023	10:00	30-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	10:00	30-Dec-23	18:00	Element must remain in service via other bay.
810	RQ154781	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG)	POWER GRID	D	For AMP work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	Element must remain in service via other bay.
811	RQ154780	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 AT DADRI(PG)	POWER GRID	D	For AMP work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	Element must remain in service via other bay.
812	RQ154630	OCC_213	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	For dismantlig of BHEL make CB and installation of SIEMENS make CB	16-Dec-2023	10:00	23-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	10:00	23-Dec-23	18:00	Element must remain in service via other bay.
813	RQ154783	OCC_213	cpcc1_sd	BAY	421 MAIN BAY OF RIHAND-DADRI POLE-I AND MAIN BAY - 400 KV DADRI(PG) - BUS 2 (POWERGRID) AT 400 KV DADRI(PG)	POWER GRID	D	For AMP work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved					May be clubbed with S. No. 143
814	RQ154569	OCC_213	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Yearly Maintenance	14-Dec-2023	08:00	14-Dec-2023	18:00	Line shall remain in service through X-8	PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
815	RQ154782	OCC_213	cpcc1_sd	BAY	412 MAIN BAY OF RIHAND-DADRI POLE-II AND MAIN BAY - 400 KV DADRI(PG) - BUS 1 (POWERGRID) AT 400 KV DADRI(PG)	POWER GRID	D	For AMP work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved					May be clubbed with S. No. 142
816	RQ154779	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 AT DADRI(PG)	POWER GRID	D	For AMP work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	Element must remain in service via other bay.

817	RQ154541	OCC_213	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	CB MECHANISM OVERHAULING	11-Dec-2023	10:00	16-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	10:00	16-Dec-23	18:00	Element must remain in service via other bay.
818	RQ154570	OCC_213	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Yearly Maintenance	05-Dec-2023	08:00	05-Dec-2023	18:00	Line shall remain in service through X-6	PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
819	RQ154540	OCC_213	cpcc3_sd	BAY	404 MAIN BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND 400KV BUS 1 AT SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	CB MECHANISM OVERHAULING	04-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	09-Dec-23	18:00	Element must remain in service via other bay.
820	RQ154632	OCC_213	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For dismantling Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	04-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	05-Dec-23	18:00	Element must remain in service via other bay.
821	RQ154631	OCC_213	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	For dismantling Main bay CB and CT along with bypassing bus protection scheme to 425 bay	02-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	10:00	06-Dec-23	18:00	Element must remain in service via other bay.
822	RQ155031	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-1 AND FUTURE AT BAHADURGARH(PG)	POWER GRID	D	400KV Eqpt Foundation (pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	01-Dec-2023	08:00	05-Dec-2023	18:00	KINDLY APPROVE FOR DT 24.11.23 to 27.11.2023	PLANNED	Approved	01-Dec-23	08:00	05-Dec-23	18:00	

823	RQ154985	OCC_213	sldcup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	C	AMP WORK	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	Element must remain in service via other bay.
824	RQ154778	OCC_213	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)- KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AT 400 KV KHETRI (PKTSL)	PBTS	C	FOR CT INSPECTION	25-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	08:00	28-Dec-23	18:00	Element must remain in service via other bay.
825	RQ153984	OCC_213	stuup_sd	BAY	412 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of Gas leakage issue from CT	23-Dec-2023	10:00	26-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	10:00	26-Dec-23	18:00	Element must remain in service via other bay.
826	RQ154422	OCC_213	sldchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	23-Dec-2023	10:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	10:00	23-Dec-23	18:00	
827	RQ154423	OCC_213	sldchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	22-Dec-2023	10:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	10:00	22-Dec-23	18:00	
828	RQ154428	OCC_213	sldchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	09-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	10:00	09-Dec-23	18:00	
829	RQ154430	OCC_213	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	Element must remain in service via other bay.

830	RQ154426	OCC_213	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	Element must remain in service via other bay.
831	RQ154424	OCC_213	sldchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	18:00	Element must remain in service via other bay.
832	RQ154429	OCC_213	sldchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	06-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	18:00	
833	RQ154427	OCC_213	sldchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	Element must remain in service via other bay.
834	RQ154425	OCC_213	sldchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	18:00	Element must remain in service via other bay.
835	RQ154513	OCC_213	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	15:00	23-Dec-23	23:59	May be given from 1500 Hrs
836	RQ154514	OCC_213	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	15:00	22-Dec-23	23:59	May be given from 1500 Hrs

837	RQ154522	OCC_213	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	15:00	22-Dec-23	23:59	May be given from 1500 Hrs
838	RQ154521	OCC_213	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	15:00	21-Dec-23	23:59	May be given from 1500 Hrs
839	RQ154517	OCC_213	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	15:00	16-Dec-23	23:59	May be given from 1500 Hrs
840	RQ154515	OCC_213	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	15:00	15-Dec-23	23:59	May be given from 1500 Hrs
841	RQ154516	OCC_213	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	15:00	14-Dec-23	23:59	May be given from 1500 Hrs
842	RQ154520	OCC_213	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	15:00	11-Dec-23	23:59	May be given from 1500 Hrs
843	RQ154523	OCC_213	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	15:00	08-Dec-23	23:59	May be given from 1500 Hrs
844	RQ154524	OCC_213	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	15:00	07-Dec-23	23:59	May be given from 1500 Hrs

845	RQ153687	OCC_213	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
846	RQ153688	OCC_213	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
847	RQ153691	OCC_213	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
848	RQ153689	OCC_213	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
849	RQ153692	OCC_213	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
850	RQ153690	OCC_213	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 421 and cleaning of CR panel and BMK of CT,CB related with associated bay	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
851	RQ153683	OCC_213	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
852	RQ153686	OCC_213	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 415 and cleaning of CR panel and BMK of CT,CB related with associated bay	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	

853	RQ153685	OCC_213	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT,CB related with associated bay	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
854	RQ153684	OCC_213	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
855	RQ153679	OCC_213	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	18:00	
856	RQ153678	OCC_213	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
857	RQ154518	OCC_213	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	Element must remain in service via other bay.
858	RQ154519	OCC_213	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	19-Dec-23	18:00	Element must remain in service via other bay.
859	RQ155033	OCC_213	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	19-Dec-2023	14:00	19-Dec-2023	17:30		PLANNED	Approved	19-Dec-23	14:00	19-Dec-23	17:30	Element must remain in service via other bay.
860	RQ155032	OCC_213	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	11-Dec-2023	09:30	11-Dec-2023	17:00		PLANNED	Approved	11-Dec-23	09:30	11-Dec-23	17:00	Element must remain in service via other bay.

861	RQ153983	OCC_213	stuup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (UPPTCL) AND FUTURE AT 400 KV BADAUNE(UP) (UPPTCL)	UPPTCL	C	For rectification of Gas leakage issue from CT	19-Dec-2023	10:00	22-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	10:00	22-Dec-23	18:00	Element must remain in service via other bay.
862	RQ153746	OCC_213	stuup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main bay)	13-Dec-2023	09:00	13-Dec-2023	15:00		PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	15:00	
863	RQ153745	OCC_213	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main bay)	12-Dec-2023	09:00	12-Dec-2023	15:00		PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	15:00	
864	RQ154982	OCC_213	slcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing Work	07-Dec-2023	10:00	07-Dec-2023	14:00		PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	14:00	Element must remain in service via other bay.
865	RQ153732	OCC_213	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	06-Dec-2023	10:00	06-Dec-2023	14:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	14:00	
866	RQ153731	OCC_213	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main bay)	05-Dec-2023	10:00	05-Dec-2023	14:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	14:00	
867	RQ153730	OCC_213	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main bay)	04-Dec-2023	10:00	04-Dec-2023	14:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	14:00	

868	RQ153729	OCC_213	stuup_sd	BAY	401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	02-Dec-2023	14:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	14:00	02-Dec-23	18:00	
869	RQ153728	OCC_213	stuup_sd	BAY	407 MAIN BAY - 400/132KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	02-Dec-2023	09:00	02-Dec-2023	13:00		PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	13:00	
870	RQ154983	OCC_213	sldcup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	C	AMP WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	18:00	Element must remain in service via other bay.
871	RQ154984	OCC_213	sldcup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	C	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	Element must remain in service via other bay.
872	RQ154252	OCC_213	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NUHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur andNathpha Jakhri consent. Shutdown may be availed during non peak Hours.
873	RQ155079	OCC_213	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE BUS-2 ISOLATOR REPLACEMENT	04-Dec-2023	08:00	07-Dec-2023	18:00	MAIN BAY SHOULD BE SHIFTED TO TRANSFER BAY TBC1	PLANNED	Approved	04-Dec-23	08:00	07-Dec-23	18:00	Element must remain in service via other bay.
874	RQ154408	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Approved	29-Dec-23	17:00	29-Dec-23	23:59	May be given from 1700 Hrs
875	RQ154419	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	17:00	28-Dec-23	23:59	May be given from 1700 Hrs

876	RQ154413	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	22-Dec-2023	16:00	22-Dec-2023	20:00		PLANNED	Approved	22-Dec-23	17:00	22-Dec-23	23:59	May be given from 1700 Hrs
877	RQ154407	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	21-Dec-2023	16:00	21-Dec-2023	20:00		PLANNED	Approved	21-Dec-23	17:00	21-Dec-23	23:59	May be given from 1700 Hrs
878	RQ154405	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	17:00	21-Dec-23	23:59	May be given from 1700 Hrs
879	RQ154421	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	20-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Approved	20-Dec-23	17:00	20-Dec-23	23:59	May be given from 1700 Hrs
880	RQ154420	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	19-Dec-2023	16:00	19-Dec-2023	20:00		PLANNED	Approved	19-Dec-23	17:00	19-Dec-23	23:59	May be given from 1700 Hrs
881	RQ154418	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly Maintenance	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	17:00	18-Dec-23	23:59	May be given from 1700 Hrs
882	RQ154416	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	C	Annual Shutdown with Oil filtration (Fan and Pumps are frequently tripping due to Cooler Control Cubical Cables are burnt so needs to be replaced. Cable dressing required. Also Oil filtration needed.)	16-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	26-Dec-23	18:00	Subject to real time conditions and Rajasthan consent.
883	RQ154404	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
884	RQ154411	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	17:00	15-Dec-23	23:59	May be given from 1700 Hrs
885	RQ154409	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	17:00	12-Dec-23	23:59	May be given from 1700 Hrs
886	RQ154417	OCC_213	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	12-Dec-23	18:00	May be given on daily basis subject to real time grid conditions and no unit outage.
887	RQ154402	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly Maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	17:00	07-Dec-23	23:59	May be given from 1700 Hrs
888	RQ154797	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	28-Dec-2023	15:00	30-Dec-2023	22:00		PLANNED	Approved	28-Dec-23	17:00	30-Dec-23	22:00	May be given from 1700 Hrs
889	RQ154626	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP WORK	28-Dec-2023	10:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	10:00	28-Dec-23	18:00	
890	RQ154804	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	25-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Approved	25-Dec-23	17:00	27-Dec-23	23:00	May be given from 1700 Hrs

891	RQ154799	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Approved	22-Dec-23	17:00	24-Dec-23	23:00	May be given from 1700 Hrs
892	RQ154528	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWER GRID	D	AMP works and OTI/WTI Trip logic and PRV trip logic modification work and testing	22-Dec-2023	09:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Approved	22-Dec-23	09:00	22-Dec-23	18:00	
893	RQ153840	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	AMP WORKS	22-Dec-2023	08:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
894	RQ154527	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	D	AMP works and OTI/WTI Trip logic and PRV trip logic modification work and testing	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
895	RQ154798	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	19-Dec-2023	15:00	21-Dec-2023	23:00		PLANNED	Approved	19-Dec-23	17:00	21-Dec-23	23:00	May be given from 1700 Hrs
896	RQ155042	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 400kV ICT	19-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Approved	19-Dec-23	17:00	22-Dec-23	23:00	May be given from 1700 Hrs
897	RQ154550	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP WORK	18-Dec-2023	10:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	18:00	
898	RQ153843	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	For ICT AMP works and WTI/OTI trip logic modification.	15-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
899	RQ154802	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	14-Dec-2023	15:00	16-Dec-2023	23:00		PLANNED	Approved	14-Dec-23	17:00	16-Dec-23	23:00	May be given from 1700 Hrs
900	RQ155041	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 400kV ICT	14-Dec-2023	15:00	18-Dec-2023	23:00		PLANNED	Approved	14-Dec-23	17:00	18-Dec-23	23:00	May be given from 1700 Hrs
901	RQ154918	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	AMP WORKS	14-Dec-2023	09:30	14-Dec-2023	17:00	Kindly approve	PLANNED	Approved	14-Dec-23	09:30	14-Dec-23	17:00	
902	RQ153968	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	AMP WORKS	14-Dec-2023	08:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
903	RQ155029	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	For construction of Firewall under package SS-104 at Bahadurgarh S/S	14-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	24-Dec-23	18:00	
904	RQ155065	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
905	RQ155068	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	

906	RQ155070	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
907	RQ155063	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
908	RQ154584	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORK	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
909	RQ155067	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
910	RQ155066	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
911	RQ155064	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
912	RQ155069	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
913	RQ153838	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	12-Dec-2023	08:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
914	RQ153842	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATHI POOLING BANALA(PG)	POWER GRID	D	For ICT AMP works and WTI/OTI trip logic modification.	12-Dec-2023	08:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
915	RQ154803	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	11-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Approved	11-Dec-23	17:00	13-Dec-23	23:00	May be given from 1700 Hrs
916	RQ155039	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 400kV ICT	10-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Approved	10-Dec-23	17:00	13-Dec-23	23:00	May be given from 1700 Hrs
917	RQ154805	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	07-Dec-2023	15:00	09-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	09-Dec-23	23:00	May be given from 1700 Hrs
918	RQ154800	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	07-Dec-23	17:00	17-Dec-23	23:00	May be given from 1700 Hrs
919	RQ154575	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of 220 KV side Bay Equipments	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
920	RQ155060	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	

921	RQ155059	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
922	RQ155058	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
923	RQ155040	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 400kV ICT	05-Dec-2023	15:00	09-Dec-2023	23:00		PLANNED	Approved	05-Dec-23	17:00	09-Dec-23	23:00	May be given from 1700 Hrs
924	RQ155057	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	05-Dec-2023	11:00	05-Dec-2023	13:00		PLANNED	Approved	05-Dec-23	11:00	05-Dec-23	13:00	
925	RQ155056	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	05-Dec-2023	11:00	05-Dec-2023	13:00		PLANNED	Approved	05-Dec-23	11:00	05-Dec-23	13:00	
926	RQ154956	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	POWER GRID	D	AMP WORKS	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
927	RQ154189	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	D	AMP WORKS	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
928	RQ153848	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWER GRID	D	AMP works,220KV side CT Tan Delta Measurement, Tightening of all Dropper & Connector	05-Dec-2023	09:30	05-Dec-2023	17:30	Kindly approve	PLANNED	Approved	05-Dec-23	09:30	05-Dec-23	17:30	
929	RQ153934	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	AMP WORKS	05-Dec-2023	09:00	05-Dec-2023	17:30	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	17:30	
930	RQ153564	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWER GRID	D	insatallation of PSTCL energy meter on HV side of the ICT	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
931	RQ155052	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Approved	04-Dec-23	11:00	04-Dec-23	13:30	
932	RQ155054	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Approved	04-Dec-23	11:00	04-Dec-23	13:30	
933	RQ155053	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Approved	04-Dec-23	11:00	04-Dec-23	13:30	
934	RQ155055	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Approved	04-Dec-23	11:00	04-Dec-23	13:30	
935	RQ154545	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on Jumpers & AMP of ICT-2	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	18:00	

936	RQ154801	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP work	04-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	17:00	06-Dec-23	23:00	May be given from 1700 Hrs
937	RQ154712	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP WORKS	04-Dec-2023	08:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
938	RQ154574	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of 220 KV side Bay Equipments	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
939	RQ154446	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORK	03-Dec-2023	10:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	10:00	03-Dec-23	18:00	
940	RQ154583	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	AMP WORK	02-Dec-2023	10:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	
941	RQ154445	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORK	02-Dec-2023	10:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	
942	RQ154544	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on Jumpers & AMP of ICT-1	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	10:00	01-Dec-23	18:00	
943	RQ153850	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	D	AMP WORKS	01-Dec-2023	09:00	01-Dec-2023	18:00	Kindly approve	PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	
944	RQ155030	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	Fire wall pile foundation/civil work activities under package SS-104 at Bahadurgarh S/S	01-Dec-2023	08:00	04-Dec-2023	18:00	KINDLY APPROVE FOR DT 20.11.23 to 23.11.2023	PLANNED	Approved	25-Nov-23	08:00	28-Nov-23	18:00	
945	RQ154576	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of 220 KV side Bay Equipments along with 220 KV Bus-1 at Samaypur(BBMB)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
946	RQ154675	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWER GRID	C	Shutdown is required for GIB Erection of New Dia along with existing GIB of ICT-2	01-Dec-2023	05:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	01-Dec-23	05:00	05-Dec-23	18:00	May be given subject to real time grid conditions and PKTL consent/Other ICT to be in service.
947	RQ154387	OCC_213	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HV/PNL	D	AMP of transformer & bay equipment	28-Dec-2023	10:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	10:00	28-Dec-23	18:00	
948	RQ153785	OCC_213	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HV/PNL	D	For Annual Maintenance	06-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	17:00	

949	RQ153784	OCC_213	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For Annual Maintenance	04-Dec-2023	10:00	04-Dec-2023	17:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	17:00	
950	RQ153575	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of 202-89A, 202 89B	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Approved	28-Dec-23	08:00	28-Dec-23	18:00	
951	RQ153578	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of 205-89B cleaning of bushes and C & R panel	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	08:00	27-Dec-23	18:00	
952	RQ153570	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Tighting & greasing of isolator 201-89A associated with 220KV bus bar-1 + 500MVA ICT-1. Isolator 201 89B associated with 220KV bus bar-2+500MVA ICT-1	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	
953	RQ153569	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
954	RQ153574	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Paint on HVWSS pipes	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
955	RQ153577	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of 205-89A tightness of terminal connectors and cleaning of Marshalling boxes	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
956	RQ153567	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
957	RQ153568	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
958	RQ153571	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
959	RQ153565	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
960	RQ153576	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	06-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	08-Dec-23	18:00	

961	RQ153566	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
962	RQ153572	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	05-Dec-23	18:00	
963	RQ153573	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 202 89L, 202 89C & tightening of clamps of CB 202 & CT 202	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
964	RQ153585	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	27-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	09:00	27-Dec-23	18:00	
965	RQ153586	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	26-Dec-2023	09:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	09:00	26-Dec-23	18:00	
966	RQ154672	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAUNPUR (UP)	UPPTCL	D	Small crack appeared in the radiator of the 315 MVA ICT-1 on 25.10.2023. The oil started leaking very rapidly. The manufacturer 'M/s T&R' inspected the ICT on 31.10.2023 and asked for the shutdown for repairing the radiator.	21-Dec-2023	10:00	21-Dec-2023	16:00		PLANNED	Approved	21-Dec-23	10:00	21-Dec-23	16:00	
967	RQ153582	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 for annual routine testing	19-Dec-2023	10:00	19-Dec-2023	17:00		PLANNED	Approved	19-Dec-23	10:00	19-Dec-23	17:00	
968	RQ153583	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for annual routine testing.	18-Dec-2023	10:00	18-Dec-2023	17:00		PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	17:00	
969	RQ153709	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	16-Dec-2023	09:00	16-Dec-2023	17:00		PLANNED	Approved	16-Dec-23	09:00	16-Dec-23	17:00	

970	RQ153708	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	15-Dec-2023	09:00	15-Dec-2023	17:00		PLANNED	Approved	15-Dec-23	09:00	15-Dec-23	17:00	
971	RQ153562	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F at 400KV S/S Sultanpur	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
972	RQ154655	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	1.* centrifusing of oil of ICT. 2. * preventive maintenance and testing.	13-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	20-Dec-23	18:00	May be given subject to load management by UP
973	RQ153563	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance and Routine Protection Testing of T/F at X 400KV S/S Sultanpur	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
974	RQ153771	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	09-Dec-2023	08:00	09-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
975	RQ153636	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance/Routine testing work will be carried out of mentioned X Transformer during this shutdown period.	08-Dec-2023	10:00	08-Dec-2023	15:00		PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	15:00	
976	RQ153554	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Attending water leakage from Mulsifire Pipe line on 400/220KV X 315MVAICT-IV and detection & attending of gas leakage	07-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	10:00	08-Dec-23	18:00	May be given subject to load management by UP
977	RQ153715	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	
978	RQ153772	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	07-Dec-2023	08:00	07-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
979	RQ154714	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	For routine testing and maintenance work	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	
980	RQ153584	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
981	RQ154980	OCC_213	slcup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	C	FOR ROUTINE TESTING AND MAINTENANCE WORK.	06-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	17:00	May be given subject to load management by UP

982	RQ153713	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
983	RQ153714	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
984	RQ154658	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	Routine Testing and Maintainance	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
985	RQ154653	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1 (UP)	UPPTCL	D	* Routine Testing and General Maintenance of Bay & T/F	04-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	06-Dec-23	18:00	
986	RQ154657	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Routine Testing and Maintainance	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
987	RQ154654	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	1.* prentive maintenace of Bus I pantograph isolator. 2.* preventive maintenace of testing and maintenace of pantograph of 400 kv X bus II.	03-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	08:00	04-Dec-23	18:00	May be given subject to load management by UP
988	RQ154549	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP WORK	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	10:00	01-Dec-23	18:00	
989	RQ153638	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* REPLACEMENT OF 315 MVA ICT-1 TO 500MVA ICT <(>&<)>220KV JACK BUS >X STRINGING OF TWIN MOOSE CONDUCTOR	01-Dec-2023	10:00	31-Dec-2023	17:00		PLANNED	Approved	01-Dec-23	10:00	31-Dec-23	17:00	One shutdown at a time may be given subject to load management by UP/CEA clearance/PTCC clearance and Annexure B-7 required before charging.
990	RQ153639	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR 220KV JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	01-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Approved	01-Dec-23	10:00	06-Dec-23	17:00	One shutdown at a time may be given subject to load management by UP.
991	RQ154548	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work(Actual shutdown required on 30.11.2023)	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	10:00	01-Dec-23	18:00	
992	RQ153725	OCC_213	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	D	Annual Maintenance & Testing works of ICT as per request of UPPTCL Bijnor Division	01-Dec-2023	09:30	01-Dec-2023	15:30		PLANNED	Approved	01-Dec-23	09:30	01-Dec-23	15:30	
993	RQ153904	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	For AMP work	27-Dec-2023	08:00	27-Dec-2023	20:00	For AMP Work	PLANNED	Approved	27-Dec-23	08:00	27-Dec-23	20:00	

994	RQ153899	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	FOR RECTIFICATION OF CFT PLATE ISSUE OF ICT-1 CGL MAKE	25-Dec-2023	09:00	25-Dec-2023	18:00	FOR RECTIFICATION OF CFT PLATE ISSUE OF ICT-1 CGL MAKE	PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00	
995	RQ153914	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08-Dec-2023	00:00	08-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	08-Dec-23	00:00	08-Dec-23	00:00	
996	RQ153894	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For AMP work	07-Dec-2023	09:00	07-Dec-2023	18:00	For AMP work	PLANNED	Approved	07-Dec-23	09:00	07-Dec-23	18:00	
997	RQ153913	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	07-Dec-2023	00:00	07-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	07-Dec-23	00:00	07-Dec-23	00:00	
998	RQ153893	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For AMP work	06-Dec-2023	09:00	06-Dec-2023	18:00	For AMP work	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
999	RQ153920	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP and other maintenance work	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
1000	RQ153912	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	06-Dec-2023	00:00	06-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	06-Dec-23	00:00	06-Dec-23	00:00	
1001	RQ153887	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For AMP work	05-Dec-2023	17:00	05-Dec-2023	23:59	For AMP work	PLANNED	Approved	05-Dec-23	17:00	05-Dec-23	23:59	May be given from 1700 Hrs
1002	RQ153889	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	For AMP work	05-Dec-2023	09:00	05-Dec-2023	18:00	For AMP work	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
1003	RQ153919	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP and other maintenance work	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
1004	RQ153911	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	05-Dec-2023	00:00	05-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	05-Dec-23	00:00	05-Dec-23	00:00	
1005	RQ153918	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP and other maintenance work	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	

1006	RQ153886	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(P G)		D	For replacement of LBB relay of 220KV CB.	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	09:00	04-Dec-23	18:00	
1007	RQ153910	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	04-Dec-2023	00:00	04-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	04-Dec-23	00:00	04-Dec-23	00:00	
1008	RQ153885	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(P G)		D	For replacement of LBB relay of 220KV CB.	03-Dec-2023	09:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	09:00	03-Dec-23	18:00	
1009	RQ153909	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	03-Dec-2023	00:00	03-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	03-Dec-23	00:00	03-Dec-23	00:00	
1010	RQ153884	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(P G)		D	For replacement of LBB relay of 220KV CB.	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	09:00	02-Dec-23	18:00	
1011	RQ153908	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	02-Dec-2023	00:00	02-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	02-Dec-23	00:00	02-Dec-23	00:00	
1012	RQ153906	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02-Dec-2023	00:00	02-Dec-2023	00:00		PLANNED	Approved	02-Dec-23	00:00	02-Dec-23	00:00	
1013	RQ153883	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(P G)		D	For replacement of LBB relay of 220KV CB & for AMP work.	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00	
1014	RQ153907	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	01-Dec-2023	00:00	01-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Approved	01-Dec-23	00:00	01-Dec-23	00:00	
1015	RQ153905	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01-Dec-2023	00:00	01-Dec-2023	00:00		PLANNED	Approved	01-Dec-23	00:00	01-Dec-23	00:00	
1016	RQ153921	OCC_213	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	As per CEA guidelines switching of ICT-1 R-phase with Spare ICT. (Last Switching date: 10-May-23)	15-Dec-2023	08:00	15-Dec-2023	20:00	403 Main Bay , 402 Tie Bay and 203 Main Bay will also be under	PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	20:00	

1017	RQ154215	OCC_213	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Approved	14-Dec-23	09:00	15-Dec-23	17:00	May be given subject to real time grid conditions/ no generation loss. Subject to Rampur and Nathpha Jakhri consent. Shutdown may be availed during non peak Hours.
1018	RQ155061	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	Replacement of existing energy meter by PSTCL	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1019	RQ155062	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	Replacement of existing energy meter by PSTCL	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1020	RQ154403	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Annual Preventive Maintenance Work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	17:00	07-Dec-23	23:59	May be given from 1700 Hrs
1021	RQ154412	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Annual Preventive Maintenance Work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	17:00	06-Dec-23	23:59	May be given from 1700 Hrs
1022	RQ154410	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL, ATSL	D	Annual Preventive maintenance activity	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	17:00	01-Dec-23	23:59	May be given from 1700 Hrs
1023	RQ154722	OCC_213	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	conditioning monitoring of transformer	06-Dec-2023	10:00	06-Dec-2023	16:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	16:00	
1024	RQ153849	OCC_213	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	AMP works of Bay	04-Dec-2023	08:00	04-Dec-2023	20:00	409 Main Bay, 408 Tie Bay & 207 Main Bay will also be under outage	PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	20:00	
1025	RQ153844	OCC_213	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL)	GPTL	D	AMP works of Bay	02-Dec-2023	08:00	02-Dec-2023	20:00	401 Main Bay, 402 Tie Bay and 203 Main bay will also be under outage	PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	20:00	
1026	RQ153847	OCC_213	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)	POWER GRID	D	AMP WORKS	13-Dec-2023	09:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	18:00	
1027	RQ154448	OCC_213	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
1028	RQ153846	OCC_213	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWER GRID	D	AMP WORKS	12-Dec-2023	09:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	18:00	

1029	RQ154536	OCC_213	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 2 AT UNCHAHAR(NT)	NTPC	C	bay equipment testing	13-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	15-Dec-23	18:00	May be given on daily basis subject to real time grid conditions and no unit
1030	RQ154535	OCC_213	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 1 AT UNCHAHAR(NT)	NTPC	C	bay equipment testing	07-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	09-Dec-23	18:00	May be given on daily basis subject to real time grid conditions and no unit
1031	RQ154096	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	30-Dec-2023	08:00	30-Dec-2023	18:00	220 KV ANTA-BHILWARA CK-I TO BE KEPT IN NON AUTO MODE	PLANNED	Approved	30-Dec-23	08:00	30-Dec-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1032	RQ154095	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	29-Dec-2023	08:00	29-Dec-2023	18:00	220 KV ANTA-BHILWARA CK-II TO BE KEPT IN NON AUTO MODE	PLANNED	Approved	29-Dec-23	08:00	29-Dec-23	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1033	RQ154140	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	08:00	25-Dec-23	18:00	
1034	RQ154139	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment	24-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Approved	24-Dec-23	08:00	24-Dec-23	18:00	
1035	RQ154138	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofitment	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	
1036	RQ154137	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofitment	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1037	RQ154136	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
1038	RQ154135	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
1039	RQ154108	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	20-Dec-2023	08:00	21-Dec-2023	18:00	Timely requirement of S/D	PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	May be given subject to real time grid conditions and RAPS/NTPC consent.
1040	RQ154134	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	

1041	RQ154133	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
1042	RQ154126	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Approved	17-Dec-23	08:00	17-Dec-23	18:00	
1043	RQ154125	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	18:00	
1044	RQ154128	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
1045	RQ154127	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
1046	RQ154132	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
1047	RQ154131	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1048	RQ154039	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	INSULATOR CLEANING WORK IN THE LINE	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1049	RQ154013	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	DISTANCE RELAY TESTING	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1050	RQ154130	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1051	RQ154012	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	DISTANCE RELAY TESTING	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1052	RQ154037	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	DAMAGED CONDUCTOR REPAIR	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved					Subject to RAPS & Rajasthan consent/ May be clubbed with S.No. 118
1053	RQ154129	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	18:00	

1054	RQ154073	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	19:00	17-Dec-23	23:59	May be given from 1900 Hrs
1055	RQ154065	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	19:00	17-Dec-23	23:59	May be given from 1900 Hrs
1056	RQ154062	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	19:00	17-Dec-23	23:59	May be given from 1900 Hrs
1057	RQ154064	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	19:00	17-Dec-23	23:59	May be given from 1900 Hrs
1058	RQ154063	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	19:00	17-Dec-23	23:59	May be given from 1900 Hrs
1059	RQ154113	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	07-Dec-2023	10:00	07-Dec-2023	18:00	To be availed on 27-11-2023.	PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	18:00	
1060	RQ154026	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2		D	AMP Line Bay Equipment and Protection Testing	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
1061	RQ154025	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-1		D	AMP Line Bay Equipment and Protection Testing	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1062	RQ154122	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	04-Dec-2023	08:00	06-Dec-2023	19:00		PLANNED	Approved	04-Dec-23	08:00	06-Dec-23	19:00	Subject to BBMB & Rajasthan consent.
1063	RQ154072	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Approved	02-Dec-23	19:00	07-Dec-23	23:59	May be given from 1900 Hrs

1064	RQ154067	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Approved	02-Dec-23	19:00	07-Dec-23	23:59	May be given from 1900 Hrs
1065	RQ154114	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	02-Dec-2023	10:00	02-Dec-2023	18:00	To be availed on 28-11-2023	PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	
1066	RQ154068	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:59	May be given from 1900 Hrs
1067	RQ154071	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:59	May be given from 1900 Hrs
1068	RQ154066	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:59	May be given from 1900 Hrs
1069	RQ154070	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:59	May be given from 1900 Hrs
1070	RQ154069	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:59	May be given from 1900 Hrs
1071	RQ154112	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01-Dec-2023	08:00	10-Dec-2023	18:00	Timely requirement of S/D	PLANNED	Rejected					
1072	RQ154111	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01-Dec-2023	08:00	10-Dec-2023	18:00	Timely requirement of S/D	PLANNED	Rejected					
1073	RQ154015	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	15-Dec-23	18:00	May be given subject to haryana consent/B-7 and CEA clearance required before charging

1074	RQ154014	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	15-Dec-23	18:00	May be given subject to haryana consent/B-7 and CEA clearance required before charging
1075	RQ153790	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Approved	29-Dec-23	08:00	29-Dec-23	18:00	
1076	RQ153796	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
1077	RQ153798	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	18:00	
1078	RQ153789	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	18:00	
1079	RQ153795	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1080	RQ153821	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 20 to 40	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1081	RQ153818	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 45 to 65	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
1082	RQ153812	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
1083	RQ153809	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 290/1 to 290/15	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
1084	RQ153817	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 1 to 20	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	18:00	
1085	RQ154967	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	LINE EQUIPMENTS AMP WORK	15-Dec-2023	10:00	15-Dec-2023	14:00	Kindly approve	PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	14:00	

1086	RQ153820	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 5 to 20	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
1087	RQ153873	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	For AMP and Protection testing works	14-Dec-2023	09:00	14-Dec-2023	17:00	Kindly approve	PLANNED	Approved	14-Dec-23	09:00	14-Dec-23	17:00	
1088	RQ153787	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no150 to 160	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
1089	RQ153870	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN (PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP and Protection testing works	13-Dec-2023	09:00	13-Dec-2023	17:00	Kindly approve	PLANNED	Approved	13-Dec-23	09:00	13-Dec-23	17:00	
1090	RQ153816	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PG) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 53/1 to 53/32	13-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	14-Dec-23	18:00	
1091	RQ153872	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP and Protection testing works	12-Dec-2023	09:00	12-Dec-2023	17:00	Kindly approve	PLANNED	Approved	12-Dec-23	09:00	12-Dec-23	17:00	
1092	RQ153813	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1093	RQ153815	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 250 to 270	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1094	RQ153871	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1	PSTCL	D	For AMP and Protection testing works	11-Dec-2023	09:00	11-Dec-2023	17:00	Kindly approve	PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	17:00	
1095	RQ155075	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Replacement of existing energy meter by PSTCL	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1096	RQ155074	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Replacement of existing energy meter by PSTCL	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1097	RQ153797	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1098	RQ153814	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	

1099	RQ153786	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no150 to 160	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00		
1100	RQ155077	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Replacement of existing energy meter by PSTCL	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00		
1101	RQ153810	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 290/1 to 290/15	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00		
1102	RQ154904	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	AMP works of line equipments	06-Dec-2023	09:00	06-Dec-2023	17:00	Kindly approve	PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	17:00		
1103	RQ154903	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	AMP works of line equipments	05-Dec-2023	09:00	05-Dec-2023	17:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	17:00		
1104	RQ153985	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27-Dec-2023	09:00	27-Dec-2023	18:00	Kindly approve	PLANNED	Rejected						
1105	RQ153986	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27-Dec-2023	09:00	27-Dec-2023	18:00	Kindly approve	PLANNED	Rejected						
1106	RQ153944	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	AMP WORK	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Approved	25-Dec-23	09:00	25-Dec-23	18:00		
1107	RQ154977	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF NEHRIYAN CKT-1 FOR TLM WORKS	22-Dec-2023	10:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Approved	22-Dec-23	10:00	22-Dec-23	18:00		
1108	RQ154976	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS BY TLM GROUP JALANDHAR.	22-Dec-2023	10:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Approved	22-Dec-23	10:00	22-Dec-23	18:00		
1109	RQ154915	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP work of Line Equipment	22-Dec-2023	09:30	22-Dec-2023	17:00	Kindly approve	PLANNED	Approved	22-Dec-23	09:30	22-Dec-23	17:00		

1110	RQ153942	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-1	POWER GRID	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1111	RQ154965	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS	21-Dec-2023	10:00	21-Dec-2023	18:00	Kindly approve	PLANNED	Approved	21-Dec-23	10:00	21-Dec-23	18:00	
1112	RQ154966	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF NEHRIYAN CKT-1 FOR TLM WORKS	21-Dec-2023	10:00	21-Dec-2023	18:00	Kindly approve	PLANNED	Approved	21-Dec-23	10:00	21-Dec-23	18:00	
1113	RQ154920	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	21-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Approved	21-Dec-23	09:00	23-Dec-23	18:00	
1114	RQ154950	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Replacment of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	20-Dec-2023	10:00	31-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	20-Dec-23	10:00	31-Dec-23	18:00	May be given subject to HP/BBMB consent
1115	RQ153945	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP WORK	20-Dec-2023	09:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	20-Dec-23	18:00	
1116	RQ153697	OCC_213	ntpcnr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	C	Annual bay Maintenance	20-Dec-2023	08:00	22-Dec-2023	18:00	No generation will be affected	PLANNED	Approved	20-Dec-23	08:00	22-Dec-23	18:00	May be given subject to real time grid conditions/ Rajasthan and PG consent.
1117	RQ154963	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	AR NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-2 FOR TLM WORKS	18-Dec-2023	10:00	18-Dec-2023	18:00	Kindly approve	PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	18:00	
1118	RQ153931	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	For AMP of line equipments at Jammu(PDD)	18-Dec-2023	10:00	18-Dec-2023	17:00	Kindly approve	PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	17:00	
1119	RQ154964	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	LINE EQUIPMENTS AMP WORK	18-Dec-2023	10:00	18-Dec-2023	18:00	Kindly approve	PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	18:00	
1120	RQ153943	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP WORK	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	09:00	18-Dec-23	18:00	
1121	RQ154919	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	18-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Approved	18-Dec-23	09:00	20-Dec-23	18:00	

1122	RQ154953	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	POWER GRID	C	Repalcement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	17-Dec-2023	10:00	31-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	17-Dec-23	10:00	31-Dec-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1123	RQ154196	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(P5) (PG) CKT-2	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17-Dec-2023	10:00	30-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	17-Dec-23	10:00	30-Dec-23	17:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1124	RQ154194	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17-Dec-2023	10:00	30-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Rejected					Duplicate entry with S No. 1122
1125	RQ154491	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(R5)-DAUSA(R5) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13-Dec-2023	09:30	13-Dec-2023	15:00		PLANNED	Approved	13-Dec-23	09:30	13-Dec-23	15:00	Subject to PG consent.
1126	RQ154496	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(R5) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13-Dec-2023	09:30	13-Dec-2023	15:00		PLANNED	Approved	13-Dec-23	09:30	13-Dec-23	15:00	May be given subject to real time grid conditions and RAPS/NTPC consent.
1127	RQ154472	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1128	RQ154936	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 18 along with non auto mode on 220 kv Salal-Kishenpur-III	11-Dec-2023	14:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Approved	11-Dec-23	14:00	11-Dec-23	18:00	
1129	RQ154944	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-4	11-Dec-2023	14:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Approved	11-Dec-23	14:00	11-Dec-23	18:00	
1130	RQ154192	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(P5) (PG) CKT-1	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	11-Dec-2023	10:00	25-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	11-Dec-23	10:00	25-Dec-23	18:00	May be given subject to Jammu and Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.

1131	RQ154945	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-3	11-Dec-2023	09:00	11-Dec-2023	13:00	Kindly approve	PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	13:00	
1132	RQ154935	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 7 & 18 along with non auto mode on 220 kv Salal-Kishenpur-IV.	11-Dec-2023	09:00	11-Dec-2023	13:00	Kindly approve	PLANNED	Approved	11-Dec-23	09:00	11-Dec-23	13:00	
1133	RQ154592	OCC_213	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	13:00	May be given subject to real time grid conditions/NHPC & PG consent.
1134	RQ154591	OCC_213	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	13:00	May be given subject to real time grid conditions/NHPC & PG consent.
1135	RQ154927	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	09-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve	PLANNED	Approved	09-Dec-23	09:00	09-Dec-23	18:00	
1136	RQ154942	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-2	08-Dec-2023	14:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	14:00	08-Dec-23	18:00	
1137	RQ154934	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 22 along with non auto mode on 220 kv Salal-Kishenpur-I.	08-Dec-2023	14:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	14:00	08-Dec-23	18:00	

1138	RQ154926	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOOORA(PG) (PG) CKT-1	POWER GRID	D	Repair of damaged conductor in span no 289-290	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
1139	RQ154943	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-1	08-Dec-2023	09:00	08-Dec-2023	13:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	13:00	
1140	RQ153973	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For removal of tower side grading ring	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
1141	RQ154933	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 22 along with non auto mode on 220 kV Salal-Kishenpur-II.	08-Dec-2023	09:00	08-Dec-2023	13:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	13:00	
1142	RQ154499	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Half Yearly maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	Subject to PG consent.
1143	RQ154498	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work	07-Dec-2023	14:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	14:00	07-Dec-23	18:00	Subject to PG consent.
1144	RQ154951	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Replacment of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	07-Dec-2023	10:00	19-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	07-Dec-23	10:00	19-Dec-23	18:00	may be given subject to BBMB and NHPC consent
1145	RQ154940	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 14.	06-Dec-2023	10:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	18:00	
1146	RQ154939	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no.146 & 150.	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
1147	RQ153970	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For removal of tower side grading ring	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
1148	RQ154922	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
1149	RQ154921	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	

1150	RQ154460	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP WORK	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00		
1151	RQ154999	OCC_213	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	C	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 Annual Bay maintenance	04-Dec-2023	00:00	06-Dec-2023	23:59		PLANNED	Rejected						Duplicate entry with S No. 1116
1152	RQ154193	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03-Dec-2023	10:00	16-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	03-Dec-23	10:00	16-Dec-23	17:00		May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1153	RQ154195	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03-Dec-2023	10:00	16-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Approved	03-Dec-23	10:00	16-Dec-23	17:00		May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1154	RQ154952	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	Repalcement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	02-Dec-2023	10:00	16-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Rejected						Duplicate entry with S No. 1152
1155	RQ154459	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	18:00		
1156	RQ154948	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	01-Dec-23	10:00	05-Dec-23	18:00		HP/BBMB and NHPC consent required.
1157	RQ154949	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	01-Dec-23	10:00	05-Dec-23	18:00		HP/BBMB and NHPC consent required.
1158	RQ153969	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For removal of tower side grading ring	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	09:00	01-Dec-23	18:00		
1159	RQ154458	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00		

1160	RQ153528	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	25-Dec-2023	10:00	30-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	25-Dec-23	10:00	30-Dec-23	16:30	May be given subject to real time grid conditions, PG consent and no generation loss.
1161	RQ153527	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	18-Dec-2023	10:00	23-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	18-Dec-23	10:00	23-Dec-23	16:30	May be given subject to real time grid conditions, PG consent and no generation loss.

1162	RQ153526	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	11-Dec-2023	10:00	16-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	11-Dec-23	10:00	16-Dec-23	16:30	May be given subject to real time grid conditions, PG consent and no generation loss.
1163	RQ153525	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04-Dec-2023	10:00	09-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	04-Dec-23	10:00	09-Dec-23	16:30	May be given subject to real time grid conditions, PG consent and no generation loss.

1164	RQ153524	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Dec-2023	10:00	02-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Approved	01-Dec-23	10:00	02-Dec-23	16:30	May be given subject to real time grid conditions, PG consent and no generation loss.
1165	RQ153956	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions,AD Hydro/HP consent.
1166	RQ153957	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions,AD Hydro consent.
1167	RQ153958	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00	May be given subject to real time grid conditions,AD Hydro & HP consent.
1168	RQ153959	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules re-installation work	01-Dec-2023	07:00	15-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	07:00	15-Dec-23	18:00	May be given subject to real time grid conditions,AD Hydro/HP consent.
1169	RQ153960	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules re-installation work	01-Dec-2023	07:00	15-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given subject to real time grid conditions,AD Hydro consent/May be clubbed with S.No 1164,1163
1170	RQ154914	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	D	AMP work of Line Equipment	19-Dec-2023	09:30	19-Dec-2023	17:00	Kindly approve	PLANNED	Approved	19-Dec-23	09:30	19-Dec-23	17:00	
1171	RQ154923	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD)(PDD) CKT-1	PDD JK	D	Peak replacement work at Loc -03, 28, 159 of 220KV D/C Kishnepur- Sarna Line crossing from above.	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	09:00	05-Dec-23	18:00	
1172	RQ153819	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS)(BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	

1173	RQ155014	OCC_213	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	PMS of Bay Equipments.	14-Dec-2023	10:00	14-Dec-2023	17:00		PLANNED	Approved	14-Dec-23	10:00	14-Dec-23	17:00	May be given subject to real time grid conditions and BBMB/NTPC consent.
1174	RQ154501	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	Subject to BBMB consent.
1175	RQ155013	OCC_213	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	PMS of Bay Equipments.	13-Dec-2023	10:00	13-Dec-2023	17:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	17:00	May be given subject to real time grid conditions and BBMB/NTPC consent.
1176	RQ155017	OCC_213	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out testing of C.B and other general maintenance work as per PMS.	13-Dec-2023	10:00	13-Dec-2023	16:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	16:00	May be given subject to real time grid conditions and BBMB consent.
1177	RQ154562	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Yearly Maintenance	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
1178	RQ153763	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1179	RQ154500	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	Subject to BBMB consent.
1180	RQ153754	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of transmission Line	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	13-Dec-23	18:00	
1181	RQ153765	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of transmission Line	10-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	08:00	11-Dec-23	18:00	
1182	RQ155016	OCC_213	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out testing of C.B and other general maintenance work as per PMS.	09-Dec-2023	10:00	09-Dec-2023	16:00		PLANNED	Approved	09-Dec-23	10:00	09-Dec-23	16:00	May be given subject to real time grid conditions and BBMB consent.
1183	RQ154556	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
1184	RQ154560	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly Maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1185	RQ154555	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1186	RQ153753	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of transmission Line	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	

1187	RQ154557	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly Maintenance	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
1188	RQ153762	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1189	RQ153768	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1190	RQ153764	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of transmission Line	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
1191	RQ153865	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For isolator Maintenance ,alignment 21189A isolator	18-Dec-2023	10:00	18-Dec-2023	14:00	Kindly approve	PLANNED	Approved	18-Dec-23	10:00	18-Dec-23	14:00	
1192	RQ154257	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	PM of DS-41(Bus-B DS), PM of DS-43(Bus-A DS), R,Y,B phase LA Replacement, CB elastomer Replacement,Bay jumper tightness job to be done in NAPS-2 BSD	18-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	24-Dec-23	18:00	May be given subject to UP consent/One shutdown from NAPP end at a time.
1193	RQ155011	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	PMS of Bay Equipments.	11-Dec-2023	10:00	11-Dec-2023	17:00		PLANNED	Approved	11-Dec-23	10:00	11-Dec-23	17:00	May be given subject to real time grid conditions and UP/NTPC consent.
1194	RQ154254	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	PM of DS-30(Bus-B DS), PM of DS-33(Bus-A DS), R,Y,B LA Replacement, CB elastomer Replacement,Bay jumper tightness jon to be done in ongoing NAPS-2 BSD.	11-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	17-Dec-23	18:00	May be given subject to UP consent/One shutdown from NAPP end at a time.
1195	RQ154253	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	PM of DS-26(Bus-B DS),PM of DS-28(CBDS), CT & CVT Diagnostic testing ,CB elastomer Replacement, Bay jumper tightness job in ongoing NAPS-2 BSD	04-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	10-Dec-23	18:00	May be given subject to UP consent/One shutdown from NAPP end at a time.

1196	RQ154399	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* preventing maintenance and testing	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Approved	03-Dec-23	08:00	03-Dec-23	18:00	
1197	RQ153932	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
1198	RQ153925	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of Line equipments	15-Dec-2023	10:00	15-Dec-2023	17:00	Kindly approve	PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	17:00	
1199	RQ154941	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	SD required for installation of Transmission Line arrester at tower loc no. 111 & 124	14-Dec-2023	10:00	14-Dec-2023	14:00	Kindly approve	PLANNED	Approved	14-Dec-23	10:00	14-Dec-23	14:00	
1200	RQ153924	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of Line equipments	13-Dec-2023	10:00	13-Dec-2023	17:00	Kindly approve	PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	17:00	
1201	RQ154593	OCC_213	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	13:00	May be given subject to real time grid conditions/NHPC & PG consent.
1202	RQ154487	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VP NL	D	maintenance of line	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	Subject to PG & UP consent.
1203	RQ154477	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VP NL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	Subject to PG consent.
1204	RQ154497	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VP NL	D	For quarterly maintenance work of whole grid sub-station	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	Subject to PG consent.
1205	RQ155012	OCC_213	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRV PNL	D	PMS of Bay Equipments.	12-Dec-2023	10:00	12-Dec-2023	17:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	17:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1206	RQ153948	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	09-Dec-2023	09:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	09:00	09-Dec-23	18:00	

1207	RQ153749	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Yearly Mtc. & attending hot point (at Y-phase T-clamp above Isolator No. 220)	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1208	RQ155019	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out testing of C.B and other general maintenance work as per PMS.	06-Dec-2023	10:00	06-Dec-2023	16:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	16:00	May be given subject to real time grid conditions and load management by Delhi.
1209	RQ155018	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out testing of C.B and other general maintenance work as per PMS.	02-Dec-2023	10:00	02-Dec-2023	16:00		PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	16:00	May be given subject to real time grid conditions and load management by Delhi.
1210	RQ153980	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	09:00	06-Dec-23	18:00	
1211	RQ153774	OCC_213	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1212	RQ153773	OCC_213	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORK	21-Dec-2023	08:00	21-Dec-2023	18:00	For AMP Work.	PLANNED	Approved	21-Dec-23	08:00	21-Dec-23	18:00	
1213	RQ154596	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	18:00	
1214	RQ154878	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	18:00	
1215	RQ154795	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1216	RQ154796	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	08:00	21-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1217	RQ153864	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	AMP WORKS	19-Dec-2023	10:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Approved	19-Dec-23	10:00	19-Dec-23	18:00	
1218	RQ154877	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	18:00	
1219	RQ154876	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	18:00	
1220	RQ154892	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved	17-Dec-23	19:00	28-Dec-23	23:00	May be given from 1900 Hrs

1221	RQ154894	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	17-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved	17-Dec-23	19:00	28-Dec-23	23:00	May be given from 1900 Hrs
1222	RQ154875	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Approved	17-Dec-23	08:00	17-Dec-23	18:00	
1223	RQ154874	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	18:00	
1224	RQ154873	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
1225	RQ154788	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	For Bay Extension work- under SS-104 package at Bahadurgarh Substation.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
1226	RQ154860	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Bay Extension work- For stringing of Jack Bus for 220 kv side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	16-Dec-23	18:00	
1227	RQ154859	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Bay Extension work- For stringing of Jack Bus for 220 kv side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	16-Dec-23	18:00	
1228	RQ154861	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Bay Extension work- For stringing of Jack Bus for 220 kv side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	16-Dec-23	18:00	
1229	RQ154957	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	AMP WORKS	14-Dec-2023	10:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Approved	14-Dec-23	10:00	14-Dec-23	18:00	
1230	RQ154872	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Approved	14-Dec-23	08:00	14-Dec-23	18:00	
1231	RQ154188	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13-Dec-2023	10:00	14-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	13-Dec-23	10:00	14-Dec-23	18:00	
1232	RQ154871	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	
1233	RQ154787	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	For Bay Extension work- under SS-104 package at Bahadurgarh Substation.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	08:00	13-Dec-23	18:00	

1234	RQ154616	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	10:00	12-Dec-23	18:00	
1235	RQ154870	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Approved	12-Dec-23	08:00	12-Dec-23	18:00	
1236	RQ154869	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1237	RQ154843	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP and other maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1238	RQ153695	OCC_213	ntpcncr_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Commissioning & Stringing of solar bay at NTPC Anta	11-Dec-2023	08:00	13-Dec-2023	18:00	No generation will be affected	PLANNED	Approved	11-Dec-23	08:00	13-Dec-23	18:00	May be given subject to real time grid conditions and PG consent/One BUS shutdown
1239	RQ154187	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	10-Dec-2023	10:00	11-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	10-Dec-23	10:00	11-Dec-23	18:00	
1240	RQ154868	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	18:00	
1241	RQ154839	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWER GRID	D	AMP	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
1242	RQ154836	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWER GRID	D	AMP	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
1243	RQ154867	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
1244	RQ154842	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP and other maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	08:00	09-Dec-23	18:00	
1245	RQ154828	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	19:00	17-Dec-23	23:00	May be given from 1900 Hrs
1246	RQ154827	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	19:00	17-Dec-23	23:00	May be given from 1900 Hrs
1247	RQ154830	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Approved	08-Dec-23	19:00	17-Dec-23	23:00	May be given from 1900 Hrs
1248	RQ154846	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
1249	RQ154866	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
1250	RQ154573	OCC_213	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	10:00	07-Dec-23	18:00	
1251	RQ153834	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	07-Dec-2023	08:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	
1252	RQ154835	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	AMP	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1253	RQ154838	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	AMP	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1254	RQ154865	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1255	RQ153694	OCC_213	ntpcncr_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Commissioning & Stringing of solar bay at NTPC Anta	07-Dec-2023	08:00	09-Dec-2023	18:00	No generation will be affected	PLANNED	Approved	07-Dec-23	08:00	09-Dec-23	18:00	May be given subject to real time grid conditions and PG consent/One BUS shutdown
1256	RQ154186	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	06-Dec-2023	10:00	07-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	06-Dec-23	10:00	07-Dec-23	18:00	

1257	RQ154790	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT BASSI(PG)	POWER GRID	D	AMP	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
1258	RQ154864	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	08:00	06-Dec-23	18:00	
1259	RQ154580	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP WORK	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	10:00	05-Dec-23	18:00	
1260	RQ153833	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	AMP WORKS	05-Dec-2023	08:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Approved	05-Dec-23	08:00	06-Dec-23	18:00	
1261	RQ154834	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1262	RQ154837	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1263	RQ154863	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Approved	05-Dec-23	08:00	05-Dec-23	18:00	
1264	RQ154579	OCC_213	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP WORK	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	10:00	04-Dec-23	18:00	
1265	RQ154789	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWER GRID	D	AMP	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	04-Dec-23	18:00	
1266	RQ154852	OCC_213	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	C	FOR INTERCONNECTION WITH EXISTING BAY AND BUS STABILITY FOR 211, 212,214 AND 215 FOR BAY EXTENSION WORK	04-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	06-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1267	RQ154824	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Approved	02-Dec-23	19:00	07-Dec-23	23:00	May be given from 1900 Hrs
1268	RQ154891	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Approved	02-Dec-23	19:00	13-Dec-23	23:00	May be given from 1900 Hrs
1269	RQ154893	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Approved	02-Dec-23	19:00	13-Dec-23	23:00	May be given from 1900 Hrs
1270	RQ155035	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	220kV Eqpt Fdn near BUS CVT area(pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	02-Dec-2023	08:00	02-Dec-2023	18:00	KINDLY APPROVE FOR DT 30.11.23	PLANNED	Approved	02-Dec-23	08:00	02-Dec-23	18:00	
1271	RQ154825	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:00	May be given from 1900 Hrs
1272	RQ154831	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:00	May be given from 1900 Hrs

1273	RQ154829	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:00	May be given from 1900 Hrs
1274	RQ154826	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved	01-Dec-23	19:00	06-Dec-23	23:00	May be given from 1900 Hrs
1275	RQ154185	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01-Dec-2023	10:00	02-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	10:00	02-Dec-23	18:00	
1276	RQ154686	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP work & attending hot spot	01-Dec-2023	08:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Approved	01-Dec-23	08:00	02-Dec-23	18:00	
1277	RQ154851	OCC_213	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWER GRID	C	FOR INTERCONNECTION WITH EXISTING BAY AND BUS STABILITY FOR 211, 212,214 AND 215 FOR BAY EXTENSION WORK	01-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	03-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1278	RQ155034	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	220kV Eqpt Fdn near BUS CVT area(pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	01-Dec-2023	08:00	01-Dec-2023	18:00	KINDLY APPROVE FOR DT 29.11.23	PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
1279	RQ154955	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	15-Dec-2023	10:00	15-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	15-Dec-23	10:00	15-Dec-23	18:00	
1280	RQ154590	OCC_213	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Quarterly maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1281	RQ154589	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Quarterly maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	08:00	08-Dec-23	18:00	
1282	RQ154587	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT GANGUWAL(BB)	BBMB	D	Yearly Maintenance	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	08-Dec-23	18:00	
1283	RQ154954	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	02-Dec-2023	10:00	02-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	
1284	RQ154578	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	08:00	01-Dec-23	18:00	
1285	RQ154534	OCC_213	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAAR(NT)	NTPC	C	bus side siolator checking	11-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	15-Dec-23	18:00	May be given subject to real time grid conditions/One BUS
1286	RQ154996	OCC_213	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta	11-Dec-2023	00:00	13-Dec-2023	23:59		PLANNED	Approved	11-Dec-23	00:00	13-Dec-23	23:59	May be given subject to real time grid conditions/One BUS shutdown at a time
1287	RQ154995	OCC_213	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta	07-Dec-2023	00:00	09-Dec-2023	23:59		PLANNED	Approved	07-Dec-23	00:00	09-Dec-23	23:59	May be given subject to real time grid conditions/One BUS shutdown at a time

1288	RQ154533	OCC_213	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	bus side siolator checking	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	04-Dec-23	08:00	07-Dec-23	18:00	May be given subject to real time grid conditions/One BUS
1289	RQ153693	OCC_213	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Commissioning & Stringing of solar bay at NTPC Anta	04-Dec-2023	08:00	06-Dec-2023	18:00	No generation will be affected	PLANNED	Approved	04-Dec-23	08:00	06-Dec-23	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1290	RQ154997	OCC_213	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta Transfer Bus	04-Dec-2023	00:00	06-Dec-2023	23:59	Transfer Bus	PLANNED	Rejected					Duplicate entry with S No. 1289
1291	RQ154594	OCC_213	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	13:00	May be given subject to real time grid conditions/NHPC & PG consent.
1292	RQ154595	OCC_213	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	0 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	10-Dec-23	08:00	10-Dec-23	13:00	May be given subject to real time grid conditions/NHPC & PG consent.
1293	RQ153794	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Approved	29-Dec-23	08:00	29-Dec-23	18:00	
1294	RQ153793	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Approved	15-Dec-23	08:00	15-Dec-23	18:00	
1295	RQ153791	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	
1296	RQ154482	OCC_213	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Approved	07-Dec-23	08:00	07-Dec-23	18:00	Subject to BBMB consent.

1297	RQ154526	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	04-Dec-2023	08:00	08-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	04-Dec-23	08:00	08-Dec-23	18:00	Subject to NHPC/JK consent and no Generation loss.	
1298	RQ154525	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	04-Dec-2023	08:00	08-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	04-Dec-23	08:00	08-Dec-23	18:00	Subject to NHPC/JK consent and no Generation loss.	
1299	RQ153952	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00		
1300	RQ153954	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00		
1301	RQ153953	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-23	08:00	31-Dec-23	18:00		
1302	RQ154118	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of line differential protection and its testing	20-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Approved	20-Dec-23	09:00	21-Dec-23	18:00	May be given subject to real time grid conditions and THDC consent.	
1303	RQ154117	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of line differential protection and its testing	18-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Approved	18-Dec-23	09:00	19-Dec-23	18:00	May be given subject to real time grid conditions and THDC consent.	
1304	RQ154144	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	04-Dec-2023	08:00	06-Dec-2023	19:00	25A-26	PLANNED	Rejected						
1305	RQ154232	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved	26-Dec-23	16:00	28-Dec-23	23:00	May be faciliatetd from 16:00 hrs	

1306	RQ154231	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Approved	23-Dec-23	16:00	25-Dec-23	23:00	May be facilitetd from 16:00 hrs
1307	RQ154230	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Approved	20-Dec-23	16:00	22-Dec-23	23:00	May be facilitetd from 16:00 hrs
1308	RQ154238	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For Erection works of Bhadla-2 circuit -4 line reactor.	20-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Approved					to be clubbed with sl 165/171
1309	RQ154233	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13-Dec-2023	15:00	15-Dec-2023	23:00		PLANNED	Approved	13-Dec-23	16:00	15-Dec-23	23:00	May be facilitetd from 16:00 hrs
1310	RQ154244	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)		D	AMP and other maintenance work	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Rejected					L/R AMP work to be clubbed with Line AMP/Outage work
1311	RQ154243	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	AMP and other maintenance work	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Approved					To be clubbed with sl 159
1312	RQ154229	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	06-Dec-2023	15:00	08-Dec-2023	23:00		PLANNED	Approved					to be clubbed with sl 166/169

1313	RQ154237	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06-Dec-2023	15:00	12-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	06-Dec-23	16:00	12-Dec-23	23:00	May be facilitatd from 16:00 hrs
1314	RQ154228	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	05-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Approved					to be clubbed with sl 165/171
1315	RQ154236	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05-Dec-2023	15:00	12-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	05-Dec-23	16:00	12-Dec-23	23:00	May be facilitatd from 16:00 hrs
1316	RQ154227	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	04-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Approved					To be clubbed with sl 174/172/164
1317	RQ154235	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04-Dec-2023	15:00	08-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved					To be clubbed with sl 174/172/164

1318	RQ154226	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	03-Dec-2023	15:00	05-Dec-2023	23:00		PLANNED	Approved						To be clubbed with sl 175
1319	RQ154234	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03-Dec-2023	15:00	06-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 175
1320	RQ154246	OCC_213	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)		D	Fire fighting leakage rectification work	01-Dec-2023	17:00	01-Dec-2023	22:00	400kv Bikaner II - Khetri line-4 will remain in service	PLANNED	Approved	01-Dec-23	17:00	01-Dec-23	22:00		May be given from 1700 Hrs
1321	RQ154577	OCC_213	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP WORK	27-Dec-2023	10:00	27-Dec-2023	18:00		PLANNED	Approved	27-Dec-23	10:00	27-Dec-23	18:00		
1322	RQ153976	OCC_213	indigrid_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	27-Dec-2023	08:00	27-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	27-Dec-23	08:00	27-Dec-23	20:00		
1323	RQ153972	OCC_213	indigrid_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	26-Dec-2023	08:00	26-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	26-Dec-23	08:00	26-Dec-23	20:00		
1324	RQ153971	OCC_213	indigrid_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	23-Dec-2023	08:00	23-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	23-Dec-23	08:00	23-Dec-23	20:00		

1325	RQ153955	OCC_213	indigrid_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	22-Dec-2023	08:00	22-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	22-Dec-23	08:00	22-Dec-23	20:00	
1326	RQ153947	OCC_213	indigrid_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	20-Dec-2023	08:00	20-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	20-Dec-23	08:00	20-Dec-23	20:00	
1327	RQ153946	OCC_213	indigrid_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	19-Dec-2023	08:00	19-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	19-Dec-23	08:00	19-Dec-23	20:00	
1328	RQ153941	OCC_213	indigrid_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	18-Dec-2023	08:00	18-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	18-Dec-23	08:00	18-Dec-23	20:00	
1329	RQ153938	OCC_213	indigrid_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP for Bays	16-Dec-2023	08:00	16-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Approved	16-Dec-23	08:00	16-Dec-23	20:00	
1330	RQ154345	OCC_213	cpcc1_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofit	24-Dec-2023	09:00	24-Dec-2023	18:00		PLANNED	Approved	24-Dec-23	09:00	24-Dec-23	18:00	
1331	RQ154273	OCC_213	cpcc1_sd	BAY	206 MAIN BAY - 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2 (POWERGRID)		D	For AMP works	02-Dec-2023	10:00	02-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Approved	02-Dec-23	10:00	02-Dec-23	18:00	

1332	RQ154547	OCC_213	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	13-Dec-23	18:00	
1333	RQ154638	OCC_213	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13-Dec-2023	10:00	17-Dec-2023	18:00		PLANNED	Approved	13-Dec-23	10:00	17-Dec-23	18:00	Element must remain in service via other bay.
1334	RQ154546	OCC_213	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP WORK	11-Dec-2023	10:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	10:00	11-Dec-23	18:00	
1335	RQ154636	OCC_213	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	10:00	14-Dec-23	18:00	Element must remain in service via other bay.
1336	RQ154634	OCC_213	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	11-Dec-2023	10:00	15-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	10:00	15-Dec-23	18:00	Element must remain in service via other bay.
1337	RQ154639	OCC_213	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Approved	09-Dec-23	10:00	12-Dec-23	18:00	Element must remain in service via other bay.

1338	RQ154640	OCC_213	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make.	01-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Approved	01-Dec-23	10:00	04-Dec-23	18:00	May be given subject to real time grid conditions.
1339	RQ154350	OCC_213	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWER GRID	D	FOR REPLACEMENT OF FAULTY IBA MOTHER BOARD	21-Dec-2023	09:00	22-Dec-2023	17:00		PLANNED	Approved	21-Dec-23	09:00	22-Dec-23	17:00	
1340	RQ153879	OCC_213	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP WORKS	19-Dec-2023	09:00	21-Dec-2023	17:00	Kindly approve	PLANNED	Approved	19-Dec-23	09:00	21-Dec-23	17:00	
1341	RQ154353	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller and Tuning of CSD.	14-Dec-2023	16:00	16-Dec-2023	23:00	Complete STATCOM Station-2 Shutdown Required.	PLANNED	Approved	14-Dec-23	17:00	16-Dec-23	23:00	May be given from 1700 Hrs
1342	RQ154354	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller and Tuning of CSD.	11-Dec-2023	16:00	13-Dec-2023	23:00	Complete STATCOM Station-1 Shutdown Required.	PLANNED	Approved	11-Dec-23	17:00	13-Dec-23	23:00	May be given from 1700 Hrs
1343	RQ154597	OCC_213	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Approved	08-Dec-23	10:00	08-Dec-23	18:00	Subjected to ERPC Approval
1344	RQ153860	OCC_213	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	6 Monthly AMP activity of branch Isolators	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
1345	RQ153861	OCC_213	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	6 Monthly AMP activity of branch Isolators	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Approved	08-Dec-23	09:00	08-Dec-23	18:00	
1346	RQ154598	OCC_213	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	06-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Approved	06-Dec-23	10:00	06-Dec-23	18:00	Subjected to ERPC Approval

1347	RQ154702	OCC_213	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	PLC & UV checking by ER1	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Approved	11-Dec-23	08:00	11-Dec-23	18:00	
1348	RQ154352	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11-Dec-2023	16:00	13-Dec-2023	23:59		PLANNED	Approved	11-Dec-23	17:00	13-Dec-23	23:59	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From Date	From Time	To Date	To Time	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	12-Apr-23	09:00	12-Apr-23	17:30	D	AMP OF LINR BAY		Approved	
2	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	12-Jan-23	09:00	12-Jan-23	17:30	D	AMP OF LINE BAY		Approved	
3	ERPC	POWERGRID	A/R OF 400KV-PUSAULI(PG)-VARANASI-1	12/14/2023	09:00	12/14/2023	17:30	D	to facilitate shutdown of other circuit on same tower		Approved	
4	ERPC	POWERGRID	A/R OF 400KV-PUSAULI(PG)-ALLAHABAD-1	12/15/2023	09:00	12/15/2023	17:30	D	to facilitate shutdown of other circuit on same tower		Approved	
5	ERPC	POWERGRID	400KV-PUSAULI(PG)-VARANASI-1	12/15/2023	09:00	12/15/2023	17:30	D	Insulator washing		Approved	
6	ERPC	POWERGRID	400KV-PUSAULI(PG)-ALLAHABAD-1	12/14/2023	09:00	12/14/2023	17:30	D	Insulator washing		Approved	
7	ERPC	POWERGRID	A/R OF 765KV-GAYA-VARANASI-2	12-Jan-23	07:00	12/31/2023	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project		Approved	
8	ERPC	POWERGRID	765KV-GAYA-VARANASI-2	12-Jun-23	07:00	12-Aug-23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project. Due to Water Logging, River crossing and Damaged peak/earthwire.		Approved	
9	ERPC	POWERGRID	765KV-FATEHPUR-PUSAULI-1	12/13/2023	09:00	12/13/2023	17:30	D	Insulator washing		Approved	
10	ERPC	POWERGRID	765KV-GAYA-VARANASI-1	12-Nov-23	09:00	12-Dec-23	17:30	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing		Approved	
11	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	12-Jan-23	09:00	12-May-23	17:30	D	to facilitate shutdown of other circuit on same tower		Approved	
12	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	12-Jun-23	09:00	12-Oct-23	17:30	D	to facilitate shutdown of other circuit on same tower		Approved	
13	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2	12-Jun-23	09:00	12-Oct-23	17:30	D	insulator replacement work		Approved	
14	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1	12-Jan-23	09:00	12-May-23	17:30	D	insulator replacement work		Approved	
15	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-2	12-Jan-23	07:00	12-Mar-23	18:00	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.		Approved	
16	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-1	12-Jan-23	07:00	12-Mar-23	18:00	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.		Approved	
17	ERPC	POWERGRID	400KV-PATNA-BALIA-2	12-Jan-23	09:00	12/20/2023	17:30	C	Divrsion work under consultancy services to M/s RVNL		Approved	
18	ERPC	POWERGRID	400KV-PATNA-BALIA-1	12-Jan-23	09:00	12/20/2023	17:30	C	Diversion work under consultancy services to M/s RVNL		Approved	
19	ERPC	POWERGRID	765KV-GAYA-BALIA-1	12-Apr-23	09:00	12-Jul-23	17:30	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing		Approved	
20	ERPC	POWERGRID	HVDC PUSAULI	12-Nov-23	09:00	12-Nov-23	17:30	D	PLC & UV checking.		Approved	
21	ERPC	POWERGRID	400KV NAUBATPUR-BALIA-1	12-Sep-23	09:00	12-Oct-23	17:30	D	Insulator washing		Approved	
22	ERPC	POWERGRID	400KV NAUBATPUR-BALIA-2	12-Sep-23	07:00	12/18/2023	18:00	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.		Approved	
23	ERPC	POWERGRID	A/R OF 400KV NAUBATPUR-BALIA-2	12-Sep-23	09:00	12-Oct-23	17:30	D	to facilitate shutdown of other circuit on same tower		Approved	
24	ERPC	POWERGRID	A/R OF 400KV NAUBATPUR-BALIA-1	12-Sep-23	07:00	12/18/2023	18:00	D	to facilitate shutdown of other circuit on same tower		Approved	
25	ERPC	POWERGRID	800KV HVDC AGRA BNC LINE 2	13-Dec-23	08:00	14-Dec-23	17:00	D	RECTIFICATION OF BROKEN GLASS INSULATOR & OTHER SHUTDOWN NATURE DEFECT RECTIFICATION		Approved	
26	WRPC	NTPC	400KV-VINDHYACHAL-VINDHYACHAL HVDC-1	27-Dec-23	08:00	29-Dec-23	18:00	C	Annual Bay Maintenance and Testing of Main Bay	Pole 1 & West Bus 1B will remain under outage	Approved	Pole 1 & West Bus 1B will remain under outage
27	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1-Dec-23	07:00	31-Dec-23	18:00	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.		Approved	
28	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-1	2-Dec-23	09:00	2-Dec-23	18:00	D	Yearly AMP. Dia to be kept open at both ends.	ATC Curtailment of 650 MW in NR Export	Approved	ATC Curtailment of 650 MW in NR Export
29	WRPC	POWERGRID	765KV-SATNA-BINA-1	2-Dec-23	09:15	2-Dec-23	18:15	D	For AMP of Line reactor & terminal equipment and line AMP works. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
30	WRPC	POWERGRID	765KV-VINDHYACHAL(P5)-JABALPUR-2	4-Dec-23	09:00	4-Dec-23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal P5	ATC Curtailment of 1100 MW in NR Import	Approved	ATC Curtailment of 1100 MW in NR Import
31	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	4-Dec-23	09:00	4-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.A/R OFF OF 765KV GWALIOR-ORAI # 1 AND 765KV SATNA-ORAI # 1 IS ALSO REQUIRED.	ATC Curtailment of 2150 MW in NR Import	Approved	ATC Curtailment of 2150 MW in NR Import
32	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	4-Dec-23	09:00	4-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2		Approved	
33	WRPC	POWERGRID	765KV-SATNA-ORAI-1	4-Dec-23	09:00	4-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2		Approved	
34	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-2	5-Dec-23	09:00	5-Dec-23	18:00	D	Yearly AMP. Dia to be kept open at both ends.	ATC Curtailment of 650 MW in NR Export	Approved	ATC Curtailment of 650 MW in NR Export
35	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(P5)-1	5-Dec-23	09:00	5-Dec-23	18:00	D	For rectification of SD nature defects, Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
36	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(P5)-2	5-Dec-23	09:00	5-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN CKT # 1		Approved	

37	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	6-Dec-23	09:00	6-Dec-23	18:00	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION DUE FROM 11.09.2023, OUTAGE WAS NOT APPROVED BY NLDG/NRPC)		Approved	
38	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	6-Dec-23	09:00	6-Dec-23	18:00	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
39	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	6-Dec-23	09:00	6-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 2		Approved	
40	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-2	6-Dec-23	09:00	6-Dec-23	18:00	D	For rectification of SD nature defects, Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
41	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-1	6-Dec-23	09:00	6-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORKS IN CKT # 2		Approved	
42	WRPC	POWERGRID	765KV-SATNA-BINA-2	6-Dec-23	09:15	6-Dec-23	18:15	D	For AMP of Line reactor & terminal equipment and line AMP works. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
43	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	6-Dec-23	09:00	6-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.A/R OFF OF 765KV SATNA-GWALIOR # 2 AND 765KV SATNA-ORAI # 1 IS ALSO REQUIRED.		Approved	
44	WRPC	POWERGRID	765KV-SATNA-ORAI-1	6-Dec-23	09:00	6-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV ORAI-GWALIOR # 1		Approved	
45	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	6-Dec-23	09:00	6-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV ORAI-GWALIOR # 1		Approved	
46	WRPC	POWERGRID	765KV-INDORE-VADODARA-1	7-Dec-23	09:00	7-Dec-23	18:00	D	AMP works. Dia to be kept open at both ends.	ATC Curtailment of 700 MW in NR Export	Approved	ATC Curtailment of 700 MW in NR Export
47	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-1	8-Dec-23	09:00	8-Dec-23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS	ATC Curtailment of 950 MW in NR Import	Approved	ATC Curtailment of 950 MW in NR Import
48	WRPC	POWERGRID	400KV-SHUJALPUR-RAPP-1	8-Dec-23	09:30	8-Dec-23	17:30	D	AMP WORK OF SUJALPUR-RAPP1_LINE REACTOR AT SHUJALPUR END AND TERMINAL EQUIPMENT AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.		Approved	
49	WRPC	POWERGRID	765KV-VADODARA-DHULE-1	11-Dec-23	09:00	11-Dec-23	18:00	D	Yearly AMP work AND for taking Spare reactor as a Y ph , Oil leakage attending work Y ph at Vadodara & DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
50	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-2	12-Dec-23	09:00	12-Dec-23	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS	ATC Curtailment of 950 MW in NR Import	Approved	ATC Curtailment of 950 MW in NR Import
51	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	12-Dec-23	09:00	12-Dec-23	18:00	D	For attending shutdown defects. Dia to be kept open at both ends.	ATC Curtailment of 1750 MW in NR Export	Approved	ATC Curtailment of 1750 MW in NR Export
52	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	12-Dec-23	09:00	12-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT #2		Approved	
53	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-1	15-Dec-23	09:00	15-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import	Approved	ATC Curtailment of 450 MW in NR Import
54	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-2	18-Dec-23	09:00	18-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import	Approved	ATC Curtailment of 450 MW in NR Import
55	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	20-Dec-23	09:00	20-Dec-23	18:00	D	For attending shutdown defects. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 1750 MW in NR Export	Approved	ATC Curtailment of 1750 MW in NR Export
56	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	20-Dec-23	09:00	20-Dec-23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 1		Approved	
57	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	20-Dec-23	09:00	20-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	Approved	ATC Curtailment of 1150 MW in NR Import
58	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	22-Dec-23	09:00	22-Dec-23	18:00	D	AMP works of Line. Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import	Approved	ATC Curtailment of 1150 MW in NR Import
59	WRPC	POWERGRID	765KV-VADODARA-DHULE-1	23-Dec-23	09:00	23-Dec-23	18:00	D	Yearly AMP work and also Spare reactor free from Y ph at Vadodara end.	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
60	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	8-Dec-23	09:00	8-Dec-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
61	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	8-Dec-23	09:00	8-Dec-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
62	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	13-Dec-23	09:00	13-Dec-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	

Performa for Shutdown

Sr. No.	Name of Element (Transformer,Line,Bus-Coupler etc.) /Rated Voltage	*Code/ID of Element (Transformer,Line,Bus-Coupler etc.)	Shutdown	Shutdown Requird 'From'		Shutdown Requird 'To'		Shutdown Status	OCC Remarks
		(Transformer,Line,Bus-Coupler etc.) /Rated Voltage	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time		
1	Line / 400kV	400kV Khedar - Kirori D/C line	For insulator cleaning / pre-winter maintenance	02.12.2023	10:00 Hrs.	02.12.2023	18:00 Hrs.	Approved	May be given subject to real time grid conditions and one circuit at a time may be taken.
2	Line / 400kV	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	NHAI_Line Diversion work (De-strining and Stringing work) in between tower no. KD 165 to 168.	23.11.2023	08:00 Hrs.	30.11.2023	20:00 Hrs.	Rejected	HVPNL denied consent.
3	Line / 400kV	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	NHAI_Line Diversion work (De-strining and Stringing work) in between tower no. KD 165 to 168.	23.11.2023	08:00 Hrs.	30.11.2023	20:00 Hrs.	Rejected	HVPNL denied consent.

Sr. No	Element Name	Daily/Continuous	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Reason	Shutdown Status	OCC Remaks
1	Shree Cement Beawar -Merta 400 KV Line & Bus -1 (Shree Cement)	D	13-Dec-23	1700 hrs	14-Dec-23	1800 hrs	maintenance of line & Bus equipment's	Approved	May be given from 1700 Hrs
2	Shree Cement Beawar -Kota 400 KV Line	D	18-Dec-23	1700 hrs	19-Dec-23	1800 hrs	maintenance of line & Bus equipment's	Approved	May be given from 1700 Hrs

Sl. No.	Requesting Agency	Element Name	From	To	Shutdown/AR- Off	Basis	Purpose/Reason	Shutdown Status	OCC Remaks
1	NRSS-XXIX Transmission Limited	Sambha-Amargarh Ckt-1	22.11.2023 1000 hrs	12.12.2023 1730 hrs	AR-OFF	Daily	Tree Cutting activity	Approved	May be given subject to real time grid conditions and PG Consent.
2	NRSS-XXIX Transmission Limited	Sambha-Amargarh Ckt-2	22.11.2023 1000 hrs	12.12.2023 1730 hrs	AR-OFF	Daily	Tree Cutting activity	Approved	May be given subject to real time grid conditions and PG Consent.

OUTAGE PLANNING TO BE APPROVED IN 213th OCC MEETING

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS, FSCs, SVCs etc outage by Indenting agency to RPC

Indenting Agency	HPSLDC	For the Month	Nov-23	Date	17.11.2023
-------------------------	---------------	----------------------	---------------	-------------	-------------------

Line Details							Proposed Date and Time						Shutdown Status	OCC Remaks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	Remarks		
1	HPPTCL	440/220KV	400/220/33kV, 315MVA ICT Bank-1	HPPTCL	Bay 404	Inter-Regional	Daily	For conducting the IR and Tan Delta test.	06.12.2023	09:00 hrs	06.12.2023	No Power flow interruption will be there on account of this shutdown as such power will be evacuated through ICT bank-2.	Rejected	Station name?
2			400kV TIE Bay No. 403		Bay 403								Rejected	Station name?
3			400 kV Bay No. 404		ICT-1								Rejected	Station name?

PLANNED SHUT DOWN FOR THE MONTH OF Decemeber- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV I/C-240MVA T/F ICT 2 at 400KV S/s GORAKHPUR	06.12.2023	06.12.2023	10:00:00	17:00:00	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	DAILY		Approved	May be given subject to load management by UP/Other ICTs to be remain in service.
2	400kV	400KV TRAFER BUS BAR at 400KV SAROJINI NAGAR, LUCKNOW	29.12.2023	29.12.2023	09:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type (Connection of CT Bus-Bar Prot	DAILY		Approved	May be given subject to real time grid conditions.
3	400kV	400KV BUS COUPLER at 400KV BUS COUPLER BAY 400KV SAROJINI NAGAR, LUCKNOW	23.12.2023	30.12.2023	09:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interconec	CONTINUOUS		Approved	May be given subject to real time grid conditions.
4	765 kV	765kV BAY 709 at 765kV S/S DIV FATEHABAD AGRA	09.12.2023	09.12.2023	14:00:00	18:00:00	* For Annual Maintenance and Testing Work of 709Bay Elements CB, CT and X isolator at 765kV Substation Fatehabad Agra	DAILY		Approved	
5	400KV	400 KV ICT -II bay circuit breaker at 400KV S/s Anpara	16.12.2023	30.01.2024	09:00:00	17:00:00	For replacement of ICT-II- bay circuit breaker	CONTINUOUS	ICT-II will remain in charged condition through BT	Approved	Element must remain in service via other bay.
6	400KV	Main Bay-403 (400kv Aligarh Ckt-2) at Sikandrabad S/s	07.12.2023	07.12.2023	10:00:00	14:00:00	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie bay)	CONTINUOUS		Approved	Element must remain in service via other bay.
7	400kV	Bay 406 at 400/220/132kV SS, PJFTL FIROZABAD	01.12.2023	01.12.2023	08:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	Approved	May be given subject to real time grid conditions.
8	400kV	Bay 403 400/220/132kV SS, PJFTL FIROZABAD	02.12.2023	02.12.2023	08:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	Approved	May be given subject to real time grid conditions.
9	400kV	BAY 409 400/220/132kV SS, PJFTL FIROZABAD	26.12.2023	26.12.2023	08:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	Approved	May be given subject to real time grid conditions.
10	400kV	132 KV BUS-1 400/220/132kV SS, PJFTL FIROZABAD	23.12.2023	23.12.2023	08:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	Approved	May be given subject to real time grid conditions.
11	400kV	132 KV BUS-2 400/220/132kV SS, PJFTL FIROZABAD	24.12.2023	24.12.2023	08:00:00	18:00:00	AMP WORK	DAILY	For AMP Work.	Approved	May be given subject to real time grid conditions.
12	765KV	Bay 701 Main Bay Agra-Ghatampur Line including 189MVAR Line Reactor at Agra Fatehabad end	25-Nov-23	26-Nov-23	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024. As the Hapur Line is adjacent to the Agra Line (currently under charging), the shutdown of Agra Line is required to ensure the safety of the workmen. Hence, it is proposed to open the jumpering at Take up tower inside Ghatampur TPS. Accordingly, shutdown is required to open the jumpering.	Continuous	Note:1 After opening of jumpering at Take-up tower inside Ghatampur TPS, 765kV Agra-Ghatampur Line including 189MVAR Line Reactor can be kept under charging for Anti-Theft purpose. Note:2 It is our urgent requirement to meet the COD target dates. Hence, it is requested to approve this shutdown in November-2023 itself as a special case.	Approved	
13	765KV	Bay 702 Tie Bay for Agra - Ghatampur Line including 189MVAR Line Reactor and 240MVAR Bus Reactor at Agra Fatehabad end	25-Nov-23	26-Nov-23	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024. As the Hapur Line is adjacent to the Agra Line (currently under charging), the shutdown of Agra Line is required to ensure the safety of the workmen. Hence, it is proposed to open the jumpering at Take up tower inside Ghatampur TPS. Accordingly, shutdown is required to open the jumpering.	Continuous	Note:1 After opening of jumpering at Take-up tower inside Ghatampur TPS, 765kV Agra-Ghatampur Line including 189MVAR Line Reactor can be kept under charging for Anti-Theft purpose. Note:2 It is our urgent requirement to meet the COD target dates. Hence, it is requested to approve this shutdown in November-2023 itself as a special case.	Approved	

14	765KV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	25-Nov-23	20-Jan-24	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
15	765KV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	25-Nov-23	20-Jan-24	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
16	765KV	765kV Main Bus-1 at Ghatampur TPS	25-Nov-23	20-Jan-24	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
17	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	25-Nov-23	20-Jan-24	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
18	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	25-Nov-23	20-Jan-24	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
19	765KV	765kV Main Bus-2 at Ghatampur TPS	24-Nov-23	31-Dec-23	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	May be allowed
20	765KV	Bay 810 Main bay for 330 MVAR Bus Reactor	24-Nov-23	31-Jan-23	10:00:00	17:00:00	For carrying out the planned erection activities in the Hapur Line Bay 803 & its Line Reactor Bay 803R from 01.12.2023 to 20.01.2024.	Continuous	Note:1 As the Manpower and T&P are being kept idle to carry out the above works, the permission to take shutdown from 25.11.2023 shall be more helpful for the progress of the GTPS.	Approved	
21	765KV	765KV BARA-MAINPURI LINE	02.12.2023	03.12.2023	07:00	15:00:00	for winter necessary maintenance works	Daily		Approved	Generation at Bara to be restricted to 1400 MW. OR SD to be clubbed with unit outage at Bara'
22		330 MVAR NON-SWITCHABLE LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @ANPARA_C(LAN)	25-Nov-23	27-Nov-23	07:00	17:00	Line Reactor Y Phase Oil leakage arrest from inspection chamber to be done	Continuous	Shutdown of 765KV Anpara C-Unnao Line is also requested from 23.11.2023 to 13.12.2023 on continuous basis.	Approved	
23	400kV	400kV Rewa Road-Meja Line	4-Dec-23	4-Dec-23	07:00:00	17:00:00	Pre Winter Maintenance	Daily	Insulator Cleaning	Approved	May be given subject to real time grid conditions/one circuit at a time.
24	400kV	400kV Rewa Road-Masauli Line	5-Dec-23	5-Dec-23	07:00	17:00	Pre Winter Maintenance	Daily	Insulator Cleaning	Approved	May be given subject to real time grid conditions/one circuit at a time.
25	400kV	400kV Meja-Masauli Line	6-Dec-23	6-Dec-23	07:00	17:00	Pre Winter Maintenance	Daily	Insulator Cleaning	Approved	May be given subject to real time grid conditions/one circuit at a time.

26	400kV	400KV Tanda-Azamgarh Line	25-Nov-23	15-Dec-23	10:00	17:00	for OPGW replacement in HOT LINE condition as well disabling of Auto recloser mode into non auto mode(Auto reclose blocking)	Daily	Line shall remain in service.	Approved	
----	-------	---------------------------	-----------	-----------	-------	-------	--	-------	-------------------------------	----------	--

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 213th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	NLDLC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765 KV AJMER-BHADLA_2 (PG) CKT-1	PGCIL	DAILY	22-11-2023	16:00	25-11-2023	23:00	For Balance Overhead stringing works of Crossing by u/c 765kV Bhadla 2 Sikar 2 TLC TW02.	All statutory clearances, FTC approval to be submitted before chrging of line. ATC Curtailment of around 1300 MW in NR Export. Subjected to WRPC Approval	Approved	All statutory clearances, FTC approval to be submitted before chrging of line. ATC Curtailment of around 1300 MW in NR Export. Subjected to WRPC Approval
2	765 KV AJMER-BHADLA_2 (PG) CKT-2	PGCIL	DAILY	22-11-2023	16:00	25-11-2023	23:00	For Balance Overhead stringing works of Crossing by u/c 765kV Bhadla 2 Sikar 2 TLC TW02	All statutory clearances, FTC approval to be submitted before chrging of line. ATC Curtailment of around 1300 MW in NR Export. Subjected to WRPC Approval	Approved	All statutory clearances, FTC approval to be submitted before chrging of line. ATC Curtailment of around 1300 MW in NR Export. Subjected to WRPC Approval
3	765KV-BHUIJ-BANASKANTHA-1	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	Switching of B Phase L/R with Spare unit at Banaskantha end and also line amp works. Due date 06.12.2023. Dia to be kept open at both ends.	NRPC consent not required	Approved	
4	765KV-BHUIJ-BANASKANTHA-2	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 1	NRPC consent not required	Approved	
5	765KV-BHUIJ-BANASKANTHA-2	PGCIL	DAILY	09-12-2023	09:00	09-12-2023	18:00	Yearly amp works and Spare change over at Bhuj end and AMP of Line Terminal Equipment and Line AMP works.Dia to be kept open at both ends. A/R OFF of ckt # 1 is required.	NRPC consent not required	Approved	
6	765KV-BHUIJ-BANASKANTHA-1	PGCIL	DAILY	09-12-2023	09:00	09-12-2023	18:00	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2.	NRPC consent not required	Approved	
7	400kV Bhadla Bhadla-2 Ckt-2	PGCIL	DAILY	25-11-2023	17:00	10-12-2023	20:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
8	400kV Bhadla Bhadla-2 Ckt-1	PGCIL	DAILY	25-11-2023	20:00	10-12-2023	23:30	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
9	132 kV D/C Charkhi Dadri to Kosli transmission line	HVPNL	DAILY	28-12-2023	08:00	30-12-2023	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
10	132 kV D/C Dhanonda to Kanina transmission line	HVPNL	DAILY	25-12-2023	08:00	27-12-2023	18:00	SStringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
11	220 kV D/C Dhanonda to Deroli Ahir transmission line	HVPNL	DAILY	15-12-2023	08:00	17-12-2023	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
12	220 kV D/C Dhanonda to Nehrugarh transmission line	HVPNL	DAILY	15-12-2023	08:00	17-12-2023	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
13	220 kV S/C Dhanonda to Rewari transmission line	HVPNL	DAILY	25-12-2023	08:00	27-12-2023	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
14	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	23.12.2023	08:00	25.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
15	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	21.12.2023	08:00	23.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
16	132 KV D/C Khetri-Chirawa Transmission Line	RVPN	DAILY	28.12.2023	08:00	30.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
17	132 KV S/C Khetri-Buhana Transmission Line	RVPN	DAILY	18.12.2023	08:00	20.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
18	132KV S/C Khetri-Nangli Transmission Line	RVPN	DAILY	21.12.2023	08:00	23.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
19	220 KV S/C Chirawa-Khetri Transmission Line	RVPN	DAILY	07.12.2023	08:00	09.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.

20	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	DAILY	25.12.2023	08:00	27.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
21	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1	RVPN	DAILY	14.12.2023	08:00	16.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
22	220KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	DAILY	11.12.2023	08:00	13.12.2023	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
23	220 KV D/C JODHPUR -BHILWARA LINE (LILO LINE)	RVPNL	DAILY	06.12.2023	08:00	06.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
24	220 KV S/C BHILWARA -BALI	RVPNL	DAILY	07.12.2023	08:00	07.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
25	220 KV S/C BHILWARA -BAMANTUKDA LINE	RVPNL	DAILY	05.12.2023	08:00	05.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
26	220 KV CHIRAWA-KHETRI LINE	RVPNL	DAILY	07-12-2023	08:00	09-12-2023	19:00	FOR STRINGING WORK OF 765KV KHETRI-NARELA TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
27	220 KV D/C RATANGARH KHETRI CKT-1	RVPNL	DAILY	14-12-2023	08:00	16-12-2023	19:00	FOR STRINGING WORK OF 765KV KHETRI-NARELA TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
28	220 KV S/C KHETRI-JHUNJHUNU LINE	RVPNL	DAILY	11-12-2023	08:00	13-12-2023	19:00	FOR STRINGING WORK OF 765KV KHETRI-NARELA TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
29	220 KV S/C MAHEDRAGARH-NARNAUL LINE	RVPNL	DAILY	25-12-2023	08:00	27-12-2023	19:00	FOR STRINGING WORK OF 765KV KHETRI-NARELA TL	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
30	220 KV D/C JODHPUR -BHILWARA LINE (LILO LINE)	RVPNL	DAILY	06-12-2023	08:00	06-12-2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
31	220 KV S/C BARSINGHSAR TPS- KHIMASAR TL	RVPNL	D	01-12-2023	08:00	02-12-2023	18:00	OVERHEAD LINE CROSSING OF UNDER CONSTRUCTION 765 KV D/C BHADLA-2-SIKAR-2 TL AT LOC AP28 -AP29	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
32	220 KV S/C BARSINGHSAR TPS- NAGUR TL	RVPNL	D	03-12-2023	08:00	04-12-2023	18:00	OVERHEAD LINE CROSSING OF UNDER CONSTRUCTION 765 KV D/C BHADLA-2-SIKAR-2 TL AT LOC AP36 -AP37	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
33	220 KV D/C DAULTABAD-MANESAR LINE	HVPN	C	16-12-2023	08:00	31-12-2023	18:00	FOR NCRTC DIVERSION WORK	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
34	220 KV HSIIDC BAWAL-MAU LINE	HVPN	C	01-12-2023	08:00	15-12-2023	18:00	FOR NCRTC DIVERSION WORK	Subject to Haryana consent.	Approved	Subject to real time grid conditions and Haryana Consent.
35	132 KV S/C AMET -BAMANTUKDA LINE	RVPNL	DAILY	01.12.2023	08:00	01.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
36	132 KV S/C JODHPUR -BHILWARA	RVPNL	DAILY	17.12.2023	08:00	17.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
37	132 KV S/C JODHPUR -BHILADA	RVPNL	DAILY	26.12.2023	08:00	26.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
38	132 KV S/C PALI-KHARCHI	RVPNL	DAILY	08.12.2023	08:00	08.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
39	132 KV S/C PALI-SOJAT	RVPNL	DAILY	09.12.2023	08:00	09.12.2023	19:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Subject to Rajasthan consent.	Approved	Subject to real time grid conditions and Rajasthan Consent.
40	400 kV DADRI-GR. NOIDA	PGCIL	DAILY	01-12-2023	09:00	01-12-2023	18:00	For insulator cleaning work	May be given subject to real time grid conditions and no other shutdown from Dadri end.	Approved	May be given subject to real time grid conditions and no other shutdown from Dadri end.
41	400 kV DADRI-BALLABHGARH TL	PGCIL	DAILY	02-12-2023	09:00	02-12-2023	18:00	For insulator cleaning work	May be given subject to real time grid conditions and no other shutdown from Dadri end.	Approved	May be given subject to real time grid conditions and no other shutdown from Dadri end.
42	400 kV DADRI-MANDOLA-II	PGCIL	DAILY	03-12-2023	09:00	03-12-2023	18:00	For insulator cleaning work	May be given subject to real time grid conditions and no other shutdown from Dadri end.	Approved	May be given subject to real time grid conditions and no other shutdown from Dadri end.
43	400 kV DADRI-PANIPAT-II	PGCIL	DAILY	04-12-2023	09:00	04-12-2023	18:00	For insulator cleaning work	May be given subject to real time grid conditions and no other shutdown from Dadri end.	Approved	May be given subject to real time grid conditions and no other shutdown from Dadri end.

44	400 kV DADRI-KAITHAL(MLRKTLA)	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	For insulator cleaning work	May be given subject to real time grid conditions and no other shutdown from Dadri end.	Approved	May be given subject to real time grid conditions and no other shutdown from Dadri end.
45	500 kV HVDC Balia-Bhiwadi line Pole-1	PGCIL	Continuous	04-12-2023	09:00	06-12-2023	18:00	For insulator cleaning work and AMP works	May be given subject to real time grid conditions and no other shutdown from both end.	Approved	May be given subject to real time grid conditions and no other shutdown from both end.
400/220kV ICT/STATCOMS											
1	765KV/400KV BANASKANTHA-ICT-1	PG-WR2-	DAILY	02-12-2023	09:00	02-12-2023	18:00	FOR SWITCHING OF SPARE ICT UNIT WITH B PHASE OF ICT #1. DIA TO BE KEPT OPEN AT BOTH SIDES.	ATC Curtailment of 650 MW in NR Export.	Approved	ATC Curtailment of 650 MW in NR Export.
2	765KV/400KV BANASKANTHA-ICT-2	PG-WR2-	DAILY	05-12-2023	09:00	05-12-2023	18:00	Yearly AMP. DIA TO BE KEPT OPEN AT BOTH SIDES	ATC Curtailment of 650 MW in NR Export.	Approved	ATC Curtailment of 650 MW in NR Export.
3	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	PGCIL	DAILY	14.12.2023	1700Hrs	18.12.2023	2359Hrs	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
4	765/400kV ICT-1 BHADLA-II	PGCIL	DAILY	25-11-2023	17:00	10-12-2023	20:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock		Approved	
5	765/400kV ICT-II BHADLA-II	PGCIL	DAILY	25-11-2023	20:00	10-12-2023	23:30	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock		Approved	
6	+550/- 425 MVAR STATCOM-I BHADLA-II	PGCIL	DAILY	25-11-2023	17:00	05-12-2023	23:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
7	400/220kV ICT-6 BHADLA-II	PGCIL	DAILY	25-11-2023	17:00	10-12-2023	20:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
8	400/220kV ICT-7 BHADLA-II	PGCIL	DAILY	25-11-2023	20:00	10-12-2023	23:30	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
9	765kv 500MVA ICT spare 1ph-xmer at Bhadla	PGCIL	DAILY	07.12.2023	17:00	07.12.2023	23:59	For AMP work		Approved	
10	+/-150MVar VSC-1 Branch for STATCOM Station-1 at Bhadla-2 (Bay- RB10-RB11 Bay)	PGCIL	DAILY	18.12.2023	1600Hrs	18.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
11	+/-150MVar VSC-2 Branch for STATCOM Station-1 at Bhadla-2 (Bay- RB10-RB12 Bay)	PGCIL	DAILY	19.12.2023	1600Hrs	20.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
12	+/-150MVar VSC-1 Branch for STATCOM Station-2 at Bhadla-2 (Bay- RB11-RB11 Bay)	PGCIL	DAILY	18.12.2023	1600Hrs	18.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
13	+/-150MVar VSC-2 Branch for STATCOM Station-2 at Bhadla-2 (Bay- RB11-RB12 Bay)	PGCIL	DAILY	19.12.2023	1600Hrs	20.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs

14	125MVAr MSR Branch for STATCOM Station-1 at Bhadla-2 (Bay- RB10-RB41 Bay)	PGCIL	DAILY	21.12.2023	1600Hrs	21.12.2023	2359Hrs	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
15	125MVAr MSC-1 Branch for STATCOM Station-1 at Bhadla-2 (Bay- RB10-RB51 Bay)	PGCIL	DAILY	22.12.2023	1600Hrs	22.12.2023	2359Hrs	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
16	125MVAr MSC-2 Branch for STATCOM Station-1 at Bhadla-2 (Bay- RB10-RB52 Bay)	PGCIL	DAILY	23.12.2023	1600Hrs	23.12.2023	2359Hrs	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
17	125MVAr MSR Branch for STATCOM Station-2 at Bhadla-2 (Bay- RB11-RB41 Bay)	PGCIL	DAILY	21.12.2023	1600Hrs	21.12.2023	2359Hrs	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
18	125MVAr MSC-1 Branch for STATCOM Station-2 at Bhadla-2 (Bay- RB11-RB51 Bay)	PGCIL	DAILY	22.12.2023	1600Hrs	22.12.2023	2359Hrs	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
19	125MVAr MSC-2 Branch for STATCOM Station-2 at Bhadla-2 (Bay- RB11-RB52 Bay)	PGCIL	DAILY	23.12.2023	1600Hrs	23.12.2023	2359Hrs	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV Bhadla-II PS associated with Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan(8.1GW) under Phase-II-Part B1.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
20	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	DAILY	18.12.2023	1600Hrs	18.12.2023	2359Hrs	For balance work and final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
21	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	DAILY	19.12.2023	1600Hrs	20.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
22	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	DAILY	18.12.2023	1600Hrs	18.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
23	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	DAILY	19.12.2023	1600Hrs	20.12.2023	2359Hrs	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
24	125MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	DAILY	21.12.2023	1600Hrs	21.12.2023	2359Hrs	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
25	125MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	DAILY	22.12.2023	1600Hrs	22.12.2023	2359Hrs	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
26	125MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	DAILY	23.12.2023	1600Hrs	23.12.2023	2359Hrs	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
27	125MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	DAILY	21.12.2023	1600Hrs	21.12.2023	2359Hrs	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs

28	125MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	DAILY	22.12.2023	1600Hrs	22.12.2023	2359Hrs	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
29	125MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	DAILY	23.12.2023	1600Hrs	23.12.2023	2359Hrs	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
30	765/400KV 1500MVA ICT-1 AT BIKANER	PGCIL	DAILY	13-12-2023	16:00:00	15-12-2023	23:00:00	BACKUP IMPEDENCE RELAY INSTALLATION WORK		Approved	
31	765/400KV 1500MVA ICT-2 AT BIKANER	PGCIL	DAILY	16-12-2023	16:00:00	18-12-2023	23:00:00	BACKUP IMPEDENCE RELAY INSTALLATION WORK		Approved	
765KV/400/220kV Line reactor											
1	420kV, 80 MVAR Bus Reactor at Ballabgarh	PGCIL	Continuous	01.01.2024	08:00	25.01.2024	18:00	Replacement of the existing 80 MVAR Bus Reactor by 125 MVAR Bus Reactor under O&M Add Cap.	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
2	400kV Bikaner II-Khetri line Reactor-4 at Bikaner-II	PGCIL	DAILY	01.12.2023	17:00	01.12.2023	22:00	Fire fighting leakage rectification work	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
3	420kV 125 MVAR BR at Bhadla-2	PGCIL	DAILY	25-11-2023	17:00	10-12-2023	23:30	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
4	330MVAR 765KV BHADLA2 CKT1 LR AT BIKANER	PGCIL	DAILY	08-12-2023	16:00:00	08-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	To be clubbed with line outage.
5	330MVAR 765KV BHADLA2 CKT2 LR AT BIKANER	PGCIL	DAILY	09-12-2023	16:00:00	09-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	To be clubbed with line outage.
6	330MVAR 765KV MOGA CKT1 LR AT BIKANER	PGCIL	DAILY	10-12-2023	16:00:00	10-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	To be clubbed with line outage.
7	330MVAR 765KV MOGA CKT2 LR AT BIKANER	PGCIL	DAILY	11-12-2023	16:00:00	11-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	To be clubbed with line outage.
765/400/220kV BUS											
1	400kV Bus-2 at Bhadla-2	PGCIL	DAILY	25-11-2023	17:00:00	05-12-2023	23:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
2	400kV Bus-1 at Bhadla-2	PGCIL	DAILY	06-12-2023	17:00:00	12-12-2023	18:00	For PUA Wiring modification in Bay 424 Busbar differential and LBB checks Stability Checks and other Physical checks including operational interlock	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
765KV/400/220kV Bays											
1	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	PGCIL	Continuous	04-12-2023	09:00	09-12-2023	23:00	FOR GIS CB RECTIFICATION WORK	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
2	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	PGCIL	Continuous	11-12-2023	09:00	16-12-2023	23:00	FOR GIS CB RECTIFICATION WORK	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
3	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	PGCIL	Continuous	18-12-2023	09:00	23-12-2023	23:00	FOR GIS CB RECTIFICATION WORK	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
4	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)	PGCIL	Continuous	26-12-2023	09:00	31-12-2023	23:00	FOR GIS CB RECTIFICATION WORK	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
5	401 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 AT DADRI(PG)	PGCIL	DAILY	12-12-2023	09:00	12-12-2023	18:00	FOR AMP WORKS	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
6	AWX1.Q2 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-2 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	PGCIL	DAILY	13-12-2023	09:00	13-12-2023	18:00	FOR AMP WORKS	Subjected to no power order restriction on HVDC. Element must remain in service via other bay.	Approved	Subjected to no power order restriction on HVDC. Element must remain in service via other bay.
7	AWX2.Q1 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-1 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	PGCIL	DAILY	15-12-2023	09:00	15-12-2023	18:00	FOR AMP WORKS	Subjected to no power order restriction on HVDC. Element must remain in service via other bay.	Approved	Subjected to no power order restriction on HVDC. Element must remain in service via other bay.
8	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 AT DADRI(PG)	PGCIL	DAILY	19-12-2023	09:00	19-12-2023	18:00	FOR AMP WORKS	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
9	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG)	PGCIL	DAILY	20-12-2023	09:00	20-12-2023	18:00	FOR AMP WORKS	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
10	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	ATTENDING OIL LEAKAGE FROM CT TERMINAL	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
11	408 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2 (POWERGRID) AT 400 KV MAHARANIBAGH(PG)	PGCIL	DAILY	04-12-2023	09:00	04-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
12	409 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID) AT 400 KV MANDOLA(PG)	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.

13	429 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID) AT 400 KV MANDOLA(PG)	PGCIL	DAILY	07-12-2023	09:00	07-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
14	411 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 (POWERGRID) AT 400 KV MAHARANIBAGH(PG)	PGCIL	DAILY	09-12-2023	09:00	09-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
15	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADR(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	PGCIL	DAILY	18-12-2023	09:00	18-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
16	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	PGCIL	DAILY	20-12-2023	09:00	20-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
17	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	PGCIL	DAILY	23-12-2023	09:00	23-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
18	425 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG) (POWERGRID) AT 400 KV MANDOLA(PG)	PGCIL	DAILY	24-12-2023	09:00	24-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
19	201 MAIN BAY - 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	10-12-2023	09:00	10-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
20	202 MAIN BAY - 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	11-12-2023	09:00	11-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
21	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	PGCIL	DAILY	12-12-2023	09:00	12-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
22	201 MAIN BAY - 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	10-12-2023	09:00	10-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
23	202 MAIN BAY - 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	11-12-2023	09:00	11-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
24	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	PGCIL	DAILY	12-12-2023	09:00	12-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
25	206 MAIN BAY - 25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG) (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	09-12-2023	09:00	09-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
26	204 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	13-12-2023	09:00	13-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
27	208 BUS COUPLER BAY - 220KV BUS 1 AT MANDOLA(PG) (POWERGRID) AND 220KV BUS 2 AT MANDOLA(PG) AT 220 KV MANDOLA(PG) (POWERGRID)	PGCIL	DAILY	15-12-2023	09:00	15-12-2023	18:00	For Busbar Bay unit retrofit	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
28	210 BUS SECTIONALIZER BAY - 220KV BUS 1 AT MANDOLA(PG) (POWERGRID) AND 220KV BUS 3 AT MANDOLA(PG) AT 220 KV MANDOLA(PG) (POWERGRID)	PGCIL	DAILY	17-12-2023	09:00	17-12-2023	18:00	For Busbar Bay unit retrofit	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
29	211 BUS SECTIONALIZER BAY - 220KV BUS 1 AT MANDOLA(PG) (POWERGRID) AND 220KV BUS 2 AT MANDOLA(PG) AT 220 KV MANDOLA(PG) (POWERGRID)	PGCIL	DAILY	18-12-2023	09:00	18-12-2023	18:00	For Busbar Bay unit retrofit	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
30	213 BUS COUPLER BAY - 220KV BUS 3 AT MANDOLA(PG) (POWERGRID) AND 220KV BUS 4 AT MANDOLA(PG) AT 220 KV MANDOLA(PG) (POWERGRID)	PGCIL	DAILY	20-12-2023	09:00	20-12-2023	18:00	For Busbar Bay unit retrofit	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
31	215 BUS COUPLER BAY - 220KV BUS 1 AT MANDOLA(PG) (POWERGRID) AND 220KV BUS 2 AT MANDOLA(PG) AT 220 KV MANDOLA(PG) (POWERGRID)	PGCIL	DAILY	21-12-2023	09:00	21-12-2023	18:00	For Busbar Bay unit retrofit	May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
32	217 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	22-12-2023	09:00	22-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
33	218 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	23-12-2023	09:00	23-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
34	220 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1 (POWERGRID) AT 220 KV MANDOLA(PG)	PGCIL	DAILY	25-12-2023	09:00	25-12-2023	18:00	For Busbar Bay unit retrofit	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
35	704 MAIN BAY OF BHADLA-2 LINE-1 AT BIKANER	PGCIL	DAILY	04-12-2023	16:00:00	04-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
36	707 MAIN BAY OF BHADLA-2 LINE-2 AT BIKANER	PGCIL	DAILY	05-12-2023	16:00:00	05-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
37	710 MAIN BAY OF MOGA LINE-1 AT BIKANER	PGCIL	DAILY	06-12-2023	16:00:00	06-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
38	713 MAIN BAY OF MOGA LINE-2 AT BIKANER	PGCIL	DAILY	07-12-2023	16:00:00	07-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
39	706 MAIN BAY OF 330MVAR BR-1 AT BIKANER	PGCIL	DAILY	12-12-2023	16:00:00	12-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	

40	709 MAIN BAY OF 1500MVA ICT-1 AT BIKANER	PGCIL	DAILY	13-12-2023	16:00:00	13-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
41	705 TIE BAY OF BR-1 & BHADLA-2 LINE-1 AT BIKANER	PGCIL	DAILY	14-12-2023	16:00:00	14-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
42	708 TIE BAY OF ICT-1 & BHADLA-2 LINE-2 AT BIKANER	PGCIL	DAILY	15-12-2023	16:00:00	15-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
43	711 TIE BAY OF MOGA LINE-1 & ICT-2 AT BIKANER	PGCIL	DAILY	16-12-2023	16:00:00	16-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
44	714 TIE BAY OF MOGA LINE-2 & ICT-3 AT BIKANER	PGCIL	DAILY	17-12-2023	16:00:00	17-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	
45	712 MAIN BAY OF 1500MVA ICT-2 AT BIKANER	PGCIL	DAILY	18-12-2023	16:00:00	18-12-2023	21:00:00	SIEMENS BREAKER Mechanism rectification WORK		Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 213th OCC MEETING

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
X-3	For O&M activity										
1	400 KV	500 MVA ICT-4 at Patiala SS	A	05.12.2023	0930	05.12.2023	1700	D	ICT tests to be carried out after Commissioning within a Year and Oil sampling of 220 KV CTs	Approved	May be given subject to real time grid conditions
2	400 KV	400 KV Patiala-Patran CKT-1	A	11.12.2023	0930	11.12.2023	1700	D	For attending Line Defects and Line bay AMP works	Approved	May be given subject to real time grid conditions
3	400 KV	400 KV Patiala-Patran CKT-2	A	13.12.2023	0930	13.12.2023	1700	D	For attending Line Defects and Line bay AMP works	Approved	May be given subject to real time grid conditions
4	400 KV	400 KV Patiala-Panchkula CKT-2	A	09.12.2023	0930	09.12.2023	1700	D	For Yearly Bay AMP & Protn testing	Approved	May be given subject to real time grid conditions
5	220KV	220KV Jalandhar-Dasuya ckt-1	B	01.12.2023	0900	01.12.2023	1800	D	For cleaning bird dropping on insulators top to avoid tripping	Approved	Subject to Punjab consent.
6	220KV	220KV Jalandhar-Dasuya ckt-2	B	01.12.2023	0900	01.12.2023	1800	D	AR non auto mode required for safety of manpower working in ckt 1st	Approved	Subject to Punjab consent.
5	220KV	220KV Jalandhar-Dasuya ckt-2	B	02.12.2023	0900	02.12.2023	1800	D	For cleaning bird dropping on insulators top to avoid tripping	Approved	Subject to Punjab consent.
6	220KV	220KV Jalandhar-Dasuya ckt-1	B	02.12.2023	0900	02.12.2023	1800	D	AR non auto mode required for safety of manpower working in ckt lind.	Approved	Subject to Punjab consent.

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

POWERGRID NORTHERN REGION-III
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 213th OCC MEETING

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

S. N.	INDENTING AGENCY	PGCIL, CPCC (NR-III), Lucknow	NOV'23		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks
			INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		PROPOSED DATE AND TIME							
						FROM		TO					
						DATE	TIME	DATE	TIME				
1	POWERGRID_NR3	765KV-GAYA-VARANASI-2	Inter	Daily	For OPGW installation Work under Strengthening of OPGW Network in ER Project. Due to Water Logging, River crossing and Damaged peak/earthwire by ER1. A/R OFF on CKT-1	06.12.2023	07:00	08.12.2023	18:00			Approved	
2	POWERGRID_NR3	800KV HVDC Agra - Biswanath Chairali Pole 1	Inter	Daily	For insulator replacement works by NER	28.12.2023	08:00	31.12.2023	18:00		Subjected to ERPC & NERPC Approval	Approved	Subjected to ERPC & NERPC Approval
3	POWERGRID_NR3	400KV-BIHARSARIFF(PG)-BALIA-2	Inter	Daily	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.	01.12.2023	07:00	03.12.2023	18:00	BOTH CKT SD REQUIRED AT SAME TIME		Approved	
4	POWERGRID_NR3	400KV-BIHARSARIFF(PG)-BALIA-1	Inter	Daily	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.	01.12.2023	07:00	03.12.2023	18:00	BOTH CKT SD REQUIRED AT SAME TIME		Approved	
5	POWERGRID_NR3	400KV NAUBATPUR-BALIA-2	Inter	Daily	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project. A/R OFF on CKT-1	09.12.2023	07:00	18.12.2023	18:00			Approved	
6	POWERGRID_NR3	500kv HVDC Balia - Bhiwadi Pole 1	Inter	Daily	Insulator cleaning and Insulator replacement in polluted streches	01.12.2023	08:00	03.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
7	POWERGRID_NR3	500kv HVDC Balia - Bhiwadi Pole 2	Inter	Daily	Insulator cleaning and Insulator replacement in polluted streches	04.12.2023	08:00	06.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
8	POWERGRID_NR3	400kv Fatehpur - Mainpuri Ckt 1	Intra	Daily	A/R non auto mode to facilitate Puncture insulator testing	01.12.2023	08:00	15.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
9	POWERGRID_NR3	400kv Fatehpur - Mainpuri Ckt 2	Intra	Daily	A/R non auto mode to facilitate Puncture insulator testing	16.12.2023	08:00	31.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
10	POWERGRID_NR3	400kv Fatehpur - Mainpuri Ckt 1	Intra	Daily	Insulator cleaning and Insulator replacement in polluted streches	07.12.2023	08:00	07.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
11	POWERGRID_NR3	400kv Fatehpur - Mainpuri Ckt 2	Intra	Daily	Insulator cleaning and Insulator replacement in polluted streches	08.12.2023	08:00	08.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
12	POWERGRID_NR3	220kv Lucknow - Kursi Raod(Paikramau) -1	Intra	Daily	AMP WORK	06.12.2023	10:00	06.12.2023	18:00		May be given subject to real time grid conditions	Requested	May be given subject to real time grid conditions
13	POWERGRID_NR3	220kv Lucknow - Kursi Raod(Paikramau)-1	Intra	Daily	AMP WORK	07.12.2023	10:00	07.12.2023	18:00		May be given subject to real time grid conditions	Requested	May be given subject to real time grid conditions
14	POWERGRID_NR3	400kv Unnao - Jehta(UP)-1	Intra	Daily	AMP WORK	14.12.2023	10:00	14.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions

15	POWERGRID_NR3	400kV Unnao - Jehta(UP)-2	Intra	Daily	AMP WORK	15.12.2023	10:00	15.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
16	POWERGRID_NR3	400kV Agra - Bassi Ckt 1	Inter	Daily	Rectification of shutdown nature defects and LR AMP works and OTI WTI Modification.	13.12.2023	08:00	13.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
17	POWERGRID_NR3	765kV Varanasi -Fatehpur Ckt 1	Inter	Daily	Cleaning of Polluted insulators & other Misc Works.	05.12.2023	08:00	06.12.2023	18:00			Approved	
18	POWERGRID_NR3	400kV Agra - Ballabgarh Ckt 1	Inter	Daily	Rectification of shutdown nature defects	20.12.2023	08:00	20.12.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
19	POWERGRID_NR3	400KV Bareilly(PG) - Bareilly_2(PG) Ckt 2	Inter	Daily	AMP of Line Bay 409 Equipment at 765/400kV Bareilly (PG) SS	28.11.2023	09:00	28.11.2023	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
20	POWERGRID_NR3	400KV Bareilly(PG) -Kashipur Ckt 1	Inter	Daily	Rectification of shutdown nature defects	09.12.2023	09:00	11.12.2023	17:30		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
21	POWERGRID_NR3	400KV Bareilly(PG) -Kashipur Ckt 2	Inter	Daily	Rectification of shutdown nature defects	12.12.2023	09:00	14.12.2023	17:30		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
22	POWERGRID_NR3	132KV SITARGNJ(PG)-SITARGNJ(SIDCUL) - 1	Intra	DAILY	AMP WORKS	09.12.2023	09:00	09.12.2023	18:00		Subject to Uttarakhand consent.	Approved	Subject to Uttarakhand consent.
23	POWERGRID_NR3	132KV SITARGNJ(PG)-SITARGNJ(PTCUL) - 2	Intra	DAILY	AMP WORKS	17.12.2023	09:00	17.12.2023	18:00		Subject to Uttarakhand consent.	Approved	Subject to Uttarakhand consent.
24	POWERGRID_NR3	132KV SITARGNJ(PG)-SITARGNJ(PTCUL) - 3	Intra	DAILY	AMP WORKS	20.12.2023	09:00	20.12.2023	18:00		Subject to Uttarakhand consent.	Approved	Subject to Uttarakhand consent.
25	POWERGRID_NR3	400kV Allahabad -Rihand Ckt-1	Inter	Daily	For taking sample of insulator strings for testing in CPRI Hyderabad	01.12.2023	11:00	01.12.2023	16:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
26	POWERGRID_NR3	800KV BNC -AGRA Ckt 2 (Pole 2 & Pole 4)	Inter	Daily	For clearing the bamboo vegetation to avoid tripping of line.	23.11.2023	10:00	23.11.2023	12:00			Approved	

**FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC
(PLANNED SHUT DOWNS)**

INDENTING AGENCY				EQUIPMENT DETAILS				Nov-23				DATE PROPOSED DATE AND TIME		DD:MM:YYYY		Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM		TO		DATE	TIME	DATE	TIME				
								DATE	TIME	DATE	TIME								
								DATE	TIME	DATE	TIME								
1	POWERGRID_NR3	765	701 Future Bay at Balia	POWERGRID	INTRA	DAILY	AMP Work	01.12.2023	07:00	01.12.2023	18:00					Approved			
2	POWERGRID_NR3	765	765/400kV ICT 2 at Balia	POWERGRID	INTRA	DAILY	AMP Work	04.12.2023	07:00	04.12.2023	18:00					Approved			

3	POWERGRID_NR3	70	BLOCK #2 at Vindhyachal HVDC	POWERGRID	INTER	Continuous	AMP of HVDC Block equipment,AWL2 FEEDER BAY, BUS AMP WORK & PROTECTION TESTING. BLOCK-1 will remain in service.	05.12.2023	08:00	8.12.2023	18:00		Subjected to WRPC Approval	Approved	Subjected to WRPC Approval
4	POWERGRID_NR3	400	WEST BUS 2B at Vindhyachal HVDC	POWERGRID	INTER	Continuous	AMP of HVDC Block equipment,AWL2 FEEDER BAY, BUS AMP WORK & PROTECTION TESTING. BLOCK-1 will remain in service.	05.12.2023	08:00	8.12.2023	18:00			Approved	
5	POWERGRID_NR3	400	Vindhyachal - Vindhyachal HVDC FEEDER-2	POWERGRID	INTER	Continuous	AMP of HVDC Block equipment,AWL2 FEEDER BAY, BUS AMP WORK & PROTECTION TESTING. BLOCK-1 will remain in service.	05.12.2023	08:00	8.12.2023	18:00		Pole 2 will be blocked during the shutdown. Subjected to WRPC Approval	Approved	Pole 2 will be blocked during the shutdown. Subjected to WRPC Approval
6	POWERGRID_NR3	400	NORTH BUS 2A at Vindhyachal HVDC	POWERGRID	INTER	Continuous	AMP of HVDC Block equipment,AWL2 FEEDER BAY, BUS AMP WORK & PROTECTION TESTING. BLOCK-1 will remain in service.	05.12.2023	08:00	8.12.2023	18:00			Approved	
7	POWERGRID_NR3	400	AWL7 Bus Coupler Bay of 400KV North Bus-1A & 2A at Vindhyachal-HVDC	POWERGRID	INTRA	Continuous	Pneumatic drive mechanism overhauling	18.12.2023	08:00	20.12.2023	18:00			Approved	
8	POWERGRID_NR3	220	BAY-205 (Bus Transfer Bay) at Kanpur	POWERGRID	INTRA	Continuous	Pneumatic drive overhauling of circuit breaker	05.12.2023	08:00	08.12.2023	18:00		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
9	POWERGRID_NR3	38.5	38.5 KV Bus at Lucknow STATCOM	POWERGRID	INTRA	DAILY	Maintenance of MV Bus Isolator. Complete shutdown of STATCOM required as MV Bus will be out.	04.12.2023	09:00	04.12.2023	17:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
10	POWERGRID_NR3	400	423 Tie Bay of Coupling Transformer at Lucknow STATCOM	POWERGRID	INTRA	DAILY	AMP OF 423 Tie Bay Equipments	13.12.2023	09:00	13.12.2023	17:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions
11	POWERGRID_NR3	400	424 Main Bay of Coupling Transformer at Lucknow STATCOM	POWERGRID	INTRA	DAILY	AMP OF 424 Main Bay Equipments	15.12.2023	09:00	15.12.2023	17:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions

12	POWERGRID_NR3	400	AC Z2 Filter bank Main Bay Bus1B (W1.W22.Q3) at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	01.12.2023	09:00	01.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
13	POWERGRID_NR3	400	AC Z3/Z4 Filter bank Tie Bay (W1.W12.Q2) at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	04.12.2023	09:00	04.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
14	POWERGRID_NR3	400	AC Z4 Filter bank Main Bay Bus1A (W1.W12.Q3) at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	06.12.2023	09:00	06.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
15	POWERGRID_NR3	400	AC FILTER Sub bank Z2:Z1 at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	08.12.2023	08:00	08.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
16	POWERGRID_NR3	400	AC FILTER Sub bank Z2:Z2 at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	11.12.2023	09:00	11.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
17	POWERGRID_NR3	400	AC FILTER Sub bank Z2:Z3 at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	13.12.2023	09:00	13.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
18	POWERGRID_NR3	400	AC FILTER Sub bank Z2:Z4 at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	15.12.2023	09:00	15.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
19	POWERGRID_NR3	400	AC FILTER Sub bank Z1:Z1 at Agra HVDC	POWERGRID	Intra	Daily	AMP of CTs	18.12.2023	09:00	18.12.2023	18:00		Subjected to no power order restriction on HVDC	Approved	Subjected to no power order restriction on HVDC
20	POWERGRID_NR3	765	703 R Bay at Varanasi	POWERGRID	Intra	Daily	SF6 GAS Filling in CB	05.12.2023	14:00	05.12.2023	18:00			Approved	
21	POWERGRID_NR3	765	704 R Bay at Varanasi	POWERGRID	Intra	Daily	SF6 GAS Filling in CB	06.12.2023	14:00	06.12.2023	18:00			Approved	

Additional Outage for 213th OCC Outage committee meeting in respect of NTPC, other than applied in Portal

Description	From Date	From Time	To Date	To Time		Continous or not	Remarks	Shutdown Status	OCC Remarks
Anta									
GT#1	6-Dec-23	00:00	12-Dec-23	23:59	Minor overhauling 8000 VOH From 29.11.23 for 7 days	Continous		Approved	
GT#2	1-Dec-23	00:00	7-Dec-23	23:59	Minor overhauling 12000 VOH From 25.11.23 for 7 days	Continous		Approved	
220 KV BUS -1	7-Dec-23	09:00	9-Dec-23	18:00	Testing ,commissioning & Stringing at solar bay at NTPC Anta	Continous		Approved	
220 KV BUS -2	11-Dec-23	09:00	13-Dec-23	18:00	Testing ,commissioning & Stringing at solar bay at NTPC Anta	Continous		Approved	
220 KV Transfer BUS	4-Dec-23	09:00	6-Dec-23	18:00	Testing ,commissioning & Stringing at solar bay at NTPC Anta	Continous		Approved	
221 KV Anta (NT)-Bhilwara (RS)(PG) Circuit-1	4-Dec-23	09:00	6-Dec-23	18:00	Annual Bay Maintenance	Continous		Approved	May be given on daily basis subject to real time grid conditions and Rajasthan/PG consent.
Unchahar									
Unchahar Stage-1 Unit-2, 210 MW	2-Dec-23	00:00	6-Jan-24	23:59	for Overhauling	Continous	already approved in 212th OCC from 21-11-2023 to 25-12-2023. but to contract constraint, requisitioned for post ponement by 10 days	Approved	
Dadri Thermal									
400 KV Panipat Line-1 at NTPC Dadri Thermal	25.12.2023	09:00hrs	27.12.2023	18:00hrs	Circuit Testing & Auto reclose checking.	Continuous		Approved	May be given on daily basis subject to real time grid conditions and PG consent.
400 KV Harsh Vihar Line-1/2 at NTPC, Dadri Thermal	13.12.2023	09:00hrs	17.12.2023	18:00hrs	Line Defects/ Tree Trimming/ Tower healthiness restoration for both lines	Daily		Approved	May be given subject to real time grid conditions and no other shutdown from both end.
Dadri Gas									
400 KV ICT-3 at NTPC, Dadri Gas	1-Dec-23	09:00hrs	15-Dec-23	18:00hrs	BAY EQUIPMENTS MAINTENANCE AND TESTING at Dadri thermal and Dadri Gas side.	Continuous		Approved	May be given subject to real time Grid conditions and availability of Other ICT.
220 kv Bus Coupler between Bus 1 & 2 at NTPC, Dadri Gas	14-Dec-23	09:00hrs	25-Dec-23	18:00hrs	BAY EQUIPMENTS MAINTENANCE AND TESTING at Dadri thermal and Dadri Gas side.	Continuous		Approved	May be given subject to real time grid conditions.
220 kv Bus - 3 (Transfer Bus) at NTPC, Dadri Gas	26-Dec-23	09:00hrs	7-Jan-24	18:00hrs	BAY EQUIPMENTS MAINTENANCE AND TESTING at Dadri thermal and Dadri Gas side.	Continuous		Approved	May be given subject to real time grid conditions.

220kv Bay-2 (Thermal Gas interconnection)	22-Nov-23	09:00hrs	30-Nov-23	18:00hrs	for annual maintenance/ testing and Isolator replacement work	Continuous		Approved	May be given subject to real time grid conditions.
Koldam									
400 KV Koldam - Nalagarh Line	21-Dec-23	09:00hrs	22-Dec-23	18:00hrs	CVT Replacement Work	Continuous		Approved	May be given subject to real time grid conditions and no other shutdown from both end.
Singrauli									
400 KV Bus 1	14-Dec-23	09:00hrs	17-Dec-23	18:00hrs	Isolator Replacement Work	Continuous		Approved	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time
400 KV Bus 2	19-Dec-23	09:00hrs	22-Dec-23	18:00hrs	Isolator Replacement Work	Continuous		Approved	May be given subject to no other shutdown at Singrauli end/One BUS shutdown at a time

S.N.	Details of Transmission Element			Circuit No	DURATION				Daily/ Continuous	Remarks	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	Line ownership		FROM		TO					
					DATE	TIME	DATE	TIME				
1	400kV	400 KV RAJPURA-DHURI (PS)	PSTCL	Circuit No - II	22-11-2023	06.00 Hrs.	25-11-2023	20.00 Hrs.	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
2	400kV	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS)	PSTCL	Circuit No - I	22-Nov-2023	06:00	25-Nov-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
3	400kV	400 KV MUKTSAR-MAKHU (PS)	PSTCL	Circuit No - I	26-Nov-2023	06:00	29-Nov-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
4	400kV	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS)	PSTCL	Circuit No - I	26-Nov-2023	06:00	26-Nov-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
5	400kV	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS)	PSTCL	Circuit No - II	27-Nov-2023	06:00	27-Nov-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
6	400kV	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL)	PSTCL	Circuit No - I	30-Nov-2023	06:00	03-Dec-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
7	400kV	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS)	PSTCL	Circuit No - I	28-Nov-2023	06:00	03-Dec-2023	20:00	Daily	Urgent disc washing/cleaning on TSPL evacuating circuits before the onset of foggy season	Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
8	400kV	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG)	PSTCL	Circuit No - I	23-Nov-2023	12:00	23-Nov-2023	14:00	Daily		Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.
9	400kV	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG)	PSTCL	Circuit No - I	23-Nov-2023	14:00	23-Nov-2023	16:00	Daily		Approved	May be given subject to real time grid conditions/One shutdown from both end at a time.

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Dec-23		Date			Proposed Date and Time				Shutdown Status	OCC Remaks	
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Line Details			Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date			To Time
1	Tanakpur, NHPC LIMITED	220KV	Tanakpur	CB Ganj	PGCIL	Tanakpur-CB Ganj Bareilly Line	Inter regional	Continuous	Annual Maintennace of HV equipments and Servicing/overhaulinig of 220KV/132KV Isolators from outside agency	4-Dec-2023	08:00	5-Dec-2023	19:00	Approved	May be given subject to real time grid conditions/One circuit shutdown at a time.
2	Tanakpur, NHPC LIMITED	220KV	Tanakpur	Sitarganj	PGCIL	Tanakpur-Sitarganj Line	Inter regional	Continuous		11-Dec-2023	08:00	12-Dec-2023	19:00	Approved	May be given subject to real time grid conditions/One circuit shutdown at a time.
3	Tanakpur, NHPC LIMITED	220KV	220KV Tanakpur Bus#A		PGCIL	220KV Tanakpur Bus#A	Inter regional	Continuous		4-Dec-2023	08:00	5-Dec-2023	19:00	Approved	May be given subject to real time grid conditions/One Bus shutdown at a time.
4	Tanakpur, NHPC LIMITED	220KV	220KV Tanakpur Bus#B		PGCIL	220KV Tanakpur Bus#A	Inter regional	Continuous		6-Dec-2023	08:00	12-Dec-2023	19:00	Approved	May be given subject to real time grid conditions/One Bus shutdown at a time.
5	Tanakpur, NHPC LIMITED	220KV	Tanakpur	Mahendra Nagar Nepal	NHPC, PGCIL, MEA	Tanakpur-Mahendra Nagar Nepal line including 220KV 100MVA ICT Bay	Inter regional	Continuous		6-Dec-2023	08:00	9-Dec-2023	19:00	Approved	Subject to nepal consent.
6	Sewa-2 Power Station	132KV	Sewa-2-	Mahanpur	PGCIL	Sewa-2-Mahanpur	Inter regional	Daily	Annual Maintennace of HV equipments and Servicing/overhaulinig of 132KV equipments	15-Dec-2023	10:00	17-Dec-2023	16:00	Approved	May be given subject to JK/PG consent and no Generation loss.
7	Sewa-2 Power Station	132KV	Sewa-2	Kathua	PGCIL	Sewa-2-Kathua	Inter regional	Daily		15-Dec-2023	10:00	17-Dec-2023	16:00	Approved	May be given subject to JK/PG consent and no Generation loss.
8	Sewa-2 Power Station	132KV	Sewa-2-	Hiranagar-I	PGCIL	Sewa-2-Hiranagar-I	Inter regional	Daily		15-Dec-2023	10:00	17-Dec-2023	16:00	Approved	May be given subject to JK/PG consent and no Generation loss.
9	Sewa-2 Power Station	132KV	Sewa-2-	Hiranagar-II	PGCIL	Sewa-2-Hiranagar-II	Inter regional	Daily		15-Dec-2023	10:00	17-Dec-2023	16:00	Approved	May be given subject to JK/PG consent and no Generation loss.