



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/4-45

दिनांक: 10.01.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 215वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 215th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 09.01.2024 में आयोजित प्रचालन समन्वय उप- समिति की 215 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 215th OCC meeting held on 09.01.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

for शाहीद जीत सिंह
6/01/2024.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 215th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ163017	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual plant maintenance of BFV 1	23/Feb/2024	00:00	25/Feb/2024	18:00	Unit 1 & unit 2 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#1	PLANNED	Approved	23-Feb-24	00:00	25-Feb-24	18:00	
2	RQ163010	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance	18/Feb/2024	20:00	27/Feb/2024	18:00	Annual Planned Maintenance	PLANNED	Approved	18-Feb-24	20:00	27-Feb-24	18:00	
3	RQ163008	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Planned Maintenance	07/Feb/2024	20:00	16/Feb/2024	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Feb-24	20:00	16-Feb-24	18:00	
4	RQ162309	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	23/Feb/2024	00:00	25/Feb/2024	18:00	APM of Butterfly Valve No.#01	PLANNED	Approved	23-Feb-24	00:00	25-Feb-24	18:00	
5	RQ162308	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of NJHPS.	18/Feb/2024	20:00	27/Feb/2024	18:00	APM of Unit#01.	PLANNED	Approved	18-Feb-24	20:00	27-Feb-24	18:00	
6	RQ162310	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	07/Feb/2024	20:00	16/Feb/2024	18:00	APM of Unit#03.	PLANNED	Approved	07-Feb-24	20:00	16-Feb-24	18:00	
7	RQ162270	OCC_215	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	overhauling	01/Feb/2024	00:00	08/Mar/2024	23:59	To be taken from 24 January 2023, for 45 Days.	PLANNED	Approved	24-Jan-24	00:00	08-Mar-24	23:59	
8	RQ162275	OCC_215	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 3	NTPC	C	for Boiler License Renewal	26/Feb/2024	00:00	29/Feb/2024	23:59		PLANNED	Approved	26-Feb-24	00:00	29-Feb-24	23:59	

9	RQ162271	OCC_215	ntpcos_sd	GENERATING UNIT	210 MW DADRI-TPS - UNIT 1	NTPC	C	overhauling	01/Feb/2024	00:00	25/Feb/2024	23:59		PLANNED	Approved	01-Feb-24	00:00	25-Feb-24	23:59		
10	RQ162300	OCC_215	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	overhauling	17/Feb/2024	00:00	26/Feb/2024	23:59		PLANNED	Approved	17-Feb-24	00:00	26-Feb-24	23:59		
11	RQ162296	OCC_215	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	overhauling	02/Feb/2024	00:00	11/Feb/2024	23:59		PLANNED	Approved	02-Feb-24	00:00	11-Feb-24	23:59		
12	RQ162273	OCC_215	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	M4 Inspection from 5th -9th Feb 2024.	05/Feb/2024	00:00	09/Feb/2024	23:59		PLANNED	Approved	05-Feb-24	00:00	09-Feb-24	23:59		
13	RQ162274	OCC_215	ntpcos_sd	GENERATING UNIT	109.3 MW AURAIYA GPS - UNIT 5	NTPC	C	for WHRB-1 & WHRB-4 License Renewal	02/Feb/2024	00:00	02/Feb/2024	23:59	half module would be available.	PLANNED	Approved	02-Feb-24	00:00	02-Feb-24	23:59		
14	RQ163212	OCC_215	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI (LTUHP)	C	Annual Maintenance, Jumper tightness etc.	21/Feb/2024	08:00	18/Mar/2024	23:59	annual maintenance	PLANNED	Approved	21-Feb-24	08:00	18-Mar-24	23:59		
15	RQ162294	OCC_215	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual Maintenance of Under water of Unit 2	14/Feb/2024	00:00	28/Feb/2024	23:59		PLANNED	Approved	14-Feb-24	00:00	28-Feb-24	23:59		
16	RQ162556	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Rejected						Already availed in Dec-Jan.
17	RQ162557	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Rejected						Already availed in Dec-Jan.
18	RQ162558	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Rejected						Already availed in Dec-Jan.

19	RQ162555	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Rejected					Already availed in Dec-Jan.
20	RQ163409	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	Line bay AMP work at Vindhyachal (PS) by WR2 , Dia to be Kept open at both ends.	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	ATC curtailment of 1900 MW IN NR Import
21	RQ163408	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	Line bay AMP work at Vindhyachal (PS) by WR2, Dia to be Kept open at both ends.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	ATC curtailment of 1900 MW IN NR Import
22	RQ163410	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with B-ph (For taking B-Ph in Service) at Satna End by WR2	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Rejected					L/R Spare changeover work shall be clubbed with Line AMP/Outage work .ATC curtailment of 2450 MW IN NR Import
23	RQ163085	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments.	09/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	10-Feb-24	18:00	Subjected to WRPC Approval
24	RQ162821	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects and amp of line terminal equipment and Line reactor AND LINE AMP WORKS. A/R OFF OF CKT # 2 AND DIA TO BE KEPT OPEN AT BOTH ENDS.	08/Feb/2024	08:00	08/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Rejected					ATC curtailment of 1750MW IN NR Export. Subjected to WRPC Approval
25	RQ162822	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 1	08/Feb/2024	08:00	08/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	Subjected to WRPC Approval
26	RQ163412	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS by ER1	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	Subjected to ERPC Approval
27	RQ162820	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects. A/R OFF of ckt # 1 and DIA TO BE KEPT OPEN AT BOTH ENDS	07/Feb/2024	08:00	07/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	ATC curtailment of 1750MW IN NR Export. Subjected to WRPC Approval
28	RQ162819	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2	07/Feb/2024	08:00	07/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	Subjected to WRPC Approval

29	RQ163411	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS by ER1	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	Subjected to ERPC Approval
30	RQ162827	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP line Bay & Line Reactor. DIA TO BE KEPT OPEN AT BOTH ENDS.	11/Feb/2024	08:00	11/Feb/2024	18:00	PG-WR2-BANASKANTH A	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	18:00	Subjected to WRPC Approval
31	RQ163413	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	For installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network by ER1. A/R Non auto mode on Ckt 1	01/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	13-Feb-24	18:00	Subjected to ERPC Approval
32	RQ162722	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Approved	29-Feb-24	16:00	29-Feb-24	23:00	
33	RQ162481	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	Replacement of Polymer insulators and rectification of shutdown nature defects of line	27/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Approved	27-Feb-24	16:00	29-Feb-24	23:00	
34	RQ163399	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP of Line & Line Reactor Bay	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
35	RQ163214	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	23-Feb-24	18:00	
36	RQ163240	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
37	RQ163213	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	ATC Curtailment of 600 MW in NR Import.
38	RQ163400	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
39	RQ163239	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	19/Feb/2024	09:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
40	RQ163089	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	AMP & Testing Work	17/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	09:00	17-Feb-24	18:00	ATC Curtailment of 1100 MW in NR Import.

41	RQ162640	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Feb/2024	15:00	29/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Approved	16-Feb-24	16:00	29-Feb-24	23:00	May be allowd from 16:00 hrs
42	RQ162642	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Feb/2024	15:00	29/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Approved	16-Feb-24	16:00	29-Feb-24	23:00	May be allowd from 16:00 hrs
43	RQ163088	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP & Testing Work	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	ATC Curtailment of 1100 MW in NR Import.
44	RQ163398	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP of Line & Line Reactor Bay	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
45	RQ162721	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	10/Feb/2024	09:00	10/Feb/2024	18:00	Kindly approve	PLANNED	Approved	10-Feb-24	09:00	10-Feb-24	18:00	
46	RQ163187	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	04/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Approved	04-Feb-24	09:00	04-Feb-24	18:00	
47	RQ162639	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Feb/2024	15:00	15/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Approved	01-Feb-24	16:00	15-Feb-24	23:00	To be availed from 16:00 Hrs
48	RQ162641	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Feb/2024	15:00	15/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Approved	01-Feb-24	15:00	15-Feb-24	23:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
49	RQ163083	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Insulator replacement work inside switchyard	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
50	RQ163004	OCC_215	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	For Annual Maintenance & Testing Works	18/Feb/2024	09:00	18/Feb/2024	17:00		PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	17:00	
51	RQ160665	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C X* Ring Bolts.	18/Feb/2024	08:00	20/Feb/2024	17:00		PLANNED	conditionally approved					To be clubbed with at least one unit outage at Lalitpur
52	RQ162263	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing Works	17/Feb/2024	09:00	17/Feb/2024	17:00		PLANNED	Approved	17-Feb-24	09:00	17-Feb-24	17:00	
53	RQ160664	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C X* Ring Bolts.	15/Feb/2024	08:00	17/Feb/2024	17:00		PLANNED	conditionally approved					To be clubbed with at least one unit outage at Lalitpur
54	RQ162813	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	17/Feb/2024	10:00	17/Feb/2024	15:00		PLANNED	Approved	17-Feb-24	10:00	17-Feb-24	15:00	

55	RQ162812	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	1. For 63 Mvar R-phase reactor switching activity and line reactor testing at 765kV Substation Fatehabad . 2. For Fine tuning of CSD at Fatehabad (Agra) end.	15/Feb/2024	10:00	16/Feb/2024	15:00		PLANNED	Approved	15-Feb-24	10:00	16-Feb-24	15:00	
56	RQ162456	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	16:00	29-Feb-24	23:00	May be allowd from 16:00 hrs
57	RQ162458	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	16:00	29-Feb-24	23:00	May be allowd from 16:00 hrs
58	RQ162460	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	16:00	29-Feb-24	23:00	May be allowd from 16:00 hrs
59	RQ162435	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For AMP of Line Reactor and Terminal Equipment at Meerut End	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
60	RQ162415	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	For Shifting of Tower number 79 to Safe location	15/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	29-Feb-24	18:00	
61	RQ162398	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects/ For line bay amp works	15/Feb/2024	08:00	15/Feb/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
62	RQ162352	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	To attend cross checking Shutdown natue defect/ General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	15-Feb-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
63	RQ162399	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects/ For line bay amp works	14/Feb/2024	08:00	14/Feb/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
64	RQ162364	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Attend S/D nature defect/ General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	11/Feb/2024	08:00	12/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	11-Feb-24	08:00	12-Feb-24	18:00	
65	RQ162434	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	UPEIDA DIVERSION WORK	10/Feb/2024	08:00	20/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	10-Feb-24	08:00	20-Feb-24	18:00	

66	RQ162387	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For attending S/D nature defects	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
67	RQ162402	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	07/Feb/2024	09:30	08/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:30	08-Feb-24	18:00	
68	RQ162389	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	For attending S/D nature defects	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
69	RQ162401	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	05/Feb/2024	09:30	06/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:30	06-Feb-24	18:00	
70	RQ162382	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	05/Feb/2024	08:00	19/Feb/2024	20:00		PLANNED	Rejected					Already availed from 6th Jan to 17th Jan.
71	RQ162363	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Attend S/D nature defect	04/Feb/2024	08:00	05/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	04-Feb-24	08:00	05-Feb-24	18:00	
72	RQ162372	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For line bay amp works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Rejected					ATC curtailment of 1750MW IN NR Export.
73	RQ162388	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	For attending S/D nature defects	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
74	RQ162376	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR ERECTION OF FIREWALL OF 765 KV SWLR OF BHADLA-2 CKT-4	01/Feb/2024	16:00	07/Feb/2024	23:59		PLANNED	Approved	01-Feb-24	16:00	07-Feb-24	23:59	
75	RQ162455	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	16:00	15-Feb-24	23:00	To be availed from 16:00 Hrs
76	RQ162457	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	16:00	15-Feb-24	23:00	
77	RQ162459	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	16:00	15-Feb-24	23:00	To be availed from 16:00 Hrs
78	RQ162381	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non auto mode for tower defect rectification work	01/Feb/2024	08:00	29/Feb/2024	20:00	Non auto mode	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	20:00	
79	RQ163201	OCC_215	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPLN	D	Shutdown of line alongwith 240 MVar line reactor at Anta.Half Yearly Maintenance and Oil Top-up in Line Reactor Bank-I (B-Phase Reactor)	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	

80	RQ162669	OCC_215	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	FOR BAY EXTENSION WORK BAY 722, 725 UNDER SS63 A1 & B1 PACKAGE	21/Feb/2024	17:00	27/Feb/2024	23:59		PLANNED	Approved	21-Feb-24	17:00	27-Feb-24	23:59	
81	RQ162629	OCC_215	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)		D	AMP WORK	13/Feb/2024	15:00	13/Feb/2024	23:00		PLANNED	Approved	13-Feb-24	15:00	13-Feb-24	23:00	
82	RQ162541	OCC_215	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work	11/Feb/2024	17:00	20/Feb/2024	23:00		PLANNED	Approved	11-Feb-24	17:00	20-Feb-24	23:00	
83	RQ162554	OCC_215	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-II	08/Feb/2024	08:00	10/Feb/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	
84	RQ162553	OCC_215	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-I	05/Feb/2024	08:00	07/Feb/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	05-Feb-24	08:00	07-Feb-24	18:00	
85	RQ162540	OCC_215	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work	01/Feb/2024	17:00	10/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	17:00	10-Feb-24	23:00	
86	RQ162670	OCC_215	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	FOR BAY EXTENSION WORKS OF BAY 724 & 727 UNDER SS01 TBCB PACKAGE	01/Feb/2024	17:00	06/Feb/2024	23:59		PLANNED	Approved	01-Feb-24	17:00	06-Feb-24	23:59	
87	RQ162981	OCC_215	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP works	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	
88	RQ162980	OCC_215	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP works & Insulator replacement	01/Feb/2024	10:00	01/Feb/2024	18:00	765 kV Ballia Varanasi Line and Bus 1 s/d required together to replace insulator string in switchyard.	PLANNED	Approved	01-Feb-24	10:00	01-Feb-24	18:00	
89	RQ160592	OCC_215	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance of 765kv BUS II and Relay testing of BUS II	05/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	06-Feb-24	18:00	
90	RQ160591	OCC_215	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance of 765kv BUS I And Relay testing	02/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	03-Feb-24	18:00	
91	RQ162567	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For attending hotspot on B phase dropper	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	

92	RQ162563	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	15/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	17-Feb-24	18:00	
93	RQ162564	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	12/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	14-Feb-24	18:00	
94	RQ162253	OCC_215	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	09/Feb/2024	09:00	09/Feb/2024	17:00		PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	17:00	
95	RQ162251	OCC_215	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	06/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	17:00	
96	RQ162659	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	09/Feb/2024	15:00	10/Feb/2024	23:00		PLANNED	Approved					To be clubbed with sl 42
97	RQ162660	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2024	15:00	08/Feb/2024	23:00		PLANNED	Rejected					L/R shutdwon shall be clubbed with Line AMP/Outage work.
98	RQ163415	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved					To be clubbed with sl 71
99	RQ162741	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	CB OVERHOLLING & AMP WORK	29/Feb/2024	15:00	29/Feb/2024	23:00		PLANNED	Approved	29-Feb-24	15:00	29-Feb-24	23:00	
100	RQ162737	OCC_215	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	CB OVERHOLLING & AMP WORK	28/Feb/2024	15:00	28/Feb/2024	23:00		PLANNED	Approved	28-Feb-24	15:00	28-Feb-24	23:00	
101	RQ162740	OCC_215	cpcc1_sd	BAY	710R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG) AT BIKANER-MOGA(PG)	POWER GRID	D	CB OVERHOLLING & AMP WORK	28/Feb/2024	15:00	28/Feb/2024	22:00	at Bikaner	PLANNED	Approved	28-Feb-24	15:00	28-Feb-24	22:00	

102	RQ162748	OCC_215	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Bay equipment	28/Feb/2024	08:30	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	08:30	28-Feb-24	18:00	
103	RQ162747	OCC_215	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Bay equipment	27/Feb/2024	08:30	27/Feb/2024	18:00	Kindly approve for 701R bay at Moga SS	PLANNED	Approved	27-Feb-24	08:30	27-Feb-24	18:00	
104	RQ162739	OCC_215	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	CB OVERHOLLING & AMP WORK	23/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Approved	23-Feb-24	15:00	23-Feb-24	23:00	
105	RQ162738	OCC_215	cpcc1_sd	BAY	713R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	22/Feb/2024	15:00	22/Feb/2024	23:00		PLANNED	Approved	22-Feb-24	15:00	22-Feb-24	23:00	
106	RQ162736	OCC_215	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	CB OVERHOLLING & AMP WORK	21/Feb/2024	15:00	21/Feb/2024	23:00		PLANNED	Approved	21-Feb-24	15:00	21-Feb-24	23:00	
107	RQ163053	OCC_215	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP works	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	10:00	21-Feb-24	18:00	
108	RQ162751	OCC_215	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	Overhauling of CB	21/Feb/2024	08:30	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	08:30	22-Feb-24	18:00	
109	RQ163052	OCC_215	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	19/Feb/2024	10:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	10:00	19-Feb-24	18:00	
110	RQ162750	OCC_215	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	Overhauling of CB	19/Feb/2024	08:30	20/Feb/2024	18:00	Kindly approve	PLANNED	Approved	19-Feb-24	08:30	20-Feb-24	18:00	

111	RQ162752	OCC_215	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	Overhauling of CB	16/Feb/2024	08:30	17/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	08:30	17-Feb-24	18:00	
112	RQ163029	OCC_215	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	
113	RQ162996	OCC_215	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	For insulator replacement work	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	
114	RQ162735	OCC_215	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	CB OVERHOLLING & AMP WORK	14/Feb/2024	15:00	14/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	15:00	14-Feb-24	23:00	
115	RQ163028	OCC_215	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	AMP works	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	10:00	14-Feb-24	18:00	
116	RQ162994	OCC_215	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	For insulator replacement work	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	10:00	14-Feb-24	18:00	
117	RQ162749	OCC_215	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB	14/Feb/2024	08:30	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	14-Feb-24	08:30	15-Feb-24	18:00	

118	RQ162733	OCC_215	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	09/Feb/2024	15:00	09/Feb/2024	22:00		PLANNED	Approved	09-Feb-24	15:00	09-Feb-24	22:00	
119	RQ163019	OCC_215	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP works	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	10:00	09-Feb-24	18:00	
120	RQ163417	OCC_215	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
121	RQ163027	OCC_215	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	
122	RQ163416	OCC_215	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
123	RQ162732	OCC_215	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	07/Feb/2024	14:00	07/Feb/2024	23:00		PLANNED	Approved	07-Feb-24	14:00	07-Feb-24	23:00	
124	RQ163026	OCC_215	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	10:00	07-Feb-24	18:00	

125	RQ163054	OCC_215	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
126	RQ162731	OCC_215	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
127	RQ162729	OCC_215	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	03/Feb/2024	15:00	04/Feb/2024	23:00		PLANNED	Approved	03-Feb-24	15:00	04-Feb-24	23:00	
128	RQ162985	OCC_215	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	18:00	
129	RQ162728	OCC_215	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	AMP OF BAY	01/Feb/2024	15:00	03/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	15:00	03-Feb-24	23:00	
130	RQ162730	OCC_215	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	01/Feb/2024	15:00	02/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	15:00	02-Feb-24	23:00	
131	RQ162734	OCC_215	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	CB OVERHOLLING & AMP WORK	01/Feb/2024	15:00	29/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	15:00	29-Feb-24	23:00	

132	RQ163267	OCC_215	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
133	RQ163249	OCC_215	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
134	RQ163250	OCC_215	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
135	RQ163251	OCC_215	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
136	RQ163253	OCC_215	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
137	RQ163252	OCC_215	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
138	RQ162587	OCC_215	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	CB OVERHOLLING & AMP WORK	26/Feb/2024	09:30	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	09:30	26-Feb-24	18:00	
139	RQ162586	OCC_215	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)		D	CB OVERHOLLING & AMP WORK	23/Feb/2024	09:30	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	09:30	23-Feb-24	18:00	

140	RQ162594	OCC_215	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	23/Feb/2024	09:00	23/Feb/2024	18:00	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
141	RQ162585	OCC_215	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	CB OVERHOLLING & AMP WORK	19/Feb/2024	09:30	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	09:30	19-Feb-24	18:00	
142	RQ162581	OCC_215	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	16/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Approved	16-Feb-24	17:00	18-Feb-24	23:00	
143	RQ162584	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)		D	CB OVERHOLLING & AMP WORK	16/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	09:30	16-Feb-24	18:00	
144	RQ162580	OCC_215	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	14/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	17:00	15-Feb-24	23:00	
145	RQ162579	OCC_215	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Approved	09-Feb-24	17:00	11-Feb-24	23:00	
146	RQ162590	OCC_215	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
147	RQ162578	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	AMP OF BAY	07/Feb/2024	17:00	09/Feb/2024	23:00		PLANNED	Approved	07-Feb-24	17:00	09-Feb-24	23:00	

148	RQ162589	OCC_215	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
149	RQ162577	OCC_215	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	AMP OF BAY	05/Feb/2024	17:00	06/Feb/2024	23:00		PLANNED	Approved	05-Feb-24	17:00	06-Feb-24	23:00	
150	RQ162582	OCC_215	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	Erection of Equipment in Bay 713	01/Feb/2024	17:00	29/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	17:00	29-Feb-24	23:00	
151	RQ162265	OCC_215	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
152	RQ163436	OCC_215	cpcc3_sd	BAY	706 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	
153	RQ163435	OCC_215	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	

154	RQ162798	OCC_215	stuup_sd	BAY	706 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	17:30	
155	RQ162797	OCC_215	stuup_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	17:30	
156	RQ163434	OCC_215	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	18:00	
157	RQ162799	OCC_215	stuup_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	02/Feb/2024	09:00	02/Feb/2024	17:30		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	17:30	
158	RQ162800	OCC_215	stuup_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	02/Feb/2024	09:00	02/Feb/2024	17:30		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	17:30	
159	RQ163433	OCC_215	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	

160	RQ162506	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	28/Feb/2024	09:00	29/Feb/2024	18:00	For attending oil leakage	PLANNED	Approved	28-Feb-24	09:00	29-Feb-24	18:00	
161	RQ162505	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400kV bay extension work	26/Feb/2024	09:00	27/Feb/2024	18:00	For attending oil leakage	PLANNED	Approved	26-Feb-24	09:00	27-Feb-24	18:00	
162	RQ162519	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For attending Hotspot on 89T	18/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	08:00	18-Feb-24	18:00	
163	RQ162503	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For LBB testing for commissioning of TBCB neemuch bay	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
164	RQ162499	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	15/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Approved	15-Feb-24	17:00	15-Feb-24	23:00	
165	RQ162504	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	FOR AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
166	RQ162502	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For LBB testing for commissioning of TBCB neemuch bay	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
167	RQ162492	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Commissioning of 720 Bay	05/Feb/2024	17:00	07/Feb/2024	23:00		PLANNED	Approved	05-Feb-24	17:00	07-Feb-24	23:00	
168	RQ162491	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP WORK	03/Feb/2024	17:00	04/Feb/2024	23:00		PLANNED	Approved	03-Feb-24	17:00	04-Feb-24	23:00	
169	RQ162490	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP WORK	01/Feb/2024	17:00	03/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	17:00	03-Feb-24	23:00	
170	RQ162818	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	Normalization of 1500 MVA 765 KV ICT-1	24/Feb/2024	10:00	24/Feb/2024	11:00	Spare phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and B Phase	PLANNED	Approved	24-Feb-24	10:00	24-Feb-24	11:00	
171	RQ162244	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & Testing Works of 1500 MVA 765 KV ICT-1 B phase	21/Feb/2024	09:00	21/Feb/2024	14:00	B phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and Spare Phase	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	14:00	

172	RQ162528	OCC_215	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks , Monsoon protection & To attend oil leakage if any.	15/Feb/2024	10:00	21/Feb/2024	18:00	UPPCL Approved outage of LPGCL Unit#2 (660 MW) For Boiler License renewal from FEB-2024	PLANNED	Approved	15-Feb-24	10:00	21-Feb-24	18:00	
173	RQ160583	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of ICT HV and IV side as it is not X working properly by SCADA Engineer.	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
174	RQ160562	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testung Work of ICT Units and Relays at 765kV X Substation fatehabad Agra	07/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	08-Feb-24	18:00	
175	RQ162817	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For Maintenance & Testing Works of 1500 MVA 765 KV ICT-1 B phase	07/Feb/2024	09:00	07/Feb/2024	14:00	B phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and Spare Phase	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	14:00	
176	RQ162802	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	05/Feb/2024	09:00	05/Feb/2024	17:30		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	17:30	
177	RQ163429	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
178	RQ162538	OCC_215	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT BARA(UP)	UPPTCL	C	OILFILTRATION	02/Feb/2024	08:00	28/Feb/2024	22:00	RELATED TO U#1 Annual SHUTDOWN	PLANNED	Approved	02-Feb-24	08:00	28-Feb-24	22:00	
179	RQ162269	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	OILFILTRATION	02/Feb/2024	08:00	25/Feb/2024	22:00	RELATED TO U#1 Annual SHUTDOWN	PLANNED	Approved	02-Feb-24	08:00	25-Feb-24	22:00	
180	RQ163428	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	10:00	01-Feb-24	18:00	
181	RQ162801	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	01/Feb/2024	09:00	01/Feb/2024	17:30		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	17:30	

182	RQ162823	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	Generation at Bara to be restricted to 1400-1450 MW.
183	RQ163042	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP works	16/Feb/2024	10:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	10:00	16-Feb-24	18:00	
184	RQ163041	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	
185	RQ163169	OCC_215	sldcrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
186	RQ163177	OCC_215	sldcrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
187	RQ163174	OCC_215	sldcrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
188	RQ163145	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Installation of Transmission Line Arrester	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Approved	29-Feb-24	09:00	29-Feb-24	18:00	
189	RQ163151	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
190	RQ163155	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
191	RQ162776	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Rectification of shutdown nature defects of the line	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
192	RQ163149	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	
193	RQ163154	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	

194	RQ163143	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Installation of Transmission Line Arrester	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
195	RQ163141	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Installation of Transmission Line Arrester	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
196	RQ163147	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
197	RQ163153	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
198	RQ163146	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Approved	29-Feb-24	09:00	29-Feb-24	18:00	
199	RQ163310	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Feb/2024	16:00	28/Feb/2024	23:00		PLANNED	Approved	28-Feb-24	17:00	28-Feb-24	23:00	May be given from 1700 Hrs
200	RQ163077	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Rectification work at Loc. No. 103	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
201	RQ163391	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper closing of 405-89B isolator after isolator retrofitment	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
202	RQ163392	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	For normalizaiton of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400KV Fatehpur-Panki-2	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
203	RQ163309	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Feb/2024	16:00	27/Feb/2024	23:00		PLANNED	Approved	27-Feb-24	17:00	27-Feb-24	23:00	May be given from 1700 Hrs
204	RQ162773	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of the line	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Approved	27-Feb-24	09:00	27-Feb-24	18:00	

205	RQ162324	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Approved	27-Feb-24	09:00	27-Feb-24	18:00	
206	RQ162774	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects of the line	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
207	RQ163152	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Installation of Transmission Line Arrester	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
208	RQ162323	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
209	RQ163395	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	80 MVAR line reactor protection scheme modification	25/Feb/2024	08:00	25/Feb/2024	18:00		PLANNED	Approved	25-Feb-24	08:00	25-Feb-24	18:00	
210	RQ162322	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	24/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Approved	24-Feb-24	09:00	24-Feb-24	18:00	
211	RQ163087	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Installation of counter weight and insulation sleeve and shutdown nature rectification work.	24/Feb/2024	09:00	24/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	09:00	24-Feb-24	18:00	
212	RQ163394	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	80 MVAR line reactor protection scheme modification	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	08:00	24-Feb-24	18:00	
213	RQ162321	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
214	RQ162305	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
215	RQ162277	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:00	24-Feb-24	18:00	
216	RQ162306	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	

217	RQ163115	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAUJIVI (PG) CKT-2	POWER GRID	D	For Isolation of Gas Zone Tripping, PRD Tripping Scheme Modification and Scheme Modification for NGR	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
218	RQ163086	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Installation of insulation sleeve and shutdown nature rectification work.	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
219	RQ163393	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	80 MVAR line reactor protection sceme modification	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
220	RQ163079	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-4	22/Feb/2024	09:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	
221	RQ162482	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects of line.	22/Feb/2024	08:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
222	RQ163082	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	AMP WORK	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
223	RQ162723	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
224	RQ163080	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-3	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
225	RQ162320	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
226	RQ162276	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	21/Feb/2024	09:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	22-Feb-24	18:00	
227	RQ163114	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAUJIVI (PG) CKT-1	POWER GRID	D	For Isolation of Gas Zone Tripping, PRD Tripping Scheme Modification and Scheme Modification for NGR	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
228	RQ163218	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	

229	RQ163355	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
230	RQ163359	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	ATC curtailment of 400 MW IN NR Export. Subjected to WRPC Approval
231	RQ163390	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400kV Kanpur-Panki-2 and 400kV Kanpur-Fatehpur-2	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
232	RQ163405	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	To attend S/D nature defect in Line	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
233	RQ162301	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH) - CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	20/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	20-Feb-24	08:00	21-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
234	RQ163186	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP WORK	19/Feb/2024	09:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
235	RQ162777	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	For installation of TLA	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
236	RQ163108	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Installation of Transmission Line Arrester	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
237	RQ163109	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-3	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
238	RQ163360	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
239	RQ163404	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	To attend S/D nature defect in Line	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
240	RQ163385	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	AMP of non-switchable line reactor at Kanpur	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	
241	RQ162280	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	16/Feb/2024	09:30	16/Feb/2024	17:00	Kindly approve	PLANNED	Approved	16-Feb-24	09:30	16-Feb-24	17:00	

242	RQ163220	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	
243	RQ163150	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Installation of Transmission Line Arrester	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	
244	RQ163401	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	A/R Non auto mode for PID Scanning of Insulators	16/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	28-Feb-24	18:00	
245	RQ163403	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Rectification of damage conductor in top phase in section 604-605	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
246	RQ162638	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWER GRID	D	For attending S/D nature defects	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	May be given subject to real time grid conditions and Delhi consent.
247	RQ162724	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
248	RQ163105	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Installation of Transmission Line Arrester	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
249	RQ163106	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non mode required for safety of manpower working in ckt-3	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
250	RQ162476	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	15/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
251	RQ163078	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Rectification work at Loc. No. 103	14/Feb/2024	09:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Approved	14-Feb-24	09:00	14-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
252	RQ163098	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Replacement of CT under Add-Cap at Moradabad end	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	15-Feb-24	18:00	
253	RQ162878	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV Amritsar-Jalandhar ckt-2	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	
254	RQ162876	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV Amritsar-Jalandhar ckt-2	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	

255	RQ162877	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP of Line Equipments	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	
256	RQ162779	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	C	Rectification of shutdown nature defects of the line	13/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	09:00	15-Feb-24	18:00	May be taken on daily basis, Subject to NHPC consent and no Generation loss.
257	RQ163140	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Installation of Transmission Line Arrester	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
258	RQ163139	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-4	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
259	RQ163396	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP of Line & Line Reactor Bay	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
260	RQ162302	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	13/Feb/2024	08:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Approved	13-Feb-24	08:00	14-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
261	RQ163144	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
262	RQ163406	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP works	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
263	RQ163101	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	11/Feb/2024	09:00	11/Feb/2024	18:00		PLANNED	Approved	11-Feb-24	09:00	11-Feb-24	18:00	
264	RQ163381	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP works	11/Feb/2024	08:00	11/Feb/2024	18:00		PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	18:00	
265	RQ163384	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP works	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	08:00	10-Feb-24	18:00	
266	RQ162474	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-1	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
267	RQ162473	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of line	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	

268	RQ163142	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR non mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
269	RQ163383	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP works	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
270	RQ163095	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	08/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	10-Feb-24	18:00	
271	RQ163257	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
272	RQ163148	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Installation of Transmission Line Arrester	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
273	RQ163382	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP works	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
274	RQ162289	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	D	AMP of Line Equipments	08/Feb/2024	08:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
275	RQ162478	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	08/Feb/2024	08:00	10/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
276	RQ163224	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
277	RQ163138	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Installation of Transmission Line Arrester	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
278	RQ163137	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-4	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
279	RQ162290	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	07/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
280	RQ163084	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	

281	RQ162772	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of the line	06/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	07-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
282	RQ163103	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Installation of Transmission Line Arrester	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
283	RQ163104	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non mode required for safety of manpower working in ckt-3	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
284	RQ162664	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
285	RQ163258	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
286	RQ160599	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core,1	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
287	RQ163223	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
288	RQ163094	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	05/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	07-Feb-24	18:00	
289	RQ160598	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X (Connection of CT Bus-Bar Protecion Core, Interc	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end/ NTPC consent.
290	RQ162475	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-2	05/Feb/2024	09:00	05/Feb/2024	13:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	13:00	
291	RQ162467	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	AMP of Line Equipments	05/Feb/2024	09:00	05/Feb/2024	13:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	13:00	
292	RQ163397	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP of Line & Line Reactor Bay	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	

293	RQ162649	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	03/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	03-Feb-24	08:00	07-Feb-24	18:00	
294	RQ163096	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
295	RQ163255	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	May be given subject to real time grid conditions and no other shutdown from Singrauli end/ NTPC consent.
296	RQ162663	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
297	RQ163117	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Installation of Transmission Line Arrester	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
298	RQ162477	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
299	RQ163116	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-4	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
300	RQ163097	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	New 80 MVAR line reactor to be taken in service at Bareilly (PG) end under ADD-CAP	01/Feb/2024	09:00	01/Feb/2024	18:00	Reactor replacement work is being done in Add-Cap	PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
301	RQ162725	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown required for stringing of upcoming Dulhasti ckt-3	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
302	RQ162726	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR Non auto mode required for stringing of upcoming Dulhasti ckt-3	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
303	RQ163264	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	A/R into non-auto mode for PID test	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	14-Feb-24	18:00	
304	RQ163402	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	A/R Non auto mode for PID Scanning of Insulators	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	14-Feb-24	18:00	
305	RQ162894	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	

306	RQ162895	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	
307	RQ162349	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	To attend Shutdown nature defect/ AR Retrofitment work	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	29-Feb-24	08:00	29-Feb-24	18:00	
308	RQ162383	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	For attending S/D nature defects	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	29-Feb-24	08:00	29-Feb-24	18:00	
309	RQ162413	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28/Feb/2024	08:00	29/Feb/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	28-Feb-24	08:00	29-Feb-24	18:00	
310	RQ162332	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	To attend Shutdown nature defect	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
311	RQ162384	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	For attending S/D nature defects	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	May be given subject to real time grid conditions and Delhi consent.
312	RQ162328	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	A/R RETROFITTING WORK	26/Feb/2024	09:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
313	RQ162414	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Feb/2024	08:00	27/Feb/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Approved	26-Feb-24	08:00	27-Feb-24	18:00	
314	RQ162331	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	To attend Shutdown nature defect	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
315	RQ162335	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	Fixing of twin spacer in yamuna river crossing location (930-929-928)	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
316	RQ162411	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For line bay AMP works at Mandalda End (RRV PNL) but owned by PGCIL	24/Feb/2024	08:00	25/Feb/2024	18:00	Non auto for 400 kV RAPPD-Kankroli	PLANNED	Approved	24-Feb-24	17:00	25-Feb-24	23:00	May be given from 1700 Hrs
317	RQ162329	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	To attend Shutdown nature defect/ A/R RETROFITTING WORK	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	

318	RQ162355	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown nature defect/ S/d for Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	ATC curtailment of 1350 MW IN NR Export. Subjected to WRPC Approval
319	RQ162386	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For attending S/D nature defects	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	May be given subject to real time grid conditions and Delhi consent.
320	RQ162412	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For attending S/D nature defects	22/Feb/2024	08:00	23/Feb/2024	18:00	Non auto for 400 kV RAPPCC-Chittorgarh	PLANNED	Approved	22-Feb-24	08:00	23-Feb-24	18:00	
321	RQ162419	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	20/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
322	RQ162420	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	20/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
323	RQ162385	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For attending S/D nature defects	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	May be given subject to real time grid conditions and Delhi consent.
324	RQ162370	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	20/Feb/2024	07:00	21/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	PLANNED	Approved	20-Feb-24	17:00	21-Feb-24	23:00	May be given from 1700 Hrs

325	RQ162371	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	20/Feb/2024	07:00	21/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	PLANNED	Approved	20-Feb-24	07:00	21-Feb-24	19:00	
326	RQ162394	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofit	19/Feb/2024	09:00	21/Feb/2024	17:00		PLANNED	Approved	19-Feb-24	09:00	21-Feb-24	17:00	May be given subject to real time grid conditions.
327	RQ162333	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Replacement of flashed CLR insulator at Loc 121and attending other SD defects	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
328	RQ162353	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown natue defect/ S/d for Retrofitment of AR relay	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	21-Feb-24	18:00	
329	RQ162417	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	17/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	18-Feb-24	18:00	
330	RQ162416	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	17/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	18-Feb-24	18:00	
331	RQ162452	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	17:00	29-Feb-24	23:00	May be given from 1700 Hrs
332	RQ162450	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	17:00	29-Feb-24	23:00	May be given from 1700 Hrs
333	RQ162454	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	17:00	29-Feb-24	23:00	May be given from 1700 Hrs
334	RQ162442	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	To attend Shutdown natue defect	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	

335	RQ162346	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	To attend Shutdown nature defect/ AR Retrofitment work at Bassi S/s as well as Heerapura (SEB) S/s.	16/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	17-Feb-24	18:00	
336	RQ162395	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects/ For line bay AMP works at Mandalda End (RRVPL) but owned by PGCIL	16/Feb/2024	08:00	16/Feb/2024	18:00	A/R of RAPP-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	16-Feb-24	17:00	16-Feb-24	23:00	May be given from 1700 Hrs
337	RQ162361	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	FOR ATTENDING OF SD NATURE DEFECTS	15/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:30	16-Feb-24	18:00	
338	RQ162357	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	FOR ATTENDING OF SD NATURE DEFECTS	15/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:30	16-Feb-24	18:00	
339	RQ162437	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	To attend Shutdown nature defect	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
340	RQ162397	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	14/Feb/2024	09:00	16/Feb/2024	17:00		PLANNED	Approved	14-Feb-24	09:00	16-Feb-24	17:00	Subjected to WRPC Approval
341	RQ162436	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	To attend Shutdown nature defect	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
342	RQ162345	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	To attend Shutdown nature defect/ AR Retrofitment work at Bassi S/s as well as Heerapura (SEB) S/s.	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	15-Feb-24	18:00	
343	RQ162354	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown nature defect	14/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	16-Feb-24	18:00	Subjected to WRPC Approval
344	RQ162445	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	AMP OF 400 KV BAGHPAT-SAHARANPUR LINE AT SAHARANPUR SS	13/Feb/2024	09:00	13/Feb/2024	18:00	Shutdown for AMP	PLANNED	Approved	13-Feb-24	17:00	13-Feb-24	23:00	May be given from 1700 Hrs
345	RQ162362	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	13/Feb/2024	08:30	29/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:30	29-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Rajasthan consent required/Only two
346	RQ162358	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	13/Feb/2024	08:30	29/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:30	29-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Rajasthan consent required/Only two

347	RQ162441	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	To attend Shutdown nateur defect	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
348	RQ162351	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	AR Retrofitment work/ Line equipment AMP	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
349	RQ162446	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP OF 400 KV ROORKEE-SAHARANPUR LINE AT SAHARANPUR SS	12/Feb/2024	09:00	12/Feb/2024	18:00	Shutdown for AMP	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
350	RQ162334	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Replacement of flashed insulator at loc 47 and attending other SD defects	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
351	RQ162378	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI DIVERSION WORK	12/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	29-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two
352	RQ162377	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI DIVERSION WORK	12/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	29-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two
353	RQ162439	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	To attend Shutdown nateur defect	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
354	RQ162347	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	To attend cross checking Shutdown nateur defect/ Modification of Relay	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
355	RQ162350	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	AR Retrofitment work/ Line equipment AMP	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
356	RQ162348	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	To attend Shutdown nateur defect/ AR Retrofitment work	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	08:00	10-Feb-24	18:00	
357	RQ162410	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	09/Feb/2024	09:00	09/Feb/2024	17:30		PLANNED	Approved	09-Feb-24	17:00	09-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700
358	RQ162330	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	To attend Shutdown nateur defect	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
359	RQ162369	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For line bay AMP works at Mandalda End (RRVPNL) but owned by PGCIL	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 316
360	RQ162380	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line equipment AMP	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	

361	RQ162379	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
362	RQ162375	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK IN GANGA EXPRESSWAY AND NHAI	07/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	22-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/UP Consent required/
363	RQ162440	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non-auto mode for OPGW defect i.e. Al. bond,VD installation	07/Feb/2024	08:00	08/Feb/2024	18:00	Non-auto Mode	PLANNED	Approved	07-Feb-24	08:00	08-Feb-24	18:00	
364	RQ162374	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	Defect rectification work	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
365	RQ162337	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	05/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	07-Feb-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
366	RQ162448	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	AMP WORK	05/Feb/2024	08:00	05/Feb/2024	18:00	Shutdown for AMP & INSULATOR CLEANING	PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
367	RQ162438	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non-auto mode for OPGW defect i.e. Al. bond,VD installation	05/Feb/2024	08:00	06/Feb/2024	18:00	Non-auto Mode	PLANNED	Approved	05-Feb-24	08:00	06-Feb-24	18:00	
368	RQ162344	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend cross checking Shutdown natue defect	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
369	RQ162447	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	AMP WORK	04/Feb/2024	08:00	04/Feb/2024	18:00	Shutdown for AMP & INSULATOR CLEANING	PLANNED	Approved	04-Feb-24	08:00	04-Feb-24	18:00	
370	RQ162373	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	Insulator replacement at tower no 33 and fitting of pilot at tower no 14	03/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	09:00	03-Feb-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
371	RQ162343	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	To attend cross checking Shutdown natue defect	03/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	08:00	03-Feb-24	18:00	
372	RQ162430	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	for relay retrofit	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
373	RQ162342	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	AMP of Line Reactor	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
374	RQ162400	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	01/Feb/2024	09:30	02/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	17:00	02-Feb-24	23:00	May be given from 1700 Hrs

375	RQ162429	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	Attending oil leakges from all ct of old wsi make ct of main bay DTL	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00		
376	RQ162336	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	01/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	03-Feb-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.	
377	RQ162359	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Feb/2024	08:30	20/Feb/2024	18:00		PLANNED	Rejected						
378	RQ162360	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Feb/2024	08:30	20/Feb/2024	18:00		PLANNED	Rejected						
379	RQ162451	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs	
380	RQ162449	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs	
381	RQ162453	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs	
382	RQ162432	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	UPEIDA DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						
383	RQ162433	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	UPEIDA DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						
384	RQ162418	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00		
385	RQ162396	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconduoring works	01/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	ATC curtailment of 400 MW IN NR Export. Subjected to WRPC Approval	

386	RQ160519	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
387	RQ160568	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General Maintenance/ Jumpers tightening	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
388	RQ160569	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 160 to 180.	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
389	RQ160518	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	26/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	28-Feb-24	18:00	
390	RQ160550	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 160 to 175.	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
391	RQ160516	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
392	RQ160566	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General Maintenance/ Jumpers tightening	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
393	RQ160515	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
394	RQ160549	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 156 to 175.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
395	RQ160557	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 136 to 154.	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
396	RQ160506	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	

397	RQ160565	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
398	RQ160540	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightning of dead end towers ,Tree trimming and other maintenance work of Line	12/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	13-Feb-24	18:00	
399	RQ160559	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 116 to 135.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
400	RQ160524	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	12/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	17-Feb-24	18:00	
401	RQ160505	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
402	RQ160560	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 95 to 115.	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
403	RQ160512	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
404	RQ160597	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	PSTCL	D	Protection Testing	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
405	RQ160567	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
406	RQ160539	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers ,Tree trimming and other maintenance work of Line	05/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	06-Feb-24	18:00	
407	RQ160564	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 74 to 94.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	

408	RQ160522	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	10-Feb-24	18:00	
409	RQ160511	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
410	RQ160563	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 53 to 73	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
411	RQ160523	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	
412	RQ160600	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Jumper Tightening & Maintenance Work	27/Feb/2024	10:00	27/Feb/2024	17:00		PLANNED	Approved	27-Feb-24	10:00	27-Feb-24	17:00	
413	RQ160601	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Jumper Tightening & Maintenance Work	26/Feb/2024	10:00	26/Feb/2024	17:00		PLANNED	Approved	26-Feb-24	10:00	26-Feb-24	17:00	
414	RQ163219	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP WORK	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
415	RQ163081	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
416	RQ163216	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
417	RQ163265	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	A/R into non-auto mode for PID test	15/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	29-Feb-24	18:00	
418	RQ163215	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
419	RQ162960	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type (Connection of CT Bus-Bar Protecion Core, I	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	

420	RQ160593	OCC_215	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* 400KV SAROJINI NAGAR- KURSI ROAD LINE S/D REQUIRED FOR DIVERSION OF THIS X LINE IN CONSTRUCTION OF ELIVATED FLY OVER OF LUCK	05/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	15-Feb-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/PG consent.
421	RQ163206	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 357
422	RQ163235	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance and testing of Equipments	26/Feb/2024	16:00	26/Feb/2024	23:00		PLANNED	Approved	26-Feb-24	16:00	26-Feb-24	23:00	
423	RQ163207	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	17:00	26-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both
424	RQ163233	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	22/Feb/2024	16:00	22/Feb/2024	23:00		PLANNED	Approved	22-Feb-24	16:00	22-Feb-24	23:00	
425	RQ163377	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Bay Maintenance Work and testing	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
426	RQ163229	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	21/Feb/2024	16:00	21/Feb/2024	23:00		PLANNED	Approved	21-Feb-24	16:00	21-Feb-24	23:00	
427	RQ163232	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	20/Feb/2024	16:00	20/Feb/2024	23:00		PLANNED	Approved	20-Feb-24	16:00	20-Feb-24	23:00	
428	RQ163227	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	19/Feb/2024	16:00	19/Feb/2024	23:00		PLANNED	Approved	19-Feb-24	16:00	19-Feb-24	23:00	
429	RQ163210	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	17:00	19-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both
430	RQ163350	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	
431	RQ163365	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	
432	RQ163315	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance work of associated equipments at both end	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	17:00	17-Feb-24	23:00	May be given from 1700 Hrs

433	RQ163234	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	16/Feb/2024	16:00	17/Feb/2024	23:00		PLANNED	Approved	16-Feb-24	16:00	17-Feb-24	23:00	
434	RQ163237	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	17:00	16-Feb-24	23:00	May be given from 1700 Hrs
435	RQ163354	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor INSTALLED AT 400 KV GSS RVPN JODHPUR	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
436	RQ163348	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
437	RQ163231	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at both end	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
438	RQ163211	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	17:00	14-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both
439	RQ163230	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at both end	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
440	RQ163312	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Feb/2024	16:00	13/Feb/2024	23:00		PLANNED	Approved	13-Feb-24	17:00	13-Feb-24	23:00	May be given from 1700 Hrs
441	RQ163205	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	17:00	13-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both
442	RQ163316	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance work of associated equipments at both end	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	17:00	13-Feb-24	23:00	May be given from 1700 Hrs
443	RQ163311	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	17:00	12-Feb-24	23:00	May be given from 1700 Hrs
444	RQ163209	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTRA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	17:00	12-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700 Hrs
445	RQ163368	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	

446	RQ163356	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
447	RQ163366	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS along with 50 MVAR line reactor at Merta	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	17:00	12-Feb-24	23:00	May be given from 1700 Hrs
448	RQ162814	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (Iind) T/L Section- N42/0-N43/0	10/Feb/2024	08:00	13/Feb/2024	18:00	400 kV D/C Akal to Kakani (Jodhpur)T/L	PLANNED	Approved	10-Feb-24	17:00	13-Feb-24	23:59	May be given from 1700 Hrs
449	RQ162815	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (Iind) T/L Section-N42/0-N43/0	10/Feb/2024	08:00	13/Feb/2024	18:00	400 kV D/C Akal to Kakani (Jodhpur)T/L	PLANNED	Approved	10-Feb-24	17:00	13-Feb-24	23:59	400Kv Akal Jaisalmer shutdown required/ May be given from 1700 Hrs
450	RQ163313	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at both end	09/Feb/2024	16:00	10/Feb/2024	23:00		PLANNED	Approved	09-Feb-24	17:00	10-Feb-24	23:00	May be given from 1700 Hrs
451	RQ163361	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
452	RQ163208	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and for commissioning of PMU (Phasor Measurement Unit) Micom P847 under STNAMS project.	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	17:00	09-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700 Hrs
453	RQ163323	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance at both end alongwith 50 MVAR line reactor at Bhilwara end.	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	17:00	08-Feb-24	23:00	May be given from 1700 Hrs
454	RQ163204	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and for commissioning of PMU (Phasor Measurement Unit) Micom P847 under STNAMS project.	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	17:00	08-Feb-24	23:30	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700 Hrs
455	RQ163314	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at both end	07/Feb/2024	16:00	08/Feb/2024	23:00		PLANNED	Approved	07-Feb-24	17:00	08-Feb-24	23:00	May be given from 1700 Hrs
456	RQ163228	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	

457	RQ163362	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments. at both end	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
458	RQ163308	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	05/Feb/2024	16:00	06/Feb/2024	23:00		PLANNED	Approved	05-Feb-24	17:00	06-Feb-24	23:00	May be given from 1700 Hrs
459	RQ163319	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	1. Maintenance Work of Bay elements at CTPP End. 2.For Checking/ Testing of Line CVT at CTPP end	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	17:00	05-Feb-24	23:00	May be given from 1700 Hrs
460	RQ162816	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd T/L) Section- N50/O-N51/O	04/Feb/2024	08:00	06/Feb/2024	18:00	400 kv S/C Akal (Jaisalmer)-Jodhpur T/L	PLANNED	Approved	04-Feb-24	08:00	06-Feb-24	18:00	
461	RQ163324	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	03/Feb/2024	16:00	04/Feb/2024	23:00		PLANNED	Approved	03-Feb-24	17:00	04-Feb-24	23:00	May be given from 1700 Hrs
462	RQ163369	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith 50 MVAR Line reactor at Jodhpur	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
463	RQ162945	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	26-Feb-24	09:00	26-Feb-24	18:00	
464	RQ162941	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
465	RQ162944	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	

466	RQ162940	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Feb/2024	09:00	01/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
467	RQ162904	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	1. Relay testing 2. Insulator Replacement	26/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	28-Feb-24	18:00	
468	RQ162905	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	1. Relay testing 2. Insulator Replacement	22/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	24-Feb-24	18:00	
469	RQ162319	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	AMP of Line Equipments	23/Feb/2024	09:30	23/Feb/2024	17:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:30	23-Feb-24	17:00	
470	RQ162318	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	AMP of Line Equipments	21/Feb/2024	09:30	21/Feb/2024	17:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:30	21-Feb-24	17:00	
471	RQ162795	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	07/Feb/2024	08:00	10/Feb/2024	17:00	Maintenance works	PLANNED	Approved	07-Feb-24	08:00	10-Feb-24	17:00	May be given subject to real time grid conditions/One Ckt shutdown at a time/No generation loss

472	RQ162794	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs & spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	03/Feb/2024	08:00	06/Feb/2024	17:00	Maintenance works	PLANNED	Approved	03-Feb-24	08:00	06-Feb-24	17:00	May be given subject to real time grid conditions/One Ckt shutdown at a time/No generation loss
473	RQ162975	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For PLCC work	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
474	RQ162906	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For cheking PLCC and Auto recloser ckt	22/Feb/2024	09:00	22/Feb/2024	17:00		PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	17:00	May be given subject to real time grid conditions and no other shutdown from both
475	RQ162974	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For bay tightening & relay testing	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	May be given subject to real time grid conditions and no other shutdown from both
476	RQ160602	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Replacement of Defective Polymer & Jumper Tightening Work	20/Feb/2024	10:00	22/Feb/2024	17:00		PLANNED	Approved	20-Feb-24	10:00	22-Feb-24	17:00	
477	RQ162903	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	1. Relay testing 2. Insulator Replacement	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	21-Feb-24	18:00	
478	RQ162937	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* S/D of 400 kV Unnao-Bareilly CKT-II for Jumper tightening <-&<-> other >X maintenance work	18/Feb/2024	09:00	25/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	09:00	25-Feb-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/days needs to be checked.
479	RQ160596	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* S/D of 400 kV Unnao-Bareilly CKT-I for Jumper tightening & other X maintenance work	18/Feb/2024	09:00	25/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	09:00	25-Feb-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/days needs to be checked.
480	RQ160667	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Shutdown for Safety Purpose (Commissioning work of 50MVAR Line Reactor)	16/Feb/2024	09:00	22/Feb/2024	17:00		PLANNED	Approved	16-Feb-24	09:00	22-Feb-24	17:00	
481	RQ160603	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	* Replacment of Defective Polymer & Jumper Tightening Work	15/Feb/2024	10:00	17/Feb/2024	17:00		PLANNED	Approved	15-Feb-24	10:00	17-Feb-24	17:00	

482	RQ163162	OCC_215	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	1. Relay testing 2. Insulator Replacement	15/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	17-Feb-24	18:00		
483	RQ160666	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* DTPC CONNECTION AND BAY MAINTENANCE	12/Feb/2024	09:00	12/Feb/2024	17:00		PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	17:00		
484	RQ162826	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	routine testing and bay miantenace	10/Feb/2024	11:00	10/Feb/2024	17:00		PLANNED	Approved	10-Feb-24	11:00	10-Feb-24	17:00		
485	RQ162959	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protecion Core, Interco	10/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	09:00	10-Feb-24	18:00		
486	RQ162942	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* The shutdown of 400 KV Unnao-Bareilly-II Line Main Circuit Breaker at >X 400KV S/S Unnao is required for Maintenance and complete overhauling work of 400 kv Unnao-Bareilly-II line main circuit breaker at 400 kv S/s Unnao	09/Feb/2024	09:00	15/Feb/2024	17:00		PLANNED	Rejected						Request withdrawn/ breaker shutdown required.
487	RQ163161	OCC_215	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	C	A/R testing at Bara end	08/Feb/2024	07:00	08/Feb/2024	17:00		PLANNED	Approved	08-Feb-24	07:00	08-Feb-24	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time.	
488	RQ163160	OCC_215	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	C	A/R testing at Bara end	07/Feb/2024	07:00	07/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	07:00	07-Feb-24	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time.	
489	RQ160595	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* S/D for routine testing and maintenance work.	06/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	17:00		
490	RQ162950	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* Maintenance work of Pantograph isolator B phase of 400KV Main Bus-II at >X 400KV S/S Unnao.	05/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Approved	05-Feb-24	09:00	06-Feb-24	17:00		
491	RQ162485	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	For O/H of 400 KV Circuit Breaker	05/Feb/2024	08:00	10/Feb/2024	20:00		PLANNED	Approved	05-Feb-24	08:00	10-Feb-24	20:00	May be given subject to real time grid conditions/One circuit shutdown at a time	

492	RQ160668	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* Shutdown for Safety Purpose (Interpanel wiring of 50MVAR Line reactor X Bay)	03/Feb/2024	09:00	09/Feb/2024	17:00		PLANNED	Approved	03-Feb-24	09:00	09-Feb-24	17:00	
493	RQ162243	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Jumper tightening	01/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	08-Feb-24	18:00	
494	RQ163236	OCC_215	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of line	20/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	21-Feb-24	18:00	
495	RQ162625	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For AMP of Line Equipments and Line Reactor	16/Feb/2024	10:00	16/Feb/2024	16:00	Kindly approve	PLANNED	Approved	16-Feb-24	10:00	16-Feb-24	16:00	
496	RQ162624	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For AMP of Line Equipments and Line Reactor	15/Feb/2024	10:00	15/Feb/2024	16:00	Kindly approve	PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	16:00	
497	RQ162806	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Approved	20-Feb-24	08:00	10-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would
498	RQ162805	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Approved	20-Feb-24	08:00	10-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would
499	RQ162788	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	C	Line Diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line Diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Rejected					Duplicate entry with S.No. 497
500	RQ162787	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	C	Line Diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line Diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Rejected					Duplicate entry with S.No. 498
501	RQ163099	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	AMP and Main-2 distance relay retrofit at UPPTCL end	04/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Approved	04-Feb-24	09:00	04-Feb-24	18:00	
502	RQ163100	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	AMP and Main-2 distance relay retrofit at UPPTCL end	03/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	09:00	03-Feb-24	18:00	

503	RQ161995	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For providing and fixing fiber sheet on the top side of 400kV AC Kiosk in 400kV Switchyard	13/Feb/2024	11:00	13/Feb/2024	16:00		PLANNED	Approved	13-Feb-24	11:00	13-Feb-24	16:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit shutdown at a time.
504	RQ161994	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing and fixing fiber sheet on the top side of 400kV AC Kiosk in 400kV Switchyard	12/Feb/2024	11:00	12/Feb/2024	16:00		PLANNED	Approved	12-Feb-24	11:00	12-Feb-24	16:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit shutdown at a time.
505	RQ162480	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	
506	RQ161993	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing pilot string on various towers on daily basis	07/Feb/2024	10:00	08/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	10:00	08-Feb-24	17:00	
507	RQ161992	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	06/Feb/2024	10:00	06/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	17:00	
508	RQ162479	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	
509	RQ162312	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Bay Equipment (Testing of line CVT, LA, CT, BUS isolator, Earth Switch) & Tightening of spacer & Damper	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit shutdown at a time.
510	RQ162311	OCC_215	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Bay Equipment (Testing of line CVT, LA, CT, BUS isolator, Earth Switch) & Tightening of spacer & Damper	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit shutdown at a time.
511	RQ162796	OCC_215	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Maintenance & Equipment Testing	10/Feb/2024	09:00	10/Feb/2024	17:00	Maintenance & Equipment Testing	PLANNED	Approved	10-Feb-24	09:00	10-Feb-24	17:00	
512	RQ162279	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID, PATRAN	D	For attending Shut Down Nature Defects of Line	06/Feb/2024	09:30	06/Feb/2024	17:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:30	06-Feb-24	17:00	
513	RQ162278	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID, PATRAN	D	For attending Shut Down Nature Defects of Line	05/Feb/2024	09:30	05/Feb/2024	17:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:30	05-Feb-24	17:00	
514	RQ163317	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID, NRSS36	D	Quarterly Maintenance and Replacement of ABT Meter	02/Feb/2024	09:00	02/Feb/2024	15:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	15:00	

515	RQ162466	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	13:00	Kindly approve	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	13:00	
516	RQ162465	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	AMP of Line Equipments	01/Feb/2024	09:00	01/Feb/2024	13:00	Kindly approve	PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	13:00	
517	RQ162896	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	
518	RQ162954	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	29-Feb-24	09:00	29-Feb-24	18:00	
519	RQ160690	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWER GRID	D	Overhauling of CB	28/Feb/2024	10:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	10:00	28-Feb-24	18:00	
520	RQ162953	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	18:00	
521	RQ160689	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	Overhauling of CB	27/Feb/2024	10:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Approved	27-Feb-24	10:00	27-Feb-24	18:00	
522	RQ163039	OCC_215	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	AMP works(Bus 2B)	27/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	10:00	27-Feb-24	18:00	
523	RQ163038	OCC_215	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	AMP works(Bus 1B)	25/Feb/2024	10:00	25/Feb/2024	18:00		PLANNED	Approved	25-Feb-24	10:00	25-Feb-24	18:00	
524	RQ162968	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	24/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	24-Feb-24	09:00	24-Feb-24	18:00	
525	RQ162856	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	AMP works	23/Feb/2024	10:00	23/Feb/2024	15:00	Kindly approve	PLANNED	Approved	23-Feb-24	10:00	23-Feb-24	15:00	
526	RQ162967	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	18:00	
527	RQ162855	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	AMP works	22/Feb/2024	10:00	22/Feb/2024	15:00	Kindly approve	PLANNED	Approved	22-Feb-24	10:00	22-Feb-24	15:00	

528	RQ163033	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	20/Feb/2024	10:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	10:00	20-Feb-24	18:00	
529	RQ163032	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	17/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	10:00	17-Feb-24	18:00	
530	RQ162964	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
531	RQ162963	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	14/Feb/2024	09:00	14/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	14-Feb-24	09:00	14-Feb-24	18:00	
532	RQ163030	OCC_215	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	
533	RQ162317	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	Overhauling of CB	13/Feb/2024	09:30	13/Feb/2024	17:00	Kindly approve	PLANNED	Approved	13-Feb-24	09:30	13-Feb-24	17:00	
534	RQ163031	OCC_215	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	12/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	12-Feb-24	18:00	
535	RQ163021	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP works	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	10:00	09-Feb-24	18:00	
536	RQ162972	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
537	RQ162881	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	
538	RQ163020	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	
539	RQ160710	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	Overhauling of CB	08/Feb/2024	09:30	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	09:30	09-Feb-24	18:00	
540	RQ162971	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	

541	RQ162958	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
542	RQ163036	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
543	RQ163447	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
544	RQ160709	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Overhauling of CB	05/Feb/2024	09:30	06/Feb/2024	18:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:30	06-Feb-24	18:00	
545	RQ162957	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
546	RQ162757	OCC_215	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	04/Feb/2024	08:00	20/Feb/2024	18:00	Kindly approve for Shutdown of 400KV GIS Bus-2 GIS	PLANNED	Approved	04-Feb-24	08:00	20-Feb-24	18:00	May be allowed subject to no other outage
547	RQ162970	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Feb/2024	09:00	03/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	03-Feb-24	09:00	03-Feb-24	18:00	
548	RQ160705	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	Overhauling of CB	02/Feb/2024	09:30	02/Feb/2024	17:30	Kindly approve	PLANNED	Approved	02-Feb-24	09:30	02-Feb-24	17:30	
549	RQ162969	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
550	RQ160704	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	Overhauling of CB	01/Feb/2024	09:30	01/Feb/2024	17:30	Kindly approve	PLANNED	Approved	01-Feb-24	09:30	01-Feb-24	17:30	
551	RQ162756	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP works	01/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	01-Feb-24	08:00	02-Feb-24	18:00	
552	RQ163125	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
553	RQ163124	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	

554	RQ163130	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	23/Feb/2024	16:00	24/Feb/2024	23:00		PLANNED	Approved	23-Feb-24	17:00	24-Feb-24	23:00	May be given from 1700 Hrs
555	RQ163379	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance Work and testing	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	17:00	23-Feb-24	23:00	May be given from 1700 Hrs
556	RQ163380	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	17:00	22-Feb-24	23:30	May be given subject to real time grid conditions/One BUS shutdown at a time/ May be given from 1700 Hrs
557	RQ163133	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTENANCE AND TESTING WORK	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	17:00	23-Feb-24	23:59	May be given on daily basis subject to real time grid conditions/One BUS shutdown at a time/ May be given from 1700 Hrs
558	RQ163136	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
559	RQ163129	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Feb/2024	16:00	22/Feb/2024	23:00		PLANNED	Approved	21-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
560	RQ163126	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	17:00	20-Feb-24	23:30	May be given subject to real time grid conditions/One BUS shutdown at a time/ May be given from 1700 Hrs
561	RQ163118	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
562	RQ163122	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
563	RQ163121	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
564	RQ163132	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	

565	RQ163131	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
566	RQ163123	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	maintenance and testing of Bus-1	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
567	RQ163119	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
568	RQ163128	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
569	RQ162551	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	26/Feb/2024	17:00	29/Feb/2024	23:00		PLANNED	Approved	26-Feb-24	17:00	29-Feb-24	23:00	May be given from 1700 Hrs
570	RQ162632	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	08:00	24-Feb-24	18:00	
571	RQ162550	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	22/Feb/2024	17:00	25/Feb/2024	23:00		PLANNED	Approved	22-Feb-24	17:00	25-Feb-24	23:00	May be given from 1700 Hrs
572	RQ162683	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP WORK	22/Feb/2024	09:00	22/Feb/2024	18:00	AMP works	PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	
573	RQ162552	OCC_215	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For AMP Works	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
574	RQ162695	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 kv Side.	22/Feb/2024	08:00	23/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 kv Side.	PLANNED	Approved	22-Feb-24	08:00	23-Feb-24	20:00	
575	RQ162631	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)		D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
576	RQ162679	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	AMP	21/Feb/2024	09:00	21/Feb/2024	18:00	AMP works	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
577	RQ162682	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00	AMP works	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	

578	RQ162694	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 kV Side.	20/Feb/2024	08:00	21/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 kV Side.	PLANNED	Approved	20-Feb-24	08:00	21-Feb-24	20:00	
579	RQ162678	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	AMP	19/Feb/2024	09:00	19/Feb/2024	18:00	AMP works	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
580	RQ162549	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	18/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Approved	18-Feb-24	17:00	21-Feb-24	23:00	May be given from 1700 Hrs
581	RQ162548	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	15/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Approved	15-Feb-24	17:00	18-Feb-24	23:00	May be given from 1700 Hrs
582	RQ162689	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)		D	For AMP Works	15/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	16-Feb-24	18:00	
583	RQ162672	OCC_215	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR BAY EXTENSION WORKS OF 440 BAY UNDER SS63 B1 PACKAGE	14/Feb/2024	17:00	18/Feb/2024	23:59		PLANNED	Approved	14-Feb-24	17:00	18-Feb-24	23:59	May be given from 1700 Hrs
584	RQ162630	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)		D	AMP WORK	14/Feb/2024	15:00	14/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	15:00	14-Feb-24	23:00	
585	RQ162688	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)		D	For AMP Works	13/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	14-Feb-24	18:00	
586	RQ162706	OCC_215	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	13/Feb/2024	09:00	16/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	13-Feb-24	09:00	16-Feb-24	18:00	
587	RQ162668	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	FOR COMMISSIONING OF UPCOMING NEEMUCH TBCB BAYS	12/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	17-Feb-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time
588	RQ162705	OCC_215	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	09/Feb/2024	09:00	12/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	09-Feb-24	09:00	12-Feb-24	18:00	
589	RQ162687	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For Main Bus 2 integration and testing work for newly augmented Main Bay of Jodhpur line	09/Feb/2024	09:00	10/Feb/2024	17:00		PLANNED	Approved	09-Feb-24	09:00	10-Feb-24	17:00	

590	RQ162693	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 412 Bay Isolator Erection Work .	08/Feb/2024	08:00	09/Feb/2024	20:00	For Bay Extension work under SS104 Package- 412 Bay Isolator Erection Work .	PLANNED	Approved	08-Feb-24	08:00	09-Feb-24	20:00	
591	RQ162686	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For AMP Works	07/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	09:00	08-Feb-24	17:00	
592	RQ162671	OCC_215	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR BAY EXTENSION WORKS OF 439 BAY UNDER SS63 B1 PACKAGE	06/Feb/2024	17:00	13/Feb/2024	23:59		PLANNED	Approved	06-Feb-24	17:00	13-Feb-24	23:59	May be given from 1700 Hrs
593	RQ162692	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 410 Bay Isolator Erection Work .	06/Feb/2024	08:00	07/Feb/2024	20:00	For Bay Extension work under SS104 Package- 410 Bay Isolator Erection Work .	PLANNED	Approved	06-Feb-24	08:00	07-Feb-24	20:00	
594	RQ162704	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For bus bar retrofit work and hardware replacement in switch yard	05/Feb/2024	09:00	08/Feb/2024	18:00	For bus bar retrofit work	PLANNED	Approved	05-Feb-24	09:00	08-Feb-24	18:00	
595	RQ162667	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	FOR COMMISSIONING OF UPCOMING NEEMUCH TBCB BAYS	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	10-Feb-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time
596	RQ162685	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Main Bus 1 integration and testing work for newly augmented Main Bay of Jodhpur line	03/Feb/2024	09:00	04/Feb/2024	17:00		PLANNED	Approved	03-Feb-24	09:00	04-Feb-24	17:00	
597	RQ162712	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	For AMP Works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
598	RQ162714	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	AMP & Bay extension work	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
599	RQ162703	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For bus bar retrofit work and hardware replacement in switch yard	01/Feb/2024	09:00	04/Feb/2024	18:00	For bus bar retrofit work	PLANNED	Approved	01-Feb-24	09:00	04-Feb-24	18:00	
600	RQ162684	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Main Bus 1 interconnection work for newly augmented Main Bay of Jodhpur line	01/Feb/2024	09:00	02/Feb/2024	17:00		PLANNED	Approved	01-Feb-24	09:00	02-Feb-24	17:00	

601	RQ162711	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	For Attending Hotspot of ICT-IV dropper (SD required with 400kv ICT-IV)	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
602	RQ162713	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP & Bay extension work	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
603	RQ163120	OCC_215	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	17:00	26-Feb-24	23:00	May be given from 1700 Hrs
604	RQ163135	OCC_215	slcds_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
605	RQ163134	OCC_215	slcds_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
606	RQ162978	OCC_215	stuuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	(For bus tightening & Strengthening	21/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	22-Feb-24	18:00	
607	RQ162250	OCC_215	stuuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(U P)	UPPTCL	D	For Annual Maintenance & Testing Works	16/Feb/2024	10:00	16/Feb/2024	16:00		PLANNED	Approved	16-Feb-24	10:00	16-Feb-24	16:00	
608	RQ162268	OCC_215	stuuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
609	RQ162249	OCC_215	stuuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(U P)	UPPTCL	D	For Annual Maintenance & Testing Works	15/Feb/2024	10:00	15/Feb/2024	16:00	400 KV Bus 1 shutdown will be done with Bus Coupler	PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	16:00	
610	RQ162267	OCC_215	stuuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
611	RQ163163	OCC_215	slcdup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protecion Core, Interconnec	11/Feb/2024	08:00	11/Feb/2024	18:00	400KV Transfer bus at 400KV Lucknow(UP)	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
612	RQ160590	OCC_215	stuuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	05/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	12-Feb-24	18:00	May be allowed subject to no other outage.
613	RQ162943	OCC_215	stuuup_sd	BUS	400KV BUS 2 AT UNNAO(UP)	UPPTCL	D	* Maintenance work of Pantograph isolator B phase of 400KV Main Bus-II at >X 400KV S/S Unnao.	05/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Approved	05-Feb-24	09:00	06-Feb-24	17:00	
614	RQ160482	OCC_215	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	

615	RQ160481	OCC_215	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
616	RQ160483	OCC_215	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
617	RQ160486	OCC_215	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	15/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	16-Feb-24	18:00	
618	RQ160484	OCC_215	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	12/Feb/2024	08:00	13/Feb/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	12-Feb-24	08:00	13-Feb-24	18:00	
619	RQ160480	OCC_215	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
620	RQ160479	OCC_215	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
621	RQ162316	OCC_215	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment (Testing of line CVT, BUS Isolator Alignment)	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
622	RQ162315	OCC_215	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment (Testing of line CVT, BUS Isolator Alignment)	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
623	RQ162912	OCC_215	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	C	For attending oil leakage of BUS CT and PM work of CTs and CVT connected to bus.	06/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	09:00	08-Feb-24	17:00	May be allowed subject to no other outage.
624	RQ162573	OCC_215	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	05/Feb/2024	16:00	10/Feb/2024	23:00	kindly approve for dt 21.01.24 to 25.01.2024	PLANNED	Approved	05-Feb-24	17:00	10-Feb-24	23:00	May be given from 1700 Hrs

625	RQ162572	OCC_215	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	01/Feb/2024	17:00	05/Feb/2024	23:00	kindly approve for dt 27.01.24 to 31.01.2024	PLANNED	Approved	01-Feb-24	17:00	05-Feb-24	23:00	May be given from 1700 Hrs
626	RQ163091	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 @SAMBA(PG)	POWER GRID	D	AMP of Line Reactor	16/Feb/2024	10:00	16/Feb/2024	16:00	Kindly approve	PLANNED	Approved	16-Feb-24	10:00	16-Feb-24	16:00	
627	RQ163092	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 @SAMBA(PG)	POWER GRID	D	AMP of Line Reactor	15/Feb/2024	10:00	15/Feb/2024	16:00	Kindly approve	PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	16:00	
628	RQ163018	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWER GRID	D	Shutdown for AMP works along with Line	07/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
629	RQ162574	OCC_215	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	To attend Leakage in detection Line	01/Feb/2024	15:00	01/Feb/2024	21:00	kindly approve for dt 29.01.24	PLANNED	Approved	01-Feb-24	17:00	01-Feb-24	23:00	May be given from 1700 Hrs
630	RQ162261	OCC_215	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P)	UPPTCL	D	For Annual Maintenance & Testing Works	27/Feb/2024	10:00	27/Feb/2024	14:00		PLANNED	Approved	27-Feb-24	10:00	27-Feb-24	14:00	
631	RQ160585	OCC_215	stuup_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* S/D for routine testing and maintenance work.	12/Feb/2024	09:00	13/Feb/2024	17:00		PLANNED	Approved	12-Feb-24	09:00	13-Feb-24	17:00	
632	RQ160589	OCC_215	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X (Connection of CT Bus-Bar Protecion Core, Interc	11/Feb/2024	09:00	11/Feb/2024	18:00		PLANNED	Approved	11-Feb-24	09:00	11-Feb-24	18:00	

633	RQ163248	OCC_215	sldcup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV UNNAO(UP)	UPPTCL	C	To facilitate the shutdown of Main Breaker of 400KV Bareilly-Unnao ckt-2 (safety purpose)	09/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	15-Feb-24	18:00	May be given subject to real time grid conditions.
634	RQ162825	OCC_215	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	D	routine testing and bay miantenance	07/Feb/2024	11:00	07/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	11:00	07-Feb-24	17:00	
635	RQ163192	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	17:00	26-Feb-24	23:00	May be given from 1700 Hrs
636	RQ163190	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and testing work of reactor and bay equipments	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	17:00	21-Feb-24	23:00	May be given from 1700 Hrs
637	RQ163188	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
638	RQ163193	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
639	RQ163195	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual maintance, testing & Tan delta mesurement Of HV Bhushings.	05/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	06-Feb-24	18:00	May be given subject to real time grid conditions.
640	RQ163189	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV CHHABRA(RS)	RRVPNL	C	1.Oil Filtration of Bus Reactor-II. 2. Maintenance Work of Bay elements.	02/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	08-Feb-24	18:00	May be given subject to real time grid conditions.
641	RQ163197	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
642	RQ163196	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual maintance, testing & Tan delta mesurement Of HV Bhushings.	01/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	02-Feb-24	18:00	May be given subject to real time grid conditions.
643	RQ162568	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	C	For bypassing of Old Circuit Breaker from Reactor Bay	10/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	08:00	13-Feb-24	18:00	May be given subject to real time grid conditions.

644	RQ163194	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
645	RQ162562	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	for testing of 403 bay equipments replaced during Jodhpur reconducoring work.	05/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	09-Feb-24	18:00	May be given subject to real time grid conditions.
646	RQ162565	OCC_215	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	For Bay Extension Work under SS-104 Package- Firewall Construction Work.	01/Feb/2024	08:00	15/Feb/2024	18:00	For Bay Extension Work under SS-104 Package- Firewall Construction Work.	PLANNED	Approved	01-Feb-24	08:00	15-Feb-24	18:00	
647	RQ163191	OCC_215	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	09-Feb-24	18:00	May be given subject to real time grid conditions.
648	RQ160582	OCC_215	sldcps_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PSTCL	D	Protection testing	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
649	RQ160475	OCC_215	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	29-Feb-24	08:00	29-Feb-24	18:00	
650	RQ160472	OCC_215	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
651	RQ160474	OCC_215	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	

652	RQ160476	OCC_215	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
653	RQ160478	OCC_215	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT, CB related with associated bay	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
654	RQ160473	OCC_215	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
655	RQ160471	OCC_215	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT, CB related with associated bay	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
656	RQ160477	OCC_215	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
657	RQ162607	OCC_215	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AND 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	27/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	09:00	29-Feb-24	18:00	Element must remain in service via other bay.
658	RQ162593	OCC_215	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		C	For arresting SF6 gas leakage by CB overhauling	27/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	09:00	29-Feb-24	18:00	Element must remain in service via other bay.

659	RQ162598	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)- NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	26/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	29-Feb-24	18:00	Element must remain in service via other bay.
660	RQ162606	OCC_215	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)- BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	24/Feb/2024	09:00	26/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	09:00	26-Feb-24	18:00	Element must remain in service via other bay.
661	RQ162591	OCC_215	cpcc1_sd	BAY	410 MAIN BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AT KANKROLI(PG)		D	AMP WORK	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	
662	RQ162605	OCC_215	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	21/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	23-Feb-24	18:00	Element must remain in service via other bay.
663	RQ162597	OCC_215	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	19/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	24-Feb-24	18:00	Element must remain in service via other bay.
664	RQ162604	OCC_215	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	18/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	09:00	20-Feb-24	18:00	Element must remain in service via other bay.
665	RQ162588	OCC_215	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	AMP WORK	15/Feb/2024	09:30	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	19:00	15-Feb-24	23:00	May be given from 1900 Hrs
666	RQ162576	OCC_215	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)		D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
667	RQ162603	OCC_215	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	15/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	17-Feb-24	18:00	Element must remain in service via other bay.

668	RQ162575	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	AMP WORK	14/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	09:00	14-Feb-24	18:00	
669	RQ162619	OCC_215	cpcc1_sd	BAY	408 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)		D	AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
670	RQ162602	OCC_215	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	12/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	09:00	14-Feb-24	18:00	Element must remain in service via other bay.
671	RQ162596	OCC_215	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	CB Rectification work	12/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	17-Feb-24	18:00	Element must remain in service via other bay.
672	RQ162610	OCC_215	cpcc1_sd	BAY	418 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)		D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
673	RQ162612	OCC_215	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG)		D	AMP OF BAY	09/Feb/2024	09:00	09/Feb/2024	18:00	AMP OF BAY	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
674	RQ162609	OCC_215	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
675	RQ162618	OCC_215	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
676	RQ162601	OCC_215	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	08/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	10-Feb-24	18:00	Element must remain in service via other bay.

677	RQ162617	OCC_215	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
678	RQ162611	OCC_215	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)		D	AMP OF BAY	07/Feb/2024	09:00	07/Feb/2024	18:00	AMP OF BAY	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
679	RQ162608	OCC_215	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
680	RQ162616	OCC_215	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
681	RQ162600	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	05/Feb/2024	09:30	07/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:30	07-Feb-24	18:00	Element must remain in service via other bay.
682	RQ162615	OCC_215	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
683	RQ162583	OCC_215	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		D	For Bay Extension work- under SS-95 Project package at BHINMAL Substation.	05/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	06-Feb-24	18:00	

684	RQ162595	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	10-Feb-24	18:00	Element must remain in service via other bay.
685	RQ162614	OCC_215	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)		D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
686	RQ162599	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	01/Feb/2024	09:30	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:30	03-Feb-24	18:00	Element must remain in service via other bay.
687	RQ162592	OCC_215	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
688	RQ162613	OCC_215	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
689	RQ163259	OCC_215	slcdcs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
690	RQ163262	OCC_215	slcdcs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
691	RQ163261	OCC_215	slcdcs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
692	RQ163260	OCC_215	slcdcs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	

693	RQ163263	OCC_215	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	
694	RQ163286	OCC_215	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
695	RQ163288	OCC_215	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	15:00	06-Feb-24	23:00	May be given from 1500 Hrs
696	RQ163287	OCC_215	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	15:00	05-Feb-24	23:00	May be given from 1500 Hrs
697	RQ163335	OCC_215	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly maintenance	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
698	RQ163015	OCC_215	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	CB Overhauling work	26/Feb/2024	10:00	03/Mar/2024	18:00		PLANNED	Approved	26-Feb-24	10:00	03-Mar-24	18:00	Element must remain in service via other bay.

699	RQ163337	OCC_215	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly maintenance	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
700	RQ163453	OCC_215	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR CB Retrofitment Work	24/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	10:00	29-Feb-24	18:00	
701	RQ163058	OCC_215	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	Mechanism Overhauling of CGL make CB	24/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	10:00	27-Feb-24	18:00	Element must remain in service via other bay.
702	RQ163339	OCC_215	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly maintenance	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	Element must remain in service via other bay.
703	RQ162746	OCC_215	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB	21/Feb/2024	08:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	08:00	24-Feb-24	18:00	Element must remain in service via other bay.
704	RQ163336	OCC_215	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly maintenance	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	Element must remain in service via other bay.

705	RQ163437	OCC_215	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	'Isolator retrofit of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	10:00	29-Feb-24	18:00	Element must remain in service via other bay.
706	RQ163014	OCC_215	cpcc3_sd	BAY	411 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-2 AND 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	CB Overhauling work	19/Feb/2024	10:00	23/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	10:00	23-Feb-24	18:00	Element must remain in service via other bay.
707	RQ162992	OCC_215	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	19/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	10:00	26-Feb-24	18:00	Element must remain in service via other bay.
708	RQ163056	OCC_215	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	AMP works	15/Feb/2024	10:00	22/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	10:00	22-Feb-24	18:00	ICT needs to be in service.
709	RQ163011	OCC_215	cpcc3_sd	BAY	410 MAIN BAY - 400KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	C	CB Overhauling work	12/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	17-Feb-24	18:00	Element must remain in service via other bay.
710	RQ163454	OCC_215	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR CB Retrofitment Work	12/Feb/2024	10:00	19/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	19-Feb-24	18:00	
711	RQ162988	OCC_215	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	10/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	10:00	17-Feb-24	18:00	Element must remain in service via other bay.
712	RQ162571	OCC_215	cpcc1_sd	BAY	413M MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWER GRID	D	FOR AMP WORK	10/Feb/2024	08:00	10/Feb/2024	18:00	415 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)	PLANNED	Approved	10-Feb-24	08:00	10-Feb-24	18:00	

713	RQ163446	OCC_215	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	12-Feb-24	18:00	Element must remain in service via other bay.
714	RQ163445	OCC_215	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	12-Feb-24	18:00	Element must remain in service via other bay.
715	RQ162743	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWER GRID	D	FOR AMP WORK	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
716	RQ162849	OCC_215	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	CB Overhauling work	06/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	07-Feb-24	18:00	Element must remain in service via other bay.
717	RQ163451	OCC_215	cpcc3_sd	BAY	419 MAIN BAY - 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1 AT ORAI(UP)	POWER GRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
718	RQ163456	OCC_215	cpcc3_sd	BAY	W1.WCB.Q2 BAY BUS-1A & 1B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
719	RQ163055	OCC_215	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	D	For Old BHEL make CB retrofitment with new CB	05/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	14-Feb-24	18:00	

720	RQ162850	OCC_215	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	CB Overhauling work	04/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	04-Feb-24	09:00	05-Feb-24	18:00	Element must remain in service via other bay.
721	RQ163455	OCC_215	cpcc3_sd	BAY	W1.WCB.Q1 BAY BUS-2A & 2B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	10:00	01-Feb-24	18:00	
722	RQ162986	OCC_215	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	01/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	10:00	08-Feb-24	18:00	Element must remain in service via other bay.
723	RQ163057	OCC_215	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	Mechanism Overhauling of CGL make CB	01/Feb/2024	10:00	04/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	10:00	04-Feb-24	18:00	Element must remain in service via other bay.
724	RQ162744	OCC_215	cpcc1_sd	BAY	426 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-2 (PRTL) AND 400 KV FATEHGARH-II(PG) - BUS 1 AT 400 KV FATEHGARH_II(PG) (PRTL)	PRTL	D	FOR AMP WORK	23/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Approved	23-Feb-24	15:00	23-Feb-24	23:00	May be given from 1500 Hrs
725	RQ162266	OCC_215	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1 (UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	23/Feb/2024	09:00	23/Feb/2024	17:00		PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	17:00	
726	RQ162979	OCC_215	slcup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	FOR REPLACEMENT OF PUNCTURE DISC	22/Feb/2024	09:00	22/Feb/2024	18:00	ICT SHALL REMAIN IN SERVICE Via OTHER BAY	PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	Element must remain in service via other bay.

727	RQ162982	OCC_215	sldcup_sd	BAY	403 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	C	The shutdown of 400 KV Unnao-Bareilly-II Line Main Circuit Breaker at >X 400KV S/S Unnao is required for Maintenance and complete overhauling work of 400 kV Unnao-Bareilly-II line main circuit breaker at 400 kV S/s Unnao	09/Feb/2024	09:00	15/Feb/2024	17:00	400KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP) shall remain in service via other bay	PLANNED	Approved	09-Feb-24	09:00	15-Feb-24	17:00	Element must remain in service via other bay.
728	RQ163450	OCC_215	cpcc3_sd	BAY	423 TIE BAY - 400KV ORAI(PG)-ORAI(UP) (PG) CKT-2 AND FUTURE AT ORAI(UP)	UPPTCL	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	10:00	07-Feb-24	18:00	
729	RQ162808	OCC_215	stuup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (UPPTCL) AND FUTURE AT 400 KV BADAUNE(UP) (UPPTCL)	UPPTCL	C	For rectification of Gas leakage issue from CT	07/Feb/2024	10:00	10/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	10:00	10-Feb-24	18:00	Element must remain in service via other bay.
730	RQ163157	OCC_215	sldcup_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	08:00	07/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	17:00	
731	RQ163156	OCC_215	sldcup_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	08:00	07/Feb/2024	17:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	17:00	
732	RQ163452	OCC_215	cpcc3_sd	BAY	420 TIE BAY - 400KV ORAI(PG)-ORAI(UP) (PG) CKT-1 AND FUTURE AT ORAI(UP)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	

733	RQ163159	OCC_215	sldcup_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	03/Feb/2024	08:00	03/Feb/2024	17:00		PLANNED	Approved	03-Feb-24	08:00	03-Feb-24	17:00	
734	RQ163158	OCC_215	sldcup_sd	BAY	408 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2 AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	03/Feb/2024	08:00	03/Feb/2024	17:00		PLANNED	Approved	03-Feb-24	08:00	03-Feb-24	17:00	
735	RQ162824	OCC_215	stuup_sd	BAY	402 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BARA(UP) (UPPTCL) AT 400 KV BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	
736	RQ162811	OCC_215	stuup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT & CB	22/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	10:00	26-Feb-24	18:00	Element must remain in service via other bay.
737	RQ162810	OCC_215	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	17/Feb/2024	10:00	20/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	10:00	20-Feb-24	18:00	Element must remain in service via other bay.
738	RQ162809	OCC_215	stuup_sd	BAY	409 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	12/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	15-Feb-24	18:00	Element must remain in service via other bay.

739	RQ163276	OCC_215	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	21/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	22-Feb-24	18:00	Element must remain in service via other bay.	
740	RQ163277	OCC_215	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	20-Feb-24	18:00	Element must remain in service via other bay.	
741	RQ162742	OCC_215	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AT 400 KV KHETRI (PKTSL)	PBTS	C	FOR CT SAMPLING VALVE INSPECTION	19/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	22-Feb-24	18:00	Element must remain in service via other bay.	
742	RQ163334	OCC_215	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly maintenance	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00		
743	RQ163338	OCC_215	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly maintenance	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00		
744	RQ162928	OCC_215	sldchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	C	For the repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV , B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power loss during the shutdown period because power will be evaluated through the ICT Bank-2	PLANNED	Rejected						May be taken as ICT shutdown
745	RQ162973	OCC_215	sldchp_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	HPSEB	C	for repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV, B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power Loss during the shutdown period because the power will be evacuated through ICT bank-2	PLANNED	Rejected						May be taken as ICT shutdown

746	RQ162807	OCC_215	stuup_sd	BAY	412 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of Gas leakage issue from CT	02/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	10:00	05-Feb-24	18:00	Element must remain in service via other bay.
747	RQ162804	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual Maintenance & Testing of 315MVA, 400/220/33KV ICT-2 at OCBTL Badaun SS	29/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Approved	29-Feb-24	10:00	29-Feb-24	18:00	
748	RQ162803	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual Maintenance & Testing of 315MVA, 400/220/33KV ICT-1 at OCBTL Badaun SS	28/Feb/2024	10:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	10:00	28-Feb-24	18:00	
749	RQ162247	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(U P)	UPPTCL	D	For Annual Maintenance & Testing Works	28/Feb/2024	10:00	28/Feb/2024	12:00		PLANNED	Approved	28-Feb-24	10:00	28-Feb-24	12:00	
750	RQ162976	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For dis insulator replacement	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	
751	RQ162977	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For disc insulator replacement	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	18:00	
752	RQ160573	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* 315 MVA ,400/220 KV ICT-II MZN FOR YEARLY MAINT	18/Feb/2024	09:25	18/Feb/2024	16:25		PLANNED	Approved	18-Feb-24	09:25	18-Feb-24	16:25	
753	RQ162246	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	13/Feb/2024	10:00	13/Feb/2024	12:00		PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	12:00	
754	RQ160584	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* TAN DELTA OF BUSHING & WINDING OF 500 MVA ICT I.	13/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	14-Feb-24	18:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
755	RQ162245	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	10/Feb/2024	10:00	10/Feb/2024	12:00		PLANNED	Approved	10-Feb-24	10:00	10-Feb-24	12:00	
756	RQ160547	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protecion Core, Interco	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
757	RQ162248	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	08/Feb/2024	10:00	08/Feb/2024	12:00		PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	12:00	

758	RQ160548	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus-Bar Protection Core, Interco	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
759	RQ163307	OCC_215	sldcup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	10:00	07-Feb-24	17:00	
760	RQ163306	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	C	annual maintenance	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	10:00	07-Feb-24	17:00	May be given subject to real time grid conditions and load management by UP/Other
761	RQ163332	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	C	annual maintenance	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Rejected					Duplicate entry with S.No. 760
762	RQ162933	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown of 400/220KV 315MVA ICT-1 is required for dismantling of >X 315MVA ICT-1, erection, installation and commissioning work of 500 MVA ICT including required civil work against increasing capacity	01/Feb/2024	09:00	10/Feb/2024	17:00		PLANNED	Rejected					
763	RQ163164	OCC_215	sldcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For Annual Maintenance of ICT-1 and attending oil leakage from Top Cover	01/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	02-Feb-24	18:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
764	RQ162501	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	AMP WORK	27/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Approved	27-Feb-24	17:00	27-Feb-24	23:00	May be given from 1700 Hrs
765	RQ162500	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	25/Feb/2024	17:00	25/Feb/2024	23:00		PLANNED	Approved	25-Feb-24	17:00	25-Feb-24	23:00	May be given from 1700 Hrs
766	RQ162507	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	RECTIFICATION OF CFT PLATE	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
767	RQ162516	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	18/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	09:00	21-Feb-24	18:00	
768	RQ162498	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	FOR AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	

769	RQ162488	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
770	RQ162496	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	New Bay Extension	14/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs
771	RQ162515	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	14/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	09:00	17-Feb-24	18:00	
772	RQ162497	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	FOR AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
773	RQ162495	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	New Bay Extension	12/Feb/2024	17:00	13/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	17:00	13-Feb-24	23:00	May be given from 1700 Hrs
774	RQ162487	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
775	RQ162494	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	New Bay Extension	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Approved	09-Feb-24	17:00	11-Feb-24	23:00	May be given from 1700 Hrs
776	RQ162510	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	FOR CSD FINE TUNING	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
777	RQ162493	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	New Bay Extension	07/Feb/2024	17:00	09/Feb/2024	23:00		PLANNED	Approved	07-Feb-24	17:00	09-Feb-24	23:00	May be given from 1700 Hrs
778	RQ162514	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	07/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	10-Feb-24	18:00	
779	RQ162509	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
780	RQ162512	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)		D	To arrest the oil leakage inside radiator need replacement of the cooler fan bank	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
781	RQ162518	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	FOR AMP WORK	04/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Approved	04-Feb-24	08:00	04-Feb-24	18:00	
782	RQ162513	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	03/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	09:00	06-Feb-24	18:00	

783	RQ162489	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	DGA and ODS commissioning of 500MVA 400/220KV ICT-5 at Bhadla ss	02/Feb/2024	15:00	02/Feb/2024	20:00		PLANNED	Approved	02-Feb-24	17:00	02-Feb-24	23:00	May be given from 1700 Hrs
784	RQ162508	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
785	RQ162511	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH (PG)		D	To attempt heavy oil leakage at the top gear box assembly of OLTC of 315MVA 400/220kv ICT installed atGIS Maharanibagh	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
786	RQ162520	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	AMP OF ICT-3 AT SAHARANPUR SS	01/Feb/2024	09:00	01/Feb/2024	18:00	AMP OF ICT-3 AT SAHARANPUR SS	PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
787	RQ162517	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	For attending hotspot on 89T isolator dropper from Jack bus(SD required with 400kv Bus-II)	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
788	RQ163023	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating/sleeve on 33kv side Jumpers	27/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	10:00	27-Feb-24	18:00	
789	RQ162949	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	27-Feb-24	09:00	27-Feb-24	18:00	
790	RQ163022	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating/sleeve on 33kv side Jumpers	26/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	10:00	26-Feb-24	18:00	
791	RQ162313	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	Overhauling of CB	26/Feb/2024	09:30	26/Feb/2024	18:00	Kindly approve	PLANNED	Approved	26-Feb-24	09:30	26-Feb-24	18:00	
792	RQ162646	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 246 UNDER SS63 PACKAGE	22/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Approved	22-Feb-24	17:00	27-Feb-24	23:00	May be given from 1700 Hrs
793	RQ162754	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	AMP works	22/Feb/2024	08:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
794	RQ162653	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tuning works	21/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Approved	21-Feb-24	17:00	27-Feb-24	23:00	May be given from 1700 Hrs

795	RQ162570	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWER GRID	D	AMP works	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
796	RQ162755	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP works	21/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
797	RQ160720	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	Overhauling of CB	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
798	RQ162644	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	FOR ERECTION OF TERTIARY BAY 304 UNDER SS63 LT PACKAGE	19/Feb/2024	17:00	22/Feb/2024	23:00		PLANNED	Approved	19-Feb-24	17:00	22-Feb-24	23:00	May be given from 1700 Hrs
799	RQ162656	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tuning works	18/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Approved	18-Feb-24	17:00	21-Feb-24	23:00	May be given from 1700 Hrs
800	RQ162851	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	
801	RQ162651	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tuning works	14/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	17:00	18-Feb-24	23:00	May be given from 1700 Hrs
802	RQ162645	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	FOR STRINGING OF IV SIDE OF 765/400 KV ICT-6 UNDER	14/Feb/2024	16:00	18/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	17:00	18-Feb-24	23:00	May be given from 1700 Hrs
803	RQ162853	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	AMP works	12/Feb/2024	10:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Approved	12-Feb-24	10:00	12-Feb-24	18:00	
804	RQ162623	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	Overhauling of CB	12/Feb/2024	09:00	12/Feb/2024	17:00	Kindly approve	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	17:00	
805	RQ162468	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	Overhauling of CB	09/Feb/2024	09:00	09/Feb/2024	17:00	Kindly approve	PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	17:00	
806	RQ162852	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	
807	RQ162307	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	Overhauling of CB	08/Feb/2024	08:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
808	RQ162314	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	Overhauling of CB	07/Feb/2024	09:30	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:30	07-Feb-24	18:00	
809	RQ162469	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	D	Overhauling of CB	07/Feb/2024	09:00	07/Feb/2024	17:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	17:00	
810	RQ160719	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	D	Overhauling of CB	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	

811	RQ162647	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 237 UNDER SS63 PACKAGE	06/Feb/2024	17:00	13/Feb/2024	23:00		PLANNED	Approved	06-Feb-24	17:00	13-Feb-24	23:00	May be given from 1700 Hrs
812	RQ163431	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	06/Feb/2024	14:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	14:00	06-Feb-24	18:00	
813	RQ162854	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	AMP Works and to attend Oil leakages and Filtration	05/Feb/2024	10:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	05-Feb-24	10:00	07-Feb-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
814	RQ160697	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWER GRID	D	Overhauling of CB	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
815	RQ163414	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	04/Feb/2024	08:00	04/Feb/2024	20:00		PLANNED	Approved	04-Feb-24	08:00	04-Feb-24	20:00	
816	RQ163007	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	AMP WORK	03/Feb/2024	10:00	03/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	10:00	03-Feb-24	18:00	
817	RQ163432	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	'Protection sceme modification	03/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	03-Feb-24	08:00	03-Feb-24	18:00	
818	RQ163430	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Feb/2024	10:00	02/Feb/2024	13:00		PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	13:00	
819	RQ160713	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KATHAL(PG)	POWER GRID	D	Overhauling of CB	02/Feb/2024	09:30	02/Feb/2024	17:30	Kindly approve	PLANNED	Approved	02-Feb-24	09:30	02-Feb-24	17:30	
820	RQ160696	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	D	Overhauling of CB	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
821	RQ162650	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 237 UNDER SS63 PACKAGE	01/Feb/2024	17:00	06/Feb/2024	23:00		PLANNED	Approved	01-Feb-24	17:00	06-Feb-24	23:00	May be given from 1700 Hrs
822	RQ162652	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWER GRID	D	For CSD Fine tuning works	01/Feb/2024	17:00	06/Feb/2024	22:00		PLANNED	Approved	01-Feb-24	17:00	06-Feb-24	22:00	May be given from 1700 Hrs
823	RQ163167	OCC_215	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
824	RQ163182	OCC_215	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	27-Feb-24	18:00	

825	RQ163171	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Feb/2024	16:00	20/Feb/2024	23:00		PLANNED	Approved	19-Feb-24	17:00	20-Feb-24	23:00	May be given from 1700 Hrs
826	RQ163166	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Feb/2024	16:00	17/Feb/2024	23:00		PLANNED	Approved	16-Feb-24	17:00	17-Feb-24	23:00	May be given from 1700 Hrs
827	RQ163178	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs
828	RQ163168	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
829	RQ163180	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Feb/2024	16:00	15/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs
830	RQ163175	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	14/Feb/2024	16:00	15/Feb/2024	23:00		PLANNED	Approved	14-Feb-24	16:00	15-Feb-24	23:00	
831	RQ163165	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
832	RQ163176	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
833	RQ163179	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
834	RQ163173	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
835	RQ163170	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	12/Feb/2024	16:00	13/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	16:00	13-Feb-24	23:00	
836	RQ163181	OCC_215	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	17:00	10-Feb-24	23:00	May be given from 1700 Hrs

837	RQ163172	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing work of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	08:00	10-Feb-24	18:00	
838	RQ163378	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half yearly maintenance	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
839	RQ163185	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing work of 315 MVA 400/220/33 KV ICT No.-1 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
840	RQ163184	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	07/Feb/2024	16:00	08/Feb/2024	23:00		PLANNED	Approved	07-Feb-24	16:00	08-Feb-24	23:00	
841	RQ163183	OCC_215	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	05/Feb/2024	16:00	06/Feb/2024	23:00		PLANNED	Approved	05-Feb-24	16:00	06-Feb-24	23:00	
842	RQ162483	OCC_215	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals	23/Feb/2024	10:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	10:00	23-Feb-24	18:00	
843	RQ162484	OCC_215	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC maintenance work	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	10:00	21-Feb-24	18:00	
844	RQ160493	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
845	RQ160499	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
846	RQ160497	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	

847	RQ160492	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
848	RQ160580	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of 202-89A & Maintenance of 202-89B	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
849	RQ160491	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
850	RQ160495	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
851	RQ160498	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
852	RQ160496	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
853	RQ160581	OCC_215	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ protection testing of ICT and its related equipments.	05/Feb/2024	08:00	07/Feb/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	05-Feb-24	08:00	07-Feb-24	18:00	
854	RQ162925	OCC_215	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	C	For repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV, B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power loss during the shutdown period because power will be evaluated through the ICT Bank-2	PLANNED	Approved	06-Feb-24	09:00	08-Feb-24	19:00	May be given subject to real time grid conditions and load management by HP/Other ICT to be in service.
855	RQ163290	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-2	PSTCL	D	Yearly Maintenance of Sub-Station equipment	29/Feb/2024	11:00	29/Feb/2024	20:00		PLANNED	Approved	29-Feb-24	11:00	29-Feb-24	20:00	
856	RQ163289	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Yearly Maintenance of Sub-Station equipment	28/Feb/2024	10:00	28/Feb/2024	19:00		PLANNED	Approved	28-Feb-24	10:00	28-Feb-24	19:00	
857	RQ160532	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 20	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	

858	RQ160528	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
859	RQ160572	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
860	RQ160531	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
861	RQ162462	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	20/Feb/2024	09:00	20/Feb/2024	17:00	Kindly approve	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	17:00	
862	RQ160577	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
863	RQ162464	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line Equipments	19/Feb/2024	09:00	19/Feb/2024	17:00	Kindly approve	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	17:00	
864	RQ162463	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	17/Feb/2024	09:00	17/Feb/2024	17:00	Kindly approve	PLANNED	Approved	17-Feb-24	09:00	17-Feb-24	17:00	
865	RQ162461	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	16/Feb/2024	09:00	16/Feb/2024	17:00	Kindly approve	PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	17:00	
866	RQ160570	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
867	RQ160571	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
868	RQ160530	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
869	RQ160576	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	08:00	10-Feb-24	18:00	
870	RQ160575	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	

871	RQ163279	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	
872	RQ160546	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 10	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
873	RQ162863	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-2	PSTCL	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	17:00	Kindly approve	PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	17:00	
874	RQ160545	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 10	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
875	RQ160527	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
876	RQ163245	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual Maintenance & attend Hot points.	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	
877	RQ162771	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects of the line	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Approved	29-Feb-24	09:00	29-Feb-24	18:00	
878	RQ162770	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of the line	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	18:00	
879	RQ162303	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
880	RQ162304	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	18:00	Subject to NHPC consent and no Generation loss.
881	RQ163363	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	22/Feb/2024	09:00	22/Feb/2024	15:00		PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	15:00	May be given subject to real time grid conditions and NTPC/PG consent.
882	RQ162526	OCC_215	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	bay maintenance	22/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	24-Feb-24	18:00	May be given on daily basis subject to real time grid conditions and Rajasthan/NTPC consent.
883	RQ162627	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	

884	RQ160701	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	For attending of shut down nature defects	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
885	RQ160700	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for safety of manpower working in ckt-2	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	18:00	
886	RQ162626	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-SANGANER(RS) (PG) CKT-1	POWER GRID	D	Retrofitment of AR relay	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
887	RQ162884	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	20/Feb/2024	10:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	20-Feb-24	10:00	29-Feb-24	18:00	May be given subject to HP/BBMB consent
888	RQ160699	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AR Non - Auto Mode required for safety of manpower working in ckt-1	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
889	RQ160698	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	For attending of shut down nature defects	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
890	RQ162948	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	20-Feb-24	09:00	20-Feb-24	18:00	
891	RQ162927	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	Retrofitted of equipment for ADD CAP works under CERC petition No. 695/TT/2020 dated 03.01.2022	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	12-Feb-24	10:00	28-Feb-24	17:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time/Dates needs to be checked.
892	RQ162525	OCC_215	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	bay maintenance	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	21-Feb-24	18:00	May be given on daily basis subject to real time grid conditions and Rajasthan/NTPC consent.

893	RQ162790	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	15:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
894	RQ162789	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	15:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
895	RQ163388	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	AMP works	18/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	08:00	18-Feb-24	18:00	
896	RQ163353	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	16/Feb/2024	09:00	16/Feb/2024	15:00		PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	15:00	
897	RQ163102	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	09:00	16-Feb-24	18:00	
898	RQ163358	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	15/Feb/2024	09:30	15/Feb/2024	15:00		PLANNED	Approved	15-Feb-24	09:30	15-Feb-24	15:00	
899	RQ163364	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
900	RQ163357	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	

901	RQ162874	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	POWER GRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	12/Feb/2024	10:00	28/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	12-Feb-24	10:00	28-Feb-24	17:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
902	RQ163200	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(P5) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
903	RQ163199	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
904	RQ163112	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	
905	RQ162885	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	07/Feb/2024	10:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	07-Feb-24	10:00	19-Feb-24	18:00	may be given subject to BBMB and NHPC consent
906	RQ163110	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
907	RQ162946	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
908	RQ162628	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	06/Feb/2024	09:00	06/Feb/2024	16:00	Kindly approve	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	16:00	
909	RQ163407	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	AMP works	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	
910	RQ163113	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	

911	RQ162947	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
912	RQ162873	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	01/Feb/2024	10:00	20/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	10:00	20-Feb-24	17:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
913	RQ162875	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	01/Feb/2024	10:00	20/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	10:00	20-Feb-24	17:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
914	RQ162882	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	01/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	10:00	05-Feb-24	18:00	HP/BBMB and NHPC consent required.
915	RQ162883	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	01/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	10:00	05-Feb-24	18:00	HP/BBMB and NHPC consent required.
916	RQ163111	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	18:00	
917	RQ163387	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	AMP works	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
918	RQ163298	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	अर्धवार्षिक मरम्मत हेतु	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	28-Feb-24	18:00	
919	RQ163297	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
920	RQ162288	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	23/Feb/2024	08:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	

921	RQ160693	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	22/Feb/2024	10:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Approved	22-Feb-24	10:00	22-Feb-24	18:00	
922	RQ162287	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	21/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
923	RQ160715	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	20/Feb/2024	09:30	20/Feb/2024	13:30	Kindly approve	PLANNED	Approved	20-Feb-24	09:30	20-Feb-24	13:30	
924	RQ160714	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	19/Feb/2024	09:30	19/Feb/2024	13:30	Kindly approve	PLANNED	Approved	19-Feb-24	09:30	19-Feb-24	13:30	
925	RQ162286	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	16/Feb/2024	08:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
926	RQ162285	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	15/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
927	RQ162284	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	09/Feb/2024	08:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
928	RQ160692	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	07/Feb/2024	10:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Approved	07-Feb-24	10:00	07-Feb-24	18:00	
929	RQ160695	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	06/Feb/2024	10:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	
930	RQ160691	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	05/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
931	RQ160694	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	02/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	18:00	
932	RQ162283	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
933	RQ162637	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	FOR NCRTC DIVERSION WORK	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	14-Feb-24	18:00	May be given subject to Haryana consent and real time Grid conditions.

934	RQ163303	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	May be given subject to real time grid conditions.
935	RQ163292	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
936	RQ163281	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Maintenance & attend Hot points.	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	27-Feb-24	18:00	
937	RQ163296	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	26-Feb-24	18:00	
938	RQ163333	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc of sub-station equipment.	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	08:00	24-Feb-24	18:00	
939	RQ163328	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	May be given subject to real time grid conditions.
940	RQ163371	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
941	RQ163243	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	23-Feb-24	18:00	
942	RQ163241	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
943	RQ160537	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
944	RQ163302	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	अर्धवार्षिक मरम्मत हेतु	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
945	RQ163238	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
946	RQ163301	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
947	RQ163247	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	20-Feb-24	18:00	

948	RQ160534	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	08:00	17-Feb-24	18:00	
949	RQ163291	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly mtc	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
950	RQ163300	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
951	RQ163322	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	Subject to BBMB consent.
952	RQ163318	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line as per govt. norms, requiring Shutdown	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
953	RQ160529	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
954	RQ163242	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
955	RQ163321	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	Subject to BBMB consent.
956	RQ163278	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
957	RQ160536	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	
958	RQ160533	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 35 TO 40	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	08:00	09-Feb-24	18:00	
959	RQ163280	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	
960	RQ163282	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	
961	RQ163304	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Mtc of Sub-station Electrical Equipments installed in each bay.	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	06-Feb-24	18:00	

962	RQ163244	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	06/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	08:00	07-Feb-24	18:00	
963	RQ163305	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Mtc of Sub-station Electrical Equipments installed in each bay.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	05-Feb-24	18:00	
964	RQ163246	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Maintenance & attend Hot points.	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	
965	RQ163226	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P)S (BB) CKT-2	BBMB	C	Shifting of 220 KV Jamalpur-Sangrur D/c line of Tower no. 129-130 for NHAI deposit work under Bharatmal Pariyojna.	01/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	14-Jan-24	08:00	21-Jan-24	18:00	subject to Punjab consent
966	RQ163225	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P)S (BB) CKT-1	BBMB	C	Shifting of 220 KV Jamalpur-Sangrur D/c line of Tower no. 129-130 for NHAI deposit work under Bharatmal Pariyojna.	01/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	14-Jan-24	08:00	21-Jan-24	18:00	subject to Punjab consent
967	RQ162368	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	27/Feb/2024	07:00	28/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	PLANNED	Approved	27-Feb-24	07:00	28-Feb-24	19:00	
968	RQ162428	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For bus bar retrofitment work and hardware replacement in switch yard	26/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	09:00	29-Feb-24	18:00	
969	RQ162427	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For bus bar retrofitment work and hardware replacement in switch yard	25/Feb/2024	09:00	28/Feb/2024	18:00		PLANNED	Approved	25-Feb-24	09:00	28-Feb-24	18:00	
970	RQ162341	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1		D	Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	

971	RQ162426	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For bus bar retrofitment work and hardware replacement in switch yard	21/Feb/2024	09:00	24/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	09:00	24-Feb-24	18:00	
972	RQ162338	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1		D	Retrofitment of AR relay	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	21-Feb-24	18:00	
973	RQ162340	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2		D	Retrofitment of AR relay	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
974	RQ162409	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ AMP of Line equipment at NTPC ANTA	20/Feb/2024	08:00	21/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	20-Feb-24	08:00	21-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/NPCIL consent.
975	RQ162339	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1		D	Retrofitment of AR relay	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	19-Feb-24	18:00	
976	RQ162425	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	17/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Approved	17-Feb-24	09:00	20-Feb-24	18:00	
977	RQ162366	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	16/Feb/2024	07:00	17/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	PLANNED	Approved	16-Feb-24	07:00	17-Feb-24	19:00	May be given subject to real time grid conditions, Rajasthan and NPCIL consent.

978	RQ162365	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	16/Feb/2024	07:00	17/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	PLANNED	Approved	16-Feb-24	07:00	17-Feb-24	19:00	May be given subject to real time grid conditions, Rajasthan and NPCIL consent.
979	RQ162422	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For bus bar retrofitment work and hardware replacement in switch yard	13/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	09:00	16-Feb-24	18:00	
980	RQ162390	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects/For AMP of terminal equipment at Bhilwara end	13/Feb/2024	08:00	13/Feb/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
981	RQ162392	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects/For AMP of terminal equipment at Bhilwara end	12/Feb/2024	08:00	12/Feb/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Approved	12-Feb-24	08:00	12-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
982	RQ162367	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1		D	OUTAGEREQUIRED FOR OVERHEAD POWERLINE CROSSING WORKOF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	12/Feb/2024	07:00	13/Feb/2024	19:00	OUTAGEREQUIRED FOR OVERHEAD POWERLINE CROSSING WORKOF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	PLANNED	Approved	12-Feb-24	07:00	13-Feb-24	19:00	
983	RQ162421	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	09/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	12-Feb-24	18:00	
984	RQ162408	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2		D	AMP of Line equipment at Kota SS	08/Feb/2024	09:00	08/Feb/2024	17:30		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	17:30	

985	RQ162407	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	AMP of Line equipment at Kota SS	07/Feb/2024	09:00	07/Feb/2024	17:30		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	17:30	
986	RQ162327	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of PD defect in 220 kV Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kV Main Bus 1	PLANNED	Approved	06-Feb-24	10:00	09-Feb-24	20:00	May be given subject to UP consent and real time Grid conditions.
987	RQ162326	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of PD defect in 220 kV Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kV Main Bus 1	PLANNED	Approved	06-Feb-24	10:00	09-Feb-24	20:00	May be given subject to UP consent and real time Grid conditions.
988	RQ162325	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of PD defect in 220 kV Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kV Main Bus 1	PLANNED	Approved	06-Feb-24	10:00	09-Feb-24	20:00	May be given subject to UP consent and real time Grid conditions.
989	RQ162444	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-2		D	AMP OF 220 KV DEOBAND CKT-2 AT SAHARANPUR SS	06/Feb/2024	09:00	06/Feb/2024	18:00	Shutdown for AMP	PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	18:00	
990	RQ162405	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Approved	06-Feb-24	09:00	06-Feb-24	17:30	
991	RQ162424	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For bus bar retrofitment work and hardware replacement in switch yard	05/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	08-Feb-24	18:00	
992	RQ162431	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1		D	For AMP of terminal equipment at Meerut end	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
993	RQ162406	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	05/Feb/2024	09:00	05/Feb/2024	17:30		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	17:30	
994	RQ162443	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP OF 220 KV DEOBAND CKT-1 AT SAHARANPUR SS	02/Feb/2024	09:00	02/Feb/2024	18:00	Shutdown for AMP	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
995	RQ162423	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	01/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	04-Feb-24	18:00	
996	RQ162356	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Feb/2024	08:45	14/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:45	14-Feb-24	18:00	May be given subject to Haryana consent and real time Grid conditions.
997	RQ162404	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-Feb-24	08:00	10-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.

998	RQ162403	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-Feb-24	08:00	10-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
999	RQ162393	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Project	01/Feb/2024	08:00	29/Feb/2024	18:00	Non-Auto for OPGW installation works under NROSS Project	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
1000	RQ162391	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW installation works under NROSS Project	01/Feb/2024	08:00	29/Feb/2024	18:00	Non-Auto for OPGW installation works under NROSS Project	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
1001	RQ160678	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	26/Feb/2024	10:00	29/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	26-Feb-24	10:00	29-Feb-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

1002	RQ160677	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	19/Feb/2024	10:00	24/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	19-Feb-24	10:00	24-Feb-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1003	RQ163012	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	16/Feb/2024	07:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	16-Feb-24	07:00	20-Feb-24	18:00	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1004	RQ163013	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	16/Feb/2024	07:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	16-Feb-24	9:00	20-Feb-24	16:30	subject to real time grid conditions,AD Hydro consent.
1005	RQ160676	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	12/Feb/2024	10:00	17/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	12-Feb-24	10:00	17-Feb-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

1006	RQ160675	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	05/Feb/2024	10:00	10/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	05-Feb-24	10:00	10-Feb-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1007	RQ160674	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Feb/2024	10:00	03/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Feb-24	10:00	03-Feb-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1008	RQ162897	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	9:00	15-Feb-24	16:30	subject to real time grid conditions, AD Hydro/HP consent and no generation loss/
1009	RQ162898	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	9:00	15-Feb-24	16:30	subject to real time grid conditions,AD Hydro consent.

1010	RQ162891	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	9:00	29-Feb-24	16:30	subject to real time grid conditions, AD Hydro/HP consent and no generation loss/
1011	RQ162893	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	9:00	29-Feb-24	16:30	subject to real time grid conditions,AD Hydro consent.
1012	RQ162892	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	9:00	29-Feb-24	16:30	subject to real time grid conditions,AD Hydro consent.
1013	RQ163351	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
1014	RQ163347	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	08:00	22-Feb-24	18:00	
1015	RQ163320	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRUI(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	11/Feb/2024	08:00	11/Feb/2024	18:00		PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	18:00	
1016	RQ162926	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Shutdown required for safely movement of crane for retrofitting of work under ADD CAP approved under CERC petition No. 695/TT/2020 dated 03.01.2022	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	19-Feb-24	09:00	19-Feb-24	18:00	
1017	RQ163198	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.

1018	RQ162791	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	15:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1019	RQ162636	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP of Line Equipments	07/Feb/2024	09:00	07/Feb/2024	16:00	Kindly approve	PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	16:00	
1020	RQ162753	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP of Line Equipments	01/Feb/2024	09:00	01/Feb/2024	16:00	Kindly approve	PLANNED	Approved	01-Feb-24	09:00	01-Feb-24	16:00	
1021	RQ163419	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	19:00	20-Feb-24	23:00	May be given from 1900 Hrs
1022	RQ163422	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N29/0- N30/0	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	19:00	03-Feb-24	23:00	May be given from 1900 Hrs
1023	RQ163420	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	19:00	20-Feb-24	23:00	May be given from 1900 Hrs
1024	RQ163424	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	07/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	19:00	10-Feb-24	23:00	May be given from 1900 Hrs

1025	RQ163421	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	19:00	20-Feb-24	23:00	May be given from 1900 Hrs
1026	RQ163418	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	19:00	20-Feb-24	23:00	May be given from 1900 Hrs
1027	RQ163423	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	07/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	19:00	10-Feb-24	23:00	May be given from 1900 Hrs
1028	RQ163352	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
1029	RQ163367	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	08-Feb-24	18:00	
1030	RQ163294	OCC_215	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)- NOIDA SEC20(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing etc.as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	15:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	15:00	14-Feb-24	18:00	
1031	RQ163293	OCC_215	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)- SHAHIBABAD(UP) (UP) CKT-2	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	12:00	14/Feb/2024	15:00		PLANNED	Approved	14-Feb-24	12:00	14-Feb-24	15:00	
1032	RQ163295	OCC_215	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)- NOIDA SEC62(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	09:30	14/Feb/2024	12:30		PLANNED	Approved	14-Feb-24	09:30	14-Feb-24	12:30	
1033	RQ163256	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	09:00	09-Feb-24	18:00	

1034	RQ160594	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220KV NARA ROORKEE LINE X* 13.12.2023 20:20:37 INDIA (11007923) Phone 9412749863	06/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Approved	06-Feb-24	09:00	08-Feb-24	17:00	
1035	RQ163107	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) CKT-1	UPPTCL	D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
1036	RQ163389	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	18:00	
1037	RQ160716	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	HPSEB	D	AMP of Line Equipments	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Approved	12-Feb-24	09:00	12-Feb-24	18:00	
1038	RQ163425	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N45/0- N46/0	11/Feb/2024	08:00	13/Feb/2024	18:00	220 KV FATEHGARH_II (PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-3 SD required . This line is not configure in software.	PLANNED	Approved	11-Feb-24	19:00	13-Feb-24	23:00	May be given from 1900 Hrs
1039	RQ163222	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP and PLCC commissioning work	10/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	09:00	10-Feb-24	18:00	
1040	RQ163221	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC commissioning work	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	18:00	
1041	RQ163217	OCC_215	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCULSINGOLI(LTUHP)	D	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	09:00	13/Feb/2024	17:30	Power evacuation will be routed through Circuit-1.	PLANNED	Approved	07-Feb-24	09:00	13-Feb-24	17:30	
1042	RQ163254	OCC_215	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCULSINGOLI(LTUHP)	D	Annual Maintenance, Jumper Tightness etc	01/Feb/2024	08:00	06/Feb/2024	17:30	Power evacuation will be routed through Circuit-2.	PLANNED	Approved	01-Feb-24	08:00	06-Feb-24	17:30	

1043	RQ163427	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL)-AHEJ4L PSS 3 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0- N36/0	07/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	09-Feb-24	18:00	Subject to AHEJ4L/AREPRL consent and no generation loss.
1044	RQ163426	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL)-AHEJ4L PSS 4 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0- N36/0	07/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	09-Feb-24	18:00	Subject to AHEJ4L/AREPRL consent and no generation loss.
1045	RQ160718	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDI GARH SEB	D	AMP of Line Equipments	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
1046	RQ160717	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDI GARH SEB	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	18:00	
1047	RQ163386	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP works	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	18:00	
1048	RQ163325	OCC_215	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Quarterly mtc	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Approved	29-Feb-24	08:00	29-Feb-24	18:00	
1049	RQ163345	OCC_215	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 3	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	08:00	27-Feb-24	18:00	
1050	RQ162887	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2023	15/Feb/2024	10:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	
1051	RQ163344	OCC_215	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 2	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	
1052	RQ162886	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2023	02/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	18:00	
1053	RQ163343	OCC_215	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 1	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	

1054	RQ162966	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	14:00	28/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	28-Feb-24	14:00	28-Feb-24	17:00	
1055	RQ162965	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	09:00	28/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Approved	28-Feb-24	09:00	28-Feb-24	12:00	
1056	RQ163035	OCC_215	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	24/Feb/2024	10:00	24/Feb/2024	18:00		PLANNED	Approved	24-Feb-24	10:00	24-Feb-24	18:00	
1057	RQ162472	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	Overhauling of CB	23/Feb/2024	09:00	23/Feb/2024	17:00	Kindly approve	PLANNED	Approved	23-Feb-24	09:00	23-Feb-24	17:00	
1058	RQ163449	OCC_215	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWER GRID	D	AMP works	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
1059	RQ163034	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	22/Feb/2024	10:00	22/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	10:00	22-Feb-24	18:00	
1060	RQ162471	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	Overhauling of CB	22/Feb/2024	09:00	22/Feb/2024	17:00	Kindly approve	PLANNED	Approved	22-Feb-24	09:00	22-Feb-24	17:00	
1061	RQ162962	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Feb/2024	13:00	21/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	21-Feb-24	13:00	21-Feb-24	17:00	
1062	RQ163448	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWER GRID	D	AMP works	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	10:00	21-Feb-24	18:00	
1063	RQ162961	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Feb/2024	09:00	21/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Approved	21-Feb-24	09:00	21-Feb-24	12:00	
1064	RQ162880	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP works	16/Feb/2024	10:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	16-Feb-24	10:00	16-Feb-24	18:00	
1065	RQ162870	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	15/Feb/2024	10:00	17/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	15-Feb-24	10:00	17-Feb-24	18:00	
1066	RQ160712	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	Overhauling of CB	15/Feb/2024	09:30	16/Feb/2024	18:00	Kindly approve	PLANNED	Approved	15-Feb-24	09:30	16-Feb-24	18:00	
1067	RQ162879	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	AMP works	14/Feb/2024	10:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Approved	14-Feb-24	10:00	14-Feb-24	18:00	
1068	RQ163040	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	

1069	RQ162869	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	12/Feb/2024	10:00	14/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	12-Feb-24	10:00	14-Feb-24	18:00	
1070	RQ160711	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Overhauling of CB	12/Feb/2024	09:30	13/Feb/2024	18:00	Kindly approve	PLANNED	Approved	12-Feb-24	09:30	13-Feb-24	18:00	
1071	RQ162956	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Feb/2024	14:00	10/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	10-Feb-24	14:00	10-Feb-24	17:00	
1072	RQ162955	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Feb/2024	09:00	10/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Approved	10-Feb-24	09:00	10-Feb-24	12:00	
1073	RQ162952	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Feb/2024	13:00	09/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Approved	09-Feb-24	13:00	09-Feb-24	17:00	
1074	RQ162868	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	08/Feb/2024	10:00	09/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	08-Feb-24	10:00	09-Feb-24	18:00	
1075	RQ162951	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Feb/2024	09:00	08/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Approved	08-Feb-24	09:00	08-Feb-24	12:00	
1076	RQ162983	OCC_215	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00	At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 220 KV Bus shall be shutdown	PLANNED	Approved	07-Feb-24	10:00	07-Feb-24	18:00	
1077	RQ160707	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	Overhauling of CB	07/Feb/2024	09:30	07/Feb/2024	17:30	Kindly approve	PLANNED	Approved	07-Feb-24	09:30	07-Feb-24	17:30	

1078	RQ160706	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	Overhauling of CB	06/Feb/2024	09:30	06/Feb/2024	17:30	Kindly approve	PLANNED	Approved	06-Feb-24	09:30	06-Feb-24	17:30	
1079	RQ163037	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	10:00	01-Feb-24	18:00	
1080	RQ162867	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	10:00	02-Feb-24	18:00	
1081	RQ162699	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- IPS Tube Erection Work	28/Feb/2024	08:00	29/Feb/2024	20:00	For Bay Extension work under SS104 Package- IPS Tube Erection Work	PLANNED	Approved	28-Feb-24	08:00	29-Feb-24	20:00	
1082	RQ162710	OCC_215	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	26/Feb/2024	09:00	29/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	26-Feb-24	09:00	29-Feb-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
1083	RQ162698	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- IPS Tube Erection Work	26/Feb/2024	08:00	27/Feb/2024	20:00	For Bay Extension work under SS104 Package- IPS Tube Erection Work	PLANNED	Approved	26-Feb-24	08:00	27-Feb-24	20:00	
1084	RQ162709	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	25/Feb/2024	09:00	28/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	25-Feb-24	09:00	28-Feb-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
1085	RQ162673	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	21/Feb/2024	17:00	28/Feb/2024	23:59		PLANNED	Approved	21-Feb-24	19:00	28-Feb-24	23:59	May be given from 1900 Hrs
1086	RQ162708	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	21/Feb/2024	09:00	24/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	21-Feb-24	09:00	24-Feb-24	18:00	
1087	RQ162691	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)		D	For AMP Works	20/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	09:00	21-Feb-24	18:00	
1088	RQ162719	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For AMP Works	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
1089	RQ162547	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Work, Jumpering of New Bay	19/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Approved	19-Feb-24	19:00	21-Feb-24	23:00	May be given from 1900 Hrs
1090	RQ162546	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumpering of New Bay	18/Feb/2024	17:00	20/Feb/2024	23:00		PLANNED	Approved	18-Feb-24	19:00	20-Feb-24	23:00	May be given from 1900 Hrs
1091	RQ162707	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	17/Feb/2024	09:00	20/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Approved	17-Feb-24	09:00	20-Feb-24	18:00	

1092	RQ162718	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	16-Feb-24	08:00	16-Feb-24	18:00	
1093	RQ162545	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay	15/Feb/2024	17:00	17/Feb/2024	23:00		PLANNED	Approved	15-Feb-24	19:00	17-Feb-24	23:00	May be given from 1900 Hrs
1094	RQ162681	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00	AMP works	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
1095	RQ162677	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	AMP (220 KV TBC)	15/Feb/2024	09:00	15/Feb/2024	18:00	AMP works	PLANNED	Approved	15-Feb-24	09:00	15-Feb-24	18:00	
1096	RQ162717	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	08:00	15-Feb-24	18:00	
1097	RQ162676	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	14/Feb/2024	17:00	22/Feb/2024	23:59		PLANNED	Approved	14-Feb-24	19:00	22-Feb-24	23:59	May be given from 1900 Hrs
1098	RQ162716	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00	
1099	RQ162680	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00	AMP works	PLANNED	Approved	13-Feb-24	09:00	13-Feb-24	18:00	
1100	RQ162715	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	13-Feb-24	18:00	
1101	RQ162701	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side. Simultaneous shutdown of all 03 Nos 220 kV Buses are required for Jack Bus Stringing work.	PLANNED	Approved	13-Feb-24	08:00	14-Feb-24	20:00	

1102	RQ162700	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side. Simultaneous shutdown of all 03 Nos 220 kV Buses are required for Jack Bus Stringing work.	PLANNED	Approved	13-Feb-24	08:00	14-Feb-24	20:00	
1103	RQ162702	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side. Simultaneous shutdown of all 03 Nos 220 kV Buses are required for Jack Bus Stringing work.	PLANNED	Approved	13-Feb-24	08:00	14-Feb-24	20:00	
1104	RQ162544	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay	12/Feb/2024	17:00	14/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	19:00	14-Feb-24	23:00	May be given from 1900 Hrs
1105	RQ162543	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Approved	09-Feb-24	19:00	11-Feb-24	23:00	May be given from 1900 Hrs
1106	RQ162634	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	09:00	07-Feb-24	18:00	
1107	RQ162665	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	For Bay Extension work- under SS-95 project package at BHINMAL Substation	07/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	29-Feb-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time/Rajasthan consent required.
1108	RQ162666	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	For Bay Extension work- under SS-95 project package at BHINMAL Substation	07/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	28-Feb-24	08:00	29-Feb-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time/Rajasthan consent
1109	RQ162542	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay	06/Feb/2024	17:00	08/Feb/2024	23:00		PLANNED	Approved	06-Feb-24	19:00	08-Feb-24	23:00	May be given from 1900 Hrs
1110	RQ162675	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	06/Feb/2024	17:00	15/Feb/2024	23:59		PLANNED	Approved	06-Feb-24	19:00	15-Feb-24	23:59	May be given from 1900 Hrs

1111	RQ162539	OCC_215	cpcc1_sd	BUS	220 KV BAGHPAT(UP) - BUS 1		C	For PD defect rectification work in Bus 1 Earth Switch compartment	06/Feb/2024	10:00	09/Feb/2024	20:00	Elements to remain in service from other Bus	PLANNED	Approved	06-Feb-24	10:00	09-Feb-24	20:00	May be given subject to UP consent and real time Grid conditions.
1112	RQ162633	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	09:00	05-Feb-24	18:00	
1113	RQ162635	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	For AMP Works	04/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Approved	04-Feb-24	08:00	04-Feb-24	18:00	
1114	RQ162697	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 206 89B Isolator Erection Work .	02/Feb/2024	08:00	02/Feb/2024	20:00	For Bay Extension work under SS104 Package- 206 89B Isolator Erection Work .	PLANNED	Approved	02-Feb-24	08:00	02-Feb-24	20:00	
1115	RQ162674	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	01/Feb/2024	17:00	08/Feb/2024	23:59		PLANNED	Approved	01-Feb-24	19:00	08-Feb-24	23:59	May be given from 1900 Hrs
1116	RQ162690	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)		D	For AMP Works	01/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	09:00	02-Feb-24	18:00	
1117	RQ162696	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 206 89A Isolator Erection Work .	01/Feb/2024	08:00	01/Feb/2024	20:00	For Bay Extension work under SS104 Package- 206 89A Isolator Erection Work .	PLANNED	Approved	01-Feb-24	08:00	01-Feb-24	20:00	
1118	RQ162524	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	23/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	24-Feb-24	18:00	May be given on daily basis subject to real time grid
1119	RQ162522	OCC_215	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	bus maintenance	21/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Approved	21-Feb-24	08:00	22-Feb-24	18:00	May be given on daily basis subject to real time grid
1120	RQ162523	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 1118
1121	RQ162529	OCC_215	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	for transfer bay maintenace	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	08:00	10-Feb-24	18:00	May be given on daily basis subject to real time grid conditions/One BUS
1122	RQ162521	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	05/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved					
1123	RQ162486	OCC_215	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	bus maintenance	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Approved					

1124	RQ162792	OCC_215	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	15:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1125	RQ162793	OCC_215	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Approved	18-Feb-24	09:00	18-Feb-24	15:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1126	RQ160526	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Approved	27-Feb-24	08:00	27-Feb-24	18:00	
1127	RQ160525	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	08:00	07-Feb-24	18:00	
1128	RQ163349	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRV PNL	D	for Line Maintenance And Tree Trimming Work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Approved	20-Feb-24	08:00	20-Feb-24	18:00	
1129	RQ163203	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.

1130	RQ163202	OCC_215	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Approved	11-Feb-24	08:00	11-Feb-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1131	RQ162643	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	16:00	Kindly approve	PLANNED	Approved	02-Feb-24	09:00	02-Feb-24	16:00	
1132	RQ162299	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Rectification of defective tower at Loc No 52-55	01/Feb/2024	08:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	01-Feb-24	08:00	05-Feb-24	18:00	Subject to NHPC/JK consent and no Generation loss/Already approved in previous OCC from 02nd
1133	RQ162298	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Rectification of defective tower at Loc No 52-55	01/Feb/2024	08:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Approved	01-Feb-24	08:00	05-Feb-24	18:00	Subject to NHPC/JK consent and no Generation loss/Already approved in previous OCC from 02nd
1134	RQ162888	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	
1135	RQ162890	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	
1136	RQ162889	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Feb-24	08:00	29-Feb-24	18:00	
1137	RQ162531	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)		D	FOR AMP WORK	24/Feb/2024	15:00	25/Feb/2024	23:00		PLANNED	Rejected					L/R shudtwon shall be clubbed with Line AMP/Outage work.
1138	RQ162534	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	FOR AMP WORK	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Rejected					L/R shudtwon shall be clubbed with Line AMP/Outage work.
1139	RQ162530	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)		D	FOR AMP WORK	22/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Rejected					L/R shudtwon shall be clubbed with Line AMP/Outage work.

1140	RQ162533	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	FOR AMP WORK	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Rejected						L/R shutdwon shall be clubbed with Line AMP/Outage work.
1141	RQ162536	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	FOR AMP WORK	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	08:00	14-Feb-24	18:00		
1142	RQ162537	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	FOR AMP WORK	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	16:00	12-Feb-24	23:00		
1143	RQ162532	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	FOR AMP WORK	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Approved	12-Feb-24	16:00	12-Feb-24	23:00		
1144	RQ162535	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	FOR AMP WORK	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Rejected						L/R AMP Work to be clubbed with Line AMP/Outage work
1145	RQ162984	OCC_215	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 2	POWER GRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 132 KV Bus shall be shutdown	PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00		
1146	RQ162566	OCC_215	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For bus bar retrofitment work	05/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	08:00	08-Feb-24	18:00		

1147	RQ163438	OCC_215	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	26/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Approved	26-Feb-24	10:00	29-Feb-24	18:00	Element must remain in service via other bay.
1148	RQ162569	OCC_215	cpcc1_sd	BAY	205-52 BUS COUPLER BAY - 220KV BUS 1 AT BASSI(PG) AND 220KV BUS 2 AT BASSI(PG) AT 220 KV BASSI(PG)	POWER GRID	D	Retrofitment of AR relay	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Approved	23-Feb-24	08:00	23-Feb-24	18:00	
1149	RQ163439	OCC_215	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	22/Feb/2024	10:00	25/Feb/2024	18:00		PLANNED	Approved	22-Feb-24	10:00	25-Feb-24	18:00	Element must remain in service via other bay.
1150	RQ163440	OCC_215	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Approved	18-Feb-24	10:00	21-Feb-24	18:00	Element must remain in service via other bay.
1151	RQ163441	OCC_215	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	08:00	17-Feb-24	18:00	Element must remain in service via other bay.
1152	RQ163444	OCC_215	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	11-Feb-24	10:00	14-Feb-24	18:00	Element must remain in service via other bay.
1153	RQ163442	OCC_215	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	10:00	12-Feb-24	18:00	Element must remain in service via other bay.

1154	RQ163025	OCC_215	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	
1155	RQ162727	OCC_215	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	D	For PD Defect Rectification Works in 220 kV Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	Shutdown along with 220 kV Main Bus 1.	PLANNED	Approved	06-Feb-24	10:00	09-Feb-24	20:00	
1156	RQ163024	OCC_215	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Approved	02-Feb-24	10:00	02-Feb-24	18:00	
1157	RQ163443	OCC_215	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make.	01/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Approved	01-Feb-24	08:00	04-Feb-24	18:00	Element must remain in service via other bay.
1158	RQ163049	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Approved	15-Feb-24	10:00	15-Feb-24	18:00	Subjected to no power order restriction on HVDC

1159	RQ163050	OCC_215	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	14-Feb-24	10:00	14-Feb-24	18:00	Subjected to no power order restriction on HVDC
1160	RQ162559	OCC_215	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For RTV coating and AMP of STATCOM-2	13/Feb/2024	19:00	15/Feb/2024	23:00		PLANNED	Approved	13-Feb-24	17:00	15-Feb-24	23:00	May be given from 1700 Hrs
1161	RQ163051	OCC_215	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Approved	13-Feb-24	10:00	13-Feb-24	18:00	Subjected to no power order restriction on HVDC
1162	RQ162470	OCC_215	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	Overhauling of CB	13/Feb/2024	09:00	15/Feb/2024	17:00	Kindly approve	PLANNED	Approved	13-Feb-24	09:00	15-Feb-24	17:00	
1163	RQ162999	OCC_215	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	12/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	14-Feb-24	18:00	
1164	RQ163046	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z2-Sub Filter Z.23 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	12/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	10:00	12-Feb-24	18:00	Subjected to no power order restriction on HVDC
1165	RQ162561	OCC_215	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	for installation of Electric Fencing	12/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Approved	12-Feb-24	08:00	13-Feb-24	18:00	
1166	RQ162560	OCC_215	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For RTV coating and AMP of STATCOM-1	10/Feb/2024	19:00	12/Feb/2024	23:00		PLANNED	Approved	10-Feb-24	17:00	12-Feb-24	23:00	May be given from 1700 Hrs
1167	RQ163047	OCC_215	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2-Sub Filter Z.22 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	10/Feb/2024	10:00	10/Feb/2024	18:00		PLANNED	Approved	10-Feb-24	10:00	10-Feb-24	18:00	Subjected to no power order restriction on HVDC
1168	RQ163048	OCC_215	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2-Sub Filter Z.21 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Approved	09-Feb-24	10:00	09-Feb-24	18:00	Subjected to no power order restriction on HVDC
1169	RQ163043	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Approved	08-Feb-24	10:00	08-Feb-24	18:00	Subjected to no power order restriction on HVDC

1170	RQ163044	OCC_215	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z1-Sub Filter Z.12 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	07/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Approved	07-Feb-24	10:00	07-Feb-24	18:00	Subjected to no power order restriction on HVDC
1171	RQ162620	OCC_215	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2024	08:00	09/Feb/2024	18:00	one by one Z31 ,Z32 ,Z33 FILTER BANK will be SD	PLANNED	Approved	07-Feb-24	08:00	09-Feb-24	18:00	Subjected to no power order restriction on HVDC
1172	RQ163005	OCC_215	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	
1173	RQ163045	OCC_215	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z1-Sub Filter Z.11 at Rihand(PG)	POWER GRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Approved	06-Feb-24	10:00	06-Feb-24	18:00	Subjected to no power order restriction on HVDC
1174	RQ163006	OCC_215	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	05-Feb-24	18:00	
1175	RQ163000	OCC_215	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	05/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Approved	05-Feb-24	10:00	07-Feb-24	18:00	
1176	RQ162621	OCC_215	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z2 at DADRI(PG)	POWER GRID	D	FOR AMP WORK	04/Feb/2024	08:00	06/Feb/2024	18:00	one by one Z21 ,Z22 ,Z33 FILTER BANK will be SD	PLANNED	Approved	04-Feb-24	08:00	06-Feb-24	18:00	Subjected to no power order restriction on HVDC
1177	RQ162622	OCC_215	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z1 at DADRI(PG)	POWER GRID	D	FOR AMP WORK	01/Feb/2024	08:00	03/Feb/2024	18:00	one by one Z11 ,Z12 ,Z13 FILTER BANK will be SD	PLANNED	Approved	01-Feb-24	08:00	03-Feb-24	18:00	Subjected to no power order restriction on HVDC

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	BSPTCL	400KV-NAUBATPUR(BH)-BALIA-2	1/Feb/24	10:00	2/Feb/24	17:00	D	Only AR to be kept OFF for safety purpose.			
2	ERPC	BSPTCL	400KV-NABAUTPUR(BH)-BALIA-1	1/Feb/24	10:00	2/Feb/24	17:00	C	For shorting of line for providing start up power to SJVNL.			
3	ERPC	BSPTCL	132KV-KARAMNASHA-SAHUPURI-1	5/Feb/24	10:00	5/Feb/24	13:00	D	For bay maintenance work.			
4	ERPC	BSPTCL	132KV-CHANDAULI-KARMNASHA-1	5/Feb/24	10:00	5/Feb/24	13:00	D	For bay maintenance work.			
5	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	19/Feb/24	9:00	19/Feb/24	18:00	D	Line Bay Equipment AMP work at Vindhyachal (PS), Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import		
6	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	20/Feb/24	9:00	20/Feb/24	18:00	D	Line Bay Equipment AMP work at Vindhyachal(PS), Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import		
7	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	6/Feb/24	9:00	6/Feb/24	18:00	D	For attending shutdown defects and amp of line terminal equipment and Line reactor AND LINE AMP WORKS.A/R OFF OF CKT # 2 AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 1750 MW in NR Export		
8	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	6/Feb/24	9:00	6/Feb/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 1			
9	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	7/Feb/24	9:00	7/Feb/24	18:00	D	For attending shutdown defects. A/R OFF OF ckt # 1 and DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 1750 MW in NR Export		
10	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	7/Feb/24	9:00	7/Feb/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2			
11	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	11/Feb/24	9:00	11/Feb/24	18:00	D	Yearly AMP line Bay & Line Reactor. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC-TTC of NR Export to be curtailed by 1350 MW		
12	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	1/Feb/24	9:15	1/Feb/24	18:15	D	For AMP of Line reactor & terminal equipment.	ATC Curtailment of 750 MW in NR Import		
13	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	2/Feb/24	9:15	2/Feb/24	18:15	D	For AMP of line terminal equipment	ATC Curtailment of 750 MW in NR Import		
14	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	13/Feb/24	9:00	13/Feb/24	13:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service)	ATC Curtailment of 2450 MW in NR Import		
15	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	8/Feb/24	7:00	8/Feb/24	18:00	D	Line AMP works, Dia to be Kept open at both ends.	To be clubbed with unit outage at Rihand 3		
16	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	8/Feb/24	7:00	8/Feb/24	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	To be clubbed with unit outage at Rihand 3		
17	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	7/Feb/24	7:00	7/Feb/24	18:00	D	Line AMP works, Dia to be Kept open at both ends.	To be clubbed with unit outage at Rihand 3		
18	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	7/Feb/24	7:00	7/Feb/24	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	To be clubbed with unit outage at Rihand 3		
19	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	8/Feb/24	7:00	8/Feb/24	18:00	D	FOR SHUT-DOWN NATURE DEFECT ATTENDING IN LINE, Dia to be Kept open at both ends	ATC Curtailment of 700 MW in NR Export		
20	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	2/Feb/24	9:00	2/Feb/24	17:00	D	FOR LINE MAINTENANCE WORK			
21	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	9/Feb/24	9:00	9/Feb/24	17:00	D	FOR LINE MAINTENANCE WORK			
22	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	13/Feb/24	9:00	13/Feb/24	17:00	D	FOR LINE MAINTENANCE WORK			
23	ERPC	POWERGRID_ER1	400KV-NEW RANCHI-CHANDWA-2	2/Feb/24	9:00	2/Feb/24	18:00	D	Replacement of Broken Insulators in Tower no. 192, 193, 194 , tightening of jumper, bundle spacers and hardware fittings by ER1 with A/R Non auto mode on CKT 1.	ATC-TTC of NR Import to be curtailed by 300 MW		
24	ERPC	POWERGRID_ER1	765KV-GAYA-BALIA-1	3/Feb/24	9:00	3/Feb/24	17:30	D	Insulator cleaning and other shutdown nature defect rectification			

SR NO	VOLTAGE LEVEL	ELEMENT_NAME	FROM DATE	FROM TIME	TO DATE	TO TIME	BASIS	REASON	SYSTEM	Shutdown Status	OCC Remarks
1	400	Bay 407B - Tie Bay of 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-1 & 400KV Filter Bank-03	06.02.2024	9:00	06.02.2024	17:00	Daily	Maintenance & Equipment Testing	HVDC Pole 1 will be charged via Bay 407A - Main BAY OF 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-1	Approved	Element must remain in service via other bay.
2	400	Bay 407A - Main BAY OF 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-1	07.02.2024	9:00	07.02.2024	17:00	Daily	Maintenance & Equipment Testing	HVDC Pole 1 will be charged via Bay 407B - Tie Bay of 400KV Mahindingarh (APL) HVDC Terminal HVDC Pole-1 & 400KV Filter Bank-03	Approved	Element must remain in service via other bay.
3	400	Bay 405A - Tie Bay of 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-2	08.02.2024	9:00	08.02.2024	17:00	Daily	Maintenance & Equipment Testing	HVDC Pole 2 will be charged via Bay 405C - Main BAY OF 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-2	Approved	Element must remain in service via other bay.
4	400	Bay 405C - Main BAY OF 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-2	09.02.2024	9:00	09.02.2024	17:00	Daily	Maintenance & Equipment Testing	HVDC Pole 2 will be charged via Bay 405A - Tie Bay of 400KV Mahindingarh (APL) HVDC Terminal_HVDC Pole-2	Approved	Element must remain in service via other bay.
5	400	400 KV Mahindingarh(APL)-Dhanoda(HV) (ATIL) Ckt-1	10.02.2024	9:00	10.02.2024	17:00	Daily	Maintenance & Equipment Testing		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.

PLANNED SHUT DOWN FOR THE MONTH OF FEB- 2024 WHICH ARE TO BE APPROVED BY OCC-215

Name : MEJA URJA NIGAM PRIVATE LIMITED

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400KV	400KV MEJA-BARA LINE-1	20.02.2024	21.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.
2	400KV	400KV MEJA-BARA LINE-2	23.02.2024	24.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.
3	400KV	400KV MEJA-REWA LINE	26.02.2024	27.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.
4	400KV	400KV MEJA-MASAU LI LINE	28.02.2024	29.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.
5	400KV	400KV MEJA-ALLAHABAD LINE-1	16.02.2024	17.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.
6	400KV	400KV MEJA-ALLAHABAD LINE-2	13.02.2024	14.02.2024	9:00	18:00:00	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	May be given subject to real time grid conditions/no other shutdown from both ends.

OUTAGE PLANNING TO BE APPROVED IN (215th.) OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPSLDC	For the Month	January	Date	03.01.2023										
Line Details										Proposed Date and Time					Shutdown Status	OCC Remaks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks		
1	HPPCL	400 KV	400 KV SAINJ (HPPCL)	400 KV PARBATI-3 (NHPC)	HPPCL	CKT-1	Inter-Regional	Continuous	Implementation of Black Start Capability of the Power House	09.02.2024	09.00 hrs	10.02.2023	18:00 Hrs		Approved	May be given subject to real time grid conditions/NHPC & PG consent.
2	HPPCL	400 KV	400 KV SAINJ (HPPCL)	400 KV PARBATI-2 (NHPC)	HPPCL	CKT-1	Inter-Regional	Continuous							Approved	May be given subject to real time grid conditions/NHPC & PG consent.

OCC_215_ IndiGrid proposed outages

Sl.No.	Region	Voltage	SPV Line/SS	Element Name	From	Time	To	Time	(Shutdown/ AR off)	Basis	Purpose/Reason	Shutdown Status	OCC Remaks
1	NR	400KV	NRSS Lines	400 kV Jalandhar (PG)-Samba (PG)-I;	8-Feb-24	9:00	8-Feb-24	17:00	Shutdown	Daily	SD Defect rectification	Approved	May be given subject to real time grid conditions, PG consent.
2	NR	400KV	GPTL - Sohna Road	400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-2	8-Feb-24	8:00	8-Feb-24	20:00	Shutdown	Daily	Bay AMP work	Approved	May be given subject to real time grid conditions, PG consent.
3	NR	400KV	GPTL - Sohna Road	405 TIE BAY - 400 KV KADARPUR -SOHNA ROAD (GPTL) CKT-1 (GPTL) AND 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 AT 400 KV SOHNA ROAD (GPTL) (GPTL);	8-Feb-24	8:00	8-Feb-24	20:00	Shutdown	Daily	Associated bay of 400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-2	Rejected	Ckt shutdown may be taken.
4	NR	400KV	GPTL - Sohna Road	406 MAIN BAY - 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 (GPTL) AT SOHNA ROAD (GPTL);	8-Feb-24	8:00	8-Feb-24	20:00	Shutdown	Daily	Associated bay of 400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-2	Rejected	Ckt shutdown may be taken.
5	NR	400KV	NRSS Lines	400 kV Jalandhar (PG)-Samba (PG)-II;	9-Feb-24	9:00	9-Feb-24	17:00	Shutdown	Daily	SD Defect rectification	Approved	May be given subject to real time grid conditions, PG consent.
6	NR	400KV	GPTL - Sohna Road	400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-1	9-Feb-24	8:00	9-Feb-24	20:00	Shutdown	Daily	Bay AMP work	Approved	May be given subject to real time grid conditions, PG consent.
7	NR	400KV	GPTL - Sohna Road	411 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL) (GPTL) AND 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 AT 400 KV SOHNA ROAD (GPTL) (GPTL);	9-Feb-24	8:00	9-Feb-24	20:00	Shutdown	Daily	Associated bay of 400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-1	Rejected	Ckt shutdown may be taken.
8	NR	400KV	GPTL - Sohna Road	412 MAIN BAY - 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 (GPTL) AT SOHNA ROAD (GPTL);	9-Feb-24	8:00	9-Feb-24	20:00	Shutdown	Daily	Associated bay of 400 KV Manesar(PG)-Sohna Road (GPTL) (GPTL) Ckt-1	Rejected	Ckt shutdown may be taken.
9	NR	400KV	GPTL - Sohna Road	400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL);	14-Feb-24	8:00	14-Feb-24	20:00	Shutdown	Daily	AMP work	Approved	May be given subject to real time grid conditions/Other ICT to be in service.
10	NR	400KV	GPTL - Sohna Road	414 TIE BAY - 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 (GPTL) AND 400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL) AT 400 KV SOHNA ROAD (GPTL) (GPTL);	14-Feb-24	8:00	14-Feb-24	20:00	Shutdown	Daily	Associated bay of ICT-2 at Sohna	Rejected	ICT shutdown may be taken.
11	NR	400KV	GPTL - Sohna Road	415 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL) (GPTL);	14-Feb-24	8:00	14-Feb-24	20:00	Shutdown	Daily	Associated bay of ICT-2 at Sohna	Rejected	ICT shutdown may be taken.
12	NR	400KV	GPTL - Sohna Road	211 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL) (GPTL);	14-Feb-24	8:00	14-Feb-24	20:00	Shutdown	Daily	Associated bay of ICT-2 at Sohna	Rejected	ICT shutdown may be taken.

PLANNED SHUT DOWN FOR THE MONTH OF JAN- 2024 WHICH ARE TO BE APPROVED BY OCC-215

Name : Uttar Pradesh

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-1	27.01.2024	02.02.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS		Approved	May be given subject to real time grid conditions/PG & NTPC consent.
2	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-2	27.01.2024	02.02.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS		Approved	May be given subject to real time grid conditions/PG & NTPC consent.
3	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-3	20.01.2024	26.01.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS		Approved	May be given subject to real time grid conditions/PG & NTPC consent.
4		ICT 2 of Rosa power 400KV/220 KV switchyard	06.02.2024	07.02.2024	10:00	17:00:00	for Annual Maintenance	Daily		Approved	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
5	400KV	400 KV Alaknanda-Srinagar Ckt-1	13.01.2024	13.01.2024	9:00	13:00:00	Energy Meters replacement under SAMAST Scheme	Continuous	400 KV Alaknanda-Srinagar Ckt-2 shall remain in service	Approved	
6	400KV	400 KV Alaknanda-Srinagar Ckt-2	13.01.2024	13.01.2024	14:00	18:00:00	Energy Meters replacement under SAMAST Scheme	Continuous	400 KV Alaknanda-Srinagar Ckt-1 shall remain in service	Approved	
7	400KV	315MVA ICT-1 AT 400KV UNNAO	11.01.2024	25.03.2024	8:00	18:00:00	for replacement of 315MVA ICT-1 with new 500 MVA Transformer	Continuous	Other 315MVA ICT-2 & 3 shall remain in service.	Approved	
8	400KV	765KV Anpara D- 765KV Anpara C Line	12.01.2024	12.01.2024	9:00	10:30:00	Energy Meters replacement under SAMAST Scheme	Continuous		Approved	subject to real time grid conditions
9	400KV	765KV Anpara D- 765KV Obra C Line	12.01.2024	12.01.2024	11:00	12:30:00	Energy Meters replacement under SAMAST Scheme	Continuous		Approved	subject to real time grid conditions

10	765KV	400 KV Anpara B- Anpara D Ckt-1	12.01.2024	12.01.2024	13:00	14:30:00	Energy Meters replacement under SAMAST Scheme	Continuous		Approved	subject to real time grid conditions
11	765KV	400 KV Anpara B- Anpara D Ckt-2	12.01.2024	12.01.2024	15:00	16:30:00	Energy Meters replacement under SAMAST Scheme	Continuous		Approved	subject to real time grid conditions

DTL proposed shutdowns for 215th NRPC OCC meeting

S. No.	OCC No.	Element Name	C/D	Reason	From		To		Remarks	Shutdown Status	OCC Remarks
					Date	Time	Date	Time			
1	OCC_215	400 kV Bus-I at CCGT Bawana	Daily	Cleaning of BPI of 400 kV Bus-I to avoid unwanted tripping due to fog	09.02.2024	09:00 Hrs	09.02.2024	18:00 Hrs		Approved	
2	OCC_215	400 kV Bus-II at CCGT Bawana	Daily	Cleaning of BPI of 400 kV Bus-II to avoid unwanted tripping due to fog	16.02.2024	09:00 Hrs	16.02.2024	18:00 Hrs		Approved	
3	OCC_215	315 MVA ICT-I at Harsh Vihar	Continuous	Transformer Oil Filtration	01.02.2024	10:00 Hrs	03.02.2024	17:30 Hrs		Approved	
4	OCC_215	315 MVA ICT-II at Harsh Vihar	Continuous	Transformer Oil Filtration	05.02.2024	10:00 Hrs	07.02.2024	17:30 Hrs		Approved	
5	OCC_215	315 MVA ICT-III at Harsh Vihar	Continuous	Transformer Oil Filtration	08.02.2024	10:00 Hrs	10.02.2024	17:30 Hrs		Approved	
6	OCC_215	400kV Bus-1 at Bamnoli	Daily	For Bus CVT capacitance testing and other PMS work	12.02.2024	09:00 Hrs	12.02.2024	13:00 Hrs		Approved	
7	OCC_215	CB No. 1252 of Spare Transformer Bay at Bamnoli	Daily	For CB testing and other PMS work	13.02.2024	09:30 Hrs	13.02.2024	14:00 Hrs		Approved	
8	OCC_215	400kV Bus-1 at Bawana	Daily	Tan delta testing of CT and CBs towards bus-I	10.02.2024	11:00 Hrs	10.02.2024	17:00 Hrs		Approved	

Shutdown on 400 KV lines for the work of LILO of one Ckt of Jalandhar- Kurukshetra line for 400 KV S/S Dhanansu.

PSTCL has requested for the shutdown on following 400 KV lines for the work of LILO of one Ckt of Jalandhar-Kurukshetra line for 400 KV S/S Dhanansu as per schedule below:

1. 400 KV Jalandhar-Kurukshetra line

From dated:12.01.2024 (Time:10:00 hrs) to 16.01.2024 (Time:18:00 hrs.) on continuous basis for jumpering arrangement at TL-436

2. 400 KV Nakodar-Kurukshetra line

From dated:12.01.2024 to 16.01.2024 (Time 10:00 hrs. to 18:00 hrs.) on daily basis for jumpering arrangement at TL-436.

Note: The nomenclature of existing 400 KV Jalandhar-Kurukshetra line will be 400 KV Jalandhar Dhanansu and 400 KV Dhanansu-Kurukshetra after the completion of work.

NLDC/NRLDC Comments:

May be given subject to real time grid conditions/PG consent/ no other shutdown from kurukshetra end.

Shutdown Status:

Approved

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	215	PPGCL_BARA	765/400KV Transformer	3X 500MVA ICT#1	PPGCL-BARA	Continuous	OIL FILTRATION	19.02.2024	08:00AM	28.02.2024	22:00	RELATED TO U#1 Annual SHUTDOWN	Approved	Generation at Bara to be restricted to 1450 MW
2	215	PPGCL_BARA	765KV Transformer	3x 275MVA GT	PPGCL-BARA	Continuous	OIL FILTRATION	02.02.2024	08:00AM	28.02.2024	22:00	RELATED TO U#1 Annual SHUTDOWN	Approved	
3	215	PPGCL	765kv LINE	765kv LINE#2	PPGCL	Daily	AR TESTING	15.02.2024	06:00AM	17.02.2024	16:00	Related to Unit#1 Shutdown	Approved	subject to real time grid condition.

S. No.	Element name of Transmission line	Reason for proposed shutdown	Daily / Continuous	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remaks
1	220KV RAPP-A RAPP-B LINE	SF6 CIRCUIT BREAKER OVERHAULING BY OEM	Continuous	15-Feb-2024	09:00 Hrs.	18-Feb-2024	20:00 Hrs.	Approved	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/Rajasthan consent.
2	220KV RAPP-A SAKATPURA CIRCUIT-1	SF6 CIRCUIT BREAKER OVERHAULING BY OEM	Continuous	19-Feb-2024	09:00 Hrs.	22-Feb-2024	20:00 Hrs.	Approved	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/Rajasthan consent.
3	220KV RAPP-A SAKATPURA CIRCUIT-2	SF6 CIRCUIT BREAKER OVERHAULING BY OEM	Continuous	23-Feb-2024	09:00 Hrs.	26-Feb-2024	20:00 Hrs.	Approved	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/Rajasthan consent.

PLANNED SHUT DOWN FOR THE MONTH OF FEBRUARY- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV BUS COUPLER BAY400kV S/S DIV SAROJINI NAGAR at 400KV SAROJINI NAGAR, LUCKNOW	05.02.2024	12.02.2024	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type Connection of CT Bus-Bar Prot	Continuous		Approved	All Element must remain in service.
2	400kV	400kV TRANFER BUS BAR 400kV S/S DIV SAROJINI NAGAR at 400KV SAROJINI NAGAR, LUCKNOW 400KV SAROJINI NAGAR	11.02.2024	11.02.2024	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interconnec	Daily		Approved	All other elements must be in service via other Bus.
3	400KV	400 KV ICT -II bay circuit breaker at 400kv Anpara	07.02.2024	30.03.2024	09:00: Hrs	17:00 Hrs	For replacement of ICT-II- bay circuit breaker	Continuous	ICT-II will remain in charged condition through BT	Approved	
4	400 KV	ICT-I at 400kv Anpara	01.02.2024	02.02.2024	9:00:00	17:00 Hr	For Annual Maintenace of ICT-I and attending oil leakage from Top Cover	Continuous		Approved	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
5	400 KV	Bay no. 403 of 1500MVA ICT -II LV TIE BAY at 765kV BARA TPS, Prayagraj	01.02.2024	03.02.2024	8:00:00	18:00:00	attending punch point and fixing of patch cord between FOTS device to display unit	Daily		Approved	Element must remain in service via other bay.
6	765/400/220kV Gr. Noida	240MVAR Mainpuri Line Reactor at Gr. Noida S/s at 765/400/220kV Gr. Noida	17.02.2024	17.02.2024	9:00:00	17:00:00	For Annual Maintenance & Testing Works	Daily		Approved	
7	400 KV	400 KV Alaknanda- Muzaffarnagar Ckt-2 (Line-4)	15.02.2024	17.02.2024	08:00 Hrs	18:00 Hrs	1. Relay testing 2.Insulator Replacement	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends/UP consent.
8	400kV	409 ICT-1 IV SIDE MAIN BAY at 765/400/220kV GIS S/s PRSTL Rampur	03.02.2024	03.02.2024	09:00 Hrs	17:30 Hrs	ANNUAL MAINTENANCE	Daily		Approved	Element must remain in service via other bay.
9	400kV	408 ICT-1 IV SIDE TIE BAY at 765/400/220kV GIS S/s PRSTL Rampur	03.02.2024	03.02.2024	09:00 Hrs	17:30 Hrs	ANNUAL MAINTENANCE	Daily		Approved	Element must remain in service via other bay.
10	400kV	415 ICT-2 IV SIDE MAIN BAY at 765/400/220kV GIS S/s PRSTL Rampur	07.02.2024	07.02.2024	09:00 Hrs	17:30 Hrs	ANNUAL MAINTENANCE	Daily		Approved	Element must remain in service via other bay.
11	400kV	414 ICT-2 IV SIDE TIE BAY at 765/400/220kV GIS S/s PRSTL Rampur	07.02.2024	07.02.2024	09:00 Hrs	17:30 Hrs	ANNUAL MAINTENANCE	Daily		Approved	Element must remain in service via other bay.

S. N.	OCC NO.	Requester	Element Type	Element Name	Continuous/ Daily	Reason	From	To	S/D Status	OCC Remarks
1	215	Koteshwar HEP	Bus	Bus -1	Continuous	To arrest the Minor Oil leakage in B-phase CVT of Bus-1	01/02/2024, (10:00 Hrs)	01/02/2024, (16:00 Hrs)	Approved	All other elements must be in service via other Bus.
2	215	Koteshwar HEP	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) Line-1	Continuous	Since Bus-1 is connected with 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) Line-1	01/02/2024, (10:00 Hrs)	01/02/2024, (16:00 Hrs)	Approved	May be given subject to real time grid conditions and PG consent.

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 215th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765kV/400kV/220kV/132kV Lines										
3	765 Kv D/C Fatehgarh II-Bhadla-II Line (PBTl)	PBTl	DAILY	22-Feb-24	08:00	25-Feb-24	18:00	Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd) T/L Section- 99/0-100/0		conditionally approved	subject to real time grid condition. Solar power to be curtailed.
4	400 KV D/C JBH-BHM (RRVPNL)	RRVPNL	DAILY	18-Feb-24	08:00	20-Feb-24	18:00	Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd) T/L Section- 74/0-75/0		conditionally approved	subject to load management by rajasthan
5	400KV-SHUJALPUR-RAPP-2	PGCIL	DAILY	17-Feb-24	07:00	17-Feb-24	18:00	For AMP of Line Terminal equipments and Line Reactor at Shujalpur end.	SD Requested by WR2	Approved	
6	400 KV Zerda- Bhinmal CKT	PGCIL	Continu ous	20-Jan-24	07:00	22-Jan-24	19:00	For by pass arrangement of 400 KV Zerda-Bhinmal CKT- and 400KV Bhinmal - Kankroli CKT		Approved	Subjected to consent from WRPC
7	400KV Bhinmal - Kankroli CKT	PGCIL	Continu ous	20-Jan-24	07:00	22-Jan-24	19:00	For by pass arrangement of 400 KV Zerda-Bhinmal CKT- and 400KV Bhinmal - Kankroli CKT		Approved	Subjected to consent from WRPC
8	132 KV JODHPUR-BHAWANI	RVPNL	DAILY	27.02.2024	08:00	27.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	May be given subject to real time grid conditions/Rajasthan consent.
9	132 KV S/C BHAWANI-VASHANI	RVPNL	DAILY	28.02.2024	08:00	28.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	May be given subject to real time grid conditions/Rajasthan consent.
10	132 KV S/C JODHPUR -BHILADA	RVPNL	DAILY	26.02.2024	08:00	26.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	to real time grid conditions/Rajasthan consent.
11	132 KV S/C JODHPUR -BHILADA	RVPNL	DAILY	24.02.2024	08:00	24.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	to real time grid conditions/Rajasthan consent.
12	132 KV SURPURA-MATHANIA	RVPNL	DAILY	25.02.2024	08:00	25.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	to real time grid conditions/Rajasthan consent.
13	220 KV S/C BHILWARA -BAMANTUKDA LINE	RVPNL	DAILY	05.02.2024	08:00	05.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	to real time grid conditions/Rajasthan consent.
14	220 KV S/C JODHPUR -BHILWADA	RVPNL	DAILY	29.02.2024	08:00	29.02.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conditioning Package OH-01	Approved	to real time grid conditions/Rajasthan consent.
15	132 KV D/C Khetri-Chirawa Transmission Line Ckt-1	RVPN	DAILY	01.02.2024	08:00	03.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
16	132 KV D/C Khetri-Chirawa Transmission Line Ckt-2	RVPN	DAILY	01.02.2024	08:00	03.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
17	132 KV S/C Khetri-Buhana Transmission Line	RVPN	DAILY	10.02.2024	08:00	11.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
18	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	15.02.2024	08:00	16.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Haryana consent.

19	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	27.02.2024	08:00	28.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Haryana consent.
20	132KV S/C Khetri-Nangli Transmission Line	RVPN	DAILY	13.02.2024	08:00	14.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
21	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	DAILY	23.02.2024	08:00	25.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Haryana consent.
22	220KV D/C Ratangarh-Khetri Transmission Line Ckt-1	RVPN	DAILY	08.02.2024	08:00	09.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
23	220KV D/C Ratangarh-Khetri Transmission Line Ckt-2	RVPN	DAILY	08.02.2024	08:00	09.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
24	220KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	DAILY	06.02.2024	08:00	07.02.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL	Stringing of 765 kV D/C Khetri-Narela TL	Approved	to real time grid conditions/Rajasthan consent.
25	220 KV D/C DAULTABAD-MANESAR LINE	HVPNL	Continu ous	15-Feb-24	08:00	25-Feb-24	18:00	FOR NCRTC DIVERSION WORK		Approved	to real time grid conditions/Haryana consent.
26	220 KV HSIIDC BAWAL-MAU LINE	HVPNL	Continu ous	1-Feb-24	08:45	14-Feb-24	18:00	FOR NCRTC DIVERSION WORK		Approved	to real time grid conditions/Haryana consent.
27	220 KV S/C CHITTORGARH (220 KV GSS)-SAWA TL	RRVPNL	DAILY	12-Jan-24	07:00	14-Jan-24	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH		Approved	to real time grid conditions/Rajasthan consent.
28	220 KV S/C CHITTORGARH (400 KV GSS)-SAWA TL	RRVPNL	DAILY	15-Jan-24	07:00	17-Jan-24	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH		Approved	to real time grid conditions/Rajasthan consent.
29	220KV D/C CHITTORGARH(400 KV GSS)-PRATAPGARH TL	RRVPNL	DAILY	20-Jan-24	07:00	22-Jan-24	19:00	BOTH CIRCUIT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH		Approved	to real time grid conditions/Rajasthan consent.
30	220 KV RAPPB -DEBARI	PGCIL	DAILY	18-Jan-24	07:00	19-Jan-24	19:00	BOTH CIRCUIT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH		Approved	to real time grid conditions/RAPP consent.
31	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PGCIL	D	1-Feb-24	08:00	7-Feb-24	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)		Approved	
32	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PGCIL	D	1-Feb-24	08:00	7-Feb-24	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)		Approved	
33	400KV Kota-Merta Line	HVPN	D	12-Feb-24	08:00	14-Feb-24	18:00	A/R relay installation and shutdown nature defect rectification work		Requested	
34	400KV Merta-Shree cement line	HVPN	D	15-Feb-24	08:00	17-Feb-24	18:00	A/R relay installation and shutdown nature defect rectification work		Requested	
400/220kv ICT/STATCOMS											
1	400/220KV 500MVA ICT-1 AT BIKANER	PGCIL	DAILY	12-Jan-24	17:00	12-Jan-24	23:00	Earth-wire stringing work over ICT Jack bus & 400kv Bus-2		Approved	May be given from 1700 Hrs
2	400/220KV 500MVA ICT-2 AT BIKANER	PGCIL	DAILY	13-Jan-24	17:00	13-Jan-24	23:00	ICT-2 CSD Fine tuning and SPR Panel wire dressing work		Approved	May be given from 1700 Hrs
3	400/220KV 500MVA ICT-1 AT BIKANER-2	PGCIL	DAILY	12-Jan-24	17:00	21-Jan-24	23:00	for Jumpering and Jack Bus extension works of 203 Bay at Bikaner-II SS	207 Bay, ,209 Bay ICT-1(IV Side)414 Tie Bay and 415 Main Bay ICT-1(HV Side) will be SD during Bus-2 SD	Approved	May be given from 1700 Hrs
765/400/220kv BUS											
1	400KV BUS-2 AT BIKANER	PGCIL	DAILY	12-Jan-24	17:00	12-Jan-24	23:00	Earth-wire stringing work over ICT Jack bus & 400kv Bus-2		Approved	May be given from 1700 Hrs

2	220kV Bus- 2 at Bikaner-2	PGCIL	DAILY	12-Jan-24	17:00	21-Jan-24	23:00	for Jumpering and Jack Bus extension works of 203 Bay at Bikaner-II SS	207 Bay, ,209 Bay ICT-1(IV Side)414 Tie Bay and 415 Main Bay ICT-1(HV Side) will be SD during Bus-2 SD	Approved	May be given from 1700 Hrs
---	---------------------------	-------	-------	-----------	-------	-----------	-------	--	--	----------	----------------------------

POWERGRID NORTHERN REGION-III

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 215th OCC MEETING

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC (SHUTDOWNS)															
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow				NOV'23		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S. N.	NAME OF REQUESTING AGENCY	LINE DETAILS				INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
									FROM		TO				
									DATE	TIME	DATE	TIME			
1	POWERGRID_E R2	800 KV HVDC AGRA-BNC-1				Intra	D	For Defect liquidation/Broken Glass Insulator replacement works under ER-II Jurisdiction	12-Feb-2024	8:00	13-Feb-2024	18:00	Pole 1 & 3 will be out during s/d	Approved	Subjected to no other outage in ER-NER corridor
2	POWERGRID_E R2	800 KV HVDC AGRA-BNC-2				Intra	D	For Defect liquidation/Broken Glass Insulator replacement works under ER-II Jurisdiction	14-Feb-2024	8:00	15-Feb-2024	18:00	Pole 2 & 4 will be out during s/d	Approved	Subjected to no other outage in ER-NER corridor

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC
(PLANNED SHUT DOWNS)

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC (PLANNED SHUT DOWNS)														
INDENTING AGENCY		EQUIPMENT DETAILS				Nov-23		DATE PROPOSED DATE AND TIME				Remarks	S/d Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM TO						
								DATE	TIME	DATE	TIME			
								DATE	TIME	DATE	TIME			
1	POWERGRID_N R3	70	HVDC BLOCK#1 at Vindhyachal	POWERGRID	INTER	CONTINUOUS	AMP of HVDC Block equipment, i.e. Converter bay equipment- CB, CT, Isolators, Converter Transformers- BIT11,12, BIT21,22 FOR BUS AMP WORK & PROTECTION TESTING	05.02.2024	8:00	08.02.2024	18:00		Approved	Subjected to WRPC consent. Subjected to no major outage at Singrauli - Anpara - Rihand complex
2	POWERGRID_N R3	400	WEST BUS 1B at Vindhyachal HVDC											
3	POWERGRID_N R3	400	VINDHYACHAL -HVDC FEEDER-1 at Vindhyachal HVDC											
4	POWERGRID_N R3	400	NORTH BUS 1A at Vindhyachal HVDC											
5	POWERGRID_N R3	400	500MVA, 400/220kV ICT-2 AT SAMBHAL(PRSTL)	PRSTL/UP PTCL	INTRA	DAILY	AMP work	07.02.2024	9:00	07.02.2024	18:00		Approved	
6	POWERGRID_N R3	400	W1 W20 Q3 Pole 3 Converter Transformer Main Bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	07-Feb-2024	9:00	07-Feb-2024	18:00		Approved	
7	POWERGRID_N R3	400	W1 W20 Q2 Pole 3 Converter Transformer Tie Bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	09-Feb-2024	9:00	09-Feb-2024	18:00		Approved	
8	POWERGRID_N R3	400	W1 W14 Q1 Pole 4 Converter Transformer Main Bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	12-Feb-2024	9:00	12-Feb-2024	18:00		Approved	
9	POWERGRID_N R3	400	W1 W14 Q2 Pole 4 Converter Transformer Tie Bay at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	15-Feb-2024	9:00	15-Feb-2024	18:00		Approved	
10	POWERGRID_N R3	400	AC FILTER Sub bank Z5:Z1 at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	19-Feb-2024	9:00	19-Feb-2024	18:00		Approved	Subjected to no power order restriction
11	POWERGRID_N R3	400	AC FILTER Sub bank Z5:Z2 at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	22-Feb-2024	9:00	22-Feb-2024	18:00		Approved	Subjected to no power order restriction
12	POWERGRID_N R3	400	AC FILTER Sub bank Z5:Z3 at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	24-Feb-2024	9:00	24-Feb-2024	18:00		Approved	Subjected to no power order restriction
13	POWERGRID_N R3	400	AC FILTER Sub bank Z5:Z4 at Agra HVDC	POWERGRID	Intra	DAILY	AMP work	26-Feb-2024	9:00	26-Feb-2024	18:00		Approved	Subjected to no power order restriction
14	POWERGRID_N R3	220	205 Transfer Bus Bay at Kanpur 400kV	POWERGRID	INTRA	CONTINUOUS	For pneumatic drive overhauling of circuit breaker- ABB make.	05-Jan-2024	8:00	08-Feb-2024	18:00		Approved	Element must remain in service via other bay.

15	POWERGRID_N R3	765	707 Main bay at Bareilly 765kV	POWERG RID	INTRA	DAILY	AMP Work	07.02.2024	9:00	07.02.2024	18:00			Approved	
16	POWERGRID_N R3	765	709 Main bay at Bareilly 765kV	POWERG RID	INTRA	DAILY	AMP Work	09.02.2024	9:00	09.02.2024	18:00			Approved	
17	POWERGRID_N R3	400	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 AT MAU(UP)	POWERG RID	INTRA	CONTINUOUS	FOR CB Retrofitment Work	24.02.2024	10:00	29.02.2024	18:00			Approved	Element must remain in service via other bay.
18	POWERGRID_N R3	400	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT- 1 AT MAU(UP)	POWERG RID	INTRA	CONTINUOUS	FOR CB Retrofitment Work	12.02.2024	10:00	19.02.2024	18:00			Approved	Element must remain in service via other bay.
19	POWERGRID_N R3	400	406 MAIN BAY AT 400 KV ALLAHABAD(PG)	POWERG RID	INTRA	CONTINUOUS	For Old BHEL make CB retrofitment with new CB	05.02.2024	10:00	14.02.2024	18:00			Approved	Element must remain in service via other bay.
20	POWERGRID_E R1	HVDC POLE	PUSAULI HVDC Pole 1(SASARAM), EASTERN SIDE FILTER BUS and AC BYPASS	POWERG RID	Inter	DAILY	FOR AMP of HVDC, converter transformers and AC Bypass and BPI replacement work by ER1.	06-Feb-2024	8:00	08-Feb-2024	18:00			Approved	

NHPC Outages: 215 OCC Meeting of NRPC

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Jan-24		Date				Proposed Date and Time						
		Line Details														
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Auto Reclosure circuit check and Micom Relay Testing	16-Jan-2024	9:00	17-Jan-2024	19:00	Auto Reclosure circuit check and Micom Relay Testing	Requested	May be taken on daily basis, Subject to PG consent and no Generation loss.
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-2	Inter regional	Continuous	Auto Reclosure circuit check and Micom Relay Testing	18-Jan-2024	9:00	19-Jan-2024	19:00	Auto Reclosure circuit check and Micom Relay Testing	Requested	May be taken on daily basis, Subject to PG consent and no Generation loss.
3	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-II	PGCIL	Chamera-I - Chamera-II 400 kV Line	Inter regional	Continuous	Auto Reclosure circuit check and Micom Relay Testing	20-Jan-2024	9:00	21-Jan-2024	19:00	Auto Reclosure circuit check and Micom Relay Testing	Requested	May be taken on daily basis, Subject to PG consent and no Generation loss.
4	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I		NHPC	Bus-1	Inter regional	Daily	CB Timing and Contact Resistance Testing	17-Jan-2024	10:00	21-Jan-2024	16:00	CB Timing and Contact Resistance Testing	Approved	Subject to no Generation loss.
5	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I		NHPC	Bus Coupler and Bus-II	Inter regional	Daily	CB Timing and Contact Resistance Testing	17-Jan-2024	10:00	21-Jan-2024	16:00	CB Timing and Contact Resistance Testing	Approved	Subject to no Generation loss.
6	Parbati-3 PS, NHPC Limited	Unit#1	Parbati-3		NHPC					10-Jan-2024	9:00	24-Mar-2024	17:00	The works for the repair of damaged spillways, glacis, sill beam etc. of the dam are proposed to be taken up on priority considering lean season which will require complete shutdown of Parbati-3 Power Station of approx. 122 days w.e.f. 10.01.2024 to 24.03.2024.	Approved	May be given subject to real time grid conditions.
7	Parbati-3 PS, NHPC Limited	Unit#2	Parbati-3		NHPC					10-Jan-2024	9:00	24-Mar-2024	17:00		Approved	May be given subject to real time grid conditions.
8	Parbati-3 PS, NHPC Limited	Unit#3	Parbati-3		NHPC					10-Jan-2024	9:00	24-Mar-2024	17:00		Approved	May be given subject to real time grid conditions.
9	Parbati-3 PS, NHPC Limited	Unit#4	Parbati-3		NHPC					10-Jan-2024	9:00	24-Mar-2024	17:00		Approved	May be given subject to real time grid conditions.
10	Chamera-3 PS, NHPC Limited	Unit#1	Chamera-3		NHPC					13-Jan-2024	9:00	22-Jan-2024	17:00		Requested	May be given subject to real time grid condition from 13th onwards.
11	Chamera-3 PS, NHPC Limited	Unit#2	Chamera-3		NHPC					13-Jan-2024	9:00	22-Jan-2024	17:00	MIV Repairing	Requested	May be given subject to real time grid condition from 13th onwards.

12	Chamera-3 PS, NHPC Limited	Unit#3	Chamera-3		NHPC						13-Jan-2024	9:00	22-Jan-2024	17:00		Requested	May be given subject to real time grid condition from 13th onwards.
----	----------------------------	--------	-----------	--	------	--	--	--	--	--	-------------	------	-------------	-------	--	-----------	---

Additional Outage for 215th OCC Outage committee meeting in respect of NTPC, other than applied in Portal

Description	From	Time	To	Time	Reasons	Daily/Continous	Remarks	Shutdown Status	OCC Remaks
ANTA									
ANTA GT-1, 89 MW	11-Jan-2024	00:00hrs	18-Jan-2024	23:59hrs	Overhauling	Continuous		Approved	
SINGRAULI									
400KV Singrauli Bus-01	1-Feb-2024	09:00hrs	7-Feb-2024	23:59hrs	Overhauling	Continuous	Gen-01 and TBC -01 Bay Bus-01 isolator will be replaced as Gen-01 will be under shutdown for OH from 30 jan ,TBC is already under shutdown	Approved	one bus s/d at a time
400kv Singrauli Bus-02	9-Feb-2024	09:00hrs	15-Feb-2024	23:59hrs	Overhauling	Continuous	Gen-02 and TBC -01 Bay Bus-02 isolator will be replaced as Gen-01 will be under shutdown for OH from 30 jan ,TBC is already under shutdown	Approved	one bus s/d at a time
Transformer ICT-01	19-Feb-2024	09:00hrs	22-Feb-2024	23:59hrs	Overhauling	Continuous	ICT-01 Line isolator and C Isolator replacement	Approved	
400 KV Rihand-01	26-Feb-2024	09:00hrs	27-Feb-2024	23:59hrs	Overhauling	Continuous	Rihand-01 TBC SAS integration work	Approved	

PLANNED SHUT DOWN FOR THE MONTH OF JAN- 2024 WHICH ARE TO BE APPROVED BY OCC - 215

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	765KV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	
2	765KV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	
3	765KV	765kV Main Bus-1 at Ghatampur TPS	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
4	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
5	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	

6	765KV	765kV Main Bus-2 at Ghatampur TPS	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
7	765KV	Bay 810 Main bay for 330 MVAr Bus Reactor	31-Jan-24	29-Feb-24	17:00	17:00	The Element is already under shutdown as approved at 213th & 214th OCC meeting. Requested to extend the shutdown upto 29.02.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	