



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/63-104

दिनांक: 13.02.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 216वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 216th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 12.02.2024 में आयोजित प्रचालन समन्वय उप- समिति की 216 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 216th OCC meeting held on 12.02.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 216th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ166872	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance	13/Mar/2024	00:00	22/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	00:00	22-Mar-24	18:00	
2	RQ166873	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of Butter Fly Valve (BFV) # 03. Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	09/Mar/2024	00:00	11/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	00:00	11-Mar-24	18:00	
3	RQ166871	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance	02/Mar/2024	00:00	11/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	00:00	11-Mar-24	18:00	
4	RQ166747	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#05 and Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	13/Mar/2024	00:00	22/Mar/2024	18:00	APM of Unit#05.	PLANNED	Approved	13-Mar-24	00:00	22-Mar-24	18:00	
5	RQ166745	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	09/Mar/2024	00:00	11/Mar/2024	18:00	APM of Buterfly Valve#03.	PLANNED	Approved	09-Mar-24	00:00	11-Mar-24	18:00	
6	RQ166746	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 and Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	02/Mar/2024	00:00	11/Mar/2024	18:00	APM of Unit#06.	PLANNED	Approved	02-Mar-24	00:00	11-Mar-24	18:00	

7	RQ165875	OCC_216	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of under water parts.	01/Mar/2024	00:00	20/Mar/2024	23:59		PLANNED	Approved	01-Mar-24	00:00	15-Mar-24	23:59	
8	RQ166570	OCC_216	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 2	NTPC	C	for Boiler License Renewal	07/Mar/2024	00:00	12/Mar/2024	23:59	License expiring on 10.03.2023	PLANNED	Conditionally Approved	07-Mar-24	00:00	12-Mar-24	23:59	ntpc to explore the possibility to avail the outage in feb 2024
9	RQ166569	OCC_216	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAHAR III TPS - UNIT 1	NTPC	C	for Boiler License Renewal	01/Mar/2024	00:00	06/Mar/2024	23:59	License expiring on 10.03.2023	PLANNED	Approved	01-Mar-24	00:00	05-Mar-24	23:59	
10	RQ166572	OCC_216	ntpcncr_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	for Boiler License Renewal	25/Mar/2024	00:00	27/Mar/2024	23:59		PLANNED	Approved	25-Mar-24	00:00	27-Mar-24	23:59	
11	RQ166571	OCC_216	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for Boiler License Renewal	11/Mar/2024	00:00	12/Mar/2024	23:59		PLANNED	Approved	11-Mar-24	00:00	12-Mar-24	23:59	All Other units at Dadri GPS must be available.
12	RQ167185	OCC_216	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI "	18/Mar/2024	08:00	22/Mar/2024	18:00	During S/D all 04 poles will be out	PLANNED	Approved	18-Mar-24	08:00	22-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. Subjected to ERPC & NERPC Approval
13	RQ167186	OCC_216	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI	18/Mar/2024	08:00	22/Mar/2024	18:00	During S/D all 04 poles will be out	PLANNED	Approved	18-Mar-24	08:00	22-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. Subjected to ERPC & NERPC Approval
14	RQ167310	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Replacement of Insulator at Crossings by ER1	29/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	08:00	31-Mar-24	18:00	
15	RQ167168	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator replacement Work under major crossings	27/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	31-Mar-24	18:00	may be availed from 28th to 31st Mar. Subjected to ERPC Approval
16	RQ167314	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	TO FACILATE 400KV EAST BUS-1 SHUTDOWN at SASARAM HVDC by ER1	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	20-Mar-24	18:00	
17	RQ167303	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line by WR2	11/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	10:00	11-Mar-24	18:00	ATC Curtailement of 900 MW in NR Import.
18	RQ167122	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	ATC Curtailement of 1150 MW in NR Import. Subjected to WRPC Approval
19	RQ167305	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end by WR2,	08/Mar/2024	08:00	08/Mar/2024	14:00		PLANNED	Rejected					to be clubbed with line shutdown

20	RQ167128	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R into Non-Auto mode for changing of OPGW span under reliable communication scheme	05/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	15-Mar-24	18:00	Subjected to WRPC Approval
21	RQ167311	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator cleaning & broken insulator replacement work by ER1	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
22	RQ167123	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For changing of OPGW span under reliable communication scheme	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	ATC Curtailement of 1150 MW in NR Import. Subjected to WRPC Approval
23	RQ167302	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	Line bay Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhyachal(PS) by WR2. A/R off of Ckt 1 and Dia to be Kept open at both ends.	22/Mar/2024	10:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	10:00	22-Mar-24	18:00	ATC Curtailement of 1900 MW in NR Import.
24	RQ167301	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	Line bay Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhyachal(PS) by WR2. A/R off of Ckt 2 and Dia to be Kept open at both ends.	21/Mar/2024	10:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	18:00	ATC Curtailement of 1900 MW in NR Import.
25	RQ166222	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR 765 KV BUS BAR 2 EXTENSION FOR SS01 TBCB & SS63 A1 PACKAGE	01/Mar/2024	16:00	04/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	16:30	04-Mar-24	23:00	To be availed after 16:30 hrs.
26	RQ167057	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	AMP work	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	Subjected to ERPC Approval
27	RQ167316	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting scheme by ER1	26/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	27-Mar-24	18:00	
28	RQ167315	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works by ER1	21/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	22-Mar-24	18:00	

29	RQ167309	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FLASHED INSULATOR REPLACEMENT BY ER1. A/R OFF on Ckt 1	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00		
30	RQ167308	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FLASHED INSULATOR REPLACEMENT BY ER1. A/R OFF on Ckt 2	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00		
31	RQ167306	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	C	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI UNDER ER1	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	31-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line	
32	RQ167307	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	C	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI UNDER ER1	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	31-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line	
33	RQ167278	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	14/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	16-Mar-24	18:00	Subjected to ERPC Approval	
34	RQ167277	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00	Subjected to ERPC Approval	
35	RQ167300	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works by WR2, Dia to be Kept open at both ends.Dia to be Kept open at both ends.	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	conditionally approved						Subjected to at least one unit outage at Rihand 3
36	RQ167299	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works by WR2, Dia to be Kept open at both ends.Dia to be Kept open at both ends.	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	conditionally approved						Subjected to at least one unit outage at Rihand 3
37	RQ166649	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	TBC SAS INTEGRATION	07/Mar/2024	08:00	08/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	07-Mar-24	08:00	08-Mar-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.	

38	RQ165916	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	C	LILO of existing 400 kV Varanasi-Biharshariff CKT-1 (PGCL) line at tower No.-718 by U/C 400 kV Varanasi-Biharshariff LILO @ Chandauli (UPPTCL) line	05/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved						To be clubbed with sl 32
39	RQ167169	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	AMP work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	Subjected to ERPC Approval	
40	RQ165915	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	C	LILO of existing 400 kV Varanasi-Biharsharif CKT-1 (PGCL)line at tower No. 702 by U/C 400 Varanasi-Biharshariff LILO @ Chandauli (UPPTCL) line.	01/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved						To be clubbed with sl 31
41	RQ166648	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	01/Mar/2024	08:00	02/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	01-Mar-24	08:00	02-Mar-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.	
42	RQ166160	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	27/Mar/2024	08:00	28/Mar/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	27-Mar-24	08:00	28-Mar-24	18:00		
43	RQ166159	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given by Kota,Line Equipment AMP works by Jaipur	22/Mar/2024	08:00	23/Mar/2024	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	22-Mar-24	08:00	23-Mar-24	18:00		
44	RQ166134	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI DIVERSION WORK	15/Mar/2024	08:00	31/Mar/2024	19:00		PLANNED	Approved	15-Mar-24	08:00	31-Mar-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before	
45	RQ166133	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI DIVERSION WORK	15/Mar/2024	08:00	31/Mar/2024	19:00		PLANNED	Approved	15-Mar-24	08:00	31-Mar-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before	
46	RQ166169	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK BETWEEN 171-174 ON REQUEST OF NHAI	15/Mar/2024	08:00	30/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Approved	10-Mar-24	08:00	24-Mar-24	18:00		
47	RQ166220	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects & AR Relay Commissioning at RVPN Merta SS	14/Mar/2024	08:00	14/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00		
48	RQ166113	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	CVT RETROFITMENT AT BBMB BHIWANI SS END IN ADD CAP	13/Mar/2024	09:00	14/Mar/2024	18:30		PLANNED	Approved	13-Mar-24	09:00	14-Mar-24	18:30	May be given subject to BBMB consent and real time grid conditions/One circuit shutdown at a time,	

49	RQ166148	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For rectification of SD nature defects	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
50	RQ166170	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	DEFECT RECTIFICATION WORK	12/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	13-Mar-24	18:00	May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Dadri at a
51	RQ166219	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
52	RQ166175	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	DIVERSION WORK BETWEEN Loc. no. 430-432 ON REQUEST OF NHAI	12/Mar/2024	08:00	22/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Approved	12-Mar-24	08:00	22-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would
53	RQ166174	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	DIVERSION WORK BETWEEN Loc. no. 430-432 ON REQUEST OF NHAI	12/Mar/2024	08:00	22/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Approved	12-Mar-24	08:00	22-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would
54	RQ166147	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
55	RQ166112	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	CVT RETROFITMENT AT BBMB BHIWANI SS END IN ADD CAP	11/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	12-Mar-24	18:00	May be given subject to BBMB consent and real time grid conditions/One circuit shutdown at a time,
56	RQ166218	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
57	RQ166177	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	AMP works	08/Mar/2024	09:00	08/Mar/2024	18:00	OUTAGE	PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00	
58	RQ166178	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00	OUTAGE	PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
59	RQ166108	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For rectification of SD nature Cross Patrolling defects	07/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	09-Mar-24	18:00	Subjected to WRPC Approval
60	RQ166150	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. Al. Bond,OPGW VD etc	07/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	08-Mar-24	18:00	

61	RQ166221	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Mar/2024	09:00	14/Mar/2024	18:00	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	PLANNED	Approved	07-Mar-24	09:00	14-Mar-24	18:00	
62	RQ166142	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	FOR LINE BAY AMP WORK	05/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	17:00	05-Mar-24	23:00	May be given from 1700 Hrs
63	RQ166149	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. Al. Bond,OPGW VD etc	05/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	09:00	06-Mar-24	18:00	
64	RQ166171	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	LINE DEFECT RECTIFICATION WORK in Dadri & Sonapat group	05/Mar/2024	06:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	06:00	05-Mar-24	18:00	May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Dadri at a
65	RQ166141	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR LINE BAY AMP WORK	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	17:00	04-Mar-24	23:00	May be given from 1700 Hrs
66	RQ166110	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	CVT RETROFITMENT AT PG HISAR SS END IN ADD CAP	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	05-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
67	RQ166172	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Annual Maintance work	02/Mar/2024	10:00	02/Mar/2024	14:00		PLANNED	Approved	02-Mar-24	10:00	02-Mar-24	14:00	
68	RQ166173	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		C	DIVERSION WORK BETWEEN Loc. no. 526-529 ON REQUEST OF NHAI	02/Mar/2024	08:00	10/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Approved	02-Mar-24	08:00	10-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be given from both station.
69	RQ166176	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	TO ATTEND LEAKAGE IN 400KV SF6 TO AIR BUSHING (Y PHASE) LINE SIDE	01/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	03-Mar-24	18:00	May be given subject to real time grid conditions/no other shutdown from both station.
70	RQ166161	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Mar/2024	08:00	04/Mar/2024	18:00	Kindly approve from 20.02.2024 to 23.02.2024 & Non auto for 400 kV RAPPK-Kankroli	PLANNED	Approved	01-Mar-24	17:00	04-Mar-24	23:00	May be given from 1700 Hrs
71	RQ167312	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	RTU SYSTEM UPGRADATION WORK by ER1	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	

72	RQ167313	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	RTU SYSTEM UPGRADATION WORK by ER1	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
73	RQ166030	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	
74	RQ166158	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	15/Mar/2024	08:00	16/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Approved	15-Mar-24	08:00	16-Mar-24	18:00	May be given subject to real time grid conditions and NTPC/NPCL consent.
75	RQ166087	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAIRA(UK) (PTCUL) CKT-1		D	AMP works	01/Mar/2024	09:00	01/Mar/2024	18:00	OK	PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	
76	RQ166157	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2024	08:00	10/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Rejected					to be discussed in separate meeting after study by NRLDC and Rajasthan.
77	RQ166156	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2024	08:00	10/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Rejected					to be discussed in separate meeting after study by NRLDC and Rajasthan.
78	RQ166223	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	RETROFITMENT OF CVT'S UNDER ADD CAP AT BBMB BHIWANI	01/Mar/2024	09:00	01/Mar/2024	18:00	kindly approve for dt 25.02.2024	PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	
79	RQ166010	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPLN	D	Quarterly Maintenance & Testing work of line 3*80 MVAR Line Reactor Bank-2 at Anta	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	
80	RQ165863	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line and replacement of polymer insulators	27/Mar/2024	14:00	29/Mar/2024	20:00	Kindly approve	PLANNED	Approved	27-Mar-24	14:00	29-Mar-24	20:00	
81	RQ166996	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00	ATC Curtailment of 1100 MW in NR Import
82	RQ166995	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00	ATC Curtailment of 1100 MW in NR Import

83	RQ167240	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
84	RQ166268	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	19/Mar/2024	09:00	19/Mar/2024	18:00	Kindly approve	PLANNED	Approved	19-Mar-24	17:00	20-Mar-24	23:00	
85	RQ167116	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
86	RQ167275	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	20-Mar-24	18:00	
87	RQ167220	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	ATC Curtailment of 600 MW in NR Import
88	RQ166269	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	17:00	06-Mar-24	23:00	To be availed from 17:00 hrs
89	RQ167007	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
90	RQ167221	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	07-Mar-24	18:00	
91	RQ167006	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
92	RQ166597	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	C	FOR DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA.	01/Mar/2024	08:00	07/Mar/2024	18:00	Shutdown approved in OCC-215 for 11 days and planned to be availed in Feb-24. Extension in SD duration is essentially required considering rainy & dense foggy weather.	PLANNED	Approved	01-Mar-24	08:00	07-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line
93	RQ166137	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	For rectification of SD nature defects	22/Mar/2024	09:15	22/Mar/2024	17:30		PLANNED	Approved	22-Mar-24	09:15	22-Mar-24	17:30	

94	RQ166181	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	AMP of Line and Insulator replacement	19/Mar/2024	08:00	19/Mar/2024	19:00		PLANNED	Approved	19-Mar-24	14:00	19-Mar-24	23:00	To be availed from 14:00 hrs
95	RQ166086	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of tower number 79 of 765 kv Koteswar Meerut 2	17/Mar/2024	08:30	31/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:30	14-Mar-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. May be availed as early as possible
96	RQ166127	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	23:00	To be availed from 17:00 hrs.
97	RQ166125	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	23:00	To be availed from 17:00 hrs.
98	RQ166129	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	23:00	To be availed from 17:00 hrs.
99	RQ166131	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	23:00	To be availed from 17:00 hrs.
100	RQ166212	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	16/Mar/2024	08:00	16/Mar/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
101	RQ166211	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	15/Mar/2024	08:00	15/Mar/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
102	RQ166180	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Liquidation of S/D nature defect	12/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Approved	12-Mar-24	08:00	13-Mar-24	19:00	
103	RQ166135	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:15	11/Mar/2024	17:30		PLANNED	Approved	11-Mar-24	09:15	11-Mar-24	17:30	
104	RQ166088	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	08:30	14/Mar/2024	18:00		PLANNED	Approved	26-Feb-24	08:30	29-Feb-24	18:00	
105	RQ166164	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	11/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	19:00	
106	RQ166163	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	11/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	19:00	
107	RQ166136	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For rectification of SD nature defects	08/Mar/2024	09:15	08/Mar/2024	17:30		PLANNED	Approved	08-Mar-24	09:15	08-Mar-24	17:30	

108	RQ166179	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Liquidation of S/D nature defect	05/Mar/2024	08:00	07/Mar/2024	19:00	For Shutdown Nature defect rectification	PLANNED	Approved	05-Mar-24	08:00	07-Mar-24	19:00	
109	RQ166154	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI DIVERSION WORK (BOTH CKT SHUTDOWN) & Installation of Bird Diverter	01/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve from 20.02.2024 to 05.03.2024	PLANNED	Rejected					May be rejected in view of RE generation curtailment.
110	RQ166155	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI DIVERSION WORK (BOTH CKT SHUTDOWN) & Installation of Bird Diverter	01/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve from 20.02.2024 to 05.03.2024	PLANNED	Rejected					May be rejected in view of RE generation curtailment.
111	RQ166126	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	23:00	To be availed from 17:00 hrs.
112	RQ166128	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	23:00	To be availed from 17:00 hrs.
113	RQ166130	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	23:00	To be availed from 17:00 hrs.
114	RQ166124	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	23:00	To be availed from 17:00 hrs.
115	RQ166224	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Tower defect rectification	01/Mar/2024	08:00	31/Mar/2024	19:00	Non auto mode of Line	PLANNED	Approved	01-Mar-24	08:00	31-Mar-24	19:00	
116	RQ166244	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning & FOR AMP WORKS	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	17:00	21-Mar-24	23:00	To be availed from 17:00 hrs
117	RQ166243	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning & FOR AMP WORKS	11/Mar/2024	15:00	18/Mar/2024	23:00		PLANNED	Approved	11-Mar-24	17:00	18-Mar-24	23:00	To be availed from 17:00 hrs
118	RQ166686	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Testing & Maintenance of Line Reactor-2 at Khetri end	07/Mar/2024	09:00	07/Mar/2024	17:00	As per NLDC consent Line outage should be proposed for any reactor outage.	PLANNED	Approved	07-Mar-24	17:00	07-Mar-24	23:00	
119	RQ166685	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Testing & Maintenance of Line Reactor-1 at Khetri end	06/Mar/2024	09:00	06/Mar/2024	17:00	As per NLDC consent Line outage should be proposed for any reactor outage.	PLANNED	Approved	06-Mar-24	17:00	06-Mar-24	23:00	

120	RQ166625	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* FOR TIGHTENING OF JUMPER CONE AND CC RING NUTS & BOLTS.	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	conditionally approved					Subjected to at least one unit outage at Lalitpur
121	RQ166624	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* FOR TIGHTENING OF JUMPER CONE AND CC RING NUTS & BOLTS.	02/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	conditionally approved					Subjected to at least one unit outage at Lalitpur
122	RQ166469	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	FOR BUS BAR TESTING AND BUS EXTENSION WORK OF SS02 TBCB PACKAGE FOR BHADLA 2 CIRCUIT 3 & 4	24/Mar/2024	17:00	31/Mar/2024	23:59		PLANNED	Approved	24-Mar-24	17:00	31-Mar-24	23:59	
123	RQ166483	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	for AMP works	20/Mar/2024	15:00	22/Mar/2024	23:00		PLANNED	Approved	20-Mar-24	17:00	22-Mar-24	23:00	From 17:00 hrs
124	RQ166468	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR BUS BAR TESTING AND BUS EXTENSION WORK OF 765/400 KV ICT-5 UNDER SS63 A1 PACKAGE	16/Mar/2024	17:00	24/Mar/2024	23:59		PLANNED	Approved	16-Mar-24	17:00	24-Mar-24	23:59	
125	RQ166488	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	17:00	28-Mar-24	23:00	From 17:00 hrs
126	RQ166404	OCC_216	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work	09/Mar/2024	17:00	16/Mar/2024	23:00		PLANNED	Approved	09-Mar-24	17:00	16-Mar-24	23:00	
127	RQ166482	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	for AMP works	08/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	08-Mar-24	17:00	12-Mar-24	23:00	From 17:00 hrs
128	RQ166447	OCC_216	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-II	07/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	09-Mar-24	18:00	
129	RQ166446	OCC_216	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-I	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	06-Mar-24	18:00	
130	RQ166403	OCC_216	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work	01/Mar/2024	17:00	08/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	08-Mar-24	23:00	
131	RQ166424	OCC_216	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	AMP work	01/Mar/2024	15:00	01/Mar/2024	23:00	kindly approve for dt 17.02.2024	PLANNED	Approved	01-Mar-24	17:00	01-Mar-24	23:00	From 17:00 hrs

132	RQ166489	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Mar/2024	15:00	14/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	14-Mar-24	23:00	From 17:00 hrs
133	RQ167183	OCC_216	cpcc1_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	10:00	07-Mar-24	18:00	
134	RQ167182	OCC_216	cpcc1_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	18:00	
135	RQ165980	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
136	RQ166383	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Approved	19-Mar-24	15:00	25-Mar-24	23:00	
137	RQ166382	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	15:00	20-Mar-24	23:00	
138	RQ166385	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	12/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Approved	12-Mar-24	15:00	15-Mar-24	23:00	
139	RQ166364	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	Reactor Change over	11/Mar/2024	09:00	11/Mar/2024	16:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	16:00	
140	RQ166384	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08/Mar/2024	15:00	11/Mar/2024	23:00		PLANNED	Approved	08-Mar-24	15:00	11-Mar-24	23:00	
141	RQ166380	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	07/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	15:00	08-Mar-24	23:00	
142	RQ166379	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	05/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	15:00	06-Mar-24	23:00	

143	RQ166377	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	15:00	04-Mar-24	23:00		
144	RQ166376	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	03/Mar/2024	15:00	03/Mar/2024	23:00		PLANNED	Approved	03-Mar-24	15:00	03-Mar-24	23:00		
145	RQ166372	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	13/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	15-Mar-24	18:00		
146	RQ166371	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	10/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	08:00	12-Mar-24	18:00		
147	RQ166703	OCC_216	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	08/Mar/2024	09:00	08/Mar/2024	17:30		PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	17:30		
148	RQ166389	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	for AMP works	16/Mar/2024	15:00	16/Mar/2024	23:00		PLANNED	conditionally approved						To be clubbed with line AMP/outage work.
149	RQ166388	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	for AMP works	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	conditionally approved						To be clubbed with line AMP/outage work.
150	RQ166390	OCC_216	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	FOR SPARE LR SWITCHING	08/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	conditionally approved						To be clubbed with line AMP/outage work.
151	RQ166689	OCC_216	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Testing & Maintenance of Reactor	07/Mar/2024	09:00	07/Mar/2024	17:00		PLANNED	conditionally approved						To be clubbed with line AMP/outage work.

152	RQ166690	OCC_216	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-1 @KHETRI (PKTSL)	BKT	D	Testing & Maintenance of Reactor	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	conditionally approved						To be clubbed with line AMP/outage work.
153	RQ166526	OCC_216	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)		D	For AMP work	30/Mar/2024	15:00	30/Mar/2024	23:00		PLANNED	Approved	30-Mar-24	15:00	30-Mar-24	23:00		
154	RQ166527	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	18/Mar/2024	09:00	18/Mar/2024	17:00		PLANNED	Approved	18-Mar-24	09:00	18-Mar-24	17:00		
155	RQ166511	OCC_216	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	Commissioning of 716 Main Bay	11/Mar/2024	17:00	12/Mar/2024	23:00		PLANNED	Approved	11-Mar-24	17:00	12-Mar-24	23:00		
156	RQ166510	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	Commissioning of 713 Main Bay	08/Mar/2024	17:00	09/Mar/2024	23:00		PLANNED	Approved	08-Mar-24	17:00	09-Mar-24	23:00		
157	RQ166509	OCC_216	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	BAY AMP WORK	06/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	17:00	07-Mar-24	23:00		

158	RQ166503	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)		D	AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	15:00	06-Mar-24	23:00	
159	RQ166532	OCC_216	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	05/Mar/2024	17:00	05/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	05-Mar-24	23:00	
160	RQ166531	OCC_216	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	for AMP works	04/Mar/2024	17:00	04/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	17:00	04-Mar-24	23:00	
161	RQ166529	OCC_216	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	02/Mar/2024	17:00	02/Mar/2024	23:00		PLANNED	Approved	02-Mar-24	17:00	02-Mar-24	23:00	
162	RQ166528	OCC_216	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	for AMP works	01/Mar/2024	17:00	01/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	01-Mar-24	23:00	
163	RQ166497	OCC_216	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	28/Mar/2024	08:00	28/Mar/2024	18:00	Kindly approve	PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	

164	RQ167283	OCC_216	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	26/Mar/2024	10:00	26/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	10:00	26-Mar-24	18:00	
165	RQ166502	OCC_216	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work at Moga SS	26/Mar/2024	08:00	26/Mar/2024	18:00	Kindly approve for Moga SS	PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00	
166	RQ166559	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	25/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Approved	25-Mar-24	15:00	25-Mar-24	23:00	
167	RQ166558	OCC_216	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR CB OVERHAULLING WORK	21/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	15:00	21-Mar-24	23:00	
168	RQ166561	OCC_216	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	FOR CB OVERHAULLING WORK	20/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	20-Mar-24	15:00	20-Mar-24	23:00	
169	RQ166562	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	FOR CB OVERHAULLING WORK	19/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Approved	19-Mar-24	15:00	19-Mar-24	23:00	
170	RQ166556	OCC_216	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR CB OVERHAULLING WORK	18/Mar/2024	15:00	18/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	15:00	18-Mar-24	23:00	
171	RQ166554	OCC_216	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	15:00	15-Mar-24	23:00	

172	RQ166563	OCC_216	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR CB OVERHAULLING WORK	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	15:00	15-Mar-24	23:00	
173	RQ166565	OCC_216	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR CB OVERHAULLING WORK	14/Mar/2024	15:00	14/Mar/2024	23:00		PLANNED	Approved	14-Mar-24	15:00	14-Mar-24	23:00	
174	RQ166500	OCC_216	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	AMP work of Bay	14/Mar/2024	08:30	15/Mar/2024	18:00	Kindly approve	PLANNED	Approved	14-Mar-24	08:30	15-Mar-24	18:00	
175	RQ166560	OCC_216	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	FOR CB OVERHAULLING WORK	13/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Approved	13-Mar-24	15:00	13-Mar-24	23:00	
176	RQ166555	OCC_216	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWER GRID	D	FOR CB OVERHAULLING WORK	13/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Approved	13-Mar-24	15:00	13-Mar-24	23:00	
177	RQ166557	OCC_216	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	12/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	12-Mar-24	15:00	12-Mar-24	23:00	

178	RQ166564	OCC_216	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR CB OVERHAULLING WORK	11/Mar/2024	15:00	11/Mar/2024	23:00		PLANNED	Approved	11-Mar-24	15:00	11-Mar-24	23:00	
179	RQ166499	OCC_216	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP work of Bay	11/Mar/2024	08:30	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	11-Mar-24	08:30	12-Mar-24	18:00	
180	RQ167272	OCC_216	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP work	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	10:00	07-Mar-24	18:00	
181	RQ166501	OCC_216	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP work of Bay	06/Mar/2024	08:30	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	06-Mar-24	08:30	07-Mar-24	18:00	
182	RQ166574	OCC_216	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	Commissioning of 716 Reactor Bay	05/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	15:00	08-Mar-24	23:00	
183	RQ166548	OCC_216	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	for AMP works	04/Mar/2024	15:00	05/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	15:00	05-Mar-24	23:00	
184	RQ166498	OCC_216	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	AMP work of Bay	04/Mar/2024	08:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	04-Mar-24	08:30	05-Mar-24	18:00	

185	RQ167287	OCC_216	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work. S/D actual required on 29.02.2024	02/Mar/2024	10:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	10:00	02-Mar-24	18:00	
186	RQ167286	OCC_216	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work (Actual shutdown required on 27.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	
187	RQ166547	OCC_216	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	for AMP works	08/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Approved	08-Mar-24	15:00	08-Mar-24	23:00	
188	RQ166546	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	for AMP works	07/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	15:00	07-Mar-24	23:00	
189	RQ166573	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	15:00	06-Mar-24	23:00	
190	RQ166070	OCC_216	slccrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	

191	RQ166069	OCC_216	slcdrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
192	RQ167053	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	As per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	28/Mar/2024	10:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	10:00	28-Mar-24	18:00	ATC Curtailment of 400 MW in NR Import
193	RQ167052	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	As per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	27/Mar/2024	10:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	10:00	27-Mar-24	18:00	ATC Curtailment of 400 MW in NR Import
194	RQ167064	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP work	16/Mar/2024	10:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	10:00	16-Mar-24	18:00	ATC Curtailment of 200 MW in NR Import
195	RQ167065	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP work	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	10:00	15-Mar-24	18:00	ATC Curtailment of 200 MW in NR Import
196	RQ167150	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing and Tuning of Controlled Switching Device	12/Mar/2024	10:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	18:00	
197	RQ167138	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	To carry Out Balance AMP Testing of Reactors and Protection Modifications	10/Mar/2024	10:00	10/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	10:00	10-Mar-24	18:00	
198	RQ167151	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	Tuning of Controlled Switching Device	06/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	10:00	06-Mar-24	18:00	
199	RQ167137	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	To carry Out Balance AMP Testing of Reactors and Protection Modifications	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	10:00	04-Mar-24	18:00	
200	RQ167184	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP works(Actual S/D required on 24.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	

201	RQ165948	OCC_216	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00	
202	RQ165951	OCC_216	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
203	RQ166333	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	for AMP works	24/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Approved	24-Mar-24	17:00	28-Mar-24	23:00	From 17:00 hrs
204	RQ166332	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	for AMP works	22/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Approved	22-Mar-24	17:00	25-Mar-24	23:00	From 17:00 hrs
205	RQ166304	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400kV bay extension work	21/Mar/2024	09:00	22/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	22-Mar-24	18:00	
206	RQ166303	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	19/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	09:00	20-Mar-24	18:00	
207	RQ166282	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 720	18/Mar/2024	17:00	21/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	17:00	21-Mar-24	23:00	
208	RQ166330	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	for AMP works	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	17:00	21-Mar-24	23:00	From 17:00 hrs
209	RQ166331	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	for AMP works	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	17:00	21-Mar-24	23:00	From 17:00 hrs
210	RQ166337	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	15/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	17:00	24-Mar-24	23:00	From 17:00 hrs
211	RQ166339	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	17:00	24-Mar-24	23:00	From 17:00 hrs
212	RQ166336	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	12/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Approved	12-Mar-24	17:00	19-Mar-24	23:00	From 17:00 hrs

213	RQ166342	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Approved	12-Mar-24	17:00	19-Mar-24	23:00	From 17:00 hrs
214	RQ166281	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 716	11/Mar/2024	17:00	14/Mar/2024	23:00		PLANNED	Approved	11-Mar-24	17:00	14-Mar-24	23:00	
215	RQ166340	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kV ICT-5 B phase unit	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	12-Mar-24	23:00	From 17:00 hrs
216	RQ166285	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP works + SD nature defect rectification	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
217	RQ166279	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	ICT chageover with spare	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	15:00	06-Mar-24	23:00	
218	RQ166335	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	05/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	13-Mar-24	23:00	From 17:00 hrs
219	RQ166341	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	13-Mar-24	23:00	From 17:00 hrs
220	RQ166280	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 713	04/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	17:00	07-Mar-24	23:00	
221	RQ166300	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	CSD FINE TUNING AND SPARE ICT SWITCHING	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	17:00	04-Mar-24	23:00	From 17:00 hrs
222	RQ166289	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For Neemuch bay extension works/LBB testing	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	07-Mar-24	18:00	
223	RQ166298	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	BACKUP IMP RELAY INSTALLATION & COMMISSIONING WORK	03/Mar/2024	17:00	04/Mar/2024	23:30	kindly approve from 22.02.24 to 24.02.2024	PLANNED	Approved	03-Mar-24	17:00	04-Mar-24	23:30	
224	RQ166305	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	01/Mar/2024	17:00	03/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Approved	01-Mar-24	17:00	03-Mar-24	23:59	

225	RQ166297	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	BACKUP IMP RELAY INSTALLATION & COMMISSIONING WORK	01/Mar/2024	17:00	02/Mar/2024	23:30	kindly approve from 20.02.24 to 21.02.2024	PLANNED	Approved	01-Mar-24	17:00	02-Mar-24	23:30	
226	RQ166290	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP work	01/Mar/2024	15:00	01/Mar/2024	23:00	kindly approve from 17.02.24 to 27.02.2024	PLANNED	Approved	01-Mar-24	15:00	01-Mar-24	23:00	
227	RQ166334	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	07-Mar-24	23:00	From 17:00 hrs
228	RQ166338	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	07-Mar-24	23:00	From 17:00 hrs
229	RQ166286	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	SD nature defect rectifiatiom	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	
230	RQ165874	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For checking of CVT selection logic of ICT I HV side and IV side as it X is not working properly by SCADA Engineer	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
231	RQ165922	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tandelta, CRM, etc.) of 1000 MVA ICT-III, 765/400/33 kV bay (OCC approval for the month of March-2024)	10/Mar/2024	09:00	11/Mar/2024	18:00	Power will be flow through ICT-I & II hence there will be no power interruption	PLANNED	Approved	10-Mar-24	09:00	11-Mar-24	18:00	
232	RQ167167	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	06/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	10:00	06-Mar-24	18:00	
233	RQ165921	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tandelta, CRM etc.) of 1000 MVA ICT II, 765/400/33 kV bay (OCC approval for the month of March, 2024)	06/Mar/2024	09:00	07/Mar/2024	18:00	Power will be flow through ICT-I & III hence there will be no power interruption	PLANNED	Approved	06-Mar-24	09:00	07-Mar-24	18:00	
234	RQ167164	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	18:00	

235	RQ166730	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	05/Mar/2024	09:00	05/Mar/2024	17:30		PLANNED	Approved	05-Mar-24	09:00	05-Mar-24	17:30	
236	RQ165923	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tandelta, CRM, etc.) of 1000 MVA ICT-I, 765/400/33 kv bay (OCC Apprval for the month of March-2024)	04/Mar/2024	09:00	05/Mar/2024	18:00	Power will be flow through ICT-II & III hence there will be no power interruption	PLANNED	Approved	04-Mar-24	09:00	05-Mar-24	18:00	
237	RQ166627	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* For testing of Relay and Tandelta of CT	30/Mar/2024	09:00	30/Mar/2024	18:00		PLANNED	Approved	30-Mar-24	09:00	30-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.
238	RQ166737	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-PTPS-I LINE FOR PROTECTION TESTING(LINE SHUTDOWN X REQUIRED)	27/Mar/2024	10:00	28/Mar/2024	17:00		PLANNED	Approved	27-Mar-24	10:00	28-Mar-24	17:00	
239	RQ166545	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI ALIGARH LINE FOR BAY MAINTENANCE (LINE SHUTDOWN X REQUIRED)	22/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Approved	22-Mar-24	10:00	22-Mar-24	17:00	
240	RQ166694	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00	Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
241	RQ166695	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	AMP work	21/Mar/2024	08:00	21/Mar/2024	18:00	Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
242	RQ166697	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	AMP work	20/Mar/2024	08:00	20/Mar/2024	18:00	Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	

243	RQ166549	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 -MATHURA (UP) CKT-1	UPPTCL	D	* for jumper tightening and polymer cleaning	20/Mar/2024	08:00	20/Mar/2024	20:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	20:00	
244	RQ166680	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Protection panel upgradation and health assessment of reactor	19/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	28-Mar-24	18:00	Subject to UP consent and no Generation loss.
245	RQ165925	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* SHUTDOWN FOR RE-ROUTING OF TOWER LOC NO 442 TO 445 AND 506 TO 509.	14/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	10:00	20-Mar-24	17:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be given from both station/No
246	RQ166611	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	14/Mar/2024	10:00	16/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	10:00	16-Mar-24	17:00	
247	RQ166735	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintainance (Jumper Tightening and Conductor repair)	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	15-Mar-24	18:00	
248	RQ166626	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Jumper tightening work will be done of mentioned line during above X shutdown period	13/Mar/2024	10:00	13/Mar/2024	17:30		PLANNED	Approved	13-Mar-24	10:00	13-Mar-24	17:30	
249	RQ166567	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	11/Mar/2024	10:00	13/Mar/2024	17:00		PLANNED	Approved	11-Mar-24	10:00	13-Mar-24	17:00	
250	RQ166736	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintainance (Jumper Tightening and Conductor repair)	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	12-Mar-24	18:00	
251	RQ166683	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For replacement of LINE ISOLATOR	09/Mar/2024	09:00	12/Mar/2024	17:00		PLANNED	Approved	09-Mar-24	09:00	12-Mar-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from
252	RQ166619	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Intercor	09/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	09:00	09-Mar-24	18:00	
253	RQ166622	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Shutdown for Safety Purpose (Commissioning work and Interpanel wiring of X 50MVAR line reactor)	07/Mar/2024	09:00	11/Mar/2024	17:00		PLANNED	Approved	07-Mar-24	09:00	11-Mar-24	17:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.

254	RQ166540	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV X S/S Sultanpur	06/Mar/2024	10:00	06/Mar/2024	16:00		PLANNED	Approved	06-Mar-24	10:00	06-Mar-24	16:00	
255	RQ166542	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Routine Protection Testing And Preventive Maintenance of Bay at 400KV X S/S Sultanpur.	05/Mar/2024	10:00	05/Mar/2024	16:00		PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	16:00	
256	RQ166550	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* for prevantive maintenance and bay equipment testing	05/Mar/2024	08:00	06/Mar/2024	20:00		PLANNED	Approved	05-Mar-24	08:00	06-Mar-24	20:00	
257	RQ166682	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For replacement of LINE ISOLATOR	04/Mar/2024	09:00	07/Mar/2024	17:00		PLANNED	Approved	04-Mar-24	09:00	07-Mar-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from
258	RQ166933	OCC_216	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Up-gradation of protection system and Health assessment of Reactor	04/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 260
259	RQ166681	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Regarding requirement of Shut Down of 400 kv VPHEP - MZN transmission linefor upgradation of protection system and Health assessment of Reactor at VPEnd	04/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	09-Mar-24	18:00	Subject to UP consent and no Generation loss.
260	RQ165924	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* Shutdown of vishnuprayag-muzaffarnagar line for re-routing of tower loc X no 442 to 445 and 506 to 509.	02/Mar/2024	10:00	13/Mar/2024	17:00		PLANNED	Approved	02-Mar-24	10:00	13-Mar-24	17:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be given from both station/No generation loss.
261	RQ166623	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown for Safety Purpose (Interpannel wiring of 50MVAR Line reactor X Bay and other Miscellaneous works)	02/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Approved	02-Mar-24	09:00	05-Mar-24	17:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
262	RQ166629	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenace of bay	02/Mar/2024	07:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	07:00	02-Mar-24	18:00	

263	RQ166932	OCC_216	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Up-gradation of protection system and Health assessment of Reactor	01/Mar/2024	08:00	10/Mar/2024	18:00	Shutdown is required from 19.02.2024 to 28.02.2024	PLANNED	Approved	19-Feb-24	08:00	29-Feb-24	18:00	CEA clearance required before charging/no other shutdown would be given from both station/No generation loss.
264	RQ166630	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenace of bay	01/Mar/2024	07:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	07:00	01-Mar-24	18:00	
265	RQ166734	OCC_216	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance of Pot Head Yard Equipment of Both Feeders	29/Mar/2024	10:00	29/Mar/2024	17:00		PLANNED	Approved	29-Mar-24	10:00	29-Mar-24	17:00	Subject to JSW consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
266	RQ166733	OCC_216	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance of Pot Head Yard Equipment of Both Feeders	29/Mar/2024	10:00	29/Mar/2024	17:00		PLANNED	Approved	29-Mar-24	10:00	29-Mar-24	17:00	Subject to JSW consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
267	RQ166922	OCC_216	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	18/Mar/2024	09:00	19/Mar/2024	18:00	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	PLANNED	Approved	18-Mar-24	10:00	19-Mar-24	16:00	Subject to SJVNL consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
268	RQ166923	OCC_216	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	18/Mar/2024	09:00	19/Mar/2024	18:00	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	PLANNED	Approved	18-Mar-24	10:00	19-Mar-24	16:00	Subject to SJVNL consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
269	RQ166977	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Installation of Transmission line arrester	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve	PLANNED	Approved	29-Mar-24	09:00	29-Mar-24	18:00	
270	RQ166602	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AMP of Line Equipments	21/Mar/2024	09:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	
271	RQ167027	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	
272	RQ167028	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	

273	RQ167032	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
274	RQ167033	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
275	RQ166835	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Rectification of shutdown nature defects of the line	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
276	RQ166973	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Installation of Transmission line arrester	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve	PLANNED	Approved	09-Mar-24	09:00	09-Mar-24	18:00	
277	RQ167040	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00	
278	RQ167041	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00	
279	RQ166978	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghliar ckt-1	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve	PLANNED	Approved	29-Mar-24	09:00	29-Mar-24	18:00	
280	RQ167201	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWER GRID	D	for liquidation of SD nature defects	29/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	08:00	30-Mar-24	18:00	
281	RQ167233	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	For normalization of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400kV Fatehpur-Panki-2	28/Mar/2024	08:00	28/Mar/2024	18:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	

282	RQ167200	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWER GRID	D	for liquidation of SD nature defects	27/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	28-Mar-24	18:00	
283	RQ165842	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	26/Mar/2024	08:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00	
284	RQ166270	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	23/Mar/2024	09:00	23/Mar/2024	18:00	Kindly approve	PLANNED	Approved	23-Mar-24	09:00	23-Mar-24	18:00	
285	RQ165843	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	22/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
286	RQ165845	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	22/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
287	RQ166779	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWER GRID	D	AR non auto mode required for hotline maintenance	21/Mar/2024	10:00	21/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	18:00	
288	RQ166837	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOODA (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects of the line	21/Mar/2024	09:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	
289	RQ167158	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	21/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	23-Mar-24	18:00	
290	RQ166272	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	21/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Approved	21-Mar-24	08:00	22-Mar-24	18:00	Subject to NHPC consent and no Generation loss.
291	RQ165844	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	21/Mar/2024	08:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
292	RQ166987	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	POWER GRID	D	Preventive Mtc. and Testing of Bay Equipments	20/Mar/2024	09:00	22/Mar/2024	18:00	Line needed isolated and earthed at both ends.	PLANNED	Approved	20-Mar-24	09:00	22-Mar-24	18:00	
293	RQ166603	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	
294	RQ165862	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	Subject to NHPC consent and no Generation loss.

295	RQ167248	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400kV Kanpur-Panki-2 and 400kV Kanpur-Fatehpur-2	20/Mar/2024	08:00	20/Mar/2024	13:00	After jumper opening of 405-89B isolator, 400kV Panki-Fatehpur-2 will be charged as 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur	PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	13:00	
296	RQ166604	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	* For Jumper Tightening and Maintenance Work	19/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Approved	19-Mar-24	10:00	20-Mar-24	17:00	
297	RQ165851	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	19/Mar/2024	09:30	19/Mar/2024	14:00	Kindly approve	PLANNED	Approved	19-Mar-24	09:30	19-Mar-24	14:00	
298	RQ166836	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of the line	19/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	19-Mar-24	09:00	20-Mar-24	18:00	
299	RQ167136	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 322
300	RQ165841	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	19/Mar/2024	08:00	19/Mar/2024	18:00	Kindly approve	PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
301	RQ167205	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	for liquidation of SD nature defects	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	20-Mar-24	18:00	
302	RQ165868	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	18/Mar/2024	10:00	18/Mar/2024	18:00	Kindly approve	PLANNED	Approved	18-Mar-24	10:00	18-Mar-24	18:00	
303	RQ167090	OCC_216	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWER GRID	D	For General Maintenance as per PMS	18/Mar/2024	09:30	18/Mar/2024	17:30		PLANNED	Approved	18-Mar-24	09:30	18-Mar-24	17:30	
304	RQ167157	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	20-Mar-24	18:00	
305	RQ167142	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	

306	RQ167241	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
307	RQ166039	OCC_216	slcdrc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	ATC Curtailment of 400 MW in NR Export
308	RQ166651	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	LINE SHUTDOWN REQUIRED	18/Mar/2024	08:00	19/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	18-Mar-24	08:00	19-Mar-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
309	RQ167089	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	AMP and Isolation of Gas Zone Tripping,PRD Tripping Scheme Modification and Scheme Modification for NGR	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
310	RQ166781	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR non auto mode required for hotline maintenance	16/Mar/2024	10:00	16/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	16-Mar-24	10:00	16-Mar-24	18:00	May be given subject to real time grid conditions
311	RQ167219	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	SD required for replacement of conductor with Aluminum IPS tube in switchyard	16/Mar/2024	09:30	16/Mar/2024	15:30	Kindly approve	PLANNED	Approved	16-Mar-24	09:30	16-Mar-24	15:30	
312	RQ166271	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	For attending Shut Down Nature Defects of Line	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
313	RQ167043	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	SD required for Installation of Transmission line arrester	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
314	RQ166491	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	* For Complete bay tightening and Tandelta of CTs.	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
315	RQ167255	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	
316	RQ167191	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	C	for NCRTC diversion work	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	15-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two
317	RQ167192	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	C	for NCRTC diversion work	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	15-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two

318	RQ167251	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	31-Mar-24	18:00	
319	RQ167000	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Installation of insulation sleeve and shutdown nature rectification work.	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	
320	RQ166778	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AR non auto mode required for hotline maintenance	15/Mar/2024	10:00	15/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	15-Mar-24	10:00	15-Mar-24	18:00	
321	RQ166490	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	* For Complete bay tightening and Tandelta of CTs.	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	18:00	
322	RQ166653	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	15/Mar/2024	08:00	16/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	15-Mar-24	08:00	16-Mar-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
323	RQ167088	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	AMP and Isolation of Gas Zone Tripping,PRD Tripping Scheme Modification and Scheme Modification for NGR	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
324	RQ165848	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	15/Mar/2024	08:00	15/Mar/2024	18:00	Kindly approve	PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
325	RQ166999	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Installation of insulation sleeve and shutdown nature rectification work.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
326	RQ166838	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Repair of damaged conductor in span no 330-331	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
327	RQ167265	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Rejected					Duplicate entry with S.No. 299
328	RQ167195	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	for liquidation of SD nature defects	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	15-Mar-24	18:00	
329	RQ166780	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	AR non auto mode required for hotline maintenance	13/Mar/2024	10:00	13/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	13-Mar-24	10:00	13-Mar-24	18:00	
330	RQ167242	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	

331	RQ166044	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
332	RQ165869	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	18:00	
333	RQ166777	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	18:00	
334	RQ166831	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	C	Rectification of shutdown based defects of the line	12/Mar/2024	09:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	09:00	13-Mar-24	18:00	May be given on daily basis subject to NHPC consent and real time grid conditions/One circuit shutdown at a time.
335	RQ166981	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghliar ckt-1	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
336	RQ167056	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
337	RQ167125	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	AMP work	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
338	RQ166043	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
339	RQ167253	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Retrieving data. Wait a few seconds and try to cut or copy again.	12/Mar/2024	08:00	16/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	12-Mar-24	08:00	16-Mar-24	18:00	Powergrid commuicated that Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 9/0 to 10/0. to be availed on daily basis.
340	RQ167254	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of 9/0 to 10/0.	12/Mar/2024	08:00	16/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	12-Mar-24	08:00	16-Mar-24	18:00	May be taken on daily basis.

341	RQ167262	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved						May be clubbed with S.No. 344
342	RQ167055	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00		
343	RQ167141	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP work	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00		
344	RQ166652	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	SAS INTEGRATION	11/Mar/2024	08:00	13/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00		May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
345	RQ165864	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	11/Mar/2024	08:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00		May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Dadri at a time.
346	RQ167115	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	Construction / shifting of Line bay equipment for Line Reactor bay under ADD-CAP	11/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	20-Mar-24	18:00		CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station.
347	RQ166843	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	400 kV Neemuch Mandsaur Transmission line construction work	10/Mar/2024	08:00	10/Mar/2024	18:00	400 kV RAPP - KANKROLI- 2	PLANNED	Approved	10-Mar-24	17:00	10-Mar-24	23:00		May be given from 1700 Hrs
348	RQ166844	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	400 kV Neemuch Mandsaur Transmission line construction work	10/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	08:00	10-Mar-24	18:00		
349	RQ166974	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghlia ckt-1	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve	PLANNED	Approved	09-Mar-24	09:00	09-Mar-24	18:00		
350	RQ167239	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	80 MVAR line reactor protection scheme modification	09/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	08:00	09-Mar-24	18:00		
351	RQ167042	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Installation of Transmission line arrester	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00		

352	RQ167238	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	80 MVAR line reactor protection scheme modification	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
353	RQ167187	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	08/Mar/2024	08:00	11/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	08-Mar-24	08:00	11-Mar-24	18:00	Subject to real time Grid conditions and voltage profile.
354	RQ167188	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	08/Mar/2024	08:00	11/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	08-Mar-24	08:00	11-Mar-24	18:00	Subject to real time Grid conditions and voltage profile.
355	RQ167226	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	AR RELAY RETROFITMENT WORK	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
356	RQ165847	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	07/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	

357	RQ167237	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	80 MVAR line reactor protection scheme modification	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
358	RQ167225	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT WORK	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
359	RQ166399	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 D/C Shamli-Aligarh line	06/Mar/2024	10:00	08/Mar/2024	17:00		PLANNED	Approved	06-Mar-24	10:00	08-Mar-24	17:00	
360	RQ166400	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 D/C Shamli-Aligarh line	06/Mar/2024	10:00	08/Mar/2024	17:00		PLANNED	Approved	06-Mar-24	10:00	08-Mar-24	17:00	
361	RQ166679	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SI)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	To inspect the hot spot in the Line Isolator at POT Head Yard	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Approved	06-Mar-24	10:00	06-Mar-24	16:00	Subject to SJVNL/PG consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
362	RQ166620	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Proteccon Core,1	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	
363	RQ165846	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	06/Mar/2024	08:00	06/Mar/2024	18:00	Kindly approve	PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
364	RQ167100	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	AMP of line and non switchable Line Reactor	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
365	RQ167236	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
366	RQ167224	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	AR RELAY RETROFITMENT WORK	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
367	RQ167274	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator sampling for Lightning impulse test at CPRI	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time.
368	RQ167146	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	C	Due to diversion of line for construction of Lucknow-Kanpur Expressway	06/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	20-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be

369	RQ166832	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	09:00	05-Mar-24	18:00	Subject to NHPC consent and no Generation loss.
370	RQ167126	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
371	RQ167235	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
372	RQ167099	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	AMP of line and non switchable Line Reactor	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
373	RQ165850	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	05/Mar/2024	08:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
374	RQ167223	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	AR RELAY RETROFITMENT WORK	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
375	RQ166618	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X (Connection of CT Bus-Bar Protecion Core, Interc	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	04-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time.
376	RQ166676	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	" To find out the possible leakage or malfunctioning of SF6 gas sensor in the G-4 Compartment in B-phase of Rampur-Jhakri Ckt 2"	04/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Approved	04-Mar-24	10:00	05-Mar-24	16:00	Subject to SJVNL/PG consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
377	RQ166675	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	" To find out the possible leakage or malfunctioning of SF6 gas sensor in the G-4 Compartment in B-phase of Rampur-Jhakri Ckt 2"	04/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Approved	04-Mar-24	10:00	05-Mar-24	16:00	Subject to SJVNL/PG consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
378	RQ167143	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	

379	RQ167234	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
380	RQ167222	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT WORK	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
381	RQ167273	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator sampling for Lightning impulse test at CPRI	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Rihand at a
382	RQ165910	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 kV D/C Shamli-Aligarh line	02/Mar/2024	10:00	04/Mar/2024	17:00		PLANNED	Approved	02-Mar-24	10:00	04-Mar-24	17:00	
383	RQ166908	OCC_216	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	For installation of fire wedge connector	02/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	09:00	02-Mar-24	18:00	
384	RQ167228	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
385	RQ167153	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	New 80 MVAR line reactor to be taken in service at Bareilly(PG) under ADD-CAP	02/Mar/2024	08:00	02/Mar/2024	18:00	Reactor replacement work is being done under ADD-CAP	PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
386	RQ167155	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	A/R into non auto mode for hot line maintenance work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
387	RQ165849	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For rectification of Shut Down Nature Defects of Line	02/Mar/2024	08:00	02/Mar/2024	18:00	Kindly approve	PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
388	RQ167285	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	Actual Non auto required on 29.02.24 (A/R into Non-Auto mode for Hot Line Maintenance work)	01/Mar/2024	13:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	13:00	01-Mar-24	18:00	
389	RQ167289	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	A/R into Non-Auto mode for Hot line maintenance work	01/Mar/2024	13:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	13:00	01-Mar-24	18:00	
390	RQ166907	OCC_216	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For installation of fire wedge connector	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	
391	RQ167227	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	

392	RQ167189	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	C	for NCRTC diversion work	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Rejected						As two continuous shutdown would already in this complex
393	RQ167190	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	for NCRTC diversion work	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Rejected						As two continuous shutdown would already in this complex
394	RQ167252	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	15-Mar-24	18:00		
395	RQ167154	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	A/R into non auto mode for hot line maintenance work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00		
396	RQ166596	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWER GRID	D	for Erection of 86/0 (Gantry Dead end tower) work of under construction 400kV D/C Neemuch-Chittorgarh TL.	01/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve from 18.02.24 to 24.02.2024 due to Construction of 400kV D/C Neemuch-Chittorgarh TL has to be completed on or before 15.03.2024. As the transmission system for evacuation of power from Neemuch RUMSL is to be inaugurated by Hon'ble Prime Minister in March 2024	PLANNED	Approved	01-Mar-24	17:00	07-Mar-24	23:00	May be given from 1700 Hrs	
397	RQ167284	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	Actual Non auto required on 29.02.24 (A/R into Non-Auto mode for Hot Line Maintenance work)	01/Mar/2024	08:00	07/Mar/2024	13:00		PLANNED	Approved	01-Mar-24	08:00	07-Mar-24	13:00		
398	RQ167288	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for Hot line maintenance work	01/Mar/2024	08:00	01/Mar/2024	13:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	13:00		
399	RQ167114	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	Construction / shifting of Line bay equipment for Line Reactor bay under ADD-CAP	01/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	10-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given	

400	RQ166025	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Mar-24	07:00	31-Mar-24	18:00	
401	RQ166026	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Mar-24	07:00	31-Mar-24	18:00	
402	RQ166757	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR Non auto mode required for stringing on circuit 2	01/Mar/2024	00:00	31/Mar/2024	23:59	Kindly approve under construction head	PLANNED	Approved	01-Mar-24	00:00	31-Mar-24	23:59	Subject to NHPC consent and no Generation loss.
403	RQ166755	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown is required to carryout stringing on circuit 2	01/Mar/2024	00:00	31/Mar/2024	23:59	Kindly approve under construction head	PLANNED	Approved	01-Mar-24	00:00	31-Mar-24	23:59	Subject to NHPC consent and no Generation loss.
404	RQ166096	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	For rectification of SD nature defects	29/Mar/2024	09:00	29/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	09:00	29-Mar-24	18:00	
405	RQ166203	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For taking line reactor in service.	28/Mar/2024	18:00	28/Mar/2024	19:00		PLANNED	Approved	28-Mar-24	18:00	28-Mar-24	19:00	
406	RQ166182	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For AMP OF LINE EQUIPMENT & Commissioning of AR relay in main bay of said line & Line bay AMP works at Chittorgarh	27/Mar/2024	09:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	17:00	27-Mar-24	23:00	May be given from 1700 Hrs
407	RQ166202	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For taking line reactor out of service & fixing of spacer in Yamuna river x-ing	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00	
408	RQ166201	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For taking line reactor in service.	23/Mar/2024	18:00	23/Mar/2024	19:00		PLANNED	Approved	23-Mar-24	18:00	23-Mar-24	19:00	
409	RQ166144	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. Cu bond, E/W VD etc	22/Mar/2024	09:00	23/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	09:00	23-Mar-24	18:00	
410	RQ166200	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For taking line reactor out of service.	21/Mar/2024	09:00	21/Mar/2024	10:00		PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	10:00	
411	RQ166095	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For rectification of SD nature defects	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	
412	RQ166143	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. Cu bond, E/W VD. etc	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	

413	RQ166153	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For rectification of SD nature defects	20/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	
414	RQ166210	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For Earthwire and OPGW diamond crossing	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	17:00	20-Mar-24	23:00	May be given from 1700 Hrs
415	RQ166152	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	For rectification of SD nature defects	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	09:00	19-Mar-24	18:00	
416	RQ166094	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For rectification of SD nature defects	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	09:00	19-Mar-24	18:00	
417	RQ166208	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Replacement of flashed insulator at T121 and attending other defects	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
418	RQ166151	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	For rectification of SD nature defects	18/Mar/2024	09:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	09:00	18-Mar-24	18:00	
419	RQ166123	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	18:00	May be given from 1700 Hrs
420	RQ166121	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Mar-24	17:00	31-Mar-24	23:00	May be given from 1700 Hrs
421	RQ166119	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Rejected					Duplicate entry with S.No. 420
422	RQ166140	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For rectification of SD nature defects	15/Mar/2024	09:15	15/Mar/2024	17:30		PLANNED	Approved	15-Mar-24	09:15	15-Mar-24	17:30	May be given subject to real time grid conditions and no other shutdown from both end
423	RQ166093	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For rectification of SD nature defects	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	18:00	
424	RQ166091	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line Equipment AMP works	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	

425	RQ166117	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Commissioning of AR relay in main bay of said line & Line bay AMP works	14/Mar/2024	09:00	14/Mar/2024	15:00		PLANNED	Approved	14-Mar-24	17:00	14-Mar-24	23:00	May be given from 1700 Hrs
426	RQ166168	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	14/Mar/2024	08:00	16/Mar/2024	19:00		PLANNED	Approved	14-Mar-24	08:00	16-Mar-24	19:00	
427	RQ166167	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	14/Mar/2024	08:00	16/Mar/2024	19:00		PLANNED	Approved	14-Mar-24	08:00	16-Mar-24	19:00	
428	RQ166138	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	For rectification of SD nature defects	13/Mar/2024	09:15	13/Mar/2024	17:30		PLANNED	Approved	13-Mar-24	09:15	13-Mar-24	17:30	May be given subject to real time grid conditions and no other shutdown from both
429	RQ166115	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Equipment AMP works	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	09:00	13-Mar-24	18:00	
430	RQ166116	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Commissioning of AR relay in main bay of said line & Line bay AMP works	13/Mar/2024	09:00	13/Mar/2024	15:00		PLANNED	Approved	13-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs
431	RQ166090	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Equipment AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
432	RQ166184	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of Differential cum distance relay	12/Mar/2024	09:00	14/Mar/2024	19:00		PLANNED	Approved	12-Mar-24	09:00	14-Mar-24	19:00	Subject to THDC consent and no Generation loss.
433	RQ166103	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0 ,Additional glass disc insertion: LOA given by Kota & For Earthwire and OPGW diamond crossing by Kankroli	12/Mar/2024	07:00	13/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED ,Non auto for 400 kV RAPPCC-Chittorgarh	PLANNED	Approved	12-Mar-24	07:00	13-Mar-24	19:00	

434	RQ166104	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0, Commissioning of AR relay in main bay of said line & Line bay AMP works & Additional glass disc insertion: LOA given	12/Mar/2024	07:00	13/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Approved	12-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs
435	RQ166092	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
436	RQ166207	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	to attend SD nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
437	RQ166209	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects & AR Relay commissioning at Kankroli	11/Mar/2024	08:00	13/Mar/2024	18:00	A/R of Kankroli-Zerda CKT to be kept in non Auto mode	PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00	
438	RQ166165	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	08/Mar/2024	08:00	10/Mar/2024	19:00		PLANNED	Approved	08-Mar-24	17:00	10-Mar-24	23:00	May be given from 1700 Hrs
439	RQ166166	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	08/Mar/2024	08:00	10/Mar/2024	19:00		PLANNED	Approved	08-Mar-24	17:00	10-Mar-24	23:00	May be given from 1700 Hrs
440	RQ166206	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	to attend SD nature defects	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
441	RQ166089	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Equipment AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
442	RQ166111	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	CVT RETROFITMENT AT PG HISAR SS END IN ADD CAP	07/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	08-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
443	RQ166098	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Line Equipment AMP works	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	

444	RQ166114	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Equipment AMP works	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	
445	RQ166197	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	Autoreclosure relay retrofitment	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	
446	RQ166139	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For rectification of SD nature defects	05/Mar/2024	09:15	05/Mar/2024	17:30		PLANNED	Approved	05-Mar-24	09:15	05-Mar-24	17:30	May be given subject to real time grid conditions and no other shutdown from both end
447	RQ166183	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of Differential cum distance relay	05/Mar/2024	09:00	07/Mar/2024	19:00		PLANNED	Approved	05-Mar-24	09:00	07-Mar-24	19:00	Subject to THDC consent and no Generation loss.
448	RQ166196	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	Autoreclosure relay retrofitment	05/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	09:00	05-Mar-24	18:00	
449	RQ166205	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	fixing of spacer in Yamuna river x-ing	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
450	RQ166097	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Line Equipment AMP works	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	04-Mar-24	18:00	
451	RQ166199	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	06-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
452	RQ166145	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. Al. Bond,OPGW VD etc	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	04-Mar-24	18:00	
453	RQ166195	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	Autoreclosure relay retrofitment	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	04-Mar-24	18:00	May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Dadri at a
454	RQ166109	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For rectification of SD nature Cross Patrolling defects & AR Relay commissioning at Kankroli	04/Mar/2024	08:00	06/Mar/2024	18:00	A/R of Bhinmal-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	04-Mar-24	08:00	06-Mar-24	18:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Approval
455	RQ166194	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	Autoreclosure relay retrofitment	03/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Approved	03-Mar-24	09:00	03-Mar-24	18:00	May be given subject to NTPC consent and real time grid conditions/One circuit shutdown from Dadri at a
456	RQ166107	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Hill Side & bottom cleaning of gress & weeds and other S/D nature defect rectification works before summers	02/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	09:00	04-Mar-24	18:00	

457	RQ166193	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Relay retrofitment work	02/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	09:00	02-Mar-24	18:00	
458	RQ166204	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	fixing of rigid spacer at T125 , spacer and attending SD nature defects	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
459	RQ166132	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	AR Relay Commissioning at RVPN Merta SS & To attend shutdown nature defects in line	01/Mar/2024	15:00	03/Mar/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Mar-24	15:00	03-Mar-24	23:00	
460	RQ166198	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	01/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	03-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
461	RQ166105	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	for Erection of 86/0 (Gantry Dead end tower) work of under construction 400kV D/C Neemuch-Chittorgarh TL.	01/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve from 16.02.2024 to 20.02.2024	PLANNED	Rejected	01-Mar-24	09:00	05-Mar-24	18:00	Duplicate entry with S.No. 396
462	RQ166106	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Hill Side & bottom cleaning of grass & weeds and other S/D nature defect rectification works before summers	01/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	02-Mar-24	18:00	
463	RQ166146	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. Al. Bond,OPGW VD etc	01/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	02-Mar-24	18:00	
464	RQ166122	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	18:00	May be given from 1700 Hrs
465	RQ166120	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Mar-24	17:00	15-Mar-24	23:00	May be given from 1700 Hrs
466	RQ166118	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Rejected					Duplicate entry with S.No. 465

467	RQ166162	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	01/Mar/2024	08:00	03/Mar/2024	19:00		PLANNED	Approved	01-Mar-24	08:00	03-Mar-24	19:00		
468	RQ166215	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconductoring works & AR Relay Commissioning at RVPN Jodhpur SS	01/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Rejected						S/d withdrawn by powergrid
469	RQ167054	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP work	29/Mar/2024	08:00	29/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	08:00	29-Mar-24	18:00		
470	RQ167172	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00		
471	RQ166566	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* For Jumper Tightening & Maintenance Work	21/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Approved	21-Mar-24	10:00	22-Mar-24	17:00		
472	RQ166541	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Mar/2024	10:00	20/Mar/2024	16:00		PLANNED	Approved	20-Mar-24	10:00	20-Mar-24	16:00		
473	RQ167068	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00		
474	RQ167067	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00		
475	RQ166617	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Shutdown of 400 kv Jehta-PGCIL Ckt-2 for Y type jumpering work of LAs, X CVTs, Wave Traps.	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	17:00		
476	RQ166621	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00		
477	RQ166926	OCC_216	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	Jumper Tightening & Routine testing work will be done at PG Bus X Isolator(92A,Y phase)of 400 kv Nawada Bay	03/Mar/2024	10:00	03/Mar/2024	16:00		PLANNED	Approved	03-Mar-24	10:00	03-Mar-24	16:00	May be given subject to Haryana/Pg consent and real time grid conditions/One circuit shutdown at a time.	

478	RQ167058	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	A/R into Non-Auto mode for PID testing	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	15-Mar-24	18:00	
479	RQ167161	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00	Shutdown is required along with shutdown of 50MVAR reactor	PLANNED	Approved	29-Mar-24	17:00	15-Apr-24	23:00	May be given subject to real time grid conditions and no other shutdown from both end
480	RQ165997	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	ANNUAL MAINTENANCE	23/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Approved	23-Mar-24	08:00	23-Mar-24	18:00	
481	RQ166002	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Maintenance work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	17:00	22-Mar-24	23:00	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700
482	RQ165996	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	ANNUAL MAINTENANCE	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	17:00	21-Mar-24	23:00	May be given from 1700 Hrs
483	RQ166001	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
484	RQ166040	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
485	RQ166048	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	
486	RQ166038	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	
487	RQ166036	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly maintenance work,Line Maintaince work and Testing of Equipment	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
488	RQ166046	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work.at both end alongwith LINE REACTOR at 400kV GSS Jodhpur	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	

489	RQ166009	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	17:00	15-Mar-24	23:00	May be given subject to real time grid conditions and no other shutdown from both end/May be given from 1700 Hrs
490	RQ166035	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
491	RQ166029	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	13/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	14-Mar-24	18:00	
492	RQ166031	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	17:00	12-Mar-24	23:00	May be given from 1700 Hrs
493	RQ167156	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00	Shutdown is required along with shutdown of 50MVAR reactor	PLANNED	Rejected					Duplicate entry with S.No. 479
494	RQ166037	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.at both end alogwith LINE REACTOR at 400kv GSS Jodhpur	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
495	RQ166253	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section-N42/0- N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	PLANNED	Approved	10-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs
496	RQ166252	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section-N42/0- N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	PLANNED	Approved	10-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs
497	RQ166255	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section-N42/0- N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	" 400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL"	PLANNED	Approved	10-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs

498	RQ166032	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	08/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	09-Mar-24	18:00	
499	RQ165995	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	One day maintenance work at 400kV GSS Bikaner & For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	08/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	17:00	25-Mar-24	23:00	May be given from 1700 Hrs
500	RQ166008	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	One day maintenance work at 400kV GSS Bikaner & For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	08/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	17:00	25-Mar-24	23:00	May be given from 1700 Hrs
501	RQ166606	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	14-Mar-24	18:00	
502	RQ166045	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	06/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	07-Mar-24	18:00	
503	RQ166042	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	17:00	05-Mar-24	23:00	May be given from 1700 Hrs

504	RQ166605	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected						
505	RQ166028	OCC_216	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	05-Mar-24	18:00		
506	RQ166254	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd T/L) Section-N50/0- N51/0	04/Mar/2024	08:00	06/Mar/2024	18:00	400 kV S/C Akal (Jaisalmer)-Jodhpur T/L	PLANNED	Approved	04-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs	
507	RQ166033	OCC_216	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	17:00	02-Mar-24	23:00	May be given from 1700 Hrs	
508	RQ166954	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00		
509	RQ166953	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00		
510	RQ166900	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 150 to 165.	25/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Approved	25-Mar-24	08:00	25-Mar-24	18:00		

511	RQ166939	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	22-Mar-24	18:00	
512	RQ166936	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 132 to 156.	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
513	RQ166961	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	T-Clamp Shifting of Gentry Jumper	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
514	RQ166960	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
515	RQ166898	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 165 to 175.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
516	RQ166952	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
517	RQ166951	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
518	RQ166938	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	12-Mar-24	18:00	
519	RQ166899	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 150 to 165.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
520	RQ166902	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
521	RQ166901	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	

522	RQ166937	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	05-Mar-24	18:00	
523	RQ166897	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 165 to 175	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
524	RQ166726	OCC_216	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of Insulator	28/Mar/2024	08:00	28/Mar/2024	17:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	17:00	
525	RQ166725	OCC_216	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of Insulator	27/Mar/2024	08:00	27/Mar/2024	17:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	17:00	
526	RQ166638	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AMP of Line Equipments	26/Mar/2024	10:00	26/Mar/2024	15:00	Kindly approve	PLANNED	Approved	26-Mar-24	10:00	26-Mar-24	15:00	
527	RQ166637	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AMP of Line Equipments	22/Mar/2024	10:00	22/Mar/2024	15:00	Kindly approve	PLANNED	Approved	22-Mar-24	10:00	22-Mar-24	15:00	
528	RQ166815	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR)S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NR)SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	26/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	26-Mar-24	09:00	26-Mar-24	18:00	
529	RQ166812	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR)S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NR)SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Mar/2024	09:00	13/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	13-Mar-24	09:00	13-Mar-24	18:00	
530	RQ166811	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR)S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR)SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
531	RQ166814	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR)S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR)SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Mar/2024	09:00	01/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	

532	RQ167149	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Parbati3-sainj	23/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Approved	23-Mar-24	09:00	26-Mar-24	18:00	May be given subject to real time grid conditions	
533	RQ167148	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	23/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Approved	23-Mar-24	09:00	26-Mar-24	18:00	Subject to NHPC/HP consent and no Generation loss.	
534	RQ167132	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Parbati3-sainj	19/Mar/2024	09:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Approved	19-Mar-24	09:00	22-Mar-24	18:00	May be given subject to real time grid conditions	
535	RQ167133	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	SD required for replacement of Porcelaine insulator with CLR Polymer Insulator	19/Mar/2024	09:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Approved	19-Mar-24	09:00	22-Mar-24	18:00	Subject to NHPC consent and no Generation loss.	
536	RQ167130	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	15/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	15-Mar-24	09:00	16-Mar-24	18:00	May be given subject to real time grid conditions	
537	RQ167131	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Nalagarh-Banala ckt	15/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	15-Mar-24	09:00	16-Mar-24	18:00	May be given subject to real time grid conditions	
538	RQ166027	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Rejected						consent denied by indigrid
539	RQ167026	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Replacement of damaged droppers of line isolator/ jack bus	23/Mar/2024	06:00	23/Mar/2024	17:00		PLANNED	Approved	23-Mar-24	06:00	23-Mar-24	17:00		
540	RQ167127	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Attending of Line Dropper R & Y phase and also Tightning of All CB,CT and Isolator clamps of the Bays	18/Mar/2024	09:30	18/Mar/2024	17:30		PLANNED	Approved	18-Mar-24	09:30	18-Mar-24	17:30		
541	RQ166003	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NRSS36	D	Quarterly Maintenance and replace the ABT meter	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00		
542	RQ165999	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NRSS36	D	Quarterly Maintenance and replace the ABT meter	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00		

543	RQ166234	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc of line	21/Mar/2024	10:00	21/Mar/2024	17:00		PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	17:00	
544	RQ166233	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc of line	20/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Approved	20-Mar-24	10:00	20-Mar-24	17:00	
545	RQ166232	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	19/Mar/2024	10:00	19/Mar/2024	17:00		PLANNED	Approved	19-Mar-24	10:00	19-Mar-24	17:00	
546	RQ166228	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	18/Mar/2024	10:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	10:00	18-Mar-24	18:00	
547	RQ166227	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor.	11/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	10:00	11-Mar-24	18:00	
548	RQ165920	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Isolator Jaw replacement work	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
549	RQ165919	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Isolator Jaw replacement work	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
550	RQ165918	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	05-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
551	RQ165917	OCC_216	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	01/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	02-Mar-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
552	RQ165853	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID, PATRAN	D	For attending Shut Down Nature Defects of Line	21/Mar/2024	09:30	21/Mar/2024	17:00	Kindly approve	PLANNED	Approved	21-Mar-24	09:30	21-Mar-24	17:00	
553	RQ165852	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID, PATRAN	D	For attending Shut Down Nature Defects of Line	20/Mar/2024	09:30	20/Mar/2024	17:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:30	20-Mar-24	17:00	
554	RQ167098	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID, DTL	D	For General Maintenance as per PMS	20/Mar/2024	09:30	20/Mar/2024	17:30		PLANNED	Approved	20-Mar-24	09:30	20-Mar-24	17:30	
555	RQ167097	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID, DTL	D	For General Maintenance as per PMS	19/Mar/2024	09:30	19/Mar/2024	17:30		PLANNED	Approved	19-Mar-24	09:30	19-Mar-24	17:30	

556	RQ167024	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Replacement of damaged droppers of line isolator	16/Mar/2024	06:00	16/Mar/2024	17:00		PLANNED	Approved						May be clubbed with S.No. 446
557	RQ167093	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS	15/Mar/2024	09:30	15/Mar/2024	17:30		PLANNED	Approved	15-Mar-24	09:30	15-Mar-24	17:30	May be given subject to real time grid conditions and no other shutdown from both end	
558	RQ167092	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS	14/Mar/2024	09:30	14/Mar/2024	17:30		PLANNED	Approved	14-Mar-24	09:30	14-Mar-24	17:30		
559	RQ167091	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For General Maintenance as per PMS	13/Mar/2024	09:30	13/Mar/2024	17:30		PLANNED	Approved	13-Mar-24	09:30	13-Mar-24	17:30		
560	RQ167025	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	D	Replacement of damaged droppers of line isolator	02/Mar/2024	06:00	02/Mar/2024	17:00		PLANNED	Approved					May be clubbed with S.No. 442	
561	RQ166696	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00		
562	RQ167208	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	for liquidation of SD nature defects	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	20-Mar-24	18:00		
563	RQ166007	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of line at both end	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	19-Mar-24	18:00		
564	RQ166721	OCC_216	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	Annual testing and maintenance at Wangtoo Substation	17/Mar/2024	09:00	17/Mar/2024	17:00		PLANNED	Approved	17-Mar-24	09:00	17-Mar-24	17:00		
565	RQ166722	OCC_216	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Annual testing and maintenance at Wangtoo Substation	16/Mar/2024	09:00	16/Mar/2024	17:00		PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	17:00	Subject to JSW consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.	

566	RQ166723	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Annual testing and maintenance at Wangtoo Substation	14/Mar/2024	09:00	14/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	17:00	Subject to JSW consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
567	RQ165994	OCC_216	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Quarterly Maintenance	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
568	RQ165993	OCC_216	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Quarterly Maintenance	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
569	RQ166776	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	POWER GRID,PS TCL	D	AR non auto mode required for safety of manpower working in 400KV Jalandhar-Nakodar ckt	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	18:00	
570	RQ166724	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-KALA AMB(PKTL) (JSW) CKT-1	JSW	D	Annual testing and maintenance at Wangtoo Substation	12/Mar/2024	09:00	12/Mar/2024	17:00		PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	17:00	Subject to JSW consent and no Generation loss/May be taken between 1000Hrs to 1600Hrs.
571	RQ166688	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Testing & Maintenance of Bay Equipment	12/Mar/2024	09:00	13/Mar/2024	17:00	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 Charged condition	PLANNED	Approved	12-Mar-24	09:00	13-Mar-24	17:00	
572	RQ167005	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Replacement of Earth Wire.	05/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	07-Mar-24	18:00	
573	RQ167159	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	AMP and main -2 (MICOM relay)Distance relay retrofitment at UPPCL end	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
574	RQ167160	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	AMP and main -2 (MICOM relay)Distance relay retrofitment at UPPCL end	03/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Approved	03-Mar-24	08:00	03-Mar-24	18:00	
575	RQ166820	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	29-Mar-24	09:00	29-Mar-24	18:00	

576	RQ166819	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	09:00	28/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	28-Mar-24	09:00	28-Mar-24	18:00	
577	RQ166394	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	C	Bus Bar relay retrofitting work in 400KV AIS Bus-2	26/Mar/2024	08:00	28/Mar/2024	18:00	Kindly approve	PLANNED	Approved	26-Mar-24	08:00	28-Mar-24	18:00	May be allowed subject to no other outage and real time Grid conditions.
578	RQ166495	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	For AMP work	25/Mar/2024	15:00	30/Mar/2024	23:00		PLANNED	Approved	25-Mar-24	17:00	30-Mar-24	23:00	May be given from 1700 Hrs
579	RQ166824	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	24/Mar/2024	09:00	24/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	24-Mar-24	09:00	24-Mar-24	18:00	
580	RQ166823	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	23/Mar/2024	09:00	23/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	23-Mar-24	09:00	23-Mar-24	18:00	
581	RQ166535	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	20/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Approved	20-Mar-24	17:00	28-Mar-24	23:00	May be given from 1700 Hrs
582	RQ165889	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP and Jumper Strengthening work.	20/Mar/2024	09:30	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	09:30	20-Mar-24	18:00	
583	RQ167317	OCC_216	cpcc3_sd	BUS	400 KV SASARAM(PG) - BUS 1	POWER GRID	D	ISOLATOR BPI REPLACEMENT 400KV EAST BUS-1 AT PUSAULI by ER1	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	20-Mar-24	18:00	
584	RQ166494	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For AMP work	18/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	17:00	24-Mar-24	23:00	May be given from 1700 Hrs
585	RQ167180	OCC_216	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	10:00	15-Mar-24	18:00	
586	RQ166826	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Mar/2024	09:00	15/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	18:00	
587	RQ167250	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	

588	RQ167181	OCC_216	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	14/Mar/2024	10:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	10:00	14-Mar-24	18:00	
589	RQ166825	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
590	RQ167199	OCC_216	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	Jumper and bus isolator maintenance of 400kV Bus 2A	13/Mar/2024	10:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	10:00	13-Mar-24	18:00	
591	RQ167198	OCC_216	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	Jumper and bus isolator maintenance of 400kV Bus 1A	11/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	10:00	11-Mar-24	18:00	
592	RQ166393	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	C	Bus Bar relay retrofitting work in 400KV AIS Bus-1	11/Mar/2024	08:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00	May be allowed subject to no other outage and real time Grid conditions.
593	RQ166396	OCC_216	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-1	11/Mar/2024	08:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	11-Mar-24	08:00	20-Mar-24	18:00	May be allowed subject to no other outage
594	RQ167175	OCC_216	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	10/Mar/2024	10:00	10/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	10:00	10-Mar-24	18:00	
595	RQ166544	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	FOR TESTING AND COMMISSIONING OF 436 & 437 BAY UNDER JACKSON PACKAGE	09/Mar/2024	15:00	16/Mar/2024	23:00		PLANNED	Approved	09-Mar-24	17:00	16-Mar-24	23:00	May be given from 1700 Hrs
596	RQ166828	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	09-Mar-24	09:00	09-Mar-24	18:00	
597	RQ166773	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	10:00	08-Mar-24	18:00	
598	RQ167179	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	10:00	08-Mar-24	18:00	
599	RQ166827	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00	
600	RQ166493	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For AMP work	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	17-Mar-24	23:00	May be given from 1700 Hrs

601	RQ166537	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	12-Mar-24	23:00	May be given from 1700 Hrs
602	RQ166538	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	12-Mar-24	23:00	May be given from 1700 Hrs
603	RQ165992	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWER GRID	D	AMP works	07/Mar/2024	09:30	08/Mar/2024	17:00	Kindly approve	PLANNED	Approved	07-Mar-24	09:30	08-Mar-24	17:00	
604	RQ165856	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWER GRID	D	AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
605	RQ167194	OCC_216	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	18:00	
606	RQ165855	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWER GRID	D	AMP works	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	09:00	05-Mar-24	18:00	
607	RQ167193	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	10:00	04-Mar-24	18:00	
608	RQ165991	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWER GRID	D	AMP works	04/Mar/2024	09:30	05/Mar/2024	17:00	Kindly approve	PLANNED	Approved	04-Mar-24	09:30	05-Mar-24	17:00	
609	RQ166830	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Mar/2024	09:00	03/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	03-Mar-24	09:00	03-Mar-24	18:00	
610	RQ166829	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Mar/2024	09:00	02/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	02-Mar-24	09:00	02-Mar-24	18:00	
611	RQ166492	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For AMP work	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs
612	RQ166543	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	FOR TESTING AND COMMISSIONING OF 436 & 437 BAY UNDER JACKSON PACKAGE	01/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	08-Mar-24	23:00	May be given from 1700 Hrs
613	RQ166539	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs

614	RQ166536	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs
615	RQ167174	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	
616	RQ167204	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	For modification in bus bar protection scheme(Actuals/D required on 26.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	
617	RQ165890	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection and Commissioning work of New upcoming Dulhasti ckt-3	01/Mar/2024	09:30	01/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Mar-24	09:30	01-Mar-24	18:00	
618	RQ166395	OCC_216	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-1	01/Mar/2024	08:00	10/Mar/2024	18:00	Kindly approve	PLANNED	Approved	01-Mar-24	08:00	10-Mar-24	18:00	May be allowed subject to no other outage and real time Grid conditions.
619	RQ166408	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay extensin, jumpering of new bay and LBB testing	28/Mar/2024	17:00	31/Mar/2024	23:00		PLANNED	Approved	28-Mar-24	17:00	31-Mar-24	23:00	May be given from 1700 Hrs
620	RQ166407	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay extensin, jumpering of new bay and LBB testing	25/Mar/2024	17:00	27/Mar/2024	23:00		PLANNED	Approved	25-Mar-24	17:00	27-Mar-24	23:00	May be given from 1700 Hrs
621	RQ166417	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)		D	AMP	25/Mar/2024	09:00	25/Mar/2024	18:00		PLANNED	Approved	25-Mar-24	09:00	25-Mar-24	18:00	
622	RQ166427	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPNL Jodhpur SS	22/Mar/2024	15:00	22/Mar/2024	23:00		PLANNED	Approved	22-Mar-24	15:00	22-Mar-24	23:00	
623	RQ166406	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay extensin, jumpering of new bay and LBB testing	21/Mar/2024	17:00	24/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	17:00	24-Mar-24	23:00	May be given from 1700 Hrs
624	RQ166426	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)		D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPNL Jodhpur SS	21/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	15:00	21-Mar-24	23:00	
625	RQ166443	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	for AMP works	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	
626	RQ166439	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankroli-Jodhpur line	21/Mar/2024	09:00	22/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	22-Mar-24	18:00	
627	RQ166421	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
628	RQ166420	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	

629	RQ166442	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	for AMP works	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	09:00	19-Mar-24	18:00	
630	RQ166405	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay extensioin, jumpering of new bay and LBB testing	17/Mar/2024	17:00	20/Mar/2024	23:00		PLANNED	Approved	17-Mar-24	17:00	20-Mar-24	23:00	May be given from 1700 Hrs
631	RQ166458	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For AMP Works	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
632	RQ166463	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	FOR AMP WORKS & CONDUCTOR CONNECTION FOR ISOLATOR & BPI UNDER PROJECT SS - 104 PACKAGE ICT-3 BAY EXTENSION	14/Mar/2024	08:00	14/Mar/2024	20:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	20:00	
633	RQ166455	OCC_216	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	13/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	09:00	16-Mar-24	18:00	
634	RQ166454	OCC_216	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	09/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	09:00	12-Mar-24	18:00	
635	RQ166423	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	Neemuch bay extension works/	08/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	17:00	09-Mar-24	23:00	May be given from 1700 Hrs
636	RQ166436	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankroli-Jodhpur line	08/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	09:00	09-Mar-24	18:00	
637	RQ166473	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	FOR JUMPERING OF 206- BAY ISLOATOR FROM 220KV BUS-12UNDER PROJECT SS-104 PACKAGE UNDER ICT-3 BAY EXTENSION	08/Mar/2024	08:00	08/Mar/2024	20:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	20:00	
638	RQ166459	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00	For BUS BAR TESTING - under Project SS-95 package	PLANNED	Approved	07-Mar-24	09:00	14-Mar-24	18:00	
639	RQ166435	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankroli-Jodhpur line	06/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	07-Mar-24	18:00	
640	RQ166453	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	05/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	09:00	08-Mar-24	18:00	
641	RQ166441	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	for AMP works	05/Mar/2024	08:00	05/Mar/2024	18:00	AMP Work	PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
642	RQ166462	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	FOR ERECTION OF JACK BUS , 410- BAY ISLOATOR & BPI UNDER PROJECT SS 104 PACKAGE ICT-3 BAY EXTENSION	05/Mar/2024	08:00	05/Mar/2024	20:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	20:00	
643	RQ166422	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	Neemuch bay extension works/	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	17:00	07-Mar-24	23:00	May be given from 1700 Hrs
644	RQ166440	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	for AMP works	04/Mar/2024	08:00	04/Mar/2024	18:00	AMP Work	PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	

645	RQ166471	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For Bay Extensio works/NEEMUCH BAY EXT	03/Mar/2024	15:00	03/Mar/2024	23:00	kindly approve for dt 19.02.2024	PLANNED	Approved	03-Mar-24	17:00	03-Mar-24	23:00	May be given from 1700 Hrs
646	RQ166425	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	AMP work	02/Mar/2024	15:00	02/Mar/2024	23:00	kindly approve for dt 18.02.2024	PLANNED	Approved	02-Mar-24	15:00	02-Mar-24	23:00	
647	RQ166419	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	AMP Work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
648	RQ166402	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	AMP OF 400KV BUS 2 & RETROFITMENT OF CVT'S	02/Mar/2024	08:00	02/Mar/2024	19:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	19:00	
649	RQ166470	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For Bay Extensio works/NEEMUCH BAY EXT	01/Mar/2024	15:00	01/Mar/2024	23:00	kindly approve for dt 18.02.2024	PLANNED	Approved	01-Mar-24	17:00	01-Mar-24	23:00	May be given from 1700 Hrs
650	RQ166452	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	01/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	04-Mar-24	18:00	
651	RQ166418	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP Work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	
652	RQ166401	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	AMP OF 400KV BUS 1 & RETROFITMENT OF CVT'S	01/Mar/2024	08:00	01/Mar/2024	19:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	19:00	
653	RQ165911	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	17:00	28-Mar-24	23:00	May be given subject to real time grid conditions/One BUS shutdown at a time/ May be given from 1700 Hrs
654	RQ166654	OCC_216	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Anpara and Buc coupler-1 Bus-01 isolator replacement plan	22/Mar/2024	08:00	28/Mar/2024	18:00	BUS-01 SHUTDOWN IS REQUIRED	PLANNED	Approved	22-Mar-24	08:00	28-Mar-24	18:00	May be allowed subject to no other outage and real time Grid conditions/All other elements must be in service
655	RQ165931	OCC_216	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
656	RQ165929	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Yearly Maintenance work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
657	RQ165930	OCC_216	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
658	RQ165928	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Yearly Maintenance work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
659	RQ165926	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
660	RQ165913	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
661	RQ165912	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
662	RQ165914	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	

663	RQ165927	OCC_216	slcdcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
664	RQ165971	OCC_216	slcdcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
665	RQ165970	OCC_216	slcdcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	
666	RQ166575	OCC_216	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	20/Mar/2024	17:00	23/Mar/2024	23:00		PLANNED	Approved	20-Mar-24	17:00	23-Mar-24	23:00	May be given from 1700 Hrs
667	RQ166576	OCC_216	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	15/Mar/2024	17:00	19/Mar/2024	23:00		PLANNED	Approved	15-Mar-24	17:00	19-Mar-24	23:00	May be given from 1700 Hrs
668	RQ166845	OCC_216	slcdcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
669	RQ166846	OCC_216	slcdcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
670	RQ166691	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	14/Mar/2024	12:00	14/Mar/2024	14:00	Load will be shifted to 400 KV Bus-2	PLANNED	Approved	14-Mar-24	12:00	14-Mar-24	14:00	
671	RQ166687	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	13/Mar/2024	12:00	13/Mar/2024	14:00	Load Will be shifted to 400 KV Bus-2	PLANNED	Approved	13-Mar-24	12:00	13-Mar-24	14:00	
672	RQ166684	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	12/Mar/2024	12:00	12/Mar/2024	14:00	Load will be shifted to 400 KV Bus-2	PLANNED	Approved	12-Mar-24	12:00	12-Mar-24	14:00	
673	RQ166750	OCC_216	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	14-Mar-24	09:00	20-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.

674	RQ166751	OCC_216	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	14-Mar-24	09:00	20-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.
675	RQ166748	OCC_216	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	03-Mar-24	09:00	09-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.

676	RQ166749	OCC_216	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	03-Mar-24	09:00	09-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.
677	RQ167039	OCC_216	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Maintenance of 400kV Bus 2 isolators	14/Mar/2024	06:00	14/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	06:00	14-Mar-24	17:00	
678	RQ167038	OCC_216	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Maintenance of 400kV Bus 1 isolators	12/Mar/2024	06:00	12/Mar/2024	17:00		PLANNED	Approved	12-Mar-24	06:00	12-Mar-24	17:00	
679	RQ165934	OCC_216	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	13/Mar/2024	10:00	13/Mar/2024	16:00		PLANNED	Approved	13-Mar-24	10:00	13-Mar-24	16:00	
680	RQ165985	OCC_216	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV "A" BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE X CONDUCTOR OF 500 MVA ICT-I AND 315MVA ICT-II	05/Mar/2024	10:00	18/Mar/2024	17:00		PLANNED	Approved	05-Mar-24	10:00	18-Mar-24	17:00	May be allowed subject to no other outage and real time Grid conditions/All other elements must be in service via other bus.
681	RQ165963	OCC_216	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	04/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	11-Mar-24	18:00	May be allowed subject to no other outage and real time Grid conditions/All other elements must be in service via other bus.

682	RQ166738	OCC_216	stuup_sd	BUS	400KV BUS 1 AT MORADABAD(UP)	UPPTCL	D	* Maintenance work of both 400 KV Main Bus- A & B X* Checking & tightening of all clamps & Connector.	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	05-Mar-24	18:00	
683	RQ166739	OCC_216	stuup_sd	BUS	400KV BUS 2 AT MORADABAD(UP)	UPPTCL	D	* Maintenance work of both 400 KV Main Bus- A & B X* Checking & tightening of all clamps & Connector.	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	05-Mar-24	18:00	
684	RQ165960	OCC_216	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:15:21 INDIA (11007707) Phone 9412738883 * 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883	04/Mar/2024	07:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	07:00	05-Mar-24	18:00	
685	RQ167062	OCC_216	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
686	RQ167061	OCC_216	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
687	RQ167073	OCC_216	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	For attending fault in Bus Isolator No. 413 B-Phase.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
688	RQ166847	OCC_216	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
689	RQ166848	OCC_216	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
690	RQ165986	OCC_216	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Tightening work will be done at PG Bus Isolator(92A,Y phase)of 400 kv X Nawada Bay during this shutdown period.	03/Mar/2024	10:00	03/Mar/2024	16:00		PLANNED	Approved	03-Mar-24	10:00	03-Mar-24	16:00	
691	RQ165981	OCC_216	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPLN	D	Quarterly Maintenance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	

692	RQ165982	OCC_216	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
693	RQ167163	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	29-Mar-24	08:00	15-Apr-24	18:00	
694	RQ165978	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
695	RQ165977	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
696	RQ165976	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Yearly Maintenance work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
697	RQ165979	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
698	RQ165975	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance Work and testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs
699	RQ167162	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	23-Mar-24	18:00	
700	RQ165974	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance Work and testing	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs
701	RQ166865	OCC_216	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00	

702	RQ166864	OCC_216	slcdps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P S)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00	
703	RQ166866	OCC_216	slcdps_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(P S)	PSTCL	D	Periodic Maintenance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
704	RQ166387	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(P G)		D	for AMP works	22/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Approved	22-Mar-24	17:00	24-Mar-24	23:00	May be given from 1700 Hrs
705	RQ166017	OCC_216	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 125MVAR BUS REACTOR FOR BAY MAINTENANCE	20/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Approved	20-Mar-24	10:00	20-Mar-24	17:00	
706	RQ165987	OCC_216	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	D	* Routine Protection testing & Preventive Maintenance of Reactor	19/Mar/2024	10:00	19/Mar/2024	16:00		PLANNED	Approved	19-Mar-24	10:00	19-Mar-24	16:00	
707	RQ166021	OCC_216	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
708	RQ165988	OCC_216	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	C	* for attneding leakage from bushing CT and re-centrifuging	12/Mar/2024	08:00	14/Mar/2024	20:00		PLANNED	Approved	12-Mar-24	08:00	14-Mar-24	20:00	May be given subject to real time grid conditions.
709	RQ166014	OCC_216	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X (Connection of CT Bus-Bar Protecion Core, Interc	10/Mar/2024	09:00	10/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	09:00	10-Mar-24	18:00	
710	RQ166700	OCC_216	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	06/Mar/2024	08:00	06/Mar/2024	18:00	Shutdown is requested for carrying out Annual Mainteanace Work.	PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
711	RQ166366	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(P G)	POWER GRID	C	For replacement of old 80MVAR Bus Reactor from 125 mvar in Under O&M- ADD CAP	12/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Feb-24	08:00	20-Mar-24	18:00	May be given subject to real time grid conditions/CEA clearance/FTC clearance may be taken before charging of new reactor.
712	RQ166373	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	for AMP works	11/Mar/2024	17:00	11/Mar/2024	23:00		PLANNED	Approved	11-Mar-24	17:00	11-Mar-24	23:00	May be given from 1700 Hrs

713	RQ166365	OCC_216	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	For implementation of New settings and testing of relays during Bau upgradation work	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
714	RQ165973	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 408 & 409) and Bus Reactor-2	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	12-Mar-24	18:00	May be given subject to real time grid conditions.
715	RQ165972	OCC_216	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	07/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	08-Mar-24	18:00	May be given subject to real time grid conditions.
716	RQ167139	OCC_216	bbmb_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly mtc.	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	
717	RQ166525	OCC_216	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	FOR CB OVERHAULLING WORK	29/Mar/2024	15:00	29/Mar/2024	23:00		PLANNED	Approved	29-Mar-24	15:00	29-Mar-24	23:00	May be given from 1500 Hrs
718	RQ166521	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	29/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	08:00	31-Mar-24	18:00	Element must remain in service via other bay.
719	RQ166520	OCC_216	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	26/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	28-Mar-24	18:00	Element must remain in service via other bay.
720	RQ166514	OCC_216	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	26/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	30-Mar-24	18:00	Element must remain in service via other bay.
721	RQ166519	OCC_216	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	21/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	23-Mar-24	18:00	Element must remain in service via other bay.
722	RQ166522	OCC_216	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	AMP	20/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00	

723	RQ166523	OCC_216	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP & CB OVERHAULING WORK	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	09:00	19-Mar-24	18:00	
724	RQ166506	OCC_216	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	BAY AMP WORK	18/Mar/2024	09:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	09:00	18-Mar-24	18:00	
725	RQ166518	OCC_216	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	20-Mar-24	18:00	Element must remain in service via other bay.
726	RQ166513	OCC_216	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	16/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	20-Mar-24	18:00	Element must remain in service via other bay.
727	RQ166505	OCC_216	cpcc1_sd	BAY	425 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT SIKAR(PG)		D	BAY AMP WORK	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	18:00	
728	RQ166504	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT SIKAR(PG)		D	BAY AMP WORK	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
729	RQ166508	OCC_216	cpcc1_sd	BAY	415 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)		D	BAY AMP WORK	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
730	RQ166524	OCC_216	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	FOR BAY AMP WORK	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
731	RQ166517	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	11/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	13-Mar-24	18:00	Element must remain in service via other bay.

732	RQ166512	OCC_216	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)- NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	11/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	15-Mar-24	18:00	Element must remain in service via other bay.
733	RQ166534	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	07/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	15:00	07-Mar-24	23:00	May be given from 1500 Hrs
734	RQ166516	OCC_216	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)		C	AMP & CB OVERHOLLING WORK	07/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	09-Mar-24	18:00	Element must remain in service via other bay.
735	RQ166533	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)		D	for AMP works	06/Mar/2024	17:00	06/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	15:00	06-Mar-24	23:00	May be given from 1500 Hrs
736	RQ166507	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)- BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work -under SS-95 package	06/Mar/2024	07:00	07/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	07:00	07-Mar-24	18:00	Element must remain in service via other bay.
737	RQ166515	OCC_216	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)		C	AMP & CB OVERHOLLING WORK	04/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	06-Mar-24	18:00	Element must remain in service via other bay.

738	RQ166530	OCC_216	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)		D	for AMP works	03/Mar/2024	17:00	03/Mar/2024	23:00		PLANNED	Approved	03-Mar-24	15:00	03-Mar-24	23:00	May be given from 1500 Hrs
739	RQ167178	OCC_216	slcrs_sd	BAY	407 MAIN BAY - 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	29-Mar-24	17:00	15-Apr-24	23:00	Element must remain in service via other bay/May be given from 1700 Hrs
740	RQ166064	OCC_216	slcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
741	RQ166063	OCC_216	slcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	Element must remain in service via other bay/May be given from 1500 Hrs
742	RQ166057	OCC_216	slcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	15:00	21-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
743	RQ166058	OCC_216	slcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	15:00	20-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
744	RQ166072	OCC_216	slcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	

745	RQ166059	OCC_216	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	17/Mar/2024	08:00	17/Mar/2024	18:00		PLANNED	Approved	17-Mar-24	15:00	17-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
746	RQ166061	OCC_216	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	15:00	16-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
747	RQ166073	OCC_216	sldcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
748	RQ166066	OCC_216	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	15:00	15-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
749	RQ166065	OCC_216	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	15:00	14-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
750	RQ166074	OCC_216	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
751	RQ166067	OCC_216	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	15:00	13-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs
752	RQ166075	OCC_216	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	

753	RQ167173	OCC_216	sldcrs_sd	BAY	407 MAIN BAY - 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Rejected						Duplicate entry with S.No. 739
754	RQ166060	OCC_216	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	10/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	15:00	10-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs	
755	RQ166062	OCC_216	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	09/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	15:00	09-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs	
756	RQ166055	OCC_216	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	03/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Approved	03-Mar-24	15:00	03-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs	
757	RQ166056	OCC_216	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	15:00	02-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs	
758	RQ166054	OCC_216	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	15:00	01-Mar-24	23:00	Element must remain in service via other bay/May be given from 1500 Hrs	
759	RQ166929	OCC_216	ntpcos_sd	BAY	402 TIE BAY - 400/11 KV 600 MVA GT 1 AT RIHAND(NT) AND 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	breaker OH works by OEM as servicing PO is going to expire in near future	28/Mar/2024	07:00	06/Apr/2024	20:00	bay shutdown required on continuous basis	PLANNED	Approved	28-Mar-24	07:00	06-Apr-24	20:00	Element must remain in service via other bay.	
760	RQ166656	OCC_216	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS COUPLER BUS-01 ISOLATOR REPLACEMENT	25/Mar/2024	08:00	27/Mar/2024	18:00	BUS-01 SHUTDOWN IS REQUIRED	PLANNED	Approved	25-Mar-24	08:00	27-Mar-24	18:00	Subject to Bus 1 outage	

761	RQ166655	OCC_216	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-01 ISOLATOR REPLACEMNT	22/Mar/2024	08:00	25/Mar/2024	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BREAKER	PLANNED	Approved	22-Mar-24	08:00	25-Mar-24	18:00	Element must remain in service via other bay.
762	RQ166927	OCC_216	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	breaker OH works by OEM as servicing PO is going to expire in near future	18/Mar/2024	07:00	27/Mar/2024	20:00	bay shutdown required on continuous basis	PLANNED	Approved	18-Mar-24	07:00	27-Mar-24	20:00	Element must remain in service via other bay.
763	RQ166581	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)	POWER GRID	C	FOR CB OVERHAULLING WORK	27/Mar/2024	15:00	27/Mar/2024	23:00		PLANNED	Approved	27-Mar-24	15:00	27-Mar-24	23:00	
764	RQ167282	OCC_216	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling	25/Mar/2024	10:00	30/Mar/2024	18:00		PLANNED	Approved	25-Mar-24	10:00	30-Mar-24	18:00	Element must remain in service via other bay.
765	RQ167293	OCC_216	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	24/Mar/2024	10:00	29/Mar/2024	18:00		PLANNED	Approved	24-Mar-24	10:00	29-Mar-24	18:00	Element must remain in service via other bay.
766	RQ166496	OCC_216	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	Overhauling work of CB of 414 Bay	21/Mar/2024	08:00	25/Mar/2024	18:00	Kindly approve	PLANNED	Approved	21-Mar-24	08:00	25-Mar-24	18:00	Element must remain in service via other bay.
767	RQ166551	OCC_216	cpcc1_sd	BAY	423 TIE BAY - 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV NAKODAR(PG)	POWER GRID	C	CB Rectification work	21/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	25-Mar-24	18:00	Element must remain in service via other bay.
768	RQ167292	OCC_216	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	19/Mar/2024	10:00	26/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	10:00	26-Mar-24	18:00	Element must remain in service via other bay.

769	RQ167281	OCC_216	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling	19/Mar/2024	10:00	23/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	10:00	23-Mar-24	18:00	Element must remain in service via other bay.
770	RQ167298	OCC_216	cpcc3_sd	BAY	405 TIE BAY - 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3 (POWERGRID) AND 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) AT 400 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	15/Mar/2024	10:00	18/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	10:00	18-Mar-24	18:00	Element must remain in service via other bay.
771	RQ166077	OCC_216	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
772	RQ166552	OCC_216	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHIWADI-NEEMRANA (PG) CKT-1 (POWERGRID) AND 400KV BUS 1 AT BHIWADI(PG) AT 400 KV BHIWADI(PG) (POWERGRID)	POWER GRID	C	AMP & CB OVERHOLLING WORK	14/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	16-Mar-24	18:00	Element must remain in service via other bay.
773	RQ167296	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	13/Mar/2024	10:00	22/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	10:00	22-Mar-24	18:00	Element must remain in service via other bay.
774	RQ166082	OCC_216	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance & Testing work of associated equipments	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	

775	RQ167280	OCC_216	cpcc3_sd	BAY	408 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	C	For Mechanism CB Overhauling	12/Mar/2024	10:00	16/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	10:00	16-Mar-24	18:00	Element must remain in service via other bay.
776	RQ166078	OCC_216	sldcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
777	RQ166083	OCC_216	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance & Testing work of associated equipments	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
778	RQ167294	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	10/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	10:00	15-Mar-24	18:00	Element must remain in service via other bay.
779	RQ167291	OCC_216	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	FOR CB Retrofittment Work	10/Mar/2024	10:00	17/Mar/2024	18:00		PLANNED	Approved	10-Mar-24	10:00	17-Mar-24	18:00	Element must remain in service via other bay.
780	RQ167324	OCC_216	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	12-Mar-24	18:00	
781	RQ167323	OCC_216	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	12-Mar-24	18:00	

782	RQ167106	OCC_216	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Quarterly mtc	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
783	RQ166616	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	C	For Bay Extension work -under SS-95 package	07/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	08-Mar-24	18:00	Element must remain in service via other bay.
784	RQ166080	OCC_216	slccs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance & Testing work of associated equipments	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
785	RQ166081	OCC_216	slccs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance & Testing work of associated equipments	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
786	RQ167279	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	C	For Mechanism CB Overhauling	05/Mar/2024	10:00	09/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	10:00	09-Mar-24	18:00	Element must remain in service via other bay.
787	RQ167297	OCC_216	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	05/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	10:00	08-Mar-24	18:00	Element must remain in service via other bay.
788	RQ167295	OCC_216	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	FOR CB Retrofitment Work	02/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	10:00	11-Mar-24	18:00	Element must remain in service via other bay.
789	RQ167290	OCC_216	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	02/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	10:00	08-Mar-24	18:00	Element must remain in service via other bay.

790	RQ167105	OCC_216	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	Element must remain in service via other bay.
791	RQ166880	OCC_216	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	08:00	26-Mar-24	18:00	
792	RQ166881	OCC_216	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
793	RQ166874	OCC_216	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
794	RQ166875	OCC_216	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
795	RQ166885	OCC_216	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
796	RQ166882	OCC_216	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	

797	RQ166876	OCC_216	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
798	RQ166877	OCC_216	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
799	RQ166884	OCC_216	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
800	RQ166878	OCC_216	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
801	RQ166879	OCC_216	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
802	RQ166883	OCC_216	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
803	RQ166084	OCC_216	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	21-Mar-24	18:00	Element must remain in service via other bay.

804	RQ166079	OCC_216	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	19-Mar-24	18:00	Element must remain in service via other bay.
805	RQ166711	OCC_216	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	15/Mar/2024	09:00	15/Mar/2024	17:30		PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	17:30	Element must remain in service via other bay.
806	RQ166707	OCC_216	stuup_sd	BAY	407 MAIN BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	14/Mar/2024	09:00	14/Mar/2024	17:30		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	17:30	Element must remain in service via other bay.
807	RQ166928	OCC_216	sldcup_sd	BAY	411 TIE BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AND 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	Element must remain in service via other bay.
808	RQ166706	OCC_216	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	11/Mar/2024	09:00	11/Mar/2024	17:30		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	17:30	Element must remain in service via other bay.
809	RQ166732	OCC_216	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	11/Mar/2024	09:00	11/Mar/2024	17:30		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	17:30	Duplicate entry with S.No. 808

810	RQ166740	OCC_216	stuup_sd	BAY	401 MAIN BAY - 400KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine Testing will be done of Dadri bay during this shutdown period.	10/Mar/2024	10:00	10/Mar/2024	16:00		PLANNED	Approved	10-Mar-24	10:00	10-Mar-24	16:00	Element must remain in service via other bay.
811	RQ166704	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Approved	09-Mar-24	09:00	09-Mar-24	17:30	Element must remain in service via other bay.
812	RQ166705	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Rejected					Duplicate entry with S.No. 811
813	RQ166731	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Rejected					Duplicate entry with S.No. 811
814	RQ166753	OCC_216	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	14-Mar-24	09:00	20-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.

815	RQ166752	OCC_216	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II)	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Approved	03-Mar-24	09:00	09-Mar-24	17:00	Subject to no Generation loss. DC of Jhakri to be zero during shutdown time.
816	RQ166912	OCC_216	slchr_sd	BAY	F-4B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) (HVPNL) AT 400 KV DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	14/Mar/2024	08:00	14/Mar/2024	16:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	16:00	
817	RQ166915	OCC_216	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	13/Mar/2024	08:00	13/Mar/2024	16:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	16:00	
818	RQ166914	OCC_216	slchr_sd	BAY	F3B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) (HVPNL) AT 400 KV DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	11/Mar/2024	08:00	11/Mar/2024	16:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	16:00	

819	RQ166913	OCC_216	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	09/Mar/2024	08:00	09/Mar/2024	16:00		PLANNED	Approved	09-Mar-24	08:00	09-Mar-24	16:00	
820	RQ166910	OCC_216	sldchr_sd	BAY	403 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08/Mar/2024	08:00	08/Mar/2024	16:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	16:00	
821	RQ166911	OCC_216	sldchr_sd	BAY	404 MAIN BAY - 400KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	01/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	31-Mar-24	18:00	
822	RQ166998	OCC_216	sldcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of Bay Equipments	11/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	14-Mar-24	18:00	Element must remain in service via other bay.
823	RQ167103	OCC_216	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	05/Mar/2024	09:30	07/Mar/2024	17:30		PLANNED	Approved	05-Mar-24	09:30	07-Mar-24	17:30	Element must remain in service via other bay.
824	RQ166997	OCC_216	sldcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of Bay Equipments	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	07-Mar-24	18:00	Element must remain in service via other bay.
825	RQ167104	OCC_216	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	Element must remain in service via other bay.

826	RQ166931	OCC_216	sldcup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	C	ANNUAL MAINTENANCE	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	08:00	02-Mar-24	18:00	Element must remain in service via other bay.
827	RQ166930	OCC_216	sldcup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	C	ANNUAL MAINTENANCE	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	Element must remain in service via other bay.
828	RQ166568	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTSLS) CKT-1 (PBTSLS) AT 400 KV KHETRI (PKTSL)	PBTSLS	C	FOR CT SAMPLING VALVE INSPECTION	01/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	03-Mar-24	18:00	Element must remain in service via other bay.
829	RQ166229	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals	28/Mar/2024	10:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	10:00	28-Mar-24	18:00	
830	RQ166230	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC Maintenance work	20/Mar/2024	10:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	10:00	20-Mar-24	18:00	
831	RQ166231	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To carry out yearly mtc	19/Mar/2024	10:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	10:00	19-Mar-24	18:00	
832	RQ165939	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Yearly Maintenance work	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	
833	RQ165937	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Yearly Maintenance work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	08:00	27-Mar-24	18:00	
834	RQ165953	OCC_216	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Approved	27-Mar-24	17:00	27-Mar-24	23:00	May be given subject to real time grid conditions/no unit outage/ May be given from 1700 Hrs
835	RQ165945	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Approved	23-Mar-24	08:00	23-Mar-24	18:00	
836	RQ165956	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	

837	RQ165941	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
838	RQ165957	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	19-Mar-24	18:00	
839	RQ165958	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	15/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	16-Mar-24	18:00	
840	RQ165950	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
841	RQ165935	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
842	RQ165940	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
843	RQ165949	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance Work and testing	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	17:00	14-Mar-24	23:00	May be given from 1700 Hrs
844	RQ165944	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
845	RQ165984	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	C	Annual Shutdown with Oil filtration	12/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	16-Mar-24	18:00	Subject to Rajasthan consent in D-3/Other ICTs to be in service/Load to be managed
846	RQ165946	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
847	RQ165955	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
848	RQ167135	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR SCADA pending issue Testing work of new bay	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	17:00	07-Mar-24	23:00	May be given from 1700 Hrs

849	RQ165936	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
850	RQ165947	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance Work and testing	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	17:00	07-Mar-24	23:00	May be given from 1700 Hrs
851	RQ165952	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	06/Mar/2024	16:00	06/Mar/2024	22:00		PLANNED	Approved	06-Mar-24	17:00	06-Mar-24	22:00	May be given from 1700 Hrs
852	RQ165943	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
853	RQ165938	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	05/Mar/2024	16:00	05/Mar/2024	22:00		PLANNED	Approved	05-Mar-24	17:00	05-Mar-24	22:00	May be given from 1700 Hrs
854	RQ165954	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
855	RQ165942	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	04/Mar/2024	16:00	04/Mar/2024	22:00		PLANNED	Approved	04-Mar-24	17:00	04-Mar-24	22:00	May be given from 1700 Hrs
856	RQ167147	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	C	1) Checking of Tan Delta of Bushings 2) Oil Filtration 3)Checking of protections of Transformer. Attending Leakages 4) Mechanism Overhauling of 400KV SF6 Breaker of ILT#II by the service engineer of M/s CGPISL (PO dtd 03.08.23 5) Checking of Tan Delta of CTs of bay 6)ETC work Numerical Relays in Protection panel of ILTs. After approval of Drg, Material received at site. (PO dtd 21.4.23)	01/Mar/2024	08:00	10/Mar/2024	18:00	Shutdown is required from dt. 21.02.24 to 01.03.24	PLANNED	Approved	22-Feb-24	08:00	03-Mar-24	18:00	Subject to Rajasthan consent in D-3/Other ICTs to be in service/Load to be managed by Rajasthan.

857	RQ166816	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	27/Mar/2024	09:00	27/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	27-Mar-24	09:00	27-Mar-24	18:00	
858	RQ167060	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV Jumpers	22/Mar/2024	10:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	10:00	22-Mar-24	18:00	
859	RQ167059	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV Jumpers	21/Mar/2024	10:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	18:00	
860	RQ167328	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	D	Half yearly Maintenance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
861	RQ166632	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	AMP works	20/Mar/2024	10:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Approved	20-Mar-24	10:00	20-Mar-24	18:00	
862	RQ167326	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	Half Yearly Mtc..	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
863	RQ167325	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	Half Yearly Mtc..	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
864	RQ166634	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	AMP works	18/Mar/2024	10:00	18/Mar/2024	18:00	Kindly approve	PLANNED	Approved	18-Mar-24	10:00	18-Mar-24	18:00	
865	RQ165902	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	AMP works	16/Mar/2024	09:30	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:30	16-Mar-24	18:00	
866	RQ167063	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	For taking oil sample from 220kV CTs of ICT-1 bay.	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	10:00	15-Mar-24	18:00	
867	RQ167144	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Protection scheme modification as per released circular	14/Mar/2024	10:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	10:00	14-Mar-24	18:00	
868	RQ165908	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWER GRID	D	AMP works	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
869	RQ165838	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	AMP works	14/Mar/2024	08:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
870	RQ165901	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	AMP works	12/Mar/2024	09:30	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	09:30	12-Mar-24	18:00	
871	RQ165909	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWER GRID	D	AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	

872	RQ165840	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWER GRID	D	AMP works	12/Mar/2024	08:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
873	RQ167327	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	Half Yearly Mtc..	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
874	RQ166633	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	10:00	08-Mar-24	18:00	
875	RQ166397	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	AMP works	08/Mar/2024	08:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
876	RQ165882	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	POWER GRID	D	AMP works	07/Mar/2024	09:30	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	07-Mar-24	09:30	07-Mar-24	18:00	
877	RQ165839	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP works	07/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
878	RQ166011	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	06/Mar/2024	09:00	06/Mar/2024	17:00	Kindly approve	PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	17:00	
879	RQ166022	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	18:00	
880	RQ166635	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	AMP works, arresting of Oil leakages and Filtration	05/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	10:00	07-Mar-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
881	RQ165903	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	AMP works	05/Mar/2024	09:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	09:30	05-Mar-24	18:00	
882	RQ165883	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWER GRID	D	AMP works	05/Mar/2024	09:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	09:30	05-Mar-24	18:00	

883	RQ166615	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected						
884	RQ166614	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected						
885	RQ166013	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	04/Mar/2024	09:00	04/Mar/2024	17:00	Kindly approve	PLANNED	Approved	04-Mar-24	09:00	04-Mar-24	17:00		
886	RQ167140	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	10:00	06-Mar-24	18:00		
887	RQ167145	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	'Protection sceme modification as per released circular	02/Mar/2024	10:00	02/Mar/2024	18:00		PLANNED	Approved	02-Mar-24	10:00	02-Mar-24	18:00		

888	RQ166023	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWER GRID	D	AMP works	01/Mar/2024	10:00	01/Mar/2024	18:00	Kindly approve	PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	
889	RQ167071	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	For implementation of Protection Circular	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	10:00	01-Mar-24	18:00	
890	RQ166012	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Pre commissioning testing within one year of charging	01/Mar/2024	09:00	02/Mar/2024	17:00	Kindly approve	PLANNED	Approved	01-Mar-24	09:00	02-Mar-24	17:00	
891	RQ166321	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	for AMP works	25/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Approved	25-Mar-24	17:00	28-Mar-24	23:00	May be given from 1700 Hrs
892	RQ166319	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	for AMP works	23/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Approved	23-Mar-24	17:00	25-Mar-24	23:00	May be given from 1700 Hrs
893	RQ166324	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	for AMP works	23/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Approved	23-Mar-24	17:00	25-Mar-24	23:00	May be given from 1700 Hrs
894	RQ166283	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work	22/Mar/2024	17:00	23/Mar/2024	23:00		PLANNED	Approved	22-Mar-24	17:00	23-Mar-24	23:00	May be given from 1700 Hrs
895	RQ166323	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	for AMP works	21/Mar/2024	15:00	23/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	17:00	23-Mar-24	23:00	May be given from 1700 Hrs
896	RQ166318	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	for AMP works	21/Mar/2024	15:00	23/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	17:00	23-Mar-24	23:00	May be given from 1700 Hrs
897	RQ166329	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Mar/2024	15:00	29/Mar/2024	23:00		PLANNED	Approved	21-Mar-24	17:00	29-Mar-24	23:00	May be given from 1700 Hrs
898	RQ166292	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	AMP work	21/Mar/2024	09:00	21/Mar/2024	18:00	ICT-2 ALONG WITH BAY 408 AND 207	PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	18:00	
899	RQ166317	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	for AMP works	19/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	19-Mar-24	17:00	21-Mar-24	23:00	May be given from 1700 Hrs
900	RQ166322	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	for AMP works	19/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Approved	19-Mar-24	17:00	21-Mar-24	23:00	May be given from 1700 Hrs

901	RQ166316	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	18/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	09:00	21-Mar-24	18:00	
902	RQ166309	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	16/Mar/2024	17:00	19/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Approved	16-Mar-24	17:00	19-Mar-24	23:59	May be given from 1700 Hrs
903	RQ166284	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP work	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	18:00	
904	RQ166327	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kv ICT	14/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	14-Mar-24	17:00	20-Mar-24	23:00	May be given from 1700 Hrs
905	RQ166296	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP work	14/Mar/2024	09:00	14/Mar/2024	18:00	AMP WORK	PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
906	RQ166291	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	AMP work	14/Mar/2024	09:00	14/Mar/2024	18:00	ICT-1 ALONG WITH BAY 401 AND 205	PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
907	RQ166288	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP Work	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	18:00	
908	RQ166315	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	14/Mar/2024	09:00	17/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	09:00	17-Mar-24	18:00	
909	RQ166308	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	12/Mar/2024	17:00	15/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Approved	12-Mar-24	17:00	15-Mar-24	23:59	May be given from 1700 Hrs
910	RQ166295	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP work	12/Mar/2024	09:00	12/Mar/2024	18:00	AMP WORK	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	18:00	
911	RQ166287	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	Construction work	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	18:00	
912	RQ166307	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	08/Mar/2024	17:00	11/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Approved	08-Mar-24	17:00	11-Mar-24	23:59	May be given from 1700 Hrs

913	RQ166312	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR TESTING OF TBC BAY 246 WITH ICT-9	08/Mar/2024	17:00	11/Mar/2024	23:59		PLANNED	Approved	08-Mar-24	17:00	11-Mar-24	23:59	May be given from 1700 Hrs
914	RQ166320	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	17-Mar-24	23:00	May be given from 1700 Hrs
915	RQ166325	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	17:00	17-Mar-24	23:00	May be given from 1700 Hrs
916	RQ166314	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	07/Mar/2024	09:00	10/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	10-Mar-24	18:00	
917	RQ166302	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Approved	06-Mar-24	17:00	06-Mar-24	23:00	May be given from 1700 Hrs
918	RQ166294	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP work	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	09:00	06-Mar-24	18:00	
919	RQ166301	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work	05/Mar/2024	15:00	05/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	05-Mar-24	23:00	May be given from 1700 Hrs
920	RQ166326	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Mar/2024	15:00	09/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	09-Mar-24	23:00	May be given from 1700 Hrs
921	RQ166328	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Approved	05-Mar-24	17:00	12-Mar-24	23:00	May be given from 1700 Hrs
922	RQ166306	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	04/Mar/2024	17:00	07/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Approved	04-Mar-24	17:00	07-Mar-24	23:59	May be given from 1700 Hrs
923	RQ166311	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR TESTING OF TBC BAY 237 WITH ICT-8	04/Mar/2024	17:00	07/Mar/2024	23:59		PLANNED	Approved	04-Mar-24	17:00	07-Mar-24	23:59	May be given from 1700 Hrs
924	RQ166278	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	For AMP work	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Approved	04-Mar-24	17:00	04-Mar-24	23:00	May be given from 1700 Hrs
925	RQ166299	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		C	For rectification of water logging on top of ICT-3	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	06-Mar-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.

926	RQ166313	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For BUS BAR retrofit work and hardware replacement work in switchyard	03/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Approved	03-Mar-24	09:00	06-Mar-24	18:00	
927	RQ166310	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR TESTING OF TBC BAY 237 WITH ICT-7	01/Mar/2024	17:00	03/Mar/2024	23:59		PLANNED	Approved	01-Mar-24	17:00	03-Mar-24	23:59	May be given from 1700 Hrs
928	RQ166293	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	AMP work	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	01-Mar-24	18:00	
929	RQ166586	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTL)	PBTL	D	Jack Bus extension and jumpering work of ICT-2	24/Mar/2024	17:00	27/Mar/2024	23:00		PLANNED	Approved	24-Mar-24	17:00	27-Mar-24	23:00	May be given from 1700 Hrs
930	RQ165861	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	23/Mar/2024	10:00	23/Mar/2024	17:00		PLANNED	Approved	23-Mar-24	10:00	23-Mar-24	17:00	
931	RQ165859	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	22/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Approved	22-Mar-24	10:00	22-Mar-24	17:00	
932	RQ165860	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	21/Mar/2024	10:00	21/Mar/2024	17:00		PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	17:00	
933	RQ165873	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	* Routine Testing & Bay Maintenance Work	19/Mar/2024	10:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	10:00	20-Mar-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
934	RQ165884	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine testing work will be done during of mentioned transformer during X this shutdown.	17/Mar/2024	10:00	17/Mar/2024	16:00		PLANNED	Approved	17-Mar-24	10:00	17-Mar-24	16:00	
935	RQ165872	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	* Pre-summer maintenance of 500MVA ICT-II and bay	14/Mar/2024	09:00	14/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	09:00	14-Mar-24	17:00	
936	RQ165968	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT.	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	09:00	13-Mar-24	18:00	
937	RQ165888	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT.	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	09:00	13-Mar-24	18:00	
938	RQ167165	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual maintenance and Testing works	12/Mar/2024	10:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	18:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
939	RQ165881	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR 220KV JACKBUS STRINGING OF TWIN MOOSE X CONDUCTOR	12/Mar/2024	10:00	18/Mar/2024	17:00		PLANNED	Approved	12-Mar-24	10:00	18-Mar-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.

940	RQ166701	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	12/Mar/2024	09:00	12/Mar/2024	17:30		PLANNED	Rejected						Duplicate entry with S.No. 938
941	RQ167171	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	10:00	08-Mar-24	18:00		
942	RQ165966	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	08/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	09:00	08-Mar-24	18:00		
943	RQ165867	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenance of bay	08/Mar/2024	07:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	07:00	08-Mar-24	18:00		
944	RQ167170	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	10:00	07-Mar-24	18:00		
945	RQ165967	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00		
946	RQ165865	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:18:14 INDIA (11007707) Phone 9412738883 * 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883	07/Mar/2024	07:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	07:00	07-Mar-24	18:00		
947	RQ166698	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	05/Mar/2024	08:00	05/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00		
948	RQ167166	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	10:00	04-Mar-24	18:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.	
949	RQ166702	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	04/Mar/2024	09:00	04/Mar/2024	17:30		PLANNED	Rejected						Duplicate entry with S.No. 948

950	RQ166699	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	04/Mar/2024	08:00	04/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
951	RQ165866	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenance of bay	04/Mar/2024	07:00	05/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	07:00	05-Mar-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
952	RQ165854	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	02/Mar/2024	10:00	02/Mar/2024	17:00		PLANNED	Approved	02-Mar-24	10:00	02-Mar-24	17:00	
953	RQ167031	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	LV testing of transformer	21/Mar/2024	10:00	21/Mar/2024	17:30		PLANNED	Approved	21-Mar-24	10:00	21-Mar-24	17:30	
954	RQ167030	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	LV testing of transformer	19/Mar/2024	10:00	19/Mar/2024	17:30		PLANNED	Approved	19-Mar-24	10:00	19-Mar-24	17:30	
955	RQ167113	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	16/Mar/2024	10:00	16/Mar/2024	17:00		PLANNED	Approved	16-Mar-24	10:00	16-Mar-24	17:00	
956	RQ167112	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	15/Mar/2024	10:00	15/Mar/2024	17:00		PLANNED	Approved	15-Mar-24	10:00	15-Mar-24	17:00	
957	RQ167111	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	14/Mar/2024	10:00	14/Mar/2024	17:00		PLANNED	Approved	14-Mar-24	10:00	14-Mar-24	17:00	
958	RQ167109	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	13/Mar/2024	09:30	13/Mar/2024	17:00		PLANNED	Approved	13-Mar-24	09:30	13-Mar-24	17:00	
959	RQ167102	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	12/Mar/2024	09:30	12/Mar/2024	17:30		PLANNED	Approved	12-Mar-24	09:30	12-Mar-24	17:30	
960	RQ167108	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	12/Mar/2024	09:30	12/Mar/2024	17:00		PLANNED	Approved	12-Mar-24	09:30	12-Mar-24	17:00	
961	RQ167101	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	11/Mar/2024	09:30	11/Mar/2024	17:30		PLANNED	Approved	11-Mar-24	09:30	11-Mar-24	17:30	

962	RQ167107	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	11/Mar/2024	09:30	11/Mar/2024	17:00		PLANNED	Approved	11-Mar-24	09:30	11-Mar-24	17:00	
963	RQ167029	OCC_216	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	C	Repairing/ replacement of MOG, checking of Aircell by removing conservator and filtration of transformer oil of ICT 1	04/Mar/2024	10:00	06/Mar/2024	17:30		PLANNED	Approved	04-Mar-24	10:00	06-Mar-24	17:30	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.
964	RQ166862	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
965	RQ166857	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection testing	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
966	RQ166854	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	18/Mar/2024	08:00	19/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	18-Mar-24	08:00	19-Mar-24	18:00	
967	RQ166856	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	14/Mar/2024	08:00	15/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	14-Mar-24	08:00	15-Mar-24	18:00	
968	RQ166860	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
969	RQ166859	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
970	RQ166853	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	11/Mar/2024	08:00	12/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	11-Mar-24	08:00	12-Mar-24	18:00	
971	RQ166861	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
972	RQ166858	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection testing	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	

973	RQ166863	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
974	RQ166855	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	04/Mar/2024	08:00	05/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	04-Mar-24	08:00	05-Mar-24	18:00	
975	RQ166852	OCC_216	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	01/Mar/2024	08:00	01/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	
976	RQ166693	OCC_216	slchcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and maintenance at Wangtoo Substation	15/Mar/2024	09:00	15/Mar/2024	17:00		PLANNED	Approved	15-Mar-24	09:00	15-Mar-24	17:00	
977	RQ166692	OCC_216	slchcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and maintenance at Wangtoo Substation	13/Mar/2024	09:00	13/Mar/2024	17:00		PLANNED	Approved	13-Mar-24	09:00	13-Mar-24	17:00	
978	RQ166214	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	29/Mar/2024	08:00	29/Mar/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Approved	29-Mar-24	08:00	29-Mar-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
979	RQ166213	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	28/Mar/2024	08:00	28/Mar/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Approved	28-Mar-24	08:00	28-Mar-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
980	RQ166192	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	26/Mar/2024	09:00	29/Mar/2024	18:00		PLANNED	Approved	26-Mar-24	09:00	29-Mar-24	18:00	
981	RQ166191	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	25/Mar/2024	09:00	28/Mar/2024	18:00		PLANNED	Approved	25-Mar-24	09:00	28-Mar-24	18:00	
982	RQ166190	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	21/Mar/2024	09:00	24/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	09:00	24-Mar-24	18:00	
983	RQ166189	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	17/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Approved	17-Mar-24	09:00	20-Mar-24	18:00	

984	RQ166100	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0 & For Installation of DTPC	15/Mar/2024	07:00	16/Mar/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	PLANNED	Approved	15-Mar-24	07:00	16-Mar-24	19:00	
985	RQ166188	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	13/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	09:00	16-Mar-24	18:00	
986	RQ166187	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	09/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	09:00	12-Mar-24	18:00	
987	RQ166102	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5 /0 & For Installation of DTPC & line bay AMP works	07/Mar/2024	07:00	08/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Rejected					s/d withdran by powergrid
988	RQ166101	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5 /0 & For Installation of DTPC & line bay AMP works	07/Mar/2024	07:00	08/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Rejected					s/d withdran by powergrid
989	RQ166186	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	05/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	09:00	08-Mar-24	18:00	

990	RQ166099	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORKOF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	04/Mar/2024	07:00	05/Mar/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORKOF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	PLANNED	Approved	04-Mar-24	07:00	05-Mar-24	19:00	
991	RQ166185	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	01/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	09:00	04-Mar-24	18:00	
992	RQ166217	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Live Line OPGW Installation works under NROSS package	01/Mar/2024	08:00	31/Mar/2024	18:00	Non-auto for OPGW installation works under NROSS package	PLANNED	Approved	01-Mar-24	08:00	31-Mar-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
993	RQ166216	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Live Line OPGW Installation works under NROSS package	01/Mar/2024	08:00	31/Mar/2024	18:00	Non-auto for OPGW installation works under NROSS package	PLANNED	Approved	01-Mar-24	08:00	31-Mar-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
994	RQ167004	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	28/Mar/2024	08:00	29/Mar/2024	18:00		PLANNED	Approved	28-Mar-24	08:00	29-Mar-24	18:00	May be given subject to real time grid conditions.
995	RQ167051	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly mtc	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	May be given subject to real time grid conditions.
996	RQ167001	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc.	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
997	RQ167050	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly mtc	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	May be given subject to real time grid conditions.
998	RQ167049	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half Yearly Mtc..	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	May be given subject to real time grid conditions.
999	RQ166896	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	

1000	RQ166894	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
1001	RQ167046	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For yearly mtc. of line and mtc. of sub-station equipment	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	20-Mar-24	18:00	
1002	RQ167048	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	May be given subject to real time grid conditions.
1003	RQ166944	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
1004	RQ166994	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1005	RQ166993	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1006	RQ166006	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	May be given subject to real time grid conditions and BBMB consent.
1007	RQ167036	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly Mtc. at Ganguwal end & Hot Point attending at Dehar end.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1008	RQ166889	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	14/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	26-Mar-24	18:00	
1009	RQ166892	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1010	RQ167021	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment & Quarterly mtc. at Ganguwal end.	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	15-Mar-24	18:00	
1011	RQ167009	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1012	RQ166005	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	May be given subject to real time grid conditions and BBMB consent.
1013	RQ167037	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly mtc	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	

1014	RQ167020	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment & Quarterly mtc. at Ganguwal end.	12/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	13-Mar-24	18:00	
1015	RQ166969	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	11/Mar/2024	09:30	11/Mar/2024	17:30		PLANNED	Approved	11-Mar-24	09:30	11-Mar-24	17:30	
1016	RQ166893	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1017	RQ166895	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1018	RQ167022	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For yearly mtc. of line and mtc. of sub-station equipment	09/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	08:00	10-Mar-24	18:00	
1019	RQ166976	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly Mtc..	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
1020	RQ166968	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	07/Mar/2024	09:30	08/Mar/2024	17:30		PLANNED	Approved	07-Mar-24	09:30	08-Mar-24	17:30	
1021	RQ167008	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
1022	RQ166891	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Approved	06-Mar-24	08:00	06-Mar-24	18:00	
1023	RQ166967	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	04/Mar/2024	09:30	06/Mar/2024	17:30		PLANNED	Approved	04-Mar-24	09:30	06-Mar-24	17:30	
1024	RQ166975	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half yearly mtc	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
1025	RQ166890	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	01/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	13-Mar-24	18:00	

1026	RQ166834	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects of the line	27/Mar/2024	09:00	27/Mar/2024	18:00	Kindly approve	PLANNED	Approved	27-Mar-24	09:00	27-Mar-24	18:00		
1027	RQ166833	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of the line	26/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Approved	26-Mar-24	09:00	26-Mar-24	18:00		
1028	RQ166841	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	400 kV Neemuch Mandasaur Transmission line construction work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Rejected						s/d withdran by powergrid
1029	RQ166840	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	400 kV Neemuch Mandasaur Transmission line construction work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Rejected						s/d withdran by powergrid
1030	RQ167256	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of Loc No 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	21-Mar-24	08:00	26-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent.	
1031	RQ167257	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of Loc No 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	21-Mar-24	08:00	26-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent.	
1032	RQ166767	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	20/Mar/2024	10:00	31/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Rejected						Duplicate entry. With S.No. 1068
1033	RQ166813	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	20-Mar-24	09:00	20-Mar-24	18:00		

1034	RQ166783	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	AR non auto mode required for hotline maintenance	18/Mar/2024	10:00	18/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	18-Mar-24	10:00	18-Mar-24	18:00	
1035	RQ166580	OCC_216	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	17-Mar-24	09:00	17-Mar-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1036	RQ166579	OCC_216	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	17-Mar-24	09:00	17-Mar-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1037	RQ167215	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur - II which crossing 220KV Salal Kishenpur 1 &2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	15-Mar-24	08:00	20-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss.

1038	RQ167216	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur - II which crossing 220KV Salal Kishenpur 1 &2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	15-Mar-24	08:00	20-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss.
1039	RQ166782	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	AR non auto mode required for hotline maintenance	14/Mar/2024	10:00	14/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	14-Mar-24	10:00	14-Mar-24	18:00	
1040	RQ167129	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	AMP work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1041	RQ167247	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT WORK	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1042	RQ166917	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Periodic testing and General Maintenance	12/Mar/2024	15:00	12/Mar/2024	17:00		PLANNED	Approved	12-Mar-24	15:00	12-Mar-24	17:00	
1043	RQ166916	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Periodic testing and General Maintenance	12/Mar/2024	13:30	12/Mar/2024	15:00		PLANNED	Approved	12-Mar-24	13:30	12-Mar-24	15:00	
1044	RQ166919	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Periodic testing and General Maintenance	12/Mar/2024	11:30	12/Mar/2024	13:00		PLANNED	Approved	12-Mar-24	11:30	12-Mar-24	13:00	
1045	RQ166918	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Periodic testing and General Maintenance	12/Mar/2024	10:00	12/Mar/2024	11:30		PLANNED	Approved	12-Mar-24	10:00	12-Mar-24	11:30	
1046	RQ166646	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	12/Mar/2024	10:00	28/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	12-Mar-24	10:00	28-Mar-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.

1047	RQ167231	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	Modification in Mutual compensation scheme	12/Mar/2024	08:00	12/Mar/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines is required	PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1048	RQ167232	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	Modification in Mutual compensation scheme	12/Mar/2024	08:00	12/Mar/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines is required	PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1049	RQ167229	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme	11/Mar/2024	08:00	11/Mar/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines is required	PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1050	RQ167230	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme	11/Mar/2024	08:00	11/Mar/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines is required	PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1051	RQ167246	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	AR RELAY RETROFITMENT WORK	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1052	RQ167258	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of No 8/0 to 9/0.	09/Mar/2024	08:00	13/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	09-Mar-24	08:00	13-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent.
1053	RQ167259	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of No 8/0 to 9/0.	09/Mar/2024	08:00	13/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	09-Mar-24	08:00	13-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent.
1054	RQ167245	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT WORK	09/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Approved	09-Mar-24	08:00	09-Mar-24	18:00	
1055	RQ166768	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	08/Mar/2024	10:00	19/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	08-Mar-24	10:00	19-Mar-24	18:00	May be given subject to BBMB and NHPC consent

1056	RQ165879	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	AMP of Line Equipments at both ends	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
1057	RQ166810	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	07-Mar-24	09:00	07-Mar-24	18:00	
1058	RQ167077	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	AMP work	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
1059	RQ166000	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
1060	RQ165878	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	AMP of Line Equipments at both ends	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	09:00	05-Mar-24	18:00	
1061	RQ167075	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1062	RQ166004	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1063	RQ166274	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	05/Mar/2024	08:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1064	RQ166842	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	400 kV Neemuch Mandasaur Transmission line construction work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1065	RQ167076	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	

1066	RQ167202	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing 220KV Salal Kishenpur 3 &4 at Loc No 8/0 to 9/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	04/Mar/2024	08:00	08/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	04-Mar-24	08:00	08-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss.
1067	RQ167203	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing 220KV Salal Kishenpur 3 &4 at Loc No 8/0 to 9/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	04/Mar/2024	08:00	08/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	04-Mar-24	08:00	08-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss.
1068	RQ166765	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Approved	01-Mar-24	10:00	07-Mar-24	18:00	May be given subject to HP/BBMB consent
1069	RQ166766	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Rejected					Duplicate entry. With S.No. 1055

1070	RQ166645	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	01/Mar/2024	10:00	20/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Mar-24	10:00	20-Mar-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1071	RQ166647	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	01/Mar/2024	10:00	20/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Mar-24	10:00	20-Mar-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1072	RQ167078	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of Line with with 25 MVAR Line reactor at NHPC end	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	
1073	RQ166068	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	26/Mar/2024	10:00	30/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	26-Mar-24	10:00	30-Mar-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

1074	RQ166053	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	21/Mar/2024	10:00	23/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	21-Mar-24	10:00	23-Mar-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1075	RQ166071	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping	11/Mar/2024	09:30	20/Mar/2024	17:30	Shutdown required on daily basis from 09:30 to 17:30 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	11-Mar-24	09:30	20-Mar-24	17:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

1076	RQ166076	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping	11/Mar/2024	09:30	20/Mar/2024	17:30	Shutdown required on daily basis from 09:30 to 17:30 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	11-Mar-24	09:30	20-Mar-24	17:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1077	RQ166051	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	09/Mar/2024	10:00	09/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	09-Mar-24	10:00	09-Mar-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

1078	RQ166050	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04/Mar/2024	10:00	07/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	04-Mar-24	10:00	07-Mar-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1079	RQ166049	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2024	10:00	02/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Mar-24	10:00	02-Mar-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
1080	RQ166956	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 125 to 130	25/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Approved	25-Mar-24	08:00	25-Mar-24	18:00	
1081	RQ166948	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)- DANDHARIKALAN (PS) (PSTCL) CKT- 2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 8 to 16	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	

1082	RQ166016	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	For Protection testing works	16/Mar/2024	09:00	16/Mar/2024	13:00	Kindly approve	PLANNED	Approved	16-Mar-24	09:00	16-Mar-24	13:00	
1083	RQ166946	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 1 to 8	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1084	RQ166950	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1085	RQ166015	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For Protection testing works	11/Mar/2024	09:00	11/Mar/2024	13:00	Kindly approve	PLANNED	Approved	11-Mar-24	09:00	11-Mar-24	13:00	
1086	RQ166957	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 125	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
1087	RQ166949	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
1088	RQ166947	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 8 to 16	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
1089	RQ166636	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line Equipments	02/Mar/2024	10:00	02/Mar/2024	17:00	Kindly approve	PLANNED	Approved	02-Mar-24	10:00	02-Mar-24	17:00	
1090	RQ166945	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 1 to 8	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Approved	01-Mar-24	08:00	01-Mar-24	18:00	
1091	RQ166985	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no.01,02,9,17,18,19	22/Mar/2024	09:30	22/Mar/2024	17:00		PLANNED	Approved	22-Mar-24	09:30	22-Mar-24	17:00	
1092	RQ166983	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no. 39,36,35,34,24,22	18/Mar/2024	09:30	18/Mar/2024	17:00		PLANNED	Approved	18-Mar-24	09:30	18-Mar-24	17:00	
1093	RQ166980	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no.72,71,70,56,48,40	15/Mar/2024	09:30	15/Mar/2024	17:00		PLANNED	Approved	15-Mar-24	09:30	15-Mar-24	17:00	

1094	RQ166984	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no.01,02,9,17,18,19	11/Mar/2024	09:30	11/Mar/2024	17:00		PLANNED	Approved	11-Mar-24	09:30	11-Mar-24	17:00	
1095	RQ167016	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Annual PMS	07/Mar/2024	09:30	07/Mar/2024	14:00		PLANNED	Approved	07-Mar-24	09:30	07-Mar-24	14:00	
1096	RQ166982	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no. 39,36,35,34,24,22	04/Mar/2024	09:30	04/Mar/2024	17:00		PLANNED	Approved	04-Mar-24	09:30	04-Mar-24	17:00	
1097	RQ166979	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no.72,71,70,56,48,40	01/Mar/2024	09:30	01/Mar/2024	17:00		PLANNED	Approved	01-Mar-24	09:30	01-Mar-24	17:00	
1098	RQ167124	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(U P) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
1099	RQ167070	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KATALAB(UP) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Approved	22-Mar-24	08:00	22-Mar-24	18:00	
1100	RQ167121	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	20-Mar-24	18:00	
1101	RQ166970	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	12/Mar/2024	09:30	14/Mar/2024	17:30		PLANNED	Approved	12-Mar-24	09:30	14-Mar-24	17:30	
1102	RQ166727	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Trees chopping and cutting in hilly areas	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	09:00	07-Mar-24	18:00	
1103	RQ167260	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	21-Mar-24	08:00	26-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and J&Kconsent.

1104	RQ167261	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur - II for power line crossing in the span of 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	21-Mar-24	08:00	26-Mar-24	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
1105	RQ167209	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	15-Mar-24	08:00	20-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/J&K consent.
1106	RQ167210	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur - II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Approved	15-Mar-24	08:00	20-Mar-24	18:00	Subject to real time Grid conditions and voltage profile/J&K consent.

1107	RQ167268	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC Commissioning work and Line Bay AMP	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	21-Mar-24	08:00	21-Mar-24	18:00	
1108	RQ167269	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	PLCC Commissioning work and Line Bay AMP	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1109	RQ166041	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRV PNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	20/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Approved	20-Mar-24	08:00	21-Mar-24	18:00	May be given subject to real time grid conditions and NTPC consent.
1110	RQ166972	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRV PNL	D	Overhauling of Isolators	18/Mar/2024	09:30	18/Mar/2024	17:30		PLANNED	Approved	18-Mar-24	09:30	18-Mar-24	17:30	
1111	RQ166971	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRV PNL	D	Overhauling of Isolators	15/Mar/2024	09:30	16/Mar/2024	17:30		PLANNED	Approved	15-Mar-24	09:30	16-Mar-24	17:30	
1112	RQ166034	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRV PNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	15/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	16-Mar-24	18:00	
1113	RQ166590	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRV PNL	D	Distance Relay testing	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1114	RQ167243	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUNDA KI DHANI(RS) (RS) CKT-1	RRV PNL	D	AMP Works of Line Bay	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1115	RQ166589	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRV PNL	D	Distance Relay testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1116	RQ166047	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRV PNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	13/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	14-Mar-24	18:00	
1117	RQ166839	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRV PNL	D	400 kV Neemuch Mandsaur Transmission line construction work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	

1118	RQ166607	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					
1119	RQ166610	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SANCHORE(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					

1120	RQ166613	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					
1121	RQ166608	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					

1122	RQ166609	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SIROHI(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					
1123	RQ166612	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Rejected					
1124	RQ166992	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)- PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly mtc.	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
1125	RQ166592	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(RS)- MAU(HV) (HV) CKT-1	HVPNL	D	For AMP work	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Approved	16-Mar-24	08:00	16-Mar-24	18:00	

1126	RQ166591	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HV) CKT-1	HVPNL	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1127	RQ167013	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Approved	14-Mar-24	08:00	14-Mar-24	18:00	
1128	RQ167003	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly mtc.	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1129	RQ167014	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1130	RQ165880	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	12/Mar/2024	09:00	12/Mar/2024	13:30	Kindly approve	PLANNED	Approved	12-Mar-24	09:00	12-Mar-24	13:30	
1131	RQ167002	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1132	RQ167012	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1133	RQ167011	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc..	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Approved	08-Mar-24	08:00	08-Mar-24	18:00	
1134	RQ166991	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1135	RQ166990	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Approved	04-Mar-24	08:00	04-Mar-24	18:00	
1136	RQ167214	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	01/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Rejected					
1137	RQ167211	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	01/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Rejected					

1138	RQ166257	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	19:00	20-Mar-24	23:00	May be given from 1900 Hrs
1139	RQ166239	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1140	RQ166261	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N29/0- N30/0	01/Mar/2024	15:00	03/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	03-Mar-24	23:00	May be given from 1900 Hrs
1141	RQ166258	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	19:00	20-Mar-24	23:00	May be given from 1900 Hrs
1142	RQ166262	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	07/Mar/2024	15:00	10/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	10-Mar-24	23:00	May be given from 1900 Hrs
1143	RQ166242	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1144	RQ166259	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	19:00	20-Mar-24	23:00	May be given from 1900 Hrs

1145	RQ166245	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1146	RQ166256	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Approved	18-Mar-24	19:00	20-Mar-24	23:00	May be given from 1900 Hrs
1147	RQ166260	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	07/Mar/2024	15:00	10/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	10-Mar-24	23:00	May be given from 1900 Hrs
1148	RQ166238	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1149	RQ167015	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Half yearly mtc	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	18-Mar-24	18:00	
1150	RQ167010	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Half yearly mtc	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Approved	15-Mar-24	08:00	15-Mar-24	18:00	

1151	RQ166583	OCC_216	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	17-Mar-24	09:00	17-Mar-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1152	RQ167244	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AR RELAY RETROFITMENT WORK	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1153	RQ167152	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly maintenance and testing of Bay Equipment	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Approved	07-Mar-24	08:00	07-Mar-24	18:00	
1154	RQ167035	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	For attending hot points	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1155	RQ166924	OCC_216	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual Maintenance, Installation and testing of PLCC panels at HPPTCL Substation Charor	05/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Approved	05-Mar-24	09:00	06-Mar-24	17:00	Subject to HP consent and no Generation loss.
1156	RQ166925	OCC_216	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual Maintenance, Installation and testing of PLCC panels at HPPTCL Substation Charor	05/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Approved	05-Mar-24	09:00	06-Mar-24	17:00	Subject to HP consent and no Generation loss.
1157	RQ166247	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1158	RQ166246	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1159	RQ166236	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1	ASEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs

1160	RQ166237	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2	ASEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1161	RQ166241	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1162	RQ166240	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs
1163	RQ166888	OCC_216	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-ROORKEE(UK) (PTCUL) CKT-1	PTCUL	D	For routine maintenance	05/Mar/2024	10:00	05/Mar/2024	13:00		PLANNED	Approved	05-Mar-24	10:00	05-Mar-24	13:00	
1164	RQ166235	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1	NTPC_D EVIKOT	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1165	RQ166248	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Approved	01-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1166	RQ167177	OCC_216	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	31/Mar/2024	10:00	31/Mar/2024	18:00		PLANNED	Approved	31-Mar-24	10:00	31-Mar-24	18:00	
1167	RQ167176	OCC_216	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	29/Mar/2024	10:00	29/Mar/2024	18:00		PLANNED	Approved	29-Mar-24	10:00	29-Mar-24	18:00	
1168	RQ166822	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	13:00	28/Mar/2024	17:00	Kindly approve under construction head	PLANNED	Approved	28-Mar-24	13:00	28-Mar-24	17:00	
1169	RQ166821	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	09:00	28/Mar/2024	12:00	Kindly approve under construction head	PLANNED	Approved	28-Mar-24	09:00	28-Mar-24	12:00	

1170	RQ166818	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Mar/2024	13:00	21/Mar/2024	17:00	Kindly approve under construction head	PLANNED	Approved	21-Mar-24	13:00	21-Mar-24	17:00	
1171	RQ166019	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	AMP works	21/Mar/2024	09:00	23/Mar/2024	17:00	Kindly approve	PLANNED	Approved	21-Mar-24	09:00	23-Mar-24	17:00	
1172	RQ166817	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Mar/2024	09:00	21/Mar/2024	12:00	Kindly approve under construction head	PLANNED	Approved	21-Mar-24	09:00	21-Mar-24	12:00	
1173	RQ166582	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT SONIPAT(PG)	POWER GRID	D	For AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Approved	19-Mar-24	08:00	19-Mar-24	18:00	
1174	RQ166018	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	AMP works	18/Mar/2024	09:00	20/Mar/2024	17:00	Kindly approve	PLANNED	Approved	18-Mar-24	09:00	20-Mar-24	17:00	
1175	RQ166392	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	C	Bus Bar relay retrofitting work	18/Mar/2024	08:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Approved	18-Mar-24	08:00	21-Mar-24	18:00	May be allowed subject to no other outage and real time
1176	RQ166775	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP works	16/Mar/2024	10:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Approved	16-Mar-24	10:00	16-Mar-24	18:00	
1177	RQ166644	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv new Line Bay (213).	15/Mar/2024	10:00	17/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	15-Mar-24	10:00	17-Mar-24	18:00	
1178	RQ165899	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	AMP works	15/Mar/2024	09:30	15/Mar/2024	18:00	Kindly approve		Approved	15-Mar-24	09:30	15-Mar-24	18:00	
1179	RQ167249	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00			Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1180	RQ165990	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	AMP works	14/Mar/2024	09:30	15/Mar/2024	17:00	Kindly approve		Approved	14-Mar-24	09:30	15-Mar-24	17:00	
1181	RQ165886	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	AMP works	14/Mar/2024	09:30	14/Mar/2024	18:00	Kindly approve		Approved	14-Mar-24	09:30	14-Mar-24	18:00	
1182	RQ166643	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv new Line Bay (213).	12/Mar/2024	10:00	14/Mar/2024	18:00	Under construction head, Kindly approve		Approved	12-Mar-24	10:00	14-Mar-24	18:00	
1183	RQ165989	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	D	AMP works	11/Mar/2024	09:30	12/Mar/2024	17:00	Kindly approve		Approved	11-Mar-24	09:30	12-Mar-24	17:00	
1184	RQ166639	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	AMP works	09/Mar/2024	10:00	09/Mar/2024	18:00	Kindly approve		Approved	09-Mar-24	10:00	09-Mar-24	18:00	
1185	RQ165887	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	AMP works	08/Mar/2024	09:30	08/Mar/2024	18:00	Kindly approve		Approved	08-Mar-24	09:30	08-Mar-24	18:00	
1186	RQ166024	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWER GRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	17:00	Kindly approve		Approved	07-Mar-24	10:00	07-Mar-24	17:00	
1187	RQ166640	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve		Approved	07-Mar-24	10:00	07-Mar-24	18:00	

1188	RQ165885	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Replacement of Jumper during ICT-1 shutdown & AMP Works	07/Mar/2024	09:30	07/Mar/2024	18:00	Kindly approve		Approved	07-Mar-24	09:30	07-Mar-24	18:00	
1189	RQ165870	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	AMP works	06/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve		Approved	06-Mar-24	10:00	07-Mar-24	18:00	
1190	RQ165871	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWER GRID	D	AMP works	04/Mar/2024	10:00	05/Mar/2024	18:00	Kindly approve		Approved	04-Mar-24	10:00	05-Mar-24	18:00	
1191	RQ166642	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv new Line Bay (213).	04/Mar/2024	10:00	05/Mar/2024	18:00	Under construction head, Kindly approve		Approved	04-Mar-24	10:00	05-Mar-24	18:00	
1192	RQ166391	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	C	Bus Bar relay retrofiting work	04/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve		Approved	04-Mar-24	08:00	07-Mar-24	18:00	May be allowed subject to no other outage and real time
1193	RQ166641	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv new Line Bay (213).	01/Mar/2024	10:00	02/Mar/2024	18:00	Under construction head, Kindly approve		Approved	01-Mar-24	10:00	02-Mar-24	18:00	
1194	RQ167095	OCC_216	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Half Yearly Mtc..	29/Mar/2024	08:00	29/Mar/2024	18:00			Approved	29-Mar-24	08:00	29-Mar-24	18:00	
1195	RQ167094	OCC_216	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Half yearly mtc	22/Mar/2024	08:00	22/Mar/2024	18:00			Approved	22-Mar-24	08:00	22-Mar-24	18:00	
1196	RQ166770	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	15/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve under construction head		Approved	15-Mar-24	10:00	15-Mar-24	18:00	
1197	RQ167069	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	15/Mar/2024	08:00	15/Mar/2024	18:00			Approved	15-Mar-24	08:00	15-Mar-24	18:00	
1198	RQ167329	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Quarterly maintenance	13/Mar/2024	08:00	13/Mar/2024	18:00			Approved	13-Mar-24	08:00	13-Mar-24	18:00	
1199	RQ167085	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half yearly mtc	12/Mar/2024	08:00	12/Mar/2024	18:00			Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1200	RQ167084	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	12/Mar/2024	08:00	12/Mar/2024	18:00			Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1201	RQ167083	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	11/Mar/2024	08:00	11/Mar/2024	18:00			Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1202	RQ167082	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	11/Mar/2024	08:00	12/Mar/2024	18:00			Approved	11-Mar-24	08:00	12-Mar-24	18:00	
1203	RQ167072	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT DEHAR(BB)	BBMB	D	For attending hot points.	11/Mar/2024	08:00	11/Mar/2024	18:00			Approved	11-Mar-24	08:00	11-Mar-24	18:00	
1204	RQ167081	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	08/Mar/2024	08:00	09/Mar/2024	18:00			Approved	08-Mar-24	08:00	09-Mar-24	18:00	

1205	RQ166769	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	02/Mar/2024	10:00	02/Mar/2024	18:00	Kindly approve under construction head		Approved	15-Mar-24	10:00	15-Mar-24	18:00	subject to BBMB consent in d-3
1206	RQ167066	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	01/Mar/2024	08:00	01/Mar/2024	18:00			Approved	01-Mar-24	08:00	01-Mar-24	18:00	
1207	RQ166445	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	for AMP works	28/Mar/2024	09:00	28/Mar/2024	18:00			Approved	28-Mar-24	09:00	28-Mar-24	18:00	
1208	RQ166444	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	for AMP works	26/Mar/2024	09:00	26/Mar/2024	18:00			Approved	26-Mar-24	09:00	26-Mar-24	18:00	
1209	RQ166451	OCC_216	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	26/Mar/2024	09:00	29/Mar/2024	18:00			Approved	26-Mar-24	09:00	29-Mar-24	18:00	
1210	RQ166450	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	25/Mar/2024	09:00	28/Mar/2024	18:00			Approved	25-Mar-24	09:00	28-Mar-24	18:00	
1211	RQ166467	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR TESTING & COMMISSIOING WORKS OF TBC BAY 246 WITH ICT-9 UNDER SS63 B1 PACKAGE	24/Mar/2024	17:00	31/Mar/2024	23:59			Approved	24-Mar-24	19:00	31-Mar-24	23:59	May be given from 1900 Hrs
1212	RQ166449	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment worK	21/Mar/2024	09:00	24/Mar/2024	18:00			Approved	21-Mar-24	09:00	24-Mar-24	18:00	
1213	RQ166430	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	BAY AMP WORK	20/Mar/2024	09:00	22/Mar/2024	18:00	BUS AMP WORK		Approved	20-Mar-24	09:00	22-Mar-24	18:00	
1214	RQ166416	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	Construction work	20/Mar/2024	09:00	20/Mar/2024	18:00			Approved	20-Mar-24	09:00	20-Mar-24	18:00	
1215	RQ166414	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	jumper tightness work	18/Mar/2024	17:00	19/Mar/2024	23:00			Approved	18-Mar-24	19:00	19-Mar-24	23:00	May be given from 1900 Hrs
1216	RQ166487	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Mar/2024	15:00	28/Mar/2024	23:00			Approved	18-Mar-24	19:00	28-Mar-24	23:00	May be given from 1900 Hrs
1217	RQ166415	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	Construction work	18/Mar/2024	09:00	18/Mar/2024	18:00			Approved	18-Mar-24	09:00	18-Mar-24	18:00	
1218	RQ166434	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	18/Mar/2024	09:00	18/Mar/2024	18:00	Erection of Equipment		Approved	18-Mar-24	09:00	18-Mar-24	18:00	
1219	RQ166485	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Mar/2024	15:00	28/Mar/2024	23:00			Approved	17-Mar-24	19:00	28-Mar-24	23:00	May be given from 1900 Hrs

1220	RQ166448	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	17/Mar/2024	09:00	20/Mar/2024	18:00			Approved	17-Mar-24	09:00	20-Mar-24	18:00		
1221	RQ166433	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	17/Mar/2024	09:00	17/Mar/2024	18:00	Erection of Equipment		Approved	17-Mar-24	09:00	17-Mar-24	18:00		
1222	RQ166429	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	For Bay Extension work -under SS-95 package -220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	16/Mar/2024	17:00	19/Mar/2024	23:59	For Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines- i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I,		Rejected						
1223	RQ166466	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR TESTING & COMMISSIONING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	16/Mar/2024	17:00	24/Mar/2024	23:59			Approved	16-Mar-24	19:00	24-Mar-24	23:59	May be given from 1900 Hrs	
1224	RQ166432	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	16/Mar/2024	09:00	16/Mar/2024	18:00	Erection of Equipment		Approved	16-Mar-24	09:00	16-Mar-24	18:00		
1225	RQ166413	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	jumper tightness work	15/Mar/2024	17:00	16/Mar/2024	23:00			Approved	15-Mar-24	19:00	16-Mar-24	23:00	May be given from 1900 Hrs	
1226	RQ166457	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For AMP Works	15/Mar/2024	09:00	15/Mar/2024	18:00			Approved	15-Mar-24	09:00	15-Mar-24	18:00		
1227	RQ166431	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	15/Mar/2024	09:00	15/Mar/2024	18:00	Erection of Equipment		Approved	15-Mar-24	09:00	15-Mar-24	18:00		
1228	RQ166456	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For AMP Works	14/Mar/2024	09:00	14/Mar/2024	18:00			Approved	14-Mar-24	09:00	14-Mar-24	18:00		
1229	RQ166412	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	jumper tightness work	13/Mar/2024	17:00	14/Mar/2024	23:00			Approved	13-Mar-24	19:00	14-Mar-24	23:00	May be given from 1900 Hrs	
1230	RQ166438	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	for AMP works	13/Mar/2024	09:00	13/Mar/2024	18:00			Approved	13-Mar-24	09:00	13-Mar-24	18:00		

1231	RQ166428	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	Bay Extension work - under SS-95 package -220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	12/Mar/2024	17:00	15/Mar/2024	23:59	For Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines- i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I,		Rejected						
1232	RQ166437	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	for AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00			Approved	12-Mar-24	09:00	12-Mar-24	18:00		
1233	RQ166411	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	jumper tightness work	11/Mar/2024	17:00	12/Mar/2024	23:00			Approved	11-Mar-24	19:00	12-Mar-24	23:00	May be given from 1900 Hrs	
1234	RQ166465	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR TESTING & COMMISSIOING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	08/Mar/2024	17:00	16/Mar/2024	23:59			Approved	08-Mar-24	19:00	16-Mar-24	23:59	May be given from 1900 Hrs	
1235	RQ166479	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs	
1236	RQ166478	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs	
1237	RQ166480	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			Approved	07-Mar-24	19:00	17-Mar-24	23:00	May be given from 1900 Hrs	
1238	RQ166460	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00	For BUS BAR TESTING - under Project SS-95 package		Approved	07-Mar-24	09:00	14-Mar-24	18:00		
1239	RQ166461	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00	For BUS BAR TESTING - under Project SS-95 package		Approved	07-Mar-24	09:00	14-Mar-24	18:00		

1240	RQ166472	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	FOR JUMPERING OF 206- BAY ISOLATOR FROM 220KV BUS-1 UNDER PROJECT SS-104 PACKAGE UNDER ICT-3 BAY EXTENSION	07/Mar/2024	08:00	07/Mar/2024	20:00			Approved	07-Mar-24	08:00	07-Mar-24	20:00	
1241	RQ166410	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	jumper tightness work	06/Mar/2024	17:00	07/Mar/2024	23:00			Approved	06-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1242	RQ166409	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	jumper tightness work	04/Mar/2024	17:00	05/Mar/2024	23:00			Approved	04-Mar-24	19:00	05-Mar-24	23:00	May be given from 1900 Hrs
1243	RQ166477	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 4		D	for AMP works	02/Mar/2024	15:00	07/Mar/2024	23:00			Approved	02-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1244	RQ166476	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 3		D	for AMP works	02/Mar/2024	15:00	07/Mar/2024	23:00			Approved	02-Mar-24	19:00	07-Mar-24	23:00	May be given from 1900 Hrs
1245	RQ166484	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 5		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Mar/2024	15:00	13/Mar/2024	23:00			Approved	02-Mar-24	19:00	13-Mar-24	23:00	May be given from 1900 Hrs
1246	RQ166486	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 7		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Mar/2024	15:00	13/Mar/2024	23:00			Approved	02-Mar-24	19:00	13-Mar-24	23:00	May be given from 1900 Hrs
1247	RQ166464	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 5		D	FOR TESTING & COMMISSIONING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	01/Mar/2024	17:00	08/Mar/2024	23:59			Approved	01-Mar-24	19:00	08-Mar-24	23:59	May be given from 1900 Hrs
1248	RQ166474	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 1		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00			Approved	01-Mar-24	19:00	06-Mar-24	23:00	May be given from 1900 Hrs
1249	RQ166481	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 8		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00			Approved	01-Mar-24	19:00	06-Mar-24	23:00	May be given from 1900 Hrs
1250	RQ166475	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 2		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00			Approved	01-Mar-24	19:00	06-Mar-24	23:00	May be given from 1900 Hrs
1251	RQ166577	OCC_216	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Jumpering work	24/Mar/2024	17:00	27/Mar/2024	23:00			Approved	24-Mar-24	19:00	27-Mar-24	23:00	May be given from 1900 Hrs
1252	RQ166601	OCC_216	ntpcos_sd	BUS	220KV BUS 4 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#4 side isolator of diff bays.	20/Mar/2024	08:00	22/Mar/2024	18:00			Approved	20-Mar-24	08:00	22-Mar-24	18:00	May be given on daily basis subject to real time grid
1253	RQ166600	OCC_216	ntpcos_sd	BUS	220KV BUS 3 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#3 side isolator of diff bays.	18/Mar/2024	08:00	19/Mar/2024	18:00			Approved	18-Mar-24	08:00	19-Mar-24	18:00	May be given on daily basis subject to real time grid

1254	RQ166599	OCC_216	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	11/Mar/2024	08:00	16/Mar/2024	18:00			Approved	11-Mar-24	08:00	16-Mar-24	18:00	May be given on daily basis subject to real time grid
1255	RQ166598	OCC_216	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	04/Mar/2024	08:00	09/Mar/2024	18:00			Approved	04-Mar-24	08:00	09-Mar-24	18:00	May be given on daily basis subject to real time grid
1256	RQ166584	OCC_216	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.		Approved	17-Mar-24	09:00	17-Mar-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1257	RQ166585	OCC_216	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.		Approved	17-Mar-24	09:00	17-Mar-24	14:00	May be given subject to real time grid conditions/NHPC & PG consent/Load managemnet by J&K.
1258	RQ167080	OCC_216	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	D	Half Yearly Mtc..	12/Mar/2024	08:00	12/Mar/2024	18:00			Approved	12-Mar-24	08:00	12-Mar-24	18:00	
1259	RQ167079	OCC_216	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 1	DTL	D	Half yearly mtc	05/Mar/2024	08:00	05/Mar/2024	18:00			Approved	05-Mar-24	08:00	05-Mar-24	18:00	
1260	RQ165998	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	21/Mar/2024	08:00	21/Mar/2024	18:00			Approved	21-Mar-24	08:00	21-Mar-24	18:00	
1261	RQ167034	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	For attending hot points	19/Mar/2024	08:00	19/Mar/2024	18:00			Approved	19-Mar-24	08:00	19-Mar-24	18:00	
1262	RQ166955	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2024	08:00	06/Mar/2024	18:00			Approved	06-Mar-24	08:00	06-Mar-24	18:00	

1263	RQ166347	OCC_216	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)		D	AMP work	30/Mar/2024	09:00	30/Mar/2024	18:00			Approved	30-Mar-24	09:00	30-Mar-24	18:00	
1264	RQ166348	OCC_216	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)		D	For oil leakage in line reactor	27/Mar/2024	09:00	28/Mar/2024	18:00			Approved	27-Mar-24	17:00	28-Mar-24	23:00	May be given from 1700 Hrs
1265	RQ166357	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26/Mar/2024	15:00	28/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.
1266	RQ166345	OCC_216	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)		C	For implementing NGR bypass scheme	26/Mar/2024	09:00	28/Mar/2024	19:00			Approved	26-Mar-24	09:00	28-Mar-24	19:00	May be given subject to real time grid conditions.
1267	RQ166356	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Mar/2024	15:00	25/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.
1268	RQ166344	OCC_216	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)		C	For implementing NGR bypass scheme	21/Mar/2024	09:00	23/Mar/2024	19:00			Approved	21-Mar-24	09:00	23-Mar-24	19:00	May be given subject to real time grid conditions.
1269	RQ166349	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	AMP work	21/Mar/2024	07:00	21/Mar/2024	18:00			conditionally approved					To be clubbed with line AMP/outage work.

1270	RQ166355	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Mar/2024	15:00	22/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.
1271	RQ166350	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	FOR CONSTRUCTION OF FIRE WALL FOR SWLR OF BHADLA-2 CIRCUIT-4	16/Mar/2024	17:00	24/Mar/2024	23:59			conditionally approved					Shall be availed with line outage only
1272	RQ166358	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13/Mar/2024	15:00	15/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.
1273	RQ166343	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)		D	Recator Change over with Spare Reactor	08/Mar/2024	09:00	08/Mar/2024	16:00			conditionally approved					To be clubbed with line AMP/outage work.
1274	RQ166346	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)		D	FOR SPARE LR SWITCHING	07/Mar/2024	15:00	07/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.
1275	RQ166354	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	for AMP works	06/Mar/2024	15:00	08/Mar/2024	23:00			conditionally approved					To be clubbed with line AMP/outage work.

1276	RQ166362	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Mar/2024	15:00	12/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown		Approved	06-Mar-24	15:00	12-Mar-24	23:00		
1277	RQ166353	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	for AMP works	05/Mar/2024	15:00	07/Mar/2024	23:00			conditionally approved						To be clubbed with line AMP/outage work.
1278	RQ166361	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/Mar/2024	15:00	12/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown		Approved	05-Mar-24	15:00	12-Mar-24	23:00		
1279	RQ166352	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	for AMP works	04/Mar/2024	15:00	06/Mar/2024	23:00			conditionally approved						To be clubbed with line AMP/outage work.

1280	RQ166360	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04/Mar/2024	15:00	08/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	Approved	04-Mar-24	15:00	08-Mar-24	23:00		
1281	RQ166351	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	for AMP works	03/Mar/2024	15:00	05/Mar/2024	23:00		conditionally approved						To be clubbed with line AMP/outage work.
1282	RQ166359	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03/Mar/2024	15:00	06/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	Approved	03-Mar-24	15:00	06-Mar-24	23:00		
1283	RQ166367	OCC_216	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For BUS BAR retrofitment work and hardware replacement work in switchyard	05/Mar/2024	08:00	05/Mar/2024	18:00		Approved	05-Mar-24	08:00	05-Mar-24	18:00		
1284	RQ167270	OCC_216	cpcc3_sd	BAY	215 BUS COUPLER BAY - 220 KV JAULIVI (PG) - BUS 3 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	29/Mar/2024	10:00	29/Mar/2024	18:00		Approved	29-Mar-24	10:00	29-Mar-24	18:00		

1285	RQ166578	OCC_216	cpcc1_sd	BAY	205 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 220 KV BIKANER(PG)	POWER GRID	D	FOR CB OVERHAULLING WORK	28/Mar/2024	15:00	28/Mar/2024	23:00			Approved	28-Mar-24	15:00	28-Mar-24	23:00	May be given from 1500 Hrs
1286	RQ167267	OCC_216	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	28/Mar/2024	10:00	28/Mar/2024	18:00			Approved	28-Mar-24	10:00	28-Mar-24	18:00	
1287	RQ167266	OCC_216	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	26/Mar/2024	10:00	26/Mar/2024	18:00			Approved	26-Mar-24	10:00	26-Mar-24	18:00	
1288	RQ167318	OCC_216	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Mar/2024	10:00	21/Mar/2024	18:00			Approved	18-Mar-24	10:00	21-Mar-24	18:00	Element must remain in service via other bay.
1289	RQ167319	OCC_216	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Mar/2024	08:00	17/Mar/2024	18:00			Approved	13-Mar-24	08:00	17-Mar-24	18:00	Element must remain in service via other bay.
1290	RQ167322	OCC_216	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Mar/2024	08:00	14/Mar/2024	18:00			Approved	11-Mar-24	08:00	14-Mar-24	18:00	Element must remain in service via other bay.

1291	RQ167320	OCC_216	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Mar/2024	08:00	12/Mar/2024	18:00			Approved	09-Mar-24	08:00	12-Mar-24	18:00	Element must remain in service via other bay.
1292	RQ166553	OCC_216	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	Overhauling of CB mechanism	06/Mar/2024	08:00	11/Mar/2024	18:00			Approved	06-Mar-24	08:00	11-Mar-24	18:00	Element must remain in service via other bay.
1293	RQ167321	OCC_216	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make.	01/Mar/2024	10:00	04/Mar/2024	18:00			Approved	01-Mar-24	10:00	04-Mar-24	18:00	Element must remain in service via other bay.
1294	RQ167330	OCC_216	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half Yearly Mtc..	29/Mar/2024	08:00	29/Mar/2024	18:00			Approved	29-Mar-24	08:00	29-Mar-24	18:00	
1295	RQ167331	OCC_216	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half Yearly Mtc..	22/Mar/2024	08:00	22/Mar/2024	18:00			Approved	22-Mar-24	08:00	22-Mar-24	18:00	
1296	RQ166265	OCC_216	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For commissioning of AVR and aux transformer	25/Mar/2024	17:00	28/Mar/2024	23:00			Approved	25-Mar-24	17:00	28-Mar-24	23:00	May be given from 1700 Hrs
1297	RQ166264	OCC_216	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For commissioning of AVR and aux transformer	21/Mar/2024	17:00	24/Mar/2024	23:00			Approved	21-Mar-24	17:00	24-Mar-24	23:00	May be given from 1700 Hrs

1298	RQ166267	OCC_216	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For maintenance of controllers installed in SVC	18/Mar/2024	08:00	18/Mar/2024	18:00			Approved	18-Mar-24	08:00	18-Mar-24	18:00	
1299	RQ167263	OCC_216	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	15/Mar/2024	10:00	15/Mar/2024	18:00			Approved	15-Mar-24	10:00	15-Mar-24	18:00	
1300	RQ167264	OCC_216	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	14/Mar/2024	10:00	14/Mar/2024	18:00			Approved	14-Mar-24	10:00	14-Mar-24	18:00	
1301	RQ165857	OCC_216	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP of STATCOM before the completion of warranty period	14/Mar/2024	09:00	15/Mar/2024	18:00	Kindly approve		Approved	14-Mar-24	09:00	15-Mar-24	18:00	
1302	RQ165858	OCC_216	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP of STATCOM before the completion of warranty period	14/Mar/2024	09:00	15/Mar/2024	18:00	Kindly approve		Approved	14-Mar-24	09:00	15-Mar-24	18:00	
1303	RQ166020	OCC_216	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP works	12/Mar/2024	09:00	14/Mar/2024	17:00	Kindly approve		Approved	12-Mar-24	09:00	14-Mar-24	17:00	
1304	RQ167276	OCC_216	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	02/Mar/2024	10:00	02/Mar/2024	18:00			Approved	02-Mar-24	10:00	02-Mar-24	18:00	
1305	RQ166266	OCC_216	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/Mar/2024	17:00	18/Mar/2024	23:00	Complete STATCOM Station-1 Shutdown Required.		Approved	14-Mar-24	17:00	18-Mar-24	23:00	May be given from 1700 Hrs
1306	RQ166263	OCC_216	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/Mar/2024	17:00	13/Mar/2024	23:00	Complete STATCOM Station-1 Shutdown Required.		Approved	11-Mar-24	17:00	13-Mar-24	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	JUSNL	132 kv Rihand-Garhwa Rd T/L	1/Mar/24	8:00	20/Mar/24	17:00	Continuous	For Height Raising of 132 kv Garhwa-Rihand & Rihand-Nagar Untari T/L between loc no 437 & 438	All statutory clearances, FTC Approval to be submitted before charging of line	Approved	All statutory clearances, FTC Approval to be submitted before charging of line
2	ERPC	JUSNL	132 kv Rihand-Nagar Untari T/L	1/Mar/24	8:00	20/Mar/24	17:00	Continuous	For Height Raising of 132 kv Garhwa-Rihand & Rihand-Nagar Untari T/L between loc no 437 & 438	All statutory clearances, FTC Approval to be submitted before charging of line	Approved	All statutory clearances, FTC Approval to be submitted before charging of line
3	ERPC	ER1	765KV-GAYA-VARANASI-2	5/Mar/24	09:00	5/Mar/24	17:30	Daily	Insulator cleaning & broken insulator replacement work.		Approved	
4	ERPC	ER1	400KV-BIHARSARIFF(PG)-VARANASI-2	16/Mar/24	09:00	31/Mar/24	17:30	Daily	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI	All statutory clearances, FTC Approval to be submitted before charging of line	Approved	All statutory clearances, FTC Approval to be submitted before charging of line
5	ERPC	ER1	400KV-BIHARSARIFF(PG)-VARANASI-1	16/Mar/24	09:00	31/Mar/24	17:30	Daily	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI	All statutory clearances, FTC Approval to be submitted before charging of line	Approved	All statutory clearances, FTC Approval to be submitted before charging of line
6	ERPC	ER1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	19/Mar/24	09:00	19/Mar/24	17:30	Daily	to facilitate shutdown of other circuit		Approved	
7	ERPC	ER1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	20/Mar/24	09:00	20/Mar/24	17:30	Daily	to facilitate shutdown of other circuit		Approved	
8	ERPC	ER1	400KV-BIHARSARIFF(PG)-BALIA-2	20/Mar/24	09:00	20/Mar/24	17:30	Daily	FLASHED INSULATOR REPLACEMENT		Approved	
9	ERPC	ER1	400KV-BIHARSARIFF(PG)-BALIA-1	19/Mar/24	09:00	19/Mar/24	17:30	Daily	FLASHED INSULATOR REPLACEMENT		Approved	
10	ERPC	ER1	765KV-GAYA-BALIA-1	29/Mar/24	09:00	31/Mar/24	17:30	Daily	Replacement of Insulator at Crossings		Approved	
11	ERPC	ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	6/Mar/24	09:00	6/Mar/24	17:30	Daily	RTU SYSTEM UPGRADATION WORK		Approved	
12	ERPC	ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	5/Mar/24	09:00	5/Mar/24	17:30	Daily	RTU SYSTEM UPGRADATION WORK		Approved	
13	ERPC	ER1	400KV-PUSAULI(PG)-VARANASI-1	27/Mar/24	08:00	27/Mar/24	18:00	Daily	LBB retrofitting scheme		Approved	
14	ERPC	ER1	400KV-PUSAULI(PG)-VARANASI-1	26/Mar/24	08:00	26/Mar/24	18:00	Daily	LBB retrofitting scheme		Approved	
15	ERPC	ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	22/Mar/24	08:00	22/Mar/24	18:00	Daily	LBB retrofitting works		Approved	
16	ERPC	ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	21/Mar/24	08:00	21/Mar/24	18:00	Daily	LBB retrofitting works		Approved	
17	ERPC	ER1	400KV EAST BUS-1 AT PUSAULI	19/Mar/24	08:00	20/Mar/24	18:00	Daily	ISOLATOR BPI REPLACEMENT	765/400 kv ICT, 765 kv Sasaram Fatehpur line will be idle charged during Bus shutdown.	Approved	765/400 kv ICT, 765 kv Sasaram Fatehpur line will be idle charged during Bus shutdown.
18	ERPC	ER1	765 KV SASARAM FATEHPUR	19/Mar/24	08:00	20/Mar/24	18:00	Daily	TO FACILATE 400KV EAST BUS-1 SHUTDOWN		Approved	
19	ERPC	ER1	400KV-MUZAFFARPUR(PG)-DHALKEBAR-1	2/Mar/24	09:00	2/Mar/24	17:30	Daily	RTU SYSTEM UPGRADATION WORK	Subjected to Nepal consent	Approved	Subjected to Nepal consent
20	ERPC	ER1	400KV-MUZAFFARPUR(PG)-DHALKEBAR-2	1/Mar/24	09:00	1/Mar/24	09:00	Daily	RTU SYSTEM UPGRADATION WORK	Subjected to Nepal consent	Approved	Subjected to Nepal consent
21	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	11/Mar/24	9:30	11/Mar/24	13:30	Daily	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
22	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	8/Mar/24	9:00	8/Mar/24	14:00	Daily	For Switching of Spare with R-ph (For taking R-Ph in Service)	ATC Curtailment of 2450 MW in NR Import	Approved	ATC Curtailment of 2450 MW in NR Import
23	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	7/Mar/24	9:00	7/Mar/24	18:00	Daily	Line AMP works, Dia to be Kept open at both ends and Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3		discussed in main list
24	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	8/Mar/24	9:00	8/Mar/24	18:00	Daily	Line AMP works, Dia to be Kept open at both ends. Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3		discussed in main list
25	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	21/Mar/24	9:00	21/Mar/24	18:00	Daily	Line Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhychal (PS) and Line AMP at TLM . A/R off of Ckt 2 and Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
26	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	22/Mar/24	9:00	22/Mar/24	18:00	Daily	Line Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhychal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
27	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1	1/Mar/24	9:00	1/Mar/24	15:00	Daily	Switching of B phase Transformer with Spare. Last spare change date 29.09.2023	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
28	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	2/Mar/24	9:00	2/Mar/24	15:00	Daily	Switching of Spare ICT with Bphase of ICT#2	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
29	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	8/Mar/24	9:00	8/Mar/24	17:00	Daily	FOR LINE MAINTENANCE WORK		Approved	
30	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	15/Mar/24	9:00	15/Mar/24	17:00	Daily	FOR LINE MAINTENANCE WORK		Approved	
31	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	13/Mar/24	9:00	13/Mar/24	17:00	Daily	FOR LINE MAINTENANCE WORK		Approved	

SR NO	VOLTAGE LEVEL	ELEMENT_NAME	FROM DATE	FROM TIME	TO DATE	TO TIME	BASIS	REASON	SYSTEM	Shutdown Status	OCC Remarks
1	400KV	1. Main Bay OF 400kV AC Filter 1 of Mahendragarh (APL) HVDC Terminal (Bay 404A). 2. Tie Bay of 400kV AC Filter 1 of Mahendragarh (APL) HVDC Terminal & 400kV AC Filter 2 of Mahendragarh (APL) HVDC Terminal (Bay 404B).	18.03.2024	9:00	18.03.2024	17:00	Daily	Testing & Maintenance of 400 KV AC- Filter-1 Bus and Subbank Bay Equipment.	400 KV AC- Filter-2&3 Subbank available condition	Approved	Element must remain in service via other bay.
2	400KV	2. Tie Bay of 400kV AC Filter 1 of Mahendragarh (APL) HVDC Terminal & 400kV 404C).	19.03.2024	9:00	19.03.2024	17:00	Daily	AC- Filter-2 Bus and Subbank Bay Equipment.	400 KV AC- Filter-1&3 Subbank available condition	Approved	Element must remain in service via other bay.
3	400KV	Main Bay OF 400kV AC Filter 1 of Mahendragarh (APL) HVDC Terminal (Bay 404A).	20.03.2024	9:00	20.03.2024	17:00	Daily	Testing & Maintenance of 400 KV AC- Filter-1 Main Bay Equipment.	400 KV AC- Filter-1 will be charged via Tie bay	Approved	Element must remain in service via other bay.
4	400KV	Tie Bay of 400kV AC Filter 1 of Mahendragarh (APL) HVDC Terminal & 400kV AC Filter 2 of Mahendragarh (APL) HVDC Terminal (Bay 404B).	21.03.2024	9:00	21.03.2024	17:00	Daily	Testing & Maintenance of 400 KV AC- Filter-1 & 2 Tie Bay Equipment.	400 KV AC- Filter-1 & 2 wil be charged via Main bays	Approved	Element must remain in service via other bay.
5	400KV	Main Bay OF 400kV AC Filter 2 of Mahendragarh (APL) HVDC Terminal (Bay 404C).	22.03.2024	9:00	22.03.2024	17:00	Daily	Testing & Maintenance of 400 KV AC- Filter-2 Main Bay Equipment.	400 KV AC- Filter-2 wil be charged via Tie bay	Approved	Element must remain in service via other bay.
6	400KV	1. Main Bay OF 400kV AC Filter 3 of Mahendragarh (APL) HVDC Terminal (407C). 2. Tie Bay of 400kV Mahendragarh (APL) HVDC Terminal_HVDC Pole-1 & 400kV AC Filter 3 of Mahendragarh (APL) HVDC Terminal (407B).	23.03.2024	9:00	23.03.2024	17:00	Daily	Testing & Maintenance of 400 KV AC- Filter-3 Bus and Subbank Bay Equipment.	400 KV AC- Filter-1&2 Subbank available condition	Approved	Element must remain in service via other bay.

Performa for Shutdown

Sr. No.	Name of Sub-Station	Name of Element (Transformer, Line, Bus-Coupler etc.) / Rated Voltage	*Code/ID of Element (Transformer, Line, Bus-Coupler etc.)	Shutdown		Shutdown Requird 'From'		Shutdown Requird 'To'		Total outage Time (Hrs.)	Alternate Source of supply	Shutdown Status	OCC Remaks
			(Transformer, Line, Bus-Coupler etc.) / Rated Voltage	Planned for Preventive maintenance	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time				
1	400KV S/Stn Daultabad	Transformer	315 MVA ICT-1	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	04.03.2024	10:00	04.03.2024	13:30	3.5	315 MVA ICT-2,3 & 4	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Harvana.
2	400KV S/Stn Daultabad	Transformer	315 MVA ICT-2	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	04.03.2024	13:30	04.03.2024	17:00	3.5	315 MVA ICT-1,3 & 4	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Harvana.
3	400KV S/Stn Daultabad	Transformer	315 MVA ICT-3	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	05.03.2024	10:00	05.03.2024	13:30	3.5	315 MVA ICT-1,2 & 4	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Harvana.
4	400KV S/Stn Daultabad	Transformer	315 MVA ICT-4	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	05.03.2024	13:30	05.03.2024	17:00	3.5	315 MVA ICT-1,2 & 3	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Harvana.
5	400KV S/Stn Daultabad	Line / 400kV	400kV Daultabad-Dhanonda (HV) Ckt-2	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	06.03.2024	10:00	06.03.2024	12:00	2	400kV Daultabad-Dhanonda (HV) Ckt-1	Approved	May be given subject to real time grid conditions.
6	400KV S/Stn Daultabad	Bus bar/ 400 kV	400 kV Bus Bar-1	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	11.03.2024	10:00	11.03.2024	17:00	7	400 kV Bus Bar-2	Approved	May be given subject to real time grid conditions.
7	400KV S/Stn Daultabad	Bus bar/ 400 kV	400 kV Bus Bar-2	Planned Shutdown	For attending hot points observed during thermovision scanning carried out on dated 05 Feb 2024	12.03.2024	10:00	12.03.2024	17:00	7	400 kV Bus Bar-1	Approved	May be given subject to real time grid conditions.

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	216	PPGCL-BARA	400KV	400KV BARA-MEJA Line-2 Tie Breaker 412-52	PPGCL-BARA	Continous	For Pre-commissioning & Tests of FGD related Switchyard Equipment	20-Feb-24	8:00	6-Mar-24	22:00	Power Evacuation will be available through 400KV CKT-1,400KV CKT-2 & 765KV CKT-2	Approved	Element must remain in service via other bay.

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	S/d Status	OCC Remarks
1	220 KV Ballabhgarh(BBMB)- Charkhi Dadri(BBMB) S/c	BBMB	Continuous	Erection, Stringing & Sagging of new towers in place of 505-505A as a deposit work of HRIDC (Haryana Rail Infrastructure Development Corporation Ltd.) for Palwal to Sonipat, Haryana Orbital Rail Corridor development work	01.03.2023 (08:00)	22.03.2023 (17:00)	Approved	subject to availability of other lines from Charkhi Dadri and load management by BBMB
2	220 KV Samaypur(BBMB)- Charkhi Dadri(BBMB) S/c	BBMB	Continuous	Erection, Stringing & Sagging of new towers in place of 505-505A as a deposit work of HRIDC (Haryana Rail Infrastructure Development Corporation Ltd.) for Palwal to Sonipat, Haryana Orbital Rail Corridor development work	01.03.2023 (08:00)	22.03.2023 (17:00)	Approved	subject to availability of other lines from Charkhi Dadri and load management by BBMB

PLANNED SHUT DOWN FOR THE MONTH OF MARCH- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV BUS COUPLER 400kV BUS COUPLER BAY at 400KV SAROJINI NAGAR, LUCKNOW	04.03.2024	11.03.2024	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type (Connection of CT Bus-Bar Prot	Continuous		Approved	All Element must remain in service.
2	400kV	400kV TRANFER BUS BAR at 400KV SAROJINI NAGAR, LUCKNOW	10.03.2024	10.03.2024	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protecion Core, Interconnec	Continuous		Approved	May be given subject to real time grid conditions.
3	400kV	4400/220/33 KV 500 MVA ICT-I at 400KV PANKI, KANPUR	05.03.2024	11.03.2024	10:00:00	17:00:00	* SHUTDOWN OF 500MVA ICT-I, FOR 220KV JACK BUS STRINGING OF TWIN MOOSE X CONDUCTOR	Continuous		Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
4	400kV	400KV GR. NOIDA-400kV NAWADA line	03.03.2024	03.03.2024	10:00:00	16:00:00	* Tightening & Routine testing work will be done at PG Bus X Isolator(92A,Y phase)of 400 kV Nawada Bay during this shutd	Continuous		Approved	May be given subject to real time grid conditions.
5	765KV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	
6	765KV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	
7	765KV	765kV Main Bus-1 at Ghatampur TPS	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
8	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
9	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
10	765KV	765kV Main Bus-2 at Ghatampur TPS	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
11	765KV	Bay 810 Main bay for 330 MVAR Bus Reactor	29.02.2024	31.03.2024	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th & 215th OCC meeting. Requested to extend the shutdown upto 31.03.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
12	400kV	411 TIE BAY 500 MVA ICT-1 And Sambhal line -2 at 765/400/220kV GIS S/s PRSTL Rampur	13.03.2024	13.03.2024	09:00 Hrs	17:30 Hrs	ANNUAL MAINTENANCE	Daily		Approved	

13	765kV	765kV 240MVAR Hapur Line Reactor at 765/400/220kV GIS S/s PRSTL Rampur	07.03.2024	07.03.2024	09:00 Hrs	17:30 Hrs	For rectification of punch points and Annual Testing works	Daily		Approved	
14	400kV	Bay 411 at 400 kV Powergrid Jawaharpur Firozabad Transmission Limited (PJFTL)	01.03.2024	01.03.2024	8:00:00	18:00:00	Annual Maintenance Work.	Daily	Shutdown is requested for carrying out Annual Maintenance Work.	Approved	
15	400kV	Bay 412 at 400 kV Powergrid Jawaharpur Firozabad Transmission Limited (PJFTL)	02.03.2024	02.03.2024	8:00:00	18:00:00	Annual Maintenance Work.	Daily	Shutdown is requested for carrying out Annual Maintenance Work.	Approved	
16	400kV	400KV BARA-MEJA Line-2 Tie Breaker 412-52 at PPGCL-BARA	20.02.2024	06.03.2024	8:00:00	22:00:00	For Pre-commissioning & Tests of FGD related Switchyard Equipment	Continuous	Power Evacuation will be available through 400KV CKT-1,400KV CKT-2 & 765KV CKT-2	Approved	
17	400KV	500MVA ICT-2 AT 400KV S/S AZAMGARH(UP)	21.02.2024	21.02.2024	11:00	14:00	to attend the leakage	Continuous	500MVA ICT-1 SHALL REMAIN IN SERVICE.	Approved	
18	400KV	400KV MEJA - BARA CKT-2	21.02.2024	21.02.2024	10:00	12:00	For Installation & Commissioning of meters under SAMAST Project	Continuous		Approved	
19	400KV	200MVA ICT-1 AT 400KV MEJA TPS	21.02.2024	21.02.2024	12:00	14:00	For Installation & Commissioning of meters under SAMAST Project	Continuous		Approved	
20	400KV	200MVA ICT-2 AT 400KV MEJA TPS	21.02.2024	21.02.2024	14:00	16:00	For Installation & Commissioning of meters under SAMAST Project	Continuous		Approved	

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 216th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765kV/400kV/220kV/132kV Lines										
1	400kV Didwana-Bikaner TL (Adani)	ADANI	DAILY	20.02.2024	08:00	29.02.2024	18:00	Non auto for Construction of 765kV Bhadla 2-Sikar 2 TLC by HOT LINE	ONLY NON AUTO	Approved	May be given subject to real time grid conditions
2	400 kV Fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	DAILY	03.03.2024	17:00	03.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
3	400 kV Fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	DAILY	04.03.2024	17:00	04.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
4	400 kV Fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	DAILY	05.03.2024	17:00	05.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
5	400 kV Fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	DAILY	06.03.2024	17:00	06.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
6	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	DAILY	07.03.2024	17:00	07.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
7	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	DAILY	08.03.2024	17:00	08.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
8	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	DAILY	09.03.2024	17:00	09.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
9	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	DAILY	10.03.2024	17:00	10.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be given from 1700 Hrs
10	400kV D/C Bhiwadi-Kotputli line	PGCIL	DAILY	14.03.2024	17:00	15.03.2024	23:55	for liquidation of SD nature defects		Approved	May be given from 1700 Hrs
11	400kV Gurgaon-Sohna-1 line & 400kV Gurgaon-Bhiwadi line	PGCIL	DAILY	19.03.2024	08:00	20.03.2024	18:00	for liquidation of SD nature defects		Approved	May be given subject to real time grid conditions
12	400kV Bhiwadi-Neemrana line CKt-1	PGCIL	DAILY	27.03.2024	08:00	28.03.2024	18:00	for liquidation of SD nature defects		Approved	May be given subject to real time grid conditions
13	400kV Bhiwadi-Neemrana line CKt-2	PGCIL	DAILY	29.03.2024	08:00	30.03.2024	18:00	for liquidation of SD nature defects		Approved	May be given subject to real time grid conditions
14	400KV Rappc-Chittorgarh	PGCIL	DAILY	22.02.2024	08:00	24.02.2024	18:00	Non-Auto for Hotline maintenance		Approved	May be given subject to real time grid conditions
15	400KV Rappc-Kankroli	PGCIL	DAILY	22.02.2024	08:00	24.02.2024	18:00	Non-Auto for Hotline maintenance		Approved	May be given subject to real time grid conditions
18	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	RRVPNL	DAILY	10-Mar-24	17:00	13-Mar-24	23:55	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N42/0- N43/0		Approved	
19	400 kV S/C Akal (Jaisalmer)-Jodhpur T/L	RRVPNL	DAILY	04-Mar-24	17:00	06-Mar-24	23:55	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd T/L) Section- N50/0- N51/0		Approved	
20	400 KV BHILWARA(RS)-CHHABRA (RVUN) (RS) CKT-1	RRVPNL	DAILY	06-Mar-24	17:00	06-Mar-24	23:55	Shutdown required for balance diamond creation works with under crossing 220kV D/C Anta-Bhilwara line	NROSS Package: Shutdown Required for balance Diamond creation works	Approved	May be given from 1700 Hrs/Rajasthan consent.

21	400 KV BHILWARA(RS)-CHHABRA (RVUN) (RS) CKT-1	RRVPNL	DAILY	07-Mar-24	08:00	11-Mar-24	18:00	Non-Auto required for balance diamond creation works with under crossing 220kV D/C Anta-Bhilwara line	NROSS Package: Non-auto Required for balance Diamond creation works	Approved	
22	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1	PGCIL	DAILY	06-Mar-24	17:00	07-Mar-24	23:55	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	Approved	May be given from 1700 Hrs/Rajasthan consent.
23	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2	PGCIL	DAILY	06-Mar-24	17:00	07-Mar-24	23:55	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	Approved	May be given from 1700 Hrs/Rajasthan consent.
26	220kV D/C Daultabad-Manesar Line	HVPNL	Cont..	18.03.2024	09:00	27.03.2024	18:00	for NCRTC diversion work		Approved	Subject to Haryana consent.
27	220KV S/C Khetri-Jhunjhunu Transmission Line	RRVPNL	Daily	06.03.2024	08:00	07.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
28	220KV D/C Ratangarh-Khetri Transmission Line Ckt-1	RRVPNL	Daily	04.03.2024	08:00	05.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
29	220KV D/C Ratangarh-Khetri Transmission Line Ckt-2	RRVPNL	Daily	04.03.2024	08:00	05.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
30	132 KV S/C Khetri-Buhana Transmission Line	RRVPNL	Daily	29.03.2024	08:00	30.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
31	132KV S/C Khetri-Nangli Transmission Line	RRVPNL	Daily	27.03.2024	08:00	28.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
32	220 KV S/C Mahendragarh-Narnaul Transmission Line	RRVPNL	Daily	22.03.2024	08:00	23.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
33	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	RRVPNL	Daily	18.03.2024	08:00	19.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
34	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	RRVPNL	Daily	20.03.2024	08:00	21.03.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
35	220KV Fatehgarh-2 - AHEJOL-3 - Bay No 210 at Fatehgarh II	energy jais	Daily	11-Mar-24	17:00	13-Mar-24	23:55	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N45/0- N46/0		Approved	
36	220KV Adani RenewPark_SL_FGARH_FBTL(AREPRL)-AHEJ4L PSS 4 HB_FGRAH_FBTL(AHEJ4L) (AREPRL) Ckt-1	energy jais	Daily	07-Mar-24	17:00	09-Mar-24	23:55	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0- N36/0		Approved	
37	220KV Adani RenewPark_SL_FGARH_FBTL(AREPRL)-AHEJ4L PSS 3 HB_FGRAH_FBTL(AHEJ4L) (AREPRL) Ckt-1	energy jais	Daily	07-Mar-24	17:00	09-Mar-24	23:55	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0- N36/0		Approved	
38	220 kV Baghpat (PG)- Baghpat (UPPTCL) ckt-I Line	UPPTCL	Cont..	05-Mar-24	10:00	08-Mar-24	22:00	For Partial Discharge Defect Rectification Work		Rejected	consent denied by UP
39	221 kV Baghpat (PG)- Baghpat (UPPTCL) ckt-II Line	UPPTCL	Cont..	05-Mar-24	10:00	08-Mar-24	22:00	For Partial Discharge Defect Rectification Work		Rejected	consent denied by UP
40	222 kV Baghpat (PG)- Modipuram (UPPTCL) ckt-I Line	UPPTCL	Cont..	05-Mar-24	10:00	08-Mar-24	22:00	For Partial Discharge Defect Rectification Work		Rejected	consent denied by UP
765 /400/220kV ICT/STATCOMS											
1	400/220 kV 500 MVA ICT-1 AT FATEHGARH-III	PGCIL	Daily	11.03.2024	17:00	11.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
2	400/220 kV 500 MVA ICT-1 AT FATEHGARH-III	PGCIL	Daily	12.03.2024	17:00	12.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
3	400/220 kV 500 MVA ICT-2 AT FATEHGARH-III	PGCIL	Daily	13.03.2024	17:00	13.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
4	400/220 kV 500 MVA ICT-2 AT FATEHGARH-III	PGCIL	Daily	14.03.2024	17:00	14.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	

5	400/220 kV 500 MVA ICT-3 AT FATEHGARH-III	PGCIL	Daily	15.03.2024	17:00	15.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
6	400/220 kV 500 MVA ICT-3 AT FATEHGARH-III	PGCIL	Daily	16.03.2024	17:00	16.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
7	400/220 kV 500 MVA ICT-4 AT FATEHGARH-III	PGCIL	Daily	17.03.2024	17:00	17.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
8	400/220 kV 500 MVA ICT-4 AT FATEHGARH-III	PGCIL	Daily	18.03.2024	17:00	18.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
9	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PGCIL	Daily	15.02.2024	17:00	15.02.2024	23:00	UPS Upgradation Work	STATCOM S/D required	Approved	
10	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-Mar-24	17:00	18-Mar-24	23:59Hrs	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	
11	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	19-Mar-24	17:00	20-Mar-24	23:59Hrs	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	
12	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-Mar-24	17:00	18-Mar-24	23:59Hrs	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	
13	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	19-Mar-24	17:00	20-Mar-24	23:59Hrs	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	
14	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	21-Mar-24	17:00	21-Mar-24	23:59Hrs	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	
15	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	22-Mar-24	17:00	22-Mar-24	23:59Hrs	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	
16	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	23-Mar-24	17:00	23-Mar-24	23:59Hrs	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	
17	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	21-Mar-24	17:00	21-Mar-24	23:59Hrs	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	
18	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	22-Mar-24	17:00	22-Mar-24	23:59Hrs	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	
19	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	23-Mar-24	17:00	23-Mar-24	23:59Hrs	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	
400/220kV BUS REACTOR											
1	400 kV 125 MVAR Bus Reactor-1 AT FATEHGARH-III	PGCIL	Daily	19.03.2024	17:00	19.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
2	400 kV 125 MVAR Bus Reactor-1 AT FATEHGARH-III	PGCIL	Daily	20.03.2024	17:00	20.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
3	400 kV 125 MVAR Bus Reactor-2 AT FATEHGARH-III	PGCIL	Daily	21.03.2024	17:00	21.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
4	400 kV 125 MVAR Bus Reactor-2 AT FATEHGARH-III	PGCIL	Daily	22.03.2024	17:00	22.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
765/400/220kV BUS											
1	400 kV Bus-1 AT FATEHGARH-III	PGCIL	Daily	23.03.2024	17:00:00	23.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	
2	400 kV Bus-1 AT FATEHGARH-III	PGCIL	Daily	24.03.2024	17:00:00	24.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement	207 Bay, ,209 Bay ICT-1(IV Side)414 Tie Bay and 415 Main Bay ICT-1(HV Side) will be SD during Bus-2 SD	Approved	

3	400 kV Bus-2 AT FATEHGARH-III	PGCIL	Daily	25.03.2024	17:00:00	25.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement	BAY EXTENSION WORK	Approved	
4	400 kV Bus-2 AT FATEHGARH-III	PGCIL	Daily	26.03.2024	17:00:00	26.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement	BAY EXTENSION WORK	Approved	
5	220 kV Bus 1 AT FATEHGARH-III	PGCIL	Daily	27.03.2024	17:00:00	27.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement	BAY EXTENSION WORK	Approved	
6	220 kV Bus 2 AT FATEHGARH-III	PGCIL	Daily	28.03.2024	17:00:00	28.03.2024	23:55	Bay extension construction work to avoid induction T&P movements for safety requirement	BAY EXTENSION WORK	Approved	
7	220 kV Main Bus 1 along with Bus Coupler Bay (Bay 204) at Baghpat	UPPTCL	Cont..	05-03-2024	10:00:00	08-03-2024	22:00	For Partial Discharge Defect Rectification Work	May be allowed subject to no other outage/One BUS shutdown at a time	rejected	consent denied by UP
765KV/400/220kV Bays											
1	713 MAIN BAY - 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-3 (POWERGRID) AT BHADLA-2	PGCIL	Daily	01.03.2024	17:00:00	04.03.2024	23:00:00	Commissioning of 713 Reactor Bay		Approved	
2	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	PGCIL	Cont..	20-Feb-24	08:00	15-Mar-24	20:00	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work		Approved	Element must remain in service via other bay.

POWERGRID NORTHERN REGION-III
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 215th OCC MEETING

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)																
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow				NOV'23		DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks	
S. N.	NAME OF REQUESTING AGENCY	LINE DETAILS				INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS	PROPOSED DATE AND TIME		DATE						
																FROM
								DATE	TIME	DATE	TIME					
1	POWERGRID_N R3	400 KV Unnao(UP)-Bareilly(UP) Ckt 1				Intra	Continuous	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilli line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway		24-Feb-2024	8:00	25-Feb-2024	20:00	Continuous Shutdown of both ckt - required together on same day in view of Powerline crossing.	Approved	May be given on daily basis subject to real time grid conditions/UP Consent.
2	POWERGRID_N R3	400 KV Unnao(UP)-Bareilly(UP) Ckt 2				Intra	Continuous	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 &		24-Feb-2024	8:00	25-Feb-2024	20:00		Approved	
3	POWERGRID_N R3	400kV Singrauli(NT)- Vindhyachal(PG) Ckt 1				Intra	Continuous	Retrofitment of pantograph & HCB Isolators, 41789L, 41789A, 41789B. Approved under ADD-CAP 2019-24		15-Mar-2024	8:00	22-Mar-2024	18:00	Concurrent outage of 400KV Bus-3 & 400KV Bus-4 at NTPC, Singrauli is required for replacement of 41789A & B isolators.	Approved	Subject to NTPC singrauli consent and real time Grid conditions.
4	POWERGRID_N R3	400KV Kanpur(PG) - Panki(UP) Ckt 2				Intra	Daily	For jumper closing of 405-89B isolator after isolator retrofitment		28-Mar-2024	8:00	28-Mar-2024	13:00	After jumper closing of 405-89B, 400KV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	Approved	
5	POWERGRID_N R3	400kV Kanpur(PG) - Fatehpur(PG) Ckt 2				Intra	Daily	For normalization of 400kV Kanpur-Panki-2 & 400KV Kanpur-Fatehpur-2 as 400KV Fatehpur-Panki-2		28-Mar-2024	11:00	28-Mar-2024	13:00		Approved	
6	POWERGRID_N R3	400kV Mau(UP) - Rasra(UP) Ckt 1				Intra	Daily	AMP Works		27-Feb-2024	8:00	27-Feb-2024	18:00		Approved	May be given subject to real time grid conditions/UP Consent.

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUT DOWNS)															
INDENTING AGENCY		EQUIPMENT DETAILS				Nov-23		DATE		DD:MM:YYYY		Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME		DATE					
								FROM		TO					
								DATE	TIME	DATE	TIME				
1	POWERGRID_N R3	400	W1 W18 Q1 Pole 1 Converter TFR Main Bay at Agra HVDC	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	01-Mar-2024	9:00	01-Mar-2024	18:00			Approved	subjected to no power order restriction
2	POWERGRID_N R3	400	W1 W18 Q2 Pole 1 Converter TFR Tie Bay at Agra HVDC	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	04-Mar-2024	9:00	04-Mar-2024	18:00			Approved	subjected to no power order restriction
3	POWERGRID_N R3	400	W1 W16 Q3 Pole 2 Converter TFR Main Bay at Agra HVDC	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	06-Mar-2024	9:00	06-Mar-2024	18:00			Approved	subjected to no power order restriction
4	POWERGRID_N R3	400	W1 W16 Q2 Pole 2 Converter TFR Tie Bay at Agra HVDC	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	08-Mar-2024	9:00	08-Mar-2024	18:00			Approved	subjected to no power order restriction
5	POWERGRID_N R3	400	AC Filter 3 Bay 10C02A at Balia HVDC	POWERGRID	INTRA	DAILY	AMP work	01.03.2024	8:00	01.03.2024	18:00			Approved	subjected to no power order restriction
6	POWERGRID_N R3	400	AC Filter 3 Bay 10C02B at Balia HVDC	POWERGRID	INTRA	DAILY	AMP work	02.03.2024	8:00	02.03.2024	18:00			Approved	subjected to no power order restriction

7	POWERGRID_N R3	400	AC Filter 3 Bay 10C02C at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	04.03.2024	8:00	04.03.2024	18:00			Approved	subjected to no power order restriction
8	POWERGRID_N R3	400	AC Filter 2 Bay 10C01A at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	06.03.2024	8:00	06.03.2024	18:00			Approved	subjected to no power order restriction
9	POWERGRID_N R3	400	AC Filter 2 Bay 10C01B at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	08.03.2024	8:00	08.03.2024	18:00			Approved	subjected to no power order restriction
10	POWERGRID_N R3	400	AC Filter 2 Bay 10C01C at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	09.03.2024	8:00	09.03.2024	18:00			Approved	subjected to no power order restriction
11	POWERGRID_N R3	400	AC Filter 1 Bay 10C04A at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	11.03.2024	8:00	11.03.2024	18:00			Approved	subjected to no power order restriction
12	POWERGRID_N R3	400	AC Filter 1 Bay 10C04B at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	13.03.2024	8:00	13.03.2024	18:00			Approved	subjected to no power order restriction
13	POWERGRID_N R3	400	AC Filter 1 Bay 10C04C at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	15.03.2024	8:00	15.03.2024	18:00			Approved	subjected to no power order restriction
14	POWERGRID_N R3	400	Bus I Main Bay 10C07 at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	16.03.2024	8:00	16.03.2024	18:00			Approved	subjected to no power order restriction
15	POWERGRID_N R3	400	Bus II Main Bay 10C08 at Balia HVDC	POWERGR RID	INTRA	DAILY	AMP work	18.03.2024	8:00	18.03.2024	18:00			Approved	subjected to no power order restriction
16	POWERGRID_N R3	220	220kV Transfer Bus at Sohawal	POWERGR RID	INTRA	DAILY	AMP work	04.03.2024	9:00	04.03.2024	18:00			Approved	Element must remain in service via other bay.
17	POWERGRID_N R3	220	BAY-205 (Bus Transfer Bay at Kanpur 400KV)	POWERGR RID	INTRA	CONTINUOUS	For pneumatic drive overhauling of circuit breaker-ABB make.	05-Mar-2024	8:00	08-Mar-2024	18:00			Approved	Element must remain in service via other bay.
18	POWERGRID_N R3	400	405 Bay at Kanpur 400KV	POWERGR RID	INTRA	CONTINUOUS	Isolator retrofitment of 405- 89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20-Mar-2024	8:00	29-Mar-2024	18:00	During S/d of 405- Bay, 400kV Fatehpur-Panki-2 will be charged as 400kV Kanpur- Panki-2 & 400kV Kanpur-Fatehpur- 2		Approved	Element must remain in service via other bay.
19	POWERGRID_N R3	400	Bus-3 at NTPC, Singrauli	NTPC	INTRA	CONTINUOUS	Retrofitment of 41789A, Bus-3 pantograph isolator after dismantling at NTPC, Singrauli approved under ADD-CAP 2019-24	15-Mar-2024	8:00	17-Mar-2024	18:00	Concurrent outage of 400KV Singrauli- Vindhychal Line#1 is required to replace 41789L, A & B Isolators at NTPC, Singrauli		Approved	subject to NTPC Singrauli consent /One BUS shutdown at a time
20	POWERGRID_N R3	400	Bus-4 at NTPC, Singrauli	NTPC	INTRA	CONTINUOUS	Retrofitment of 41789B, Bus-4 pantograph isolator after dismantling at NTPC, Singrauli Approved under ADD-CAP 2019-24	19-Mar-2024	8:00	21-Mar-2024	18:00	Concurrent outage of 400KV Singrauli- Vindhychal Line#1 is required to replace 41789L, A & B Isolators at NTPC, Singrauli		Approved	subject to NTPC Singrauli consent /One BUS shutdown at a time

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Mar-24		Date										
Line Details						Proposed Date and Time										
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	Chamera PS 1, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of 400KV isolator and repair of 50MVAR shunt reactor.	11-Mar-2024	9:00	14-Mar-2024	18:00	Repair of 400KV isolator and repair of 50MVAR shunt reactor.	Approved	May be given subject to real time grid conditions and no generation loss.
2	Chamera PS 1, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of 400KV isolator and repair of 50MVAR shunt reactor.	28-Mar-2024	9:00	29-Mar-2024	18:00	Repair of 400KV isolator and repair of 50MVAR shunt reactor.	Approved	May be given subject to real time grid conditions and no generation loss.
3	Parbati-2 HE Project	400KV	Parbati-2	Sainj	PGCIL	400KV Parbati-2-Sainj	Inter regional	Continuous	Implementation of line differential protection in 400KV Parbati-II- Sainj Line.	7-Mar-2024	9:00	9-Mar-2024	18:00	Implementation of line differential protection in 400KV Parbati-II- Sainj Line.	Approved	May be given subject to real time grid conditions and no generation loss/ HP consent.

NTPC : ANTA-GAS - Maintenance Program for approval in OCC 216

S.No.	Detail of Transmission Element Name	Duration				Mode Daily / Continuous	Reason	Shutdown Status	OCC Remarks
		Date		Time					
		From	To	From	To				
1	220 KV Anta -Kota line :	4-Mar-24	08:00hrs	6-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	May be given subject to real time grid conditions and consent of Rajasthan.
2	220 KV MB Bus#2 :	5-Mar-24	08:00hrs	5-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	May be given subject to real time grid conditions/One BUS shutdown at a time.
3	220 KV MB Bus#1 :	6-Mar-24	08:00hrs	7-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	May be given subject to real time grid conditions/One BUS shutdown at a time.
4	220 KV Anta -Swaimadhapur line	7-Mar-24	08:00hrs	9-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	May be given subject to real time grid conditions and consent of Rajasthan.
5	220 KV MB Bus#2 :	8-Mar-24	08:00hrs	9-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	May be given subject to real time grid conditions/One BUS shutdown at a time.
6	220 KV Bus Coupler bay :	11-Mar-24	08:00hrs	13-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	Element must remain in service via other bay.
7	220 KV Transfer Bay :	14-Mar-24	08:00hrs	16-Mar-24	18:00 hrs	Continuous	Annual Maintenance	Approved	Element must remain in service via other bay.