



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/112-153

दिनांक: 15.03.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 217वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 217th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.03.2024 में आयोजित प्रचालन समन्वय उप- समिति की 217 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 217th OCC meeting held on 14.03.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 217th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ170193	OCC_217	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance of Turbine under water parts	01/Apr/2024	00:00	20/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	00:00	20-Apr-24	23:59	
2	RQ170346	OCC_217	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 2	NTPC	C	Boiler License Renewal	22/Apr/2024	00:00	25/Apr/2024	23:59	License expiring on 29.04.2024	PLANNED	Approved	07-Apr-24	00:00	10-Apr-24	23:59	To be availed on weekend.
3	RQ170544	OCC_217	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Annual Maintenance of Unit-1	15/Apr/2024	09:30	25/May/2024	18:00		PLANNED	Approved	15-Apr-24	09:30	25-May-24	18:00	
4	RQ171163	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	"Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI "	23/Apr/2024	08:00	30/Apr/2024	18:00	During S/D all 04 poles will be out	PLANNED	Approved	10-Apr-24	08:00	17-Apr-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. May be availed in first week of april 2024
5	RQ171162	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	"Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI "	23/Apr/2024	08:00	30/Apr/2024	18:00	During S/D all 04 poles will be out	PLANNED	Approved	10-Apr-24	08:00	17-Apr-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. May be availed in first week of april 2024
6	RQ171297	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	INSTALLATION OF PILOT IN FEW LOCATIONS by WR2. A/R Non auto mode on CKT 2.,Dia to be kept open at both ends	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	ATC Curtailment of 900 MW in NR . Subjected to WRPC Consent
7	RQ171329	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	INSTALLATION OF PILOT IN FEW LOCATIONS by WR2. A/R Non auto mode on CKT 1.Dia to be kept open at both ends	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	ATC Curtailment of 900 MW in NR . Subjected to WRPC Consent
8	RQ171321	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	To facilitate S/D of 400kV BUS-1 at PUSAULI SS by ER1	23/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	24-Apr-24	18:00	
9	RQ171301	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate S/D nature works of 765kV Satna - Gwalior Ckt 2 by WR2.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	Subjected to WRPC Consent
10	RQ171302	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R non auto mode to facilitate S/D nature works of 765kV Satna - Gwalior Ckt 2 by WR2.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	Subjected to WRPC Consent

11	RQ171300	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	To Fix 4 Disc in a string of Loc. 238 and Other line Maintenance Work by WR2,Dia to be kept open at both ends.A/R non auto mode of 765kV Satna - Gwalior Ckt 2 and 765kV Orai - Gwalior Ckt 1	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	21-Apr-24	08:00	21-Apr-24	18:00	ATC Curtailment of 2450 MW in NR . To be availed on Sunday. Subjected to WRPC Consent
12	RQ171303	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line equipment & Line reactor at Gwalior End,Pre Summer Preparedness works by WR2. Dia to be kept opned at both end. AR of 765kV Gwalior-Satna and 765kV Satna-Orai to be kept in non auto mode.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	Subjected to WRPC Consent
13	RQ171296	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Pre Summer Preparedness works in line by WR2. Dia to be kept opned at both end.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	ATC Curtailment of 1150 MW in NR .
14	RQ171308	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments at Orai end..	09/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	10-Apr-24	18:00	Subjected to WRPC Consent
15	RQ171322	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Replacement of insulator at Crossing by ER1	08/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	12-Apr-24	18:00	
16	RQ171304	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line by WR2	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved					To be clubbed with sl 7. ATC to be curtailed by 950 MW.
17	RQ171307	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare L/R with R-ph (For taking R-Ph in Service) at Satna end by WR2. Dia to be kept opened at both end.	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved					To be clubbed with sl 11
18	RQ171295	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Pre Summer Preparedness works in line by WR2. Dia to be kept opned at both end.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	ATC Curtailment of 1150 MW in NR .

19	RQ171292	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition by WR2, A/R non auto required at both ends	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	Subjected to WRPC Consent
20	RQ171320	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Replacement of flashover insulator by ER1. A/R non auto mode of Ckt 1	25/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	26-Apr-24	18:00	
21	RQ171319	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Replacement of flashover insulator by ER1. A/R non auto mode of Ckt 2	23/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	24-Apr-24	18:00	
22	RQ170851	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	Subjected to ERPC Consent
23	RQ170849	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	Subjected to ERPC Consent
24	RQ170978	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-2	POWER GRID	D	AMP work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	Subjected to ERPC Consent
25	RQ170850	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	Subjected to ERPC Consent
26	RQ170847	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	Subjected to ERPC Consent
27	RQ171323	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Isolators BPI replacement work by ER1	16/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	17-Apr-24	18:00	
28	RQ170151	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	15/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	17-Apr-24	18:00	ATC to be curtailed by 1350 MW in NR Export. Subjected to WRPC Consent
29	RQ171313	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator cleaning and other shutdown nature rectification work by ER1. A/R non auto mode of Ckt 1	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	18:00	
30	RQ171312	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator cleaning and other shutdown nature rectification work by ER1. A/R non auto mode of Ckt 2	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	

31	RQ171294	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works by WR2, A/R Non Auto of CKT-1 is required. Dia to be Kept open at both ends.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved						To be clubbed with unit outage at Ruhand 3. Subjected to WRPC Approval
32	RQ171326	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	A/R non auto mode to facilitate S/D nature works of 400kV Patna-Naubatpur Ckt 2 by ER1	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00		
33	RQ171293	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works by WR2, A/R Non Auto of CKT-2 is required. Dia to be Kept open at both ends.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved						To be clubbed with unit outage at Ruhand 3. Subjected to WRPC Approval
34	RQ171316	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAULI-BAKHTIYARPUR BY NHAI under ER1.	01/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	18-Apr-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line	
35	RQ171315	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAULI-BAKHTIYARPUR BY NHAI under ER1.	01/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	18-Apr-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line	
36	RQ171318	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00		
37	RQ171317	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00		
38	RQ170576	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	D	* Lilo of 132kv sahapuri karmnasa line at 132kv s/s chandauli as per X agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	02/Apr/2024	09:00	05/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	09:00	05-Apr-24	17:00	Subjected to ERPC Consent	
39	RQ171166	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	25-Apr-24	18:00		

40	RQ171165	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	22/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	23-Apr-24	18:00	
41	RQ171157	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper Replacement Work	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	06-Apr-24	18:00	
42	RQ170153	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP WORKS OF CONVERTER TRANSFORMERS at Bhiwadi end	04/Apr/2024	08:00	05/Apr/2024	18:00	Capacitance and Tan Delta of Bushings	PLANNED	Approved	04-Apr-24	08:00	05-Apr-24	18:00	
43	RQ170154	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	INSULATOR REPLACEMENT AT TOWER NO. 1957	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
44	RQ171156	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper Replacement Work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	04-Apr-24	18:00	
45	RQ170152	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP WORKS OF CONVERTER TRANSFORMERS at Bhiwadi end	02/Apr/2024	08:00	03/Apr/2024	18:00	Capacitance and Tan Delta of Bushings	PLANNED	Approved	02-Apr-24	08:00	03-Apr-24	18:00	
46	RQ170139	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Approved	28-Apr-24	08:00	30-Apr-24	19:00	
47	RQ170138	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Approved	28-Apr-24	08:00	30-Apr-24	19:00	
48	RQ170123	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP works	27/Apr/2024	15:00	29/Apr/2024	23:59		PLANNED	Approved	27-Apr-24	17:00	29-Apr-24	23:59	To be availed from 17:00 hrs
49	RQ170148	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	26/Apr/2024	08:00	27/Apr/2024	18:00	A/R off Mode	PLANNED	Approved	26-Apr-24	08:00	27-Apr-24	18:00	Subjected to WRPC approval
50	RQ170121	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP works	24/Apr/2024	15:00	26/Apr/2024	23:59		PLANNED	Approved	24-Apr-24	17:00	26-Apr-24	23:59	To be availed from 17:00 hrs
51	RQ170125	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects	22/Apr/2024	08:00	25/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	22-Apr-24	17:00	25-Apr-24	23:59	To be availed from 17:00 hrs
52	RQ170131	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTOGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	21/Apr/2024	09:00	21/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	21-Apr-24	09:00	21-Apr-24	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC Approval
53	RQ170147	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Approved	21-Apr-24	08:00	21-Apr-24	18:00	
54	RQ170130	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTOGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	20/Apr/2024	09:00	20/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC Approval

55	RQ170135	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS/FOR AMP WORKS	18/Apr/2024	16:00	19/Apr/2024	23:59	Shutdown nature works from 18th to 19th April 2024	PLANNED	Approved	18-Apr-24	16:00	19-Apr-24	23:59	
56	RQ170124	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects	17/Apr/2024	08:00	20/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	17-Apr-24	17:00	20-Apr-24	23:59	To be availed from 17:00 hrs
57	RQ170118	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	AMP of Line Side Equipment	16/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Approved	16-Apr-24	17:00	16-Apr-24	23:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
58	RQ170120	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	16/Apr/2024	08:00	16/Apr/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
59	RQ170117	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	AMP of Line Side Equipment	15/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	15-Apr-24	23:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC Approval
60	RQ170133	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS/FOR AMP WORKS	15/Apr/2024	16:00	16/Apr/2024	23:59	Shutdown nature works from 15th to 16th April 2024	PLANNED	Approved	15-Apr-24	16:00	16-Apr-24	23:59	
61	RQ170145	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	16-Apr-24	18:00	
62	RQ170141	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For shifting of tower number 79	15/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	30-Apr-24	16:00	May be availed in first week of april from 10:00 to 16:00. subject to real time grid condition.
63	RQ170150	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	16-Apr-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
64	RQ170119	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2024	08:00	15/Apr/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
65	RQ170122	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For construction of FIREWALL & Commissioning activities under SS01 TBCB package	11/Apr/2024	15:00	18/Apr/2024	23:59		PLANNED	Approved	11-Apr-24	17:00	18-Apr-24	23:59	To be availed from 17:00 hrs
66	RQ170142	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	11/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	13-Apr-24	18:00	
67	RQ170143	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Liquidation of s/d nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
68	RQ170136	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-AUGARH (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	

69	RQ170146	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	10/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	10-Apr-24	18:00	
70	RQ170128	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of Shutdown nature defects	08/Apr/2024	08:00	14/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	08-Apr-24	17:00	14-Apr-24	23:59	
71	RQ170134	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Apr/2024	15:00	08/Apr/2024	23:59		PLANNED	Approved	07-Apr-24	17:00	08-Apr-24	23:59	To be availed from 17:00 hrs
72	RQ170137	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	04/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	05-Apr-24	18:00	
73	RQ170132	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	03/Apr/2024	15:00	04/Apr/2024	23:59		PLANNED	Approved	03-Apr-24	17:00	04-Apr-24	23:59	To be availed from 17:00 hrs
74	RQ170116	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
75	RQ170140	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For attending S/D nature defects	02/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	04-Apr-24	16:00	May be availed from 10:00 to 16:00
76	RQ170126	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of Shutdown nature defects	01/Apr/2024	08:00	07/Apr/2024	18:00	Timely shutdown needed	PLANNED	Approved	01-Apr-24	17:00	07-Apr-24	23:59	
77	RQ170129	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI line diversion work at Bharatmala expressway	01/Apr/2024	08:00	15/Apr/2024	18:00	Timely shutdown needed	PLANNED	deferred					RE curtailment of the order of around 3000-3500MW/ Requirement of ERS towers
78	RQ170127	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI line diversion work at Bharatmala expressway	01/Apr/2024	08:00	15/Apr/2024	18:00	Timely shutdown needed	PLANNED	deferred					RE curtailment of the order of around 3000-3500MW/ Requirement of ERS towers
79	RQ170144	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	A/R Non auto mode for attending tower related defects	01/Apr/2024	08:00	30/Apr/2024	18:00	A/R off Mode	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	
80	RQ170149	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non auto for Tower tightening work	01/Apr/2024	08:00	30/Apr/2024	18:00	Non auto for 765 KV Phagi_Gwalior ckt-1	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	Subjected to WRPC Approval
81	RQ170870	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects,	27/Apr/2024	09:00	27/Apr/2024	18:00	kindly approve.	PLANNED	Approved	27-Apr-24	17:00	27-Apr-24	23:59	
82	RQ170848	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	25/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	27-Apr-24	18:00	
83	RQ170735	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	25/Apr/2024	08:00	27/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	25-Apr-24	08:00	27-Apr-24	18:00	

84	RQ171030	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	ATC Curtailment of 600 MW in NR Import.
85	RQ170832	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVA line reactor at Phagi	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	
86	RQ171068	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
87	RQ171067	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
88	RQ171032	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
89	RQ171031	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	ATC Curtailment of 1100 MW in NR Import.
90	RQ170831	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVA line reactor at Phagi	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	
91	RQ170869	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects,	12/Apr/2024	09:00	12/Apr/2024	18:00	kindly approve.	PLANNED	Approved	12-Apr-24	17:00	12-Apr-24	23:59	
92	RQ170976	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	12/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	13-Apr-24	18:00	
93	RQ170975	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	10-Apr-24	18:00	
94	RQ171142	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tuning of CSD of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
95	RQ170223	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	09/Apr/2024	10:00	09/Apr/2024	14:00		PLANNED	Approved	09-Apr-24	10:00	09-Apr-24	14:00	
96	RQ170222	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	For Fine tuning of CSD at Fatehabad (Agra) end	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	

97	RQ170311	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	For AMP works	20/Apr/2024	15:00	22/Apr/2024	23:00		PLANNED	Approved	20-Apr-24	17:00	22-Apr-24	23:00	To be availed from 17:00 hrs
98	RQ170316	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	28-Apr-24	23:00	To be availed from 17:00 hrs
99	RQ170310	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	For AMP works	08/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	08-Apr-24	17:00	12-Apr-24	23:00	To be availed from 17:00 hrs
100	RQ170273	OCC_217	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTLJumpering and bus bar stability test of 765KV Bus-II	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	06-Apr-24	18:00	
101	RQ170282	OCC_217	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	03/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Approved	03-Apr-24	17:00	10-Apr-24	23:00	
102	RQ170281	OCC_217	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	03-Apr-24	23:00	
103	RQ170317	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Apr/2024	15:00	14/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	14-Apr-24	23:00	To be availed from 17:00 hrs
104	RQ170272	OCC_217	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTLJumpering and bus bar stability test of 765KV Bus-I	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	09:00	03-Apr-24	18:00	
105	RQ171328	OCC_217	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	Replacement of Faulty polymer Insulator	04/Apr/2024	08:00	05/Apr/2024	18:00	Kindly approve	PLANNED	Approved	04-Apr-24	08:00	05-Apr-24	18:00	
106	RQ171327	OCC_217	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	Replacement of Faulty polymer Insulator	02/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Approved	02-Apr-24	08:00	03-Apr-24	18:00	
107	RQ170252	OCC_217	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	17:00	25-Apr-24	23:00	To be availed from 17:00 hrs
108	RQ170253	OCC_217	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Apr/2024	15:00	20/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	20-Apr-24	23:00	To be availed from 17:00 hrs

109	RQ170254	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13/Apr/2024	15:00	20/Apr/2024	23:00		PLANNED	Approved	13-Apr-24	17:00	20-Apr-24	23:00	To be availed from 17:00 hrs
110	RQ170255	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	12-Apr-24	23:00	To be availed from 17:00 hrs
111	RQ170249	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	06/Apr/2024	15:00	08/Apr/2024	23:00		PLANNED	Approved	06-Apr-24	17:00	08-Apr-24	23:00	To be availed from 17:00 hrs
112	RQ170251	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	03/Apr/2024	15:00	05/Apr/2024	23:00		PLANNED	Approved	03-Apr-24	17:00	05-Apr-24	23:00	To be availed from 17:00 hrs
113	RQ170240	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	15/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	20-Apr-24	18:00	
114	RQ170241	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	08/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	13-Apr-24	18:00	
115	RQ170341	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	28/Apr/2024	15:00	30/Apr/2024	23:00		PLANNED	Approved	28-Apr-24	17:00	30-Apr-24	23:00	To be availed from 17:00 hrs
116	RQ170340	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	26-Apr-24	17:00	28-Apr-24	23:00	To be availed from 17:00 hrs
117	RQ170336	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For AMP work	12/Apr/2024	15:00	14/Apr/2024	23:00		PLANNED	Rejected					L/R AMP work shall be clubbed with line AMP/Outage work

118	RQ170335	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For AMP work	09/Apr/2024	15:00	11/Apr/2024	23:00		PLANNED	Rejected						L/R AMP work shall be clubbed with line AMP/Outage work
119	RQ170345	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	06-Apr-24	17:00	12-Apr-24	23:00	To be availed from 17:00 hrs	
120	RQ170344	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	05-Apr-24	17:00	12-Apr-24	23:00	To be availed from 17:00 hrs	
121	RQ170339	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Approved	23-Apr-24	17:00	25-Apr-24	23:00	To be availed from 17:00 hrs	
122	RQ170338	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Apr/2024	15:00	22/Apr/2024	23:00		PLANNED	Approved	20-Apr-24	17:00	22-Apr-24	23:00	To be availed from 17:00 hrs	
123	RQ170352	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Rejected						L/R AMP work shall be clubbed with line AMP/Outage work
124	RQ170351	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Rejected						L/R AMP work shall be clubbed with line AMP/Outage work

125	RQ170334	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For AMP work	06/Apr/2024	15:00	08/Apr/2024	23:00		PLANNED	Rejected						L/R AMP work shall be clubbed with line AMP/Outage work
126	RQ170343	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Approved	04-Apr-24	17:00	06-Apr-24	23:00	To be availed from 17:00 hrs	
127	RQ170333	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For AMP work	03/Apr/2024	15:00	05/Apr/2024	23:00		PLANNED	Rejected						L/R AMP work shall be clubbed with line AMP/Outage work
128	RQ170342	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	01/Apr/2024	15:00	03/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	03-Apr-24	23:00	To be availed from 17:00 hrs	
129	RQ171070	OCC_217	slcdcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00		
130	RQ171096	OCC_217	slcdcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	18:00		
131	RQ171077	OCC_217	slcdcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00		
132	RQ171071	OCC_217	slcdcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & testing work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00		

133	RQ171072	OCC_217	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
134	RQ171076	OCC_217	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
135	RQ171073	OCC_217	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & testing work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
136	RQ171097	OCC_217	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
137	RQ171098	OCC_217	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
138	RQ171074	OCC_217	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
139	RQ171075	OCC_217	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
140	RQ171100	OCC_217	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	

141	RQ171099	OCC_217	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
142	RQ170921	OCC_217	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in Bay CB	24/Apr/2024	08:30	26/Apr/2024	18:00	kindly approve.	PLANNED	Approved	24-Apr-24	08:30	26-Apr-24	18:00	
143	RQ170922	OCC_217	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	AMP works	22/Apr/2024	08:30	23/Apr/2024	18:00	kindly approve.	PLANNED	Approved	22-Apr-24	08:30	23-Apr-24	18:00	
144	RQ171288	OCC_217	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	19/Apr/2024	08:00	19/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
145	RQ171311	OCC_217	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	18/Apr/2024	08:00	18/Apr/2024	18:00	Kindly approve at Moga SS.	PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
146	RQ170429	OCC_217	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	
147	RQ170421	OCC_217	cpcc1_sd	BAY	716R MAIN BAY - 330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG) (POWERGRID) AT ALIGARH (PG)	POWER GRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
148	RQ171148	OCC_217	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP work	10/Apr/2024	10:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	10:00	10-Apr-24	18:00	
149	RQ170422	OCC_217	cpcc1_sd	BAY	721 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 765 KV BHADLA_2 (PG)	POWER GRID	D	Bay Extension Work	08/Apr/2024	15:00	16/Apr/2024	23:00		PLANNED	Approved	08-Apr-24	15:00	16-Apr-24	23:00	

150	RQ171181	OCC_217	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	
151	RQ171151	OCC_217	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	
152	RQ170430	OCC_217	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	POWER GRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
153	RQ171069	OCC_217	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
154	RQ170366	OCC_217	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	LBB Testing for 716R Bay	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	
155	RQ170390	OCC_217	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	
156	RQ170393	OCC_217	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)		C	For attending SF6 Gas Leakage in B Phase Circuit Breaker	22/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	25-Apr-24	18:00	
157	RQ170408	OCC_217	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP work	18/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Approved	18-Apr-24	17:00	18-Apr-24	23:00	

158	RQ170392	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR- MEERUT (PG) CKT- 2 AT 765 KV MEERUT(PG) (POWERGRID)		C	For attending SF6 Gas Leakage in Y phase CT	18/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	09:00	19-Apr-24	18:00	
159	RQ170389	OCC_217	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(P G)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)		D	BAY AMP WORK	16/Apr/2024	15:00	16/Apr/2024	23:00	From 16.04.2024 (15:00 Hrs) to 16.04.2024 (23:00 Hrs)	PLANNED	Approved	16-Apr-24	15:00	16-Apr-24	23:00	
160	RQ170388	OCC_217	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	BAY AMP WORK	15/Apr/2024	15:00	15/Apr/2024	23:00	From 15.04.2024 (15:00 Hrs) to 15.04.2024 (23:00 Hrs)	PLANNED	Approved	15-Apr-24	15:00	15-Apr-24	23:00	
161	RQ170386	OCC_217	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR- MEERUT (PG) CKT- 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	12/Apr/2024	09:00	12/Apr/2024	18:00	From 12.04.2024 (09:00 Hrs) to 12.04.2024 (18:00 Hrs)	PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	18:00	
162	RQ170385	OCC_217	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	11/Apr/2024	09:00	11/Apr/2024	18:00	From 11.04.2024 (09:00 Hrs) to 11.04.2024 (18:00 Hrs)	PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	
163	RQ170384	OCC_217	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID) AND FUTURE AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	10/Apr/2024	09:00	10/Apr/2024	18:00	From 10.04.2024 (09:00 Hrs) to 10.04.2024 (18:00 Hrs)	PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	

164	RQ170383	OCC_217	cpcc1_sd	BAY	707 MAIN BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	09/Apr/2024	09:00	09/Apr/2024	18:00	From 09.04.2024 (09:00 Hrs) to 09.04.2024 (18:00 Hrs)	PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	18:00	
165	RQ170415	OCC_217	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)		D	BAY AMP WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
166	RQ170382	OCC_217	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	06/Apr/2024	09:00	06/Apr/2024	18:00	From 06.04.2024 (09:00 Hrs) to 06.04.2024 (18:00 Hrs)	PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	18:00	
167	RQ170381	OCC_217	cpcc1_sd	BAY	704 MAIN BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	05/Apr/2024	09:00	05/Apr/2024	18:00	From 05.04.2024 (09:00 Hrs) to 05.04.2024 (18:00 Hrs)	PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
168	RQ170414	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE		D	BAY AMP WORK	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
169	RQ170380	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	04/Apr/2024	09:00	04/Apr/2024	18:00	From 04.04.2024 (09:00 Hrs) to 04.04.2024 (18:00 Hrs)	PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
170	RQ170379	OCC_217	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	03/Apr/2024	09:00	03/Apr/2024	18:00	From 03.04.2024 (09:00 Hrs) to 03.04.2024 (18:00 Hrs)	PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
171	RQ170378	OCC_217	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	02/Apr/2024	09:00	02/Apr/2024	18:00	From 02.04.2024 (09:00 Hrs) to 02.04.2024 (18:00 Hrs)	PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	

172	RQ171176	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP work	25/Apr/2024	10:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	10:00	25-Apr-24	18:00	ATC Curtailment of 400 MW in NR Import. Subjected to WRPC Consent
173	RQ170925	OCC_217	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP OF 1500 MVA ICT-1	15/Apr/2024	08:00	15/Apr/2024	18:00	kindly approve.	PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
174	RQ171025	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP and modification in protection circuits	11/Apr/2024	10:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	10:00	11-Apr-24	18:00	
175	RQ171026	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP and modification in protection circuits	09/Apr/2024	10:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	10:00	09-Apr-24	18:00	
176	RQ171250	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	Tuning of Controlled Switching Device of ICT_1 & checking of operational healthiness by Open/Close of ICT online.	06/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	10:00	06-Apr-24	18:00	
177	RQ171249	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing AND Tuning of Controlled Switching Device of ICT_1 & checking of operational healthiness by Open/Close of ICT online.	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	10:00	05-Apr-24	18:00	
178	RQ170210	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For AMP works	24/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	24-Apr-24	17:00	28-Apr-24	23:00	To be availed from 17:00 hrs
179	RQ170221	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	23/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	09:00	25-Apr-24	18:00	
180	RQ170209	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For AMP works	22/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Approved	22-Apr-24	17:00	25-Apr-24	23:00	To be availed from 17:00 hrs
181	RQ170220	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400kV bay extension work	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	
182	RQ170180	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Rectification of oil leakage from NCT	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	19-Apr-24	09:00	19-Apr-24	18:00	
183	RQ170207	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For AMP works	18/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Approved	18-Apr-24	17:00	21-Apr-24	23:00	To be availed from 17:00 hrs
184	RQ170208	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For AMP works	18/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Approved	18-Apr-24	17:00	21-Apr-24	23:00	To be availed from 17:00 hrs

185	RQ170181	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Rectification of oil leakage from NCT	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	
186	RQ170214	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	15/Apr/2024	15:00	24/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	24-Apr-24	23:00	To be availed from 17:00 hrs
187	RQ170218	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Apr/2024	15:00	24/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	24-Apr-24	23:00	To be availed from 17:00 hrs
188	RQ170213	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	12/Apr/2024	15:00	19/Apr/2024	23:00		PLANNED	Approved	12-Apr-24	17:00	19-Apr-24	23:00	To be availed from 17:00 hrs
189	RQ170217	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Apr/2024	15:00	19/Apr/2024	23:00		PLANNED	Approved	12-Apr-24	17:00	19-Apr-24	23:00	To be availed from 17:00 hrs
190	RQ170172	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For Bay Extension	08/Apr/2024	17:00	13/Apr/2024	23:00		PLANNED	Approved	08-Apr-24	17:00	13-Apr-24	23:00	
191	RQ170219	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	12-Apr-24	23:00	To be availed from 17:00 hrs
192	RQ170212	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	05/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Approved	05-Apr-24	17:00	13-Apr-24	23:00	To be availed from 17:00 hrs
193	RQ170216	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Approved	05-Apr-24	17:00	13-Apr-24	23:00	To be availed from 17:00 hrs
194	RQ170171	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP works	04/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Approved	04-Apr-24	17:00	06-Apr-24	23:00	
195	RQ170170	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP works	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	03-Apr-24	23:00	
196	RQ170211	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	01/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	07-Apr-24	23:00	To be availed from 17:00 hrs
197	RQ170215	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	07-Apr-24	23:00	To be availed from 17:00 hrs
198	RQ170373	OCC_217	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For checking of CVT selection logic of ICT-1 HV and IV side as it is not X working properly to be checked by SCADA Engineer	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	

199	RQ171027	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	18:00		
200	RQ170809	OCC_217	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00		
201	RQ171048	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Rejected						Consent denied by Powergrid with comments"Line shutdown for bay quarterly miantenance work NOT allowed. Club the work with Powergrid line shutdown later"
202	RQ171089	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	For normalization of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400kV Fatehpur-Panki-2 under ADD-CAP	28/Apr/2024	11:00	28/Apr/2024	13:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	PLANNED	Approved	28-Apr-24	11:00	28-Apr-24	13:00		
203	RQ171090	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper closing of 405-89B isolator after isolator retrofitment under ADD-CAP	28/Apr/2024	08:00	28/Apr/2024	13:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	PLANNED	Approved	28-Apr-24	08:00	28-Apr-24	13:00		
204	RQ171175	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	24/Apr/2024	09:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00		
205	RQ171169	OCC_217	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Attending of Line Dropper B phase and also Tightning of All CB,CT and Isolator clamps of the Bays	24/Apr/2024	09:00	24/Apr/2024	17:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	17:00		
206	RQ170874	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects.	24/Apr/2024	09:00	24/Apr/2024	18:00	kindly approve	PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00		
207	RQ170693	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	24/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00		
208	RQ171174	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00		

209	RQ170692	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
210	RQ171047	OCC_217	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Preventive Maintenance and testing work.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	ATC Curtailment of 400 MW in NR Export. Subjected to WRPC Consent
211	RQ170734	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects.	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
212	RQ170873	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	22/Apr/2024	09:00	22/Apr/2024	18:00	kindly approve	PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
213	RQ170227	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	
214	RQ170564	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	
215	RQ170971	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	AMP work	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC consent.
216	RQ171091	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400kv Kanpur-Panki-2 and 400kv Kanpur-Fatehpur-2 under ADD-CAP	20/Apr/2024	08:00	20/Apr/2024	13:00	After jumper opening of 405-89B isolator, 400kv Panki-Fatehpur-2 will be charged as 400kv Kanpur-Panki-2 & 400kv Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur	PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	13:00	
217	RQ170226	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	

218	RQ170563	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X (Connection of CT Bus-Bar Protection Core, Interc	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC & PG consent.
219	RQ170974	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
220	RQ171002	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJI (PG) CKT-2	POWER GRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
221	RQ171122	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	SD required for rectification of shutdown nature defects.	18/Apr/2024	10:00	18/Apr/2024	19:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	10:00	18-Apr-24	19:00	
222	RQ171150	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	18/Apr/2024	09:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
223	RQ171149	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	18/Apr/2024	09:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
224	RQ170963	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	20-Apr-24	18:00	
225	RQ170733	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	18/Apr/2024	08:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
226	RQ171121	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for rectification of shutdown nature defects.	17/Apr/2024	09:00	17/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	17-Apr-24	09:00	17-Apr-24	18:00	
227	RQ171044	OCC_217	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Rejected					Consent denied by Powergrid with comments"Line shutdown for quarterly miantenance work NOT allowed. Club the work with Powergrid line shutdown later"
228	RQ170973	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	

229	RQ171001	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWER GRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
230	RQ170365	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	POWER GRID	D	For replacement of LA counter earthing cable	16/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Approved	16-Apr-24	17:00	16-Apr-24	23:00	May be given from 1700 Hrs
231	RQ171036	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC consent.
232	RQ171310	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line crossing and shutdown nature rectification work.	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
233	RQ170364	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	POWER GRID	D	For replacement of LA counter earthing cable	15/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	15-Apr-24	23:00	May be given from 1700 Hrs
234	RQ170724	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	15/Apr/2024	10:00	15/Apr/2024	14:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	14:00	
235	RQ171146	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
236	RQ171147	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
237	RQ171119	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
238	RQ170962	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	15/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	17-Apr-24	18:00	
239	RQ170972	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	

240	RQ171309	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line crossing and shutdown nature rectification work.	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
241	RQ170983	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	RLA testing (FDS, Winding Tan Delta etc.) of non-switchable Line Reactor	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	
242	RQ170723	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) CKT-1	POWER GRID	D	For AMP of line equipment's	12/Apr/2024	10:00	12/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	12-Apr-24	10:00	12-Apr-24	18:00	
243	RQ170988	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
244	RQ170546	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	D	For AR relay retrofit	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
245	RQ170982	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	RLA testing (FDS, Winding Tan Delta etc.) of non-switchable Line Reactor	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
246	RQ170987	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
247	RQ170739	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	11/Apr/2024	08:00	13/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	11-Apr-24	08:00	13-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
248	RQ170985	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	Construction /commissioning work for shifting of Line bay equipment of Line Reactor at Mainpuri under ADD-CAP	11/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	20-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station
249	RQ170958	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
250	RQ170685	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	AMP of Line Equipments	10/Apr/2024	08:00	10/Apr/2024	18:00	Kindly approve	PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
251	RQ170681	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	10/Apr/2024	08:00	10/Apr/2024	18:00	Kindly approve	PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	

252	RQ171141	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	80 MVAR Line Reactor protection scheme modification at Kanpur	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
253	RQ170541	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	For AR relay retrofit	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
254	RQ170957	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
255	RQ170961	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	AMP & Fixing of Earth Wire between 242-243	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 218
256	RQ170737	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
257	RQ170684	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Replacement of conductor Jumper in Y phase.	08/Apr/2024	08:00	08/Apr/2024	18:00	Kindly approve	PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
258	RQ170777	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 kv D/C Shami-Aligarh line (For leftover work)	06/Apr/2024	10:00	08/Apr/2024	17:00		PLANNED	Approved	06-Apr-24	10:00	08-Apr-24	17:00	
259	RQ170794	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 kv D/C Shami-Aligarh line (For leftover work)	06/Apr/2024	10:00	08/Apr/2024	17:00		PLANNED	Approved	06-Apr-24	10:00	08-Apr-24	17:00	
260	RQ170868	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	SD required for rectification of shutdown nature defects,	06/Apr/2024	09:00	06/Apr/2024	18:00	kindly approve.	PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	18:00	
261	RQ170736	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	20:00	
262	RQ171088	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	AMP WORK & OTI/WTI modification at Kanpur	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	18:00	
263	RQ170866	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP of Line Equipment and Jumper Strengthening work.	05/Apr/2024	09:30	05/Apr/2024	17:00	kindly approve	PLANNED	Approved	05-Apr-24	09:30	05-Apr-24	17:00	

264	RQ171064	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
265	RQ171083	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
266	RQ171087	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
267	RQ170956	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
268	RQ170732	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	05/Apr/2024	08:00	05/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
269	RQ170955	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
270	RQ171086	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
271	RQ171082	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
272	RQ170960	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 215
273	RQ170547	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
274	RQ171065	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	AMP OF LINE & Line Reactor	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
275	RQ170731	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects.	04/Apr/2024	08:00	04/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
276	RQ170549	OCC_217	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	To arrest the minor leakage in B-phase CVT of Bus-1	02/Apr/2024	10:00	02/Apr/2024	16:00	Since Bus-1 is connected with 400 kv Koteshwar Line-1	PLANNED	Rejected					Work already completed. Henceforth s/d request withdrawn by requesting agency.
277	RQ170740	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 kv D/C Shami-Aligarh line (For leftover work)	02/Apr/2024	10:00	04/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	10:00	04-Apr-24	17:00	

278	RQ171118	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH) URI_1(NH) (PG) CKT-1	POWER GRID	C	SD required for repair of conductor	02/Apr/2024	09:00	03/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	02-Apr-24	09:00	03-Apr-24	18:00	May be given on daily basis subject to real time grid conditions/NHPC consent and no generation loss.
279	RQ170867	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects,	02/Apr/2024	09:00	02/Apr/2024	18:00	kindly approve.	PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
280	RQ171066	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
281	RQ171085	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
282	RQ170964	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	New 80 MVAR Line Reactor to be taken in service at Bareilly(PG) under ADD-CAP	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
283	RQ170730	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	02/Apr/2024	08:00	02/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
284	RQ171084	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
285	RQ171145	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	
286	RQ170765	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR non auto mode is required to carryout stringing on circuit 2	01/Apr/2024	08:00	30/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	Subject to NHPC consent and no Generation loss.
287	RQ170764	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2 under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Apr/2024	08:00	30/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	Subject to NHPC consent and no Generation loss.

288	RQ170984	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	Construction /commissioning work for shifting of line bay equipment of Line Reactor at Mainpuri under ADD-CAP	01/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	10-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station
289	RQ170781	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	For overhead crossing of PGCIL line by 400 kV D/C Shamli-Aligarh line (For leftover work)	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	
290	RQ171184	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	01-Apr-24	07:00	30-Apr-24	18:00	
291	RQ171185	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	01-Apr-24	07:00	30-Apr-24	18:00	
292	RQ170055	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
293	RQ170052	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For attending S/D nature defects	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
294	RQ170077	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For sttings modification in relay	29/Apr/2024	09:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	17:00	29-Apr-24	23:00	May be given from 1700 Hrs
295	RQ170075	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For sttings modification in relay	28/Apr/2024	09:00	28/Apr/2024	18:00		PLANNED	Approved	28-Apr-24	17:00	28-Apr-24	23:00	May be given from 1700 Hrs
296	RQ170057	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	AMP of Line Bay at Bassi S/s	27/Apr/2024	09:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	09:00	27-Apr-24	18:00	
297	RQ170074	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For sttings modification in relay	27/Apr/2024	09:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	17:00	27-Apr-24	23:00	May be given from 1700 Hrs
298	RQ170069	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	27/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	08:00	27-Apr-24	18:00	

299	RQ170076	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	17:00	26-Apr-24	23:00	May be given from 1700 Hrs
300	RQ170115	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Apr/2024	08:00	27/Apr/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Approved	26-Apr-24	08:00	27-Apr-24	18:00	
301	RQ170079	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	For Insulator Cleaning Work/Attending Shutdown Nature defects which find during cross checking	26/Apr/2024	08:00	27/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Approved					May be clubbed with S.No. 247
302	RQ170064	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	
303	RQ170061	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00	
304	RQ170060	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	AMP of Line Bay at Bassi S/s	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00	
305	RQ170114	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	24/Apr/2024	08:00	25/Apr/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	24-Apr-24	08:00	25-Apr-24	18:00	
306	RQ170056	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.
307	RQ170059	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		C	NHAI DIVERSION WORK	23/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	20-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be given from both station.
308	RQ170104	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	22/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	23-Apr-24	18:00	
309	RQ170065	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For attending S/D nature defects	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
310	RQ170078	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	22/Apr/2024	08:00	22/Apr/2024	18:00	A/R of RAPP-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	22-Apr-24	17:00	22-Apr-24	23:00	May be given from 1700 Hrs

311	RQ170103	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	
312	RQ170093	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time.
313	RQ170048	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	
314	RQ170083	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For Insulator Cleaning Work	19/Apr/2024	08:00	20/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Approved	19-Apr-24	08:00	20-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
315	RQ170086	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	FOR AMP WORKS & SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	15:00	20/Apr/2024	23:59	Shutdown nature works from 12 th to 13th April 2024	PLANNED	Approved	18-Apr-24	17:00	20-Apr-24	23:59	May be given from 1700 Hrs
316	RQ170045	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP of Line Side Equipment	18/Apr/2024	09:00	18/Apr/2024	17:00		PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	17:00	
317	RQ170046	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	
318	RQ170092	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.
319	RQ170089	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defect liquidatiom/AMP of Line Bay at Bassi S/s	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
320	RQ170044	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	AMP of Line Side Equipment	17/Apr/2024	09:00	17/Apr/2024	17:00		PLANNED	Approved	17-Apr-24	09:00	17-Apr-24	17:00	
321	RQ170110	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	
322	RQ170088	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defect liquidatiom/AMP of Line Bay at Bassi S/s	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
323	RQ170113	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given & Polymer insulator replacement work	16/Apr/2024	08:00	30/Apr/2024	18:00	Non auto for 400 kV RAPPCC-Chittorgarh	PLANNED	Approved	16-Apr-24	17:00	30-Apr-24	23:00	May be given from 1700 Hrs

324	RQ170111	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
325	RQ170051	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	15/Apr/2024	08:00	17/Apr/2024	19:00		PLANNED	Approved	15-Apr-24	08:00	17-Apr-24	19:00	
326	RQ170050	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	15/Apr/2024	08:00	17/Apr/2024	19:00		PLANNED	Approved	15-Apr-24	08:00	17-Apr-24	19:00	
327	RQ170095	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI Diversion work at Loc 48-49 (construction of Delhi Amritsar Katra Expressway)	13/Apr/2024	07:00	30/Apr/2024	20:00	Shutdown for Diversion works	PLANNED	Approved	25-Mar-24	07:00	07-Apr-24	20:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already approved in previous OCC from 15th March to 31st March, 2024.
328	RQ170094	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI Diversion work at Loc 48-49 (construction of Delhi Amritsar Katra Expressway)	13/Apr/2024	07:00	30/Apr/2024	20:00	Shutdown for Diversion works	PLANNED	Approved	25-Mar-24	07:00	07-Apr-24	20:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already approved in previous OCC from 15th March to 31st March, 2024.
329	RQ170090	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	AMP of Line Side Equipment	12/Apr/2024	09:00	12/Apr/2024	17:00		PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	17:00	
330	RQ170100	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For attending S/D nature defects	12/Apr/2024	09:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	18:00	
331	RQ170063	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	NHAI DIVERSION WORK	12/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	31-Mar-24	08:00	10-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time subject to real time Grid conditions/Already approved in previous OCC from 12th March to 22nd March, 2024.
332	RQ170062	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	NHAI DIVERSION WORK	12/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	31-Mar-24	08:00	10-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time subject to real time Grid conditions/Already approved in previous OCC from 12th March to 22nd March, 2024.

333	RQ170096	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	AMP work	11/Apr/2024	08:00	13/Apr/2024	18:00	FOR AR RELAY INTEGRATION WORK	PLANNED	Approved	11-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs
334	RQ170068	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2024	08:00	13/Apr/2024	18:00	A/R of Kankrolli Zerdia CKT to be kept in non Auto mode	PLANNED	Approved	11-Apr-24	08:00	13-Apr-24	18:00	ATC Curtailment of 1300 MW in NR Export. Subjected to WRPC Consent
335	RQ170081	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CC RING FIXATION WORK	11/Apr/2024	06:00	11/Apr/2024	18:00	Ckt1 will be kept on non auto mode	PLANNED	Approved	11-Apr-24	06:00	11-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
336	RQ170099	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
337	RQ170101	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Apr/2024	08:00	13/Apr/2024	19:00		PLANNED	Approved	10-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs/Subject to real time Grid conditions.
338	RQ170102	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Apr/2024	08:00	13/Apr/2024	19:00		PLANNED	Approved	10-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs/Subject to real time Grid conditions.
339	RQ170080	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	CC RING FIXATION WORK	10/Apr/2024	06:00	10/Apr/2024	18:00	Ckt2 will be kept on non auto mode	PLANNED	Approved	10-Apr-24	06:00	10-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.
340	RQ170085	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	FOR AMP WORKS & SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	08/Apr/2024	15:00	11/Apr/2024	23:59	Shutdown nature works from 08 th to 09th April 2024	PLANNED	Approved	08-Apr-24	17:00	11-Apr-24	23:59	May be given from 1700 Hrs
341	RQ170105	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	TO ARREST SF6 LEAKAGE IN GAB AT KURUKSHETRA	08/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	13-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
342	RQ170098	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
343	RQ170073	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	SCHEME MODIFICATION	08/Apr/2024	08:00	10/Apr/2024	18:00	SCHEME MODIFICATION	PLANNED	Approved	08-Apr-24	08:00	10-Apr-24	18:00	
344	RQ170084	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		D	SCHEME MODIFICATION	08/Apr/2024	08:00	10/Apr/2024	18:00	SCHEME MODIFICATION	PLANNED	Approved	08-Apr-24	08:00	10-Apr-24	18:00	
345	RQ170071	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	08/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Approved	08-Apr-24	08:00	30-Apr-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time.

346	RQ170072	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	08/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Approved	08-Apr-24	08:00	30-Apr-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time
347	RQ170091	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.
348	RQ170087	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	NHAI DIVERSION WORK BETWEEN TOWER NO. 172-173	05/Apr/2024	08:00	21/Apr/2024	18:00	Line will be antitheft charge from Hapur and Moradabad both end. for defect rectification wor of line, daily basis outage will be taken from hapur end of entire line.	PLANNED	Approved	05-Apr-24	08:00	21-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/UP gave Consent.
349	RQ170049	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	06-Apr-24	18:00	
350	RQ170108	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 248
351	RQ170109	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
352	RQ170097	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2024	08:00	06/Apr/2024	18:00	A/R of Bhinmal-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	04-Apr-24	08:00	06-Apr-24	18:00	ATC Curtailment of 1300 MW in NR Export. Subjected to WRPC Consent
353	RQ170107	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
354	RQ170082	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	For Insulator Cleaning Work/Attending Shutdown Nature defects which find during cross checking	02/Apr/2024	08:00	03/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Approved	02-Apr-24	08:00	03-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time.

355	RQ170070	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	02/Apr/2024	08:00	04/Apr/2024	19:00		PLANNED	Approved	02-Apr-24	08:00	04-Apr-24	19:00	
356	RQ170047	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	09:00	03-Apr-24	18:00	
357	RQ170106	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 288
358	RQ170058	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	18-Mar-24	08:00	28-Mar-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/no other shutdown would be given from both station/Already approved in previous OCC from 02nd March to 10 March, 2024.
359	RQ170054	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		C	Diversion at Loc 84 NHAI (construction of Delhi Katra Expressway)	01/Apr/2024	08:00	17/Apr/2024	18:00	Shutdown for Diversion works	PLANNED	Approved	01-Apr-24	08:00	15-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time subject to real time Grid conditions/May be completed before 15th April,2024.
360	RQ170053	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		C	Diversion at Loc 84 NHAI (construction of Delhi Katra Expressway)	01/Apr/2024	08:00	17/Apr/2024	18:00	Shutdown for Diversion works	PLANNED	Approved	01-Apr-24	08:00	15-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time subject to real time Grid conditions/May be completed before 15th April,2024.
361	RQ170066	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Shutdown required for balance diamond creation works with under crossing 220KV D/C Anta-Bhilwara line	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	17:00	02-Apr-24	23:00	May be given from 1700 Hrs
362	RQ170067	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Non-Auto required for balance diamond creation works with under crossing 220KV D/C Anta-Bhilwara line	01/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	07-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
363	RQ170112	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given & Polymer insulator replacement work	01/Apr/2024	08:00	15/Apr/2024	18:00	Non auto for 400 kV RAPPCC-Kankroli	PLANNED	Approved	01-Apr-24	17:00	15-Apr-24	23:00	May be given from 1700 Hrs

364	RQ170904	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 121 to 140.	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
365	RQ170924	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
366	RQ170905	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 100 to 120.	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	18:00	
367	RQ170903	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 121 to 140.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
368	RQ170920	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
369	RQ170908	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 100 to 120.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
370	RQ170923	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
371	RQ170919	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
372	RQ170911	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightning of dead end towers ,Tree trimming and other maintenance work of Line	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
373	RQ170914	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
374	RQ170918	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	

375	RQ170917	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
376	RQ170913	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
377	RQ170907	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
378	RQ170906	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
379	RQ170910	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers ,Tree trimming and other maintenance work of Line	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
380	RQ170912	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc	01/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	05-Apr-24	18:00	
381	RQ171041	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	29/Apr/2024	18:00	29/Apr/2024	23:00		PLANNED	Approved	29-Apr-24	18:00	29-Apr-24	23:00	May be given subject to real time grid conditions
382	RQ171055	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT. 2	RRVPNL	D	Quarterly Preventive Maintenance and testing work.alongwith line reactor at Jodhpur.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	17:00	22-Apr-24	23:00	May be given from 1700 Hrs
383	RQ171052	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	17:00	20-Apr-24	23:00	May be given from 1700 Hrs
384	RQ171043	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance at both end alongwith line reactor at Jodhour .	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	17:00	19-Apr-24	23:00	May be given from 1700 Hrs

385	RQ171039	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT 1	RRVPNL	D	Planned maintenance at Rajwest end	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
386	RQ171053	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50 MVAR line reactor at Merta	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	17:00	16-Apr-24	23:00	May be given from 1700 Hrs
387	RQ171054	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT 1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	17:00	15-Apr-24	23:00	May be given from 1700 Hrs
388	RQ170842	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
389	RQ170823	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintanance	11/Apr/2024	12:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	17:00	11-Apr-24	23:00	May be given from 1700 Hrs
390	RQ170519	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	17:00	11-Apr-24	23:00	May be given from 1700 Hrs
391	RQ170824	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Half Yearly Maintanance	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	17:00	10-Apr-24	23:00	May be given from 1700 Hrs
392	RQ171049	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	17:00	09-Apr-24	23:00	May be given from 1700 Hrs
393	RQ171045	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	1. Erection work of D+9 Tower location number 64. 2. Erection work of D+0 Tower location number 62. 3. Erection work of D+6 Tower location number 65. 4. Dismantle work of existing towers with no. 62, 63, 64 & 65. Tech welding work of tower no. 62, 64 & 64. 5. Old conductor dismantle and clamping. 6. Stringing of section 62X-63 final sag. 7. Stringing of section 62-62X final sag. 8. Stringing of section 61-62 final	09/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	25-Mar-24	08:00	15-Apr-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/subject to real time Grid conditions/May be preponed and completed before 15th April,2024. Approved shutdown date and timings shall be strictly adhered.

394	RQ170827	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half Yearly Maintanance	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	17:00	09-Apr-24	23:00	May be given from 1700 Hrs
395	RQ171040	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08/Apr/2024	18:00	08/Apr/2024	23:00		PLANNED	Approved	08-Apr-24	18:00	08-Apr-24	23:00	May be given subject to real time grid conditions
396	RQ170826	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintanance	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	17:00	08-Apr-24	23:00	May be given from 1700 Hrs
397	RQ170452	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	17:00	14-Apr-24	23:00	May be given from 1700 Hrs
398	RQ171046	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	17:00	06-Apr-24	23:00	May be given from 1700 Hrs
399	RQ171051	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work.	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	17:00	05-Apr-24	23:00	May be given from 1700 Hrs
400	RQ170828	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	17:00	04-Apr-24	23:00	May be given from 1700 Hrs
401	RQ170822	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	03/Apr/2024	16:00	13/Apr/2024	23:00		PLANNED	Approved	03-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs
402	RQ170841	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	03/Apr/2024	16:00	13/Apr/2024	23:00		PLANNED	Approved	03-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs
403	RQ170829	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	17:00	03-Apr-24	23:00	May be given from 1700 Hrs
404	RQ171042	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT 1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	17:00	03-Apr-24	23:00	May be given from 1700 Hrs
405	RQ171050	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	17:00	02-Apr-24	23:00	May be given from 1700 Hrs
406	RQ171173	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Tightning of Tension tower jumper and replace the damaged spacers	29/Apr/2024	08:30	29/Apr/2024	15:00		PLANNED	Approved	29-Apr-24	08:30	29-Apr-24	15:00	
407	RQ171129	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Repairing of spacers between tower no. 134 and 135	10/Apr/2024	05:00	10/Apr/2024	09:30		PLANNED	Approved					May be clubbed with S.No. 347
408	RQ170532	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2	POWER GRID,DTL	D	Relay replacement work	07/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	08:00	07-Apr-24	18:00	

409	RQ170782	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	27/Apr/2024	09:30	27/Apr/2024	17:00		PLANNED	Approved	27-Apr-24	09:30	27-Apr-24	17:00	
410	RQ170783	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Hot line Thermo vision scanning on Ckt-2 & For providing Pilot string on various towers on daily basis	25/Apr/2024	09:30	26/Apr/2024	17:00		PLANNED	Approved	25-Apr-24	09:30	26-Apr-24	17:00	
411	RQ170786	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line Thermo vision scanning on Ckt-1	24/Apr/2024	09:30	24/Apr/2024	17:00		PLANNED	Approved	24-Apr-24	09:30	24-Apr-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
412	RQ170980	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	for addition of weight at tower location no. 5 (R-phase) to avoid swinging of jumper and for summer preparedness	24/Apr/2024	09:00	24/Apr/2024	17:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	17:00	
413	RQ170793	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	22/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	10:00	22-Apr-24	18:00	
414	RQ170785	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Hot line Thermo vision scanning on Ckt-2	22/Apr/2024	09:30	22/Apr/2024	17:00		PLANNED	Approved	22-Apr-24	09:30	22-Apr-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
415	RQ170784	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line Thermo vision scanning on Ckt-1	19/Apr/2024	09:30	19/Apr/2024	17:00		PLANNED	Approved	19-Apr-24	09:30	19-Apr-24	17:00	
416	RQ170792	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn out conductor.	15/Apr/2024	10:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	18:00	
417	RQ170791	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn out conductor.	12/Apr/2024	10:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	10:00	12-Apr-24	18:00	
418	RQ170650	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	11/Apr/2024	09:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	
419	RQ170649	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
420	RQ170648	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	09/Apr/2024	09:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	18:00	

421	RQ170790	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn out conductor.	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	
422	RQ170647	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
423	RQ170654	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
424	RQ170788	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	04/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	10:00	04-Apr-24	18:00	
425	RQ170653	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
426	RQ170651	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
427	RQ170789	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening.	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
428	RQ170652	OCC_217	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
429	RQ170489	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* S/D for routine testing and maintenance work.	26/Apr/2024	09:00	26/Apr/2024	17:00		PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	17:00	
430	RQ169978	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	26/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	28-Apr-24	18:00	
431	RQ170499	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHABAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv fatehabad-Agra south Ckt-I line for jumper tightning X and other maintenance works.	24/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	27-Apr-24	18:00	
432	RQ170497	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv fatehabad-Agra south Ckt-I line for jumper tightning X and other maintenance works.	24/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	27-Apr-24	18:00	

433	RQ170566	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00	
434	RQ170531	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* S/D for routine testing and maintenance work.	24/Apr/2024	08:30	24/Apr/2024	17:00		PLANNED	Approved	24-Apr-24	08:30	24-Apr-24	17:00	
435	RQ170500	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* FOR ROUTINE MAINTENANCE WORK	23/Apr/2024	08:00	26/Apr/2024	20:00		PLANNED	Approved	23-Apr-24	08:00	26-Apr-24	20:00	
436	RQ170569	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* 400KV PANKI-ALIGRAH LINE S/D REQUIRED FOR PROTECTION TESTING AND BAY X MAINTENANCE(LINE S/D REQUIRED)	22/Apr/2024	10:00	23/Apr/2024	17:00		PLANNED	Approved	22-Apr-24	10:00	23-Apr-24	17:00	
437	RQ170530	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* S/D for routine testing and maintenance work	22/Apr/2024	08:30	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:30	22-Apr-24	18:00	
438	RQ169976	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	22/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	24-Apr-24	18:00	
439	RQ170573	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* for stringing of earth wire between loc No T116-T120	19/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	10:00	20-Apr-24	18:00	
440	RQ170574	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* for Stringing of Earth wire between loc -T116 -T120	19/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	10:00	20-Apr-24	18:00	
441	RQ170498	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad(765)-Firozabad line for tightning jumpers >X and other related maintenance work	18/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	10:00	20-Apr-24	18:00	
442	RQ170568	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* 400KV PANKI-REWA ROAD LINE S/D REQUIRED FOR PROTECTION TESTING AND BAY X MAINTENACE(LINE S/D REQUIRED)	18/Apr/2024	10:00	19/Apr/2024	17:00		PLANNED	Approved	18-Apr-24	10:00	19-Apr-24	17:00	
443	RQ171057	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Shutdown for safty purpose (pre commissioning work (&) interpanel X wiring of 50MVAr line reactor)	16/Apr/2024	09:00	20/Apr/2024	17:00		PLANNED	Approved					May be clubbed with S.No. 450

444	RQ170575	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Tree trimming work will be done during this shutdown period of mentioned X line.	15/Apr/2024	10:00	15/Apr/2024	17:00		PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	17:00	
445	RQ171058	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 460
446	RQ170155	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Re-routing of tower location no 442 to 445 & 506 to 509.	15/Apr/2024	08:00	21/Apr/2024	17:00	Generation not affected because generations of both plant(Jp hydro & Alaknanda hydro) evacuated through Vishnu prayag-Muzaffarnagar and Vishnu prayag-Alaknanda Line.	PLANNED	Approved	15-Apr-24	08:00	21-Apr-24	17:00	No other shutdown would be given from both station/No generation loss.
447	RQ170527	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance	15/Apr/2024	07:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	07:00	15-Apr-24	18:00	
448	RQ170729	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	M4 maintenance of 400 kV VP-MZN line bay in GIS	12/Apr/2024	08:00	21/Apr/2024	18:00	During this period of 400 kV VP-ALK transmission line will remain in service.	PLANNED	Approved					May be clubbed with S.No. 461
449	RQ170997	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) (&) X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR.2. For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel. .	10/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	25-Apr-24	18:00	One shutdown at a time may be given/CEA clearance/PTCC clearance and Annexure B-7 required before charging/Anpara generation backdown may be required. May be preponed to March 2024

450	RQ170998	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) (&) X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR. 2. For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	10/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	25-Apr-24	18:00	One shutdown at a time may be given/CEA clearance/PTCC clearance and Annexure B-7 required before charging/Anpara generation backdown may be required. May be preponed to March 2024
451	RQ170494	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/Apr/2024	10:00	09/Apr/2024	16:00		PLANNED	Approved	09-Apr-24	10:00	09-Apr-24	16:00	
452	RQ170572	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) CKT-1	UPPTCL	C	* Pre-Summer bay maintenance work.	09/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	09:00	10-Apr-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
453	RQ170567	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Half yearly preventive maintenance of 400 kV Unnao bay at 400 kV S/s X Agra	08/Apr/2024	09:00	08/Apr/2024	17:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	17:00	
454	RQ170556	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Repairing of conductor and other M(&)R work.	08/Apr/2024	09:00	08/Apr/2024	17:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	17:00	
455	RQ169974	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI - ALIGARH (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	
456	RQ170570	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite (&) Kite X thread, Bird nest from lines.	06/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	08:00	08-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.
457	RQ170496	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	04/Apr/2024	10:00	04/Apr/2024	16:00		PLANNED	Approved	04-Apr-24	10:00	04-Apr-24	16:00	
458	RQ170557	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* jumper tightening work,looping-chopping of trees,resagging of conductor X and other m(&)r work.	03/Apr/2024	09:00	05/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	09:00	05-Apr-24	17:00	

459	RQ170571	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown for safety purpose (pre commissioning work, interpanel wiring X (&) pre commissioning test of 50MVAr mau line	03/Apr/2024	09:00	06/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	09:00	06-Apr-24	17:00	No other shutdown would be given from both station/No generation loss in Anpara complex.
460	RQ170999	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite (&) Kite X thread, Bird nest from lines.	03/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	05-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.
461	RQ170156	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Re-routing of tower location no 442 to 445 & 506 to 509.	02/Apr/2024	10:00	14/Apr/2024	17:00	Generation not affected because both plant(Jp hydro & Alaknanda hydro) evacuated through Alaknanda - Muzaffarnagar and Vishnu prayag-Alaknanda Line.	PLANNED	Approved	24-Apr-24	10:00	07-May-24	17:00	No other shutdown would be given from both station/No generation loss.
462	RQ170550	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-1	UPPTCL	D	* 400kv Muradnagar to Simbhawli ckt-I S/D for routine testing.	02/Apr/2024	09:00	02/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	17:00	
463	RQ170551	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-2	UPPTCL	D	* 400kv Muradnagar to Simbhawli ckt-II S/D for routine testing	02/Apr/2024	09:00	02/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	17:00	
464	RQ169975	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintenance (Jumper Tightening and Conductor repair)	02/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	03-Apr-24	18:00	
465	RQ170728	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	M4 maintenance of 400 kV VP-ALK line bay in GIS	02/Apr/2024	08:00	11/Apr/2024	18:00	During this period of 400 kV VP-MZN transmission line will remain in service.	PLANNED	Approved	02-Apr-24	08:00	11-Apr-24	18:00	No other shutdown would be given from both station/No generation loss.
466	RQ170803	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintenance (Jumper Tightening and Conductor repair)	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	

467	RQ170802	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintenance (Jumper Tightening and Conductor repair)	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00		
468	RQ170526	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* To repalce Circuit breaker of with new CB line shall be charged through X Transfer breaker during shutdown period	01/Apr/2024	07:00	30/Apr/2024	18:00		PLANNED	Rejected						
469	RQ170979	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	AMP work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00		
470	RQ170691	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	For attending Shut Down Nature Defects of Line	25/Apr/2024	08:00	26/Apr/2024	18:00	Kindly approve	PLANNED	Approved	25-Apr-24	08:00	26-Apr-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.	
471	RQ171272	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	24/Apr/2024	09:00	28/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	24-Apr-24	09:00	28-Apr-24	18:00	Subject to NHPC/Indigrid consent and no Generation loss/one circuit shutdown at a time.	
472	RQ171274	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kV Parbari - 3 - Sainj TL for safety purpose	24/Apr/2024	09:00	28/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	24-Apr-24	09:00	28-Apr-24	18:00	Subject to NHPC/Indigrid consent.	
473	RQ171270	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	18/Apr/2024	09:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	09:00	22-Apr-24	18:00	Subject to NHPC/Indigrid consent and no Generation loss/one circuit shutdown at a time.	
474	RQ171271	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	18/Apr/2024	09:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	18-Apr-24	09:00	22-Apr-24	18:00	Subject to NHPC consent.	
475	RQ171268	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	15/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved					May be clubbed with S.No. 470	
476	RQ171269	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	15/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	09:00	16-Apr-24	18:00	Subject to NHPC/Indigrid consent.	

477	RQ171187	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Rejected						Consent Denied by Indigrd. As per CERC order wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets.
478	RQ171218	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly mtc	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00		
479	RQ171230	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly mtc	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00		
480	RQ170565	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core, I	21/Apr/2024	09:00	21/Apr/2024	18:00		PLANNED	Approved	21-Apr-24	09:00	21-Apr-24	18:00		
481	RQ170495	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Apr/2024	10:00	20/Apr/2024	16:00		PLANNED	Approved	20-Apr-24	10:00	20-Apr-24	16:00		
482	RQ170959	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00		
483	RQ171011	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00		
484	RQ171010	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00		
485	RQ171131	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan Delta testing of Mundka to Bawana Circuit 2 CVT along with Bay No. 417 and 418	20/Apr/2024	16:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	16:00	20-Apr-24	18:00		
486	RQ171170	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Attending of Line Dropper R & Y phase and also Tightning of All CB,CT and Isolator clamps of the Bays	18/Apr/2024	09:30	18/Apr/2024	16:00		PLANNED	Approved	18-Apr-24	09:30	18-Apr-24	16:00		
487	RQ171130	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Repairing of spacers between tower no. 82 and 83	03/Apr/2024	05:00	03/Apr/2024	09:30		PLANNED	Approved	03-Apr-24	05:00	03-Apr-24	09:30		

488	RQ170505	OCC_217	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	For replacement of insulators.	20/Apr/2024	08:00	20/Apr/2024	17:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	17:00	
489	RQ170502	OCC_217	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	For preventive maintenance work & replacement of insulators.	19/Apr/2024	08:00	19/Apr/2024	17:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	17:00	
490	RQ169997	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	1. CVT Testing. 2. Wave trap inspection. 3. CT & CVT oil sampling.	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	04-Apr-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
491	RQ169996	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	1. CVT Testing. 2. Wave trap inspection. 3. CT & CVT oil sampling	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.
492	RQ170501	OCC_217	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PTCUL	D	For preventive maintenance work	18/Apr/2024	08:00	18/Apr/2024	17:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	17:00	
493	RQ171124	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JKSPDCL	D	SD required for rectification of shutdown nature defects.	16/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	
494	RQ170865	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JKSPDCL	D	For AMP of Line Equipment and Jumper Strengthening work.	11/Apr/2024	09:30	11/Apr/2024	17:00	kindly approve.	PLANNED	Approved	11-Apr-24	09:30	11-Apr-24	17:00	
495	RQ170543	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERLINK,PO WERGRI D	D	For AR relay retrofitment	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
496	RQ170542	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERLINK,PO WERGRI D	D	For AR relay retrofitment	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
497	RQ170965	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
498	RQ170966	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
499	RQ171094	OCC_217	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT 2	GPTL,PO WERGRI D	D	AMP work	10/Apr/2024	11:00	10/Apr/2024	14:00		PLANNED	Approved	10-Apr-24	11:00	10-Apr-24	14:00	

500	RQ170766	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	06/Apr/2024	09:00	06/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	18:00	
501	RQ170742	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Apr/2024	09:00	01/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	18:00	
502	RQ171221	OCC_217	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-1 Shutdown required for Testing & Maintenance of Bay Equipment and for redundancy the 400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 is Charged condition	05/Apr/2024	09:00	05/Apr/2024	17:00	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-1 Shutdown required for Testing & Maintenance of Bay Equipment and for redundancy the 400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 is Charged condition	PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	17:00	
503	RQ171273	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATLJ PL,GREENKO	D	AMP of Line Equipments	01/Apr/2024	09:00	01/Apr/2024	18:00	Kindly approve	PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	18:00	
504	RQ170607	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For AMP works	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
505	RQ170602	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 400kv BUS BAR retrofitment work	28/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Approved	28-Apr-24	08:00	28-Apr-24	18:00	
506	RQ170601	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 400kv BUS BAR retrofitment work	27/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	08:00	27-Apr-24	18:00	
507	RQ171179	OCC_217	cpcc3_sd	BUS	400KV AGRA(PG) BUS 6	POWER GRID	D	Jumper tightening and isolator maintenance of 400kv Bus 2B	26/Apr/2024	10:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	10:00	26-Apr-24	18:00	
508	RQ170600	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 400kv BUS BAR retrofitment work	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	18:00	
509	RQ170599	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 400kv BUS BAR retrofitment work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	
510	RQ171178	OCC_217	cpcc3_sd	BUS	400KV AGRA(PG) BUS 5	POWER GRID	D	Jumper tightening and isolator maintenance of 400kv Bus 1B	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	18:00	

511	RQ170594	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 400 kV BUS BAR retrofitment work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
512	RQ171281	OCC_217	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	D	SD required for Attending SF6 Leakage in 400 kV GIS Bus-1	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
513	RQ170593	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 400 kV BUS BAR retrofitment work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
514	RQ170592	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 400 kV BUS BAR retrofitment work	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
515	RQ170591	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 400 kV BUS BAR retrofitment work	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Approved	21-Apr-24	08:00	21-Apr-24	18:00	
516	RQ170322	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For erection work of bay extension of 400 kV RS Infra ICT-11 bays	20/Apr/2024	17:00	28/Apr/2024	23:00		PLANNED	Approved	20-Apr-24	17:00	28-Apr-24	23:00	May be given from 1700 Hrs
517	RQ170321	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	For AMP work	19/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Approved	19-Apr-24	17:00	24-Apr-24	23:00	May be given from 1700 Hrs
518	RQ170514	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 412 89T isolator jumper work - under Project SS-95 package	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
519	RQ170756	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	16/Apr/2024	09:00	16/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	
520	RQ170755	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Apr/2024	09:00	15/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
521	RQ171282	OCC_217	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	SD required for Attending SF6 Leakage in 400 kV GIS Bus-2	15/Apr/2024	08:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	08:00	22-Apr-24	18:00	
522	RQ170320	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For AMP work	13/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Approved	13-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
523	RQ170586	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 400kV BUS BAR retrofitment work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	
524	RQ170754	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Apr/2024	09:00	12/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	18:00	
525	RQ170585	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 400kV BUS BAR retrofitment work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	

526	RQ170753	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	11/Apr/2024	09:00	11/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	
527	RQ170584	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 400kV BUS BAR retrofitment work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
528	RQ170934	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	10/Apr/2024	08:00	10/Apr/2024	18:00	kindly approve.	PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
529	RQ170583	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 400kV BUS BAR retrofitment work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
530	RQ171290	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	o facilitate un-installation of Siemens CB and CT from bay-424	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	
531	RQ170933	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	C	AMP of AIS Bus-1 and Bus Bar relay retrofitting work	08/Apr/2024	08:00	09/Apr/2024	18:00	kindly approve.	PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	May be allowed subject to no other outage.
532	RQ170319	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For AMP work	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
533	RQ170325	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
534	RQ170324	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For erection of LV side Jack bus of 765/400 kV ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
535	RQ170511	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	17:00	14-Apr-24	23:00	May be given from 1700 Hrs/One Bus at a time may be allowed.
536	RQ170994	OCC_217	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	06/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	10:00	06-Apr-24	18:00	
537	RQ170752	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Apr/2024	09:00	05/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	

538	RQ170751	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Apr/2024	09:00	04/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
539	RQ170862	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP and Jumper Strengthening work.	03/Apr/2024	09:30	03/Apr/2024	17:00	kindly approve.	PLANNED	Approved	03-Apr-24	09:30	03-Apr-24	17:00	
540	RQ170750	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Apr/2024	09:00	03/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
541	RQ171014	OCC_217	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
542	RQ170610	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	For jumper connection after bay upgradation	03/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	17:00	05-Apr-24	23:00	May be given from 1700 Hrs
543	RQ171013	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
544	RQ170749	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Apr/2024	09:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
545	RQ170318	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For AMP work	01/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	06-Apr-24	23:00	May be given from 1700 Hrs
546	RQ170323	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For erection work of bay extension of 400 kV RS Infra ICT-11 bays	01/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	06-Apr-24	23:00	May be given from 1700 Hrs
547	RQ170993	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
548	RQ170861	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection and Commissioning work of upcoming Dulhasti-3.	01/Apr/2024	08:00	01/Apr/2024	18:00	under construction head. kindly approve.	PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
549	RQ170796	OCC_217	sliders_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	17:00	29-Apr-24	23:00	May be given from 1700 Hrs

550	RQ170798	OCC_217	slcdcs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	17:00	22-Apr-24	23:00	May be given from 1700 Hrs
551	RQ170801	OCC_217	slcdcs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	17:00	19-Apr-24	23:00	May be given from 1700 Hrs
552	RQ170800	OCC_217	slcdcs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
553	RQ170799	OCC_217	slcdcs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	17:00	09-Apr-24	23:00	May be given from 1700 Hrs
554	RQ170795	OCC_217	slcdcs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	17:00	02-Apr-24	23:00	May be given from 1700 Hrs
555	RQ170280	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar Retrofitment	28/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	28-Apr-24	08:00	29-Apr-24	18:00	
556	RQ170296	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	AMP work	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	May be given subject to real time grid conditions and no other outage.
557	RQ170305	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	25/Apr/2024	09:00	26/Apr/2024	20:00		PLANNED	Approved	25-Apr-24	09:00	26-Apr-24	20:00	
558	RQ170295	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	AMP work	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	May be given subject to real time grid conditions and no other outage.
559	RQ170304	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-1)	23/Apr/2024	09:00	24/Apr/2024	20:00		PLANNED	Approved	23-Apr-24	09:00	24-Apr-24	20:00	
560	RQ170294	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	AMP work	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	May be given subject to real time grid conditions and no other outage.
561	RQ170293	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	AMP work	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	May be given subject to real time grid conditions and no other outage.
562	RQ170275	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	For attending Damaged Jumper at B ph(\$D required with 400kV ICT4)	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
563	RQ170277	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	16/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
564	RQ170285	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Jumpering and LBB Testing for Bay Extension	15/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	16-Apr-24	23:00	May be given from 1700 Hrs

565	RQ170279	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar Retrofitment	14/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	08:00	15-Apr-24	18:00	
566	RQ170284	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	13/Apr/2024	17:00	14/Apr/2024	23:00		PLANNED	Approved	13-Apr-24	17:00	14-Apr-24	23:00	May be given from 1700 Hrs
567	RQ170283	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	11/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Approved	11-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
568	RQ170300	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	08/Apr/2024	09:00	10/Apr/2024	20:00		PLANNED	Approved	08-Apr-24	09:00	10-Apr-24	20:00	
569	RQ170267	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	For AMP work	06/Apr/2024	09:00	06/Apr/2024	20:00		PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	20:00	
570	RQ170266	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	For AMP work	05/Apr/2024	09:00	05/Apr/2024	20:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	20:00	
571	RQ170292	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	Jumpering & LBB Testing and for rectification work if required after commissioning	04/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Approved	04-Apr-24	17:00	06-Apr-24	23:00	May be given from 1700 Hrs
572	RQ170299	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	04/Apr/2024	09:00	06/Apr/2024	20:00		PLANNED	Approved	04-Apr-24	09:00	06-Apr-24	20:00	
573	RQ170265	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	For Bus bar testing and stability for TBCB project completion	03/Apr/2024	09:00	04/Apr/2024	20:00		PLANNED	Approved	03-Apr-24	09:00	04-Apr-24	20:00	May be allowed subject to no other outage.
574	RQ170276	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	For Annual Maintenance Work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	04-Apr-24	18:00	
575	RQ170291	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	Jumpering & LBB Testing and for rectification work if required after commissioning	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	03-Apr-24	23:00	May be given from 1700 Hrs
576	RQ170264	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	For Bus bar testing and stability for TBCB project completion	01/Apr/2024	09:00	02/Apr/2024	20:00		PLANNED	Approved	01-Apr-24	09:00	02-Apr-24	20:00	May be allowed subject to no other outage.
577	RQ170883	OCC_217	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
578	RQ170884	OCC_217	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
579	RQ170797	OCC_217	slcdcs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	17:00	23-Apr-24	23:00	May be given from 1700 Hrs
580	RQ171135	OCC_217	slcdcv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220kV incomer	22/Apr/2024	16:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	16:00	22-Apr-24	18:00	
581	RQ171172	OCC_217	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CB , CT, CVT of Bay	20/Apr/2024	08:30	20/Apr/2024	15:00		PLANNED	Approved	20-Apr-24	08:30	20-Apr-24	15:00	

582	RQ170465	OCC_217	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	19/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	26-Apr-24	18:00	May be allowed subject to no other outage.
583	RQ170438	OCC_217	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	18/Apr/2024	10:00	18/Apr/2024	16:00		PLANNED	Approved	18-Apr-24	10:00	18-Apr-24	16:00	
584	RQ170225	OCC_217	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	08/Apr/2024	08:00	08/Apr/2024	18:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-I	PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
585	RQ170224	OCC_217	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	07/Apr/2024	08:00	07/Apr/2024	18:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-II	PLANNED	Approved	07-Apr-24	08:00	07-Apr-24	18:00	
586	RQ170440	OCC_217	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* FOR PREVENTIVE MAINTENANCE WORK	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	20:00	
587	RQ171029	OCC_217	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	D	AMP works	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	10:00	05-Apr-24	18:00	
588	RQ170439	OCC_217	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* FOR ROUTINE MAINTENANCE WORK	05/Apr/2024	08:00	05/Apr/2024	20:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	20:00	
589	RQ171028	OCC_217	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	D	AMP works	03/Apr/2024	10:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	10:00	03-Apr-24	18:00	
590	RQ170441	OCC_217	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* S/D FOR 400KV 'A' BUS S/D REQUIRED FOR STRINGING OF 220KV JACK BUS TWIN X MOOSE CONDUCTOR AT 500MVA ICT-I AND 315MVA ICT-II	02/Apr/2024	10:00	15/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	10:00	15-Apr-24	17:00	May be allowed subject to no other outage.
591	RQ171038	OCC_217	cpcc3_sd	BUS	400 KV SAMBHAL_PRSTL (UP) - BUS 2	UPPTCL	D	AMP works(Actual S/D required on 29.03.2024)	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
592	RQ171037	OCC_217	cpcc3_sd	BUS	400 KV SAMBHAL_PRSTL (UP) - BUS 1	UPPTCL	D	AMP works(Actual S/D required on 30.03.2024)	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
593	RQ170885	OCC_217	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	

594	RQ170886	OCC_217	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
595	RQ170661	OCC_217	slidchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	11/Apr/2024	09:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	
596	RQ170659	OCC_217	slidchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
597	RQ170657	OCC_217	slidchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	09/Apr/2024	09:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	18:00	
598	RQ170655	OCC_217	slidchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
599	RQ170662	OCC_217	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
600	RQ170660	OCC_217	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
601	RQ170658	OCC_217	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
602	RQ170656	OCC_217	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
603	RQ170442	OCC_217	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out during this shutdown period.	07/Apr/2024	10:00	07/Apr/2024	16:00		PLANNED	Approved	07-Apr-24	10:00	07-Apr-24	16:00	
604	RQ170521	OCC_217	slidcuk_sd	BUS	400KV BUS 2 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	07/Apr/2024	09:00	28/Apr/2024	17:00	During shutdown, supply fed by 400 kV Main Bus -1	PLANNED	Approved	07-Apr-24	09:00	28-Apr-24	17:00	
605	RQ170516	OCC_217	slidcuk_sd	BUS	400KV BUS 1 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	06/Apr/2024	09:00	06/Apr/2024	17:00	During shutdown, supply fed by 400 kV Main Bus -2	PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	17:00	
606	RQ170524	OCC_217	slidcuk_sd	BUS	400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	05/Apr/2024	09:00	05/Apr/2024	17:00	Transfer Bus, No supply disturbance	PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	17:00	
607	RQ170357	OCC_217	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bus Bar Extension work	06/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Approved	06-Apr-24	17:00	10-Apr-24	23:00	May be given from 1700 Hrs
608	RQ170356	OCC_217	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bus Bar Extension work	01/Apr/2024	16:00	05/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	17:00	05-Apr-24	23:00	May be given from 1700 Hrs
609	RQ170770	OCC_217	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment(Testing of line CVT & BUS isolator Alignment)	05/Apr/2024	08:00	05/Apr/2024	20:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	20:00	

610	RQ170769	OCC_217	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment(Testing of line CVT & BUS isolator Alignment)	04/Apr/2024	08:00	04/Apr/2024	20:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	20:00	
611	RQ171267	OCC_217	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
612	RQ170548	OCC_217	koteshwar_sd	BUS	400KV BUS 1 AT KOTESWAR(TH)	THDC	C	To arrest the minor leakage in B-phase CVT of Bus-1	02/Apr/2024	10:00	02/Apr/2024	16:00		PLANNED	Rejected					Work already completed. Henceforth s/d request withdrawn by requesting agency.
613	RQ170350	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BASSI-KOTPUTLI (PG) CKT-1 @BASSI(PG)	POWER GRID	D	For AMP work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
614	RQ170331	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
615	RQ170332	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVNL	D	For AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	17:00	09-Apr-24	23:00	May be given from 1700 Hrs
616	RQ170247	OCC_217	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	
617	RQ170469	OCC_217	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X (Connection of CT Bus-Bar Protection Core, Interc	25/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	09:00	25-Apr-24	18:00	
618	RQ169991	OCC_217	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
619	RQ170479	OCC_217	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual maintenance and Testing of 400kv 125MVar Bus Reactor	19/Apr/2024	10:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	10:00	19-Apr-24	18:00	
620	RQ170487	OCC_217	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUTDOWN IS TAKEN FOR INSTALLATION OF NIFPS IN 125 MVA REACTOR, AND X ROUTIEN TESTING.	15/Apr/2024	10:00	16/Apr/2024	17:00		PLANNED	Approved	15-Apr-24	10:00	16-Apr-24	17:00	May be given subject to real time grid conditions.

621	RQ170464	OCC_217	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
622	RQ170443	OCC_217	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work	03/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	10:00	05-Apr-24	18:00	
623	RQ170463	OCC_217	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* DURING SHUTDOWN OF UNNAO CKT I FOR CB REPAACEMENT WORK LINE SHALL BE X CHARGED THROUGH TRNASFER BAY , SO SHUTDOWN OF 80 MVAR	01/Apr/2024	07:00	30/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	07:00	30-Apr-24	18:00	May be given subject to real time grid conditions.
624	RQ170820	OCC_217	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	May be given subject to real time grid conditions
625	RQ170821	OCC_217	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	08:00	14-Apr-24	18:00	May be given subject to real time grid conditions
626	RQ170819	OCC_217	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	May be given subject to real time grid conditions
627	RQ170523	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWER GRID	D	For BODY PROTECTION MODIFICATION and CSD Fine tuning	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	
628	RQ170230	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For AMP work	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
629	RQ170245	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	For CSD fine tuning and SPACQ card installation	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
630	RQ170239	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
631	RQ170234	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	For AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
632	RQ170233	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	For AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00	Bushing Tan Delta and VFTD, PRV and OTI/WTI modification	PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	

633	RQ170242	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	C	For Dismantling of Circuit Breaker	08/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	12-Apr-24	18:00	May be given subject to real time grid conditions.
634	RQ170609	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	403 Bay Upgradation work	08/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	12-Apr-24	18:00	May be given subject to real time grid conditions.
635	RQ170231	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH (PG)	POWER GRID	D	For Fine Tunning of CSD	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
636	RQ170243	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	For AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
637	RQ170250	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)		D	For AMP work	22/Apr/2024	15:00	24/Apr/2024	23:00		PLANNED	Approved	22-Apr-24	17:00	24-Apr-24	23:00	May be given from 1700 Hrs
638	RQ170898	OCC_217	slcdps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
639	RQ170899	OCC_217	slcdps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
640	RQ170818	OCC_217	slcdcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-2	10/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	11-Apr-24	18:00	May be given subject to real time grid conditions.
641	RQ170817	OCC_217	slcdcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	May be given subject to real time grid conditions.
642	RQ171101	OCC_217	indigrd_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SOHNA ROAD (GPTL)	GPTL	D	AMP Work, Dia to be kept Open, along with associated Bay (Bay-402,403)	04/Apr/2024	08:00	04/Apr/2024	20:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	20:00	
643	RQ171278	OCC_217	cpcc3_sd	BAY	403 MAIN BAY - 400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Intrupter rectification work	28/Apr/2024	10:00	07/May/2024	18:00		PLANNED	Approved	28-Apr-24	10:00	07-May-24	18:00	Element must remain in service via other bay.

644	RQ171277	OCC_217	cpcc3_sd	BAY	402 TIE BAY - 400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1 (UPPTCL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP) AT 400 KV SAMBHAL_PRSTL (UP) (UPPTCL)	UPPTCL	C	CB Inrupter rectification work	18/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	10:00	27-Apr-24	18:00	Element must remain in service via other bay.
645	RQ170687	OCC_217	slcup_sd	BAY	410 MAIN BAY - 400KV BAREILLY- UNNAO (UP) CKT- 1 AT BAREILLY(UP)	UPPTCL	C	To replace the Circuit breaker	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	Element must remain in service via other bay.
646	RQ171107	OCC_217	slcdcs_sd	BAY	401352T TIE BAY 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	15:00	25-Apr-24	23:00	May be given from 1500 Hrs
647	RQ171110	OCC_217	slcdcs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	15:00	23-Apr-24	23:00	May be given from 1500 Hrs
648	RQ171109	OCC_217	slcdcs_sd	BAY	40852C MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	15:00	22-Apr-24	23:00	May be given from 1500 Hrs
649	RQ171111	OCC_217	slcdcs_sd	BAY	40752D MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	15:00	18-Apr-24	23:00	May be given from 1500 Hrs
650	RQ171108	OCC_217	slcdcs_sd	BAY	40852T TIE BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	15:00	08-Apr-24	23:00	May be given from 1500 Hrs
651	RQ171240	OCC_217	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)- BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Half yearly mtc	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	

652	RQ171241	OCC_217	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	Half Yearly Mtc..	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
653	RQ170992	OCC_217	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling	22/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	10:00	27-Apr-24	18:00	Element must remain in service via other bay.
654	RQ170426	OCC_217	cpcc1_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG) AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	CB Overhauling work	20/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	22-Apr-24	18:00	Element must remain in service via other bay.
655	RQ171291	OCC_217	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	'Isolator retrofit of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	29-Apr-24	18:00	Element must remain in service via other bay.
656	RQ170425	OCC_217	cpcc1_sd	BAY	422 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	CB Overhauling work	17/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	19-Apr-24	18:00	Element must remain in service via other bay.
657	RQ170989	OCC_217	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling	15/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	20-Apr-24	18:00	Element must remain in service via other bay.
658	RQ171009	OCC_217	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	15/Apr/2024	10:00	18/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	18-Apr-24	18:00	Element must remain in service via other bay.

659	RQ170424	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)	POWER GRID	C	CB Overhauling work	14/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	08:00	16-Apr-24	18:00	Element must remain in service via other bay.
660	RQ171007	OCC_217	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker retrofit work	13/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	10:00	22-Apr-24	18:00	Element must remain in service via other bay.
661	RQ170423	OCC_217	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	CB Overhauling work	12/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	14-Apr-24	18:00	Element must remain in service via other bay.
662	RQ170420	OCC_217	cpcc1_sd	BAY	447 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	10/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Approved	10-Apr-24	17:00	10-Apr-24	23:00	May be given from 1700 Hrs
663	RQ171126	OCC_217	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWER GRID	D	* Preventive maintenance of 400 kV Fatehabad ckt-1 bay	09/Apr/2024	09:00	09/Apr/2024	17:00		PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	17:00	
664	RQ171279	OCC_217	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator. S/d of both bays-424 Bay and 425-bay is required together for isolator retrofit work. During this s/d ICT-1 shall remain charged from its main bay-426	08/Apr/2024	10:00	12/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	12-Apr-24	18:00	SVC already out/ May be given subject to real time Grid conditions.

665	RQ171280	OCC_217	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator. S/d of both bays-424 Bay and 425-bay is required together for isolator retrofitment. During this s/d ICT-1 shall remain charged from its main bay-426	08/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	12-Apr-24	18:00	SVC already out/ May be given subject to real time Grid conditions.
666	RQ171008	OCC_217	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	05/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	10:00	08-Apr-24	18:00	Element must remain in service via other bay.
667	RQ171000	OCC_217	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker retrofitment work	02/Apr/2024	10:00	11/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	11-Apr-24	18:00	Element must remain in service via other bay.
668	RQ170515	OCC_217	cpcc3_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	C	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work	01/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	15-Apr-24	18:00	Element must remain in service via other bay.
669	RQ170192	OCC_217	stuup_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	22/Apr/2024	10:00	29/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	10:00	29-Apr-24	18:00	Element must remain in service via other bay.
670	RQ170191	OCC_217	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UP) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	15/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	20-Apr-24	18:00	Element must remain in service via other bay.
671	RQ170190	OCC_217	stuup_sd	BAY	401 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	05/Apr/2024	10:00	13/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	10:00	13-Apr-24	18:00	Element must remain in service via other bay.

672	RQ170407	OCC_217	cpcc1_sd	BAY	406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Recitification Work	22/Apr/2024	09:00	27/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	27-Apr-24	18:00	Element must remain in service via other bay.
673	RQ170403	OCC_217	cpcc1_sd	BAY	405 TIE BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AND 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)		D	BAY AMP WORK	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	
674	RQ170413	OCC_217	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		D	AMP work	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	
675	RQ170397	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	CB Overhauling work	17/Apr/2024	09:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	09:00	17-Apr-24	18:00	
676	RQ170402	OCC_217	cpcc1_sd	BAY	402 TIE BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AND 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)		D	BAY AMP WORK	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
677	RQ170406	OCC_217	cpcc1_sd	BAY	440 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Recitification Work	15/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	09:00	20-Apr-24	18:00	Element must remain in service via other bay.
678	RQ170412	OCC_217	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	AMP work	11/Apr/2024	09:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	

679	RQ170396	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	AR RETROFITMENT WORK	11/Apr/2024	09:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	09:00	11-Apr-24	18:00	
680	RQ170401	OCC_217	cpcc1_sd	BAY	404 MAIN BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AT ROORKEE(PG)		D	BAY AMP WORK	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
681	RQ170411	OCC_217	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		D	AMP work	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
682	RQ170410	OCC_217	cpcc1_sd	BAY	417 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (HVPNL) AND 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 AT 400 KV DHANODA(HV) (HVPNL)		D	AMP work	09/Apr/2024	09:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	18:00	
683	RQ170391	OCC_217	cpcc1_sd	BAY	408 TIE BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(P G) AND 400/220KV 500 MVA ICT 4 AT BALLABHGARH(P G)		D	BAY AMP WORK	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
684	RQ170400	OCC_217	cpcc1_sd	BAY	401 MAIN BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AT ROORKEE(PG)		D	BAY AMP WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
685	RQ170409	OCC_217	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABA(RS) (PG) CKT-1 AT NEEMRANA(PG)		D	AMP work	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	

686	RQ170395	OCC_217	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		D	AR RETROFITMENT WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
687	RQ170405	OCC_217	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Recitification Work	08/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	13-Apr-24	18:00	Element must remain in service via other bay.
688	RQ170387	OCC_217	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT SIKAR(PG)		D	BAY AMP WORK	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
689	RQ170394	OCC_217	cpcc1_sd	BAY	411 TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 AND 400 KV BASSI-SIKAR (PG) CKT-1 AT BASSI(PG)		D	AR RETROFITMENT WORK	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	18:00	
690	RQ170399	OCC_217	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	BAY AMP WORK	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
691	RQ170398	OCC_217	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE-DEHRADUN (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	BAY AMP WORK	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
692	RQ170404	OCC_217	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Recitification Work	01/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	09:00	06-Apr-24	18:00	Element must remain in service via other bay.
693	RQ170876	OCC_217	slcdps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	

694	RQ170877	OCC_217	slcdps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
695	RQ171112	OCC_217	slcdcs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	17/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	18-Apr-24	18:00	Element must remain in service via other bay.
696	RQ171113	OCC_217	slcdcs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	16-Apr-24	18:00	Element must remain in service via other bay.
697	RQ170428	OCC_217	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTSL) CKT-1 (PBTSL) AT 400 KV KHETRI (PKTSL)	PBTSL	C	FOR CT SAMPLING VALVE INSPECTION	09/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	12-Apr-24	18:00	Element must remain in service via other bay.
698	RQ171331	OCC_217	ntpcos_sd	BAY	403 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	08/Apr/2024	08:00	17/Apr/2024	08:00	PO is going to expire in near future	PLANNED	Approved	08-Apr-24	08:00	17-Apr-24	08:00	Element must remain in service via other bay.
699	RQ170741	OCC_217	slcdchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	08/Apr/2024	08:00	08/Apr/2024	20:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	20:00	
700	RQ170738	OCC_217	slcdchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	20:00	
701	RQ171191	OCC_217	slcdcv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For overhauling of Operating mechanism, replacement of seals of one pole.	03/Apr/2024	09:30	03/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	09:30	03-Apr-24	17:00	Element must remain in service via other bay.

702	RQ171190	OCC_217	slcdcv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	02/Apr/2024	09:30	02/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	09:30	02-Apr-24	17:00	
703	RQ170779	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For annual maintenance	30/Apr/2024	09:30	30/Apr/2024	17:00		PLANNED	Approved	30-Apr-24	09:30	30-Apr-24	17:00	
704	RQ170780	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For annual maintenance	29/Apr/2024	09:30	29/Apr/2024	17:00		PLANNED	Approved	29-Apr-24	09:30	29-Apr-24	17:00	
705	RQ170772	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenace of transformer and its bay equipments (CB,CT,Isolator)	28/Apr/2024	08:00	28/Apr/2024	20:00		PLANNED	Approved	28-Apr-24	08:00	28-Apr-24	20:00	
706	RQ170771	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenace of transformer and its bay equipments (CB,CT,Isolator)	26/Apr/2024	08:00	26/Apr/2024	20:00		PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	20:00	
707	RQ170774	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	To carry out the OLTC Maintenance work.	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	18:00	
708	RQ170778	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC Maintenance work.	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	18:00	
709	RQ170991	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts and to plug oil seepage of 400kV ICT-2	04/Apr/2024	09:00	04/Apr/2024	17:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	17:00	
710	RQ170990	OCC_217	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts and to plug oil seepage of 400kV ICT-1	03/Apr/2024	09:00	03/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	17:00	
711	RQ170169	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	For AMP works	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
712	RQ170179	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	29/Apr/2024	17:00	30/Apr/2024	23:00		PLANNED	Approved	29-Apr-24	17:00	30-Apr-24	23:00	May be given from 1700 Hrs
713	RQ170178	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	26/Apr/2024	17:00	27/Apr/2024	23:00		PLANNED	Approved	26-Apr-24	17:00	27-Apr-24	23:00	May be given from 1700 Hrs

714	RQ170198	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For AMP works	25/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	25-Apr-24	17:00	28-Apr-24	23:00	May be given from 1700 Hrs
715	RQ170177	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	24/Apr/2024	17:00	25/Apr/2024	23:00		PLANNED	Approved	24-Apr-24	17:00	25-Apr-24	23:00	May be given from 1700 Hrs
716	RQ170189	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	PRV Modification work and AMP	24/Apr/2024	10:00	24/Apr/2024	20:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	20:00	
717	RQ170196	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For AMP works	23/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Approved	23-Apr-24	17:00	25-Apr-24	23:00	May be given from 1700 Hrs
718	RQ170201	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For AMP works	23/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Approved	23-Apr-24	17:00	25-Apr-24	23:00	May be given from 1700 Hrs
719	RQ170183	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	For Intertrip circuit in manual operation	23/Apr/2024	09:00	23/Apr/2024	14:00		PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	14:00	
720	RQ170176	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	22/Apr/2024	17:00	23/Apr/2024	23:00		PLANNED	Approved	22-Apr-24	17:00	23-Apr-24	23:00	May be given from 1700 Hrs
721	RQ170182	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	For Intertrip circuit in manual operation	22/Apr/2024	09:00	22/Apr/2024	14:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	14:00	
722	RQ170185	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	Rectification of CFT plate issue of ICT-1	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	
723	RQ170200	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For AMP works	21/Apr/2024	15:00	23/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	17:00	23-Apr-24	23:00	May be given from 1700 Hrs
724	RQ170195	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For AMP works	21/Apr/2024	15:00	23/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	17:00	23-Apr-24	23:00	May be given from 1700 Hrs
725	RQ170206	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Apr/2024	15:00	29/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	17:00	29-Apr-24	23:00	May be given from 1700 Hrs
726	RQ170175	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	19/Apr/2024	17:00	20/Apr/2024	23:00		PLANNED	Approved	19-Apr-24	17:00	20-Apr-24	23:00	May be given from 1700 Hrs
727	RQ170199	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For AMP works	19/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Approved	19-Apr-24	17:00	21-Apr-24	23:00	May be given from 1700 Hrs
728	RQ170194	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For AMP works	19/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Approved	19-Apr-24	17:00	21-Apr-24	23:00	May be given from 1700 Hrs
729	RQ170174	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	17/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Approved	17-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs

730	RQ170188	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	PRV Modification work and AMP	16/Apr/2024	10:00	16/Apr/2024	20:00		PLANNED	Approved	16-Apr-24	10:00	16-Apr-24	20:00	
731	RQ170166	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		C	For attending Damaged Jumper at B ph and attending oil leakage in Radiator Bank(SD required with 400kV Bus-2)	16/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	17-Apr-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
732	RQ170173	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	15/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Approved	15-Apr-24	17:00	16-Apr-24	23:00	May be given from 1700 Hrs
733	RQ170204	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Apr/2024	15:00	20/Apr/2024	23:00		PLANNED	Approved	14-Apr-24	17:00	20-Apr-24	23:00	May be given from 1700 Hrs
734	RQ170187	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	PRV Modification work and AMP	10/Apr/2024	10:00	10/Apr/2024	20:00		PLANNED	Approved	10-Apr-24	10:00	10-Apr-24	20:00	
735	RQ170164	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For AMP works	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	18:00	
736	RQ170197	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	17-Apr-24	23:00	May be given from 1700 Hrs
737	RQ170202	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	17:00	17-Apr-24	23:00	May be given from 1700 Hrs
738	RQ170205	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Approved	05-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs
739	RQ170203	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Apr/2024	15:00	09/Apr/2024	23:00		PLANNED	Approved	05-Apr-24	17:00	09-Apr-24	23:00	May be given from 1700 Hrs
740	RQ170186	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	PRV Modification work and AMP	04/Apr/2024	10:00	04/Apr/2024	20:00		PLANNED	Approved	04-Apr-24	10:00	04-Apr-24	20:00	
741	RQ170168	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)		D	For AMP works	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
742	RQ170167	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	For AMP works	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
743	RQ170165	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)		D	For Annual Maintenance Work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	

744	RQ170163	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		C	FOR RECTIFICATION OF WATER LOGGING ON TOP OF ICT-03	01/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	09:00	04-Apr-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
745	RQ170184	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	Compliance of CC circular - OSR and OC realy logic	01/Apr/2024	09:00	01/Apr/2024	15:00		PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	15:00	
746	RQ170812	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	17:00	30-Apr-24	23:00	May be given from 1700 Hrs
747	RQ170808	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	27/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	17:00	27-Apr-24	23:00	May be given from 1700 Hrs
748	RQ171305	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance work	25/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	17:00	26-Apr-24	23:00	May be given from 1700 Hrs
749	RQ170810	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	17:00	25-Apr-24	23:00	May be given from 1700 Hrs
750	RQ171306	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	17:00	24-Apr-24	23:00	May be given from 1700 Hrs
751	RQ170807	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	17:00	23-Apr-24	23:00	May be given from 1700 Hrs
752	RQ170806	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHHABRA(RVUN)	RRVPNL	C	1. 220 kv bushing repair work of ICT 2. Oil Filtration of ICT. 3. Maintenance Work of Bay elements.	22/Apr/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	07-Apr-24	18:00	Subject to Rajasthan consent/Load to be managed by Rajasthan/Details of Load redistribution and load shedding needs to be furnished.
753	RQ170814	OCC_217	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	May be given subject to real time grid conditions and no unit outage.
754	RQ170804	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	17:00	19-Apr-24	23:00	May be given from 1700 Hrs
755	RQ170813	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance and testing work.	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
756	RQ170811	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance and testing work.	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	17:00	16-Apr-24	23:00	May be given from 1700 Hrs
757	RQ170816	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintanance	13/Apr/2024	17:00	13/Apr/2024	23:00		PLANNED	Approved	13-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs
758	RQ170815	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintanance	12/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Approved	12-Apr-24	17:00	12-Apr-24	23:00	May be given from 1700 Hrs

759	RQ170805	OCC_217	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR Filtration of main tank oil along with MAINTAINCE WORK and Testing work	02/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	06-Apr-24	18:00	Subject to Rajasthan consent/Other ICTs to be in service/Load to be managed by Rajasthan.
760	RQ170374	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be done during this shutdown period of mentioned X ICT.	28/Apr/2024	10:00	28/Apr/2024	15:00		PLANNED	Approved	28-Apr-24	10:00	28-Apr-24	15:00	
761	RQ170329	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	25/Apr/2024	10:00	25/Apr/2024	17:00		PLANNED	Approved	25-Apr-24	10:00	25-Apr-24	17:00	
762	RQ170237	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	25/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	09:00	25-Apr-24	18:00	
763	RQ170327	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	24/Apr/2024	10:00	24/Apr/2024	17:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	17:00	
764	RQ170235	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	09:00	24-Apr-24	18:00	
765	RQ170328	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	23/Apr/2024	10:00	23/Apr/2024	17:00		PLANNED	Approved	23-Apr-24	10:00	23-Apr-24	17:00	
766	RQ170236	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	
767	RQ170369	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	
768	RQ170431	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening >X of all Clamps and connectors and other related work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	

769	RQ170238	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	
770	RQ170370	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	09:00	22-Apr-24	18:00	
771	RQ170432	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening >X of all Clamps and connectors and other related work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
772	RQ170337	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* FOR OLTC OIL REPLACEMENT WORK	19/Apr/2024	08:00	21/Apr/2024	20:00		PLANNED	Approved	19-Apr-24	08:00	21-Apr-24	20:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
773	RQ169989	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	18/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	19-Apr-24	18:00	
774	RQ169988	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
775	RQ170375	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* General Maintenance Work will be carried out during this shutdown X period.	12/Apr/2024	10:00	12/Apr/2024	15:00		PLANNED	Approved	12-Apr-24	10:00	12-Apr-24	15:00	
776	RQ170417	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	* Hlf yearly preventive maintenance of 400/220 kv 500 MVA ICT-2	12/Apr/2024	09:00	12/Apr/2024	17:00		PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	17:00	
777	RQ170418	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	* Hlf yearly preventive maintenance of 400/220 kv 500 MVA ICT-1	10/Apr/2024	09:00	10/Apr/2024	17:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	17:00	
778	RQ171079	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315MVA ICT-II BAY S/D REQUIRED FOR 220KV JACK BUS STRINGING AT TWIN X MOOSE CONDUCTOR	09/Apr/2024	10:00	15/Apr/2024	17:00		PLANNED	Approved	09-Apr-24	10:00	15-Apr-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
779	RQ170330	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work.	08/Apr/2024	10:00	10/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	10-Apr-24	18:00	

780	RQ170377	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* ROUTINE TESTING AND MAINTINANCE OF TRANSFORMER.	08/Apr/2024	10:00	10/Apr/2024	17:00		PLANNED	Approved	08-Apr-24	10:00	10-Apr-24	17:00	
781	RQ170359	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	
782	RQ170376	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUTDOWN TAKEN FOR ROUTINE TESTING AND MAINTINANCE OF TRANSFORMER.	03/Apr/2024	10:00	05/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	10:00	05-Apr-24	17:00	
783	RQ170326	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	03/Apr/2024	10:00	03/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	10:00	03-Apr-24	17:00	
784	RQ170360	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
785	RQ170353	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* S/D for routine testing and maintenance work.	03/Apr/2024	08:30	04/Apr/2024	17:00		PLANNED	Approved	03-Apr-24	08:30	04-Apr-24	17:00	
786	RQ170347	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	03/Apr/2024	07:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	07:00	03-Apr-24	18:00	
787	RQ171080	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* S/D FOR 500MVA ICT-I BAY S/D REQUIRED FOR 220KV JACK BUS STRINGING AT X TWIN MOOSE CONDUCTOR	02/Apr/2024	10:00	08/Apr/2024	17:00		PLANNED	Approved	02-Apr-24	10:00	08-Apr-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
788	RQ170361	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
789	RQ171056	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
790	RQ170349	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	02/Apr/2024	07:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	07:00	02-Apr-24	18:00	
791	RQ170348	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	01/Apr/2024	07:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	07:00	01-Apr-24	18:00	
792	RQ171012	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	27/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	10:00	27-Apr-24	18:00	
793	RQ170864	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP of Equipment and Jumper Strengthening work.	26/Apr/2024	09:30	26/Apr/2024	18:00	kindly approve.	PLANNED	Approved	26-Apr-24	09:30	26-Apr-24	18:00	
794	RQ171024	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation coating on 33kV jumpers	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	18:00	
795	RQ171314	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	AMP works	24/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	

796	RQ170863	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	For AMP of Equipment and Jumper Strengthening work.	23/Apr/2024	09:30	23/Apr/2024	18:00	kindly approve.	PLANNED	Approved	23-Apr-24	09:30	23-Apr-24	18:00	
797	RQ171023	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For taking 105MVA ICT-1 B Phase out of Service for attending oil leakage from its PRD-1 and taking spare Phase ICT into service..For application of insulation coating on 33kV jumpers	22/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	10:00	22-Apr-24	18:00	
798	RQ170522	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWER GRID	D	Rectification of CFT plate issue of ICT-1	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
799	RQ170762	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	18/Apr/2024	09:00	18/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	
800	RQ171081	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWER GRID	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00	Kindly approve	PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	18:00	
801	RQ170699	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWER GRID	D	For AMP works	15/Apr/2024	09:30	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	09:30	15-Apr-24	18:00	
802	RQ170611	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	AMP OF ICT	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	17:00	15-Apr-24	23:00	May be given from 1700 Hrs
803	RQ170461	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	20:00	

804	RQ170462	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	20:00	
805	RQ171254	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	"Protection scheme modification as per released IOM's	14/Apr/2024	10:00	14/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	10:00	14-Apr-24	18:00	
806	RQ170445	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	AMP work	14/Apr/2024	09:00	14/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	09:00	14-Apr-24	18:00	
807	RQ170696	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	D	For AMP works	12/Apr/2024	09:30	12/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	12-Apr-24	09:30	12-Apr-24	18:00	
808	RQ170444	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	D	AMP work	12/Apr/2024	09:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	09:00	12-Apr-24	18:00	
809	RQ171018	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	AMP work	10/Apr/2024	10:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	10:00	10-Apr-24	18:00	
810	RQ170436	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWER GRID	C	For attending SF6 gas leakage in 220 kV Y-Phase LA	10/Apr/2024	10:00	11/Apr/2024	22:00		PLANNED	Approved	10-Apr-24	10:00	11-Apr-24	22:00	May be given subject to real time grid conditions/Other ICTs to be in service.
811	RQ170698	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWER GRID	D	For AMP works	10/Apr/2024	09:30	10/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	10-Apr-24	09:30	10-Apr-24	18:00	
812	RQ170761	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Apr/2024	09:00	10/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	18:00	
813	RQ170689	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP works	10/Apr/2024	08:00	11/Apr/2024	18:00	Kindly approve	PLANNED	Approved	10-Apr-24	08:00	11-Apr-24	18:00	

814	RQ171017	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	10:00	08-Apr-24	18:00	
815	RQ170714	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	For AMP Works and To attend Oil leakages and Filtration	08/Apr/2024	10:00	10/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	08-Apr-24	10:00	10-Apr-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
816	RQ170697	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	D	For AMP works	08/Apr/2024	09:30	08/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	08-Apr-24	09:30	08-Apr-24	18:00	
817	RQ170763	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	For Bushing replacement in B phase transformer	08/Apr/2024	09:00	08/Apr/2024	11:00	Kindly Approve.	PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	11:00	
818	RQ170580	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	07/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	08:00	08-Apr-24	18:00	
819	RQ170459	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval requiredTo be availed on daily basis.

820	RQ170460	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.
821	RQ170578	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	06-Apr-24	18:00	
822	RQ170700	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	AMP works	03/Apr/2024	09:00	03/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
823	RQ170682	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	For AMP works	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
824	RQ170577	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	04-Apr-24	18:00	
825	RQ171186	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	"Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	06-Apr-24	18:00	
826	RQ170986	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	For implementation of Protection Circular	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
827	RQ171253	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	"Protection scheme modification as per released IOM's & to repeat Bushing Tan Delta as per CC-RLA committee recommendation	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
828	RQ171239	OCC_217	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
829	RQ170701	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWER GRID	D	AMP works	01/Apr/2024	09:00	01/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	18:00	

830	RQ170581	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	attending leakges from oltc	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	
831	RQ170579	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	
832	RQ171171	OCC_217	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	23/Apr/2024	09:30	23/Apr/2024	17:00		PLANNED	Approved	23-Apr-24	09:30	23-Apr-24	17:00	
833	RQ171134	OCC_217	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220kV incomer	22/Apr/2024	10:00	22/Apr/2024	15:00		PLANNED	Approved	22-Apr-24	10:00	22-Apr-24	15:00	
834	RQ171133	OCC_217	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220kV incomer	20/Apr/2024	10:00	20/Apr/2024	15:00		PLANNED	Approved	20-Apr-24	10:00	20-Apr-24	15:00	
835	RQ171144	OCC_217	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	11/Apr/2024	09:30	11/Apr/2024	17:30		PLANNED	Approved	11-Apr-24	09:30	11-Apr-24	17:30	
836	RQ171143	OCC_217	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	09/Apr/2024	09:30	09/Apr/2024	17:30		PLANNED	Approved	09-Apr-24	09:30	09-Apr-24	17:30	
837	RQ170358	OCC_217	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Testing & Commissioning of TBC bay in 220kV side	21/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	17:00	24-Apr-24	23:00	May be given from 1700 Hrs
838	RQ170892	OCC_217	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
839	RQ170891	OCC_217	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
840	RQ170889	OCC_217	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
841	RQ170893	OCC_217	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
842	RQ170895	OCC_217	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	

843	RQ170949	OCC_217	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	01/Apr/2024	08:00	03/Apr/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	01-Apr-24	08:00	03-Apr-24	18:00	
844	RQ170890	OCC_217	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
845	RQ171095	OCC_217	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL)	GPTL	D	AMP Work, Dia to be kept Open, along with associated Bay (Bay-410,411 and 205)	08/Apr/2024	08:00	08/Apr/2024	20:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	20:00	
846	RQ171238	OCC_217	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
847	RQ171116	OCC_217	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
848	RQ171117	OCC_217	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
849	RQ170947	OCC_217	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
850	RQ170940	OCC_217	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
851	RQ170939	OCC_217	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	
852	RQ171236	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
853	RQ170938	OCC_217	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 54 to 70	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	

854	RQ170944	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
855	RQ170942	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 42 to 60	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
856	RQ170716	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PS) (PSTCL) CKT-2	PSTCL	D	For AMP of line equipment's	17/Apr/2024	10:00	17/Apr/2024	15:00	Kindly Approve.	PLANNED	Approved	17-Apr-24	10:00	17-Apr-24	15:00	
857	RQ171235	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
858	RQ170715	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of line equipment's	15/Apr/2024	10:00	15/Apr/2024	15:00	Kindly Approve.	PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	15:00	
859	RQ170932	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
860	RQ170946	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
861	RQ170930	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 5	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
862	RQ171168	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	For Bus Bar Relay testing of 220 kV Bus-2	12/Apr/2024	08:00	12/Apr/2024	18:00	Kindly approve	PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
863	RQ171167	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For Bus Bar Relay testing of 220 kV Bus-1	11/Apr/2024	08:00	11/Apr/2024	18:00	Kindly approve	PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
864	RQ171208	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
865	RQ170943	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
866	RQ170929	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 5	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	

867	RQ170928	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 5 to 20	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
868	RQ171206	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(P) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
869	RQ170931	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
870	RQ170941	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-3	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between tower No. 1 to 3.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
871	RQ171224	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
872	RQ170676	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
873	RQ171222	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
874	RQ171232	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
875	RQ170675	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	16/Apr/2024	08:00	16/Apr/2024	18:00	Kindly approve	PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
876	RQ171213	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
877	RQ171223	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
878	RQ170840	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Quarterly maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	May be given subject to real time grid conditions and BBMB consent.
879	RQ171198	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Jungle cleaning/tree trimming/ nest removing.	25/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	26-Apr-24	18:00	May be given subject to real time grid conditions.

880	RQ170945	OCC_217	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
881	RQ170839	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Quarterly maintenance work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	May be given subject to real time grid conditions and BBMB consent.
882	RQ171205	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	General Mtc. of line and Substation Equipment	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	25-Apr-24	18:00	
883	RQ171237	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	For attending Hot Point at Isolator No. 208 Bus side.	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
884	RQ171212	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half Yearly Mtc..	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	08:00	23-Apr-24	18:00	
885	RQ171233	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
886	RQ171200	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half yearly Mtc.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	May be given subject to real time grid conditions.
887	RQ171220	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Approved	21-Apr-24	08:00	21-Apr-24	18:00	
888	RQ171211	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half yearly mtc	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	
889	RQ171226	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	May be given subject to real time grid conditions.
890	RQ171210	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly mtc	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
891	RQ171195	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & Half yearly mtc at Jalandhar end.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
892	RQ170833	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	May be given subject to real time grid conditions
893	RQ171207	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	
894	RQ171216	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	

895	RQ171215	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
896	RQ171234	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
897	RQ171229	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half yearly mtc	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	May be given subject to real time grid conditions.
898	RQ171217	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half yearly mtc	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
899	RQ171227	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc..	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	May be given subject to real time grid conditions.
900	RQ171219	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
901	RQ171225	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Half yearly mtc	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
902	RQ171193	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & maintenance of line.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
903	RQ171202	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly Mtc.	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	May be given subject to real time grid conditions.
904	RQ171201	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly Mtc.	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	May be given subject to real time grid conditions.
905	RQ171204	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
906	RQ171192	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay.	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
907	RQ171203	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	
908	RQ171199	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly Mtc.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	May be given subject to real time grid conditions.
909	RQ171194	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & Half yearly mtc at Jalandhar end.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	08:00	02-Apr-24	18:00	

910	RQ171209	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
911	RQ170003	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	27/Apr/2024	08:00	27/Apr/2024	18:00	A/R of Kankroll-Zerda CKT to be kept in non Auto mode	PLANNED	Approved	27-Apr-24	08:00	27-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
912	RQ169999	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	26/Apr/2024	08:00	26/Apr/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
913	RQ170013	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUKAS(RS) (RS) CKT-1		D	AR RETROFITMENT WORK	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	
914	RQ170012	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	
915	RQ170009	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
916	RQ170011	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2		D	AR RETROFITMENT WORK	13/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	09:00	13-Apr-24	18:00	
917	RQ170037	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	12/Apr/2024	09:00	12/Apr/2024	18:00	Insertion of Glass disc	PLANNED	Approved	12-Apr-24	15:00	12-Apr-24	23:00	May be given from 1500 Hrs
918	RQ170041	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	11/Apr/2024	15:00	11/Apr/2024	23:59		PLANNED	Approved	11-Apr-24	19:00	11-Apr-24	23:59	May be given from 1900 Hrs
919	RQ170036	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2024	09:00	11/Apr/2024	18:00	Polymer replacement & insertion of glass disc	PLANNED	Approved	11-Apr-24	15:00	11-Apr-24	23:00	May be given from 1500 Hrs
920	RQ170033	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
921	RQ170021	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For AMP works	10/Apr/2024	15:00	10/Apr/2024	23:59		PLANNED	Approved	10-Apr-24	19:00	10-Apr-24	23:59	May be given from 1900 Hrs
922	RQ170017	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP of Line Side Equipment	10/Apr/2024	09:00	10/Apr/2024	17:00		PLANNED	Approved	10-Apr-24	09:00	10-Apr-24	17:00	

923	RQ170035	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
924	RQ170020	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For AMP works	09/Apr/2024	15:00	09/Apr/2024	23:59		PLANNED	Approved	09-Apr-24	19:00	09-Apr-24	23:59	May be given from 1900 Hrs
925	RQ170030	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	AMP of Line Side Equipment	09/Apr/2024	09:00	09/Apr/2024	17:00		PLANNED	Approved	09-Apr-24	09:00	09-Apr-24	17:00	
926	RQ170042	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1		D	AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
927	RQ170019	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP works	08/Apr/2024	15:00	08/Apr/2024	23:59		PLANNED	Approved	08-Apr-24	19:00	08-Apr-24	23:59	May be given from 1900 Hrs
928	RQ170032	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	AMP of Line Side Equipment	08/Apr/2024	09:00	08/Apr/2024	17:00		PLANNED	Approved	08-Apr-24	09:00	08-Apr-24	17:00	
929	RQ170043	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1		D	AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
930	RQ170018	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP works	07/Apr/2024	15:00	07/Apr/2024	23:59		PLANNED	Approved	07-Apr-24	19:00	07-Apr-24	23:59	May be given from 1900 Hrs
931	RQ170031	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	AMP of Line Side Equipment	06/Apr/2024	09:00	06/Apr/2024	17:00		PLANNED	Approved	06-Apr-24	09:00	06-Apr-24	17:00	
932	RQ170028	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	AMP of Line Side Equipment	05/Apr/2024	09:00	05/Apr/2024	17:00		PLANNED	Approved	05-Apr-24	09:00	05-Apr-24	17:00	
933	RQ170029	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	AMP of Line Side Equipment	04/Apr/2024	09:00	04/Apr/2024	17:00		PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	17:00	
934	RQ170038	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2024	09:00	04/Apr/2024	18:00	Polymer replacement & insertion of glass disc	PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	18:00	

935	RQ170010	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	09:00	03-Apr-24	18:00	
936	RQ170014	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUNDA KI DHANI(RS) (RS) CKT-1		D	AR RETROFITMENT WORK	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	18:00	
937	RQ170025	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
938	RQ170022	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
939	RQ170024	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
940	RQ170027	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
941	RQ170040	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
942	RQ170026	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs
943	RQ170023	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Approved	01-Apr-24	19:00	01-Apr-24	23:59	May be given from 1900 Hrs

944	RQ170000	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Approved	27-Mar-24	08:00	05-Apr-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
945	RQ170004	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Approved	27-Mar-24	08:00	05-Apr-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
946	RQ170008	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Approved	17-Mar-24	08:00	26-Mar-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required
947	RQ170007	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Approved	17-Mar-24	08:00	26-Mar-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required
948	RQ170039	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Approved	06-Apr-24	08:00	15-Apr-24	18:00	Subject to consent of NTPC & RAPS and real time Grid conditions.
949	RQ170015	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	19:00		PLANNED	Approved	01-Apr-24	08:00	10-Apr-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Also Prior consent of Haryana in D-3 time interval required
950	RQ170016	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	19:00		PLANNED	Approved	01-Apr-24	08:00	10-Apr-24	19:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Also Prior consent of Haryana in D-3 time interval required
951	RQ170002	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	01/Apr/2024	08:00	02/Apr/2024	18:00	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.

952	RQ170006	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	01/Apr/2024	08:00	02/Apr/2024	18:00	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
953	RQ170034	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	For Tightening of Terminal Equipment considering summer season	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
954	RQ170001	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Live line OPGW installation works under NROSS package	01/Apr/2024	08:00	30/Apr/2024	18:00	Non-auto, required for Live line OPGW installation works	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
955	RQ170005	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Live line OPGW installation works under NROSS package	01/Apr/2024	08:00	30/Apr/2024	18:00	Non-auto, required for Live line OPGW installation works	PLANNED	Approved	01-Apr-24	08:00	30-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
956	RQ170836	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work	27/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	08:00	28-Apr-24	18:00	May be given subject to real time grid conditions
957	RQ170454	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	

958	RQ170457	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	
959	RQ170453	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	

960	RQ170458	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	
961	RQ170455	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	

962	RQ170456	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	20:00	
963	RQ170520	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
964	RQ170518	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	Taking oil sample of Current transformer	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
965	RQ170517	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	Taking oil sample of Current transformer	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
966	RQ170449	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.

967	RQ170448	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.
968	RQ170446	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.

969	RQ170447	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.
970	RQ170451	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.

971	RQ170450	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRV PNL	C	"For Stringing-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.
972	RQ170875	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	SD required for Peak replacement work at Loc -23 of 220KV D/C Kishnepur- Sarna Line crossing from above.	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve.	PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	
973	RQ170844	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	Subject to real time Grid conditions and voltage profile/J&K consent. To be availed on daily basis

974	RQ170843	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	Subject to real time Grid conditions and voltage profile/J&K consent. To be availed on daily. Basis
975	RQ170853	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
976	RQ170852	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
977	RQ170872	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	SD required for Peak replacement work at Loc -23	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve	PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	
978	RQ170871	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	D	SD required for Peak replacement work at Loc -23	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve	PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	
979	RQ171125	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects.	26/Apr/2024	09:00	26/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	26-Apr-24	09:00	26-Apr-24	18:00	

980	RQ170834	OCC_217	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	26-Apr-24	18:00	May be given subject to real time grid conditions
981	RQ170745	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	25/Apr/2024	09:00	25/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	25-Apr-24	09:00	25-Apr-24	18:00	
982	RQ170830	OCC_217	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	May be given subject to real time grid conditions
983	RQ170646	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	It is proposed for 220KV Anta Line continuous shutdown for three (03) days (25/04/2024 to 27/04/2024) for removing of backup protection relay, panel cutting as per numerical relay, commissioning of numerical relay as per FCN & final testing of relay in field.	25/Apr/2024	08:00	27/Apr/2024	20:00	3 days on daily base or two days on continuous.	PLANNED	Approved	25-Apr-24	08:00	27-Apr-24	20:00	May be given subject to real time grid conditions and NTPC/PG consent.
984	RQ171078	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	AMP work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	24-Apr-24	18:00	
985	RQ171152	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
986	RQ171153	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	For AMP of line equipment's and rectification of shutdown nature defects	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
987	RQ170969	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	AMP work	22/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	10:00	22-Apr-24	18:00	
988	RQ170725	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	A/R NON-AUTO MODE DURING S/D OF JALANDHAR-NEHRIYAN-2 FOR TLM WORKS	22/Apr/2024	10:00	25/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	22-Apr-24	10:00	25-Apr-24	18:00	

989	RQ170726	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	SD required for installation of Disc Insulator	22/Apr/2024	10:00	25/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	22-Apr-24	10:00	25-Apr-24	18:00	
990	RQ170719	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	20/Apr/2024	10:00	30/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	20-Apr-24	10:00	30-Apr-24	18:00	May be given subject to HP/BBMB consent
991	RQ170744	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Apr/2024	09:00	20/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	
992	RQ170746	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	For AMP of line equipment's	19/Apr/2024	09:00	19/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	
993	RQ170835	OCC_217	sldcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	May be given subject to real time grid conditions and NTPC/PG consent.
994	RQ170248	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	C	Udaipur line DS-B, DS-D, and associated jumpers and CB-12 related job	17/Apr/2024	08:00	18/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Approved	17-Apr-24	08:00	18-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan/PG consent.
995	RQ170845	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 & 2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis and Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss. To be availed in first week of april 2024

996	RQ170846	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 & 2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis and Subject to real time Grid conditions and voltage profile/NHPC consent and no Generation loss. To be availed in first week of april 2024
997	RQ170855	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	C	Non auto is required to carryout jumperring and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent. To be availed in first week of april 2024
998	RQ170854	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	C	Non auto is required to carryout jumperring and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Apr-24	08:00	20-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and NHPC consent. To be availed in first week of april 2024
999	RQ170246	OCC_217	rapcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	C	Chittorgarh-2, line DS-B, DS-D, and associated jumpers and CB-11 related job	15/Apr/2024	08:00	16/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Approved	15-Apr-24	08:00	16-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
###	RQ170244	OCC_217	rapcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	C	Chittorgarh-1, line DS-B, DS-D, and associated jumpers and CB-10 related job.	13/Apr/2024	08:00	14/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Approved	13-Apr-24	08:00	14-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
###	RQ171140	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Apr/2024	08:00	12/Apr/2024	18:00	S/d of Unchahar-3 & 4 lines is required together	PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	

###	RQ171139	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Apr/2024	08:00	12/Apr/2024	18:00	S/d of Unchahar-3 & 4 lines is required together	PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
###	RQ170857	OCC_217	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	Annual bay equipment maintenance and testing	11/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	12-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
###	RQ171138	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Apr/2024	08:00	11/Apr/2024	18:00	S/d of Unchahar-1 & 2 lines is required together	PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
###	RQ171137	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Apr/2024	08:00	11/Apr/2024	18:00	S/d of Unchahar-1 & 2 lines is required together	PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
###	RQ170720	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	09/Apr/2024	10:00	19/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	09-Apr-24	10:00	19-Apr-24	18:00	May be given subject to BBMB and NHPC consent
###	RQ170856	OCC_217	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	C	Annual bay equipment maintenance and testing	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
###	RQ171005	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	AMP & Relay Testing Work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
###	RQ170838	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	May be given subject to real time grid conditions
###	RQ170232	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	C	Udaipur line DS-A, DS-C, and associated jumpers and CB-12 related job.	05/Apr/2024	08:00	06/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Approved	05-Apr-24	08:00	06-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan/PG consent.
###	RQ171003	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-1	POWER GRID	D	AMP & Relay Testing Work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
###	RQ170837	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	May be given subject to real time grid conditions

###	RQ170688	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ170229	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	C	Chittorgarh-2, line DS-A, DS-C, and associated jumpers and CB-11 related job.	03/Apr/2024	08:00	04/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Approved	03-Apr-24	08:00	04-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
###	RQ171196	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly mtc. pf sub-station equipment installed in each bay.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ171006	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULJIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of Line and 25 MVAR Line Reactor at Dhauliganga	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ171104	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
###	RQ171103	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-1	POWER GRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
###	RQ170717	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	01/Apr/2024	10:00	07/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Apr-24	10:00	07-Apr-24	18:00	May be given subject to HP/BBMB consent
###	RQ170718	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Retrofitting of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	01/Apr/2024	10:00	07/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Apr-24	10:00	07-Apr-24	18:00	May be given subject to BBMB and NHPC consent
###	RQ170228	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	C	Chittorgarh-1, line DS-A, DS-C, and associated jumpers and CB-10 related job.	01/Apr/2024	08:00	02/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
###	RQ171197	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly mtc. pf sub-station equipment installed in each bay.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	

###	RQ171004	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP & Relay Testing Work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
###	RQ170362	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	For Testing & Commissioning of TBC bay in 220kV side	25/Apr/2024	17:00	28/Apr/2024	23:00		PLANNED	Approved	25-Apr-24	19:00	28-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170825	OCC_217	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	May be given subject to real time grid conditions
###	RQ171062	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
###	RQ170540	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	For 220 kV BUS BAR retrofitment work	24/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	26-Apr-24	18:00	
###	RQ170539	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	For 220 kV BUS BAR retrofitment work	22/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	24-Apr-24	18:00	
###	RQ170538	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	For 220 kV BUS BAR retrofitment work	20/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	22-Apr-24	18:00	
###	RQ170537	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	For 220 kV BUS BAR retrofitment work	18/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	20-Apr-24	18:00	
###	RQ170533	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For 220 kV BUS BAR retrofitment work	16/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	18-Apr-24	18:00	
###	RQ170534	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For 220 kV BUS BAR retrofitment work	14/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	08:00	16-Apr-24	18:00	
###	RQ170536	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	For 220 kV BUS BAR retrofitment work	12/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	14-Apr-24	18:00	
###	RQ170535	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	For 220 kV BUS BAR retrofitment work	10/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	12-Apr-24	18:00	

###	RQ171128	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	09/Apr/2024	09:30	09/Apr/2024	14:00		PLANNED	Approved	09-Apr-24	09:30	09-Apr-24	14:00	
###	RQ171127	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	05/Apr/2024	09:30	05/Apr/2024	14:00		PLANNED	Approved	05-Apr-24	09:30	05-Apr-24	14:00	
###	RQ170257	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	C	RAPS-5&6 Tie line-2, DS-B, DS-D, associated jumpers and CB-02 related job with 220KV BUS-2 Shut down .	19/Apr/2024	08:00	20/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Approved	19-Apr-24	08:00	20-Apr-24	18:00	May be given subject to real time grid conditions.
###	RQ170256	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	C	RAPS-5&6 Tie line-2, DS-A, DS-C, associated jumpers and CB-02 related job.	08/Apr/2024	08:00	09/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job	PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	May be given subject to real time grid conditions.
###	RQ171189	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	16/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	16-Apr-24	07:00	30-Apr-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
###	RQ171188	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	16/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	16-Apr-24	07:00	30-Apr-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
###	RQ171182	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Apr/2024	07:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	01-Apr-24	07:00	15-Apr-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
###	RQ171180	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Apr/2024	07:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Approved	01-Apr-24	07:00	15-Apr-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
###	RQ171061	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
###	RQ170858	OCC_217	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	16-Apr-24	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
###	RQ171020	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	Firmware upgradation of ABB Relay	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
###	RQ171019	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	Firmware upgradation of ABB Relay	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	

###	RQ171063	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
###	RQ171022	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	Firmware upgradation of ABB Relay	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	18:00	
###	RQ170970	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	AMP work	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	10:00	05-Apr-24	18:00	
###	RQ171021	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	Firmware upgradation of ABB Relay	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
###	RQ170435	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	07-Apr-24	18:00	Agreed as per conditions mentioned in 216th OCC minutes.
###	RQ170434	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	07-Apr-24	18:00	Agreed as per conditions mentioned in 216th OCC minutes.
###	RQ170433	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	07-Apr-24	18:00	Agreed as per conditions mentioned in 216th OCC minutes.
###	RQ170545	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Preventive maintenance and testing purpose and replacement of X damaged jumpers	01/Apr/2024	09:00	01/Apr/2024	17:00		PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	17:00	
###	RQ170977	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	AMP work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
###	RQ171136	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	13-Apr-24	18:00	
###	RQ171035	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ170709	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of line equipment's	10/Apr/2024	10:00	10/Apr/2024	16:00	Kindly Approve.	PLANNED	Approved	10-Apr-24	10:00	10-Apr-24	16:00	
###	RQ170708	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of line equipment's	06/Apr/2024	10:00	06/Apr/2024	16:00	Kindly Approve.	PLANNED	Approved	06-Apr-24	10:00	06-Apr-24	16:00	

###	RQ171214	OCC_217	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENK-O BUDHIL	D	Testing of GIS CT, PT and Line, Bus Protection Relays	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	09-Apr-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
###	RQ170968	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK & PLCC commissioning work	03/Apr/2024	10:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	10:00	03-Apr-24	18:00	
###	RQ170967	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP & PLCC commissioning work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
###	RQ170363	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	For Testing & Commissioning of TBC bay in 220kV side	01/Apr/2024	17:00	04/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	19:00	04-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170695	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	For AMP works	30/Apr/2024	09:00	30/Apr/2024	18:00	Kindly approve	PLANNED	Approved	30-Apr-24	09:00	30-Apr-24	18:00	
###	RQ170996	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	10:00	24-Apr-24	18:00	
###	RQ170995	OCC_217	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	23/Apr/2024	10:00	23/Apr/2024	18:00		PLANNED	Approved	23-Apr-24	10:00	23-Apr-24	18:00	
###	RQ170694	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	For AMP works	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Approved	23-Apr-24	09:00	23-Apr-24	18:00	
###	RQ170606	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	08:00	20-Apr-24	18:00	
###	RQ170605	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	08:00	19-Apr-24	18:00	
###	RQ170604	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	
###	RQ170760	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	17/Apr/2024	14:00	17/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-Apr-24	14:00	17-Apr-24	18:00	
###	RQ170759	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	17/Apr/2024	09:00	17/Apr/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-Apr-24	09:00	17-Apr-24	12:00	
###	RQ170603	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
###	RQ171034	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	18:00	

###	RQ170713	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	15/Apr/2024	10:00	17/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-Apr-24	10:00	17-Apr-24	18:00	
###	RQ170506	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	20:00	
###	RQ170507	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	20:00	
###	RQ171033	OCC_217	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	14/Apr/2024	10:00	14/Apr/2024	18:00		PLANNED	Approved	14-Apr-24	10:00	14-Apr-24	18:00	

###	RQ170758	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Apr/2024	14:00	13/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	13-Apr-24	14:00	13-Apr-24	18:00	
###	RQ170757	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Apr/2024	09:00	13/Apr/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Approved	13-Apr-24	09:00	13-Apr-24	12:00	
###	RQ170712	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	12/Apr/2024	10:00	14/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	12-Apr-24	10:00	14-Apr-24	18:00	
###	RQ170598	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
###	RQ170860	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	12/Apr/2024	08:00	12/Apr/2024	18:00	kindly approve.	PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
###	RQ170510	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Transfer Bus side 89C isolator jumper work -under SS-95 package	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	08:00	12-Apr-24	18:00	
###	RQ170597	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
###	RQ170859	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	11/Apr/2024	08:00	11/Apr/2024	18:00	kindly approve.	PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
###	RQ170509	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-2 side 89A isolator jumper work under SS-95 package	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	11-Apr-24	18:00	
###	RQ170596	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
###	RQ170508	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-1 side 89A isolator jumper work under SS-95 package	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Approved	10-Apr-24	08:00	10-Apr-24	18:00	
###	RQ170595	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	09-Apr-24	18:00	
###	RQ170590	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Approved	08-Apr-24	08:00	08-Apr-24	18:00	
###	RQ170589	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	07/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	08:00	07-Apr-24	18:00	
###	RQ170512	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	17:00	14-Apr-24	23:00	May be given from 1700 Hrs/One Bus at a time may be allowed.

###	RQ170513	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	07-Apr-24	08:00	14-Apr-24	18:00	
###	RQ170468	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kv side Transfer Bus 89C tandom isolator erection work -under SS-95 package	07/Apr/2024	08:00	07/Apr/2024	16:00	For 220kv side Transfer Bus 89C tandom isolator erection work - under SS-95 package	PLANNED	Approved	07-Apr-24	08:00	07-Apr-24	16:00	
###	RQ170588	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofit work	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	06-Apr-24	08:00	06-Apr-24	18:00	
###	RQ170467	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.

###	RQ170466	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Approved	20-Mar-24	22:00	21-Mar-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required.To be availed on daily basis.
###	RQ170587	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For 220 kV BUS BAR retrofitment work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
###	RQ170711	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	04/Apr/2024	10:00	05/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-Apr-24	10:00	05-Apr-24	18:00	
###	RQ170437	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	10:00	07/Apr/2024	22:00	220 kV Main Bus 1 along with Bus Coupler Bay (Bay 204)	PLANNED	Approved	04-Apr-24	10:00	07-Apr-24	22:00	Agreed as per conditions mentioned in 216th OCC minutes.
###	RQ171177	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	Isolator Allignment W2.W8.Q12 & W2.W1.Q12	04/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	10:00	04-Apr-24	18:00	
###	RQ170683	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Replacement of Jumper during ICT-2 shutdown	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ170504	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-2 side 89B tandom isolator erection work -under SS-95 package	03/Apr/2024	08:00	03/Apr/2024	16:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	16:00	
###	RQ170710	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Apr/2024	10:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Apr-24	10:00	02-Apr-24	18:00	

###	RQ171114	OCC_217	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP works. At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 220 KV Bus shall be shutdown. (Actual S/D required on 20.03.2024).	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	01-Apr-24	18:00	
###	RQ170503	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For ICT jack bus Stringing work- Jack bus jumper work, 220kV side Main Bus-1 side 89A isolator erection work-under 55-95 package	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	01-Apr-24	18:00	
###	RQ170278	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	For AMP works	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	08:00	29-Apr-24	18:00	
###	RQ170290	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Jumpering and LBB Testing for Bay Extension	25/Apr/2024	17:00	26/Apr/2024	23:00		PLANNED	Approved	25-Apr-24	19:00	26-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170289	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Jumpering and LBB Testing for Bay Extension	23/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Approved	23-Apr-24	19:00	24-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170288	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	21/Apr/2024	17:00	22/Apr/2024	23:00		PLANNED	Approved	21-Apr-24	19:00	22-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170263	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Approved	20-Apr-24	09:00	20-Apr-24	18:00	
###	RQ170287	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	19/Apr/2024	17:00	20/Apr/2024	23:00		PLANNED	Approved	19-Apr-24	19:00	20-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170262	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Approved	19-Apr-24	09:00	19-Apr-24	18:00	
###	RQ170315	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP works	18/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	18-Apr-24	19:00	28-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170261	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	09:00	18-Apr-24	18:00	
###	RQ170286	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Jumpering and LBB Testing for Bay Extension	17/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Approved	17-Apr-24	19:00	18-Apr-24	23:00	May be given from 1900 Hrs

###	RQ170313	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	17/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Approved	17-Apr-24	19:00	28-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170260	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	17/Apr/2024	09:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	09:00	17-Apr-24	18:00	
###	RQ170259	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	09:00	16-Apr-24	18:00	
###	RQ170258	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	09:00	15-Apr-24	18:00	
###	RQ170302	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Apr-24	09:00	12-Apr-24	20:00	
###	RQ170303	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Apr-24	09:00	12-Apr-24	20:00	
###	RQ170301	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Apr-24	09:00	12-Apr-24	20:00	
###	RQ170306	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	19:00	17-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170308	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	19:00	17-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170307	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Approved	07-Apr-24	19:00	17-Apr-24	23:00	May be given from 1900 Hrs

###	RQ170271	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP works	02/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Approved	02-Apr-24	19:00	07-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170270	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP works	02/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Approved	02-Apr-24	19:00	07-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170314	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP works	02/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Approved	02-Apr-24	19:00	13-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170312	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Approved	02-Apr-24	19:00	13-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170298	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	02/Apr/2024	09:00	02/Apr/2024	20:00		PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	20:00	
###	RQ170309	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	19:00	06-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170269	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	19:00	06-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170268	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Approved	01-Apr-24	19:00	06-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170297	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	01/Apr/2024	09:00	01/Apr/2024	20:00		PLANNED	Approved	01-Apr-24	09:00	01-Apr-24	20:00	
###	RQ170274	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)		D	For Annual Maintenance Work	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	08:00	02-Apr-24	18:00	
###	RQ171248	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly Mtc..	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	25-Apr-24	08:00	25-Apr-24	18:00	May be given subject to real time grid conditions.
###	RQ171252	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	General Mtc. of Substation Equipment	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Approved	24-Apr-24	08:00	25-Apr-24	18:00	
###	RQ171255	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	22-Apr-24	18:00	
###	RQ171251	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	General Mtc. of Substation Equipment	22/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Approved	22-Apr-24	08:00	23-Apr-24	18:00	
###	RQ171247	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Half yearly mtc	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	18-Apr-24	18:00	May be given subject to real time grid conditions.
###	RQ171246	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half Yearly Mtc..	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	17-Apr-24	18:00	
###	RQ171245	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Half yearly mtc	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Approved	16-Apr-24	08:00	16-Apr-24	18:00	

###	RQ170722	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	15/Apr/2024	10:00	15/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-Apr-24	10:00	15-Apr-24	18:00	
###	RQ171244	OCC_217	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half yearly mtc at Bus - 2 (RHS)	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Approved	05-Apr-24	08:00	05-Apr-24	18:00	
###	RQ171243	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.. at Bus - 2 (LHS)	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Approved	04-Apr-24	08:00	04-Apr-24	18:00	
###	RQ171242	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ170721	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	02/Apr/2024	10:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
###	RQ170355	OCC_217	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bus Bar Extension work	16/Apr/2024	17:00	21/Apr/2024	23:00		PLANNED	Approved	16-Apr-24	19:00	21-Apr-24	23:00	May be given from 1900 Hrs
###	RQ170354	OCC_217	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bus Bar Extension work	11/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Approved	11-Apr-24	19:00	15-Apr-24	23:00	May be given from 1900 Hrs
###	RQ171276	OCC_217	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 2	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	08/Apr/2024	09:00	11/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	08-Apr-24	09:00	11-Apr-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
###	RQ171275	OCC_217	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 1	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	02/Apr/2024	09:00	04/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	02-Apr-24	09:00	04-Apr-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time.
###	RQ170528	OCC_217	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 2	PTCUL	D	For preventive maintenance work	04/Apr/2024	09:00	04/Apr/2024	17:00	During shutdown, supply fed by 220 kv Main Bus -1	PLANNED	Approved	04-Apr-24	09:00	04-Apr-24	17:00	
###	RQ170525	OCC_217	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 1	PTCUL	D	For preventive maintenance work	03/Apr/2024	09:00	05/Apr/2024	17:00	During shutdown, supply fed by 220 kv Main Bus -2	PLANNED	Approved	03-Apr-24	09:00	05-Apr-24	17:00	
###	RQ170529	OCC_217	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 3	PTCUL	D	For preventive maintenance work	02/Apr/2024	09:00	02/Apr/2024	17:00	Transfer Bus, No supply disturbance	PLANNED	Approved	02-Apr-24	09:00	02-Apr-24	17:00	

###	RQ170937	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Approved	30-Apr-24	08:00	30-Apr-24	18:00	
###	RQ170936	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Approved	15-Apr-24	08:00	15-Apr-24	18:00	
###	RQ170935	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Approved	03-Apr-24	08:00	03-Apr-24	18:00	
###	RQ171060	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	To facilitate shutdown of 200 MVA ICT at Ballia for AMP work	27/Apr/2024	08:00	27/Apr/2024	18:00	both line will be out during S/D of ICT	PLANNED	Approved	30-Mar-24	08:00	30-Mar-24	18:00	
###	RQ171059	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(U P) (UP) CKT-1	UPPTCL	D	To facilitate shutdown of 200 MVA ICT at Ballia for AMP work	27/Apr/2024	08:00	27/Apr/2024	18:00	both line will be out during S/D of ICT	PLANNED	Approved	30-Mar-24	08:00	30-Mar-24	18:00	
###	RQ170704	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's	05/Apr/2024	10:00	05/Apr/2024	16:00	Kindly Approve.	PLANNED	Approved	05-Apr-24	10:00	05-Apr-24	16:00	
###	RQ171105	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-PITHORAGARH(P TCUL) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	24-Mar-24	10:00	24-Mar-24	18:00	Subject to consent of Uttarakhand SLDC and real time Grid conditions/ Also Prior consent of PTCUL in D-3 time interval required.
###	RQ171102	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(P G) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	24-Mar-24	10:00	24-Mar-24	18:00	Subject to consent of Uttarakhand SLDC and real time Grid conditions/ Also Prior consent of PTCUL in D-3 time interval required.
###	RQ171106	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	24-Mar-24	10:00	24-Mar-24	18:00	Subject to consent of Uttarakhand SLDC and real time Grid conditions/ Also Prior consent of PTCUL in D-3 time interval required.
###	RQ171115	OCC_217	cpcc3_sd	BUS	132 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	AMP works. At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 132 KV Bus shall be shutdown. (Actual S/D required on 20.03.2024).	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Approved	24-Mar-24	10:00	24-Mar-24	18:00	Subject to consent of Uttarakhand SLDC and real time Grid conditions/ Also Prior consent of PTCUL in D-3 time interval required.

###	RQ170582	OCC_217	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For 220 kv BUS BAR retrofitment work	17/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Approved	17-Apr-24	08:00	18-Apr-24	18:00	
###	RQ171093	OCC_217	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	29/Apr/2024	10:00	29/Apr/2024	18:00		PLANNED	Approved	29-Apr-24	10:00	29-Apr-24	18:00	
###	RQ171092	OCC_217	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	27/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Approved	27-Apr-24	10:00	27-Apr-24	18:00	
###	RQ170427	OCC_217	cpcc1_sd	BAY	216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINAGAR (UP) (UP) CKT-1 AT MEERUT(PG)	POWER GRID	C	For attending SF6 Gas Leakage in R Phase Circuit Breaker(Line shall remain charged through TBC Bay)	26/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Approved	26-Apr-24	08:00	29-Apr-24	18:00	Element must remain in service via other bay.
###	RQ171287	OCC_217	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Approved	18-Apr-24	08:00	21-Apr-24	18:00	Element must remain in service via other bay.
###	RQ171286	OCC_217	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Approved	13-Apr-24	08:00	17-Apr-24	18:00	Element must remain in service via other bay.

###	RQ170419	OCC_217	cpcc1_sd	BAY	218 MAIN BAY - 220 KV BHADLA_2 (PG)- ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH) (ACME_HEERGARH) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	12-Apr-24	19:00	12-Apr-24	23:00	May be given from 1900 Hrs
###	RQ171283	OCC_217	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Approved	11-Apr-24	08:00	14-Apr-24	18:00	Element must remain in service via other bay.
###	RQ171285	OCC_217	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAH(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Approved	09-Apr-24	08:00	12-Apr-24	18:00	Element must remain in service via other bay.
###	RQ171183	OCC_217	cpcc3_sd	BAY	W2.W5.Q1 TRANSFER BUS BAY - 220KV BUS 3 AT AGRA(PG) (POWERGRID)	POWER GRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Approved	02-Apr-24	10:00	02-Apr-24	18:00	
###	RQ171284	OCC_217	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make	01/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Approved	01-Apr-24	10:00	04-Apr-24	18:00	Element must remain in service via other bay.
###	RQ170416	OCC_217	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV BHADLA_2 (PG)- BUS 3 (POWERGRID) AND 220 KV BHADLA_2 (PG)- BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)		D	BAY AMP WORK	11/Apr/2024	17:00	11/Apr/2024	23:00			Approved	11-Apr-24	19:00	11-Apr-24	23:00	May be given from 1900 Hrs

###	RQ171330	OCC_217	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	PSD tuning of BLOCK#1 West Side Converter Transformer	05/Apr/2024	08:00	05/Apr/2024	18:00			Approved	05-Apr-24	08:00	05-Apr-24	18:00	
###	RQ170690	OCC_217	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For 3 Yearly testing of SVC.	23/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve		Approved	23-Apr-24	08:00	24-Apr-24	18:00	
###	RQ170608	OCC_217	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWER GRID	D	For AMP works	17/Apr/2024	08:00	19/Apr/2024	18:00			Approved	17-Apr-24	17:00	19-Apr-24	23:00	May be given from 1700 Hrs
###	RQ171016	OCC_217	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	11/Apr/2024	10:00	11/Apr/2024	18:00			Approved	11-Apr-24	10:00	11-Apr-24	18:00	
###	RQ171015	OCC_217	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	10/Apr/2024	10:00	10/Apr/2024	18:00			Approved	10-Apr-24	10:00	10-Apr-24	18:00	
###	RQ170367	OCC_217	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller, RTV coating	05/Apr/2024	15:00	08/Apr/2024	23:00			Approved	05-Apr-24	17:00	08-Apr-24	23:00	May be given from 1700 Hrs
###	RQ170368	OCC_217	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller, RTV coating	04/Apr/2024	15:00	04/Apr/2024	23:00	Fine tuning of MSC-1 branch for 01 hour with a no of operation WITH statcom SHUT DOWN		Approved	04-Apr-24	17:00	04-Apr-24	23:00	May be given from 1700 Hrs
###	RQ171324	OCC_217	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	S/D of HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS required for Isolators BPI replacement work by ER1, Note: AC Bypass will also be out of service.	16/Apr/2024	08:00	19/Apr/2024	18:00			Approved	16-Apr-24	08:00	19-Apr-24	18:00	

###	RQ171325	OCC_217	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	S/D of HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS required for Isolators BPI replacement work by ER1, Note: AC Bypass will also be out of service.	09/Apr/2024	08:00	12/Apr/2024	18:00			Approved	09-Apr-24	08:00	12-Apr-24	18:00	
###	RQ170372	OCC_217	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/Apr/2024	15:00	18/Apr/2024	23:00	Complete STATCOM Station-1 Shutdown Required.		Approved	14-Apr-24	17:00	18-Apr-24	23:00	May be given from 1700 Hrs
###	RQ170371	OCC_217	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	04/Apr/2024	15:00	13/Apr/2024	23:00	Complete STATCOM Station-1 Shutdown Required.		Approved	04-Apr-24	17:00	13-Apr-24	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks		
1	ERPC	JUSNL	132 kV Rihand-Garhwa Rd T/L	1/Apr/24	8:00	20/Apr/24	17:00	Continuous	For Height Raising of 132 kV Garhwa-Rihand & Rihand-Nagar Untari T/L between loc no 437 & 438			
2	ERPC	JUSNL	132 kV Rihand-Nagar Untari T/L	1/Apr/24	8:00	20/Apr/24	17:00	Continuous	For Height Raising of 132 kV Garhwa-Rihand & Rihand-Nagar Untari T/L between loc no 437 & 438	During shutdown period Nagar Untari TSS will avail power through 132 kV Sonenagar (BSPTCL)-Nagar Untari T/L	Approved	During shutdown period Nagar Untari TSS will avail power through 132 kV Sonenagar (BSPTCL)-Nagar Untari T/L
3	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	6/Apr/24	09:00	6/Apr/24	17:30	D	To facilitate the parallel circuit on same tower.	To be clubbed with SI.No.10 & 11	Approved	To be clubbed with SI.No.10 & 11
4	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2	6/Apr/24	09:00	6/Apr/24	17:30	D	Insulator cleaning and other shutdown nature rectification work.	To be clubbed with SI.No.10 & 11	Approved	To be clubbed with SI.No.10 & 11
5	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	5/Apr/24	09:00	5/Apr/24	17:30	D	To facilitate the parallel circuit on same tower.	To be clubbed with SI.No.10 & 11	Approved	To be clubbed with SI.No.10 & 11
6	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1	5/Apr/24	09:00	5/Apr/24	17:30	D	Insulator cleaning and other shutdown nature defect rectification work.	To be clubbed with SI.No.10 & 11	Approved	To be clubbed with SI.No.10 & 11
7	ERPC	POWERGRID	765KV-GAYA-BALIA-1	8/Apr/24	09:00	12/Apr/24	17:30	D	Replacement of insulator at Crossing		Approved	
8	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	4/Apr/24	09:00	4/Apr/24	17:30	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME		Approved	
9	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	3/Apr/24	09:00	3/Apr/24	17:30	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME		Approved	
10	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2	1/Apr/24	09:00	18/Apr/24	17:30	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAUJI- BAKHTIYARPUR BY NHAI	All statutory clearances to be submitted before charging of line	Approved	All statutory clearances to be submitted before charging of line
11	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1	1/Apr/24	09:00	18/Apr/24	17:30	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAUJI- BAKHTIYARPUR BY NHAI	All statutory clearances to be submitted before charging of line	Approved	All statutory clearances to be submitted before charging of line
12	ERPC	POWERGRID	400KV-PUSAULI(PG)-ALLAHABAD-1	16/Apr/24	8:00	17/Apr/24	18:00	D	Isolators BPI replacement work.		Approved	
13	ERPC	POWERGRID	A/R OF 400KV-PATNA-BALIA-3	3/Apr/24	09:00	3/Apr/24	17:30	D	TO AVAIL S/D OF Patna - Nautabpur 2		Approved	
14	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	25/Apr/24	09:00	26/Apr/24	17:30	D	To avail S/D of other ckt on the same tower		Approved	
15	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-2	25/Apr/24	09:00	26/Apr/24	17:30	D	Replacement of flashover insulator		Approved	
16	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	23/Apr/24	09:00	24/Apr/24	17:30	D	To avail S/D of other ckt on the same tower		Approved	
17	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-1	23/Apr/24	09:00	24/Apr/24	17:30	D	Replacement of flashover insulator		Approved	
18	ERPC	POWERGRID	400KV MAIN BUS (EAST SIDE)-I AT PUSAULI	23/Apr/24	09:00	24/Apr/24	17:30	D	Isolators BPI replacement work, Note: 765kV AC System of Pusaulli SS will be out of service during S/D of 400kV BUS-1.	765kV Sasaram ICT 1 will be out, which will lead to idle charging of 765kV Sasaram s/s	Approved	765kV Sasaram ICT 1 will be out, which will lead to idle charging of 765kV Sasaram s/s
19	ERPC	POWERGRID	765KV PUSAULI-FATHEPUR	23/Apr/24	09:00	24/Apr/24	17:30	D	To facilitate S/D of 400kV BUS-1 at PUSAULI SS		Approved	
20	ERPC	POWERGRID	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	16/Apr/24	09:00	19/Apr/24	17:30	D	Isolators BPI replacement work, Note: AC Bypass will also be out of service.		Approved	
21	ERPC	POWERGRID	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	9/Apr/24	09:00	12/Apr/24	17:30	D	Isolators BPI replacement work, Note: AC Bypass will also be out of service.		Approved	
22	ERPC	POWERGRID	400KV NEW RANCHI -CHANDWA-D/C	5/Apr/24	8:00	5/Apr/24	18:00	D	Diamonding configuration of Earth wire at power line crossing point of 400KV Chandwa-Latehar D/C line & 400KV Chandwa-New Ranchi D/C line	ATC-TTC of NR Import to be curtailed by 1350 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 1350 MW. May be availed on Saturdays/Sundays
23	ERPC	POWERGRID	400kV Sasaram - Allahabad Ckt I	16/Apr/24	8:00	17/Apr/24	18:00	D	for S/D nature defect rectification		Approved	
24	ERPC	POWERGRID	400kV Sasaram -Varanasi Ckt I	18/Apr/24	8:00	19/Apr/24	18:00	D	for S/D nature defect rectification		Approved	
25	ERPC	POWERGRID	A/R of 400kV Sasaram - Allahabad Ckt I	18/Apr/24	8:00	19/Apr/24	18:00	D	To avail opportunity S/D of other ckt on the same tower		Approved	
26	ERPC	POWERGRID	A/R of 400kV Sasaram -Varanasi Ckt I	16/Apr/24	8:00	17/Apr/24	18:00	D	To avail opportunity S/D of other ckt on the same tower		Approved	
27	WRPC	POWERGRID	765KV-VINDHYACHAL(PJ)-JABALPUR-2	1/Apr/24	9:00	1/Apr/24	18:00	D	Line Equipment Work. Line AMP works at both ends . A/R off of Ckt 1 and Dia to be Kept open at both ends.	ATC-TTC of NR Import to be curtailed by 1100 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 1100 MW. May be availed on Saturdays/Sundays
28	WRPC	POWERGRID	765KV-VINDHYACHAL(PJ)-JABALPUR-1	1/Apr/24	9:00	1/Apr/24	18:00	D	A/R Non Auto of 765KV-VINDHYACHAL(PJ)-JABALPUR-1 is required for facilitating work in 765KV-VINDHYACHAL(PJ)-JABALPUR-2		Approved	
29	WRPC	POWERGRID	765KV-VINDHYACHAL(PJ)-JABALPUR-2 L/R@ VINDHYACHAL(PJ) - 765KV	1/Apr/24	9:00	1/Apr/24	18:00	D	Line Reactor and Line Terminal Equipment AMP works at Vindhyachal(PJ) and Jabalpur PS end, (Spare switching work at Vindhyachal end:- (Spare IN and Rph out.), due date 29.04.2024) and (For Spare normalization work at Jabalpur PS end:- spare in service from 20.09.2023 & Vindhyachal#2 B ph to be taken in service.)	As per CEA guidelines, hot spare changeover is not mandatory within six months	Rejected	As per CEA guidelines, hot spare changeover is not mandatory within six months
30	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-1	1/Apr/24	9:00	1/Apr/24	15:00	D	Spare Unit to be taken out of service from ICT-1 and taking spare ph in and B-PH out of service from ICT-2 for ongoing ICT#3 foundation/Baffle walls construction work, Last switching done on 29-09-23. Due on 28-03-24, Dia to be kept open at both sides	ATC-TTC of NR Export to be curtailed by 650 MW	Approved	ATC-TTC of NR Export to be curtailed by 650 MW
31	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/Apr/24	7:00	30/Apr/24	18:00	D	For OPGW stringing under live line condition, A/R non auto required at both ends		Approved	
32	WRPC	POWERGRID	400KV-VINDHYACHAL(PJ)-RIHAND-1	2/Apr/24	9:00	2/Apr/24	18:00	D	Line AMP works, A/R Non Auto of 400KV-VINDHYACHAL(PJ)-RIHAND-2 is required. Dia to be Kept open at both ends.	Subjected to unit outage at Rihand III	Approved	Subjected to unit outage at Rihand III
33	WRPC	POWERGRID	400KV-VINDHYACHAL(PJ)-RIHAND-2	2/Apr/24	9:00	2/Apr/24	18:00	D	A/R Non Auto of 400KV-VINDHYACHAL(PJ)-RIHAND-2 is required for facilitating work in 400KV-VINDHYACHAL(PJ)-RIHAND-1	Subjected to unit outage at Rihand III	Approved	Subjected to unit outage at Rihand III
34	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-2	3/Apr/24	9:00	3/Apr/24	15:00	D	Switching of Spare ICT with Bphase of ICT#2. Dia to be kept opened , ICT#2 B phase to be make out of service for ongoing ICT#3 foundation/Baffle walls construction work, Dia to be kept open at both sides	ATC-TTC of NR Export to be curtailed by 650 MW.	Approved	ATC-TTC of NR Export to be curtailed by 650 MW.
35	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	3/Apr/24	10:00	3/Apr/24	17:00	D	Pre Summer Preparedness works in line. Dia to be kept opned at both end.	ATC-TTC of NR Import to be curtailed by 1150 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 1150 MW. May be availed on Saturdays/Sundays

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
36	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	3/Apr/24	8:00	3/Apr/24	18:00	D	Line AMP works, A/R Non Auto of 400KV-VINDHYACHAL(PS)-RIHAND-1 is required. Dia to be Kept open at both ends.	Subjected to unit outage at Rihand III	Approved	Subjected to unit outage at Rihand III
37	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	3/Apr/24	8:00	3/Apr/24	18:00	D	A/R Non Auto of 400KV-VINDHYACHAL(PS)-RIHAND-1 is required for facilitating work in 400KV-VINDHYACHAL(PS)-RIHAND-2	Subjected to unit outage at Rihand III	Approved	Subjected to unit outage at Rihand III
38	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-1	18/Mar/24	9:00	18/Mar/24	14:00	D	Line AMP works, spare switching work at satna end For Switching of Spare with Y-ph (For taking Y-Ph in Service). Dia to be kept opened at both end. Last Spare change date:-20.08.2023	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturdays/Sundays
39	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	6/Apr/24	9:30	6/Apr/24	18:00	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line		Approved	
40	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	6/Apr/24	9:30	6/Apr/24	18:00	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays
41	WRPC	POWERGRID	765KV-SATNA-ORAI-1	6/Apr/24	9:00	6/Apr/24	14:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service). Dia to be kept opened at both end.	To be clubbed with SI.No.50	Approved	To be clubbed with SI.No.50
42	WRPC	POWERGRID	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	6/Apr/24	9:00	6/Apr/24	14:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service). Dia to be kept opened at both end.		Approved	
43	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-2	6/Apr/24	9:00	6/Apr/24	18:00	D	Line , LR and Line Terminal Equipment AMP works at Vindhychal(PS). Spare Rotation Work Due Date 03.05.2024, (B ph in and Spare out)	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturdays/Sundays
44	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	9/Apr/24	10:00	9/Apr/24	17:00	D	Pre Summer Preparedness works. Dia to be kept opned at both end.	ATC-TTC of NR Import to be curtailed by 1100 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 1100 MW. May be availed on Saturdays/Sundays
45	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-2	18/Apr/24	10:00	18/Apr/24	17:00	D	Pre Summer Preparedness works. Dia to be kept opned at both end.	ATC-TTC of NR Import to be curtailed by 450 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 450 MW. May be availed on Saturdays/Sundays
46	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	19/Apr/24	10:00	19/Apr/24	17:00	D	Pre Summer Preparedness works. Dia to be kept opned at both end. AR of 765kv Gwalior-Satna and 765kv Satna-Orai to be kept in non auto mode.		Approved	
47	WRPC	POWERGRID	765KV-GWALIOR-SATNA-1	19/Apr/24	10:00	19/Apr/24	17:00	D	A/R Non Auto of 765KV-GWALIOR-SATNA-1 is required for facilitating work in 765KV-GWALIOR-ORAI-1.		Approved	
48	WRPC	POWERGRID	765KV-SATNA-ORAI-1	19/Apr/24	10:00	19/Apr/24	17:00	D	A/R Non Auto of 765KV-SATNA-ORAI-1 is required for facilitating work in 765KV-GWALIOR-ORAI-1.		Approved	
49	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1 L/R@ GWALIOR - 765KV	19/Apr/24	10:00	19/Apr/24	17:00	D	AMP works of Line equipment & Line reactor at Gwalior End		Approved	
50	WRPC	POWERGRID	765KV-SATNA-ORAI-1	20/Apr/24	9:00	20/Apr/24	18:00	D	To Fix 4 Disc in a string of Loc. 238 and Other line Maintenance Work,Dia to be kept open at both ends	ATC-TTC of NR Import to be curtailed by 2450 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 2450 MW. May be availed on Saturdays/Sundays
51	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	20/Apr/24	9:00	20/Apr/24	18:00	D	A/R Non Auto of 765KV-SATNA-GWALIOR-2 is required for facilitating work in 765KV-SATNA-ORAI-1.		Approved	
52	WRPC	POWERGRID	765KV-GWALIOR-ORAI	20/Apr/24	9:00	20/Apr/24	18:00	D	A/R Non Auto of 765KV-GWALIOR-ORAI is required for facilitating work in 765KV-SATNA-ORAI-1.		Approved	
53	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	23/Apr/24	10:00	23/Apr/24	17:00	D	Pre Summer Preparedness works. Dia to be kept opned at both end. AR of 765kv GwaliorOrai and 765kv Satna-Orai to be kept in non auto mode.	ATC-TTC of NR Import to be curtailed by 2150 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 2150 MW. May be availed on Saturdays/Sundays
54	WRPC	POWERGRID	765KV-SATNA-ORAI	23/Apr/24	10:00	23/Apr/24	17:00	D	A/R Non Auto of 765KV-SATNA-ORAI is required for facilitating work in 765KV-SATNA-GWALIOR-2.		Approved	
55	WRPC	POWERGRID	765KV-GWALIOR-ORAI	23/Apr/24	10:00	23/Apr/24	17:00	D	A/R Non Auto of 765KV-GWALIOR-ORAI is required for facilitating work in 765KV-SATNA-GWALIOR-2.		Approved	
56	WRPC	POWERGRID	765KV-INDORE-VADODARA-1	20/Mar/24	8:00	20/Mar/24	18:00	D	FOR SHUT-DOWN NATURE DEFECT ATTENDING. Dia to be kept opened at both end.	ATC-TTC of NR Export to be curtailed by 700 MW	Approved	ATC-TTC of NR Export to be curtailed by 700 MW
57	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	29/Apr/24	9:00	29/Apr/24	18:00	D	INSTALLATION OF PILOT IN FEW LOCATIONS.Dia to be kept open at both ends	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays
58	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	29/Apr/24	9:00	29/Apr/24	18:00	D	A/R Non Auto of 765KV-JABALPUR-ORAI-1 is required for facilitating work in 765KV-JABALPUR-ORAI-2.		Approved	
59	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	30/Apr/24	9:00	30/Apr/24	18:00	D	INSTALLATION OF PILOT IN FEW LOCATIONS,Dia to be kept open at both ends	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays	Approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturdays/Sundays
60	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	30/Apr/24	9:00	30/Apr/24	18:00	D	A/R Non Auto of 765KV-JABALPUR-ORAI-2 is required for facilitating work in 765KV-JABALPUR-ORAI-1.		Approved	
61	WRPC	MPSLDC	220KV-MALANPUR-AURIYA-1	5/Apr/24	9:00	5/Apr/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
62	WRPC	MPSLDC	220KV-MEHGAON-AURIYA-1	12/Apr/24	9:00	12/Apr/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
63	WRPC	MPSLDC	132KV-SHEOPUR-KHANDAR-2	1/Apr/24	9:00	30/Apr/24	18:00	C	for modification(tower dismantling and erection work) due to gauge conversion of Railways		Approved	
64	WRPC	MPSLDC	132KV-SHEOPUR-KHANDAR-2	12/Apr/24	9:00	12/Apr/24	18:00	D	FOR LINE MAINTENANCE WORK(OPPORTUNITY S/D)		Approved	

S. No.	Element name of Transmission line	Reason for proposed shutdown	Daily / Continuous	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remaks
1	220 KV RAPS_A(NP) 220 KV Debari(RS) Line	SFG CIRCUIT BREAKER OVERHAULING BY OEM	Daily	8-Apr-2024	09:00 Hrs.	10-Apr-2024	20:00 Hrs.	Approved	Subject to Rajasthan consent and real time Grid conditions.

PLANNED SHUT DOWN FOR THE MONTH OF MARCH- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400 kV	400kV BUS COUPLER 400kV BUS COUPLER BAY at 400KV SAROJINI NAGAR, LUCKNOW	4/19/2024	0:00:00	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type (Connection of CT Bus-Bar Prot	Continuous	Planned Shutdown of 400 KV Bus Coupler	Approved	All Element must remain in service.
2	400 kV	400kV TRAFER BUS BAR at 400KV SAROJINI NAGAR, LUCKNOW	25-Apr-24	25-Apr-24	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interconnec	Daily	Planned Shutdown of 400 KV Transfer Bus	Approved	May be given subject to real time grid conditions.
3	400kV	400/220kV 315MVA T/F 3 at 400KV AGRA	15-Apr-24	15-Apr-24	9:00:00	17:00:00	* Hif yearly preventive maintenance of 400/220 kV 315 MVA ICT-3	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
4	400 kV	400kV BAY 405 at 765KV FATEHABAD AGRA	17-Apr-24	17-Apr-24	10:00:00	13:00:00	* For Annual maintenance and Testing of CB and CT of 400kV Bay 405	Daily	Approved	Element must remain in service via other bay.
5	400 kV	400kV BAY 408 at 765KV FATEHABAD AGRA	17-Apr-24	17-Apr-24	14:00:00	17:00:00	* For Annual maintenance and Testing of CB and CT of 400kV Bay 408	Daily	Approved	Element must remain in service via other bay.
6	400 kV	400kV BAY 414 at 765KV FATEHABAD AGRA	18-Apr-24	18-Apr-24	10:00:00	13:00:00	* For Annual maintenance and Testing of CB and CT of 400kV Bay 414	Daily	Approved	Element must remain in service via other bay.
7	400 kV	400kV BAY 417 at 765KV FATEHABAD AGRA	18-Apr-24	18-Apr-24	14:00:00	17:00:00	* For Annual maintenance and Testing of CB and CT of 400kV Bay 417	Daily	Approved	Element must remain in service via other bay.
8	400kV	407 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (WUPPTCL) AT 400 KV BADAUNE(UP)	27-Mar-24	3-Apr-24	10:00:00	18:00:00	For rectification of Gas leakage issue from CT	Continuous	Approved	Element must remain in service via other bay.
9	765 kV	765 kV GIS BUS-B shut-down with Mainpuri breaker(Bay-709) & 765 KV bus reactor (Bay-706) at Jawaharpur TPS, Malawan, Etah	1-Apr-24	20-Apr-24	08:00	18:00:00	Telescopic alignment & Bellow modification in 765kV GIS BUS-B.	Continuous	There will be no effect on the LILO line, it will keep going through Tie breaker (Bay-708).	Approved	May be given subject to real time grid conditions.
10	765kV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVA Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	May be given subject to real time grid conditions.
11	765kV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVA Line Reactor to charge the Line for Anti-Theft charging Purpose.	Approved	May be given subject to real time grid conditions.
12	765kV	765kV Main Bus-1 at Ghatampur TPS	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	May be given subject to real time grid conditions.
13	765kV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	May be given subject to real time grid conditions.
14	765kV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	May be given subject to real time grid conditions.
15	765kV	765kV Main Bus-2 at Ghatampur TPS	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	May be given subject to real time grid conditions.

16	765KV	Bay 810 Main bay for 330 MVAR Bus Reactor	31-Mar-24	30-Apr-24	17:00:00	17:00:00	The Element is already under shutdown as approved at 213th, 214th, 215th & 216th OCC meeting. Requested to extend the shutdown upto 30.04.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	May be given subject to real time grid conditions.
17	765KV	1500 MVA ICT-2 at Hapur S/s	3/16/2024	3/16/2024	9:00	13:00	R ph will be free for maintenance and 1500 MVA ICT-2 will charge with Y ph, B ph and spare phase	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
18	765KV	1500 MVA ICT-2 at Hapur S/s	3/30/2024	3/30/2024	10:00	12:00	Normalization of 1500 MVA ICT-2, R ph will be charge in place of spare phase	Daily	Approved	May be given subject to real time grid conditions.
19	400 kV	500MVA ICT-1 at Hapur S/s	3/21/2024	3/21/2024	9:00	14:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
20	400 kV	500MVA ICT-2 at Hapur S/s	3/22/2024	3/22/2024	8:30	13:30	For annual maintenance and testing works	Daily	Approved	To be clubbed with sl 17 or 18
21	400 kV	125MVAR Bus Reactor at Hapur S/s	3/22/2024	3/22/2024	15:00	18:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.
22	400 kV	400kV Hapur(WUPPTCL) - Ataur(WUPPTCL) Line -1	3/28/2024	3/28/2024	8:00	15:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.
23	400 kV	400kV Hapur(WUPPTCL) - Ataur(WUPPTCL) Line -2	3/29/2024	3/29/2024	8:00	15:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.
24	765KV	1500MVA ICT-1 at Gr. Noida S/s	3/18/2024	3/18/2024	9:30	11:30	Normalization of 1500 MVA ICT-1, B ph will be charge in place of spare phase	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
25	765KV	1500MVA ICT-2 at Gr. Noida S/s	3/29/2024	3/29/2024	9:30	17:30	For maintenance works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
26	400 kV	500MVA ICT-1 at Sikandrabad S/s	3/23/2024	3/23/2024	10:00	14:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
27	400 kV	200MVA ICT-1 at Nehtaur S/s	3/19/2024	3/19/2024	10:00	13:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
28	400 kV	200MVA ICT-2 at Nehtaur S/s	3/20/2024	3/20/2024	10:00	13:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
29	400 kV	125MVAR Bus Reactor at Nehtaur S/s	3/18/2024	3/18/2024	10:00	13:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.
30	400 kV	400kV Nehtaur(WUPPTCL) - Kashipur(PTCUL) Line	3/22/2024	3/22/2024	10:00	18:00	Proposed by other end Line maintenance works	Daily	Approved	May be given subject to real time grid conditions.
31	400 kV	200MVA ICT-3 at Nehtaur S/s	3/21/2024	3/21/2024	10:00	18:00	Proposed by other end for attending leakage of R phase of LV side Bushing	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
32	400 kV	500MVA ICT-1 at Indrapuram S/s	3/26/2024	3/26/2024	9:00	12:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
33	400 kV	500MVA ICT-2 at Indrapuram S/s	3/26/2024	3/26/2024	14:00	17:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
34	400 kV	500 MVA ICT-1 at Ataur S/s	3/27/2024	3/27/2024	10:00	13:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
35	400 kV	315MVA ICT-1 at Dasna S/s	3/17/2024	3/17/2024	9:00	12:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
36	400 kV	315MVA ICT-2 at Dasna S/s	3/17/2024	3/17/2024	14:00	17:00	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
37	400 kV	400kV Gr. Noida(WUPPTCL) - Sikandrabad(WUPPTCL) Line -1	3/30/2024	3/30/2024	8:00	15:30	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.
38	400 kV	400kV Gr. Noida(WUPPTCL) - Sikandrabad(WUPPTCL) Line -2	3/30/2024	3/30/2024	8:00	15:30	For annual maintenance and testing works	Daily	Approved	May be given subject to real time grid conditions.

Sl. No.	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	OCC Remaks
1	OCC_217	powerlink_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-2	POWERLINK,P OWERGRID	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	22/Mar/2024	08:00	12/Apr/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Approved	no other shutdown from both ends. Timelines to be stricly adhered.
2	OCC_217	powerlink_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-1	POWERLINK,P OWERGRID	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	22/Mar/2024	08:00	12/Apr/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Approved	no other shutdown from both ends. Timelines to be stricly adhered.

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 217th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	220 KV BAWAL (HSIDC)-MAU LINE	HVPNL	Cont..	01.04.2024	08:00	10.04.2024	19:00	for NCRTC diversion work		Subject to Haryana consent.	Approved	
2	220kV D/C Daultabad-Manesar Line	HVPNL	Cont..	15.04.2024	08:00	28.04.2024	19:00	for NCRTC diversion work		Subject to Haryana consent.	Approved	
3	220KV S/C Khetri-Jhunjhunu Transmission Line	RRVPNL	Daily	08.04.2024	08:00	09.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
4	220KV D/C Ratangarh-Khetri Transmission Line Ckt-1	RRVPNL	Daily	05.04.2024	08:00	06.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
5	220KV D/C Ratangarh-Khetri Transmission Line Ckt-2	RRVPNL	Daily	05.04.2024	08:00	06.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
6	132 KV S/C Khetri-Buhana Transmission Line	RRVPNL	Daily	08.04.2024	08:00	09.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
7	132KV S/C Khetri-Nangli Transmission Line	RRVPNL	Daily	26.04.2024	08:00	27.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
8	220 KV S/C Mahendragarh-Narnaul Transmission Line	RRVPNL	Daily	22.04.2024	08:00	23.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
9	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	RRVPNL	Daily	24.04.2024	08:00	25.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
10	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	RRVPNL	Daily	18.04.2024	08:00	20.04.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Subject to Rajasthan consent.	Approved	
11	400 kV Fatehgarh-3- Jaisalmer-2 ckt-1		Daily	03.04.2024	17:00	03.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
12	400 kV Fatehgarh-3- Jaisalmer-2 ckt-1		Daily	04.04.2024	17:00	04.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
13	400 kV Fatehgarh-3- Jaisalmer-2 ckt-2		Daily	05.04.2024	17:00	05.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
14	400 kV Fatehgarh-3- Jaisalmer-2 ckt-2		Daily	06.04.2024	17:00	06.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
15	400 kV Fatehgarh-3 --Fatehgarh-2 ckt-1		Daily	07.04.2024	17:00	07.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
16	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1		Daily	08.04.2024	17:00	08.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
17	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2		Daily	09.04.2024	17:00	09.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements			Approved	
18	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2		Daily	10.04.2024	17:00	10.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
19	400kV Didwana-Bikaner TL (Adani)		Daily	18.04.2024	09:00	20.04.2024	18:00	for Overhead crossing of 400kV Didwana-Bikaner S/c TL (Adani) by u/c 765kV Bhadla 2-Sikar 2 TLC TW02-Nagaur TLC		May be given from 1700 Hrs	Approved	
20	400 kv Kankroli Zerda Ckt-1		Daily	16.04.2024	09:00	16.04.2024	18:00	For Retrofitting of old Static A/R relays with new Relay and attending S/D nature defect of the Line.			Approved	
21	400 KV Kankroli-Jodhpur Line		Daily	20.03.2024	09:00	20.03.2024	18:00	For Tie Bay stability test with Main Bay at RVPN Jodhpur SS (by Ajmer(PG) group)		May be given from 1700 Hrs	Approved	
22	400 KV Kankroli-Jodhpur Line		Daily	29.03.2024	09:00	30.03.2024	18:00	For Tie Bay Integration work with newly augmented Main Bay of 400kV Kankroli-Jodhpur line at RVPN Jodhpur SS(by Ajmer(PG) group)		May be given from 1700 Hrs	Approved	
765 /400/220kV ICT/STATCOMS												

1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-04-2024	15:00	18-04-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	May be given from 1700 Hrs	Approved	
2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	19-04-2024	15:00	20-04-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	May be given from 1700 Hrs	Approved	
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-04-2024	15:00	18-04-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	May be given from 1700 Hrs	Approved	
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	19-04-2024	15:00	20-04-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	May be given from 1700 Hrs	Approved	
5	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	21-04-2024	15:00	21-04-2024	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
6	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	22-04-2024	15:00	22-04-2024	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
7	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	23-04-2024	15:00	23-04-2024	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
8	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	21-04-2024	15:00	21-04-2024	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
9	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	22-04-2024	15:00	22-04-2024	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
10	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	23-04-2024	15:00	23-04-2024	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	May be given from 1700 Hrs	Approved	
11	400/220 kV 500 MVA ICT-1 at Fatehgarh-3		Daily	11.04.2024	17:00	11.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
12	400/220 kV 500 MVA ICT-1 at Fatehgarh-3		Daily	12.04.2024	17:00	12.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
13	400/220 kV 500 MVA ICT-2 at Fatehgarh-3		Daily	13.04.2024	17:00	13.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
14	400/220 kV 500 MVA ICT-2 at Fatehgarh-3		Daily	14.04.2024	17:00	14.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
15	400/220 kV 500 MVA ICT-3 at Fatehgarh-3		Daily	15.04.2024	17:00	15.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
16	400/220 kV 500 MVA ICT-3 at Fatehgarh-3		Daily	16.04.2024	17:00	16.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
17	400/220 kV 500 MVA ICT-4 at Fatehgarh-3		Daily	17.04.2024	17:00	17.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
18	400/220 kV 500 MVA ICT-4 at Fatehgarh-3		Daily	18.04.2024	17:00	18.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
19	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		Daily	01.04.2024	15:00	07.04.2024	23:00	FOR CONSTRUCTION WORKS AND TESTING WORKS OF 765 KV BHADLA-2 CKT 4 LINE AND TIE BAY UNDER SS01 TBCB PACKAGE & SS63 B1 PACKAGE		May be given from 1700 Hrs	Approved	
400/220KV BUS REACTOR												
1	400 kV 125 MVAR Bus Reactor-1 at Fatehgarh-3		Daily	19.04.2024	17:00	19.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
2	400 kV 125 MVAR Bus Reactor-1 at Fatehgarh-3		Daily	20.04.2024	17:00	20.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
3	400 kV 125 MVAR Bus Reactor-2 at Fatehgarh-3		Daily	21.04.2024	17:00	21.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	

4	400 kV 125 MVAR Bus Reactor-2 at Fatehgarh-3		Daily	22.04.2024	17:00	22.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
5	225 MVAR BUS SERIES REACTOR at Mandola		DAILY	01.04.2024	09:00	01.04.2024	18:00	for AMP WORK		May be given subject to real time grid conditions.	Approved	
6	400 kV Bus Reactor-3 at Hissar		DAILY	01.04.2024	09:00	01.04.2024	18:00	for AMP WORK		May be given subject to real time grid conditions.	Approved	
765/400/220kV BUS												
1	400 kV Bus-1 at Fatehgarh-3		Daily	23.04.2024	17:00:00	23.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
2	400 kV Bus-1 at Fatehgarh-3		Daily	24.04.2024	17:00:00	24.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
3	400 kV Bus-2 at Fatehgarh-3		Daily	25.04.2024	17:00:00	25.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
4	400 kV Bus-2 at Fatehgarh-3		Daily	26.04.2024	17:00:00	26.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
5	220 kV Bus 1 at Fatehgarh-3		Daily	27.04.2024	17:00:00	27.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
6	220 kV Bus 2 at Fatehgarh-3		Daily	28.04.2024	17:00:00	28.04.2024	23:55	Bay extension construction works to avoid induction, T&P movement for safety requirements		May be given from 1700 Hrs	Approved	
7	400KV Bus-2 at Fatehgarh-3		Daily	01.04.2024		08.04.2024		For Compliance of Vigilance department observation regarding strenghtening of foundation (Civil) of 401 Bay bus isolator 401 89 A (B-phase) and earth switch 401 89 AE (B-phase).		May be given from 1700 Hrs	Approved	to be availed on daily basis from 17:00 hrs.
765KV/400/220kV Bays												
1	713 MAIN BAY - 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-3 AT BHADLA-2	PGCIL	Daily	01.04.2024	17:00:00	04.04.2024	23:00:00	Commissioning of 713 Reactor Bay		May be given from 1700 Hrs	Approved	
2	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	PGCIL	Cont..	1-Apr-24	08:00	15-Apr-24	20:00	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
3	400KV (413) bay at Fatehgarh-3		Daily	09.04.2024		17.04.2024		For Compliance of Vigilance department observation regarding strenghtening of foundation (Civil) of 413 Bay Circuit breaker R-phase.		May be given from 1500 Hrs	Approved	to be availed on daily basis from 15:00 hrs.

1	POWERGRID_N R3	220KV		POWERGR RID	INTRA	Continuous	For pneumatic drive overhauling of circuit breaker-ABB make.	05-Apr-2024	8:00	08-Apr-2024	18:00		May be given subject to real time grid conditions.	Approved	
			205 Bus Transfer Bay at Kanpur 400KV												
2	POWERGRID_N R3	400KV		POWERGR RID	Intra	Daily	Jumper tightening and isolator maintenance	20-Apr-2024	9:00	20-Apr-2024	18:00			Approved	
			400KV Bus 1C at Agra HVDC												
3	POWERGRID_N R3	400KV		POWERGR RID	Intra	Daily	Jumper tightening and isolator maintenance	22-Apr-2024	9:00	22-Apr-2024	18:00			Approved	
			400kV Bus 2C at Agra HVDC												
4	POWERGRID_N R3	400KV		POWERGR RID	INTRA	Continuous	FOR CB Retrofitment Work	01.04.2024	8:00	06.04.2024	18:00		Element must remain in service via other bay.	Approved	
			407 Main Bay at Balia												
5	POWERGRID_N R3	400KV		POWERGR RID	INTRA	Continuous	FOR CB Retrofitment Work	07.04.2024	8:00	13.04.2024	18:00		Element must remain in service via other bay.	Approved	
			413 Main Bay at Balia												
6	POWERGRID_N R3	400KV		POWERGR RID	INTRA	Continuous	FOR CB Retrofitment Work	14.04.2024	8:00	20.04.2024	18:00		Element must remain in service via other bay.	Approved	
			415 Main Bay at Balia												
7	POWERGRID_N R3	400KV	MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 AT MA	POWERGR RID	INTRA	Continuous	FOR CB Retrofitment Work	21.04.2024	8:00	26.03.2024	18:00		Element must remain in service via other bay.	Approved	
			MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 AT MA												
8	POWERGRID_N R3	400KV		POWERGR RID	INTRA	Continuous	FOR CB Retrofitment Work	26.04.2024	8:00	30.03.2024	18:00		Element must remain in service via other bay.	Approved	
			315MVA, 400/220kV ICT-1 at Kanpur 400KV												
9	POWERGRID_N R3	400KV		PGCIL	INTRA	Daily	Opening of jumpers from both 426 bay side and 424 bays side for isolation of tie bay for retrofitment of 425 89 A & B isolators under ADD CAP	28-Mar-2024	8:00	28-Mar-2024	18:00		May be given subject to real time grid conditions/ Other ICTs to be in service.	Approved	
			Bay-425 (Tie bay of ICT-1) at Kanpur 400KV												
10	POWERGRID_N R3	400KV		PGCIL	INTRA	Continuous	Dismantling of Hapem make isolator of 425-89A & B and installation of new isolator under ADDCAP	28-Mar-2024	8:00	30-Mar-2024	18:00	During the period ICT will be charged through Main bay Only	Element must remain in service via other bay.	Approved	
			315MVA, 400/220kV ICT-1 at Kanpur 400KV												
11	POWERGRID_N R3	400KV		PGCIL	INTRA	Daily	For connection of jumpers of 425 Tie bay after retrofitment of 425 89 A& B Under ADDCAP	31-Mar-2024	8:00	31-Mar-2024	18:00		May be given subject to real time grid conditions/ Other ICTs to be in service.	Approved	
			400KV MAIN BUS (EAST SIDE)-I at SASARAM HVDC	ER-NR	INTRA	Daily	Isolators BPI replacement work, Note: 765KV AC System of Pusauli SS will be out of service during S/D of 400kV BUS-1.	23-Apr-2024	0:00	24-Apr-2024	17:30			Approved	with bus shutdown sasaram s/s will be idle charged.

Internal inspection of 315MVA ICT 4 at 400kV Tikrikalan Substation													
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
					Date	Time	Date	Time					
1	400KV	315MVA ICT 4 (CB No. 415-52 and 416-52)	A	Continuous	19.03.2024	10:00 Hrs	30.03.2024	17:00 Hrs	Internal Inspection of 315MVA ICT 4 at Tikrikalan as per recommendation of Transformer Expert Committee	Load shall be managed through 315MVA ICT 1 and 315MVA ICT 3.	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.	Approved	

Shutdown of 400KV Talwandi Sabo - Dhuri Ckt-1 for Relay Testing of Circuit Breaker & Line Protection Panel at TSPL end.

Name: 400KV Talwandi Sabo - Dhuri Ckt-1

Date: 17-03-2024

Time: 0900 to 1800 hours

Reason: Relay Testing of Circuit Breaker & Line Protection Panel at TSPL end.

Shutdown Status:

Approved