



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/198-239


दिनांक: 19.04.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 218वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 218th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.04.2024 में आयोजित प्रचालन समन्वय उप- समिति की 218 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 218th OCC meeting held on 16.04.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 19/4/24

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 218th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ173611	OCC_218	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	For river joining work of Tehri PSP	15/May/2024	08:00	30/Jun/2024	23:59		PLANNED	Rejected					In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
2	RQ173552	OCC_218	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	For river joining work of Tehri PSP	15/May/2024	08:00	30/Jun/2024	23:59		PLANNED	Rejected					In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
3	RQ173612	OCC_218	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	For river joining work of Tehri PSP	15/May/2024	08:00	30/Jun/2024	23:59		PLANNED	Rejected					In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
4	RQ173613	OCC_218	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	For river joining work of Tehri PSP	15/May/2024	08:00	30/Jun/2024	23:59		PLANNED	Rejected					In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
5	RQ173723	OCC_218	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Tehri PSP River joining work and Removal of existing flood protection wall at PSP TRT outfall area.	15/May/2024	10:00	30/Jun/2024	18:00	Koteshwar HEP is in downstream of Tehri HPP/PSP therefore Plant S/D of Koteshwar HEP is required for Commissioning work of Tehri PSP	PLANNED	Rejected					In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.

6	RQ173722	OCC_218	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Tehri PSP River joining work and Removal of existing flood protection wall at PSP TRT outfall area.	15/May/2024	10:00	30/Jun/2024	18:00	Koteshwar HEP is in downstream of Tehri HPP/PSP therefore Plant S/D of Koteshwar HEP is required for Commissioning work of Tehri PSP	PLANNED	Rejected						In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
7	RQ173721	OCC_218	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Tehri PSP River joining work and Removal of existing flood protection wall at PSP TRT outfall area.	15/May/2024	10:00	30/Jun/2024	18:00	Koteshwar HEP is in downstream of Tehri HPP/PSP therefore Plant S/D of Koteshwar HEP is required for Commissioning work of Tehri PSP	PLANNED	Rejected						In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
8	RQ173720	OCC_218	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Tehri PSP River joining work and Removal of existing flood protection wall at PSP TRT outfall area.	15/May/2024	10:00	30/Jun/2024	18:00	Koteshwar HEP is in downstream of Tehri HPP/PSP therefore Plant S/D of Koteshwar HEP is required for Commissioning work of Tehri PSP.	PLANNED	Rejected						In view of ongoing General Election MoP has directed that not to allow outage of any generating units. Therefore, THDC is requested to inform MoP regarding necessity of shutdown.
9	RQ174682	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP works of Line, Dia to kept open at both ends	27/May/2024	08:00	27/May/2024	18:00	PG-WR2-GWALIOR	PLANNED	Approved	27-May-24	08:00	27-May-24	18:00	ATC Curtailment of 450 MW in NR Import.	
10	RQ174931	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	REPLACEMENT OF INSULATORS AT MAJOR CROSSING BY ER1	20/May/2024	10:00	24/May/2024	18:00		PLANNED	Approved	20-May-24	10:00	24-May-24	18:00		

11	RQ174950	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For attending SD defects in Line, A/R Non Auto mode of 765KV-JABALPUR-ORAI-1 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-2 by WR2	19/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	19-May-24	08:00	20-May-24	18:00	ATC Curtailment of 900 MW in NR Import.
12	RQ174748	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP & rectification of S/D nature defects	18/May/2024	08:00	18/May/2024	18:00		PLANNED	Approved	19-May-24	08:00	19-May-24	18:00	ATC Curtailment of 1100 MW in NR Import. May be availed on Sunday
13	RQ174949	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For attending SD defects in Line, A/R Non Auto mode of 765KV-JABALPUR-ORAI-2 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-1 by WR2	17/May/2024	08:00	18/May/2024	18:00		PLANNED	Conditionally Approved	18-May-24	08:00	19-May-24	18:00	ATC Curtailment of 1100 MW in NR Import. May be availed on Weekend
14	RQ174947	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line, A/R Non Auto mode of 765KV-GWALIOR-SATNA-2 & 765KV-SATNA-ORAI-1 is required For attending shutdown defects in 765KV-GWALIOR-ORAI-1. Dia to kept open at both ends by WR2	15/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	16-May-24	18:00	
15	RQ174680	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode required For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-2	14/May/2024	08:00	14/May/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	Subjected to WRPC Approval
16	RQ174681	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in line. Dia to kept open at both ends. A/R Non Auto mode of ckt-1 is required to facilitate work in 765KV-BANASKANTHA-CHITTORGARH-2	14/May/2024	08:00	14/May/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	Subjected to WRPC Approval
17	RQ174932	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	REPLACEMENT OF FLASHOVER INSULATOR by ER1	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	Subjected to ERPC Approval

18	RQ174934	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	C	For attending SD defects in Line. For Switching of Spare with R-ph (For taking R-Ph in Service) at satna end. Dia to kept open at both ends. A/R non auto mode of 765kv Satna - Gwalior and 765kv Orai - Gwalior	13/May/2024	08:00	14/May/2024	18:00		PLANNED	Rejected						May be availed in Lean NR Demand period
19	RQ174945	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP works of Line, Dia to kept open at both ends by WR2	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved						ATC Curtailment of 1100 MW in NR Import. May be availed on Weekend. To be clubbed with sl 12
20	RQ174926	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	BROKEN INSULATOR REPLACEMENT WORK(ER1) DAMAGED BY MISCREANTS	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00		Subjected to ERPC Approval
21	RQ174944	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line, Dia to kept open at both ends by WR2	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00		ATC Curtailment of 1100 MW in NR Import. May be availed on Weekend
22	RQ174747	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP & rectification of S/D nature defects	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved						ATC Curtailment of 1100 MW in NR Import. May be availed on Weekend. To be clubbed with sl 21
23	RQ174674	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kv Orai-Gwalior line at Orai End.	09/May/2024	08:00	09/May/2024	18:00	Shutdown of line required along with simultaneous shutdown of 765kv Orai-Aligarh -2	PLANNED	Approved						To be clubbed with sl 14.
24	RQ174941	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode for attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR2	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00		Subjected to WRPC Approval
25	RQ174942	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non Auto mode for attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR2	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00		Subjected to WRPC Approval
26	RQ174925	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	C	For rectification of bend leg of tower no. 278 by ER1	01/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	05-May-24	18:00		

27	RQ174933	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R non auto mode at both ends for OPGW stringing under live line condition by WR2	01/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	31-May-24	18:00	
28	RQ174806	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	29/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	29-May-24	08:00	30-May-24	18:00	Subjected to ERPC Approval
29	RQ174805	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	27/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	28-May-24	18:00	Subjected to ERPC Approval
30	RQ174756	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	Amp of line bay equipment at HVDC Vindhyachal	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC consent.
31	RQ174928	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FOR COMPLETE INSULATOR REPLACEMENT WORK FROM PORCELAIN TO POLYMER By ER1. A/R OFF on CKT 1	06/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	10-May-24	18:00	
32	RQ174982	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	CSD FINE TUNNING	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	Subjected to ERPC Approval
33	RQ174981	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	CSD FINE TUNNING	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	Subjected to ERPC Approval
34	RQ174983	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	CSD FINE TUNNING	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	Subjected to ERPC Approval
35	RQ174927	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR COMPLETE INSULATOR REPLACEMENT WORK FROM PORCELAIN TO POLYMER By ER1. A/R OFF on CKT 2	01/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	05-May-24	18:00	Subjected to ERPC Approval
36	RQ174929	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWER LINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	

37	RQ174930	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWER LINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
38	RQ174731	OCC_218	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	Subjected to WRPC Approval
39	RQ174464	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	To replace Arm of line and bus isolator	25/May/2024	09:00	30/May/2024	18:00		PLANNED	Approved	25-May-24	09:00	30-May-24	18:00	Subjected to WRPC Approval
40	RQ174390	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per X agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	15/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	20-May-24	18:00	Subjected to ERPC Approval
41	RQ174965	OCC_218	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper Replacement Work	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	
42	RQ174964	OCC_218	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper Replacement Work	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
43	RQ174828	OCC_218	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
44	RQ174827	OCC_218	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
45	RQ173968	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	To attend shutdown nature defects	30/May/2024	09:00	31/May/2024	18:00		PLANNED	Approved	30-May-24	09:00	31-May-24	18:00	ATC Curtailment of 450 MW in NR Import.
46	RQ173899	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	29/May/2024	08:00	31/May/2024	19:00		PLANNED	Approved	29-May-24	08:00	31-May-24	19:00	
47	RQ173898	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	29/May/2024	08:00	31/May/2024	19:00		PLANNED	Approved	29-May-24	08:00	31-May-24	19:00	
48	RQ173879	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for AMP works	27/May/2024	14:00	29/May/2024	23:59		PLANNED	Approved	27-May-24	17:00	29-May-24	23:59	To be availed from 17:00 hrs

49	RQ173877	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	for AMP works	24/May/2024	14:00	26/May/2024	23:59		PLANNED	Approved	24-May-24	17:00	26-May-24	23:59	To be availed from 17:00 hrs
50	RQ173851	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	To attend shutdown nature defects observed into special line cross patrolling	24/May/2024	07:00	24/May/2024	19:00		PLANNED	Approved	24-May-24	07:00	24-May-24	19:00	
51	RQ173883	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	for AMP works	22/May/2024	14:00	23/May/2024	23:59		PLANNED	Approved	22-May-24	17:00	23-May-24	23:59	To be availed from 17:00 hrs
52	RQ173855	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects & To attend shutdown nature defects observed into special line cross patrolling by Ajmer Group	22/May/2024	08:00	22/May/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Approved	22-May-24	17:00	22-May-24	23:59	To be availed from 17:00 hrs
53	RQ173881	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	for AMP works	21/May/2024	14:00	22/May/2024	23:59		PLANNED	Approved	21-May-24	17:00	22-May-24	23:59	To be availed from 17:00 hrs
54	RQ173854	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects & To attend shutdown nature defects observed into special line cross patrolling by Ajmer Group	21/May/2024	08:00	21/May/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Approved	21-May-24	17:00	21-May-24	23:59	To be availed from 17:00 hrs
55	RQ173880	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	18/May/2024	14:00	25/May/2024	23:59		PLANNED	Approved	18-May-24	17:00	25-May-24	23:59	To be availed from 17:00 hrs
56	RQ173905	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending shutdown nature defects by Khetri group & Gantry Tower jumper insulator replacement works	15/May/2024	14:00	27/May/2024	23:59		PLANNED	Approved	15-May-24	17:00	27-May-24	23:59	To be availed from 17:00 hrs
57	RQ173907	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	For attending damaged conductor strand on Wave Trap at Meerut End	15/May/2024	09:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	09:00	15-May-24	18:00	
58	RQ173953	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For S/D nature defect rectification	12/May/2024	18:00	13/May/2024	19:00		PLANNED	Approved	12-May-24	18:00	13-May-24	19:00	

59	RQ173878	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	11/May/2024	14:00	18/May/2024	23:59		PLANNED	Approved	11-May-24	17:00	18-May-24	23:59	To be availed from 17:00 hrs
60	RQ173906	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Stringing and erection works of Bhadla 2 ckt 3 & 4, Reactor firewall construction activity	10/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	10-May-24	17:00	17-May-24	23:59	To be availed from 17:00 hrs
61	RQ173952	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	For S/D nature defect rectification By Bhiwani & Jhatikara group	09/May/2024	08:00	10/May/2024	19:00		PLANNED	Approved	09-May-24	08:00	10-May-24	19:00	
62	RQ173955	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For S/D nature defect rectification	07/May/2024	18:00	07/May/2024	19:00		PLANNED	Approved	07-May-24	18:00	07-May-24	19:00	
63	RQ173884	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/May/2024	14:00	14/May/2024	23:59		PLANNED	Approved	07-May-24	17:00	14-May-24	23:59	
64	RQ173891	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD nature Defects rectification work	07/May/2024	07:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	07:00	07-May-24	18:00	
65	RQ173834	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	LINE DROPER JUMPERING STRENGTHENING WORK	06/May/2024	15:00	06/May/2024	21:00		PLANNED	Approved	06-May-24	17:00	06-May-24	23:59	To be availed from 17:00 hrs
66	RQ173904	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Gantry Tower jumper insulator replacement works	05/May/2024	14:00	15/May/2024	23:59		PLANNED	Approved	05-May-24	17:00	15-May-24	23:59	To be availed from 17:00 hrs
67	RQ173882	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	03/May/2024	14:00	10/May/2024	23:59		PLANNED	Approved	03-May-24	17:00	10-May-24	23:59	To be availed from 17:00 hrs
68	RQ173890	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD nature Defects rectification work	03/May/2024	07:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	07:00	03-May-24	18:00	
69	RQ173822	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	03/May/2024	06:00	04/May/2024	18:00		PLANNED	Approved	03-May-24	17:00	04-May-24	18:00	To be availed from 17:00 hrs
70	RQ173958	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For wire termination and testing of DTPC	02/May/2024	11:00	02/May/2024	17:00		PLANNED	Approved	02-May-24	11:00	02-May-24	17:00	

71	RQ173804	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Implementation of SPS Scheme in Ajmer-Bhadla-II D/C Line & To attend shutdown nature defects observed into special line cross patrolling by Ajmer group	01/May/2024	14:00	02/May/2024	23:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	01-May-24	17:00	02-May-24	23:00	To be availed from 17:00 hrs
72	RQ173805	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Implementation of SPS Scheme in Ajmer-Bhadla-II D/C Line & To attend shutdown nature defects observed into special line cross patrolling by Ajmer group	01/May/2024	14:00	02/May/2024	23:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	01-May-24	17:00	02-May-24	23:00	To be availed from 17:00 hrs
73	RQ173957	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For wire termination and testing of DTPC	01/May/2024	11:00	01/May/2024	17:00		PLANNED	Approved	01-May-24	11:00	01-May-24	17:00	
74	RQ173954	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	For attending damaged conductor strand on Wave Trap at Meerut End & For S/D nature defect rectification& For attending damaged conductor strand on Wave Trap at Meerut End by Meerut Group	01/May/2024	08:00	03/May/2024	19:00		PLANNED	Approved	01-May-24	08:00	03-May-24	19:00	
75	RQ173821	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	01/May/2024	06:00	02/May/2024	18:00		PLANNED	Approved	01-May-24	17:00	02-May-24	23:00	To be availed from 17:00 hrs
76	RQ174594	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	28/May/2024	08:00	28/May/2024	18:00	kindly approve	PLANNED	Approved	28-May-24	08:00	28-May-24	18:00	
77	RQ174798	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Middle /V string insulators need to be replaced at multiple locations	25/May/2024	08:00	26/May/2024	18:00		PLANNED	Approved	25-May-24	08:00	26-May-24	18:00	
78	RQ174800	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	24/May/2024	08:00	26/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	26-May-24	18:00	Subjected to ERPC Approval
79	RQ174753	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP & rectification of S/D nature defects	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00	

80	RQ174387	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:00	To be availed from 17:00 hrs
81	RQ174379	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:00	To be availed from 17:00 hrs
82	RQ174381	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	22:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:00	To be availed from 17:00 hrs
83	RQ174299	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	for liquidation of SD nature defects	16/May/2024	08:00	17/May/2024	18:00	line maintenance work	PLANNED	Approved	16-May-24	17:00	17-May-24	23:00	To be availed from 17:00 hrs
84	RQ174813	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP work	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
85	RQ174677	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End.	09/May/2024	08:00	09/May/2024	18:00	Shutdown of line required along with simultaneous shutdown of 765kV Orai-Gwalior -2	PLANNED	Approved	05-May-24	08:00	05-May-24	18:00	ATC curtailment of 1100 MW in NR Import. May be availed on Sunday
86	RQ174795	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	08/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	09-May-24	18:00	
87	RQ174648	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
88	RQ174794	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	06/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	07-May-24	18:00	
89	RQ174647	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
90	RQ174799	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UP C)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	03/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	04-May-24	18:00	ATC curtailment of 600 MW in NR Import.

91	RQ174754	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP & rectification of S/D nature defects	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
92	RQ174655	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
93	RQ174386	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	To be availed from 17:00 hrs
94	RQ174378	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	To be availed from 17:00 hrs
95	RQ174380	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	To be availed from 17:00 hrs
96	RQ174359	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	Line diversion work due to infringement with Amritsa-Jamnagar National Highway	01/May/2024	08:00	15/May/2024	18:00		PLANNED	Rejected					Singificant amount of RE power to be curtailed. May be availed in Lean NR demand period
97	RQ174360	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	Line diversion work due to infringement with Amritsa-Jamnagar National Highway	01/May/2024	08:00	15/May/2024	18:00		PLANNED	Rejected					Singificant amount of RE power to be curtailed. May be availed in Lean NR demand period
98	RQ174377	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:00	To be availed from 17:00 hrs
99	RQ174376	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	To be availed from 17:00 hrs
100	RQ174940	OCC_218	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRV PNL	D	Line along with 3*80 MVAR Line Reactor Bank-1 at Anta for Half Yearly Maintenance	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	

101	RQ174939	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Line along with 3*80 MVAR Line Reactor Bank-1 at Anta for Half Yearly Maintenance and Oil Topup in Line Reactor Bank-I (B-Phase Reactor)	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
102	RQ174639	OCC_218	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV UNNAO-MAINPURI (UP) CKT-1	UPPTCL	D	* FOR Protection testing of 3x50MVAR Bus Reactor including testing of CT X Ratio,Breaker timing and Tan Delta Testingof 765KV	13/May/2024	09:00	16/May/2024	17:00		PLANNED	Approved	13-May-24	09:00	16-May-24	17:00	
103	RQ173637	OCC_218	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	D	Checking of Carrier Receive and Carrier Send Signals at Obra-C and Anpara-D are required to ensure healthiness of protection system. On dated 27.02.2024 this line was tripped on Zone-2 protection but carrier signal was not received, due to which 765 kV Anpara C and both the 400 KV Anpara B-Anpara D Line were tripped on backup protection.This causes tripping of both 500 MW Unit of DTPS, Anpara and complete blackout at Anpara-D.	01/May/2024	11:00	01/May/2024	14:00		PLANNED	Approved	01-May-24	11:00	01-May-24	14:00	
104	RQ174087	OCC_218	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	for AMP works	20/May/2024	14:00	22/May/2024	23:00		PLANNED	Approved	20-May-24	17:00	22-May-24	23:00	To be evailed from 17:00hrs
105	RQ174095	OCC_218	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	28-May-24	23:00	To be evailed from 17:00hrs

106	RQ174110	OCC_218	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-I	11/May/2024	09:00	13/May/2024	18:00		PLANNED	Approved	11-May-24	09:00	13-May-24	18:00	
107	RQ174086	OCC_218	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	for AMP works	08/May/2024	14:00	12/May/2024	23:00		PLANNED	Approved	08-May-24	17:00	12-May-24	23:00	To be evailed from 17:00hrs
108	RQ174098	OCC_218	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	07/May/2024	17:00	13/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	13-May-24	23:00	
109	RQ174111	OCC_218	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-II	04/May/2024	09:00	06/May/2024	18:00		PLANNED	Approved	04-May-24	09:00	06-May-24	18:00	
110	RQ174097	OCC_218	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	01/May/2024	17:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	06-May-24	23:00	
111	RQ174096	OCC_218	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/May/2024	14:00	14/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	14-May-24	23:00	To be evailed from 17:00hrs
112	RQ174119	OCC_218	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)		D	For attending hotspot on 71289A Isolator	01/May/2024	09:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	09:00	01-May-24	18:00	
113	RQ174690	OCC_218	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
114	RQ174689	OCC_218	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
115	RQ174172	OCC_218	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/May/2024	14:00	26/May/2024	23:00		PLANNED	Approved	21-May-24	17:00	26-May-24	23:00	To be evailed from 17:00hrs
116	RQ174520	OCC_218	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	15/May/2024	17:00	15/May/2024	23:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	

117	RQ174173	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/May/2024	14:00	20/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	20-May-24	23:00	To be evailed from 17:00hrs
118	RQ174519	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	14/May/2024	17:00	14/May/2024	23:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	14-May-24	17:00	14-May-24	23:00	
119	RQ174174	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13/May/2024	14:00	20/May/2024	23:00		PLANNED	Approved	13-May-24	17:00	20-May-24	23:00	To be evailed from 17:00hrs
120	RQ174715	OCC_218	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1. For CSD Fine tuning works of 765KV Bus Reactor#1 through Main and Tie bay. 2. It may be noted that 4-5 on load switching of reactors shall be done through main and tie bay.	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
121	RQ174516	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 765kV bays(708&709) of the BR(Minimum 5 open & close on load operations will be carried out during fine tuning of the BR)	08/May/2024	17:00	08/May/2024	23:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	
122	RQ174366	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	CSD Fine tuning of reactor bays of the LR (Minimum 5 open & close on load operations will be carried out during fine tuning of the LR)	08/May/2024	16:00	08/May/2024	23:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	To be evailed from 17:00hrs
123	RQ174175	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/May/2024	14:00	12/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	12-May-24	23:00	To be evailed from 17:00hrs

124	RQ174169	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	06/May/2024	14:00	08/May/2024	23:00		PLANNED	Approved	06-May-24	17:00	08-May-24	23:00	To be evailed from 17:00hrs	
125	RQ174171	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	03/May/2024	14:00	05/May/2024	23:00		PLANNED	Approved	03-May-24	17:00	05-May-24	23:00	To be evailed from 17:00hrs	
126	RQ174293	OCC_218	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* For Routine protection Relay testing and Annual maintenance Work of X 189MVAR Bus reactor.	13/May/2024	09:00	14/May/2024	17:00		PLANNED	Approved	13-May-24	09:00	14-May-24	17:00		
127	RQ174166	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	11/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	16-May-24	18:00		
128	RQ174165	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	04/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	09-May-24	18:00		
129	RQ174196	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	26-May-24	17:00	28-May-24	23:00	To be availed from 17:00 hrs	
130	RQ174197	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/May/2024	14:00	15/May/2024	23:00		PLANNED	Approved	13-May-24	17:00	15-May-24	23:00	To be availed from 17:00 hrs	
131	RQ174193	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)	PFTL	D	For AMP work	06/May/2024	14:00	08/May/2024	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

132	RQ174201	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/May/2024	14:00	12/May/2024	23:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	06-May-24	17:00	12-May-24	23:00	To be availed from 17:00 hrs
133	RQ174192	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)	PFTL	D	For AMP work	05/May/2024	14:00	07/May/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
134	RQ174200	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/May/2024	14:00	12/May/2024	23:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	05-May-24	17:00	12-May-24	23:00	To be availed from 17:00 hrs
135	RQ174202	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)	PFTL	D	Firewall ernelction works of bhadla 2 ckt 3 & 4	01/May/2024	14:00	05/May/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
136	RQ174195	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/May/2024	14:00	25/May/2024	23:00		PLANNED	Approved	23-May-24	17:00	25-May-24	23:00	To be availed from 17:00 hrs
137	RQ174194	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/May/2024	14:00	22/May/2024	23:00		PLANNED	Approved	20-May-24	17:00	22-May-24	23:00	To be availed from 17:00 hrs

138	RQ174541	OCC_218	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	19/May/2024	17:00	19/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	19-May-24	17:00	19-May-24	23:00	To be availed from 17:00 hrs
139	RQ174540	OCC_218	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	18/May/2024	17:00	18/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	18-May-24	17:00	18-May-24	23:00	To be availed from 17:00 hrs
140	RQ174539	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	17/May/2024	17:00	17/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	17-May-24	17:00	17-May-24	23:00	To be availed from 17:00 hrs
141	RQ174538	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	16/May/2024	17:00	16/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	16-May-24	17:00	16-May-24	23:00	To be availed from 17:00 hrs
142	RQ174977	OCC_218	sldcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	1. For CSD Fine tuning works of 765KV Bhiwani#1 Line Reactor through Line reactor Bay. 2. It may be noted that 4-5 on load switching of reactors shall be done through Bhiwani#2 Line Reactor bay	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	To be availed from 17:00 hrs

143	RQ174976	OCC_218	sldcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	1. For CSD Fine tuning works of 765KV Bhiwani#1 Line Reactor through Line reactor Bay. 2. It may be noted that 4-5 on load switching of reactors shall be done through Bhiwani#1 Line Reactor bay	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	To be availed from 17:00 hrs	
144	RQ174542	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	07/May/2024	17:00	07/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	To be availed from 17:00 hrs	
145	RQ174365	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	CSD Fine tuning of reactor bays of the LR (Minimum 5 open & close on load operations will be carried out during fine tuning of the LR)	07/May/2024	16:00	07/May/2024	23:00		PLANNED	Approved	07-May-24	16:00	07-May-24	23:00	To be availed from 17:00 hrs	
146	RQ174543	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	06/May/2024	17:00	06/May/2024	23:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	06-May-24	17:00	06-May-24	23:00	To be availed from 17:00 hrs	
147	RQ174313	OCC_218	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	CSD Fine tuning for the Reactor Bay (710R),	05/May/2024	18:00	05/May/2024	23:00	Minimum 5 Open & Close operations on Load will be carried out for fine tuning	PLANNED	Approved	05-May-24	18:00	05-May-24	23:00	To be availed from 17:00 hrs	
148	RQ174191	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)	POWER GRID	D	For AMP work	04/May/2024	14:00	06/May/2024	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

149	RQ174199	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04/May/2024	14:00	08/May/2024	23:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	04-May-24	14:00	08-May-24	23:00	To be availed from 17:00 hrs
150	RQ174190	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)	POWER GRID	D	For AMP work	03/May/2024	14:00	05/May/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
151	RQ174188	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03/May/2024	14:00	06/May/2024	23:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	03-May-24	14:00	06-May-24	23:00	To be availed from 17:00 hrs
152	RQ174188	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	For AMP work	01/May/2024	09:00	01/May/2024	18:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
153	RQ174187	OCC_218	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
154	RQ174957	OCC_218	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK	30/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	30-May-24	08:00	30-May-24	18:00	
155	RQ174511	OCC_218	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Line Reactor and Reactor-Bay and SF6 Alarm ckt modification work	30/May/2024	08:00	30/May/2024	18:00	Kindly approve	PLANNED	Approved	30-May-24	08:00	30-May-24	18:00	

156	RQ174267	OCC_218	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP work	29/May/2024	15:00	30/May/2024	23:00		PLANNED	Approved	29-May-24	15:00	30-May-24	23:00	
157	RQ174596	OCC_218	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWER GRID	D	AMP work	29/May/2024	10:00	29/May/2024	18:00		PLANNED	Approved	29-May-24	10:00	29-May-24	18:00	
158	RQ174508	OCC_218	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Line Reactor and Reactor-Bay and SF6 Alarm ckt modification work	29/May/2024	08:00	29/May/2024	18:00	kindly approve at Moga(PG)	PLANNED	Approved	29-May-24	08:00	29-May-24	18:00	
159	RQ174595	OCC_218	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP work	28/May/2024	10:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	10:00	28-May-24	18:00	
160	RQ174268	OCC_218	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	27/May/2024	15:00	28/May/2024	23:00		PLANNED	Approved	27-May-24	15:00	28-May-24	23:00	
161	RQ174608	OCC_218	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG) GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work	26/May/2024	10:00	26/May/2024	18:00		PLANNED	Approved	26-May-24	10:00	26-May-24	18:00	
162	RQ174265	OCC_218	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	25/May/2024	15:00	26/May/2024	23:00		PLANNED	Approved	25-May-24	15:00	26-May-24	23:00	

163	RQ174264	OCC_218	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For AMP work	23/May/2024	14:00	24/May/2024	23:00		PLANNED	Approved	23-May-24	14:00	24-May-24	23:00	
164	RQ174263	OCC_218	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For AMP work	21/May/2024	15:00	22/May/2024	23:00		PLANNED	Approved	21-May-24	15:00	22-May-24	23:00	
165	RQ174262	OCC_218	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For AMP work	19/May/2024	15:00	20/May/2024	23:00		PLANNED	Approved	19-May-24	15:00	20-May-24	23:00	
166	RQ174261	OCC_218	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(P G) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(P G) AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For AMP work	17/May/2024	15:00	18/May/2024	22:00		PLANNED	Approved	17-May-24	15:00	18-May-24	22:00	
167	RQ174237	OCC_218	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	

168	RQ174260	OCC_218	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	15/May/2024	15:00	16/May/2024	23:00		PLANNED	Approved	15-May-24	15:00	16-May-24	23:00	
169	RQ174253	OCC_218	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	14/May/2024	15:00	21/May/2024	23:00		PLANNED	Approved	14-May-24	15:00	21-May-24	23:00	
170	RQ174431	OCC_218	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in CB (B-ph)	14/May/2024	08:00	16/May/2024	18:00	kindly approve	PLANNED	Approved	14-May-24	08:00	16-May-24	18:00	
171	RQ174259	OCC_218	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	13/May/2024	15:00	14/May/2024	23:00		PLANNED	Approved	13-May-24	15:00	14-May-24	23:00	
172	RQ174229	OCC_218	cpcc1_sd	BAY	704 MAIN BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	12/May/2024	08:00	12/May/2024	18:00		PLANNED	Approved	12-May-24	08:00	12-May-24	18:00	
173	RQ174270	OCC_218	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	For attending SF6 Gas Leakage in SF6 CT	12/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	12-May-24	08:00	15-May-24	18:00	

174	RQ174258	OCC_218	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	11/May/2024	15:00	12/May/2024	22:00		PLANNED	Approved	11-May-24	15:00	12-May-24	22:00	
175	RQ174632	OCC_218	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP works	11/May/2024	10:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	10:00	11-May-24	18:00	
176	RQ174228	OCC_218	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	
177	RQ174227	OCC_218	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	POWER GRID	D	AMP in view of defect liability period in presence of OEM	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
178	RQ174257	OCC_218	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	09/May/2024	17:00	10/May/2024	23:00		PLANNED	Approved	09-May-24	17:00	10-May-24	23:00	

179	RQ174777	OCC_218	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP work	09/May/2024	10:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	09-May-24	18:00	
180	RQ174226	OCC_218	cpcc1_sd	BAY	707 MAIN BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
181	RQ174234	OCC_218	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	For AMP work	08/May/2024	14:00	08/May/2024	23:00		PLANNED	Approved	08-May-24	14:00	08-May-24	23:00	
182	RQ174225	OCC_218	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID) AND FUTURE AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
183	RQ174256	OCC_218	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	07/May/2024	15:00	08/May/2024	23:00		PLANNED	Approved	07-May-24	15:00	08-May-24	23:00	
184	RQ174252	OCC_218	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	07/May/2024	15:00	13/May/2024	23:00		PLANNED	Approved	07-May-24	15:00	13-May-24	23:00	
185	RQ174232	OCC_218	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	For AMP work	07/May/2024	14:00	07/May/2024	23:00		PLANNED	Approved	07-May-24	14:00	07-May-24	23:00	

186	RQ174236	OCC_218	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	07/May/2024	14:00	07/May/2024	23:00		PLANNED	Approved	07-May-24	14:00	07-May-24	23:00	
187	RQ174224	OCC_218	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
188	RQ174432	OCC_218	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	Replacement of SF6 Density Monitor of CB	07/May/2024	08:00	07/May/2024	18:00	kindly approve	PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
189	RQ174231	OCC_218	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	For AMP work	06/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	06-May-24	14:00	06-May-24	23:00	
190	RQ174223	OCC_218	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-1 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	

191	RQ174255	OCC_218	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II- BHADLA (PG) CKT- 2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(P G) AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For AMP work	05/May/2024	15:00	06/May/2024	23:00		PLANNED	Approved	05-May-24	15:00	06-May-24	23:00	
192	RQ174222	OCC_218	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	POWER GRID	D	AMP in view of defect liability period in presence of OEM	05/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	08:00	05-May-24	18:00	
193	RQ174221	OCC_218	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	
194	RQ174254	OCC_218	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT- 2 @FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For AMP work	03/May/2024	15:00	04/May/2024	22:00		PLANNED	Approved	03-May-24	15:00	04-May-24	22:00	
195	RQ174220	OCC_218	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	

196	RQ174631	OCC_218	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
197	RQ174784	OCC_218	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP work	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
198	RQ174219	OCC_218	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	AMP in view of defect liability period in presence of OEM	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
199	RQ174266	OCC_218	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	01/May/2024	15:00	07/May/2024	23:00		PLANNED	Approved	01-May-24	15:00	07-May-24	23:00	
200	RQ174251	OCC_218	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	01/May/2024	14:00	02/May/2024	23:00		PLANNED	Approved	01-May-24	14:00	02-May-24	23:00	
201	RQ174233	OCC_218	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	C	Erection of Equipment in Bay 713	01/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	31-May-24	18:00	
202	RQ174954	OCC_218	slcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRV PNL	D	QUARTERLY MAINTENANCE WORK	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	

203	RQ174955	OCC_218	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
204	RQ174956	OCC_218	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
205	RQ174958	OCC_218	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
206	RQ174953	OCC_218	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
207	RQ174704	OCC_218	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	30/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	30-May-24	08:00	30-May-24	18:00	
208	RQ174705	OCC_218	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	28-May-24	18:00	
209	RQ174701	OCC_218	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	27-May-24	18:00	
210	RQ173993	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage and CSD fine tuning	29/May/2024	09:00	30/May/2024	18:00		PLANNED	Approved	29-May-24	09:00	30-May-24	18:00	
211	RQ173994	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage and CSD fine tuning	25/May/2024	09:00	27/May/2024	18:00		PLANNED	Approved	25-May-24	09:00	27-May-24	18:00	
212	RQ174011	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	25/May/2024	09:00	25/May/2024	17:00		PLANNED	Approved	25-May-24	11:00	25-May-24	17:00	
213	RQ174042	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	for AMP works	24/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	24-May-24	17:00	28-May-24	23:00	To be evailed from 17:00hrs

214	RQ174010	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings. And to attend oil leakage issue from NCT.	23/May/2024	09:00	24/May/2024	17:00		PLANNED	Approved	23-May-24	11:00	24-May-24	17:00	
215	RQ174041	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	for AMP works	22/May/2024	14:00	25/May/2024	23:00		PLANNED	Approved	22-May-24	17:00	25-May-24	23:00	To be evailed from 17:00hrs
216	RQ174009	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings. And to attend oil leakage issue from NCT.	21/May/2024	09:00	22/May/2024	17:00		PLANNED	Approved	21-May-24	11:00	22-May-24	17:00	
217	RQ174047	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	20/May/2024	14:00	27/May/2024	23:00		PLANNED	Approved	20-May-24	17:00	27-May-24	23:00	To be evailed from 17:00hrs
218	RQ174052	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/May/2024	14:00	27/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	20-May-24	17:00	27-May-24	23:00	To be evailed from 17:00hrs
219	RQ174008	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	20/May/2024	09:00	20/May/2024	17:00		PLANNED	Approved	20-May-24	11:00	20-May-24	17:00	
220	RQ174039	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	for AMP works	18/May/2024	14:00	21/May/2024	23:00		PLANNED	Approved	18-May-24	17:00	21-May-24	23:00	To be evailed from 17:00hrs
221	RQ174040	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	for AMP works	18/May/2024	14:00	21/May/2024	23:00		PLANNED	Approved	18-May-24	17:00	21-May-24	23:00	To be evailed from 17:00hrs
222	RQ174046	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	15/May/2024	14:00	24/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	24-May-24	23:00	To be evailed from 17:00hrs

223	RQ174051	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/May/2024	14:00	24/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	15-May-24	17:00	24-May-24	23:00	To be evailed from 17:00hrs
224	RQ174045	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	12/May/2024	14:00	19/May/2024	23:00		PLANNED	Approved	12-May-24	17:00	19-May-24	23:00	To be evailed from 17:00hrs
225	RQ174050	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/May/2024	14:00	19/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	12-May-24	17:00	19-May-24	23:00	To be evailed from 17:00hrs
226	RQ174054	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Tie bay 726 LBB protection testing works & erection works in tie bay	12/May/2024	14:00	21/May/2024	23:00		PLANNED	Approved	12-May-24	17:00	21-May-24	23:00	To be evailed from 17:00hrs
227	RQ174053	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/May/2024	14:00	12/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	12-May-24	23:00	To be evailed from 17:00hrs
228	RQ173987	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	commissioning of 720 Bay	05/May/2024	17:00	08/May/2024	23:00		PLANNED	Approved	05-May-24	17:00	08-May-24	23:00	
229	RQ174044	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	05/May/2024	14:00	13/May/2024	23:00		PLANNED	Approved	05-May-24	17:00	13-May-24	23:00	To be evailed from 17:00hrs
230	RQ174049	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/May/2024	14:00	13/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-May-24	17:00	13-May-24	23:00	To be evailed from 17:00hrs
231	RQ173986	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	for AMP works	03/May/2024	17:00	04/May/2024	23:00		PLANNED	Approved	03-May-24	17:00	04-May-24	23:00	To be evailed from 17:00hrs
232	RQ173995	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	For attending oil leakage and spare switching	03/May/2024	09:30	03/May/2024	18:00		PLANNED	Approved	03-May-24	09:30	03-May-24	18:00	
233	RQ173985	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	for AMP works	01/May/2024	17:00	02/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	02-May-24	23:00	To be evailed from 17:00hrs

234	RQ174043	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	01/May/2024	14:00	07/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	07-May-24	23:00	To be evailed from 17:00hrs
235	RQ174048	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/May/2024	14:00	07/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	01-May-24	17:00	07-May-24	23:00	To be evailed from 17:00hrs
236	RQ174476	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification	16/May/2024	10:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	10:00	16-May-24	18:00	ATC-TTC of NR Import to be curtailed by 400 MW. May be avaield on Saturday/Sunday
237	RQ174474	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	Tuning of CSD of ICT_2& checking of operational healthiness by Open/Close of ICT online.	16/May/2024	10:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	10:00	16-May-24	18:00	
238	RQ174473	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing AND Tuning of CSD of ICT_1 & checking of operational healthiness by Open/Close of ICT online.	15/May/2024	10:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	10:00	15-May-24	18:00	
239	RQ174475	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification	14/May/2024	10:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	10:00	14-May-24	18:00	ATC-TTC of NR Import to be curtailed by 400 MW. May be avaield on Saturday/Sunday
240	RQ174303	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	CSD Fine tuning of HV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	11/May/2024	15:00	11/May/2024	23:00		PLANNED	Approved	11-May-24	15:00	11-May-24	23:00	
241	RQ174302	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	CSD Fine tuning of HV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	10/May/2024	15:00	10/May/2024	23:00		PLANNED	Approved	10-May-24	15:00	10-May-24	23:00	

242	RQ174494	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	09/May/2024	10:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	09-May-24	18:00	
243	RQ174481	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	09/May/2024	10:00	10/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	10-May-24	18:00	
244	RQ174480	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	Polymer Insulator replacement work	09/May/2024	10:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	09-May-24	18:00	
245	RQ174560	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	07/May/2024	17:00	07/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	
246	RQ174537	OCC_218	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP work	07/May/2024	09:00	07/May/2024	16:00	kindly approve	PLANNED	Approved	07-May-24	09:00	07-May-24	16:00	
247	RQ174559	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	06/May/2024	17:00	06/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	06-May-24	17:00	06-May-24	23:00	
248	RQ174482	OCC_218	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	06/May/2024	10:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	10:00	07-May-24	18:00	
249	RQ174975	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	for taking hot spare hot spare in service & maintenance work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
250	RQ174311	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWER GRID	D	CSD Fine tuning for the ICT Bays (HV Side Bay - 715 & IV Side Bay-422), Minimum 5 Open & Close operations on Load will be carried out for fine tuning	04/May/2024	18:00	04/May/2024	23:00		PLANNED	Approved	04-May-24	18:00	04-May-24	23:00	

251	RQ174558	OCC_218	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	04/May/2024	17:00	04/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	04-May-24	17:00	04-May-24	23:00	
252	RQ174808	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	31/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	31-May-24	08:00	31-May-24	18:00	
253	RQ174590	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKTI)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	31/May/2024	08:00	31/May/2024	18:00	kindly approve	PLANNED	Approved	31-May-24	08:00	31-May-24	18:00	
254	RQ174791	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	A/R into Non-Auto mode for Hot Line Maintenance wor	31/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	31-May-24	08:00	31-May-24	18:00	
255	RQ174591	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	30/May/2024	08:00	30/May/2024	18:00	kindly approve	PLANNED	Approved	30-May-24	08:00	30-May-24	18:00	
256	RQ174463	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	D	Commissioning of low impenance bus bar protection relay	30/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 343
257	RQ174790	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for Hot Line Maintenance work	30/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	30-May-24	08:00	30-May-24	18:00	
258	RQ174282	OCC_218	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	TBC SAS INTEGRATION	27/May/2024	08:00	28/May/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	27-May-24	08:00	28-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/PG consent.
259	RQ174676	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line Crossing and shutdown nature rectification work.	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved					ATC-TTC curtailment of 400 MW in NR Import. To be clubbed with 765/400kV ICT shutdown at Orai
260	RQ174394	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWER GRID	D	For AMP work	26/May/2024	08:00	26/May/2024	18:00		PLANNED	Approved	26-May-24	08:00	26-May-24	18:00	

261	RQ174675	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line Crossing and shutdown nature rectification work.	26/May/2024	08:00	26/May/2024	18:00		PLANNED	Approved						ATC-TTC curtailment of 400 MW in NR Import. To be clubbed with 765/400kV ICT shutdown at Orai
262	RQ174393	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWER GRID	D	For AMP work	25/May/2024	08:00	25/May/2024	18:00		PLANNED	Approved	25-May-24	08:00	25-May-24	18:00		
263	RQ174613	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	03 nos LA retrofitment work under ADD-CAP scheme in Panki line	24/May/2024	08:00	25/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	25-May-24	18:00		
264	RQ174823	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	23/May/2024	08:00	25/May/2024	18:00		PLANNED	Approved	23-May-24	08:00	25-May-24	18:00		
265	RQ174587	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	23/May/2024	08:00	23/May/2024	18:00	kindly approve	PLANNED	Approved	23-May-24	08:00	23-May-24	18:00		
266	RQ174424	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	"SD required for rectification of shutdown nature defects."	22/May/2024	09:00	22/May/2024	18:00	kindly approve	PLANNED	Approved	22-May-24	09:00	22-May-24	18:00		
267	RQ174396	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Shutdown for OPGW Diamond Creation works between TN-192 to 193 of 400kV Ratagarh-Sikar Line and TN-311 to 312 of 132kV Ratangah-Churu Line	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00		
268	RQ174397	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Shutdown for OPGW Diamond Creation works between TN-192 to 193 of 400kV Ratagarh-Sikar Line and TN-311 to 312 of 132kV Ratangah-Churu Line	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00		
269	RQ174367	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	NEWLY AUGMENTED TIE BAY AND AR RELAY INTEGRATION WORK	21/May/2024	16:00	23/May/2024	23:00		PLANNED	Approved	21-May-24	16:00	23-May-24	23:00		

270	RQ174423	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	21/May/2024	09:00	21/May/2024	18:00	kindly approve	PLANNED	Approved	21-May-24	09:00	21-May-24	18:00		
271	RQ174807	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00		
272	RQ174961	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	AMP work	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC consent.	
273	RQ174319	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	* Shutdown required for annual testing and maintenance work.	20/May/2024	09:30	20/May/2024	18:00		PLANNED	Approved	20-May-24	09:30	20-May-24	18:00		
274	RQ173759	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects.	20/May/2024	09:00	20/May/2024	18:00	Kindly Approve.	PLANNED	Approved	20-May-24	09:00	20-May-24	18:00		
275	RQ174822	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	22-May-24	18:00		
276	RQ174814	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00		
277	RQ174612	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Isolator retrofitment of Hapem make 405-89A isolator under ADD CAP scheme.	20/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	24-May-24	18:00	Subject to UP consent in real time and no other shutdwon from both station.	
278	RQ174280	OCC_218	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	TBC SAS INTEGRATION	20/May/2024	08:00	22/May/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	20-May-24	08:00	22-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/PG consent.	
279	RQ174318	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	C	NHAI Diversion work due to Development of Six lane access-controlled Greenfield highway of Delhi-Saharanpur-Dehradun Economic Corridor under Bharatmala Pariyojana.	20/May/2024	08:00	06/Jun/2024	18:00	NHAI Diversion work	PLANNED	Rejected						May be avoided in peak demand period of Northern region

280	RQ174763	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	For Isolation of Gas Zone Tripping,PRD Tripping Scheme Modification and Scheme Modification for NGR	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00	
281	RQ174586	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	17/May/2024	08:00	17/May/2024	18:00	kindly approve	PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
282	RQ174750	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	AMP & rectification of S/D nature defects	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
283	RQ174768	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
284	RQ174762	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	For Isolation of Gas Zone Tripping,PRD Tripping Scheme Modification and Scheme Modification for NGR	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
285	RQ174383	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:59	May be given from 1700 Hrs
286	RQ174321	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	* Shutdown required for annual testing and maintenance work.	16/May/2024	09:30	16/May/2024	18:00		PLANNED	Approved	16-May-24	09:30	16-May-24	18:00	
287	RQ174521	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP of Line Equipment	16/May/2024	09:30	16/May/2024	17:00	kindly approve	PLANNED	Approved	16-May-24	09:30	16-May-24	17:00	
288	RQ174579	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	16/May/2024	08:00	16/May/2024	18:00	kindly approve	PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
289	RQ174568	OCC_218	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWER GRID	D	FOR CAPACITANCE AND OTHER TESTING OF LINE CVT AS PER PMS..	16/May/2024	05:00	16/May/2024	10:00		PLANNED	Approved	16-May-24	05:00	16-May-24	10:00	
290	RQ174420	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	"SD required for rectification of shutdown nature defects."	14/May/2024	09:00	14/May/2024	18:00	kindly approve	PLANNED	Approved	14-May-24	09:00	14-May-24	18:00	
291	RQ174419	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	"SD required for rectification of shutdown nature defects."	13/May/2024	09:00	13/May/2024	18:00	kindly approve	PLANNED	Approved	13-May-24	09:00	13-May-24	18:00	

292	RQ174582	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	13/May/2024	08:00	15/May/2024	18:00	kindly approve	PLANNED	Approved	13-May-24	08:00	15-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.	
293	RQ174757	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	For shifting of Line Bay for Line Reactor commissioning work under system strengthening approved scheme	11/May/2024	08:00	20/May/2024	18:00		PLANNED	Rejected						
294	RQ174818	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG) BASTI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00		
295	RQ174963	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00		
296	RQ174316	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	C	NHAI Diversion work due to Development of Six lane access-controlled Greenfield highway of Delhi-Saharanpur-Dehradun Economic Corridor under Bharatmala Pariyojana.	10/May/2024	08:00	25/May/2024	18:00	NHAI Diversion work	PLANNED	Rejected						May be avoided in peak demand period of Northern region
297	RQ174317	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWER GRID	C	NHAI Diversion work due to Development of Six lane access-controlled Greenfield highway of Delhi-Saharanpur-Dehradun Economic Corridor under Bharatmala Pariyojana.	10/May/2024	08:00	25/May/2024	18:00	NHAI Diversion work	PLANNED	Rejected						May be avoided in peak demand period of Northern region
298	RQ174589	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	09/May/2024	08:00	09/May/2024	18:00	kindly approve	PLANNED	Approved	09-May-24	08:00	09-May-24	18:00		
299	RQ174654	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	AMP & 80 MVAR line reactor protection scheme modification	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00		
300	RQ174283	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	ATTENDING OF LINE DROPPER B PHASE AND ALSO TIGHTNING OF ALL CB, CT AND ISOLATOR CLAMPS OF THE BAYS.	09/May/2024	05:00	09/May/2024	12:00		PLANNED	Approved	09-May-24	05:00	09-May-24	12:00		

301	RQ174417	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWER GRID	D	"SD required for rectification of shutdown nature defects."	08/May/2024	09:00	09/May/2024	18:00	kindly approve	PLANNED	Approved	08-May-24	09:00	09-May-24	18:00	
302	RQ174601	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	CSD Fine tuning of SOMVAR RAPP-D Line Reactor (415 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	08/May/2024	09:00	08/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	08-May-24	09:00	08-May-24	18:00	
303	RQ174653	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	AMP & 80 MVAR line reactor protection scheme modification	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
304	RQ174238	OCC_218	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	ANPARA LINE BUS - 02 ISOLATOR REPLACEMENT	08/May/2024	08:00	10/May/2024	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BUS,BAY SHUTDOWN REQUIRED ONLY	PLANNED	Rejected					May be Rejected and taken for bay shutdown only.
305	RQ174985	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	For retrofitting of AR relay	08/May/2024	08:00	08/May/2024	14:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
306	RQ174330	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of broken insulator at Loc No. 271.	07/May/2024	09:00	07/May/2024	18:00	Kindly approve	PLANNED	Approved	07-May-24	09:00	07-May-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
307	RQ174583	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	Replacement of PG clamp to C-wedge clamp at tapping point of LILO 400kV Kabulpur	07/May/2024	08:30	08/May/2024	18:30		PLANNED	Approved	07-May-24	08:30	08-May-24	18:30	
308	RQ174962	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	AMP work	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/NTPC consent.
309	RQ174735	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	May be given from 1700 Hrs
310	RQ174588	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	07/May/2024	08:00	07/May/2024	18:00	kindly approve	PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	

311	RQ174597	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-1 Line Reactor (406 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	07/May/2024	08:00	07/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
312	RQ174418	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	06/May/2024	09:00	07/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	09:00	07-May-24	18:00	
313	RQ174023	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	06/May/2024	09:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	07-May-24	18:00	
314	RQ174817	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
315	RQ174734	OCC_218	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
316	RQ174755	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	D	Amp of line bay equipment at Anpara	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 343
317	RQ174661	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Insulator replacement work at major crossing	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
318	RQ174598	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-2 Line Reactor (403 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	06/May/2024	08:00	06/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
319	RQ174607	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Insulator Replacement Work	05/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	08:00	05-May-24	18:00	
320	RQ174660	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Insulator Replacement Work at major crossings	05/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	08:00	05-May-24	18:00	

321	RQ174235	OCC_218	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	ISOLATOR REPLACEMENT	05/May/2024	08:00	07/May/2024	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BUS,BAY SHUTDOWN REQUIRED ONLY	PLANNED	Rejected						May be Rejected and taken for bay shutdown only.
322	RQ174550	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	S/D Required for installation of Pilot Insulator	04/May/2024	09:30	04/May/2024	18:00	kindly approve	PLANNED	Approved	04-May-24	09:30	04-May-24	18:00		
323	RQ174549	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	A/R required in non auto mode	04/May/2024	09:30	04/May/2024	18:00	kindly approve	PLANNED	Approved	04-May-24	09:30	04-May-24	18:00		
324	RQ174606	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00		
325	RQ174752	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	AMP & rectification of S/D nature defects	04/May/2024	08:00	04/May/2024	18:00	With switchable L/R	PLANNED	Approved	04-May-24	08:00	04-May-24	18:00		
326	RQ174547	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	S/D Required for installation of Pilot Insulator	03/May/2024	09:30	03/May/2024	18:00	kindly approve	PLANNED	Approved	03-May-24	09:30	03-May-24	18:00		
327	RQ174548	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	A/R required in Non-auto mode.	03/May/2024	09:30	03/May/2024	18:00	kindly approve	PLANNED	Approved	03-May-24	09:30	03-May-24	18:00		
328	RQ174498	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Replacement of conductor Jumper in Y phase.	03/May/2024	09:30	03/May/2024	16:30	kindly approve	PLANNED	Approved	03-May-24	09:30	03-May-24	16:30		
329	RQ173746	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	Instalation of Counter weight at D-Type Tower having more than 30degree to avoid Jumper swing before the onset of summer season	03/May/2024	09:00	03/May/2024	18:00	Kindly Approve.	PLANNED	Approved	03-May-24	09:00	03-May-24	18:00		
330	RQ174581	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT KAITHAL (PG) CKT-2	POWER GRID	D	For attending Shut Down Nature Defects of Line	03/May/2024	08:00	03/May/2024	18:00	kindly approve	PLANNED	Approved	03-May-24	08:00	03-May-24	18:00		
331	RQ174751	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	AMP & rectification of S/D nature defects	03/May/2024	08:00	03/May/2024	18:00	With switchable L/R	PLANNED	Approved	03-May-24	08:00	03-May-24	18:00		

332	RQ174416	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	C	SD required for reair of conductor	02/May/2024	09:00	03/May/2024	18:00	kindly approve	PLANNED	Approved					May be given on daily basis subject to real time grid conditions/NHPC consent and no generation loss. Clubbed with the flushing program of URI2 power station
333	RQ174022	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	02/May/2024	09:00	03/May/2024	18:00		PLANNED	Approved	02-May-24	09:00	03-May-24	18:00	
334	RQ173745	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	Instalation of Counter weight at D-Type Tower having more than 30degree to avoid Jumper swing before the onset of summer season	02/May/2024	09:00	02/May/2024	18:00	Kindly Approve.	PLANNED	Approved	02-May-24	09:00	02-May-24	18:00	
335	RQ174605	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
336	RQ174656	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
337	RQ174580	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT KAITHAL (PG) CKT-1	POWER GRID	D	For attending Shut Down Nature Defects of Line	02/May/2024	08:00	02/May/2024	18:00	kindly approve	PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
338	RQ174382	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	15:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:59	May be given from 1700 Hrs
339	RQ174826	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
340	RQ174657	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
341	RQ174604	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	

342	RQ174758	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	For shifting of Line Bay for Line Reactor commissioning work under system strengthening approved scheme	01/May/2024	08:00	10/May/2024	18:00		PLANNED	Rejected						
343	RQ174230	OCC_218	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	TBC BAY SAS INTEGRATION TESTING	01/May/2024	08:00	01/May/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/PG consent.	
344	RQ174019	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR non auto mode is required to carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only	01/May/2024	08:00	31/May/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-May-24	08:00	31-May-24	18:00		
345	RQ174683	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE SAHARANPUR (PG) CKT-1	POWER GRID	D	To check the main and tie bay isolator for current discrepancy in Tie	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00		
346	RQ173751	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2 under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/May/2024	08:00	31/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-May-24	08:00	31-May-24	18:00	Subject to NHPC consent in real time and no Generation loss.	
347	RQ174435	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/May/2024	07:00	30/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	30-May-24	18:00		
348	RQ174438	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/May/2024	07:00	10/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	10-May-24	18:00	Subject to NHPC consent and no Generation loss.	
349	RQ174439	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/May/2024	07:00	10/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	10-May-24	18:00	Subject to NHPC consent and no Generation loss.	

350	RQ174436	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/May/2024	07:00	30/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	30-May-24	18:00	
351	RQ173841	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Attending shutdown nature defects	31/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	31-May-24	08:00	31-May-24	18:00	
352	RQ173960	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	29/May/2024	09:00	30/May/2024	18:00		PLANNED	Approved	29-May-24	09:00	30-May-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
353	RQ173896	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD nature Defects rectification work	29/May/2024	07:00	29/May/2024	18:00		PLANNED	Approved	29-May-24	07:00	29-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.
354	RQ173959	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	27/May/2024	09:00	28/May/2024	18:00		PLANNED	Approved	27-May-24	09:00	28-May-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
355	RQ173967	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend shutdown nature defects	27/May/2024	09:00	28/May/2024	18:00		PLANNED	Approved	27-May-24	09:00	28-May-24	18:00	
356	RQ173840	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	Attending shutdown nature defects. Painting of rusted Tower	27/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	30-May-24	18:00	
357	RQ173860	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Insulator replacement works	27/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	30-May-24	18:00	
358	RQ173859	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Insulator replacement works	27/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	30-May-24	18:00	
359	RQ173815	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/May/2024	08:00	27/May/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Approved	26-May-24	08:00	27-May-24	18:00	
360	RQ173966	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	To attend shutdown nature defects	24/May/2024	09:00	25/May/2024	18:00		PLANNED	Approved	24-May-24	09:00	25-May-24	18:00	
361	RQ173814	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	24/May/2024	08:00	25/May/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	24-May-24	08:00	25-May-24	18:00	
362	RQ173895	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD nature Defects rectification work	24/May/2024	07:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	07:00	24-May-24	18:00	

363	RQ173827	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For measurement of actual line impedance of 400 KV Bamnoli(DV)-Tughlakabad(PG) CKT-1 & Fixing of open twin spacer damper in MCT tower, both line SD required on same date	20/May/2024	09:00	20/May/2024	18:00	Non auto of other circuit(Bamnoli-2 & Ballabgarh -1 line)	PLANNED	Approved					S/d at Sl. No. 363, 364, 365 and 366 are planned for same date i.e 20May 2024. Please avail in 1st fortnight and morning hours i.e . 05.00hrs to 10.00hrs , (one by one) .
364	RQ173826	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For measurement of actual line impedance of 400 KV Bamnoli(DV)-Tughlakabad(PG) CKT-1 & Fixing of open twin spacer damper in MCT tower, both line SD required on same date	20/May/2024	09:00	20/May/2024	18:00	Non auto of other circuit(Bamnoli-2 & Ballabgarh -1 line)	PLANNED	Approved					S/d at Sl. No. 363, 364, 365 and 366 are planned for same date i.e 20May 2024. Please avail in 1st fortnight and morning hours i.e . 05.00hrs to 10.00hrs , (one by one) .
365	RQ173839	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Attending shutdown nature defects. Painting of rusted Tower	20/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved					S/d at Sl. No. 363, 364, 365 and 366 are planned for same date i.e 20May 2024. Please avail in 1st fortnight and morning hours i.e . 05.00hrs to 10.00hrs , (one by one) .
366	RQ173894	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD nature Defects rectification work	20/May/2024	07:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	07:00	20-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time.
367	RQ173876	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	for AMP works	18/May/2024	14:00	20/May/2024	23:59		PLANNED	Approved	18-May-24	17:00	20-May-24	23:59	May be given from 1700 Hrs
368	RQ173819	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For sttings modification in relay and CSD fine tuning	18/May/2024	09:00	18/May/2024	18:00		PLANNED	Approved	18-May-24	17:00	18-May-24	23:00	May be given from 1700 Hrs
369	RQ173893	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD nature Defects rectification work	17/May/2024	07:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	5:00	17-May-24	10:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.
370	RQ173816	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For measurement of actual line impedance	16/May/2024	09:00	16/May/2024	14:00		PLANNED	Approved	16-May-24	09:00	16-May-24	14:00	

371	RQ173817	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For sttings modification in relay and CSD fine tuning	16/May/2024	09:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	17:00	16-May-24	23:00	May be given from 1700 Hrs
372	RQ173818	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work & For attending S/D nature defects by Kankroli group	16/May/2024	08:00	30/May/2024	18:00	Non auto for 400 kv RAPP- Chittorgarh & A/R of CHITTOR-KANKROLI(PG) to be kept in non Auto mode by Kankroli group	PLANNED	Approved	16-May-24	17:00	30-May-24	23:00	May be given from 1700 Hrs
373	RQ173818	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For sttings modification in relay and CSD fine tuning	15/May/2024	09:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
374	RQ173897	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL & For S/D nature defect rectification by Bhiwani Group	15/May/2024	08:00	18/May/2024	19:00		PLANNED	Approved	15-May-24	08:00	18-May-24	19:00	
375	RQ173965	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	NHAI DIVERSION WORK	14/May/2024	09:00	23/May/2024	18:00		PLANNED	Rejected					May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
376	RQ173964	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	NHAI DIVERSION WORK	14/May/2024	09:00	23/May/2024	18:00		PLANNED	Rejected					May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
377	RQ173820	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For sttings modification in relay and CSD fine tuning	14/May/2024	09:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs

378	RQ173940	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	14/May/2024	08:00	31/May/2024	18:30		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
379	RQ173941	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	14/May/2024	08:00	31/May/2024	18:30		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
380	RQ173892	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD nature Defects rectification work	14/May/2024	07:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	07:00	14-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent.	
381	RQ173825	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	Attending shutdown nature defects	13/May/2024	09:00	13/May/2024	18:00	Non auto of other circuit	PLANNED	Approved	13-May-24	09:00	13-May-24	18:00		
382	RQ173900	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	13/May/2024	08:00	15/May/2024	19:00		PLANNED	Approved	13-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs	
383	RQ173901	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	13/May/2024	08:00	15/May/2024	19:00		PLANNED	Approved	13-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs	
384	RQ173853	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	13/May/2024	08:00	15/May/2024	18:00	A/R of Kankroli-Zerda CKT-II to be kept in non Auto mode	PLANNED	Approved	13-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs	
385	RQ173889	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	FIXATION OF WIRE CEILING AT RAILWAY CROSSING TOWER	13/May/2024	08:00	13/May/2024	18:00	400 KV DADRI - GREATER NOIDA WILL BE NON AUTO MODE	PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.	
386	RQ173915	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For AR relay retrofitment	12/May/2024	09:30	12/May/2024	18:30		PLANNED	Approved	12-May-24	09:30	12-May-24	18:30	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.	
387	RQ173962	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	For increasing height of Y & B phase LAs	12/May/2024	09:00	12/May/2024	18:00		PLANNED	Approved	12-May-24	09:00	12-May-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.	

388	RQ173914	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For AR relay retrofitment	11/May/2024	09:30	11/May/2024	18:30		PLANNED	Approved	11-May-24	09:30	11-May-24	18:30	
389	RQ173974	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	AMP & Pre-monsoon checks	11/May/2024	09:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	09:00	11-May-24	18:00	
390	RQ173903	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	11/May/2024	08:00	13/May/2024	19:00		PLANNED	Approved	11-May-24	15:00	13-May-24	23:00	May be given from 1500Hrs subject to real time grid conditions/Rajasthan consent.
391	RQ173902	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	11/May/2024	08:00	13/May/2024	19:00		PLANNED	Approved	11-May-24	15:00	13-May-24	23:00	May be given from 1500Hrs subject to real time grid conditions/Rajasthan consent.
392	RQ173913	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For AR relay retrofitment	10/May/2024	09:30	10/May/2024	18:30		PLANNED	Approved	10-May-24	09:30	10-May-24	18:30	
393	RQ173908	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	For AMP of terminal Equipment at Meerut End	10/May/2024	09:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
394	RQ173848	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects observed into special line cross patrolling	10/May/2024	08:00	10/May/2024	18:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
395	RQ173888	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK BETWEEN TOWER NO 172-174	10/May/2024	08:00	25/May/2024	18:00	LINE WILL BE ANTITHEFT CHARGE FROM BOTH END DURING OUTAGE.	PLANNED	Rejected					Already Approved in previous two OCC meetings from 10th March to 24th March, 2024 and 05th April to 21st April, 2024 but not availed by utility.
396	RQ173951	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For taking line reactor into service	09/May/2024	18:00	09/May/2024	19:00		PLANNED	Approved	09-May-24	18:00	09-May-24	19:00	
397	RQ173912	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For AR relay retrofitment	09/May/2024	09:30	09/May/2024	18:30		PLANNED	Approved	09-May-24	09:30	09-May-24	18:30	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
398	RQ173824	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	Attending shutdown nature defects	09/May/2024	09:00	09/May/2024	19:00	Non auto of other circuit	PLANNED	Approved	09-May-24	09:00	09-May-24	19:00	
399	RQ173950	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For taking line reactor out of service	09/May/2024	09:00	09/May/2024	10:00		PLANNED	Approved	09-May-24	09:00	09-May-24	10:00	

400	RQ173830	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For RETROFITMENT OF AR RELAY at Chittorgarh & For attending S/D nature defects by Kankroli group	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
401	RQ173847	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects observed into special line cross patrolling	09/May/2024	08:00	09/May/2024	18:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
402	RQ173836	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	AMP works	08/May/2024	15:00	08/May/2024	21:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:59	May be given from 1700 Hrs
403	RQ173875	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	for AMP works	08/May/2024	14:00	11/May/2024	23:59		PLANNED	Approved	08-May-24	17:00	11-May-24	23:59	May be given from 1700 Hrs
404	RQ173942	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	FOR ATTENDING OF THE SD NATURE DEFECTS & FIXING OF PILOT FITTINGS	08/May/2024	09:00	09/May/2024	18:30		PLANNED	Approved	08-May-24	09:00	09-May-24	18:30	
405	RQ173943	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	FOR ATTENDING OF THE SD NATURE DEFECTS & FIXING OF PILOT FITTINGS	08/May/2024	09:00	09/May/2024	18:30		PLANNED	Approved	08-May-24	09:00	09-May-24	18:30	
406	RQ173846	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects observed into special line cross patrolling	08/May/2024	08:00	08/May/2024	18:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
407	RQ173835	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	AMP works	07/May/2024	15:00	07/May/2024	21:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:59	May be given from 1700 Hrs
408	RQ173887	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For pending construction related works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	17:00	17-May-24	23:59	May be given from 1700 Hrs
409	RQ173973	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	AMP	07/May/2024	09:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	09:00	07-May-24	18:00	

410	RQ173945	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	FOR ATTENDING OF THE SD NATURE DEFECTS & FIXING OF PILOT FITTINGS	07/May/2024	09:00	07/May/2024	18:30		PLANNED	Approved	07-May-24	09:00	07-May-24	18:30		
411	RQ173911	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Relay replacement	07/May/2024	08:00	07/May/2024	18:30		PLANNED	Approved	07-May-24	08:00	07-May-24	18:30		
412	RQ173850	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI DIVERSION WORK	07/May/2024	07:00	22/May/2024	19:00		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
413	RQ173849	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI DIVERSION WORK	07/May/2024	07:00	22/May/2024	19:00		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous two OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility.
414	RQ173845	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects observed into special line cross patrolling	07/May/2024	07:00	07/May/2024	19:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	07-May-24	07:00	07-May-24	19:00		
415	RQ173833	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	AMP works	06/May/2024	09:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	06-May-24	18:00		
416	RQ173972	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	AR RETROFITMENT WORK	06/May/2024	09:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	06-May-24	18:00		
417	RQ173823	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1		D	Spacer fixing in yamuna river x-ing span & attending SD nature defects	06/May/2024	09:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	06-May-24	18:00		
418	RQ173829	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For RETROFITMENT OF AR RELAY	06/May/2024	09:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	17:00	06-May-24	23:00		May be given from 1700 Hrs

419	RQ173944	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	FOR ATTENDING OF THE SD NATURE DEFECTS & FIXING OF PILOT FITTINGS	06/May/2024	09:00	06/May/2024	18:30		PLANNED	Approved	06-May-24	09:00	06-May-24	18:30		
420	RQ173977	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Overhauling of LR CB	06/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	09-May-24	18:00		
421	RQ173852	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects & For Replacemet of A/R relay by Kankroli station group	06/May/2024	08:00	08/May/2024	18:00	A/R of Bhinmal-Kankroli CKT-II to be kept in non Auto mode	PLANNED	Approved	06-May-24	08:00	08-May-24	18:00	ATC Curtailment of 1350 MW in NR Export. Subje cted to WRPC Approval	
422	RQ173844	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects observed into special line cross patrolling	06/May/2024	07:00	06/May/2024	19:00	To be kept A/R in Non auto mode of other charged CKT from both ends as safety measures	PLANNED	Approved	06-May-24	07:00	06-May-24	19:00		
423	RQ173909	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	For AMP of terminal Equipment at Meerut End	05/May/2024	09:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	09:00	05-May-24	18:00		
424	RQ173961	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	Replacement of CVT of B-phase.	05/May/2024	09:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	09:00	05-May-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.	
425	RQ173832	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	AMP works	04/May/2024	09:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	09:00	04-May-24	18:00		
426	RQ173971	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	AR RETROFITMENT WORK	04/May/2024	09:00	05/May/2024	18:00		PLANNED	Approved	04-May-24	09:00	05-May-24	18:00		
427	RQ173949	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	04/May/2024	09:00	06/May/2024	18:00		PLANNED	Rejected						May be clubbed with S.No. 342
428	RQ173910	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/May/2024	08:00	04/May/2024	18:30		PLANNED	Approved	04-May-24	08:00	04-May-24	18:30		
429	RQ173806	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Upgradation from Distance Relay to Differential Relay	03/May/2024	17:00	05/May/2024	23:00		PLANNED	Approved	03-May-24	17:00	05-May-24	23:59	May be given from 1700 Hrs	

430	RQ173828	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(R S)-CHITTORGARH(PG) (PG) CKT-1		D	For RETROFITMENT OF AR RELAY	03/May/2024	09:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	17:00	03-May-24	23:00	May be given from 1700 Hrs
431	RQ173970	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	AR RETROFITMENT WORK	02/May/2024	09:00	03/May/2024	18:00		PLANNED	Approved	02-May-24	09:00	03-May-24	18:00	
432	RQ173856	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	for AMP works	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
433	RQ173861	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		C	For replacement of bend leg at Loc. No. 9/1	01/May/2024	18:00	04/May/2024	20:00	Shutdown is required on continuous basis in day hours as leg replacement work will be done after de-stringing of conductor.	PLANNED	Rejected					Powergrid to explore the possibility of ERS
434	RQ173862	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		C	For replacement of bend leg at Loc. No. 9/1	01/May/2024	18:00	04/May/2024	20:00	Shutdown is required on continuous basis in day hours as leg replacement work will be done after de-stringing of conductor.	PLANNED	Rejected					Powergrid to explore the possibility of ERS
435	RQ173886	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For pending construction related works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	17:00	07-May-24	23:59	May be given from 1700 Hrs
436	RQ173963	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		C	NHAI DIVERSION WORK	01/May/2024	09:00	10/May/2024	18:00		PLANNED	Rejected					Already Approved in previous OCC from 12th April to 20th April, 2024 but not availed by utility
437	RQ173969	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	AR RETROFITMENT WORK	01/May/2024	09:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	09:00	01-May-24	18:00	
438	RQ173831	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	For rectification of Sf6 leakage in Sf6 to Air bushing	01/May/2024	09:00	03/May/2024	18:00		PLANNED	Approved	01-May-24	09:00	03-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
439	RQ173956	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	FOR LA IR TESTING AT HISAR SS END	01/May/2024	09:00	01/May/2024	19:00		PLANNED	Approved	01-May-24	09:00	01-May-24	19:00	

440	RQ173948	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	01/May/2024	09:00	03/May/2024	18:00		PLANNED	Rejected						May be clubbed with S.No. 293
441	RQ173813	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work & For RETROFITMENT OF AR RELAY by Chittorgarh group	01/May/2024	08:00	15/May/2024	18:00	Non auto for 400 kV RAPPKankroli	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs	
442	RQ173838	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		C	Diversion at Loc 84 NHAI Highway Construction	01/May/2024	08:00	17/May/2024	18:00		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility.
443	RQ173837	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		C	Diversion at Loc 84 NHAI Highway Construction	01/May/2024	08:00	17/May/2024	18:00		PLANNED	Rejected						May be planned after 15th September,2024 due to high demand period of Northern region/Already Approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility.
444	RQ173663	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) (PSTCL) CKT-1	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 41 to 80.	30/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	30-May-24	08:00	30-May-24	18:00		
445	RQ173690	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	28-May-24	18:00		
446	RQ173684	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 200 to 230.	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	28-May-24	18:00		
447	RQ173689	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	24-May-24	18:00		
448	RQ173661	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) (PSTCL) CKT-1	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 1 to 40.	23/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	08:00	23-May-24	18:00		

449	RQ173686	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00	
450	RQ173682	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 230 to 262.	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00	
451	RQ173662	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 81 to 121.	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
452	RQ173659	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
453	RQ173691	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumpers tightening	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
454	RQ173658	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
455	RQ173685	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 200 to 230.	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
456	RQ173664	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 41 to 80.	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
457	RQ173688	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	

458	RQ173683	OCC_218	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 230 to 262.	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
459	RQ173687	OCC_218	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
460	RQ173681	OCC_218	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 1 to 40.	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
461	RQ174723	OCC_218	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	Replacement of existing Porcelain insulators with Polymer insulators	01/May/2024	06:00	20/May/2024	20:00		PLANNED	Approved	01-May-24	06:00	20-May-24	20:00	
462	RQ174351	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	* S/D OF 400KV FATEHBAD PGCIL LINE	24/May/2024	10:00	25/May/2024	17:00		PLANNED	Approved	24-May-24	10:00	25-May-24	17:00	
463	RQ174320	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG) BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	* Shutdown required for annual testing and maintenance work.	21/May/2024	09:30	21/May/2024	18:00		PLANNED	Approved	21-May-24	09:30	21-May-24	18:00	
464	RQ174350	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	* S/D OF 400KV FATEHBAD AGRA CKT-II	17/May/2024	10:00	18/May/2024	17:00		PLANNED	Approved	17-May-24	10:00	18-May-24	17:00	
465	RQ174322	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	* Shutdown required for annual testing and maintenance work.	17/May/2024	09:30	17/May/2024	18:00		PLANNED	Approved	17-May-24	09:30	17-May-24	18:00	
466	RQ174812	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,U PPTCL	D	AMP work	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
467	RQ174809	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,U PPTCL	D	AMP work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
468	RQ174749	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP & rectification of S/D nature defects	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
469	RQ174819	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG) BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Rectification of S/D nature defects	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	

470	RQ174362	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UPPTCL	D	* In this shut down period routine testing work will be done at our end at >X 400KV Sub station greater Noida.	05/May/2024	10:00	05/May/2024	15:00		PLANNED	Approved	05-May-24	10:00	05-May-24	15:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
471	RQ174974	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG) LUCKNOW(UP) (PG) CKT-1	POWER GRID,UPPTCL	C	high raising work between tower no - 389 to 392 of 400KV Sarojini Nagar-Kursi Road (PGCL) transmission line is to be carried out by M/S NHAi for construction of Lucknow -Kanpur elevated Expressway in reference of NHAi/PIU/LKO/NE-6/Pkg-1/UPPTCL/2024/SM/3105 Dt:20.03.2024 M/S NHAi requested S/D of above said line for hight raising work	05/May/2024	08:00	20/May/2024	18:00		PLANNED	Rejected					May be avoided in peak demand period of Northern region
472	RQ174935	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	17:00	24-May-24	23:59	May be given from 1700 Hrs
473	RQ174726	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Routine Maintenance Work and testing	23/May/2024	16:00	23/May/2024	23:00		PLANNED	Approved	23-May-24	17:00	23-May-24	23:59	May be given from 1700 Hrs
474	RQ174937	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	23/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	17:00	23-May-24	23:59	May be given from 1700 Hrs
475	RQ174936	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	17:00	21-May-24	23:59	May be given from 1700 Hrs
476	RQ174771	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS) KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Quarterly & Preventive Maintenance and testing work at both end	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	17:00	20-May-24	23:59	May be given from 1700 Hrs
477	RQ174745	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	18/May/2024	08:00	18/May/2024	18:00		PLANNED	Approved	18-May-24	17:00	18-May-24	23:00	May be given from 1700 Hrs

478	RQ174774	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work alongwith LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
479	RQ174770	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS) KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Quarterly & Preventive Maintenance and testing work at both end	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	17:00	17-May-24	23:59	May be given from 1700 Hrs
480	RQ174938	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	17:00	16-May-24	23:59	May be given from 1700 Hrs
481	RQ174727	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	17:00	16-May-24	23:00	May be given from 1700 Hrs
482	RQ174673	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	1) Testing of Relays 2) Testing & Maintenance of Bay Equipment	15/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	15-May-24	17:00	16-May-24	23:00	May be given on daily basis in evening hours subject to real time grid conditions/from 1700 Hrs.
483	RQ174746	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Maintenance Work and testing	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
484	RQ174334	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY- under S5-95 PACKAGE PROJECT	15/May/2024	08:00	15/May/2024	20:00		PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	May be allowed from 1700Hrs/Subject to Rajasthan consent.
485	RQ174773	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs
486	RQ174733	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	17:00	13-May-24	23:00	May be given from 1700 Hrs
487	RQ174772	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	17:00	11-May-24	23:59	May be given from 1700 Hrs
488	RQ174729	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	10/May/2024	16:00	11/May/2024	23:00		PLANNED	Approved	10-May-24	17:00	11-May-24	23:59	May be given from 1700 Hrs

489	RQ174738	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
490	RQ174728	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	08/May/2024	16:00	09/May/2024	23:00		PLANNED	Approved	08-May-24	17:00	09-May-24	23:59	May be given from 1700 Hrs
491	RQ174767	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLADJODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08/May/2024	16:00	08/May/2024	23:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:59	May be given from 1700 Hrs
492	RQ174769	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKALJODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work alongwith LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	May be given from 1700 Hrs
493	RQ174744	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKALARANGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	06/May/2024	16:00	07/May/2024	23:00		PLANNED	Approved	06-May-24	17:00	07-May-24	23:00	May be given from 1700 Hrs
494	RQ174743	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKALARANGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/May/2024	16:00	05/May/2024	23:00		PLANNED	Approved	04-May-24	17:00	05-May-24	23:00	May be given from 1700 Hrs
495	RQ174658	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKIPANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PTPS-I LINE FOR PROTECTION TESTING AND BAY MAINTENANCE X (LINE SHUTDOWN REQUIRED)	22/May/2024	10:00	23/May/2024	17:00		PLANNED	Approved	22-May-24	10:00	23-May-24	17:00	
496	RQ174460	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARASARNATH (UP) CKT-1	UPPTCL	D	Commissioning of low impenace bus bar protection relay	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.
497	RQ174352	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* S/D OF 400KV FATEHBAD MATHURA CKT-II	20/May/2024	10:00	22/May/2024	17:00		PLANNED	Approved	20-May-24	10:00	22-May-24	17:00	
498	RQ174025	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	20/May/2024	09:00	21/May/2024	18:00		PLANNED	Approved	20-May-24	09:00	21-May-24	18:00	

499	RQ174024	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	16/May/2024	09:00	17/May/2024	18:00		PLANNED	Approved	16-May-24	09:00	17-May-24	18:00		
500	RQ174392	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For Line Suspension Insulator cleaning, Tesion tower Jumper Tightening X and other works.	15/May/2024	08:00	18/May/2024	20:00		PLANNED	Approved	15-May-24	08:00	18-May-24	20:00		
501	RQ173628	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	For testing of Numerical Relays	15/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	16-May-24	18:00		
502	RQ174361	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UP C)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* In this shut down period tree treeimming work will be done of given X location.	14/May/2024	10:30	14/May/2024	17:00		PLANNED	Approved	14-May-24	10:30	14-May-24	17:00		
503	RQ174371	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* 28.03.2024 07:44:24 INDIA (11007470) X* shutdown of Alaknanda - Muzaffarnagar Line for Relocating tower loc no	14/May/2024	10:00	20/May/2024	17:00		PLANNED	Rejected						Already Approved in previous OCC meeting from 15th April to 21st April,2024 but not availed by utility
504	RQ174324	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	* Shutdown required for annual testing and maintenance work.	14/May/2024	09:30	14/May/2024	18:00		PLANNED	Approved	14-May-24	09:30	14-May-24	18:00		
505	RQ174461	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	Commissioning of low impenace bus bar protection relay	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00		May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.
506	RQ174353	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* S/D OF 400KV FATEHBAD AGRA CKT-I LINE	13/May/2024	10:00	15/May/2024	17:00		PLANNED	Approved	13-May-24	10:00	15-May-24	17:00		
507	RQ174323	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	* Shutdown required for annual testing and maintenance work.	13/May/2024	09:30	13/May/2024	18:00		PLANNED	Approved	13-May-24	09:30	13-May-24	18:00		
508	RQ174020	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	13/May/2024	09:00	14/May/2024	18:00		PLANNED	Approved	13-May-24	09:00	14-May-24	18:00		
509	RQ173614	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	Routine testing and maintenance of line bay	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00		

510	RQ173627	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For testing of Numerical Relays	13/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	14-May-24	18:00		
511	RQ174462	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Commissioning of low impedance bus bar protection relay	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.	
512	RQ174307	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/May/2024	10:00	09/May/2024	16:00		PLANNED	Approved	09-May-24	10:00	09-May-24	16:00		
513	RQ174021	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	ANNUAL MAINTAINANCE AND TESTING OF CT, ISOLATOR, RELAYS ETC.	09/May/2024	09:00	10/May/2024	18:00		PLANNED	Approved	09-May-24	09:00	10-May-24	18:00		
514	RQ174374	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH AZAMGARH (UP) CKT-1	UPPTCL	D	* Precommissioning Test of 50MVAR Line Reactor of 400KV Azamgarh_Sarnath X Line	07/May/2024	08:00	08/May/2024	17:00		PLANNED	Approved	07-May-24	08:00	08-May-24	17:00		
515	RQ174458	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Commissioning of low impedance bus bar protection relay	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.	
516	RQ174300	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* for testing of line as requested by line maintenance end and preventive X maintenance	07/May/2024	07:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	07:00	07-May-24	18:00		
517	RQ174308	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	06/May/2024	10:00	06/May/2024	16:00		PLANNED	Approved	06-May-24	10:00	06-May-24	16:00		
518	RQ173617	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* 28.03.2024 07:37:45 INDIA (11007470) X* Shutdown for Re-routing of Tower location 507 & 508	06/May/2024	10:00	13/May/2024	17:00		PLANNED	Rejected						
519	RQ174459	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Commissioning of low impedance bus bar protection relay	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara at a time.	
520	RQ174301	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* for testing of line as requested by line maintenance end and preventive X maintenance	06/May/2024	07:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	07:00	06-May-24	18:00		
521	RQ174375	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* Precommissioning test of 50MVAR line Reactor of 400KV Azamgarh-Mau Line	02/May/2024	08:00	03/May/2024	17:00		PLANNED	Approved	02-May-24	08:00	03-May-24	17:00		

522	RQ174643	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	22/May/2024	10:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	10:00	22-May-24	18:00	
523	RQ174638	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre monsoon mtc of the Line	20/May/2024	09:30	20/May/2024	17:00		PLANNED	Approved	20-May-24	09:30	20-May-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
524	RQ174637	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre monsoon mtc of the Line	17/May/2024	09:30	17/May/2024	17:00		PLANNED	Approved	17-May-24	09:30	17-May-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
525	RQ174642	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	15/May/2024	10:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	10:00	15-May-24	18:00	
526	RQ174636	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre monsoon mtc of the Line	15/May/2024	09:30	15/May/2024	17:00		PLANNED	Approved	15-May-24	09:30	15-May-24	17:00	
527	RQ174635	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre monsoon mtc & to attend Drone Hot point observation of the Line	13/May/2024	09:30	13/May/2024	17:00		PLANNED	Approved	13-May-24	09:30	13-May-24	17:00	
528	RQ174645	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	09/May/2024	10:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	09-May-24	18:00	
529	RQ174641	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out pre-monsoon Mtc	08/May/2024	10:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	10:00	08-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
530	RQ174634	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For pre monsoon mtc of the line & Hot line Thermovision scanning on Ckt-1	08/May/2024	09:30	08/May/2024	17:00		PLANNED	Approved	08-May-24	09:30	08-May-24	17:00	
531	RQ174644	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	07/May/2024	10:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	10:00	07-May-24	18:00	
532	RQ174640	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out pre-monsoon Mtc	06/May/2024	10:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	10:00	06-May-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhajjar at a time.
533	RQ174633	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For pre monsoon mtc of the line & Hot line Thermovision scanning on Ckt-2	06/May/2024	09:30	06/May/2024	17:00		PLANNED	Approved	06-May-24	09:30	06-May-24	17:00	
534	RQ174662	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	03/May/2024	10:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	10:00	03-May-24	18:00	

535	RQ174663	OCC_218	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPLN	D	To attend the drone survey observations and OPGW tightening.	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
536	RQ174875	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Half yearly mtc	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	
537	RQ174876	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	Half Yearly Mtc..	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	
538	RQ174572	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	S/D Required for installation of Pilot Insulator	07/May/2024	09:30	07/May/2024	18:00	kindly approve	PLANNED	Approved	07-May-24	09:30	07-May-24	18:00	
539	RQ174571	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	A/R required in non auto mode	07/May/2024	09:30	07/May/2024	18:00	kindly approve	PLANNED	Approved	07-May-24	09:30	07-May-24	18:00	
540	RQ174566	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	S/D Required for installation of Pilot Insulator	06/May/2024	09:30	06/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	09:30	06-May-24	18:00	
541	RQ174567	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	A/R required in non auto mode	06/May/2024	09:30	06/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	09:30	06-May-24	18:00	
542	RQ174514	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AMP of line equipments	20/May/2024	09:00	20/May/2024	18:00	kindly approve	PLANNED	Approved	20-May-24	09:00	20-May-24	18:00	
543	RQ174781	OCC_218	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Half Yearly Maintenance	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
544	RQ174780	OCC_218	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Half Yearly Maintenance	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
545	RQ174389	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:00	May be given from 1700 Hrs
546	RQ174385	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of Bird Diverter as per Supreme court order	16/May/2024	16:00	31/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-May-24	17:00	31-May-24	23:59	May be given from 1700 Hrs

547	RQ174388	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
548	RQ174384	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FBTL	D	Installation of Bird Diverter as per Supreme court order	01/May/2024	16:00	15/May/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-May-24	17:00	15-May-24	23:59	May be given from 1700 Hrs
549	RQ174278	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	TAN DELTA TESTING OF LINE CVT AND ASSOCIATED CTs AND GRADING CAPACITORS OF CIRCUIT BREAKERS	16/May/2024	16:00	16/May/2024	18:30		PLANNED	Approved					May be clubbed with S.No. 380
550	RQ174576	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	FOR CAPACITANCE AND OTHER TESTING OF LINE CVT AS PER PMS..	14/May/2024	05:00	14/May/2024	10:00		PLANNED	Approved	14-May-24	05:00	14-May-24	10:00	
551	RQ174557	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	FOR CAPACITANCE AND OTHER TESTING OF LINE CVT AS PER PMS..	13/May/2024	05:00	13/May/2024	10:00		PLANNED	Approved					May be clubbed with S.No. 353
552	RQ174279	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	ATTENDING OF LINE DROPPER R,Y,B PHASES AND ALSO TIGHTNING OF ALL CB, CT AND ISOLATOR CLAMPS OF THE BAYS.	08/May/2024	05:00	08/May/2024	12:00		PLANNED	Approved	08-May-24	05:00	08-May-24	12:00	
553	RQ174274	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	REPAIRING OF DAMAGED CONDUCTOR BETWEEN TOWER NO 122 & 123.	07/May/2024	05:00	07/May/2024	12:00		PLANNED	Approved	07-May-24	05:00	07-May-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/PG consent.
554	RQ174181	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	REPAIRING OF DAMAGED CONDUCTOR BETWEEN TOWER NO 131 & 132	06/May/2024	05:00	06/May/2024	12:00		PLANNED	Approved	06-May-24	05:00	06-May-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/PG consent.
555	RQ174177	OCC_218	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	REPAIRING OF DAMAGE CONDUCTOR BETWEEN TOWER NO 134 & 135	03/May/2024	05:00	03/May/2024	12:00		PLANNED	Approved	03-May-24	05:00	03-May-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/PG consent.
556	RQ174306	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/May/2024	10:00	16/May/2024	16:00		PLANNED	Approved	16-May-24	10:00	16-May-24	16:00	

557	RQ174779	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly Maintenance	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
558	RQ174778	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly Maintenance	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs
559	RQ173784	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	10/May/2024	09:00	10/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
560	RQ173782	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	04/May/2024	09:00	04/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-May-24	09:00	04-May-24	18:00	
561	RQ173783	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	01/May/2024	09:00	01/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-May-24	09:00	01-May-24	18:00	
562	RQ173795	OCC_218	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of Insulator and fixing of bird's scare	10/May/2024	08:00	10/May/2024	17:00		PLANNED	Approved	10-May-24	08:00	10-May-24	17:00	
563	RQ174281	OCC_218	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	ATTENDING OF LINE DROPPER R,Y,B PHASES AND ALSO TIGHTNING OF ALL CB, CT AND ISOLATOR CLAMPS OF THE BAYS.	10/May/2024	05:00	10/May/2024	12:00		PLANNED	Approved	10-May-24	05:00	10-May-24	12:00	
564	RQ174163	OCC_218	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	INSTALLATION OF CORONA RING AT TOWER NO 105 , AND REPLACEMENT OF SPACERS BETWEEN TOWER NO 102 & 103	02/May/2024	05:00	02/May/2024	12:00		PLANNED	Approved	02-May-24	05:00	02-May-24	12:00	
565	RQ174305	OCC_218	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-2	DTL	D	PREVENTIVE MTC. AND TESTING OF BAY EQUIPMENTS.	01/May/2024	09:00	03/May/2024	18:00		PLANNED	Approved	01-May-24	09:00	03-May-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown at a time.

566	RQ174164	OCC_218	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	INSTALLATION OF CORONA RING AT TOWER NO 100 , AND TIGHTENING OF HARDWARE FITTINGS . IN ADDITION TO THIS 400kv BAWANA STN SHALL ALSO WORK ON THE CKT TO ATTEND LINE DROPPER r & y PHASE AND ALSO TIGHTENING OF ALL CB , CT AND ISOLATOR CLAMPS OF THE BAY	01/May/2024	05:00	01/May/2024	12:00		PLANNED	Approved	01-May-24	05:00	01-May-24	12:00		
567	RQ174496	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,PATRAN	D	AMP of line equipments	08/May/2024	09:30	08/May/2024	15:30	kindly approve	PLANNED	Approved	08-May-24	09:30	08-May-24	15:30		
568	RQ174497	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PATRAN	D	AMP of line equipments	07/May/2024	09:30	07/May/2024	15:30	kindly approve	PLANNED	Approved	07-May-24	09:30	07-May-24	15:30		
569	RQ174825	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWER LINK,POWERRGRID	D	AMP work	05/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	08:00	05-May-24	18:00		
570	RQ174824	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWER LINK,POWERRGRID	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00		
571	RQ174787	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00		
572	RQ174437	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/May/2024	07:00	30/May/2024	18:00	kindly approve	PLANNED	Rejected						Consent Denied by Indgrid. As per CERC order wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets.
573	RQ173643	OCC_218	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	31/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	31-May-24	08:00	31-May-24	18:00		
574	RQ173645	OCC_218	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29/May/2024	08:00	29/May/2024	18:00		PLANNED	Approved	29-May-24	08:00	29-May-24	18:00		
575	RQ174162	OCC_218	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	for AMP works	29/May/2024	09:30	29/May/2024	18:30		PLANNED	Approved	29-May-24	09:30	29-May-24	18:30		

576	RQ174161	OCC_218	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	28/May/2024	09:30	28/May/2024	18:30		PLANNED	Approved	28-May-24	09:30	28-May-24	18:30	
577	RQ174160	OCC_218	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	27/May/2024	09:30	27/May/2024	18:30		PLANNED	Approved	27-May-24	09:30	27-May-24	18:30	
578	RQ174159	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	26/May/2024	09:30	26/May/2024	18:30		PLANNED	Approved	26-May-24	09:30	26-May-24	18:30	
579	RQ174158	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	25/May/2024	09:30	25/May/2024	18:30		PLANNED	Approved					Election Day in Delhi 25 may 2024. henceforth s/d may be availed on any other date.
580	RQ174157	OCC_218	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	24/May/2024	09:30	24/May/2024	18:30		PLANNED	Approved	24-May-24	09:30	24-May-24	18:30	
581	RQ174156	OCC_218	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	23/May/2024	09:30	23/May/2024	18:30		PLANNED	Approved	23-May-24	09:30	23-May-24	18:30	
582	RQ174102	OCC_218	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	22/May/2024	17:00	25/May/2024	23:00		PLANNED	Approved	22-May-24	17:00	25-May-24	23:00	May be given from 1700 Hrs
583	RQ174155	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	22/May/2024	09:30	22/May/2024	18:30		PLANNED	Approved	22-May-24	09:30	22-May-24	18:30	
584	RQ174154	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	21/May/2024	09:30	21/May/2024	18:30		PLANNED	Approved	21-May-24	09:30	21-May-24	18:30	
585	RQ174088	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	20/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	20-May-24	17:00	28-May-24	23:00	May be given from 1700 Hrs
586	RQ174101	OCC_218	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	18/May/2024	17:00	21/May/2024	23:00		PLANNED	Approved	18-May-24	17:00	21-May-24	23:00	May be given from 1700 Hrs
587	RQ174100	OCC_218	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	16/May/2024	17:00	17/May/2024	23:00		PLANNED	Approved	16-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
588	RQ174127	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar Retrofitment work	16/May/2024	09:00	20/May/2024	18:00		PLANNED	Approved	16-May-24	09:00	20-May-24	18:00	
589	RQ174099	OCC_218	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, Bus-Bar, Testing LBB Testing and Jumper tightning	14/May/2024	17:00	15/May/2024	23:00		PLANNED	Approved	14-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
590	RQ174125	OCC_218	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 2		D	For Bay extension works	13/May/2024	17:00	14/May/2024	23:00		PLANNED	Approved	13-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs
591	RQ174153	OCC_218	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	13/May/2024	09:30	13/May/2024	18:30		PLANNED	Approved	13-May-24	09:30	13-May-24	18:30	
592	RQ174152	OCC_218	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	12/May/2024	09:30	12/May/2024	18:30		PLANNED	Approved	12-May-24	09:30	12-May-24	18:30	
593	RQ174126	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar Retrofitment work	12/May/2024	09:00	15/May/2024	18:00		PLANNED	Approved	12-May-24	09:00	15-May-24	18:00	
594	RQ174124	OCC_218	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 1		D	For Bay extension works	11/May/2024	17:00	12/May/2024	23:00		PLANNED	Approved	11-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
595	RQ174151	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	11/May/2024	09:30	11/May/2024	18:30		PLANNED	Approved	11-May-24	09:30	11-May-24	18:30	

596	RQ174150	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For 400kv BUS BAR retrofitment work	10/May/2024	09:30	10/May/2024	18:30		PLANNED	Approved	10-May-24	09:30	10-May-24	18:30	
597	RQ174113	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		C	Bus bar relay testing and verification	09/May/2024	09:00	13/May/2024	18:00		PLANNED	Approved	09-May-24	09:00	13-May-24	18:00	May be allowed subject to no other outage.
598	RQ174084	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
599	RQ174083	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
600	RQ174092	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 kv Jackson line bays	07/May/2024	14:00	12/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
601	RQ174091	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kv ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/May/2024	14:00	12/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
602	RQ174116	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)		D	For erectionof IPS tube & Clamps connectors on Bay no. 412	06/May/2024	08:00	06/May/2024	18:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
603	RQ174112	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		C	Bus bar relay testing and verification	04/May/2024	09:00	08/May/2024	18:00		PLANNED	Approved	04-May-24	09:00	08-May-24	18:00	May be allowed subject to no other outage.
604	RQ174082	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	for AMP works	01/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
605	RQ174085	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	for AMP works	01/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
606	RQ174089	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
607	RQ174090	OCC_218	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 kv Jackson line bays	01/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
608	RQ174913	OCC_218	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment Work	27/May/2024	10:00	28/May/2024	18:00		PLANNED	Approved	27-May-24	10:00	28-May-24	18:00	May be allowed subject to no other outage.
609	RQ174912	OCC_218	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment Work	25/May/2024	10:00	26/May/2024	18:00		PLANNED	Approved	25-May-24	10:00	26-May-24	18:00	May be allowed subject to no other outage.
610	RQ174412	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP WORK AND CONSTRUCTION WORK	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00	
611	RQ174411	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP WORK AND CONSTRUCTION WORK	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	

612	RQ174342	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 412 89T isolator jumper work - under Project SS-95 package	18/May/2024	08:00	18/May/2024	20:00		PLANNED	Approved	18-May-24	17:00	18-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
613	RQ173777	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	16/May/2024	09:00	16/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	16-May-24	09:00	16-May-24	18:00	
614	RQ174499	OCC_218	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	D	"SD required for Attending SF6 Leakage in 400 kv GIS Bus-1"	16/May/2024	08:00	31/May/2024	18:00	kindly approve	PLANNED	Approved	16-May-24	08:00	31-May-24	18:00	
615	RQ173776	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	15/May/2024	09:00	15/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-May-24	09:00	15-May-24	18:00	
616	RQ173775	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	13/May/2024	09:00	13/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	13-May-24	09:00	13-May-24	18:00	
617	RQ173774	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	12/May/2024	09:00	12/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	12-May-24	09:00	12-May-24	18:00	
618	RQ173753	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWER GRID	D	For AMP work	09/May/2024	09:00	09/May/2024	18:00	Kindly Approve.	PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
619	RQ173773	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	09/May/2024	09:00	09/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
620	RQ173772	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	08/May/2024	09:00	08/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	08-May-24	09:00	08-May-24	18:00	
621	RQ174430	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	08/May/2024	08:00	08/May/2024	18:00	kindly approve	PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	

622	RQ173752	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWER GRID	D	For AMP work	07/May/2024	09:00	07/May/2024	18:00	Kindly Approve.	PLANNED	Approved	07-May-24	09:00	07-May-24	18:00	
623	RQ173771	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	07/May/2024	09:00	07/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	07-May-24	09:00	07-May-24	18:00	
624	RQ174341	OCC_218	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/May/2024	08:00	14/May/2024	20:00		PLANNED	Approved	07-May-24	17:00	14-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
625	RQ174445	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP and Jumper Strengthening work.	06/May/2024	09:00	06/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	09:00	06-May-24	18:00	
626	RQ173770	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	06/May/2024	09:00	06/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	06-May-24	09:00	06-May-24	18:00	
627	RQ174429	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	C	AMP of AIS Bus-1 and Bus Bar relay retrofitting work	06/May/2024	08:00	07/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	08:00	07-May-24	18:00	May be allowed subject to no other outage.
628	RQ174553	OCC_218	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	C	Polymer Insulator replacement work	06/May/2024	07:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	07:00	07-May-24	18:00	May be allowed subject to no other outage.
629	RQ173769	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	03/May/2024	08:00	03/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
630	RQ174552	OCC_218	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	C	Polymer Insulator replacement work	02/May/2024	10:00	03/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	03-May-24	18:00	May be allowed subject to no other outage.
631	RQ173768	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	02/May/2024	09:00	02/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	02-May-24	09:00	02-May-24	18:00	
632	RQ173744	OCC_218	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	POWER GRID	D	For AMP work	02/May/2024	08:00	02/May/2024	20:00	Kindly Approve.	PLANNED	Approved	02-May-24	08:00	02-May-24	20:00	
633	RQ174556	OCC_218	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP works	01/May/2024	10:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	10:00	01-May-24	18:00	

634	RQ174485	OCC_218	cpcc3_sd	BUS	400KV BUS 2 AT VARANASI(PG)	POWER GRID	C	For replacement of expansion bellow of 400KV Bus-II ,DG-4Y-Y Phase near Bus VT-2 ES/DS compartment	01/May/2024	10:00	03/May/2024	18:00		PLANNED	Approved	01-May-24	10:00	03-May-24	18:00	May be allowed subject to no other outage.
635	RQ173743	OCC_218	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	POWER GRID	D	For AMP work	01/May/2024	08:00	01/May/2024	20:00	Kindly Approve.	PLANNED	Approved	01-May-24	08:00	01-May-24	20:00	
636	RQ174500	OCC_218	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	D	*SD required for Attending SF6 Leakage in 400 kV GIS Bus-2	01/May/2024	08:00	15/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	08:00	15-May-24	18:00	
637	RQ174686	OCC_218	slcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	27-May-24	17:00	27-May-24	23:59	May be given from 1700 Hrs
638	RQ173646	OCC_218	slcprs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	
639	RQ173644	OCC_218	slcprs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
640	RQ174368	OCC_218	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	20/May/2024	16:00	22/May/2024	23:00		PLANNED	Approved	20-May-24	17:00	22-May-24	23:00	May be given from 1700 Hrs
641	RQ174684	OCC_218	slcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
642	RQ174694	OCC_218	slcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	16-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
643	RQ174693	OCC_218	slcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	14/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	14-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
644	RQ174692	OCC_218	slcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance work	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
645	RQ174685	OCC_218	slcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
646	RQ174688	OCC_218	slcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:59	May be given from 1700 Hrs
647	RQ174687	OCC_218	slcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:59	May be given from 1700 Hrs
648	RQ174691	OCC_218	slcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	17:00	02-May-24	23:00	May be given from 1700 Hrs
649	RQ174531	OCC_218	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVU NL	D	Commissioning of low impence bus bar protection relay	18/May/2024	08:00	18/May/2024	18:00		PLANNED	Approved	18-May-24	08:00	18-May-24	18:00	May be allowed subject to no other outage.
650	RQ174530	OCC_218	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	D	Commissioning of low impence bus bar protection relay	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	May be allowed subject to no other outage.

651	RQ174578	OCC_218	slcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	FOR BUS-CVT & CB TAN DELTA AND CAPACITANCE TESTING AS PER PMS SCHEDULE	15/May/2024	06:00	15/May/2024	12:00		PLANNED	Approved	15-May-24	06:00	15-May-24	12:00		
652	RQ174189	OCC_218	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	14/May/2024	10:00	14/May/2024	16:00		PLANNED	Approved	14-May-24	10:00	14-May-24	16:00		
653	RQ174178	OCC_218	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* preventive maintenace of bay & pantograph repalcement of ICT 1*	14/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	15-May-24	18:00	May be allowed subject to no other outage.	
654	RQ174218	OCC_218	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For Bus tightening & Bus isolator tightening work	08/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	08-May-24	09:00	09-May-24	18:00	May be allowed subject to no other outage.	
655	RQ174216	OCC_218	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Bus tightening & Bus isolator tightening work	06/May/2024	09:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	07-May-24	18:00	May be allowed subject to no other outage.	
656	RQ174209	OCC_218	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I AND X 315MVA ICT-II	02/May/2024	10:00	15/May/2024	17:00		PLANNED	Approved	02-May-24	10:00	15-May-24	17:00	May be allowed subject to no other outage.	
657	RQ174273	OCC_218	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ANPARA AND ALD-1 BUS 02 ISOLATOR REPLACEMENT	05/May/2024	08:00	10/May/2024	18:00	BUS -02 SHUTDOWN REQUIRED	PLANNED	Rejected						
658	RQ174203	OCC_218	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH (PG)	POWER GRID	D	For AMP work	09/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	09:00	09-May-24	18:00		
659	RQ174532	OCC_218	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR RAPP-D Line Reactor (415 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	08/May/2024	08:00	08/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	08-May-24	08:00	08-May-24	18:00		

660	RQ174533	OCC_218	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-1 Line Reactor (406 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	07/May/2024	08:00	07/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
661	RQ174204	OCC_218	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	C	Overhauling of LR CB	06/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	09-May-24	18:00	May be given subject to real time grid conditions.
662	RQ174534	OCC_218	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-2 Line Reactor (403 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	06/May/2024	08:00	06/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
663	RQ174535	OCC_218	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of Line Reactor (Minimum 5 open & close on load operations will be carried out during fine tuning)	01/May/2024	08:00	01/May/2024	18:00	(Minimum 5 open & close on load operations of Line Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	01-May-24	17:00	01-May-24	23:00	May be given from 1700 Hrs
664	RQ174721	OCC_218	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABA(RS)	RRVPNL	D	Half Yearly Maintenance	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	May be given subject to real time grid conditions.
665	RQ174722	OCC_218	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABA(RS)	RRVPNL	D	Half Yearly Maintenance	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	May be given subject to real time grid conditions.

666	RQ174978	OCC_218	sldcrs_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 @SURATGARH SCTPS(RVUN)	RVUNL	C	For Annual maintenance, testing & Tan delta mesurement of HV Bhushings.	06/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	07-May-24	18:00	May be given subject to real time grid conditions.
667	RQ174979	OCC_218	sldcrs_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 @SURATGARH SCTPS(RVUN)	RVUNL	C	For Annual maintenance, testing & Tan delta mesurement of HV Bhushings.	03/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	04-May-24	18:00	May be given subject to real time grid conditions.
668	RQ174208	OCC_218	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 @BIKANER_2 (PBTS)	PBTS	D	AMP of Line reactor and Bay equipments	04/May/2024	17:00	04/May/2024	23:00		PLANNED	Approved	04-May-24	17:00	04-May-24	23:00	May be given from 1700 Hrs
669	RQ174207	OCC_218	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	AMP of Line reactor and Bay equipments	03/May/2024	17:00	03/May/2024	23:00		PLANNED	Approved	03-May-24	17:00	03-May-24	23:00	May be given from 1700 Hrs
670	RQ174206	OCC_218	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	AMP of Line reactor and Bay equipments	02/May/2024	17:00	02/May/2024	23:00		PLANNED	Approved	02-May-24	17:00	02-May-24	23:00	May be given from 1700 Hrs
671	RQ174205	OCC_218	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	AMP of Line reactor and Bay equipments	01/May/2024	17:00	01/May/2024	23:00		PLANNED	Approved	01-May-24	17:00	01-May-24	23:00	May be given from 1700 Hrs

672	RQ174354	OCC_218	indigrd_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	C	CC-CL-E insulator replacement work, for attending oil leakage from CC-CL-E insulator. Along with Associated Bay (Tie Bay-411 and Main Bay-412)	29/May/2024	08:00	30/May/2024	18:00		PLANNED	Approved	29-May-24	08:00	30-May-24	18:00	May be given subject to real time grid conditions.
673	RQ174167	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For CSD fine tuning	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	17:00	28-May-24	23:00	May be given from 1700 Hrs
674	RQ174408	OCC_218	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN)	NTPC	D	ANNUAL MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	23/May/2024	15:00	24/May/2024	23:00		PLANNED	Approved	23-May-24	15:00	24-May-24	23:00	
675	RQ173651	OCC_218	slcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	23/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	08:00	23-May-24	18:00	
676	RQ173652	OCC_218	slcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	
677	RQ174170	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP work	22/May/2024	14:00	24/May/2024	23:00		PLANNED	Approved	22-May-24	15:00	24-May-24	23:00	May be given from 1500 Hrs
678	RQ174271	OCC_218	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* preventive maintaince	22/May/2024	07:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	07:00	22-May-24	18:00	
679	RQ173631	OCC_218	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANJ (UP)	UPPTCL	D	For testing of Numerical Relays	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	
680	RQ173616	OCC_218	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	D	Routine testing ,maintenace and painting of reactor	14/May/2024	11:00	15/May/2024	17:00		PLANNED	Approved	14-May-24	11:00	15-May-24	17:00	
681	RQ174468	OCC_218	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UP)	UPPTCL	D	Commissioning of low impenace bus bar protection relay	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	May be given subject to real time grid conditions.
682	RQ174716	OCC_218	slcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPLN	D	Quarterly Maintenance	18/May/2024	10:00	19/May/2024	18:00		PLANNED	Approved	18-May-24	10:00	19-May-24	18:00	May be given subject to real time grid conditions.

683	RQ174718	OCC_218	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPLN	D	Half Yearly Maintenance	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	May be given subject to real time grid conditions.
684	RQ174186	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	For AMP work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
685	RQ174180	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For AMP work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
686	RQ174523	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR BR-2	15/May/2024	09:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	09:00	15-May-24	18:00	
687	RQ174518	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	13/May/2024	17:00	13/May/2024	23:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	13-May-24	17:00	13-May-24	23:00	May be given from 1700 Hrs
688	RQ174182	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400 KV MEERUT(PG)	POWER GRID	D	For Post Commissioning testing & checks of Bus Reactor as Reactor was first time charged after 2 year of Onsite storage	10/May/2024	10:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	10:00	10-May-24	18:00	
689	RQ174510	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-2 (413 Main Bay & 414 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	10/May/2024	08:00	10/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
690	RQ174517	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 400KV bay(412) of the BR (Minimum 5 open & close on load operations will be carried out during fine tuning of the BR)	09/May/2024	17:00	09/May/2024	23:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs

691	RQ174509	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-1 (410 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	09/May/2024	08:00	09/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
692	RQ174717	OCC_218	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	May be given subject to real time grid conditions.
693	RQ174304	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	For fine tuning	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
694	RQ174369	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	C	For rectification of Oil in MOG with OEM Service Engineer	06/May/2024	07:00	07/May/2024	19:00		PLANNED	Approved	06-May-24	07:00	07-May-24	19:00	May be given subject to real time grid conditions.
695	RQ174168	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWER GRID	D	To attend the high noise	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	
696	RQ174524	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	Fine tuning work of CSD relay installed in 409 Bay (Main Bay of 80 MVAR Bus Reactor)	02/May/2024	09:00	02/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	02-May-24	09:00	02-May-24	18:00	
697	RQ174522	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of Bus Reactor (Minimum 5 open & close on load operations will be carried out during fine tuning)	01/May/2024	09:00	01/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	01-May-24	09:00	01-May-24	18:00	
698	RQ174176	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	For AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	

699	RQ174714	OCC_218	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL ,APRL	D	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-2	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	May be given subject to real time grid conditions.
700	RQ174713	OCC_218	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL ,APRL	D	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	May be given subject to real time grid conditions.
701	RQ173796	OCC_218	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	Preventive maintenance	11/May/2024	10:00	11/May/2024	17:00		PLANNED	Approved	11-May-24	10:00	11-May-24	17:00	
702	RQ174183	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV MEERUT(PG)	POWER GRID,JP VL	D	For Post Commissioning testing & checks of Bus Reactor as Reactor was first time charged after 2 year of Onsite storage	10/May/2024	10:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	10:00	10-May-24	18:00	
703	RQ174185	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	07/May/2024	17:00	07/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	May be given from 1700 Hrs
704	RQ174184	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	06/May/2024	17:00	06/May/2024	23:00		PLANNED	Approved	06-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
705	RQ174838	OCC_218	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
706	RQ174969	OCC_218	sldcrs_sd	BAY	418 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	29/May/2024	08:00	29/May/2024	18:00		PLANNED	Approved	29-May-24	08:00	29-May-24	18:00	Element must remain in service via other bay.
707	RQ174966	OCC_218	sldcrs_sd	BAY	401052T TIE BAY 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	28-May-24	18:00	
708	RQ174970	OCC_218	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	27-May-24	18:00	

709	RQ174967	OCC_218	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	24-May-24	18:00	
710	RQ174918	OCC_218	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	Element must remain in service via other bay.
711	RQ174968	OCC_218	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
712	RQ174917	OCC_218	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	Element must remain in service via other bay.
713	RQ174921	OCC_218	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	Element must remain in service via other bay.
714	RQ174920	OCC_218	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	Element must remain in service via other bay.
715	RQ174919	OCC_218	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	Element must remain in service via other bay.
716	RQ174923	OCC_218	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	Element must remain in service via other bay.

717	RQ174922	OCC_218	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	Element must remain in service via other bay.
718	RQ174831	OCC_218	cpcc3_sd	BAY	405 TIE BAY - 400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2 (UPPTCL) AND FUTURE AT 400 KV SAMBHAL_PRSTL (UP) (UPPTCL)	UPPTCL	C	CB Interrupter replacement work	28/May/2024	10:00	06/Jun/2024	18:00		PLANNED	Approved	28-May-24	10:00	06-Jun-24	18:00	Element must remain in service via other bay.
719	RQ174525	OCC_218	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(UP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(UP) AT 400 KV ANPARA(UP) (UPPTCL)	UPPTCL	C	Commissioning of low impedance bus bar protection relay	24/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	27-May-24	18:00	May be given subject to real time grid conditions.
720	RQ174466	OCC_218	stuup_sd	BAY	409 TRANSFER BUS BAY - 400KV BUS 3 AT ANPARA(UP) (UPPTCL)	UPPTCL	D	Commissioning of low impedance bus bar protection relay	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00	May be given subject to real time grid conditions.
721	RQ174830	OCC_218	cpcc3_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP) (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	18/May/2024	10:00	27/May/2024	18:00		PLANNED	Approved	18-May-24	10:00	27-May-24	18:00	Element must remain in service via other bay.
722	RQ174469	OCC_218	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	D	Commissioning of low impedance bus bar protection relay	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	May be given subject to real time grid conditions.

723	RQ174603	OCC_218	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(UPU N)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: Line will be charged through TBC CB"	09/May/2024	09:30	09/May/2024	13:30		PLANNED	Approved	09-May-24	09:30	09-May-24	13:30	Element must remain in service via other bay.
724	RQ174575	OCC_218	stuup_sd	BAY	401 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 AT SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: Line will be charged through TBC CB"	09/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
725	RQ174829	OCC_218	cpcc3_sd	BAY	401 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP) (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	08/May/2024	10:00	17/May/2024	18:00		PLANNED	Approved	08-May-24	10:00	17-May-24	18:00	Element must remain in service via other bay.
726	RQ174545	OCC_218	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	"For Disc replacement work Note: ICT will be charged through TBC CB"	08/May/2024	09:30	08/May/2024	17:30		PLANNED	Approved	08-May-24	09:30	08-May-24	17:30	
727	RQ174467	OCC_218	stuup_sd	BAY	409 TRANSFER BUS BAY - 400KV BUS 3 AT ANPARA(UP) (UPPTCL)	UPPTCL	D	Commissioning of low impedance bus bar protection relay	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	May be given subject to real time grid conditions.
728	RQ174546	OCC_218	stuup_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SARNATH(UP) (UPPTCL) AT 400 KV SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: ICT will be charged through TBC CB"	07/May/2024	14:30	07/May/2024	17:30		PLANNED	Approved	07-May-24	14:30	07-May-24	17:30	
729	RQ174602	OCC_218	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPU N)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: Line will be charged through TBC CB"	07/May/2024	09:30	07/May/2024	13:30		PLANNED	Approved	07-May-24	09:30	07-May-24	13:30	Element must remain in service via other bay.
730	RQ174574	OCC_218	stuup_sd	BAY	403 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 AT SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: Line will be charged through TBC CB"	06/May/2024	14:30	06/May/2024	17:30		PLANNED	Approved	06-May-24	14:30	06-May-24	17:30	

731	RQ174585	OCC_218	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	"For Bus tightening and Bus Isolator tightening work Note: Line will be charged through TBC CB"	06/May/2024	09:30	06/May/2024	13:30		PLANNED	Approved	06-May-24	09:30	06-May-24	13:30	
732	RQ174628	OCC_218	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT MURADNAGAR_1(UP) AND 400KV BUS 2 AT MURADNAGAR_1(UP)	UPPTCL	D	* For Breaker routine Testing	03/May/2024	10:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	10:00	03-May-24	18:00	
733	RQ173625	OCC_218	stuup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (UPPTCL) AND FUTURE AT 400 KV BADAUNE(UP) (UPPTCL)	UPPTCL	C	For rectification of very minor leakage issue from 400KV CT	01/May/2024	10:00	08/May/2024	18:00		PLANNED	Approved	01-May-24	10:00	08-May-24	18:00	Element must remain in service via other bay.
734	RQ174984	OCC_218	ntpcos_sd	BAY	424 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 AT RIHAND(NT)	NTPC	C	For 400 KV CT replacement works.	28/May/2024	08:00	31/May/2024	18:00	schedule CT replacement.	PLANNED	Approved	28-May-24	08:00	31-May-24	18:00	Element must remain in service via other bay.
735	RQ174980	OCC_218	ntpcos_sd	BAY	420 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 AT RIHAND(NT)	NTPC	C	For 400 KV CT replacement works.	22/May/2024	08:00	25/May/2024	18:00	schedule CT replacement.	PLANNED	Approved	22-May-24	08:00	25-May-24	18:00	Element must remain in service via other bay.
736	RQ174269	OCC_218	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	08/May/2024	08:00	10/May/2024	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BUS,BAY SHUTDOWN REQUIRED ONLY	PLANNED	Approved	08-May-24	08:00	10-May-24	18:00	Element must remain in service via other bay.
737	RQ174250	OCC_218	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	05/May/2024	08:00	07/May/2024	18:00	BAY SHUTDOWN REQUIRED,LIN E WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	05-May-24	08:00	07-May-24	18:00	Element must remain in service via other bay.

738	RQ174248	OCC_218	singrauli_s d	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)- ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACMENT	01/May/2024	08:00	01/May/2024	18:00	BAY SHUTDOWN REQUIRED,LIN E WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved					May be clubbed with S.No. 737
739	RQ174242	OCC_218	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA- SONIPAT (PG) CKT-1 AT KURUKSHETRA(P G)	POWER GRID	C	For cb rectificatiohn work	27/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	31-May-24	18:00	Element must remain in service via other bay.
740	RQ174570	OCC_218	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)- RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	For CB Retrofitment Work	26/May/2024	10:00	30/May/2024	18:00		PLANNED	Approved	26-May-24	10:00	30-May-24	18:00	Element must remain in service via other bay.
741	RQ174810	OCC_218	cpcc3_sd	BAY	AWX3-Q3 MAIN BAY - 400 KV RIHAND(PG)- FILTER BANK-3 (POWERGRID) AND 400 KV RIHAND(PG) - BUS 2 AT 400 KV RIHAND(PG) (POWERGRID)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	23/May/2024	10:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	10:00	23-May-24	18:00	Element must remain in service via other bay.
742	RQ174611	OCC_218	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	CB Overhauling work	22/May/2024	10:00	27/May/2024	18:00		PLANNED	Approved	22-May-24	10:00	27-May-24	18:00	Element must remain in service via other bay.
743	RQ174569	OCC_218	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)- BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	For CB Retrofitment Work	21/May/2024	10:00	26/May/2024	18:00		PLANNED	Approved	21-May-24	10:00	26-May-24	18:00	Element must remain in service via other bay.
744	RQ174811	OCC_218	cpcc3_sd	BAY	AWX1-Q1 MAIN BAY - 400 KV RIHAND(PG)- FILTER BANK-1 (POWERGRID)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	21/May/2024	10:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	10:00	21-May-24	18:00	Element must remain in service via other bay.
745	RQ174835	OCC_218	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	20/May/2024	10:00	23/May/2024	18:00		PLANNED	Approved	20-May-24	10:00	23-May-24	18:00	Element must remain in service via other bay.

746	RQ174241	OCC_218	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For cb rectificatiohn work	20/May/2024	08:00	25/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	25-May-24	18:00	Element must remain in service via other bay.
747	RQ174924	OCC_218	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	17/May/2024	10:00	19/May/2024	18:00		PLANNED	Approved	17-May-24	10:00	19-May-24	18:00	Element must remain in service via other bay.
748	RQ174615	OCC_218	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	CB Overhauling work	15/May/2024	10:00	20/May/2024	18:00		PLANNED	Approved	15-May-24	10:00	20-May-24	18:00	Element must remain in service via other bay.
749	RQ174577	OCC_218	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG) BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	For CB Retrofitment Work	14/May/2024	10:00	20/May/2024	18:00		PLANNED	Approved	14-May-24	10:00	20-May-24	18:00	Element must remain in service via other bay.
750	RQ174245	OCC_218	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	C	For cb overhauling work	13/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	15-May-24	18:00	Element must remain in service via other bay.
751	RQ174240	OCC_218	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For cb rectificatiohn work	13/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	16-May-24	18:00	Element must remain in service via other bay.
752	RQ174272	OCC_218	cpcc1_sd	BAY	40910 TIE BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	For attending SF6 Gas Leakage in SF6 CT	12/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	12-May-24	08:00	17-May-24	18:00	Element must remain in service via other bay.

753	RQ174504	OCC_218	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-2 (413 Main Bay & 414 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	10/May/2024	09:00	10/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
754	RQ174502	OCC_218	cpcc1_sd	BAY	414 TIE BAY - 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-2 (413 Main Bay & 414 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	10/May/2024	09:00	10/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
755	RQ174833	OCC_218	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker retro fitment work	09/May/2024	10:00	16/May/2024	18:00		PLANNED	Approved	09-May-24	10:00	16-May-24	18:00	Element must remain in service via other bay.
756	RQ174503	OCC_218	cpcc1_sd	BAY	410 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-1 (410 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	09/May/2024	09:00	09/May/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
757	RQ174573	OCC_218	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	For CB Retrofitment Work	07/May/2024	10:00	13/May/2024	18:00		PLANNED	Approved	07-May-24	10:00	13-May-24	18:00	Element must remain in service via other bay.

758	RQ174785	OCC_218	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	Overhauling of pneumatic drive of bay CB	07/May/2024	10:00	10/May/2024	18:00		PLANNED	Approved	07-May-24	10:00	10-May-24	18:00	Element must remain in service via other bay.
759	RQ174837	OCC_218	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Half Yearly Mtc..	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
760	RQ174239	OCC_218	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For cb rectificatiohn work	07/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	11-May-24	18:00	Element must remain in service via other bay.
761	RQ174797	OCC_218	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator under ADDCAP	06/May/2024	11:00	11/May/2024	18:00		PLANNED	Approved	06-May-24	11:00	11-May-24	18:00	SVC already out/ May be given subject to real time Grid conditions.
762	RQ174796	OCC_218	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	Dismantling of 02 nos Hapem make isolators of 425-89A & 425-89B and installation of new isolators under ADDCAP	06/May/2024	10:00	11/May/2024	18:00		PLANNED	Approved	06-May-24	10:00	11-May-24	18:00	SVC already out/ May be given subject to real time Grid conditions.
763	RQ174243	OCC_218	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	02/May/2024	14:00	03/May/2024	23:00		PLANNED	Approved	02-May-24	17:00	03-May-24	23:59	May be given from 1700 Hrs
764	RQ174584	OCC_218	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	For CB Retrofitment Work	01/May/2024	10:00	06/May/2024	18:00		PLANNED	Approved	01-May-24	10:00	06-May-24	18:00	Element must remain in service via other bay.

765	RQ174832	OCC_218	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker retro fitment work	01/May/2024	10:00	08/May/2024	18:00		PLANNED	Approved	01-May-24	10:00	08-May-24	18:00	Element must remain in service via other bay.
766	RQ174326	OCC_218	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	C	For 400kv CB erection work, 412 89A erection work, 400kv yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work	01/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	15-May-24	18:00	Element must remain in service via other bay.
767	RQ173624	OCC_218	stuuup_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (WUPPTCL) AT 400 KV BADAUNE(UP)	WUPPTCL	C	For rectification of very minor leakage issue from 400KV CT	26/May/2024	10:00	02/Jun/2024	18:00		PLANNED	Approved	26-May-24	10:00	02-Jun-24	18:00	Element must remain in service via other bay.
768	RQ174616	OCC_218	slchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	21/May/2024	08:00	21/May/2024	16:00		PLANNED	Approved	21-May-24	08:00	21-May-24	16:00	
769	RQ174620	OCC_218	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	20/May/2024	08:00	20/May/2024	16:00		PLANNED	Approved	20-May-24	08:00	20-May-24	16:00	
770	RQ174627	OCC_218	slchr_sd	BAY	400-4A MAIN BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	17/May/2024	08:00	17/May/2024	16:00		PLANNED	Approved	17-May-24	08:00	17-May-24	16:00	

771	RQ174617	OCC_218	slchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	16/May/2024	08:00	16/May/2024	16:00		PLANNED	Approved	16-May-24	08:00	16-May-24	16:00	
772	RQ174621	OCC_218	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	15/May/2024	08:00	15/May/2024	16:00		PLANNED	Approved	15-May-24	08:00	15-May-24	16:00	
773	RQ174624	OCC_218	slchr_sd	BAY	400-3A MAIN BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	14/May/2024	08:00	14/May/2024	16:00		PLANNED	Approved	14-May-24	08:00	14-May-24	16:00	
774	RQ174624	OCC_218	slchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	13/May/2024	08:00	13/May/2024	16:00		PLANNED	Approved	13-May-24	08:00	13-May-24	16:00	
775	RQ174622	OCC_218	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	10/May/2024	08:00	10/May/2024	16:00		PLANNED	Approved	10-May-24	08:00	10-May-24	16:00	Element must remain in service via other bay.
776	RQ174618	OCC_218	slchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	09/May/2024	08:00	09/May/2024	16:00		PLANNED	Approved	09-May-24	08:00	09-May-24	16:00	Element must remain in service via other bay.

777	RQ174625	OCC_218	slchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	08/May/2024	08:00	08/May/2024	16:00		PLANNED	Approved	08-May-24	08:00	08-May-24	16:00	
778	RQ174623	OCC_218	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	07/May/2024	08:00	07/May/2024	16:00		PLANNED	Approved	07-May-24	08:00	07-May-24	16:00	Element must remain in service via other bay.
779	RQ174619	OCC_218	slchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	06/May/2024	08:00	06/May/2024	16:00		PLANNED	Approved	06-May-24	08:00	06-May-24	16:00	Element must remain in service via other bay.
780	RQ174217	OCC_218	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	C	For Bay extension works	19/May/2024	14:00	24/May/2024	23:00		PLANNED	Approved	19-May-24	14:00	24-May-24	23:00	Element must remain in service via other bay.
781	RQ173623	OCC_218	stuup_sd	BAY	406 MAIN BAY - 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of very minor leakage issue from 400KV CT	18/May/2024	10:00	24/May/2024	18:00		PLANNED	Approved	18-May-24	10:00	24-May-24	18:00	Element must remain in service via other bay.
782	RQ173622	OCC_218	stuup_sd	BAY	403 MAIN BAY - 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of very minor leakage issue from 400KV CT	10/May/2024	10:00	16/May/2024	18:00		PLANNED	Approved	10-May-24	10:00	16-May-24	18:00	Element must remain in service via other bay.

783	RQ174296	OCC_218	slcdcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	C	PREVENTIVE MTC. AND TESTING OF BAY EQUIPMENTS	16/May/2024	09:00	18/May/2024	18:00	CCGT BAWANA - BHIWANI CKT-1 AND CCGT BAWANA - BAHADURGARH CKT-1 SHALL BE REMAIN IN CHARGE CONDITION.	PLANNED	Approved	16-May-24	09:00	18-May-24	18:00	Element must remain in service via other bay.
784	RQ174536	OCC_218	slcdcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	FOR OVERHAULING OF OPERATING MECHANISM, REPLACEMENT OF SEALS OF ONE POLE.	07/May/2024	09:30	09/May/2024	17:30	LINE WILL REMAIN CHARGED THROUGH CB-1752.	PLANNED	Approved	07-May-24	09:30	09-May-24	17:30	Element must remain in service via other bay.
785	RQ174529	OCC_218	slcdcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	FOR OVERHAULING OF OPERATING MECHANISM, REPLACEMENT OF SEALS OF ONE POLE.	02/May/2024	09:30	02/May/2024	17:30	LINE WILL REMAIN CHARGED THROUGH CB-252.	PLANNED	Approved	02-May-24	09:30	02-May-24	17:30	
786	RQ174528	OCC_218	slcdcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	FOR OVERHAULING OF OPERATING MECHANISM, REPLACEMENT OF SEALS OF ONE POLE.	01/May/2024	09:30	01/May/2024	17:30	LINE WILL REMAIN CHARGED THROUGH CB-1652.	PLANNED	Approved	01-May-24	09:30	01-May-24	17:30	Element must remain in service via other bay.
787	RQ174836	OCC_218	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
788	RQ174069	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* For OLTC oil Replacement work	27/May/2024	08:00	29/May/2024	20:00		PLANNED	Approved	27-May-24	08:00	29-May-24	20:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
789	RQ173984	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Protection Testing and Preventive Maintenance of ICT	24/May/2024	10:00	24/May/2024	17:00		PLANNED	Approved	24-May-24	10:00	24-May-24	17:00	
790	RQ173633	OCC_218	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUAGANJ (UP)	UPPTCL	D	For testing of Numerical Relays	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00	
791	RQ173982	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	21/May/2024	10:00	21/May/2024	17:00		PLANNED	Approved	21-May-24	10:00	21-May-24	17:00	

792	RQ173801	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenace of bay*	20/May/2024	07:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	07:00	20-May-24	18:00	
793	RQ173983	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	18/May/2024	10:00	18/May/2024	17:00		PLANNED	Approved	18-May-24	10:00	18-May-24	17:00	
794	RQ173803	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenace of bay*	16/May/2024	07:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	07:00	16-May-24	18:00	
795	RQ174495	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	15/May/2024	10:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	10:00	15-May-24	18:00	
796	RQ173802	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenace of bay*	14/May/2024	07:00	15/May/2024	18:00		PLANNED	Approved	14-May-24	07:00	15-May-24	18:00	
797	RQ174018	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUT DOWN OF 315MVA ICT-II FOR 220KV JACK BUS STRINGING OF TWIN MOOSE X CONDUCTOR	09/May/2024	10:00	15/May/2024	17:00		PLANNED	Approved	09-May-24	10:00	15-May-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
798	RQ173620	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* 500MVA ICT-4 BHEL MAKE SHUTDOWN REQUIRED FOR ROUTINE TESTING WORK AND X ROUTINE MAINTENANCE WORK	09/May/2024	08:00	09/May/2024	14:00		PLANNED	Approved	09-May-24	08:00	09-May-24	14:00	
799	RQ174064	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For replacement of disc insulator	08/May/2024	09:30	08/May/2024	17:30		PLANNED	Approved	08-May-24	09:30	08-May-24	17:30	
800	RQ173619	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* 400/220/33KV 315MVA TRANSFORMER EMCO MAKE REQUIRED SHUTDOWN FOR ROUTINE X TESTION AND MAINTEMANCE	08/May/2024	08:00	08/May/2024	14:00		PLANNED	Approved	08-May-24	08:00	08-May-24	14:00	
801	RQ173615	OCC_218	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	D	Routine testing and maintenance of ict bay	07/May/2024	11:00	07/May/2024	17:00		PLANNED	Approved	07-May-24	11:00	07-May-24	17:00	
802	RQ174060	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* In this shut down period routine testing work will be done . X* 28.03.2024 20:55:59 INDIA (11007508)	07/May/2024	10:00	07/May/2024	15:00		PLANNED	Approved	07-May-24	10:00	07-May-24	15:00	

803	RQ173621	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* REQUIRED SHUTDOWN FOR ROUTINE TESTING OF 315MVA ICT-1 ALSTOM MAKE	06/May/2024	10:00	06/May/2024	16:00		PLANNED	Approved	06-May-24	10:00	06-May-24	16:00	
804	RQ173981	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	03/May/2024	10:00	03/May/2024	17:00		PLANNED	Approved	03-May-24	10:00	03-May-24	17:00	
805	RQ174484	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP work	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
806	RQ174017	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 220KV JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	02/May/2024	10:00	08/May/2024	17:00		PLANNED	Approved	02-May-24	10:00	08-May-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
807	RQ173639	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for Retrofitting of numerical relay in place of X non-numerical relay. The load will be fed from 50	02/May/2024	09:00	13/May/2024	17:00		PLANNED	Approved	02-May-24	09:00	13-May-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
808	RQ174297	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	02/May/2024	08:00	02/May/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
809	RQ173638	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	* The shutdown is required for Routine testing and maintenance work. The X load will be fed from 500MVA ICT & 315MVA ICT	01/May/2024	09:00	01/May/2024	17:00		PLANNED	Approved	01-May-24	09:00	01-May-24	17:00	
810	RQ174030	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	for AMP works	25/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	25-May-24	17:00	28-May-24	23:00	May be given from 1700 Hrs
811	RQ174028	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	for AMP works	23/May/2024	14:00	25/May/2024	23:00		PLANNED	Approved	23-May-24	17:00	25-May-24	23:00	May be given from 1700 Hrs
812	RQ174033	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	for AMP works	23/May/2024	14:00	25/May/2024	23:00		PLANNED	Approved	23-May-24	17:00	25-May-24	23:00	May be given from 1700 Hrs
813	RQ174032	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	for AMP works	21/May/2024	14:00	23/May/2024	23:00		PLANNED	Approved	21-May-24	17:00	23-May-24	23:00	May be given from 1700 Hrs

814	RQ174027	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	for AMP works	21/May/2024	14:00	23/May/2024	23:00		PLANNED	Approved	21-May-24	17:00	23-May-24	23:00	May be given from 1700 Hrs
815	RQ174038	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/May/2024	14:00	29/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	21-May-24	17:00	29-May-24	23:00	May be given from 1700 Hrs
816	RQ174058	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	21/May/2024	14:00	26/May/2024	23:00		PLANNED	Approved	21-May-24	17:00	26-May-24	23:00	May be given from 1700 Hrs
817	RQ174013	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay extension works	19/May/2024	17:00	22/May/2024	23:00		PLANNED	Approved	19-May-24	17:00	22-May-24	23:00	May be given from 1700 Hrs
818	RQ174026	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	for AMP works	19/May/2024	14:00	21/May/2024	23:00		PLANNED	Approved	19-May-24	17:00	21-May-24	23:00	May be given from 1700 Hrs
819	RQ174031	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	for AMP works	19/May/2024	14:00	21/May/2024	23:00		PLANNED	Approved	19-May-24	17:00	21-May-24	23:00	May be given from 1700 Hrs
820	RQ173992	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	attending punch point, CT oil sampling	17/May/2024	17:00	18/May/2024	23:00		PLANNED	Approved	17-May-24	17:00	18-May-24	23:00	May be given from 1700 Hrs
821	RQ174012	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay extension works	15/May/2024	17:00	18/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	18-May-24	23:00	May be given from 1700 Hrs
822	RQ173991	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	attending punch point, CT oil sampling	15/May/2024	17:00	16/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	16-May-24	23:00	May be given from 1700 Hrs
823	RQ174057	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	15/May/2024	14:00	20/May/2024	23:00		PLANNED	Approved	15-May-24	17:00	20-May-24	23:00	May be given from 1700 Hrs
824	RQ174036	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/May/2024	14:00	20/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	14-May-24	17:00	20-May-24	23:00	May be given from 1700 Hrs

825	RQ173990	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	attending punch point, CT oil sampling	13/May/2024	17:00	14/May/2024	23:00		PLANNED	Approved	13-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs
826	RQ173989	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	attending punch point, CT oil sampling	11/May/2024	17:00	12/May/2024	23:00		PLANNED	Approved	11-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
827	RQ174016	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	AMP & Pre-monsoon checks	10/May/2024	09:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
828	RQ173988	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	attending punch point, CT oil sampling	09/May/2024	17:00	10/May/2024	23:00		PLANNED	Approved	09-May-24	17:00	10-May-24	23:00	May be given from 1700 Hrs
829	RQ174056	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	09/May/2024	14:00	14/May/2024	23:00		PLANNED	Approved	09-May-24	17:00	14-May-24	23:00	May be given from 1700 Hrs
830	RQ174015	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	AMP & Pre-monsoon checks	09/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
831	RQ174014	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	AMP & Pre-monsoon checks	08/May/2024	09:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	09:00	08-May-24	18:00	
832	RQ174006	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
833	RQ174029	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
834	RQ174034	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	17:00	17-May-24	23:00	May be given from 1700 Hrs
835	RQ174005	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
836	RQ174004	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
837	RQ174035	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/May/2024	14:00	09/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Approved	05-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs

838	RQ174037	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/May/2024	14:00	12/May/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
839	RQ174003	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	05/May/2024	08:00	05/May/2024	18:00		PLANNED	Approved	05-May-24	08:00	05-May-24	18:00	
840	RQ174002	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	
841	RQ174055	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	03/May/2024	14:00	08/May/2024	23:00		PLANNED	Approved	03-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
842	RQ174001	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved					Please avail in morning hours i.e . 05.00hrs to 10.00hrs
843	RQ173996	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		C	For rectification of water logging on top of ICT-3	02/May/2024	09:30	04/May/2024	18:00		PLANNED	Approved	02-May-24	09:30	04-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
844	RQ174007	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	for AMP works	02/May/2024	08:00	02/May/2024	20:00		PLANNED	Approved	02-May-24	08:00	02-May-24	20:00	
845	RQ173998	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved					Please avail in morning hours i.e . 05.00hrs to 10.00hrs
846	RQ174000	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved					Please avail in morning hours i.e . 05.00hrs to 10.00hrs
847	RQ173997	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved					Please avail in morning hours i.e . 05.00hrs to 10.00hrs
848	RQ173999	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved					Please avail in morning hours i.e . 05.00hrs to 10.00hrs
849	RQ174916	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	24/May/2024	10:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	10:00	24-May-24	18:00	
850	RQ174506	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Commissioning of RTCC pannel of 400 kv ICT-2 with ICT-1 And ICT-4.	23/May/2024	15:00	23/May/2024	17:00	kindly approve	PLANNED	Approved	23-May-24	15:00	23-May-24	17:00	
851	RQ174478	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kv jumpers and AMP of ICT-2	23/May/2024	10:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	10:00	23-May-24	18:00	

852	RQ174505	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For Commissioning of RTCC panel of 400 kv ICT-2 with ICT-1 And ICT-4.	22/May/2024	15:00	22/May/2024	17:00	kindly approve	PLANNED	Approved	22-May-24	15:00	22-May-24	17:00	
853	RQ174477	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kv jumpers and AMP of ICT-1	22/May/2024	10:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	10:00	22-May-24	18:00	
854	RQ174507	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	Complete testing & AMP of 500 MVA ICT-2 (after 1 year completion of commissioning).	20/May/2024	08:30	21/May/2024	18:00	kindly approve	PLANNED	Approved	20-May-24	08:30	21-May-24	18:00	
855	RQ174407	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP WORK AND CONSTRUCTION RELATED WORK	20/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	22-May-24	18:00	
856	RQ173787	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	18/May/2024	09:00	18/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	18-May-24	09:00	18-May-24	18:00	
857	RQ174328	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	18:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.

858	RQ174327	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	18:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
859	RQ174512	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP work	14/May/2024	09:30	14/May/2024	18:00	kindly approve	PLANNED	Approved	14-May-24	09:30	14-May-24	18:00	
860	RQ174863	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	For AMP work	14/May/2024	09:00	14/May/2024	18:00	kindly approve	PLANNED	Approved	14-May-24	09:00	14-May-24	18:00	
861	RQ174370	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	For AMP work	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Rejected					May be clubbed with other outage of ICT.
862	RQ174563	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	12/May/2024	17:00	12/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	12-May-24	17:00	12-May-24	23:00	May be given from 1700 Hrs
863	RQ174564	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	11/May/2024	17:00	11/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	11-May-24	17:00	11-May-24	23:00	May be given from 1700 Hrs

864	RQ174471	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	"Jumper Closing of 425-89B isolator after isolator retrofit under ADDCAP	11/May/2024	10:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	10:00	11-May-24	18:00	
865	RQ173786	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	11/May/2024	09:00	11/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	11-May-24	09:00	11-May-24	18:00	
866	RQ174562	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	10/May/2024	17:00	10/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	10-May-24	17:00	10-May-24	23:00	May be given from 1700 Hrs
867	RQ173742	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWER GRID	D	For AMP work	10/May/2024	09:00	10/May/2024	18:00	Kindly Approve.	PLANNED	Approved	10-May-24	09:00	10-May-24	18:00	
868	RQ174561	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	09/May/2024	17:00	09/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
869	RQ174565	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning of HV and IV Side bays of the ICT (Minimum 5 open & close on load operations will be carried out during fine tuning of the ICT)	08/May/2024	17:00	08/May/2024	23:00	(Minimum 5 open & close on load operations of ICT will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
870	RQ174310	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	CSD Fine tuning for the ICT Bays (HV Side Bay - 421 & 420), Minimum 5 Open & Close operations on Load will be carried out for fine tuning	06/May/2024	18:00	06/May/2024	23:00		PLANNED	Approved	06-May-24	17:00	06-May-24	23:00	May be given from 1700 Hrs
871	RQ174063	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	For AMP Works, to attend Oil leakages and oil Filtration	06/May/2024	10:00	10/May/2024	18:00	Kindly approve	PLANNED	Approved	06-May-24	10:00	10-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.

872	RQ174470	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Jumper opening of 425-89B isolator for isolator retrofitment under ADDCAP	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
873	RQ174483	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	For implementation of Protection Circular and AMP 204 T 406 T	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
874	RQ174472	OCC_218	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	Protection scheme modification & to repeat Winding Tan Delta as per CC-RLA committee recommendation	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
875	RQ174513	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	For Spare ICT charging and Jumper Strengthening work.	02/May/2024	09:30	02/May/2024	18:00	kindly approve	PLANNED	Approved	02-May-24	09:30	02-May-24	18:00	
876	RQ173754	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	For AMP work	02/May/2024	09:00	02/May/2024	18:00	Kindly Approve.	PLANNED	Approved	02-May-24	09:00	02-May-24	18:00	
877	RQ174065	OCC_218	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Pre commissioning testing within one year of charging	02/May/2024	08:00	02/May/2024	18:00	Kindly approve	PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
878	RQ174406	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	For construction of firewall and other construction related work	02/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	15-May-24	18:00	
879	RQ174298	OCC_218	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	For AMP work	01/May/2024	08:00	01/May/2024	18:00	kindly approve for dt 19.04.24	PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
880	RQ174708	OCC_218	slcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	24-May-24	18:00	May be given subject to real time grid conditions and no unit outage.
881	RQ174707	OCC_218	slcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00	May be given subject to real time grid conditions and no unit outage.
882	RQ174703	OCC_218	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	17:00	22-May-24	23:00	May be given from 1700 Hrs
883	RQ174710	OCC_218	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	17:00	21-May-24	23:00	May be given from 1700 Hrs
884	RQ174709	OCC_218	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	20-May-24	17:00	21-May-24	23:00	May be given from 1700 Hrs
885	RQ174712	OCC_218	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	16/May/2024	08:00	16/May/2024	18:00	Quarterly Maintenance work	PLANNED	Approved	16-May-24	17:00	16-May-24	23:00	May be given from 1700 Hrs
886	RQ174697	OCC_218	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	17:00	16-May-24	23:00	May be given from 1700 Hrs

887	RQ174711	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	15/May/2024	08:00	15/May/2024	18:00	Quarterly Maintenance work	PLANNED	Approved	15-May-24	17:00	15-May-24	23:00	May be given from 1700 Hrs
888	RQ174702	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	C	02 days continous shutdown is required for stringing work / crossing work of Jack Bus of 02 Nos newly constructed 220KV Shava (Gamesha) bay at 400KV GSS Barmer. So this section of 220KV Main Bus 1&2 under shutdown during this period.	13/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	12-May-24	18:00	Rajasthan confirmed that there would be no load sheeding. To be availed on weekends
889	RQ174706	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	C	02 days continous shutdown is required for stringing work / crossing work of Jack Bus of 02 Nos newly constructed 220KV Shava (Gamesha) bay at 400KV GSS Barmer. So this section of 220KV Main Bus 1&2 under shutdown during this period.	13/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	12-May-24	18:00	Rajasthan confirmed that there would be no load sheeding. To be availed on weekends
890	RQ174695	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/May/2024	16:00	13/May/2024	23:00		PLANNED	Approved	12-May-24	17:00	13-May-24	23:00	May be given from 1700 Hrs
891	RQ174699	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
892	RQ174700	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	17:00	09-May-24	23:00	May be given from 1700 Hrs
893	RQ174698	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
894	RQ174698	OCC_218	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	17:00	02-May-24	23:00	May be given from 1700 Hrs
895	RQ173632	OCC_218	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP)	UPRVU NL	D	For testing of Numerical Relays	23/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	08:00	23-May-24	18:00	

896	RQ173629	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP)	UPRVU NL	C	For testing of Numerical Relays	19/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	19-May-24	08:00	20-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
897	RQ173630	OCC_218	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	C	For testing of Numerical Relays	17/May/2024	08:00	18/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	18-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
898	RQ173650	OCC_218	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/May/2024	08:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	08:00	22-May-24	18:00	
899	RQ173648	OCC_218	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
900	RQ173649	OCC_218	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
901	RQ173647	OCC_218	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
902	RQ174373	OCC_218	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)	NTPC	C	FDS Testing of Bushing of ICT-2 is to be carried out	18/May/2024	09:00	18/May/2024	18:00	shutdown of ICT-2 Main is required alongwith its Tie	PLANNED	Approved	18-May-24	09:00	18-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
903	RQ174372	OCC_218	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	FDS Testing of Bushing of ICT-1 is to be carried out	17/May/2024	09:00	17/May/2024	18:00	shutdown of ICT-1 Main is required alongwith its Tie	PLANNED	Approved	17-May-24	09:00	17-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
904	RQ174277	OCC_218	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLAEMENT	13/May/2024	08:00	16/May/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	13-May-24	08:00	16-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.

905	RQ174410	OCC_218	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For 132 KV side LA replacement and AMC works.	13/May/2024	08:00	20/May/2024	18:00	Schedule LA replacement works and AMC works. Shutdown required on continuous basis. No external element will be disturbed. ICT 2 & 3 will be in charged condition	PLANNED	Approved	13-May-24	08:00	20-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
906	RQ174409	OCC_218	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT RIHAND(NT)	NTPC	C	For 400 KV CT replacement and AMC works	06/May/2024	08:00	11/May/2024	18:00	schedule CT replacement and AMC works. Shutdown required on continuous basis. No external element will be disturbed and ICT 1 & 3 will be charged condition.	PLANNED	Approved	06-May-24	08:00	11-May-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
907	RQ173798	OCC_218	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance	09/May/2024	10:00	09/May/2024	17:00		PLANNED	Approved	09-May-24	10:00	09-May-24	17:00	
908	RQ173797	OCC_218	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance	08/May/2024	10:00	08/May/2024	17:00		PLANNED	Approved	08-May-24	10:00	08-May-24	17:00	
909	RQ174544	OCC_218	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	FOR TRANSFORMER TESTINGS AND ANNUAL MAINTENANCE AS PER PMS.	03/May/2024	05:00	03/May/2024	12:00	LOAD WILL BE SHARED THROUGH 500MVA ICT-2 AND 3.	PLANNED	Approved	03-May-24	05:00	03-May-24	12:00	
910	RQ173719	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	31/May/2024	08:00	31/May/2024	18:00		PLANNED	Approved	31-May-24	08:00	31-May-24	18:00	
911	RQ173718	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	29/May/2024	08:00	29/May/2024	18:00		PLANNED	Approved	29-May-24	08:00	29-May-24	18:00	
912	RQ174847	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Half yearly mtc	28/May/2024	08:00	28/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	28-May-24	18:00	

913	RQ173716	OCC_218	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 35	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	27-May-24	18:00	
914	RQ173717	OCC_218	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	24-May-24	18:00	
915	RQ173767	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PSTCL) CKT-2	PSTCL	D	FOR UPGRADATION OF FIRMWARE AND RELAY SETTINGS AS PER LATEST TEMPLATE	23/May/2024	10:00	23/May/2024	18:00	Kindly Approve.	PLANNED	Approved	23-May-24	10:00	23-May-24	18:00	
916	RQ174843	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PSTCL) CKT-1	PSTCL	D	Half Yearly Mtc..	23/May/2024	08:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	08:00	23-May-24	18:00	
917	RQ173766	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PSTCL) CKT-1	PSTCL	D	FOR UPGRADATION OF FIRMWARE AND RELAY SETTINGS AS PER LATEST TEMPLATE	22/May/2024	10:00	22/May/2024	18:00	Kindly Approve.	PLANNED	Approved	22-May-24	10:00	22-May-24	18:00	
918	RQ174071	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	AMP works of Line equipments and Tightening of Dropper before peak loading.	22/May/2024	09:00	22/May/2024	18:00	Kindly approve	PLANNED	Approved	22-May-24	09:00	22-May-24	18:00	
919	RQ174073	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	AMP works of Line equipments and Tightening of Dropper before peak loading.	21/May/2024	09:00	21/May/2024	18:00	Kindly approve	PLANNED	Approved	21-May-24	09:00	21-May-24	18:00	
920	RQ174072	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	AMP works of Line equipments and Tightening of Dropper before peak loading.	20/May/2024	09:00	20/May/2024	18:00	Kindly approve	PLANNED	Approved	20-May-24	09:00	20-May-24	18:00	
921	RQ173765	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PSTCL) CKT-2	PSTCL	D	FOR UPGRADATION OF FIRMWARE AND RELAY SETTINGS AS PER LATEST TEMPLATE	17/May/2024	10:00	17/May/2024	18:00	Kindly Approve.	PLANNED	Approved	17-May-24	10:00	17-May-24	18:00	
922	RQ173764	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PSTCL) CKT-1	PSTCL	D	FOR UPGRADATION OF FIRMWARE AND RELAY SETTINGS AS PER LATEST TEMPLATE	15/May/2024	10:00	15/May/2024	18:00	Kindly Approve.	PLANNED	Approved	15-May-24	10:00	15-May-24	18:00	
923	RQ173654	OCC_218	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
924	RQ173712	OCC_218	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	

925	RQ174426	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	For Bus Bar Relay testing of 220 kv Bus- 2	10/May/2024	08:00	10/May/2024	18:00	Kindly approve	PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
926	RQ173708	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
927	RQ173653	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
928	RQ174425	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For Bus Bar Relay testing of 220 kv Bus- 1	09/May/2024	08:00	09/May/2024	18:00	Kindly approve	PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
929	RQ173711	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
930	RQ174856	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly Mtc..	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
931	RQ173713	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
932	RQ173707	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
933	RQ173710	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
934	RQ173709	OCC_218	slccps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
935	RQ174422	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	"SD required for rectification of shutdown nature defects."	29/May/2024	09:00	29/May/2024	18:00	kindly approve	PLANNED	Approved	29-May-24	09:00	29-May-24	18:00	
936	RQ174421	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	28/May/2024	09:00	28/May/2024	18:00	kindly approve	PLANNED	Approved	28-May-24	09:00	28-May-24	18:00	

937	RQ173757	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	SD required for Peak replacement work at Loc -23	24/May/2024	09:00	24/May/2024	18:00	Kindly Approve.	PLANNED	Approved	24-May-24	09:00	24-May-24	18:00	
938	RQ173756	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	D	SD required for Peak replacement work at Loc -23	24/May/2024	09:00	24/May/2024	18:00	Kindly Approve.	PLANNED	Approved	24-May-24	09:00	24-May-24	18:00	
939	RQ174973	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	AMP work	24/May/2024	08:00	24/May/2024	18:00		PLANNED	Approved	24-May-24	08:00	24-May-24	18:00	
940	RQ173758	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects.	22/May/2024	09:00	22/May/2024	18:00	Kindly Approve.	PLANNED	Approved	22-May-24	09:00	22-May-24	18:00	
941	RQ173785	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	19/May/2024	09:00	20/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	19-May-24	09:00	20-May-24	18:00	
942	RQ174732	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work	18/May/2024	14:00	18/May/2024	18:00		PLANNED	Approved	18-May-24	14:00	18-May-24	18:00	May be given subject to real time grid conditions.
943	RQ174737	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	May be given subject to real time grid conditions.
944	RQ174739	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	May be given subject to real time grid conditions and NTPC/PG consent.
945	RQ174741	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Half Yearly Maintenance work	16/May/2024	14:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	14:00	16-May-24	18:00	May be given subject to real time grid conditions.
946	RQ174736	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quartererly maintenance of Bay Equipment	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	May be given subject to real time grid conditions.
947	RQ174651	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/May/2024	08:00	12/May/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines are required	PLANNED	Approved	12-May-24	08:00	12-May-24	18:00	
948	RQ174652	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/May/2024	08:00	12/May/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines are required	PLANNED	Approved	12-May-24	08:00	12-May-24	18:00	

949	RQ174515	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	For AMP of Line Equipment	11/May/2024	09:30	11/May/2024	17:00	kindly approve	PLANNED	Approved	11-May-24	09:30	11-May-24	17:00	
950	RQ174649	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/May/2024	08:00	11/May/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines are required	PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	
951	RQ174650	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/May/2024	08:00	11/May/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines are required	PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	
952	RQ174740	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work	09/May/2024	14:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	14:00	09-May-24	18:00	May be given subject to real time grid conditions.
953	RQ173739	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	For AMP of line equipment's	09/May/2024	09:00	09/May/2024	18:00	Kindly Approve.	PLANNED	Approved	09-May-24	09:00	09-May-24	18:00	
954	RQ174725	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
955	RQ174742	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Rejected					PG Denied consent with remarks"Not allowed for quarterly AMP .only allowed for yearly AMP"
956	RQ173747	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	"Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK) "	08/May/2024	10:00	09/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	08-May-24	10:00	09-May-24	18:00	
957	RQ173738	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's	07/May/2024	09:00	07/May/2024	18:00	Kindly Approve.	PLANNED	Approved	07-May-24	09:00	07-May-24	18:00	
958	RQ173748	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	"Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK) "	06/May/2024	10:00	07/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	06-May-24	10:00	07-May-24	18:00	

959	RQ174766	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	AMP and Isolation of gas zone tripping	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
960	RQ174329	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	Rectification/Replacement of broken strand of OPGW between span 78-79.	06/May/2024	08:00	06/May/2024	18:00	Kindly approve	PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
961	RQ174668	OCC_218	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/May/2024	07:00	05/May/2024	13:00	Partial load including RTSS Samba fed from BB-II grid	PLANNED	Approved	05-May-24	07:00	05-May-24	13:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
962	RQ174610	OCC_218	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	05/May/2024	07:00	05/May/2024	12:00	30-50MW load may be shifted to sister 220kv grids.Rest 200MW load shall be affected.	PLANNED	Approved	05-May-24	07:00	05-May-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
963	RQ174666	OCC_218	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/May/2024	07:00	05/May/2024	13:00	Partial load including RTSS Samba fed from BB-II grid	PLANNED	Approved	05-May-24	07:00	05-May-24	13:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
964	RQ174609	OCC_218	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	05/May/2024	07:00	05/May/2024	12:00	30-50MW load may be shifted to sister 220kv grids.Rest 200MW load shall be affected.	PLANNED	Approved	05-May-24	07:00	05-May-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
965	RQ173741	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	For AMP of line equipment's	03/May/2024	09:00	03/May/2024	18:00	Kindly Approve.	PLANNED	Approved	03-May-24	09:00	03-May-24	18:00	
966	RQ174959	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	AMP work	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
967	RQ174764	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP and Isolation of gas zone tripping	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
968	RQ174952	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	

969	RQ173740	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	For AMP of line equipment's	01/May/2024	09:00	01/May/2024	18:00	Kindly Approve.	PLANNED	Approved	01-May-24	09:00	01-May-24	18:00	
970	RQ174765	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP and Isolation of gas zone tripping	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
971	RQ174878	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For pre-monsoon & periodical mtc. of line and allied Sub-Station equipments	28/May/2024	08:00	29/May/2024	18:00		PLANNED	Approved	28-May-24	08:00	29-May-24	18:00	
972	RQ173715	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/May/2024	08:00	25/May/2024	18:00		PLANNED	Approved	25-May-24	08:00	25-May-24	18:00	
973	RQ173656	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening	21/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	21-May-24	08:00	21-May-24	18:00	
974	RQ174848	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For pre-monsoon & periodical mtc. of line and allied Sub-Station equipments	20/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	21-May-24	18:00	
975	RQ174845	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Half Yearly Mtc..	17/May/2024	08:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	08:00	17-May-24	18:00	
976	RQ173655	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
977	RQ174783	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	May be given subject to real time grid conditions and BBMB consent.
978	RQ173714	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	
979	RQ174846	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Half yearly Maintenance	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
980	RQ174855	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of transmission Line	15/May/2024	08:00	15/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	15-May-24	18:00	
981	RQ174861	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Half yearly mtc	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 977
982	RQ174782	OCC_218	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	May be given subject to real time grid conditions and BBMB consent.

983	RQ174860	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Half Yearly Mtc..	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 982
984	RQ174866	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Half yearly mtc	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
985	RQ174862	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH (HV) (BB) CKT-2	BBMB	D	Half yearly mtc	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	May be given subject to real time grid conditions and Haryana consent.
986	RQ174851	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc	09/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
987	RQ174853	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	General Mtc. of line and Substation Equipment	09/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	09-May-24	08:00	11-May-24	18:00	
988	RQ174850	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly Mtc..	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
989	RQ174852	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	General Mtc. of line and Substation Equipment	06/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	07-May-24	18:00	
990	RQ174844	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	For replacement of LA of R & Y phase	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
991	RQ174849	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
992	RQ173842	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	AMP of relay and Line Equipment	27/May/2024	08:00	27/May/2024	18:00		PLANNED	Approved	27-May-24	08:00	27-May-24	18:00	
993	RQ173939	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For 220 kV BUS BAR retrofitment work	26/May/2024	08:00	26/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

994	RQ173938	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For 220 kv BUS BAR retrofitment work	25/May/2024	08:00	25/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
995	RQ173936	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For 220 kv BUS BAR retrofitment work	24/May/2024	08:00	24/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
996	RQ173937	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For 220 kv BUS BAR retrofitment work	24/May/2024	08:00	24/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
997	RQ173976	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1		D	AMP	23/May/2024	09:00	23/May/2024	18:00		PLANNED	Approved	23-May-24	09:00	23-May-24	18:00		
998	RQ173935	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For 220 kv BUS BAR retrofitment work	23/May/2024	08:00	23/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
999	RQ173975	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		D	AMP	22/May/2024	09:00	22/May/2024	18:00		PLANNED	Approved	22-May-24	09:00	22-May-24	18:00		

1000	RQ173934	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For 220 kV BUS BAR retrofitment work	22/May/2024	08:00	22/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1001	RQ173933	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	22/May/2024	08:00	22/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1002	RQ173932	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	21/May/2024	08:00	21/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1003	RQ173843	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	AMP of relay and Line Equipment	20/May/2024	08:00	20/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	20-May-24	18:00		
1004	RQ173930	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	20/May/2024	08:00	20/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1005	RQ173931	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	20/May/2024	08:00	20/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1006	RQ173858	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	Rectification of Electrical Clearance Issue at Loc.192-193	20/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	21-May-24	18:00	May be given subject to real time grid conditions/Rajasthan consent/Load management by Rajasthan.
1007	RQ173857	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	Rectification of Electrical Clearance Issue at Loc.192-193	20/May/2024	08:00	21/May/2024	18:00		PLANNED	Approved	20-May-24	08:00	21-May-24	18:00	May be given subject to real time grid conditions/Rajasthan consent/Load management by Rajasthan.
1008	RQ173929	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	19/May/2024	08:00	19/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1009	RQ173927	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	18/May/2024	08:00	18/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1010	RQ173928	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	18/May/2024	08:00	18/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1011	RQ173926	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	17/May/2024	08:00	17/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1012	RQ173925	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For 220 kV BUS BAR retrofitment work	16/May/2024	08:00	16/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1013	RQ173924	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	16/May/2024	08:00	16/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1014	RQ173923	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	15/May/2024	08:00	15/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1015	RQ173922	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	14/May/2024	08:00	14/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1016	RQ173921	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For 220 kV BUS BAR retrofitment work	14/May/2024	08:00	14/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1017	RQ173920	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For 220 kv BUS BAR retrofitment work	13/May/2024	08:00	13/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1018	RQ173918	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For 220 kv BUS BAR retrofitment work	12/May/2024	08:00	12/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1019	RQ173919	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For 220 kv BUS BAR retrofitment work	12/May/2024	08:00	12/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1020	RQ173978	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	AMP of Bay equipments	11/May/2024	08:00	11/May/2024	19:00	PTCUL Line	PLANNED	Approved	11-May-24	08:00	11-May-24	19:00		
1021	RQ173917	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For 220 kv BUS BAR retrofitment work	11/May/2024	08:00	11/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1022	RQ173916	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For 220 kv BUS BAR retrofitment work	10/May/2024	08:00	10/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1023	RQ173874	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUNBRIGHT (RSBPL)) CKT-1		D	for AMP works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	17-May-24	23:59	May be given from 1900 Hrs
1024	RQ173885	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	for AMP works	07/May/2024	14:00	11/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	11-May-24	23:59	May be given from 1900 Hrs
1025	RQ173866	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	for AMP works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	17-May-24	23:59	May be given from 1900 Hrs
1026	RQ173863	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	for AMP works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	17-May-24	23:59	May be given from 1900 Hrs
1027	RQ173865	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	for AMP works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	17-May-24	23:59	May be given from 1900 Hrs
1028	RQ173864	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	for AMP works	07/May/2024	14:00	17/May/2024	23:59		PLANNED	Approved	07-May-24	19:00	17-May-24	23:59	May be given from 1900 Hrs
1029	RQ173979	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	HOT SPOT RECTIFICATION IN LINE ISOLATOR	04/May/2024	08:00	04/May/2024	19:00	PTCUL Line	PLANNED	Approved	04-May-24	08:00	04-May-24	19:00	
1030	RQ173869	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs

1031	RQ173872	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1032	RQ173867	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1033	RQ173871	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1034	RQ173873	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1035	RQ173868	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1036	RQ173870	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	for AMP works	01/May/2024	14:00	07/May/2024	23:59		PLANNED	Approved	01-May-24	19:00	07-May-24	23:59	May be given from 1900 Hrs
1037	RQ173946	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/May/2024	09:00	10/May/2024	18:30		PLANNED	Rejected					Already Approved in previous OCC meeting from 01st April to 10th April,2024 but not availed by utility
1038	RQ173947	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/May/2024	09:00	10/May/2024	18:30		PLANNED	Rejected					Already Approved in previous OCC meeting from 01st April to 10th April,2024 but not availed by utility
1039	RQ173809	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/May/2024	08:00	10/May/2024	18:00	Timely requirement of S/D	PLANNED	Rejected					Already Approved in previous OCC meeting from 06th April to 15th April,2024 but not availed by utility

1040	RQ173808	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/May/2024	08:00	10/May/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						May be Rejected, already Availed by utility from 27th March,2024 to 10th April,2024.
1041	RQ173807	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/May/2024	08:00	10/May/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						May be Rejected, already Availed by utility from 27th March,2024 to 10th April,2024.
1042	RQ173811	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK & For attending S/D nature defects by Kankroli group	01/May/2024	08:00	10/May/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-May-24	08:00	10-May-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.	
1043	RQ173810	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK & For attending S/D nature defects by Kankroli group	01/May/2024	08:00	10/May/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-May-24	08:00	10-May-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.	
1044	RQ173755	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	SD required for Peak replacement work at Loc -23 of 220KV D/C Kishnepur-Sarna Line crossing from above.	24/May/2024	09:00	24/May/2024	18:00	Kindly Approve.	PLANNED	Approved	24-May-24	09:00	24-May-24	18:00		
1045	RQ174665	OCC_218	slcljk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	C	Preventive Maintenance	05/May/2024	07:00	05/May/2024	13:00	Partial load including RTSS Samba fed from BB-II grid	PLANNED	Approved	05-May-24	07:00	05-May-24	13:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.	
1046	RQ174291	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 KV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N29/0- N30/0	21/May/2024	08:00	27/May/2024	18:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	21-May-24	15:00	27-May-24	18:00	Non auto mode/May be given from 1500 Hrs	
1047	RQ174287	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 KV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/May/2024	08:00	24/May/2024	23:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	18-May-24	15:00	24-May-24	23:00	Non auto mode/May be given from 1500 Hrs	

1048	RQ174288	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/May/2024	08:00	24/May/2024	22:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	18-May-24	15:00	24-May-24	22:00	Non auto mode/May be given from 1500 Hrs
1049	RQ174292	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	15/May/2024	08:00	22/May/2024	18:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	15-May-24	15:00	22-May-24	18:00	Non auto mode/May be given from 1500 Hrs
1050	RQ174289	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/May/2024	08:00	24/May/2024	23:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	18-May-24	15:00	24-May-24	23:00	Non auto mode/May be given from 1500 Hrs
1051	RQ174286	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N5/0- N6/0	18/May/2024	08:00	24/May/2024	23:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	18-May-24	15:00	24-May-24	23:00	Non auto mode/May be given from 1500 Hrs
1052	RQ174290	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N30/0- N31/0, N35/0- N36/0 & N36/0-N37/0	15/May/2024	08:00	22/May/2024	18:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	15-May-24	15:00	22-May-24	18:00	Non auto mode/May be given from 1500 Hrs
1053	RQ173704	OCC_218	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	periodic testing of respective line bay 204 at 220/132 kv Charor Substation	16/May/2024	09:00	16/May/2024	17:00	During the shutdown period, the generation of 100 MW Malana - II HEP will not be affected as alternate circuit will be available for evacuation of power	PLANNED	Approved	16-May-24	09:00	16-May-24	17:00	Subject to real time Grid conditions and no Generation loss.

1054	RQ173703	OCC_218	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	periodic testing of respective line Bay 202 at 220/132 kV Charor Substation	15/May/2024	09:00	15/May/2024	17:00	During the shutdown period, the generation of 100 MW Malana - II HEP will not be affected as alternate circuit will be available for evacuation of power	PLANNED	Approved	15-May-24	09:00	15-May-24	17:00	Subject to real time Grid conditions and no Generation loss.
1055	RQ174335	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.

1056	RQ174338	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SANCHORE(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (21252) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
1057	RQ174340	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (21252) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.

1058	RQ174336	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
1059	RQ174337	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.

1060	RQ174339	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	D	"For 220kv side IPS tube erection work from 220kv Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220KV Bus 1 & 220kv Bus 2 shutdown together (Along with all 220kv Lines-i.e. 220kv Bhinmal - Sirohi Line, 220kv Bhinmal - Bhinmal Line-I, 220kv Bhinmal - Bhinmal Line-II , 220kv Bhinmal - Sanchore Line, 220kv Bhinmal - Sayala Line-I, 220kv Bhinmal - Bhinmal Line-II AND 400/220kv ICT-I, 400/220kv ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	Approved	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
1061	RQ174593	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPNL	D	LINE BAY AMP WORK	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
1062	RQ174592	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPNL	D	LINE BAY AMP WORK	04/May/2024	08:00	04/May/2024	18:00		PLANNED	Approved	04-May-24	08:00	04-May-24	18:00	
1063	RQ173618	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* 220 KV Sarsawa-Khodri Line looping chopping tree in corridor during the X SD Supply feed through 220 Kv Saharanpur-Khodri	13/May/2024	09:00	18/May/2024	18:00		PLANNED	Approved	13-May-24	09:00	18-May-24	18:00	
1064	RQ174333	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	* Jumper Tightening	10/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	13-May-24	18:00	
1065	RQ174816	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	AMP work	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
1066	RQ174759	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	Replacement of distance relay at Mainpuri	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
1067	RQ174815	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	AMP work	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	

1068	RQ174465	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(U P)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping Chopping of tree branches in line corridor specially in hilly area.	06/May/2024	09:00	09/May/2024	18:00		PLANNED	Approved	06-May-24	09:00	09-May-24	18:00	
1069	RQ174960	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	AMP work	06/May/2024	08:00	06/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	06-May-24	18:00	
1070	RQ174821	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-SHAHJAHANPUR(UP) (UP) CKT-1	UPPTCL	D	AMP work	02/May/2024	08:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	08:00	02-May-24	18:00	
1071	RQ174820	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-LAKHIMPUR(GOLA) (UP) CKT-1	UPPTCL	D	AMP work	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	08:00	01-May-24	18:00	
1072	RQ174646	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UPPTCL	D	AMP work	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
1073	RQ174724	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UPPTCL	D	Rectification of S/D nature defects	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	
1074	RQ174332	OCC_218	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UPPTCL	D	* Jumper Tightening	06/May/2024	08:00	09/May/2024	18:00		PLANNED	Approved	06-May-24	08:00	09-May-24	18:00	
1075	RQ174295	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL)-AHEJ4L PSS 3 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 KV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N35/0- N36/0	13/May/2024	08:00	19/May/2024	18:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	13-May-24	15:00	19-May-24	18:00	Non auto mode/May be given from 1500 Hrs
1076	RQ174294	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL)-AHEJ4L PSS 4 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 KV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section-N35/0- N36/0	13/May/2024	08:00	19/May/2024	18:00	Line to be put in Non-auto mode (Hot line stringing)	PLANNED	Approved	13-May-24	15:00	19-May-24	18:00	Non auto mode/May be given from 1500 Hrs
1077	RQ174441	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2	HVPNL	D	AMP of line equipments	11/May/2024	09:30	11/May/2024	15:30	kindly approve	PLANNED	Approved	11-May-24	09:30	11-May-24	15:30	

1078	RQ174859	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	08:00	11-May-24	18:00	May be given subject to real time grid conditions and Haryana consent.
1079	RQ174440	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of line equipments	10/May/2024	09:30	10/May/2024	15:30	kindly approve	PLANNED	Approved	10-May-24	09:30	10-May-24	15:30	
1080	RQ174868	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	08/May/2024	08:00	08/May/2024	18:00		PLANNED	Approved	08-May-24	08:00	08-May-24	18:00	
1081	RQ174867	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1	HVPNL	D	SD required for line equipment AMP work	06/May/2024	10:00	06/May/2024	18:00	kindly approve	PLANNED	Approved	06-May-24	10:00	06-May-24	18:00	
1082	RQ174285	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	For AMP work	03/May/2024	10:00	03/May/2024	16:00		PLANNED	Approved	03-May-24	10:00	03-May-24	16:00	
1083	RQ174284	OCC_218	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	For AMP work	02/May/2024	10:00	02/May/2024	18:00		PLANNED	Approved	02-May-24	10:00	02-May-24	18:00	
1084	RQ174864	OCC_218	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH (HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Half yearly mtc	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	May be given subject to real time grid conditions and Haryana consent.
1085	RQ174614	OCC_218	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	05/May/2024	07:00	05/May/2024	12:00	30-50MW load may be shifted to sister 220kv grids.Rest 200MW load shall be affected.	PLANNED	Approved	05-May-24	07:00	05-May-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1086	RQ174600	OCC_218	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	For routine maintenance	02/May/2024	10:00	02/May/2024	13:00		PLANNED	Approved	02-May-24	10:00	02-May-24	13:00	
1087	RQ174599	OCC_218	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	For routine maintenance	01/May/2024	10:00	01/May/2024	13:00		PLANNED	Approved	01-May-24	10:00	01-May-24	13:00	
1088	RQ174433	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/May/2024	07:00	30/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	30-May-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
1089	RQ174434	OCC_218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/May/2024	07:00	30/May/2024	18:00	kindly approve	PLANNED	Approved	01-May-24	07:00	30-May-24	18:00	May be given subject to real time grid conditions, AD Hydro/HP consent and no generation loss.
1090	RQ174914	OCC_218	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment Work	29/May/2024	10:00	30/May/2024	18:00		PLANNED	Approved	29-May-24	10:00	30-May-24	18:00	May be allowed subject to no other outage.

1091	RQ174443	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	24/May/2024	09:00	24/May/2024	18:00	kindly approve	PLANNED	Approved	24-May-24	09:00	24-May-24	18:00	
1092	RQ174915	OCC_218	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment Work	23/May/2024	10:00	24/May/2024	18:00		PLANNED	Approved	23-May-24	10:00	24-May-24	18:00	May be allowed subject to no other outage.
1093	RQ174364	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	23/May/2024	09:00	24/May/2024	12:00	SD required for construction activity. Kindly approve.	PLANNED	Approved	23-May-24	09:00	24-May-24	12:00	
1094	RQ174493	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	21/May/2024	09:00	25/May/2024	18:00	kindly approve	PLANNED	Approved	21-May-24	09:00	25-May-24	18:00	
1095	RQ174363	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	21/May/2024	09:00	22/May/2024	12:00	SD required for construction activity. Kindly approve.	PLANNED	Approved	21-May-24	09:00	22-May-24	12:00	
1096	RQ174414	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGAR(PG)	POWER GRID	D	FOR PILE FOUNDATION WORK AND OTHER CONSTRUCTION RELATED WORK	18/May/2024	08:00	19/May/2024	18:00		PLANNED	Approved	18-May-24	08:00	19-May-24	18:00	
1097	RQ173781	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	17/May/2024	14:00	17/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-May-24	14:00	17-May-24	18:00	
1098	RQ174492	OCC_218	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP work	17/May/2024	10:00	17/May/2024	18:00		PLANNED	Approved	17-May-24	10:00	17-May-24	18:00	
1099	RQ174444	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	17/May/2024	09:00	17/May/2024	18:00	kindly approve	PLANNED	Approved	17-May-24	09:00	17-May-24	18:00	
1100	RQ173780	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	17/May/2024	09:00	17/May/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-May-24	09:00	17-May-24	12:00	
1101	RQ174068	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	AMP works and Tightening of Dropper before peak loading.	16/May/2024	09:00	18/May/2024	18:00	Kindly approve	PLANNED	Approved	16-May-24	09:00	18-May-24	18:00	
1102	RQ174491	OCC_218	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	16/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	16-May-24	08:00	16-May-24	18:00	

1103	RQ173763	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	15/May/2024	10:00	17/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-May-24	10:00	17-May-24	18:00	
1104	RQ174346	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.
1105	RQ174347	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/May/2024	08:00	15/May/2024	20:00		PLANNED	0	15-May-24	21:00	16-May-24	5:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan.

1106	RQ174413	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR PILE FOUNDATION WORK AND OTHER CONSTRUCTION RELATED WORK	15/May/2024	08:00	16/May/2024	18:00		PLANNED	Approved	15-May-24	08:00	16-May-24	18:00	
1107	RQ173779	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	14/May/2024	14:00	14/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	14-May-24	14:00	14-May-24	18:00	
1108	RQ174315	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWER GRID	D	AMP works	14/May/2024	09:00	15/May/2024	18:00	Kindly approve	PLANNED	Approved	14-May-24	09:00	15-May-24	18:00	
1109	RQ174490	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	14/May/2024	09:00	18/May/2024	18:00	kindly approve	PLANNED	Approved	14-May-24	09:00	18-May-24	18:00	
1110	RQ173778	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	14/May/2024	09:00	14/May/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Approved	14-May-24	09:00	14-May-24	12:00	
1111	RQ174067	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	AMP works and Tightening of Dropper before peak loading.	13/May/2024	09:00	15/May/2024	18:00	Kindly approve	PLANNED	Approved	13-May-24	09:00	15-May-24	18:00	
1112	RQ173762	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	12/May/2024	10:00	14/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	12-May-24	10:00	14-May-24	18:00	
1113	RQ174357	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kv side Transfer Bus side 89C isolator jumper work -under SS-95 package	12/May/2024	08:00	12/May/2024	18:00		PLANNED	Approved	12-May-24	17:00	12-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1114	RQ174489	OCC_218	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	11/May/2024	10:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	10:00	11-May-24	18:00	
1115	RQ174349	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kv side Main Bus-2 side 89B isolator jumper work -under SS-95 package	11/May/2024	08:00	11/May/2024	18:00		PLANNED	Approved	11-May-24	17:00	11-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1116	RQ174488	OCC_218	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP work	10/May/2024	10:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	10:00	10-May-24	18:00	
1117	RQ174428	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofiting work	10/May/2024	08:00	10/May/2024	18:00	kindly approve	PLANNED	Approved	10-May-24	08:00	10-May-24	18:00	

1118	RQ174348	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-1 side 89A isolator jumper work -under SS-95 package	10/May/2024	08:00	10/May/2024	18:00		PLANNED	Approved	10-May-24	17:00	10-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1119	RQ174427	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofiting work	09/May/2024	08:00	09/May/2024	18:00	kindly approve	PLANNED	Approved	09-May-24	08:00	09-May-24	18:00	
1120	RQ174314	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWER GRID	D	AMP works	07/May/2024	09:00	08/May/2024	18:00	Kindly approve	PLANNED	Approved	07-May-24	09:00	08-May-24	18:00	
1121	RQ174355	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	07-May-24	17:00	14-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1122	RQ174356	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	07/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	07-May-24	17:00	14-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1123	RQ174345	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Transfer Bus 89C tandom isolator erection work -under SS-95 package	07/May/2024	08:00	07/May/2024	16:00		PLANNED	Approved	07-May-24	17:00	07-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1124	RQ173761	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	04/May/2024	10:00	05/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-May-24	10:00	05-May-24	18:00	
1125	RQ174344	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-2 side 89B tandom isolator erection work -under SS-95 package	03/May/2024	08:00	03/May/2024	16:00		PLANNED	Approved	03-May-24	17:00	03-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.
1126	RQ173760	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/May/2024	10:00	02/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-May-24	10:00	02-May-24	18:00	
1127	RQ174343	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For ICT jack bus Stringing work- Jack bus jumper work, 220kV side Main Bus-1 side 89A isolator erection work-under SS-95 package	01/May/2024	08:00	01/May/2024	18:00		PLANNED	Approved	01-May-24	17:00	01-May-24	23:00	May be allowed from 1700Hrs/One bus shutdown at a time/Subject to Rajasthan consent.

1128	RQ173750	OCC_218	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	"Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK) "	21/May/2024	10:00	21/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	21-May-24	10:00	21-May-24	18:00	
1129	RQ173749	OCC_218	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	"Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK) "	20/May/2024	10:00	20/May/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	20-May-24	10:00	20-May-24	18:00	
1130	RQ174842	OCC_218	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc..	14/May/2024	08:00	14/May/2024	18:00		PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	
1131	RQ174841	OCC_218	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc..	13/May/2024	08:00	13/May/2024	18:00		PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
1132	RQ174840	OCC_218	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Half Yearly Mtc..	07/May/2024	08:00	07/May/2024	18:00		PLANNED	Approved	07-May-24	08:00	07-May-24	18:00	
1133	RQ174839	OCC_218	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Half Yearly Mtc..	03/May/2024	08:00	03/May/2024	18:00		PLANNED	Approved	03-May-24	08:00	03-May-24	18:00	
1134	RQ174149	OCC_218	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	20/May/2024	09:30	20/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1135	RQ174148	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	19/May/2024	09:30	19/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1136	RQ174094	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/May/2024	14:00	28/May/2024	23:00		PLANNED	Approved	18-May-24	19:00	28-May-24	23:00	May be given from 1900 Hrs

1137	RQ174147	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	18/May/2024	09:30	18/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1138	RQ174146	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	17/May/2024	09:30	17/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1139	RQ174145	OCC_218	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	16/May/2024	09:30	16/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1140	RQ174144	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	15/May/2024	09:30	15/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1141	RQ174121	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)		D	Isolator Alignment & to fix hot spot issues	15/May/2024	08:00	15/May/2024	18:30		PLANNED	Approved	15-May-24	08:00	15-May-24	18:30		
1142	RQ174143	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	14/May/2024	09:30	14/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1143	RQ174118	OCC_218	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	For jumpering of Main Bus-2 on Bay No. 202	14/May/2024	08:00	14/May/2024	18:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	14-May-24	08:00	14-May-24	18:00	
1144	RQ174120	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)		D	Isolator Alignment & to fix hot spot issues	14/May/2024	08:00	14/May/2024	18:30		PLANNED	Approved	14-May-24	08:00	14-May-24	18:30	
1145	RQ174106	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, Jumper tightning	13/May/2024	17:00	16/May/2024	23:00		PLANNED	Approved	13-May-24	19:00	16-May-24	23:00	May be given from 1900 Hrs
1146	RQ174142	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	13/May/2024	09:30	13/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1147	RQ174117	OCC_218	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	For jumpering of Main Bus-1 on Bay No. 202	13/May/2024	08:00	13/May/2024	18:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	13-May-24	08:00	13-May-24	18:00	
1148	RQ174141	OCC_218	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	12/May/2024	09:30	12/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1149	RQ174140	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	11/May/2024	09:30	11/May/2024	18:30		PLANNED	Conditionally Approved					If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1150	RQ174133	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	11/May/2024	09:00	11/May/2024	17:00		PLANNED	Approved	11-May-24	09:00	11-May-24	17:00	

1151	RQ174139	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	10/May/2024	09:30	10/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1152	RQ174132	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	10/May/2024	09:00	10/May/2024	17:00		PLANNED	Approved	10-May-24	09:00	10-May-24	17:00		
1153	RQ174105	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, Jumper tightning	09/May/2024	17:00	12/May/2024	23:00		PLANNED	Approved	09-May-24	19:00	12-May-24	23:00		May be given from 1900 Hrs
1154	RQ174138	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	09/May/2024	09:30	09/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1155	RQ174131	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	09/May/2024	09:00	09/May/2024	17:00		PLANNED	Approved	09-May-24	09:00	09-May-24	17:00		
1156	RQ174137	OCC_218	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	08/May/2024	09:30	08/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1157	RQ174115	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	Integration of New Bays of M/s Serentica	08/May/2024	09:00	10/May/2024	18:00		PLANNED	Approved	08-May-24	19:00	10-May-24	23:00		May be given from 1900 Hrs
1158	RQ174130	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	08/May/2024	09:00	08/May/2024	17:00		PLANNED	Approved	08-May-24	09:00	08-May-24	17:00		

1159	RQ174108	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Jumper tightness work	07/May/2024	17:00	08/May/2024	23:00		PLANNED	Approved	07-May-24	19:00	08-May-24	23:00	May be given from 1900 Hrs	
1160	RQ174079	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	19:00	17-May-24	23:00	May be given from 1900 Hrs	
1161	RQ174078	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	19:00	17-May-24	23:00	May be given from 1900 Hrs	
1162	RQ174080	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	for AMP works	07/May/2024	14:00	17/May/2024	23:00		PLANNED	Approved	07-May-24	19:00	17-May-24	23:00	May be given from 1900 Hrs	
1163	RQ174136	OCC_218	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	07/May/2024	09:30	07/May/2024	18:30		PLANNED	Approved	07-May-24	09:30	07-May-24	18:30		
1164	RQ174129	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	07/May/2024	09:00	07/May/2024	17:00		PLANNED	Approved	07-May-24	09:00	07-May-24	17:00		
1165	RQ174123	OCC_218	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay extension works	06/May/2024	17:00	10/May/2024	23:00		PLANNED	Approved	06-May-24	19:00	10-May-24	23:00	May be given from 1900 Hrs	
1166	RQ174135	OCC_218	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	06/May/2024	09:30	06/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .
1167	RQ174128	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For construction activities of SS-104 package,extension of 220 KV bays, erection and testing activities.	06/May/2024	09:00	06/May/2024	17:00		PLANNED	Approved	06-May-24	09:00	06-May-24	17:00		
1168	RQ174104	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Jumper tightness work	05/May/2024	17:00	08/May/2024	23:00		PLANNED	Approved	05-May-24	19:00	08-May-24	23:00	May be given from 1900 Hrs	
1169	RQ174107	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Jumper tightness work	05/May/2024	17:00	06/May/2024	23:00		PLANNED	Approved	05-May-24	19:00	06-May-24	23:00	May be given from 1900 Hrs	
1170	RQ174134	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	05/May/2024	09:30	05/May/2024	18:30		PLANNED	Conditionally Approved						If these shutdowns urgently required , please avail in April month instead of end of May -24 . (one by one).At present Delhi load is around 4500MW and by end of may -24 it may be around 7000 MW .Face difficulties during Election Time and managing peak hours .

1171	RQ174114	OCC_218	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	Integration of New Bays of M/s Serentica	03/May/2024	09:00	05/May/2024	18:00		PLANNED	Approved	03-May-24	19:00	05-May-24	23:00	May be given from 1900 Hrs
1172	RQ174077	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	for AMP works	02/May/2024	14:00	07/May/2024	23:00		PLANNED	Approved	02-May-24	19:00	07-May-24	23:00	May be given from 1900 Hrs
1173	RQ174076	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	for AMP works	02/May/2024	14:00	07/May/2024	23:00		PLANNED	Approved	02-May-24	19:00	07-May-24	23:00	May be given from 1900 Hrs
1174	RQ174093	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/May/2024	14:00	13/May/2024	23:00		PLANNED	Approved	02-May-24	19:00	13-May-24	23:00	May be given from 1900 Hrs
1175	RQ174103	OCC_218	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Jumper tightness work	01/May/2024	17:00	04/May/2024	23:00		PLANNED	Approved	01-May-24	19:00	04-May-24	23:00	May be given from 1900 Hrs
1176	RQ174122	OCC_218	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay extension works	01/May/2024	17:00	05/May/2024	23:00		PLANNED	Approved	01-May-24	19:00	05-May-24	23:00	May be given from 1900 Hrs
1177	RQ174074	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	for AMP works	01/May/2024	14:00	06/May/2024	23:00		PLANNED	Approved	01-May-24	19:00	06-May-24	23:00	May be given from 1900 Hrs
1178	RQ174081	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	for AMP works	01/May/2024	14:00	06/May/2024	23:00			Approved	01-May-24	19:00	06-May-24	23:00	May be given from 1900 Hrs
1179	RQ174075	OCC_218	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	for AMP works	01/May/2024	14:00	06/May/2024	23:00			Approved	01-May-24	19:00	06-May-24	23:00	May be given from 1900 Hrs
1180	RQ174987	OCC_218	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	13/May/2024	08:00	18/May/2024	18:00			Approved	13-May-24	08:00	18-May-24	18:00	May be allowed subject to no other outage.
1181	RQ174986	OCC_218	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	06/May/2024	08:00	11/May/2024	18:00			Approved	06-May-24	08:00	11-May-24	18:00	May be allowed subject to no other outage.
1182	RQ174629	OCC_218	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	05/May/2024	07:00	05/May/2024	12:00	30-50MW load may be shifted to sister 220kv grids.Rest 200MW load shall be affected.		Approved	05-May-24	07:00	05-May-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1183	RQ174630	OCC_218	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	05/May/2024	07:00	05/May/2024	12:00	30-50MW load may be shifted to sister 220kv grids.Rest 200MW load shall be affected.		Approved	05-May-24	07:00	05-May-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.

1184	RQ174331	OCC_218	indigrd_sd	BUS	220 KV KADARPUR (GPTL) - BUS 1	GPTL	D	Shutdown required for SF6 gas filling work, Alarm 1 for 220kV Bus-1 G31 chamber B-Ph chamber SF6 pressure was detected.	02/May/2024	10:00	02/May/2024	18:00			Approved	02-May-24	10:00	02-May-24	18:00	
1185	RQ173694	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	22/May/2024	08:00	22/May/2024	18:00			Approved	22-May-24	08:00	22-May-24	18:00	
1186	RQ173695	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	22/May/2024	08:00	29/May/2024	18:00			Approved	22-May-24	08:00	29-May-24	18:00	
1187	RQ173692	OCC_218	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/May/2024	08:00	06/May/2024	18:00			Approved	06-May-24	08:00	06-May-24	18:00	
1188	RQ174971	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	AMP work	08/May/2024	08:00	08/May/2024	18:00			Approved	08-May-24	08:00	08-May-24	18:00	
1189	RQ174972	OCC_218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP work	01/May/2024	08:00	01/May/2024	18:00			Approved	01-May-24	08:00	01-May-24	18:00	
1190	RQ174730	OCC_218	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPL	D	for Line Maintenance And Tree Trimming Work	06/May/2024	08:00	06/May/2024	18:00			Approved	06-May-24	08:00	06-May-24	18:00	May be given subject to real time grid conditions.
1191	RQ174670	OCC_218	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Preventive Maintenance	05/May/2024	07:00	05/May/2024	13:00	Partial load including RTSS Samba fed from BB-II grid		Approved	05-May-24	07:00	05-May-24	13:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1192	RQ174669	OCC_218	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/May/2024	07:00	05/May/2024	13:00	Partial load including RTSS Samba fed from BB-II grid		Approved	05-May-24	07:00	05-May-24	13:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1193	RQ174554	OCC_218	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP works	02/May/2024	10:00	02/May/2024	18:00			Approved	02-May-24	10:00	02-May-24	18:00	
1194	RQ174179	OCC_218	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For 220 kv BUS BAR retrofitment work	17/May/2024	08:00	18/May/2024	18:00			Approved	17-May-24	08:00	18-May-24	18:00	

1195	RQ174802	OCC_218	cpcc3_sd	BAY	AWX1.Q3 TIE BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-2 (POWERGRID) AND FUTURE AT 500 KV HVDC RIHAND(PG) (POWERGRID)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	20/May/2024	10:00	20/May/2024	18:00			Approved	20-May-24	10:00	20-May-24	18:00	
1196	RQ174803	OCC_218	cpcc3_sd	BAY	AWX1.Q2 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-2 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	18/May/2024	10:00	18/May/2024	18:00			Approved	18-May-24	10:00	18-May-24	18:00	
1197	RQ174801	OCC_218	cpcc3_sd	BAY	AWX2.Q3 TIE BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-1 (POWERGRID) AND FUTURE AT 500 KV HVDC RIHAND(PG) (POWERGRID)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	16/May/2024	10:00	16/May/2024	18:00			Approved	16-May-24	10:00	16-May-24	18:00	
1198	RQ174804	OCC_218	cpcc3_sd	BAY	AWX2.Q1 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-1 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWER GRID	D	For maintenance of contactors and to rectify MB overheating problem	15/May/2024	10:00	15/May/2024	18:00			Approved	15-May-24	10:00	15-May-24	18:00	
1199	RQ174776	OCC_218	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	29/May/2024	10:00	29/May/2024	18:00			Approved	29-May-24	10:00	29-May-24	18:00	
1200	RQ174775	OCC_218	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 3 AT 220 KV JAULIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	27/May/2024	10:00	27/May/2024	18:00			Approved	27-May-24	10:00	27-May-24	18:00	

1201	RQ174788	OCC_218	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	27/May/2024	10:00	30/May/2024	18:00			Approved	27-May-24	10:00	30-May-24	18:00	Element must remain in service via other bay.
1202	RQ174789	OCC_218	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	23/May/2024	10:00	26/May/2024	18:00			Approved	23-May-24	10:00	26-May-24	18:00	Element must remain in service via other bay.
1203	RQ174244	OCC_218	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	Mechanism overhauling	20/May/2024	08:00	24/May/2024	18:00			Approved	20-May-24	08:00	24-May-24	18:00	Element must remain in service via other bay.
1204	RQ174792	OCC_218	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	17/May/2024	10:00	20/May/2024	18:00			Approved	17-May-24	10:00	20-May-24	18:00	Element must remain in service via other bay.
1205	RQ174793	OCC_218	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	13/May/2024	10:00	16/May/2024	18:00			Approved	13-May-24	10:00	16-May-24	18:00	Element must remain in service via other bay.
1206	RQ174276	OCC_218	cpcc1_sd	BAY	216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINAGAR (UP) (UP) CKT-1 AT MEERUT(PG)	POWER GRID	C	For attending SF6 Gas Leakage in Circuit Breaker	03/May/2024	08:00	07/May/2024	18:00			Approved	03-May-24	08:00	07-May-24	18:00	Element must remain in service via other bay.
1207	RQ174786	OCC_218	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	01/May/2024	10:00	04/May/2024	18:00			Approved	01-May-24	10:00	04-May-24	18:00	Element must remain in service via other bay.

1208	RQ174358	OCC_218	indigrd_sd	BAY	206 BUS COUPLER BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AND 220 KV KADARPUR (GPTL) - BUS 2 AT 220 KV KADARPUR (GPTL) (GPTL)	GPTL	D	Shutdown required for SF6 gas filling work, Alarm 1 for 220kV Bus-1 G31 chamber B-Ph chamber SF6 pressure was detected.	02/May/2024	10:00	02/May/2024	18:00			Approved	02-May-24	10:00	02-May-24	18:00	
1209	RQ174210	OCC_218	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	AMP of Coupling Traformer	30/May/2024	11:00	30/May/2024	18:00			Approved	30-May-24	17:00	30-May-24	23:00	May be given from 1700 Hrs
1210	RQ174760	OCC_218	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	25/May/2024	10:00	25/May/2024	18:00			Approved	25-May-24	10:00	25-May-24	18:00	
1211	RQ174761	OCC_218	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	22/May/2024	10:00	22/May/2024	18:00			Approved	22-May-24	10:00	22-May-24	18:00	
1212	RQ174215	OCC_218	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For AMP work	20/May/2024	09:00	22/May/2024	18:00			Approved	20-May-24	17:00	22-May-24	23:00	May be given from 1700 Hrs
1213	RQ174442	OCC_218	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	AMP works & installation of CCTV cameras in valve rooms.	15/May/2024	09:00	16/May/2024	18:00	kindly approve		Approved	15-May-24	09:00	16-May-24	18:00	
1214	RQ174066	OCC_218	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For 3 Yearly testing of SVC.	07/May/2024	09:00	07/May/2024	15:00	Kindly approve		Approved	07-May-24	09:00	07-May-24	15:00	
1215	RQ174212	OCC_218	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP works of STATCOM-1 equipments and RTV coating	05/May/2024	16:00	08/May/2024	23:00			Approved	05-May-24	17:00	08-May-24	23:00	May be given from 1700 Hrs
1216	RQ174211	OCC_218	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP works of STATCOM-1 equipments and RTV coating	01/May/2024	16:00	04/May/2024	23:00			Approved	01-May-24	17:00	04-May-24	23:00	May be given from 1700 Hrs
1217	RQ174214	OCC_218	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/May/2024	15:00	18/May/2024	18:00	Complete STATCOM Station-2 Shutdown Required.		Approved	14-May-24	17:00	18-May-24	18:00	May be given from 1700 Hrs

1218	RQ174213	OCC_218	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/May/2024	15:00	13/May/2024	23:59	Complete STATCOM Station-1 Shutdown Required.		Approved	11-May-24	17:00	13-May-24	23:59	May be given from 1700 Hrs
------	----------	---------	----------	-------------	--	------------	---	--	-------------	-------	-------------	-------	---	--	----------	-----------	-------	-----------	-------	----------------------------

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Shutdown Status	OCC Remarks		
1	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/May/24	7:00	31/May/24	18:00	D	For OPGW stringing under live line condition, Non auto required at both ends.	approved	
2	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-1	2/May/24	9:00	2/May/24	15:00	D	Spare Unit to be taken out of service and B phase to be taken in service. SPARE ICT TO BE TAKEN OUT OF SERVICE FOR SWITCHING WITH ICT #2 B PHASE FOR ONGOING ongoing ICT#3 foundation/Baffle walls construction work AT BANASKANTHA	approved	ATC-TTC of NR Export to be curtailed by 650 MW
3	WRPC	POWERGRID	765KV/400KV BANASKANTHA-ICT-2	3/May/24	9:00	3/May/24	15:00	D	ICT#2 B phase to be make out of service for ongoing ICT#3 foundation/Baffle walls construction work	approved	ATC-TTC of NR Export to be curtailed by 650 MW
4	WRPC	POWERGRID	765KV-SATNA-ORAI-1	13/May/24	8:00	14/May/24	19:00	D	For attending SD defects in Line. For Switching of Spare with R-ph (For taking R-Ph in Service) at satna end. Dia to kept open at both ends	rejected	ATC-TTC of NR Import to be curtailed by 2450 MW.
5	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	13/May/24	8:00	14/May/24	19:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-ORAI-1	approved	
6	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	7/May/24	9:00	7/May/24	18:00	D	For attending shutdown defects in line. Dia to kept open at both ends. A/R Non Auto mode of ckt-2 is required to facilitate work in 765KV-BANASKANTHA-CHITTORGARH-1	approved	ATC-TTC of NR Export to be curtailed by 1750 MW
7	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	7/May/24	9:00	7/May/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-1	approved	
8	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	8/May/24	9:00	8/May/24	18:00	D	AMP works of Line, Dia to kept open at both ends	rejected	ATC-TTC of NR Import to be curtailed by 2150 MW.
9	WRPC	POWERGRID	765KV-SATNA-ORAI-1	8/May/24	9:00	8/May/24	18:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2	rejected	
10	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	8/May/24	9:00	8/May/24	18:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-ORAI-1	rejected	
11	WRPC	POWERGRID	765KV-SATNA-BINA-2	8/May/24	7:00	8/May/24	18:00	D	For AMP of Line and line terminal equipment, Dia to kept open at both ends	approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturday/Sunday
12	WRPC	POWERGRID	400KV-SHUJALPUR-RAPP-1	8/May/24	9:30	8/May/24	17:30	D	AMP WORK OF 400KV SHUJALPUR-RAPP-1 LINE BAY (413L) EQUIPMENT, Dia to kept open at both ends	approved	ATC-TTC of NR Export to be curtailed by 250 MW
13	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	10/May/24	9:00	10/May/24	18:00	D	AMP works of Line, Dia to kept open at both ends	discussed in main list	
14	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-JABALPUR-2	11/May/24	9:00	11/May/24	18:00	D	Line terminal equipment and Line AMP works. A/R Non Auto mode of 765KV-VINDHYACHAL(PS)-JABALPUR-1 is required For attending shutdown defects in 765KV-VINDHYACHAL(PS)-JABALPUR-2 Dia to kept open at both ends	approved	ATC-TTC of NR Import to be curtailed by 1100 MW. May be availed on Saturday/Sunday
15	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	13/May/24	9:00	13/May/24	18:00	D	AMP works of Line, Dia to kept open at both ends	discussed in main list	
16	WRPC	POWERGRID	765KV-INDORE-VADDARA-1	13/May/24	8:00	13/May/24	18:00	D	FOR SHUT-DOWN NATURE DEFECT ATTENDING, Dia to kept open at both ends	approved	ATC-TTC of NR Export to be curtailed by 700 MW
17	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	14/May/24	9:00	14/May/24	18:00	D	For attending shutdown defects in line. Dia to kept open at both ends. A/R Non Auto mode of ckt-1 is required to facilitate work in 765KV-BANASKANTHA-CHITTORGARH-2	approved	ATC-TTC of NR Export to be curtailed by 1750 MW
18	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	14/May/24	9:00	14/May/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-2	approved	
19	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-1	14/May/24	9:00	14/May/24	18:00	D	Line terminal equipment and Line AMP works, Dia to be kept open at both ends.	approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturday/Sunday
20	WRPC	POWERGRID	765KV-SATNA-VINDHYACHAL(PS)-2	15/May/24	9:00	15/May/24	18:00	D	Line AMP works, Line LR and Line Terminal Equipment AMP works at Vindhyachal(PS). Spare Rotation (done on dt 04.11.2023 : Spare IN and B-ph OILT) Work Due Date 03.05.2024. (Satna) B ph IN and Spare out). Dia to kept open at both ends.	approved	ATC-TTC of NR Import to be curtailed by 750 MW. May be availed on Saturday/Sunday
21	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	15/May/24	9:00	16/May/24	18:00	D	AMP works of Line, A/R Non Auto mode of 765KV-GWALIOR-SATNA-2 & 765KV-SATNA-ORAI-1 is required For attending shutdown defects in 765KV-GWALIOR-ORAI-1. Dia to kept open at both ends.	approved	
22	WRPC	POWERGRID	765KV-SATNA-ORAI-1	15/May/24	9:00	16/May/24	18:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-GWALIOR-ORAI-1	approved	
23	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	17/May/24	8:00	18/May/24	19:00	D	For attending SD defects in Line, A/R Non Auto mode of 765KV-JABALPUR-ORAI-2 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-1	approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturday/Sunday
24	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	17/May/24	8:00	18/May/24	19:00	D	A/R Non Auto mode of 765KV-JABALPUR-ORAI-2 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-1	approved	
25	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	19/May/24	8:00	20/May/24	19:00	D	For attending SD defects in Line, A/R Non Auto mode of 765KV-JABALPUR-ORAI-1 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-2	approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Saturday/Sunday
26	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	19/May/24	8:00	20/May/24	19:00	D	A/R Non Auto mode of 765KV-JABALPUR-ORAI-1 is required For attending shutdown defects in 765KV-JABALPUR-ORAI-2	approved	
27	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-2	27/May/24	9:00	27/May/24	18:00	D	AMP works of Line, Dia to kept open at both ends	approved	ATC-TTC of NR Import to be curtailed by 450 MW. May be availed on Saturday/Sunday
28	WRPC	MP SLDC	220KV-BHAMPURA-RANPUR-1	6/May/24	8:00	6/May/24	18:00	D	FOR LINE MAINTENANCE WORK	approved	
29	WRPC	MP SLDC	220KV-BHAMPURA-MODAK-1	9/May/24	8:00	9/May/24	18:00	D	FOR LINE MAINTENANCE WORK	approved	
30	WRPC	MP SLDC	220KV-MALANPUR-AURVA-1	10/May/24	9:00	10/May/24	17:00	D	FOR LINE MAINTENANCE WORK	approved	
31	WRPC	MP SLDC	220KV-MEHAON-AURVA-1	17/May/24	9:00	17/May/24	17:00	D	FOR LINE MAINTENANCE WORK	approved	
32	WRPC	MP SLDC	132KV-SHEOPUR-KHANDAR-2	1/May/24	9:00	31/May/24	18:00	C	For modification tower dismantling and erection work) due to gauge conversion of Railways.	approved	
33	WRPC	MP SLDC	132KV-SHEOPUR-KHANDAR-2	7/May/24	9:00	7/May/24	18:00	D	FOR LINE MAINTENANCE WORK (OPPORTUNITY S/D)	approved	
34	ERPC	POWERGRID	765KV-FATEHPUR-PUSALI-1	14/May/24	8:00	14/May/24	17:30	D	REPLACEMENT OF FLASHOVER INSULATOR	approved	
35	ERPC	POWERGRID	765KV-GAYA-VARANASI-2	13/May/24	8:00	13/May/24	17:30	D	BROKEN INSULATOR REPLACEMENT WORK DAMAGED BY MISCREANT	approved	
36	ERPC	POWERGRID	765KV-GAYA-VARANASI-1	1/May/24	8:00	5/May/24	17:30	C	For rectification of bend leg of tower no. 278	approved	
37	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2	6/May/24	8:00	10/May/24	17:30	D	FOR COMPLETE INSULATOR REPLACEMENT WORK FROM PORCELAIN TO POLYMER	approved	
38	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	6/May/24	8:00	10/May/24	17:30	D	TO FACILITATE SD WORK IN PARALLEL CIRCUIT	approved	
39	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1	1/May/24	8:00	5/May/24	17:30	D	FOR COMPLETE INSULATOR REPLACEMENT WORK FROM PORCELAIN TO POLYMER	approved	
40	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	1/May/24	8:00	5/May/24	17:30	D	TO FACILITATE SD WORK IN PARALLEL CIRCUIT	approved	
41	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	4/May/24	9:00	4/May/24	17:30	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME	approved	
42	ERPC	POWERGRID	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	3/May/24	9:00	3/May/24	17:30	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME	approved	
43	ERPC	POWERGRID	765KV-GAYA-BALIA-1	20/May/24	9:00	24/May/24	17:30	D	REPLACEMENT OF INSULATORS AT MAJOR CROSSING	approved	
44	ERPC	POWERGRID	63MVAR SWITCHABLE L/R OF 400KV-PUSALI(PG)-VARANASI-1 AT PUSALI(PG)	24/May/24	8:00	24/May/24	20:00	D	Bay 402 LBB retro and SCADA validation work.	approved	
47	ERPC	POWERGRID	400KV-PUSALI(PG)-VARANASI-1	24/May/24	8:00	24/May/24	20:00	D	Bay 402 LBB retro and SCADA validation work.	approved	
48	ERPC	POWERGRID	63MVAR SWITCHABLE L/R OF 400KV-PUSALI(PG)-VARANASI-1 AT PUSALI(PG)	23/May/24	8:00	23/May/24	20:00	D	401-LR LBB retro and SCADA validation work.	approved	
49	ERPC	POWERGRID	400KV-PUSALI(PG)-VARANASI-1	23/May/24	8:00	23/May/24	20:00	D	401-LR LBB retro and SCADA validation work.	approved	
50	ERPC	POWERGRID	63MVAR SWITCHABLE L/R OF 400KV-PUSALI(PG)-VARANASI-1 AT PUSALI(PG)	21/May/24	8:00	21/May/24	20:00	D	Main Bay 401 LBB retro and SCADA validation work.	approved	
51	ERPC	POWERGRID	400KV-PUSALI(PG)-VARANASI-1	21/May/24	8:00	21/May/24	20:00	D	Main Bay 401 LBB retro and SCADA validation work.	approved	
52	ERPC	POWERGRID	400KV Sasaram - Allahabad Ckt 1	27/May/24	8:00	27/May/24	18:00	D	for S/D nature defect rectification	approved	
53	ERPC	POWERGRID	400KV Sasaram - Allahabad Ckt 1	29/May/24	8:00	29/May/24	18:00	D	for S/D nature defect rectification	approved	
54	ERPC	POWERGRID	400KV Sasaram - Varanasi Ckt 1	28/May/24	8:00	28/May/24	18:00	D	for S/D nature defect rectification	approved	
55	ERPC	POWERGRID	400KV Sasaram - Varanasi Ckt 1	30/May/24	8:00	30/May/24	18:00	D	for S/D nature defect rectification	approved	
56	ERPC	POWERGRID	765KV Sasaram - Fatehpur Ckt 1	20/May/24	9:00	21/May/24	18:00	D	Rectification of broken insulator disc at tower no. 513, 592, 639, 649, 683	approved	
57	ERPC	POWERGRID	400KV Balia - Patna Ckt 2	1/May/24	8:00	1/May/24	18:00	D	for CSD Fine tuning	approved	S/d of one ckt at a time may be availed for CSD tuning
58	ERPC	POWERGRID	400KV Balia - Biharsharif Ckt 1	2/May/24	8:00	2/May/24	18:00	D	for CSD Fine tuning	approved	S/d of one ckt at a time may be availed for CSD tuning
59	ERPC	POWERGRID	400KV Balia - Biharsharif Ckt 2	3/May/24	9:00	3/May/24	18:00	D	for CSD Fine tuning	approved	S/d of one ckt at a time may be availed for CSD tuning
60	ERPC	POWERGRID	TCSF FSC of 400KV Gorakhpur-Muzaffarpur Line#1	22/05/2024	9:00	22/05/2024	17:00	D	OPTO Card troubleshooting	approved	
61	ERPC	POWERGRID	TCSF FSC of 400KV Gorakhpur-Muzaffarpur Line#2	25/05/2024	9:00	25/05/2024	17:00	D	OPTO Card troubleshooting	approved	

S. No.	Name of Sub-Station	Date of Shut-down (DD.MM.YYYY)	Time duration of shut-down	Name of the Element	Work to be carried	Special Remarks (if any)	S/d Status	OCC Remarks
1	400kv S/stn. Tikrikalan	22.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
2	400kv S/stn. Tikrikalan	23.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
3	400kv S/stn. Tikrikalan	24.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
4	400kv S/stn. Tikrikalan	25.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
5	400kv S/stn. Tikrikalan	26.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
6	400kv S/stn. Tikrikalan	27.04.2024	05.00 to 10.00hrs	Bawana ckt-I	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
7	400kv S/stn. Tikrikalan	29.04.2024	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
8	400kv S/stn. Tikrikalan	30.04.2024	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
9	400kv S/stn. Tikrikalan	14.05.24	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
10	400kv S/stn. Tikrikalan	15.05.24	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
11	400kv S/stn. Tikrikalan	16.05.24	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
12	400kv S/stn. Tikrikalan	17.05.24	05.00 to 10.00hrs	Bawana ckt-II	Tightning of tension tower fittngs	Load will be manage of Bawana ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
13	400kv S/stn. Tikrikalan	18.05.24	05.00 to 10.00hrs	Jhatikara ckt-I	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
14	400kv S/stn. Tikrikalan	19.05.24	05.00 to 10.00hrs	Jhatikara ckt-I	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-II	approved	May be given subject to real time grid conditions/Load management by Delhi.
15	400kv S/stn. Tikrikalan	20.05.24	05.00 to 10.00hrs	Jhatikara ckt-II	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
16	400kv S/stn. Tikrikalan	21.05.24	05.00 to 10.00hrs	Jhatikara ckt-II	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
17	400kv S/stn. Tikrikalan	22.05.24	05.00 to 10.00hrs	Jhatikara ckt-II	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
18	400kv S/stn. Tikrikalan	23.05.24	05.00 to 10.00hrs	Jhatikara ckt-II	Tightning of tension tower fittngs	Load will be manage of Jhatikara ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.
19	400kv S/stn. Tikrikalan	24.05.24	05.00 to 10.00hrs	Jhatikara ckt-II	Change of broken spacer	Load will be manage of Jhatikara ckt-I	approved	May be given subject to real time grid conditions/Load management by Delhi.

OCC_218 _ IndiGrid proposed outages												
Sl.No.	Region	Voltage	SPV Line/SS	Element Name	From	Time	To	Time	Basis	Purpose/Reason	Shutdown Status	OCC Remaks
1	NR	400KV	NRSS Lines	400kv Koldam (NT)-Parbati Pooling Banala(PG) (PKTCL)	02.05.2024	8:00	16.05.2024	18:00	Continuous	Replacement of Damaged tower due to Force Majeure Event.	approved	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station/Subject to real time Grid conditions.
2	NR	400KV	NRSS Lines	400kv Nallagarh(PG)-Parbati Pooling Banala(PG) (PKTCL)	17.05.2024	8:00	30.05.2024	18:00	Continuous	Replacement of Damaged tower due to Force Majeure Event.	approved	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station/Subject to real time Grid conditions.

DTL proposed shutdowns for 218th NRPC OCC meeting

S. No.	OCC No.	Voltage level	Element Name	C/D	Reason	From		To		Remarks	Shutdown Status	OCC Remaks
						Date	Time	Date	Time			
1	OCC_218	400kV	315 MVA ICT-I at Bawana	Continuous	Internal Inspection of 315 MVA ICT-1 by opening of window/inpection cover & Dehydration at 400kV Sub Station bawana, Delhi	19.04.2024	09:30 Hrs	25.04.2024	17:30 Hrs	During the shutdown load will be met through ICT-2,3,4,5,6	approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.

OUTAGE PLANNING TO BE APPROVED IN 218TH OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPSLDC	For the Month	Mar-24	Request Date	09.04.2024										
Line Details							Proposed Date and Time									
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	HPSEBL (220 kV Substation Giri Nagar)	220 kV	Khodri (UJVNL)	Majri (HPSEBL)	HPPTCL	Both Circuit (ID No. 86 & 88)	Inter-State	Daily	General maintenance and attend the hot spot points of 220/132kv Sub station Giri Nagar, repair of 132kV BUS A & B isolators, replacement of horizontal & vertical pipes of Isolator of 132kV feeders, general maintenance of breakers, repair and overhauling of 220kv BUS & line isolators with gear mechanism & replacement of burnt jumpers and clamps at 220kV yard.	06.05.2024	09:00Hrs.	06.05.2024	18:00 Hrs.		approved	May be given subject to real time grid conditions/Uttarakhand consent/No generation loss.

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	S/d Status	OCC Remarks
1	220 KV Ballabgarh(BBMB)-Charkhi Dadri(BBMB) S/c	BBMB	Continuous	Erection, Stringing & Sagging of new towers in place of 505-505A as a deposit work of HRIDC (Haryana Rail Infrastructure Development Corporation Ltd.) for Palwal to Sonipat, Haryana Orbital Rail Corridor development work	20.04.2024 (08:00)	11.05.2024 (17:00)	approved	Shutdown may be allowed subject to real time Grid conditions and load management by BBMB. Also, no other shutdown from both station will be allowed during outage period.
2	220 kv Samaypur(BBMB)-Charkhi Dadri(BBMB) S/c	BBMB	Continuous	Erection, Stringing & Sagging of new towers in place of 505-505A as a deposit work of HRIDC (Haryana Rail Infrastructure Development Corporation Ltd.) for Palwal to Sonipat, Haryana Orbital Rail Corridor development work	20.04.2024 (08:00)	11.05.2024 (17:00)	approved	Shutdown may be allowed subject to real time Grid conditions and load management by BBMB. Also, no other shutdown from both station will be allowed during outage period.
3	220 KV Bhakra-Ganguwal Ckt-V	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5 sq. inch ACSR Morkulla conductor bus at 220 KV Bus Section - 1	30.04.2024 (08:00)	06.05.2024 (17:00)	approved	load to be managed by BBMB
4	220 KV Bhakra-Mahilpur Ckt-II	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5 sq. inch ACSR Morkulla conductor bus at 220 KV Bus Section - 1	30.04.2024 (08:00)	06.05.2024 (17:00)	approved	load to be managed by BBMB
5	220 KV Bhakra-Jamalpur-II	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5 sq. inch ACSR Morkulla conductor bus at 220 KV Bus Section - 2	07.05.2024 (08:00)	13.05.2024 (17:00)	approved	load to be managed by BBMB
6	220 KV Bhakra-Mahilpur Ckt-I	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5 sq. inch ACSR Morkulla conductor bus at 220 KV Bus Section - 2	07.05.2024 (08:00)	13.05.2024 (17:00)	approved	load to be managed by BBMB
7	220KV Bhakra-Ganguwal Ckt-IV	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5 sq. inch ACSR Morkulla conductor bus at 220 KV Bus Section - 2	07.05.2024 (08:00)	13.05.2024 (17:00)	approved	load to be managed by BBMB
8	220 KV Bhakra-Jamalpur-I	BBMB	Continuous	Replacement of 220 KV Single Bus Bar with twin 0.5sq. inch ACSR Morkulla conductor at Bus Section-3 & 2 no. Bus Isolators 278 & 279.	14.05.2024 (08:00)	20.05.2024 (17:00)	approved	load to be managed by BBMB

218th OCC additional shutdown of Rajasthan for May-2024

SR. NO.	Voltage	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	Type	From Date	From Time	To Date	To Time	REASON	ALTERNATIVE SUPPLY ARRANGEMENT	S/d Status	OCC REMARKS
1	400 KV	400KV S/C STPS-Ratangarh transmission line Ckt - I	Continuous Basis	25.04.2024	14.05.2024	10:00 Hrs	18:00 Hrs	Modification/shifting work of 400kV S/C STPS-Ratangarh transmission line Ckt - I (at NH / Bharatrnala crossing) under Deposit work of NHAI (Supervision by the RVPN).	During the shut down period supply will fed through 400 kV S/C STPS-Ratangarh line Ckt-II	approved	

PLANNED SHUT DOWN FOR THE MONTH OF MAY- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400 kV	400 Vishnuprayag-Alaknanda	02.04.2024	11.04.2024	8:00:00	18:00:00	M4 Maintenance of in GIS 400 VP-ALK	Daily		rejected	Requested date of shutdown already passed.
2	400 kV	400 Vishnuprayag-Muzaffarnagar	29.03.2024	05.04.2024	8:00:00	18:00:00	M4 Maintenance of in GIS 400 VP - MZN	Daily		rejected	Requested date of shutdown already passed.
3	400kV	Bus Section -I at 400KV Anpara BTPS	02.05.2024	02.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
4	400 kV	Bus Section -II at 400KV Anpara BTPS	03.05.2024	03.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
5	400 kV	GT-4 at 400KV Anpara BTPS	09.05.2024	09.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be given subject to real time grid conditions/No generation loss.
6	400 kV	GT-5 at 400KV Anpara BTPS	11.05.2024	11.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be given subject to real time grid conditions/No generation loss.
7	400 kV	Bus section 3 at 400KV Anpara BTPS	15.05.2024	15.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
8	400kV	Bus section 4 at 400KV Anpara BTPS	16.05.2024	16.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
9	765 kV	GT3 at 400KV Anpara ATPS	20.05.2024	20.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be given subject to real time grid conditions/No generation loss.
10	765kV	GT2 at 400KV Anpara ATPS	23.05.2024	23.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be given subject to real time grid conditions/No generation loss.
11	765kV	GT-1 at 400KV Anpara ATPS	28.05.2024	28.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be given subject to real time grid conditions/No generation loss.
12	765kV	Anpara-Obra line2 at 400KV Anpara ATPS	29.05.2024	29.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
13	765kV	BUS SECTION 1 at 400KV Anpara ATPS	31.05.2024	31.05.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impedance bus bar protection relay	continuous		approved	May be allowed subject to no other outage.
14	765kV	ICT-II Breaker at 400KV Anpara ATPS	01.05.2024	15.06.2024	9:00 Hrs	18:00Hrs	For replacement of Main breaker	continuous	ICT-II will in charged condition through transfer bus	approved	Element must remain in service via other bay.
15	765kV	ICT-II at 400KV Anpara ATPS	01.05.2024	01.05.2024	9:00 Hrs	18:00 Hrs	Attending oil leakage,Filtration of oil,Testing OF TRANSFORMER and BAY	continuous		approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
16	765kV	ICT-I at 400KV Anpara ATPS	20.05.2024	26.05.2024	9:00:00	18:00 Hrs	Attending oil leakage,Filtration of oil,Testing OF TRANSFORMER and BAY	continuous		approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
17	765kV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumping at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVar Line Reactor to charge the Line for Anti-Theft charging Purpose. At present Line is Anti-theft charged with 132kV	approved	
18	765kV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumping at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVar Line Reactor to charge the Line for Anti-Theft charging Purpose.At present Line is Anti-theft charged with 132kV	approved	
19	400 kV	765kV Main Bus-1 at Ghatampur TPS	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		approved	May be allowed
20	400 kV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		approved	
21	400 kV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		approved	

22	400 kV	765kV Main Bus-2 at Ghatampur TPS	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		approved	May be allowed
23	400 kV	Bay 810 Main bay for 330 MVAR Bus Reactor	30-Apr-24	31-May-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		approved	

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 218th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	220 KV BAWAL (HSIIDC)-MAU LINE	HVPNL	Cont..	1-May-24	09:00	10-May-24	18:30	for NCRTC diversion work		Approved	Subject to Haryana consent.
2	220kV D/C Daultabad-Manesar Line	HVPNL	Cont..	13-May-24	09:00	22-May-24	18:30	for NCRTC diversion work		Approved	Subject to Haryana consent.
3	220KV S/C Khetri-Jhunjhunu Transmission Line	RRVPNL	Daily	6-May-24	08:00	7-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
4	220KV D/C Ratangarh-Khetri Transmission Line Ckt-1	RRVPNL	Daily	2-May-24	08:00	5-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
5	220KV D/C Ratangarh-Khetri Transmission Line Ckt-2	RRVPNL	Daily	2-May-24	08:00	5-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
6	132 KV S/C Khetri-Buhana Transmission Line	RRVPNL	Daily	8-May-24	08:00	9-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
7	132KV S/C Khetri-Nangli Transmission Line	RRVPNL	Daily	27-May-24	08:00	28-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
8	220 KV S/C Mahendragarh-Narnaul Transmission Line	RRVPNL	Daily	22-May-24	08:00	23-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
9	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	RRVPNL	Daily	24-May-24	08:00	25-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
10	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	RRVPNL	Daily	20-May-24	08:00	21-May-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
11	220 kV S/C TL: AHEJOL-3 - Bay No 210 at Fatehgarh II	Adani Hybrid Energy	Daily	1-May-24	19:00	7-May-24	23:59	Over head Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd) T/L Section- N45/0- N46/0	Line to be put in Non-auto mode(Hot line stringing)	Approved	May be given from 1900 Hrs
12	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	RRVPNL	Daily	15-Apr-24	17:00	17-Apr-24	23:59	Over head Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd) T/L Section- N42/0- N43/0		Approved	May be given from 1700 Hrs
13	400 kV S/C Akal (Jaisalmer)-Jodhpur T/L	RRVPNL	Daily	2-May-24	17:00	3-May-24	23:59	Over head Stringing of 765 kV D/C Fatehgarh-II-Badhla-II (IInd T/L) Section- N50/0- N51/0		Approved	May be given from 1700 Hrs
14	132kV Ratangarh - Churu	RRVPNL	Daily	22.05.2024	08:00	22.05.2024	18:00	Shutdown for OPGW Diamond Creation works between TN-192 to 193 of 400kV Ratangarh-Sikar Line and TN-311 to 312 of 132kV Ratangarh-Churu Line		Approved	Subject to Rajasthan consent.
765 /400/220kV ICT/STATCOMS											
1	VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-May-24	17:00	18-May-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs
2	VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	19-May-24	17:00	20-May-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs
3	VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-May-24	17:00	18-May-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs
4	VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	19-May-24	17:00	20-May-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs
5	MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	21-May-24	17:00	21-May-24	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
6	MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	22-May-24	17:00	22-May-24	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
7	MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	23-May-24	17:00	23-May-24	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
8	MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	21-May-24	17:00	21-May-24	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
9	MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	22-May-24	17:00	22-May-24	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
10	MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	23-May-24	17:00	23-May-24	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
11	VSC-1 Branch for STATCOM at Bikaner -2	PGCIL	Daily	24-May-24	17:00	24-May-24	23:59	AMP of Bay equipments		Approved	May be given from 1700 Hrs
12	VSC-2 Branch for STATCOM at Bikaner -2	PGCIL	Daily	25-May-24	17:00	25-May-24	23:59	AMP of Bay equipments		Approved	May be given from 1700 Hrs
13	MSC-1 Branch for STATCOM at Bikaner -2	PGCIL	Daily	27-May-24	17:00	27-May-24	23:59	AMP of Bay equipments		Approved	May be given from 1700 Hrs

14	MSC-2 Branch for STATCOM at Bikaner -2	PGCIL	Daily	28-May-24	17:00	28-May-24	23:59	AMP of Bay equipments		Approved	May be given from 1700 Hrs
15	MSR Branch for STATCOM at Bikaner -2	PGCIL	Daily	29-May-24	17:00	29-May-24	23:59	AMP of Bay equipments		Approved	May be given from 1700 Hrs
16	STATCOM at Bikaner -2	PGCIL	Daily	30-May-24	17:00	30-May-24	23:59	AMP of Coupling Tranformer		Approved	May be given from 1700 Hrs
765/400/220kV BUS											
1	400KV Bus#1 PMSTL Meerut GIS	PGCIL	Daily	05-05-2024	7:00:00	12-05-2024	18:00	SF6 Gas density monitor body replacement		Approved	
2	400KV Bus#2 PMSTL Meerut GIS	PGCIL	Daily	15-05-2024	7:00:00	22-05-2024	18:00	SF6 Gas density monitor body replacement		Approved	
765KV/400/220kV Bays											
1	713 MAIN BAY - 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-3 AT BHADLA-2	PGCIL	Daily	01.05.2024	17:00:00	05.05.2024	23:00:00	Commissioning of 713 Reactor Bay		Approved	
2	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	PGCIL	Continuo us	1-May-24	08:00	15-May-24	20:00	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work		Approved	Element must remain in service via other bay.
3	400KV (413) bay at Fatehgarh-3	PGCIL	Continuo us	09.05.2024	17:00	17.05.2024	23:00	For Compliance of Vigilance department observation regarding streightening of foundation (Civil) of 413 Bay Circuit breaker R-phase.		Approved	Element must remain in service via other bay.
4	405T (Tie Bay for Bassi-1 & Hindaun Line) at Heerapura	PGCIL	Daily	21-May-24	09:00	21-May-24	18:00	AMP of Bay equipments		Approved	Element must remain in service via other bay.

POWERGRID NORTHERN REGION-III

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 218th OCC MEETING

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC
(PLANNED SHUT DOWNS)

S.N	INDENTING AGENCY	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	EQUIPMENT DETAILS		INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	DATE				Remarks	S/d Status	OCC Remarks
				NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER				PROPOSED DATE AND TIME		DD:MM:YYYY				
									FROM		TO				
									DATE	TIME	DATE	TIME			
1	POWERGRID_N R3	220KV	205 Bus Transfer Bay at Kanpur 400KV	POWERGR ID	Intra	Continuous	For pneumatic drive overhauling of circuit breaker-ABB make.	22-May-2024	9:00	25-May-2024	18:00	approved	All Element must remain in service.		
2	POWERGRID_N R3	400KV	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT LUCKNOW_1(PG)	POWERGR ID	Intra	Daily	AMP works	02-May-2024	9:00	02-May-2024	18:00	approved	May be given subject to real time grid conditions.		
3	POWERGRID_N R3	400KV	AC Filter Bank-Z2 Main bay breaker AWX2Q2 at Rihand HVDC a	POWERGR ID	Intra	Continuous	For maintenance of contactors and to rectify MB overheating problem of SIEMENS make breaker.	17.05.2024	9:00	17.05.2024	18:00	approved	Subjected no Power order restriction on HVDC		
4	POWERGRID_N R3	400KV	AC Filter bank-Z3 Main bay breaker AWX3Q1 at Rihand HVDC	POWERGR ID	Intra	Continuous	For maintenance of contactors and to rectify MB overheating problem of SIEMENS make breaker.	22.05.2024	9:00	22.05.2024	18:00	approved	Subjected no Power order restriction on HVDC		
5	POWERGRID_N R3	220KV	220 KV Bus 1 at Agra	POWERGR ID	Intra	Daily	To attend Isolator hotspot and jumper tightening	01-May-2024	9:00	01-May-2024	18:00	approved	May be given subject to real time grid conditions.		
6	POWERGRID_N R3	400KV	W1 W18 Q1 Pole 1 Converter TFR Main Bay at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	09-May-2024	9:00	09-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
7	POWERGRID_N R3	400KV	W1 W18 Q2 Pole 1 Converter TFR Tie Bay at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	11-May-2024	9:00	11-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
8	POWERGRID_N R3	400KV	W1 W16 Q3 Pole 2 Converter TFR Main Bay at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	13-May-2024	9:00	13-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
9	POWERGRID_N R3	400KV	W1 W16 Q2 Pole 2 Converter TFR Tie Bay at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	15-May-2024	9:00	15-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
10	POWERGRID_N R3	400KV	AC FILTER Sub bank Z3:Z1 at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	22-May-2024	9:00	22-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
11	POWERGRID_N R3	400KV	AC FILTER Sub bank Z3:Z2 at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	24-May-2024	9:00	24-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		
12	POWERGRID_N R3	400KV	AC FILTER Sub bank Z3:Z3 at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTs	27-May-2024	9:00	27-May-2024	18:00	approved	Subjected no Power order restriction on HVDC		

13	POWERGRID_N R3	400KV	AC FILTER Sub bank Z3:Z4 at Agra HVDC	POWERGR ID	Intra	Daily	AMP of CTS	29-May-2024	9:00	29-May-2024	18:00		approved	Subjected no Power order restriction on HVDC
14	PGYTL	400KV	500MVA, 400/220KV ICT 1 at Mohanlalganj_PGYTL	UPPTCL/P GYTL	Intra	Daily	CSD tuning	13-May-2024	9:00	13-May-2024	18:00		approved	May be given subject to real time grid conditions/Other ICTs to be in service.
15	PGYTL	400KV	500MVA, 400/220KV ICT 2 at Mohanlalganj_PGYTL	UPPTCL/P GYTL	Intra	Daily	CSD tuning	22-Apr-2024	9:00	22-Apr-2024	18:00		approved	May be given subject to real time grid conditions/Other ICTs to be in service.
16	PGYTL	400KV	400kV Bus Reactor 1 at Mohanlalganj_PGYTL	UPPTCL/P GYTL	Intra	Daily	CSD tuning	23-Apr-2024	9:00	23-Apr-2024	18:00		approved	May be given subject to real time grid conditions.

Format I(A): Request for transmission element outage by Indenting agency to RPC: 218th OCC Meeting

Indenting Agency		NHPC LTD.	For the Month	May-24	Date					Proposed Date and Time				S/d Status	OCC Remarks	
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks		
1	Parbati-II HEP, NHPC LIMITED	400 kV	Parbati-II	Banala	PGCIL	Parbati-II-Banala	Inter regional	Continuous	Shutdown required for both lines for implementation of line differential relay protection and to carry out civil repair works of potyard	14-May-2024	9:00	18-May-2024	18:00		approved	subject to HP and Powergrid consent.
2	Parbati-II HEP, NHPC LIMITED	400 kV	Parbati-II	Sainj	PGCIL	Parbati-II-Sainj	Inter regional	Continuous		14-May-2024	9:00	18-May-2024	18:00		approved	subject to HP and Powergrid consent.

A. Shutdown of 400 KV Talwandi -Muktsar Ckt-1 for Replacement of existing Porcelain insulators with Polymer insulators.

- 1. Name of the Line : 400 KV Talwandi -Muktsar Ckt-1**
- 2. Date of Shutdown: 20.04.2024 to 30.04.2024**
- 3. Time of Shutdown: 06:00 Hrs to 20:00 Hrs (Daily basis)**
- 4. Purpose of Shutdown: Replacement of existing Porcelain insulators with Polymer insulators**

NRLDC/NLDC Remarks:

Shutdown may be allowed subject to real time Grid conditions. Also, no other shutdown from both station will be allowed during outage period.

S/D Status:

approved

OCC Remarks:

B. Shutdown of 400 KV Talwandi -Muktsar Ckt-1 for Replacement of existing Porcelain insulators with Polymer insulators.

- 1. Name of the Line : 400/220KV 500MVA ICT-3 at Rajpura (PSTCL)**
- 2. Date of Shutdown: 23.04.2024 to 23.04.2024**
- 3. Time of Shutdown: 06:00 Hrs to 20:00 Hrs (Daily basis)**
- 4. Purpose of Shutdown: Protection Testing**

NRLDC/NLDC Remarks:

May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Punjab.

S/D Status:

approved

OCC Remarks:

Shutdown requested by BRO in 218th NRPC OCC meeting

S. No.	OCC No.	Voltage level	Element Name	C/D	Reason	From Date	To Date	From Time	To Time	Shutdown Status	OCC Remaks
1	OCC_218	220kV	Powergrid 220 kV Drass Kargil Transmission line	Daily	For construction of bridge at Kargil Town bye pass	21.04.2024	30.04.2024	07:00 Hrs	11:00 Hrs	approved	NHPC to manage generation at Nimmo Bazgo and Chutak HEP according to the load so as to form local island optimally.