



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/

दिनांक: 18.07.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 221वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 221th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.07.2024 में आयोजित प्रचालन समन्वय उप- समिति की 221 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 221st OCC meeting held on 15.07.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डॉ. के. मी. म.)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 221st OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | OCC Remarks |
|-------|------------------|------------|---------------------------|------------------------------|-------------------------------------------|------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------|-------------------|-------------------|------------------------------------------------------|--------------|-----------------|--------------------|--------------------|------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------|
| 1 | RQ184282 | OCC_221 | ntpcncr_sd | GENERATING UNIT | 88.71 MW ANTA GPS - UNIT 3 | NTPC | C | minor outage | 01/Aug/2024 | 00:00 | 07/Aug/2024 | 23:59 | Outage | PLANNED | Approved | 08-Aug-24 | 00:00 | 14-Aug-24 | 23:59 | NTPC informed that shutdown is required for Compulsory Inspection after 8500 EOH |
| 2 | RQ184321 | OCC_221 | ntpcos_sd | GENERATING UNIT | 500 MW RIHAND-I STPS - UNIT 1 | NTPC | C | Boiler overhauling plus TG Valve Servicing & FGD Damper Installation | 07/Aug/2024 | 00:00 | 10/Sep/2024 | 23:59 | | PLANNED | Rejected | | | | | NTPC informed that s/d is required to resolve eccentricity issue of turbine. UP denied consent. May be planned after 15th Sep |
| 3 | RQ184320 | OCC_221 | ntpcos_sd | GENERATING UNIT | 500 MW RIHAND-I STPS - UNIT 2 | NTPC | C | Boiler License Renewal plus Flue Gas Leakage | 01/Aug/2024 | 00:00 | 10/Aug/2024 | 23:59 | | PLANNED | Rejected | | | | | UP denied consent. May be planned after 15th Sep |
| 4 | RQ184318 | OCC_221 | ntpcos_sd | GENERATING UNIT | 210 MW DADRI-I TPS - UNIT 3 | NTPC | C | Boiler & Turbine Overhauling and Removal AUSC Loop | 01/Aug/2024 | 00:00 | 09/Sep/2024 | 23:59 | 70% power allocated to Gujarat | PLANNED | Approved | 01-Aug-24 | 00:00 | 09-Sep-24 | 23:59 | NTPC informed that Gujarat has given consent for the s/d |
| 5 | RQ184292 | OCC_221 | ntpcncr_sd | GENERATING UNIT | 153.2 MW ANTA GPS - UNIT 4 | NTPC | C | WHRB-2 LICENSE RENEWAL, ONLY whrb-2, GT#2 runs on open cycle | 28/Aug/2024 | 00:00 | 30/Aug/2024 | 23:59 | Outage | PLANNED | Approved | 28-Aug-24 | 00:00 | 30-Aug-24 | 23:59 | Mandatory Boiler License work may be allowed |
| 6 | RQ184319 | OCC_221 | ntpcos_sd | GENERATING UNIT | 111.19 MW AURAIYA GPS - UNIT 1 | NTPC | C | Compulsory Inspection after 8500 EOH | 01/Aug/2024 | 00:00 | 07/Aug/2024 | 23:59 | | PLANNED | Approved | 01-Aug-24 | 00:00 | 07-Aug-24 | 23:59 | Approved in 29th LGBR meeting from 02-Aug-24 to 08-Aug-24 |
| 7 | RQ185172 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR-2 | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period in Sep |
| 8 | RQ185173 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1 | POWER GRID | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2 | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period in Sep |
| 9 | RQ185035 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | POWER GRID | D | For rectification of shutdown nature defect of transmission line, Dia to be kept open at both ends. by WR-2 | 29/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period in Sep |
| 10 | RQ184901 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1 | POWER GRID | D | FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC-143 by ER-1 | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:30 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:30 | Subjected to ERPC Approval |
| 11 | RQ184976 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 | POWER GRID | D | For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends. | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | S/D by WR-2, A/R Non Auto mode Ckt-1 during SD ckt-2 | PLANNED | Approved | 20-Aug-24 | 15:00 | 20-Aug-24 | 23:00 | ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval. To be availed from 15:00 hrs. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|-------------------------------------------|------------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------|
| 12 | RQ184975 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 | POWER GRID | D | For attending shutdown defects in Line. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends. | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | S/D by WR-2 , A/R Non Auto mode Ckt-2 during SD ckt-1 | PLANNED | Approved | 19-Aug-24 | 15:00 | 19-Aug-24 | 23:00 | ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval. To be availed from 15:00 hrs. |
| 13 | RQ185034 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASHI-GAYA (PG) CKT-2 | POWER GRID | D | Flashover Insulator replacement at loc-64, 101, 195, 218 & 229 by ER-1 | 05/Aug/2024 | 09:00 | 06/Aug/2024 | 17:30 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 06-Aug-24 | 17:30 | Subjected to ERPC Approval. To be staggered from sl 95 |
| 14 | RQ185043 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | For Switching of Spare with R-ph (For taking R-Ph in Service) by WR-2, Dia to kept open at both ends | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period after 15 Sep |
| 15 | RQ185045 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1 | POWER GRID | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-ORAI-1 | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period after 15 Sep |
| 16 | RQ184980 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | POWER GRID | D | Non-auto mode for tower tightening & missing tower member fixing above waist level | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | |
| 17 | RQ184420 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | | D | For auto relose defect rectification | 28/Aug/2024 | 10:00 | 28/Aug/2024 | 14:30 | | PLANNED | Approved | 28-Aug-24 | 15:00 | 28-Aug-24 | 23:00 | To be availed from 15:00 hrs |
| 18 | RQ184390 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | For attending S/D nature defects | 23/Aug/2024 | 14:00 | 24/Aug/2024 | 20:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 23-Aug-24 | 17:00 | 24-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 19 | RQ184454 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | | D | For attending S/D nature defects | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | Non Auto of 765KV Ajmer-Chittor CK1 | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 20 | RQ184453 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | | D | For attending S/D nature defects | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | Non Auto of 765KV Ajmer-Chittor CK2 | PLANNED | Approved | 22-Aug-24 | 17:00 | 22-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 21 | RQ184389 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | For attending S/D nature defects | 21/Aug/2024 | 14:00 | 22/Aug/2024 | 20:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 21-Aug-24 | 17:00 | 22-Aug-24 | 23:00 | ATC Curtailemnt of 500 MW in NR Export. Subjected to WRPC Approval. To be availed from 17:00 hrs |
| 22 | RQ184429 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 | | D | For Rectification of Shutdown nature defect | 21/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | Shutdown should be provided on time | PLANNED | Approved | 21-Aug-24 | 15:00 | 22-Aug-24 | 23:00 | ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval. To be availed from 15:00 hrs. |
| 23 | RQ184428 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 19/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | Shutdown should be provided on time | PLANNED | Approved | 19-Aug-24 | 15:00 | 20-Aug-24 | 23:00 | ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval. To be availed from 15:00 hrs. |

| | | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|------------------------------------------------------|-------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------|-----------------------------------------------------|
| 24 | RQ184498 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | | C | NHAI Diversion work | 05/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | NHAI Diversion works | PLANNED | Approved | 05-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | All statutoey clearances, FTC Approval to be submitted before charging of line | |
| 25 | RQ184497 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 | | C | Damaged conductor maintenance work | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 18:00 | Shutdown maintenance works | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 18:00 | May be availed on weekend | |
| 26 | RQ184496 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | | D | Damaged conductor maintenance work at loc no-380-381 | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 18:00 | Shutdown maintenance works | PLANNED | Rejected | | | | | | May be availed in lean NR Demand period in Sep |
| 27 | RQ184412 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | | C | NHAI DIVERSION WORK for AMRITASR-JAMNAGAR BHARATMALA PROJECT | 01/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | |
| 28 | RQ184413 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | | C | NHAI DIVERSION WORK for AMRITASR-JAMNAGAR BHARATMALA PROJECT | 01/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | |
| 29 | RQ185036 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2 | PVTSL | D | For rectification of shutdown nature defect of transmission line Punch point rectification by CGL at Vindhyachal(PS) by WR-2. with A/R off of Ckt 1 and Dia to be Kept open at both ends. | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR Demand period after 15 Sep |
| 30 | RQ184793 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1 | PVTSL | D | Line AMP works.Punch point rectification by CGL at Vindhyachal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends. by WR-2 | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR Demand period after 15 Sep |
| 31 | RQ184465 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-KOTPUTLI (PG) CKT-1 | | D | For Relay Testing and CoE Audit Compliance | 31/Aug/2024 | 09:00 | 31/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 31-Aug-24 | 09:00 | 31-Aug-24 | 18:00 | | |
| 32 | RQ184418 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | | D | AR relay Rtrofitment work | 30/Aug/2024 | 10:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 17:00 | 30-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 33 | RQ184466 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | D | For Relay Testing and CoE Audit Compliance | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 30-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|------------------------------------------------------|--|---|------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------|
| 34 | RQ184425 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-2 | | D | For Rectification of Shutdown nature defect | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 17:00 | 29-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 35 | RQ184424 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 17:00 | 28-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 36 | RQ184461 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | | D | Additional glass disc insertion: LOA given | 26/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | Non auto for 400 kv RAPPD-Jaipur South | PLANNED | Approved | 26-Aug-24 | 08:00 | 27-Aug-24 | 18:00 | |
| 37 | RQ184473 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 | | D | FOR AMP WORKS AND RELAY TESTING | 26/Aug/2024 | 08:00 | 26/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 08:00 | 26-Aug-24 | 18:00 | |
| 38 | RQ184460 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | D | Additional glass disc insertion: LOA given/ For attending S/D nature defects | 24/Aug/2024 | 08:00 | 25/Aug/2024 | 18:00 | Non auto for 400 kv RAPPD-Kota | PLANNED | Approved | 24-Aug-24 | 08:00 | 25-Aug-24 | 18:00 | |
| 39 | RQ184474 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1 | | D | FOR AMP WORKS AND RELAY TESTING | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 19-Aug-24 | 18:00 | |
| 40 | RQ184448 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | | D | For attending S/D nature defects | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 17:00 | 19-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 41 | RQ184472 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 | | D | FOR AMP WORKS | 18/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | 18-Aug-24 | 08:00 | 18-Aug-24 | 18:00 | |
| 42 | RQ184419 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | AR relay Rtrofitment work | 17/Aug/2024 | 10:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 17:00 | 17-Aug-24 | 23:59 | May be given from 1700 Hrs/subject to Raps consent |
| 43 | RQ184450 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 17/Aug/2024 | 08:00 | 17/Aug/2024 | 18:00 | Non Auto of 400 KV RAPP-Kankroli CKT | PLANNED | Approved | 17-Aug-24 | 17:00 | 17-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 44 | RQ184417 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 | | D | AR relay Rtrofitment work | 16/Aug/2024 | 10:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 17:00 | 16-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|------------------------------------------------------|--|---|---------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 45 | RQ184411 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | C | FOR NCRTC DIVERSION WORK | 16/Aug/2024 | 08:00 | 25/Aug/2024 | 18:30 | | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 46 | RQ184410 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | | C | FOR NCRTC DIVERSION WORK | 16/Aug/2024 | 08:00 | 25/Aug/2024 | 18:30 | Both lines should be shutdown simultaneously | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 47 | RQ184452 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | Non Auto of 400 KV CHITTOR-KANKROLI(PG) | PLANNED | Approved | | | | | | May be clubbed with sr no. 48 |
| 48 | RQ184459 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | | D | Polymer insulator replacement work | 16/Aug/2024 | 08:00 | 30/Aug/2024 | 18:00 | Non auto for 400 kv RAPP- Chittorgarh | PLANNED | Approved | 16-Aug-24 | 15:00 | 30-Aug-24 | 23:00 | | May be allowed from 1500Hrs /subject to NPCIL consent |
| 49 | RQ184426 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 50 | RQ184394 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) | | D | For attending S/D nature defects | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 14-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | | |
| 51 | RQ184479 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2 | | D | FOR AMP WORKS | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | | |
| 52 | RQ184427 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 53 | RQ184395 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) | | D | For attending S/D nature defects | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | | |
| 54 | RQ184381 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | | D | A/R relay Retrofitment work at Ajmer end | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 55 | RQ184481 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2 | | D | FOR AMP WORKS | 11/Aug/2024 | 08:00 | 11/Aug/2024 | 18:00 | | PLANNED | Approved | 11-Aug-24 | 08:00 | 11-Aug-24 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|-----------------------------------------------|--|---|-----------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------------------------------------|
| 56 | RQ184416 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-1 | | D | AR relay Rtrofitment work | 10/Aug/2024 | 10:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 17:00 | 10-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 57 | RQ184501 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | | D | For attending S/D nature defects | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 58 | RQ184509 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | | D | FOR DTTC COMMISSIONING WORK | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 13:00 | | PLANNED | Approved | 10-Aug-24 | 17:00 | 10-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 59 | RQ184388 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | | D | For attending S/D nature defects | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 60 | RQ184499 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | | D | For attending S/D nature defects | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 18:00 | |
| 61 | RQ184508 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | | D | FOR DTTC COMMISSIONING WORK | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 13:00 | | PLANNED | Approved | 09-Aug-24 | 17:00 | 09-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 62 | RQ184387 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 63 | RQ184386 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | | D | For attending S/D nature defects | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 64 | RQ184432 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 | | D | Fixtion of jumper bolt and other maintenance work | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent. |
| 65 | RQ184449 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | | D | For attending shutdown nature defects ie. cc rings VD bird guards etc | 08/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT | PLANNED | Approved | 08-Aug-24 | 17:00 | 10-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 66 | RQ184512 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-GURGAON (PG) CKT-1 | | D | For OPGW replacement from TN-3 to TN-5 | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | Shutdown required for OPGW replacement / shifting from TN-3 to TN-5 | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 67 | RQ184480 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | | D | FOR AMP WORKS | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|-----------------------------------------------|--|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------------------------------------|
| 68 | RQ184385 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | | D | For attending S/D nature defects | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 07-Aug-24 | 17:00 | 07-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 69 | RQ184384 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 06-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 70 | RQ184431 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1 | | D | Fixtion of spacer and other maintenance work | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent. |
| 71 | RQ184400 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABGARH (PG) CKT-2 | | C | For Shifting of existing Bay Equipment (LA,CVT,Wavetrap etc.) for installation new L/R 50MVAR in Mainpuri Line 1 and 2 at Ballabgarh Substation against Project : Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme - XXXI(ERSS-XXXI) | 05/Aug/2024 | 08:00 | 08/Aug/2024 | 21:00 | To be availed from 20.07.2024 to 24.07.2024 | PLANNED | Approved | 22-Jul-24 | 08:00 | 25-Jul-24 | 21:00 | May be given subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 72 | RQ184430 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1 | | D | Fixation of Copper bond and Bird guard | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent. |
| 73 | RQ184451 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | | D | For attending shutdown nature defects ie. cc rings VD bird guards etc | 05/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Non Auto of 400 KV Bhinmal-Kankroli CKT | PLANNED | Approved | 05-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval |
| 74 | RQ184500 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | | D | Non auto for E/W related defect rectification work/ for on line Insulator PID testing | 01/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | For rectification E/W related defect and non shutdown nature defect above bottom cross arm | PLANNED | Approved | 01-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 75 | RQ184502 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | | D | Non auto for E/W related defect rectification work/ for on line Insulator PID testing | 01/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | For rectification E/W related defect and non shutdown nature defect above bottom cross arm | PLANNED | Approved | 01-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|------------------------------------------------|--|---|-------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 76 | RQ184408 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2 | | C | FOR NCRTC DIVERSION WORK | 01/Aug/2024 | 08:00 | 25/Aug/2024 | 18:30 | Both lines should be shutdown simultaneously | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 77 | RQ184409 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3 | | C | FOR NCRTC DIVERSION WORK | 01/Aug/2024 | 08:00 | 25/Aug/2024 | 18:30 | | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 78 | RQ184478 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1 | | C | For attending internal leakage of SF6 gas | 01/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both station at a time.Subject to Punjab consent. |
| 79 | RQ184398 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2 | | C | For NHAI diversion works | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | For NHAI diversion works | PLANNED | Approved | 17-Jul-24 | 08:00 | 31-Jul-24 | 18:00 | Subject to real time consent of Haryana. |
| 80 | RQ184397 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1 | | C | For NHAI diversion works | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | For NHAI diversion works | PLANNED | Approved | 17-Jul-24 | 08:00 | 31-Jul-24 | 18:00 | Subject to real time consent of Haryana. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|-------------------------------------------------|------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------------------------------|
| 81 | RQ184399 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABGARH (PG) CKT-1 | | C | For Shifting of existing Bay Equipment (LA,CVT,Wavetrap etc.) for installation new L/R 50MVAR in Mainpuri Line 1 and 2 at Ballabgarh Substation against Project : Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme - XXXI(ERSS-XXXI) | 01/Aug/2024 | 08:00 | 04/Aug/2024 | 21:00 | To be availed from 15.07.2024 to 19.07.2024 | PLANNED | Approved | 17-Jul-24 | 08:00 | 20-Jul-24 | 21:00 | May be given subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 82 | RQ184458 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | Polymer insulator replacement work | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Non auto for 400 kv RAPP- Kankroli | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:59 | May be given from 1700 Hrs/Raps consent |
| 83 | RQ184307 | OCC_221 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 | POWER GRID | C | TBC SAS INTEGRATION | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED | Approved | | | | | May be clubbed with S.No. 89 |
| 84 | RQ184784 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 | POWER GRID | C | Replacement of line CVT at Vindhychal End under Addcap 2019-24 and Line Bay Equipment AMP | 21/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 85 | RQ184762 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1 | POWER GRID | D | Main Bay AR relay Configuration Work in 400KV Gorakhpur Motihari Line 1 | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 86 | RQ185032 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2 | POWER GRID | D | A/R Non auto mode to facilitate shutdown of Ckt-1 | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 87 | RQ184785 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | D | LBB retrofitting works and SCADA validation for 404R Bay by ER-1 | 14/Aug/2024 | 09:00 | 14/Aug/2024 | 17:30 | | PLANNED | Approved | 14-Aug-24 | 09:00 | 14-Aug-24 | 17:30 | |
| 88 | RQ184906 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWER GRID | D | LBB retrofitting works and SCADA validation for 401R Bay by ER-1 | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 17:30 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 17:30 | |
| 89 | RQ184783 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 | POWER GRID | C | Replacement of line CVT & CT at Vindhychal & Singrauli end under Addcap 2019-24. | 12/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 90 | RQ184974 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Yearly AMP of LTE and main bay circuit breaker at Kansari end, Dia to be kept open at both ends. | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | S/D requested by WR2 | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|-------------------------------------------------|--------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------|
| 91 | RQ185033 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | C | LBB retrofitting works and SCADA validation for 404 & 405 Bays by ER-1 | 08/Aug/2024 | 09:00 | 09/Aug/2024 | 17:30 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 09-Aug-24 | 17:30 | Subjected to ERPC Approval |
| 92 | RQ185040 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1 | POWER GRID | D | Line Equipment AMP Work at Vindhyachal(PS) by WR-2 with A/R non auto mode Ckt 2 is required. Dia to be kept open at both ends. | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | Subjected to unit outage at Riahand 3 and WRPC Approval |
| 93 | RQ185031 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1 | POWER GRID | D | A/R Non auto mode to facilitate shutdown of Ckt-2 | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 94 | RQ184763 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2 | POWER GRID | D | AMP of 400KV Gorakhpur Motihari Line 2 line equipments; AR Scheme modification | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 95 | RQ184911 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWER GRID | C | LBB retrofitting works and SCADA validation for 401 & 402 Bays by ER-1 | 05/Aug/2024 | 09:00 | 06/Aug/2024 | 17:30 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 06-Aug-24 | 17:30 | |
| 96 | RQ184902 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2 | POWER GRID,UP PTCL | D | Replacement of procelain insulator to polymer at Crossing & Major locations 185, 193, 199 & 210 by ER-1 | 12/Aug/2024 | 09:00 | 13/Aug/2024 | 17:30 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 13-Aug-24 | 17:30 | |
| 97 | RQ184903 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1 | POWER GRID,UP PTCL | D | A/R Non auto to facilitate shutdown of Ckt-2 | 12/Aug/2024 | 09:00 | 13/Aug/2024 | 17:30 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 13-Aug-24 | 17:30 | Subjected to ERPC Approval |
| 98 | RQ184977 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1 | RTCL | D | ATTENDING AMP WORK OF LINE EQUIPMENT & LINE REACTOR, at Shujalpur ss . Dia to be kept open at both ends. AR of Ckt-2 to be kept in non-auto mode. | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | S/D requested by WR-2 | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 99 | RQ184464 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2 | | D | For Relay Testing and CoE Audit Compliance | 29/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 29-Aug-24 | 09:00 | 29-Aug-24 | 18:00 | |
| 100 | RQ184463 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1 | | D | For Relay Testing and CoE Audit Compliance | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 18:00 | |
| 101 | RQ184447 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | | D | For attending S/D nature defects | 27/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK1 | PLANNED | Approved | 27-Aug-24 | 08:00 | 27-Aug-24 | 18:00 | May be given subject to real time grid conditions and NTPC/Rajasthan consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--|---|---------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------|---------|------------------------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------|
| 102 | RQ184467 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1 | | D | For Relay Testing and CoE Audit Compliance | 26/Aug/2024 | 09:00 | 26/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 26-Aug-24 | 09:00 | 26-Aug-24 | 18:00 | |
| 103 | RQ184446 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | | D | For attending S/D nature defects | 26/Aug/2024 | 08:00 | 26/Aug/2024 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK2 | PLANNED | Approved | 26-Aug-24 | 08:00 | 26-Aug-24 | 18:00 | May be given subject to real time grid conditions and NTPC/Rajasthan consent. |
| 104 | RQ184470 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2 | | D | FOR AMP WORKS AND RELAY TESTING | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 105 | RQ184469 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1 | | D | FOR AMP WORKS AND RELAY TESTING | 17/Aug/2024 | 08:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 08:00 | 17-Aug-24 | 18:00 | |
| 106 | RQ184471 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2 | | D | FOR AMP WORKS AND RELAY TESTING | 15/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | | PLANNED | Approved | 15-Aug-24 | 08:00 | 15-Aug-24 | 18:00 | |
| 107 | RQ184475 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1 | | D | FOR AMP WORKS AND RELAY TESTING | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 108 | RQ184476 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1 | | D | FOR AMP WORKS AND RELAY TESTING | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 109 | RQ184422 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 | | D | For Rectification of Shutdown nature defect | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 15:00 | 07-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 110 | RQ184421 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 15:00 | 06-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 111 | RQ184423 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | | D | For Rectification of Shutdown nature defect | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | |
| 112 | RQ184477 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1 | | D | FOR AMP WORKS AND RELAY TESTING | 04/Aug/2024 | 08:00 | 04/Aug/2024 | 18:00 | | PLANNED | Approved | 04-Aug-24 | 08:00 | 04-Aug-24 | 18:00 | |
| 113 | RQ184407 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1 | | C | FOR NCRTC DIVERSION WORK | 01/Aug/2024 | 09:00 | 10/Aug/2024 | 18:30 | OWNER - HVPNL Both lines and should be shutdown simultaneously | PLANNED | Conditionally Approved | 01-Aug-24 | 09:00 | 10-Aug-24 | 18:30 | Subject to real time consent of Haryana/Load to be managed by Haryana |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--|---|--------------------------|-------------|-------|-------------|-------|---------------------------|---------|------------------------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 114 | RQ184406 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1 | | C | FOR NCRTC DIVERSION WORK | 01/Aug/2024 | 09:00 | 10/Aug/2024 | 18:30 | | PLANNED | Conditionally Approved | 01-Aug-24 | 09:00 | 10-Aug-24 | 18:30 | Subject to real time consent of Haryana/Load to be managed by Haryana |
| 115 | RQ184457 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | | C | NHAI Diversion work | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Timely requirement of S/D | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility//If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 116 | RQ184456 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | | C | NHAI Diversion work | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Timely requirement of S/D | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility//If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 117 | RQ184455 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | | C | NHAI Diversion work | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Timely requirement of S/D | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility//If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|------------------------------------------------------|--------|---|----------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------|
| 118 | RQ184250 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SAHUPURI(UP)-KARAMNANA(BS) (UP) CKT-1 | UPPTCL | C | * Lilo of 132kv sahapuri karmnasa line at 132kv s/s chandauli as per >X agreement no 243ETC-(V)T-46/2022-23 date28.03.2023 | 05/Aug/2024 | 08:00 | 09/Aug/2024 | 17:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 09-Aug-24 | 17:00 | Subjected to ERPC Approval |
| 119 | RQ184441 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 30/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 30-Aug-24 | 15:00 | 31-Aug-24 | 23:00 | To be availed from 15:00 hrs |
| 120 | RQ184442 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | | D | For attending S/D nature defects | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 28-Aug-24 | 15:00 | 29-Aug-24 | 23:00 | To be availed from 15:00 hrs |
| 121 | RQ184468 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1 | | D | For Relay Testing and CoE Audit Compliance | 27/Aug/2024 | 09:00 | 27/Aug/2024 | 18:00 | For Relay Testing and CoE Audit Compliance | PLANNED | Approved | 27-Aug-24 | 09:00 | 27-Aug-24 | 18:00 | |
| 122 | RQ184437 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | D | AMP OF LINE EQUIPMENTS | 25/Aug/2024 | 09:00 | 25/Aug/2024 | 17:00 | AMP OF LINE EQUIPMENTS & Rectification of CoE Audit point | PLANNED | Approved | 25-Aug-24 | 09:00 | 25-Aug-24 | 17:00 | |
| 123 | RQ184402 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 | | D | For attending S/D nature defects | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 18:00 | Non auto mode of other parallel ckts from both ends required. | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 18:00 | |
| 124 | RQ184440 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | | D | For attending S/D nature defects | 22/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 22-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 125 | RQ184401 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2 | | D | For attending S/D nature defects | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | Non auto mode of other parallel ckts from both ends required. | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 126 | RQ184444 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | | D | For attending S/D nature defects | 20/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 20-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | ATC Curtailment of 450 MW in NR Import. To be availed on Sunday |
| 127 | RQ184462 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2 | | C | Shifting of Tower 79 to new Location | 15/Aug/2024 | 08:00 | 25/Aug/2024 | 18:00 | Shifting of Tower 79 to new Location | PLANNED | Rejected | | | | | May be availed in lean NR hydro period in Oct |
| 128 | RQ184403 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | | D | For attending S/D nature defects | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | |
| 129 | RQ184443 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 12/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 12-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | ATC Curtailment of 450 MW in NR Import. To be availed on Sunday |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------------------------|
| 130 | RQ184405 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 | | D | For attending S/D nature defects | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 18:00 | Non auto mode of other parallel ckts from both ends required. | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 18:00 | |
| 131 | RQ184391 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 | | D | For attending S/D nature defects | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 132 | RQ184434 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3 | | D | Relay Testing | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 17:00 | Relay Testing and AMP of Line equipment | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 17:00 | |
| 133 | RQ184439 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 | | D | For attending S/D nature defects | 08/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 08-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 134 | RQ184433 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2 | | D | Relay Testing | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 17:00 | Relay Testing and AMP of Line equipment | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 17:00 | |
| 135 | RQ184392 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) CKT-1 | | D | For attending S/D nature defects | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 07-Aug-24 | 5:00 | 07-Aug-24 | 10:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 136 | RQ184404 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 | | D | For attending S/D nature defects | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | Non auto mode of other parallel ckts from both ends required. | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | |
| 137 | RQ184436 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-2 | | D | Relay Testing | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 17:00 | Relay Testing and AMP of Line equipment | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 17:00 | |
| 138 | RQ184438 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 | | D | For attending S/D nature defects | 06/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 06-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 139 | RQ184435 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-1 | | D | Relay Testing | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 17:00 | Relay Testing and AMP of Line equipment | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 17:00 | |
| 140 | RQ184396 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | | D | For attending S/D nature defects | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | |
| 141 | RQ184393 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) | | D | For attending S/D nature defects | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | To attend SD nature defects | PLANNED | Approved | 01-Aug-24 | 5:00 | 02-Aug-24 | 10:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 142 | RQ184362 | OCC_221 | stuup_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-1 | | D | Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | To be availed in lean NR Demand period in Sep |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--|---|----------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|-----------------------------------------------------------------------|
| 143 | RQ184886 | OCC_221 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-2 | | D | Jumper replacement work at 581,655,741 by Allahabad TLM | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR Demand period in Sep |
| 144 | RQ184885 | OCC_221 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-1 | | D | Jumper replacement work at 581,655,759. by Allahabad TLM | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR Demand period in Sep |
| 145 | RQ184491 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 | | D | Stringing of 765 kV D/C Khetri-Narela TL | 29/Aug/2024 | 07:00 | 31/Aug/2024 | 19:00 | 4-5 | PLANNED | Approved | 29-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 146 | RQ184490 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 | | D | Stringing of 765 kV D/C Khetri-Narela TL | 29/Aug/2024 | 07:00 | 31/Aug/2024 | 19:00 | 4-5 | PLANNED | Approved | 29-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 147 | RQ184378 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | ATC curtailment of 200 MW in NR Export. To be availed from 17:00 hrs |
| 148 | RQ184377 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 149 | RQ184379 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 150 | RQ184380 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 151 | RQ184383 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | | D | COE audit observation & attending defects | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | Line with respective LR shutdown required | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | | |
| 152 | RQ184382 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | | D | COE audit observation & attending defects | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Line with respective LR shutdown required | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | | |
| 153 | RQ184371 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:00 | | To be availed after 17:00 hrs |
| 154 | RQ184372 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:00 | | To be availed after 17:00 hrs |
| 155 | RQ184373 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:00 | | To be availed after 17:00 hrs |
| 156 | RQ184370 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:00 | | ATC Curtailment of 500 MW in NR Export. To be availed after 17:00 hrs |

| | | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|-------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|--|------------------------------------------------|
| 157 | RQ185169 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2 | RRVPNL | D | Required alongwith 240 MVAR line reactor at Anta end For attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.(At present , the Spare Reactor is in operation in place of R-Phase Reactor of 765 KV Line Reactor Bank-2 due to defective circuit breaker of R-Phase of Line Reactor Bank-2) | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | | To be clubbed with line AMP/Outage work |
| 158 | RQ184671 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 | UPPTCL | C | For annual maintenance & Testing | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 15:00 | | PLANNED | Rejected | | | | | | | No such line exist |
| 159 | RQ185060 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV OBRA_C_TPS-UNNAO (UP) | UPPTCL | C | Installation of SAMAST Energy Meter at Unnao end | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | | | May be availed in lean NR Demand period in Sep |
| 160 | RQ185061 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 | UPPTCL | C | Installation of SAMAST Energy Meter at Unnao end | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | | | May be availed in lean NR Demand period in Sep |
| 161 | RQ184730 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | POWER GRID | D | Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling. | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | | To be availed in lean NR Demand period in Sep |
| 162 | RQ184820 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 22/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------|
| 163 | RQ184701 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | POWER GRID | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 20-Aug-24 | 17:00 | 20-Aug-24 | 23:00 | To be availed after 17:00 hrs |
| 164 | RQ185081 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | POWER GRID | D | AMP Work | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | May be availed in lean NR Demand period in Sep |
| 165 | RQ184699 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2 | POWER GRID | D | Rectification od Shutdown nature defects by Agra group | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | |
| 166 | RQ184702 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | POWER GRID | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 17:00 | 08-Aug-24 | 23:00 | To be availed after 17:00 hrs |
| 167 | RQ184284 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1 | POWER GRID | D | Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kv S/C (Quad) Mainpuri, Unnao Transmission line & 400 kv D/C (Quad) Tanda-Gonda Transmission line | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 168 | RQ184945 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | POWER GRID | D | Rectification of Shutdown nature defects | 06/Aug/2024 | 10:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 8:00 | 06-Aug-24 | 15:00 | To be availed from 08:00 to 15:00. |
| 169 | RQ184887 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | POWER GRID | D | Rectification of Shutdown nature defects | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 8:00 | 05-Aug-24 | 15:00 | To be availed from 08:00 to 15:00. |
| 170 | RQ184703 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1 | POWER GRID | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 03/Aug/2024 | 09:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 7:00 | 03-Aug-24 | 15:00 | To be availed from 07:00 to 15:00. |
| 171 | RQ184936 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | D | SHUTDOWN NATURE DEFECTS RECTIFICATION WORK | 03/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 172 | RQ184715 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | D | For rectification of shutdown nature defect of transmission line by Varanasi TLM | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 173 | RQ184698 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1 | POWER GRID | D | AMP of LINE BAY EQUIPMENT | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 18:00 | |
| 174 | RQ185234 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 | PFTL | D | For ladder logic and interlock checking for spare reactor commissioning | 18/Aug/2024 | 15:00 | 22/Aug/2024 | 23:00 | | PLANNED | Approved | 18-Aug-24 | 17:00 | 22-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 175 | RQ185233 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 | PFTL | D | Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning | 11/Aug/2024 | 15:00 | 15/Aug/2024 | 23:00 | | PLANNED | Approved | 11-Aug-24 | 17:00 | 15-Aug-24 | 23:00 | To be availed from 17:00 hrs |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------|------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|----------------------------------------------------------------|
| 176 | RQ184363 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 | GTL | D | For 63 Mvar spare reactor spare changeover activity at Fatehabad(Agra) end. | 13/Aug/2024 | 10:00 | 13/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | | L/R changeover work shall be clubbed with line AMP/Outage work |
| 177 | RQ184364 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1 | GTL | D | For 80 Mvar spare reactor changeover activity at Fatehabad(Agra) end and line rectification work | 12/Aug/2024 | 10:00 | 12/Aug/2024 | 14:00 | | PLANNED | Rejected | | | | | | L/R changeover work shall be clubbed with line AMP/Outage work |
| 178 | RQ185229 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | POWER GRID,FB TL | D | For ladder logic and interlock checking for spare reactor commissioning | 08/Aug/2024 | 15:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 08-Aug-24 | 17:00 | 12-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 179 | RQ185228 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 | POWER GRID,FB TL | D | For ladder logic and interlock checking for spare reactor commissioning | 03/Aug/2024 | 15:00 | 07/Aug/2024 | 23:00 | | PLANNED | Approved | 03-Aug-24 | 17:00 | 07-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 180 | RQ185153 | OCC_221 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | PAPTL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 16:00 | 05-Aug-24 | 18:00 | | To be availed from 16:00 hrs |
| 181 | RQ184957 | OCC_221 | slcds_sd | BUS | 765KV BUS 2 AT PHAGI(RS) | RRVPNL | D | Replacement of CU Relay | 24/Aug/2024 | 08:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 24-Aug-24 | 17:00 | 24-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 182 | RQ184956 | OCC_221 | slcds_sd | BUS | 765KV BUS 1 AT PHAGI(RS) | RRVPNL | D | Replacement of CU Relay | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 17:00 | 22-Aug-24 | 23:00 | | To be availed from 17:00 hrs |
| 183 | RQ185257 | OCC_221 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 1 | POWER GRID | D | Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions | 15/Aug/2024 | 17:00 | 28/Aug/2024 | 23:00 | | PLANNED | Approved | 15-Aug-24 | 17:00 | 28-Aug-24 | 23:00 | | |
| 184 | RQ184852 | OCC_221 | cpcc3_sd | BUS | 765KV BUS 2 AT LUCKNOW_2(PG) | POWER GRID | D | for amp work | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | | |
| 185 | RQ184850 | OCC_221 | cpcc3_sd | BUS | 765KV BUS 2 AT FATEHPUR(PG) | POWER GRID | D | AMP & Bus-bar Tightening work. | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 16:00 | | Revive by 16:00 |
| 186 | RQ185258 | OCC_221 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 2 | POWER GRID | D | Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions | 01/Aug/2024 | 17:00 | 14/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 14-Aug-24 | 23:00 | | |
| 187 | RQ184851 | OCC_221 | cpcc3_sd | BUS | 765KV BUS 1 AT LUCKNOW_2(PG) | POWER GRID | D | for amp work | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | | |
| 188 | RQ184849 | OCC_221 | cpcc3_sd | BUS | 765KV BUS 1 AT FATEHPUR(PG) | POWER GRID | D | AMP & Bus-bar Tightening work. | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 16:00 | | Revive by 16:00 |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------|-------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------|
| 189 | RQ184584 | OCC_221 | cpccl_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | | D | Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 05/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 08-Aug-24 | 23:00 | |
| 190 | RQ184583 | OCC_221 | cpccl_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | | D | Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 01/Aug/2024 | 17:00 | 04/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 04-Aug-24 | 23:00 | |
| 191 | RQ185050 | OCC_221 | stuup_sd | BUS | 765 KV GHATAMPUR_TPS(UP) - BUS 2 | NUPPL | C | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 | 01/Aug/2024 | 17:00 | 31/Aug/2024 | 17:00 | However It is being planned to charge the Bus on earlier date as per the requirement of Unit | PLANNED | Approved | 01-Aug-24 | 17:00 | 31-Aug-24 | 17:00 | Timelines of work completion to be shared with Grid-India |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|----------------|---------------------------------------------------------------------------------------------|------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------|
| 192 | RQ185049 | OCC_221 | stuup_sd | BUS | 765 KV GHATAMPUR_TPS(UPI) - BUS 1 | NUPPL | C | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | 01/Aug/2024 | 00:00 | 31/Aug/2024 | 17:00 | However It is being planned to charge the Bus on earlier date as per the requirement of Unit | PLANNED | Approved | 01-Aug-24 | 00:00 | 31-Aug-24 | 17:00 | Timelines of work completion to be shared with Grid-India |
| 193 | RQ185273 | OCC_221 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 20/Aug/2024 | 17:00 | 25/Aug/2024 | 23:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 25-Aug-24 | 23:00 | |
| 194 | RQ184987 | OCC_221 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) | POWER GRID | D | For implementation of updated mechanical protection settings. | 19/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 195 | RQ185274 | OCC_221 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 15/Aug/2024 | 17:00 | 19/Aug/2024 | 23:00 | | PLANNED | Approved | 15-Aug-24 | 17:00 | 19-Aug-24 | 23:00 | |
| 196 | RQ185269 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 23/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 28-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 197 | RQ185268 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 20/Aug/2024 | 17:00 | 25/Aug/2024 | 23:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 25-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 198 | RQ184644 | OCC_221 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG) | POWER GRID | D | for amp work | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | To be clubbed with line AMP/Outage work |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|----------------------------------------------------------------------------------------------------------------------------------------|------------|---|-------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------|-----------------------------------------|
| 199 | RQ184643 | OCC_221 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | for amp work | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 200 | RQ184642 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG) | POWER GRID | D | COE audit observation compliance | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 201 | RQ184641 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG) | POWER GRID | D | COE audit observation compliance | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 202 | RQ185272 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | AMP works | 04/Aug/2024 | 17:00 | 06/Aug/2024 | 23:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 203 | RQ185271 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG) | PFTL | D | AMP works | 06/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 204 | RQ185270 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL | D | AMP works | 05/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | To be clubbed with line AMP/Outage work |
| 205 | RQ185267 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PFTL)) CKT-3 @FATEHGARH_II(PG) | PBTSL | D | For final testing/fine tuning of CSD Relay of 765KV Reactor | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay | PLANNED | Approved | 01-Aug-24 | 17:00 | 02-Aug-24 | 23:00 | To be availed from 17:00 hrs | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|-------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 206 | RQ185266 | OCC_221 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL) CKT-4 @FATEHGARH_II(PG) | PBTSL | D | For final testing/fine tuning of CSD Relay of 765KV Reactor | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay | PLANNED | Approved | 01-Aug-24 | 17:00 | 02-Aug-24 | 23:00 | To be availed from 17:00 hrs |
| 207 | RQ185287 | OCC_221 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 21/Aug/2024 | 15:00 | 22/Aug/2024 | 23:00 | | PLANNED | Approved | 21-Aug-24 | 15:00 | 22-Aug-24 | 23:00 | |
| 208 | RQ185286 | OCC_221 | cpcc1_sd | BAY | 718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) | POWER GRID | D | AMP works | 19/Aug/2024 | 15:00 | 20/Aug/2024 | 23:00 | | PLANNED | Approved | 19-Aug-24 | 15:00 | 20-Aug-24 | 23:00 | |
| 209 | RQ185285 | OCC_221 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 17/Aug/2024 | 15:00 | 18/Aug/2024 | 23:00 | | PLANNED | Approved | 17-Aug-24 | 15:00 | 18-Aug-24 | 23:00 | |
| 210 | RQ185284 | OCC_221 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 15/Aug/2024 | 15:00 | 16/Aug/2024 | 23:00 | | PLANNED | Approved | 15-Aug-24 | 15:00 | 16-Aug-24 | 23:00 | |
| 211 | RQ185283 | OCC_221 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | AMP works | 13/Aug/2024 | 15:00 | 14/Aug/2024 | 23:00 | | PLANNED | Approved | 13-Aug-24 | 15:00 | 14-Aug-24 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|--------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 212 | RQ185282 | OCC_221 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 11/Aug/2024 | 15:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 11-Aug-24 | 15:00 | 12-Aug-24 | 23:00 | |
| 213 | RQ185281 | OCC_221 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | AMP works | 09/Aug/2024 | 15:00 | 10/Aug/2024 | 23:00 | | PLANNED | Approved | 09-Aug-24 | 15:00 | 10-Aug-24 | 23:00 | |
| 214 | RQ184882 | OCC_221 | cpcc3_sd | BAY | 706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) | POWER GRID | D | AMP TESTING OF CB, CT, Cleaning & tightening wor | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 18:00 | |
| 215 | RQ185280 | OCC_221 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | AMP works | 07/Aug/2024 | 17:00 | 08/Aug/2024 | 22:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 08-Aug-24 | 22:00 | |
| 216 | RQ184881 | OCC_221 | cpcc3_sd | BAY | 708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG) | POWER GRID | D | amp of CB, CT, Cleaning & tightening work | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 217 | RQ184926 | OCC_221 | cpcc2_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG) | POWER GRID | D | Replacement of SF6 Density Monitor of CB | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 218 | RQ185279 | OCC_221 | cpcc1_sd | BAY | 712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | AMP works | 05/Aug/2024 | 15:00 | 06/Aug/2024 | 23:00 | | PLANNED | Approved | 05-Aug-24 | 15:00 | 06-Aug-24 | 23:00 | |
| 219 | RQ184925 | OCC_221 | cpcc2_sd | BAY | 707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG) | POWER GRID | C | Attending SF6 Leakage in CB (B-ph) | 04/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 04-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | |
| 220 | RQ185278 | OCC_221 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 03/Aug/2024 | 15:00 | 04/Aug/2024 | 23:00 | | PLANNED | Approved | 03-Aug-24 | 15:00 | 04-Aug-24 | 23:00 | |
| 221 | RQ185277 | OCC_221 | cpcc1_sd | BAY | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | AMP works | 01/Aug/2024 | 15:00 | 02/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 15:00 | 02-Aug-24 | 23:00 | |
| 222 | RQ185182 | OCC_221 | slcdcrs_sd | BAY | 706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | |
| 223 | RQ185189 | OCC_221 | slcdcrs_sd | BAY | 706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------------------------------------------------------------------------------------------------------------------------|--------|---|----------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 224 | RQ185184 | OCC_221 | sldcrs_sd | BAY | 705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 08:00 | 16-Aug-24 | 18:00 | |
| 225 | RQ185188 | OCC_221 | sldcrs_sd | BAY | 705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | |
| 226 | RQ185185 | OCC_221 | sldcrs_sd | BAY | 704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS) | RRVPNL | D | Quarterly Maintenance work | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | |
| 227 | RQ185180 | OCC_221 | sldcrs_sd | BAY | 70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 228 | RQ185186 | OCC_221 | sldcrs_sd | BAY | 704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | |
| 229 | RQ185187 | OCC_221 | sldcrs_sd | BAY | 704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | |
| 230 | RQ185181 | OCC_221 | sldcrs_sd | BAY | 70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 231 | RQ185183 | OCC_221 | sldcrs_sd | BAY | 705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS) | RRVPNL | D | Quarterly Maintenance work | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------------------------------------------------------------------------------------------------------------|--------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 232 | RQ184658 | OCC_221 | stuup_sd | BAY | 705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC) | UPPTCL | C | For annual maintenance & Testing | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 15:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 15:00 | |
| 233 | RQ184657 | OCC_221 | stuup_sd | BAY | 704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) | UPPTCL | C | For annual maintenance & Testing | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 15:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 15:00 | |
| 234 | RQ185066 | OCC_221 | sldcup_sd | BAY | 708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL) | UPPTCL | C | Testing of protection with Main Bay of Mainpuri line | 05/Aug/2024 | 09:00 | 08/Aug/2024 | 17:00 | 189MVar Bus Reactor charged through Main Bay | PLANNED | Approved | 05-Aug-24 | 09:00 | 08-Aug-24 | 17:00 | |
| 235 | RQ185070 | OCC_221 | sldcup_sd | BAY | 707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP) | UPPTCL | C | Testing of Tan Delta and CT Ratio(Line CT,Reactor CT and Bay CT) & Timing,DCRM Testing of circuit Breaker including Tan Delta Testing of Grading Capacitor Of 765kV Mainpuri line bay in the view of charging of Mainpuri line. | 05/Aug/2024 | 09:00 | 08/Aug/2024 | 17:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 08-Aug-24 | 17:00 | |
| 236 | RQ185053 | OCC_221 | stuup_sd | BAY | 801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP) | NUPPL | C | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | 01/Aug/2024 | 17:00 | 31/Aug/2024 | 17:00 | However It is being planned to charge the Bus on earlier date as per the requirement of Unit | PLANNED | Approved | 01-Aug-24 | 17:00 | 31-Aug-24 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------------|
| 237 | RQ185051 | OCC_221 | stuup_sd | BAY | 802 TIE BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TP S(UP) (NUPPL) | NUPPL | C | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | 01/Aug/2024 | 17:00 | 31/Aug/2024 | 17:00 | However It is being planned to charge the Bus on earlier date as per the requirement of Unit | PLANNED | Approved | 01-Aug-24 | 17:00 | 31-Aug-24 | 17:00 | |
| 238 | RQ185052 | OCC_221 | stuup_sd | BAY | 803 MAIN BAY - 765 KV HAPUR(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TP S(UP) | NUPPL | C | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 | 01/Aug/2024 | 17:00 | 31/Aug/2024 | 17:00 | However It is being planned to charge the Bus on earlier date as per the requirement of Unit | PLANNED | Approved | 01-Aug-24 | 17:00 | 31-Aug-24 | 17:00 | |
| 239 | RQ185111 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) | UPPTCL | C | SF6 GD Body replacement work | 02/Sep/2024 | 09:00 | 03/Sep/2024 | 17:30 | | PLANNED | Approved | 02-Sep-24 | 09:00 | 03-Sep-24 | 17:30 | |
| 240 | RQ185094 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) | UPPTCL | C | SF6 GD Body Replacement. | 22/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 241 | RQ184969 | OCC_221 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) | RRVPL | D | Quarterly Maintenance work | 30/Aug/2024 | 08:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 08:00 | 30-Aug-24 | 18:00 | |
| 242 | RQ184874 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) | POWER GRID | D | AMP Work | 23/Aug/2024 | 10:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 10:00 | 23-Aug-24 | 18:00 | |
| 243 | RQ184871 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) | POWER GRID | D | AMP Work | 23/Aug/2024 | 09:30 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 09:30 | 23-Aug-24 | 18:00 | |
| 244 | RQ184864 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | POWER GRID | D | for amp work | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 7:00 | 22-Aug-24 | 15:00 | To be availed from 07:00 to 15:00. |
| 245 | RQ184870 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) | POWER GRID | D | AMP Work | 21/Aug/2024 | 09:30 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 09:30 | 21-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|-----------------------------------------------|------------|---|----------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------|
| 246 | RQ185253 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 765KV ICT | 20/Aug/2024 | 17:00 | 23/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | 20-Aug-24 | 17:00 | 23-Aug-24 | 23:00 | |
| 247 | RQ185242 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC | 20/Aug/2024 | 17:00 | 24/Aug/2024 | 23:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 24-Aug-24 | 23:00 | |
| 248 | RQ184863 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) | POWER GRID | C | AMP Work | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 7:00 | 20-Aug-24 | 15:00 | To be availed from 07:00 to 15:00. |
| 249 | RQ185252 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 765KV ICT | 15/Aug/2024 | 17:00 | 18/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | 15-Aug-24 | 17:00 | 18-Aug-24 | 23:00 | |
| 250 | RQ185254 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 765KV ICT | 15/Aug/2024 | 17:00 | 18/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | 15-Aug-24 | 17:00 | 18-Aug-24 | 23:00 | |
| 251 | RQ185241 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC | 15/Aug/2024 | 17:00 | 19/Aug/2024 | 23:00 | | PLANNED | Approved | 15-Aug-24 | 17:00 | 19-Aug-24 | 23:00 | |
| 252 | RQ184927 | OCC_221 | cpcc2_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MOGA(PG) | POWER GRID | D | For AMP works | 14/Aug/2024 | 09:00 | 14/Aug/2024 | 16:00 | Kindly approve. | PLANNED | Approved | 14-Aug-24 | 09:00 | 14-Aug-24 | 16:00 | |
| 253 | RQ185236 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 765KV ICT | 12/Aug/2024 | 16:00 | 15/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | 12-Aug-24 | 16:00 | 15-Aug-24 | 23:00 | |
| 254 | RQ184985 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) | POWER GRID | D | For implementation of updated mechanical protection settings. | 10/Aug/2024 | 08:00 | 11/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 11-Aug-24 | 18:00 | Subjected to real time hydro generation |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|------------------------------------------------------|------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------|
| 255 | RQ184986 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) | POWER GRID | D | For implementation of updated mechanical protection settings. | 08/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | Subjected to real time hydro generation |
| 256 | RQ185255 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | POWER GRID | D | For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit | 07/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 12-Aug-24 | 23:00 | |
| 257 | RQ185256 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) | POWER GRID | D | For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit | 07/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 12-Aug-24 | 23:00 | |
| 258 | RQ185142 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) | POWER GRID | D | AMP and relay testing Work | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 7:00 | 07-Aug-24 | 15:00 | ATC Curtailment of 200 MW in NR Import. To be availed from 07:00 to 15:00. |
| 259 | RQ185143 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) | POWER GRID | D | AMP and relay testing Work | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 7:00 | 06-Aug-24 | 15:00 | ATC Curtailment of 200 MW in NR Import. To be availed from 07:00 to 15:00. |
| 260 | RQ185008 | OCC_221 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) | POWER GRID | D | AMP, Relay testing | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | |
| 261 | RQ184984 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) | POWER GRID | D | For implementation of updated mechanical protection settings. | 05/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | Subjected to real time hydro generation |
| 262 | RQ184983 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) | POWER GRID | D | For implementation of updated mechanical protection settings. | 03/Aug/2024 | 08:00 | 04/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 04-Aug-24 | 18:00 | Subjected to real time hydro generation |
| 263 | RQ184554 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) | | D | Jumping for Bay Extension under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 05/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 05-Aug-24 | 17:00 | 08-Aug-24 | 23:00 | |
| 264 | RQ184553 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | | D | AMP Work | 03/Aug/2024 | 17:00 | 04/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 03-Aug-24 | 17:00 | 04-Aug-24 | 23:00 | |
| 265 | RQ184552 | OCC_221 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) | | D | AMP Work | 01/Aug/2024 | 17:00 | 02/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 01-Aug-24 | 17:00 | 02-Aug-24 | 23:00 | |
| 266 | RQ185213 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(PG)- JAISALMER(RS) (PRTL) CKT-2 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 31/Aug/2024 | 17:00 | 31/Aug/2024 | 23:00 | | PLANNED | Approved | 31-Aug-24 | 17:00 | 31-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 267 | RQ185214 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(PG)- JAISALMER(RS) (PRTL) CKT-1 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 30/Aug/2024 | 17:00 | 30/Aug/2024 | 23:00 | | PLANNED | Approved | 30-Aug-24 | 17:00 | 30-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------------|------------|---|------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 268 | RQ185211 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-2 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 29/Aug/2024 | 17:00 | 29/Aug/2024 | 23:00 | | PLANNED | Approved | 29-Aug-24 | 17:00 | 29-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 269 | RQ185210 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-1 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 28/Aug/2024 | 17:00 | 28/Aug/2024 | 22:00 | | PLANNED | Approved | 28-Aug-24 | 17:00 | 28-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 270 | RQ185227 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-2 | PRTL | D | AMP of line /bay equipments | 04/Aug/2024 | 15:00 | 06/Aug/2024 | 23:00 | | PLANNED | Approved | 04-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 271 | RQ185226 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-1 | PRTL | D | AMP of line /bay equipments | 01/Aug/2024 | 15:00 | 03/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 03-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 272 | RQ184812 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL- MALERKOTLA (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 31/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 31-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | |
| 273 | RQ185062 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD- KANPUR (PG) | POWER GRID | D | Switchable LR Commissioning work Construction Pkg | 29/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 09:00 | 29-Aug-24 | 18:00 | |
| 274 | RQ184815 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)- KAITHAL(PG) (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 29/Aug/2024 | 08:00 | 30/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 29-Aug-24 | 08:00 | 30-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent. |
| 275 | RQ184705 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA- HISSAR (PG) CKT- 3 | POWER GRID | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 18:00 | |
| 276 | RQ184821 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 27/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 27-Aug-24 | 08:00 | 27-Aug-24 | 18:00 | |
| 277 | RQ184664 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)- NAKODAR(PG) (PG) CKT-1 | POWER GRID | D | FOR ATTENDING SHUTDOWN NATURE DEFECTS | 27/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 27-Aug-24 | 08:00 | 27-Aug-24 | 18:00 | |
| 278 | RQ184741 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)- PANKI(UP) (PG) CKT-1 | POWER GRID | C | 06 nos LA retrofitment work at Kanpur end under ADD-CAP scheme | 25/Aug/2024 | 08:00 | 26/Aug/2024 | 18:00 | | PLANNED | Approved | 25-Aug-24 | 08:00 | 26-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 279 | RQ185132 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD- KANPUR_GIS (PG) CKT-2 | POWER GRID | D | AMP Work | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|-----------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 280 | RQ184347 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | C | * For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type (Connection of CT Bus-Bar Protection Core, I | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 09:00 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 09:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 281 | RQ184731 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 18:00 | |
| 282 | RQ184308 | OCC_221 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 | POWER GRID | C | TBC SAS INTEGRATION | 24/Aug/2024 | 08:00 | 24/Aug/2024 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED | Approved | 24-Aug-24 | 08:00 | 24-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 283 | RQ184722 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWER GRID | D | For rectification of shutdown nature defect of transmission line by Varanasi TLM | 24/Aug/2024 | 08:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 24-Aug-24 | 08:00 | 24-Aug-24 | 18:00 | |
| 284 | RQ184726 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 18:00 | Subject to NHPC consent and no Generation loss/one circuit shutdown at a time. |
| 285 | RQ184349 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | C | * For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interc | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 286 | RQ184704 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | POWER GRID | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 18:00 | |
| 287 | RQ184721 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWER GRID | D | For rectification of shutdown nature defect of transmission line by Varanasi TLM | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 288 | RQ184692 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | FOR ATTENDING SHUTDOWN NATURE DEFECTS | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 13:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 13:00 | |
| 289 | RQ184732 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-2 | POWER GRID | D | Rectification of S/D based defects of the line | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |
| 290 | RQ184944 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 | POWER GRID | D | Rectification of S/D nature defect by Bareilly TLM | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|-----------------------------------------------|------------|---|------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------|
| 291 | RQ184706 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWER GRID | D | AMP, Relay testing & Line Bay equipment tightening work by fatehpur | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |
| 292 | RQ184755 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | 'AMP of line bay equipment & AMP of non-switchable line reactor at Kanpur | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |
| 293 | RQ185127 | OCC_221 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance work. | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | May be not allowed/Consent denied by Powergrid |
| 294 | RQ184767 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2 | POWER GRID | D | AMP Work | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 295 | RQ184799 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-2 | POWER GRID | D | S/D Required for installation of Pilot Insulator | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 296 | RQ184788 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 | POWER GRID | D | Rectification of S/D nature defects by Bareilly TLM | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 297 | RQ184798 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-1 | POWER GRID | D | A/R Non Auto Required | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 298 | RQ184663 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 | POWER GRID | D | FOR ATTENDING SHUTDOWN NATURE DEFECTS | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | |
| 299 | RQ184306 | OCC_221 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 | POWER GRID | C | TBC SAS INTEGRATION | 21/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED | Approved | 21-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 300 | RQ185167 | OCC_221 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 | POWER GRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | May be not allowed /Consent denied by Powergrid |
| 301 | RQ184796 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-1 | POWER GRID | D | S/D Required for installation of Pilot Insulator | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 302 | RQ184943 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 | POWER GRID | D | Rectification of S/D nature defect by Bareilly TLM | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 303 | RQ184797 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-2 | POWER GRID | D | A/R Non Auto Required | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 304 | RQ184817 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|-----------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 305 | RQ184707 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2 | POWER GRID | D | AMP, Relay testing & Line Bay equipment tightening work by Fatehpur | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 306 | RQ184766 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | AMP Work | 19/Aug/2024 | 10:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 10:00 | 19-Aug-24 | 18:00 | |
| 307 | RQ184787 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 | POWER GRID | D | Rectification of S/D nature defects by Bareilly TLM | 19/Aug/2024 | 09:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 19-Aug-24 | 18:00 | |
| 308 | RQ184305 | OCC_221 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWER GRID | C | ALD-03 SAS INTEGRATION | 19/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED | Approved | 19-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |
| 309 | RQ185091 | OCC_221 | sldcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWER GRID | C | Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 310 | RQ185093 | OCC_221 | sldcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWER GRID | C | Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 311 | RQ184774 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1 | POWER GRID | D | Line Bay AMP Work by Allahabad | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | Subjected to ERPC Approval |
| 312 | RQ184981 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2 | POWER GRID | D | For installation and testing of differential relay. | 17/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 08:00 | 18-Aug-24 | 18:00 | Subject to THDC consent and no Generation loss/one circuit shutdown at a time. |
| 313 | RQ184816 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 16-Aug-24 | 08:00 | 16-Aug-24 | 18:00 | |
| 314 | RQ184735 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | POWER GRID | D | Rectification of S/D based defects of the line | 15/Aug/2024 | 10:00 | 15/Aug/2024 | 19:00 | Kindly approve. | PLANNED | Approved | 15-Aug-24 | 10:00 | 15-Aug-24 | 19:00 | |
| 315 | RQ184928 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1 | POWER GRID | D | For line equipments AMP work | 15/Aug/2024 | 08:00 | 15/Aug/2024 | 15:00 | Kindly approve. | PLANNED | Approved | 15-Aug-24 | 08:00 | 15-Aug-24 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|----------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------|
| 316 | RQ184771 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-JALANDHAR (PG) CKT-1 | POWER GRID | D | For AMP works | 14/Aug/2024 | 10:00 | 14/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 14-Aug-24 | 10:00 | 14-Aug-24 | 18:00 | |
| 317 | RQ184700 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3 | POWER GRID | D | AMP, Relay testing & Line Bay equipment tightening work by Fatehpur group | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | |
| 318 | RQ184734 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | POWER GRID | D | Rectification of S/D based defects of the line | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 18:00 | |
| 319 | RQ185038 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | POWER GRID | D | A/R Non Auto mode Required | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 18:00 | |
| 320 | RQ184819 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | |
| 321 | RQ185117 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1 | POWER GRID | D | AMP Work | 12/Aug/2024 | 10:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 10:00 | 12-Aug-24 | 18:00 | |
| 322 | RQ185131 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | AMP Work | 12/Aug/2024 | 10:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 10:00 | 12-Aug-24 | 18:00 | |
| 323 | RQ184982 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) CKT-1 | POWER GRID | D | For installation and testing of differential relay. | 12/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | Subject to THDC consent and no Generation loss/one circuit shutdown at a time. |
| 324 | RQ185063 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | POWER GRID | D | Shutdown for taking new line reactor In service, jumper connection of bushing & protection testing | 12/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | |
| 325 | RQ184737 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2 | POWER GRID | D | AMP Work | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 326 | RQ184579 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | Rectification of CoE Audit point | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 15:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 15:00 | |
| 327 | RQ184578 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | POWER GRID | D | Rectification of CoE Audit point | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 15:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 15:00 | |
| 328 | RQ184248 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWER GRID | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 13:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|--------------------------------------------------|------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------|
| 329 | RQ184818 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 330 | RQ184681 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1 | POWER GRID | D | Safety purpose for Earth cutting work between Loc 60-61 & 63-64 (Protection work awarded to M/S Ramesh contractor) | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | NHPC has given consent and no Generation loss/one circuit shutdown may be allowed at a time at Chamera2. |
| 331 | RQ184682 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | POWER GRID | D | Replacement of broken insulator at Loc No. 271 and Safety purpose for Earth cutting work between Loc 63-64 (Protection work awarded to M/S Ramesh contractor) | 09/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 10-Aug-24 | 08:00 | 11-Aug-24 | 18:00 | NHPC has given consent and no Generation loss/one circuit shutdown may be allowed at a time at Chamera2. |
| 332 | RQ184577 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 | POWER GRID | D | Rectification of CoE Audit point | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 15:00 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 15:00 | |
| 333 | RQ184249 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWER GRID | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 13:00 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 13:00 | |
| 334 | RQ184792 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2 | POWER GRID | D | AMP of line bay equipments | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 15:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 15:00 | |
| 335 | RQ185247 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-2 | POWER GRID | D | AMP and for isolation of gas zone tripping | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 336 | RQ184662 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 | POWER GRID | D | FOR ATTENDING SHUTDOWN NATURE DEFECTS | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 337 | RQ184575 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | POWER GRID | D | Rectification of CoE Audit point | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 15:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 15:00 | |
| 338 | RQ184733 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 06/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 339 | RQ184814 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-2 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 06/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 340 | RQ184304 | OCC_221 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | C | BUS -02 CVT REPLACEMENT | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | THIS LINE IS NEAR TO BUS 04 WORING SITE | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|------------|---|---------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------------------------------|
| 341 | RQ184770 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 18:00 | |
| 342 | RQ184769 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 18:00 | |
| 343 | RQ184791 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1 | POWER GRID | D | AMP of line Bay equipments at 400 KV Bareilly end | 05/Aug/2024 | 09:30 | 05/Aug/2024 | 15:00 | | PLANNED | Approved | 05-Aug-24 | 09:30 | 05-Aug-24 | 15:00 | |
| 344 | RQ184574 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | POWER GRID | D | Rectification of CoE Audit point | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 15:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 15:00 | |
| 345 | RQ185246 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-1 | POWER GRID | D | AMP and for isolation of gas zone tripping | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 346 | RQ184725 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1 | POWER GRID | D | Repair of conductor in span 21-22 | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | Subject to NHPC consent and no Generation loss/one circuit shutdown at a time. |
| 347 | RQ184740 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2 | POWER GRID | C | Isolator retrofit of Hapem make 405-89B isolator at Kanpur under ADD CAP scheme | 05/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 348 | RQ184825 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-2 | POWER GRID | D | For AMP of Line Equipments | 04/Aug/2024 | 09:00 | 04/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 04-Aug-24 | 09:00 | 04-Aug-24 | 17:00 | |
| 349 | RQ184756 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | POWER GRID | D | Rectification of S/D based defects of the line | 03/Aug/2024 | 10:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 10:00 | 03-Aug-24 | 18:00 | |
| 350 | RQ184757 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS | 03/Aug/2024 | 10:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 10:00 | 03-Aug-24 | 18:00 | |
| 351 | RQ184759 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS | 03/Aug/2024 | 10:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 10:00 | 03-Aug-24 | 18:00 | |
| 352 | RQ184779 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Line Bay AMP Work | 03/Aug/2024 | 09:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 09:00 | 03-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both ends |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------|
| 353 | RQ184761 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 02/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 10:00 | 02-Aug-24 | 18:00 | |
| 354 | RQ184764 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS | 02/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 10:00 | 02-Aug-24 | 18:00 | |
| 355 | RQ184765 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS | 02/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 10:00 | 02-Aug-24 | 18:00 | |
| 356 | RQ184942 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | "For AMP work and Relay tetting " | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 17:00 | |
| 357 | RQ184739 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 | POWER GRID | D | AMP of line bay elements at Kanpur & at Auriaya (NTPC) end | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 358 | RQ184753 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE FOR OPGW WORKS | 01/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 10:00 | 02-Aug-24 | 18:00 | |
| 359 | RQ184824 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-1 | POWER GRID | D | For AMP of Line Equipments | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 17:00 | |
| 360 | RQ184683 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | D | "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 " | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | | | | | May be co-ordinated with desilting work of dulhasti station. |
| 361 | RQ184813 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-1 | POWER GRID | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 362 | RQ184988 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWER GRID | D | Non-Auto Mode (for on line Insulator PID testing) | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 15-Aug-24 | 18:00 | |
| 363 | RQ184989 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | Non-Auto Mode (for on line Insulator PID testing) | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 15-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------|------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|--------------------------------------------|
| 364 | RQ184979 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | POWER GRID | D | Non-auto mode for tower tightening & missing tower member fixing above waist level | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | | |
| 365 | RQ184978 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | POWER GRID | D | Non-auto mode for tower tightening & missing tower member fixing above waist level | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | | |
| 366 | RQ184738 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 | POWER GRID | D | AMP of line bay elements at Kanpur & at Auriaya (NTPC) end | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | | |
| 367 | RQ184684 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | D | "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Auto-Recloser Non-auto mode is required to carryout stringing on circuit 2 " | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | 01-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | | |
| 368 | RQ185159 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | POWER GRID | D | Required w.e.f. 22.07.2024 to 24.07.2024 for Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay | 01/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | Shutdown of line not required by rajasthan |
| 369 | RQ184780 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 | POWER GRID | D | For AMP of line bay & Line Reactor | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | | May be clubbed with S.No. 282 |
| 370 | RQ184907 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | AR non auto mde required for live line OPGW installation woks | 01/Aug/2024 | 07:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 07:00 | 31-Aug-24 | 18:00 | | |
| 371 | RQ184908 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | AR non auto mde required for live line OPGW installation woks | 01/Aug/2024 | 07:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 07:00 | 31-Aug-24 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|-------------------------------------------------|--------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 372 | RQ184263 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRE | 29/Aug/2024 | 10:00 | 31/Aug/2024 | 17:00 | | PLANNED | Approved | 29-Aug-24 | 10:00 | 31-Aug-24 | 17:00 | May be allowed /subject to no other outage and real time Grid conditions. |
| 373 | RQ184355 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 | UPPTCL | D | * Cleaning of Disc/Polymer insulator, removing the kite <>&<> Kite >X thread, Bird nest from lines. | 27/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 27-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both ends |
| 374 | RQ184672 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR-DASNA (UP) CKT-1 | UPPTCL | C | For annual maintenance & Testing | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 15:00 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 15:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 375 | RQ185107 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-1 | UPPTCL | C | SF6 GD Body replacmenet work | 24/Aug/2024 | 09:00 | 26/Aug/2024 | 17:30 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 26-Aug-24 | 17:30 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 376 | RQ185108 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 | UPPTCL | C | SF6 GD Body replacmenet work | 19/Aug/2024 | 09:00 | 21/Aug/2024 | 17:30 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 21-Aug-24 | 17:30 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 377 | RQ184285 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1 | UPPTCL | D | Construction of 765KV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kv S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line | 18/Aug/2024 | 09:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | 18-Aug-24 | 09:00 | 18-Aug-24 | 18:00 | |
| 378 | RQ184255 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 | UPPTCL | D | * Tree trimmring will be done during this shutdown period of mentioned >X line cooridoor. | 17/Aug/2024 | 10:00 | 17/Aug/2024 | 16:00 | | PLANNED | Approved | 17-Aug-24 | 10:00 | 17-Aug-24 | 16:00 | |
| 379 | RQ184261 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1 | UPPTCL | D | * SHUTDOWN OF 400KV PANKI ALIGARH LINE | 16/Aug/2024 | 10:00 | 17/Aug/2024 | 17:00 | | PLANNED | Approved | 16-Aug-24 | 10:00 | 17-Aug-24 | 17:00 | |
| 380 | RQ184275 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 13/Aug/2024 | 10:00 | 13/Aug/2024 | 16:00 | | PLANNED | Approved | 13-Aug-24 | 10:00 | 13-Aug-24 | 16:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|--------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 381 | RQ184272 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | UPPTCL | D | * SHUTDOWN OF 400KV PANKI UNNAO LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE (LINE SHUTDOWN REQUIRED) | 12/Aug/2024 | 10:00 | 13/Aug/2024 | 17:00 | | PLANNED | Approved | 12-Aug-24 | 10:00 | 13-Aug-24 | 17:00 | |
| 382 | RQ184246 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | D | For Bus tightening <(>&<)> Bus isolator tightening work | 10/Aug/2024 | 14:00 | 10/Aug/2024 | 17:00 | | PLANNED | Approved | 10-Aug-24 | 14:00 | 10-Aug-24 | 17:00 | |
| 383 | RQ184256 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-SARNATH (UP) CKT-1 | UPPTCL | C | * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR | 10/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 384 | RQ184254 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | C | * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR | 10/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/May be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 385 | RQ184270 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-MUZZAFFARNAGAR (UP) CKT-1 | UPPTCL | C | Planned shutdown strengthening work of tower no 508 | 09/Aug/2024 | 08:00 | 16/Aug/2024 | 17:00 | Generation not affected because generations of both plant (JP hydro & Alaknanda hydro) evacuated through Vishnu Prayag-Muzaffarnagar and Vishnuprayag-Muzaffarnagar and Vishnu prayag-Alaknanda line | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region during lean hydro generation period. Only 400KV Vishnuprayag-Muzzaffarnagar will remain evacuating path . |
| 386 | RQ184259 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1 | UPPTCL | D | * Cleaning of Disc/Polymer insulator, removing the kite <(>&<)> Kite >X thread, Bird nest from lines. | 06/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both ends |
| 387 | RQ184269 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SIKANDRABAD (UP) CKT-1 | UPPTCL | C | Erection of Energy meter Under SMAST scheme | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 15:00 | | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 15:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------------------|---------------|---|---------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 388 | RQ184366 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1 | UPPTCL | D | preventive maintenance work | 03/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | for occ approval | PLANNED | Approved | 03-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 389 | RQ184257 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-OBRA_B (UP) CKT-1 | UPPTCL | D | * For Tightening of Jumper at Tension tower, removing bird nest, cleaning >X of Disc insulator of line. | 03/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both ends |
| 390 | RQ184262 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER | 01/Aug/2024 | 10:00 | 04/Aug/2024 | 17:00 | | PLANNED | Rejected | | | | | Duplicate entry |
| 391 | RQ184680 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-ANPARA_D (UP) CKT-1 | UPPTCL | C | COMMISSIONING OF low impedance bus bar protection relay | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both ends |
| 392 | RQ184360 | OCC_221 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1 | PTCUL | D | Replacement of insulators. | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 17:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 29-Aug-24 | 17:00 | |
| 393 | RQ184359 | OCC_221 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1 | PTCUL | D | Replacement of insulators. | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 17:00 | | PLANNED | Approved | 28-Aug-24 | 08:00 | 28-Aug-24 | 17:00 | |
| 394 | RQ184667 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEHTAUR(UP)-KASHIPUR(UK) (PTCUL) CKT-1 | PTCUL | C | As per request of EE Bijnor UPPTCL for line maintenance (Bird nest removal etc.) | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 395 | RQ184348 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1 | UPPTCL, PGYTL | C | * For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 396 | RQ184274 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1 | UPPTCL, PGYTL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 22/Aug/2024 | 10:00 | 22/Aug/2024 | 16:00 | | PLANNED | Approved | 22-Aug-24 | 10:00 | 22-Aug-24 | 16:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 397 | RQ185128 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JODHPUR (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance both end alongwith line reactor at Jodhpur end. | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 17:00 | 29-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 398 | RQ185100 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 | RRVPNL | D | Routine maintenance work of associated equipments | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------|--------|---|--------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 399 | RQ185075 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTARATANGARH (RS) CKT-1 | RRVPNL | D | Quarterly maintenance and testing work of bay equipments . | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |
| 400 | RQ185099 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-1 | RRVPNL | D | Routine maintenance work of associated equipments | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 17:00 | 22-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 401 | RQ185140 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-BARMER (RS) CKT-1 | RRVPNL | D | Maintenance along with testing of Bay equipments (400KV Side) at both end | 21/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |
| 402 | RQ185101 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 | RRVPNL | D | Routine Maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 17:00 | 21-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 403 | RQ185130 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance work alongwith line reactor at Jodhpur end.. | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 20-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 404 | RQ185122 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGAJIMER (RS) CKT-2 | RRVPNL | D | Half Yearly maintenance work of associated equipments | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 405 | RQ185129 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work. | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 17:00 | 13-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 406 | RQ185103 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | RRVPNL | D | Annual maintenance and testing of Line/Bay equipments. | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 407 | RQ185126 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work. at both end alongwith line reactor at Jodhpur end. | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 408 | RQ185141 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1 | RRVPNL | D | Planned maintenance | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 409 | RQ185102 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPNL | D | Annual maintenance and testing of Line/Bay equipments. | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 17:00 | 09-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 410 | RQ185138 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1 | RRVPNL | D | Planned maintenance | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 17:00 | 08-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 411 | RQ185125 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work. | 07/Aug/2024 | 17:00 | 07/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 07-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 412 | RQ184576 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 | RRVPNL | D | Rectification of CoE Audit point | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 15:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 07-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--------------------------------------------------|--------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 413 | RQ185104 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPNL | D | Annual maintenance and testing of Line/Bay equipments. | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 07-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 414 | RQ185098 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 | RRVPNL | D | Annual maintenance for tightening of Bay equipments & Relay testing | 07/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 08-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 415 | RQ185121 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-AJMER (RS) CKT-1 | RRVPNL | D | Half Yearly maintenance work of associated equipments | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 416 | RQ185136 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JAISALMER (RS) CKT-1 | RRVPNL | D | To attend damaged spacer of Quad moose Akal- Kakani line at various locations and to Attend damaged spacer of Quadmoose 400 KV D/C Kankani Akal-Bhainsra Line at various location for safety as D/C line . | 05/Aug/2024 | 16:00 | 19/Aug/2024 | 20:00 | | PLANNED | Approved | 05-Aug-24 | 16:00 | 19-Aug-24 | 20:00 | |
| 417 | RQ185139 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1 | RRVPNL | D | To attend damaged spacer of Quad moose Akal- Kakani line at various locations | 05/Aug/2024 | 16:00 | 19/Aug/2024 | 20:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 19-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 418 | RQ185152 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-2 | RRVPNL | D | For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. | 05/Aug/2024 | 15:00 | 14/Aug/2024 | 22:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 419 | RQ185168 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | RRVPNL | D | For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. | 05/Aug/2024 | 15:00 | 14/Aug/2024 | 22:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 420 | RQ185120 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | D | Half Yearly maintenance work of associated equipments | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 05-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 421 | RQ185137 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2 | RRVPNL | D | To Attend damaged spacer of Quadmoose 400 KV D/C Kankani Akal-Bhainsra Line at various location for safety as D/C line . | 05/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 422 | RQ185097 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 | RRVPNL | D | Annual maintenance for tightening of Bay equipments & Relay testing | 05/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|
| 423 | RQ185192 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | RRVPNL | C | Required from 26.07.2024 to 14.08.2024 for Modification/shifting work of 400kV S/C STPS-Ratangarh transmission line Ckt - I (at NH / Bharatnala crossing) under Deposit work of NHAI (Supervision by the RVPN). | 01/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | Subject to no generation backdown by Rajasthan at Suratgarh complex. Subject to revival of bhadla-merta line and bhadla-jodhpur line. |
| 424 | RQ184751 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | Stringing of under construction line: 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST | 26/Aug/2024 | 06:00 | 31/Aug/2024 | 21:00 | | PLANNED | Approved | 26-Aug-24 | 06:00 | 31-Aug-24 | 21:00 | | |
| 425 | RQ184752 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | Stringing of under construction line: 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST | 26/Aug/2024 | 06:00 | 31/Aug/2024 | 21:00 | | PLANNED | Approved | 26-Aug-24 | 06:00 | 31-Aug-24 | 21:00 | | |
| 426 | RQ184294 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | For Gen. Maintenance | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 17:00 | | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 17:00 | | |
| 427 | RQ184293 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | For Gen. Maintenance | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 17:00 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 17:00 | | |
| 428 | RQ184298 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | HVPNL | D | For Gen. Maintenance | 14/Aug/2024 | 09:00 | 14/Aug/2024 | 17:00 | | PLANNED | Approved | 14-Aug-24 | 09:00 | 14-Aug-24 | 17:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. | |
| 429 | RQ184297 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | HVPNL | D | For Gen. Maintenance | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 17:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 17:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. | |
| 430 | RQ184296 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2 | HVPNL | D | For Gen. Maintenance | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 17:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 17:00 | | |
| 431 | RQ184242 | OCC_221 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | HVPNL | D | HVPN tariff energy meter replacement by GPS meters | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|------------------------------------------------------|--------------------|---|-------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------------------|
| 432 | RQ184241 | OCC_221 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 | HVPNL | D | HVPN tariff energy meter replacement by GPS meters | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 433 | RQ184295 | OCC_221 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1 | HVPNL | D | For Gen. Maintenance | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 17:00 | |
| 434 | RQ184244 | OCC_221 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | HVPNL | D | HVPN tariff energy meter replacement by GPS meters | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 435 | RQ184243 | OCC_221 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | HVPNL | D | HVPN tariff energy meter replacement by GPS meters | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 436 | RQ184350 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID,UP PTCL | C | * For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type (Connection of CT Bus-Bar Protecion Core, I | 25/Aug/2024 | 09:00 | 25/Aug/2024 | 18:00 | | PLANNED | Approved | 25-Aug-24 | 09:00 | 25-Aug-24 | 18:00 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 437 | RQ184723 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | For rectification of shutdown nature defect of transmission line by Varanasi TLM | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 438 | RQ185148 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | A/R Non auto mode to facilitate shutdown of Ckt-2 | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 439 | RQ184724 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | For rectification of shutdown nature defect of transmission line by Varanasi TLM | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 19-Aug-24 | 18:00 | |
| 440 | RQ185147 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | A/R Non auto to facilitate shutdown of ckt-1 | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 19-Aug-24 | 18:00 | |
| 441 | RQ185106 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG) | POWER GRID,UP PTCL | C | SF6 GD Body replacement work | 16/Aug/2024 | 09:00 | 18/Aug/2024 | 17:30 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 18-Aug-24 | 17:30 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 442 | RQ185119 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD(UP)(PG) CKT-2 | POWER GRID,UP PTCL | D | AMP Work | 14/Aug/2024 | 10:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 10:00 | 14-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------------|-----------------------|---|----------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------|
| 443 | RQ185118 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | AMP Work | 13/Aug/2024 | 10:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 10:00 | 13-Aug-24 | 18:00 | |
| 444 | RQ185105 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG) | POWER GRID,UP PTCL | C | SF6 GD BODY REPLACEMENT | 13/Aug/2024 | 09:00 | 15/Aug/2024 | 17:30 | | PLANNED | Approved | 13-Aug-24 | 09:00 | 15-Aug-24 | 17:30 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 445 | RQ184357 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1 | POWER GRID,UP PTCL | C | * Shutdown will be done for maintenance work of mentioned bay. | 09/Aug/2024 | 07:30 | 09/Aug/2024 | 12:30 | | PLANNED | Approved | 09-Aug-24 | 07:30 | 09-Aug-24 | 12:30 | May be given subject to real time grid conditions/UP consent/One circuit shutdown from both station at a time. |
| 446 | RQ185114 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP)(PG) CKT-2 | POWER GRID,UP PTCL | D | for amp work | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 18:00 | |
| 447 | RQ185113 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | AMP Work | 03/Aug/2024 | 10:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 10:00 | 03-Aug-24 | 18:00 | |
| 448 | RQ185112 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD(UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | AMP Work | 02/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 10:00 | 02-Aug-24 | 18:00 | |
| 449 | RQ184728 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1 | POWER GRID,NR SS XXIX | D | Rectification of S/D based defects of the line | 25/Aug/2024 | 09:00 | 25/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 25-Aug-24 | 09:00 | 25-Aug-24 | 18:00 | |
| 450 | RQ184727 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2 | POWER GRID,NR SS XXIX | D | Rectification of S/D based defects of the line | 04/Aug/2024 | 09:00 | 04/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 04-Aug-24 | 09:00 | 04-Aug-24 | 18:00 | Subject to NHPC/Indgrid consent and no Generation loss/one circuit shutdown at a time. |
| 451 | RQ184803 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | D | S/D Required for installation of Pilot Insulator | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 18:00 | |
| 452 | RQ184802 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | D | A/R Non Auto Required | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 09:00 | 23-Aug-24 | 18:00 | |
| 453 | RQ184800 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | D | S/D Required for installation of Pilot Insulator | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | | | | | May be clubbed with sr no. 455 |
| 454 | RQ184801 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | D | A/R Non Auto Required | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------------|------------------|---|------------------------------------------|-------------|-------|-------------|-------|------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------------------------|
| 455 | RQ185085 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1 | POWER GRID,BB MB | D | Attending Hot Point & routine mtc | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 456 | RQ184485 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | Relay retrofit | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 457 | RQ184484 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | Relay retrofit | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 458 | RQ184492 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1 | | D | Stringing of 765 kV D/C Khatri-Narela TL | 22/Aug/2024 | 07:00 | 24/Aug/2024 | 19:00 | 13-14 | PLANNED | Approved | 22-Aug-24 | 17:00 | 24-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 459 | RQ184493 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2 | | D | Stringing of 765 kV D/C Khatri-Narela TL | 22/Aug/2024 | 07:00 | 24/Aug/2024 | 19:00 | 13-14 | PLANNED | Approved | 22-Aug-24 | 17:00 | 24-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 460 | RQ184488 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4 | | D | For relay test | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 461 | RQ184487 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-3 | | D | For relay test | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 462 | RQ184486 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-2 | | D | For relay test | 19/Aug/2024 | 08:00 | 19/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 19-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 463 | RQ184489 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | | D | Stringing of 765 kV D/C Khatri-Narela TL | 19/Aug/2024 | 07:00 | 21/Aug/2024 | 19:00 | 48-49 | PLANNED | Approved | 19-Aug-24 | 07:00 | 21-Aug-24 | 19:00 | |
| 464 | RQ184376 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:59 | May be given from 1700 Hrs/One ckt shutdown at a time at both end |
| 465 | RQ184375 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------------------|
| 466 | RQ184374 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2 | | D | Installation of Bird Diverter | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 16-Aug-24 | 17:00 | 31-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 467 | RQ184483 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 | | D | LINE JUMPER DROPPER RECTIFICATION WORK AT DTL BAWANA SS & REPLACEMENT OF DAMAGED CONDUCTOR FROM END TOWER TO GANTRY | 13/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 21-Aug-24 | 5:00 | 25-Aug-24 | 10:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 468 | RQ184511 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | | D | For attend shut down nature defects and AMP work | 12/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | Shut down nature defects rectification (Model transmission line) | PLANNED | Approved | 12-Aug-24 | 08:00 | 18-Aug-24 | 18:00 | |
| 469 | RQ184495 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 | | D | Stringing of 765 kV D/C Khetri-Narela TL | 12/Aug/2024 | 07:00 | 14/Aug/2024 | 19:00 | 37-38 | PLANNED | Approved | 12-Aug-24 | 07:00 | 14-Aug-24 | 19:00 | |
| 470 | RQ184494 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1 | | D | Stringing of 765 kV D/C Khetri-Narela TL | 12/Aug/2024 | 07:00 | 14/Aug/2024 | 19:00 | 37-38 | PLANNED | Approved | 12-Aug-24 | 07:00 | 14-Aug-24 | 19:00 | |
| 471 | RQ184482 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 | | D | LINE JUMPER DROPPER RECTIFICATION WORK AT DTL BAWANA SS & REPLACEMENT OF DAMAGED CONDUCTOR FROM END TOWER TO GANTRY | 10/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 16-Aug-24 | 5:00 | 20-Aug-24 | 12:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time. |
| 472 | RQ184503 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | D | For attending S/D nature defects | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | |
| 473 | RQ184415 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2 | | D | FOR RECTIFICATION OF CONSTRUCTION DEFECTS IN LINE | 08/Aug/2024 | 07:00 | 10/Aug/2024 | 19:00 | LINE NAME IS NOT AVAILABLE IN DROP DOWN IN AC TRANSMISSION LINE | PLANNED | Approved | 08-Aug-24 | 07:00 | 10-Aug-24 | 19:00 | ATC Curtailment of 250MW in NR Export. Subjected to WRPC Approval |
| 474 | RQ184506 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | | D | For attending S/D nature defects | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------------|--|---|---------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------------------------------------------------------------------------------|
| 475 | RQ184505 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2 | | D | For attending S/D nature defects | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | |
| 476 | RQ184504 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1 | | D | For attending S/D nature defects | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | Non auto of other charged Ckts from both ends as safety measures | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 477 | RQ184510 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | | D | For attend shut down nature defects and AMP work | 05/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Shut down nature defects rectification (Model transmission line) | PLANNED | Approved | 05-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 478 | RQ184414 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1 | | D | FOR RECTIFICATION OF CONSTRUCTION DEFECTS IN LINE | 05/Aug/2024 | 07:00 | 07/Aug/2024 | 19:00 | LINE NAME IS NOT AVAILABLE IN DROP DOWN IN AC TRANSMISSION LINE | PLANNED | Approved | 05-Aug-24 | 07:00 | 07-Aug-24 | 19:00 | |
| 479 | RQ184369 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:59 | May be given from 1700 Hrs/One ckt shutdown at a time at both end |
| 480 | RQ184368 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 481 | RQ184367 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 | | D | Installation of Bird Diverter | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Other ckt will be in Non auto mode | PLANNED | Approved | 01-Aug-24 | 17:00 | 15-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 482 | RQ184514 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | For OPGW replacement works from TN-14 to TN-16 | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Shutdown required for OPGW replacement works from TN-14 to TN-16 | PLANNED | Approved | 01-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |
| 483 | RQ184513 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | For OPGW replacement works from TN-14 to TN-16 | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Non-auto required for OPGW replacement works from TN-14 to TN-16 | PLANNED | Approved | 01-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 484 | RQ184515 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | For OPGW replacement works from TN-14 to TN-16 | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Non-auto required for OPGW replacement works from TN-14 to TN-16 | PLANNED | Approved | 01-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions/Delhi consent/One circuit shutdown from both station at a time. |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------------------|---------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|--------------------------------------------|
| 485 | RQ184750 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 | GPTL | D | Stringing of under construction line: 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST | 20/Aug/2024 | 06:00 | 25/Aug/2024 | 21:00 | | PLANNED | Approved | 20-Aug-24 | 06:00 | 25-Aug-24 | 21:00 | | |
| 486 | RQ184749 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 | GPTL | D | Stringing of under construction line: 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST | 20/Aug/2024 | 06:00 | 25/Aug/2024 | 21:00 | | PLANNED | Approved | 20-Aug-24 | 06:00 | 25-Aug-24 | 21:00 | | |
| 487 | RQ184823 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | For AMP of Line Equipments | 11/Aug/2024 | 09:00 | 11/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 11-Aug-24 | 09:00 | 11-Aug-24 | 17:00 | | |
| 488 | RQ184822 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1 | NRSS XXIX | D | For AMP of Line Equipments | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 17:00 | | |
| 489 | RQ184804 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2 | POWER GRID, PATRAN | D | Line Equipments AMP Works. | 06/Aug/2024 | 09:30 | 06/Aug/2024 | 14:30 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:30 | 06-Aug-24 | 14:30 | | |
| 490 | RQ185037 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1 | POWER GRID, JKSPDCL | D | A/R Non Auto mode Required | 06/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | | |
| 491 | RQ184909 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | AR non auto mde required for live line OPGW installation woks | 01/Aug/2024 | 07:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Rejected | | | | | | May be rejected /Consent denied by Indigrd |
| 492 | RQ184608 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT KANKROLI(PG) | | D | For Firmware upgradation of PU and CU | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | | |
| 493 | RQ184595 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGARH(PG) | | D | AMP Work | 23/Aug/2024 | 09:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | | May be clubbed with S.No. 506 |
| 494 | RQ184588 | OCC_221 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 4 | | D | Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 21/Aug/2024 | 17:00 | 24/Aug/2024 | 23:00 | | PLANNED | Approved | 21-Aug-24 | 17:00 | 24-Aug-24 | 23:59 | | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 495 | RQ184601 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT HISSAR(PG) | | D | AMP Work | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | AMP Work | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 496 | RQ184617 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-2) | 19/Aug/2024 | 09:00 | 20/Aug/2024 | 20:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 20-Aug-24 | 20:00 | |
| 497 | RQ184587 | OCC_221 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 3 | | D | Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 17/Aug/2024 | 17:00 | 20/Aug/2024 | 23:00 | | PLANNED | Approved | 17-Aug-24 | 17:00 | 20-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 498 | RQ184600 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT HISSAR(PG) | | D | AMP Work | 16/Aug/2024 | 09:00 | 16/Aug/2024 | 18:00 | AMP Work | PLANNED | Approved | 16-Aug-24 | 09:00 | 16-Aug-24 | 18:00 | |
| 499 | RQ184616 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1) | 16/Aug/2024 | 09:00 | 17/Aug/2024 | 20:00 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 17-Aug-24 | 20:00 | |
| 500 | RQ184586 | OCC_221 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2 | | D | Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 13/Aug/2024 | 17:00 | 16/Aug/2024 | 23:00 | | PLANNED | Approved | 13-Aug-24 | 17:00 | 16-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 501 | RQ184628 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT NEEMRANA(PG) | | D | For Busbar testing and Bus bar stability test for Bay extension work under PSTL(Sikar2) | 13/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------------|
| 502 | RQ184585 | OCC_221 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1 | | D | Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kV, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019 | 09/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 09-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 503 | RQ184612 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 09/Aug/2024 | 09:00 | 10/Aug/2024 | 20:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 10-Aug-24 | 20:00 | |
| 504 | RQ184611 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 07/Aug/2024 | 09:00 | 08/Aug/2024 | 20:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 08-Aug-24 | 20:00 | |
| 505 | RQ184627 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT NEEMRANA(PG) | | D | For Busbar testing and Bus bar stability test for Bay extension work under PSTL(Sikar2) | 07/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 506 | RQ184955 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 2 AT CHITTORGARH(RS) | RRVPNL | D | FOR MAINTAINCE WORK and Testing work | 29/Aug/2024 | 09:30 | 30/Aug/2024 | 16:00 | | PLANNED | Approved | 29-Aug-24 | 17:00 | 30-Aug-24 | 23:00 | May be given from 1700 Hrs on daily basis |
| 507 | RQ184954 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT BIKANER(RS) | RRVPNL | D | Bay Maintenance Work | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 17:00 | 21-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 508 | RQ184953 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT BHILWARA(RS) | RRVPNL | D | Routine Maintenance of 400KV Main Bus-1 and Associated Equipments to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | |
| 509 | RQ184946 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Maintenance work. | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 20-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 510 | RQ184950 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 2 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 kV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 17:00 | 13-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 511 | RQ184949 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 kV Main Bus-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------|
| 512 | RQ184952 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 2 AT BARMER(RS) | RRVPNL | D | Maintenance along with testing of Bay equipments | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | |
| 513 | RQ184947 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 2 AT JODHPUR(RS) | RRVPNL | D | Quarterly Maintenance work. | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with S.No. 515 |
| 514 | RQ184951 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT BARMER(RS) | RRVPNL | D | Maintenance along with testing of Bay equipments | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 515 | RQ185146 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 2 AT JODHPUR(RS) | RRVPNL | D | Required from 22.07.2024 to 24.07.2024 for Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay | 01/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 03-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 516 | RQ184352 | OCC_221 | stuup_sd | BUS | 400KV BUS 3 AT LUCKNOW(UP) | UPPTCL | C | * Upgradation of Bus Bar Protection panel from E/M type to Numerical. The >X Shutdown will be required simultaneously with 80 M | 29/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 09:00 | 29-Aug-24 | 18:00 | |
| 517 | RQ184351 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT LUCKNOW(UP) | UPPTCL | C | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type at 400 KV Sub-Station, Sarojini | 23/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | May be allowed /subject to no other outage and real time Grid conditions. |
| 518 | RQ184266 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | C | * Preventive Maintenance of Bus-B at 400KV S/S Sultanpur | 21/Aug/2024 | 10:00 | 21/Aug/2024 | 16:00 | | PLANNED | Approved | 21-Aug-24 | 10:00 | 21-Aug-24 | 16:00 | |
| 519 | RQ184655 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT NEHTAUR(UP) | UPPTCL | C | For annual maintenance & Testing | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 18:00 | |
| 520 | RQ184654 | OCC_221 | stuup_sd | BUS | 400KV BUS 1 AT NEHTAUR(UP) | UPPTCL | C | For annual maintenance & Testing | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 521 | RQ184650 | OCC_221 | stuup_sd | BUS | 400KV BUS 1 AT SIKANDRABAD(UP) | UPPTCL | C | For annual maintenance & Testing | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 522 | RQ184651 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT SIKANDRABAD(UP) | UPPTCL | C | For annual maintenance & Testing | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 18:00 | |
| 523 | RQ184268 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT SARNATH(UP) | UPPTCL | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 09/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 524 | RQ184267 | OCC_221 | stuup_sd | BUS | 400KV BUS 1 AT SARNATH(UP) | UPPTCL | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 07/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions | |
| 525 | RQ185109 | OCC_221 | cpcc3_sd | BUS | 400 KV RAMPUR_PRSTL (UP) - BUS 1 | UPPTCL | C | SF6 GD BODY MAINTENANCE WORK | 05/Aug/2024 | 09:00 | 12/Aug/2024 | 17:30 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 12-Aug-24 | 17:30 | May be allowed subject to no other outages | |
| 526 | RQ184713 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 1 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 18:00 | | |
| 527 | RQ184711 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 1 AT WAGOORA(PG) | POWER GRID | C | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 26/Aug/2024 | 09:00 | 27/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 26-Aug-24 | 09:00 | 27-Aug-24 | 18:00 | May be allowed subject to no other outages | |
| 528 | RQ185261 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | POWER GRID | D | For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA | 20/Aug/2024 | 17:00 | 28/Aug/2024 | 23:00 | | PLANNED | Approved | 20-Aug-24 | 17:00 | 28-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 529 | RQ184714 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 2 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | | |
| 530 | RQ184916 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 3 AT MOGA(PG) | POWER GRID | C | Attending SF6 Leakage in 400 kV GIS Bus-1 | 16/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings, from 01st March to 10th March, 2024 but not availed by utility. |
| 531 | RQ184786 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | POWER GRID | D | For AMP works | 09/Aug/2024 | 10:00 | 09/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 10:00 | 09-Aug-24 | 18:00 | | |
| 532 | RQ184712 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 2 AT WAGOORA(PG) | POWER GRID | C | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 09/Aug/2024 | 09:00 | 16/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 09-Aug-24 | 09:00 | 16-Aug-24 | 18:00 | May be allowed subject to no other outages | |
| 533 | RQ185264 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 4 | POWER GRID | D | For erection work of bay extension of 400 kV Jackson line bays | 07/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 534 | RQ185265 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 3 | POWER GRID | D | For erection of LV side Jack bus of 765/400 kv ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works | 07/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 535 | RQ184853 | OCC_221 | cpcc3_sd | BUS | 400KV BUS 1 AT SOHAWAL(PG) | POWER GRID | D | for amp work | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 536 | RQ184888 | OCC_221 | cpcc3_sd | BUS | 400KV AGRA(PG)-BUS 2 | POWER GRID | D | AMP OF BUSBAR TIGHTENING OF JUMPE BOLTS AND TERMINAL PADS OF BUS SIDE ISOLATOR AND Conductor Replacement in Jack bus jumper of ICT-2(Remarks -400 KV Bus-1C) | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 17:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 17:00 | |
| 537 | RQ184709 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 2 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | |
| 538 | RQ184861 | OCC_221 | cpcc3_sd | BUS | 400KV BUS 1 AT BALLIA(PG) | POWER GRID | D | AMP Work | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 539 | RQ184708 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 1 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 540 | RQ184931 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | For Jumper/Dropper Tightning and Strengthening work. | 02/Aug/2024 | 09:30 | 02/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 09:30 | 02-Aug-24 | 17:00 | |
| 541 | RQ184858 | OCC_221 | cpcc3_sd | BUS | 400KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | D | For Bus Bar Relay Retrofitment & AMP Work | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 18:00 | |
| 542 | RQ185262 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA | 01/Aug/2024 | 17:00 | 06/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 543 | RQ185263 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 3 | POWER GRID | D | For erection work of bay extension of 400 kV Jackson line bays | 01/Aug/2024 | 17:00 | 06/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 06-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 544 | RQ184857 | OCC_221 | cpcc3_sd | BUS | 400KV BUS 1 AT ALLAHABAD(PG) | POWER GRID | D | For Bus Bar Relay Retrofitment & AMP Work | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-----|----------------------------------|------------|---|--------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 545 | RQ184917 | OCC_221 | cpcc2_sd | BUS | 400KV BUS 4 AT MOGA(PG) | POWER GRID | C | Attending SF6 Leakage in 400 kv GIS Bus-2 | 01/Aug/2024 | 08:00 | 15/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings, from 01st March to 10th March, 2024 but not availed by utility. |
| 546 | RQ184356 | OCC_221 | stuup_sd | BUS | 400KV BUS 2 AT GR.NOIDA(UPC) | UPPCL | C | * Maintenance work will be done of mentioned bus during this shutdown >X period. | 25/Aug/2024 | 07:30 | 25/Aug/2024 | 13:00 | | PLANNED | Approved | 25-Aug-24 | 07:30 | 25-Aug-24 | 13:00 | | |
| 547 | RQ184948 | OCC_221 | sldcrs_sd | BUS | 400KV BUS 1 AT KAWAI SCTPS(APR) | APRL | D | Annual maintenance and testing of Bus-1 and bus connecting isolators. | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 548 | RQ185221 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 2 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 14/Aug/2024 | 17:00 | 21/Aug/2024 | 23:00 | | PLANNED | Approved | 14-Aug-24 | 17:00 | 21-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 549 | RQ185222 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 1 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 13/Aug/2024 | 17:00 | 13/Aug/2024 | 23:00 | | PLANNED | Approved | 13-Aug-24 | 17:00 | 13-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 550 | RQ185223 | OCC_221 | cpcc1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 2 | PRTL | D | "For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation" | 12/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs | |
| 551 | RQ185057 | OCC_221 | sldchr_sd | BUS | 400KV BUS 2 AT KABULPUR(HV) | HVPNL | D | AMP of BUS Equipment (Testing of line CVT & BUS isolator Alignment) | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 20:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 20:00 | | |
| 552 | RQ185056 | OCC_221 | sldchr_sd | BUS | 400KV BUS 1 AT KABULPUR(HV) | HVPNL | D | AMP of BUS Equipment (Testing of line CVT & BUS isolator Alignment) | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 20:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 20:00 | | |
| 553 | RQ185041 | OCC_221 | sldcup_sd | BUS | 400KV BUS 2 AT ANPARA_B(UPUN) | UPRVU NL | C | COMMISSIONING OF low impedance bus bar protection relay | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | All other elements shall remain in service via 400KV Bus-1 | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | May be allowed subject to no other outage. | |
| 554 | RQ185039 | OCC_221 | sldcup_sd | BUS | 400KV BUS 1 AT ANPARA_B(UPUN) | UPRVU NL | C | COMMISSIONING OF low impedance bus bar protection relay | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | All other elements shall remain in service via 400KV Bus-2 | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | May be allowed subject to no other outage. | |
| 555 | RQ184302 | OCC_221 | singrauli_sd | BUS | 400KV BUS 1 AT SINGRAULI(NT) | NTPC | C | GEN-02 BUS 1 ISOLATOR REPLACEMENT | 10/Aug/2024 | 00:00 | 13/Aug/2024 | 18:00 | BUS -01 SHUTDOWN WILL BE REQUIRED | PLANNED | Approved | 10-Aug-24 | 00:00 | 13-Aug-24 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|--------------|----------------------------------------------------------------------------------------------|------------|---|---------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------|
| 556 | RQ184301 | OCC_221 | singrauli_sd | BUS | 400KV BUS 2 AT SINGRAULI(NT) | NTPC | C | GEN-02 BUS 2 ISOLATOR REPLACEMENT | 05/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | BUS -02 SHUTDOWN WILL BE REQUIRED | PLANNED | Approved | 05-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 557 | RQ184309 | OCC_221 | singrauli_sd | BUS | 400KV BUS 4 AT SINGRAULI(NT) | NTPC | C | GEN-07 BUS 04 Y PHASE HOT SPOT | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | BUS -04 UNDER SHUTDOWN AND GEN-07 WILL BE SHIFTED TO TBC FOR WORK | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | May be allowed /subject to no other outage and real time Grid conditions. |
| 558 | RQ184300 | OCC_221 | singrauli_sd | BUS | 400KV BUS 4 AT SINGRAULI(NT) | NTPC | C | GEN-07 BUS 04 Y PHASE HOT SPOT | 01/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | BUS -04 UNDER SHUTDOWN AND GEN-07 WILL BE SHIFTED TO TBC FOR WORK | PLANNED | Rejected | | | | | wrongly punched by NTPC Singrauli. May be rejected |
| 559 | RQ184365 | OCC_221 | stuup_sd | BUS | 400 KV BADAUNE(UP) - BUS 1 | OCBTL | C | For replacement of Gas Density monitor of Y-ph Bus-1 PT | 01/Aug/2024 | 10:00 | 04/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 10:00 | 04-Aug-24 | 18:00 | May be given subject to no other outages |
| 560 | RQ184646 | OCC_221 | cpcc1_sd | LINE REACTOR | 50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG) | POWER GRID | D | Replacement of A/R relay | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | |
| 561 | RQ184648 | OCC_221 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG) | POWER GRID | D | AMP OF LINE REACTOR | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 562 | RQ184649 | OCC_221 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG) | POWER GRID | D | AMP OF LINE REACTOR | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 563 | RQ184647 | OCC_221 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG) | POWER GRID | D | Rectification of CoE Audit point & ATTENDING OIL LEKAGE | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 564 | RQ184645 | OCC_221 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG) | RRVPNL | D | AMP OF LINE REACTOR | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | Powergrid may clarified LR is switchable or non switchable |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|----------------|--------------------------------------------------------|------------|---|---------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------------------------------------------|
| 565 | RQ184251 | OCC_221 | stuup_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus Bar Protection from E/M type to Numerical. The >X shutdown is required simulateneously with 400 KV Tra | 29/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 09:00 | 29-Aug-24 | 18:00 | |
| 566 | RQ184260 | OCC_221 | stuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP) | UPPTCL | D | * SHUTDOWN OF 125MVAR BUS REACTOR FOR PROTECTION TESTING AND BAY >X MAINTENANCE (LINE SHUTDOWN REQUIRED) | 21/Aug/2024 | 10:00 | 22/Aug/2024 | 17:00 | | PLANNED | Approved | 21-Aug-24 | 10:00 | 22-Aug-24 | 17:00 | |
| 567 | RQ184635 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG) | POWER GRID | D | Fine tuning of CSD | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 568 | RQ184638 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) | POWER GRID | D | AMP of reactor bay and pre warranty test of bus reactor | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given subject to real time grid conditions. |
| 569 | RQ184634 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG) | POWER GRID | D | Fine tuning of CSD | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 570 | RQ184637 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG) | POWER GRID | D | Fine tuning of CSD | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | |
| 571 | RQ184639 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG) | POWER GRID | D | ATTENDING OIL LEKAGE | 18/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | 18-Aug-24 | 08:00 | 18-Aug-24 | 18:00 | |
| 572 | RQ184633 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) | POWER GRID | D | For AMP | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 08:00 | 16-Aug-24 | 18:00 | May be given on daily basis subject to real time grid conditions |
| 573 | RQ184636 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG) | POWER GRID | D | For AMP | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | |
| 574 | RQ184640 | OCC_221 | cpcc1_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG) | POWER GRID | C | "For Construction Activities of SS-104 Package (Construction of Firewall) " | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | May be given subject to real time grid conditions. |
| 575 | RQ184971 | OCC_221 | sldcrs_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS) | RRVPNL | D | Bay Maintenance Work | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given subject to real time grid conditions. |
| 576 | RQ184970 | OCC_221 | sldcrs_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS) | RRVPNL | D | Bay Maintenance Work | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | May be given subject to real time grid conditions. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|----------------|----------------------------------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------|
| 577 | RQ184973 | OCC_221 | sldcrs_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS) | RRVPNL | C | Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking | 09/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | May be given subject to real time grid conditions. |
| 578 | RQ184972 | OCC_221 | sldcrs_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | Quarterly maintenance and testing work of bay equipments . | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | |
| 579 | RQ185026 | OCC_221 | indigrd_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRS S XXIX) | NRSS XXIX | D | AMP Work | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | |
| 580 | RQ185025 | OCC_221 | indigrd_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRS S XXIX) | NRSS XXIX | D | AMP Work | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 581 | RQ185175 | OCC_221 | sldcrs_sd | BAY | 40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG) | RRVPNL | D | 1.To check operation timing of CB 2. Measurement of DCRM of CB 3. Measurement of Tan-delta of Cts | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 15:00 | 29-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 582 | RQ185190 | OCC_221 | sldcrs_sd | BAY | 404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 15:00 | 23-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 583 | RQ185191 | OCC_221 | sldcrs_sd | BAY | 404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) | RRVPNL | D | Quarterly Maintenance work | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 15:00 | 22-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 584 | RQ185177 | OCC_221 | sldcrs_sd | BAY | 401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 20/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 15:00 | 20-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 585 | RQ185176 | OCC_221 | sldcrs_sd | BAY | 40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 15:00 | 16-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 586 | RQ185179 | OCC_221 | sldcrs_sd | BAY | 408 TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 15:00 | 13-Aug-24 | 23:59 | May be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------------------------------------------------------------------------------------------|------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------|
| 587 | RQ185178 | OCC_221 | sldcrs_sd | BAY | 40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 15:00 | 12-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 588 | RQ185144 | OCC_221 | sldcrs_sd | BAY | 411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance work of associated equipments of Tie Bay (411) of 400 KV Ajmer-Phagi-II & Future to be carried out by M/s Kay Cee Energy Infra Ltd, Kota | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 15:00 | 08-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 589 | RQ185174 | OCC_221 | sldcrs_sd | BAY | 40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS) | RRVPNL | D | 1.To check operation timing of CB 2. Measurement of DCRM of CB 3. Measurement of Tan-delta of CTs | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 15:00 | 08-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 590 | RQ185145 | OCC_221 | sldcrs_sd | BAY | 408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1 | RRVPNL | D | Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 15:00 | 07-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 591 | RQ184580 | OCC_221 | cpcc1_sd | BAY | 408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL) | PSTCL | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 28/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 592 | RQ184807 | OCC_221 | cpcc2_sd | BAY | 414 TIE BAY - 400KV KAITHAL-MALERKOTLA (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG) | POWER GRID | C | CB Drive Overhauling work | 27/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 27-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | Line will remain in service with Main bay |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-----------------------------------------------------------------------------------------------------------------------|------------|---|---------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------|
| 593 | RQ184582 | OCC_221 | cpcc1_sd | BAY | 423 TIE BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AND 400KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1 AT JALANDHAR(PG) | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 25/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 25-Aug-24 | 08:00 | 28-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 594 | RQ184806 | OCC_221 | cpcc2_sd | BAY | 410 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AT KAITHAL(PG) | POWER GRID | C | CB Drive Overhauling work | 23/Aug/2024 | 09:00 | 26/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 09:00 | 26-Aug-24 | 18:00 | Line will remain in service with tie bay |
| 595 | RQ184525 | OCC_221 | cpcc1_sd | BAY | 427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 22/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 27-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 596 | RQ185010 | OCC_221 | cpcc3_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG) | POWER GRID | C | CB Overhauling | 19/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | ICT will remain in service with Main bay |
| 597 | RQ185019 | OCC_221 | cpcc3_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG) | POWER GRID | C | For Circuit Breaker Mechanism Overhauling | 19/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 598 | RQ184805 | OCC_221 | cpcc2_sd | BAY | 407 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-2 AT KAITHAL(PG) | POWER GRID | C | CB Drive Overhauling work | 19/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 19-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 599 | RQ184528 | OCC_221 | cpcc1_sd | BAY | 418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG) | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 17/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 600 | RQ185014 | OCC_221 | cpcc3_sd | BAY | 430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG) | POWER GRID | C | Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker | 16/Aug/2024 | 08:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 08:00 | 20-Aug-24 | 18:00 | Element must remain in service via other bay. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-------------------------------------------------------------------------------------------------------------------------------------------|------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------|
| 601 | RQ184924 | OCC_221 | cpcc2_sd | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MOGA(PG) (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-2 AT 400 KV MOGA(PG) (POWERGRID) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 13/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | |
| 602 | RQ185009 | OCC_221 | cpcc3_sd | BAY | 414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID) | POWER GRID | C | CB Overhauling | 12/Aug/2024 | 09:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 14-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 603 | RQ184524 | OCC_221 | cpcc1_sd | BAY | 407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG) | POWER GRID | C | For CB Overhauling | 12/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 604 | RQ185018 | OCC_221 | cpcc3_sd | BAY | 409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID) | POWER GRID | C | For Circuit Breaker retrofit work | 12/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 16-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 605 | RQ185013 | OCC_221 | cpcc3_sd | BAY | 424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) | POWER GRID | C | dismantling of CB,CT and bypassing of CT secondary. Opening jumper connection from Tie bay to 424-89A. Connection of tie bay jack bus to 424-89 isolator. | 12/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 606 | RQ184923 | OCC_221 | cpcc2_sd | BAY | 420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 11/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 11-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | Elements must remain in service via other bay. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|-------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------|
| 607 | RQ184922 | OCC_221 | cpcc2_sd | BAY | 414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 09/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 608 | RQ184529 | OCC_221 | cpcc1_sd | BAY | 406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG) | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 08/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | PG confirmed that one bay s/d will be availed at a time |
| 609 | RQ184527 | OCC_221 | cpcc1_sd | BAY | 404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG) | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 08/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | PG confirmed that one bay s/d will be availed at a time |
| 610 | RQ184526 | OCC_221 | cpcc1_sd | BAY | 405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG) | POWER GRID | C | FOR CB INSPECTION AND RECTIFICATION WORKS | 08/Aug/2024 | 08:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | | | | | PG confirmed that one bay s/d will be availed at a time |
| 611 | RQ184921 | OCC_221 | cpcc2_sd | BAY | 411 TIE BAY - 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 07/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 612 | RQ185017 | OCC_221 | cpcc3_sd | BAY | 406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG) | POWER GRID | C | For Circuit Breaker retrofit work | 06/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | Element must remain in service via other bay. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-------------------------------------------------------------------------------------------------------------------------------------------|------------|---|-------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------|
| 613 | RQ185012 | OCC_221 | cpcc3_sd | BAY | 424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) | POWER GRID | C | for isolator retrofitment of 425-89A isolator under ADDCAP. | 06/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 614 | RQ184808 | OCC_221 | cpcc2_sd | BAY | 415 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG) | POWER GRID | C | CB Drive Overhauling work | 05/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 615 | RQ184920 | OCC_221 | cpcc2_sd | BAY | 408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 05/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 616 | RQ184919 | OCC_221 | cpcc2_sd | BAY | 405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 03/Aug/2024 | 08:00 | 04/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 08:00 | 04-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 617 | RQ184883 | OCC_221 | cpcc3_sd | BAY | 404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID) | POWER GRID | D | AMP of Bay Equipment(Remarks-AWL7 Bay) | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 618 | RQ184795 | OCC_221 | cpcc2_sd | BAY | 411 T TIE BAY - 400 KV AMRITSAR-JALANDHAR (PG) CKT-1 (POWERGRID) AND 400 KV MOGA-JALANDHAR (PG) CKT-2 AT 400 KV JALANDHAR(PG) (POWERGRID) | POWER GRID | C | CB DRIVE OVERHAULING WORK CB DRIVE OVERHAULING WORK | 01/Aug/2024 | 10:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 10:00 | 03-Aug-24 | 18:00 | Elements must remain in service via other bay. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------|
| 619 | RQ185011 | OCC_221 | cpcc3_sd | BAY | 425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID) | POWER GRID | C | For isolator retrofitment. Isolators 425-89A & 425-89B are to be retrofitted under ADD CAP scheme | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 620 | RQ184918 | OCC_221 | cpcc2_sd | BAY | 402 TIE BAY - 400/220KV 250 MVA ICT 2 AT MOGA(PG) AND 400/220KV 500 MVA ICT 1 AT MOGA(PG) | POWER GRID | C | For Testing After retrofitting of Busbar / LBB relay. | 01/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | Elements must remain in service via other bay. |
| 621 | RQ184673 | OCC_221 | stuup_sd | BAY | 414 TIE BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP) | UPPTCL | C | For annual maintenance & Testing | 26/Aug/2024 | 09:00 | 26/Aug/2024 | 15:00 | | PLANNED | Approved | 26-Aug-24 | 09:00 | 26-Aug-24 | 15:00 | Elements must remain in service via other bay. |
| 622 | RQ184353 | OCC_221 | stuup_sd | BAY | 401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL) | UPPTCL | C | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type (Connection of CT Bus-Bar Prot | 23/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | may be allowed subject to no other outages |
| 623 | RQ185073 | OCC_221 | cpcc3_sd | BAY | 410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP) | UPPTCL | C | Interrupter maintenance work at Sambhal substation. | 22/Aug/2024 | 10:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 10:00 | 30-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 624 | RQ184678 | OCC_221 | stuup_sd | BAY | 410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC) | UPPTCL | C | For annual maintenance & Testing | 19/Aug/2024 | 09:00 | 19/Aug/2024 | 15:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 19-Aug-24 | 15:00 | |
| 625 | RQ184656 | OCC_221 | stuup_sd | BAY | 401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) | UPPTCL | C | For annual maintenance & Testing | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 15:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------|--------|---|----------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------|
| 626 | RQ184665 | OCC_221 | stuup_sd | BAY | 408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC) | UPPTCL | C | For annual maintenance & Testing | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 15:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 15:00 | |
| 627 | RQ184666 | OCC_221 | stuup_sd | BAY | 409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC) | UPPTCL | C | For annual maintenance & Testing | 16/Aug/2024 | 09:00 | 16/Aug/2024 | 15:00 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 16-Aug-24 | 15:00 | |
| 628 | RQ185072 | OCC_221 | cpcc3_sd | BAY | 409 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP) | UPPTCL | D | Bay 409 CB Interrupter maintenance work at Sambhal substation. | 12/Aug/2024 | 10:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 10:00 | 21-Aug-24 | 18:00 | |
| 629 | RQ184652 | OCC_221 | stuup_sd | BAY | 401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP) | UPPTCL | C | For annual maintenance & Testing | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 15:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 15:00 | |
| 630 | RQ184653 | OCC_221 | stuup_sd | BAY | 407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) | UPPTCL | C | For annual maintenance & Testing | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 631 | RQ185086 | OCC_221 | sldcup_sd | BAY | 416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL) | UPPTCL | C | For Bus tightening and Bus isolator tightening work | 09/Aug/2024 | 14:00 | 09/Aug/2024 | 17:00 | | PLANNED | Approved | 09-Aug-24 | 14:00 | 09-Aug-24 | 17:00 | |
| 632 | RQ185071 | OCC_221 | cpcc3_sd | BAY | 407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP) | UPPTCL | C | Bay 407 CB Interrupter replacement work | 01/Aug/2024 | 10:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 10:00 | 10-Aug-24 | 18:00 | Element must remain in service via other bay. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------------------------------------------------------------------------------------------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------------------------------|
| 633 | RQ185225 | OCC_221 | cpcc1_sd | BAY | 413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG) | PRTL | C | "For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation" | 22/Aug/2024 | 17:00 | 28/Aug/2024 | 23:00 | | PLANNED | Approved | 22-Aug-24 | 17:00 | 28-Aug-24 | 23:00 | May be allowed /500MVA ICT 4 in same Dia |
| 634 | RQ185224 | OCC_221 | cpcc1_sd | BAY | 401 MAIN BAY - 400 KV FATEHGARH_III(PG)- FATEHGARH_II(PG) (PRTL) CKT-1 (PRTL) AT 400 KV FATEHGARH_III(PG) | PRTL | C | "For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation" | 14/Aug/2024 | 17:00 | 21/Aug/2024 | 23:00 | | PLANNED | Approved | 14-Aug-24 | 17:00 | 21-Aug-24 | 23:00 | May be allowed /Line will remain in service with tie bay |
| 635 | RQ184289 | OCC_221 | sldchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | To take back ICT-2 'Y' phase into service in place of Spare transformer | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 13:00 | |
| 636 | RQ184291 | OCC_221 | sldchp_sd | BAY | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | To take back ICT-2 'Y' phase into service in place of Spare transformer | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 13:00 | |
| 637 | RQ184290 | OCC_221 | sldchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | HPPTCL | D | To take back ICT-2 'Y' phase into service in place of Spare transformer | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 13:00 | |
| 638 | RQ184286 | OCC_221 | sldchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------------------------|
| 639 | RQ184288 | OCC_221 | slchp_sd | BAY | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 13:00 | |
| 640 | RQ184287 | OCC_221 | slchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | HPPTCL | D | To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 13:00 | |
| 641 | RQ184303 | OCC_221 | singrauli_sd | BAY | 421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT) | NTPC | C | BUS-04 ISOLATOR REPLACEMENT | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | GT-07 WILL BE SHIFTED TO TRANSFER BUS | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | Element must remain in service via other bay. |
| 642 | RQ184568 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTA(PG) | | D | AMP Work | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | AMP | PLANNED | Approved | 30-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | |
| 643 | RQ184572 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) | | D | AMP Work | 25/Aug/2024 | 09:00 | 25/Aug/2024 | 18:00 | | PLANNED | Approved | 25-Aug-24 | 5:00 | 25-Aug-24 | 10:00 | May be allowed subject other ICTs to be in service/Subject to Delhi consent/Load to be managed by Delhi/May be given from 0500 Hrs. |
| 644 | RQ184571 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) | | D | AMP Work | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 18:00 | AMP | PLANNED | Approved | 24-Aug-24 | 5:00 | 24-Aug-24 | 10:00 | May be allowed subject other ICTs to be in service/Subject to Delhi consent/Load to be managed by Delhi/May be given from 0500 Hrs. |
| 645 | RQ184560 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 14/Aug/2024 | 17:00 | 14/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 14-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 646 | RQ184559 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 13/Aug/2024 | 17:00 | 13/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 13-Aug-24 | 17:00 | 13-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 647 | RQ184558 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 12/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 12-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 648 | RQ184557 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 11/Aug/2024 | 17:00 | 11/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 11-Aug-24 | 17:00 | 11-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 649 | RQ184556 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 10/Aug/2024 | 17:00 | 10/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 10-Aug-24 | 17:00 | 10-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 650 | RQ184555 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) | | D | CT Oil Sampling | 09/Aug/2024 | 17:00 | 09/Aug/2024 | 23:00 | AMP | PLANNED | Approved | 09-Aug-24 | 17:00 | 09-Aug-24 | 23:59 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|-----------------------------------------------|--------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------|
| 651 | RQ184567 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) | | D | AMP Work | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 652 | RQ184562 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) | | D | For fixing of HT tap in 33KV bushing | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | For HT tap in 33KV bushing | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 653 | RQ184564 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 17:00 | |
| 654 | RQ184566 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANKROLI(PG) | | D | For COE audit observation compliance | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 13:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 13:00 | |
| 655 | RQ184565 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKROLI(PG) | | D | AMP Work | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 656 | RQ184561 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG) | | D | For fixing of HT tap in 33KV side bay | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | For HT tap in 33KV side bay | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 657 | RQ184563 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point & ATTENDING OIL LEKAGE | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 17:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 17:00 | |
| 658 | RQ184569 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG) | | D | AMP Work | 05/Aug/2024 | 08:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 05-Aug-24 | 18:00 | |
| 659 | RQ184570 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG) | | D | AMP Work | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | |
| 660 | RQ185096 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) | UPPTCL | C | SF6 GD Body Replacement. | 30/Aug/2024 | 09:00 | 01/Sep/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 09:00 | 01-Sep-24 | 18:00 | May be allowed subject to UP consent/Load to be managed by UP |
| 661 | RQ184233 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | UPPTCL | D | * For Preventive Maintenance of ICT | 29/Aug/2024 | 10:00 | 29/Aug/2024 | 17:00 | | PLANNED | Approved | 29-Aug-24 | 10:00 | 29-Aug-24 | 17:00 | |
| 662 | RQ184252 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco | 27/Aug/2024 | 09:00 | 27/Aug/2024 | 18:00 | | PLANNED | Approved | 27-Aug-24 | 09:00 | 27-Aug-24 | 18:00 | |
| 663 | RQ185095 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) | UPPTCL | C | SF6 GD Body Replacement. | 27/Aug/2024 | 09:00 | 29/Aug/2024 | 17:30 | | PLANNED | Approved | 27-Aug-24 | 09:00 | 29-Aug-24 | 17:30 | May be allowed subject to UP consent/Load to be managed by UP |
| 664 | RQ184253 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco | 26/Aug/2024 | 09:00 | 26/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 09:00 | 26-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|------------------------------------------------|------------|---|------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------|
| 665 | RQ184234 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | UPPTCL | D | * For Preventive Maintenance of ICT | 24/Aug/2024 | 10:00 | 24/Aug/2024 | 17:00 | | PLANNED | Approved | 24-Aug-24 | 10:00 | 24-Aug-24 | 17:00 | |
| 666 | RQ185077 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) | UPPTCL | D | AMP Work | 12/Aug/2024 | 10:00 | 12/Aug/2024 | 17:00 | | PLANNED | Approved | 12-Aug-24 | 10:00 | 12-Aug-24 | 17:00 | |
| 667 | RQ184265 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC) | UPPTCL | D | * Maintenance work will be done of mentioned ICT. | 11/Aug/2024 | 07:30 | 11/Aug/2024 | 13:00 | | PLANNED | Approved | 11-Aug-24 | 07:30 | 11-Aug-24 | 13:00 | |
| 668 | RQ184238 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SARNATH(UP) | UPPTCL | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 13:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 13:00 | |
| 669 | RQ184239 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SARNATH(UP) | UPPTCL | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 08/Aug/2024 | 14:00 | 08/Aug/2024 | 17:00 | | PLANNED | Approved | 08-Aug-24 | 14:00 | 08-Aug-24 | 17:00 | |
| 670 | RQ184235 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP) | UPPTCL | D | For Preventive maintenance of ICT | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 17:00 | | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 17:00 | |
| 671 | RQ184240 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SARNATH(UP) | UPPTCL | D | * For Bus tightening <(>&<)> Bus isolator tightening work | 07/Aug/2024 | 14:00 | 07/Aug/2024 | 17:00 | | PLANNED | Approved | 07-Aug-24 | 14:00 | 07-Aug-24 | 17:00 | |
| 672 | RQ184232 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP) | UPPTCL | D | * For Preventive Maintenance of ICT | 06/Aug/2024 | 10:00 | 06/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 10:00 | 06-Aug-24 | 17:00 | |
| 673 | RQ184264 | OCC_221 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANKI(UP) | UPPTCL | C | * SHUTDOWN OF 315 MVA ICT-IIFOR BAY MAINTENANCE AND REPLACEMENT OF PRV | 06/Aug/2024 | 10:00 | 08/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 10:00 | 08-Aug-24 | 17:00 | May be allowed subject other ICTs to be in service/Load to be managed by UP |
| 674 | RQ185076 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP) | UPPTCL | D | AMP Work | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 17:00 | | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 17:00 | |
| 675 | RQ184876 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) | POWER GRID | D | For AMP works and PCC implementation | 30/Aug/2024 | 09:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 09:00 | 30-Aug-24 | 18:00 | |
| 676 | RQ184875 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) | POWER GRID | D | For AMP works and PCC implementation | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 18:00 | |
| 677 | RQ184696 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG) | POWER GRID | D | For AMP works | 22/Aug/2024 | 09:30 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:30 | 22-Aug-24 | 18:00 | |
| 678 | RQ185250 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) | POWER GRID | D | Testing with TBC bay in 220kV & pending construction related works | 21/Aug/2024 | 17:00 | 26/Aug/2024 | 23:00 | | PLANNED | Approved | 21-Aug-24 | 17:00 | 26-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 679 | RQ185239 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 400kV ICT | 17/Aug/2024 | 17:00 | 20/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | | | | | May be clubbed with S.No. 678 |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|----------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 680 | RQ185251 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG) | POWER GRID | D | Testing with TBC bay in 220kV & pending construction related works | 15/Aug/2024 | 17:00 | 19/Aug/2024 | 23:00 | | PLANNED | Approved | 15-Aug-24 | 17:00 | 19-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 681 | RQ185244 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG) | POWER GRID | D | for application of insulation coating on jumper to avoid due faults by animals(cat, monkey etc) | 14/Aug/2024 | 09:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 09:00 | 14-Aug-24 | 18:00 | |
| 682 | RQ185240 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 400kV ICT | 13/Aug/2024 | 17:00 | 16/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | | | | | May be clubbed with S.No. 680 |
| 683 | RQ184940 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT WAGOORA(PG) | POWER GRID | D | For AMP works | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | |
| 684 | RQ185243 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG) | POWER GRID | D | for application of insulation coating on jumper to avoid due to faults by animals(cat, monkey etc) | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | |
| 685 | RQ184941 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT WAGOORA(PG) | POWER GRID | D | For AMP works | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 686 | RQ185237 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 400kV ICT | 09/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay | PLANNED | Approved | 09-Aug-24 | 17:00 | 12-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 687 | RQ185248 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG) | POWER GRID | D | Testing with TBC bay in 220kV & pending construction related works | 09/Aug/2024 | 17:00 | 14/Aug/2024 | 23:00 | | PLANNED | Approved | | | | | May be clubbed with S.No. 686 |
| 688 | RQ184695 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG) | POWER GRID | D | For AMP works | 08/Aug/2024 | 09:30 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 09:30 | 08-Aug-24 | 18:00 | |
| 689 | RQ184868 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG) | POWER GRID | D | AMP Work | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|----------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 690 | RQ184720 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | |
| 691 | RQ184862 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG) | POWER GRID | D | AMP, Relay testing & Scheme/wiring modification | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 692 | RQ184912 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAMBA(PG) | POWER GRID | D | For replacement of 220KV side R-Ph CT & AMP works | 06/Aug/2024 | 10:00 | 06/Aug/2024 | 16:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 10:00 | 06-Aug-24 | 16:00 | |
| 693 | RQ185238 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG) | POWER GRID | D | For final testing/fine tuning of CSD Relay of 400kV ICT | 05/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay | PLANNED | Approved | 05-Aug-24 | 17:00 | 08-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 694 | RQ184873 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | S/d of ICT-1 at Kanpur is required to close jumper of 425-89 B isolator after isolator retrofitment under ADD CAP. | 05/Aug/2024 | 15:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 15:00 | 05-Aug-24 | 18:00 | |
| 695 | RQ184869 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG) | POWER GRID | D | For implementation of Protection Circular 500MVA ICT-III and AMP 204 T 406 T at 400kV Sohawal | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 696 | RQ185249 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG) | POWER GRID | D | Testing with TBC bay in 220kV & pending construction related works | 03/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | | PLANNED | Approved | | | | | May be clubbed with S.No. 693 |
| 697 | RQ184884 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/38 KV 519 MVA ICT 1 AT LUCKNOW_2(PG) | POWER GRID | D | AMP OF COUPLING TRANSFORMER | 03/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | |
| 698 | RQ184867 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG) | POWER GRID | D | AMP Work | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 18:00 | |
| 699 | RQ184811 | OCC_221 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KAITHAL(PG) | POWER GRID | D | For AMP works | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 18:00 | |
| 700 | RQ184990 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) | POWER GRID | D | FOR ASSOCIATED BAY CT OIL SAMPLING WORK AFTER ONE MONTH OF FIRST CHARGING | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------|
| 701 | RQ184872 | OCC_221 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | S/d of ICT-1 at Kanpur is required to open jumpers of 425-89B isolator. 425-89B isolator will be retrofitted under ADD CAP scheme at Kanpur | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 13:00 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 13:00 | |
| 702 | RQ184960 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(RS) | RRVPNL | D | Routine Maintenance and testing work | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | |
| 703 | RQ184962 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | RRVPNL | D | Quarterly maintenance and testing work of bay equipments . | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 08:00 | 28-Aug-24 | 18:00 | |
| 704 | RQ184968 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHILWARA(RS) | RRVPNL | D | Routine Maintenance and testing work | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 08:00 | 28-Aug-24 | 18:00 | |
| 705 | RQ184965 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS) | RRVPNL | D | FOR MAINTAINCE WORK and Testing work | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:59 | May be given from 1700 Hrs/Load to be managed by Rajasthan |
| 706 | RQ184964 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JODHPUR(RS) | RRVPNL | D | Quarterly Maintenance work. | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:59 | May be given from 1700 Hrs/Load to be managed by Rajasthan |
| 707 | RQ184967 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR) | RRVPNL | D | Annual maintenance and testing of Bay equipments | 21/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 21-Aug-24 | 18:00 | May be given subject to real time grid conditions and no unit outage. |
| 708 | RQ184966 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | RRVPNL | D | Annual maintenance and testing of Bay equipments | 16/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 08:00 | 16-Aug-24 | 18:00 | May be given subject to real time grid conditions and no unit outage. |
| 709 | RQ184961 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Maintenance work. | 14/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 14-Aug-24 | 17:00 | 14-Aug-24 | 23:59 | May be given from 1700 Hrs/Load to be managed by Rajasthan |
| 710 | RQ184963 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS) | RRVPNL | D | Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I. | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 15:00 | 13-Aug-24 | 23:59 | May be given from 1500 Hrs |
| 711 | RQ184959 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(RS) | RRVPNL | D | Quarterly maintenance and testing work of bay equipments . | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | |
| 712 | RQ184958 | OCC_221 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | RRVPNL | D | Quarterly maintenance and testing work of bay equipments . | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 713 | RQ185054 | OCC_221 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT NAWADA(HV) | HVPNL | D | For Annual Maintenance of ICT | 26/Aug/2024 | 10:00 | 26/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 10:00 | 26-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-------------|-----------------------------------------------|-------|---|-----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------|
| 714 | RQ184310 | OCC_221 | singrauli_sd | TRANSFORMER | 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT) | NTPC | C | LINE ISOLATOR REPLACEMENT | 14/Aug/2024 | 08:00 | 17/Aug/2024 | 18:00 | SHUTDOWN REQUIRED | PLANNED | Approved | 14-Aug-24 | 08:00 | 17-Aug-24 | 18:00 | May be given subject to real time grid conditions/Other ICTs to be in service. |
| 715 | RQ185218 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 08/Aug/2024 | 17:00 | 09/Aug/2024 | 23:00 | | PLANNED | Approved | 08-Aug-24 | 17:00 | 09-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 716 | RQ185217 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 06/Aug/2024 | 17:00 | 07/Aug/2024 | 23:00 | | PLANNED | Approved | 06-Aug-24 | 17:00 | 07-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 717 | RQ185216 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 04/Aug/2024 | 17:00 | 05/Aug/2024 | 23:00 | | PLANNED | Approved | 04-Aug-24 | 17:00 | 05-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 718 | RQ185215 | OCC_221 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 02/Aug/2024 | 17:00 | 03/Aug/2024 | 23:00 | | PLANNED | Approved | 02-Aug-24 | 17:00 | 03-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 719 | RQ184281 | OCC_221 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | D | To take back ICT-2 'Y' phase into service in place of Spare transformer | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 13:00 | |
| 720 | RQ184280 | OCC_221 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) | HPSEB | D | To take back ICT-2 'Y' phase into service in place of Spare transformer | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 13:00 | |
| 721 | RQ184278 | OCC_221 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | D | To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------|------------|---|-----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 722 | RQ184279 | OCC_221 | slchcp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | D | To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 13:00 | Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 13:00 | |
| 723 | RQ185007 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG) | POWER GRID | D | Retrofit of LBB relay in Bay 101 | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 17:30 | | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 17:30 | |
| 724 | RQ185006 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | POWER GRID | D | Retrofit of LBB relay in Bay 102 | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 17:30 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 17:30 | |
| 725 | RQ185004 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG) | POWER GRID | D | Retrofit of LBB relay in Bay 207 | 19/Aug/2024 | 09:00 | 19/Aug/2024 | 17:30 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 19-Aug-24 | 17:30 | |
| 726 | RQ185005 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | POWER GRID | D | Retrofit of LBB relay in Bay 202 | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 17:30 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 17:30 | |
| 727 | RQ185002 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG) | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 10/Aug/2024 | 09:00 | 10/Aug/2024 | 17:00 | | PLANNED | Approved | 10-Aug-24 | 09:00 | 10-Aug-24 | 17:00 | |
| 728 | RQ185001 | OCC_221 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG) | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 17:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 17:00 | |
| 729 | RQ184689 | OCC_221 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 2 AT KARGIL(PG) | POWER GRID | D | For AMP works | 07/Aug/2024 | 10:00 | 07/Aug/2024 | 16:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 10:00 | 07-Aug-24 | 16:00 | |
| 730 | RQ184690 | OCC_221 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 1 AT KARGIL(PG) | POWER GRID | D | For AMP works | 06/Aug/2024 | 10:00 | 06/Aug/2024 | 16:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 10:00 | 06-Aug-24 | 16:00 | |
| 731 | RQ184691 | OCC_221 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 1 AT DRASS(PG) | POWER GRID | D | For AMP works | 01/Aug/2024 | 10:00 | 01/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 01-Aug-24 | 10:00 | 01-Aug-24 | 18:00 | |
| 732 | RQ185083 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-1 | BBMB | D | For Repair of optical Ground Wire | 31/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 31-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | |
| 733 | RQ185084 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-2 | BBMB | D | For Repair of optical Ground Wire | 31/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Approved | 31-Aug-24 | 08:00 | 31-Aug-24 | 18:00 | |
| 734 | RQ185157 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | BBMB | D | For Half yearly maintenance work of 220 KV Main bus at 220 KV GSS Chirawa | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | |
| 735 | RQ185089 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1 | BBMB | D | Routine mtc | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 08:00 | 28-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|-------------------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------------------------------------------------|
| 736 | RQ185166 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | BBMB | D | For Line patrolling & Tree trimming | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | May be given subject to real time grid conditions/BBMB consent. |
| 737 | RQ185165 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | For Line patrolling & Tree trimming | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | May be given subject to real time grid conditions/BBMB consent. |
| 738 | RQ185079 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1 | BBMB | C | For raising the height of tower between span 965 and 966 by NHAI for erection and dismantling the tower. | 01/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | May be given subject to real time grid conditions/subject to Delhi consent/No other circuit shutdown from both end. |
| 739 | RQ185080 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2 | BBMB | C | For raising the height of tower between span 965 and 966 by NHAI for erection and dismantling the tower. | 01/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | May be given subject to real time grid conditions/subject to Delhi consent/No other circuit shutdown from both end. |
| 740 | RQ185087 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1 | PSTCL | D | Routine mtc | 30/Aug/2024 | 08:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 30-Aug-24 | 08:00 | 30-Aug-24 | 18:00 | |
| 741 | RQ185088 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1 | PSTCL | D | Routine mtc | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | |
| 742 | RQ184778 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1 | PSTCL | D | For AMP works | 27/Aug/2024 | 10:00 | 27/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 27-Aug-24 | 10:00 | 27-Aug-24 | 18:00 | |
| 743 | RQ185156 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance work | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | |
| 744 | RQ184777 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1 | POWER GRID | D | Line bay AMP Work by Allahabad | 26/Aug/2024 | 09:00 | 26/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 09:00 | 26-Aug-24 | 18:00 | |
| 745 | RQ185164 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | POWER GRID | D | Quarterly Maintenance work | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 23-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 746 | RQ184686 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2 | POWER GRID | D | AMP of 220 kV Line bays, Transmission Line & Relay testing | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |
| 747 | RQ185163 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance work | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |
| 748 | RQ185158 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Installation of Piolet string in Lalsot-Anta Towers | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------------------|
| 749 | RQ185160 | OCC_221 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWER GRID | D | Installation of Piolet string in Lalsot-Anta Towers | 22/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | May be given subject to real time grid conditions and NTPC consent. |
| 750 | RQ184913 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | POWER GRID | D | For AMP of Line Equipments | 21/Aug/2024 | 09:00 | 21/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 21-Aug-24 | 09:00 | 21-Aug-24 | 17:00 | |
| 751 | RQ184685 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1 | POWER GRID | D | AMP of 220 kV Line bays, Transmission Line & Relay testing | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 752 | RQ185195 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1 | POWER GRID | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 753 | RQ185194 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1 | POWER GRID | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 754 | RQ184935 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4 | POWER GRID | D | FOR LINE EQUIPMENT AMP WORK | 13/Aug/2024 | 09:30 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:30 | 13-Aug-24 | 18:00 | |
| 755 | RQ184772 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 13/Aug/2024 | 09:30 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:30 | 13-Aug-24 | 18:00 | |
| 756 | RQ184773 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2 | POWER GRID | D | NON-AUTO MODE DURING AMP OF 220KV JAL-NEH CKT-1 FOR TLM WORKS | 13/Aug/2024 | 09:30 | 13/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:30 | 13-Aug-24 | 18:00 | |
| 757 | RQ184710 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH-JAULJIVI (PG) CKT-1 | POWER GRID | D | Retrofit of LBB in Bay 203 and AMP Work | 12/Aug/2024 | 09:00 | 12/Aug/2024 | 17:30 | | PLANNED | Approved | 12-Aug-24 | 09:00 | 12-Aug-24 | 17:30 | |
| 758 | RQ184744 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3 | POWER GRID | D | S/d of 220kV Kanpur-Unchahar-3 & 4 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end. | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|----------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------------------|
| 759 | RQ184745 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4 | POWER GRID | D | S/d of 220kV Kanpur-Unchahar-3 & 4 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end. | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | |
| 760 | RQ184742 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1 | POWER GRID | D | S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end. | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 761 | RQ184743 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 | POWER GRID | D | S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end. | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 762 | RQ184776 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRRIAN(HP) (PG) CKT-2 | POWER GRID | D | Rectification of S/D based defects of the line | 08/Aug/2024 | 09:30 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 09:30 | 08-Aug-24 | 18:00 | |
| 763 | RQ184775 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRRIAN(HP) (PG) CKT-1 | POWER GRID | D | NON-AUTO MODE DURING AMP OF JAL-NEH CKT-2 FOR TLM WORKS | 08/Aug/2024 | 09:30 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 09:30 | 08-Aug-24 | 18:00 | |
| 764 | RQ184688 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2 | POWER GRID | D | AMP of 220 kV bays at HPSEB Mattansidh, Transmission Line & 220 kV Line equipment at Hamirpur (PGCIL) | 08/Aug/2024 | 09:00 | 08/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Aug-24 | 09:00 | 08-Aug-24 | 18:00 | |
| 765 | RQ184782 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2 | POWER GRID | C | NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-1 FOR TLM WORKS | 07/Aug/2024 | 10:00 | 08/Aug/2024 | 20:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 10:00 | 08-Aug-24 | 20:00 | May be allowed subject to Punjab consent/Load to be managed by Punjab |
| 766 | RQ184781 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1 | POWER GRID | C | TLM WORKS AND BREAKER DRIVE OVERHAULING WORK AT PSTCL DASUYA END. | 07/Aug/2024 | 10:00 | 08/Aug/2024 | 20:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 10:00 | 08-Aug-24 | 20:00 | May be allowed subject to Punjab consent/Load to be managed by Punjab |
| 767 | RQ185000 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1 | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 17:00 | | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------|------------|---|--------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|------------------------------------------------------------------|
| 768 | RQ184687 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1 | POWER GRID | D | AMP of 220 kV bays at HPSEB Mattansidh, Transmission Line & 220 kV Line equipment at Hamirpur (PGCL) | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | | |
| 769 | RQ184999 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 17:00 | | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 17:00 | | |
| 770 | RQ184768 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | Rectification of S/D based defects of the line | 05/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 10:00 | 05-Aug-24 | 18:00 | | |
| 771 | RQ184747 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1 | POWER GRID | D | Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK) | 04/Aug/2024 | 10:00 | 05/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Rejected | | | | | | May be rejected /Consent denied by BBMB due to peak hydro season |
| 772 | RQ184894 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | POWER GRID | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 04/Aug/2024 | 06:00 | 04/Aug/2024 | 11:00 | 30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from tires' *t16t. If it is 300 MW load (approx.) it will be affected. | PLANNED | Approved | 04-Aug-24 | 06:00 | 04-Aug-24 | 11:00 | | |
| 773 | RQ184893 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1 | POWER GRID | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 04/Aug/2024 | 06:00 | 04/Aug/2024 | 11:00 | 30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from tires' *t16t. If it is 300 MW load (approx.) it will be affected. | PLANNED | Approved | 04-Aug-24 | 06:00 | 04-Aug-24 | 11:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------------------------------------------|
| 774 | RQ184679 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1 | POWER GRID | D | Rectification of broken strand of OPGW between span 78-79. | 03/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | |
| 775 | RQ184354 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(LP) (PG) CKT-1 | POWER GRID | C | * TO INSTALL THE SAMAST METER | 01/Aug/2024 | 12:00 | 01/Aug/2024 | 14:00 | | PLANNED | Approved | 01-Aug-24 | 12:00 | 01-Aug-24 | 14:00 | |
| 776 | RQ184748 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1 | POWER GRID | D | Replacemnt of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK) | 01/Aug/2024 | 10:00 | 02/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Rejected | | | | | May be rejected /Consent denied by BBMB due to peak hydro season |
| 777 | RQ184693 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(LP) (PG) CKT-1 | POWER GRID | D | AMP of line bay equipments at bareilly CB ganj end. | 01/Aug/2024 | 09:30 | 01/Aug/2024 | 15:00 | | PLANNED | Approved | 01-Aug-24 | 09:30 | 01-Aug-24 | 15:00 | |
| 778 | RQ185068 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH-JAULIVI (PG) CKT-2 | POWER GRID | D | AMP Work | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 18:30 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 18:30 | |
| 779 | RQ185171 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2 | RRVPNL | D | Quartly maintenance work,Line Maintaince work and Testing of Equipment | 29/Aug/2024 | 08:00 | 30/Aug/2024 | 18:00 | | PLANNED | Approved | 29-Aug-24 | 08:00 | 30-Aug-24 | 18:00 | |
| 780 | RQ185162 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1 | RRVPNL | D | For Bay / Line maintenance & tree trimming work under line | 24/Aug/2024 | 08:00 | 25/Aug/2024 | 18:00 | | PLANNED | Approved | 24-Aug-24 | 08:00 | 25-Aug-24 | 18:00 | |
| 781 | RQ185155 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | D | Quartly maintenance work,Line Maintaince work and Testing of Equipment | 22/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 782 | RQ185170 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | D | Quartly maintenance work,Line Maintaince work and Testing of Equipment | 08/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 783 | RQ185161 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | C | for Raising/shifting work of 220KV D/C Kota-Anta & Dabra-Anta line under Bharatmala project (Deposit work of NHAI under supervision of RVPN) | 01/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | NTPC has given consent and no Generation loss. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------------------------------------------------|--------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 784 | RQ184661 | OCC_221 | napp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1 | UPPTCL | D | Line-3 protection relays schedule testing | 28/Aug/2024 | 09:00 | 28/Aug/2024 | 19:00 | | PLANNED | Approved | 28-Aug-24 | 09:00 | 28-Aug-24 | 19:00 | |
| 785 | RQ184760 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1 | UPPTCL | D | for M-1 M-2 relay testing of 220kV Sohawal(PG)-Barabanki(UP) I at 400kV Sohawal (PG) | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |
| 786 | RQ184276 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2 | UPPTCL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 17/Aug/2024 | 10:00 | 17/Aug/2024 | 16:00 | | PLANNED | Approved | 17-Aug-24 | 10:00 | 17-Aug-24 | 16:00 | |
| 787 | RQ184758 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2 | UPPTCL | D | Line Bay AMP Work at Sohawal | 17/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | | PLANNED | Approved | 17-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | |
| 788 | RQ185116 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUCKNOW_1(PG)-KANDUNI(UP)CKT-2 | UPPTCL | D | Line Bay AMP Work | 09/Aug/2024 | 10:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 10:00 | 09-Aug-24 | 18:00 | |
| 789 | RQ185115 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUCKNOW_1(PG)-KANDUNI(UP) CKT-1 | UPPTCL | D | Line Bay AMP Work | 08/Aug/2024 | 10:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 10:00 | 08-Aug-24 | 18:00 | |
| 790 | RQ184358 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | D | Looping & chopping of trees in line corridor | 03/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | |
| 791 | RQ185059 | OCC_221 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | D | Looping & Chopping of tree in line corridor | 03/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 09:00 | 06-Aug-24 | 18:00 | |
| 792 | RQ184660 | OCC_221 | napp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1 | UPPTCL | D | Line-1 protection relays schedule testing | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 19:00 | | PLANNED | Approved | 02-Aug-24 | 09:00 | 02-Aug-24 | 19:00 | |
| 793 | RQ184659 | OCC_221 | napp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1 | UPPTCL | D | Line-2 protection relay schedule testing | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 19:00 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 19:00 | |
| 794 | RQ184517 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | only non auto mode required | PLANNED | Approved | 28-Aug-24 | 19:00 | 29-Aug-24 | 23:59 | May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------------------------------------------------|--------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 795 | RQ185231 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | AMP of line /bay equipments | 04/Aug/2024 | 17:00 | 06/Aug/2024 | 23:00 | | PLANNED | Approved | 04-Aug-24 | 19:00 | 06-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 796 | RQ184518 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)- RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3PL | D | FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | only non auto mode required | PLANNED | Approved | 28-Aug-24 | 19:00 | 29-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 797 | RQ185232 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)- RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3PL | D | AMP of line /bay equipments | 07/Aug/2024 | 17:00 | 09/Aug/2024 | 23:00 | | PLANNED | Approved | 07-Aug-24 | 19:00 | 09-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 798 | RQ184519 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | only non auto mode required | PLANNED | Approved | 28-Aug-24 | 19:00 | 29-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 799 | RQ185235 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | AMP of line /bay equipments | 10/Aug/2024 | 17:00 | 12/Aug/2024 | 23:00 | | PLANNED | Approved | 10-Aug-24 | 19:00 | 12-Aug-24 | 23:59 | May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 800 | RQ184516 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | RENEW SOLAR URJA (RSUPL) | D | FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited | 28/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | only non auto mode required | PLANNED | Approved | 28-Aug-24 | 19:00 | 29-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 801 | RQ185230 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | RENEW SOLAR URJA (RSUPL) | D | AMP of line /bay equipments | 01/Aug/2024 | 17:00 | 03/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 19:00 | 03-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 802 | RQ185212 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AXPLL_SL_FTHG3_PG- FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1 | ALTRA XERGI POWER PVT LTD | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 26/Aug/2024 | 17:00 | 27/Aug/2024 | 23:00 | | PLANNED | Approved | 26-Aug-24 | 19:00 | 27-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 803 | RQ185209 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RSVPL_SL_FTHG3_PG- FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1 | RENEW SURYA VIHAAN PRIVATE LIMITED | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 24/Aug/2024 | 17:00 | 25/Aug/2024 | 23:00 | | PLANNED | Approved | 24-Aug-24 | 19:00 | 25-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 804 | RQ184669 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)- RAILWAYHR(RLY) (HVPNL) CKT-2 | HVPNL | D | FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS | 23/Aug/2024 | 08:00 | 23/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 23-Aug-24 | 08:00 | 23-Aug-24 | 18:00 | |
| 805 | RQ185030 | OCC_221 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURUGRAM SEC-69 (HV)-SOHNA ROAD (GPTL) (HVPNL) CKT-1 | HVPNL | D | AMP Work | 12/Aug/2024 | 08:00 | 12/Aug/2024 | 20:00 | We want shutdown of Bay 202 along with 220kV Sohna Road-Sector 69 Ckt-02 | PLANNED | Approved | 12-Aug-24 | 08:00 | 12-Aug-24 | 20:00 | |
| 806 | RQ185029 | OCC_221 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURUGRAM SEC-69 (HV)-SOHNA ROAD (GPTL) (HVPNL) CKT-2 | HVPNL | D | AMP Work | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 20:00 | We want shutdown of Bay 204 along with 220kV Sohna Road-Sector 69 Ckt-01 | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|--------------------------------------------------------------------------------------|-----------------------------------|---|--------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 807 | RQ185028 | OCC_221 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 | HVPNL | D | AMP Work | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 20:00 | We want shutdown of 203 Bay along with 220kV Sohna Road-Rangla Rajpur Ckt-02 | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 20:00 | |
| 808 | RQ184668 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1 | HVPNL | D | FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS | 09/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 08:00 | 09-Aug-24 | 18:00 | |
| 809 | RQ185027 | OCC_221 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 | HVPNL | D | AMP Work | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 20:00 | We want shutdown of 201 Bay along with 220kV Sohna Road-Rangla Rajpur Ckt-01 | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 20:00 | |
| 810 | RQ184670 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1 | HVPNL | D | FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS | 02/Aug/2024 | 08:00 | 02/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Aug-24 | 08:00 | 02-Aug-24 | 18:00 | |
| 811 | RQ185208 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1 | RENEW SURYA AAYAN PRIVATE LIMITED | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 22/Aug/2024 | 17:00 | 23/Aug/2024 | 23:00 | | PLANNED | Approved | 22-Aug-24 | 19:00 | 23-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 812 | RQ184828 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | For AMP of Line Equipments | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 17:00 | |
| 813 | RQ184827 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2 | POWER GRID,PD D JK | D | For AMP of Line Equipments | 18/Aug/2024 | 09:00 | 18/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 18-Aug-24 | 09:00 | 18-Aug-24 | 17:00 | |
| 814 | RQ184826 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | For AMP of Line Equipments | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|-------------------------------------------------|--------------------|---|----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 815 | RQ184899 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 11/Aug/2024 | 07:00 | 11/Aug/2024 | 12:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Approved | 11-Aug-24 | 07:00 | 11-Aug-24 | 12:00 | |
| 816 | RQ184900 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 11/Aug/2024 | 07:00 | 11/Aug/2024 | 12:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Approved | 11-Aug-24 | 07:00 | 11-Aug-24 | 12:00 | |
| 817 | RQ184892 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 04/Aug/2024 | 06:00 | 04/Aug/2024 | 11:00 | 30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from the sister 300 MW grid. All the 300 MW load will be affected. | PLANNED | Approved | 04-Aug-24 | 06:00 | 04-Aug-24 | 11:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|-----------------------------------------------------------------------------------------|------------------------------------|---|--------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------|
| 818 | RQ184934 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-MIR BAZAR(PDD) (PDD) CKT-1 | PDD JK | D | FOR LINE EQUIPMENT AMP WORK | 21/Aug/2024 | 09:30 | 21/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 21-Aug-24 | 09:30 | 21-Aug-24 | 17:00 | |
| 819 | RQ184829 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2 | PDD JK | D | For AMP of Line Equipments | 19/Aug/2024 | 09:00 | 19/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 19-Aug-24 | 09:00 | 19-Aug-24 | 17:00 | |
| 820 | RQ185193 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2 | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |
| 821 | RQ185207 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTH G3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1 | RENEW SURYA ROSHNI PRIVATE LIMITED | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 20/Aug/2024 | 17:00 | 21/Aug/2024 | 23:00 | | PLANNED | Approved | 20-Aug-24 | 19:00 | 21-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 822 | RQ184746 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | for AMP work at Kanpur | 13/Aug/2024 | 08:00 | 13/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 08:00 | 13-Aug-24 | 18:00 | |
| 823 | RQ185206 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1 | PTCUL | D | AMP of Line equipments | 10/Aug/2024 | 08:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 10-Aug-24 | 08:00 | 10-Aug-24 | 18:00 | |
| 824 | RQ184445 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMBER((RS)-KANKROLI(PG) (RS) CKT-1 | | D | FOR AMP of line bay equipment WORKS | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 14:00 | | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 14:00 | |
| 825 | RQ184507 | OCC_221 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1 | | D | AMP Work of Line Bay | 03/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | |
| 826 | RQ184273 | OCC_221 | slchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2 | HPPTCL | D | Periodic Maintenance | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 20:00 | 220/132 Kv HPPTCL Dehan Substation charged at No Load | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 20:00 | |
| 827 | RQ184271 | OCC_221 | slchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1 | HPPTCL | D | Periodic Maintenance | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 20:00 | 220/132 KV HPPTCL Dehan substation charged at No Load | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 20:00 | |
| 828 | RQ184904 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules re-installation work). | 01/Aug/2024 | 07:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Rejected | | | | | May be postponed due to high hydro season. |
| 829 | RQ184905 | OCC_221 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules re-installation work). | 01/Aug/2024 | 07:00 | 31/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Rejected | | | | | May be postponed due to high hydro season. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------|
| 830 | RQ185219 | OCC_221 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 1 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 25/Aug/2024 | 17:00 | 27/Aug/2024 | 23:00 | | PLANNED | Approved | 25-Aug-24 | 19:00 | 27-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 831 | RQ185220 | OCC_221 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 2 | PRTL | D | For Bay extension works, To avoid induction during movement of machinery, T&P. | 21/Aug/2024 | 21:00 | 24/Aug/2024 | 23:00 | | PLANNED | Approved | 21-Aug-24 | 19:00 | 24-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 832 | RQ184719 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 25/Aug/2024 | 09:00 | 25/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 25-Aug-24 | 09:00 | 25-Aug-24 | 18:00 | |
| 833 | RQ184789 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | POWER GRID | D | For AMP works | 24/Aug/2024 | 10:00 | 24/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 24-Aug-24 | 10:00 | 24-Aug-24 | 18:00 | |
| 834 | RQ184856 | OCC_221 | cpcc3_sd | BUS | 220KV BUS 2 AT SITARGANJ(PG) | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 17:00 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 17:00 | |
| 835 | RQ184855 | OCC_221 | cpcc3_sd | BUS | 220KV BUS 1 AT SITARGANJ(PG) | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS AT SITARGANJ | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 17:00 | | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 17:00 | |
| 836 | RQ184717 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT WAGOORA(PG) | POWER GRID | C | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 19/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 19-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | May be allowed subject to no other outages |
| 837 | RQ185260 | OCC_221 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 6 | POWER GRID | D | For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II) | 18/Aug/2024 | 17:00 | 28/Aug/2024 | 23:00 | | PLANNED | Approved | 18-Aug-24 | 19:00 | 28-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 838 | RQ184677 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT AMRITSAR(PG) | POWER GRID | D | For Construction Works and Stability of Upcoming 220kV LINE Bay (213). | 18/Aug/2024 | 10:00 | 21/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | 18-Aug-24 | 10:00 | 21-Aug-24 | 18:00 | |
| 839 | RQ184718 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT WAGOORA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 18/Aug/2024 | 09:00 | 18/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 18-Aug-24 | 09:00 | 18-Aug-24 | 18:00 | |
| 840 | RQ184676 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | For Construction Works and Stability of Upcoming 220kV LINE Bay (213). | 13/Aug/2024 | 10:00 | 16/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | 13-Aug-24 | 10:00 | 16-Aug-24 | 18:00 | |
| 841 | RQ184915 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT MOGA(PG) | POWER GRID | D | Bus Bar relay retrofitting work | 13/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|----------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 842 | RQ184790 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | POWER GRID | D | For AMP works | 12/Aug/2024 | 10:00 | 12/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 12-Aug-24 | 10:00 | 12-Aug-24 | 18:00 | |
| 843 | RQ184810 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT KAITHAL(PG) | POWER GRID | D | Shutdown required for installation of BPI to provide additional support for Bus | 12/Aug/2024 | 09:00 | 17/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 12-Aug-24 | 09:00 | 17-Aug-24 | 18:00 | |
| 844 | RQ184914 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT MOGA(PG) | POWER GRID | D | Bus Bar relay retrofiting work | 11/Aug/2024 | 08:00 | 12/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 11-Aug-24 | 08:00 | 12-Aug-24 | 18:00 | |
| 845 | RQ184930 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | For Jumper/Dropper Tightning and Strengthening work. | 09/Aug/2024 | 09:30 | 09/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 09-Aug-24 | 09:30 | 09-Aug-24 | 17:00 | |
| 846 | RQ184716 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT WAGOOA(PG) | POWER GRID | D | "Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" | 09/Aug/2024 | 09:00 | 09/Aug/2024 | 18:00 | SD required for construction activity. Kindly approve | PLANNED | Approved | 09-Aug-24 | 09:00 | 09-Aug-24 | 18:00 | |
| 847 | RQ184675 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT AMRITSAR(PG) | POWER GRID | D | For Construction Works and Stability of Upcoming 220kV LINE Bay (213). | 07/Aug/2024 | 10:00 | 10/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | 07-Aug-24 | 10:00 | 10-Aug-24 | 18:00 | |
| 848 | RQ184938 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT PATIALA(PG) | POWER GRID | D | Maintenancance and tightning work | 07/Aug/2024 | 09:00 | 07/Aug/2024 | 13:00 | Kindly approve. | PLANNED | Approved | 07-Aug-24 | 09:00 | 07-Aug-24 | 13:00 | |
| 849 | RQ184929 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | For Jumper/Dropper Tightning and Strengthening work. | 06/Aug/2024 | 09:30 | 06/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:30 | 06-Aug-24 | 17:00 | |
| 850 | RQ184937 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT PATIALA(PG) | POWER GRID | D | Maintenancance and tightning work | 06/Aug/2024 | 09:00 | 06/Aug/2024 | 13:00 | Kindly approve. | PLANNED | Approved | 06-Aug-24 | 09:00 | 06-Aug-24 | 13:00 | |
| 851 | RQ184809 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT KAITHAL(PG) | POWER GRID | D | Shutdown required for installation of BPI to provide additional support for Bus | 05/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 852 | RQ184860 | OCC_221 | cpcc3_sd | BUS | 220KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | D | For Bus Bar Relay Retrofitment & AMP Work | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 18:00 | |
| 853 | RQ184939 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 2 AT PATIALA(PG) | POWER GRID | D | BUS COUPLER DROPPER REPLACEMENT WORK | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 17:00 | |
| 854 | RQ184859 | OCC_221 | cpcc3_sd | BUS | 220KV BUS 1 AT ALLAHABAD(PG) | POWER GRID | D | For Bus Bar Relay Retrofitment & AMP Work | 04/Aug/2024 | 09:00 | 04/Aug/2024 | 18:00 | | PLANNED | Approved | 04-Aug-24 | 09:00 | 04-Aug-24 | 18:00 | |
| 855 | RQ185259 | OCC_221 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 5 | POWER GRID | D | For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II) | 02/Aug/2024 | 17:00 | 13/Aug/2024 | 23:00 | | PLANNED | Approved | 02-Aug-24 | 19:00 | 13-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 856 | RQ184674 | OCC_221 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | For Construction Works and Stability of Upcoming 220kV LINE Bay (213). | 01/Aug/2024 | 10:00 | 04/Aug/2024 | 18:00 | Under construction head. kindly approve. | PLANNED | Approved | 01-Aug-24 | 10:00 | 04-Aug-24 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--------------------------------|--------|---|------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------|
| 857 | RQ184619 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Busbar Relay Stability Test) | 23/Aug/2024 | 09:00 | 24/Aug/2024 | 20:00 | | PLANNED | Approved | 23-Aug-24 | 09:00 | 24-Aug-24 | 20:00 | |
| 858 | RQ184618 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test) | 21/Aug/2024 | 09:00 | 22/Aug/2024 | 20:00 | | PLANNED | Approved | 21-Aug-24 | 09:00 | 22-Aug-24 | 20:00 | |
| 859 | RQ184614 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (erection of equipment) | 12/Aug/2024 | 09:00 | 13/Aug/2024 | 20:00 | Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase. | PLANNED | Approved | 12-Aug-24 | 09:00 | 13-Aug-24 | 20:00 | |
| 860 | RQ184613 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (erection of equipment) | 12/Aug/2024 | 09:00 | 13/Aug/2024 | 20:00 | Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase. | PLANNED | Approved | 12-Aug-24 | 09:00 | 13-Aug-24 | 20:00 | |
| 861 | RQ184615 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 3 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (erection of equipment) | 12/Aug/2024 | 09:00 | 13/Aug/2024 | 20:00 | Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase. | PLANNED | Approved | 12-Aug-24 | 09:00 | 13-Aug-24 | 20:00 | |
| 862 | RQ184632 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT SONIPAT(PG) | | D | For Commisioning activities of SS-104 package (Bay extension work) | 08/Aug/2024 | 09:00 | 10/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 09:00 | 10-Aug-24 | 18:00 | |
| 863 | RQ184631 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT SONIPAT(PG) | | D | For Commisioning activities of SS-104 package (Bay extension work) | 05/Aug/2024 | 09:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 07-Aug-24 | 18:00 | |
| 864 | RQ184610 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 05/Aug/2024 | 09:00 | 06/Aug/2024 | 20:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 06-Aug-24 | 20:00 | |
| 865 | RQ184609 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 01/Aug/2024 | 09:00 | 02/Aug/2024 | 20:00 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 02-Aug-24 | 20:00 | |
| 866 | RQ185202 | OCC_221 | slcjk_sd | BUS | 220KV BUS 1 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--------------------------------|--------|---|----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------|
| 867 | RQ185205 | OCC_221 | sldcjk_sd | BUS | 220KV BUS 4 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |
| 868 | RQ185204 | OCC_221 | sldcjk_sd | BUS | 220KV BUS 3 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |
| 869 | RQ185203 | OCC_221 | sldcjk_sd | BUS | 220KV BUS 2 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |
| 870 | RQ184897 | OCC_221 | sldcjk_sd | BUS | 220 KV CHOWADHI (JK) - BUS 1 | PDD JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 11/Aug/2024 | 07:00 | 11/Aug/2024 | 12:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmna, Birpur Complex, Sainik Colony, Greater Kaiiaish and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Approved | 11-Aug-24 | 07:00 | 11-Aug-24 | 12:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------|------------|---|----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------|
| 871 | RQ184898 | OCC_221 | sldcjk_sd | BUS | 220 KV CHOWADHI (JK) - BUS 2 | PDD JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 11/Aug/2024 | 07:00 | 11/Aug/2024 | 12:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmna, Birpur Complex, Sainik Colony, Greater Kailash and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Approved | 11-Aug-24 | 07:00 | 11-Aug-24 | 12:00 | |
| 872 | RQ184895 | OCC_221 | sldcjk_sd | BUS | 220KV BUS 1 AT GLADNI(PDD) | PDD JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 04/Aug/2024 | 06:00 | 04/Aug/2024 | 11:00 | 30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loadirrg and availability of power from tires' *t16t. l'lr',t 300 MW load (approx.) ;jral be affected. | PLANNED | Approved | 04-Aug-24 | 06:00 | 04-Aug-24 | 11:00 | |
| 873 | RQ184896 | OCC_221 | sldcjk_sd | BUS | 220KV BUS 2 AT GLADNI(PDD) | PDD JK | D | Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. | 04/Aug/2024 | 06:00 | 04/Aug/2024 | 11:00 | 30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loadirrg and availability of power from tires' *t16t. l'lr',t 300 MW load (approx.) ;jral be affected. | PLANNED | Approved | 04-Aug-24 | 06:00 | 04-Aug-24 | 11:00 | |
| 874 | RQ185197 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2 | POWER GRID | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---------------------------------------------------------|------------|---|-------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------------------------------------------------------------------------------------|
| 875 | RQ185196 | OCC_221 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1 | POWER GRID | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load managment by J&K. PG and Railway has given consent. |
| 876 | RQ185151 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1 | PTCUL | D | Retrofit of LBB relay in Bay 107 main bay | 16/Aug/2024 | 09:00 | 16/Aug/2024 | 17:30 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 16-Aug-24 | 17:30 | |
| 877 | RQ185150 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1 | PTCUL | D | Retrofit of LBB relay in Bay 106 main bay | 14/Aug/2024 | 09:00 | 14/Aug/2024 | 17:30 | | PLANNED | Approved | 14-Aug-24 | 09:00 | 14-Aug-24 | 17:30 | |
| 878 | RQ185149 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1 | PTCUL | D | Retrofit of LBB relay in Bay 104 main bay | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 17:30 | | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 17:30 | |
| 879 | RQ185067 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3 | PTCUL | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 05/Aug/2024 | 09:00 | 05/Aug/2024 | 17:00 | | PLANNED | Approved | 05-Aug-24 | 09:00 | 05-Aug-24 | 17:00 | |
| 880 | RQ184245 | OCC_221 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1 | PTCUL | D | Replacement of suspension fitting J-Hook with I-clevis bolt | 04/Aug/2024 | 10:00 | 04/Aug/2024 | 12:00 | | PLANNED | Approved | 04-Aug-24 | 10:00 | 04-Aug-24 | 12:00 | |
| 881 | RQ184998 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1 | PTCUL | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 03/Aug/2024 | 09:00 | 03/Aug/2024 | 17:00 | | PLANNED | Approved | 03-Aug-24 | 09:00 | 03-Aug-24 | 17:00 | |
| 882 | RQ184697 | OCC_221 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2 | PTCUL | D | Line bay AMP WORKS. | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 17:00 | | PLANNED | Approved | 01-Aug-24 | 09:00 | 01-Aug-24 | 17:00 | |
| 883 | RQ185154 | OCC_221 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1 | RRVPNL | D | for Line Maintenance And Tree Trimming Work | 08/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 08-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | |
| 884 | RQ185082 | OCC_221 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1 | HPPTCL | D | Attending Hot Point | 07/Aug/2024 | 08:00 | 07/Aug/2024 | 18:00 | | PLANNED | Approved | 07-Aug-24 | 08:00 | 07-Aug-24 | 18:00 | |
| 885 | RQ184854 | OCC_221 | cpcc3_sd | BUS | 132 KV SITARGANJ(PG) - BUS 1 | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS AT SITARGANJ | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 17:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------|--------|---|------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------------------|
| 886 | RQ185198 | OCC_221 | sldcjk_sd | BUS | 132KV BUS 1 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 887 | RQ185201 | OCC_221 | sldcjk_sd | BUS | 132KV BUS 4 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 888 | RQ185199 | OCC_221 | sldcjk_sd | BUS | 132KV BUS 2 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 889 | RQ185200 | OCC_221 | sldcjk_sd | BUS | 132KV BUS 3 AT HIRANAGAR(PDD) | PDD JK | C | Preventive maintenance | 18/Aug/2024 | 07:00 | 18/Aug/2024 | 13:00 | Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid | PLANNED | Approved | 18-Aug-24 | 07:00 | 18-Aug-24 | 13:00 | Complete shutdown of Hiranagar may be allowed subject to Load management by J&K. PG and Railway has given consent. |
| 890 | RQ184626 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | | D | AMP Work | 29/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | AMP Work | PLANNED | Approved | | | | | May be clubbed with sr no. 909 |
| 891 | RQ184607 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT KANKROLI(PG) | | D | For Bay extension Work M/s Serentica has to construct 02 new Bays for a double Ckt line | 28/Aug/2024 | 09:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 28-Aug-24 | 09:00 | 29-Aug-24 | 18:00 | |
| 892 | RQ184625 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | | D | AMP Work | 28/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | AMP Work | PLANNED | Approved | 28-Aug-24 | 5:00 | 28-Aug-24 | 12:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 893 | RQ184624 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | | D | AMP Work | 27/Aug/2024 | 08:00 | 27/Aug/2024 | 18:00 | AMP Work | PLANNED | Approved | 27-Aug-24 | 5:00 | 27-Aug-24 | 12:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 894 | RQ184606 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT KANKROLI(PG) | | D | For Bay extension Work M/s Serentica has to construct 02 new Bays for a double Ckt line | 26/Aug/2024 | 09:00 | 27/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 09:00 | 27-Aug-24 | 18:00 | |
| 895 | RQ184594 | OCC_221 | cpcc1_sd | BUS | 220 KV BIKANER(PG) - BUS 2 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 26/Aug/2024 | 08:00 | 28/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 19:00 | 28-Aug-24 | 23:59 | May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|--|---|------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------------------------------------------------------------------|
| 896 | RQ184605 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 2 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point | 24/Aug/2024 | 09:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 24-Aug-24 | 09:00 | 24-Aug-24 | 18:00 | |
| 897 | RQ184604 | OCC_221 | cpcc1_sd | BUS | 220KV BUS 1 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point | 22/Aug/2024 | 09:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 09:00 | 22-Aug-24 | 18:00 | |
| 898 | RQ184593 | OCC_221 | cpcc1_sd | BUS | 220 KV BIKANER(PG) - BUS 1 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 22/Aug/2024 | 08:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 22-Aug-24 | 19:00 | 24-Aug-24 | 23:59 | May be given from 1900 Hrs |
| 899 | RQ184603 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point | 20/Aug/2024 | 09:00 | 20/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 20-Aug-24 | 18:00 | |
| 900 | RQ184592 | OCC_221 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 19/Aug/2024 | 08:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 17:00 | 21-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 901 | RQ184602 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT JAIPUR SOUTH(PG) | | D | Rectification of CoE Audit point | 16/Aug/2024 | 09:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 16-Aug-24 | 18:00 | |
| 902 | RQ184591 | OCC_221 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 13/Aug/2024 | 08:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 13-Aug-24 | 17:00 | 16-Aug-24 | 23:59 | May be given from 1700 Hrs |
| 903 | RQ184623 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | | D | Bus-bar retrofitment work at Mandola SS | 12/Aug/2024 | 08:00 | 14/Aug/2024 | 20:00 | Bus-bar retrofitment work at Mandola SS | PLANNED | Approved | 12-Aug-24 | 5:00 | 14-Aug-24 | 12:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 904 | RQ184590 | OCC_221 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 2 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 09/Aug/2024 | 08:00 | 11/Aug/2024 | 18:00 | | PLANNED | Approved | 09-Aug-24 | 16:00 | 11-Aug-24 | 23:00 | To be availed from 16:00 hrs |
| 905 | RQ184622 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | | D | Bus-bar retrofitment work at Mandola SS | 08/Aug/2024 | 08:00 | 10/Aug/2024 | 20:00 | Bus-bar retrofitment work at Mandola SS | PLANNED | Approved | 08-Aug-24 | 5:00 | 10-Aug-24 | 12:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------------------------------------------------------------------|------------|---|------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------------------------------------------------------------------------|
| 906 | RQ184589 | OCC_221 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 1 | | D | BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022 | 06/Aug/2024 | 08:00 | 09/Aug/2024 | 18:00 | | PLANNED | Approved | 06-Aug-24 | 16:00 | 09-Aug-24 | 23:00 | To be availed from 16:00 hrs |
| 907 | RQ184599 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT DEHRADUN(PG) | | D | AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-2 | 06/Aug/2024 | 08:00 | 06/Aug/2024 | 18:00 | AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-2 | PLANNED | Approved | 06-Aug-24 | 08:00 | 06-Aug-24 | 18:00 | |
| 908 | RQ184630 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT SIKAR(PG) | | D | AMP Work | 05/Aug/2024 | 09:00 | 06/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 15:00 | 06-Aug-24 | 23:00 | May be allowed on daily basis from 15:00 Hrs /subject to no other outage and real time Grid conditions |
| 909 | RQ184621 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | | D | Bus-bar retrofit work at Mandola SS | 05/Aug/2024 | 08:00 | 07/Aug/2024 | 20:00 | Bus-bar retrofit work at Mandola SS | PLANNED | Approved | 05-Aug-24 | 5:00 | 07-Aug-24 | 12:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 910 | RQ184629 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT SIKAR(PG) | | D | AMP Work | 02/Aug/2024 | 09:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 15:00 | 03-Aug-24 | 23:00 | May be allowed on daily basis from 15:00 Hrs /subject to no other outage and real time Grid conditions |
| 911 | RQ184597 | OCC_221 | cpcc1_sd | BUS | 765KV BUS 2 AT CHITTORGARH(PG) | | D | For COE audit observation compliance | 02/Aug/2024 | 09:00 | 02/Aug/2024 | 18:00 | | PLANNED | Approved | 02-Aug-24 | 16:00 | 02-Aug-24 | 23:00 | To be availed from 16:00 hrs |
| 912 | RQ184596 | OCC_221 | cpcc1_sd | BUS | 765KV BUS 1 AT CHITTORGARH(PG) | | D | For COE audit observation compliance | 01/Aug/2024 | 09:00 | 01/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 16:00 | 01-Aug-24 | 23:00 | To be availed from 16:00 hrs |
| 913 | RQ184598 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT DEHRADUN(PG) | | D | AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-1 | 01/Aug/2024 | 08:00 | 01/Aug/2024 | 18:00 | AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-1 | PLANNED | Approved | 01-Aug-24 | 08:00 | 01-Aug-24 | 18:00 | |
| 914 | RQ184620 | OCC_221 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | | D | Bus-bar retrofit work at Mandola SS | 01/Aug/2024 | 08:00 | 03/Aug/2024 | 20:00 | Bus-bar retrofit work at Mandola SS | PLANNED | Approved | 01-Aug-24 | 5:00 | 03-Aug-24 | 10:00 | May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. |
| 915 | RQ185021 | OCC_221 | cpcc3_sd | BAY | 209 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG) | POWER GRID | C | CB Drive overhauling | 26/Aug/2024 | 08:00 | 29/Aug/2024 | 18:00 | | PLANNED | Approved | 26-Aug-24 | 08:00 | 29-Aug-24 | 18:00 | may be allowed as line will remain in service with TBC |
| 916 | RQ185020 | OCC_221 | cpcc3_sd | BAY | 207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG) | POWER GRID | C | CB Drive overhauling | 21/Aug/2024 | 08:00 | 24/Aug/2024 | 18:00 | | PLANNED | Approved | 21-Aug-24 | 08:00 | 24-Aug-24 | 18:00 | may be allowed as line will remain in service with TBC |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-------------------------------------------------------------------------------------------------------------------------------------------------|------------|---|----------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------------------------------------|
| 917 | RQ185023 | OCC_221 | cpcc3_sd | BAY | 213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG) | POWER GRID | C | CB Drive overhauling | 19/Aug/2024 | 08:00 | 22/Aug/2024 | 18:00 | | PLANNED | Approved | 19-Aug-24 | 08:00 | 22-Aug-24 | 18:00 | may be allowed as line will remain in service with TBC |
| 918 | RQ185245 | OCC_221 | cpcc3_sd | BAY | 207 BUS COUPLER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 2 AT 220 KV JAULJIVI (PG) (POWERGRID) | POWER GRID | D | for amp work | 16/Aug/2024 | 09:00 | 16/Aug/2024 | 18:00 | | PLANNED | Approved | 16-Aug-24 | 09:00 | 16-Aug-24 | 18:00 | |
| 919 | RQ185003 | OCC_221 | cpcc3_sd | BAY | 205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID) | POWER GRID | D | RETROFITMENT OF LBB RELAY & AMP WORKS. | 13/Aug/2024 | 09:00 | 13/Aug/2024 | 17:00 | | PLANNED | Approved | 13-Aug-24 | 09:00 | 13-Aug-24 | 17:00 | |
| 920 | RQ185015 | OCC_221 | cpcc3_sd | BAY | 201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG) | POWER GRID | C | CB Overhauling | 12/Aug/2024 | 08:00 | 14/Aug/2024 | 18:00 | | PLANNED | Approved | 12-Aug-24 | 08:00 | 14-Aug-24 | 18:00 | may be allowed as element will remain in service with TBC |
| 921 | RQ185016 | OCC_221 | cpcc3_sd | BAY | 204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID) | POWER GRID | C | CB Drive overhauling | 05/Aug/2024 | 08:00 | 08/Aug/2024 | 18:00 | | PLANNED | Approved | 05-Aug-24 | 08:00 | 08-Aug-24 | 18:00 | may be allowed subject to no other outages |
| 922 | RQ185022 | OCC_221 | cpcc3_sd | BAY | 210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG) | POWER GRID | C | CB Drive overhauling | 01/Aug/2024 | 08:00 | 04/Aug/2024 | 18:00 | | PLANNED | Approved | 01-Aug-24 | 08:00 | 04-Aug-24 | 18:00 | may be allowed as line will remain in service with TBC |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|------------------------------------------------------------------|------------|---|--------------------------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 923 | RQ184522 | OCC_221 | cpcc1_sd | SVC/STATCOM | SVC No 1(-300/+400MVAR) at 400 KV Kankrolil(PG) | POWER GRID | D | For Deweeding(to remove plant) of MV yard | 23/Aug/2024 | 17:00 | 23/Aug/2024 | 23:00 | | PLANNED | Approved | 23-Aug-24 | 17:00 | 23-Aug-24 | 23:00 | | |
| 924 | RQ184880 | OCC_221 | cpcc3_sd | TCSC | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG) | POWER GRID | D | OPTO Card troubleshooting Work | 19/Aug/2024 | 09:00 | 19/Aug/2024 | 17:00 | | PLANNED | Approved | 19-Aug-24 | 09:00 | 19-Aug-24 | 17:00 | | |
| 925 | RQ184879 | OCC_221 | cpcc3_sd | TCSC | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG) | POWER GRID | D | OPTO Card troubleshooting Work | 18/Aug/2024 | 09:00 | 18/Aug/2024 | 18:00 | | PLANNED | Approved | 18-Aug-24 | 09:00 | 18-Aug-24 | 18:00 | | |
| 926 | RQ184523 | OCC_221 | cpcc1_sd | SVC/STATCOM | TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG) | POWER GRID | C | for pedestal replacement and MV isolator alignment | 07/Aug/2024 | 08:00 | 31/Aug/2024 | 18:00 | | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September2024 due to high demand period of Northern region/may be further applied on D-5 period and request will be considered after analysing real time system conditions. |
| 927 | RQ184521 | OCC_221 | cpcc1_sd | SVC/STATCOM | STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWER GRID | D | for amp work | 05/Aug/2024 | 17:00 | 08/Aug/2024 | 23:00 | | PLANNED | Approved | 05-Aug-24 | 17:00 | 08-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 928 | RQ185135 | OCC_221 | cpcc3_sd | FILTER BANK | 400 KV 41.6 MVAR Filter Bank No B1Z24 at Vindhychal-North(PG) | POWER GRID | D | AMP | 03/Aug/2024 | 08:00 | 03/Aug/2024 | 18:00 | | PLANNED | Approved | 03-Aug-24 | 08:00 | 03-Aug-24 | 18:00 | | |
| 929 | RQ184520 | OCC_221 | cpcc1_sd | SVC/STATCOM | STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWER GRID | D | for amp work | 01/Aug/2024 | 17:00 | 04/Aug/2024 | 23:00 | | PLANNED | Approved | 01-Aug-24 | 17:00 | 04-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 930 | RQ185047 | OCC_221 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(PG) POLE-2 | POWER GRID | D | RTU Upgradation work for HVDC Pole by ER-1 | 20/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | | |
| 931 | RQ185048 | OCC_221 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(PG) POLE-1 | POWER GRID | D | RTU Upgradation work for HVDC Pole by ER-1 | 20/Aug/2024 | 09:00 | 21/Aug/2024 | 18:00 | | PLANNED | Approved | 20-Aug-24 | 09:00 | 21-Aug-24 | 18:00 | | |
| 932 | RQ185276 | OCC_221 | cpcc1_sd | SVC/STATCOM | STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG) | POWER GRID | D | For commissioning work and final tuning of Controller. | 19/Aug/2024 | 17:00 | 25/Aug/2024 | 23:00 | | PLANNED | Approved | 19-Aug-24 | 17:00 | 25-Aug-24 | 23:59 | | May be given from 1700 Hrs |
| 933 | RQ185275 | OCC_221 | cpcc1_sd | SVC/STATCOM | STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG) | POWER GRID | D | For commissioning work and final tuning of Controller. | 11/Aug/2024 | 17:00 | 18/Aug/2024 | 23:00 | | PLANNED | Approved | 11-Aug-24 | 17:00 | 18-Aug-24 | 23:59 | | May be given from 1700 Hrs |

Outages proposed in other RPCs requiring NRPC approval

| SI No | Outages proposed in | Name of Requesting Agency | Name of Elements | From | | To | | Basis | Reason | Shutdown Status | OCC Remarks |
|-------|---------------------|---------------------------|--------------------------------------|-----------|------|-----------|-------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------------------------------|
| 1 | WRPC | POWERGRID_WR2 | 400KV-KANSARI-KANKROLI-1 | 9/Aug/24 | 9:00 | 9/Aug/24 | 18:00 | D | Yearly AMP of LTE and main bay circuit breaker at Kansari end, Dia to be kept open at both ends. | Approved | ATC Curtailment of 2100 MW in NR Export |
| 2 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | 19/Aug/24 | 9:00 | 19/Aug/24 | 18:00 | D | For attending shutdown defects in Line. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends. | Approved | ATC Curtailment of 200/2950 MW in NR Import/Export |
| 3 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | 19/Aug/24 | 9:00 | 19/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in circuit #1 | Approved | |
| 4 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | 20/Aug/24 | 9:00 | 20/Aug/24 | 18:00 | D | For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends. | Approved | |
| 5 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | 20/Aug/24 | 9:00 | 20/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in circuit #2 | Approved | |
| 6 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-AGRA-1 | 29/Aug/24 | 9:00 | 29/Aug/24 | 18:00 | D | For rectification of shutdown nature defect of transmission line, Dia to be kept open at both ends. | Rejected | May be availed in lean NR Demand period |
| 7 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 | 30/Aug/24 | 9:00 | 30/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2 | Approved | |
| 8 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-ORAI-1 | 30/Aug/24 | 9:00 | 30/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2 | Approved | |
| 9 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(P.S)-VARANASI-1 | 1/Aug/24 | 8:00 | 1/Aug/24 | 18:00 | D | For rectification of shutdown nature defect of transmission line, .Punch point rectification by CGL at Vindhyachal(P.S). A/R off of Ckt 2 and Dia to be Kept open at both ends. | Rejected | May be availed in lean NR Demand period |
| 10 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(P.S)-VARANASI-2 | 1/Aug/24 | 8:00 | 1/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in 765KV-VINDHYACHAL(P.S)-VARANASI-1 | Rejected | May be availed in lean NR Demand period |
| 11 | WRPC | POWERGRID_WR2 | 400KV-VINDHYACHAL(P.S)-RIHAND-1 | 6/Aug/24 | 9:00 | 6/Aug/24 | 18:00 | D | Line Equipment AMP Work at Vindhyachal(P.S). A/R off of Ckt 2 is required. Dia to be kept open at both ends. | Conditionally Approved | Subjected to at least one unit outage at Rihand 3 |
| 12 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(P.S)-VARANASI-2 | 2/Aug/24 | 8:00 | 2/Aug/24 | 18:00 | D | For rectification of shutdown nature defect of transmission line. Punch point rectification by CGL at Vindhyachal(P.S). A/R off of Ckt 1 and Dia to be Kept open at both ends. | Rejected | May be availed in lean NR Demand period |
| 13 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(P.S)-VARANASI-1 | 2/Aug/24 | 8:00 | 2/Aug/24 | 18:00 | D | A/R Non Auto mode For attending shutdown defects in 765KV-VINDHYACHAL(P.S)-VARANASI-2 | Rejected | May be availed in lean NR Demand period |
| 14 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 | 2/Aug/24 | 9:00 | 2/Aug/24 | 14:00 | D | For Switching of Spare with R-ph (For taking R-Ph in Service), Dia to kept open at both ends | Rejected | May be availed in lean NR Demand period |
| 15 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-ORAI-1 | 2/Aug/24 | 9:00 | 2/Aug/24 | 14:00 | D | A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-ORAI-1 | Rejected | May be availed in lean NR Demand period |
| 16 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 L/R@ ORAI - 765KV | 2/Aug/24 | 9:00 | 2/Aug/24 | 14:00 | D | For Switching of Spare with R-ph (For taking R-Ph in Service) | Rejected | May be availed in lean NR Demand period |
| 17 | WRPC | POWERGRID_WR2 | 400KV-SHUJALPUR-RAPP-1 | 2/Aug/24 | 9:00 | 2/Aug/24 | 17:30 | D | ATTENDING AMP WORK OF LINE EQUIPMENT & LINE REACTOR, at Shujalpur ss . Dia to kept open at both ends. AR of Ckt-2 to be kept in non-auto mode. | Approved | ATC Curtailment of 450 MW in NR Export |
| 18 | WRPC | MP_SLDC | 220KV-MALANPUR-AURIYA-1 | 9/Aug/24 | 9:00 | 9/Aug/24 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | |
| 19 | WRPC | MP_SLDC | 220KV-MEHGAON-AURIYA-1 | 16/Aug/24 | 9:00 | 16/Aug/24 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | |
| 20 | WRPC | MP_SLDC | 220KV-BHANPURA-RANPUR-1 | 21/Aug/24 | 8:00 | 21/Aug/24 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | |
| 21 | WRPC | MP_SLDC | 220KV-BHANPURA-MODAK-1 | 29/Aug/24 | 8:00 | 29/Aug/24 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | |

221st OCC Shutdowns at 400kV GSS Jodhpur (Rajasthan)

| S.N. | Voltage | Element | Cat | From Date | To Date | From Hrs | To Hrs | Purpose | Type | Remarks | S/d Status | OCC Remarks |
|------|---------|--------------------------------------------------------------|-----|------------|------------|-----------|-----------|----------------------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|---------------------------|
| 1 | 400 KV | Tie Bay of 400 kV Jodhpur-Kankroli (PG) at 400kV GSS Jodhpur | A | 20.07.2024 | 22.07.2024 | 09:00 Hrs | 18:00 Hrs | Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay | (Continue basis) | During Shutdown period the supply of 400 kV Jodhpur-Kankroli line will be maintained through 252A circuit breaker, hence no supply disturbance. (Continue basis) | Approved | May be availed on weekend |
| 2 | 400 KV | 400 KV MAIN BUS B INSTALLED AT 400 KV GSS JODHPUR | A | 20.07.2024 | 22.07.2024 | 17:00 Hrs | 23:00 Hrs | Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay | Daily | NO SUPPLY DISTURBANCE, SUPPLY WILL BE MAINTAINED THROUGH 400 KV MAIN BUS A | Approved | May be availed on weekend |

Shutdown Required for following work:

first-time synchronization on oil of Unit-1 of Khurja STPP (2x 660MW) is planned for 30
BHEL/NTPC, Bus-2 of the Khurja STPP 400 kV Switchyard needs to be isolated for
charging.

THDC has requested for shutdown of 400kV Bus 2 at Kurja STPP from 09

Shutdown Status:

Approved

OCC Remarks:

Subject to real time grid condition

07.2024. As per the first-time charging procedure provided by the
n the grid to check the synchronizing scheme through Dead Bus

:00 Hrs. on 30.07.2024 to 24:00 Hrs. on 30.07.2024

| | | | Shutdown Schedule | | | | Reason | Type | S/d Status | OCC REMARKS |
|---------|---------------------------------|-----------------------------------------------------------------------------------|-------------------|-----------|---------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|------------|-----------------|
| Sl. No. | Details of Transmission Element | | Date | | Timings | | | | | |
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | |
| 1 | 765KV | Bay 801 Main Bay for Agra Fatehabad-Ghatampur TPS Line at Ghatampur End | 31-Jul-24 | 31-Aug-24 | 17:00 | 17:00 | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | Continuous | Approved | May be allowed. |
| 2 | 765KV | 765kV Main Bus-1 at Ghatampur TPS | 31-Jul-24 | 31-Aug-24 | 17:00 | 17:00 | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | Continuous | Approved | May be allowed. |
| 3 | 765KV | Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End | 31-Jul-24 | 31-Aug-24 | 17:00 | 17:00 | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 | Continuous | Approved | May be allowed. |
| 4 | 765KV | Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End | 31-Jul-24 | 31-Aug-24 | 17:00 | 17:00 | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 | Continuous | Approved | May be allowed. |
| 5 | 765KV | 765kV Main Bus-2 at Ghatampur TPS | 31-Jul-24 | 31-Aug-24 | 17:00 | 17:00 | The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 | Continuous | Approved | May be allowed. |
| 6 | 765KV | 765kV Agra Fatehabad -Ghatampur TPS Line | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | Approved | May be allowed. |
| 7 | 765KV | 189MVAR Line Reactor at Ghatampur End for Agra Fatehabad - Ghatampur TPS Line | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | Approved | May be allowed. |
| 8 | 765KV | Bay 801R Bay for Agra Fatehabad-Ghatampur TPS Line Reactor at Ghatampur End | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | Approved | May be allowed. |

PLANNED SHUT DOWN FOR THE MONTH OF August- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| Sl. No. | Details of Transmission Line | | Date | | Timings | | Reason | "Outage Mode (Daily/ | Remarks | Shutdown Status | OCC Remarks |
|---------|------------------------------|-----------------------------------------------------------------------------------|------------|------------|------------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-----------------------------------------------------------------------------------------------|-----------------|-----------------------------------------------------------------------------------|
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | |
| 1 | 400KV BTPS | Bus section 3 at 400 kV Anpara BTPS | 02.08.2024 | 03.08.2024 | 08:00: Hrs | 18:00 Hrs | COMMISSIONING OF low impence bus bar protection relay | continuous | | Approved | |
| 2 | 400KV BTPS | Bus section 4 at 400 kV Anpara BTPS | 05.08.2024 | 06.08.2024 | 08:00: Hrs | 18:00 Hrs | COMMISSIONING OF low impence bus bar protection relay | continuous | | Approved | |
| 3 | 400KV BTPS | Bus section A at 400 kV Anpara BTPS | 09.08.2024 | 09.08.2024 | 08:00: Hrs | 18:00 Hrs | COMMISSIONING OF low impence bus bar protection relay | continuous | | Approved | May be allowed subject to real time grid condition & no other outage |
| 4 | 400KV BTPS | Bus section B at 400 kV Anpara BTPS | 09.08.2024 | 09.08.2024 | 08:00: Hrs | 18:00 Hrs | COMMISSIONING OF low impence bus bar protection relay | continuous | | Approved | May be allowed subject to real time grid condition & no other outage |
| 5 | 400KV ANPARA L-5 | 400KV Sarnath-Anpara L5 Main CB | 7-Aug-24 | 7-Aug-24 | 9:00 | 13:00 | * For Bus tightening <(>&<)> Bus isolator tightening work | continuous | | Approved | May be allowed subject to real time grid condition & no other outage at both ends |
| 6 | 400KV ANPARA L-3 | 400KV Sarnath-Anpara L3 Main CB | 9-Aug-24 | 9-Aug-24 | 14:00 | 17:00 | * For Bus tightening <(>&<)> Bus isolator tightening work | continuous | | Approved | May be allowed subject to real time grid condition & no other outage at both ends |
| 7 | 765KV | 765kV Agra Fatehabad -Ghatampur TPS Line | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | However It is being planned to charge the line on earlier date as per the requirement of Unit | Approved | May be allowed. |
| 8 | 765KV | 189MVAR Line Reactor at Ghatampur End for Agra Fatehabad - Ghatampur TPS Line | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | However It is being planned to charge the line on earlier date as per the requirement of Unit | Approved | May be allowed. |
| 9 | 765KV | Bay 801R Bay for Agra Fatehabad-Ghatampur TPS Line Reactor at Ghatampur End | 14-Jul-24 | 31-Jul-24 | 17:00 | 17:00 | To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line. | Continuous | However It is being planned to charge the line on earlier date as per the requirement of Unit | Approved | May be allowed. |
| 10 | 765KV | (800-7-52) Main Bay of 765kV Mainpuri line | 5-Aug-24 | 8-Aug-24 | 9:00 | 17:00 | Testing of Tan Delta and CT Ratio(Line CT,Reactor CT and Bay CT) & Timing,DCRM Testing of circuit Breaker including Tan Delta Testing of Grading Capacitor Of 765kV Mainpuri line bay in the view of charging of Mainpuri line. | Continuous | | Approved | May be allowed |
| 11 | 765KV | (800-8-52) Tie Bay of 765kV Mainpuri line-189MVAR Bus Reactor | 5-Aug-24 | 8-Aug-24 | 9:00 | 17:00 | Testing of protection with Main Bay of Mainpuri line (700-07-52). | Continuous | | Approved | May be allowed |
| 12 | 765KV | 712 MAIN BAY - 765 KV HAPUR-MEERUT_P MSTL (UP) CKT-1 (UPPTCL) AT 765 KV HAPUR(UP) | 23-Aug-24 | 23-Aug-24 | 9:00 | 15:00 | For annual maintenance & Testing | Continuous | | Approved | |
| 13 | 400 kV | 410 Main Bay- 400kV Hapur- Dasna (UP) ckt-1 at Hapur (UP) | 24-Aug-24 | 24-Aug-24 | 9:00 | 15:00 | For annual maintenance & Testing | Continuous | | Approved | |
| 14 | 765KV | 765kV Anpara C- Unnao line | 19.07.2024 | 19.07.2024 | 8:00 | 17:00 | For testing of Protection to carried out Protection Audit to ensure reliable grid operation and minimize contingency | Continuous | | Approved | Generation backdown would be there and UP agreed |
| 15 | 765KV | 765kV Obra C- Unnao line | 20.07.2024 | 20.07.2024 | 8:00 | 17:00 | For testing of Protection to carried out Protection Audit to ensure reliable grid operation and minimize contingency | Continuous | | Approved | Generation backdown would be there and UP agreed |

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 221th OCC MEETING

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | Remarks | S/d Status | OCC Remarks |
|--------------------------------------|-----------------------------------------------------------------|-------|------|-----------|-------|-----------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------|------------------------------------------------------------------------|
| | | | | FROM | | TO | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | |
| 765kV/400kV/220kV/132kV Lines | | | | | | | | | | | |
| 1 | 765KV-BHUJ-BANASKANTHA-1 | WR-2 | D | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1&2 is required for replacement of bent earthpeak of LOC 259. Dia to be kept open at both ends. | S/D Requested by WR-II | | NRPC approval not required as confirmed by NLDC |
| 2 | 765KV-BHUJ-BANASKANTHA-2 | WR-2 | D | 12-Aug-24 | 09:00 | 12-Aug-24 | 18:00 | Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1&2 is required for replacement of bent earthpeak of LOC 259. Dia to be kept open at both ends. | S/D Requested by WR-II | | NRPC approval not required as confirmed by NLDC |
| 3 | 400kV Kankroli-Zerda Line Circuit-2 | PGCIL | D | 19-Jul-24 | 17:00 | 19-Jul-24 | 23:00 | DTPC end to end testing Line- 400kV Kankroli-Bhinmal-Zerda Line Circuit-2 | | Approved | ATC Curtailment of 2100 MW in NR Export. May be availed from 17:00 hrs |
| 4 | 400kV Kankroli-Zerda Line Circuit-2 | PGCIL | D | 20-Jul-24 | 17:00 | 20-Jul-24 | 23:00 | DTPC end to end testing Line- 400kV Kankroli-Bhinmal-Zerda Line Circuit-2 | | Approved | ATC Curtailment of 2100 MW in NR Export. May be availed from 17:00 hrs |
| 5 | 400kV Kankroli-Zerda Line Circuit-2 | PGCIL | D | 21-Jul-24 | 17:00 | 21-Jul-24 | 23:00 | DTPC end to end testing Line- 400kV Kankroli-Bhinmal-Zerda Line Circuit-2 | For Completion of balance work and rectification of issue (if observed on 19.07.2024 & 20.07.2024) | Approved | ATC Curtailment of 2100 MW in NR Export. May be availed from 17:00 hrs |
| 6 | 220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I | HVPNL | D | 10-Aug-24 | 06:00 | 14-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 7 | 220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II | HVPNL | D | 10-Aug-24 | 06:00 | 14-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 8 | 132 kV S/C Mahendragarh-Kanina transmission line | HVPNL | D | 10-Aug-24 | 06:00 | 14-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 9 | 132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 10 | 132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 11 | 220 kV D/C Dhanona-Lula Ahir transmission line circuit-I | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 12 | 220 kV D/C Dhanona-Lula Ahir transmission line circuit-II | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 13 | 220kV D/C Dhanaunda to Nehrugarh T/L circuit-I | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |

| | | | | | | | | | | | |
|------------------------------------|-----------------------------------------------------------------------------------|-------|-------|------------|-------|------------|-------|--------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------|------------------------------------------------------------------------|
| 14 | 220kV D/C Dhanaunda to Nehrugarh T/L circuit-II | HVPNL | D | 15-Aug-24 | 06:00 | 19-Aug-24 | 21:00 | Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRSCT | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 15 | 220 KV BAWAL (HSIIDC)-MAU LINE | HVPNL | C | 1-Aug-24 | 09:00 | 10-Aug-24 | 18:30 | FOR NCRTC DIVERSION WORK | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 16 | 220 KV S/C Khetri-Jhunjhunu Transmission Line | RVPN | D | 01.08.2024 | 07:00 | 03.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 17 | 132 KV S/C Khetri-Buhana Transmission Line | RVPN | D | 05.08.2024 | 07:00 | 06.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Rajasthan consent |
| 18 | 132KV S/C Khetri-Nangli Transmission Line | RVPN | D | 26.08.2024 | 07:00 | 27.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Rajasthan consent |
| 19 | 220 KV S/C Mahendragarh-Narnaul Transmission Line | HVPN | D | 07.08.2024 | 07:00 | 08.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 20 | 132 KV S/C Mahendragarh-Mundyakhera Transmission Line | HVPN | D | 16.08.2024 | 07:00 | 17.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 21 | 132 KV S/C Mahendragarh-Mundyakhera Transmission Line | HVPN | D | 09.08.2024 | 07:00 | 10.08.2024 | 19:00 | Stringing of 765 kV D/C Khetri-Narela TL | | Approved | May be allowed subject to real time grid condition & Haryana consent |
| 765 /400/220kV ICT/STATCOMS | | | | | | | | | | | |
| 1 | +/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay) | PGCIL | Daily | 18-Aug-24 | 17:00 | 18-Aug-24 | 23:59 | Bay extension construction work to avoid induction T&P movements for safety requirement | Only VSC-1 Branch shutdown is required. | Approved | May be allowed subject to real time grid from 17:00Hrs |
| 2 | +/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay) | PGCIL | Daily | 20-Aug-24 | 17:00 | 20-Aug-24 | 23:59 | Bay extension construction work to avoid induction T&P movements for safety requirement | Only VSC-2 Branch shutdown is required. | Approved | May be allowed subject to real time grid from 17:00Hrs |
| 3 | +/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay) | PGCIL | Daily | 18-Aug-24 | 17:00 | 18-Aug-24 | 23:59 | Bay extension construction work to avoid induction T&P movements for safety requirement | Only VSC-1 Branch shutdown is required. | Approved | May be allowed subject to real time grid from 17:00Hrs |
| 4 | +/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay) | PGCIL | Daily | 20-Aug-24 | 17:00 | 20-Aug-24 | 23:59 | Bay extension construction work to avoid induction T&P movements for safety requirement | Only VSC-2 Branch shutdown is required. | Approved | May be allowed subject to real time grid from 17:00Hrs |
| 5 | 765KV/400KV BANASKANTHA-ICT-2 | PGCIL | Daily | 4-Aug-24 | 15:00 | 4-Aug-24 | 23:59 | 400 kV BPI erection work for ICT#3 bay construction work by M/s Linxon at Banaskantha, Dia to be kept open at both sides | S/D Requested by WR-II | Approved | ATC Curtailment of 900 MW in NR Export. To be availed from 15:00 hrs |
| 400/220kV BUS REACTOR | | | | | | | | | | | |
| 1 | 400 kV 125 MVAR Bus Reactor-1 at Fatehgarh-3 | | Daily | 19.04.2024 | 17:00 | 19.04.2024 | 23:55 | Bay extension construction works to avoid induction, T&P movement for safety requirements | | Approved | May be given from 1700 Hrs |
| 2 | 400 kV 125 MVAR Bus Reactor-1 at Fatehgarh-3 | | Daily | 20.04.2024 | 17:00 | 20.04.2024 | 23:55 | Bay extension construction works to avoid induction, T&P movement for safety requirements | | Approved | May be given from 1700 Hrs |
| 3 | 400 kV 125 MVAR Bus Reactor-2 at Fatehgarh-3 | | Daily | 21.04.2024 | 17:00 | 21.04.2024 | 23:55 | Bay extension construction works to avoid induction, T&P movement for safety requirements | | Approved | May be given from 1700 Hrs |

| | | | | | | | | | | | |
|---|----------------------------------------------|--|-------|------------|-------|------------|-------|-------------------------------------------------------------------------------------------|--|----------|----------------------------------------------------|
| 4 | 400 kV 125 MVAR Bus Reactor-2 at Fatehgarh-3 | | Daily | 22.04.2024 | 17:00 | 22.04.2024 | 23:55 | Bay extension construction works to avoid induction, T&P movement for safety requirements | | Approved | May be given from 1700 Hrs |
| 5 | 225 MVAR BUS SERIES REACTOR at Mandola | | DAILY | 01.04.2024 | 09:00 | 01.04.2024 | 18:00 | for AMP WORK | | Approved | May be given subject to real time grid conditions. |
| 6 | 400 kV Bus Reactor-3 at Hissar | | DAILY | 01.04.2024 | 09:00 | 01.04.2024 | 18:00 | for AMP WORK | | Approved | May be given subject to real time grid conditions. |

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 221th OCC MEETING

| S.N. | Details of Transmission Element | | Category of element | DURATION | | | | Daily/Continuous | Reason | S/d Status |
|------|---------------------------------|----------------------------------------------------------|---------------------|------------|------------|------------|-------|------------------|----------------------------------------------------------|------------|
| | Voltage level (KV) | NAME OF THE ELEMENT AND SUBSTATION | | FROM | | TO | | | | |
| | | | | DATE | TIME | DATE | TIME | | | |
| 1 | 400KV | 400KV Kaithal-Baghpat Lline Reactor ckt-1 | A | 01.08.2024 | 0.39583333 | 01.08.2024 | 0.75 | Daily | Line Reactor AMP work. Line S/D request submitted online | Approved |
| 2 | 400KV | 400KV Kaithal-Baghpat Lline Reactor ckt-2 | A | 06.08.2024 | 9:30 | 06.08.2024 | 18:00 | Daily | Line Reactor AMP work. Line S/D request submitted online | Approved |
| 3 | 400KV | 402 Tie Bay at Jalandhar SS | A | 16.08.2024 | 10:00 | 18.08.2024 | 18:00 | Continous | CB Drive overhauling works | Approved |
| 4 | 400KV | 410 Main Bay at Jalandhar SS | A | 26.08.2024 | 10:00 | 28.08.2024 | 18:00 | Continous | CB Drive overhauling works | Approved |
| 5 | 220 KV | 220 kV Abdullapur-Rampur Ckt-2(201 bay) at Abdullapur SS | D | 16.08.2024 | 8:00 | 16.08.2024 | 18:00 | Daily | For AMP of Line equipments | Approved |
| 6 | 220KV | 220 KV Transfer Bus at Jalandhar SS | D | 19.08.2024 | 00-01-1900 | 19.08.2024 | 18:00 | Daily | For AMP works | Approved |

| OCC Remarks |
|---------------------------------------------------------------------|
| May be allowed subject to real time grid condition |
| May be allowed subject to real time grid condition |
| Element must remain in service via other bay. |
| Element must remain in service via other bay. |
| Element must remain in service via TBC |
| May be allowed subject to real time grid condition/No other outages |

| | | | | | | | | | | | | | | | |
|---|---------------|-------|------------------------------------------------|-----------|-------|-------|-------------------------------------------------------------------|-------------|------|-------------|-------|--|-----------------------------------------------------------------------------------------------|----------|-----------------------------------------------------------------------------------------------|
| 1 | POWERGRID_NR3 | 220 | Main Bay of 220kV Agra-Kirawali (UP) | Powergrid | Intra | DAILY | AMP Work. Line will remain in service, will be shifted to TBC Bay | 23-Aug-2024 | 9:00 | 23-Aug-2024 | 17:00 | | Element must remain in service via TBC | Approved | Element must remain in service via TBC |
| 2 | POWERGRID_NR3 | 220 | 220 KV Bus-II at AGRA | Powergrid | Intra | DAILY | AMP Work | 19-Aug-2024 | 9:00 | 19-Aug-2024 | 17:00 | | May be allowed subject to real time grid condition/No other outages | Approved | May be allowed subject to real time grid condition/No other outages |
| 3 | POWERGRID_NR3 | 400KV | AC FILTER_5-MAIN BAY_W12_W1Z5 AT AGRA | Powergrid | Intra | DAILY | Maintenance work | 15-Aug-2024 | 9:00 | 15-Aug-2024 | 17:00 | | Subjected to No power order restriction on HVDC. Element must remain in service via other bay | Approved | Subjected to No power order restriction on HVDC. Element must remain in service via other bay |
| 4 | POWERGRID | 400KV | AC FILTER_3-MAIN BAY_W12_W1Z3 AT AGRA | Powergrid | Intra | DAILY | Maintenance work | 14-Aug-2024 | 9:00 | 14-Aug-2024 | 17:00 | | Subjected to No power order restriction on HVDC. Element must remain in service via other bay | Approved | Subjected to No power order restriction on HVDC. Element must remain in service via other bay |
| 5 | POWERGRID | 400KV | AC FILTER_1_TIE BAY_W1Z1 AT AGRA | POWERGRID | Intra | Daily | Maintenance work | 12-Aug-2024 | 9:00 | 12-Aug-2024 | 17:00 | | Subjected to No power order restriction on HVDC. Element must remain in service via other bay | Approved | Subjected to No power order restriction on HVDC. Element must remain in service via other bay |
| 6 | POWERGRID_NR3 | 400KV | AC FILTER_1-MAIN BAY_W1Z1 AT AGRA | POWERGRID | Intra | Daily | Maintenance work | 09-Aug-2024 | 9:00 | 09-Aug-2024 | 17:00 | | Subjected to No power order restriction on HVDC. Element must remain in service via other bay | Approved | Subjected to No power order restriction on HVDC. Element must remain in service via other bay |
| 7 | POWERGRID_NR3 | 400KV | WCA.Q2 (400KV WCA BUS 1 SECTIONALIZER) AT AGRA | POWERGRID | Intra | Daily | Maintenance work | 07-Aug-2024 | 9:00 | 07-Aug-2024 | 17:00 | | Subjected to No power order restriction on HVDC. Element must remain in service via other bay | Approved | Subjected to No power order restriction on HVDC. Element must remain in service via other bay |

| Sr. No. | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested To Date | Remarks | S/d Status | OCC Remarks |
|---------|---------------------------------------------------------|-------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-----------------------------------------------------------------------------------|
| 1 | 400 KV BHIWANI(BBMB)- BHIWANI(PGCIL) CKT | BBMB | Daily | For attending hot points at Y ph clamp of line iso and on post insulator(near line iso) and routine mtc of 400KV X-8 and X-9 circuit breaker at Bhiwani (BBMB) end. | 31.08.2024 (08:00) | 31.08.2024 (17:00) | As the mtc of X-8 and X-9 will be carried out in this same shutdown, it is requested to IGNORE the earlier punched s/d for 221th OCC on 400 KV X-8 and C-9 i.e. RQ185123 | Approved | May be allowed subject to real time grid condition & no other outages at both end |
| 2 | 400 KV JKTPK Kabulpur - Dipalpur Double Circuit Line | BBMB | Continuous | As the shutdown has a crossing with 220 KV Panipat - Narela Ckt 1 & 2, on which shutdown has been applied by BBMB at Sr. No. 738-739 (For raising the height of tower between span 965 and 966 by NHAI for erection and dismantling the tower) | 03.08.2024 (08:00) | 05.08.2024 (17:00) | | Approved | Subject to consent of delhi for s/d of 220 KV Panipat - Narela Ckt 1 & 2 |

Outage from NTPC to be considered in 221st OCC Outage Committee Meeting.

| S.No. | Detail of Generating Units / Transmission Element | | Duration | | | | Mode | Reason | Shutdown Status |
|----------------------------------------------|---------------------------------------------------|-------------------|------------|------------|------------|----------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
| | Voltage Level | Name | Date | | Time | | | | |
| | | | From | To | From | To | | | |
| Singrauli Super Thermal Power Station | | | | | | | | | |
| 1 | | Singrauli Unit-2 | 20-Jul-24 | 0:00 | 19-Aug-24 | 23:59 | Continous | Boiler plus Turbine Overhauling. unit is running with various liabilites i.e regular breakdown of scrapper conveyer, flue gas duct leakage etc., Further Unit last overhauling was done two years ago. | Approved |
| 2 | 400 KV | 400KV Bus 02 | 22.07.2024 | 8:00 | 25.07.2024 | 18:00 | Continous | Gen-02 Bus-02 isolator replacement | Approved |
| 3 | 400 KV | Allahabad line-01 | 23.07.2024 | 8:00 | 23.07.2024 | 18:00 | Continous | Bus-02 CVT replacement | Approved |
| 4 | 400 KV | 400KV Bus 01 | 26.07.2024 | 8:00 | 29.07.2024 | 18:00 | Continous | Gen-02 Bus-01 isolator replacement | Approved |
| Dadri Thermal Power Station | | | | | | | | | |
| 5 | 400 KV | Mandaula Line-1 | 01.08.2023 | 04.08.2023 | 09:00hrs | 18:00hrs | Continuous | CT Y Phase Replacement, Line Bay Equipment (CB/ Isolator - 89, 89L, 89A, 89A Tie, 89B Tie, CT/CVT, Protection Relays Testing, Panel Checking) | Approved |

| OCC Remarks |
|-----------------------------------------------------------------------------------------------|
| |
| |
| |
| |
| |
| |
| |
| May be allowed subject to real time grid condition & no other outages at both end |
| |
| |
| |
| May be allowed subject to real time grid condition & no other outages at both end |