



सत्यमेव जयते

भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
उत्तर क्षेत्रीय विद्युत समिति  
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/10995-11036


दिनांक: 15.11.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 201वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 201<sup>st</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.11.2022 में आयोजित प्रचालन समन्वय उप- समिति की 201 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 201<sup>st</sup> OCC meeting held on 14.11.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
15/11/22  
(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,  
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 201th OCC																				
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ111791	OCC_201	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	Annual Maintenance of Unit.	01-Dec-2022	09:00	25-Dec-2022	18:00	Shutdown required on continuous basis from 01-Dec-22( 09:00hrs) to 25-Dec-22 (18:00 hrs).	PLANNED	Approved	01-Dec-22	09:00	25-Dec-22	18:00	May be Given
2	RQ112018	OCC_201	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	35 days overhaul for Boiler + Turbine & Gen mandatory inspection	01-Dec-2022	00:00	04-Jan-2023	23:59		PLANNED	Approved	01-Dec-22	00:00	04-Jan-23	23:59	Approved in LGBR from 01 November to 05 December
3	RQ112736	OCC_201	singrauli_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	Unit -06 Bus 4 y phase hot spot	19-Dec-2022	08:00	20-Dec-2022	18:00	Unit will be charged through TBC	PLANNED	Approved	19-Dec-22	08:00	20-Dec-22	18:00	Not approved in LGBR/Subject to real time grid conditions./UP Consent/May be availed on weekends.
4	RQ112019	OCC_201	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	WHRB-1 S/D for BLR, GT#1 will be available in open cycle	18-Dec-2022	00:00	19-Dec-2022	23:59		PLANNED	Approved	18-Dec-22	00:00	19-Dec-22	23:59	Not approved in LGBR
5	RQ112020	OCC_201	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	WHRB-3 Boiler license renewal, GT#3 will be available in open cycle	18-Dec-2022	00:00	19-Dec-2022	23:59		PLANNED	Approved	18-Dec-22	00:00	19-Dec-22	23:59	Not approved in LGBR
6	RQ112017	OCC_201	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 3	NTPC	C	shutdown required for boiler license renewal	01-Dec-2022	08:00	31-Dec-2022	18:00	Shutdown required from 26.11.22 to 30.11.22	PLANNED	Approved	27-Nov-22	08:00	30-Nov-22	18:00	Not approved in LGBR
7	RQ112121	OCC_201	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI (LTUHP)	C	Annual maintenance	10-Dec-2022	08:00	05-Jan-2023	23:55	annual maintenance	PLANNED	Approved	10-Dec-22	08:00	05-Jan-23	23:55	Not approved in LGBR
8	RQ111906	OCC_201	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual maintenance	12-Dec-2022	00:00	31-Dec-2022	23:59	Annual maintenance	PLANNED	Approved	12-Dec-22	00:00	31-Dec-22	23:59	Not approved in LGBR/Subject to UP consent
9	RQ112849	OCC_201	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22-Dec-2022	08:00	28-Dec-2022	18:00	During S/D all 04 poles will be out	PLANNED	Approved	22-Dec-22	08:00	28-Dec-22	18:00	Conditionally approved subject to be staggered with 400 KV Bongaigaon-Binagudi LINE OUTAGE.
10	RQ112850	OCC_201	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22-Dec-2022	08:00	28-Dec-2022	18:00	During S/D all 04 poles will be out	PLANNED	Approved	22-Dec-22	08:00	28-Dec-22	18:00	Conditionally approved subject to be staggered with 400 KV Bongaigaon-Binagudi LINE OUTAGE.
11	RQ112842	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	AMP work	17-Dec-2022	09:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	09:00	17-Dec-22	18:00	Subjected to ERPC approval
12	RQ113049	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator Bird Bid cleaning at Tower location no (i) 141 (ii) 142 (iii) 143 by ER1	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
13	RQ112996	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 1	15-Dec-2022	09:00	15-Dec-2022	18:00	Requested by WR-2	PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	18:00	

14	RQ111907	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	For NHAI diversion work	15-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	25-Dec-22	18:00	Subjected to WRPC approval. ATC-TTC to be curtailed by 450 MW
15	RQ112841	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	AMP work	13-Dec-2022	09:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	Subjected to ERPC approval
16	RQ112995	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 2	13-Dec-2022	09:00	13-Dec-2022	18:00	Requested by WR-2	PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	
17	RQ113048	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning due to bird droppings at Tower location no : (i) 105 (ii)108 to 117 (iii) 158 by ER1	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
18	RQ113028	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate S/D on other CKT by WR2	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
19	RQ113029	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate S/D on other CKT by WR2	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
20	RQ113026	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required by WR2	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
21	RQ113025	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt. 1 by WR2	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	ATC-TTC to be curtailed by 900 MW
22	RQ112825	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	AMP work	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	Subjected to ERPC approval
23	RQ113047	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning due to bird droppings at Tower location no : 47 , 48 ,49 ,50, 86, 87 ,109 , 110 and 121 to 125 by ER1	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	

24	RQ113022	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt 2 by WR2	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	ATC-TTC to be curtailed by 900 MW
25	RQ112994	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends	06-Dec-2022	09:00	06-Dec-2022	18:00	Requested by WR-2	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	18:00	ATC-TTC to be curtailed by 450 MW
26	RQ111908	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For Maintenance work & winter Preparedness	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	Subjected to WRPC approval. ATC-TTC to be curtailed by 450 MW
27	RQ112993	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends	05-Dec-2022	09:00	05-Dec-2022	18:00	Requested by WR-2	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	18:00	ATC-TTC to be curtailed by 450 MW. To be clubbed with RQ111907
28	RQ113021	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Y-Ph with Spare at Satna (For taking Spare in Service due to Oil leakage in Y-Ph). Also attending Line S/D nature defects. Dia to be kept open at both ends and A/R in non auto mode required of 765KV Satna-Gwalior and 765KV Gwalior-Orai by WR2	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	ATC-TTC to be curtailed by 2450 MW. No other s/d may be facilitated in WR-NR corridor
29	RQ113053	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R OFF for OPGW installation Work under Strengthening of OPGW Network in ER Project	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	Subjected to ERPC approval
30	RQ113027	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition. No shutdown required. Only Auto Reclosure to be in non auto mode by WR2	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
31	RQ111772	OCC_201	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing	09-Dec-2022	08:00	12-Dec-2022	18:00	1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing	PLANNED	Approved	09-Dec-22	08:00	12-Dec-22	18:00	Subjected to WRPC approval. ATC-TTC to be curtailed by 1800 MW. No other element shutdown may be facilitated in WR-NR corridor. All statutory clearances to be obtained before charging of line

32	RQ111773	OCC_201	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	C	1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing	09-Dec-2022	08:00	12-Dec-2022	18:00	1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing	PLANNED	Approved	09-Dec-22	08:00	12-Dec-22	18:00	Subjected to WRPC approval. ATC-TTC to be curtailed by 1800 MW. No other element shutdown may be facilitated in WR-NR corridor. All statutory clearances to be obtained before charging of line
33	RQ111770	OCC_201	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-Dec-2022	08:00	31-Dec-2022	18:30	No outage Required	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:30	Subjected to WRPC approval
34	RQ111771	OCC_201	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-Dec-2022	08:00	31-Dec-2022	18:30	No outage Required	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:30	Subjected to WRPC approval
35	RQ111829	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	To complete the stringing work of 400 KV 2*D/C Bikaner Khetri T/L.	01-Dec-2022	08:00	02-Dec-2022	18:00	Kindly allow from 17.11.2022 to 18.11.2022 as per adani consent	PLANNED	Approved	09-Dec-22	08:00	12-Dec-22	18:00	To be clubbed with RQ111772.
36	RQ111830	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	C	To complete the stringing work of 400 KV 2*D/C Bikaner Khetri T/L.	01-Dec-2022	08:00	02-Dec-2022	18:00	Kindly allow from 17.11.2022 to 18.11.2022 as per adani consent	PLANNED	Approved	09-Dec-22	08:00	12-Dec-22	18:00	To be clubbed with RQ111773.
37	RQ111692	OCC_201	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Paint on HVWSS Pipes	30-Dec-2022	09:00	30-Dec-2022	17:00		PLANNED	Approved	30-Dec-22	09:00	30-Dec-22	17:00	
38	RQ112076	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Dec-2022	08:00	30-Dec-2022	17:00		PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	17:00	
39	RQ112075	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	General Maintenance/ Jumpers tightening	30-Dec-2022	08:00	30-Dec-2022	17:00	.....	PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	17:00	
40	RQ111691	OCC_201	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89C & 89 L, CT 205 & CB 205	28-Dec-2022	09:00	28-Dec-2022	17:00		PLANNED	Approved	28-Dec-22	09:00	28-Dec-22	17:00	
41	RQ112071	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26-Dec-2022	08:00	26-Dec-2022	17:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	17:00	
42	RQ112070	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	General Maintenance/ Jumpers tightening	26-Dec-2022	08:00	26-Dec-2022	17:00	.....	PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	17:00	
43	RQ111690	OCC_201	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Paint on HVWSS Pipes	23-Dec-2022	09:00	23-Dec-2022	17:00		PLANNED	Approved	23-Dec-22	09:00	23-Dec-22	17:00	
44	RQ112068	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Dec-2022	08:00	23-Dec-2022	17:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	17:00	

45	RQ111689	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89A & 201 89B	22-Dec-2022	09:00	22-Dec-2022	17:00		PLANNED	Approved	22-Dec-22	09:00	22-Dec-22	17:00
46	RQ112066	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	General Maintenance/ Jumpers tightening	22-Dec-2022	08:00	22-Dec-2022	17:00	.....	PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	17:00
47	RQ112065	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Dec-2022	08:00	21-Dec-2022	17:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	17:00
48	RQ112061	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Dec-2022	08:00	19-Dec-2022	17:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	17:00
49	RQ111688	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Paint on HVWSS Pipes	16-Dec-2022	09:00	16-Dec-2022	17:00		PLANNED	Approved	16-Dec-22	09:00	16-Dec-22	17:00
50	RQ112060	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Dec-2022	08:00	16-Dec-2022	17:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	17:00
51	RQ111686	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	15-Dec-2022	09:00	15-Dec-2022	17:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	17:00
52	RQ111687	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15-Dec-2022	09:00	15-Dec-2022	17:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	17:00
53	RQ112057	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14-Dec-2022	08:00	14-Dec-2022	17:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	17:00
54	RQ111684	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	12-Dec-2022	09:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	17:00
55	RQ111685	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes	12-Dec-2022	09:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	17:00
56	RQ112051	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-Dec-2022	08:00	12-Dec-2022	17:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	17:00
57	RQ112055	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Jumper Checking /Tightening of dead end towers and tree trimming etc, Maintenance of Isolator and tightness of clam connectors of CT	12-Dec-2022	08:00	13-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	17:00
58	RQ111682	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	09-Dec-2022	09:00	09-Dec-2022	17:00	-	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00
59	RQ111683	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes	09-Dec-2022	09:00	09-Dec-2022	17:00		PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00
60	RQ111681	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	08-Dec-2022	09:00	08-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	17:00

61	RQ112046	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Dec-2022	08:00	08-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	17:00	
62	RQ111680	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	07-Dec-2022	09:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	17:00	
63	RQ112041	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Dec-2022	08:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	17:00	
64	RQ112045	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Annual maintenance and Protection testing of bay equipments.	07-Dec-2022	08:00	08-Dec-2022	17:00	Shutdown required of line, Line bay and Tie bay ( BAY-413 & 414 )	PLANNED	Approved	07-Dec-22	08:00	08-Dec-22	17:00	
65	RQ111677	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
66	RQ111678	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)		D	Annual maintenance and testing of ICT.	06-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
67	RQ111679	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Cleaning of T/F Body, Touchup paint, Paint on HVVSS Pipes	06-Dec-2022	09:00	06-Dec-2022	17:00	-	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
68	RQ112039	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Dec-2022	08:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	17:00	
69	RQ111676	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Protection Testing	05-Dec-2022	09:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
70	RQ111674	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	05-Dec-2022	09:00	05-Dec-2022	17:00	-	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
71	RQ111675	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Annual maintenance and testing of ICT.	05-Dec-2022	09:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
72	RQ112038	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	05-Dec-2022	08:00	08-Dec-2022	17:00	-	PLANNED	Approved	05-Dec-22	08:00	08-Dec-22	17:00	
73	RQ112037	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	05-Dec-2022	08:00	06-Dec-2022	17:00	-	PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	17:00	
74	RQ111673	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Maintenance of Isolator 202 89L,202 89C,CT & CB	02-Dec-2022	09:00	02-Dec-2022	17:00	-	PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	17:00	
75	RQ112033	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Dec-2022	08:00	02-Dec-2022	17:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	17:00	
76	RQ111672	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-Dec-2022	09:00	01-Dec-2022	17:00		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	17:00	

77	RQ112032	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Washing of Disc insulator strings of Suspension Towers, Protection Testing, Annual maintenance and Protection testing of bay equipments & Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick kiln etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	01-Dec-2022	08:00	03-Dec-2022	17:00	Shutdown required of line, Line bay and Tie bay ( BAY-416 & 417 )	PLANNED	Approved	01-Dec-22	08:00	03-Dec-22	17:00	
78	RQ113035	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1 To facilitate shutdown on parallel circuit by ER1	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
79	RQ113051	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (B5) (PG) CKT-2	POWER GRID	D	For removal & fixing of aviation globule for OPGW erection work and A/R OF 400KV Naubatpur-Balia -I To facilitate shutdown on parallel circuit by ER1	23-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	31-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-BIHARSHARIFF line
80	RQ113033	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1 To facilitate shutdown on parallel circuit by ER1	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
81	RQ113034	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2 To facilitate shutdown on parallel circuit by ER1	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
82	RQ113043	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For OPGW crossing between Ara-Dumrao to Biharsharif-Balia line under Strengthening of OPGW Network in ER Project	20-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	24-Dec-22	18:00	Subjected to ERPC approval, Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
83	RQ113044	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	For OPGW crossing between Ara-Dumrao to Biharsharif-Balia line under Strengthening of OPGW Network in ER Project	20-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	24-Dec-22	18:00	Subjected to ERPC approval, Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
84	RQ113032	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2 To facilitate shutdown on parallel circuit by ER1	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-NAUBATPUR line
85	RQ113055	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER by ER1	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	



86	RQ113054	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning works by ER1	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
87	RQ113041	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Shutdown for removal & fixing of aviation globe for OPGW erection work and A/R OF 400KV Naubatpur-Balia -II To facilitate shutdown on parallel circuit by ER1	16-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	22-Dec-22	18:00	Dates may be segregated. May not be facilitated along with 400 KV BALIA-BIHARSHARIFF line
88	RQ112824	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	AMP work	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	To be clubbed with RQ113051
89	RQ113057	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Naubatpur 1 to facilitate shutdown on parallel circuit by ER1	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	To be clubbed with RQ113051
90	RQ112823	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	AMP work	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	To be clubbed with RQ113041
91	RQ113056	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Naubatpur 2 to facilitate shutdown on parallel circuit by ER1	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	To be clubbed with RQ113041
92	RQ112827	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	AMP work	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	Subjected to ERPC approval
93	RQ113037	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Patna 2 to facilitate shutdown on parallel circuit by ER1	13-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	14-Dec-22	18:00	
94	RQ112826	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	AMP work	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	Subjected to ERPC approval
95	RQ113036	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Patna 2 to facilitate shutdown on parallel circuit by ER1	11-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	12-Dec-22	18:00	
96	RQ113024	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends by WR2	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	To be clubbed with unit outage and may be facilitated on Sunday
97	RQ113031	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Flashed Insulator Replacement at Loc. 88 and A/R OF 400KV-BIHARSHARIFF(PG)-VARANASI-1 To facilitate shutdown on parallel circuit by ER1	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
98	RQ113011	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWER GRID	C	AMP OF BAY EQUIPMENT AWL2 FEEDER BAY	08-Dec-2022	10:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	10:00	09-Dec-22	18:00	To be clubbed with pole-2 outage

99	RQ113023	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends by WR2	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	To be clubbed with unit outage and may be facilitated on Sunday
100	RQ113030	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Flashed Insulator Replacement at Loc. 67 and A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2 To facilitate shutdown on parallel circuit by ER1	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
101	RQ113038	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL (ER1)	05-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	24-Dec-22	18:00	All statutory clearances to be obtained before charging of line
102	RQ113039	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL (ER1)	05-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	24-Dec-22	18:00	All statutory clearances to be obtained before charging of line
103	RQ113040	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	To be clubbed with RQ113041
104	RQ112832	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWER LINK	D	AMP work	05-Dec-2022	09:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	18:00	Subjected to ERPC approval
105	RQ112831	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWER LINK	D	AMP work	02-Dec-2022	09:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	18:00	Subjected to ERPC approval
106	RQ112073	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176	26-Dec-2022	08:00	26-Dec-2022	17:00	-	PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	17:00	
107	RQ112069	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Dec-2022	08:00	23-Dec-2022	17:00	-	PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	17:00	
108	RQ112062	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PG) (BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Dec-2022	08:00	19-Dec-2022	17:00	-	PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	17:00	
109	RQ112064	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176	19-Dec-2022	08:00	19-Dec-2022	17:00	-	PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	17:00	
110	RQ112052	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-Dec-2022	08:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	17:00	
111	RQ112048	OCC_201	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176	08-Dec-2022	08:00	08-Dec-2022	17:00	-	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	17:00	

112	RQ112036	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/S gantry	05-Dec-2022	08:00	05-Dec-2022	17:00	-	PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	17:00	
113	RQ112175	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak- Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHA(under supervision of RVPN) in the state of Rajasthan	02-Dec-2022	08:00	16-Dec-2022	18:00	-	PLANNED	Approved	02-Dec-22	08:00	16-Dec-22	18:00	Subjected to WRPC approval. Why 14 days shutdown required? All statutory clearances to be obtained before charging of line
114	RQ112074	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29-Dec-2022	08:00	29-Dec-2022	17:00	-	PLANNED	Approved	29-Dec-22	08:00	29-Dec-22	17:00	
115	RQ112059	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Dec-2022	08:00	15-Dec-2022	17:00	-	PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	17:00	
116	RQ112042	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Dec-2022	08:00	07-Dec-2022	17:00	-	PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	17:00	
117	RQ112077	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 168 to 183	30-Dec-2022	08:00	30-Dec-2022	17:00	-	PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	17:00	
118	RQ112072	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 184 to 199	26-Dec-2022	08:00	26-Dec-2022	17:00	-	PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	17:00	
119	RQ112067	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 200 to 215	22-Dec-2022	08:00	22-Dec-2022	17:00	-	PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	17:00	
120	RQ112063	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, and tree cutting between Tower No. 211 to 225	19-Dec-2022	08:00	19-Dec-2022	17:00	-	PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	17:00	
121	RQ112058	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 62 to 76	14-Dec-2022	08:00	14-Dec-2022	17:00	-	PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	17:00	
122	RQ112056	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 30 to 10	13-Dec-2022	08:00	13-Dec-2022	17:00	-	PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	17:00	
123	RQ112053	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, and tree cutting between Tower No. 62 to 76	12-Dec-2022	08:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	17:00	
124	RQ112054	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 50 to 30	12-Dec-2022	08:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	17:00	
125	RQ112050	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 70 to 50	10-Dec-2022	08:00	10-Dec-2022	17:00	-	PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	17:00	
126	RQ112049	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 46 to 61	09-Dec-2022	08:00	09-Dec-2022	17:00	-	PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	17:00	

127	RQ112047	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 186 to 215.	08-Dec-2022	08:00	08-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	17:00	
128	RQ112043	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1		D	For Jumper Tightening, and tree cutting between Tower No. 46 to 61	07-Dec-2022	08:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	17:00	
129	RQ112044	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 166 to 186.	07-Dec-2022	08:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	17:00	
130	RQ112040	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 143 to 165.	06-Dec-2022	08:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	17:00	
131	RQ112034	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 31 to 45	05-Dec-2022	08:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	17:00	
132	RQ112035	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 142.	05-Dec-2022	08:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	17:00	
133	RQ111930	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	
134	RQ111931	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	
135	RQ112004	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	FOR AMP WORK	05-Dec-2022	08:00	08-Dec-2022	18:00	Kindly approve d from 25.11.2022 to 28.11.2022	PLANNED	Approved	17-Nov-22	08:00	20-Nov-22	18:00	To be clubbed with unit outage at Rihand - Anpara - Singrauli complex/To be clubbed with line diversion work.
136	RQ112003	OCC_201	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	FOR AMP WORK	01-Dec-2022	08:00	04-Dec-2022	18:00	Kindly approve d from 21.11.2022 to 24.11.2022	PLANNED	Approved	17-Nov-22	08:00	20-Nov-22	18:00	To be clubbed with unit outage at Rihand - Anpara - Singrauli complex/To be clubbed with line diversion work.
137	RQ113008	OCC_201	cpcc3_sd	BUS	500 KV HVDC VINDHYACHAL(PG) - BUS 2	POWER GRID	C	FOR AMP WORK OF NORTH BUS 2A	10-Dec-2022	10:00	10-Dec-2022	18:00	Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service.	PLANNED	Approved	10-Dec-22	10:00	10-Dec-22	18:00	Subjected to WRPC approval. Block 2 will remain out. To be clubbed with RQ113004
138	RQ113007	OCC_201	cpcc3_sd	BUS	500 KV HVDC VINDHYACHAL(PG) - BUS 2	POWER GRID	C	FOR AMP WORK OF WEST BUS 2B	08-Dec-2022	10:00	09-Dec-2022	18:00	Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service.	PLANNED	Approved	08-Dec-22	10:00	09-Dec-22	18:00	Subjected to WRPC approval. Block 2 will remain out. To be clubbed with RQ113004

139	RQ111939	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make)	23-Dec-2022	08:00	23-Dec-2022	18:00	Along with 3*80MVAR line reactor bank-II	PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
140	RQ111915	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	22-Dec-2022	08:00	24-Dec-2022	18:00	Line is to be under crossing	PLANNED	Approved	22-Dec-22	16:30	24-Dec-22	23:00	To be facilitated after 1630 hrs. To be clubbed with RQ111911/No. of days can be increased by utility
141	RQ111916	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	22-Dec-2022	08:00	24-Dec-2022	18:00	Line is to be under crossing	PLANNED	Approved	22-Dec-22	16:30	24-Dec-22	23:00	To be facilitated after 1630 hrs. To be clubbed with RQ111912/No. of days can be increased by utility
142	RQ112848	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
143	RQ111912	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird diverter as per Hon'ble Supreme Court orders	16-Dec-2022	17:00	20-Dec-2022	23:00	other ckt will be in non auto mode.	PLANNED	Approved	20-Dec-22	17:00	24-Dec-22	23:00	to be clubbed with s/d of 765 KV BIKANER-BHADLA_2 (PG) CKT-1
144	RQ111914	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird diverter as per Hon'ble Supreme Court orders	16-Dec-2022	17:00	31-Dec-2022	23:00	other ckt will be in non auto mode.	PLANNED	Approved	16-Dec-22	17:00	31-Dec-22	23:00	
145	RQ111925	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	16-Dec-2022	08:00	17-Dec-2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	16-Dec-22	08:00	17-Dec-22	18:00	ATC-TTC to be curtailed by 200 MW
146	RQ112844	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	12-Dec-2022	09:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	18:00	
147	RQ111911	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird diverter as per Hon'ble Supreme Court orders	11-Dec-2022	17:00	15-Dec-2022	23:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Dec-22	17:00	15-Dec-22	23:00	
148	RQ112914	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	for overhead crossing of under construction work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D.	11-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	12-Dec-22	18:00	ATC-TTC to be curtailed by 200 MW. May be clubbed with RQ111924
149	RQ112828	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
150	RQ111924	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	08-Dec-2022	08:00	09-Dec-2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Dec-22	08:00	12-Dec-22	18:00	can be clubbed with s. no 148
151	RQ112840	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	07-Dec-2022	09:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	18:00	
152	RQ112834	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Fixing of jumper bolt at Loc 488 and glass insulator disc at Loc 499	07-Dec-2022	09:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	18:00	

153	RQ112005	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For LR & Line Equipment AMP work at Meerut end	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
154	RQ112915	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	for overhead crossing of under construction work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D.	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	12-Dec-22	18:00	ATC-TTC to be curtailed by 200 MW. May be clubbed with RQ111925/s. no 148
155	RQ111917	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06-Dec-2022	08:00	08-Dec-2022	18:00	Line is to be under crossing	PLANNED	Approved	06-Dec-22	16:30	08-Dec-22	23:00	To be facilitated after 1630 hrs. To be clubbed with RQ111911
156	RQ111918	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06-Dec-2022	08:00	08-Dec-2022	18:00	Line is to be under crossing	PLANNED	Approved	06-Dec-22	16:30	08-Dec-22	23:00	To be facilitated after 1630 hrs. To be clubbed with RQ111912
157	RQ111923	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	For FSC commissioning work & LR AMP work at Meerut	05-Dec-2022	08:00	06-Dec-2022	18:00	For FSC commissioning work after upgradation from 400kV to 765kV voltage level & LR AMP work at Meerut	PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	16:30	to be completed by 16:30 hrs
158	RQ112940	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For AMP Works	02-Dec-2022	08:00	02-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	02-Dec-22	16:30	02-Dec-22	23:00	To be facilitated after 1630 hrs
159	RQ111913	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird diverter as per Hon'ble Supreme Court orders	01-Dec-2022	17:00	15-Dec-2022	23:00	other ckt will be in non auto mode.	PLANNED	Approved	01-Dec-22	17:00	15-Dec-22	23:00	
160	RQ112939	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For AMP Works	01-Dec-2022	08:00	01-Dec-2022	18:00	Kindly approve	PLANNED	Approved	01-Dec-22	16:30	01-Dec-22	23:00	To be facilitated after 1630 hrs
161	RQ111824	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Dec-2022	08:00	31-Dec-2022	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
162	RQ111823	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Dec-2022	08:00	31-Dec-2022	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
163	RQ111920	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	01-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	20-Nov-22	08:00	10-Dec-22	18:00	All statutory clearances to be obtained before charging of line
164	RQ111919	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	For Maintenance work & winter Preparedness	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	

165	RQ112835	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	To attend S/D nature defects of Line	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	ATC-TTC to be curtailed by 600 MW
166	RQ111910	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning/Refixing of dislocated bird divertors	21-Dec-2022	17:00	28-Dec-2022	23:00	Along with line reactor & other ckt will be in non auto mode.	PLANNED	Approved	21-Dec-22	17:00	28-Dec-22	23:00	
167	RQ111909	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning/Refixing of dislocated bird divertors	13-Dec-2022	17:00	20-Dec-2022	23:00	Along with line reactor & other ckt will be in non auto mode.	PLANNED	Approved	13-Dec-22	17:00	20-Dec-22	23:00	
168	RQ111927	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	18-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	08:00	19-Dec-22	18:00	
169	RQ111926	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	18-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	08:00	19-Dec-22	18:00	
170	RQ111922	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTCL) CKT-2	PAPTCL	D	For Maintenance work & winter Preparedness	15-Dec-2022	08:00	16-Dec-2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	15-Dec-22	08:00	16-Dec-22	18:00	
171	RQ111921	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTCL) CKT-1	PAPTCL	D	For Maintenance work & winter Preparedness	13-Dec-2022	08:00	14-Dec-2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	13-Dec-22	08:00	14-Dec-22	18:00	
172	RQ112649	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	For annual maintenance work of Line Bay and Line Reactor unit at Fatehabad end	08-Dec-2022	09:00	08-Dec-2022	18:00	On request of M/s GTL	PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	18:00	
173	RQ112648	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For annual maintenance work of Line Bay and Line Reactor unit at Fatehabad end	07-Dec-2022	09:00	07-Dec-2022	18:00	On request of M/s GTL	PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	18:00	
174	RQ112365	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Tower Tightening Jumper Cone Bolt and CC Ring Nut Tightening Work.	08-Dec-2022	08:00	10-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	08:00	10-Dec-22	17:00	To be clubbed with unit outage
175	RQ112364	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tower TOP Tightening Jumper Cone Bolt, CC Ring Nut Bolt Tightening and Fixing of Broken Spacers Work.	05-Dec-2022	08:00	07-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	08:00	07-Dec-22	17:00	To be clubbed with unit outage
176	RQ112166	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* SHUT DOWN OF 765KV ANPARA C-UNNAO LINE FOR ROUTINE PROTECTION TESTING , A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA or	02-Dec-2022	09:00	06-Dec-2022	18:00		PLANNED	Rejected					Subjected to revival of Anpara D - Unnao line
177	RQ112167	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* SHUT DOWN OF 765KV ANPARA C-UNNAO LINE FOR ROUTINE PROTECTION TESTING , A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA or	02-Dec-2022	09:00	06-Dec-2022	18:00		PLANNED	Rejected					Subjected to revival of Anpara D - Unnao line

178	RQ111929	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	08-Dec-22	18:00	
179	RQ111928	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	08-Dec-22	18:00	
180	RQ111955	OCC_201	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	26-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	27-Dec-22	18:00	
181	RQ111952	OCC_201	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumping and bay extension work by M/s TATA	23-Dec-2022	17:00	29-Dec-2022	23:00		PLANNED	Approved	23-Dec-22	17:00	29-Dec-22	23:00	
182	RQ111954	OCC_201	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	23-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	24-Dec-22	18:00	
183	RQ111951	OCC_201	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	D	FOR TIE ROD REPLACEMENT IN SEIMENS MAKE CB	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
184	RQ111950	OCC_201	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	02-Dec-2022	16:00	02-Dec-2022	23:00		PLANNED	Approved	02-Dec-22	16:00	02-Dec-22	23:00	To be facilitated after 1630 hrs
185	RQ111953	OCC_201	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumping and bay extension work by M/s TATA	01-Dec-2022	17:00	07-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	17:00	07-Dec-22	23:00	
186	RQ111949	OCC_201	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	01-Dec-2022	17:00	01-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	17:00	01-Dec-22	23:00	
187	RQ111782	OCC_201	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by bus-2)	06-Dec-2022	09:30	06-Dec-2022	17:30		PLANNED	Approved	06-Dec-22	09:30	06-Dec-22	17:30	
188	RQ111975	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	28-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	29-Dec-22	18:00	
189	RQ111973	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21-Dec-2022	17:00	26-Dec-2022	23:00		PLANNED	Approved	21-Dec-22	10:00	26-Dec-22	17:00	May be availed in solar hours
190	RQ111974	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Dec-2022	17:00	20-Dec-2022	23:00		PLANNED	Approved	15-Dec-22	10:00	20-Dec-22	17:00	May be availed in solar hours
191	RQ111971	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09-Dec-2022	08:00	10-Dec-2022	18:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	



192	RQ111972	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07-Dec-2022	17:00	08-Dec-2022	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-Dec-22	17:00	08-Dec-22	23:00	May be availed in solar hours
193	RQ111976	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	GIB Rectification work	04-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	19-Dec-22	18:00	
194	RQ111970	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
195	RQ112593	OCC_201	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	For charging of 80MVar Spare Phase Reactor unit in place of R Phase unit at 765kv Substation fatehabad Aggra	19-Dec-2022	10:00	19-Dec-2022	16:00		PLANNED	Approved	19-Dec-22	10:00	19-Dec-22	16:00	
196	RQ111962	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE), AMP of NGR and LR CB TESTING	19-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	20-Dec-22	18:00	To be clubbed with line outage
197	RQ111965	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	16-Dec-22	18:00	To be clubbed with line outage
198	RQ111964	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	13-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	14-Dec-22	18:00	To be clubbed with line outage
199	RQ111969	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	09-Dec-2022	17:00	10-Dec-2022	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	09-Dec-22	17:00	10-Dec-22	23:00	To be clubbed with line outage
200	RQ111956	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	LINE REACTOR AMP	08-Dec-2022	10:00	08-Dec-2022	16:00		PLANNED	Approved	08-Dec-22	10:00	08-Dec-22	16:00	To be clubbed with line outage

201	RQ111968	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	07-Dec-2022	17:00	08-Dec-2022	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-Dec-22	17:00	08-Dec-22	23:00	
202	RQ111957	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	LINE REACTOR AMP	07-Dec-2022	10:00	07-Dec-2022	16:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	16:00	To be clubbed with line outage
203	RQ111958	OCC_201	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	LINE REACTOR AMP	06-Dec-2022	10:00	06-Dec-2022	16:00		PLANNED	Approved	06-Dec-22	10:00	06-Dec-22	16:00	To be facilitated after 1630 hrs. To be clubbed with RQ111912
204	RQ111967	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	05-Dec-2022	17:00	06-Dec-2022	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	05-Dec-22	17:00	06-Dec-22	23:00	
205	RQ111959	OCC_201	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	LINE REACTOR AMP	05-Dec-2022	10:00	05-Dec-2022	16:00		PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	16:00	To be clubbed with line outage
206	RQ111960	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE), AMP of NGR and LR CB TESTING	05-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	To be clubbed with line outage
207	RQ111966	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03-Dec-2022	17:00	04-Dec-2022	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	03-Dec-22	17:00	04-Dec-22	23:00	
208	RQ111963	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	03-Dec-2022	08:00	04-Dec-2022	18:00	kindly approved for dt 23.11.2022 & 24.11.2022	PLANNED	Approved	03-Dec-22	08:00	04-Dec-22	18:00	To be clubbed with line outage

209	RQ111961	OCC_201	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	01-Dec-2022	08:00	02-Dec-2022	18:00	kindly approved for dt 23.11.2022 & 24.11.2022	PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	To be clubbed with line outage
210	RQ111990	OCC_201	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	28-Dec-2022	17:00	28-Dec-2022	23:00		PLANNED	Approved	28-Dec-22	17:00	28-Dec-22	23:00	
211	RQ111991	OCC_201	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	27-Dec-2022	17:00	27-Dec-2022	23:00		PLANNED	Approved	27-Dec-22	17:00	27-Dec-22	23:00	
212	RQ112000	OCC_201	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II(PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	26-Dec-2022	17:00	26-Dec-2022	23:00		PLANNED	Approved	26-Dec-22	17:00	26-Dec-22	23:00	
213	RQ112001	OCC_201	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	25-Dec-2022	17:00	25-Dec-2022	23:00		PLANNED	Approved	25-Dec-22	17:00	25-Dec-22	23:00	
214	RQ112002	OCC_201	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	24-Dec-2022	17:00	24-Dec-2022	23:00		PLANNED	Approved	24-Dec-22	17:00	24-Dec-22	23:00	

215	RQ111997	OCC_201	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	23-Dec-2022	17:00	23-Dec-2022	23:00		PLANNED	Approved	23-Dec-22	17:00	23-Dec-22	23:00	
216	RQ111998	OCC_201	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	22-Dec-2022	17:00	22-Dec-2022	23:00		PLANNED	Approved	22-Dec-22	17:00	22-Dec-22	23:00	
217	RQ111980	OCC_201	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	FOR AMP	21-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	22-Dec-22	18:00	
218	RQ111985	OCC_201	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	17-Dec-2022	17:00	17-Dec-2022	23:00		PLANNED	Approved	17-Dec-22	17:00	17-Dec-22	23:00	
219	RQ111984	OCC_201	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	16-Dec-2022	17:00	16-Dec-2022	23:00		PLANNED	Approved	16-Dec-22	17:00	16-Dec-22	23:00	
220	RQ111986	OCC_201	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	15-Dec-2022	17:00	15-Dec-2022	23:00		PLANNED	Approved	15-Dec-22	17:00	15-Dec-22	23:00	

221	RQ111987	OCC_201	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	14-Dec-2022	17:00	14-Dec-2022	23:00		PLANNED	Approved	14-Dec-22	17:00	14-Dec-22	23:00	
222	RQ113015	OCC_201	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	14-Dec-2022	10:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	18:00	
223	RQ111995	OCC_201	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For DGA oil testing of bay 765kv CT	13-Dec-2022	17:00	13-Dec-2022	23:00		PLANNED	Approved	13-Dec-22	17:00	13-Dec-22	23:00	
224	RQ111982	OCC_201	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	12-Dec-2022	17:00	12-Dec-2022	23:00		PLANNED	Approved	12-Dec-22	17:00	12-Dec-22	23:00	
225	RQ111994	OCC_201	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G) AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	12-Dec-2022	17:00	12-Dec-2022	23:00		PLANNED	Approved	12-Dec-22	17:00	12-Dec-22	23:00	
226	RQ113014	OCC_201	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	12-Dec-2022	10:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	18:00	
227	RQ112912	OCC_201	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWER GRID	D	For annual Maintenance of Bay Equipment	12-Dec-2022	10:00	12-Dec-2022	17:00	On request of M/s GTL	PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	17:00	
228	RQ111983	OCC_201	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	11-Dec-2022	17:00	11-Dec-2022	23:00		PLANNED	Approved	11-Dec-22	17:00	11-Dec-22	23:00	

229	RQ111999	OCC_201	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	11-Dec-2022	17:00	11-Dec-2022	23:00		PLANNED	Approved	11-Dec-22	17:00	11-Dec-22	23:00	
230	RQ111988	OCC_201	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	10-Dec-2022	17:00	10-Dec-2022	23:00		PLANNED	Approved	10-Dec-22	17:00	10-Dec-22	23:00	
231	RQ111993	OCC_201	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	10-Dec-2022	17:00	10-Dec-2022	23:00		PLANNED	Approved	10-Dec-22	17:00	10-Dec-22	23:00	
232	RQ111979	OCC_201	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	FOR CIRCUIT BREAKER TIE ROD INTERNAL DIA MEASUREMENT AND DCRM TEST	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
233	RQ111989	OCC_201	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	09-Dec-2022	17:00	09-Dec-2022	23:00	at Bhadla-2	PLANNED	Approved	09-Dec-22	17:00	09-Dec-22	23:00	

234	RQ111992	OCC_201	cpcc3_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	09-Dec-2022	17:00	09-Dec-2022	23:00		PLANNED	Approved	09-Dec-22	17:00	09-Dec-22	23:00	
235	RQ113013	OCC_201	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	09-Dec-2022	10:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	18:00	
236	RQ111977	OCC_201	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
237	RQ111996	OCC_201	cpcc3_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	08-Dec-2022	17:00	08-Dec-2022	23:00		PLANNED	Approved	08-Dec-22	17:00	08-Dec-22	23:00	
238	RQ112879	OCC_201	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	07-Dec-2022	10:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	18:00	
239	RQ112857	OCC_201	cpcc3_sd	BAY	708 TIE BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND FUTURE AT ORAI(PG)	POWER GRID	D	AMP works	07-Dec-2022	10:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	18:00	
240	RQ113012	OCC_201	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	07-Dec-2022	10:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	18:00	

241	RQ112878	OCC_201	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	AMP works	05-Dec-2022	10:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	18:00	
242	RQ112851	OCC_201	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP works	05-Dec-2022	10:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	10:00	06-Dec-22	18:00	
243	RQ112856	OCC_201	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP works	03-Dec-2022	10:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	10:00	03-Dec-22	18:00	
244	RQ111981	OCC_201	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	C	For Preventive Inspection of ABB Make CB installed in the Bay	01-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	15-Dec-22	18:00	
245	RQ112528	OCC_201	slcdcs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	16-Dec-2022	08:00	16-Dec-2022	18:00	706-52-B, TIE Circuit breaker Bay will remain available in the Network	PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
246	RQ112153	OCC_201	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of bay equipment	15-Dec-2022	10:00	15-Dec-2022	17:00		PLANNED	Approved	15-Dec-22	10:00	15-Dec-22	17:00	
247	RQ112151	OCC_201	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of bay equipment	14-Dec-2022	10:00	14-Dec-2022	17:00		PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	17:00	
248	RQ112899	OCC_201	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	13-Dec-2022	10:00	13-Dec-2022	16:00		PLANNED	Approved	13-Dec-22	10:00	13-Dec-22	16:00	
249	RQ112147	OCC_201	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of Bay Equipment.	13-Dec-2022	10:00	13-Dec-2022	17:00		PLANNED	Approved	13-Dec-22	10:00	13-Dec-22	17:00	



250	RQ112908	OCC_201	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	10-Dec-2022	10:00	10-Dec-2022	17:00	On request of M/s GTL	PLANNED	Approved	10-Dec-22	10:00	10-Dec-22	17:00	
251	RQ112911	OCC_201	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	10-Dec-2022	10:00	10-Dec-2022	17:00	On request of M/s GTL	PLANNED	Approved	10-Dec-22	10:00	10-Dec-22	17:00	
252	RQ112910	OCC_201	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	10-Dec-2022	10:00	10-Dec-2022	17:00	On request of M/s GTL	PLANNED	Approved	10-Dec-22	10:00	10-Dec-22	17:00	
253	RQ112904	OCC_201	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	09-Dec-2022	10:00	09-Dec-2022	17:00	On request of M/s GTL	PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	17:00	
254	RQ111978	OCC_201	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	BAY AMP WORKS	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
255	RQ112874	OCC_201	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	New bay extension work - For checking interlock spare ICT switching with ICT-III (Future) and AMP	21-Dec-2022	10:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	10:00	21-Dec-22	18:00	
256	RQ112876	OCC_201	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP, equipment testing ,LA IR test and OTI/WTI modifications	21-Dec-2022	10:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	10:00	21-Dec-22	18:00	
257	RQ111935	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16-Dec-2022	17:00	20-Dec-2022	23:00		PLANNED	Approved	16-Dec-22	17:00	20-Dec-22	23:00	
258	RQ111948	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	

259	RQ111936	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	C	For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging	16-Dec-2022	08:00	18-Dec-2022	18:00	For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging	PLANNED	Approved	16-Dec-22	16:30	18-Dec-22	23:00	To be facilitated after 1630 hrs
260	RQ111932	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11-Dec-2022	17:00	15-Dec-2022	23:00		PLANNED	Approved	11-Dec-22	17:00	15-Dec-22	23:00	
261	RQ113002	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	New Bay extension works - For Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future )	07-Dec-2022	10:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	18:00	
262	RQ111933	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06-Dec-2022	17:00	10-Dec-2022	23:00		PLANNED	Approved	06-Dec-22	17:00	10-Dec-22	23:00	
263	RQ111944	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	05-Dec-2022	10:00	05-Dec-2022	14:00	Cleaning and Washing (Winter Preparedness)	PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	14:00	
264	RQ113001	OCC_201	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP works	05-Dec-2022	10:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	18:00	
265	RQ111943	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	03-Dec-2022	10:00	03-Dec-2022	14:00	Cleaning and Washing (Winter Preparedness)	PLANNED	Approved	03-Dec-22	10:00	03-Dec-22	14:00	
266	RQ111945	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	02-Dec-2022	10:00	02-Dec-2022	14:00	Cleaning and Washing (Winter Preparedness)	PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	14:00	
267	RQ112854	OCC_201	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP work and OTI/WTI Wiring Modification	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
268	RQ111940	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	For taking ICT1 BPhase out of service and spare unit in service	02-Dec-2022	10:00	02-Dec-2022	16:00		PLANNED	Approved	02-Dec-22	16:30	02-Dec-22	23:00	To be facilitated after 1630 hrs
269	RQ111941	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	For taking out Spare unit from service and taking ICT 2 R phase unit into service	02-Dec-2022	10:00	02-Dec-2022	16:00		PLANNED	Approved	03-Dec-22	16:30	03-Dec-22	16:30	To be facilitated after 1630 hrs
270	RQ111934	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01-Dec-2022	17:00	05-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	17:00	05-Dec-22	23:00	
271	RQ111942	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	01-Dec-2022	10:00	01-Dec-2022	14:00	Cleaning and Washing (Winter Preparedness)	PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	14:00	
272	RQ112855	OCC_201	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work and OTI/WTI Wiring Modification	01-Dec-2022	10:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	18:00	

273	RQ111946	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	For ICT AMP Work	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
274	RQ112161	OCC_201	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For annual Maintenance of 1500MVA 765/400/33kV ICT-1.	16-Dec-2022	10:00	17-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	10:00	17-Dec-22	18:00	
275	RQ112483	OCC_201	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For the checking and testing of BCU relay by M/s GE T&D Engineer.	07-Dec-2022	10:00	07-Dec-2022	17:00	1-Because of GE T&D Engineer work, Shut down of ICT-1 will be avail if shut down of 765kV Anpara C- Unnao Line avail.  3. Power will be flow through ICT-2 & 3 hence there will be no power interruption.	PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	17:00	
276	RQ112108	OCC_201	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* For the checking and testing of BCU relay by M/s GE Engineer OF 1000MVA ICT-1	07-Dec-2022	10:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	17:00	
277	RQ111947	OCC_201	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For ICT AMP Work	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	May be clubbed with Bikaner- khetri line outage
278	RQ112220	OCC_201	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE WORK OF 3x500MVA ICT-3 AND ASSOCATED BAY EQUIPMENTS	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
279	RQ112739	OCC_201	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Breaker Replacement and SAS work	04-Jan-2023	08:00	05-Jan-2023	18:00	Under shutdwon	PLANNED	Approved	04-Jan-23	08:00	05-Jan-23	18:00	
280	RQ112132	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
281	RQ112135	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
282	RQ112130	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
283	RQ112141	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
284	RQ112313	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	30-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	31-Dec-22	18:00	

285	RQ112312	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	30-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	31-Dec-22	18:00	
286	RQ112242	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROL(PG) (PG) CKT-1	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity	30-Dec-2022	08:00	30-Dec-2022	18:00	400 kv RAPP C- Chittorgarh Line (AR OFF)	PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	18:00	
287	RQ112262	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	28-Dec-2022	18:00	28-Dec-2022	19:00		PLANNED	Approved	28-Dec-22	18:00	28-Dec-22	19:00	
288	RQ112442	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP Works	28-Dec-2022	08:00	28-Dec-2022	18:00	Kindly approve	PLANNED	Approved	28-Dec-22	08:00	28-Dec-22	18:00	
289	RQ113005	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	C	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	28-Dec-2022	08:00	06-Jan-2023	18:00		PLANNED	Approved	28-Dec-22	08:00	06-Jan-23	18:00	CEA clearance required
290	RQ113006	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	C	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	28-Dec-2022	08:00	06-Jan-2023	18:00		PLANNED	Approved	28-Dec-22	08:00	06-Jan-23	18:00	CEA clearance required
291	RQ112126	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS	26-Dec-2022	09:00	31-Dec-2022	18:00	Daily basis 09:00-18:00hrs	PLANNED	Approved	26-Dec-22	09:00	31-Dec-22	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
292	RQ112127	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS	26-Dec-2022	09:00	31-Dec-2022	18:00	Daily basis 09:00-18:00hrs	PLANNED	Approved	26-Dec-22	09:00	31-Dec-22	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
293	RQ112507	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	26-Dec-2022	09:00	26-Dec-2022	18:00	Kindly approve	PLANNED	Approved	26-Dec-22	09:00	26-Dec-22	16:30	Subject to NHPC consent and revival by 16.30 Hrs
294	RQ112264	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	26-Dec-2022	09:00	26-Dec-2022	10:00		PLANNED	Approved	26-Dec-22	09:00	26-Dec-22	10:00	
295	RQ112738	OCC_201	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Breaker Replacement and SAS work	26-Dec-2022	08:00	03-Jan-2023	18:00	LINE WILL CHARGED THROUGH TBC	PLANNED	Approved	26-Dec-22	08:00	03-Jan-23	18:00	Only one shutdown from Singraul would be given at a time/CEA clearance required
296	RQ112441	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP Works	25-Dec-2022	08:00	25-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	25-Dec-22	08:00	25-Dec-22	18:00	
297	RQ112440	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP Works	23-Dec-2022	08:00	23-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
298	RQ112444	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	For AMP Works	23-Dec-2022	08:00	23-Dec-2022	18:00	Kindly approve	PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	

299	RQ112298	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	23-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	24-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
300	RQ112299	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	23-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	24-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
301	RQ112737	OCC_201	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	TBC SAS WORK	23-Dec-2022	08:00	23-Dec-2022	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	Only one shutdown from Singraul would be given at a time
302	RQ112821	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line AMP and retrofitment of distance protection at Allahabad	22-Dec-2022	09:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	09:00	22-Dec-22	18:00	
303	RQ112263	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	21-Dec-2022	18:00	21-Dec-2022	19:00		PLANNED	Approved	21-Dec-22	18:00	21-Dec-22	19:00	
304	RQ112477	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	LINE EQUIPMENT AMP WORK	21-Dec-2022	10:00	21-Dec-2022	14:00	Kindly Approve	PLANNED	Approved	21-Dec-22	10:00	21-Dec-22	14:00	
305	RQ112822	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Insulator cleaning work	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	
306	RQ112297	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	21-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	22-Dec-22	18:00	
307	RQ112476	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	LINE EQUIPMENT AMP WORK	20-Dec-2022	10:00	20-Dec-2022	14:00	Kindly approve	PLANNED	Approved	20-Dec-22	10:00	20-Dec-22	14:00	
308	RQ112847	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	20-Dec-2022	09:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	09:00	20-Dec-22	18:00	
309	RQ112129	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS	20-Dec-2022	09:00	25-Dec-2022	18:00	Daily basis 09:00-18:00hrs	PLANNED	Approved	20-Dec-22	09:00	25-Dec-22	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
310	RQ112128	OCC_201	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS	20-Dec-2022	09:00	25-Dec-2022	18:00	Daily basis 09:00-18:00hrs	PLANNED	Approved	20-Dec-22	09:00	25-Dec-22	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs
311	RQ113046	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-1	POWER GRID	D	Rectification of E/W in span No. 280-281	20-Dec-2022	09:00	20-Dec-2022	18:00	Kindly approve	PLANNED	Approved	20-Dec-22	09:00	20-Dec-22	18:00	
312	RQ112172	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS	19-Dec-2022	09:00	19-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	19-Dec-22	09:00	19-Dec-22	16:30	Shutdown revival should be before 1630 Hrs

313	RQ112265	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	19-Dec-2022	09:00	19-Dec-2022	10:00		PLANNED	Approved	19-Dec-22	09:00	19-Dec-22	10:00	
314	RQ112820	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line AMP and retrofitment of distance protection at Allahabad	19-Dec-2022	09:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	09:00	19-Dec-22	18:00	
315	RQ112439	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	For AMP Works	19-Dec-2022	08:00	19-Dec-2022	18:00	Kindly approve	PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
316	RQ112468	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	LINE AND BAY EQUIPMENT AMP WORK	18-Dec-2022	10:00	18-Dec-2022	17:00	Kindly approve	PLANNED	Approved	18-Dec-22	10:00	18-Dec-22	17:00	
317	RQ113019	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Installation of CB with PIR in 432 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line	18-Dec-2022	08:00	18-Dec-2022	18:00	S/D of line is required due to induction	PLANNED	Approved	18-Dec-22	08:00	18-Dec-22	18:00	
318	RQ112808	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH (PG) (PG) CKT-1	POWER GRID	D	TL Maintenance work	18-Dec-2022	08:00	18-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	5:00	18-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
319	RQ112817	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Rectification of S/D nature defects in line.	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	Only one shutdown from Singraul would be given at a time
320	RQ112315	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	C	Diversion due to bhratmala project NHAI divrsion	17-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	5:00	28-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
321	RQ112314	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	C	Diversion due to bhratmala project NHAI divrsion	17-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	28-Dec-22	18:00	Subject to CEA clearance/Haryana consent required
322	RQ112241	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity	17-Dec-2022	08:00	17-Dec-2022	18:00	400 KV RAPP C-Kankroli Line (AR OFF)	PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
323	RQ112291	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Installation of Bird Diverters	16-Dec-2022	08:00	31-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	16-Dec-22	17:00	31-Dec-22	23:00	Shutdown should be from 1700 Hrs
324	RQ113017	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Installation of CB with PIR in 401 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line	16-Dec-2022	08:00	16-Dec-2022	18:00	S/D of line is required due to induction	PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
325	RQ112819	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	AMP work and OTI/WTI scheme modification	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
326	RQ112261	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	FOR installation of bird divertors in GIB area	16-Dec-2022	08:00	30-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	16-Dec-22	17:00	30-Dec-22	23:00	Shutdown should be from 1700 Hrs

327	RQ112839	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line Isolator alignment at Fatehpur	15-Dec-2022	09:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	18:00	Only one shutdown from Singraul would be given at a time
328	RQ112283	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	CEA clearance required/Shutdown should be taken on 12 and 13th December
329	RQ112305	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWER GRID	C	For NHAI Diversion work	15-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	25-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
330	RQ112809	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
331	RQ112830	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	AMP work	14-Dec-2022	09:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	18:00	
332	RQ113061	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	C	For NHAI diversion work	14-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	28-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
333	RQ113062	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	C	For NHAI diversion work	14-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	28-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
334	RQ112829	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP work	13-Dec-2022	09:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	
335	RQ112504	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).	13-Dec-2022	09:00	13-Dec-2022	18:00	Kindly approve	PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	
336	RQ113052	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of damaged peak of tower no. 257	13-Dec-2022	09:00	13-Dec-2022	18:00	Kindly approve	PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	16:30	Shutdown should be returned before 1630 Hrs/Necesssary CEA clearance must be taken
337	RQ113018	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Dismantling of CB with PIR in 432 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line	13-Dec-2022	08:00	13-Dec-2022	18:00	S/D of line is required due to induction	PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
338	RQ112818	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Rectification of Line defects	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
339	RQ112243	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity	13-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	14-Dec-22	18:00	
340	RQ112705	OCC_201	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work	12-Dec-2022	16:00	12-Dec-2022	23:00		PLANNED	Approved	12-Dec-22	17:00	12-Dec-22	23:00	Shutdown should be from 1700 Hrs

341	RQ112171	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP Work	12-Dec-2022	09:00	12-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	18:00	
342	RQ113016	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Dismantling of CB with PIR in 401 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line	12-Dec-2022	08:00	12-Dec-2022	18:00	S/D of line is required due to induction	PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
343	RQ112815	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects in Transmission Line	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	Only one shutdown from Singraul would be given at a time
344	RQ112704	OCC_201	sldc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work	09-Dec-2022	16:00	09-Dec-2022	23:00		PLANNED	Approved	09-Dec-22	17:00	09-Dec-22	23:00	Shutdown should be from 1700 Hrs
345	RQ112170	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	FOR AMP WORKS	09-Dec-2022	09:00	09-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	18:00	
346	RQ112506	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).	09-Dec-2022	09:00	09-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	18:00	
347	RQ113000	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	AMP work	08-Dec-2022	09:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	18:00	
348	RQ112505	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).	08-Dec-2022	09:00	08-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	18:00	
349	RQ112816	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	AMP work	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	Only one shutdown from Singraul would be given at a time
350	RQ112284	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
351	RQ112285	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
352	RQ112303	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects/AMP OF LINE TERMINAL EQUIPMENTS AT RVPNL MERTA SS	08-Dec-2022	08:00	08-Dec-2022	18:00	During Shutdown , A/R to be kept in non auto mode of 400 KV Kota-Merta line from both ends	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
353	RQ112544	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	TL AMP works with Non-Auto mode of Nalagarh-Patiala Ckt # II	08-Dec-2022	08:00	08-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
354	RQ112543	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	TL AMP works with Non-Auto mode of Nalagarh-Patiala Ckt # II	07-Dec-2022	08:00	07-Dec-2022	18:00	Kindly approve	PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
355	RQ112258	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	CVT REPLACEMENT IN R PHASE DUE TO VOLTAGE DRIFT	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
356	RQ112845	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Protection testing and AMP work	06-Dec-2022	09:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	18:00	



357	RQ111901	OCC_201	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-2	POWER GRID	C	For annual Maintenance of Bay Equipment	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	Shutdown could be given on Daily Basis/No other shutdown would be given from Rihand
358	RQ112224	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	AMP Work on bay/For fixing of jumper Pilot & other line maintenance work	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	
359	RQ112257	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	CVT REPLACEMENT IN R PHASE DUE TO VOLTAGE DRIFT	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
360	RQ112814	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
361	RQ112280	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	16-Dec-22	18:00	Subject to Delhi consent/Necessary CEA clearance required
362	RQ112281	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	16-Dec-22	18:00	Subject to Delhi consent/Necessary CEA clearance required
363	RQ113060	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Maintenance work & winter Preparedness	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
364	RQ112837	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	04-Dec-2022	09:00	06-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	09:00	06-Dec-22	18:00	
365	RQ112300	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(UHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolatorAT BAWANA	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	04-Dec-22	18:00	
366	RQ112240	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity	03-Dec-2022	08:00	03-Dec-2022	18:00	400 kv RAPP D-Jaipur line (AR OFF)	PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
367	RQ112846	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP work at Panki end	02-Dec-2022	09:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	18:00	
368	RQ112663	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of 400 KV side bay Equipments	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	

369	RQ112282	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWER GRID	D	AMP Work IN LINE AND LINE BAY	02-Dec-2022	08:00	02-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
370	RQ112165	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	"400KV Dulhasti Kishenpur Line 2 at present has towers constructed for D/C Line but at present stringing has been done for one circuit only. Now stringing of 2nd circuit is being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. "	01-Dec-2022	09:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	09:00	31-Dec-22	18:00	Powergrid will ensure revival of ckt-2 in case of any contingency./NHPC CONSENTED
371	RQ112836	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	01-Dec-2022	09:00	03-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	09:00	03-Dec-22	18:00	
372	RQ112982	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
373	RQ112983	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
374	RQ112290	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Installation of Bird Diverters	01-Dec-2022	08:00	15-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	01-Dec-22	17:00	15-Dec-22	23:00	Shutdown should be from 1700 Hrs
375	RQ112664	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance of 400 KV side bay Equipments	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
376	RQ111900	OCC_201	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1	POWER GRID	C	For Annual Maintenance of Bay equipments	01-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	Shutdown could be given on Daily Basis/No other shutdown would be given from Rihand
377	RQ113059	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Over head crossing Sikar Aligarh TL Daily basis	01-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	
378	RQ113058	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	C	Over head crossing Sikar Aligarh TL Daily basis	01-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	Subject to necessary CEA clearance and no other Shutdown from both ends
379	RQ112304	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch	01-Dec-2022	08:00	31-Dec-2022	18:00	During Shutdown , A/R to be kept in non auto mode of 400 KV Shreecement(beawar ) -Merta line from both ends	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
380	RQ112260	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	FOR installation of bird divertors in GIB area	01-Dec-2022	08:00	15-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	01-Dec-22	17:00	15-Dec-22	23:00	Shutdown should be from 1700 Hrs

381	RQ112601	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	tan delta testing of Bus CVT	30-Dec-2022	12:00	30-Dec-2022	16:00	Mundka-jhajar ckt -I remain in service and shutdowns shall be avail one by one.	PLANNED	Approved	30-Dec-22	12:00	30-Dec-22	16:00	
382	RQ112308	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)	30-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	31-Dec-22	18:00	
383	RQ112309	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)	30-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	31-Dec-22	18:00	
384	RQ112600	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	tan delta testing of Bus CVT	30-Dec-2022	07:00	30-Dec-2022	11:00	Mundka -Jhatikara ckt-II remain in service	PLANNED	Approved	30-Dec-22	07:00	30-Dec-22	11:00	
385	RQ112307	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	D	For replacement of Jumpers at TN15	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
386	RQ112306	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	For replacement of Jumpers at TN15	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
387	RQ112302	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09-Dec-2022	08:00	09-Dec-2022	14:00		PLANNED	Approved	09-Dec-22	5:00	09-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
388	RQ112301	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	5:00	06-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
389	RQ112620	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Annual PMS testing of CB and General Mtc as per OS Manual. Also replacement of oil and cleaning of compessor	05-Dec-2022	10:00	05-Dec-2022	18:00	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2 remain in service	PLANNED	Approved	05-Dec-22	5:00	05-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
390	RQ112707	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work	28-Dec-2022	16:00	28-Dec-2022	23:00		PLANNED	Approved	28-Dec-22	17:00	28-Dec-22	23:00	Shutdown should be from 1700 Hrs
391	RQ112706	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work	27-Dec-2022	16:00	27-Dec-2022	23:00		PLANNED	Approved	27-Dec-22	17:00	27-Dec-22	23:00	Shutdown should be from 1700 Hrs
392	RQ112321	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	26-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	27-Dec-22	18:00	
393	RQ112320	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	26-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	27-Dec-22	18:00	
394	RQ111937	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make)	22-Dec-2022	08:00	22-Dec-2022	18:00	400 KV Anta-Chhabra Ckt-1 will remain available in the network	PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	
395	RQ112180	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half yearly Maintenance work	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	

396	RQ112178	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	
397	RQ111938	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make)	20-Dec-2022	08:00	20-Dec-2022	18:00	400 KV Anta-Kalisindh Ckt-1 will remain available in the network	PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	
398	RQ112696	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Due to problem in Main Breaker(552B) of 400 kV Deedwana Line. 400 kV Bikaner-Deedwana Line cannot be charged through Main Bus II	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	17:00	20-Dec-22	23:00	Shutdown could be given from 1700 Hrs
399	RQ112697	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Due to problem in Main Breaker(552B) of 400 kV Deedwana Line. 400 kV Bikaner-SCTPS II Line cannot be charged through Main Bus II	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	17:00	20-Dec-22	23:00	Shutdown could be given from 1700 Hrs
400	RQ112177	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
401	RQ112699	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Due to problem in Main Breaker(252A) of 400 kV STPS Line.Line cannot be charged through Main Bus I	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	17:00	19-Dec-22	23:00	Shutdown could be given from 1700 Hrs
402	RQ112711	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	19-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	20-Dec-22	18:00	
403	RQ112324	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	19-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	17:00	20-Dec-22	23:00	Shutdown could be given from 1700 Hrs
404	RQ112565	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
405	RQ112965	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.	16-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	17-Dec-22	18:00	Shutdown could be given on Daily Basis
406	RQ112730	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	FOR QUARTERLY MAINTENANCE	16-Dec-2022	08:00	16-Dec-2022	18:00	along with line reactor at 400 kv GSS Jodhpur	PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
407	RQ112708	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work	15-Dec-2022	16:00	16-Dec-2022	23:00	along with 50 MVAR line reactor at 400 kv GSS Bhadla	PLANNED	Approved	15-Dec-22	17:00	16-Dec-22	23:00	Shutdown should be from 1700 Hrs
408	RQ112569	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
409	RQ112698	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Maintenance & Testing	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	17:00	15-Dec-22	23:00	Shutdown could be given from 1700 Hrs

410	RQ112715	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	16-Dec-22	18:00	
411	RQ112259	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	AMP OF LINE TERMINAL EQUIPMENTS AT SIKAR SS	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	17:00	15-Dec-22	23:00	Shutdown could be given from 1700 Hrs
412	RQ112317	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	17:00	16-Dec-22	23:00	Shutdown could be given from 1700 Hrs
413	RQ112316	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	17:00	16-Dec-22	23:00	Shutdown could be given from 1700 Hrs
414	RQ112964	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.	14-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	15-Dec-22	18:00	Shutdown could be given on Daily Basis
415	RQ112733	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	FOR QUARTERLY MAINTENANCE	14-Dec-2022	08:00	14-Dec-2022	18:00	along with line reactor at 400 kv GSS Jodhpur	PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
416	RQ112564	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
417	RQ112709	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work	13-Dec-2022	16:00	14-Dec-2022	23:00	along with 50 MVAR line reactor at 400 kv GSS Bhadla	PLANNED	Approved	13-Dec-22	17:00	14-Dec-22	23:00	Shutdown should be from 1700 Hrs
418	RQ112731	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	FOR QUARTERLY MAINTENANCE	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
419	RQ112567	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
420	RQ112963	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	Shutdown could be given on Daily Basis
421	RQ112712	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	
422	RQ112322	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	17:00	13-Dec-22	23:00	Shutdown should be from 1700 Hrs
423	RQ112323	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	17:00	13-Dec-22	23:00	Shutdown could be given from 1700 Hrs
424	RQ112566	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
425	RQ112969	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	11-Dec-22	18:00	

426	RQ112729	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	FOR QUARTERLY MAINTENANCE	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	17:00	09-Dec-22	23:00	Shutdown should be from 1700 Hrs
427	RQ112693	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
428	RQ112181	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance of 400 KV CHHABRA LINE Bay ( 4352A ) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS alongwith 50 mVAR line reactor at Bhilwara	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
429	RQ112714	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	
430	RQ112661	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
431	RQ112662	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
432	RQ112244	OCC_201	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	C	Annual Bay Maintenance	05-Dec-2022	08:30	07-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:30	07-Dec-22	18:00	could be given on Daily basis/while charging ANTA bypass should be ensured
433	RQ112710	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	05-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	
434	RQ112717	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	To attend Isolator(407-89DC) 400 KV Heerapura line -2 shut down required	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
435	RQ112732	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	FOR QUARTERLY MAINTENANCE	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
436	RQ112713	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	02-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	03-Dec-22	18:00	
437	RQ112318	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	02-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	17:00	03-Dec-22	23:00	Shutdown should be from 1700 Hrs
438	RQ112319	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	02-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	17:00	03-Dec-22	23:00	Shutdown could be given from 1700 Hrs
439	RQ112719	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAI under Supervision of RVPNL.	01-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	15-Dec-22	18:00	CEA clearance required/Voltage should be managed by Rajasthan/No other shutdown would be given from both ends in this period

440	RQ112114	OCC_201	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	for lopping-chopping of trees and removing bird's nest,cleaning of disc insulator and fixing of bird scare	28-Dec-2022	10:00	28-Dec-2022	17:00		PLANNED	Approved	28-Dec-22	10:00	28-Dec-22	17:00	
441	RQ112311	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	28-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	29-Dec-22	18:00	
442	RQ112310	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	28-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	29-Dec-22	18:00	
443	RQ112470	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	21-Dec-2022	08:00	21-Dec-2022	17:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	17:00	
444	RQ112469	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	20-Dec-2022	09:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	09:00	20-Dec-22	18:00	
445	RQ112475	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observation/Worn out conductor repairing	28-Dec-2022	08:00	28-Dec-2022	17:00		PLANNED	Approved	28-Dec-22	08:00	28-Dec-22	17:00	
446	RQ112448	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For providing pilot string on various towers on daily basis	27-Dec-2022	09:30	28-Dec-2022	17:30		PLANNED	Approved	27-Dec-22	09:30	28-Dec-22	17:30	
447	RQ112474	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observation/Worn out conductor repairings	26-Dec-2022	08:00	26-Dec-2022	17:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	17:00	
448	RQ112447	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing pilot string on various towers on daily basis	25-Dec-2022	09:30	26-Dec-2022	17:30		PLANNED	Approved	25-Dec-22	09:30	26-Dec-22	17:30	
449	RQ112509	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHI line diversion work along with stringing and destringing between tower no-165 and 168	24-Dec-2022	09:00	31-Dec-2022	18:00		PLANNED	Approved	24-Dec-22	09:00	31-Dec-22	18:00	CEA clearance required
450	RQ112510	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHI line diversion work along with stringing and destringing between tower no-165 and 168	24-Dec-2022	09:00	31-Dec-2022	18:00		PLANNED	Approved	24-Dec-22	09:00	31-Dec-22	18:00	CEA clearance required
451	RQ112446	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For providing pilot string on various towers on daily basis	23-Dec-2022	09:30	24-Dec-2022	17:30		PLANNED	Approved	23-Dec-22	09:30	24-Dec-22	17:30	
452	RQ112553	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	General/Half yearly mtc of line bay equipments and disk cleaning of line and tightening of jumpers	22-Dec-2022	09:00	22-Dec-2022	17:00		PLANNED	Approved	22-Dec-22	09:00	22-Dec-22	17:00	
453	RQ112445	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing pilot string on various towers on daily basis	21-Dec-2022	09:30	22-Dec-2022	17:30		PLANNED	Approved	21-Dec-22	09:30	22-Dec-22	17:30	
454	RQ112554	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General/Half yearly mtc of line bay equipments and disk cleaning of line and tightening of jumpers	21-Dec-2022	09:00	21-Dec-2022	17:00		PLANNED	Approved	21-Dec-22	09:00	21-Dec-22	17:00	

455	RQ112537	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	13-Dec-2022	09:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	
456	RQ112450	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	11-Dec-2022	09:30	20-Dec-2022	17:30		PLANNED	Approved	11-Dec-22	09:30	20-Dec-22	17:30	
457	RQ112547	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line bay equipments and disk cleaning of line and tightening of jumpers	09-Dec-2022	09:00	09-Dec-2022	17:00		PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00	
458	RQ112546	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line bay equipments and disk cleaning of line and tightening of jumpers	08-Dec-2022	09:00	08-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	17:00	
459	RQ112466	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend drone survey observation	07-Dec-2022	08:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	17:00	
460	RQ112478	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	06-Dec-2022	09:00	07-Dec-2022	23:00	load will flow through 400kV Dhanoda-CLP ckt-1	PLANNED	Approved	06-Dec-22	09:00	07-Dec-22	23:00	CEA clearance required
461	RQ112467	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend drone survey observation/DPW tightening	05-Dec-2022	08:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	17:00	
462	RQ112465	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	03-Dec-2022	09:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	09:00	03-Dec-22	18:00	
463	RQ112463	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	02-Dec-2022	09:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	18:00	
464	RQ112431	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	preventive maintenance and isolator jaw replacement work	02-Dec-2022	07:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	07:00	02-Dec-22	18:00	
465	RQ112449	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01-Dec-2022	09:30	10-Dec-2022	17:30		PLANNED	Approved	01-Dec-22	09:30	10-Dec-22	17:30	
466	RQ112462	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	01-Dec-2022	09:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	18:00	
467	RQ112432	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	preventive maintenance and isolator jaw replacement work	01-Dec-2022	07:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	07:00	01-Dec-22	18:00	
468	RQ113009	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	Overhead crossing of HVDC Agra-BNC Line for diversion work	23-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Rejected					May be clubbed with Sr no 483
469	RQ113010	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	Overhead crossing of HVDC Agra-BNC Line for diversion work	23-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Rejected					May be clubbed with Sr no 484
470	RQ112384	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	for taking out line reactor from circuit , for reactor repalcement work	19-Dec-2022	09:00	19-Dec-2022	12:00		PLANNED	Approved	19-Dec-22	09:00	19-Dec-22	12:00	



471	RQ112608	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	For tree treeming work	17-Dec-2022	11:00	17-Dec-2022	16:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed 400kv Dadari line,400KV Nawada Line and 400KV Gr. Noida -400KV (765KV S/S)Gr. Noida CKT-II.	PLANNED	Approved	17-Dec-22	11:00	17-Dec-22	16:00	
472	RQ112654	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	Routine Testing of Protection Relay by T&C wing	15-Dec-2022	10:00	15-Dec-2022	16:00		PLANNED	Approved	15-Dec-22	10:00	15-Dec-22	16:00	
473	RQ111774	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 )	14-Dec-2022	09:00	15-Dec-2022	18:00	"Annual Testing of Line and Bay Equipments. There will be no effect on Power Flow as 765 KV Anpara-D to Lanco and 400 KV Anpara-D to Anpara-B Line-2 will remain in charged condition."	PLANNED	Approved	14-Dec-22	09:00	15-Dec-22	18:00	Could be given on Daily Basis
474	RQ112612	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For jumper tightening,LOOPING COPPING, BIRD NEST REMOVING,POLYMER REEPLACEMENT	13-Dec-2022	10:00	16-Dec-2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Approved	13-Dec-22	10:00	16-Dec-22	18:00	
475	RQ112113	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	For erection of Jack bus for additional 315MVA ICT	12-Dec-2022	10:00	17-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	10:00	17-Dec-22	18:00	
476	RQ112617	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	fixing missing earth wire, vibration damper,lopping chopping of tress and routine testing	12-Dec-2022	08:00	16-Dec-2022	17:00		PLANNED	Approved	12-Dec-22	08:00	16-Dec-22	17:00	
477	RQ112628	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	ERECTION OF NEW TOWER BETWEEN LOCATION NO18-19	11-Dec-2022	08:00	16-Dec-2022	19:30		PLANNED	Approved	11-Dec-22	08:00	16-Dec-22	19:30	Only one shutdown from VishnuPrayagwill be given at a time/ UK consent required
478	RQ112182	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For disconnecting the main 400KV Buses for extension of buses for >X installation of additional 315MVA ICT	11-Dec-2022	07:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	07:00	11-Dec-22	18:00	
479	RQ112653	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-2	UPPTCL	D	DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 484 TO 459,379A TO 349A,330A TO 308A	08-Dec-2022	09:30	10-Dec-2022	17:30		PLANNED	Approved	08-Dec-22	09:30	10-Dec-22	17:30	
480	RQ112652	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-1	UPPTCL	D	DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 484 TO 459,379A TO 349A,330A TO 308A	05-Dec-2022	09:30	07-Dec-2022	17:30		PLANNED	Approved	05-Dec-22	09:30	07-Dec-22	17:30	

481	RQ112390	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For energising new reactor in this line after testing , erection work	05-Dec-2022	09:00	05-Dec-2022	17:30		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:30	
482	RQ112651	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 54 TO 60	03-Dec-2022	09:30	04-Dec-2022	17:30		PLANNED	Approved	03-Dec-22	09:30	04-Dec-22	17:30	
483	RQ112424	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	Due to Ganga Expressway Diversion Work(UPEIDA) diverted line will be connected to existing line (Total Diversion-03 Nos.)	02-Dec-2022	09:00	09-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	09:00	09-Dec-22	18:00	Subject to necessary CEA clearance/No other shutdown would be given from both ends
484	RQ112599	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	Due to Ganga Expressway Diversion Work(UPEIDA) diverted line will be connected to existing line (Total Diversion-03 Nos.)	02-Dec-2022	09:00	09-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	09:00	09-Dec-22	18:00	Subject to necessary CEA clearance/No other shutdown would be given from both ends
485	RQ112383	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	for erection of Bushings in new line reactor	02-Dec-2022	09:00	02-Dec-2022	17:30		PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	17:30	
486	RQ112627	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP)(UP) CKT-1	UPPTCL	C	ERECTION OF NEW TOWER BETWEEN LOCATION NO18-19	01-Dec-2022	13:00	10-Dec-2022	17:00		PLANNED	Approved	01-Dec-22	13:00	10-Dec-22	17:00	Only one shutdown from VishnuPrayagwill be given at a time/ UK consent required
487	RQ112650	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 54 TO 60	01-Dec-2022	09:30	02-Dec-2022	17:30		PLANNED	Approved	01-Dec-22	09:30	02-Dec-22	17:30	
488	RQ112843	OCC_201	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPUR(UP)-MAINPUR(PG) (UP) CKT-2	UPPTCL	D	AMP work	01-Dec-2022	09:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	18:00	
489	RQ112639	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Offline energy meter calibration at Alaknanda end	01-Dec-2022	08:00	01-Dec-2022	12:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	12:00	
490	RQ112724	OCC_201	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPC	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 90 - 92.	21-Dec-2022	09:00	25-Dec-2022	17:00		PLANNED	Approved	21-Dec-22	09:00	25-Dec-22	16:00	Shutdown would be given from 0900 Hrs to 1630 Hrs only/Only one shutdown would be given between two satations
491	RQ112725	OCC_201	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPC	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 90 - 92.	21-Dec-2022	09:00	25-Dec-2022	17:00		PLANNED	Approved	21-Dec-22	09:00	25-Dec-22	16:00	Shutdown would be given from 0900 Hrs to 1630 Hrs only/Only one shutdown would be given between two satations

492	RQ112271	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FBTL	D	For testing and commissioning works with TBC Bay and LM erection	20-Dec-2022	17:00	22-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	20-Dec-22	17:00	22-Dec-22	23:00	Shutdown could be given from 1700 Hrs
493	RQ112293	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FBTL	D	Installation of Bird Diverters	16-Dec-2022	08:00	31-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	16-Dec-22	17:00	31-Dec-22	23:00	Shutdown should be from 1700 Hrs
494	RQ112270	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	For testing and commissioning works with TBC Bay and LM erection	08-Dec-2022	17:00	10-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	08-Dec-22	17:00	10-Dec-22	23:00	Shutdown could be given from 1700 Hrs
495	RQ112292	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FBTL	D	Installation of Bird Diverters	01-Dec-2022	08:00	15-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	01-Dec-22	17:00	15-Dec-22	23:00	Shutdown should be from 1700 Hrs
496	RQ112472	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	19-Dec-2022	09:00	19-Dec-2022	19:00		PLANNED	Approved	19-Dec-22	09:00	19-Dec-22	19:00	To be clubbed with HVDC Mundra - Mahendragarh bipole s/d. ATC-TTC to be curtailed by 200-300 MW
497	RQ112471	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	17-Dec-2022	09:00	17-Dec-2022	19:00		PLANNED	Approved	17-Dec-22	09:00	17-Dec-22	19:00	To be clubbed with HVDC Mundra - Mahendragarh bipole s/d. ATC-TTC to be curtailed by 200-300 MW
498	RQ111769	OCC_201	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2	09-Dec-2022	08:00	09-Dec-2022	18:00	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2	PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	To be clubbed with HVDC Mundra - Mahendragarh bipole s/d. ATC-TTC to be curtailed by 200-300 MW
499	RQ112479	OCC_201	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	08-Dec-2022	09:00	09-Dec-2022	23:00	load will flow through 400kv Dhanoda-M/Garh ckt-2	PLANNED	Approved	08-Dec-22	09:00	09-Dec-22	23:00	To be clubbed with HVDC Mundra - Mahendragarh bipole s/d. ATC-TTC to be curtailed by 200-300 MW
500	RQ111768	OCC_201	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-1	08-Dec-2022	08:00	08-Dec-2022	18:00	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-1	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	To be clubbed with HVDC Mundra - Mahendragarh bipole s/d. ATC-TTC to be curtailed by 200-300 MW
501	RQ111767	OCC_201	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (ATIL) CKT-2	ATIL	D	Annual Maintenance and Bay equipment Testing of 400 KV MOHINDERGARH (APL)-Bhiwani (HV) (ATIL) CKT-2	07-Dec-2022	08:00	07-Dec-2022	18:00	Annual Maintenance	PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
502	RQ112672	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	Annual Routine Testing work	16-Dec-2022	10:00	16-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	17:00	
503	RQ112363	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	* The Planned Shutdown is required for Overhauling Replacement of Clamps Connectors of 400 KV Main Bus-I Pantograph Isolator of	16-Dec-2022	10:00	16-Dec-2022	17:00		PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	17:00	

504	RQ112665	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	Annual Routine Testing work	15-Dec-2022	10:00	15-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	15-Dec-22	10:00	15-Dec-22	17:00	
505	RQ112666	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Annual Routine Testing work	14-Dec-2022	10:00	14-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	17:00	
506	RQ112552	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRS536) CKT-1	POWER GRID,N RS536	D	Yearly Maintenance	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
507	RQ112609	OCC_201	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-1	DTL	D	Preventive maintenance and testing of bay	14-Dec-2022	09:00	16-Dec-2022	18:00	bay 419 400kV interconnector shall be available	PLANNED	Approved	14-Dec-22	09:00	16-Dec-22	18:00	
508	RQ112623	OCC_201	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Annual PMS testing of CB and General Mtc as per OS Manual. Also replacement of oil and cleaning of compressor	13-Dec-2022	10:00	13-Dec-2022	18:00	400 KV BAWANA-MUNDKA (DV) CKT-1 remain in service	PLANNED	Approved	13-Dec-22	10:00	13-Dec-22	18:00	
509	RQ112622	OCC_201	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Annual PMS testing of CB and General Mtc as per OS Manual. Also replacement of oil and cleaning of compressor	09-Dec-2022	10:00	09-Dec-2022	18:00	400 KV BAWANA-MUNDKA (DV) CKT-2 remain in service	PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	18:00	
510	RQ112621	OCC_201	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Annual PMS testing of CB and General Mtc as per OS Manual. Also replacement of oil and cleaning of compressor	07-Dec-2022	10:00	07-Dec-2022	18:00	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1 remain in service	PLANNED	Approved	07-Dec-22	5:00	07-Dec-22	11:00	Shutdown must be taken in morning hours from 0500 Hrs to 1100 Hrs/Delhi consent required
511	RQ112515	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	Annual maintenance of Line Elements	14-Dec-2022	09:00	14-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	17:00	
512	RQ112514	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Annual maintenance of Line Elements	13-Dec-2022	09:00	13-Dec-2022	17:00	Kindly approve	PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	17:00	
513	RQ112980	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Rejected					Indgrid denied consent
514	RQ112978	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Rejected					Indgrid denied consent
515	RQ112495	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	ANNUAL MAINTENANCE	13-Dec-2022	09:00	13-Dec-2022	17:00	Kindly approve	PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	16:00	Shutdown would be given from 0900 Hrs to 1630 Hrs only/Only one shutdown would be given between two satations
516	RQ112949	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. of line	13-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	14-Dec-22	18:00	
517	RQ112946	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. of line	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
518	RQ112942	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. Of line	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	

519	RQ112938	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. Of line and Cleaning of Insulators at Dehar	02-Dec-2022	07:00	03-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	07:00	03-Dec-22	18:00	
520	RQ112269	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2	AREPRL	D	For testing and commissioning works with TBC Bay and LM erection	12-Dec-2022	17:00	17-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	12-Dec-22	17:00	17-Dec-22	23:00	Shutdown could be given from 1700 Hrs
521	RQ112268	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-1	AREPRL	D	For testing and commissioning works with TBC Bay and LM erection	07-Dec-2022	17:00	11-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	07-Dec-22	17:00	11-Dec-22	23:00	Shutdown could be given from 1700 Hrs
522	RQ112221	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,P OWERGRID	D	AMP Work on bay/For fixing of jumper Pilot & other line maintenance work	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	
523	RQ112703	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work	05-Dec-2022	16:00	08-Dec-2022	23:00		PLANNED	Approved	05-Dec-22	17:00	08-Dec-22	23:00	Shutdown should be from 1700 Hrs
524	RQ112157	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	05-Dec-2022	10:00	05-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	17:00	
525	RQ112158	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	03-Dec-2022	10:00	03-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	03-Dec-22	10:00	03-Dec-22	17:00	
526	RQ112989	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	OPGW WORK	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
527	RQ112988	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW WORK	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
528	RQ112990	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	OPGW WORK	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
529	RQ112987	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	OPGW WORK	01-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
530	RQ111868	OCC_201	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,P OWERGRID	D	Shut Down defect Rectification work as per annual plan	01-Dec-2022	09:30	01-Dec-2022	17:30	Annual Maintenance	PLANNED	Approved	01-Dec-22	09:30	01-Dec-22	17:30	

531	RQ112979	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWERGRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Rejected					Indgrid denied consent
532	RQ112981	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWERGRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Rejected					Indgrid denied consent
533	RQ112142	OCC_201	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs/Weekend days must be included
534	RQ112143	OCC_201	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	16:00	To be taken in non Hydro generating Hours from 0900 Hrs to 1600 Hrs/Weekend days must be included
535	RQ112611	OCC_201	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	cleaning of BPI of 400kV Bus-I to avoid unwanted tripping due to fog	30-Dec-2022	09:00	30-Dec-2022	18:00	400KV Bus-I shall be available for service	PLANNED	Approved	30-Dec-22	09:00	30-Dec-22	18:00	
536	RQ112610	OCC_201	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	cleaning of BPI of 400kV Bus-I to avoid unwanted tripping due to fog	27-Dec-2022	09:00	27-Dec-2022	18:00	400KV Bus-II shall be available for service	PLANNED	Approved	27-Dec-22	09:00	27-Dec-22	18:00	
537	RQ112613	OCC_201	sldcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	to carry out capacitance and tan delta testing of CB's grading capacitors ,CT & Bus CVT as per PMS	16-Dec-2022	08:00	16-Dec-2022	18:00	400KV Bus-II shall be available for service	PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
538	RQ112614	OCC_201	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	to carry out capacitance and tan delta testing of CB's grading capacitors ,CT & Bus CVT as per PMS	03-Dec-2022	08:00	03-Dec-2022	18:00	400KV Bus-I shall be available for service	PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
539	RQ112239	OCC_201	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing of bay equipments	30-Dec-2022	08:00	30-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	18:00	
540	RQ112238	OCC_201	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing of bay equipments	28-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	28-Dec-22	18:00	
541	RQ112231	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	23-Dec-2022	17:00	23-Dec-2022	23:00		PLANNED	Approved	23-Dec-22	17:00	23-Dec-22	23:00	
542	RQ112392	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Bus Bar protection testing by M/s NRSS XXXVI Transmission Ltd.	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
543	RQ112230	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	22-Dec-2022	17:00	22-Dec-2022	23:00		PLANNED	Approved	22-Dec-22	17:00	22-Dec-22	23:00	
544	RQ112391	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Bus Bar protection testing by M/s NRSS XXXVI Transmission Ltd.	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	
545	RQ112232	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	17:00	20-Dec-22	23:00	Shutdown could be given from 1700 Hrs
546	RQ112229	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	
547	RQ112233	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	17:00	19-Dec-22	23:00	Shutdown could be given from 1700 Hrs
548	RQ112228	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	18-Dec-2022	08:00	18-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	08:00	18-Dec-22	18:00	

549	RQ112237	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
550	RQ112226	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Equipment erection, Stringing , Hardware fixing and connections by M/s NRSS XXXVI Transmission Ltd. For proposed 400 KV D/C Babai-Bhiwani line.	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
551	RQ112236	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
552	RQ112227	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	C	Equipment erection, Stringing , Hardware fixing and connections by M/s NRSS XXXVI Transmission Ltd. For proposed 400 KV D/C Babai-Bhiwani line.	01-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	06-Dec-22	18:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE
553	RQ112859	OCC_201	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	28-Dec-2022	10:00	28-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	10:00	28-Dec-22	18:00	
554	RQ112676	OCC_201	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	28-Dec-22	18:00	
555	RQ112590	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	28-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	29-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs
556	RQ112518	OCC_201	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	Annual maintenance of bus	27-Dec-2022	09:00	28-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	27-Dec-22	09:00	28-Dec-22	18:00	
557	RQ112670	OCC_201	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	27-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	27-Dec-22	18:00	
558	RQ112675	OCC_201	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	27-Dec-22	18:00	
559	RQ112858	OCC_201	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	26-Dec-2022	10:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	10:00	26-Dec-22	18:00	
560	RQ112674	OCC_201	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	18:00	
561	RQ112589	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	26-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	27-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs
562	RQ112673	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	25-Dec-22	08:00	25-Dec-22	18:00	
563	RQ112689	OCC_201	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	construction related works of Phase II, STATCOM erection works	23-Dec-2022	17:00	30-Dec-2022	23:00		PLANNED	Approved	23-Dec-22	17:00	30-Dec-22	23:00	Shutdown could be given from 1700 Hrs
564	RQ112671	OCC_201	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
565	RQ112585	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	25-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs

566	RQ112588	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	25-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs
567	RQ112619	OCC_201	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	FOR AMP WORK	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	
568	RQ112643	OCC_201	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	For Stringing work of ICT-08 bays & For Equipment erection work of ICT-08 bays	22-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	17:00	24-Dec-22	23:00	Shutdown should be from 1700 Hrs
569	RQ112618	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	FOR AMP WORK	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	
570	RQ112691	OCC_201	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM erection works	21-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	17:00	29-Dec-22	23:00	Shutdown could be given from 1700 Hrs
571	RQ112999	OCC_201	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	For closing jumper connection of Bay-412	20-Dec-2022	10:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	10:00	20-Dec-22	18:00	
572	RQ112584	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	20-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	22-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs
573	RQ112587	OCC_201	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	20-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	22-Dec-22	16:00	Subject to necessary CEA clearance and other bus MUST BE IN SERVICE/REVIVAL BEFORE 1600 Hrs
574	RQ112642	OCC_201	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	For Stringing work of ICT-08 bays & For Equipment erection work of ICT-08 bays	19-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	17:00	21-Dec-22	23:00	Shutdown should be from 1700 Hrs
575	RQ112998	OCC_201	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	C	For removing bus section isolator and replace with IPS tube	17-Dec-2022	10:00	19-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	10:00	19-Dec-22	18:00	Subject to availability of all other elements connected with BUS-1
576	RQ112517	OCC_201	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	Annual maintenance of bus	16-Dec-2022	09:00	17-Dec-2022	18:00	Kindly approve	PLANNED	Approved	16-Dec-22	09:00	17-Dec-22	18:00	
577	RQ112682	OCC_201	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
578	RQ112146	OCC_201	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	For Annual Maintenance work	15-Dec-2022	09:00	16-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	15-Dec-22	09:00	16-Dec-22	18:00	
579	RQ112681	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
580	RQ112597	OCC_201	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	14-Dec-2022	10:00	14-Dec-2022	15:00		PLANNED	Approved	14-Dec-22	17:00	14-Dec-22	23:00	Shutdown could be given from 1700 Hrs
581	RQ112997	OCC_201	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	C	opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14-Dec-2022	10:00	16-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	10:00	16-Dec-22	18:00	
582	RQ112145	OCC_201	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	For Annual Maintenance work	13-Dec-2022	09:00	14-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	13-Dec-22	09:00	14-Dec-22	18:00	
583	RQ112633	OCC_201	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	11-Dec-22	18:00	



584	RQ112881	OCC_201	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP works	10-Dec-2022	10:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	10:00	10-Dec-22	18:00	
585	RQ112660	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
586	RQ112632	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
587	RQ112688	OCC_201	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	construction related works of Phase II	08-Dec-2022	17:00	15-Dec-2022	23:00		PLANNED	Approved	08-Dec-22	17:00	15-Dec-22	23:00	Shutdown could be given from 1700 Hrs
588	RQ112690	OCC_201	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWER GRID	D	construction related works of Phase II	06-Dec-2022	17:00	13-Dec-2022	23:00		PLANNED	Approved	06-Dec-22	17:00	13-Dec-22	23:00	Shutdown could be given from 1700 Hrs
589	RQ112607	OCC_201	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension and Bus Bar augmentation Works at Bhadla-II SS	06-Dec-2022	17:00	08-Dec-2022	23:00		PLANNED	Approved	06-Dec-22	17:00	08-Dec-22	23:00	
590	RQ112880	OCC_201	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP works	06-Dec-2022	10:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	10:00	06-Dec-22	18:00	
591	RQ112869	OCC_201	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	New Bay extension work - For internal inspection of CB & BUS ducts and Final Testing	06-Dec-2022	10:00	08-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	10:00	08-Dec-22	18:00	
592	RQ112626	OCC_201	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	C	Bay Extension work (Bus Jumpering and Stability test)	05-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	07-Dec-22	18:00	
593	RQ112595	OCC_201	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWER GRID	D	For Repair of CVT JB	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
594	RQ112594	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	For Repair of CVT JB	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	04-Dec-22	18:00	
595	RQ112606	OCC_201	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension and Bus Bar augmentation Works at Bhadla-II SS	03-Dec-2022	17:00	05-Dec-2022	23:00		PLANNED	Approved	03-Dec-22	17:00	05-Dec-22	23:00	
596	RQ112868	OCC_201	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	New Bay extension work - For internal inspection of CB & BUS ducts and Final Testing	02-Dec-2022	10:00	04-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	04-Dec-22	18:00	
597	RQ112638	OCC_201	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension work (Bus Bar test)	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
598	RQ112625	OCC_201	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	C	Bay Extension work (Bus Jumpering and Stability test)	01-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	03-Dec-22	18:00	
599	RQ112637	OCC_201	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension work (Bus Bar test)	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
600	RQ112109	OCC_201	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* The Planned Shutdown of 400 KV Transfer Bus at 400 KV Sub-Station, Sarojini Nagar is required for Preventive Maintenance of Bay Equipments	27-Dec-2022	09:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	09:00	27-Dec-22	18:00	
601	RQ112436	OCC_201	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	For reconnecting of 400KV Main Bus B	17-Dec-2022	11:00	17-Dec-2022	15:00		PLANNED	Approved	17-Dec-22	11:00	17-Dec-22	15:00	
602	RQ112434	OCC_201	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For reconnecting of the main 400KV Bus A	17-Dec-2022	07:00	17-Dec-2022	11:00		PLANNED	Approved	17-Dec-22	07:00	17-Dec-22	11:00	

603	RQ112120	OCC_201	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	D	The Planned Shutdown is required for Overhauling Replacement of Clamps Connectors of 400 KV Main Bus-I Pantograph Isolator of	16-Dec-2022	10:00	16-Dec-2022	17:00		PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	17:00	
604	RQ112572	OCC_201	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	D	For Overhauling & Replacement of Clamps & Connectors of 400 KV Main Bus-I Pantograph Isolator of 400 KV Sarojini Nagar-Lucknow(PG) Line at 400 KV Sub-Station, Sarojini Nagar, Lucknow	16-Dec-2022	10:00	16-Dec-2022	17:00	Shutdown of 400 KV Main Bus-I will also involve Shutdown of 400 KV Bus Coupler Bay.	PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	17:00	
605	RQ112435	OCC_201	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	for disconnecting the main 400KV Bus B for extension of Bus for installation of additional 315MVA ICT	12-Dec-2022	11:00	12-Dec-2022	15:00		PLANNED	Approved	12-Dec-22	11:00	12-Dec-22	15:00	
606	RQ112438	OCC_201	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	D	for disconnecting the main 400KV bus D for extension of bus for additional 315MVA ICT	12-Dec-2022	11:00	17-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	11:00	17-Dec-22	18:00	
607	RQ112437	OCC_201	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	D	for disconnecting the main 400KV bus D for extension of bus for additional 315MVA ICT	12-Dec-2022	11:00	17-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	11:00	17-Dec-22	18:00	
608	RQ111785	OCC_201	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by bus-1)	12-Dec-2022	09:30	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	09:30	12-Dec-22	18:00	
609	RQ112124	OCC_201	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	D	Replacement of 400KV EDS mechanism of bay-407 under supervision of NHVS(China) Engineer.	12-Dec-2022	09:00	18-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	09:00	18-Dec-22	18:00	
610	RQ112433	OCC_201	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For disconnecting the main 400KV Bus A for extension of bus for erection of additional 315MVA ICT	12-Dec-2022	07:00	12-Dec-2022	11:00		PLANNED	Approved	12-Dec-22	07:00	12-Dec-22	11:00	
611	RQ111784	OCC_201	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by bus-2)	08-Dec-2022	09:30	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	09:30	08-Dec-22	18:00	
612	RQ112122	OCC_201	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	D	400KV Main Bus 1 shutdown for routine maintenance. load will be feed through main bus 2.	01-Dec-2022	10:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	18:00	
613	RQ112119	OCC_201	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2 (UP)	UPPTCL	D	400 KV MAIN BUS -I SHUTDOWN FOR CONSTRUCTION OF 400 KV LINE BAY AT 400 -X KV SUBSTATION -II MURADNAGR	01-Dec-2022	09:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	18:00	
614	RQ112028	OCC_201	slidcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	27-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	27-Dec-22	18:00	
615	RQ112031	OCC_201	slidcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and protection testing of Bus-Bar equipments.	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	

616	RQ112027	OCC_201	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	
617	RQ112029	OCC_201	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance of 401 89A & 404 89 A Isolator	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
618	RQ112030	OCC_201	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and protection testing of Bus-Bar equipments.	19-Dec-2022	08:00	20-Dec-2022	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	19-Dec-22	08:00	20-Dec-22	18:00	
619	RQ112024	OCC_201	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
620	RQ112026	OCC_201	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	26-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	18:00	
621	RQ112025	OCC_201	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
622	RQ112493	OCC_201	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	For General maintenance work	21-Dec-2022	10:30	21-Dec-2022	15:00	There will be no any supply interruption due to this shutdown. Load of sub station will be feed through 400KV main bus-1st.	PLANNED	Approved	21-Dec-22	10:30	21-Dec-22	15:00	
623	RQ112735	OCC_201	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	Unit-06 Bus 4 y phase hot spot	19-Dec-2022	08:00	20-Dec-2022	18:00	BUS SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	19-Dec-22	08:00	20-Dec-22	18:00	
624	RQ111903	OCC_201	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	For annual Maintenance of Bay Equipment	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
625	RQ111902	OCC_201	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments	03-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
626	RQ112657	OCC_201	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Bus Jumpering & Busbar stability test	18-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	08:00	21-Dec-22	18:00	
627	RQ112659	OCC_201	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test	17-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	22-Dec-22	18:00	
628	RQ112658	OCC_201	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator	10-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	12-Dec-22	18:00	
629	RQ112234	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT CHHABRA(RVUN)	RVUNL	D	For annual maintenance work.	14-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	16-Dec-22	18:00	May be given on Daily Basis
630	RQ112235	OCC_201	sldcrs_sd	BUS	400KV BUS 2 AT CHHABRA(RVUN)	RVUNL	D	For annual maintenance work and attending other issues regarding BPIs and isolators of different elements of 400 KV Bus-II.	07-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	09-Dec-22	18:00	May be given on Daily Basis
631	RQ112958	OCC_201	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Cleaning of solid core post insulators	12-Dec-2022	07:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	07:00	13-Dec-22	18:00	
632	RQ112959	OCC_201	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Cleaning of solid core post insulators	06-Dec-2022	07:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	07:00	07-Dec-22	18:00	
633	RQ111778	OCC_201	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP works	11-Dec-2022	09:00	11-Dec-2022	19:00		PLANNED	Approved	11-Dec-22	09:00	11-Dec-22	19:00	

634	RQ111777	OCC_201	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP works	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
635	RQ112225	OCC_201	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Continuous Shutdown Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	Shutdown could be given on Daily Basis
636	RQ112583	OCC_201	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	For implementing NGR bypass scheme	26-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	03-Dec-22	18:00	May be preponed earlier in last week of november
637	RQ112582	OCC_201	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	For implementing NGR bypass scheme	19-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	05-Dec-22	18:00	May be preponed earlier in last week of november
638	RQ112473	OCC_201	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWER GRID	D	LINE AND BAY EQUIPMENT AMP WORK	18-Dec-2022	10:00	18-Dec-2022	17:00	Kindly approve	PLANNED	Approved	18-Dec-22	10:00	18-Dec-22	17:00	
639	RQ112422	OCC_201	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-1 @BAREILLY(UP)	UPPTCL	C	*For dismantling of old line reactor and erection of new line reactor	19-Dec-2022	09:00	19-Jan-2023	17:30		PLANNED	Approved	19-Dec-22	09:00	19-Jan-23	17:30	May be preponed earlier in last week of november
640	RQ112144	OCC_201	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	17:00	
641	RQ112716	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Quarterly (Preventive) Maintenance and testing of bay and equipments	31-Dec-2022	08:00	31-Dec-2022	18:00		PLANNED	Approved	31-Dec-22	08:00	31-Dec-22	18:00	
642	RQ112408	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26-Dec-2022	16:00	26-Dec-2022	23:00		PLANNED	Approved	26-Dec-22	16:00	26-Dec-22	23:00	
643	RQ112962	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	aintenance work of bay equipments	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	23-Dec-22	18:00	
644	RQ112701	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Due to problem in Main Breaker(252A) of 400 kv STPS Line. Reactor cannot be charged through Main Bus I	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
645	RQ112410	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
646	RQ112409	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	

647	RQ112700	OCC_201	sldcrs_sd	BR/BSR/MS C/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
648	RQ112407	OCC_201	sldcrs_sd	BR/BSR/MS C/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
649	RQ112394	OCC_201	sldcrs_sd	BR/BSR/MS C/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	C	To facilitate shutdown of 400kv Main Bus -II reactor will remain OFF due to non commissioning of Tie C.B.	01-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	06-Dec-22	18:00	
650	RQ112586	OCC_201	stuup_sd	BR/BSR/MS C/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)	POWER GRID	D	For Annual Protection Testing and Preventive Maintenance of 80 MVAR Bus Reactor at 400 KV Sub- Station, Sarojini Nagar, Lucknow	27-Dec-2022	09:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	09:00	27-Dec-22	18:00	
651	RQ112580	OCC_201	cpcc1_sd	BR/BSR/MS C/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWER GRID	C	FOR AMP WORK	19-Dec-2022	08:00	21-Dec-2022	18:00	FOR MAINTENANCE OF R PHASE SERIES REACTOR BASE IN PRESENCE OF SUPPLIER ENGINEER	PLANNED	Approved	01-Dec-22	08:00	03-Dec-22	18:00	May be given on Daily Basis/prepone in start of december first week
652	RQ112763	OCC_201	cpcc1_sd	BR/BSR/MS C/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	FOR AMP OF 80MVAR BUS REACTOR	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
653	RQ112576	OCC_201	cpcc1_sd	BR/BSR/MS C/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
654	RQ112579	OCC_201	cpcc1_sd	BR/BSR/MS C/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	C	Erection of New BPls & For dismantling of Line Reactor CB utilized previously for 400kv Meerut-Koteshwar Line Reactor	02-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	04-Dec-22	18:00	
655	RQ112575	OCC_201	cpcc1_sd	BR/BSR/MS C/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	D	Annual maintenance work of 125mvar bus reactor at hisar ss	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
656	RQ112596	OCC_201	sldcup_sd	BR/BSR/MS C/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW(UP)	UPPTCL	C	For Annual Protection Testing and Preventive Maintenance of 80 MVAR Bus Reactor at 400 KV Sub- Station, Sarojini Nagar, Lucknow	27-Dec-2022	08:00	27-Dec-2022	17:00	Kindly update MVar Capacity of Bus Reactor to 80MVAR inplace of 50MVAR.	PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	17:00	May be given
657	RQ112581	OCC_201	stuup_sd	BR/BSR/MS C/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	D	Annual Routine Testing work	17-Dec-2022	10:00	17-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	17-Dec-22	10:00	17-Dec-22	17:00	
658	RQ112592	OCC_201	stuup_sd	BR/BSR/MS C/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	PREVENTIVE ANNUAL MAINTENANCE AND TESTING AND BAY MAINTENANCE	17-Dec-2022	10:00	17-Dec-2022	17:30		PLANNED	Approved	17-Dec-22	10:00	17-Dec-22	17:30	
659	RQ111779	OCC_201	stuup_sd	BR/BSR/MS C/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL )	UPPTCL	D	AMP works	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	

660	RQ112578	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For construction works and LM erection work	22-Dec-2022	17:00	24-Dec-2022	23:00		PLANNED	Approved	22-Dec-22	17:00	24-Dec-22	23:00	Shutdown could be given from 1700 Hrs
661	RQ112405	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL ,APRL	D	Continuous Shutdown Annual maintenance and testing of bus reactor#1 & Bay equipments.	19-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	21-Dec-22	18:00	Shutdown could be given on Daily Basis
662	RQ112406	OCC_201	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL ,APRL	D	Continuous Shutdown Annual maintenance and testing of bus reactor#2 & Bay equipments.	05-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	Shutdown could be given on Daily Basis
663	RQ112023	OCC_201	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
664	RQ112148	OCC_201	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SIVNL	D	BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS	02-Jan-2023	09:00	05-Jan-2023	17:00	Daily basis 09:00-17:00hrs	PLANNED	Approved	02-Jan-23	09:00	05-Jan-23	17:00	
665	RQ112743	OCC_201	cpcc1_sd	BAY	423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	31-Dec-2022	17:00	31-Dec-2022	23:00		PLANNED	Approved	31-Dec-22	17:00	31-Dec-22	23:00	
666	RQ112744	OCC_201	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	30-Dec-2022	17:00	30-Dec-2022	23:00		PLANNED	Approved	30-Dec-22	17:00	30-Dec-22	23:00	
667	RQ112746	OCC_201	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR BAY AMP	29-Dec-2022	17:00	29-Dec-2022	23:00		PLANNED	Approved	29-Dec-22	17:00	29-Dec-22	23:00	
668	RQ112745	OCC_201	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	28-Dec-2022	17:00	28-Dec-2022	23:00		PLANNED	Approved	28-Dec-22	17:00	28-Dec-22	23:00	
669	RQ112749	OCC_201	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	27-Dec-2022	17:00	27-Dec-2022	23:00		PLANNED	Approved	27-Dec-22	17:00	27-Dec-22	23:00	

670	RQ112482	OCC_201	cpcc2_sd	BAY	403 MAIN BAY - 400KV MOGA-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	27-Dec-2022	08:00	29-Dec-2022	18:00	Kindly approve	PLANNED	Approved	27-Dec-22	08:00	29-Dec-22	18:00	
671	RQ112797	OCC_201	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	27-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	17:00	27-Dec-22	23:00	Shutdown could be given from 1700 Hrs
672	RQ112748	OCC_201	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR BAY AMP	26-Dec-2022	17:00	26-Dec-2022	23:00		PLANNED	Approved	26-Dec-22	17:00	26-Dec-22	23:00	
673	RQ112796	OCC_201	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	26-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	17:00	26-Dec-22	23:00	Shutdown could be given from 1700 Hrs
674	RQ112747	OCC_201	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	25-Dec-2022	17:00	25-Dec-2022	23:00		PLANNED	Approved	25-Dec-22	17:00	25-Dec-22	23:00	
675	RQ112795	OCC_201	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	25-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	25-Dec-22	17:00	25-Dec-22	23:00	Shutdown could be given from 1700 Hrs
676	RQ112750	OCC_201	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	24-Dec-2022	17:00	24-Dec-2022	23:00		PLANNED	Approved	24-Dec-22	17:00	24-Dec-22	23:00	
677	RQ112794	OCC_201	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	24-Dec-2022	08:00	24-Dec-2022	18:00		PLANNED	Approved	24-Dec-22	17:00	24-Dec-22	23:00	Shutdown could be given from 1700 Hrs

678	RQ112811	OCC_201	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	"For testing and Fine Tuning of CSD"	23-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	26-Dec-22	18:00	
679	RQ112793	OCC_201	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	17:00	23-Dec-22	23:00	Shutdown could be given from 1700 Hrs
680	RQ113020	OCC_201	cpcc3_sd	BAY	408 MAIN BAY - 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	For pneumatic drive mechanism overhauling of ABB make CB at Panki(UPPCL) end	23-Dec-2022	08:00	25-Dec-2022	18:00	During this shutdown 400 kv Kanpur Panki Line 1 shall remainc charged through TBC Bay at Panki end. TBC bay belongs to UPPTCL, Panki	PLANNED	Approved	23-Dec-22	08:00	25-Dec-22	18:00	
681	RQ112792	OCC_201	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	17:00	22-Dec-22	23:00	Shutdown could be given from 1700 Hrs
682	RQ112427	OCC_201	stuup_sd	BAY	407 MAIN BAY - 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	for routine bay maintenance	21-Dec-2022	10:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	10:00	21-Dec-22	18:00	
683	RQ112426	OCC_201	stuup_sd	BAY	407 MAIN BAY - 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	for routine bay maintenance	21-Dec-2022	10:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	10:00	21-Dec-22	18:00	
684	RQ112791	OCC_201	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	17:00	21-Dec-22	23:00	Shutdown could be given from 1700 Hrs



685	RQ112740	OCC_201	cpcc1_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)	POWER GRID	D	BAY AMP WORKS	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	
686	RQ112790	OCC_201	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	17:00	20-Dec-22	23:00	Shutdown could be given from 1700 Hrs
687	RQ112812	OCC_201	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	"For testing and Fine Tuning of CSD"	19-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	22-Dec-22	18:00	
688	RQ112789	OCC_201	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	17:00	19-Dec-22	23:00	Shutdown could be given from 1700 Hrs
689	RQ112788	OCC_201	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	18-Dec-2022	08:00	18-Dec-2022	18:00		PLANNED	Approved	18-Dec-22	17:00	18-Dec-22	23:00	Shutdown could be given from 1700 Hrs
690	RQ112741	OCC_201	cpcc1_sd	BAY	411 TIE BAY - 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BAY AMP WORKS	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	15:00	17-Dec-22	23:00	Shutdown should be from 1500 Hrs

691	RQ112787	OCC_201	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	17:00	17-Dec-22	23:00	Shutdown could be given from 1700 Hrs
692	RQ112786	OCC_201	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	17:00	16-Dec-22	23:00	Shutdown could be given from 1700 Hrs
693	RQ112813	OCC_201	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	"For testing and Fine Tuning of CSD"	15-Dec-2022	08:00	18-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	18-Dec-22	18:00	
694	RQ112785	OCC_201	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	17:00	15-Dec-22	23:00	Shutdown could be given from 1700 Hrs
695	RQ112540	OCC_201	slcds_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
696	RQ112754	OCC_201	cpcc1_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT BHADLA(PG)	POWER GRID	D	FOR BAY AMP	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	15:00	14-Dec-22	23:00	Shutdown should be from 1500 Hrs

697	RQ112784	OCC_201	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	17:00	14-Dec-22	23:00	Shutdown could be given from 1700 Hrs
698	RQ112480	OCC_201	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	13-Dec-2022	08:00	15-Dec-2022	18:00	Kindly approve	PLANNED	Approved	13-Dec-22	08:00	15-Dec-22	18:00	
699	RQ112755	OCC_201	cpcc1_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	15:00	13-Dec-22	23:00	Shutdown should be from 1500 Hrs
700	RQ112783	OCC_201	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	17:00	13-Dec-22	23:00	Shutdown could be given from 1700 Hrs
701	RQ112756	OCC_201	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	15:00	12-Dec-22	23:00	Shutdown should be from 1500 Hrs

702	RQ112782	OCC_201	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	17:00	12-Dec-22	23:00	Shutdown could be given from 1700 Hrs
703	RQ112742	OCC_201	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	15:00	11-Dec-22	23:00	Shutdown should be from 1500 Hrs
704	RQ112781	OCC_201	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kv CT	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	17:00	11-Dec-22	23:00	Shutdown could be given from 1700 Hrs
705	RQ112481	OCC_201	cpcc1_sd	BAY	410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	10-Dec-2022	10:00	12-Dec-2022	19:00	Kindly approve	PLANNED	Approved	10-Dec-22	10:00	12-Dec-22	19:00	
706	RQ112751	OCC_201	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	15:00	10-Dec-22	23:00	Shutdown should be from 1500 Hrs
707	RQ112805	OCC_201	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)	POWER GRID	D	For AMP work of Bay Equipments	10-Dec-2022	08:00	10-Dec-2022	18:00	There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays	PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	

708	RQ112780	OCC_201	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	17:00	10-Dec-22	23:00	Shutdown could be given from 1700 Hrs
709	RQ112541	OCC_201	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
710	RQ112753	OCC_201	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	15:00	09-Dec-22	23:00	Shutdown should be from 1500 Hrs
711	RQ112804	OCC_201	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG)	POWER GRID	D	For AMP work of Bay Equipments	09-Dec-2022	08:00	09-Dec-2022	18:00	There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays	PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
712	RQ112779	OCC_201	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	17:00	09-Dec-22	23:00	Shutdown could be given from 1700 Hrs
713	RQ112761	OCC_201	cpcc1_sd	BAY	429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	

714	RQ112538	OCC_201	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
715	RQ112752	OCC_201	cpcc1_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	15:00	08-Dec-22	23:00	Shutdown should be from 1500 Hrs
716	RQ112803	OCC_201	cpcc1_sd	BAY	405 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)	POWER GRID	D	For AMP work of Bay Equipments	08-Dec-2022	08:00	08-Dec-2022	18:00	There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
717	RQ112778	OCC_201	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400KV CT	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	17:00	08-Dec-22	23:00	Shutdown could be given from 1700 Hrs
718	RQ112539	OCC_201	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
719	RQ112757	OCC_201	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	15:00	07-Dec-22	23:00	Shutdown should be from 1500 Hrs
720	RQ112802	OCC_201	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 AT DADRI(PG)	POWER GRID	D	For AMP work of Bay Equipments	07-Dec-2022	08:00	07-Dec-2022	18:00	There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays	PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	

721	RQ112777	OCC_201	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	17:00	07-Dec-22	23:00	Shutdown could be given from 1700 Hrs
722	RQ112758	OCC_201	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	FOR BAY AMP	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	15:00	06-Dec-22	23:00	Shutdown should be from 1500 Hrs
723	RQ112801	OCC_201	cpcc1_sd	BAY	403 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)	POWER GRID	D	For AMP work of Bay Equipments	06-Dec-2022	08:00	06-Dec-2022	18:00	There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays	PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
724	RQ112776	OCC_201	cpcc1_sd	BAY	432 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-II(PG) - BUS 2 (POWERGRID) AND 400 KV FATEHGARH-II(PG) - BUS 4 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	17:00	06-Dec-22	23:00	Shutdown could be given from 1700 Hrs
725	RQ112768	OCC_201	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For ALSTOM CB Overhauling work.	06-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	10-Dec-22	18:00	
726	RQ112759	OCC_201	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)	POWER GRID	D	BAY AMP WORKS	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	15:00	05-Dec-22	23:00	Shutdown should be from 1500 Hrs
727	RQ112810	OCC_201	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	"For testing and Fine Tuning of CSD"	05-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	08-Dec-22	18:00	

728	RQ112766	OCC_201	cpcc1_sd	BAY	408528 MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	D	For Bay AMP works	03-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
729	RQ112806	OCC_201	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	06-Dec-22	18:00	
730	RQ112095	OCC_201	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	30-Dec-2022	08:00	30-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	08:00	30-Dec-22	18:00	
731	RQ112376	OCC_201	slcdps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) AND FUTURE AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	18:00	
732	RQ112101	OCC_201	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	
733	RQ112096	OCC_201	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelain and recording of IR Values of CB,CT	21-Dec-2022	08:00	21-Dec-2022	18:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	
734	RQ112100	OCC_201	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20-Dec-2022	08:00	20-Dec-2022	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	
735	RQ112377	OCC_201	slcdps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
736	RQ112374	OCC_201	slcdps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	



737	RQ112102	OCC_201	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT	13-Dec-2022	08:00	13-Dec-2022	18:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
738	RQ112378	OCC_201	sldcps_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
739	RQ112097	OCC_201	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
740	RQ112375	OCC_201	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
741	RQ112099	OCC_201	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelin and recording of IR values of CB,CT	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
742	RQ112098	OCC_201	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelin and recording of IR values of CB,CT	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
743	RQ112022	OCC_201	ntpcos_sd	BAY	420 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 AT RIHAND(NT)	NTPC	C	For CT replacement	27-Dec-2022	08:00	28-Dec-2022	18:00	Only bay shutdown required, all elements will remain in service	PLANNED	Approved	27-Dec-22	08:00	28-Dec-22	18:00	
744	RQ112021	OCC_201	ntpcos_sd	BAY	417 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	For CT replacement	20-Dec-2022	08:00	21-Dec-2022	18:00	Only bay shutdown required, all elements will remain in service	PLANNED	Approved	20-Dec-22	08:00	21-Dec-22	18:00	

745	RQ112734	OCC_201	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	Breaker Replacement and SAS work	07-Dec-2022	08:00	14-Dec-2022	18:00	Under shutdown	PLANNED	Approved	07-Dec-22	08:00	14-Dec-22	18:00	All elements must remain in service and necessary CEA clearance required before charging
746	RQ112966	OCC_201	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	400kv Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	26-Dec-2022	08:00	29-Dec-2022	19:00		PLANNED	Approved	26-Dec-22	08:00	29-Dec-22	19:00	
747	RQ112967	OCC_201	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN) -KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	400kv Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	22-Dec-2022	08:00	24-Dec-2022	19:00		PLANNED	Approved	22-Dec-22	08:00	24-Dec-22	19:00	
748	RQ112721	OCC_201	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	21-Dec-2022	08:00	21-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	
749	RQ112722	OCC_201	sldcrs_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
750	RQ112529	OCC_201	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	19-Dec-2022	08:00	19-Dec-2022	18:00	TIE Circuit Breaker 402-52-T will remain available in the network	PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
751	RQ112542	OCC_201	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
752	RQ112723	OCC_201	sldcrs_sd	BAY	416 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
753	RQ112968	OCC_201	sldcrs_sd	BAY	952 T TIE BAY - 400 KV JODHPUR-KANKANI (RS) CKT-2 (RRVPNL) AND 400KV BUS 2 AT JODHPUR(RS) AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	

754	RQ112536	OCC_201	sldcrs_sd	BAY	411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	15-Dec-2022	08:00	15-Dec-2022	18:00	TIE Circuit Breaker 411-52-T will remain available in the network	PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
755	RQ112719	OCC_201	sldcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
756	RQ112530	OCC_201	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	13-Dec-2022	08:00	13-Dec-2022	18:00	TIE Circuit Breaker 406-52-T will remain available in the network	PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
757	RQ112718	OCC_201	sldcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
758	RQ112532	OCC_201	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	12-Dec-2022	08:00	12-Dec-2022	18:00	400 KV Anta-CHABARA Line II will be fed through 408-52-T Tie Circuit Breaker	PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
759	RQ112720	OCC_201	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
760	RQ112534	OCC_201	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	09-Dec-2022	08:00	09-Dec-2022	18:00	TIE Circuit Breaker 406-52-T will remain available in the network	PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
761	RQ112531	OCC_201	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	08-Dec-2022	08:00	08-Dec-2022	18:00	409-52-C & 409-52-D Circuit breaker Bay will remain available in the network	PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
762	RQ112727	OCC_201	sldcrs_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	

763	RQ112726	OCC_201	sldcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
764	RQ112533	OCC_201	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	06-Dec-2022	08:00	06-Dec-2022	18:00	Circuit Breaker 408-52-C & 408-52-D will remain available in the network	PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
765	RQ112535	OCC_201	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR QUARTERLY MAINTENANCE	05-Dec-2022	08:00	05-Dec-2022	18:00	Circuit Breaker 406-52-C & 406-52-D will remain available in the network	PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
766	RQ112765	OCC_201	cpcc1_sd	BAY	410 MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (RRVPNL) AT 400 KV MERTA(RS)	RRVPNL	D	For Bay AMP works	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
767	RQ112764	OCC_201	cpcc1_sd	BAY	411 TIE BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	For Bay AMP works	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
768	RQ111786	OCC_201	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	16-Dec-2022	10:30	16-Dec-2022	14:30		PLANNED	Approved	16-Dec-22	10:30	16-Dec-22	14:30	

769	RQ112897	OCC_201	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(U P)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	16-Dec-2022	10:30	16-Dec-2022	14:30		PLANNED	Approved	16-Dec-22	10:30	16-Dec-22	14:30	
770	RQ111787	OCC_201	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	15-Dec-2022	10:30	15-Dec-2022	14:30		PLANNED	Approved	15-Dec-22	10:30	15-Dec-22	14:30	
771	RQ112913	OCC_201	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	15-Dec-2022	10:30	15-Dec-2022	14:30		PLANNED	Approved	15-Dec-22	10:30	15-Dec-22	14:30	
772	RQ112125	OCC_201	stuup_sd	BAY	406 MAIN BAY - 400 KV BANDA-ORAI (UP) CKT-2 (UPPTCL)	UPPTCL	D	* for attending minor oil leakage of 400 kv CT of 406 bay oil .	14-Dec-2022	10:00	14-Dec-2022	17:00		PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	17:00	
773	RQ112195	OCC_201	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 3 AT SULTANPUR(UP)	UPPTCL	C	* For erection of Jack bus for additional 315MVA ICT	12-Dec-2022	10:00	17-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	10:00	17-Dec-22	18:00	
774	RQ111788	OCC_201	stuup_sd	BAY	406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC )	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	09-Dec-2022	11:00	09-Dec-2022	16:00		PLANNED	Approved	09-Dec-22	11:00	09-Dec-22	16:00	
775	RQ112898	OCC_201	stuup_sd	BAY	406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC )	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	09-Dec-2022	11:00	09-Dec-2022	16:00		PLANNED	Approved	09-Dec-22	11:00	09-Dec-22	16:00	
776	RQ111833	OCC_201	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL )- JAWAHARPUR_T PS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
777	RQ111827	OCC_201	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL )- JAWAHARPUR_T PS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	

778	RQ112769	OCC_201	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	14-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	22-Dec-22	18:00	
779	RQ112525	OCC_201	slidchr_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	12-Dec-2022	14:00	12-Dec-2022	19:00	TIE-402 belongs to 400kv Daultabad-Dhanonda ckt-1	PLANNED	Approved	12-Dec-22	14:00	12-Dec-22	19:00	
780	RQ112526	OCC_201	slidchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 402	10-Dec-2022	08:00	10-Dec-2022	13:00	Main Bay-404 belongs to 400kv Neemran-Dhanonda ckt-1	PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	13:00	
781	RQ111847	OCC_201	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
782	RQ111846	OCC_201	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
783	RQ111845	OCC_201	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	04-Dec-22	18:00	
784	RQ112926	OCC_201	stuup_sd	BAY	414 MAIN BAY - 400 KV ANPARA-OBRA_B (UP) CKT-1 (UPPCL) AT 400 KV ANPARA(UP)	UPPCL	C	For replacement of Old Breaker	05-Dec-2022	08:00	20-Jan-2023	18:00	Anpara-Obra L2 line has Siemens make breakers.This breaker is more than 35 years old.New breaker is available at site.New breaker will be installed with complete replacement of old breaker with foundation. Line L2 will be in service through BUS BT.Hence power flow will not be affected.	PLANNED	Approved	05-Dec-22	08:00	20-Jan-23	18:00	

785	RQ111873	OCC_201	slcup_sd	BAY	414 MAIN BAY - 400 KV ANPARA-OBRA_B (UP) CKT-1 (UPPCL) AT 400 KV ANPARA(UP)	UPPCL	C	For replacement of Old Breaker	05-Dec-2022	08:00	20-Dec-2022	18:00	Anpara-Obra L2 line has Siemens make breakers.This breaker is more than 35 years old.New breaker is available at site.New breaker will be installed with complete replacement of old breaker with foundation. Line L2 will be in service through BUS BT.Hence power flow will not be affected.	PLANNED	Approved	05-Dec-22	08:00	20-Dec-22	18:00	
786	RQ112853	OCC_201	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For compliance of 9'th PCC observations & Canopies Installation	30-Dec-2022	10:00	30-Dec-2022	18:00		PLANNED	Approved	30-Dec-22	10:00	30-Dec-22	18:00	
787	RQ112399	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For construction works and LM erection work	28-Dec-2022	17:00	30-Dec-2022	23:00		PLANNED	Approved	28-Dec-22	17:00	30-Dec-22	23:00	Shutdown could be given from 1700 Hrs
788	RQ112404	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For construction works and LM erection work	26-Dec-2022	17:00	27-Dec-2022	23:00		PLANNED	Approved	26-Dec-22	17:00	27-Dec-22	23:00	Shutdown could be given from 1700 Hrs
789	RQ112401	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	POWER GRID	D	For construction works and LM erection work	24-Dec-2022	17:00	25-Dec-2022	23:00		PLANNED	Approved	24-Dec-22	17:00	25-Dec-22	23:00	Shutdown could be given from 1700 Hrs
790	RQ112513	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	Annual maint of ICT and Associated Elements	23-Dec-2022	09:00	23-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	23-Dec-22	09:00	23-Dec-22	17:00	
791	RQ112400	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For construction works and LM erection work	21-Dec-2022	17:00	23-Dec-2022	23:00		PLANNED	Approved	21-Dec-22	17:00	23-Dec-22	23:00	Shutdown could be given from 1700 Hrs
792	RQ112194	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWER GRID	D	AMP Works of ICT 3 and testing of new WTI and OTI scheme	20-Dec-2022	09:00	20-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	20-Dec-22	09:00	20-Dec-22	18:00	
793	RQ112397	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	FOR AMP WORK	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
794	RQ112418	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator.	15-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	19-Dec-22	18:00	Subject to Delhi consent
795	RQ112385	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	GIB Erection work	14-Dec-2022	15:00	15-Dec-2022	23:00		PLANNED	Approved	14-Dec-22	17:00	15-Dec-22	23:00	Shutdown should be from 1700 Hrs

796	RQ112379	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	220KV BUS2 DROPPER CONNECTION WORK	13-Dec-2022	17:00	13-Dec-2022	23:00		PLANNED	Approved	13-Dec-22	17:00	13-Dec-22	23:00	Shutdown could be given from 1700 Hrs
797	RQ112396	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	FOR AMP WORK	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
798	RQ112380	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	12-Dec-2022	17:00	12-Dec-2022	23:00		PLANNED	Approved	12-Dec-22	17:00	12-Dec-22	23:00	Shutdown could be given from 1700 Hrs
799	RQ112386	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	GIB Erection work	12-Dec-2022	15:00	13-Dec-2022	23:00		PLANNED	Approved	12-Dec-22	17:00	13-Dec-22	23:00	Shutdown should be from 1700 Hrs
800	RQ112494	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWER GRID	D	For AMP Works	12-Dec-2022	09:00	12-Dec-2022	17:30	Kindly approve	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	17:30	
801	RQ112414	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	11-Dec-22	18:00	
802	RQ112417	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
803	RQ112393	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	GIB Erection work	10-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	17:00	11-Dec-22	23:00	Shutdown should be from 1700 Hrs
804	RQ112416	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator.	10-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	14-Dec-22	18:00	Subject to Delhi consent
805	RQ112149	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	FOR AMP WORKS	09-Dec-2022	09:00	09-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	18:00	
806	RQ112388	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	08-Dec-2022	15:00	08-Dec-2022	23:00	AMP Work on ICT & its associated (400 kV & 220 kV) Bays	PLANNED	Approved	08-Dec-22	17:00	08-Dec-22	23:00	Shutdown should be from 1700 Hrs
807	RQ112186	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWER GRID	D	FOR AMP WORKS	08-Dec-2022	09:00	08-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	18:00	
808	RQ112762	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWER GRID	D	AMP WORKS	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
809	RQ112382	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWER GRID	D	AMP Work on ICT & its associated (400 kV & 220 kV) Bays	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
810	RQ112402	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For construction works and LM erection workFor construction works and LM erection work	07-Dec-2022	17:00	17-Dec-2022	23:00		PLANNED	Approved	07-Dec-22	17:00	17-Dec-22	23:00	Shutdown could be given from 1700 Hrs
811	RQ112169	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	For Scheduled AMP works.	07-Dec-2022	09:00	07-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	18:00	



812	RQ112412	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWER GRID	D	To attend issue related with CFT plate	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
813	RQ112389	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWER GRID	D	GIB Erection work	06-Dec-2022	15:00	07-Dec-2022	23:00		PLANNED	Approved	06-Dec-22	17:00	07-Dec-22	23:00	Shutdown should be from 1700 Hrs
814	RQ112461	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	POWER GRID	D	AMP WORK & RELAY RETROFITTING	06-Dec-2022	09:00	06-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	18:00	
815	RQ112420	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
816	RQ112423	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	FOR AMP WORK	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
817	RQ112381	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWER GRID	D	AMP Work on ICT & its associated (400 kv & 220 kv) Bays	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
818	RQ112545	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWER GRID	D	For AMP Works	05-Dec-2022	09:00	05-Dec-2022	17:30	Kindly approve	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:30	
819	RQ112168	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWER GRID	D	For Scheduled AMP works.	05-Dec-2022	09:00	05-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	18:00	
820	RQ112421	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
821	RQ112415	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator	05-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	09-Dec-22	18:00	Subject to Delhi consent
822	RQ112403	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	Construction of tie bay 443 and ICT-9 CSD fine tuning and other pending construction works	03-Dec-2022	17:00	07-Dec-2022	23:00		PLANNED	Approved	03-Dec-22	17:00	07-Dec-22	23:00	Shutdown could be given from 1700 Hrs
823	RQ112460	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)	POWER GRID	D	CT OIL SAMPLING	03-Dec-2022	11:00	03-Dec-2022	12:00	Kindly approve	PLANNED	Approved	03-Dec-22	11:00	03-Dec-22	12:00	
824	RQ112877	OCC_201	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	AMP works	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
825	RQ112852	OCC_201	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For compliance of 9'th PCC observations & Canopies Installation	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
826	RQ112511	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	D	Annual maint of ICT and Associated Elements (As same were missed by RTAMC for Nov month)	02-Dec-2022	09:00	02-Dec-2022	17:00	Kindly approve	PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	17:00	

827	RQ112395	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	INSULATION COATING ON TERTIARY CONNNECTION PATH CONNECTOR & CONDUCTOR	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
828	RQ112512	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	Annual maint of ICT and Associated Elements (As same were missed by RTAMC for Nov month)	01-Dec-2022	09:00	01-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	17:00	
829	RQ112573	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWER GRID	D	FOR AMP WORK	01-Dec-2022	08:00	01-Dec-2022	18:00	RLDC denied due to over loading problem	PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
830	RQ112398	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For 220KV side CB overhauling work.	01-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	03-Dec-22	18:00	
831	RQ112413	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attending leakges from oltc	01-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	
832	RQ112419	OCC_201	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	C	Retrofittment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator	01-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	04-Dec-22	18:00	Subject to Delhi consent
833	RQ112453	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	Annual maintenance	30-Dec-2022	09:30	30-Dec-2022	17:30		PLANNED	Approved	30-Dec-22	09:30	30-Dec-22	17:30	
834	RQ112452	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	Annual maintenance	29-Dec-2022	09:30	29-Dec-2022	17:30		PLANNED	Approved	29-Dec-22	09:30	29-Dec-22	17:30	
835	RQ112459	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	16-Dec-2022	09:00	16-Dec-2022	19:00		PLANNED	Approved	16-Dec-22	09:00	16-Dec-22	19:00	
836	RQ112458	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	15-Dec-2022	09:00	15-Dec-2022	19:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	19:00	
837	RQ112457	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	14-Dec-2022	09:00	14-Dec-2022	19:00		PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	19:00	
838	RQ112516	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	ICT and SS aby maintenance i.e. bay testing, relay testing and defects rectification and bird nest removal from Gantry	01-Dec-2022	10:00	01-Dec-2022	16:00		PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	16:00	
839	RQ112454	OCC_201	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	Dehydration of OLTC oil of ICT-4	01-Dec-2022	09:30	01-Dec-2022	17:30		PLANNED	Approved	01-Dec-22	09:30	01-Dec-22	17:30	
840	RQ111692	OCC_201	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Paint on HVWSS Pipes	30-Dec-2022	09:00	30-Dec-2022	17:00		PLANNED	Approved	30-Dec-22	09:00	30-Dec-22	17:00	
841	RQ111691	OCC_201	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of 205 89C & 89 L, CT 205 & CB 205	28-Dec-2022	09:00	28-Dec-2022	17:00		PLANNED	Approved	28-Dec-22	09:00	28-Dec-22	17:00	

842	RQ111690	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Paint on HVWSS Pipes	23-Dec-2022	09:00	23-Dec-2022	17:00		PLANNED	Approved	23-Dec-22	09:00	23-Dec-22	17:00	
843	RQ111689	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89A & 201 89B	22-Dec-2022	09:00	22-Dec-2022	17:00		PLANNED	Approved	22-Dec-22	09:00	22-Dec-22	17:00	
844	RQ111688	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Paint on HVWSS Pipes	16-Dec-2022	09:00	16-Dec-2022	17:00		PLANNED	Approved	16-Dec-22	09:00	16-Dec-22	17:00	
845	RQ111686	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	15-Dec-2022	09:00	15-Dec-2022	17:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	17:00	
846	RQ111687	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15-Dec-2022	09:00	15-Dec-2022	17:00		PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	17:00	
847	RQ111684	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	12-Dec-2022	09:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	17:00	
848	RQ111685	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes	12-Dec-2022	09:00	12-Dec-2022	17:00	-	PLANNED	Approved	12-Dec-22	09:00	12-Dec-22	17:00	
849	RQ111682	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	09-Dec-2022	09:00	09-Dec-2022	17:00	-	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00	
850	RQ111683	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes	09-Dec-2022	09:00	09-Dec-2022	17:00		PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00	
851	RQ111681	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Protection Testing	08-Dec-2022	09:00	08-Dec-2022	17:00		PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	17:00	
852	RQ111680	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Protection Testing	07-Dec-2022	09:00	07-Dec-2022	17:00		PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	17:00	
853	RQ111677	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
854	RQ111678	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	D	Annual maintenance and testing of ICT.	06-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
855	RQ111679	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes	06-Dec-2022	09:00	06-Dec-2022	17:00	-	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00	
856	RQ111676	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Protection Testing	05-Dec-2022	09:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
857	RQ111674	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	05-Dec-2022	09:00	05-Dec-2022	17:00	-	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
858	RQ111675	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	D	Annual maintenance and testing of ICT.	05-Dec-2022	09:00	05-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	17:00	
859	RQ111673	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Maintenance of Isolator 202 89L,202 89C,CT & CB	02-Dec-2022	09:00	02-Dec-2022	17:00	-	PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	17:00	
860	RQ111672	OCC_201	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-Dec-2022	09:00	01-Dec-2022	17:00		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	17:00	

861	RQ112117	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2 (UP)	UPPTCL	D	400/220 KV ICT-III SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING	27-Dec-2022	09:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	09:00	27-Dec-22	18:00	
862	RQ112116	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2 (UP)	UPPTCL	D	400/220KV ICT -II SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING	16-Dec-2022	09:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	09:00	16-Dec-22	18:00	
863	RQ112489	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	for Routine testing and Maintenance work.	14-Dec-2022	10:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	18:00	
864	RQ112443	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Transformer and Bay at 400 KV S/S Unnao.	14-Dec-2022	09:00	14-Dec-2022	17:00		PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	17:00	
865	RQ112486	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For preventive maintenance work	13-Dec-2022	10:30	13-Dec-2022	16:00	There will be no any supply interruption due this shut down.Load of sub station will be feed through 2X500MVA ICT III&IV and 1X315MVA ICT-I	PLANNED	Approved	13-Dec-22	10:30	13-Dec-22	16:00	
866	RQ112484	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	Annual Routine Testing work	13-Dec-2022	10:00	13-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	13-Dec-22	10:00	13-Dec-22	17:00	
867	RQ112115	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2 (UP)	UPPTCL	D	400/220KV ICT -I SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING.	13-Dec-2022	09:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	09:00	13-Dec-22	18:00	
868	RQ112485	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	Annual Routine Testing work	12-Dec-2022	10:00	12-Dec-2022	17:00	No Supply interruption	PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	17:00	
869	RQ112491	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	For preventive maintenance work	11-Dec-2022	10:30	11-Dec-2022	16:00	There will be no any supply interruption due this shut down.Load of sub station will be feed through 2X315MVA ICT I&II and 1X500MVA ICT-IV.	PLANNED	Approved	11-Dec-22	10:30	11-Dec-22	16:00	
870	RQ112111	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For general routine bay maintenance	09-Dec-2022	10:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	18:00	
871	RQ112488	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine protection testing and other maintenance work	09-Dec-2022	10:00	09-Dec-2022	17:00		PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	17:00	

872	RQ111776	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
873	RQ112464	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	for preventive maintenance/ CT replacement / attending CT leakage	08-Dec-2022	09:00	08-Dec-2022	17:30		PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	17:30	
874	RQ112490	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	Routine Testing of Protection Relay by T&C wing	07-Dec-2022	10:00	07-Dec-2022	16:00		PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	16:00	
875	RQ111775	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
876	RQ112112	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	05-Dec-2022	10:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	18:00	
877	RQ112456	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	for Gasket replacement work	05-Dec-2022	09:00	07-Dec-2022	17:30		PLANNED	Approved	05-Dec-22	09:00	07-Dec-22	17:30	
878	RQ111905	OCC_201	slcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	UPPTCL	D	Routine Testing and general Maintenance work	05-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	05-Dec-22	09:00	06-Dec-22	17:00	
879	RQ112110	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay general maintenance of 240 MVA ICT-II	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
880	RQ112451	OCC_201	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	For replacement of R,Y,B phases of Jack Bus of 220 KV Bus Coupler crossing over both 220 kV Main Buses	01-Dec-2022	09:00	01-Dec-2022	17:30		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	17:30	
881	RQ111904	OCC_201	slcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	D	Routine Testing and general Maintenance work	01-Dec-2022	09:00	02-Dec-2022	17:00		PLANNED	Approved	01-Dec-22	09:00	02-Dec-22	17:00	
882	RQ111825	OCC_201	slcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	D	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	01-Dec-2022	08:00	25-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	25-Dec-22	18:00	
883	RQ112217	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing of bay equipments	26-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	27-Dec-22	18:00	
884	RQ112209	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	23-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	17:00	23-Dec-22	23:00	Shutdown could be given from 1700 Hrs
885	RQ112216	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	22-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	22-Dec-22	18:00	
886	RQ112218	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing of bay equipments	22-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	23-Dec-22	18:00	
887	RQ112202	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21-Dec-2022	17:00	21-Dec-2022	23:00		PLANNED	Approved	21-Dec-22	17:00	21-Dec-22	23:00	
888	RQ112199	OCC_201	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	20-Dec-2022	17:00	20-Dec-2022	23:00		PLANNED	Approved	20-Dec-22	17:00	20-Dec-22	23:00	

889	RQ112212	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19-Dec-2022	17:00	19-Dec-2022	23:00		PLANNED	Approved	19-Dec-22	17:00	19-Dec-22	23:00	
890	RQ112571	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
891	RQ112197	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly Maintenance	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
892	RQ112207	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
893	RQ112206	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	Maintenance work of bay equipments , isolators with testing and oil filling in ILT	15-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	16-Dec-22	18:00	Subject to load management by Rajasthan
894	RQ112214	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
895	RQ112204	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
896	RQ112201	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	C	Maintenance work of bay equipments , isolators and testing work of bay equipments.	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	Subject to load management by Rajasthan
897	RQ112198	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
898	RQ112210	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
899	RQ112215	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00	
900	RQ112205	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
901	RQ112200	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	Maintenance work of bay equipments , isolators with testing and oil filling	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	Subject to load management by Rajasthan
902	RQ112219	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
903	RQ112213	OCC_201	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Continuous Shutdown Annual maintenance and testing of station transformer#1 & bay equipments.	07-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	08-Dec-22	18:00	
904	RQ112203	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	outine maintenance of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	

905	RQ112211	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
906	RQ112208	OCC_201	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Quarterly / yearly Maintenance along with testing of Bay equipments	03-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
907	RQ112624	OCC_201	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	tan delta testing of ICT-1 along with 220kV incomer	25-Dec-2022	09:00	25-Dec-2022	14:00	During the shutdown load shall be managed on ICT-4	PLANNED	Approved	25-Dec-22	09:00	25-Dec-22	14:00	
908	RQ111878	OCC_201	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	Annual Shut Down & Bay Isolator Replacement	16-Dec-2022	08:00	26-Dec-2022	18:00	Annual Shut Down & Bay Isolator Replacement	PLANNED	Approved	16-Dec-22	08:00	26-Dec-22	18:00	
909	RQ111877	OCC_201	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)	NTPC	C	Annual Shut Down	05-Dec-2022	08:00	15-Dec-2022	18:00	Annual Shut Down	PLANNED	Approved	05-Dec-22	08:00	15-Dec-22	18:00	
910	RQ112196	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	C	"AMP works of ICT and all Bay equipment & taking spare phase in service. In addition to above scheme modification works:- 1. Cable termination works for new scheme implementation 2. 2 nos. of Bup/Oc relay installation, testing and commissioning 3. CT Primary injection and stability test 4. Integration in SCADA and testing of all signals in RHMI"	15-Dec-2022	10:00	16-Dec-2022	16:00	Kindly Approve	PLANNED	Approved	15-Dec-22	10:00	16-Dec-22	16:00	Subject to BBMB Consent
911	RQ112193	OCC_201	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	"AMP works of ICT and all Bay equipment & taking spare phase in service. In addition to above scheme modification works:- 1. Cable termination works for new scheme implementation 2. 2 nos. of Bup/Oc relay installation, testing and commissioning 3. CT Primary injection and stability test 4. Integration in SCADA and testing of all signals in RHMI"	15-Dec-2022	10:00	16-Dec-2022	16:00	Kindly Approve	PLANNED	Approved	15-Dec-22	10:00	16-Dec-22	16:00	
912	RQ112875	OCC_201	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	AMP works	16-Dec-2022	10:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	18:00	
913	RQ112838	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	Transmission Line diversion work due to construction of Ganga Expressway by UPEIDA	31-Dec-2022	08:00	09-Jan-2023	18:00		PLANNED	Approved	31-Dec-22	08:00	09-Jan-23	18:00	Subject to UP/NTPC consent
914	RQ112499	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	Permanent Restoration Work at Loc-131 and Isolator retrofitting work at Kishenpur Substation.	22-Dec-2022	09:00	22-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	22-Dec-22	09:00	22-Dec-22	18:00	Subject to NHPC/JK consent

915	RQ112498	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	Permanent Restoration Work at Loc-131 and Isolator retrofitting work at Kishenpur Substation.	21-Dec-2022	09:00	21-Dec-2022	18:00	Kindly approve	PLANNED	Approved	21-Dec-22	09:00	21-Dec-22	18:00	Subject to NHPC/JK consent
916	RQ112246	OCC_201	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	C	Annual Bay Maintenance	19-Dec-2022	08:30	21-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:30	21-Dec-22	18:00	
917	RQ112185	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	For AMP Work	16-Dec-2022	09:00	16-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	16-Dec-22	09:00	16-Dec-22	16:30	Shutdown revival should be before 1630 Hrs
918	RQ112502	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	15-Dec-2022	09:00	15-Dec-2022	18:00	Kindly approve	PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	18:00	Subject to NHPC/JK consent
919	RQ112503	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	15-Dec-2022	09:00	15-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	15-Dec-22	09:00	15-Dec-22	18:00	Subject to NHPC/JK consent
920	RQ112184	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS	14-Dec-2022	09:00	14-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	16:30	Shutdown revival should be before 1630 Hrs
921	RQ112155	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	For AMP Work	09-Dec-2022	10:00	09-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	17:00	Subject to NHPC/JK consent
922	RQ112294	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
923	RQ112249	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	Cleaning of polymer insulator of polluted stretch & Bird guard fixing	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
924	RQ112256	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWER GRID	D	Joint Maintenance work of transmission line and Switch yard AMP work with Sub-station such as refixing of Arcing horn, Cond. VD, Grading Ring, Refixing of bird guard, tightening of jumper and required other maintenance activity	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
925	RQ112154	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS	07-Dec-2022	10:00	07-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	17:00	Subject to NHPC/JK consent
926	RQ112254	OCC_201	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	C	Annual Bay Maintenance	07-Dec-2022	08:30	09-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:30	09-Dec-22	18:00	



927	RQ112248	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch	07-Dec-2022	08:00	08-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	07-Dec-22	08:00	08-Dec-22	18:00	
928	RQ112501	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).	06-Dec-2022	09:00	06-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	18:00	Subject to NHPC/JK consent
929	RQ112500	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).	06-Dec-2022	09:00	06-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	18:00	Subject to NHPC/JK consent
930	RQ112497	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	C	SD REQUIRED FOR NHAI DIVERSION WORK OF 220KV DRASS-AULSTANG LINE NEAR SONAMARG DUE TO CONSTRUCTION OF A CONNECTING ROAD ACROSS ZOJILA PASS ON SONAMARG-KARGIL SECTION OF NH-01.	05-Dec-2022	09:30	06-Dec-2022	17:30	Kindly approve	PLANNED	Approved	05-Dec-22	09:30	06-Dec-22	17:30	Subject to JK and NHPC consent
931	RQ112247	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch	05-Dec-2022	08:00	06-Dec-2022	18:00	other ckt will be in non auto mode	PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	
932	RQ112943	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	For OPGW Rectification work	01-Dec-2022	10:00	05-Dec-2022	18:00	Kindly approve	PLANNED	Approved	01-Dec-22	10:00	05-Dec-22	18:00	Subject to NHPC/JK consent
933	RQ112496	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	C	SD REQUIRED FOR NHAI DIVERSION WORK OF 220KV DRASS-AULSTANG LINE NEAR SONAMARG DUE TO CONSTRUCTION OF A CONNECTING ROAD ACROSS ZOJILA PASS ON SONAMARG-KARGIL SECTION OF NH-01.	01-Dec-2022	09:30	02-Dec-2022	17:30	Kindly approve	PLANNED	Approved	01-Dec-22	09:30	02-Dec-22	17:30	Subject to JK and NHPC consent
934	RQ112367	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	Replacement of Jack Bus is very urgent, if not replaced on time,it may fall on 220 kV Main Buses due to which possibility of damaging other	01-Dec-2022	09:00	01-Dec-2022	09:30		PLANNED	Approved	20-Nov-22	09:00	20-Nov-22	09:30	Subject to UK consent/Can be availed on Sunday

935	RQ112492	OCC_201	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWER GRID	C	For completion of tower erection & stringing works in LILO portion along with temporary tapping arrangement of LILO Line at 220/33 kV Chowadhi (New) Sub-Station with existing Transmission Line.	01-Dec-2022	09:00	11-Dec-2022	18:00	Note: 1. The shutdown of Line will include name of Sub-Station at both end with ownership of stations and ownership of line mentioned, as shown above. 2. The Shutdown of Sub-Station Bus will include name of Sub-Station with associated lines with ownership as shown above.	PLANNED	Approved	01-Dec-22	09:00	11-Dec-22	18:00	FTC clearance required; JK Has to manage load
936	RQ112369	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	Replacement of Jack Bus is very urgent, if not replaced on time, it may fall on 220 kV Main Buses due to which possibility of damaging other	01-Dec-2022	09:00	01-Dec-2022	09:30		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	09:30	
937	RQ112327	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	27-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	28-Dec-22	18:00	
938	RQ112330	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	27-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	28-Dec-22	18:00	
939	RQ112139	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	22-Dec-2022	10:00	22-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	22-Dec-22	10:00	22-Dec-22	18:00	
940	RQ112140	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	22-Dec-2022	10:00	22-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	22-Dec-22	10:00	22-Dec-22	18:00	

941	RQ112137	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line	16-Dec-2022	10:00	16-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	18:00	
942	RQ112138	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line	16-Dec-2022	10:00	16-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	18:00	
943	RQ112223	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2	HVPNL	D	AMP Work on bay	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
944	RQ112222	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1	HVPNL	D	AMP Work on bay	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
945	RQ112255	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	HVPNL	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	
946	RQ112329	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	05-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	
947	RQ112328	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	05-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	06-Dec-22	18:00	
948	RQ112927	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance works	26-Dec-2022	10:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	10:00	26-Dec-22	18:00	
949	RQ112251	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2	UPPTCL	D	For AMP Works at Baghpat s/s	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
950	RQ112250	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1	UPPTCL	D	For AMP Works at Baghpat s/s	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
951	RQ112833	OCC_201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	AMP work	14-Dec-2022	09:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	09:00	14-Dec-22	18:00	
952	RQ112253	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	D	For AMP Works at Baghpat s/s	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
953	RQ112252	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	For AMP Works at Baghpat s/s	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	

954	RQ112641	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping Chopping of tree in Line corridor	12-Dec-2022	09:00	16-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	09:00	16-Dec-22	18:00	
955	RQ112640	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping Chopping of tree in Line corridor	05-Dec-2022	09:00	09-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	09:00	09-Dec-22	18:00	
956	RQ112366	OCC_201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	Replacement of Jack Bus is very urgent, if not replaced on time,it may fall on 220 kV Main Buses due to which possibility of damaging other	01-Dec-2022	09:00	01-Dec-2022	09:30		PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	09:30	
957	RQ112288	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	22-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	23-Dec-22	18:00	Subject to Haryana/BBMB consent
958	RQ112289	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	22-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	23-Dec-22	18:00	Subject to Haryana/BBMB consent
959	RQ112286	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	22-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	23-Dec-22	18:00	Subject to Haryana/BBMB consent
960	RQ112287	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	22-Dec-2022	08:00	23-Dec-2022	18:00		PLANNED	Approved	22-Dec-22	08:00	23-Dec-22	18:00	Subject to Haryana/BBMB consent
961	RQ112945	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Mtc. of Critical Polluted Towers	21-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	22-Dec-22	18:00	
962	RQ112953	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA L-GANGUWAL (BB) CKT-1	BBMB	D	For attending hot points	17-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	17-Dec-22	08:00	17-Dec-22	18:00	
963	RQ112325	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP31-AP32)	16-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	17-Dec-22	18:00	
964	RQ112548	OCC_201	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
965	RQ112954	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA L-GANGUWAL (BB) CKT-2	BBMB	D	For attending hot points	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
966	RQ112951	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
967	RQ112950	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half Yearly Mtc..	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	

968	RQ112131	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17.	12-Dec-2022	10:00	12-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	18:00	
969	RQ112948	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half Yearly Mtc..	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
970	RQ112947	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	For overhauling of 220kv Isolators	12-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	15-Dec-22	18:00	
971	RQ112933	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	
972	RQ112549	OCC_201	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of isolator at 220KV GSS BBMB Charkhi Dadri( Automation work)	08-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	10-Dec-22	18:00	
973	RQ112944	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Mtc. of Critical Polluted Towers	08-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	09-Dec-22	18:00	
974	RQ112937	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Critical Polluted Towers	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	
975	RQ112936	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of Critical Polluted Towers	02-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	03-Dec-22	18:00	
976	RQ112934	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Yearly Maintenance	01-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	
977	RQ112931	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	उपकेन्द्र के स्वचालित हेतु	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
978	RQ112326	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP31-AP32)	01-Dec-2022	08:00	02-Dec-2022	18:00	along with 220 KV S/C KHETRI-CHIRAWA (RVPNL)	PLANNED	Approved	01-Dec-22	08:00	02-Dec-22	18:00	
979	RQ112973	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
980	RQ112974	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	

981	RQ112183	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	D	FOR AMP WORKS	21-Dec-2022	09:00	21-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	21-Dec-22	09:00	21-Dec-22	18:00
982	RQ112176	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	For line maintenance work	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00
983	RQ112173	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For bay and line maintenance work	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00
984	RQ112160	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For quarterly maintenance work of whole grid sub-station	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	04-Dec-22	18:00
985	RQ112162	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	For Bay / Line maintenance & tree trimming work under line	15-Dec-2022	08:00	18-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	18-Dec-22	18:00
986	RQ112296	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Retrofitting of Distance Relay SEL321	11-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	11-Dec-22	08:00	11-Dec-22	18:00
987	RQ112295	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Retrofitting of Distance Relay SEL321	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00
988	RQ112174	OCC_201	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance and Tree Trimming work	09-Dec-2022	08:00	09-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	09-Dec-22	18:00
989	RQ112952	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of transmission lines	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00
990	RQ112935	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Yearly Maintenance	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00
991	RQ112523	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Annual maintenance of Line Elements	08-Dec-2022	09:00	08-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	08-Dec-22	09:00	08-Dec-22	17:00
992	RQ112522	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Annual maintenance of Line Elements	07-Dec-2022	09:00	07-Dec-2022	17:00	Kindly approve	PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	17:00
993	RQ112524	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Annual maintenance of Line Elements	06-Dec-2022	09:00	06-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	06-Dec-22	09:00	06-Dec-22	17:00
994	RQ112932	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Yearly Maintenance	04-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	05-Dec-22	18:00
995	RQ112941	OCC_201	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. Of S/Stn. equipment	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	08:00	04-Dec-22	18:00
996	RQ112527	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP Works	03-Dec-2022	09:00	03-Dec-2022	17:00	Kindly approve	PLANNED	Approved	03-Dec-22	09:00	03-Dec-22	17:00

997	RQ112156	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(P5) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	02-Dec-2022	10:00	02-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	17:00	
998	RQ111794	OCC_201	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	12-Dec-2022	10:00	12-Dec-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	16:30	
999	RQ112961	OCC_201	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Yearly periodic maintenance of 220/33 kv Substation Phozal	07-Dec-2022	09:00	07-Dec-2022	22:00	220 KV and 33 kv bus at Phozal substation will remain energized during the entire shutdown	PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	22:00	
1000	RQ111793	OCC_201	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	05-Dec-2022	10:00	10-Dec-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Rejected					Club with sr no 1007
1001	RQ112960	OCC_201	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Yearly periodic maintenance of 220/33 kv Substation Phozal	05-Dec-2022	09:00	05-Dec-2022	22:00	220 KV and 33 kv bus at Phozal substation will remain energized during the entire shutdown	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	22:00	
1002	RQ111792	OCC_201	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Dec-2022	10:00	03-Dec-2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Rejected					Club with sr no 1007

1003	RQ112972	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
1004	RQ112970	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
1005	RQ112971	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	
1006	RQ112986	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules removal work under OPGW Works	01-Dec-2022	08:00	15-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	15-Dec-22	18:00	Subject to AD Hydro/HP consent; One ckt shutdown could be given at a time
1007	RQ112985	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules removal work under OPGW Works	01-Dec-2022	08:00	15-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	15-Dec-22	18:00	Subject to AD Hydro/HP consent; One ckt shutdown could be given at a time/Club with Sr No 1000 and 1002
1008	RQ112984	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules removal work under OPGW Works	01-Dec-2022	08:00	15-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	15-Dec-22	18:00	Subject to AD Hydro/HP consent; One ckt shutdown could be given at a time
1009	RQ112191	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1	HPPTCL	D	Line and Bay AMP works	09-Dec-2022	10:00	09-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	09-Dec-22	10:00	09-Dec-22	17:00	
1010	RQ112192	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2	HPPTCL	D	Line and Bay AMP works	08-Dec-2022	10:00	08-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	08-Dec-22	10:00	08-Dec-22	17:00	
1011	RQ112635	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	PMS Activities	09-Dec-2022	09:00	09-Dec-2022	17:00	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 shall remain in service	PLANNED	Approved	09-Dec-22	09:00	09-Dec-22	17:00	
1012	RQ112634	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	PMS Activities	07-Dec-2022	09:00	07-Dec-2022	17:00	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 shall remain in service	PLANNED	Approved	07-Dec-22	09:00	07-Dec-22	17:00	
1013	RQ112636	OCC_201	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power limited.	05-Dec-2022	09:30	05-Dec-2022	11:00	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1,2 & 3 shall remain in service	PLANNED	Approved	05-Dec-22	09:30	05-Dec-22	11:00	
1014	RQ112164	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-2	UNDEF	D	For AMP Work	08-Dec-2022	10:00	08-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	08-Dec-22	10:00	08-Dec-22	17:00	
1015	RQ112163	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-1	UNDEF	D	FOR AMP WORKS	06-Dec-2022	10:00	06-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	06-Dec-22	10:00	06-Dec-22	17:00	



1016	RQ112272	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay and LM erection	07-Dec-2022	17:00	17-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	07-Dec-22	19:00	17-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1017	RQ112275	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay and LM erection	07-Dec-2022	17:00	17-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	07-Dec-22	19:00	17-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1018	RQ112276	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay and LM erection	07-Dec-2022	17:00	17-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	07-Dec-22	19:00	17-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1019	RQ112561	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)- ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	AMP Works(CT testing,LA megger )	05-Dec-2022	09:00	05-Dec-2022	18:00	Kindly approve	PLANNED	Approved	05-Dec-22	09:00	05-Dec-22	18:00	Subject to JK consent
1020	RQ112278	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02-Dec-2022	17:00	07-Dec-2022	23:00		PLANNED	Approved	02-Dec-22	19:00	07-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1021	RQ112277	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1022	RQ112273	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02-Dec-2022	17:00	07-Dec-2022	23:00		PLANNED	Approved	02-Dec-22	19:00	07-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1023	RQ112274	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1024	RQ112267	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs

1025	RQ112279	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1026	RQ112266	OCC_201	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGHZ (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1	NTPC_DEVIKOT	D	For testing and commissioning works with TBC Bay and LM erection	01-Dec-2022	17:00	06-Dec-2022	23:00	CONSTRUCTION WORK	PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1027	RQ112680	OCC_201	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	29-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	29-Dec-22	08:00	29-Dec-22	18:00	
1028	RQ112678	OCC_201	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	29-Dec-2022	08:00	29-Dec-2022	18:00		PLANNED	Approved	29-Dec-22	08:00	29-Dec-22	18:00	
1029	RQ112683	OCC_201	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	28-Dec-2022	08:00	28-Dec-2022	18:00		PLANNED	Approved	28-Dec-22	08:00	28-Dec-22	18:00	
1030	RQ112867	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	New Bay extension work - For Final Bus bar testing with Bus2	27-Dec-2022	08:00	27-Dec-2022	18:00		PLANNED	Approved	27-Dec-22	08:00	27-Dec-22	18:00	
1031	RQ112866	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	New Bay extension work - For Final Bus bar testing with Bus1	26-Dec-2022	10:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	10:00	26-Dec-22	18:00	
1032	RQ112684	OCC_201	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	26-Dec-2022	08:00	26-Dec-2022	18:00		PLANNED	Approved	26-Dec-22	08:00	26-Dec-22	18:00	
1033	RQ112694	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	24-Dec-2022	17:00	30-Dec-2022	23:00		PLANNED	Approved	24-Dec-22	19:00	30-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1034	RQ112865	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	New Bay extension work - For Jumper connection of New 209 bay Bus 2 Isolator	24-Dec-2022	10:00	24-Dec-2022	18:00		PLANNED	Approved	24-Dec-22	10:00	24-Dec-22	18:00	
1035	RQ112616	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	Bay Extension Works at Bhadla-II SS	23-Dec-2022	17:00	23-Dec-2022	23:00	AT BHADLA-2	PLANNED	Approved	23-Dec-22	19:00	23-Dec-22	23:00	Shutdown should be from 1900 Hrs
1036	RQ112864	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	New Bay extension work - For Jumper connection of New 209 bay Bus 1 Isolator	23-Dec-2022	10:00	23-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	10:00	23-Dec-22	18:00	
1037	RQ112695	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-Dec-2022	17:00	28-Dec-2022	23:00		PLANNED	Approved	22-Dec-22	19:00	28-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1038	RQ112615	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	Bay Extension Works at Bhadla-II SS	22-Dec-2022	17:00	22-Dec-2022	23:00	AT BHADLA-2	PLANNED	Approved	22-Dec-22	19:00	22-Dec-22	23:00	Shutdown should be from 1900 Hrs
1039	RQ112605	OCC_201	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension Works at Bhadla-II SS	21-Dec-2022	17:00	21-Dec-2022	23:00		PLANNED	Approved	21-Dec-22	19:00	21-Dec-22	23:00	Shutdown should be from 1900 Hrs
1040	RQ112863	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 2 Isolator	21-Dec-2022	08:00	22-Dec-2022	18:00		PLANNED	Approved	21-Dec-22	08:00	22-Dec-22	18:00	
1041	RQ112604	OCC_201	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension Works at Bhadla-II SS	20-Dec-2022	17:00	20-Dec-2022	23:00		PLANNED	Approved	20-Dec-22	19:00	20-Dec-22	23:00	Shutdown should be from 1900 Hrs

1042	RQ112603	OCC_201	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works at Bhadla-II SS	19-Dec-2022	17:00	19-Dec-2022	23:00		PLANNED	Approved	19-Dec-22	19:00	19-Dec-22	23:00	Shutdown should be from 1900 Hrs
1043	RQ112862	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 1 Isolator	19-Dec-2022	10:00	20-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	10:00	20-Dec-22	18:00	
1044	RQ112602	OCC_201	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works at Bhadla-II SS	18-Dec-2022	17:00	18-Dec-2022	23:00		PLANNED	Approved	18-Dec-22	19:00	18-Dec-22	23:00	Shutdown should be from 1900 Hrs
1045	RQ112861	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	16-Dec-2022	10:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	10:00	16-Dec-22	18:00	
1046	RQ112883	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP works	14-Dec-2022	10:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	10:00	14-Dec-22	18:00	
1047	RQ112631	OCC_201	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	D	For AMP Work	14-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	14-Dec-22	18:00	
1048	RQ112598	OCC_201	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	D	400/220KV ICT2 DROPPER CONNECTION WORK	13-Dec-2022	17:00	13-Dec-2022	23:00		PLANNED	Approved	13-Dec-22	19:00	13-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1049	RQ112630	OCC_201	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	D	FOR AMP WORK	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
1050	RQ112669	OCC_201	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	13-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	13-Dec-22	08:00	13-Dec-22	18:00	
1051	RQ112882	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP works	12-Dec-2022	10:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	10:00	12-Dec-22	18:00	
1052	RQ112629	OCC_201	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	D	FOR AMP WORK	12-Dec-2022	08:00	12-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	12-Dec-22	18:00	
1053	RQ112508	OCC_201	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	AMP work of 220 kv Bus-1.	10-Dec-2022	09:00	10-Dec-2022	18:00	Kindly approve	PLANNED	Approved	10-Dec-22	09:00	10-Dec-22	18:00	
1054	RQ112668	OCC_201	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	FOR AMP WORK	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
1055	RQ112187	OCC_201	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	POWER GRID	D	For verification of selective trip logic circuit	07-Dec-2022	10:00	07-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	07-Dec-22	10:00	07-Dec-22	17:00	
1056	RQ112656	OCC_201	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	08:00	07-Dec-22	18:00	
1057	RQ112685	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	07-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	19:00	11-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1058	RQ112687	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	07-Dec-2022	08:00	11-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	19:00	11-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1059	RQ112646	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	GIS Erection	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	19:00	07-Dec-22	23:00	Shutdown should be from 1900 Hrs
1060	RQ112647	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	GIS Erection	07-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	07-Dec-22	19:00	07-Dec-22	23:00	Shutdown should be from 1900 Hrs
1061	RQ112860	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	AMP works	06-Dec-2022	10:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	10:00	06-Dec-22	18:00	
1062	RQ112189	OCC_201	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(PG)	POWER GRID	D	For verification of selective trip logic circuit	06-Dec-2022	10:00	06-Dec-2022	17:00	KINDLY APPROVE	PLANNED	Approved	06-Dec-22	10:00	06-Dec-22	17:00	
1063	RQ112150	OCC_201	cpcc2_sd	BUS	220KV BUS 3 AT ABDULLAPUR(PG)	POWER GRID	D	For Annual Maintenance work	06-Dec-2022	09:00	07-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	06-Dec-22	09:00	07-Dec-22	18:00	

1064	RQ112667	OCC_201	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	FOR AMP WORK	06-Dec-2022	08:00	07-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	07-Dec-22	18:00	
1065	RQ112655	OCC_201	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	08:00	06-Dec-22	18:00	
1066	RQ112644	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	GIS Equipment Erection	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	19:00	06-Dec-22	23:00	Shutdown should be from 1900 Hrs
1067	RQ112645	OCC_201	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	GIS Equipment Erection	06-Dec-2022	08:00	06-Dec-2022	18:00		PLANNED	Approved	06-Dec-22	19:00	06-Dec-22	23:00	Shutdown should be from 1900 Hrs
1068	RQ112188	OCC_201	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(PG)	POWER GRID	D	For verification of selective trip logic circuit	05-Dec-2022	10:00	05-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	05-Dec-22	10:00	05-Dec-22	17:00	
1069	RQ113003	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	Isolator Allignment W2.W4.Q12.Q11	03-Dec-2022	10:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	10:00	03-Dec-22	18:00	
1070	RQ112591	OCC_201	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWER GRID	D	FOR AMP WORK	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
1071	RQ112871	OCC_201	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	02-Dec-2022	10:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	10:00	02-Dec-22	18:00	
1072	RQ112521	OCC_201	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	Cleaning of suspension insulators on bus	02-Dec-2022	09:00	02-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	02-Dec-22	09:00	02-Dec-22	18:00	
1073	RQ112679	OCC_201	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
1074	RQ112686	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1075	RQ112692	OCC_201	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay	01-Dec-2022	17:00	06-Dec-2022	23:00		PLANNED	Approved	01-Dec-22	19:00	06-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1076	RQ112152	OCC_201	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	FOR AMP WORKS	01-Dec-2022	10:00	01-Dec-2022	17:00	Kindly Approve	PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	17:00	
1077	RQ112870	OCC_201	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	01-Dec-2022	10:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	10:00	01-Dec-22	18:00	
1078	RQ112520	OCC_201	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	Cleaning of suspension insulators on bus	01-Dec-2022	09:00	01-Dec-2022	18:00	Kindly approve	PLANNED	Approved	01-Dec-22	09:00	01-Dec-22	18:00	
1079	RQ112677	OCC_201	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	
1080	RQ112956	OCC_201	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Half Yearly Mtc..	19-Dec-2022	08:00	19-Dec-2022	18:00		PLANNED	Approved	19-Dec-22	08:00	19-Dec-22	18:00	
1081	RQ112955	OCC_201	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Half Yearly Mtc..	10-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	10-Dec-22	08:00	10-Dec-22	18:00	
1082	RQ112957	OCC_201	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Half Yearly Mtc..	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	05-Dec-22	18:00	
1083	RQ112556	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-2	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.	17-Dec-2022	09:00	27-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	17-Dec-22	09:00	27-Dec-22	18:00	Subject to JK/NHPC consent

1084	RQ112555	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-1	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID	17-Dec-2022	09:00	27-Dec-2022	18:00	Kindly approve	PLANNED	Approved	17-Dec-22	09:00	27-Dec-22	18:00	Subject to JK/NHPC consent
1085	RQ112550	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	For providing double Jumpering in 06 Nos Gantry & tightening of Arcing Horn & Jumper nut/bolts.	05-Dec-2022	09:00	08-Dec-2022	18:00	Kindly approve	PLANNED	Approved	05-Dec-22	09:00	08-Dec-22	18:00	Subject to JK/NHPC consent
1086	RQ112551	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	For providing double Jumpering in Gantry & tightening of Arcing Horn & Jumper nut/bolts.	05-Dec-2022	09:00	08-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	05-Dec-22	09:00	08-Dec-22	18:00	Subject to JK/NHPC consent
1087	RQ112975	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	Subject to JK/NHPC consent
1088	RQ112977	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Dec-2022	08:00	31-Dec-2022	18:00	KINDLY APPROVE	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	Subject to JK/NHPC consent
1089	RQ112976	OCC_201	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Dec-2022	08:00	31-Dec-2022	18:00	Kindly Approve	PLANNED	Approved	01-Dec-22	08:00	31-Dec-22	18:00	Subject to JK/NHPC consent
1090	RQ112159	OCC_201	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHED I(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	For Line and bay Maintenance	15-Dec-2022	08:00	15-Dec-2022	18:00		PLANNED	Approved	15-Dec-22	08:00	15-Dec-22	18:00	
1091	RQ112079	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tigtning of jumpers, tree cutting and ground mtc. etc	14-Dec-2022	08:00	17-Dec-2022	18:00		PLANNED	Approved	14-Dec-22	08:00	17-Dec-22	18:00	
1092	RQ112080	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	tightening of jumpers tree cutting and ground mtc. etc	12-Dec-2022	08:00	13-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	13-Dec-22	18:00	
1093	RQ112078	OCC_201	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tigtning of jumpers, tree cutting and ground mtc. etc	09-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	09-Dec-22	08:00	10-Dec-22	18:00	
1094	RQ112118	OCC_201	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	construction of 132 kv S/c line on D/c Tower from Pithoragarh to Lohaghat (Stringing work)	01-Dec-2022	09:00	06-Dec-2022	17:00		PLANNED	Approved	01-Dec-22	09:00	06-Dec-22	17:00	
1095	RQ112574	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	16-Dec-2022	08:00	16-Dec-2022	18:00		PLANNED	Approved	16-Dec-22	08:00	16-Dec-22	18:00	
1096	RQ112577	OCC_201	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWER GRID	D	FOR AMP WORK	08-Dec-2022	08:00	08-Dec-2022	18:00		PLANNED	Approved	08-Dec-22	08:00	08-Dec-22	18:00	

1097	RQ112807	OCC_201	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULLING	23-Dec-2022	08:00	30-Dec-2022	18:00		PLANNED	Approved	23-Dec-22	08:00	30-Dec-22	18:00	
1098	RQ112767	OCC_201	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWER GRID	C	FOR THE REPLACEMENT OF SSF FLANGE IN THE CB	12-Dec-2022	08:00	14-Dec-2022	18:00		PLANNED	Approved	12-Dec-22	08:00	14-Dec-22	18:00	
1099	RQ112760	OCC_201	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER, LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	05-Dec-2022	08:00	10-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	08:00	10-Dec-22	18:00	
1100	RQ112775	OCC_201	cpcc1_sd	BAY	A219 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AT 220 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	05-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	05-Dec-22	19:00	05-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1101	RQ112773	OCC_201	cpcc1_sd	BAY	A216 TRANSFER BUS BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AT 220 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 400kv CT	04-Dec-2022	08:00	04-Dec-2022	18:00		PLANNED	Approved	04-Dec-22	19:00	04-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1102	RQ112774	OCC_201	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR CONST WORKS OF PHASE-2	01-Dec-2022	08:00	05-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	19:00	05-Dec-22	23:00	Shutdown could be given from 1900 Hrs

1103	RQ112772	OCC_201	cpcc1_sd	BAY	A220 MAIN BAY - 220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1 (ASEJOL) AT 220 KV FATEHGARH_II(PG)	ASEJOL	D	For DGA oil testing of bay 400kV CT	03-Dec-2022	08:00	03-Dec-2022	18:00		PLANNED	Approved	03-Dec-22	19:00	03-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1104	RQ112771	OCC_201	cpcc1_sd	BAY	A221 MAIN BAY - 220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2 (ASEJOL) AT 220 KV FATEHGARH_II(PG)	ASEJOL	D	For DGA oil testing of bay 400kV CT	02-Dec-2022	08:00	02-Dec-2022	18:00		PLANNED	Approved	02-Dec-22	19:00	02-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1105	RQ112770	OCC_201	cpcc1_sd	BAY	A222 MAIN BAY - 220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1 (NTPC_DEVIKOT) AT 220 KV FATEHGARH_II(PG)	NTPC_DEVIKOT	D	For DGA oil testing of bay 400kV CT	01-Dec-2022	08:00	01-Dec-2022	18:00		PLANNED	Approved	01-Dec-22	19:00	01-Dec-22	23:00	Shutdown could be given from 1900 Hrs
1106	RQ113004	OCC_201	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	C	FOR INTERNAL INSPECTION OF BLOCK#2 NORTH SIDE T12 CONVERTER TRANSFORMER	07-Dec-2022	10:00	13-Dec-2022	18:00	AMP of Filter Bank of BLOCK#2 i.e. B2Z,13,21,23 ,BLOCK#2 converter transformers & converter bays is clubbed with this outage. Protection Testing of Relays associated with BLOCK#2 along with Re tuning of filter bay PSD by SIEMENS will be also be carried out during this shutdown. BLOCK-1 will remain in service.	PLANNED	Approved	07-Dec-22	10:00	13-Dec-22	18:00	Subjected to WRPC approval
1107	RQ112872	OCC_201	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	Shutdown of both the TCSC FSCs are required simultaneously for carry out modification in TCSC cooling pump AC supply scheme modifications	29-Dec-2022	10:00	29-Dec-2022	18:00		PLANNED	Approved	29-Dec-22	10:00	29-Dec-22	18:00	

1108	RQ112873	OCC_201	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	Shutdown of both the TCSC FSCs are required simultaneously for carry out modification in TCSC cooling pump AC supply scheme modifications	29-Dec-2022	10:00	29-Dec-2022	18:00		PLANNED	Approved	29-Dec-22	10:00	29-Dec-22	18:00	
1109	RQ112519	OCC_201	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	Installation of insulation sleeves, Installation of controller rack and other annual maint activities	19-Dec-2022	09:00	21-Dec-2022	18:00	Kindly approve	PLANNED	Approved	19-Dec-22	09:00	21-Dec-22	18:00	
1110	RQ112800	OCC_201	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z1 at DADRI(PG)	POWER GRID	D	For FILTER BANK equipment AMP work	03-Dec-2022	08:00	03-Dec-2022	18:00	Shutdown of filter bank 1 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Binole link	PLANNED	Approved	03-Dec-22	08:00	03-Dec-22	18:00	
1111	RQ112799	OCC_201	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z2 at DADRI(PG)	POWER GRID	D	For FILTER BANK equipment AMP work	02-Dec-2022	08:00	02-Dec-2022	18:00	Shutdown of filter bank 2 is to be clubbed with shutdown of Pole 1 of Rihand Dadri HVDC Binole link	PLANNED	Approved	02-Dec-22	08:00	02-Dec-22	18:00	
1112	RQ112798	OCC_201	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWER GRID	D	For FILTER BANK equipment AMP work	01-Dec-2022	08:00	01-Dec-2022	18:00	Shutdown of filter bank 3 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Binole link	PLANNED	Approved	01-Dec-22	08:00	01-Dec-22	18:00	



Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/D Status	OCC Remarks
1	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-1	8-Dec-22	08:00	8-Dec-22	18:00	D	Flashed Insulator Replacement at Loc. 67		Approved	
2	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	8-Dec-22	08:00	8-Dec-22	18:00	D	To facilitate shutdown on parallel circuit		Approved	
3	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	9-Dec-22	08:00	9-Dec-22	18:00	D	Flashed Insulator Replacement at Loc. 88		Approved	
4	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	9-Dec-22	08:00	9-Dec-22	18:00	D	To facilitate shutdown on parallel circuit		Approved	
5	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	20-Dec-22	08:00	21-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
6	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	20-Dec-22	08:00	21-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
7	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	22-Dec-22	08:00	23-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
8	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	22-Dec-22	08:00	23-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
9	ERPC	ER-1	400KV-PATNA-BALIA-1	11-Dec-22	08:00	12-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	May be clubbed with sl 13	Approved	May be clubbed with sl 13
10	ERPC	ER-1	A/R of 400KV-PATNA-BALIA-2	11-Dec-22	08:00	12-Dec-22	18:00	D	To facilitate shutdown on parallel circuit		Approved	
11	ERPC	ER-1	400KV-PATNA-BALIA-2	13-Dec-22	08:00	14-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	May be clubbed with sl 14	Approved	May be clubbed with sl 14
12	ERPC	ER-1	A/R of 400KV-PATNA-BALIA-1	13-Dec-22	08:00	14-Dec-22	18:00	D	To facilitate shutdown on parallel circuit		Approved	
13	ERPC	ER-1	400KV-PATNA-BALIA-1	5-Dec-22	09:00	24-Dec-22	17:00	C	Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line	Approved	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line
14	ERPC	ER-1	400KV-PATNA-BALIA-2	5-Dec-22	09:00	24-Dec-22	17:00	C	Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line	Approved	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line
15	ERPC	ER-1	A/R of 400KV Naubatpur-Balia-I	1-Dec-22	07:00	31-Dec-22	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD

16	ERPC	ER-1	400KV Naubatpur-Balia -I	16-Dec-22	07:00	22-Dec-22	18:00	D	For removal & fixing of aviation globule for OPGW erection work	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
17	ERPC	ER-1	A/R OF 400KV Naubatpur-Balia -II	16-Dec-22	07:00	22-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
18	ERPC	ER-1	400KV Biharsharif-Balia-D/C	20-Dec-22	07:00	24-Dec-22	18:00	D	For OPGW crossing between Ara-Dumrao to Biharsharif-Balia line under Strengthening of OPGW Network in ER Project	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
19	ERPC	ER-1	765 kV GAYA-BALIA-S/C	8-Dec-22	08:00	8-Dec-22	18:00	D	Insulator cleaning due to bird droppings at Tower location no : 47 , 48 ,49 ,50, 86, 87 ,109 , 110 and 121 to 125		Approved	
20	ERPC	ER-1	765 kV GAYA-Varanasi-I	13-Dec-22	09:30	13-Dec-22	17:30	D	Insulator cleaning due to bird droppings at Tower location no : (i) 105 (ii)108 to 117 (iii) 158		Approved	
21	ERPC	ER-1	765 kV GAYA-Varanasi-II	17-Dec-22	09:30	17-Dec-22	17:30	D	Insulator Bird Bid cleaning at Tower location no (i) 141 (ii) 142 (iii) 143		Approved	
22	ERPC	ER-1	400KV Naubatpur-Balia -II	23-Dec-22	07:00	31-Dec-22	18:00	D	For removal & fixing of aviation globule for OPGW erection work	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
23	ERPC	ER-1	A/R OF 400KV Naubatpur-Balia -I	23-Dec-22	07:00	31-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
24	ERPC	ER-1	A/R OF 765 kV GAYA-VARANASI-2	1-Dec-22	09:00	31-Dec-22	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project		Approved	
25	ERPC	ER-1	AC Filter(EAST Side) Bay No. CWC 53 at HVDC Pusauli	1-Dec-22	09:00	10-Dec-22	17:00	C	CB Replacement Work		Approved	
26	ERPC	ER-1	AC Filter(EAST Side) Bay No. CWC 54 at HVDC Pusauli	11-Dec-22	09:00	20-Dec-22	17:00	C	CB Replacement Work		Approved	
27	ERPC	ER-1	AC Filter(Northern Side) Bay No. CWC 15 at HVDC Pusauli	21-Dec-22	09:00	30-Dec-22	17:00	C	CB Replacement Work		Approved	
28	ERPC	ER-1	400KV SASARAM-VARANASI -S/C	19-Dec-22	09:30	19-Dec-22	17:30	D	Insulator Cleaning works		Approved	
29	ERPC	ER-1	A/R OF 400KV SASARAM-ALLAHABAD-S/C	19-Dec-22	09:30	19-Dec-22	17:30	D	To facilitate shutdown on parallel circuit		Approved	
30	ERPC	ER-1	400 KV BALLIA-NAUBATPUR-I	14-Dec-22	08:00	14-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
31	ERPC	ER-1	A/R OF 400 KV BALLIA-NAUBATPUR-II	14-Dec-22	08:00	14-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
32	ERPC	ER-1	400 KV BALLIA-NAUBATPUR-II	15-Dec-22	08:00	15-Dec-22	18:00	D	Insulator Cleaning near brick kilns, polluted stretches	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
33	ERPC	ER-1	A/R OF 400 KV BALLIA-NAUBATPUR-I	15-Dec-22	08:00	15-Dec-22	18:00	D	To facilitate shutdown on parallel circuit	To be staggered from 400 kV Patna Balia D/C SD	Approved	To be staggered from 400 kV Patna Balia D/C SD
34	ERPC	ER-1	220KV-KARAMNASHA (NEW)-PUSAULI-S/C	10-Dec-22	09:00	10-Dec-22	18:00	D	Main#1 Micom P444 Distance Relay Firmware upgradation and relay testing after upgradation	May be clubbed with sl 35	Approved	May be clubbed with sl 35

35	ERPC	ER-1	220KV-KARAMNASHA (NEW)-PUSAULI-S/C	4-Dec-22	08:00	5-Dec-22	18:00	D	Stringing work of 220kV D/C Pusauli Durgawati TL .Construction work under consultancy of DFCCIL		Approved	
36	WRPC	POWER GRID_ WR2	765KV-SATNA-VINDHYACHAL(PS)-2	1-Dec-22	10:00	1-Dec-22	18:00	D	For Switching of Spare with B-Ph (For taking B-Ph in Service) at Satna SS. Also to attend S/D nature defects in Line. Dia to be kept open at both ends.	ATC Curtailment of 800-1000 MW	Approved	ATC Curtailment of 800-1000 MW
37	WRPC	POWER GRID_ WR2	765KV-SATNA-ORAI-1	2-Dec-22	09:00	2-Dec-22	18:00	D	For Switching of Y-Ph with Spare at Satna (For taking Spare in Service due to Oil leakage in Y-Ph). Also attending Line S/D nature defects. Dia to be kept open at both ends and A/R in non auto mode required of 765KV Satna-Gwalior and 765KV Gwalior-Orai	ATC Curtailment of 2450 MW	Approved	ATC Curtailment of 2450 MW
38	WRPC	POWER GRID_ WR2	765KV-GWALIOR-JAIPUR-1	5-Dec-22	09:00	5-Dec-22	18:00	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends	ATC Curtailment of 450 MW	Approved	ATC Curtailment of 450 MW
39	WRPC	POWER GRID_ WR2	765KV-GWALIOR-JAIPUR-2	6-Dec-22	09:00	6-Dec-22	18:00	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends	ATC Curtailment of 450 MW	Approved	ATC Curtailment of 450 MW
40	WRPC	POWER GRID_ WR2	765KV-JABALPUR-ORAI-1	8-Dec-22	09:00	8-Dec-22	18:00	D	For Insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt 2	ATC Curtailment of 900 MW	Approved	ATC Curtailment of 900 MW
41	WRPC	POWER GRID_ WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	8-Dec-22	09:00	8-Dec-22	18:00	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends.	May be clubbed with unit at Rihand 3	Approved	May be clubbed with unit at Rihand 3
42	WRPC	POWER GRID_ WR2	765KV-JABALPUR-ORAI-2	9-Dec-22	09:00	9-Dec-22	18:00	D	For Insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt 1	ATC Curtailment of 900 MW	Approved	ATC Curtailment of 900 MW

43	WRPC	POWER GRID_W R2	765KV-GWALIOR-ORAI-1	10-Dec-22	09:00	10-Dec-22	18:00	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required		Approved	
44	WRPC	POWER GRID_W R2	400KV-VINDHYACHAL(PS)-RIHAND-2	9-Dec-22	09:00	9-Dec-22	18:00	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends.	May be clubbed with unit at Rihand 3	Approved	May be clubbed with unit at Rihand 3
45	WRPC	POWER GRID_W R2	765KV-SATNA-GWALIOR-2	12-Dec-22	09:00	12-Dec-22	18:00	D	1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required	ATC Curtailment of 2150 MW	Approved	ATC Curtailment of 2150 MW
46	WRPC	POWER GRID_W R2	765KV-BANASKANTHA-CHITTORGARH-1	13-Dec-22	09:00	13-Dec-22	18:00	D	For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 2		Approved	
47	WRPC	POWER GRID_W R2	765KV-BANASKANTHA-CHITTORGARH-2	15-Dec-22	09:00	15-Dec-22	18:00	D	For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 2		Approved	
48	WRPC	NTPC/V STPS	400KV-VINDHYACHAL-VINDHYACHAL HVDC-2	7-Dec-22	08:00	11-Dec-22	18:00	C	Annual Bay Maintenance and Testing/Replacement of 400kV CTs	HVDC pole 2 will be out of service.	Approved	HVDC pole 2 will be out of service.

**NHPC Outages: 201 OCC Meeting of NRPC**

Sr No	Name of Requesting Agency	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Remarks	NLDC/RLDC Remarks	S/D Status	OCC Remarks
1	NHPC Ltd.	SEWA-2 POWER STATION UNIT#1	NHPC Ltd.	Continuous	Repairing of Expainsion joint of Penstock	21-Nov-2022	08:00	30-Nov-2022	18:00	Complete shutdown of Power House	Approved in LGBR but not simultaneously with other machines	Approved	OCC forum Approved.
2	NHPC Ltd.	SEWA-2 POWER STATION UNIT#2	NHPC Ltd.	Continuous	Repairing of Expainsion joint of Penstock	21-Nov-2022	08:00	30-Nov-2022	18:00		Approved in LGBR but not simultaneously with other machines	Approved	OCC forum Approved.
3	NHPC Ltd.	SEWA-2 POWER STATION UNIT#3	NHPC Ltd.	Continuous	Repairing of Expainsion joint of Penstock	21-Nov-2022	08:00	30-Nov-2022	18:00		Approved in LGBR but not simultaneously with other machines	Approved	OCC forum Approved.
4	NHPC Ltd.	220KV Bairasiul-Pong	NHPC Ltd.	Daily	carry out switchyard maintenance work as well as to facilitate the	01-Dec-2022	09:00	07-Dec-2022	16:00			Approved	
5	NHPC Ltd.	220KV Bairasiul-Jessore	NHPC Ltd.	Daily	Contractor of EM-4(iii) package i.e. contract of 'installation, testing	01-Dec-2022	09:00	07-Dec-2022	16:00			Approved	

## **NTPC Unchahar shut down proposed in 201st OCC.**

Following s/d from Unchahar proposed for 201st OCC Approval.

1. 220KV Bus #1 from 08.30 Hrs -18.30 Hrs of 21.11.2022.
2. 220KV Bus #2 from 08.30 Hrs -18.30 Hrs of 22.11.2022.
3. 220 KV Transfer Bus from 08.30 Hrs -18.30 Hrs of 23.11.2022.

**Reason:** Above s/d is required on respective dates for Bus bar stability testing of FGD bay. During stability testing, shut down of one existing bay will also be required.

**Remark:** At present U#1 is under RSD so this bay will be utilized for testing, in case RSD revoked than shut down of **220KV Raebareli Line#3 line** will also be required along with Bus shut down on above dates.

Further s/d required for stringing between new bay and existing switchyard after CEA Inspection.

4. 220 KV Bus#1: from 08.30 Hrs -18.30 Hrs of 08.12.2022.
5. 220 KV Bus#2, from 08.30 Hrs -18.30 Hrs of 09.12.2022.
6. Transfer Bus : from 08.30 Hrs -18.30 Hrs of 10.12.2022.
7. **Station Transformer#4: from 08.30 Hrs of 17.11.2022-18.30 Hrs of 27.11.2022 for Protection panel replacement.**

**OCC Remarks:** May be availed subject to no other generation outage at Unchahar.

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Owner	OCC Remarks
1	PLANNED	OCC_201	sldcps_sd	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	C	WASHING OF INSULATORS STRINGS	16-Nov-2022	08:00	21-Nov-2022	17:00		PSTCL	Approved
2	PLANNED	OCC_201	sldcps_sd	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	C	WASHING OF INSULATORS STRINGS	22-Nov-2022	08:00	23-Nov-2022	17:00		PSTCL	Approved
3	PLANNED	OCC_201	sldcps_sd	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	C	WASHING OF INSULATORS STRINGS	24-Nov-2022	08:00	25-Nov-2022	17:00		PSTCL	Approved
4	PLANNED	OCC_201	sldcps_sd	400 KV RAJPURA-DHURI (PS) CKT-1	C	WASHING OF INSULATORS STRINGS	26-Nov-2022	08:00	29-Nov-2022	17:00		PSTCL	Approved
5	PLANNED	OCC_201	sldcps_sd	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	C	WASHING OF INSULATORS STRINGS	30-Nov-2022	08:00	03-Dec-2022	17:00		PSTCL	Approved
6	PLANNED	OCC_201	sldcps_sd	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	C	WASHING OF INSULATORS STRINGS	04-Dec-2022	08:00	06-Dec-2022	17:00		PSTCL	Approved
7	PLANNED	OCC_201	sldcps_sd	400 KV MUKTSAR-MAKHU (PS) CKT-2	C	WASHING OF INSULATORS STRINGS	07-Dec-2022	08:00	10-Dec-2022	17:00		PSTCL	Approved
8	PLANNED	OCC_201	sldcps_sd	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	C	WASHING OF INSULATORS STRINGS	11-Dec-2022	08:00	14-Dec-2022	17:00		PSTCL	Approved
9	PLANNED	OCC_201	sldcps_sd	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Shutdown required to complete the pending OPGW Work in diamond configuration existing between TN-122 to TN-125	21-Nov-2022	08:00	21-Nov-2022	17:00		PSTCL	Approved
10	PLANNED	OCC_201	sldcps_sd	765 KV MOGA-BHIWANI (PG) CKT-1	D	Shutdown required to complete the pending OPGW Work in diamond configuration existing between TN-122 to TN-125	21-Nov-2022	08:00	21-Nov-2022	17:00		-	Approved

**PROPOSED SHUTDOWN IN RAJASTHAN**

**400 KV GSS RVPNL HEERAPURA MONTH OF DECEMBER-2022**

S.No.	Details of transmission element		Category to which transmission element belong	Date		Timings		Reason	Reason	S/D Status	OCC Remarks
	Voltage Level	Name		From	To	From	To				
1	400 KV Heerapura-Bassi CKT-2	RVPN	A	01.12.2022	01.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
2	400 KV Heerapura-Bassi CKT-1	RVPN	A	02.12.2022	02.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
3	400 KV Heerapura-Hindaun	RVPN	A	05.12.2022	05.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments	<b>Note:</b> During S/D of this line, the 400 KV Main Bus- B and 400/220 KV, 315 MVA ILT-4 will remain off for attending 400 KV Main Bus-B	Approved	OCC Forum approved
4	400 KV Heerapura-Merta	RVPN	A	06.12.2022	06.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
5	400 KV Heerapura-Phagi CKT-1	RVPN	A	07.12.2022	07.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
6	400 KV Heerapura-Phagi CKT-2	RVPN	A	08.12.2022	08.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
7	400/220/33 KV,315MVA, ILT-4	RVPN	A	09.12.2022	09.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
8	400/220/33 KV,250MVA, ILT-3	RVPN	A	12.12.2022	12.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
9	400/220/33 KV,250 MVA, ILT-2	RVPN	A	13.12.2022	13.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
10	400/220/33 KV,250MVA, ILT-1	RVPN	A	14.12.2022	14.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side bay Equipments		Approved	OCC Forum approved
11	400 KV Main Bus A	RVPN	A	15.12.2022	15.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side		Approved	OCC Forum approved
12	400 KV Main Bus B	RVPN	A	16.12.2022	16.12.2022	08:00 Hrs	17:00 Hrs	Quarterly maintenance of 400 KV side		Approved	OCC Forum approved



**201st OCC Additional shutdown (REVISED) of Rajasthan for disussion on 14.11.2022.**

									S/D Status	OCC Remarks
1	400 KV Heerapura-Hindaun	A	05.12.2022	05.12.2022	08:00 Hrs	17:00 Hrs	For attending 400 KV Main Bus-B isolator 589BA and Y-phase Line Isolator of 400 KV Heerapura-Hindaun Quaterly maintenance of 400 KV side bay Equipments	<b>Note:</b> During S/D of 400 KV Main Bus-B and 400/220 KV, 315 MVA ILT-4 will remain off for attending 400 KV Main Bus-B isolator 589BA. Asll other elments will remain in service through Bus-A.	Approved	Subject to no element outage
2	400 KV Main Bus-B at 400kV GSS Herapura	A	05.12.2022	05.12.2022	08:00 Hrs	17:00 Hrs	Quaterly maintenance of 400 KV side bay Equipments		Approved	Subject to no element outage
3	400/220 KV, 315 MVA ILT-4 at 400kV GSS Herapura	A	05.12.2022	05.12.2022	08:00 Hrs	17:00 Hrs	To faciliate shutdown of 400kV Bus-B, 400/220 KV, 315 MVA ILT-4 has to be kept OFF as Bus-A side breaker of ILT-4 is out of circuit.		Approved	Load shall be managed by Rajasthan
4	400 KV TIE CIRCUIT BREAKER of 400kV Jodhpur-Rajwest line installed at 400 KV GSS Jodhpur	A	19.12.2022	19.12.2022	09:00 Hrs	18:00 Hrs	Quaterly Preventive Maintenance and testing work.	NO SUPPLY DISTURBANCE, SUPPLY WILL BE MAINTAINED THROGH 400 KV CIRCUIT BREAKER 1052B	Approved	Line must remain in service

S.No.	Details of transmission		Category to which	Date		Timings		Type of Shutdown (Daily/Continuous basis)	Reason	RLDC Remarks	OCC Remarks
	Voltage	Name		From	To	From	To				
1	400 KV	400 KV TIE CIRCUIT BREAKER of 400kV Jodhpur-Rajwest line installed at 400 KV GSS Jodhpur	A	19.12.2022	19.12.2022	09:00 Hrs	18:00 Hrs	Quarterly Preventive Maintenance and testing work.	NO SUPPLY DISTURBANCE, SUPPLY WILL BE MAINTAINED THROUGH 400 KV CIRCUIT BREAKER 1052B	May be given	Approved

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-201 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** GM-RTAMC, New Delhi  
**DATE:** 10-11-22

**TO :**  
**Copy:**

SE(OPN), NRPC, N DELHI  
GM (SO-1), NRLDC

Following Additional S/D are required during the month of DEC, 2022 for 201th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/D Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>765kV/400kV/220kV Lines</b>											
1	765KV Hapur-Gr. Noida (UPPTCL Line)	WUPPTCL	Contin..	01.12.2022	8:00:00	08.12.2022	20:00:00	Commissioning of 765kV LILO Line and Substation (under PMSTL TBCB project): Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning,End to end testing for protection & <b>Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr.Noida(WUPPTCL)-Meerut GIS(PMSTL)</b>		Approved	
2	400KV Maharaniabagh-Ballabgarh line	PGCIL	Contin..	05.12.2022	8:00:00	06.11.2022	19:00:00	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
3	400KV Maranibagh-Dadri line	PGCIL	Contin..	05.12.2022	8:00:00	06.11.2022	19:00:00	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
4	400KV Maharaniabagh- Mandola line-1	PGCIL	Daily	12.12.2022	10:00:00	12.12.2022	19:00:00	Replacement of faulty NRVs in all Gas Density monitors installed in this bay.	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
5	400KV Maharaniabagh- Mandola line-2	PGCIL	Daily	13.12.2022	10:00:00	13.12.2022	19:00:00	Replacement of faulty NRVs in all Gas Density monitors installed in this bay.	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
6	400KV Maharaniabagh-Bawana line 1	PGCIL	Daily	14.12.2022	10:00:00	14.12.2022	19:00:00	Replacement of faulty NRVs in all Gas Density monitors installed in this bay.	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
7	400KV Maharaniabagh-Bawana line 2	PGCIL	Daily	15.12.2022	10:00:00	15.12.2022	19:00:00	Replacement of faulty NRVs in all Gas Density monitors installed in this bay.	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs	Approved	may be given from 0500 Hrs subject to Delhi consent/revival by 1100 Hrs
8	220 KV D/C Deroli Ahir To Narnaul	HVPNL	DAILY	22.12.2022	8:00:00	23.12.2022	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	May be given	Approved	May be given
9	220 KV S/C Mahendraagarh To Narnaul	HVPNL	DAILY	24.12.2022	8:00:00	25.12.2022	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	May be given	Approved	May be given
10	220 KV D/C line MUNIAKHERA - ATELI	HVPNL	DAILY	25.12.2022	8:00:00	26.12.2022	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	May be given	Approved	May be given
11	220 KV D/C Line MAU - HSIIDC	HVPNL	DAILY	13.12.2022	8:00:00	14.12.2022	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	May be given	Approved	May be given
12	765 kV D/C Fatehgarh 2 to Bhadla 2 CKT#1	POWERGRID	Daily	20.11.22	16:30	30.11.22	23:00	S/D for re-fixing of dislocated bird diverters		Approved	
13	765 kV D/C Fatehgarh 2 to Bhadla 2 CKT#2	POWERGRID	Daily	01.12.22	16:30	10.12.22	23:00	S/D for re-fixing of dislocated bird diverters		Approved	
<b>765KV/400KV ICT</b>											
1	400/220 KV ICT-8 at Fatehgarh-2 S/s	POWERGRID	DAILY	05.12.2022	17:00	09.12.2022	05:00	For construction works	ICT-8 Will be charged in Nov-22 for RE evacuation/May be given	Approved	May be given
2	400/220 KV ICT-9 at Fatehgarh-2 S/s	POWERGRID	DAILY	11.12.2022	17:00	11.12.2022	23:00	For DGA oil testing of bay 400kV CT. 400KV ICT9 will be in shutdown as charged with Main Bay 444 Breaker	during SD of 400 KV Main bay 444 at Fatehgarh-2 S/s/May be given	Approved	May be given
<b>400/220kV Bays</b>											
1	407 MAIN BAY (125MVAR BUS REACTOR) AT BIKANER SS	POWERGRID	DAILY	15.12.2022	10:00	15.12.2022	16:00	FOR BAY AMP	May be given	Approved	May be given
2	410 MAIN BAY (1500MVA ICT1 LV SIDE) AT BIKANER SS	POWERGRID	DAILY	16.12.2022	10:00	16.12.2022	16:00	FOR BAY AMP	May be given	Approved	May be given
3	411 TIE BAY (1500MVA ICT1 LV / 400KV BHADLA RRVPNL LINE) AT BIKANER SS	POWERGRID	DAILY	17.12.2022	10:00	17.12.2022	16:00	FOR BAY AMP	May be given	Approved	May be given
4	412 MAIN BAY (400KV BHADLA RRVPNL LINE)	POWERGRID	DAILY	19.12.2022	10:00	19.12.2022	16:00	FOR BAY AMP	May be given	Approved	May be given
5	20C07A Bus Sectionalizer 1 at HVDC Bhiwadi	POWERGRID	Daily	09.12.2022	08:00	09.12.2022	18:00	For Bay AMP works	May be given	Approved	May be given
6	20C07C Bus Sectionalizer 2 at HVDC Bhiwadi	POWERGRID	Daily	10.12.2022	08:00	10.12.2022	18:00	For Bay AMP works	May be given	Approved	May be given
7	400KV 852B BAY OF MERTA-BEAWER(SCL) LINE AT RVPNL MERTA SS	POWERGRID	Daily	03.12.2022	09:00	03.12.2022	18:00	For Bay AMP works	May be given	Approved	May be given

8	400 KV Main bay 444 at Fatehgarh-2 S/s	POWERGRID	DAILY	11.12.2022	17:00	11.12.2022	23:00	For DGA oil testing of bay 400kV CT	400KV ICT9 will be in shutdown as charged with Main Bay 444 Breaker/May be given	Approved	400KV ICT9 will be in shutdown as charged with Main Bay 444 Breaker/May be given
9	AC Filter bank 3 Main Bay, A.WX3.Q1 Bay No: 409 at HVDC Dadri	POWERGRID	DAILY	01.12.2022	08:00	01.12.2022	18:00	For AMP works		Approved	
10	AC Filter bank 3 Tie bay, A.WX3.Q3 Bay No: 433 at HVDC Dadri	POWERGRID	DAILY	02.12.2022	08:00	02.12.2022	18:00	For AMP works		Approved	
11	Filter bank 2 main bay, A.WX2.Q2 Bay no: 406 at	POWERGRID	DAILY	03.12.2022	08:00	03.12.2022	18:00	For AMP works		Approved	
12	Filter bank 2 and Pole 1 Tie Bay,A.WX2.Q3 Bay no: 405 at HVDC Dadri	POWERGRID	DAILY	04.12.2022	08:00	04.12.2022	18:00	For AMP works		Approved	
13	Pole 2 and Filter bank 1 tie bay, A.WX1.Q3 Bay no: 403 at HVDC Dadri	POWERGRID	DAILY	05.12.2022	08:00	05.12.2022	18:00	For AMP works		Approved	

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 201st OCC MEETING**

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Reason	NLDC/NRLDC Remark	OCC Remark
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
<b>X-3</b>	<b>For O&amp;M activity</b>										
1	400	Ludhiana S/S, ICT-3	A	01.12.2022	10:00 HRS	01.12.2022	17:00 HRS	DAILY	AMP	may be given	Approved

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**( SHUTDOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		DEC'22		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/D STATUS & OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO				
										DATE	TIME	DATE	TIME			
1	POWERGRID	765kV	Sasaram	Fatehpur	POWERGRID	1	Inter	OCB	For diversion work of Line due construction of Ganga Expressway of UPEIDA.	01-12-2022	09:00	10-12-2022	18:00	Shutdown approved in Nov. May be availed in Novmber only, so that other inter-regional shutdowns may be facilitated	Approved	
2	POWERGRID	765kV	Agra	Gwalior	POWERGRID	2	Inter	OCB	For restoration of damaged tower no 248 (D+18 Delta type) by WR2. Dia to be kept opened at both end.	20-11-2022	09:00	10-12-2022	18:00	ATC-TTC of NR Import to be curtailed by 1150 MW. To be facilitated after revival and completion of testing of HVDC Champa - Kurukshetra	Approved subject to revival of HVDC Champa-Kurukshetra line	
3	POWERGRID	400	BASTI	LUCKNOW	POWERGRID	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
4	POWERGRID	400	BASTI	LUCKNOW	POWERGRID	2	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
5	POWERGRID	400	SOHAWAL	LUCKNOW	POWERGRID	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
6	POWERGRID	400	SOHAWAL	LUCKNOW	POWERGRID	2	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
7	POWERGRID	220	SOHAWAL	TANDA	UPPTCL	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
8	POWERGRID	220	SOHAWAL	AYODHYA	UPPTCL	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
9	POWERGRID	220	SOHAWAL	GONDA	UPPTCL	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
10	POWERGRID	220	SOHAWAL	BAHRAICH	UPPTCL	1	INTRA	CONTINUOUS	FOR RECTIFICATION WORK IN TOWER AT LOC NO. 7 IN 400KV D/C SOHAWAL LUCKNOW LINE	12.12.2022	09:00	14.12.2022	18:00	TOWER RECTIFICATION WORK IN LOC NO. 7	May be given/CEA clearance required/prior realtime study required	Principally Approved . Subject to Real time study by NRLDC
11	POWERGRID	400	SOHAWAL	BALLIA	POWERGRID	2	INTRA	DAILY	AMP WORK	09.12.2022	09:00	09.12.2022	18:00		May be given	Approved
12	POWERGRID	400	Sasaram	Varanasi	POWERGRID	1	Inter	Daily	Insulator Cleaning works and A/R OF 400KV SASARAM-ALLAHABAD Ckt I	19-12-2022	09:30	19-12-2022	17:30			Approved

13	POWERGRID	220kV	ARAMNASHA (NEV)	PUSAULI	POWERGRID	1	Inter	Daily	Main#1 Micom P444 Distance Relay Firmware upgradation and relay testing after upgradation by ER1	10-12-2022	09:00	10-12-2022	18:00		Approved/UP consent required
14	POWERGRID	220kV	ARAMNASHA (NEV)	PUSAULI	POWERGRID	1	Inter	Daily	Stringing work of 220kV D/C Pusauli Durgawati TL .Construction work under consultancy of DFCCIL by ER1	04-12-2022	08:00	05-12-2022	18:00		Approved/UP consent required
15	POWERGRID	765kV	SATNA	VINDHYACHAL(P S)	POWERGRID	2	INTRA	D	For Switching of Spare with B-Ph (For taking B-Ph in Service) at Satna SS. Also to attend S/D nature defects in Line. Dia to be kept open at both ends by WR2.	01-12-2022	10:00	01-12-2022	18:00		Approved/800-1000 MW curtailment in NR.
16	POWERGRID	765kV	SASAN	SATNA	POWERGRID	1	INTRA	D	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends by WR2.	06-12-2022	09:00	06-12-2022	18:00		Approved
17	POWERGRID	765kV	SASAN	VINDHYACHAL(PS)	POWERGRID	2	INTRA	D	For Line Terminal equipment AMP works at Vindhyachal (PS) by WR2	07-12-2022	09:00	07-12-2022	18:00		Approved
18	POWERGRID	765kV	SASAN-	SATNA	POWERGRID	2	INTRA	D	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends by WR2	09-12-2022	09:00	09-12-2022	18:00		Approved
19	POWERGRID	765kV	SASAN	VINDHYACHAL(P S)	POWERGRID	1	INTRA	D	For Line Terminal equipment AMP works at Vindhyachal (PS) by WR2	12-12-2022	09:00	12-12-2022	18:00		Approved
20	POWERGRID	400	Allahabad	Sasaram	POWERGRID	1	Inter	Daily	Insulator Cleaning works	20.12.2022	09:30	20.12.2022	17:30		Approved
21	POWERGRID	220	Allahabad	Phoolpur	UPPTCL	1	INTRA	Daily	Retrofitment of Distance Protection in feeder	23-12-2022	10:00	23-12-2022	18:00	May be given	Approved

Format i(A): Request for Transmission Element Outage by Indenting Agency to NRPC															
Indenting Agency		Tanakpur Power Station, NHPC Ltd. Banbassa (Uttarakhand) - 262309				For the Month	Dec-22	Date	11-11-2022						
Sl. No.	Name of Requesting Agency	Line Details					Daily/Continuous	Reason	Proposed date & Time				Remarks	S/D Status	OCC Remarks
		Voltage Level (KV)	From Substation	Owner	Ckt ID	Inter Regional/Intra regional			From Date	From Time	To date	To time			
1	Tanakpur Power Station NHPC Ltd. Banbassa (Uttarakhand) 262310	220	Tanakpur Power Station (Tanakpur-CB Ganj, Bareilly Line)	PGCIL		Intra Regional	Continuous	Shutdown is required for carrying out servicing and overhauling of 245/145 KV SF6 Breakers from OEM	05-12-2022	8:00 Hrs.	08-12-2022	19:00 Hrs.	Shutdown is required on Continuous basis.	Approved	OCC Forum approved.
2		220	Tanakpur Power Station (Tanakpur-Sitarganj Line)	PGCIL		Intra Regional	Continuous		09-12-2022	8:00 Hrs.	12-12-2022	19:00 Hrs.	Shutdown is required on Continuous basis.	Approved	OCC Forum approved.
3		220	Tanakpur Power Station (220 kV Bus A)	PGCIL		Intra Regional	Continuous		13-12-2022	8:00 Hrs.	16-12-2022	19:00 Hrs.	Shutdown is required on Continuous basis.	Approved	OCC Forum approved.
4		220/132	Tanakpur Power Station (TanakpurMahendra Nagar, NepalLine including 220 KV 100 MVA ICT Bay)	NHPC, PGCIL, NEA		International	Continuous		17-12-2022	8:00 Hrs.	20-12-2022	19:00 Hrs.	Shutdown is required on Continuous basis.	Approved	OCC Forum approved.