

| Proposed Outage Program of 201st OCC meeting of NRPC |                  |            |                           |                              |   |                  |   |                     |                     |                   |                   |  |              |                 |                    |
|--|------------------|------------|---------------------------|------------------------------|---|------------------|---|---------------------|---------------------|-------------------|-------------------|--|--------------|-----------------|--------------------|
| Sr No  | Reference Number | OCC Number | Name of Requesting Agency | Element Type                 | Element Name                                    | Daily/Continuous | Reason  | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks  | Request Type | Shutdown Status | NLDC/RLDC Comments |
| 1  | RQ111791         | OCC_201    | adhdyro_sd                | GENERATING UNIT              | 96 MW AD HYDRO - UNIT 1                         | C                | Annual Maintenance of Unit.   | 01/Dec/2022         | 09:00               | 25/Dec/2022       | 18:00             | Shutdown required on continuous basis from 01-Dec-22(09:00hrs) to 25-Dec-22 (18:00 hrs). | PLANNED      | Requested       |                    |
| 2  | RQ112018         | OCC_201    | ntpcos_sd                 | GENERATING UNIT              | 660 MW TANDA TPS - UNIT 6                       | C                | 35 days overhaul for Boiler + Turbine & Gen mandatory inspection  | 01/Dec/2022         | 00:00               | 04/Jan/2023       | 23:59             |  | PLANNED      | Requested       |                    |
| 3  | RQ112736         | OCC_201    | singrauli_sd              | GENERATING UNIT              | 500 MW SINGRAULI STPS - UNIT 6                  | C                | Unit -06 Bus 4 y phase hot spot   | 19/Dec/2022         | 08:00               | 20/Dec/2022       | 18:00             | Unit will charged through TBC  | PLANNED      | Requested       |                    |
| 4  | RQ112019         | OCC_201    | ntpcos_sd                 | GENERATING UNIT              | 130.19 MW DADRI GPS - UNIT 1                    | C                | WHRB-1 S/D for BLR, GT#1 will be available in open cycle  | 18/Dec/2022         | 00:00               | 19/Dec/2022       | 23:59             |  | PLANNED      | Requested       |                    |
| 5  | RQ112020         | OCC_201    | ntpcos_sd                 | GENERATING UNIT              | 130.19 MW DADRI GPS - UNIT 3                    | C                | WHRB-3 Boiler license renewal, GT#3 will be available in open cycle   | 18/Dec/2022         | 00:00               | 19/Dec/2022       | 23:59             |  | PLANNED      | Requested       |                    |
| 6  | RQ112017         | OCC_201    | ntpcos_sd                 | GENERATING UNIT              | 110 MW TANDA TPS - UNIT 3                       | C                | shutdown required for boiler license renewal  | 01/Dec/2022         | 08:00               | 31/Dec/2022       | 18:00             | Shutdown required from 26.11.22 to 30.11.22  | PLANNED      | Requested       |                    |
| 7  | RQ112121         | OCC_201    | singoli_sd                | GENERATING UNIT              | 33 MW SINGOLI BHATWARI HEP - UNIT 1             | C                | Annual maintenance  | 10/Dec/2022         | 08:00               | 05/Jan/2023       | 23:55             | annual maintenance   | PLANNED      | Requested       |                    |
| 8  | RQ111906         | OCC_201    | karcham_sd                | GENERATING UNIT              | 250 MW KARCHAM WANGTOO HPS - UNIT 2             | C                | Annual maintenance  | 12/Dec/2022         | 00:00               | 31/Dec/2022       | 23:59             | Annual maintenance   | PLANNED      | Requested       |                    |
| 9  | RQ112849         | OCC_201    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 | C                | Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA   | 22/Dec/2022         | 08:00               | 28/Dec/2022       | 18:00             | During S/D all 04 poles will be out  | PLANNED      | Requested       |                    |
| 10   | RQ112850         | OCC_201    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 | C                | Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA   | 22/Dec/2022         | 08:00               | 28/Dec/2022       | 18:00             | During S/D all 04 poles will be out  | PLANNED      | Requested       |                    |
| 11   | RQ112842         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2                 | D                | AMP work  | 17/Dec/2022         | 09:00               | 17/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 12   | RQ113049         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2                 | D                | Insulator Bird Bid cleaning at Tower location no (i) 141 (ii) 142 (iii) 143 by ER1  | 17/Dec/2022         | 08:00               | 17/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 13   | RQ112996         | OCC_201    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2       | D                | For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 1  | 15/Dec/2022         | 09:00               | 15/Dec/2022       | 18:00             | Requested by WR-2  | PLANNED      | Requested       |                    |
| 14   | RQ111907         | OCC_201    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1         | C                | For NHAI diversion work   | 15/Dec/2022         | 08:00               | 25/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 15   | RQ112841         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1                 | D                | AMP work  | 13/Dec/2022         | 09:00               | 13/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 16   | RQ112995         | OCC_201    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1       | D                | For AMP works of L/R at Banaskantha and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 2  | 13/Dec/2022         | 09:00               | 13/Dec/2022       | 18:00             | Requested by WR-2  | PLANNED      | Requested       |                    |
| 17   | RQ113048         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1                 | D                | Insulator cleaning due to bird droppings at Tower location no : (i) 105 (ii)108 to 117 (iii) 158 by ER1   | 13/Dec/2022         | 08:00               | 13/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 18   | RQ113028         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1                    | D                | A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate S/D on other CKT by WR2   | 12/Dec/2022         | 08:00               | 12/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 19   | RQ113029         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1                  | D                | A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate S/D on other CKT by WR2   | 12/Dec/2022         | 08:00               | 12/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 20   | RQ113026         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1                  | D                | 1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required by WR2                         | 10/Dec/2022         | 08:00               | 10/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 21   | RQ113025         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-2                 | D                | For Insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt 1 by WR2 | 09/Dec/2022         | 08:00               | 09/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |
| 22   | RQ112825         | OCC_201    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1                    | D                | AMP work  | 08/Dec/2022         | 08:00               | 08/Dec/2022       | 18:00             |  | PLANNED      | Requested       |                    |

|    |          |         |           |                              |   |   |   |             |       |             |       |  |         |           |  |
|----|----------|---------|-----------|------------------------------|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 23 | RQ113047 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1                                  | D | Insulator cleaning due to bird droppings at Tower location no : 47 , 48 ,49 ,50, 86, 87 ,109 , 110 and 121 to 125 by ER1  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 24 | RQ113022 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1                               | D | For Insertion of pilot insulator string in long jumpers by Satna TLM. Also, For insulator cleaning and to attend shut down nature defects in the line by Damoh TLM. Dia to be kept open at both ends and A/R in non auto mode of ckt 2 by WR2                       | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 25 | RQ112994 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2                       | D | 1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 | Requested by WR-2  | PLANNED | Requested |  |
| 26 | RQ111908 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2                       | D | For Maintenance work & winter Preparedness  | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 27 | RQ112993 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1                       | D | 1. Insulator Cleaning 2. AMP Works. Line will remain out of service for the requested period. Dia to be kept open at both ends  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 18:00 | Requested by WR-2  | PLANNED | Requested |  |
| 28 | RQ113021 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1                                  | D | For Switching of Y-Ph with Spare at Satna (For taking Spare in Service due to Oil leakage in Y-Ph). Also attending Line S/D nature defects. Dia to be kept open at both ends and A/R in non auto mode required of 765KV Satna-Gwalior and 765KV Gwalior-Orai by WR2 | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 29 | RQ113053 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2                               | D | A/R OFF for OPGW installation Work under Strengthening of OPGW Network in ER Project  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 30 | RQ113027 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1                               | D | For OPGW stringing under live line condition. No shutdown required. Only Auto Reclosure to be in non auto mode by WR2   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 31 | RQ111772 | OCC_201 | apl_sd    | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | C | 1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing  | 09/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 | 1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing | PLANNED | Requested |  |
| 32 | RQ111773 | OCC_201 | apl_sd    | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | C | 1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing  | 09/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 | 1) For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D 2) 33KV Nani Bhadai electrode line modification work due to SSNL canal crossing | PLANNED | Requested |  |
| 33 | RQ111770 | OCC_201 | apl_sd    | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | D | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:30 | No outage Required   | PLANNED | Requested |  |
| 34 | RQ111771 | OCC_201 | apl_sd    | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | D | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:30 | No outage Required   | PLANNED | Requested |  |
| 35 | RQ111829 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | C | To complete the stringing work of 400 KV 2"D/C Bikaner Khetri T/L.  | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | Kindly allow from 17.11.2022 to 18.11.2022 as per adani consent  | PLANNED | Requested |  |
| 36 | RQ111830 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | C | To complete the stringing work of 400 KV 2"D/C Bikaner Khetri T/L.  | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | Kindly allow from 17.11.2022 to 18.11.2022 as per adani consent  | PLANNED | Requested |  |
| 37 | RQ111692 | OCC_201 | slcdps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)                         | D | Paint on HVWSS Pipes  | 30/Dec/2022 | 09:00 | 30/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 38 | RQ112076 | OCC_201 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2              | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 17:00 |  | PLANNED | Requested |  |

|    |          |         |           |                              |  |   |  |             |       |             |       |   |         |           |
|----|----------|---------|-----------|------------------------------|--|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 39 | RQ112075 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                    | D | General Maintenance/Jumpers tightening   | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 17:00 | .....   | PLANNED | Requested |
| 40 | RQ111691 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)              | D | Maintenance of 205 89C & 89 L, CT 205 & CB 205   | 28/Dec/2022 | 09:00 | 28/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 41 | RQ112071 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 42 | RQ112070 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                    | D | General Maintenance/Jumpers tightening   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 17:00 | .....   | PLANNED | Requested |
| 43 | RQ111690 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)              | D | Paint on HVWSS Pipes   | 23/Dec/2022 | 09:00 | 23/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 44 | RQ112068 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 45 | RQ111689 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)              | D | Maintenance of 201 89A & 201 89B   | 22/Dec/2022 | 09:00 | 22/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 46 | RQ112066 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                    | D | General Maintenance/Jumpers tightening   | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 17:00 | .....   | PLANNED | Requested |
| 47 | RQ112065 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1            | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 48 | RQ112061 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 49 | RQ111688 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)              | D | Paint on HVWSS Pipes   | 16/Dec/2022 | 09:00 | 16/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 50 | RQ112060 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 51 | RQ111686 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)           | D | Periodic Maintenance   | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 52 | RQ111687 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT MAKHU(PS)              | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels  | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 53 | RQ112057 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 54 | RQ111684 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)           | D | Periodic Maintenance   | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 17:00 | -   | PLANNED | Requested |
| 55 | RQ111685 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)              | D | Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes  | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 17:00 | -   | PLANNED | Requested |
| 56 | RQ112051 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 57 | RQ112055 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1    | D | Jumper Checking /Tightening of dead end towers and tree trimming etc, Maintenance of Isolator and tightness of clam connectors of CT | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 17:00 | -   | PLANNED | Requested |
| 58 | RQ111682 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)           | D | Periodic Maintenance   | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 | -   | PLANNED | Requested |
| 59 | RQ111683 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)              | D | Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes  | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 60 | RQ111681 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)              | D | Protection Testing   | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 61 | RQ112046 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 62 | RQ111680 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)              | D | Protection Testing   | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 63 | RQ112041 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 64 | RQ112045 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                    | D | Annual maintenance and Protection testing of bay equipments.   | 07/Dec/2022 | 08:00 | 08/Dec/2022 | 17:00 | Shutdown required of line, Line bay and Tie bay ( BAY-413 & 414 ) | PLANNED | Requested |
| 65 | RQ111677 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS)              | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 66 | RQ111678 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)            | D | Annual maintenance and testing of ICT.   | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 67 | RQ111679 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)              | D | Cleaning of T/F Body, Touchup paint, Paint on HVWSS Pipes  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 | -   | PLANNED | Requested |

|    |          |         |           |                              |   |   |  |             |       |             |       |   |         |           |
|----|----------|---------|-----------|------------------------------|---|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 68 | RQ112039 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-2        | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 69 | RQ111676 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT DHURI(P5)           | D | Protection Testing   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 70 | RQ111674 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT NAKODAR(P5G)        | D | Periodic Maintenance   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 71 | RQ111675 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5)         | D | Annual maintenance and testing of ICT.   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 72 | RQ112038 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1 | D | Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick kiln etc. and Checking & Tightening jumpers nut bolts and routine maintenance.   | 05/Dec/2022 | 08:00 | 08/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 73 | RQ112037 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2 | D | Jumper Checking /Tightening of dead end towers and tree trimming etc.  | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 74 | RQ111673 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT DHURI(P5)           | D | Maintenance of Isolator 202 89L,202 89C,CT & CB  | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 75 | RQ112033 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1        | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 76 | RQ111672 | OCC_201 | sldcps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT MAKHU(P5)           | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels  | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 77 | RQ112032 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1                 | D | Washing of Disc insulator strings of Suspension Towers, Protection Testing, Annual maintenance and Protection testing of bay equipments & Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick kiln etc. and Checking & Tightening jumpers nut bolts and routine maintenance. | 01/Dec/2022 | 08:00 | 03/Dec/2022 | 17:00 | Shutdown required of line, Line bay and Tie bay ( BAY-416 & 417 ) | PLANNED | Requested |
| 78 | RQ113035 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-2            | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSHARIFF(PG)-BALIA-1 To facilitate shutdown on parallel circuit by ER1  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 79 | RQ113031 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2      | D | For removal & fixing of aviation globe for OPGW erection work and A/R OF 400KV Naubatpur-Balia -I To facilitate shutdown on parallel circuit by ER1  | 23/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 80 | RQ113033 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-2            | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSHARIFF(PG)-BALIA-1 To facilitate shutdown on parallel circuit by ER1  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 81 | RQ113034 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-1            | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSHARIFF(PG)-BALIA-2 To facilitate shutdown on parallel circuit by ER1  | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 82 | RQ113043 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-1            | D | For OPGW crossing between Ara-Dumrao to Biharsharif-Balia line under Strengthening of OPGW Network in ER Project   | 20/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 83 | RQ113044 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-2            | D | For OPGW crossing between Ara-Dumrao to Biharsharif-Balia line under Strengthening of OPGW Network in ER Project   | 20/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 84 | RQ113032 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIFF (PG) CKT-1            | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BIHARSHARIFF(PG)-BALIA-2 To facilitate shutdown on parallel circuit by ER1  | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 85 | RQ113035 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1              | D | A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER by ER1  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 86 | RQ113034 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1             | D | Insulator Cleaning works by ER1  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 87 | RQ113041 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1      | D | Shutdown for removal & fixing of aviation globe for OPGW erection work and A/R OF 400KV Naubatpur-Balia -II To facilitate shutdown on parallel circuit by ER1  | 16/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |   | PLANNED | Requested |

|     |          |         |           |                              |  |   |  |             |       |             |       |   |         |           |
|-----|----------|---------|-----------|------------------------------|--|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 88  | RQ112824 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2             | D | AMP work   | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 89  | RQ113057 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2             | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA-Naubatpur 1 to facilitate shutdown on parallel circuit by ER1 | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 90  | RQ112823 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1             | D | AMP work   | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 91  | RQ113056 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1             | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA-Naubatpur 2 to facilitate shutdown on parallel circuit by ER1 | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 92  | RQ112827 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                          | D | AMP work   | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 93  | RQ113037 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                          | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Patna 2 to facilitate shutdown on parallel circuit by ER1    | 13/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 94  | RQ112826 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                          | D | AMP work   | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 95  | RQ113036 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                          | D | Insulator Cleaning near brick kilns, polluted stretches and A/R OF 400KV-BALIA- Patna 2 to facilitate shutdown on parallel circuit by ER1    | 11/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 96  | RQ113024 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2      | D | Line AMP works. A/r off of Ckt 1 and Dia to be Kept open at both ends by WR2   | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 97  | RQ113031 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSARIFF (PG) CKT-2                 | D | Flashed Insulator Replacement at Loc. 88 and A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1 To facilitate shutdown on parallel circuit by ER1       | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 98  | RQ113011 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2      | C | AMP OF BAY EQUIPMENT AWL2 FEEDER BAY   | 08/Dec/2022 | 10:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 99  | RQ113023 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1      | D | Line AMP works. A/r off of Ckt 2 and Dia to be Kept open at both ends by WR2   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 100 | RQ113030 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSARIFF (PG) CKT-1                 | D | Flashed Insulator Replacement at Loc. 67 and A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2 To facilitate shutdown on parallel circuit by ER1       | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 101 | RQ113038 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                          | C | Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL (ER1)                  | 05/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 102 | RQ113039 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                          | C | Diversion work like erection, stringing, destringing, dismantling due to construction of railway line between by RVNL (ER1)                  | 05/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 103 | RQ113040 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1             | D | For OPGW installation Work under Strengthening of OPGW Network in ER Project   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 104 | RQ112832 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2 | D | AMP work   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 105 | RQ112831 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1 | D | AMP work   | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 106 | RQ112073 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1             | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 17:00 | - | PLANNED | Requested |
| 107 | RQ112069 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2            | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 17:00 | - | PLANNED | Requested |
| 108 | RQ112062 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2                | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 17:00 | - | PLANNED | Requested |
| 109 | RQ112064 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2             | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 17:00 | - | PLANNED | Requested |

|     |          |         |           |                              |   |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|------------------------------|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 110 | RQ112052 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA R(BB)-MAHILPUR(PS) (PS) CKT-1     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 111 | RQ112048 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1      | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 112 | RQ112036 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2      | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/s gantry   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 113 | RQ112175 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1     | C | For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan | 02/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | -  | PLANNED | Requested |  |
| 114 | RQ112074 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 29/Dec/2022 | 08:00 | 29/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 115 | RQ112059 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 116 | RQ112042 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 117 | RQ112077 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                 | D | For Jumper Tightening, and tree cutting between Tower No. 168 to 183  | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 118 | RQ112072 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                 | D | For Jumper Tightening, and tree cutting between Tower No. 184 to 199  | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 119 | RQ112067 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                 | D | For Jumper Tightening, and tree cutting between Tower No. 200 to 215  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 120 | RQ112063 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1                 | D | For Jumper Tightening, and tree cutting between Tower No. 211 to 225  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 121 | RQ112058 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2     | D | For Jumper Tightening, and tree cutting between Tower No. 62 to 76  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 122 | RQ112056 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1   | D | Tree cutting and Jumper tightening TN 30 to 10  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 123 | RQ112053 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1     | D | For Jumper Tightening, and tree cutting between Tower No. 62 to 76  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 124 | RQ112054 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1   | D | Tree cutting and Jumper tightening TN 50 to 30  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 125 | RQ112050 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1   | D | Tree cutting and Jumper tightening TN 70 to 50  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 126 | RQ112049 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2     | D | For Jumper Tightening, and tree cutting between Tower No. 46 to 61  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 127 | RQ112047 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 186 to 215.   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 128 | RQ112043 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1     | D | For Jumper Tightening, and tree cutting between Tower No. 46 to 61  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 129 | RQ112044 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 166 to 186.   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 130 | RQ112040 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 143 to 165.   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 131 | RQ112034 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2     | D | For Jumper Tightening, and tree cutting between Tower No. 31 to 45  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 132 | RQ112035 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 142.   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 17:00 | -  | PLANNED | Requested |  |
| 133 | RQ111930 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1            | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 | -  | PLANNED | Requested |  |
| 134 | RQ111931 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2            | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 | -  | PLANNED | Requested |  |
| 135 | RQ112004 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC RIHAND-DADRI (PG) CKT-2             | C | FOR AMP WORK  | 05/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | Kindly approve d from 25.11.2022 to 28.11.2022 | PLANNED | Requested |  |
| 136 | RQ112003 | OCC_201 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC RIHAND-DADRI (PG) CKT-1             | C | FOR AMP WORK  | 01/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 | Kindly approve d from 21.11.2022 to 24.11.2022 | PLANNED | Requested |  |

|     |          |         |           |                              |   |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|-----------|------------------------------|---|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 137 | RQ113008 | OCC_201 | cpcc3_sd  | BUS                          | 500 KV HVDC WINDHYACHAL(PG) - BUS 2     | C | FOR AMP WORK OF NORTH BUS 2A  | 10/Dec/2022 | 10:00 | 10/Dec/2022 | 18:00 | Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. | PLANNED | Requested |  |
| 138 | RQ113007 | OCC_201 | cpcc3_sd  | BUS                          | 500 KV HVDC WINDHYACHAL(PG) - BUS 2     | C | FOR AMP WORK OF WEST BUS 2B   | 08/Dec/2022 | 10:00 | 09/Dec/2022 | 18:00 | Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. | PLANNED | Requested |  |
| 139 | RQ111939 | OCC_201 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2            | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make)   | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 | Along with 3*80MVAR line reactor bank-II  | PLANNED | Requested |  |
| 140 | RQ111915 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1      | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 22/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 | Line is to be under crossing  | PLANNED | Requested |  |
| 141 | RQ111916 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2      | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 22/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 | Line is to be under crossing  | PLANNED | Requested |  |
| 142 | RQ112848 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2   | D | AMP work  | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 143 | RQ111912 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2      | D | Installation of Bird diverter as per Hon'ble Supreme Court orders   | 16/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 144 | RQ111914 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2        | D | Installation of Bird diverter as per Hon'ble Supreme Court orders   | 16/Dec/2022 | 17:00 | 31/Dec/2022 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 145 | RQ111925 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L   | 16/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 146 | RQ112844 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1          | D | To attend S/D nature defects  | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 147 | RQ111911 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1      | D | Installation of Bird diverter as per Hon'ble Supreme Court orders   | 11/Dec/2022 | 17:00 | 15/Dec/2022 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 148 | RQ112914 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | D | for overhead crossing of under construction work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D. | 11/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 149 | RQ112828 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-LUCKNOW_2 (PG) CKT-1       | D | AMP work  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 150 | RQ111924 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 151 | RQ112840 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2   | D | AMP work  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 152 | RQ112834 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1  | D | Fixing of jumper bolt at Loc 488 and glass insulator disc at Loc 499  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 153 | RQ112005 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1           | D | For LR & Line Equipment AMP work at Meerut end  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 154 | RQ112915 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | D | for overhead crossing of under construction work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D. | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 155 | RQ111917 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1      | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 06/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | Line is to be under crossing  | PLANNED | Requested |  |
| 156 | RQ111918 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2      | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 06/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | Line is to be under crossing  | PLANNED | Requested |  |
| 157 | RQ111923 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-1      | D | For FSC commissioning work & LR AMP work at Meerut  | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 | For FSC commissioning work after upgradation from 400KV to 765kV voltage level & LR AMP work at Meerut                    | PLANNED | Requested |  |
| 158 | RQ112940 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2          | D | For AMP Works   | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |  |
| 159 | RQ111913 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1        | D | Installation of Bird diverter as per Hon'ble Supreme Court orders   | 01/Dec/2022 | 17:00 | 15/Dec/2022 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |  |
| 160 | RQ112939 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1          | D | For AMP Works   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 | Kindly approve  | PLANNED | Requested |  |

|     |          |         |          |                              |  |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|----------|------------------------------|--|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 161 | RQ111824 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1                       | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)                   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Auto-recloser on daily basis                                  | PLANNED | Requested |  |
| 162 | RQ111823 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2                     | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)                   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Auto-recloser on daily basis                                  | PLANNED | Requested |  |
| 163 | RQ111920 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1                       | C | For NCRTC diversion work  | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 164 | RQ111919 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1                   | D | For Maintenance work & winter Preparedness  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 165 | RQ112835 | OCC_201 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1          | D | To attend S/D nature defects of Line  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 166 | RQ111910 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2        | D | For ladder logic and interlock checking for spare reactor commissioning/Refixing of dislocated bird divertors                               | 21/Dec/2022 | 17:00 | 28/Dec/2022 | 23:00 | Along with line reactor & other ckt will be in non auto mode. | PLANNED | Requested |  |
| 167 | RQ111909 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1        | D | For ladder logic and interlock checking for spare reactor commissioning/Refixing of dislocated bird divertors                               | 13/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 | Along with line reactor & other ckt will be in non auto mode. | PLANNED | Requested |  |
| 168 | RQ111927 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2      | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 18/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 169 | RQ111926 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1      | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 18/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 170 | RQ111922 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2               | D | For Maintenance work & winter Preparedness  | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | other ckt will be in non auto mode.                           | PLANNED | Requested |  |
| 171 | RQ111921 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1               | D | For Maintenance work & winter Preparedness  | 13/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 | other ckt will be in non auto mode.                           | PLANNED | Requested |  |
| 172 | RQ112649 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 | D | For annual maintenance work of Line Bay and Line Reactor unit at Fatehabad end  | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 | On request of M/s GTL   | PLANNED | Requested |  |
| 173 | RQ112648 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1   | D | For annual maintenance work of Line Bay and Line Reactor unit at Fatehabad end  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 18:00 | On request of M/s GTL   | PLANNED | Requested |  |
| 174 | RQ112365 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2      | D | Tower Tightening Jumper Cone Bolt and CC Ring Nut Tightening Work.  | 08/Dec/2022 | 08:00 | 10/Dec/2022 | 17:00 |   | PLANNED | Requested |  |
| 175 | RQ112364 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1      | D | For Tower TOP Tightening Jumper Cone Bolt, CC Ring Nut Bolt Tightening and Fixing of Broken Spacers Work.                                   | 05/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 |   | PLANNED | Requested |  |
| 176 | RQ112166 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1              | D | * SHUT DOWN OF 765KV ANPARA C-UNNAO LINE FOR ROUTINE PROTECTION TESTING , A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA pr | 02/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 177 | RQ112167 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1              | D | * SHUT DOWN OF 765KV ANPARA C-UNNAO LINE FOR ROUTINE PROTECTION TESTING , A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA pr | 02/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 178 | RQ111929 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2         | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 07/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 179 | RQ111928 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1         | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 07/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 180 | RQ111954 | OCC_201 | cpcc1_sd | BUS                          | 765KV BUS 2 AT JHATIKARA(PG)                           | D | FOR AMP WORK  | 26/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 181 | RQ111952 | OCC_201 | cpcc1_sd | BUS                          | 765 KV FATEHGARH_II(PG) -BUS 1                         | D | Jumpering and bay extension work by M/s TATA  | 23/Dec/2022 | 17:00 | 29/Dec/2022 | 23:00 |   | PLANNED | Requested |  |
| 182 | RQ111954 | OCC_201 | cpcc1_sd | BUS                          | 765KV BUS 1 AT JHATIKARA(PG)                           | D | FOR AMP WORK  | 23/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 183 | RQ111951 | OCC_201 | cpcc1_sd | BUS                          | 765KV BUS 1 AT CHITTORGARH(PG)                         | D | FOR TIE ROD REPLACEMENT IN SEIMENS MAKE CB  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 184 | RQ111950 | OCC_201 | cpcc1_sd | BUS                          | 765 KV BHADLA_2 (PG) -BUS 2                            | D | BAY EXTENSION WORKS   | 02/Dec/2022 | 16:00 | 02/Dec/2022 | 23:00 |   | PLANNED | Requested |  |
| 185 | RQ111953 | OCC_201 | cpcc1_sd | BUS                          | 765 KV FATEHGARH_II(PG) -BUS 2                         | D | Jumpering and bay extension work by M/s TATA  | 01/Dec/2022 | 17:00 | 07/Dec/2022 | 23:00 |   | PLANNED | Requested |  |
| 186 | RQ111949 | OCC_201 | cpcc1_sd | BUS                          | 765 KV BHADLA_2 (PG) -BUS 1                            | D | BAY EXTENSION WORKS   | 01/Dec/2022 | 17:00 | 01/Dec/2022 | 23:00 |   | PLANNED | Requested |  |



|     |          |         |           |                    |   |   |  |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|--------------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 187 | RQ111782 | OCC_201 | stuurp_sd | BUS                | 765 KV<br>GR.NOIDA_2(UPC) -<br>BUS 1  | D | For annual maintenance &<br>Testing work ( There is no load<br>interruption as load will be<br>feed by bus-2)        | 06/Dec/2022 | 09:30 | 06/Dec/2022 | 17:30 |  | PLANNED | Requested |  |
| 188 | RQ111975 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>CHITTORGARH(PG)   | D | FOR AMP WORK   | 28/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 189 | RQ111973 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 2 AT<br>765 KV<br>FATEHGARH_II(PG)   | D | Ladder logic commissioning<br>with spare reactor logic<br>scheme checking  | 21/Dec/2022 | 17:00 | 26/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 190 | RQ111974 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>FATEHGARH_II(PG)   | D | Ladder logic commissioning<br>with spare reactor logic<br>scheme checking  | 15/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 191 | RQ111971 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 2 AT<br>765 KV<br>FATEHGARH_II(PG)   | D | For final testing of CSD Relay<br>of 765KV Bus Reactor   | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 | Please note that for<br>fine tuning and final<br>commissioning of<br>CSD relay 4-5 On<br>load operations of<br>each 240MVAR<br>Reactors shall be<br>performed during<br>shutdown | PLANNED | Requested |  |
| 192 | RQ111972 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>FATEHGARH_II(PG)   | D | For final testing of CSD Relay<br>of 765KV Bus Reactor   | 07/Dec/2022 | 17:00 | 08/Dec/2022 | 23:00 | Please note that for<br>fine tuning and final<br>commissioning of<br>CSD relay 4-5 On<br>load operations of<br>each 240MVAR<br>Reactors shall be<br>performed during<br>shutdown | PLANNED | Requested |  |
| 193 | RQ111976 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>KOTESHWAR(PG)  | C | GIB Rectification work   | 04/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 194 | RQ111970 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV KHETRI<br>(PKTSL)   | D | FOR TAKING RPHASE BUS<br>REACTOR UNIT IN SERVICE IN<br>PLACE OF SPARE REACTOR<br>UNIT AT KHETRI SS                   | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 195 | RQ112593 | OCC_201 | stuurp_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765KV AGRA<br>FATEHBAD(UP)   | D | For charging of 80MVAR Spare<br>Phase Reactor unit in place of<br>R Phase unit at 765kv<br>Substation fatehabad Agra | 19/Dec/2022 | 10:00 | 19/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 196 | RQ111962 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR NON-<br>SWITCHABLE LR ON<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-2 @AJMER(PG)                                   | D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE), AMP of<br>NGR and LR CB TESTING  | 19/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 197 | RQ111965 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>CHITTORGARH-<br>BANASKANTHA<br>(PG) CKT-1<br>@CHITTORGARH(P<br>G)           | D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE)   | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 198 | RQ111964 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>CHITTORGARH-<br>BANASKANTHA<br>(PG) CKT-2<br>@CHITTORGARH(P<br>G)           | D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE)   | 13/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 199 | RQ111969 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2 -<br>FATEHGARH_II (PG)<br>CKT-2<br>@FATEHGARH_II(P<br>G)              | D | For final testing of CSD Relay<br>of 765KV Line Reactor  | 09/Dec/2022 | 17:00 | 10/Dec/2022 | 23:00 | Please note that for<br>fine tuning and final<br>commissioning of<br>CSD relay 4-5 On<br>load operations of<br>each 240MVAR<br>Reactors shall be<br>performed during<br>shutdown | PLANNED | Requested |  |
| 200 | RQ111956 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA-<br>BIKANER (PG) CKT-<br>2 @BIKANER(PG)                                 | D | LINE REACTOR AMP   | 08/Dec/2022 | 10:00 | 08/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 201 | RQ111968 | OCC_201 | cpcc1_sd  | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2<br>(PG)-<br>FATEHGARH_II(PG)<br>(PFTL) CKT-1<br>@FATEHGARH_II(P<br>G) | D | For final testing of CSD Relay<br>of 765KV Line Reactor  | 07/Dec/2022 | 17:00 | 08/Dec/2022 | 23:00 | Please note that for<br>fine tuning and final<br>commissioning of<br>CSD relay 4-5 On<br>load operations of<br>each 240MVAR<br>Reactors shall be<br>performed during<br>shutdown | PLANNED | Requested |  |

|     |          |         |          |              |   |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|--------------|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 202 | RQ111957 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)   | D | LINE REACTOR AMP  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 203 | RQ111958 | OCC_201 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)   | D | LINE REACTOR AMP  | 06/Dec/2022 | 10:00 | 06/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 204 | RQ111967 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)   | D | For final testing of CSD Relay of 765KV Line Reactor                | 05/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Requested |  |
| 205 | RQ111959 | OCC_201 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)   | D | LINE REACTOR AMP  | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 206 | RQ111960 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)   | D | AMP OF LINE REACTOR BANK(R,Y,B PHASE), AMP of NGR and LR CB TESTING | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 207 | RQ111966 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)   | D | For final testing of CSD Relay of 765KV Line Reactor                | 03/Dec/2022 | 17:00 | 04/Dec/2022 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Requested |  |
| 208 | RQ111963 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)   | D | AMP OF LINE REACTOR BANK(R,Y,B PHASE)                               | 03/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 | kindly approved for dt 23.11.2022 & 24.11.2022   | PLANNED | Requested |  |
| 209 | RQ111961 | OCC_201 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)   | D | AMP OF LINE REACTOR BANK(R,Y,B PHASE)                               | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | kindly approved for dt 23.11.2022 & 24.11.2022   | PLANNED | Requested |  |
| 210 | RQ111990 | OCC_201 | cpcc1_sd | BAY          | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 765kv CT                                 | 28/Dec/2022 | 17:00 | 28/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 211 | RQ111991 | OCC_201 | cpcc1_sd | BAY          | 719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 765kv CT                                 | 27/Dec/2022 | 17:00 | 27/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 212 | RQ112000 | OCC_201 | cpcc1_sd | BAY          | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)          | D | For DGA oil testing of bay 765kv CT                                 | 26/Dec/2022 | 17:00 | 26/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 213 | RQ112001 | OCC_201 | cpcc1_sd | BAY          | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)  | D | For DGA oil testing of bay 765kv CT                                 | 25/Dec/2022 | 17:00 | 25/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 214 | RQ112002 | OCC_201 | cpcc1_sd | BAY          | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)   | D | For DGA oil testing of bay 765kv CT                                 | 24/Dec/2022 | 17:00 | 24/Dec/2022 | 23:00 |  | PLANNED | Requested |  |

|     |          |         |          |     |   |   |                                     |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-----|---|---|-------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 215 | RQ111997 | OCC_201 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 765kv CT | 23/Dec/2022 | 17:00 | 23/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 216 | RQ111998 | OCC_201 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 765kv CT | 22/Dec/2022 | 17:00 | 22/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 217 | RQ111980 | OCC_201 | cpcc1_sd | BAY | 711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)         | D | FOR AMP                             | 21/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 218 | RQ111985 | OCC_201 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)   | D | BAY AMP WORKS                       | 17/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 219 | RQ111984 | OCC_201 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)   | D | BAY AMP WORKS                       | 16/Dec/2022 | 17:00 | 16/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 220 | RQ111986 | OCC_201 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)   | D | BAY AMP WORKS                       | 15/Dec/2022 | 17:00 | 15/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 221 | RQ111987 | OCC_201 | cpcc1_sd | BAY | 712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)  | D | BAY AMP WORKS                       | 14/Dec/2022 | 17:00 | 14/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 222 | RQ113015 | OCC_201 | cpcc3_sd | BAY | 718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)  | D | AMP works                           | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 223 | RQ111995 | OCC_201 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II- BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)  | D | For DGA oil testing of bay 765kv CT | 13/Dec/2022 | 17:00 | 13/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 224 | RQ111982 | OCC_201 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)           | D | BAY AMP WORKS                       | 12/Dec/2022 | 17:00 | 12/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 225 | RQ111994 | OCC_201 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_II- BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)               | D | For DGA oil testing of bay 765kv CT | 12/Dec/2022 | 17:00 | 12/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 226 | RQ113014 | OCC_201 | cpcc3_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)  | D | AMP works                           | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |     |   |   |  |             |       |             |       |                       |         |           |  |
|-----|----------|---------|-----------|-----|---|---|--|-------------|-------|-------------|-------|-----------------------|---------|-----------|--|
| 227 | RQ112912 | OCC_201 | stuurp_sd | BAY | 701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (LP) CKT-1 (POWERGRID)  | D | For annual Maintenance of Bay Equipment                            | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 17:00 | On request of M/s GTL | PLANNED | Requested |  |
| 228 | RQ111983 | OCC_201 | cpcc1_sd  | BAY | 710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)  | D | BAY AMP WORKS  | 11/Dec/2022 | 17:00 | 11/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 229 | RQ111999 | OCC_201 | cpcc1_sd  | BAY | 710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 765KV CT                                | 11/Dec/2022 | 17:00 | 11/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 230 | RQ111988 | OCC_201 | cpcc1_sd  | BAY | 709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)  | D | BAY AMP WORKS  | 10/Dec/2022 | 17:00 | 10/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 231 | RQ111993 | OCC_201 | cpcc1_sd  | BAY | 709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 765KV CT                                | 10/Dec/2022 | 17:00 | 10/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 232 | RQ111979 | OCC_201 | cpcc1_sd  | BAY | 714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)  | D | FOR CIRCUIT BREAKER TIE ROD INTERNAL DIA MEASUREMENT AND DCRM TEST | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                       | PLANNED | Requested |  |
| 233 | RQ111989 | OCC_201 | cpcc1_sd  | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | D | BAY AMP WORKS  | 09/Dec/2022 | 17:00 | 09/Dec/2022 | 23:00 | at Bhadla-2           | PLANNED | Requested |  |
| 234 | RQ111992 | OCC_201 | cpcc1_sd  | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 765KV CT                                | 09/Dec/2022 | 17:00 | 09/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 235 | RQ113013 | OCC_201 | cpcc3_sd  | BAY | 706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)  | D | AMP works  | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 18:00 |                       | PLANNED | Requested |  |
| 236 | RQ111977 | OCC_201 | cpcc1_sd  | BAY | 704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)                                  | D | BAY AMP WORKS  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |                       | PLANNED | Requested |  |
| 237 | RQ111996 | OCC_201 | cpcc1_sd  | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)  | D | For DGA oil testing of bay 765KV CT                                | 08/Dec/2022 | 17:00 | 08/Dec/2022 | 23:00 |                       | PLANNED | Requested |  |
| 238 | RQ112879 | OCC_201 | cpcc3_sd  | BAY | 705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)   | D | AMP works  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 18:00 |                       | PLANNED | Requested |  |
| 239 | RQ112857 | OCC_201 | cpcc3_sd  | BAY | 708 TIE BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND FUTURE AT ORAI(PG)   | D | AMP works  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 18:00 |                       | PLANNED | Requested |  |

|     |          |         |           |     |   |   |  |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|-----|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 240 | RQ113012 | OCC_201 | cpcc3_sd  | BAY | 703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)  | D | AMP works  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 241 | RQ112878 | OCC_201 | cpcc3_sd  | BAY | 711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)   | D | AMP works  | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 242 | RQ112851 | OCC_201 | cpcc3_sd  | BAY | 703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)   | D | AMP works  | 05/Dec/2022 | 10:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 243 | RQ112856 | OCC_201 | cpcc3_sd  | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1                             | D | AMP works  | 03/Dec/2022 | 10:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 244 | RQ111981 | OCC_201 | cpcc1_sd  | BAY | 710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)   | C | For Preventive Inspection of ABB Make CB installed in the Bay  | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 245 | RQ112528 | OCC_201 | sldcrs_sd | BAY | 706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)                     | D | FOR QUARTERLY MAINTENANCE  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | 706-52-B, TIE Circuit breaker Bay will remain available in the Network | PLANNED | Requested |  |
| 246 | RQ112153 | OCC_201 | stuup_sd  | BAY | 711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP) | D | * For annual maintenance of bay equipment  | 15/Dec/2022 | 10:00 | 15/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 247 | RQ112151 | OCC_201 | stuup_sd  | BAY | 709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)   | D | * For annual maintenance of bay equipment  | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 248 | RQ112899 | OCC_201 | stuup_sd  | BAY | 704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay) | 13/Dec/2022 | 10:00 | 13/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 249 | RQ112147 | OCC_201 | stuup_sd  | BAY | 708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP) | D | * For Annual Maintenance of Bay Equipment.   | 13/Dec/2022 | 10:00 | 13/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 250 | RQ112908 | OCC_201 | stuup_sd  | BAY | 705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)      | D | For annual Maintenance of Bay Equipment  | 10/Dec/2022 | 10:00 | 10/Dec/2022 | 17:00 | On request of M/s GTL  | PLANNED | Requested |  |
| 251 | RQ112911 | OCC_201 | stuup_sd  | BAY | 705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)      | D | For annual Maintenance of Bay Equipment  | 10/Dec/2022 | 10:00 | 10/Dec/2022 | 17:00 | On request of M/s GTL  | PLANNED | Requested |  |
| 252 | RQ112910 | OCC_201 | stuup_sd  | BAY | 705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)      | D | For annual Maintenance of Bay Equipment  | 10/Dec/2022 | 10:00 | 10/Dec/2022 | 17:00 | On request of M/s GTL  | PLANNED | Requested |  |
| 253 | RQ112904 | OCC_201 | stuup_sd  | BAY | 704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)   | D | For annual Maintenance of Bay Equipment  | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 17:00 | On request of M/s GTL  | PLANNED | Requested |  |

|     |          |         |          |             |   |   |  |             |       |             |       |  |         |           |
|-----|----------|---------|----------|-------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|
| 254 | RQ111978 | OCC_201 | cpcc3_sd | BAY         | 717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL) | D | BAY AMP WORKS  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 255 | RQ112874 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)  | D | New bay extension work - For checking interlock spare ICT switching with ICT-III (Future) and AMP  | 21/Dec/2022 | 10:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 256 | RQ112876 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)   | D | AMP, equipment testing ,LA IR test and OTI/WTI modifications   | 21/Dec/2022 | 10:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 257 | RQ111935 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)   | D | For CSD Fine tune and Commissioning check with Spare ICT   | 16/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 258 | RQ111948 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)  | D | For AMP Work   | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 259 | RQ111936 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)   | C | For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging  | 16/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 | For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging  | PLANNED | Requested |
| 260 | RQ111932 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)   | D | For CSD Fine tune and Commissioning check with Spare ICT   | 11/Dec/2022 | 17:00 | 15/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 261 | RQ113002 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)   | D | New Bay extension works - For interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 262 | RQ111933 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)   | D | For CSD Fine tune and Commissioning check with Spare ICT   | 06/Dec/2022 | 17:00 | 10/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 263 | RQ111944 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)  | D | FOR AMP WORK   | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 14:00 | Cleaning and Washing (Winter Preparedness)   | PLANNED | Requested |
| 264 | RQ113001 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)   | D | AMP works  | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 265 | RQ111943 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)  | D | FOR AMP WORK   | 03/Dec/2022 | 10:00 | 03/Dec/2022 | 14:00 | Cleaning and Washing (Winter Preparedness)   | PLANNED | Requested |
| 266 | RQ111945 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)  | D | FOR AMP WORK   | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 14:00 | Cleaning and Washing (Winter Preparedness)   | PLANNED | Requested |
| 267 | RQ112854 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BALIA(PG)  | D | AMP work and OTI/WTI Wiring Modification   | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 268 | RQ111940 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)  | D | For taking ICT1 BPhase out of service and spare unit in service  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 16:00 |  | PLANNED | Requested |
| 269 | RQ111941 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)  | D | For taking out Spare unit from service and taking ICT 2 R phase unit into service  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 16:00 |  | PLANNED | Requested |
| 270 | RQ111934 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)   | D | For CSD Fine tune and Commissioning check with Spare ICT   | 01/Dec/2022 | 17:00 | 05/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 271 | RQ111942 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)  | D | FOR AMP WORK   | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 14:00 | Cleaning and Washing (Winter Preparedness)   | PLANNED | Requested |
| 272 | RQ112855 | OCC_201 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BALIA(PG)  | D | AMP work and OTI/WTI Wiring Modification   | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 273 | RQ111946 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)   | D | For ICT AMP Work   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 274 | RQ112161 | OCC_201 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)  | D | For annual Maintenance of 1500MVA 765/400/33KV ICT-1.  | 16/Dec/2022 | 10:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 275 | RQ112483 | OCC_201 | stuup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)  | D | For the checking and testing of BCU relay by M/s GE T&D Engineer.  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 17:00 | 1-Because of GE T&D Engineer work,Shut down of ICT-1 will be avail if shut down of 765kV Anpara C-Unnao Line avail.<br>3.Power will be flow through ICT-2 & 3 hence there will be no power | PLANNED | Requested |
| 276 | RQ112108 | OCC_201 | stuup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)  | D | * For the checking and testing of BCU relay by M/s GE Engineer OF 1000MVA ICT-1  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 17:00 |  | PLANNED | Requested |
| 277 | RQ111947 | OCC_201 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)   | D | For ICT AMP Work   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |

|     |          |         |              |                              |  |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|--------------|------------------------------|--|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 278 | RQ112220 | OCC_201 | slcds_sd     | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)             | D | HALF YEARLY MAINTENANCE WORK OF 3x500MVA ICT-3 AND ASSOCIATED BAY EQUIPMENTS  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 279 | RQ112739 | OCC_201 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2         | C | Breaker Replacement and SAS work  | 04/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | Under shutdwon                          | PLANNED | Requested |  |
| 280 | RQ112132 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2 | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS                      | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs              | PLANNED | Requested |  |
| 281 | RQ112135 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1     | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS                      | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs              | PLANNED | Requested |  |
| 282 | RQ112130 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1 | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS                      | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs              | PLANNED | Requested |  |
| 283 | RQ112141 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2     | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS                      | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs              | PLANNED | Requested |  |
| 284 | RQ112313 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2                 | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 30/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 285 | RQ112312 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1                 | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 30/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 286 | RQ112242 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NF)-KANKROLI(PG) (PG) CKT-1          | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity        | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 18:00 | 400 KV RAPP C-Chittorgarh Line (AR OFF) | PLANNED | Requested |  |
| 287 | RQ112262 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1               | D | For taking line reactor in service.   | 28/Dec/2022 | 18:00 | 28/Dec/2022 | 19:00 |   | PLANNED | Requested |  |
| 288 | RQ112442 | OCC_201 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1                   | D | For AMP Works   | 28/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 | Kindly approve                          | PLANNED | Requested |  |
| 289 | RQ113005 | OCC_201 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1             | C | Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.  | 28/Dec/2022 | 08:00 | 06/Jan/2023 | 18:00 |   | PLANNED | Requested |  |
| 290 | RQ113006 | OCC_201 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2             | C | Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.  | 28/Dec/2022 | 08:00 | 06/Jan/2023 | 18:00 |   | PLANNED | Requested |  |
| 291 | RQ112126 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1     | D | Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS | 26/Dec/2022 | 09:00 | 31/Dec/2022 | 18:00 | Daily basis 09:00-18:00hrs              | PLANNED | Requested |  |
| 292 | RQ112127 | OCC_201 | rampur_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2     | D | Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS | 26/Dec/2022 | 09:00 | 31/Dec/2022 | 18:00 | Daily basis 09:00-18:00hrs              | PLANNED | Requested |  |
| 293 | RQ112507 | OCC_201 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2       | D | TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)   | 26/Dec/2022 | 09:00 | 26/Dec/2022 | 18:00 | Kindly approve                          | PLANNED | Requested |  |
| 294 | RQ112264 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1               | D | For taking line reactor out of service.   | 26/Dec/2022 | 09:00 | 26/Dec/2022 | 10:00 |   | PLANNED | Requested |  |
| 295 | RQ112738 | OCC_201 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2         | C | Breaker Replacement and SAS work  | 26/Dec/2022 | 08:00 | 03/Jan/2023 | 18:00 | LINE WILL CHARGED THROUGH TBC           | PLANNED | Requested |  |
| 296 | RQ112441 | OCC_201 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2                   | D | For AMP Works   | 25/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 | Kindly Approve                          | PLANNED | Requested |  |
| 297 | RQ112440 | OCC_201 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1                   | D | For AMP Works   | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 | Kindly Approve                          | PLANNED | Requested |  |
| 298 | RQ112444 | OCC_201 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1                 | D | For AMP Works   | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 | Kindly approve                          | PLANNED | Requested |  |
| 299 | RQ112298 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2                   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 23/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 300 | RQ112299 | OCC_201 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3                   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 23/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 301 | RQ112737 | OCC_201 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2      | C | TBC SAS WORK  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 | LINE UNDER SHUTDOWN                     | PLANNED | Requested |  |

|     |          |         |           |                              |  |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|-----------|------------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 302 | RQ112821 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2               | D | Line AMP and retrofitment of distance protection at Allahabad   | 22/Dec/2022 | 09:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 303 | RQ112263 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                 | D | For taking line reactor in service.   | 21/Dec/2022 | 18:00 | 21/Dec/2022 | 19:00 |  | PLANNED | Requested |
| 304 | RQ112477 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2                   | D | LINE EQUIPMENT AMP WORK   | 21/Dec/2022 | 10:00 | 21/Dec/2022 | 14:00 | Kindly Approve                           | PLANNED | Requested |
| 305 | RQ112822 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1               | D | Insulator cleaning work   | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 306 | RQ112297 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1                    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 21/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 307 | RQ112478 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1                   | D | LINE EQUIPMENT AMP WORK   | 20/Dec/2022 | 10:00 | 20/Dec/2022 | 14:00 | Kindly approve                           | PLANNED | Requested |
| 308 | RQ112847 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1                | D | AMP work  | 20/Dec/2022 | 09:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 309 | RQ112129 | OCC_201 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2 | D | Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS | 20/Dec/2022 | 09:00 | 25/Dec/2022 | 18:00 | Daily basis 09:00-18:00hrs               | PLANNED | Requested |
| 310 | RQ112128 | OCC_201 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1 | D | Annual planned maintenance of POT HEAD YARD equipment and structures, Tan delta testing of CVTs and protection system testing of line of 412MW Rampur HPS | 20/Dec/2022 | 09:00 | 25/Dec/2022 | 18:00 | Daily basis 09:00-18:00hrs               | PLANNED | Requested |
| 311 | RQ113048 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1              | D | Rectification of E/W in span No. 280-281  | 20/Dec/2022 | 09:00 | 20/Dec/2022 | 18:00 | Kindly approve                           | PLANNED | Requested |
| 312 | RQ112172 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1         | D | FOR AMP WORKS   | 19/Dec/2022 | 09:00 | 19/Dec/2022 | 18:00 | Kindly Approve                           | PLANNED | Requested |
| 313 | RQ112265 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                 | D | For taking line reactor out of service.   | 19/Dec/2022 | 09:00 | 19/Dec/2022 | 10:00 |  | PLANNED | Requested |
| 314 | RQ112820 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1               | D | Line AMP and retrofitment of distance protection at Allahabad   | 19/Dec/2022 | 09:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 315 | RQ112439 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3                      | D | For AMP Works   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 | Kindly approve                           | PLANNED | Requested |
| 316 | RQ112468 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1                 | D | LINE AND BAY EQUIPMENT AMP WORK   | 18/Dec/2022 | 10:00 | 18/Dec/2022 | 17:00 | Kindly approve                           | PLANNED | Requested |
| 317 | RQ113019 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1                  | D | Installation of CB with PIR in 432 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line                               | 18/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 | S/D of line is required due to induction | PLANNED | Requested |
| 318 | RQ112808 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1       | D | TL Maintenance work   | 18/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 319 | RQ112817 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3      | D | Rectification of S/D nature defects in line.  | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 320 | RQ112315 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1         | C | Diversion due to bhramtala project NHAI divrsion  | 17/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 321 | RQ112314 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1       | C | Diversion due to bhramtala project NHAI divrsion  | 17/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 322 | RQ112241 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1       | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity        | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 | 400 kV RAPP C-Kankroli Line (AR OFF)     | PLANNED | Requested |
| 323 | RQ112291 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2            | D | Installation of Bird Diverters  | 16/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | other ckt will be in non auto mode       | PLANNED | Requested |
| 324 | RQ113017 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1                 | D | Installation of CB with PIR in 401 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line                               | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | S/D of line is required due to induction | PLANNED | Requested |
| 325 | RQ112819 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2         | D | AMP work and OTI/WTI scheme modification  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 326 | RQ112261 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2            | D | FOR installation of bird diverters in GIB area  | 16/Dec/2022 | 08:00 | 30/Dec/2022 | 18:00 | other ckt will be in non auto mode       | PLANNED | Requested |



|     |          |         |           |                              |   |   |  |             |       |             |       |  |         |           |
|-----|----------|---------|-----------|------------------------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|
| 327 | RQ112839 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1  | D | AMP work and Line Isolator alignment at Fatehpur   | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 328 | RQ112283 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1              | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0   | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 329 | RQ112305 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1     | C | For NHAI Diversion work  | 15/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 330 | RQ112809 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1 | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 331 | RQ112830 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2 | D | AMP work   | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 332 | RQ113061 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1                | C | For NHAI diversion work  | 14/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 333 | RQ113062 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2                | C | For NHAI diversion work  | 14/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 334 | RQ112829 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1 | D | AMP work   | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 335 | RQ112504 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1              | D | AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).                             | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 18:00 | Kindly approve   | PLANNED | Requested |
| 336 | RQ113052 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1       | D | Rectification of damaged peak of tower no. 257   | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 18:00 | Kindly approve   | PLANNED | Requested |
| 337 | RQ113018 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1             | D | Dismantling of CB with PIR in 432 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line                         | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 | S/D of line is required due to induction   | PLANNED | Requested |
| 338 | RQ112818 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1    | D | Rectification of Line defects  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 339 | RQ112243 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2          | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity | 13/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 340 | RQ112705 | OCC_201 | slclrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2       | D | Quarterly/ Half Yearly/ Yearly Maintenance work  | 12/Dec/2022 | 16:00 | 12/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 341 | RQ112171 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2            | D | For AMP Work   | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 342 | RQ113016 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1            | D | Dismantling of CB with PIR in 401 bay at Kanpur under SS-34 Pkg for diversion of Kanpur-Allahabad and Kanpur Fatehpur line                         | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 | S/D of line is required due to induction   | PLANNED | Requested |
| 343 | RQ112815 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 | D | Rectification of S/D nature defects in Transmission Line   | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 344 | RQ112704 | OCC_201 | slclrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1       | D | Quarterly/ Half Yearly/ Yearly Maintenance work  | 09/Dec/2022 | 16:00 | 09/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 345 | RQ112170 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1            | D | FOR AMP WORKS  | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 346 | RQ112508 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-2             | D | TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).   | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 347 | RQ113000 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1         | D | AMP work   | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 348 | RQ112505 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-1             | D | TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).   | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 349 | RQ112816 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2 | D | AMP work   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 350 | RQ112284 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2              | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 351 | RQ112285 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3              | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 352 | RQ112303 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | D | To attend shutdown nature defects/AMP OF LINE TERMINAL EQUIPMENTS AT RVPNL MERTA SS  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | During Shutdown , A/R to be kept in non auto mode of 400 KV Kota-Merta line from both ends | PLANNED | Requested |

|     |          |         |           |                              |   |   |  |             |       |             |       |                                     |         |           |
|-----|----------|---------|-----------|------------------------------|---|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|-----------|
| 353 | RQ112544 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH-PATIALA (PG) CKT-2                 | D | TL AMP works with Non-Auto mode of Nalagarh-Patiala Ckt # II   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | Kindly Approve                      | PLANNED | Requested |
| 354 | RQ112543 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH-PATIALA (PG) CKT-1                 | D | TL AMP works with Non-Auto mode of Nalagarh-Patiala Ckt # II   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 | Kindly approve                      | PLANNED | Requested |
| 355 | RQ112258 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1                       | D | CVT REPLACEMENT IN R PHASE DUE TO VOLTAGE DRIFT  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 356 | RQ112845 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1        | D | Protection testing and AMP work  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 357 | RQ111901 | OCC_201 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-2             | C | For annual Maintenance of Bay Equipment  | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 358 | RQ112224 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1                   | D | AMP Work on bay/For fixing of jumper Pilot & other line maintenance work   | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 359 | RQ112257 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL-HISSAR (PG) CKT-1                    | D | CVT REPLACEMENT IN R PHASE DUE TO VOLTAGE DRIFT  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 360 | RQ112814 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1              | D | AMP work   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 361 | RQ112280 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1     | C | Relocation / Diversion of Tower at Location 55 BBT-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown                                     | 05/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 362 | RQ112281 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 | C | Relocation / Diversion of Tower at Location 55 BBT-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown                                     | 05/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 363 | RQ113060 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1                 | D | Maintenance work & winter Preparedness   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 364 | RQ112837 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2       | D | Rectification of S/D nature defects  | 04/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 365 | RQ112300 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1        | D | Modification of terminal connector for attending the repeated hotspot of line isolatorAT BAWANA  | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 366 | RQ112240 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2               | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring ,tightening of jumper and other maintenance activity   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 | 400 KV RAPP D- Jaipur line (AR OFF) | PLANNED | Requested |
| 367 | RQ112846 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1              | D | AMP work at Panki end  | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 368 | RQ112663 | OCC_201 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1           | D | Quarterly maintenance of 400 KV side bay Equipments  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 369 | RQ112282 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1               | D | AMP Work IN LINE AND LINE BAY  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | other ckt will be in non auto mode  | PLANNED | Requested |
| 370 | RQ112165 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2        | C | "400KV Dulhasti Kishenpur Line 2 at present has towers constructed for D/C Line but at present stringing has been done for one circuit only. Now stringing of 2nd circuit is being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. " | 01/Dec/2022 | 09:00 | 31/Dec/2022 | 18:00 | Kindly Approve                      | PLANNED | Requested |
| 371 | RQ112836 | OCC_201 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1       | D | Rectification of S/D nature defects  | 01/Dec/2022 | 09:00 | 03/Dec/2022 | 18:00 |                                     | PLANNED | Requested |
| 372 | RQ112982 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1                  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                      | PLANNED | Requested |
| 373 | RQ112983 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2                  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                      | PLANNED | Requested |

|     |          |         |            |                              |   |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 374 | RQ112290 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1             | D | Installation of Bird Diverters  | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | other ckt will be in non auto mode   | PLANNED | Requested |
| 375 | RQ112664 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2           | D | Quarterly maintenance of 400 KV side bay Equipments   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 376 | RQ111900 | OCC_201 | ntpcos_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1             | C | For Annual Maintenance of Bay equipments  | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 377 | RQ113059 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGHARH (PG) CKT-3              | D | Over head crossing Sikar Aligarh TL Daily basis   | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 378 | RQ113058 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGHARH (PG) CKT-2              | C | Over head crossing Sikar Aligarh TL Daily basis   | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 379 | RQ112304 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | During Shutdown , A/R to be kept in non auto mode of 400 KV Shreecement(beamwarj) -Merta line from both ends | PLANNED | Requested |
| 380 | RQ112260 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1             | D | FOR installation of bird diverters in GIB area  | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | other ckt will be in non auto mode   | PLANNED | Requested |
| 381 | RQ112601 | OCC_201 | slclcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2        | D | tan delta testing of Bus CVT  | 30/Dec/2022 | 12:00 | 30/Dec/2022 | 16:00 | Mundka-jhajjar ckt-I remain in service and shutdowns shall be avail one by one.                              | PLANNED | Requested |
| 382 | RQ112308 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1       | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)  | 30/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 383 | RQ112309 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2       | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)  | 30/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 384 | RQ112600 | OCC_201 | slclcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1         | D | tan delta testing of Bus CVT  | 30/Dec/2022 | 07:00 | 30/Dec/2022 | 11:00 | Mundka -jhatikara ckt-II remain in service   | PLANNED | Requested |
| 385 | RQ112307 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2          | D | For replacement of Jumpers at TN15  | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 386 | RQ112306 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1         | D | For replacement of Jumpers at TN15  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 387 | RQ112302 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1     | D | Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 14:00 |  | PLANNED | Requested |
| 388 | RQ112301 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1     | D | Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 389 | RQ112620 | OCC_201 | slclcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1      | D | Annual PMS testing of CB and General Mtc as per OS Manual .Also replacement of oil and cleaning of compressor   | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 18:00 | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2 remain in service   | PLANNED | Requested |
| 390 | RQ112707 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2                    | D | Quarterly/ Half Yearly/ Yearly Maintenance work   | 28/Dec/2022 | 16:00 | 28/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 391 | RQ112706 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1                    | D | Quarterly/ Half Yearly/ Yearly Maintenance work   | 27/Dec/2022 | 16:00 | 27/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 392 | RQ112321 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 26/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 393 | RQ112320 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)   | 26/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 394 | RQ111937 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2                | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make)   | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 | 400 KV Anta-Chhabra Ckt-1 will remain available in the network   | PLANNED | Requested |
| 395 | RQ112180 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1         | D | Half yearly Maintenance work  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 396 | RQ112178 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2     | D | Maintenance work of bay equipments , isolators and testing work of bay equipments.  | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 397 | RQ111938 | OCC_201 | slclrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-2                    | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make)   | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 | 400 KV Anta-Kalisindh Ckt-1 will remain available in the network   | PLANNED | Requested |

|     |          |         |            |                              |   |   |  |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|------------------------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 398 | RQ112696 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1         | D | Due to problem in Main Breaker(552B) of 400 kV Deedwana Line. 400 kV Bikaner-Deedwana Line cannot be charged through Main Bus II | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 399 | RQ112697 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | D | Due to problem in Main Breaker(552B) of 400 kV Deedwana Line. 400 kV Bikaner-SCTPS II Line cannot be charged through Main Bus II | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 400 | RQ112177 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1     | D | Maintenance work of bay equipments , isolators and testing work of bay equipments.   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 401 | RQ112699 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1       | D | Due to problem in Main Breaker(252A) of 400 kV STPS Line.Line cannot be charged through Main Bus I                               | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 402 | RQ112711 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1               | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 19/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 403 | RQ112324 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 19/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 404 | RQ112565 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2            | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 405 | RQ112965 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1    | C | Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.                   | 16/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 406 | RQ112730 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1               | D | FOR QUARTERLY MAINTENANCE  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | along with line reactor at 400 kV GSS Jodhpur        | PLANNED | Requested |  |
| 407 | RQ112708 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1                    | D | Quarterly/ Half Yearly/ Yearly Maintenance work  | 15/Dec/2022 | 16:00 | 16/Dec/2022 | 23:00 | along with 50 MVAR line reactor at 400 kV GSS Bhadla | PLANNED | Requested |  |
| 408 | RQ112569 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1               | D | Planned maintenance  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 409 | RQ112698 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1       | D | Routine Maintenance & Testing  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 410 | RQ112715 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2                   | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 411 | RQ112259 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1             | D | AMP OF LINE TERMINAL EQUIPMENTS AT SIKAR SS  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 412 | RQ112317 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 413 | RQ112316 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 414 | RQ112964 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2         | C | Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.                   | 14/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 415 | RQ112733 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2                   | D | FOR QUARTERLY MAINTENANCE  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 | along with line reactor at 400 kV GSS Jodhpur        | PLANNED | Requested |  |
| 416 | RQ112564 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1            | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 417 | RQ112709 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1                      | D | Quarterly/ Half Yearly/ Yearly Maintenance work  | 13/Dec/2022 | 16:00 | 14/Dec/2022 | 23:00 | along with 50 MVAR line reactor at 400 kV GSS Bhadla | PLANNED | Requested |  |
| 418 | RQ112731 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JODHPUR (RS) CKT-1                      | D | FOR QUARTERLY MAINTENANCE  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 419 | RQ112567 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-2                  | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 420 | RQ112963 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1         | C | Calibration of line metering CT's and Energy meters and Annual maintenance and testing of Line/Bay equipments.                   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 421 | RQ112712 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1                     | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 422 | RQ112322 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1                    | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |            |                              |   |   |  |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|
| 423 | RQ112323 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1                   | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 424 | RQ112566 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-1                | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 425 | RQ112969 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1          | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 426 | RQ112729 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1                  | D | FOR QUARTERLY MAINTENANCE  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 427 | RQ112693 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-2                 | D | Quarterly maintenance work of associated equipments of Bay.  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 428 | RQ112181 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1      | D | Routine Maintenance of 400 KV CHHABRA LINE Bay ( 4352A ) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS alongwith 50 mVAR line reactor at Bhilwara        | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 429 | RQ112714 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1                 | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 430 | RQ112661 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-1                 | D | Quarterly maintenance of 400 KV side bay Equipments  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 431 | RQ112662 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1                 | D | Quarterly maintenance of 400 KV side bay Equipments  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 432 | RQ112244 | OCC_201 | ntpcncr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1               | C | Annual Bay Maintenance   | 05/Dec/2022 | 08:30 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 433 | RQ112710 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2               | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 434 | RQ112717 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-2                 | D | To attend Isolator(407-89DC) 400 KV Heerapura line -2 shut down required   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 435 | RQ112732 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1                 | D | FOR QUARTERLY MAINTENANCE  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 436 | RQ112713 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1                    | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 02/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 437 | RQ112318 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1                  | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 02/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 438 | RQ112319 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1                   | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)  | 02/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 439 | RQ112179 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1               | C | Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAI under Supervision of RVPNL. | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 440 | RQ112114 | OCC_201 | sldcuk_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1       | D | for lopping-chopping of trees and removing bird's nest, cleaning of disc insulator and fixing of bird scare  | 28/Dec/2022 | 10:00 | 28/Dec/2022 | 17:00 |  | PLANNED | Requested |
| 441 | RQ112311 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2      | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L  | 28/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 442 | RQ112310 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1      | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L  | 28/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 443 | RQ112470 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2      | D | To verify BI, BO & Protection signals in SAS   | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 17:00 |  | PLANNED | Requested |
| 444 | RQ112469 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1      | D | To verify BI, BO & Protection signals in SAS   | 20/Dec/2022 | 09:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 445 | RQ112475 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2              | D | To attend the drone survey observation/Worn out conductor repairing  | 28/Dec/2022 | 08:00 | 28/Dec/2022 | 17:00 |  | PLANNED | Requested |
| 446 | RQ112448 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2      | D | For providing pilot string on various towers on daily basis  | 27/Dec/2022 | 09:30 | 28/Dec/2022 | 17:30 |  | PLANNED | Requested |
| 447 | RQ112474 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1              | D | To attend the drone survey observation/Worn out conductor repairings   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 17:00 |  | PLANNED | Requested |
| 448 | RQ112447 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1      | D | For providing pilot string on various towers on daily basis  | 25/Dec/2022 | 09:30 | 26/Dec/2022 | 17:30 |  | PLANNED | Requested |
| 449 | RQ112509 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 | C | NHI line diversion work along with stringing and destringing between tower no-165 and 168  | 24/Dec/2022 | 09:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 450 | RQ112510 | OCC_201 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 | C | NHI line diversion work along with stringing and destringing between tower no-165 and 168  | 24/Dec/2022 | 09:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |

|     |          |         |          |                              |  |   |  |             |       |             |       |   |         |           |
|-----|----------|---------|----------|------------------------------|--|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 451 | RQ112446 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2               | D | For providing pilot string on various towers on daily basis  | 23/Dec/2022 | 09:30 | 24/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 452 | RQ112553 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHEJAR(HPG)-NUHIWALI(HV) (HV) CKT-1         | D | General/Half yearly mtc of line bay equipments and disk cleaning of line and tightening of jumpers | 22/Dec/2022 | 09:00 | 22/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 453 | RQ112445 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1               | D | For providing pilot string on various towers on daily basis  | 21/Dec/2022 | 09:30 | 22/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 454 | RQ112554 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NUHIWALI(HV)-FATEHABAD(PG) (HV) CKT-1       | D | General/Half yearly mtc of line bay equipments and disk cleaning of line and tightening of jumpers | 21/Dec/2022 | 09:00 | 21/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 455 | RQ112537 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2  | D | To verify BI, BO & Protection signals in SAS   | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 456 | RQ112450 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2     | D | Replacement of porcelain insulator with polymer strings on daily basis                             | 11/Dec/2022 | 09:30 | 20/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 457 | RQ112549 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NUHIWALI(HV)-FATEHABAD(PG) (HV) CKT-1       | D | Pre-winter mtc of line bay equipments and disk cleaning of line and tightening of jumpers          | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 458 | RQ112546 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHEJAR(HPG)-NUHIWALI(HV) (HV) CKT-1         | D | Pre-winter mtc of line bay equipments and disk cleaning of line and tightening of jumpers          | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 459 | RQ112466 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1               | D | To attend drone survey observation   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 460 | RQ112478 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2  | C | For attending gas leakage, dismantling of breaker is required                                      | 06/Dec/2022 | 09:00 | 07/Dec/2022 | 23:00 | load will flow through 400KV Dhanoda-CLP ckt-1  | PLANNED | Requested |
| 461 | RQ112467 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2               | D | To attend drone survey observation/OPW tightening  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 462 | RQ112465 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1  | D | To verify BI, BO & Protection signals in SAS   | 03/Dec/2022 | 09:00 | 03/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 463 | RQ112463 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2               | D | To verify BI, BO & Protection signals in SAS   | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 464 | RQ112431 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | D | preventive maintenance and isolator jaw replacement work   | 02/Dec/2022 | 07:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 465 | RQ112449 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1     | D | Replacement of porcelain insulator with polymer strings on daily basis                             | 01/Dec/2022 | 09:30 | 10/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 466 | RQ112462 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1               | D | To verify BI, BO & Protection signals in SAS   | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 467 | RQ112432 | OCC_201 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2  | D | preventive maintenance and isolator jaw replacement work   | 01/Dec/2022 | 07:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 468 | RQ113009 | OCC_201 | spcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                   | C | Overhead crossing of HVDC Agra-BNC Line for diversion work   | 23/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 469 | RQ113010 | OCC_201 | spcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2                   | C | Overhead crossing of HVDC Agra-BNC Line for diversion work   | 23/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 470 | RQ112384 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2                   | D | for taking out line reactor from circuit , for reactor replacement work                            | 19/Dec/2022 | 09:00 | 19/Dec/2022 | 12:00 |   | PLANNED | Requested |
| 471 | RQ112608 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1    | D | For tree treeming work   | 17/Dec/2022 | 11:00 | 17/Dec/2022 | 16:00 | There will be no any supply interruption due to this shut down.Load of sub station will be feed 400kv Dadari line,400KV Nawada Line and 400KV Gr. Noida -400KV (765KV S/S)Gr. Noida CKT-II. | PLANNED | Requested |
| 472 | RQ112654 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1               | D | Routine Testing of Protection Relay by T&C wing  | 15/Dec/2022 | 10:00 | 15/Dec/2022 | 16:00 |   | PLANNED | Requested |
| 473 | RQ111774 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-ANPARA_D (UP) CKT-1                  | C | Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 )                          | 14/Dec/2022 | 09:00 | 15/Dec/2022 | 18:00 | "Annual Testing of Line and Bay Equipments. There will be no effect on Power Flow as 765 KV Anpara-D to Lanco and 400 KV Anpara-D to Anpara-B Line-2 will remain in charged condition."     | PLANNED | Requested |
| 474 | RQ112612 | OCC_201 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1             | D | For jumper tightening, LOOPING COPPING, BIRD NEST REMOVING, POLYMER REPLACEMENT                    | 13/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 | There will be no any supply interruption due to this shut down  | PLANNED | Requested |

|     |          |         |            |                              |  |   |  |             |       |             |       |                                    |         |           |  |
|-----|----------|---------|------------|------------------------------|--|---|--|-------------|-------|-------------|-------|------------------------------------|---------|-----------|--|
| 475 | RQ112113 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1                    | C | For erection of Jack bus for additional 315MVA ICT   | 12/Dec/2022 | 10:00 | 17/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 476 | RQ112612 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1                        | D | fixing missing earth wire, vibration damper, lopping chopping of tress and routine testing   | 12/Dec/2022 | 08:00 | 16/Dec/2022 | 17:00 |                                    | PLANNED | Requested |  |
| 477 | RQ112628 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1         | C | ERECTION OF NEW TOWER BETWEEN LOCATION NO18-19   | 11/Dec/2022 | 08:00 | 16/Dec/2022 | 19:30 |                                    | PLANNED | Requested |  |
| 478 | RQ112182 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1                           | D | For disconnecting the main 400KV Buses for extension of buses for >X installation of additional 315MVA ICT   | 11/Dec/2022 | 07:00 | 11/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 479 | RQ112653 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-REWA ROAD (UP) CKT-2                            | D | DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 484 TO 459,379A TO 349A,330A TO 308A  | 08/Dec/2022 | 09:30 | 10/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 480 | RQ112652 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-REWA ROAD (UP) CKT-1                            | D | DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 484 TO 459,379A TO 349A,330A TO 308A  | 05/Dec/2022 | 09:30 | 07/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 481 | RQ112390 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                             | D | For energising new reactor in this line after testing , erection work  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 482 | RQ112651 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-MASOLI (UP) CKT-1                           | D | DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 54 TO 60  | 03/Dec/2022 | 09:30 | 04/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 483 | RQ112424 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                             | C | Due to Ganga Expressway Diversion Work(UPEIDA) diverted line will be connected to existing line (Total Diversion-03 Nos.)  | 02/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 484 | RQ112599 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2                             | C | Due to Ganga Expressway Diversion Work(UPEIDA) diverted line will be connected to existing line (Total Diversion-03 Nos.)  | 02/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 485 | RQ112383 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                             | D | for erection of Bushings in new line reactor   | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 486 | RQ112627 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1        | C | ERECTION OF NEW TOWER BETWEEN LOCATION NO18-19   | 01/Dec/2022 | 13:00 | 10/Dec/2022 | 17:00 |                                    | PLANNED | Requested |  |
| 487 | RQ112650 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1                   | D | DISC CLEANING OF SUSPENSION INSULATOR AND JUMPER TIGHTENING OF VARIOUS LOCATION NO 54 TO 60  | 01/Dec/2022 | 09:30 | 02/Dec/2022 | 17:30 |                                    | PLANNED | Requested |  |
| 488 | RQ112843 | OCC_201 | epcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2                  | D | AMP work   | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 489 | RQ112639 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1           | D | Offline energy meter calibration at Alaknanda end  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 12:00 |                                    | PLANNED | Requested |  |
| 490 | RQ112724 | OCC_201 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1  | D | Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 90 - 92. | 21/Dec/2022 | 09:00 | 25/Dec/2022 | 17:00 |                                    | PLANNED | Requested |  |
| 491 | RQ112725 | OCC_201 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2  | D | Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 90 - 92. | 21/Dec/2022 | 09:00 | 25/Dec/2022 | 17:00 |                                    | PLANNED | Requested |  |
| 492 | RQ112271 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | D | For testing and commissioning works with TBC Bay and LM erection   | 20/Dec/2022 | 17:00 | 22/Dec/2022 | 23:00 | CONSTRUCTION WORK                  | PLANNED | Requested |  |
| 493 | RQ112293 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                 | D | Installation of Bird Diverters   | 16/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Requested |  |
| 494 | RQ112270 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | D | For testing and commissioning works with TBC Bay and LM erection   | 08/Dec/2022 | 17:00 | 10/Dec/2022 | 23:00 | CONSTRUCTION WORK                  | PLANNED | Requested |  |
| 495 | RQ112292 | OCC_201 | epcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1                 | D | Installation of Bird Diverters   | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Requested |  |

|     |          |         |            |                              |  |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|------------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 496 | RQ112472 | OCC_201 | slchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2     | D | To verify BI, BO & Protection signals in SAS  | 19/Dec/2022 | 09:00 | 19/Dec/2022 | 19:00 |  | PLANNED | Requested |  |
| 497 | RQ112471 | OCC_201 | slchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1     | D | To verify BI, BO & Protection signals in SAS  | 17/Dec/2022 | 09:00 | 17/Dec/2022 | 19:00 |  | PLANNED | Requested |  |
| 498 | RQ111769 | OCC_201 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2     | D | Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 | Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2 | PLANNED | Requested |  |
| 499 | RQ112479 | OCC_201 | slchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1     | C | For attending gas leakage, dismantling of breaker is required   | 08/Dec/2022 | 09:00 | 09/Dec/2022 | 23:00 | load will flow through 400KV Dhanoda-M/Garh ckt-2                            | PLANNED | Requested |  |
| 500 | RQ111768 | OCC_201 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1     | D | Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-1  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-1 | PLANNED | Requested |  |
| 501 | RQ111767 | OCC_201 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-2     | D | Annual Maintenance and Bay Equipment Testing of 400 KV MOHINDERGARH (APL)-Bhiwani (HV) (ATIL) CKT-2                             | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 | Annual Maintenance   | PLANNED | Requested |  |
| 502 | RQ112672 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | D | Annual Routine Testing work   | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 17:00 | No Supply interruption   | PLANNED | Requested |  |
| 503 | RQ112363 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1            | D | * The Planned Shutdown is required for Overhauling Replacement of Clamps Connectors of 400 KV Main Bus-1 Pantograph Isolator of | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 504 | RQ112665 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1     | D | Annual Routine Testing work   | 15/Dec/2022 | 10:00 | 15/Dec/2022 | 17:00 | No Supply interruption   | PLANNED | Requested |  |
| 505 | RQ112666 | OCC_201 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2     | D | Annual Routine Testing work   | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 17:00 | No Supply interruption   | PLANNED | Requested |  |
| 506 | RQ112552 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1           | D | Yearly Maintenance  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 507 | RQ112609 | OCC_201 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-1             | D | Preventive maintenance and testing of bay   | 14/Dec/2022 | 09:00 | 16/Dec/2022 | 18:00 | bay 419 400KV interconnector shall be available                              | PLANNED | Requested |  |
| 508 | RQ112623 | OCC_201 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2                        | D | Annual PMS testing of CB and General Mtc as per OS Manual .Also replacement of oil and cleaning of compressor                   | 13/Dec/2022 | 10:00 | 13/Dec/2022 | 18:00 | 400 KV BAWANA-MUNDKA (DV) CKT-1 remain in service                            | PLANNED | Requested |  |
| 509 | RQ112622 | OCC_201 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1                        | D | Annual PMS testing of CB and General Mtc as per OS Manual .Also replacement of oil and cleaning of compressor                   | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 18:00 | 400 KV BAWANA-MUNDKA (DV) CKT-2 remain in service                            | PLANNED | Requested |  |
| 510 | RQ112621 | OCC_201 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2         | D | Annual PMS testing of CB and General Mtc as per OS Manual .Also replacement of oil and cleaning of compressor                   | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 18:00 | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1 remain in service             | PLANNED | Requested |  |
| 511 | RQ112515 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2           | D | Annual maintenance of Line Elements   | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 17:00 | Kindly Approve   | PLANNED | Requested |  |
| 512 | RQ112514 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1           | D | Annual maintenance of Line Elements   | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 17:00 | Kindly approve   | PLANNED | Requested |  |
| 513 | RQ112980 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1           | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |  |
| 514 | RQ112978 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1           | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |  |
| 515 | RQ112495 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1    | D | ANNUAL MAINTENANCE  | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 17:00 | Kindly approve   | PLANNED | Requested |  |
| 516 | RQ112949 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1              | D | Pre foggy mtc. of line  | 13/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 517 | RQ112946 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1            | D | Pre foggy mtc. of line  | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |  |



|     |          |         |            |                              |   |   |  |             |       |             |       |   |         |           |
|-----|----------|---------|------------|------------------------------|---|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 518 | RQ112942 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1   | D | Pre foggy mtc. Of line   | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 519 | RQ112938 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1   | D | Pre foggy mtc. Of line and Cleaning of Insulators at Dehar   | 02/Dec/2022 | 07:00 | 03/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 520 | RQ112269 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FG ARH_FBTL (AREPRL) (AREPRL) CKT-2 | D | For testing and commissioning works with TBC Bay and LM erection   | 12/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 | CONSTRUCTION WORK                           | PLANNED | Requested |
| 521 | RQ112268 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FG ARH_FBTL (AREPRL) (AREPRL) CKT-1 | D | For testing and commissioning works with TBC Bay and LM erection   | 07/Dec/2022 | 17:00 | 11/Dec/2022 | 23:00 | CONSTRUCTION WORK                           | PLANNED | Requested |
| 522 | RQ112221 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1                                     | D | AMP Work on bay/For fixing of jumper Pilot & other line maintenance work   | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 523 | RQ112703 | OCC_201 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1  | D | Quarterly/ Half Yearly/ Yearly Maintenance work  | 05/Dec/2022 | 16:00 | 08/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 524 | RQ112157 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1   | D | FOR AMP WORKS OF LINE EQUIPMENTS   | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 17:00 | Kindly Approve                              | PLANNED | Requested |
| 525 | RQ112158 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2   | D | FOR AMP WORKS OF LINE EQUIPMENTS   | 03/Dec/2022 | 10:00 | 03/Dec/2022 | 17:00 | Kindly Approve                              | PLANNED | Requested |
| 526 | RQ112989 | OCC_201 | sldcps_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1                                     | D | OPGW WORK  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 527 | RQ112988 | OCC_201 | sldcps_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2                                       | D | OPGW WORK  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 528 | RQ112990 | OCC_201 | sldcps_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2                                     | D | OPGW WORK  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 529 | RQ112987 | OCC_201 | sldcps_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1                                       | D | OPGW WORK  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 530 | RQ111868 | OCC_201 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                            | D | Shut Down defect Rectification work as per annual plan   | 01/Dec/2022 | 09:30 | 01/Dec/2022 | 17:30 | Annual Maintenance                          | PLANNED | Requested |
| 531 | RQ112979 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                         | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                              | PLANNED | Requested |
| 532 | RQ112981 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                         | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                              | PLANNED | Requested |
| 533 | RQ112142 | OCC_201 | rampur_sd  | BUS                          | 400KV BUS 1 AT RAMPUR HEP(SJ)   | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs                  | PLANNED | Requested |
| 534 | RQ112143 | OCC_201 | rampur_sd  | BUS                          | 400KV BUS 2 AT RAMPUR HEP(SJ)   | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs                  | PLANNED | Requested |
| 535 | RQ112611 | OCC_201 | slcdv_sd   | BUS                          | 400 KV BAWANA CCGTB(DTL) - BUS 2  | D | cleaning of BPI of 400kv Bus-I to avoid unwanted tripping due to fog   | 30/Dec/2022 | 09:00 | 30/Dec/2022 | 18:00 | 400kv Bus-I shall be available for service  | PLANNED | Requested |
| 536 | RQ112610 | OCC_201 | slcdv_sd   | BUS                          | 400 KV BAWANA CCGTB(DTL) - BUS 1  | D | cleaning of BPI of 400kv Bus-I to avoid unwanted tripping due to fog   | 27/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 | 400kv Bus-II shall be available for service | PLANNED | Requested |
| 537 | RQ112613 | OCC_201 | slcdv_sd   | BUS                          | 400KV BUS 1 AT BAWANA(DV)   | D | to carry out capacitance and tan delta testing of CB's grading capacitors ,CT & Bus CVT as per PMS                                   | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 | 400kv Bus-II shall be available for service | PLANNED | Requested |
| 538 | RQ112614 | OCC_201 | slcdv_sd   | BUS                          | 400KV BUS 2 AT BAWANA(DV)   | D | to carry out capacitance and tan delta testing of CB's grading capacitors ,CT & Bus CVT as per PMS                                   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 | 400kv Bus-I shall be available for service  | PLANNED | Requested |
| 539 | RQ112239 | OCC_201 | sldcrs_sd  | BUS                          | 400KV BUS 2KANKANI(RS)  | D | Quarterly Preventive Maintenance and testing of bay equipments   | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 540 | RQ112238 | OCC_201 | sldcrs_sd  | BUS                          | 400KV BUS 1KANKANI(RS)  | D | Quarterly Preventive Maintenance and testing of bay equipments   | 28/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |   | PLANNED | Requested |

|     |          |         |            |     |                                 |   |   |             |       |             |       |                |         |           |
|-----|----------|---------|------------|-----|---------------------------------|---|---|-------------|-------|-------------|-------|----------------|---------|-----------|
| 541 | RQ112231 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT BHADLA(RS)       | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla  | 23/Dec/2022 | 17:00 | 23/Dec/2022 | 23:00 |                | PLANNED | Requested |
| 542 | RQ112392 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT BABAI(RS)        | D | Bus Bar protection testing by M/s NRSS XXXVI Transmission Ltd.  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 543 | RQ112230 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT BHADLA(RS)       | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla  | 22/Dec/2022 | 17:00 | 22/Dec/2022 | 23:00 |                | PLANNED | Requested |
| 544 | RQ112391 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT BABAI(RS)        | D | Bus Bar protection testing by M/s NRSS XXXVI Transmission Ltd.  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 545 | RQ112232 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT BIKANER(RS)      | D | Routine Maintenance & Testing   | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 546 | RQ112229 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT BARMER(RS)       | D | Quarterly / yearly Maintenance along with testing of Bay equipments   | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 547 | RQ112233 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT BIKANER(RS)      | D | Routine Maintenance & Testing   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 548 | RQ112228 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT BARMER(RS)       | D | Quarterly / yearly Maintenance along with testing of Bay equipments   | 18/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 549 | RQ112237 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT HEERAPURA(RS)    | D | Quarterly maintenance of 400 KV side  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 550 | RQ112226 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT BABAI(RS)        | D | Equipment erection, Stringing , Hardware fixing and connections by M/s NRSS XXXVI Transmission Ltd. For proposed 400 KV D/C Babai-Bhiwani line. | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 551 | RQ112236 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 1 AT HEERAPURA(RS)    | D | Quarterly maintenance of 400 KV side  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 552 | RQ112227 | OCC_201 | slcdcrs_sd | BUS | 400KV BUS 2 AT BABAI(RS)        | C | Equipment erection, Stringing , Hardware fixing and connections by M/s NRSS XXXVI Transmission Ltd. For proposed 400 KV D/C Babai-Bhiwani line. | 01/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 553 | RQ112859 | OCC_201 | cpcc3_sd   | BUS | 400KV BUS 2 AT ALLAHABAD(PG)    | D | AMP works   | 28/Dec/2022 | 10:00 | 28/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 554 | RQ112676 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 4 AT MANDOLA(PG)      | D | For new Busbar Protection testing   | 28/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 555 | RQ112590 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 2   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 28/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 556 | RQ112518 | OCC_201 | cpcc2_sd   | BUS | 400KV BUS 2 AT LUDHIANA(PG)     | D | Annual maintenance of bus   | 27/Dec/2022 | 09:00 | 28/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 557 | RQ112670 | OCC_201 | cpcc1_sd   | BUS | 400 KV DADRI(PG) - BUS 1        | D | FOR AMP WORK  | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 558 | RQ112675 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 3 AT MANDOLA(PG)      | D | For new Busbar Protection testing   | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 559 | RQ112858 | OCC_201 | cpcc3_sd   | BUS | 400KV BUS 1 AT ALLAHABAD(PG)    | D | AMP works   | 26/Dec/2022 | 10:00 | 26/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 560 | RQ112674 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 2 AT MANDOLA(PG)      | D | For new Busbar Protection testing   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 561 | RQ112589 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 1   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 26/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 562 | RQ112673 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 1 AT MANDOLA(PG)      | D | For new Busbar Protection testing   | 25/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 563 | RQ112689 | OCC_201 | cpcc1_sd   | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | D | construction related works of Phase II, STATCOM erection works  | 23/Dec/2022 | 17:00 | 30/Dec/2022 | 23:00 |                | PLANNED | Requested |
| 564 | RQ112671 | OCC_201 | cpcc1_sd   | BUS | 400 KV DADRI(PG) - BUS 2        | D | FOR AMP WORK  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 565 | RQ112585 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 2   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 566 | RQ112588 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 2   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 567 | RQ112619 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 2 AT KANKROLI(PG)     | D | FOR AMP WORK  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 568 | RQ112643 | OCC_201 | cpcc1_sd   | BUS | 400 KV BHADLA(PG) - BUS 2       | D | For Stringing work of ICT-08 bays & For Equipment erection work of ICT-08 bays  | 22/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 569 | RQ112618 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 1 AT KANKROLI(PG)     | D | FOR AMP WORK  | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 570 | RQ112691 | OCC_201 | cpcc1_sd   | BUS | 400 KV FATEHGARH-II(PG) - BUS 4 | D | construction related works of Phase II, STATCOM erection works  | 21/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 571 | RQ112999 | OCC_201 | cpcc3_sd   | BUS | 400KV BUS 1 AT KANPUR(PG)       | D | For closing jumper connection of Bay-412  | 20/Dec/2022 | 10:00 | 20/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 572 | RQ112584 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 1   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 20/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 573 | RQ112587 | OCC_201 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 1   | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 20/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 574 | RQ112642 | OCC_201 | cpcc1_sd   | BUS | 400 KV BHADLA(PG) - BUS 1       | D | For Stringing work of ICT-08 bays & For Equipment erection work of ICT-08 bays  | 19/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 575 | RQ112998 | OCC_201 | cpcc3_sd   | BUS | 400KV BUS 2 AT KANPUR(PG)       | C | For removing bus section isolator and replace with IPS tube   | 17/Dec/2022 | 10:00 | 19/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 576 | RQ112517 | OCC_201 | cpcc2_sd   | BUS | 400KV BUS 1 AT LUDHIANA(PG)     | D | Annual maintenance of bus   | 16/Dec/2022 | 09:00 | 17/Dec/2022 | 18:00 | Kindly approve | PLANNED | Requested |
| 577 | RQ112682 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 4 AT MANDOLA(PG)      | D | FOR AMP WORK  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 578 | RQ112146 | OCC_201 | cpcc2_sd   | BUS | 400KV BUS 2 AT ABDULLAPUR(PG)   | D | For Annual Maintenance work   | 15/Dec/2022 | 09:00 | 16/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 579 | RQ112681 | OCC_201 | cpcc1_sd   | BUS | 400KV BUS 1 AT MANDOLA(PG)      | D | FOR AMP WORK  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 580 | RQ112597 | OCC_201 | cpcc1_sd   | BUS | 400 KV BIKANER(PG) - BUS 1      | D | FOR AMP WORK  | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 15:00 |                | PLANNED | Requested |

|     |          |         |          |     |                                 |   |  |             |       |             |       |   |         |           |
|-----|----------|---------|----------|-----|---------------------------------|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 581 | RQ112997 | OCC_201 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG)       | C | opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.   | 14/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 582 | RQ112145 | OCC_201 | cpcc2_sd | BUS | 400KV BUS 1 AT ABDULLAPUR(PG)   | D | For Annual Maintenance work  | 13/Dec/2022 | 09:00 | 14/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 583 | RQ112633 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 2 AT HISSAR(PG)       | D | AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS  | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 584 | RQ112881 | OCC_201 | cpcc3_sd | BUS | 400KV BUS 2 AT MAINPUR(PG)      | D | AMP works  | 10/Dec/2022 | 10:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 585 | RQ112660 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 1 AT BAHADURGARH(PG)  | D | FOR AMP WORK   | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 586 | RQ112632 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 1 AT HISSAR(PG)       | D | AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 587 | RQ112688 | OCC_201 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | D | construction related works of Phase II   | 08/Dec/2022 | 17:00 | 15/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 588 | RQ112690 | OCC_201 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 3 | D | construction related works of Phase II   | 06/Dec/2022 | 17:00 | 13/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 589 | RQ112607 | OCC_201 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2    | D | Bay Extension and Bus Bar augmentation Works at Bhadla-II SS   | 06/Dec/2022 | 17:00 | 08/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 590 | RQ112880 | OCC_201 | cpcc3_sd | BUS | 400KV BUS 1 AT MAINPUR(PG)      | D | AMP works  | 06/Dec/2022 | 10:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 591 | RQ112869 | OCC_201 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 2      | C | New Bay extension work -For internal inspection of CB & BUS ducts and Final Testing  | 06/Dec/2022 | 10:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 592 | RQ112626 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 4 AT BHIWADI(PG)      | C | Bay Extension work (Bus Jumpering and Stability test)  | 05/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 593 | RQ112595 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 2 AT MEERUT(PG)       | D | For Repair of CVT JB   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 594 | RQ112594 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 1 AT MEERUT(PG)       | D | For Repair of CVT JB   | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 595 | RQ112606 | OCC_201 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1    | D | Bay Extension and Bus Bar augmentation Works at Bhadla-II SS   | 03/Dec/2022 | 17:00 | 05/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 596 | RQ112868 | OCC_201 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 1      | C | New Bay extension work -For internal inspection of CB & BUS ducts and Final Testing  | 02/Dec/2022 | 10:00 | 04/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 597 | RQ112638 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 2 AT NEEMRANA(PG)     | D | Bay Extension work (Bus Bar test)  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 598 | RQ112625 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 3 AT BHIWADI(PG)      | C | Bay Extension work (Bus Jumpering and Stability test)  | 01/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 599 | RQ112637 | OCC_201 | cpcc1_sd | BUS | 400KV BUS 1 AT NEEMRANA(PG)     | D | Bay Extension work (Bus Bar test)  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 600 | RQ112109 | OCC_201 | stuup_sd | BUS | 400KV BUS 3 AT LUCKNOW(UP)      | D | * The Planned Shutdown of 400 KV Transfer Bus at 400 KV Sub-Station, Sarojini Nagar is required for Preventive Maintenance of Bay Equipments   | 27/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 601 | RQ112436 | OCC_201 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP)    | D | For reconnecting of 400KV Main Bus B   | 17/Dec/2022 | 11:00 | 17/Dec/2022 | 15:00 |   | PLANNED | Requested |
| 602 | RQ112434 | OCC_201 | stuup_sd | BUS | 400KV BUS 1 AT SULTANPUR(UP)    | D | * For reconnecting of the main 400KV Bus A   | 17/Dec/2022 | 07:00 | 17/Dec/2022 | 11:00 |   | PLANNED | Requested |
| 603 | RQ112120 | OCC_201 | stuup_sd | BUS | 400KV BUS 1 AT LUCKNOW(UP)      | D | The Planned Shutdown is required for Overhauling Replacement of Clamps Connectors of 400 KV Main Bus-I Pantograph Isolator of  | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 604 | RQ112572 | OCC_201 | stuup_sd | BUS | 400KV BUS 1 AT LUCKNOW(UP)      | D | For Overhauling & Replacement of Clamps & Connectors of 400 KV Main Bus-I Pantograph Isolator of 400 KV Sarojini Nagar-Lucknow(PG) Line at 400 KV Sub-Station, Sarojini Nagar, Lucknow | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 17:00 | Shutdown of 400 KV Main Bus-I will also involve Shutdown of 400 KV Bus Coupler Bay. | PLANNED | Requested |
| 605 | RQ112435 | OCC_201 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP)    | D | for disconnecting the main 400KV Bus B for extension of Bus for installation of additional 315MVA ICT  | 12/Dec/2022 | 11:00 | 12/Dec/2022 | 15:00 |   | PLANNED | Requested |
| 606 | RQ112438 | OCC_201 | stuup_sd | BUS | 400KV BUS 4 AT SULTANPUR(UP)    | D | for disconnecting the main 400KV bus D for extension of bus for additional 315MVA ICT  | 12/Dec/2022 | 11:00 | 17/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 607 | RQ112437 | OCC_201 | stuup_sd | BUS | 400KV BUS 4 AT SULTANPUR(UP)    | D | for disconnecting the main 400KV bus D for extension of bus for additional 315MVA ICT  | 12/Dec/2022 | 11:00 | 17/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 608 | RQ111785 | OCC_201 | stuup_sd | BUS | 400KV BUS 2 AT HAPUR(UP)        | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by bus-1)   | 12/Dec/2022 | 09:30 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 609 | RQ112124 | OCC_201 | stuup_sd | BUS | 400KV BUS 1 AT AGRA SOUTH(UP)   | D | Replacement of 400KV EDS mechanism of bay-407 under supervision of NHVS(China) Engineer.   | 12/Dec/2022 | 09:00 | 18/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 610 | RQ112433 | OCC_201 | stuup_sd | BUS | 400KV BUS 1 AT SULTANPUR(UP)    | D | * For disconnecting the main 400KV Bus A for extension of bus for erection of additional 315MVA ICT  | 12/Dec/2022 | 07:00 | 12/Dec/2022 | 11:00 |   | PLANNED | Requested |

|     |          |         |              |              |  |   |  |             |       |             |       |  |         |           |
|-----|----------|---------|--------------|--------------|--|---|--|-------------|-------|-------------|-------|--|---------|-----------|
| 611 | RQ111784 | OCC_201 | stuuup_sd    | BUS          | 400KV BUS 1 AT HAPUR(UP)   | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by bus-2)                           | 08/Dec/2022 | 09:30 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 612 | RQ112122 | OCC_201 | stuuup_sd    | BUS          | 400KV BUS 1 AT NOIDA SEC 148(UP)   | D | 400KV Main Bus 1 shutdown for routine maintenance. load will be feed through main bus 2.                                       | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 613 | RQ112119 | OCC_201 | stuuup_sd    | BUS          | 400KV BUS 1 AT MURADNAGAR_2(UP)  | D | 400 KV MAIN BUS -I SHUTDOWN FOR CONSTRUCTION OF 400 KV LINE BAY AT 400 >X KV SUBSTATION -II MURADNAGR                          | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 614 | RQ112028 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 2 AT MAKHU(PS)   | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2   | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 615 | RQ112031 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 2 AT RAJPURA(PS)   | D | Annual maintenance and protection testing of Bus-Bar equipments.   | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 616 | RQ112027 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 1 AT MAKHU(PS)   | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1   | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 617 | RQ112029 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 1 AT DHURI(PS)   | D | Maintenance of 401 89A & 404 89 A Isolator   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 618 | RQ112030 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 1 AT RAJPURA(PS)   | D | Annual maintenance and protection testing of Bus-Bar equipments.   | 19/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 | Only Bus-bar CBs shutdown required   | PLANNED | Requested |
| 619 | RQ112024 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 2 AT MUKTSAR(PS)   | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 620 | RQ112026 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 2 AT NAKODAR(PSG)  | D | Periodic Maintenance   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 621 | RQ112025 | OCC_201 | sldecps_sd   | BUS          | 400KV BUS 1 AT NAKODAR(PSG)  | D | Periodic Maintenance   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 622 | RQ112493 | OCC_201 | stuuup_sd    | BUS          | 400KV BUS 2 AT GR.NOIDA(UPC)   | D | For General maintenance work   | 21/Dec/2022 | 10:30 | 21/Dec/2022 | 15:00 | There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400KV main bus-1st. | PLANNED | Requested |
| 623 | RQ112735 | OCC_201 | singrauli_sd | BUS          | 400KV BUS 4 AT SINGRAULI(NT)   | C | Unit -06 Bus 4 y phase hot spot  | 19/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 | BUS SHUTDOWN WILL BE REQUIRED  | PLANNED | Requested |
| 624 | RQ111903 | OCC_201 | ntpcos_sd    | BUS          | 400KV BUS 2 AT RIHAND(NT)  | D | For annual Maintenance of Bay Equipment  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 625 | RQ111902 | OCC_201 | ntpcos_sd    | BUS          | 400KV BUS 1 AT RIHAND(NT)  | D | For Annual Maintenance of Bay equipments   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 626 | RQ112657 | OCC_201 | cpcc1_sd     | BUS          | 400 KV KHETRI (PKTSL) - BUS 1  | D | Bay extension work under PBTSLS (Shutdown requested by KEC) - Bus Jumpering & Busbar stability test                            | 18/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 627 | RQ112659 | OCC_201 | cpcc1_sd     | BUS          | 400 KV KHETRI (PKTSL) - BUS 2  | D | Bay extension work under PBTSLS (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test | 17/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 628 | RQ112658 | OCC_201 | cpcc1_sd     | BUS          | 400 KV KHETRI (PKTSL) - BUS 2  | D | Bay extension work under PBTSLS (Shutdown requested by KEC)-Jumpering works of Reactor Isolator                                | 10/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 629 | RQ112234 | OCC_201 | sldecrs_sd   | BUS          | 400KV BUS 1 AT CHHABRA(RVUN)   | C | For annual maintenance work.   | 14/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 630 | RQ112235 | OCC_201 | sldecrs_sd   | BUS          | 400KV BUS 2 AT CHHABRA(RVUN)   | C | For annual maintenance work and attending other issues regarding BPIs and isolators of different elements of 400 kV Bus-II.    | 07/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 631 | RQ112958 | OCC_201 | bbmb_sd      | BUS          | 400KV BUS 1 AT DEHAR(BB)   | D | Cleaning of solid core post insulators   | 12/Dec/2022 | 07:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 632 | RQ112959 | OCC_201 | bbmb_sd      | BUS          | 400KV BUS 2 AT DEHAR(BB)   | D | Cleaning of solid core post insulators   | 06/Dec/2022 | 07:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 633 | RQ111778 | OCC_201 | stuuup_sd    | BUS          | 400 KV FIROZABAD(PJFTL) - BUS 2  | D | AMP works  | 11/Dec/2022 | 09:00 | 11/Dec/2022 | 19:00 |  | PLANNED | Requested |
| 634 | RQ111777 | OCC_201 | stuuup_sd    | BUS          | 400 KV FIROZABAD(PJFTL) - BUS 1  | D | AMP works  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 635 | RQ112225 | OCC_201 | sldecrs_sd   | BUS          | 400KV BUS 1 AT KAWAI SCTPS(APR)  | C | Continuous Shutdown Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.                                     | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 636 | RQ112583 | OCC_201 | cpcc1_sd     | LINE REACTOR | 80 MVAR NON-SWITCHABLE LR ON KANPUR- BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG) | C | For implementing NGR bypass scheme   | 26/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 637 | RQ112582 | OCC_201 | cpcc1_sd     | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA- BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)   | C | For implementing NGR bypass scheme   | 19/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |  | PLANNED | Requested |

|     |          |         |            |                 |   |   |  |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|-----------------|---|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 638 | RQ112473 | OCC_201 | cpcc2_sd   | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG) | D | LINE AND BAY EQUIPMENT AMP WORK  | 18/Dec/2022 | 10:00 | 18/Dec/2022 | 17:00 | Kindly approve   | PLANNED | Requested |  |
| 639 | RQ112422 | OCC_201 | stuup_sd   | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-1 @BAREILLY(UP)    | C | *For dismantling of old line reactor and erection of new line reactor  | 19/Dec/2022 | 09:00 | 19/Jan/2023 | 17:30 |  | PLANNED | Requested |  |
| 640 | RQ112144 | OCC_201 | rampur_sd  | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SI)                        | D | BusBar protection system testing and annual planned maintenance of line bays, bus coupler and reactor bay of 420kv GIS of Rampur HPS | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-17:00hrs   | PLANNED | Requested |  |
| 641 | RQ112716 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)                          | D | Quarterly (Preventive) Maintenance and testing of bay and equipments   | 31/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 642 | RQ112408 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)                           | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla   | 26/Dec/2022 | 16:00 | 26/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 643 | RQ112962 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)                         | D | aintenance work of bay equipments  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 644 | RQ112701 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)                           | D | Due to problem in Main Breaker(252A) of 400 kV STPS Line. Reactor cannot be charged through Main Bus I                               | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 645 | RQ112410 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)                          | D | Half yearly Maintenance work   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 646 | RQ112409 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)                           | D | Routine Maintenance & Testing  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 647 | RQ112700 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)                           | D | Routine Maintenance & Testing  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 648 | RQ112407 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)                           | D | Quarterly / yearly Maintenance along with testing of Bay equipments  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 649 | RQ112394 | OCC_201 | slcds_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)                             | C | To facilitate shutdown of 400kv Main Bus -II reactor will remain OFF due to non commissioning of Tie C.B.                            | 01/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 650 | RQ112586 | OCC_201 | stuup_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)                         | D | For Annual Protection Testing and Preventive Maintenance of 80 MVAR Bus Reactor at 400 KV Sub-Station, Sarojini Nagar, Lucknow       | 27/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 651 | RQ112580 | OCC_201 | cpcc1_sd   | BR/BSR/MSC/M SR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)                  | C | FOR AMP WORK   | 19/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 | FOR MAINTENANCE OF R PHASE SERIES REACTOR BASE IN PRESCENCE OF SUPPLIER ENGINEER | PLANNED | Requested |  |
| 652 | RQ112763 | OCC_201 | cpcc1_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)                          | D | FOR AMP OF 80MVAR BUS REACTOR  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 653 | RQ112576 | OCC_201 | cpcc1_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)                          | D | FOR AMP WORK   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 654 | RQ112579 | OCC_201 | cpcc1_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)                          | C | Erection of New BPIs & For dismantling of Line Reactor CB utilized previously for 400kv Meerut-Koteshwar Line Reactor                | 02/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 655 | RQ112575 | OCC_201 | cpcc1_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)                          | D | Annual maintenance work of 125mvar bus reactor at hisar ss   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 656 | RQ112596 | OCC_201 | slcdcup_sd | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW(UP)                           | C | For Annual Protection Testing and Preventive Maintenance of 80 MVAR Bus Reactor at 400 KV Sub-Station, Sarojini Nagar, Lucknow       | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 17:00 | Kindly update MVAR Capacity of Bus Reactor to 80MVar inplace of 50MVar.          | PLANNED | Requested |  |
| 657 | RQ112581 | OCC_201 | stuup_sd   | BR/BSR/MSC/M SR | 63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)               | D | Annual Routine Testing work  | 17/Dec/2022 | 10:00 | 17/Dec/2022 | 17:00 | No Supply interruption   | PLANNED | Requested |  |
| 658 | RQ112592 | OCC_201 | stuup_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)                    | D | PREVENTIVE ANNUAL MAINTENANCE AND TESTING AND BAY MAINTENANCE  | 17/Dec/2022 | 10:00 | 17/Dec/2022 | 17:30 |  | PLANNED | Requested |  |
| 659 | RQ111779 | OCC_201 | stuup_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)                    | D | AMP works  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |                    |   |   |  |             |       |             |       |                                |         |           |  |
|-----|----------|---------|-----------|--------------------|---|---|--|-------------|-------|-------------|-------|--------------------------------|---------|-----------|--|
| 660 | RQ112578 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M<br>SR | 125 MVAR BUS<br>REACTOR NO 1 AT<br>400 KV<br>FATEHGARH_II(PG)   | D | For construction works and<br>LM erection work   | 22/Dec/2022 | 17:00 | 24/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 661 | RQ112405 | OCC_201 | slclrs_sd | BR/BSR/MSC/M<br>SR | 63 MVAR BUS<br>REACTOR NO 1 AT<br>400 KV KAWAI<br>SCTPS(APR)  | C | Continuous Shutdown Annual<br>maintenance and testing of<br>bus reactor#1 & Bay<br>equipments.   | 19/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |
| 662 | RQ112406 | OCC_201 | slclrs_sd | BR/BSR/MSC/M<br>SR | 63 MVAR BUS<br>REACTOR NO 2 AT<br>400 KV KAWAI<br>SCTPS(APR)  | C | Continuous Shutdown Annual<br>maintenance and testing of<br>bus reactor#2 & Bay<br>equipments.   | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |
| 663 | RQ112023 | OCC_201 | slclps_sd | BR/BSR/MSC/M<br>SR | 80 MVAR BUS<br>REACTOR NO 1 AT<br>400KV MAKHU(PS)   | D | Nut bolt tightening of HV<br>Jumpers, cleaning of<br>bushes,BMK,CTR Panel and<br>C&R Panels  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |
| 664 | RQ112148 | OCC_201 | rampur_sd | BAY                | MBC BUS COUPLER<br>BAY - 400KV BUS 1<br>AT RAMPUR<br>HEP(SI) AND 400KV<br>BUS 2 AT RAMPUR<br>HEP(SI)  | D | BusBar protection system<br>testing and annual planned<br>maintenance of line bays, bus<br>coupler and reactor bay of<br>420kv GIS of Rampur HPS | 02/Jan/2023 | 09:00 | 05/Jan/2023 | 17:00 | Daily basis 09:00-<br>17:00hrs | PLANNED | Requested |  |
| 665 | RQ112743 | OCC_201 | cpcc1_sd  | BAY                | 423 TIE BAY - 125<br>MVAR BUS<br>REACTOR NO 1 AT<br>400 KV BHADLA_2<br>(PG) (POWERGRID)<br>AND FUTURE AT<br>400 KV BHADLA_2<br>(PG) (POWERGRID)                             | D | FOR BAY AMP  | 31/Dec/2022 | 17:00 | 31/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 666 | RQ112744 | OCC_201 | cpcc1_sd  | BAY                | 422 MAIN BAY -<br>125 MVAR BUS<br>REACTOR NO 1 AT<br>400 KV BHADLA_2<br>(PG) (POWERGRID)  | D | FOR BAY AMP  | 30/Dec/2022 | 17:00 | 30/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 667 | RQ112746 | OCC_201 | cpcc1_sd  | BAY                | 421 MAIN BAY -<br>400 KV BHADLA_2 -<br>BHADLA (PG) CKT-2<br>(POWERGRID)   | D | FOR BAY AMP  | 29/Dec/2022 | 17:00 | 29/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 668 | RQ112745 | OCC_201 | cpcc1_sd  | BAY                | 420 TIE BAY -<br>765/400 KV 1500<br>MVA ICT 2 AT<br>BHADLA_2 (PG)<br>(POWERGRID) AND<br>400 KV BHADLA_2 -<br>BHADLA (PG) CKT-2<br>AT 400 KV<br>BHADLA_2 (PG)<br>(POWERGRID) | D | FOR BAY AMP  | 28/Dec/2022 | 17:00 | 28/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 669 | RQ112749 | OCC_201 | cpcc1_sd  | BAY                | 419 MAIN BAY -<br>765/400 KV 1500<br>MVA ICT 2 AT<br>BHADLA_2 (PG)<br>(POWERGRID)   | D | FOR BAY AMP  | 27/Dec/2022 | 17:00 | 27/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 670 | RQ112482 | OCC_201 | cpcc2_sd  | BAY                | 403 MAIN BAY -<br>400KV MOGA-<br>JALANDHAR (PG)<br>CKT-1 AT<br>JALANDHAR(PG)  | C | CB OVERHAULING WORK  | 27/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 | Kindly approve                 | PLANNED | Requested |  |
| 671 | RQ112797 | OCC_201 | cpcc1_sd  | BAY                | 421 MAIN BAY -<br>400 KV<br>FATEHGARH_II(PG)-<br>FATEHGARH<br>POOLING(FBTL)<br>(FBTL) CKT-1<br>(POWERGRID) AT<br>400 KV<br>FATEHGARH_II(PG)                                 | D | For DGA oil testing of bay<br>400kv CT   | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |
| 672 | RQ112748 | OCC_201 | cpcc1_sd  | BAY                | 418 MAIN BAY -<br>400 KV BHADLA_2 -<br>BHADLA (PG) CKT-1<br>(POWERGRID)   | D | FOR BAY AMP  | 26/Dec/2022 | 17:00 | 26/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 673 | RQ112796 | OCC_201 | cpcc1_sd  | BAY                | 419 MAIN BAY -<br>125 MVAR BUS<br>REACTOR NO 1 AT<br>400 KV<br>FATEHGARH_II(PG)<br>(POWERGRID)  | D | For DGA oil testing of bay<br>400kv CT   | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |
| 674 | RQ112747 | OCC_201 | cpcc1_sd  | BAY                | 417 TIE BAY -<br>765/400 KV 1500<br>MVA ICT 1 AT<br>BHADLA_2 (PG)<br>(POWERGRID) AND<br>400 KV BHADLA_2 -<br>BHADLA (PG) CKT-1<br>AT 400 KV<br>BHADLA_2 (PG)<br>(POWERGRID) | D | FOR BAY AMP  | 25/Dec/2022 | 17:00 | 25/Dec/2022 | 23:00 |                                | PLANNED | Requested |  |
| 675 | RQ112795 | OCC_201 | cpcc1_sd  | BAY                | 419 MAIN BAY -<br>125 MVAR BUS<br>REACTOR NO 1 AT<br>400 KV<br>FATEHGARH_II(PG)<br>(POWERGRID)  | D | For DGA oil testing of bay<br>400kv CT   | 25/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |                                | PLANNED | Requested |  |

|     |          |         |          |     |   |   |  |             |       |             |       |   |         |           |  |
|-----|----------|---------|----------|-----|---|---|--|-------------|-------|-------------|-------|---|---------|-----------|--|
| 676 | RQ112750 | OCC_201 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)   | D | FOR BAY AMP  | 24/Dec/2022 | 17:00 | 24/Dec/2022 | 23:00 |   | PLANNED | Requested |  |
| 677 | RQ112794 | OCC_201 | cpcc1_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)   | D | For DGA oil testing of bay 400kV CT  | 24/Dec/2022 | 08:00 | 24/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 678 | RQ112811 | OCC_201 | cpcc1_sd | BAY | 40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)   | C | "For testing and Fine Tuning of CSD"   | 23/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 679 | RQ112793 | OCC_201 | cpcc1_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)   | D | For DGA oil testing of bay 400kV CT  | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 680 | RQ113020 | OCC_201 | cpcc3_sd | BAY | 408 MAIN BAY - 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT KANPUR(PG)   | C | For pneumatic drive mechanism overhauling of ABB make CB at Panki(UPPCL) end | 23/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 | During this shutdown 400 kv Kanpur Panki Line 1 shall remain charged through TBC Bay at Panki end. TBC bay belongs to UPPTCL, Panki | PLANNED | Requested |  |
| 681 | RQ112792 | OCC_201 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)  | D | For DGA oil testing of bay 400kV CT  | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 682 | RQ112427 | OCC_201 | stuup_sd | BAY | 407 MAIN BAY - 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID)  | D | for routine bay maintenance  | 21/Dec/2022 | 10:00 | 21/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 683 | RQ112426 | OCC_201 | stuup_sd | BAY | 407 MAIN BAY - 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID)  | D | for routine bay maintenance  | 21/Dec/2022 | 10:00 | 21/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 684 | RQ112791 | OCC_201 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 400kV CT  | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 685 | RQ112740 | OCC_201 | cpcc1_sd | BAY | 421 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)  | D | BAY AMP WORKS  | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 686 | RQ112790 | OCC_201 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)  | D | For DGA oil testing of bay 400kV CT  | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 687 | RQ112812 | OCC_201 | cpcc1_sd | BAY | 411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)  | C | "For testing and Fine Tuning of CSD"   | 19/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 688 | RQ112789 | OCC_201 | cpcc1_sd | BAY | 405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)                  | D | For DGA oil testing of bay 400kV CT  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |  |

|     |          |         |           |     |  |   |   |             |       |             |       |                |         |           |  |
|-----|----------|---------|-----------|-----|--|---|---|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 689 | RQ112788 | OCC_201 | cpcc1_sd  | BAY | 413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)  | D | For DGA oil testing of bay 400kv CT                         | 18/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 690 | RQ112741 | OCC_201 | cpcc1_sd  | BAY | 411 TIE BAY - 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)                                      | D | BAY AMP WORKS   | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 691 | RQ112787 | OCC_201 | cpcc1_sd  | BAY | 415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 400kv CT                         | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 692 | RQ112788 | OCC_201 | cpcc1_sd  | BAY | 404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 400kv CT                         | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 693 | RQ112813 | OCC_201 | cpcc1_sd  | BAY | 41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)                                 | C | "For testing and Fine Tuning of CSD"                        | 15/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 694 | RQ112785 | OCC_201 | cpcc1_sd  | BAY | 406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 400kv CT                         | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 695 | RQ112540 | OCC_201 | sldcrs_sd | BAY | 423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)   | D | Quarterly maintenance work of associated equipments of Bay. | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 696 | RQ112754 | OCC_201 | cpcc1_sd  | BAY | 415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT BHADLA(PG)   | D | FOR BAY AMP   | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 697 | RQ112784 | OCC_201 | cpcc1_sd  | BAY | 420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 400kv CT                         | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 698 | RQ112480 | OCC_201 | cpcc2_sd  | BAY | 406 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)  | C | CB OVERHAULING WORK   | 13/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | Kindly approve | PLANNED | Requested |  |
| 699 | RQ112755 | OCC_201 | cpcc1_sd  | BAY | 414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)  | D | FOR BAY AMP   | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 700 | RQ112783 | OCC_201 | cpcc1_sd  | BAY | 403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 400kv CT                         | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                | PLANNED | Requested |  |



|     |          |         |          |     |   |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|----------|-----|---|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 701 | RQ112756 | OCC_201 | cpcc1_sd | BAY | 413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)                                | D | FOR BAY AMP   | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 702 | RQ112782 | OCC_201 | cpcc1_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)  | D | For DGA oil testing of bay 400kv CT                         | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 703 | RQ112742 | OCC_201 | cpcc1_sd | BAY | 412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG)  | D | FOR BAY AMP   | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 704 | RQ112781 | OCC_201 | cpcc1_sd | BAY | 414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 400kv CT                         | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 705 | RQ112481 | OCC_201 | cpcc1_sd | BAY | 410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)   | C | CB OVERHAULING WORK   | 10/Dec/2022 | 10:00 | 12/Dec/2022 | 19:00 | Kindly approve  | PLANNED | Requested |  |
| 706 | RQ112751 | OCC_201 | cpcc1_sd | BAY | 411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)            | D | FOR BAY AMP   | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 707 | RQ112805 | OCC_201 | cpcc1_sd | BAY | 433 TIE BAY - 400 KV DADRI(PG)- FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)   | D | For AMP work of Bay Equipments                              | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 | There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays | PLANNED | Requested |  |
| 708 | RQ112780 | OCC_201 | cpcc1_sd | BAY | 428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | D | For DGA oil testing of bay 400kv CT                         | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 709 | RQ112541 | OCC_201 | slcds_sd | BAY | 422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)   | D | Quarterly maintenance work of associated equipments of Bay. | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 710 | RQ112753 | OCC_201 | cpcc1_sd | BAY | 410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)                                | D | FOR BAY AMP   | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 711 | RQ112804 | OCC_201 | cpcc1_sd | BAY | 409 MAIN BAY - 400 KV DADRI(PG)- FILTER BANK-Z3 AT DADRI(PG)  | D | For AMP work of Bay Equipments                              | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 | There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays | PLANNED | Requested |  |

|     |          |         |            |     |   |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|------------|-----|---|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 712 | RQ112779 | OCC_201 | cpcc1_sd   | BAY | 429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)                      | D | STATCOM erection works                                      | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 713 | RQ112761 | OCC_201 | cpcc1_sd   | BAY | 429 TIE BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) AND 400 KV BHIWADI-HISSAR (PG) CKT-2 AT 400 KV BHIWADI(PG) (POWERGRID)          | D | For Bay AMP works   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 714 | RQ112538 | OCC_201 | slclcrs_sd | BAY | 420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)  | D | Quarterly maintenance work of associated equipments of Bay. | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 715 | RQ112752 | OCC_201 | cpcc1_sd   | BAY | 409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) (POWERGRID)  | D | FOR BAY AMP   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 716 | RQ112803 | OCC_201 | cpcc1_sd   | BAY | 405 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-ZZ (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)                        | D | For AMP work of Bay Equipments                              | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays | PLANNED | Requested |  |
| 717 | RQ112778 | OCC_201 | cpcc1_sd   | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)                     | D | For DGA oil testing of bay 400kV CT                         | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 718 | RQ112539 | OCC_201 | slclcrs_sd | BAY | 419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)   | D | Quarterly maintenance work of associated equipments of Bay. | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 719 | RQ112757 | OCC_201 | cpcc1_sd   | BAY | 408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID) | D | FOR BAY AMP   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 720 | RQ112802 | OCC_201 | cpcc1_sd   | BAY | 406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-ZZ AT DADRI(PG)   | D | For AMP work of Bay Equipments                              | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 | There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays | PLANNED | Requested |  |
| 721 | RQ112777 | OCC_201 | cpcc1_sd   | BAY | 444 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)  | D | For DGA oil testing of bay 400kV CT                         | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 722 | RQ112758 | OCC_201 | cpcc1_sd   | BAY | 407 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)   | D | FOR BAY AMP   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 723 | RQ112801 | OCC_201 | cpcc1_sd   | BAY | 403 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)                        | D | For AMP work of Bay Equipments                              | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 | There will not be outage of any other element and no POWER Restriction on HVDC link during shutdown of above mentioned bays | PLANNED | Requested |  |

|     |          |         |            |     |  |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|-----|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 724 | RQ112776 | OCC_201 | cpcc1_sd   | BAY | 432 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-II(PG) - BUS 2 (POWERGRID) AND 400 KV FATEHGARH-II(PG) - BUS 4 AT 400 KV FATEHGARH_II(PG) (POWERGRID) | D | For DGA oil testing of bay 400kv CT   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 725 | RQ112768 | OCC_201 | cpcc1_sd   | BAY | 414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)  | C | For ALSTOM CB Overhauling work.   | 06/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 726 | RQ112759 | OCC_201 | cpcc1_sd   | BAY | 404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)   | D | BAY AMP WORKS   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 727 | RQ112810 | OCC_201 | cpcc1_sd   | BAY | 409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)  | C | "For testing and Fine Tuning of CSD"  | 05/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 728 | RQ112766 | OCC_201 | cpcc1_sd   | BAY | 408528 MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)   | D | For Bay AMP works   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 729 | RQ112806 | OCC_201 | cpcc1_sd   | BAY | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)  | C | ABB BREAKER OVERHAULLING  | 01/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 730 | RQ112095 | OCC_201 | slcpcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)   | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 30/Dec/2022 | 08:00 | 30/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 731 | RQ112376 | OCC_201 | slcpcps_sd | BAY | 420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) AND FUTURE AT 400 KV MAKHU(PS) (PSTCL)   | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 732 | RQ112101 | OCC_201 | slcpcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)  | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 733 | RQ112096 | OCC_201 | slcpcps_sd | BAY | 421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)  | D | Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT    | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested |  |
| 734 | RQ112100 | OCC_201 | slcpcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)  | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 20/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 735 | RQ112377 | OCC_201 | slcpcps_sd | BAY | 405 TIE BAY - 400 KV NAKODAR(PGS)-MAKHU(PS) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 AT 400 KV MAKHU(PS) (PSTCL)         | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 736 | RQ112374 | OCC_201 | slcpcps_sd | BAY | 421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)   | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 737 | RQ112102 | OCC_201 | slcpcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)   | D | Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT    | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested |  |

|     |          |         |              |     |   |   |  |             |       |             |       |   |         |           |  |
|-----|----------|---------|--------------|-----|---|---|--|-------------|-------|-------------|-------|---|---------|-----------|--|
| 738 | RQ112378 | OCC_201 | sldcps_sd    | BAY | 402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-2 AT 400 KV MAKHU(P) (PSTCL) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.          | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 739 | RQ112097 | OCC_201 | sldcps_sd    | BAY | 405 TIE BAY - 400KV TALWANDI SABOO(P)SG)-MUKTSAR(P) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)                         | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.          | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 740 | RQ112375 | OCC_201 | sldcps_sd    | BAY | 420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(P) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(P) (PSTCL)                                    | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.          | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 741 | RQ112099 | OCC_201 | sldcps_sd    | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P)  | D | Cleaning of bay 412 CB & CT porcelin and recording of IR valves of CB,CT             | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 742 | RQ112098 | OCC_201 | sldcps_sd    | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P)  | D | Cleaning of bay 409 CB & CT porcelin and recording of IR valves of CB,CT             | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 743 | RQ112022 | OCC_201 | ntpcos_sd    | BAY | 420 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 AT RIHAND(NT)   | C | For CT replacement   | 27/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 | Only bay shutdown required, all elements will remain in service   | PLANNED | Requested |  |
| 744 | RQ112021 | OCC_201 | ntpcos_sd    | BAY | 417 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)  | C | For CT replacement   | 20/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 | Only bay shutdown required, all elements will remain in service   | PLANNED | Requested |  |
| 745 | RQ112734 | OCC_201 | singrauli_sd | BAY | 413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)                       | C | Breaker Replacement and SAS work   | 07/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 | Under shutdwon  | PLANNED | Requested |  |
| 746 | RQ112966 | OCC_201 | sldcrs_sd    | BAY | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)  | C | 400kv Circuit Breaker Overhauling to be done as there is deviation in DCRM signature | 26/Dec/2022 | 08:00 | 29/Dec/2022 | 19:00 |   | PLANNED | Requested |  |
| 747 | RQ112967 | OCC_201 | sldcrs_sd    | BAY | 414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)  | C | 400kv Circuit Breaker Overhauling to be done as there is deviation in DCRM signature | 22/Dec/2022 | 08:00 | 24/Dec/2022 | 19:00 |   | PLANNED | Requested |  |
| 748 | RQ112721 | OCC_201 | sldcrs_sd    | BAY | 40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)   | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS                            | 21/Dec/2022 | 08:00 | 21/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 749 | RQ112722 | OCC_201 | sldcrs_sd    | BAY | 420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1  | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS                            | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 750 | RQ112529 | OCC_201 | sldcrs_sd    | BAY | 402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVNL)  | D | FOR QUARTERLY MAINTENANCE  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 | TIE Circuit Breaker 402-52-T will remain available in the network | PLANNED | Requested |  |
| 751 | RQ112542 | OCC_201 | sldcrs_sd    | BAY | 411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)  | D | Quarterly maintenance work of associated equipments of Bay.                          | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 752 | RQ112723 | OCC_201 | sldcrs_sd    | BAY | 416 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)  | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS                            | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |   | PLANNED | Requested |  |

|     |          |         |            |     |  |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|-----|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 753 | RQ112968 | OCC_201 | slcdcrs_sd | BAY | 952 T TIE BAY - 400 KV JODHPUR-KANKANI (RS) CKT-2 (RRVPNL) AND 400KV BUS 2 AT JODHPUR(RS) AT 400 KV JODHPUR(RS) (RRVPNL)                     | D | Quarterly maintenance                                     | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 754 | RQ112536 | OCC_201 | slcdcrs_sd | BAY | 411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)  | D | FOR QUARTERLY MAINTENANCE                                 | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | TIE Circuit Breaker 411-52-T will remain available in the network            | PLANNED | Requested |  |
| 755 | RQ112719 | OCC_201 | slcdcrs_sd | BAY | 412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)  | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 756 | RQ112530 | OCC_201 | slcdcrs_sd | BAY | 409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)  | D | FOR QUARTERLY MAINTENANCE                                 | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 | TIE Circuit Breaker 406-52-T will remain available in the network            | PLANNED | Requested |  |
| 757 | RQ112718 | OCC_201 | slcdcrs_sd | BAY | 412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)                                       | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 758 | RQ112532 | OCC_201 | slcdcrs_sd | BAY | 408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)   | D | FOR QUARTERLY MAINTENANCE                                 | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 | 400 KV ANTA-CHHABRA Line II will be fed through 408-52-T Tie Circuit Breaker | PLANNED | Requested |  |
| 759 | RQ112720 | OCC_201 | slcdcrs_sd | BAY | 401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE  | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 760 | RQ112534 | OCC_201 | slcdcrs_sd | BAY | 406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)  | D | FOR QUARTERLY MAINTENANCE                                 | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 | TIE Circuit Breaker 406-52-T will remain available in the network            | PLANNED | Requested |  |
| 761 | RQ112531 | OCC_201 | slcdcrs_sd | BAY | 409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL) | D | FOR QUARTERLY MAINTENANCE                                 | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | 409-52-C & 409-52-D Circuit breaker Bay will remain available in the network | PLANNED | Requested |  |
| 762 | RQ112727 | OCC_201 | slcdcrs_sd | BAY | 403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS)  | D | FOR QUARTERLY MAINTENANCE                                 | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 763 | RQ112726 | OCC_201 | slcdcrs_sd | BAY | 40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)       | D | FOR QUARTERLY MAINTENANCE                                 | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 764 | RQ112533 | OCC_201 | slcdcrs_sd | BAY | 408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)  | D | FOR QUARTERLY MAINTENANCE                                 | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 | Circuit Breaker 408-52-C & 408-52-D will remain available in the network     | PLANNED | Requested |  |
| 765 | RQ112535 | OCC_201 | slcdcrs_sd | BAY | 406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)        | D | FOR QUARTERLY MAINTENANCE                                 | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 | Circuit Breaker 406-52-C & 406-52-D will remain available in the network     | PLANNED | Requested |  |
| 766 | RQ112765 | OCC_201 | cpcc1_sd   | BAY | 410 MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (RRVPNL) AT 400 KV MERTA(RS)   | D | For Bay AMP works   | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |     |   |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-----|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 767 | RQ112764 | OCC_201 | cpcc1_sd | BAY | 411 TIE BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV MERTA(RS) (RRVPNL)           | D | For Bay AMP works   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 768 | RQ111786 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)  | 16/Dec/2022 | 10:30 | 16/Dec/2022 | 14:30 |  | PLANNED | Requested |  |
| 769 | RQ112897 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)  | 16/Dec/2022 | 10:30 | 16/Dec/2022 | 14:30 |  | PLANNED | Requested |  |
| 770 | RQ111787 | OCC_201 | stuup_sd | BAY | 405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1     | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay) | 15/Dec/2022 | 10:30 | 15/Dec/2022 | 14:30 |  | PLANNED | Requested |  |
| 771 | RQ112913 | OCC_201 | stuup_sd | BAY | 405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1     | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay) | 15/Dec/2022 | 10:30 | 15/Dec/2022 | 14:30 |  | PLANNED | Requested |  |
| 772 | RQ112125 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 400 KV BANDA-ORAI (UP) CKT-2 (UPPTCL)  | D | * for attending minor oil leakage of 400 kv CT of 406 bay oil .   | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 17:00 |  | PLANNED | Requested |  |
| 773 | RQ112195 | OCC_201 | stuup_sd | BAY | 402 TRANSFER BUS BAY - 400KV BUS 3 AT SULTANPUR(UP)   | C | * For erection of Jack bus for additional 315MVA ICT  | 12/Dec/2022 | 10:00 | 17/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 774 | RQ111788 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)   | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)  | 09/Dec/2022 | 11:00 | 09/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 775 | RQ112898 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)   | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)  | 09/Dec/2022 | 11:00 | 09/Dec/2022 | 16:00 |  | PLANNED | Requested |  |
| 776 | RQ111833 | OCC_201 | stuup_sd | BAY | 403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)                                 | D | AMP works   | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 777 | RQ111827 | OCC_201 | stuup_sd | BAY | 406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)                                 | D | AMP works   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 778 | RQ112769 | OCC_201 | cpcc1_sd | BAY | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL) | C | Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP                     | 14/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 779 | RQ112529 | OCC_201 | slchr_sd | BAY | 405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2                  | D | To attend the spring charging problem in line breaker bay no 404  | 12/Dec/2022 | 14:00 | 12/Dec/2022 | 19:00 | TIE-402 belongs to 400kv Daultabad-Dhanonda ckt-1    | PLANNED | Requested |  |
| 780 | RQ112528 | OCC_201 | slchr_sd | BAY | 401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)   | D | To attend the spring charging problem in line breaker bay no 402  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 13:00 | Main Bay-404 belongs to 400kv Neemran-Dhanonda ckt-1 | PLANNED | Requested |  |
| 781 | RQ111847 | OCC_201 | stuup_sd | BAY | 412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)                                      | D | AMP works   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |             |  |   |   |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-------------|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|--|
| 782 | RQ111846 | OCC_201 | stuup_sd | BAY         | 411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL) | D | AMP works   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 783 | RQ111845 | OCC_201 | stuup_sd | BAY         | 409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)   | D | AMP works   | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 784 | RQ112926 | OCC_201 | stuup_sd | BAY         | 414 MAIN BAY - 400 KV ANPARA-OBRA_B (UP) CKT-1 (UPPCL) AT 400 KV ANPARA(UP)  | C | For replacement of Old Breaker  | 05/Dec/2022 | 08:00 | 20/Jan/2023 | 18:00 | Anpara-Obra L2 line has Siemens make breakers.This breaker is more than 35 years old.New breaker is available at site.New breaker will be installed with complete replacement of old breaker with foundation. Line L2 will be in service through BUS BT.Hence power flow will not be affected. | PLANNED | Requested |  |
| 785 | RQ111873 | OCC_201 | slcup_sd | BAY         | 414 MAIN BAY - 400 KV ANPARA-OBRA_B (UP) CKT-1 (UPPCL) AT 400 KV ANPARA(UP)  | C | For replacement of Old Breaker  | 05/Dec/2022 | 08:00 | 20/Dec/2022 | 18:00 | Anpara-Obra L2 line has Siemens make breakers.This breaker is more than 35 years old.New breaker is available at site.New breaker will be installed with complete replacement of old breaker with foundation. Line L2 will be in service through BUS BT.Hence power flow will not be affected. | PLANNED | Requested |  |
| 786 | RQ112853 | OCC_201 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)  | D | For compliance of 9th PCC observations & Canopies Installation  | 30/Dec/2022 | 10:00 | 30/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 787 | RQ112399 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)   | D | For construction works and LM erection work   | 28/Dec/2022 | 17:00 | 30/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 788 | RQ112404 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)   | D | For construction works and LM erection work   | 26/Dec/2022 | 17:00 | 27/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 789 | RQ112401 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)   | D | For construction works and LM erection work   | 24/Dec/2022 | 17:00 | 25/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 790 | RQ112513 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)   | D | Annual maint of ICT and Associated Elements   | 23/Dec/2022 | 09:00 | 23/Dec/2022 | 17:00 | Kindly Approve   | PLANNED | Requested |  |
| 791 | RQ112400 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)   | D | For construction works and LM erection work   | 21/Dec/2022 | 17:00 | 23/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 792 | RQ112194 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)   | D | AMP Works of ICT 3 and testing of new WTI and OTI scheme  | 20/Dec/2022 | 09:00 | 20/Dec/2022 | 18:00 | KINDLY APPROVE   | PLANNED | Requested |  |
| 793 | RQ112397 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)  | D | FOR AMP WORK  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 794 | RQ112418 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)  | C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 15/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 795 | RQ112385 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG)   | D | GIB Erection work   | 14/Dec/2022 | 15:00 | 15/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 796 | RQ112379 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG)  | D | 220KV BUS2 DROPPER CONNECTION WORK  | 13/Dec/2022 | 17:00 | 13/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 797 | RQ112396 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)  | D | FOR AMP WORK  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 798 | RQ112380 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER(PG)  | D | FOR AMP WORK  | 12/Dec/2022 | 17:00 | 12/Dec/2022 | 23:00 |  | PLANNED | Requested |  |
| 799 | RQ112386 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG)   | D | GIB Erection work   | 12/Dec/2022 | 15:00 | 13/Dec/2022 | 23:00 |  | PLANNED | Requested |  |

|     |          |         |          |             |  |   |   |             |       |             |       |   |         |           |
|-----|----------|---------|----------|-------------|--|---|---|-------------|-------|-------------|-------|---|---------|-----------|
| 800 | RQ112494 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)      | D | For AMP Works   | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 17:30 | Kindly approve  | PLANNED | Requested |
| 801 | RQ112414 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)      | D | FOR AMP WORK  | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 802 | RQ112417 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)      | D | FOR AMP WORK  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 803 | RQ112393 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)       | D | GIB Erection work   | 10/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 804 | RQ112416 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)      | C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 10/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 805 | RQ112149 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)   | D | FOR AMP WORKS   | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 806 | RQ112388 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG)       | D | FOR AMP WORK  | 08/Dec/2022 | 15:00 | 08/Dec/2022 | 23:00 | AMP Work on ICT & its associated (400 kV & 220 kV) Bays | PLANNED | Requested |
| 807 | RQ112186 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)    | D | FOR AMP WORKS   | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 808 | RQ112762 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)     | D | AMP WORKS   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 809 | RQ112382 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GURGAON(PG)      | D | AMP Work on ICT & its associated (400 kV & 220 kV) Bays   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 810 | RQ112402 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) | D | For construction works and LM erection workFor construction works and LM erection work  | 07/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 811 | RQ112169 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)       | D | For Scheduled AMP works.  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 812 | RQ112412 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTA(PG)         | D | To attend issue related with CFT plate  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 813 | RQ112389 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG)       | D | GIB Erection work   | 06/Dec/2022 | 15:00 | 07/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 814 | RQ112461 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)    | D | AMP WORK & RELAY RETROFITTING   | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 815 | RQ112420 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)  | D | FOR AMP WORK  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 816 | RQ112423 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | D | FOR AMP WORK  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 817 | RQ112381 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GURGAON(PG)      | D | AMP Work on ICT & its associated (400 kV & 220 kV) Bays   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 818 | RQ112545 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SAMBA(PG)        | D | For AMP Works   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:30 | Kindly approve  | PLANNED | Requested |
| 819 | RQ112168 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)       | D | For Scheduled AMP works.  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 820 | RQ112421 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)  | D | FOR AMP WORK  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 821 | RQ112415 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)      | C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 05/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 822 | RQ112403 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) | D | Construction of tie bay 443 and ICT-9 CSD fine tuning and other pending construction works  | 03/Dec/2022 | 17:00 | 07/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 823 | RQ112460 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)    | D | CT OIL SAMPLING   | 03/Dec/2022 | 11:00 | 03/Dec/2022 | 12:00 | Kindly approve  | PLANNED | Requested |
| 824 | RQ112877 | OCC_201 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)     | D | AMP works   | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 825 | RQ112852 | OCC_201 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)    | D | For compliance of 9th PCC observations & Canopies Installation  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 826 | RQ112511 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)     | D | Annual maint of ICT and Associated Elements (As same were missed by RTAMC for Nov month)  | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 17:00 | Kindly approve  | PLANNED | Requested |
| 827 | RQ112395 | OCC_201 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HISSAR(PG)       | D | INSULATION COATING ON TERTIARY CONNECTION PATH CONNECTOR & CONDUCTOR  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 828 | RQ112512 | OCC_201 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)     | D | Annual maint of ICT and Associated Elements (As same were missed by RTAMC for Nov month)  | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 17:00 | Kindly Approve  | PLANNED | Requested |



|     |          |         |            |             |   |   |   |             |       |             |       |   |         |           |
|-----|----------|---------|------------|-------------|---|---|---|-------------|-------|-------------|-------|---|---------|-----------|
| 829 | RQ112573 | OCC_201 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG)       | D | FOR AMP WORK  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 | RLDC denied due to over loading problem | PLANNED | Requested |
| 830 | RQ112398 | OCC_201 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG) | C | For 220KV side CB overhauling work.   | 01/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 831 | RQ112413 | OCC_201 | cpcc1_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV)      | D | To attending leakges from oltc  | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 832 | RQ112419 | OCC_201 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)     | C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 01/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 833 | RQ112453 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)  | D | Annual maintenance  | 30/Dec/2022 | 09:30 | 30/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 834 | RQ112452 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)  | D | Annual maintenance  | 29/Dec/2022 | 09:30 | 29/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 835 | RQ112459 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT DHANODA(HV)     | D | To verify BI, BO & Protection signals in SAS  | 16/Dec/2022 | 09:00 | 16/Dec/2022 | 19:00 |   | PLANNED | Requested |
| 836 | RQ112458 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DHANODA(HV)     | D | To verify BI, BO & Protection signals in SAS  | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 19:00 |   | PLANNED | Requested |
| 837 | RQ112457 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DHANODA(HV)     | D | To verify BI, BO & Protection signals in SAS  | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 19:00 |   | PLANNED | Requested |
| 838 | RQ112516 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(UHKT) | D | ICT and SS aby maintenance i.e. bay testing, relay testing and defects rectification and bird nest removal from Gantry  | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 16:00 |   | PLANNED | Requested |
| 839 | RQ112454 | OCC_201 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)  | D | Dehydration of OLTC oil of ICT-4  | 01/Dec/2022 | 09:30 | 01/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 840 | RQ111692 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)       | D | Paint on HVSS Pipes   | 30/Dec/2022 | 09:00 | 30/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 841 | RQ111691 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)       | D | Maintenance of 205 89C & 89 L, CT 205 & CB 205  | 28/Dec/2022 | 09:00 | 28/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 842 | RQ111690 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)       | D | Paint on HVSS Pipes   | 23/Dec/2022 | 09:00 | 23/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 843 | RQ111689 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)       | D | Maintenance of 201 89A & 201 89B  | 22/Dec/2022 | 09:00 | 22/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 844 | RQ111688 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)       | D | Paint on HVSS Pipes   | 16/Dec/2022 | 09:00 | 16/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 845 | RQ111686 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)    | D | Periodic Maintenance  | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 846 | RQ111687 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAKHU(PS)       | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels   | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 847 | RQ111684 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)    | D | Periodic Maintenance  | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 848 | RQ111685 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)       | D | Cleaning of T/F Body, Touchup paint, Paint on HVSS Pipes  | 12/Dec/2022 | 09:00 | 12/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 849 | RQ111682 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)    | D | Periodic Maintenance  | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 850 | RQ111683 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)       | D | Cleaning of T/F Body, Touchup paint, Paint on HVSS Pipes  | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 851 | RQ111681 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)       | D | Protection Testing  | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 852 | RQ111680 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)       | D | Protection Testing  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 853 | RQ111677 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS)       | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels   | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 854 | RQ111678 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)     | D | Annual maintenance and testing of ICT.  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 855 | RQ111679 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)       | D | Cleaning of T/F Body, Touchup paint, Paint on HVSS Pipes  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 856 | RQ111676 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)       | D | Protection Testing  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 857 | RQ111674 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)    | D | Periodic Maintenance  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 858 | RQ111675 | OCC_201 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)     | D | Annual maintenance and testing of ICT.  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 17:00 |   | PLANNED | Requested |

|     |          |         |           |             |  |   |  |             |       |             |       |   |         |           |
|-----|----------|---------|-----------|-------------|--|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 859 | RQ111673 | OCC_201 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)              | D | Maintenance of Isolator 202 89L,202 89C,CT & CB  | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 17:00 | -   | PLANNED | Requested |
| 860 | RQ111672 | OCC_201 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS)              | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels              | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 861 | RQ112117 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)      | D | 400/220 KV ICT-III SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING   | 27/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 862 | RQ112116 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(U P)      | D | 400/220KV ICT -II SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING  | 16/Dec/2022 | 09:00 | 16/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 863 | RQ112489 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)          | D | for Routine testing and Maintenance work.  | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 864 | RQ112443 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT UNNAO(UP)              | D | Routine Protection Testing and Preventive Maintenance of Transformer and Bay at 400 KV S/S Unnao.      | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 865 | RQ112486 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)          | D | For preventive maintenance work  | 13/Dec/2022 | 10:30 | 13/Dec/2022 | 16:00 | There will be no any supply interruption due this shut down.Load of sub station will be feed through 2X500MVA ICT III&IV and 1X315MVA ICT-I | PLANNED | Requested |
| 866 | RQ112484 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP) | D | Annual Routine Testing work  | 13/Dec/2022 | 10:00 | 13/Dec/2022 | 17:00 | No Supply interruption  | PLANNED | Requested |
| 867 | RQ112115 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(U P)      | D | 400/220KV ICT -I SHUTDOWN FOR GENERAL MAINTNANCE AND TESTING.  | 13/Dec/2022 | 09:00 | 13/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 868 | RQ112485 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP) | D | Annual Routine Testing work  | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 17:00 | No Supply interruption  | PLANNED | Requested |
| 869 | RQ112491 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)          | D | For preventive maintenance work  | 11/Dec/2022 | 10:30 | 11/Dec/2022 | 16:00 | There will be no any supply interruption due this shut down.Load of sub station will be feed through 2X315MVA ICT I&II and 1X500MVA ICT-IV. | PLANNED | Requested |
| 870 | RQ112111 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)          | D | For general routine bay maintenance  | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 871 | RQ112488 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)      | D | Routine protection testing and other maintenance work  | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 872 | RQ111776 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)       | D | AMP works  | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 873 | RQ112464 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)           | D | for preventive maintenace/ CT replacement / attending CT leakage                                       | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 874 | RQ112490 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)           | D | Routine Testing of Protection Relay by T&C wing  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 16:00 |   | PLANNED | Requested |
| 875 | RQ111775 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)       | D | AMP works  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 876 | RQ112112 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)          | D | For routine bay maintenance  | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 877 | RQ112456 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)           | C | for Gasket replacement work  | 05/Dec/2022 | 09:00 | 07/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 878 | RQ111905 | OCC_201 | slcup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(U P)      | D | Routine Testing and general Maintenance work   | 05/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 879 | RQ112110 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)          | D | For routine bay general maintenance of 240 MVA ICT-II  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |   | PLANNED | Requested |
| 880 | RQ112451 | OCC_201 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)           | D | For replacement of R,Y,B phases of Jack Bus of 220 kv Bus Coupler crossing over both 220 kv Main Buses | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 17:30 |   | PLANNED | Requested |
| 881 | RQ111904 | OCC_201 | slcup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)      | D | Routine Testing and general Maintenance work   | 01/Dec/2022 | 09:00 | 02/Dec/2022 | 17:00 |   | PLANNED | Requested |
| 882 | RQ111825 | OCC_201 | slcup_sd  | TRANSFORMER | 400/132 KV 100 MVA ICT 3 AT ANPARA(UP)             | D | For Overhauling of 400/132/33 KV Interconnecting Transformer # 3                                       | 01/Dec/2022 | 08:00 | 25/Dec/2022 | 18:00 |   | PLANNED | Requested |

|     |          |         |              |             |   |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|--------------|-------------|---|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 883 | RQ112217 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKANI(RS)   | D | Quarterly Preventive Maintenance and testing of bay equipments  | 26/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 884 | RQ112209 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BIKANER(RS)   | D | Routine Maintenance & Testing   | 23/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 885 | RQ112216 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BABAI(RS)     | D | Quarterly maintenance of 400 KV side bay Equipments   | 22/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 886 | RQ112218 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS)   | D | Quarterly Preventive Maintenance and testing of bay equipments  | 22/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 887 | RQ112202 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(RS)    | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla  | 21/Dec/2022 | 17:00 | 21/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 888 | RQ112199 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(RS)    | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla  | 20/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 889 | RQ112212 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(RS)    | D | Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla  | 19/Dec/2022 | 17:00 | 19/Dec/2022 | 23:00 |  | PLANNED | Requested |
| 890 | RQ112571 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)   | D | Planned maintenance   | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 891 | RQ112197 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABAI(RS)     | D | Yearly Maintenance  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 892 | RQ112207 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS)     | D | Quarterly maintenance work of associated equipments of Bay.   | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 893 | RQ112206 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | C | Maintenance work of bay equipments , isolators with testing and oil filling in ILT  | 15/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 894 | RQ112214 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS) | D | Quarterly maintenance of 400 KV side bay Equipments   | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 895 | RQ112204 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS) | D | Quarterly maintenance of 400 KV side bay Equipments   | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 896 | RQ112201 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(RS) | C | Maintenance work of bay equipments , isolators and testing work of bay equipments.  | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 897 | RQ112198 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS) | D | Quarterly maintenance of 400 KV side bay Equipments   | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 898 | RQ112210 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)   | D | Quarterly Preventive Maintenance and testing work.  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 899 | RQ112215 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS) | D | Quarterly maintenance of 400 KV side bay Equipments   | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 900 | RQ112205 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)   | D | Quarterly Preventive Maintenance and testing work.  | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 901 | RQ112200 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | C | Maintenance work of bay equipments , isolators with testing and oil filling   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 902 | RQ112219 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)  | D | Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments   | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 903 | RQ112213 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | C | Continuous Shutdown Annual maintenance and testing of station transformer#1 & bay equipments.   | 07/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 904 | RQ112203 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)  | D | outine maintenance of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 905 | RQ112211 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BARMER(RS)    | D | Quarterly / yearly Maintenance along with testing of Bay equipments   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 906 | RQ112208 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BARMER(RS)    | D | Quarterly / yearly Maintenance along with testing of Bay equipments   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 907 | RQ112624 | OCC_201 | slcdcrs_sd   | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)    | D | tan delta testing of ICT-1 along with 220kV incomer   | 25/Dec/2022 | 09:00 | 25/Dec/2022 | 14:00 | During the shutdown ,load shall be manged on ICT-4 | PLANNED | Requested |
| 908 | RQ111878 | OCC_201 | dadrigras_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)  | C | Annual Shut Down & Bay Isolator Replacement   | 16/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 | Annual Shut Down & Bay Isolator Replacement        | PLANNED | Requested |
| 909 | RQ111877 | OCC_201 | dadrigras_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)  | C | Annual Shut Down  | 05/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | Annual Shut Down                                   | PLANNED | Requested |
| 910 | RQ112196 | OCC_201 | cpcc2_sd     | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB)     | C | "AMP works of ICT and all Bay equipment & taking spare phase in service. In addition to above scheme modification works:- 1. Cable termination works for new scheme implementation 2. 2 nos. of Bup/Oc relay installation, testing and commissioning 3. CT Primary injection and stability test 4. Integration in SCADA and testing of all signals in RHMI" | 15/Dec/2022 | 10:00 | 16/Dec/2022 | 16:00 | Kindly Approve                                     | PLANNED | Requested |

|     |          |         |            |                              |   |   |   |             |       |             |       |                                    |         |           |  |
|-----|----------|---------|------------|------------------------------|---|---|---|-------------|-------|-------------|-------|------------------------------------|---------|-----------|--|
| 911 | RQ112195 | OCC_201 | cpcc2_sd   | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB)           | D | "AMP works of ICT and all Bay equipment & taking spare phase in service. In addition to above scheme modification works:- 1. Cable termination works for new scheme implementation 2. 2 nos. of Bup/Oc relay installation, testing and commissioning 3. CT Primary injection and stability test 4. Integration in SCADA and testing of all signals in RHMI" | 15/Dec/2022 | 10:00 | 16/Dec/2022 | 16:00 | Kindly Approve                     | PLANNED | Requested |  |
| 912 | RQ112879 | OCC_201 | cpcc3_sd   | TRANSFORMER                  | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)     | D | AMP works   | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 913 | RQ112838 | OCC_201 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAAR(NT)-RAEBAREILLY(PG) (PG) CKT-3 | C | Transmission Line diversion work due to construction of Ganga Expressway by UPEIDA  | 31/Dec/2022 | 08:00 | 09/Jan/2023 | 18:00 |                                    | PLANNED | Requested |  |
| 914 | RQ112499 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4       | D | Permanent Restoration Work at Loc-131 and Isolator retrofitting work at Kishenpur Substation.   | 22/Dec/2022 | 09:00 | 22/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |
| 915 | RQ112498 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3       | D | Permanent Restoration Work at Loc-131 and Isolator retrofitting work at Kishenpur Substation.   | 21/Dec/2022 | 09:00 | 21/Dec/2022 | 18:00 | Kindly approve                     | PLANNED | Requested |  |
| 916 | RQ112246 | OCC_201 | ntpcncr_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1         | C | Annual Bay Maintenance  | 19/Dec/2022 | 08:30 | 21/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 917 | RQ112185 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2      | D | For AMP Work  | 16/Dec/2022 | 09:00 | 16/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |
| 918 | RQ112502 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1   | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)  | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 18:00 | Kindly approve                     | PLANNED | Requested |  |
| 919 | RQ112503 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2   | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)  | 15/Dec/2022 | 09:00 | 15/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |
| 920 | RQ112184 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1      | D | FOR AMP WORKS   | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |
| 921 | RQ112155 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2       | D | For AMP Work  | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 17:00 | Kindly Approve                     | PLANNED | Requested |  |
| 922 | RQ112294 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2      | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity   | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 923 | RQ112249 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1         | D | Cleaning of polymer insulator of polluted stretch & Bird guard fixing   | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 924 | RQ112256 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1      | D | Joint Maintenance work of transmission line and Switch yard AMP work with Substation such as refixing of Arcing horn, Cond. VD, Grading Ring, Refixing of bird guard, tightening of jumper and required other maintenance activity  | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 925 | RQ112154 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1       | D | FOR AMP WORKS   | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 17:00 | Kindly Approve                     | PLANNED | Requested |  |
| 926 | RQ112254 | OCC_201 | ntpcncr_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1    | C | Annual Bay Maintenance  | 07/Dec/2022 | 08:30 | 09/Dec/2022 | 18:00 |                                    | PLANNED | Requested |  |
| 927 | RQ112248 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2    | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch   | 07/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Requested |  |
| 928 | RQ112501 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2       | D | AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |
| 929 | RQ112500 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1       | D | AMP work of Line Equipment, Jumper Tightning and Rectification, TL work(Jumper Bolt/Nut Loose,Vibration damper Loose).  | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 18:00 | Kindly Approve                     | PLANNED | Requested |  |

|     |          |         |          |                              |   |   |   |             |       |             |       |   |         |           |  |
|-----|----------|---------|----------|------------------------------|---|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 930 | RQ112497 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALUSTENG-DRASS (PG) CKT-1                          | C | SD REQUIRED FOR NHAI DIVERSION WORK OF 220KV DRASS-AULSTANG LINE NEAR SONAMARG DUE TO CONSTRUCTION OF A CONNECTING ROAD ACROSS ZOJILA PASS ON SONAMARG-KARGIL SECTION OF NH-01.   | 05/Dec/2022 | 09:30 | 06/Dec/2022 | 17:30 | Kindly approve  | PLANNED | Requested |  |
| 931 | RQ112247 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1              | D | Maintenance work of transmission line such as refixing of Arcing horn, Cond. VD, Grading Ring, tightening of jumper and required other maintenance activity/Cleaning of polymer insulator of polluted stretch   | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 | other ckt will be in non auto mode  | PLANNED | Requested |  |
| 932 | RQ112943 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2                    | D | For OPGW Rectification work   | 01/Dec/2022 | 10:00 | 05/Dec/2022 | 18:00 | Kindly approve  | PLANNED | Requested |  |
| 933 | RQ112496 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALUSTENG-DRASS (PG) CKT-1                          | C | SD REQUIRED FOR NHAI DIVERSION WORK OF 220KV DRASS-AULSTANG LINE NEAR SONAMARG DUE TO CONSTRUCTION OF A CONNECTING ROAD ACROSS ZOJILA PASS ON SONAMARG-KARGIL SECTION OF NH-01.   | 01/Dec/2022 | 09:30 | 02/Dec/2022 | 17:30 | Kindly approve  | PLANNED | Requested |  |
| 934 | RQ112367 | OCC_201 | stupu_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1            | D | Replacement of Jack Bus is very urgent, if not replaced on time, it may fall on 220 kV Main Buses due to which possibility of damaging other  | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 09:30 |   | PLANNED | Requested |  |
| 935 | RQ112492 | OCC_201 | slcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1                    | C | For completion of tower erection & stringing works in LILO portion along with temporary tapping arrangement of LILO Line at 220/33 kV Chowadhi (New) Sub-Station with existing Transmission Line.   | 01/Dec/2022 | 09:00 | 11/Dec/2022 | 18:00 | Note: 1. The shutdown of Line will include name of Sub-Station at both end with ownership of stations and ownership of line mentioned, as shown above. 2. The Shutdown of Sub-Station Bus will include name of Sub-Station with associated lines with ownership as shown above. | PLANNED | Requested |  |
| 936 | RQ112369 | OCC_201 | stupu_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DHAILUGANGA(NH)-BAREILLY(UP) (PG) CKT-1            | D | Replacement of Jack Bus is very urgent, if not replaced on time, it may fall on 220 kV Main Buses due to which possibility of damaging other  | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 09:30 |   | PLANNED | Requested |  |
| 937 | RQ112327 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1                  | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 27/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 938 | RQ112330 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1          | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 27/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 939 | RQ112139 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1            | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 22/Dec/2022 | 10:00 | 22/Dec/2022 | 18:00 | KINDLY APPROVE  | PLANNED | Requested |  |
| 940 | RQ112140 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1 | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 22/Dec/2022 | 10:00 | 22/Dec/2022 | 18:00 | KINDLY APPROVE  | PLANNED | Requested |  |
| 941 | RQ112137 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1        | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.                                      | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 | KINDLY APPROVE  | PLANNED | Requested |  |

|     |          |         |           |                              |  |   |   |             |       |             |       |                |         |           |  |
|-----|----------|---------|-----------|------------------------------|--|---|---|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 942 | RQ112138 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2 | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C - 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line. | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 | KINDLY APPROVE | PLANNED | Requested |  |
| 943 | RQ112223 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2  | D | AMP Work on bay   | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 944 | RQ112222 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1  | D | AMP Work on bay   | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 945 | RQ112255 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2         | D | AMP OF LINE TERMINAL EQUIPMENTS AT HISSAR END   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 946 | RQ112329 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2        | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 947 | RQ112328 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1        | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L   | 05/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 948 | RQ112927 | OCC_201 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2          | D | For routine bay maintenance works   | 26/Dec/2022 | 10:00 | 26/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 949 | RQ112254 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2            | D | For AMP Works at Baghatpat s/s  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 950 | RQ112250 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1            | D | For AMP Works at Baghatpat s/s  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 951 | RQ112833 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1          | D | AMP work  | 14/Dec/2022 | 09:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 952 | RQ112253 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1          | D | For AMP Works at Baghatpat s/s  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 953 | RQ112252 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1           | D | For AMP Works at Baghatpat s/s  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 954 | RQ112641 | OCC_201 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1        | D | Looping Chopping of tree in Line corridor   | 12/Dec/2022 | 09:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 955 | RQ112640 | OCC_201 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1          | D | Looping Chopping of tree in Line corridor   | 05/Dec/2022 | 09:00 | 09/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 956 | RQ112366 | OCC_201 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1       | D | Replacement of Jack Bus is very urgent, if not replaced on time, it may fall on 220 kV Main Buses due to which possibility of damaging other  | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 09:30 |                | PLANNED | Requested |  |
| 957 | RQ112288 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3            | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0   | 22/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 958 | RQ112289 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4            | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0   | 22/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 959 | RQ112286 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1            | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0   | 22/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 960 | RQ112287 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2            | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0   | 22/Dec/2022 | 08:00 | 23/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 961 | RQ112945 | OCC_201 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2         | D | Mtc. of Critical Polluted Towers  | 21/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 962 | RQ112953 | OCC_201 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-1                | D | For attending hot points  | 17/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 963 | RQ112325 | OCC_201 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1     | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP31-AP32)  | 16/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 964 | RQ112548 | OCC_201 | slclrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1     | D | For Tree trimming & bay maintenance work  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 965 | RQ112954 | OCC_201 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-2                | D | For attending hot points  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |  |
| 966 | RQ112951 | OCC_201 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-2                 | D | Half Yearly Mtc..   | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                | PLANNED | Requested |  |

|     |          |         |            |                              |  |   |  |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|------------------------------|--|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 967 | RQ112950 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-1                 | D | Half Yearly Mtc..  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 968 | RQ112131 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1            | D | For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17. | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 18:00 | KINDLY APPROVE                               | PLANNED | Requested |  |
| 969 | RQ112948 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-KURUKSHETRA (BB) CKT-1              | D | Half Yearly Mtc..  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 970 | RQ112947 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2         | C | For overhauling of 220kV Isolators   | 12/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 971 | RQ112933 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1           | D | Yearly Maintenance   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 972 | RQ112549 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2     | C | For replacement of isolator at 220KV GSS BBMB Charkhi Dadri( Automation work)  | 08/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 973 | RQ112944 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1         | D | Mtc. of Critical Polluted Towers   | 08/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 974 | RQ112937 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2                | D | Mtc. of Critical Polluted Towers   | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 975 | RQ112936 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1                | D | Mtc. of Critical Polluted Towers   | 02/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 976 | RQ112934 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2      | D | Yearly Maintenance   | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 977 | RQ112931 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1           | D | उपकेन्द्र के स्वचालित हेतु   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 978 | RQ112326 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2     | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP31-AP32)   | 01/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | along with 220 KV S/C KHETRI-CHIRAWA (RVPNL) | PLANNED | Requested |  |
| 979 | RQ112973 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1                   | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                               | PLANNED | Requested |  |
| 980 | RQ112974 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-2                   | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).  | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve                               | PLANNED | Requested |  |
| 981 | RQ112183 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1         | D | FOR AMP WORKS  | 21/Dec/2022 | 09:00 | 21/Dec/2022 | 18:00 | Kindly Approve                               | PLANNED | Requested |  |
| 982 | RQ112176 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1            | D | For line maintenance work  | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 983 | RQ112173 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1           | D | For bay and line maintenance work  | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 984 | RQ112160 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1              | D | For quarterly maintenance work of whole grid sub-station   | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 985 | RQ112162 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1       | C | For Bay / Line maintenance & tree trimming work under line   | 15/Dec/2022 | 08:00 | 18/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 986 | RQ112296 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2          | D | Retrofitting of Distance Relay SEL321  | 11/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 987 | RQ112295 | OCC_201 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1          | D | Retrofitting of Distance Relay SEL321  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 988 | RQ112174 | OCC_201 | slcdcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPSA(NP) (RS) CKT-1             | D | General Maintenance and Tree Trimming work   | 09/Dec/2022 | 08:00 | 09/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 989 | RQ112952 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1 | D | Mtc. of transmission lines   | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 990 | RQ112935 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1           | D | Yearly Maintenance   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 991 | RQ112523 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1     | D | Annual maintenance of Line Elements  | 08/Dec/2022 | 09:00 | 08/Dec/2022 | 17:00 | Kindly Approve                               | PLANNED | Requested |  |

|      |          |         |            |                              |  |   |   |             |       |             |       |  |         |           |
|------|----------|---------|------------|------------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 992  | RQ112522 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-LALTOKALAN(P5) (PSTCL) CKT-2     | D | Annual maintenance of Line Elements   | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 17:00 | Kindly approve   | PLANNED | Requested |
| 993  | RQ112524 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(P5) (PSTCL) CKT-2       | D | Annual maintenance of Line Elements   | 06/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 | Kindly Approve   | PLANNED | Requested |
| 994  | RQ112932 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-MOHALI(P5) (PSTCL) CKT-1         | D | Yearly Maintenance  | 04/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 995  | RQ112941 | OCC_201 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHABBAT(P5) (PSTCL) CKT-1   | D | Mtc. Of S/Stn. equipment  | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |  | PLANNED | Requested |
| 996  | RQ112527 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKALANI(P5)-LUDHIANA(PG) (PSTCL) CKT-1 | D | For AMP Works   | 03/Dec/2022 | 09:00 | 03/Dec/2022 | 17:00 | Kindly approve   | PLANNED | Requested |
| 997  | RQ112156 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AMRITSAR(PG)-NARAINGARH(P5) (PSTCL) CKT-1     | D | FOR AMP WORKS OF LINE AND BAY EQUIPMENTS  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 17:00 | Kindly Approve   | PLANNED | Requested |
| 998  | RQ111794 | OCC_201 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1      | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 999  | RQ112961 | OCC_201 | slchp_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1         | D | Yearly periodic maintenance of 220/33 kV Substation Phozal  | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 22:00 | 220 kv and 33 kv bus at Phozal substation will remain energized during the entire shutdown   | PLANNED | Requested |
| 1000 | RQ111793 | OCC_201 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1      | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 05/Dec/2022 | 10:00 | 10/Dec/2022 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 1001 | RQ112960 | OCC_201 | slchp_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1        | D | Yearly periodic maintenance of 220/33 kV Substation Phozal  | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 22:00 | 220 kv and 33 kv bus at Phozal substation will remain energized during the entire shutdown   | PLANNED | Requested |
| 1002 | RQ111792 | OCC_201 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1      | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 01/Dec/2022 | 10:00 | 03/Dec/2022 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 1003 | RQ112972 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1        | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 1004 | RQ112970 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1      | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 1005 | RQ112971 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1         | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 1006 | RQ112986 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1        | D | Requirement of shutdown for Aviation Globules removal work under OPGW Works   | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |
| 1007 | RQ112985 | OCC_201 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1      | D | Requirement of shutdown for Aviation Globules removal work under OPGW Works   | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | Kindly Approve   | PLANNED | Requested |



|      |          |         |          |                              |  |   |  |             |       |             |       |   |         |           |
|------|----------|---------|----------|------------------------------|--|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 1008 | RQ112984 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1   | D | Requirement of shutdown for Aviation Globules removal work under OPGW Works  | 01/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 | Kindly Approve  | PLANNED | Requested |
| 1009 | RQ112191 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1  | D | Line and Bay AMP works   | 09/Dec/2022 | 10:00 | 09/Dec/2022 | 17:00 | Kindly Approve  | PLANNED | Requested |
| 1010 | RQ112192 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2  | D | Line and Bay AMP works   | 08/Dec/2022 | 10:00 | 08/Dec/2022 | 17:00 | Kindly Approve  | PLANNED | Requested |
| 1011 | RQ112635 | OCC_201 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2   | D | PMS Activities   | 09/Dec/2022 | 09:00 | 09/Dec/2022 | 17:00 | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 shall remain in service            | PLANNED | Requested |
| 1012 | RQ112634 | OCC_201 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1   | D | PMS Activities   | 07/Dec/2022 | 09:00 | 07/Dec/2022 | 17:00 | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 shall remain in service            | PLANNED | Requested |
| 1013 | RQ112636 | OCC_201 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4   | D | Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power limited. | 05/Dec/2022 | 09:30 | 05/Dec/2022 | 11:00 | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1,2 &3 shall remain in service | PLANNED | Requested |
| 1014 | RQ112164 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-2                                  | D | For AMP Work   | 08/Dec/2022 | 10:00 | 08/Dec/2022 | 17:00 | Kindly Approve  | PLANNED | Requested |
| 1015 | RQ112163 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-1                                  | D | FOR AMP WORKS  | 06/Dec/2022 | 10:00 | 06/Dec/2022 | 17:00 | Kindly Approve  | PLANNED | Requested |
| 1016 | RQ112272 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | D | For testing and commissioning works with TBC Bay and LM erection   | 07/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 | CONSTRUCTION WORK   | PLANNED | Requested |
| 1017 | RQ112273 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1             | D | For testing and commissioning works with TBC Bay and LM erection   | 07/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 | CONSTRUCTION WORK   | PLANNED | Requested |
| 1018 | RQ112276 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1     | D | For testing and commissioning works with TBC Bay and LM erection   | 07/Dec/2022 | 17:00 | 17/Dec/2022 | 23:00 | CONSTRUCTION WORK   | PLANNED | Requested |
| 1019 | RQ112561 | OCC_201 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(K) (PDD JK) CKT-2  | D | AMP Works(CT testing,LA megger )   | 05/Dec/2022 | 09:00 | 05/Dec/2022 | 18:00 | Kindly approve  | PLANNED | Requested |
| 1020 | RQ112278 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2                       | D | For testing and commissioning works with TBC Bay   | 02/Dec/2022 | 17:00 | 07/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 1021 | RQ112277 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1                       | D | For testing and commissioning works with TBC Bay   | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 1022 | RQ112273 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1                       | D | For testing and commissioning works with TBC Bay   | 02/Dec/2022 | 17:00 | 07/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 1023 | RQ112274 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1                       | D | For testing and commissioning works with TBC Bay   | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 1024 | RQ112267 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | D | For testing and commissioning works with TBC Bay   | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |   | PLANNED | Requested |
| 1025 | RQ112279 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1                        | D | For testing and commissioning works with TBC Bay   | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |   | PLANNED | Requested |

|      |          |         |          |                              |  |   |   |             |       |             |       |                   |         |           |
|------|----------|---------|----------|------------------------------|--|---|---|-------------|-------|-------------|-------|-------------------|---------|-----------|
| 1026 | RQ112266 | OCC_201 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-DEVIKOT_SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1 | D | For testing and commissioning works with TBC Bay and LM erection                                  | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 | CONSTRUCTION WORK | PLANNED | Requested |
| 1027 | RQ112680 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 4 AT MANDOLA(PG)   | D | For Busbar Bay unit retrofit  | 29/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1028 | RQ112678 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 2 AT MANDOLA(PG)   | D | For Busbar Bay unit retrofit  | 29/Dec/2022 | 08:00 | 29/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1029 | RQ112683 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 1 AT MANDOLA(PG)   | D | For Busbar Bay unit retrofit  | 28/Dec/2022 | 08:00 | 28/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1030 | RQ112867 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 2 AT SHAHJAHANPUR(PG)  | D | New Bay extension work -For Final Bus bar testing with Bus2                                       | 27/Dec/2022 | 08:00 | 27/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1031 | RQ112866 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 1 AT SHAHJAHANPUR(PG)  | D | New Bay extension work -For Final Bus bar testing with Bus1                                       | 26/Dec/2022 | 10:00 | 26/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1032 | RQ112684 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 3 AT MANDOLA(PG)   | D | For Busbar Bay unit retrofit  | 26/Dec/2022 | 08:00 | 26/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1033 | RQ112694 | OCC_201 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 5  | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 24/Dec/2022 | 17:00 | 30/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1034 | RQ112865 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 2 AT SHAHJAHANPUR(PG)  | D | New Bay extension work -For Jumper connection of New 209 bay Bus 2 Isolator                       | 24/Dec/2022 | 10:00 | 24/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1035 | RQ112616 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 6  | D | Bay Extension Works at Bhadla-II SS   | 23/Dec/2022 | 17:00 | 23/Dec/2022 | 23:00 | AT BHADLA-2       | PLANNED | Requested |
| 1036 | RQ112864 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 1 AT SHAHJAHANPUR(PG)  | D | New Bay extension work -For Jumper connection of New 209 bay Bus 1 Isolator                       | 23/Dec/2022 | 10:00 | 23/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1037 | RQ112695 | OCC_201 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 6  | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 22/Dec/2022 | 17:00 | 28/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1038 | RQ112615 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 5  | D | Bay Extension Works at Bhadla-II SS   | 22/Dec/2022 | 17:00 | 22/Dec/2022 | 23:00 | AT BHADLA-2       | PLANNED | Requested |
| 1039 | RQ112609 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 4   | D | Bay Extension Works at Bhadla-II SS   | 21/Dec/2022 | 17:00 | 21/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1040 | RQ112863 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 2 AT SHAHJAHANPUR(PG)  | D | For Erection of New 209 bay Bus 2 Isolator  | 21/Dec/2022 | 08:00 | 22/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1041 | RQ112604 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 3   | D | Bay Extension Works at Bhadla-II SS   | 20/Dec/2022 | 17:00 | 20/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1042 | RQ112603 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 2   | D | Bay Extension Works at Bhadla-II SS   | 19/Dec/2022 | 17:00 | 19/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1043 | RQ112862 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 1 AT SHAHJAHANPUR(PG)  | D | For Erection of New 209 bay Bus 1 Isolator  | 19/Dec/2022 | 10:00 | 20/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1044 | RQ112602 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 1   | D | Bay Extension Works at Bhadla-II SS   | 18/Dec/2022 | 17:00 | 18/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1045 | RQ112861 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 2 AT GORAKHPUR(PG)   | D | AMP works   | 16/Dec/2022 | 10:00 | 16/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1046 | RQ112883 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 2 AT MAINPURI(PG)  | D | AMP works   | 14/Dec/2022 | 10:00 | 14/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1047 | RQ112631 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 3 AT HISSAR(PG)  | D | For AMP Work  | 14/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1048 | RQ112598 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BIKANER(PG) - BUS 2   | D | 400/220KV ICT2 DROPPER CONNECTION WORK  | 13/Dec/2022 | 17:00 | 13/Dec/2022 | 23:00 |                   | PLANNED | Requested |
| 1049 | RQ112630 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 2 AT HISSAR(PG)  | D | FOR AMP WORK  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1050 | RQ112669 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 3 AT ROORKEE(PG)   | D | For AMP Work  | 13/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1051 | RQ112882 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 1 AT MAINPURI(PG)  | D | AMP works   | 12/Dec/2022 | 10:00 | 12/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1052 | RQ112629 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 1 AT HISSAR(PG)  | D | FOR AMP WORK  | 12/Dec/2022 | 08:00 | 12/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1053 | RQ112508 | OCC_201 | cpcc2_sd | BUS                          | 220KV BUS 1 AT KISHENPUR(PG)   | D | AMP work of 220 kV Bus-1.   | 10/Dec/2022 | 09:00 | 10/Dec/2022 | 18:00 | Kindly approve    | PLANNED | Requested |
| 1054 | RQ112668 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 2 AT ROORKEE(PG)   | D | FOR AMP WORK  | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1055 | RQ112187 | OCC_201 | cpcc2_sd | BUS                          | 220KV BUS 2 AT HAMIRPUR(PG)  | D | For verification of selective trip logic circuit  | 07/Dec/2022 | 10:00 | 07/Dec/2022 | 17:00 | Kindly Approve    | PLANNED | Requested |
| 1056 | RQ112656 | OCC_201 | cpcc1_sd | BUS                          | 220 KV JIND(PG) - BUS 2  | D | FOR AMP WORK  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1057 | RQ112685 | OCC_201 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 4  | D | For erection and commissioning works in TBC Bay   | 07/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1058 | RQ112687 | OCC_201 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 2  | D | For erection and commissioning works in TBC Bay   | 07/Dec/2022 | 08:00 | 11/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1059 | RQ112646 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 5  | D | GIS Erection  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1060 | RQ112647 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 6  | D | GIS Erection  | 07/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1061 | RQ112860 | OCC_201 | cpcc3_sd | BUS                          | 220KV BUS 1 AT SITARGANI(PG)   | D | AMP works   | 06/Dec/2022 | 10:00 | 06/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1062 | RQ112189 | OCC_201 | cpcc2_sd | BUS                          | 220KV BUS 4 AT HAMIRPUR(PG)  | D | For verification of selective trip logic circuit  | 06/Dec/2022 | 10:00 | 06/Dec/2022 | 17:00 | KINDLY APPROVE    | PLANNED | Requested |
| 1063 | RQ112150 | OCC_201 | cpcc2_sd | BUS                          | 220KV BUS 3 AT ABDULLAPUR(PG)  | D | For Annual Maintenance work   | 06/Dec/2022 | 09:00 | 07/Dec/2022 | 18:00 | Kindly Approve    | PLANNED | Requested |
| 1064 | RQ112667 | OCC_201 | cpcc1_sd | BUS                          | 220KV BUS 1 AT ROORKEE(PG)   | D | FOR AMP WORK  | 06/Dec/2022 | 08:00 | 07/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1065 | RQ112655 | OCC_201 | cpcc1_sd | BUS                          | 220 KV JIND(PG) - BUS 1  | D | FOR AMP WORK  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                   | PLANNED | Requested |
| 1066 | RQ112644 | OCC_201 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 5  | D | GIS Equipment Erection  | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                   | PLANNED | Requested |

|      |          |         |           |                              |  |   |  |             |       |             |       |                |         |           |
|------|----------|---------|-----------|------------------------------|--|---|--|-------------|-------|-------------|-------|----------------|---------|-----------|
| 1067 | RQ112645 | OCC_201 | cpcc1_sd  | BUS                          | 220 KV BHADLA(PG) - BUS 6                          | D | GIS Equipment Erection   | 06/Dec/2022 | 08:00 | 06/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1068 | RQ112188 | OCC_201 | cpcc2_sd  | BUS                          | 220KV BUS 3 AT HAMIRPUR(PG)                        | D | For verification of selective trip logic circuit   | 05/Dec/2022 | 10:00 | 05/Dec/2022 | 17:00 | Kindly Approve | PLANNED | Requested |
| 1069 | RQ113003 | OCC_201 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT AGRA(PG)                            | D | Isolator Allignment W2.W4.Q12.Q11  | 03/Dec/2022 | 10:00 | 03/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1070 | RQ112591 | OCC_201 | cpcc1_sd  | BUS                          | 220KV BUS 2 AT BASSI(PG)                           | D | FOR AMP WORK   | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1071 | RQ112871 | OCC_201 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT FATEHPUR(PG)                        | D | Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.  | 02/Dec/2022 | 10:00 | 02/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1072 | RQ112521 | OCC_201 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT LUDHIANA(PG)                        | D | Cleaning of suspension insulators on bus   | 02/Dec/2022 | 09:00 | 02/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 1073 | RQ112679 | OCC_201 | cpcc1_sd  | BUS                          | 220KV BUS 3 AT MANDOLA(PG)                         | D | FOR AMP WORK   | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1074 | RQ112686 | OCC_201 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 1                    | D | For erection and commissioning works in TBC Bay  | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |                | PLANNED | Requested |
| 1075 | RQ112692 | OCC_201 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 3                    | D | For erection and commissioning works in TBC Bay  | 01/Dec/2022 | 17:00 | 06/Dec/2022 | 23:00 |                | PLANNED | Requested |
| 1076 | RQ112152 | OCC_201 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT AMRITSAR(PG)                        | D | FOR AMP WORKS  | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 17:00 | Kindly Approve | PLANNED | Requested |
| 1077 | RQ112870 | OCC_201 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT FATEHPUR(PG)                        | D | Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.  | 01/Dec/2022 | 10:00 | 01/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1078 | RQ112520 | OCC_201 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT LUDHIANA(PG)                        | D | Cleaning of suspension insulators on bus   | 01/Dec/2022 | 09:00 | 01/Dec/2022 | 18:00 | Kindly approve | PLANNED | Requested |
| 1079 | RQ112677 | OCC_201 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT MANDOLA(PG)                         | D | FOR AMP WORK   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1080 | RQ112956 | OCC_201 | bbmb_sd   | BUS                          | 220KV BUS 2 AT SAMAYPUR(BB)                        | D | Half Yearly Mtc..  | 19/Dec/2022 | 08:00 | 19/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1081 | RQ112955 | OCC_201 | bbmb_sd   | BUS                          | 220KV BUS 1 AT SAMAYPUR(BB)                        | D | Half Yearly Mtc..  | 10/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1082 | RQ112957 | OCC_201 | bbmb_sd   | BUS                          | 220KV BUS 4 AT SAMAYPUR(BB)                        | D | Half Yearly Mtc..  | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1083 | RQ112556 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2        | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No. 47-49 and 52-55 in NR-II region of POWERGRID. | 17/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 1084 | RQ112555 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1        | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No. 47-49 and 52-55 in NR-II region of POWERGRID. | 17/Dec/2022 | 09:00 | 27/Dec/2022 | 18:00 | Kindly approve | PLANNED | Requested |
| 1085 | RQ112550 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1            | D | For providing double Jumpering in 06 Nos Gantry & tightening of Arcing Horn & Jumper nut/bolts.  | 05/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 | Kindly approve | PLANNED | Requested |
| 1086 | RQ112551 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1         | D | For providing double Jumpering in Gantry & tightening of Arcing Horn & Jumper nut/bolts.   | 05/Dec/2022 | 09:00 | 08/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 1087 | RQ112975 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1            | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).                          | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 1088 | RQ112977 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1          | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).                          | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | KINDLY APPROVE | PLANNED | Requested |
| 1089 | RQ112976 | OCC_201 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1         | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).                          | 01/Dec/2022 | 08:00 | 31/Dec/2022 | 18:00 | Kindly Approve | PLANNED | Requested |
| 1090 | RQ112159 | OCC_201 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1     | D | For Line and bay Maintenance   | 15/Dec/2022 | 08:00 | 15/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1091 | RQ112079 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2     | D | Tigtning of jumpers, tree cutting and ground mtc. etc  | 14/Dec/2022 | 08:00 | 17/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1092 | RQ112080 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1     | D | tightening of jumpers tree cutting and ground mtc. etc   | 12/Dec/2022 | 08:00 | 13/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1093 | RQ112078 | OCC_201 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1     | D | Tigtning of jumpers, tree cutting and ground mtc. etc  | 09/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |                | PLANNED | Requested |
| 1094 | RQ112118 | OCC_201 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1 | D | construction of 132 kv S/c line on D/c Tower from Pithoragarh to Lohaghat (Stringing work)   | 01/Dec/2022 | 09:00 | 06/Dec/2022 | 17:00 |                | PLANNED | Requested |
| 1095 | RQ112574 | OCC_201 | cpcc1_sd  | BR/BSR/MSC/M SR              | 25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)     | D | FOR AMP WORK   | 16/Dec/2022 | 08:00 | 16/Dec/2022 | 18:00 |                | PLANNED | Requested |

|      |          |         |          |                    |  |   |  |             |       |             |       |  |         |           |  |
|------|----------|---------|----------|--------------------|--|---|--|-------------|-------|-------------|-------|--|---------|-----------|--|
| 1096 | RQ112577 | OCC_201 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 25 MVAR BUS<br>REACTOR NO 1 AT<br>220 KV JIND(PG)  | D | FOR AMP WORK   | 08/Dec/2022 | 08:00 | 08/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1097 | RQ112807 | OCC_201 | cpcc1_sd | BAY                | 203 MAIN BAY -<br>400/220 KV 315<br>MVA ICT 3 AT<br>BAWANA(DV)<br>(POWERGRID)  | C | ABB BREAKER OVERHAULING  | 23/Dec/2022 | 08:00 | 30/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1098 | RQ112767 | OCC_201 | cpcc1_sd | BAY                | 202 BUS COUPLER<br>BAY - 220KV BUS 1<br>AT<br>SAHARANPUR(PG)<br>(POWERGRID) AND<br>220KV BUS 2 AT<br>SAHARANPUR(PG)<br>AT 220 KV<br>SAHARANPUR(PG)<br>(POWERGRID)        | C | FOR THE REPLACEMENT OF<br>SSF FLANGE IN THE CB   | 12/Dec/2022 | 08:00 | 14/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1099 | RQ112760 | OCC_201 | cpcc1_sd | BAY                | 208 MAIN BAY -<br>220 KV RAPS_B(NP)-<br>CHITTORGARH(RS)<br>(PG) CKT-1 AT<br>CHITTORGARH(RS)  | C | OVERHAULING OF MAIN BAY<br>CIRCUIT BREAKER ,LINE<br>REMAIN IN SERVICE THROUGH<br>TRANSFER BUS CIRCUIT<br>BREAKER AT CHITTORGARH<br>END/ RRVNPL (CHANDERIYA )<br>AUTORECLOSE WILL BE OUT<br>OF SERVICE DURING LINE<br>REMAIN IN SERVICE WITH<br>TRANSFER BUS CB | 05/Dec/2022 | 08:00 | 10/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1100 | RQ112775 | OCC_201 | cpcc1_sd | BAY                | A219 MAIN BAY -<br>400/220 KV 500<br>MVA ICT 9 AT<br>FATEHGARH_II(PG)<br>(POWERGRID) AT<br>220 KV<br>FATEHGARH_II(PG)  | D | For DGA oil testing of bay<br>400kv CT   | 05/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1101 | RQ112773 | OCC_201 | cpcc1_sd | BAY                | A216 TRANSFER<br>BUS BAY - 220 KV<br>FATEHGARH_II(PG)<br>- BUS 7<br>(POWERGRID) AT<br>220 KV<br>FATEHGARH_II(PG)   | D | For DGA oil testing of bay<br>400kv CT   | 04/Dec/2022 | 08:00 | 04/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1102 | RQ112774 | OCC_201 | cpcc1_sd | BAY                | A217 BUS COUPLER<br>BAY - 220 KV<br>FATEHGARH_II(PG)<br>- BUS 7<br>(POWERGRID) AND<br>220 KV<br>FATEHGARH_II(PG)<br>- BUS 8 AT 220 KV<br>FATEHGARH_II(PG)<br>(POWERGRID) | D | FOR CONST WORKS OF PHASE-<br>2   | 01/Dec/2022 | 08:00 | 05/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1103 | RQ112772 | OCC_201 | cpcc1_sd | BAY                | A220 MAIN BAY -<br>220 KV<br>FATEHGARH_II(PG)-<br>ASEJOL_HB FTGH2<br>(ASEJOL) (ASEJOL)<br>CKT-1 (ASEJOL) AT<br>220 KV<br>FATEHGARH_II(PG)                                | D | For DGA oil testing of bay<br>400kv CT   | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1104 | RQ112773 | OCC_201 | cpcc1_sd | BAY                | A221 MAIN BAY -<br>220 KV<br>FATEHGARH_II(PG)-<br>ASEJOL_HB FTGH2<br>(ASEJOL) (ASEJOL)<br>CKT-2 (ASEJOL) AT<br>220 KV<br>FATEHGARH_II(PG)                                | D | For DGA oil testing of bay<br>400kv CT   | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 |  | PLANNED | Requested |  |
| 1105 | RQ112770 | OCC_201 | cpcc1_sd | BAY                | A222 MAIN BAY -<br>220 KV<br>FATEHGARH_II(PG)-<br>DEVIKOT_SL_FTGH2<br>(NTPC_DEVIKOT)<br>(NTPC_DEVIKOT)<br>CKT-1<br>(NTPC_DEVIKOT)<br>AT 220 KV<br>FATEHGARH_II(PG)       | D | For DGA oil testing of bay<br>400kv CT   | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 |  | PLANNED | Requested |  |

|      |          |         |          |             |  |   |   |             |       |             |       |   |         |           |  |
|------|----------|---------|----------|-------------|--|---|---|-------------|-------|-------------|-------|---|---------|-----------|--|
| 1106 | RQ113004 | OCC_201 | cpcc3_sd | HVDC POLE   | 70 KV WINDHYACHAL(PG) POLE-2                                     | C | FOR INTERNAL INSPECTION OF BLOCK#2 NORTH SIDE T12 CONVERTER TRANSFORMER   | 07/Dec/2022 | 10:00 | 13/Dec/2022 | 18:00 | AMP of Filter Bank of BLOCK#2 i.e. B2Z,13,21,23 ,BLOCK#2 converter transformers & converter bays is clubbed with this outage.Protection Testing of Relays associated with BLOCK#2 along with Re tuning of filter bay PSD by SIEMENS will be also be carried out during this shutdown. BLOCK-1 will remain in service. | PLANNED | Requested |  |
| 1107 | RQ112872 | OCC_201 | cpcc3_sd | TCSC        | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG) | D | Shutdown of both the TCSC FSCs are required simultaneously for carry out modification in TCSC cooling pump AC supply scheme modifications | 29/Dec/2022 | 10:00 | 29/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 1108 | RQ112873 | OCC_201 | cpcc3_sd | TCSC        | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG) | D | Shutdown of both the TCSC FSCs are required simultaneously for carry out modification in TCSC cooling pump AC supply scheme modifications | 29/Dec/2022 | 10:00 | 29/Dec/2022 | 18:00 |   | PLANNED | Requested |  |
| 1109 | RQ112519 | OCC_201 | cpcc2_sd | SVC/STATCOM | SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)                   | D | Installation of insulation sleeves, installation of controller rack and other annual maint activities                                     | 19/Dec/2022 | 09:00 | 21/Dec/2022 | 18:00 | Kindly approve  | PLANNED | Requested |  |
| 1110 | RQ112800 | OCC_201 | cpcc1_sd | FILTER BANK | 400 KV 230 MVAR Filter Bank No Z1 at DADRI(PG)                   | D | For FILTER BANK equipment AMP work  | 03/Dec/2022 | 08:00 | 03/Dec/2022 | 18:00 | Shutdown of filter bank 1 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Bipole link.  | PLANNED | Requested |  |
| 1111 | RQ112799 | OCC_201 | cpcc1_sd | FILTER BANK | 400 KV 230 MVAR Filter Bank No Z2 at DADRI(PG)                   | D | For FILTER BANK equipment AMP work  | 02/Dec/2022 | 08:00 | 02/Dec/2022 | 18:00 | Shutdown of filter bank 2 is to be clubbed with shutdown of Pole 1 of Rihand Dadri HVDC Bipole link.  | PLANNED | Requested |  |
| 1112 | RQ112798 | OCC_201 | cpcc1_sd | FILTER BANK | 400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)                   | D | For FILTER BANK equipment AMP work  | 01/Dec/2022 | 08:00 | 01/Dec/2022 | 18:00 | Shutdown of filter bank 3 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Bipole link.  | PLANNED | Requested |  |