

Proposed Outage Program of 213th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ153630	OCC_213	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD HYDRO - Unit # 1 Shutdown required on continuous basis from 01-Dec-23 ( 09:00 hrs ) to 25-Dec-23 ( 18:00 hrs ).	01-Dec-2023	09:00	25-Dec-2023	18:00	Shutdown required on continuous basis from 01-Dec-23 ( 09:00 hrs ) to 25-Dec-23 ( 18:00 hrs ).	PLANNED	Requested	
2	RQ154990	OCC_213	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	boiler turbine and generator overhauling	20-Dec-2023	00:00	03-Feb-2024	23:59	45 days overhauling	PLANNED	Requested	
3	RQ155000	OCC_213	ntpcos_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Turbine inspection	01-Dec-2023	00:00	18-Dec-2023	23:59	to be taken from 22.11.2023 to 18.12.2023, but could not able to apply in the portal from 22.11.2023, hence applied from 01.12.2023	PLANNED	Requested	
4	RQ154993	OCC_213	ntpcos_sd	GENERATING UNIT	130.19 MW DADR GPS - UNIT 3	NTPC	C	M4 Inspection	15-Dec-2023	00:00	19-Dec-2023	23:59		PLANNED	Requested	
5	RQ155001	OCC_213	ntpcos_sd	GENERATING UNIT	130.19 MW DADR GPS - UNIT 2	NTPC	C	M8 Inspection Outage from 04 to 10 Dec 2023	04-Dec-2023	00:00	10-Dec-2023	23:59		PLANNED	Requested	
6	RQ154994	OCC_213	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	Turbine Inspection	01-Dec-2023	00:00	15-Dec-2023	23:59		PLANNED	Requested	
7	RQ154989	OCC_213	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 1	NTPC	D	Fourty Days Capital Overhaul	17-Dec-2023	00:00	25-Jan-2024	23:59		PLANNED	Requested	
8	RQ154988	OCC_213	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 3	NTPC	C	boiler overhauling	01-Dec-2023	08:00	08-Dec-2023	23:59	to be taken from 19.11.2023 to 08.12.2023, however could not be able to apply from 19.11.2023, hence applied from 01.12.2023	PLANNED	Requested	
9	RQ153647	OCC_213	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI(LTU HP)	C	Annual Maintenance	15-Dec-2023	08:00	10-Jan-2024	23:59		PLANNED	Requested	
10	RQ154198	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
11	RQ154197	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
12	RQ154199	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
13	RQ154200	OCC_213	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
14	RQ154091	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	27-Dec-2023	07:00	27-Dec-2023	18:00		PLANNED	Requested	
15	RQ154098	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	23-Dec-2023	08:00	23-Dec-2023	18:00	765 KV AJMER-CHITTORGARH CK-I TO BE KEPT IN NON AUTO MODE	PLANNED	Requested	
16	RQ154032	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	22-Dec-2023	08:00	24-Dec-2023	18:00	Non auto mode of circuit 2	PLANNED	Requested	
17	RQ154097	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	22-Dec-2023	08:00	22-Dec-2023	18:00	765 KV AJMER-CHITTORGARH CK-II TO BE KEPT IN NON AUTO MODE	PLANNED	Requested	
18	RQ154031	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18-Dec-2023	08:00	20-Dec-2023	18:00	Non auto mode of circuit 2	PLANNED	Requested	
19	RQ154029	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
20	RQ154081	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	15-Dec-2023	08:00	15-Dec-2023	18:30		PLANNED	Requested	
21	RQ154042	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested	
22	RQ154092	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	07-Dec-2023	07:00	07-Dec-2023	18:30		PLANNED	Requested	
23	RQ154041	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
24	RQ154047	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval and SHUTDOWN NATURE DEFECT RECTIFICATION WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
25	RQ154024	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	05-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
26	RQ154046	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval and SHUTDOWN NATURE DEFECT RECTIFICATION WORK	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested	
27	RQ154090	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	04-Dec-2023	07:00	04-Dec-2023	18:15		PLANNED	Requested	
28	RQ154030	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	01-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested	
29	RQ154120	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Requested	
30	RQ154161	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non -Auto mode for on line defects rectification/tower tightening works	01-Dec-2023	08:00	31-Dec-2023	18:00	Non -auto mode for on line defects rectification/tower tightening works	PLANNED	Requested	
31	RQ154033	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	DIVERSION OF TRANSMISSION LINE DUE TO INFRINGEMENT WITH BHARATMALA EXPRESSWAY OF M/S NHAI	01-Dec-2023	07:00	15-Dec-2023	21:00		PLANNED	Requested	

32	RQ154034	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	DIVERSION OF TRANSMISSION LINE DUE TO INFRINGEMENT WITH BHARATMALA EXPRESSWAY OF M/S NHAI	01-Dec-2023	07:00	15-Dec-2023	21:00		PLANNED	Requested
33	RQ154792	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	AMP works of Line by WR2. Dia to be kept open at both ends.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
34	RQ154768	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects. DIA TO BE KEPT OPEN AT BOTH ENDS.	20-Dec-2023	08:00	20-Dec-2023	18:00	S/D by WR-2	PLANNED	Requested
35	RQ154791	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	AMP works of Line by WR2. Dia to be kept open at both ends.	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested
36	RQ154769	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 1	20-Dec-2023	08:00	20-Dec-2023	18:00	only non auto mode by WR2	PLANNED	Requested
37	RQ154682	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning by ER1.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
38	RQ154681	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator Cleaning work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
39	RQ154766	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT #2	12-Dec-2023	08:00	12-Dec-2023	18:00	only Non auto mode	PLANNED	Requested
40	RQ154767	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects. DIA TO BE KEPT OPEN AT BOTH ENDS.	12-Dec-2023	08:00	12-Dec-2023	18:00	S/D by WR-2	PLANNED	Requested
41	RQ154656	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	AMP WORKS	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
42	RQ154683	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning and insulator replacement by ER1	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
43	RQ153965	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning work	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested
44	RQ154808	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	AMP works of Line by WR2. Dia to be kept open at both ends. A/R OFF OF 765KV SATNA-GWALIOR # 2 AND 765KV SATNA-ORAI # 1 IS ALSO REQUIRED.	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
45	RQ154809	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE BY WR2. DIA TO BE KEPT OPEN AT BOTH ENDS. A/R OFF On CKT 1	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
46	RQ154699	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning and replacement of Porcelain with polymer insulator at major crossing	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
47	RQ154817	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
48	RQ154818	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
49	RQ154736	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R non auto mode for OPGW change between tower no. 337 to 339.	01-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
50	RQ154862	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R non auto mode for OPGW live line stringing work by ER1	01-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested
51	RQ154814	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested
52	RQ153543	OCC_213	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	Annual maintenance of Valve Hall & testing of equipment	04-Dec-2023	08:00	06-Dec-2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Requested
53	RQ153542	OCC_213	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	Annual maintenance of Valve Hall & testing of equipment	01-Dec-2023	08:00	03-Dec-2023	20:00	Annual maintenance of Valve Hall & testing of equipment	PLANNED	Requested
54	RQ154692	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWERGRID	D	Insulator cleaning in dust prone areas & LBB Retrofitting Work at Biharsharif SS by ER1. A/R OFF on Ckt 1	27-Dec-2023	08:00	30-Dec-2023	18:00		PLANNED	Requested
55	RQ154691	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWERGRID	D	Insulator cleaning in dust prone areas & LBB Retrofitting Work at Biharsharif SS by ER1. A/R OFF on Ckt 2	26-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Requested
56	RQ154663	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	AMP WORKS	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
57	RQ155083	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(INT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	TBC SAS INTEGRATION	22-Dec-2023	08:00	23-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested
58	RQ154664	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	AMP WORK	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested
59	RQ154660	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	AMP WORKS	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested
60	RQ154680	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning by ER1. A/R OFF on 400kV Allahabad-Sasaram Ckt 1	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
61	RQ154661	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	AMP WORK	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
62	RQ154679	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning by ER1. A/R OFF on 400kV Varanasi - Sasaram Ckt 1	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
63	RQ154701	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	Insulator cleaning by ER1. A/R OFF on Ckt 1	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested

64	RQ154700	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	Insulator cleaning by ER1. A/R OFF on Ckt 2	09-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested	
65	RQ155082	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	08-Dec-2023	08:00	09-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested	
66	RQ154685	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator replacement by ER1. A/R OFF on Ckt 1	06-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested	
67	RQ154697	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	Diversion work under consultancy services to M/s RVNL by ER1	01-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
68	RQ154698	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	Diversion work under consultancy services to M/s RVNL by ER1	01-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
69	RQ154684	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator replacement by ER1. A/R OFF on Ckt 2	01-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
70	RQ154028	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
71	RQ154006	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	To attend SD nature defects	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Requested	
72	RQ154004	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	To attend SD nature defects	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested	
73	RQ154087	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	22-Dec-2023	07:00	22-Dec-2023	18:00		PLANNED	Requested	
74	RQ154027	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
75	RQ154317	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work- under 55-95 package at BHINMAL Substation.	18-Dec-2023	09:00	19-Dec-2023	18:00	Bay Extension work	PLANNED	Requested	
76	RQ154009	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT CROSS PATROLLING DEFECTS RECTIFICATION WORK	18-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
77	RQ154076	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		D	CVT REPLACEMENT UNDER ADCAP AT BBMB BHIWANI	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Requested	
78	RQ154002	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor into service.	16-Dec-2023	17:30	16-Dec-2023	18:00		PLANNED	Requested	
79	RQ154001	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor out of service.	16-Dec-2023	09:00	16-Dec-2023	09:30		PLANNED	Requested	
80	RQ154101	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	15-Dec-2023	08:00	17-Dec-2023	18:00	AR OF BHINMAL - Kankroli line to be kept in non auto mode	PLANNED	Requested	
81	RQ154075	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	CVT REPLACEMENT UNDER ADCAP AT BBMB BHIWANI	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
82	RQ154080	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	14-Dec-2023	08:00	14-Dec-2023	18:30	A/R OF MOGA-HISAR CKT 2 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Requested	
83	RQ154240	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	AMP	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Requested	
84	RQ154079	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	13-Dec-2023	08:00	13-Dec-2023	18:30	A/R OF MOGA-HISAR CKT 3 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Requested	
85	RQ154088	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	13-Dec-2023	07:00	13-Dec-2023	18:00		PLANNED	Requested	
86	RQ154084	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	12-Dec-2023	09:00	12-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Requested	
87	RQ154005	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	12-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Requested	
88	RQ154165	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	for insulator cleaning and general maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Requested	
89	RQ154008	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	SHUTDOWN NATURE DEFECT CROSS PATROLLING DEFECTS RECTIFICATION WORK	11-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
90	RQ154023	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
91	RQ154146	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	11-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
92	RQ154145	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	11-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
93	RQ154089	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	11-Dec-2023	07:00	11-Dec-2023	18:00		PLANNED	Requested	
94	RQ154007	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	replacement of flashed CLR insulator at LOC 47	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
95	RQ154167	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	for insulator cleaning and general maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Requested	
96	RQ154166	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	for insulator cleaning and general maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Requested	

97	RQ154078	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	07-Dec-2023	09:00	09-Dec-2023	18:30	A/R OF HISAR-KAITHAL CKT 1 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Requested	
98	RQ154163	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	for insulator cleaning and general maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Requested	
99	RQ154003	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	06-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested	
100	RQ154162	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	for insulator cleaning and general maintenance work	06-Dec-2023	08:00	06-Dec-2023	18:00	for insulator cleaning and general maintenance work	PLANNED	Requested	
101	RQ154040	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 3/0 TO AP 4/0	06-Dec-2023	07:00	07-Dec-2023	19:00		PLANNED	Requested	
102	RQ154083	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	FOR AMP OF LINE BAY EQUIPMENTS	05-Dec-2023	09:00	05-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Requested	
103	RQ154156	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SD Nature defect rectification work and insulator cleaning	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
104	RQ154077	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	FOR LIQUIDATION OF SHUT DOWN NATURE DEFECTS	04-Dec-2023	09:00	06-Dec-2023	18:30	A/R OF HISAR-KAITHAL CKT 2 REQUIRED TO BE PUT ON NON-AUTO MODE	PLANNED	Requested	
105	RQ154155	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SD Nature defect rectification work and insulator cleaning	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
106	RQ154035	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1		D	FOR LINE BAY AMP WORK	01-Dec-2023	17:30	01-Dec-2023	21:30		PLANNED	Requested	
107	RQ154082	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	01-Dec-2023	09:00	01-Dec-2023	17:30	FOR AMP OF LINE BAY EQUIPMENTS	PLANNED	Requested	
108	RQ154164	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR LINE BAY AMP WORK	01-Dec-2023	09:00	01-Dec-2023	17:00		PLANNED	Requested	
109	RQ154180	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWAN(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765KV Bhadia 2 - Sikar 2 TLC TW02	01-Dec-2023	09:00	02-Dec-2023	17:00		PLANNED	Requested	
110	RQ154100	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	FOR RECONDUCTORING WORK	01-Dec-2023	08:00	31-Dec-2023	18:00	ANTI THEFT CHARGING MAY BE APPROVED	PLANNED	Requested	
111	RQ154119	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Requested	
112	RQ153930	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
113	RQ153929	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP WORK	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
114	RQ154785	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP of line bay by ER1	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
115	RQ154786	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of line bay by ER1	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
116	RQ154774	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF SHUJALPUR-RAPP1_LINE REACTOR AT SHUJALPUR END AND TERMINAL EQUIPMENT AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.	08-Dec-2023	08:00	08-Dec-2023	18:00	S/D by WR-2	PLANNED	Requested	
117	RQ154043	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	19-Dec-2023	07:00	20-Dec-2023	19:00		PLANNED	Requested	
118	RQ154036	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	BOTH CKT OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	19-Dec-2023	07:00	20-Dec-2023	19:00		PLANNED	Requested	
119	RQ154074	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	TRIPPING TIME DELAY RECTIFICATION WORK	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Requested	
120	RQ154038	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 69/0 TO AP 70/0	14-Dec-2023	07:00	15-Dec-2023	19:00		PLANNED	Requested	
121	RQ154094	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	REFERENCE CIRCUIT FOR 220 KV BUS 2 STABILITY FOR BAY EXTENSION WORK	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
122	RQ154093	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	REFERENCE CIRCUIT FOR 220 KV BUS 1 STABILITY FOR BAY EXTENSION WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested	
123	RQ154107	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Requested	
124	RQ154106	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Requested	

125	RQ154105	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW Installation Works under NROSS Package	01-Dec-2023	08:00	31-Dec-2023	18:00	AR off on daily basis	PLANNED	Requested	
126	RQ154245	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)		C	Overhauling of Switchable CB at Sikar (PG)	19-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Requested	
127	RQ154220	OCC_213	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)		D	For AMP work of line reactor.	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Requested	
128	RQ154242	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	NEUTRAL TWIN MOOSE MODIFICATION + SPARE SWITCHING	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Requested	
129	RQ154241	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)		D	NEUTRAL TWIN MOOSE MODIFICATION	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested	
130	RQ154221	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)		D	AMP work of line reactor and Bay	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
131	RQ154219	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	AMP work of line reactor	11-Dec-2023	14:00	12-Dec-2023	22:00		PLANNED	Requested	
132	RQ154050	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	Diversion due to NHAI	09-Dec-2023	09:00	24-Dec-2023	18:00	Diversion Work	PLANNED	Requested	
133	RQ154051	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1		D	Shutdown Maintenance of Transmission line	08-Dec-2023	09:00	08-Dec-2023	18:00	Defect rectification	PLANNED	Requested	
134	RQ154218	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	AMP work of line reactor	07-Dec-2023	14:00	08-Dec-2023	22:00		PLANNED	Requested	
135	RQ154225	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested	
136	RQ154224	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
137	RQ154239	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	FINE TUNING OF SWITCHABLE LR CB CSD	05-Dec-2023	10:00	05-Dec-2023	15:00		PLANNED	Requested	
138	RQ154223	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
139	RQ154049	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	05-Dec-2023	09:00	06-Dec-2023	18:00	E/W peak member replacement	PLANNED	Requested	
140	RQ154048	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1		D	Shutdown Maintenance of Transmission line	05-Dec-2023	09:00	06-Dec-2023	18:00	E/W peak member replacement	PLANNED	Requested	
141	RQ154222	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested	
142	RQ153982	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Insulator Cleaning work	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Requested	
143	RQ153981	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Insulator Cleaning work	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Requested	
144	RQ154667	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALLIA-BHIWADI (PG) CKT-1		D	HVDC Bi-pole AMP work.(HVDC Bus Extn. IA & IIA shall be out during this S/d period)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
145	RQ154668	OCC_213	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALLIA-BHIWADI (PG) CKT-2		D	HVDC Bi-pole AMP work.(HVDC Bus Extn. IA & IIA shall be out during this S/d period)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
146	RQ154538	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* Height raising of 765 kv Anpara C Unnao and disc cleaning of line.	28-Dec-2023	08:00	16-Jan-2024	18:00		PLANNED	Requested	
147	RQ154537	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	* Height raising of 765 kv Obra C Unnao and disc cleaning.	06-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
148	RQ154912	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
149	RQ154457	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested	

150	RQ154456	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested
151	RQ154909	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	19-Dec-2023	09:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Requested
152	RQ154908	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	14-Dec-2023	09:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Requested
153	RQ153937	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Insulator Cleaning work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
154	RQ153882	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP and Relay Testing WORK	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested
155	RQ153880	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested
156	RQ154659	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP WORKS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
157	RQ154530	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Quarterly maintenance work with 3x80MVar Reactor Bank at Phagi	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
158	RQ153966	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Requested
159	RQ154149	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRIGENMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	21-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested
160	RQ154171	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
161	RQ154184	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
162	RQ154173	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested
163	RQ154182	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
164	RQ154175	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
165	RQ154055	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	13-Dec-2023	15:00	20-Dec-2023	23:59		PLANNED	Requested
166	RQ154057	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	11-Dec-2023	15:00	15-Dec-2023	23:59	To be availed on 24-11-2023 to 27-11-2023.	PLANNED	Requested
167	RQ154104	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	10-Dec-2023	09:30	11-Dec-2023	18:00		PLANNED	Requested
168	RQ154085	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	10-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Requested
169	RQ154056	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP works	09-Dec-2023	15:00	10-Dec-2023	23:59	To be availed on 27-11-2023 to 28-11-2023.	PLANNED	Requested
170	RQ154103	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08-Dec-2023	09:30	09-Dec-2023	18:00		PLANNED	Requested
171	RQ154054	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP works	07-Dec-2023	15:00	08-Dec-2023	23:59	To be availed on 24-11-2023 to 25-11-2023.	PLANNED	Requested
172	RQ154061	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07-Dec-2023	15:00	13-Dec-2023	23:59		PLANNED	Requested
173	RQ154086	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shut down nature defect rectification work	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
174	RQ154060	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP works	03-Dec-2023	15:00	04-Dec-2023	23:59	To be availed on 22-11-2023 to 23-11-2023.	PLANNED	Requested
175	RQ154059	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Requested
176	RQ154058	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP works	01-Dec-2023	15:00	02-Dec-2023	23:59	To be availed on 21-11-2023 to 22-11-2023.	PLANNED	Requested
177	RQ154170	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
178	RQ154183	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
179	RQ154172	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
180	RQ154174	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
181	RQ154181	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested
182	RQ153830	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For CSD Finetuning of Line at Fatehabad(Agra) Ss end	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Requested
183	RQ154507	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Yearly Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
184	RQ154506	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Yearly Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
185	RQ154890	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	AMP	20-Dec-2023	17:00	22-Dec-2023	23:00		PLANNED	Requested

186	RQ154888	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15-Dec-2023	17:00	28-Dec-2023	23:00		PLANNED	Requested
187	RQ154889	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	AMP	08-Dec-2023	17:00	12-Dec-2023	18:00		PLANNED	Requested
188	RQ154849	OCC_213	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	AMP WORK	08-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
189	RQ154690	OCC_213	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP WORKS	07-Dec-2023	08:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested
190	RQ154850	OCC_213	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	AMP WORK	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
191	RQ154689	OCC_213	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	05-Dec-2023	08:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested
192	RQ154887	OCC_213	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01-Dec-2023	17:00	14-Dec-2023	23:00		PLANNED	Requested
193	RQ154770	OCC_213	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWERGRID	D	To attend Chattering at insulator	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Requested
194	RQ154372	OCC_213	slcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
195	RQ154371	OCC_213	slcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
196	RQ154858	OCC_213	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	BAY EXTENSION WORK UNDER PNTL	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
197	RQ154857	OCC_213	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	BAY EXTENSION WORK UNDER PNTL	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
198	RQ154723	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20-Dec-2023	17:00	25-Dec-2023	23:00		PLANNED	Requested
199	RQ154715	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP Work and Hot Spare changeover	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested
200	RQ154725	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Dec-2023	15:00	19-Dec-2023	23:00		PLANNED	Requested
201	RQ154739	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13-Dec-2023	15:00	18-Dec-2023	22:00		PLANNED	Requested
202	RQ154738	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Requested
203	RQ154720	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	05-Dec-2023	15:00	06-Dec-2023	22:00		PLANNED	Requested
204	RQ154721	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	03-Dec-2023	15:00	04-Dec-2023	22:00		PLANNED	Requested
205	RQ154745	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Requested
206	RQ154741	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP Work and Hot Spare changeover	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Requested
207	RQ154744	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Dec-2023	15:00	20-Dec-2023	23:00		PLANNED	Requested
208	RQ154747	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Requested
209	RQ154753	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	08-Dec-2023	09:00	09-Dec-2023	18:00	For internal inspection and oil leakage attending	PLANNED	Requested
210	RQ154746	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Requested
211	RQ154752	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	06-Dec-2023	09:00	07-Dec-2023	18:00	For internal inspection and oil leakage attending	PLANNED	Requested
212	RQ154743	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP works	04-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested
213	RQ154742	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP works	03-Dec-2023	15:00	05-Dec-2023	23:00		PLANNED	Requested
214	RQ154759	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	08-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
215	RQ154760	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested

216	RQ154393	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765KV CT	28-Dec-2023	15:00	28-Dec-2023	23:00			PLANNED	Requested	
217	RQ154392	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27-Dec-2023	15:00	27-Dec-2023	23:00			PLANNED	Requested	
218	RQ154385	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	23-Dec-2023	16:00	24-Dec-2023	23:00			PLANNED	Requested	
219	RQ154388	OCC_213	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For AMP work	23-Dec-2023	15:00	24-Dec-2023	23:00			PLANNED	Requested	
220	RQ154382	OCC_213	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	23-Dec-2023	15:00	24-Dec-2023	23:00			PLANNED	Requested	
221	RQ154389	OCC_213	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23-Dec-2023	15:00	30-Dec-2023	23:00			PLANNED	Requested	
222	RQ154386	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	21-Dec-2023	16:00	22-Dec-2023	23:00			PLANNED	Requested	
223	RQ154380	OCC_213	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	21-Dec-2023	15:00	22-Dec-2023	23:00			PLANNED	Requested	
224	RQ154381	OCC_213	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	21-Dec-2023	15:00	22-Dec-2023	23:00			PLANNED	Requested	
225	RQ154390	OCC_213	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21-Dec-2023	15:00	27-Dec-2023	23:00			PLANNED	Requested	
226	RQ154379	OCC_213	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	19-Dec-2023	16:00	20-Dec-2023	23:00			PLANNED	Requested	
227	RQ154706	OCC_213	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	19-Dec-2023	08:30	19-Dec-2023	18:00	Kindly approve		PLANNED	Requested	
228	RQ154773	OCC_213	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP WORKS	18-Dec-2023	10:00	18-Dec-2023	18:00			PLANNED	Requested	
229	RQ154705	OCC_213	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	18-Dec-2023	08:30	18-Dec-2023	18:00	Kindly approve for 701R Reactor Bay at Moga		PLANNED	Requested	



230	RQ154377	OCC_213	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	15-Dec-2023	16:00	16-Dec-2023	23:00			PLANNED	Requested	
231	RQ154772	OCC_213	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP WORKS	15-Dec-2023	10:00	15-Dec-2023	18:00			PLANNED	Requested	
232	RQ154709	OCC_213	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP WORKS	15-Dec-2023	08:30	16-Dec-2023	18:00	Kindly approve		PLANNED	Requested	
233	RQ154378	OCC_213	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	13-Dec-2023	15:00	14-Dec-2023	22:00			PLANNED	Requested	
234	RQ154771	OCC_213	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	D	AMP WORKS	13-Dec-2023	10:00	13-Dec-2023	18:00			PLANNED	Requested	
235	RQ154614	OCC_213	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00			PLANNED	Requested	
236	RQ154606	OCC_213	cpcc3_sd	BAY	715 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2 AT VARANASI(PG)	POWERGRID	C	SF6 GAS Filling in CB	13-Dec-2023	09:00	13-Dec-2023	14:00			PLANNED	Requested	
237	RQ154391	OCC_213	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	12-Dec-2023	15:00	17-Dec-2023	23:00			PLANNED	Requested	
238	RQ154572	OCC_213	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	POWERGRID	D	SF6 GAS Filling in CB	12-Dec-2023	14:00	12-Dec-2023	18:00			PLANNED	Requested	
239	RQ154613	OCC_213	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00			PLANNED	Requested	
240	RQ154571	OCC_213	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	12-Dec-2023	09:00	12-Dec-2023	13:00			PLANNED	Requested	
241	RQ154710	OCC_213	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP WORKS	12-Dec-2023	08:30	13-Dec-2023	18:00	Kindly approve		PLANNED	Requested	
242	RQ154364	OCC_213	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	11-Dec-2023	15:00	12-Dec-2023	23:00			PLANNED	Requested	
243	RQ154568	OCC_213	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	11-Dec-2023	14:00	11-Dec-2023	18:00			PLANNED	Requested	
244	RQ154604	OCC_213	cpcc3_sd	BAY	711 TIE BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	11-Dec-2023	14:00	11-Dec-2023	18:00			PLANNED	Requested	
245	RQ154363	OCC_213	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	09-Dec-2023	15:00	12-Dec-2023	23:00			PLANNED	Requested	
246	RQ154602	OCC_213	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	09-Dec-2023	14:00	09-Dec-2023	18:00			PLANNED	Requested	
247	RQ154564	OCC_213	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	09-Dec-2023	09:00	09-Dec-2023	13:00			PLANNED	Requested	
248	RQ154563	OCC_213	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	SF6 GAS Filling in CB	08-Dec-2023	14:00	08-Dec-2023	18:00			PLANNED	Requested	

249	RQ153845	OCC_213	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBADGHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWERGRID	D	For annual Maintenance of Bay Equipment	08-Dec-2023	09:00	08-Dec-2023	13:00		PLANNED	Requested	
250	RQ154561	OCC_213	cpcc3_sd	BAY	707 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	08-Dec-2023	09:00	08-Dec-2023	13:00		PLANNED	Requested	
251	RQ154707	OCC_213	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP WORKS	08-Dec-2023	08:30	09-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
252	RQ154361	OCC_213	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	07-Dec-2023	15:00	08-Dec-2023	23:00		PLANNED	Requested	
253	RQ154558	OCC_213	cpcc3_sd	BAY	706 MAIN BAY - 765KV VARANASI-FATEHPUR (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	07-Dec-2023	14:00	07-Dec-2023	18:00		PLANNED	Requested	
254	RQ154609	OCC_213	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Requested	
255	RQ154559	OCC_213	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	07-Dec-2023	09:00	07-Dec-2023	13:00		PLANNED	Requested	
256	RQ154553	OCC_213	cpcc3_sd	BAY	704 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	06-Dec-2023	09:00	06-Dec-2023	13:00		PLANNED	Requested	
257	RQ154708	OCC_213	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP WORKS	06-Dec-2023	08:30	07-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
258	RQ154362	OCC_213	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	05-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
259	RQ154607	OCC_213	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Requested	
260	RQ154554	OCC_213	cpcc3_sd	BAY	703 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	05-Dec-2023	09:00	05-Dec-2023	13:00		PLANNED	Requested	
261	RQ154552	OCC_213	cpcc3_sd	BAY	701 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	04-Dec-2023	14:00	04-Dec-2023	18:00		PLANNED	Requested	
262	RQ154551	OCC_213	cpcc3_sd	BAY	702 TIE BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG) AND 765KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SF6 GAS Filling in CB	04-Dec-2023	09:00	04-Dec-2023	13:00		PLANNED	Requested	
263	RQ154359	OCC_213	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	03-Dec-2023	15:00	04-Dec-2023	23:00		PLANNED	Requested	
264	RQ154777	OCC_213	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	01-Dec-2023	15:00	02-Dec-2023	22:00		PLANNED	Requested	
265	RQ154324	OCC_213	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP works	25-Dec-2023	15:00	26-Dec-2023	23:00		PLANNED	Requested	

266	RQ154321	OCC_213	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	AMP WORK	25-Dec-2023	09:00	26-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
267	RQ154312	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT BHADLA(PG)		D	For AMP works	23-Dec-2023	17:00	23-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
268	RQ154311	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	22-Dec-2023	17:00	22-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
269	RQ154320	OCC_213	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)		D	AMP WORK	22-Dec-2023	09:00	23-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
270	RQ154319	OCC_213	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	AMP WORK	20-Dec-2023	09:00	21-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
271	RQ154318	OCC_213	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)		D	AMP WORK	18-Dec-2023	09:00	19-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
272	RQ154307	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) (POWERGRID)		D	For AMP works	15-Dec-2023	17:00	15-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Requested	
273	RQ154306	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	13-Dec-2023	17:00	13-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Requested	
274	RQ154293	OCC_213	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)		D	For AMP works	06-Dec-2023	17:30	06-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Requested	
275	RQ154292	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER_2 (PBTL) BIKANER(PG) (PG) CKT-2 AT 400 KV BIKANER(PG) (POWERGRID)		D	For AMP works	04-Dec-2023	17:30	04-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Requested	
276	RQ154296	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)		C	For Bay Extension work	04-Dec-2023	08:00	16-Dec-2023	18:00	Shutdown to be along with 413 Future Bay	PLANNED	Requested	
277	RQ154512	OCC_213	slcds_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
278	RQ154509	OCC_213	slcds_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
279	RQ154510	OCC_213	slcds_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
280	RQ154511	OCC_213	slcds_sd	BAY	70552B MAIN BAY - 765 KV AIMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly maintenance work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
281	RQ154981	OCC_213	slcdcup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing Work of 709Bay Elements CB, CT and X isolator at 765KV Substation Fatehabad Agra	09-Dec-2023	14:00	09-Dec-2023	18:00		PLANNED	Requested	

282	RQ153841	OCC_213	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	09-Dec-2023	09:00	09-Dec-2023	13:00		PLANNED	Requested
283	RQ153839	OCC_213	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	08-Dec-2023	14:00	08-Dec-2023	18:00		PLANNED	Requested
284	RQ155036	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	26-Dec-2023	15:00	29-Dec-2023	23:00		PLANNED	Requested
285	RQ155047	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking	23-Dec-2023	15:00	29-Dec-2023	23:00		PLANNED	Requested
286	RQ155037	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	22-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Requested
287	RQ155051	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	21-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Requested
288	RQ155038	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	18-Dec-2023	15:00	21-Dec-2023	23:00		PLANNED	Requested
289	RQ155043	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP works	17-Dec-2023	15:00	20-Dec-2023	23:00		PLANNED	Requested
290	RQ155044	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking	15-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Requested
291	RQ155048	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	14-Dec-2023	08:00	20-Dec-2023	23:00		PLANNED	Requested
292	RQ154711	OCC_213	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	11-Dec-2023	08:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Requested
293	RQ155045	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking	08-Dec-2023	15:00	14-Dec-2023	23:00		PLANNED	Requested
294	RQ155049	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	08-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Requested
295	RQ155046	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking	01-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Requested
296	RQ155050	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	01-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Requested
297	RQ153726	OCC_213	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & Testing and During shutdown Spare ICT will be charged in place of B phase of ICT-1	25-Dec-2023	11:30	25-Dec-2023	13:00		PLANNED	Requested
298	RQ153637	OCC_213	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of ICT HV and IV side as it is not X working properly by SCADA Engineer and Charging of	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Requested
299	RQ153892	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP work and providing insulation on Tertiary connector and conductor	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested
300	RQ153891	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP work and providing insulation on Tertiary connector and conductor	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Requested
301	RQ153903	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	11-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested
302	RQ153888	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For AMP work	09-Dec-2023	17:00	09-Dec-2023	23:59	For AMP work	PLANNED	Requested
303	RQ153902	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	09-Dec-2023	09:00	10-Dec-2023	18:00		PLANNED	Requested
304	RQ153890	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	For AMP work	08-Dec-2023	09:00	08-Dec-2023	18:00	For AMP work	PLANNED	Requested
305	RQ153901	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	07-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested
306	RQ153900	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Retrofitting of back up imedance relay and its testing	05-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested
307	RQ153898	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	04-Dec-2023	09:00	05-Dec-2023	18:00	For attending oil leakage	PLANNED	Requested
308	RQ153896	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Spare switching + defect rectification	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested
309	RQ153917	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP and other maintenance work	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Requested
310	RQ153895	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP	01-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Requested
311	RQ153897	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	01-Dec-2023	09:00	02-Dec-2023	18:00	For attending oil leakage	PLANNED	Requested
312	RQ153916	OCC_213	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP and other maintenance work	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Requested
313	RQ154406	OCC_213	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
314	RQ154414	OCC_213	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	C	Yearly Maintenance & Testing work	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested

315	RQ154415	OCC_213	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPLN	D	Quarterly maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
316	RQ154454	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(S)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2024	09:00	04-Jan-2024	18:00		PLANNED	Requested	
317	RQ154455	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(S)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2024	09:00	04-Jan-2024	18:00		PLANNED	Requested	
318	RQ155084	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	29-Dec-2023	08:00	30-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested	
319	RQ154451	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(S)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	28-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Requested	
320	RQ154452	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(S)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	28-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Requested	
321	RQ154450	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	26-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Requested	
322	RQ154449	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	26-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Requested	
323	RQ154907	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	26-Dec-2023	09:00	27-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
324	RQ153987	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
325	RQ153988	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
326	RQ154207	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
327	RQ154208	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 185.	25-Dec-2023	09:00	25-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
328	RQ155078	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	LUCKNOW LINE REACTOR ISOLATOR REPLACEMENT	25-Dec-2023	08:00	28-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested	
329	RQ154440	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type ( Connection of CT Bus-Bar Protection Core, I	24-Dec-2023	09:00	24-Dec-2023	18:00		PLANNED	Requested	
330	RQ153974	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
331	RQ153975	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
332	RQ154438	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to NumericalX ( Connection of CT Bus-Bar Protection Core, Interc	23-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Requested	
333	RQ154961	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR non auto mode required during AMP of ckt-2	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
334	RQ154962	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR non auto mode required during AMP of ckt-1	23-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
335	RQ153926	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	For AMP of Line equipments	20-Dec-2023	10:00	20-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
336	RQ154447	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	20-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Requested	
337	RQ154444	OCC_213	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	20-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Requested	
338	RQ154205	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20-Dec-2023	09:00	28-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
339	RQ154206	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Shutdown required for rectification work of tower no. 272.	20-Dec-2023	09:00	28-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
340	RQ154979	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AMP WORK BY TL and rectification of shutdown nature defects	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
341	RQ154972	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF BANALA-ASR CKT	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
342	RQ154975	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF BANALA-ASR CKT	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
343	RQ153933	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP WORK	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
344	RQ153928	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	AMP and rectification of S/D nature defects	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
345	RQ154529	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For replacement of broken insulator at Loc No.271 as per report under Comprehensive audit of NR-II.	19-Dec-2023	08:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	

346	RQ153836	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	19-Dec-2023	08:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
347	RQ153927	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	AMP and rectification of S/D nature defects	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
348	RQ154968	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AMP WORK	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
349	RQ154978	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
350	RQ154971	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT	16-Dec-2023	09:00	16-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
351	RQ154662	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLA-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP WORKS	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested	
352	RQ154925	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URLI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	15-Dec-2023	09:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
353	RQ153837	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	15-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
354	RQ153978	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	POWERGRID	D	For shifting of line bay equipments for line reactor commissioning work.	15-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
355	RQ154191	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWERGRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	15-Dec-2023	07:00	15-Dec-2023	18:00		PLANNED	Requested	
356	RQ154474	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP WORK	14-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Requested	
357	RQ153949	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP WORK	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Requested	
358	RQ154932	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Jumper tightening of tension towers in Pir Panjal section	14-Dec-2023	09:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
359	RQ154210	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
360	RQ154214	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
361	RQ154213	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
362	RQ154209	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWERGRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
363	RQ154473	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Requested	
364	RQ154973	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF JAL-MOGA CKT-2 FOR TLM WORKS	13-Dec-2023	10:00	13-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
365	RQ154974	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	LINE EQUIPMENTS AMP WORK	13-Dec-2023	10:00	13-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
366	RQ154204	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt 3	13-Dec-2023	09:00	17-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
367	RQ154203	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13-Dec-2023	09:00	17-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
368	RQ154931	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Jumper tightening of tension towers in Pir Panjal section	13-Dec-2023	09:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
369	RQ153835	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	13-Dec-2023	08:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
370	RQ154970	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF JAL-MOGA CKT-1 FOR TLM WORKS	12-Dec-2023	10:00	12-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
371	RQ154969	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	LINE EQUIPMENTS AMP WORK	12-Dec-2023	10:00	12-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
372	RQ154470	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Testing of Non switchable line reactor at Kanpur	12-Dec-2023	09:00	12-Dec-2023	12:00		PLANNED	Requested	

373	RQ154463	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
374	RQ154488	OCC_213	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
375	RQ155080	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	SAS INTEGRATION	11-Dec-2023	08:00	13-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested
376	RQ154453	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Installation of Backup impedance relay for Line Reactor at Singrauli	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
377	RQ153977	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For shifting of line bay equipments for line reactor commissioning work.	11-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
378	RQ153935	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested
379	RQ154911	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGGA (PG) CKT-2	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	09-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve	PLANNED	Requested
380	RQ154465	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIY(NT) (PG) CKT-2	POWERGRID	D	Insulator replacement work at major crossing	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
381	RQ154494	OCC_213	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
382	RQ154462	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP WORK	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
383	RQ154464	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIY(NT) (PG) CKT-1	POWERGRID	D	Insulator Replacement Work at major crossings	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
384	RQ154916	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	07-Dec-2023	09:30	07-Dec-2023	17:00	Kindly approve	PLANNED	Requested
385	RQ153951	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP WORK	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested
386	RQ154461	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP WORK	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
387	RQ153922	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	AMP and Relay Testing WORK	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested
388	RQ154930	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06-Dec-2023	09:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested
389	RQ154910	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGGA (PG) CKT-1	POWERGRID	D	Shutdown required for rectification of shutdown nature defects	06-Dec-2023	09:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested
390	RQ154467	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Insulator replacement work at major crossing	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
391	RQ154201	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	06-Dec-2023	08:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Requested
392	RQ153979	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested
393	RQ153950	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	AMP WORK	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested
394	RQ153875	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	For AMP and Protection testing works	05-Dec-2023	09:00	05-Dec-2023	13:00	Kindly approve	PLANNED	Requested
395	RQ154937	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 219, 232, 247, L11/1 & L14/1 along with non auto mode on 400 kV Baglihar-New Wanpoh-I.	04-Dec-2023	10:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Requested
396	RQ153876	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	For AMP and Protection testing works	04-Dec-2023	09:00	04-Dec-2023	13:00	Kindly approve	PLANNED	Requested
397	RQ154466	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Insulator Replacement Work at major crossings	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
398	RQ154906	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03-Dec-2023	09:00	03-Dec-2023	17:00	Kindly approve	PLANNED	Requested
399	RQ154938	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 252 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	02-Dec-2023	10:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Requested
400	RQ153874	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP and Protection testing works	02-Dec-2023	09:00	02-Dec-2023	13:00	Kindly approve	PLANNED	Requested
401	RQ154947	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-NewWanpoh ckt-3	02-Dec-2023	09:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Requested
402	RQ154905	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	02-Dec-2023	09:00	02-Dec-2023	17:00	Kindly approve	PLANNED	Requested
403	RQ154202	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown required for rectification work of tower no. 166 and 195.	02-Dec-2023	08:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Requested
404	RQ154469	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	For rectification of earth wire tension clamp defects in earth wire diamond formation in powerline crossing	01-Dec-2023	12:00	01-Dec-2023	15:00	Simultaneous S/D of 400 KV Fatehpur-Panki -1s also required	PLANNED	Requested

405	RQ154468	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For rectification of earth wire tension clamp defects in earth wire diamond formation in powerline crossing	01-Dec-2023	12:00	01-Dec-2023	15:00	Simultaneous S/D of 400 KV Allahabad-Kanpur-2 is also required	PLANNED	Requested	
406	RQ153881	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Lucknow (UPPTCL) line reactor replacement work, Installation of bushing in new 80 MVAR switchable reactor	01-Dec-2023	09:00	01-Dec-2023	18:00	Line will be charged without line reactor as old reactor shall be replaced with new reactor under Add-Cap	PLANNED	Requested	
407	RQ154924	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	D	Stringing of snapped conductor and hill cutting in span 21-22.	01-Dec-2023	09:00	07-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
408	RQ153939	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown is required to carryout stringing on circuit 2 for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
409	RQ155081	OCC_213	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	01-Dec-2023	08:00	02-Dec-2023	18:00	LINE SHUTDOWN	PLANNED	Requested	
410	RQ153940	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	AR non auto mode is required to carryout stringing on circuit 2 for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
411	RQ154730	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works. Actual S/D required on 30.11.2023	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
412	RQ154731	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works. Actual S/D required on 30.11.2023	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
413	RQ154734	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
414	RQ154733	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
415	RQ153961	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
416	RQ153962	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
417	RQ154439	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28-Dec-2023	09:00	28-Dec-2023	18:00		PLANNED	Requested	
418	RQ153826	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	1. CTs & CVTs(Inspection, Testing& Connectiontightness	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Requested	
419	RQ153825	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	1. CTs & CVTs(Inspection, Testing& Connection tightness	25-Dec-2023	08:00	27-Dec-2023	19:00		PLANNED	Requested	
420	RQ153724	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Complete Bay Tightening & Relay Testing	21-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Requested	
421	RQ154646	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Complete Bay Tightening	20-Dec-2023	09:00	20-Dec-2023	18:00		PLANNED	Requested	
422	RQ154716	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For line jumper tightening and polymer replacement, cleaning and other work	19-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested	
423	RQ154669	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -ALIGARH (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
424	RQ154567	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	For O/H of 400 KV Circuit Breaker	18-Dec-2023	08:00	22-Dec-2023	20:00		PLANNED	Requested	
425	RQ154383	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16-Dec-2023	10:00	16-Dec-2023	17:00		PLANNED	Requested	
426	RQ154649	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking in Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S X Sultanpur	15-Dec-2023	10:00	15-Dec-2023	16:00		PLANNED	Requested	
427	RQ153711	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Substation AMP works	13-Dec-2023	09:00	13-Dec-2023	17:00		PLANNED	Requested	
428	RQ154665	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	13-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
429	RQ153710	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Substation AMP works	12-Dec-2023	09:00	12-Dec-2023	17:00		PLANNED	Requested	
430	RQ154358	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* To Change Relay Facia of Distance Protection Relay (M-II) & X. Interpanel wiring of Reactor Panel	12-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Requested	
431	RQ154717	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
432	RQ154666	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
433	RQ154539	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* sd of 400 kv rewa road panki for replacement of damaged copper bond & disc cleaning at panki end	11-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
434	RQ154652	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Routine testing and routine maintenance of Bay	08-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Requested	



435	RQ154566	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	* shut down of 400 obra rewa road for replacement of damaged copper bond X and rusted fitting	07-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
436	RQ154400	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* preventive maintenance and testing	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
437	RQ154647	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Taking out of Circuit of Non Switchable 50MVAR Line Reactor at 400KV X 5/S Sultampur	04-Dec-2023	10:00	04-Dec-2023	15:00		PLANNED	Requested	
438	RQ154351	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	04-Dec-2023	10:00	04-Dec-2023	17:00		PLANNED	Requested	
439	RQ154678	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	For replacement of CT and CVT	04-Dec-2023	09:00	07-Dec-2023	17:00		PLANNED	Requested	
440	RQ154645	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC Commissioning and Overhauling of Line side isolator	04-Dec-2023	09:00	06-Dec-2023	17:00		PLANNED	Requested	
441	RQ153827	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	For safety purpose during ongoing construction work of 400/220KV , 315 MVA ict's LV and HV bays as it's tie bay connection to 400 KV main Bus 1 is incomplete.	02-Dec-2023	09:00	08-Dec-2023	17:00		PLANNED	Requested	
442	RQ154401	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and testing	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
443	RQ154115	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28-Dec-2023	08:00	29-Dec-2023	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Requested	
444	RQ154124	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Requested	
445	RQ154123	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	28-Dec-2023	08:00	30-Dec-2023	19:00		PLANNED	Requested	
446	RQ154099	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	27-Dec-2023	08:00	27-Dec-2023	18:00	400 KV RAPS_C (NP)-KANKROLI TO BE KEPT IN NON AUTO MODE	PLANNED	Requested	
447	RQ154109	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	26-Dec-2023	08:00	27-Dec-2023	18:00	Non auto for 400 KV RAPPC-Kankrol	PLANNED	Requested	
448	RQ153997	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature defect	22-Dec-2023	08:00	22-Dec-2023	18:00	Date - 22-12-2024	PLANNED	Requested	
449	RQ153996	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	22-Dec-2023	08:00	22-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
450	RQ154110	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given / SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	22-Dec-2023	08:00	23-Dec-2023	18:00	Non auto for 400 KV RAPPC-Chittorgarh	PLANNED	Requested	
451	RQ153995	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	21-Dec-2023	08:00	21-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
452	RQ154157	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	SD Nature defect rectification work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
453	RQ153999	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Rectification of Shutdown Nature defect	20-Dec-2023	08:00	20-Dec-2023	18:00	Date - 20-12-2023	PLANNED	Requested	
454	RQ153994	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	20-Dec-2023	08:00	20-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
455	RQ154152	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	Non-Auto for AL bond Installation Works	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
456	RQ153993	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	19-Dec-2023	08:00	19-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
457	RQ154154	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non-Auto for AL bond Installation Works	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
458	RQ154116	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	18-Dec-2023	08:00	19-Dec-2023	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Requested	
459	RQ154000	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Rectification of Shutdown Nature defect	18-Dec-2023	08:00	18-Dec-2023	18:00	Date - 18-12-2023	PLANNED	Requested	
460	RQ153992	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18-Dec-2023	08:00	18-Dec-2023	18:00	Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
461	RQ154179	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
462	RQ154177	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
463	RQ154169	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16-Dec-2023	08:00	31-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
464	RQ154160	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	16-Dec-2023	08:00	19-Dec-2023	18:00	Ckt-I Need to be Non-Auto mode	PLANNED	Requested	
465	RQ154019	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRCT DIVERSION WORK	15-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested	
466	RQ154020	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRCT DIVERSION WORK	15-Dec-2023	08:00	31-Dec-2023	18:00		PLANNED	Requested	

467	RQ153998	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	Rectification of Shutdown Nature defect	15-Dec-2023	08:00	15-Dec-2023	18:00	Date - 15-12-2023	PLANNED	Requested	
468	RQ154022	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	FOR SD NATURE DEFECT RECTIFICATION WORK	13-Dec-2023	09:30	13-Dec-2023	18:00		PLANNED	Requested	
469	RQ154159	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	13-Dec-2023	08:00	15-Dec-2023	18:00	Ckt-II Need to be Non-Auto mode	PLANNED	Requested	
470	RQ154021	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	FOR SD NATURE DEFECT RECTIFICATION WORK	12-Dec-2023	09:30	12-Dec-2023	18:00		PLANNED	Requested	
471	RQ154045	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION WORK	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
472	RQ154016	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	AR RELAY TESTING	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
473	RQ154150	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	SD Nature defect rectification work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
474	RQ154052	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP works	08-Dec-2023	15:00	11-Dec-2023	23:59		PLANNED	Requested	
475	RQ154102	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For oil leakage in line reactor	08-Dec-2023	09:30	09-Dec-2023	18:00		PLANNED	Requested	
476	RQ154142	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Relay retrofitment	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
477	RQ154017	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AR RELAY TESTING	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
478	RQ154044	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
479	RQ154158	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	SD Nature defect rectification work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
480	RQ154143	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Relay retrofitment	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
481	RQ154018	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	AR RELAY TESTING	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
482	RQ154153	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	SD Nature defect rectification work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
483	RQ154151	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	SD Nature defect rectification work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
484	RQ154053	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP works	05-Dec-2023	15:00	06-Dec-2023	23:59	To be availed on 20-11-2023 to 22-11-2023.	PLANNED	Requested	
485	RQ154141	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
486	RQ154011	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
487	RQ154010	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
488	RQ154178	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
489	RQ154176	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
490	RQ154168	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01-Dec-2023	08:00	15-Dec-2023	18:00	Other circuit is required for AR Non-Auto Mode.	PLANNED	Requested	
491	RQ154121	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	01-Dec-2023	08:00	03-Dec-2023	19:00		PLANNED	Requested	
492	RQ154147	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested	
493	RQ154148	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested	
494	RQ153804	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 31 to 60	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
495	RQ153744	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 31 to 60	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
496	RQ153707	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
497	RQ153800	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
498	RQ153742	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	

499	RQ153706	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
500	RQ155076	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
501	RQ155071	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSSTCL	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
502	RQ153705	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
503	RQ155072	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
504	RQ155073	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSSTCL	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
505	RQ153704	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
506	RQ153699	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
507	RQ153743	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening and tree cutting between Tower No. 27 to 53	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
508	RQ153803	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening and tree cutting between Tower No. 27 to 53	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
509	RQ154190	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	AMP WORKS	08-Dec-2023	10:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
510	RQ153701	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
511	RQ153721	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
512	RQ153700	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
513	RQ153703	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
514	RQ153712	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
515	RQ153720	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
516	RQ153698	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
517	RQ153799	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
518	RQ153741	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening and tree cutting between Tower No. 01 to 26	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
519	RQ153702	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
520	RQ154441	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type ( Connection of CT Bus-Bar Protection Core, I	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Requested	
521	RQ154398	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-PGCL Ckt-1 for annual routine testing work.	23-Dec-2023	10:00	23-Dec-2023	17:00		PLANNED	Requested	
522	RQ154397	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-Unnao Ckt-2 for annual routine testing work.	22-Dec-2023	10:00	22-Dec-2023	17:00		PLANNED	Requested	
523	RQ154396	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-Unnao Ckt-1 for annual routine testing work.	21-Dec-2023	10:00	21-Dec-2023	17:00		PLANNED	Requested	
524	RQ154384	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SUITANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Suitanpur	18-Dec-2023	10:00	18-Dec-2023	16:00		PLANNED	Requested	
525	RQ153936	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Rectification of S/D nature defects	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
526	RQ154442	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	D	* Maintenance work will be carried out at Bus PG Isolator(92 B), B phase X of 400 kv Nawada Line during shutdown period at 400	10-Dec-2023	10:00	10-Dec-2023	16:00		PLANNED	Requested	
527	RQ155023	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	21-Dec-2023	10:00	21-Dec-2023	17:00		PLANNED	Requested	

528	RQ155021	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightening of tension tower fittings	18-Dec-2023	09:00	24-Dec-2023	17:00	load shall be managed on ckt-I	PLANNED	Requested	
529	RQ155020	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of tension tower fittings	11-Dec-2023	09:00	16-Dec-2023	17:00	load shall be managed on ckt-II	PLANNED	Requested	
530	RQ154737	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance	21-Dec-2023	09:00	30-Dec-2023	17:00	Auto Re-Close OFF for KW - NJ,CKT-I.	PLANNED	Requested	
531	RQ154211	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
532	RQ154212	OCC_213	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
533	RQ154735	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	11-Dec-2023	09:00	20-Dec-2023	17:00	Auto Re-Close OFF for KW - NJ,CKT-II.	PLANNED	Requested	
534	RQ154732	OCC_213	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	04-Dec-2023	09:00	09-Dec-2023	17:00	Auto reclose off for KW- Baspa ckt-2	PLANNED	Requested	
535	RQ154481	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
536	RQ154483	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
537	RQ154480	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Yearly Maintenance work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
538	RQ154479	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
539	RQ154503	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Yearly Maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
540	RQ154505	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
541	RQ154504	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Yearly Maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
542	RQ154502	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
543	RQ154476	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	11-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Requested	
544	RQ154532	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	11-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Requested	
545	RQ154531	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	1.For Checking/Replacement of Y-Phase Line CVT at CTPP end. 2. Maintenance Work of Bay at CTPP End. and maintenance at Hindaun end too.	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
546	RQ154492	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
547	RQ154486	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
548	RQ154484	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	01-Dec-2023	16:00	10-Dec-2023	20:00		PLANNED	Requested	
549	RQ154485	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	01-Dec-2023	16:00	10-Dec-2023	20:00		PLANNED	Requested	
550	RQ155022	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	20-Dec-2023	10:00	20-Dec-2023	17:00		PLANNED	Requested	
551	RQ155028	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For Line CVT Testing as per PMS	19-Dec-2023	09:00	19-Dec-2023	14:00		PLANNED	Requested	
552	RQ154611	OCC_213	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	19-Dec-2023	08:00	22-Dec-2023	17:00	Maintenance works	PLANNED	Requested	

553	RQ154610	OCC_213	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	15-Dec-2023	08:00	18-Dec-2023	17:00	Maintenance works	PLANNED	Requested
554	RQ154913	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	05-Dec-2023	09:30	05-Dec-2023	17:00	Kindly approve	PLANNED	Requested
555	RQ154489	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly Maintenance	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
556	RQ154495	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly Maintenance	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
557	RQ153824	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHAR(PG)-NUHIYAWALI(HV) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400KV PGCLL_Fatehbad(Matana)-Nuhyanwali line by firm engineer in presence of M&P Team and for pre-winter activities such as disc cleaning etc.	14-Dec-2023	10:00	15-Dec-2023	17:00		PLANNED	Requested
558	RQ153823	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIYAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400KV PGCLL_Fatehbad(Matana)-Nuhyanwali line by firm engineer in presence of M&P Team and for pre-winter activities such as disc cleaning etc.	12-Dec-2023	10:00	13-Dec-2023	17:00		PLANNED	Requested
559	RQ153782	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	11-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested
560	RQ154394	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHAI line diversion / shifting due to newly construction of NH - Delhi - Katra Expressway in between tower no. KD83 & 84.	11-Dec-2023	08:00	23-Dec-2023	20:00		PLANNED	Requested
561	RQ154395	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHAI line diversion / shifting due to newly construction of NH - Delhi - Katra Expressway in between tower no. KD83 & 84.	11-Dec-2023	08:00	23-Dec-2023	20:00		PLANNED	Requested
562	RQ153781	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	08-Dec-2023	09:00	09-Dec-2023	18:00		PLANNED	Requested
563	RQ153780	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	06-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested
564	RQ153779	OCC_213	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJIAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	04-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested
565	RQ154729	OCC_213	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulator and bird scare fixing	08-Dec-2023	08:00	08-Dec-2023	17:00		PLANNED	Requested
566	RQ154728	OCC_213	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and bird scare fixing	07-Dec-2023	08:00	07-Dec-2023	17:00		PLANNED	Requested
567	RQ154929	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	07-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested
568	RQ154946	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-NewWanpoh ckt-1	04-Dec-2023	09:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Requested
569	RQ153750	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc.	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
570	RQ153752	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc. Of line	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Requested
571	RQ153751	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Pre-foggy Mtc.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested
572	RQ153923	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK, POWERGRID	D	AMP WORK	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested
573	RQ153748	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	Crossing of under construction 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
574	RQ153747	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	Crossing of under construction 400 KV Aligarh-Shamli line between Location No. 146/0 to 147/0	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
575	RQ154727	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works at Bareilly, (Actual S/D required on 29.11.2023 & 30.11.2023)	03-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
576	RQ154726	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, POWERGRID	D	A/R non auto mode to facilitate Hot line maintenance works at Bareilly.	01-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested
577	RQ154928	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	04-Dec-2023	09:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Requested

578	RQ153963	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	07:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
579	RQ153757	OCC_213	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumping work for 400 kV Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	28-Dec-2023	10:00	28-Dec-2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-I	PLANNED	Requested
580	RQ153756	OCC_213	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumping work for 400 kV Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	26-Dec-2023	10:00	26-Dec-2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-II	PLANNED	Requested
581	RQ153829	OCC_213	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	26-Dec-2023	09:00	26-Dec-2023	18:00		PLANNED	Requested
582	RQ154217	OCC_213	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojni	23-Dec-2023	09:00	30-Dec-2023	18:00		PLANNED	Requested
583	RQ153722	OCC_213	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For Repairing & Tightening of Bus	20-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Requested
584	RQ154719	OCC_213	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
585	RQ154718	OCC_213	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	FOR ROUTINE TESTING AND MAINTENANCE WORK.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
586	RQ154256	OCC_213	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of 400KV Bus-Iland Testing Work of its associated X Elements CB, CT and isolator at 765kV Substation	12-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Requested
587	RQ153727	OCC_213	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Bus-2)	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Requested
588	RQ154255	OCC_213	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of 400KV Bus-I and Testing Work of its associated X Elements CB, CT and isolator at 765KV Substation	10-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Requested
589	RQ153990	OCC_213	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* Bus maintenance work & ICT I Pantograph maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
590	RQ153991	OCC_213	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* maintenance of Bus and ICT-I pantograph maintenance work	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Requested
591	RQ153828	OCC_213	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	For safety purpose during ongoing construction work of 400/220 KV, 315 MVA ict's LV and HV bays.	02-Dec-2023	09:00	08-Dec-2023	17:00		PLANNED	Requested
592	RQ154776	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	28-Dec-2023	09:00	28-Dec-2023	18:00		PLANNED	Requested
593	RQ154366	OCC_213	slcdrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Requested
594	RQ154775	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Requested
595	RQ154365	OCC_213	slcdrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
596	RQ154376	OCC_213	slcdrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested
597	RQ154370	OCC_213	slcdrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
598	RQ154369	OCC_213	slcdrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
599	RQ154373	OCC_213	slcdrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Yearly Maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
600	RQ154375	OCC_213	slcdrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
601	RQ154368	OCC_213	slcdrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT WORK OF BAY & EQUIPMENTS	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
602	RQ154374	OCC_213	slcdrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Yearly Maintenance work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
603	RQ154886	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Requested
604	RQ154885	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Requested
605	RQ154884	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested
606	RQ154883	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Requested
607	RQ154882	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	24-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Requested
608	RQ154881	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested
609	RQ154543	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	FIXING GRADING RING AT INSULATORS IN JACK BUS	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested
610	RQ154880	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
611	RQ154879	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested
612	RQ154856	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	C	Bay Extension Work: for stability with new equipments	21-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
613	RQ154895	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection work of bay extension of 400 kV Jackson line bays	20-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Requested
614	RQ153832	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	19-Dec-2023	08:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested
615	RQ154848	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWERGRID	D	ISOLATOR CONTACT REPLACEMENT	19-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested
616	RQ154823	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	C	Bay Extension Work	18-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested
617	RQ154821	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	C	Bay Extension Work	18-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested
618	RQ154855	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	C	Bay Extension Work: for stability with new equipments	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested
619	RQ154813	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 4	POWERGRID	D	BB AMP	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Requested

620	RQ154812	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 3	POWERGRID	D	BB AMP	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
621	RQ154688	OCC_213	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kv GIS Bus-2	16-Dec-2023	08:00	30-Dec-2023	18:00	Kindly approve	PLANNED	Requested
622	RQ154847	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	ISOLATOR CONTACT REPLACEMENT	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
623	RQ153831	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	14-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Requested
624	RQ154811	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWERGRID	D	BB AMP	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
625	RQ154854	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	C	Bay Extension Work: for new equipment connection	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
626	RQ154810	OCC_213	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWERGRID	D	BB AMP	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
627	RQ154588	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Requested
628	RQ154853	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	C	Bay Extension Work: for new equipment connection	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
629	RQ154958	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	11-Dec-2023	10:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Requested
630	RQ154784	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	D	AMP	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
631	RQ154820	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	C	Bay Extension Work	11-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
632	RQ154822	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	C	Bay Extension Work	11-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
633	RQ154625	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	10-Dec-2023	10:00	10-Dec-2023	18:00		PLANNED	Requested
634	RQ154582	OCC_213	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	AMP WORK	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Requested
635	RQ154618	OCC_213	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	08-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Requested
636	RQ153878	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	AMP WORKS	08-Dec-2023	09:00	08-Dec-2023	17:00	Kindly approve	PLANNED	Requested
637	RQ154845	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP and other maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
638	RQ154900	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	AMP	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
639	RQ154902	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	AMP	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
640	RQ154897	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For erection of LV side Jack bus of 765/400 kv ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Requested
641	RQ154898	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing, for Ph-II Commissioning work	07-Dec-2023	15:00	12-Dec-2023	23:00		PLANNED	Requested
642	RQ154581	OCC_213	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Requested
643	RQ153877	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	AMP WORKS	07-Dec-2023	09:00	07-Dec-2023	17:00	Kindly approve	PLANNED	Requested
644	RQ154844	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	AMP and other maintenance work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
645	RQ154794	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	AMP	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
646	RQ154841	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP and Bay Integration Work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
647	RQ154807	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	D	Isolator Overhauling Work and AMP	06-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
648	RQ154624	OCC_213	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate installation of pilot insulator from tie bay jack bus upto 42489 isolator terminal to bypass 424 bay	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Requested
649	RQ154619	OCC_213	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	05-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Requested
650	RQ154793	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
651	RQ154840	OCC_213	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP and Bay Integration Work	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
652	RQ154806	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	Isolator Overhauling Work and AMP	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
653	RQ154899	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	AMP	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested
654	RQ154901	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	AMP	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested
655	RQ154896	OCC_213	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For erection work of bay extension of 400 kv Jackson line bays	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested
656	RQ154687	OCC_213	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kv GIS Bus-1	01-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Requested
657	RQ153532	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Requested
658	RQ153531	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested
659	RQ153654	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT RAJPURA TPS(PSG)	PSPCL	D	Bus#1 Annual Maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
660	RQ153539	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSSTCL	D	Protection testing of CVT 407 & 410 CB Tan Delta	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested
661	RQ153540	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSSTCL	D	Maintenance of (409 89B isolator, 409 CB, 412 89B isolator, 412 CB) Isolator tightness of terminal connectors and cleaning of Marshalling boxes	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
662	RQ153544	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested
663	RQ153537	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSSTCL	D	Maintenance of (407 89A isolator, 407 CB, 410 89A isolator, 410 CB) Tightness of terminal connectors and cleaning of Marshalling boxes	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested

664	RQ153538	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT DHURI(PS)		D	Maintenance & tightness of clamp connectors of capacitive voltage transformer, tightness of terminal connectors and cleaning of marshalling box of capacitive voltage transformer and C & R pannel	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
665	RQ153535	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSCTL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	11-Dec-2023	08:00	12-Dec-2023	18:00	Only Bus-bar CBS shutdown required	PLANNED	Requested	
666	RQ153534	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSCTL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	08-Dec-2023	08:00	08-Dec-2023	18:00	Only Bus-bar CBS shutdown required	PLANNED	Requested	
667	RQ153530	OCC_213	slcdps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSCTL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
668	RQ153533	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSCTL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	04-Dec-2023	08:00	07-Dec-2023	18:00	Only Bus-bar CBS shutdown required	PLANNED	Requested	
669	RQ153529	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSCTL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
670	RQ154367	OCC_213	slcdps_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
671	RQ154816	OCC_213	cpcc1_sd	BUS	400KV BUS 4 AT BHIWANI(BB)	BBMB	D	BB AMP	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
672	RQ154815	OCC_213	cpcc1_sd	BUS	400KV BUS 3 AT BHIWANI(BB)	BBMB	D	BB AMP	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
673	RQ154586	OCC_213	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Yearly mtc & attending hot point (at B-phase T-clamp above isolator no. 416)	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
674	RQ154819	OCC_213	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	BB AMP	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
675	RQ154585	OCC_213	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly Maintenance	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
676	RQ154677	OCC_213	stuuu_sd	BUS	400KV BUS 2 AT ANPARA_B(LUPUN)	UPRVJNL	C	For replacement of CTs	18-Dec-2023	09:00	20-Dec-2023	17:00		PLANNED	Requested	
677	RQ154676	OCC_213	stuuu_sd	BUS	400KV BUS 1 AT ANPARA_B(LUPUN)	UPRVJNL	C	For replacement of CTs	12-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Requested	
678	RQ154674	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	16-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
679	RQ154673	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	10-Dec-2023	09:00	15-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
680	RQ154671	OCC_213	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	08-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
681	RQ154670	OCC_213	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06-Dec-2023	09:00	07-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
682	RQ155027	OCC_213	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-II	14-Dec-2023	09:00	14-Dec-2023	17:00		PLANNED	Requested	
683	RQ155025	OCC_213	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested	
684	RQ155026	OCC_213	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-I	12-Dec-2023	09:00	12-Dec-2023	17:00		PLANNED	Requested	
685	RQ155024	OCC_213	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of 400 kv Bus-I to avoid unwanted tripping due to fog	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
686	RQ154250	OCC_213	jhakri_sd	BUS	400KV BUS 3 AT NATHPA JHAKRI(SJ)		D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
687	RQ154251	OCC_213	jhakri_sd	BUS	400KV BUS 4 AT NATHPA JHAKRI(SJ)		D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
688	RQ154248	OCC_213	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)		D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
689	RQ154249	OCC_213	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)		D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	



690	RQ154833	OCC_213	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	11-Dec-2023	16:00	15-Dec-2023	23:00		PLANNED	Requested	
691	RQ154832	OCC_213	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	04-Dec-2023	16:00	08-Dec-2023	23:00		PLANNED	Requested	
692	RQ154247	OCC_213	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out at Bus PG isolator(92 B), B phase X of 400 KV Nawada bay under 400 KV main Bus 2nd duri	10-Dec-2023	10:00	10-Dec-2023	16:00		PLANNED	Requested	
693	RQ153775	OCC_213	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORK	10-Dec-2023	08:00	10-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
694	RQ153776	OCC_213	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORK	06-Dec-2023	08:00	06-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
695	RQ154436	OCC_213	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Yearly Maintenance	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
696	RQ154437	OCC_213	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Yearly Maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
697	RQ154240	OCC_213	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	AMP	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Requested	
698	RQ154960	OCC_213	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWERGRID	D	AMP WORKS	08-Dec-2023	10:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
699	RQ154959	OCC_213	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWERGRID	D	AMP WORKS	06-Dec-2023	10:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
700	RQ154258	OCC_213	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON OBRA_B-SULTANPUR (UP) CKT-1 @SULTANPUR(UP)	UPPTCL	C	* For Replacement of T/F oil of Reactor and Centrifuging work at 400KV S/S X Sultanpur	04-Dec-2023	10:00	15-Dec-2023	18:00		PLANNED	Requested	
701	RQ154260	OCC_213	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* To repalce existing 50 MVAR line reactor II , with new 63 mvar line at X 400 bareilly-unnao ckt ii at 400 kv s/s bareilly	01-Dec-2023	08:00	30-Dec-2023	18:00		PLANNED	Requested	
702	RQ154261	OCC_213	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing & Upgradation of Bus-Bar Protection X Panel from E/M to Numerical Type ( Connection of	29-Dec-2023	09:00	29-Dec-2023	18:00		PLANNED	Requested	
703	RQ154259	OCC_213	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 63 MVAR Bus Reactor for annual routine testing work	20-Dec-2023	10:00	20-Dec-2023	17:00		PLANNED	Requested	
704	RQ153723	OCC_213	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested	
705	RQ153783	OCC_213	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	08-Dec-2023	08:00	08-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
706	RQ154713	OCC_213	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	Fot routine testing and maintenance work	05-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
707	RQ154694	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	FOR AMP WORK AND BODY PROTECTION MODIFICATION	23-Dec-2023	09:00	23-Dec-2023	18:00		PLANNED	Requested	
708	RQ154724	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP work	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Requested	
709	RQ154748	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP works	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Requested	
710	RQ154693	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	FOR AMP WORK AND BODY PROTECTION MODIFICATION	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Requested	
711	RQ154750	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For stability twat with bus 2	21-Dec-2023	09:00	22-Dec-2023	18:00	For stability twat with bus 2	PLANNED	Requested	
712	RQ154756	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)		D	AMP WORK	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Requested	
713	RQ154755	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)		D	For CSD Fine tuning work	17-Dec-2023	09:30	17-Dec-2023	18:30	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Requested	
714	RQ154751	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For COMMISSIONING OF NEW BAY 403 (MAIN Bay)	16-Dec-2023	09:00	21-Dec-2023	18:00	For COMMISSIONING OF NEW BAY 403 (MAIN Bay)	PLANNED	Requested	
715	RQ154749	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For equipment change due to reconductoring work	14-Dec-2023	09:00	15-Dec-2023	18:00	For equipment change due to reconductoring work	PLANNED	Requested	

716	RQ154754	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)		D	For AMP work	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested	
717	RQ154757	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	For stability twat with bus 2	21-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested	
718	RQ154763	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	For AMP work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
719	RQ154762	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD Fine tuning work	17-Dec-2023	08:00	17-Dec-2023	18:00	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Requested	
720	RQ154758	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	For COMMISSIONING OF NEW BAY 403 (MAIN BAY)	16-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
721	RQ154740	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	For equipment change due to reconductoring work	14-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
722	RQ154761	OCC_213	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	For AMP work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
723	RQ154917	OCC_213	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Erection and Commissioning work of New Equipment and Augmentation of Bus Reactor protection to switchable LR Protection & Erection, Testing & commissioning works of C&R scheme of Dulhasti -3-line protection with existing 427 & 426Bays	01-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
724	RQ154216	OCC_213	jhakri_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
725	RQ154432	OCC_213	slcdcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
726	RQ154434	OCC_213	slcdcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Top-UP	11-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
727	RQ154433	OCC_213	slcdcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Top-UP	04-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
728	RQ154435	OCC_213	slcdcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly Maintenance	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
729	RQ153579	OCC_213	slcdcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	RRVPNL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
730	RQ154431	OCC_213	slcdcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
731	RQ153867	OCC_213	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KADARPUR (GPTL)	GPTL	D	AMP works of the Reactor	06-Dec-2023	08:00	06-Dec-2023	20:00	Associated bays - 412 Main Bay and 411 Tie Bay will also be under outage	PLANNED	Requested	
732	RQ154315	OCC_213	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTAIRS (PG) CKT-1 AT MERTA(RS)		D	For AMP work	30-Dec-2023	14:00	30-Dec-2023	22:00		PLANNED	Requested	
733	RQ154314	OCC_213	cpcc1_sd	BAY	220 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	For AMP works	27-Dec-2023	17:00	27-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
734	RQ154313	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)		D	For AMP works	26-Dec-2023	17:00	26-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
735	RQ154349	OCC_213	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	26-Dec-2023	09:00	31-Dec-2023	23:00		PLANNED	Requested	
736	RQ154341	OCC_213	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Requested	
737	RQ154340	OCC_213	cpcc1_sd	BAY	424 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	22-Dec-2023	09:00	22-Dec-2023	18:00		PLANNED	Requested	
738	RQ154310	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	21-Dec-2023	17:00	21-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	

739	RQ154279	OCC_213	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADRI(PG)- FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	21-Dec-2023	09:00	21-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
740	RQ154276	OCC_213	cpcc1_sd	BAY	417 TIE BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-2 AND 400KV AGRA-BHIWADI (PG) CKT-2 AT AGRA(PG)		D	For AMP works	21-Dec-2023	09:00	21-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Requested	
741	RQ154339	OCC_213	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)- MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	21-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Requested	
742	RQ154309	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	19-Dec-2023	17:00	19-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
743	RQ154275	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-2 AND SELECT AT AGRA(PG)		D	For AMP works	19-Dec-2023	09:00	19-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Requested	
744	RQ154344	OCC_213	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	19-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Requested	
745	RQ154308	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)		D	For AMP works	18-Dec-2023	17:00	18-Dec-2023	23:59	for AMP WORKS	PLANNED	Requested	
746	RQ154272	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	For AMP works	18-Dec-2023	10:00	18-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
747	RQ154278	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400 KV DADRI(PG)- FILTER BANK-Z2 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	18-Dec-2023	09:00	18-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
748	RQ154338	OCC_213	cpcc1_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Requested	
749	RQ154348	OCC_213	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	18-Dec-2023	09:00	23-Dec-2023	23:00		PLANNED	Requested	
750	RQ154317	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)- BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	18-Dec-2023	09:00	19-Dec-2023	18:00	Bay Extension work	PLANNED	Requested	
751	RQ154337	OCC_213	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	17-Dec-2023	09:00	17-Dec-2023	18:00		PLANNED	Requested	
752	RQ154271	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP works	16-Dec-2023	10:00	16-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
753	RQ154343	OCC_213	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Requested	
754	RQ154336	OCC_213	cpcc1_sd	BAY	418 MAIN BAY - 400KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofitment	16-Dec-2023	09:00	16-Dec-2023	18:00		PLANNED	Requested	
755	RQ154270	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400KV RAPS_C(NP)- KOTA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP works	15-Dec-2023	10:00	15-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	

756	RQ154316	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-1 AT JHATIKARA(PG)		D	AMP WORK	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Requested	
757	RQ154274	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)		D	For AMP works	15-Dec-2023	09:00	15-Dec-2023	17:30	FOR AMP WORKS	PLANNED	Requested	
758	RQ154284	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For AMP works	15-Dec-2023	09:00	15-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
759	RQ154335	OCC_213	cpcc1_sd	BAY	417 MAIN BAY - 400 KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-2 (DTL)		D	For Busbar Bay unit retrofitment	15-Dec-2023	09:00	15-Dec-2023	18:00		PLANNED	Requested	
760	RQ154269	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)- KOTA(PG) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	14-Dec-2023	10:00	14-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
761	RQ154277	OCC_213	cpcc1_sd	BAY	403 TIE BAY - 400 KV DADRI(PG)- FILTER BANK-Z1 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID)		D	For AMP works	14-Dec-2023	09:00	14-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
762	RQ154334	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Requested	
763	RQ154342	OCC_213	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	14-Dec-2023	09:00	14-Dec-2023	18:00		PLANNED	Requested	
764	RQ154268	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	For AMP works	13-Dec-2023	10:00	13-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
765	RQ154291	OCC_213	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)- BABA(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP works	13-Dec-2023	09:00	13-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
766	RQ154333	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Requested	
767	RQ154267	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)- KOTA(PG) (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)		D	For AMP works	12-Dec-2023	10:00	12-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
768	RQ154303	OCC_213	cpcc1_sd	BAY	417 TIE BAY - SVC NO 1(- 300/+400MVAR) AT 400 KV KANKROLI(PG) AND FUTURE		D	For AMP works	12-Dec-2023	09:30	12-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
769	RQ154290	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)- BABA(RS) (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	12-Dec-2023	09:00	12-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
770	RQ154332	OCC_213	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested	
771	RQ154305	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For AMP works	11-Dec-2023	17:00	11-Dec-2023	23:59	FOR AMP WORKS	PLANNED	Requested	
772	RQ154266	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)- KOTA(PG) (PG) CKT-2 AT KOTA(PG)		D	For AMP works	11-Dec-2023	10:00	11-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
773	RQ154302	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For AMP works	11-Dec-2023	09:30	11-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
774	RQ154304	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For equipment change due to reconductoring work	11-Dec-2023	09:30	25-Dec-2023	17:00	For equipment change due to reconductoring work	PLANNED	Requested	
775	RQ154289	OCC_213	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP works	11-Dec-2023	09:00	11-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
776	RQ154331	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	11-Dec-2023	09:00	11-Dec-2023	18:00		PLANNED	Requested	
777	RQ154347	OCC_213	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)- NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	11-Dec-2023	09:00	16-Dec-2023	23:00		PLANNED	Requested	

778	RQ154295	OCC_213	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	For AMP works	10-Dec-2023	17:30	10-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Requested	
779	RQ154323	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AT NEEMRANA(PG)		D	AMP WORK	10-Dec-2023	10:00	10-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
780	RQ154330	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	10-Dec-2023	09:00	10-Dec-2023	18:00		PLANNED	Requested	
781	RQ154322	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		D	AMP WORK	09-Dec-2023	10:00	09-Dec-2023	18:00	FOR AMP WORK	PLANNED	Requested	
782	RQ154265	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KOTA(PG)		D	For AMP works	09-Dec-2023	10:00	09-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
783	RQ154294	OCC_213	cpcc1_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	For AMP works	08-Dec-2023	17:30	08-Dec-2023	22:30	FOR AMP WORKS	PLANNED	Requested	
784	RQ154264	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 315 MVA ICT 1 AT KOTA(PG) (POWERGRID) AND 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 AT 400 KV KOTA(PG) (POWERGRID)		D	For AMP works	08-Dec-2023	10:00	08-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
785	RQ154301	OCC_213	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP works	08-Dec-2023	09:30	08-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
786	RQ154288	OCC_213	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	For AMP works	08-Dec-2023	09:00	08-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
787	RQ154329	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested	
788	RQ154300	OCC_213	cpcc1_sd	BAY	411 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP works	07-Dec-2023	09:30	07-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
789	RQ154287	OCC_213	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	For AMP works	07-Dec-2023	09:00	07-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
790	RQ154299	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP works	06-Dec-2023	09:30	06-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
791	RQ154283	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400KV BAGHPAT-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)		D	For AMP works	06-Dec-2023	09:00	06-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
792	RQ154286	OCC_213	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	06-Dec-2023	09:00	06-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
793	RQ154328	OCC_213	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofit	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
794	RQ154263	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	05-Dec-2023	10:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
795	RQ154298	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP works	05-Dec-2023	09:30	05-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	
796	RQ154285	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-1 AT SIKAR(PG)		D	For AMP works	05-Dec-2023	09:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
797	RQ154282	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG) AND 400KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	For AMP works	05-Dec-2023	09:00	05-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
798	RQ154262	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 AT KOTA(PG)		D	For AMP works	04-Dec-2023	10:00	04-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
799	RQ154297	OCC_213	cpcc1_sd	BAY	405 TIE BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)		D	For AMP works	04-Dec-2023	09:30	04-Dec-2023	17:00	FOR AMP WORKS	PLANNED	Requested	

800	RQ154281	OCC_213	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)		D	For AMP works	04-Dec-2023	09:00	04-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
801	RQ154346	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	FOR GIS CB RECTIFICATION WORK	04-Dec-2023	09:00	09-Dec-2023	23:00		PLANNED	Requested	
802	RQ154327	OCC_213	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	03-Dec-2023	09:00	03-Dec-2023	18:00		PLANNED	Requested	
803	RQ154326	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Requested	
804	RQ154280	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	For AMP works	01-Dec-2023	09:00	01-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	
805	RQ154325	OCC_213	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Requested	
806	RQ153989	OCC_213	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	27-Dec-2023	10:00	30-Dec-2023	18:00		PLANNED	Requested	
807	RQ153967	OCC_213	stuup_sd	BAY	409 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	15-Dec-2023	10:00	18-Dec-2023	18:00		PLANNED	Requested	
808	RQ153964	OCC_213	stuup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	11-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Requested	
809	RQ154542	OCC_213	cpcc3_sd	BAY	401 MAIN BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	CB MECHANISM OVERHAULING	26-Dec-2023	10:00	30-Dec-2023	18:00		PLANNED	Requested	
810	RQ154781	OCC_213	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADR(PG)-FILTER BANK-Z3 AT DADR(PG)	POWERGRID	D	For AMP work	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
811	RQ154780	OCC_213	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADR(PG)-FILTER BANK-Z2 AT DADR(PG)	POWERGRID	D	For AMP work	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
812	RQ154630	OCC_213	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	For dismantling of BHEL make CB and installation of SIEMENS make CB	16-Dec-2023	10:00	23-Dec-2023	18:00		PLANNED	Requested	
813	RQ154783	OCC_213	cpcc1_sd	BAY	421 MAIN BAY OF RIHAND-DADR POLE-I AND MAIN BAY - 400 KV DADR(PG) - BUS 2 (POWERGRID) AT 400 KV DADR(PG)	POWERGRID	D	For AMP work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
814	RQ154569	OCC_213	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWAN(PG)-BHIWAN(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWAN(BB)	POWERGRID	D	Yearly Maintenance	14-Dec-2023	08:00	14-Dec-2023	18:00	Line shall remain in service through X-8	PLANNED	Requested	
815	RQ154782	OCC_213	cpcc1_sd	BAY	412 MAIN BAY OF RIHAND-DADR POLE-II AND MAIN BAY - 400 KV DADR(PG) - BUS 1 (POWERGRID) AT 400 KV DADR(PG)	POWERGRID	D	For AMP work	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
816	RQ154779	OCC_213	cpcc1_sd	BAY	401 MAIN BAY - 400 KV DADR(PG)-FILTER BANK-Z1 AT DADR(PG)	POWERGRID	D	For AMP work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
817	RQ154541	OCC_213	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	CB MECHANISM OVERHAULING	11-Dec-2023	10:00	16-Dec-2023	18:00		PLANNED	Requested	
818	RQ154570	OCC_213	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWAN(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWAN(BB)	POWERGRID	D	Yearly Maintenance	05-Dec-2023	08:00	05-Dec-2023	18:00	Line shall remain in service through X-6	PLANNED	Requested	

819	RQ154540	OCC_213	cpcc3_sd	BAY	404 MAIN BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND 400KV BUS 1 AT SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	CB MECHANISM OVERHAULING	04-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Requested	
820	RQ154632	OCC_213	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For dismantlig Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	04-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Requested	
821	RQ154631	OCC_213	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	For dismantlig Main bay CB and CT along with bypassing bus protection scheme to 425 bay	02-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Requested	
822	RQ155031	OCC_213	cpcc1_sd	BAY	408 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-1 AND FUTURE AT BAHADURGARH(PG)	POWERGRID	D	400KV Eqpt Foundation (pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	01-Dec-2023	08:00	05-Dec-2023	18:00	KINDLY APPROVE FOR DT 24.11.23 to 27.11.2023	PLANNED	Requested	
823	RQ154985	OCC_213	sldcup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	C	AMP WORK	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
824	RQ154778	OCC_213	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL) AT 400 KV KHETRI (PKTSL)	PBTSL	C	FOR CT INSPECTION	25-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Requested	
825	RQ153984	OCC_213	stuup_sd	BAY	412 MAIN BAY - 400 KV BADAUNE(UP) -BUS 2 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of Gas leakage issue from CT	23-Dec-2023	10:00	26-Dec-2023	18:00		PLANNED	Requested	
826	RQ154422	OCC_213	sldchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	23-Dec-2023	10:00	23-Dec-2023	18:00		PLANNED	Requested	
827	RQ154423	OCC_213	sldchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	22-Dec-2023	10:00	22-Dec-2023	18:00		PLANNED	Requested	
828	RQ154428	OCC_213	sldchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	09-Dec-2023	10:00	09-Dec-2023	18:00		PLANNED	Requested	
829	RQ154430	OCC_213	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJARI(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Requested	
830	RQ154426	OCC_213	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJARI(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Requested	
831	RQ154424	OCC_213	sldchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJARI(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Requested	
832	RQ154429	OCC_213	sldchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	06-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Requested	
833	RQ154427	OCC_213	sldchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJARI(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Requested	

834	RQ154425	OCC_213	slchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP JHAJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Requested
835	RQ154513	OCC_213	slchr_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested
836	RQ154514	OCC_213	slchr_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
837	RQ154522	OCC_213	slchr_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
838	RQ154521	OCC_213	slchr_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested
839	RQ154517	OCC_213	slchr_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
840	RQ154515	OCC_213	slchr_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
841	RQ154516	OCC_213	slchr_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
842	RQ154520	OCC_213	slchr_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
843	RQ154523	OCC_213	slchr_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
844	RQ154524	OCC_213	slchr_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
845	RQ153687	OCC_213	slcpcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSTCL) AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
846	RQ153688	OCC_213	slcpcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSTCL) AND FUTURE AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested
847	RQ153691	OCC_213	slcpcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PSTCL) AND FUTURE AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
848	RQ153689	OCC_213	slcpcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PSTCL) AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
849	RQ153692	OCC_213	slcpcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
850	RQ153690	OCC_213	slcpcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 421 and cleaning of CR panel and BMK of CT,CB related with associated bay	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
851	RQ153683	OCC_213	slcpcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PSTCL) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
852	RQ153686	OCC_213	slcpcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 415 and cleaning of CR panel and BMK of CT,CB related with associated bay	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
853	RQ153685	OCC_213	slcpcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT,CB related with associated bay	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
854	RQ153684	OCC_213	slcpcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested



855	RQ153679	OCC_213	sldcps_sd	BAY	414 TIE BAY - 400KV RAIPURA TPS(PSG)-RAIPURA(P5) CKT-2 AND 400KV RAIPURA-DHURI (P5) CKT-2 AT RAIPURA(P5)	PSACL	D	Annual maintenance and Protection testing of bay equipments.	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested	
856	RQ153678	OCC_213	sldcps_sd	BAY	415 MAIN BAY - 400KV RAIPURA TPS(PSG)-RAIPURA(P5) CKT-2 AT RAIPURA(P5)	PSACL	D	Annual maintenance and Protection testing of bay equipments.	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
857	RQ154518	OCC_213	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
858	RQ154519	OCC_213	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	18-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
859	RQ155033	OCC_213	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	19-Dec-2023	14:00	19-Dec-2023	17:30		PLANNED	Requested	
860	RQ155032	OCC_213	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	11-Dec-2023	09:30	11-Dec-2023	17:00		PLANNED	Requested	
861	RQ153983	OCC_213	stuup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UPTCL) AND FUTURE AT 400 KV BADAUNE(UPTCL)	UPPTCL	C	For rectification of Gas leakage issue from CT	19-Dec-2023	10:00	22-Dec-2023	18:00		PLANNED	Requested	
862	RQ153746	OCC_213	stuup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPTCL)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Main bay)	13-Dec-2023	09:00	13-Dec-2023	15:00		PLANNED	Requested	
863	RQ153745	OCC_213	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPTCL)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Main bay)	12-Dec-2023	09:00	12-Dec-2023	15:00		PLANNED	Requested	
864	RQ154982	OCC_213	sldcup_sd	BAY	403 MAIN BAY - 400 KV HARDUJAGAN - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing Work	07-Dec-2023	10:00	07-Dec-2023	14:00		PLANNED	Requested	
865	RQ153732	OCC_213	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPTCL)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Tie bay)	06-Dec-2023	10:00	06-Dec-2023	14:00		PLANNED	Requested	
866	RQ153731	OCC_213	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPTCL)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Main bay)	05-Dec-2023	10:00	05-Dec-2023	14:00		PLANNED	Requested	
867	RQ153730	OCC_213	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPTCL)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Main bay)	04-Dec-2023	10:00	04-Dec-2023	14:00		PLANNED	Requested	
868	RQ153729	OCC_213	stuup_sd	BAY	401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Tie bay)	02-Dec-2023	14:00	02-Dec-2023	18:00		PLANNED	Requested	
869	RQ153728	OCC_213	stuup_sd	BAY	407 MAIN BAY - 400/132KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work( There is no load interruption as load will be feed by Tie bay)	02-Dec-2023	09:00	02-Dec-2023	13:00		PLANNED	Requested	
870	RQ154983	OCC_213	sldcup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	C	AMP WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested	
871	RQ154984	OCC_213	sldcup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	C	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
872	RQ154252	OCC_213	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	

873	RQ155079	OCC_213	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE BUS-2 ISOLATOR REPLACEMENT	04-Dec-2023	08:00	07-Dec-2023	18:00	MAIN BAY SHOULD BE SHIFTED TO TRANSFER BAY TB1	PLANNED	Requested	
874	RQ154408	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Requested	
875	RQ154419	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Requested	
876	RQ154413	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	22-Dec-2023	16:00	22-Dec-2023	20:00		PLANNED	Requested	
877	RQ154407	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	21-Dec-2023	16:00	21-Dec-2023	20:00		PLANNED	Requested	
878	RQ154405	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
879	RQ154421	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	20-Dec-2023	16:00	20-Dec-2023	20:00		PLANNED	Requested	
880	RQ154420	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	19-Dec-2023	16:00	19-Dec-2023	20:00		PLANNED	Requested	
881	RQ154418	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly Maintenance	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
882	RQ154416	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	C	Annual Shutdown with Oil filtration (Fan and Pumps are frequently tripping due to Cooler Control Cubical Cables are burnt so needs to be replaced. Cable dressing required. Also Oil filtration needed.)	16-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
883	RQ154404	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
884	RQ154411	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
885	RQ154409	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
886	RQ154417	OCC_213	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	11-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
887	RQ154402	OCC_213	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly Maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
888	RQ154797	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP work	28-Dec-2023	15:00	30-Dec-2023	22:00		PLANNED	Requested	
889	RQ154626	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP WORK	28-Dec-2023	10:00	28-Dec-2023	18:00		PLANNED	Requested	
890	RQ154804	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP work	25-Dec-2023	15:00	27-Dec-2023	23:00		PLANNED	Requested	
891	RQ154799	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP work	22-Dec-2023	15:00	24-Dec-2023	23:00		PLANNED	Requested	
892	RQ154528	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGRID	D	AMP works and OTI/ WTI Trip logic and PRV trip logic modification work and testing	22-Dec-2023	09:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
893	RQ153840	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	AMP WORKS	22-Dec-2023	08:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
894	RQ154527	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGRID	D	AMP works and OTI/ WTI Trip logic and PRV trip logic modification work and testing	20-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
895	RQ154798	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP work	19-Dec-2023	15:00	21-Dec-2023	23:00		PLANNED	Requested	
896	RQ155042	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	19-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Requested	
897	RQ154550	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP WORK	18-Dec-2023	10:00	18-Dec-2023	18:00		PLANNED	Requested	
898	RQ153843	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT AMP works and WTI/OTI trip logic modification.	15-Dec-2023	08:00	15-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
899	RQ154802	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP work	14-Dec-2023	15:00	16-Dec-2023	23:00		PLANNED	Requested	
900	RQ155041	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	14-Dec-2023	15:00	18-Dec-2023	23:00		PLANNED	Requested	
901	RQ154918	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	AMP WORKS	14-Dec-2023	09:30	14-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
902	RQ153968	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	AMP WORKS	14-Dec-2023	08:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
903	RQ155029	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	For construction of Firewall under package SS-104 at Bahadurgarh S/S	14-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Requested	
904	RQ155065	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
905	RQ155068	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
906	RQ155070	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
907	RQ155063	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	

908	RQ154584	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP WORK	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
909	RQ155067	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
910	RQ155066	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
911	RQ155064	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
912	RQ155069	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
913	RQ153838	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	12-Dec-2023	08:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Requested
914	RQ153842	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT AMP works and WTI/OTI trip logic modification.	12-Dec-2023	08:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Requested
915	RQ154803	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP work	11-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Requested
916	RQ155039	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	10-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Requested
917	RQ154805	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP work	07-Dec-2023	15:00	09-Dec-2023	23:00		PLANNED	Requested
918	RQ154800	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP work	07-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
919	RQ154575	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	D	Yearly maintenance of 220 KV side Bay Equipments	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
920	RQ155060	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
921	RQ155059	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
922	RQ155058	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
923	RQ155040	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	05-Dec-2023	15:00	09-Dec-2023	23:00		PLANNED	Requested
924	RQ155057	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	05-Dec-2023	11:00	05-Dec-2023	13:00		PLANNED	Requested
925	RQ155056	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	05-Dec-2023	11:00	05-Dec-2023	13:00		PLANNED	Requested
926	RQ154956	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested
927	RQ154189	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	D	AMP WORKS	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested
928	RQ153848	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KATHAL(PG)	POWERGRID	D	AMP works,220KV side CT Tan Delta Measurement, Tightening of all Dropper & Connector	05-Dec-2023	09:30	05-Dec-2023	17:30	Kindly approve	PLANNED	Requested
929	RQ153934	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	AMP WORKS	05-Dec-2023	09:00	05-Dec-2023	17:30	Kindly approve	PLANNED	Requested
930	RQ153564	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWERGRID	D	insatallation of PSTCL energy meter on HV side of the ICT	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
931	RQ155052	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Requested
932	RQ155054	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Requested
933	RQ155053	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Requested
934	RQ155055	OCC_213	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	Replacement of existing energy meter by PSTCL	04-Dec-2023	11:00	04-Dec-2023	13:30		PLANNED	Requested
935	RQ154545	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on Jumpers & AMP of ICT-2	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Requested
936	RQ154801	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP work	04-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
937	RQ154712	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	04-Dec-2023	08:00	04-Dec-2023	18:00	Kindly approve	PLANNED	Requested
938	RQ154574	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	D	Yearly maintenance of 220 KV side Bay Equipments	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
939	RQ154446	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP WORK	03-Dec-2023	10:00	03-Dec-2023	18:00		PLANNED	Requested
940	RQ154583	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPUR(PG)	POWERGRID	D	AMP WORK	02-Dec-2023	10:00	02-Dec-2023	18:00		PLANNED	Requested
941	RQ154445	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP WORK	02-Dec-2023	10:00	02-Dec-2023	18:00		PLANNED	Requested
942	RQ154544	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on Jumpers & AMP of ICT-1	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Requested
943	RQ153850	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	D	AMP WORKS	01-Dec-2023	09:00	01-Dec-2023	18:00	Kindly approve	PLANNED	Requested

944	RQ155030	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	Fire wall pile foundation/civil work activities under package SS-104 at Bahadurgarh S/S	01-Dec-2023	08:00	04-Dec-2023	18:00	KINDLY APPROVE FOR DT 20.11.23 to 23.11.2023	PLANNED	Requested	
945	RQ154576	OCC_213	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHAGARH(PG)	POWERGRID	D	Yearly maintenance of 220 KV side Bay Equipments along with 220 KV Bus-1 at Samaypur(BBMB)	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
946	RQ154675	OCC_213	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWERGRID	C	Shutdown is required for GIB Erection of New Dia along with existing GIB of ICT-2	01-Dec-2023	05:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
947	RQ154387	OCC_213	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPLN	D	AMP of transformer & bay equipment	28-Dec-2023	10:00	28-Dec-2023	18:00		PLANNED	Requested	
948	RQ153785	OCC_213	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPLN	D	For Annual Maintenance	06-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Requested	
949	RQ153784	OCC_213	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPLN	D	For Annual Maintenance	04-Dec-2023	10:00	04-Dec-2023	17:00		PLANNED	Requested	
950	RQ153575	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCTL	D	Maintenance of 202- 89A, 202 89B	28-Dec-2023	08:00	28-Dec-2023	18:00		PLANNED	Requested	
951	RQ153578	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSCTL	D	Maintenance of 205- 89B cleaning of bushes and C & R panel	27-Dec-2023	08:00	27-Dec-2023	18:00		PLANNED	Requested	
952	RQ153570	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSCTL	D	Tightening & greasing of isolator 201-89A associated with 220KV bus bar-1 + 500MVA ICT-1. Isolator 201 89B associated with 220KV bus bar-2+500MVA ICT-1	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
953	RQ153569	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PGS)	PSCTL	D	Periodic Maintenance	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
954	RQ153574	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCTL	D	Paint on HVWSS pipes	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
955	RQ153577	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSCTL	D	Maintenance of 205- 89A tightness of terminal connectors and cleaning of Marshalling boxes	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
956	RQ153567	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSCTL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
957	RQ153568	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSCTL	D	Periodic Maintenance	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
958	RQ153571	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSCTL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
959	RQ153565	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSCTL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
960	RQ153576	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSCTL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	06-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
961	RQ153566	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSCTL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
962	RQ153572	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCTL	D	T/F body cleaning touchup paint, paint on HVWSS pipes	04-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
963	RQ153573	OCC_213	slcpc_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSCTL	D	Maintenance of isolator 202 89L, 202 89C & tightening of clamps of CB 202 & CT 202	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
964	RQ153585	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	27-Dec-2023	09:00	27-Dec-2023	18:00		PLANNED	Requested	
965	RQ153586	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	26-Dec-2023	09:00	26-Dec-2023	18:00		PLANNED	Requested	
966	RQ154672	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAUNPUR (UP)	UPPTCL	D	Small crack appeared in the radiator of the 315 MVA ICT-1 on 25.10.2023. The oil started leaking very rapidly. The manufacturer 'M/s T&R' inspected the ICT on 31.10.2023 and asked for the shutdown for repairing the radiator.	21-Dec-2023	10:00	21-Dec-2023	16:00		PLANNED	Requested	
967	RQ153582	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 for annual routine testing	19-Dec-2023	10:00	19-Dec-2023	17:00		PLANNED	Requested	
968	RQ153583	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for annual routine testing.	18-Dec-2023	10:00	18-Dec-2023	17:00		PLANNED	Requested	
969	RQ153709	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	16-Dec-2023	09:00	16-Dec-2023	17:00		PLANNED	Requested	
970	RQ153708	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	15-Dec-2023	09:00	15-Dec-2023	17:00		PLANNED	Requested	
971	RQ153562	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F at 400KV S/S Sultanpur	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Requested	
972	RQ154655	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	1* centrifuging of oil of ICT. 2 * preventive maintenance and testing.	13-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
973	RQ153563	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance and Routine Protection Testing of T/F at X 400KV S/S Sultanpur	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Requested	
974	RQ153771	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	09-Dec-2023	08:00	09-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	

975	RQ153636	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance/Routine testing work will be carried out of mentioned X Transformer during this shutdown period.	08-Dec-2023	10:00	08-Dec-2023	15:00		PLANNED	Requested	
976	RQ153554	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Attending water leakage from Multisfire Pipe line on 400/220KV X 315MVAICT-IV and detection & attending of gas leakage	07-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Requested	
977	RQ153715	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	07-Dec-2023	09:00	07-Dec-2023	18:00		PLANNED	Requested	
978	RQ153772	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	07-Dec-2023	08:00	07-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
979	RQ154714	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	For routine testing and maintenance work	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
980	RQ153584	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintence and testing	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
981	RQ154980	OCC_213	sldcup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	C	FOR ROUTINE TESTING AND MAINTENANCE WORK.	06-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Requested	
982	RQ153713	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
983	RQ153714	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For Connection of Delta Earthing to Main Earth Mat	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
984	RQ154658	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	Routine Testing and Maintenance	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
985	RQ154653	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	D	* Routine Testing and General Maintenance of Bay & T/F	04-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Requested	
986	RQ154657	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Routine Testing and Maintenance	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
987	RQ154654	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	1.* preventive maintence of Bus I pantograph Isolator. 2. * preventive maintenance of testing and maintenance of pantograph of 400 kv X bus II.	03-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
988	RQ154549	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBAL_PRSTL (UP)	UPPTCL	D	AMP WORK	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Requested	
989	RQ153638	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* REPLACEMENT OF 315 MVA ICT-1 TO 500MVA ICT <>&<>220KV JACK BUS >X STRINGING OF TWIN MOOSE CONDUCTOR	01-Dec-2023	10:00	31-Dec-2023	17:00		PLANNED	Requested	
990	RQ153639	OCC_213	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR 220KV JACK BUS STRINGING OF TWIN MOOSE CONDUCTOR	01-Dec-2023	10:00	06-Dec-2023	17:00		PLANNED	Requested	
991	RQ154548	OCC_213	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBAL_PRSTL (UP)	UPPTCL	D	AMP work(Actual shutdown required on 30.11.2023)	01-Dec-2023	10:00	01-Dec-2023	18:00		PLANNED	Requested	
992	RQ153725	OCC_213	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	D	Annual Maintenance & Testing works of ICT as per request of UPPTCL Bijnor Division	01-Dec-2023	09:30	01-Dec-2023	15:30		PLANNED	Requested	
993	RQ153904	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	For AMP work	27-Dec-2023	08:00	27-Dec-2023	20:00	For AMP Work	PLANNED	Requested	
994	RQ153899	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	FOR RECTIFICATION OF CFT PLATE ISSUE OF ICT-1 CGL MAKE	25-Dec-2023	09:00	25-Dec-2023	18:00	FOR RECTIFICATION OF CFT PLATE ISSUE OF ICT-1 CGL MAKE	PLANNED	Requested	
995	RQ153914	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	08-Dec-2023	00:00	08-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
996	RQ153894	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For AMP work	07-Dec-2023	09:00	07-Dec-2023	18:00	For AMP work	PLANNED	Requested	
997	RQ153913	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	07-Dec-2023	00:00	07-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
998	RQ153893	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For AMP work	06-Dec-2023	09:00	06-Dec-2023	18:00	For AMP work	PLANNED	Requested	
999	RQ153920	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP and other maintenance work	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
####	RQ153912	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	06-Dec-2023	00:00	06-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153887	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For AMP work	05-Dec-2023	17:00	05-Dec-2023	23:59	For AMP work	PLANNED	Requested	
####	RQ153889	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	For AMP work	05-Dec-2023	09:00	05-Dec-2023	18:00	For AMP work	PLANNED	Requested	
####	RQ153919	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP and other maintenance work	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
####	RQ153911	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	05-Dec-2023	00:00	05-Dec-2023	00:00	220kV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153918	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP and other maintenance work	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested	
####	RQ153886	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHARGH(PG)		D	For replacement of LBB relay of 220KV CB.	04-Dec-2023	09:00	04-Dec-2023	18:00		PLANNED	Requested	

####	RQ153910	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	04-Dec-2023	00:00	04-Dec-2023	00:00	220KV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153885	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHARGARH(PG)		D	For replacement of LBB relay of 220KV CB.	03-Dec-2023	09:00	03-Dec-2023	18:00		PLANNED	Requested	
####	RQ153909	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	03-Dec-2023	00:00	03-Dec-2023	00:00	220KV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153884	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHARGARH(PG)		D	For replacement of LBB relay of 220KV CB.	02-Dec-2023	09:00	02-Dec-2023	18:00		PLANNED	Requested	
####	RQ153908	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	02-Dec-2023	00:00	02-Dec-2023	00:00	220KV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153906	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02-Dec-2023	00:00	02-Dec-2023	00:00		PLANNED	Requested	
####	RQ153883	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHARGARH(PG)		D	For replacement of LBB relay of 220KV CB & for AMP work.	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ153907	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	01-Dec-2023	00:00	01-Dec-2023	00:00	220KV Bays & BusBar belongs to DTL. Outage would not be attributable to PGCIL.	PLANNED	Requested	
####	RQ153905	OCC_213	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01-Dec-2023	00:00	01-Dec-2023	00:00		PLANNED	Requested	
####	RQ153921	OCC_213	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	As per CEA guidelines switching of ICT-1 R-phase with Spare ICT. (Last Switching date: 10-May-23)	15-Dec-2023	08:00	15-Dec-2023	20:00	403 Main Bay , 402 Tie Bay and 203 Main Bay will also be under	PLANNED	Requested	
####	RQ154215	OCC_213	jhakri_sd	TRANSFORMER	400/220 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines and other elements Emanating from NJHPS for Testing of Bus Bar Protection System by OEM and Testing of 220V DC System (Both DC Source-1 & 2).	14-Dec-2023	09:00	15-Dec-2023	17:00	Testing of 400 KV Bus Bar protection system and 220V DC supply system of 1500 MW NJHPS.	PLANNED	Requested	
####	RQ155061	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	Replacement of existing energy meter by PSTCL	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ155062	OCC_213	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	Replacement of existing energy meter by PSTCL	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ154403	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	Annual Preventive Maintenance Work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ154412	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	Annual Preventive Maintenance Work	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
####	RQ154410	OCC_213	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL_ATSL	D	Annual Preventive maintenance activity	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ154722	OCC_213	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	conditioning monitoring of transformer	06-Dec-2023	10:00	06-Dec-2023	16:00		PLANNED	Requested	
####	RQ153849	OCC_213	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	AMP works of Bay	04-Dec-2023	08:00	04-Dec-2023	20:00	409 Main Bay , 408 Tie Bay & 207 Main Bay will also be under outage	PLANNED	Requested	
####	RQ153844	OCC_213	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL)	GPTL	D	AMP works of Bay	02-Dec-2023	08:00	02-Dec-2023	20:00	401 Main Bay, 402 Tie Bay and 203 Main bay will also be under outage	PLANNED	Requested	
####	RQ153847	OCC_213	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)	POWERGRID	D	AMP WORKS	13-Dec-2023	09:00	13-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154448	OCC_213	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ153846	OCC_213	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWERGRID	D	AMP WORKS	12-Dec-2023	09:00	12-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154536	OCC_213	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 2 AT UNCHAHAR(NT)	NTPC	C	bay equipment testing	13-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ154535	OCC_213	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 1 AT UNCHAHAR(NT)	NTPC	C	bay equipment testing	07-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested	
####	RQ154096	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	30-Dec-2023	08:00	30-Dec-2023	18:00	220 KV ANTA-BHILWARA CK-1 TO BE KEPT IN NON AUTO MODE	PLANNED	Requested	
####	RQ154095	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	29-Dec-2023	08:00	29-Dec-2023	18:00	220 KV ANTA-BHILWARA CK-1 TO BE KEPT IN NON AUTO MODE	PLANNED	Requested	
####	RQ154140	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofit	25-Dec-2023	08:00	25-Dec-2023	18:00		PLANNED	Requested	
####	RQ154139	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofit	24-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Requested	
####	RQ154138	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested	

####	RQ154137	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
####	RQ154136	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested
####	RQ154135	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested
####	RQ154108	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	20-Dec-2023	08:00	21-Dec-2023	18:00	Timely requirement of 5/D	PLANNED	Requested
####	RQ154134	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested
####	RQ154133	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested
####	RQ154126	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Requested
####	RQ154125	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
####	RQ154128	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
####	RQ154127	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
####	RQ154132	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
####	RQ154131	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ154039	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1		D	INSULATOR CLEANING WORK IN THE LINE	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ154013	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	DISTANCE RELAY TESTING	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ154130	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ154012	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	DISTANCE RELAY TESTING	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ154037	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-1		D	DAMAGED CONDUCTOR REPAIR	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ154129	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested
####	RQ154073	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL) FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Requested
####	RQ154065	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Requested
####	RQ154062	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Requested
####	RQ154064	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Requested
####	RQ154063	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP works	07-Dec-2023	15:00	17-Dec-2023	23:59		PLANNED	Requested
####	RQ154113	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWARA(RS)-KOTA(PG) (RS) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	07-Dec-2023	10:00	07-Dec-2023	18:00	To be availed on 27-11-2023.	PLANNED	Requested
####	RQ154026	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2		D	AMP Line Bay Equipment and Protection Testing	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
####	RQ154025	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-1		D	AMP Line Bay Equipment and Protection Testing	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
####	RQ154122	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2		D	STRINGING WORK OF 765KV KHETRI-NARELA TL	04-Dec-2023	08:00	06-Dec-2023	19:00		PLANNED	Requested

####	RQ154072	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLARURJA (RSUPL)) CKT-1		D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Requested	
####	RQ154067	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:59		PLANNED	Requested	
####	RQ154114	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	FOR AMP OF LINE BAY EQUIPMENTS	02-Dec-2023	10:00	02-Dec-2023	18:00	To be availed on 28-11-2023	PLANNED	Requested	
####	RQ154068	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT_SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154071	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154066	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154070	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154069	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCP) (EDEN (ERCP)) CKT-1		D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154112	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR (RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01-Dec-2023	08:00	10-Dec-2023	18:00	Timely requirement of S/D	PLANNED	Requested	
####	RQ154111	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01-Dec-2023	08:00	10-Dec-2023	18:00	Timely requirement of S/D	PLANNED	Requested	
####	RQ154015	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRCT DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ154014	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRCT DIVERSION WORK	01-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ153790	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PS TCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Requested	
####	RQ153796	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PS TCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
####	RQ153798	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIAHRA (RBB)-MAHILPUR(PS) (PS) CKT-2	PS TCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-Dec-2023	08:00	26-Dec-2023	18:00		PLANNED	Requested	
####	RQ153789	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PS TCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	23-Dec-2023	08:00	23-Dec-2023	18:00		PLANNED	Requested	
####	RQ153795	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PS TCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested	
####	RQ153821	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 20 to 40	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested	
####	RQ153818	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 45 to 65	21-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
####	RQ153812	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
####	RQ153809	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 290/1 to 290/15	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
####	RQ153817	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 1 to 20	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested	
####	RQ154967	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PS TCL	D	LINE EQUIPMENTS AMP WORK	15-Dec-2023	10:00	15-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
####	RQ153820	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PS TCL	D	Jumper tightening and tree cutting between Tower No. 5 to 20	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ153873	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PS TCL	D	For AMP and Protection testing works	14-Dec-2023	09:00	14-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ153787	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PS TCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no150 to 160	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
####	RQ153870	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(P S)-LUDHIANA(PG) (PSTCL) CKT-1	PS TCL	D	For AMP and Protection testing works	13-Dec-2023	09:00	13-Dec-2023	17:00	Kindly approve	PLANNED	Requested	



####	RQ153816	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening and tree cutting between Tower No. 53/1 to 53/32	13-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
####	RQ153872	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSSTCL	D	For AMP and Protection testing works	12-Dec-2023	09:00	12-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ153813	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ153815	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 250 to 270	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ153871	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSSTCL	D	For AMP and Protection testing works	11-Dec-2023	09:00	11-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ155075	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSSTCL	D	Replacement of existing energy meter by PSTCL	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ155074	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSSTCL	D	Replacement of existing energy meter by PSTCL	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ153797	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ153814	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 270 to 290	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
####	RQ153786	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no150 to 160	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
####	RQ155077	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSSTCL	D	Replacement of existing energy meter by PSTCL	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
####	RQ153810	OCC_213	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 290/1 to 290/15	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
####	RQ154904	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	PSSTCL	D	AMP works of line equipments	06-Dec-2023	09:00	06-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ154903	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	PSSTCL	D	AMP works of line equipments	05-Dec-2023	09:00	05-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ153985	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27-Dec-2023	09:00	27-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ153986	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27-Dec-2023	09:00	27-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ153944	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP WORK	25-Dec-2023	09:00	25-Dec-2023	18:00		PLANNED	Requested
####	RQ154977	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF NEHRIYAN CKT-1 FOR TLM WORKS	22-Dec-2023	10:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154976	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS BY TLM GROUP JALANDHAR.	22-Dec-2023	10:00	22-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154915	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment	22-Dec-2023	09:30	22-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ153942	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested
####	RQ154965	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	REPLACEMENT OF DISC TYPE INSULATOR WITH POLYMER INSULATOR AT LOCATION 59 TO 140 ON ALL A-TYPE TOWERS	21-Dec-2023	10:00	21-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154966	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF NEHRIYAN CKT-1 FOR TLM WORKS	21-Dec-2023	10:00	21-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154920	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	21-Dec-2023	09:00	23-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154950	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	20-Dec-2023	10:00	31-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested
####	RQ153945	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAILGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP WORK	20-Dec-2023	09:00	20-Dec-2023	18:00		PLANNED	Requested
####	RQ153697	OCC_213	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	Annual bay Maintenance	20-Dec-2023	08:00	22-Dec-2023	18:00	No generation will be affected	PLANNED	Requested
####	RQ154963	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AR NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-2 FOR TLM WORKS	18-Dec-2023	10:00	18-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ153931	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	For AMP of line equipments at Jammu(PDD)	18-Dec-2023	10:00	18-Dec-2023	17:00	Kindly approve	PLANNED	Requested
####	RQ154964	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	LINE EQUIPMENTS AMP WORK	18-Dec-2023	10:00	18-Dec-2023	18:00	Kindly approve	PLANNED	Requested

####	RQ153943	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP WORK	18-Dec-2023	09:00	18-Dec-2023	18:00		PLANNED	Requested	
####	RQ154919	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ER5 to new tower at L-131	18-Dec-2023	09:00	20-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154953	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWERGRID	C	Replacement of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	17-Dec-2023	10:00	31-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154196	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17-Dec-2023	10:00	30-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154194	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	17-Dec-2023	10:00	30-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154491	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13-Dec-2023	09:30	13-Dec-2023	15:00		PLANNED	Requested	
####	RQ154496	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13-Dec-2023	09:30	13-Dec-2023	15:00		PLANNED	Requested	
####	RQ154472	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ154936	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 18 along with non auto mode on 220 kV Salal-Kishenpur-III	11-Dec-2023	14:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154944	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-4	11-Dec-2023	14:00	11-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154192	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	11-Dec-2023	10:00	25-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154945	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-3	11-Dec-2023	09:00	11-Dec-2023	13:00	Kindly approve	PLANNED	Requested	
####	RQ154935	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 7 & 18 along with non auto mode on 220 kV Salal-Kishenpur-IV.	11-Dec-2023	09:00	11-Dec-2023	13:00	Kindly approve	PLANNED	Requested	
####	RQ154592	OCC_213	slcdj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
####	RQ154591	OCC_213	slcdj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
####	RQ154927	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	09-Dec-2023	09:00	09-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154942	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-2	08-Dec-2023	14:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154934	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 22 along with non auto mode on 220 kV Salal-Kishenpur-I.	08-Dec-2023	14:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154926	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154943	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-1	08-Dec-2023	09:00	08-Dec-2023	13:00	Kindly approve	PLANNED	Requested	
####	RQ153973	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANI(UP) (PG) CKT-1	POWERGRID	D	For removal of tower side grading ring	08-Dec-2023	09:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154933	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 22 along with non auto mode on 220 kV Salal-Kishenpur-II.	08-Dec-2023	09:00	08-Dec-2023	13:00	Kindly approve	PLANNED	Requested	
####	RQ154499	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Half Yearly maintenance work	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154498	OCC_213	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work	07-Dec-2023	14:00	07-Dec-2023	18:00		PLANNED	Requested	

####	RQ154951	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	07-Dec-2023	10:00	19-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154940	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 14.	06-Dec-2023	10:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154939	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no.146 & 150.	05-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ153970	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SIFARGANJ(PG) (PG) CKT-1	POWERGRID	D	For removal of tower side grading ring	05-Dec-2023	09:00	05-Dec-2023	18:00		PLANNED	Requested	
####	RQ154922	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	Peak replacement work at Loc-03, 28, 159	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154921	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Peak replacement work at Loc-03, 28, 159	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154460	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP WORK	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
####	RQ154999	OCC_213	ntpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 Annual Bay maintenance	04-Dec-2023	00:00	06-Dec-2023	23:59		PLANNED	Requested	
####	RQ154193	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03-Dec-2023	10:00	16-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154195	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	03-Dec-2023	10:00	16-Dec-2023	17:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154952	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	Replacemnt of CT,CVT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 695/TT/2020 at both ends.	02-Dec-2023	10:00	16-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154459	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP WORK	02-Dec-2023	08:00	02-Dec-2023	18:00		PLANNED	Requested	
####	RQ154948	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154949	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01-Dec-2023	10:00	05-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ153969	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(U) (PG) CKT-1	POWERGRID	D	For removal of tower side grading ring	01-Dec-2023	09:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ154458	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ153528	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. In the Line corridors and rectification of loose sags if any.	25-Dec-2023	10:00	30-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ153527	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. In the Line corridors and rectification of loose sags if any.	18-Dec-2023	10:00	23-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ153526	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. In the Line corridors and rectification of loose sags if any.	11-Dec-2023	10:00	16-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

####	RQ153525	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04-Dec-2023	10:00	09-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ153524	OCC_213	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Dec-2023	10:00	02-Dec-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
####	RQ153956	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153957	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153958	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153959	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules re-installation work	01-Dec-2023	07:00	15-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153960	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown for Aviation Globules re-installation work	01-Dec-2023	07:00	15-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154914	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	D	AMP work of Line Equipment	19-Dec-2023	09:30	19-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ154923	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Peak replacement work at Loc-03, 28, 159 of 220KV D/C Kishnepur- Sarma Line crossing from above.	05-Dec-2023	09:00	05-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ153819	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
####	RQ155014	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	PMS of Bay Equipments.	14-Dec-2023	10:00	14-Dec-2023	17:00		PLANNED	Requested	
####	RQ154501	OCC_213	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
####	RQ155013	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	PMS of Bay Equipments.	13-Dec-2023	10:00	13-Dec-2023	17:00		PLANNED	Requested	
####	RQ155017	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out testing of C.B and other general maintenance work as per PMS.	13-Dec-2023	10:00	13-Dec-2023	16:00		PLANNED	Requested	
####	RQ154562	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Yearly Maintenance	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
####	RQ153763	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ154500	OCC_213	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ153754	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of transmission Line	12-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested	
####	RQ153765	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of transmission Line	10-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
####	RQ155016	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out testing of C.B and other general maintenance work as per PMS.	09-Dec-2023	10:00	09-Dec-2023	16:00		PLANNED	Requested	
####	RQ154556	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154560	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly Maintenance	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ154555	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ153753	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of transmission Line	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154557	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly Maintenance	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested	
####	RQ153762	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	
####	RQ153768	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	For yearly Maintenance of Line and Sub-Station Equipment	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested	

####	RQ153764	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of transmission Line	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested	
####	RQ153865	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For Isolator Maintenance ,alignment 21189A Isolator	18-Dec-2023	10:00	18-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
####	RQ154257	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	PM of DS-41(Bus-B DS), PM of DS-43(Bus-A DS), R,Y,B phase LA Replacement, CB elastomer Replacement, Bay jumper tightness job to be done in NAPS-2 BSD	18-Dec-2023	08:00	24-Dec-2023	18:00		PLANNED	Requested	
####	RQ155011	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	PMS of Bay Equipments.	11-Dec-2023	10:00	11-Dec-2023	17:00		PLANNED	Requested	
####	RQ154254	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	PM of DS-30(Bus-B DS), PM of DS-33(Bus-A DS), R, Y, B LA Replacement, CB elastomer Replacement, Bay jumper tightness job to be done in ongoing NAPS-2 BSD.	11-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Requested	
####	RQ154253	OCC_213	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	PM of DS-26(Bus-B DS), PM of DS-28(CBDS), CT & CVT Diagnostic testing, CB elastomer Replacement, Bay jumper tightness job in ongoing NAPS-2 BSD	04-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested	
####	RQ154399	OCC_213	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* preventing maintenance and testing	03-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Requested	
####	RQ153932	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ153925	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of Line equipments	15-Dec-2023	10:00	15-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ154941	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	SD required for installation of Transmission Line arrester at tower loc no. 111 & 124	14-Dec-2023	10:00	14-Dec-2023	14:00	Kindly approve	PLANNED	Requested	
####	RQ153924	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of Line equipments	13-Dec-2023	10:00	13-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ154593	OCC_213	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vital grid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
####	RQ154487	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ154477	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested	
####	RQ154497	OCC_213	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	For quarterly maintenance work of whole grid sub-station	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
####	RQ155012	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	PMS of Bay Equipments.	12-Dec-2023	10:00	12-Dec-2023	17:00		PLANNED	Requested	
####	RQ153948	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK	09-Dec-2023	09:00	09-Dec-2023	18:00		PLANNED	Requested	
####	RQ153749	OCC_213	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Yearly Mtc. & attending hot point (at Y-phase T-clamp above Isolator No. 220)	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ155019	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out testing of C.B and other general maintenance work as per PMS.	06-Dec-2023	10:00	06-Dec-2023	16:00		PLANNED	Requested	
####	RQ155018	OCC_213	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out testing of C.B and other general maintenance work as per PMS.	02-Dec-2023	10:00	02-Dec-2023	16:00		PLANNED	Requested	
####	RQ153980	OCC_213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	06-Dec-2023	09:00	06-Dec-2023	18:00		PLANNED	Requested	
####	RQ153774	OCC_213	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
####	RQ153773	OCC_213	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORK	21-Dec-2023	08:00	21-Dec-2023	18:00	For AMP Work.	PLANNED	Requested	
####	RQ154596	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP WORK	22-Dec-2023	08:00	22-Dec-2023	18:00		PLANNED	Requested	
####	RQ154878	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	20-Dec-2023	08:00	20-Dec-2023	18:00		PLANNED	Requested	
####	RQ154795	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
####	RQ154796	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	C	For Bay Extension work- under SS-95 package at BHINMAL Substation.	20-Dec-2023	08:00	21-Dec-2023	18:00		PLANNED	Requested	
####	RQ153864	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	AMP WORKS	19-Dec-2023	10:00	19-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154877	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	19-Dec-2023	08:00	19-Dec-2023	18:00		PLANNED	Requested	
####	RQ154876	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	18-Dec-2023	08:00	18-Dec-2023	18:00		PLANNED	Requested	
####	RQ154892	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWERGRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Requested	

####	RQ154894	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWERGRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	17-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Requested
####	RQ154875	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	17-Dec-2023	08:00	17-Dec-2023	18:00		PLANNED	Requested
####	RQ154874	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	16-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
####	RQ154873	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
####	RQ154788	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	For Bay Extension work- under SS-104 package at Bahadurgarh Substation.	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested
####	RQ154860	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Bay Extension work- For stringing of Jack Bus for 220 KV side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
####	RQ154859	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Bay Extension work- For stringing of Jack Bus for 220 KV side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
####	RQ154861	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWERGRID	D	For Bay Extension work- For stringing of Jack Bus for 220 KV side Bay (Bay No.-206) of ICT-3 (under construction) under SS-104 package at Kotputli Substation.	15-Dec-2023	08:00	16-Dec-2023	18:00		PLANNED	Requested
####	RQ154957	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	14-Dec-2023	10:00	14-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154872	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	14-Dec-2023	08:00	14-Dec-2023	18:00		PLANNED	Requested
####	RQ154188	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13-Dec-2023	10:00	14-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ154871	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
####	RQ154787	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	For Bay Extension work- under SS-104 package at Bahadurgarh Substation.	13-Dec-2023	08:00	13-Dec-2023	18:00		PLANNED	Requested
####	RQ154616	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORK	12-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ154870	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	12-Dec-2023	08:00	12-Dec-2023	18:00		PLANNED	Requested
####	RQ154869	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ154843	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP and other maintenance work	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested
####	RQ153695	OCC_213	ntpcncr_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Commissioning & Stringing of solar bay at NTPC Anta	11-Dec-2023	08:00	13-Dec-2023	18:00	No generation will be affected	PLANNED	Requested
####	RQ154187	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	10-Dec-2023	10:00	11-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ154868	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	10-Dec-2023	08:00	10-Dec-2023	18:00		PLANNED	Requested
####	RQ154839	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWERGRID	D	AMP	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
####	RQ154836	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWERGRID	D	AMP	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
####	RQ154867	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
####	RQ154842	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWERGRID	D	AMP and other maintenance work	09-Dec-2023	08:00	09-Dec-2023	18:00		PLANNED	Requested
####	RQ154828	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWERGRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
####	RQ154827	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWERGRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
####	RQ154830	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWERGRID	D	For AMP works	08-Dec-2023	15:00	17-Dec-2023	23:00		PLANNED	Requested
####	RQ154846	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
####	RQ154866	OCC_213	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested
####	RQ154573	OCC_213	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWERGRID	D	AMP WORK	07-Dec-2023	10:00	07-Dec-2023	18:00		PLANNED	Requested
####	RQ153834	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	07-Dec-2023	08:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154835	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	AMP	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
####	RQ154838	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	AMP	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
####	RQ154865	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested
####	RQ153694	OCC_213	ntpcncr_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Commissioning & Stringing of solar bay at NTPC Anta	07-Dec-2023	08:00	09-Dec-2023	18:00	No generation will be affected	PLANNED	Requested
####	RQ154186	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	06-Dec-2023	10:00	07-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested
####	RQ154790	OCC_213	cpcc1_sd	BUS	220KV BUS 3 AT BASSI(PG)	POWERGRID	D	AMP	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
####	RQ154864	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	06-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
####	RQ154580	OCC_213	cpcc3_sd	BUS	220KV BUS 2 AT MAINPUR(PG)	POWERGRID	D	AMP WORK	05-Dec-2023	10:00	05-Dec-2023	18:00		PLANNED	Requested
####	RQ153833	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	05-Dec-2023	08:00	06-Dec-2023	18:00	Kindly approve	PLANNED	Requested
####	RQ154834	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
####	RQ154837	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	AMP	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
####	RQ154863	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	05-Dec-2023	08:00	05-Dec-2023	18:00		PLANNED	Requested
####	RQ154579	OCC_213	cpcc3_sd	BUS	220KV BUS 1 AT MAINPUR(PG)	POWERGRID	D	AMP WORK	04-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Requested
####	RQ154789	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWERGRID	D	AMP	04-Dec-2023	08:00	04-Dec-2023	18:00		PLANNED	Requested
####	RQ154852	OCC_213	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWERGRID	C	FOR INTERCONNECTION WITH EXISTING BAY AND BUS STABILITY FOR 211, 212, 214 AND 215 FOR BAY EXTENSION WORK	04-Dec-2023	08:00	06-Dec-2023	18:00		PLANNED	Requested
####	RQ154824	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	For AMP works	02-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Requested

####	RQ154891	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWERGRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumping and bay extension work of new bays of Phase II)	02-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Requested	
####	RQ154893	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWERGRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	02-Dec-2023	15:00	13-Dec-2023	23:00		PLANNED	Requested	
####	RQ155035	OCC_213	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	220KV Eqpt Fdn near BUS CVT area(pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	02-Dec-2023	08:00	02-Dec-2023	18:00	KINDLY APPROVE FOR DT 30.11.23	PLANNED	Requested	
####	RQ154825	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
####	RQ154831	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWERGRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
####	RQ154829	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
####	RQ154826	OCC_213	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	For AMP works	01-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
####	RQ154185	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01-Dec-2023	10:00	02-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154686	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP work & attending hot spot	01-Dec-2023	08:00	02-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154851	OCC_213	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWERGRID	C	FOR INTERCONNECTION WITH EXISTING BAY AND BUS STABILITY FOR 211, 212,214 AND 215 FOR BAY EXTENSION WORK	01-Dec-2023	08:00	03-Dec-2023	18:00		PLANNED	Requested	
####	RQ155034	OCC_213	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	220KV Eqpt Fdn near BUS CVT area(pile foundation/civil works in areas near charged bays/eqpt at Bahadurgarh S/S)	01-Dec-2023	08:00	01-Dec-2023	18:00	KINDLY APPROVE FOR DT 29.11.23	PLANNED	Requested	
####	RQ154955	OCC_213	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	15-Dec-2023	10:00	15-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154590	OCC_213	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Quarterly maintenance	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
####	RQ154589	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Quarterly maintenance	08-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154587	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT GANGUWAL(BB)	BBMB	D	Yearly Maintenance	07-Dec-2023	08:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ154954	OCC_213	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	02-Dec-2023	10:00	02-Dec-2023	18:00	Kindly approve under construction head	PLANNED	Requested	
####	RQ154578	OCC_213	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	01-Dec-2023	08:00	01-Dec-2023	18:00		PLANNED	Requested	
####	RQ154534	OCC_213	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	bus side isolator checking	11-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ154996	OCC_213	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta	11-Dec-2023	00:00	13-Dec-2023	23:59		PLANNED	Requested	
####	RQ154995	OCC_213	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta	07-Dec-2023	00:00	09-Dec-2023	23:59		PLANNED	Requested	
####	RQ154533	OCC_213	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	bus side isolator checking	04-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ153693	OCC_213	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Commissioning & Stringing of solar bay at NTPC Anta	04-Dec-2023	08:00	06-Dec-2023	18:00	No generation will be affected	PLANNED	Requested	
####	RQ154997	OCC_213	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Testing ,commissioning & Stringing at solar bay at NTPC Anta Transfer Bus	04-Dec-2023	00:00	06-Dec-2023	23:59	Transfer Bus	PLANNED	Requested	
####	RQ154594	OCC_213	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive mainten-ance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
####	RQ154595	OCC_213	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive mainten-ance works including replace- ment of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	10-Dec-2023	08:00	10-Dec-2023	13:00	0-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
####	RQ153794	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29-Dec-2023	08:00	29-Dec-2023	18:00		PLANNED	Requested	
####	RQ153793	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15-Dec-2023	08:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ153791	OCC_213	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ154482	OCC_213	slcdrc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	07-Dec-2023	08:00	07-Dec-2023	18:00		PLANNED	Requested	
####	RQ154526	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	04-Dec-2023	08:00	08-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	

####	RQ154525	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Stringing, Destraining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	04-Dec-2023	08:00	08-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153952	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153954	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ153953	OCC_213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01-Dec-2023	08:00	31-Dec-2023	18:00	Under construction head, Kindly approve	PLANNED	Requested	
####	RQ154118	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of line differential protection and its testing	20-Dec-2023	09:00	21-Dec-2023	18:00		PLANNED	Requested	
####	RQ154117	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of line differential protection and its testing	18-Dec-2023	09:00	19-Dec-2023	18:00		PLANNED	Requested	
####	RQ154144	OCC_213	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	04-Dec-2023	08:00	06-Dec-2023	19:00	25A-26	PLANNED	Requested	
####	RQ154232	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Requested	
####	RQ154231	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23-Dec-2023	15:00	25-Dec-2023	23:00		PLANNED	Requested	
####	RQ154230	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20-Dec-2023	15:00	22-Dec-2023	23:00		PLANNED	Requested	
####	RQ154238	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For Erection works of Bhadla-2 circuit -4 line reactor.	20-Dec-2023	15:00	28-Dec-2023	23:00		PLANNED	Requested	
####	RQ154233	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13-Dec-2023	15:00	15-Dec-2023	23:00		PLANNED	Requested	
####	RQ154244	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)		D	AMP and other maintenance work	13-Dec-2023	09:00	13-Dec-2023	18:00		PLANNED	Requested	
####	RQ154243	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(LPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	AMP and other maintenance work	12-Dec-2023	09:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ154229	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	06-Dec-2023	15:00	08-Dec-2023	23:00		PLANNED	Requested	
####	RQ154237	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06-Dec-2023	15:00	12-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
####	RQ154228	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	05-Dec-2023	15:00	07-Dec-2023	23:00		PLANNED	Requested	
####	RQ154236	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05-Dec-2023	15:00	12-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	



####	RQ154227	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For AMP works	04-Dec-2023	15:00	06-Dec-2023	23:00		PLANNED	Requested	
####	RQ154235	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04-Dec-2023	15:00	08-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Requested	
####	RQ154226	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) CKT-1 @FATEHGARH_II(PG)		D	For AMP works	03-Dec-2023	15:00	05-Dec-2023	23:00		PLANNED	Requested	
####	RQ154234	OCC_213	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03-Dec-2023	15:00	06-Dec-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAr Reactors shall be performed during shutdown	PLANNED	Requested	
####	RQ154246	OCC_213	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)		D	Fire fighting leakage rectification work	01-Dec-2023	17:00	01-Dec-2023	22:00	400kv Bikaner II - Khetri line-4 will remain in service	PLANNED	Requested	
####	RQ154577	OCC_213	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	AMP WORK	27-Dec-2023	10:00	27-Dec-2023	18:00		PLANNED	Requested	
####	RQ153976	OCC_213	indigrd_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	27-Dec-2023	08:00	27-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153972	OCC_213	indigrd_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	26-Dec-2023	08:00	26-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153971	OCC_213	indigrd_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	23-Dec-2023	08:00	23-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153955	OCC_213	indigrd_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	22-Dec-2023	08:00	22-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153947	OCC_213	indigrd_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	20-Dec-2023	08:00	20-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153946	OCC_213	indigrd_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	19-Dec-2023	08:00	19-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153941	OCC_213	indigrd_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP works of Bay	18-Dec-2023	08:00	18-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ153938	OCC_213	indigrd_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	AMP for Bays	16-Dec-2023	08:00	16-Dec-2023	20:00	Manpower mobilization along with Testing kits	PLANNED	Requested	
####	RQ154345	OCC_213	cpcc1_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofitment	24-Dec-2023	09:00	24-Dec-2023	18:00		PLANNED	Requested	
####	RQ154273	OCC_213	cpcc1_sd	BAY	206 MAIN BAY - 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2 (POWERGRID)		D	For AMP works	02-Dec-2023	10:00	02-Dec-2023	18:00	FOR AMP WORKS	PLANNED	Requested	

####	RQ154547	OCC_213	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	AMP WORK	13-Dec-2023	10:00	13-Dec-2023	18:00		PLANNED	Requested	
####	RQ154638	OCC_213	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13-Dec-2023	10:00	17-Dec-2023	18:00		PLANNED	Requested	
####	RQ154546	OCC_213	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 3 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	AMP WORK	11-Dec-2023	10:00	11-Dec-2023	18:00		PLANNED	Requested	
####	RQ154636	OCC_213	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11-Dec-2023	10:00	14-Dec-2023	18:00		PLANNED	Requested	
####	RQ154634	OCC_213	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)- KANPURNAUBASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	11-Dec-2023	10:00	15-Dec-2023	18:00		PLANNED	Requested	
####	RQ154639	OCC_213	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09-Dec-2023	10:00	12-Dec-2023	18:00		PLANNED	Requested	
####	RQ154640	OCC_213	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make.	01-Dec-2023	10:00	04-Dec-2023	18:00		PLANNED	Requested	
####	RQ154350	OCC_213	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV kankrol(PG)	POWERGRID	D	FOR REPLACEMENT OF FAULTY IBA MOTHER BOARD	21-Dec-2023	09:00	22-Dec-2023	17:00		PLANNED	Requested	
####	RQ153879	OCC_213	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP WORKS	19-Dec-2023	09:00	21-Dec-2023	17:00	Kindly approve	PLANNED	Requested	
####	RQ154353	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For Erection Testing Commissioning of Auxillary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller and Tuning of CSD.	14-Dec-2023	16:00	16-Dec-2023	23:00	Complete STATCOM Station-2 Shutdown Required.	PLANNED	Requested	
####	RQ154354	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For Erection Testing Commissioning of Auxillary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller and Tuning of CSD.	11-Dec-2023	16:00	13-Dec-2023	23:00	Complete STATCOM Station-1 Shutdown Required.	PLANNED	Requested	
####	RQ154597	OCC_213	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	08-Dec-2023	10:00	08-Dec-2023	18:00		PLANNED	Requested	
####	RQ153860	OCC_213	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	6 Monthly AMP activity of branch Isolators	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ153861	OCC_213	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	6 Monthly AMP activity of branch Isolators	08-Dec-2023	09:00	08-Dec-2023	18:00	Kindly approve	PLANNED	Requested	
####	RQ154598	OCC_213	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	06-Dec-2023	10:00	06-Dec-2023	18:00		PLANNED	Requested	
####	RQ154702	OCC_213	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	D	PLC & UV checking by ER1	11-Dec-2023	08:00	11-Dec-2023	18:00		PLANNED	Requested	
####	RQ154352	OCC_213	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	For Erection Testing Commissioning of Auxillary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11-Dec-2023	16:00	13-Dec-2023	23:59		PLANNED	Requested	