



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/6886-6927

दिनांक: 19.12.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 214वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 214th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 18.12.2023 में आयोजित प्रचालन समन्वय उप- समिति की 214 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 214th OCC meeting held on 18.12.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 214th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ157920	OCC_214	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	ADHPL	C	96 MW AD Hydro Unit # 2 Shutdown required on continuous basis from 02-Jan-2024 (09:00hrs) to 26-Jan-2024 (18:00 hrs).	02/Jan/2024	09:00	26/Jan/2024	18:00	Shutdown required on Continuous basis.	PLANNED	Approved	02-Jan-24	09:00	26-Jan-24	18:00	
2	RQ159389	OCC_214	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	overhauling	07/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	00:00	07-Jan-24	23:59	
3	RQ159375	OCC_214	ntpcncr_sd	GENERATING UNIT	500 MW UNCHAHAHAR IV TPS - UNIT 1	NTPC	C	overhauling	10/Jan/2024	00:00	23/Feb/2024	23:59		PLANNED	Approved	15-Jan-24	00:00	29-Feb-24	23:59	
4	RQ159381	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	overhauling	30/Jan/2024	00:00	28/Feb/2024	23:59		PLANNED	Approved	30-Jan-24	00:00	28-Feb-24	23:59	
5	RQ159386	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	overhauling	19/Jan/2024	00:00	28/Jan/2024	23:59		PLANNED	Approved	19-Jan-24	00:00	28-Jan-24	23:59	Unit 3 to be availed instead of unit 4.
6	RQ159385	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	overhauling	04/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Approved	04-Jan-24	00:00	13-Jan-24	23:59	Unit 2 to be availed instead of unit 1.
7	RQ159398	OCC_214	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	M4 Inspection	20/Jan/2024	00:00	23/Jan/2024	23:59		PLANNED	Approved	20-Jan-24	00:00	23-Jan-24	23:59	
8	RQ159396	OCC_214	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	M8 Inspection	07/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Approved	07-Jan-24	00:00	13-Jan-24	23:59	
9	RQ159373	OCC_214	ntpcncr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 2	NTPC	C	overhauling	21/Jan/2024	00:00	29/Feb/2024	23:59		PLANNED	Approved	21-Jan-24	00:00	29-Feb-24	23:59	
10	RQ158394	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance	27/Jan/2024	20:00	05/Feb/2024	18:00		PLANNED	Approved	27-Jan-24	20:00	05-Feb-24	18:00	
11	RQ158393	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of Butter Fly Valve (BFV) # 03. Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	22/Jan/2024	00:00	24/Jan/2024	18:00		PLANNED	Approved	26-Jan-24	00:00	27-Jan-24	18:00	
12	RQ158392	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance	16/Jan/2024	20:00	25/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	20:00	25-Jan-24	18:00	

13	RQ158151	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	27/Jan/2024	20:00	05/Feb/2024	18:00	Annual Planned Mtc.	PLANNED	Approved	27-Jan-24	20:00	05-Feb-24	18:00	
14	RQ158152	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	22/Jan/2024	00:00	24/Jan/2024	18:00	APM of Butterfly Valve No. 2.	PLANNED	Approved	26-Jan-24	14:00	27-Jan-24	18:00	
15	RQ158153	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#04 and BFV#02 of NJHPS.	16/Jan/2024	20:00	25/Jan/2024	18:00	APM of U#04 and Butterfly Valve No. 2.	PLANNED	Approved	16-Jan-24	20:00	25-Jan-24	18:00	
16	RQ159428	OCC_214	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Annual Overhauling	20/Jan/2024	00:00	23/Feb/2024	23:59	Approved in LGBR from 29-01-2024 to 03-03-2024	PLANNED	Approved	20-Jan-24	00:00	23-Feb-24	23:59	Subject to consent of Delhi and Haryana.
17	RQ157952	OCC_214	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI (LTUHP)	C	Annual Maintenance	17/Jan/2024	08:00	10/Feb/2024	23:50	annual maintenance	PLANNED	Approved	17-Jan-24	08:00	10-Feb-24	23:50	
18	RQ158085	OCC_214	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	04/Jan/2024	00:00	18/Jan/2024	23:59	Annual Maintenance	PLANNED	Approved	04-Jan-24	00:00	18-Jan-24	23:59	Subject to availability of other units.
19	RQ158775	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by PGCIL.
20	RQ158774	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by PGCIL.
21	RQ158776	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by PGCIL.

22	RQ158777	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected						Request withdrawn by PGCIL.
23	RQ159423	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS.(ONLINE work by WR2)	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	18:00	ATC-TTC of NR Import to be curtailed by 1900 MW	
24	RQ159422	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS.(ONLINE work by WR2))	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	ATC-TTC of NR Import to be curtailed by 1900 MW	
25	RQ159278	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	ATC Curtailment of 1150 MW of NR Import. Subjected to WRPC approval	
26	RQ159426	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end by WR2, DIA TO BE KEPT OPEN AT BOTH Ends,A/R IN NON AUTO MODE OF 765KV GWALIOR ORAI-1 AND 765KV SATNA GWALIOR-2 IS REQUIRED	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	ATC Curtailment of 2450 MW of NR Import. Subjected to WRPC approval	
27	RQ159425	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP works of Line, DIA TO BE KEPT OPEN AT BOTH ENDS, A/R IN NON AUTO MODE OF CKT-1	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	ATC Curtailment of 1150 MW of NR Import. Subjected to WRPC approval	
28	RQ159424	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line, DIA TO BE KEPT OPEN AT BOTH ENDS, A/R IN NON AUTO MODE OF CKT-2	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved					To be clubbed with Sl. No. 25. ATC Curtailment of 1150 MW of NR Import. Subjected to WRPC approval	
29	RQ159143	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 2 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	12/Jan/2024	08:00	12/Jan/2024	18:00	S./D requested by WR-II	PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	ATC Curtailment of 1750 MW in NR Export	

30	RQ159144	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-BANASKANTHA-CHITTORGARH-1	12/Jan/2024	08:00	12/Jan/2024	18:00	Non auto requested by WR-II	PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
31	RQ159151	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2	10/Jan/2024	08:00	10/Jan/2024	18:00	Non auto requested by WR-II	PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
32	RQ159152	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	10/Jan/2024	08:00	10/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	ATC Curtailment of 1750 MW in NR Export
33	RQ159161	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-JAIPUR-2	10/Jan/2024	08:00	10/Jan/2024	18:00	Non auto mode requested by WR-II	PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
34	RQ159162	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP works of Line,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	10/Jan/2024	08:00	10/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	ATC Curtailment of 450 MW in NR Export
35	RQ159295	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	Rotation of Spare 110 MVAR Line reactor for replacement of PDM sensor for arresting SF6 leakage in 716-14B Gas compartment (B-Phase).	09/Jan/2024	10:00	09/Jan/2024	13:00	S/D of Line Reactor is also required	PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	13:00	ATC-TTC of NR Import to be curtailed by 900 MW. Subjected to WRPC approval
36	RQ159399	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R into non-auto mode for OPGW stringing work	09/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	20-Jan-24	18:00	Subjected to WRPC approval

37	RQ159294	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	Spare 110 MVAR Line reactor to be taken out from Jabalapur ckt-1 and R-ph to be taken in service, so that this spare Line reactor can be rotated in Jabalpur ckt-2 for replacemenmt of PDM sensor for arresting SF6 leakage in 716-14B Gas compartments.	08/Jan/2024	10:00	08/Jan/2024	13:00	S/D of Line Reactor is also required	PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	13:00	ATC-TTC of NR Import to be curtailed by 900 MW. Subjected to WRPC approval
38	RQ159408	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	S/D required for changing of span for OPGW work	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved					To be clubbed with Sl. No. 27. ATC Curtailment of 1150 MW of NR Import. Subjected to WRPC approval
39	RQ159169	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	AMP works of Line, A/R OFF OF CKT # 2 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved					To be clubbed with Sl. No. 81. ATC Curtailment of 450 MW in NR Export. Subjected to WRPC approval
40	RQ159170	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-JAIPUR-1	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	18:00	
41	RQ159419	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS by WR2	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	
42	RQ158630	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	04/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	09:00	05-Jan-24	18:00	
43	RQ158629	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	02-Jan-24	18:00	
44	RQ158869	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	C	LILO of existing 400 kV Varanasi-Biharshariff Ckt-2 @ Chandauli at tower No.-718 by U/C 400 kV quad moose Varanasi-Biharshariff LILO @ Chandauli line	20/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	22-Jan-24	18:00	Subjected to ERPC approval
45	RQ159142	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP Bay & Line Reactor. Dia to be kept open at both ends.	16/Jan/2024	08:00	16/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Approved					To be clubbed with Sl. No. 427

46	RQ158866	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	C	Over head crossing of existing 400 kv Varanasi-Biharsharif Ckt-1 & Ckt-2 line (PGCIL) by U/C 400 kv Varanasi-Biharsharif LILO @ Chandauli line (UPPTCL)	13/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	16-Jan-24	18:00	Subjected to ERPC approval
47	RQ158867	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	C	LLO of existing 400 kv Varanasi-Biharsharif Ckt-1 @ Chandauli at tower No. 702 by U/C 400 kv Varanasi-Biharsharif LILO @ Chandauli line	13/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	16-Jan-24	18:00	Subjected to ERPC approval
48	RQ159377	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	AMP work	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	Subjected to ERPC approval
49	RQ158955	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	Subjected to ERPC approval
50	RQ159376	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	AMP work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	Subjected to ERPC approval
51	RQ159421	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works, A/R OFF OF CKT # 1 IS REQUIRED , Dia to be Kept open at both ends by WR2	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Conditionally Approved	04-Jan-24	08:00	04-Jan-24	18:00	To be clubbed with unit outage. Subjected to WRPC approval
52	RQ159420	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works, A/R OFF OF CKT # 2 IS REQUIRED , Dia to be Kept open at both ends by WR2	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Conditionally Approved	03-Jan-24	08:00	03-Jan-24	18:00	To be clubbed with unit outage. Subjected to WRPC approval
53	RQ159364	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	D	For AMP of Pole equipments	12/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	16-Jan-24	18:00	Subjected to NERPC & ERPC approval
54	RQ159344	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	D	For AMP of Pole equipments	08/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved					To be clubbed with Sl. No. 55. Subjected to NERPC & ERPC approval
55	RQ159363	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	C	For attending cooling water leakage	06/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	08:00	07-Jan-24	18:00	Subjected to NERPC & ERPC approval

56	RQ158949	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	30/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	09:00	30-Jan-24	18:00	
57	RQ158795	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Polymer insulator replacement , Tightening work, CC ring, AH, VD etc fixing work) .	29/Jan/2024	09:00	31/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	29-Jan-24	09:00	31-Jan-24	18:00	
58	RQ158902	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	25/Jan/2024	09:00	25/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	
59	RQ159281	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	25-Jan-24	18:00	
60	RQ159215	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
61	RQ159043	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	21-Jan-24	18:00	
62	RQ159330	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	
63	RQ159332	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	09:00	17-Jan-24	18:00	
64	RQ159331	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	18:00	
65	RQ159021	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIALUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
66	RQ158901	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
67	RQ159379	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	

68	RQ158196	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	29/Jan/2024	10:00	29/Jan/2024	17:00		PLANNED	Approved	29-Jan-24	10:00	29-Jan-24	17:00	
69	RQ158243	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	height raising of 765 kv Obra C Unnao	28/Jan/2024	08:00	16/Feb/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	05-Feb-24	18:00	
70	RQ158244	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	shutdown for height raising of 765 kv	07/Jan/2024	08:00	26/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	26-Jan-24	18:00	
71	RQ158425	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To attend shutdown nature defects	23/Jan/2024	08:00	23/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
72	RQ158424	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To attend shutdown nature defects	22/Jan/2024	08:00	22/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
73	RQ158483	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	19/Jan/2024	17:00	26/Jan/2024	23:59		PLANNED	Approved	19-Jan-24	17:00	26-Jan-24	23:59	
74	RQ158568	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	19/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	20-Jan-24	18:00	
75	RQ158412	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	
76	RQ158414	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	
77	RQ158416	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	
78	RQ158410	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	

79	RQ158418	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	
80	RQ158484	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	for AMP Works	15/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Approved	15-Jan-24	17:00	17-Jan-24	23:59	
81	RQ158491	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	15/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	30-Jan-24	18:00	ATC Curtailment of 450 MW in NR Export. Subjected to WRPC approval. All statutory clearances, FTC Approval to
82	RQ158567	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	15/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	18-Jan-24	18:00	
83	RQ158473	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To Attend the shutdown deffects of cross patrolling	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved					To be clubbed with Sl. No. 32. ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval
84	RQ158461	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	11/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	13-Jan-24	18:00	
85	RQ158501	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	10/Jan/2024	09:30	11/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:30	11-Jan-24	18:00	
86	RQ158472	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To attend the shutdown deffects of cross patrolling	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	To be clubbed with Sl. No. 29. ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval
87	RQ158481	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	09/Jan/2024	17:00	18/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	17:00	18-Jan-24	23:59	
88	RQ158482	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	for AMP Works	08/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Approved	08-Jan-24	17:00	10-Jan-24	23:59	
89	RQ158500	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08/Jan/2024	09:30	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	09:30	09-Jan-24	18:00	
90	RQ158460	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	08/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	10-Jan-24	18:00	

91	RQ158480	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	for AMP Works	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	07-Jan-24	17:00	08-Jan-24	23:59	
92	RQ158478	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	for AMP Works	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Approved	05-Jan-24	17:00	06-Jan-24	23:59	
93	RQ158479	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	04/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Approved	04-Jan-24	17:00	10-Jan-24	23:59	
94	RQ158477	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR CONSTRUCTION OF FIREWALL OF SWLR OF BHADLA-2 CIRCUIT-4 B PHASE	02/Jan/2024	17:00	07/Jan/2024	23:59		PLANNED	Approved	02-Jan-24	17:00	07-Jan-24	23:59	
95	RQ158492	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT and To attend shutdown nature defects	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	03-Jan-24	18:00	To be clubbed with Sl. No. 34. ATC Curtailment of 450 MW in NR Export. Subjected to WRPC approval
96	RQ158411	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	
97	RQ158413	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	
98	RQ158415	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	
99	RQ158417	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	
100	RQ158409	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	

101	RQ158549	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00		
102	RQ158462	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected						May be rejected in view of RE generation curtailment.
103	RQ158463	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected						May be rejected in view of RE generation curtailment.
104	RQ158516	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00		
105	RQ158566	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non -Auto mode for on line defects rectification/tower tightening works	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00		
106	RQ158579	OCC_214	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	29/Jan/2024	09:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	09:00	29-Jan-24	18:00		
107	RQ157973	OCC_214	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-1)	25/Jan/2024	09:00	25/Jan/2024	17:00		PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	17:00		
108	RQ157972	OCC_214	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	24/Jan/2024	09:00	24/Jan/2024	17:00		PLANNED	Approved	24-Jan-24	09:00	24-Jan-24	17:00		
109	RQ158193	OCC_214	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-1 Equipment	29/Jan/2024	09:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Approved	29-Jan-24	09:00	30-Jan-24	18:00		
110	RQ158192	OCC_214	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-1 Equipment	22/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	23-Jan-24	18:00		
111	RQ158722	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	FOR ERECTION, TESTING & BUS BAR EXTENSION OF OF 724,727 BAY UNDER SS63 A1 & B1 PACKAGE	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Approved	26-Jan-24	17:00	31-Jan-24	23:59		

112	RQ158721	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR ERECTION, TESTING & BUS BAR EXTENSION OF OF 722,725 BAY UNDER S563 A1 & B1 PACKAGE	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Approved	18-Jan-24	17:00	25-Jan-24	23:59	
113	RQ158720	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Approved	15-Jan-24	17:00	16-Jan-24	23:59	
114	RQ158719	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Approved	13-Jan-24	17:00	14-Jan-24	23:59	
115	RQ158675	OCC_214	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	AMP work	13/Jan/2024	15:00	13/Jan/2024	23:00		PLANNED	Approved	13-Jan-24	15:00	13-Jan-24	23:00	
116	RQ158729	OCC_214	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-II	11/Jan/2024	08:00	13/Jan/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	11-Jan-24	08:00	13-Jan-24	18:00	
117	RQ158681	OCC_214	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENSION WORK	08/Jan/2024	17:00	11/Jan/2024	23:30		PLANNED	Approved	08-Jan-24	17:00	11-Jan-24	23:30	
118	RQ158728	OCC_214	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-I	08/Jan/2024	08:00	10/Jan/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	08-Jan-24	08:00	10-Jan-24	18:00	
119	RQ158680	OCC_214	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENSION WORK	02/Jan/2024	17:00	05/Jan/2024	23:30		PLANNED	Approved	02-Jan-24	17:00	05-Jan-24	23:30	
120	RQ158696	OCC_214	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	AMP work	01/Jan/2024	10:00	31/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	10:00	31-Jan-24	23:00	
121	RQ159008	OCC_214	slcdcs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For taken R-Phase into Circuit in place of spare reactor	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	
122	RQ158830	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
123	RQ158829	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for CSD Fine tuning Works	13/Jan/2024	15:00	18/Jan/2024	23:00		PLANNED	Approved	13-Jan-24	15:00	18-Jan-24	23:00	
124	RQ158816	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	11/Jan/2024	17:00	15/Jan/2024	23:00		PLANNED	Approved	11-Jan-24	17:00	15-Jan-24	23:00	

125	RQ158828	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for CSD Fine tuning Works	08/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Approved	08-Jan-24	15:00	12-Jan-24	23:00	
126	RQ158818	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	06/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Approved	06-Jan-24	17:00	10-Jan-24	23:00	
127	RQ158820	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	04/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Approved	04-Jan-24	15:00	06-Jan-24	23:00	
128	RQ158821	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	15:00	05/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	15:00	05-Jan-24	23:00	
129	RQ159010	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
130	RQ158812	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	19/Jan/2024	08:00	20/Jan/2024	18:00	For internal inspection and oil leakage attending	PLANNED	Approved	19-Jan-24	08:00	20-Jan-24	18:00	
131	RQ158813	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	17/Jan/2024	08:00	18/Jan/2024	18:00	For internal inspection and oil leakage attending	PLANNED	Approved	17-Jan-24	08:00	18-Jan-24	18:00	
132	RQ158894	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for AMP Works	22/Jan/2024	17:00	26/Jan/2024	23:00		PLANNED	Approved	22-Jan-24	17:00	26-Jan-24	23:00	
133	RQ158889	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	FOR AMP WORK	16/Jan/2024	17:00	20/Jan/2024	23:00		PLANNED	Approved	16-Jan-24	17:00	20-Jan-24	23:00	
134	RQ158888	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	FOR CONSTRUCTION OF FIREWALL OF SWLR OF BHADLA-2 CIRCUIT-4 B PHASE	10/Jan/2024	17:00	20/Jan/2024	23:00		PLANNED	Approved	10-Jan-24	17:00	20-Jan-24	23:00	

135	RQ158898	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	CSD Fine tuning works	06/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Approved	06-Jan-24	17:00	12-Jan-24	23:00	
136	RQ158897	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	CSD Fine tuning works	05/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Approved	05-Jan-24	17:00	12-Jan-24	23:00	
137	RQ158848	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	22/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Approved	22-Jan-24	15:00	23-Jan-24	23:00	
138	RQ158881	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	22/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Approved	22-Jan-24	15:00	23-Jan-24	23:00	
139	RQ158880	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	20/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Approved	20-Jan-24	15:00	21-Jan-24	23:00	
140	RQ158847	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	20/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Approved	20-Jan-24	15:00	21-Jan-24	23:00	
141	RQ158884	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP/PRV Modification	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	

142	RQ158885	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP/PRV Modification	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
143	RQ158882	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP/PRV Modification	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
144	RQ158883	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP/PRV Modification	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
145	RQ158843	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	FOR AMP WORK	06/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Approved	06-Jan-24	17:00	06-Jan-24	23:00	
146	RQ158887	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	06/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Approved	06-Jan-24	17:00	10-Jan-24	23:00	
147	RQ158842	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	FOR AMP WORK	05/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Approved	05-Jan-24	17:00	05-Jan-24	23:00	
148	RQ158841	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	FOR AMP WORK	04/Jan/2024	17:00	04/Jan/2024	23:00		PLANNED	Approved	04-Jan-24	17:00	04-Jan-24	23:00	

149	RQ158896	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	04/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Approved	04-Jan-24	17:00	06-Jan-24	23:00	
150	RQ158893	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning works	04/Jan/2024	17:00	08/Jan/2024	23:00		PLANNED	Approved	04-Jan-24	17:00	08-Jan-24	23:00	
151	RQ158895	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	17:00	05-Jan-24	23:00	
152	RQ158840	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP Work	03/Jan/2024	17:00	03/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	17:00	03-Jan-24	23:00	
153	RQ158892	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning works	03/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	17:00	06-Jan-24	23:00	
154	RQ158839	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	FOR AMP WORK	02/Jan/2024	17:00	02/Jan/2024	23:00		PLANNED	Approved	02-Jan-24	17:00	02-Jan-24	23:00	
155	RQ158838	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	FOR AMP WORK	01/Jan/2024	17:00	01/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	17:00	01-Jan-24	23:00	

156	RQ158886	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	01/Jan/2024	17:00	04/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	17:00	04-Jan-24	23:00	
157	RQ159246	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	31/Jan/2024	17:00	31/Jan/2024	23:30		PLANNED	Approved	31-Jan-24	17:00	31-Jan-24	23:30	
158	RQ159245	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	30/Jan/2024	17:00	30/Jan/2024	23:30		PLANNED	Approved	30-Jan-24	17:00	30-Jan-24	23:30	
159	RQ159244	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	29/Jan/2024	17:00	29/Jan/2024	23:30		PLANNED	Approved	29-Jan-24	17:00	29-Jan-24	23:30	
160	RQ159239	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	27/Jan/2024	15:00	27/Jan/2024	23:30		PLANNED	Approved	27-Jan-24	15:00	27-Jan-24	23:30	
161	RQ159243	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	26/Jan/2024	17:00	26/Jan/2024	23:30		PLANNED	Approved	26-Jan-24	17:00	26-Jan-24	23:30	
162	RQ159238	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE		D	For Bay AMP work	26/Jan/2024	15:00	26/Jan/2024	23:30		PLANNED	Approved	26-Jan-24	15:00	26-Jan-24	23:30	
163	RQ159242	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For Bay AMP work	25/Jan/2024	17:00	25/Jan/2024	23:30		PLANNED	Approved	25-Jan-24	17:00	25-Jan-24	23:30	
164	RQ159259	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	for AMP Works	25/Jan/2024	15:00	26/Jan/2024	23:00		PLANNED	Approved	25-Jan-24	15:00	26-Jan-24	23:00	

165	RQ159237	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	25/Jan/2024	15:00	25/Jan/2024	23:30		PLANNED	Approved	25-Jan-24	15:00	25-Jan-24	23:30	
166	RQ159241	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	For Bay AMP work	24/Jan/2024	17:00	24/Jan/2024	23:30		PLANNED	Approved	24-Jan-24	17:00	24-Jan-24	23:30	
167	RQ159236	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	24/Jan/2024	15:00	24/Jan/2024	23:30		PLANNED	Approved	24-Jan-24	15:00	24-Jan-24	23:30	
168	RQ159260	OCC_214	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	for AMP Works	23/Jan/2024	15:00	24/Jan/2024	23:00		PLANNED	Approved	23-Jan-24	15:00	24-Jan-24	23:00	
169	RQ159235	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	23/Jan/2024	15:00	23/Jan/2024	23:30		PLANNED	Approved	23-Jan-24	15:00	23-Jan-24	23:30	
170	RQ159257	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)		D	AMP work	23/Jan/2024	09:00	23/Jan/2024	18:00	AMP WORK	PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	
171	RQ159234	OCC_214	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)		D	For Bay AMP work	22/Jan/2024	15:00	22/Jan/2024	23:30		PLANNED	Approved	22-Jan-24	15:00	22-Jan-24	23:30	

172	RQ159233	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	20/Jan/2024	15:00	20/Jan/2024	23:30		PLANNED	Approved	20-Jan-24	15:00	20-Jan-24	23:30	
173	RQ159232	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For Bay AMP work	19/Jan/2024	15:00	19/Jan/2024	23:30		PLANNED	Approved	19-Jan-24	15:00	19-Jan-24	23:30	
174	RQ159231	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)		D	For Bay AMP work	18/Jan/2024	15:00	18/Jan/2024	23:30		PLANNED	Approved	18-Jan-24	15:00	18-Jan-24	23:30	
175	RQ159230	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE		D	For Bay AMP work	17/Jan/2024	15:00	17/Jan/2024	23:30		PLANNED	Approved	17-Jan-24	15:00	17-Jan-24	23:30	
176	RQ159229	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)		D	For Bay AMP work	16/Jan/2024	15:00	16/Jan/2024	23:30		PLANNED	Approved	16-Jan-24	15:00	16-Jan-24	23:30	
177	RQ159228	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)		D	For Bay AMP Work	15/Jan/2024	15:00	15/Jan/2024	23:30		PLANNED	Approved	15-Jan-24	15:00	15-Jan-24	23:30	
178	RQ159258	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)		C	FOR BAY EXTENSION WORKS NEEMUCH BAY TBCB	15/Jan/2024	09:00	20/Jan/2024	18:00	FOR BAY EXTENSION WORKS NEEMUCH BAY TBCB	PLANNED	Approved	15-Jan-24	09:00	20-Jan-24	18:00	
179	RQ159253	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)		D	AMP work	12/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	13-Jan-24	18:00	

180	RQ159266	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	For Bay AMP work	11/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	12-Jan-24	18:00	
181	RQ159252	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)		D	AMP work	10/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	11-Jan-24	18:00	
182	RQ159251	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
183	RQ159265	OCC_214	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	For Bay AMP work	09/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	10-Jan-24	18:00	
184	RQ159250	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)		D	AMP work	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	06-Jan-24	18:00	
185	RQ159249	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)		D	AMP work	03/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	04-Jan-24	18:00	
186	RQ159248	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)		D	AMP work	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	02-Jan-24	18:00	
187	RQ159255	OCC_214	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	31-Jan-24	18:00	

188	RQ159254	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	31-Jan-24	18:00	
189	RQ159256	OCC_214	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	31-Jan-24	18:00	
190	RQ158962	OCC_214	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	27/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Approved	27-Jan-24	08:00	27-Jan-24	18:00	
191	RQ159358	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	25/Jan/2024	15:00	26/Jan/2024	23:00		PLANNED	Approved	25-Jan-24	15:00	26-Jan-24	23:00	
192	RQ159384	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP work	24/Jan/2024	10:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	10:00	24-Jan-24	18:00	
193	RQ159357	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	23/Jan/2024	15:00	24/Jan/2024	23:00		PLANNED	Approved	23-Jan-24	15:00	24-Jan-24	23:00	

194	RQ159312	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	23/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Approved	23-Jan-24	15:00	23-Jan-24	23:00	
195	RQ159309	OCC_214	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	22/Jan/2024	15:00	22/Jan/2024	23:00		PLANNED	Approved	22-Jan-24	15:00	22-Jan-24	23:00	
196	RQ159356	OCC_214	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21/Jan/2024	15:00	22/Jan/2024	23:00		PLANNED	Approved	21-Jan-24	15:00	22-Jan-24	23:00	
197	RQ159387	OCC_214	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work	20/Jan/2024	10:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	10:00	20-Jan-24	18:00	
198	RQ159355	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	19/Jan/2024	15:00	20/Jan/2024	23:00		PLANNED	Approved	19-Jan-24	15:00	20-Jan-24	23:00	
199	RQ158197	OCC_214	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	For AMP Work.	19/Jan/2024	08:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	08:00	20-Jan-24	18:00	
200	RQ159395	OCC_214	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP work	18/Jan/2024	10:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	10:00	18-Jan-24	18:00	

201	RQ159388	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWER GRID	D	AMP work	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
202	RQ159354	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	17/Jan/2024	15:00	18/Jan/2024	23:00		PLANNED	Approved	17-Jan-24	15:00	18-Jan-24	23:00	
203	RQ158198	OCC_214	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	For AMP Work.	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Approved	17-Jan-24	08:00	18-Jan-24	18:00	
204	RQ159115	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	10:00	16-Jan-24	18:00	
205	RQ159394	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	10:00	16-Jan-24	18:00	
206	RQ159353	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	15/Jan/2024	15:00	16/Jan/2024	23:00		PLANNED	Approved	15-Jan-24	15:00	16-Jan-24	23:00	
207	RQ159361	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR CONSTRUCTION WORKS OF SS63 A1 PACKAGE	15/Jan/2024	15:00	20/Jan/2024	23:00		PLANNED	Approved	15-Jan-24	15:00	20-Jan-24	23:00	

208	RQ159417	OCC_214	cpcc3_sd	BAY	715 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	15/Jan/2024	09:00	15/Jan/2024	13:00		PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	13:00	
209	RQ159352	OCC_214	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	13/Jan/2024	15:00	14/Jan/2024	23:00		PLANNED	Approved	13-Jan-24	15:00	14-Jan-24	23:00	
210	RQ159416	OCC_214	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	POWER GRID	D	SF6 GAS Filling in CB	13/Jan/2024	14:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	14:00	13-Jan-24	18:00	
211	RQ159415	OCC_214	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	13/Jan/2024	09:00	13/Jan/2024	13:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	13:00	
212	RQ159414	OCC_214	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	12/Jan/2024	14:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	14:00	12-Jan-24	18:00	
213	RQ159393	OCC_214	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
214	RQ159413	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	12/Jan/2024	09:00	12/Jan/2024	13:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	13:00	

215	RQ159351	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	11/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Approved	11-Jan-24	15:00	12-Jan-24	23:00	
216	RQ159412	OCC_214	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	11/Jan/2024	14:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	14:00	11-Jan-24	18:00	
217	RQ159410	OCC_214	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	11/Jan/2024	09:00	11/Jan/2024	13:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	13:00	
218	RQ159113	OCC_214	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
219	RQ159328	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	FOR AMP WORK	09/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Approved	09-Jan-24	15:00	10-Jan-24	23:00	
220	RQ159350	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	09/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Approved	09-Jan-24	15:00	10-Jan-24	23:00	
221	RQ159409	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	SF6 GAS Filling in CB	09/Jan/2024	14:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	14:00	09-Jan-24	18:00	

222	RQ159391	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP work	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	18:00	
223	RQ159407	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	09/Jan/2024	09:00	09/Jan/2024	13:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	13:00	
224	RQ159406	OCC_214	cpcc3_sd	BAY	706 MAIN BAY - 765KV VARANASI-FATEHPUR (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	08/Jan/2024	14:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	14:00	08-Jan-24	18:00	
225	RQ159392	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	AMP work	08/Jan/2024	10:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	18:00	
226	RQ158199	OCC_214	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	For AMP Work.	08/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	09:00	09-Jan-24	18:00	
227	RQ159405	OCC_214	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	08/Jan/2024	09:00	08/Jan/2024	13:00		PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	13:00	
228	RQ159325	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	07/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Approved	07-Jan-24	15:00	08-Jan-24	23:00	

229	RQ159349	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	07/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Approved	07-Jan-24	15:00	08-Jan-24	23:00	
230	RQ159404	OCC_214	cpcc3_sd	BAY	704 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-2 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	06/Jan/2024	09:00	06/Jan/2024	13:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	13:00	
231	RQ159348	OCC_214	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Approved	05-Jan-24	15:00	06-Jan-24	23:00	
232	RQ159359	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Approved	05-Jan-24	15:00	06-Jan-24	23:00	
233	RQ159321	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWER GRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Approved	05-Jan-24	15:00	06-Jan-24	23:00	
234	RQ159402	OCC_214	cpcc3_sd	BAY	703 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	05/Jan/2024	09:00	05/Jan/2024	13:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	13:00	
235	RQ159400	OCC_214	cpcc3_sd	BAY	702 TIE BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG) AND 765KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SF6 GAS Filling in CB	04/Jan/2024	14:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	14:00	04-Jan-24	18:00	

236	RQ159397	OCC_214	cpcc3_sd	BAY	701 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	SF6 GAS Filling in CB	04/Jan/2024	09:00	04/Jan/2024	13:00		PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	13:00	
237	RQ158956	OCC_214	sldcrs_sd	BAY	7052T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	Quarterly maintenance work	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	
238	RQ159319	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	15:00	04-Jan-24	23:00	
239	RQ159335	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	15:00	04-Jan-24	18:00	
240	RQ159360	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	15:00	04-Jan-24	23:00	
241	RQ159347	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Approved	03-Jan-24	15:00	04-Jan-24	23:00	

242	RQ158201	OCC_214	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	03/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
243	RQ159362	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	02/Jan/2024	15:00	05/Jan/2024	23:00		PLANNED	Approved	02-Jan-24	15:00	05-Jan-24	23:00	
244	RQ158200	OCC_214	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	02/Jan/2024	08:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
245	RQ159318	OCC_214	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Jan/2024	15:00	02/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	15:00	02-Jan-24	23:00	
246	RQ159346	OCC_214	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Jan/2024	15:00	02/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	15:00	02-Jan-24	23:00	
247	RQ158941	OCC_214	slcdcs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	
248	RQ158948	OCC_214	slcdcs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	

249	RQ158944	OCC_214	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly maintenance work	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
250	RQ158945	OCC_214	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
251	RQ158946	OCC_214	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
252	RQ158943	OCC_214	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
253	RQ158963	OCC_214	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
254	RQ158958	OCC_214	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
255	RQ158959	OCC_214	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
256	RQ158960	OCC_214	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	18:00	

257	RQ158961	OCC_214	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
258	RQ158957	OCC_214	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
259	RQ158947	OCC_214	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
260	RQ158942	OCC_214	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly maintenance work	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
261	RQ159336	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	11/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Approved	11-Jan-24	15:00	12-Jan-24	23:00	
262	RQ159337	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	09/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Approved	09-Jan-24	17:00	10-Jan-24	23:00	
263	RQ158255	OCC_214	stuup_sd	BAY	705 TIE BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADAX problem by M/S GE T&D Engineer of 765 kV Un	08/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	09:00	11-Jan-24	17:00	
264	RQ158673	OCC_214	stuup_sd	BAY	704 MAIN BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADAX problem by M/S GE T&D Engineer of 765 kV Un	08/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	09:00	11-Jan-24	17:00	

265	RQ157988	OCC_214	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	06/Jan/2024	10:00	06/Jan/2024	15:00		PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	15:00	
266	RQ157987	OCC_214	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	05/Jan/2024	10:00	05/Jan/2024	15:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	15:00	
267	RQ158661	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	29/Jan/2024	17:00	30/Jan/2024	23:59		PLANNED	Approved	29-Jan-24	17:00	30-Jan-24	23:59	
268	RQ158660	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	22/Jan/2024	17:00	28/Jan/2024	23:59		PLANNED	Approved	22-Jan-24	17:00	28-Jan-24	23:59	
269	RQ158636	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For Shrouds & Bay extension/LBB testing	18/Jan/2024	09:30	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	09:30	18-Jan-24	18:00	
270	RQ158622	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Commissioning of 720 Bay	17/Jan/2024	17:00	18/Jan/2024	23:30		PLANNED	Approved	17-Jan-24	17:00	18-Jan-24	23:30	
271	RQ158601	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP work	17/Jan/2024	15:00	17/Jan/2024	23:00		PLANNED	Approved	17-Jan-24	15:00	17-Jan-24	23:00	
272	RQ158621	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work	16/Jan/2024	17:00	17/Jan/2024	23:30		PLANNED	Approved	16-Jan-24	17:00	17-Jan-24	23:30	
273	RQ158600	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	AMP work	16/Jan/2024	15:00	16/Jan/2024	23:00		PLANNED	Approved	16-Jan-24	15:00	16-Jan-24	23:00	
274	RQ158635	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For Shrouds & Bay extension/LBB testing	16/Jan/2024	09:30	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	09:30	16-Jan-24	18:00	
275	RQ158620	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work	15/Jan/2024	17:00	16/Jan/2024	23:30		PLANNED	Approved	15-Jan-24	17:00	16-Jan-24	23:30	
276	RQ158659	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Jan/2024	17:00	21/Jan/2024	23:59		PLANNED	Approved	15-Jan-24	17:00	21-Jan-24	23:59	
277	RQ158658	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	08/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Approved	08-Jan-24	17:00	14-Jan-24	23:59	

278	RQ158656	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	AMP work	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	07-Jan-24	17:00	08-Jan-24	23:59	
279	RQ158655	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	AMP work	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Approved	05-Jan-24	17:00	06-Jan-24	23:59	
280	RQ158642	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	AMP work	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Approved	05-Jan-24	17:00	06-Jan-24	23:59	
281	RQ158630	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	04/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	09:00	05-Jan-24	18:00	
282	RQ158654	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP work	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Approved	03-Jan-24	17:00	04-Jan-24	23:59	
283	RQ158638	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	
284	RQ158637	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP work	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
285	RQ158653	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP work	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	17:00	02-Jan-24	23:59	
286	RQ158657	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Jan/2024	17:00	07/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	17:00	07-Jan-24	23:59	
287	RQ158599	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP OF ICT	01/Jan/2024	10:00	31/Jan/2024	23:50		PLANNED	Approved	01-Jan-24	10:00	31-Jan-24	23:50	
288	RQ158629	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	02-Jan-24	18:00	
289	RQ159084	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
290	RQ159168	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	For Body Protection Scheme Modification and AMP works	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
291	RQ159178	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
292	RQ159167	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	For Body Protection Scheme Modification and AMP works	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	

293	RQ159166	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP Testing of Reactors and Protection Modifications	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
294	RQ159165	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP Testing of Reactors and Protection Modifications	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	18:00	
295	RQ158194	OCC_214	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP Work.	06/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	18:00	
296	RQ159179	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	18:00	
297	RQ158876	OCC_214	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks , Monsoon protection & To attend oil leakage if any.	03/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	10:00	06-Jan-24	18:00	
298	RQ159000	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify the carrier protection system	30/Jan/2024	11:00	30/Jan/2024	16:00		PLANNED	Approved	30-Jan-24	11:00	30-Jan-24	16:00	May be given subject to real time grid conditions/Jhajjar(CLP) consent/One circuit
299	RQ159001	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify the carrier protection system	29/Jan/2024	11:00	29/Jan/2024	16:00		PLANNED	Approved	29-Jan-24	11:00	29-Jan-24	16:00	May be given subject to real time grid conditions/Jhajjar(CLP) consent/One circuit
300	RQ158971	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	22/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	09:00	23-Jan-24	18:00	May be given subject to real time grid conditions/Jhajjar(CLP) consent/One circuit
301	RQ159034	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	for Shifting/ Modification of EHT Transmission line of HVPNL w.r.t proposed HORC Corridor.	20/Jan/2024	08:00	06/Feb/2024	18:00	for completion of the work in time bound manner in alignment of with the planned outage of APCPL-IGSTPS Jhajjar Unit-3	PLANNED	Approved	20-Jan-24	08:00	06-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Jhajjar(APCL) consent required/Only two continuous shutdown would be given at a time/Must be coordinated with unit outage of Jhajjar(APCL) in time bound manner.
302	RQ159035	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	for Shifting/ Modification of EHT Transmission line of HVPNL w.r.t proposed HORC Corridor.	20/Jan/2024	08:00	06/Feb/2024	18:00	for completion of the work in time bound manner in alignment of with the planned outage of APCPL-IGSTPS Jhajjar Unit-3	PLANNED	Approved	20-Jan-24	08:00	06-Feb-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Jhajjar(APCL) consent required/Only two continuous shutdown would be given at a time/Must be coordinated with unit outage of Jhajjar(APCL) in time bound manner.
303	RQ159003	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	18:00	

304	RQ158970	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	19/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	20-Jan-24	18:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit
305	RQ159002	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor.	18/Jan/2024	10:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	10:00	18-Jan-24	18:00	
306	RQ158973	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	17/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	09:00	18-Jan-24	18:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit
307	RQ158972	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	15/Jan/2024	09:00	16/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	09:00	16-Jan-24	18:00	May be given subject to real time grid conditions/Jhajar(CLP) consent/One circuit
308	RQ158980	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHAI Line Diversion/Shifting due to Newly construction of NH-Delhi-Katra Expressway in between tower no. KD83 & 84.	15/Jan/2024	08:00	27/Jan/2024	20:00		PLANNED	Approved	15-Jan-24	08:00	27-Jan-24	20:00	CEA clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already approved in previous OCC from 11th December to 23rd
309	RQ158981	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHAI Line Diversion/Shifting due to Newly construction of NH-Delhi-Katra Expressway in between tower no. KD83 & 84.	15/Jan/2024	08:00	27/Jan/2024	20:00		PLANNED	Approved	15-Jan-24	08:00	27-Jan-24	20:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already approved in previous OCC from 11th December to 23rd
310	RQ159025	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV PGCL_Fatehbad(Matana)-Nuhianwali line by firm engineer in presence of M&P Team	10/Jan/2024	10:00	10/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	17:00	
311	RQ159024	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV RGTPS_Khedar-Nuhianwali line by firm engineer in presence of M&P Team	09/Jan/2024	10:00	09/Jan/2024	17:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	17:00	
312	RQ158999	OCC_214	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc of line	04/Jan/2024	10:00	04/Jan/2024	17:00		PLANNED	Approved	04-Jan-24	10:00	04-Jan-24	17:00	

313	RQ158998	OCC_214	sidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc of line	03/Jan/2024	10:00	03/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:00	03-Jan-24	17:00	
314	RQ159096	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpoh-1	30/Jan/2024	10:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	30-Jan-24	10:00	30-Jan-24	18:00	
315	RQ158159	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AMP work of Line Equipment	30/Jan/2024	09:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Approved	30-Jan-24	09:00	30-Jan-24	18:00	
316	RQ159095	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	SD required for installation of Transmission Line arrester at tower loc no. 203, 205 & 232 along with non auto mode on 400 kV Kishenpur-New Wanpoh-I.	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	15-Jan-24	10:00	15-Jan-24	18:00	
317	RQ159094	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpoh-1	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
318	RQ159093	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpoh-1	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
319	RQ159088	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 219, 232, 247, L11/1 & L14/1 along with non auto mode on 400 kV Baglihar-New Wanpoh-I.	30/Jan/2024	10:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	30-Jan-24	10:00	30-Jan-24	18:00	

320	RQ158952	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWER GRID	D	For normalization of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400kV Fatehpur-Panki-2 under approved scheme of controlling fault current	30/Jan/2024	09:00	30/Jan/2024	12:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and changing of CT/CVT circuit at Kanpur end for by-pass mode of line at Kanpur S/s	PLANNED	Approved	30-Jan-24	09:00	30-Jan-24	12:00	
321	RQ158953	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper closing of 405-89B isolator after isolator retrofitment For jumper closing of 405-89B isolator after isolator retrofitment under approved scheme of controlling fault current	30/Jan/2024	09:00	30/Jan/2024	12:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and changing of CT/CVT circuit at Kanpur end for by-pass mode of line at Kanpur S/s	PLANNED	Approved	30-Jan-24	09:00	30-Jan-24	12:00	
322	RQ159027	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	29/Jan/2024	09:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	09:00	29-Jan-24	18:00	
323	RQ159026	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	26/Jan/2024	09:00	26/Jan/2024	18:00		PLANNED	Approved	26-Jan-24	09:00	26-Jan-24	18:00	
324	RQ158362	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of S/D based defects of the line	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly approve	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	

325	RQ158125	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	For AMP Work.	24/Jan/2024	10:00	24/Jan/2024	16:00	Kindly approve	PLANNED	Approved	24-Jan-24	10:00	24-Jan-24	16:00	
326	RQ158361	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOOA (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Approved	24-Jan-24	09:00	24-Jan-24	18:00	
327	RQ158983	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch.	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
328	RQ159112	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	C	NON auto mode to facilitate the sd of ckt-3	23/Jan/2024	10:00	27/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	23-Jan-24	10:00	27-Jan-24	18:00	May be given subject to real time grid conditions.
329	RQ159111	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	23/Jan/2024	10:00	27/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	23-Jan-24	10:00	27-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
330	RQ158982	OCC_214	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch.	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
331	RQ159029	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	21/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	21-Jan-24	08:00	23-Jan-24	18:00	
332	RQ158113	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH) - CHAMERA_1(NH) (PG) CKT-1	POWER GRID	D	For defect rectification as per observations under Comprehensive Audit Phase-II of NR-II.	21/Jan/2024	08:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	21-Jan-24	08:00	22-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
333	RQ158120	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	20/Jan/2024	09:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
334	RQ158359	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Jumper tightening of tension towers in Pir Panjal section	20/Jan/2024	09:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
335	RQ159172	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non auto to facilitate the sd of 400 kv Banalahamirpur line	20/Jan/2024	09:00	21/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	20-Jan-24	09:00	21-Jan-24	18:00	

336	RQ159148	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required for AMP/defect rectification with Non auto of 400KV Banala Amritsar	20/Jan/2024	09:00	21/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	20-Jan-24	09:00	21-Jan-24	18:00	
337	RQ158954	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	For jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400kV Kanpur-Panki-2 and 400kV Kanpur-Fatehpur-2	20/Jan/2024	08:00	20/Jan/2024	13:00	After jumper opening of 405-89B isolator, 400kV Panki-Fatehpur-2 will be charged as 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur after changing of relay setting at Panki and Fatehpur ends and normalisation of CT/CVT circuit at Kanpur end	PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	13:00	
338	RQ159082	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 288, 295 & 310 along with non auto mode on 400 kv Kishenpur-New Wanpoh-III.	19/Jan/2024	10:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	18:00	
339	RQ159081	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Non auto to facilitate the SD of CKT-4	19/Jan/2024	10:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	18:00	
340	RQ158950	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	
341	RQ158208	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	For attending Line Shut Down Nature Defects and Line bay AMP works	19/Jan/2024	09:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	
342	RQ158207	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	Non Auto mode .	19/Jan/2024	09:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	

343	RQ158121	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	19/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
344	RQ158205	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	For attending Line Shut Down Nature Defects and Line bay AMP works	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Approved	18-Jan-24	09:00	18-Jan-24	18:00	
345	RQ158206	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	Non Auto mode	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Approved	18-Jan-24	09:00	18-Jan-24	18:00	
346	RQ158358	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Jumper tightening of tension towers in Pir Panjal section	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Approved	18-Jan-24	09:00	18-Jan-24	18:00	
347	RQ159028	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	20-Jan-24	18:00	
348	RQ158789	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing of 765 kV D/C Khetri-Narela TL	18/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	20-Jan-24	18:00	
349	RQ159063	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 288, 295 & 310 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	17/Jan/2024	10:00	17/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	17-Jan-24	10:00	17-Jan-24	18:00	
350	RQ159064	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Non auto mode	17/Jan/2024	10:00	17/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	17-Jan-24	10:00	17-Jan-24	18:00	
351	RQ158940	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	09:00	17-Jan-24	18:00	
352	RQ158349	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	D	Non-Auto mode to facilitate the sd of Nalagar-Banala line.	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	17-Jan-24	08:00	18-Jan-24	18:00	
353	RQ158360	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (PG)	POWER GRID	D	Rectification of damaged peak at Loc. No. 281 and 283	16/Jan/2024	09:00	17/Jan/2024	18:00	Kindly approve	PLANNED	Approved	16-Jan-24	09:00	17-Jan-24	18:00	
354	RQ158095	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
355	RQ159097	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Non auto to facilitate the SD of New wanpoh-baglihar	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	15-Jan-24	10:00	15-Jan-24	18:00	

356	RQ158351	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	D	TL AMP works	15/Jan/2024	08:00	16/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	15-Jan-24	08:00	16-Jan-24	18:00	
357	RQ158114	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For defect rectification as per observations under Comprehensive Audit Phase-II of NR-II.	14/Jan/2024	08:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Approved	14-Jan-24	08:00	15-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
358	RQ158147	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Approved	13-Jan-24	10:00	13-Jan-24	18:00	
359	RQ158137	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Approved	13-Jan-24	10:00	13-Jan-24	18:00	
360	RQ158141	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	LINE EQUIPMENTS AMP WORK	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Approved	13-Jan-24	10:00	13-Jan-24	18:00	
361	RQ158357	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	13/Jan/2024	09:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	
362	RQ158136	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	For AMP Work.	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
363	RQ158135	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-NAKODAR LINE FOR TLM WORKS	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
364	RQ159087	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 140, 203 & 205 along with non auto mode on 400 kv Kishenpur-Baglihar-III & 400 kv New Wanpoh-Baglihar-I.	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
365	RQ158307	OCC_214	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	RIHAND -1 LINE TBC SAS INTEGRATION	12/Jan/2024	08:00	13/Jan/2024	18:00	LINE UNDERSHUTD OWN	PLANNED	Approved	12-Jan-24	08:00	13-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
366	RQ158094	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/Jan/2024	08:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	

367	RQ158157	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP Work.	11/Jan/2024	09:00	11/Jan/2024	17:00	Kindly approve	PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	17:00	
368	RQ158189	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	Installation of T-connectors to the jumpers having missing jumper bolts due to mismatch in holes of jumper cones & dead end.	11/Jan/2024	09:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
369	RQ158188	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	Non auto mode for 400kV Patiala-Ludhiana Ckt-1 may also be approved.	11/Jan/2024	09:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
370	RQ159279	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
371	RQ159079	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Non auto to facilitate the SD of CKT-4	10/Jan/2024	10:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
372	RQ159080	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 258, 267 & 282 along with non auto mode on 400 kV Kishenpur-New Wanpoh-III.	10/Jan/2024	10:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
373	RQ158939	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
374	RQ158932	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
375	RQ158186	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	Installation of T-connectors to the jumpers having missing jumper bolts due to mismatch in holes of jumper cones & dead end.	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
376	RQ158187	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	Non auto mode for 400kV Patiala-Ludhiana Ckt-2 may also be approved.	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	

377	RQ158903	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	10/Jan/2024	09:00	10/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
378	RQ159041	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Rectification of S/D nature defects	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
379	RQ158308	OCC_214	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) CKT-1	POWER GRID	C	FATEHPUR LINE TBS SAS INTEGARTION	10/Jan/2024	08:00	11/Jan/2024	18:00	LINE UNDERSHUTD OWN	PLANNED	Approved	10-Jan-24	08:00	11-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
380	RQ158951	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
381	RQ158931	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
382	RQ158938	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
383	RQ158158	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	For AMP Work.	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
384	RQ159280	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
385	RQ159315	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
386	RQ159040	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
387	RQ158092	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	09/Jan/2024	08:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	

388	RQ159060	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 258, 267 & 282 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	08/Jan/2024	10:00	08/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	18:00	
389	RQ159061	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	NON auto mode.	08/Jan/2024	10:00	08/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	18:00	
390	RQ158134	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	LINE EQUIPMENTS AMP WORK	08/Jan/2024	08:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
391	RQ158133	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-CHAMERA CKT-2 FOR TLM WORKS	08/Jan/2024	08:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
392	RQ159074	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Non auto to facilitate the SD of CKT-4	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
393	RQ159075	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 247, 249 & 252 along with non auto mode on 400 kV Kishenpur-New Wanpoh-III.	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
394	RQ159378	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	AMP work	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
395	RQ159320	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved					May be clubbed with S. No. 379.
396	RQ159058	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	NON auto mode.	04/Jan/2024	10:00	04/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	04-Jan-24	10:00	04-Jan-24	18:00	
397	RQ159057	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 247 & 249 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	04/Jan/2024	10:00	04/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	04-Jan-24	10:00	04-Jan-24	18:00	
398	RQ158969	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	

399	RQ158221	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work) .	04/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	04-Jan-24	08:00	06-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
400	RQ159116	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	03/Jan/2024	10:00	13/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	03-Jan-24	10:00	13-Jan-24	18:00	Subject to NHPC consent and no Generation loss. One ckt at a time may be availed.
401	RQ159317	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	
402	RQ158354	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	03/Jan/2024	09:00	03/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	Subject to NHPC consent and no Generation loss.
403	RQ158160	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	03/Jan/2024	09:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	Subject to NHPC consent and no Generation loss.
404	RQ158140	OCC_214	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.
405	RQ158139	OCC_214	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.
406	RQ158093	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
407	RQ159316	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
408	RQ159030	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
409	RQ159123	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW works	01/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	10:00	15-Jan-24	18:00	
410	RQ159122	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non auto mode for OPGW Works.	01/Jan/2024	09:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	15-Jan-24	18:00	

411	RQ158355	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Stringing of snapped conductor and hill cutting in span 21-22.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	Subject to NHPC consent and no Generation loss.
412	RQ159120	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required for reinstallation of balance aviation globules after OPGW works with Non auto of 400KV Banala Hamirpur and Hamirpur jalandhar	01/Jan/2024	09:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	15-Jan-24	18:00	
413	RQ159055	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 252 along with non auto mode on 400 kv Kishenpur-New Wanpoh-IV.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	
414	RQ159056	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	NON auto mode.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	
415	RQ159031	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	
416	RQ159297	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	AMP work	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
417	RQ159296	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	AMP work	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	18:00	
418	RQ159430	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	C	RECONDUCTORING WORK OF ALL 188 KM OF 400 KV KANKROLI JODHPUR LINE	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	Already approved and availed by utility, may be continued further. ATC Curtailment of 400 MW in NR Export.
419	RQ158352	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	Stringing work for rerouting of critical Tower No 334(DD+18)	01/Jan/2024	08:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	06-Jan-24	18:00	May be given subject to real time grid conditions/ no generation loss and SJVNL consent.
420	RQ158353	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	Stringing work for rerouting of critical Tower No 334(DD+18)	01/Jan/2024	08:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	06-Jan-24	18:00	May be given subject to real time grid conditions/ no generation loss and SJVNL consent.
421	RQ158142	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	

422	RQ158116	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Non auto mode . 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 .	01/Jan/2024	08:00	31/Jan/2024	23:59	Kindly approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	23:59	Subject to NHPC consent and no Generation loss.
423	RQ158345	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	07:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	07:00	31-Jan-24	18:00	
424	RQ158346	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	07:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	07:00	31-Jan-24	18:00	
425	RQ158117	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Jan/2024	00:00	31/Jan/2024	23:59	Kindly approve	PLANNED	Approved	01-Jan-24	00:00	31-Jan-24	23:59	Subject to NHPC consent and no Generation loss. One ckt at a time may be availed.
426	RQ158513	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	30/Jan/2024	08:00	31/Jan/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	30-Jan-24	08:00	31-Jan-24	18:00	
427	RQ158446	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects	28/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Approved	28-Jan-24	09:00	30-Jan-24	18:00	Subjected to WRPC approval

428	RQ158512	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28/Jan/2024	08:00	29/Jan/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	28-Jan-24	08:00	29-Jan-24	18:00	
429	RQ158434	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	To attend shutdown nature defects	27/Jan/2024	09:00	27/Jan/2024	18:00		PLANNED	Approved	27-Jan-24	09:00	27-Jan-24	18:00	
430	RQ158439	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	To attend shutdown nature defects	25/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	
431	RQ158444	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Bus Sectionalizer Commissioning Work	24/Jan/2024	17:00	26/Jan/2024	23:30		PLANNED	Approved	24-Jan-24	17:00	26-Jan-24	23:30	May be given from 1700 Hrs
432	RQ158438	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	24/Jan/2024	09:00	26/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	09:00	26-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
433	RQ158475	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For relay retrofit work (Both Main 1 and Main 2)	24/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	09:00	25-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC & BBMB consent.
434	RQ158488	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	For attending S/D nature defects	24/Jan/2024	09:00	25/Jan/2024	18:00	Non auto mode of Kaithal-Hisar ckt 1 required	PLANNED	Approved	24-Jan-24	09:00	25-Jan-24	18:00	
435	RQ158563	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	Rectification of Shutdown Nature defect	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	25-Jan-24	18:00	
436	RQ158510	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given and For line bay maintenance works	24/Jan/2024	08:00	25/Jan/2024	18:00	Non auto for 400 kV RAPPD-Kankroli	PLANNED	Approved	24-Jan-24	17:00	25-Jan-24	23:59	May be given from 1700 Hrs
437	RQ158432	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	To attend cross patrolling and shutdown nature defects	23/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	
438	RQ158540	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	AR Relay retrofitment	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
439	RQ158443	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Bus Sectionalizer Commissioning Work	22/Jan/2024	17:00	24/Jan/2024	23:30		PLANNED	Approved	22-Jan-24	17:00	24-Jan-24	23:30	May be given from 1700 Hrs
440	RQ158431	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and SHUT DOWN FOR RETROFITTING OF AUTO RECLOSE RELAY	22/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	

441	RQ158487	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	For attending S/D nature defects	22/Jan/2024	09:00	23/Jan/2024	18:00	Non auto mode of Kaithal-Hisar ckt 2 required	PLANNED	Approved	22-Jan-24	09:00	23-Jan-24	18:00	
442	RQ158534	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	AR Relay retrofitment	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
443	RQ158495	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	22/Jan/2024	08:00	24/Jan/2024	17:00		PLANNED	Approved	22-Jan-24	08:00	24-Jan-24	17:00	May be given subject to real time grid conditions.
444	RQ158511	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given and For attending S/D nature defects	22/Jan/2024	08:00	23/Jan/2024	18:00	Non auto for 400 kV RAPPCC-Chittorgarh	PLANNED	Approved	22-Jan-24	08:00	23-Jan-24	18:00	
445	RQ158437	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	21/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	21-Jan-24	09:00	23-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time.
446	RQ158445	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and S/d of line for testing of AR Relay retrofitment	21/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	21-Jan-24	09:00	23-Jan-24	18:00	
447	RQ158489	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For attending S/D nature defects	20/Jan/2024	09:00	20/Jan/2024	18:00	Non auto mode of Moga-Hisar ckt 2 required	PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
448	RQ158420	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	20/Jan/2024	08:00	20/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	18:00	
449	RQ158536	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	AR Relay retrofitment for tie bay	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
450	RQ158447	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and S/d of line for testing of AR Relay retrofitment	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	ATC-TTC of NR Export to be curtailed by 1350 MW. Subjected to WRPC approval
451	RQ158419	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
452	RQ158535	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	AR Relay retrofitment for main bay	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.

453	RQ158423	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects and 02 nos. A/R relay installation work	18/Jan/2024	09:30	20/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	09:30	20-Jan-24	18:00	
454	RQ158515	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of Line Differential Relay & Its Testing	18/Jan/2024	09:00	19/Jan/2024	19:00		PLANNED	Approved	18-Jan-24	09:00	19-Jan-24	19:00	May be given subject to real time grid conditions and THDC consent.
455	RQ158541	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AR Relay retrofitment	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
456	RQ158422	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	17/Jan/2024	08:00	17/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
457	RQ158542	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AR Relay retrofitment	17/Jan/2024	08:00	17/Jan/2024	23:59		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	23:59	
458	RQ158436	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor into service.	16/Jan/2024	17:30	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	17:30	16-Jan-24	18:00	
459	RQ158435	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking line reactor out of service.	16/Jan/2024	09:00	16/Jan/2024	09:30		PLANNED	Approved	16-Jan-24	09:00	16-Jan-24	09:30	
460	RQ158458	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by Powergrid.
461	RQ158455	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by Powergrid.
462	RQ158406	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	08:00	30-Jan-24	18:00	May be given from 1700 Hrs
463	RQ158404	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	17:00	30-Jan-24	23:59	May be given from 1700 Hrs
464	RQ158408	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	16-Jan-24	17:00	30-Jan-24	23:59	May be given from 1700 Hrs
465	RQ158547	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	10-Jan-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already

466	RQ158546	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Rejected						
467	RQ158545	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Rejected						
468	RQ158548	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	10-Jan-24	18:00		CEA clearance/PTCC clearance and Annexure B-7 required before charging/Only two continuous shutdown would be given at a time/Already
469	RQ158499	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	15/Jan/2024	09:30	16/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	17:00	16-Jan-24	23:59		May be given from 1700 Hrs
470	RQ158421	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects and 02 nos. A/R relay installation work	15/Jan/2024	09:30	17/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	09:30	17-Jan-24	18:00		
471	RQ158433	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	To attend cross patrolling and shutdown nature defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	18:00		
472	RQ158469	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	To Attend the shutdown defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	17:00	15-Jan-24	23:59		May be given from 1700 Hrs
473	RQ158514	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of Line Differential Relay & Its Testing	15/Jan/2024	09:00	16/Jan/2024	19:00		PLANNED	Approved	15-Jan-24	09:00	16-Jan-24	19:00		May be given subject to real time grid conditions and THDC consent.
474	RQ158496	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	15/Jan/2024	08:00	15/Jan/2024	18:00	A/R of RAPP-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	15-Jan-24	17:00	15-Jan-24	23:59		May be given from 1700 Hrs
475	RQ158498	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	15/Jan/2024	08:00	17/Jan/2024	17:00		PLANNED	Approved	15-Jan-24	08:00	17-Jan-24	17:00		Subjected to WRPC approval

476	RQ158468	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-1		D	To Attend the shutdown defects	14/Jan/2024	09:00	14/Jan/2024	18:00		PLANNED	Approved	14-Jan-24	17:00	14-Jan-24	23:59	May be given from 1700 Hrs
477	RQ158560	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP work	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	
478	RQ158441	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend shutdown nature defects	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	
479	RQ158552	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	13-Jan-24	18:00	
480	RQ158559	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	AMP WORKS	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
481	RQ158440	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	To attend shutdown nature defects	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
482	RQ158429	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and SHUT DOWN FOR RETROFITTING OF AUTO RECLOSE RELAY	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
483	RQ158550	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature defect	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
484	RQ158459	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For attending of the SD nature defects	11/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	12-Jan-24	18:00	
485	RQ158557	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
486	RQ158555	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Rectification of Shutdown Nature defect	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
487	RQ158565	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	10/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	11-Jan-24	18:00	
488	RQ158476	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	For Diversion	09/Jan/2024	09:00	24/Jan/2024	18:00	UPEIDA/ NHA1	PLANNED	Approved	11-Jan-24	09:00	20-Jan-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/UP Consent required.

489	RQ158558	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
490	RQ158544	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09/Jan/2024	08:00	09/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	23:59	
491	RQ158485	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	RETROFITMENT OF LINE SIDE CVT AT BBMB BHIWANI IN ADD CAP	08/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	09:00	09-Jan-24	18:00	May be given subject to real time grid conditions and BBMB consent.
492	RQ158553	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Rectification of Shutdown Nature defect	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
493	RQ158537	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	Relay retrofitment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
494	RQ158490	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	18:00	
495	RQ158564	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	18:00	
496	RQ158470	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	08/Jan/2024	07:00	09/Jan/2024	19:00		PLANNED	Approved	08-Jan-24	17:00	09-Jan-24	23:59	May be given from 1700 Hrs
497	RQ158471	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP3/OTOAP4/0	08/Jan/2024	07:00	09/Jan/2024	19:00		PLANNED	Approved	08-Jan-24	07:00	09-Jan-24	19:00	
498	RQ158538	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Relay retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	07-Jan-24	18:00	
499	RQ158539	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	AR Relay retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	07-Jan-24	18:00	

500	RQ158543	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06/Jan/2024	08:00	06/Jan/2024	23:59		PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	23:59	
501	RQ158442	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	To attend shutdown nature defects	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
502	RQ158474	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	Shutdown Maintenance	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from Dadri end/ NTPC consent.
503	RQ158486	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	RETROFITMENT OF LINE SIDE CVT AT BBMB BHIWANI IN ADD CAP	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	06-Jan-24	18:00	May be given subject to real time grid conditions and BBMB consent.
504	RQ158551	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode for installation of VD and Cu bond of E/W	05/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	06-Jan-24	18:00	
505	RQ158533	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	
506	RQ158562	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	04/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	05-Jan-24	18:00	
507	RQ158452	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	AR Relay retrofitment	03/Jan/2024	08:00	03/Jan/2024	20:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	20:00	
508	RQ158554	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non auto mode for installation of VD and Al bond of OPGW	03/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	04-Jan-24	18:00	
509	RQ158430	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	FOR AMP OF LINE BAY EQUIPMENT AT BAHADURGARH SS	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
510	RQ158453	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AR Relay retrofitment	02/Jan/2024	08:00	02/Jan/2024	20:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	20:00	
511	RQ158561	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	03-Jan-24	18:00	
512	RQ158569	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765kV bhada 2 - Sikar 2 TLC TW02	01/Jan/2024	09:00	02/Jan/2024	17:00	SD to be availed in last week of Dec-23	PLANNED	Approved	01-Jan-24	17:00	02-Jan-24	23:59	May be given from 1700 Hrs
513	RQ158456	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by Powergrid.
514	RQ158457	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Rejected					Request withdrawn by Powergrid.

515	RQ158405	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	17:00	15-Jan-24	23:59	May be given from 1700 Hrs
516	RQ158403	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	17:00	15-Jan-24	23:59	May be given from 1700 Hrs
517	RQ158407	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Approved	01-Jan-24	17:00	15-Jan-24	23:59	May be given from 1700 Hrs
518	RQ158454	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	AR Relay retrofitment	01/Jan/2024	08:00	01/Jan/2024	20:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	20:00	
519	RQ158497	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconducing works	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	ATC Curtailment of 500 MW in NR Export.
520	RQ158509	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Shutdown of OPGW installation works under NROSS Scheme aand	01/Jan/2024	08:00	01/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
521	RQ158556	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non auto mode for installation of VD and Al bond of OPGW	01/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	02-Jan-24	18:00	
522	RQ159209	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	08:00	30-Jan-24	18:00	
523	RQ159182	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	17:00	30-Jan-24	23:59	May be given from 1700 Hrs
524	RQ159181	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	17:00	30-Jan-24	23:59	May be given from 1700 Hrs
525	RQ159208	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	08:00	29-Jan-24	18:00	
526	RQ159194	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	17/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	18-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and no other outage from both ends.

527	RQ159147	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	13-Jan-24	18:00	
528	RQ159146	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
529	RQ159180	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	12/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	17:00	18-Jan-24	23:59	May be given from 1700 Hrs
530	RQ159185	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	12/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	17:00	18-Jan-24	23:59	May be given from 1700 Hrs
531	RQ159145	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
532	RQ159127	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Modification/shifting work of 400kv S/C STPS-Ratangarh transmission line Ckt - I (at NH / Bharatrnala crossing) under Deposit work of NHAJ (Supervision by the RVPN) by M/S Man Structurals Pvt Ltd. , Jaipur	07/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	25-Jan-24	18:00	May be given postponed further to avoid peak demand period of rajasthan/Rajasthan consent.
533	RQ159183	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	05/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	17:00	11-Jan-24	23:59	May be given from 1700 Hrs
534	RQ159184	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	05/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	17:00	11-Jan-24	23:59	May be given from 1700 Hrs

535	RQ159124	OCC_214	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	1. Maintenance Work of Bay elements at CTPP End. 2. Attending Hotspot of Line Isolator.	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and no other shutdown from both end.
536	RQ159380	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Shutdown of OPGW installation works under NROSS Scheme aand	01/Jan/2024	08:00	01/Jan/2024	18:00	Shutdown on daily basis for formation of Diamond structure.	PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan consent.
537	RQ158246	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTING AND EARTH WIRE TIGHTING OF LINE . DURING SHUTDOWN 400 X KV BANDA WILL FEED THROUGH 400 KV BANDA -ORAI LINE	29/Jan/2024	10:00	30/Jan/2024	17:00		PLANNED	Approved	29-Jan-24	10:00	30-Jan-24	17:00	
538	RQ158224	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 -MATHURA (UP) CKT-1	UPPTCL	D	For line jumper tightening, polymer cleaning and other work	28/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	28-Jan-24	08:00	31-Jan-24	18:00	
539	RQ158236	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* COMMISSIONING OF 50MVAR LINE REACTOR	24/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	09:00	30-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time
540	RQ158170	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
541	RQ158672	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* S/D REQUIRED FOR SAFETY PURPOSE (ERECTION OF 50MVAR LINE REACTOR BUSHING >X= ,RADIATOR, CONSERVATOR AND OTHER EQUIPMENTS)	16/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	09:00	22-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends.
542	RQ158169	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -SIKANDRABAD (UP) CKT-1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
543	RQ158217	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(J P) (UP) CKT-1	UPPTCL	D	Offline energy meter calibration	12/Jan/2024	13:00	12/Jan/2024	19:00		PLANNED	Approved	12-Jan-24	13:00	12-Jan-24	19:00	
544	RQ158251	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Jan/2024	10:00	12/Jan/2024	16:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	16:00	

545	RQ158216	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Offline energy meter calibration	12/Jan/2024	08:00	12/Jan/2024	13:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	13:00	
546	RQ158249	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Jan/2024	10:00	11/Jan/2024	16:00		PLANNED	Approved	11-Jan-24	10:00	11-Jan-24	16:00	
547	RQ158253	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Jumper tightening work will be carried out at tower no. 20 of mentioned X line.	10/Jan/2024	10:00	10/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	17:00	
548	RQ158877	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* rection of bushings in new 63 mvar line reactor at 400 kv s/s Bareilly	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
549	RQ158967	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 & 3719 for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	09/Jan/2024	08:00	09/Jan/2024	18:00	Simultaneous S/D of both ckts are required	PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
550	RQ158968	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 & 3719 for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	09/Jan/2024	08:00	09/Jan/2024	18:00	Simultaneous S/D of both ckts are required	PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
551	RQ158254	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF ALIGARH BAY for bay maintenance (line shutdown required)	08/Jan/2024	10:00	08/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	17:00	
552	RQ158853	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	C	220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f as it's tie bay is incomplete)	05/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	05-Jan-24	09:00	11-Jan-24	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time from both ends.

553	RQ158175	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	Rectification of S/D nature defects	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
554	RQ158400	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	DIVERSION WORK FOR NHAI	02/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	10:00	16-Jan-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time
555	RQ158252	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* Resagging of conductor ,looping chopping of trees, bird nest removing >X jumper tightening and other m<(>&<)>r work at 400kv a	02/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	04-Jan-24	18:00	
556	RQ158228	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* preventive maintenance and testing	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
557	RQ158671	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Power line crossing between T.No 318-319 of 400 KV Anpara-Sarnath L3 SC >X line due to construction of LILO of 400 KV Varanas	01/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	03-Jan-24	18:00	May be given subject to real time grid conditions and no other shutdown from both end.
558	RQ158878	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive miantenace of bay and to out 50 Mvar line reactor from ckt >X at 400 KV S/S Bareilly	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	
559	RQ158815	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	As 400KV Amargarh-2 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 400KV Amargarh-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	26/Jan/2024	09:00	26/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	26-Jan-24	09:00	26-Jan-24	18:00	

560	RQ158814	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NR SS XXIX	D	Isolator retrofitting of 400KV Amargarh-1 Bay (40689C & 40689L ISOLATORS). The S/D is taken to Bypass the 40689L isolator, the conductor from CT to 40689L isolator shall be removed. For 40689C, Temporary arrangement will be made from CT to TBC connection so that 40789C isolator droppers from TBC shall be removed and WAGOORA-Amargarh-1 may be charged via 400kV TBC afterwards.	13/Jan/2024	09:00	13/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	
561	RQ158810	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	As 400KV Amargarh-1 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 400KV Amargarh-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	12/Jan/2024	09:00	12/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
562	RQ158356	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
563	RQ158365	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	for AMP Works	05/Jan/2024	09:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	

564	RQ158366	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	For attending minor oil leakage in CTs.	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
565	RQ158809	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Isolator retrofitting of 400KV Amargarh-1 Bay (40789C & 40789L ISOLATORS). The S/D is taken to Bypass the 40789L isolator, the conductor from CT to 40789L isolator shall be removed. For 40789C, Temporary arrangement will be made from CT to TBC connection so that 40789C isolator droppers from TBC shall be removed and WAGOORA-Amargarh-1 may be charged via 400kV TBC afterwards.	01/Jan/2024	09:00	01/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	
566	RQ159372	OCC_214	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators and fixing of birds' scare	25/Jan/2024	08:00	25/Jan/2024	17:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	17:00	
567	RQ159370	OCC_214	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and fixing of bird scare	24/Jan/2024	08:00	24/Jan/2024	17:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	17:00	
568	RQ158219	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	AMP (Bay- 409) : CB, Isolators, Earthswitchs	18/Jan/2024	08:00	20/Jan/2024	19:00		PLANNED	Approved	18-Jan-24	08:00	20-Jan-24	19:00	May be given on daily basis subject to real time grid conditions and no other shutdown from both end.
569	RQ158218	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	AMP (Bay- 412) : CB, Isolators, Earthswitchs	15/Jan/2024	08:00	17/Jan/2024	19:00		PLANNED	Approved	15-Jan-24	08:00	17-Jan-24	19:00	May be given on daily basis subject to real time grid conditions and no other shutdown from both end.
570	RQ158211	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,PATRAN	D	Non Auto mode .	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	
571	RQ158212	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PATRAN	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	

572	RQ158210	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PA TRAN	D	Non Auto mode	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	
573	RQ158209	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,PA TRAN	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	
574	RQ159343	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	'Annual maintenance and Protection testing of bay 423 equipments.	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
575	RQ159339	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	'Annual maintenance and Protection testing of bay 424 equipments.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
576	RQ159342	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	'Annual maintenance and Protection testing of bay 423 equipments.	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
577	RQ159338	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	'Annual maintenance and Protection testing of bay 424 equipments.	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
578	RQ158787	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1	PBTS	D	Stringing of 765 kV D/C Khetri-Narela TL	22/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	17:00	24-Jan-24	23:59	May be given from 1700 Hrs
579	RQ158788	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	PBTS	D	Stringing of 765 kV D/C Khetri-Narela TL	22/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	17:00	24-Jan-24	23:59	May be given from 1700 Hrs
580	RQ159311	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension tower fittings	18/Jan/2024	10:30	18/Jan/2024	17:30		PLANNED	Approved	18-Jan-24	10:30	18-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.
581	RQ159308	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension tower fittings	17/Jan/2024	10:30	17/Jan/2024	17:30		PLANNED	Approved	17-Jan-24	10:30	17-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.
582	RQ159306	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension tower fittings	16/Jan/2024	10:30	16/Jan/2024	17:30		PLANNED	Approved	16-Jan-24	10:30	16-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.
583	RQ159304	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension tower fittings	15/Jan/2024	10:30	15/Jan/2024	17:30		PLANNED	Approved	15-Jan-24	10:30	15-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.
584	RQ159310	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DT L	D	Tightening of tension tower fittings	11/Jan/2024	10:30	11/Jan/2024	17:30		PLANNED	Approved	11-Jan-24	10:30	11-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.

585	RQ159307	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Tightening of tension tower fittings	10/Jan/2024	10:30	10/Jan/2024	17:30		PLANNED	Approved	10-Jan-24	10:30	10-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.	
586	RQ159305	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Tightening of tension tower fittings	09/Jan/2024	10:30	09/Jan/2024	17:30		PLANNED	Approved	09-Jan-24	10:30	09-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.	
587	RQ159303	OCC_214	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Tightening of tension tower fittings	08/Jan/2024	10:30	08/Jan/2024	17:30		PLANNED	Approved	08-Jan-24	10:30	08-Jan-24	17:30	May be given subject to real time grid conditions and load management by Delhi.	
588	RQ158348	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	TL AMP works	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	17-Jan-24	08:00	18-Jan-24	18:00		
589	RQ158350	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Non-Auto mode to facilitate the sd of Nalagarh-koldam	15/Jan/2024	08:00	16/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	15-Jan-24	08:00	16-Jan-24	18:00		
590	RQ158347	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Rejected						
591	RQ158786	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Stringing of 765 kv D/C Khetri-Narela TL	15/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	17-Jan-24	18:00	May be given subject to real time grid conditions and NRSS36/Rajasthan consent.	
592	RQ158785	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Stringing of 765 kv D/C Khetri-Narela TL	15/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	17-Jan-24	18:00	May be given subject to real time grid conditions and NRSS36/Rajasthan consent.	
593	RQ158966	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00		
594	RQ158965	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00		
595	RQ158250	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/Jan/2024	10:00	09/Jan/2024	16:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	16:00		
596	RQ159367	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-	PSTCL	D	General Maintenance/ Jumpers tightening	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00		

597	RQ159369	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
598	RQ159368	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
599	RQ159366	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 61 to 80	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
600	RQ159032	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	Rectification of S/D nature defects	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
601	RQ159032	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	New 80 MVAR line reactor to be taken in service at Bareilly (PG) end after reactor replacement work under ADD-CAP	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
602	RQ158103	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP Work.	09/Jan/2024	10:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	18:00	
603	RQ158102	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP Work.	08/Jan/2024	09:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	18:00	
604	RQ158929	OCC_214	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	D	AMP works of Bays at both ends Substations (400kV Kadarapur & 400kV Sohna Road Substation)	05/Jan/2024	08:00	05/Jan/2024	20:00	Annual Maintenance	PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	20:00	
605	RQ158928	OCC_214	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	AMP works of Bays at both ends Substations (400kV Kadarapur & 400kV Sohna Road Substation)	03/Jan/2024	08:00	03/Jan/2024	20:00	Annual Maintenance	PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	20:00	
606	RQ158182	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For AMP and Protection testing works	04/Jan/2024	09:00	04/Jan/2024	13:00	Kindly approve	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	13:00	
607	RQ158181	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP and Protection testing works	03/Jan/2024	09:00	03/Jan/2024	13:00	Kindly approve	PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	13:00	

608	RQ158174	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TP S(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	Rectification of S/D nature defects	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	
609	RQ159017	OCC_214	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	17:00	30-Jan-24	23:59	May be given from 1700 Hrs
610	RQ158389	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	23/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	
611	RQ158388	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	
612	RQ159018	OCC_214	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Remaning two phase stringing work of Bus-Bar for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
613	RQ158996	OCC_214	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	08:00	29-Jan-24	18:00	
614	RQ158991	OCC_214	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
615	RQ158990	OCC_214	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
616	RQ158850	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40889B jumper removal for isolator retrofitting of ICT-1	29/Jan/2024	08:00	29/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	29-Jan-24	08:00	29-Jan-24	18:00	
617	RQ158849	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40889A jumper removal for isolator retrofitting of ICT-1	28/Jan/2024	09:00	28/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	28-Jan-24	09:00	28-Jan-24	18:00	
618	RQ158845	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (40689B)	25/Jan/2024	09:00	25/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	

619	RQ158844	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (40689A)	24/Jan/2024	09:00	24/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	24-Jan-24	09:00	24-Jan-24	18:00	
620	RQ158101	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For AMP Work.	23/Jan/2024	10:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	10:00	23-Jan-24	18:00	
621	RQ158100	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For AMP Work.	22/Jan/2024	10:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	10:00	22-Jan-24	18:00	
622	RQ158836	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (406), Jumpers of 400kV BUS-2 will be removed to isolate the 40689B isolator completely.	15/Jan/2024	09:00	15/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	18:00	
623	RQ158835	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (406), Jumpers of 400kV BUS-1 will be removed to isolate the 40689A isolator completely.	14/Jan/2024	09:00	14/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	14-Jan-24	09:00	14-Jan-24	18:00	
624	RQ159177	OCC_214	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	
625	RQ159176	OCC_214	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	18:00	
626	RQ158907	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 400 kV Bus-2 AT SAMBA SUBSTATION	10/Jan/2024	09:00	10/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
627	RQ158091	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	For AMP Work.	10/Jan/2024	08:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	10-Jan-24	08:00	11-Jan-24	18:00	
628	RQ159051	OCC_214	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
629	RQ158906	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 400 kV Bus-1 AT SAMBA SUBSTATION	09/Jan/2024	09:00	09/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
630	RQ158827	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (40789B)	09/Jan/2024	09:00	09/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
631	RQ158826	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (40789A)	08/Jan/2024	09:00	08/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	18:00	
632	RQ159382	OCC_214	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
633	RQ159050	OCC_214	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	18:00	

634	RQ159383	OCC_214	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	18:00	
635	RQ158834	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For erection of IPS tube etc. after retrofitting of 40189B Isolator of TBC bay Isolator to be connected to Bus-2.	05/Jan/2024	09:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
636	RQ158833	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For erection of IPS tube etc. after retrofitting of 40189A Isolator of TBC bay Isolator to be connected to Bus-1.	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
637	RQ158090	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	For AMP Work.	04/Jan/2024	08:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Approved	04-Jan-24	08:00	05-Jan-24	18:00	
638	RQ158191	OCC_214	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	04/Jan/2024	08:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Approved	04-Jan-24	08:00	24-Jan-24	18:00	May be allowed subject to no other outage.
639	RQ158824	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (407), Jumpers of 400kV BUS-2 will be removed to isolate the 40789B isolator completely.	03/Jan/2024	09:00	03/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	
640	RQ158823	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (407), Jumpers of 400kV BUS-1 will be removed to isolate the 40789A isolator completely.	02/Jan/2024	09:00	02/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
641	RQ158190	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 400 kV AIS Bus-2	02/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	08:00	03-Jan-24	18:00	
642	RQ158154	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection and Commissioning work of New Equipment under 400 kV Bay Extension Package at Kishenpur S/s(Package No.:N2JM/C&M/CS/04(21).	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	
643	RQ158757	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	28/Jan/2024	00:00	28/Jan/2024	00:00		PLANNED	Approved	28-Jan-24	00:00	28-Jan-24	00:00	
644	RQ158756	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	27/Jan/2024	00:00	27/Jan/2024	00:00		PLANNED	Approved	27-Jan-24	00:00	27-Jan-24	00:00	

645	RQ158718	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Approved	26-Jan-24	17:00	31-Jan-24	23:59	May be given from 1700 Hrs
646	RQ158755	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	26/Jan/2024	00:00	26/Jan/2024	00:00		PLANNED	Approved	26-Jan-24	00:00	26-Jan-24	00:00	
647	RQ158754	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	25/Jan/2024	00:00	25/Jan/2024	00:00		PLANNED	Approved	25-Jan-24	00:00	25-Jan-24	00:00	
648	RQ158753	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	24/Jan/2024	00:00	24/Jan/2024	00:00		PLANNED	Approved	24-Jan-24	00:00	24-Jan-24	00:00	
649	RQ158752	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	23/Jan/2024	00:00	23/Jan/2024	00:00		PLANNED	Approved	23-Jan-24	00:00	23-Jan-24	00:00	
650	RQ158691	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	22/Jan/2024	17:00	25/Jan/2024	23:30		PLANNED	Approved	22-Jan-24	17:00	25-Jan-24	23:30	May be given from 1700 Hrs
651	RQ158751	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	22/Jan/2024	00:00	22/Jan/2024	00:00		PLANNED	Approved	22-Jan-24	00:00	22-Jan-24	00:00	
652	RQ158750	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	21/Jan/2024	00:00	21/Jan/2024	00:00		PLANNED	Approved	21-Jan-24	00:00	21-Jan-24	00:00	
653	RQ158764	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	FOR AMP WORK	19/Jan/2024	08:00	19/Jan/2024	20:00	AMP work	PLANNED	Approved					May be clubbed with S. No. 670
654	RQ158717	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Approved	18-Jan-24	17:00	25-Jan-24	23:59	May be given from 1700 Hrs
655	RQ158763	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	FOR AMP WORK	18/Jan/2024	08:00	18/Jan/2024	20:00	AMP work	PLANNED	Approved					May be clubbed with S. No. 676
656	RQ158690	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	17/Jan/2024	17:00	20/Jan/2024	23:30		PLANNED	Approved	17-Jan-24	17:00	20-Jan-24	23:30	May be given from 1700 Hrs
657	RQ158727	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		C	for bay augmentation work for Jodhpur line 403 bay	17/Jan/2024	09:00	19/Jan/2024	17:00		PLANNED	Approved	17-Jan-24	09:00	19-Jan-24	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time
658	RQ158689	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	16/Jan/2024	17:00	19/Jan/2024	23:30		PLANNED	Approved	16-Jan-24	17:00	19-Jan-24	23:30	May be given from 1700 Hrs

659	RQ158694	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Approved	16-Jan-24	09:00	17-Jan-24	07:00	May be given subject to real time grid conditions/One BUS shutdown at a time
660	RQ158714	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Approved	15-Jan-24	17:00	16-Jan-24	23:59	May be given from 1700 Hrs
661	RQ158688	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	15/Jan/2024	17:00	18/Jan/2024	23:30		PLANNED	Approved	15-Jan-24	17:00	18-Jan-24	23:30	May be given from 1700 Hrs
662	RQ158726	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		C	for bay augmentation work for Jodhpur line 401 bay	15/Jan/2024	09:00	16/Jan/2024	17:00		PLANNED	Approved	15-Jan-24	09:00	16-Jan-24	17:00	May be given subject to real time grid conditions/One BUS shutdown at a time
663	RQ158697	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	Bay Extension works for NEEMUCH BAY TBCB works	15/Jan/2024	08:00	20/Jan/2024	18:00	Bay Extension works for NEEMUCH BAY TBCB works	PLANNED	Approved	15-Jan-24	08:00	20-Jan-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time
664	RQ158713	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Approved	13-Jan-24	17:00	14-Jan-24	23:59	May be given from 1700 Hrs
665	RQ158749	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	13/Jan/2024	00:00	13/Jan/2024	00:00		PLANNED	Approved	13-Jan-24	00:00	13-Jan-24	00:00	
666	RQ158674	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	AMP work	12/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Approved	12-Jan-24	15:00	12-Jan-24	23:00	
667	RQ158748	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	12/Jan/2024	00:00	12/Jan/2024	00:00		PLANNED	Approved	12-Jan-24	00:00	12-Jan-24	00:00	
668	RQ158712	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	AMP WORKS	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Approved	11-Jan-24	17:00	12-Jan-24	23:59	May be given from 1700 Hrs
669	RQ158747	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	11/Jan/2024	00:00	11/Jan/2024	00:00		PLANNED	Approved	11-Jan-24	00:00	11-Jan-24	00:00	
670	RQ158759	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	FOR BAY EXTENTION WORK UNDER TBCB	10/Jan/2024	08:00	11/Jan/2024	20:00	BAY EXTENTION WORK	PLANNED	Approved	10-Jan-24	08:00	11-Jan-24	20:00	May be given subject to real time grid conditions/One BUS shutdown at a time
671	RQ158746	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	10/Jan/2024	00:00	10/Jan/2024	00:00		PLANNED	Approved	10-Jan-24	00:00	10-Jan-24	00:00	
672	RQ158711	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	AMP WORKS	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	17:00	10-Jan-24	23:59	May be given from 1700 Hrs
673	RQ158716	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	09/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	17:00	17-Jan-24	23:59	May be given from 1700 Hrs

674	RQ158766	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	HOTSPOT AT BUS ISOLATOR AND ISOLATOR ALIGNMENT ISSUE	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
675	RQ158698	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	Bay Extension works for NEEMUCH BAY TBCB works	08/Jan/2024	08:00	13/Jan/2024	18:00	Bay Extension works for NEEMUCH BAY TBCB works	PLANNED	Approved	08-Jan-24	08:00	13-Jan-24	18:00	May be allowed subject to no other outage/One BUS shutdown at a time
676	RQ158758	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	FOR BAY EXTENTION WORK UNDER TBCB	08/Jan/2024	08:00	09/Jan/2024	20:00	BAY EXTENTION WORK	PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	20:00	May be given subject to real time grid conditions/One BUS shutdown at a time
677	RQ158679	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)		D	AMP OF 400 KV BUS-1	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
678	RQ158765	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP & TO RECTIFY ISOLATOR ALIGNMENT ISSUE	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
679	RQ158772	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	17:00	
680	RQ158771	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP work	02/Jan/2024	09:00	02/Jan/2024	17:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	17:00	
681	RQ158715	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	01/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	17:00	08-Jan-24	23:59	May be given from 1700 Hrs
682	RQ159016	OCC_214	slcsrcs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	27/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Approved	27-Jan-24	08:00	27-Jan-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
683	RQ158306	OCC_214	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Gen-1 Bus 1 isolator replacement	26/Jan/2024	08:00	29/Jan/2024	18:00	Bus -1 under shutdown	PLANNED	Approved	26-Jan-24	08:00	29-Jan-24	18:00	May be given subject to real time grid conditions/One BUS
684	RQ158305	OCC_214	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Bus coupler-1 Bus1 isolator replacement	23/Jan/2024	08:00	25/Jan/2024	18:00	Bus-1 undershutdown	PLANNED	Approved	23-Jan-24	08:00	25-Jan-24	18:00	May be given subject to real time grid conditions/One BUS
685	RQ158301	OCC_214	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	Rihand-1 Bus 3 isolator Hot spot work	16/Jan/2024	08:00	17/Jan/2024	18:00	Bus 3 shutdown required	PLANNED	Approved	16-Jan-24	08:00	17-Jan-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
686	RQ158300	OCC_214	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Bus coupler -1 Bus 2 isolator replacement	05/Jan/2024	08:00	08/Jan/2024	18:00	Bus 2 under shutdown	PLANNED	Approved	05-Jan-24	08:00	08-Jan-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
687	RQ158299	OCC_214	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Bus 2 shutdown for Lucknow line isolator replacement	01/Jan/2024	08:00	04/Jan/2024	18:00	Bus 2 under shutdown	PLANNED	Approved	01-Jan-24	08:00	04-Jan-24	18:00	May be given subject to real time grid conditions/One BUS shutdown at a time
688	RQ159092	OCC_214	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	वार्षिक मरम्मत हेतु	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	

689	RQ159091	OCC_214	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	त्रैमासिक मरम्मत हेतु	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
690	RQ158670	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Constructions and maintenance work	22/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	17:00	23-Jan-24	23:59	May be given from 1700 Hrs
691	RQ158669	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Constructions and maintenance work	20/Jan/2024	09:00	21/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	17:00	21-Jan-24	23:59	May be given from 1700 Hrs
692	RQ158993	OCC_214	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
693	RQ158992	OCC_214	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
694	RQ158588	OCC_214	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* General Maintenance work will be carried out during this shutdown period X of 400 kv Main Bus 1st at 400 kv S/s Greater Noid	21/Jan/2024	10:00	21/Jan/2024	17:00		PLANNED	Approved	21-Jan-24	10:00	21-Jan-24	17:00	
695	RQ158015	OCC_214	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	19/Jan/2024	09:00	19/Jan/2024	17:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	17:00	
696	RQ158081	OCC_214	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV 'A'BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE X CONDUCTOR OF 315MVA ICT-II	18/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Approved	18-Jan-24	10:00	24-Jan-24	17:00	May be allowed subject to no other outage.
697	RQ158014	OCC_214	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	16/Jan/2024	09:00	16/Jan/2024	17:00		PLANNED	Approved	16-Jan-24	09:00	16-Jan-24	17:00	
698	RQ157975	OCC_214	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-1)	16/Jan/2024	09:00	16/Jan/2024	17:30		PLANNED	Approved	16-Jan-24	09:00	16-Jan-24	17:30	
699	RQ157974	OCC_214	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	15/Jan/2024	09:00	15/Jan/2024	17:30		PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	17:30	
700	RQ158079	OCC_214	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(UP)	UPPTCL	D	* Routine testing and routine maintenance of Bus	11/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	10:00	12-Jan-24	18:00	

701	RQ158156	OCC_214	stuup_sd	BUS	400 KV HARDUAGANJ (UP) - BUS 2	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	11/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	12-Jan-24	18:00	
702	RQ158155	OCC_214	stuup_sd	BUS	400 KV HARDUAGANJ (UP) - BUS 1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	10-Jan-24	18:00	
703	RQ158080	OCC_214	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	* Routine Testing and General Maintenance of BUS	08/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	10:00	09-Jan-24	18:00	
704	RQ158863	OCC_214	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	C	220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f	05/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	05-Jan-24	09:00	11-Jan-24	17:00	May be allowed subject to no other outage.
705	RQ158019	OCC_214	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and ICT I pantograph maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
706	RQ158997	OCC_214	slidchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For set right the 415 Bus Bay CB Status in Bus Bar Protection Relay	08/Jan/2024	10:00	08/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	17:00	
707	RQ158374	OCC_214	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	ERECTION, STRINGING & TESTING OF 400kV BAY EXTENSION PACKAGES	07/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Approved	07-Jan-24	17:00	12-Jan-24	23:00	May be given from 1700 Hrs
708	RQ158373	OCC_214	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	ERECTION, STRINGING & TESTING OF 400kV BAY EXTENSION PACKAGES	01/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	17:00	06-Jan-24	23:00	May be given from 1700 Hrs
709	RQ158148	OCC_214	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.
710	RQ158149	OCC_214	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.

711	RQ158879	OCC_214	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWER GRID	D	FOR AMP WORK	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
712	RQ158082	OCC_214	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* To replace 50 MVAR line reactor of 400 KV bareilly - Unnao ckt II with X new 63 MVAR line Reactor at 400 KV S/S bareilly	01/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	30-Jan-24	18:00	Already approved and availed by utility, may be continued further.
713	RQ159126	OCC_214	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	
714	RQ159189	OCC_214	sldcps_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of isolator 409 89L, 409 LA and Bushing tightness of terminal connectors and cleaning of Marshalling boxes	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
715	RQ159186	OCC_214	sldcps_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of isolator 408 89B,408 CB, 408CT, 409 CT and 409 89ATightness of terminal connectors and cleaning of Marshalling boxes	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
716	RQ158171	OCC_214	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	OIL FILTRATION	22/Jan/2024	08:00	28/Jan/2024	22:00	Power Evacuation will be available	PLANNED	Approved	22-Jan-24	08:00	28-Jan-24	22:00	May be given subject to real time grid conditions.
717	RQ158083	OCC_214	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing of 80 MVAR bus Reactor at 400 KV X Sub-Station, Sarojini Nagar, Lucknow. The shutdown is being	05/Jan/2024	10:00	05/Jan/2024	17:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	17:00	
718	RQ158808	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	C	for testing of 403 bay equipments replaced during Jodhpur reconducoring work.	22/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	23-Jan-24	18:00	May be given subject to real time grid conditions.
719	RQ158807	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD Fine tuning work	17/Jan/2024	08:00	17/Jan/2024	18:00	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	

720	RQ158375	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWER GRID	D	Replacement of Faulty CSD Relay & Tunning of CSD relay	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	
721	RQ158811	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
722	RQ159009	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	18:00	
723	RQ159007	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV CHHABRA(RS)	RRVPNL	C	1.Oil Filtration & attending leakage and complete maintenance of Bus Reactor-1. 2. Maintenance Work of Bay elements. 3. Testing of Bus reactor & other bay elements.	08/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	12-Jan-24	18:00	May be given subject to real time grid conditions.
724	RQ159005	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	17:00	05-Jan-24	23:59	May be given from 1700 Hrs
725	RQ159006	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	17:00	04-Jan-24	23:59	May be given from 1700 Hrs
726	RQ158783	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For Construction work e.g LM erection work	14/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Approved	14-Jan-24	17:00	15-Jan-24	23:59	May be given from 1700 Hrs
727	RQ158782	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For Construction work e.g LM erection work	12/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	17:00	13-Jan-24	23:59	May be given from 1700 Hrs
728	RQ159004	OCC_214	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	18:00	May be given subject to real time grid conditions.
729	RQ158143	OCC_214	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVN	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.

730	RQ158817	OCC_214	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	01/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Approved	01-Jan-24	17:00	05-Jan-24	23:00	May be given from 1700 Hrs
731	RQ159202	OCC_214	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	31/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Approved	31-Jan-24	08:00	31-Jan-24	18:00	
732	RQ159299	OCC_214	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	08:00	29-Jan-24	18:00	
733	RQ159203	OCC_214	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	08:00	29-Jan-24	18:00	
734	RQ159204	OCC_214	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	
735	RQ159205	OCC_214	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
736	RQ159300	OCC_214	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	

737	RQ159211	OCC_214	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
738	RQ159212	OCC_214	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
739	RQ159213	OCC_214	sldcps_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
740	RQ159301	OCC_214	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
741	RQ159214	OCC_214	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
742	RQ159298	OCC_214	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
743	RQ158868	OCC_214	cpcc2_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of 400KV BAY	27/Jan/2024	08:00	15/Feb/2024	18:00	KINDLY APPROVE	PLANNED	Approved	27-Jan-24	08:00	15-Feb-24	18:00	Element must remain in service via other bay.

744	RQ159121	OCC_214	cpcc3_sd	BAY	408 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	C	For CB Mechanism Overhauling	22/Jan/2024	10:00	27/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	10:00	27-Jan-24	18:00	Element must remain in service via other bay.
745	RQ159078	OCC_214	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	'Isolator retrofitment of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Jan/2024	08:00	30/Jan/2024	18:00	During S/d of 405-Bay, 400kV Fatehpur-Panki-2 will be charged as 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and normalisation of CT/CVT circuit at Kanpur end	PLANNED	Approved	20-Jan-24	08:00	30-Jan-24	18:00	May be given subject to real time grid conditions.
746	RQ158304	OCC_214	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	FATEHPUR LINE BUS 3 HOT SPOT	17/Jan/2024	00:00	17/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Approved	17-Jan-24	00:00	17-Jan-24	18:00	Element must remain in service via other bay.
747	RQ158202	OCC_214	cpcc3_sd	BAY	417 TIE BAY - 400/220KV 315 MVA ICT 2 AT NALLAGARH(PG) AND 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	C	Complete Overhauling work of CB	16/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	16-Jan-24	08:00	19-Jan-24	18:00	Element must remain in service via other bay.
748	RQ158303	OCC_214	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	BUS 3 ISOLATOR HOT SPOT WORK	16/Jan/2024	08:00	16/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	Element must remain in service via other bay.
749	RQ159119	OCC_214	cpcc3_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	C	For CB Mechanism Overhauling	15/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	20-Jan-24	18:00	Element must remain in service via other bay.

750	RQ158832	OCC_214	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of 400KV Amargarh-1 Bay (40689C & 40689L ISOLATORS).	13/Jan/2024	09:00	26/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	13-Jan-24	09:00	26-Jan-24	18:00	Element must remain in service via other bay.
751	RQ158204	OCC_214	cpcc2_sd	BAY	413 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	Complete Overhauling work of CB	12/Jan/2024	08:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Approved	12-Jan-24	08:00	15-Jan-24	18:00	Element must remain in service via other bay.
752	RQ158203	OCC_214	cpcc2_sd	BAY	410 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 AT NALLAGARH(PG)	POWER GRID	C	Complete Overhauling work of CB	08/Jan/2024	08:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	08:00	11-Jan-24	18:00	Element must remain in service via other bay.
753	RQ159302	OCC_214	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	Circuit Breaker overhauling work	07/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	11-Jan-24	18:00	Element must remain in service via other bay.
754	RQ158890	OCC_214	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	CB overhauling. Line shall remain charged via 401 TBC bay	06/Jan/2024	08:00	07/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	06-Jan-24	08:00	07-Jan-24	18:00	Element must remain in service via other bay.
755	RQ158891	OCC_214	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	CB overhauling. Line shall remain charged via 401 TBC bay	04/Jan/2024	08:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	08:00	05-Jan-24	18:00	Element must remain in service via other bay.
756	RQ159293	OCC_214	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	Circuit Breaker overhauling work	02/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	06-Jan-24	18:00	Element must remain in service via other bay.
757	RQ158831	OCC_214	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of 400KV Amargarh-1 Bay (40789C & 40789L ISOLATORS).	01/Jan/2024	09:00	12/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	01-Jan-24	09:00	12-Jan-24	18:00	Element must remain in service via other bay.

758	RQ159365	OCC_214	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTSL) CKT-1 (PBTSL) AT 400 KV KHETRI (PKTSL)	PBTSL	C	FOR AMP WORK	25/Jan/2024	15:00	28/Jan/2024	18:00	FOR CT INSPECTION and OIL LEAKAGE ATTENDING	PLANNED	Approved	25-Jan-24	15:00	28-Jan-24	18:00	Element must remain in service via other bay.
759	RQ158384	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	Extension package ICT-1 relay testing	08/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Approved	08-Jan-24	15:00	10-Jan-24	23:00	May be given from 1500 Hrs
760	RQ159264	OCC_214	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)		D	For Bay AMP work	25/Jan/2024	10:00	25/Jan/2024	17:00		PLANNED	Approved	25-Jan-24	10:00	25-Jan-24	17:00	
761	RQ159263	OCC_214	cpcc1_sd	BAY	403 MAIN BAY - 400KV AGRA-JAIPUR SOUTH (PG) CKT-1 AT JAIPUR SOUTH(PG)		D	For Bay AMP work	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Approved	23-Jan-24	10:00	23-Jan-24	17:00	
762	RQ159269	OCC_214	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For replacement of bay equipments during re conducting of Kankroli -Jodhpur Line	22/Jan/2024	10:00	27/Jan/2024	17:00		PLANNED	Approved	22-Jan-24	10:00	27-Jan-24	17:00	Element must remain in service via other bay.
763	RQ159225	OCC_214	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For Bay AMP work	20/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
764	RQ159262	OCC_214	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)		D	For Bay AMP work	18/Jan/2024	10:00	18/Jan/2024	17:00		PLANNED	Approved	18-Jan-24	10:00	18-Jan-24	17:00	

765	RQ159226	OCC_214	cpcc1_sd	BAY	405 TIE BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AND 400/220KV 250 MVA ICT 2 AT NAWADA(HV)		D	For Bay AMP work	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	09:00	17-Jan-24	18:00	
766	RQ159261	OCC_214	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	For Bay AMP work	16/Jan/2024	10:00	16/Jan/2024	17:00		PLANNED	Approved	16-Jan-24	10:00	16-Jan-24	17:00	
767	RQ159247	OCC_214	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	BAY EXTENSION WORK	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENSION WORK	PLANNED	Approved	16-Jan-24	09:00	17-Jan-24	07:00	Element must remain in service via other bay.
768	RQ159224	OCC_214	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	14/Jan/2024	09:00	14/Jan/2024	18:00		PLANNED	Approved	14-Jan-24	09:00	14-Jan-24	18:00	
769	RQ159223	OCC_214	cpcc1_sd	BAY	426 TIE BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AND 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	18:00	
770	RQ159222	OCC_214	cpcc1_sd	BAY	427 MAIN BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	18:00	
771	RQ159227	OCC_214	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	Circuit Breaker overhauling work	12/Jan/2024	09:00	16/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	09:00	16-Jan-24	18:00	Element must remain in service via other bay.

772	RQ159276	OCC_214	cpcc1_sd	BAY	426 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND FUTURE AT SIKAR(PG)		D	AMP work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
773	RQ159221	OCC_214	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
774	RQ159240	OCC_214	cpcc1_sd	BAY	423 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	10/Jan/2024	15:00	10/Jan/2024	23:30		PLANNED	Approved	10-Jan-24	15:00	10-Jan-24	23:30	May be given from 1500 Hrs
775	RQ159275	OCC_214	cpcc1_sd	BAY	423 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND FUTURE AT SIKAR(PG)		D	AMP work	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
776	RQ159271	OCC_214	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)		D	For Bay AMP work	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
777	RQ159220	OCC_214	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
778	RQ159274	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
779	RQ159270	OCC_214	cpcc1_sd	BAY	411 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG) AND FUTURE		D	For Bay AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	

780	RQ159273	OCC_214	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	AMP work	08/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	18:00	
781	RQ159219	OCC_214	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	08/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	18:00	
782	RQ159218	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	07/Jan/2024	09:00	07/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	09:00	07-Jan-24	18:00	
783	RQ159217	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
784	RQ159216	OCC_214	cpcc1_sd	BAY	415 MAIN BAY - 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
785	RQ159268	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - SVC NO 1(-300/+400MVAR) AT 400 KV KANKROLI(PG)		D	For Bay AMP work	04/Jan/2024	10:00	04/Jan/2024	17:00		PLANNED	Approved	04-Jan-24	10:00	04-Jan-24	17:00	
786	RQ159272	OCC_214	cpcc1_sd	BAY	401 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
787	RQ159267	OCC_214	cpcc1_sd	BAY	404 MAIN BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	For Bay AMP work	03/Jan/2024	10:00	03/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	15:00	03-Jan-24	23:59	May be given from 1500 Hrs

788	RQ159020	OCC_214	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	25-Jan-24	18:00	Element must remain in service via other bay.
789	RQ159019	OCC_214	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	22/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	23-Jan-24	18:00	Element must remain in service via other bay.
790	RQ158974	OCC_214	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
791	RQ158975	OCC_214	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
792	RQ158978	OCC_214	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
793	RQ158976	OCC_214	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
794	RQ158977	OCC_214	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIED BAY EQUIPMENTS	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
795	RQ158875	OCC_214	stuup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CB	20/Jan/2024	10:00	23/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	10:00	23-Jan-24	18:00	Element must remain in service via other bay.

796	RQ158871	OCC_214	stuup_sd	BAY	404 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	06/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	10:00	09-Jan-24	18:00	Element must remain in service via other bay.
797	RQ157980	OCC_214	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(U P)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	19/Jan/2024	10:00	19/Jan/2024	14:00		PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	14:00	
798	RQ157979	OCC_214	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	18/Jan/2024	10:00	18/Jan/2024	14:00		PLANNED	Approved	18-Jan-24	10:00	18-Jan-24	14:00	
799	RQ157978	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	17/Jan/2024	10:00	17/Jan/2024	14:00		PLANNED	Approved	17-Jan-24	10:00	17-Jan-24	14:00	
800	RQ158146	OCC_214	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	17/Jan/2024	09:00	17/Jan/2024	17:00		PLANNED	Approved	17-Jan-24	09:00	17-Jan-24	17:00	Element must remain in service via other bay.
801	RQ158144	OCC_214	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	13/Jan/2024	09:00	13/Jan/2024	17:00		PLANNED	Approved	13-Jan-24	09:00	13-Jan-24	17:00	Element must remain in service via other bay.
802	RQ158138	OCC_214	stuup_sd	BAY	411 TIE BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AND 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP WORKS	12/Jan/2024	09:00	12/Jan/2024	17:00		PLANNED	Approved	12-Jan-24	09:00	12-Jan-24	17:00	Element must remain in service via other bay.

803	RQ157977	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	11/Jan/2024	10:00	11/Jan/2024	15:00		PLANNED	Approved	11-Jan-24	10:00	11-Jan-24	15:00	
804	RQ157976	OCC_214	stuup_sd	BAY	402 TIE BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) AND FUTURE	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	10/Jan/2024	10:00	10/Jan/2024	15:00		PLANNED	Approved	10-Jan-24	10:00	10-Jan-24	15:00	
805	RQ157984	OCC_214	stuup_sd	BAY	419 MAIN BAY - 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	08/Jan/2024	14:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	14:00	08-Jan-24	18:00	
806	RQ157983	OCC_214	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	08/Jan/2024	09:00	08/Jan/2024	13:00		PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	13:00	
807	RQ157986	OCC_214	stuup_sd	BAY	421 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	05/Jan/2024	14:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	14:00	05-Jan-24	18:00	
808	RQ157985	OCC_214	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	05/Jan/2024	09:00	05/Jan/2024	13:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	13:00	
809	RQ157982	OCC_214	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	03/Jan/2024	14:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	14:00	03-Jan-24	18:00	
810	RQ157981	OCC_214	stuup_sd	BAY	416 MAIN BAY - 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	03/Jan/2024	09:00	03/Jan/2024	13:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	13:00	

811	RQ159401	OCC_214	bbmb_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Quarterly maintenance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
812	RQ159345	OCC_214	slcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work.	17/Jan/2024	10:30	17/Jan/2024	17:00		PLANNED	Approved	17-Jan-24	10:30	17-Jan-24	17:00	Element must remain in service via other bay.
813	RQ158183	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	13-Jan-24	18:00	
814	RQ158180	OCC_214	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
815	RQ158179	OCC_214	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
816	RQ158145	OCC_214	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:00	04-Jan-24	16:00	May be given subject to real time grid conditions/ no generation loss.
817	RQ158302	OCC_214	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	Lucknow line bus -2 isolator Replacement	02/Jan/2024	08:00	04/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Approved	02-Jan-24	08:00	04-Jan-24	18:00	Element must remain in service via other bay.
818	RQ158994	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	31/Jan/2024	10:00	31/Jan/2024	18:00		PLANNED	Approved	31-Jan-24	10:00	31-Jan-24	18:00	
819	RQ159023	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For general maintenance of transformer & its allied bay equipments and to plug the oil seepage.	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Approved	23-Jan-24	10:00	23-Jan-24	17:00	
820	RQ158995	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	22/Jan/2024	10:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	10:00	22-Jan-24	18:00	

821	RQ159022	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For general maintenance of transformer & its allied bay equipments and to plug the oil seepage.	22/Jan/2024	10:00	22/Jan/2024	17:00		PLANNED	Approved	22-Jan-24	10:00	22-Jan-24	17:00	
822	RQ158988	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenace of transformer and its bay equipments CB,CT,Isolator)	21/Jan/2024	10:00	21/Jan/2024	18:00		PLANNED	Approved	21-Jan-24	10:00	21-Jan-24	18:00	
823	RQ158986	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenace of transformer and its bay equipments CB,CT,Isolator)	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
824	RQ158987	OCC_214	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenace of transformer and its bay equipments CB,CT,Isolator)	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	18:00	
825	RQ158172	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	31/Jan/2024	09:00	31/Jan/2024	17:00	Kindly approve	PLANNED	Approved	31-Jan-24	09:00	31-Jan-24	17:00	
826	RQ158173	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	For AMP and Protection testing works	30/Jan/2024	09:00	30/Jan/2024	13:00	Kindly approve	PLANNED	Approved	30-Jan-24	09:00	30-Jan-24	13:00	

827	RQ158846	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Isolator retrofitting under ADD CAP of 400kV/ 220KV ICT-1 Bay (20989C & 20989T, 40889C & 40889T ISOLATORS). The S/D is taken to Bypass the 20989T & 40889T isolators, the conductor from CT to 20989T & 40889T isolators shall be removed. For 20989C & 40889C, Temporary arrangement will be made from CT to TBC connection so that 20989C & 40889C isolators droppers from TBC shall be removed and WAGOORA-ICT-1 may be charged via 220kV TBC and 400kV TBC	27/Jan/2024	09:00	27/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	27-Jan-24	09:00	27-Jan-24	18:00	
828	RQ158087	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	For AMP Work.	24/Jan/2024	08:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
829	RQ158126	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWER GRID	D	For AMP Work.	23/Jan/2024	10:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	10:00	23-Jan-24	18:00	
830	RQ158089	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWER GRID	D	For AMP Work.	18/Jan/2024	08:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
831	RQ158168	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	AMP work of ICT and Associate Bay Equipment.	16/Jan/2024	09:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	16-Jan-24	09:00	16-Jan-24	18:00	
832	RQ158195	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP Work.	16/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
833	RQ158591	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)	POWER GRID	D	FOR CSD FINE TUNING	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
834	RQ159118	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	For implementation of Protection Circular	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	18:00	
835	RQ159171	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works & compliance of 9'th & 10th PCC observations	08/Jan/2024	10:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	18:00	
836	RQ158368	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	For Change-Over of ICT-Spare	08/Jan/2024	09:00	08/Jan/2024	11:00	Kindly approve	PLANNED	Approved	08-Jan-24	09:00	08-Jan-24	11:00	

837	RQ159049	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	06/Jan/2024	15:00	06/Jan/2024	17:00		PLANNED	Approved	06-Jan-24	15:00	06-Jan-24	17:00	
838	RQ158104	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	For AMP Work.	05/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	05-Jan-24	10:00	06-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and Other ICT to
839	RQ159175	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	AMP and protection scheme checking	05/Jan/2024	09:00	05/Jan/2024	10:00	Kindly Approve	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	10:00	
840	RQ159044	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Jan/2024	10:00	02/Jan/2024	13:00		PLANNED	Approved	02-Jan-24	10:00	02-Jan-24	13:00	
841	RQ158088	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	For AMP Work.	02/Jan/2024	08:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
842	RQ159187	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	for replacement of LV VTI Meter	01/Jan/2024	09:00	01/Jan/2024	10:00	Kindly Approve	PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	10:00	
843	RQ159286	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer winding, bushings and incomer CT	30/Jan/2024	10:30	30/Jan/2024	14:30		PLANNED	Approved	30-Jan-24	10:30	30-Jan-24	14:30	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
844	RQ159288	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	23/Jan/2024	10:30	23/Jan/2024	17:00		PLANNED	Approved	23-Jan-24	10:30	23-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
845	RQ159287	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	22/Jan/2024	10:30	22/Jan/2024	17:00		PLANNED	Approved	22-Jan-24	10:30	22-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
846	RQ159285	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	10/Jan/2024	10:30	10/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	10:30	10-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
847	RQ159284	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	08/Jan/2024	10:30	08/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	10:30	08-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
848	RQ159283	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	05/Jan/2024	10:30	05/Jan/2024	17:00		PLANNED	Approved	05-Jan-24	10:30	05-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
849	RQ159282	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	03/Jan/2024	10:30	03/Jan/2024	17:00		PLANNED	Approved	03-Jan-24	10:30	03-Jan-24	17:00	May be given subject to real time grid conditions and load management by Delhi/Other ICT to be in service.
850	RQ159173	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID, BB MB	D	AMP and protection scheme checking	30/Jan/2024	08:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	30-Jan-24	08:00	30-Jan-24	18:00	

851	RQ159133	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	08:00	30-Jan-24	18:00	
852	RQ159174	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	08:00	30-Jan-24	18:00	
853	RQ159333	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	'Annual maintenance/protect ion testing of ICT and its related equipments.	29/Jan/2024	08:00	30/Jan/2024	18:00	'Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	29-Jan-24	08:00	30-Jan-24	18:00	
854	RQ159329	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	'Annual maintenance/protect ion testing of ICT and its related equipments.	25/Jan/2024	08:00	25/Jan/2024	18:00	'Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	
855	RQ159334	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
856	RQ159326	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	18:00	
857	RQ159324	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	18:00	
858	RQ159129	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	OLTC sample & top up, IR Value	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
859	RQ159131	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	OLTC sample & top up, IR Value	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
860	RQ159130	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	OLTC sample & top up, IR Value	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
861	RQ159322	OCC_214	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	

862	RQ159327	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
863	RQ159323	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	
864	RQ158012	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus strengthening work will be carried out of R <(>&<)> Y phase of >X LV side of 315 MVA ICT-2nd at 400 kV S/S Greater N	29/Jan/2024	09:30	30/Jan/2024	17:30		PLANNED	Approved	29-Jan-24	09:30	30-Jan-24	17:30	
865	RQ158007	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* Attending water leakage from Mulsifire Pipe line on T/F and detection >X <(>&<)> attending of gas leakage from 400KV Side SF6	29/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	29-Jan-24	08:00	30-Jan-24	18:00	
866	RQ158598	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Partially defective Jack Bus will be replaced by new of R & Y phase of X HV side of 500 MVA ICT-6th at 400 kV S/S Greater No	27/Jan/2024	09:30	28/Jan/2024	17:30		PLANNED	Approved	27-Jan-24	09:30	28-Jan-24	17:30	
867	RQ158005	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	24/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Approved	24-Jan-24	10:00	24-Jan-24	17:00	
868	RQ158004	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Approved	23-Jan-24	10:00	23-Jan-24	17:00	
869	RQ158006	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	22/Jan/2024	10:00	22/Jan/2024	17:00		PLANNED	Approved	22-Jan-24	10:00	22-Jan-24	17:00	
870	RQ158010	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For bay Maintenance and transformer preventive maintenance work at 400 >X Kv Sub-Station, Sarojini Nagar, Lucknow. the shutdo	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	
871	RQ158013	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN FOR 315MVA ICT-II FOR 220KV JACK BUS STRINGING OF TWIN MOOSE X CONDUCTOR	18/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Approved	18-Jan-24	10:00	24-Jan-24	17:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.

872	RQ158167	OCC_214	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUAGANJ (UP)	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
873	RQ158150	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	15/Jan/2024	09:00	15/Jan/2024	17:00		PLANNED	Approved	15-Jan-24	09:00	15-Jan-24	17:00	May be given subject to load management by UP
874	RQ158222	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
875	RQ158390	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	D	Routine testing and maintenance	11/Jan/2024	10:00	11/Jan/2024	17:00		PLANNED	Approved	11-Jan-24	10:00	11-Jan-24	17:00	
876	RQ158779	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance of ICT	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
877	RQ158223	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
878	RQ158011	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2 (UP)	UPPTCL	D	* 400/220 KV 315 MVA ICT-II PLANNED S/D FOR PREVENTIVE MAINTENANCE AND >X ROUTINE TESTING WORK	10/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	09:00	11-Jan-24	17:00	
879	RQ158000	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	* ROUTINE TESTING OF PROTECTION RELAYS AND BAY MAINTENANCE	10/Jan/2024	09:00	10/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	17:00	
880	RQ158778	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance of ICT	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
881	RQ157966	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	D	For Testing & Maintenance and OLTC Work	09/Jan/2024	10:00	09/Jan/2024	14:00		PLANNED	Approved	09-Jan-24	10:00	09-Jan-24	14:00	
882	RQ158784	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	09/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	12-Jan-24	18:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
883	RQ158391	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	D	Routine Testing and Maintainance	08/Jan/2024	10:30	10/Jan/2024	17:00		PLANNED	Approved	08-Jan-24	10:30	10-Jan-24	17:00	
884	RQ158220	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	Painting work	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	09-Jan-24	18:00	
885	RQ158780	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	04/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Approved	04-Jan-24	08:00	08-Jan-24	20:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.

886	RQ158792	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	04/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Approved	04-Jan-24	08:00	08-Jan-24	20:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
887	RQ157964	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	For Testing and Tightening Work	04/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	05-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and load management by UP/Other ICT to be in service.
888	RQ158781	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	03/Jan/2024	08:00	04/Jan/2024	20:00		PLANNED	Approved	03-Jan-24	08:00	04-Jan-24	20:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
889	RQ158793	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	03/Jan/2024	08:00	04/Jan/2024	20:00		PLANNED	Approved	03-Jan-24	08:00	04-Jan-24	20:00	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
890	RQ158837	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES	02/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Approved	02-Jan-24	09:00	04-Jan-24	17:00	
891	RQ157965	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	For Testing and Tightening Work	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	03-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and load management by UP/Other ICT to be in service.
892	RQ158652	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	26/Jan/2024	17:00	27/Jan/2024	23:59		PLANNED	Approved	26-Jan-24	17:00	27-Jan-24	23:59	May be given from 1700 Hrs
893	RQ158651	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	24/Jan/2024	17:00	26/Jan/2024	23:59		PLANNED	Approved	24-Jan-24	17:00	26-Jan-24	23:59	May be given from 1700 Hrs
894	RQ158634	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For PRV tripping Modification	24/Jan/2024	10:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	10:00	24-Jan-24	18:00	
895	RQ158665	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	AMP work	23/Jan/2024	15:00	25/Jan/2024	23:00		PLANNED	Approved	23-Jan-24	17:00	25-Jan-24	23:59	May be given from 1700 Hrs
896	RQ158662	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR STRINGING OF 765/400 KV ICT-6 IV SIDE CONDUCTORS	22/Jan/2024	17:00	28/Jan/2024	23:59		PLANNED	Approved	22-Jan-24	17:00	28-Jan-24	23:59	May be given from 1700 Hrs

897	RQ158633	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For PRV tripping Modification	22/Jan/2024	10:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	10:00	22-Jan-24	18:00	
898	RQ158667	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK AT BAHADURGARH SS	22/Jan/2024	09:15	28/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	09:15	28-Jan-24	18:00	
899	RQ158626	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	New Bay Extension	21/Jan/2024	17:00	22/Jan/2024	23:30		PLANNED	Approved	21-Jan-24	17:00	22-Jan-24	23:30	May be given from 1700 Hrs
900	RQ158664	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	AMP work	21/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Approved	21-Jan-24	17:00	23-Jan-24	23:00	May be given from 1700 Hrs
901	RQ158625	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	New Bay Extension	20/Jan/2024	17:00	21/Jan/2024	23:30		PLANNED	Approved	20-Jan-24	17:00	21-Jan-24	23:30	May be given from 1700 Hrs
902	RQ158624	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	New Bay Extension	19/Jan/2024	17:00	20/Jan/2024	23:30		PLANNED	Approved	19-Jan-24	17:00	20-Jan-24	23:30	May be given from 1700 Hrs
903	RQ158663	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	AMP work	19/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Approved	19-Jan-24	17:00	21-Jan-24	23:00	May be given from 1700 Hrs
904	RQ158632	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	For PRV tripping Modification	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	18:00	
905	RQ158650	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR TBC BAY COMMISSIOINING WORKS	18/Jan/2024	17:00	23/Jan/2024	23:59		PLANNED	Approved	18-Jan-24	17:00	23-Jan-24	23:59	May be given from 1700 Hrs
906	RQ158623	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	New Bay Extension and AMP	18/Jan/2024	17:00	19/Jan/2024	23:30		PLANNED	Approved	18-Jan-24	17:00	19-Jan-24	23:30	May be given from 1700 Hrs
907	RQ158648	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR TBC BAY COMMISSIOINING WORKS	17/Jan/2024	17:00	21/Jan/2024	23:59		PLANNED	Approved	17-Jan-24	17:00	21-Jan-24	23:59	May be given from 1700 Hrs
908	RQ158618	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	for necessary modification in protection relay	16/Jan/2024	16:00	16/Jan/2024	22:00		PLANNED	Approved	16-Jan-24	16:00	16-Jan-24	22:00	
909	RQ158631	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For PRV tripping Modification	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	10:00	16-Jan-24	18:00	
910	RQ158666	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	AMP work	15/Jan/2024	15:00	17/Jan/2024	23:00		PLANNED	Approved	15-Jan-24	17:00	17-Jan-24	23:00	May be given from 1700 Hrs
911	RQ158668	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR AMP WORK AT BAHADURGARH SS	15/Jan/2024	09:15	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	09:15	15-Jan-24	18:00	
912	RQ158647	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR TBC BAY COMMISSIOINING WORKS	13/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Approved	13-Jan-24	17:00	16-Jan-24	23:59	May be given from 1700 Hrs

913	RQ158645	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Approved	11-Jan-24	17:00	12-Jan-24	23:59	May be given from 1700 Hrs
914	RQ158617	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	CT AMP Work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	18:00	
915	RQ158616	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	for AMP Works	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
916	RQ158627	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	Rectification of CFT Board	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	18:00	
917	RQ158644	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP work	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	17:00	10-Jan-24	23:59	May be given from 1700 Hrs
918	RQ158615	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
919	RQ158602	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP work	08/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Approved	08-Jan-24	17:00	08-Jan-24	23:59	May be given from 1700 Hrs
920	RQ158612	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
921	RQ158643	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP work	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	07-Jan-24	17:00	08-Jan-24	23:59	May be given from 1700 Hrs
922	RQ158611	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	08:00	07-Jan-24	18:00	
923	RQ158610	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	18:00	
924	RQ158609	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
925	RQ158614	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
926	RQ158649	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	04/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Approved	04-Jan-24	17:00	06-Jan-24	23:59	May be given from 1700 Hrs
927	RQ158639	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
928	RQ158608	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	

929	RQ158641	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP work	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Approved	03-Jan-24	17:00	04-Jan-24	23:59	May be given from 1700 Hrs
930	RQ158619	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	for AMP Works	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	
931	RQ158628	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	
932	RQ158613	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	FOR AMP	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
933	RQ158607	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	03-Jan-24	18:00	
934	RQ158606	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
935	RQ158604	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
936	RQ158640	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP work	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	17:00	02-Jan-24	23:59	May be given from 1700 Hrs
937	RQ158646	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR TERTIARY BAY 304 ERECTION WORK	01/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	17:00	04-Jan-24	23:59	May be given from 1700 Hrs
938	RQ158605	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	
939	RQ158603	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	18:00	
940	RQ158166	OCC_214	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP)	UPRVU NL	D	For alignment and preventive maintenance of Isolators & Earth Switch	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
941	RQ158162	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	D	For alignment and preventive maintenance of 220kV & 400kV side Isolators & Earth Switches	14/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	14-Jan-24	08:00	15-Jan-24	18:00	
942	RQ158161	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP)	UPRVU NL	D	For alignment and preventive maintenance of 220kV & 400kV side Isolators & Earth Switches	11/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	13-Jan-24	18:00	

943	RQ159011	OCC_214	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
944	RQ159015	OCC_214	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	11/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	12-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and no unit outage.
945	RQ159014	OCC_214	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
946	RQ159013	OCC_214	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
947	RQ159012	OCC_214	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	18:00	
948	RQ158900	OCC_214	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR AND C ISOLATOR REPLACEMENT	09/Jan/2024	08:00	13/Jan/2024	18:00	ICT-2 WILL BE UNDER SHUTDOWN	PLANNED	Approved	09-Jan-24	08:00	13-Jan-24	18:00	May be given subject to real time grid conditions/Other ICT to be in service.
949	RQ158597	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	07/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Approved	07-Jan-24	17:00	08-Jan-24	23:59	May be given from 1700 Hrs
950	RQ158596	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	17:00	06-Jan-24	23:59	May be given from 1700 Hrs
951	RQ158595	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	03/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	17:00	04-Jan-24	23:59	May be given from 1700 Hrs
952	RQ158594	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	17:00	02-Jan-24	23:59	May be given from 1700 Hrs
953	RQ159125	OCC_214	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	AMP work (Actual shutdown required on 22.12.2023)	01/Jan/2024	10:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	10:00	01-Jan-24	18:00	
954	RQ159067	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Approved	30-Jan-24	08:00	30-Jan-24	18:00	

955	RQ159077	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	डिस्क की सफाई हेतु	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
956	RQ159076	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई हेतु	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
957	RQ159048	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Quarterly mtc	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
958	RQ159071	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	डिस्क की सफाई हेतु	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
959	RQ159046	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Quarterly mtc	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
960	RQ159066	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Quarterly mtc	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	May be given subject to real time grid conditions.
961	RQ159070	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई हेतु	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	18:00	
962	RQ159207	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	Subject to BBMB consent.
963	RQ159065	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Quarterly mtc	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	May be given subject to real time grid conditions.
964	RQ159206	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	Subject to BBMB consent.
965	RQ159053	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
966	RQ159052	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for half yearly mtc. of substation electrical equipments installed in each bay.	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	08:00	06-Jan-24	18:00	
967	RQ159054	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for half yearly mtc. of substation electrical equipments installed in each bay.	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	

968	RQ158790	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Stringing of 765 kV D/C Khetri-Narela TL	01/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	03-Jan-24	18:00	Subject to BBMB & Rajasthan consent.
969	RQ157926	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	29/Jan/2024	10:00	31/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	29-Jan-24	10:00	31-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
970	RQ157925	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Jan/2024	10:00	27/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	27-Jan-24	10:00	27-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

971	RQ157924	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	22/Jan/2024	10:00	25/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	22-Jan-24	10:00	25-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
972	RQ157923	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	15/Jan/2024	10:00	20/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	15-Jan-24	10:00	20-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.

973	RQ157922	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	08/Jan/2024	10:00	12/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	08-Jan-24	10:00	12-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
974	RQ157921	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Jan/2024	10:00	06/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Jan-24	10:00	06-Jan-24	16:30	May be given subject to real time grid conditions, PG/HP consent and no generation loss.
975	RQ158342	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	May be given subject to real time grid conditions,AD Hydro & HP consent.
976	RQ158341	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	May be given subject to real time grid conditions,AD Hydro consent.

977	RQ158340	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	May be given subject to real time grid conditions,AD Hydro & HP consent.
978	RQ158343	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Jan/2024	08:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	May be given subject to real time grid conditions,AD Hydro & HP consent.
979	RQ158344	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Jan/2024	08:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	May be given subject to real time grid conditions,AD Hydro consent.
980	RQ158184	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	For AMP and Protection testing works	29/Jan/2024	09:00	29/Jan/2024	17:00	Kindly approve	PLANNED	Approved	29-Jan-24	09:00	29-Jan-24	17:00	
981	RQ158185	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	For AMP and Protection testing works	27/Jan/2024	09:00	27/Jan/2024	17:00	Kindly approve	PLANNED	Approved	27-Jan-24	09:00	27-Jan-24	17:00	
982	RQ159047	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Quarterly mtc	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	
983	RQ159045	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Quarterly mtc	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	18:00	
984	RQ158124	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	26/Jan/2024	09:00	26/Jan/2024	18:00	Kindly approve	PLANNED	Approved	26-Jan-24	09:00	26-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
985	RQ158123	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	26/Jan/2024	08:00	26/Jan/2024	18:00	Kindly approve	PLANNED	Approved	26-Jan-24	08:00	26-Jan-24	18:00	Subject to NHPC consent/ no Generation loss.
986	RQ159164	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Hamirpur Hamirpur Ckt-1	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	
987	RQ159163	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	non auto mode	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	

988	RQ159157	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	24-Jan-24	09:00	24-Jan-24	18:00	
989	RQ159158	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	NON auto mode.	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	24-Jan-24	09:00	24-Jan-24	18:00	
990	RQ158364	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	09:00	23-Jan-24	18:00	
991	RQ158363	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Repair of damaged conductor in span no 289-290	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	
992	RQ158370	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	22-Jan-24	18:00	
993	RQ158396	OCC_214	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	13:00	

994	RQ158395	OCC_214	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	13:00	
995	RQ159042	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
996	RQ158854	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	As 220KV Pampore-1 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	20/Jan/2024	09:00	20/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	20-Jan-24	09:00	20-Jan-24	18:00	
997	RQ158129	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	20/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Approved	20-Jan-24	08:00	31-Jan-24	18:00	May be given subject to HP/BBMB consent
998	RQ158933	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	09:00	19-Jan-24	18:00	
999	RQ159038	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
1000	RQ159188	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	18/Jan/2024	09:00	20/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	18-Jan-24	09:00	20-Jan-24	18:00	

1001	RQ159036	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
1002	RQ159039	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
1003	RQ158109	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	17/Jan/2024	08:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Approved	17-Jan-24	08:00	30-Jan-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1004	RQ158107	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	17/Jan/2024	08:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Approved	17-Jan-24	08:00	30-Jan-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1005	RQ159037	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
1006	RQ158369	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	15/Jan/2024	09:00	17/Jan/2024	18:00	Kindly approve	PLANNED	Approved	15-Jan-24	09:00	17-Jan-24	18:00	
1007	RQ159105	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 18 along with non auto mode on 220 kv Salal-Kishenpur-III	11/Jan/2024	14:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	11-Jan-24	14:00	11-Jan-24	18:00	
1008	RQ159106	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	Non Auto mode .	11/Jan/2024	14:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Approved	11-Jan-24	14:00	11-Jan-24	18:00	
1009	RQ159107	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	Non Auto mode	11/Jan/2024	09:00	11/Jan/2024	13:00	Kindly approve	PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	13:00	

1010	RQ159104	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 7 & 18 along with non auto mode on 220 kV Salal-Kishenpur-IV.	11/Jan/2024	09:00	11/Jan/2024	14:00	Kindly approve	PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	14:00	
1011	RQ159199	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	10/Jan/2024	09:30	10/Jan/2024	15:00		PLANNED	Approved	10-Jan-24	09:30	10-Jan-24	15:00	
1012	RQ159201	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	09/Jan/2024	09:30	09/Jan/2024	15:00		PLANNED	Approved	09-Jan-24	09:30	09-Jan-24	15:00	
1013	RQ158367	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWER GRID	D	AMP WORKS	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
1014	RQ159193	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
1015	RQ159192	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	Peak replacement work at Loc -03, 28, 159	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
1016	RQ158873	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	Annual bay equipment maintenance and testing	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	10-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
1017	RQ159101	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 22 along with non auto mode on 220 kV Salal-Kishenpur-I.	08/Jan/2024	14:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	14:00	08-Jan-24	18:00	
1018	RQ159102	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Non Auto mode .	08/Jan/2024	14:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	14:00	08-Jan-24	18:00	
1019	RQ159103	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Non Auto mode	08/Jan/2024	10:00	08/Jan/2024	14:00	Kindly approve	PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	14:00	
1020	RQ159100	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 22 along with non auto mode on 220 kV Salal-Kishenpur-II.	08/Jan/2024	10:00	08/Jan/2024	16:00	Kindly approve	PLANNED	Approved	08-Jan-24	10:00	08-Jan-24	16:00	

1021	RQ159200	OCC_214	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	08/Jan/2024	09:30	08/Jan/2024	15:00		PLANNED	Approved	08-Jan-24	09:30	08-Jan-24	15:00	
1022	RQ158851	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	D	Isolator retrofitting of 220KV Pampore-1 Bay (20789C & 20689L ISOLATORS). The S/D is taken to Bypass the 20789L isolator, the conductor from CT to 20789L isolator shall be removed. For 20789C, Temporary arrangement will be made from CT to TBC connection so that 20789C isolator droppers from TBC shall be removed and WAGOORA-pampore-1 may be charged via 220kV TBC afterwards.	07/Jan/2024	09:00	07/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	07-Jan-24	09:00	07-Jan-24	18:00	
1023	RQ158130	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	07/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Approved	07-Jan-24	08:00	19-Jan-24	18:00	may be given subject to BBMB and NHPC consent
1024	RQ159099	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 14.	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
1025	RQ159153	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	non auto mode	06/Jan/2024	09:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
1026	RQ159154	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	06/Jan/2024	09:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	

1027	RQ159149	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jan/2024	09:00	05/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
1028	RQ159150	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	NON auto mode.	05/Jan/2024	09:00	05/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
1029	RQ158872	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	C	Annual bay equipment maintenance and testing	05/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	08:00	06-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
1030	RQ158165	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	AMP work of Line Equipment	05/Jan/2024	08:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Approved	05-Jan-24	08:00	05-Jan-24	18:00	
1031	RQ158937	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	Rectification of S/D nature defects	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
1032	RQ158164	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment	04/Jan/2024	08:00	04/Jan/2024	18:00	Kindly approve	PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	18:00	
1033	RQ158105	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1	POWER GRID	D	FOR CT OIL SAMPLING	03/Jan/2024	11:00	03/Jan/2024	12:00	Kindly approve	PLANNED	Approved	03-Jan-24	11:00	03-Jan-24	12:00	
1034	RQ158108	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	03/Jan/2024	10:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	10:00	16-Jan-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1035	RQ159098	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	SD required for installation of Transmission Line arrester at tower loc no.146 & 150.	03/Jan/2024	10:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	10:00	03-Jan-24	18:00	
1036	RQ158936	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	Rectification of S/D nature defects	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	09:00	03-Jan-24	18:00	

1037	RQ158106	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	03/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	03-Jan-24	08:00	16-Jan-24	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging/One shutdown from sarna end at a time.
1038	RQ158935	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
1039	RQ158852	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWER GRID	D	As 220KV Pampore-2 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-2 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	02/Jan/2024	09:00	02/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
1040	RQ158127	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Jan/2024	10:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	10:00	05-Jan-24	18:00	HP/BBMB and NHPC consent required.
1041	RQ158128	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Jan/2024	10:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	10:00	05-Jan-24	18:00	HP/BBMB and NHPC consent required.
1042	RQ158934	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	01/Jan/2024	09:00	01/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	09:00	01-Jan-24	18:00	
1043	RQ158122	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENK O BUDHIL	D	To facilitate the sd of 220 kv CHAMERA-3-CHAMBA-2 LINE	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly approve	PLANNED	Approved	25-Jan-24	09:00	25-Jan-24	18:00	Subject to NHPC and Budhil consent/ no Generation loss.
1044	RQ158532	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	

1045	RQ158494	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects and AMP of line bay equipments at Bhilwara (RVPN SS)	25/Jan/2024	08:00	25/Jan/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Approved	25-Jan-24	08:00	25-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1046	RQ158531	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofit	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
1047	RQ158493	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects and AMP of line bay equipments at Bhilwara (RVPN SS)	24/Jan/2024	08:00	24/Jan/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1048	RQ158530	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
1049	RQ158467	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	23/Jan/2024	07:00	24/Jan/2024	19:00		PLANNED	Approved	23-Jan-24	07:00	24-Jan-24	19:00	May be given subject to real time grid conditions and RAPS/Rajasthan consent.
1050	RQ158466	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	23/Jan/2024	07:00	24/Jan/2024	19:00		PLANNED	Approved	23-Jan-24	07:00	24-Jan-24	19:00	May be given subject to real time grid conditions and RAPS/Rajasthan consent.
1051	RQ158529	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
1052	RQ158528	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	21/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	18:00	
1053	RQ158527	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Approved	20-Jan-24	08:00	20-Jan-24	18:00	

1054	RQ158508	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	20/Jan/2024	08:00	21/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Approved	20-Jan-24	08:00	21-Jan-24	18:00	May be given subject to real time grid conditions and RAPS/NTPC consent.
1055	RQ158526	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	
1056	RQ158525	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
1057	RQ158518	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
1058	RQ158465	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/0	17/Jan/2024	07:00	18/Jan/2024	19:00		PLANNED	Approved	17-Jan-24	07:00	18-Jan-24	19:00	
1059	RQ158517	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	18:00	
1060	RQ158520	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	18:00	
1061	RQ158519	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	14/Jan/2024	08:00	14/Jan/2024	18:00		PLANNED	Approved	14-Jan-24	08:00	14-Jan-24	18:00	
1062	RQ158524	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	13-Jan-24	18:00	
1063	RQ158523	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	08:00	12-Jan-24	18:00	
1064	RQ158522	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
1065	RQ158521	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	

1066	RQ158449	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Distance Relay retrofitment	09/Jan/2024	08:00	09/Jan/2024	20:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	20:00	
1067	RQ158448	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Distance Relay retrofitment	08/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	20:00	
1068	RQ158428	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For rectification of PD defect in 220 kV Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kV Main Bus 1	PLANNED	Approved	02-Jan-24	10:00	05-Jan-24	20:00	May be given subject to UP consent and real time Grid conditions.
1069	RQ158427	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For rectification of PD defect in 220 kV Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kV Main Bus 1	PLANNED	Approved	02-Jan-24	10:00	05-Jan-24	20:00	May be given subject to UP consent and real time Grid conditions.
1070	RQ158426	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For rectification of PD defect in 220 kV Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kV Main Bus 1	PLANNED	Approved	02-Jan-24	10:00	05-Jan-24	20:00	May be given subject to UP consent and real time Grid conditions.
1071	RQ158507	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jan/2024	08:00	01/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Rejected					
1072	RQ158506	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jan/2024	08:00	01/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Rejected					
1073	RQ158451	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	May be given subject to Haryana consent and real time Grid conditions.
1074	RQ158450	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	15-Jan-24	18:00	May be given subject to Haryana consent and real time Grid conditions.
1075	RQ158504	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1076	RQ158502	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1077	RQ158505	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdown of OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	05/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Approved	01-Jan-24	08:00	05-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent/one circuit at a time.

1078	RQ158503	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdown of OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	05/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Approved	01-Jan-24	08:00	05-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent/one circuit at a time.
1079	RQ158464	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1		D	OUTAGEREQUIRED FOR OVERHEAD POWERLINE CROSSING WORKOF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	01/Jan/2024	07:00	02/Jan/2024	19:00		PLANNED	Approved	01-Jan-24	07:00	02-Jan-24	19:00	
1080	RQ159277	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP work	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
1081	RQ159198	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
1082	RQ159197	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	18:00	
1083	RQ158163	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	23/Jan/2024	08:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Approved	23-Jan-24	08:00	23-Jan-24	18:00	
1084	RQ159195	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Peak replacement work at Loc -03, 28, 159 of 220KV D/C Kishnepur- Sarna Line crossing from above.	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	18:00	
1085	RQ158397	OCC_214	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	13:00	
1086	RQ159108	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	SD required for installation of Transmission Line arrester at tower loc no. 111 & 124	15/Jan/2024	10:00	15/Jan/2024	14:00	Kindly approve	PLANNED	Approved	15-Jan-24	10:00	15-Jan-24	14:00	

1087	RQ159135	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	08:00	19-Jan-24	18:00	May be given subject to real time grid conditions and Rajasthan/NTPC consent.
1088	RQ159136	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quartly maintenance work and Testing of Equipment	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	11-Jan-24	18:00	
1089	RQ159210	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line and disc cleaning work	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	08:00	03-Jan-24	18:00	
1090	RQ158930	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	Rectification of S/D nature defects	18/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	09:00	18-Jan-24	18:00	
1091	RQ158084	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Shut down for Polymer Cleaning <{}&<{}> Looping Chooping in line Corridor >X of line 220 kv Saharanpur Khodri line	05/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	08-Jan-24	18:00	
1092	RQ158225	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* for relay testing work of relay CP	04/Jan/2024	08:00	04/Jan/2024	17:00		PLANNED	Approved	04-Jan-24	08:00	04-Jan-24	17:00	
1093	RQ158870	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	03/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	03-Jan-24	08:00	04-Jan-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
1094	RQ158372	OCC_214	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	For bus bar differential protection testing	02/Jan/2024	08:00	02/Jan/2024	20:00		PLANNED	Approved	02-Jan-24	08:00	02-Jan-24	20:00	May be given subject to UP consent/One shutdown from NAPP end at a time.
1095	RQ158371	OCC_214	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	For bus bar differential protection testing	01/Jan/2024	08:00	01/Jan/2024	20:00		PLANNED	Approved	01-Jan-24	08:00	01-Jan-24	20:00	May be given subject to UP consent/One shutdown from NAPP end at a time.
1096	RQ159292	OCC_214	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Annual PMS	12/Jan/2024	10:30	12/Jan/2024	14:00		PLANNED	Approved	12-Jan-24	10:30	12-Jan-24	14:00	May be given subject to real time grid conditions and load management by Delhi.
1097	RQ159291	OCC_214	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Annual PMS	09/Jan/2024	10:30	09/Jan/2024	14:00		PLANNED	Approved	09-Jan-24	10:30	09-Jan-24	14:00	May be given subject to real time grid conditions and load management by Delhi.

1098	RQ159290	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	05/Jan/2024	10:30	05/Jan/2024	14:00		PLANNED	Approved	05-Jan-24	10:30	05-Jan-24	14:00	May be given subject to real time grid conditions and load management by Delhi.
1099	RQ159314	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK & PLCC commissioning work	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	10:00	06-Jan-24	18:00	
1100	RQ159313	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC commissioning work	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	10:00	05-Jan-24	18:00	
1101	RQ158260	OCC_214	slchdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual maintenance of Transmission lines and Shifting, Installation and testing of PLCC panels from M/s Everest substation to M/s HPPTCL substation Charor.	04/Jan/2024	10:00	05/Jan/2024	17:00	During the shutdown period, the generation of 100 MW Malana-II HEP will be affected	PLANNED	Approved	04-Jan-24	10:00	05-Jan-24	17:00	
1102	RQ158261	OCC_214	slchdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual maintenance of Transmission lines and Shifting, Installation and testing of PLCC panels from M/s Everest substation to M/s HPPTCL substation Charor.	04/Jan/2024	10:00	05/Jan/2024	17:00	During the shutdown period, the generation of 100 MW Malana-II HEP will be affected	PLANNED	Approved	04-Jan-24	10:00	05-Jan-24	17:00	
1103	RQ159418	OCC_214	slchdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Extension of existing 220 KV Bus and Erection of proposed 220 KV Bay No. D04 at 220/33 kV GIS Karian for connecting with 220/132 KV GIS Mazra	01/Jan/2024	09:00	25/Jan/2024	17:00	No Generation Loss during the shutdown period because the 33 KV system of Karian substation shall remain energized by the 132/33 KV AIS Bathri	PLANNED	Approved	01-Jan-24	09:00	25-Jan-24	17:00	May be given subject to HP consent and no generation loss.
1104	RQ158862	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20389B) TBC Bay	28/Jan/2024	14:00	28/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	28-Jan-24	14:00	28-Jan-24	18:00	

1105	RQ158861	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20389A) TBC Bay	28/Jan/2024	09:00	28/Jan/2024	12:00	KINDLY APPROVE	PLANNED	Approved	28-Jan-24	09:00	28-Jan-24	12:00	
1106	RQ158860	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220kV BUS-2 will be removed to isolate the 20389B isolator completely.	21/Jan/2024	13:00	21/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	21-Jan-24	13:00	21-Jan-24	18:00	
1107	RQ158859	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220kV BUS-1 will be removed to isolate the 20389A isolator completely.	21/Jan/2024	09:00	21/Jan/2024	12:00	KINDLY APPROVE	PLANNED	Approved	21-Jan-24	09:00	21-Jan-24	12:00	
1108	RQ159110	OCC_214	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Approved	19-Jan-24	10:00	19-Jan-24	18:00	
1109	RQ158178	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	for AMP Works	18/Jan/2024	09:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Approved	18-Jan-24	09:00	20-Jan-24	18:00	
1110	RQ158905	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 220 kV Bus-2 AT SAMBA SUBSTATION	17/Jan/2024	09:00	17/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	17-Jan-24	09:00	17-Jan-24	18:00	
1111	RQ159109	OCC_214	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	10:00	16-Jan-24	18:00	
1112	RQ158904	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 220 kV Bus-1 AT SAMBA SUBSTATION	16/Jan/2024	09:00	16/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	16-Jan-24	09:00	16-Jan-24	18:00	
1113	RQ158099	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	15/Jan/2024	10:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Approved	15-Jan-24	10:00	16-Jan-24	18:00	
1114	RQ158177	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	for AMP Works	15/Jan/2024	09:00	17/Jan/2024	18:00	Kindly approve	PLANNED	Approved	15-Jan-24	09:00	17-Jan-24	18:00	
1115	RQ158098	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	11/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Approved	11-Jan-24	10:00	13-Jan-24	18:00	
1116	RQ158858	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20689B)	10/Jan/2024	14:00	10/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	10-Jan-24	14:00	10-Jan-24	18:00	
1117	RQ158857	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	10/Jan/2024	09:00	10/Jan/2024	12:00	KINDLY APPROVE	PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	12:00	
1118	RQ159156	OCC_214	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP work	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
1119	RQ159155	OCC_214	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00	

1120	RQ158097	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	08/Jan/2024	10:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Approved	08-Jan-24	10:00	09-Jan-24	18:00	
1121	RQ157990	OCC_214	ntpncr_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Comissioning & Testing	08/Jan/2024	00:00	10/Jan/2024	23:59	no generation will be affected	PLANNED	Rejected					Ownership needs to be checked.
1122	RQ158856	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-2 will be removed to isolate the 20689B isolator completely.	04/Jan/2024	13:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	13:00	04-Jan-24	18:00	
1123	RQ158855	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220kV BUS-1 will be removed to isolate the 20689A isolator completely.	04/Jan/2024	09:00	04/Jan/2024	12:00	KINDLY APPROVE	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	12:00	
1124	RQ158096	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Jan/2024	10:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	10:00	02-Jan-24	18:00	
1125	RQ158710	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR BUS BAR TESTING OF SS63 B1 LINE BAYS 248	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Approved	26-Jan-24	19:00	31-Jan-24	23:59	May be given from 1900 Hrs
1126	RQ158770	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	AMP work	23/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Approved	23-Jan-24	09:00	25-Jan-24	18:00	
1127	RQ158745	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	20/Jan/2024	00:00	20/Jan/2024	00:00		PLANNED	Approved	20-Jan-24	00:00	20-Jan-24	00:00	
1128	RQ158744	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	19/Jan/2024	00:00	19/Jan/2024	00:00		PLANNED	Approved	19-Jan-24	00:00	19-Jan-24	00:00	
1129	RQ158709	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR BUS BAR TESTING OF SS63 B1 LINE BAYS 248	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Approved	18-Jan-24	19:00	25-Jan-24	23:59	May be given from 1900 Hrs
1130	RQ158743	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	18/Jan/2024	00:00	18/Jan/2024	00:00		PLANNED	Approved	18-Jan-24	00:00	18-Jan-24	00:00	
1131	RQ158762	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(HV)		C	FOR AMP WORK	17/Jan/2024	08:00	17/Jan/2024	20:00	AMP work	PLANNED	Approved	17-Jan-24	08:00	17-Jan-24	20:00	May be given subject to real time grid conditions/One BUS
1132	RQ158742	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	17/Jan/2024	00:00	17/Jan/2024	00:00		PLANNED	Approved	17-Jan-24	00:00	17-Jan-24	00:00	
1133	RQ158769	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	AMP work	16/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Approved	16-Jan-24	09:00	18-Jan-24	18:00	
1134	RQ158692	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Approved	16-Jan-24	09:00	17-Jan-24	07:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1135	RQ158693	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Approved	18-Jan-24	09:00	19-Jan-24	07:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1136	RQ158761	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(HV)		C	FOR AMP WORK	16/Jan/2024	08:00	16/Jan/2024	20:00	AMP work	PLANNED	Approved	16-Jan-24	08:00	16-Jan-24	20:00	May be given subject to real time grid conditions/One BUS

1137	RQ158741	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	16/Jan/2024	00:00	16/Jan/2024	00:00		PLANNED	Approved	16-Jan-24	00:00	16-Jan-24	00:00	
1138	RQ158706	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Approved	15-Jan-24	19:00	16-Jan-24	23:59	May be given from 1900 Hrs
1139	RQ158760	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(HV)		C	FOR AMP WORK	15/Jan/2024	08:00	15/Jan/2024	20:00	AMP work	PLANNED	Approved	15-Jan-24	08:00	15-Jan-24	20:00	May be given subject to real time grid conditions/One BUS
1140	RQ158740	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	15/Jan/2024	00:00	15/Jan/2024	00:00		PLANNED	Approved	15-Jan-24	00:00	15-Jan-24	00:00	
1141	RQ158739	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	14/Jan/2024	00:00	14/Jan/2024	00:00		PLANNED	Approved	14-Jan-24	00:00	14-Jan-24	00:00	
1142	RQ158705	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Approved	13-Jan-24	19:00	14-Jan-24	23:59	May be given from 1900 Hrs
1143	RQ158738	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	13/Jan/2024	00:00	13/Jan/2024	00:00		PLANNED	Approved	13-Jan-24	00:00	13-Jan-24	00:00	
1144	RQ158737	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	12/Jan/2024	00:00	12/Jan/2024	00:00		PLANNED	Approved	12-Jan-24	00:00	12-Jan-24	00:00	
1145	RQ158704	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	AMP WORKS	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Approved	11-Jan-24	19:00	12-Jan-24	23:59	May be given from 1900 Hrs
1146	RQ158725	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT KANGOO(HP)		D	AMP work	11/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Approved	11-Jan-24	09:00	11-Jan-24	17:00	
1147	RQ158736	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	11/Jan/2024	00:00	11/Jan/2024	00:00		PLANNED	Approved	11-Jan-24	00:00	11-Jan-24	00:00	
1148	RQ158687	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Work, Jumpering of New Bay	10/Jan/2024	17:00	13/Jan/2024	23:30		PLANNED	Approved	10-Jan-24	19:00	13-Jan-24	23:30	May be given from 1900 Hrs
1149	RQ158724	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	AMP work	10/Jan/2024	09:00	10/Jan/2024	17:00		PLANNED	Approved	10-Jan-24	09:00	10-Jan-24	17:00	
1150	RQ158735	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	10/Jan/2024	00:00	10/Jan/2024	00:00		PLANNED	Approved	10-Jan-24	00:00	10-Jan-24	00:00	
1151	RQ158703	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	AMP WORKS	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	19:00	10-Jan-24	23:59	May be given from 1900 Hrs
1152	RQ158686	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumpering of New Bay	09/Jan/2024	17:00	12/Jan/2024	23:30		PLANNED	Approved	09-Jan-24	19:00	12-Jan-24	23:30	May be given from 1900 Hrs
1153	RQ158708	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR BUS BAR TESTING OF SS63 B1 LINE BAYS 232,233,235,236,239,240	09/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Approved	09-Jan-24	19:00	17-Jan-24	23:59	May be given from 1900 Hrs
1154	RQ158773	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	17:00		PLANNED	Approved	09-Jan-24	09:00	09-Jan-24	17:00	
1155	RQ158734	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	09/Jan/2024	00:00	09/Jan/2024	00:00		PLANNED	Approved	09-Jan-24	00:00	09-Jan-24	00:00	
1156	RQ158685	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay	08/Jan/2024	17:00	11/Jan/2024	23:30		PLANNED	Approved	08-Jan-24	19:00	11-Jan-24	23:30	May be given from 1900 Hrs
1157	RQ158733	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08/Jan/2024	00:00	08/Jan/2024	00:00		PLANNED	Approved	08-Jan-24	00:00	08-Jan-24	00:00	

1158	RQ158702	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	AMP WORKS	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	07-Jan-24	19:00	08-Jan-24	23:59	May be given from 1900 Hrs
1159	RQ158732	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	07/Jan/2024	00:00	07/Jan/2024	00:00		PLANNED	Approved	07-Jan-24	00:00	07-Jan-24	00:00	
1160	RQ158678	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK (EXTENTION OF 220KV SUBSTATION)	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	18:00	
1161	RQ158695	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	HOTSPOT ATTENDING	06/Jan/2024	09:00	06/Jan/2024	17:00		PLANNED	Approved	06-Jan-24	09:00	06-Jan-24	17:00	
1162	RQ158731	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	06/Jan/2024	00:00	06/Jan/2024	00:00		PLANNED	Approved	06-Jan-24	00:00	06-Jan-24	00:00	
1163	RQ158701	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	AMP WORKS	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Approved	05-Jan-24	19:00	06-Jan-24	23:59	May be given from 1900 Hrs
1164	RQ158768	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(UP)		D	FOR AMP WORK	05/Jan/2024	09:00	05/Jan/2024	18:00	AMP work	PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
1165	RQ158677	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK (EXTENTION OF 220KV SUBSTATION)	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Approved	05-Jan-24	09:00	05-Jan-24	18:00	
1166	RQ158730	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	05/Jan/2024	00:00	05/Jan/2024	00:00		PLANNED	Approved	05-Jan-24	00:00	05-Jan-24	00:00	
1167	RQ158767	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		D	FOR AMP WORK	04/Jan/2024	09:00	04/Jan/2024	18:00	AMP work	PLANNED	Approved	04-Jan-24	09:00	04-Jan-24	18:00	
1168	RQ158700	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	AMP WORKS	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Approved	03-Jan-24	19:00	04-Jan-24	23:59	May be given from 1900 Hrs
1169	RQ158684	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay	03/Jan/2024	17:00	06/Jan/2024	23:30		PLANNED	Approved	03-Jan-24	19:00	06-Jan-24	23:30	May be given from 1900 Hrs
1170	RQ158683	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay	02/Jan/2024	17:00	05/Jan/2024	23:30		PLANNED	Approved	02-Jan-24	19:00	05-Jan-24	23:30	May be given from 1900 Hrs
1171	RQ158676	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For rectification of PD defect in 220 kv Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	Other elements to remain charged from other Bus	PLANNED	Approved	02-Jan-24	10:00	05-Jan-24	20:00	May be given subject to real time grid conditions/One BUS shutdown at a time
1172	RQ158723	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	AMP OF 220KV TRANSFER BUS	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Approved	02-Jan-24	09:00	02-Jan-24	18:00	
1173	RQ158699	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	AMP WORKS	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	19:00	02-Jan-24	23:59	May be given from 1900 Hrs
1174	RQ158682	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay	01/Jan/2024	17:00	03/Jan/2024	23:30		PLANNED	Approved	01-Jan-24	19:00	03-Jan-24	23:30	May be given from 1900 Hrs
1175	RQ158707	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	FOR BUS BAR TESTING OF SS63 B1 LINE BAYS 232,233,235,236,239, 240	01/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Approved	01-Jan-24	19:00	08-Jan-24	23:59	May be given from 1900 Hrs

1176	RQ158398	OCC_214	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	13:00	
1177	RQ158399	OCC_214	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Approved	21-Jan-24	08:00	21-Jan-24	13:00	
1178	RQ158132	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Approved	15-Jan-24	10:00	15-Jan-24	18:00	
1179	RQ159086	OCC_214	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	डिस्क की सफाई हेतु	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	10-Jan-24	08:00	10-Jan-24	18:00	
1180	RQ159085	OCC_214	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	डिस्क की सफाई हेतु	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Approved	08-Jan-24	08:00	08-Jan-24	18:00	
1181	RQ158131	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	02/Jan/2024	10:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	10:00	02-Jan-24	18:00	
1182	RQ158086	OCC_214	ntpncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Comissioning & Testing	11/Jan/2024	00:00	13/Jan/2024	23:59	no generation will be affected	PLANNED	Approved	11-Jan-24	00:00	13-Jan-24	23:59	May be given subject to real time grid conditions/One BUS shutdown at a time
1183	RQ157992	OCC_214	ntpncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Comissioning & Testing	08/Jan/2024	00:00	10/Jan/2024	23:59	no generation will be affected	PLANNED	Approved	08-Jan-24	00:00	10-Jan-24	23:59	May be given subject to real time grid conditions/One BUS shutdown at a time
1184	RQ157991	OCC_214	ntpncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Comissioning & Testing	03/Jan/2024	00:00	05/Jan/2024	23:59	no generation will be affected	PLANNED	Approved	03-Jan-24	00:00	05-Jan-24	23:59	May be given subject to real time grid conditions/One BUS shutdown at a time

1185	RQ157989	OCC_214	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Comissioning & Testing	03/Jan/2024	00:00	05/Jan/2024	23:59	no generation will be affected	PLANNED	Rejected						Duplicate entry with S No. 1184
1186	RQ159141	OCC_214	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00		
1187	RQ159083	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Annual mtc & Hot point attending	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	09-Jan-24	18:00		
1188	RQ158111	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	02/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	08:00	06-Jan-24	18:00	Subject to NHPC/JK consent and no Generation loss	
1189	RQ158110	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	02/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Approved	02-Jan-24	08:00	06-Jan-24	18:00	Subject to NHPC/JK consent and no Generation loss	
1190	RQ158213	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00		
1191	RQ158215	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00		
1192	RQ158214	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Approved	01-Jan-24	08:00	31-Jan-24	18:00		

1193	RQ158864	OCC_214	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of 220KV BAY	27/Jan/2024	09:00	15/Feb/2024	18:00	KINDLY APPROVE	PLANNED	Approved	27-Jan-24	09:00	15-Feb-24	18:00	Element must remain in service via other bay.
1194	RQ159429	OCC_214	cpcc3_sd	BAY	W2W4Q1 BUS COUPLER BAY - 220KV BUS 1 AT AGRA(PG) (POWERGRID) AND 220KV BUS 2 AT AGRA(PG) AT 220 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	22-Jan-24	18:00	
1195	RQ159073	OCC_214	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	22/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Approved	22-Jan-24	08:00	25-Jan-24	18:00	Element must remain in service via other bay.
1196	RQ159072	OCC_214	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	21-Jan-24	18:00	Element must remain in service via other bay.
1197	RQ159069	OCC_214	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Approved	13-Jan-24	08:00	17-Jan-24	18:00	Element must remain in service via other bay.
1198	RQ159138	OCC_214	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Approved	12-Jan-24	10:00	12-Jan-24	18:00	

1199	RQ159137	OCC_214	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP work	11/Jan/2024	10:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	10:00	11-Jan-24	18:00	
1200	RQ159059	OCC_214	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	*For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Jan/2024	08:00	14/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	08:00	14-Jan-24	18:00	Element must remain in service via other bay.
1201	RQ159068	OCC_214	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	12-Jan-24	18:00	Element must remain in service via other bay.
1202	RQ158865	OCC_214	cpcc2_sd	BAY	207 MAIN BAY - 220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	Isolator retrofitting of 220KV BAY	07/Jan/2024	09:00	20/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Approved	07-Jan-24	09:00	20-Jan-24	18:00	Element must remain in service via other bay.
1203	RQ159289	OCC_214	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For rectification of PD defect in 220 kV Bus 1	02/Jan/2024	08:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kV Main Bus 1	PLANNED	Approved	02-Jan-24	08:00	05-Jan-24	20:00	May be given subject to real time grid conditions.
1204	RQ159062	OCC_214	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker	01/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Approved	01-Jan-24	08:00	04-Jan-24	18:00	May be given subject to real time grid conditions.

1205	RQ158899	OCC_214	dadrigas_sd	BAY	202 BUS COUPLER BAY - 220 KV DADRIGAS(NT) - BUS 1 AND 220 KV DADRIGAS(NT) - BUS 2 AT 220 KV DADRIGAS(NT)	NTPC	C	For replacement of 220KV Bus#1 & Bus#2 Isolator	10/Jan/2024	08:00	22/Jan/2024	18:00	For replacement of Isolators 220KV Bus#1 & 220KV Bus 2 S/d also required for jumper disconnection/ Connection.22 OKV Bus#1 & Bus#2 S/D requirement will be intimated to NRLDC in real time as per actual work in progress.	PLANNED	Approved	10-Jan-24	08:00	22-Jan-24	18:00	May be given subject to real time grid conditions.
1206	RQ158799	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For attending shut down nature defects	26/Jan/2024	17:00	28/Jan/2024	23:00		PLANNED	Approved	26-Jan-24	19:00	28-Jan-24	23:59	May be given from 1900 Hrs
1207	RQ159089	OCC_214	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Approved	24-Jan-24	08:00	24-Jan-24	18:00	
1208	RQ158800	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For attending shut down nature defects	23/Jan/2024	17:00	25/Jan/2024	23:00		PLANNED	Approved	23-Jan-24	17:00	25-Jan-24	23:00	May be given from 1700 Hrs
1209	RQ158176	OCC_214	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	FOR AMP WORKS OF SVC	22/Jan/2024	09:00	24/Jan/2024	17:00	Kindly approve	PLANNED	Approved	22-Jan-24	09:00	24-Jan-24	17:00	
1210	RQ159090	OCC_214	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Approved	18-Jan-24	08:00	18-Jan-24	18:00	
1211	RQ159427	OCC_214	cpcc3_sd	FILTER BANK	400 KV MVAR Filter Bank No (Sub Filter Bank) Z1.Z4 at Agra(PG)	POWER GRID	D	AMP of CT	11/Jan/2024	10:00	11/Jan/2024	18:00		PLANNED	Approved	11-Jan-24	10:00	11-Jan-24	18:00	Subjected to no power order restriction
1212	RQ158796	OCC_214	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For replacement of PADU module of DFR.	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Approved	09-Jan-24	08:00	10-Jan-24	18:00	

1213	RQ158801	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/Jan/2024	17:00	18/Jan/2024	23:00		PLANNED	Approved	14-Jan-24	17:00	18-Jan-24	23:00	May be given from 1700 Hrs
1214	RQ158798	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/Jan/2024	17:00	13/Jan/2024	23:00		PLANNED	Approved	11-Jan-24	17:00	13-Jan-24	23:00	May be given from 1700 Hrs
1215	RQ158379	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For attending oil leakages in Coupling Transformer	15/Jan/2024	15:00	15/Jan/2024	23:00	Complete STATCOM Station S/d Required.	PLANNED	Approved	15-Jan-24	17:00	15-Jan-24	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jan/24	7:00	31/Jan/24	18:00	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.		Approved	
2	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	2/Jan/24	7:00	2/Jan/24	18:15	D	For AMP of Line reactor & terminal equipment.DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
3	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	2/Jan/24	7:00	2/Jan/24	18:15	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-SATNA-BINA-1		Approved	
4	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	3/Jan/24	7:00	3/Jan/24	17:00	D	Line AMP works, A/R OFF OF CKT # 2 IS REQUIRED , Dia to be Kept open at both ends.	To be clubbed with unit outage at Rihand 3	Approved	To be clubbed with unit outage at Rihand 3
5	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	3/Jan/24	7:00	3/Jan/24	17:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	To be clubbed with unit outage at Rihand 3	Approved	To be clubbed with unit outage at Rihand 3
6	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	4/Jan/24	7:00	4/Jan/24	17:00	D	Line AMP works, A/R OFF OF CKT # 1 IS REQUIRED, Dia to be Kept open at both ends.	To be clubbed with unit outage at Rihand 3	Approved	To be clubbed with unit outage at Rihand 3
7	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	4/Jan/24	7:00	4/Jan/24	17:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	To be clubbed with unit outage at Rihand 3	Approved	To be clubbed with unit outage at Rihand 3
8	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	5/Jan/24	7:00	5/Jan/24	18:15	D	For AMP of line terminal equipment , DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
9	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	5/Jan/24	7:00	5/Jan/24	18:15	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-SATNA-BINA-2			
10	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	8/Jan/24	7:00	9/Jan/24	18:00	D	AMP works of Line, A/R OFF OF CKT # 2 IS REQUIRED,DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 450 MW in NR Import	Approved	ATC Curtailment of 450 MW in NR Import
11	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	8/Jan/24	7:00	9/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-JAIPUR-1			
12	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	10/Jan/24	7:00	10/Jan/24	18:00	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 200/1750 MW in NR Import/Export	Approved	ATC Curtailment of 200/1750 MW in NR Import/Export
13	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	10/Jan/24	7:00	10/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2		Approved	
14	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	10/Jan/24	7:00	10/Jan/24	18:00	D	AMP works of Line,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 450 MW in NR Import	Approved	ATC Curtailment of 450 MW in NR Import
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	10/Jan/24	7:00	10/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-JAIPUR-2		Approved	
16	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	12/Jan/24	9:00	12/Jan/24	18:00	D	Taking Spare reactor as a Y ph , Oil leakage attending work Y ph & Yearly AMP work, DIA TO BE KEPT OPEN AT BOTH SENDS	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
17	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	12/Jan/24	7:00	12/Jan/24	18:00	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 2 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 200/1750 MW in NR Import/Export	Approved	ATC Curtailment of 200/1750 MW in NR Import/Export
18	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	12/Jan/24	7:00	12/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-BANASKANTHA-CHITTORGARH-1		Approved	
19	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	15/Jan/24	7:00	15/Jan/24	18:00	D	AMP works of Line,DIA TO BE KEPT OPEN AT BOTH ENDS,A/R IN NON AUTO MODE OF 765KV-GWALIOR-AGRA-2 IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-AGRA-1	ATC Curtailment of 1150 MW in NR Import	Approved	ATC Curtailment of 1150 MW in NR Import
20	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	15/Jan/24	7:00	15/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-AGRA-1		Approved	
21	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	16/Jan/24	9:00	16/Jan/24	18:00	D	Yearly AMP Bay & Line Reactor. Dia to be kept open at both ends.		Approved	
22	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	16/Jan/24	7:00	16/Jan/24	18:00	D	AMP works of Line, DIA TO BE KEPT OPEN AT BOTH ENDS, A/R IN NON AUTO MODE OF 765KV-GWALIOR-AGRA-1 IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-AGRA-2	ATC Curtailment of 1150 MW in NR Import	Approved	ATC Curtailment of 1150 MW in NR Import
23	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	16/Jan/24	7:00	16/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-GWALIOR-AGRA-2		Approved	

24	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	17/Jan/24	8:00	17/Jan/24	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
25	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	19/Jan/24	7:00	19/Jan/24	18:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end, DIA TO BE KEPT OPEN AT BOTH ENDS,A/R IN NON AUTO MODE OF 765KV GWALIOR ORAI-1 AND 765KV SATNA GWALIOR-2 IS REQUIRED	SD to be allowed only if There is mandatory 6 month changeover otherwise, spare changeover to be clubbed with Line Outage/AMP work. ATC to be curtailed by 2450 MW in NR Import.	Approved	SD to be allowed only if There is mandatory 6 month changeover otherwise, spare changeover to be clubbed with Line Outage/AMP work. ATC to be curtailed by 2450 MW in NR Import.
26	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	19/Jan/24	7:00	19/Jan/24	18:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end,		Approved	
27	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	19/Jan/24	7:00	19/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-SATNA-ORAI-1		Approved	
28	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	19/Jan/24	7:00	19/Jan/24	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-SATNA-ORAI-1		Approved	
29	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	20/Jan/24	8:00	20/Jan/24	18:00	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhyachal PS	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
30	WRPC	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-2	22/Jan/24	8:00	22/Jan/24	18:00	D	For Line terminal equipment AMP work at Vindhyachal PS, DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 750 MW in NR Import	Approved	ATC Curtailment of 750 MW in NR Import
31	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	30/Jan/24	7:00	30/Jan/24	18:00	D	FOR SHUT-DOWN NATURE DEFECT ATTENDING, DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 700 MW in NR Export	Approved	ATC Curtailment of 700 MW in NR Export
32	WRPC	IndiGrid	765KV-VADODARA-DHULE-1	2/Jan/24	8:00	2/Jan/24	16:00	D	Defect rectification Work	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
33	WRPC	IndiGrid	765KV-VADODARA-DHULE-1 L/R@ DHULE - 765KV	2/Jan/24	10:00	2/Jan/24	13:00	D	To facilitate the shutdown of 765KV-VADODARA-DHULE-1. And reactor switching a. Present Switching combination: R, Y, B b. New proposed switching combination: WITH 765KV DV LINE LR -R, Y, SP c. Last switching date:01/07/2023		Approved	
34	ERPC	ER-II	±800 KV HVDC BNC - AGRA TL Pole-1	29/Jan/24	8:00	29/Jan/24	18:00	D	RECTIFICATION OF BROKEN GLASS INSULATOR & OTHER SHUTDOWN NATURE DEFECT RECTIFICATION		Approved	
35	ERPC	ER-II	±800 KV HVDC BNC - AGRA TL Pole-2	30/Jan/24	8:00	30/Jan/24	18:00	D	RECTIFICATION OF BROKEN GLASS INSULATOR & OTHER SHUTDOWN NATURE DEFECT RECTIFICATION		Approved	
36	ERPC	ER-1	765KV-GAYA-VARANASI-1	15/Jan/24	8:00	16/Jan/24	18:00	D	Porcelain Insulator replacement in Major Crossings		Approved	
37	ERPC	ER-1	765KV-GAYA-BALIA-1	8/Jan/24	8:00	12/Jan/24	18:00	D	Porcelain Insulator replacement in Major Crossings		Approved	
38	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	5/Jan/24	9:00	5/Jan/24	17:30	D	Insulator cleaning		Approved	
39	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	5/Jan/24	9:00	5/Jan/24	17:30	D	To facilitate shutdown on parallel circuit		Approved	
40	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	4/Jan/24	9:00	4/Jan/24	17:30	D	Insulator cleaning		Approved	
41	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	4/Jan/24	9:00	4/Jan/24	17:30	D	To facilitate shutdown on parallel circuit		Approved	
42	ERPC	ER-1	A/R 765KV-GAYA-VARANASI-2	1/Jan/24	7:00	31/Jan/24	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project		Approved	
43	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-2	15/Jan/24	7:00	17/Jan/24	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project (Biharsharif- Balia LILO at ARAH)		Approved	

44	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	15/Jan/24	7:00	17/Jan/24	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project (Biharsharif- Balia LILO at ARAH)		Approved	
45	ERPC	ER-1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-1	9/Jan/24	7:00	18/Jan/24	18:00	D	To facilitate the shutdown work at parallel circuit for Installation of Aviation Glouble in 400KV NAUBATPUR(BH)-BALIA-2		Approved	
46	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-2	9/Jan/24	7:00	18/Jan/24	18:00	D	For Installation of Aviation Glouble under OPGW installation Work under Strengthening of OPGW Network in ER Project.		Approved	
47	ERPC	BSPTCL	132KV-NAGARUNTARI-SONENAGAR-1	2/Jan/24	09:00	4/Jan/24	17:00	D	For power line crossing work of LILO line of 132 kv Sonenagar-Nabinagar(U/C) T/L	Power assistance will be required from UP via 132kv Rihand - Nagaruntari line.	Approved	Power assistance will be required from UP via 132kv Rihand - Nagaruntari line.
48	ERPC	BSPTCL	220KV-KARAMNASHA (NEW)-SAHUPURI-1	9/Jan/24	10:00	9/Jan/24	17:00	D	Winter Maintenance and Tree Cutting.		Approved	
49	ERPC	BSPTCL	132KV-SONNAGAR-JAPLA-1	2/Jan/24	09:00	4/Jan/24	17:00	D	For power line crossing work of LILO line of 132 kv Sonenagar-Nabinagar(U/C) T/L		Approved	
50	ERPC	BSPTCL	220KV-KARAMNASHA (NEW)-PUSAULI-1	8/Jan/24	10:00	8/Jan/24	17:00	D	For winter maintenance work and tree pruning.		Approved	
51	ERPC	BSPTCL	220KV-KARAMNASHA (NEW)-PUSAULI-1	6/Jan/24	10:00	6/Jan/24	17:00	D	Winter Maintenance and Tree Cutting.		Approved	
52	WRPC	MP SLDC	220KV-MALANPUR-AURIYA-1	5/Jan/24	9:00	5/Jan/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
53	WRPC	MP SLDC	220KV-MEHGAON-AURIYA-1	12/Jan/24	9:00	12/Jan/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
54	WRPC	MP SLDC	132KV-SHEOPUR-KHANDAR-2	9/Jan/24	9:00	9/Jan/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
55	WRPC	NTPC/VSTPS	400KV-VINDHYACHAL-VINDHYACHAL HVDC-2	23/Jan/24	8:00	25/Jan/24	18:00	C	Annual Bay Maintenance and Testing		Approved	Subject to no other outage at Anpara Singrauli generation Complex.
56	WRPC	NTPC/VSTPS	MAIN BAY OF 400KV-VINDHYACHAL-VINDHYACHAL HVDC-2 AND VINDHYACHAL - 400KV - BUS 1 @VINDHYACHAL - 400KV at VINDHYACHAL - 400KV	23/Jan/24	8:00	25/Jan/24	18:00	C	Annual Bay Maintenance and Testing		Approved	Subject to no other outage at Anpara Singrauli generation Complex.

PLANNED SHUT DOWN FOR THE MONTH OF JAN- 2024 WHICH ARE TO BE APPROVED BY OCC-214

Name : Uttar Pradesh

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To				
1	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-1	27.01.2024	02.02.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS	Approved	Subject to NTPC/Powergrid Consent.
2	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-2	27.01.2024	02.02.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS	Approved	Subject to NTPC/Powergrid Consent.
3	220KV	220KV UNCHAHAR - RAE BAREILLY(PG) CKT-3	20.01.2024	26.01.2024	8:00	18:00:00	for SAFETY PURPOSE DUE TO DIVERSION OF 765KV OBRA C - UNNAO LINE	CONTINUOUS	Approved	Subject to NTPC/Powergrid Consent.

Additional Outages for 214th OCC Meeting (UPSLDC)

S. No.	Name of Sub-Station	Name of Element	Shutdown Required on	Period of Shutdown		Purpose	Shutdown Status	OCC Remaks
				From	To			
1	Harduaganj Extn.-2, UPRVUNL	315MVA, 400/220/33kV ICT-I at 400KV Harduaganj	19.12.2023	11:00Hrs	13:00Hrs	For Installation & Commissioning of meters at Harduaganj Extn.-2, under SAMAST Project as requested by M/s Secure Meters vide letter no. SML/GGN/MSM/UPPTCL/SAMAST/0190, Dated: 12.12.2023 (Attached)	Approved	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
2		315MVA, 400/220/33kV ICT-II at 400KV Harduaganj	19.12.2023	14:00Hrs	17:00Hrs		Approved	May be given subject to real time grid conditions and load management by UP/Other ICT to be in service.
3		400kV Harduaganj-Sikandrabad Line	20.12.2023	11:00Hrs	13:00Hrs		Approved	May be given subject to real time grid conditions
4		400kV Harduaganj-Aligarh Line	20.12.2023	14:00Hrs	17:00Hrs		Approved	May be given subject to real time grid conditions

Sr. No.	Name of Requesting	Name of Element	S/s	Daily/ Continuous	Reason	Requested Date		Requested Time		Shutdown Status	OCC Remaks
						From	To	From	To		
1	WUPPTCL	708-TIE BAY(765KV HAPUR-MAINPURI LINE AT 765KV HAPUR)	765KV HAPUR	Continuous	1. PLCC/FOTE end-to-end testing (Carrier/DT) 2. Data Validation	21-Dec-23	22-Dec-23	10:00	15:00	Approved	
2	WUPPTCL	709-MAIN BAY(765KV HAPUR-MAINPURI LINE AT 765KV HAPUR)	765KV HAPUR	Continuous	1. PLCC/FOTE end-to-end testing (Carrier/DT) 2. Data Validation	21-Dec-23	22-Dec-23	9:00	15:00	Approved	

Additional Outages for 214th OCC Meeting (Punjab Control Area)

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remarks
1	PLANNED	OCC_214	sldcps_sd	400 KV Behman Jassa Singh (PS) - Moga (POWER GRID)	Daily	Periodical Testing of Bays by Protection HUB Ludhiana	3-Jan-2024	8:00	3-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
2	PLANNED	OCC_214	sldcps_sd	400 KV Muktsar(PS)-Makhu(PS) CKT-2	Daily	General Maintenance/ Jumpers tightening	4-Jan-2024	8:00	4-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
3	PLANNED	OCC_214	sldcps_sd	400 KV Muktsar(PS)-Makhu(PS) CKT-2	Daily	General Maintenance/ Jumpers tightening	6-Jan-2024	8:00	6-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
4	PLANNED	OCC_214	sldcps_sd	400 KV Muktsar(PS)-Makhu(PS) CKT2	Daily	General Maintenance/ Jumpers tightening	19-Jan-2024	8:00	19-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
5	PLANNED	OCC_214	sldcps_sd	132 KV HAMIRPUR(HP)-CHOHAL	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	3-Jan-2024	8:00	3-Jan-2024	18:00	Approved	May be given subject to real time grid conditions and HP consent.
6	PLANNED	OCC_214	sldcps_sd	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	8-Jan-2024	8:00	8-Jan-2024	18:00	Approved	May be given subject to real time grid conditions and BBMB consent.
7	PLANNED	OCC_214	sldcps_sd	400 Kv Nakodar Rajpura Ckt 1	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	9-Jan-2024	8:00	9-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
8	PLANNED	OCC_214	sldcps_sd	400 Kv Nakodar Rajpura Ckt 2	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Jan-2024	8:00	11-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
9	PLANNED	OCC_214	sldcps_sd	220 KV PONG DASUYA -3	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	12-Jan-2024	8:00	12-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
10	PLANNED	OCC_214	sldcps_sd	132 KV HAMIRPUR(HP)-CHOHAL	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	15-Jan-2024	8:00	15-Jan-2024	18:00	Approved	May be given subject to real time grid conditions and HP consent.

11	PLANNED	OCC_214	sldcps_sd	400 KV Nakodar Talwandi Sabo line	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Jan-2024	8:00	16-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
12	PLANNED	OCC_214	sldcps_sd	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	17-Jan-2024	8:00	17-Jan-2024	18:00	Approved	May be given subject to real time grid conditions and BBMB consent.
13	PLANNED	OCC_214	sldcps_sd	400 KV Nakodar Talwandi Sabo line	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Jan-2024	8:00	18-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
14	PLANNED	OCC_214	sldcps_sd	400 kv Nakodar Moga line	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Jan-2024	8:00	23-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
15	PLANNED	OCC_214	sldcps_sd	220 KV Kartarpur - PGCIL ckt1	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29-Jan-2024	8:00	29-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
16	PLANNED	OCC_214	sldcps_sd	132 KV HAMIRPUR(HP)-CHOHAL	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	29-Jan-2024	8:00	29-Jan-2024	18:00	Approved	May be given subject to real time grid conditions and HP consent.
17	PLANNED	OCC_214	sldcps_sd	220 KV Kartarpur - PGCIL ckt2	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31-Jan-2024	8:00	31-Jan-2024	18:00	Approved	May be given subject to real time grid conditions
18	Planned	OCC_214	sldcps_sd	400KV Makhu(PS)-Amritsar(PG)(PSTCL) ckt-2	Daily	Jumper Tightening, and tree cutting between Tower No. 81 to 100.	1/9/2024	8:00	1/9/2024	18:00	Approved	May be given subject to real time grid conditions
19	Planned	OCC_214	sldcps_sd	220KV Moga(PS)- Moga(PG)(PSTCL) ckt-3	Daily	Jumper Tightening, and tree cutting between Tower No. 1 to 3.	1/12/2024	8:00	1/12/2024	18:00	Approved	May be given subject to real time grid conditions
20	Planned	OCC_214	sldcps_sd	400KV Makhu(PS)-Amritsar(PG)(PSTCL) ckt-2	Daily	Jumper Tightening, and tree cutting between Tower No. 101 to 120.	1/16/2024	8:00	1/16/2024	18:00	Approved	May be given subject to real time grid conditions
21	Planned	OCC_214	sldcps_sd	220KV PGCIL Ludhiana(PG)-PAKHOWAL (PS)(PSTCL)	Daily	Tree cutting and Jumper tightening TN 6 to 20	1/19/2024	8:00	1/19/2024	18:00	Approved	May be given subject to real time grid conditions

22	Planned	OCC_214	sldcps_sd	400KV Makhu(PS)- Amritsar(PG)(PSTCL) ckt-2	Daily	Jumper Tightening, and tree cutting between Tower No. 121 to 140.	1/23/2024	8:00	1/23/2024	18:00	Approved	May be given subject to real time grid conditions and PG consent.
23	Planned	OCC_214	sldcps_sd	220KV PGCIL Ludhiana(PG)-Sahnawal (PS) (PSTCL) ckt 2	Daily	Tree cutting and Jumper tightening TN 270 to 290	1/23/2024	8:00	1/23/2024	18:00	Approved	May be given subject to real time grid conditions and PG consent.
24	Planned	OCC_214	sldcps_sd	220KV PGCIL Ludhiana(PG)- PAKHOWAL (PS) (PSTCL)	Daily	Tree cutting and Jumper tightening TN 20 TO 40	1/29/2024	8:00	1/29/2024	18:00	Approved	May be given subject to real time grid conditions and PG consent.
25	Planned	OCC_214	sldcps_sd	400KV Makhu(PS)- Amritsar(PG)(PSTCL) ckt-2	Daily	Jumper Tightening, and tree cutting between Tower No. 141 to 160.	1/30/2024	8:00	1/30/2024	18:00	Approved	May be given subject to real time grid conditions and PG consent.
26	Planned	OCC_214	sldcps_sd	220KV PGCIL Ludhiana(PG)- Sahnawal(PS) (PSTCL) ckt 1	Daily	Tree cutting and Jumper tightening TN 270 to 290	1/31/2024	8:00	1/31/2024	18:00	Approved	May be given subject to real time grid conditions and PG consent.
27	Planned	OCC_214	sldcps_sd	400 KV TALWANDI SABOO(PSG)- DHURI (PS) CKT-1	Daily	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	02.01.24	8:00	04.01.24	18:00	Approved	May be given subject to real time grid conditions
28	Planned	OCC_214	sldcps_sd	400 kV Dhuri Talwandi ckt 2	Daily	Protection Testing	03.01.24	8:00	03.01.24	18:00	Approved	May be given subject to real time grid conditions
29	Planned	OCC_214	sldcps_sd	400 kV Dhuri Talwandi ckt 1	Daily	Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) associated with 400 kv bhalwan talwandi sabo ckt no 1.	08.01.24	8:00	08.01.24	18:00	Approved	May be given subject to real time grid conditions
30	Planned	OCC_214	sldcps_sd	220 KV Nalagarh-Mohali ckt-1line	Daily	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 225 to 226 s/S gantry	11.01.24	8:00	11.01.24	18:00	Approved	May be given subject to real time grid conditions

31	Planned	OCC_214	sldcps_sd	400 kV Dhuri Talwandi ckt 1	Daily	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	15.01.24	8:00	15.01.24	18:00	Approved	May be given subject to real time grid conditions
32	Planned	OCC_214	sldcps_sd	400 KV RAJPURA(PS)-Dehar(PS)	Daily	Annual maintenance and Protection testing of Line and Bay equipments (Bay 424).	15.01.24	8:00	15.01.24	18:00	Approved	May be given subject to real time grid conditions
33	Planned	OCC_214	sldcps_sd	220 KV Nalagarh-Mohali ckt-2line	Daily	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 60 to 65	17.01.24	8:00	17.01.24	18:00	Approved	May be given subject to real time grid conditions
34	Planned	OCC_214	sldcps_sd	400 KV RAJPURA(PS)-Bhiwani (PS)	Daily	Annual maintenance and Protection testing of Line and Bay equipments (Bay 421).	19.01.24	8:00	19.01.24	18:00	Approved	May be given subject to real time grid conditions
35	Planned	OCC_214	sldcps_sd	220 KV Nalagarh-Mohali ckt-1line	Daily	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 65 to 70	23.01.24	8:00	23.01.24	18:00	Approved	May be given subject to real time grid conditions
36	Planned	OCC_214	sldcps_sd	220 KV PATRAN(PATR)-RAJLA(PS) (PSTCL) CKT-1	Continuous	Work of raising of height of 220kV Patran - Kakrala and 220kV Patran - Rajla Lines due to the construction of Delhi-Amritsar- Katra expressway under bharatmala Pariyojna is under progress and for the tower erection and sagging of conductor work	21.12.23	8:00	30.12.23	19:00	Approved	

37	Planned	OCC_214	sldcps_sd	220 KV PATRAN(PATR)- KAKRALA(PS) (PSTCL) CKT-1	Continuous	Work of raising of height of 220kV Patran - Kakrala and 220kV Patran - Rajla Lines due to the construction of Delhi-Amritsar- Katra expressway under bharatmala Pariyojna is under progress and for the tower erection and sagging of conductor work	21.12.23	8:00	30.12.23	19:00	Approved	
----	---------	---------	-----------	---	------------	--	----------	------	----------	-------	----------	--

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remarks
1	214	PPGCL_BARA	400KV REACTOR	125MVAR BUS REACTOR	PPGCL-BARA	Continuous	OIL FILTRATION	22.01.2024	08:00AM	28.01.2024	22:00	Power Evacuation will be available	Approved	May be given subject to real time grid conditions
2	214	PPGCL_BARA	400KV Breaker	400KV Line-2 Tie-Breaker	PPGCL-BARA	Continuous	For dismantling of jumpers of 413-89B and Erection of 400KV Equipment for FGD Work	23.12.2023	08:00AM	20.01.2024	22:00	Power Evacuation will be available through 400KV CKT-1&2 & 765KV CKT-2 (only Tie Breaker 412 of 400KV Line-2 will be opened,power evacuation of 400KV Line-2 will be continued through CB 411)	Approved	Element must remain in service via other bay.
3	214	PPGCL_BARA	LINE	400kv line#1	PPGCL-BARA	DAILY	A/R TESTING	27-Dec-23	08:00AM	27-Dec-23	20:00PM	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	Approved	Generation at Bara to be restricted to 1450 MW. It is feasible to plan shutdown with unit outage
4	214	PPGCL_BARA	LINE	400kv line#2	PPGCL-BARA	DAILY	A/R TESTING	28-Dec-23	08:00AM	28-Dec-23	20:00PM	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	Approved	Generation at Bara to be restricted to 1450 MW. It is feasible to plan shutdown with unit outage

OUTAGE PLANNING TO BE APPROVED IN 214TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC														
Indenting Agency		For the Month	Dec-23	Date	12/18/2023									
Line Details						Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	LPGCL Lalitpur	765KV	LPGCL Generator Transformer # 3 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continous	For Preventive checks , Monsoon protection & To attend oil leakage if any.	3-Jan-2024	10:00 Hrs.	6-Jan-2024	18:00 Hrs.	Approved outage of LPGCL Unit#3 (660 MW) For Boiler License renewal	Approved	May be given subject to real time grid conditions and no generation loss.

PLANNED SHUT DOWN FOR THE MONTH OF JAN- 2024 WHICH ARE TO BE APPROVED BY OCC - 214

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	765KV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft Purpose.	Approved	
2	765KV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft Purpose.	Approved	
3	765KV	765kV Main Bus-1 at Ghatampur TPS	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
4	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
5	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	

6	765KV	765kV Main Bus-2 at Ghatampur TPS	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	
7	765KV	Bay 810 Main bay for 330 MVAr Bus Reactor	12/31/2023	1/31/2024	17:00	17:00	The Element is already under shutdown as approved at 213th OCC meeting. Requested to extend the shutdown upto 31.01.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous		Approved	

PLANNED SHUT DOWN FOR THE MONTH OF JANUARY- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV TRANSFER BUS COUPLER 400kV TBC BAY AT 400kV S/S SARAJINI NAGAR LUCKNOW	5-Jan-24	5-Jan-24	10:00:00	17:00:00	* for Annual protection testing <{>&<} Bay Maintenance work at 400 Kv >X Sub-Station, Sarojini Nagar, Lucknow. The shutdown is	Daily	Approved	May be given subject to real time grid conditions
2	400kV	400/220kV 240MVA ICT -3 AT 400kV S/S MURADNAGAR II	8-Jan-24	9-Jan-24	9:00:00	17:00:00	400/220 KV 240 MVA ICT-III PLANNED S/D	Daily	Approved	May be given subject to real time grid conditions
3	400kV	400 KV PTPS-1 AT 400KV PANKI, KANPUR	4-Jan-24	5-Jan-24	10:00:00	17:00:00	* SHUTDOWN OF PTPS-I BAY, FOR PROTECTION TESTING	Daily	SHUTDOWN OF PTPS-I BAY	Approved	Element must remain in service via other bay.
11	400kV	403 MAIN BAY - 400kV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	2-Jan-24	5-Jan-24	10:00:00	18:00:00	For rectification of Gas leakage issue from CT	Continuous	Approved	Element must remain in service via other bay.
12	400kV	406 MAIN BAY - 400kV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	10-Jan-24	13-Jan-24	10:00:00	18:00:00	For rectification of Gas leakage issue from CT	Continuous	Approved	Element must remain in service via other bay.
13	400kV	407 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL)	15-Jan-24	18-Jan-24	10:00:00	18:00:00	For rectification of Gas leakage issue from CT	Continuous	Approved	Element must remain in service via other bay.
14	400kV	407 Main Bay: of 400kV Sambhal-1 Line at 765/400/220kV GIS Substation PRSTL Rampur	09.01.2024	09.01.2024	9:00:00	17:00:00	AMP Works	Daily	Approved	Element must remain in service via other bay.
15	400kV	410 Main Bay: of 400kV Rampur-Sambhal-2 Line at 765/400/220kV GIS Substation PRSTL Rampur	11.01.2024	11.01.2024	9:00:00	17:00:00	AMP Works	Daily	Approved	Element must remain in service via other bay.

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 214th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	PGCIL	Continuous	1/5/2024	08:00	1/20/2024	18:00	NHAI Diversion work		Approved	All statutory clearances, FTC approval to be submitted before charging of line. ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
2	765KV-BHUJ-BANASKANTHA-2	PGCIL	DAILY	1/4/2024	07:00	1/4/2024	18:00	Yearly amp works and Spare change over at Bhuj end and AMP of Line Terminal Equipment and Line AMP works.Dia to be kept open at both ends. A/R OFF of ckt # 1 is required.	S/D requested by WR-II .NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		NRPC Consent is not required
3	765KV-BHUJ-BANASKANTHA-1	PGCIL	DAILY	1/4/2024	07:00	1/4/2024	18:00	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2.	S/D requested by WR-II .NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		NRPC Consent is not required
4	132 KV S/C AMET -BAMANTUKDA LINE	RVPNL	DAILY	01.01.2024	08:00	01.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and Rajasthan consent.
5	220 KV S/C JODHPUR -BHILWADA	RVPNL	DAILY	17.01.2024	08:00	17.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
6	132 KV S/C JODHPUR -BHILADA	RVPNL	DAILY	26.01.2024	08:00	26.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
7	132 KV S/C PALI-KHARCHI	RVPNL	DAILY	08.01.2024	08:00	08.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
8	132 KV S/C PALI-SOJAT	RVPNL	DAILY	09.01.2024	08:00	09.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and Rajasthan consent.
9	220 KV D/C JODHPUR -BHILWARA LINE (LILO LINE)	RVPNL	DAILY	06.01.2024	08:00	06.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and Rajasthan consent.
10	220 KV S/C BHILWARA -BAMANTUKDA LINE	RVPNL	DAILY	05.01.2024	08:00	05.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
11	220 KV JODHPUR -PALI	RVPNL	DAILY	25.01.2024	08:00	25.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
12	132 KV SURPURA-MATHANIA	RVPNL	DAILY	26.01.2024	08:00	26.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
13	132 KV JODHPUR-BHAWANI	RVPNL	DAILY	27.01.2024	08:00	27.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
14	220 KV S/C BHILWARA-PALI	RVPNL	DAILY	28.01.2024	08:00	28.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and

15	220 KV S/C KANKANI-PALI	RVPNL	DAILY	28.01.2024	08:00	28.01.2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK	Re-Conductoring Package OH-01	Approved	May be given subject to real time grid conditions and
16	220 KV S/C Chirawa-Khetri Transmission Line	RVPN	DAILY	03.01.2024	08:00	05.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
17	220KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	DAILY	10.01.2024	08:00	12.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
18	220KV D/C Ratangarh-Khetri Transmission Line Ckt-1	RVPN	DAILY	12.01.2024	08:00	14.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
19	220KV D/C Ratangarh-Khetri Transmission Line Ckt-2	RVPN	DAILY	12.01.2024	08:00	14.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
20	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	DAILY	27.01.2024	08:00	29.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
21	132 KV S/C Khetri-Buhana Transmission Line	RVPN	DAILY	05.01.2024	08:00	07.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
22	132 KV D/C Khetri-Chirawa Transmission Line Ckt-1	RVPN	DAILY	08.01.2024	08:00	10.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
23	132 KV D/C Khetri-Chirawa Transmission Line Ckt-2	RVPN	DAILY	08.01.2024	08:00	10.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
24	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	29.01.2024	08:00	31.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
25	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	DAILY	30.01.2024	08:00	31.01.2024	18:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be given subject to real time grid conditions and
26	220 KV BHIWADI-BAWAL	HVPNL	C	1/1/2024	08:00	1/15/2024	18:00	FOR NCRTC DIVERSION WORK		Approved	May be given subject to real time grid conditions and
27	220 KV MAU-BHIWADI	HVPNL	C	1/1/2024	08:00	1/15/2024	18:00	FOR NCRTC DIVERSION WORK		Approved	May be given subject to real time grid conditions and
28	220 KV S/C BHILWARA -BALI	RVPNL	D	1/7/2024	08:00	1/7/2024	18:00	FOR 400 KV KANKROLI -JODHOUR LINE RECONDUTORING WORK		Approved	May be given subject to real time grid conditions and
29	220 kV Baghpat (PG)- Baghpat (UPPTCL) ckt-I Line	UPPCL	C	19.12.2023	09:00	22.12.2023	18:00	For Partial Discharge Defect Rectification Work at Baghapt GIS		Rejected	Consent denied by UP.
30	220 kV Baghpat (PG)- Baghpat (UPPTCL) ckt-II Line	UPPCL	C	19.12.2023	09:00	22.12.2023	18:00	For Partial Discharge Defect Rectification Work at Baghapt GIS		Rejected	Consent denied by UP.
31	220 kV Baghpat (PG)- Modipuram (UPPTCL) ckt-I Line	UPPCL	C	19.12.2023	09:00	22.12.2023	18:00	For Partial Discharge Defect Rectification Work at Baghapt GIS		Rejected	Consent denied by UP.
400/220kV ICT/STATCOMS											
1	± 150 MVAR VSC-1 Branch of STATCOM at Bikaner-II SS	PGCIL	D	03.01.2024	17:00	04.01.2024	23:59	IGBT Modules Upgradation of UPS of Valve cooling system of VSC-1		Approved	May be given from 1700 Hrs
2	± 150 MVAR VSC-2 Branch of STATCOM at Bikaner-II SS	PGCIL	D	05.01.2024	17:00	06.01.2024	23:59	IGBT Modules Upgradation of UPS of Valve cooling system of VSC-2		Approved	May be given from 1700 Hrs
3	+/-150MVar VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	DAILY	18.01.2024	17:00	19.01.2024	23:59	For balance work and final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs
4	+/-150MVar VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	DAILY	19.01.2024	17:00	20.01.2024	23:59	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs

5	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	DAILY	18.01.2024	17:00	19.01.2024	23:59	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs
6	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	DAILY	19.01.2024	17:00	20.01.2024	23:59	For final cleaning & closing of Converter (IGBT) Room and final cleaning and closing of Valve Cooling System of VSC-2 Branch	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs
7	125MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	DAILY	21.01.2024	17:00	22.01.2024	23:59	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
8	125MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	DAILY	22.01.2024	17:00	23.01.2024	23:59	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
9	125MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	DAILY	23.01.2024	17:00	24.01.2024	23:59	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
10	125MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	DAILY	21.01.2024	17:00	22.01.2024	23:59	For final tuning of CSD for MSR Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
11	125MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	DAILY	22.01.2024	17:00	23.01.2024	23:59	For final tuning of CSD for MSC-1 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
12	125MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	DAILY	23.01.2024	17:00	24.01.2024	23:59	For final tuning of CSD for MSC-2 Branch under STATCOM Package-II for STATCOM at 400kV fatehgarh-2 PS associated with Transmission System Strengthening Scheme for Evacuation	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
765/400/220kV BUS											
1	220 KV BHADLA_2 (PG) - BUS 1	PGCIL	DAILY	21-12-2023	17:00:00	23-12-2023	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
2	220 KV BHADLA_2 (PG) - BUS 2	PGCIL	DAILY	21-12-2023	17:00:00	23-12-2023	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
3	220 KV BHADLA_2 (PG) - BUS 3	PGCIL	DAILY	26-12-2023	17:00:00	28-12-2023	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
4	220 KV BHADLA_2 (PG) - BUS 4	PGCIL	DAILY	26-12-2023	17:00:00	28-12-2023	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
5	400 KV BHADLA_2 (PG) - BUS 1	PGCIL	DAILY	02-01-2024	17:00:00	08-01-2024	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
6	400 KV BHADLA_2 (PG) - BUS 2	PGCIL	DAILY	09-01-2024	17:00:00	15-01-2024	23:30	Bay Extension and commissioning of TBC	BAY EXTENSION WORK	Approved	
7	400 kV Bus-2 Fatehgarh-2	PGCIL	DAILY	20.12.2023	17:00	28.12.2023	23:59	For Busbar Jumpering works, Cable shifting.	May be allowed subject to no other outage/One BUS shutdown at a time	Approved	May be given from 1700 Hrs
8	220 kV Main Bus 1 along with Bus Coupler Bay (Bay 204) at Baghpat	PGCIL	C	19.12.2023	9:00:00	22.12.2023	18:00	For Partial Discharge Defect Rectification Work at Baghapt GIS	May be allowed subject to no other outage/One BUS shutdown at a time	Rejected	Consent denied by UP.
765KV/400/220kV Bays											
1	408 TIE BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)	PGCIL	Continuous	09-01-2024	17:00:00	11-01-2024	23:30:00	CB overhauling work	Element must remain in service via other bay.	Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 214th OCC MEETING

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
X-3	For O&M activity										
1	220 kV	220 kV Ludhiana-Pakhowal Line	A	11-01-2024	0900 Hrs	11-01-2024	1700 Hrs	Daily	For AMP and Protection testing works	Approved	May be given subject to real time grid conditions

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

POWERGRID NORTHERN REGION-III
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 214th OCC MEETING

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

S. N.	INDENTING AGENCY	PGCIL, CPCC (NR-III),Lucknow	NOV'23		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks	
			LINE DETAILS	INTER/ INTRA REGIONAL		DAILY/ CONTINUOUS	PROPOSED DATE AND TIME							
							FROM		TO					
DATE	TIME	DATE	TIME											
1	POWERGRID_NR3	400kV Lucknow-Goraphpur Ckt 1	Intra	D	A/R non-auto mode for hotline maintenance work.	31-Jan-2024	8:00	31-Jan-2024	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
2	POWERGRID_NR3	400kV Lucknow-Basti Ckt 1	Intra	D	A/R non-auto mode for hotline maintenance work.	31-Jan-2024	8:00	31-Jan-2024	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
3	POWERGRID_NR3	400kV Lucknow-Shahjahanpur Ckt 1	Intra	D	A/R non-auto mode for hotline maintenance work.	01-Feb-2024	8:00	01-Feb-2024	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
4	POWERGRID_NR3	220kV Lucknow- Kanduni Ckt 2	Intra	D	A/R non-auto mode for hotline maintenance work.	01-Feb-2024	8:00	01-Feb-2024	18:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
5	POWERGRID_NR3	400kV Kanpur - Ballabgarh Ckt 1	Intra	D	Modification of 80 MVAR line reactor protection scheme.	23-Jan-2024	9:00	23-Jan-2024	15:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
6	POWERGRID_NR3	400kV Kanpur - Ballabgarh Ckt 2	Intra	D	Modification of 80 MVAR line reactor protection scheme.	24-Jan-2024	9:00	24-Jan-2024	15:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	
7	POWERGRID_NR3	400kV Kanpur - Ballabgarh Ckt 3	Intra	D	Modification of 80 MVAR line reactor protection scheme.	25-Jan-2024	9:00	25-Jan-2024	15:00		May be given subject to real time grid conditions	Approved	May be given subject to real time grid conditions	

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUT DOWNS)

S.N	INDENTING AGENCY	EQUIPMENT DETAILS				Nov-23	DATE				Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks			
		NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER		INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME							
										FROM					TO		
DATE	TIME	DATE	TIME														
1	POWERGRID_NR3	70	BLOCK #2 at Vindhyachal HVDC	POWERGRID	INTER	Continuous	AMP of HVDC Block equipment,AWL2 FEEDER BAY, BUS AMP WORK & PROTECTION TESTING. BLOCK-1 will remain	09-Jan-2024	8:00	12-Jan-2024	18:00		Approved	Subjected to no other outage at Anpara complex and WRPC Approval.			
2	POWERGRID_NR3	400	WEST BUS 2B at Vindhyachal HVDC										Approved	Subjected to no other outage at Anpara complex and WRPC Approval.			
3	POWERGRID_NR3	400	Vindhyachal - Vindhyachal HVDC FEEDER-2										Approved	Subjected to no other outage at Anpara complex and WRPC Approval.			

4	POWERGRID_NR3	400	NORTH BUS 2A at Vindhyaal HVDC											Approved	Subjected to no other outage at Anpara complex and WRPC Approval.
5	POWERGRID_NR3	400	703 R Bay at Varanasi	POWERGRID	INTRA	Daily	SF6 GAS Filling in CB	05-Jan-2024	14:00	05-Jan-2024	18:00			Approved	
6	POWERGRID_NR3	400	704 R Bay at Varanasi	POWERGRID	INTRA	Daily	SF6 GAS Filling in CB	06-Jan-2024	14:00	06-Jan-2024	18:00			Approved	
7	POWERGRID_NR3	400	400/220KV 315MVA ICT-2 at Kanpur	POWERGRID	INTRA	Daily	Protection sceme modification as per released IOM's	27-Jan-2024	8:00	27-Jan-2024	18:00			Approved	May be given subject to real time grid conditions
8	POWERGRID_NR3	400	Bay-424 (Main bay of already dismatled SVC-2) at kanpur 400	POWERGRID	INTRA	Continuous	Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08-Jan-2024	8:00	12-Jan-2024	18:00	S/d of both bays-424 Bay and 425-bay is required together for isolator retrofit		Approved	Element must remain in service via other bay.
9	POWERGRID_NR3	400	Bay-425 (Tie bay of ICT-1) at Kanpur 400KV	POWERGRID	INTRA	Continuous	Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08-Jan-2024	8:00	12-Jan-2024	18:00	S/d of both bays-424 Bay and 425-bay is required together for isolator retrofit		Approved	Element must remain in service via other bay.
10	POWERGRID_NR3	220	BAY-205 (Bus Transfer Bay) at Kanpur 400KV	POWERGRID	INTRA	Continuous	Pneumatic drive overhauling of circuit breaker	05-Jan-2024	8:00	08-Jan-2024	18:00			Approved	Element must remain in service via other bay.
11	POWERGRID_NR3	220	220KV Transfer Bus at Shahjahanpur	POWERGRID	INTRA	Daily	AMP OF 220 KV TRANSFER BUS	11-Jan-2024	9:00	11-Jan-2024	18:00			Approved	Element must remain in service via other bay.
12	POWERGRID_NR3	400	W1 W16 Q2 Pole 2 Converter TFR Tie Bay at Agra	POWERGRID	INTRA	Daily	AMP of CTs	16-Jan-2024	9:00	16-Jan-2024	18:00			Approved	Element must remain in service via other bay.
13	POWERGRID_NR3	400	W1 W16 Q3 Pole 2 Converter TFR Main Bay at Agra	POWERGRID	INTRA	Daily	AMP of CTs	19-Jan-2024	9:00	19-Jan-2024	18:00			Approved	Element must remain in service via other bay.
14	POWERGRID_NR3	400	AC FILTER Sub bank Z1:Z2 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CTs	05-Jan-2024	9:00	05-Jan-2024	18:00			Approved	Subjected to no power order restriction on HVDC
15	POWERGRID_NR3	400	AC FILTER Sub bank Z1:Z3 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CTs	08-Jan-2024	9:00	08-Jan-2024	18:00			Approved	Subjected to no power order restriction on HVDC

Requirement of following shut Down for Repair of 400 kV GIS at Vishnuprayag HEP (4 X 100 MW)

Sub: Shutdown of 400KV Vishnuprayag HEP-Muzaffarnagar line

Shutdown of 400 kV VPHEP-MZN line from 2nd January 2024 (09:00 Hours) to 9th January 2024 (18:00 Hours). The generated power of VPHEP will flow through 400 kV VPHEP-ALK line and generation will not be affected.

NLDC/NRLDC Comments:

Shutdown Status:

Approved

Sub: Shutdown of Vishnuprayag HEP Plant and opening of both 400kV Vishnuprayag HEP-Muzaffarnagar line and 400kV Vishnuprayag-Alaknanda line

Shutdown of VPHEP plant and opening of both, 400 kV VPHEP-MZN and 400 kV VPHEP-ALK lines, from 17th January 2024 (09:00 hours) to 23rd January 2024 (18:00 Hours) for repair of 400 kV GIS Bus-Coupler.

Being the lean generation season, the generation loss will be minimum during this shut-down.

NLDC/NRLDC Comments:

Shutdown Status:

Approved

Remarks:

Subject to Alaknanda/ Singoli/ UP consent.

Additional Outage for 214th OCC Outage committee meeting in respect of NTPC, other than applied in Portal

Description	From	Time	To	Time	Reasons	Daily/Continuous	Remarks	Shutdown Status	OCC Remarks
Rihand									
Rihand Stage-2, Unit-4	20-Dec-23	00:00hrs	24-Jan-24	23:59hrs	Overhauling	Continuous		Approved	S/d of Rihand stage 3 unit 1 approved in the last OCC would not be availed by NTPC.