

Proposed Outage Program of 214th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ157920	OCC_214	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	ADHPL	C	96 MW AD Hydro Unit # 2 Shutdown required on continuous basis from 02-Jan-2024 (09:00hrs) to 26-Jan-2024 (18:00 hrs).	02/Jan/2024	09:00	26/Jan/2024	18:00	Shutdown required on Continuous basis.	PLANNED	Requested	
2	RQ159389	OCC_214	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	overhauling	07/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Requested	
3	RQ159375	OCC_214	ntpcncr_sd	GENERATING UNIT	500 MW UNCHAHAHAR IV TPS - UNIT 1	NTPC	C	overhauling	10/Jan/2024	00:00	23/Feb/2024	23:59		PLANNED	Requested	
4	RQ159381	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	overhauling	30/Jan/2024	00:00	28/Feb/2024	23:59		PLANNED	Requested	
5	RQ159386	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	overhauling	19/Jan/2024	00:00	28/Jan/2024	23:59		PLANNED	Requested	
6	RQ159385	OCC_214	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	overhauling	04/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Requested	
7	RQ159398	OCC_214	ntpcncr_sd	GENERATING UNIT	130.19 MW DADR GPS - UNIT 3	NTPC	C	M4 Inspection	20/Jan/2024	00:00	23/Jan/2024	23:59		PLANNED	Requested	
8	RQ159396	OCC_214	ntpcncr_sd	GENERATING UNIT	130.19 MW DADR GPS - UNIT 2	NTPC	C	M8 Inspection	07/Jan/2024	00:00	13/Jan/2024	23:59		PLANNED	Requested	
9	RQ159373	OCC_214	ntpcncr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 2	NTPC	C	overhauling	21/Jan/2024	00:00	29/Feb/2024	23:59		PLANNED	Requested	
10	RQ158394	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SIVNL	C	Annual Planned Maintenance	27/Jan/2024	20:00	05/Feb/2024	18:00		PLANNED	Requested	
11	RQ158393	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SIVNL	C	Annual Planned Maintenance of Butter Fly Valve (BFV) # 03. Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	22/Jan/2024	00:00	24/Jan/2024	18:00		PLANNED	Requested	
12	RQ158392	OCC_214	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SIVNL	C	Annual Planned Maintenance	16/Jan/2024	20:00	25/Jan/2024	18:00		PLANNED	Requested	
13	RQ158151	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	27/Jan/2024	20:00	05/Feb/2024	18:00	Annual Planned Mtc.	PLANNED	Requested	
14	RQ158152	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SIVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	22/Jan/2024	00:00	24/Jan/2024	18:00	APM of Butterfly Valve No. 2.	PLANNED	Requested	
15	RQ158153	OCC_214	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#04 and BFV#02 of NJHPS.	16/Jan/2024	20:00	25/Jan/2024	18:00	APM of U#04 and Butterfly Valve No. 2.	PLANNED	Requested	
16	RQ159428	OCC_214	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Annual Overhauling	20/Jan/2024	00:00	23/Feb/2024	23:59	Approved in LGBR from 29-01-2024 to 03-03-2024	PLANNED	Requested	
17	RQ157952	OCC_214	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI(LTU HP)	C	Annual Maintenance	17/Jan/2024	08:00	10/Feb/2024	23:50	annual maintenance	PLANNED	Requested	
18	RQ158085	OCC_214	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	04/Jan/2024	00:00	18/Jan/2024	23:59	Annual Maintenance	PLANNED	Requested	
19	RQ158775	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
20	RQ158774	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
21	RQ158776	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
22	RQ158777	OCC_214	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
23	RQ159423	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS.(ONLINE work by WR2)	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
24	RQ159422	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	For Firmware Ugradation work of Distance Relay (P444) at Vindhychal PS.(ONLINE work by WR2)	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
25	RQ159278	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
26	RQ159426	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end by WR2, DIA TO BE KEPT OPEN AT BOTH Ends,A/R IN NON AUTO MODE OF 765KV GWALIOR ORAI-1 AND 765KV SATNA GWALIOR-2 IS REQUIRED	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
27	RQ159425	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	AMP works of Line, DIA TO BE KEPT OPEN AT BOTH ENDS, A/R IN NON AUTO MODE OF CKT-1	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
28	RQ159424	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	AMP works of Line, DIA TO BE KEPT OPEN AT BOTH ENDS, A/R IN NON AUTO MODE OF CKT-2	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
29	RQ159143	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 2 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	12/Jan/2024	08:00	12/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Requested	
30	RQ159144	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV-BANASKANTHA-CHITTORGARH-1	12/Jan/2024	08:00	12/Jan/2024	18:00	Non auto requested by WR-II	PLANNED	Requested	

31	RQ159151	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2	10/Jan/2024	08:00	10/Jan/2024	18:00	Non auto requested by WR-II	PLANNED	Requested	
32	RQ159152	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects and Yearly AMP of LR and Line terminal Equipment ,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	10/Jan/2024	08:00	10/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Requested	
33	RQ159161	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV- GWALIOR-JAIPUR-2	10/Jan/2024	08:00	10/Jan/2024	18:00	Non auto mode requested by WR-II	PLANNED	Requested	
34	RQ159162	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	AMP works of Line,A/R OFF OF CKT # 1 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	10/Jan/2024	08:00	10/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Requested	
35	RQ159295	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Rotation of Spare 110 MVAR Line reactor for replacement of PDM sensor for arresting SF6 leakage in 716-14B Gas compartment (B- Phase).	09/Jan/2024	10:00	09/Jan/2024	13:00	S/D of Line Reactor is also required	PLANNED	Requested	
36	RQ159399	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R into non-auto mode for OPGW stringing work	09/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
37	RQ159294	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	Spare 110 MVAR Line reactor to be taken out from Jabalpur ckt-1 and R-ph to be taken in service, so that this spare Line reactor can be rotated in Jabalpur ckt-2 for replacement of PDM sensor for arresting SF6 leakage in 716-14B Gas compartments.	08/Jan/2024	10:00	08/Jan/2024	13:00	S/D of Line Reactor is also required	PLANNED	Requested	
38	RQ159408	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	S/D required for changing of span for OPGW work	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
39	RQ159169	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	AMP works of Line, A/R OFF OF CKT # 2 IS REQUIRED, DIA TO BE KEPT OPEN AT BOTH ENDS	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
40	RQ159170	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN 765KV- GWALIOR-JAIPUR-1	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
41	RQ159419	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS by WR2	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
42	RQ158630	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	POWERGRID	D	For attending oil leakage	04/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
43	RQ158629	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	POWERGRID	D	For attending oil leakage	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
44	RQ158869	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	C	LILO of existing 400 kv Varanasi-Biharshariff Ckt-2 @ Chandauli at tower No.-718 by U/C 400 kv quad moose Varanasi-Biharshariff LILO @ Chandauli line	20/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
45	RQ159142	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP Bay & Line Reactor. Dia to be kept open at both ends.	16/Jan/2024	08:00	16/Jan/2024	18:00	S/D requested by WR-II	PLANNED	Requested	
46	RQ158866	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	C	Over head crossing of existing 400 kv Varanasi-Biharshariff Ckt-1 & Ckt-2 line (PGCL) by U/C 400 kv Varanasi-Biharshariff LILO @ Chandauli line (UPPTCL)	13/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
47	RQ158867	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	C	LILO of existing 400 kv Varanasi-Biharshariff Ckt-1 @ Chandauli at tower No. 702 by U/C 400 kv Varanasi-Biharshariff LILO @ Chandauli line	13/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
48	RQ159377	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	AMP work	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
49	RQ158955	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
50	RQ159376	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	AMP work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
51	RQ159421	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	Line AMP works, A/R OFF OF CKT # 1 IS REQUIRED , Dia to be Kept open at both ends by WR2	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
52	RQ159420	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGRID	D	Line AMP works, A/R OFF OF CKT # 2 IS REQUIRED , Dia to be Kept open at both ends by WR2	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
53	RQ159364	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRAP(G) POLE-1	POWERGRID	D	For AMP of Pole equipments	12/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
54	RQ159344	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRAP(G) POLE-2	POWERGRID	D	For AMP of Pole equipments	08/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
55	RQ159363	OCC_214	cpcc3_sd	HVDC POLE	800 KV HVDC AGRAP(G) POLE-2	POWERGRID	C	For attending cooling water leakage	06/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Requested	
56	RQ158949	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-AUGARH (PG) CKT-1	POWERGRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	30/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Requested	
57	RQ158795	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Polymer insulator replacement , Tightening work, CC ring, AH, VD etc fixing work) .	29/Jan/2024	09:00	31/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
58	RQ158902	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	25/Jan/2024	09:00	25/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	

59	RQ159281	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
60	RQ159215	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
61	RQ159043	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	20/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Requested	
62	RQ159330	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Requested	
63	RQ159332	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Requested	
64	RQ159331	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Requested	
65	RQ159021	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
66	RQ158901	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
67	RQ159379	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	Insulator Replacement Work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested	
68	RQ158196	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	29/Jan/2024	10:00	29/Jan/2024	17:00		PLANNED	Requested	
69	RQ158243	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C TPS-UNNAO (UP)	UPPTCL	C	height raising of 765 kv Obra C Unnao	28/Jan/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
70	RQ158244	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	shutdown for height raising of 765 kv	07/Jan/2024	08:00	26/Jan/2024	18:00		PLANNED	Requested	
71	RQ158425	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To attend shutdown nature defects	23/Jan/2024	08:00	23/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
72	RQ158424	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To attend shutdown nature defects	22/Jan/2024	08:00	22/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
73	RQ158483	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	19/Jan/2024	17:00	26/Jan/2024	23:59		PLANNED	Requested	
74	RQ158568	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	19/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
75	RQ158412	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
76	RQ158414	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
77	RQ158416	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
78	RQ158410	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
79	RQ158418	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
80	RQ158484	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	for AMP Works	15/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Requested	
81	RQ158491	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	15/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
82	RQ158567	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	15/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
83	RQ158473	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To Attend the shutdown defects of cross patrolling	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
84	RQ158461	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	11/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
85	RQ158501	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	10/Jan/2024	09:30	11/Jan/2024	18:00		PLANNED	Requested	
86	RQ158472	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To attend the shutdown defects of cross patrolling	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
87	RQ158481	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	09/Jan/2024	17:00	18/Jan/2024	23:59		PLANNED	Requested	
88	RQ158482	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	for AMP Works	08/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Requested	
89	RQ158500	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08/Jan/2024	09:30	09/Jan/2024	18:00		PLANNED	Requested	
90	RQ158460	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	08/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
91	RQ158480	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2		D	for AMP Works	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested	
92	RQ158478	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1		D	for AMP Works	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Requested	

93	RQ158479	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	04/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Requested
94	RQ158477	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1		D	FOR CONSTRUCTION OF FIREWALL OF SWLR OF BHADLA-2 CIRCUIT-4 B PHASE	02/Jan/2024	17:00	07/Jan/2024	23:59		PLANNED	Requested
95	RQ158492	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT and To attend shutdown nature defects	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
96	RQ158411	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
97	RQ158413	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
98	RQ158415	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
99	RQ158417	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
100	RQ158409	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
101	RQ158549	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT (PG) (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
102	RQ158462	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
103	RQ158463	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	LINE DIVERSION WORK DUE TO INFRINGEMENT OF LINE WITH BHARTAMALA HIGHWAY	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
104	RQ158516	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Requested
105	RQ158566	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non -Auto mode for on line defects rectification/tower tightening works	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
106	RQ158579	OCC_214	stuuup_sd	BUS	765 KV GR.NOIDA_2(UPC)-BUS 1	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	29/Jan/2024	09:00	29/Jan/2024	18:00		PLANNED	Requested
107	RQ157973	OCC_214	stuuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-1)	25/Jan/2024	09:00	25/Jan/2024	17:00		PLANNED	Requested
108	RQ157972	OCC_214	stuuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	24/Jan/2024	09:00	24/Jan/2024	17:00		PLANNED	Requested
109	RQ158193	OCC_214	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP of 765 kV Bus-1 Equipment	29/Jan/2024	09:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Requested
110	RQ158192	OCC_214	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP of 765 kV Bus-1 Equipment	22/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested
111	RQ158722	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	FOR ERECTION, TESTING & BUS BAR EXTENSION OF OF 724,727 BAY UNDER S563 A1 & B1 PACKAGE	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Requested
112	RQ158721	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	FOR ERECTION, TESTING & BUS BAR EXTENSION OF OF 722,725 BAY UNDER S563 A1 & B1 PACKAGE	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Requested
113	RQ158720	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Requested
114	RQ158719	OCC_214	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Requested
115	RQ158675	OCC_214	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	AMP work	13/Jan/2024	15:00	13/Jan/2024	23:00		PLANNED	Requested
116	RQ158729	OCC_214	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL- Jumping and bus bar stability test of 765KV Bus-II	11/Jan/2024	08:00	13/Jan/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
117	RQ158681	OCC_214	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENSION WORK	08/Jan/2024	17:00	11/Jan/2024	23:30		PLANNED	Requested
118	RQ158728	OCC_214	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL- Jumping and bus bar stability test of 765KV Bus-I	08/Jan/2024	08:00	10/Jan/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
119	RQ158680	OCC_214	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENSION WORK	02/Jan/2024	17:00	05/Jan/2024	23:30		PLANNED	Requested
120	RQ158696	OCC_214	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	AMP work	01/Jan/2024	10:00	31/Jan/2024	23:00		PLANNED	Requested
121	RQ159008	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	For taken R-Phase into Circuit in place of spare reactor	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested
122	RQ158830	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested
123	RQ158829	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for CSD Fine tuning Works	13/Jan/2024	15:00	18/Jan/2024	23:00		PLANNED	Requested
124	RQ158816	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	11/Jan/2024	17:00	15/Jan/2024	23:00		PLANNED	Requested
125	RQ158828	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for CSD Fine tuning Works	08/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Requested
126	RQ158818	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	06/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Requested

127	RQ158820	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	04/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Requested	
128	RQ158821	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	15:00	05/Jan/2024	23:00		PLANNED	Requested	
129	RQ159010	OCC_214	slcdcs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
130	RQ158812	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	19/Jan/2024	08:00	20/Jan/2024	18:00	For internal inspection and oil leakage attending	PLANNED	Requested	
131	RQ158813	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	17/Jan/2024	08:00	18/Jan/2024	18:00	For internal inspection and oil leakage attending	PLANNED	Requested	
132	RQ158894	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	for AMP Works	22/Jan/2024	17:00	26/Jan/2024	23:00		PLANNED	Requested	
133	RQ158889	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	FOR AMP WORK	16/Jan/2024	17:00	20/Jan/2024	23:00		PLANNED	Requested	
134	RQ158888	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	FOR CONSTRUCTION OF FIREWALL OF SWLR OF BHADLA-2 CIRCUIT-4 B PHASE	10/Jan/2024	17:00	20/Jan/2024	23:00		PLANNED	Requested	
135	RQ158898	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	CSD Fine tuning works	06/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Requested	
136	RQ158897	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	CSD Fine tuning works	05/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Requested	
137	RQ158848	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	22/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Requested	
138	RQ158881	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	22/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Requested	
139	RQ158880	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	20/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Requested	
140	RQ158847	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	20/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Requested	
141	RQ158884	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	AMP/PRV Modification	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
142	RQ158885	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	AMP/PRV Modification	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
143	RQ158882	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	AMP/PRV Modification	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
144	RQ158883	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	AMP/PRV Modification	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
145	RQ158843	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	FOR AMP WORK	06/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Requested	

146	RQ158887	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	06/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Requested	
147	RQ158842	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	FOR AMP WORK	05/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Requested	
148	RQ158841	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	FOR AMP WORK	04/Jan/2024	17:00	04/Jan/2024	23:00		PLANNED	Requested	
149	RQ158896	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	04/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Requested	
150	RQ158893	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	CSD Fine tuning works	04/Jan/2024	17:00	08/Jan/2024	23:00		PLANNED	Requested	
151	RQ158895	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Requested	
152	RQ158840	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP Work	03/Jan/2024	17:00	03/Jan/2024	23:00		PLANNED	Requested	
153	RQ158892	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	CSD Fine tuning works	03/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Requested	
154	RQ158839	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	FOR AMP WORK	02/Jan/2024	17:00	02/Jan/2024	23:00		PLANNED	Requested	
155	RQ158838	OCC_214	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	FOR AMP WORK	01/Jan/2024	17:00	01/Jan/2024	23:00		PLANNED	Requested	
156	RQ158886	OCC_214	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	01/Jan/2024	17:00	04/Jan/2024	23:00		PLANNED	Requested	
157	RQ159246	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	31/Jan/2024	17:00	31/Jan/2024	23:30		PLANNED	Requested	
158	RQ159245	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	30/Jan/2024	17:00	30/Jan/2024	23:30		PLANNED	Requested	
159	RQ159244	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	29/Jan/2024	17:00	29/Jan/2024	23:30		PLANNED	Requested	
160	RQ159239	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	27/Jan/2024	15:00	27/Jan/2024	23:30		PLANNED	Requested	
161	RQ159243	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	For Bay AMP work	26/Jan/2024	17:00	26/Jan/2024	23:30		PLANNED	Requested	
162	RQ159238	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE		D	For Bay AMP work	26/Jan/2024	15:00	26/Jan/2024	23:30		PLANNED	Requested	
163	RQ159242	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For Bay AMP work	25/Jan/2024	17:00	25/Jan/2024	23:30		PLANNED	Requested	
164	RQ159259	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	for AMP Works	25/Jan/2024	15:00	26/Jan/2024	23:00		PLANNED	Requested	

165	RQ159237	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	25/Jan/2024	15:00	25/Jan/2024	23:30		PLANNED	Requested	
166	RQ159241	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	For Bay AMP work	24/Jan/2024	17:00	24/Jan/2024	23:30		PLANNED	Requested	
167	RQ159236	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	24/Jan/2024	15:00	24/Jan/2024	23:30		PLANNED	Requested	
168	RQ159260	OCC_214	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	for AMP Works	23/Jan/2024	15:00	24/Jan/2024	23:00		PLANNED	Requested	
169	RQ159235	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	23/Jan/2024	15:00	23/Jan/2024	23:30		PLANNED	Requested	
170	RQ159257	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)		D	AMP work	23/Jan/2024	09:00	23/Jan/2024	18:00	AMP WORK	PLANNED	Requested	
171	RQ159234	OCC_214	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)		D	For Bay AMP work	22/Jan/2024	15:00	22/Jan/2024	23:30		PLANNED	Requested	
172	RQ159233	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	For Bay AMP work	20/Jan/2024	15:00	20/Jan/2024	23:30		PLANNED	Requested	
173	RQ159232	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For Bay AMP work	19/Jan/2024	15:00	19/Jan/2024	23:30		PLANNED	Requested	
174	RQ159231	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)		D	For Bay AMP work	18/Jan/2024	15:00	18/Jan/2024	23:30		PLANNED	Requested	
175	RQ159230	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE		D	For Bay AMP work	17/Jan/2024	15:00	17/Jan/2024	23:30		PLANNED	Requested	
176	RQ159229	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)		D	For Bay AMP work	16/Jan/2024	15:00	16/Jan/2024	23:30		PLANNED	Requested	
177	RQ159228	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)		D	For Bay AMP Work	15/Jan/2024	15:00	15/Jan/2024	23:30		PLANNED	Requested	
178	RQ159258	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)		C	FOR BAY EXTENSION WORKS NEEMUCH BAY TBCB	15/Jan/2024	09:00	20/Jan/2024	18:00	FOR BAY EXTENSION WORKS NEEMUCH BAY TBCB	PLANNED	Requested	
179	RQ159253	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)		D	AMP work	12/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
180	RQ159266	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	For Bay AMP work	11/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
181	RQ159252	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)		D	AMP work	10/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
182	RQ159251	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested	
183	RQ159265	OCC_214	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)		D	For Bay AMP work	09/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	

184	RQ159250	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)		D	AMP work	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
185	RQ159249	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)		D	AMP work	03/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested	
186	RQ159248	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAG(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)		D	AMP work	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
187	RQ159255	OCC_214	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Requested	
188	RQ159254	OCC_214	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Requested	
189	RQ159256	OCC_214	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT1) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)		D	AMP work	01/Jan/2024	09:00	31/Jan/2024	18:00		PLANNED	Requested	
190	RQ158962	OCC_214	sldrs_sd	BAY	70252A MAIN BAY - 765 KV PHAG(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAG(RS)	POWERGRID	D	Quarterly maintenance work	27/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Requested	
191	RQ159358	OCC_214	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	25/Jan/2024	15:00	26/Jan/2024	23:00		PLANNED	Requested	
192	RQ159384	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASHI-BALIA (PG) CKT-1	POWERGRID	D	AMP work	24/Jan/2024	10:00	24/Jan/2024	18:00		PLANNED	Requested	
193	RQ159357	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	23/Jan/2024	15:00	24/Jan/2024	23:00		PLANNED	Requested	
194	RQ159312	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	23/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Requested	
195	RQ159309	OCC_214	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	22/Jan/2024	15:00	22/Jan/2024	23:00		PLANNED	Requested	
196	RQ159356	OCC_214	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	21/Jan/2024	15:00	22/Jan/2024	23:00		PLANNED	Requested	
197	RQ159387	OCC_214	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work	20/Jan/2024	10:00	20/Jan/2024	18:00		PLANNED	Requested	
198	RQ159355	OCC_214	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	19/Jan/2024	15:00	20/Jan/2024	23:00		PLANNED	Requested	

199	RQ158197	OCC_214	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For AMP Work.	19/Jan/2024	08:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
200	RQ159395	OCC_214	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP work	18/Jan/2024	10:00	18/Jan/2024	18:00		PLANNED	Requested	
201	RQ159388	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWERGRID	D	AMP work	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
202	RQ159354	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	17/Jan/2024	15:00	18/Jan/2024	23:00		PLANNED	Requested	
203	RQ158198	OCC_214	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For AMP Work.	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
204	RQ159115	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Requested	
205	RQ159394	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Requested	
206	RQ159353	OCC_214	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	15/Jan/2024	15:00	16/Jan/2024	23:00		PLANNED	Requested	
207	RQ159361	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR CONSTRUCTION WORKS OF S563 A1 PACKAGE	15/Jan/2024	15:00	20/Jan/2024	23:00		PLANNED	Requested	
208	RQ159417	OCC_214	cpcc3_sd	BAY	715 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	15/Jan/2024	09:00	15/Jan/2024	13:00		PLANNED	Requested	
209	RQ159352	OCC_214	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	13/Jan/2024	15:00	14/Jan/2024	23:00		PLANNED	Requested	
210	RQ159416	OCC_214	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	POWERGRID	D	SF6 GAS Filling in CB	13/Jan/2024	14:00	13/Jan/2024	18:00		PLANNED	Requested	
211	RQ159415	OCC_214	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	13/Jan/2024	09:00	13/Jan/2024	13:00		PLANNED	Requested	
212	RQ159414	OCC_214	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	12/Jan/2024	14:00	12/Jan/2024	18:00		PLANNED	Requested	
213	RQ159393	OCC_214	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested	
214	RQ159413	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	12/Jan/2024	09:00	12/Jan/2024	13:00		PLANNED	Requested	

215	RQ159351	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	11/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Requested	
216	RQ159412	OCC_214	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	11/Jan/2024	14:00	11/Jan/2024	18:00		PLANNED	Requested	
217	RQ159410	OCC_214	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	11/Jan/2024	09:00	11/Jan/2024	13:00		PLANNED	Requested	
218	RQ159113	OCC_214	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested	
219	RQ159328	OCC_214	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	FOR AMP WORK	09/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Requested	
220	RQ159350	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	09/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Requested	
221	RQ159409	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	SF6 GAS Filling in CB	09/Jan/2024	14:00	09/Jan/2024	18:00		PLANNED	Requested	
222	RQ159391	OCC_214	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP work	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Requested	
223	RQ159407	OCC_214	cpcc3_sd	BAY	707 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	09/Jan/2024	09:00	09/Jan/2024	13:00		PLANNED	Requested	
224	RQ159406	OCC_214	cpcc3_sd	BAY	706 MAIN BAY - 765KV VARANASI-FATEHPUR (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	08/Jan/2024	14:00	08/Jan/2024	18:00		PLANNED	Requested	
225	RQ159392	OCC_214	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWERGRID	D	AMP work	08/Jan/2024	10:00	08/Jan/2024	18:00		PLANNED	Requested	
226	RQ158199	OCC_214	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIMANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	For AMP Work.	08/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
227	RQ159405	OCC_214	cpcc3_sd	BAY	705 TIE BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	08/Jan/2024	09:00	08/Jan/2024	13:00		PLANNED	Requested	
228	RQ159325	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK	07/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Requested	
229	RQ159349	OCC_214	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	07/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Requested	
230	RQ159404	OCC_214	cpcc3_sd	BAY	704 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-2 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	06/Jan/2024	09:00	06/Jan/2024	13:00		PLANNED	Requested	
231	RQ159348	OCC_214	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Requested	
232	RQ159359	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Requested	

233	RQ159321	OCC_214	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK	05/Jan/2024	15:00	06/Jan/2024	23:00		PLANNED	Requested	
234	RQ159402	OCC_214	cpcc3_sd	BAY	703 MAIN BAY - 765KV VARANASI-KANPUR_GIS (PG) CKT-1 AT VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	05/Jan/2024	09:00	05/Jan/2024	13:00		PLANNED	Requested	
235	RQ159400	OCC_214	cpcc3_sd	BAY	702 TIE BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG) AND 765KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SF6 GAS Filling in CB	04/Jan/2024	14:00	04/Jan/2024	18:00		PLANNED	Requested	
236	RQ159397	OCC_214	cpcc3_sd	BAY	701 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	SF6 GAS Filling in CB	04/Jan/2024	09:00	04/Jan/2024	13:00		PLANNED	Requested	
237	RQ158956	OCC_214	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	Quarterly maintenance work	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
238	RQ159319	OCC_214	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Requested	
239	RQ159335	OCC_214	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	18:00		PLANNED	Requested	
240	RQ159360	OCC_214	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Requested	
241	RQ159347	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	15:00	04/Jan/2024	23:00		PLANNED	Requested	
242	RQ158201	OCC_214	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	03/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
243	RQ159362	OCC_214	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	02/Jan/2024	15:00	05/Jan/2024	23:00		PLANNED	Requested	
244	RQ158200	OCC_214	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	02/Jan/2024	08:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
245	RQ159318	OCC_214	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Jan/2024	15:00	02/Jan/2024	23:00		PLANNED	Requested	
246	RQ159346	OCC_214	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG) FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Jan/2024	15:00	02/Jan/2024	23:00		PLANNED	Requested	
247	RQ158941	OCC_214	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
248	RQ158948	OCC_214	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	

249	RQ158944	OCC_214	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly maintenance work	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
250	RQ158945	OCC_214	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
251	RQ158946	OCC_214	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
252	RQ158943	OCC_214	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
253	RQ158963	OCC_214	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
254	RQ158958	OCC_214	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
255	RQ158959	OCC_214	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
256	RQ158960	OCC_214	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
257	RQ158961	OCC_214	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
258	RQ158957	OCC_214	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
259	RQ158947	OCC_214	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
260	RQ158942	OCC_214	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly maintenance work	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
261	RQ159336	OCC_214	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	11/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Requested	
262	RQ159337	OCC_214	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	09/Jan/2024	17:00	10/Jan/2024	23:00		PLANNED	Requested	
263	RQ158255	OCC_214	stuup_sd	BAY	705 TIE BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADAX problem by M/S GE T&D Engineer of 765 kv Un	08/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested	
264	RQ158673	OCC_214	stuup_sd	BAY	704 MAIN BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADAX problem by M/S GE T&D Engineer of 765 kv Un	08/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested	
265	RQ157988	OCC_214	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALUGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	06/Jan/2024	10:00	06/Jan/2024	15:00		PLANNED	Requested	
266	RQ157987	OCC_214	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	05/Jan/2024	10:00	05/Jan/2024	15:00		PLANNED	Requested	
267	RQ158661	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	29/Jan/2024	17:00	30/Jan/2024	23:59		PLANNED	Requested	

268	RQ158660	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	22/Jan/2024	17:00	28/Jan/2024	23:59		PLANNED	Requested	
269	RQ158636	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For Shrouds & Bay extension/LBB testing	18/Jan/2024	09:30	18/Jan/2024	18:00		PLANNED	Requested	
270	RQ158622	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Commissioning of 720 Bay	17/Jan/2024	17:00	18/Jan/2024	23:30		PLANNED	Requested	
271	RQ158601	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP work	17/Jan/2024	15:00	17/Jan/2024	23:00		PLANNED	Requested	
272	RQ158621	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work	16/Jan/2024	17:00	17/Jan/2024	23:30		PLANNED	Requested	
273	RQ158600	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	AMP work	16/Jan/2024	15:00	16/Jan/2024	23:00		PLANNED	Requested	
274	RQ158635	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For Shrouds & Bay extension/LBB testing	16/Jan/2024	09:30	16/Jan/2024	18:00		PLANNED	Requested	
275	RQ158620	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work	15/Jan/2024	17:00	16/Jan/2024	23:30		PLANNED	Requested	
276	RQ158659	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Jan/2024	17:00	21/Jan/2024	23:59		PLANNED	Requested	
277	RQ158658	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	08/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Requested	
278	RQ158656	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP work	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested	
279	RQ158655	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP work	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Requested	
280	RQ158642	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP work	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Requested	
281	RQ158630	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	04/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
282	RQ158654	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP work	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Requested	
283	RQ158638	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested	
284	RQ158637	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP work	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
285	RQ158653	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP work	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Requested	
286	RQ158657	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Jan/2024	17:00	07/Jan/2024	23:59		PLANNED	Requested	
287	RQ158599	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP OF ICT	01/Jan/2024	10:00	31/Jan/2024	23:50		PLANNED	Requested	
288	RQ158629	OCC_214	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
289	RQ159084	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GS(PG)	POWERGRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to Air Bushing.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
290	RQ159168	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	For Body Protection Scheme Modification and AMP works	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested	
291	RQ159178	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested	
292	RQ159167	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	For Body Protection Scheme Modification and AMP works	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested	
293	RQ159166	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	AMP Testing of Reactors and Protection Modifications	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested	
294	RQ159165	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	AMP Testing of Reactors and Protection Modifications	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Requested	
295	RQ158194	OCC_214	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP Work.	06/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
296	RQ159179	OCC_214	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Requested	
297	RQ158876	OCC_214	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks , Monsoon protection & To attend oil leakage if any.	03/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Requested	
298	RQ159000	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify the carrier protection system	30/Jan/2024	11:00	30/Jan/2024	16:00		PLANNED	Requested	
299	RQ159001	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify the carrier protection system	29/Jan/2024	11:00	29/Jan/2024	16:00		PLANNED	Requested	
300	RQ158971	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	22/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested	
301	RQ159034	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	for Shifting/ Modification of EHT Transmission line of HVPNL w.r.t proposed HORC Corridor.	20/Jan/2024	08:00	06/Jan/2024	18:00	for completion of the work in time bound manner in alignment of with the planned outage of APCPL-IGSTPS Jhajjar Unit-3	PLANNED	Requested	

302	RQ159035	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	for Shifting/ Modification of EHT Transmission line of HVPNL w.r.t proposed HORC Corridor.	20/Jan/2024	08:00	06/Feb/2024	18:00	for completion of the work in time bound manner in alignment of with the planned outage of APCPL-IGSTPS Jhajjar Unit-3	PLANNED	Requested	
303	RQ159003	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Requested	
304	RQ158970	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	19/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Requested	
305	RQ159002	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor.	18/Jan/2024	10:00	18/Jan/2024	18:00		PLANNED	Requested	
306	RQ158973	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	17/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Requested	
307	RQ158972	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	15/Jan/2024	09:00	16/Jan/2024	18:00		PLANNED	Requested	
308	RQ158980	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHAI Line Diversion/Shifting due to Newly constuction of NH-Delhi-Katra Expressway in between tower no. KD83 & 84.	15/Jan/2024	08:00	27/Jan/2024	20:00		PLANNED	Requested	
309	RQ158981	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHAI Line Diversion/Shifting due to Newly constuction of NH-Delhi-Katra Expressway in between tower no. KD83 & 84.	15/Jan/2024	08:00	27/Jan/2024	20:00		PLANNED	Requested	
310	RQ159025	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV PGCIL_Fatehbad(Matana)-Nuhyanwali line by firm engineer in presence of M&P Team	10/Jan/2024	10:00	10/Jan/2024	17:00		PLANNED	Requested	
311	RQ159024	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(PG)-NUHAWALI(HV) (HV) CKT-1	HVPNL	D	For programming, testing, commissioning & enabling of Auto reclose of 400kV RGTPS_Khedar-Nuhyanwali line by firm engineer in presence of M&P Team	09/Jan/2024	10:00	09/Jan/2024	17:00		PLANNED	Requested	
312	RQ158998	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc of line	04/Jan/2024	10:00	04/Jan/2024	17:00		PLANNED	Requested	
313	RQ158998	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc of line	03/Jan/2024	10:00	03/Jan/2024	17:00		PLANNED	Requested	
314	RQ159096	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpho-1	30/Jan/2024	10:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
315	RQ158159	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, JKSPDCL	D	AMP work of Line Equipment	30/Jan/2024	09:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
316	RQ159095	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	SD required for installation of Transmission Line arrester at tower loc no. 203, 205 & 232 along with non auto mode on 400 kv Kishenpur-New Wanpho-1.	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
317	RQ159094	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpho-1	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
318	RQ159093	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, JKSPDCL	D	Non auto to facilitate the SD of Kishenpur-New wanpho-1	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
319	RQ159088	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 219, 232, 247, L11/1 & L14/1 along with non auto mode on 400 kv Baglihar-New Wanpho-1.	30/Jan/2024	10:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
320	RQ158952	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For normalization of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400kV Fatehpur-Panki-2 under approved scheme of controlling fault current	30/Jan/2024	09:00	30/Jan/2024	12:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and changing of CT/CVT circuit at Kanpur end for by-pass mode of line at Kanpur S/s	PLANNED	Requested	
321	RQ158953	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For Jumper closing of 405-89B isolator after isolator retrofitment For jumper closing of 405-89B isolator after isolator retrofitment under approved scheme of controlling fault current	30/Jan/2024	09:00	30/Jan/2024	12:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and changing of CT/CVT circuit at Kanpur end for by-pass mode of line at Kanpur S/s	PLANNED	Requested	
322	RQ159027	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	29/Jan/2024	09:00	29/Jan/2024	18:00		PLANNED	Requested	

323	RQ159026	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	26/Jan/2024	09:00	26/Jan/2024	18:00		PLANNED	Requested
324	RQ158362	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of S/D based defects of the line	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly approve	PLANNED	Requested
325	RQ158125	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	For AMP Work.	24/Jan/2024	10:00	24/Jan/2024	16:00	Kindly approve	PLANNED	Requested
326	RQ158361	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Requested
327	RQ158983	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch.	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested
328	RQ159112	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	NON auto mode to facilitate the sd of ckt-3	23/Jan/2024	10:00	27/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
329	RQ159111	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	23/Jan/2024	10:00	27/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
330	RQ158982	OCC_214	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch.	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested
331	RQ159029	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	21/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested
332	RQ158113	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	For defect rectification as per observations under Comprehensive Audit Phase-II of NR-II.	21/Jan/2024	08:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested
333	RQ158120	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	20/Jan/2024	09:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Requested
334	RQ158359	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Jumper tightening of tension towers in Pir Panjal section	20/Jan/2024	09:00	20/Jan/2024	18:00	Kindly approve	PLANNED	Requested
335	RQ159172	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Non auto to facilitate the sd of 400 kv Banala-hamirpur line	20/Jan/2024	09:00	21/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
336	RQ159148	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shut down is required for AMP/defect rectification with Non auto of 400KV Banala Amritsar	20/Jan/2024	09:00	21/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
337	RQ158954	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For Jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400KV Kanpur-Panki-2 and 400KV Kanpur-Fatehpur-2	20/Jan/2024	08:00	20/Jan/2024	13:00	After jumper opening of 405-89B isolator, 400KV Panki-Fatehpur-2 will be charged as 400KV Kanpur-Panki-2 & 400KV Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur after changing of relay setting at Panki and Fatehpur ends and normalisation of CT/CVT circuit at Kanpur end	PLANNED	Requested
338	RQ159082	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 288, 295 & 310 along with non auto mode on 400 kv Kishenpur-New Wanpoh-III.	19/Jan/2024	10:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested
339	RQ159081	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Non auto to facilitate the SD of CKT-4	19/Jan/2024	10:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested
340	RQ158950	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Requested
341	RQ158208	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	For attending Line Shut Down Nature Defects and Line bay AMP works	19/Jan/2024	09:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested
342	RQ158207	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	Non Auto mode .	19/Jan/2024	09:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested
343	RQ158121	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	19/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested
344	RQ158205	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For attending Line Shut Down Nature Defects and Line bay AMP works	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Requested
345	RQ158206	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	Non Auto mode	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Requested
346	RQ158358	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Jumper tightening of tension towers in Pir Panjal section	18/Jan/2024	09:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Requested
347	RQ159028	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested
348	RQ158789	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Stringing of 765 kv D/C Khetri-Narela TL	18/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested

349	RQ159063	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 288, 295 & 310 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	17/Jan/2024	10:00	17/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
350	RQ159064	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Non auto mode	17/Jan/2024	10:00	17/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
351	RQ158940	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Requested	
352	RQ158349	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	D	Non-Auto mode to facilitate the sd of Nalagar-Banala line.	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
353	RQ158360	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWERGRID	D	Rectification of damaged peak at Loc. No. 281 and 283	16/Jan/2024	09:00	17/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
354	RQ158095	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
355	RQ159097	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Non auto to facilitate the SD of New wanpoh-baglihar	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
356	RQ158351	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	D	TL AMP works	15/Jan/2024	08:00	16/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
357	RQ158114	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For defect rectification as per observations under Comprehensive Audit Phase-II of NR-II.	14/Jan/2024	08:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
358	RQ158147	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
359	RQ158137	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
360	RQ158141	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	LINE EQUIPMENTS AMP WORK	13/Jan/2024	10:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
361	RQ158357	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	13/Jan/2024	09:00	13/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
362	RQ158136	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PGS) (PG) CKT-1	POWERGRID	D	For AMP Work.	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
363	RQ158135	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-NAKODAR LINE FOR TLM WORKS	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
364	RQ159087	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 140, 203 & 205 along with non auto mode on 400 kV Kishenpur-Baglihar-III & 400 kV New Wanpoh-Baglihar-I.	12/Jan/2024	10:00	12/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
365	RQ158307	OCC_214	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	RIHAND -1 LINE TBC SAS INTEGRATION	12/Jan/2024	08:00	13/Jan/2024	18:00	LINE UNDERSHUTDOWN	PLANNED	Requested	
366	RQ158094	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/Jan/2024	08:00	12/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
367	RQ158157	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	For AMP Work.	11/Jan/2024	09:00	11/Jan/2024	17:00	Kindly approve	PLANNED	Requested	
368	RQ158189	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	Installation of T-connectors to the jumpers having missing jumper bolts due to mismatch in holes of jumper cones & dead end.	11/Jan/2024	09:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
369	RQ158188	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	Non auto mode for 400kV Patiala-Ludhiana Ckt-1 may also be approved.	11/Jan/2024	09:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
370	RQ159279	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
371	RQ159079	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Non auto to facilitate the SD of CKT-4	10/Jan/2024	10:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
372	RQ159080	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 258, 267 & 282 along with non auto mode on 400 kV Kishenpur-New Wanpoh-III.	10/Jan/2024	10:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
373	RQ158939	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
374	RQ158932	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
375	RQ158186	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	Installation of T-connectors to the jumpers having missing jumper bolts due to mismatch in holes of jumper cones & dead end.	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
376	RQ158187	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	Non auto mode for 400kV Patiala-Ludhiana Ckt-2 may also be approved.	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
377	RQ158903	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	10/Jan/2024	09:00	10/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
378	RQ159041	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Rectification of S/D nature defects	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	

379	RQ158308	OCC_214	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	FATEHPUR LINE TBS SAS INTEGARTION	10/Jan/2024	08:00	11/Jan/2024	18:00	LINE UNDERSHUTDOWN	PLANNED	Requested
380	RQ158951	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested
381	RQ158931	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested
382	RQ158938	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested
383	RQ158158	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	For AMP Work.	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Requested
384	RQ159280	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
385	RQ159315	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
386	RQ159040	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
387	RQ158092	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	09/Jan/2024	08:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Requested
388	RQ159060	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 258, 267 & 282 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	08/Jan/2024	10:00	08/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
389	RQ159061	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	NON auto mode.	08/Jan/2024	10:00	08/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
390	RQ158134	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	LINE EQUIPMENTS AMP WORK	08/Jan/2024	08:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Requested
391	RQ158133	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-CHAMERA CKT-2 FOR TLM WORKS	08/Jan/2024	08:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Requested
392	RQ159074	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Non auto to facilitate the SD of CKT-4	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested
393	RQ159075	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 247, 249 & 252 along with non auto mode on 400 kV Kishenpur-New Wanpoh-III.	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested
394	RQ159378	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(LUP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	AMP work	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested
395	RQ159320	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested
396	RQ159058	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	NON auto mode.	04/Jan/2024	10:00	04/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
397	RQ159057	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 247 & 249 along with non auto mode on 400 kV Kishenpur-New Wanpoh-IV.	04/Jan/2024	10:00	04/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
398	RQ158969	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested
399	RQ158221	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work) .	04/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested
400	RQ159116	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	03/Jan/2024	10:00	13/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
401	RQ159317	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested
402	RQ158354	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	03/Jan/2024	09:00	03/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
403	RQ158160	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	03/Jan/2024	09:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Requested
404	RQ158140	OCC_214	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	Testing of Busbar Protection System and 220V DC systems (source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested
405	RQ158139	OCC_214	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested
406	RQ158093	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Requested
407	RQ159316	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP work	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested
408	RQ159030	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested

409	RQ159123	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW works	01/Jan/2024	10:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
410	RQ159122	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Non auto mode for OPGW Works.	01/Jan/2024	09:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
411	RQ158355	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Stringing of snapped conductor and hill cutting in span 21-22.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
412	RQ159120	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shut down is required for reinstallation of balance aviation globules after OPGW works with Non auto of 400KV Banala Hamirpur and Hamirpur Jalandhar	01/Jan/2024	09:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
413	RQ159055	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 252 along with non auto mode on 400 kv Kishenpur-New Wanpoh-IV.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
414	RQ159056	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-4	POWERGRID	D	NON auto mode.	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
415	RQ159031	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Requested	
416	RQ159297	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	AMP work	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
417	RQ159296	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	AMP work	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
418	RQ159430	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	RECONDUCTORING WORK OF ALL 188 KM OF 400 KV KANKROLI JODHPUR LINE	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
419	RQ158352	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	Stringing work for rerouting of critical Tower No 334(DD+18)	01/Jan/2024	08:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
420	RQ158353	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	Stringing work for rerouting of critical Tower No 334(DD+18)	01/Jan/2024	08:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
421	RQ158142	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-AMRITSAR-2 CKT	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
422	RQ158116	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Non auto mode .400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 .	01/Jan/2024	08:00	31/Jan/2024	23:59	Kindly approve	PLANNED	Requested	
423	RQ158345	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	07:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
424	RQ158346	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	07:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
425	RQ158117	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Jan/2024	00:00	31/Jan/2024	23:59	Kindly approve	PLANNED	Requested	
426	RQ158513	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	30/Jan/2024	08:00	31/Jan/2024	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Requested	
427	RQ158446	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects	28/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Requested	
428	RQ158512	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28/Jan/2024	08:00	29/Jan/2024	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Requested	
429	RQ158434	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	To attend shutdown nature defects	27/Jan/2024	09:00	27/Jan/2024	18:00		PLANNED	Requested	
430	RQ158439	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	To attend shutdown nature defects	25/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Requested	
431	RQ158444	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Bus Sectionalizer Commissioning Work	24/Jan/2024	17:00	26/Jan/2024	23:30		PLANNED	Requested	
432	RQ158438	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	24/Jan/2024	09:00	26/Jan/2024	18:00		PLANNED	Requested	
433	RQ158475	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRINTI-PANIPAT(BB) (PG) CKT-2		D	For relay retrofitment work (Both Main 1 and Main 2)	24/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Requested	
434	RQ158488	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	For attending S/D nature defects	24/Jan/2024	09:00	25/Jan/2024	18:00	Non auto mode of Kaithal-Hisar ckt 1 required	PLANNED	Requested	
435	RQ158563	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1		D	Rectification of Shutdown Nature defect	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	

436	RQ158510	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given and For line bay maintenance works	24/Jan/2024	08:00	25/Jan/2024	18:00	Non auto for 400 KV RAPPCC-Kankroll	PLANNED	Requested
437	RQ158432	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	To attend cross patrolling and shutdown nature defects	23/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested
438	RQ158540	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	AR Relay retrofitment	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested
439	RQ158443	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Bus Sectionalizer Commissioning Work	22/Jan/2024	17:00	24/Jan/2024	23:30		PLANNED	Requested
440	RQ158431	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and SHUT DOWN FOR RETROFITTING OF AUTO RECLOSE RELAY	22/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Requested
441	RQ158487	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-1		D	For attending S/D nature defects	22/Jan/2024	09:00	23/Jan/2024	18:00	Non auto mode of Kathal-Hisar ckt 2 required	PLANNED	Requested
442	RQ158534	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1		D	AR Relay retrofitment	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested
443	RQ158495	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	22/Jan/2024	08:00	24/Jan/2024	17:00		PLANNED	Requested
444	RQ158511	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given and For attending S/D nature defects	22/Jan/2024	08:00	23/Jan/2024	18:00	Non auto for 400 KV RAPPCC-Chittorgarh	PLANNED	Requested
445	RQ158437	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	21/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested
446	RQ158445	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and S/d of line for testing of AR Relay retrofitment	21/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested
447	RQ158489	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For attending S/D nature defects	20/Jan/2024	09:00	20/Jan/2024	18:00	Non auto mode of Moga-Hisar ckt 2 required	PLANNED	Requested
448	RQ158420	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	20/Jan/2024	08:00	20/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
449	RQ158536	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2		D	AR Relay retrofitment for tie bay	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested
450	RQ158447	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and S/d of line for testing of AR Relay retrofitment	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Requested
451	RQ158419	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
452	RQ158535	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2		D	AR Relay retrofitment for main bay	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested
453	RQ158423	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects and 02 nos. A/R relay installation work	18/Jan/2024	09:30	20/Jan/2024	18:00		PLANNED	Requested
454	RQ158515	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of Line Differential Relay & Its Testing	18/Jan/2024	09:00	19/Jan/2024	19:00		PLANNED	Requested
455	RQ158541	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AR Relay retrofitment	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested
456	RQ158422	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	17/Jan/2024	08:00	17/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
457	RQ158542	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	AR Relay retrofitment	17/Jan/2024	08:00	17/Jan/2024	23:59		PLANNED	Requested
458	RQ158436	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3		D	For taking line reactor into service.	16/Jan/2024	17:30	16/Jan/2024	18:00		PLANNED	Requested
459	RQ158435	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3		D	For taking line reactor out of service.	16/Jan/2024	09:00	16/Jan/2024	09:30		PLANNED	Requested
460	RQ158458	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
461	RQ158455	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
462	RQ158406	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
463	RQ158404	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
464	RQ158408	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jan/2024	08:00	30/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested
465	RQ158547	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
466	RQ158546	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
467	RQ158545	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
468	RQ158548	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	16/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested

469	RQ158499	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	15/Jan/2024	09:30	16/Jan/2024	18:00		PLANNED	Requested	
470	RQ158421	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects and 02 nos. A/R relay installation work	15/Jan/2024	09:30	17/Jan/2024	18:00		PLANNED	Requested	
471	RQ158433	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	To attend cross patrolling and shutdown nature defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Requested	
472	RQ158469	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	To Attend the shut down defects	15/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Requested	
473	RQ158514	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of Line Differential Relay & Its Testing	15/Jan/2024	09:00	16/Jan/2024	19:00		PLANNED	Requested	
474	RQ158496	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	15/Jan/2024	08:00	15/Jan/2024	18:00	A/R of RAPP-Kankrolli CKT to be kept in non Auto mode	PLANNED	Requested	
475	RQ158498	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	15/Jan/2024	08:00	17/Jan/2024	17:00		PLANNED	Requested	
476	RQ158468	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	To Attend the shut down defects	14/Jan/2024	09:00	14/Jan/2024	18:00		PLANNED	Requested	
477	RQ158560	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP work	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
478	RQ158441	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend shutdown nature defects	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
479	RQ158552	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
480	RQ158559	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	AMP WORKS	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
481	RQ158440	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	To attend shutdown nature defects	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
482	RQ158429	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	To attend cross patrolling and shutdown nature defects and SHUT DOWN FOR RETROFITTING OF AUTO RECLOSE RELAY	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
483	RQ158550	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature defect	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
484	RQ158459	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For attending of the SD nature defects	11/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
485	RQ158557	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
486	RQ158555	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1		D	Rectification of Shutdown Nature defect	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
487	RQ158565	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	10/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
488	RQ158476	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	For Diversion	09/Jan/2024	09:00	24/Jan/2024	18:00	UPEIDA/ NHAI	PLANNED	Requested	
489	RQ158558	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
490	RQ158544	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	09/Jan/2024	08:00	09/Jan/2024	23:59		PLANNED	Requested	
491	RQ158485	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	RETROFITTING OF LINE SIDE CVT AT BBMB BHIWANI IN ADD CAP	08/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested	
492	RQ158553	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Rectification of Shutdown Nature defect	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
493	RQ158537	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Relay retrofitment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
494	RQ158490	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
495	RQ158564	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
496	RQ158470	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4/0	08/Jan/2024	07:00	09/Jan/2024	19:00		PLANNED	Requested	
497	RQ158471	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP3/OTOAP4/0	08/Jan/2024	07:00	09/Jan/2024	19:00		PLANNED	Requested	
498	RQ158538	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Relay retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Requested	
499	RQ158539	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	AR Relay retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Requested	
500	RQ158543	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Jan/2024	08:00	06/Jan/2024	23:59		PLANNED	Requested	

501	RQ158442	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	To attend shutdown nature defects	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
502	RQ158474	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHAGARH(PG) (PG)		D	Shutdown Maintenance	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
503	RQ158486	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	RETROFITMENT OF LINE SIDE CVT AT BBMB BHIWANI IN ADD CAP	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
504	RQ158551	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode for installation of VD and Cu bond of E/W	05/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
505	RQ158533	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
506	RQ158562	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature defect for insulator cleaning	04/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
507	RQ158452	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	AR Relay retrofitment	03/Jan/2024	08:00	03/Jan/2024	20:00		PLANNED	Requested	
508	RQ158554	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non auto mode for installation of VD and AI bond of OPGW	03/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
509	RQ158430	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	FOR AMP OF LINE BAY EQUIPMENT AT BAHADURGARH SS	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
510	RQ158453	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AR Relay retrofitment	02/Jan/2024	08:00	02/Jan/2024	20:00		PLANNED	Requested	
511	RQ158561	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature defect for insulator cleaning	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
512	RQ158569	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Overhead crossing by u/c 765KV bhadla 2 - Sikar 2 TLC TW02	01/Jan/2024	09:00	02/Jan/2024	17:00	SD to be availed in last week of Dec-23	PLANNED	Requested	
513	RQ158456	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
514	RQ158457	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
515	RQ158405	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
516	RQ158403	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
517	RQ158407	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jan/2024	08:00	15/Jan/2024	18:00	A/R to be kept in Non auto mode of other charged Ckts from both ends	PLANNED	Requested	
518	RQ158454	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	AR Relay retrofitment	01/Jan/2024	08:00	01/Jan/2024	20:00		PLANNED	Requested	
519	RQ158497	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconducing works	01/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
520	RQ158509	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Shutdown of OPGW installation works under NROSS Scheme aand	01/Jan/2024	08:00	01/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Requested	
521	RQ158556	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non auto mode for installation of VD and AI bond of OPGW	01/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
522	RQ159209	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
523	RQ159182	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
524	RQ159181	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
525	RQ159208	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Requested	
526	RQ159194	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	Annual maintenance and testing of Line/Bay equipments.	17/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
527	RQ159147	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
528	RQ159146	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
529	RQ159180	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of Jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work. BY M/S RAMALEX PVT LTD	12/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
530	RQ159185	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of Jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	12/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
531	RQ159145	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	

532	RQ159127	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Modification/shifting work of 400kV S/C STPS-Ratangarh transmission line Ckt - 1 (at NH / Bharatnala crossing) under Deposit work of NHAI (Supervision by the RVPN) by M/S Man Structuralis Pvt Ltd. , Jaipur	07/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Requested
533	RQ159183	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	05/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
534	RQ159184	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	05/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
535	RQ159124	OCC_214	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	1. Maintenance Work of Bay elements at CTPP End. 2. Attending Hotspot of Line Isolator.	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
536	RQ159380	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Shutdown of OPGW installation works under NROSS Scheme aand	01/Jan/2024	08:00	01/Jan/2024	18:00	Shutdown on daily basis for formation of Diamond structure.	PLANNED	Requested
537	RQ158246	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTING AND EARTH WIRE TIGHTING OF LINE . DURING SHUTDOWN 400 X KV BANDA WILL FEED THROUGH 400 KV BANDA - ORAI LINE	29/Jan/2024	10:00	30/Jan/2024	17:00		PLANNED	Requested
538	RQ158224	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For line jumper tightening, polymer cleaning and other work	28/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested
539	RQ158236	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* COMMISSIONING OF SOMVAR LINE REACTOR	24/Jan/2024	09:00	30/Jan/2024	18:00		PLANNED	Requested
540	RQ158170	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANI - ALIGARH (UP) CKT-1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested
541	RQ158672	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* S/D REQUIRED FOR SAFETY PURPOSE (ERECTION OF SOMVAR LINE REACTOR BUSHING ->X- RADIATOR, CONSERVATOR AND OTHER EQUIPMENTS)	16/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Requested
542	RQ158169	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANI - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested
543	RQ158217	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Offline energy meter calibration	12/Jan/2024	13:00	12/Jan/2024	19:00		PLANNED	Requested
544	RQ158251	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Jan/2024	10:00	12/Jan/2024	16:00		PLANNED	Requested
545	RQ158216	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Offline energy meter calibration	12/Jan/2024	08:00	12/Jan/2024	13:00		PLANNED	Requested
546	RQ158249	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Jan/2024	10:00	11/Jan/2024	16:00		PLANNED	Requested
547	RQ158253	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Jumper tightening work will be carried out at tower no. 20 of mentioned X line.	10/Jan/2024	10:00	10/Jan/2024	17:00		PLANNED	Requested
548	RQ158877	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* rection of bushings in new 63 mvar line reactor at 400 kv s/s Bareilly	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
549	RQ158967	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	09/Jan/2024	08:00	09/Jan/2024	18:00	Simultaneous S/D of both ckt are required	PLANNED	Requested
550	RQ158968	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	09/Jan/2024	08:00	09/Jan/2024	18:00	Simultaneous S/D of both ckt are required	PLANNED	Requested
551	RQ158254	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF ALIGARH BAY for bay maintenance (line shutdown required)	08/Jan/2024	10:00	08/Jan/2024	17:00		PLANNED	Requested
552	RQ158853	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	C	220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f as it's tie bay is incomplete)	05/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested
553	RQ158175	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	Rectification of S/D nature defects	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested
554	RQ158400	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	DIVERSION WORK FOR NHAI	02/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Requested
555	RQ158252	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* Resagging of conductor ,Jooping chopping of trees, bird nest removing -> jumper tightening and other m-<-&->r work at 400kv a	02/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested
556	RQ158228	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* preventive maintenance and testing	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested
557	RQ158671	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Power line crossing between T.No 318-319 of 400 KV Anpara-Sarnath L3 SC ->X line due to construction of LILO of 400 KV Varanas	01/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested

558	RQ158878	OCC_214	stруп_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive miantenace of bay and to out 50 Mvar line reactor from ckt >X at 400 KV S/S Bareilly	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Requested	
559	RQ158815	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	As 400KV Amargarh-2 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 400KV Amargarh-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	26/Jan/2024	09:00	26/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
560	RQ158814	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Isolator retrofitting of 400KV Amargarh-1 Bay (40689C & 40689L ISOLATORS). The S/D is taken to Bypass the 40689L isolator, the conductor from CT to 40689L isolator shall be removed. For 40689C, Temporary arrangement will be made from CT to TBC connection so that 40789C isolator droppers from TBC shall be removed and WAGOORA-Amargarh-1 may be charged via 400kV TBC afterwards.	13/Jan/2024	09:00	13/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
561	RQ158810	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	As 400KV Amargarh-1 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 400KV Amargarh-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	12/Jan/2024	09:00	12/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
562	RQ158356	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Replacement of damaged pilot insulators at Loc. 210	10/Jan/2024	09:00	10/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
563	RQ158365	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	for AMP Works	05/Jan/2024	09:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
564	RQ158366	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	For attending minor oil leakage in Cts.	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
565	RQ158809	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Isolator retrofitting of 400KV Amargarh-1 Bay (40789C & 40789L ISOLATORS). The S/D is taken to Bypass the 40789L isolator, the conductor from CT to 40789L isolator shall be removed. For 40789C, Temporary arrangement will be made from CT to TBC connection so that 40789C isolator droppers from TBC shall be removed and WAGOORA-Amargarh-1 may be charged via 400kV TBC afterwards.	01/Jan/2024	09:00	01/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
566	RQ159372	OCC_214	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCLU) CKT-1	PTCUL	D	Replacement of insulators and fixing of birds' scare	25/Jan/2024	08:00	25/Jan/2024	17:00		PLANNED	Requested	
567	RQ159370	OCC_214	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and fixing of bird scare	24/Jan/2024	08:00	24/Jan/2024	17:00		PLANNED	Requested	
568	RQ158219	OCC_214	stруп_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	AMP (Bay- 409) : CB, Isolators, Earthswitchs	18/Jan/2024	08:00	20/Jan/2024	19:00		PLANNED	Requested	
569	RQ158218	OCC_214	stруп_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	AMP (Bay- 412) : CB, Isolators, Earthswitchs	15/Jan/2024	08:00	17/Jan/2024	19:00		PLANNED	Requested	
570	RQ158211	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	D	Non Auto mode .	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
571	RQ158212	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
572	RQ158210	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	Non Auto mode	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
573	RQ158209	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
574	RQ159343	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	'Annual maintenance and Protection testing of bay 423 equipments.	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
575	RQ159339	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	'Annual maintenance and Protection testing of bay 424 equipments.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
576	RQ159342	OCC_214	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	'Annual maintenance and Protection testing of bay 423 equipments.	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	

577	RQ159338	OCC_214	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) CKT-1	POWERGRID, BBMB	D	Annual maintenance and Protection testing of bay 424 equipments.	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
578	RQ158787	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1	PBTS	D	Stringing of 765 kv D/C Khetri-Narela TL	22/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
579	RQ158788	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	PBTS	D	Stringing of 765 kv D/C Khetri-Narela TL	22/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
580	RQ159311	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tightening of tension tower fittings	18/Jan/2024	10:30	18/Jan/2024	17:30		PLANNED	Requested	
581	RQ159308	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tightening of tension tower fittings	17/Jan/2024	10:30	17/Jan/2024	17:30		PLANNED	Requested	
582	RQ159306	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tightening of tension tower fittings	16/Jan/2024	10:30	16/Jan/2024	17:30		PLANNED	Requested	
583	RQ159304	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tightening of tension tower fittings	15/Jan/2024	10:30	15/Jan/2024	17:30		PLANNED	Requested	
584	RQ159310	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tightening of tension tower fittings	11/Jan/2024	10:30	11/Jan/2024	17:30		PLANNED	Requested	
585	RQ159307	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tightening of tension tower fittings	10/Jan/2024	10:30	10/Jan/2024	17:30		PLANNED	Requested	
586	RQ159305	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tightening of tension tower fittings	09/Jan/2024	10:30	09/Jan/2024	17:30		PLANNED	Requested	
587	RQ159303	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tightening of tension tower fittings	08/Jan/2024	10:30	08/Jan/2024	17:30		PLANNED	Requested	
588	RQ158348	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	TL AMP works	17/Jan/2024	08:00	18/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
589	RQ158350	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Non-Auto mode to facilitate the sd of Nalagarh-koldam	15/Jan/2024	08:00	16/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
590	RQ158347	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
591	RQ158786	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Stringing of 765 kv D/C Khetri-Narela TL	15/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
592	RQ158785	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Stringing of 765 kv D/C Khetri-Narela TL	15/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
593	RQ158966	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Rectification of S/D nature defects	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested	
594	RQ158965	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Rectification of S/D nature defects	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested	
595	RQ158250	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/Jan/2024	10:00	09/Jan/2024	16:00		PLANNED	Requested	
596	RQ159367	OCC_214	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTSTCL	D	General Maintenance/ Jumpers tightening	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
597	RQ159369	OCC_214	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
598	RQ159368	OCC_214	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
599	RQ159366	OCC_214	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PTSTCL	D	Jumper Tightening, and tree cutting between Tower No. 61 to 80	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
600	RQ159033	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,POWERGRID	D	Rectification of S/D nature defects	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
601	RQ159032	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,POWERGRID	D	New 80 MVar line reactor to be taken in service at Bareilly (PG) end after reactor replacement work under ADD-CAP	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
602	RQ158103	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP Work.	09/Jan/2024	10:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
603	RQ158102	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP Work.	08/Jan/2024	09:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
604	RQ158929	OCC_214	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR-SOHNIA ROAD (GPTL) CKT-2	GPTL	D	AMP works of Bays at both ends Substations (400kV Kadarpur & 400kV Sohnia Road Substation)	05/Jan/2024	08:00	05/Jan/2024	20:00	Annual Maintenance	PLANNED	Requested	
605	RQ158928	OCC_214	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR-SOHNIA ROAD (GPTL) CKT-1	GPTL	D	AMP works of Bays at both ends Substations (400kV Kadarpur & 400kV Sohnia Road Substation)	03/Jan/2024	08:00	03/Jan/2024	20:00	Annual Maintenance	PLANNED	Requested	
606	RQ158182	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For AMP and Protection testing works	04/Jan/2024	09:00	04/Jan/2024	13:00	Kindly approve	PLANNED	Requested	

607	RQ158181	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP and Protection testing works	03/Jan/2024	09:00	03/Jan/2024	13:00	Kindly approve	PLANNED	Requested
608	RQ158174	OCC_214	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL_PJFTL	D	Rectification of S/D nature defects	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested
609	RQ159017	OCC_214	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested
610	RQ158389	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	23/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested
611	RQ158388	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22/Jan/2024	09:00	22/Jan/2024	18:00		PLANNED	Requested
612	RQ159018	OCC_214	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Remaining two phase stringing work of Bus-Bar for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
613	RQ158996	OCC_214	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Requested
614	RQ158991	OCC_214	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
615	RQ158990	OCC_214	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
616	RQ158850	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For BUS-2 Isolator 40889B jumper removal for isolator retrofitting of ICT-1	29/Jan/2024	08:00	29/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
617	RQ158849	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For BUS-1 Isolator 40889A jumper removal for isolator retrofitting of ICT-1	28/Jan/2024	09:00	28/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
618	RQ158845	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (40689B)	25/Jan/2024	09:00	25/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
619	RQ158844	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (40689A)	24/Jan/2024	09:00	24/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
620	RQ158101	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For AMP Work.	23/Jan/2024	10:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested
621	RQ158100	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For AMP Work.	22/Jan/2024	10:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested
622	RQ158836	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (406), Jumpers of 400kV BUS-2 will be removed to isolate the 40689B isolator completely.	15/Jan/2024	09:00	15/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
623	RQ158835	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (406), Jumpers of 400kV BUS-1 will be removed to isolate the 40689A isolator completely.	14/Jan/2024	09:00	14/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
624	RQ159177	OCC_214	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested
625	RQ159176	OCC_214	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	10/Jan/2024	10:00	10/Jan/2024	18:00		PLANNED	Requested
626	RQ158907	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWERGRID	D	FOR AMP OF 400 kV Bus-2 AT SAMBA SUBSTATION	10/Jan/2024	09:00	10/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
627	RQ158091	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Work.	10/Jan/2024	08:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested
628	RQ159051	OCC_214	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	To Close Jumper of 406-89 isolator after isolator replacement under ADDCAP	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested
629	RQ158906	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWERGRID	D	FOR AMP OF 400 kV Bus-1 AT SAMBA SUBSTATION	09/Jan/2024	09:00	09/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
630	RQ158827	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (40789B)	09/Jan/2024	09:00	09/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
631	RQ158826	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (40789A)	08/Jan/2024	09:00	08/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
632	RQ159382	OCC_214	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Requested
633	RQ159050	OCC_214	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Requested
634	RQ159383	OCC_214	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Requested
635	RQ158834	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For erection of IPS tube etc. after retrofitting of 40189B Isolator of TBC bay Isolator to be connected to Bus-2.	05/Jan/2024	09:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
636	RQ158833	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For erection of IPS tube etc. after retrofitting of 40189A Isolator of TBC bay Isolator to be connected to Bus-1.	04/Jan/2024	09:00	04/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
637	RQ158090	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Work.	04/Jan/2024	08:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Requested
638	RQ158191	OCC_214	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	04/Jan/2024	08:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Requested
639	RQ158824	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (407), Jumpers of 400kV BUS-2 will be removed to isolate the 40789B isolator completely.	03/Jan/2024	09:00	03/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
640	RQ158823	OCC_214	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 400KV Amargarh-1 Bay (407), Jumpers of 400kV BUS-1 will be removed to isolate the 40789A isolator completely.	02/Jan/2024	09:00	02/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested
641	RQ158190	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP of 400 kV AIS Bus-2	02/Jan/2024	08:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Requested

642	RQ158154	OCC_214	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For Jumper connection and Commissioning work of New Equipment under 400 KV Bay Extension Package at Kishenpur S/s(Package No.:N2JM/C&M/CS/04(21)).	01/Jan/2024	09:00	01/Jan/2024	18:00	Kindly approve	PLANNED	Requested
643	RQ158757	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Jan/2024	00:00	28/Jan/2024	00:00		PLANNED	Requested
644	RQ158756	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	27/Jan/2024	00:00	27/Jan/2024	00:00		PLANNED	Requested
645	RQ158718	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Requested
646	RQ158755	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	26/Jan/2024	00:00	26/Jan/2024	00:00		PLANNED	Requested
647	RQ158754	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	25/Jan/2024	00:00	25/Jan/2024	00:00		PLANNED	Requested
648	RQ158753	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	24/Jan/2024	00:00	24/Jan/2024	00:00		PLANNED	Requested
649	RQ158752	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	23/Jan/2024	00:00	23/Jan/2024	00:00		PLANNED	Requested
650	RQ158691	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	22/Jan/2024	17:00	25/Jan/2024	23:30		PLANNED	Requested
651	RQ158751	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	22/Jan/2024	00:00	22/Jan/2024	00:00		PLANNED	Requested
652	RQ158750	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	21/Jan/2024	00:00	21/Jan/2024	00:00		PLANNED	Requested
653	RQ158764	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	FOR AMP WORK	19/Jan/2024	08:00	19/Jan/2024	20:00	AMP work	PLANNED	Requested
654	RQ158717	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Requested
655	RQ158763	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	FOR AMP WORK	18/Jan/2024	08:00	18/Jan/2024	20:00	AMP work	PLANNED	Requested
656	RQ158690	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	17/Jan/2024	17:00	20/Jan/2024	23:30		PLANNED	Requested
657	RQ158727	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		C	for bay augmentation work for Jodhpur line 403 bay	17/Jan/2024	09:00	19/Jan/2024	17:00		PLANNED	Requested
658	RQ158689	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	16/Jan/2024	17:00	19/Jan/2024	23:30		PLANNED	Requested
659	RQ158694	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Requested
660	RQ158714	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Requested
661	RQ158688	OCC_214	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	15/Jan/2024	17:00	18/Jan/2024	23:30		PLANNED	Requested
662	RQ158726	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		C	for bay augmentation work for Jodhpur line 401 bay	15/Jan/2024	09:00	16/Jan/2024	17:00		PLANNED	Requested
663	RQ158697	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	Bay Extension works for NEEMUCH BAY TBCB works	15/Jan/2024	08:00	20/Jan/2024	18:00	Bay Extension works for NEEMUCH BAY TBCB works	PLANNED	Requested
664	RQ158713	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Requested
665	RQ158749	OCC_214	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	13/Jan/2024	00:00	13/Jan/2024	00:00		PLANNED	Requested
666	RQ158674	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	AMP work	12/Jan/2024	15:00	12/Jan/2024	23:00		PLANNED	Requested
667	RQ158748	OCC_214	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	12/Jan/2024	00:00	12/Jan/2024	00:00		PLANNED	Requested
668	RQ158712	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	AMP WORKS	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Requested
669	RQ158747	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	11/Jan/2024	00:00	11/Jan/2024	00:00		PLANNED	Requested
670	RQ158759	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	FOR BAY EXTENTION WORK UNDER TBCB	10/Jan/2024	08:00	11/Jan/2024	20:00	BAY EXTENTION WORK	PLANNED	Requested
671	RQ158746	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	10/Jan/2024	00:00	10/Jan/2024	00:00		PLANNED	Requested
672	RQ158711	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	AMP WORKS	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Requested
673	RQ158716	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	09/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Requested
674	RQ158766	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	HOTSPOT AT BUS ISOLATOR AND ISOLATOR ALIGNMENT ISSUE	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
675	RQ158698	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	Bay Extension works for NEEMUCH BAY TBCB works	08/Jan/2024	08:00	13/Jan/2024	18:00	Bay Extension works for NEEMUCH BAY TBCB works	PLANNED	Requested
676	RQ158758	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	FOR BAY EXTENTION WORK UNDER TBCB	08/Jan/2024	08:00	09/Jan/2024	20:00	BAY EXTENTION WORK	PLANNED	Requested
677	RQ158679	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)		D	AMP OF 400 KV BUS-1	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested
678	RQ158765	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP & TO RECTIFY ISOLATOR ALIGNMENT ISSUE	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested
679	RQ158772	OCC_214	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested
680	RQ158771	OCC_214	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP work	02/Jan/2024	09:00	02/Jan/2024	17:00		PLANNED	Requested
681	RQ158715	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	FOR BUS BAR TESTING OF SS63 A1 & B1 PACKAGE BAYS, JACKSON BAYS	01/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested
682	RQ159016	OCC_214	slcdr_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)		D	Annual maintenance and testing of Bus-1 and bus connecting isolators.	27/Jan/2024	08:00	27/Jan/2024	18:00		PLANNED	Requested
683	RQ158306	OCC_214	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(INT)	APRL	C	Gen-1 Bus 1 Isolator replacement	26/Jan/2024	08:00	29/Jan/2024	18:00	Bus-1 under shutdown	PLANNED	Requested
684	RQ158305	OCC_214	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(INT)	NTPC	C	Bus coupler-1 Bus1 Isolator replacement	23/Jan/2024	08:00	25/Jan/2024	18:00	Bus-1 undershutdown	PLANNED	Requested
685	RQ158301	OCC_214	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(INT)	NTPC	C	Rihand-1 Bus 3 Isolator Hot spot work	16/Jan/2024	08:00	17/Jan/2024	18:00	Bus 3 shutdown required	PLANNED	Requested
686	RQ158300	OCC_214	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(INT)	NTPC	C	Bus coupler-1 Bus 2 Isolator replacement	05/Jan/2024	08:00	08/Jan/2024	18:00	Bus 2 under shutdown	PLANNED	Requested
687	RQ158299	OCC_214	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(INT)	NTPC	C	Bus 2 shutdown for Lucknow line isolator replacement	01/Jan/2024	08:00	04/Jan/2024	18:00	Bus 2 under shutdown	PLANNED	Requested
688	RQ159092	OCC_214	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	वार्षिक मरम्मत हेतु	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested
689	RQ159091	OCC_214	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	त्रैमासिक मरम्मत हेतु	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested
690	RQ158670	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Constructions and maintenance work	22/Jan/2024	09:00	23/Jan/2024	18:00		PLANNED	Requested

691	RQ158669	OCC_214	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Constructions and maintenance work	20/Jan/2024	09:00	21/Jan/2024	18:00		PLANNED	Requested	
692	RQ158993	OCC_214	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
693	RQ158992	OCC_214	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
694	RQ158588	OCC_214	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* General Maintenance work will be carried out during this shutdown period X of 400 kv Main Bus 1st at 400 kv S/s Greater Noid	21/Jan/2024	10:00	21/Jan/2024	17:00		PLANNED	Requested	
695	RQ158015	OCC_214	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	19/Jan/2024	09:00	19/Jan/2024	17:00		PLANNED	Requested	
696	RQ158081	OCC_214	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV 'A'BUS FOR STRINGINGS OF 220KV JACK BUS TWIN MOOSE X CONDUCTOR OF 315MVA ICT-II	18/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Requested	
697	RQ158014	OCC_214	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	16/Jan/2024	09:00	16/Jan/2024	17:00		PLANNED	Requested	
698	RQ157975	OCC_214	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-1)	16/Jan/2024	09:00	16/Jan/2024	17:30		PLANNED	Requested	
699	RQ157974	OCC_214	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Bus-2)	15/Jan/2024	09:00	15/Jan/2024	17:30		PLANNED	Requested	
700	RQ158079	OCC_214	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(UP)	UPPTCL	D	* Routine testing and routine maintenance of Bus	11/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested	
701	RQ158156	OCC_214	stuup_sd	BUS	400 KV HARDUJAGANI (UP) - BUS 2	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	11/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
702	RQ158155	OCC_214	stuup_sd	BUS	400 KV HARDUJAGANI (UP) - BUS 1	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
703	RQ158080	OCC_214	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(UP)	UPPTCL	D	* Routine Testing and General Maintenance of BUS	08/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Requested	
704	RQ158863	OCC_214	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	C	220 KV Jack Bus stringing between 400 KV Beam to 220 KV Beam above 315 MVA T/f	05/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested	
705	RQ158019	OCC_214	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and ICT 1 pantograph maintenance work	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
706	RQ158997	OCC_214	slcdhr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPLN	D	For set right the 415 Bus Bay CB Status in Bus Bar Protection Relay	08/Jan/2024	10:00	08/Jan/2024	17:00		PLANNED	Requested	
707	RQ158374	OCC_214	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	ERECTION, STRINGING & TESTING OF 400KV BAY EXTENSION PACKAGES	07/Jan/2024	17:00	12/Jan/2024	23:00		PLANNED	Requested	
708	RQ158373	OCC_214	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	ERECTION, STRINGING & TESTING OF 400KV BAY EXTENSION PACKAGES	01/Jan/2024	17:00	06/Jan/2024	23:00		PLANNED	Requested	
709	RQ158148	OCC_214	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEPI(S)	SJVNL	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	PLANNED	Requested	
710	RQ158149	OCC_214	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEPI(S)	SJVNL	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	PLANNED	Requested	
711	RQ158879	OCC_214	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR, BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWERGRID	D	FOR AMP WORK	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
712	RQ158082	OCC_214	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* To replace 50 MVAR line reactor of 400 kv bareilly - Unnao ckt II with X new 63 MVAR line Reactor at 400 KV S/S bareilly	01/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
713	RQ159126	OCC_214	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
714	RQ159189	OCC_214	slcdps_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PSSTCL	D	Maintenance of isolator 409 89L, 409 LA and Bushing tightness of terminal connectors and cleaning of Marshalling boxes	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
715	RQ159186	OCC_214	slcdps_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PSSTCL	D	Maintenance of isolator 408 89B,408 CB, 408CT, 409 CT and 409 89ATightness of terminal connectors and cleaning of Marshalling boxes	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
716	RQ158171	OCC_214	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	OIL FILTRATION	22/Jan/2024	08:00	28/Jan/2024	22:00	Power Evacuation will be available	PLANNED	Requested	
717	RQ158083	OCC_214	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing of 80 MVAR bus Reactor at 400 KV X Sub-Station, Sarojini Nagar, Lucknow. The shutdown is being	05/Jan/2024	10:00	05/Jan/2024	17:00		PLANNED	Requested	
718	RQ158808	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	for testing of 403 bay equipments replaced during Jodhpur reconducing work.	22/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
719	RQ158807	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD Fine tuning work	17/Jan/2024	08:00	17/Jan/2024	18:00	Reactor frequently to be charge and discharge during CSD fine tuning	PLANNED	Requested	
720	RQ158375	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWERGRID	D	Replacement of Faulty CSD Relay & Tuning of CSD relay	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	

721	RQ158811	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
722	RQ159009	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
723	RQ159007	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV CHHABRA(RS)	RRVPNL	C	1.Oil Filtration & attending leakage and complete maintenance of Bus Reactor-1. 2. Maintenance Work of Bay elements. 3. Testing of Bus reactor & other bay elements.	08/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
724	RQ159005	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
725	RQ159006	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work and testing	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
726	RQ158783	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For Construction work e.g LM erection work	14/Jan/2024	09:00	15/Jan/2024	18:00		PLANNED	Requested	
727	RQ158782	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For Construction work e.g LM erection work	12/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
728	RQ159004	OCC_214	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
729	RQ158143	OCC_214	rampur_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVN	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested	
730	RQ158817	OCC_214	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	01/Jan/2024	17:00	05/Jan/2024	23:00		PLANNED	Requested	
731	RQ159202	OCC_214	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	31/Jan/2024	08:00	31/Jan/2024	18:00		PLANNED	Requested	
732	RQ159299	OCC_214	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Requested	
733	RQ159203	OCC_214	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	29/Jan/2024	08:00	29/Jan/2024	18:00		PLANNED	Requested	
734	RQ159204	OCC_214	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
735	RQ159205	OCC_214	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
736	RQ159300	OCC_214	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
737	RQ159211	OCC_214	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
738	RQ159212	OCC_214	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
739	RQ159213	OCC_214	sldcps_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	

740	RQ159301	OCC_214	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT, CB related with associated bay	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
741	RQ159214	OCC_214	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSSTCL	D	Periodical Maintenance	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
742	RQ159298	OCC_214	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
743	RQ158868	OCC_214	cpcc2_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 400KV BAY	27/Jan/2024	08:00	15/Feb/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
744	RQ159121	OCC_214	cpcc3_sd	BAY	408 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	C	For CB Mechanism Overhauling	22/Jan/2024	10:00	27/Jan/2024	18:00		PLANNED	Requested	
745	RQ159078	OCC_214	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	'Isolator retrofitting of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Jan/2024	08:00	30/Jan/2024	18:00	During 5/d of 405-Bay, 400kv Fatehpur-Panki-2 will be charged as 400kv Kanpur-Panki-2 & 400kv Kanpur-Fatehpur-2 after changing of relay setting at Panki and Fatehpur ends and normalisation of CT/CVT circuit at Kanpur end	PLANNED	Requested	
746	RQ158304	OCC_214	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	FATEHPUR LINE BUS 3 HOT SPOT	17/Jan/2024	00:00	17/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Requested	
747	RQ158202	OCC_214	cpcc2_sd	BAY	417 TIE BAY - 400/220KV 315 MVA ICT 2 AT NALLAGARH(PG) AND 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	C	Complete Overhauling work of CB	16/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
748	RQ158303	OCC_214	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	BUS 3 ISOLATOR HOT SPOT WORK	16/Jan/2024	08:00	16/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Requested	
749	RQ159119	OCC_214	cpcc3_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	C	For CB Mechanism Overhauling	15/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
750	RQ158832	OCC_214	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 400KV Amargarh-1 Bay (40689C & 40689L ISOLATORS).	13/Jan/2024	09:00	26/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
751	RQ158204	OCC_214	cpcc2_sd	BAY	413 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	Complete Overhauling work of CB	12/Jan/2024	08:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
752	RQ158203	OCC_214	cpcc2_sd	BAY	410 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 AT NALLAGARH(PG)	POWERGRID	C	Complete Overhauling work of CB	08/Jan/2024	08:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
753	RQ159302	OCC_214	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	Circuit Breaker overhauling work	07/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
754	RQ158890	OCC_214	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	CB overhauling. Line shall remain charged via 401 TBC bay	06/Jan/2024	08:00	07/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
755	RQ158891	OCC_214	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	CB overhauling. Line shall remain charged via 401 TBC bay	04/Jan/2024	08:00	05/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
756	RQ159293	OCC_214	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	Circuit Breaker overhauling work	02/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
757	RQ158831	OCC_214	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 400KV Amargarh-1 Bay (40789C & 40789L ISOLATORS).	01/Jan/2024	09:00	12/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
758	RQ159365	OCC_214	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTSL) CKT-1 (PBTSL) AT 400 KV KHETRI (PKTSL)	PBTSL	C	FOR AMP WORK	25/Jan/2024	15:00	28/Jan/2024	18:00	FOR CT INSPECTION AND OIL LEAKAGE ATTENDING	PLANNED	Requested	

759	RQ158384	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)		D	Extension package ICT-1 relay testing	08/Jan/2024	15:00	10/Jan/2024	23:00		PLANNED	Requested	
760	RQ159264	OCC_214	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)	PBTSL	D	For Bay AMP work	25/Jan/2024	10:00	25/Jan/2024	17:00		PLANNED	Requested	
761	RQ159263	OCC_214	cpcc1_sd	BAY	403 MAIN BAY - 400KV AGRA- JAIPUR SOUTH (PG) CKT-1 AT JAIPUR SOUTH(PG)		D	For Bay AMP work	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Requested	
762	RQ159269	OCC_214	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		C	For replacement of bay equipments during re conductoring of Kankrolli - Jodhpur Line	22/Jan/2024	10:00	27/Jan/2024	17:00		PLANNED	Requested	
763	RQ159225	OCC_214	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For Bay AMP work	20/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Requested	
764	RQ159262	OCC_214	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA- JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)		D	For Bay AMP work	18/Jan/2024	10:00	18/Jan/2024	17:00		PLANNED	Requested	
765	RQ159226	OCC_214	cpcc1_sd	BAY	405 TIE BAY - 400KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1 AND 400/220KV 250 MVA ICT 2 AT NAWADA(HV)		D	For Bay AMP work	17/Jan/2024	09:00	17/Jan/2024	18:00		PLANNED	Requested	
766	RQ159261	OCC_214	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	For Bay AMP work	16/Jan/2024	10:00	16/Jan/2024	17:00		PLANNED	Requested	
767	RQ159247	OCC_214	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)- BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	BAY EXTENSION WORK	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENSION WORK	PLANNED	Requested	
768	RQ159224	OCC_214	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR- BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	14/Jan/2024	09:00	14/Jan/2024	18:00		PLANNED	Requested	
769	RQ159223	OCC_214	cpcc1_sd	BAY	426 TIE BAY - 400KV BALLABHGARH- MAHARANIBAGH (PG) CKT-1 AND 400KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	13/Jan/2024	09:00	13/Jan/2024	18:00		PLANNED	Requested	
770	RQ159222	OCC_214	cpcc1_sd	BAY	427 MAIN BAY - 400KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	12/Jan/2024	09:00	12/Jan/2024	18:00		PLANNED	Requested	
771	RQ159227	OCC_214	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	Circuit Breaker overhauling work	12/Jan/2024	09:00	16/Jan/2024	18:00		PLANNED	Requested	
772	RQ159276	OCC_214	cpcc1_sd	BAY	426 TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1 AND FUTURE AT SIKAR(PG)		D	AMP work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
773	RQ159221	OCC_214	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH- MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofitment of Autoreclose relay.	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested	
774	RQ159240	OCC_214	cpcc1_sd	BAY	423 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)		D	For Bay AMP work	10/Jan/2024	15:00	10/Jan/2024	23:30		PLANNED	Requested	
775	RQ159275	OCC_214	cpcc1_sd	BAY	423 TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2 AND FUTURE AT SIKAR(PG)		D	AMP work	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	

776	RQ159271	OCC_214	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)		D	For Bay AMP work	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
777	RQ159220	OCC_214	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)		D	S/D Required for retrofit of Autoreclose relay.	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
778	RQ159274	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested	
779	RQ159270	OCC_214	cpcc1_sd	BAY	411 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG) AND FUTURE		D	For Bay AMP work	09/Jan/2024	09:00	09/Jan/2024	18:00		PLANNED	Requested	
780	RQ159273	OCC_214	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	AMP work	08/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Requested	
781	RQ159219	OCC_214	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)		D	S/D Required for retrofit of Autoreclose relay.	08/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Requested	
782	RQ159218	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofit of Autoreclose relay.	07/Jan/2024	09:00	07/Jan/2024	18:00		PLANNED	Requested	
783	RQ159217	OCC_214	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofit of Autoreclose relay.	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
784	RQ159216	OCC_214	cpcc1_sd	BAY	415 MAIN BAY - 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)		D	S/D Required for retrofit of Autoreclose relay.	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
785	RQ159268	OCC_214	cpcc1_sd	BAY	418 MAIN BAY - SVC NO 1(-300/+400MVAR) AT 400 KV KANKROLI(PG)		D	For Bay AMP work	04/Jan/2024	10:00	04/Jan/2024	17:00		PLANNED	Requested	
786	RQ159272	OCC_214	cpcc1_sd	BAY	401 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested	
787	RQ159267	OCC_214	cpcc1_sd	BAY	404 MAIN BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	For Bay AMP work	03/Jan/2024	10:00	03/Jan/2024	17:00		PLANNED	Requested	
788	RQ159020	OCC_214	slcds_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	24/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
789	RQ159019	OCC_214	slcds_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	22/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
790	RQ158974	OCC_214	slcds_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
791	RQ158975	OCC_214	slcds_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF TIE BAY EQUIPMENTS	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
792	RQ158978	OCC_214	slcds_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
793	RQ158976	OCC_214	slcds_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF TIE BAY EQUIPMENTS	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
794	RQ158977	OCC_214	slcds_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
795	RQ158875	OCC_214	stuup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CB	20/Jan/2024	10:00	23/Jan/2024	18:00		PLANNED	Requested	
796	RQ158871	OCC_214	stuup_sd	BAY	404 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	06/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Requested	

797	RQ157980	OCC_214	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	19/Jan/2024	10:00	19/Jan/2024	14:00		PLANNED	Requested	
798	RQ157979	OCC_214	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	18/Jan/2024	10:00	18/Jan/2024	14:00		PLANNED	Requested	
799	RQ157978	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	17/Jan/2024	10:00	17/Jan/2024	14:00		PLANNED	Requested	
800	RQ158146	OCC_214	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	17/Jan/2024	09:00	17/Jan/2024	17:00		PLANNED	Requested	
801	RQ158144	OCC_214	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	13/Jan/2024	09:00	13/Jan/2024	17:00		PLANNED	Requested	
802	RQ158138	OCC_214	stuup_sd	BAY	411 TIE BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AND 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP WORKS	12/Jan/2024	09:00	12/Jan/2024	17:00		PLANNED	Requested	
803	RQ157977	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	11/Jan/2024	10:00	11/Jan/2024	15:00		PLANNED	Requested	
804	RQ157976	OCC_214	stuup_sd	BAY	402 TIE BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) AND FUTURE	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	10/Jan/2024	10:00	10/Jan/2024	15:00		PLANNED	Requested	
805	RQ157984	OCC_214	stuup_sd	BAY	419 MAIN BAY - 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	08/Jan/2024	14:00	08/Jan/2024	18:00		PLANNED	Requested	
806	RQ157983	OCC_214	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	08/Jan/2024	09:00	08/Jan/2024	13:00		PLANNED	Requested	
807	RQ157986	OCC_214	stuup_sd	BAY	421 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	05/Jan/2024	14:00	05/Jan/2024	18:00		PLANNED	Requested	
808	RQ157985	OCC_214	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	05/Jan/2024	09:00	05/Jan/2024	13:00		PLANNED	Requested	
809	RQ157982	OCC_214	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Main Bay)	03/Jan/2024	14:00	03/Jan/2024	18:00		PLANNED	Requested	
810	RQ157981	OCC_214	stuup_sd	BAY	416 MAIN BAY - 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Work(There is no load interruption as load will be feed by Tie Bay)	03/Jan/2024	09:00	03/Jan/2024	13:00		PLANNED	Requested	
811	RQ159401	OCC_214	bbmb_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Quarterly maintenance	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
812	RQ159345	OCC_214	slidcd_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work.	17/Jan/2024	10:30	17/Jan/2024	17:00		PLANNED	Requested	
813	RQ158183	OCC_214	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
814	RQ158180	OCC_214	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
815	RQ158179	OCC_214	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORKS	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
816	RQ158145	OCC_214	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(S) AND 400KV BUS 2 AT RAMPUR HEP(S)	SJVN	D	Testing of Busbar Protection System and 220V DC systems (Source-1 &2) of 412 MW Rampur HPS	03/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested	

817	RQ158302	OCC_214	singrauli_sd	BAY	401 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTFC	C	Lockdown line bus -2 Isolator Replacement	02/Jan/2024	08:00	04/Jan/2024	18:00	Line will be charged through Transfer Breaker	PLANNED	Requested	
818	RQ158994	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	31/Jan/2024	10:00	31/Jan/2024	18:00		PLANNED	Requested	
819	RQ159023	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For general maintenance of transformer & its allied bay equipments and to plug the oil seepage.	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Requested	
820	RQ158995	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	22/Jan/2024	10:00	22/Jan/2024	18:00		PLANNED	Requested	
821	RQ159022	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For general maintenance of transformer & its allied bay equipments and to plug the oil seepage.	22/Jan/2024	10:00	22/Jan/2024	17:00		PLANNED	Requested	
822	RQ158988	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenance of transformer and its bay equipments CB,CT,Isolator)	21/Jan/2024	10:00	21/Jan/2024	18:00		PLANNED	Requested	
823	RQ158986	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenance of transformer and its bay equipments CB,CT,Isolator)	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Requested	
824	RQ158987	OCC_214	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenance of transformer and its bay equipments CB,CT,Isolator)	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Requested	
825	RQ158172	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	31/Jan/2024	09:00	31/Jan/2024	17:00	Kindly approve	PLANNED	Requested	
826	RQ158173	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	30/Jan/2024	09:00	30/Jan/2024	13:00	Kindly approve	PLANNED	Requested	
827	RQ158846	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Isolator retrofitting under ADD CAP of 400KV/ 220KV ICT-1 Bay (20989C & 20989T, 40889C & 40889T ISOLATORS). The S/D is taken to Bypass the 20989T & 40889T isolators, the conductor from CT to 20989T & 40889T isolators shall be removed. For 20989C & 40889C, Temporary arrangement will be made from CT to TBC connection so that 20989C & 40889C isolators droppers from TBC shall be removed and WAGOORA-ICT-1 may be charged via 220KV TBC and 400KV TBC afterwards.	27/Jan/2024	09:00	27/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
828	RQ158087	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Work.	24/Jan/2024	08:00	24/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
829	RQ158126	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWERGRID	D	For AMP Work.	23/Jan/2024	10:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
830	RQ158089	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Work.	18/Jan/2024	08:00	18/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
831	RQ158168	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWERGRID	D	AMP work of ICT and Associate Bay Equipment.	16/Jan/2024	09:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
832	RQ158195	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP Work.	16/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
833	RQ158591	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)	POWERGRID	D	FOR CSD FINE TUNING	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
834	RQ159118	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWALI(PG)	POWERGRID	D	For implementation of Protection Circular	09/Jan/2024	10:00	09/Jan/2024	18:00		PLANNED	Requested	
835	RQ159171	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works & compliance of 9th & 10th PCC observations	08/Jan/2024	10:00	08/Jan/2024	18:00		PLANNED	Requested	
836	RQ158368	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	For Change-Over of ICT-Spare	08/Jan/2024	09:00	08/Jan/2024	11:00	Kindly approve	PLANNED	Requested	
837	RQ159049	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	06/Jan/2024	15:00	06/Jan/2024	17:00		PLANNED	Requested	
838	RQ158104	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	C	For AMP Work.	05/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
839	RQ159175	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	AMP and protection scheme checking	05/Jan/2024	09:00	05/Jan/2024	10:00	Kindly Approve	PLANNED	Requested	
840	RQ159044	OCC_214	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Jan/2024	10:00	02/Jan/2024	13:00		PLANNED	Requested	
841	RQ158088	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Work.	02/Jan/2024	08:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
842	RQ159187	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	for replacement of LV WTI Meter	01/Jan/2024	09:00	01/Jan/2024	10:00	Kindly Approve	PLANNED	Requested	
843	RQ159286	OCC_214	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer winding, bushings and incomer CT	30/Jan/2024	10:30	30/Jan/2024	14:30		PLANNED	Requested	
844	RQ159288	OCC_214	slidcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	23/Jan/2024	10:30	23/Jan/2024	17:00		PLANNED	Requested	
845	RQ159287	OCC_214	slidcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	22/Jan/2024	10:30	22/Jan/2024	17:00		PLANNED	Requested	
846	RQ159285	OCC_214	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	10/Jan/2024	10:30	10/Jan/2024	17:00		PLANNED	Requested	
847	RQ159284	OCC_214	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT& General maintenance as per OS Manual.	08/Jan/2024	10:30	08/Jan/2024	17:00		PLANNED	Requested	

848	RQ159283	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT & General maintenance as per OS Manual.	05/Jan/2024	10:30	05/Jan/2024	17:00		PLANNED	Requested
849	RQ159282	OCC_214	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Annual PMS testing of ICT & General maintenance as per OS Manual.	03/Jan/2024	10:30	03/Jan/2024	17:00		PLANNED	Requested
850	RQ159173	OCC_214	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID, BBMB	D	AMP and protection scheme checking	30/Jan/2024	08:00	30/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
851	RQ159133	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	Maintenance of isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested
852	RQ159174	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	Maintenance of Isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested
853	RQ159333	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAIPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	29/Jan/2024	08:00	30/Jan/2024	18:00	'Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested
854	RQ159329	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAIPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	25/Jan/2024	08:00	25/Jan/2024	18:00	'Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested
855	RQ159334	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested
856	RQ159326	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
857	RQ159324	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
858	RQ159129	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	OLTC sample & top up, IR Value	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested
859	RQ159131	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	OLTC sample & top up, IR Value	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
860	RQ159130	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSSTCL	D	OLTC sample & top up, IR Value	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested
861	RQ159322	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested
862	RQ159327	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
863	RQ159323	OCC_214	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Requested
864	RQ158012	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus strengthening work will be carried out of R <-&-> Y phase of -X LV side of 315 MVA ICT-2nd at 400 KV S/S Greater N	29/Jan/2024	09:30	30/Jan/2024	17:30		PLANNED	Requested
865	RQ158007	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* Attending water leakage from Multisire Pipe line on T/F and detection >X <-&-> attending of gas leakage from 400KV Side SF6	29/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested
866	RQ158598	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Partially defective Jack Bus will be replaced by new of R & Y phase of X HV side of 500 MVA ICT-6th at 400 KV S/S Greater No	27/Jan/2024	09:30	28/Jan/2024	17:30		PLANNED	Requested
867	RQ158005	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	24/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Requested
868	RQ158004	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	23/Jan/2024	10:00	23/Jan/2024	17:00		PLANNED	Requested
869	RQ158006	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of T/F	22/Jan/2024	10:00	22/Jan/2024	17:00		PLANNED	Requested
870	RQ158010	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For bay Maintenance and transformer preventive maintenance work at 400 >X Kv Sub-Station, Sarojini Nagar, Lucknow. the shudto	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Requested
871	RQ158013	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN FOR 315MVA ICT-II FOR 220KV JACK BUS STRINGING OF TWIN MOOSE X CONDUCTOR	18/Jan/2024	10:00	24/Jan/2024	17:00		PLANNED	Requested
872	RQ158167	OCC_214	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUAGANI (UP)	UPPTCL	D	For alignment and preventive maintenance of Isolators & Earth Switch	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested
873	RQ158150	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	15/Jan/2024	09:00	15/Jan/2024	17:00		PLANNED	Requested
874	RQ158222	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested
875	RQ158390	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	D	Routine testing and maintenance	11/Jan/2024	10:00	11/Jan/2024	17:00		PLANNED	Requested
876	RQ158779	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintence of ICT	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
877	RQ158223	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and Testing work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
878	RQ158011	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(U P)	UPPTCL	D	* 400/220 KV 315 MVA ICT-II PLANNED S/D FOR PREVENTIVE MAINTENANCE AND >X ROUTINE TESTING WORK	10/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested
879	RQ158000	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	* ROUTINE TESTING OF PROTECTION RELAYS AND BAY MAINTENANCE	10/Jan/2024	09:00	10/Jan/2024	17:00		PLANNED	Requested
880	RQ158778	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintence of ICT	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested

881	RQ157966	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	D	For Testing & Maintenance and OLTC Work	09/Jan/2024	10:00	09/Jan/2024	14:00		PLANNED	Requested
882	RQ158784	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	09/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested
883	RQ158391	OCC_214	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	D	Routine Testing and Maintenance	08/Jan/2024	10:30	10/Jan/2024	17:00		PLANNED	Requested
884	RQ158220	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	Painting work	08/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested
885	RQ158780	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	04/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Requested
886	RQ158792	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	04/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Requested
887	RQ157964	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	C	For Testing and Tightening Work	04/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested
888	RQ158781	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	03/Jan/2024	08:00	04/Jan/2024	20:00		PLANNED	Requested
889	RQ158793	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	03/Jan/2024	08:00	04/Jan/2024	20:00		PLANNED	Requested
890	RQ158837	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	220 KV MAIN BUS 1 AND 220 KV MAIN BUS 2 AND 220 KV TRANSFER BUS SHUTDOWN FOR STRINGING OF 220 KV JACK BUS ABOVE ALL 220 KV BUSES	02/Jan/2024	09:00	04/Jan/2024	17:00		PLANNED	Requested
891	RQ157965	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	C	For Testing and Tightening Work	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
892	RQ158652	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	26/Jan/2024	17:00	27/Jan/2024	23:59		PLANNED	Requested
893	RQ158651	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	24/Jan/2024	17:00	26/Jan/2024	23:59		PLANNED	Requested
894	RQ158634	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For PRV tripping Modification	24/Jan/2024	10:00	24/Jan/2024	18:00		PLANNED	Requested
895	RQ158665	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	AMP work	23/Jan/2024	15:00	25/Jan/2024	23:00		PLANNED	Requested
896	RQ158662	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	FOR STRINGING OF 765/400 KV ICT-6 IV SIDE CONDUCTORS	22/Jan/2024	17:00	28/Jan/2024	23:59		PLANNED	Requested
897	RQ158633	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For PRV tripping Modification	22/Jan/2024	10:00	22/Jan/2024	18:00		PLANNED	Requested
898	RQ158667	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK AT BAHADURGARH SS	22/Jan/2024	09:15	28/Jan/2024	18:00		PLANNED	Requested
899	RQ158626	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	New Bay Extension	21/Jan/2024	17:00	22/Jan/2024	23:30		PLANNED	Requested
900	RQ158664	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	AMP work	21/Jan/2024	15:00	23/Jan/2024	23:00		PLANNED	Requested
901	RQ158625	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	New Bay Extension	20/Jan/2024	17:00	21/Jan/2024	23:30		PLANNED	Requested
902	RQ158624	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	New Bay Extension	19/Jan/2024	17:00	20/Jan/2024	23:30		PLANNED	Requested
903	RQ158663	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	AMP work	19/Jan/2024	15:00	21/Jan/2024	23:00		PLANNED	Requested
904	RQ158632	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	For PRV tripping Modification	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Requested
905	RQ158650	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR TBC BAY COMMISSIONING WORKS	18/Jan/2024	17:00	23/Jan/2024	23:59		PLANNED	Requested
906	RQ158623	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	New Bay Extension and AMP	18/Jan/2024	17:00	19/Jan/2024	23:30		PLANNED	Requested
907	RQ158648	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	FOR TBC BAY COMMISSIONING WORKS	17/Jan/2024	17:00	21/Jan/2024	23:59		PLANNED	Requested
908	RQ158618	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	for necessary modification in protection relay	16/Jan/2024	16:00	16/Jan/2024	22:00		PLANNED	Requested
909	RQ158631	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For PRV tripping Modification	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Requested
910	RQ158666	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	AMP work	15/Jan/2024	15:00	17/Jan/2024	23:00		PLANNED	Requested
911	RQ158668	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR AMP WORK AT BAHADURGARH SS	15/Jan/2024	09:15	15/Jan/2024	18:00		PLANNED	Requested
912	RQ158647	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR TBC BAY COMMISSIONING WORKS	13/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Requested
913	RQ158645	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Requested
914	RQ158617	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	CT AMP Work	11/Jan/2024	09:00	11/Jan/2024	18:00		PLANNED	Requested

915	RQ158616	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	for AMP Works	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
916	RQ158627	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	Rectification of CFT Board	10/Jan/2024	09:00	10/Jan/2024	18:00		PLANNED	Requested	
917	RQ158644	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP work	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Requested	
918	RQ158615	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
919	RQ158620	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP work	08/Jan/2024	15:00	08/Jan/2024	23:00		PLANNED	Requested	
920	RQ158612	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
921	RQ158643	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP work	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested	
922	RQ158611	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	07/Jan/2024	08:00	07/Jan/2024	18:00		PLANNED	Requested	
923	RQ158610	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
924	RQ158609	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
925	RQ158614	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	05/Jan/2024	08:00	05/Jan/2024	18:00		PLANNED	Requested	
926	RQ158649	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	04/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Requested	
927	RQ158639	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP work	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested	
928	RQ158608	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
929	RQ158641	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP work	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Requested	
930	RQ158619	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	for AMP Works	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested	
931	RQ158628	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP work	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested	
932	RQ158613	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	FOR AMP	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
933	RQ158607	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	03/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
934	RQ158606	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
935	RQ158604	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
936	RQ158640	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP work	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Requested	
937	RQ158646	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR TERTIARY BAY 304 ERECTION WORK	01/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Requested	
938	RQ158605	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Requested	
939	RQ158603	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01/Jan/2024	08:00	01/Jan/2024	18:00		PLANNED	Requested	
940	RQ158166	OCC_214	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANJI (UP)	UPRVUNL	D	For alignment and preventive maintenance of Isolators & Earth Switch	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
941	RQ158162	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJI (UP)	UPRVUNL	D	For alignment and preventive maintenance of 220KV & 400KV side Isolators & Earth Switches	14/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
942	RQ158161	OCC_214	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJI (UP)	UPRVUNL	D	For alignment and preventive maintenance of 220KV & 400KV side Isolators & Earth Switches	11/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
943	RQ159011	OCC_214	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
944	RQ159015	OCC_214	slcds_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	11/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
945	RQ159014	OCC_214	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
946	RQ159013	OCC_214	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
947	RQ159012	OCC_214	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
948	RQ158900	OCC_214	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR AND C ISOLATOR REPLACEMENT	09/Jan/2024	08:00	13/Jan/2024	18:00	ICT-2 WILL BE UNDER SHUTDOWN	PLANNED	Requested	
949	RQ158597	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	07/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Requested	

950	RQ158596	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	05/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
951	RQ158595	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	03/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested	
952	RQ158594	OCC_214	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	For Construction works e.g LM Erection work	01/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
953	RQ159125	OCC_214	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP work (Actual shutdown required on 22.12.2023)	01/Jan/2024	10:00	01/Jan/2024	18:00		PLANNED	Requested	
954	RQ159067	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc	30/Jan/2024	08:00	30/Jan/2024	18:00		PLANNED	Requested	
955	RQ159077	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	डिस्क की सफाई हेतु	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
956	RQ159076	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई हेतु	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
957	RQ159048	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Quarterly mtc	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
958	RQ159071	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	डिस्क की सफाई हेतु	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
959	RQ159046	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Quarterly mtc	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
960	RQ159066	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Quarterly mtc	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
961	RQ159070	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई हेतु	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
962	RQ159207	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested	
963	RQ159065	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Quarterly mtc	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
964	RQ159206	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
965	RQ159053	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
966	RQ159052	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for half yearly mtc. of substation electrical equipments installed in each bay.	06/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
967	RQ159054	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for half yearly mtc. of substation electrical equipments installed in each bay.	04/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
968	RQ158790	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Stringing of 765 kv D/C Khetri-Narela TL	01/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested	
969	RQ157926	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	29/Jan/2024	10:00	31/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
970	RQ157925	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Jan/2024	10:00	27/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
971	RQ157924	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	22/Jan/2024	10:00	25/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

972	RQ157923	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	15/Jan/2024	10:00	20/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
973	RQ157922	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	08/Jan/2024	10:00	12/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
974	RQ157921	OCC_214	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Jan/2024	10:00	06/Jan/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
975	RQ158342	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
976	RQ158341	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
977	RQ158340	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
978	RQ158343	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Jan/2024	08:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
979	RQ158344	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work)	01/Jan/2024	08:00	15/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
980	RQ158184	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	For AMP and Protection testing works	29/Jan/2024	09:00	29/Jan/2024	17:00	Kindly approve	PLANNED	Requested	
981	RQ158185	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	For AMP and Protection testing works	27/Jan/2024	09:00	27/Jan/2024	17:00	Kindly approve	PLANNED	Requested	
982	RQ159047	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Quarterly mtc	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
983	RQ159045	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Quarterly mtc	02/Jan/2024	08:00	02/Jan/2024	18:00		PLANNED	Requested	
984	RQ158124	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	26/Jan/2024	09:00	26/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
985	RQ158123	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	26/Jan/2024	08:00	26/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
986	RQ159164	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
987	RQ159163	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	non auto mode	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
988	RQ159157	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
989	RQ159158	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	NON auto mode.	24/Jan/2024	09:00	24/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
990	RQ158364	OCC_214	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	23/Jan/2024	09:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested	

991	RQ158363	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
992	RQ158370	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	22/Jan/2024	09:00	22/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
993	RQ158396	OCC_214	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
994	RQ158395	OCC_214	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
995	RQ159042	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	20/Jan/2024	09:00	20/Jan/2024	18:00		PLANNED	Requested	
996	RQ158854	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	As 220KV Pampore-1 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-1 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	20/Jan/2024	09:00	20/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
997	RQ158129	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of Control & Relay Panel under Add Cap. Petition No. 712/TT/2020 at Pong end.	20/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
998	RQ158933	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	19/Jan/2024	09:00	19/Jan/2024	18:00		PLANNED	Requested	
999	RQ159038	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
1000	RQ159188	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	18/Jan/2024	09:00	20/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1001	RQ159036	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
1002	RQ159039	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
1003	RQ158109	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	17/Jan/2024	08:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1004	RQ158107	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 (COPY ATTACHED)	17/Jan/2024	08:00	30/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1005	RQ159037	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
1006	RQ158369	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	15/Jan/2024	09:00	17/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1007	RQ159105	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 18 along with non auto mode on 220 kV Salal-Kishenpur-III	11/Jan/2024	14:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1008	RQ159106	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	Non Auto mode .	11/Jan/2024	14:00	11/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1009	RQ159107	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	Non Auto mode	11/Jan/2024	09:00	11/Jan/2024	13:00	Kindly approve	PLANNED	Requested	
1010	RQ159104	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 7 & 18 along with non auto mode on 220 kV Salal-Kishenpur-IV.	11/Jan/2024	09:00	11/Jan/2024	14:00	Kindly approve	PLANNED	Requested	
1011	RQ159199	OCC_214	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	10/Jan/2024	09:30	10/Jan/2024	15:00		PLANNED	Requested	
1012	RQ159201	OCC_214	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance work	09/Jan/2024	09:30	09/Jan/2024	15:00		PLANNED	Requested	
1013	RQ158367	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	AMP WORKS	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1014	RQ159193	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	Peak replacement work at Loc - 03, 28, 159	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	

1015	RQ159192	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Peak replacement work at Loc - 03, 28, 159	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1016	RQ158873	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWERGRID	C	Annual bay equipment maintenance and testing	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
1017	RQ159101	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 22 along with non auto mode on 220 kV Salal-Kishenpur-I.	08/Jan/2024	14:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1018	RQ159102	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Non Auto mode .	08/Jan/2024	14:00	08/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1019	RQ159103	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Non Auto mode	08/Jan/2024	10:00	08/Jan/2024	14:00	Kindly approve	PLANNED	Requested	
1020	RQ159100	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 22 along with non auto mode on 220 kV Salal-Kishenpur-II.	08/Jan/2024	10:00	08/Jan/2024	16:00	Kindly approve	PLANNED	Requested	
1021	RQ159200	OCC_214	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	08/Jan/2024	09:30	08/Jan/2024	15:00		PLANNED	Requested	
1022	RQ158851	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Isolator retrofitting of 220KV Pampore-1 Bay (20789C & 20689L ISOLATORS). The S/D is taken to Bypass the 20789L isolator, the conductor from CT to 20789L isolator shall be removed. For 20789C, Temporary arrangement will be made from CT to TBC connection so that 20789C isolator droppers from TBC shall be removed and WAGOORA-pampore-1 may be charged via 220KV TBC afterwards.	07/Jan/2024	09:00	07/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
1023	RQ158130	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASILUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of Control & Relay Panel under Add Cap. Petition No. 712/TT/2020 at Pong end.	07/Jan/2024	08:00	19/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1024	RQ159099	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no. 6 & 14.	06/Jan/2024	10:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1025	RQ159153	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	non auto mode	06/Jan/2024	09:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1026	RQ159154	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	06/Jan/2024	09:00	06/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1027	RQ159149	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for attending of shut down nature defects with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jan/2024	09:00	05/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1028	RQ159150	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	NON auto mode.	05/Jan/2024	09:00	05/Jan/2024	18:00	Kindly Approve	PLANNED	Requested	
1029	RQ158872	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWERGRID	C	Annual bay equipment maintenance and testing	05/Jan/2024	08:00	06/Jan/2024	18:00		PLANNED	Requested	
1030	RQ158165	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	AMP work of Line Equipment	05/Jan/2024	08:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1031	RQ158937	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWERGRID	D	Rectification of S/D nature defects	04/Jan/2024	09:00	04/Jan/2024	18:00		PLANNED	Requested	
1032	RQ158164	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment	04/Jan/2024	08:00	04/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1033	RQ158105	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	FOR CT OIL SAMPLING	03/Jan/2024	11:00	03/Jan/2024	12:00	Kindly approve	PLANNED	Requested	
1034	RQ158108	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 [COPY ATTACHED]	03/Jan/2024	10:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1035	RQ159098	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	SD required for installation of Transmission Line arrester at tower loc no.146 & 150.	03/Jan/2024	10:00	03/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1036	RQ158936	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWERGRID	D	Rectification of S/D nature defects	03/Jan/2024	09:00	03/Jan/2024	18:00		PLANNED	Requested	
1037	RQ158106	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	FOR AD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024 [COPY ATTACHED]	03/Jan/2024	08:00	16/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1038	RQ158935	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	

1039	RQ158852	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	As 220KV Pampore-2 charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Pampore-2 S/D will be taken to remove all the temporary arrangements and connect via retrofitted isolators.	02/Jan/2024	09:00	02/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
1040	RQ158127	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Jan/2024	10:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1041	RQ158128	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacemnt of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Jan/2024	10:00	05/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1042	RQ158934	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	01/Jan/2024	09:00	01/Jan/2024	18:00		PLANNED	Requested	
1043	RQ158122	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	To facilitate the sd of 220 kv CHAMERA-3-CHAMBA-2 LINE	25/Jan/2024	09:00	25/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1044	RQ158532	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofit	25/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
1045	RQ158494	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects and AMP of line bay equipments at Bhilwara (RVFN SS)	25/Jan/2024	08:00	25/Jan/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Requested	
1046	RQ158531	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofit	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
1047	RQ158493	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects and AMP of line bay equipments at Bhilwara (RVFN SS)	24/Jan/2024	08:00	24/Jan/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Requested	
1048	RQ158530	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	23/Jan/2024	08:00	23/Jan/2024	18:00		PLANNED	Requested	
1049	RQ158467	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5/0	23/Jan/2024	07:00	24/Jan/2024	19:00		PLANNED	Requested	
1050	RQ158466	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5/0	23/Jan/2024	07:00	24/Jan/2024	19:00		PLANNED	Requested	
1051	RQ158529	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
1052	RQ158528	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	21/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Requested	
1053	RQ158527	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	20/Jan/2024	08:00	20/Jan/2024	18:00		PLANNED	Requested	
1054	RQ158508	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	20/Jan/2024	08:00	21/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
1055	RQ158526	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested	
1056	RQ158525	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
1057	RQ158518	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
1058	RQ158465	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP7/0	17/Jan/2024	07:00	18/Jan/2024	19:00		PLANNED	Requested	
1059	RQ158517	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofit	16/Jan/2024	08:00	16/Jan/2024	18:00		PLANNED	Requested	
1060	RQ158520	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	15/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested	
1061	RQ158519	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofit	14/Jan/2024	08:00	14/Jan/2024	18:00		PLANNED	Requested	
1062	RQ158524	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	13/Jan/2024	08:00	13/Jan/2024	18:00		PLANNED	Requested	
1063	RQ158523	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	12/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	

1064	RQ158522	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
1065	RQ158521	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested
1066	RQ158449	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Distance Relay retrofit	09/Jan/2024	08:00	09/Jan/2024	20:00		PLANNED	Requested
1067	RQ158448	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Distance Relay retrofit	08/Jan/2024	08:00	08/Jan/2024	20:00		PLANNED	Requested
1068	RQ158428	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For rectification of PD defect in 220 kv Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kv Main Bus 1	PLANNED	Requested
1069	RQ158427	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For rectification of PD defect in 220 kv Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kv Main Bus 1	PLANNED	Requested
1070	RQ158426	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For rectification of PD defect in 220 kv Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kv Main Bus 1	PLANNED	Requested
1071	RQ158507	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jan/2024	08:00	01/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Requested
1072	RQ158506	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jan/2024	08:00	01/Jan/2024	18:00	Timely requirement of S/D	PLANNED	Requested
1073	RQ158451	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
1074	RQ158450	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Jan/2024	08:00	15/Jan/2024	18:00		PLANNED	Requested
1075	RQ158504	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Requested
1076	RQ158502	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	31/Jan/2024	18:00	Non-Auto	PLANNED	Requested
1077	RQ158505	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdown of OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	05/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Requested
1078	RQ158503	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdown of OPGW installation works under NROSS Scheme	01/Jan/2024	08:00	05/Jan/2024	18:00	Shutdown on daily basis	PLANNED	Requested
1079	RQ158464	OCC_214	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_ANP) (RS) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBC LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	01/Jan/2024	07:00	02/Jan/2024	19:00		PLANNED	Requested
1080	RQ159277	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AMP work	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested
1081	RQ159198	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested
1082	RQ159197	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	17/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested
1083	RQ158163	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment	23/Jan/2024	08:00	23/Jan/2024	18:00	Kindly approve	PLANNED	Requested
1084	RQ159195	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Peak replacement work at Loc - 03, 26, 159 of 220KV D/C Kishenpur-Sarna Line crossing from above.	09/Jan/2024	09:00	09/Jan/2024	18:00	Kindly Approve	PLANNED	Requested
1085	RQ158397	OCC_214	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vital grid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 kv grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested
1086	RQ159108	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	SD required for installation of Transmission Line arrester at tower loc no. 111 & 124	15/Jan/2024	10:00	15/Jan/2024	14:00	Kindly approve	PLANNED	Requested
1087	RQ159135	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	19/Jan/2024	08:00	19/Jan/2024	18:00		PLANNED	Requested
1088	RQ159136	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_ANP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	11/Jan/2024	08:00	11/Jan/2024	18:00		PLANNED	Requested
1089	RQ159210	OCC_214	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line and disc cleaning work	02/Jan/2024	08:00	03/Jan/2024	18:00		PLANNED	Requested
1090	RQ158930	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	Rectification of S/D nature defects	18/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Requested
1091	RQ158084	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(LUK) (UP) CKT-1	UPPTCL	D	* Shut down for Polymer Cleaning -(&-) Looping Choooping in line Corridor >X of line 220 kv Saharanpur Khodri line	05/Jan/2024	09:00	08/Jan/2024	18:00		PLANNED	Requested
1092	RQ158225	OCC_214	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* for relay testing work of relay CP	04/Jan/2024	08:00	04/Jan/2024	17:00		PLANNED	Requested
1093	RQ158870	OCC_214	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	03/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested
1094	RQ158372	OCC_214	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	For bus bar differential protection testing	02/Jan/2024	08:00	02/Jan/2024	20:00		PLANNED	Requested

1095	RQ158371	OCC_214	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UPI) (UP) CKT-1	UPPTCL	C	For bus bar differential protection testing	01/Jan/2024	08:00	01/Jan/2024	20:00		PLANNED	Requested	
1096	RQ159292	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Annual PMS	12/Jan/2024	10:30	12/Jan/2024	14:00		PLANNED	Requested	
1097	RQ159291	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Annual PMS	09/Jan/2024	10:30	09/Jan/2024	14:00		PLANNED	Requested	
1098	RQ159290	OCC_214	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	05/Jan/2024	10:30	05/Jan/2024	14:00		PLANNED	Requested	
1099	RQ159314	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK & PLCC commissioning work	06/Jan/2024	10:00	06/Jan/2024	18:00		PLANNED	Requested	
1100	RQ159313	OCC_214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC commissioning work	05/Jan/2024	10:00	05/Jan/2024	18:00		PLANNED	Requested	
1101	RQ158260	OCC_214	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual maintenance of Transmission lines and Shifting, Installation and testing of PLCC panels from M/s Everest substation to M/s HPPTCL substation Charor.	04/Jan/2024	10:00	05/Jan/2024	17:00	During the shutdown period, the generation of 100 MW Malana-II HEP will be affected	PLANNED	Requested	
1102	RQ158261	OCC_214	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual maintenance of Transmission lines and Shifting, Installation and testing of PLCC panels from M/s Everest substation to M/s HPPTCL substation Charor.	04/Jan/2024	10:00	05/Jan/2024	17:00	During the shutdown period, the generation of 100 MW Malana-II HEP will be affected	PLANNED	Requested	
1103	RQ159418	OCC_214	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Extension of existing 220 KV Bus and Erection of proposed 220 KV Bay No. D04 at 220/33 KV GIS Karian for connecting with 220/132 KV GIS Mazra	01/Jan/2024	09:00	25/Jan/2024	17:00	No Generation Loss during the shutdown period because the 33 KV system of Karian substation shall remain energized by the 132/33 KV AIS Bathri	PLANNED	Requested	
1104	RQ158862	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20389B) TBC Bay	28/Jan/2024	14:00	28/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1105	RQ158861	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20389A) TBC Bay	28/Jan/2024	09:00	28/Jan/2024	12:00		KINDLY APPROVE	PLANNED	Requested
1106	RQ158860	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-2 will be removed to isolate the 20389B isolator completely.	21/Jan/2024	13:00	21/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1107	RQ158859	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220KV BUS-1 will be removed to isolate the 20389A isolator completely.	21/Jan/2024	09:00	21/Jan/2024	12:00		KINDLY APPROVE	PLANNED	Requested
1108	RQ159110	OCC_214	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	19/Jan/2024	10:00	19/Jan/2024	18:00		PLANNED	Requested	
1109	RQ158178	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	for AMP Works	18/Jan/2024	09:00	20/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1110	RQ158905	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERGRID	D	FOR AMP OF 220 KV Bus-2 AT SAMBA SUBSTATION	17/Jan/2024	09:00	17/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1111	RQ159109	OCC_214	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	16/Jan/2024	10:00	16/Jan/2024	18:00		PLANNED	Requested	
1112	RQ158904	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWERGRID	D	FOR AMP OF 220 KV Bus-1 AT SAMBA SUBSTATION	16/Jan/2024	09:00	16/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1113	RQ158099	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	15/Jan/2024	10:00	16/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1114	RQ158177	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	for AMP Works	15/Jan/2024	09:00	17/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1115	RQ158098	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	11/Jan/2024	10:00	13/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1116	RQ158858	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-2 (20689B)	10/Jan/2024	14:00	10/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1117	RQ158857	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitted isolators will be connected to BUS-1 (20689A)	10/Jan/2024	09:00	10/Jan/2024	12:00		KINDLY APPROVE	PLANNED	Requested
1118	RQ159156	OCC_214	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP work	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
1119	RQ159155	OCC_214	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP work	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
1120	RQ158097	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	08/Jan/2024	10:00	09/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1121	RQ157990	OCC_214	ntpcnr_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Commissioning & Testing	08/Jan/2024	00:00	10/Jan/2024	23:59	no generation will be affected	PLANNED	Requested	
1122	RQ158856	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-2 will be removed to isolate the 20689B isolator completely.	04/Jan/2024	13:00	04/Jan/2024	18:00		KINDLY APPROVE	PLANNED	Requested
1123	RQ158855	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV Pampore-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A isolator completely.	04/Jan/2024	09:00	04/Jan/2024	12:00		KINDLY APPROVE	PLANNED	Requested
1124	RQ158096	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	01/Jan/2024	10:00	02/Jan/2024	18:00		Kindly approve	PLANNED	Requested
1125	RQ158710	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	FOR BUS BAR TESTING OF 5563 B1 LINE BAYS 248	26/Jan/2024	17:00	31/Jan/2024	23:59		PLANNED	Requested	
1126	RQ158770	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	AMP work	23/Jan/2024	09:00	25/Jan/2024	18:00		PLANNED	Requested	
1127	RQ158745	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	20/Jan/2024	00:00	20/Jan/2024	00:00		PLANNED	Requested	

1128	RQ158744	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	19/Jan/2024	00:00	19/Jan/2024	00:00		PLANNED	Requested	
1129	RQ158709	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	FOR BUS BAR TESTING OF S563 B1 LINE BAYS 248	18/Jan/2024	17:00	25/Jan/2024	23:59		PLANNED	Requested	
1130	RQ158743	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	18/Jan/2024	00:00	18/Jan/2024	00:00		PLANNED	Requested	
1131	RQ158762	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(HV)		C	FOR AMP WORK	17/Jan/2024	08:00	17/Jan/2024	20:00	AMP work	PLANNED	Requested	
1132	RQ158742	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	17/Jan/2024	00:00	17/Jan/2024	00:00		PLANNED	Requested	
1133	RQ158769	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	AMP work	16/Jan/2024	09:00	18/Jan/2024	18:00		PLANNED	Requested	
1134	RQ158692	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Requested	
1135	RQ158693	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	FOR BAY EXTENTION WORK UNDER SS-95 PACKAGE	16/Jan/2024	09:00	17/Jan/2024	07:00	BAY EXTENTION WORK	PLANNED	Requested	
1136	RQ158761	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(HV)		C	FOR AMP WORK	16/Jan/2024	08:00	16/Jan/2024	20:00	AMP work	PLANNED	Requested	
1137	RQ158741	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	16/Jan/2024	00:00	16/Jan/2024	00:00		PLANNED	Requested	
1138	RQ158706	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	AMP WORKS	15/Jan/2024	17:00	16/Jan/2024	23:59		PLANNED	Requested	
1139	RQ158760	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(HV)		C	FOR AMP WORK	15/Jan/2024	08:00	15/Jan/2024	20:00	AMP work	PLANNED	Requested	
1140	RQ158740	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	15/Jan/2024	00:00	15/Jan/2024	00:00		PLANNED	Requested	
1141	RQ158739	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	14/Jan/2024	00:00	14/Jan/2024	00:00		PLANNED	Requested	
1142	RQ158705	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	AMP WORKS	13/Jan/2024	17:00	14/Jan/2024	23:59		PLANNED	Requested	
1143	RQ158738	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	13/Jan/2024	00:00	13/Jan/2024	00:00		PLANNED	Requested	
1144	RQ158737	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	12/Jan/2024	00:00	12/Jan/2024	00:00		PLANNED	Requested	
1145	RQ158704	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	AMP WORKS	11/Jan/2024	17:00	12/Jan/2024	23:59		PLANNED	Requested	
1146	RQ158725	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT KANGOO(HP)		D	AMP work	11/Jan/2024	09:00	11/Jan/2024	17:00		PLANNED	Requested	
1147	RQ158736	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	11/Jan/2024	00:00	11/Jan/2024	00:00		PLANNED	Requested	
1148	RQ158687	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Work, Jumpering of New Bay	10/Jan/2024	17:00	13/Jan/2024	23:30		PLANNED	Requested	
1149	RQ158724	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT KANGROO(PG)		D	AMP work	10/Jan/2024	09:00	10/Jan/2024	17:00		PLANNED	Requested	
1150	RQ158735	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	10/Jan/2024	00:00	10/Jan/2024	00:00		PLANNED	Requested	
1151	RQ158703	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	AMP WORKS	09/Jan/2024	17:00	10/Jan/2024	23:59		PLANNED	Requested	
1152	RQ158686	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumpering of New Bay	09/Jan/2024	17:00	12/Jan/2024	23:30		PLANNED	Requested	
1153	RQ158708	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	FOR BUS BAR TESTING OF S563 B1 LINE BAYS 232,233,235,236,239,240	09/Jan/2024	17:00	17/Jan/2024	23:59		PLANNED	Requested	
1154	RQ158773	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP work	09/Jan/2024	09:00	09/Jan/2024	17:00		PLANNED	Requested	
1155	RQ158734	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	09/Jan/2024	00:00	09/Jan/2024	00:00		PLANNED	Requested	
1156	RQ158685	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay	08/Jan/2024	17:00	11/Jan/2024	23:30		PLANNED	Requested	
1157	RQ158733	OCC_214	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	08/Jan/2024	00:00	08/Jan/2024	00:00		PLANNED	Requested	
1158	RQ158702	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	AMP WORKS	07/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested	
1159	RQ158732	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	07/Jan/2024	00:00	07/Jan/2024	00:00		PLANNED	Requested	
1160	RQ158678	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK (EXTENTION OF 220KV SUBSTATION)	06/Jan/2024	09:00	06/Jan/2024	18:00		PLANNED	Requested	
1161	RQ158695	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	HOTSPOT ATTENDING	06/Jan/2024	09:00	06/Jan/2024	17:00		PLANNED	Requested	
1162	RQ158731	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	06/Jan/2024	00:00	06/Jan/2024	00:00		PLANNED	Requested	
1163	RQ158701	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	AMP WORKS	05/Jan/2024	17:00	06/Jan/2024	23:59		PLANNED	Requested	
1164	RQ158768	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(LUP)		D	FOR AMP WORK	05/Jan/2024	09:00	05/Jan/2024	18:00	AMP work	PLANNED	Requested	
1165	RQ158677	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK (EXTENTION OF 220KV SUBSTATION)	05/Jan/2024	09:00	05/Jan/2024	18:00		PLANNED	Requested	
1166	RQ158730	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	05/Jan/2024	00:00	05/Jan/2024	00:00		PLANNED	Requested	
1167	RQ158767	OCC_214	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		D	FOR AMP WORK	04/Jan/2024	09:00	04/Jan/2024	18:00	AMP work	PLANNED	Requested	
1168	RQ158700	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	AMP WORKS	03/Jan/2024	17:00	04/Jan/2024	23:59		PLANNED	Requested	
1169	RQ158684	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay	03/Jan/2024	17:00	06/Jan/2024	23:30		PLANNED	Requested	
1170	RQ158683	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay	02/Jan/2024	17:00	05/Jan/2024	23:30		PLANNED	Requested	
1171	RQ158676	OCC_214	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For rectification of PD defect in 220 kV Bus 1 as approved by CC-AM	02/Jan/2024	10:00	05/Jan/2024	20:00	Other elements to remain charged from other Bus	PLANNED	Requested	
1172	RQ158723	OCC_214	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	AMP OF 220KV TRANSFER BUS	02/Jan/2024	09:00	02/Jan/2024	18:00		PLANNED	Requested	
1173	RQ158699	OCC_214	cpcc1_sd	BUS	220KV FATEHGARH (PG) - BUS 1		D	AMP WORKS	01/Jan/2024	17:00	02/Jan/2024	23:59		PLANNED	Requested	
1174	RQ158682	OCC_214	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay	01/Jan/2024	17:00	03/Jan/2024	23:30		PLANNED	Requested	
1175	RQ158707	OCC_214	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	FOR BUS BAR TESTING OF S563 B1 LINE BAYS 232,233,235,236,239,240	01/Jan/2024	17:00	08/Jan/2024	23:59		PLANNED	Requested	
1176	RQ158398	OCC_214	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)		D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	

1177	RQ158399	OCC_214	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	21/Jan/2024	08:00	21/Jan/2024	13:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
						PDD JK										
1178	RQ158132	OCC_214	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	15/Jan/2024	10:00	15/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
						BBMB										
1179	RQ159086	OCC_214	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)		D	डिस्क की सफाई हेतु	10/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
1180	RQ159085	OCC_214	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)		D	डिस्क की सफाई हेतु	08/Jan/2024	08:00	08/Jan/2024	18:00		PLANNED	Requested	
1181	RQ158131	OCC_214	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	02/Jan/2024	10:00	02/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
						BBMB										
1182	RQ158086	OCC_214	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)		C	Comissioning & Testing	11/Jan/2024	00:00	13/Jan/2024	23:59	no generation will be affected	PLANNED	Requested	
1183	RQ157992	OCC_214	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)		C	Comissioning & Testing	08/Jan/2024	00:00	10/Jan/2024	23:59	no generation will be affected	PLANNED	Requested	
1184	RQ157991	OCC_214	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)		C	Comissioning & Testing	03/Jan/2024	00:00	05/Jan/2024	23:59	no generation will be affected	PLANNED	Requested	
1185	RQ157989	OCC_214	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)		C	Comissioning & Testing	03/Jan/2024	00:00	05/Jan/2024	23:59	no generation will be affected	PLANNED	Requested	
1186	RQ159141	OCC_214	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
1187	RQ159083	OCC_214	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Annual mtc & Hot point attending	09/Jan/2024	08:00	09/Jan/2024	18:00		PLANNED	Requested	
1188	RQ158111	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	02/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1189	RQ158110	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Stringing, Destrining of Diversion work of said line between Towers 52-55 in NR-2 Region.(Land near Tower No.54 sinking gradually & tower hold with guywires)	02/Jan/2024	08:00	06/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1190	RQ158213	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1191	RQ158215	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1192	RQ158214	OCC_214	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	NON-AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jan/2024	08:00	31/Jan/2024	18:00	Kindly approve	PLANNED	Requested	
1193	RQ158864	OCC_214	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 220KV BAY	27/Jan/2024	09:00	15/Feb/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
1194	RQ159429	OCC_214	cpcc3_sd	BAY	W2W4Q1 BUS COUPLER BAY - 220KV BUS 1 AT AGRA(PG) (POWERGRID) AND 220KV BUS 2 AT AGRA(PG) AT 220 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP work	22/Jan/2024	08:00	22/Jan/2024	18:00		PLANNED	Requested	
1195	RQ159073	OCC_214	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	22/Jan/2024	08:00	25/Jan/2024	18:00		PLANNED	Requested	
1196	RQ159072	OCC_214	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Jan/2024	08:00	21/Jan/2024	18:00		PLANNED	Requested	
1197	RQ159069	OCC_214	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Jan/2024	08:00	17/Jan/2024	18:00		PLANNED	Requested	
1198	RQ159138	OCC_214	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	12/Jan/2024	10:00	12/Jan/2024	18:00		PLANNED	Requested	

1199	RQ159137	OCC_214	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	11/Jan/2024	10:00	11/Jan/2024	18:00		PLANNED	Requested	
1200	RQ159059	OCC_214	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Jan/2024	08:00	14/Jan/2024	18:00		PLANNED	Requested	
1201	RQ159068	OCC_214	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Jan/2024	08:00	12/Jan/2024	18:00		PLANNED	Requested	
1202	RQ158865	OCC_214	cpcc2_sd	BAY	207 MAIN BAY - 220 KV WAGOORA(PG)- PAMPPORE(PDD) (PG) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	Isolator retrofitting of 220KV BAY	07/Jan/2024	09:00	20/Jan/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
1203	RQ159289	OCC_214	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	For rectification of PD defect in 220 kv Bus 1	02/Jan/2024	08:00	05/Jan/2024	20:00	To remain under shutdown along with 220 kv Main Bus 1	PLANNED	Requested	
1204	RQ159062	OCC_214	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker	01/Jan/2024	08:00	04/Jan/2024	18:00		PLANNED	Requested	
1205	RQ158899	OCC_214	dadrigas_sd	BAY	202 BUS COUPLER BAY - 220 KV DADRIGAS(NT) - BUS 1 AND 220 KV DADRIGAS(NT) - BUS 2 AT 220 KV DADRIGAS(NT)	NTPC	C	For replacement of 220KV Bus#1 & Bus#2 Isolator	10/Jan/2024	08:00	22/Jan/2024	18:00	For replacement of Isolators 220KV Bus#1 & 220KV Bus 2 S/d also required for jumper disconnection/Connection.220KV Bus#1 & Bus#2 S/D requirement will be intimated to NRLDC in real time as per actual work in progress.	PLANNED	Requested	
1206	RQ158799	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For attending shut down nature defects	26/Jan/2024	17:00	28/Jan/2024	23:00		PLANNED	Requested	
1207	RQ159089	OCC_214	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	24/Jan/2024	08:00	24/Jan/2024	18:00		PLANNED	Requested	
1208	RQ158800	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For attending shut down nature defects	23/Jan/2024	17:00	25/Jan/2024	23:00		PLANNED	Requested	
1209	RQ158176	OCC_214	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	FOR AMP WORKS OF SVC	22/Jan/2024	09:00	24/Jan/2024	17:00	Kindly approve	PLANNED	Requested	
1210	RQ159090	OCC_214	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	18/Jan/2024	08:00	18/Jan/2024	18:00		PLANNED	Requested	
1211	RQ159427	OCC_214	cpcc3_sd	FILTER BANK	400 KV MVAR Filter Bank No (Sub Filter Bank) Z1.Z4 at Agra(PG)	POWERGRID	D	AMP of CT	11/Jan/2024	10:00	11/Jan/2024	18:00		PLANNED	Requested	
1212	RQ158796	OCC_214	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	For replacement of PADU module of DFR.	09/Jan/2024	08:00	10/Jan/2024	18:00		PLANNED	Requested	
1213	RQ158801	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/Jan/2024	17:00	18/Jan/2024	23:00		PLANNED	Requested	
1214	RQ158798	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/Jan/2024	17:00	13/Jan/2024	23:00		PLANNED	Requested	
1215	RQ158379	OCC_214	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For attending oil leakages in Coupling Transformer	15/Jan/2024	15:00	15/Jan/2024	23:00	Complete STATCOM Station S/d Required.	PLANNED	Requested	