

Proposed Outage Program of 224th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ194674	OCC_224	ntpcnr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Major Overhauling	12/Nov/2024	00:00	12/Dec/2024	23:59	Outage	PLANNED	Requested	
2	RQ194411	OCC_224	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAH II TPS - UNIT 2	NTPC	C	for Boiler OH + Boiler RLA + TG Brg valves insp + MOP inspection	10/Nov/2024	00:00	14/Dec/2024	23:59		PLANNED	Requested	
3	RQ194410	OCC_224	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAH II TPS - UNIT 1	NTPC	C	for boiler license renewal.	03/Nov/2024	00:00	08/Nov/2024	23:59		PLANNED	Requested	
4	RQ195291	OCC_224	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler Licence Renewal	27/Nov/2024	00:00	03/Dec/2024	23:59		PLANNED	Requested	
5	RQ194378	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI(LTUHP)	C	Annual maintenance	30/Jan/2025	08:00	28/Feb/2025	18:00	Generation not affected due to lean season.	PLANNED	Requested	
6	RQ194377	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI(LTUHP)	C	Annual maintenance	20/Dec/2024	08:00	20/Jan/2025	23:55	Generation not affected due to lean season.	PLANNED	Requested	
7	RQ194376	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI(LTUHP)	C	Annual maintenance	10/Nov/2024	09:00	10/Dec/2024	23:55	Generation not affected due to lean season.	PLANNED	Requested	
8	RQ195789	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Joint Box Creation for Commissioning of 765KV Jabalpur - Orai OPGW Link	08/Nov/2024	08:00	10/Nov/2024	18:00	SD by WR2 ULDC	PLANNED	Requested	
9	RQ195822	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	for attending S/D nature defect in line. Dia to be kept open at both ends.	26/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Requested	
10	RQ195823	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1	26/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Requested	
11	RQ195826	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Normalization of spare Reactor work, Dia to be kept open at both ends. by WR-2	20/Nov/2024	09:00	20/Nov/2024	13:30		PLANNED	Requested	
12	RQ195703	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Line & bay AMP work.	18/Nov/2024	15:00	18/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Requested	
13	RQ195123	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance alongwith line reactor at 765kv Phagi	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
14	RQ195686	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Nov/2024	08:00	14/Nov/2024	18:00	SD requested by WR@2	PLANNED	Requested	
15	RQ195687	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	14/Nov/2024	08:00	14/Nov/2024	18:00	SD requested by WR@2	PLANNED	Requested	
16	RQ195684	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
17	RQ195685	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
18	RQ195702	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Line & bay AMP work.	11/Nov/2024	15:00	11/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Requested	
19	RQ195402	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning at different locations	07/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
20	RQ195824	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service)	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Requested	
21	RQ195465	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning work in polluted area for winter preparedness	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
22	RQ195464	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning work in polluted area for winter preparedness	01/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested	
23	RQ195825	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	AMP of Line Reactor & Spare rotation work, dia to be kept open both ends	01/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	
24	RQ195443	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	Annual maintenance valve hall testing of equipments,SRI replacement and annual maintenance of 500kv HVDC pole-1	28/Nov/2024	08:00	30/Nov/2024	20:00		PLANNED	Requested	
25	RQ195435	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For carrying out Khavda Lakadia Line crossing activity	07/Nov/2024	08:00	07/Nov/2024	20:00		PLANNED	Requested	
26	RQ195434	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For carrying out Khavda Lakadia Line crossing activity	06/Nov/2024	08:00	06/Nov/2024	20:00		PLANNED	Requested	
27	RQ195696	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	21/Nov/2024	08:00	21/Nov/2024	18:00	SD by WR-2	PLANNED	Requested	
28	RQ195695	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	21/Nov/2024	08:00	21/Nov/2024	18:00	SD by WR-2	PLANNED	Requested	
29	RQ195693	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	20/Nov/2024	08:00	20/Nov/2024	18:00	SD BY WR-2	PLANNED	Requested	

30	RQ195694	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	20/Nov/2024	08:00	20/Nov/2024	18:00	SD BY WR-2	PLANNED	Requested
31	RQ195398	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-1	POWERGRID	C	Replacement of 03 no.s Line CT at Singrauli End under Add cap 2019-24	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
32	RQ195467	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Insulator cleaning in polluted area for winter preparedness	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested
33	RQ195466	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Insulator cleaning in polluted area for winter preparedness	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Requested
34	RQ195050	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	15/Nov/2024	17:00	17/Nov/2024	23:59		PLANNED	Requested
35	RQ195049	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Requested
36	RQ195788	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR	06/Nov/2024	08:00	06/Nov/2024	18:00	SD BY WR2	PLANNED	Requested
37	RQ195787	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR	04/Nov/2024	08:00	04/Nov/2024	18:00	SD BY WR2	PLANNED	Requested
38	RQ194916	OCC_224	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For AMP work	29/Nov/2024	08:00	29/Nov/2024	20:00	FOR AMP WORK	PLANNED	Requested
39	RQ194912	OCC_224	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	08/Nov/2024	08:00	09/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested
40	RQ194911	OCC_224	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	06/Nov/2024	08:00	07/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested
41	RQ194910	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	04/Nov/2024	08:00	05/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested
42	RQ194918	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar reg	01/Nov/2024	09:00	07/Nov/2024	20:00		PLANNED	Requested
43	RQ194917	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar reg	01/Nov/2024	09:00	07/Nov/2024	20:00		PLANNED	Requested
44	RQ194919	OCC_224	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Nov/2024	09:00	02/Nov/2024	18:00	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
45	RQ195468	OCC_224	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	C	AMP Work	12/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Requested
46	RQ195463	OCC_224	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Insulator cleaning in polluted area for winter preparedness	19/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
47	RQ195462	OCC_224	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Insulator cleaning in polluted area for winter preparedness	15/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested
48	RQ194883	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	"AMP of HVDC Link, Following major work is to be carried out along with regular AMP: 1. OLTC Maintenance of Pole 1 R-Phase converter transformer. 2. MV Breaker replacement 3. Cleaning of Line insulator 4. Modification in Valve Cooling System by OEM M/s Hitachi Energy 5. RTV Coating on Converter transformer Bushings and Wall Bushings. 6. LT system MCCB Retrofitment"	05/Nov/2024	08:00	09/Nov/2024	18:00	Bi pole SD	PLANNED	Requested
49	RQ194882	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	"AMP of HVDC Link, Following major work is to be carried out along with regular AMP: 1. OLTC Maintenance of Pole 1 R-Phase converter transformer. 2. MV Breaker replacement 3. Cleaning of Line insulator 4. Modification in Valve Cooling System by OEM M/s Hitachi Energy 5. RTV Coating on Converter transformer Bushings and Wall Bushings. 6. LT system MCCB Retrofitment"	05/Nov/2024	08:00	09/Nov/2024	18:00	Bi pole SD	PLANNED	Requested
50	RQ195401	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Line insulator Cleaning at Loc 615-618	29/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested
51	RQ194338	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda- Gonda TL	22/Nov/2024	09:00	22/Nov/2024	18:00		PLANNED	Requested
52	RQ195674	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Diamond crossing of Earth wire as well as OPGW of 765kv D/C Ajmer- Bhadla 2 T/L at Tower number 218-219 with u/c 765kv Bhadla 2-Sikar 2 TLC at AP58-59	20/Nov/2024	13:00	24/Nov/2024	19:00		PLANNED	Requested

53	RQ195675	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219 with u/c 765kV Bhadla 2-Sikar 2 TLC at AP58-59	20/Nov/2024	13:00	24/Nov/2024	19:00		PLANNED	Requested
54	RQ195370	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	S/D RECTIFICATION WORKS	16/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Requested
55	RQ195369	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	S/D RECTIFICATION WORKS	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Requested
56	RQ195380	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	C	Insulator cleaning Work	09/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Requested
57	RQ194339	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda- Gonda TL	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Requested
58	RQ195209	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Line Bay AMP, Reactor Testing & Reactor Bay Testing at Fatehpur substation.	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Requested
59	RQ195410	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP Work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
60	RQ195704	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Line & bay AMP work.	04/Nov/2024	15:00	04/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Requested
61	RQ195415	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects in Line under Shahjahanpur section	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Requested
62	RQ195129	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance alongwith line reactor at 765kV Phagi	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
63	RQ195138	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	alongwith line reactor at 765kV Anta for installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
64	RQ195137	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith line reactor at 765kV Phagi	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
65	RQ195331	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	28/Nov/2024	08:00	28/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
66	RQ194801	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION AT SUBSTATION and For attending shutdown nature defects in TL	27/Nov/2024	09:30	28/Nov/2024	18:00	Ckt-1 in non-Auto mode during shutdown of ckt-2/ CLUBBED WITH LINE REACTOR AMP	PLANNED	Requested
67	RQ194752	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Shutdown nature defects rectification	27/Nov/2024	08:00	28/Nov/2024	18:00	Non-Auto of 765kV Chittorgarh-Banaskantha Ckt-1	PLANNED	Requested
68	RQ195330	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	27/Nov/2024	08:00	27/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
69	RQ194800	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION AT SUBSTATION and For attending shutdown nature defects in TL	25/Nov/2024	09:30	26/Nov/2024	18:00	CLUBBED WITH LINE REACTOR AMP/ Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested
70	RQ194751	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Shutdown nature defects rectification	25/Nov/2024	08:00	26/Nov/2024	18:00	Non-Auto of 765kV Chittorgarh-Banaskantha Ckt-2	PLANNED	Requested
71	RQ194840	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Nov/2024	07:00	30/Nov/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
72	RQ194839	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Nov/2024	07:00	30/Nov/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
73	RQ194770	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP	23/Nov/2024	15:00	24/Nov/2024	23:59		PLANNED	Requested
74	RQ194768	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP and For attending shutdown nature defects in TL	21/Nov/2024	15:00	22/Nov/2024	23:59		PLANNED	Requested
75	RQ194812	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	21/Nov/2024	08:00	21/Nov/2024	18:00	Non Auto of 765kV Ajmer-Chittor CK1	PLANNED	Requested
76	RQ194811	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	20/Nov/2024	08:00	20/Nov/2024	18:00	Non Auto of 765kV Ajmer-Chittor CK2	PLANNED	Requested

77	RQ194858	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Nov/2024	08:00	21/Nov/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested
78	RQ194859	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Nov/2024	08:00	21/Nov/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested
79	RQ195309	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	18/Nov/2024	09:00	18/Nov/2024	18:00	kindly approve.	PLANNED	Requested
80	RQ194785	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	18/Nov/2024	08:00	21/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
81	RQ194727	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kv Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
82	RQ194731	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
83	RQ194725	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
84	RQ194831	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	For shifting of Tower 79	16/Nov/2024	09:00	30/Nov/2024	18:00	For shifting of Tower 79	PLANNED	Requested
85	RQ194730	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS and AMP WORK OF LINE BAY AT BIKANER SS	15/Nov/2024	17:00	15/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
86	RQ194767	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP and For attending shutdown nature defects in TL	15/Nov/2024	15:00	17/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested
87	RQ194742	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Amritsar Jammagar Express way.	15/Nov/2024	08:00	30/Nov/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Requested
88	RQ194744	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Amritsar Jammagar Express way.	15/Nov/2024	08:00	30/Nov/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Requested
89	RQ194820	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For attending shutdown nature defects in TL	14/Nov/2024	15:00	15/Nov/2024	23:59	Ckt-3 in non-Auto mode during shutdown of ckt-4	PLANNED	Requested
90	RQ194745	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Shutdown nature defects rectification/AMP WORK OF LINE BAY AT BIKANER SS	13/Nov/2024	14:00	14/Nov/2024	23:59	765 kv Bikaner-Moga ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
91	RQ194728	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS and AMP WORK OF LINE BAY AT BIKANER SS	12/Nov/2024	17:00	12/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
92	RQ194769	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For attending shutdown nature defects in TL/For AMP	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Requested
93	RQ194819	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For attending shutdown nature defects in TL	12/Nov/2024	15:00	13/Nov/2024	23:59	Ckt-4 in non-Auto mode during shutdown of ckt-3	PLANNED	Requested
94	RQ194743	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Shutdown nature defects rectification/AMP WORK OF LINE BAY AT BIKANER SS	11/Nov/2024	14:00	12/Nov/2024	23:59	765 kv Bikaner-Moga ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
95	RQ194784	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification/Flashover insulator replacement work	11/Nov/2024	08:00	14/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
96	RQ194724	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	10/Nov/2024	17:00	10/Nov/2024	23:59	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
97	RQ194741	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown nature defects rectification andAMP WORK OF LINE BAY AT BIKANER SS	09/Nov/2024	14:00	09/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
98	RQ194722	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	08/Nov/2024	17:00	08/Nov/2024	23:59	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
99	RQ194740	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Shutdown nature defects rectification andAMP WORK OF LINE BAY AT BIKANER SS	08/Nov/2024	14:00	08/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
100	RQ194799	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	19:00		PLANNED	Requested

101	RQ194818	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Replacement of failed CLR and For attending shutdown nature defects in TL	08/Nov/2024	05:00	09/Nov/2024	10:00	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested	
102	RQ194766	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For commissioning of spare reactor with main bank, testing of ladder logic & spare selection logic	06/Nov/2024	15:00	11/Nov/2024	23:59	Shutdown of line is required along with line reactor at Fatehgarh-2 end	PLANNED	Requested	
103	RQ194541	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For replacement of defective insulator (which has more than 2° temperature from ambient)	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
104	RQ194783	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification	06/Nov/2024	08:00	08/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
105	RQ194817	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Replacement of failed CLR and For attending shutdown nature defects in TL	06/Nov/2024	05:00	07/Nov/2024	10:00	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested	
106	RQ194872	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR,NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For repairing of cutting strands of Conductor in span between 380-381 and Miscellaneous shutdown nature defects rectification work in Transmission Line.	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested	
107	RQ194739	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defect rectification	04/Nov/2024	08:00	05/Nov/2024	19:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
108	RQ194798	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defect rectification	04/Nov/2024	08:00	06/Nov/2024	19:00		PLANNED	Requested	
109	RQ194874	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Rectification of shut down nature defects in 765 KV S/C Koteswar-Meerut TL	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested	
110	RQ194726	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kv Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
111	RQ194729	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
112	RQ194723	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
113	RQ194873	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	01/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested	
114	RQ194797	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defect rectification	01/Nov/2024	08:00	01/Nov/2024	19:00		PLANNED	Requested	
115	RQ194713	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested	
116	RQ194347	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	for annual maintenance and testing	26/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Requested	
117	RQ194333	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	retrofit of M-2 relay and relay testing	25/Nov/2024	08:30	26/Nov/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Requested	
118	RQ194348	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	for annual maintenance and testing	20/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Requested	
119	RQ194328	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps. Attending of hot-spot during thermo scanning	10/Nov/2024	08:00	11/Nov/2024	17:00		PLANNED	Requested	
120	RQ194327	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps. Attending of hot-spot during thermo scannin	08/Nov/2024	08:00	09/Nov/2024	17:00		PLANNED	Requested	
121	RQ195431	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Cross arm replacement work	15/Nov/2024	17:00	22/Nov/2024	18:00		PLANNED	Requested	
122	RQ195422	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Cross arm replacement work	12/Nov/2024	19:00	24/Nov/2024	20:00		PLANNED	Requested	
123	RQ195540	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	PBTL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Requested	
124	RQ195539	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	PBTL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Requested	
125	RQ195680	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	PBTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Requested	

126	RQ19579	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTCL) CKT-3	PBTCL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Requested
127	RQ195537	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1	PSTCL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Requested
128	RQ195538	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2	PSTCL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Requested
129	RQ195681	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Requested
130	RQ195682	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Requested
131	RQ194940	OCC_224	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	765KV Bay Extension Work under SS-104 Package at Bikaner SS	21/Nov/2024	17:00	23/Nov/2024	23:00		PLANNED	Requested
132	RQ194944	OCC_224	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	For AMP works	21/Nov/2024	15:00	23/Nov/2024	23:00		PLANNED	Requested
133	RQ194939	OCC_224	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	765KV Bay Extension Work under SS-104 Package at Bikaner SS	18/Nov/2024	17:00	20/Nov/2024	23:00		PLANNED	Requested
134	RQ194943	OCC_224	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	For AMP works	18/Nov/2024	15:00	20/Nov/2024	23:00		PLANNED	Requested
135	RQ195341	OCC_224	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	AMP works	07/Nov/2024	08:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
136	RQ194924	OCC_224	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	For Bay Extension and LBB Testing	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested
137	RQ194934	OCC_224	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	05/Nov/2024	09:00	05/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested
138	RQ195340	OCC_224	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	AMP works	05/Nov/2024	08:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
139	RQ194933	OCC_224	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	04/Nov/2024	09:00	04/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested
140	RQ194920	OCC_224	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Nov/2024	09:00	04/Nov/2024	18:00	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
141	RQ194923	OCC_224	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	For Bay Extension and LBB Testing	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Requested
142	RQ195157	OCC_224	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it II feed by Bus-1)	14/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Requested
143	RQ195194	OCC_224	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it II feed by Bus-1)	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Requested
144	RQ195156	OCC_224	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it II feed by Bus-2)	12/Nov/2024	08:00	12/Nov/2024	17:00		PLANNED	Requested
145	RQ194351	OCC_224	stuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	05/Nov/2024	09:00	12/Nov/2024	17:30		PLANNED	Requested
146	RQ195429	OCC_224	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP Work	08/Nov/2024	09:30	08/Nov/2024	18:00		PLANNED	Requested
147	RQ195428	OCC_224	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	AMP Work	06/Nov/2024	09:30	06/Nov/2024	18:00		PLANNED	Requested
148	RQ195442	OCC_224	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
149	RQ195441	OCC_224	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
150	RQ194336	OCC_224	stuup_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BARA(UP)	UPPTCL	C	1- Bushing and CT testing. 2- Isolator alignment.	25/Nov/2024	08:30	26/Nov/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Requested
151	RQ195083	OCC_224	stuup_sd	BR/BSR/MS/M SR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, Leakages and Complete Testing such as FDS Test, Tan Delta, WRM, SFRA etc. including Bays equipment (765KV Main Bay-706,Tie Bay-705)	12/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Requested
152	RQ195120	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested
153	RQ195487	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP.	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
154	RQ195746	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
155	RQ195515	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	08/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Requested

156	RQ195514	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	06/Nov/2024	17:00	06/Nov/2024	23:00		PLANNED	Requested	
157	RQ195498	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
158	RQ195499	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
159	RQ195747	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
160	RQ195359	OCC_224	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-BHIWANI (PG) CKT-1 @MOGA(PG)	POWERGRID	D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	28/Nov/2024	09:00	28/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
161	RQ195177	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	Body protection modification work	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
162	RQ195196	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	AMP WORKS and other associated works	27/Nov/2024	17:00	27/Nov/2024	23:00		PLANNED	Requested	
163	RQ195176	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	Body protection modification work	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
164	RQ195195	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	AMP WORKS and other associated works	26/Nov/2024	17:00	26/Nov/2024	23:00		PLANNED	Requested	
165	RQ195189	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	For AMP work	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	
166	RQ195188	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	For AMP work	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
167	RQ195174	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
168	RQ195777	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
169	RQ195184	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
170	RQ195183	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
171	RQ195182	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
172	RQ195191	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	Spare reactor switching & AMP WORKS	06/Nov/2024	15:00	06/Nov/2024	23:00		PLANNED	Requested	
173	RQ195776	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
174	RQ195181	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	

175	RQ195190	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Spare reactor switching & AMP WORKS	05/Nov/2024	15:00	05/Nov/2024	23:00		PLANNED	Requested	
176	RQ195180	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
177	RQ195179	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
178	RQ195173	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
179	RQ195172	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
180	RQ194337	OCC_224	stuup_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BARA-MAINPURI (UP) CKT-2 @BARA(UP)	UPPTCL	C	1- Oil filtration and testing. 2- silicon coating of bushing.	25/Nov/2024	08:30	02/Dec/2024	18:30	RELATED TO UR# Annual SHUTDOWN	PLANNED	Requested	
181	RQ195193	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching & AMP WORKS	08/Nov/2024	15:00	08/Nov/2024	23:00		PLANNED	Requested	
182	RQ195192	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching & AMP WORKS	07/Nov/2024	15:00	07/Nov/2024	23:00		PLANNED	Requested	
183	RQ195164	OCC_224	slcdrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
184	RQ195171	OCC_224	slcdrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
185	RQ195773	OCC_224	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
186	RQ195166	OCC_224	slcdrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
187	RQ195772	OCC_224	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
188	RQ195170	OCC_224	slcdrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
189	RQ195165	OCC_224	slcdrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	
190	RQ195167	OCC_224	slcdrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	

191	RQ195168	OCC_224	slcds_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
192	RQ195169	OCC_224	slcds_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
193	RQ195775	OCC_224	cpcc_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
194	RQ195358	OCC_224	cpcc_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	26/Nov/2024	08:00	26/Nov/2024	18:00	Kindly approve at Moga(PG).	PLANNED	Requested	
195	RQ195821	OCC_224	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	C	ATTENDING SF6 GAS LEAKAGE in 765KV ABB MAKE CB AND OTHER AMP WORKS In BAY	25/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
196	RQ195820	OCC_224	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	C	SF6 gas leakage attend from PIR joint by gasket replacement.	19/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
197	RQ195673	OCC_224	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	18/Nov/2024	15:00	18/Nov/2024	23:00		PLANNED	Requested	
198	RQ195657	OCC_224	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	17/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
199	RQ195617	OCC_224	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	For AMP work	17/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Requested	
200	RQ195672	OCC_224	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	16/Nov/2024	15:00	16/Nov/2024	23:00		PLANNED	Requested	
201	RQ195618	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
202	RQ195671	OCC_224	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	15/Nov/2024	15:00	15/Nov/2024	23:00		PLANNED	Requested	
203	RQ195656	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
204	RQ195619	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested	

205	RQ195670	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	14/Nov/2024	15:00	14/Nov/2024	23:00		PLANNED	Requested	
206	RQ195594	OCC_224	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
207	RQ195620	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
208	RQ195669	OCC_224	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Nov/2024	15:00	13/Nov/2024	23:00		PLANNED	Requested	
209	RQ195655	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
210	RQ195621	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
211	RQ195771	OCC_224	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
212	RQ195665	OCC_224	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
213	RQ195623	OCC_224	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWERGRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
214	RQ195654	OCC_224	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
215	RQ195664	OCC_224	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
216	RQ195590	OCC_224	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
217	RQ195663	OCC_224	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
218	RQ195647	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	08/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	

219	RQ195662	OCC_224	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
220	RQ195588	OCC_224	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
221	RQ195661	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
222	RQ195601	OCC_224	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
223	RQ195646	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
224	RQ195660	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
225	RQ195592	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
226	RQ195659	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
227	RQ195599	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
228	RQ195774	OCC_224	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
229	RQ195658	OCC_224	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
230	RQ195622	OCC_224	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
231	RQ195819	OCC_224	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	C	SF6 gas leakage arrest from PIR joint of CB and AMP of the bay	04/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
232	RQ195587	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	For AMP work	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested	
233	RQ195352	OCC_224	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	23/Nov/2024	08:30	24/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
234	RQ195357	OCC_224	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		C	AMP work	20/Nov/2024	10:00	21/Nov/2024	14:00	Kindly approve.	PLANNED	Requested	
235	RQ195356	OCC_224	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)		C	AMP work	18/Nov/2024	08:30	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
236	RQ195351	OCC_224	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	AMP work of Bay and Attending SF6 Leakage in CB (B-ph)	16/Nov/2024	08:30	18/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	

237	RQ195355	OCC_224	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		C	AMP work	15/Nov/2024	08:30	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
238	RQ195354	OCC_224	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work	11/Nov/2024	08:30	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
239	RQ195353	OCC_224	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		C	AMP work	01/Nov/2024	08:30	02/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
240	RQ194326	OCC_224	stuup_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765KV CT ,Grading Capacitor of 765KV Circuit Breaker and C	22/Nov/2024	09:00	23/Nov/2024	17:00		PLANNED	Requested	
241	RQ194325	OCC_224	stuup_sd	BAY	706 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765KV CT >X= ,Grading Capacitor of 765KV Circuit Breaker and C	20/Nov/2024	09:00	21/Nov/2024	17:00		PLANNED	Requested	
242	RQ194324	OCC_224	stuup_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765KV CT >X= ,Grading Capacitor of 765KV Circuit Breaker and C	18/Nov/2024	09:00	19/Nov/2024	17:00		PLANNED	Requested	
243	RQ195178	OCC_224	stuup_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	16/Nov/2024	09:30	16/Nov/2024	13:30		PLANNED	Requested	
244	RQ195175	OCC_224	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	15/Nov/2024	09:30	15/Nov/2024	13:30		PLANNED	Requested	
245	RQ194323	OCC_224	stuup_sd	BAY	710 MAIN BAY - 765 KV OBRA_C_TPS-UNNAO (UP) (UPPTCL) AT 765 KV OBRA_C_TPS(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765KV CT >X= ,Grading Capacitor of 765KV Circuit Breaker and C	11/Nov/2024	09:00	12/Nov/2024	17:00		PLANNED	Requested	
246	RQ195768	OCC_224	cpcc1_sd	BAY	705528 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
247	RQ195152	OCC_224	slclrs_sd	BAY	705528 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maitenance	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
248	RQ195641	OCC_224	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Nov/2024	14:00	17/Nov/2024	18:00		PLANNED	Requested	
249	RQ195640	OCC_224	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Nov/2024	08:00	17/Nov/2024	14:00		PLANNED	Requested	
250	RQ195639	OCC_224	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Nov/2024	14:00	16/Nov/2024	19:00		PLANNED	Requested	
251	RQ195638	OCC_224	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Nov/2024	08:00	16/Nov/2024	14:00		PLANNED	Requested	

252	RQ194322	OCC_224	stuup_sd	BAY	711 TIE BAY - 765 KV OBRA_C TPS-UNNAO (UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C TPS(UP) (UPRVUNL)	UPRVUNL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765KV CT >X= ,Grading Capacitor of 765KV Circuit Breaker and C	13/Nov/2024	09:00	14/Nov/2024	17:00		PLANNED	Requested	
253	RQ194332	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	1- Oil filtration and testing, 2- silicon coating of bushing.	29/Nov/2024	08:30	06/Dec/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Requested	
254	RQ195248	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	for routine testing, AMC, attending oil leakage	18/Nov/2024	09:00	19/Nov/2024	18:00		PLANNED	Requested	
255	RQ194331	OCC_224	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT BARA(UP)	UPPTCL	C	OIL FILTRATION	16/Nov/2024	08:30	14/Dec/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Requested	
256	RQ194986	OCC_224	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT LAITPUR(LPG)	UPPTCL	C	UPPCL Approved outage of LPGCL Unit #1 (660 MW) for boiler license renewal from Nov, 2024	15/Nov/2024	10:00	22/Nov/2024	18:00	For preventive checks of Unit #1 associated GT-bay Clamp & connectors tightness chacking CT & UT Mansoon Protection & to attend oil leakage if any.	PLANNED	Requested	
257	RQ194329	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	13/Nov/2024	09:00	14/Nov/2024	17:30		PLANNED	Requested	
258	RQ195074	OCC_224	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
259	RQ195079	OCC_224	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
260	RQ195066	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORKS and other associated works	23/Nov/2024	17:00	23/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Requested	
261	RQ195013	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Nov/2024	09:00	24/Nov/2024	17:00	AMP	PLANNED	Requested	
262	RQ195065	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORKS and other associated works	22/Nov/2024	17:00	22/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Requested	
263	RQ195012	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Nov/2024	09:00	22/Nov/2024	17:00	AMP	PLANNED	Requested	
264	RQ195064	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORKS and other associated works	19/Nov/2024	17:00	19/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Requested	
265	RQ194992	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	18/Nov/2024	09:30	19/Nov/2024	18:00		PLANNED	Requested	
266	RQ195038	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For AMP works	15/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Requested	
267	RQ195037	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Requested	
268	RQ195348	OCC_224	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 765 kv ICT-2 and For taking Spare-phase of ICT into service with 765 kv ICT-2 B-ph.	14/Nov/2024	09:00	14/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
269	RQ195036	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Requested	
270	RQ195029	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		C	For shrouds fitting, insulation coating and regular amp work	13/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested	
271	RQ195004	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
272	RQ194995	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	11/Nov/2024	09:30	12/Nov/2024	18:00		PLANNED	Requested	
273	RQ195028	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		C	For shrouds fitting, insulation coating and regular amp work	11/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested	
274	RQ195016	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	09/Nov/2024	17:00	09/Nov/2024	23:00		PLANNED	Requested	
275	RQ195042	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	08/Nov/2024	17:00	10/Nov/2024	23:00	FOR 765/400 KV ICT, TOTAL 04 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Requested	
276	RQ194994	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	08/Nov/2024	09:30	09/Nov/2024	18:00		PLANNED	Requested	
277	RQ195003	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
278	RQ195026	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	08/Nov/2024	05:00	08/Nov/2024	10:00		PLANNED	Requested	
279	RQ195015	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	07/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Requested	
280	RQ195025	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	07/Nov/2024	05:00	07/Nov/2024	10:00		PLANNED	Requested	

281	RQ195040	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING, CSD Fine Tuning	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested
282	RQ195041	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING	06/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Requested
283	RQ194993	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	06/Nov/2024	09:30	07/Nov/2024	18:00		PLANNED	Requested
284	RQ195024	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	06/Nov/2024	05:00	06/Nov/2024	10:00		PLANNED	Requested
285	RQ195014	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	05/Nov/2024	17:00	06/Nov/2024	23:00		PLANNED	Requested
286	RQ195023	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	05/Nov/2024	05:00	05/Nov/2024	10:00		PLANNED	Requested
287	RQ195039	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	FOR SPARE ICT WIRING MODIFICATION AND TESTING WITH LADDER LOGIC TESTING	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Requested
288	RQ195453	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP Work	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
289	RQ195451	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	For tightening of jack bus jumpers	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested
290	RQ195452	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	For tightening of jack bus jumpers	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
291	RQ195543	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	Bay Extension Work and LBB Testing	06/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Requested
292	RQ195814	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP Work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
293	RQ195541	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Requested
294	RQ194564	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	For rectification of Shutdown nature Defects	30/Nov/2024	09:00	30/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
295	RQ194563	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	For rectification of Shutdown nature Defects	29/Nov/2024	09:00	29/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
296	RQ194782	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	29/Nov/2024	08:00	29/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
297	RQ194762	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP	28/Nov/2024	15:00	30/Nov/2024	23:59		PLANNED	Requested
298	RQ194816	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For attending shutdown nature defects in TL	28/Nov/2024	15:00	29/Nov/2024	23:59	Ckt-1 in non-Auto mode during shutdown of ckt-2	PLANNED	Requested
299	RQ194698	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	For Switchyard equipment maintenance and protection system testing	28/Nov/2024	10:00	28/Nov/2024	17:00	For Switchyard equipment maintenance and protection system testing	PLANNED	Requested
300	RQ194809	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects/A/R relay work	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
301	RQ194815	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For attending shutdown nature defects in TL	26/Nov/2024	15:00	27/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested
302	RQ194697	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	For Switchyard equipment maintenance and protection system testing	26/Nov/2024	10:00	26/Nov/2024	17:00	For Switchyard equipment maintenance and protection system testing	PLANNED	Requested
303	RQ195321	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	26/Nov/2024	09:30	26/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
304	RQ195322	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	26/Nov/2024	09:30	26/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
305	RQ194592	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Rectification of S/D nature defects of the line	26/Nov/2024	09:00	26/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
306	RQ194827	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Nov/2024	08:00	27/Nov/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested
307	RQ194793	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defect rectification	26/Nov/2024	08:00	26/Nov/2024	19:00		PLANNED	Requested
308	RQ194765	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP	25/Nov/2024	15:00	27/Nov/2024	23:59		PLANNED	Requested
309	RQ195319	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	25/Nov/2024	09:30	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested

310	RQ195320	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) CKT-1		D	A/R Non Auto Required	25/Nov/2024	09:30	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
311	RQ194577	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
312	RQ194565	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	For rectification of Shutdown nature Defects	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
313	RQ194843	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	FOR AMP OF LINE EQUIPMENT	25/Nov/2024	08:00	25/Nov/2024	18:00	2KM LINE BELONGS TO POWERGRID AND 68KM LINE BELONGS TO PTCUL UTTARAKHAND	PLANNED	Requested
314	RQ194716	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	24/Nov/2024	17:00	24/Nov/2024	23:59	400 kv Bhadia (PG) - Bhadia2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
315	RQ194575	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Nov/2024	09:00	24/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
316	RQ194826	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ AMP OF LINE EQUIPMENTS	24/Nov/2024	08:00	25/Nov/2024	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested
317	RQ194576	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
318	RQ195312	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
319	RQ194869	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	23/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Requested
320	RQ194714	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	22/Nov/2024	17:00	22/Nov/2024	20:00	400 kv Bhadia (PG) - Bhadia2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
321	RQ194607	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Line equipments AMP works.	22/Nov/2024	10:00	22/Nov/2024	15:00	Kindly approve.	PLANNED	Requested
322	RQ195317	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	22/Nov/2024	09:30	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
323	RQ195318	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	22/Nov/2024	09:30	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
324	RQ194578	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
325	RQ195310	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
326	RQ195311	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
327	RQ194599	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	22/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
328	RQ194600	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-Auto mode required for safety purpose.	22/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
329	RQ194755	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	For Shutdown nature Defects rectification work	22/Nov/2024	08:00	23/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Requested
330	RQ194549	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	For rectification of Shutdown nature Defects	22/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
331	RQ194814	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSJL) CKT-2		D	For attending shutdown nature defects in TL	21/Nov/2024	15:00	22/Nov/2024	23:59	Ckt-1 in non-Auto mode during shutdown of ckt-2	PLANNED	Requested
332	RQ195296	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	21/Nov/2024	10:00	21/Nov/2024	17:00	Kindly approve.	PLANNED	Requested
333	RQ195315	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	21/Nov/2024	09:30	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
334	RQ195316	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	21/Nov/2024	09:30	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
335	RQ194779	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested

336	RQ194778	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
337	RQ194830	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	IR measurement of CVT in view of secondary voltage drift	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested
338	RQ194842	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For Line equipment AMP work	21/Nov/2024	09:00	21/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
339	RQ194733	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AMP works	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
340	RQ194792	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defect rectification	21/Nov/2024	08:00	21/Nov/2024	19:00		PLANNED	Requested
341	RQ194551	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Line equipments AMP work.	21/Nov/2024	08:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
342	RQ194606	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Line equipments AMP works.	20/Nov/2024	10:00	20/Nov/2024	12:30	Kindly approve.	PLANNED	Requested
343	RQ194566	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	Line equipments AMP work.	20/Nov/2024	10:00	20/Nov/2024	13:00	Kindly approve.	PLANNED	Requested
344	RQ194583	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	REPLACEMENT OF PORCLAIN INSULATOR	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
345	RQ194584	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR INSULATOR REPLACEMENT WORK.	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
346	RQ194585	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR INSULATOR REPLACEMENT WORK.	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
347	RQ194720	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	19/Nov/2024	17:00	19/Nov/2024	23:59	400 kv Bhadia (PG) - Bhadia (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
348	RQ194813	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For attending shutdown nature defects in TL	19/Nov/2024	15:00	20/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Requested
349	RQ194597	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AMP WORKS and Rectification of S/D related defects.	19/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
350	RQ194598	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	19/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
351	RQ194708	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Flashover insulator replacement work	19/Nov/2024	08:00	19/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Requested
352	RQ194754	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	For Shutdown nature Defects rectification work	19/Nov/2024	08:00	20/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Requested
353	RQ194590	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Satety purpose for movement of Hydra/ICB for Earth cutting work between Loc 63-64	19/Nov/2024	08:00	20/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
354	RQ194796	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defect rectification	19/Nov/2024	08:00	19/Nov/2024	19:00		PLANNED	Requested
355	RQ194550	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Line equipments AMP work.	19/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
356	RQ194808	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Nov/2024	08:00	18/Nov/2024	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested
357	RQ194718	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	17/Nov/2024	17:00	17/Nov/2024	23:59	400 kv Bhadia (PG) - Bhadia (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
358	RQ194581	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	REPLACEMENT OF PORCELAIN INSULATOR	17/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
359	RQ194582	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR INSULATOR REPLACEMENT WORK.	17/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
360	RQ194721	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	400 kv Bhadia (PG) - Bhadia (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
361	RQ194717	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	400 kv Bhadia (PG) - Bhadia2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested

362	RQ195307	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
363	RQ195308	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
364	RQ195304	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
365	RQ194595	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	16/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
366	RQ194596	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	16/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
367	RQ194709	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Flashover insulator replacement work	16/Nov/2024	08:00	16/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Requested
368	RQ194547	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For rectification of Shutdown nature Defects	16/Nov/2024	08:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
369	RQ194548	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1		D	For rectification of Shutdown nature Defects	16/Nov/2024	08:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
370	RQ194878	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	16/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested
371	RQ194832	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1		D	FOR LINE BAY AMP WORK	16/Nov/2024	08:00	16/Nov/2024	18:00	FOR LINE BAY AMP WORK	PLANNED	Requested
372	RQ194574	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Nov/2024	10:00	16/Nov/2024	17:00	Kindly approve.	PLANNED	Requested
373	RQ195328	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 400 kv Hisar Line-2	15/Nov/2024	10:00	15/Nov/2024	16:00	Kindly approve.	PLANNED	Requested
374	RQ195305	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
375	RQ195306	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
376	RQ195293	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for movement of Hydra/JCB for Earth cutting work between Loc 60-61 & 63-64.	15/Nov/2024	08:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
377	RQ194836	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	15/Nov/2024	07:00	16/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested
378	RQ194870	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		C	JUMPER RECTIFICATION WORK	14/Nov/2024	08:00	14/Nov/2024	18:00	400 kv Dadri - Muradnagarin non auto during outage	PLANNED	Requested
379	RQ194833	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		D	FOR RELAY RETROFITTING WORK	14/Nov/2024	08:00	14/Nov/2024	18:00	FOR RELAY RETROFITTING WORK	PLANNED	Requested
380	RQ194573	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Nov/2024	10:00	14/Nov/2024	17:00	Kindly approve.	PLANNED	Requested
381	RQ194854	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	To attend Shutdown nature defect	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Requested
382	RQ194544	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For rectification of Shutdown nature Defects	13/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
383	RQ194851	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For General maintenace work and insulators cleaning works	13/Nov/2024	08:00	13/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
384	RQ194795	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defect rectification	13/Nov/2024	08:00	13/Nov/2024	19:00		PLANNED	Requested
385	RQ194763	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For AMP	12/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Requested
386	RQ195302	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
387	RQ194699	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(DTL)-BHIWANI(PG) (PG)		D	For attending shutdown nature defects in TL	12/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Requested
388	RQ194853	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	To attend Shutdown nature defect	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested
389	RQ194543	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested

390	RQ195303	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
391	RQ194552	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelain Insulator with CLR Polymer Insulator	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
392	RQ194553	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400KV Banala - Nalagarh TL for safety purpose	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
393	RQ194750	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Shutdown nature defects rectification	12/Nov/2024	08:00	12/Nov/2024	18:00	Non-Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	PLANNED	Requested
394	RQ194710	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Flashover insulator replacement work	12/Nov/2024	08:00	12/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Requested
395	RQ194732	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Line Equipment shifting works for before commissioning of Line reactor in Agra-II line at Bhiwadi	12/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
396	RQ194753	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		C	For Distance protection Main 2 relay retrofitment work	12/Nov/2024	08:00	13/Nov/2024	18:00	For Distance protection Main 2 relay retrofitment work.	PLANNED	Requested
397	RQ194850	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For General maintenance work and insulators cleaning works	12/Nov/2024	08:00	12/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
398	RQ194871	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CC RING FITTING	12/Nov/2024	08:00	12/Nov/2024	18:00	Ckt1 will be non auto during outage	PLANNED	Requested
399	RQ194700	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For attending shutdown nature defects in TL	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
400	RQ194774	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
401	RQ194781	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
402	RQ194780	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
403	RQ194776	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	20/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
404	RQ194777	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
405	RQ194852	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	To attend Shutdown nature defect	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
406	RQ194542	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1		D	For rectification of Shutdown nature Defects	11/Nov/2024	09:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
407	RQ195301	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	11/Nov/2024	09:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
408	RQ194749	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Shutdown nature defects rectification	11/Nov/2024	08:00	11/Nov/2024	18:00	Non-Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	PLANNED	Requested
409	RQ194546	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	For rectification of Shutdown nature Defects	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
410	RQ194545	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For rectification of Shutdown nature Defects	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
411	RQ194794	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defect rectification & For OPGW replacement works from Mundka Gantry to TN-117	11/Nov/2024	08:00	11/Nov/2024	19:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
412	RQ194848	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For General maintenance work and insulators cleaning works	11/Nov/2024	08:00	11/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
413	RQ194807	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	11/Nov/2024	08:00	13/Nov/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT	PLANNED	Requested
414	RQ194736	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	10/Nov/2024	08:00	04/Dec/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested
415	RQ194737	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	10/Nov/2024	08:00	04/Dec/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested

416	RQ194825	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) CKT-1		D	Polymer insulator replacement work/Shutdown nature defects rectification	10/Nov/2024	08:00	20/Nov/2024	18:00	Non auto for 400 kv RAPPCC-Chittorgarh, MOST URGENT	PLANNED	Requested	
417	RQ194876	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	10/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
418	RQ194877	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	10/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
419	RQ194707	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3		D	For attending shutdown nature defects	09/Nov/2024	09:00	09/Nov/2024	18:00	Kanpur-Ballabgarh ckt 2 Non-Auto mode during shutdown of ckt#3	PLANNED	Requested	
420	RQ194849	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	For General maintenace work and insulators cleaning works	09/Nov/2024	08:00	09/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Requested	
421	RQ194879	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	Replacement Polluted insulator at Loc 137 and attending various shutdown nature defects	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
422	RQ194855	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Nov/2024	08:00	09/Nov/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested	
423	RQ194572	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Nov/2024	10:00	09/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
424	RQ194556	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	08/Nov/2024	09:00	10/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
425	RQ194557	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400KV Parbari - 3 - Sainj TL for safety purpose	08/Nov/2024	09:00	10/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
426	RQ194866	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	For OPGW rectification/replacement works on high losses spans	08/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
427	RQ194865	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	For OPGW rectification/replacement works on high losses spans	08/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
428	RQ194835	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Nov/2024	07:00	09/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested	
429	RQ194834	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Nov/2024	07:00	09/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested	
430	RQ194764	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP	07/Nov/2024	15:00	10/Nov/2024	23:59		PLANNED	Requested	
431	RQ194772	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	AMP WORK AT GIS MANESAR SS	07/Nov/2024	10:00	07/Nov/2024	18:00	AMP WORK AT GIS MANESAR SS	PLANNED	Requested	
432	RQ194706	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-2		D	For attending shutdown nature defects	07/Nov/2024	09:00	07/Nov/2024	18:00	Kanpur-Ballabgarh ckt 3 Non-Auto mode during shutdown of ckt#2	PLANNED	Requested	
433	RQ194845	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For General maintenace work and insulators cleaning works/FOR MEASUREMENT OF LINE IMPEDANCE	07/Nov/2024	08:00	07/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Requested	
434	RQ194571	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
435	RQ194558	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
436	RQ194560	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400KV Banla - Hamirpur TL for safety purpose as line is in Multicircuit Tower	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
437	RQ194559	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400KV Banla - Hamirpur TL for safety purpose as line is in Multicircuit Tower	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
438	RQ194844	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For General maintenace work and insulators cleaning works/FOR MEASUREMENT OF LINE IMPEDANCE	06/Nov/2024	08:00	06/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Requested	

439	RQ195299	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
440	RQ195300	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
441	RQ194569	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Nov/2024	09:00	05/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
442	RQ194847	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For General maintenance work and insulators cleaning works	05/Nov/2024	08:00	05/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
443	RQ194856	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For OPGW replacement works from TN-13 to TN-15	05/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
444	RQ194857	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For OPGW replacement works from TN-13 to TN-15	05/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
445	RQ194875	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Replacement Polluted insulator at Loc 80 and attending various shutdown nature defects	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
446	RQ194810	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	05/Nov/2024	08:00	07/Nov/2024	18:00	Non Auto of 400 KV Bhimmal-Kankrolli CKT	PLANNED	Requested
447	RQ194738	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Shutdown nature defect rectification	05/Nov/2024	08:00	05/Nov/2024	19:00		PLANNED	Requested
448	RQ194570	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Nov/2024	09:00	04/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
449	RQ194705	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1		D	For attending shutdown nature defects	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Requested
450	RQ194554	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	04/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
451	RQ194616	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	For AMP of Line Equipments	04/Nov/2024	09:00	04/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
452	RQ194829	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		C	For installation and testing of differential relay.	04/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested
453	RQ194555	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	04/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
454	RQ194846	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For General maintenance work and insulators cleaning works	04/Nov/2024	08:00	04/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
455	RQ194837	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	04/Nov/2024	07:00	07/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested
456	RQ194838	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	04/Nov/2024	07:00	07/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested
457	RQ194704	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABGARH(PG) (PG)		D	RELAY REPLACEMENT	02/Nov/2024	08:00	02/Nov/2024	18:00	RELAY REPLACEMENT	PLANNED	Requested
458	RQ194719	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
459	RQ194715	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
460	RQ195297	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	01/Nov/2024	09:00	02/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
461	RQ194773	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY & REACTOR BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Nov/2024	09:00	10/Nov/2024	18:00	Non switchable line reactor shall also be out of service and associated main and tie bay in the Dia shall remain open during the shutdown	PLANNED	Requested
462	RQ194775	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Nov/2024	09:00	10/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested
463	RQ195298	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	01/Nov/2024	09:00	02/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
464	RQ194828	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		C	For installation and testing of differential relay.	01/Nov/2024	09:00	02/Nov/2024	18:00		PLANNED	Requested

465	RQ194824	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work/Shutdown nature defects rectification	01/Nov/2024	08:00	10/Nov/2024	18:00	Non auto for 400 kv RAPPK-Kankroli, MOST URGENT	PLANNED	Requested		
466	RQ194860	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested		
467	RQ194861	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested		
468	RQ194862	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested		
469	RQ194863	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested		
470	RQ194864	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested		
471	RQ194703	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	RELAY REPLACEMENT	01/Nov/2024	08:00	01/Nov/2024	18:00	RELAY REPLACEMENT	PLANNED	Requested		
472	RQ194712	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested		
473	RQ194711	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested		
474	RQ194346	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda- Gonda TL	30/Nov/2024	09:00	30/Nov/2024	18:00		PLANNED	Requested		
475	RQ195786	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Disc Cleaning work	29/Nov/2024	10:30	30/Nov/2024	17:00	CKT-1 shall remain in service	PLANNED	Requested		
476	RQ195502	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	Erection of 63 MVAR Line Reactor Bushing and Re-jumpering. (Line S/D required.) Note:- Line charge on 30.11.24 at 17:00 Hrs with 63 MVAR.	27/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Requested		
477	RQ195785	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	Disc Cleaning work	26/Nov/2024	10:30	27/Nov/2024	17:00	CKT 2 shall remain in service	PLANNED	Requested		
478	RQ194644	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	Routine testing and line maintenance work >X*	26/Nov/2024	10:00	27/Nov/2024	18:00		PLANNED	Requested		
479	RQ194284	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	pre commissioning test of 50MVAR sarnath line reactor.	26/Nov/2024	09:00	27/Nov/2024	17:00		PLANNED	Requested		
480	RQ195458	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,SOLATOR,RELAYS ETC.	24/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Requested		
481	RQ195247	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	C	shutdown is required because of unavailability of tie bay with 400 kv main bus 1 and 400 kv main bus 2 will be in shutdown for maintenance purpose.	22/Nov/2024	09:00	22/Nov/2024	17:00		PLANNED	Requested		
482	RQ195255	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Breaker Overhauling	22/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested		
483	RQ194514	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SCADA System Upgradation work	22/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested		
484	RQ194305	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For preventive maintainance and testing of line alongwith other >X associated works	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Requested		
485	RQ195805	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	21/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Requested		
486	RQ194344	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda- Gonda TL	20/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested		
487	RQ194345	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda- Gonda TL	20/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested		
488	RQ194513	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SCADA System Upgradation work	20/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested		

489	RQ194471	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	400KV Agra South-Firozabad line	19/Nov/2024	10:00	21/Nov/2024	18:00		PLANNED	Requested
490	RQ194335	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Winter Preparedness	19/Nov/2024	08:30	19/Nov/2024	18:30	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	PLANNED	Requested
491	RQ194442	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UP)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* Shutdown of 400kv Alakhnanda-Muzaffarnagar line required for strenthning >X work on tower no 508 and jumper tightening <->&<->	19/Nov/2024	08:00	26/Nov/2024	17:00		PLANNED	Requested
492	RQ194643	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	S/D of 400 KV Mathura CKT-II line >X* Defective Polymer <->&<-> Replacement work	18/Nov/2024	10:00	20/Nov/2024	18:00		PLANNED	Requested
493	RQ195803	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	18/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Requested
494	RQ194334	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Winter Preparedness	18/Nov/2024	08:30	18/Nov/2024	18:30	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	PLANNED	Requested
495	RQ194441	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	for jumper tightening	14/Nov/2024	10:00	16/Nov/2024	18:00		PLANNED	Requested
496	RQ194283	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN OF 400 KV AZAMGARH-GORAKHPUR LINE FOR ROUTINE TESTING AND >X MAINTENANCE WORK.	13/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Requested
497	RQ194273	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kv Fatehabad -Firozab	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
498	RQ194493	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Nov/2024	10:00	12/Nov/2024	16:00		PLANNED	Requested
499	RQ194645	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	S/D of 400 KV Agra CKT-I line >X* Defective Polymer <->&<-> Replacement work	11/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Requested
500	RQ194440	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	jumper tightening of all tension tower	11/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Requested
501	RQ194501	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	For repairing and routine maintenance of 400 kv Pantograph isolator under A bus & C bus	08/Nov/2024	10:00	08/Nov/2024	16:00		PLANNED	Requested
502	RQ195373	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Line bay AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
503	RQ194490	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	07/Nov/2024	10:00	07/Nov/2024	16:00		PLANNED	Requested
504	RQ194270	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for suspension Polymer cleaning/replacement jumper tightening and other >X works	06/Nov/2024	10:00	08/Nov/2024	20:00		PLANNED	Requested
505	RQ195376	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	Line bay AMP and relay testing work	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Requested
506	RQ194497	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Routine Maintenance of line including jumper tightening, tree cutting removal of bird nest etc.	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
507	RQ194498	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	For Routine Maintenance of line including jumper tightening, tree cutting removal of bird nest etc.	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
508	RQ195256	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For preventive maintenance and testing of line alongwith other associated works	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
509	RQ195217	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impedance bus bar protection relay	05/Nov/2024	13:00	05/Nov/2024	16:00		PLANNED	Requested
510	RQ195492	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	Replacement of 50 MVAR Line Reactor to 63 MVAR Line Reactor for opening of Jumper and bushing. (Line S/D required.) Note :- Line charged on 08/11/24 at 17:00 Hrs. w/o Line Reactor.	05/Nov/2024	10:00	08/Nov/2024	17:00		PLANNED	Requested
511	RQ194495	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	COMMISSIONING OF low impedance bus bar protection relay	05/Nov/2024	09:00	05/Nov/2024	12:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Requested
512	RQ195457	OCC_224	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	03/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested
513	RQ195392	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	For Shut down nature defects	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Requested

514	RQ194342	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	Due to construction of 765 KV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 KV S/C (Quad) Mainpuri-Unnao TL and 400 KV D/C (Quad) Tanda- Gonda TL	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Requested
515	RQ194341	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	C	Due to construction of 765 KV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 KV S/C (Quad) Mainpuri-Unnao TL and 400 KV D/C (Quad) Tanda- Gonda TL	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Requested
516	RQ195391	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	For Shut down nature defects	28/Nov/2024	09:00	28/Nov/2024	18:00		PLANNED	Requested
517	RQ195460	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	28/Nov/2024	09:00	30/Nov/2024	18:00		PLANNED	Requested
518	RQ195081	OCC_224	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	28/Nov/2024	09:00	30/Nov/2024	17:00	APM of NJ-Rmp Ckt.-2 (GIS & Switchyard)	PLANNED	Requested
519	RQ195728	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	For AMP work and Relay Testing at Kotputli Substation	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
520	RQ195224	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Nov/2024	17:00	27/Nov/2024	23:00		PLANNED	Requested
521	RQ195727	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	For AMP work and Relay Testing at Kotputli Substation	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
522	RQ195223	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Nov/2024	17:00	26/Nov/2024	23:00		PLANNED	Requested
523	RQ195267	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested
524	RQ195080	OCC_224	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	25/Nov/2024	09:00	27/Nov/2024	17:00	APM of NJ-Rmp Ckt.-1 (GIS & Switchyard)	PLANNED	Requested
525	RQ195268	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested
526	RQ194458	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	* for jumper tightening	23/Nov/2024	10:00	25/Nov/2024	18:00		PLANNED	Requested
527	RQ195135	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested
528	RQ195409	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Diversion of line infringing with Prayagraj Inner ring road of NHAI	20/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
529	RQ194349	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	for jumper tightening	17/Nov/2024	10:00	19/Nov/2024	18:00		PLANNED	Requested
530	RQ195385	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	rectification of shutdown nature defects	15/Nov/2024	10:00	15/Nov/2024	18:00		PLANNED	Requested
531	RQ195408	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Line Terminal Equipment AMP	15/Nov/2024	10:00	15/Nov/2024	12:00		PLANNED	Requested
532	RQ194340	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Due to construction of 765 KV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 KV S/C (Quad) Mainpuri-Unnao TL and 400 KV D/C (Quad) Tanda- Gonda TL	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Requested
533	RQ195383	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	Amp of Line Bay	14/Nov/2024	10:00	14/Nov/2024	18:00		PLANNED	Requested
534	RQ195384	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	rectification of shutdown nature defects	14/Nov/2024	10:00	14/Nov/2024	18:00		PLANNED	Requested
535	RQ195407	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line Terminal Equipment AMP	13/Nov/2024	10:00	13/Nov/2024	12:00		PLANNED	Requested
536	RQ194658	OCC_224	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	TBC SAS INTEGRATION	13/Nov/2024	08:00	14/Nov/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested
537	RQ195382	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Amp of Line Bay	12/Nov/2024	10:00	12/Nov/2024	18:00		PLANNED	Requested
538	RQ195406	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	Line Terminal Equipment AMP Work	12/Nov/2024	10:00	12/Nov/2024	12:00		PLANNED	Requested
539	RQ195368	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested
540	RQ194904	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested

541	RQ195198	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipment & AMP of non-switchable line reactor at Kanpur	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
542	RQ195367	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
543	RQ194881	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
544	RQ194537	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	For Upgradation of busbar protection panel work at 400 KV S/S Sarojini Nagar, Lucknow	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
545	RQ195197	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP of line bay equipment at Kanpur	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
546	RQ194880	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	09/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Requested
547	RQ194343	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda- Gonda TL	09/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Requested
548	RQ195713	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
549	RQ194984	OCC_224	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	POWERGRID	D	Preventive Mtc. and Testing of Bay Equipments	08/Nov/2024	09:00	10/Nov/2024	18:00		PLANNED	Requested
550	RQ195134	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
551	RQ195719	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
552	RQ195461	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	07/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Requested
553	RQ195710	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGHARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
554	RQ195718	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
555	RQ195404	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For replacement of damaged polymer insulator at Loc 231 & 195	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
556	RQ195386	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	Line BAY AMP & tightening work.	04/Nov/2024	09:30	04/Nov/2024	17:30		PLANNED	Requested
557	RQ195095	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP of Tie-Bay-402 at Kanpur	04/Nov/2024	09:00	04/Nov/2024	13:00		PLANNED	Requested
558	RQ195379	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	TLM SHUTDOWN NATURE DEFFECT RECTIFICATION WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
559	RQ195717	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
560	RQ195707	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGHARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
561	RQ195397	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	LINE BAY & REACTOR AMP	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
562	RQ195084	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested
563	RQ195716	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested
564	RQ194987	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line Bay AMP & Tightening work at Fatehpur substation.	01/Nov/2024	09:00	01/Nov/2024	17:00		PLANNED	Requested
565	RQ194989	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Requested
566	RQ195360	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Nov/2024	08:00	30/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested

567	RQ195361	OCC_224	slccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Nov/2024	08:00	30/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
568	RQ195126	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
569	RQ195125	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
570	RQ195128	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
571	RQ195272	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Alongwith 50 MVAR lin reactor at Merta to QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	19/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested
572	RQ195136	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
573	RQ195226	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Nov/2024	17:00	18/Nov/2024	23:00		PLANNED	Requested
574	RQ195225	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Nov/2024	17:00	16/Nov/2024	23:00		PLANNED	Requested
575	RQ195271	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested
576	RQ195127	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested
577	RQ195266	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested
578	RQ195227	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Requested
579	RQ195263	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
580	RQ195132	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
581	RQ195228	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Requested
582	RQ195222	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Requested
583	RQ195130	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance and testing of bay equipments. at Both end.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
584	RQ195245	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	C	For Hight Raising work of EHV LILo line of 400 KV Kankani-Merta & 400 KV Kanakni-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	12/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
585	RQ195242	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	C	For Hight Raising work of EHV LILo line of 400 KV Kankani-Merta & 400 KV Kanakni-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	12/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
586	RQ195240	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Requested
587	RQ195133	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. And Half Yearly Maintenance work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
588	RQ195261	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	09/Nov/2024	17:30	09/Nov/2024	23:30		PLANNED	Requested
589	RQ195124	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry by AEN (T&C), Jhalawar.	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
590	RQ195265	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half yearly Maintenance and testing of equipments	08/Nov/2024	17:30	08/Nov/2024	23:30		PLANNED	Requested
591	RQ195264	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half yearly Maintenance and testing of equipments	07/Nov/2024	17:30	07/Nov/2024	23:30		PLANNED	Requested
592	RQ195262	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Half yearly Maintenance and testing of equipments	06/Nov/2024	17:30	06/Nov/2024	23:30		PLANNED	Requested

593	RQ195269	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
594	RQ195131	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 and on 07.11.2024 Annual maintenance and testing of Line/Bay equipments at Kawai end.	06/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
595	RQ195270	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
596	RQ195748	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
597	RQ194483	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
598	RQ194478	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested
599	RQ194477	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested
600	RQ195525	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested
601	RQ194476	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	23/Nov/2024	08:00	23/Nov/2024	17:00		PLANNED	Requested
602	RQ194469	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Requested
603	RQ195529	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
604	RQ194472	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 106 to 135.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
605	RQ195527	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Protection testing	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
606	RQ194473	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Protection testing	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
607	RQ194465	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
608	RQ194464	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	20/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
609	RQ194451	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOG(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested
610	RQ194448	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested
611	RQ194456	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	18/Nov/2024	08:00	19/Nov/2024	18:00	TL Dhuri	PLANNED	Requested
612	RQ194450	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	18/Nov/2024	08:00	26/Nov/2024	18:00	Except 24-11-2024	PLANNED	Requested
613	RQ194455	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N- 153 to 189.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested
614	RQ194460	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick kiln etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	18/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
615	RQ194443	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
616	RQ194430	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
617	RQ194429	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	11/Nov/2024	08:00	16/Nov/2024	18:00	Except 15-11-2024 Guru Nanak Dev Jayanti Holiday	PLANNED	Requested
618	RQ194433	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 153 to 189.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested

619	RQ194434	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Cleaning of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	11/Nov/2024	08:00	14/Nov/2024	18:00	TL Rajpura	PLANNED	Requested	
620	RQ194424	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
621	RQ194427	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- No.95 to 105.	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
622	RQ194422	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	06/Nov/2024	08:00	07/Nov/2024	17:00	Shutdown required of line, Line bay,Tie bay (BAY-415,414)	PLANNED	Requested	
623	RQ194419	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Protection testing	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Requested	
624	RQ195586	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Protection testing	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
625	RQ194413	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Requested	
626	RQ195575	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
627	RQ194417	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	04/Nov/2024	08:00	05/Nov/2024	18:00	Shutdown required of line, Line bay, Tie bay (BAY-418,417)	PLANNED	Requested	
628	RQ195584	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
629	RQ195574	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	04/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
630	RQ194412	OCC_224	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	04/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Requested	
631	RQ195699	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Half Yearly Mtc..	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
632	RQ195700	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(P5) (PG) CKT-1	POWERGRID, BBMB	D	To attend Hot Point	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
633	RQ195683	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Half Yearly Mtc..	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
634	RQ195596	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(P5) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy Mtc. of line	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
635	RQ195597	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(P5) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly Mtc.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
636	RQ194459	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* for jumper tightening	26/Nov/2024	10:00	28/Nov/2024	18:00		PLANNED	Requested	
637	RQ194647	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	C	S/D of 400 KV Agra CKT-II line >X* Defective Polymer <-> Replacement Work	23/Nov/2024	10:00	23/Nov/2024	18:00		PLANNED	Requested	
638	RQ195800	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	* S/D of 400 KV PGCL Line >X* For Defective Polymer <-> Replacement Work	21/Nov/2024	10:00	21/Nov/2024	17:00		PLANNED	Requested	
639	RQ194350	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	for jumper tightening	20/Nov/2024	10:00	22/Nov/2024	18:00		PLANNED	Requested	
640	RQ194967	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	For Upgradation of busbar protection panel work at 400 KV S/s Sarojini Nagar, Lucknow	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Requested	
641	RQ195712	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
642	RQ195813	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
643	RQ195706	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	D	Shutdown nature defect rectification	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested	
644	RQ195509	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	FOR TESTING WORK AND CHECKING OF LBB WIRING	01/Nov/2024	10:00	02/Nov/2024	18:00	Shutdown is required from 24.10.2024 to 25.10.2024 on daily basis.400KV Basti-Lucknow(PG) CKT-2 shutdown also required on 25.10.2024	PLANNED	Requested	

645	RQ195508	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	C	FOR TESTING WORK AND CHECKING OF LBB WIRING	01/Nov/2024	10:00	02/Nov/2024	18:00	Shutdown is required from 25.10.2024 to 26.10.2024 on daily basis 400KV Basti-Gorakhpur(PG) CKT-2 shutdown also required on 25.10.2024	PLANNED	Requested	
646	RQ194650	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID, PTCUL	D	Preventive maintenance of bay /line	26/Nov/2024	10:00	26/Nov/2024	15:00		PLANNED	Requested	
647	RQ195221	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
648	RQ195220	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Yearly maintenance and testing of equipments	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
649	RQ194651	OCC_224	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Preventive maintenance of bay /line	25/Nov/2024	10:00	25/Nov/2024	15:00		PLANNED	Requested	
650	RQ194500	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	For repairing and routine maintenance of 400 kV Pantograph Isolator under A Bus & C Bus	07/Nov/2024	10:00	07/Nov/2024	16:00		PLANNED	Requested	
651	RQ195163	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	25/Nov/2024	09:00	25/Nov/2024	17:00		PLANNED	Requested	
652	RQ195162	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	20/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested	
653	RQ194682	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	400KV CB Mtc. & Inspection	19/Nov/2024	14:00	19/Nov/2024	17:00		PLANNED	Requested	
654	RQ194681	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	400KV CB Mtc. & Inspection	19/Nov/2024	10:00	19/Nov/2024	13:00		PLANNED	Requested	
655	RQ195161	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Requested	
656	RQ195151	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantograph Isolators	14/Nov/2024	09:00	14/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Requested	
657	RQ195150	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantograph Isolators	13/Nov/2024	09:00	13/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Requested	
658	RQ195160	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	13/Nov/2024	09:00	13/Nov/2024	17:00		PLANNED	Requested	
659	RQ195149	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantograph Isolators	12/Nov/2024	09:00	12/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Requested	
660	RQ195148	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantograph Isolators	11/Nov/2024	09:00	11/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Requested	
661	RQ195159	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	11/Nov/2024	09:00	11/Nov/2024	17:00		PLANNED	Requested	
662	RQ194884	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08/Nov/2024	10:00	08/Nov/2024	18:00		PLANNED	Requested	
663	RQ195158	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Requested	
664	RQ194885	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	04/Nov/2024	10:00	04/Nov/2024	18:00		PLANNED	Requested	
665	RQ194985	OCC_224	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	C	For replacement of Line Jack Bus conductor, Line dropper conductor of all three phase at Barnauli substation.	25/Nov/2024	06:00	30/Nov/2024	17:30		PLANNED	Requested	
666	RQ195213	OCC_224	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	04/Nov/2024	09:00	04/Nov/2024	16:00		PLANNED	Requested	
667	RQ195390	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, P OWERGRID	D	To attend shutdown nature defects	22/Nov/2024	09:00	22/Nov/2024	18:00		PLANNED	Requested	
668	RQ195389	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK, P OWERGRID	D	To attend shutdown nature defects	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested	
669	RQ195388	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK, P OWERGRID	D	Shutdown nature defects rectification work	08/Nov/2024	09:00	08/Nov/2024	18:00		PLANNED	Requested	
670	RQ195387	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK, P OWERGRID	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Requested	
671	RQ195232	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly maintenance and testing of equipments	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
672	RQ195230	OCC_224	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly maintenance and testing of equipments	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	

673	RQ195450	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Safety Purpose of Auto Re-Close OFF Both side from KW - NJ -1	20/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Requested	
674	RQ195436	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	C	1) Replacement of damage disc Insulator strings, disc Insulators & tower fittings accessories in Y Phase at T 73. 2) Replacement of damage disc Insulators in R Phase at T 73. 1) Replacement of damage disc Insulator strings, disc Insulators & tower fittings accessories in Y Phase at T 73. 2) Replacement of damage disc Insulators in R	15/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested	
675	RQ195449	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of 199 nos trees below CKT- 1 & 2 and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 107 - 108.	15/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Requested	
676	RQ195701	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	For replacement of Main & Check Energy Meters	09/Nov/2024	10:00	09/Nov/2024	12:00	Other circuit shall always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Requested	
677	RQ195692	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	For replacement of Main & Check Energy Meters	09/Nov/2024	08:00	09/Nov/2024	10:00	Other circuit shall always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Requested	
678	RQ194903	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGTYL)-LUCKNOW(UP) (PGTYL) (PGTYL) CKT-1	UPPTCL,PGYTL	D	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	16/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Requested	
679	RQ194474	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGTYL) (PGTYL) CKT-1	UPPTCL,PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	14/Nov/2024	10:00	14/Nov/2024	16:00		PLANNED	Requested	
680	RQ194685	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R in Non-Auto mode required to facilitate aviation painting work on three towers in the Jammu area.	15/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Requested	
681	RQ194684	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R in Non-Auto mode required to facilitate aviation painting work on three towers in the Jammu area.	15/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Requested	
682	RQ195214	OCC_224	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	12/Nov/2024	09:00	12/Nov/2024	16:00		PLANNED	Requested	
683	RQ194683	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	(AMP) Defect rectification	11/Nov/2024	08:00	11/Nov/2024	20:00		PLANNED	Requested	
684	RQ194680	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-1	GPTL	D	(AMP) Defect rectification	08/Nov/2024	08:00	08/Nov/2024	20:00		PLANNED	Requested	
685	RQ195474	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1 Shutdown required for Rectification of Shutdown defects & Hardware Fittings Tightening	09/Nov/2024	08:00	10/Nov/2024	18:30		PLANNED	Requested	
686	RQ194687	OCC_224	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	C	NHAI Requested shutdown for shifting of 400 KV double circuit Kurukshetra Malerkotla line (between tower no. 359 to 362) to facilitate construction of Greenfield Delhi-Amritsar-Katra Expressway at ch 220+020	04/Nov/2024	08:30	20/Nov/2024	17:00		PLANNED	Requested	
687	RQ194688	OCC_224	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	C	NHAI Requested shutdown for shifting of 400 KV double circuit Kurukshetra Malerkotla line (between tower no. 359 to 362) to facilitate construction of Greenfield Delhi-Amritsar-Katra Expressway at ch 220+020	04/Nov/2024	08:30	20/Nov/2024	17:00		PLANNED	Requested	
688	RQ195290	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	
689	RQ195289	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	
690	RQ195292	OCC_224	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	

691	RQ194245	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(P5G)	PSPCL	D	Tightning the Jumper connected with bus bar 2 Jubricating the moving part of isolator connected with 400 kv bus bar 2	30/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Requested	
692	RQ195708	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(P5G)	PSPCL	D	Tightning the Jumper connected with bus bar 2 Jubricating the moving part of isolator connected with 400 kv bus bar 2	30/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	
693	RQ194237	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P5G)	PSPCL	D	Tightning the Jumper connected with bus bar 1 Jubricating the moving part of isolator connected with 400 kv bus bar 1	22/Nov/2024	10:00	22/Nov/2024	16:00		PLANNED	Requested	
694	RQ195517	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P5G)	PSPCL	D	Tightning the Jumper connected with bus bar 1 Jubricating the moving part of isolator connected with 400 kv bus bar 1	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
695	RQ195709	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
696	RQ194243	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
697	RQ195711	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
698	RQ194242	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
699	RQ194241	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Greasing of isolator (401 89A isolator, 401 CB 404 89 A isolator, 404 CB) associated with 400 kv bus bar no 1	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
700	RQ194238	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	25/Nov/2024	09:00	25/Nov/2024	18:00		PLANNED	Requested	
701	RQ194239	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
702	RQ194240	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R pannel	25/Nov/2024	08:00	25/Nov/2024	17:00		PLANNED	Requested	
703	RQ194236	OCC_224	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance of (407 89A isolator, 407 CB, 410 89 A isolator, 410 CB) Tightness of terminal connectors and cleaning of Marshalling boxes	21/Nov/2024	09:00	21/Nov/2024	17:00	TL dhuri	PLANNED	Requested	
704	RQ194235	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance of (409 89B isolator, 409 CB, 412 89B, 412 CB isolator) Tightness of terminal connectors and cleaning of Marshalling boxes	20/Nov/2024	08:00	20/Nov/2024	17:00	TL Dhuri	PLANNED	Requested	
705	RQ194234	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance of (403 89B isolator, 403 CB, 406 89 B isolator, 406 CB) Tightness of terminal connectors and cleaning of Marshalling boxes	19/Nov/2024	08:00	19/Nov/2024	18:00	TL Dhuri	PLANNED	Requested	
706	RQ194233	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R pannel.	18/Nov/2024	08:00	18/Nov/2024	18:00	TL Dhuri	PLANNED	Requested	
707	RQ195371	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	extension of new bus 2 of 400kv	07/Nov/2024	09:00	07/Nov/2024	17:00		PLANNED	Requested	
708	RQ195600	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	extension of bus bar	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
709	RQ195372	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	jackbus stringing above ict	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Requested	
710	RQ195602	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	jackbus string above ict	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
711	RQ194915	OCC_224	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For AMP work	28/Nov/2024	08:00	28/Nov/2024	20:00	FOR AMP WORK	PLANNED	Requested	
712	RQ194914	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For AMP work	27/Nov/2024	08:00	27/Nov/2024	20:00	FOR AMP WORK	PLANNED	Requested	
713	RQ194962	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar reg	24/Nov/2024	09:00	30/Nov/2024	20:00	shutdown shall be availed multiple times	PLANNED	Requested	
714	RQ194632	OCC_224	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	For AMP work	19/Nov/2024	10:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
715	RQ194908	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	AMP WORK	19/Nov/2024	09:00	19/Nov/2024	17:00		PLANNED	Requested	
716	RQ194928	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	For Bay Extension and LBB Testing	17/Nov/2024	17:00	18/Nov/2024	23:00		PLANNED	Requested	

717	RQ194961	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar reg	17/Nov/2024	09:00	23/Nov/2024	20:00	shutdown shall be availed multiple times	PLANNED	Requested
718	RQ194927	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	For Bay Extension and LBB Testing	15/Nov/2024	17:00	16/Nov/2024	23:00		PLANNED	Requested
719	RQ194938	OCC_224	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package and AMP Work	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Requested
720	RQ194926	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	For Bay Extension and LBB Testing	13/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Requested
721	RQ194937	OCC_224	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package and AMP Work	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Requested
722	RQ194931	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)		D	For AMP work	13/Nov/2024	09:00	13/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested
723	RQ194925	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	For Bay Extension and LBB Testing	11/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Requested
724	RQ194913	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	20:00	FOR AMP WORK	PLANNED	Requested
725	RQ194946	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	08/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Requested
726	RQ194958	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For AMP work	08/Nov/2024	09:00	08/Nov/2024	18:00		PLANNED	Requested
727	RQ194957	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of MCU	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Requested
728	RQ194948	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For AMP works	06/Nov/2024	15:00	10/Nov/2024	23:00		PLANNED	Requested
729	RQ194922	OCC_224	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For AMP work	06/Nov/2024	09:00	06/Nov/2024	18:00	For AMP work	PLANNED	Requested
730	RQ195342	OCC_224	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	05/Nov/2024	09:30	05/Nov/2024	17:00	Kindly approve.	PLANNED	Requested
731	RQ194921	OCC_224	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For AMP work	05/Nov/2024	09:00	05/Nov/2024	18:00	For AMP work	PLANNED	Requested
732	RQ194942	OCC_224	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2		C	For AMP work	05/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
733	RQ194941	OCC_224	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1		C	For AMP work	05/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
734	RQ194947	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For AMP works	01/Nov/2024	15:00	05/Nov/2024	23:00		PLANNED	Requested
735	RQ194945	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	07/Nov/2024	23:59		PLANNED	Requested
736	RQ194932	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	01/Nov/2024	09:00	01/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested
737	RQ194909	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	01/Nov/2024	08:00	02/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested
738	RQ195339	OCC_224	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kv GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Nov/2024	08:00	30/Nov/2024	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Requested
739	RQ194627	OCC_224	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Tightness of clamps	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
740	RQ194512	OCC_224	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	Line 2, Bus 1, Pantograph Isolator Alignment work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested
741	RQ195246	OCC_224	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	C	For routine testing and maintenance purpose of Bus	22/Nov/2024	09:00	22/Nov/2024	17:00		PLANNED	Requested
742	RQ194970	OCC_224	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	18/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Requested
743	RQ195500	OCC_224	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	Stringing of 220 kv Jack Bus Twin Moose Conductor of 500 MVA ICT-I & 315 MVA ICT-II.	11/Nov/2024	10:00	24/Nov/2024	17:00		PLANNED	Requested
744	RQ194969	OCC_224	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
745	RQ195797	OCC_224	slidcup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-2)	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
746	RQ195115	OCC_224	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	05/Nov/2024	10:00	05/Nov/2024	16:00		PLANNED	Requested
747	RQ194502	OCC_224	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kv Pantograph isolator under A bus	05/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested
748	RQ194504	OCC_224	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kv Pantograph isolator under A bus	05/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested
749	RQ194503	OCC_224	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For replacement of 400 kv B bus CVTs	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Requested
750	RQ194505	OCC_224	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For replacement of 400 kv B bus CVTs	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Requested
751	RQ194659	OCC_224	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	28/Nov/2024	08:00	28/Nov/2024	18:00	bus shutdown will be required	PLANNED	Requested
752	RQ194983	OCC_224	slidcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog	26/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Requested
753	RQ194982	OCC_224	slidcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Cleaning of BPI of 400 kv Bus-I to avoid unwanted tripping due to fog	19/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Requested
754	RQ195117	OCC_224	slidcdv_sd	BUS	400KV BUS 2 AT BARNOLI(DV)	DTL	D	For CB testing and other PMS work	19/Nov/2024	07:00	19/Nov/2024	17:30		PLANNED	Requested
755	RQ195116	OCC_224	slidcdv_sd	BUS	400KV BUS 1 AT BARNOLI(DV)	DTL	D	For CB testing and other PMS work	18/Nov/2024	07:00	18/Nov/2024	17:30		PLANNED	Requested

756	RQ195215	OCC_224	slcdv_sd	BUS	400KV BUS 1 AT BAWANAD(V)	DTL	D	Tan Delta testing of CB, CT & CVT	16/Nov/2024	08:00	16/Nov/2024	17:00		PLANNED	Requested	
757	RQ195438	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	25/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
758	RQ195437	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	21/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Requested	
759	RQ195426	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
760	RQ195425	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
761	RQ195735	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-2)	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
762	RQ195433	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWERGRID	D	For polymer insulator replacement work.	14/Nov/2024	09:30	15/Nov/2024	18:00		PLANNED	Requested	
763	RQ195734	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-1)	13/Nov/2024	08:00	14/Nov/2024	20:00		PLANNED	Requested	
764	RQ195432	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	For polymer insulator replacement work.	11/Nov/2024	09:30	12/Nov/2024	18:00		PLANNED	Requested	
765	RQ195731	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	08/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
766	RQ195730	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
767	RQ194894	OCC_224	slcds_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadi	23/Nov/2024	16:00	23/Nov/2024	23:00		PLANNED	Requested	
768	RQ194893	OCC_224	slcds_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadi	22/Nov/2024	16:00	22/Nov/2024	23:00		PLANNED	Requested	
769	RQ194890	OCC_224	slcds_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
770	RQ194889	OCC_224	slcds_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	
771	RQ194892	OCC_224	slcds_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Yearly maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
772	RQ195472	OCC_224	slcds_sd	BUS	400KV BUS 2 AT KALISINDH(RS)	RRVPNL	D	Annual Maintenance Work	15/Nov/2024	10:00	15/Nov/2024	19:00		PLANNED	Requested	
773	RQ195471	OCC_224	slcds_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual Maintenance Work	14/Nov/2024	10:00	14/Nov/2024	19:00		PLANNED	Requested	
774	RQ194891	OCC_224	slcds_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
775	RQ195275	OCC_224	slcds_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	C	Half yearly Maintenance and testing of equipments	12/Nov/2024	18:00	13/Nov/2024	05:00		PLANNED	Requested	
776	RQ195274	OCC_224	slcds_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	C	Half yearly Maintenance and testing of equipments	11/Nov/2024	18:00	12/Nov/2024	05:00		PLANNED	Requested	
777	RQ194895	OCC_224	slcds_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	C	Shifting of 400KV Main Bus-I CVT & Main Bus-I Isolator for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	07/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
778	RQ194896	OCC_224	slcds_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	C	Shifting of 400KV Main Bus-II CVT & Main Bus-II Isolator for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	04/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
779	RQ195782	OCC_224	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
780	RQ195781	OCC_224	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half yearly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
781	RQ195153	OCC_224	slcds_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	11/Nov/2024	09:00	14/Nov/2024	18:00	Along with 400KV ckt on daily basis	PLANNED	Requested	
782	RQ194540	OCC_224	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVUNL	D	COMMISSIONING OF low impedance bus bar protection relay	11/Nov/2024	08:00	11/Nov/2024	18:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Requested	
783	RQ194539	OCC_224	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVUNL	D	COMMISSIONING OF low impedance bus bar protection relay	09/Nov/2024	08:00	09/Nov/2024	18:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Requested	
784	RQ195218	OCC_224	slcdup_sd	BUS	400KV BUS 3 AT ANPARA_B(UPUN)	UPRVUNL	C	COMMISSIONING OF low impedance bus bar protection relay	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested	
785	RQ194693	OCC_224	slcds_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment(Testing of line CVT, BUS Isolator Alignment)	08/Nov/2024	08:00	08/Nov/2024	20:00		PLANNED	Requested	
786	RQ194692	OCC_224	slcds_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment(Testing of line CVT, BUS Isolator Alignment)	07/Nov/2024	08:00	07/Nov/2024	20:00		PLANNED	Requested	
787	RQ195562	OCC_224	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested	
788	RQ195561	OCC_224	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bay Extension Work	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Requested	
789	RQ195097	OCC_224	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	19/Nov/2024	09:00	19/Nov/2024	15:00		PLANNED	Requested	

790	RQ195098	OCC_224	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	12/Nov/2024	09:00	12/Nov/2024	15:00		PLANNED	Requested	
791	RQ195187	OCC_224	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	10/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Requested	
792	RQ195186	OCC_224	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
793	RQ195552	OCC_224	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	08/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Requested	
794	RQ195497	OCC_224	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	Replacement of 50 MVA Line Reactor to 63 MVA Line Reactor.	05/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Requested	
795	RQ194652	OCC_224	slcduk_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	29/Nov/2024	10:00	29/Nov/2024	15:00		PLANNED	Requested	
796	RQ195491	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWERGRID	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
797	RQ195511	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWERGRID	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
798	RQ195516	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
799	RQ195524	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	C	DIA SHALL REMAIN DURING THE WORK	24/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	
800	RQ195530	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR IN REACTOR BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	24/Nov/2024	08:00	30/Nov/2024	18:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Requested	
801	RQ195513	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested	
802	RQ195501	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	FOR CSD FINE TUNING WORK	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested	
803	RQ195495	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR CSD FINE TUNING WORK	15/Nov/2024	08:00	15/Nov/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED ON AND SWITCHED OFF DURING FINE TUNING WORK	PLANNED	Requested	
804	RQ195490	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	C	For dismantling of Reactor CB	15/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
805	RQ195486	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESHWAR(TH)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP.	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
806	RQ195510	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
807	RQ195512	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
808	RQ195519	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	For AMP work	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
809	RQ195494	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR CSD RE-COMMISSIONING WORK	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
810	RQ195493	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
811	RQ195518	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	CSD retrofitting and AMP Work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	

812	RQ195506	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	FOR CSD FINE TUNING WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
813	RQ195507	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	FOR CSD FINE TUNING WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
814	RQ195496	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from fondation 4. Foundation work 5.Shifting of new reactor on foundation 6.errection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous BASIS	01/Nov/2024	08:00	30/Nov/2024	18:00	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from fondation 4. Foundation work 5.Shifting of new reactor on foundation 6.errection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous BASIS	PLANNED	Requested	
815	RQ195751	OCC_224	cpcc1_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Requested	
816	RQ195085	OCC_224	slcdcs_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Nov/2024	09:00	25/Nov/2024	14:00		PLANNED	Requested	
817	RQ195088	OCC_224	slcdcs_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	18/Nov/2024	09:00	18/Nov/2024	15:00		PLANNED	Requested	
818	RQ195087	OCC_224	slcdcs_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
819	RQ195086	OCC_224	slcdcs_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
820	RQ195505	OCC_224	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	Protection Testing & Bay maintenance.	21/Nov/2024	10:00	22/Nov/2024	17:00		PLANNED	Requested	
821	RQ194267	OCC_224	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	21/Nov/2024	09:00	22/Nov/2024	20:00		PLANNED	Requested	
822	RQ194968	OCC_224	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	17/Nov/2024	09:00	17/Nov/2024	18:00		PLANNED	Requested	
823	RQ194368	OCC_224	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	17/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
824	RQ194515	OCC_224	stuup_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(U P)	UPPTCL	C	AT 400 KV SUBSTATION MURADNAGAR-II: Shutdown for 63 Mvar Bus Reactor for >X Routine Testing and preventive maintenance work	11/Nov/2024	09:08	11/Nov/2024	17:25		PLANNED	Requested	
825	RQ194535	OCC_224	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	C	For routine testing of relay and outdoor testing	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested	
826	RQ195219	OCC_224	slcdcp_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UP)	UPPTCL	C	To facilitate the shutdown of 400KV Transfer Bus at Anpara BTPS	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested	
827	RQ194268	OCC_224	slcdps_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Requested	
828	RQ194639	OCC_224	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(UP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(UP) AT 400 KV ANPARA(UP) (UPPTCL)	UPPTCL	C	For Replacement of Breaker	30/Nov/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
829	RQ195251	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling <-&-> other Preventive Maintenance works. >X* No supply affected as it will be running through 400KV	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Requested	
830	RQ194352	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling <-&-> other Preventive Maintenance works. >X* No supply affected as it will be running through 400KV	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Requested	

831	RQ195253	OCC_224	stuup_sd	BAY	407 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-2 AT ANPARA_D(UP)	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	21/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Requested	
832	RQ194355	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	20/Nov/2024	09:00	30/Nov/2024	17:30		PLANNED	Requested	
833	RQ195185	OCC_224	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	18/Nov/2024	09:30	18/Nov/2024	13:30		PLANNED	Requested	
834	RQ195254	OCC_224	stuup_sd	BAY	404 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-1 AT ANPARA_D(UP)	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	18/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Requested	
835	RQ194628	OCC_224	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	C	PM work and replacement of electromechanical relay	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
836	RQ194353	OCC_224	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	Planned Shutdown of 400 KV Bus Coupler Bay, For Upgradation of busbar protection panel work at 400 KV S/S Sarojini Nagar, Lucknow	11/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Requested	
837	RQ195252	OCC_224	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintainance and testing of line alongwith other >X associated works	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Requested	
838	RQ195770	OCC_224	spcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	For AMP work	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
839	RQ195769	OCC_224	spcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	For AMP work	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
840	RQ195144	OCC_224	slcds_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
841	RQ195145	OCC_224	slcds_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
842	RQ195146	OCC_224	slcds_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
843	RQ195143	OCC_224	slcds_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
844	RQ195147	OCC_224	slcds_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
845	RQ195155	OCC_224	slcds_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
846	RQ195154	OCC_224	slcds_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	

847	RQ195745	OCC_224	slidcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
848	RQ194311	OCC_224	slidcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Nov/2024	08:00	29/Nov/2024	17:00		PLANNED	Requested	
849	RQ194310	OCC_224	slidcps_sd	BAY	413 MAIN BAY - 400KV RAIPURA-DHURI (PS) CKT-2 AT RAIPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	26/Nov/2024	09:00	26/Nov/2024	17:00		PLANNED	Requested	
850	RQ194307	OCC_224	slidcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Requested	
851	RQ194304	OCC_224	slidcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested	
852	RQ194285	OCC_224	slidcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Nov/2024	08:00	16/Nov/2024	17:00		PLANNED	Requested	
853	RQ194277	OCC_224	slidcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT, CB related with associated bay	13/Nov/2024	08:00	13/Nov/2024	17:00		PLANNED	Requested	
854	RQ194276	OCC_224	slidcps_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT, CB related with associated bay	12/Nov/2024	08:00	12/Nov/2024	17:00		PLANNED	Requested	
855	RQ194275	OCC_224	slidcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11/Nov/2024	08:00	11/Nov/2024	17:00		PLANNED	Requested	
856	RQ194272	OCC_224	slidcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested	
857	RQ194274	OCC_224	slidcps_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT, CB related with associated bay	08/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Requested	
858	RQ194271	OCC_224	slidcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	06/Nov/2024	09:00	06/Nov/2024	17:00		PLANNED	Requested	
859	RQ195374	OCC_224	slidcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	jackbus stringing above ict	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Requested	
860	RQ195607	OCC_224	slidcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	jackbus stringing above ict	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
861	RQ194269	OCC_224	slidcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Requested	
862	RQ195565	OCC_224	slidcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	

863	RQ195611	OCC_224	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Requested	
864	RQ194312	OCC_224	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Requested	
865	RQ195612	OCC_224	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Requested	
866	RQ194313	OCC_224	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Requested	
867	RQ194660	OCC_224	singrauli_sd	BAY	421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	28/Nov/2024	08:00	28/Nov/2024	18:00	GT-07 BAY WILL BE CHANGED TO TBC BAY	PLANNED	Requested	
868	RQ195808	OCC_224	ntpcos_sd	BAY	403 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	18/Nov/2024	08:00	25/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Requested	
869	RQ195807	OCC_224	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	For OH of breakers through OEM	09/Nov/2024	08:00	16/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Requested	
870	RQ195806	OCC_224	ntpcos_sd	BAY	402 TIE BAY - 400/11 KV 600 MVA GT 1 AT RIHAND(NT) AND 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	01/Nov/2024	08:00	08/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Requested	
871	RQ195522	OCC_224	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
872	RQ194309	OCC_224	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	17:00		PLANNED	Requested	
873	RQ195818	OCC_224	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAULI(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWERGRID	C	for CB Retrofitment work	25/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	
874	RQ194308	OCC_224	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Requested	
875	RQ195521	OCC_224	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
876	RQ195633	OCC_224	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	21/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
877	RQ194306	OCC_224	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	20/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Requested	

878	RQ195817	OCC_224	cpcc_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWERGRID	C	for CB Retrofitment work	19/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Requested	
879	RQ195652	OCC_224	cpcc_sd	BAY	403 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	19/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Requested	
880	RQ194286	OCC_224	slcpcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	18/Nov/2024	08:00	19/Nov/2024	17:00		PLANNED	Requested	
881	RQ195749	OCC_224	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	बै उपकरणों को वार्षिक मटेनिंस	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
882	RQ195632	OCC_224	cpcc_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABGARH (PG) CKT-1 AT BALLABGARH(PG)	POWERGRID	C	CB overhauling work	17/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
883	RQ195811	OCC_224	cpcc_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	For Circuit Breaker retrofitment work	17/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
884	RQ195631	OCC_224	cpcc_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABGARH (PG) CKT-1 AND FUTURE AT BALLABGARH(PG)	POWERGRID	C	CB overhauling work	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
885	RQ195812	OCC_224	cpcc_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	D	REPLACEMENT OF 01 BAY CT IN ADD CAP 2019-24	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
886	RQ194282	OCC_224	slcpcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual maintenance and Protection testing of bay equipments.	13/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Requested	
887	RQ195816	OCC_224	cpcc_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	for CB Retrofitment work	13/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
888	RQ195651	OCC_224	cpcc_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
889	RQ195630	OCC_224	cpcc_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABGARH(PG) AT 400 KV BALLABGARH(PG) (POWERGRID)	POWERGRID	C	CB overhauling work	11/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
890	RQ195809	OCC_224	cpcc_sd	BAY	AWL3 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	Replacement of 03 no.s Bay CT under Add cap 2019-24	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
891	RQ195810	OCC_224	cpcc_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker retrofitment work	08/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Requested	
892	RQ195815	OCC_224	cpcc_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	For CB Retrofitment Work	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	

893	RQ195201	OCC_224	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
894	RQ195650	OCC_224	cpcc3_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
895	RQ195091	OCC_224	slcdv_sd	BAY	406 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AT BAMNOLI(DV)	POWERGRID	D	For CB testing and other PMS work	05/Nov/2024	08:00	05/Nov/2024	12:00		PLANNED	Requested	
896	RQ195743	OCC_224	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
897	RQ195200	OCC_224	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2I-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker from Bay-424. S/d of Bay-425 is also required together. During S/d ICT-1 shall remain charged from Main Bay-426	03/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
898	RQ194988	OCC_224	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	for CB Retrofittment work	01/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
899	RQ195649	OCC_224	cpcc3_sd	BAY	402 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
900	RQ195545	OCC_224	cpcc3_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSLS) (PBTSLS) AND FUTURE AT 400 KV BIKANER_2 (PBTSLS) (PBTSLS)	PBTSLS	C	Bay Extension Work	21/Nov/2024	17:00	25/Nov/2024	23:00		PLANNED	Requested	
901	RQ195544	OCC_224	cpcc3_sd	BAY	416 (SJVN CKT) MAIN BAY - 400 KV BIKANER_2 (PBTSLS) - BUS 1 (PBTSLS) AT 400 KV BIKANER_2 (PBTSLS)	PBTSLS	C	Bay Extension Work	21/Nov/2024	15:00	25/Nov/2024	23:00		PLANNED	Requested	
902	RQ195648	OCC_224	slcdv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	21/Nov/2024	10:00	21/Nov/2024	14:00	line remain in service	PLANNED	Requested	
903	RQ195644	OCC_224	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	19/Nov/2024	11:30	19/Nov/2024	14:30	line remain in service	PLANNED	Requested	
904	RQ195615	OCC_224	slcdv_sd	BAY	420-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	19/Nov/2024	07:00	19/Nov/2024	11:00	line remain in service	PLANNED	Requested	
905	RQ195642	OCC_224	slcdv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	18/Nov/2024	11:30	18/Nov/2024	14:30	line remain in service	PLANNED	Requested	
906	RQ195616	OCC_224	slcdv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	18/Nov/2024	07:00	18/Nov/2024	11:00	line remain in service	PLANNED	Requested	
907	RQ195645	OCC_224	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	16/Nov/2024	11:30	16/Nov/2024	14:30	line remain in service	PLANNED	Requested	

908	RQ195613	OCC_224	slcdv_sd	BAY	418-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	16/Nov/2024	07:00	16/Nov/2024	11:00	line remain in service	PLANNED	Requested	
909	RQ195643	OCC_224	slcdv_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	15/Nov/2024	11:30	15/Nov/2024	14:00	line remain in service	PLANNED	Requested	
910	RQ195614	OCC_224	slcdv_sd	BAY	417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	15/Nov/2024	07:00	15/Nov/2024	11:00	line remain in service	PLANNED	Requested	
911	RQ195589	OCC_224	slcdv_sd	BAY	415 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	14/Nov/2024	11:30	14/Nov/2024	14:00	line remain in service	PLANNED	Requested	
912	RQ195556	OCC_224	slcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	14/Nov/2024	07:00	14/Nov/2024	11:00	line remains charged through other breaker	PLANNED	Requested	
913	RQ195113	OCC_224	slcdv_sd	BAY	423 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	13/Nov/2024	08:00	13/Nov/2024	12:00		PLANNED	Requested	
914	RQ195103	OCC_224	slcdv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	12/Nov/2024	12:00	12/Nov/2024	17:00		PLANNED	Requested	
915	RQ195104	OCC_224	slcdv_sd	BAY	404 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	12/Nov/2024	08:00	12/Nov/2024	12:00		PLANNED	Requested	
916	RQ195105	OCC_224	slcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	11/Nov/2024	12:00	11/Nov/2024	17:00		PLANNED	Requested	
917	RQ195553	OCC_224	slcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	11/Nov/2024	11:30	11/Nov/2024	14:30	line remains charged through other breaker	PLANNED	Requested	
918	RQ195106	OCC_224	slcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	11/Nov/2024	08:00	11/Nov/2024	12:00		PLANNED	Requested	
919	RQ195557	OCC_224	slcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	11/Nov/2024	07:00	11/Nov/2024	11:00	line remains charged through other breaker	PLANNED	Requested	
920	RQ195591	OCC_224	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2024	11:30	08/Nov/2024	14:30	line remain in service	PLANNED	Requested	

921	RQ195593	OCC_224	slcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2024	07:00	08/Nov/2024	11:00	line remain in service	PLANNED	Requested	
922	RQ195102	OCC_224	slcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	07/Nov/2024	12:00	07/Nov/2024	17:00		PLANNED	Requested	
923	RQ195555	OCC_224	slcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	07/Nov/2024	11:00	07/Nov/2024	14:30	line remains charged through other breaker	PLANNED	Requested	
924	RQ195101	OCC_224	slcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	07/Nov/2024	08:00	07/Nov/2024	12:00		PLANNED	Requested	
925	RQ195595	OCC_224	slcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2024	07:00	07/Nov/2024	11:00	line remain in service	PLANNED	Requested	
926	RQ195100	OCC_224	slcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	06/Nov/2024	12:00	06/Nov/2024	17:00		PLANNED	Requested	
927	RQ195099	OCC_224	slcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	06/Nov/2024	08:00	06/Nov/2024	12:00		PLANNED	Requested	
928	RQ195092	OCC_224	slcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	05/Nov/2024	12:00	05/Nov/2024	17:00		PLANNED	Requested	
929	RQ195093	OCC_224	slcdv_sd	BAY	414 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Nov/2024	12:00	04/Nov/2024	17:00		PLANNED	Requested	
930	RQ195094	OCC_224	slcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Nov/2024	08:00	04/Nov/2024	12:00		PLANNED	Requested	
931	RQ194900	OCC_224	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	18/Nov/2024	08:00	19/Nov/2024	18:00	For Amp work	PLANNED	Requested	
932	RQ194899	OCC_224	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	14/Nov/2024	08:00	17/Nov/2024	18:00	For amp work	PLANNED	Requested	
933	RQ194898	OCC_224	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	13/Nov/2024	08:00	16/Nov/2024	18:00	For Amp work	PLANNED	Requested	
934	RQ194897	OCC_224	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	12/Nov/2024	08:00	15/Nov/2024	18:00	For AMP work	PLANNED	Requested	

935	RQ194888	OCC_224	stupu_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	11/Nov/2024	08:00	14/Nov/2024	18:00	For Amp Work	PLANNED	Requested	
936	RQ195142	OCC_224	slclrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
937	RQ195141	OCC_224	slclrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
938	RQ195744	OCC_224	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
939	RQ195757	OCC_224	bbmb_sd	BAY	X10 MAIN BAY - 50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB) AT BHIWANI(BB)	BBMB	D	बै उपकरणों की वारिक मेंटेनेंस (Shutdown on 400 KV Bhiwani-Rajpura line also requested on same day)	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
940	RQ195055	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	29/Nov/2024	17:00	30/Nov/2024	23:59		PLANNED	Requested	
941	RQ195057	OCC_224	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 2 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING, AMP works	29/Nov/2024	17:00	30/Nov/2024	23:59	FOR 400/33 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF coupling transformer SHALL BE DONE.	PLANNED	Requested	
942	RQ195350	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For AMP works.	28/Nov/2024	09:00	28/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
943	RQ195031	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	AMP WORK AT GIS MANESAR SS	28/Nov/2024	09:00	28/Nov/2024	18:00		PLANNED	Requested	
944	RQ195054	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	27/Nov/2024	17:00	28/Nov/2024	23:59		PLANNED	Requested	
945	RQ195056	OCC_224	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 1 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING, AMP works	27/Nov/2024	17:00	28/Nov/2024	23:59	FOR 400/33 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF coupling transformer SHALL BE DONE.	PLANNED	Requested	
946	RQ194516	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	AMP works	26/Nov/2024	10:00	26/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
947	RQ195347	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	AMP Work	26/Nov/2024	09:00	26/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
948	RQ195349	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	For AMP works.	26/Nov/2024	09:00	26/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
949	RQ195345	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	Internal inspection of ICT as per DGA committee recommendation	25/Nov/2024	09:30	30/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
950	RQ195053	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	24/Nov/2024	17:00	26/Nov/2024	23:59		PLANNED	Requested	
951	RQ195346	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Nov/2024	09:00	24/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
952	RQ195010	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	PRV Modification work (Cable Box)	22/Nov/2024	09:30	22/Nov/2024	14:30		PLANNED	Requested	
953	RQ195001	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	For AMP work	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
954	RQ195052	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	21/Nov/2024	17:00	23/Nov/2024	23:59		PLANNED	Requested	
955	RQ195030	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	AMP WORK AT GIS MANESAR SS	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested	
956	RQ195035	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)		D	For AMP work at Dwarka SS	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Requested	

957	RQ195046	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	20/Nov/2024	17:00	22/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Requested	
958	RQ195009	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For AMP work and PRV Modification work	19/Nov/2024	09:30	19/Nov/2024	19:30		PLANNED	Requested	
959	RQ195034	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	For AMP work at Dwarka SS	19/Nov/2024	09:00	19/Nov/2024	18:00		PLANNED	Requested	
960	RQ195045	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	18/Nov/2024	17:00	20/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Requested	
961	RQ195051	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Nov/2024	17:00	20/Nov/2024	23:59		PLANNED	Requested	
962	RQ195063	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORKS and other associated works	18/Nov/2024	17:00	18/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Requested	
963	RQ195002	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
964	RQ195062	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORKS and other associated works	17/Nov/2024	17:00	17/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Requested	
965	RQ195044	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	16/Nov/2024	17:00	18/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Requested	
966	RQ195022	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	15/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Requested	
967	RQ195050	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	15/Nov/2024	17:00	17/Nov/2024	23:59		PLANNED	Requested	
968	RQ195027	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	For AMP work	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Requested	
969	RQ194999	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)		D	For AMP work	15/Nov/2024	09:00	15/Nov/2024	20:00		PLANNED	Requested	
970	RQ195021	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Requested	
971	RQ195043	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	14/Nov/2024	17:00	16/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Requested	
972	RQ194991	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	AMP Work of equipment	14/Nov/2024	10:00	14/Nov/2024	18:00	AMP Work of equipment	PLANNED	Requested	
973	RQ195033	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)		D	For AMP work at Dwarka SS	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested	
974	RQ195020	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Requested	
975	RQ195019	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Requested	
976	RQ195049	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Requested	
977	RQ194520	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP works	12/Nov/2024	10:00	12/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
978	RQ194523	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	AMP works	12/Nov/2024	10:00	12/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
979	RQ194990	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220KV Y-Phase L.A compartment and AMP of equipment	12/Nov/2024	10:00	13/Nov/2024	20:00	SF6 Leakage arrest work in 220KV Y-Phase L.A compartment and AMP of equipment	PLANNED	Requested	
980	RQ194528	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		C	Overhauling of OLTC	12/Nov/2024	10:00	14/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	

981	RQ195008	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For AMP work and PRV Modification work	12/Nov/2024	09:30	12/Nov/2024	19:30		PLANNED	Requested	
982	RQ195032	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	For AMP work at Dwarka SS	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested	
983	RQ195061	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	AMP Work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
984	RQ195058	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	AMP	12/Nov/2024	07:00	12/Nov/2024	20:00		PLANNED	Requested	
985	RQ195018	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Requested	
986	RQ195011	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	AMP works	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested	
987	RQ195060	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Nov/2024	07:00	22/Nov/2024	20:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Requested	
988	RQ195017	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	10/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested	
989	RQ195048	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	09/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Requested	
990	RQ194525	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		D	AMP works	09/Nov/2024	10:00	09/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
991	RQ194519	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP works	08/Nov/2024	10:00	08/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
992	RQ194522	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	AMP works	07/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
993	RQ194524	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)		D	AMP works	07/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
994	RQ195047	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	06/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Requested	
995	RQ194526	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	AMP works	06/Nov/2024	10:00	06/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
996	RQ194527	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		C	Overhauling of OLTC	06/Nov/2024	10:00	08/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
997	RQ194529	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)		D	For AMP works of ICT-2 and modification of PRV & OSR logic.	06/Nov/2024	10:00	06/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
998	RQ195000	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)		D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
999	RQ195007	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABGARH(PG)		D	FOR MECHANICAL PROTECTION CABLE REPLACEMENT	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
1000	RQ194521	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	AMP works	05/Nov/2024	10:00	05/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
1001	RQ194997	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER &reactification of CoEAudit Point	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested	
1002	RQ195006	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABGARH(PG)		D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
1003	RQ194517	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)		D	AMP works	04/Nov/2024	10:00	04/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
1004	RQ194998	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	For replacement of 400/220/33kV existing BHEL bushings	04/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested	
1005	RQ195005	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABGARH(PG)		D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1006	RQ194518	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	Removal of By-Pass arrangement of 1ph Isolators and subsequent Charging of 1Ph Retrofitted isolators Under ADDCAP.	02/Nov/2024	10:00	02/Nov/2024	17:00	Under construction activity.kindly approve.	PLANNED	Requested	
1007	RQ194996	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Nov/2024	09:00	03/Nov/2024	18:00		PLANNED	Requested	
1008	RQ195059	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Nov/2024	07:00	09/Nov/2024	20:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Requested	
1009	RQ194266	OCC_224	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSCL	D	Maintenance of isolator 402 89B, 403 89A isolator and Tightning of clamps of 402 CT,403 CT & 402 CB	29/Nov/2024	09:00	29/Nov/2024	17:00		PLANNED	Requested	
1010	RQ195741	OCC_224	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSCL	D	Maintenance of isolator 402 89B, 403 89A isolator and Tightning of clamps of 402 CT,403 CT & 402 CB	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	

1011	RQ194265	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Body cleaning of Transformer body and Paint on HVWSS Pipes.	28/Nov/2024	09:00	28/Nov/2024	17:00		PLANNED	Requested	
1012	RQ195742	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Body cleaning of Transformer body and Paint on HVWSS Pipes.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
1013	RQ194264	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 403-89L Isolator HV LA & LV LA.	27/Nov/2024	09:00	27/Nov/2024	17:00		PLANNED	Requested	
1014	RQ195756	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 403-89L Isolator HV LA & LV LA.	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
1015	RQ194262	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1016	RQ195520	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1017	RQ194257	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Requested	
1018	RQ194254	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	PSTCL	D	periodically testing ,Tightning the jumper of Bushes,Cleaning Of Bushes,Cleaning and tightning the connection of Marshalling Box	14/Nov/2024	10:00	14/Nov/2024	16:00		PLANNED	Requested	
1019	RQ194255	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 411 89B,411 CB, 411CT, 412 CT and 412 89A Tightness of terminal connectors and cleaning of Marshalling boxes	14/Nov/2024	09:00	14/Nov/2024	17:00		PLANNED	Requested	
1020	RQ194252	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
1021	RQ194253	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
1022	RQ194251	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 406-89L Isolator, HV & LV LA,	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Requested	
1023	RQ194250	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection Testing	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
1024	RQ194247	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1025	RQ195563	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1026	RQ194249	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection testing	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1027	RQ195564	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection testing	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1028	RQ194246	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT ,CB related with associated bay & Cleaning of ICT, Porcelain part	03/Nov/2024	08:00	03/Nov/2024	17:00		PLANNED	Requested	
1029	RQ195558	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT ,CB related with associated bay & Cleaning of ICT, Porcelain part	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Requested	
1030	RQ194256	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	28/Nov/2024	10:00	28/Nov/2024	17:00		PLANNED	Requested	
1031	RQ194640	OCC_224	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	OH of Bus Isolator	28/Nov/2024	08:00	29/Nov/2024	18:00	continuous.Shut down could not availed due to shut down of transfer bus.	PLANNED	Requested	
1032	RQ194289	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Requested	
1033	RQ194291	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Requested	
1034	RQ194508	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradatation work	26/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
1035	RQ194290	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Nov/2024	10:00	25/Nov/2024	17:00		PLANNED	Requested	
1036	RQ194292	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Nov/2024	10:00	25/Nov/2024	17:00		PLANNED	Requested	
1037	RQ194509	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradatation work	24/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	

1038	RQ194530	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)	UPPTCL	D	AT 400KV SUBSTATION MURADNAGAR-II: Planned Shutdown of 240 MVA ICT-III >X for preventive maintenance work and routine testing	19/Nov/2024	09:03	19/Nov/2024	17:13		PLANNED	Requested
1039	RQ195250	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	For routine testing and maintenance of Bus bar protection relay of 220 kv main bus 1 and 220 kv main bus 2	19/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested
1040	RQ195249	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For routine testing and maintenance of Bus bar protection relay of 220 kv main bus 1 and 220 kv main bus 2	19/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested
1041	RQ195489	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	220 KV Jack Bus stringing of Twin Moose Conductor.	18/Nov/2024	10:00	24/Nov/2024	17:00		PLANNED	Requested
1042	RQ194263	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	for removing moisture from OLTC Divertor oil	18/Nov/2024	09:00	20/Nov/2024	20:00		PLANNED	Requested
1043	RQ194532	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	Tan delta testing of CTs of mentioned ICT will be done during this >X shutdown period.	17/Nov/2024	10:30	17/Nov/2024	15:30		PLANNED	Requested
1044	RQ195483	OCC_224	stuup_sd	TRANSFORMER	400/24 KV 750 MVA GT 2 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	16/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Requested
1045	RQ194901	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknwo	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Requested
1046	RQ194296	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	15/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Requested
1047	RQ194299	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	15/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Requested
1048	RQ194902	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknwo	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested
1049	RQ194365	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	14/Nov/2024	08:00	16/Nov/2024	18:00	Load shall be shift on 315 mva ict 1	PLANNED	Requested
1050	RQ194261	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	13/Nov/2024	09:00	14/Nov/2024	20:00		PLANNED	Requested
1051	RQ194259	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	13/Nov/2024	09:00	14/Nov/2024	20:00		PLANNED	Requested
1052	RQ194361	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1053	RQ194531	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(U P)	UPPTCL	D	AT 400 KV SUBSTATION MURADNAGAR-II: Shutdown for 315 MVA ICT-II for >X routine testing and opreventive maintenance work	12/Nov/2024	09:45	12/Nov/2024	17:56		PLANNED	Requested
1054	RQ195482	OCC_224	stuup_sd	TRANSFORMER	400/24 KV 750 MVA GT 1 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	12/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested
1055	RQ194280	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown is required for Tan Delta Testing of Bushings And Winding Of >X 500 MVA ICT I.	12/Nov/2024	09:00	13/Nov/2024	16:00		PLANNED	Requested
1056	RQ194281	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown is required for Tan Delta Testing of Bushings And Winding Of >X 500 MVA ICT I.	12/Nov/2024	09:00	13/Nov/2024	16:00		PLANNED	Requested
1057	RQ194360	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1058	RQ194294	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	11/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Requested
1059	RQ194295	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	11/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Requested
1060	RQ195488	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	220 KV Jack Bus stringing of Twin Moose Conductor.	11/Nov/2024	10:00	17/Nov/2024	17:00		PLANNED	Requested
1061	RQ194258	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	For Annual routine testing and Other works	11/Nov/2024	09:00	12/Nov/2024	20:00		PLANNED	Requested
1062	RQ194260	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	For Annual routine testing and Other works	11/Nov/2024	09:00	12/Nov/2024	20:00		PLANNED	Requested
1063	RQ194364	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	11/Nov/2024	08:00	13/Nov/2024	18:00	Load shall be shift on 315 mva ict 2	PLANNED	Requested
1064	RQ194359	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1065	RQ194533	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	Tan delta testing of CTs of mentioned ICT will be done during this >X shutdown period.	10/Nov/2024	10:30	10/Nov/2024	15:30		PLANNED	Requested
1066	RQ194287	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for retrofitting of numerical relay in place of >X non numerical relay in C-<-&<->R Panel of above I	09/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested
1067	RQ194288	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for retrofitting of numerical relay in place of >X non numerical relay in C-<-&<->R Panel of above I	09/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Requested

1068	RQ194301	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	08/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Requested
1069	RQ194298	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	08/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Requested
1070	RQ194358	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	07/Nov/2024	09:00	07/Nov/2024	17:30		PLANNED	Requested
1071	RQ194641	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus & C bus	06/Nov/2024	10:00	06/Nov/2024	16:00		PLANNED	Requested
1072	RQ194357	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	06/Nov/2024	09:00	06/Nov/2024	17:30		PLANNED	Requested
1073	RQ194534	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	Tandelta testing of mentioned ICT's CTs will be done during this >X shutdown period.be done during this shutdown period.	05/Nov/2024	10:30	05/Nov/2024	15:30		PLANNED	Requested
1074	RQ194297	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <[>&<] other >X Preventive Maintenance works.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Requested
1075	RQ194300	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <[>&<] other >X Preventive Maintenance works.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Requested
1076	RQ194642	OCC_224	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus & C bus	04/Nov/2024	10:00	05/Nov/2024	16:00		PLANNED	Requested
1077	RQ194654	OCC_224	slidcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	28/Nov/2024	10:00	28/Nov/2024	15:00		PLANNED	Requested
1078	RQ194653	OCC_224	slidcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	27/Nov/2024	10:00	27/Nov/2024	15:00		PLANNED	Requested
1079	RQ195551	OCC_224	spcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSLS)	PBTSLS	D	Bay Extension Work	26/Nov/2024	17:00	28/Nov/2024	23:00		PLANNED	Requested
1080	RQ195542	OCC_224	spcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSLS)	PBTSLS	D	For reolution of CCE Compliance points	07/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Requested
1081	RQ195549	OCC_224	spcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSLS)	PBTSLS	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested
1082	RQ195550	OCC_224	spcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSLS)	PBTSLS	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Requested
1083	RQ195548	OCC_224	spcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSLS)	PBTSLS	D	Bay Extension Work	01/Nov/2024	17:00	03/Nov/2024	23:00		PLANNED	Requested
1084	RQ194691	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Requested
1085	RQ195140	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	Annual Maintenance of transformer	22/Nov/2024	10:00	22/Nov/2024	17:00		PLANNED	Requested
1086	RQ194886	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out Annual Maintenance	21/Nov/2024	10:00	21/Nov/2024	20:00		PLANNED	Requested
1087	RQ195139	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	21/Nov/2024	10:00	21/Nov/2024	17:00		PLANNED	Requested
1088	RQ194689	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	18/Nov/2024	10:00	18/Nov/2024	17:00		PLANNED	Requested
1089	RQ194887	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To replace the BCU	18/Nov/2024	10:00	18/Nov/2024	18:00		PLANNED	Requested
1090	RQ194690	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	13/Nov/2024	10:00	13/Nov/2024	17:00		PLANNED	Requested
1091	RQ195122	OCC_224	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	Annual Maintinace	08/Nov/2024	10:30	08/Nov/2024	15:30		PLANNED	Requested
1092	RQ195216	OCC_224	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	C	Overhauling and essential works as per OEM Manual and recommendations (AS PER SCOPE OF WORK) after completion of 10 years life of SIEMENS make 315 MVA Power Transformers installed at 400 kV Substation, Bawana, DTL.	25/Nov/2024	09:00	05/Dec/2024	17:00		PLANNED	Requested
1093	RQ195653	OCC_224	slidcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	315 MVA ICT 3 annual LV testing and Circuit Breaker Timing and CRM testing for Bay No. 413	20/Nov/2024	10:00	20/Nov/2024	17:00	load managed on iCT-2 & 4	PLANNED	Requested
1094	RQ194686	OCC_224	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRANI(PATR)	PATRAN	D	AMP Work	25/Nov/2024	08:00	25/Nov/2024	20:00		PLANNED	Requested
1095	RQ195070	OCC_224	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR Oil Filtration work due to increase of internal gases	25/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested

1096	RQ195073	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Nov/2024	16:00	21/Nov/2024	23:00		PLANNED	Requested
1097	RQ195072	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	20/Nov/2024	16:00	20/Nov/2024	23:00		PLANNED	Requested
1098	RQ195076	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Nov/2024	16:00	19/Nov/2024	23:00		PLANNED	Requested
1099	RQ195473	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	D	Relay Testing	16/Nov/2024	10:00	16/Nov/2024	16:00		PLANNED	Requested
1100	RQ195077	OCC_224	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested
1101	RQ195078	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1102	RQ195067	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	12/Nov/2024	10:00	12/Nov/2024	17:00		PLANNED	Requested
1103	RQ195075	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1104	RQ195069	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1105	RQ195068	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1106	RQ195071	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1107	RQ195279	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Half yearly Maintenance and testing of equipments	05/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Requested
1108	RQ195278	OCC_224	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Half yearly Maintenance and testing of equipments	04/Nov/2024	17:00	04/Nov/2024	23:00		PLANNED	Requested
1109	RQ194981	OCC_224	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SIVNL	C	Annual Planned Maintenance of GIS Bay & Dehydration & Testing of 400/22KV Station Transformer.	20/Nov/2024	09:00	23/Nov/2024	17:00	APM of 400/22KV 25MVA Station Transformer	PLANNED	Requested
1110	RQ194657	OCC_224	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	18/Nov/2024	08:00	23/Nov/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested
1111	RQ194655	OCC_224	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	04/Nov/2024	08:00	09/Nov/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Requested
1112	RQ195211	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Requested
1113	RQ195758	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHAGARH(PG)	POWERGRID	D	Yearly maintenance of Bay Equipments	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1114	RQ195210	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested
1115	RQ194279	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	C	SHUT DOWN OF 315 MVA ICT-III FOR ROUTINE TESTING AND MAINTENANCE WORK.	11/Nov/2024	10:00	11/Nov/2024	18:00		PLANNED	Requested
1116	RQ194278	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	C	SHUT DOWN OF 315 MVA ICT-III FOR ROUTINE TESTING AND MAINTENANCE WORK.	11/Nov/2024	10:00	11/Nov/2024	18:00		PLANNED	Requested
1117	RQ195459	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHAHANPUR(PG)	POWERGRID	D	AMP Work	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested
1118	RQ195766	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1119	RQ195454	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	AMP Work	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Requested
1120	RQ195455	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works and LBB Retrofitment Work	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Requested
1121	RQ195759	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	POWERGRID	D	Yearly maintenance of Bay Equipments	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
1122	RQ195456	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works and LBB Retrofitment Work	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested
1123	RQ195760	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHAGARH(PG)	POWERGRID	D	Yearly maintenance of Bay Equipments	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
1124	RQ195765	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1125	RQ194394	OCC_224	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)), SRINAGAR(UK)(PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Testing of Line-2 Breaker, Isolator etc and Relay testing	17/Feb/2025	09:00	23/Feb/2025	18:00	Power Evacuation is routed through Ckt-1. No generation loss	PLANNED	Requested
1126	RQ194392	OCC_224	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)), SRINAGAR(UK)(PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Testing of Line-1 Breaker, Isolator etc and Relay testing	10/Feb/2025	08:00	16/Feb/2025	18:00	Power Evacuation is routed through Ckt-2. No generation loss	PLANNED	Requested
1127	RQ194562	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV)(HVPNL) CKT-2		D	AMP works	30/Nov/2024	09:00	30/Nov/2024	18:00	Kindly approve.	PLANNED	Requested

1128	RQ194789	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) CKT-1		D	TBC Bay Scheme Cheking	28/Nov/2024	09:00	30/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested
1129	RQ194594	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Line equipments AMP works.	27/Nov/2024	10:00	27/Nov/2024	16:00	Kindly approve.	PLANNED	Requested
1130	RQ194568	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	Line equipments AMP work.	27/Nov/2024	10:00	27/Nov/2024	14:00	Kindly approve.	PLANNED	Requested
1131	RQ194803	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	26/Nov/2024	08:00	26/Nov/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested
1132	RQ194791	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Scheme Cheking	25/Nov/2024	09:00	27/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested
1133	RQ194802	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	25/Nov/2024	08:00	25/Nov/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
1134	RQ194790	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	23/Nov/2024	09:00	24/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested
1135	RQ194567	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPURE(PDD) (PG) CKT-2		D	Line equipments AMP work.	22/Nov/2024	10:00	22/Nov/2024	13:00	Kindly approve.	PLANNED	Requested
1136	RQ194841	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	For Line equipment AMP work	22/Nov/2024	09:00	22/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Requested
1137	RQ194561	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1		D	AMP works	22/Nov/2024	08:00	22/Nov/2024	17:00	Kindly approve.	PLANNED	Requested
1138	RQ194787	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	21/Nov/2024	09:00	22/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested
1139	RQ194615	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	21/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1140	RQ195295	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	Shutdown required under ADD CAP works for rectification of defects of the line.	21/Nov/2024	09:00	21/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1141	RQ194614	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	Shut down is required for Line AMP works .	21/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1142	RQ195294	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	Shutdown required under ADD CAP works for rectification of defects of the line.	20/Nov/2024	09:00	20/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1143	RQ194621	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments at PDD Gladni end.	20/Nov/2024	09:00	20/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1144	RQ194696	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Requested
1145	RQ194695	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Requested
1146	RQ194694	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Requested
1147	RQ194613	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	19/Nov/2024	09:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1148	RQ194612	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	Shut down is required for Line AMP works .	19/Nov/2024	09:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1149	RQ195335	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For AMP of Line Equipments	18/Nov/2024	10:00	18/Nov/2024	14:00	Kindly approve.	PLANNED	Requested
1150	RQ194605	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2		D	Line equipments AMP works.	18/Nov/2024	10:00	18/Nov/2024	15:00	Kindly approve.	PLANNED	Requested
1151	RQ194788	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	18/Nov/2024	09:00	20/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested
1152	RQ194620	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For AMP of Line Equipments at PDD Gladni end.	18/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1153	RQ195334	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	16/Nov/2024	10:00	16/Nov/2024	14:00	Kindly approve.	PLANNED	Requested
1154	RQ194604	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-1		D	Line equipments AMP works.	16/Nov/2024	10:00	16/Nov/2024	15:00	Kindly approve.	PLANNED	Requested
1155	RQ194735	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Nov/2024	09:00	25/Nov/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Requested

1156	RQ194734	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Nov/2024	09:00	25/Nov/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Requested	
1157	RQ194786	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Scheme Cheking	15/Nov/2024	09:00	17/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Requested	
1158	RQ194586	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK AND TLM WORK.	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1159	RQ194587	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-2 FOR TLM WORKS	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1160	RQ194868	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2		D	For OPGW rectification/replacement works on high losses spans	15/Nov/2024	08:00	22/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
1161	RQ194867	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1		D	For OPGW rectification/replacement works on high losses spans	15/Nov/2024	08:00	22/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
1162	RQ195333	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	For AMP of Line Equipments	14/Nov/2024	10:00	14/Nov/2024	14:00	Kindly approve.	PLANNED	Requested	
1163	RQ194603	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-1		D	Line equipments AMP works.	14/Nov/2024	10:00	14/Nov/2024	15:00	Kindly approve.	PLANNED	Requested	
1164	RQ194701	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	For attending shutdown nature defects	14/Nov/2024	09:00	14/Nov/2024	18:00	FGPP-Samaypur ckt 1 Non Auto mode during S/D of ckt2	PLANNED	Requested	
1165	RQ194611	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1166	RQ194610	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	Shut down is required for Line AMP works .	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1167	RQ194619	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	For AMP of Line Equipments at PDD Gladni end.	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1168	RQ195332	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	13/Nov/2024	10:00	13/Nov/2024	14:00	Kindly approve.	PLANNED	Requested	
1169	RQ195327	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 13.10.2024	13/Nov/2024	08:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1170	RQ194702	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1		D	For attending shutdown nature defects	12/Nov/2024	09:00	12/Nov/2024	18:00	FGPP-SEC 58 ckt 2 & SEC 58 to Samaypur ckt 2 Non Auto mode during S/D of Ckt 1	PLANNED	Requested	
1171	RQ194609	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1172	RQ194618	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNA(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1173	RQ194608	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	Shut down is required for Line AMP works .	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1174	RQ195326	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 11.10.2024	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1175	RQ195314	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme.	10/Nov/2024	07:00	25/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1176	RQ195313	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme.	10/Nov/2024	07:00	25/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1177	RQ194593	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Line equipments AMP works.	08/Nov/2024	10:00	08/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
1178	RQ194617	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	08/Nov/2024	09:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1179	RQ195325	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-PATIALA(PG) (PSTCL) CKT-2		D	S/D Required for line equipments AMP work and Bay AMP work	07/Nov/2024	09:30	07/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
1180	RQ194747	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Shutdown nature defects rectification and Line bay AMP	07/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
1181	RQ194771	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1		D	AMP WORK AT GIS MANESAR SS	06/Nov/2024	10:00	06/Nov/2024	17:00	AMP WORK AT GIS MANESAR SS	PLANNED	Requested	

1182	RQ195324	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P5)-PATIALA(PG) (PSTCL) CKT-1		D	S/D Required for line equipments AMP work and Bay AMP work	06/Nov/2024	09:30	06/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
1183	RQ194804	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	Amp of Line Bay	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Requested	
1184	RQ194746	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Shutdown nature defects rectification and Line bay AMP	06/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PLANNED	Requested	
1185	RQ195323	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P5) (PSTCL) CKT-2		D	S/D Required for line equipments AMP work and Bay AMP work	05/Nov/2024	09:30	05/Nov/2024	16:00	Kindly approve.	PLANNED	Requested	
1186	RQ194806	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	Amp of Line Bay	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested	
1187	RQ194602	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(P5) (PG) CKT-1		D	Line equipments AMP works.	04/Nov/2024	10:00	04/Nov/2024	12:30	Kindly approve.	PLANNED	Requested	
1188	RQ194805	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	Amp of Line Bay	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Requested	
1189	RQ194748	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Shutdown nature defects rectification and Line bay AMP	04/Nov/2024	08:00	04/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Requested	
1190	RQ194580	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	03/Nov/2024	10:00	07/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1191	RQ194588	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1		D	For AMP work and Relay teting	02/Nov/2024	09:00	02/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
1192	RQ194759	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1193	RQ194756	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1194	RQ194758	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1195	RQ194757	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1196	RQ194761	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1197	RQ194760	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Requested	
1198	RQ194579	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Nov/2024	10:00	05/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1199	RQ194601	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2		D	Line equipments AMP works.	01/Nov/2024	10:00	01/Nov/2024	12:30	Kindly approve.	PLANNED	Requested	
1200	RQ194823	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1201	RQ194822	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1202	RQ194821	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1203	RQ194589	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASUL(NH)-JESSORE(HP) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Nov/2024	08:00	01/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	

1204	RQ195329	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 220 kv Mahalkalan-2	01/Nov/2024	08:00	01/Nov/2024	18:00	Kindly approve.	PLANNED	Requested
1205	RQ195752	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
1206	RQ194485	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
1207	RQ195721	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Maintenance of Transmission Line	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested
1208	RQ194481	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 1 to 20	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
1209	RQ194482	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
1210	RQ194454	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N- 242 TO 250	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested
1211	RQ194457	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	18/Nov/2024	08:00	18/Nov/2024	18:00	TL ropar	PLANNED	Requested
1212	RQ195624	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1213	RQ194439	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 242 TO 250	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1214	RQ194435	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1215	RQ194432	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1216	RQ194425	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1217	RQ195625	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1218	RQ195610	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Mtc. of Line	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
1219	RQ194416	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Requested
1220	RQ195578	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
1221	RQ195715	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV)(BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
1222	RQ195667	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV)(BBMB) CKT-2	BBMB	D	Half yearly Mtc.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested
1223	RQ195720	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA(PSTCL)-LEHRAMOHABBAT(PSTCL) CKT-1	BBMB	D	Maintenance of Transmission Line	26/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
1224	RQ195628	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(JAMALPUR)(BB) CKT-1	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard & Pre-winter Half Yearly mtc of transmission line	23/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested
1225	RQ195722	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS)(BB) CKT-1	BBMB	D	Annual mtc.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
1226	RQ195690	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI(BB) CKT-3	BBMB	D	Pre Foggy Mtc. of line	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
1227	RQ195569	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE(BB) CKT-2	BBMB	D	Yearly Maintenance	21/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
1228	RQ195239	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS)(BB) CKT-2	BBMB	D	For Line patroing & Tree trimming	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1229	RQ194466	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PSTCL) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested

1230	RQ194468	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N- 70 TO 90	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1231	RQ195689	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested
1232	RQ195714	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested
1233	RQ195688	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
1234	RQ195581	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre Foggy Mtc. of line	19/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1235	RQ195238	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patroing & Tree trimming	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
1236	RQ194462	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 58 TO 70	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
1237	RQ195568	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Maintenance	18/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested
1238	RQ195666	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly Mtc.	17/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Requested
1239	RQ194447	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 191/1 to 191/13.	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested
1240	RQ195705	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre foggy Mtc of line	16/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Requested
1241	RQ195629	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard & Pre-winter Half Yearly mtc of transmission line	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1242	RQ195626	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested
1243	RQ194444	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 168 to 191.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
1244	RQ194446	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N- 45 TO 58	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested
1245	RQ195677	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1246	RQ194438	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 131 to 167.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1247	RQ195609	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Line	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1248	RQ195567	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Maintenance	12/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1249	RQ195676	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1250	RQ194436	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 106 to 130.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1251	RQ194437	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N-38 TO 45	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1252	RQ195606	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(H VJ) (BB) CKT-2	BBMB	D	बे उपकरणों की वार्षिक मेटेनिस	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested
1253	RQ195678	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1254	RQ194431	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 105.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1255	RQ195583	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	बे उपकरणों की वार्षिक मेटेनिस	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1256	RQ194428	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 90.	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
1257	RQ195668	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	बे उपकरणों की वार्षिक मेटेनिस	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested
1258	RQ194426	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 78 to 85.	08/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Requested

1259	RQ195582	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	बे उपकरणों की वार्षिक मटेनिन्स	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1260	RQ195605	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	बे उपकरणों की वार्षिक मटेनिन्स	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1261	RQ195608	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1262	RQ195627	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1263	RQ194423	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 77.	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
1264	RQ194421	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 54 to 70.	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Requested
1265	RQ195566	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Maintenance	05/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested
1266	RQ195580	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क की सफाई के लिए	05/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested
1267	RQ195585	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 33 to 53.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
1268	RQ194418	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 33 to 53.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Requested
1269	RQ195604	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	बे उपकरणों की वार्षिक मटेनिन्स	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
1270	RQ194414	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 32.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Requested
1271	RQ194415	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 22 TO 38	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Requested
1272	RQ195570	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre Winter half Yearly Mtc. of transmission Line	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested
1273	RQ195576	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 32.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
1274	RQ195577	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 22 TO 38	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
1275	RQ195572	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	बे उपकरणों की वार्षिक मटेनिन्स	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested
1276	RQ194314	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 1 to 15.	02/Nov/2024	10:00	02/Nov/2024	17:00		PLANNED	Requested
1277	RQ195573	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 1 to 15.	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Requested
1278	RQ194488	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 1 to 20	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Requested
1279	RQ195571	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 1 to 20	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Requested
1280	RQ195729	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Pre Foggy Mtc. of line	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested
1281	RQ195635	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested
1282	RQ195634	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested
1283	RQ195603	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIRI(HV) (HVPNL) CKT-1	HVPNL	D	बे उपकरणों की वार्षिक मटेनिन्स	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested
1284	RQ195636	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested
1285	RQ195637	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested
1286	RQ195536	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested

1287	RQ195535	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
1288	RQ195579	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1289	RQ195726	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
1290	RQ195725	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1291	RQ195234	OCC_224	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work	23/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Requested	
1292	RQ195724	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
1293	RQ195723	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1294	RQ195244	OCC_224	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Dismantling of old Circuit breaker(ELF SL4-1 air pressure) and Erection of New CB (220 KV Bus coupler provision not available)	05/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
1295	RQ195533	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension Work	24/Nov/2024	19:00	25/Nov/2024	23:00		PLANNED	Requested	
1296	RQ195411	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	24/Nov/2024	09:00	24/Nov/2024	17:00		PLANNED	Requested	
1297	RQ195412	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	23/Nov/2024	09:00	23/Nov/2024	17:00		PLANNED	Requested	
1298	RQ195208	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	Diversion work of 220KV Unchahar-Kanpur circuit 1 for NHAI Raebareli-Prayagraj bypass road crossing	21/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	
1299	RQ195364	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	AMP works	20/Nov/2024	09:30	20/Nov/2024	17:30		PLANNED	Requested	
1300	RQ194449	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)-UNCHAHAR(NT) (UP) CKT-1	UPPTCL	C	* Planned Shutdown for NHAI Diversion from Date- 13.10.2024 to 27.10.2024 >X* 18.09.2024 13:25:05 INDIA (11007362)	15/Nov/2024	08:00	27/Nov/2024	05:00		PLANNED	Requested	
1301	RQ195378	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	Line bay AMP and relay testing work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
1302	RQ195377	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
1303	RQ194302	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{-&-> other >X Preventive Maintenance works.	10/Nov/2024	08:00	10/Nov/2024	17:00		PLANNED	Requested	
1304	RQ194303	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{-&-> other >X Preventive Maintenance works.	10/Nov/2024	08:00	10/Nov/2024	17:00		PLANNED	Requested	
1305	RQ194487	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING/HEIGHT RAISING OF SLD OF 220 KV UNCHAHAR(NTP)	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1306	RQ194445	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)-UNCHAHAR(NT) (UP) CKT-1	UPPTCL	C	S/D of 220KV Unchahar-Malwan LINE on continuous basis for Height >X raising at Tower Loc no. 137/0 to 139/0.	02/Nov/2024	08:00	15/Nov/2024	05:00		PLANNED	Requested	
1307	RQ194980	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	S/D OF 220KV UNCHAHAR-FATEHPUR LINE on continuous basis for Height >X Raising at Tower Loc no. 137/0 to 139/0.	02/Nov/2024	08:00	15/Nov/2024	05:00		PLANNED	Requested	
1308	RQ195534	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_A(MPLUS)-BIKANER_2 (PBTSLS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension Work	21/Nov/2024	19:00	23/Nov/2024	23:00		PLANNED	Requested	
1309	RQ195207	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	C	Diversion work of 220KV Unchahar-Kanpur circuit 1 for NHAI Raebareli-Prayagraj bypass road crossing	21/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Requested	

1310	RQ195366	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	S/D RECTIFICATION WORKS	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
1311	RQ195114	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP of line bay equipment	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
1312	RQ194486	OCC_224	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING/HEIGHT RAISING OF SLD OF 220 KV UNCHAHAR(NTP	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1313	RQ194646	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continuous basis for rectification of damaged T.No. 140 at Bijlimahadev (Destringing of CKT 2B (220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1 from damaged T.No. 140) W.e.f 19/11/2024 09:00 hrs to 16/12/2024 18:00 hrs.	19/Nov/2024	09:00	16/Dec/2024	18:00	Shutdown required on continuous basis and the generation schedule of ADHPL during this shutdown period is evacuated through 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 & Power of Phozal HPPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 to 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested	
1314	RQ194626	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kV electrical equipments of switchyard, 11kV electrical equipments of Generators installed in 220kV Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kV switchyard before snow season.	16/Nov/2024	09:00	18/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Requested	
1315	RQ194649	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Periodic testing & maintenance	14/Nov/2024	09:00	14/Nov/2024	22:00	Substation will be remain connected to 220 KV Grid Through bay 205 (Phozal-Nalagarh line)	PLANNED	Requested	
1316	RQ194538	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continuous basis for rectification of damaged T.No. 140 at Bijlimahadev (Shifting of conductors of CKT 1 from damaged T.No. 140 to ERS Tower) W.e.f 14/11/2024 to 15/11/2024 and also maintenance of 220kV Switchyard before snow season.	14/Nov/2024	09:00	15/Nov/2024	18:00	Shutdown required on continuous basis from 14-11-2024 09:00 hrs to 15-11-2024 18:00 hrs. Possibly the generation schedule of ADHPL during this shutdown period is evacuated from 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 to 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1 & Power of Phozal HPPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Requested	
1317	RQ194648	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Periodic testing & maintenance	12/Nov/2024	09:00	12/Nov/2024	22:00	Substation will be remain connected to 220 KV Grid Through bay 201 (Phozal-ADHPL line)	PLANNED	Requested	

1318	RQ194536	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kV electrical equipments of switchyard, 11kV electrical equipments of Generators installed in 220kV Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kV switchyard before snow season.	04/Nov/2024	09:00	13/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Requested	
1319	RQ194629	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kV electrical equipments of switchyard, 11kV electrical equipments of Generators installed in 220kV Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kV switchyard before snow season.	04/Nov/2024	09:00	18/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Requested	
1320	RQ195477	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Requested	
1321	RQ195475	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Requested	
1322	RQ195476	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Requested	
1323	RQ195532	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1	SERENTICA_RI4PL_BIK2	D	Bay Extension Work	16/Nov/2024	19:00	20/Nov/2024	23:00		PLANNED	Requested	
1324	RQ195531	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCP_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	JUNIPER_NEPL	D	Bay Extension Work	16/Nov/2024	19:00	20/Nov/2024	23:00		PLANNED	Requested	
1325	RQ194499	OCC_224	stsup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	C	For height raising work of above said line	15/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Requested	
1326	RQ195229	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half yearly Maintenance	14/Nov/2024	10:00	14/Nov/2024	15:00		PLANNED	Requested	
1327	RQ195243	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	For Half Yearly Maintenance	14/Nov/2024	09:00	14/Nov/2024	15:00		PLANNED	Requested	
1328	RQ195199	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1329	RQ195231	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1330	RQ195233	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1331	RQ195205	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur circuit 3 for NHAI Raebareli-Prayagraj bypass road crossing.	11/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
1332	RQ195206	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur circuit 4 for NHAI Raebareli-Prayagraj bypass road crossing.	11/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
1333	RQ195403	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	C	NHAI Line Diversion work	10/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Requested	
1334	RQ195485	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Requested	
1335	RQ195484	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Requested	
1336	RQ195121	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
1337	RQ195237	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Half yearly Maintenance	08/Nov/2024	10:00	08/Nov/2024	15:00		PLANNED	Requested	

1338	RQ195365	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	AMP Work	08/Nov/2024	08:00	08/Nov/2024	18:00	S/D RECTIFICATION WORKS	PLANNED	Requested	
1339	RQ195119	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Requested	
1340	RQ195236	OCC_224	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half yearly Maintenance	07/Nov/2024	10:00	07/Nov/2024	15:00		PLANNED	Requested	
1341	RQ195111	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Requested	
1342	RQ195112	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Requested	
1343	RQ195109	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Nov/2024	09:00	05/Nov/2024	14:00		PLANNED	Requested	
1344	RQ195110	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Nov/2024	09:00	05/Nov/2024	14:00		PLANNED	Requested	
1345	RQ195400	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	LBB Retrofitment work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1346	RQ195399	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	LBB Retrofitment work	02/Nov/2024	09:00	02/Nov/2024	18:00		PLANNED	Requested	
1347	RQ194677	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	LBB Retrofitment work	01/Nov/2024	09:00	01/Nov/2024	18:00		PLANNED	Requested	
1348	RQ195405	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP Works	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Requested	
1349	RQ195691	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	बे उपकरणों की वार्षिक मंटेनेन्स	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Requested	
1350	RQ195235	OCC_224	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID, RRPVNL	D	For quarterly maintenance work of whole grid sub-station	10/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Requested	
1351	RQ195362	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	C	" Shutdown is required to carryout stringing of 2nd circuit Dulhasti-Kishenpur line in the span of 348/0 to 349/0."	01/Nov/2024	08:00	11/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1352	RQ194398	OCC_224	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP)) - BUS 1	SINGOLI(LTUHP)	D	Annual maintenance of Bus-1 & Bus Coupler	24/Feb/2025	09:00	27/Feb/2025	18:00	Power Evacuation is routed through Bus-2. No generation loss	PLANNED	Requested	
1353	RQ194956	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP works	29/Nov/2024	15:00	30/Nov/2024	23:00		PLANNED	Requested	
1354	RQ194955	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP works	27/Nov/2024	15:00	28/Nov/2024	23:00		PLANNED	Requested	
1355	RQ194965	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP AND ASSOCIATED WORK	25/Nov/2024	17:00	25/Nov/2024	23:59	SD need last month of OCT	PLANNED	Requested	
1356	RQ194966	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP AND ASSOCIATED WORK	25/Nov/2024	17:00	25/Nov/2024	23:59	SD need last month of OCT	PLANNED	Requested	
1357	RQ194954	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For AMP works	25/Nov/2024	15:00	26/Nov/2024	23:00		PLANNED	Requested	
1358	RQ194633	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)		D	For AMP work	25/Nov/2024	10:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1359	RQ194964	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP AND ASSOCIATED WORK	23/Nov/2024	17:00	23/Nov/2024	23:59	SD need last month of OCT	PLANNED	Requested	
1360	RQ194953	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP works	23/Nov/2024	15:00	24/Nov/2024	23:00		PLANNED	Requested	
1361	RQ194952	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP works	21/Nov/2024	15:00	22/Nov/2024	23:00		PLANNED	Requested	
1362	RQ194963	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP AND ASSOCIATED WORK	20/Nov/2024	17:00	20/Nov/2024	23:59	SD need last month of OCT	PLANNED	Requested	
1363	RQ194951	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP works	19/Nov/2024	15:00	20/Nov/2024	23:00		PLANNED	Requested	
1364	RQ194905	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220KV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with requested transmission lines.	PLANNED	Requested	
1365	RQ194635	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	18/Nov/2024	09:30	23/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1366	RQ194930	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		D	For AMP work	13/Nov/2024	09:00	13/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested	
1367	RQ194960	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	FOR BUS EXTENSION	13/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Requested	
1368	RQ195338	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	13/Nov/2024	08:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1369	RQ194936	OCC_224	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For interlock checking work in SS-101 Package	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Requested	

1370	RQ194631	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		C	AMP works	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1371	RQ194935	OCC_224	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Requested	
1372	RQ194634	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KALTHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	11/Nov/2024	09:30	16/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1373	RQ195344	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	11/Nov/2024	09:30	11/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
1374	RQ194929	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)		D	For AMP work	11/Nov/2024	09:00	11/Nov/2024	18:00	FOR AMP WORK	PLANNED	Requested	
1375	RQ195337	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	11/Nov/2024	08:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1376	RQ194959	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	FOR BUS EXTENSION	09/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Requested	
1377	RQ194950	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	FOR AMP WORKS & For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	08/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Requested	
1378	RQ195343	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	08/Nov/2024	09:30	08/Nov/2024	17:00	Kindly approve.	PLANNED	Requested	
1379	RQ194636	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	FOR AMP WORKS	07/Nov/2024	10:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1380	RQ194630	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)		C	AMP works	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1381	RQ194907	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT MEERUTI(PG)		D	AMP WORK	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Requested	
1382	RQ194906	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT MEERUTI(PG)		D	AMP Work	02/Nov/2024	09:00	02/Nov/2024	17:00		PLANNED	Requested	
1383	RQ194949	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	FOR AMP WORKS & For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	07/Nov/2024	23:59		PLANNED	Requested	
1384	RQ195794	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Requested	
1385	RQ195802	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	बै उपकरणों की वार्षिक मेट्रीनेस	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Requested	
1386	RQ195795	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1387	RQ195801	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	बै उपकरणों की वार्षिक मेट्रीनेस	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1388	RQ195793	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	23/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
1389	RQ195799	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Yearly Maintenance	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
1390	RQ195792	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	
1391	RQ195798	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Yearly Maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
1392	RQ195796	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1393	RQ195791	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1394	RQ195778	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Requested	
1395	RQ195784	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of Sub-Station equipment	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Requested	
1396	RQ195780	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
1397	RQ195779	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1398	RQ195783	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of Sub-Station equipment	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
1399	RQ195790	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT DEHAR(BB)	BBMB	D	To attend Hot Point	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1400	RQ195448	OCC_224	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWERGRID	D	bus bar protection testing	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1401	RQ195740	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	20/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	
1402	RQ195440	OCC_224	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	18/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Requested	
1403	RQ195739	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	18/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
1404	RQ195447	OCC_224	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWERGRID	D	bus bar protection testing	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
1405	RQ195439	OCC_224	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
1406	RQ195737	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	

1407	RQ195736	OCC_224	cpcc_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1408	RQ195738	OCC_224	cpcc_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1409	RQ195733	OCC_224	cpcc_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
1410	RQ195445	OCC_224	cpcc_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	to attend alignment issue in W2 W3 Q11 B-Ph Isolator in 220 kv side bay of 400KV /220KV ICT-1.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Requested	
1411	RQ195732	OCC_224	cpcc_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Requested	
1412	RQ195478	OCC_224	slcdjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Requested	
1413	RQ195479	OCC_224	slcdjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Requested	
1414	RQ195480	OCC_224	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Requested	
1415	RQ195481	OCC_224	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Requested	
1416	RQ195560	OCC_224	cpcc_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bay Extension Work	16/Nov/2024	17:00	20/Nov/2024	23:00		PLANNED	Requested	
1417	RQ195559	OCC_224	cpcc_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bay Extension Work	11/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Requested	
1418	RQ195394	OCC_224	slcdps_sd	BUS	220 KV DHANANSUJ(P5) - BUS 2	PSCL	D	Stringing of jackbus LV SIDE	10/Nov/2024	09:00	10/Nov/2024	17:00	Blackout	PLANNED	Requested	
1419	RQ195393	OCC_224	slcdps_sd	BUS	220 KV DHANANSUJ(P5) - BUS 1	PSCL	D	Stringing of jackbus LV SIDE	10/Nov/2024	09:00	10/Nov/2024	17:00	Blackout	PLANNED	Requested	
1420	RQ194623	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For AMP of Line Equipments at Hiranagar end.	29/Nov/2024	09:00	29/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1421	RQ194622	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For AMP of Line Equipments at Hiranagar end.	27/Nov/2024	09:00	27/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1422	RQ194625	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1423	RQ195336	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	23/Nov/2024	10:00	23/Nov/2024	14:00	Kindly approve.	PLANNED	Requested	
1424	RQ194624	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Requested	
1425	RQ194591	OCC_224	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	A/R switch into non auto mode for carrying out PID Work at Loc. No.28.	09/Nov/2024	09:30	09/Nov/2024	15:00	Kindly approve.	PLANNED	Requested	
1426	RQ195750	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
1427	RQ194484	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Requested	
1428	RQ194480	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 357 to 370.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Requested	
1429	RQ194479	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1430	RQ195523	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	
1431	RQ194475	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
1432	RQ195526	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Requested	
1433	RQ194470	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1434	RQ195528	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1435	RQ194467	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 357 to 370.	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Requested	

1436	RQ194463	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	20/Nov/2024	08:00	20/Nov/2024	17:00		PLANNED	Requested	
1437	RQ194461	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Requested	
1438	RQ194453	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
1439	RQ194452	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Requested	
1440	RQ194420	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Requested	
1441	RQ195698	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend Hot Point	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Requested	
1442	RQ195241	OCC_224	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB,RRVPTCL	D	For Quarterlly/ Half yearly Maintenance at 132KV GSS khandar	08/Nov/2024	09:00	08/Nov/2024	13:00		PLANNED	Requested	
1443	RQ195413	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Requested	
1444	RQ195381	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP Line bay	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Requested	
1445	RQ195546	OCC_224	cpcc1_sd	BAY	202(JUNA) MAIN BAY - 220 KV BIKANER_2 (PBTSLS) - BUS 1 (PBTSLS) AT 220 KV BIKANER_2 (PBTSLS)	PBTSLS	C	Bay Extension Work	25/Nov/2024	17:00	30/Nov/2024	23:00		PLANNED	Requested	
1446	RQ195598	OCC_224	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220KV Main Bus-1	19/Nov/2024	08:00	22/Nov/2024	18:00	Along with 220kv Main Bus-1 and along with requested transmission line	PLANNED	Requested	
1447	RQ195204	OCC_224	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNaubasta(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	S/d of Bay-213 at Kanpur-Main Bay of 220kv Kanpur-Naubasta line is required for drive overhauling of 220kv ABB circuit breaker. During S/d line shall remain charged from TBC bay	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Requested	
1448	RQ195203	OCC_224	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of 220kv circuit breaker-ABB make. During s/d 220KV Kanpur-Mainpuri line shall remain charged from TBC Bay	11/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Requested	
1449	RQ195202	OCC_224	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of 220kv circuit breaker-ABB make.	07/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Requested	
1450	RQ195804	OCC_224	bbmb_sd	BAY	E05 BUS COUPLER BAY - 220KV BUS 1 AT BALLABHAGARH(BB) (BBMB) AND 220KV BUS 2 AT BALLABHAGARH(BB) AT 220 KV BALLABHAGARH(BB) (BBMB)	BBMB	D	Yearly Maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Requested	
1451	RQ195469	OCC_224	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	Troubleshooting work of TCSC FSC System	26/Nov/2024	09:30	26/Nov/2024	17:30		PLANNED	Requested	
1452	RQ195470	OCC_224	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	Troubleshooting work of TCSC FSC System	26/Nov/2024	09:30	26/Nov/2024	17:30		PLANNED	Requested	
1453	RQ194637	OCC_224	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	AMP WORKS of Coupling Transformers, Cleaning of MV Busbar insulators AND Tightening of MV Isolators.	18/Nov/2024	09:00	19/Nov/2024	18:00	KINDLY APPROVE	PLANNED	Requested	
1454	RQ194638	OCC_224	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	AMP WORKS of Coupling Transformers, Cleaning of MV Busbar insulators AND Tightening of MV Isolators.	18/Nov/2024	09:00	19/Nov/2024	18:00	KINDLY APPROVE	PLANNED	Requested	

1455	RQ195082	OCC_224	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	Deweeding of MV yard area	16/Nov/2024	08:00	16/Nov/2024	15:00		PLANNED	Requested	
1456	RQ195096	OCC_224	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG)	POWERGRID	C	For modification work in 1Ph disconnector and replacement of bottom pedestal and insulators with SS material in TCR reactor	01/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Requested	
1457	RQ195089	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	For commissioning work and final tuning of Controller. CSD Fine tuning of the coupling transformer	01/Nov/2024	15:00	22/Nov/2024	23:00		PLANNED	Requested	
1458	RQ195090	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For erection of Gantry tower of 400 kv ACME line bay for termination of line at substation. For balance commissioning work and final tuning of Controller. CSD Fine tuning of the coupling transformer	01/Nov/2024	15:00	03/Nov/2024	23:00		PLANNED	Requested	
1459	RQ195547	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSLS	C	For Rectification of AVR issues and RTV coating	20/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Requested	