

Proposed Outage Program of 225th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ198285	OCC_225	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	ADHPL	C	Annual maintenance of 96 MW AD hydro - UNIT 2, so shutdown required on continuous basis from 02-Dec-2024 (09:00 hrs.) to 26-Dec-2024 (18:00 hrs.) .	02/Dec/2024	09:00	26/Dec/2024	18:00	Shutdown required on continuous basis from 02-Dec-2024 (09:00 hrs.) to 26-Dec-2024 (18:00 hrs.) .	PLANNED	Requested	
2	RQ198045	OCC_225	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	16/Dec/2024	00:00	31/Dec/2024	23:59		PLANNED	Requested	
3	RQ198941	OCC_225	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 1	NTPC	C	Boiler & Turbine Overhauling	26/Dec/2024	00:00	29/Jan/2025	23:59		PLANNED	Requested	
4	RQ198936	OCC_225	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	NTPC	C	Boiler, Turbine & Generator OH	15/Dec/2024	08:00	18/Jan/2025	23:59		PLANNED	Requested	
5	RQ199418	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for M4 Inspection	23/Dec/2024	00:00	27/Dec/2024	23:59		PLANNED	Requested	
6	RQ199417	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	for M8 Inspection	21/Dec/2024	00:00	27/Dec/2024	23:59		PLANNED	Requested	
7	RQ199416	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	D	for Boiler License Renewal	19/Dec/2024	00:00	19/Dec/2024	23:59		PLANNED	Requested	
8	RQ199411	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	D	for Boiler License Renewal	18/Dec/2024	00:00	18/Dec/2024	23:59		PLANNED	Requested	
9	RQ198938	OCC_225	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	GT-4 Turbine Inspection after EOH of 8500 hrs.	25/Dec/2024	00:00	08/Jan/2025	23:59		PLANNED	Requested	
10	RQ199274	OCC_225	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Joint Box Creation for Commissioning of 765kV Jabalpur - Orai OPGW Link	08/Dec/2024	07:00	10/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
11	RQ199049	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	24/Dec/2024	09:30	24/Dec/2024	18:00		PLANNED	Requested	
12	RQ198692	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS	23/Dec/2024	16:00	23/Dec/2024	23:00	AMP WORK OF LINE BAY AT BIKANER SS	PLANNED	Requested	
13	RQ199024	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Dec/2024	09:00	24/Dec/2024	17:00	AMP	PLANNED	Requested	
14	RQ198691	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS	21/Dec/2024	16:00	21/Dec/2024	23:00	AMP WORK OF LINE BAY AT BIKANER SS	PLANNED	Requested	
15	RQ198988	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	CSD tuning work in 709th bay with atleast 4 switching	21/Dec/2024	09:00	21/Dec/2024	16:00		PLANNED	Requested	
16	RQ198786	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects Kankroli,Chittorgarh & Ajmer	21/Dec/2024	09:00	21/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested	
17	RQ199023	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Dec/2024	09:00	22/Dec/2024	17:00	AMP	PLANNED	Requested	
18	RQ199047	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	20/Dec/2024	09:30	20/Dec/2024	18:00		PLANNED	Requested	
19	RQ198987	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	CSD tuning work in 711th bay with atleast 4 switching	20/Dec/2024	09:00	20/Dec/2024	16:00		PLANNED	Requested	
20	RQ198671	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification by TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works. 3.PRIV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	20/Dec/2024	08:00	21/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
21	RQ198794	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Dec/2024	08:00	21/Dec/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
22	RQ198795	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Dec/2024	08:00	21/Dec/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
23	RQ199046	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Relay Testing and AMP.	18/Dec/2024	09:30	18/Dec/2024	18:00		PLANNED	Requested	
24	RQ199002	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	18/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Requested	

25	RQ198670	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification By TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	17/Dec/2024	08:00	19/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
26	RQ198646	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla Group & Rectification of Shutdown nature defects by Bikaner Group	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV BHADLA-BIKANER (PG) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
27	RQ198648	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV BIKANER-BHADLA - 2 CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
28	RQ198650	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla & For attending S/D nature defects by Ajmer	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV AJMER-BHADLA-2 CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
29	RQ198842	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS & Rectification of Shutdown nature defects	16/Dec/2024	14:00	17/Dec/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
30	RQ198978	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	16/Dec/2024	09:30	17/Dec/2024	19:00		PLANNED	Requested	
31	RQ199045	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	16/Dec/2024	09:30	16/Dec/2024	18:00		PLANNED	Requested	
32	RQ199001	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	16/Dec/2024	09:00	17/Dec/2024	17:00		PLANNED	Requested	
33	RQ198977	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	13/Dec/2024	09:30	14/Dec/2024	19:00		PLANNED	Requested	
34	RQ198751	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	12/Dec/2024	08:00	12/Dec/2024	18:00	Non Auto of 765 kv Chittorgarh Banskatha ckt 1	PLANNED	Requested	
35	RQ198981	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	11/Dec/2024	17:00	11/Dec/2024	23:59		PLANNED	Requested	
36	RQ198976	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	11/Dec/2024	09:30	12/Dec/2024	19:00		PLANNED	Requested	
37	RQ198750	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	11/Dec/2024	08:00	11/Dec/2024	18:00	Non Auto of 765 kv Chittorgarh Banskatha ckt 2	PLANNED	Requested	
38	RQ198986	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	10/Dec/2024	09:30	10/Dec/2024	17:30		PLANNED	Requested	
39	RQ198657	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defect rectification work	10/Dec/2024	08:00	10/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
40	RQ198980	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	09/Dec/2024	17:00	09/Dec/2024	23:59		PLANNED	Requested	
41	RQ198975	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	09/Dec/2024	09:30	10/Dec/2024	19:00		PLANNED	Requested	
42	RQ199025	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Requested	
43	RQ199026	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Requested	
44	RQ198668	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification by TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09/Dec/2024	08:00	12/Dec/2024	18:00	DEFECT RECTIFICATION WORK 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
45	RQ198985	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	07/Dec/2024	09:30	07/Dec/2024	17:30		PLANNED	Requested	

46	RQ198994	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	05/Dec/2024	16:00	06/Dec/2024	23:00		PLANNED	Requested	
47	RQ198984	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	05/Dec/2024	09:30	05/Dec/2024	17:30		PLANNED	Requested	
48	RQ198675	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR MEERUT (PG) CKT-2		C	Shifting of tower 79 of 765 kv Koteswar Meerut 2	05/Dec/2024	09:00	20/Dec/2024	18:00	Shifting of tower 79 of 765 kv Koteswar Meerut 2	PLANNED	Requested	
49	RQ198774	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR-MEERUT_PMSTL (UP) CKT-1		D	Line Bay AMP	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
50	RQ198669	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification by TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	05/Dec/2024	08:00	08/Dec/2024	18:00	DEFECT RECTIFICATION WORK 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
51	RQ198656	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defect rectification work	04/Dec/2024	08:00	06/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
52	RQ198993	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	03/Dec/2024	16:00	04/Dec/2024	23:00		PLANNED	Requested	
53	RQ198983	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	03/Dec/2024	09:30	03/Dec/2024	17:30		PLANNED	Requested	
54	RQ198655	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defect rectification work	03/Dec/2024	08:00	03/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
55	RQ198674	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non Auto Mode for Tower tightening & Member/Plate fixing work	02/Dec/2024	09:00	30/Dec/2024	17:00	Non Auto Mode	PLANNED	Requested	
56	RQ198773	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT_PMSTL - GR.NOIDA_2(UPC) (UP) CKT-1		D	Line Bay AMP	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
57	RQ198992	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Requested	
58	RQ198647	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	765 KV BIKANER-BHADLA - 2 CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
59	RQ198649	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla & For attending S/D nature defects by Ajmer	01/Dec/2024	16:00	15/Dec/2024	23:00	765 KV AJMER-BHADLA-2 CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
60	RQ199044	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	regular amp work and insulation coating	01/Dec/2024	08:00	01/Dec/2024	20:00		PLANNED	Requested	
61	RQ199295	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Dec/2024	08:00	14/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
62	RQ199296	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning, A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP, Dia to be kept open at both ends.	14/Dec/2024	08:00	14/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
63	RQ199293	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning, A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	13/Dec/2024	08:00	13/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
64	RQ199294	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	13/Dec/2024	08:00	13/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
65	RQ198555	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends by WR-2.	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
66	RQ199281	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	09/Dec/2024	08:00	10/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
67	RQ198547	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Shutdown nature Maintenance work	09/Dec/2024	07:00	10/Dec/2024	18:00		PLANNED	Requested	
68	RQ198551	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R Non auto for Tower strengthening member fixing by WR-2	08/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Requested	
69	RQ199322	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
70	RQ199280	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	05/Dec/2024	08:00	06/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested	
71	RQ198550	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R Non auto for Tower strengthening member fixing by WR-2	01/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested	

72	RQ199353	OCC_225	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC-Pole 2	04/Dec/2024	08:00	06/Dec/2024	20:00	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-2	PLANNED	Requested	
73	RQ198204	OCC_225	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-1	01/Dec/2024	08:00	03/Dec/2024	20:00	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-1	PLANNED	Requested	
74	RQ198766	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	29/Dec/2024	08:00	29/Dec/2024	18:00		PLANNED	Requested	
75	RQ198765	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Requested	
76	RQ199021	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	27/Dec/2024	09:00	27/Dec/2024	18:00	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	PLANNED	Requested	
77	RQ198662	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Isolator contact replacement work & Shutdown nature defect rectification work	27/Dec/2024	08:00	27/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
78	RQ198764	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27/Dec/2024	08:00	27/Dec/2024	18:00		PLANNED	Requested	
79	RQ198763	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
80	RQ199035	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220kV YPhase L.A compartment	26/Dec/2024	08:00	27/Dec/2024	20:00	SF6 Leakage arrest work in 220kV Y-Phase L.A compartment	PLANNED	Requested	
81	RQ198749	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects by Kankroli TLM & A/R relay work by Ajmer	25/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
82	RQ198673	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification	24/Dec/2024	08:00	24/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
83	RQ198672	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	23/Dec/2024	08:00	23/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
84	RQ198769	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given & AMP OF LINE EQUIPMENTS & 50MVAR Line reactor by Jaipur(S)	23/Dec/2024	08:00	24/Dec/2024	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested	
85	RQ198805	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	23/Dec/2024	08:00	30/Dec/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Requested	
86	RQ199043	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789L Isolator retrofitting work at DTL Bawana SS under ADD CAP	22/Dec/2024	10:00	24/Dec/2024	20:00	40789L Isolator retrofitting work at DTL Bawana SS	PLANNED	Requested	
87	RQ199048	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	22/Dec/2024	09:30	22/Dec/2024	18:00		PLANNED	Requested	
88	RQ198823	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY, MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
89	RQ198822	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY, MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
90	RQ198770	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Dec/2024	08:00	22/Dec/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested	
91	RQ198690	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Shutdown nature defects rectification & AMP OF LINE EQUIPMENTS & 50MVAR Line reactor	21/Dec/2024	08:00	21/Dec/2024	18:00	Shutdown nature defects rectification	PLANNED	Requested	
92	RQ198780	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	20/Dec/2024	09:00	20/Dec/2024	17:30		PLANNED	Requested	
93	RQ198772	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_P MSTL - SIMBHOLI_P MSTL (UP) CKT-1		D	Line Bay AMP	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
94	RQ198689	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Shutdown nature defects rectification	20/Dec/2024	08:00	20/Dec/2024	18:00	Shutdown nature defects rectification	PLANNED	Requested	

95	RQ198841	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	20/Dec/2024	08:00	21/Dec/2024	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	PLANNED	Requested
96	RQ198661	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defect rectification work	20/Dec/2024	08:00	20/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested
97	RQ199042	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789A isolator retrofitting work at DTL Bawana SS under ADD CAP	19/Dec/2024	10:00	21/Dec/2024	20:00	40789A isolator retrofitting work at DTL Bawana SS	PLANNED	Requested
98	RQ198785	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects by TLM & M1,M2 relay work by station	19/Dec/2024	09:00	19/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested
99	RQ198688	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Insulators cleaning works and line maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested
100	RQ199041	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	18/Dec/2024	10:00	18/Dec/2024	20:00	For AMP work	PLANNED	Requested
101	RQ198784	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Dec/2024	09:00	18/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested
102	RQ198779	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	For Relay Testing and CoE Audit Compliance	18/Dec/2024	09:00	19/Dec/2024	17:30		PLANNED	Requested
103	RQ198660	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Isolator contact replacement work by sub station & Shutdown nature defect rectification work by TLM	18/Dec/2024	08:00	18/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested
104	RQ198687	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Insulators cleaning works and line maintenance	18/Dec/2024	08:00	18/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested
105	RQ198834	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L isolator retrofitting work at DTL bawana ss	18/Dec/2024	08:00	20/Dec/2024	18:00	41189L isolator retrofitting work at DTL bawana ss	PLANNED	Requested
106	RQ198838	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	Attending hotspot work @ loc 63	18/Dec/2024	08:00	18/Dec/2024	18:00	Attending hotspot work @ loc 63	PLANNED	Requested
107	RQ198746	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Dec/2024	08:00	18/Dec/2024	18:00	Non Auto of 400 KV RAPP-kankroli CKT	PLANNED	Requested
108	RQ199000	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	17/Dec/2024	16:00	18/Dec/2024	23:00		PLANNED	Requested
109	RQ199040	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	17/Dec/2024	10:00	17/Dec/2024	20:00	For AMP work	PLANNED	Requested
110	RQ198783	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects by TLM & M1,M2 relay work by station	17/Dec/2024	09:00	17/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested
111	RQ198777	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged conductor in span 207 - 208	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
112	RQ199037	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	17/Dec/2024	08:00	17/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Requested
113	RQ198654	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested
114	RQ198652	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested
115	RQ198778	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	16/Dec/2024	09:00	17/Dec/2024	17:30		PLANNED	Requested
116	RQ199003	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested
117	RQ198771	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL -MURADNAGAR_2 (UP) CKT-2		D	Line Bay AMP	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested
118	RQ198775	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1 & 207 - 208 (Spans)	16/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
119	RQ198776	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1	16/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
120	RQ198837	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1		D	Conductor Damage/Strained repair work @ 90-91	16/Dec/2024	08:00	16/Dec/2024	18:00	Conductor Damage/Strained repair work @ 90-91	PLANNED	Requested
121	RQ199036	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	16/Dec/2024	08:00	16/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Requested
122	RQ198999	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Requested

123	RQ198808	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	15/Dec/2024	08:00	15/Dec/2024	18:00	Shutdown for Joint Box at Crossing location 82/O of S2-B2, Line-1	PLANNED	Requested	
124	RQ198809	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	15/Dec/2024	08:00	15/Dec/2024	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
125	RQ198833	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A Isolator retrofitting work at DTL bawana ss	15/Dec/2024	08:00	17/Dec/2024	18:00	41289A Isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
126	RQ198659	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Isolator contact replacement work & Shutdown nature defect rectification work by TLM Group & For OPGW replacement works from Mundka Gantry to TN-117	14/Dec/2024	08:00	14/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
127	RQ198982	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA (PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	17:00	13/Dec/2024	23:59		PLANNED	Requested	
128	RQ198998	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	16:00	14/Dec/2024	23:00		PLANNED	Requested	
129	RQ198840	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	13/Dec/2024	08:00	14/Dec/2024	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	PLANNED	Requested	
130	RQ198658	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Isolator contact replacement work & Shutdown nature defect rectification work by TLM Group & For OPGW replacement works from Mundka Gantry to TN-117	12/Dec/2024	08:00	12/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
131	RQ198832	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189A Isolator retrofitting work at DTL bawana ss	12/Dec/2024	08:00	14/Dec/2024	18:00	41189A Isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
132	RQ198997	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	11/Dec/2024	16:00	12/Dec/2024	23:00		PLANNED	Requested	
133	RQ198825	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
134	RQ198824	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
135	RQ198820	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
136	RQ198821	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
137	RQ198818	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	For cleaning of CLR polymer insulators by TLM & FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
138	RQ198782	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending S/D nature defects	11/Dec/2024	09:00	11/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested	
139	RQ198686	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Insulators cleaning works and line maintenance	11/Dec/2024	08:00	12/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
140	RQ199039	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Dec/2024	07:00	20/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Requested	
141	RQ198810	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(INT)-MURADNAGAR_2(U) (PG) CKT-1		D	Fixation of the condutor mismatched between tower no. 53-54	10/Dec/2024	09:00	10/Dec/2024	17:00	Fixation of conductor mismatch between tower no.53-54	PLANNED	Requested	
142	RQ198781	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Dec/2024	09:00	10/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Requested	
143	RQ198836	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2		D	Shut Down Nature Defect Rectification Works	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
144	RQ198767	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	10/Dec/2024	08:00	20/Dec/2024	18:00	Non auto for 400 kv RAPP-Chittorgarh	PLANNED	Requested	
145	RQ198996	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	09/Dec/2024	16:00	10/Dec/2024	23:00		PLANNED	Requested	
146	RQ198835	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1		D	Shut Down Nature Defect Rectification Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	

147	RQ198685	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Insulators cleaning works and line maintenance	09/Dec/2024	08:00	10/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
148	RQ198831	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofiting work at DTL bawana ss	09/Dec/2024	08:00	11/Dec/2024	18:00	41389L isolator retrofiting work at DTL bawana ss	PLANNED	Requested	
149	RQ198791	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Dec/2024	08:00	09/Dec/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested	
150	RQ198802	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	For OPGW rectification/replacement works on high losses spans	08/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
151	RQ198801	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	For OPGW rectification/replacement works on high losses spans	08/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
152	RQ198995	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	07/Dec/2024	16:00	08/Dec/2024	23:00		PLANNED	Requested	
153	RQ198684	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Insulators cleaning works and line maintenance & FOR DTPC COMMISSIONING WORK by station	07/Dec/2024	08:00	07/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
154	RQ198667	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHR(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	IR Measurement of CVT in view of secondary voltage Drift	06/Dec/2024	09:30	06/Dec/2024	18:00		PLANNED	Requested	
155	RQ198816	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Line Bay AMP	06/Dec/2024	08:00	06/Dec/2024	19:00		PLANNED	Requested	
156	RQ198683	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Insulators cleaning works and line maintenance & FOR DTPC COMMISSIONING WORK by station	06/Dec/2024	08:00	06/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
157	RQ198830	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41489A isolator retrofiting work at DTL bawana ss	06/Dec/2024	08:00	08/Dec/2024	18:00	41489A isolator retrofiting work at DTL bawana ss	PLANNED	Requested	
158	RQ198787	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	SCHEME CHECKING	05/Dec/2024	09:00	05/Dec/2024	18:00	SCHEME CHECKING	PLANNED	Requested	
159	RQ198792	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-13 to TN-15	05/Dec/2024	08:00	06/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
160	RQ198793	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-13 to TN-15	05/Dec/2024	08:00	06/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
161	RQ198677	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Shutdown nature defect rectification work	05/Dec/2024	08:00	06/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
162	RQ198645	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Shutdown nature defect rectification work	05/Dec/2024	08:00	05/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Requested	
163	RQ198827	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		C	For attending Shutdown nature defects	04/Dec/2024	17:00	04/Dec/2024	23:00	Non-Auto of 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 is required.	PLANNED	Requested	
164	RQ198666	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential Relay	04/Dec/2024	09:30	05/Dec/2024	18:00		PLANNED	Requested	
165	RQ198676	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		C	Shutdown nature defects rectification	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
166	RQ198682	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Insulators cleaning works and line maintenance by Sikar group & Shut Down Nature Defect Rectification Works by Neemrana group	04/Dec/2024	08:00	05/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
167	RQ198826	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		C	For attending Shutdown nature defects	03/Dec/2024	17:00	03/Dec/2024	23:00	Non-Auto of 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 is required.	PLANNED	Requested	
168	RQ198760	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	FOR LINE IMPEDANCE MEASUREMENT	03/Dec/2024	10:00	03/Dec/2024	14:00	CKT-1 & 2 SHUTDOWN REQUIRED AT SAME TIME	PLANNED	Requested	
169	RQ198761	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	FOR LINE IMPEDANCE MEASUREMENT	03/Dec/2024	10:00	03/Dec/2024	14:00	CKT-1 & 2 SHUTDOWN REQUIRED AT SAME TIME	PLANNED	Requested	
170	RQ198974	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & rectification of CoE Audit Point	03/Dec/2024	09:00	03/Dec/2024	20:00		PLANNED	Requested	
171	RQ198745	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(INP)-KANKROLI(PG) (PG) CKT-1		D	for attending S/D nature defects by KankrolI & Chittorgarh TL & AMP of Line Bay and non switchable line reactor by KankrolI	03/Dec/2024	08:00	03/Dec/2024	18:00	Non Auto of 400 KV CHITTORGARH(KK)-KANKROLI(PG)	PLANNED	Requested	
172	RQ198829	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389A isolator retrofiting work at DTL bawana ss	03/Dec/2024	08:00	05/Dec/2024	18:00	41389A isolator retrofiting work at DTL bawana ss	PLANNED	Requested	
173	RQ198665	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential Relay	02/Dec/2024	09:30	03/Dec/2024	18:00		PLANNED	Requested	

174	RQ198755	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
175	RQ198973	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Dec/2024	09:00	02/Dec/2024	20:00		PLANNED	Requested	
176	RQ198681	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Insulators cleaning works and line maintenance by Sikar group & Shut Down Nature Defect Rectification Works by Neemrana group	02/Dec/2024	08:00	03/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Requested	
177	RQ198828	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(LUP)-MURADNAGAR_1(U P) (PG) CKT-1		D	line bay AMP work at Muradnagar end	02/Dec/2024	08:00	02/Dec/2024	18:00	line bay AMP work at Muradnagar end	PLANNED	Requested	
178	RQ198653	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
179	RQ198651	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Requested	
180	RQ198817	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY & REACTOR BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Dec/2024	09:00	10/Dec/2024	18:00	Non switchable line reactor shall also be out of service and associated main and tie bay in the Dia shall remain open during the shutdown	PLANNED	Requested	
181	RQ198819	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		C	For cleaning of CLR polymer insulators by TLM & FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Dec/2024	09:00	10/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Requested	
182	RQ198796	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400KV Kotputli-Bhiwadi Line	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
183	RQ198797	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400KV Kotputli-Bhiwadi Line	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
184	RQ198798	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
185	RQ198799	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	07/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
186	RQ198800	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	07/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
187	RQ198664	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Power Line crossing work of 765KV Bhadla II Sikar II TLC	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
188	RQ198663	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Power Line crossing work of 765KV Bhadla II Sikar II TLC	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
189	RQ198743	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV KANKROLI-ZERDA (PG) CKT-2 Most Urgent	PLANNED	Requested	
190	RQ198725	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV KANKROLI-ZERDA (PG) CKT-2	PLANNED	Requested	
191	RQ198744	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 1, Most Urgent	PLANNED	Requested	
192	RQ198724	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 1, Most Urgent	PLANNED	Requested	
193	RQ198768	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work by Kota TLM & For attending S/D nature defects by Chittorgarh TLM	01/Dec/2024	08:00	10/Dec/2024	18:00	Non auto for 400 kv RAPPK-Kankrol, MOST URGENT	PLANNED	Requested	
194	RQ198806	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
195	RQ198807	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
196	RQ199038	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Dec/2024	07:00	10/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Requested	
197	RQ198510	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP Works	18/Dec/2024	09:30	18/Dec/2024	17:30		PLANNED	Requested	

198	RQ198509	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP Works	17/Dec/2024	09:30	17/Dec/2024	17:30		PLANNED	Requested
199	RQ199291	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	18/Dec/2024	08:00	18/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
200	RQ199290	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	18/Dec/2024	08:00	18/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
201	RQ199288	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker at Kansari end and For attending shutdown defects in Line,A/R off of ckt 2 is required. Dia to be kept open at both ends.	17/Dec/2024	08:00	17/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
202	RQ199287	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	17/Dec/2024	08:00	17/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
203	RQ198544	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Shutdown nature Maintenance work	05/Dec/2024	07:00	05/Dec/2024	18:00		PLANNED	Requested
204	RQ198541	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Shutdown nature Maintenance work	04/Dec/2024	07:00	04/Dec/2024	18:00		PLANNED	Requested
205	RQ199283	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, A/R off of ckt 1 is required. Dia to be kept open at both ends.	06/Dec/2024	08:00	06/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
206	RQ199282	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, A/R off of ckt 2 is required. Dia to be kept open at both ends.	05/Dec/2024	08:00	05/Dec/2024	18:00	SD requested by wr2	PLANNED	Requested
207	RQ198748	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	24/Dec/2024	08:00	24/Dec/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested
208	RQ198839	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(U P) (PG) CKT-1		D	Flash Over insulator replacement work at loc 30	23/Dec/2024	08:00	23/Dec/2024	18:00	Flash Over insulator replacement work at loc 30	PLANNED	Requested
209	RQ198747	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Dec/2024	08:00	23/Dec/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
210	RQ198698	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested
211	RQ198754	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	18/Dec/2024	08:00	18/Dec/2024	18:00	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested
212	RQ198753	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	16/Dec/2024	08:00	16/Dec/2024	18:00	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PLANNED	Requested
213	RQ198804	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2		D	For OPGW rectification/replacement works on high losses spans	15/Dec/2024	08:00	22/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested
214	RQ198803	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1		D	For OPGW rectification/replacement works on high losses spans	15/Dec/2024	08:00	22/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested
215	RQ198697	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZAIIPUR(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	13/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested
216	RQ198752	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	13/Dec/2024	08:00	13/Dec/2024	18:00	NA	PLANNED	Requested
217	RQ198790	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Requested
218	RQ198789	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Requested
219	RQ198788	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Requested
220	RQ198696	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Cheking & Isolator Alingmnet work	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested
221	RQ198695	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	09/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested
222	RQ198759	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested
223	RQ198694	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	07/Dec/2024	08:00	08/Dec/2024	18:00		PLANNED	Requested
224	RQ198758	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested

225	RQ198680	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMp of Line Bay	06/Dec/2024	08:00	06/Dec/2024	17:00		PLANNED	Requested	
226	RQ198693	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	06/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
227	RQ198757	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Requested	
228	RQ198762	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	FOR AMP WORK LINE BAY	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Requested	
229	RQ198679	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMp of Line Bay	05/Dec/2024	08:00	05/Dec/2024	17:00		PLANNED	Requested	
230	RQ198889	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	for amp work	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
231	RQ198756	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
232	RQ198678	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMp of Line Bay	04/Dec/2024	08:00	04/Dec/2024	17:00		PLANNED	Requested	
233	RQ198888	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	for amp work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested	
234	RQ198900	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)		D	for amp work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Requested	
235	RQ198899	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)		D	for amp work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
236	RQ198898	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	25/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Requested	
237	RQ198858	OCC_225	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	AMP	23/Dec/2024	09:00	23/Dec/2024	18:00		PLANNED	Requested	
238	RQ198897	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	23/Dec/2024	09:00	24/Dec/2024	18:00		PLANNED	Requested	
239	RQ198857	OCC_225	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	AMP	21/Dec/2024	09:00	21/Dec/2024	18:00		PLANNED	Requested	
240	RQ198896	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	20/Dec/2024	09:00	21/Dec/2024	18:00		PLANNED	Requested	
241	RQ198904	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar & AMP works reg	20/Dec/2024	09:00	28/Dec/2024	20:00	shutdown shall be availed multiple times	PLANNED	Requested	
242	RQ198865	OCC_225	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package and AMP Work	19/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Requested	
243	RQ198864	OCC_225	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package and AMP Work	18/Dec/2024	17:00	18/Dec/2024	23:00		PLANNED	Requested	
244	RQ198895	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	18/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Requested	
245	RQ198863	OCC_225	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package	17/Dec/2024	17:00	17/Dec/2024	23:00		PLANNED	Requested	
246	RQ198862	OCC_225	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	16/Dec/2024	17:00	16/Dec/2024	23:00		PLANNED	Requested	
247	RQ198894	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	16/Dec/2024	09:00	17/Dec/2024	18:00		PLANNED	Requested	
248	RQ198873	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	LBB Testing and Bus Bar Testing for Bay Extension	15/Dec/2024	17:00	16/Dec/2024	23:00		PLANNED	Requested	
249	RQ198872	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	LBB Testing and Bus Bar Testing for Bay Extension	13/Dec/2024	17:00	14/Dec/2024	23:00		PLANNED	Requested	
250	RQ198893	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	13/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Requested	
251	RQ198877	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)		D	Jack Bus replacement work	12/Dec/2024	08:00	13/Dec/2024	20:00		PLANNED	Requested	
252	RQ198871	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	LBB Testing and Bus Bar Testing for Bay Extension	11/Dec/2024	17:00	12/Dec/2024	23:00		PLANNED	Requested	
253	RQ198861	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	AMP	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested	
254	RQ198892	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	11/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Requested	
255	RQ198903	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar & AMP works reg	11/Dec/2024	09:00	18/Dec/2024	20:00	shutdown shall be availed multiple times	PLANNED	Requested	
256	RQ198890	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220KV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Along with requested transmission lines.	PLANNED	Requested	
257	RQ198860	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	AMP	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Requested	
258	RQ198876	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)		D	Jack Bus replacement work	10/Dec/2024	08:00	11/Dec/2024	20:00		PLANNED	Requested	
259	RQ198870	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	LBB Testing and Bus Bar Testing for Bay Extension	09/Dec/2024	17:00	10/Dec/2024	23:00		PLANNED	Requested	
260	RQ198859	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	AMP	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Requested	
261	RQ198891	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	09/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Requested	
262	RQ198875	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)		D	Jack Bus replacement work	08/Dec/2024	08:00	09/Dec/2024	20:00		PLANNED	Requested	
263	RQ198867	OCC_225	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	765kv Bay Extension Work under SS-104 Package at Bikaner SS	07/Dec/2024	17:00	11/Dec/2024	23:00		PLANNED	Requested	
264	RQ198887	OCC_225	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	for amp work	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested	
265	RQ198874	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		D	Jack Bus replacement work	06/Dec/2024	08:00	07/Dec/2024	20:00		PLANNED	Requested	

266	RQ198869	OCC_225	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	LBB Testing and Bus Bar Testing for Bay Extension	05/Dec/2024	17:00	08/Dec/2024	23:00		PLANNED	Requested
267	RQ198886	OCC_225	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	for amp work	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Requested
268	RQ198883	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		C	For CRM of Bus isolators.	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested
269	RQ198885	OCC_225	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 2		D	FOR BAY EXTENSION WORK UNDER PNTL	03/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested
270	RQ198866	OCC_225	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	765KV Bay Extension Work under SS-104 Package at Bikaner SS	02/Dec/2024	17:00	06/Dec/2024	23:00		PLANNED	Requested
271	RQ198882	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT DEHRADUN(PG)		C	For alignment of 201-89A isolator.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested
272	RQ198868	OCC_225	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	LBB Testing and Bus Bar Testing for Bay Extension	01/Dec/2024	17:00	04/Dec/2024	23:00		PLANNED	Requested
273	RQ198884	OCC_225	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 1		D	FOR BAY EXTENSION WORK UNDER PNTL	01/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested
274	RQ198902	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar & AMP works reg.	01/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Requested
275	RQ198901	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar & AMP works reg.	01/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Requested
276	RQ199447	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	AMP Work	20/Dec/2024	09:00	21/Dec/2024	20:00		PLANNED	Requested
277	RQ198532	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	AMP Work	19/Dec/2024	09:00	19/Dec/2024	20:00		PLANNED	Requested
278	RQ198530	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	AMP Work	18/Dec/2024	09:00	18/Dec/2024	20:00		PLANNED	Requested
279	RQ198537	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	AMP Work	16/Dec/2024	09:00	17/Dec/2024	20:00		PLANNED	Requested
280	RQ199446	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	C	Shutdown required for: 1)Pole-2 valve hall fine water leakage rectification. 2)RTV coating on Pole-2 DC hall isolator BPI. 3)AMP work.	03/Dec/2024	09:00	04/Dec/2024	20:00		PLANNED	Requested
281	RQ198520	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	Simultaneous shutdown of Pole1& Pole3 is required for cleaning of 800 KV wall bushings of HVDC Pole-1 & Pole-3. HVDC line-1 shall be out of service during shutdown time of Pole1&Pole-3. AMP of Pole-3 is also due in Dec-2024 and AMP shall also be carried out.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested
282	RQ198517	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	D	Simultaneous shutdown of Pole1& Pole3 is required for cleaning of 800 KV wall bushings of HVDC Pole-1 & Pole-3. HVDC line-1 shall be out of service during shutdown time of Pole1&Pole-3. Further, Pole1 shutdown approved in OCC Nov-2024 will not be availed as Pole3 shutdown is not approved in Nov-2024.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested
283	RQ198333	OCC_225	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For conductor stringing for Construction of 765kv S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kv S/C (Quad) Mainpuri - Unnao Transmission Line & 400kv D/C (Quad) Tanda - Gonda Transmission Line.	21/Dec/2024	09:00	22/Dec/2024	18:00		PLANNED	Requested
284	RQ198332	OCC_225	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For conductor stringing for Construction of 765kv S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kv S/C (Quad) Mainpuri - Unnao Transmission Line & 400kv D/C (Quad) Tanda - Gonda Transmission Line.	07/Dec/2024	09:00	08/Dec/2024	18:00		PLANNED	Requested
285	RQ198813	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	25/Dec/2024	07:00	30/Dec/2024	19:00	04-05	PLANNED	Requested
286	RQ198812	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	25/Dec/2024	07:00	30/Dec/2024	19:00	04-05	PLANNED	Requested
287	RQ198710	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Auto-reclose testing of Tie bay 714 by Chittorgarh & for attending S/D nature defects by Kankroli,Chittorgarh & Ajmer	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested
288	RQ198723	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	for amp work	11/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Requested
289	RQ198722	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for amp work	09/Dec/2024	14:00	10/Dec/2024	23:59		PLANNED	Requested
290	RQ198721	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	for amp work	07/Dec/2024	14:00	08/Dec/2024	23:59		PLANNED	Requested
291	RQ198720	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	for amp work	04/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Requested
292	RQ198700	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Requested

293	RQ198699	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-3		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Requested
294	RQ198701	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Requested
295	RQ199109	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Dec/2024	08:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Requested
296	RQ198571	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of Shutdown Nature Defects by Agra TLM	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested
297	RQ198560	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP Work	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested
298	RQ199491	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	to attend shutdown nature defect in Line under Shahjahanpur section	09/Dec/2024	10:00	09/Dec/2024	17:30		PLANNED	Requested
299	RQ198567	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Rectification of Shutdown Nature Defects	08/Dec/2024	09:00	08/Dec/2024	18:00		PLANNED	Requested
300	RQ198480	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Disc cleaning of 765 kv obra c unnao line	20/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested
301	RQ198355	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS ANPARA_D (UP)	UPPTCL	C	Annual Testing of Bay Equipments, Relay testing, Attending Hot spot, Tightness of junper, terminals and connectors and Testing of PLCC	16/Dec/2024	09:00	18/Dec/2024	18:00	502 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 10.12.2024 for 35 days.	PLANNED	Requested
302	RQ198493	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Spacer Clamps.	13/Dec/2024	08:00	14/Dec/2024	17:00		PLANNED	Requested
303	RQ198352	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-ANPARA_D(UP) (UP) CKT-1	UPPTCL	C	Annual Testing of Bay Equipments, Relay Testing, Attending Hot spot, Tightness of junper, terminals and connectors	12/Dec/2024	09:00	14/Dec/2024	18:00	501 MW, Unit-7 of DTPS, Anpara will be under shutdown for Annual Overhauling from 10.12.2024 for 35 days.	PLANNED	Requested
304	RQ198492	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Spacer Clamps.	11/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Requested
305	RQ198398	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS (TPS) Line for construction of L10 Line of 400 kv shamli aligarh at THDC KHURJA/ for stringing of OPGW cable between tower no. T1, T2, T3 & T4 via 765 KV tower peak -reg.	04/Dec/2024	09:00	04/Dec/2024	15:00		PLANNED	Requested
306	RQ199209	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	05/Dec/2024	10:00	06/Dec/2024	16:00		PLANNED	Requested
307	RQ199210	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	02/Dec/2024	10:00	04/Dec/2024	16:00		PLANNED	Requested
308	RQ199434	OCC_225	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	For top-up of oil in the B-Phase of Line Reactor Bank-1 (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested
309	RQ199134	OCC_225	slclrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested
310	RQ199454	OCC_225	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) -BUS 2	POWERGRID	D	AMP Works	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested
311	RQ199453	OCC_225	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) -BUS 1	POWERGRID	D	AMP Work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested
312	RQ199175	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP works	20/Dec/2024	09:00	21/Dec/2024	19:00		PLANNED	Requested
313	RQ199181	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	17/Dec/2024	10:00	17/Dec/2024	16:00		PLANNED	Requested
314	RQ199188	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD TUNING WORK WITH AT LEAST 4 SWITCHING Reactor spare switching work	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
315	RQ199168	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	for amp work	16/Dec/2024	10:00	16/Dec/2024	16:00		PLANNED	Requested
316	RQ199180	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	16/Dec/2024	10:00	16/Dec/2024	16:00		PLANNED	Requested

317	RQ199302	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
318	RQ199298	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
319	RQ199297	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
320	RQ199206	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	Regular amp work and Spare change over	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Requested	
321	RQ199303	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
322	RQ199182	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
323	RQ199183	OCC_225	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
324	RQ199062	OCC_225	stuuup_sd	BR/BSR/MS/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 189MVAR BUS Reactor taken for Replacement of gasket and O ring of >X main tank of 63MVAR Y Phase bus reactor unit to s	09/Dec/2024	09:00	23/Dec/2024	17:00		PLANNED	Requested	
325	RQ198392	OCC_225	stuuup_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05/Dec/2024	09:00	06/Dec/2024	17:30		PLANNED	Requested	
326	RQ199160	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWERGRID	D	CSD tuning work in 704LR bay with atleast 4 switching	27/Dec/2024	08:00	27/Dec/2024	18:00	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @JHATIKARA END.	PLANNED	Requested	
327	RQ199149	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectification."	26/Dec/2024	08:00	27/Dec/2024	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 2 @Phagi(RS)	PLANNED	Requested	
328	RQ199100	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	for amp work	25/Dec/2024	15:00	25/Dec/2024	23:00		PLANNED	Requested	
329	RQ199099	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for amp work	24/Dec/2024	15:00	24/Dec/2024	23:00		PLANNED	Requested	
330	RQ199111	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for amp work	23/Dec/2024	15:00	23/Dec/2024	23:00		PLANNED	Requested	
331	RQ199148	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectification."	23/Dec/2024	08:00	24/Dec/2024	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 1 @Phagi(RS)	PLANNED	Requested	
332	RQ199162	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	for amp work	21/Dec/2024	16:00	22/Dec/2024	23:00		PLANNED	Requested	
333	RQ199112	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	for amp work	21/Dec/2024	15:00	21/Dec/2024	23:00		PLANNED	Requested	
334	RQ199098	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	for amp work	20/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Requested	

335	RQ199161	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	for amp work	19/Dec/2024	16:00	20/Dec/2024	23:00			PLANNED	Requested	
336	RQ199097	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	for amp work	19/Dec/2024	15:00	19/Dec/2024	23:00			PLANNED	Requested	
337	RQ199102	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT 1 @BIKANER(PG)	POWERGRID	D	for amp work	18/Dec/2024	15:00	18/Dec/2024	23:00			PLANNED	Requested	
338	RQ199131	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	ERECTION OF NEW B PH UNIT REACTOR	18/Dec/2024	08:00	18/Dec/2024	18:00			PLANNED	Requested	
339	RQ199365	OCC_225	slcds_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	Maintenance and testing work of Reactor bay CB (701-52 ALR)	18/Dec/2024	08:00	18/Dec/2024	18:00			PLANNED	Requested	
340	RQ199101	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT 2 @BIKANER(PG)	POWERGRID	D	for amp work	17/Dec/2024	15:00	17/Dec/2024	23:00			PLANNED	Requested	
341	RQ199152	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	for amp work	16/Dec/2024	08:00	16/Dec/2024	18:00	along with line		PLANNED	Requested	
342	RQ199153	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	for amp work	13/Dec/2024	08:00	13/Dec/2024	18:00	along with line		PLANNED	Requested	
343	RQ199125	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	DISMANTLING OF B PH UNIT REACTOR	12/Dec/2024	09:00	12/Dec/2024	18:00			PLANNED	Requested	
344	RQ199118	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	for amp work	11/Dec/2024	15:00	11/Dec/2024	23:00			PLANNED	Requested	
345	RQ199151	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	for amp work	11/Dec/2024	08:00	11/Dec/2024	18:00	along with line		PLANNED	Requested	
346	RQ199117	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	for amp work	10/Dec/2024	15:00	10/Dec/2024	23:00			PLANNED	Requested	
347	RQ199150	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00	along with line		PLANNED	Requested	
348	RQ199144	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectification."	05/Dec/2024	08:00	06/Dec/2024	18:00			PLANNED	Requested	
349	RQ199120	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT 1 @AJMER(PG)	POWERGRID	D	For AMP work & PRV relay work	03/Dec/2024	15:00	03/Dec/2024	23:00			PLANNED	Requested	

350	RQ199143	OCC_225	cpc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectification."	03/Dec/2024	08:00	04/Dec/2024	18:00			PLANNED	Requested	
351	RQ199119	OCC_225	cpc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT 2 @AJMER(PG)	POWERGRID	D	For AMP work & PRV relay work	02/Dec/2024	15:00	02/Dec/2024	23:00			PLANNED	Requested	
352	RQ199164	OCC_225	cpc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	for amp work	25/Dec/2024	16:00	26/Dec/2024	23:00			PLANNED	Requested	
353	RQ199163	OCC_225	cpc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for amp work	23/Dec/2024	16:00	24/Dec/2024	23:00			PLANNED	Requested	
354	RQ199124	OCC_225	cpc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	SPARE SWITCHING WORK	10/Dec/2024	09:00	10/Dec/2024	18:00			PLANNED	Requested	
355	RQ199384	OCC_225	cpc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	30/Dec/2024	08:00	30/Dec/2024	18:00			PLANNED	Requested	
356	RQ199378	OCC_225	slcds_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	16/Dec/2024	08:00	16/Dec/2024	18:00			PLANNED	Requested	
357	RQ199379	OCC_225	slcds_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	13/Dec/2024	08:00	13/Dec/2024	18:00			PLANNED	Requested	
358	RQ199375	OCC_225	slcds_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	11/Dec/2024	08:00	11/Dec/2024	18:00			PLANNED	Requested	
359	RQ199377	OCC_225	slcds_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	09/Dec/2024	08:00	09/Dec/2024	18:00			PLANNED	Requested	
360	RQ199374	OCC_225	slcds_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	04/Dec/2024	08:00	04/Dec/2024	18:00			PLANNED	Requested	
361	RQ199376	OCC_225	slcds_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	
362	RQ199386	OCC_225	cpc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	
363	RQ199424	OCC_225	cpc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	for amp work	29/Dec/2024	08:00	29/Dec/2024	18:00			PLANNED	Requested	
364	RQ199383	OCC_225	cpc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	28/Dec/2024	08:00	28/Dec/2024	18:00			PLANNED	Requested	

365	RQ199422	OCC_225	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	for amp work	27/Dec/2024	08:00	27/Dec/2024	18:00			PLANNED	Requested	
366	RQ199420	OCC_225	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	for amp work	25/Dec/2024	08:00	25/Dec/2024	18:00			PLANNED	Requested	
367	RQ199419	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	for amp work	24/Dec/2024	08:00	24/Dec/2024	18:00			PLANNED	Requested	
368	RQ199314	OCC_225	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	for amp work	23/Dec/2024	15:00	23/Dec/2024	23:00			PLANNED	Requested	
369	RQ198574	OCC_225	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP work of Bay	23/Dec/2024	08:30	24/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
370	RQ199313	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for amp work	20/Dec/2024	15:00	20/Dec/2024	23:00			PLANNED	Requested	
371	RQ198584	OCC_225	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP Works	20/Dec/2024	08:30	21/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
372	RQ199388	OCC_225	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	for amp work	19/Dec/2024	08:00	19/Dec/2024	18:00			PLANNED	Requested	
373	RQ199312	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	for amp work	18/Dec/2024	15:00	18/Dec/2024	23:00			PLANNED	Requested	
374	RQ198582	OCC_225	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWERGRID	C	AMP Works	18/Dec/2024	08:30	19/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
375	RQ199387	OCC_225	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	for amp work	17/Dec/2024	08:00	17/Dec/2024	18:00			PLANNED	Requested	
376	RQ198565	OCC_225	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP Work	17/Dec/2024	08:00	20/Dec/2024	18:00			PLANNED	Requested	
377	RQ198579	OCC_225	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP work of Bay	15/Dec/2024	08:30	16/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
378	RQ198577	OCC_225	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	AMP Works	11/Dec/2024	08:30	12/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
379	RQ199406	OCC_225	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for amp work	11/Dec/2024	08:00	11/Dec/2024	18:00			PLANNED	Requested	
380	RQ199450	OCC_225	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00			PLANNED	Requested	
381	RQ199405	OCC_225	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00			PLANNED	Requested	

382	RQ199404	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
383	RQ198573	OCC_225	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	C	CB drive mechanism Overhauling	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
384	RQ199403	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for amp work	08/Dec/2024	08:00	08/Dec/2024	18:00		PLANNED	Requested	
385	RQ199402	OCC_225	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
386	RQ198559	OCC_225	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
387	RQ199385	OCC_225	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
388	RQ199390	OCC_225	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	for amp work	06/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
389	RQ199401	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for amp work	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
390	RQ199400	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
391	RQ198558	OCC_225	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
392	RQ199391	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for amp work	04/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
393	RQ199399	OCC_225	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
394	RQ198557	OCC_225	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Work	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested	
395	RQ198852	OCC_225	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBADGHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWERGRID	D	Annual Maintenance and Testing of Bay equipment.	02/Dec/2024	10:00	02/Dec/2024	17:00		PLANNED	Requested	

396	RQ199213	OCC_225	stuurp_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWERGRID	D	For annual Maintenance of Bay Equipment	02/Dec/2024	10:00	02/Dec/2024	18:00		PLANNED	Requested	
397	RQ198572	OCC_225	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	Testing of CB, CT & tightening works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
398	RQ199392	OCC_225	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for amp work	02/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested	
399	RQ199398	OCC_225	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
400	RQ198556	OCC_225	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP Work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
401	RQ198576	OCC_225	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	C	AMP Works	01/Dec/2024	08:30	02/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
402	RQ199397	OCC_225	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for amp work	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Requested	
403	RQ199423	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	for amp work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Requested	
404	RQ199421	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	for amp work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
405	RQ199395	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
406	RQ199393	OCC_225	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
407	RQ199394	OCC_225	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
408	RQ199396	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
409	RQ198369	OCC_225	stuurp_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and Maintenance	14/Dec/2024	09:00	14/Dec/2024	17:00		PLANNED	Requested	

410	RQ198368	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and Maintenance	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Requested	
411	RQ198851	OCC_225	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	09/Dec/2024	10:00	09/Dec/2024	17:00		PLANNED	Requested	
412	RQ198854	OCC_225	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	08/Dec/2024	10:00	08/Dec/2024	17:00		PLANNED	Requested	
413	RQ198847	OCC_225	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	07/Dec/2024	10:00	07/Dec/2024	17:00		PLANNED	Requested	
414	RQ198848	OCC_225	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	06/Dec/2024	10:00	06/Dec/2024	17:00		PLANNED	Requested	
415	RQ198853	OCC_225	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	05/Dec/2024	10:00	05/Dec/2024	17:00		PLANNED	Requested	
416	RQ199212	OCC_225	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Requested	
417	RQ198844	OCC_225	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment.	04/Dec/2024	10:00	04/Dec/2024	17:00		PLANNED	Requested	
418	RQ199211	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	03/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Requested	
419	RQ198845	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	03/Dec/2024	10:00	03/Dec/2024	17:00		PLANNED	Requested	
420	RQ198396	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2, spare phase will be free and 1500 MVA ICT-2 will be charge with R, Y and B phase	26/Dec/2024	11:00	26/Dec/2024	12:00		PLANNED	Requested	
421	RQ198397	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-1, spare phase will be free and 1500 MVA ICT-1 will be charge with R, Y and B phase	25/Dec/2024	11:00	25/Dec/2024	12:00		PLANNED	Requested	
422	RQ198950	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	Routine testing of protection Relay,Maintenance work and attending oil >X leakage.	18/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Requested	
423	RQ198947	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	500MVA Spare Phase ICT will be charged as ICT-1 Y Phase. >X* AMP of associated Bays and Elements.	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Requested	
424	RQ199049	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	24/Dec/2024	09:30	24/Dec/2024	18:00		PLANNED	Requested	
425	RQ199024	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Dec/2024	09:00	24/Dec/2024	17:00	AMP	PLANNED	Requested	
426	RQ199020	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	For AMP works	22/Dec/2024	10:00	22/Dec/2024	18:00		PLANNED	Requested	
427	RQ199019	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	For AMP works	21/Dec/2024	10:00	21/Dec/2024	18:00		PLANNED	Requested	
428	RQ198988	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	CSD tuning work in 709th bay with atleast 4 switching	21/Dec/2024	09:00	21/Dec/2024	16:00		PLANNED	Requested	

429	RQ199023	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Dec/2024	09:00	22/Dec/2024	17:00	AMP	PLANNED	Requested	
430	RQ199047	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWAN(PG)		D	Relay Testing and AMP.	20/Dec/2024	09:30	20/Dec/2024	18:00		PLANNED	Requested	
431	RQ198987	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	CSD tuning work in 711th bay with atleast 4 switching	20/Dec/2024	09:00	20/Dec/2024	16:00		PLANNED	Requested	
432	RQ199046	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWAN(PG)		D	Relay Testing and AMP.	18/Dec/2024	09:30	18/Dec/2024	18:00		PLANNED	Requested	
433	RQ199002	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	18/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Requested	
434	RQ198978	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	16/Dec/2024	09:30	17/Dec/2024	19:00		PLANNED	Requested	
435	RQ199045	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWAN(PG)		D	Relay Testing and AMP.	16/Dec/2024	09:30	16/Dec/2024	18:00		PLANNED	Requested	
436	RQ199001	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	16/Dec/2024	09:00	17/Dec/2024	17:00		PLANNED	Requested	
437	RQ198979	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Requested	
438	RQ198977	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	13/Dec/2024	09:30	14/Dec/2024	19:00		PLANNED	Requested	
439	RQ199014	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	12/Dec/2024	14:00	15/Dec/2024	23:59		PLANNED	Requested	
440	RQ198981	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	11/Dec/2024	17:00	11/Dec/2024	23:59		PLANNED	Requested	
441	RQ198976	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	11/Dec/2024	09:30	12/Dec/2024	19:00		PLANNED	Requested	
442	RQ198986	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	10/Dec/2024	09:30	10/Dec/2024	17:30		PLANNED	Requested	
443	RQ198980	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	09/Dec/2024	17:00	09/Dec/2024	23:59		PLANNED	Requested	
444	RQ199017	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	09/Dec/2024	14:00	10/Dec/2024	23:59		PLANNED	Requested	
445	RQ198975	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	09/Dec/2024	09:30	10/Dec/2024	19:00		PLANNED	Requested	
446	RQ199025	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Requested	
447	RQ199026	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Requested	
448	RQ199013	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	07/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Requested	
449	RQ199016	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	07/Dec/2024	14:00	08/Dec/2024	23:59		PLANNED	Requested	
450	RQ198985	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	07/Dec/2024	09:30	07/Dec/2024	17:30		PLANNED	Requested	
451	RQ198994	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	05/Dec/2024	16:00	06/Dec/2024	23:00		PLANNED	Requested	
452	RQ198984	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	05/Dec/2024	09:30	05/Dec/2024	17:30		PLANNED	Requested	
453	RQ199015	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	04/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Requested	
454	RQ199031	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	For AMP works	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Requested	
455	RQ198993	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	03/Dec/2024	16:00	04/Dec/2024	23:00		PLANNED	Requested	
456	RQ198983	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP work and 400KV side isolator contact finger replacement	03/Dec/2024	09:30	03/Dec/2024	17:30		PLANNED	Requested	
457	RQ199030	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For AMP works	02/Dec/2024	09:00	02/Dec/2024	17:30		PLANNED	Requested	
458	RQ198992	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Requested	
459	RQ199012	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	01/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Requested	
460	RQ199044	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	regular amp work and insulation coating	01/Dec/2024	08:00	01/Dec/2024	20:00		PLANNED	Requested	

461	RQ198564	OCC_225	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP Works	14/Dec/2024	10:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
462	RQ199382	OCC_225	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	AMP Work	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
463	RQ199381	OCC_225	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	for amp work	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Requested	
464	RQ198375	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	AMP of Line equipments and Line Reactor	31/Dec/2024	09:30	31/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
465	RQ199094	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	31/Dec/2024	08:00	31/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
466	RQ199114	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Dec/2024	09:00	26/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
467	RQ199081	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	24/Dec/2024	09:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
468	RQ199113	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWAN(A) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Dec/2024	09:00	23/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
469	RQ199083	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	23/Dec/2024	09:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
470	RQ198303	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	23/Dec/2024	09:00	28/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Requested	
471	RQ198304	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	23/Dec/2024	09:00	28/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Requested	
472	RQ199082	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of S/D based defects of the line	22/Dec/2024	09:00	22/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
473	RQ198581	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Line bay AMP, Tightening & alignment work	20/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Requested	
474	RQ199521	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR into service after replacement of MOLG and checking the conservator air cell healthines	19/Dec/2024	19:00	19/Dec/2024	20:00		PLANNED	Requested	
475	RQ199520	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR out for checking the conservator air cell healthiness and replacement of MOLG.	18/Dec/2024	10:00	18/Dec/2024	11:00		PLANNED	Requested	
476	RQ198580	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Line bay AMP, Tightening & alignment work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested	
477	RQ198379	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP Of line equipments	17/Dec/2024	09:30	17/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
478	RQ199104	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Dec/2024	08:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
479	RQ198302	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	16/Dec/2024	09:00	21/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Requested	
480	RQ198301	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	16/Dec/2024	09:00	21/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Requested	
481	RQ198578	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Line bay AMP, Tightening & alignment work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Requested	
482	RQ198366	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	MAINTAINANCE AND TESTING OF CT, ISOLATOR, RELAYS ETC.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested	
483	RQ199332	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	Distance Relay Firmware Upgradation work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Requested	
484	RQ198034	OCC_225	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	TBC SAS INTEGRATION	16/Dec/2024	08:00	17/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
485	RQ199077	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Rectification of S/D based defects of the line	15/Dec/2024	10:00	16/Dec/2024	19:00	Kindly approve	PLANNED	Requested	
486	RQ198592	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	AMP/ Defect rectification	15/Dec/2024	09:00	15/Dec/2024	17:00	Kindly approve	PLANNED	Requested	

487	RQ199244	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	C	Replacement Work of existing Porcelain Disc Insulator Strings by Silicon Rubber Housed Composite Insulator (70KN Suspension Type) for 220KV Ratangarh-Sikar (PGCL) Ckt 1st and 2nd at suspension towers between Loc. 1/0 to 80/0 on labour contract basis	15/Dec/2024	08:00	05/Jan/2025	18:00		PLANNED	Requested	
488	RQ199245	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	C	Replacement Work of existing Porcelain Disc Insulator Strings by Silicon Rubber Housed Composite Insulator (70KN Suspension Type) for 220KV Ratangarh-Sikar (PGCL) Ckt 1st and 2nd at suspension towers between Loc. 1/0 to 80/0 on labour contract basis	15/Dec/2024	08:00	05/Jan/2025	18:00		PLANNED	Requested	
489	RQ199519	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	14/Dec/2024	18:00	14/Dec/2024	19:00		PLANNED	Requested	
490	RQ198506	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	14/Dec/2024	10:00	14/Dec/2024	12:00		PLANNED	Requested	
491	RQ199103	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	14/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
492	RQ198504	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	Testing of DTPC scheme (under Process bus)	13/Dec/2024	10:00	13/Dec/2024	12:00		PLANNED	Requested	
493	RQ199076	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Rectification of S/D based defects of the line	13/Dec/2024	09:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
494	RQ199329	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	Distance Relay Firmware Upgradation work	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Requested	
495	RQ198616	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMERA-1 FOR TLM WORKS	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
496	RQ198615	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
497	RQ199518	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR TAKING NON-Switchable LR out for oil filtration due to violation of PPM (Water content).	12/Dec/2024	09:00	12/Dec/2024	10:00		PLANNED	Requested	
498	RQ199359	OCC_225	koteswar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESWAR(PG) (PG) CKT-2	POWERGRID	C	For installation of Differential Protection Relay in Line-2 Protection panel(KHEP) alongwith Koteswar pooling station(PG)	11/Dec/2024	09:00	12/Dec/2024	18:00	Replacement of Distance protection relay with Differential Protection relay in Line-2 Protection Panel	PLANNED	Requested	
499	RQ199106	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
500	RQ199517	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Line Terminal Equipment and Bay AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
501	RQ198962	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(LUP) (PG) CKT-1	POWERGRID	C	Shutdown required for routine testing and maintenance work	10/Dec/2024	10:00	10/Dec/2024	18:00		PLANNED	Requested	
502	RQ199466	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP Work	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Requested	
503	RQ198610	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-MOGA-2 FOR TLM WORKS	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly Approve	PLANNED	Requested	
504	RQ199516	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	Line Terminal Equipment and Bay AMP Works	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
505	RQ198611	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly Approve	PLANNED	Requested	
506	RQ198552	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Installation of Horizontal CLR insulator	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
507	RQ199305	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(LUP)-BALIA(PG) (PG) CKT-1	POWERGRID	C	CT tan delta testing and other maintenance work	09/Dec/2024	09:00	09/Dec/2024	17:00		PLANNED	Requested	
508	RQ199354	OCC_225	koteswar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESWAR(PG) (PG) CKT-1	POWERGRID	C	For installation of Differential Protection Relay in Line-1 Protection panel(KHEP) alongwith Koteswar pooling station(PG)	09/Dec/2024	09:00	10/Dec/2024	18:00	Replacement of Distance protection relay with Differential Protection relay	PLANNED	Requested	
509	RQ199105	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
510	RQ198606	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested	

511	RQ198607	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-MOGA-1 FOR TLM WORKS	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
512	RQ199514	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	LBB retrofitment works and AMP Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
513	RQ199515	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie CB LBB retrofitment works and AMP Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
514	RQ198340	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	Safety purpose for Earth cutting work between Loc 60-61 & 63-64	08/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
515	RQ198960	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Shutdown required for routine testing and maintenance work	07/Dec/2024	10:00	07/Dec/2024	18:00		PLANNED	Requested	
516	RQ199512	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Tie CB LBB retrofitment works	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested	
517	RQ199513	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie CB LBB retrofitment works and AMP Works	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested	
518	RQ199075	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEEWANPOH (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	06/Dec/2024	09:00	07/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
519	RQ198575	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Line bay AMP, Tightening & alignment work at Fatehpur	06/Dec/2024	09:00	06/Dec/2024	17:00		PLANNED	Requested	
520	RQ199511	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	Tie CB LBB retrofitment works and AMP Works	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
521	RQ198049	OCC_225	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & umpers Tightening and Testing of Switchyard Equipments.	05/Dec/2024	09:00	07/Dec/2024	17:00	APM of GIS bay & Switchyard equipments.	PLANNED	Requested	
522	RQ199066	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	D	Repair of conductor in span 21-22	05/Dec/2024	09:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
523	RQ199510	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie CB LBB retrofitment works	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
524	RQ198497	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP Work	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
525	RQ198612	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMBA-2 FOR TLM WORKS	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
526	RQ198613	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
527	RQ199096	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Dec/2024	08:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
528	RQ198503	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
529	RQ198341	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of broken insulator at Loc No. 271, attending of shutdown nature defect notified by CC(AM) Audit team and Safety purpose for Earth cutting work between Loc 60-61 & 63-64	04/Dec/2024	08:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
530	RQ198586	OCC_225	tehrri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	For Cleaning and testing of CVT,LA ,bushing etc. at 420 kv Pothead yard .	04/Dec/2024	08:00	04/Dec/2024	18:00	The shutdown will be availed during zero schedule only	PLANNED	Requested	
531	RQ198416	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP of Line equipments	03/Dec/2024	09:00	03/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
532	RQ199336	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	A/R Non auto for PID test of Insulators	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested	
533	RQ198585	OCC_225	tehrri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	For Cleaning and testing of CVT,LA ,bushing etc. at 420 kv Pothead yard .	03/Dec/2024	08:00	03/Dec/2024	18:00	The shutdown will be availed during zero schedule only	PLANNED	Requested	
534	RQ198608	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
535	RQ198609	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMBA-1 FOR TLM WORKS	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
536	RQ198498	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1	POWERGRID	D	Rectification of Shutdown Nature Defects	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
537	RQ198048	OCC_225	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & umpers Tightening and Testing of Switchyard Equipments.	02/Dec/2024	09:00	04/Dec/2024	17:00	APM of GIS bay & Switchyard equipments.	PLANNED	Requested	
538	RQ198417	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	For AMP of Line equipments	02/Dec/2024	09:00	02/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
539	RQ199509	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Tie LBB retrofitment works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	

540	RQ198500	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested
541	RQ199095	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Requested
542	RQ198499	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	for amp work	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Requested
543	RQ198346	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR non auto mode required to carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only	01/Dec/2024	08:00	31/Dec/2024	18:00	Non shutdown activity.Kindly approve	PLANNED	Requested
544	RQ198345	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only.Shutdown is required to carryout stringing on circuit 2.	01/Dec/2024	08:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
545	RQ198282	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested
546	RQ198280	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested
547	RQ198275	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested
548	RQ198278	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PTSTCL	D	Jumper Checking / Tightening of dead end towers ,Tree trimming and other maintenance work of Line & Protection testing	23/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested
549	RQ198522	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PTSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	20/Dec/2024	10:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Requested
550	RQ198274	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested
551	RQ198273	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested
552	RQ198272	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PTSTCL	D	Tree cutting and Jumper tightening of Tower No. 31 to 52.	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested
553	RQ198271	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested
554	RQ198269	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PTSTCL	D	Tree cutting and Jumper tightening of Tower No. 1 to 30.	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
555	RQ198266	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested
556	RQ198263	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested
557	RQ198259	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested
558	RQ198257	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PTSTCL	D	Tree cutting and Jumper tightening of Tower No. 76 to 100.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested
559	RQ198253	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested
560	RQ198252	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PTSTCL	D	General Maintenance/ Jumper Tightening	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested
561	RQ198255	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PTSTCL	D	Jumper Checking / Tightening of dead end towers ,Tree trimming and other maintenance work of Line & Protection testing	09/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested
562	RQ198251	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PTSTCL	D	General Maintenance/ Jumper Tightening	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested
563	RQ198248	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested
564	RQ198247	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested
565	RQ198244	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested

566	RQ198241	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-1	PTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested
567	RQ198240	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PTCL	D	General Maintenance/ Jumper Tightening	02/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested
568	RQ198242	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PTCL	D	Tree cutting and Jumper tightening of Tower No. 53A to 75.	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested
569	RQ199428	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	27/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested
570	RQ199432	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	25/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested
571	RQ199427	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested
572	RQ199431	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	23/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested
573	RQ199425	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	21/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Requested
574	RQ199426	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers	19/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested
575	RQ199324	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	17/Dec/2024	15:00	17/Dec/2024	23:00		PLANNED	Requested
576	RQ199433	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Bay equipments	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested
577	RQ199435	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 57-64 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	16/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested
578	RQ199255	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested
579	RQ199238	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	maintenance work at both end	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested
580	RQ199239	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Attending issue of spring charge mechanism on breaker	12/Dec/2024	17:00	12/Dec/2024	23:00		PLANNED	Requested
581	RQ199323	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith line reactor at Ramgarhend	12/Dec/2024	15:00	12/Dec/2024	23:00		PLANNED	Requested
582	RQ199243	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested
583	RQ199326	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	10/Dec/2024	15:00	10/Dec/2024	23:00		PLANNED	Requested
584	RQ199315	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	09/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Requested
585	RQ199316	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	09/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Requested
586	RQ199256	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested
587	RQ199240	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested
588	RQ199429	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested
589	RQ199257	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested
590	RQ199325	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	05/Dec/2024	15:00	05/Dec/2024	23:00		PLANNED	Requested
591	RQ199442	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	05/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Requested
592	RQ199443	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	05/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Requested

593	RQ199236	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
594	RQ199241	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
595	RQ199430	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	02/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
596	RQ199084	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Rectification of S/D based defects of the line	25/Dec/2024	09:00	25/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
597	RQ198603	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	AMP Works	07/Dec/2024	09:00	07/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
598	RQ199439	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Rectification of S/D based defects of the line	05/Dec/2024	09:00	05/Dec/2024	16:00	Kindly approve	PLANNED	Requested	
599	RQ198728	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Jumper Modification in LA	25/Dec/2024	09:00	25/Dec/2024	18:00		PLANNED	Requested	
600	RQ198815	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	18/Dec/2024	07:00	20/Dec/2024	19:00	37-38	PLANNED	Requested	
601	RQ198814	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	18/Dec/2024	07:00	20/Dec/2024	19:00	37-38	PLANNED	Requested	
602	RQ198742	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Shifting of Line elements works before commissioning of Line Reactor	16/Dec/2024	09:00	23/Dec/2024	18:00		PLANNED	Requested	
603	RQ198709	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	Line defect rectification work by Dadri TLM & AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
604	RQ198733	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested	
605	RQ198708	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
606	RQ198732	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	COE audit compliances in Relay	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Requested	
607	RQ198705	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	Shutdown nature defects rectification by TLM & First time charging of line Reactor & scheme checking	05/Dec/2024	08:00	05/Dec/2024	20:00	400kv Mainpuri-Ballabgarh ckt 1 A/R is to be kept in Non-Auto Mode during SD of circuit #2	PLANNED	Requested	
608	RQ198811	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	05/Dec/2024	07:00	07/Dec/2024	19:00	48-49	PLANNED	Requested	
609	RQ198731	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
610	RQ198704	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-1		D	Shutdown nature defects rectification by TLM & First time charging of line Reactor & scheme checking	04/Dec/2024	08:00	04/Dec/2024	20:00	400kv Mainpuri-Ballabgarh ckt 2 A/R is to be kept in Non-Auto Mode during SD of circuit #1	PLANNED	Requested	
611	RQ198707	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		D	Line defect rectification work by Dadri TLM & AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
612	RQ198843	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For LBB testing of Tie Bay-414 (of ICT-1 & 400KV Bikaner 2 - Khetri line-1) with TBC Bay-205	03/Dec/2024	17:00	03/Dec/2024	23:00		PLANNED	Requested	
613	RQ198730	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay by Bhiwadi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested	
614	RQ198703	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-MAHARANIBAGH (PG) CKT-1		D	Scheme checking as per IOM CC-AM Protection/2024-25/13	03/Dec/2024	08:00	03/Dec/2024	20:00		PLANNED	Requested	
615	RQ198729	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	COE audit compliances in Relay	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
616	RQ198702	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH(PG)-NAWADA(HV) (PG) CKT-1		D	Scheme checking as per IOM CC-AM Protection/2024-25/13	02/Dec/2024	08:00	02/Dec/2024	20:00		PLANNED	Requested	
617	RQ198706	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		D	AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
618	RQ198351	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For AMP of Line equipments	24/Dec/2024	09:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Requested	

619	RQ198305	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)- NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	20/Dec/2024	10:00	20/Dec/2024	17:00		PLANNED	Requested	
620	RQ198306	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)- FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	19/Dec/2024	10:00	19/Dec/2024	17:00		PLANNED	Requested	
621	RQ198437	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Requested	
622	RQ198350	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)- FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For AMP of Line equipments	10/Dec/2024	09:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
623	RQ198436	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested	
624	RQ198596	OCC_225	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Annual PM of Bay 16 & 17	05/Dec/2024	08:00	05/Dec/2024	18:00	Ckt-1 will be in service	PLANNED	Requested	
625	RQ199477	OCC_225	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Annual PM of Bay 16 & 17	04/Dec/2024	08:00	04/Dec/2024	18:00	ckt-1 will be in service	PLANNED	Requested	
626	RQ198595	OCC_225	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Annual PM of Bay 8 & 9	03/Dec/2024	08:00	03/Dec/2024	18:00	Ckt-2 will be in service	PLANNED	Requested	
627	RQ198439	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	for replacement of Y-phase CT at CLP end.	02/Dec/2024	09:00	04/Dec/2024	09:00		PLANNED	Requested	
628	RQ199472	OCC_225	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Annual PM of Bay 8 & 9	02/Dec/2024	08:00	02/Dec/2024	18:00	ckt-2 will be in service	PLANNED	Requested	
629	RQ198629	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	23/Dec/2024	09:00	30/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42- 121.	PLANNED	Requested	
630	RQ198632	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Safety Purpose for only Auto Re Close OFF Both side from KW - NJ (Annual maintenance of NJ CKT-1)	23/Dec/2024	09:00	30/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from KW - NJ (Annual maintenance of NJ CKT-1)	PLANNED	Requested	
631	RQ198626	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance	16/Dec/2024	09:00	21/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01- 41.	PLANNED	Requested	
632	RQ198627	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Safety Purpose for only Auto Re Close OFF Both side from KW - KW. (Annual maintenance of BP CKT-2)	16/Dec/2024	09:00	21/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance of BP CKT-2)	PLANNED	Requested	
633	RQ198623	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	11/Dec/2024	09:00	14/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01- 41.	PLANNED	Requested	
634	RQ198624	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Safety Purpose for only Auto Re Close OFF Both side from Baspa - KW. (Annual maintenance of BP CKT-1)	11/Dec/2024	09:00	14/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance of BP CKT-1)	PLANNED	Requested	
635	RQ199489	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)- UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur #1 line for NHAI Raebareli-Prayagraj road crossing	21/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
636	RQ199490	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)- UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur #2 line for NHAI Raebareli-Prayagraj road crossing	21/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
637	RQ198338	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- UNNAO (UP) CKT-1	UPPTCL	D	For straining of conductor for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	20/Dec/2024	09:00	30/Dec/2024	18:00		PLANNED	Requested	

638	RQ198458	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC commissioning of 400KV Azamgarh-Sarnath Line at 400kV S/S Azamgarh.	20/Dec/2024	09:00	21/Dec/2024	17:00		PLANNED	Requested
639	RQ198494	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	For Jumper Tightening <-&-> Defective Polymer replacement Work	17/Dec/2024	10:00	19/Dec/2024	18:00		PLANNED	Requested
640	RQ198461	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Replacement of Main-II relay facia of Numerical Distance protection ->X Relay and Relay Configuration in Main-I and Main-II	17/Dec/2024	09:00	18/Dec/2024	07:00		PLANNED	Requested
641	RQ199306	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	Isolator overhauling and re earthing of all equipments	17/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Requested
642	RQ198456	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	SHUTDOWN OF 400KV PANKI - PTPS-II LINE FOR PROTECTION TESTING AND BAY->X MAINTENANCE	16/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested
643	RQ199318	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	C	For Lilo of line at THDC power plant Khurja	15/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Requested
644	RQ198399	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	LILO of line at THDC power Plant Khurja as per request from EE ETD Khurja	15/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested
645	RQ199056	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For preventive maintenance work, no supply disturb, supply maintain by ->X 400 kv Bly Unnao ckr II.	13/Dec/2024	08:00	13/Dec/2024	17:00		PLANNED	Requested
646	RQ198348	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For preventive maintainance. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	13/Dec/2024	08:00	13/Dec/2024	17:00		PLANNED	Requested
647	RQ198364	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	12/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Requested
648	RQ199055	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For preventive maintenance work, No supply disturb supply maintain from 400 Bly Unnao I	12/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Requested
649	RQ198347	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	12/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Requested
650	RQ198505	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	shutdown of 400KV PANKI-ALIGARH LINE FOR PROTECTION TESTING AND BAY ->X MAINTENANCE	11/Dec/2024	10:00	12/Dec/2024	17:00		PLANNED	Requested
651	RQ198475	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK(JUMPER TIGHTENING ->X= ,DISC INSULATOR CLEANING,SET RIGHT CC RINGS/SPACER DA	11/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Requested
652	RQ198495	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Jumper Tightening <-&-> Defective Polymer replacement Work	10/Dec/2024	10:00	12/Dec/2024	18:00		PLANNED	Requested
653	RQ198971	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur.	10/Dec/2024	10:00	10/Dec/2024	16:00		PLANNED	Requested
654	RQ198339	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	For straining of conductor for Construction of 765KV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765KV S/C (Quad) Mainpuri - Unnao Transmission Line & 400KV D/C (Quad) Tanda - Gonda Transmission Line.	10/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested
655	RQ198462	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	Routine testing and Bay Maintenance Works of 400kv Azamgarh-Gorakhpur ->X Line	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Requested
656	RQ199307	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Isolator overhauling and re earthing of all equipments	10/Dec/2024	09:00	12/Dec/2024	17:00		PLANNED	Requested
657	RQ198363	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	09/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested
658	RQ199204	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00	DURING THE SHUTDOWN PERIOD THE 400KV SEC-123 NOIDA WILL GET THE POWER FROM 400KV INDRAPURAM WUPPTCL AND 400KV AHTAUR WUPPTCL SUBSTATIONS.	PLANNED	Requested
659	RQ199205	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00	THIS LINE IS UNDER SHUTDOWN SINCE MARCH-2023 AND HENCE NOT FEEDING THE DESIRED TO 400KV SEC-123 NOIDA SUBSTATION.	PLANNED	Requested

660	RQ198343	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For testing of CBs, CTs and Bays maintenance	09/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
661	RQ199341	OCC_225	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	C	DUE TO BUS-1&2 SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
662	RQ198519	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	FOR REPAIRING AND ROUTINE MAINTENANCE OF 400KV PANTOGRAPH ISOLATOR UNDER >X 400KV A BUS AND 400KV C BUS	08/Dec/2024	10:00	08/Dec/2024	16:00		PLANNED	Requested	
663	RQ198972	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur.	07/Dec/2024	10:00	07/Dec/2024	16:00		PLANNED	Requested	
664	RQ198959	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Shutdown required for routine testing and maintenance work	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Requested	
665	RQ198487	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* shut down has been applied for jumper tightening, lopping chopping of >X tree branches,removing bird nest and other m	06/Dec/2024	09:00	07/Dec/2024	17:00		PLANNED	Requested	
666	RQ198958	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Shutdown required for routine testing and maintenance work	05/Dec/2024	10:00	05/Dec/2024	18:00		PLANNED	Requested	
667	RQ198362	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	05/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested	
668	RQ198325	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning and maintenance work	05/Dec/2024	08:00	11/Dec/2024	16:00		PLANNED	Requested	
669	RQ198344	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	For testing of CBs, CTs and Bays maintenance	05/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
670	RQ198402	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	05/Dec/2024	06:00	05/Dec/2024	12:00		PLANNED	Requested	
671	RQ198474	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK	02/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Requested	
672	RQ198401	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	02/Dec/2024	06:00	02/Dec/2024	12:00		PLANNED	Requested	
673	RQ198488	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Jumper tightening,polymer cleaning, looping chopping and other >X preventive maintenance	01/Dec/2024	08:00	03/Dec/2024	17:00		PLANNED	Requested	
674	RQ199342	OCC_225	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	UPPTCL	C	DUE TO BUS-1&2 SHUTDOWN	01/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Requested	
675	RQ198360	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Diversion work of 400 kv Muzaffargar- Ataur line and 400 kv muzaffarnagar- roorkee line infringing to NH-709 AD	01/Dec/2024	07:00	15/Dec/2024	18:00		PLANNED	Requested	
676	RQ199223	OCC_225	slcdvd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	for line CVT testing and other PMS works	20/Dec/2024	08:00	20/Dec/2024	12:00		PLANNED	Requested	
677	RQ198526	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Dec/2024	10:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
678	RQ198525	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	18/Dec/2024	10:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
679	RQ198471	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	C	Shutdown of 400 kv Jehta-Unnao Line 2 for annual routine testing work	19/Dec/2024	10:00	19/Dec/2024	17:00		PLANNED	Requested	
680	RQ198470	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Shutdown of 400 kv Jehta-Unnao Line 1 for annual routine testing work.	18/Dec/2024	10:00	18/Dec/2024	17:00		PLANNED	Requested	
681	RQ198473	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	C	Shutdown of 400 kv Jehta-PGCIL Line 2 for annual routine testing work.	17/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested	
682	RQ198472	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Shutdown of 400 kv Jehta-PGCIL Line 1 for annual routine testing work.	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Requested	
683	RQ198496	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	C	Maintenance work will be done of 400 kv dadri Line of during this >X shutdown period.	14/Dec/2024	11:00	14/Dec/2024	15:00		PLANNED	Requested	
684	RQ199304	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	C	CT tan delta testing and other maintenance work	08/Dec/2024	09:00	08/Dec/2024	17:00		PLANNED	Requested	
685	RQ198490	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	C	Tan Delta testing of CTs of 400 kv Nawada line will be done during this >X shutdown period.	05/Dec/2024	10:30	05/Dec/2024	16:00		PLANNED	Requested	
686	RQ198961	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	03/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Requested	

687	RQ198963	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	02/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Requested
688	RQ198528	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL_JPL	D	AMP Of line equipments	19/Dec/2024	09:00	19/Dec/2024	15:00		PLANNED	Requested
689	RQ198527	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL_JPL	D	AMP Of line equipments	17/Dec/2024	09:00	17/Dec/2024	15:00		PLANNED	Requested
690	RQ198308	OCC_225	pht1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL_JPL	D	For cleaning of Disc Insulators	04/Dec/2024	10:00	04/Dec/2024	18:00	For cleaning of Disc Insulators	PLANNED	Requested
691	RQ198307	OCC_225	pht1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL_JPL	D	For cleaning of Porcelain Disc Insulators	03/Dec/2024	10:00	03/Dec/2024	18:00	or cleaning of Porcelain Disc Insulators	PLANNED	Requested
692	RQ198324	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL_PGYTL	D	jumper tightening, disc cleaning, refing of dislocated vibration dampers	19/Dec/2024	09:00	30/Dec/2024	17:30		PLANNED	Requested
693	RQ198529	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL_PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Dec/2024	10:00	12/Dec/2024	16:00		PLANNED	Requested
694	RQ198336	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TPS(U P) (GTL) CKT-1	GTL	D	For straining of conductor for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested
695	RQ198337	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TPS(U P) (GTL) CKT-2	GTL	D	For straining of conductor forConstruction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested
696	RQ199269	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc. Of line	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested
697	RQ199267	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Pre foggy mtc. Of line	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested
698	RQ199080	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (KSPDCL) CKT-1	POWERGRID, KSPDCL	D	Rectification of S/D based defects of the line	08/Dec/2024	09:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested
699	RQ198518	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	FOR REPAIRING OF PANTOGRAPH ISOLATOR UNDER 400KV A BUS/ROUTINE >X MAINTENANCE OF PANTOGRAPH(UNDER A BUS AND C BUS)	07/Dec/2024	10:00	07/Dec/2024	16:00		PLANNED	Requested
700	RQ199218	OCC_225	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators.	02/Dec/2024	08:00	03/Dec/2024	17:00		PLANNED	Requested
701	RQ198359	OCC_225	stuur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	Diversion work of 400 kv Muzaffargar- Ataur line and 400 kv muzaffargar- roorkee line infringing to NH-709 AD	01/Dec/2024	07:00	15/Dec/2024	18:00		PLANNED	Requested
702	RQ198409	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of Line equipments	07/Dec/2024	09:00	07/Dec/2024	13:00	Kindly approve	PLANNED	Requested
703	RQ198415	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of Line equipments	06/Dec/2024	09:00	06/Dec/2024	13:00	Kindly approve	PLANNED	Requested
704	RQ199507	OCC_225	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Changing Insulator at T/L 178	06/Dec/2024	08:00	06/Dec/2024	18:00	Line-2 will be in service	PLANNED	Requested
705	RQ199136	OCC_225	slcds_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	30/Dec/2024	16:00	30/Dec/2024	23:00		PLANNED	Requested
706	RQ199135	OCC_225	slcds_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	26/Dec/2024	16:00	26/Dec/2024	23:00		PLANNED	Requested
707	RQ199138	OCC_225	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested
708	RQ199137	OCC_225	slcds_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested
709	RQ199344	OCC_225	slcds_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested
710	RQ199343	OCC_225	slcds_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested
711	RQ199133	OCC_225	slcds_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested
712	RQ199132	OCC_225	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested

713	RQ199440	OCC_225	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Jack bus Dropper work of Reactor isolator and testing work OF 400KV 125MVAR REACTOR and New element charging.	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
714	RQ198856	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP	30/Dec/2024	09:00	30/Dec/2024	18:00		PLANNED	Requested	
715	RQ198855	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP	26/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Requested	
716	RQ198928	OCC_225	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	Bus Extension Work	06/Dec/2024	17:00	10/Dec/2024	23:00		PLANNED	Requested	
717	RQ198879	OCC_225	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Requested	
718	RQ198924	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 4		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	04/Dec/2024	08:30	04/Dec/2024	18:00		PLANNED	Requested	
719	RQ198923	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 3		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	03/Dec/2024	08:30	03/Dec/2024	18:00		PLANNED	Requested	
720	RQ198922	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	02/Dec/2024	08:30	02/Dec/2024	18:00		PLANNED	Requested	
721	RQ198927	OCC_225	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	01/Dec/2024	17:00	05/Dec/2024	23:00		PLANNED	Requested	
722	RQ198878	OCC_225	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Requested	
723	RQ198210	OCC_225	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested	
724	RQ198208	OCC_225	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
725	RQ199072	OCC_225	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	22/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Requested	
726	RQ199071	OCC_225	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	16/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested	
727	RQ198391	OCC_225	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	14/Dec/2024	09:00	21/Dec/2024	17:30		PLANNED	Requested	
728	RQ199068	OCC_225	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and other works	12/Dec/2024	09:00	13/Dec/2024	20:00		PLANNED	Requested	
729	RQ199217	OCC_225	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	09/Dec/2024	10:00	14/Dec/2024	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON-OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK TAKE UP	PLANNED	Requested	
730	RQ199216	OCC_225	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	09/Dec/2024	10:00	14/Dec/2024	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON-OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK TAKE UP	PLANNED	Requested	
731	RQ199067	OCC_225	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and other works	09/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Requested	
732	RQ199079	OCC_225	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Maintenance work will be done of Bus PG isolator,981B,Y ph of 315 MVA >X ICT 1 under 400 kv Main Bus 2nd.	07/Dec/2024	10:30	07/Dec/2024	16:00		PLANNED	Requested	
733	RQ199078	OCC_225	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Maintenance work will be done at 92A,PG Busisolator,R Ph of 400 kv >X Nawada Line under 400 kv Main Bus 1.	05/Dec/2024	10:30	05/Dec/2024	16:00		PLANNED	Requested	

734	RQ199085	OCC_225	stsup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus B at 400KV S/S Sultanpur	05/Dec/2024	10:00	05/Dec/2024	16:00		PLANNED	Requested	
735	RQ199070	OCC_225	stsup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	HOT SPOT ATTEND AND MAINTENANCE OF BUS ISOLATOR OF 400 KV MAIN BUS I	03/Dec/2024	10:00	04/Dec/2024	17:00		PLANNED	Requested	
736	RQ199331	OCC_225	ntpcos_sd	BUS	400KV BUS 2 AT KOLDAM(NT)	NTPC	C	overhauling	20/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Requested	
737	RQ199330	OCC_225	ntpcos_sd	BUS	400KV BUS 1 AT KOLDAM(NT)	NTPC	C	overhauling	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
738	RQ198209	OCC_225	sldecps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
739	RQ198207	OCC_225	sldecps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	09/Dec/2024	08:00	09/Dec/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Requested	
740	RQ198206	OCC_225	sldecps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
741	RQ198205	OCC_225	sldecps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	04/Dec/2024	09:00	05/Dec/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Requested	
742	RQ199452	OCC_225	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP Work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Requested	
743	RQ199451	OCC_225	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Requested	
744	RQ198354	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	AMP Works	05/Dec/2024	09:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
745	RQ199371	OCC_225	cpcc3_sd	BUS	400KV BUS 2 AT MAINPUR(PG)	POWERGRID	D	AMP Work	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Requested	
746	RQ198353	OCC_225	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	AMP Works	03/Dec/2024	09:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
747	RQ199370	OCC_225	cpcc3_sd	BUS	400KV BUS 1 AT MAINPUR(PG)	POWERGRID	D	AMP Work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested	
748	RQ198372	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	02/Dec/2024	09:30	02/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
749	RQ199438	OCC_225	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Dec/2024	08:00	31/Dec/2024	23:59	Kindly approve	PLANNED	Requested	
750	RQ198598	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Dec/2024	00:00	31/Dec/2024	23:59	Kindly approve	PLANNED	Requested	
751	RQ199273	OCC_225	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Yearly Mtc.	10/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
752	RQ199272	OCC_225	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly mtc.	03/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
753	RQ199116	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	for amp work	25/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Requested	
754	RQ199115	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	for amp work	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested	
755	RQ199090	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWERGRID	D	for amp work	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	
756	RQ199123	OCC_225	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWERGRID	D	AMP WORK & Washing of Yard Equipments	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
757	RQ199122	OCC_225	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWERGRID	D	AMP WORK & Washing of Yard Equipments	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
758	RQ199110	OCC_225	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PBTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	08/Dec/2024	15:00	08/Dec/2024	23:00		PLANNED	Requested	
759	RQ199140	OCC_225	sldecps_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	31/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Requested	
760	RQ199142	OCC_225	sldecps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	

761	RQ199346	OCC_225	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
762	RQ199141	OCC_225	slcds_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor transformer,Bay equipments, Relay testing and transformer protection checking	10/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
763	RQ199064	OCC_225	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	C	Shutdown of 63 MVA Bus Reactor for annaul routine testing work	26/Dec/2024	10:00	26/Dec/2024	17:00		PLANNED	Requested	
764	RQ199059	OCC_225	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	C	Annual Maintenance and Testing works	18/Dec/2024	09:00	18/Dec/2024	20:00		PLANNED	Requested	
765	RQ198445	OCC_225	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	13/Dec/2024	06:00	14/Dec/2024	23:58		PLANNED	Requested	
766	RQ199061	OCC_225	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Requested	
767	RQ199309	OCC_225	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	CT tan delta testing and other maintenance work	08/Dec/2024	14:00	08/Dec/2024	17:00		PLANNED	Requested	
768	RQ199060	OCC_225	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR C B TESTING AND MAINTENANCE OF BAY .	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Requested	
769	RQ199200	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	C	REPLACEMENT OF CSD OF MAIN BAY AND THEIR FINE TUNING	24/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Requested	
770	RQ199199	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR IN REACTOR BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	23/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Requested	
771	RQ199189	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400 KV MEERUT(PG)	POWERGRID	D	For Tan Delta measurement work and checking of Turret CT Cover	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	
772	RQ199174	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP works	18/Dec/2024	09:00	19/Dec/2024	19:00		PLANNED	Requested	
773	RQ199190	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	for amp work	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested	
774	RQ199167	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWERGRID	D	for amp work	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested	
775	RQ199169	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	for amp work	17/Dec/2024	10:00	17/Dec/2024	16:00		PLANNED	Requested	
776	RQ199202	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For CSD fine tuning work & For CSD re-commissioning work	15/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
777	RQ199192	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	Scheme checking as per IOM CC-AM	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
778	RQ199179	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWERGRID	D	Scheme checking as per IOM CC-AM Protection/2024-25/13	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
779	RQ199166	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SLOTH(PG)	POWERGRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
780	RQ199165	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SLOTH(PG)	POWERGRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
781	RQ199187	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWERGRID	D	for amp work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
782	RQ199186	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	for amp work	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
783	RQ199195	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	CSD TUNING WORK MAIN AND TIE BAY	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
784	RQ199184	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
785	RQ199185	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
786	RQ199196	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Requested	
787	RQ199201	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	C	Series Reactor modification at Mandola ss.	01/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Requested	
788	RQ199191	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 3 AT 400 KV MEERUT(PG)	POWERGRID,PVL	D	For Tan Delta measurement work and checking of Turret CT Cover	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	

789	RQ198227	OCC_225	sldcps_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested	
790	RQ198046	OCC_225	jhakri_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVNL	D	Jumper Tighening of Switchyard Components of 80MVAR Bus Reactor of 1500MW Nathpa Jhakri HPS.	09/Dec/2024	09:00	09/Dec/2024	17:00	Jumper Tighening of Switchyard Components of 80MVAR Bus Reactor.	PLANNED	Requested	
791	RQ198238	OCC_225	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PTCL) AT 400 KV MUKTSAR(PS)	PTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
792	RQ198237	OCC_225	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	
793	RQ198236	OCC_225	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PTCL) AT 400 KV DHANANSU(PS)	PTCL	D	Nut bolt tighnting of clamp and connectors of bay 410 and cleaing of CR panel and BMK of CT, CB related with associated bay	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
794	RQ198235	OCC_225	sldcps_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PTCL) CKT-1 (PTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PTCL)	PTCL	D	Periodical Maintainance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
795	RQ198234	OCC_225	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PTCL) CKT-1 (PTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PTCL	D	Periodical Maintainance	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
796	RQ198233	OCC_225	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
797	RQ198232	OCC_225	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PTCL) AND FUTURE AT 400 KV MAKHU(PS) (PTCL)	PTCL	D	Nut bolt tightening of clamp and connectors of bay 420 and cleaing of CR panel and BMK of CT, CB related with associated bay	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
798	RQ198231	OCC_225	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PTCL) CKT-2 (PTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PTCL)	PTCL	D	Periodical Maintainance	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
799	RQ198230	OCC_225	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PTCL) CKT-2 (PTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PTCL	D	Periodical Maintainance	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
800	RQ198229	OCC_225	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaing of CR panel and BMK of CT, CB related with associated bay	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
801	RQ198228	OCC_225	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PTCL) CKT-1 (PTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PTCL)	PTCL	D	Periodical Maintainance	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested	
802	RQ199176	OCC_225	cpcc2_sd	BAY	416 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	29/Dec/2024	08:00	01/Jan/2025	18:00	Kindly approve	PLANNED	Requested	
803	RQ199415	OCC_225	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	C	CB overhauling	26/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Requested	
804	RQ199178	OCC_225	cpcc2_sd	BAY	415 MAIN BAY - 400KV LUDHIANA-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	24/Dec/2024	08:00	28/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
805	RQ198326	OCC_225	cpcc2_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Drive Overhauling of Circuit Breaker	23/Dec/2024	09:00	25/Dec/2024	18:00	Kindly approve	PLANNED	Requested	

806	RQ199502	OCC_225	cpcc_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	CB retrofitment works	22/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Requested	
807	RQ199339	OCC_225	slcds_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
808	RQ199410	OCC_225	cpcc_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	20/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
809	RQ199172	OCC_225	cpcc_sd	BAY	414 TIE BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AND 400KV LUDHIANA-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	20/Dec/2024	08:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
810	RQ198327	OCC_225	cpcc2_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Drive Overhauling of Circuit Breaker	19/Dec/2024	09:00	21/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
811	RQ199340	OCC_225	slcds_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
812	RQ198331	OCC_225	cpcc_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV NALLAGARH(PG)	POWERGRID	C	Drive Overhauling of Circuit Breaker	16/Dec/2024	08:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
813	RQ199173	OCC_225	cpcc2_sd	BAY	413 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	16/Dec/2024	08:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
814	RQ198633	OCC_225	cpcc2_sd	BAY	410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)	POWERGRID	C	DRIVE OVERHAULING WORK	14/Dec/2024	10:00	17/Dec/2024	18:00	Bay 410 is MOGA-2 MAIN BAY as per site	PLANNED	Requested	
815	RQ198605	OCC_225	cpcc_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400KV TBC Bay	13/Dec/2024	09:00	21/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
816	RQ199337	OCC_225	slcds_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
817	RQ199409	OCC_225	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
818	RQ198328	OCC_225	cpcc2_sd	BAY	410 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 AT NALLAGARH(PG)	POWERGRID	C	Drive Overhauling of Circuit Breaker	12/Dec/2024	09:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
819	RQ199338	OCC_225	slcds_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
820	RQ199503	OCC_225	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	Retrofitment work of CB	12/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Requested	
821	RQ199170	OCC_225	cpcc2_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	11/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
822	RQ198330	OCC_225	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	C	Drive Overhauling of Circuit Breaker	09/Dec/2024	09:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
823	RQ199483	OCC_225	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
824	RQ199484	OCC_225	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	

825	RQ199408	OCC_225	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
826	RQ199171	OCC_225	cpcc2_sd	BAY	411 TIE BAY - 400KV PATIALA- PANCHKULA (PG) CKT-1 AND 400/220KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	07/Dec/2024	08:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
827	RQ199495	OCC_225	cpcc3_sd	BAY	AWX3-Q3 MAIN BAY - 400 KV RIHAND(PG)-FILTER BANK-3 (POWERGRID) AND 400 KV RIHAND(PG)-BUS 2 AT 400 KV RIHAND(PG) (POWERGRID)	POWERGRID	D	AMP of 400KV BAY No AWX3Q3 (Tie Bay of Z3 Filter Bank)	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
828	RQ198329	OCC_225	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 3 AT NALLAGARH(PG) AND FUTURE	POWERGRID	C	Drive Overhauling of Circuit Breaker	05/Dec/2024	09:00	07/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
829	RQ199494	OCC_225	cpcc3_sd	BAY	AWX3-Q1 MAIN BAY - 400 KV RIHAND(PG)-FILTER BANK-3 (POWERGRID) AT 400 KV RIHAND(PG)	POWERGRID	D	AMP of 400KV BAY No AWX3Q1 BAY (Main bay of Z3 Filter Bank)	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
830	RQ199327	OCC_225	slcirs_sd	BAY	40252T TIE BAY - 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AND 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(RS)	POWERGRID	D	Required in Day hours as oil leakage problem cannot be attended in night hours. Required for attending oil leakage in R-Phase CT Bus-II side and B phase CT on Bus-1 side	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
831	RQ198604	OCC_225	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400KV TBC Bay	03/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
832	RQ199482	OCC_225	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay	02/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Requested	
833	RQ199407	OCC_225	cpcc1_sd	BAY	405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Requested	
834	RQ199177	OCC_225	cpcc2_sd	BAY	417 TIE BAY - 400KV LUDHIANA-PATIALA (PG) CKT-1 AND 400KV NALLAGARH-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	01/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
835	RQ199214	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRE	28/Dec/2024	10:00	31/Dec/2024	17:00		PLANNED	Requested	
836	RQ199086	OCC_225	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	Shutdown of 400 KV Bus Coupler for annual routine testing work.	27/Dec/2024	10:00	27/Dec/2024	17:00		PLANNED	Requested	
837	RQ198937	OCC_225	stuup_sd	BAY	403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	shutdown of 400kv MRD-Aligarh Bay for routine testing	19/Dec/2024	10:00	19/Dec/2024	18:00		PLANNED	Requested	
838	RQ198939	OCC_225	stuup_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Requested	
839	RQ198934	OCC_225	stuup_sd	BAY	413 MAIN BAY - 400 KV ALIGARH-SHAMLI (UP) CKT-1 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	For LILO of line at THDC power plant Khurja	15/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Requested	
840	RQ198846	OCC_225	stuup_sd	BAY	409 MAIN BAY - 400KV MURADNAGAR_2-MATHURA (UP) CKT-1 AT MATHURA(UP)	UPPTCL	D	Line Suspension insulator cleaning/replacement, jumper tightening and >X other works	04/Dec/2024	10:00	06/Dec/2024	20:00		PLANNED	Requested	

841	RQ198432	OCC_225	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	03/Dec/2024	06:00	04/Dec/2024	12:00		PLANNED	Requested	
842	RQ198431	OCC_225	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	03/Dec/2024	06:00	04/Dec/2024	12:00		PLANNED	Requested	
843	RQ199088	OCC_225	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB -X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	02/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Requested	
844	RQ198935	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE ->X REACTOR TO 63MVAR LINE REACTOR	02/Dec/2024	10:00	31/Dec/2024	17:00		PLANNED	Requested	
845	RQ199215	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE ->X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP	02/Dec/2024	10:00	05/Dec/2024	17:00		PLANNED	Requested	
846	RQ199414	OCC_225	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly Maintenance work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested	
847	RQ199412	OCC_225	slcdcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
848	RQ199413	OCC_225	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
849	RQ199328	OCC_225	slcdcrs_sd	BAY	40152B MAIN BAY - 400 KV BHLWARA-CHITTORGARH (RS) CKT-1 AT BHLWARA	RRVPNL	D	Required in Day hours as oil leakage problem cannot be attended in night hours. Required For attending oil leakage in B Phase CT	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested	
850	RQ199441	OCC_225	slcdcrs_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	C	Final Commissioning work of 400KV 125MVAR BUS Reactor.	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
851	RQ199310	OCC_225	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	D	Bay Extension Work	15/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Requested	
852	RQ199308	OCC_225	cpcc1_sd	BAY	416 (SIVN CKT) MAIN BAY - 400 KV BIKANER_2 (PBTS) - BUS 1 (PBTS) AT 400 KV BIKANER_2 (PBTS)	PBTS	D	Bay Extension Work	15/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Requested	
853	RQ199350	OCC_225	slcdcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
854	RQ199351	OCC_225	slcdcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
855	RQ199225	OCC_225	slcdcv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	preventive maintenance and testing of bay equipments	11/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Requested	
856	RQ199349	OCC_225	slcdcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	

857	RQ199224	OCC_225	slcdv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	D	preventive maintenance and testing of bay equipments	04/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested	
858	RQ199368	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY RETROFITMENT WORK	30/Dec/2024	10:00	30/Dec/2024	18:00		PLANNED	Requested	
859	RQ199367	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY RETROFITMENT WORK	27/Dec/2024	10:00	27/Dec/2024	18:00		PLANNED	Requested	
860	RQ198373	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWERGRID	D	AMP Works	27/Dec/2024	09:30	27/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
861	RQ198358	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWERGRID	D	AMP Works	27/Dec/2024	09:00	27/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
862	RQ198562	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	AMP Works	26/Dec/2024	09:00	26/Dec/2024	16:00	Kindly approve	PLANNED	Requested	
863	RQ198531	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGRID	D	AMP Works	24/Dec/2024	10:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
864	RQ198563	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	AMP Works	24/Dec/2024	09:00	24/Dec/2024	16:00	Kindly approve	PLANNED	Requested	
865	RQ198374	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Works	23/Dec/2024	09:30	23/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
866	RQ198335	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	AMP Works	19/Dec/2024	10:00	19/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
867	RQ198334	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	AMP Works	17/Dec/2024	10:00	17/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
868	RQ198361	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	AMP Works	17/Dec/2024	09:30	17/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
869	RQ199488	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-2 IV side equipment, maintenance of "T" & "C" isolator	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
870	RQ199292	OCC_225	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHARGARH(PG)	POWERGRID	D	Yearly mtc.	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
871	RQ198553	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Works	10/Dec/2024	09:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
872	RQ198388	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWERGRID	D	For AMP works and modification of PRV & OSR logic.	09/Dec/2024	09:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
873	RQ199207	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	09/Dec/2024	09:00	14/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
874	RQ198554	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	AMP Works	06/Dec/2024	09:00	06/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
875	RQ199508	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Tie CB LBB retrofitment works	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Requested	
876	RQ199198	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	D	oil top up	05/Dec/2024	15:00	05/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
877	RQ199197	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	D	oil top up	05/Dec/2024	10:00	05/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
878	RQ198599	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOOA(PG)	POWERGRID	D	AMP Works	04/Dec/2024	09:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
879	RQ199506	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	LBB retrofitment works and AMP Works	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested	
880	RQ198600	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOOA(PG)	POWERGRID	D	AMP Works	02/Dec/2024	09:00	02/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
881	RQ199522	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP Work	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
882	RQ198583	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
883	RQ199208	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWERGRID	C	FOR RECTIFYING oil leakage from roof top by M/S Hitachi	02/Dec/2024	09:00	04/Dec/2024	17:30	Kindly approve	PLANNED	Requested	
884	RQ199505	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	LBB retrofitment works and AMP Works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Requested	
885	RQ198422	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	AMP Works	01/Dec/2024	09:00	01/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
886	RQ199369	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPUR(PG)	POWERGRID	D	AMP Work	01/Dec/2024	09:00	01/Dec/2024	18:00		PLANNED	Requested	
887	RQ199444	OCC_225	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
888	RQ199154	OCC_225	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	23/Dec/2024	16:00	23/Dec/2024	23:00		PLANNED	Requested	

889	RQ199157	OCC_225	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	19/Dec/2024	16:00	19/Dec/2024	23:00		PLANNED	Requested	
890	RQ199156	OCC_225	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
891	RQ199158	OCC_225	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested	
892	RQ199159	OCC_225	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
893	RQ199155	OCC_225	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	For replacement of LV side Y & B phase bushing gasket and oil filtration work.	09/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
894	RQ199345	OCC_225	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
895	RQ199021	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	27/Dec/2024	09:00	27/Dec/2024	18:00	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	PLANNED	Requested	
896	RQ199022	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	AMP Works	26/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Requested	
897	RQ199035	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220kV YPhase LA compartment	26/Dec/2024	08:00	27/Dec/2024	20:00	SF6 Leakage arrest work in 220kV Y-Phase LA compartment	PLANNED	Requested	
898	RQ199007	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	24/Dec/2024	17:00	27/Dec/2024	23:59		PLANNED	Requested	
899	RQ199043	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789L isolator retrofitting work at DTL Bawana SS under ADD CAP	22/Dec/2024	10:00	24/Dec/2024	20:00	40789L isolator retrofitting work at DTL Bawana SS	PLANNED	Requested	
900	RQ199048	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	22/Dec/2024	09:30	22/Dec/2024	18:00		PLANNED	Requested	
901	RQ199053	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSLS)		D	Bus Extension Work	19/Dec/2024	17:00	24/Dec/2024	23:00		PLANNED	Requested	
902	RQ199006	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	19/Dec/2024	17:00	23/Dec/2024	23:59		PLANNED	Requested	
903	RQ199042	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789A isolator retrofitting work at DTL Bawana SS under ADD CAP	19/Dec/2024	10:00	21/Dec/2024	20:00	40789A isolator retrofitting work at DTL Bawana SS	PLANNED	Requested	
904	RQ199041	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	18/Dec/2024	10:00	18/Dec/2024	20:00	For AMP work	PLANNED	Requested	
905	RQ199000	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	17/Dec/2024	16:00	18/Dec/2024	23:00		PLANNED	Requested	
906	RQ199040	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	17/Dec/2024	10:00	17/Dec/2024	20:00	For AMP work	PLANNED	Requested	
907	RQ199037	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	17/Dec/2024	08:00	17/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Requested	
908	RQ199034	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	For O-ring replacement work as ICT having leakage from multiple points	16/Dec/2024	09:00	30/Dec/2024	17:30		PLANNED	Requested	
909	RQ199003	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
910	RQ199036	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	16/Dec/2024	08:00	16/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Requested	
911	RQ199005	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	15/Dec/2024	17:00	19/Dec/2024	23:59		PLANNED	Requested	
912	RQ198999	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Requested	
913	RQ199052	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSLS)		D	Bus Extension Work	14/Dec/2024	17:00	18/Dec/2024	23:00		PLANNED	Requested	
914	RQ198982	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	13/Dec/2024	17:00	13/Dec/2024	23:59		PLANNED	Requested	
915	RQ198998	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	13/Dec/2024	16:00	14/Dec/2024	23:00		PLANNED	Requested	
916	RQ198991	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	VT Selection relay replacement and Back Up Impedence relay COE audit point rectification	13/Dec/2024	09:00	13/Dec/2024	17:30		PLANNED	Requested	
917	RQ199033	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	For AMP works	12/Dec/2024	09:00	12/Dec/2024	17:30		PLANNED	Requested	
918	RQ199051	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSLS)		D	Bay Extension Work	11/Dec/2024	17:00	13/Dec/2024	23:00		PLANNED	Requested	
919	RQ199004	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances, For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	11/Dec/2024	17:00	14/Dec/2024	23:59		PLANNED	Requested	
920	RQ198997	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	11/Dec/2024	16:00	12/Dec/2024	23:00		PLANNED	Requested	

921	RQ199011	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	11/Dec/2024	14:00	12/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
922	RQ198990	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	VT Selection relay replacement and Back Up Impedance relay COE audit point rectification	11/Dec/2024	09:00	11/Dec/2024	17:30		PLANNED	Requested	
923	RQ199039	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Dec/2024	07:00	20/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Requested	
924	RQ198996	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	09/Dec/2024	16:00	10/Dec/2024	23:00		PLANNED	Requested	
925	RQ199010	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	09/Dec/2024	14:00	10/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
926	RQ198989	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	RTCC Panel Intergration	09/Dec/2024	09:00	09/Dec/2024	20:00		PLANNED	Requested	
927	RQ199032	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		C	For AMP and Attending Oil Leakage in Radiator	09/Dec/2024	09:00	10/Dec/2024	17:30		PLANNED	Requested	
928	RQ198995	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	07/Dec/2024	16:00	08/Dec/2024	23:00		PLANNED	Requested	
929	RQ199009	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	07/Dec/2024	14:00	08/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
930	RQ199008	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	04/Dec/2024	14:00	05/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
931	RQ199029	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	For CoE compliances & AMP works	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Requested	
932	RQ199018	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)		D	For AMP works	04/Dec/2024	08:00	04/Dec/2024	18:00	permission for availing shutdown may be granted for last week in NOV month	PLANNED	Requested	
933	RQ198974	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & rectification of CoE Audit Point	03/Dec/2024	09:00	03/Dec/2024	20:00		PLANNED	Requested	
934	RQ199028	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	For CoE compliances & AMP works	03/Dec/2024	09:00	03/Dec/2024	17:30		PLANNED	Requested	
935	RQ198973	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Dec/2024	09:00	02/Dec/2024	20:00		PLANNED	Requested	
936	RQ199027	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	For CoE compliances & AMP works	02/Dec/2024	09:00	02/Dec/2024	17:30		PLANNED	Requested	
937	RQ199050	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension Work	01/Dec/2024	17:00	03/Dec/2024	23:00		PLANNED	Requested	
938	RQ199038	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Dec/2024	07:00	10/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Requested	
939	RQ198548	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	Shutdown of 500 MVA ICT-2 for annual routine testing work	23/Dec/2024	10:00	24/Dec/2024	17:00		PLANNED	Requested	
940	RQ198549	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for annual routine testing work.	20/Dec/2024	10:00	21/Dec/2024	17:00		PLANNED	Requested	
941	RQ198507	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	18/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Requested	
942	RQ198535	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested	
943	RQ198940	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Requested	
944	RQ198943	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	14/Dec/2024	10:00	14/Dec/2024	17:00		PLANNED	Requested	
945	RQ198508	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	12/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested	
946	RQ198543	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	12/Dec/2024	10:00	12/Dec/2024	18:00		PLANNED	Requested	
947	RQ198542	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	11/Dec/2024	10:00	11/Dec/2024	18:00		PLANNED	Requested	

948	RQ198320	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	11/Dec/2024	08:00	11/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-I & II	PLANNED	Requested	
949	RQ198944	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	11/Dec/2024	08:00	11/Dec/2024	17:00		PLANNED	Requested	
950	RQ198318	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SFG GD BODY REPLACEMENT	10/Dec/2024	09:00	11/Dec/2024	17:30		PLANNED	Requested	
951	RQ198322	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	10/Dec/2024	08:00	10/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-I & III	PLANNED	Requested	
952	RQ198946	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	10/Dec/2024	08:00	10/Dec/2024	17:00		PLANNED	Requested	
953	RQ198949	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)	UPPTCL	D	shutdown of 315 MVA ICT-3 for routine testing	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Requested	
954	RQ199193	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-1 WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	10:00	14/Dec/2024	10:00	ICT-1&2(400/220KV) FEEDES 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV SEC-129 NOIDA AND 220KV KP-5 GR NOIDA SUBSTATION AND WILL FEED THE 33KV LOAD DISCOM AND 132KV LOAD TO M/S OPPO MOBILES AND 132KV CKT-1&2 OF NOIDA METRO.	PLANNED	Requested	
955	RQ199194	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-2 WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	10:00	14/Dec/2024	10:00	ICT-1&2(400/220KV) FEEDES 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV SEC-129 NOIDA AND 220KV KP-5 GR NOIDA SUBSTATION AND WILL FEED THE 33KV LOAD DISCOM AND 132KV LOAD TO M/S OPPO MOBILES AND 132KV CKT-1&2 OF NOIDA METRO.	PLANNED	Requested	
956	RQ198321	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	09/Dec/2024	08:00	09/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-II & III	PLANNED	Requested	
957	RQ198945	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	09/Dec/2024	08:00	09/Dec/2024	17:00		PLANNED	Requested	
958	RQ198319	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SFG GD BODY REPLACEMENT	07/Dec/2024	09:00	09/Dec/2024	17:30		PLANNED	Requested	
959	RQ199299	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAJ(UP)	UPPTCL	C	CT tan delta testing and other maintenance work	07/Dec/2024	09:00	07/Dec/2024	15:00		PLANNED	Requested	
960	RQ198511	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	FOR REPAIRING OF PANTOGRAPH ISOLATOR UNDER 400KV A BUS/ROUTINE >X MAINTENANCE OF PANTOGRAPH UNDER A BUS AND C BUS	06/Dec/2024	10:00	06/Dec/2024	16:00		PLANNED	Requested	
961	RQ198539	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR MAINTENANCE OF BAY AND CT TESTING.	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Requested	

962	RQ199300	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	retrofitting of REF relay	06/Dec/2024	09:00	06/Dec/2024	15:00			PLANNED	Requested	
963	RQ199301	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	retrofitting of REF relay	05/Dec/2024	09:00	05/Dec/2024	15:00			PLANNED	Requested	
964	RQ198394	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00			PLANNED	Requested	
965	RQ198395	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00			PLANNED	Requested	
966	RQ198393	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00			PLANNED	Requested	
967	RQ198952	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	FOR REPAIRINGB AND MAINTENANCE OF PANTOGRAPH ISOLATOR EACH PHASE UNDER >X 400KV B BUS OF 315MVA ICT-2	04/Dec/2024	12:00	04/Dec/2024	16:00			PLANNED	Requested	
968	RQ198942	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	03/Dec/2024	10:00	12/Dec/2024	17:00			PLANNED	Requested	
969	RQ198538	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	03/Dec/2024	10:00	03/Dec/2024	18:00			PLANNED	Requested	
970	RQ198546	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	TAN DELTA TESTING OF 500MVA ICT BUSHING <-&-> WINDING AND TRANSFORMER >X OIL TOP UP FOR PRE WINTER.0	03/Dec/2024	09:00	03/Dec/2024	17:00			PLANNED	Requested	
971	RQ198948	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(U P)	UPPTCL	D	shutdown of 500VA ICT-2 for routine test	02/Dec/2024	10:00	02/Dec/2024	18:00			PLANNED	Requested	
972	RQ198957	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	Tan Delta testing will be done of CTs of mentioned ICT.	01/Dec/2024	10:30	07/Dec/2024	16:00			PLANNED	Requested	
973	RQ198226	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	23/Dec/2024	08:00	23/Dec/2024	18:00			PLANNED	Requested	
974	RQ198225	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	18/Dec/2024	08:00	18/Dec/2024	18:00			PLANNED	Requested	
975	RQ198224	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	17/Dec/2024	08:00	17/Dec/2024	18:00			PLANNED	Requested	
976	RQ198223	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Dec/2024	08:00	13/Dec/2024	18:00			PLANNED	Requested	
977	RQ198220	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	11/Dec/2024	08:00	11/Dec/2024	18:00			PLANNED	Requested	
978	RQ198221	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	11/Dec/2024	08:00	11/Dec/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)		PLANNED	Requested	
979	RQ198222	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	T/F Body Cleaning, Touchup paint, Paint on HVWSS pipes	11/Dec/2024	08:00	11/Dec/2024	18:00			PLANNED	Requested	
980	RQ198219	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	10/Dec/2024	08:00	10/Dec/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)		PLANNED	Requested	
981	RQ198218	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	Maintenance of ICT Bushing Clamps, 220 kv Output Bus bar , 412 89L Isolator, HV & LV LA	09/Dec/2024	08:00	09/Dec/2024	18:00			PLANNED	Requested	
982	RQ198217	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	Maintenance of (205 89L, 205 89C, CT 205, CB 205	05/Dec/2024	08:00	05/Dec/2024	18:00			PLANNED	Requested	
983	RQ198216	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	Maintenance of isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	04/Dec/2024	08:00	04/Dec/2024	18:00			PLANNED	Requested	
984	RQ198214	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	03/Dec/2024	08:00	03/Dec/2024	18:00			PLANNED	Requested	
985	RQ198215	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	T/F Body Cleaning, Touchup paint, Paint on HVWSS pipes	03/Dec/2024	08:00	03/Dec/2024	18:00			PLANNED	Requested	
986	RQ198211	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	
987	RQ198212	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	
988	RQ198213	OCC_225	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	Maintenance of isolator 202 89L, 202 89C and tightning of clamps of CB 202 & CT 202.	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	

989	RQ198953	OCC_225	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	For annual maintenance of 400/220KV ICT#4 Transformer along with 220KV & 400KV associated Bay Equipment	20/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
990	RQ198033	OCC_225	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT	09/Dec/2024	08:00	13/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
991	RQ198951	OCC_225	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)	NTPC	C	For annual maintenance of 400/220KV ICT#3 Transformer along with 220KV & 400KV associated Bay Equipment	09/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
992	RQ198032	OCC_225	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT	02/Dec/2024	08:00	07/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
993	RQ198442	OCC_225	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	Replacement of worn-out conductor and bay maintenance.	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested	
994	RQ198449	OCC_225	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	Yearly mtc.	11/Dec/2024	09:00	11/Dec/2024	17:00		PLANNED	Requested	
995	RQ198448	OCC_225	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	Yearly mtc.	04/Dec/2024	09:00	04/Dec/2024	17:00		PLANNED	Requested	
996	RQ199289	OCC_225	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
997	RQ199222	OCC_225	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BANNOLI(DV)	DTL	D	for transformer testing and annual maintenance as per manual	06/Dec/2024	09:00	06/Dec/2024	17:00	load shall be shared to ICT-2 & ICT-4	PLANNED	Requested	
998	RQ199221	OCC_225	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BANNOLI(DV)	DTL	D	for transformer testing and annual maintenance as per manual	05/Dec/2024	09:00	05/Dec/2024	17:00	load shall be shared to ICT-4 & ICT-3	PLANNED	Requested	
999	RQ198323	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)	UPRVUNL	D	For testing of HV & IV side CBS, CTs and Bays maintenance	01/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
1000	RQ199523	OCC_225	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP Work	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
1001	RQ198196	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	30/Dec/2024	10:00	31/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1002	RQ198195	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	23/Dec/2024	10:00	28/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1003	RQ198194	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	16/Dec/2024	10:00	21/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1004	RQ198193	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	09/Dec/2024	10:00	14/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

1005	RQ198192	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	02/Dec/2024	10:00	07/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Requested	
1006	RQ199436	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	"Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme. "	01/Dec/2024	07:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1007	RQ199437	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	"Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme. "	01/Dec/2024	07:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1008	RQ198283	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
1009	RQ198284	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Requested	
1010	RQ198279	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested	
1011	RQ198276	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	
1012	RQ198277	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Requested	
1013	RQ198620	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	PSTCL	D	LINE EQUIPMENT AMP WORK	18/Dec/2024	09:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1014	RQ198270	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
1015	RQ198619	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	PSTCL	D	LINE EQUIPMENT AMP WORK	16/Dec/2024	09:00	16/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1016	RQ198267	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 45 to 65	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
1017	RQ198265	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 160	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
1018	RQ198412	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(PG) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	13/Dec/2024	09:00	13/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
1019	RQ198591	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3	PSTCL	D	AMP Works	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1020	RQ198264	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
1021	RQ198524	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHAS(PG) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	12/Dec/2024	10:00	12/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1022	RQ198410	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	12/Dec/2024	09:00	12/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
1023	RQ198262	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
1024	RQ198523	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHAS(PG) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	11/Dec/2024	10:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1025	RQ198414	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	For AMP of Line equipments	11/Dec/2024	09:00	11/Dec/2024	17:00	Kindly approve	PLANNED	Requested	
1026	RQ198590	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1	PSTCL	D	AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1027	RQ198261	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
1028	RQ199227	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
1029	RQ198413	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	10/Dec/2024	09:00	10/Dec/2024	17:00	Kindly approve	PLANNED	Requested	

1030	RQ198258	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 20	10/Dec/2024	08:00	10/Dec/2024	18:00			PLANNED	Requested	
1031	RQ198411	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-2	PSTCL	D	For AMP of Line equipments	09/Dec/2024	09:00	09/Dec/2024	17:00	Kindly approve		PLANNED	Requested	
1032	RQ198254	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 250 to 270	09/Dec/2024	08:00	09/Dec/2024	18:00			PLANNED	Requested	
1033	RQ198256	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 160	09/Dec/2024	08:00	09/Dec/2024	18:00			PLANNED	Requested	
1034	RQ199228	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00			PLANNED	Requested	
1035	RQ198300	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 30	05/Dec/2024	08:00	05/Dec/2024	18:00			PLANNED	Requested	
1036	RQ198249	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Dec/2024	08:00	05/Dec/2024	18:00			PLANNED	Requested	
1037	RQ198250	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 01 to 04.	05/Dec/2024	08:00	05/Dec/2024	18:00			PLANNED	Requested	
1038	RQ198246	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	04/Dec/2024	08:00	04/Dec/2024	18:00			PLANNED	Requested	
1039	RQ198245	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 10	03/Dec/2024	08:00	03/Dec/2024	18:00			PLANNED	Requested	
1040	RQ198243	OCC_225	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	02/Dec/2024	08:00	02/Dec/2024	18:00			PLANNED	Requested	
1041	RQ198597	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PG) (PSTCL) CKT-2	PSTCL	D	AMP of Bay	01/Dec/2024	08:00	01/Dec/2024	18:00	Kindly approve		PLANNED	Requested	
1042	RQ199499	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP Work	27/Dec/2024	09:00	27/Dec/2024	18:00			PLANNED	Requested	
1043	RQ199504	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Line AMP Works	23/Dec/2024	08:00	23/Dec/2024	18:00			PLANNED	Requested	
1044	RQ198955	OCC_225	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	Line-5 Protection relay testing	27/Dec/2024	09:00	27/Dec/2024	19:00	Testing		PLANNED	Requested	
1045	RQ199364	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	23/Dec/2024	10:00	23/Dec/2024	18:00			PLANNED	Requested	
1046	RQ199363	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	18/Dec/2024	10:00	18/Dec/2024	18:00			PLANNED	Requested	
1047	RQ199358	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	LBB RELAY RETROFITMENT WORK	18/Dec/2024	10:00	18/Dec/2024	18:00			PLANNED	Requested	
1048	RQ199357	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	16/Dec/2024	10:00	16/Dec/2024	18:00			PLANNED	Requested	
1049	RQ199058	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For preventive maintenace work. Partially supply may be affected as >X maintained through 400 KV SS Kashipur.	16/Dec/2024	08:00	16/Dec/2024	17:00			PLANNED	Requested	
1050	RQ198349	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works. Partial supply may affect, as maintained through 400KV SS Kashipur.	16/Dec/2024	08:00	16/Dec/2024	17:00			PLANNED	Requested	
1051	RQ199356	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	LBB RELAY RETROFITMENT WORK	13/Dec/2024	10:00	13/Dec/2024	18:00			PLANNED	Requested	
1052	RQ198956	OCC_225	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	Line-4 Protection relay testing	12/Dec/2024	09:00	12/Dec/2024	19:00	Testing		PLANNED	Requested	
1053	RQ199355	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	11/Dec/2024	10:00	11/Dec/2024	18:00			PLANNED	Requested	
1054	RQ199317	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	looping of tree branches in line corridor, insulator string disc/ polymer cleaning works and jumper tightening work.	09/Dec/2024	10:00	14/Dec/2024	18:00			PLANNED	Requested	
1055	RQ198485	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING/HEIGHT RAISING OF 220 KV UNCHAHAR(NTPC).	04/Dec/2024	08:00	14/Dec/2024	18:00			PLANNED	Requested	
1056	RQ199498	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSHI(UP) (PG) CKT-1	POWERGRID	D	LBB RELAY RETROFITMENT WORK	26/Dec/2024	08:00	26/Dec/2024	18:00			PLANNED	Requested	

1057	RQ199497	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	LBB RELAY RETROFITMENT WORK	25/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Requested	
1058	RQ199496	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	LBB RELAY RETROFITMENT WORK	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Requested	
1059	RQ198385	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	AMP Of line equipments	20/Dec/2024	09:00	20/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1060	RQ198617	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AMP OF LINE & LINE BAY EQUIPMENTS	20/Dec/2024	09:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1061	RQ198618	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-NEHRIAN CKT-1 FOR TLM WORKS	20/Dec/2024	09:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1062	RQ199335	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	For AMP of Line Side Equipments,Relay Testing Work	20/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Requested	
1063	RQ199242	OCC_225	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
1064	RQ198384	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	AMP Of line equipments	19/Dec/2024	09:00	19/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1065	RQ199248	OCC_225	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance and Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
1066	RQ199249	OCC_225	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
1067	RQ199334	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	For AMP of Line Side Equipments,Relay Testing Work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Requested	
1068	RQ198378	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	AMP Of line equipments	14/Dec/2024	09:30	14/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
1069	RQ198377	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	AMP Of line equipments	13/Dec/2024	09:30	13/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
1070	RQ199467	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	17:00		PLANNED	Requested	
1071	RQ198376	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP Of line equipments	11/Dec/2024	09:30	11/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
1072	RQ198587	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	For AMP of Line Side equipments	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested	
1073	RQ199449	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect in line.	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
1074	RQ199470	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur #1 line for NHAI Raebareli-Prayagraj road crossing	11/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
1075	RQ199471	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur #2 line for NHAI Raebareli-Prayagraj road crossing	11/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Requested	
1076	RQ199448	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect in line.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
1077	RQ198512	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Dec/2024	10:00	09/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1078	RQ198601	OCC_225	cpec2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWERGRID	D	AMP Works	09/Dec/2024	09:00	09/Dec/2024	12:00	Kindly approve	PLANNED	Requested	
1079	RQ199465	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1	POWERGRID	D	AMP Work	09/Dec/2024	09:00	09/Dec/2024	17:00		PLANNED	Requested	
1080	RQ199445	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects in line.	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
1081	RQ198588	OCC_225	cpec3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	For AMP of Line Side equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
1082	RQ198310	OCC_225	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 280MW shall be affected.	PLANNED	Requested	

1083	RQ198309	OCC_225	slcdk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 280MW shall be affected.	PLANNED	Requested	
1084	RQ198516	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	07/Dec/2024	10:00	07/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1085	RQ199251	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Half Yearly Maintenance	06/Dec/2024	10:00	06/Dec/2024	14:00		PLANNED	Requested	
1086	RQ199462	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	*Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Dec/2024	09:00	06/Dec/2024	14:00		PLANNED	Requested	
1087	RQ199463	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	*Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Dec/2024	09:00	06/Dec/2024	14:00		PLANNED	Requested	
1088	RQ198614	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	06/Dec/2024	08:00	06/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1089	RQ198201	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN-II NUMERICAL RELAYS	06/Dec/2024	08:00	06/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1090	RQ199250	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	05/Dec/2024	10:00	05/Dec/2024	14:00		PLANNED	Requested	
1091	RQ199460	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	*Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Dec/2024	09:00	05/Dec/2024	14:00		PLANNED	Requested	
1092	RQ199461	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	*Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Dec/2024	09:00	05/Dec/2024	14:00		PLANNED	Requested	
1093	RQ199252	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
1094	RQ198200	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN-II NUMERICAL RELAYS	05/Dec/2024	08:00	05/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1095	RQ199361	OCC_225	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Annual Internal Protection Audit and General Maintenance	04/Dec/2024	14:30	04/Dec/2024	17:30	During Periodical Testing on One feeder, the load will be fed through other Two Remaining feeders alternatively.	PLANNED	Requested	
1096	RQ199362	OCC_225	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	D	Annual Internal Protection Audit and General Maintenance	04/Dec/2024	14:30	04/Dec/2024	17:30	During Periodical Testing on One feeder, the load will be fed through other Two Remaining feeders alternatively.	PLANNED	Requested	
1097	RQ198969	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	04/Dec/2024	10:00	05/Dec/2024	18:00	Under construction head Kindly approve	PLANNED	Requested	
1098	RQ198515	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Dec/2024	10:00	04/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1099	RQ198566	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	Rectification of Shutdown Nature Defects by Agra TLM	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested	
1100	RQ199247	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGARI(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
1101	RQ198199	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN-II NUMERICAL RELAYS	04/Dec/2024	08:00	04/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1102	RQ198513	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Dec/2024	10:00	02/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1103	RQ198970	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	02/Dec/2024	10:00	03/Dec/2024	18:00	Under construction head Kindly approve	PLANNED	Requested	
1104	RQ198514	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Dec/2024	10:00	01/Dec/2024	13:00	Kindly approve	PLANNED	Requested	

1105	RQ199479	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur #3 line for NHAI Raebareli-Prayagraj road crossing.	01/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
1106	RQ199480	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	C	Diversion work of 220KV Unchahar-Kanpur #4 line for NHAI Raebareli-Prayagraj road crossing.	01/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
1107	RQ198716	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	25/Dec/2024	14:00	31/Dec/2024	23:59		PLANNED	Requested	
1108	RQ198741	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	COE audit compliances in Relay	24/Dec/2024	09:00	24/Dec/2024	18:00		PLANNED	Requested	
1109	RQ198715	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Dec/2024	14:00	27/Dec/2024	23:59		PLANNED	Requested	
1110	RQ198714	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	15/Dec/2024	14:00	24/Dec/2024	23:59		PLANNED	Requested	
1111	RQ199107	OCC_225	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1		D	Annual maintenance, Tightening of Jumpers, tree trimming and lopping work	15/Dec/2024	08:00	25/Dec/2024	17:00	220 KV Chamera-3 (NH)- Budhil (LB) (LB) TL Ckt-1 Line is connected through ERS Tower with 220 KV Chamera_3(NH)-Chamba(PG) (PG) TL Ckt-2 (Double Circuit 220 KV Chamba-Chamer-3 Line) since July 2023 and controlled from Chamba Pooling Station (PGCL). 220 KV Chamera_3(NH)-Chamba(PG) (PG) TL Ckt-1 is connected to NHPC CPS-3 GIS. The Lines are not renamed as it is emergency restoration system and shall be reconnected/normalized.	PLANNED	Requested	
1112	RQ199108	OCC_225	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2		D	Interlinked with 220 KV Chamera-3 (NH)- Budhil (LB) (LB) TL Ckt-1	15/Dec/2024	08:00	25/Dec/2024	17:00	220 KV Chamera-3 (NH)- Budhil (LB) (LB) TL Ckt-1 Line is connected through ERS Tower with 220 KV Chamera_3(NH)-Chamba(PG) (PG) TL Ckt-2 (Double Circuit 220 KV Chamba-Chamer-3 Line) since July 2023 and controlled from Chamba Pooling Station (PGCL). 220 KV Chamera_3(NH)-Chamba(PG) (PG) TL Ckt-1 is connected to NHPC CPS-3 GIS. The Lines are not renamed as it is emergency restoration system and shall be reconnected/normalized.	PLANNED	Requested	
1113	RQ198740	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	COE audit compliances in Relay	14/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Requested	
1114	RQ198739	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	COE audit compliances in Relay	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Requested	
1115	RQ198727	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	For attending S/D nature defects	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Requested	
1116	RQ198738	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	COE audit compliances in Relay	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Requested	
1117	RQ198726	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		D	For attending S/D nature defects	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Requested	
1118	RQ198737	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Requested	

1119	RQ198713	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Dec/2024	14:00	17/Dec/2024	23:59		PLANNED	Requested	
1120	RQ198736	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	COE audit compliances in Relay	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Requested	
1121	RQ198735	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Requested	
1122	RQ198719	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGRAH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	for amp work	07/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Requested	
1123	RQ198734	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested	
1124	RQ198712	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Requested	
1125	RQ198718	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE) (RSWPL) CKT-1		D	for amp work	02/Dec/2024	14:00	02/Dec/2024	23:59		PLANNED	Requested	
1126	RQ198717	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT) (RSBPL) CKT-1		D	for amp work	01/Dec/2024	14:00	01/Dec/2024	23:59		PLANNED	Requested	
1127	RQ198711	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Requested	
1128	RQ198622	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	LINE EQUIPMENT AMP WORK	23/Dec/2024	09:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1129	RQ199254	OCC_225	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested	
1130	RQ199233	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard and Pre foggy Mtc at jamalpur	17/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Requested	
1131	RQ198268	OCC_225	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
1132	RQ199253	OCC_225	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Requested	
1133	RQ199271	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(P S) (BBMB) CKT-1	BBMB	D	Mtc. of line	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
1134	RQ199262	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	12/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Requested	
1135	RQ199229	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
1136	RQ199232	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard and Pre-foggy Mtc. at Jamalpur	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested	
1137	RQ199260	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of line	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
1138	RQ199234	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested	
1139	RQ199230	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested	
1140	RQ199246	OCC_225	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line , requiring Shutdown	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	

1141	RQ199264	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Pre foggy mtc. Of line	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
1142	RQ199263	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	04/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
1143	RQ199268	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	03/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested	
1144	RQ199235	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	
1145	RQ199261	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	For cleaning of Discs.	02/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Requested	
1146	RQ198386	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	AMP Of line equipments	22/Dec/2024	09:00	22/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1147	RQ198383	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	AMP Of line equipments	16/Dec/2024	09:00	16/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1148	RQ198313	OCC_225	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Requested	
1149	RQ198312	OCC_225	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Requested	
1150	RQ198382	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	AMP Of line equipments	12/Dec/2024	09:00	12/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1151	RQ198311	OCC_225	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be affected.	PLANNED	Requested	
1152	RQ199237	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
1153	RQ198197	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	PM CHECKS ON DS-B,DS-D,CB-8,LA&CT WITH MAIN BUS-II	18/Dec/2024	08:00	19/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1154	RQ198198	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	PM CHECKS ON DS-B,DS-D,CB-9,LA&CT WITH MAIN BUS-II	14/Dec/2024	08:00	15/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1155	RQ198203	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-1	POWERGRID, NPCL	C	PM CHECKS ON DS-B,DS-D,CB-4,LA AND CT WITH MAIN BUS-II &CT WITH MAIN BUS-II	16/Dec/2024	08:00	17/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1156	RQ198202	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-1	POWERGRID, NPCL	C	PM CHECKS ON DS-A,DS-C,CB-4,LA WITH MAIN BUS-1	01/Dec/2024	08:00	02/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Requested	
1157	RQ198561	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
1158	RQ199464	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIOWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	07/Dec/2024	09:00	07/Dec/2024	17:00		PLANNED	Requested	
1159	RQ198484	OCC_225	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING/HEIGHT RAISING OF 220 KV UNCHAHAR(NTPC)-	04/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
1160	RQ198602	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	AMP Works	11/Dec/2024	09:00	11/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1161	RQ199360	OCC_225	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSD(PS)-JESSORE(HP) (HPSEB) CKT-1	HPSEB	D	Annual Protection Audit of Bay at 220 kv Sub-Station Jassure and General Maintenance of the line by HPPTCL.	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Requested	
1162	RQ198389	OCC_225	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	To make auto-recloser disable for laying of OPGW.	01/Dec/2024	09:00	31/Dec/2024	18:00	Live line shudton is required from 07.11.2024 to 31.12.2024 on daily basis	PLANNED	Requested	
1163	RQ198390	OCC_225	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	To make auto-recloser disable for laying of OPGW.	01/Dec/2024	09:00	31/Dec/2024	18:00	Live line shudton is required from 07.11.2024 to 31.12.2024 on daily basis	PLANNED	Requested	
1164	RQ198932	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	Bus Extension Work	26/Dec/2024	17:00	28/Dec/2024	23:00		PLANNED	Requested	
1165	RQ198931	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1		D	Bay Extension Work	26/Dec/2024	17:00	28/Dec/2024	23:00		PLANNED	Requested	
1166	RQ198933	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3		D	Bus Extension Work	25/Dec/2024	17:00	30/Dec/2024	23:00		PLANNED	Requested	

1167	RQ198881	OCC_225	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	15/Dec/2024	14:00	24/Dec/2024	23:59		PLANNED	Requested
1168	RQ198930	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	Bus Extension Work	14/Dec/2024	17:00	24/Dec/2024	23:00		PLANNED	Requested
1169	RQ198929	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	11/Dec/2024	17:00	13/Dec/2024	23:00		PLANNED	Requested
1170	RQ198880	OCC_225	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Dec/2024	14:00	17/Dec/2024	23:59		PLANNED	Requested
1171	RQ198926	OCC_225	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	06/Dec/2024	08:30	06/Dec/2024	18:00		PLANNED	Requested
1172	RQ198925	OCC_225	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	05/Dec/2024	08:30	05/Dec/2024	18:00		PLANNED	Requested
1173	RQ198889	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	for amp work	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Requested
1174	RQ198888	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	for amp work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Requested
1175	RQ199501	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitment works.	23/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Requested
1176	RQ198357	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	AMP Works	19/Dec/2024	09:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1177	RQ199500	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitment works.	19/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Requested
1178	RQ198356	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	AMP Works	17/Dec/2024	09:00	17/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1179	RQ199458	OCC_225	cpcc3_sd	BUS	220KV BUS 3 AT SITARGANJ(PG)	POWERGRID	D	AMP Work	17/Dec/2024	09:00	17/Dec/2024	17:00	Transfer Bus	PLANNED	Requested
1180	RQ198569	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofitting work & hotspot attending work	13/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1181	RQ198568	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofitting work & hotspot attending work	11/Dec/2024	08:00	12/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1182	RQ198534	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	AMP Works	10/Dec/2024	10:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1183	RQ199380	OCC_225	cpcc3_sd	BUS	220KV BUS 3 AT MAINPURI(PG)	POWERGRID	D	AMP Work	10/Dec/2024	09:00	10/Dec/2024	18:00	Transfer Bus	PLANNED	Requested
1184	RQ198367	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Shutdown required for installation of BPI to provide additional support for Bus	09/Dec/2024	09:30	14/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1185	RQ198371	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	09/Dec/2024	09:30	09/Dec/2024	17:30	Kindly approve	PLANNED	Requested
1186	RQ199373	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	AMP Work	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Requested
1187	RQ199456	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	D	AMP Work	08/Dec/2024	09:00	08/Dec/2024	17:00		PLANNED	Requested
1188	RQ199372	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP Work	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Requested
1189	RQ198370	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	05/Dec/2024	09:30	05/Dec/2024	17:30	Kindly approve	PLANNED	Requested
1190	RQ199455	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	AMP Work	05/Dec/2024	09:00	05/Dec/2024	17:00		PLANNED	Requested
1191	RQ199348	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY RETROFITMENT AND AMP WORK	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Requested
1192	RQ199347	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY RETROFITMENT AND AMP WORK	02/Dec/2024	10:00	02/Dec/2024	18:00		PLANNED	Requested
1193	RQ198365	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Shutdown required for installation of BPI to provide additional support for Bus	02/Dec/2024	09:30	07/Dec/2024	18:00	Kindly approve	PLANNED	Requested
1194	RQ199073	OCC_225	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	SHUTDOWN OF 220KV A BUS FOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE >X CONDUCTOR TO TWIN MOOSE CONDUCTOR	18/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Requested
1195	RQ199074	OCC_225	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV B BUS REPLACEMENT OF 220KV B BUS SINGLE MOOSE TO TWIN >X MOOSE CONDUCTOR	12/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Requested
1196	RQ199285	OCC_225	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Requested
1197	RQ199279	OCC_225	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	17/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Requested
1198	RQ199278	OCC_225	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Requested
1199	RQ199286	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Requested
1200	RQ199284	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested
1201	RQ199277	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kv Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Requested
1202	RQ199276	OCC_225	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested
1203	RQ199275	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Pre foggy mtc.	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Requested
1204	RQ198314	OCC_225	slcdjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Requested

1205	RQ198315	OCC_225	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Requested	
1206	RQ198316	OCC_225	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be affected.	PLANNED	Requested	
1207	RQ198317	OCC_225	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be affected.	PLANNED	Requested	
1208	RQ198281	OCC_225	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Dec/2024	08:00	27/Dec/2024	18:00		PLANNED	Requested	
1209	RQ198260	OCC_225	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Requested	
1210	RQ198239	OCC_225	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Requested	
1211	RQ198387	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AMP Of line equipments	24/Dec/2024	09:00	24/Dec/2024	13:00	Kindly approve	PLANNED	Requested	
1212	RQ198380	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	For AMP of Line equipments	20/Dec/2024	09:30	20/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
1213	RQ198381	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	For AMP of Line equipments	18/Dec/2024	09:30	18/Dec/2024	12:30	Kindly approve	PLANNED	Requested	
1214	RQ198342	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR non auto mode required for carrying out PID Work at Loc. No. 28.	03/Dec/2024	09:00	03/Dec/2024	15:00	Non shutdown activy. Kindly approve	PLANNED	Requested	
1215	RQ199459	OCC_225	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 3	POWERGRID	D	AMP Work	19/Dec/2024	09:00	19/Dec/2024	17:00	Transfer Bus	PLANNED	Requested	
1216	RQ199457	OCC_225	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	17:00		PLANNED	Requested	
1217	RQ198915	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofitting work at DTL bawana ss	28/Dec/2024	08:00	30/Dec/2024	18:00	40789 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1218	RQ198914	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofitting work at DTL bawana ss	25/Dec/2024	08:00	27/Dec/2024	18:00	41289 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1219	RQ198921	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	23/Dec/2024	08:00	23/Dec/2024	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Requested	
1220	RQ198913	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofitting work at DTL bawana ss	22/Dec/2024	08:00	24/Dec/2024	18:00	41489 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1221	RQ198920	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	22/Dec/2024	08:00	22/Dec/2024	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Requested	
1222	RQ198912	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Dec/2024	08:00	21/Dec/2024	18:00	40889 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1223	RQ198919	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	19/Dec/2024	08:00	21/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Requested	
1224	RQ198911	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Dec/2024	08:00	18/Dec/2024	18:00	40589 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1225	RQ198918	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	16/Dec/2024	08:00	18/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Requested	
1226	RQ198910	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Dec/2024	08:00	15/Dec/2024	18:00	41189 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1227	RQ198917	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Dec/2024	08:00	15/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Requested	
1228	RQ198909	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Dec/2024	08:00	12/Dec/2024	18:00	41389 isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
1229	RQ198916	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	10/Dec/2024	08:00	12/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Requested	
1230	RQ198908	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00	for AMP work	PLANNED	Requested	
1231	RQ198907	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	for amp work	08/Dec/2024	08:00	08/Dec/2024	18:00	for AMP work	PLANNED	Requested	
1232	RQ198906	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	for amp work	03/Dec/2024	08:00	03/Dec/2024	18:00	for AMP work	PLANNED	Requested	
1233	RQ198905	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00	for AMP work	PLANNED	Requested	
1234	RQ199203	OCC_225	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	for amp work	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	

1235	RQ199366	OCC_225	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	LBB RELAY RETROFITMENT WORK	25/Dec/2024	10:00	25/Dec/2024	18:00		PLANNED	Requested	
1236	RQ199486	OCC_225	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Requested	
1237	RQ199389	OCC_225	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220kv Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Requested	
1238	RQ199487	OCC_225	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Requested	
1239	RQ199352	OCC_225	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	LBB RELAY RETROFITMENT WORK	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Requested	
1240	RQ199485	OCC_225	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make.	02/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Requested	
1241	RQ198421	OCC_225	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For Maintenance works	16/Dec/2024	09:00	16/Dec/2024	18:00	Kindly approve	PLANNED	Requested	
1242	RQ199057	OCC_225	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	for deweeding of MV Switchyard	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Requested	