

Proposed Outage Program of 205th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/NRLDC Comments
1	RQ125948	OCC_205	tehr_i_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual maintenance	15/Apr/2023	08:00	10/May/2023	00:00		PLANNED	Requested	
2	RQ125947	OCC_205	tehr_i_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual maintenance	01/Apr/2023	08:00	15/Apr/2023	00:00		PLANNED	Requested	
3	RQ126477	OCC_205	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit-2	03/Apr/2023	08:00	02/May/2023	18:00		PLANNED	Requested	
4	RQ125987	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	03/Apr/2023	08:00	11/Apr/2023	18:00	All 04 Poles will be under S/D during this period	PLANNED	Requested	
5	RQ125988	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	03/Apr/2023	08:00	11/Apr/2023	18:00	All 04 Poles will be under S/D during this period	PLANNED	Requested	
6	RQ126263	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	03/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested	
7	RQ126264	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	03/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested	
8	RQ126567	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Attending of shutdown nature defect. DIA TO BE KEPT OPEN AT BOTH ENDS.	24/Apr/2023	08:00	25/Apr/2023	18:00	SD requested by WR-2	PLANNED	Requested	
9	RQ126568	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For AMP work of Line Reactor and Line terminal equipment and Attending of shutdown nature defect. DIA TO BE OPEN AT BOTH ENDS.	21/Apr/2023	08:00	22/Apr/2023	18:00	SD requested by WR-2	PLANNED	Requested	
10	RQ126946	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	FOR PRESUMMER PREPAREDNESS WORK OF LINE AND LINE REACTOR AND TERMINAL EQUIPMENT AMP WORKS AT GWALIOR END. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	14/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested	
11	RQ126945	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	FOR PRESUMMER PREPAREDNESS WORK. A/R TO BE KEPT OFF IN 765KV GWALIOR-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	13/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested	
12	RQ126916	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS BY ER 1	11/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested	
13	RQ126419	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI Diversion work	10/Apr/2023	08:00	24/Apr/2023	18:00		PLANNED	Requested	
14	RQ126420	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc.	10/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested	
15	RQ126938	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For tower strengthening works. A/R OFF is required at both ends.	08/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested	
16	RQ126940	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT. DIA TO BE KEPT OPEN AT BOTH ENDS. A/R OFF IS required at both ends for facilitating work in ckt # 1 BY WR1	05/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested	
17	RQ126920	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS BY ER1	04/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested	
18	RQ126921	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	FOR CLEANING OF INSULATOR POLLUTED BY BIRDS DROPS BY ER1	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested	
19	RQ126939	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT. DIA TO BE KEPT OPEN AT BOTH ENDS. A/R OFF IS required at both ends for facilitating work in ckt # 2 BY WR1	02/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested	
20	RQ126919	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested	
21	RQ126937	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For tower strengthening works. A/R OFF is required at both ends.	01/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested	
22	RQ126917	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R NON AUTO MODE FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested	
23	RQ126918	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	A/R NON AUTO FOR OPGW INSTALLATION WORK IN SPAN HAVING DAMAGED EARTHWIRE/ NO EARTHWIRE UNDER OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT. TO FACILITATE SHUTDOWN IN CKT-2 DUE TO OLD/DAMAGED EARTHWIRE BY ER1	01/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested	
24	RQ126944	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSLS	D	For AMP work Line Terminal equipment, at Vindhyachal (PS) BY WR1	17/Apr/2023	08:00	17/Apr/2023	18:00		PLANNED	Requested	
25	RQ126943	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSLS	D	For AMP work Line Terminal equipment, at Vindhyachal (PS) BY WR1	15/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested	

26	RQ125801	OCC_205	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATL) CKT-2	POWERG RID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Apr/2023	08:00	30/Apr/2023	18:30	No outage Required	PLANNED	Requested
27	RQ126935	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFARPUR(PG) (POWERLINK) CKT-2	POWERL NK	D	LBB RETROFITTING AT MUZAFARPUR END BY ER1	27/Apr/2023	08:00	27/Apr/2023	18:00		PLANNED	Requested
28	RQ126923	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-1	POWERG RID	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	25/Apr/2023	08:00	26/Apr/2023	18:00		PLANNED	Requested
29	RQ126931	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERG RID	D	INSULATOR CLEANING IN POLLUTED LOCATIONS. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	24/Apr/2023	08:00	25/Apr/2023	18:00		PLANNED	Requested
30	RQ126930	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERG RID	D	INSULATOR CLEANING IN POLLUTED LOCATIONS. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	20/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
31	RQ126929	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERG RID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	19/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
32	RQ125973	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERG RID	D	AMP work	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
33	RQ126928	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERG RID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	16/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
34	RQ126942	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERG RID	D	Line AMP works. A/R OFF of Ckt 1 and Dia to be Kept open at both ends. Line equipment AMP at Vindhyachal PS.	14/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested
35	RQ126416	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	13/Apr/2023	08:00	13/Apr/2023	19:00		PLANNED	Requested
36	RQ126927	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BiharSHARIFF (PG) CKT-2	POWERG RID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS.A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	13/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
37	RQ126941	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERG RID	D	Line AMP works. A/R OFF of Ckt 2 and Dia to be Kept open at both ends. Line equipment AMP at Vindhyachal PS.	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
38	RQ126168	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERG RID	D	FOR TAN DELTA MEASUREMENT OF BUSHING	10/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
39	RQ126417	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	07/Apr/2023	08:00	07/Apr/2023	19:00		PLANNED	Requested
40	RQ126934	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERG RID	D	BPI REPLACEMENT OF REACTOR ISOLATOR & BAY ISOLATOR AT PUSALI and TL maintenance work. A/R OFF ON 400KV-SASARAM(PG)-Allahabad-1 For enabling parallel circuit shutdown BY ER1	07/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested
41	RQ126914	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERG RID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	05/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
42	RQ126915	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERG RID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	05/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
43	RQ126925	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-2	POWERG RID	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	01/Apr/2023	08:00	02/Apr/2023	18:00		PLANNED	Requested
44	RQ126922	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-1	POWERG RID	D	A/R NON AUTO MODE FOR OPGW ERECTION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT FOR BALANCE WORK IN UP PORTION BY ER1	01/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
45	RQ126441	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUALPUR(PG) (RTCL) CKT-2	RTCL	C	Annual pm tan Delta test of CTs	12/Apr/2023	08:00	12/Apr/2023	20:00		PLANNED	Requested
46	RQ126438	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUALPUR(PG) (RTCL) CKT-1	RTCL	C	Annual pm tan Delta test of CTs	11/Apr/2023	08:00	11/Apr/2023	20:00		PLANNED	Requested
47	RQ126409	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWERG RID	D	For SCADA intetgration of New GIS Bay with Existing S/s SCADA.	03/Apr/2023	07:00	04/Apr/2023	18:00	HVDC Pole-3 with GIS bays 430 & 431	PLANNED	Requested
48	RQ126411	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWERG RID	D	For SCADA Database update for CK-1	03/Apr/2023	07:00	04/Apr/2023	18:00	HVDC Pole-1 with GIS bays 419 & 420	PLANNED	Requested
49	RQ126410	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWERG RID	D	For SCADA Database update for CK-1	03/Apr/2023	07:00	04/Apr/2023	18:00	HVDC Pole-2 with GIS bays 414 & 415	PLANNED	Requested
50	RQ126408	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-4	POWERG RID	D	For SCADA intetgration of New GIS Bay with Existing S/s SCADA.	01/Apr/2023	07:00	02/Apr/2023	20:00	HVDC Pole-4 with GIS bays 432 & 433	PLANNED	Requested
51	RQ126170	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHWADI (PG) CKT-2		D	AMP of POLE-2	23/Apr/2023	08:00	23/Apr/2023	18:00		PLANNED	Requested
52	RQ126169	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHWADI (PG) CKT-1		D	AMP of POLE-1	22/Apr/2023	08:00	22/Apr/2023	18:00		PLANNED	Requested

53	RQ126426	OCC_205	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For AMP Work	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
54	RQ126425	OCC_205	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For AMP Work	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
55	RQ126969	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	For CT switching and protection switching through rechecking for spare selection of line reactor and OTI/WTI modification implication	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
56	RQ125952	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	Insulator Replacement Work at Tower 856	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
57	RQ126329	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Apr/2023	08:00	28/Apr/2023	18:00		For attending shutdown nature work(Loose grading ring, Missing corona ring, Missing arcing horn etc.)	PLANNED	Requested
58	RQ126246	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	AMP work	25/Apr/2023	09:00	25/Apr/2023	18:00			PLANNED	Requested
59	RQ125979	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	S/D required for tapping of OPGW link at Repeater Station	25/Apr/2023	08:00	25/Apr/2023	18:00			PLANNED	Requested
60	RQ126328	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	24/Apr/2023	08:00	25/Apr/2023	18:00		To attend shutdown nature defects i.e. fixing of jumper bolts, AH, CC ring bolts, conductor spacer keepers etc	PLANNED	Requested
61	RQ125951	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	Rectification of conductor at Tower 121	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
62	RQ126247	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERG RID	D	AMP work	21/Apr/2023	09:00	21/Apr/2023	18:00			PLANNED	Requested
63	RQ126427	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERG RID	D	To attend shutdown nature defects i.e. replacement of polymer insulator at TN1154, fixing of jumper bolts, conductor spacers etc.	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
64	RQ125983	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	S/D required for tapping of OPGW link at Repeater Station	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
65	RQ126162	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERG RID	D	For rectification of S/D nature defects.	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
66	RQ126325	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	05/Apr/2023	08:00	05/Apr/2023	18:00		other ckt will be in non auto mode	PLANNED	Requested
67	RQ126324	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERG RID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	04/Apr/2023	08:00	04/Apr/2023	18:00		other ckt will be in non auto mode	PLANNED	Requested
68	RQ126313	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERG RID	D	GENERAL MAINTENANCE WORK	03/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
69	RQ126312	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERG RID	D	GENERAL MAINTENANCE WORK	01/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
70	RQ125977	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2023	08:00	30/Apr/2023	18:00			PLANNED	Requested
71	RQ125978	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2023	08:00	30/Apr/2023	18:00			PLANNED	Requested
72	RQ126327	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Apr/2023	08:00	30/Apr/2023	18:00		only Auto recloser off on daily basis	PLANNED	Requested
73	RQ126326	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Apr/2023	08:00	30/Apr/2023	18:00		only Auto recloser off on daily basis	PLANNED	Requested
74	RQ126010	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	C	Transmission Line Diversion work due to construction of Ganga Expressway	01/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
75	RQ126011	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERG RID	C	Transmission Line Diversion work due to construction of Ganga Expressway	01/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
76	RQ126321	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
77	RQ126320	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	25/Apr/2023	17:00	26/Apr/2023	23:00			PLANNED	Requested
78	RQ126317	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Apr/2023	17:00	26/Apr/2023	23:00	along with line reactor		PLANNED	Requested
79	RQ126316	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Apr/2023	17:00	19/Apr/2023	23:00	along with line reactor		PLANNED	Requested
80	RQ126323	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Apr/2023	17:00	24/Apr/2023	23:00			PLANNED	Requested
81	RQ126322	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
82	RQ126319	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Apr/2023	17:00	12/Apr/2023	23:00	along with line reactor		PLANNED	Requested
83	RQ126318	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Apr/2023	17:00	06/Apr/2023	23:00	along with line reactor		PLANNED	Requested
84	RQ126071	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRV PNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Anta	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested

85	RQ126072	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA PHAGI (RS) CKT-2	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Phagi	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
86	RQ125866	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR-1(CDA_2(UFC) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	17/Apr/2023	10:00	17/Apr/2023	18:00			PLANNED	Requested
87	RQ125865	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For 63 Mvar R-phase reactor switching activity.	05/Apr/2023	10:00	05/Apr/2023	17:00			PLANNED	Requested
88	RQ125837	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/5 GE TD Engineer of 765 kv Un	17/Apr/2023	08:00	19/Apr/2023	17:00			PLANNED	Requested
89	RQ125835	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* TOWER TOP PETROLLING AND FIXING OF MISSING CC RING AND JUMPER CONY NUT BOLT	03/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
90	RQ125836	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* TOWER TOP PETROLLING AND FIXING OF MISSING JUMPER CONE NUT BOLTS AND CC RING	01/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
91	RQ126315	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-2	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07/Apr/2023	08:00	08/Apr/2023	18:00		only for Non auto mode	PLANNED	Requested
92	RQ126314	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-1	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07/Apr/2023	08:00	08/Apr/2023	18:00		only for Non auto mode	PLANNED	Requested
93	RQ126059	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Quarterly maintenance work	03/Apr/2023	08:00	03/Apr/2023	18:00			PLANNED	Requested
94	RQ125833	OCC_205	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance of Bus and Associated elements	24/Apr/2023	09:00	24/Apr/2023	18:00			PLANNED	Requested
95	RQ126347	OCC_205	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERG RID	D	Jumping and bay extension work by M/s TATA for TCB package SS-01	22/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
96	RQ126294	OCC_205	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERG RID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Stability Testing (Construction)	21/Apr/2023	08:00	22/Apr/2023	18:00			PLANNED	Requested
97	RQ126235	OCC_205	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	18/Apr/2023	10:00	18/Apr/2023	18:00			PLANNED	Requested
98	RQ126236	OCC_205	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	17/Apr/2023	17:00	17/Apr/2023	18:00			PLANNED	Requested
99	RQ126346	OCC_205	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension work, 765kv ICT-3 will be out	13/Apr/2023	17:00	18/Apr/2023	23:00			PLANNED	Requested
100	RQ126345	OCC_205	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension work	09/Apr/2023	17:00	12/Apr/2023	23:00			PLANNED	Requested
101	RQ126344	OCC_205	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS 2	POWERG RID	D	1500MVA ICT3 COMMISSIONING WORKS	02/Apr/2023	10:00	08/Apr/2023	18:00			PLANNED	Requested
102	RQ126348	OCC_205	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	POWERG RID	D	Jumping and bay extension work by M/s TATA for TCB package SS-01	01/Apr/2023	17:00	07/Apr/2023	23:00			PLANNED	Requested
103	RQ126034	OCC_205	sldrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
104	RQ126031	OCC_205	sldrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
105	RQ126030	OCC_205	sldrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
106	RQ126377	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Apr/2023	17:00	25/Apr/2023	23:00			PLANNED	Requested
107	RQ126374	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERG RID	D	CSD Fine tuning	19/Apr/2023	17:00	20/Apr/2023	23:00			PLANNED	Requested
108	RQ126378	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Apr/2023	17:00	20/Apr/2023	23:00			PLANNED	Requested
109	RQ126375	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
110	RQ126376	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERG RID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Apr/2023	17:00	07/Apr/2023	23:00			PLANNED	Requested
111	RQ126044	OCC_205	sldrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERG RID	D	Quarterly maintenance work	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
112	RQ126343	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERG RID	C	GIB Rectification work	03/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
113	RQ126366	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
114	RQ126367	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Apr/2023	17:00	15/Apr/2023	23:00			PLANNED	Requested
115	RQ126363	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested

116	RQ126362	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(P	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
117	RQ126371	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(P	PFTL	D	For AMP works	06/Apr/2023	17:00	06/Apr/2023	23:00			PLANNED	Requested
118	RQ126370	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(P	PFTL	D	For AMP works	05/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
119	RQ126359	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2	POWERG	RID	AMP OF THE REACTOR & Its Bay	24/Apr/2023	17:00	24/Apr/2023	23:00			PLANNED	Requested
120	RQ126365	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(P	POWERG	RID	Ladder logic commissioning with spare reactor logic scheme checking	23/Apr/2023	17:00	25/Apr/2023	23:00			PLANNED	Requested
121	RQ126358	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2	POWERG	RID	AMP OF THE REACTOR & Its Bay	23/Apr/2023	17:00	23/Apr/2023	23:00			PLANNED	Requested
122	RQ126357	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2	POWERG	RID	AMP OF THE REACTOR & Its Bay	22/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
123	RQ126560	OCC_205	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MIERUT (PG) CKT-1 @MOGA(PG)	POWERG	RID	AMP of Reactor-Bay Equipment and Tightening of ABB make CB Drive	22/Apr/2023	09:00	22/Apr/2023	17:30	Kindly approve for Line Reactor Bay shutdown		PLANNED	Requested
124	RQ126356	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2	POWERG	RID	AMP OF THE REACTOR & Its Bay	21/Apr/2023	17:00	21/Apr/2023	23:00			PLANNED	Requested
125	RQ126364	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(P	POWERG	RID	Ladder logic commissioning with spare reactor logic scheme checking	20/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
126	RQ126352	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERG	RID	AMP OF THE REACTOR & Its Bay	19/Apr/2023	17:00	19/Apr/2023	23:00			PLANNED	Requested
127	RQ126353	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERG	RID	AMP OF THE REACTOR & Its Bay	18/Apr/2023	17:00	18/Apr/2023	23:00			PLANNED	Requested
128	RQ126373	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERG	RID	CSD FINE TUNING	18/Apr/2023	10:00	18/Apr/2023	18:00			PLANNED	Requested
129	RQ126351	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2	POWERG	RID	CSD Fine tuning & AMP of Bay Equipment	17/Apr/2023	17:00	18/Apr/2023	23:00			PLANNED	Requested
130	RQ126354	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERG	RID	AMP OF THE REACTOR & Its Bay	17/Apr/2023	17:00	17/Apr/2023	23:00			PLANNED	Requested
131	RQ126355	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERG	RID	AMP OF THE REACTOR & Its Bay	16/Apr/2023	17:00	16/Apr/2023	23:00			PLANNED	Requested
132	RQ126349	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERG	RID	AMP work line reactor and reactor bay and testing of NGR	11/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
133	RQ126361	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(P	POWERG	RID	For final testing of CSD Relay of 765KV Line Reactor	05/Apr/2023	17:00	06/Apr/2023	23:00			PLANNED	Requested
134	RQ126350	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERG	RID	AMP work line reactor and reactor bay and testing of NGR	05/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested

135	RQ126369	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(P G)	POWERG RID	D	For AMP works	04/Apr/2023	17:00	04/Apr/2023	23:00			PLANNED	Requested
136	RQ126368	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(P G)	POWERG RID	D	For AMP works	03/Apr/2023	17:00	03/Apr/2023	23:00			PLANNED	Requested
137	RQ126360	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(P G)	POWERG RID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Apr/2023	17:00	04/Apr/2023	23:00			PLANNED	Requested
138	RQ126372	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	CSD FINE TUNING	17/Apr/2023	10:00	17/Apr/2023	18:00			PLANNED	Requested
139	RQ126404	OCC_205	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERG RID	D	For bay AMP Works	29/Apr/2023	17:00	30/Apr/2023	23:00			PLANNED	Requested
140	RQ126554	OCC_205	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERG RID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29/Apr/2023	08:30	29/Apr/2023	18:00	Kindly approve		PLANNED	Requested
141	RQ126552	OCC_205	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERG RID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	28/Apr/2023	08:30	28/Apr/2023	18:00	Kindly approve LR bay shutdown at Moga SS		PLANNED	Requested
142	RQ126383	OCC_205	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERG RID	D	For DGA oil testing of bay 765KV CT	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
143	RQ126403	OCC_205	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERG RID	D	For bay AMP Works	27/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
144	RQ126382	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERG RID	C	For DGA oil testing of bay 765KV CT	27/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
145	RQ126402	OCC_205	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERG RID	D	For bay AMP Works	25/Apr/2023	17:00	26/Apr/2023	23:00			PLANNED	Requested
146	RQ126275	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	25/Apr/2023	10:00	25/Apr/2023	18:00			PLANNED	Requested
147	RQ126301	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALLJA-LUCKNOW_2 (PG) CKT-1 AT BALLJA(PG)	POWERG RID	C	SF6 Leakage Arrest	24/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
148	RQ126401	OCC_205	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERG RID	D	For bay AMP Works	23/Apr/2023	17:00	24/Apr/2023	23:00			PLANNED	Requested
149	RQ126273	OCC_205	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	22/Apr/2023	10:00	22/Apr/2023	18:00			PLANNED	Requested
150	RQ126400	OCC_205	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERG RID	D	For bay AMP Works	21/Apr/2023	16:00	22/Apr/2023	23:00			PLANNED	Requested
151	RQ126274	OCC_205	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERG RID	D	AMP WORKS	21/Apr/2023	10:00	21/Apr/2023	18:00			PLANNED	Requested
152	RQ126399	OCC_205	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERG RID	D	For bay AMP Works	19/Apr/2023	17:00	20/Apr/2023	23:00			PLANNED	Requested

153	RQ126293	OCC_205	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 under Construction	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
154	RQ126407	OCC_205	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWERGRID	D	For AMP Work	18/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
155	RQ126398	OCC_205	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	17/Apr/2023	17:00	18/Apr/2023	23:00			PLANNED	Requested
156	RQ126276	OCC_205	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 under Construction.	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
157	RQ126292	OCC_205	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 under Construction.	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
158	RQ126397	OCC_205	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	15/Apr/2023	17:00	16/Apr/2023	23:00			PLANNED	Requested
159	RQ126396	OCC_205	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	13/Apr/2023	17:00	14/Apr/2023	23:00			PLANNED	Requested
160	RQ126299	OCC_205	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	12/Apr/2023	10:00	12/Apr/2023	18:00			PLANNED	Requested
161	RQ126395	OCC_205	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	11/Apr/2023	17:00	12/Apr/2023	23:00			PLANNED	Requested
162	RQ126298	OCC_205	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP WORKS	10/Apr/2023	10:00	10/Apr/2023	18:00			PLANNED	Requested
163	RQ126394	OCC_205	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	09/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested
164	RQ126297	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	08/Apr/2023	10:00	08/Apr/2023	18:00			PLANNED	Requested
165	RQ126393	OCC_205	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	07/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
166	RQ126392	OCC_205	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	05/Apr/2023	17:00	06/Apr/2023	23:00			PLANNED	Requested
167	RQ126296	OCC_205	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	05/Apr/2023	10:00	05/Apr/2023	18:00			PLANNED	Requested
168	RQ126406	OCC_205	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	SERVICE inspection of ENGINEER FOR CB OVER HAULING	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
169	RQ126556	OCC_205	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP of Bay Equipment	04/Apr/2023	09:00	04/Apr/2023	17:30	Kindly approve		PLANNED	Requested
170	RQ126405	OCC_205	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	inspection of SERVICE ENGINEER FOR CB OVER HAULING	04/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested

171	RQ126391	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	03/Apr/2023	17:00	04/Apr/2023	23:00			PLANNED	Requested
172	RQ126381	OCC_205	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	ICT3 COMMISSIONING WORK	02/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
173	RQ126390	OCC_205	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	01/Apr/2023	17:00	02/Apr/2023	18:00			PLANNED	Requested
174	RQ126295	OCC_205	cpcc3_sd	BAY	818 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	Actual shutdown required on 25.03.2023 for replacement of pressure transducer	01/Apr/2023	10:00	01/Apr/2023	18:00			PLANNED	Requested
175	RQ126097	OCC_205	sldrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVNL)	RRVNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	25/Apr/2023	08:00	25/Apr/2023	18:00			PLANNED	Requested
176	RQ126098	OCC_205	sldrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVNL) AT 765 KV PHAGI(RS)	RRVNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
177	RQ126099	OCC_205	sldrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVNL	D	Quarterly maintenance work	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
178	RQ126100	OCC_205	sldrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVNL	D	Quarterly maintenance work	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
179	RQ126380	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	06/Apr/2023	15:00	06/Apr/2023	23:00			PLANNED	Requested
180	RQ126379	OCC_205	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	05/Apr/2023	15:00	05/Apr/2023	23:00			PLANNED	Requested
181	RQ126261	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	765/400 kv ICT-2 Taking Tertiary in to service after insulation sleeve installation for 2 Hours	29/Apr/2023	10:00	29/Apr/2023	12:00			PLANNED	Requested
182	RQ126336	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP Work	27/Apr/2023	17:00	29/Apr/2023	23:00			PLANNED	Requested
183	RQ126340	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGRID	D	For CSD commissioning and fine tuning	27/Apr/2023	10:00	27/Apr/2023	18:00			PLANNED	Requested
184	RQ126341	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGRID	D	For CSD commissioning and fine tuning	26/Apr/2023	10:00	26/Apr/2023	18:00			PLANNED	Requested
185	RQ126549	OCC_205	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP WORKS	26/Apr/2023	08:00	26/Apr/2023	18:00	Kindly approve		PLANNED	Requested
186	RQ126971	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	For CT Switching and protection switching through rechecking for spare selection	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
187	RQ126339	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGRID	D	For CSD commissioning and fine tuning	25/Apr/2023	10:00	25/Apr/2023	18:00			PLANNED	Requested
188	RQ126259	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF 765/400 kv ICT-2 and Taking Tertiary out of service for insulation sleeve installation	25/Apr/2023	10:00	25/Apr/2023	18:00			PLANNED	Requested
189	RQ126335	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP Work	24/Apr/2023	17:00	26/Apr/2023	23:00			PLANNED	Requested
190	RQ126260	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	24/Apr/2023	10:00	24/Apr/2023	18:00			PLANNED	Requested
191	RQ126238	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP WORKS	24/Apr/2023	10:00	24/Apr/2023	18:00			PLANNED	Requested
192	RQ126338	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGRID	D	For CSD commissioning and fine tuning	24/Apr/2023	10:00	24/Apr/2023	18:00			PLANNED	Requested
193	RQ126548	OCC_205	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP WORKS	24/Apr/2023	08:00	24/Apr/2023	18:00	Kindly approve		PLANNED	Requested
194	RQ126970	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	For CT switching and protection switching through rechecking for spare selection of line reactor and OTI/WTI modification implication	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
195	RQ126334	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For AMP Work	21/Apr/2023	17:00	23/Apr/2023	23:00			PLANNED	Requested
196	RQ126250	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	Fine Tuning of GE Make RPH-2 CSD (Both Main and Tie Bay)	21/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested

197	RQ126251	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALAI(PG)	POWERGRID	D	Fine Tuning of GE Make RPH-2 CSD (Tie Bay)	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
198	RQ126249	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 under Construction	19/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
199	RQ126337	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	18/Apr/2023	17:00	20/Apr/2023	23:00		PLANNED	Requested
200	RQ126248	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 under Construction.	17/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
201	RQ126333	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16/Apr/2023	17:00	20/Apr/2023	23:00		PLANNED	Requested
202	RQ126252	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORKS	13/Apr/2023	10:00	13/Apr/2023	18:00		PLANNED	Requested
203	RQ126332	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	10/Apr/2023	17:00	15/Apr/2023	23:00		PLANNED	Requested
204	RQ126253	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORKS	10/Apr/2023	10:00	10/Apr/2023	18:00		PLANNED	Requested
205	RQ126563	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	R PHASE Commissioning, CSD Fine tuning, Ladder logic check	05/Apr/2023	17:00	08/Apr/2023	23:00		PLANNED	Requested
206	RQ126331	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/Apr/2023	16:00	09/Apr/2023	23:00		PLANNED	Requested
207	RQ126330	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
208	RQ125804	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ERNODA_2(UPC)	UPPTCL	D	For Normalization of ICT , Y phase shall be charged by changeover from Spare ICT	24/Apr/2023	10:00	24/Apr/2023	11:30		PLANNED	Requested
209	RQ126254	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARAI(UP)	UPPTCL	C	Oil filtration and testing	20/Apr/2023	09:00	02/May/2023	17:00	After successfully charging of ICT#2	PLANNED	Requested
210	RQ125832	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing of ICTs Unit and other associated element at 765KV Substation Fatehabad Agra	18/Apr/2023	09:00	18/Apr/2023	18:00		PLANNED	Requested
211	RQ126342	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	14/Apr/2023	09:00	15/Apr/2023	18:00		PLANNED	Requested
212	RQ126049	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & protection signals in SAS.	29/Apr/2023	09:00	29/Apr/2023	18:00		PLANNED	Requested
213	RQ126113	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	29/Apr/2023	09:00	29/Apr/2023	18:00		PLANNED	Requested
214	RQ125959	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	28/Apr/2023	09:00	28/Apr/2023	17:00		PLANNED	Requested
215	RQ125958	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 relay and hot line thermovision scanning on ckt-2	27/Apr/2023	09:00	27/Apr/2023	17:00		PLANNED	Requested
216	RQ125957	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	26/Apr/2023	09:00	26/Apr/2023	17:00		PLANNED	Requested
217	RQ125956	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 relay and hot line thermovision scanning on ckt-2	25/Apr/2023	09:00	25/Apr/2023	17:00		PLANNED	Requested
218	RQ126048	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & protection signals in SAS.	24/Apr/2023	09:00	24/Apr/2023	18:00		PLANNED	Requested
219	RQ126112	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	24/Apr/2023	09:00	24/Apr/2023	18:00		PLANNED	Requested
220	RQ126052	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & protection signals in SAS.	19/Apr/2023	09:00	19/Apr/2023	18:00		PLANNED	Requested
221	RQ126116	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	19/Apr/2023	09:00	19/Apr/2023	18:00		PLANNED	Requested
222	RQ126053	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & protection signals in SAS.	17/Apr/2023	09:00	17/Apr/2023	18:00		PLANNED	Requested
223	RQ126117	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	17/Apr/2023	09:00	17/Apr/2023	18:00		PLANNED	Requested
224	RQ125961	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	13/Apr/2023	09:00	13/Apr/2023	17:00		PLANNED	Requested
225	RQ125964	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	13/Apr/2023	09:00	24/Apr/2023	17:00		PLANNED	Requested
226	RQ125857	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Line Diversion_De-stringing & Stringing due NH-334B(Tower no-165 to 168)	10/Apr/2023	09:00	20/Apr/2023	18:00		PLANNED	Requested
227	RQ126151	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For summer preparedness and disc replacement on tower location number 34.	06/Apr/2023	10:00	06/Apr/2023	17:00		PLANNED	Requested
228	RQ126149	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For summer preparedness and hoisting of pilot string at truncated Tower location number 5 , 6 and disc replacement on tower location number 13.	05/Apr/2023	10:00	05/Apr/2023	17:00		PLANNED	Requested
229	RQ126150	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1	HVPNL	D	For summer preparedness and hoisting of pilot string at truncated Tower location number 6.	03/Apr/2023	10:00	03/Apr/2023	17:00		PLANNED	Requested
230	RQ125960	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Hot line thermoscanning on ckt-2	01/Apr/2023	09:00	01/Apr/2023	17:00		PLANNED	Requested
231	RQ125963	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01/Apr/2023	09:00	12/Apr/2023	17:00		PLANNED	Requested

232	RQ126518	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBHA (PG) CKT-2	POWERGRID	D	Attending shutdown nature defects	29/Apr/2023	09:00	29/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
233	RQ126517	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBHA (PG) CKT-1	POWERGRID	D	Attending shutdown nature defects	28/Apr/2023	09:00	28/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
234	RQ126584	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Line maintenance work	28/Apr/2023	08:00	28/Apr/2023	19:00	To Attend Loose G Ring and other Shutdown nature defects	PLANNED	Requested
235	RQ126242	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP work	27/Apr/2023	09:00	27/Apr/2023	18:00		PLANNED	Requested
236	RQ126240	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	26/Apr/2023	09:00	26/Apr/2023	18:00		PLANNED	Requested
237	RQ126653	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	26/Apr/2023	08:00	26/Apr/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Requested
238	RQ126516	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Attending shutdown nature defects	25/Apr/2023	09:00	25/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
239	RQ126652	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOT(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	25/Apr/2023	08:00	25/Apr/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Requested
240	RQ126389	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	LINE UNDERSHUTDOWN FOR TESTING	25/Apr/2023	08:00	27/Apr/2023	18:00	PROTECTION CHECKING AND TESTING	PLANNED	Requested
241	RQ126583	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work	24/Apr/2023	08:00	24/Apr/2023	19:00	To Attend Loose G Ring and other Shutdown nature defects	PLANNED	Requested
242	RQ126661	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	24/Apr/2023	08:00	24/Apr/2023	18:00	Non auto for 400 kv RAPPD-Kankrol	PLANNED	Requested
243	RQ125976	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHARGARH (PG) CKT-1	POWERGRID	D	For OPGW installation work due to long river crossing span under Reliable Communication Scheme.	24/Apr/2023	08:00	24/Apr/2023	18:00		PLANNED	Requested
244	RQ126241	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP work	22/Apr/2023	09:00	22/Apr/2023	18:00		PLANNED	Requested
245	RQ125861	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHWAN(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment (Testing of Line CVT, LA, CT & CB and alignment checking of Isolator/ Earth switch)	22/Apr/2023	08:00	22/Apr/2023	20:00		PLANNED	Requested
246	RQ126002	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Insulator replacement work.	22/Apr/2023	08:00	22/Apr/2023	18:00		PLANNED	Requested
247	RQ126688	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	For 400KV GIB erection works for ICT-3 commissioning	22/Apr/2023	08:00	22/Apr/2023	20:00		PLANNED	Requested
248	RQ125860	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment (Testing of Line CVT, LA, CT & CB and alignment checking of Isolator/ Earth switch)	21/Apr/2023	08:00	21/Apr/2023	20:00		PLANNED	Requested
249	RQ126659	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	21/Apr/2023	08:00	21/Apr/2023	18:00	Non auto for 400 kv RAPPD-Chittorgarh	PLANNED	Requested
250	RQ126001	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator replacement work.	21/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
251	RQ126687	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For 400KV GIB erection works for ICT-3 commissioning	21/Apr/2023	08:00	21/Apr/2023	20:00		PLANNED	Requested
252	RQ126831	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2	POWERGRID	D	AMP WORK	20/Apr/2023	08:00	20/Apr/2023	18:00	Manesar- Neemrana ckt-2 BAY 403 along with line	PLANNED	Requested
253	RQ126601	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	Line maintenance work	20/Apr/2023	08:00	20/Apr/2023	19:00		PLANNED	Requested
254	RQ126629	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
255	RQ126628	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
256	RQ126630	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
257	RQ126000	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Insulator replacement work.	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
258	RQ126079	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	For half yearly/ yearly maintenance work	19/Apr/2023	17:00	19/Apr/2023	22:00		PLANNED	Requested
259	RQ126004	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	AMP work	19/Apr/2023	08:00	19/Apr/2023	18:00		PLANNED	Requested
260	RQ125999	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Insulator replacement work.	19/Apr/2023	08:00	19/Apr/2023	18:00		PLANNED	Requested
261	RQ126078	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	For half yearly/ yearly maintenance work	18/Apr/2023	17:00	18/Apr/2023	22:00		PLANNED	Requested
262	RQ126446	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	C	GT/UT-7 charging subjected to CEA clearance.	18/Apr/2023	08:00	18/Apr/2023	20:00	Jaipur line will be unloaded and used for first time charging of GT/UT-7	PLANNED	Requested
263	RQ126614	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	POWERGRID	D	Line maintenance work eg. VD, IGR, CC Ring, Spacers and Jumper related defects	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
264	RQ126507	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	LUCKNOW LINE TBC INTEGRATION	18/Apr/2023	08:00	18/Apr/2023	18:00	LINE SHUTDOWN	PLANNED	Requested
265	RQ126515	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for Rectification of Tower no. 210 in Chakwa area.	17/Apr/2023	09:00	22/Apr/2023	18:00	Kindly approve	PLANNED	Requested

266	RQ126481	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIOLA (PG) CKT-2	POWERGRID	D	To replace the jumper of TIE dropper	17/Apr/2023	09:00	17/Apr/2023	13:00	Kindly Approve	PLANNED	Requested
267	RQ126464	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIOLA (PG) CKT-2	POWERGRID	D	Non Auto required for rectification work at Earth wire regarding the Removal of Pulley & Replacement of E/w Suspension clamp N/B which is Holding on step Bolt.	17/Apr/2023	09:00	21/Apr/2023	18:00	Kindly approve	PLANNED	Requested
268	RQ126165	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	For insulator replacement work.	17/Apr/2023	08:00	17/Apr/2023	18:00		PLANNED	Requested
269	RQ126680	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	17/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
270	RQ126618	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK	16/Apr/2023	08:00	17/Apr/2023	18:00		PLANNED	Requested
271	RQ126267	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Insulator Cleaning Work	15/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
272	RQ126679	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(P5G) (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	15/Apr/2023	08:00	16/Apr/2023	18:00		PLANNED	Requested
273	RQ126553	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMWANPOH-WAGODRA (PG) CKT-2	POWERGRID	D	Rectification of damaged OPGW clamp in span 370-371	14/Apr/2023	09:00	14/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
274	RQ126617	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	GENERAL MAINTENANCE WORK	14/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
275	RQ126627	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	For attending of S/D nature defects & fixing of jumper pilot	14/Apr/2023	08:00	15/Apr/2023	18:00	Line maintenance work	PLANNED	Requested
276	RQ126647	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	Presummer maintenance work (Displaced VD, loose Spacer, Loose grading rectification.) and insulator cleaning	14/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested
277	RQ126428	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF FLASHED OVER POLYMER INSULATOR AT TN 1021. and OTHER S/D DEFECTS RECTIFICATION.	13/Apr/2023	10:00	13/Apr/2023	16:00		PLANNED	Requested
278	RQ126577	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	Shutdown is required for AMP works of switchable 50 MVAR Line Reactor at Kaithal	13/Apr/2023	10:00	13/Apr/2023	16:00	Only Switchable line Reactor(Kaithal) shutdown is required.Line shutdown is not required	PLANNED	Requested
279	RQ126830	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	POWERGRID	D	AMP WORK	13/Apr/2023	08:00	13/Apr/2023	18:00	Manesar- Neemrana ckt-1 BAY 402 along with line	PLANNED	Requested
280	RQ126003	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	AMP work	13/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
281	RQ125998	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	D	AMP and rectification of S/D nature defects	13/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
282	RQ126968	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects	13/Apr/2023	08:00	16/Apr/2023	18:00		PLANNED	Requested
283	RQ126685	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	13/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested
284	RQ126462	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	Annual maint of line equipments	12/Apr/2023	09:00	12/Apr/2023	17:00	Kindly approve	PLANNED	Requested
285	RQ126866	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Yearly Maintenance	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
286	RQ126616	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK	12/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
287	RQ126674	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	Line maintenance work	12/Apr/2023	08:00	12/Apr/2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
288	RQ126008	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Insulator Replacement Work	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
289	RQ126645	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	D	Presummer maintenance work (Displaced VD, loose Spacer, Loose grading rectification.) and Insulator cleaning	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
290	RQ125997	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWERGRID	D	AMP and rectification of S/D nature defects	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
291	RQ126424	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	12/Apr/2023	08:00	13/Apr/2023	19:00		PLANNED	Requested
292	RQ126595	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWERGRID	D	Line and bay maintenance work	12/Apr/2023	08:00	12/Apr/2023	18:00	AMP and heigher jumper attend	PLANNED	Requested
293	RQ125950	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	12/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
294	RQ126429	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF FLASHED OVER POLYMER INSULATOR AT TN 457 and OTHER S/D DEFECTS RECTIFICATION.	11/Apr/2023	10:00	11/Apr/2023	16:00		PLANNED	Requested
295	RQ126576	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	Shutdown required for AMP works of switchable 50 MVAR Line Reactor at Kaithal	11/Apr/2023	10:00	11/Apr/2023	16:00	Only Switchable line Reactor(Kaithal) shutdown is required.Line shutdown is not required	PLANNED	Requested
296	RQ126531	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEEMWANPOH (PG) CKT-3	POWERGRID	C	Shutdown required for Rectification of Damaged Cross-arm at location no. 288 in Banihal area.	11/Apr/2023	09:00	14/Apr/2023	18:00	Non auto mode of 400KV Kishanpur-Wanpoh ckt-4 is also required	PLANNED	Requested
297	RQ126673	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work	11/Apr/2023	08:00	11/Apr/2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
298	RQ126626	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	For attending of S/D nature defects	11/Apr/2023	08:00	11/Apr/2023	18:00	Line maintenance work	PLANNED	Requested

299	RQ126707	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	11/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
300	RQ126706	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	11/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
301	RQ126842	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	Bay Equipment AMP work	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
302	RQ126594	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWERGRID	D	Line and bay maintenance work	11/Apr/2023	08:00	11/Apr/2023	18:00	AMP and heigher jumper attend		PLANNED	Requested
303	RQ126684	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	C	For 400kv GIB erection works for ICT-3 commissioning	11/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
304	RQ126600	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	Line Maintenance work and jumpering work	11/Apr/2023	08:00	11/Apr/2023	18:00	A/R Off of 400 KV RAPPD-Jaipur South line		PLANNED	Requested
305	RQ126164	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	For replacement of CLR and resolving clearance issue.	10/Apr/2023	09:00	10/Apr/2023	18:00			PLANNED	Requested
306	RQ126463	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	Non Auto required for rectification work at Earth wire regarding the Removal of Pulley & Replacement of E/w Suspension clamp N/B which is Holding on step Bolt.	10/Apr/2023	09:00	14/Apr/2023	18:00	Kindly approve		PLANNED	Requested
307	RQ126615	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	GENERAL MAINTENANCE WORK	10/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
308	RQ126211	OCC_205	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	Installation of energy meters under SAMAST scheme in Punjab	10/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)		PLANNED	Requested
309	RQ126210	OCC_205	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Installation of energy meters under SAMAST scheme in Punjab	10/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)		PLANNED	Requested
310	RQ126209	OCC_205	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	Installation of energy meters under SAMAST scheme in Punjab	10/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)		PLANNED	Requested
311	RQ126646	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Presummer maintenance work (Displaced VD, loose Spacer , Loose grading rectification.) and Insulator cleaning	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
312	RQ126386	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	C ISOLATOR REPLACEMENT	10/Apr/2023	08:00	13/Apr/2023	18:00	LINE UNDER SHUTDOWN		PLANNED	Requested
313	RQ126658	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	OPGW SAG CORRECTION WORK IN THE LINE	10/Apr/2023	08:00	20/Apr/2023	18:00	only non auto mode required		PLANNED	Requested
314	RQ126423	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Apr/2023	08:00	11/Apr/2023	19:00			PLANNED	Requested
315	RQ125949	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	10/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
316	RQ126593	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	To attend Damage Conductor at Loc. 217, Spacer and replacement of insulator string	10/Apr/2023	08:00	10/Apr/2023	19:00			PLANNED	Requested
317	RQ126967	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects	10/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
318	RQ126641	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 171-174 NHAI	10/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
319	RQ126422	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	09/Apr/2023	08:00	09/Apr/2023	18:00			PLANNED	Requested
320	RQ126683	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	C	For 400kv GIB erection works for ICT-3 commissioning	09/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
321	RQ125989	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc.no.07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
322	RQ126421	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	08/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
323	RQ125992	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	C	Tower Rectification work at Loc. No.-07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
324	RQ125991	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	C	Tower Rectification work at Loc. No.-07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
325	RQ126865	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	D	Yearly Maintenance	07/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested
326	RQ126613	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK	07/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
327	RQ126642	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U) (PG) CKT-1	POWERGRID	D	Pilot insulator and fitting fixation work at Tower No. 301	07/Apr/2023	08:00	07/Apr/2023	18:00	and Line Maintenance work		PLANNED	Requested
328	RQ126159	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAYNA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	AMP of Non-Switchable Line Reactor.	06/Apr/2023	10:00	06/Apr/2023	18:00			PLANNED	Requested
329	RQ125864	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNAATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	* General maintenance and complete bay tightening	06/Apr/2023	09:00	06/Apr/2023	17:00			PLANNED	Requested
330	RQ126448	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(HKT) (PG) CKT-1	POWERGRID	D	For rectification of reverse grading ring. With Abdullapur Bawana in Non auto	06/Apr/2023	09:00	07/Apr/2023	18:00	Kindly approve		PLANNED	Requested

331	RQ125858	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Hot spot attending in Base plate and dropper at tie bay.	06/Apr/2023	09:00	06/Apr/2023	15:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
332	RQ126675	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
333	RQ126418	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALKANKROLI (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	06/Apr/2023	08:00	06/Apr/2023	19:00		PLANNED	Requested
334	RQ126682	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	06/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested
335	RQ126612	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	GENERAL MAINTENANCE WORK	05/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
336	RQ126585	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF DAMAGED INSULATOR AT LOC 18 & 25	05/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
337	RQ126533	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWERGRID	D	SD nature defect removal, During S/D period Auto reclosere of 400KV D/C Patiala-Panchkula Ckt-II will be in NON Auto mode	04/Apr/2023	09:30	04/Apr/2023	14:00	Kindly Approve	PLANNED	Requested
338	RQ126550	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGODRA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	04/Apr/2023	09:00	04/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
339	RQ126447	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto	04/Apr/2023	09:00	05/Apr/2023	18:00	Kindly approve	PLANNED	Requested
340	RQ126689	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
341	RQ126708	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWERGRID	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
342	RQ126532	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWERGRID	D	SD nature defect removal. During S/D period Auto reclosere of 400KV D/C Patiala-Panchkula Ckt-I will be in NON Auto mode	03/Apr/2023	09:30	03/Apr/2023	14:00	Kindly Approve	PLANNED	Requested
343	RQ126167	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF DAMAGED CVT and CT CABLES	03/Apr/2023	09:00	03/Apr/2023	18:00		PLANNED	Requested
344	RQ126676	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Line maintenance work	03/Apr/2023	08:00	03/Apr/2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
345	RQ126712	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	C	NHAI Diversion work	03/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
346	RQ126711	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	C	NHAI Diversion work	03/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
347	RQ126660	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc inserton: LOA given	03/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
348	RQ126385	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATOR AND C ISOLATOR REPLACEMENT	03/Apr/2023	08:00	06/Apr/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
349	RQ125953	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	C	* SHUT DOWN FOR MAINTENANCE OF BAY.	02/Apr/2023	10:00	02/Apr/2023	14:00		PLANNED	Requested
350	RQ126239	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	02/Apr/2023	09:00	02/Apr/2023	18:00		PLANNED	Requested
351	RQ125975	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
352	RQ126649	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	C	For NHAI Diversion work	01/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
353	RQ126648	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	C	For NHAI Diversion work	01/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
354	RQ126644	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	DIVERSION WORK 122-123 NHAI	01/Apr/2023	08:00	14/Apr/2023	18:00	SD required dt from 23.03.2023 to 05.04.2023	PLANNED	Requested
355	RQ126643	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 122-123 NHAI	01/Apr/2023	08:00	14/Apr/2023	18:00	SD required dt from 23.03.2023 to 05.04.2023.	PLANNED	Requested
356	RQ126681	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	01/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
357	RQ126686	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	01/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested
358	RQ126508	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2."	01/Apr/2023	06:00	30/Apr/2023	18:00	Kindly approve on continuous basis	PLANNED	Requested
359	RQ125919	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	Tree trimming Tower No. 150 TO 190.	29/Apr/2023	08:00	29/Apr/2023	18:00		PLANNED	Requested
360	RQ126212	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MOSAI(PG) (PS) CKT-1	PSSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
361	RQ126198	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSSTCL) CKT-1	PSSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
362	RQ125916	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	Jumper tightening/Tree trimming Tower No. 134 TO 149.	26/Apr/2023	08:00	26/Apr/2023	18:00		PLANNED	Requested
363	RQ125918	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	25/Apr/2023	08:00	25/Apr/2023	18:00		PLANNED	Requested

364	RQ125917	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	21/Apr/2023 08:00	21/Apr/2023 18:00			PLANNED	Requested
365	RQ126203	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023 08:00	20/Apr/2023 18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)		PLANNED	Requested
366	RQ126204	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023 08:00	20/Apr/2023 18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)		PLANNED	Requested
367	RQ125923	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	17/Apr/2023 08:00	17/Apr/2023 18:00			PLANNED	Requested
368	RQ125921	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2023 08:00	12/Apr/2023 18:00			PLANNED	Requested
369	RQ125920	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	10/Apr/2023 08:00	10/Apr/2023 18:00			PLANNED	Requested
370	RQ125922	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	10/Apr/2023 08:00	10/Apr/2023 18:00			PLANNED	Requested
371	RQ125926	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	10/Apr/2023 08:00	15/Apr/2023 18:00	Except 14-4-2022 Being Gazetted holiday		PLANNED	Requested
372	RQ125915	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2023 08:00	05/Apr/2023 18:00			PLANNED	Requested
373	RQ125914	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	03/Apr/2023 08:00	03/Apr/2023 18:00			PLANNED	Requested
374	RQ125924	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Apr/2023 08:00	04/Apr/2023 18:00	Except 04-04-2022 Being Gazetted holiday		PLANNED	Requested
375	RQ125925	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	01/Apr/2023 08:00	01/Apr/2023 18:00			PLANNED	Requested
376	RQ126152	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW Work - Non-Auto reclosure mode	01/Apr/2023 06:00	30/Apr/2023 18:00	Only Auto reclosure will be disabled		PLANNED	Requested
377	RQ125927	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* JUMPER TIGHTNING AND DEFECTIVE POLYMER	27/Apr/2023 10:00	28/Apr/2023 17:00			PLANNED	Requested
378	RQ126153	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	D	* Shutdown od 400 kv Gr. Noida to Dadri Line is required for atteded temp. point at Y phase CT Clamp.Line side and routine t	23/Apr/2023 10:30	23/Apr/2023 15:30			PLANNED	Requested
379	RQ125945	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	* JUMPER TIGHTNING AND DEFECTIVE POLYMER REPLACEMENT WORK	21/Apr/2023 10:00	22/Apr/2023 17:00			PLANNED	Requested
380	RQ125982	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	* Routine Bay Maintenance work at 400KV S/S Sultanpur	21/Apr/2023 10:00	21/Apr/2023 18:00			PLANNED	Requested
381	RQ125990	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/Apr/2023 08:00	10/Apr/2023 18:00			PLANNED	Requested
382	RQ126701	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAYADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	D	FOR REPLACEMENT OF FLASHER OVER POLYMER INSULATOR AT TN 91, OPGW less clearance BETWEEN 74-75 to be rectified and OTHER S/D DEFECTS RECTIFICATION.	06/Apr/2023 10:00	06/Apr/2023 18:00			PLANNED	Requested
383	RQ126166	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASBA (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	FOR REPLACEMENT OF DAMAGED CVT and CT CABLES	06/Apr/2023 09:00	06/Apr/2023 18:00			PLANNED	Requested
384	RQ125980	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance work at 400KV S/S Sultanpur	27/Apr/2023 10:00	27/Apr/2023 18:00			PLANNED	Requested
385	RQ126214	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Tree trimming work will be done near of tower no 124 during this shutdown period. * oil centrifuging and insulation sampling of 50Mvar line reactor. line will remain in s/d.	25/Apr/2023 10:30	25/Apr/2023 17:00			PLANNED	Requested
386	RQ125965	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C		24/Apr/2023 10:00	27/Apr/2023 17:00			PLANNED	Requested
387	RQ125986	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Auto-Restore Checking	20/Apr/2023 08:00	21/Apr/2023 18:00			PLANNED	Requested
388	RQ125967	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	19/Apr/2023 10:00	19/Apr/2023 18:00			PLANNED	Requested
389	RQ125946	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTNING AND DEFECTIVE POLYMER REPLACEMENT WORK	18/Apr/2023 10:00	20/Apr/2023 17:00			PLANNED	Requested
390	RQ125985	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	Auto-Restore Checking	18/Apr/2023 08:00	19/Apr/2023 18:00			PLANNED	Requested
391	RQ125807	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(UP) (UP) CKT-1	UPPTCL	D	Protection check	18/Apr/2023 08:00	20/Apr/2023 18:00			PLANNED	Requested
392	RQ125966	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-ALIGARH LINE S/D REQUIRED FOR CENTRIFUGING OF 50 MVAR LINE REACTOR	17/Apr/2023 10:00	20/Apr/2023 17:00			PLANNED	Requested
393	RQ126014	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Protection check	15/Apr/2023 08:00	17/Apr/2023 18:00			PLANNED	Requested
394	RQ126302	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-DRAI (UP) CKT-1	UPPTCL	D	* Due to shutdown of 400kv main bus -2 on dt. 13.04.2023 because incomplection of its Tie Bay .	13/Apr/2023 06:00	13/Apr/2023 16:00			PLANNED	Requested
395	RQ126094	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNAATH(UP) (UP) CKT-2	UPPTCL	D	* FOR ATTENDING HOT POINT OF PANTOGRAPH ISOLATOR	12/Apr/2023 09:00	12/Apr/2023 17:00			PLANNED	Requested

396	RQ126091	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For general maintenance and complete bay tightening	11/Apr/2023	14:00	11/Apr/2023	17:00	PLANNED	Requested
397	RQ125905	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP)	UPPTCL	D	* JUMPER TIGHTENING AND REPLACEMENT OF DEFECTIVE JUMPER POLYMER	11/Apr/2023	10:00	13/Apr/2023	17:00	PLANNED	Requested
398	RQ125984	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* For attending hot point at pantograph isolator	10/Apr/2023	09:00	10/Apr/2023	17:00	PLANNED	Requested
399	RQ125855	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* For tightening of tension tower jumper at various location	10/Apr/2023	09:00	12/Apr/2023	18:00	PLANNED	Requested
400	RQ126266	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line for diversion work of Ganga Expressway	04/Apr/2023	08:00	04/Apr/2023	18:00	PLANNED	Requested
401	RQ125840	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA, B-REWA ROAD (UP) CKT-1	UPPTCL	D	* For tightening of tension tower jumper at various location	03/Apr/2023	09:00	05/Apr/2023	18:00	PLANNED	Requested
402	RQ126412	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* relay retrofitting, replacement of reactor isolator, commissioning of DTPC and 50MVAR line REACTOR.	03/Apr/2023	09:00	10/Apr/2023	15:00	PLANNED	Requested
403	RQ126013	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Dismantle & Erection of Main Circuit Breaker of 400KV Muzaffarnagar-Alaknanda Line	03/Apr/2023	08:00	08/Apr/2023	18:00	PLANNED	Requested
404	RQ126265	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line for diversion work of Ganga Expressway	03/Apr/2023	08:00	03/Apr/2023	18:00	PLANNED	Requested
405	RQ125904	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV MRD-II TO 400 KV MATHURA LINE SHUTDOWN FOR ROUTINE TESTING AND PREVENTIVE MAINTENANCE WORK	02/Apr/2023	09:00	02/Apr/2023	19:00	PLANNED	Requested
406	RQ126197	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* shutdown required to out 50 mvar line reactor from ckt Bus I Pantograph maintenance of line	02/Apr/2023	08:00	02/Apr/2023	17:00	PLANNED	Requested
407	RQ125934	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* RESSAGING OF CONDUCTOR AT VARIOUS SITE OF 400KV MUZAFFARNAGAR TO ATAUR LINE AS PER LOI NO 226 DATED-16.02.2023 AND OTHER M	01/Apr/2023	09:00	05/Apr/2023	17:00	PLANNED	Requested
408	RQ126196	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* to take new line reactor into circuit and testing	01/Apr/2023	08:00	01/Apr/2023	17:00	PLANNED	Requested
409	RQ125903	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 65, 74, 81, 82, 107 & 108.	27/Apr/2023	09:00	29/Apr/2023	17:00	PLANNED	Requested
410	RQ125902	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 57, 65, 75, 76, 77, 78.	24/Apr/2023	09:00	26/Apr/2023	17:00	PLANNED	Requested
411	RQ125897	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 01 - 41.	17/Apr/2023	09:00	22/Apr/2023	17:00	PLANNED	Requested
412	RQ125896	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 01 - 41.	10/Apr/2023	09:00	14/Apr/2023	17:00	PLANNED	Requested
413	RQ126118	OCC_205	slldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	25/Apr/2023	09:00	25/Apr/2023	19:00	PLANNED	Requested
414	RQ126119	OCC_205	slldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	13/Apr/2023	09:00	13/Apr/2023	19:00	PLANNED	Requested
415	RQ126867	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERG RID, BBMB	D	Routine maintenance	25/Apr/2023	08:00	25/Apr/2023	18:00	PLANNED	Requested
416	RQ126887	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERG RID, BBMB	D	To carry out routine maintenance	20/Apr/2023	08:00	20/Apr/2023	18:00	PLANNED	Requested
417	RQ126888	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHWAN(I)(BB)-RAJPURA(PS) (PG) CKT-1	POWERG RID, BBMB	D	To carry out routine maintenance	12/Apr/2023	08:00	12/Apr/2023	18:00	PLANNED	Requested
418	RQ126802	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERG RID, FBTL	D	Coupling Transformer Testing work at Bhadla-2	24/Apr/2023	17:00	25/Apr/2023	23:00	PLANNED	Requested
419	RQ126803	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERG RID, FBTL	D	Coupling Transformer Testing work at Bhadla-2	22/Apr/2023	17:00	23/Apr/2023	23:00	PLANNED	Requested
420	RQ126664	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERG RID, FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	20/Apr/2023	17:00	22/Apr/2023	23:00	PLANNED	Requested
421	RQ126663	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERG RID, FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	08/Apr/2023	17:00	10/Apr/2023	23:00	PLANNED	Requested
422	RQ125808	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) CKT-1	PTCUL	D	Protection check	24/Apr/2023	08:00	26/Apr/2023	18:00	PLANNED	Requested

423	RQ125809	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Protection check	21/Apr/2023	08:00	23/Apr/2023	18:00	PLANNED	Requested
424	RQ126909	OCC_205	slduc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UK) (UK) CKT-1	PTCUL	D	Replacement of energy meter, preventive maintenance	17/Apr/2023	10:00	17/Apr/2023	17:00	PLANNED	Requested
425	RQ125847	OCC_205	slduc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	13/Apr/2023	10:00	13/Apr/2023	17:00	PLANNED	Requested
426	RQ125846	OCC_205	slduc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	12/Apr/2023	10:00	12/Apr/2023	17:00	PLANNED	Requested
427	RQ125891	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UK)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	* PLANNED S/D OF 400KV MORADABAD-KASHIPUR LINE. THIS S/D IS REQUIRED FOR TESTING OF PROTECTION SYSTEM IN WHICH-	03/Apr/2023	09:00	03/Apr/2023	18:00	PLANNED	Requested
428	RQ126702	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERG RID,DTL	D	FOR ATTENDING OPEN SPACERS IN CONDUCTOR SPAN OF BOTH TL ON MULTI CIRCUIT TOWERS, SIMULTANEOUS S/D OF BOTH CIRCUIT (ON SAME SIDE) ARE REQUIRED	22/Apr/2023	08:00	22/Apr/2023	18:00	PLANNED	Requested
429	RQ126703	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERG RID,DTL	D	FOR ATTENDING OPEN SPACERS IN CONDUCTOR SPAN OF BOTH TL ON MULTI CIRCUIT TOWERS, SIMULTANEOUS S/D OF BOTH CIRCUIT (ON SAME SIDE) ARE REQUIRED	19/Apr/2023	08:00	19/Apr/2023	18:00	PLANNED	Requested
430	RQ126691	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERG RID,DTL	D	ISOALTOR RECTIFICATION OF LINE DROPPER JUMPER	17/Apr/2023	08:00	17/Apr/2023	18:00	PLANNED	Requested
431	RQ126710	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERG RID,DTL	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	06/Apr/2023	08:00	06/Apr/2023	18:00	PLANNED	Requested
432	RQ126690	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERG RID,DTL	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Apr/2023	08:00	07/Apr/2023	18:00	PLANNED	Requested
433	RQ126709	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERG RID,DTL	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	05/Apr/2023	08:00	05/Apr/2023	18:00	PLANNED	Requested
434	RQ126086	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	21/Apr/2023	08:00	21/Apr/2023	18:00	PLANNED	Requested
435	RQ126081	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of Jumper, Missing, Loosening Nut Bolts at various Locations	20/Apr/2023	15:00	28/Apr/2023	22:00	PLANNED	Requested
436	RQ126082	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of Jumper, Missing, Loosening Nut Bolts at various Locations	20/Apr/2023	15:00	28/Apr/2023	22:00	PLANNED	Requested
437	RQ126283	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	PI replacement work	20/Apr/2023	08:00	20/Apr/2023	18:00	PLANNED	Requested
438	RQ126281	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Testing and maintenance work alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR/Jodhpur	19/Apr/2023	08:00	19/Apr/2023	18:00	PLANNED	Requested
439	RQ126070	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	17/Apr/2023	08:00	18/Apr/2023	18:00	PLANNED	Requested
440	RQ126620	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRD TRIP MODIFICATION WORK IN NON SWITCHABLE BIKANER-2 LR	15/Apr/2023	14:00	15/Apr/2023	17:00	PLANNED	Requested
441	RQ126619	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	PRD TRIP MODIFICATION WORK IN NON SWITCHABLE BIKANER-1 LR	15/Apr/2023	08:00	15/Apr/2023	12:00	PLANNED	Requested
442	RQ126069	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Apr/2023	08:00	15/Apr/2023	18:00	PLANNED	Requested
443	RQ126284	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Testing and maintenance work alongwith 400 KV LINE REACTOR OF 400 KV KANKANI II BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	13/Apr/2023	08:00	13/Apr/2023	18:00	PLANNED	Requested
444	RQ126068	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	12/Apr/2023	08:00	13/Apr/2023	18:00	PLANNED	Requested
445	RQ126571	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2"D/C Bikaner Khetri T/L(Part-I)	11/Apr/2023	08:00	13/Apr/2023	18:00	PLANNED	Requested
446	RQ126080	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	C	For maintenance of Switchyard Equipments at CTPP End. 2. For attending hotspot at R-Phase line Isolator. 3. Annual Relay Testing at CTPP End.	11/Apr/2023	08:00	12/Apr/2023	18:00	PLANNED	Requested
447	RQ126713	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	"Overhead crossing of existing RRVPNL line by 400KV D/C Ramgarh II (Fatehgarh-III) - Jaisalmer II & 400KV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmission Line - TL Construction"	11/Apr/2023	08:00	12/Apr/2023	18:00	PLANNED	Requested
448	RQ126282	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Testing work of newly erected/installed 852B C.B. by protection wing and maintenance work	10/Apr/2023	08:00	10/Apr/2023	18:00	PLANNED	Requested
449	RQ126085	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of Jumper, Missing, Loosening Nut Bolts at various Locations	06/Apr/2023	15:00	13/Apr/2023	22:00	PLANNED	Requested

450	RQ126569	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) BIKANER(RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
451	RQ126083	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAH under Supervision of RVPNL	06/Apr/2023	08:00	23/Apr/2023	18:00			PLANNED	Requested
452	RQ126280	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Testing work of newly erected/installed 552T C.B. by protection wing and maintenance work	03/Apr/2023	14:00	03/Apr/2023	22:00			PLANNED	Requested
453	RQ126570	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	01/Apr/2023	08:00	03/Apr/2023	18:00			PLANNED	Requested
454	RQ126084	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	For shifting of line from 05 Nos. ERS Towers to Conventional towers at Loc. No. 359 & 362	01/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
455	RQ125972	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERL NK	D	AMP work	21/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
456	RQ126677	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BESAWAR(RS) (NRSS36) CKT-1	POWERG RID,NRSS 36	D	Line maintenance work. eg VD,IGR,CC Ring, Spacers and Jumper related defects	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
457	RQ126678	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	C	For 400kV GIB erection works for ICT-3 commissioning	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
458	RQ126467	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AMP Work of Transmission Line equipment. GIS Bus zone GD trip modifications as per CC circular.	12/Apr/2023	09:00	12/Apr/2023	18:00	Kindly approve		PLANNED	Requested
459	RQ126466	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AMP Work of Transmission Line equipment. GIS Bus zone GD trip modifications as per CC circular.	10/Apr/2023	09:00	10/Apr/2023	18:00	Kindly approve		PLANNED	Requested
460	RQ126910	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERG RID,PTCUL	D	Replacement of energy meter, preventive maintenance	18/Apr/2023	10:00	18/Apr/2023	17:00			PLANNED	Requested
461	RQ126530	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KATHAL(PG) (PATRAN) CKT-2	POWERG RID,PATRAN	D	SD nature defect removal and installation of Horizontal polymer. During S/D period Auto re-closure of 400kV D/C Patran - Kathal Ckt-I will be in NON Auto mode	17/Apr/2023	09:00	18/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
462	RQ126527	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KATHAL(PG) (PATRAN) CKT-1	POWERG RID,PATRAN	D	SD nature defect removal. During S/D period Auto reclosure of 400kV D/C Patran-Kathal Ckt-II will be in NON Auto mode	05/Apr/2023	09:00	06/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
463	RQ126557	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGODRA(PG) (NRSS XXIX) CKT-1	POWERG RID,NRSS XXIX	D	Replacement of damaged insulator at Loc. No. 210	17/Apr/2023	09:00	17/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
464	RQ126555	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGODRA(PG) (NRSS XXIX) CKT-2	POWERG RID,NRSS XXIX	D	Replacement of damaged insulator at Loc. No. 210	16/Apr/2023	09:00	16/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
465	RQ126835	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,PO WERGRID	D	Bay Equipment AMP work	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
466	RQ126696	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,PO WERGRID	D	For attending of S/D nature defects & fixing of jumper pilot	14/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
467	RQ126834	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,PO WERGRID	D	Bay Equipment AMP work	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
468	RQ126050	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & protection signals in SAS.	15/Apr/2023	09:00	15/Apr/2023	18:00			PLANNED	Requested
469	RQ126114	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	15/Apr/2023	09:00	15/Apr/2023	18:00			PLANNED	Requested
470	RQ126051	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & protection signals in SAS.	11/Apr/2023	08:00	11/Apr/2023	17:00			PLANNED	Requested
471	RQ126115	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	11/Apr/2023	08:00	11/Apr/2023	17:00			PLANNED	Requested
472	RQ126705	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	09/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
473	RQ126704	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	09/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
474	RQ126610	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
475	RQ126611	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
476	RQ126077	OCC_205	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERG RID,RRVNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	06/Apr/2023	15:00	13/Apr/2023	22:00			PLANNED	Requested
477	RQ126551	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERG RID,JKSPDCL	D	Rectification of damaged OPGW clamp in span 267-268	06/Apr/2023	09:00	06/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
478	RQ126651	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERL NK,POWERGRID	C	For NHAH Diversion work	01/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested

479	RQ126650	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERL NK,POWERGRID	C	For NHAI Diversion work	01/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
480	RQ126828	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29/Apr/2023	08:00	30/Apr/2023	20:00			PLANNED	Requested
481	RQ126758	OCC_205	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension work	28/Apr/2023	17:00	30/Apr/2023	23:00			PLANNED	Requested
482	RQ126774	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
483	RQ126753	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
484	RQ126773	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	27/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
485	RQ126827	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/Apr/2023	08:00	28/Apr/2023	20:00			PLANNED	Requested
486	RQ126772	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
487	RQ126751	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	26/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
488	RQ126771	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/Apr/2023	08:00	25/Apr/2023	18:00			PLANNED	Requested
489	RQ126824	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-4	25/Apr/2023	08:00	26/Apr/2023	20:00			PLANNED	Requested
490	RQ126749	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	23/Apr/2023	08:00	25/Apr/2023	18:00			PLANNED	Requested
491	RQ126823	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-3	23/Apr/2023	08:00	24/Apr/2023	20:00			PLANNED	Requested
492	RQ126306	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'S/D of Bus-1 is required to facilitate un-installation of Siemens CB and CT from bay and jumper connection at 424-89 isolator and 'For closing jumper connection of Bay-412	22/Apr/2023	08:00	22/Apr/2023	18:00			PLANNED	Requested
493	RQ126790	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	21/Apr/2023	17:00	27/Apr/2023	23:00			PLANNED	Requested
494	RQ126792	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	20/Apr/2023	17:00	27/Apr/2023	23:00			PLANNED	Requested
495	RQ126752	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
496	RQ126305	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	C	'For removing bus section isolator and replace with IPS tube	17/Apr/2023	10:00	19/Apr/2023	18:00			PLANNED	Requested
497	RQ126541	OCC_205	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work	17/Apr/2023	08:00	22/Apr/2023	18:00	Kindly approve		PLANNED	Requested
498	RQ126780	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For AMP Work	16/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
499	RQ126750	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	16/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
500	RQ126779	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For AMP Work	15/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
501	RQ126220	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	For busbar relay testing	14/Apr/2023	10:00	14/Apr/2023	18:00			PLANNED	Requested
502	RQ126304	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	C	'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14/Apr/2023	10:00	16/Apr/2023	18:00			PLANNED	Requested
503	RQ126768	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
504	RQ126748	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	13/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
505	RQ126219	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	For busbar relay testing	12/Apr/2023	10:00	12/Apr/2023	18:00			PLANNED	Requested
506	RQ126767	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
507	RQ126770	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	Bay Extension work	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
508	RQ126227	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11/Apr/2023	10:00	12/Apr/2023	18:00			PLANNED	Requested
509	RQ126766	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
510	RQ126765	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
511	RQ126769	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	Bay Extension work	10/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
512	RQ126789	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	08/Apr/2023	17:00	14/Apr/2023	23:00			PLANNED	Requested
513	RQ126759	OCC_205	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension work	08/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested
514	RQ126820	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For Erection of Bus-2 Extension module for GIS extension	08/Apr/2023	08:00	14/Apr/2023	20:00			PLANNED	Requested
515	RQ126791	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	06/Apr/2023	17:00	12/Apr/2023	23:00			PLANNED	Requested
516	RQ126764	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	C	For new Busbar Protection testing	03/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
517	RQ126542	OCC_205	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus and Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	03/Apr/2023	08:00	15/Apr/2023	18:00	Kindly approve		PLANNED	Requested
518	RQ126747	OCC_205	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERGRID	D	1500MVA ICT3 COMMISSIONING WORKS	02/Apr/2023	10:00	08/Apr/2023	18:00			PLANNED	Requested
519	RQ126763	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERGRID	C	For new Busbar Protection testing	01/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
520	RQ126819	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Erection of Bus-3 Extension module for GIS extension	01/Apr/2023	08:00	07/Apr/2023	20:00			PLANNED	Requested
521	RQ125889	OCC_205	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	27/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
522	RQ126039	OCC_205	slcdrs_sd	BUS	400KV BUS 2 AT BABAI(PS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power For commissioning of 02 Bays of 400 KV D/C Bhiwani line.	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
523	RQ126287	OCC_205	slcdrs_sd	BUS	400KV BUS 2 AT JODHPUR(PS)	RRVPNL	D	PI replacement work	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested

524	RQ126286	OCC_205	slcds_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	PI replacement work	25/Apr/2023	08:00	25/Apr/2023	18:00		PLANNED	Requested	
525	RQ126038	OCC_205	slcds_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	24/Apr/2023	08:00	26/Apr/2023	18:00		PLANNED	Requested	
526	RQ126029	OCC_205	slcds_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested	
527	RQ126028	OCC_205	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	17/Apr/2023	08:00	17/Apr/2023	18:00		PLANNED	Requested	
528	RQ126037	OCC_205	slcds_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	13/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested	
529	RQ126036	OCC_205	slcds_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	10/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested	
530	RQ126033	OCC_205	slcds_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line and quarterly maintenance	06/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested	
531	RQ126032	OCC_205	slcds_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line and quarterly maintenance	03/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested	
532	RQ125888	OCC_205	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PGS)	PSPL	D	Periodic Maintenance	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested	
533	RQ125887	OCC_205	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PGS)	PSPL	D	Periodic Maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested	
534	RQ126414	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* For connecting the main 400KV Bus-B after extension of TBC Bay at 400KV S/S Sultanpur.	15/Apr/2023	12:00	15/Apr/2023	16:00		PLANNED	Requested	
535	RQ126413	OCC_205	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For Connecting the main 400KV Bus-A after extension of TBC Bay at 400KV S/S Sultanpur.	15/Apr/2023	08:00	15/Apr/2023	12:00		PLANNED	Requested	
536	RQ125825	OCC_205	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* SHUTDOWN FOR TESTING AND MAINTENANCE WORK .	13/Apr/2023	06:00	13/Apr/2023	16:00		PLANNED	Requested	
537	RQ126076	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For bus repairing and strengthening.	12/Apr/2023	09:00	13/Apr/2023	18:00		PLANNED	Requested	
538	RQ126075	OCC_205	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	For bus repairing and strengthening.	10/Apr/2023	09:00	11/Apr/2023	18:00		PLANNED	Requested	
539	RQ126279	OCC_205	stuup_sd	BUS	400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR MAINTENANCE OF ISOLATORS BUS BAR.	04/Apr/2023	10:00	04/Apr/2023	15:00		PLANNED	Requested	
540	RQ125802	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance of Bus-2 (There is no load interruption as load will be feed by Bus-1)	04/Apr/2023	09:00	04/Apr/2023	18:00		PLANNED	Requested	
541	RQ126415	OCC_205	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	C	* For dismantling of CT, LSI and erection PG Isolator for new 315MVA ICT Bay at 400KV S/S Sultanpur.	03/Apr/2023	10:00	18/Apr/2023	18:00	400KV Transfer Bus at 400KV S/S Sultanpur shutdown is required	PLANNED	Requested	
542	RQ126213	OCC_205	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* For 400 KV Bareilly Unnao Ckt -II , Pantograph maintenance	02/Apr/2023	08:00	02/Apr/2023	17:00		PLANNED	Requested	
543	RQ126761	OCC_205	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSLS (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	12/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested	
544	RQ126762	OCC_205	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSLS (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	10/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested	
545	RQ126027	OCC_205	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	10/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested	
546	RQ126895	OCC_205	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	10/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested	
547	RQ126894	OCC_205	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested	
548	RQ125863	OCC_205	slcdhr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	08/Apr/2023	08:00	08/Apr/2023	20:00		PLANNED	Requested	
549	RQ125862	OCC_205	slcdhr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	07/Apr/2023	08:00	07/Apr/2023	20:00		PLANNED	Requested	
550	RQ126384	OCC_205	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-06 SYNCHRONAZATION DEAD BUS CHARGING	01/Apr/2023	00:10	01/Apr/2023	04:10	DEAD BUS CHARGING AFTER SAS INTEGRATION WORK	PLANNED	Requested	
551	RQ126156	OCC_205	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SARNATH-AZAMGARH (UP) CKT-1 @AZAMGARH(UP)	UPPTCL	C	* relay retrofitting, replacement of reactor isolator, commissioning of PLCC and 50MVAR line REACTOR.	13/Apr/2023	09:00	20/Apr/2023	15:00		PLANNED	Requested	
552	RQ126154	OCC_205	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to replace defective line reactor with new 63 mvar line reactor	02/Apr/2023	08:00	28/Apr/2023	17:00		PLANNED	Requested	
553	RQ126745	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWERGRID	D	For CSD tuning work	28/Apr/2023	08:00	28/Apr/2023	18:00		PLANNED	Requested	
554	RQ126739	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	AMP WORK	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested	
555	RQ126742	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	For AMP Work	17/Apr/2023	08:00	17/Apr/2023	18:00		PLANNED	Requested	
556	RQ126743	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP Work	16/Apr/2023	08:00	16/Apr/2023	18:00		PLANNED	Requested	
557	RQ126741	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP Work	15/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested	
558	RQ126045	OCC_205	slcds_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	27/Apr/2023	08:00	27/Apr/2023	18:00		PLANNED	Requested	
559	RQ126740	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP works	22/Apr/2023	17:00	22/Apr/2023	23:00		PLANNED	Requested	

560	RQ126913	OCC_205	sldcuk_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	preventive maintenance	21/Apr/2023	10:00	21/Apr/2023	17:00			PLANNED	Requested
561	RQ125853	OCC_205	sldcuk_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	04/Apr/2023	10:00	04/Apr/2023	17:00			PLANNED	Requested
562	RQ125834	OCC_205	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance and testing of 400KV, 125MVar Bus Reactor	19/Apr/2023	09:00	19/Apr/2023	18:00			PLANNED	Requested
563	RQ126155	OCC_205	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* preventive maintenance	12/Apr/2023	08:00	12/Apr/2023	17:00			PLANNED	Requested
564	RQ125828	OCC_205	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDU(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 125 MVAR Bus Reactor at 400 KV S/S Banda	05/Apr/2023	10:00	05/Apr/2023	18:00			PLANNED	Requested
565	RQ125890	OCC_205	sldcps_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P/S)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
566	RQ126885	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	29/Apr/2023	08:00	30/Apr/2023	18:00			PLANNED	Requested
567	RQ126884	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
568	RQ126883	OCC_205	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	25/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
569	RQ126844	OCC_205	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	C	CB OVERHAULING WORK	25/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
570	RQ126882	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	23/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
571	RQ126881	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	21/Apr/2023	08:00	22/Apr/2023	18:00			PLANNED	Requested
572	RQ126468	OCC_205	cpcc2_sd	BAY	401 TRANSFER BUS BAY - 400KV BUS 3 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	21/Apr/2023	08:00	29/Apr/2023	17:30	Kindly Approve		PLANNED	Requested
573	RQ126880	OCC_205	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
574	RQ126388	OCC_205	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)- FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	SAS INTEGRATION WORK	19/Apr/2023	08:00	24/Apr/2023	18:00	LINE WILL CHARGED THROUGH TBC		PLANNED	Requested
575	RQ126484	OCC_205	cpcc2_sd	BAY	414 TIE BAY - 400KV PANCHKULA- ABDULLAPUR (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of Operating mechanism of 400 kv Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	17/Apr/2023	09:00	20/Apr/2023	18:00	Kindly approve		PLANNED	Requested
576	RQ126879	OCC_205	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
577	RQ126853	OCC_205	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA- JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	17/Apr/2023	08:00	22/Apr/2023	18:00			PLANNED	Requested
578	RQ126800	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER(PG)- BIKANER RENEW SOLAR(RENEW) (RENEW POWER) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	16/Apr/2023	17:00	16/Apr/2023	23:00			PLANNED	Requested
579	RQ126799	OCC_205	cpcc1_sd	BAY	405 TIE BAY - 400 KV BIKANER(PG)- AYANA1 SL_BKN_PG (ARP1PL) (ARP1PL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	15/Apr/2023	17:00	15/Apr/2023	23:00			PLANNED	Requested

580	RQ126878	OCC_205	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV	POWERGRID	D	For bay AMP Works	15/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
581	RQ126816	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	13/Apr/2023	17:00	13/Apr/2023	23:00			PLANNED	Requested
582	RQ126877	OCC_205	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV	POWERGRID	D	For bay AMP Works	13/Apr/2023	08:00	14/Apr/2023	18:00			PLANNED	Requested
583	RQ126815	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	12/Apr/2023	17:00	12/Apr/2023	23:00			PLANNED	Requested
584	RQ126906	OCC_205	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) - CKT-1 AT BHIWANI(PG)	POWERGRID	D	Half yearly Maintenance of Bay Equipment (X-8) at BHIWANI(BMB)	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
585	RQ126814	OCC_205	cpcc2_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWERGRID	D	AMP OF THE BAY	11/Apr/2023	17:00	11/Apr/2023	18:00			PLANNED	Requested
586	RQ126469	OCC_205	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRSS XXX)-WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	11/Apr/2023	09:00	19/Apr/2023	17:30	Kindly Approve		PLANNED	Requested
587	RQ126876	OCC_205	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV	POWERGRID	D	For bay AMP Works	11/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
588	RQ126813	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	10/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested
589	RQ126483	OCC_205	cpcc2_sd	BAY	420 TIE BAY - 400KV NATHPA JHAKRI(SI)-PANCHKULA(PG) (PG) CKT-2 AND 125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWERGRID	C	Overhauling of Operating mechanism of 400 kv circuit breaker (CGL make). Breaker commissioning date 28/02/2012	10/Apr/2023	09:00	13/Apr/2023	18:00	Kindly approve		PLANNED	Requested
590	RQ126851	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kv GIS CB rectification works	10/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
591	RQ126812	OCC_205	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP OF THE BAY	09/Apr/2023	17:00	09/Apr/2023	23:00			PLANNED	Requested
592	RQ126875	OCC_205	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV	POWERGRID	D	For bay AMP Works	09/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
593	RQ126811	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	08/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
594	RQ126860	OCC_205	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Apr/2023	17:00	13/Apr/2023	23:00			PLANNED	Requested
595	RQ126848	OCC_205	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWERGRID	D	AMP WORK	08/Apr/2023	08:00	08/Apr/2023	18:00	92 bay of 400 kv Muradnagar-Hapur line at muradnagar		PLANNED	Requested
596	RQ126810	OCC_205	cpcc1_sd	BAY	447 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	AMP OF THE BAY	07/Apr/2023	17:00	07/Apr/2023	23:00			PLANNED	Requested

597	RQ126874	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	07/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
598	RQ126873	OCC_205	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	05/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
599	RQ126850	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWERGRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
600	RQ126482	OCC_205	cpcc2_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWERGRID	C	Overhauling of Operating mechanism of 400 kv Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	03/Apr/2023	09:00	06/Apr/2023	18:00	Kindly approve		PLANNED	Requested
601	RQ126872	OCC_205	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	03/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
602	RQ126852	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	03/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
603	RQ126843	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For ALSTOM CB Overhauling work.	03/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested
604	RQ126465	OCC_205	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGODARA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	01/Apr/2023	09:00	09/Apr/2023	17:30	Kindly Approve		PLANNED	Requested
605	RQ126871	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	01/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
606	RQ126886	OCC_205	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	01/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
607	RQ126849	OCC_205	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
608	RQ125906	OCC_205	slcdps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PG) (PSTCL) AT 400 KV MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
609	RQ125907	OCC_205	slcdps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PG) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PG) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
610	RQ125908	OCC_205	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PG) (PSTCL) AT 400 KV MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
611	RQ125898	OCC_205	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PG) (PSTCL)	PSTCL	D	of bay 421 CB & CT porcelain and recording of IR Values of CB,CT	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested

612	RQ125909	OCC_205	slcdps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
613	RQ125913	OCC_205	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
614	RQ125901	OCC_205	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHUJ(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelain and recording of IR Values of CB,CT	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
615	RQ125910	OCC_205	slcdps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
616	RQ125900	OCC_205	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHUJ(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
617	RQ125912	OCC_205	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
618	RQ125899	OCC_205	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHUJ(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	04/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
619	RQ125911	OCC_205	slcdps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Apr/2023	08:00	03/Apr/2023	18:00			PLANNED	Requested
620	RQ126102	OCC_205	slcdps_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPL) AT 400 KV PHAGI(RS)	RRVPL	D	Quarterly maintenance work	27/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
621	RQ126101	OCC_205	slcdps_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPL)	RRVPL	D	Quarterly maintenance work	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
622	RQ126092	OCC_205	slcdps_sd	BAY	420 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT BIKANER(RS)	RRVPL	D	Routine Bay Maintenance Work	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
623	RQ126093	OCC_205	slcdps_sd	BAY	407 MAIN BAY - 400KV BIKANER(RS)-SSCTPSSURATGARH (RS) (UNDEF) CKT-1 AT BIKANER(RS)	RRVPL	D	Routine Bay Maintenance Work	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
624	RQ126801	OCC_205	cpcc1_sd	BAY	423 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT BIKANER(RS)	RRVPL	D	1500MVA ICT3 COMMISSIONING WORKS	02/Apr/2023	17:00	08/Apr/2023	23:00	423 TIE BAY (500MVA ICT / FUTURE) AT BIKANER		PLANNED	Requested
625	RQ126095	OCC_205	slcdps_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
626	RQ126433	OCC_205	stuup_sd	BAY	417 TIE BAY - 400KV AGRA FATEHBAD- MATHURA (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance of 417 Bay Equipment and testing of CB, CT.	21/Apr/2023	14:00	21/Apr/2023	18:00			PLANNED	Requested
627	RQ126432	OCC_205	stuup_sd	BAY	414 TIE BAY - 400KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance of 414 Bay Equipment and testing of CB, CT.	21/Apr/2023	09:00	21/Apr/2023	13:00			PLANNED	Requested
628	RQ126430	OCC_205	stuup_sd	BAY	405 TIE BAY - 400KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 AND 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance of 405 Bay Equipment and testing of CB, CT.	20/Apr/2023	09:00	20/Apr/2023	13:00			PLANNED	Requested
629	RQ126047	OCC_205	stuup_sd	BAY	412 MAIN BAY - 400KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR(UP) (UNDEF) CKT-2 AT ALAKNANDA GVK(UPC)	UPPTCL	C	Cabling works. Line to remain in service through TIE CB (2-52)	09/Apr/2023	08:00	14/Apr/2023	18:00			PLANNED	Requested
630	RQ125800	OCC_205	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT SIKANDRABAD (UP)	UPPTCL	D	For Annual Maintenance of Bay (There is no load interruption as load will be feed by Tie Bay)	03/Apr/2023	09:00	03/Apr/2023	14:30			PLANNED	Requested
631	RQ126444	OCC_205	stuup_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01/Apr/2023	08:30	01/Apr/2023	09:00			PLANNED	Requested

632	RQ126442	OCC_205	stuup_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 3 AT BAREILY(U)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01/Apr/2023	08:30	01/Apr/2023	09:00	PLANNED	Requested
633	RQ126443	OCC_205	stuup_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BAREILY(U)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01/Apr/2023	08:30	01/Apr/2023	17:00	PLANNED	Requested
634	RQ126431	OCC_205	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 (UPPCL) AND 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 AT 400 KV AGRA FATEHBAD(UP) (UPPCL)	UPPCL	D	* Annual Maintenance of 408 Bay Equipment and testing of CB, CT.	20/Apr/2023	14:00	20/Apr/2023	18:00	PLANNED	Requested
635	RQ126096	OCC_205	slchr_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Apr/2023	08:00	22/Apr/2023	18:00	PLANNED	Requested
636	RQ126217	OCC_205	slchr_sd	BAY	405 TIE BAY - 400KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1 AND 400/220KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	18/Apr/2023	10:00	18/Apr/2023	17:00	PLANNED	Requested
637	RQ126218	OCC_205	slchr_sd	BAY	404 MAIN BAY - 400KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	18/Apr/2023	10:00	18/Apr/2023	17:00	PLANNED	Requested
638	RQ126216	OCC_205	slchr_sd	BAY	401 MAIN BAY - 400KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	17/Apr/2023	10:00	17/Apr/2023	17:00	PLANNED	Requested
639	RQ126215	OCC_205	slchr_sd	BAY	402 TIE BAY - 400KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1 AND 400/220KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	17/Apr/2023	10:00	17/Apr/2023	17:00	PLANNED	Requested
640	RQ126978	OCC_205	ntpcos_sd	BAY	410 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 (NTPC)	NTPC	C	For Major Overhauling of CB by OEM	15/Apr/2023	08:00	25/Apr/2023	18:00	PLANNED	Requested
641	RQ125859	OCC_205	ntpcos_sd	BAY	406 MAIN BAY - 400KV UNCHAHAR(NTB) B/R 1 AT UNCHAHAR(NTB)	NTPC	C	Annual bay equipment maintenance and testing	10/Apr/2023	08:00	11/Apr/2023	18:00	PLANNED	Requested
642	RQ126977	OCC_205	ntpcos_sd	BAY	412 MAIN BAY - 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-2 (NTPC)	NTPC	C	For Major Overhauling of CB by OEM	04/Apr/2023	09:00	14/Apr/2023	18:00	PLANNED	Requested
643	RQ126798	OCC_205	cpcc1_sd	BAY	403 MAIN BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)-BIKANER(PG) (AEPL) CKT-1 (AEPL) AT 400 KV BIKANER(PG)	AEPL	D	AMP OF THE BAY	14/Apr/2023	17:00	14/Apr/2023	23:00	PLANNED	Requested
644	RQ126796	OCC_205	cpcc1_sd	BAY	402 TIE BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)-BIKANER(PG) (AEPL) CKT-1 (AEPL) AND FUTURE AT 400 KV BIKANER(PG) (AEPL)	AEPL	D	AMP OF THE BAY	12/Apr/2023	17:00	12/Apr/2023	23:00	PLANNED	Requested
645	RQ126797	OCC_205	cpcc1_sd	BAY	405 MAIN BAY - 400 KV BIKANER(PG)-AYANA1 SL_BKN_PG (ARP1PL) (ARP1PL) CKT-1 (ARP1PL) AT 400 KV BIKANER(PG)	ARP1PL	D	AMP OF THE BAY	13/Apr/2023	17:00	13/Apr/2023	23:00	PLANNED	Requested
646	RQ126845	OCC_205	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	04/Apr/2023	08:00	05/Apr/2023	18:00	PLANNED	Requested
647	RQ125955	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DALULATABAD(HV)	HVPNL	D	Annual maintenance	30/Apr/2023	08:00	30/Apr/2023	15:00	PLANNED	Requested
648	RQ125954	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DALULATABAD(HV)	HVPNL	D	Annual maintenance	29/Apr/2023	08:00	29/Apr/2023	15:00	PLANNED	Requested
649	RQ126056	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & protection signals in SAS.	28/Apr/2023	09:00	28/Apr/2023	19:00	PLANNED	Requested
650	RQ126106	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	28/Apr/2023	09:00	28/Apr/2023	19:00	PLANNED	Requested
651	RQ126058	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & protection signals in SAS.	27/Apr/2023	09:00	27/Apr/2023	19:00	PLANNED	Requested
652	RQ126108	OCC_205	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	27/Apr/2023	09:00	27/Apr/2023	19:00	PLANNED	Requested

653	RQ126057	OCC_205	slldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODAH(HV)	HV/PNL	D	To verify BI ,BO & protection signals in SAS.	21/Apr/2023	09:00	21/Apr/2023	19:00			PLANNED	Requested
654	RQ126107	OCC_205	slldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODAH(HV)	HV/PNL	D	To verify BI, BO & Protection signals in SAS	21/Apr/2023	09:00	21/Apr/2023	19:00			PLANNED	Requested
655	RQ125854	OCC_205	slldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HV/PNL	D	To plug the oil leakage from LV side bushing terriot	06/Apr/2023	10:00	06/Apr/2023	15:00			PLANNED	Requested
656	RQ126732	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERG RID	D	For construction related works and LM erection Works	28/Apr/2023	17:00	30/Apr/2023	23:00			PLANNED	Requested
657	RQ126184	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
658	RQ126192	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
659	RQ126182	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
660	RQ126189	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
661	RQ126543	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERG RID	D	AMP OF 315 MVA ICT-4	27/Apr/2023	08:00	27/Apr/2023	18:00	Kindly approve		PLANNED	Requested
662	RQ126243	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERG RID	D	AMP WORKS	25/Apr/2023	10:00	25/Apr/2023	18:00			PLANNED	Requested
663	RQ126472	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERG RID	C	AMP and Internal Inspection of ICT-2	24/Apr/2023	09:00	29/Apr/2023	17:00	Kindly approve		PLANNED	Requested
664	RQ126737	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	23/Apr/2023	17:00	24/Apr/2023	23:00			PLANNED	Requested
665	RQ126734	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	21/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
666	RQ126715	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWERG RID	D	Tertiary Transformer Erection work for second auxiliary	21/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
667	RQ126716	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERG RID	D	Statcom Tertiary Transformer Erection work	19/Apr/2023	17:00	20/Apr/2023	23:00			PLANNED	Requested
668	RQ126733	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	19/Apr/2023	16:00	20/Apr/2023	23:00			PLANNED	Requested
669	RQ126718	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANRROLI(PG)	POWERG RID	D	AMP WORK	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
670	RQ126190	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
671	RQ126185	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
672	RQ126183	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
673	RQ126194	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	19/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
674	RQ126728	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWERG RID	D	for AMP works in defect liability period	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
675	RQ126244	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERG RID	D	AMP WORKS	18/Apr/2023	10:00	18/Apr/2023	18:00			PLANNED	Requested
676	RQ126714	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERG RID	D	Tertiary Transformer Erection work for second auxiliary	17/Apr/2023	17:00	18/Apr/2023	23:00			PLANNED	Requested
677	RQ126230	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERG RID	D	ICT-2 LV Bushing testing	17/Apr/2023	10:00	17/Apr/2023	12:00			PLANNED	Requested
678	RQ126723	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKARI(PG)	POWERG RID	D	PRD TRIP SCHEME MODIFICATION WORK	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
679	RQ126722	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERG RID	D	For 220KV isolator overhauling work.	14/Apr/2023	08:00	14/Apr/2023	18:00			PLANNED	Requested
680	RQ126187	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
681	RQ126188	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
682	RQ126195	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
683	RQ126186	OCC_205	slldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERG RID	D	For installation of energy meters under SAMAST scheme in Punjab	12/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
684	RQ126727	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)	POWERG RID	D	for AMP works in defect liability period	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
685	RQ126245	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERG RID	D	AMP WORKS	11/Apr/2023	10:00	11/Apr/2023	18:00			PLANNED	Requested
686	RQ126231	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERG RID	D	AMP Works, Modification in WTI/OTI Logic	11/Apr/2023	10:00	11/Apr/2023	18:00			PLANNED	Requested
687	RQ126478	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERG RID	D	For Annual Maintenance work	10/Apr/2023	09:00	10/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
688	RQ126720	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERG RID	C	Overhauling Work of ICT-01 at Bassi	10/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
689	RQ126721	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERG RID	D	For 220KV isolator overhauling work.	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
690	RQ126735	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERG RID	D	For construction related works and LM erection Works	07/Apr/2023	17:00	16/Apr/2023	23:00			PLANNED	Requested
691	RQ126480	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWERG RID	D	For Annual Maintenance work	07/Apr/2023	09:00	07/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
692	RQ126452	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERG RID	D	AMP of ICT	07/Apr/2023	09:00	07/Apr/2023	18:00	Kindly approve		PLANNED	Requested
693	RQ126846	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWERG RID	D	AMP of ICT	07/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested

694	RQ126717	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERG RID	D	AMP WORK	06/Apr/2023	08:00	06/Apr/2023	18:00	400 KV ICT-1 AT GIS MANESAR SS ALONG WITH ASSOCIATED BAY (BAY 401 AND BAY 205)	PLANNED	Requested
695	RQ126738	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERG RID	D	ICT-9 CSD Relay final tuning and other construction works	05/Apr/2023	17:00	09/Apr/2023	23:00		PLANNED	Requested
696	RQ126479	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWERG RID	D	For Annual Maintenance work	05/Apr/2023	09:00	05/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
697	RQ126470	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERG RID	D	AMP Work ICT and 220 KV bay of LV Side, protection modifications as per CC circulars. Replacement of static LBB relay of 220 KV bay.	05/Apr/2023	09:00	05/Apr/2023	21:00	Kindly approve	PLANNED	Requested
698	RQ126451	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERG RID	D	AMP of ICT	05/Apr/2023	09:00	05/Apr/2023	18:00	Kindly approve	PLANNED	Requested
699	RQ126726	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)	POWERG RID	D	for AMP works in defect liability period	05/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
700	RQ126222	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERG RID	D	For CSD Fine Tuning	04/Apr/2023	10:00	04/Apr/2023	18:00		PLANNED	Requested
701	RQ126457	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWERG RID	D	AMP of ICT-2	04/Apr/2023	09:00	04/Apr/2023	18:00	Kindly approve	PLANNED	Requested
702	RQ126719	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWERG RID	D	AMP WORK	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
703	RQ126729	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERG RID	D	For modification of PRV & OSR logic	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
704	RQ126736	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERG RID	D	ICT-9 CSD Relay final tuning and other construction works	03/Apr/2023	17:00	07/Apr/2023	23:00		PLANNED	Requested
705	RQ126221	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERG RID	D	For CSD Fine Tuning	03/Apr/2023	10:00	03/Apr/2023	18:00		PLANNED	Requested
706	RQ126458	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERG RID	D	AMP WORKS	03/Apr/2023	09:00	03/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
707	RQ126471	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERG RID	D	AMP Work ICT and 220 KV bay of LV Side, protection modifications as per CC circulars. Replacement of static LBB relay of 220 KV bay.	03/Apr/2023	09:00	03/Apr/2023	21:00	Kindly approve	PLANNED	Requested
708	RQ126730	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERG RID	D	For modification of PRV & OSR logic	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested
709	RQ126544	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERG RID	D	Tertiary Supply shifting from 400 kv ICT-2 to 400 kv ICT-3	02/Apr/2023	09:00	02/Apr/2023	14:00	Kindly approve	PLANNED	Requested
710	RQ126232	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	01/Apr/2023	10:00	01/Apr/2023	18:00		PLANNED	Requested
711	RQ126545	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERG RID	D	Tertiary Supply shifting from 400 kv ICT-2 to 400 kv ICT-3	01/Apr/2023	09:00	01/Apr/2023	14:00	Kindly approve	PLANNED	Requested
712	RQ126546	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERG RID	C	Replacement of 250 MVA ICT-2 with 500 MVA ICT (Shutdown will continue for further 02 months)	01/Apr/2023	09:00	30/Apr/2023	18:00	Kindly approve	PLANNED	Requested
713	RQ126724	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERG RID	D	AMP WORK	01/Apr/2023	08:00	01/Apr/2023	18:00		PLANNED	Requested
714	RQ126459	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERG RID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01/Apr/2023	08:00	30/Apr/2023	18:00	Kindly approve	PLANNED	Requested
715	RQ126725	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERG RID	D	For 220kv GIB erection works for ICT-3 commissioning	01/Apr/2023	08:00	02/Apr/2023	18:00		PLANNED	Requested
716	RQ126731	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERG RID	D	attending leakages from OLTC	01/Apr/2023	08:00	02/Apr/2023	18:00		PLANNED	Requested
717	RQ126191	OCC_205	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	For installation of energy meters under SAMAST scheme in Punjab	24/Apr/2023	08:00	24/Apr/2023	18:00		PLANNED	Requested
718	RQ126193	OCC_205	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	For installation of energy meters under SAMAST scheme in Punjab	24/Apr/2023	08:00	24/Apr/2023	18:00		PLANNED	Requested
719	RQ126912	OCC_205	slcdck_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Replacement of energy meter, preventive maintenance	20/Apr/2023	10:00	20/Apr/2023	17:00		PLANNED	Requested
720	RQ126911	OCC_205	slcdck_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Replacement of energy meter, preventive maintenance	19/Apr/2023	10:00	19/Apr/2023	17:00		PLANNED	Requested
721	RQ125851	OCC_205	slcdck_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	06/Apr/2023	10:00	06/Apr/2023	17:00		PLANNED	Requested
722	RQ125850	OCC_205	slcdck_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	05/Apr/2023	10:00	05/Apr/2023	17:00		PLANNED	Requested
723	RQ126041	OCC_205	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPLN	D	Routine Bay Maintenance Work	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
724	RQ126043	OCC_205	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPLN	D	Quarterly Maintenance and to attend oil leakage	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
725	RQ126040	OCC_205	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPLN	D	Quarterly Maintenance and to attend oil leakage	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
726	RQ126042	OCC_205	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPLN	C	Annual maintenance and testing of station transformer#1 & bay equipments.	06/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested
727	RQ126285	OCC_205	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPLN	D	Testing and maintenance work	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
728	RQ126307	OCC_205	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPLN	D	Testing work of newly erected/installed 552T C.B. by protection wing and maintenance work	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested
729	RQ125894	OCC_205	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
730	RQ126179	OCC_205	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSTCL	D	For installation of energy meters under SAMAST scheme in Punjab	10/Apr/2023	12:00	10/Apr/2023	14:00		PLANNED	Requested
731	RQ126176	OCC_205	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS)	PSTCL	D	For installation of energy meters under SAMAST scheme in Punjab	10/Apr/2023	10:00	10/Apr/2023	12:00		PLANNED	Requested

732	RQ125892	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHUJ(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
733	RQ125893	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHUJ(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
734	RQ126289	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(U)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/5 Sultanpur	18/Apr/2023	10:00	18/Apr/2023	18:00			PLANNED	Requested
735	RQ125830	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* routine testing work will be done in this shutdown period.	16/Apr/2023	10:30	16/Apr/2023	16:00			PLANNED	Requested
736	RQ126087	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	13/Apr/2023	14:00	13/Apr/2023	17:00			PLANNED	Requested
737	RQ126088	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	13/Apr/2023	09:00	13/Apr/2023	13:00			PLANNED	Requested
738	RQ125829	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Tan Delta testing will be done in this shutdown period.	12/Apr/2023	10:30	12/Apr/2023	15:30			PLANNED	Requested
739	RQ126290	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(U)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/5 Sultanpur	12/Apr/2023	10:00	12/Apr/2023	18:00			PLANNED	Requested
740	RQ126089	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	11/Apr/2023	09:00	11/Apr/2023	13:00			PLANNED	Requested
741	RQ125821	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(U)	UPPTCL	D	* for preventive maintenance and testing	11/Apr/2023	08:00	11/Apr/2023	17:00			PLANNED	Requested
742	RQ126288	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(U)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/5 Sultanpur	10/Apr/2023	10:00	10/Apr/2023	18:00			PLANNED	Requested
743	RQ126278	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-II s/d required for stringing of twin moose conductor.	10/Apr/2023	10:00	13/Apr/2023	17:00			PLANNED	Requested
744	RQ126300	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 315MVA ICT-1. Dismantling of 315MVA ICT-1 and erection commissioning of new 500MVA ICT for increasing c	10/Apr/2023	09:00	10/Jun/2023	17:00			PLANNED	Requested
745	RQ125822	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	10/Apr/2023	08:00	10/Apr/2023	17:00			PLANNED	Requested
746	RQ125824	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* 24.02.2023 11:43:29 INDIA (1100804) Phone 7570003400 Shutdown for testing maintenance work	10/Apr/2023	08:00	11/Apr/2023	16:00			PLANNED	Requested
747	RQ125831	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Tandelta testing will be done in this shutdown period.	08/Apr/2023	10:30	08/Apr/2023	15:30			PLANNED	Requested
748	RQ125827	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 315 MVA ICT-1 at 400 KV xX S/5 Banda	06/Apr/2023	10:00	07/Apr/2023	18:00			PLANNED	Requested
749	RQ125813	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	* Annual Routine protection testing and Peventive maintenance of Transformer	06/Apr/2023	09:00	06/Apr/2023	17:00			PLANNED	Requested
750	RQ125818	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)	UPPTCL	D	* 400/220KV 240 MVA ICT-III SHUTDOWN FOR PREVENTIVE MAINTAINANCE	05/Apr/2023	08:00	05/Apr/2023	19:00			PLANNED	Requested
751	RQ125823	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For centrifusing of oil and testing 23.02.2023 15:34:34 INDIA (11007707) Phone 942738883	05/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested
752	RQ125826	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 315 MVA ICT-2 at 400 KV xX S/5 Banda.	03/Apr/2023	10:00	04/Apr/2023	18:00			PLANNED	Requested
753	RQ126277	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315 mva ICT-1 S/D Required for stringing of twin moose conductor	03/Apr/2023	10:00	06/Apr/2023	17:00			PLANNED	Requested
754	RQ125817	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(U)	UPPTCL	D	* 400/220KV 315MVA ICT-II SHUTDOWN FOR PREVENTIVE MAINTAINANCE	03/Apr/2023	08:00	03/Apr/2023	19:00			PLANNED	Requested
755	RQ125816	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(U P)	UPPTCL	D	* 400/220 KV 240 MVA ICT-I FOR PREVENTIVE MAINTAINANCE	01/Apr/2023	08:00	01/Apr/2023	19:00			PLANNED	Requested
756	RQ125943	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	29/Apr/2023	08:00	29/Apr/2023	18:00			PLANNED	Requested
757	RQ125929	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	29/Apr/2023	08:00	29/Apr/2023	18:00			PLANNED	Requested
758	RQ126892	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSSTCL	D	Yearly Maintenance	26/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
759	RQ125942	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSSTCL	D	Tree cutting and Jumper tightening TN 40 to 55	26/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
760	RQ126891	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSSTCL	D	Yearly Maintenance	24/Apr/2023	08:00	25/Apr/2023	18:00			PLANNED	Requested
761	RQ125933	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
762	RQ126208	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	17/Apr/2023	08:00	17/Apr/2023	18:00		Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
763	RQ126207	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	17/Apr/2023	08:00	17/Apr/2023	18:00		Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
764	RQ125928	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	15/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
765	RQ125932	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
766	RQ126586	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSSTCL	D	Half yearly Maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
767	RQ126202	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-2	PSSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00		Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested

768	RQ126201	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
769	RQ126205	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
770	RQ126206	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
771	RQ126855	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PG) (PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
772	RQ126450	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PG) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	05/Apr/2023	10:00	05/Apr/2023	15:00	Kindly approve	PLANNED	Requested
773	RQ126449	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PG) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	04/Apr/2023	10:00	04/Apr/2023	15:00	Kindly approve	PLANNED	Requested
774	RQ126589	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANJUWAL(BB)-MAJRA(PG) (PS) CKT-1	PSTCL	D	Half yearly Maintenance	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
775	RQ125944	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3	PSTCL	D	Jumper tightening/Tree trimming Tower No. 1 to 4	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested
776	RQ126559	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGDORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	28/Apr/2023	09:00	28/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
777	RQ126606	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly maintenance of Bay Equipments	27/Apr/2023	08:00	28/Apr/2023	18:00		PLANNED	Requested
778	RQ126558	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGDORA(PG) (PG) CKT-1	POWERGRID	D	Repair of damaged conductor in span no 289-290	23/Apr/2023	09:00	23/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
779	RQ126006	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWADAD(UP) (PG) CKT-2	POWERGRID	D	AMP work	22/Apr/2023	08:00	22/Apr/2023	18:00		PLANNED	Requested
780	RQ126062	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree trimming Work	21/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
781	RQ126698	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	19/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
782	RQ126514	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	Attending shutdown nature defects	18/Apr/2023	09:00	18/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
783	RQ126513	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	Attending shutdown nature defects	17/Apr/2023	09:00	17/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
784	RQ126697	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	17/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
785	RQ126607	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly maintenance of Bay Equipments	17/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
786	RQ126005	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWADAD(UP) (PG) CKT-1	POWERGRID	D	AMP work	15/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
787	RQ126512	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-2	POWERGRID	D	Attending shutdown nature defects and jumper tightening of ERS installed for by-passing Tower No. 131	14/Apr/2023	09:00	14/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
788	RQ126699	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	14/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
789	RQ126456	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	AMP WORK	13/Apr/2023	10:00	13/Apr/2023	18:00	Kindly approve	PLANNED	Requested
790	RQ126511	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-1	POWERGRID	D	Attending shutdown nature defects and jumper tightening of ERS installed for by-passing Tower No. 131	13/Apr/2023	09:00	13/Apr/2023	18:00	Kindly Approve	PLANNED	Requested
791	RQ126455	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	AMP WORK	12/Apr/2023	10:00	12/Apr/2023	18:00	Kindly approve	PLANNED	Requested
792	RQ126700	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	12/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
793	RQ126199	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
794	RQ126200	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	Installation of energy meters under SAMAST scheme in Punjab	11/Apr/2023	08:00	11/Apr/2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Requested
795	RQ126009	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILY(PG) (PG) CKT-3	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	11/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
796	RQ125974	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALUJIVI (PG)-DHAILJIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP of 25 MVAR Line Reactor at Dhailjiganga (NHPC) end	11/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested
797	RQ126656	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	10/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested
798	RQ126491	OCC_205	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works (overdue for last six months)	09/Apr/2023	08:00	09/Apr/2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx) shall be affected.	PLANNED	Requested

799	RQ126490	OCC_205	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALLA(NH)-JAMMU(UPDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works (overdue for last six months)	09/Apr/2023	08:00	09/Apr/2023	13:00	20-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested
800	RQ126453	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AMP WORK	07/Apr/2023	10:00	07/Apr/2023	18:00	Kindly approve	PLANNED	Requested
801	RQ126538	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly Mtc	07/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested
802	RQ126655	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	07/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested
803	RQ126454	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AMP WORK	06/Apr/2023	10:00	06/Apr/2023	18:00	Kindly approve	PLANNED	Requested
804	RQ126506	OCC_205	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	Annual bay equipment maintenance and testing	06/Apr/2023	08:00	07/Apr/2023	18:00		PLANNED	Requested
805	RQ126540	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	05/Apr/2023	09:00	18/Apr/2023	18:00	Kindly approve on continuous basis	PLANNED	Requested
806	RQ126547	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	05/Apr/2023	09:00	18/Apr/2023	18:00	Kindly approve on continuous basis	PLANNED	Requested
807	RQ126654	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	05/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
808	RQ126529	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-5B (HV)-SAMAYPUR(BB) (PG) CKT-2	POWERGRID	D	अर्धवार्षिक मरम्मत हेतु	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
809	RQ125856	OCC_205	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	Annual bay equipment maintenance and testing	04/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
810	RQ126539	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASILU(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly Mtc	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested
811	RQ126657	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Apr/2023	08:00	30/Apr/2023	18:00		PLANNED	Requested
812	RQ126007	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	AMP & Jumper tightening work	01/Apr/2023	08:00	01/Apr/2023	18:00		PLANNED	Requested
813	RQ126074	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	27/Apr/2023	08:00	27/Apr/2023	18:00		PLANNED	Requested
814	RQ126061	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	22/Apr/2023	08:00	22/Apr/2023	18:00		PLANNED	Requested
815	RQ126063	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
816	RQ126609	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPNL	D	Bay AMP work	14/Apr/2023	08:00	14/Apr/2023	18:00		PLANNED	Requested
817	RQ126073	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	13/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
818	RQ126597	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	RRVPNL	D	AMP OF THE LINE EQUIPMENT	13/Apr/2023	08:00	13/Apr/2023	18:00		PLANNED	Requested
819	RQ126608	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPNL	D	Bay AMP work	12/Apr/2023	08:00	12/Apr/2023	18:00		PLANNED	Requested
820	RQ126596	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	11/Apr/2023	08:00	11/Apr/2023	18:00		PLANNED	Requested
821	RQ126625	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	09/Apr/2023	08:00	09/Apr/2023	18:00		PLANNED	Requested
822	RQ126064	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
823	RQ126598	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSI(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
824	RQ126582	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
825	RQ126599	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	04/Apr/2023	08:00	04/Apr/2023	18:00		PLANNED	Requested
826	RQ126603	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly maintenance of Bay Equipments	27/Apr/2023	08:00	28/Apr/2023	18:00		PLANNED	Requested
827	RQ126605	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG(BB) CKT-2	BBMB	D	Yearly maintenance of Bay Equipments	27/Apr/2023	08:00	28/Apr/2023	18:00		PLANNED	Requested
828	RQ126869	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc...	26/Apr/2023	08:00	26/Apr/2023	18:00		PLANNED	Requested
829	RQ126890	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For periodical Maintenance of Line and allied Substation equipments	25/Apr/2023	08:00	26/Apr/2023	18:00		PLANNED	Requested

830	RQ126537	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half yearly Maintenance & yearly mtc at Pong	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
831	RQ126858	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB)	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	21/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
832	RQ126572	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
833	RQ126579	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Lines & Half Yearly mtc at Bhakra end	20/Apr/2023	08:00	22/Apr/2023	18:00			PLANNED	Requested
834	RQ126067	OCC_205	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
835	RQ126573	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
836	RQ126868	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc...	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
837	RQ126590	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For periodical Maintenance of Line and allied Substation equipments	19/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
838	RQ126578	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines& Yearly mtc at Bhakra end	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
839	RQ126856	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
840	RQ126592	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc...	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
841	RQ126066	OCC_205	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
842	RQ126591	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly Mtc...	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
843	RQ126602	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly maintenance of Bay Equipments	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
844	RQ126604	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly maintenance of Bay Equipments	17/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
845	RQ126581	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	16/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
846	RQ126561	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV 5/C Jagadhari Kurukshetra BBMB line at location no.16 & 17.	14/Apr/2023	10:00	18/Apr/2023	18:00	Kindly approve	PLANNED	Requested	
847	RQ126534	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly Maintenance	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
848	RQ126580	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
849	RQ126889	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARVALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc...	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
850	RQ126588	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Half yearly Maintenance	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
851	RQ126857	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
852	RQ126863	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line maintenance	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
853	RQ126870	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
854	RQ126862	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
855	RQ125941	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
856	RQ126519	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR (AHV) (BBMB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
857	RQ126535	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
858	RQ126575	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	10/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
859	RQ126864	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line maintenance	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
860	RQ125940	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	07/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested
861	RQ126525	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(H V) (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	07/Apr/2023	08:00	07/Apr/2023	18:00			PLANNED	Requested
862	RQ126587	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Half yearly Maintenance	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested

863	RQ125939	OCC_205	sldkps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
864	RQ126523	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	05/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
865	RQ126536	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments at Jalandhar and Annual mtc at Pong end	05/Apr/2023	08:00	05/Apr/2023	18:00		PLANNED	Requested
866	RQ126574	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	04/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
867	RQ126521	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested
868	RQ126522	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	02/Apr/2023	08:00	02/Apr/2023	18:00		PLANNED	Requested
869	RQ126565	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Apr/2023	10:00	26/Apr/2023	18:00	Kindly approve	PLANNED	Requested
870	RQ126566	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Apr/2023	10:00	26/Apr/2023	18:00	Kindly approve	PLANNED	Requested
871	RQ126841	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(H V) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	24/Apr/2023	08:00	24/Apr/2023	18:00		PLANNED	Requested
872	RQ126840	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(H V) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	21/Apr/2023	08:00	21/Apr/2023	18:00		PLANNED	Requested
873	RQ126839	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(H V) (HVPNL) CKT-4	HVPNL	D	Bay Equipment AMP work	20/Apr/2023	08:00	20/Apr/2023	18:00		PLANNED	Requested
874	RQ126562	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPPY Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampur Yamunanagar (HVPNL) TL at location no. 86 & 87.	19/Apr/2023	10:00	19/Apr/2023	18:00	Kindly approve	PLANNED	Requested
875	RQ126564	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPPY Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampur Yamunanagar (HVPNL) TL at location no. 86 & 87.	19/Apr/2023	09:00	19/Apr/2023	18:00	Kindly approve	PLANNED	Requested
876	RQ126838	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(H V) (HVPNL) CKT-3	HVPNL	D	Bay Equipment AMP work	18/Apr/2023	08:00	18/Apr/2023	18:00		PLANNED	Requested
877	RQ126633	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15/Apr/2023	08:00	16/Apr/2023	18:00		PLANNED	Requested
878	RQ126632	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15/Apr/2023	08:00	16/Apr/2023	18:00		PLANNED	Requested
879	RQ126631	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	14/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
880	RQ126634	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HISID BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	14/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested
881	RQ126520	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु	10/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
882	RQ126524	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु	10/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
883	RQ126837	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(H V) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	10/Apr/2023	08:00	10/Apr/2023	18:00		PLANNED	Requested
884	RQ126859	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
885	RQ126836	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(H V) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	06/Apr/2023	08:00	06/Apr/2023	18:00		PLANNED	Requested
886	RQ126623	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTI diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00		PLANNED	Requested

887	RQ126695	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
888	RQ126621	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
889	RQ126622	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-REWARA(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
890	RQ126624	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-HSIDIC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
891	RQ126692	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
892	RQ126694	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
893	RQ126693	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Apr/2023	08:00	15/Apr/2023	18:00			PLANNED	Requested
894	RQ126311	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	*AMP of line bay Equipments	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
895	RQ125981	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay maintenance work at 220KV S/S Sultanpur.	25/Apr/2023	10:00	25/Apr/2023	18:00			PLANNED	Requested
896	RQ126309	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	*AMP of line bay Equipments	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
897	RQ126833	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-DEOBAND (UP) (UP) CKT-2	UPPTCL	D	AMP WORK	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
898	RQ126832	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-DEOBAND (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
899	RQ126636	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-DEOBAND (UP) (UP) CKT-2	UPPTCL	D	Bay AMP work	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
900	RQ126635	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-DEOBAND (UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
901	RQ125895	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220 KV NARA ROORKEE LINE FOR LOOPING ,CHOPPING ,CUTTING OF TREES	14/Apr/2023	09:00	14/Apr/2023	17:00			PLANNED	Requested
902	RQ126640	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	Bay AMP work	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
903	RQ126639	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	Bay AMP work	12/Apr/2023	08:00	12/Apr/2023	18:00			PLANNED	Requested
904	RQ126638	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
905	RQ126637	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
906	RQ125993	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
907	RQ125996	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
908	RQ125995	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
909	RQ125994	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
910	RQ126272	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	C	AMP work	06/Apr/2023	09:00	06/Apr/2023	18:00			PLANNED	Requested
911	RQ126269	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
912	RQ126268	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 KV Bus Coupler Bay for changing i	01/Apr/2023	08:30	01/Apr/2023	09:00			PLANNED	Requested
913	RQ126308	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPSL	D	*AMP of line bay Equipments	21/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
914	RQ126310	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,RRVPSL	D	*AMP of line bay Equipments	19/Apr/2023	08:00	19/Apr/2023	18:00			PLANNED	Requested
915	RQ126065	OCC_205	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,RRVPSL	D	For quarterly maintenance work of whole grid sub-station	09/Apr/2023	08:00	09/Apr/2023	18:00			PLANNED	Requested
916	RQ126818	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	ACME_HEERGARH	D	AMP OF THE BAY	18/Apr/2023	17:00	18/Apr/2023	22:00			PLANNED	Requested

917	RQ125877	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	17/Apr/2023	10:00	22/Apr/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Requested
918	RQ125876	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10/Apr/2023	10:00	14/Apr/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Requested
919	RQ125875	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	03/Apr/2023	10:00	08/Apr/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Requested
920	RQ125874	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Apr/2023	10:00	01/Apr/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP)(ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG)(ADHPL) Ckt-1.	PLANNED	Requested
921	RQ126487	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01/Apr/2023	08:00	30/Apr/2023	18:00	Kindly approve	PLANNED	Requested
922	RQ126486	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01/Apr/2023	08:00	30/Apr/2023	18:00	Kindly approve	PLANNED	Requested
923	RQ126485	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01/Apr/2023	08:00	30/Apr/2023	18:00	Kindly approve	PLANNED	Requested
924	RQ125845	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-2	PTCUL,SI NGOLI(LTUHP)	C	SCHEDULED PREVENTIVE MAINTENANCE	11/Apr/2023	10:00	11/Apr/2023	17:00		PLANNED	Requested
925	RQ125844	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-1	PTCUL,SI NGOLI(LTUHP)	C	SCHEDULED PREVENTIVE MAINTENANCE	10/Apr/2023	10:00	10/Apr/2023	17:00		PLANNED	Requested
926	RQ126492	OCC_205	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD)(PDD JK) CKT-1	POWERG RID,PDD JK	D	Preventive maintenance works (overdue for last six months)	09/Apr/2023	08:00	09/Apr/2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested
927	RQ126847	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP)(PG) CKT-1	POWERG RID,UPPT CL	D	AMP and attending Hot spot	08/Apr/2023	08:00	08/Apr/2023	18:00		PLANNED	Requested
928	RQ126665	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG)(RENEW SUN BRIGHT (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Apr/2023	17:00	17/Apr/2023	23:00		PLANNED	Requested
929	RQ126668	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Apr/2023	17:00	17/Apr/2023	23:00		PLANNED	Requested
930	RQ126669	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Apr/2023	17:00	17/Apr/2023	23:00		PLANNED	Requested
931	RQ126817	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG)(ABC RJ01) CKT-1	ABC RJ01	D	AMP OF THE BAY	03/Apr/2023	17:00	03/Apr/2023	23:00		PLANNED	Requested
932	RQ126526	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV)(HVPNL) CKT-1	BBMB,HV PNL	D	अर्धवार्षिक मरम्मत हेतु	03/Apr/2023	08:00	03/Apr/2023	18:00		PLANNED	Requested

933	RQ126528	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERG RID,HVPNL	D	अर्धवार्षिक मरम्मत हेतु	03/Apr/2023	08:00	03/Apr/2023	18:00			PLANNED	Requested
934	RQ126671	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Apr/2023	17:00	07/Apr/2023	23:00			PLANNED	Requested
935	RQ126670	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
936	RQ126666	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Apr/2023	17:00	07/Apr/2023	23:00			PLANNED	Requested
937	RQ126667	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
938	RQ126662	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1	RENEW SOLAR URIA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Apr/2023	17:00	06/Apr/2023	23:00			PLANNED	Requested
939	RQ126672	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Apr/2023	17:00	06/Apr/2023	23:00			PLANNED	Requested
940	RQ126783	OCC_205	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	For Busbar Bay unit retrofitment	28/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
941	RQ126461	OCC_205	cpcc2_sd	BUS	220KV BUS 1 AT NEWMANPOH(PG)	POWERG RID	D	AMP WORKS	27/Apr/2023	09:00	27/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
942	RQ126778	OCC_205	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	For Busbar Bay unit retrofitment	27/Apr/2023	08:00	27/Apr/2023	18:00			PLANNED	Requested
943	RQ126782	OCC_205	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERG RID	D	For Busbar Bay unit retrofitment	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
944	RQ126781	OCC_205	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	For Busbar Bay unit retrofitment	24/Apr/2023	08:00	24/Apr/2023	18:00			PLANNED	Requested
945	RQ126826	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERG RID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	24/Apr/2023	08:00	26/Apr/2023	20:00			PLANNED	Requested
946	RQ126795	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
947	RQ126788	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Apr/2023	17:00	28/Apr/2023	23:00			PLANNED	Requested
948	RQ126825	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERG RID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	21/Apr/2023	08:00	23/Apr/2023	20:00			PLANNED	Requested
949	RQ126760	OCC_205	cpcc1_sd	BUS	220KV BHADLA_2 (PG) - BUS 5	POWERG RID	D	Bay Extension work	20/Apr/2023	17:00	22/Apr/2023	23:00			PLANNED	Requested
950	RQ126757	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERG RID	D	Bay Extension work	18/Apr/2023	17:00	19/Apr/2023	23:00			PLANNED	Requested
951	RQ126756	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERG RID	D	Bay Extension work	16/Apr/2023	17:00	17/Apr/2023	23:00			PLANNED	Requested
952	RQ126229	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERG RID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II	15/Apr/2023	08:00	16/Apr/2023	18:00			PLANNED	Requested
953	RQ126755	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension work	14/Apr/2023	17:00	15/Apr/2023	23:00			PLANNED	Requested
954	RQ126822	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERG RID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	14/Apr/2023	08:00	16/Apr/2023	20:00			PLANNED	Requested
955	RQ126234	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	13/Apr/2023	10:00	13/Apr/2023	18:00			PLANNED	Requested
956	RQ126228	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERG RID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I	13/Apr/2023	08:00	14/Apr/2023	18:00			PLANNED	Requested
957	RQ126754	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension work	12/Apr/2023	17:00	13/Apr/2023	23:00			PLANNED	Requested
958	RQ126233	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERG RID	D	AMP WORKS	12/Apr/2023	10:00	12/Apr/2023	18:00			PLANNED	Requested
959	RQ126476	OCC_205	cpcc2_sd	BUS	220KV BUS 3 AT NALLAGARH(PG)	POWERG RID	D	AMP of Bus Bar	11/Apr/2023	09:00	11/Apr/2023	17:00	Kindly approve		PLANNED	Requested
960	RQ126821	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERG RID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	11/Apr/2023	08:00	13/Apr/2023	20:00			PLANNED	Requested
961	RQ126226	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERG RID	D	For Final Bus bar testing with Bus 2 (Bay extension work)	09/Apr/2023	10:00	09/Apr/2023	18:00			PLANNED	Requested
962	RQ126225	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERG RID	D	For Final Bus bar testing with Bus 1 (Bay extension work)	08/Apr/2023	10:00	08/Apr/2023	18:00			PLANNED	Requested
963	RQ126784	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWERG RID	D	For erection and commissioning works in TBC Bay	07/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested
964	RQ126786	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWERG RID	D	For erection and commissioning works in TBC Bay	07/Apr/2023	17:00	10/Apr/2023	23:00			PLANNED	Requested
965	RQ126224	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERG RID	D	For Jumper connection of New 209 bay Bus 2 Isolator	07/Apr/2023	10:00	07/Apr/2023	18:00			PLANNED	Requested
966	RQ126223	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERG RID	D	For Jumper connection of New 209 bay Bus 1 Isolator	06/Apr/2023	10:00	06/Apr/2023	18:00			PLANNED	Requested
967	RQ126475	OCC_205	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWERG RID	D	AMP of Bus Bar	06/Apr/2023	09:00	06/Apr/2023	17:00	Kindly approve		PLANNED	Requested
968	RQ126474	OCC_205	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWERG RID	D	AMP of Bus Bar	04/Apr/2023	09:00	04/Apr/2023	17:00	Kindly approve		PLANNED	Requested
969	RQ126473	OCC_205	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERG RID	D	For Annual Maintenance work	03/Apr/2023	09:00	03/Apr/2023	18:00	Kindly Approve		PLANNED	Requested
970	RQ126777	OCC_205	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	For AMP Work	03/Apr/2023	08:00	03/Apr/2023	18:00			PLANNED	Requested
971	RQ126787	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	02/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
972	RQ126794	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	02/Apr/2023	17:00	08/Apr/2023	23:00			PLANNED	Requested
973	RQ126776	OCC_205	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERG RID	D	For AMP Work	02/Apr/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested

974	RQ126785	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) -BUS 1	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
975	RQ126793	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) -BUS 3	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
976	RQ126775	OCC_205	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	For AMP Work	01/Apr/2023	08:00	01/Apr/2023	18:00			PLANNED	Requested
977	RQ126904	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Yearly maintenance of Bay Equipments	27/Apr/2023	08:00	28/Apr/2023	18:00			PLANNED	Requested
978	RQ126905	OCC_205	bbmb_sd	BUS	220KV BUS 3 AT PONG(BB)	BBMB	D	Yearly maintenance of TRANSFER BUS at Pong's Bay Equipments	20/Apr/2023	08:00	21/Apr/2023	18:00			PLANNED	Requested
979	RQ126899	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half yearly Maintenance of Sub-Station Equipment	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
980	RQ126903	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Yearly maintenance of Bay Equipments	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
981	RQ126898	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Half yearly Maintenance of Sub-Station Equipment	17/Apr/2023	08:00	17/Apr/2023	18:00			PLANNED	Requested
982	RQ126902	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Half yearly Maintenance	13/Apr/2023	08:00	13/Apr/2023	18:00			PLANNED	Requested
983	RQ126901	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	Half yearly Maintenance	11/Apr/2023	08:00	11/Apr/2023	18:00			PLANNED	Requested
984	RQ126900	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half yearly Maintenance	09/Apr/2023	08:00	09/Apr/2023	18:00			PLANNED	Requested
985	RQ126893	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc...	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
986	RQ126897	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc on Bus-2's RHS portion separated by A-10 Bus sectionalizer	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
987	RQ126896	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc on Bus-2's LHS portion separated by A-10 Bus sectionalizer	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
988	RQ126488	OCC_205	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works (overdue for last six months)	09/Apr/2023	08:00	09/Apr/2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.		PLANNED	Requested
989	RQ126489	OCC_205	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works (overdue for last six months)	09/Apr/2023	08:00	09/Apr/2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.		PLANNED	Requested
990	RQ125931	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	26/Apr/2023	08:00	26/Apr/2023	18:00			PLANNED	Requested
991	RQ125930	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2023	08:00	05/Apr/2023	18:00			PLANNED	Requested
992	RQ125938	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 370.	05/Apr/2023	08:00	08/Apr/2023	18:00			PLANNED	Requested
993	RQ125936	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 356.	03/Apr/2023	08:00	04/Apr/2023	18:00			PLANNED	Requested
994	RQ125937	OCC_205	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	01/Apr/2023	08:00	01/Apr/2023	18:00			PLANNED	Requested
995	RQ126060	OCC_205	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance	20/Apr/2023	08:00	20/Apr/2023	18:00			PLANNED	Requested
996	RQ126510	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERG RID	C	Stringing/Dstringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	10/Apr/2023	09:00	19/Apr/2023	18:00	Kindly approve		PLANNED	Requested
997	RQ126509	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERG RID	C	Stringing/Dstringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	10/Apr/2023	09:00	19/Apr/2023	18:00	Kindly approve		PLANNED	Requested
998	RQ126744	OCC_205	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERG RID	D	For AMP Work	18/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
999	RQ126861	OCC_205	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERG RID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Apr/2023	17:00	19/Apr/2023	23:00			PLANNED	Requested
1000	RQ126829	OCC_205	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERG RID	C	OVERHAULING OF CB MECHANISM	13/Apr/2023	08:00	18/Apr/2023	18:00			PLANNED	Requested
1001	RQ126809	OCC_205	cpcc1_sd	BAY	218 MAIN BAY - 220 KV BHADLA_2 (PG)-ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH) (ACME_HEERGARH) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWERG RID	D	AMP OF THE BAY	06/Apr/2023	16:00	06/Apr/2023	23:00			PLANNED	Requested

1002	RQ126808	OCC_205	cpcc1_sd	BAY	211 BUS COUPLER BAY - 220 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 2 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	05/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
1003	RQ126807	OCC_205	cpcc1_sd	BAY	214 BUS SECTIONALIZER BAY - 220 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 3 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	04/Apr/2023	17:00	04/Apr/2023	23:00			PLANNED	Requested
1004	RQ126806	OCC_205	cpcc1_sd	BAY	215 BUS SECTIONALIZER BAY - 220 KV BHADLA_2 (PG) - BUS 2 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	03/Apr/2023	17:00	03/Apr/2023	23:00			PLANNED	Requested
1005	RQ126805	OCC_205	cpcc1_sd	BAY	209 MAIN BAY - 220 KV ABCRENEW_RJ01_5 L_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWERGRID	D	AMP OF THE BAY	02/Apr/2023	17:00	02/Apr/2023	23:00			PLANNED	Requested
1006	RQ126854	OCC_205	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Apr/2023	17:00	05/Apr/2023	23:00			PLANNED	Requested
1007	RQ126804	OCC_205	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV BHADLA_2 (PG) - BUS 3 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP OF THE BAY	01/Apr/2023	16:00	01/Apr/2023	23:00			PLANNED	Requested
1008	RQ126907	OCC_205	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half yearly Maintenance	10/Apr/2023	08:00	10/Apr/2023	18:00			PLANNED	Requested
1009	RQ126908	OCC_205	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half yearly Maintenance	06/Apr/2023	08:00	06/Apr/2023	18:00			PLANNED	Requested
1010	RQ126956	OCC_205	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	(Actual S/D required on 28.03.2023)Testing of Remote operation of HVDC Blocks from NTAMC, Manesar. Real time code will be requested for Block, De-block operation to check both HVDC Blocks in remote. Along with checking of operation sequence, CB & isolator operation etc. Test Power @ 25 to 50MW will be required in (W to N) & (N to W) direction during outage, as per test schedule provided by M/s. Siemens.	01/Apr/2023	08:00	01/Apr/2023	18:00			PLANNED	Requested
1011	RQ126957	OCC_205	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	(Actual S/D required on 28.03.2023) Testing of Remote operation of HVDC Blocks from NTAMC, Manesar. Real time code will be requested for Block, De-block operation to check both HVDC Blocks in remote. Along with checking of operation sequence, CB & isolator operation etc. Test Power @ 25 to 50MW will be required in (W to N) & (N to W) direction during outage, as per test schedule provided by M/s. Siemens.	01/Apr/2023	08:00	01/Apr/2023	18:00			PLANNED	Requested
1012	RQ126271	OCC_205	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP WORKS	20/Apr/2023	10:00	20/Apr/2023	18:00			PLANNED	Requested
1013	RQ126270	OCC_205	cpcc3_sd	FSC	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT LUCKNOW_1(PG)	POWERGRID	D	For AMP Work	19/Apr/2023	10:00	19/Apr/2023	18:00			PLANNED	Requested

