

Proposed Outage Program of 223rd OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ191663	OCC_223	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Minor OH based on EOH	16/Oct/2024	00:00	23/Oct/2024	23:59	Minor OH from 16.09.2024 to 23.09.2024 is to be taken	PLANNED	Requested	
2	RQ191662	OCC_223	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Major Overhauling based on EOH	08/Oct/2024	08:00	07/Nov/2024	23:59		PLANNED	Requested	
3	RQ190556	OCC_223	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Major Overhauling	08/Oct/2024	00:00	07/Nov/2024	23:59	Outage	PLANNED	Requested	
4	RQ192062	OCC_223	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	for boiler license renewal & to attend boiler flue gas duct leakage	18/Oct/2024	00:00	21/Oct/2024	23:59	Outage is to be taken from 18.09.2024 to 21.09.2024, but not being able to apply for said date in this portal	PLANNED	Requested	
5	RQ191296	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
6	RQ191295	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
7	RQ191297	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
8	RQ191298	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
9	RQ191291	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	11/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
10	RQ191292	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	11/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
11	RQ191290	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	06/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
12	RQ191289	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	06/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
13	RQ191860	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	AMP work of Line Side and LR at Orai end.	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
14	RQ191862	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Testing of accuracy of MW transducers installed in 765KV Agra Gwalior Ckt-1 in Special Protection Scheme at Agra.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
15	RQ191861	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Testing of accuracy of MW transducers installed in 765KV Agra Gwalior Ckt-1 in Special Protection Scheme at Agra.	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
16	RQ191888	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning and insulator replacement	21/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
17	RQ191751	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make)"	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
18	RQ191866	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartment And Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End, as Aligarh-2 LR bushing is just below gantry so 765KV Orai-Aligarh-2 Line SD required simultaneous with 765KV Gwalior-Orai Line.	20/Oct/2024	08:00	21/Oct/2024	19:00		PLANNED	Requested	
19	RQ191750	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make)"	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
20	RQ191677	OCC_223	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
21	RQ191887	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator Cleaning & Shutdown nature rectification Work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
22	RQ191732	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Oct/2024	08:00	14/Oct/2024	18:00	SD requested by WR2	PLANNED	Requested	
23	RQ191886	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning & Shutdown nature rectification Work by Varanasi TLM	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
24	RQ191733	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning, A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	14/Oct/2024	08:00	14/Oct/2024	18:00	SD requested by WR2	PLANNED	Requested	
25	RQ191730	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning, A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	12/Oct/2024	08:00	12/Oct/2024	18:00	SD requested by WR2	PLANNED	Requested	

26	RQ191731	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	12/Oct/2024	08:00	12/Oct/2024	18:00	SD requested by WR 2	PLANNED	Requested	
27	RQ191892	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	08/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
28	RQ191859	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Line amp works and For Switching of Spare with R-ph (For taking R-Ph in Service) at Satna end	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
29	RQ191882	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Shutdown nature rectification Work by Varanasi TLM	03/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Requested	
30	RQ191891	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	01/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
31	RQ191331	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	For Shutdown nature defects with non auto a/r of ckt-1	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
32	RQ191984	OCC_223	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	Pole-1 Outage is requested by Sterilite for Line crossing work of 765KV D/C Fatehgarh-3 to Beawar Line	13/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
33	RQ191985	OCC_223	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	Pole-1 Outage is requested by Sterilite for Line crossing work of 765KV D/C Fatehgarh-3 to Beawar Line	13/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
34	RQ191881	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Insulator Cleaning & Shutdown nature rectification Work	23/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
35	RQ191880	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning by Varanasi TLM and BPI replacement by ER-1 at Sasaram end	21/Oct/2024	09:00	22/Oct/2024	17:30		PLANNED	Requested	
36	RQ191890	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Relay Testing work at Gorakhpur end	19/Oct/2024	09:30	19/Oct/2024	18:00		PLANNED	Requested	
37	RQ191889	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	Relay Testing work at Gorakhpur end	18/Oct/2024	09:30	18/Oct/2024	18:00		PLANNED	Requested	
38	RQ191737	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	18/Oct/2024	08:00	18/Oct/2024	18:00	Requested by WR2	PLANNED	Requested	
39	RQ191734	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	18/Oct/2024	08:00	18/Oct/2024	18:00	SD requested by WR2	PLANNED	Requested	
40	RQ191895	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
41	RQ191736	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	17/Oct/2024	08:00	17/Oct/2024	18:00	Requested by WR2	PLANNED	Requested	
42	RQ191735	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	17/Oct/2024	08:00	17/Oct/2024	18:00	SD requested by WR2	PLANNED	Requested	
43	RQ191874	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for bay 404R by ER-1	15/Oct/2024	09:30	15/Oct/2024	17:30		PLANNED	Requested	
44	RQ191876	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for Bay 401R by ER-1	14/Oct/2024	09:30	14/Oct/2024	17:30		PLANNED	Requested	
45	RQ191894	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGRID	D	Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt2 and Dia to be Kept open at both ends.	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
46	RQ191875	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Bays 404 & 405 LBB relays are in same panel. by ER-1	07/Oct/2024	09:30	08/Oct/2024	17:30		PLANNED	Requested	
47	RQ191877	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 LBB relays are in same panel. by ER-1	03/Oct/2024	09:30	04/Oct/2024	17:30		PLANNED	Requested	
48	RQ191885	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPUR(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID, UPPTCL	D	For Shutdown nature defects with non auto a/r of ckt-1	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
49	RQ191884	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPUR(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	For Shutdown nature defects with Non auto a/r of ckt-2	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
50	RQ191173	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP work	05/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Requested	
51	RQ191172	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP work	04/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Requested	
52	RQ191354	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Requested	
53	RQ191355	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Requested	
54	RQ191353	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	Bus Extension Work	16/Oct/2024	17:00	25/Oct/2024	23:00		PLANNED	Requested	
55	RQ191362	OCC_223	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For AMP work	06/Oct/2024	09:00	06/Oct/2024	18:00		PLANNED	Requested	
56	RQ191361	OCC_223	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For AMP work	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
57	RQ191360	OCC_223	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested	
58	RQ191359	OCC_223	cpcc1_sd	BUS	765 KV KHETRI (PG)-BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Requested	
59	RQ191852	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Requested	

60	RQ191851	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Requested	
61	RQ191853	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Requested	
62	RQ191850	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Requested	
63	RQ191849	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	C	Converter Transformer AMP works, Valve cooling AMP works, DC yard AMP works etc.	18/Oct/2024	09:00	19/Oct/2024	21:00		PLANNED	Requested	
64	RQ191848	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	D	Converter Transformer AMP works, Valve cooling AMP works, DC yard AMP works etc. Shutdown of both the poles required.	17/Oct/2024	09:00	17/Oct/2024	21:00		PLANNED	Requested	
65	RQ191847	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	D	"Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc. Shutdown of both the poles required."	17/Oct/2024	09:00	17/Oct/2024	22:00		PLANNED	Requested	
66	RQ191846	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	C	Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc.	15/Oct/2024	09:00	16/Oct/2024	22:00		PLANNED	Requested	
67	RQ191304	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP of HVDC System, Jumper and Isolator connector tightening	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
68	RQ191305	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP of HVDC System, Jumper and Isolator connector tightening	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
69	RQ191855	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	BIPOLE SHUTDOWN FOR AMP WORKS	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
70	RQ191856	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	BIPOLE SHUTDOWN FOR AMP WORKS	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
71	RQ191857	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work by Allahabad TLM	18/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
72	RQ191854	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Retro-fitting of Ventilation / Climate control system for the Valve Halls of HVDC Ballia Terminal Station & AMP WORKS	18/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
73	RQ191303	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP of HVDC System, Jumper and Isolator connector tightening	18/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
74	RQ191843	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper Replacement work by Allahabad TLM	16/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
75	RQ191858	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Retro-fitting of Ventilation / Climate control system for the Valve Halls of HVDC Ballia Terminal Station & AMP WORKS	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
76	RQ191302	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP of HVDC System, Jumper and Isolator connector tightening	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
77	RQ190901	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Requested	
78	RQ190874	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	28/Oct/2024	07:00	31/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested	
79	RQ190873	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	28/Oct/2024	07:00	31/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested	
80	RQ190881	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown Nature defect rectification	25/Oct/2024	07:00	25/Oct/2024	19:00		PLANNED	Requested	
81	RQ190907	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	24/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Requested	
82	RQ191001	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	AR Relay replacement work	24/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Requested	
83	RQ190926	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	24/Oct/2024	08:00	24/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
84	RQ190925	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	23/Oct/2024	08:00	23/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
85	RQ190853	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification	22/Oct/2024	08:00	28/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
86	RQ191786	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	21/Oct/2024	08:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
87	RQ191003	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	Testing and Commissioning of Spare 765 kV 80 MVAR Reactor	20/Oct/2024	17:00	21/Oct/2024	23:00		PLANNED	Requested	
88	RQ190906	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	20/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Requested	
89	RQ190869	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Attending shutdown nature defects	19/Oct/2024	06:00	20/Oct/2024	18:00		PLANNED	Requested	
90	RQ191002	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	Testing and Commissioning of Spare 765 kV 80 MVAR Reactor	18/Oct/2024	17:00	19/Oct/2024	23:00		PLANNED	Requested	
91	RQ190915	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown nature defects rectification	18/Oct/2024	16:00	19/Oct/2024	23:59	Non-Auto mode of Ckt-1	PLANNED	Requested	

92	RQ190838	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
93	RQ190928	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	SHUTDOWN DEFECT RECTIFICATION WORK IN TRANSMISSION LINE BY AJMER & KANKROLLI GROUP	18/Oct/2024	08:00	18/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
94	RQ190927	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	SHUTDOWN DEFECT RECTIFICATION WORK IN TRANSMISSION LINE BY AJMER & KANKROLLI GROUP	17/Oct/2024	08:00	17/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
95	RQ190868	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Attending shutdown nature defects	17/Oct/2024	06:00	18/Oct/2024	18:00		PLANNED	Requested	
96	RQ190914	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Shutdown nature defects rectification	16/Oct/2024	16:00	17/Oct/2024	23:59	Not required if Shutdown for NHAI diversion work got approved	PLANNED	Requested	
97	RQ190837	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
98	RQ190990	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	15/Oct/2024	17:00	15/Oct/2024	23:00	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested	
99	RQ190978	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	15/Oct/2024	08:00	16/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
100	RQ190979	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	15/Oct/2024	08:00	16/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
101	RQ190852	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	14/Oct/2024	08:00	20/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
102	RQ190989	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	12/Oct/2024	17:00	12/Oct/2024	23:00	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
103	RQ190988	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	10/Oct/2024	17:00	10/Oct/2024	23:00	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested	
104	RQ190987	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	08/Oct/2024	17:00	08/Oct/2024	23:00	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
105	RQ190911	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	FOR AMP WORKS by Bhadla II & Attending shutdown nature defects by Khetri & Bhadla II	08/Oct/2024	17:00	08/Oct/2024	23:45	Only LILO ie 39KM is POWERGRID portion and balance 145 KM is maintained by ADANI.	PLANNED	Requested	
106	RQ190902	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP works	07/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Requested	
107	RQ190880	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARALIGARH (PG) CKT-1		D	Shutdown Nature defect rectification	07/Oct/2024	07:00	09/Oct/2024	19:00		PLANNED	Requested	
108	RQ190986	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects	05/Oct/2024	17:00	05/Oct/2024	23:00	765 kv Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested	
109	RQ191000	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For repairing of cutting strands of Conductor in span between 380-381 and Miscellaneous shutdown nature defects rectification work in Transmission Line.	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
110	RQ190867	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	05/Oct/2024	06:00	06/Oct/2024	18:00		PLANNED	Requested	
111	RQ190985	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of shut down nature defects	03/Oct/2024	17:00	03/Oct/2024	23:00	765 kv Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
112	RQ190854	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non auto mode for Tower tightening and member/plate fixing work	03/Oct/2024	09:00	30/Oct/2024	17:00	Non auto mode	PLANNED	Requested	
113	RQ190851	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	03/Oct/2024	08:00	10/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
114	RQ190879	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown Nature defect rectification	03/Oct/2024	07:00	03/Oct/2024	19:00		PLANNED	Requested	
115	RQ190866	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	03/Oct/2024	06:00	04/Oct/2024	18:00		PLANNED	Requested	
116	RQ190900	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR AMP WORKS by Bhadla II & Attending shutdown nature defects by Khetri & Bhadla II	03/Oct/2024	15:00	03/Oct/2024	23:59	Only LILO ie 39KM is POWERGRID portion and balance 145 KM is maintained by ADANI.	PLANNED	Requested	
117	RQ190839	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI DIVERSION WORK	01/Oct/2024	09:00	15/Oct/2024	18:00	NHAI Diversion work	PLANNED	Requested	
118	RQ190912	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Amritsar-Jamnagar Express way.	01/Oct/2024	09:00	15/Oct/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Requested	
119	RQ190913	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Amritsar-Jamnagar Express way.	01/Oct/2024	09:00	15/Oct/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Requested	

120	RQ190825	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of Tower number 79 to new Location	01/Oct/2024	08:00	15/Oct/2024	18:00	Shifting of Tower number 79 to new Location	PLANNED	Requested	
121	RQ190850	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode	PLANNED	Requested	
122	RQ191685	OCC_223	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
123	RQ191867	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End, as Aligarh-2 LR bushing is just below gantry so 765kV Orai-Aligarh-2 Line SD required simultaneous with 765kV Gwalior-Orai Line.	20/Oct/2024	09:00	20/Oct/2024	14:00		PLANNED	Requested	
124	RQ191281	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	For AMP of Line alongwith reactor	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
125	RQ191279	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For AMP of Line alongwith reactor	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
126	RQ191537	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator Cleaning & Shutdown nature rectification Work	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
127	RQ191536	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown nature defects rectification work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
128	RQ191535	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Shutdown nature defects rectification work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
129	RQ191201	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects by Aligarh TLM	15/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
130	RQ191068	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of Line equipments and Line maintenance	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
131	RQ192096	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For Shutdown nature defects	04/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
132	RQ191288	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
133	RQ191700	OCC_223	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work alongwith Line reactor at Anta end(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
134	RQ191701	OCC_223	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance alongwith line reactor at Phagi end	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
135	RQ190571	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps for testing of Line Reactors unit and all Rel	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
136	RQ190572	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps and for testing of Line Reactors unit and all	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
137	RQ190570	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	SAG ADJUSTMENT AT LOC NO-638 OF 765KV ANPARA C-UNNAO LINE.	03/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
138	RQ191869	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2	PASTL	D	AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested	
139	RQ191871	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2	PASTL	D	AMP of Line Bay and Line reactor	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested	
140	RQ191870	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1	PASTL	D	AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested	
141	RQ191872	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1	PASTL	D	AMP of Line Bay and Line reactor	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested	
142	RQ191426	OCC_223	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	AMP work	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
143	RQ191413	OCC_223	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	AMP Works	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Requested	
144	RQ191412	OCC_223	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	AMP Works	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Requested	
145	RQ191368	OCC_223	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and Bus Bar Testing for Bay Extension	05/Oct/2024	17:00	08/Oct/2024	23:00		PLANNED	Requested	
146	RQ191376	OCC_223	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	Bay Extension work in SS-104 Package	05/Oct/2024	15:00	05/Oct/2024	23:00		PLANNED	Requested	
147	RQ191375	OCC_223	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	Bay Extension work in SS-104 Package	02/Oct/2024	15:00	02/Oct/2024	23:00		PLANNED	Requested	
148	RQ191364	OCC_223	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	02/Oct/2024	09:00	02/Oct/2024	17:00		PLANNED	Requested	
149	RQ191367	OCC_223	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and Bus Bar Testing for Bay Extension	01/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Requested	
150	RQ191363	OCC_223	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	01/Oct/2024	09:00	01/Oct/2024	17:00		PLANNED	Requested	
151	RQ191572	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
152	RQ191567	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Testing, Tightening & alignment of Connected isolators & jumpers.	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
153	RQ191332	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Requested	
154	RQ191329	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	07/Oct/2024	10:00	07/Oct/2024	18:00		PLANNED	Requested	

155	RQ191579	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested	
156	RQ191574	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
157	RQ191557	OCC_223	slcds_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
158	RQ191556	OCC_223	slcds_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
159	RQ191982	OCC_223	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	For annual maintenance and testing works	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
160	RQ191611	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
161	RQ191588	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For spare switching	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
162	RQ191639	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	Bus Reactor AMP and Relay Testing.	16/Oct/2024	14:00	16/Oct/2024	23:00		PLANNED	Requested	
163	RQ191594	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	Implementation of modified mechanical protection settings and AMP before DLP expiry	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
164	RQ191638	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	Bus Reactor AMP and Relay Testing.	15/Oct/2024	14:00	15/Oct/2024	23:00		PLANNED	Requested	
165	RQ191665	OCC_223	slcds_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly Maintenance	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
166	RQ191587	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For spare switching	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
167	RQ191748	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification"	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
168	RQ191603	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	SWITCHING OF REACTOR & AMP	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
169	RQ191573	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	C	for Shifting of 765kv Bus Reactor & in coming new 765KV ICT 4 TO BE COMMISSIONED	01/Oct/2024	08:00	31/Oct/2024	18:00	As a part of Substation Package SS-104, 765KV Bus Reactor needs to be shifted	PLANNED	Requested	
170	RQ191584	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
171	RQ191585	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
172	RQ190569	OCC_223	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 189MVAR BUS REACTOR FOR Replacement of gasket and O ring of main -X tank of 63MVAR Y Phase bus reactor unit to stoppag	14/Oct/2024	09:00	25/Oct/2024	17:00		PLANNED	Requested	
173	RQ191749	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification"	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
174	RQ191668	OCC_223	slcds_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
175	RQ191280	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Spare reactor switching & AMP WORKS	18/Oct/2024	17:00	19/Oct/2024	23:00		PLANNED	Requested	
176	RQ191746	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(CB GC,DCRM) works 3.PR-1&2 retrofitment (Viat Make)"	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
177	RQ191747	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification"	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	

178	RQ191513	OCC_223	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	For AMP work	31/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Requested	
179	RQ191512	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	For AMP work	30/Oct/2024	08:00	30/Oct/2024	18:00		PLANNED	Requested	
180	RQ191511	OCC_223	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	For AMP work	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
181	RQ191510	OCC_223	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For AMP work	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Requested	
182	RQ191515	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For AMP work	02/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Requested	
183	RQ191514	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	For AMP work	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
184	RQ191463	OCC_223	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	For AMP work	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Requested	
185	RQ191486	OCC_223	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	25/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
186	RQ192044	OCC_223	slcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAG(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAG(RS)	POWERGRID	D	Quarterly Maitenance	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
187	RQ191640	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT- 1 AT BHIWANI(PG)	POWERGRID	D	For AMP work	23/Oct/2024	14:00	23/Oct/2024	23:00		PLANNED	Requested	
188	RQ191485	OCC_223	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP work	23/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
189	RQ191505	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
190	RQ191504	OCC_223	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	For AMP work	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
191	RQ191503	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
192	RQ191484	OCC_223	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For AMP work	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
193	RQ191483	OCC_223	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	19/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested	
194	RQ191482	OCC_223	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For AMP work	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	

195	RQ191741	OCC_223	cpcc1_sd	BAY	7052T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	.CB pending Amp(CRM,DCRM,CB GC, DEV POINT,TIMING) work to be carried out	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
196	RQ191454	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
197	RQ191522	OCC_223	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP work	15/Oct/2024	10:00	15/Oct/2024	18:00		PLANNED	Requested	
198	RQ191453	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
199	RQ191481	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
200	RQ191462	OCC_223	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
201	RQ191517	OCC_223	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP work	14/Oct/2024	10:00	14/Oct/2024	18:00		PLANNED	Requested	
202	RQ191452	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
203	RQ191451	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Requested	
204	RQ191480	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
205	RQ191498	OCC_223	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP work	12/Oct/2024	10:00	12/Oct/2024	18:00		PLANNED	Requested	
206	RQ191450	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested	
207	RQ191461	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP work	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
208	RQ191449	OCC_223	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
209	RQ191479	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	11/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested	
210	RQ191473	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	For AMP work	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	

211	RQ191460	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
212	RQ191478	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	09/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
213	RQ191459	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	For AMP work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
214	RQ191458	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
215	RQ191472	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
216	RQ191477	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
217	RQ191739	OCC_223	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB pending Amp(TIMING,DEW POINT) work to be carried out	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
218	RQ191457	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	For AMP work	06/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Requested	
219	RQ191471	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWERGRID	D	For AMP work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
220	RQ191476	OCC_223	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	05/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Requested	
221	RQ191470	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWERGRID	D	For AMP work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
222	RQ192041	OCC_223	slcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	Quarterly Maitenance	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
223	RQ191524	OCC_223	cpcc3_sd	BAY	703 MAIN BAY - 765/400 kv 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWERGRID	D	Testing of CB, CT & Tightening work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested	
224	RQ191464	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	For AMP work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
225	RQ191456	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400 kv 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
226	RQ191475	OCC_223	cpcc1_sd	BAY	719 MAIN BAY - 765/400 kv 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	03/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
227	RQ191519	OCC_223	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	Testing of CB, CT & Tightening work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	

228	RQ191455	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	For AMP work	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
229	RQ191474	OCC_223	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	01/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Requested	
230	RQ191509	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)	BKTL	D	For AMP work	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Requested	
231	RQ191508	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	For AMP work	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
232	RQ191507	OCC_223	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)	BKTL	D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
233	RQ191506	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	For AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
234	RQ191743	OCC_223	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,COIL CURRENT) work to be carried out	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
235	RQ191742	OCC_223	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,COIL CURRENT) work to be carried out	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
236	RQ191740	OCC_223	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	.CB pending Amp(TIMING,DEW POINT,COIL CURRENT) work to be carried out	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
237	RQ192045	OCC_223	slcds_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
238	RQ192043	OCC_223	slcds_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
239	RQ191738	OCC_223	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
240	RQ192042	OCC_223	slcds_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
241	RQ190732	OCC_223	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	23/Oct/2024	08:30	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
242	RQ190735	OCC_223	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	22/Oct/2024	08:30	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
243	RQ190738	OCC_223	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	Replacement of SF6 Density Monitor of CB	19/Oct/2024	10:00	19/Oct/2024	14:00	Kindly approve.	PLANNED	Requested	
244	RQ190731	OCC_223	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	AMP work of Bay and Attending SF6 Leakage in CB (B-ph)	16/Oct/2024	08:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
245	RQ190737	OCC_223	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)		C	AMP work	11/Oct/2024	08:30	12/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
246	RQ190736	OCC_223	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)		C	AMP work	08/Oct/2024	08:30	09/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	

247	RQ190734	OCC_223	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work	04/Oct/2024	08:30	05/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
248	RQ190733	OCC_223	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		C	AMP work	02/Oct/2024	08:30	03/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
249	RQ191502	OCC_223	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
250	RQ191501	OCC_223	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
251	RQ191500	OCC_223	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
252	RQ191499	OCC_223	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
253	RQ192072	OCC_223	slidcup_sd	BAY	709 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Requested	
254	RQ191983	OCC_223	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
255	RQ192074	OCC_223	slidcup_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND FUTURE	UPPTCL	C	For annual maintenance and testing works	08/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Requested	
256	RQ191306	OCC_223	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	S/D OF BAY NO-(700-07-52) FOR Testing of Tan Delta (Line CT, Reactor CT >X and Bay CT) <->&-> Timing,DCRM Testing of circuit	07/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Requested	
257	RQ191147	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For spare switching	27/Oct/2024	15:00	28/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
258	RQ191144	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	27/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Requested	
259	RQ191131	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For AMP work	23/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Requested	
260	RQ191146	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For spare switching	22/Oct/2024	15:00	23/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
261	RQ191145	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	22/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Requested	
262	RQ191165	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 2	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
263	RQ191194	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	For AMP work	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested	
264	RQ191130	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For AMP work	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Requested	
265	RQ191164	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 1	18/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Requested	
266	RQ191168	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	RETROFITMENT OF 400KV ISOLATOR 408-89A OF Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1	18/Oct/2024	04:00	18/Oct/2024	14:00		PLANNED	Requested	
267	RQ191149	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT, Rectification of the construction defects. Spare ICT switching	17/Oct/2024	15:00	20/Oct/2024	23:59		PLANNED	Requested	
268	RQ191189	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	16/Oct/2024	15:00	16/Oct/2024	23:00		PLANNED	Requested	
269	RQ191188	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	15/Oct/2024	15:00	15/Oct/2024	23:00		PLANNED	Requested	
270	RQ191187	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	14/Oct/2024	15:00	14/Oct/2024	23:00		PLANNED	Requested	

271	RQ191160	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	14/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
272	RQ191836	OCC_223	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 765 kv ICT-2 and For taking Spare-phase of ICT into service with 765 kv ICT-2 B ph.	14/Oct/2024	09:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
273	RQ191159	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	11/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Requested	
274	RQ191133	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	For AMP work	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Requested	
275	RQ191184	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP work	09/Oct/2024	09:00	09/Oct/2024	17:00		PLANNED	Requested	
276	RQ191835	OCC_223	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work	09/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
277	RQ191158	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	09/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Requested	
278	RQ191132	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Requested	
279	RQ191152	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Requested	
280	RQ191153	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Requested	
281	RQ191148	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
282	RQ191183	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP work	07/Oct/2024	09:00	07/Oct/2024	17:00		PLANNED	Requested	
283	RQ191157	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	07/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested	
284	RQ191171	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP work	03/Oct/2024	17:00	03/Oct/2024	23:00		PLANNED	Requested	
285	RQ191170	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	02/Oct/2024	17:00	02/Oct/2024	23:00		PLANNED	Requested	
286	RQ191169	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	01/Oct/2024	17:00	01/Oct/2024	23:00		PLANNED	Requested	
287	RQ191182	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For Ladder logic testing and spare reactor commissioning works	20/Sep/2024	15:00	25/Sep/2024	23:59		PLANNED	Requested	
288	RQ191991	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2, Spare phase will be free and 1500 MVA ICT-2 will be charge with R, Y and B phase	26/Oct/2024	10:00	26/Oct/2024	11:00		PLANNED	Requested	
289	RQ190564	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual maintenance program consist of all regular test of 1500MVA ICT->X units at 765KV Substation Fatehabad Agra	18/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
290	RQ190565	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	OCC Approval for the m/o Oct.2024->* Routine testing Of protection relay maintenance <-> Arresting oil	04/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
291	RQ191721	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
292	RQ191722	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
293	RQ191633	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWERGRID	D	ICT AMP Work, Relay Testing.	08/Oct/2024	14:00	08/Oct/2024	23:00		PLANNED	Requested	
294	RQ191725	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
295	RQ191715	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	To replace polymer insulator	05/Oct/2024	09:30	05/Oct/2024	15:30		PLANNED	Requested	
296	RQ191631	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	ICT AMP Work, Relay Testing.	04/Oct/2024	14:00	04/Oct/2024	23:00		PLANNED	Requested	
297	RQ191716	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP work	03/Oct/2024	10:00	03/Oct/2024	18:00		PLANNED	Requested	
298	RQ191714	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	To replace polymer insulator	03/Oct/2024	09:30	03/Oct/2024	17:00		PLANNED	Requested	
299	RQ191632	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	ICT AMP Work, Relay Testing.	01/Oct/2024	14:00	01/Oct/2024	23:00		PLANNED	Requested	
300	RQ190655	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP OF ICT	01/Oct/2024	10:00	01/Oct/2024	18:00		PLANNED	Requested	
301	RQ191241	OCC_223	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
302	RQ191244	OCC_223	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
303	RQ191238	OCC_223	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	

304	RQ191062	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 74 to 94.	30/Oct/2024	10:00	30/Oct/2024	16:00		PLANNED	Requested	
305	RQ191069	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Oct/2024	10:00	28/Oct/2024	16:00		PLANNED	Requested	
306	RQ191067	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	28/Oct/2024	09:00	29/Oct/2024	17:00		PLANNED	Requested	
307	RQ191070	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Requested	
308	RQ191085	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	23/Oct/2024	10:00	23/Oct/2024	16:00		PLANNED	Requested	
309	RQ191071	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	23/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Requested	
310	RQ191089	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Oct/2024	10:00	22/Oct/2024	16:00		PLANNED	Requested	
311	RQ191080	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Requested	
312	RQ191074	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Requested	
313	RQ191075	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	18/Oct/2024	09:00	19/Oct/2024	17:00		PLANNED	Requested	
314	RQ191031	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	16/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Requested	
315	RQ191285	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Requested	
316	RQ191027	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 132 to 152.	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Requested	
317	RQ191025	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Requested	
318	RQ191096	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	14/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Requested	
319	RQ191098	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	14/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Requested	
320	RQ191282	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Oct/2024	10:00	11/Oct/2024	16:00		PLANNED	Requested	
321	RQ191021	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 53A to 73.	10/Oct/2024	10:00	10/Oct/2024	16:00		PLANNED	Requested	
322	RQ191016	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Requested	
323	RQ191015	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Requested	
324	RQ191099	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	08/Oct/2024	09:00	11/Oct/2024	17:00		PLANNED	Requested	
325	RQ191014	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	07/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Requested	
326	RQ191012	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Oct/2024	10:00	04/Oct/2024	16:00		PLANNED	Requested	
327	RQ191009	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Requested	
328	RQ191196	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	A/R in Non auto mode only(Line will remain in service)	30/Oct/2024	08:00	30/Oct/2024	18:00	For PID testing of insulator	PLANNED	Requested	
329	RQ191195	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	A/R in Non auto mode only(Line will remain in service)	29/Oct/2024	08:00	29/Oct/2024	18:00	For PID testing of insulator	PLANNED	Requested	
330	RQ192008	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
331	RQ191287	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	To attend shutdown nature defects	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Requested	
332	RQ191286	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	To attend shutdown related defects	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
333	RQ191105	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects in Line	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
334	RQ191623	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	21/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
335	RQ192054	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1	POWERGRID	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	

336	RQ192056	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWERGRID	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested
337	RQ191094	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipments	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested
338	RQ191104	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects in Line	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested
339	RQ191110	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	To replace polymer insulator	17/Oct/2024	09:30	17/Oct/2024	17:30		PLANNED	Requested
340	RQ191092	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP and relay testing	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested
341	RQ191284	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	To attend shutdown related defects	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested
342	RQ191103	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	D	rectification of shutdown nature defects in Line	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested
343	RQ191109	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	To replace polymer insulator	15/Oct/2024	09:30	15/Oct/2024	17:30		PLANNED	Requested
344	RQ192057	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWERGRID	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested
345	RQ192055	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWERGRID	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested
346	RQ191539	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested
347	RQ191283	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	To attend shutdown related defects	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested
348	RQ191622	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	14/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested
349	RQ191101	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect of transmission Line	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested
350	RQ191252	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP of Line Bay	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Requested
351	RQ191334	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Shutdown required for routine testing and maintenance work	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Requested
352	RQ191079	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP work	09/Oct/2024	09:00	09/Oct/2024	17:00		PLANNED	Requested
353	RQ191200	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line maintenance work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested
354	RQ191039	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	Distance relay firmware upgradation and relay testing	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested
355	RQ191333	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Shutdown required for routine testing and maintenance work	08/Oct/2024	10:00	08/Oct/2024	18:00		PLANNED	Requested
356	RQ192098	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Maintenance work related to winter preparedness	08/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested
357	RQ191251	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of Line Bay	07/Oct/2024	10:00	07/Oct/2024	18:00		PLANNED	Requested
358	RQ191323	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	SHUTDOWN OF 400KV PANKI-FATEHPUR-1 LINE FOR BAY MAINTENANCE (LINE >X SHUTDOWN REQUIRED)	07/Oct/2024	10:00	07/Oct/2024	17:00		PLANNED	Requested
359	RQ191038	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	Distance relay firmware upgradation and relay testing	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested
360	RQ190716	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	AMP of Line bay equipment	05/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Requested
361	RQ191066	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	AMP of Line equipments and Line maintenance	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested
362	RQ191294	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLA-SOHAWAL (PG) CKT-2	POWERGRID	D	Insulator cleaning by Ballia TLM	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested
363	RQ191300	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For replacement of insulators at Loc 225	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
364	RQ191293	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLA-SOHAWAL (PG) CKT-1	POWERGRID	D	Insulator cleaning by Ballia TLM	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
365	RQ190714	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP of Line bay equipment	03/Oct/2024	10:00	03/Oct/2024	18:00		PLANNED	Requested
366	RQ191078	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Isolator retrofitment of Hapem make 405-89B Isolator at Kanpur under ADD CAP scheme	03/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Requested
367	RQ191073	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	Amp of line bay equipment at Kanpur and at NTPC Auraiya end	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Requested

368	RQ191065	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	AMP of Line equipments and line maintenance work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested	
369	RQ191986	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)	POWERGRID	D	For General Maintenance as per PMS.	03/Oct/2024	08:00	03/Oct/2024	17:30		PLANNED	Requested	
370	RQ191299	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For replacement of damage polymer at Loc 195, 199 & 231	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
371	RQ190713	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment	01/Oct/2024	10:00	01/Oct/2024	18:00		PLANNED	Requested	
372	RQ191072	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Amp of line bay equipment at Kanpur and at NTPC Auraiya end	01/Oct/2024	09:00	01/Oct/2024	17:00		PLANNED	Requested	
373	RQ191064	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	AMP of Line equipments and line maintenance work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
374	RQ191729	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	Non Auto mode of 400kV Sikar Bassi Ckt-1 & 2 for tower tightening & for fixing missing member.	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Requested	
375	RQ191728	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	Non Auto mode of 400kV Sikar Bassi Ckt-1 & 2 for tower tightening & for fixing missing member.	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Requested	
376	RQ190847	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	AMP Works	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Requested	
377	RQ191794	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Oct/2024	08:00	29/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
378	RQ190865	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) CKT-4	POWERGRID	D	For settings modification in relay and CSD fine tuning	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
379	RQ190787	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	29/Oct/2024	08:00	29/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
380	RQ190950	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	AMP Works by Bhiwadi & For Relay Testing and CoE Audit Compliance by Kotputli	28/Oct/2024	09:00	28/Oct/2024	18:30	For Relay Testing and CoE Audit Compliance	PLANNED	Requested	
381	RQ191792	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	28/Oct/2024	08:00	28/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
382	RQ191793	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AR IN NON AUTO MODE REQUIRED.	28/Oct/2024	08:00	28/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
383	RQ190864	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	POWERGRID	D	For settings modification in relay and CSD fine tuning	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Requested	
384	RQ190904	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	POWERGRID	D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	27/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Requested	
385	RQ191772	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AMP work	27/Oct/2024	10:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
386	RQ191773	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	AR IN NON-AUTO MODE DURING SD OF 400KV JALANDHAR-CHAMERA LINE-1 FOR TLM WORKS	27/Oct/2024	10:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
387	RQ190863	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	POWERGRID	D	For settings modification in relay and CSD fine tuning	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Requested	
388	RQ191771	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	AMP work	26/Oct/2024	10:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
389	RQ190971	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	26/Oct/2024	08:00	27/Oct/2024	18:00	Non auto for 400 KV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested	
390	RQ191790	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Oct/2024	08:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
391	RQ191791	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AR IN NON AUTO MODE REQUIRED.	26/Oct/2024	08:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
392	RQ190862	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	POWERGRID	D	For settings modification in relay and CSD fine tuning	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
393	RQ191769	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP work	25/Oct/2024	10:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
394	RQ191770	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR IN NON-AUTO MODE DURING SD OF 400KV JALANDHAR-MOGA LINE-1 FOR TLM WORKS	25/Oct/2024	10:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
395	RQ191217	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Rectification of S/D nature defects of the line	25/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
396	RQ191215	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID	D	Rectification of S/D nature defects of the line	25/Oct/2024	09:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
397	RQ191218	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR IN Non auto mode for safety purpose.	25/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	

398	RQ190932	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification works	25/Oct/2024	09:00	25/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
399	RQ190871	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	Attending shutdown nature defects	25/Oct/2024	06:00	26/Oct/2024	18:00		PLANNED	Requested	
400	RQ190994	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectification of shut down nature defects	24/Oct/2024	17:00	24/Oct/2024	23:00	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested	
401	RQ191213	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Oct/2024	09:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
402	RQ190772	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AMP WORKS and Rectification of S/D related defects.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
403	RQ190773	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
404	RQ190799	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	AR Non auto mode required during shutdown of 400KV Nalagarh-Patiala-2 for safety purpose.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
405	RQ190846	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Jumper modification works	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Requested	
406	RQ190931	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shut down nature defects rectification works	24/Oct/2024	09:00	24/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
407	RQ191787	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
408	RQ191788	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
409	RQ191789	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
410	RQ190776	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Safety purpose for movement of Hydra/ICB for Earth cutting work between Loc 63-64	24/Oct/2024	08:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
411	RQ190958	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For attending S/D nature defects (This line is to be done as defects free model transmission line under third phase model lines)	24/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
412	RQ190970	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	AMP OF LINE EQUIPMENTS at Jaipur & Additional glass disc insertion by KOTA: LOA given	24/Oct/2024	08:00	25/Oct/2024	18:00	Non auto for 400 KV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested	
413	RQ190885	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown Nature defect rectification	24/Oct/2024	07:00	24/Oct/2024	19:00		PLANNED	Requested	
414	RQ191214	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
415	RQ190930	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2		D	Shut down nature defects rectification works	23/Oct/2024	09:00	23/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
416	RQ190964	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARI(RS) (PG) CKT-2		D	FOR DTPC COMMISSIONING WORK	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
417	RQ190870	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	Attending shutdown nature defects	23/Oct/2024	06:00	24/Oct/2024	18:00		PLANNED	Requested	
418	RQ190993	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Rectification of shut down nature defects	22/Oct/2024	17:00	22/Oct/2024	23:00	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested	
419	RQ190905	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	22/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Requested	
420	RQ191216	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
421	RQ190920	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	AMP OF NON-SWITCHABLE LINE REACTOR AND LINE EQUIPMENT BY KOTA & DEFECT RECTIFICATION WORK IN TRANSMISSION LINE by Aimer	22/Oct/2024	09:00	22/Oct/2024	18:00	AMP OF NON-SWITCHABLE LINE REACTOR AND LINE EQUIPMENT	PLANNED	Requested	
422	RQ191796	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damage)	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
423	RQ190929	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1		D	Shut down nature defects rectification works	22/Oct/2024	09:00	22/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
424	RQ191219	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	21/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
425	RQ191220	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	AR in Non auto mode for safety purpose.	21/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
426	RQ190770	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
427	RQ190771	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	

428	RQ190798	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	AR Non auto mode required during shutdown of 400KV Nalagarh-Patiala-1 for safety purpose.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
429	RQ191795	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	21/Oct/2024	09:00	21/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
430	RQ190957	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For attending S/D nature defects (This line is to be done as defects free model transmission line under third phase model lines)	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested
431	RQ190984	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	stringing of 765 kv D/C Khethri Narela transmission line	20/Oct/2024	06:00	25/Oct/2024	21:00	stringing work	PLANNED	Requested
432	RQ190983	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	stringing of 765 kv D/C Khethri Narela transmission line	20/Oct/2024	06:00	25/Oct/2024	21:00	stringing work	PLANNED	Requested
433	RQ190992	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects	19/Oct/2024	17:00	19/Oct/2024	23:00	400 KV Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
434	RQ191804	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Oct/2024	10:00	19/Oct/2024	15:00	Kindly approve.	PLANNED	Requested
435	RQ190796	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	19/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
436	RQ190797	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	19/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
437	RQ191784	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	19/Oct/2024	08:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
438	RQ191785	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	19/Oct/2024	08:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
439	RQ190916	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	FIXATION OF PILOT INSULATOR AND OTHER SHUT DOWN NATURE DEFECT RECTRIFICATION WORK	19/Oct/2024	08:00	19/Oct/2024	18:00	400 KV DADRI - BALLABHGARH IN NON AUTO	PLANNED	Requested
440	RQ190899	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	FOR AMP WORKS & For rectification works in Transmission lines	18/Oct/2024	15:00	19/Oct/2024	23:59	Only LILO ie 40KM is POWERGRID portion and balance 5 KM is maintained by ADANI.	PLANNED	Requested
441	RQ190794	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	18/Oct/2024	09:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
442	RQ190795	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	18/Oct/2024	09:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
443	RQ190786	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	18/Oct/2024	08:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
444	RQ190917	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	FIXATION OF PILOT INSULATOR AND OTHER SHUT DOWN NATURE DEFECT RECTRIFICATION WORK	18/Oct/2024	08:00	18/Oct/2024	18:00	400 KV DADRI - BALLABHGARH IN NON AUTO	PLANNED	Requested
445	RQ190884	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown Nature defect rectification	18/Oct/2024	07:00	18/Oct/2024	19:00		PLANNED	Requested
446	RQ190991	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects	17/Oct/2024	17:00	17/Oct/2024	23:00	400 KV Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
447	RQ190792	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	17/Oct/2024	09:30	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
448	RQ190793	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	17/Oct/2024	09:30	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
449	RQ190828	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	To attend SD nature defects	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested
450	RQ191782	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
451	RQ191783	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
452	RQ190775	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for movement of Hydra/CB for Earth cutting work between Loc 60-61 & 63-64.	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
453	RQ190922	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	17/Oct/2024	08:00	17/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested
454	RQ190963	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	FOR DTPC COMMISSIONING WORK	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested
455	RQ190898	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	FOR AMP WORKS & For rectification works in Transmission lines	16/Oct/2024	15:00	17/Oct/2024	23:59	Only LILO ie 40KM is POWERGRID portion and balance 5 KM is maintained by ADANI.	PLANNED	Requested
456	RQ190790	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	16/Oct/2024	09:30	16/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
457	RQ190791	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	16/Oct/2024	09:30	16/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
458	RQ190785	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Oct/2024	08:00	16/Oct/2024	18:00	Kindly approve.	PLANNED	Requested

459	RQ190968	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	NHAI DIVERSION WORK By KOTA	16/Oct/2024	08:00	30/Oct/2024	18:00	Non auto for 400 KV RAPP-C Chittorgarh, MOST URGENT	PLANNED	Requested	
460	RQ190872	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Stringing of 765 kv D/C Khetri-Narela TL	16/Oct/2024	07:00	18/Oct/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested	
461	RQ190883	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Shutdown Nature defect rectification	16/Oct/2024	07:00	16/Oct/2024	19:00		PLANNED	Requested	
462	RQ190781	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXXI)-WAGOORA(PG) (NRSS XXXI) CKT-2	D	AMP OF LINE EQUIPMENTS	15/Oct/2024	09:00	15/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
463	RQ190919	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	D	AMP OF LINE EQUIPMENT AND COE OBSERVATION	15/Oct/2024	09:00	15/Oct/2024	18:00	AMP OF LINE EQUIPMENT AND COE OBSERVATION	PLANNED	Requested	
464	RQ190946	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	15/Oct/2024	08:00	15/Oct/2024	18:00	Non Auto for 400 KV RAPP-Kankrol. CKT	PLANNED	Requested	
465	RQ190836	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
466	RQ190921	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	15/Oct/2024	08:00	15/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested	
467	RQ190949	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	15/Oct/2024	04:00	15/Oct/2024	14:00	NRLDC & DTL requested to manage the load of other feeders/ICT at Jhatikra substation within operating limits	PLANNED	Requested	
468	RQ190943	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
469	RQ190947	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Non auto mode line for Non shutdown nature defect liquidation work	14/Oct/2024	09:00	19/Oct/2024	18:00	Non-auto for non shutdown nature defects rectification works.	PLANNED	Requested	
470	RQ190948	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Non auto mode line for Non shutdown nature defect liquidation work	14/Oct/2024	09:00	19/Oct/2024	18:00	Non-auto for non shutdown nature defects rectification works.	PLANNED	Requested	
471	RQ191780	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
472	RQ191781	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	AR IN NON AUTO MODE REQUIRED.	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
473	RQ190784	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
474	RQ190977	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	For OPGW rectification/replacement works on spans having losses	14/Oct/2024	08:00	23/Oct/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Requested	
475	RQ190835	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
476	RQ190882	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Shutdown Nature defect rectification	14/Oct/2024	07:00	14/Oct/2024	19:00		PLANNED	Requested	
477	RQ190942	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	13/Oct/2024	09:00	13/Oct/2024	18:00		PLANNED	Requested	
478	RQ190941	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	12/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Requested	
479	RQ190940	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	11/Oct/2024	09:00	11/Oct/2024	18:00		PLANNED	Requested	
480	RQ191778	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
481	RQ191779	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	AR IN NON AUTO MODE REQUIRED.	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
482	RQ191221	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	D	Rectification of S/D nature defects of the line	10/Oct/2024	09:00	10/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	

483	RQ190939	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUS will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	10/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Requested
484	RQ191766	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	For AMP work and Relay teting	10/Oct/2024	09:00	10/Oct/2024	17:00	Kindly approve.	PLANNED	Requested
485	RQ191768	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	AMP work	10/Oct/2024	08:00	10/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
486	RQ190973	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	10/Oct/2024	08:00	10/Oct/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested
487	RQ190834	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested
488	RQ190938	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Requested
489	RQ190833	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested
490	RQ190924	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	09/Oct/2024	08:00	09/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested
491	RQ190875	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	09/Oct/2024	07:00	12/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
492	RQ190876	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	09/Oct/2024	07:00	12/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
493	RQ191212	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGUJAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
494	RQ190937	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
495	RQ190832	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & insulator Cleaning work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested
496	RQ190923	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	08/Oct/2024	08:00	08/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Requested
497	RQ191808	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX) SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Reactor-2 & Line Equipments	07/Oct/2024	10:00	07/Oct/2024	16:00	Kindly approve.	PLANNED	Requested
498	RQ190841	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Equipment shifting and erection of Gnatry Tower	07/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested
499	RQ190936	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested
500	RQ191776	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	07/Oct/2024	08:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
501	RQ191777	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	07/Oct/2024	08:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
502	RQ190945	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	07/Oct/2024	08:00	09/Oct/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT	PLANNED	Requested
503	RQ190831	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & insulator Cleaning work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested
504	RQ190918	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	07/Oct/2024	08:00	07/Oct/2024	18:00	400 KV DADRI - MANDOLA CKT2 WILL BE IN NON AUTO MODE	PLANNED	Requested
505	RQ190878	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	07/Oct/2024	07:00	08/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
506	RQ190877	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	07/Oct/2024	07:00	08/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested
507	RQ191211	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Oct/2024	09:00	07/Oct/2024	18:00	Kindly approve.	PLANNED	Requested

508	RQ190935	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatkra Bamnoli ckt and 1500MVA ICT-1 by Jhatkra & Shutdown Nature defect rectification by Jhatkra	06/Oct/2024	09:00	06/Oct/2024	18:00		PLANNED	Requested
509	RQ191807	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Reactor-1 & Line Equipments	05/Oct/2024	10:00	05/Oct/2024	16:00	Kindly approve.	PLANNED	Requested
510	RQ191209	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Oct/2024	09:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
511	RQ190934	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatkra Bamnoli ckt and 1500MVA ICT-1 by Jhatkra & Shutdown Nature defect rectification by Jhatkra	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested
512	RQ190982	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW laying works from TN-480 of 400KV S/C Kotputli-Bhiwadi CKT-1 to Joint Box at crossing span of D/C Sikar-II - Aligarh Line (for creation of Repeater of Sikar-II-Aligarh OPGW link at Kotputli s/s)	05/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW laying works	PLANNED	Requested
513	RQ191803	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	S/D required for reinstallation of aviation globules after OPGW works	04/Oct/2024	10:00	05/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
514	RQ191210	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
515	RQ190933	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance by Kotputli & 400kV Busbar-2 Relay Retrofitment work by Bassi. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
516	RQ191774	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Oct/2024	08:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
517	RQ191775	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	04/Oct/2024	08:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
518	RQ190974	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested
519	RQ190975	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested
520	RQ190976	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested
521	RQ190830	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
522	RQ190972	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2		D	Defect rectification work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
523	RQ190908	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	AR relay work at Jodhpur end by Ajmer & For attending S/D nature defects by Kankroli	03/Oct/2024	09:00	04/Oct/2024	18:00	AR relay work at Jodhpur end	PLANNED	Requested
524	RQ190910	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		C	For differential reley retrofitment work	03/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
525	RQ191797	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 400 kV Hisar Line-2	03/Oct/2024	08:00	03/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
526	RQ190944	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	03/Oct/2024	08:00	05/Oct/2024	18:00	Non Auto of 400 KV Bhimmal-Kankroli CKT	PLANNED	Requested
527	RQ190829	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested
528	RQ191767	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	AMP work	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
529	RQ191818	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALLERKOTLA (PG) CKT-1		D	For Annual Maintenance works	01/Oct/2024	09:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
530	RQ190909	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		C	For differential reley retrofitment work	01/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Requested
531	RQ191007	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	08:00	25/Oct/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested

532	RQ191008	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	08:00	25/Oct/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested	
533	RQ191222	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Oct/2024	08:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
534	RQ191223	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Oct/2024	08:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
535	RQ190824	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	AMP OF NON SWITHABLE LINE REACTOR AT HISAR SS END	01/Oct/2024	08:00	01/Oct/2024	18:00	AMP OF LINE REACTOR & LINE BAY AT HISAR SS END	PLANNED	Requested	
536	RQ190848	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode only	PLANNED	Requested	
537	RQ190849	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode only	PLANNED	Requested	
538	RQ190969	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Oct/2024	08:00	15/Oct/2024	18:00	Non auto for 400 kv RAPPCC-kankroli, MOST URGENT	PLANNED	Requested	
539	RQ190980	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kv Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II-Allgarh OPGW link, at Kotputli s/s)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
540	RQ190981	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kv Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II-Allgarh OPGW link, at Kotputli s/s)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
541	RQ191802	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AR IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
542	RQ191613	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Requested	
543	RQ191606	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the pre- winter maintenance.	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
544	RQ191605	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out the pre- winter maintenance.	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested	
545	RQ191576	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
546	RQ191575	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
547	RQ191578	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
548	RQ191577	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
549	RQ191593	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHAWALI(HV) (HV) CKT-1	HVPNL	D	For General maintenance of Line such as tightening the nut & bolts of jumpers and tree trimming under the line.	11/Oct/2024	09:00	11/Oct/2024	17:00		PLANNED	Requested	
550	RQ191589	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For General maintenance of Line such as tightening the nut & bolts of jumpers and tree trimming under the line.	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Requested	
551	RQ191612	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested	
552	RQ191968	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly mtc	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
553	RQ191967	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly mtc	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
554	RQ191923	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly mtc	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
555	RQ191346	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	29/Oct/2024	08:00	29/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Requested	
556	RQ191345	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	28/Oct/2024	08:00	28/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Requested	
557	RQ191656	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	26/Oct/2024	08:00	26/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Requested	
558	RQ191655	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	25/Oct/2024	08:00	25/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Requested	

559	RQ191340	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	24/Oct/2024	08:00	24/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Requested	
560	RQ191339	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	23/Oct/2024	08:00	23/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Requested	
561	RQ191327	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	22/Oct/2024	08:00	22/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Requested	
562	RQ191326	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	21/Oct/2024	08:00	21/Nov/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Requested	
563	RQ191322	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	19/Oct/2024	08:00	19/Nov/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Requested	
564	RQ191321	OCC_223	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	18/Oct/2024	08:00	18/Nov/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Requested	
565	RQ192014	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	08/Oct/2024	12:00	08/Oct/2024	15:00		PLANNED	Requested	
566	RQ192013	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	07/Oct/2024	12:00	07/Oct/2024	15:00		PLANNED	Requested	
567	RQ191675	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	28/Oct/2024	14:00	28/Oct/2024	20:00		PLANNED	Requested	
568	RQ191712	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	27/Oct/2024	14:00	27/Oct/2024	20:00		PLANNED	Requested	
569	RQ191695	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
570	RQ191694	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	24/Oct/2024	14:00	25/Oct/2024	20:00		PLANNED	Requested	
571	RQ192027	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	400 KV JODHPUR-KANKANI (RS) CKT-2 shall remain OFF due to shutdown of 400KV Main Bus-A at 400KV Jodhpur as 400 KV Main CB is out of circuit.	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
572	RQ191678	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
573	RQ192024	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
574	RQ192006	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/Oct/2024	18:00	22/Oct/2024	23:00		PLANNED	Requested	
575	RQ191679	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
576	RQ192007	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work. at both end alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
577	RQ192010	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
578	RQ191699	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
579	RQ192005	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
580	RQ191697	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
581	RQ191684	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
582	RQ191711	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	14/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Requested	
583	RQ191713	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.02.2024.	14/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Requested	
584	RQ191696	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
585	RQ192011	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
586	RQ192009	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work. alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
587	RQ191683	OCC_223	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	

588	RQ191674	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	04/Oct/2024	15:00	10/Oct/2024	22:00		PLANNED	Requested	
589	RQ191698	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	04/Oct/2024	15:00	10/Oct/2024	22:00		PLANNED	Requested	
590	RQ191718	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
591	RQ191717	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
592	RQ191680	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
593	RQ191681	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
594	RQ190672	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	In this shut down period tree trimming work will be completed of above >X location of line	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Requested	
595	RQ190769	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-2	UPPTCL	D	construction of 765 kv S/C (Quad) mainpuri- Bara	26/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Requested	
596	RQ190768	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-1	UPPTCL	D	construction of 765 kv S/C (Quad) mainpuri- Bara	26/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Requested	
597	RQ191621	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	24/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Requested	
598	RQ190648	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDORA-I (UP) CKT-2	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING OF LINE BAY	23/Oct/2024	09:00	23/Oct/2024	16:00		PLANNED	Requested	
599	RQ191347	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	preventive maintenance	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
600	RQ191435	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
601	RQ190740	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
602	RQ190654	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	22/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Requested	
603	RQ190647	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDORA-I (UP) CKT-1	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING OF LINE BAY	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
604	RQ190601	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	interpanel wiring between reactor relay panel and line relay panel along >X with DTPC connections of 50MVar azm-sarnath line	21/Oct/2024	09:00	23/Oct/2024	17:00		PLANNED	Requested	
605	RQ191344	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	preventive maintenance	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
606	RQ190739	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
607	RQ191434	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
608	RQ190652	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-2	UPPTCL	D	SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF LINE BAY	17/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Requested	
609	RQ190669	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK.	16/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Requested	
610	RQ190653	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	15/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Requested	
611	RQ190651	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-1	UPPTCL	D	400 KV BANDA REWA ROAD LINE BAY MAINTENANCE AND TESTING OF RELAY .	15/Oct/2024	09:00	16/Oct/2024	16:00		PLANNED	Requested	
612	RQ190664	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <->&-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	15/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Requested	
613	RQ191314	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <->&-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	15/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Requested	
614	RQ190602	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Interpanel wiring between reactor relay panel and line relay panel along >X with DTPC connections of 50MVar azm-mau line reac	14/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Requested	
615	RQ191433	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDJAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	14/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
616	RQ190742	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDJAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	14/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
617	RQ191526	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	* For annual maintenance and testing work.	13/Oct/2024	10:00	13/Oct/2024	15:00		PLANNED	Requested	
618	RQ191335	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	10/Oct/2024	10:00	10/Oct/2024	16:00		PLANNED	Requested	
619	RQ190767	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	construction of 765 kv S/C (Quad) mainpuri- Bara	10/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Requested	

620	RQ190766	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	construction of 765 kv S/C (Quad) mainpuri- Bara	10/Oct/2024	09:00	10/Oct/2024	18:00			PLANNED	Requested
621	RQ191313	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower <->&-> Cleaning of insulator	10/Oct/2024	08:00	10/Oct/2024	18:00			PLANNED	Requested
622	RQ191315	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing the kite <->&-> Kite->X thread, Bird nest from lines.	09/Oct/2024	08:00	09/Oct/2024	18:00			PLANNED	Requested
623	RQ191336	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	08/Oct/2024	10:00	08/Oct/2024	16:00			PLANNED	Requested
624	RQ191488	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Construction of 765 kv Mainpuri Bara	08/Oct/2024	09:00	09/Oct/2024	18:00			PLANNED	Requested
625	RQ191325	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Shutdown required for routine testing and maintenance work	07/Oct/2024	10:00	07/Oct/2024	18:00			PLANNED	Requested
626	RQ190645	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	S/D OF 400KV FATEHBAD-MATHURA CKT2 LINE for Replacement of Defective->X Polymer	07/Oct/2024	10:00	09/Oct/2024	18:00			PLANNED	Requested
627	RQ190752	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For preventive maintenance and testing of line along with other associated work	07/Oct/2024	08:00	07/Oct/2024	17:00			PLANNED	Requested
628	RQ190743	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	07/Oct/2024	08:00	09/Oct/2024	18:00			PLANNED	Requested
629	RQ191431	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	07/Oct/2024	08:00	09/Oct/2024	18:00			PLANNED	Requested
630	RQ191324	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Shutdown required for routine testing and maintenance work	06/Oct/2024	10:00	06/Oct/2024	18:00			PLANNED	Requested
631	RQ191317	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing the kite <->&-> Kite->X thread, Bird nest from lines.	06/Oct/2024	08:00	08/Oct/2024	18:00			PLANNED	Requested
632	RQ190751	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For preventive maintenance and testing as well as other associated works	05/Oct/2024	08:00	05/Oct/2024	17:00			PLANNED	Requested
633	RQ191906	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	FOR INSTALLATION AND COMMISSIONING OF SECURE ENERGY METER AGAINST SAMAST SCHEME AT 400 KV REWA ROAD END	04/Oct/2024	10:00	04/Oct/2024	19:00			PLANNED	Requested
634	RQ191319	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	shut down is being applied for jumper tightening,looping chopping of->X trees,removing bird nest and other m<->&->r work	04/Oct/2024	09:00	05/Oct/2024	17:00			PLANNED	Requested
635	RQ191619	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	03/Oct/2024	09:00	05/Oct/2024	18:00			PLANNED	Requested
636	RQ191316	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower <->&-> Cleaning of insulator	03/Oct/2024	08:00	05/Oct/2024	18:00			PLANNED	Requested
637	RQ190668	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK.	02/Oct/2024	09:00	15/Oct/2024	18:00			PLANNED	Requested
638	RQ191274	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	400 KV MUZAFFAR NAFGAR ATOUR LINE SHIFTING AT HIGHWAY	01/Oct/2024	08:00	11/Oct/2024	12:00			PLANNED	Requested
639	RQ191341	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Diversion work of 400 kv muzaffarnagar- Atnur and 400 kv muzaffarnagar- Roorkee D/C line infriging to NH- 709 AD	01/Oct/2024	07:00	11/Oct/2024	18:00			PLANNED	Requested
640	RQ192001	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	25/Oct/2024	09:00	25/Oct/2024	16:00			PLANNED	Requested
641	RQ192017	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta Testing of Line CVT	09/Oct/2024	16:00	09/Oct/2024	18:00			PLANNED	Requested
642	RQ192075	OCC_223	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1	HPPTCL	D	Periodical testing	24/Oct/2024	09:00	24/Oct/2024	18:00			PLANNED	Requested
643	RQ192070	OCC_223	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2	HPPTCL	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00			PLANNED	Requested
644	RQ192049	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of Line	24/Oct/2024	08:00	25/Oct/2024	18:00			PLANNED	Requested
645	RQ192000	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	23/Oct/2024	09:00	23/Oct/2024	16:00			PLANNED	Requested
646	RQ192016	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tan Delta Testing of Line CVT	10/Oct/2024	06:00	10/Oct/2024	08:00			PLANNED	Requested
647	RQ191993	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS.	09/Oct/2024	09:30	09/Oct/2024	17:30			PLANNED	Requested
648	RQ192015	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tan Delta Testing of Line CVT	09/Oct/2024	06:00	09/Oct/2024	08:00			PLANNED	Requested
649	RQ191992	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For General Maintenance as per PMS.	08/Oct/2024	09:30	08/Oct/2024	17:30			PLANNED	Requested
650	RQ191988	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS.	07/Oct/2024	09:30	07/Oct/2024	17:30			PLANNED	Requested

651	RQ191989	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS.	04/Oct/2024	08:00	04/Oct/2024	17:30		PLANNED	Requested	
652	RQ191987	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For General Maintenance as per PMS.	01/Oct/2024	08:00	01/Oct/2024	17:30		PLANNED	Requested	
653	RQ191540	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
654	RQ190656	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Oct/2024	10:00	16/Oct/2024	16:00		PLANNED	Requested	
655	RQ191307	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	C	Shutdown of 400 KV Jehta-PGCL CKT-2 for annual routine testing work	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Requested	
656	RQ192092	OCC_223	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconnection	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
657	RQ191320	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	C	Maintenance work will be done at tower of mentioned line during this >X shutdown period.	08/Oct/2024	10:00	08/Oct/2024	15:00		PLANNED	Requested	
658	RQ191898	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	For Shut down nature defects	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
659	RQ191883	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For Shut down nature defects	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
660	RQ191428	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Routine maintenance and relay testing, Jumper tightening by Line maintenance team.	03/Oct/2024	09:00	04/Oct/2024	17:00	No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Requested	
661	RQ191427	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Routine maintenance and relay testing, Jumper tightening by Line maintenance team.	01/Oct/2024	09:00	02/Oct/2024	17:00	No supply disturbance as 400 kv PGCL(Ballia)-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Requested	
662	RQ191106	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Rectification of shutdown nature defects in Line	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Requested	
663	RQ191904	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	For AMP work	17/Oct/2024	09:30	17/Oct/2024	17:30		PLANNED	Requested	
664	RQ191627	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	C	S/D required for Diversion work by NHAi for 400 kv D/C Kaithal- Patran Transmission Line crossing Delhi Katra Expressway at Km. 135+850 & 150+950	15/Oct/2024	09:00	30/Oct/2024	18:00	Under construction head, kindly approve	PLANNED	Requested	
665	RQ191626	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	C	S/D required for Diversion work by NHAi for 400 kv D/C Kaithal- Patran Transmission Line crossing Delhi Katra Expressway at Km. 135+850 & 150+950	15/Oct/2024	09:00	30/Oct/2024	18:00	Under construction head, kindly approve	PLANNED	Requested	
666	RQ191077	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Pre Deepawali Maintenance related work	14/Oct/2024	10:00	14/Oct/2024	14:00		PLANNED	Requested	
667	RQ191076	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Pre Deepawali Maintenance related work	11/Oct/2024	10:00	11/Oct/2024	14:00		PLANNED	Requested	
668	RQ191278	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	PLANNED S/D OF 400KV MORADABAD-KASHIPUR LINE. THIS S/D IS REQUIRED FOR >X TESTING OF PROTECTION	04/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
669	RQ191338	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	Diversion work of 400 kv muzaffarnagar- Ataur and 400 kv muzaffarnagar- Roorkee D/C line infringing to NH- 709 AD	01/Oct/2024	07:00	11/Oct/2024	18:00		PLANNED	Requested	
670	RQ192048	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shutdown defect rectification	09/Oct/2024	09:00	09/Oct/2024	18:00	"shutdown required along with associated bays. 404 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AT PG) (NRSS XXIX). 405 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)"	PLANNED	Requested	

671	RQ191752	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	Shutdown defect rectification	08/Oct/2024	09:00	08/Oct/2024	18:00	shutdown required along with associated bays. 401 MAIN BAY 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) AT PG (NRSS XXIX). 402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX)	PLANNED	Requested	
672	RQ191032	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)- UNCHAHAH(NTB) (PUTL) CKT-2	NRSS XXIX	D	AMP and relay testing	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested	
673	RQ191752	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	
674	RQ191753	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	
675	RQ191754	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested	
676	RQ191234	OCC_223	stuup_sd	BUS	400KV BUS 3 AT AGRA(UP)		C	Annual Preventive maintenance and routine testing work on 400KV Transfer >X bus at 400 kv S/s Agra	26/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Requested	
677	RQ190583	OCC_223	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)		D	Annual Preventive maintenance and routine testing work on 400KV Main >X Bus-2 at 400 kv S/s Agra	23/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Requested	
678	RQ191979	OCC_223	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)		C	For annual maintenance & Testing work	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
679	RQ190582	OCC_223	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)		D	Annual Preventive maintenance and routine testing work on 400KV Main >X Bus-1 at 400 kv S/s Agra	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Requested	
680	RQ191534	OCC_223	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)		C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Requested	
681	RQ190749	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)		C	Tightening of clamp & connectors	19/Oct/2024	10:00	19/Oct/2024	13:00		PLANNED	Requested	
682	RQ191439	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)		C	Tightening of clamp and connectors	19/Oct/2024	10:00	19/Oct/2024	13:00		PLANNED	Requested	
683	RQ190748	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)		C	Tightning of clamp & connectors	18/Oct/2024	10:00	18/Oct/2024	13:00		PLANNED	Requested	
684	RQ191438	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)		C	Tightening of clamp and connectors	18/Oct/2024	10:00	18/Oct/2024	13:00		PLANNED	Requested	
685	RQ192087	OCC_223	slidcup_sd	BUS	400KV BUS 1 AT ANPARA(UP)		D	Shut down required for OH of Bus isolator	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
686	RQ191647	OCC_223	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I AND 315MVA ICT-II	14/Oct/2024	10:00	27/Oct/2024	17:00		PLANNED	Requested	
687	RQ191533	OCC_223	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)		C	* For Upgradation of busbar protection panel work at 400 KV S/S Sarojini >X Nagar, Lucknow	14/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested	
688	RQ192083	OCC_223	slidcup_sd	BUS	400KV BUS 1 AT ANPARA(UP)		D	Tightness of clamps	08/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
689	RQ192082	OCC_223	slidcup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2		C	SF6GD Body Replacement	07/Oct/2024	09:00	14/Oct/2024	17:30		PLANNED	Requested	
690	RQ191521	OCC_223	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)		C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	05/Oct/2024	10:00	05/Oct/2024	16:00		PLANNED	Requested	
691	RQ191978	OCC_223	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)		C	For annual maintenance & Testing work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
692	RQ191646	OCC_223	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	SHUTDOWN OF 400KV A BUS FOR REPAIRING AND ALIGNMENT OF 315MVA ICT-I, >X BUS PANTOGRAPH ISOLATOR	03/Oct/2024	10:00	05/Oct/2024	17:00		PLANNED	Requested	
693	RQ190765	OCC_223	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)		D	For preventive maintenance of bus 1 and ict-II bus-2 pantograph maintenance	03/Oct/2024	08:00	03/Oct/2024	17:00		PLANNED	Requested	
694	RQ192088	OCC_223	slidcup_sd	BUS	400KV BUS 3 AT ANPARA(UP)		C	For Replacement of Breaker	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Requested	
695	RQ190764	OCC_223	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)		D	For preventive maintenance of bus 1 and ict-I bus-1 pantograph maintenance	01/Oct/2024	08:00	01/Oct/2024	17:00		PLANNED	Requested	
696	RQ191408	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG)-BUS 1		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	25/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Requested	

697	RQ191393	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	25/Oct/2024	09:00	29/Oct/2024	18:00			PLANNED	Requested
698	RQ191372	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Jumping and Bus Bar Testing for Bay Extension	21/Oct/2024	17:00	24/Oct/2024	23:00			PLANNED	Requested
699	RQ191409	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Oct/2024	15:00	26/Oct/2024	23:59			PLANNED	Requested
700	RQ191392	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	20/Oct/2024	09:00	24/Oct/2024	18:00			PLANNED	Requested
701	RQ191389	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 KV Bus-2)	18/Oct/2024	09:00	19/Oct/2024	20:00			PLANNED	Requested
702	RQ191371	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Jumping and Bus Bar Testing for Bay Extension	17/Oct/2024	17:00	20/Oct/2024	23:00			PLANNED	Requested
703	RQ191415	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	17/Oct/2024	09:00	18/Oct/2024	18:00			PLANNED	Requested
704	RQ191397	OCC_223	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	17/Oct/2024	06:00	18/Oct/2024	18:00			PLANNED	Requested
705	RQ191388	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 KV Bus-1)	16/Oct/2024	09:00	17/Oct/2024	20:00			PLANNED	Requested
706	RQ191410	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 KV Jackson line bays	15/Oct/2024	15:00	19/Oct/2024	23:59			PLANNED	Requested
707	RQ191396	OCC_223	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	15/Oct/2024	06:00	16/Oct/2024	18:00			PLANNED	Requested
708	RQ191414	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	14/Oct/2024	09:00	15/Oct/2024	18:00			PLANNED	Requested
709	RQ191370	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Jumping and Bus Bar Testing for Bay Extension	13/Oct/2024	17:00	16/Oct/2024	23:00			PLANNED	Requested
710	RQ191395	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	13/Oct/2024	06:00	14/Oct/2024	18:00			PLANNED	Requested
711	RQ191374	OCC_223	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	Bay Extension work in SS-104 Package	11/Oct/2024	15:00	13/Oct/2024	23:00			PLANNED	Requested
712	RQ191411	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 KV Jackson line bays	11/Oct/2024	15:00	14/Oct/2024	23:59			PLANNED	Requested
713	RQ191394	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	10/Oct/2024	06:00	11/Oct/2024	18:00			PLANNED	Requested
714	RQ191369	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Jumping and Bus Bar Testing for Bay Extension	09/Oct/2024	17:00	12/Oct/2024	23:00			PLANNED	Requested
715	RQ190692	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	For AMP work	09/Oct/2024	10:00	09/Oct/2024	18:00	Kindly approve.		PLANNED	Requested
716	RQ191384	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Oct/2024	09:00	10/Oct/2024	20:00			PLANNED	Requested
717	RQ191373	OCC_223	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	Bay Extension work in SS-104 Package	08/Oct/2024	15:00	10/Oct/2024	23:00			PLANNED	Requested
718	RQ190685	OCC_223	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Oct/2024	09:00	16/Oct/2024	18:00	Under construction activity.kindly approve.		PLANNED	Requested
719	RQ191383	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	07/Oct/2024	09:00	08/Oct/2024	20:00			PLANNED	Requested
720	RQ191349	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP Work of BUS.	07/Oct/2024	09:00	07/Oct/2024	18:00			PLANNED	Requested
721	RQ191351	OCC_223	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00			PLANNED	Requested
722	RQ191380	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)		D	For AMP work	06/Oct/2024	09:00	06/Oct/2024	18:00			PLANNED	Requested
723	RQ191401	OCC_223	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP work	06/Oct/2024	06:00	06/Oct/2024	18:00			PLANNED	Requested

724	RQ190684	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Oct/2024	09:00	05/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
725	RQ191400	OCC_223	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	AMP work	05/Oct/2024	06:00	05/Oct/2024	18:00		PLANNED	Requested
726	RQ191366	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	04/Oct/2024	09:00	04/Oct/2024	17:00		PLANNED	Requested
727	RQ191348	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)		D	AMP Work of BUS.	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
728	RQ191365	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Requested
729	RQ191356	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)		D	For Jumpering work with existing bus	03/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
730	RQ191399	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP work	03/Oct/2024	06:00	03/Oct/2024	18:00		PLANNED	Requested
731	RQ190683	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Oct/2024	09:00	02/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
732	RQ191350	OCC_223	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	01/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Requested
733	RQ190696	OCC_223	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 KV GIS Bus-2	01/Oct/2024	08:00	31/Oct/2024	18:00	Kindly approve for GIS Bus-2 at Moga.	PLANNED	Requested
734	RQ191398	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	AMP work	01/Oct/2024	06:00	01/Oct/2024	18:00		PLANNED	Requested
735	RQ190644	OCC_223	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	24/Oct/2024	10:00	24/Oct/2024	16:00		PLANNED	Requested
736	RQ190646	OCC_223	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	14/Oct/2024	10:00	14/Oct/2024	16:00		PLANNED	Requested
737	RQ191616	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	24/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Requested
738	RQ191831	OCC_223	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	For AMP works	23/Oct/2024	09:00	23/Oct/2024	18:00	kindly approve	PLANNED	Requested
739	RQ191830	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	For AMP works	22/Oct/2024	09:00	22/Oct/2024	18:00	kindly approve	PLANNED	Requested
740	RQ191615	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Bus bar retrofitment and AMP work	21/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested
741	RQ191642	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	15/Oct/2024	09:30	15/Oct/2024	18:00		PLANNED	Requested
742	RQ191641	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	14/Oct/2024	09:30	14/Oct/2024	18:00		PLANNED	Requested
743	RQ191614	OCC_223	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	Replacement work of polymer insulators (found faulty due to hotspot during thermoscanning).	10/Oct/2024	09:30	11/Oct/2024	17:30		PLANNED	Requested
744	RQ191583	OCC_223	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
745	RQ191608	OCC_223	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	To replace polymer insulator (found faulty due to hotspot during thermoscanning).	07/Oct/2024	09:30	08/Oct/2024	17:30		PLANNED	Requested
746	RQ191581	OCC_223	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested
747	RQ191566	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Testing, tightening & alignment of connected isolators	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested
748	RQ191563	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Testing, tightening & alignment of connected isolators	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
749	RQ192065	OCC_223	slcdrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested
750	RQ191553	OCC_223	slcdrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	24/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested
751	RQ191555	OCC_223	slcdrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested
752	RQ191554	OCC_223	slcdrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested
753	RQ191558	OCC_223	slcdrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested
754	RQ191549	OCC_223	slcdrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested
755	RQ191552	OCC_223	slcdrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	02/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested
756	RQ191981	OCC_223	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	For annual maintenance and testing works	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested
757	RQ191980	OCC_223	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	For annual maintenance and testing works	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested
758	RQ191523	OCC_223	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	Maintenance work will be done of mentioned Bus during this shutdown >X period.	06/Oct/2024	09:00	06/Oct/2024	16:00		PLANNED	Requested
759	RQ190640	OCC_223	slcdps_sd	BUS	400KV BUS 2 AT RAIPURA(PS)	PSSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	21/Oct/2024	09:00	22/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Requested
760	RQ190643	OCC_223	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Oct/2024	08:00	21/Oct/2024	17:00		PLANNED	Requested
761	RQ190639	OCC_223	slcdps_sd	BUS	400KV BUS 2 AT RAIPURA(PS)	PSSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	18/Oct/2024	09:00	18/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Requested
762	RQ190638	OCC_223	slcdps_sd	BUS	400KV BUS 1 AT RAIPURA(PS)	PSSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	14/Oct/2024	09:00	16/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Requested
763	RQ190642	OCC_223	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	14/Oct/2024	08:00	14/Oct/2024	17:00		PLANNED	Requested

764	RQ191551	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-2 & connecting isolators	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
765	RQ191550	OCC_223	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 & connecting isolators	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
766	RQ192103	OCC_223	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ICT-01 BUS 01 ISOLATOR REPLACEMENT	14/Oct/2024	08:00	17/Oct/2024	18:00	bus shutdown will be required	PLANNED	Requested	
767	RQ191636	OCC_223	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Jumper, clamp and connector tightness.	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Requested	
768	RQ191635	OCC_223	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Jumper, clamp and connector tightness.	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested	
769	RQ192019	OCC_223	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	08/Oct/2024	06:00	08/Oct/2024	12:00		PLANNED	Requested	
770	RQ192018	OCC_223	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	07/Oct/2024	06:00	07/Oct/2024	12:00		PLANNED	Requested	
771	RQ191445	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UJUN)	UPRVUNL	C	commissioning of low impedance bus bar protection relay	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
772	RQ191444	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UJUN)	UPRVUNL	C	commissioning of low impedance bus bar protection relay	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
773	RQ191868	OCC_223	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P5)	PTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Requested	
774	RQ191580	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	CSD RECOMMISSIONING WORK	26/Oct/2024	06:00	26/Oct/2024	18:00		PLANNED	Requested	
775	RQ191565	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
776	RQ191569	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	for CSD fine tuning	25/Oct/2024	06:00	25/Oct/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED IN AND SWITCHED OUT DURING FINE TUNING	PLANNED	Requested	
777	RQ191564	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
778	RQ191596	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new cable).	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
779	RQ191568	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP work	19/Oct/2024	06:00	19/Oct/2024	18:00		PLANNED	Requested	
780	RQ191582	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	For AMP work	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
781	RQ191598	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWERGRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new cable).	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
782	RQ191570	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP work	18/Oct/2024	06:00	18/Oct/2024	18:00		PLANNED	Requested	
783	RQ191562	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	D	FOR AMP WORK	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
784	RQ191609	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	For Finetuning of CSD of Bus Reactor.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
785	RQ191610	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	For Finetuning of CSD of Bus Reactor.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	

786	RQ191561	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
787	RQ191599	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	Oil leakage arresting work	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
788	RQ191607	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	regular amp work and prewarranty test	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
789	RQ191592	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	For AMP work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
790	RQ191591	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	CSD FINE TUNING AND AMP	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
791	RQ191597	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWERGRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	02/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Requested	
792	RQ191595	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
793	RQ191602	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
794	RQ191604	OCC_223	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	Dismantling of old 50 Mvar reactor and erection & commissioning of new 125 Mvar Reactor(Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from fondation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Commissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous basis. 9. New reactor shall be comissioned based on approved add-cap	01/Oct/2024	08:00	31/Oct/2024	18:00	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from fondation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Commissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous basis.	PLANNED	Requested	
795	RQ191970	OCC_223	bbmb_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
796	RQ191228	OCC_223	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTINE MAINTENANCE AND TESTING	24/Oct/2024	09:00	24/Oct/2024	16:00		PLANNED	Requested	
797	RQ191649	OCC_223	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical ->X (Connection of CT Bus-Bar Protection Core, Interconn	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Requested	
798	RQ190763	OCC_223	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	For preventive maintenance and routine testing along with other associated works	09/Oct/2024	08:00	09/Oct/2024	17:00		PLANNED	Requested	
799	RQ192095	OCC_223	slidcup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR 400KV BUS REACTOR HV SIDE	05/Oct/2024	13:30	05/Oct/2024	18:00		PLANNED	Requested	

800	RQ191516	OCC_223	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	routine maintenance and relay testing	05/Oct/2024	10:00	05/Oct/2024	17:00		PLANNED	Requested	
801	RQ190577	OCC_223	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
802	RQ191664	OCC_223	slcdrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
803	RQ191666	OCC_223	slcdrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
804	RQ191667	OCC_223	slcdrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
805	RQ191229	OCC_223	slcdcul_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(LUK)	PTCUL	D	Pre Deepawali Maintenance related work	12/Oct/2024	09:00	12/Oct/2024	14:00		PLANNED	Requested	
806	RQ192040	OCC_223	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPPL)	GPPL	C	CFT insulator replacement and AMP work	07/Oct/2024	08:00	09/Oct/2024	20:00	125MVar Bus reactor shutdown required along with Main and Tie Bay. 411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPPL) AND FUTURE AT 400 KV PRITHALA (GPPL);	PLANNED	Requested	
807	RQ190703	OCC_223	slcdcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AND FUTURE AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	30/Oct/2024	09:00	30/Oct/2024	17:00	Shutdown required of 411 bay only	PLANNED	Requested	
808	RQ191276	OCC_223	slcdcps_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 3 AT DHURI(PSTCL) AND 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) (PS) CKT-2	PSTCL	D	Maintenance of (410 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), Tightness and Cleaning of Wave Trap (410), LA (410)	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Requested	
809	RQ191277	OCC_223	slcdcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) (PS) CKT-2 AT DHURI(PSTCL)	PSTCL	D	Maintenance of (410 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), Tightness and Cleaning of Wave Trap (410), LA (410)	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Requested	
810	RQ190704	OCC_223	slcdcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 412 bay only	PLANNED	Requested	
811	RQ191275	OCC_223	slcdcps_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 3 AT DHURI(PSTCL) AND 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) (PS) CKT-2	PSTCL	D	Maintenance of (410 89B isolator, 411 89A isolator) & CT (410)	28/Oct/2024	09:00	28/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Requested	
812	RQ191273	OCC_223	slcdcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) (PS) CKT-2 AT DHURI(PSTCL)	PSTCL	D	Maintenance of (410 89B isolator, 411 89A isolator) & CT (410)	28/Oct/2024	09:00	28/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Requested	
813	RQ190712	OCC_223	slcdcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Requested	
814	RQ190705	OCC_223	slcdcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	24/Oct/2024	09:00	24/Oct/2024	17:00	Shutdown required of 409 bay only	PLANNED	Requested	
815	RQ190711	OCC_223	slcdcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	23/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Requested	
816	RQ190706	OCC_223	slcdcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AND FUTURE	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	23/Oct/2024	09:00	23/Oct/2024	17:00	Shutdown required of 408 bay only	PLANNED	Requested	
817	RQ190750	OCC_223	slcdcps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PSTCL)-MAKHU(PSTCL) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PSTCL)-MAKHU(PSTCL) (PS) CKT-1 AT 400 KV MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT, CB related with associated bay	23/Oct/2024	08:00	23/Oct/2024	17:00		PLANNED	Requested	
818	RQ191254	OCC_223	slcdcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(PSTCL)	PSTCL	D	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	22/Oct/2024	09:00	22/Oct/2024	17:00	Shutdown required of 407 & 408 bay only	PLANNED	Requested	

819	RQ191253	OCC_223	sldcps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS) (PSTCL) AND 400 KV TALWANDI SABOO(PGS)-DHURI(PS) (PS) CKT-1 AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	22/Oct/2024	09:00	22/Oct/2024	17:00	Shutdown required of 407 & 408 bay only	PLANNED	Requested	
820	RQ190702	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT,CB related with associated bay	22/Oct/2024	08:00	22/Oct/2024	17:00		PLANNED	Requested	
821	RQ191250	OCC_223	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PGS)-DHURI(PS) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) associated with 400 kv bhalwan talwandi sabo ckt no 1.	21/Oct/2024	09:00	21/Oct/2024	17:00	Shutdown required of 408 & 407 bay only	PLANNED	Requested	
822	RQ191249	OCC_223	sldcps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS) (PSTCL) AND 400 KV TALWANDI SABOO(PGS)-DHURI(PS) (PS) CKT-1 AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) associated with 400 kv bhalwan talwandi sabo ckt no 1.	21/Oct/2024	09:00	21/Oct/2024	17:00	Shutdown required of 408 & 407 bay only	PLANNED	Requested	
823	RQ190710	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Requested	
824	RQ190709	OCC_223	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	16/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Requested	
825	RQ191233	OCC_223	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of (404 89B isolator, 405 89A isolator) & CT (404) Tightness of terminal connectors and cleaning of Marshalling boxes	15/Oct/2024	09:00	15/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Requested	
826	RQ191232	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (404 89B isolator, 405 89A isolator) & CT (404) Tightness of terminal connectors and cleaning of Marshalling boxes	15/Oct/2024	09:00	15/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Requested	
827	RQ191231	OCC_223	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of (404 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), Tightness and Cleaning of Wave Trap (404), LA (404)	14/Oct/2024	09:00	14/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Requested	
828	RQ191230	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (404 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), Tightness and Cleaning of Wave Trap (404), LA (404)	14/Oct/2024	09:00	14/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Requested	
829	RQ191494	OCC_223	cpcc1_sd	BAY	425 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	C	For Line Jumper Connection	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
830	RQ190701	OCC_223	sldcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT,CB related with associated bay	11/Oct/2024	08:00	11/Oct/2024	17:00		PLANNED	Requested	
831	RQ191493	OCC_223	cpcc1_sd	BAY	422 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	C	For Line Jumper Connection	11/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested	
832	RQ190708	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PGS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	10/Oct/2024	10:00	10/Oct/2024	17:00		PLANNED	Requested	

833	RQ191492	OCC_223	cpcc1_sd	BAY	426 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	C	For Line Jumper Connection	09/Oct/2024	08:00	10/Oct/2024	18:00			PLANNED	Requested	
834	RQ190707	OCC_223	slcdps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	08/Oct/2024	10:00	08/Oct/2024	17:00			PLANNED	Requested	
835	RQ191207	OCC_223	slcdps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (401 89B Isolator, 402 89A Isolator) & Tightness of clamps of CT (401)	08/Oct/2024	09:00	08/Oct/2024	17:00	Shutdown required of 401 & 402bay only		PLANNED	Requested	
836	RQ191208	OCC_223	slcdps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Maintenance of (401 89B Isolator, 402 89A Isolator) & Tightness of clamps of CT (401)	08/Oct/2024	09:00	08/Oct/2024	17:00	Shutdown required of 401 & 402bay only		PLANNED	Requested	
837	RQ191107	OCC_223	slcdps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (401 89L Isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(401), Tightness and Cleaning of Wave Trap (401), For LA (401)	07/Oct/2024	09:00	07/Oct/2024	17:00	Shutdown required of 401, 402 bay only		PLANNED	Requested	
838	RQ191108	OCC_223	slcdps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Maintenance of (401 89L Isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(401), Tightness and Cleaning of Wave Trap (401), For LA (401)	07/Oct/2024	09:00	07/Oct/2024	17:00	Shutdown required of 401, 402 bay only		PLANNED	Requested	
839	RQ191491	OCC_223	cpcc1_sd	BAY	423 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	C	For Line Jumper Connection	07/Oct/2024	08:00	08/Oct/2024	18:00			PLANNED	Requested	
840	RQ190699	OCC_223	slcdps_sd	BAY	409 MAIN BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay	04/Oct/2024	08:00	04/Oct/2024	17:00			PLANNED	Requested	
841	RQ191975	OCC_223	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half yearly mtc	30/Oct/2024	08:00	30/Oct/2024	18:00			PLANNED	Requested	
842	RQ191544	OCC_223	cpcc3_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGRID	D	Bay AMP works-420-Tie bay of 400kV Kanpur-Auraiya-2 at NTPC Auraiya	28/Oct/2024	09:00	28/Oct/2024	17:00			PLANNED	Requested	
843	RQ191974	OCC_223	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	28/Oct/2024	08:00	28/Oct/2024	18:00			PLANNED	Requested	
844	RQ191543	OCC_223	cpcc3_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	D	Bay AMP works-419-Main bay of 400kV Kanpur-Auraiya-2 at NTPC Auraiya	26/Oct/2024	09:00	26/Oct/2024	17:00			PLANNED	Requested	
845	RQ191903	OCC_223	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	26/Oct/2024	08:00	31/Oct/2024	18:00			PLANNED	Requested	
846	RQ191542	OCC_223	cpcc3_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	D	Bay AMP works-418-Main bay of 400kV Kanpur-Auraiya-1 at NTPC Auraiya	25/Oct/2024	09:00	25/Oct/2024	17:00			PLANNED	Requested	
847	RQ191469	OCC_223	cpcc1_sd	BAY	406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	25/Oct/2024	08:00	31/Oct/2024	18:00			PLANNED	Requested	

848	RQ191538	OCC_223	cpcc3_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGRID	D	Bay AMP works-417-Tie bay of 400kV Kanpur-Auraiya-1 at NTPC Auraiya	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Requested	
849	RQ191899	OCC_223	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	22/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Requested	
850	RQ191532	OCC_223	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling works of CGL make CB. Both lines shall remain charged from their respective main bays and there will be no outage.	21/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
851	RQ191468	OCC_223	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	19/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
852	RQ191827	OCC_223	cpcc3_sd	BAY	403 MAIN BAY - 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP work	17/Oct/2024	10:00	17/Oct/2024	18:00		PLANNED	Requested	
853	RQ191659	OCC_223	stuup_sd	BAY	410 MAIN BAY - 400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1 AT AGRA(PG)	POWERGRID	C	* Annual Preventive maintenance and routine testing work on 400kV PGCIL >X bay at 400 kv S/s Agra	17/Oct/2024	09:00	17/Oct/2024	17:00		PLANNED	Requested	
854	RQ191546	OCC_223	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	For Circuit Breaker retrofitment work	17/Oct/2024	09:00	27/Oct/2024	18:00		PLANNED	Requested	
855	RQ191658	OCC_223	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWERGRID	C	* Annual Preventive maintenance and routine testing work on 400kV >X Fatehabad bay at 400 kv S/s Agra	16/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Requested	
856	RQ191337	OCC_223	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	For CB Pole Overhauling	15/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
857	RQ191648	OCC_223	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 AT LUCKNOW(UP)	POWERGRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
858	RQ191660	OCC_223	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 AT AGRA(UP)	POWERGRID	C	* Annual Preventive maintenance and routine testing work on 400kV >X fatehabad ckt-2 bay at 400 kv S/s Agra	15/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Requested	
859	RQ191905	OCC_223	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	FOR CB Retrofitment Work	15/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
860	RQ191541	OCC_223	stuup_sd	BAY	404 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AT 400 KV LUCKNOW(UP)	POWERGRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical (>X) Connection of CT Bus-Bar Protection Core, Intercon	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Requested	
861	RQ191497	OCC_223	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB OVERHAULING	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
862	RQ191467	OCC_223	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
863	RQ191545	OCC_223	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker retrofitment work	08/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
864	RQ191496	OCC_223	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	CB OVERHAULING	08/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
865	RQ191559	OCC_223	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	Retrofitment work of CB	08/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	

866	RQ191328	OCC_223	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling	07/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Requested	
867	RQ191527	OCC_223	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	07/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
868	RQ191466	OCC_223	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested	
869	RQ190715	OCC_223	stuup_sd	BAY	422 MAIN BAY - 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 (POWERGRID)	POWERGRID	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB -X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	04/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Requested	
870	RQ191495	OCC_223	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	CB OVERHAULING	04/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
871	RQ191896	OCC_223	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	REPLACEMENT OF 04 NO.S BAY CT UNDER ADD CAP 2019-24	03/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
872	RQ191525	OCC_223	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker from Bay-424, dismantling of Bay-CT, opening of jumper connection of 424-89A and connection of Tie-bay(425) jack bus to 424-89 isolator through pilot insulator	03/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Requested	
873	RQ191465	OCC_223	cpcc1_sd	BAY	405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Requested	
874	RQ191547	OCC_223	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	Retrofitment work of CB	01/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
875	RQ191745	OCC_223	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	.CB pending Amp(TIMING,CRM,DCRM ,DEW POINT,COIL CURRENT) work to be carried out	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
876	RQ191744	OCC_223	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	.CB pending Amp(DCRM DEW POINT,COIL CURRENT) work to be carried out	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Requested	
877	RQ192031	OCC_223	slcdcrs_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
878	RQ192047	OCC_223	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
879	RQ192033	OCC_223	slcdcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
880	RQ192046	OCC_223	slcdcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
881	RQ192032	OCC_223	slcdcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
882	RQ192029	OCC_223	slcdcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
883	RQ192034	OCC_223	slcdcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	

884	RQ192035	OCC_223	slcdcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
885	RQ192030	OCC_223	slcdcrs_sd	BAY	410 MAIN BAY - 400KV AKAL-JODHPUR (RS) CKT-1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
886	RQ192080	OCC_223	slcdchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
887	RQ192081	OCC_223	slcdchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Requested	
888	RQ192077	OCC_223	slcdchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
889	RQ192078	OCC_223	slcdchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
890	RQ192058	OCC_223	slcdchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
891	RQ192061	OCC_223	slcdchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
892	RQ192060	OCC_223	slcdchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
893	RQ192059	OCC_223	slcdchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
894	RQ191973	OCC_223	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half yearly mtc	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
895	RQ191976	OCC_223	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
896	RQ191999	OCC_223	bbmb_sd	BAY	405 MAIN BAY - 400KV BHIWANI(BB)-RAJPURAI(PS) (BB) CKT-1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
897	RQ191653	OCC_223	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	* Shutdown of 400 kv Bus Coupler for annual routine testing work	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Requested	

898	RQ191654	OCC_223	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	C	* Annual Preventive maintenance and routine testing work on 400KV bus >X coupler bay at 400 kv 5/s Agra	18/Oct/2024	09:00	18/Oct/2024	17:00		PLANNED	Requested	
899	RQ192026	OCC_223	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-2 AT (UP)	UPPTCL	C	For annual maintenance and testing works	17/Oct/2024	09:00	17/Oct/2024	15:00		PLANNED	Requested	
900	RQ192091	OCC_223	slcup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	C	PM work and replacement of electromechanical relay	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
901	RQ192025	OCC_223	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	16/Oct/2024	09:00	16/Oct/2024	15:00		PLANNED	Requested	
902	RQ192023	OCC_223	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	15/Oct/2024	09:00	15/Oct/2024	15:00		PLANNED	Requested	
903	RQ191657	OCC_223	stuup_sd	BAY	401 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AND SELECT AT AGRA(UP)	UPPTCL	C	* Annual Preventive maintenance and routine testing work on 400KV Unnao >X bay at 400 kv 5/s Agra	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Requested	
904	RQ191661	OCC_223	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical (>X Connection of CT Bus-Bar Protection Core, Intercon	14/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested	
905	RQ192079	OCC_223	slcup_sd	BAY	405 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance and testing works	10/Oct/2024	09:00	10/Oct/2024	15:00		PLANNED	Requested	
906	RQ190677	OCC_223	stuup_sd	BAY	403 MAIN BAY - 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 (UPPTCL)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	09/Oct/2024	10:00	09/Oct/2024	16:00		PLANNED	Requested	
907	RQ192076	OCC_223	slcup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance and testing works	09/Oct/2024	09:00	09/Oct/2024	15:00		PLANNED	Requested	
908	RQ190678	OCC_223	stuup_sd	BAY	401 MAIN BAY - 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 (UPPTCL)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Requested	
909	RQ192094	OCC_223	slcup_sd	BAY	409 MAIN BAY - 400 KV RASRA (UP) - BUS 2 (UPPTCL) AND FUTURE AT 400 KV RASRA (UP) (UPPTCL)	UPPTCL	C	Relay testing	06/Oct/2024	14:00	06/Oct/2024	17:00		PLANNED	Requested	
910	RQ192093	OCC_223	slcup_sd	BAY	408 MAIN BAY - 400 KV RASRA (UP) - BUS 1 (UPPTCL) AND FUTURE AT 400 KV RASRA (UP) (UPPTCL)	UPPTCL	C	Relay testing	06/Oct/2024	10:00	06/Oct/2024	13:00		PLANNED	Requested	
911	RQ190718	OCC_223	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (UPPTCL)	UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB->X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	05/Oct/2024	10:00	06/Oct/2024	18:00		PLANNED	Requested	
912	RQ190676	OCC_223	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	D	* SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB->X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	04/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Requested	
913	RQ191235	OCC_223	slcuk_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT SRINAGAR(UK) AND 400KV BUS 2 AT SRINAGAR(UK) AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	14/Oct/2024	15:00	14/Oct/2024	18:00		PLANNED	Requested	
914	RQ191206	OCC_223	slcup_sd	BAY	TBC TRANSFER BUS BAY - 400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	12/Oct/2024	15:00	12/Oct/2024	18:00		PLANNED	Requested	
915	RQ192037	OCC_223	slcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	

916	RQ192038	OCC_223	slcdcr_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
917	RQ192022	OCC_223	slcdcd_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	D	Preventive Mtc. and Testing of Generator Transformer, Bay	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested	
918	RQ191644	OCC_223	slcdchr_sd	BAY	401 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-2 AT DEEPALPUR(JHKT)	HVPNL	D	Jumper, clamp and connector tightness.	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested	
919	RQ191643	OCC_223	slcdchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	Jumper, clamp and connector tightness.	02/Oct/2024	08:00	02/Oct/2024	16:00		PLANNED	Requested	
920	RQ191645	OCC_223	slcdchr_sd	BAY	403 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	Jumper, clamp and connector tightness.	01/Oct/2024	08:00	01/Oct/2024	16:00		PLANNED	Requested	
921	RQ191141	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220KV & pending construction related works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Requested	
922	RQ191140	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	Testing with TBC bay in 220KV & pending construction related works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Requested	
923	RQ190726	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)		D	AMP work	28/Oct/2024	09:30	28/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
924	RQ191191	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Requested	
925	RQ191834	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	AMP work	26/Oct/2024	09:00	26/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
926	RQ191124	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)		D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
927	RQ191833	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP work	24/Oct/2024	09:00	24/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
928	RQ191186	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work	22/Oct/2024	15:00	22/Oct/2024	23:00		PLANNED	Requested	
929	RQ191118	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	For AMP work	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
930	RQ191117	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	22/Oct/2024	06:00	22/Oct/2024	18:00		PLANNED	Requested	
931	RQ191185	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work	21/Oct/2024	15:00	21/Oct/2024	23:00		PLANNED	Requested	
932	RQ191116	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For AMP work	21/Oct/2024	06:00	21/Oct/2024	18:00		PLANNED	Requested	
933	RQ191143	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	Testing with TBC bay in 220KV & pending construction related works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Requested	
934	RQ191138	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400KV ICT	18/Oct/2024	15:00	19/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	
935	RQ191838	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	AMP WORKS	18/Oct/2024	09:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
936	RQ191123	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)		D	For AMP work	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
937	RQ191113	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	For AMP work	18/Oct/2024	07:00	18/Oct/2024	20:00		PLANNED	Requested	
938	RQ191154	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For AMP work	17/Oct/2024	15:00	18/Oct/2024	23:59		PLANNED	Requested	
939	RQ190724	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOHI(PG)		D	AMP works.	17/Oct/2024	09:30	17/Oct/2024	18:30	Kindly approve.	PLANNED	Requested	
940	RQ191135	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JINDI(PG)		C	For AMP work	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
941	RQ191163	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400KV Busbar retrofitment work	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
942	RQ190722	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)		D	For AMP work and Relay teting	17/Oct/2024	09:00	17/Oct/2024	17:00	Kindly approve.	PLANNED	Requested	
943	RQ191181	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)		D	For AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
944	RQ191180	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	For AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
945	RQ191137	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400KV ICT	16/Oct/2024	15:00	17/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested	

946	RQ191162	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400KV Busbar retrofitment work	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested
947	RQ190721	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)		D	For AMP work and Relay teting	16/Oct/2024	09:00	16/Oct/2024	17:00	Kindly approve.	PLANNED	Requested
948	RQ191122	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested
949	RQ191156	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For AMP work	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Requested
950	RQ191136	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400KV ICT	15/Oct/2024	15:00	16/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
951	RQ191134	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	For AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested
952	RQ191161	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400KV Busbar retrofitment work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested
953	RQ191121	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	For AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested
954	RQ191155	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For AMP work	12/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Requested
955	RQ191179	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	For AMP work	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested
956	RQ191177	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	For AMP work	09/Oct/2024	17:00	09/Oct/2024	23:00		PLANNED	Requested
957	RQ191129	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For AMP work	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Requested
958	RQ191120	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIMMAL(PG)		D	BAY CT OIL SAMPLING	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Requested
959	RQ191178	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested
960	RQ191176	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP work	08/Oct/2024	17:00	08/Oct/2024	23:00		PLANNED	Requested
961	RQ191119	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIMMAL(PG)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
962	RQ191128	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
963	RQ191832	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		C	To attend Water logging issue on roof top in ICT-4 by M/S Hitachi commissioned recently.	08/Oct/2024	09:00	11/Oct/2024	17:30	Kindly approve.	PLANNED	Requested
964	RQ191175	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	07/Oct/2024	17:00	07/Oct/2024	23:00		PLANNED	Requested
965	RQ191142	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220KV & pending construction related works	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Requested
966	RQ191127	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested
967	RQ191174	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	06/Oct/2024	17:00	06/Oct/2024	23:00		PLANNED	Requested
968	RQ191193	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00		PLANNED	Requested
969	RQ191192	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00		PLANNED	Requested
970	RQ191173	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP work	05/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Requested
971	RQ190727	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)		D	AMP work	05/Oct/2024	09:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
972	RQ191167	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 2	05/Oct/2024	07:00	05/Oct/2024	18:00		PLANNED	Requested
973	RQ191172	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP work	04/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Requested
974	RQ190720	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
975	RQ190725	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	19:00	Kindly approve.	PLANNED	Requested
976	RQ191839	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	AMP WORKS	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
977	RQ191837	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)		D	AMP WORKS	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Requested
978	RQ190723	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Oct/2024	09:00	04/Oct/2024	18:00	Under construction activity kindly approve.	PLANNED	Requested
979	RQ191115	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	04/Oct/2024	09:00	04/Oct/2024	20:00		PLANNED	Requested
980	RQ191112	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For AMP work	04/Oct/2024	07:00	04/Oct/2024	20:00		PLANNED	Requested
981	RQ191166	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 1	04/Oct/2024	07:00	04/Oct/2024	18:00		PLANNED	Requested
982	RQ191126	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)		D	ARRESTING OIL LEAKAGE FROM TERTIORY & FOS	03/Oct/2024	08:00	03/Oct/2024	20:00		PLANNED	Requested

983	RQ191114	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	02/Oct/2024	09:00	02/Oct/2024	20:00		PLANNED	Requested
984	RQ191111	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For AMP work	02/Oct/2024	07:00	02/Oct/2024	20:00		PLANNED	Requested
985	RQ191190	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSLS)		D	Bay Extension Work	01/Oct/2024	17:00	03/Oct/2024	23:00		PLANNED	Requested
986	RQ191139	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400KV ICT	01/Oct/2024	15:00	03/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
987	RQ191150	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For commissioning of N-1 400/220 KV ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
988	RQ191151	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For commissioning of N-1 400/220 KV ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested
989	RQ191125	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For AMP work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested
990	RQ190663	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body replacement	29/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Requested
991	RQ190573	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Requested
992	RQ190593	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Requested
993	RQ191651	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* In this shut down period routine test will be completed	24/Oct/2024	10:00	24/Oct/2024	14:00		PLANNED	Requested
994	RQ190592	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	22/Oct/2024	10:00	22/Oct/2024	17:00		PLANNED	Requested
995	RQ190584	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	Planned Shutdown is required for the Annual Routine Testing of >X Protection System of 500MVA ICT-II(T-<>&-R make).	22/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested
996	RQ190591	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	Shutdown required for HV <>&-<-> LV Side annual protection Testing of >X 500MVA ICT-I. During Shutdown period supply not aff	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested
997	RQ190810	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR & SHUTDOWN OF 315 MVA ICT-II FOR REPLACEMENT OF PRV AND BAY MAINTENANCE	21/Oct/2024	10:00	27/Oct/2024	17:00		PLANNED	Requested
998	RQ190594	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Requested
999	RQ190597	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	18/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Requested
####	RQ191489	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance	17/Oct/2024	09:00	18/Oct/2024	17:00		PLANNED	Requested
####	RQ190598	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested
####	RQ191625	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	17/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested
####	RQ192003	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Requested
####	RQ192004	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Requested
####	RQ192002	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Requested
####	RQ191490	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance	15/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Requested
####	RQ190585	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	Planned Shutdown is required for ANNUAL Routine testing <>&-<-> tightening >X of all Clamps and connectors of 500MVA ICT-I(ABB	15/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested
####	RQ192090	OCC_223	slidcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	OH of Bus isolator	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested
####	RQ190811	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR 220KV JACKBUS STRINGING OF TWIN MOOSE >X CONDUCTOR	14/Oct/2024	10:00	20/Oct/2024	17:00		PLANNED	Requested
####	RQ190579	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	11/Oct/2024	10:00	11/Oct/2024	18:00		PLANNED	Requested

####	RQ190578	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	10/Oct/2024	10:00	10/Oct/2024	18:00			PLANNED	Requested	
####	RQ190580	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and routine testing work on 400/220 kV 500-X MVA ICT-2	09/Oct/2024	09:00	10/Oct/2024	17:00			PLANNED	Requested	
####	RQ192089	OCC_223	slcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	OH of Bus isolator	08/Oct/2024	08:00	09/Oct/2024	18:00			PLANNED	Requested	
####	RQ190595	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTINE TESTING AND MAINTENANCE WORK OF ICT. SUPPLY ->X WILL CONTINUE THROUGH 315 MVA IST	07/Oct/2024	09:00	08/Oct/2024	16:00			PLANNED	Requested	
####	RQ191624	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJATPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	07/Oct/2024	09:00	09/Oct/2024	18:00			PLANNED	Requested	
####	RQ191301	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and routine testing work on 400/220 kV 315-X MVA ICT-3	07/Oct/2024	09:00	08/Oct/2024	17:00			PLANNED	Requested	
####	RQ191902	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	05/Oct/2024	11:00	05/Oct/2024	13:00			PLANNED	Requested	
####	RQ190574	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	05/Oct/2024	09:00	05/Oct/2024	18:00			PLANNED	Requested	
####	RQ191990	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As per request of EE Bijnor UPPTCL, Shutdown is proposed for maintenance works	05/Oct/2024	09:00	05/Oct/2024	18:00			PLANNED	Requested	
####	RQ191900	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	04/Oct/2024	13:30	04/Oct/2024	15:30			PLANNED	Requested	
####	RQ191901	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	04/Oct/2024	11:00	04/Oct/2024	13:00			PLANNED	Requested	
####	RQ190590	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	04/Oct/2024	10:00	04/Oct/2024	16:00			PLANNED	Requested	
####	RQ190596	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTINE MAINTENANCE AND TESTING OF ICT AND 400/220 KV->X BAY. SUPPLY WILL CONTINUE BY 315 MVA II.	04/Oct/2024	09:00	05/Oct/2024	18:00			PLANNED	Requested	
####	RQ190575	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	04/Oct/2024	09:00	04/Oct/2024	18:00			PLANNED	Requested	
####	RQ190757	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing along with replacement work of isolator of 220 kV Bus side	04/Oct/2024	08:00	04/Oct/2024	17:00			PLANNED	Requested	
####	RQ190576	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	03/Oct/2024	09:00	03/Oct/2024	18:00			PLANNED	Requested	
####	RQ190662	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL(UP)	UPPTCL	C	SF6 GD Body replacement	03/Oct/2024	09:00	04/Oct/2024	17:30			PLANNED	Requested	
####	RQ190581	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance work on 400/220 kV 500 MVA ICT-1	03/Oct/2024	09:00	04/Oct/2024	17:00			PLANNED	Requested	
####	RQ190759	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing of transformer and other associated works along with pantograph Bus 2 work	03/Oct/2024	08:00	03/Oct/2024	17:00			PLANNED	Requested	
####	RQ190675	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL(UP)	UPPTCL	C	SF6 GD Body replacement	01/Oct/2024	09:00	02/Oct/2024	17:30			PLANNED	Requested	
####	RQ190758	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing of transformer and other associated works along with panto graph bus 1 work	01/Oct/2024	08:00	01/Oct/2024	17:00			PLANNED	Requested	
####	RQ190673	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Oct/2024	09:00	28/Oct/2024	17:00			PLANNED	Requested	
####	RQ190674	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	28/Oct/2024	09:00	28/Oct/2024	17:00			Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested
####	RQ190671	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	25/Oct/2024	09:00	25/Oct/2024	17:00			Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested
####	RQ190670	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	25/Oct/2024	08:00	25/Oct/2024	17:00			PLANNED	Requested	
####	RQ190667	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Oct/2024	09:00	22/Oct/2024	17:00			PLANNED	Requested	
####	RQ190666	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	18/Oct/2024	08:00	18/Oct/2024	17:00			PLANNED	Requested	
####	RQ190665	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	16/Oct/2024	10:00	16/Oct/2024	16:00			PLANNED	Requested	
####	RQ190649	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	07/Oct/2024	10:00	07/Oct/2024	16:00			PLANNED	Requested	
####	RQ190650	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	07/Oct/2024	08:00	07/Oct/2024	17:00			PLANNED	Requested	
####	RQ192086	OCC_223	slchp_sd	TRANSFORMER	400/220 KV 105 MVA ICT 1 AT LAHAL	HPPTCL	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00			PLANNED	Requested	
####	RQ192085	OCC_223	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00			PLANNED	Requested	
####	RQ192084	OCC_223	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LAHAL(HP)	HPSEB	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00			PLANNED	Requested	

####	RQ192063	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	HPSEB	D	Periodical testing	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested
####	RQ192064	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	HPSEB	D	Periodical testing	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested
####	RQ191706	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWERGRID	D	For application of insulation sleeve on 33kv jumpers of AIS section	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested
####	RQ191705	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWERGRID	D	For application of insulation sleeve on 33kv jumpers of AIS section	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested
####	RQ191703	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	PRD scheme Updation & technical circular implementation	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested
####	RQ191634	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	ICT AMP Work, Relay Testing.	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Requested
####	RQ191704	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP and relay testing	11/Oct/2024	09:00	11/Oct/2024	18:00		PLANNED	Requested
####	RQ191707	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
####	RQ191727	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Requested
####	RQ191724	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPUR(PG)	POWERGRID	D	For Tan delta measurement of Bushings	07/Oct/2024	10:00	07/Oct/2024	13:00		PLANNED	Requested
####	RQ191719	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP and LBB retrofit work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested
####	RQ191720	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP and LBB retrofit work	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Requested
####	RQ191708	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	For AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
####	RQ191726	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested
####	RQ191702	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested
####	RQ191245	OCC_223	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested
####	RQ191243	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested
####	RQ191246	OCC_223	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested
####	RQ191240	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	14/Oct/2024	14:00	15/Oct/2024	20:00		PLANNED	Requested
####	RQ191237	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested
####	RQ191236	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	11/Oct/2024	14:00	12/Oct/2024	20:00		PLANNED	Requested
####	RQ191242	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested
####	RQ191248	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	07/Oct/2024	14:00	08/Oct/2024	20:00		PLANNED	Requested
####	RQ191239	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested
####	RQ191247	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	02/Oct/2024	14:00	03/Oct/2024	20:00		PLANNED	Requested
####	RQ192028	OCC_223	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	C	Overhauling and essential works as per OEM Manual and recommendations (AS PER SCOPE OF WORK) after completion of 10 years life of SIEMENS make 315 MVA Power Transformers installed at 400 kv Substation, Bawana, DTL.	15/Oct/2024	10:00	30/Oct/2024	17:00		PLANNED	Requested
####	RQ192020	OCC_223	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Replace T clamp of Jack Bus of 315 MVA ICT-6 towards 400kv side due damaged of T Clamps	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Requested
####	RQ191091	OCC_223	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	15/Oct/2024	10:00	15/Oct/2024	17:00		PLANNED	Requested
####	RQ191093	OCC_223	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	13/Oct/2024	10:00	13/Oct/2024	17:00		PLANNED	Requested
####	RQ192102	OCC_223	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	14/Oct/2024	08:00	21/Oct/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Requested
####	RQ192101	OCC_223	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	01/Oct/2024	08:00	07/Oct/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Requested
####	RQ192039	OCC_223	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL)	GPTL	D	AMP work	05/Oct/2024	08:00	05/Oct/2024	20:00	Manpower and Testing kit Movement.: Shutdown required with Associated bays: 408 TIE BAY - 400 KV ALIGARH(PG)- PRITHALA (GPTL) (NRSS XXIX) CKT-1 AND 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL) AT 400 KV PRITHALA (GPTL);409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL) (GPTL);207 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL) (GPTL);	PLANNED	Requested

####	RQ192036	OCC_223	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)		D	AMP work	03/Oct/2024	08:00	03/Oct/2024	20:00	Manpower and Testing kit Movement.; Shutdown required with Associated bays: 401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL) (GPTL);402 TIE BAY - 400 KV KADARPUR - PRITHALA (GPTL) CKT 1 (GPTL) AND 400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL) AT 400 KV PRITHALA (GPTL) (GPTL);203 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL) (GPTL);	PLANNED	Requested		
						GPTL											
####	RQ191709	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	D	AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested		
####	RQ191723	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP work	07/Oct/2024	09:00	07/Oct/2024	17:00		PLANNED	Requested		
####	RQ191710	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	AMP work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested		
####	RQ190730	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT KARGIL(PG)		D	AMP work	04/Oct/2024	10:00	04/Oct/2024	16:00	Kindly approve.	PLANNED	Requested		
####	RQ190729	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KARGIL(PG)		D	AMP work	03/Oct/2024	10:00	03/Oct/2024	16:00	Kindly approve.	PLANNED	Requested		
####	RQ190728	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)		D	AMP work	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Requested		
####	RQ190999	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	31/Oct/2024	09:00	31/Oct/2024	17:00		PLANNED	Requested		
####	RQ190998	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	AMP OF LINE EQUIPMENTS	30/Oct/2024	09:00	30/Oct/2024	17:00		PLANNED	Requested		
####	RQ190997	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	29/Oct/2024	09:00	29/Oct/2024	17:00		PLANNED	Requested		
####	RQ190840	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP OF LINE & MAIN BAY EQUIPMENTS	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Requested		
####	RQ190996	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Requested		
####	RQ190783	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	AMP OF LINE EQUIPMENTS	27/Oct/2024	09:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Requested		
####	RQ190843	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Relay Retrofitting works	27/Oct/2024	09:00	27/Oct/2024	18:00		PLANNED	Requested		
####	RQ190995	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	26/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Requested		
####	RQ190845	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MALU(HV) (HVPNL) CKT-1		D	Jumper modification works	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested		
####	RQ190789	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2		D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	23/Oct/2024	08:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Requested		
####	RQ190782	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		D	AMP OF LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Requested		
####	RQ190844	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		D	Jumper modification works	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested		
####	RQ191256	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PSTCL) CKT-2		D	For AMP work	21/Oct/2024	10:00	21/Oct/2024	18:00	Kindly approve.	PLANNED	Requested		
####	RQ191813	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments	21/Oct/2024	10:00	21/Oct/2024	16:00	Kindly approve.	PLANNED	Requested		
####	RQ190903	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Requested		
####	RQ190895	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1		D	For AMP works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Requested		
####	RQ190842	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Relay Retrofitting works	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Requested		
####	RQ190956	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	20/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Requested		

####	RQ191255	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2		D	For AMP work	19/Oct/2024	10:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190894	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP works	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Requested	
####	RQ191812	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For AMP of Line Equipments	18/Oct/2024	10:00	18/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ190808	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2		D	Rectification of S/D nature defects of the line	18/Oct/2024	09:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190801	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1		D	AMP of Line side equipments	17/Oct/2024	09:30	17/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
####	RQ191824	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2		D	For Annual Maintenance works	17/Oct/2024	09:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190807	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	17/Oct/2024	09:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190780	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	17/Oct/2024	09:00	17/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
####	RQ190955	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Requested	
####	RQ190892	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	16/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Requested	
####	RQ191811	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	For AMP of Line Equipments	16/Oct/2024	10:00	16/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ190800	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2		D	AMP of Line side equipments	16/Oct/2024	09:30	16/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
####	RQ191823	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	16/Oct/2024	09:00	16/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190779	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-2		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	16/Oct/2024	09:00	16/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
####	RQ190860	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	16/Oct/2024	09:00	18/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	
####	RQ190962	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191801	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HV)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191800	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ190897	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	15/Oct/2024	15:00	16/Oct/2024	23:59		PLANNED	Requested	
####	RQ191822	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-2		D	For Annual Maintenance works	15/Oct/2024	09:00	15/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190778	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	15/Oct/2024	09:00	15/Oct/2024	17:30	Kindly approve.	PLANNED	Requested	
####	RQ190827	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	To attend SD nature defects	15/Oct/2024	09:00	15/Oct/2024	18:00	A/R relay in non-auto mode required other ckt 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1 during S/D of ckt #2	PLANNED	Requested	
####	RQ190954	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ191810	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	14/Oct/2024	10:00	14/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ191821	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	14/Oct/2024	09:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190861	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMP of line bay equipments	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Requested	
####	RQ190859	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	13/Oct/2024	09:00	15/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	

####	RQ190960	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-2		D	For AMP work	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Requested	
####	RQ190805	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 13.10.2024	13/Oct/2024	08:00	13/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191820	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(P S)-LUDHIANA(PG) (PSTCL) CKT-2		D	For Annual Maintenance works	11/Oct/2024	09:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190806	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1		D	AMP of Line side equipments	11/Oct/2024	09:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190804	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 11.10.2024	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190809	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	To replace B-Phase Flash over Polymer Insulator of 220KV Sarma Dasuya Transmission line Ckt-1.	10/Oct/2024	09:00	10/Oct/2024	13:00	Kindly approve.	PLANNED	Requested	
####	RQ190858	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		C	TBC CIRCUIT WIRING CHECKING	10/Oct/2024	09:00	12/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	
####	RQ190953	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191809	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	09/Oct/2024	10:00	09/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ191819	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	09/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190959	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ190826	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1		D	To attend SD nature defects	08/Oct/2024	09:00	08/Oct/2024	18:00	A/R relay in non-auto mode required other ckt 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2 during S/D of ckt #1	PLANNED	Requested	
####	RQ190961	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
####	RQ190952	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
####	RQ190857	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	07/Oct/2024	09:00	09/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	
####	RQ190891	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	05/Oct/2024	15:00	06/Oct/2024	23:59		PLANNED	Requested	
####	RQ191224	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191225	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191226	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191227	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ190803	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HV)-PONG(BB) (PG) CKT-1		D	Replacemnt of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Oct/2024	10:00	05/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191806	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Oct/2024	10:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	

####	RQ190856	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	04/Oct/2024	09:00	06/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	
####	RQ190951	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ190890	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	03/Oct/2024	15:00	04/Oct/2024	23:59		PLANNED	Requested	
####	RQ191004	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(U) (UP) CKT-2		D	AMP Work of Line Bay	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested	
####	RQ190788	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1		D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	03/Oct/2024	08:00	03/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190889	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190886	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190888	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190887	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190896	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190893	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Requested	
####	RQ190802	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1		D	Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Oct/2024	10:00	02/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191805	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191005	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAUI(HV) (HVPNL) CKT-1		C	FOR NCRCT DIVERSION WORK	01/Oct/2024	09:00	10/Oct/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Requested	
####	RQ191006	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRCT DIVERSION WORK	01/Oct/2024	09:00	10/Oct/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Requested	
####	RQ190855	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	01/Oct/2024	09:00	03/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Requested	
####	RQ190965	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
####	RQ190774	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-JESSORE(H) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Oct/2024	08:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190967	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK By KOTA	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
####	RQ190966	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK By KOTA	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
####	RQ191799	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(H)NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Oct/2024	07:00	15/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191798	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Oct/2024	07:00	15/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
####	RQ191061	OCC_223	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 212.	30/Oct/2024	10:00	30/Oct/2024	17:00		PLANNED	Requested	
####	RQ191911	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment	30/Oct/2024	08:00	30/Oct/2024	18:00		PLANNED	Requested	
####	RQ191060	OCC_223	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 186 to 200.	29/Oct/2024	10:00	29/Oct/2024	17:00		PLANNED	Requested	

####	RQ191941	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly mtc.	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
####	RQ191059	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 168 to 185.	28/Oct/2024	10:00	28/Oct/2024	17:00		PLANNED	Requested	
####	RQ191056	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 161 to 167.	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Requested	
####	RQ191966	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
####	RQ191996	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
####	RQ191055	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 146 to 160.	25/Oct/2024	10:00	25/Oct/2024	17:00		PLANNED	Requested	
####	RQ191965	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191964	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191940	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191052	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 132 to 145.	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Requested	
####	RQ191938	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of Line	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
####	RQ191936	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
####	RQ191051	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 118 to 131.	23/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Requested	
####	RQ191939	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ191926	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Pre Winter half Yearly Mtc. of transmission line	23/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191693	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ191050	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 101 to 117 .	22/Oct/2024	10:00	22/Oct/2024	17:00		PLANNED	Requested	
####	RQ191692	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Requested	
####	RQ191047	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 100.	21/Oct/2024	10:00	21/Oct/2024	17:00		PLANNED	Requested	
####	RQ191961	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly Mtc.	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
####	RQ191046	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 90.	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Requested	
####	RQ191995	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Requested	
####	RQ191925	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Requested	
####	RQ191043	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 85.	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Requested	
####	RQ191962	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191958	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191960	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191998	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191042	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Oct/2024	09:00	17/Oct/2024	17:00		PLANNED	Requested	
####	RQ191030	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 74 to 80 .	16/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Requested	
####	RQ191029	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 62 to 73.	15/Oct/2024	10:00	15/Oct/2024	17:00		PLANNED	Requested	
####	RQ191909	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Yearly Mtc. of 5/Stn. Equipment	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	

####	RQ191945	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ191024	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 44 to 61.	14/Oct/2024	10:00	14/Oct/2024	17:00		PLANNED	Requested	
####	RQ191956	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ191963	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHAGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ191947	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre winter mtc. of line & sub station	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ191023	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 43.	11/Oct/2024	10:00	11/Oct/2024	17:00		PLANNED	Requested	
####	RQ191022	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 30.	10/Oct/2024	10:00	10/Oct/2024	17:00		PLANNED	Requested	
####	RQ191920	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half yearly mtc	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191937	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191944	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191686	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For 2nd frequency maintenance work of 220 KV Chirawa- Hissar line & bay at 220 KV GSS Chirawa	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191019	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 11 to 20.	09/Oct/2024	10:00	09/Oct/2024	17:00		PLANNED	Requested	
####	RQ191919	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly mtc	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ191924	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ191017	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 10 .	08/Oct/2024	10:00	08/Oct/2024	17:00		PLANNED	Requested	
####	RQ191921	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Line	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
####	RQ191915	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Half yearly mtc	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
####	RQ191946	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre winter mtc. of line.	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
####	RQ191910	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	General mtc and testing of Cts.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
####	RQ191918	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Requested	
####	RQ191912	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly Mtc. of 5/Strn. Equipment	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ191914	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Replacement of CVT Red Phase with new one	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ191997	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Requested	
####	RQ191063	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Oct/2024	09:00	30/Oct/2024	17:00		PLANNED	Requested	
####	RQ191865	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Requested	
####	RQ191864	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(P S)-LUDHIANA(PG) (PSTCL) CKT-2	PSSTCL	D	Periodic Maintenance	22/Oct/2024	10:00	22/Oct/2024	16:00		PLANNED	Requested	
####	RQ191863	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(P S)-LUDHIANA(PG) (PSTCL) CKT-2	PSSTCL	D	Tree cutting and Jumper tightening TN 40 to 55	19/Oct/2024	10:00	19/Oct/2024	16:00		PLANNED	Requested	
####	RQ191028	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSSTCL	D	Tree cutting and Jumper tightening TN 240 to 260	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Requested	
####	RQ191942	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-1	PSSTCL	D	Maintenance of Sub-Station Equipments	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Requested	
####	RQ191943	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-2	PSSTCL	D	Maintenance of Sub-Station Equipments	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
####	RQ191020	OCC_223	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Requested	
####	RQ191994	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSSTCL	D	Yearly Maintenance of Sub-Station equipment	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	

####	RQ191922	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(P) (PSTCL) CKT-1	PSTCL	D	Mtc. of Line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ191908	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(P) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. of S/Stn. Equipment	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ191018	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 176 to 183 and s/s gantry	08/Oct/2024	10:00	08/Oct/2024	17:00		PLANNED	Requested	
####	RQ191102	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	04/Oct/2024	10:00	04/Oct/2024	16:00		PLANNED	Requested	
####	RQ191013	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 176 to 183 and s/s gantry	04/Oct/2024	10:00	04/Oct/2024	17:00	TL Ropar	PLANNED	Requested	
####	RQ191100	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Requested	
####	RQ191010	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-4	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Requested	
####	RQ191448	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension Work	25/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Requested	
####	RQ191691	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191690	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
####	RQ191928	OCC_223	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 NIU load shall be affected.	PLANNED	Requested	
####	RQ191927	OCC_223	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 NIU load shall be affected.	PLANNED	Requested	
####	RQ191095	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) MAINPURI(UP) (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Requested	
####	RQ191682	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191688	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in LaSot-Anta Towers	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
####	RQ191689	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NH)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in LaSot-Anta Towers	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Requested	
####	RQ191090	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) KANPURNAUBASTA(UP) (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191955	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWERGRID	D	Yearly Mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ191041	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP and relay testing	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ192099	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Maintenance work related to winter preparedness	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Requested	
####	RQ191040	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP and relay testing	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
####	RQ191083	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	For modification in mutual compensation scheme (s/d of ckt-3 & 4 required simultaneously)	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
####	RQ191084	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	For modification in mutual compensation scheme (s/d of ckt-3 & 4 required simultaneously)	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
####	RQ191081	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	For modification in mutual compensation scheme (s/d of ckt-1 & 2 required simultaneously)	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191082	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG) UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	For modification in mutual compensation scheme (s/d of ckt-1 & 2 required simultaneously)	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Requested	
####	RQ191687	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance and testing of Bay Equipment	09/Oct/2024	17:00	09/Oct/2024	22:00		PLANNED	Requested	
####	RQ192067	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	15:30	08/Oct/2024	17:00		PLANNED	Requested	

####	RQ192066	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRRIAN(HP) (PG) CKT-1	POWERGRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	14:00	08/Oct/2024	15:30		PLANNED	Requested	
####	RQ192069	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRRIAN(HP) (PG) CKT-2	POWERGRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	11:30	08/Oct/2024	13:00		PLANNED	Requested	
####	RQ192068	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRRIAN(HP) (PG) CKT-1	POWERGRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	10:00	08/Oct/2024	11:30		PLANNED	Requested	
####	RQ191199	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	LBB retrofitment work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Requested	
####	RQ191034	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWERGRID	D	AMP and relay testing	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Requested	
####	RQ191198	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAWAR OAD(UP) (PG) CKT-2	POWERGRID	D	For LBB retrofitment Work	02/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Requested	
####	RQ191035	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-2	POWERGRID	D	AMP and relay testing	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
####	RQ191197	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAWAR OAD(UP) (PG) CKT-1	POWERGRID	D	For LBB retrofitment Work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
####	RQ191917	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Requested	
####	RQ191916	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc..	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ191959	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Requested	
####	RQ191957	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ191600	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	Non-auto Mode. The work of the laying of the OPGW(64KM approx.) on the said line has been awarded to the turn key contractor i.e. M/s M/S Jain Brothers Barara. The work is being executed under supervision of TS Division Hisar. The firm has requested to avail the shut down on daily basis for a period from 23.09.2024 to 06.11.2024 on Daily basis.	01/Oct/2024	09:00	06/Nov/2024	18:00		PLANNED	Requested	
####	RQ191601	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	Non-auto Mode. The work of the laying of the OPGW(64KM approx.) on the said line has been awarded to the turn key contractor i.e. M/s M/S Jain Brothers Barara. The work is being executed under supervision of TS Division Hisar. The firm has requested to avail the shut down on daily basis for a period from 23.09.2024 to 06.11.2024 on Daily basis.	01/Oct/2024	09:00	06/Nov/2024	18:00		PLANNED	Requested	
####	RQ192073	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1	HPSEB	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ192071	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1	HPSEB	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
####	RQ190719	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ190717	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
####	RQ191088	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ191033	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP and relay testing	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ190753	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	For preventive maintenance and replacement of damaged conductor from CB to BSI-I	08/Oct/2024	08:00	08/Oct/2024	17:00		PLANNED	Requested	
####	RQ192097	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	LBB retrofitment work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ191447	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension Work	21/Oct/2024	17:00	24/Oct/2024	23:00		PLANNED	Requested	

####	RQ191929	OCC_223	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected.	PLANNED	Requested	
####	RQ191446	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1	SERENTICA_RI4PL_BIK2	D	Bay Extension Work	17/Oct/2024	17:00	20/Oct/2024	23:00		PLANNED	Requested	
####	RQ191954	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Yearly mtc.	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191086	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Requested	
####	RQ191953	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	diversion work of line infringing with ROW of under construction Prayagraj inner ring road being executed by NHAI. (Line has been done LILO by UPPTCL , now line name is 220kV S/C Jhusi (UPPTCL) - Machhali Shahar line)	08/Oct/2024	08:00	10/Oct/2024	18:00	The diversion work is proposed under section (85-86) and (91-93)	PLANNED	Requested	
####	RQ191952	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	diversion work of line infringing with ROW of under construction Prayagraj inner ring road being executed by NHAI. (Line has been done LILO by UPPTCL , now line name is 220kV S/C Jhusi (UPPTCL) - Machhali Shahar line)	01/Oct/2024	08:00	03/Oct/2024	18:00	The diversion work is proposed under section (85-86) and (91-93)	PLANNED	Requested	
####	RQ191676	OCC_223	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly maintenance and testing of Bay Equipment	10/Oct/2024	17:00	10/Oct/2024	22:00		PLANNED	Requested	
####	RQ191097	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	for shutdown nature defects in Line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ191913	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Annual mtc.	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Requested	
####	RQ190744	OCC_223	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Lopping-chopping of trees under ROW of line at various locations	08/Oct/2024	07:00	10/Oct/2024	17:00		PLANNED	Requested	
####	RQ190745	OCC_223	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Lopping-chopping of trees under ROW of line at various locations	05/Oct/2024	07:00	07/Oct/2024	17:00		PLANNED	Requested	
####	RQ191425	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)		D	For AMP work	31/Oct/2024	09:00	31/Oct/2024	18:00		PLANNED	Requested	
####	RQ191406	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 at Fatehgarh 2 RS INFRA	25/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Requested	
####	RQ191418	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	AMP work	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ190693	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHARI(PG)		D	For AMP work	24/Oct/2024	10:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191417	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP work	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ191391	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	23/Oct/2024	09:00	24/Oct/2024	20:00		PLANNED	Requested	
####	RQ191378	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		C	BUS EXTENSION RELATED WORK	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Requested	
####	RQ191416	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP work	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Requested	
####	RQ191390	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	21/Oct/2024	09:00	22/Oct/2024	20:00		PLANNED	Requested	
####	RQ191377	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		C	BUS EXTENSION RELATED WORK	21/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
####	RQ191407	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 at Fatehgarh 2 RS INFRA	20/Oct/2024	15:00	26/Oct/2024	23:59		PLANNED	Requested	
####	RQ191405	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP work	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Requested	
####	RQ191424	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	For AMP work	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191402	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP work	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Requested	
####	RQ191379	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT SONIPATI(PG)		D	AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ191423	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Requested	
####	RQ190687	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	14/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191386	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
####	RQ191385	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	

####	RQ191387	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 KV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
####	RQ191404	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP work	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Requested	
####	RQ190695	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofiting work & hotspot attending work	13/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191420	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		D	AMP Works	12/Oct/2024	08:00	12/Oct/2024	20:00		PLANNED	Requested	
####	RQ191352	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	11/Oct/2024	17:00	15/Oct/2024	23:00		PLANNED	Requested	
####	RQ191403	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For AMP work	11/Oct/2024	15:00	12/Oct/2024	23:59		PLANNED	Requested	
####	RQ190694	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofiting work & hotspot attending work	11/Oct/2024	08:00	12/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191419	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	AMP Works	10/Oct/2024	08:00	10/Oct/2024	20:00		PLANNED	Requested	
####	RQ191358	OCC_223	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	For Jumpering work with existing bus	08/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Requested	
####	RQ190697	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	FOR AMP WORKS	07/Oct/2024	10:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ190686	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	07/Oct/2024	09:30	12/Oct/2024	18:00	Kindly approve.	PLANNED	Requested	
####	RQ191422	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Requested	
####	RQ191357	OCC_223	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	For Jumpering work with existing bus	06/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Requested	
####	RQ190691	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	Bus bar Testing for under construction upcomig bay no. 215 & 216	05/Oct/2024	09:30	05/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Requested	
####	RQ190690	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	Connection of dropper for under construction upcomig bay no. 215 & 216	04/Oct/2024	09:30	04/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Requested	
####	RQ191421	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ190689	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	Bus bar Testing for under construction upcomig bay no. 215 & 216	03/Oct/2024	09:30	03/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Requested	
####	RQ191382	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	03/Oct/2024	09:00	04/Oct/2024	20:00		PLANNED	Requested	
####	RQ190688	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	Connection of dropper for under construction upcomig bay no. 215 & 216	01/Oct/2024	09:30	01/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Requested	
####	RQ191381	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	01/Oct/2024	09:00	02/Oct/2024	20:00		PLANNED	Requested	
####	RQ191950	OCC_223	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Requested	
####	RQ191949	OCC_223	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191972	OCC_223	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Pre foggy Mtc of Substation equipments	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Requested	
####	RQ191971	OCC_223	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Pre Winter Maintenance of equipments	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Requested	
####	RQ191930	OCC_223	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected	PLANNED	Requested	
####	RQ191931	OCC_223	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected	PLANNED	Requested	
####	RQ191618	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	18/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Requested	
####	RQ191590	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	S/d of 220KV Bus-2 at Kanpur for AMP work, maintenance of all Bus-2 connected isolators, all lines/elements connected to the Bus-2 will be shifted to TBC bay one by one for isolator maintenance.	15/Oct/2024	07:00	15/Oct/2024	19:00		PLANNED	Requested	
####	RQ191617	OCC_223	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	14/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Requested	
####	RQ191586	OCC_223	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	S/d of 220KV Bus-1 at Kanpur for AMP work, maintenance of all Bus-1 connected isolators, all lines/elements connected to the Bus-1 will be shifted to TBC bay one by one for isolator maintenance.	14/Oct/2024	07:00	14/Oct/2024	19:00		PLANNED	Requested	
####	RQ191620	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Requested	
####	RQ191817	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	30/Oct/2024	10:00	30/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ191816	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	28/Oct/2024	10:00	28/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ191815	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For AMP of Line Equipments	25/Oct/2024	10:00	25/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	

####	RQ191814	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For AMP of Line Equipments	23/Oct/2024	10:00	23/Oct/2024	16:00	Kindly approve.	PLANNED	Requested	
####	RQ190777	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	A/R switch into non auto mode for carrying out PID Work at Loc. No.28.	10/Oct/2024	09:30	10/Oct/2024	15:00	Kindly approve.	PLANNED	Requested	
####	RQ191571	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	For replacement & repair of damaged 132KV dehar Kangoo Feeder Y Phase jumper Bus bar to Bus Isolator jumper and Bus Isolator to Breaker jumpers, T-Clamp and other maintenance work at 220/132/33kv Sub Station at Kangoo.	25/Oct/2024	10:00	25/Oct/2024	17:00		PLANNED	Requested	
####	RQ191087	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Oct/2024	09:00	23/Oct/2024	17:00		PLANNED	Requested	
####	RQ191026	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Requested	
####	RQ191011	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Requested	
####	RQ191270	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)		D	SWITCHING OF REACTOR & AMP WORK	30/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Requested	
####	RQ191272	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG)		D	AMP work	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191269	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	DISMANTLING OF B PH REACTOR FOR FACTOR DISPATCH AND REACTOR SWITCHING	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Requested	
####	RQ191268	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	AMP WORK	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Requested	
####	RQ191266	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)		D	AMP OF LINE EQUIPMENTS	23/Oct/2024	09:00	23/Oct/2024	20:00		PLANNED	Requested	
####	RQ191265	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)		D	AMP OF LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	20:00		PLANNED	Requested	
####	RQ191267	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)		D	AMP OF NON SWITCHABLE LINE REACTOR & LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Requested	
####	RQ191261	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)		D	AMP OF LINE REACTOR AND SPARE CHANGEVER	18/Oct/2024	15:00	18/Oct/2024	23:00		PLANNED	Requested	
####	RQ191260	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)		D	AMP OF LINE REACTOR AND SPARE CHANGEVER	17/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Requested	
####	RQ191259	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)		D	PRV-1&2 NO NC contact series work	16/Oct/2024	09:00	16/Oct/2024	18:00	Line shutdown with LR required	PLANNED	Requested	
####	RQ191263	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	AMP Works	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Requested	
####	RQ191258	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	PRV-1&2 NO NC contact series work	15/Oct/2024	09:00	15/Oct/2024	18:00	Line shutdown with LR required	PLANNED	Requested	
####	RQ191262	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Spare reactor switching & AMP WORKS	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Requested	
####	RQ191264	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	AMP Works	11/Oct/2024	15:00	12/Oct/2024	23:59		PLANNED	Requested	

####	RQ191271	OCC_223	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)		D	AMP work	08/Oct/2024	17:00	08/Oct/2024	23:00			PLANNED	Requested	
####	RQ191257	OCC_223	slcuk_sd	BAY	TBC TRANSFER BUS BAY - 220 KV SRINAGAR(UK) - BUS 1 (PTCUL)	PTCUL	D	Pre Deepawali Maintenance related work	16/Oct/2024	10:00	16/Oct/2024	13:00			PLANNED	Requested	
####	RQ191531	OCC_223	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPUR(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	D	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Oct/2024	08:00	18/Oct/2024	18:00			PLANNED	Requested	
####	RQ191529	OCC_223	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	10/Oct/2024	08:00	12/Oct/2024	18:00			PLANNED	Requested	
####	RQ191528	OCC_223	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of ABB make circuit breaker	07/Oct/2024	08:00	09/Oct/2024	18:00			PLANNED	Requested	
####	RQ191487	OCC_223	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	FOR CB OVERHAULING WORK	01/Oct/2024	08:00	05/Oct/2024	18:00			PLANNED	Requested	
####	RQ191441	OCC_223	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	De-weeding related work in SVC Branches	28/Oct/2024	08:00	28/Oct/2024	18:00			PLANNED	Requested	
####	RQ191437	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	15/Oct/2024	17:00	18/Oct/2024	23:00			PLANNED	Requested	
####	RQ191436	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	11/Oct/2024	17:00	14/Oct/2024	23:00			PLANNED	Requested	
####	RQ191828	OCC_223	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For AMP works	11/Oct/2024	09:00	12/Oct/2024	18:00	kindly approve		PLANNED	Requested	
####	RQ191829	OCC_223	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For AMP works	11/Oct/2024	09:00	12/Oct/2024	18:00	kindly approve		PLANNED	Requested	
####	RQ191440	OCC_223	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG)	POWERGRID	C	For replacement of pedestal of reactor coil of Kurukshetra TCR to address the excessive overheating issue in the pedestal material	01/Oct/2024	08:00	31/Oct/2024	18:00			PLANNED	Requested	
####	RQ191878	OCC_223	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWERGRID	D	RTU Upgradation work	10/Oct/2024	09:30	11/Oct/2024	17:30			PLANNED	Requested	
####	RQ191879	OCC_223	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	D	RTU Upgradation work	10/Oct/2024	09:30	11/Oct/2024	17:30			PLANNED	Requested	
####	RQ191430	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	C	For de-erection of LM tower & rectification of defect in LM tower, Erection of LM tower	16/Oct/2024	08:00	31/Oct/2024	18:00			PLANNED	Requested	
####	RQ191443	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For balance commissioning work and final tuning of Controller. RTV Coating. Erection of LM Tower	08/Oct/2024	17:00	14/Oct/2024	23:00			PLANNED	Requested	
####	RQ191442	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For balance commissioning work and final tuning of Controller. RTV Coating. Erection of LM Tower	01/Oct/2024	17:00	07/Oct/2024	23:00			PLANNED	Requested	
####	RQ191432	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For Construction work of ACME line bay under S588 package	01/Oct/2024	17:00	05/Oct/2024	23:00			PLANNED	Requested	
####	RQ191429	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	C	For de-erection of LM tower & rectification of defect in LM tower, Erection of LM tower	01/Oct/2024	08:00	15/Oct/2024	18:00			PLANNED	Requested	